




MAUNSELL | AECOM

# Ocean Park Master Redevelopment Project

Monthly Environmental Monitoring & Audit  
Report – April 2007



## **Ocean Park Master Redevelopment Project**

**EP-249/2006/A – Condition 3.4**

**Monthly EM&A Report – April 2007**

Certified by  on 15-May-07

Terence Kong

Project Environmental Team Leader

**Verified by** Independent Environmental Checker **on** 15-May -07

IEC Certificate attached in the submission? Yes

**Submitted to Ocean Park on** 15-May-07

**Ocean Park Master Redevelopment Project**

**Environmental Permit No. EP-249/2006/A - Condition 3.4**

**Monthly EM&A Report – April 2007**

**Submitted by Maunsell Consultants Asia Ltd on 15-05-2007**

**This is to verify that**

**Monthly EM&A Report – April 2007**

**Submitted by Maunsell Consultants Asia Ltd**

**On 15-05-2007**

**Has been verified by the undersigned.**

Signed



---

Dr Anne F Kerr  
Independent Environmental Checker (IEC)  
Retained by Ocean Park Corporation  
pursuant to Environmental Permit No. EP-249/2006/A

Date

15 May 2007

## **Table of Content**

### **Part 1 Project Overview**

#### **Executive Summary**

<b>1.</b>	<b>Introduction .....</b>	<b>2</b>
<b>2.</b>	<b>Project Organisation .....</b>	<b>2</b>
<b>3.</b>	<b>Construction Works Undertaken during the Reporting Month.....</b>	<b>3</b>
<b>4.</b>	<b>Permits and License Status.....</b>	<b>3</b>
4.1.	ENVIRONMENTAL PERMIT .....	3
4.2.	CNP .....	4
4.3.	OTHER PERMITS & LICENSES .....	4
<b>5.</b>	<b>EP Submissions Status.....</b>	<b>5</b>
<b>6.</b>	<b>Waste Management .....</b>	<b>6</b>
<b>7.</b>	<b>Environmental Monitoring and Results.....</b>	<b>6</b>
7.1.	REQUIREMENTS .....	6
7.2.	MONITORING LOCATIONS.....	6
7.3.	MONITORING RESULTS.....	7
7.4.	EXCEEDANCES.....	8
<b>8.</b>	<b>Site Audit .....</b>	<b>9</b>
8.1.	IEC SITE AUDIT .....	9
8.2.	NON- COMPLIANCE .....	9
<b>9.</b>	<b>Implementation status of Environmental Mitigation Measures .....</b>	<b>10</b>
<b>10.</b>	<b>Summary of Complaint, Summon or Prosecution .....</b>	<b>10</b>
<b>11.</b>	<b>Future Issues .....</b>	<b>10</b>
<b>12.</b>	<b>Conclusion and Recommendation .....</b>	<b>10</b>
12.1.	CONCLUSION .....	10
12.2.	RECOMMENDATION .....	11

#### **Appendix A IEC's Site Inspection Records**

**Part 2 CI-05 EM&A Monthly Report**

**Part 3 CS-01 EM&A Monthly Report**



## **Part 1      Project Overview**

### **Executive Summary**

This is the combined monthly EM&A Report for Ocean Park Master Redevelopment Project, which includes Contract CI-05 "Site Formation, Funicular Tunnel and Miscellaneous Work" and CS-01 "The Vet Hospital". This report presents the results of EM&A works conducted in the reporting month of April 2007 (from 26 March 2007 to 25 April 2007).

A summary of monitoring and audit activities conducted in the reporting period is listed below:

1-hour TSP monitoring	12 sessions for AM1 (due to power failure) 17 sessions for AM2 & AM3
24-hour TSP monitoring	4 sessions for AM1 (due to power failure) 5 sessions for AM2 & AM3
Daytime noise monitoring	5 sessions
Evening time noise monitoring	4 sessions
Holiday time noise monitoring	1 session
Coral monitoring	0 sessions
Environmental Site Inspection	4 sessions

No exceedance was recorded on the 1-hour TSP and 24-hour TSP monitoring, daytime and evening time noise monitoring. However, three exceedances of Limit Level for holiday noise monitoring on 6 April 2007 at CN1, CN2 and CN3 were recorded. The cause of exceedance was the community noise from the visitors at Park, not related to the construction works within the site of Ocean Park.

No non-compliance from IEC, complaint, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project in the reporting period of April 2007.

## 1. Introduction

The "Master Redevelopment Project of Ocean Park" (hereinafter known as the "Project") is implemented by the Ocean Park Corporation at its existing site of Ocean Park and Nam Long Shan, Aberdeen. The Project involves both reconstruction/modification of existing facilities and expansion of the Park, and therefore under Environmental Permit, EP-249/2006/A.

The construction works of the project consists of various contracts. Details of the contracts, which are required to perform the EM&A programme, are shown below.

Contract No.	Contract Title	Contractor	Construction Commencement
CI-05	Site Formation, Funicular Tunnel and Miscellaneous Works	Dragages-Bouygues JV	12 March 2007
CS-01	Vet Hospital	Kaden – ATAL JV	26 March 2007

The contractors will conduct environmental monitoring and audits during the construction stage and produce contract specific monthly EM&A reports. The RSS will prepare a combined monthly EM&A for the project. This is the combined monthly EM&A Report including the IEC audit findings, CI05 and CS01 Monthly EM&A Report.

## 2. Project Organisation

The structure of the environmental management team is shown in below figure.



### 3. Construction Works Undertaken during the Reporting Month

In the reporting month, the construction activities summarise as follows.

#### CI-05

##### **Waterfront**

- Hoarding
- Utilities Diversion
- Grouting Works
- Pipe Pile
- Excavation
- Demolition
- Enhancement of Pond 35
- EVA and Access Road

##### **Summit**

- Site Formation at Adit Portal and Explosive Magazine
- Slope Stabilization
- Rock Fall Fence
- Utilities Diversion
- Haul Road Formation & Excavation
- Temporary Drainage, Sedimentation tank & WetSep Installation
- Conveyor Belt Footing

#### CS-01

- Excavation for footings
- Temporary Water Management
- Tower Crane Erection
- Site Formation for Plant Block, Pool Block and Office Block

### 4. Permits and License Status

#### 4.1. Environmental Permit

The Environmental Impact Assessment (EIA) Report of the Project has been approved by the Environmental Protection Department (EPD) (Register No.: AEIAR-101/2006) on 12 July 2006. Subsequently, EPD issued Environmental Permit (EP) for the construction and operation of the project. Table below is a full list of the EPs.

EP No.	Issue Date	Key Variation
EP-249/2006	28 July 2006	First EP
EP-249/2006/A	25 September 2006	<ul style="list-style-type: none"><li>• Enhance the roosting habitat for freshwater birds by enlarging Pond 35 and its surrounds with a total area of no less than 120 squares meters and no construction works and discharge from construction sites shall be allowed within Pond 35 after enhancement.</li><li>• Filling of Pond 37 at the Lowland Area.</li><li>• Submission of the as-built drawings showing the enhancement works of Pond 35.</li></ul>



## 4.2. CNP

Table below is a list of CNP within the reporting month.

Permit number	Starting Date	Expired Date	Valid Time	Location	Contract No.	Status
<b>CI-05 (DBJV)</b>						
GW-RS0200-07	5-Apr-07	30-Jun-07	<i>PME</i> Group A and C: 09:00 - 19:00 (General Holidays). Other groups: 19:00 - 23:00 (Not being a general holiday). 09:00 - 19:00 (General Holidays) One group of equipment shall be allowed in above time. <i>PCW</i> 00:00 - 24:00 (General Holidays) 00:00 - 07:00 and 19:00 - 24:00 (Not being a general holiday)	Waterfront (Panda Access Ramp)	CI-05	Valid
GW-RS0196-07	10-Apr-07	2-May-07	<i>PME</i> 19:00 - 23:00 (Not being a general holiday) One group of equipment shall be allowed in above time. <i>PCW</i> 19:00 - 23:00 (Not being a general holiday)	Summit (At top of Nam Long Shan Road)	CI-05	Expired
<b>CS-01 (Kaden)</b>						
GW-RS0170-07	2-Apr-07	25-Sep-07	19:00 - 23:00 (Not being a general holiday). 09:00 - 19:00 (General holidays). One group of equipment shall be allowed in above time.	Summit (At top of Nam Long Shan Road)	CS-01	Valid

## 4.3. Other Permits & Licenses

Table below is a list of other permits & license for individual contracts.

### CI – 05

Permit /Ref/ No	Valid Period		Section	Status
Notification of Construction Work under APCO				
001017998	-	-	Waterfront	Notified
001018054	-	-	Summit	Notified
Effluent Discharge License				
Application for Summit sent on 28-Apr-07				
Specific Process License				
Application sent on 3-Apr-07 and discussion with EPD is in progress.				
Registration as Chemical Waste Producer				
-	-	-	Used battery, used lubricating oil and lubricating oil / gasoline	Processing



			/ diesel contaminated soil.	
<b>Construction Waste Disposal Charging Scheme</b>				
7004888	-	-	Waterfront + Summit	Issued

#### CS-01

Permit/Ref/No	Valid Period		Section	Status
Notification of Construction Work under APCO				
001018953	-	-	Vet Hospital	Notified
Effluent Discharge License				
Application sent on 13-Mar-07 and await for reply				
Registration as Chemical Waste Producer				
5213-199-K2880-01	19 Mar 07	-	Used battery, used lubricating oil and lubricating oil / gasoline / diesel contaminated soil.	Registered
Construction Waste Disposal Charging Scheme				
7005185	-	-	Vet Hospital	Issued

#### 5. EP Submissions Status

Environmental submissions to EPD in the reporting period, i.e. from 12 March 2007 to 30 April 2007 are as below,

Contract	Submissions
CI-05	<ul style="list-style-type: none"> <li>• Notification of Commencement Date</li> <li>• Management Organisation Chart</li> <li>• Construction Programme</li> <li>• Drainage Proposal</li> <li>• Silt Curtain Proposal</li> <li>• Waste Management Plan</li> <li>• Baseline Monitoring Report</li> <li>• Monthly EM&amp;A Report for March 2007</li> </ul>
City Bus Limited	<ul style="list-style-type: none"> <li>• Written Notice on Completion of TPH Contaminated Soil Disposal</li> <li>• Written Notice on Completion of Solidification Treatment of Heavy Metals Contaminated</li> <li>• As-built Remediation Plan</li> </ul>
Hong Kong School of Motoring Ltd.	<ul style="list-style-type: none"> <li>• Confirmation Letter to confirm that Land Contamination remediation Works within HKSM has been completed</li> </ul>

## 6. Waste Management

The estimated amounts of different types of waste generated by the activities of the Project in the month are shown in following table. Mitigation measures under the Waste Management Plan (WMP) have been implemented during the reporting period.

Waste Type	Disposal Locations	CI-05	CS-01	Total
C& D Waste	SENT	10.26 tonnes	--	10.26 tonnes
	TKOSF	261.82 tonnes	--	261.82 tonnes
	NENT	4.25 tonnes	--	4.25 tonnes
	TMSF	94.63 tonnes	--	94.63 tonnes
Excavated Material	QBBP	179.78 tonnes	--	179.78 tonnes
	TKOFB	--	1323 tonnes	1323 tonnes
Chemical Waste	Collected by licensed collector	--	--	--
General Waste	Collected by licensed collector	35m <sup>3</sup>	--	35m <sup>3</sup>

## 7. Environmental Monitoring and Results

### 7.1. Requirements

Under EP-249/2006/A condition 3.2, impact environmental monitoring including sampling, measurements and necessary remedial action should be conducted in accordance with the requirements of the EM&A Manual. The environmental monitoring including air quality and noise were conducted by the Contract of CI-05 within the reporting period. There was no impact coral monitoring conducted within the reporting month since the construction works such as blasting and tunneling would not be commenced until early June 2007. The items below would not be described in Part 1 report and would be described in CI-05 monthly EM&A report (i.e. Part 2 of the report).

- Methodology and Criteria
- Action and Limit Levels
- Event and Action Plan

### 7.2. Monitoring Locations

#### Air Quality (TSP)

The locations of the air monitoring stations are presented in the table below. The figure was shown in the CI-05 Monthly EM&A Report.

Air Quality Monitoring Stations	Identify/Description
AM1	Whisker's Theatre, Ocean Park
AM2	San Wai Village, Wong Chuk Hang
AM3	Ocean Park Road, 50m adjacent to Police

### Construction Noise

The locations of the noise monitoring stations are presented in the table below. The figure was shown in the CI-05 Monthly EM&A Report.

Noise Monitoring Stations	Identify/Description
CN1	Open Area adjacent to Police Training School
CN2	Project Development Office, Ocean Park
CN3	Rinniped House, Ocean Park
CN4	Manly Villa

### Ecology

The locations of the coral monitoring stations are presented in the table below. The figure was shown in the CI-05 Monthly EM&A Report.

Coral Impact Monitoring Stations	Identify/Description
Site 1	Seaside near the Lowland
Site2 to Site 5	Around Headland
Control Station	Near Round Island and Chung Hom Kok

## 7.3. Monitoring Results

### Air Quality (TSP)

The monitoring data reported below was provided by the CI-05 Contractor's Environmental Team Leader.

Monitoring Period	1-hr TSP ( $\mu\text{g}/\text{m}^3$ )		
	AM1	AM2	AM3
26 Mar 07 to 25 Apr 07	69-241	75-315	60-324

Note: Please note that no measurement on 1-hr TSP was taken on 18, 20, 21, 23 and 25 April 2007 due to power failure.

Monitoring Period	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )		
	AM1	AM2	AM3
26 Mar 07 to 25 Apr 07	35-58	41-59	41-68

Note: Please note that no measurement on 24-hr TSP was taken on 21 April 2007 due to power failure.

### Construction Noise

The monitoring data reported below was provided by the CI-05 Contractor's Environmental Team Leader.

Monitoring Period	Daytime Noise Level, Leq (30min), dB(A)			
	CN1	CN2	CN3	CN4
26 Mar 07 to 25 Apr 07	60.6-64.3	63.4-65.0	56.1-59.7	55.2-58.4

Monitoring Period	Evening Noise Level, Leq (15min), dB(A)			
	CN1	CN2	CN3	CN4
26 Mar 07 to 25 Apr 07	52.4-59.3	57.7-59.8	56.1-59.4	48.2-56.0

Monitoring Period	Holiday Noise Level, Leq (30min), dB(A)			
	CN1	CN2	CN3	CN4
6 Apr 07	67.3	62.9	67.5	50.9

### Ecology

There was no impact coral monitoring conducted within the reporting month since the construction works such as blasting and tunneling would not be commenced until early June 2007.

### 7.4. Exceedances

Three exceedances of Limit Level for holiday noise monitoring on 6 April 2007 at CN1, CN2 and CN3, however, the cause of exceedance was the community noise from the visitors at Park, not related to the construction works within the site of Ocean Park.



## **8. Site Audit**

### **8.1. IEC Site Audit**

IEC conducted monthly site audit on CI-05 and CS-01 on 18 April 2007.

#### **CI-05 Observations**

- 1. Adit Portal**  
Exposed site surfaces and excavated material appeared to be dry. DBJV was reminded to provide water spray more frequently.
- 2. Southern Access Road and Waterfront**  
DBJV was reminded to provide water spray to haul roads more frequently to suppress dust.
- 3. Southern Access Road**  
Refilling was in operation. DBJV was reminded to provide a drip tray or tarpaulin to avoid oil spillage.
- 4. Stockpiling Area and Maunsell Permanent Site Office (HKSM)**  
Stockpile and exposed slope surface were partly covered. DBJV was reminded to cover them entirely and properly with tarpaulin.
- 5. Nam Long Shan Road**  
Dust was observed generated from soil nailing activities. DBJV was reminded to provide dust suppression measures during dusty operation.
- 6. DBJV Permanent Site Office**  
Accumulation of waste was observed. DBJV was reminded to remove them as soon as possible.
- 7. Maunsell Permanent Site Office (HKSM)**  
Stagnant water pond was observed. DBJV was reminded to remove it as soon as possible.

#### **CS-01 Observations**

- (i) Dust was observed generated from rock breaking activities. Kaden was reminded to provide water spray during dust generating activities.
- (ii) Haul road was dry and dusty. Kaden was reminded to provide water spray to suppress dust.
- (iii) Kaden was reminded to post the Environmental Permit at the site entrance.
- (iv) Kaden was reminded to cover the exposed slope surfaces with tarpaulin.

Audit checklists are attached in Appendix A of Part I.

### **8.2. Non-Compliance**

No non-compliances were recorded in April 2007.

## 9. Implementation status of Environmental Mitigation Measures

Please see Part 2 and Part 3 of the individual contractual reports for the details of the implementation of environmental mitigation measures.

## 10. Summary of Complaint, Summon or Prosecution

No complaint, summons or prosecution related to environmental issues was received or made against the Project in April 2007.

## 11. Future Issues

Key Issues to be considered in the coming month include:

### CI-05

- Noise from operating equipment and machinery on-site
- Maintenance of the silt curtain at Tai Shue Wan
- Waste management at the demolition work area
- Avoid accumulation of stagnant/muddy water on-site in order to prevent mosquito breeding.
- To implement dust suppression measures on dry surfaces
- Provision of temporary drainage system, treatment to turbid water from activities, run-off before discharge.

### CS-01

- Noise from operating equipment and machinery on-site
- On-site waste management
- Avoid accumulation of stagnant/muddy water on-site in order to prevent mosquito breeding.
- To implement dust suppression measures on dry surfaces
- Well maintenance to equipment to avoid black smoke from machinery
- Provision of temporary drainage system, treatment to turbid water from activities, run-off before discharge.

## 12. Conclusion and Recommendation

### 12.1. Conclusion

Environmental impact monitoring was performed in April 2007. All monitoring results in the reporting month were checked and reviewed.

No exceedance was recorded on the 1-hour TSP and 24-hour TSP monitoring, daytime and evening time noise monitoring. However, three exceedances of Limit Level for holiday noise monitoring on 6 April 2007 at CN1, CN2 and CN3 were recorded. The cause of exceedance was the community noise from the visitors at Park, not related to the construction works within the site of Ocean Park.

No non-compliance from IEC, complaint, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project in the reporting period of April 2007.

## **12.2. Recommendation**

According to the environmental audit performed in the reporting month, the following recommendations are made:

### **Air Quality Impact**

- To prohibit any open burning on site.
- To recommend that the Contractors should regularly maintain the machinery and vehicles on site.
- To follow up any exceedance caused by the construction works.
- To monitor the implementation dust suppression measures on dry surfaces by the Contractors.

### **Noise Impact**

- To inspect the noise sources from inside and outside of the site.
- To follow up any exceedance caused by the construction works.
- To recommend that the Contractors should space out noisy equipment and position as far away as possible from sensitive receivers.
- To recommend the Contractors should have regular maintenance of vehicles and equipment used.

### **Water Quality Impact**

- To recommend that the Contractor of CI-05 should regularly maintain the silt curtains and make sure they are in the right positions and maintain their functionalities.
- To monitor whether open stockpiles of construction materials are covered by Contractors with tarpaulin or similar fabric during rainstorm.
- To remind the Contractor to fully implementation of the temporary drainage system and all sedimentation tank and WetSep should be fully operated.

### **Waste/Chemical Management**

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types, including floating refuses around the silt curtain.

## **Appendix A**

### **Independent Environmental Checker's Site Inspection Records**



**Ocean Park Master Redevelopment Project**  
**Contract P007**  
**Independent Environmental Checker**  
**MONTHLY SITE INSPECTION CHECKLIST**

Inspection Date	18/4/2007	Time	09:30	Inspected By	EM: T. Kong IEC: F. Yuen Contractor: CI05: S. Tam CS01: R. Fung
Site Location	CI05 CS01				

**Weather**

Condition	<input checked="" type="checkbox"/>	Sunny	<input type="checkbox"/>	Fine	<input type="checkbox"/>	Overcast	<input type="checkbox"/>	Drizzle	<input type="checkbox"/>	Rain	<input type="checkbox"/>	Storm	<input type="checkbox"/>	Hazy
Temperature	22°C				Humidity	<input type="checkbox"/>		High	<input checked="" type="checkbox"/>		Moderate	<input type="checkbox"/>		Low
Wind	<input checked="" type="checkbox"/>	Calm	<input type="checkbox"/>	Light	<input type="checkbox"/>	Breeze	<input type="checkbox"/>	Strong	<input type="checkbox"/>	Direction				

							Photo/Remarks
		Close-out on last comments Y/N	N/A or not obs	Yes	No		
<b>Construction Noise</b>							
S2.18	Is a valid Construction Noise Permit (CNP) obtained for works during restricted hours?			✓			
S2.26	Good Site Practices:						
	• Are the operating plants well-maintained and serviced regularly?			✓			
	• Are silencers or mufflers utilized on construction equipment? Are they properly maintained?			✓			
	• Is the mobile plant sited far enough from NSRs?		✓				
	• Are intermittently used machines and plants shut down between work periods?			✓			
	• Is the plant known to emit noise strongly in one direction, if any, oriented to direct noise away from the NSRs?		✓				
	• Is the stockpile or other structures utilized effectively, wherever practicable, in screening noise from the works?		✓				
S2.27	Are suitable quiet plants adopted?			✓			
S2.28	Are movable barriers used for both movable PME and stationary PME?		✓				
S2.29	Do the screening materials used achieve the predicted noise reduction?		✓				
S2.30	Are the noisy works avoided during examination period of the nearby school?		✓				
<b>Blasting Noise</b>							
S2.32	• Are the NSRs informed of the blasting work in advance?		✓				

- Is sufficient time allowed for alerting all the potential NSRs prior to every blasting work? 

	✓		
--	---	--	--
- Are proper procedures put in place to alert and minimise any startling effect on the staff working in Ocean Park? 

	✓		
--	---	--	--
- Is the optimal amount of charge used evaluated for noise reduction? 

	✓		
--	---	--	--

#### ***Landscape and Visual***

- S3.10 Consideration on existing surrounding vegetation:
- Are temporary tree nurseries set up? 

	✓		
--	---	--	--
  - Is "no-intrusion zones" implemented? 

	✓		
--	---	--	--
  - Is the existing vegetation protected from damage? 

		✓	
--	--	---	--
  - Are hill fire prevention measures taken? 

		✓	
--	--	---	--
  - Is dust and erosion controlled for exposed soil? 

		✓	
--	--	---	--
  - Are the irrigation networks set up throughout the Establishment Period? 

	✓		
--	---	--	--
  - Is Quarterly Report on existing trees to be retained or transplanted prepared by the Contractor? 

	✓		
--	---	--	--
- S3.11 Consideration on appearance and view:
- Is the appearance of hoardings suitable? 

		✓	
--	--	---	--
  - Is the appearance of construction workers, plants/machines suitable? 

		✓	
--	--	---	--
  - Are the screening and alignment of the temporary barging point and conveyor system suitable? 

	✓		
--	---	--	--
  - Are the selected security floodlights suitable? 

	✓		
--	---	--	--

#### ***Ecology***

- S4.5 Transplantation:
- Is the transplantation work supervised by a qualified botanist/horticulturalist in the ET? 

	✓		
--	---	--	--
  - Are the transplanted plant species of conservation interest monitored during the first 12 months after transplantation? 

	✓		
--	---	--	--
- S4.7 Construction:
- Is the runoff entering watercourses avoided by control measure, especially during heavy rain? 

		✓	
--	--	---	--
  - Is the site runoff directed to regularly cleaned and maintained silt traps (or oil separators)? 

		✓	
--	--	---	--
  - Are sediment traps included in drainage to collect and control construction run-off? 

		✓	
--	--	---	--
  - Is suitable size silt traps or oil interceptor used? 

		✓	
--	--	---	--
  - Is vegetation survey carried out to determine the feasibility and suitability of individual plants for transplantation? 

	✓		
--	---	--	--
  - Are the trees located within the works area preserved suitably? 

		✓	
--	--	---	--
  - Are individual plants of conservation interest transplanted prior to the construction phase? 

	✓		
--	---	--	--

- Are the equipments and stockpiles placed in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats? 

		✓	
--	--	---	--
- Are construction activities restricted to the work areas demarcated? 

		✓	
--	--	---	--
- Are waste skips provided to collect general refuse and construction wastes? 

		✓	
--	--	---	--
- Are the wastes disposed of timely and properly off-site? 

		✓	
--	--	---	--
- Is open burning on works sites prohibited? 

		✓	
--	--	---	--
- Are native plant species made use of as far as possible on newly formed land? 

	✓		
--	---	--	--

#### Construction Waste

S5.4

##### Good Site Practices

- Are arrangements made for collection and effective disposal of all wastes generated? 

		✓	
--	--	---	--
- Are the waste management and chemical handling procedures followed? 

			✓
--	--	--	---
- Are sufficient waste disposal points provided? 

		✓	
--	--	---	--
- Are the wastes disposed of regularly? 

✓			✓
---	--	--	---

P1020561 & P102056  
⑥ P1020548
- Are appropriate measures taken to minimise windblown litter and dust during transportation of waste by either covering trucks or transporting wastes in enclosed containers? 

	✓		
--	---	--	--
- Are the drainage systems, sumps and oil interceptors regularly cleaned and maintained? 

		✓	
--	--	---	--

S5.5

##### Waste Reduction Measures:

- Is the C&D waste from demolition and decommissioning of existing facilities sorted to recover recyclable materials? 

		✓	
--	--	---	--
- Are different types of wastes segregated and stored in different containers, skips or stockpiles to enhance reuse or recycling and the proper disposal? 

		✓	
--	--	---	--
- Are aluminium cans segregated in labelled bins and collected by individual collectors for recycling? 

		✓	
--	--	---	--
- Are proper storage and site practices maintained to minimise the potential for damage or contamination of construction material? 

		✓	
--	--	---	--
- Are the construction materials planned and stocked carefully to avoid unnecessary generation of waste? 

		✓	
--	--	---	--

S5.7

##### General Refuse

- Is the general refuse stored in enclosed bins or compaction units separate from C&D material? 

		✓	
--	--	---	--
- Is the general refuse removed regularly by a waste collector? 

		✓	
--	--	---	--

S5.8

##### C&D Material

- Are the excavated materials from site formation of the expansion areas and tunnel construction for the funicular system reused on-site as backfilling material and for landscape works? 

		✓	
--	--	---	--
- Are the surplus rock and other inert C&D material disposed of at the public fill sites? 

	✓		
--	---	--	--
- Is a waste management plan prepared? 

		✓	
--	--	---	--



	• Is a recording system present for the record of amount of wastes generated, recycled and disposed?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Is the trip-ticket system required in ETWB TCW No.31/2004 followed on site?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
S5.9	Chemical Wastes Is chemical wastes generated from the works? And if yes,	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Is the Contractor registered as a Chemical Waste Producer?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are good quality containers used for separating and storing chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are appropriate labels securely attached on each chemical waste container to indicate their corresponding chemical characteristics?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	P1020541
	• Is the Contractor licensed to transport and dispose of the chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	<b>Land Contamination</b>					
S6.11	• Is the contact of construction workers with contaminated materials minimised by using bulk earth-moving excavator equipment?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are appropriate cloth, personal protective equipment, hygiene and washing facilities provided to minimise exposure to any contaminated material?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is stockpiling of contaminated excavated materials avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is the use of contaminated soil for landscaping without proper treatment prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are vehicles containing excavated materials covered properly to limit potential dust emissions or contaminated wastewater runoff?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is the speed of the trucks carrying contaminated materials controlled?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are the necessary waste disposal permits obtained from appropriate authorities in according with Waste Disposal (Chemical Waste) (General) Regulation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are silt removal facilities provided with retention time for silt/sand traps of 5 minutes under maximum flow conditions?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are the records maintained for quantity of wastes generated and disposal of?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S6.12	Remediation Process • Is biopile covered by tarpaulin or low permeable sheet to avoid dust emission?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is vented air from biopile treated by blower and carbon adsorption system before released to the atmosphere?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are the materials which may generate airborne dust emissions adequately wetted prior to and during the loading, unloading and handling operations?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are silencers installed at biopile blower to minimise noise impact?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are quiet plants such as generator and blower used for biopile?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



- Are the mixing process and other associated material handling activities properly scheduled to minimise potential noise impact? 

	✓		
--	---	--	--
- Are impermeable liners placed at the bottom of biopile? 

	✓		
--	---	--	--
- Is leachate collection sump construction along the perimeter of biopile? 

	✓		
--	---	--	--
- Is the leachate recycled back to the biopile or truck away to Chemical Waste Treatment Centre for disposal? 

	✓		
--	---	--	--
- Is the mixing of contaminated soils and cement/water/other additive(s) undertaken at a solidification plant to minimise the potential for leaching? 

	✓		
--	---	--	--
- Is a concrete bund construction along the perimeter of the solidification/stabilisation area to prevent runoff? 

	✓		
--	---	--	--
- Are the loading, unloading, handling, transfer and storage of cement carried out in an enclosed system? 

	✓		
--	---	--	--
- Are the contaminated soils transported by roll-off trucks (containerisation)? 

	✓		
--	---	--	--
- Is temporary hoarding provided around the treatment area to minimise the visual impact? 

	✓		
--	---	--	--

#### Air Quality

S7.23

#### Good Site Practices

- Is watering carried out regularly with complete coverage to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather? 

✓			
---	--	--	--

 P1020527  
① P1020534  
⑥ P1020568  
⑪ P1020570 ⑫ P1020531
- Is watering frequently carried out for particularly dusty construction areas, temporary stockpiles and areas close to ASRs? 

✓			
---	--	--	--

 P1020542  
⑤ P1020539  
⑧ P1020566
- Are the aggregate or dusty material storage piles covered with their side enclosed to reduce emissions? Or if this is not practicable, is watering applied to aggregate fines? 

		✓	
--	--	---	--
- Is open stockpiles avoided or covered and placed far enough from the ASRs? 

			✓
--	--	--	---

 ④ P1020538 & P102055
- Is the dropping height of material restricted to minimise the fugitive dust from unloading/loading? 

	✓		
--	---	--	--
- Is tarpaulin used to cover all dusty vehicle loads transported to, from and within the site? 

		✓	
--	--	---	--
- Are vehicle wheel and body washing facilities available at the exit points of the site? 

✓			
---	--	--	--
- Are wind shield and dust extraction units or similar dust mitigation measures provided at the loading points? If dust generation is likely during the process, particularly in dry seasons, is water sprinklers provided at the loading site? 

	✓		
--	---	--	--
- Do the vehicles comply with the recommended speed limit of 10 km/h on unpaved roads? 

		✓	
--	--	---	--
- Are dusty activities rescheduled during high-wind conditions? 

	✓		
--	---	--	--
- Are the routing of vehicles and positioning of construction plants at maximum possible distance from the ASRs? 

	✓		
--	---	--	--
- Is suitable buffer zone provided and work areas fenced off with hoarding (not less than 2.4m from ground level)? 

		✓	
--	--	---	--

S7.24

#### Drilling & Blasting

	• Is watering carried out on the exposed area after blasting?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is vacuum extraction drilling method used?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is the blasting process carefully sequenced?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is the firing of explosive carried out in the morning prior to opening of the Park?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S7.25	Crushing Plant					
	• Is water sprayed on the crusher?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are fabric filters installed for the crushing plant?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is chute or dust curtain used for controlling dust when transferring materials from crusher to the conveyors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S7.26	Barging Point & Conveyor Belt System					
	• Are the conveyors placed within enclosed structures?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is profiled steel cladding provided at two sides of loading point?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are dust suppression sprays installed and operated at the feeding inlet and outlet?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is the barging point placed within an enclosed structure incorporating an enclosed chute for material transfer to the barge?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Is a flexible curtain hanged on the enclosed chute to prevent dust emission when excavated materials/rocks transported into the barge?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

#### Water Quality

S8.3	Site Run-off and Drainage					
	• Are all sewer and drainage connections sealed to prevent debris, soil, sand etc. from entering public sewer before commencing any site formation work?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are temporary ditches provided to facilitate runoff discharge into appropriate watercourses, via appropriate sized silt retention pond?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are cut-off ditches provided for all major site clearance/excavation works where soils would be exposed to control runoff from the areas?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are channels, earth/concrete bunds and sand bags deployed to direct surface runoff?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are catchpits and perimeter channels constructed in advance of relevant site formation works?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are the boundaries of earthworks marked and surrounded by dykes or embankments for flood protection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are sand/silt traps and sediment basins provided to remove sand/silt particles from runoff?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Are silt removal facilities, channels and manholes maintained and deposited silt/grit removed regularly to ensure that these facilities are functioning properly at all times?			<input checked="" type="checkbox"/>		
	• Are exposed soil surfaces covered?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	• Is the water pumped out from foundation excavations discharged into silt removal facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	• Are exposed soil areas minimised to reduce potential for increased siltation and contamination of runoff?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

- Are earthwork final surfaces well compacted and is subsequent permanent work or surface protection performed immediately?

	✓		
--	---	--	--

- Is the rainwater pumped out from trenches or excavation directed to silt removal facilities before discharge?

			✓
--	--	--	---

⑦ P1020554

- Are open stockpiles of construction materials or construction wastes of more than 50m<sup>3</sup> covered with tarpaulin during rainstorm?

	✓		
--	---	--	--

In case of an excavation in rainy seasons:

- Is temporary exposed slope/soil surfaces covered by tarpaulin as far as practicable?

	✓		
--	---	--	--

- Are intercepting channels provided to prevent storm runoff from washing across exposed soil surfaces?

	✓		
--	---	--	--

- Are surface protection measures and arrangements implemented to prepare for arrival of a rainstorm?

	✓		
--	---	--	--

#### Coral Sites

S8.4

- Are enhanced (with the use of flocculants added) sand/silt removal facilities employed for treatment of runoff from the major excavation at the Summit?

	✓		
--	---	--	--

- Is a silt curtain system used to enclose the construction phase discharge point at Tai Shue Wan?

	✓		
--	---	--	--

- Are debris and refuse collected, handled and disposed of properly to avoid entering any nearby water bodies and public drainage system?

	✓		
--	---	--	--

- Are stockpiles of cement and other construction materials kept covered when not being used?

	✓		
--	---	--	--

- Are oils and fuels used and stored in designated areas which have pollution prevention facilities (Fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equality to 110% of the storage capacity of the largest tank)?

	✓		
--	---	--	--

- Are temporary sanitary facilities, such as portable chemical toilets, employed on-site where necessary to hand sewage from the workforce? Is a licensed contractor employed for disposal of waste matter and maintenance of these facilities?

	✓		
--	---	--	--

- Is a reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law?

	✓		
--	---	--	--

- Are aluminium cans recovered from the waste stream and collected separate labelled bins?

	✓		
--	---	--	--

- Are office wastes reduced through the recycling of paper?

	✓		
--	---	--	--

- Are training provided to workers on site cleanliness & waste management procedure?

	✓		
--	---	--	--

#### Cultural Heritage

S10.6

- If there is any work planned within one metre of the grave, is a one metre buffer zone provided around the grave and is the grave demarcated by temporary fence?

	✓		
--	---	--	--

#### Hazard to Life

S11.3

##### Good Site Practices:

- Is the area around the magazine free of vegetation?

	✓		
--	---	--	--



- Is the control of (small) fires planned and provided through the following?

- Weekly checking of fire fighting equipment and the on-site fire water tank level.

	✓		
--	---	--	--

- Daily checking of all critical safety equipment on vehicle, including the fire extinguishers.

	✓		
--	---	--	--

- Maintaining back-up means of fighting fire on the explosive vehicles.

	✓		
--	---	--	--

- Providing safety training for drivers and other personnel present during explosive delivery with regard to operating fire hydrants and fighting of explosive fires.

	✓		
--	---	--	--

- Is the magazine secured against unauthorised entry and theft of explosive through the following?

- Maintaining a list of persons authorised to enter the magazine and ensuring the list is available to the magazine security guard.

	✓		
--	---	--	--

- Activating an alarm system that limits times at which explosive can be removed from the magazine and connecting the system to central security station.

	✓		
--	---	--	--

- Incorporating "Duress code" function in the alarm system.

	✓		
--	---	--	--

- Maintaining alarm system in good condition.

	✓		
--	---	--	--

- Is the magazine security guard located separately from the magazine complex?

	✓		
--	---	--	--

- Is the communication maintained in emergency with the following measures?

- Providing non-hazardous electronic equipment for persons working within 60 m of detonators.

	✓		
--	---	--	--

- Ensuring availability of phone numbers for all key personnel.

	✓		
--	---	--	--

- If there is a typhoon signal no. 3 or above, or black rainstorm signal, are all operations at magazine and transport ceased?

	✓		
--	---	--	--

- Is the risk of detonators explosion on vehicle reduced during transit through the following?

- Ensuring that magazine within vehicle is lined.

	✓		
--	---	--	--

- Limiting off-site transport to 5 to 6 a.m. each day.

	✓		
--	---	--	--

- Escorting vehicles with separate security vehicle when using the public road.

	✓		
--	---	--	--

- Ensuring that UN 1.4B packaging of detonators remains intact until handed over at blasting site.

	✓		
--	---	--	--

- Is the fuel isolation switch available on vehicle to prevent fire spreading in case a fire breaks out?

	✓		
--	---	--	--

- Is an experienced driver with accident-free record employed for explosive vehicle and security escort?

	✓		
--	---	--	--

- Are the drivers checked for health before employing?

	✓		
--	---	--	--

- Are the vehicles regularly checked to maintain in good condition to reduce chance of accident due to breaking down?

	✓		
--	---	--	--

- Is the truck fuel fire escalating to cause explosion avoided through the following means?

- Ensuring that the Contractor is aware of the potential hazards to site.

	✓		
--	---	--	--



- Maintaining appropriate fire fighting equipment.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
- Requiring the Contractor to plan and make emergency arrangements.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is spare/redundant fire fighting equipment provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Can communications be maintained between two vehicles (drivers and security) during the trip to prevent collision of two explosive vehicles in case of an accident?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Are the processes of checking of condition of drivers to suspend any driver of concern carried out?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Project specific measures:				
• Is the speed of vehicle limited along the Ocean Park portion of Nam Long Shan Road within 100 m of the explosives magazine to 25 km/hr?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is other contractors' use of the Ocean Park Internal service road restricted during delivery of explosives, i.e. 6 to 7 a.m?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is the Ocean Park guard required to call to the magazine guard on an hourly basis when explosives are stored in magazines?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is the evacuation of part or all of Ocean Park Headland Area arranged in case of the explosive magazine being engulfed in fire?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is the risk to the public from accidental initiation during charging and blasting limited by the following means?				
- Closing the Ocean Park from commencement of charging holes until completion of blasting each day.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
- Arranging for relevant authorities to post notices to mariners – warning them of blasting operations and advising them to stay away from a strip 100m wide immediately to the east of Headland from commencement of charge holes until completion of blasting each day (i.e. 9 a.m).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
- Not operating amusement rides in the event of accidental explosion until confirmed free of critical damage.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• If unexploded explosives are found in blasthole(s), is the opening of Ocean Park delayed or is part of the Ocean Park delayed when there are unspent explosives?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is the opportunity for arson/deliberate initiation of explosive reduced with the following means?				
- Paying attention to the security alert status from the Government.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
- Developing a security plan to address high alert level.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is an emergency plan developed to address uncontrolled fire in magazine area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is the transfer of explosives between 5 to 6 a.m agreed by Mines Division?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is the road surface along the explosive transportation route maintained?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Are the contractor's driver and security escort tested in respect of safety plan? Is the route driven before the driver undertakes the first delivery of explosives?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Is adequate space provided for the explosive vehicle to manoeuvre without reversing close to the magazine to limit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

the likelihood of vehicle accident?

	✓		
--	---	--	--

- Is lighting for explosive vehicles provided on temporary road(s)?

	✓		
--	---	--	--

S11.4

- Is ammonium nitrate emulsion (ANE) delivered outside of Park opening times?

	✓		
--	---	--	--

### Contract C105

#### Observations

#### Follow-up

Item ①, ②, ③, ④ and ⑥ of previous month's inspection were closed.

#### Adit Portal

- ① Exposed ~~site~~ site surfaces appears dry. The Contractor was reminded to provide water spray more frequently.

#### New

#### Southern Access Road and Waterfront

- ② The Contractor was reminded to provide water spray to haul roads more frequently to suppress dust,

#### Southern Access Road,

- ③ Refilling was in operation. The Contractor was reminded to provide a drip tray or tarpaulin to avoid oil spillage.

#### Stockpiling Area and Maunsell's Permanent Site Office (HKSM)

- ④ Stockpile and ~~the~~ exposed slope surface were partly covered. The Contractor was reminded to cover them entirely and properly with tarpaulin,

#### Nam Long Shan Road

- ⑤ Dust was observed generated from soil nailing activities. The Contractor was reminded to provide dust suppression measure during dusty operation.

#### DBJV Permanent Site Office

- ⑥ Accumulation of waste was observed. The Contractor was reminded to remove them as soon as possible.

#### Maunsell Permanent Site Office (HKSM)

- ⑦ Stagnant water pond was observed. The Contractor was reminded to remove it as soon as possible.

## Contract CI08

### Observations

Construction of the Contract was completed.

All items of previous month's inspection were closed.

## Contract CS01

### Observations

- ⑧ Dust was observed generated from rock breaking activities. The Contractor was reminded to provide water spray during dust generating activities.
- ⑨ Haul road was dry and dusty. The Contractor was reminded to provide water spray to suppress dust.
- ⑩ The Contractor was reminded to post the Environmental Permit at the site entrance.
- ⑪ The Contractor was reminded to cover the exposed slope surfaces with tarpaulin.

IEC Representative

Environmental Manager

Contractor's  
Representative  
CI05

Florence Yuen

( Florence Yuen )

Terence Kong

( Terence Kong )








Schroeder Tan

( SCHROEDER TAN )  
CS01

Ronald Tang  
( Ronald Tang )







Ocean Park Master Redevelopment Project  
Contract P007  
Independent Environmental Checker  
MONTHLY SITE INSPECTION PHOTOS

Contract CI05 Site formation, Funicular Tunnel and Miscellaneous Works	
Follow up observations in March 2007	
Observation in last site inspection	Observation in this site inspection
Nam Long Shan Road	
	 
P1020361: Excavated slope or surfaces at construction area of 6m access road appears dry. The Contractor was reminded to provide watering more frequently.	Closed - P1020527: The excavated slope was covered with tarpaulin while the exposed site surfaces were paved to form the access road.
	
P1020366: Rock breaking activity was observed at Chainage 200. The Contractor was reminded to provide water spray during such dusty operation.	Closed - P1020542: Rock breaking activity was no observed.
	









**Ocean Park Master Redevelopment Project  
Contract P007  
Independent Environmental Checker**





**MONTHLY SITE INSPECTION PHOTOS**

<p>P1020368: Empty oil drums were placed on bare ground near the Container Office. The Contractor was reminded to label and store them properly.</p>	<p>Closed - P1020541: Empty oil drums were removed from the bare ground near the Container Office.</p>
<p><b>Contractor's Site Office</b></p>	
	<p>N/A</p>
<p>P1020383: The Contractor was reminded to ensure that wheel wash is provided to all vehicles leaving the site.</p>	<p>Closed – The Contractor indicated that manual wheel wash would be provided to all vehicles leaving the site and wheel wash facilities would be constructed at the Adit Portal.</p>
<p><b>Adit Portal</b></p>	
 	
<p>P1020371 &amp; P1020379: Exposed site surfaces and excavated material appears dry. The Contractor was reminded to provide water spray more frequently.</p>	<p>P1020534: Exposed site surfaces appear dry. The Contractor was reminded to provide water spray more frequently.</p>
<p><b>Panda House</b></p>	

Ocean Park Master Redevelopment Project  
Contract P007  
Independent Environmental Checker  
MONTHLY SITE INSPECTION PHOTOS


			
			
<p>P1020385 &amp; P1020386: Demolition waste was accumulated next to Panda House. The Contractor was reminded to remove them as soon as possible.</p>		<p>Closed - P1020561&amp; P1020562: Demolition waste accumulated next to the Panda House has been removed.</p>	
<p><b>Observations in April 2007</b></p>			
<p><b>Southern Access Road</b></p>			
			
<p>P1020530: Refilling was in operation. The Contractor was reminded to provide a drip tray or tarpaulin to avoid oil spillage.</p>			
<p><b>Stockpiling Area &amp; Maunsell's Permanent Site Office (HKSM)</b></p>			
			

Ocean Park Master Redevelopment Project  
Contract P007  
Independent Environmental Checker  
MONTHLY SITE INSPECTION PHOTOS





		
<p>P1020538 &amp; P1020555: Stockpile and exposed slope surfaces were partly covered. The Contractor was reminded to cover them entirely and properly with tarpaulin.</p>		
<p><b>Nam Long Shan Road</b></p>		
		
<p>P1020539: Dust was observed generated from soil nailing activities. The Contractor was reminded to provide dust suppression measure during dusty operation.</p>		
<p><b>DBJV's Permanent Site Office</b></p>		
		
<p>P1020548: Accumulation of waste was observed. The Contractor was reminded to remove them as soon as possible.</p>		
<p><b>Maunsell's Permanent Site Office (HKSM)</b></p>		
		



Ocean Park Master Redevelopment Project  
Contract P007  
Independent Environmental Checker  
MONTHLY SITE INSPECTION PHOTOS

P1020554: Stagnant water pond was observed. The Contractor was reminded to remove it as soon as possible	
<b>Southern Access Road and Waterfront</b>	
	
P1020531: The Contractor was reminded to provide water spray to haul roads more frequently to suppress dust.	

<b>Contract CI08 Skyfair &amp; Temporary Entrance</b>
<b>Construction of the Contract was completed. All observations identified in March 2007 were closed.</b>

Contract CS01 Back of House for Marine Mammal Veterinary Hospital	
Observations in April 2007	
	
P1020563: The Contractor was reminded to post the Environmental Permit at the site entrance.	P1020566: Dust was observed generated from rock breaking activities. The Contractor was reminded to provide water spray during dust generating activities.
	
P1020568: Haul road was dry and dusty. The Contractor was reminded to provide water spray to suppress dust.	P1020570: The Contractor was reminded to cover the exposed slope surfaces with tarpaulin.



**OCEAN PARK MASTER  
REDEVELOPMENT PROJECT**

**CONTRACT NO. CI05**

**SITE FORMATION, FUNICULAR TUNNEL  
AND MISCELLANEOUS WORKS**

**Monthly EM&A Report - April 2007**

**CLIENT:**

Ocean Park Corporation

OCEAN PARK, Aberdeen,  
Hong Kong

**PREPARED BY:**

Dragages-Bouygues J.V.

OCEAN PARK Aberdeen  
(top of Nam Long Shan Road)


Telephone: (852) 2552 0336

Facsimile: (852) 2552 1036



**Schroeder TAM**  
C-ETL

**REVIEWED BY:**



**YTSO / Peter IP**

Project QSE Manager / General Construction Manager

**AUTHORISED BY:**



**Daniel ALTIER**  
Project Director

**DATE:**

01 May 2007

---

## TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
1. INTRODUCTION	1
Purpose	1
Background	1
Project Organisation	2
Construction Works undertaken during the Reporting Month	2
Compliance with EP conditions	2
Summary of EM&A Requirements	3
2. AIR QUALITY MONITORING	4
Monitoring Requirements	4
Monitoring Equipment	4
Monitoring Parameters, Frequency and Duration	4
Monitoring Locations	4
Monitoring Methodology	5
Results and Observations	6
3. NOISE MONITORING	8
Monitoring Requirements	8
Monitoring Equipment	8
Monitoring Parameters, Frequency and Duration	8
Monitoring Locations	8
Monitoring Methodology	9
Results and Observations	9
4. TERRESTRIAL ECOLOGY	11
Monitoring Requirements	11
Monitoring Parameters, Frequency and Duration	11
Monitoring Locations	11
Monitoring Methodology	11
Results and Observations	11
5. SUBTIDAL MONITORING	12
Monitoring Requirement	12
Monitoring Parameters, Frequency, Schedule	12
Monitoring Locations	12
Monitoring Procedures	12
Results and Observations	12
6. ENVIRONMENTAL AUDIT	13
Site Environmental Audit	13
Review of Environmental Monitoring Procedures	13
Status of Environmental Licensing and Permitting	13
Implementation Status of Environmental Mitigation Measures	15

Implementation Status of Event/Action Plans	15
Implementation Status of Environmental Complaint Handling Procedures	16
7. FUTURE KEY ISSUES	17
Key Issues for the Coming Month	17
Monitoring Schedules for the Next Month	17
Construction Program for the Next 3 Months	17
8. CONCLUSIONS AND RECOMMENDATIONS	18
Conclusions	18
Recommendations	18

#### List of Tables

Table 1.1	Amounts of Waste Generated in the reporting of <a href="#">April 2007</a> .....	2
Table 1.2	Environmental Permit Submission.....	2
Table 2.1	TSP Monitoring Equipment.....	4
Table 2.2	Air Quality Monitoring Parameters and Frequency.....	4
Table 2.3	Location of Air Quality Monitoring Stations .....	4
Table 2.4	Monitoring Results of 1-hr TSP.....	6
Table 2.5	Monitoring Results of 24-hr TSP.....	7
Table 3.1	Noise Monitoring Equipment.....	8
Table 3.2	Noise Monitoring Parameters, Period and Frequency.....	8
Table 3.3	Noise Monitoring Locations .....	8
Table 3.4	Monitoring Results of Daytime Noise.....	9
Table 3.5	Monitoring Results of Evening Noise.....	10
Table 3.6	Monitoring Results of Holiday Noise.....	10
Table 6.1	Summary of Environmental Licensing and Permit Status.....	14

#### List of Figures

Figure 1.1	Project Organization
Figure 1.2	Layout of Work Site (Waterfront)
Figure 1.3	Layout of Work Site (Summit) and Location of Terrestrial Ecology Monitoring
Figure 1.4	Locations of Air Quality and Noise Monitoring Stations
Figure 5.1	Locations of Subtidal Monitoring Stations

#### List of Appendices

Appendix A	Action and Limit Levels
Appendix B	Environmental Monitoring Schedules
Appendix C	Air Quality Monitoring Results
Appendix D	Noise Monitoring Results
Appendix E	Calibration Details
Appendix F	Summary of Environmental Mitigation Implementation Schedule
Appendix G	Event and Action Plans
Appendix H	Complaint Flow Diagram and Complaint Log

Appendix I	Construction Programme
Appendix J	Contacts of Key Environmental Personnel



## EXECUTIVE SUMMARY

This is the [second](#) monthly Environmental Monitoring and Audit (EM&A) report prepared by Dragages Bouygues JV (DBJV), the Contractor Environmental Team (CET), for the Ocean Park Master Redevelopment Project Contract CI05 – Site Formation, Funicular Tunnel and Miscellaneous Works. This report presents the results of EM&A works conducted in the reporting month of [April 2007](#) (from [26 March 2007](#) to [25 April 2007](#)).

In the reporting month, the following construction activities took place:

### Waterfront

- Hoarding;
- Utilities Diversion;
- Grouting Works;
- Pipe Pile;
- Excavation;
- Demolition;
- Enhancement of Pond 35;
- EVA;
- Waterfront Access Road.

### Summit

- Site formation at Adit Portal and Explosive Magazine;
- Slope Stabilization;
- Rock Fall Fence;
- Utilities Diversion;
- Haul Road Formation & Excavation;
- Temporary Drainage, Sedimentation tank & WetSep Installation;
- Conveyor belt footing

The total disposal volume to the barging point, public fill and the sorting facilities in the reporting month of [April 2007](#) was [179.78](#) tonnes, [0.00](#) tonnes and [356.45](#) tonnes while the volume to the landfills was [14.51](#) tonnes.

Monitoring of 1-hour & 24-hour Total Suspended Particulates (TSP) and noise were performed and the results were checked and reviewed. Site inspections were conducted on weekly basis. The implementation of the environmental mitigation measures, Event and Action Plans and environmental complaint handling procedures were also checked.

## Environmental Monitoring Works

### Environmental Monitoring and Audit Progress

A summary of monitoring and audit activities conducted in the reporting period is listed below:

1-hour TSP monitoring	12 sessions for air quality monitoring station AM1; 17 sessions for air quality monitoring stations AM2 & AM3
24-hour TSP monitoring	4 sessions for air quality monitoring station AM1; 5 sessions for air quality monitoring stations AM2 & AM3
Daytime noise monitoring	5 sessions for all noise monitoring stations
Evening and night time noise monitoring	4 sessions for all noise monitoring stations
Holiday time noise monitoring	1 session for all noise monitoring stations
Terrestrial ecology monitoring	0 session
Subtidal monitoring	0 session
Joint environmental site inspection	4 sessions (include the IEC audit)

## **Air Quality**

The air quality monitoring results obtained in the reporting period of [April 2007](#) were audited for the compliance of the Action and Limit levels proposed in the Project Baseline Air Quality and Noise Monitoring Report (rev. B), which were issued in February 2007 and the audit finding showed no exceedance was recorded.

## **Noise**

The noise monitoring results obtained in the reporting period of [April 2007](#) were audited for the compliance of the Action and Limit levels proposed in the Project Baseline Air Quality and Noise Monitoring Report (rev. B), which were issued in February 2007 and the audit finding showed that three exceedances were recorded in the holiday noise monitoring.

## **Terrestrial Ecology**

No terrestrial monitoring was conducted in the reporting period of [April 2007](#) since the transplantation proposal has under preparation.

## **Subtidal Monitoring**

No subtidal ecology survey was conducted in the reporting period of [April 2007](#).

## **Environmental Licensing and Permitting**

Permits granted to the Project include the Environmental Permit for the Project and Construction Noise Permit. Information of these permits is provided in Table 6.1.

## **Implementation Status of Environmental Mitigation Measures**

Dust generated by vehicle movement was observed, especially the Summit area. Water hoses were deployed for the haul road watering; water sprinklers were in operation in some of the working areas. The Contractor was reminded to keep watering the haul road and working area surfaces once the surfaces are dry.

Anti-mosquito agent has been applied in all Works Areas and cleaned up stagnant water regularly in order to reduce the possibility of mosquito breeding.

Wheel wash by water hose was applied at Summit currently and the installation of wheel washing bay would be undertaken after the completion of site formation. Wheel washing bay has been installed at Waterfront and in use.

The disposal of C&D wastes by using the Chits has been implemented in [April 2007](#). The C&D waste were disposed of to the sorting facilities or landfill while the C&D materials were disposed of to the public fill or temporary public filling barging point

General wastes were collected by a waste skip near the temporary site office in a regular basis. The frontline staff was reminded to keep good housekeeping in order to avoid waste accumulation.

## **Environmental Non-conformance**

No public complaint, warning from OPC or PMR, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project Contract CI05 in the reporting period of [April 2007](#).

## **Future Key Issues**

Key issues to be considered in the coming month include:

- Noise from operating equipment and machinery on-site.
- Construction waste management at temporary construction waste area.
- Avoid accumulation of stagnant / muddy water on-site.
- To implement dust suppression measures on dry surfaces.
- Provision of treatment to turbid water (control the SS level) from activities on-site before discharge.

## 1. INTRODUCTION

### Purpose

- 1.1 The purpose of this report is to present the EM&A work carried out during April 2007 (from 26 March 2007 to 25 April 2007) with respect to Ocean Park Master Redevelopment Project Contract No. CI05 – Site Formation, Funicular Tunnel and Miscellaneous Works.

### Background

- 1.2 Ocean Park planned to upgrade and expand the existing area to meet the anticipated visitor demands and to position Ocean Park as a premium tourist attraction and a regional leader in the themed recreational and educational park experience.

- 1.3 The redevelopment works of Ocean Park will involve

- Civil infrastructure works including road works (including modifying sections of Ocean Park Road, which is a local distributor, around the existing bus terminus as shown in Figure 1.1), drain works, tunnelling and geotechnical works, bulk excavation and slope works, retaining structures, site clearance, decommissioning and demolition works, funicular railway, modify to bus terminus, taxi stands and associated facilities.
- Utilities works including power supply distribution, electrical substations, freshwater and saltwater reservoirs, water supply distribution, gas supply distribution, telecommunications network and distribution, landscape irrigation network, etc.
- Primary life support system works for animal keeping.
- Area development works including service roads, EVAs, external escalators, bridges and elevated walkways, external lighting.
- Parkwide systems works including signage, background music system, toilets facilities, guard sheds, first aid facilities, communications systems, CCTV systems and waste facilities.
- Landscape or theming works including exterior building facade treatment works, themed concrete pavement/ hardscape, soft landscaping, water and faux rockwork features, visual intrusion screens, area props and artwork, etc.
- Works for the attractions venues including animal exhibits, marine animal, terrestrial animal, aviaries, bird exhibits, individual life support systems for animal exhibits; and others non-animal related attractions, e.g. shipwreck play area, bamboo maze, etc.
- Installation of rides including thrill rides, round rides, water rides, kids rides, interactive rides, transportation rides, etc.
- Works for the venues including event halls, outdoor live show area, cinemas and bandstands.
- Works for the merchandise / retail facilities including souvenir stores, novelty stores, games arcade, photo shops, etc.
- Works for the food and beverage facilities including restaurants, bakery, food carts and kiosks.
- Back of house facilities including offices, break areas, warehouses, centralized facilities, operational facilities, etc.

### Project Organisation

- 1.4 Under the requirement of EM&A Manual and Environmental Permit, the environmental management team should be set up and the structure of the team is shown in Figure 1.1.
- 1.5 Meanwhile the contacts of key environmental personnel for this project are shown in Appendix J

### Construction Works undertaken during the Reporting Month

- 1.6 The major construction activities undertaken in April 2007 included hoarding works; utilities diversion; grouting works, pipe pile; excavation; demolition; enhancement of Pond 35, EVA and access road at Waterfront. Site formation at adit portal and explosive magazine, slope stabilization, rock fall fence, utilities diversion and haul road formation and excavation; and temporary drainage, sedimentation tank & WetSep installation at Summit.
- 1.7 Layout plan of the Project is provided in Figures 1.2 and 1.3.
- 1.8 The amounts of different types of waste generated by the activities of the Project in the reporting month are shown in Table 1.1.

**Table 1.1 Amounts of Waste Generated in the reporting of April 2007**

Waste Type	Disposal Locations	Estimated Amount (m <sup>3</sup> unless specified)
C&D waste	SENT	10.26 tonnes
	NENT	4.25 tonnes
	TKOSF	261.82 tonnes
	TMSF	94.63 tonnes
C&D material	QBBP	179.78 tonnes
	TKOFB	0.00 tonnes
Chemical waste	Collected by licensed collector	0 L
General waste	Collected by licensed collector	35

### Compliance with EP conditions

- 1.9 A summary of the reporting requirement of compliance with EP conditions of Contract CI05 of the Project as of April 2007 were listed in Table 1.2.

**Table 1.2 Environmental Permit Submission**

Environmental Permit Submission	EP-249/2006/A Condition No.	Status
Management Organization	2.3	Submitted on 15 December 2006.
Construction Programme	2.4	Submitted on 14 February 2007.
Drainage Proposal	2.13	Comments from EPD were received on 15 March 2007. Resubmission will send in early May 2007.
Silt Curtain Proposal	2.14	Deposited in the EIAO Register Office for public inspection on 01 March 2007.
Waste Management Plan	2.21	Submitted on 24 April 2007
Baseline Air Quality and Noise Monitoring Report	3.2	Submitted on 28 February 2007
Monthly EM&A Report for Mar '07	4.2	Submitted on 12 April 2007



### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires environmental monitoring for air quality, noise, terrestrial ecology, subtidal and waste management. The EM&A requirements for each parameter are described in subsequent sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event-Action Plans;
  - Environmental mitigation measures and their implementation schedule;
  - Environmental requirements in contract documents.
- 1.11 The environmental licensing and permits are described in Section 6.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of the Report.

## 2. AIR QUALITY MONITORING

### Monitoring Requirements

- 2.1 24-hour & 1-hour TSP monitoring were conducted to monitor the air quality. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Equipment

- 2.2 High volume samplers (HVS - Model GMWS-2310 Accu-Vol) complete with the appropriate sampling inlets were installed for 24-hour and 1-hour TSP sampling. The HVS composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 2.1 summarises the equipment that was used in the dust-monitoring programme.

**Table 2.1 TSP Monitoring Equipment**

Equipment	Model
HVS	GMWS 2310 c/w of TSP sampling inlet
Calibration Kit	Tisch TE-5025 A

### Monitoring Parameters, Frequency and Duration

- 2.3 The monitoring parameters and frequency are summarised in Table 2.2. The monitoring schedule for the reporting month is shown in Appendix B.

**Table 2.2 Air Quality Monitoring Parameters and Frequency**

Location	Parameter	Duration	Frequency
AM1	1-hour TSP	1 hour	3 times every 6 days*
	24-hour TSP	24 hours	Once every six days
AM2	1-hour TSP	1 hour	3 times every 6 days*
	24-hour TSP	24 hours	Once every six days
AM3	1-hour TSP	1 hour	3 times every 6 days*
	24-hour TSP	24 hours	Once every six days

Notes: \* denotes three 1-hr TSP monitoring in three days.

### Monitoring Locations

- 2.4 In accordance with the EM&A Manual, three air quality monitoring stations, as shown in Figure 1.4, were selected for 24-hour and 1-hour TSP sampling. Table 2.3 describes the location of the air quality monitoring stations.

**Table 2.3 Location of Air Quality Monitoring Stations**

Air Quality Monitoring Stations	Identity / Description
AM1	Whisker's Theatre, Ocean Park
AM2	San Wai Village, Wong Chuk Hang
AM3	Ocean Park Road, 50m adjacent to Police Training School

## **Monitoring Methodology**

### **24-hour / 1-hour TSP Monitoring**

#### ***Installation***

2.5 The HVSs were installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.

- A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
- No two HVSs were placed less than 2 meters apart.
- The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
- A minimum of 2 meters separation from walls, parapets and penthouses was required for rooftop samplers.
- No furnace or incinerator flues were nearby.
- Airflow around the sampler was unrestricted.
- Permission was obtained to set up the samplers and to obtain access to the monitoring stations.

#### ***Preparation of Filter Papers by ETS-Testconsult Limited.***

- Glass fibre filters, G810 were labeled and sufficient filters that were clean and without pinholes were selected.
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%.

#### ***Field Monitoring***

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- Then the shelter lid was closed and was secured with the aluminum strip.
- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flowrate record sheet was set into the flow recorder.
- The flow rate of the HVS was checked and adjusted at around  $1.1 \text{ m}^3/\text{min}$ . The range specified in the EM&A Manual was between  $0.6\text{-}1.7 \text{ m}^3/\text{min}$ .
- The programmable timer was set for a sampling period of  $24 \text{ hrs} \pm 1 \text{ hr}$  or  $1 \text{ hr} + 0.25 \text{ hr}$ , and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half-length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to *ETS-Testconsult Ltd.* for analysis.

### **Maintenance & Calibration**

- The HVSs and their accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs are calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring. Calibration details are provided in Appendix E.

### **Results and Observations**

- 2.6 The air quality monitoring results of 1-hr TSP and 24-hr TSP of the reporting month are summarized in Tables 2.4 and 2.5. All monitoring data and graphical presentation of the monitoring results are provided in Appendix C. No 1-hr TSP measurements have been conducted on 18, 20, 21, 23 and 25 April 2007 and no 24-hr TSP measurement taken on 21 April 2007 at AM1 due to power supply failure.
- 2.7 All measured 1-hour & 24-hour TSP concentrations were below the Action and Limit (AL) Levels in the reporting month.

**Table 2.4 Monitoring Results of 1-hr TSP**

<b>Date of Monitoring</b>	<b>1-hr TSP (<math>\mu\text{g}/\text{m}^3</math>)</b>		
	<b>AM1</b>	<b>AM2</b>	<b>AM3</b>
26-Mar-07	241	315	324
28-Mar-07	190	210	218
29-Mar-07	98	125	86
30-Mar-07	87	75	62
02-Apr-07	72	91	60
04-Apr-07	100	133	102
06-Apr-07	69	98	79
09-Apr-07	172	127	128
10-Apr-07	127	132	99
11-Apr-07	102	106	113
13-Apr-07	121	136	114
16-Apr-07	169	178	205
18-Apr-07	x	109	140
20-Apr-07	x	135	156
21-Apr-07	x	112	154
23-Apr-07	x	83	85
25-Apr-07	x	114	130

Notes: \* Exceedance of Limit Level  
# Exceedance of Action Level  
x No measurement due to power failure



**Table 2.5 Monitoring Results of 24-hr TSP**

Date of Monitoring	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )		
	AM1	AM2	AM3
29-Mar-07	35	49	41
04-Apr-07	58	48	64
10-Apr-07	52	59	64
16-Apr-07	53	50	52
21-Apr-07	x	41	68

Notes: \* Exceedance of Limit Level  
# Exceedance of Action Level  
x No measurement due to power failure

### 3. NOISE MONITORING

#### Monitoring Requirements

- 3.1 Noise monitoring was conducted at four monitoring stations as specified in the EM&A Manual. Appendix A shows the established Action and Limit Levels for noise.

#### Monitoring Equipment

- 3.2 Integrating Sound Level Meters were employed for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). Portable electronic wind speed indicator capable of measuring the wind speed in m/s was employed to check the wind speed. Table 3.1 details the noise monitoring equipment used.

**Table 3.1 Noise Monitoring Equipment**

Equipment	Model
Integrating Sound Level Meter	Rion NL 31
Calibrator	Rion NC-73
Portable Wind Speed Indicator	TSI Model 8340-M Air Velocity Meter

#### Monitoring Parameters, Frequency and Duration

- 3.3 Noise monitoring was conducted per monitoring day during the daytime. Monitoring to be conducted in the evening and/or night-time only when construction works is in progress. The monitoring period, duration, parameters and frequency of noise measurement are presented in Table 3.2. The monitoring schedule for the reporting month is provided in Appendix B.

**Table 3.2 Noise Monitoring Parameters, Period and Frequency**

Time Period	Duration (min)	Parameters	Frequency
Daytime (0700 to 1900)	30	$L_{eq}$	Once a week
*Evening (1900 to 2300)	5		
*Night-time (2300 to 0700 of next day)	5		

Notes: \* denotes Noise monitoring to be conducted only when construction work is in progress.

#### Monitoring Locations

- 3.4 In accordance with the EM&A Manual, noise monitoring was conducted at four designated monitoring stations as shown in Figure 1.4. Table 3.3 describes the locations of these monitoring stations.

**Table 3.3 Noise Monitoring Locations**

Noise Monitoring Stations	Identity / Description
CN1	Open Area adjacent to Police Training School
CN2	Project Development Office, Ocean Park
CN3	Rinniped House, Ocean Park
CN4	Manly Villa

## Monitoring Methodology

### Field Monitoring

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. For reference, a correction of +3dB(A) was made to the free field measurements.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with a portable wind meter.
- During the monitoring period, the  $L_{eq}$  was recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

### Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The meters and calibrators are sent to *Hong Kong Calibration Ltd* to check and calibrate at yearly intervals. Calibration details are provided in Appendix E.

## Results and Observations

- 3.5 Noise monitoring was conducted at the 4 designated monitoring stations during daytime in the reporting month. The monitoring was carried out as scheduled in the reporting month of [April 2007](#) and the monitoring results are summarized in Table 3.4. All monitoring data and graphical presentation of the monitoring results are provided in Appendix D.
- 3.6 No exceedance of limit level during daytime and evening was recorded in the reporting month. Three exceedances (1 CN1, 1 CN2 & 1 CN3) were recorded in holiday noise monitoring and the exceedance has caused by the community noise at Park, not related to the construction activities.

**Table 3.4 Monitoring Results of Daytime Noise**

Date of Monitoring	Noise Level, $L_{eq}$ (30-min), dB(A)			
	CN1	CN2	CN3	CN4
26-Mar-07	62.2	64.8	57.9	56.5
02-Apr-07	61.4	65.0	58.4	57.6
10-Apr-07	64.3	63.4	58.3	55.6
16-Apr-07	60.6	64.6	59.7	58.4
23-Apr-07	61.2	63.6	56.1	55.2

Notes: \* Exceedance of Limit Level  
# Exceedance of Action Level

**Table 3.5 Monitoring Results of Evening Noise**

Date of Monitoring	Noise Level, Leq (15-min), dB(A)			
	CN1	CN2	CN3	CN4
28-Mar-07	52.4	57.7	57.6	51.9
11-Apr-07	59.3	59.2	59.4	51.6
18-Apr-07	57.0	59.8	56.1	48.2
25-Apr-07	54.0	58.4	59.2	56.0

Notes: \* Exceedance of Limit Level  
# Exceedance of Action Level

**Table 3.6 Monitoring Results of Holiday Noise**

Date of Monitoring	Noise Level, Leq (15-min), dB(A)			
	CN1	CN2	CN3	CN4
06-Apr-07	67.3 *	62.9 *	67.5 *	50.9

Notes: \* Exceedance of Limit Level  
# Exceedance of Action Level



#### **4. TERRESTRIAL ECOLOGY**

##### **Monitoring Requirements**

- 4.1 Monitoring of the health and condition of the transplanted plant species of conservation interest should be monitored at least once a month during the first 12 months after transplantation.

##### **Monitoring Parameters, Frequency and Duration**

- 4.2. Since the transplantation proposal is under preparation, the proposed monitoring frequency and duration would be confirmed after the proposal has been agreed or approved by EPD.

##### **Monitoring Locations**

- 4.2 The proposed monitoring location is shown in Figure 1.3.

##### **Monitoring Methodology**

- 4.3 Since the transplantation proposal is under preparation, the monitoring methodology would be confirmed after the proposal has been agreed or approved by EPD.

##### **Results and Observations**

- 4.4 Since the preparation of transplantation proposal was in progress during the reporting month, no monitoring has been undertaken.

## **5. SUBTIDAL MONITORING**

### **Monitoring Requirement**

- 5.1 Even though the conclusion in the EIA stated that adverse impact on coral communities would not be expected during the construction phase of the Project, coral monitoring shall be conducted as a precautionary measure.

### **Monitoring Parameters, Frequency, Schedule**

- 5.2 Subtidal monitoring is required to be conducted as follows:
- once per month in the first two months in Site 1, Site 2, Site 3, Site 4 and Control Site C.
  - twice a month at first three months in Site 5 and Control Site C.
  - once per month for the next three months in Site 5 and Control Site C.
  - If there is no exceedance, the monitoring frequency would be adjusted to once every three months (i.e. quarterly) until the end of the Contract No CI05 of the Project.

### **Monitoring Locations**

- 5.3 In accordance with the EM&A Manual, subtidal monitoring would be conducted at Tai Shue Wan and Chung Hom Kok. The monitoring locations are shown in Figure 5.1.

### **Monitoring Procedures**

- 5.4 Monitor the tagged corals (ten nos. at each station) for sedimentation, bleaching and mortality.
- 5.5 In the event that there is no exceedance record, the monitoring frequency shall be revised to once in every quarter until the end of the construction phase of CI05.
- 5.6 In the event that there is an exceedance of Action Level record, more frequent monitoring to be carried out until the exceedance stops.
- 5.7 In the event that there is an exceedance of Limit Level record, the Contractor shall suspend all works until an effective solution is identified.

### **Results and Observations**

- 5.8 The purpose of subtidal monitoring is monitor the potential impact during the construction phase of the Project. There was no impact subtidal monitoring conducted within the reporting month of April 2007 since the construction works such as blasting and tunnelling would not be commenced until early June 2007.
- 5.9 The baseline survey has undertaken from 06 April 2007 to 12 April 2007.

## **6. ENVIRONMENTAL AUDIT**

### **Site Environmental Audit**

- 6.1 Site audit would be carried out once per week to monitor environmental issues on the construction sites to ensure that all mitigation measures were implemented timely and properly.

### **Review of Environmental Monitoring Procedures**

- 6.2 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### ***Air Quality Monitoring***

- The monitoring team recorded all observations around the monitoring stations within and outside of the construction site.
- The monitoring team recorded the temperature, air pressure and weather conditions on the monitoring day.

#### ***Noise Monitoring***

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### ***Terrestrial Monitoring***

- No monitoring since the baseline review and the preparation of transplantation proposal are in progress.

#### ***Subtidal Monitoring***

- There was no impact subtidal monitoring conducted within the reporting month of April 2007 since the construction works such as blasting and tunnelling would not be commenced until early June 2007.
- The baseline survey has been completed and the report is under preparation.

### **Status of Environmental Licensing and Permitting**

- 6.3 All permits/licences obtained as of [April 2007](#) are summarised in Table 6.1.

**Table 6.1 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Section/Description	Status
	From	To		
Environmental Permit				
EP-249/2006/A	23-Oct-06	N/A	Add a new condition before Condition 2.18 in Part C stated that "To compensate for the loss of roosting site for freshwater birds due to the filling of Pond 37 at Lowland area; complete the enhancement works for Pond 35 and to avoid disturbing the roosting site for freshwater birds, no construction works and discharge from the construction site(s) shall be allowed with the existing freshwater ponds at Tai Shue Wan area". Renumber Conditions 2.19 to 2.25 in Part C of the EP.	Valid
Construction Noise Permits				
GW-RS-0196-07	10-Apr-07	02-May-07	Lorry with crane; Air compressor with noise emission label showing the SWL of $\leq 102\text{dB(A)}$ ; Rock drill, hand-held (pneumatic); Crane, mobile (diesel); Generator, silenced, $75\text{dB(A)}$ at 7m; Concrete mixer (electric); Grout pump; Concrete lorry mixer; Drill, percussive, hand-held (electric); Poker, vibrating, hand-held (electric); Saw, circular, wood; Breaker, hand-held, mass $\leq 10\text{kg}$ ; Breaker, excavator mounted (hydraulic); Drill rig, rotary type (diesel)	Expired
GW-RS-0200-07	05-Apr-07	30-Jun-07	Crane, mobile (tracked); Excavator, tracked; Vibratory hammer; Air compressor with noise emission label showing the SWL of $102\text{dB(A)}$ ; Breaker, excavator mounted (hydraulic); Concrete lorry mixer; Poker, vibratory, hand-held (electric); Lorry with crane; Lorry with grab; Generator, silenced, $75\text{dB(A)}$ at 7m; Saw circular, wood; Concrete pump, lorry mounted	Valid
Chemical Waste Producer Registration				
Application sent on 19-Apr-07 and the registration fee paid on 27-Apr-07.				
Effluent Discharge License				
Application for Summit sent on 28-Apr-07				
Specific Process License				
Application sent on 03-Apr-07 and discussion with EPD is in progress.				
Notification of Construction Works under APCO				
Waterfront sent on 31-Jan-07 (ref. 001017998)				
Summit sent on 05-Feb-07 (ref. 001018054)				
Billing Account under Construction Waste Disposal Charging Scheme				
7004888	03-Jan-07	18-Dec-08	For disposal of C&D waste to public fills, sorting facilities and landfills	In use



### **Implementation Status of Environmental Mitigation Measures**

- 6.4 The weekly joint site inspections have conducted on 30 March 2007, 4 & 13 April 2007. The IEC has undertaken the monthly audit on 18 April 2007. During site inspections in this reporting month, the following observations and recommendations were made.

#### ***Land Based Water Quality Mitigation Measures***

- 6.5 Stagnant water pond was observed after heavy rainfall. The Contractor was reminded to remove the stagnant water as soon as possible in order to minimize the potential mosquito breeding problems.

#### ***Air Quality Mitigation Measures***

- 6.6 Exposed ground, especially the Adit & Magazine areas was observed dry in some times, the Contractor and relevant parties were reminded to keep watering the surface in order to minimize the impacts.
- 6.7 Some access roads were observed dry and the Contractor was reminded to provide water spray to haul roads more frequently to suppress the dust nuisance.
- 6.8 Water spraying and protective tarpaulin were set at the area of soil nailing activities, however additional dust suppression measures should be provided since small amount of dust was observed.
- 6.9 Stockpile and exposed slope surface were partly covered. The Contractor was reminded to cover them entirely and properly with tarpaulin.

#### ***Noise***

- 6.10 No violation was observed during site inspections in the reporting month.

#### ***Ecology***

- 6.11 Construction activities of Pond 35 were commenced in early April 2007.
- 6.12 No violation was observed during site inspections in the reporting month.

#### ***Waste / Chemical Management***

- 6.13 As the move of Contractor site office was in progress during the reporting month of April 2007, accumulation of waste was observed. However the wastes were collected by licensed haulers and disposed of properly after the move.
- 6.14 The Contractor and relevant party were reminded to provide a drip tray or tarpaulin when refilling of fuel oil to the machine to avoid oil spillage.

#### ***Landscape and Visual***

- 6.15 No violation was observed during site inspections in the month.

#### ***Environmental Mitigation Implementation Schedule (EMIS)***

- 6.16 According to the Environmental Permit, the mitigation measures detailed in the permits are required to be implemented. An updated summary of the EMIS is presented in Appendix F.

#### **Implementation Status of Event/Action Plans**

- 6.17 The Event and Action Plans for air quality and noise are presented in Appendix G.
- 6.18 No exceedance of air quality (i.e. 1 hour & 24-hour TSP) was recorded during the reporting month.
- 6.19 No exceedance of noise limit level during daytime and evening was recorded in the reporting month. Three limit level exceedances of holiday noise were recorded and the cause of exceedance was the

community noise from the operation of Park.

### **Implementation Status of Environmental Complaint Handling Procedures**

#### ***Summary of the Complaints and Prosecutions***

- 6.20 Appendix H presents the environmental complaint flow diagram of the Project.
- 6.21 No complaint, summons or prosecution related to environmental issues was received or made against the Project in [April 2007](#).

## **7. FUTURE KEY ISSUES**

### **Key Issues for the Coming Month**

7.1 Key issues to be considered in the coming month include:

- Noise from operating equipment and machinery on-site.
- Maintenance of silt curtains.
- Construction waste management at the demolition work areas.
- Avoid accumulation of stagnant / muddy water on-site.
- To implement dust suppression measures on dry surfaces.
- Provision of treatment to turbid water from activities on-site before discharge.

### **Monitoring Schedules for the Next Month**

7.2 The environmental monitoring schedules for the next month are shown in Appendix B.

### **Construction Program for the Next 3 Months**

7.3 The construction programme for the next 3 months is shown in Appendix I.

## 8. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 8.1 Environmental impact monitoring was performed in [April 2007](#). All monitoring results in the reporting month were checked and reviewed.
- 8.2 No exceedances of Action and Limit Level for daytime and evening noise, 24-hour TSP and 1-hour TSP were recorded in the reporting month.
- 8.3 Three exceedance of Limit Level for holiday noise monitoring; however the cause of exceedance was the community noise from the visitors at Park.
- 8.4 There was no impact subtidal monitoring conducted within the reporting month of April 2007 since the construction works such as blasting and tunnelling would not be commenced until early June 2007.
- 8.5 The baseline survey has completed and the report is under preparation.
- 8.6 No complaint, summons or prosecution related to environmental issues were made against the Project in the reporting period.

### Recommendations

- 8.7 According to the environmental audit performed in the reporting month, the following recommendations are made:

#### ***Air Quality Impact***

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To follow up any exceedance caused by the construction works.
- To implement dust suppression measures on dry surfaces.


#### ***Noise Impact***

- To inspect the noise sources from inside and outside of the site.
- To follow up any exceedance caused by the construction works.
- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To have regular maintenance of vessels and equipment used.

#### ***Waste/Chemical Management***

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types, including floating refuses at the sea.






#### LEGEND:

- Line of Communication  
 - - - Line of Authority








DESIGNED BY				MAIN CONTRACTOR :				CLIENT :				PROJECT TITLE :				DRAWING TITLE :				CAD FILENAME :			
DRAWN BY				BLO				BOUYGUES				OCEAN PARK REDEVELOPMENT				FIGURE 1.3				01ENV0014A.DGN			
CHECKED BY				BLO				Droptages Bouygues JV 寶嘉-布依格聯營				Contract No. C105				LAYOUT OF WORK SITE (SUMMIT)				DATE :			
IN CHARGE				GCh				OCEAN PARK HONG KONG				Site Formation, Funicular Tunnel and Miscellaneous Works				AND LOCATION OF				SCALE :			
DATE				DNG				香港海洋公園				TERRESTRIAL ECOLOGY MONITORING				DRAWING NUMBER :				02APR2007			
REV.				BY				DATE				REV.				1 : 2500 @ A3				DBJV/C105/01/ENV/0014			
A				02APR2007				GCh				F FIRST ISSUE				REV.				A			









## APPENDIX A - ACTION AND LIMIT LEVELS

**Table A.1 Action and Limit Levels for 1-hour average TSP and 24-hour average TSP Monitoring**

Monitoring Location	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	
	Action Level	Limit Level	Action Level	Limit Level
AM1	183	260	440	500
AM2	181	260	500	500
AM3	194	260	500	500

**Table A.2 Action and Limit Levels of Daytime, Evening & Night-time Noise Monitoring**

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received from any one of the sensitive receivers	75 dB(A) *
1900-2300 hrs on normal weekdays; and 0700-1900 hrs on holidays		60/65/70 dB(A) **
2300-0700 hrs of next day		45/50/55 dB(A) **

\* reduce to 70dB(A) for school and 65dB(A) during school examination periods, if applicable

\*\* to be selected based on the Area Sensitivity Rating of A/B/C, and the conditions of the CNP(s) must be followed

## APPENDIX B – ENVIRONMENTAL MONITORING SCHEDULES

From 26 April 2007 to 25 May 2007

Sun	Mon	Tue	Wed	Thu	Fri	Sat
				26	27 1-hr TSP 24-hr TSP	28
29	30 1-hr TSP NM (D)	1	2 1-hr TSP NM (E)	3 1-hr TSP 24-hr TSP	4 1-hr TSP	5
6	7 1-hr TSP NM (D)	8	9 1-hr TSP 24-hr TSP NM (E)	10	11 1-hr TSP	12
13	14 1-hr TSP NM (D)	15 1-hr TSP 24-hr TSP	16 1-hr TSP NM (E)	17	18 1-hr TSP	19
20	21 1-hr TSP 24-hr TSP NM (D)	22	23 1-hr TSP NM (E)	24	25 1-hr TSP	26 1-hr TSP 24-hr TSP

Notes: NM (D) denotes Daytime Noise Monitoring

NM (E) denotes Evening Noise Monitoring if construction work is in progress

## APPENDIX C – AIR QUALITY MONITORING RESULTS

### 1-hr TSP Monitoring Results at Station AM1

Date	Start Time	1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$
26-Mar-07	13:00	241
28-Mar-07	13:00	190
29-Mar-07	10:43	98
30-Mar-07	15:44	87
02-Apr-07	13:00	72
04-Apr-07	09:00	100
06-Apr-07	15:16	69
09-Apr-07	09:00	172
10-Apr-07	09:00	127
11-Apr-07	13:00	102
13-Apr-07	09:00	121
16-Apr-07	09:00	169
18-Apr-07	x	x
20-Apr-07	x	x
21-Apr-07	x	x
23-Apr-07	x	x
25-Apr-07	x	x

### 1-hr TSP Monitoring Results at Station AM2

Date	Start Time	1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$
26-Mar-07	13:00	315
28-Mar-07	13:00	210
29-Mar-07	10:35	125
30-Mar-07	15:22	75
02-Apr-07	13:06	91
04-Apr-07	09:00	133
06-Apr-07	14:58	98
09-Apr-07	09:00	127
10-Apr-07	09:00	132
11-Apr-07	13:00	106
13-Apr-07	09:00	136

**1-hr TSP Monitoring Results at Station AM2**

Date	Start Time	1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$
16-Apr-07	09:00	178
18-Apr-07	13:00	109
20-Apr-07	09:00	135
21-Apr-07	09:00	112
23-Apr-07	13:00	83
25-Apr-07	09:00	114

**1-hr TSP Monitoring Results at Station AM3**

Date	Start Time	1-hr TSP Concentration, $\mu\text{g}/\text{m}^3$
26-Mar-07	13:00	324
28-Mar-07	13:00	218
29-Mar-07	10:30	86
30-Mar-07	15:34	62
02-Apr-07	13:15	60
04-Apr-07	09:00	102
06-Apr-07	15:30	79
09-Apr-07	09:00	128
10-Apr-07	09:00	99
11-Apr-07	13:00	113
13-Apr-07	09:00	114
16-Apr-07	09:00	205
18-Apr-07	13:00	140
20-Apr-07	09:00	156
21-Apr-07	09:00	154
23-Apr-07	13:00	85
25-Apr-07	09:00	130

**Remarks:**    Bold value indicated an Action Level exceedance  
                       Bold & Italic value indicated an Limit Level exceedance  
                       X – denotes no measurement due to power failure



## APPENDIX C – AIR QUALITY MONITORING RESULTS (CONT'D)

### 24-hr TSP Monitoring Results at Station AM1

Monitoring Period				Filter Weight (g)		Flow Rate (m³/min)		Elapse Time (hour)		Sampling Time (hours)	Concentration (µg/m³)	Weather Condition	Particular weight (g)	Average flow (m³/min)	Total volume (m³)
From		To													
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final						
29-Mar-07	11:45	30-Mar-07	11:45	2.8993	2.9452	0.9	0.9	9424.00	9448.00	24	35	Fine	0.0459	0.9	1313
04-Apr-07	13:00	05-Apr-07	13:00	2.8801	2.9600	1.0	1.0	9451.00	9475.00	24	58	Fine	0.0799	1.0	1385
10-Apr-07	10:05	11-Apr-07	10:05	2.8931	2.9646	1.0	1.0	9479.00	9503.00	24	52	Cloudy	0.0715	1.0	1385
16-Apr-07	11:52	17-Apr-07	11:52	2.8964	2.9677	0.9	0.9	9506.00	9530.00	24	53	Fine	0.0713	0.9	1349
21-Apr-07	x	22-Apr-07	x	x	x	x	x	x	x	x	x	x	x	x	x

### 24-hr TSP Monitoring Results at Station AM2

Monitoring Period				Filter Weight (g)		Flow Rate (m³/min)		Elapse Time (hour)		Sampling Time (hours)	Concentration (µg/m³)	Weather Condition	Particular weight (g)	Average flow (m³/min)	Total volume (m³)
From		To													
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final						
29-Mar-07	11:37	30-Mar-07	11:36	2.8902	2.9649	1.1	1.1	9112.00	9135.99	24	49	Fine	0.0747	1.1	1539
04-Apr-07	10:40	05-Apr-07	10:40	2.8803	2.9647	1.2	1.2	9138.99	9162.99	24	48	Fine	0.0844	1.2	1761
10-Apr-07	10:30	11-Apr-07	10:30	2.8920	2.9832	1.1	1.1	9167.00	9191.00	24	59	Cloudy	0.0912	1.1	1542
16-Apr-07	12:08	17-Apr-07	12:08	2.9068	2.9812	1.0	1.0	9194.00	9218.00	24	50	Fine	0.0744	1.0	1497
21-Apr-07	13:00	22-Apr-07	12:59	2.8709	2.9326	1.0	1.0	9221.00	9244.99	24	41	Fine	0.0617	1.0	1496

### 24-hr TSP Monitoring Results at Station AM3

Monitoring Period				Filter Weight (g)		Flow Rate (m³/min)		Elapse Time (hour)		Sampling Time (hours)	Concentration (µg/m³)	Weather Condition	Particular weight (g)	Average flow (m³/min)	Total volume (m³)
From		To													
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final						
29-Mar-07	11:42	30-Mar-07	11:43	2.9108	2.9834	1.2	1.2	11564.61	11588.63	24	41	Fine	0.0726	1.2	1786
04-Apr-07	17:00	05-Apr-07	17:00	2.8798	2.9824	1.1	1.1	11591.63	11615.63	24	64	Fine	0.1026	1.1	1601

### 24-hr TSP Monitoring Results at Station AM3

Monitoring Period				Filter Weight (g)		Flow Rate (m³/min)		Elapse Time (hour)		Sampling Time (hours)	Concentration (µg/m³)	Weather Condition	Particular weight (g)	Average flow (m³/min)	Total volume (m³)
From		To													
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final						
10-Apr-07	11:00	11-Apr-07	11:00	2.8875	2.9962	1.2	1.2	11619.63	11643.63	24	64	Cloudy	0.1087	1.2	1693
16-Apr-07	11:32	17-Apr-07	11:32	2.8937	2.9797	1.1	1.1	11646.63	11670.63	24	52	Fine	0.0860	1.1	1647
21-Apr-07	13:00	22-Apr-07	13:00	2.9028	3.0153	1.1	1.1	11673.63	11697.63	24	68	Fine	0.1125	1.1	1647

**Remarks:**    Bold value indicated an Action Level exceedance  
                       Bold & Italic value indicated an Limit Level exceedance  
                       X – denotes no measurement due to power failure

Figure C.1 1-hr TSP monitoring results of Monitoring Station AM1




Figure C.2 1-hr TSP monitoring results of Monitoring Station AM2




Figure C.3 1-hr TSP monitoring results of Monitoring Station AM3







Figure C.4 24-hr TSP monitoring results of Monitoring Station AM1, AM2 & AM3



## APPENDIX D – NOISE MONITORING RESULTS

### Daytime Noise Monitoring Results at Station CN1

Date	Weather Condition	Measured Noise Level for 30 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
26-Mar-07	Fine	11:08	62.2	65.7	59.4	63.2	70	N
02-Apr-07	Cloudy	09:00	61.4	64.2	57.9	63.2	70	N
10-Apr-07	Sunny	13:00	64.3	67.6	62.0	63.2	70	N
16-Apr-07	Fine	09:01	60.6	63.3	57.5	63.2	70	N
23-Apr-07	Cloudy	11:00	61.2	65.7	56.8	63.2	70	N

### Daytime Noise Monitoring Results at Station CN2

Date	Weather Condition	Measured Noise Level for 30 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
26-Mar-07	Fine	13:09	64.8	67.3	61.7	64.0	75	N
02-Apr-07	Cloudy	09:40	65.0	67.8	60.3	64.0	75	N
10-Apr-07	Sunny	13:40	63.4	67.8	61.2	64.0	75	N
16-Apr-07	Fine	09:45	64.6	66.8	60.6	64.0	75	N
23-Apr-07	Cloudy	13:00	63.6	66.2	60.9	64.0	75	N

### Daytime Noise Monitoring Results at Station CN3

Date	Weather Condition	Measured Noise Level for 30 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
26-Mar-07	Fine	13:45	57.9	60.2	54.6	59.3	75	N
02-Apr-07	Cloudy	10:30	58.4	61.6	55.2	59.3	75	N

### Daytime Noise Monitoring Results at Station CN3

Date	Weather Condition	Measured Noise Level for 30 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
10-Apr-07	Sunny	14:20	58.3	61.9	54.7	59.3	75	N
16-Apr-07	Fine	13:10	59.7	62.8	56.6	59.3	75	N
23-Apr-07	Cloudy	13:50	56.1	62.8	53.0	59.3	75	N

### Daytime Noise Monitoring Results at Station CN4

Date	Weather Condition	Measured Noise Level for 30 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
26-Mar-07	Fine	14:28	56.5	60.0	53.4	59.9	75	N
02-Apr-07	Cloudy	11:20	57.6	62.1	53.8	59.9	75	N
10-Apr-07	Sunny	15:00	55.6	61.0	54.2	59.9	75	N
16-Apr-07	Fine	13:55	58.4	61.7	55.6	59.9	75	N
23-Apr-07	Cloudy	14:30	55.2	59.4	53.3	59.3	75	N

**Remarks:** Bold & Italic value indicated an Limit Level exceedance

## APPENDIX D – NOISE MONITORING RESULTS

### Evening Noise Monitoring Results at Station CN1

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
28-Mar-07	Fine	20:05	52.4	54.6	48.0	57.0	60	N
11-Apr-07	Fine	20:30	59.3	60.6	45.9	57.0	60	N
18-Apr-07	Fine	20:35	57.0	58.6	41.9	57.0	60	N
25-Apr-07	Fine	20:30	54.0	57.2	49.6	57.0	60	N

### Evening Noise Monitoring Results at Station CN2

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
28-Mar-07	Fine	19:20	57.7	60.0	53.9	58.5	60	N
11-Apr-07	Fine	19:30	59.2	60.4	56.3	58.5	60	N
18-Apr-07	Fine	19:30	59.8	62.2	55.7	58.5	60	N
25-Apr-07	Fine	19:25	58.4	61.5	58.9	58.5	60	N

### Evening Noise Monitoring Results at Station CN3

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
28-Mar-07	Fine	19:00	57.6	58.8	55.4	56.1	60	N
11-Apr-07	Fine	19:05	59.4	60.2	59.1	56.1	60	N
18-Apr-07	Fine	19:05	56.1	57.2	54.6	56.1	60	N
25-Apr-07	Fine	19:00	59.2	62.4	58.8	56.1	60	N

**Evening Noise Monitoring Results at Station CN4**

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
28-Mar-07	Fine	19:35	51.9	50.9	45.8	55.8	60	N
11-Apr-07	Fine	20:00	51.6	53.0	47.3	55.8	60	N
18-Apr-07	Fine	20:10	48.2	48.3	43.8	55.8	60	N
25-Apr-07	Fine	20:05	56.0	58.6	49.3	55.8	60	N

**Remarks:** Bold & Italic value indicated an Limit Level exceedance



## APPENDIX D – NOISE MONITORING RESULTS

### Holiday Noise Monitoring Results at Station CN1

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
06-Apr-07	Fine	15:35	67.3	68.9	63.8	62.3	60	Y

### Holiday Noise Monitoring Results at Station CN2

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
06-Apr-07	Fine	14:27	62.9	63.4	60.8	61.8	60	Y

### Holiday Noise Monitoring Results at Station CN3

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
06-Apr-07	Fine	14:00	67.5	69.4	64.4	59.7	60	Y

### Holiday Noise Monitoring Results at Station CN4

Date	Weather Condition	Measured Noise Level for 15 mins., dB(A)				Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	Leq	L10	L90			
06-Apr-07	Fine	15:10	50.9	51.1	47.4	57.4	60	N

**Remarks:** Bold & Italic value indicated an Limit Level exceedance

**Fig D.1 - Daytime Noise Monitoring Results of Monitoring Stations NM1, NM2, NM3 & NM4**




Fig D.2 - Evening Noise Monitoring Results of Monitoring Stations NM1, NM2, NM3 & NM4





Figure D.3 - Holiday Noise Monitoring Results of Monitoring Stations NM1, NM2, NM3 & NM4



## APPENDIX E – CALIBRATION DETAILS

### Air Quality Monitoring Equipments

Monitoring Location	AM1	AM2	AM3
High Volume Sample Serial No.	1174	1177	9998
Sampler Identification	ET / EA / 003 / 08	ET / EA / 003 / 07	ET / EA / 003 / 12
Date of Calibration	02 March 2007	09 April 2007	02 March 2007
Calibration Due Date	01 May 2007	08 June 2007	01 May 2007
Result	Good	Good	Good

### Noise Monitoring Equipments

Monitoring Location	CN1, CN2, CN3 & CN4
Sound Level Meter Brand Name and Model	Rion NL-31
Serial No.	01120826
Date of Calibration	27 December 2006
Calibration Due Date	26 December 2007
Result	Good





東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report**  
of  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW **Date of Calibration** : 02 March 2007  
**Serial No.** : 1174 (ET / EA / 003 / 08) **Calibration Due Date** : 01 May 2007  
**Method** : Based on Operations Manual for in series calibration method by TISCH  
ENVIROMENTAL Model Te-5025A calibration kit

**Results**

Flow recorder reading (cfm)	62	54	47	35	27
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.73	1.54	1.36	1.07	0.85
Pressure :	762.06 mm Hg		Temp. :	302 K	

**Sampler 1174 Calibration Curve**  
**Site: Ocean Park (AM-1)**  
**Date of Calibration: 02 March 2007**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Kin  
Kenneth CHIU  
(Asst. Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel : 2695 8318

E-mail : etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report**  
**of**  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW      **Date of Calibration** : 09 April 2007  
**Serial No.** : 1177 (ET / EA / 003 / 07)      **Calibration Due Date** : 08 June 2007  
**Method** : Based on Operations Manual for the 5-point calibration using standard calibration kit manufactured by Tisch TE-5025 A

**Results**

Flow recorder reading (cfm)	47	42	37	28	20
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.62	1.46	1.28	1.00	0.77
Pressure :	765.06 mm Hg			Temp. :	299 K

**Sampler 1177 Calibration Curve**  
**Site: Ocean Park (AM-2)**  
**Date of Calibration: 09 April 2007**



**Acceptance Criteria :** Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / ~~unacceptable~~ \* for use.

Calibrated by : Kin  
Kenneth CHIU  
(Asst. Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pul Wan Street, Fotan, Hong Kong

Tel : 2695 8318

E-mail : etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com


**TEST REPORT**

**Calibration Report**  
**of**  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW **Date of Calibration** : 02 March 2007  
**Serial No.** : 9998 ( ET / EA / 003 / 12 ) **Calibration Due Date** : 01 May 2007  
**Method** : Based on Operations Manual for the 5-point calibration using standard calibration kit manufactured by Tisch TE-5025 A

<b>Results</b>	Flow recorder reading (cfm)	52	44	40	31	23
	Qstd (Actual flow rate, m <sup>3</sup> /min)	1.70	1.51	1.30	1.03	0.81
	Pressure :	762.06 mm Hg		Temp. :	302 K	

**Sampler 9998 Calibration Curve**  
**Site: Ocean Park (AM-3)**  
**Date of Calibration: 01 May 2007**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / ~~unacceptable~~ \* for use.

Calibrated by : Kin  
Kenneth CHIU  
(Assistant Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



Hong Kong Calibration Ltd.

香港校正有限公司

# Calibration Certificate

Certificate No. 65868

Page 1 of 3 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q62237

Date of receipt : 16-Dec-06

## Item Tested

Description : Precision Integrating Sound Level Meter

Manufacturer : Rion

Model : NL-31

Serial No. : 01120826

## Test Conditions

Date of Test : 27-Dec-06

Supply Voltage : --

Ambient Temperature :  $(23 \pm 3)^{\circ}\text{C}$

Relative Humidity :  $(50 \pm 25) \%$

## Test Specifications

Calibration check.

Calibration procedure : Z01.

## Test Results

All results were within the IEC 651 Type 1 & IEC 804 Type 1 specification.

The results are shown in the attached page(s).

Test equipment used:


<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S017	Function Generator	C051022	21-Mar-07	SCL-HKSAR
S024	Sound Level Calibrator	62691	22-Apr-07	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.


The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by :

  
P.F. Wong

Approved by :

  
Steve Kwan

Date: 27-Dec-06

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



# Calibration Certificate

Certificate No. **65868**

Page 2 of 3 Pages

Results :

**1. SPL Accuracy**

UUT Setting			Applied Value (dB)	UUT Reading (dB)
Level Range (dB)	Weight	Response		
20 – 100	L <sub>A</sub>	Fast	94.07	93.9
		Slow		93.9
	L <sub>C</sub> L <sub>p</sub>	Fast		93.9
		Fast		94.0
30 – 120	L <sub>A</sub>	Fast	94.07	93.9
		Slow		93.9
	L <sub>C</sub> L <sub>p</sub>	Fast		93.9
		Fast		93.9
30 – 120	L <sub>A</sub>	Fast	113.95	113.8
		Slow		113.8
	L <sub>C</sub> L <sub>p</sub>	Fast		113.8
		Fast		113.8

IEC 651 Type 1 Spec. :  $\pm 0.7$  dBUncertainty :  $\pm 0.1$  dB**2. Level Stability : 0.0 dB**IEC 651 Type 1 Spec. :  $\pm 0.3$  dBUncertainty :  $\pm 0.01$  dB**3. Linearity****3.1 Level Linearity**

UUT Range	Applied Value (dB)	UUT Rdg (dB)	IEC 651 Type 1 Spec. (inside Primary)
140	114.0	114.0	$\pm 0.7$ dB
130	104.0	104.0	
120	94.0	93.9	
110	84.0	84.1	
100	74.0	74.1	
90	64.0	64.2	
80	54.0	54.1	

Uncertainty :  $\pm 0.1$  dB



# Calibration Certificate

Certificate No. **65868**

Page 3 of 3 Pages

## 3.2 Differential level linearity

UUT Range	Applied Value (dB)	UUT Rdg (dB)	IEC 651 Type 1 Spec.
120	84.0	83.9	± 0.4
	94.0	93.9	
	95.0	94.9	± 0.2
	104.0	103.9	± 0.3
	105.0	104.9	± 1.0

Uncertainty : ± 0.1 dB

## 4. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	- 39.6	- 39.4 dB, ± 1.5 dB
63 Hz	- 26.2	- 26.2 dB, ± 1.5 dB
125 Hz	- 16.2	- 16.1 dB, ± 1 dB
250 Hz	- 8.7	- 8.6 dB, ± 1 dB
500 Hz	- 3.2	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref.)	0 dB, ± 1 dB
2 kHz	+ 1.3	+ 1.2 dB, ± 1 dB
4 kHz	+ 1.1	+ 1.0 dB, ± 1 dB
8 kHz	- 1.1	- 1.1 dB, + 1.5 dB ~ - 3 dB
16 kHz	- 6.7	- 6.6 dB, + 3 dB ~ ∞

Uncertainty : ± 0.1 dB

## 5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	--
1/10	40.0	40.0	± 0.5 dB
1/10 <sup>2</sup>	40.0	40.0	
1/10 <sup>3</sup>	40.0	40.0	± 1.0 dB
1/10 <sup>4</sup>	40.0	40.0	

Uncertainty : ± 0.1 dB

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1 009 hPa.

----- END -----





Hong Kong Calibration Ltd.

香港校正有限公司

# Calibration Certificate

Certificate No. 65870

Page 1 of 2 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q62237

Date of receipt : 16-Dec-06

## Item Tested

Description : Sound Level Calibrator

Manufacturer : Rion

Model : NC-73

Serial No. : 10727835

## Test Conditions

Date of Test : 27-Dec-06

Supply Voltage : --

Ambient Temperature :  $(23 \pm 3)^{\circ}\text{C}$

Relative Humidity :  $(50 \pm 25) \%$

## Test Specifications

Calibration check.

Calibration procedure : F21, Z02.

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Test equipment used:


Equipment No.	Description	Cert. No.	Due Date	Traceable to
S014	Spectrum Analyzer	62914	7-Jul-07	NIM-PRC & SCL-HKSAR
S024	Sound Level Calibrator	62691	22-Apr-07	NIM-PRC & SCL-HKSAR
S041	Universal Counter	63839	22-Aug-07	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.


The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by :

  
P.F. Wong

Approved by :

  
Steve Kwan

Date: 27-Dec-06

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



# Calibration Certificate

Certificate No. 65870

Page 2 of 2 Pages

Results :

**1. Level Accuracy (at 1 kHz)**

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	93.73 dB	$\pm 1$ dB

Uncertainty :  $\pm 0.1$  dB

**2. Frequency Accuracy**

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.998 kHz	$\pm 2$ %

Uncertainty :  $\pm 0.1$  %

**3. Level Stability : 0.0 dB**

Uncertainty :  $\pm 0.01$  dB

**4. Total Harmonic Distortion :  $< 0.2$  %**

Mfr's Spec. :  $< 3$  %

Uncertainty :  $\pm 2.3$  % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. The above measured values are the mean of 3 measurement.

4. Atmospheric Pressure : 1 009 hPa

----- END -----

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Air Quality								
AQ01	Dust emission from construction site in general	Cap 311, sub leg R Schedule III S.13	Hoardings of not less than 2.4m high from ground level should be erected along the entire length of the site boundary except for site entrance or exit.	✓			✓	
AQ02	Dust emission from construction site in general	Cap 311, sub leg R Schedule III S.13 & PS 26.10(6)(i)(e)	To minimize dust emissions, the amount of soil exposed and the dust generation potential should be kept as low as possible. This can be accomplished by water sprays, surface compaction; temporary fabric covers, minimizing the extent of exposed soil, and prompt re-vegetation of completed earthworks.	✓		✓	✓	
AQ03	Dust emission from construction site in general	Cap 311, sub leg R Schedule III S.13 & PS 26.10(6)(i)(j)	Wheel washing facilities should be provided at all vehicle site entrances/exits to prevent dusty material from being carried off-site on vehicles and deposited on public roads. The facilities shall be provided in advance of any major construction activities.	✓			Summit is under preparation while the Waterfront has installed.	
AQ04	Dust emission from site clearance	Cap 311, sub leg R Schedule IV S.26 (1), (2) & PS 26.10(6)(i)(l)	The working area for uprooting of trees, shrubs or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures shall be sprayed with water or a dust suppression agent immediately before, during and immediately after the operation so as to maintain the entire surface wet.		✓	✓	✓	
AQ05	Dust emission from excavation or earth moving	Cap 311, sub leg R Schedule III S.24	The heights from which excavated materials are dropped should be minimized to limit fugitive dust generation from loading/unloading.	✓		✓	✓	
AQ06	Dust emission from excavation or earth moving	Cap 311, sub leg R Schedule III S.24	Working areas of any excavation or earth moving operation will be sprayed with water.		✓	✓	✓	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Air Quality								
AQ07	Access Road	PS 26.10(6)(i)(g)	Effective water sprays should be used on the site to dampen potential dust emission sources such as unpaved areas used by site traffic and active construction areas.		✓	✓	✓	
AQ08	Access Road	Cap 311, sub leg R Schedule III S.14 (1) & PS 26.10 (6)(i)(a)	Areas of site with regular movement of vehicles shall have an approved hard surface and be kept clean of loose material.	✓			✓	
AQ09	Access Road	PS 26.10 (6)(i)(d)	All on-site motorized vehicles speeds shall be restricted to a max. speed of 10km/h and delivery vehicles to designated roadways inside the Site to reduce dust re-suspension and dispersion.			✓	✓	
AQ10	Access Road	Cap 311, sub leg R Schedule III S.14 (1) & PS 26.10(6)(i)(a)	The roadway between the wheel wash and the public road will be paved.	✓			Under preparation	
AQ11	Dust emission from material transporting and handling	PS 26.10(6)(i)(h) & (i)	Vehicles transporting materials with the potential to generate dust should have properly fitting side and tailboards.	✓		✓	✓	
AQ12	Dust emission from material transporting and handling	PS 1.110 (a)	<p>The cover of the bed of dump truck shall be power operated with manual backup, so that the operator would not need to climb on the dump bed to operate the cover (both under power mode and manual mode). Operation from driver cab or with the operator standing on ground is acceptable.</p> <p>After the cover to the dump bed is closed, any gap left on the system of enclosure should be less than 25mm wide measured in a direction across the gap. Any remaining gap is to be sealed up tightly with a layer of nylon bristle of sufficient length to bridge across the gap.</p>	✓		✓	✓	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Air Quality								
AQ12	Dust emission from material transporting and handling	Cap 311, sub leg R Schedule IV S.26 (1)	Materials transported by vehicles should be covered, with the cover properly secured and extended over the edges of the side and tail boards.	✓		✓	✓	
AQ13	Dust emission from material transporting and handling	PS 26.10(6)(i)(k)	Spraying all dusty materials with water prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.	✓		✓	✓	
AQ14	Dust emission from material transporting and handling	PS 26.10(6)(i)(a)	Material storage and handling areas shall be located on hard core or paved.	✓		✓	✓	
AQ15	Dust emission from material transporting and handling	Cap 311, sub leg R Schedule IV S.26	All stockpiled aggregate or spoil of more than 50 m³ should be enclosed or covered and water applied twice per day during dry or windy conditions.	✓		✓	○	
AQ16	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15 (1) & PS 26.10(6)(i)(f)	Stockpiles of dusty materials shall be covered and minimized the extent of spoil exposed at any given time.	✓		✓	○	
AQ17	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15 (1)	Every stock of more than 20 bags of cement shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	✓		✓	✓	
AQ18	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15 (1) & PS 26.10 (6)(i)(b)	Material conveyors for the transfer of dusty materials shall be fitted with windboards and enclosed conveyor transfer points and hopper discharge areas to minimize dust emission.	✓	✓		○	
AQ19	Dust emission from materials transporting and handling	PS 26.10 (6)(i)(c)	Totally enclosing all conveyors carrying materials which have the potential to create dust and fitting them with belt cleaners.	✓	✓		○	
AQ20	Dust emission from materials transporting and handling	PS26.16 (2)(ii)	Profiled steel cladding should be provided at two sides of loading point at barge.	✓	✓		○	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Air Quality								
AQ21	Dust emission from materials transporting and handling	PS 26.16 (2)(iii)	Dust suppression sprays should be installed and operated in strategic locations at the feeding inlet and outlet.	✓	✓		O	
AQ22	Dust emission from materials transporting and handling	PS 26.16 (2)(iv)	The barging point should be placed within a totally enclosed structure incorporating an enclosed chute for material transfer to barge.	✓	✓		O	
AQ23	Dust emission from materials transporting and handling	PS 26.16 (2)(iv)	Flexible curtain should be hanged on the enclosed chute to prevent dust emission when excavated material/rocks are transported into the barge.	✓	✓		O	
AQ24	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15	Debagging of cement and similar materials to be done in a ventilated enclosure with a filtered extraction system.	✓		✓	O	
AQ25	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Wet the area within 30m from the blasting area with water prior to blasting.	✓	✓	✓	O	
AQ26	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Wire mesh, gunnysack and sandbag should be used on top of the blast area on each shot to prevent flying rock and reduce fugitive dust generation.	✓			O	
AQ27	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Do not carry out blasting when the strong wind signal or tropical cyclone warning no. 3 is hoisted unless prior permission of the Commissioner of Mines is obtained.		✓	✓	O	
AQ28	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Blasting shall not be carried out when a Hong Kong Observatory Thunderstorm Warning is in force.		✓	✓	O	
AQ29	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Use of vacuum extraction drilling methods and sequenced the blasting works carefully.		✓		O	



## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Air Quality								
AQ30	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2); PS 26.13(4)(iv)	Firing of explosive shall be carried out in the morning prior to opening of the Park.	✓	✓	✓	O	
AQ31	Dust Emission from Tunnel		Exhausts from tunnel ventilation should face away from sensitive receivers.	✓	✓	✓	O	
AQ32	Dust Emission from Tunnel		Forced ventilation shall be maintained in the tunnel to ensure noxious or asphyxiating gases do not accumulate. At the tunnel access shaft or portal the expelled air shall be vented to the atmosphere ensuring adequate diffusion of gases. Expelled air shall be directed away from nearby buildings.	✓	✓	✓	O	
AQ33	Dust Emission from Tunnel		Tunnel ventilation containing high level of Total Suspended Particulates (TSP) shall be filtered at least to the satisfaction of the Safety and Environmental Officers prior to being vented to the atmosphere. The filters should be changed weekly to prevent blockages, which may affect the performance of the system.	✓		✓	O	
AQ34	Dust Emission from Crushing Plant	PS 26.10(2)	The crushing plant shall be operated in accordance with the specified process licence.	✓		✓	O	
AQ35	Gas Emission Smoke/fume from construction plants and equipments	Cap 311, sub leg C S.3	All plants and equipments should be well maintenance to avoid dark smoke.	✓		✓	An owner, who operates any plant in such a manner that any dark smoke is emitted for more than 6 minutes in any period of 4 hours or for more than 3 minutes continuously at any one time, commits an offence.	
AQ36	Smoke/fume from construction plants and equipments	Cap 311, sub leg A S.4, 5 & 6	Prior approval should be obtained before the installation of the emergency generator.	✓			N/A	Include in the design

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Air Quality								
AQ37	Smoke from open burning	Cap 311, sub leg O S.4 (1)	Open burning for the purpose of disposal of construction waste/tyres, the salvage of metal or the clearance of site in preparation for construction work is prohibited.			✓	✓	
AQ38	Smoke/fume from all site vehicles	Cap 374, sub leg A S.31(1)	Black smoke should be avoided from any vehicle whether or not mechanically propelled which is constructed or adapted for use on roads (exclude a vehicle of the North-west Railway or a tram)	✓		✓	✓	
AQ39	Smoke/fume from all site vehicles	Cap 311, sub leg L Schedule I	Ensure the correct diesel used in any vehicle whether or not mechanically propelled which is constructed or adapted for use on roads (exclude a vehicle of the North-west Railway or a tram)		✓	✓	✓	
AQ40	Emission from spraying products	Cap 403, sub. leg C s.3	Ozone depleting paint sprayers shall not be used on sites.		✓	✓	✓	
Noise/Vibration								
NV01	Noise from construction work other than percussive piling	Cap 400, S.6(1), PS 26.11 (2)	Work required for the use of powered mechanical equipment (PME) in restricted hours, i.e. the hours between 7pm and 7am on weekdays or at any time on Sundays or a public holiday, for carrying out construction activity shall be required a valid Construction Noise Permit (CNP).		✓	✓	✓	
NV02	Noise Emission from construction plants and equipments	PS 26.11 (9)	Relocation of noise-emitting plant, the use of silencers, mufflers, acoustic sheds or shields or acoustic sheds or screens upon the best reasonable practice.	✓		✓	✓	
NV03	Noise Emission from construction plants and equipments	PS 26.11 (10)	Maintain all plant and silencing equipment in good condition so as to minimize the noise emission during the works.			✓	✓	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Noise/Vibration								
NV04	Noise Emission from construction plants and equipments	Cap 400, sub. leg. C, s17(1)	Compressors should have Noise Emission Labels (NELS).			✓	✓	
NV05	Noise Emission from construction plants and equipments	Cap 400, sub. leg. D, s17(1)	Hand held breakers should have Noise Emission Labels (NELS).			✓	✓	
NV06	Noise Emission from construction plants and equipments	PS 26.11 (13)(i)	If the work causing serious noise pollution impacts or reached the Target Limit as stated in the Contractor's EM&A Manual, the Contractor shall provide the following proposed remedial measures:					
			• Change of construction equipment location and scheduling of activities;		✓	✓	✓	
			• Change of construction equipment location and scheduling of activities;	✓		✓	✓	
			• Installation of construction equipment soundproofing;	✓		✓	✓	
			• Provision of alternative Contractor's equipment;		✓	✓	✓	
			• Erection of sound barriers around the part of the Site or the location of the construction noise source; or	✓		✓	✓	
			• Any other measures that may be effective in reducing noise.		✓	✓	✓	
NV07	Noise Emission from Blasting	PS 26.13(4)(iv)	Firing of explosive shall be carried out in the morning prior to opening of the Park.	✓	✓	✓	O	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Noise/Vibration								
NV08	Noise Emission from Blasting	GEP Technical Guidance Note No. 25 (TGN 25)	Blast doors on tunnels to be closed during blasting if required by the blasting period.	✓		✓	O	
NV09	Noise Emission for Vehicles	Cap 374, sub leg A S.30(1)	Every vehicle propelled by an internal combustion engine shall be fitted with a silencer, expansion chamber or other contrivance suitable and sufficient for reducing, as far as may be reasonable, the noise caused by the escape of the exhaust gases from the engine.	✓		✓	✓	
Water Quality (Refer to Drainage Management Plan as stated in PS 26.17(7))								
WQ01	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12 (2)	Before commencing any site formation work, all sewer and drainage connection should be sealed to prevent debris, soil, sand and etc from entering public sewers/drains	✓		✓	The existing drainage system is in use and the temporary drainage system is under preparation	
WQ02		PS 26.12 (2)	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	✓			N/A	
WQ03		PS 26.12 (2)	Wheel wash water shall be changed frequently and sediment removed regularly	✓		✓	O	
WQ04		PS 26.12 (2)	Construction runoff related impacts associated with tunneling and above ground construction activities can be readily controlled through the use of appropriate mitigations measures which include:  • Use of sediment traps, oil interceptors; and  • Adequate maintenance of drainage systems to prevent flooding and overflow.	✓		✓  ✓	O  O	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Water Quality (Refer to Drainage Management Plan as stated in PS 26.17(7))								
WQ05	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12 (2)	Exposed areas should be minimised to reduce the potential for increased siltation, runoff contamination, and erosion.	✓	✓	✓	✓	
WQ06		EIA Ref. S9.44 EM&A Ref. S8.3	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses via silt retention points.	✓	✓	✓	O	
WQ07	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	EPD ProPECC Note No. PN1/94; PS 26.17(6)(ii)	The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94.	✓	✓		O	
WQ08		EP Clause2.13	To improve the coagulation and sedimentation process for construction phase discharges from excavation works at Headland, sand/silt removal facilities, including sand/silt traps and sediment basins should be provided.	✓		✓	O	Drainage Proposal
WQ09	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12(4)	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable.		✓	✓	O	
WQ10		PS 26.12	If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	✓	✓	✓	O	
WQ11	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12(6)(iv)	Sediment tanks of sufficient capacity are recommended as a general mitigation measure that can be used for settling surface runoff prior to disposal. The system capacity should be flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	✓		✓	O	
WQ12		PS 26.12(6)(ii)	All silt removal facilities will be inspected daily and cleaned whenever necessary.			✓	O	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Water Quality (Refer to Drainage Management Plan as stated in PS 26.17(7))								
WQ13	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12(6)(iv)	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed in to foul sewers.		✓	✓	✓	
WQ14	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	EP Clause 2.12 & 2.14; PS 26.17(6)(iii)	Design and install a silt curtain system to enclose the existing 1000mm diameter storm water pipe outlet at Tai Shue Wan to minimize the water quality impacts on the marine environment during rainy seasons.	✓	✓		✓	Silt curtain proposal was deposited in the EIAO Register Office for public inspection.
WQ15	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	EPD ProPECC Note No. PN1/94; PS 26.17(8)(e)	Precautions should be taken at any time of year when rainstorms are likely. Actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms, are summarized in Appendix A2 or ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.			✓	○	Heavy rain procedures
WQ16	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12(6)(i)	Oil interceptors should be provided in the drainage system and these should be regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	✓			○	
WQ17		PS 26.12(2)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited on roads.			✓	✓	



## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Water Quality (Refer to Drainage Management Plan as stated in PS 26.17(7))								
WQ18		PS 26.12	Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	✓			✓	
WQ19	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12(6)(iii)	An adequately designed and located wheel washing bay should be provided at every site exit and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process.	✓			○	
WQ21		PS 26.12	Open stockpiles of construction materials of more than 50m <sup>3</sup> should be covered with tarpaulin or similar fabric.			✓	○	
WQ20		PS 26.12	The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall towards the wheel wash bay towards the wheel wash bay to prevent transport of soils and silty water to public roads and drains.	✓			○	
Drainage and Sewage (Refer to Drainage Management Plan as stated in PS 26.17(7) and Drainage Proposals as stated in EP Clause 2.13)								
DS01	Polluted water discharge from construction site or works	PS 26.17(4)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharges should be adequately designed for the controlled release of storm flow (one in five year event).	✓			✓	Drainage Proposal
DS02	Polluted water entry stormwater system during the site activities	PS 26.17(6)	All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms.	✓		✓	○	
DS03	Polluted water from site reinstatement	PS 26.17(2)	Temporarily diverted drainage systems should be reinstated to their original condition when the construction work has finished, or the temporary diversion is no longer required.				○	Note

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Drainage and Sewage (Refer to Drainage Management Plan as stated in PS 26.17(7) and Drainage Proposals as stated in EP Clause 2.13)								
DS04	Polluted water from concrete lorry washing	PS 26.17	Wash water from concrete trucks and pumps is to be collected in skips for treatment.	✓		✓	✓	
DS05	Polluted water from the plant yard	WMP	Plant maintenance areas to be enclosed.	✓			o	
DS06	Polluted water from excavation	PS 26.17(6)(ii)	Temporary open storage of excavated materials used for backfill on site should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials should be diverted through appropriate sediment traps before discharge to storm water drainage systems.			✓	o	
DS07	Polluted water entry from waste collected area	PS 26.18(2)	Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column to cause water quality impacts.	✓		✓	✓	
DS08	Polluted water and sewage entry the chemical toilets	PS 26.12(3)	Construction sewage may need to be handled by portable chemical toilets if construction workers are likely to be dispersed along the alignment.	✓			✓	
DS09	Polluted water and sewage entry the chemical toilets	PS 26.12(3)	Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the construction workers. This contractor will also be responsible for waste disposal and maintenance practices.	✓			✓	
DS10	Polluted water from chemical storage area	PS 26.12(9)	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching WSRs.	✓			✓	
DS11	Polluted water from spillage	WMP; PS 26.12(10)	Spill action plan is to be prepared.			✓	✓	Spill procedures
DS12	Polluted water from petrol filling activity	WMP; PS 26.17(8)(l)	Petrol interception for oil filling point.	✓			o	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Drainage and Sewage (Refer to Drainage Management Plan as stated in PS 26.17(7) and Drainage Proposals as stated in EP Clause 2.13)								
DS13	Polluted water from tunnel pump out	PS 26.17(8)	Ground water pumped from tunnels etc., should be discharged into drainage channels that incorporate sediment traps to entrance deposition rates and to remove silt.	✓			O	
DS14	Polluted water from construction works	PS 26.17(8)(i)	Construction work force sewage discharges on site should be connected to the existing trunk sewer or sewage treatment facilities, if practicable.	✓		✓	✓	
DS15	Polluted water from pantry	PS 26.17(8)(k)	Wastewater collected from pantry including that from basins, sinks and floor drains, should be discharged into foul sewers via grease traps capable of providing at least 20 minutes retention during peak flow.	✓			O	
Waste Management (Refer to Waste Management Plan as stated in EP Clause 2.21)								
WM01	Disposal of waste (general)	PS 26.18	Minimize the generation of waste from Works. Avoidance and minimization of waste generation shall be achieved through changing or improving design and practices, careful planning and good site management.			✓	✓	Note
WM02	Disposal of waste (general)	PS 26.18	Different types of waste are segregated on-site and stored in different containers, skips or stockpiles to facilitate the reuse/recycling of materials, thus avoiding disposal (generally with only limited processing and reprocessing may be required).	✓		✓	✓	
WM03	Disposal of waste (general)	WMP	A trip ticket system for the disposal of Construction and Demolition (C&D) materials following the guidelines stipulated in the Environment, Transport and Works Bureau Technical Circular (Works) No. 31/2004 shall be used to prevent any illegal dumping.			✓	O	

**APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE**

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Waste Management (Refer to Waste Management Plan as stated in EP Clause 2.21)								
WM04	Disposal of waste (general)	PS 26.18	No construction waste of more than 20% inert material by volume shall be disposed of to landfill. Inert materials like rock, sand, concrete debris should be sorted out from construction waste before disposal. Dry concrete waste or the excavated materials should be recycled for reuse or sorted for disposal at public dumps.			✓	✓	
WM05	Generation and disposal of construction and demolition waste	WMP; PS 26.18	All non-inert construction waste material deemed unsuitable for reclamation or land formation and all other waste material shall be disposed at public dumps.	✓		✓	✓	Note
WM06	Generation and disposal of construction and demolition waste	WMP; PS 26.18	The C&D materials shall be sorted into public fill (inert portion) and C&D waste (non-inert portion). The inert portion which comprises soil, rock, concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt shall be reused in earth filling, reclamation or site formation works as far as possible. Where excavated rock is of the appropriate grade, it shall be crushed and reused as aggregate or for other surfacing uses, wherever possible.  The non-inert portion, which comprises metal, timber, paper, glass, junk and general garbage shall be reused or recycled.	✓	✓	✓	✓	
WM07	Disposal of waste (general)	WMP; PS 26.18	Record of the amount of waste generated, recycled and disposed of shall be kept on site for easy reference and checking.			✓	✓	
WM08	Disposal of waste (general)	WMP; PS 26.18	Authorized/Licensed Waste Hauliers/Collectors should be used to collect and transport different category wastes to the appropriate disposal points.			✓	✓	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Waste Management (Refer to Waste Management Plan as stated in EP Clause 2.21)								
WM09	Disposal of waste (general)	WMP; PS 26.18	Handle and store wastes in a manner, which ensures that they are held securely without loss or leakage, thereby minimizing the potential for pollution.			✓	✓	Note
WM10	Disposal of waste (general)	WMP; PS 26.18	Remove wastes in a timely manner and maintain the waste storage areas clean regularly.			✓	✓	
WM11	Disposal of waste (general)	WMP; PS 26.17(8)	Regular cleaning and maintenance the drainage system, sumps, oil interceptors and grease traps. The waste from these facilities shall be collected and disposed of by a licensed Collector.	✓		✓	o	
WM12	Disposal of waste (general)	WMP	Obtain the necessary permits and licenses with regards to the waste management from the appropriate authorities wherever necessary, in accordance with <ul style="list-style-type: none"><li>The Waste Disposal Ordinance (Cap 354),</li><li>Waste Disposal (Chemical Waste)(General) Regulation (Cap 354),</li><li>The Crown Land Ordinance (Cap 28), and</li><li>Dumping at Sea Ordinance (Cap 466)</li></ul>			✓	o	
WM13	Disposal of waste (general)	WMP	Provide training for workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling.			✓	✓	
WM14	Generation and disposal of construction and demolition waste	WMP & WBTC 5/99 (Appendix A)	The Contractor shall produce a Construction and Demolition Material Disposal Delivery Form (the Form) for each and every vehicular trip transporting Construction and Demolition (C&D) materials off-site. The Contractor shall complete the Form and maintain records as per procedures.			✓	o	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Waste Management (Refer to Waste Management Plan as stated in EP Clause 2.21)								
WM15	Production of Chemical Waste (general)	Magnitude	For those processes that generate chemical waste, it may be possible to find alternatives that generate reduced quantities or even no chemical wastes, or less dangerous types of chemical waste	✓	✓		O	
WM16	Production of Chemical Waste (general)	Cap 354 sub. leg. C; PS 26.18 (4)	The Contractor shall be required to register with EPD as a chemical waste producer and to follow the guidelines as stated in the Code of Practice on the Packaging, Labeling and Storage of Chemical Wastes.				✓	Register as chemical waste producer
WM17	Storage of Chemical Waste	Cap 354 sub. leg. C s. 13, 14, 15, 16, 18 & 19; PS 26.18(4)	Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste)(General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labeling and Storage of Chemical Wastes as follows:					
			<ul style="list-style-type: none"><li>A suitable area (special container(s) would be proposed to use) for temporary storage of chemical waste shall be provided. The best location for the storage area shall be located close to the source of chemical waste generation.</li></ul>	✓			O	
			<ul style="list-style-type: none"><li>The container used for the storage of chemical waste should be used for chemical waste only and kept clean and dry all the times.</li></ul>	✓		✓	O	
			<ul style="list-style-type: none"><li>The container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li></ul>	✓		✓	O	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Waste Management (Refer to Waste Management Plan as stated in EP Clause 2.21)								
WM17 (contd)	Storage of Chemical Waste	Cap 354 sub. leg. C s. 13, 14, 15, 16, 18 & 19; PS 26.18(4)	<ul style="list-style-type: none"><li>The container should have a capacity of less than 450 l unless the specifications have been approved by EPD.</li></ul>	✓			O	
			<ul style="list-style-type: none"><li>If the container is not used as the storage, the storage area shall be enclosed on at least three sides by a wall, partition or fence with a height of not less than 2m or the total height in stack, whichever is less.</li></ul>	✓		✓	O	
			<ul style="list-style-type: none"><li>Adequate ventilation shall be allowed by leaving some space between the top of the enclosure walls and ceiling, or provision of louvers on the sides of the enclosure walls.</li></ul>	✓		✓	O	
			<ul style="list-style-type: none"><li>The storage area should have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest</li></ul>	✓		✓	O	
			<ul style="list-style-type: none"><li>The storage area should be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)</li></ul>	✓		✓	O	
			<ul style="list-style-type: none"><li>Every chemical waste storage area should display a hazard-warning panel, notice or marking at or near the entrance or opening of the storage area in English and Chinese characters “CHEMICAL WASTE” and “化學廢物” clearly and boldly in red on a white background with a letter/character size of not less than 60mm high.</li></ul>	✓		✓	O	



## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Waste Management (Refer to Waste Management Plan as stated in EP Clause 2.21)								
WM18	Disposal of Chemical Waste	WMP; PS 26.18	Disposal of chemical waste be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility that also offers a chemical waste collection service and can supply the necessary storage containers, or to a re-user of the waste under approval from EPD.			✓	O	
WM19	Disposal of Chemical Waste	Cap 354, sub. leg. C s21 & 22	Disposal of chemical waste should be via a licensed waste collector.			✓	O	
WM20	Generation of general refuse	Cap 311, sub leg O S.4 (1)	Law prohibits the burning of refuse on construction sites.			✓	✓	
WM21	Generation of general refuse	Magnitude	Office wastes can be reduced through recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered if one is available.	✓		✓	✓	
WM22	Generation of general refuse	WMP	General refuse generated on site should be stored in enclosed bins or compaction units separate from construction and chemical wastes. A reputable waste collector should be employed to remove general refuse from the site, separately from construction and chemical wastes, on a daily or every second day basis to minimize odour, pest and litter impacts.	✓		✓	✓	
WM23	Generation of general refuse	Magnitude	General refuse will be generated largely by food service activities on site, so reusable rather than disposable dishware should be used if feasible. Individual collectors often recover aluminum cans from the waste stream if they are segregated or easily accessible, so separate labeled bins for their deposit should be provided wherever feasible.	✓		✓	✓	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Ecology								
EC01	Ozone Emission entry the ambient environment	PS 26.08 (3) (i)	Ozone depleting fire extinguishers shall not be used for temporary firefighting measures and ozone depleting substances shall not be used in carrying out the Works.				✓	Note restriction
EC02	Disturbance the marine ecological sensitive receivers	EP Clause 2.12; PS 26.14(5)	Divert the construction phase discharges from excavation works at Headland to an existing 1000mm diameter storm water pipe outlet at Tai Shue Wan to avoid impacts on coral communities in the marine water around the Nam Long Shan headland.	✓		✓	✓	Drainage Proposal
EC03	Disturbance the marine ecological sensitive receivers	EP Clause 2.15	No marine-based construction works shall be allowed for the Project to conserve the marine ecological resources in the vicinity of the project area.	✓	✓	✓	✓	
EC04	Disturbance the ecological sensitive receivers	EP Clause 2.17 & PS 26.14 (1)	The site clearance works before bulk excavation to the existing mountain to provide a new platform for the Summit shall commence before or outside the breeding season of Black Kites, i.e. from October to May of the next year.	✓	✓	✓	✓	
EC05	Disturbance the ecological sensitive receivers	PS 26.14 (2)	Design of temporary conveyor belt system and the location of temporary adit portals should be considered to avoid impact to potential nest sites in the tall shrubland habitat at Tai Shue Wan area where possible.	✓	✓	✓	○	
EC06	Disturbance the ecological sensitive receivers	EP Clause 2.19	No construction works and discharge from the construction site(s) shall be allowed within the existing freshwater ponds at the Tai Shue Wan area and within the enhanced Pond 35 after enhancement works.	✓		✓	○	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Ecology								
EC07	Disturbance the ecological sensitive receivers	EM&A section 6.2.5	Minimize the impact due to construction on the existing surrounding vegetation by: <ul style="list-style-type: none"><li>Set up of temporary tree nurseries;</li><li>Designation of “no-intrusion zones” and to record any trespass, including the damage to the existing vegetation;</li><li>Hill fire prevention;</li><li>Dust and erosion control for exposed soil; and</li><li>Well-planned irrigation networks throughout the establishment period.</li></ul>	<div>✓</div>	<div></div>	<div></div> <div>✓</div> <div></div> <div>✓</div> <div>✓</div>	<div>✓</div> <div>○</div> <div>✓</div> <div>✓</div> <div>✓</div>	
EC08	Disturbance the ecological sensitive receivers	EM&A section 7.17 & EIA section 5.138	Minimize the impact due to construction on the uncommon plant species by: <ul style="list-style-type: none"><li>Vegetation survey and subsequent transplantation of locally uncommon or restricted species as far as practicable;</li><li>Trees located within the works areas shall be preserved as far as practicable;</li><li>Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural habitats;</li><li>Construction activities shall be restricted to the works areas that would be clearly demarcated;</li></ul>	<div></div> <div>✓</div> <div>✓</div>	<div></div> <div>✓</div> <div></div>	<div></div> <div>✓</div> <div>✓</div> <div>✓</div>	<div>Uncommon or restricted species including Long Tentacle Orchid, Sword-leaved Orchid, Green-flowered Rattlesnake-Plantain, Cycad-fern, Balloon Flower and Chinese Lily</div> <div>✓</div> <div>✓</div> <div>✓</div>	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Ecology								
EC08 (cont'd)	Disturbance the ecological sensitive receivers	EM&A section 7.17 & EIA section 5.138	• The work areas shall be reinstated immediately after the completion of works;	✓			✓	
			• Landscaping works on newly formed land shall as far as possible make use of native plant species.	✓			✓	
Hazard to Life								
HL01	Hazard to life due to blasting activities	EM&A section 11.3 & EIA Section 12.15	The blasting activities shall be inspected and audited at practical intervals to ensure that the assumptions and recommendations from the Quantitative Risk Assessment (QRA) study are implemented.	✓	✓	✓	O	
HL02			The recommendations from the systematic hazard identification are consistently implemented in accordance with the intent of the hazard to life assessment.	✓	✓	✓	O	
Landscape and Visual								
LV01	Visual and Appearance considerations	EM&A Section 6.2.5	Minimize the visual and appearance impact by:  1. careful choice between ‘impermeable’ and ‘permeable’ hoardings.  2. control over the appearance of construction workers, construction plants/ machines.  3. proper screening and careful alignment of the temporary barging point and conveyor system.  4. careful selection of security floodlights to avoid light pollution.	✓   ✓  ✓		✓	✓  O  In the design  ✓	

## APPENDIX F – SUMMARY OF ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Delivery Method			Status	Other / Remarks
				Site Installation	Method Statement	Toolbox Talk		
Cultural and Heritage Impact								
CH01	Cultural and Heritage Impact	EP clause 2.22	To preserve the grave G1, no works shall be allowed within one metre from the vicinity of such grave.	✓		✓	✓	Note requirement

Notes:

- EP denotes the Environmental Permit No. 249/2006 and its subsequent permits.
- EM&A Manual denotes the Contractor specific EM&A Manual.
- WMP denotes the Waste Management Plan.
- EIA denotes the Final EIA Report No. AEIAR-101/2006.
- PS denotes the Particular Specification of the Project.
- ✓ denotes implemented.
- denotes to be implemented.

## APPENDIX G – EVENT AND ACTION PLANS

### Event/Action Plan for Air Quality Monitoring

Event Action Level	Action			
	CET	Contractor	PMR	IEC
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source.</li> <li>2. Notify IEC, PMR and Contractor.</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedance is due to contractor's construction works to the IEC, PMR and Contractor.</li> <li>5. Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, PMR and Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>2. Submit air mitigation proposal to IEC and PMR for agreement if CET indicated that exceedance is related to the construction works.</li> <li>3. Implement agreed proposal within a time scale agreed with PMR and IEC.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by CET.</li> <li>2. Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>3. Supervise and confirm in writing the implementation of remedial measures.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>5. Identify source.</li> <li>6. Notify EPD, IEC, PMR and Contractor.</li> <li>7. Conduct additional monitoring to investigate the causes.</li> <li>8. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, PMR and Contractor within 3 working days after additional monitoring.</li> <li>9. Increase monitoring frequency to daily for 24-hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, PMR and Contractor.</li> <li>10. If exceedances continue after 1-week monitoring events, request PMR to arrange meeting with PMR, IEC and contractor to discuss remedial actions.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>2. In consultation with the IEC, submit air mitigation proposal to IEC and PMR for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works.</li> <li>3. Implement agreed proposal within a time scale agreed with PMR and IEC.</li> <li>4. Amend working methods if appropriate.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by CET.</li> <li>2. Discuss amongst PMR, CET and Contractor in order to formulate air mitigation proposal.</li> <li>3. Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>4. Supervise and confirm in writing the implementation of remedial measures.</li> </ol>

## APPENDIX G – EVENT AND ACTION PLANS (CONT'D)

### Event/Action Plan for Air Quality Monitoring

Event Limit Level	Action			
	CET	Contractor	PMR	IEC
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source.</li> <li>2. Notify EPD, IEC, PMR and Contractor.</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, PMR and Contractor within 3 working days after additional monitoring.</li> <li>5. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, PMR and Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>2. In consultation with the IEC, submit air mitigation proposal to IEC and PMR for agreement within 3 working days of notification if CET indicated that exceedances are related to construction works</li> <li>3. Implement agreed proposal within a time scale agreed with PMR and IEC.</li> <li>4. Amend working methods if appropriate.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by CET.</li> <li>2. Discuss amongst PMR, CET and Contractor in order to formulate air mitigation proposal.</li> <li>3. Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>4. Supervise and confirm in writing the implementation of remedial measures.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source.</li> <li>2. Notify EPD, IEC, PMR and Contractor.</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, PMR and Contractor within 3 working days after additional monitoring.</li> <li>5. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, PMR and Contractor.</li> <li>6. If exceedances continue after 2 consecutive monitoring events, request PMR to arrange meeting with IEC and contractor to discuss remedial actions.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>2. In consultation with the IEC, submit air mitigation proposal to IEC and PMR for agreement within 3 working days of notification if CET indicated that exceedances are related to construction works.</li> <li>3. Implement agreed proposal within a time scale agreed with PMR and IEC.</li> <li>4. Amend working methods and proposal if appropriate.</li> <li>5. Stop relevant portion(s) of works as required by PMR, CET and IEC.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedances continue arrange meeting with Contractor, IEC and CET and to consider what portion(s) of works should be further mitigated or have to stop.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by CET.</li> <li>2. Discuss amongst PMR, CET and Contractor in order to formulate air mitigation proposal.</li> <li>3. Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>4. Supervise and confirm in writing the implementation of remedial measures.</li> </ol>




## APPENDIX G – EVENT AND ACTION PLANS (CONT'D)

### Event/Action Plan for Regular Construction Noise Monitoring

Event	Action			
	CET	Contractor	PMR	IEC
Action Level	<ol style="list-style-type: none"> <li>1. Identify source.</li> <li>2. Notify IEC, PMR and Contractor.</li> <li>3. Conduct additional noise monitoring to investigate the causes.</li> <li>4. Report the investigation results to the IEC, PMR and Contractor.</li> <li>5. Discuss with Contractor for their formulation of remedial measures if the exceedance is related to construction works.</li> <li>6. Conduct additional monitoring to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance.</li> <li>2. Submit noise mitigation proposals to ET, PMR and IEC.</li> <li>3. Implement noise mitigation proposals.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the CET.</li> <li>2. Review the proposed remedial measures by the Contractor and advise the PMR accordingly.</li> <li>3. Supervise and confirm in writing the implementation of remedial measures</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Identify source.</li> <li>2. Notify EPD, IEC, PMR and Contractor.</li> <li>3. Conduct additional noise monitoring and analyse Contractor's working procedures to determine possible cause of exceedance.</li> <li>4. Provide interim report to EPD, IEC and PMR on the causes and proposed actions to be taken for the exceedances if exceedance is related to construction works.</li> <li>5. Assess effectiveness by additional monitoring and report to EPD, IEC, PMR and Contractor the results.</li> <li>6. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance.</li> <li>2. Submit proposals for remedial actions to CET, PMR and IEC within 3 working days of notification.</li> <li>3. Implement the agreed proposals.</li> <li>4. Resubmit proposals if problem still not under control.</li> <li>5. Stop the relevant portion of works as determined by the PMR until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst PMR, CET and Contractor on the potential remedial actions.</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the PMR accordingly.</li> <li>3. Supervise and confirm in writing the implementation of remedial measures.</li> </ol>

## APPENDIX H – COMPLAINT FLOW DIAGRAM AND COMPLAINT LOG



## **APPENDIX I – CONSTRUCTION PROGRAMME**

	Early Start	Activity Description
CI05 - Tunnel, Site Formation & Misc.		
Cost Centre B-Misc. Site Formation at Waterfront		
Construction		
Hoarding for Portion 1 & 2 & Tree Felling		
	05/FEB/07A	Tree Felling at Waterfront
B1 - WW/Dinosaur/Butterfly/Around Panda + A&A		
	12/MAR/07A	Construct New Staircase for Panda House
B2 - Demolition Goldfish Pagoda&Adjacent Toilet		
	20/APR/07A	Demolition of Adjacent Toilet
B3 - Demolish Main Entr/WaterWorld/McDonalds-EP		
	03/MAY/07	Demolition of Main Entrance - (EP Area)
	03/MAY/07	Demolition - WaterWorld facilities (EP Area)
	03/MAY/07	Demolition - McDonalds Building (EP Area)
B4 - Access Rd to Astounding Asia at Waterfront		
	29/MAR/07A	Access Rd to North Portal
	10/MAY/07	Access Rd from Ch. 100 - 300
B6 - Filling Existing Lagoon at Goldfish Pagoda		
	27/JUL/07	Dredging at Lagoon Area
B7 - Underground FS Tank & Assoc. Fire Services		
	12/FEB/07A	Tank and Pump Procurement
	13/APR/07A	Lay new water supply main
	13/APR/07A	Lay power supply cables to new FS Tank Sys
	23/APR/07A	Installation and Testing
	29/MAY/07	FSD Inspection
Cost Centre C-Misc. Site Formation at Summit		
Construction		
Summit Hoarding & Tree Felling		
	30/APR/07	Tree Felling for Overbridge Construction
C1/C2/C6 - Preparation Works - Summit Excav		
	02/JAN/07A	General Site Clearance for Haul Road
	08/JAN/07A	11KV Div. to Intake Station(Prep Work&Const)
	12/MAR/07A	Cable Car Strengthening Works
	13/MAR/07A	11KV Diversion along NLSR by HEC Complete
	15/MAR/07A	Slope Stabilization works
	17/MAR/07A	Blasting Rockfall Fence
	21/MAR/07A	Diversion of Existing Watermain
	07/MAY/07	Slope Stabilization Completion Consent
	14/MAY/07	Demolition of Existing Structure at Summit
C1/C2 - Preparation Works for Temp. Conveyor Sys		
	23/MAR/07A	Tree Felling for Temp Converyor System
	02/APR/07A	Temporary Haul Road for Temp. Conveyor System
	26/APR/07A	Temp. Conveyor System Foundation Construction
	11/MAY/07	Crusher Site Formation
	15/MAY/07	Conveyor & Barging Point Erection
	28/MAY/07	Crusher Footings & Installation
	07/JUL/07	Conveyor Commissioning
		Completion of Conveyor & Barging Point
C1/C2 - Explosive Magazine		
	16/MAR/07A	Explosive Magazine Site Formation
	15/MAY/07	Explosive Magazine Construction
	03/JUN/07	Explosive Magazine & Emulsion Plant Appv'd
C1 / C2 / C5 - Summit Excavation		
	19/MAR/07A	Form Access for Summit Site Formation (South)
	15/MAY/07	Soft Excavation (50,000cu.m.)
	22/MAY/07	Form Access for Summit Site Formation (North)
	11/JUN/07	Trial Blasting-Summit Terminus Area (North Part)
	11/JUN/07	Trial Blasting-Summit Terminus Area (South Part)
Cost Centre D - Funicular Tunnel and Adit Tunnel		
Construction		
D3 - Adit (Ch.935)		
	16/MAR/07A	Site Formation for Adit Portal
	08/JUN/07	Adit Tunnel Excavation with Temp. Works
D1 - Tunnel Ch.940 - Ch.1240		
	21/JUL/07	Excavation - 36 li.m./wk
D2 - Tunnel Ch. 0 - Ch.940		
	21/JUL/07	Excavation CH940 towards CH740 - 24 li.m./wk
Cost Centr E-Funicular Termini-Summit&Waterfront		
Construction		
E1 - South Part of Waterfront Terminus		
	27/APR/07A	Pipe pile & Cut-off Wall Installation
	02/JUN/07	BA14
	02/JUN/07	As-built Drawings Preparation
	02/JUN/07	Pressure Grout below building & above portal
	05/JUN/07	Review/Approval/Consent from PM to Obtain BA8
	09/JUN/07	Pumping test
	22/JUN/07	Prep. & sub'm of pumping test report to BD & PM
	03/JUL/07	1st Stage-Waling&Strut with Soil Nail&Excavation
E1 - North Part of Waterfront Terminus		
	28/JUN/07	Pipe Pile & Cut-off Wall Installation
Cost Centre G - Project Offices		
Construction		
G1 - PMR Project Office(HK School of Motoring)		
	20/APR/07A	Project Office Superstructure & Move In(PMI 18)
G2 - Waterfront Project Office		
	30/APR/07	Project Office Superstructure & Move In
Cost Centre H-Option Government Entrust Works		
Construction		
H3 - Wong Chuk Hang Road		
	02/MAY/07*	F2.08 to F2.07 (Q1)
	30/JUN/07	F2.07 to F2.06 (Q2)
	31/JUL/07	Drainage& Road:Manhole F2.08-F2.07 (7.0md,115ml)
H2 - Nam Long Shan Road		
	30/APR/07	Drainage Works:Manhole F1.46-F1.60 w Roadworks
	30/APR/07*	Existing MH to F1.73 (P1)
	30/APR/07	F1.67 to F1.66 (P9)
Start Date	02/OCT/06	OP1A
Finish Date	17/FEB/09	
Data Date	30/APR/07	
Run Date	30/APR/07 14:42	
© Primavera Systems, Inc.		
Dragages - Bouygues JV Ocean Park Master Redevelopment Project Contract CI05 Preliminary Construction Programme Rev 0 Environment 3 Month Rolling Forecast		
Sheet 1 of 2		
 		
Dragages-Bouygues JV 黃嘉-布依格聯營		
Date	Revision	Checked
		Approved

				Early Start	Activity Description
				30/APR/07	F1.50 to F1.49 (P27) include Watermain works
				02/MAY/07*	F1.35 to F1.34 (P40-stage 1)
				26/MAY/07	F1.66 to F1.65 (P10)
				02/JUN/07	F1.73 to F1.72 (P2)
				06/JUN/07	F1.49 to F1.46 (P28) include Watermain works
				28/JUN/07	F1.65 to 6m (P11)
				28/JUN/07	F1.56 to F1.54 (P23) include Watermain works
				04/JUL/07	Drainage Works:Manhole F1.63-F1.65 w Roadworks
				10/JUL/07	20m to F1.42 (P34)
				14/JUL/07	F1.46 to 15m (P29)
				20/JUL/07	F1.63 to F1.62 (P15)
				Other Works	
				30/APR/07*	WSD water pipe works at Shun Wan Rd Junction
				25/JUL/07	HyD Shun Wan Rd junction works

Cost Centre J - Entry Plaza Advance Works

Construction

Bus Depot (Portion 1)

05/MAY/07*	Procure DN200 & DN150 pipes
23/MAY/07*	Driving sheet pile for 1800 drainage
16/JUN/07	BA8
16/JUN/07	BA14
14/JUL/07	BA10
21/JUL/07	Waling +strutting
28/JUL/07	Excavation

Existing Bus Terminus (Portion 2)

05/MAY/07*	TTA for temp Ocean Park Road
18/JUL/07	Driving sheet pile for 1800 drainage section 3&4
18/JUL/07	temp. road to police school

HK School of Motoring (Portion 3)

30/MAR/07A	Abandon street lghts
10/APR/07A	Excavation for 1650 drainage pipe
23/APR/07A	Additional TTC Consultation after TD Approval
30/APR/07*	Excavation for DN300 & DN450
30/APR/07*	Delivery of DN300 & DN450
02/MAY/07*	Temporary Bus Terminus construction
02/MAY/07*	Procurement sheet pile
02/MAY/07	DN450 pipe laying + concrete block, 180m
05/MAY/07*	Crawler crane & hammer mobilization
07/MAY/07	DN300 pipe laying + concrete block, 130m
07/MAY/07	Driving sheet pile 20m, 100nos. 14nos/day ~ 8
08/MAY/07	Sheet Pile&Excav DN450,DN300,DN200,DN1650 & 11kv
10/MAY/07	Manhole for 1650 drainage, 3 nos
14/MAY/07*	Additional fence
15/MAY/07	Excavation 500mm below waling
15/MAY/07	Waling & Strutting, 4m spacing, 6nos.
15/MAY/07	1650 pipe laying, 130m
16/MAY/07	Excavation, app 180m3
17/MAY/07	Manhole for 1650 drainage, 1 nos.
19/MAY/07	1650 pipe laying
25/MAY/07	Extract sheet piling
30/MAY/07	Upgrade existing Utility up to carriageway req.
31/MAY/07	Additional 150 washout & chamber
01/JUN/07	Add'l entry for early handover area of carpark
05/JUN/07	DN450, 300, 200, 1650 & 11kv pipe laying
14/JUN/07	Drainage for permanent road
26/JUN/07	Permanent Road and Curing
18/JUL/07	Upgrade existing Utility up to carriageway req.
24/JUL/07	DN450, 300, 200, 1650 & 11kv pipe laying

Additional Works - Panda Ramp & Stairs

Construction

Demolition of Existing Plant Rm & Staircase Cons

28/APR/07A	Break plant room roof
29/APR/07A	Remove temp prop
02/MAY/07	Construct staircase wall(Lower Portion)
12/MAY/07	Remove wall form and clearance
14/MAY/07	Construct upper portion of staircase
21/MAY/07	backfilling for on-grade staircase
24/MAY/07	Construct the staircase flight and landing
01/JUN/07	Parapet wall construction and formwork removal
06/JUN/07	dismantle external wall form
08/JUN/07	Staircase fitting out(artificial granite tile)

Access Ramp

28/APR/07A	Break Plant room & Cascade pool
30/APR/07	Sec 1 Const access ramp wall - 1st pour
02/MAY/07	Sect 2A Excav 500mm blw bottom lvl waling&strut
04/MAY/07	Sec 1 Const access ramp wall - 2nd pour
05/MAY/07	Sect 2A Install waling & strut
09/MAY/07	Sect 2B Excav 500mm blw bottom lvl waling&strut
12/MAY/07	Sect 2B Install waling & strut
16/MAY/07	Sec 2AB Excavate to bottom level of access ramp
19/MAY/07	Sec 2AB Const access ramp base
22/MAY/07	Sec 2AB Const access ramp wall 16.4 to 18.78mPD
27/MAY/07	Sec 2AB Const access ramp wall 18.78 to 21.65mPD
02/JUN/07	Soil fill inside access ramp
06/JUN/07	Paving
14/JUN/07	Access Ramp finish
18/JUN/07	Install Railing and balustrade

Emergency Vehicle Access Road(EVA)

02/APR/07A	Construct EVA Wing Hing to toilet
15/MAY/07	Construct EVA Toilet to Go-cart

**APPENDIX J – CONTACTS OF KEY ENVIRONMENTAL PERSONNEL**

<b>Company</b>	<b>Contact Person</b>	<b>Position</b>	<b>Telephone No.</b>
Ocean Park Corporation	Helen LEUNG	Project Manager	2873 8754
Maunsell Consultants Asia Ltd	Joseph GABAY	Project Manager Representative (PMR)	2552 1675
	Terence KONG	Project ETL	2552 1209
Dragages-Bouygues J.V.	YT SO	Project QSE Manager	2552 4110
	Schroeder TAM	Contractor Environmental Team Leader	2552 4113
Mott MacDonald Hong Kong Ltd	Dr. Anne KERR	Independent Environmental Checker	2828 5757
ETS-Testconsult Limited	CL LAU	Environmental. Monitoring Team Supervisor	2695 8318

## TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY .....	i
1. INTRODUCTION .....	1
Background .....	1
Project Organisation.....	1
Construction Works undertaken during the Reporting Month.....	1
Summary of EM&A Requirements .....	1
2. ENVIRONMENTAL audit .....	2
Site Inspection.....	2
Implementation Status of Environmental Mitigation Measures .....	2
Implementation Status of Environmental Complaint Handling Procedures .....	3
3. FUTURE KEY ISSUES .....	4
Key Issues for the Coming Month.....	4
Construction Program for the Next 3 Months .....	4
4. CONCLUSIONS AND RECOMMENDATIONS.....	5
Conclusions.....	5
Recommendations .....	5

### List of Tables

Table 1.1	Actual Quantity of Waste Generated in April 2007.....	1
Table 2.1	Summary of Environmental Licensing and Permit Status.....	2

### List of Appendices

Appendix A	Project Organization
Appendix B	Layout of Work Site
Appendix C	Construction Programme



## **EXECUTIVE SUMMARY**

This is the first EM&A Monthly report prepared by Kaden – ATAL Joint Venture for the Project "Vet Hospital". This report presents the results of EM&A works conducted in the month of March 2007 and April 2007 (26 March 2007 to 30 April 2007).

In the reporting month, the following construction activities took place:

- Excavation for footings;
- Disposal of excavated material;
- Construction of temporary drainage system
- Tower crane erection
- Site access road formation
- Site formation for plant block, pool block and office block

## **Environmental Licensing and Permitting**

Permits granted to the Project include the Environmental Permit for the Project and construction noise permit. Information of these permits is provided in Table 2.1.

## **Implementation Status of Environmental Mitigation Measures**

Dust generated by plant movement was observed. KAJV was reminded to keep watering the haul road and working area surfaces once the surfaces are dry.

KAJV was reminded to provide all diesel oil drums with drip trays.

General wastes and C&D wastes were piled up at storage area. KAJV will regularly collect and dispose at designated public fill or landfill properly.

## **Environmental Non-conformance**

No complaint, summons or prosecution related to environmental issues was made against the Vet Hospital Project in the reporting month.

## **Future Key Issues**

Key issues to be considered in the coming month include:

- General chemical waste management on site, in particular at site workshop.
- Construction waste management at temporary construction waste area.
- To implement dust suppression measures on dry surfaces.
- To keep well maintenance to equipment to avoid black smoke emission from machinery and vessels.
- Provision of treatment to turbid water (control the SS level) from activities on-site before discharge.

## 1. INTRODUCTION

### Background

- 1.1 Under the requirements of Environmental Permit EP-249/2006/A, EM&A programme as set out in the EM&A Manual is required to be implemented.
- 1.2 This report summarises the environmental monitoring and audit works for the Project in March and April 2007 (26 March 2007 to 30 April 2007).

### Project Organisation

- 1.3 The structure of the Project Organisation is shown in Appendix A.

### Construction Works undertaken during the Reporting Month

- 1.4 The major construction activities undertaken in March and April 2007 included disposal of excavated material, excavation for footing, and the construction of temporary drainage system, tower crane erection, site access road formation and site formation for plant block, pool block & office block.
- 1.5 A layout plan of the Project is provided in Appendix B.
- 1.6 The total volume of excavated material disposal at TKO Area 137 is 1323 tonnes. The actual amounts of different types of waste generated by the activities of the Project in the month are shown in Table 1.1.

**Table 1.1 Actual Quantity of Waste Generated in April 2007**

Waste Type	Examples	Actual quantity disposed	Disposal Locations
Excavated material	Rock and soil	1323 tonnes	TKO Area 137
C&D Waste	Plastic, wood and bamboo	0	SENT
Chemical waste	Used oil, spent solvent	0	Collected by licensed collector
General waste	Domestic waste (site) collected in garbage bins	0	SENT landfill

### Summary of EM&A Requirements

- 1.7 The environmental licensing and permits are described in Section 2.
- 1.8 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 2 of the Report.

## 2. ENVIRONMENTAL AUDIT

### Site Inspection

- 2.1 The contract commencement date is 26 Mar 07.
- 2.2 Since the major construction activities was not started until mid-April 2007, the weekly site inspection was only carried out on 11 April 07, 18 April 07 (IEC audit) and 25 April 07 within the reporting month.
- 2.3 The purpose is to monitor environmental issues on the construction sites to ensure that all mitigation measures were implemented timely and properly.

### Status of Environmental Licensing and Permitting

- 2.4 All permits/licences obtained as of April 2007 are summarised in Table 2.1.

**Table 2.1 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Section	Status
	From	To		
Environmental Permit				
EP-249/2006/A	28/07/06	N/A	Expansion of existing Ocean Park and reconstruction / modification of its existing facilities.	Valid
Construction Noise Permits				
GW-RS0170-07	02/04/07	25/09/07	Generator, dump truck, tracked excavator, concrete pump, tower crane, poker, air compressor, concrete lorry mixer.	Valid
Chemical Waste Producer				
5213-199-K2880-01	19/03/07	N/A	-	Valid
Air Pollution Control (Construction Dust) Licence				
001018953	16/03/07	N/A		Valid
Water Discharge Licence				
Application was sent to EPD and was awaited for reply.				
Billing Account for Disposal of Construction Waste and Application for Issuance of Chits				
7005185	12/4/07	N/A	400 nos. of chit. Chits No. 02211750 to 02212149	Valid

### Implementation Status of Environmental Mitigation Measures

- 2.5 During site inspections in this reporting month, the following observations and recommendations were made.

#### *Water Quality Mitigation Measures*

- 2.6 Protection measures regarding surface runoff were not observed. KAJV was reminded to install temporary drainage system on site. KAJV also indicated that a sedimentation tank would be constructed for controlling the SS level before discharge.

#### *Air Quality Mitigation Measures*

- 2.7 Dust was observed generated from rock breaking activities. KAJV was reminded to provide water spray during dust generating activities.
- 2.8 Haul road was dry and dusty. KAJV was reminded to provide water spray to suppress dust.
- 2.9 KAJV was reminded to cover the exposed slope surfaces with tarpaulin.

**Noise**

- 2.10 No violation was observed during site inspections in the month.

**Ecology**

- 2.11 No violation was observed during site inspections in the month.

**Waste / Chemical Management**

- 2.12 KAJV was reminded to provide all diesel oil drums with drip trays.

**Others**

- 2.13 EP and CNP should be displayed at site entrance.

**Implementation Status of Environmental Complaint Handling Procedures**

**Summary of the Complaints and Prosecutions**

- 2.14 No complaint, summons or prosecution related to environmental issues was received or made against the Project in March and April 2007.

### **3. FUTURE KEY ISSUES**

#### **Key Issues for the Coming Month**

3.1 Key issues to be considered in the coming month include:

- Noise from operating equipment and machinery on-site.
- Loss of sediment from filling.
- General chemical waste management on site, in particular at site workshop.
- Construction waste management at temporary construction waste area.
- Avoid accumulation of stagnant / muddy water on-site.
- To implement dust suppression measures on dry surfaces.
- To keep well maintenance to equipment to avoid black smoke emission from machinery and vessels.
- Provision of treatment to turbid water (control the SS level) from activities on-site before discharge.

#### **Construction Program for the Next 3 Months**

3.2 The construction programme for the next 3 months is shown in Appendix C.

#### **4. CONCLUSIONS AND RECOMMENDATIONS**

##### **Conclusions**

- 4.1 No complaint, summons or prosecution related to environmental issues were made against this project in the reporting period.
- 4.2 IEC audit was carried out on 18 Apr 07. 4 observations and 0 non-compliances were raised.
- 4.3 Three site inspections were carried out 11 April 07, 18 April 07 (IEC audit) and 25 April 07 within the reporting month.

##### **Recommendations**

- 4.4 According to the environmental audit performed in the reporting month, the following recommendations are made:

##### ***Air Quality Impact***

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on dry surfaces.

##### ***Noise Impact***

- To inspect the noise sources from inside and outside of the site.
- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To have regular maintenance of vehicles and equipment used.

##### ***Water Quality Impact***

- To ensure open stockpiles of construction materials are covered with tarpaulin or similar fabric during rainstorm.
- To fully operate the temporary on-site drainage system and all sedimentation tank and WetSep.

##### ***Waste/Chemical Management***

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types.


---

## Appendix A





OCEAN PARK MASTER REDEVELOPMENT PROJECT  
CONTRACT NO. CS01 - VET HOSPITAL  
KADEN - ATAL JOINT VENTURE  
PROJECT ORGANIZATION CHART




Site Tel. No. : 2580 6083  
Site Fax No. : 2580 6115

(updated on 28 March 2007)

## Appendix B

**NOTE:**



BLOCK PLAN / EVA PLAN	SCALE 1:2000	SITE LOCATION PLAN SCALE 1:5000

REVISION ISSUE			
REV.	DATE	REASON	DESCRIPTION
1	22/04/78	First Revision	
2	22/04/78	Second Revision	
3	22/04/78	Third Revision	

**LEGENDS (FOR ALL BLOCK)**

---

## Appendix C

[illegible]

Activity ID	Orig. ID	Activity Name	Start Date	End Date	Estimate	Actual	Remarks	Comments
VHKA10	0	31-01-2008						
VHKA11	0	23-02-2008						
VHKA12	0	31-03-2008						
VHKA13	0	30-04-2008						
Safety Management								
VHPSM01	0	31-03-2007						
VHPSM02	0	23-04-2007						
VHPSM03	0	18-04-2007						
Quality Management								
VHPSM01	0	23-04-2007						
VHPSM02	0	31-03-2007						
Environmental Management								
VHPEM01	0	04-04-2007						
VHPEM02	0	09-04-2007						
VHPEM03	0	02-04-2007						
VHPEM04	0	02-04-2007						
VHPEM05	0	23-04-2007						
Construction Management								
VHPS005	0	26-03-2007						
VHPS010	0	30-04-2007						
VHPS012	0	30-04-2007						
VHPS013	0	01-06-2007						
VHPS015	0	30-06-2007						
VHPS020	0	04-07-2007						
VHPS025	0	01-08-2007						
VHPS030	0	01-11-2007						
VHPS040	0	09-02-2008						
VHPS060	0	08-03-2008						
VHPS070	0	10-03-2008						
VHPS071	1	24-03-2008						
VHPS072	14	25-03-2008						

Activity ID	Qty	Early Start	Early Finish	Time	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
VHPS073	1	06-04-2008	08-04-2008	0																								
VHPS074	7	09-04-2008	15-04-2008	0																								
VHPS075	0	23-04-2008		0																								
VHPS080	0	25-04-2008		9																								
VHPS081	0		25-02-2008	9																								
VHPS100	0	06-03-2008		0																								
VHPS110	1	23-03-2008	23-03-2008	0																								
VHPS120	15	24-03-2008	10-04-2008	0																								
VHPS130	1	11-04-2008	11-04-2008	0																								
VHPS140	0		25-04-2008	0																								
Concrete Submission																												
VHPS010	0	02-04-2007		0																								
VHPS020	0	05-04-2007		0																								
VHPS030	0	06-04-2007		0																								
VHPS040	0	30-04-2007		0																								
VHPS050	0	30-04-2007		0																								
Design Submission and Approval																												
VHDS010	14	20-03-2007	08-04-2007	10																								
VHDS015	7	09-04-2007	15-04-2007	10																								
VHDS020	14	10-04-2007	29-04-2007	10																								
Reinforcement Work																												
VHDS010	7	26-03-2007	01-04-2007	7																								
VHDS015	7	02-04-2007	08-04-2007	7																								
VHDS020	14	09-04-2007	22-04-2007	7																								
VHDS040	14	02-04-2007	15-04-2007	1																								
VHDS055	7	16-04-2007	22-04-2007	1																								
VHDS080	14	20-04-2007	04-05-2007	1																								
Design Complete																												
VHDS020	14	26-03-2007	08-04-2007	15																								

Activity ID	Start	End	Early Start	Early Finish	Duration	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month	Month</
-------------	-------	-----	-------------	--------------	----------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	---------



Activity	Qty	Est.	Start	End	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2006	2007	2008
SIC Establishment Works																			
WHUESD0010	35	26-03-2007	30-04-2007	0															
WHUESD0020	60	26-03-2007	24-05-2007	0															
WHUESD0030	30	26-03-2007	30-04-2007	0															
WHUESD0040	60	26-03-2007	24-05-2007	0															
WHUESD0050	30	26-03-2007	30-04-2007	0															
WHUESD0060	67	26-03-2007	31-05-2007	0															
WHUESD0070	30	01-05-2007	07-06-2007	0															
WHUESD0080	31	16-05-2007	14-06-2007	0															
WHUESD0090	7	16-06-2007	21-08-2007	0															
SIC Establishment Works																			
WHUEQ010	3	13-09-2007	16-09-2007	39															
WHUEQ0110	3	12-09-2007	14-09-2007	35															
WHUEQ0120	3	12-09-2007	14-09-2007	35															
WHUEQ0130	3	13-08-2007	16-08-2007	39															
WHUEQ0140	3	13-08-2007	16-08-2007	39															
WHUEQ0150	7	08-09-2007	14-09-2007	13															
SIC Establishment Works																			
WHUEW010	28	26-03-2007	25-04-2007	30															
WHUEW020	5	26-03-2007	30-03-2007	36															
WHUEW030	6	26-03-2007	02-04-2007	0															
WHUEW040	10	26-03-2007	09-04-2007	6															
WHUEW050	5	26-03-2007	30-03-2007	13															

Activity ID	Day	Start	End	Time	Notes
VHUSEW000	3	26-03-2007	28-03-2007	10	Install drop pipe and giant house
VHUSEW070	0	31-03-2007		13	Commencement of ground and utility monitoring
VHUSEW080	5	26-03-2007	30-03-2007	0	Plant mobilisation
VHUSEW100	7	04-04-2007	12-04-2007	22	Excavate foundations of tower crane
VHUSEW110	7	30-04-2007	08-05-2007	10	Construct the mass concrete footing for tower crane
VHUSEW130	7	14-05-2007	21-05-2007	9	Erect tower crane
VHUSEW140	7	04-04-2007	12-04-2007	35	Provide temporary boundary drainage
<b>Plant Room Block</b>					
<b>Structural Works</b>					
VHKL01	0		31-03-2007	0	Submission of Site Safety Supervision Plan
VHKL02	0		30-04-2007	0	Submission of Construction Method Statement
VHKL03	0		31-05-2007	0	All concrete footings complete
VHKL04	6		30-06-2007	0	All concrete wall & ground floor slab completed
VHKL05	0		31-07-2007	0	Concrete roof complete
VHKL06	0		31-08-2007	0	Roof finishes completed
VHKL07	0		30-09-2007	0	Transformer room ready for M&E installation
VHKL08	0		31-10-2007	0	All other rooms ready for M&E installation
VHKL09	0		30-11-2007	0	Generator installation complete
VHKL10	0		31-12-2007	0	Complete Internal Finishes
VHKL11	0		31-01-2008	0	Achieve Successful Completion of Cont Centre B
<b>Client's Structural Works</b>					
VHUTRM010	14	17-04-2007	03-05-2007	0	Rock mapping and reporting
VHUTBR00	14	04-04-2007	20-04-2007	0	Excavate to formation level
VHUTBR030	26	12-05-2007	31-05-2007	0	Construct footing slab (482.3mPD)
VHUTBS010	20	01-06-2007	30-06-2007	0	Construct wall & ground floor slab (approx. 488.4mPD)
VHUTBS020	24	03-07-2007	31-07-2007	0	Construct wall and roof slab (approx. 487.2mPD)
VHUTBS100	12	14-08-2007	27-08-2007	0	Internal finishes of Transformer Room
VHUTBS101	46	22-08-2007	16-10-2007	0	Internal finishes for other rooms
VHUTBS105	14	17-10-2007	01-11-2007	40	Erect external bamboo scaffolding

Activity ID	Task	Start Date	End Date	Duration	Progress	Notes
WHUTBS110	30	02-11-2007	08-12-2007	43		Roof Finishes
WHUTBS120	14	09-01-2007	24-02-2007	0		
WHUTBS130	7	25-02-2007	31-03-2007	0		Water tightness test to roof slab
Substructure of Mainframe						
WHKF06	0		30-11-2007	0		Complete installation of Switchboards
WHKF10	0		31-12-2007	0		Emergency of Switchboards
E&M Works						
WHUTBE050	0	26-06-2007		0		Handover HEC HV Switchroom & Transformer Room for E&M Works
WHUTBE060	0	26-07-2007		0		Collect equipments from HK Electric Co.
WHUTBE070	0	11-09-2007		0		Inspect Switchroom and Transformer Room by HEC
WHUTBE080	30	01-09-2007	30-09-2007	0		Install collected equipments and BS equipments
WHUTBE090	0	01-10-2007		0		Handover of Switchroom & Transformer Room to HEC
WHUTBE095	45	01-10-2007	14-11-2007	0		Install transformer by HEC
E&M Works						
WHUTBE100	0	24-09-2007		0		Handover of oil rooms for E&M Works
WHUTBE110	42	20-10-2007	30-11-2007	0		Install LV switchboard
WHUTBE120	68	24-09-2007	30-11-2007	0		Install Gas and Fuel Oil Tank
WHUTBE130	86	24-09-2007	27-12-2007	0		Install building services system
E&M Works						
WHUTBE200	30	01-12-2007	30-12-2007	0		Testing of LV Switchboard
WHUTBE210	1	31-12-2007	31-12-2007	0		First energization of LV Switchboard
WHUTBE220	45	02-12-2007	15-01-2008	13		Testing of Gas and Fuel Oil Tank
WHUTBE230	32	28-12-2007	28-01-2008	0		Testing of Building services system
Pool Block						
Substructure of Mainframe						
WHKC01	0		31-03-2007	0		Submission of Site Safety Supervision Plan
WHKC02	0		30-04-2007	0		Submission of Construction Method Statement
WHKC03	0		31-05-2007	0		All concrete footings complete
WHKC04	0		30-06-2007	0		Sub-structure completed
WHKC05	0		31-07-2007	0		All roof steelwork drawings completed and reviewed without objection by the Project Manager



Activity ID		Start	Finish	Task Name	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT
WHUPBR140	12	15-06-2007	28-06-2007	0	Construct columns at Grid "K" (1st Floor)									
WHUPBR160	12	24-06-2007	06-07-2007	0	Construct columns at Grid "K" (2nd Floor)									
WHUPBR120	10	04-04-2007	16-04-2007	0	Excavate to footing formation level at Grid "L"									
WHUPBR130	10	28-04-2007	10-05-2007	0	Construct pad footing at Grid "L"									
WHUPBR140	14	15-05-2007	30-05-2007	0	Construct columns at Grid "L" (1st Floor)									
WHUPBR150	14	12-05-2007	28-05-2007	0	Construct columns at Grid "L" (2nd Floor)									
WHUPBR0010	14	17-04-2007	30-04-2007	0	Rock mapping and reporting for footing at Grid J to Grid L									
WHUPBR0020	14	10-05-2007	22-05-2007	0	Rock mapping and reporting for footing at Grid Q to Grid H									
WHUPBR0026	14	16-05-2007	28-05-2007	0	Rock mapping and reporting for footing at Grid F									
WHUPBR110	10	31-05-2007	11-06-2007	0	Construct tie beam at Grid "K" & "L" (+73.2mPD)									
WHUPBR120	10	08-06-2007	20-06-2007	0	Construct tie beam at Grid "K" & "L" (+73.2mPD)									
WHUPBR0010	4	07-06-2007	11-06-2007	0	Erect Mainwork & formwork for Backwash Tank - base slab									
WHUPBR020	8	12-06-2007	21-06-2007	0	Construct Backwash Tank - base slab (+73.2mPD)									
WHUPBR030	14	25-06-2007	11-07-2007	0	Construct Backwash Tank - walls & columns									
WHUPBR040	14	21-06-2007	07-07-2007	0	Erect Mainwork & formwork for Lower G/F slab									
WHUPBR045	28	29-06-2007	02-07-2007	0	Construct Lower G/F slab (+73.2mPD)									
WHUPBR060	28	29-07-2007	21-08-2007	0	Construct external wall to G/F									
WHUPBR080	17	20-07-2007	09-08-2007	0	Construct Transfer, Break and Degrass Tank - wall and external slab									
WHUPBR070	14	30-07-2007	14-08-2007	0	Construct Dolphin Pool 1 and 2 - base slab									
WHUPBR080	14	09-08-2007	24-08-2007	0	Construct Dolphin Pool 3 and 4 - base slab									
WHUPBR090	14	21-08-2007	05-09-2007	0	Construct Holding Pool 1 & 2 and Quarantine Pool - base slab and Maintenance Platform Floor (+64.2mPD)									
WHUPBR100	22	21-08-2007	15-09-2007	0	Construct Dolphin Pool 1 and 2 - wall									
WHUPBR110	22	03-09-2007	23-09-2007	0	Construct Dolphin Pool 3 and 4 - wall									
WHUPBR120	18	07-09-2007	23-09-2007	0	Construct Holding Pools & Quarantine Pool - wall									
WHUPBR130	21	27-09-2007	17-10-2007	0	Construct Ground Floor - base slab (+57.45mPD)									
WHUPBR140	24	13-10-2007	09-11-2007	0	Construct Ground Floor - walls & columns									
WHUPBR141	14	15-10-2007	30-10-2007	46	Construct Water-tightness test to Backwash Tank									
WHUPBR150	14	07-09-2007	20-09-2007	86	Construct Water-tightness test to Transfer Tank, Break Tank and Degrass Tank									
WHUPBR160	14	07-11-2007	20-11-2007	80	Construct Water-tightness test to Dolphin, Holding Pools and Quarantine Pool									





Activity ID	Start Date	End Date	Early Start	Early Finish	Late Start	Late Finish	Activity Description	Progress	Notes
WHD.12	0	26-02-2007							
WHD.13	0	31-03-2007							
WHD.14	0	30-04-2007							
Grid A to Grid B									
VHUBFA16	12	07-05-2007	19-05-2007	3			Excavate to footing formation level at Grid "A"		
VHUBFA20	12	15-05-2007	29-05-2007	3			Construct pad footing at Grid "A"		
VHUBFA30	13	24-05-2007	09-06-2007	12			Construct columns & bearing wall at Grid "A"		
VHUBFB15	12	17-04-2007	30-04-2007	7			Excavate to footing formation level at Grid "B"		
VHUBFB20	12	10-05-2007	23-05-2007	1			Construct pad footing at Grid "B"		
VHUBFB30	13	19-05-2007	05-06-2007	1			Construct columns & bearing wall at Grid "B"		
VHUBFC15	10	04-04-2007	16-04-2007	0			Excavate to footing formation level at Grid "C"		
VHUBFC20	10	19-04-2007	30-04-2007	0			Construct pad footing at Grid "C"		
VHUBFC30	15	02-05-2007	18-05-2007	12			Construct columns & bearing wall at Grid "C"		
VHUBMD010	14	17-04-2007	30-04-2007	0			Rock mapping and reporting for Grid C		
VHUBMD20	14	10-05-2007	23-05-2007	1			Rock mapping and reporting for Grid A & B		
VHUBFT10	10	29-05-2007	09-06-2007	4			Construct the base at Grid "B" & "C" (40.37mPD)		
VHUBST10	5	06-06-2007	11-06-2007	1			Erect framework & formwork for ground floor slab and strip		
VHUBST20	18	04-06-2007	29-06-2007	1			Construct Lift Pit and Ground Floor - slab		
VHUBST30	28	20-06-2007	23-07-2007	5			Construct First Floor - slab and wall		
VHUBSS040	28	14-07-2007	18-08-2007	11			Construct Main Roof Floor - slab and wall and P.S. water tank - base slab		
VHUBSS050	28	08-08-2007	09-09-2007	11			Construct Upper Roof - slab and wall and P.S. water tank - wall and roof slab		
VHUBSS061	10	28-09-2007	10-10-2007	16			Erecting on internal face of P.S. water tank		
VHUBSS060	14	17-10-2007	30-10-2007	16			Watertightness test for P.S. Water Tank		
VHUBSS300	60	10-08-2007	22-10-2007	17			Internal finishes for Ground Floor		
VHUBSS001	60	11-08-2007	21-11-2007	13			Internal finishes for First Floor		
VHUBSS110	90	23-10-2007	06-02-2008	17			Erect external bamboo scaffolding		
VHUBSS320	14	28-09-2007	15-10-2007	11			Laboratory fittings and benches		
VHUBSS330	60	16-10-2007	29-12-2007	37			External finishes		





Activity ID	Qty	Unit	Start	Finish	Days	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
VHKE03	0		31-07-2007	0																					
VHKE06	0		30-08-2007	0																					
VHKE13	0		30-04-2008	0																					
Core Works																									
VHUEW006	12	02-04-2007	18-04-2007	75																					
VHUEW010	21	19-06-2007	09-07-2007	0																					
VHUEW020	21	13-06-2007	05-07-2007	0																					
VHUEW030	21	19-06-2007	09-07-2007	0																					
VHUEW040	21	13-06-2007	05-07-2007	0																					
VHUEW050	21	19-06-2007	09-07-2007	0																					
VHUEW060	12	03-07-2007	16-07-2007	0																					
VHUEW090	45	26-10-2007	17-12-2007	63																					
VHUEW100	30	26-12-2007	30-01-2008	37																					
VHUEW110	45	19-01-2008	14-03-2008	37																					
VHUEW120	0	26-09-2007		0																					

◆ Achieve Substantial Completion of Cost Centre E (External Works)

◆ Complete all underground services to slope beyond the boundary of the Vet Hospital site

◆ Remove and cap off existing irrigation pipe

◆ Install fresh water intake (60mm dia. D.I. pipe)

◆ Install submeter & flushing water intake (200mm dia. UPVC pipe)

◆ Relocate existing fire hydrant and install fire service water intake (100mm dia. M.S. pipe)

◆ Install fire water drain (100mm dia. D.I. pipe)

◆ Lay fire service signal & electrical cable ducts and drains

◆ Reinforce concrete pavement for Ocean Panoramas

◆ Construct stormwater drainage system (Equipped channels and catchpits)

◆ Reinforcement of existing slope

◆ Tree-planting works

◆ Handover of underground services for Esal Works