



# Ocean Park Master Redevelopment Project

Monthly Environmental Monitoring & Audit Report – July 2008



Ocean Park Master Redevelopment Project

Environmental Permit No. EP-249/2006/A - Condition 3.4

Monthly EM&A Report - July 2008

Submitted by Maunsell Consultants Asia Ltd on 13-08-2008

This is to verify that

Monthly EM&A Report - July 2008

Submitted by Maunsell Consultants Asia Ltd

On 13-08-2008

Has been verified by the undersigned.

Signed

Dr Anne F Kerr

Independent Environmental Checker (IEC)

Retained by Ocean Park Corporation

pursuant to Environmental Permit No. EP-249/2006/A

Date

13 August 2008

# Ocean Park Master Redevelopment Project

EP-249/2006/A - Condition 3.4

Monthly EM&A Report - July 2008

Certified by

\_\_\_\_\_ on 14-Aug-0

**Project Environmental Team Leader** 

**Verified by** Independent Environmental Checker **on** 13-Aug-08 IEC Certificate attached in the submission? Yes

Submitted to Ocean Park on 15-Aug-08



## **Table of Content**

Part 1	Project	Overview

Execu	ıtive	Sum	marv

1.	Introduction	3
2.	Project Organisation	3
3.	Construction Works Undertaken during the Reporting Month	4
4.	Permits and License Status	5
4.1. 4.2.	ENVIRONMENTAL PERMIT	6
4.3. <b>-</b>	OTHER PERMITS & LICENSES	
5.	EP Submissions Status	
6.	Materials Management	10
7.	Environmental Monitoring and Results	11
7.1. 7.2. 7.3. 7.4.	REQUIREMENTS	12 13
8.	Site Audit	15
8.1. 8.2.	IEC SITE AUDIT	
9.	Implementation status of Environmental Mitigation Measures	16
10.	Summary of Complaint, Summon or Prosecution	16
11.	Future Issues	17
12.	Conclusion and Recommendation	18
12.1. 12.2.	CONCLUSION	

### Appendix A IEC's Site Inspection Records

Part 2	CI-05 EM&A Monthly Report
Part 3	CS-01 EM&A Monthly Report
Part 4	CW-02 EM&A Monthly Report



### Part 1 Project Overview

### **Executive Summary**

This is the combined monthly EM&A Report for Ocean Park Master Redevelopment Project, which includes Contract CI-05 "Site Formation, Funicular Tunnel and Miscellaneous Work", CS-01 "The Vet Hospital" and CW02 "The Astounding Asia". This report presents the results of EM&A works conducted in the reporting month of July 2008 (from 26 June 2008 to 25 July 2008).

A summary of monitoring and audit activities conducted in the reporting period is listed below:

1-hour TSP monitoring 16 sessions for AM1, AM2 and AM3A,

24-hour TSP monitoring 6 sessions for AM1, AM2 and AM3A,

Daytime noise monitoring 4 sessions for CN1-CN4

Evening or night time noise monitoring 3 sessions for CN1-CN4 (1 session was cancelled

due to heavy rain)

Holiday time noise monitoring 0 sessions

Terrestrial ecology monitoring 1 session

Coral monitoring 0 sessions for Site 1-4

0 sessions for Site 5 and Control Station

Environmental Site Inspection 5 sessions (including IEC audit)

No exceedance was recorded on the 1-hour TSP monitoring, 24-hour TSP monitoring, daytime & evening time noise and terrestrial ecology monitoring. No impact coral monitoring was conducted within the reporting period. It was because the monitoring frequency was changed to quarterly until the end of construction works as recommended in approved EM&A Manual. The next scheduled monitoring should be in August 2008.

1 complaint was received on 18 July 2008 through EPD regarding the export of construction rock materials originated from Ocean Park to the Mainland China. With regards to the complaint, relevant documents have been provided to EPD to justify the procedures of import and exports of excavated materials are followed.

No non-compliance from IEC, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project in the reporting period of July 2008.



### 1. Introduction

The "Master Redevelopment Project of Ocean Park" (hereinafter known as the "Project") is implemented by the Ocean Park Corporation at its existing site of Ocean Park and Nam Long Shan, Aberdeen. The Project involves both reconstruction/modification of existing facilities and expansion of the Park, and therefore under Environmental Permit, EP-249/2006/A.

The construction works of the project consists of various contracts. Details of the contracts, which are required to perform the EM&A programme, are shown below.


Contract No.	Contract Title	Contractor	Construction Commencement
CI-05	Site Formation, Funicular Tunnel and Miscellaneous Works	Dragages- Bouygues JV	12 March 2007
CS-01	Back of House for Marine Mammal Veterinary Hospital	Kaden – ATAL JV	26 March 2007
CW-02	Astounding Asia	W. Hing Construction Co. Ltd	1 August 2007

The Contractors will conduct environmental monitoring and audits during the construction stage and produce contract specific monthly EM&A reports. The RSS will prepare a combined monthly EM&A report for the project. This is the combined monthly EM&A Report including the IEC audit findings, Cl05, CS01 and CW02 Monthly EM&A Report. This report presents the results of EM&A works conducted in the reporting month of July 2008 (from 26 June 2008 to 25 July 2008).

### 2. Project Organisation

The structure of the environmental management team is shown in below figure.

### **Management Organization**





### 3. Construction Works Undertaken during the Reporting Month

In the reporting month, the construction activities summarise as follows.

### CI-05

### Waterfront

- Waterfront Terminus Excavation North
- Waterfront Access Road (e.g. Concrete Pavement and Backfilling)
- Works for Grand Aquarium Advance Works (e.g. Excavation and Soil Nail)
- Permanent Bus Terminus (e.g. Installation of Water Meter, Minor Outstanding Items and Minor Excavation Works)

### Tai Shue Wan

 Conveyor Belt and Barging Point Operation

### CS-01

- R.C. Structure: Painting of Dolphin Pools.
- Skylight Installation: Water Test.
- E&M & LSS Installation: Plumber, Electric Installation, A/C system, etc.
- Internal Finishing: Plasterer Works, Installation of Wooden Doors, Waterproof in Building and Roof.
- Cable/Drainage Laying: Excavation, Installation of Cable/Drainage and Backfill, etc.

### CW-02

- Builder's and Finishing, E&M Works and Fitting out Works at Astounding Asia Restaurant.
- R.C. Works for Footing, Superstructure Works, E&M Works and Builder's and Finishing Works at the New Panda Habitat,
- Tree Transplanting Work at Bird Theatre,
- External Drainage, Services Pipelines, Ducting Works and Road Formation.

### Summit

- Tunnel Permanent Lining
- Tunnel Internal Structure (e.g. Wall and Upper Slab, Cable Trench, Air Duct Wall, etc)
- Drill and Blast for Summit Site Formation
- Excavation at Summit
- Soil nail works at the North Haul Road
- Summit Terminus & FS Tank Building (e.g. Foundation Works and Superstructure Works)
- Crusher and Conveyor Belts Operation

### **Government Entrusted Works**

- Excavation, Trail Pit Excavation, Construction of Manhole, Laying of Sewer and OPC Water Main, Road Surface Reinstatement and Backfilling at NLS Road Entrusted Work.
- Excavation, Construction of Manhole, Pipe Laying, Road Surface Reinstatement, Backfilling at Wong Chuk Hang Road.



### 4. Permits and License Status

### 4.1. Environmental Permit

The Environmental Impact Assessment (EIA) Report of the Project has been approved by the Environmental Protection Department (EPD) (Register No.: AEIAR-101/2006) on 12 July 2006. Subsequently, EPD issued Environmental Permit (EP) for the construction and operation of the project. Table below is a full list of the EPs.

EP No.	Issue Date	Key Variation
EP-249/2006	28 July 2006	First EP
EP-249/2006/A	25 September 2006	<ul> <li>Enhance the roosting habitat for freshwater birds by enlarging Pond 35 and its surrounds with a total area of no less than 120 squares meters and no construction works and discharge from construction sites shall be allowed within Pond 35 after enhancement.</li> <li>Filling of Pond 37 at the Lowland Area.</li> <li>Submission of the as-built drawings showing the enhancement works of Pond 35.</li> </ul>



### 4.2. CNP

Table below shows a list of CNP within the reporting month.

Permit number	Starting Date	Expired Date	Valid Time	Location	Contract No.	Status
CI-05 (DBJV)					1	
GW-RS0061-08	13-Feb-08	20-Aug-08	PME 00:00 - 07:00 hours & 19:00 - 24:.00 hours (Not being a general holiday) 07:00 - 23:00 (General holidays) PCW 00:00 - 07:00 hours & 19:00 - 24:00 hours (Not being a general holidays) 07:00 - 23:00 (General holidays) One group of equipment shall be used.	Summit (At the top of Nam Long Shan Road)	CI-05	Valid
GW-RS0063-08	15-Feb-08	14-Jul-08	PME 00:00- 07:00 hours & 19:00 - 23:00 hours (not being a general holidays) 00:00 - 24:00 (General holidays) PCW 00:00- 07:00 hours & 19:00 - 23:00 hour (Not being a general holidays) 00:00 - 24:00 hours (General holidays) One group of equipment shall be allowed in above time Group C & D shall not operated between 23:00-07:00 on the next day	Upper Portion of Nam Long Shan Hill Road	CI-05	Expired
GW-RS0144-08	19-Mar-08	16-Sep-08	PME 19:00 - 23:00 hours (not being a general holidays) 07:00 - 19:00 (General holidays) PCW 19:00 - 23:00 hour (Niot being a general holidays) 07:00 - 19:00 (General holidays) One group of equipment shall be allowed in above time	Nam Long Shan Road near Chan Nam Cheong Memorial School	CI-05	Valid
GW-RS0234-08	15-Apr-08	14-Oct-08	PME 19:00 - 23:00 hours (Not being a general holidays) 07:00 - 19:00 hours (General holidays)	Summit Terminus	CI-05	Valid
GW-RS0339-08	11-Jun-08	10-Dec-08	PME 19:00 - 23:00 hours (Not being a general holidays) 07:00 - 19:00 hours (General holidays)	Waterfront (near Giant Panda Habitat) - Funicular Tunnel	CI-05	Valid



Permit number	Starting Date	Expired Date	Valid Time	Location	Contract No.	Status
GW-RS0340-08	11-Jun-08	10-Dec-08	PME 00:00 - 07:00 hours and 19:00 - 24:00 (Not being a general holiday) 00:00 - 24:00 hours (General holidays)	Summit (at the top of Nam Long Shan Road) - Funicular Tunnel	CI-05	Valid
GW-RS0387-08	11-Jun-08	9-Dec-08	PME 00:00 - 07:00 hours and 19:00 - 24:00 (Not being a general holiday) 00:00 - 24:00 hours (General holidays) PCW 00:00 - 07:00 hours & 19:00 - 24:00 hours (Not being a general holidays) 00:00 - 24:00 hours (General holidays)	Crusher, Conveyor and Barging Point	CI05	Valid
GW-RS0453-08	15-Jul-08	14-Dec-08	PME 00:00- 07:00 hours & 19:00 - 23:00 hours (not being a general holidays) 00:00 - 24:00 (General holidays) PCW 00:00- 07:00 hours & 19:00 - 23:00 hour (Not being a general holidays) 00:00 - 24:00 hours (General holidays) One group of equipment shall be allowed in above time Group C & D shall not operated between 23:00-07:00 on the next day	Upper Portion of Nam Long Shan Hill Road	C105	Valid
CS-01 (KAJV)		1	bottioon 20:00 or .co on the next day		<u> </u>	
GW-RS0175-08	10-Apr-08	9-Oct-08	PME 19:00 - 23:00 hours (Not being a general holdiays) 07:00 - 19:00 hours (General holidays) PCW 19:00 - 21:00 hours (Not being a general holidays) 07:00 - 19:00 hours (General holidays) One group of equipment shall be allowed in above time.	Summit (At top of Nam Long Shan Road)	CS-01	Valid
CW-02 (W. Hing)	1		1		<u> </u>	
GW-RS0123-08	10-Mar-08	1-Sep-08	PME 19:00 - 23:00 hours (Not being a general holidays) 07:00 - 19:00 hours (General holidays)	Ocean Park, Wong Chuk Hang	CW-02	Valid



### 4.3. Other Permits & Licenses

Tables below show lists of other permits & license for individual contracts.

### <u>CI-05</u>

Permit /Ref/ No	Valid Period		Section	Status			
Notification of Construc	Notification of Construction Work under APCO						
001017998	-	-	Waterfront	Notified			
001018054	-	-	Summit	Notified			
Effluent Discharge Licer	ise			•			
EP820/W9/XW232	20-Jun -07	30-Jun-12	Summit	Valid			
EP820/W9/XW234	13-Jul-07	31-Jul-12	Waterfront	Valid			
Specific Process Licens	е						
L-11-044 (1)	20-Sep-07	19-Sep-12	Conduct Specified Process in the premises at Ocean Park MRP Contract CI-05 (at top of Nam Long Shan Road)	Valid			
Registration as Chemica	al Waste Produc	er					
WPN5213-199-D2373- 01	7-May-07	-	For disposal of chemical wastes, mainly spent lubricants	Registered			
Construction Waste Disposal Charging Scheme							
7004888	-	-	Waterfront + Summit	Issued			

### <u>CS-01</u>

Permit/Ref/No	Valid Period		Section	Status
Notification of Constru	ction Work und	er APCO		
001018953	-	-	Vet Hospital	Notified
Effluent Discharge Lice	ense		•	
EP820/W2/XC041	31-May-07	30-Jun-12	Vet Hospital	Valid
Registration as Chemic	cal Waste Produ	icer	•	
WPN5213-199-K2880- 01	19-Mar-07	-	Used battery, used lubricating oil and lubricating oil / gasoline / diesel contaminated soil.	Registered
Construction Waste Disposal Charging Scheme				
7005185	-	-	Vet Hospital	Issued

### <u>CW-02</u>

Permit/Ref/No	Valid Period		Section	Status
Notification of Cons	struction Work under	APCO		
001022480	11-July-07	-	Astounding Asia	Notified
Effluent Discharge	License			
EP820/W9/XW240	12-Oct-07	31-Oct-12	Astounding Asia	Valid
Registration as Che	mical Waste Produce	er		
5213-199-W2894-	20-Aug-07	-	Form Oil, Lubricant oil, paint,	Registered
18			solvent and diesel.	
Construction Waste Disposal Charging Scheme				
7005864	-	-	Astounding Asia	Issued



### 5. EP Submissions Status

Environmental submissions to EPD since the commencement of construction works at Ocean Park, i.e. from 12 March 2007 to 25 July 2008 are as below,

Contract	Submissions
CI-05	<ul> <li>Notification of Commencement Date</li> <li>Management Organisation Chart</li> <li>Construction Programme</li> <li>Drainage Proposal</li> <li>Silt Curtain Proposal</li> <li>Waste Management Plan</li> <li>Baseline Air Quality and Noise Monitoring Report</li> <li>Transplantation Proposal for Uncommon Species</li> <li>Baseline Coral Survey Report</li> <li>As-built Drawings of Pond 35</li> <li>Detailed Compensatory Planting As-built Drawing</li> </ul>
CI-05, CS-01 & CW-02	Combined Monthly EM&A Report (June 2008)
<ul> <li>Written Notice on Completion of TPH Contamination</li> <li>Written Notice on Completion of Solidification</li> <li>Treatment of Heavy Metals Contaminated</li> <li>As-built Remediation Plan</li> </ul>	
Hong Kong School of Motoring Ltd.	<ul> <li>Confirmation Letter to confirm that Land Contamination remediation Works within HKSM has been completed</li> </ul>



### 6. Materials Management

Section 6.17 in the EIA report specified the disposal of materials to the public fill reception facilities should be considered as last resorts with the preferred approach to reuse the material within the project and/or other projects.

According to EIA recommendations and CI05-WMP, the materials were reused in other projects specified as below:

- NW-SW (Swire Sita), the soil materials were reused as the topsoil of landfill. This
  would be delivered by trucks to subcontractor's barges at Yau Tong. The delivery
  was started in September 2007 and excavated materials were delivered to the
  site within the reporting period.
- Central Reclamation Phase III, the excavated materials were reused as forming an access road. This would be delivered by barges from the Contractor's of Central Reclamation Phase III. The delivery was started in November 2007 and excavated materials were delivered to the site within the reporting period.
- Ma On Shan Waterfront Promenade Project, the rock materials were reused as the seawall layer. This would be delivered by DBJV subcontractor's barges. The delivery was started in December 2007 and no rock materials were delivered to the site within the reporting period.
- Yuen Long & Tuen Mun DSD Project, the excavated materials were reused in the Project. This would be delivered by barges to Tuen Mun berthing area and transported by their Contractor's trucks to the sites. The delivery was started in May 2008 and no excavated materials were delivered to the site within the reporting period.
- Hung Wan Quarry at Zhuhai, it was proposed to EPD on 8 November 2007 and rock materials were delivered to Zhuhai within the reporting month for reuse purpose. This would be delivered by barges.
- Tai Shing Quarry, Jiangmen Mainland of China, the rock materials would be exported as usable materials by DBJV subcontractor's barges to the Tai Shing Quarry for reused. The rock materials would be exported as goods in compliance with the Import and Export Ordinance. The delivery was started in May 2008. Rock materials were delivered to Tai Shing Quarry within the reporting month.

The amounts of different types of materials generated by the activities of the Project in the month are shown in following table. The total materials quantities of the project showed that the reuse of materials was maximized and the disposal to the public filling facilities was minimized. Mitigation measures under the Waste Management Plan (WMP) revision D have been implemented during the reporting period.



Materials Type	Disposal	<u>CI-05</u>	<u>CS-01</u>	CW-02	Total
	Locations			·	
C& D Waste	SENT	72.10 tonnes	40.75 tonnes	26.89 tonnes	139.74 tonnes
	NENT	3.70 tonnes			3.70 tonnes
	TKOSF	168.94 tonnes		24.00 tonnes	192.94 tonnes
Excavated	QBBP	4,930.52	38.13 tonnes	832.48	5,801.13
Material		tonnes		tonnes	tonnes
(mainly soil)	TKOFB	53.35 tonnes	14.86 tonnes	9.87 tonnes	78.08 tonnes
	Alternative site (Central Reclamation Phase III)	131,382.00 tonnes			131,382.00 tonnes
	Alternative site (Ma On Shan Waterfront Promenade Project)			1	
	Alternative site (Swire Sita)	43,106.00 tonnes		1	43,106.00 tonnes
	Alternative site (Yuen Long & Tuen Mun DSD Project)			<del></del>	
Rock Material	Alternative site (Tai Shing Quarry, Jiangmen – Mainland of China)	59,753.00 tonnes		-1	59,753.00 tonnes
	Alternative site (Hung Wan Quarry – Mainland of China)	24,179.00 tonnes			24,179.00 tonnes
Chemical Waste	Collected by licensed collector	600.0L			600.0L
General Waste	Collected by licensed collector	58.0m <sup>3</sup>			58.0m <sup>3</sup>

### 7. Environmental Monitoring and Results

### 7.1. Requirements

Under EP-249/2006/A condition 3.2, impact environmental monitoring including sampling, measurements and necessary remedial action should be conducted in accordance with the requirements of the EM&A Manual. The environmental monitoring including air quality, noise and terrestrial ecology were conducted by the Contract of CI-05 within the reporting period. No impact coral monitoring was conducted within the reporting period. It was because the monitoring frequency was changed to quarterly until the end of construction works as recommended in approved EM&A Manual. The next scheduled monitoring should be in August 2008.



The items below would not be described in Part 1 report and would be described in CI-05 monthly EM&A report (i.e. Part 2 of the report).

- Methodology and Criteria
- Action and Limit Levels
- Event and Action Plan

### 7.2. Monitoring Locations

### Air Quality (TSP)

The locations of the air monitoring stations are presented in the table below. The figure was shown in the CI-05 Monthly EM&A Report.

Air Quality Monitoring Stations	Identity/Description
AM1	Whisker's Theatre, Ocean Park
AM2	San Wai Village, Wong Chuk Hang
AM3A	Open Area of PMR & OPC temporary Site Offices (from 14 September 2007)

### **Construction Noise**

The locations of the noise monitoring stations are presented in the table below. The figure was shown in the CI-05 Monthly EM&A Report.

Noise Monitoring Stations	Identity/Description
CN1	Open Area adjacent to Police Training School
CN2	Project Development Office, Ocean Park
CN3	Rinniped House, Ocean Park
CN4	Manly Villa

### **Terrestrial Ecology**

Monitoring of the health and condition of the transplanted plant species of conservation interest should be conducted at least once a month during the first 12 month after transplantation. Proposed monitoring location would be next to the Contract CI-05 site office shown in figure 1.3 of Part 2 of the report.

### Coral

The locations of the coral monitoring stations are presented in the table below. The figure was shown in the CI-05 Monthly EM&A Report.



Coral Impact Monitoring Stations	Identity/Description
Site 1	Seaside near the Lowland
Site2 to Site 5	Around Headland
Control Station	Between Near Round Island and Chung Hom Kok

### 7.3. Monitoring Results

### Air Quality (TSP)

The monitoring data reported below was provided by the CI-05 Contractor's Environmental Team Leader.

Monitoring Period	1-hr TSP (μg/m³)			
	AM1	AM2	AM3A	
26 June 08 to 25 July 08	34-122	40-135	42-265	

Monitoring Period	24-hr TSP (μg/m³)		
	AM1	AM2	AM3A
26 June 08 to 25 July 08	19-29	26-47	29-109

### **Construction Noise**

The monitoring data reported below was provided by the CI-05 Contractor's Environmental Team Leader.

Monitoring Period	Day	time Noise Level, Leq (30min), dB(A)			
Period	CN1	CN2	CN3	CN4	
26 June 08 to 25 July 08	67.7-70.1	58.5-62.0	57.9-61.4	67.4-68.2	

Monitoring Period	Evenin	g time Noise Le	ime Noise Level, Leq (15min), dB(A)		
Period	CN1	CN2	CN3	CN4	
26 June 08 to 25 July 08	51.5-51.7	51.9-52.3	51.5-52.0	50.9-51.5	

Note: No evening time noise measurement was taken on 9 July 2008 due to heavy rain.

### **Terrestrial Ecology**

Most of the transplanted Balloon Flowers and all the Chinese Lily at the receptor site were re-generated in the growing season. The survival rate of Balloon Flower was 93.3% and the survival rate of Chinese Lily was 100% in the reporting month. The survival rate of Sword-leaved Orchid was 95.6% in the reporting period. The



condition of the Sword-leaved Orchid upon implementation of the mitigation measures were observed healthy. Detailed observations would be describes in CI-05 monthly EM&A report (i.e. in Appendix E of Part 2 of the report).

### Coral

No impact coral monitoring was conducted within the reporting period. It was because the monitoring frequency was changed to quarterly until the end of construction works as recommended in approved EM&A Manual. The next scheduled monitoring should be in August 2008.

### 7.4. Exceedances

No exceedance was recorded on the 1-hour TSP monitoring, 24-hour TSP monitoring, daytime & evening time noise monitoring and terrestrial ecology monitoring for the reporting period. No impact coral monitoring was conducted within the reporting period since the monitoring frequency was changed to quarterly until the end of construction works. The next scheduled monitoring should be in August 2008.



### 8. Site Audit

### 8.1. IEC Site Audit

IEC conducted monthly site audit on CI-05, CS-01 and CW-02 on 25 July 2008. Audit checklists are attached in Appendix A of Part I.

### **CI-05 Observations**

### Observations for the month:

### **Conveyor Crusher Area**

- (i) The Contractor was reminded to provide more water spray to suppress dust at the Conveyor Crusher Area.
- (ii) The flexible curtain hanged on the enclosed chute was damaged after maintenance few weeks ago. The Contractor was reminded to replace the torn curtains again.

### **Waterfront Access Road**

(iii) A few oil drums were observed placing on bareground. The Contractor was reminded to provide drip tray for the oil drums.

### Tai Shue Wan

(iv) The silt curtain was observed loosen. The Contractor was reminded to fix the silt curtain as soon as possible.

### **Access Road at Summit**

(v) The Contractor was reminded to provide more water spraying by the water truck at the Summit Area.

### **Adit Portal**

(vi) Drip tray with a few oil drums was accumulated with water and oils. The Contractor was reminded to clean the drip tray as soon as possible and all the wastewater should be treated properly.

### **CS-01 Observations**

- (i) Stagnant water was accumulated in the trench. The Contractor was reminded to keep good housekeeping.
- (ii) Construction material and waste were scattered along the slope surface and temporary drainage channel. The Contractor was reminded to clear all the waste in regular basis.
- (iii) Materials other than chemical waste were stored in the Chemical Waste Storage Area. The Contractor was reminded to clear all other stuffs in the Chemical Waste Storage Area or relocated the area.

### **CW-02 Observations**

- (i) Storm drains around the Bird Flight Exercise aviary was still deposited with sandy material. The Contractor was reminded to clean up the sandy material at the storm drains.
- (ii) Construction waste was accumulated around the site. The Contractor was reminded to remove the waste in regular basis.



- (iii) Stockpiles of excavated material at Wing Hing Storage Area (Previous CI12B) were not covered with tarpaulin or other means. However, the excavated material was removed in progress.
- (iv) The Contractor was reminded to provide water spraying at the haul road in frequently basis.
- (v) General refuse and construction wastes were mixed in a stockpile. The Contractor was reminded to sort out all the wastes before disposal.

### 8.2. Non-Compliance

No non-compliances were recorded in July 2008.

### 9. Implementation status of Environmental Mitigation Measures

Please see Part 2, Part 3 and Part 4 of the individual contractual reports for the details of the implementation of environmental mitigation measures.

### 10. Summary of Complaint, Summon or Prosecution

1 complaint was received on 18 July 2008 through EPD regarding the export of construction rock materials originated from Ocean Park to the Mainland China. With regards to the complaint, relevant documents have been provided to EPD to justify the procedures of import and exports of excavated materials are followed.

No summons or prosecution related to environmental issues was received from EPD or made against the Project in July 2008.



### 11. Future Issues

Key Issues to be considered in the coming month include:

### **CI-05**

- Noise from operating equipment and machinery on-site
- Maintenance of the silt curtain at •
   Tai Shue Wan
- Construction waste management at the site area
- To implement dust suppression •
  measures on dry surfaces
  especially crusher and conveyor
  area stockpiles and on dust •
  generating activities.
- Provision of temporary drainage system, treatment to turbid water from activities, run-off before discharge.
- Avoid oil spillage on site.
- Maintain flexible curtain or enclosed chute more frequently.

### CW-02

- Generation of dust from stockpiles, haul road and vehicular movement on-site.
- Noise from operation equipment and machinery on-site.
- Remove construction waste and general refuse from the site regularly.
- Avoid blockage of storm drains and temporary channels.
- To implement dust suppression measures on exposed soil surfaces and stockpiles.
- Ensure general refuse and construction waste are stored separately

### **CS-01**

- Noise from operating equipment and machinery on-site.
- Avoid accumulation of mud at the sedimentation tank and blockage at the temporary channels.
- To implement dust suppression measures on dry surfaces and dusty works.
- To implement on-site cleanliness.
- To remove general refuse and construction waste from the site regularly.
- Ensure proper use of Chemical Waste Storage Area



### 12. Conclusion and Recommendation

### 12.1. Conclusion

Environmental impact monitoring was performed in July 2008. All monitoring results in the reporting month were checked and reviewed.

No exceedance was recorded on the 1-hour TSP monitoring, 24-hour TSP monitoring, daytime & evening time noise monitoring, terrestrial ecology monitoring for the reporting period. No impact coral monitoring was conducted within the reporting period. It was because the monitoring frequency was changed to quarterly until the end of construction works as recommended in approved EM&A Manual. The next scheduled monitoring should be in August 2008.

1 complaint was received on 18 July 2008 through EPD regarding the export of construction rock materials originated from Ocean Park to the Mainland China. With regards to the complaint, relevant documents have been provided to EPD to justify the procedures of import and exports of excavated materials are followed.

No non-compliance from IEC, summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project in the reporting period of July 2008.

### 12.2. Recommendation

According to the environmental audit performed in the reporting month, the following recommendations are made:

### **Air Quality Impact**

- To prohibit any open burning on site.
- To recommend that the Contractors should regularly maintain the machinery and vehicles on site.
- To follow up any exceedance caused by the construction works.
- To monitor the implementation dust suppression measures on dry surfaces, at the crusher and conveyor belt area by the Contractors.
- To increase the water spraying at the truck loading area of the crusher and along haul road.

### **Noise Impact**

- To inspect the noise sources from inside and outside of the site.
- To follow up any exceedance caused by the construction works.
- To recommend that the Contractors should space out noisy equipment and position as far away as possible from sensitive receivers.
- To recommend the Contractors should have regular maintenance of vehicles and equipment used.

### **Water Quality Impact**

- To recommend that the Contractor of CI-05 should regularly maintain the silt curtains and make sure they are in the right positions and maintain their functionalities.
- To monitor whether open stockpiles of construction materials are covered by Contractors with tarpaulin or similar fabric during rainstorm.
- To remind the Contractor to fully implementation of the temporary drainage system and all sedimentation tank and WetSep should be fully operated.



### **Waste/Chemical Management**

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types, including floating refuses around the silt curtain.

# Appendix A **Independent Environmental Checker's Site Inspection Records**

# Ocean Park Master Redevelopment Project Contract P007 **Independent Environmental Checker**

### MONTHLY SITE INSPECTION CHECKLIST

	<del></del>	=			
Inspection Date	25/07/2008	Time	09:30	Inspected By	EM: Terence Kong
<b>6</b> 11 4 4	CI05	1			IEC: Florence Yuen
Site Location	CS01				Contractor:
	CW02				C105: S. Tam
	ļ				CS01 5, So
					CW02: K. Kwok
		- 			
Weather					
Condition	Sunny Fin	e Overcast	Drizzle	Rain	Storm Hazy
Temperature 3	3 °C	Humidity	High	Moderate	Low
<del></del>					
Wind	Calm Lig	ht Breeze	Strong	Direction	
		·			
			Clor	se-out N/A Yes	No Photo/Remarks
			on I	last or	No Photo/Remarks
				nments not Y/N obs	
Const	uction Noise				
	lid Construction Noise estricted hours?	Permit (CNP) obtained	for works	V	
\$2.26 Good 5	ite Practices:				
<ul> <li>Are</li> </ul>		s well-maintained and	serviced		
• Are	silencers or mufflers u	tilized on construction e	quipment?		
	they properly maintain				,
• Is th	e mobile plant sited far	enough from NSRs?			
	intermittently used r een work periods?	nachines and plants s	hut down	V	
• Is ti	e plant known to emit	noise strongly in one of	lirection if		<del></del>
		e away from the NSRs?		V	
		er structures utilized or reening noise from the w		V	
	able quiet plants adop	-			
	•		L		
S2.28 Are mo	vable barriers used for	both movable PME and	stationary	V	
S2.29 Do the reducti		used achieve the predic	cted noise	V	
	noisy works avoided school?	during examination per	iod of the	V	
Blastir	g Noise				
	_	he blasting work in adva	nce?		
710	いっしいついい いけいけいはない いしし	THE PRODUCT WOLK III AUVA	1100:		

	<ul> <li>Is sufficient time allowed for alerting all the potential NSRs prior to every blasting work?</li> </ul>		
	<ul> <li>Are proper procedures put in place to alert and minimise any startling effect on the staff working in Ocean Park?</li> </ul>		
	<ul> <li>Is the optimal amount of charge used evaluated for noise reduction?</li> </ul>	V	
	Landscape and Visual		
S3.10	Consideration on existing surrounding vegetation:  • Are temporary free nurseries set up?		
	• Is "no-intrusion zones" implemented?		
	Is the existing vegetation protected from damage?		
	Are hill fire prevention measures taken?		
	Is dust and erosion controlled for exposed soil?		
	Are the irrigation networks set up throughout the Establishment Period?	V	
	<ul> <li>Is Quarterly Report on existing trees to be retained or transplanted prepared by the Contractor?</li> </ul>	V	
S3.11	Consideration on appearance and view:  Is the appearance of hoardings suitable?		
	• Is the appearance of construction workers, plants/machines suitable?		
	Are the screening and alignment of the temporary barging point and conveyor system suitable?		
	Are the selected security floodlights suitable		
	Ecology		
S4.5	Transplantation:		
	<ul> <li>Is the transplantation work supervised by a qualified botanist/horticulturalist in the ET?</li> </ul>		
	<ul> <li>Are the transplanted plant species of conservation interest monitored during the first 12 months after transplantation?</li> </ul>		
\$4.7	Construction:	[	
	<ul> <li>Is the runoff entering watercourses avoided by control measure, especially during heavy rain?</li> </ul>		
	<ul> <li>Is the site runoff directed to regularly cleaned and maintained silt traps (or oil separators)?</li> </ul>		
	<ul> <li>Are sediment traps included in drainage to collect and control construction run-off?</li> </ul>	V	
	Is suitable size silt traps or oil interceptor used?		
	<ul> <li>Is vegetation survey carried out to determine the feasibility and suitability of individual plants for transplantation?</li> </ul>	V	
	Are the trees located within the works area preserved suitably?		
	Are individual plants of conservation interest transplanted prior to the construction phase?		

	<ul> <li>Are the equipments and stockpiles placed in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats?</li> </ul>		
	<ul> <li>Are construction activities restricted to the work areas demarcated?</li> </ul>		
	<ul> <li>Are waste skips provided to collect general refuse and construction wastes?</li> </ul>		
	Are the wastes disposed of timely and properly off-site?	i/	
	<ul> <li>Is open burning on works sites prohibited?</li> </ul>		
	<ul> <li>Are native plant species made use of as far as possible on newly formed land?</li> </ul>		
	Construction Waste		
S5.4	Good Site Practices	· · · · · · · · · · · · · · · · · · ·	(SO 10) Place 691
	<ul> <li>Are arrangements made for collection and effective disposal of all wastes generated?</li> </ul>		CSO12) P106069/ CW022) P1060677
	<ul> <li>Are the waste management and chemical handling procedures followed?</li> </ul>		
	Are sufficient waste disposal points provided?		
	<ul> <li>Are the wastes disposed of regularly?</li> </ul>		
	<ul> <li>Are appropriate measures taken to minimise windblown litter and dust during transportation of waste by either covering trucks or transporting wastes in enclosed containers?</li> </ul>		
	<ul> <li>Are the drainage systems, sumps and oil interceptors regularly cleaned and maintained?</li> </ul>		CW02(1) P1060 679
S5.5	Waste Reduction Measures:		
	<ul> <li>Is the C&amp;D waste from demolition and decommissioning of existing facilities sorted to recover recyclable materials?</li> </ul>		
	<ul> <li>Are different types of wastes segregated and stored in different containers, skips or stockpiles to enhance reuse or recycling and the proper disposal?</li> </ul>		<u>CW02(5) Pl06</u> 0671
	<ul> <li>Are aluminium cans segregated in labelled bins and collected by individual collectors for recycling?</li> </ul>		
	<ul> <li>Are proper storage and site practices maintained to minimise the potential for damage or contamination of construction material?</li> </ul>		
	<ul> <li>Are the construction materials planned and stocked carefully to avoid unnecessary generation of waste?</li> </ul>		
S5.7	General Refuse  Is the general refuse stored in enclosed bins or compaction units separate from C&D material?		
	is the general refuse removed regularly by a waste collector?		
S5.8	C&D Material		
	<ul> <li>Are the excavated materials from site formation of the expansion areas and tunnel construction for the funicular system reused on-site as backfilling material and for landscape works?</li> </ul>		
	<ul> <li>Are the surplus rock and other inert C&amp;D material disposed of at the public fill sites?</li> </ul>	V	<del></del>
	Is a waste management plan prepared?		

	<ul> <li>Is a recording system present for the record of amount of wastes generated, recycled and disposed?</li> </ul>	V	
	<ul> <li>Is the trip-ticket system required in ETWB TCW No.31/2004 followed on site?</li> </ul>		
	Chemical Wastes		
S5.9	Is chemical wastes generated from the works? And if yes,		
	Is the Contractor registered as a Chemical Waste Producer?		<del> </del>
	<ul> <li>Are good quality containers used for separating and storing chemical wastes?</li> </ul>		C105 60 11060 © 11060 CS01(3)110606
	<ul> <li>Are appropriate labels securely attached on each chemical waste container to indicate their corresponding chemical characteristics?</li> </ul>		
	<ul> <li>Is the Contractor licensed to transport and dispose of the chemical wastes?</li> </ul>		
	Land Contamination		
S6.11	<ul> <li>Is the contact of construction workers with contaminated materials minimised by using bulk earth-moving excavator equipment?</li> </ul>		
	<ul> <li>Are appropriate cloth, personal protective equipment, hygiene and washing facilities provided to minimise exposure to any contaminated material?</li> </ul>		
	Is stockpiling of contaminated excavated materials avoided?		
	Is the use of contaminated soil for landscaping without proper treatment prohibited?		
	<ul> <li>Are vehicles containing excavated materials covered properly to limit potential dust emissions or contaminated wastewater runoff?</li> </ul>		
	<ul> <li>Is the speed of the trucks carrying contaminated materials controlled?</li> </ul>		
	<ul> <li>Are the necessary waste disposal permits obtained from appropriate authorities in according with Waste Disposal (Chemical Waste) (General) Regulation?</li> </ul>		
	<ul> <li>Are silt removal facilities provided with retention time for silt/sand traps of 5 minutes under maximum flow conditions?</li> </ul>		
	Are the records maintained for quantity of wastes generated and disposal of?		
S6.12	Remediation Process  Is biopile covered by tarpaulin or low permeable sheet to avoid dust emission?		
	<ul> <li>Is vented air from biopile treated by blower and carbon adsorption system before released to the atmosphere?</li> </ul>		
	<ul> <li>Are the materials which may generate airborne dust emissions adequately wetted prior to and during the loading, unloading and handling operations?</li> </ul>	V	
	Are silencers installed at biopile blower to minimise noise impact?		
	Are quiet plants such as generator and blower used for biopile?		

	Are the mixing process and other associated material handling activities properly scheduled to minimise potential noise impact?	
	Are impermeable liners placed at the bottom of biopile?	
	Is leachate collection sump construction along the perimeter of biopile?	
	Is the lachate recycled back to the biopile or truck away to Chemical Waste Treatment Centre for disposal?	
	Is the mixing of contaminated soils and cement/water/other additive(s) undertaken at a solidification plant to minimise the potential for leaching?	
	Is a concrete bund construction along the perimeter of the solidification/stabilisation area to prevent runoff?	
	Are the loading, unloading, handling, transfer and storage of cement carried out in an enclose system?	
	Are the contaminated soils transported by roll-off trucks (contrainerisation)?	
	Is temporary hoarding provided around the treatment area to minimise the visual impact?	
	Air Quality	
\$7.23	Good Site Practices  Is watering carried out regularly with complete coverage to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather?	CW02(P106066 CT05(B) P1060628
	Is watering frequently carried out for particularly dusty construction areas, temporary stockpiles and areas close to ASRs?	CIOSO 11060631 &
	Are the aggregate or dusty material storage piles covered with their side enclosed to reduce emissions? Or if this is not practicable, is watering applied to aggregate fines?	
	Is open stockpiles avoided or covered and placed far enough from the ASRs?	CW023 P1060683
	Is the dropping height of material restricted to minimise the fugitive dust from unloading/loading?	
	Is tarpaulin used to cover all dusty vehicle loads transported to, from and within the site?	
	Are vehicle wheel and body washing facilities available at the exit points of the site?	
	Are wind shield and dust extraction units or similar dust mitigation measures provided at the loading points? If dust generation is likely during the process, particularly in dry seasons, is water sprinklers provided at the loading site?	<u>CI050P1060</u> 639
	Do the vehicles comply with the recommended speed limit of 10 km/h on unpaved roads?	<u> </u>
	Are dusty activities rescheduled during high-wind conditions?	
	Are the routing of vehicles and positioning of construction plants at maximum possible distance from the ASRs?	
	Is suitable buffer zone provided and work areas fenced off with hoarding (not less than 2.4m from ground level)?	
57.24	Drilling & Blasting	

	<ul> <li>Is watering carried out on the exposed area after blasting?</li> </ul>		
	Is vacuum extraction drilling method used?		
	<ul> <li>Is the blasting process carefully sequenced?</li> </ul>		<del></del>
	<ul> <li>Is the firing of explosive carried out in the morning prior to opening of the Park?</li> </ul>		·
S7.25	Crushing Plant  Is water sprayed on the crusher?		
	Are fabric filters installed for the crushing plant?		
	<ul> <li>Is chute or dust curtain used for controlling dust when transferring materials from crusher to the conveyors?</li> </ul>		
S7.26	Barging Point & Conveyor Belt System  Are the conveyors placed within enclosed structures?		
	<ul> <li>Is profiled steel cladding provided at two sides of loading point?</li> </ul>		
	<ul> <li>Are dust suppression sprays installed and operated at the feeding inlet and outlet?</li> </ul>		
	<ul> <li>Is the barging point placed within an enclosed structure incorporating an enclosed chute for material transfer to the barge?</li> </ul>		
	<ul> <li>Is a flexible curtain hanged on the enclosed chute to prevent dust emission when excavated materials/rocks transported into the barge?</li> </ul>		<u>CI05(2) P1060</u> 63 Z
	Water Quality		ū
S8.3	Site Run-off and Drainage  Are all sewer and drainage connections sealed to prevent debris, soil, sand etc. from entering public sewer before commencing any site formation work?		
	<ul> <li>Are temporary ditches provided to facilitate runoff discharge into appropriate watercourses, via appropriate sized silt retention pond?</li> </ul>	V	
	<ul> <li>Are cut-off ditches provided for all major site clearance/excavation works where soils would be exposed to control runoff from the areas?</li> </ul>		
	<ul> <li>Are channels, earth/concrete bunds and sand bags deployed to direct surface runoff?</li> </ul>		
	<ul> <li>Are catchpits and perimeter channels constructed in advance of relevant site formation works?</li> </ul>		
	<ul> <li>Are the boundaries of earthworks marked and surrounded by dykes or embankments for flood protection?</li> </ul>		
	<ul> <li>Are sand/silt traps and sediment basins provided to remove sand/silt particles from runoff?</li> </ul>		
	<ul> <li>Are silt removal facilities, channels and manholes maintained and deposited silt/grit removed regularly to ensure that these facilities are functioning properly at all times?</li> </ul>	V V	<u>CW02 (1)P106</u> 0679
	Are exposed soil surfaces covered?		
<del>-</del> .	<ul> <li>Is the water pumped out from foundation excavations discharged into silt removal facilities?</li> </ul>	i i	
	<ul> <li>Are exposed soil areas minimised to reduce potential for increased siltation and contamination of runoff?</li> </ul>	l i	

	<ul> <li>Are earthwork final surfaces well compacted and is subsequent permanent work or surface protection performed immediately?</li> </ul>		<del></del>
	<ul> <li>Is the rainwater pumped out from trenches or excavation directed to silt removal facilities before discharge?</li> </ul>		<u>csol(1) 1106</u> 0689
	<ul> <li>Are open stockpiles of construction materials or construction wastes of more than 50m<sup>3</sup> covered with tarpaulin during rainstorm?</li> </ul>	V V	cwo2 @ P1060683
	In case of an excavation in rainy seasons:  Is temporary exposed slope/soil surfaces covered by tarpaulin as far as practicable?	V	
	<ul> <li>Are intercepting channels provided to prevent storm runoff from washing across exposed soil surfaces?</li> </ul>		
	<ul> <li>Are surface protection measures and arrangements implemented to prepare for arrival of a rainstorm?</li> </ul>		
	Coral Sites		
\$8.4	<ul> <li>Are enhanced (with the use of flocculants added) sand/silt removal facilities employed for treatment of runoff from the major excavation at the Summit?</li> </ul>		
	<ul> <li>Is a silt curtain system used to enclose the construction phase discharge point at Tai Shue Wan?</li> </ul>		<u>cI05@P1060649</u>
	<ul> <li>Are debris and refuse collected, handled and disposed of properly to avoid entering any nearby water bodies and public drainage system?</li> </ul>		
	<ul> <li>Are stockpiles of cement and other construction materials kept covered when not being used?</li> </ul>		
	<ul> <li>Are oils and fuels used and stored in designated areas which have pollution prevention facilities (Fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equality to 110% of the storage capacity of the largest tank)?</li> </ul>		
	<ul> <li>Are temporary sanitary facilities, such as portable chemical toilets, employed on-site where necessary to hand sewage from the workforce? Is a licensed contractor employed for disposal of waste matter and maintenance of these facilities?</li> </ul>	V	
	<ul> <li>Is a reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law?</li> </ul>		
	<ul> <li>Are aluminium cans recovered from the waste stream and collected separate labelled bins?</li> </ul>		
	Are office weeks and word through the according of		
	<ul> <li>Are office wastes reduced through the recycling of paper?</li> </ul>		·
	<ul> <li>Are training provided to workers on site cleanliness &amp; waste management procedure?</li> </ul>	V	
	Cultural Heritage		
S10.6	If there is any work planned within one metre of the grave, is a one metre buffer zone provided around the grave and is the grave demarcated by temporary fence?	V	<del></del>
S11.3	Hazard to Life Good Site Practices:		
011.0	Is the area around the magazine free of vegetation?		

•	Is the control of (small) fires planned and provided through the following?					
	<ul> <li>Weekly checking of fire fighting equipment and the on-site fire water tank level.</li> </ul>		V			
	<ul> <li>Daily checking of all critical safety equipment on vehicle, including the fire extinguishers.</li> </ul>		<b>V</b>		 	
	- Maintaining back-up means of fighting fire on the explosive vehicles.		V	_		
	<ul> <li>Providing safety training for drivers and other personnel present during explosive delivery with regard to operating fire hydrants and fighting of explosive fires.</li> </ul>		V	_		
•	Is the magazine secured against unauthorised entry and theft of explosive through the following?					
	<ul> <li>Maintaining a list of persons authorised to enter the magazine and ensuring the list is available to the magazine security guard.</li> </ul>		V			
	<ul> <li>Activating an alarm system that limits times at which explosive can be removed from the magazine and connecting the system to central security station.</li> </ul>		V	_		
	- Incorporating "Duress code" function in the alarm system.		V	_		
	- Maintaining alarm system in good condition.			_		
•	Is the magazine security guard located separately from the magazine complex?		<b>/</b>	_		
•	Is the communication maintained in emergency with the following measures?					
	<ul> <li>Providing non-hazardous electronic equipment for persons working within 60 m of detonators.</li> </ul>		V	_		
	- Ensuring availability of phone numbers for all key personnel.		سريا	_	 	
•	If there is a typhoon signal no. 3 or above, or black rainstorm signal, are all operations at magazine and transport ceased?	<i>i</i>		_		
•	Is the risk of detonators explosion on vehicle reduced during transit through the following?					
	- Ensuring that magazine within vehicle is lined.			_		
	- Limiting off-site transport to 5 to 6 a.m. each day.		1/	 		
	<ul> <li>Escorting vehicles with separate security vehicle when using the public road.</li> </ul>		i	_		
	<ul> <li>Ensuring that UN 1.4B packaging of detonators remains intact until handed over at blasting site.</li> </ul>		/	_		
•	Is the fuel isolation switch available on vehicle to prevent fire spreading in case a fire breaks out?		/	 		
•	Is an experienced driver with accident-free record employed for explosive vehicle and security escort?		V		 	
•	Are the drivers checked for health before employing?		;/	l _		
•	Are the vehicles regularly checked to maintain in good condition to reduce chance of accident due to breaking down?		V	_		
•	Is the truck fuel fire escalating to cause explosion avoided through the following means?					
	- Ensuring that the Contractor is aware of the potential hazards to site.		V			

	- Maintaining appropriate fire fighting equipment.		<u> </u>
	- Requiring the Contractor to plan and make emergency arrangements.	V	
•	Is spare/redundant fire fighting equipment provided?		
•	Can communications be maintained between two vehicles (drivers and security) during the trip to prevent collision of		
•	two explosive vehicles in case of an accident?  Are the processes of checking of condition of drivers to		
	suspend any driver of concern carried out?		
	roject specific measures:  Is the speed of vehicle limited along the Ocean Park portion of Nam Long Shan Road within 100 m of the explosives magazine to 25 km/hr?		
•	Is other contractors' use of the Ocean Park Internal service road restricted during delivery of explosives, i.e. 6 to 7 a.m?		
•	Is the Ocean Park guard required to call to the magazine guard on an hourly basis when explosives are stored in magazines?		
•	Is the evacuation of part or all of Ocean Park Headland Area arranged in case of the explosive magazine being engulfed in fire?	V	
•	Is the risk to the public from accidental initation during charging and blasting limited by the following means?		
	<ul> <li>Closing the Ocean Park from commencement of charging holes until completion of blasting each day.</li> </ul>	V	
	<ul> <li>Arranging for relevant authorities to post notices to mariners         <ul> <li>warning them of blasting operations and advising them to             stay away from a strip 100m wide immediately to the east of             Headland from commencement of charge holes until             completion of blasting each day (i.e. 9 a.m).</li> </ul> </li> </ul>		
	<ul> <li>Not operating amusement rides in the event of accidental explosion until confirmed free of critical damage.</li> </ul>	V	
•	If unexploded explosives are found in blasthole(s), is the opening of Ocean Park delayed or is part of the Ocean Park delayed when there are unspent explosives?		
•	Is the opportunity for arson/deliberate initiation of explosive reduced with the following means?		
	- Paying attention to the security alert status from the Government.		
	- Developing a security plan to address high alert level.		·
•	Is an emergency plan developed to address uncontrolled fire in magazine area?		
•	Is the transfer of explosives between 5 to 6 a.m agreed by Mines Division?		
•	Is the road surface along the explosive transportation route maintained?	[ iv	
•	Are the contractor's driver and security escort tested in respect of safety plan? Is the route driven before the driver undertakes the first delivery of explosives?		
•	Is adequate space provided for the explosive vehicle to		

the likelihood of vehicle accident?	
<ul> <li>Is lighting for explosive vehicles provided on temporary road(s)?</li> </ul>	
<ul> <li>\$11.4</li> <li>Is ammonium nitrate emulsion (ANE) delivered outside of Park opening times?</li> </ul>	
Observations for last month	
Items () and (2) were closed.	
Observations for this month	
) Stagnart water was still accu	unlated in the trench
(2) Construction material and waste	were scattered along
(2) Construction material and waste the slope surface and tempor	any drainage channel
3) Moterials other than chemical	waste were stored in
the Charine Words Storage	

IEC Representative

Environmental Manager

Contractor's Representative CS01

(Florence Yuen)

Observations for last month Items O and 5 were closed Observations for this month Crusher Area Conveyor Area 1 The Conveyor Crusher Area was still dry and dusty. (2) The flexible curtain hanged on the enclosed thate was still danaged after maintenance Waterfront Access Road (3) A few oil downs were still observed placed on boneground. Tai Shue Wan (4) The selt certain was danaged. Access Road at Summit (5) Haul road at Swant was partly dry and duety. Adit Portal (6) Drip tray with a few oil downs was accumulated with oil.

IEC Representative	Environmental Manager	Contractor's
	_	Representative CI05
Florera Yven	Tankor	Myon
(Florence Yuen)	( Terence Kong)	(Schroeder Taw)

Observations for last month Items 2) and 5 were closed. Observations for this month

- 1) Stormdrains around the Bird Exercise Aviony was still deposited with sandy malerial
- (2) Construction waste was still accumulated around the site
- (3) Stochpiles of encavated material at Wing Hing Storage Area (previous CI(2B) were not covered with Tapaulin or other means.
- (4) Houl road was dog and dusty.
- (5) General refuse and construction waste were mixed in a stockpile.

IEC Representative

Environmental Manager

Contractor's Representative CW02

Glorena Yne

### Ocean Park Master Redevelopment Project Contract P007 Independent Environmental Checker

### MONTHLY SITE INSPECTION PHOTOS

Contract CI05 Site formation, Funicular Tunnel and Miscellaneous Works

Follow up observations in June 2008

**Observation in last site inspection** 

Observation in this site inspection

**Hong Kong Police Training School** 



P1060493: Stockpiles of excavated materials were uncovered. The Contractor shall ensure all idle stockpiles on site are covered with tarpaulin sheets or other means and backfilled as soon as possible.



Closed - P1060662: Stockpiles of excavated materials were backfilled.

### **Crusher Area**







P1060485: The Crusher Area was still dry and dusty. The Contractor shall apply watering to suppress dust.

P1060631 & P1060639: The Conveyor Crusher Area was still dry and dusty. The Contractor shall apply watering to suppress dust.

### MONTHLY SITE INSPECTION PHOTOS

### **Summit Terminus**



P1060466: The sedimentation tank was accumulated with sand and rock. The Contractor shall maintain it more frequently.



Closed – P 1060626: Sand and rock accumulated in the sedimentation tank had been removed.

### **Conveyor Crusher Area**



P1060470: The flexible curtain hanged on the enclosed chute was damaged. The Contractor shall replace the curtain as soon as possible.



P1060632: The flexible curtain hanged on the enclosed chute was damaged after maintenance. The Contractor shall replace the curtain more frequently.

### **Waterfront Access Road**




P1060492: Two oil drums were observed placed on bare ground. The Contractor shall provide drip trays to all oil drums on site to avoid oil spillage.



P1060660: A few oil drums were still placed on bare ground. The Contractor shall provide drip trays to all oil drums on site to avoid oil spillage.

### MONTHLY SITE INSPECTION PHOTOS

# Discreptions in July 2008 Summit Access Road P1060628: Some sections of the haul road at Summit were dry and dusty. The Contractor shall provide water spray more frequently to suppress dust. Tai Shue Wan P1060649: Silt curtain system enclosing the discharge point at Tai Shue Wan was damaged. The Contractor shall repair it as soon as possible.



# MONTHLY SITE INSPECTION PHOTOS



P1060511: Water and oil were accumulated in a drip tray with a generator. The Contractor shall maintain all drip trays on site regularly.



Closed - P1060686: Drip trays on site were maintained regularly. Accumulation of water and oil in drip trays on site was not observed.



P1060515: Stagnant water was accumulated in the trench. The Contractor shall remove it as soon as possible.



P1060689: Stagnant water was still accumulated in the trench. The Contractor shall remove it as soon as possible.



P1060525: Construction waste were scattered along the sloping surface. The Contractor shall store them in designated area and dispose them regularly.



P1060691: Construction material and waste were still scattered along the sloping surface. The Contractor shall store them in designated area and dispose them regularly.

# MONTHLY SITE INSPECTION PHOTOS

### **Observations in July 2008**



P1060684: Containers & materials other than construction waste were placed in the Chemical Waste Storage Area. The Contractor shall ensure materials other than chemical waste be removed from the Chemical Waste Storage Area.

### **Contract CW02 Astounding Asia**

### Follow up observations in June 2008

# Observation in last site inspection



P1060504: Storm drain surrounding the Bird Exercise Aviary was still deposited with sand. The Contractor shall ensure that it is clear of blockage at all times.



P1060503: Stagnant water was accumulated at the Bird House. The Contractor shall remove them by pump as soon as possible.

# Observation in this site inspection



P1060679: Storm drain surrounding the Bird Exercise Aviary was still deposited with sand and rock. The Contractor shall ensure that it is clear of blockage at all times.



Closed - P1060664: Stagnant water accumulated at the Bird House had been removed.

### MONTHLY SITE INSPECTION PHOTOS




P1060507: Construction waste was accumulated around the site. The Contractor shall store construction waste at designated areas and remove them regularly.



P1060677: Construction waste was accumulated around the site. The Contractor shall store construction waste at designated areas and remove them regularly.



N/A



Closed – The egress at Wing Hing Storage Area (previous CI12B) was no longer in use.



P1060495: Stockpiles of excavated material at Wing Hing Storage Area (previous CI12B) were not covered with tarpaulin sheets or other means. The Contractor shall ensure all idle stockpiles on site are covered with tarpaulin sheets or other means and backfilled as soon as possible.



P1060683: Stockpiles of excavated material at Wing Hing Storage Area (previous CI12B) were still not covered with tarpaulin sheets or other means. The Contractor shall ensure all idle stockpiles onsite are covered with tarpaulin sheets or other means and backfilled as soon as possible.

### **MONTHLY SITE INSPECTION PHOTOS**

# **Observations in July 2008**



P1060669: Haul road was dry and dusty. The Contractor shall provide water spray more frequently to suppress dust.



P1060671: General refuse and construction waste were mixed in a stockpile. The Contractor shall ensure general refuse are stored in enclosed bins or compaction units separate from construction waste.





# OCEAN PARK MASTER REDEVELOPMENT PROJECT

# **CONTRACT NO. CI05**

# SITE FORMATION, FUNICULAR TUNNEL AND MISCELLANEOUS WORKS

# Monthly EM&A Report - July 2008

CLIENT: PREPARED BY:

Ocean Park Corporation

OCEAN PARK, Aberdeen, Hong Kong

Dragages-Bouygues J.V.

OCEAN PARK Aberdeen (top of Nam Long Shan Road)

Telephone: (852) 2552 0336 Facsimile: (852) 2552 1036

Schroeder TAM QSE Officer

REVIEWED BY:

YT SO / Peter IP

Project QSE Manager / General Construction Manager

**AUTHORISED BY:** 

Seved ROBIN
Project Director

DATE:

07 Aug 2008

# **TABLE OF CONTENTS**

		Page
EXE	CUTIVE SUMMARY	1
1.	INTRODUCTION	1
	Purpose	1
	Background	1
	Project Organisation	2
	Construction Works undertaken during the Reporting Month	2
	Compliance with EP conditions	3
	Summary of EM&A Requirements	3
2.	AIR QUALITY MONITORING	4
	Monitoring Requirements	4
	Monitoring Equipment	4
	Monitoring Parameters, Frequency and Duration	4
	Monitoring Locations	4
	Monitoring Methodology	5
	Results and Observations	6
3.	NOISE MONITORING	7
	Monitoring Requirements	7
	Monitoring Equipment	7
	Monitoring Parameters, Frequency and Duration	7
	Monitoring Locations	7
	Monitoring Methodology	8
	Results and Observations	8
4.	TERRESTRIAL ECOLOGY	10
	Monitoring Requirements	10
	Monitoring Parameters, Frequency and Duration	10
	Monitoring Locations	10
	Monitoring Methodology	10
	Results and Observations	10
5.	SUBTIDAL MONITORING	11
	Monitoring Requirement	11
	Monitoring Parameters, Frequency, Schedule	11
	Monitoring Locations	11
	Monitoring Procedures	11
	Results and Observations	11
6.	ENVIRONMENTAL AUDIT	12
	Site Environmental Audit	12
	Review of Environmental Monitoring Procedures	12
	Status of Environmental Licensing and Permitting	12
	Implementation Status of Environmental Mitigation Measures	14
	Implementation Status of Event/Action Plans	15
	Implementation Status of Environmental Complaint Handling Procedures	15
7.	FUTURE KEY ISSUES	16
	Key Issues for the Coming Month	16
	Monitoring Schedules for the Next Month	16

	Construction Program for the Next 3 Months		
8.	CONCLUS	SIONS AND RECOMMENDATIONS	17
	Conclusion	s	17
	Recommer	ndations	17
List	of Tables		
	Table 1.1	Amounts of Material Generated in the reporting of July 2008	2
	Table 1.2	Environmental Permit Submission	3
	Table 2.1	TSP Monitoring Equipment	4
	Table 2.2	Air Quality Monitoring Parameters and Frequency	4
	Table 2.3	Location of Air Quality Monitoring Stations	4
	Table 2.4	Monitoring Results of 1-hr TSP	6
	Table 2.5	Monitoring Results of 24-hr TSP	6
	Table 3.1	Noise Monitoring Equipment	7
	Table 3.2	Noise Monitoring Parameters, Period and Frequency	7
	Table 3.3	Noise Monitoring Locations	7
	Table 3.4	Monitoring Results of Daytime Noise	8
	Table 3.5	Monitoring Results of Evening Noise	ç
	Table 6.1	Summary of Environmental Licensing and Permit Status	13
List	of Figures		
	Figure 1.1	Project Organization	
	Figure 1.2	Layout of Work Site (Waterfront)	
	Figure 1.3	Layout of Work Site (Summit) and Location of Terrestrial Ecology Monitoring	
	Figure 1.4	Locations of Air Quality and Noise Monitoring Stations	
	Figure 5.1	Locations of Subtidal Monitoring Stations	
List	of Appendice	s	
	Appendix A	Action and Limit Levels	
	Appendix B	Environmental Monitoring Schedules	
	Appendix C	Air Quality Monitoring Results	
	Appendix D	Noise Monitoring Results	
	Appendix E	Terrestrial Ecology Monitoring Results	
	Appendix F	Subtidal Monitoring Results	
	Appendix G	Calibration Details	
	Appendix H	Summary of Environmental Mitigation Implementation Schedule	
	Appendix I	Event and Action Plans	
	Appendix J	Complaint Flow Diagram and Complaint Log	
	Appendix K	Construction Programme	
	Appendix L	Contacts of Key Environmental Personnel	
	Appendix M	Submission Review Record, if applicable	

### **EXECUTIVE SUMMARY**

This is the seventeenth monthly Environmental Monitoring and Audit (EM&A) report prepared by Dragages Bouygues JV (DBJV), the Contractor Environmental Team (CET), for the Ocean Park Master Redevelopment Project Contract Cl05 – Site Formation, Funicular Tunnel and Miscellaneous Works. This report presents the results of EM&A works conducted in the reporting month of July 2008 (from 26 June 2008 to 25 July 2008).

In the reporting month, the following construction activities took place:

### Waterfront

- Waterfront Terminus Excavation North
- Waterfront Access Road (e.g. Backfilling, Concrete Pavement)
- Works for Grand Aquarium Advance Works (e.g. Excavation and Soil Nail)
- Permanent Bus Terminus (e.g. Installation of temporary water meter, Minor outstanding items and Minor excavation works)

### **Summit**

- Tunnel Permanent Lining
- Tunnel Internal Structure (e.g. Wall and Upper Slab, Cable trench, Air duct wall and etc.)
- Drill and Blast for Summit Site Formation
- Excavation at Summit
- Soil nail works at the North Haul Road
- Summit Terminus & FS Tank Building (e.g. Foundation Works and Superstructure Works)
- Crusher and Conveyor Belts Operation

### Tai Shue Wan

· Conveyor Belt and Barging Point Operation

### **Government Entrusted Works**

- Excavation, Trial Pit Excavation, Construction of Manhole, Laying of Sewer and OPC watermain, Road Surface Reinstatement and Backfilling at Nam Long Shan Road Entrusted Work; and
- Excavation, Construction of Manhole, Pipe Laying, Road Surface Reinstatement and Backfilling at Wong Chuk Hang Road.

The total disposal volume to the Government facilities, including the barging point, public fill and the sorting facilities in the reporting month of July 2008, was 4,930.52 tonnes, 53.35 tonnes and 168.94 tonnes while the volume to the landfills was 75.80 tonnes. Besides the total disposal volume to the alternative dumpsites - Swire Sita and the Contractor of Central Reclamation Phase III by barge was 43,106.00 tonnes and 131,382.00 tonnes respectively and no internal transfer of excavated materials within the reporting month of July 2008.

Apart from the above, DBJV has been a source to provide the excavated material (mainly rock with small quantity of soil) to Hung Wan Quarry and Tai Shing Quarry (Jiangmen). The volume within the reporting month of July 2008 was, 24,179.00 tonnes and 59,753.00 tonnes respectively.

Monitoring of 1-hour & 24-hour Total Suspended Particulates (TSP) and noise were performed and the results were checked and reviewed. Site inspections were conducted on weekly basis. The implementation of the environmental mitigation measures, Event and Action Plans and environmental complaint handling procedures were also checked.

### **Environmental Monitoring Works**

### **Environmental Monitoring and Audit Progress**

A summary of monitoring and audit activities conducted in the reporting period is listed below:

1-hour TSP monitoring 16 sessions for all air quality monitoring stations AM1, AM2 and

AM3A

24-hour TSP monitoring 4 sessions for air quality monitoring stations AM1, AM2 and

AM3A

Daytime noise monitoring 4 sessions for all noise monitoring stations
Evening and night time noise monitoring 3 sessions for all noise monitoring stations
Holiday time noise monitoring 0 session for all noise monitoring stations

Terrestrial ecology monitoring 1 session
Subtidal monitoring 0 session

Joint environmental site inspection 5 sessions (include the IEC audit)

### Air Quality

The air quality monitoring results obtained in the reporting period of July 2008 were audited for the compliance of the Action and Limit levels proposed in the Project Baseline Air Quality and Noise Monitoring Report (rev. B), which were issued in March 2007 and the audit finding showed no exceedance was recorded.

### **Noise**

The noise monitoring results obtained in the reporting period of July 2008 were audited for the compliance of the Action and Limit levels proposed in the Project Baseline Air Quality and Noise Monitoring Report (rev. B), which were issued in March 2007 and the audit finding showed that no exceedance was recorded.

### **Terrestrial Ecology**

The terrestrial monitoring was conducted in the reporting period of July 2008 and the finding showed that the transplanted plants were in good condition.

### **Subtidal Monitoring**

No impact subtidal ecology monitoring was conducted in the reporting period of July 2008 since there was no exceedance recorded at all monitoring stations and control site and the monitoring frequency has been revised to once in every quarter until the end of construction period. The next scheduled monitoring should be in August 2008.

### **Environmental Licensing and Permitting**

Permits granted to the Project include the Environmental Permit for the Project, Construction Noise Permits, Effluent Discharge License and Chemical Waste Producer. Information of these permits is provided in Table 6.1.

### **Implementation Status of Environmental Mitigation Measures**

Water hoses and water truck were deployed for the haul road watering and spraying at summit areas; water sprinklers were in operation in the necessary working areas. The Contractor was reminded to keep watering the haul road and working area surfaces once the surfaces are dry, especially during the dry weather.

Anti-mosquito agent has been applied in the required Works Areas and cleaned up stagnant water regularly in order to reduce the possibility of mosquito breeding.

The updated temporary drainage system, including the drainage channels and wheel washing bay for both Summit and Waterfront have been installed and in use. The vehicle drivers were reminded to wash the vehicles before leaving the site.

Movable noise panels have stored on site and will use wherever necessary.

Chemical waste store was set and the disposal of chemical waste would be followed the procedures in WMP.

The disposal of C&D wastes by using both the Chits and trip tickets have been implemented in July 2008. Most of the C&D materials were disposed of to the alternative dumpsite. Disposal to the temporary public filling barging point would be the last resort. The C&D waste was disposed of to the sorting facilities or landfill.

General wastes were collected by a waste skip near the temporary site office in a regular basis. The frontline staff was reminded to keep good housekeeping in order to avoid waste accumulation.

### **Environmental Non-conformance**

One public complaint, no warning, no summons or prosecution related to environmental issues was made against the Ocean Park Master Redevelopment Project Contract Cl05 in the reporting period of July 2008.

### **Future Key Issues**

Key issues to be considered in the coming month include:

- Noise from operating equipment and machinery on-site.
- Construction waste management at temporary construction waste area.
- Avoid accumulation of stagnant / muddy water on-site.
- To implement dust suppression measures on dry surfaces.
- Provision of treatment to turbid water (control the SS level) from activities on-site before discharge.

### 1. INTRODUCTION

### **Purpose**

1.1 The purpose of this report is to present the EM&A work carried out during July 2008 (from 26 June 2008 to 25 July 2008) with respect to Ocean Park Master Redevelopment Project Contract No. Cl05 - Site Formation, Funicular Tunnel and Miscellaneous Works.

### **Background**

- 1.2 Ocean Park planned to upgrade and expand the existing area to meet the anticipated visitor demands and to position Ocean Park as a premium tourist attraction and a regional leader in the themed recreational and educational park experience.
- 1.3 The redevelopment works of Ocean Park will involve
  - Civil infrastructure works including road works (including modifying sections of Ocean Park Road, which is a local distributor, around the existing bus terminus as shown in Figure 1.1), drain works, tunnelling and geotechnical works, bulk excavation and slope works, retaining structures, site clearance, decommissioning and demolition works, funicular railway, modify to bus terminus, taxi stands and associated facilities.
  - Utilities works including power supply distribution, electrical substations, freshwater and saltwater reservoirs, water supply distribution, gas supply distribution, telecommunications network and distribution, landscape irrigation network, etc.
  - Primary life support system works for animal keeping.
  - Area development works including service roads, EVAs, external escalators, bridges and elevated walkways, external lighting.
  - Parkwide systems works including signage, background music system, toilets facilities, guard sheds, first aid facilities, communications systems, CCTV systems and waste facilities.
  - Landscape or theming works including exterior building facade treatment works, themed concrete
    pavement/ hardscape, soft landscaping, water and faux rockwork features, visual intrusion screens,
    area props and artwork, etc.
  - Works for the attractions venues including animal exhibits, marine animal, terrestrial animal, aviaries, bird exhibits, individual life support systems for animal exhibits; and others non-animal related attractions, e.g. shipwreck play area, bamboo maze, etc.
  - Installation of rides including thrill rides, round rides, water rides, kids rides, interactive rides, transportation rides, etc.
  - Works for the venues including event halls, outdoor live show area, cinemas and bandstands.
  - Works for the merchandise / retail facilities including souvenir stores, novelty stores, games arcade, photo shops, etc.
  - Works for the food and beverage facilities including restaurants, bakery, food carts and kiosks.
  - Back of house facilities including offices, break areas, warehouses, centralized facilities, operational facilities, etc.

### **Project Organisation**

- 1.4 Under the requirement of EM&A Manual and Environmental Permit, the environmental management team should be set up and the structure of the team is shown in Figure 1.1.
- 1.5 Meanwhile the contacts of key environmental personnel for this project are shown in Appendix L.

### Construction Works undertaken during the Reporting Month

- 1.6 The major construction activities undertaken in July 2008 included Waterfront Terminus Excavation North; Waterfront Access Road (e.g. Backfilling and Concrete Pavement); Works for Grand Aquarium Advance Works (e.g. Excavation and Soil Nail); and Permanent Bus Terminus (e.g. Installation of temporary water meter, Minor Outstanding Items and Minor Excavation Works).
- 1.7 At Summit and Tunnel, Tunnel Permanent Lining; Tunnel Internal Structure (e.g. Wall and Upper Slab), Cable Trench, Air Duct Wall, etc.); Drill and Blast for Summit Site Formation; Excavation at Summit; Soil nail works at the North Haul Road; Summit Terminus & FS Tank Building (e.g. Foundation Works and Superstructure Works) and Crusher and Conveyor Belts Operation
- 1.8 At Tai Shue Wan, Conveyor Belt and Barging Point Operation.
- 1.9 The entrusted works including Excavation, Trial Pit Excavation, Construction of Manhole, Laying of Sewer and OPC watermain, Road Surface Reinstatement and Backfilling at Nam Long Shan Road Entrusted Work; and Excavation, Construction of Manhole, Pipe Laying, Road Surface Reinstatement, Backfilling at Wong Chuk Hang Road.
- 1.10 Layout plan of the Project is provided in Figures 1.2 and 1.3.
- 1.11 The amounts of different types of material generated by the activities of the Project in the reporting month are shown in Table 1.1.

Table 1.1 Amounts of Material Generated in the reporting of July 2008

Material Type	Delivery / Disposal Location	Estimated Amount (tonnes unless specified)
	SENT	72.10
C&D waste	NENT	3.70
	TKOSF	168.94
	Swire Sita *	43,106.00
	QBBP	4,930.52
C&D material	Central Reclamation Phase III *	131,382.00
Cad material	TKOFB	53.35
	Hung Wan Quarry * #	24,179.00
	Tai Shing Quarry (Jiangmen) * #	59,753.00
Chemical waste	Collected by licensed collector	600.00L
General waste Collected by licensed collector		58.00m <sup>3</sup>

Notes:

- denotes alternative dumpsite as disposal location.
- # denotes the main portion of excavated material to Mainland China was rock materials.

### **Compliance with EP conditions**

1.12 A summary of the reporting requirement of compliance with EP conditions of Contract Cl05 of the Project as of July 2008 was listed in Table 1.2.

**Table 1.2 Environmental Permit Submission** 

Environmental Permit Submission	EP-249/2006/A Condition No.	Status
Management Organization	2.3	Submitted on 15 December 2006.
Construction Programme	2.4	Submitted on 14 February 2007.
Drainage Proposal	2.13	Deposited in the EIAO Register Office for public inspection on 30 May 2007.
Silt Curtain Proposal	2.14	Deposited in the EIAO Register Office for public inspection on 01 March 2007.
Transplantation Proposal	2.20 (a)	Deposited in the EIAO Register Office for public inspection on 25 September 2007.
As-built drawing of transplantation	2.20 (b)	Deposited in the EIAO Register Office for public inspection on 31 October 2007.
Waste Management Plan	2.21	Deposited in the EIAO Register Office for public inspection on 25 September 2007.
Baseline Air Quality and Noise Monitoring Report	3.2	Submitted on 28 February 2007.
Baseline Coral Survey Report	3.2	Submitted on 16 June 2007.
Monthly EM&A Report for Jun '08	4.2	Submitted on 11 July 2008.

### **Summary of EM&A Requirements**

- 1.13 The EM&A programme requires environmental monitoring for air quality, noise, terrestrial ecology, subtidal and waste management. The EM&A requirements for each parameter are described in subsequent sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event-Action Plans;
  - Environmental mitigation measures and their implementation schedule;
  - Environmental requirements in contract documents.
- 1.14 The environmental licensing and permits are described in Section 6.
- 1.15 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of the Report.

### 2. AIR QUALITY MONITORING

### **Monitoring Requirements**

2.1 24-hour & 1-hour TSP monitoring was conducted to monitor the air quality. Appendix A shows the established Action/Limit Levels for the air quality monitoring works.

### **Monitoring Equipment**

2.2 High volume samplers (HVS - Model GMWS-2310 Accu-Vol) complete with the appropriate sampling inlets were installed for 24-hour and 1-hour TSP sampling. The HVS composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 2.1 summarises the equipment that was used in the dust-monitoring programme.

Table 2.1 TSP Monitoring Equipment

Equipment	Model
HVS GMWS 2310 c/w of TSP sampling it	
Calibration Kit	Tisch TE-5025 A
Dust Trak	TSI-8250

### Monitoring Parameters, Frequency and Duration

2.3 The monitoring parameters and frequency are summarised in Table 2.2. The monitoring schedule for the reporting month is shown in Appendix B.

Table 2.2 Air Quality Monitoring Parameters and Frequency

Location	Parameter	Duration	Frequency
AM1	1-hour TSP	1 hour	3 times every 6 days*
	24-hour TSP	24 hours	Once every six days
AM2	1-hour TSP	1 hour	3 times every 6 days*
	24-hour TSP	24 hours	Once every six days
AM3A	1-hour TSP	1 hour	3 times every 6 days*
	24-hour TSP	24 hours	Once every six days

Notes: \* denotes three 1-hr TSP monitoring in three days.

### **Monitoring Locations**

2.4 In accordance with the EM&A Manual, three air quality monitoring stations, as shown in Figure 1.4, were selected for 1-hour and 24-hour TSP sampling. Table 2.3 describes the location of the air quality monitoring stations.

Table 2.3 Location of Air Quality Monitoring Stations

Air Quality Monitoring Stations	Identity / Description
AM1	Whisker's Theatre, Ocean Park
AM2	San Wai Village, Wong Chuk Hang
AM3A	Open areas of PMR & OPC temporary site offices

### **Monitoring Methodology**

### 24-hour / 1-hour TSP Monitoring

### Installation

- 2.5 The HVSs were installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
  - A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
  - No two HVSs were placed less than 2 meters apart.
  - The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - A minimum of 2 meters separation from walls, parapets and penthouses was required for rooftop samplers.
  - No furnace or incinerator flues were nearby.
  - Airflow around the sampler was unrestricted.
  - Permission was obtained to set up the samplers and to obtain access to the monitoring stations.

### Preparation of Filter Papers by ETS-Testconsult Limited.

- Glass fibre filters, G810 were labeled and sufficient filters that were clean and without pinholes were selected.
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The
  conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the
  relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH
  was 40%.</li>

### Field Monitoring

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- Then the shelter lid was closed and was secured with the aluminum strip.
- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flowrate record sheet was set into the flow recorder.
- The flow rate of the HVS was checked and adjusted at around 1.1 m³/min. The range specified in the EM&A Manual was between 0.6-1.7 m³/min.
- The programmable timer was set for a sampling period of 24 hrs <u>+</u> 1 hr or 1 hr + 0.25 hr, and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half-length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to ETS-Testconsult Ltd. for analysis.

### Maintenance & Calibration

- The HVSs and their accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs are calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring. Calibration details are provided in Appendix G.

### **Results and Observations**

- 2.6 The air quality monitoring results of 1-hr TSP and 24-hr TSP of the reporting month are summarized in Tables 2.4 and 2.5. All monitoring data and graphical presentation of the monitoring results are provided in Appendix C.
- 2.7 All measured 1-hour & 24-hour TSP concentrations were below the Action and Limit (AL) Levels in the reporting month.

Table 2.4 Monitoring Results of 1-hr TSP

Date of		1-hr TSP (μg/m	<sup>3</sup> )
Monitoring	AM1	AM2	АМ3А
26-Jun-08	97	105	115
27-Jun-08	58	64	42
30-Jun-08	58	63	148
02-Jul-08	86	102	161
04-Jul-08	70	83	200
07-Jul-08	52	95	191
08-Jul-08	51	48	77
09-Jul-08	56	93	76
11-Jul-08	122	84	100
14-Jul-08	46	63	150
16-Jul-08	94	65	145
18-Jul-08	55	75	142
19-Jul-08	48	89	192
21-Jul-08	34	40	96
23-Jul-08	91	119	241
25-Jul-08	87	135	265

Notes: \*

Exceedance of Limit Level

# Exceedance of Action Level

Table 2.5 Monitoring Results of 24-hr TSP

Date of	24-hr TSP (μg/m³)		
Monitoring	AM1	AM2	AM3A
26-Jun-08	19	26	29
02-Jul-08	21	34	76
08-Jul-08	21	35	37
14-Jul-08	23	39	109
19-Jul-08	28	36	95
25-Jul-08	29	47	84

Notes:

Exceedance of Limit Level

#

Exceedance of Action Level

### 3. NOISE MONITORING

### **Monitoring Requirements**

3.1 Noise monitoring was conducted at four monitoring stations as specified in the EM&A Manual. Appendix A shows the established Action and Limit Levels for noise.

### **Monitoring Equipment**

3.2 Integrating Sound Level Meters were employed for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (Leq) and percentile sound pressure level (Lx). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). Portable electronic wind speed indicator capable of measuring the wind speed in m/s was employed to check the wind speed. Table 3.1 details the noise monitoring equipment used.

Table 3.1 Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL 31
Calibrator	Rion NC-73
Portable Wind Speed Indicator	TSI Model 8340-M Air Velocity Meter

### Monitoring Parameters, Frequency and Duration

3.3 Noise monitoring was conducted per monitoring day during the daytime. Monitoring to be conducted in the evening and/or night-time only when construction works is in progress. The monitoring period, duration, parameters and frequency of noise measurement are presented in Table 3.2. The monitoring schedule for the reporting month is provided in Appendix B.

Table 3.2 Noise Monitoring Parameters, Period and Frequency

Time Period	Duration (min)	Parameters	Frequency
Daytime (0700 to 1900)	30		
*Evening (1900 to 2300)	5	$L_{ea}$	Once a week
*Night-time (2300 to 0700 of next day)	5		

Notes: \* denotes Noise monitoring to be conducted only when construction work is in progress.

### **Monitoring Locations**

3.4 In accordance with the EM&A Manual, noise monitoring was conducted at four designated monitoring stations as shown in Figure 1.4. Table 3.3 describes the locations of these monitoring stations.

Table 3.3 Noise Monitoring Locations

Noise Monitoring Stations	Identity / Description
CN1	Open Area adjacent to Police Training School
CN2	Project Development Office, Ocean Park
CN3	Rinniped House, Ocean Park
CN4	Manly Villa

### **Monitoring Methodology**

### Field Monitoring

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. For reference, a correction of +3dB(A) was made to the free field measurements.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting : Atime weighting : Fast

time measurement : 30 minutes / 5 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with a portable wind meter.
- During the monitoring period, the L<sub>eq</sub> was recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

### Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The meters and calibrators are sent to Hong Kong Calibration Ltd to check and calibrate at yearly intervals. Calibration details are provided in Appendix G.

### **Results and Observations**

- 3.5 Noise monitoring was conducted at the 4 designated monitoring stations during daytime in the reporting month. The monitoring was carried out as scheduled in the reporting month of July 2008 and the monitoring results are summarized in Table 3.4. All monitoring data and graphical presentation of the monitoring results are provided in Appendix D.
- 3.6 No exceedance of limit level during daytime recorded in the reporting month.

Table 3.4 Monitoring Results of Daytime Noise

Date of	N	loise Level, Lec	զ (30-min), dB(A	<b>A)</b>
Monitoring	CN1	CN2	CN3	CN4
30-Jun-08	69.5	61.3	60.8	67.4
07-Jul-08	69.4	61.8	60.8	68.1
14-Jul-08	67.7	58.5	57.9	68.0
21-Jul-08	70.1	62.0	61.4	68.2

Notes: \* Exceedance of Limit Level

# Exceedance of Action Level

Table 3.5 Monitoring Results of Evening Noise

Date of	I	Noise Level, Le	<b>A</b> )	
Monitoring	CN1	CN2	CN3	CN4
02-Jul-08	51.7	52.3	52.0	51.5
09-Jul-08	Х	Х	Х	Х
16-Jul-08	51.5	51.9	51.8	51.3
23-Jul-08	51.6	52.1	51.5	50.9

Notes: \* Exceedance of Limit Level

# Exceedance of Action Level

x denotes no measurement due to raining

### 4. TERRESTRIAL ECOLOGY

### **Monitoring Requirements**

4.1. Monitoring of the health and condition of the transplanted plant species of conservation interest should monitored at least once a month during the first 12 months after transplantation.

### Monitoring Parameters, Frequency and Duration

4.2. The health condition of the transplanted plant has been investigated within the reporting month of July 2008.

### **Monitoring Locations**

4.3. The proposed monitoring location is shown in Figure 1.3.

### **Monitoring Methodology**

- 4.4. The monitoring methodology would be as follows:
  - Check and control pests;
  - Check and control exotic plants;
  - Adding soil to compensate soil erosion by rain and run off; and
  - Provide fertiliser.

### **Results and Observations**

- 4.5. The monitoring results showed that all transplanted plants were in good condition. Most of the transplanted Balloon Flowers and all the transplanted Chinese Lily at the receptor site were re-generated in the current growing season. All the remaining transplanted Sword-leaved Orchids were healthy (Photo 2) in the receptor.
- 4.6. Regular maintenance including watering, weeding and pest checking to be applied continuously at the receptor site in order to achieve higher survival rate. Apart from the above, some fertile and fertilizer have been proposed to add into the soil to improve the soil fertility. Besides, watering the plants should be strengthened to twice a day in non-raining days to keep the soil moisture.

### 5. SUBTIDAL MONITORING

### **Monitoring Requirement**

- 5.1 Even though the conclusion in the EIA stated that adverse impact on coral communities would not be expected during the construction phase of the Project, coral monitoring shall be conducted as a precautionary measure.
- 5.2 Appendix A shows the established Action/Limit Levels for the subtidal monitoring works.

### Monitoring Parameters, Frequency, Schedule

- 5.3 Subtidal monitoring is required to be conducted as follows:
  - once per month in the first two months in Site 1, Site 2, Site 3, Site 4 and Control Site C.
  - twice a month at first three months in Site 5 and Control Site C.
  - once per month for the next three months in Site 5 and Control Site C.
  - If there is no exceedance, the monitoring frequency would be adjusted to once every three months (i.e. quarterly) until the end of the Contract No Cl05 of the Project.

### **Monitoring Locations**

In accordance with the EM&A Manual, subtidal monitoring would be conducted at Tai Shue Wan and Chung Hom Kok. The monitoring locations are shown in Figure 5.1.

### **Monitoring Procedures**

- 5.5 Monitor the tagged corals (ten nos. at each station) for sedimentation, bleaching and mortality.
- In the event that there is no exceedance record, the monitoring frequency shall be revised to once in every quarter until the end of the construction phase of Cl05.
- 5.7 In the event that there is an exceedance of Action Level record, more frequent monitoring to be carried out until the exceedance stops.
- 5.8 In the event that there is an exceedance of Limit Level record, the Contractor shall suspend all works until an effective solution is identified.

### **Results and Observations**

5.9 No impact subtidal ecology monitoring was conducted in the reporting period of July 2008 since there was no exceedance recorded at all monitoring stations and control site and the monitoring frequency has been revised to once in every quarter until the end of construction period. The next scheduled monitoring would be in August 2008.

### 6. ENVIRONMENTAL AUDIT

### **Site Environmental Audit**

6.1 Site audit would be carried out once per week to monitor environmental issues on the construction sites to ensure that all mitigation measures were implemented timely and properly.

### **Review of Environmental Monitoring Procedures**

6.2 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside of the construction site.
- The monitoring team recorded the temperature, air pressure and weather conditions on the monitoring day.

### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

### Terrestrial Monitoring

• The eleventh monitoring has been conducted in the reporting month of July 2008 to check the health condition of the transplanted plants.

### Subtidal Monitoring

No impact subtidal ecology monitoring was conducted in the reporting period of July 2008 since
there was no exceedance recorded at all monitoring stations and control site and the monitoring
frequency has been revised to once in every quarter until the end of construction period. The next
scheduled monitoring would be in August 2008.

### Status of Environmental Licensing and Permitting

6.3 All permits/licences obtained as of July 2008 are summarised in Table 6.1.

Table 6.1 Summary of Environmental Licensing and Permit Status

	Valid Period			<b>a.</b> .
Permit No.	From	То	Section/Description	Status
Environmental Permit	<u> </u>			
EP-249/2006/A	23-Oct-06	N/A	Add a new condition before Condition 2.18 in Part C stated that "To compensate for the loss of roosting site for freshwater birds due to the filling of Pond 37 at Lowland area; complete the enhancement works for Pond 35 and to avoid disturbing the roosting site for freshwater birds, no construction works and discharge from the construction site(s) shall be allowed with the existing freshwater ponds at Tai Shue Wan area". Renumber Conditions 2.19 to 2.25 in Part C of the EP.	Valid
Construction Noise Pe	ermits		,	
GW-RS0061-08	13 Feb 08	20 Aug 08	Generator, silenced, 75dB(A) at 7m; Excavator, tracked; Dump truck; Emulsion pump truck; Light tower; and Crawler crane.	Valid
GW-RS0063-08	15 Feb 08	14 Jul 08	Breaker, min-robot mounted; Excavator, mini-robot mounted; Light goods vehicle, GVW ≤ 5.5 tonnes; Air compressor, with noise emission label showing SWL ≤ 100dB(A); Breaker, hand-held (electric), mass ≤ 10kg; Concrete lorry mixer; Compactor, vibratory; Mini-compacting roller; Welding generator and Lorry with crane.	Expired
GW-RS0144-08	19 Mar 08	16 Sep 08	Breaker, mini-robot mounted; Excavator, mini-robot mounted; Light goods vehicle, gross vehicle weight ≤ 5.5 tonnes; Air compressor, with noise emission label showing a sound power level of ≤ 100dB(A); Breaker, hand-held (electric), mass ≤ 10kg; Compactor, vibratory; Mini-compacting roller; Welding generator; and Lorry with crane.	Valid
GW-RS0234-08	15 Apr 08	14 Oct 08	Concrete lorry mixer; Poker, vibrating, hand-held (electric); and Crane, tower.	Valid
GW-RS0224-08	18 Apr 08	17 Jun 08	Crushing Plant; Dump trucks; Conveyor belt and Excavator, tracked.	Surrendered
GW-RS0242-08	21 Apr 08	09 Jun 08	Hydraulic drill; Loader, wheeled; Excavator, tracked; Shotcrete machine; and Air compressor, with noise emission label showing a sound power level of ≤ 102dB(A)	Surrendered
GW-RS0283-08	06 May 08	05 Jul 08	Crushing Plant; Dump trucks; Conveyor belt and Excavator, tracked.	Surrendered
GW-RS0339-08	11 Jun 08	10 Dec 08	Concrete pump, lorry mounted; Concrete lorry mixer; Poker, vibrating, hand-held (electric) and Generator, silenced, 75dB(A) at 7m	Valid
GW-RS0340-08	11 Jun 08	10 Dec 08	Concrete lorry mixer; Concrete pump, lorry mounted; Poker, vibrating, hand-held (electric) and Generator, silenced, 75dB(A) at 7m	Valid
GW-RS0387-08	11 Jun 08	09 Dec 08	Crushing Plant; Dump trucks; Conveyor belt and Excavator, tracked.	Valid

Table 6.1 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Section/Description	01.1
Permit No.	From To Section/Description		Section/Description	Status
Construction Noise Per	rmits			
GW-RS0453-08	15 Jul 08	14 Dec 08	Breaker, min-robot mounted; Excavator, mini-robot mounted; Light goods vehicle, GVW ≤ 5.5 tonnes; Air compressor, with noise emission label showing SWL ≤ 100dB(A); Breaker, hand-held (electric), mass ≤ 10kg; Concrete lorry mixer; Compactor, vibratory; Mini-compacting roller; Welding generator and Lorry with crane.	Valid
Chemical Waste Produc	cer Registrati	ion		
WPN5213-199-D2373-01	07-May-07	N/A	For disposal of chemical wastes, mainly spent lubricants	Valid
Effluent Discharge Lice	ense			
EP820/W9/XW232	20-Jun-07	30-Jun-12	For discharge of industrial trade effluent arising from construction site at Summit and Tunnel	Valid
EP820/W9/XW234	13-Jul-07	31-Jul-12	For discharge of industrial trade effluent arising from construction site at Waterfront	Valid
Specific Process Licen	se			
L-11-044 (1)	20-Sep-07	19-Sep-12	Conduct Specified Process, viz., Mineral Works, in the premises at "Ocean Park Master Redevelopment Project Contract Cl05 – Site Formation, Funicular Tunnel and Miscellaneous Works, Ocean Park, Aberdeen, Hong Kong (at top of Nam Long Shan Road)"	Valid
Notification of Constru	ction Works (	under APCO		
Waterfront sent on 31-Ja	n-07 (ref. 001	017998)		
Summit sent on 05-Feb-0	07 (ref. 00101	8054)		
Billing Account under (	Construction	Waste Dispo	sal Charging Scheme	
7004888	03-Jan-07	18-Dec-08	For disposal of C&D waste to public fills, sorting facilities and landfills	In use

### **Implementation Status of Environmental Mitigation Measures**

6.4 The weekly joint site inspections have conducted on 27 June 2008, 04, 11 and 18 July 2008. The IEC has undertaken the monthly audit on 25 July 2008 and the observations and recommendations that were made have summarized in the following paragraphs.

### Land Based Water Quality Mitigation Measures

No violation was observed during site inspections in the reporting month of July 2008.

### Air Quality Mitigation Measures

- 6.6 The crusher area and access road were generally dry and dusty. The Contractor shall ensure watering by water trucks or water sprinklers are applied more frequently.
- 6.7 The flexible torn rubber curtain should be replaced in order to minimize the potential dust nuisance to the vicinity.

### Noise

6.8 No violation was observed during site inspections in the reporting month of July 2008.

### **Ecology**

6.9 No violation was observed during site inspections in the reporting month of July 2008.

### Waste / Chemical Management

- 6.10 Drip tray placed at the tunnel adit portal was accumulated with oil and cleaning is needed.
- 6.11 Some oil drums were observed without drip tray at works area of Cl12C. The Contractor shall provide the drip tray(s) to all oil drums on site.

### Landscape and Visual

6.12 No violation was observed during site inspections in the reporting month of July 2008.

### Environmental Mitigation Implementation Schedule (EMIS)

6.13 According to the Environmental Permit, the mitigation measures detailed in the permits are required to be implemented. An updated summary of the EMIS is presented in Appendix H.

### Implementation Status of Event/Action Plans

- 6.14 The Event and Action Plans for air quality, noise and subtidal monitoring are presented in Appendix I.
- 6.15 No exceedance of air quality (i.e. 1 hour & 24-hour TSP) was recorded during the reporting month of July 2008.
- 6.16 No exceedance of noise limit level during daytime and evening was recorded in the reporting month of July 2008.

### Implementation Status of Environmental Complaint Handling Procedures

### Summary of the Complaints and Prosecutions

- 6.17 Appendix J presents the environmental complaint flow diagram of the Project.
- 6.18 One complaint, no summons or prosecution related to environmental issues from EPD was received or made against the Project in July 2008.

### 7. FUTURE KEY ISSUES

### **Key Issues for the Coming Month**

- 7.1 Key issues to be considered in the coming month include:
  - Noise from operating equipment and machinery on-site.
  - Maintenance of silt curtains.
  - Construction waste management at the demolition work areas.
  - Avoid accumulation of stagnant / muddy water on-site.
  - To implement dust suppression measures on dry surfaces.
  - Provision of treatment to turbid water from activities on-site before discharge.

### **Monitoring Schedules for the Next Month**

7.2 The environmental monitoring schedules for the next month are shown in Appendix B.

### **Construction Program for the Next 3 Months**

7.3 The construction programme for the next 3 months is shown in Appendix K.

### 8. CONCLUSIONS AND RECOMMENDATIONS

### **Conclusions**

- 8.1 Environmental impact monitoring was performed in July 2008. All monitoring results in the reporting month were checked and reviewed.
- 8.2 No exceedances of Action and Limit Level for daytime noise, evening noise, 24-hour TSP and 1-hour TSP were recorded in the reporting month of July 2008.
- 8.3 No impact subtidal ecology monitoring was conducted in the reporting period of July 2008 since there was no exceedance recorded at all monitoring stations and control site and the monitoring frequency has been revised to once in every quarter until the end of construction period. The next scheduled monitoring would be in August 2008.
- 8.4 The eleventh terrestrial ecology monitoring conducted in the reporting month of July 2008 and the condition of transplanted plants was good according to the monitoring results.
- 8.5 One complaint from public and no summons or prosecution related to environmental issues from EPD was made against the Project in the reporting period.

### Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations are made:

### Air Quality Impact

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To follow up any exceedance caused by the construction works.
- To implement dust suppression measures on dry surfaces.

### Noise Impact


- To inspect the noise sources from inside and outside of the site.
- To follow up any exceedance caused by the construction works.
- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To have regular maintenance of vessels and equipment used.


### Waste/Chemical Management


- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types, including floating refuses at the sea.


### Water Quality Impact

- To minimize water discharge and surface runoff into nearby water body.
- To treat site surface runoffs and wastewater generated from various construction activities with wastewater treatment system (comprised of chemical coagulation, sedimentation and pH control).
- To review and implement temporary site drainage management plan.
- Silt removal facilities, channels, manholes and wastewater treatment system should be frequently cleaned the deposited silt and grit to maintain in proper condition.
- To review the adequacy of the desilting facilities' capacity.











### **APPENDIX A - ACTION AND LIMIT LEVELS**

Table A.1 Action and Limit Levels for 1-hour average TSP and 24-hour average TSP Monitoring

Monitoring	24-hr TSP (μg/m³)		1-hr TSP (μg/m³)	
Location	Action Level	Limit Level	Action Level	Limit Level
AM1	183	260	440	500
AM2	181	260	500	500
AM3/AM3A	194	260	500	500

Table A.2 Action and Limit Levels for Daytime, Evening & Night-time Noise Monitoring

Time Period	Action	Limit
0700-1900 hrs on normal weekdays		75 dB(A) *
1900-2300 hrs on normal weekdays; and 0700-1900 hrs on holidays	When one documented complaint is received from any one of the sensitive receivers	60/65/70 dB(A) **
2300-0700 hrs of next day		45/50/55 dB(A) **

reduce to 70dB(A) for school and 65dB(A) during school examination periods, if applicable

Table A.3 Action and Limit Levels for Subtidal Monitoring

Parameter	Action Level Definition	Limit Level Definition
Sedimentation	If during Impact Monitoring a 15% increase in the percentage of sediment cover on hard corals occurs at more than 20% of the tagged coral at any one Impact Monitoring Site that is not recorded at the Control Site, then the Action Level is exceeded.	If during the Impact Monitoring a 25% increase in the percentage of sediment cover occurs at more than 20% of the tagged coral at any one Impact Monitoring Site that is not recorded at the Control Site, then the Limit Level is exceeded.
Bleaching	If during Impact Monitoring a 15% increase in the percentage of bleaching (bleached white) on hard corals occurs at more than 20% of the tagged coral at any one Impact Monitoring Site that is not recorded at the Control Site, then the Action Level is exceeded.	If during the Impact Monitoring a 25% increase in the percentage of bleaching (bleached white) occurs at more than 20% of the tagged coral at any one Impact Monitoring Site that is not recorded at the Control Site, then the Limit Level is exceeded.
Mortality	If during Impact Monitoring a 15% increase in the percentage of partial mortality on hard corals occurs at more than 20% of the tagged coral at any one Impact Monitoring Site that is not recorded at the Control Site, then the Action Level is exceeded.	If during the Impact Monitoring a 25% increase in the percentage of partial mortality occurs at more than 20% of the tagged coral at any one Impact Monitoring Site that is not recorded at the Control Site, then the Limit Level is exceeded.

<sup>\*\*</sup> to be selected based on the Area Sensitivity Rating of A/B/C, and the conditions of the CNP(s) must be followed

#### APPENDIX B - ENVIRONMENTAL MONITORING SCHEDULES

#### From 26 July 2008 to 25 August 2008

Sun	Mon	Tue	Wed	Thu	Fri	Sat
						26
27	28 1-hr TSP NM (D)	29	30 1-hr TSP NM (E)	31 1-hr TSP 24-hr TSP	1 1-hr TSP	2
3	4 1-hr TSP NM (D)	5	6 1-hr TSP 24-hr TSP NM (E)	7	8 1-hr TSP	9 TM
10	11 1-hr TSP NM (D)	12 1-hr TSP 24-hr TSP	13 1-hr TSP NM (E)	14	15 1-hr TSP	16 SM (Sites 1 to 5 and Control Station C)
17	18 1-hr TSP 24-hr TSP NM (D)	19	20 1-hr TSP NM (E)	21	22 1-hr TSP	23 1-hr TSP 24-hr TSP
24	25 1-hr TSP NM (D)	26	27 1-hr TSP NM (E)	28	29 1-hr TSP 24-hr TSP	30
31						

Notes: NM (D) denotes Daytime Noise Monitoring.

NM (E) denotes Evening Noise Monitoring if construction work is in progress.

SM denotes Subtidal Monitoring.

TM denotes Terrestrial Ecology Monitoring.

Any update / change in the schedule due to weather or other safety factors will be reported in the monthly EM&A report.

#### APPENDIX C - AIR QUALITY MONITORING RESULTS

#### 1-hr TSP Monitoring Results at Station AM1

	Monitorin	ng Period		Filter \	<b>Neight</b>	Flow	Rate	Elenee Ti	ma (haur)	Sampling			Particular	Average	Total
Fron	n	То		(9	3)	(m³/	min)	Elapse II	me (hour)	Time	Concentration (μg/m³)	Weather Condition	weight	flow	volume
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final	(hours)	(1.3)		(g)	(m³/min)	(m³)
26-Jun-08	9:00	26-Jun-08	10:00	2.8894	2.8956	1.1	1.1	11454.77	11455.77	1	97	Rainy	0.0062	1.1	64
27-Jun-08	14:22	27-Jun-08	15:22	2.8605	2.8641	1.0	1.0	11479.77	11480.77	1	58	Cloudy	0.0036	1.0	63
30-Jun-08	9:00	30-Jun-08	10:00	2.8532	2.8569	1.1	1.1	11480.77	11481.77	1	58	Fine	0.0037	1.1	64
02-Jul-08	9:00	02-Jul-08	10:00	2.8556	2.8607	1.0	1.0	11481.77	11482.77	1	86	Rainy	0.0051	1.0	59
04-Jul-08	13:12	04-Jul-08	14:12	2.8399	2.8443	1.0	1.0	11506.77	11507.77	1	70	Cloudy	0.0044	1.0	63
07-Jul-08	9:00	07-Jul-08	10:00	2.8808	2.8839	1.0	1.0	11507.77	11508.77	1	52	Fine	0.0031	1.0	60
08-Jul-08	9:00	08-Jul-08	10:00	2.8744	2.8772	0.9	0.9	11508.77	11509.77	1	51	Cloudy	0.0028	0.9	55
09-Jul-08	13:00	09-Jul-08	14:00	2.8110	2.814	0.9	0.9	11533.77	11534.77	1	56	Cloudy	0.0030	0.9	53
11-Jul-08	9:00	11-Jul-08	10:00	2.8251	2.8322	1.0	1.0	11534.77	11535.77	1	122	Cloudy	0.0071	1.0	58
14-Jul-08	9:00	14-Jul-08	10:00	2.8099	2.8125	0.9	0.9	11535.77	11536.77	1	46	Fine	0.0026	0.9	56
16-Jul-08	11:00	16-Jul-08	12:00	2.8550	2.8603	0.9	0.9	11560.77	11561.77	1	94	Cloudy	0.0053	0.9	56
18-Jul-08	9:00	18-Jul-08	10:00	2.8331	2.8362	0.9	0.9	11561.77	11562.77	1	55	Cloudy	0.0031	0.9	56
19-Jul-08	9:00	19-Jul-08	10:00	2.8461	2.8488	0.9	0.9	11562.77	11563.77	1	48	Fine	0.0027	0.9	56
21-Jul-08	11:00	21-Jul-08	12:00	2.8052	2.8072	1.0	1.0	11587.77	11588.77	1	34	Sunny	0.0020	1.0	58
23-Jul-08	9:00	23-Jul-08	10:00	2.8442	2.8495	1.0	1.0	11588.77	11589.77	1	91	Fine	0.0053	1.0	58
25-Jul-08	9:00	25-Jul-08	10:00	2.8489	2.8538	0.9	0.9	11589.77	11590.77	1	87	Fine	0.0049	0.9	56

Remarks: Bold value indicated an Action Level exceedance

Bold & Italic value indicated an Limit Level exceedance

X - denotes no measurement due to power supply failure

#### APPENDIX C – AIR QUALITY MONITORING RESULTS (CONT'D)

#### 1-hr TSP Monitoring Results at Station AM2

	Monitoria	ng Period		Filter \	<b>Neight</b>	Flow		Flamas Ti	ina a (la a un)	Sampling			Particular	Average	Total
Fron	n	То		(9	g) _	(m³/r	nin)	Elapse II	me (hour)	Time	Concentration (μg/m³)	Weather Condition	weight	flow	volume
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final	(hours)	(1.9)		(g)	(m³/min)	(m³)
26-Jun-08	9:00	26-Jun-08	10:00	2.8329	2.8401	1.1	1.1	11218.01	11219.01	1	105	Rainy	0.0072	1.1	69
27-Jun-08	14:07	27-Jun-08	15:07	2.9076	2.9118	1.1	1.1	11243.01	11244.01	1	64	Cloudy	0.0042	1.1	65
30-Jun-08	9:00	30-Jun-08	10:00	2.8973	2.9013	1.1	1.1	11244.01	11245.01	1	63	Fine	0.0040	1.1	64
02-Jul-08	9:00	02-Jul-08	10:00	2.8836	2.8901	1.1	1.1	11245.01	11246.01	1	102	Rainy	0.0065	1.1	64
04-Jul-08	13:00	04-Jul-08	14:00	2.8834	2.8888	1.1	1.1	11270.01	11271.01	1	83	Cloudy	0.0054	1.1	65
07-Jul-08	9:00	07-Jul-08	10:00	2.8561	2.8621	1.1	1.1	11271.01	11272.01	1	95	Fine	0.0060	1.1	63
08-Jul-08	9:00	08-Jul-08	10:00	2.8530	2.8560	1.1	1.1	11272.01	11273.01	1	48	Cloudy	0.0030	1.1	63
09-Jul-08	13:00	09-Jul-08	14:00	2.8192	2.8252	1.1	1.1	11297.02	11298.02	1	93	Cloudy	0.0060	1.1	65
11-Jul-08	9:00	11-Jul-08	10:00	2.7956	2.8009	1.1	1.1	11298.02	11299.02	1	84	Cloudy	0.0053	1.1	63
14-Jul-08	9:00	14-Jul-08	10:00	2.8360	2.8401	1.1	1.1	11299.02	11300.02	1	63	Fine	0.0041	1.1	65
16-Jul-08	11:00	16-Jul-08	12:00	2.8370	2.8412	1.1	1.1	11324.02	11325.02	1	65	Cloudy	0.0042	1.1	65
18-Jul-08	9:00	18-Jul-08	10:00	2.8377	2.8424	1.1	1.1	11325.02	11326.02	1	75	Cloudy	0.0047	1.1	63
19-Jul-08	9:00	19-Jul-08	10:00	2.8058	2.8114	1.1	1.1	11326.02	11327.02	1	89	Fine	0.0056	1.1	63
21-Jul-08	11:00	21-Jul-08	12:00	2.8038	2.8063	1.1	1.1	11351.02	11352.02	1	40	Sunny	0.0025	1.1	63
23-Jul-08	9:00	23-Jul-08	10:00	2.8307	2.8382	1.1	1.1	11352.02	11353.02	1	119	Fine	0.0075	1.1	63
25-Jul-08	9:00	25-Jul-08	10:00	2.7918	2.8003	1.1	1.1	11353.02	11354.02	1	135	Fine	0.0085	1.1	63

**Remarks:** Bold value indicated an Action Level exceedance

Bold & Italic value indicated an Limit Level exceedance

X - denotes no measurement due to power supply failure

#### APPENDIX C - AIR QUALITY MONITORING RESULTS (CONT'D)

#### 1-hr TSP Monitoring Results at Station AM3A

	Monitori	ng Period		Filter \		Flow		Flance Ti	m o /h o )	Sampling			Particular	Average	Total
Fror	m	То		(9	g) _	(m³/i	min)	Elapse II	me (hour)	Time	Concentration (μg/m³)	Weather Condition	weight	flow	volume
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final	(hours)	(19)		(g)	(m³/min)	(m³)
26-Jun-08	9:00	26-Jun-08	10:00	2.8499	2.8571	1.0	1.0	13678.34	13679.34	1	115	Rainy	0.0072	1.0	63
27-Jun-08	13:26	27-Jun-08	14:26	2.8927	2.8951	0.9	0.9	13703.33	13704.33	1	42	Cloudy	0.0024	0.9	42
30-Jun-08	9:00	30-Jun-08	10:00	2.8344	2.8431	1.0	1.0	13704.33	13705.33	1	148	Fine	0.0087	1.0	59
02-Jul-08	9:00	02-Jul-08	10:00	2.8181	2.8272	0.9	0.9	13705.33	13706.33	1	161	Rainy	0.0091	0.9	57
04-Jul-08	13:00	04-Jul-08	14:00	2.8621	2.8730	0.9	0.9	13730.34	13731.34	1	200	Cloudy	0.0109	0.9	55
07-Jul-08	9:00	07-Jul-08	10:00	2.8841	2.8955	1.0	1.0	13733.19	13734.19	1	191	Fine	0.0114	1.0	60
08-Jul-08	9:00	08-Jul-08	10:00	2.7931	2.7977	1.0	1.0	13734.19	13735.19	1	77	Cloudy	0.0046	1.0	60
09-Jul-08	13:15	09-Jul-08	14:15	2.8228	2.8279	1.1	1.1	13759.19	13760.19	1	76	Cloudy	0.0051	1.1	67
11-Jul-08	9:00	11-Jul-08	10:00	2.8012	2.8077	1.1	1.1	13760.19	13761.19	1	100	Cloudy	0.0065	1.1	65
14-Jul-08	9:00	14-Jul-08	10:00	2.8086	2.8178	1.0	1.0	13761.19	13762.19	1	150	Fine	0.0092	1.0	61
16-Jul-08	11:00	16-Jul-08	12:00	2.8180	2.8261	0.9	0.9	13786.20	13787.20	1	145	Cloudy	0.0081	0.9	56
18-Jul-08	9:00	18-Jul-08	10:00	2.8544	2.8626	1.0	1.0	13787.20	13788.20	1	142	Cloudy	0.0082	1.0	58
19-Jul-08	9:00	19-Jul-08	10:00	2.8412	2.8530	1.0	1.0	13788.20	13789.20	1	192	Fine	0.0118	1.0	61
21-Jul-08	11:00	21-Jul-08	12:00	2.8213	2.8274	1.1	1.1	13813.20	13814.20	1	96	Sunny	0.0061	1.1	63
23-Jul-08	9:00	23-Jul-08	10:00	2.8399	2.8547	1.0	1.0	13814.20	13815.20	1	241	Fine	0.0148	1.0	61
25-Jul-08	9:00	25-Jul-08	10:00	2.8223	2.8386	1.0	1.0	13815.20	13816.20	1	265	Fine	0.0163	1.0	61

**Remarks:** Bold value indicated an Action Level exceedance

Bold & Italic value indicated an Limit Level exceedance

X - denotes no measurement due to power supply failure

#### APPENDIX C - AIR QUALITY MONITORING RESULTS (CONT'D)

#### 24-hr TSP Monitoring Results at Station AM1

	Monitoring Period		Filter \	Weight	Flow		Elanca Ti	me (hour)	Sampling			Particular	Average	Total	
From	1	То		(9	g)	(m³/r	nin)	Elapse II	me (nour)	Time	Concentration (μg/m³)	Weather Condition	weight	flow	volume
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final	(hours)	(19)		(g)	(m³/min)	(m³)
26-Jun-08	12:20	27-Jun-08	12:20	2.8328	2.8619	1.0	1.0	11455.77	11479.77	24	19	Rainy	0.0291	1.0	1501
02-Jul-08	13:15	03-Jul-08	13:15	2.8554	2.8848	1.0	1.0	11482.77	11506.77	24	21	Rainy	0.0294	1.0	1424
08-Jul-08	11:41	09-Jul-08	11:41	2.8738	2.9017	0.9	0.9	11509.77	11533.77	24	21	Fine	0.0279	0.9	1356
14-Jul-08	11:42	15-Jul-08	11:42	2.8290	2.8595	0.9	0.9	11536.77	11560.77	24	23	Cloudy	0.0305	0.9	1318
19-Jul-08	12:25	20-Jul-08	12:25	2.8508	2.8893	0.9	0.9	11563.77	11587.77	24	28	Fine	0.0385	0.9	1356
25-Jul-08	14:48	26-Jul-08	14:48	2.7977	2.8355	0.9	0.9	11590.77	11614.77	24	29	Sunny	0.0378	0.9	1318

#### 24-hr TSP Monitoring Results at Station AM2

	Monitoring Period Filter Weight		Neight	Flow	Rate	Elanca Ti	me (hour)	Sampling			Particular	Average	Total		
From	1	То		(9	(g)		min)	Elapse II	me (nour)	Time	Concentration (μg/m³)	Weather Condition	weight	flow	volume
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final	(hours)	(19)		(g)	(m³/min)	(m³)
26-Jun-08	12:04	27-Jun-08	12:04	2.8874	2.9281	1.1	1.1	11219.01	11243.01	24	26	Rainy	0.0407	1.1	1569
02-Jul-08	12:59	03-Jul-08	12:59	2.8447	2.8976	1.1	1.1	11246.01	11270.01	24	34	Rainy	0.0529	1.1	1569
08-Jul-08	11:30	09-Jul-08	11:31	2.8277	2.8806	1.1	1.1	11273.01	11297.02	24	35	Fine	0.0529	1.1	1513
14-Jul-08	11:31	15-Jul-08	11:31	2.8227	2.8833	1.1	1.1	11300.02	11324.02	24	39	Cloudy	0.0606	1.1	1555
19-Jul-08	12:10	20-Jul-08	12:10	2.8522	2.9062	1.1	1.1	11327.02	11351.02	24	36	Fine	0.0540	1.1	1513
25-Jul-08	14:35	26-Jul-08	14:35	2.8201	2.8934	1.1	1.1	11354.02	11378.02	24	47	Sunny	0.0733	1.1	1555

Remarks: Bold value indicated an Action Level exceedance

Bold & Italic value indicated an Limit Level exceedance

X – denotes no measurement due to power supply failure

#### APPENDIX C – AIR QUALITY MONITORING RESULTS (CONT'D)

#### 24-hr TSP Monitoring Results at Station AM3A

N	Monitoring Period		Filter \	Veight		Rate	Elanco Ti	me (hour)	Sampling	_		Particular	Average	Total	
From	ı	То		(g)		(m³/ı	min)	Elapse II	ille (lloui)	Time	Concentration (μg/m³)	Weather Condition	weight	flow	volume
Date	Time	Date	Time	Initial	Final	Initial	Final	Initial	Final	(hours)	(,,,		(g)	(m³/min)	(m³)
26-Jun-08	12:40	27-Jun-08	12:40	2.8662	2.9136	1.1	1.1	13679.34	13703.33	24	29	Rainy	0.0474	1.1	1650
02-Jul-08	12:51	03-Jul-08	12:52	2.8575	2.9572	0.9	0.9	13706.33	13730.34	24	76	Rainy	0.0997	0.9	1310
08-Jul-08	11:54	09-Jul-08	11:54	2.8308	2.8908	1.1	1.1	13735.19	13759.19	24	37	Fine	0.0600	1.1	1608
14-Jul-08	11:56	15-Jul-08	11:57	2.7760	2.9222	0.9	0.9	13762.19	13786.20	24	109	Cloudy	0.1462	0.9	1343
19-Jul-08	12:05	20-Jul-08	12:05	2.7652	2.9140	1.1	1.1	13789.20	13813.20	24	95	Fine	0.1488	1.1	1564
25-Jul-08	15:03	26-Jul-08	15:03	2.7911	2.9154	1.0	1.0	13816.20	13840.20	24	84	Sunny	0.1243	1.0	1475

**Remarks:** Bold value indicated an Action Level exceedance

Bold & Italic value indicated an Limit Level exceedance

X – denotes no measurement due to power supply failure

Figure C.1 1-hr TSP monitoring results of Monitoring Station AM1




Figure C.2 1-hr TSP monitoring results of Monitoring Station AM2




Figure C.3 1-hr TSP monitoring results of Monitoring Station AM3A





Figure C.4 24-hr TSP monitoring results of Monitoring Station AM1, AM2 & AM3A



#### **APPENDIX D - NOISE MONITORING RESULTS**

**Daytime Noise Monitoring Results at Station CN1** 

Date	Weather	Measure	d Noise Leve	l for 30 mins.	., dB(A)	Baseline Noise	Limit Level,	Exceedance
Date	Condition	Time	Leq	L10	L90	Level, dB(A)	dB(A)	(Y/N)
30-Jun-08	Cloudy	13:00	69.5	71.2	66.7	63.2	70	N
07-Jul-08	Rainy	9:15	69.4	72.6	67.1	63.2	70	N
14-Jul-08	Fine	13:15	67.7	70.2	65.8	63.2	70	N
21-Jul-08	Sunny	9:10	70.1	74.6	68.7	63.2	70	N

**Daytime Noise Monitoring Results at Station CN2** 

Date	Weather	Measure	d Noise Leve	l for 30 mins.	., dB(A)	Baseline Noise	Limit Level,	Exceedance
Date	Condition	Time	Leq	L10	L90	Level, dB(A)	dB(A)	(Y/N)
30-Jun-08	Cloudy	14:00	61.3	63.5	59.6	64.0	75	N
07-Jul-08	Rainy	10:50	61.8	64.5	59.3	64.0	75	N
14-Jul-08	Fine	14:40	58.5	62.8	56.7	64.0	75	N
21-Jul-08	Sunny	10:42	62.0	65.1	59.8	64.0	75	N

**Daytime Noise Monitoring Results at Station CN3** 

Date	Weather	Measure	d Noise Leve	l for 30 mins.	., dB(A)	Baseline Noise	Limit Level,	Exceedance
Date	Condition	Time	Leq	L10	L90	Level, dB(A)	dB(A)	(Y/N)
30-Jun-08	Cloudy	14:40	60.8	63.2	59.2	59.3	75	N
07-Jul-08	Rainy	11:30	60.8	63.6	58.9	59.3	75	N
14-Jul-08	Fine	15:25	57.9	61.7	55.9	59.3	75	N
21-Jul-08	Sunny	11:22	61.4	64.2	58.8	59.3	75	N

**Remarks:** Bold & Italic value indicated an Limit Level exceedance

#### APPENDIX D - NOISE MONITORING RESULTS (CONT'D)

**Daytime Noise Monitoring Results at Station CN4** 

Date	Weather	Measure	d Noise Leve	l for 30 mins	., dB(A)	Baseline Noise	Limit Level,	Exceedance
Date	Condition	Time	Leq	L10	L90	Level, dB(A)	dB(A)	(Y/N)
30-Jun-08	Cloudy	15:20	67.4	69.8	65.7	59.9	75	N
07-Jul-08	Rainy	10:00	68.1	71.8	66.2	59.9	75	N
14-Jul-08	Fine	13:55	68.0	70.4	64.9	59.9	75	N
21-Jul-08	Sunny	9:55	68.2	71.8	66.1	59.3	75	N

Remarks: Bold & Italic value indicated an Limit Level exceedance

#### APPENDIX D - NOISE MONITORING RESULTS (CONT'D)

**Evening Noise Monitoring Results at Station CN1** 

Date	Weather	Measure	d Noise Leve	l for 15 mins.	., dB(A)	Baseline Noise	Limit Level,	Exceedance
Date	Condition	Time	Leq	L10	L90	Level, dB(A)	dB(A)	(Y/N)
02-Jul-08	Cloudy	19:25	51.7	55.2	49.4	57.0	60	N
09-Jul-08	Rainy	х	Х	х	х	57.0	60	N
16-Jul-08	Fine	19:24	51.5	55.3	49.5	57.0	60	N
23-Jul-08	Sunny	19:25	51.6	56.2	48.6	57.0	60	N

**Evening Noise Monitoring Results at Station CN2** 

Date	Weather	Measured Noise Level for 15 mins., dB(A)			Baseline Noise	Limit Level,	Exceedance	
Date	Condition	Time	Leq	L10	L90 Level, dB(A)	Level, dB(A)	dB(A)	(Y/N)
02-Jul-08	Cloudy	20:00	52.3	57.8	49.9	58.5	60	N
09-Jul-08	Rainy	х	Х	Х	Х	58.5	60	N
16-Jul-08	Fine	20:00	51.9	56.2	50.1	58.5	60	N
23-Jul-08	Sunny	20:00	52.1	57.4	50.0	58.5	60	N

**Evening Noise Monitoring Results at Station CN3** 

Date	Weather	Measured Noise Level for 15 mins., dB(A)			Baseline Noise	Limit Level,	Exceedance	
Date	Condition	Time	Leq	L10	L90	Level, dB(A)	dB(A)	(Y/N)
02-Jul-08	Cloudy	20:20	52.0	55.8	49.5	56.1	60	N
09-Jul-08	Rainy	Х	Х	Х	Х	56.1	60	N
16-Jul-08	Fine	20:22	51.8	56.3	49.8	56.1	60	N
23-Jul-08	Sunny	20:21	51.5	55.4	50.1	56.1	60	N

**Remarks:** Bold & Italic value indicated an Limit Level exceedance

X denotes no measurement due to heavy rain.

#### APPENDIX D - NOISE MONITORING RESULTS (CONT'D)

**Evening Noise Monitoring Results at Station CN4** 

Date	Weather	Measured Noise Level for 15 mins., dB(A)			Baseline Noise	Limit Level,	Exceedance	
Date	Condition	Time	Leq	L10	L90 Level, dB(A	Level, dB(A)	dB(A)	(Y/N)
02-Jul-08	Cloudy	19:00	51.5	55.8	49.6	55.8	60	N
09-Jul-08	Rainy	Х	Х	Х	х	55.8	60	N
16-Jul-08	Fine	19:00	51.3	54.8	50.6	55.8	60	N
23-Jul-08	Sunny	19:00	50.9	55.5	49.8	55.8	60	N

**Remarks:** Bold & Italic value indicated an Limit Level exceedance

X denotes no measurement due to heavy rain.

Fig D.1 - Daytime Noise Monitoring Results of Monitoring Stations NM1, NM2, NM3 & NM4





Fig D.2 - Evening Noise Monitoring Results of Monitoring Stations NM1, NM2, NM3 & NM4



#### APPENDIX E - TERRESTRIAL ECOLOGY MONITORING RESULTS

# Ocean Park Master Redevelopment Project Contractor No. Cl05 – Site Formation, Funicular Tunnel and Miscellaneous Works Environmental Monitoring Works (Terrestrial Ecology)

# Plant Transplantation Monitoring Report (No. 11) July 2008

#### **Issue and Revision Record**

Rev	Date	Originator	Checker	Approver	Description
Α	Jul '08	Dr. Mark SHEA	Schroeder TAM	Seved ROBIN	Monthly report

China-Hong Kong Ecology Consultants Co 1F, 25 Sun Chun Street, Tai Hang, Hong Kong

Tel: (852) 2529 9593 Fax: (852) 2574 4822

E-mail: ecology2002@netvigator.com

#### **TABLE OF CONTENTS**

- 1 SUMMARY
- 2 MONITORING PROGRAMME
- 3 MONITORING RESULTS
- 4 RECOMMENDATIONS
- 5 PHOTOS

#### **LIST OF TABLES**

- Table 1 Plant monitoring programme
- Table 2 Summary of field monitoring results of the transplanted plants at the receptor site



#### 1. SUMMARY

- 1.1 This is the eleventh routine monitoring report of the transplanted plants for Ocean Park Master Redevelopment Project in July 2008
- 1.2 Major activities undertaken for the plant receptor during current monitoring period including watering, weeding, apply fertilizer and observation of plant health.
- 1.3 Data collected during filed monitoring was given in Table 2. The transplanted plants were generally health. New plant seedlings were appeared as a result of normal plant re-generation in the growing season.

#### 2. MONITORING PROGRAMME

As specified in the project contract, routine monitoring of the trans-located uncommon plants is required and will be monitored for the <u>first 12 months</u> after plant trans-location operation. Scopes of monitoring include: plant health, survival, receptor condition, photo record and reporting of findings of monitoring. The monitoring schedule in <u>July 2008</u> was presented in Table 1.

Table 1 Plant monitoring programme

No.	Monitoring Date	Action taken
1	15 July 2008	Receptor site monitoring, weeding and watering

2.2 Three plant species were transplanted from the affected works area to the plant receptor and are the target species for monitoring (Photo 1). Those three plant species were part of the identified plants during baseline surveys and were transplanted to the receptor site before site formation works: i.e. a) Sword-leaved Orchid; b) Balloon Flower; and c) Chinese Lily.

#### 3 MONITORING RESULTS

3.1 The field monitoring results of the transplanted plants at the receptor site was summarized in Table 2.

Table 2 Summary of field monitoring results of the transplanted plants at the receptor site


Year	Month	Common name of plant	No. of plant transplanted	No. of Survived	Survival rate	Remarks
2008	May	Balloon Flower	30	28	93.3%	
		Chinese Lily	25	25	100%	
		Sword-leaved Orchid	45	43	95.6%	

- 3.2 The survival rate of the monitored plant varied from 93.3% to 100%.
- 3.3 Most of the transplanted Balloon Flowers (Photo 4) and all the transplanted Chinese Lily (Photo 3) at the receptor site were generated in the current growing season.
- 3.4 All the remaining transplanted Sword-leaved Orchids were healthy (Photo 2) in the receptor.
- 3.5 Regular maintenance including watering, weeding and pest checking to be applied continuously at the receptor site in order to achieve higher survival rate. Apart from the above, some fertile and fertilizer have been proposed to add into the soil to improve the soil fertility. Besides, watering the plants should be strengthened to twice a day in non-raining days to keep the soil moisture.

#### 4. RECOMMENDATIONS

4.1 According to the requirement in the EM&A Manual, the monitoring of transplanted plants at the receptor will be completed in August 2008. Further monitoring or maintenance of the plants may be required depending on the overall monitoring results and the recommendations from the specialist.

#### 5. PHOTOS



#### APPENDIX F - SUBTIDAL MONITORING RESULTS



#### **APPENDIX G – CALIBRATION DETAILS**

#### **Air Quality Monitoring Equipments**

Monitoring Location	AM1	AM2	AM3/AM3A	
High Volume Sample/Dust Trak Serial No.	1174	1177	9998	
Sampler Identification	ET / EA / 003 / 08	ET / EA / 003 / 07	ET / EA / 003 / 12	
Date of Calibration	04 July 2008	04 July 2008	04 July 2008	
Calibration Due Date	03 September 2008	03 September 2008	03 September 2008	
Result	Good	Good	Good	

#### **Noise Monitoring Equipments**

Monitoring Location	CN1, CN2, CN3 & CN4
Sound Level Meter Brand Name and Model	Rion NL-31
Serial No.	00773032
Date of Calibration	26 November 2007
Calibration Due Date	25 November 2009
Result	Good



#### 東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel: 2695 8318 Fax: 2695 3944 E-mail : etl@ets-testconsult.com
Web site : www.ets-testconsult.com

#### **TEST REPORT**

# Calibration Report of High Volume Air Sampler

Manufacturer

Graseby GMW

Date of Calibration

04 July 2008

Serial No.

1174 (ET / EA / 003 / 08)

Calibration Due Date

03 September 2008

Method


Based on Operations Manual for in series calibration method by TISCH

ENVIROMENTAL Model Te-5025A calibration kit

Results

Flow recorder read	ling (cfm)	57	51	46	34	25
Qstd (Actual flow r	ate, m³/min)	1.61	1.43	1.27	0.99	0.77
Pressure :	758.31 mm Hg		Temp.:	305	K	

Sampler 1174 Calibration Curve Site: Ocean Park (AM-1) Date of Calibration: 04 July 2008



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies \* / does-not-comply \* with the specified requirements and is deemed acceptable \*/ unacceptable \* for use.

Calibrated by:

LI, Wan Lung (Technician) Approved by

CHOW, Hoi Tat

(Asst. Environmental Officer)



#### 東 業 德 勤 測 試 顧 問 有 限 公 司 ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel: 2695 8318 Fax: 2695 3944 E-mail : etl@ets-testconsult.com
Web site : www.ets-testconsult.com

#### TEST REPORT

### Calibration Report

### High Volume Air Sampler

Manufacturer

Graseby GMW

:

Date of Calibration

04 July 2008

Serial No.

1177 (ET/EA/003/07)

Calibration Due Date

03 September 2008

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder reading (cfm)		50	43	38	28	21
Qstd (Actual flow	rate, m³/min)	1.62	1.45	1.26	1.02	0.77
Pressure :	758.31 mm Hg		Temp. :	305	K	

Sampler 1177 Calibration Curve Site: Ocean Park (AM-2) Date of Calibration: 04 July 2008



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies \* / does not comply \* with the specified requirements and is deemed acceptable \*/ unacceptable \* for use.

Calibrated by:

LI, Wan Lung (Technician) Approved by:

CHOW, Hoi Tat

(Asst. Environmental Officer)



#### 東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel: 2695 8318 Fax: 2695 3944 E-mail : etl@ets-testconsult.com
Web site : www.ets-testconsult.com

#### TEST REPORT

# Calibration Report of

#### **High Volume Air Sampler**

Manufacturer

Graseby GMW

**Date of Calibration** 

04 July 2008

Serial No.

9998 (ET/EA/003/12)

Calibration Due Date

03 September 2008

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

**Results** 

Flow recorder reading (cfm)		50	44	39	30	24
Qstd (Actual flow ra	ate, m³/min)	1.60	1.43	1.26	1.00	0.80
Pressure :	758.31 mm Hg		Temp. :	306	K	

Sampler 9998 Calibration Curve Site: Ocean Park (AM-3) Date of Calibration: 04 July 2008



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies \* / does not comply \* with the specified requirements and is deemed acceptable \*/ unacceptable \* for use.

Calibrated by :

LI, Wan Lung (Technician)

Approved by

CHOW, Hoi Tat

(Asst. Environmental Officer)



3-20-41 Higashimotomachi Kokubunji Tokyo 185-8533 Phone:042(359)7888, Facsimile:042(359)7442

## **Certificate of Calibration**

Name : Precision sound level meter

Model : NL-31 S/No. : 00773032

Microphone: UC-53A S/No.: 313111

Preamplifier: NH-21 S/No.: 25043

Date of Calibration: November, 27, 2007

We hereby certify that the above product was tested and calibrated according to the prescribed Rion procedures, and that it fulfills specification requirements.

The measuring equipment and reference devices used for testing and calibrating this unit are managed under the Rion traceability system and are traceable according to official Japanese standards and official standards of countries belonging to the International Committee of Weights and Measures.

Manager, Quality Control Department

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Air Qua	lity							
AQ01	Dust emission from construction site in general	Cap 311, sub leg R Schedule III S.13	Hoardings of not less than 2.4m high from ground level should be erected along the entire length of the site boundary except for site entrance or exit.	<b>✓</b>			✓	
AQ02	Dust emission from construction site in general	Cap 311, sub leg R Schedule III S.13 & PS 26.10(6)(i)(e)	To minimize dust emissions, the amount of soil exposed and the dust generation potential should be kept as low as possible. This can be accomplished by water sprays, surface compaction; temporary fabric covers, minimizing the extent of exposed soil, and prompt re-vegetation of completed earthworks.	<b>✓</b>		<b>✓</b>	✓	
AQ03	Dust emission from construction site in general	Cap 311, sub leg R Schedule III S.13 & PS 26.10(6)(i)(j)	Wheel washing facilities should be provided at all vehicle site entrances/exits to prevent dusty material from being carried off-site on vehicles and deposited on public roads. The facilities shall be provided in advance of any major construction activities.	<b>√</b>			✓	
AQ04	Dust emission from site clearance	Cap 311, sub leg R Schedule IV S.26 (1), (2) & PS 26.10(6)(i)(l)	The working area for uprooting of trees, shrubs or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures shall be sprayed with water or a dust suppression agent immediately before, during and immediately after the operation so as to maintain the entire surface wet.		✓	<b>√</b>	✓	
AQ05	Dust emission from excavation or earth moving	Cap 311, sub leg R Schedule III S.24	The heights from which excavated materials are dropped should be minimized to limit fugitive dust generation from loading/unloading.	✓		✓	✓	
AQ06	Dust emission from excavation or earth moving	Cap 311, sub leg R Schedule III S.24	Working areas of any excavation or earth moving operation will be sprayed with water.		✓	✓	✓	
AQ07	Access Road	PS 26.10(6)(i)(g)	Effective water sprays should be used on the site to dampen potential dust emission sources such as unpaved areas used by site traffic and active construction areas.		✓	<b>✓</b>	✓	

					<b>Delivery Method</b>			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Air Qua	lity							
AQ08	Access Road	Cap 311, sub leg R Schedule III S.14 (1) & PS 26.10 (6)(i)(a)	Areas of site with regular movement of vehicles shall have an approved hard surface and be kept clean of loose material.	<b>√</b>			✓	
AQ09	Access Road	PS 26.10 (6)(i)(d)	All on-site motorized vehicles speeds shall be restricted to a max. speed of 10km/h and delivery vehicles to designated roadways inside the Site to reduce dust re-suspension and dispersion.			<b>√</b>	✓	
AQ10	Access Road	Cap 311, sub leg R Schedule III S.14 (1) & PS 26.10(6)(i)(a)	The roadway between the wheel wash and the public road will be paved.	<b>√</b>			✓	
AQ11	Dust emission from material transporting and handling	PS 26.10(6)(i)(h) & (i)	Vehicles transporting materials with the potential to generate dust should have properly fitting side and tailboards.	✓		<b>✓</b>	✓	
AQ12	Dust emission from material transporting and handling	PS 1.110 (a)	The cover of the bed of dump truck shall be power operated with manual backup, so that the operator would not need to climb on the dump bed to operate the cover (both under power mode and manual mode). Operation from driver cab or with the operator standing on ground is acceptable.  After the cover to the dump bed is closed, any gap left on the system of enclosure should be less than 25mm wide measured in a direction across the gap. Any remaining gap is to be sealed up tightly with a layer of nylon bristle of sufficient length to bridge across the gap.	<b>√</b>		<b>√</b>	<b>√</b>	
AQ12a	Dust emission from material transporting and handling	Cap 311, sub leg R Schedule IV S.26 (1)	Materials transported by vehicles should be covered, with the cover properly secured and extended over the edges of the side and tail boards.	√		<b>√</b>	✓	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Air Qua	lity							
AQ13	Dust emission from material transporting and handling	PS 26.10(6)(i)(k)	Spraying all dusty materials with water prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.	<b>√</b>		<b>✓</b>	✓	
AQ14	Dust emission from material transporting and handling	PS 26.10(6)(i)(a)	Material storage and handling areas shall be located on hard core or paved.	✓		✓	✓	
AQ15	Dust emission from material transporting and handling	Cap 311, sub leg R Schedule IV S.26	All stockpiled aggregate or spoil of more than 50 m <sup>3</sup> should be enclosed or covered and water applied twice per day during dry or windy conditions.	<b>√</b>		<b>√</b>	✓	
AQ16	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15 (1) & PS 26.10(6)(i)(f)	Stockpiles of dusty materials shall be covered and minimized the extent of spoil exposed at any given time.	<b>√</b>		<b>√</b>	✓	
AQ17	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15 (1)	Every stock of more than 20 bags of cement shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	<b>√</b>		<b>√</b>	✓	
AQ18	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15 (1) & PS 26.10 (6)(i)(b)	Material conveyors for the transfer of dusty materials shall be fitted with windboards and enclosed conveyor transfer points and hopper discharge areas to minimize dust emission.	✓	✓		✓	
AQ19	Dust emission from materials transporting and handling	PS 26.10 (6)(i)(c)	Totally enclosing all conveyors carrying materials which have the potential to create dust and fitting them with belt cleaners.	<b>√</b>	✓		✓	
AQ20	Dust emission from materials transporting and handling	PS26.16 (2)(ii)	Profiled steel cladding should be provided at two sides of loading point at barge.	✓	✓		✓	
AQ21	Dust emission from materials transporting and handling	PS 26.16 (2)(iii)	Dust suppression sprays should be installed and operated in strategic locations at the feeding inlet and outlet.	<b>√</b>	✓		✓	
AQ22	Dust emission from materials transporting and handling	PS 26.16 (2)(iv)	The barging point should be placed within a totally enclosed structure incorporating an enclosed chute for material transfer to barge.	<b>√</b>	✓		✓	

					<b>Delivery Method</b>			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Air Qua	lity							
AQ23	Dust emission from materials transporting and handling	PS 26.16 (2)(iv)	Flexible curtain should be hanged on the enclosed chute to prevent dust emission when excavated material/rocks are transported into the barge.	✓	✓		✓	
AQ24	Dust emission from materials transporting and handling	Cap 311, sub leg R Schedule III S.15	Debagging of cement and similar materials to be done in a ventilated enclosure with a filtered extraction system.	<b>√</b>		✓	✓	
AQ25	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Wet the area within 30m from the blasting area with water prior to blasting.	✓	✓	✓	✓	
AQ26	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Wire mesh, gunnysack and sandbag should be used on top of the blast area on each shot to prevent flying rock and reduce fugitive dust generation.	✓			✓	
AQ27	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Do not carry out blasting when the strong wind signal or tropical cyclone warning no. 3 is hoisted unless prior permission of the Commissioner of Mines is obtained.		<b>√</b>	<b>√</b>	✓	
AQ28	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Blasting shall not be carried out when a Hong Kong Observatory Thunderstorm Warning is in force.		✓	✓	✓	
AQ29	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2)	Use of vacuum extraction drilling methods and sequenced the blasting works carefully.		✓		✓	
AQ30	Dust Emission from Blasting	Cap 311. sub leg R Schedule IV S.27 (1), (2); PS 26.13(4)(iv)	Firing of explosive shall be carried out in the morning prior to opening of the Park.	<b>√</b>	<b>√</b>	<b>√</b>	<b>√</b>	
AQ31	Dust Emission from Tunnel		Exhausts from tunnel ventilation should face away from sensitive receivers.	✓	✓	✓	✓	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Air Qua	lity							
AQ32	Dust Emission from Tunnel		Forced ventilation shall be maintained in the tunnel to ensure noxious or asphyxiating gases do not accumulate. At the tunnel access shaft or portal the expelled air shall be vented to the atmosphere ensuring adequate diffusion of gases. Expelled air shall be directed away from nearby buildings.	✓	<b>√</b>	<b>√</b>	✓	
AQ33	Dust Emission from Tunnel		Tunnel ventilation containing high level of Total Suspended Particulates (TSP) shall be filtered at least to the satisfaction of the Safety and Environmental Officers prior to being vented to the atmosphere. The filters should be changed weekly to prevent blockages, which may affect the performance of the system.	✓		✓	✓	
AQ34	Dust Emission from Crushing Plant	PS 26.10(2)	The crushing plant shall be operated in accordance with the specified process licence.	<b>✓</b>		✓	✓	
AQ35	Gas Emission Smoke/fume from construction plants and equipments	Cap 311, sub leg C S.3	All plants and equipments should be well maintenance to avoid dark smoke.	<b>√</b>		✓	An owner, who operates any plant in such a manner that any dark smoke is emitted for more than 6 minutes in any period of 4 hours or for more than 3 minutes continuously at any one time, commits an offence.	
AQ36	Smoke/fume from construction plants and equipments	Cap 311, sub leg A S.4, 5 & 6	Prior approval should be obtained before the installation of the emergency generator.	✓			N/A	Include in the design
AQ37	Smoke from open burning	Cap 311, sub leg O S.4 (1)	Open burning for the purpose of disposal of construction waste/tyres, the salvage of metal or the clearance of site in preparation for construction work is prohibited.			<b>~</b>	1	
AQ38	Smoke/fume from all site vehicles	Cap 374, sub leg A S.31(1)	Black smoke should be avoided from any vehicle whether or not mechanically propelled which is constructed or adapted for use on roads (exclude a vehicle of the North-west Railway or a tram)	<b>√</b>		✓	<b>✓</b>	

					Delivery Method			Other / Remarks
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	
Air Qua	ality							
AQ39	Smoke/fume from all site vehicles	Cap 311, sub leg L Schedule I	Ensure the correct diesel used in any vehicle whether or not mechanically propelled which is constructed or adapted for use on roads (exclude a vehicle of the North-west Railway or a tram)		<b>√</b>	<b>✓</b>	✓	
AQ40	Emission from spraying products	Cap 403, sub. leg C s.3	Ozone depleting paint sprayers shall not be used on sites.		✓	✓	✓	
Noise/V	ibration							
NV01	Noise from construction work other than percussive piling	Cap 400, S.6(1), PS 26.11 (2)	Work required for the use of powered mechanical equipment (PME) in restricted hours, i.e. the hours between 7pm and 7am on weekdays or at any time on Sundays or a public holiday, for carrying out construction activity shall be required a valid Construction Noise Permit (CNP).		<b>√</b>	<b>✓</b>	✓	
NV02	Noise Emission from construction plants and equipments	PS 26.11 (9)	Relocation of noise-emitting plant, the use of silencers, mufflers, acoustic sheds or shields or acoustic sheds or screens upon the best reasonable practice.	✓		<b>√</b>	✓	
NV03	Noise Emission from construction plants and equipments	PS 26.11 (10)	Maintain all plant and silencing equipment in good condition so as to minimize the noise emission during the works.			✓	✓	
NV04	Noise Emission from construction plants and equipments	Cap 400, sub. leg. C, s17(1)	Compressors should have Noise Emission Labels (NELS).			✓	✓	
NV05	Noise Emission from construction plants and equipments	Cap 400, sub. leg. D, s17(1)	Hand held breakers should have Noise Emission Labels (NELS).			✓	✓	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Noise/V	ibration							
NV06	Noise Emission from construction plants and equipments	PS 26.11 (13)(i)	If the work causing serious noise pollution impacts or reached the Target Limit as stated in the Contractor's EM&A Manual, the Contractor shall provide the following proposed remedial measures:					
			Change of construction equipment location and scheduling of activities;		✓	✓	✓	
			Change of construction equipment location and scheduling of activities;	✓		✓	✓	
			Installation of construction equipment soundproofing;	✓		✓	✓	
			Provision of alternative Contractor's equipment;		✓	✓	✓	
			Erection of sound barriers around the part of the Site or the location of the construction noise source; or	✓		✓	✓	
			Any other measures that may be effective in reducing noise.		✓	✓	✓	
NV07	Noise Emission from Blasting	PS 26.13(4)(iv)	Firing of explosive shall be carried out in the morning prior to opening of the Park.	✓	✓	<b>√</b>	✓	
NV08	Noise Emission from Blasting	GEP Technical Guidance Note No. 25 (TGN 25)	Blast doors on tunnels to be closed during blasting if required by the blasting period.	✓		✓	✓	
NV09	Noise Emission for Vehicles	Cap 374, sub leg A S.30(1)	Every vehicle propelled by an internal combustion engine shall be fitted with a silencer, expansion chamber or other contrivance suitable and sufficient for reducing, as far as may be reasonable, the noise caused by the escape of the exhaust gases from the engine.	<b>√</b>		<b>√</b>	✓	

					<b>Delivery Method</b>			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Water (	Quality (Refer to Drainage Manage	ement Plan as stated in	PS 26.17(7))					
WQ01	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12 (2)	Before commencing any site formation work, all sewer and drainage connection should be sealed to prevent debris, soil, sand and etc from entering public sewers/drains	<b>→</b>		<b>√</b>	The existing drainage system is in use and the temporary drainage system is under preparation	
WQ02		PS 26.12 (2)	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	<b>✓</b>			N/A	
WQ03		PS 26.12 (2)	Wheel wash water shall be changed frequently and sediment removed regularly	✓		✓	✓	
WQ04		PS 26.12 (2)	Construction runoff related impacts associated with tunneling and above ground construction activities can be readily controlled through the use of appropriate mitigations measures which include:					
			Use of sediment traps, oil interceptors; and	✓		✓	✓	
			Adequate maintenance of drainage systems to prevent flooding and overflow.		✓	✓	✓	
WQ05		PS 26.12 (2)	Exposed areas should be minimised to reduce the potential for increased siltation, runoff contamination, and erosion.	<b>√</b>	✓	✓	✓	
WQ06		EIA Ref. S9.44 EM&A Ref. S8.3	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses via silt retention points.	<b>√</b>	✓	✓	✓	
WQ07		EPD ProPECC Note No. PN1/94; PS 26.17(6)(ii)	The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94.	<b>√</b>	<b>√</b>		✓	

					Delivery Method		Status	
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk		Other / Remarks
Water (	Quality (Refer to Drainage Manage	ement Plan as stated in	PS 26.17(7))					
WQ08	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and	EP Clause2.13	To improve the coagulation and sedimentation process for construction phase discharges from excavation works at Headland, sand/silt removal facilities, including sand/silt traps and sediment basins should be provided.	<b>\</b>		<b>✓</b>	✓	Updated Drainage Proposal is being implemented
WQ09	drains	PS 26.12(4)	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable.		<b>√</b>	<b>√</b>	O	
WQ10		PS 26.12	If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	<b>√</b>	<b>√</b>	1	O	
WQ11		PS 26.12(6)(iv)	Sediment tanks of sufficient capacity are recommended as a general mitigation measure that can be used for settling surface runoff prior to disposal. The system capacity should be flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	<b>√</b>		<b>√</b>	✓	
WQ12		PS 26.12(6)(ii)	All silt removal facilities will be inspected daily and cleaned whenever necessary.			✓	✓	
WQ13		PS 26.12(6)(iv)	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed in to foul sewers.		✓	1	<b>√</b>	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Water (	Quality (Refer to Drainage Manage	ement Plan as stated in	PS 26.17(7))					
WQ14	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	EP Clause2.12 & 2.14; PS 26.17(6)(iii)	Design and install a silt curtain system to enclose the existing 1000mm diameter storm water pipe outlet at Tai Shue Wan to minimize the water quality impacts on the marine environment during rainy seasons.	✓	✓		✓	Silt curtain proposal was deposited in the EIAO Register Office for public inspection.
WQ15		EPD ProPECC Note No. PN1/94; PS 26.17(8)(e)	Precautions should be taken at any time of year when rainstorms are likely. Actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms, are summarized in Appendix A2 or ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.			<b>\</b>	<b>→</b>	Heavy rain procedures
WQ16		PS 26.12(6)(i)	Oil interceptors should be provided in the drainage system and these should be regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	<b>√</b>			✓	
WQ17		PS 26.12(2)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited on roads.			✓	✓	
WQ18		PS 26.12	Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	<b>√</b>			✓	
WQ19		PS 26.12(6)(iii)	An adequately designed and located wheel washing bay should be provided at every site exit and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process.	✓			✓	

					Delivery Method			Other / Remarks  Drainage Proposal  Note
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Water (	Quality (Refer to Drainage Manage	ment Plan as stated in	PS 26.17(7))					
WQ20	Flooding and wastewater including surface runoff discharges from the construction site/work to inland coastal waters, communal sewers and drains	PS 26.12	The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall towards the wheel wash bay to prevent transport of soils and silty water to public roads and drains.	✓			✓	
WQ21		PS 26.12	Open stockpiles of construction materials of more than 50m <sup>3</sup> should be covered with tarpaulin or similar fabric.			✓	✓	
Drainag	ge and Sewage (Refer to Drainage I	Management Plan as st	ated in PS 26.17(7) and Drainage Proposals as sta	ted in EP Clause 2	2.13)			
DS01	Polluted water discharge from construction site or works	PS 26.17(4)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharges should be adequately designed for the controlled release of storm flow (one in five year event).	<b>✓</b>			<b>✓</b>	Drainage Proposal
DS02	Polluted water entry stormwater system during the site activities	PS 26.17(6)	All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms.	<b>√</b>		<b>√</b>	<b>√</b>	
DS03	Polluted water from site reinstatement	PS 26.17(2)	Temporarily diverted drainage systems should be reinstated to their original condition when the construction work has finished, or the temporary diversion is no longer required.				✓	Note
DS04	Polluted water from concrete lorry washing	PS 26.17	Wash water from concrete trucks and pumps is to be collected in skips for treatment.	✓		<b>√</b>	✓	
DS05	Polluted water from the plant yard	WMP	Plant maintenance areas to be enclosed.	✓			✓	
DS07	Polluted water entry from waste collected area	PS 26.18(2)	Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column to cause water quality impacts.	✓		<b>✓</b>	<b>√</b>	

					<b>Delivery Method</b>			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Drainag	e and Sewage (Refer to Drainage I	Management Plan as st	ated in PS 26.17(7) and Drainage Proposals as sta	ted in EP Clause 2	.13)			
DS06	Polluted water from excavation	PS 26.17(6)(ii)	Temporary open storage of excavated materials used for backfill on site should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials should be diverted through appropriate sediment traps before discharge to storm water drainage systems.			<b>√</b>	✓	
DS08	Polluted water and sewage entry the chemical toilets	PS 26.12(3)	Construction sewage may need to be handled by portable chemical toilets if construction workers are likely to be dispersed along the alignment.	✓			✓	
DS09	Polluted water and sewage entry the chemical toilets	PS 26.12(3)	Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the construction workers. This contractor will also be responsible for waste disposal and maintenance practices.	<b>√</b>			✓	
DS10	Polluted water from chemical storage area	PS 26.12(9)	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching WSRs.	<b>~</b>			✓	
DS11	Polluted water from spillage	WMP; PS 26.12(10)	Spill action plan is to be prepared.			✓	✓	Spill procedures
DS12	Polluted water from petrol filling activity	WMP; PS 26.17(8)(l)	Petrol interception for oil filling point.	✓			✓	
DS13	Polluted water from tunnel pump out	PS 26.17(8)	Ground water pumped from tunnels etc., should be discharged into drainage channels that incorporate sediment traps to entrance deposition rates and to remove silt.	<b>\</b>			N/A	
DS14	Polluted water from construction works	PS 26.17(8)(i)	Construction work force sewage discharges on site should be connected to the existing trunk sewer or sewage treatment facilities, if practicable.	✓	_	<b>√</b>	<b>√</b>	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Drainag	e and Sewage (Refer to Drainage	Management Plan as st	ated in PS 26.17(7) and Drainage Proposals as stated	ted in EP Clause 2	.13)			
DS15	Polluted water from pantry	PS 26.17(8)(k)	Wastewater collected from pantry including that from basins, sinks and floor drains, should be discharged into foul sewers via grease traps capable of providing at least 20 minutes retention during peak flow.	✓			✓	
Waste M	Management (Refer to Waste Man	agement Plan as stated	in EP Clause 2.21)					
WM01	Disposal of waste (general)	PS 26.18	Minimize the generation of waste from Works. Avoidance and minimization of waste generation shall be achieved through changing or improving design and practices, careful planning and good site management.			<b>✓</b>	✓	Note
WM02	Disposal of waste (general)	PS 26.18	Different types of waste are segregated on-site and stored in different containers, skips or stockpiles to facilitate the reuse/recycling of materials, thus avoiding disposal (generally with only limited processing and reprocessing may be required).	<b>✓</b>		<b>~</b>	✓	
WM03	Disposal of waste (general)	WMP	A trip ticket system for the disposal of Construction and Demolition (C&D) materials following the guidelines stipulated in the Environment, Transport and Works Bureau Technical Circular (Works) No. 31/2004 shall be used to prevent any illegal dumping.			✓	✓	
WM04	Disposal of waste (general)	PS 26.18	No construction waste of more than 20% inert material by volume shall be disposed of to landfill. Inert materials like rock, sand, concrete debris should be sorted out from construction waste before disposal. Dry concrete waste or the excavated materials should be recycled for reuse or sorted for disposal at public dumps.			<b>√</b>	✓	
WM05	Generation and disposal of construction and demolition waste	WMP; PS 26.18	All non-inert construction waste material deemed unsuitable for reclamation or land formation and all other waste material shall be disposed at public dumps.	✓		<b>✓</b>	✓	Note

					Delivery Method			Other / Remarks  Note
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Waste M	Ianagement (Refer to Waste Mana	agement Plan as stated	in EP Clause 2.21)					
WM06	Generation and disposal of construction and demolition waste	WMP; PS 26.18	The C&D materials shall be sorted into public fill (inert portion) and C&D waste (non-inert portion). The inert portion which comprises soil, rock, concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt shall be reused in earth filling, reclamation or site formation works as far as possible. Where excavated rock is of the appropriate grade, it shall be crushed and reused as aggregate or for other surfacing uses, wherever possible.  The non-inert portion, which comprises metal, timber, paper, glass, junk and general garbage shall be reused or recycled.	✓	<b>√</b>	<b>√</b>	<b>√</b>	
WM07	Disposal of waste (general)	WMP; PS 26.18	Record of the amount of waste generated, recycled and disposed of shall be kept on site for easy reference and checking.			✓	✓	
WM08	Disposal of waste (general)	WMP; PS 26.18	Authorized/Licensed Waste Hauliers/Collectors should be used to collect and transport different category wastes to the appropriate disposal points.			<b>√</b>	<b>√</b>	
WM09	Disposal of waste (general)	WMP; PS 26.18	Handle and store wastes in a manner, which ensures that they are held securely without loss or leakage, thereby minimizing the potential for pollution.			<b>√</b>	<b>√</b>	Note
WM10	Disposal of waste (general)	WMP; PS 26.18	Remove wastes in a timely manner and maintain the waste storage areas clean regularly.			✓	✓	
WM11	Disposal of waste (general)	WMP; PS 26.17(8)	Regular cleaning and maintenance the drainage system, sumps, oil interceptors and grease traps. The waste from these facilities shall be collected and disposed of by a licensed Collector.	✓		<b>√</b>	✓	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Waste M	<b>Management (Refer to Waste Man</b>	agement Plan as stated	in EP Clause 2,21)					
WM12	Disposal of waste (general)	WMP	Obtain the necessary permits and licenses with regards to the waste management from the appropriate authorities wherever necessary, in accordance with  The Waste Disposal Ordinance (Cap 354),  Waste Disposal (Chemical Waste)(General) Regulation (Cap 354),  The Crown Land Ordinance (Cap 28), and  Dumping at Sea Ordinance (Cap 466)			<b>√</b>	✓	
WM13	Disposal of waste (general)	WMP	Provide training for workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling.			<b>√</b>	<b>√</b>	
WM14	Generation and disposal of construction and demolition waste	WMP & WBTC 5/99 (Appendix A)	The Contractor shall produce a Construction and Demolition Material Disposal Delivery Form (the Form) for each and every vehicular trip transporting Construction and Demolition (C&D) materials off-site. The Contractor shall complete the Form and maintain records as per procedures.			<b>√</b>	✓	
WM15	Production of Chemical Waste (general)	Magnitude	For those processes that generate chemical waste, it may be possible to find alternatives that generate reduced quantities or even no chemical wastes, or less dangerous types of chemical waste	<b>√</b>	<b>√</b>		✓	
WM16	Production of Chemical Waste (general)	Cap 354 sub. leg. C; PS 26.18 (4)	The Contractor shall be required to register with EPD as a chemical waste producer and to follow the guidelines as stated in the Code of Practice on the Packaging, Labeling and Storage of Chemical Wastes.				✓	Register as chemical waste producer has done

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Waste N	Management (Refer to Waste Mana	agement Plan as stated	in EP Clause 2.21)					
WM17	Storage of Chemical Waste	Cap 354 sub. leg. C s. 13, 14, 15, 16, 18 & 19; PS 26.18(4)	Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste)(General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labeling and Storage of Chemical Wastes as follows:					
			A suitable area (special container(s) would be proposed to use) for temporary storage of chemical waste shall be provided. The best location for the storage area shall be located close to the source of chemical waste generation.	✓			✓	
			The container used for the storage of chemical waste should be used for chemical waste only and kept clean and dry all the times.	✓		<b>√</b>	✓	
			The container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.	✓		<b>✓</b>	✓	
			The container should have a capacity of less than 450 l unless the specifications have been approved by EPD.	✓			✓	
			If the container is not used as the storage, the storage area shall be enclosed on at least three sides by a wall, partition or fence with a height of not less than 2m or the total height in stack, whichever is less.	✓		<b>√</b>	✓	
			Adequate ventilation shall be allowed by leaving some space between the top of the enclosure walls and ceiling, or provision of louvers on the sides of the enclosure walls.	✓		✓	✓	

					Delivery Method			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Waste M	Management (Refer to Waste Man	agement Plan as stated	in EP Clause 2.21)					
WM17 (contd)	Storage of Chemical Waste	Cap 354 sub. leg. C s. 13, 14, 15, 16, 18 & 19; PS 26.18(4)	The storage area should have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	✓		✓	✓	
			The storage area should be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)	✓		✓	✓	
			• Every chemical waste storage area should display a hazard-warning panel, notice or marking at or near the entrance or opening of the storage area in English and Chinese characters "CHEMICAL WASTE" and "化學廢物" clearly and boldly in red on a white background with a letter/character size of not less than 60mm high.	✓		<b>√</b>	✓	
WM18	Disposal of Chemical Waste	WMP; PS 26.18	Disposal of chemical waste be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility that also offers a chemical waste collection service and can supply the necessary storage containers, or to a re-user of the waste under approval from EPD.			<b>√</b>	✓	
WM19	Disposal of Chemical Waste	Cap 354, sub. leg. C s21 & 22	Disposal of chemical waste should be via a licensed waste collector.			✓	✓	
WM20	Generation of general refuse	Cap 311, sub leg O S.4 (1)	Law prohibits the burning of refuse on construction sites.			✓	✓	
WM21	Generation of general refuse	Magnitude	Office wastes can be reduced through recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered if one is available.	✓		<b>√</b>	<b>√</b>	

					<b>Delivery Method</b>			
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Waste M	Management (Refer to Waste Man	agement Plan as stated	in EP Clause 2.21)					
WM22	Generation of general refuse	WMP	General refuse generated on site should be stored in enclosed bins or compaction units separate from construction and chemical wastes. A reputable waste collector should be employed to remove general refuse from the site, separately from construction and chemical wastes, on a daily or every second day basis to minimize odour, pest and litter impacts.	<b>\</b>		<b>√</b>	<b>~</b>	
WM23	Generation of general refuse	Magnitude	General refuse will be generated largely by food service activities on site, so reusable rather than disposable dishware should be used if feasible. Individual collectors often recover aluminum cans from the waste stream if they are segregated or easily accessible, so separate labeled bins for their deposit should be provided wherever feasible.	<b>√</b>		<b>√</b>	✓	
Ecology								
EC01	Ozone Emission entry the ambient environment	PS 26.08 (3) (i)	Ozone depleting fire extinguishers shall not be used for temporary firefighting measures and ozone depleting substances shall not be used in carrying out the Works.				<b>√</b>	Note restriction
EC02	Disturbance the marine ecological sensitive receivers	EP Clause 2.12; PS 26.14(5)	Divert the construction phase discharges from excavation works at Headland to an existing 1000mm diameter storm water pipe outlet at Tai Shue Wan to avoid impacts on coral communities in the marine water around the Nam Long Shan headland.	<b>~</b>		<b>√</b>	✓	Drainage Proposal
EC03	Disturbance the marine ecological sensitive receivers	EP Clause 2.15	No marine-based construction works shall be allowed for the Project to conserve the marine ecological resources in the vicinity of the project area.	✓	✓	<b>√</b>	<b>√</b>	

					Delivery Method			Other / Remarks
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Ecology								
EC04	Disturbance the ecological sensitive receivers	EP Clause 2.17 & PS 26.14 (1)	The site clearance works before bulk excavation to the existing mountain to provide a new platform for the Summit shall commence before or outside the breeding season of Black Kites, i.e. from October to May of the next year.	<b>✓</b>	<b>√</b>	1	<b>√</b>	
EC05	Disturbance the ecological sensitive receivers	PS 26.14 (2)	Design of temporary conveyor belt system and the location of temporary adit portals should be considered to avoid impact to potential nest sites in the tall shrubland habitat at Tai Shue Wan area where possible.	<b>✓</b>	<b>√</b>	<b>√</b>	<b>√</b>	
EC06	Disturbance the ecological sensitive receivers	EP Clause 2.19	No construction works and discharge from the construction site(s) shall be allowed within the existing freshwater ponds at the Tai Shue Wan area and within the enhanced Pond 35 after enhancement works.	<b>✓</b>		1	<b>√</b>	
EC07	Disturbance the ecological sensitive receivers	EM&A section 6.2.5	Minimize the impact due to construction on the existing surrounding vegetation by:  • Set up of temporary tree nurseries;	<b>√</b>			<b>√</b>	
			<ul> <li>Designation of "no-intrusion zones" and to record any trespass, including the damage to the existing vegetation;</li> <li>Hill fire prevention;</li> </ul>			<b>v</b>	<b>v</b> ✓	
			Dust and erosion control for exposed soil; and	✓		· ✓	✓	
			Well-planned irrigation networks throughout the establishment period.	<b>✓</b>	✓	✓	✓	

					<b>Delivery Method</b>		_	
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks
Ecology								
EC08	Disturbance the ecological sensitive receivers	EM&A section 7.17 & EIA section 5.138	Minimize the impact due to construction on the uncommon plant species by:					
			Vegetation survey and subsequent transplantation of locally uncommon or restricted species as far as practicable;		<b>✓</b>		including Long Ten leaved Orchid, Rattlesnake-Plan	restricted species tacle Orchid, Sword- Green-flowered ntain, Cycad-fern, and Chinese Lily
			Trees located within the works areas shall be preserved as far as practicable;	✓		✓	✓	·
			Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural habitats;			✓	✓	
			Construction activities shall be restricted to the works areas that would be clearly demarcated;	✓		✓	✓	
			The work areas shall be reinstated immediately after the completion of works;	✓			✓	
			Landscaping works on newly formed land shall as far as possible make use of native plant species.	✓			✓	
Hazard	to Life							
HL01	Hazard to life due to blasting activities	EM&A section 11.3 & EIA Section 12.15	The blasting activities shall be inspected and audited at practical intervals to ensure that the assumptions and recommendations from the Quantitative Risk Assessment (QRA) study are implemented.	<b>~</b>	<b>√</b>	<b>~</b>	<b>√</b>	
HL02			The recommendations from the systematic hazard identification are consistently implemented in accordance with the intent of the hazard to life assessment.	✓	<b>√</b>	✓	<b>√</b>	

					Delivery Method				
No.	Environmental Aspect	Requirement (Classification)	Aspect Mitigation	Site Installation	Method Statement	Toolbox Talk	Status	Other / Remarks	
Landsca	andscape and Visual								
LV01	Visual and Appearance considerations	EM&A Section 6.2.5	Minimize the visual and appearance impact by:  1. careful choice between 'impermeable' and 'permeable' hoardings.  2. control over the appearance of construction workers, construction plants/ machines.  3. proper screening and careful alignment of	<b>√</b>		<b>√</b>	✓ ✓ In the design		
			the temporary barging point and conveyor system.  4. careful selection of security floodlights to avoid light pollution.	√			<b>✓</b>		
Cultura	Cultural and Heritage Impact								
CH01	Cultural and Heritage Impact	EP clause 2.22	To preserve the grave G1, no works shall be allowed within one metre from the vicinity of such grave.	<b>√</b>		<b>√</b>	✓	Note requirement	

Notes:

EP denotes the Environmental Permit No. 249/2006 and its subsequent permits.

EM&A Manual denotes the Contractor specific EM&A Manual.

WMP denotes the Waste Management Plan.

EIA denotes the Final EIA Report No. AEIAR-101/2006.

PS denotes the Particular Specification of the Project.

✓ denotes implemented.

**o** denotes to be implemented.

# APPENDIX I – EVENT AND ACTION PLANS

# **Event/Action Plan for Air Quality Monitoring**

Event		Action		
Action Level	CET	Contractor	PMR	IEC
Exceedance for one sample	<ol> <li>Identify source.</li> <li>Notify IEC, PMR and Contractor.</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedance is due to contractor's construction works to the IEC, PMR and Contractor.</li> <li>Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, PMR and Contractor.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>Submit air mitigation proposal to IEC and PMR for agreement if CET indicated that exceedance is related to the construction works.</li> <li>Implement agreed proposal within a time scale agreed with PMR and IEC.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by CET.</li> <li>Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source.</li> <li>Notify EPD, IEC, PMR and Contractor.</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, PMR and Contractor within 3 working days after additional monitoring.</li> <li>Increase monitoring frequency to daily for 24-hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, PMR and Contractor.</li> <li>If exceedances continue after 1-week monitoring events, request PMR to arrange meeting with PMR, IEC and contractor to discuss remedial actions.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>In consultation with the IEC, submit air mitigation proposal to IEC and PMR for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works.</li> <li>Implement agreed proposal within a time scale agreed with PMR and IEC.</li> <li>Amend working methods if appropriate.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by CET.</li> <li>Discuss amongst PMR, CET and Contractor in order to formulate air mitigation proposal.</li> <li>Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures.</li> </ol>

# APPENDIX I – EVENT AND ACTION PLANS (CONT'D)

# **Event/Action Plan for Air Quality Monitoring**

Event		Action	<u> </u>	
Limit Level	CET	Contractor	PMR	IEC
Exceedance for one sample	<ol> <li>Identify source.</li> <li>Notify EPD, IEC, PMR and Contractor.</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, PMR and Contractor within 3 working days after additional monitoring.</li> <li>Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, PMR and Contractor.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>In consultation with the IEC, submit air mitigation proposal to IEC and PMR for agreement within 3 working days of notification if CET indicated that exceedances are related to construction works</li> <li>Implement agreed proposal within a time scale agreed with PMR and IEC.</li> <li>Amend working methods if appropriate.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by CET.</li> <li>Discuss amongst PMR, CET and Contractor in order to formulate air mitigation proposal.</li> <li>Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source.</li> <li>Notify EPD, IEC, PMR and Contractor.</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, PMR and Contractor within 3 working days after additional monitoring.</li> <li>Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, PMR and Contractor.</li> <li>If exceedances continue after 2 consecutive monitoring events, request PMR to arrange meeting with IEC and contractor to discuss remedial actions.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>In consultation with the IEC, submit air mitigation proposal to IEC and PMR for agreement within 3 working days of notification if CET indicated that exceedances are related to construction works.</li> <li>Implement agreed proposal within a time scale agreed with PMR and IEC.</li> <li>Amend working methods and proposal if appropriate.</li> <li>Stop relevant portion(s) of works as required by PMR, CET and IEC.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedances continue arrange meeting with Contractor, IEC and CET and to consider what portion(s) of works should be further mitigated or have to stop.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by CET.</li> <li>Discuss amongst PMR, CET and Contractor in order to formulate air mitigation proposal.</li> <li>Review Contractor's air mitigation proposal and advise the PMR accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures.</li> </ol>

# APPENDIX I – EVENT AND ACTION PLANS (CONT'D)

# **Event/Action Plan for Regular Construction Noise Monitoring**


Event	Action			
	CET	Contractor	PMR	IEC
Action Level Exceedance	<ol> <li>Identify source.</li> <li>Notify IEC, PMR and Contractor.</li> <li>Conduct additional noise monitoring to investigate the causes.</li> <li>Report the investigation results to the IEC, PMR and Contractor.</li> <li>Discuss with Contractor for their formulation of remedial measures if the exceedance is related to construction works.</li> <li>Conduct additional monitoring to check mitigation effectiveness.</li> </ol>	Take immediate action to avoid further exceedance.     Submit noise mitigation proposals to ET, PMR and IEC.     Implement noise mitigation proposals.	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review the analysed results submitted by the CET.</li> <li>Review the proposed remedial measures by the Contractor and advise the PMR accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures</li> </ol>
Limit Level Exceedance	<ol> <li>Identify source.</li> <li>Notify EPD, IEC, PMR and Contractor.</li> <li>Conduct additional noise monitoring and analyse Contractor's working procedures to determine possible cause of exceedance.</li> <li>Provide interim report to EPD, IEC and PMR on the causes and proposed actions to be taken for the exceedances if exceedance is related to construction works.</li> <li>Assess effectiveness by additional monitoring and report to EPD, IEC, PMR and Contractor the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to CET, PMR and IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant portion of works as determined by the PMR until the exceedance is abated.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	Discuss amongst PMR, CET and Contractor on the potential remedial actions.     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the PMR accordingly.     Supervise and confirm in writing the implementation of remedial measures.

# APPENDIX I – EVENT AND ACTION PLANS (CONT'D)

# **Event/Action Plan for Subtidal Monitoring**

Event	CET					
Action Level Exceedance	Step 1 -	Inform the IEC, ER, Contractor, Project Proponent, EPD, and AFCD and discuss the most appropriate method of reducing sediment in the discharge (e.g. check and increase effectiveness of construction site drainage and sediment and other site runoff removal facilities)				
	Step 2 -	Audit the implementation of mitigation measures on site.				
	Step 3 -	If non-compliance continues, check and confirm the effectiveness of mitigation measures and repeat monitoring survey measurements.				
Limit Level	Undertak	Undertake Steps 1-3.				
Exceedance If further exceedance of Limit Level, suspend construction works until an effective solution is identified.		exceedance of Limit Level, suspend construction works until an effective solution is identified.				
	Once the	solutions have been identified and agreed with all parties, construction works may commence.				

#### APPENDIX J - COMPLAINT FLOW DIAGRAM AND COMPLAINT LOG



# COMPLAINT RECORD REGISTER

Record ID	Date Received	Type (PMR / EPD / Public / Others, please specify)	Description	Responsible Project	Justified complaint?	Status (Open / Closed)
OPE/DBJV/PROJ/QSE/ECR/001	05-Nov-07	Public thro' EPD	The complainant claimed that dust nuisance was observed at Tai Shue Wan on 03-Nov-07.	CI05	N/A	The inspector of EPD came to the scene on 05-Nov-07 and no significant observation was made, hence the complaint was closed.
OPE/DBJV/PROJ/QSE/ECR/002						Under investigation, the noise nuisance was concluded from the soft ground tunnel support work adjacent to GPH. Rock breaking had to be carried out within the tunnel works areas due to safety and emergency in order to prevent the collapse of the ground support structure.
	09-Jan-08	Public thro' OPC	The complainant claimed that noise nuisance was heard from the Ocean Park construction sites during the restricted hours	CI05	Justified	With regards to the complaints, immediate action was taken and summarized as follows:
OPE/DBJV/PROJ/QSE/ECR/003						The enclosure and the acoustic doors have been built and completed on 21-Jan-08; and
						Surveillance was stepped up in order to ensure that timely actions could be taken to rectify any complaints.
						With regards to the complaints, immediate action was taken and summarized as follows:
OPE/DBJV/PROJ/QSE/ECR/004	13-Feb-08	Public thro' EPD	The complainant claimed that noise nuisance was heard from the Ocean Park construction sites during the restricted hours at Tai Shue Wan	CI05	Justified	Additional noise control measures, including noise enclosure at the junction of the conveyors at Tai Shue Wan; and
			at fai office vvair			Well manage the working sequence in order to minimize the impacts to the vicinity.
						With regards to the complaint, investigation has conducted and the findings and action to be taken were summarized as follows:
OPE/DBJV/PROJ/QSE/ECR/005	12-Mar-08	Public thro' EPD	The resident from Broadview Court claimed that noise nuisance from the night works at Nam Long Shan Road	CI05	Justified	<ul> <li>Movable noise panels and the noise shield have been used during the breaking works. The potential cause of the noise nuisance might be the panels were not placed properly and the noise emitted from the gap. The in-charge foreman has been reminded to place the panels properly in order to minimize the noise nuisance to the vicinity.</li> </ul>
OPE/DBJV/PROJ/QSE/ECR/006	13-Mar-08	Public thro' EPD	The complainant claimed that noise nuisance from the night works at Nam Long Shan Road	CI05	Justified	Please refer to the findings of Record ID No. OPE/DBJV/PROJ/QSE/ECR/005.
OPE/DBJV/PROJ/QSE/ECR/007	20-Mar-08	Public thro' EPD	The complainant claimed that noise nuisance from the night works at Nam Long Shan Road	CI05	Justified	With regards to the complaint, investigation has conducted and the findings could not made any conclusions. In this context, the incharge engineer/foreman of each CNP has notified and reminded that all requirements under the CNP should be complied with all the times.
						With regards to the complaint, action was taken as follows:  • Enhance the water spraying, especially the frequency, in order
OPE/DBJV/PROJ/QSE/ECR/008	15-Mar-08	Public thro' EPD	The complainant claimed that dust nuisance from the crusher, Nam Long Shan Road	CI05	Justified	to minimize the dust nuisance to the vicinity.  Besides, the length of dust screen was extended to increase the
						coverage area of stockpile to minimize the dust nuisance due to strong wind.
						With regards to the complaint, immediate action was taken and summarized as follows:
OPE/DBJV/PROJ/QSE/ECR/009	19-Mar-08	Public thro' EPD	The complainant claimed that noise from the temporary steel plates over trenches at Nam Long Shan Road	CI05	Justified	Inform the in-charge foreman to provide sufficient sandbags or rubber pad before placing the temporary steel plates back to cover the trench.
	05 M-= 00	Dublic Horsel EDD	Police Training School claimed that dust nuisance from CI12C	Olor	lung''' - d	With regards to the complaint, immediate action was taken and summarized as follows:
OPE/DBJV/PROJ/QSE/ECR/010	∠5-iviar-u8	Public thro' EPD	to the school	CI05	Justified	Inform the in-charge foreman to increase the frequency of water spraying of the exposed areas.

# COMPLAINT RECORD REGISTER

Record ID	Date Received	Type (PMR / EPD / Public / Others, please specify)	Description	Responsible Project	Justified complaint?	Status (Open / Closed)
OPE/DBJV/PROJ/QSE/ECR/011	23-May-08	Public thro' EPD	The complainant claimed that noise from the temporary steel plates over trenches at Nam Long Shan Road	Cl05	Justified	<ul> <li>With regards to the complaint, immediate action was taken and summarized as follows:</li> <li>Inform the in-charge foreman to ensure that the temporary steel plates should be placed tight without loose and gap before leaving.</li> <li>Inform the heavy vehicle drivers try to not step on the metal plate when driving thro' the metal plates and reduce the speed.</li> </ul>
OPE/DBJV/PROJ/QSE/ECR/012	18-Jul-08	Public thro' EPD	The complainant concerning the export of construction waste originated from Ocean Park to the Mainland China.	CI05	Justified	With regards to the complaint, relevant documents have been provided to EPD to justify the procedures of import and export of excavated materials are fully followed.

# APPENDIX K – CONSTRUCTION PROGRAMME

Early Start	Activity Description
Tunnel, Site Formation & Misc.	
st Centre B-Misc. Site Formation at Waterfront	
Construction	
B4 - Access Rd to Astounding Asia at Waterfront	
18/FEB/08A	Access Road Remaining Works
st Centre C-Misc. Site Formation at Summit	
Construction	
C1/C2/C6 - Preparation Works - Summit Excav	
14/JUL/08	Drainage Works at Tai Shue Wan
C1 / C2 / C5 - Summit Excavation	
05/NOV/07A	Phase 1 Excavation (Final Level)
st Centre D - Funicular Tunnel and Adit Tunnel	
Construction	
D2 - Tunnel Ch. 0 - Ch.940	T 111/1 (1 01/04 T00 04/1 / 1
21/MAY/08A	Tunnel Waterproofing CH21 - 580: 84 li.m./wk
10/JUN/08A	Tunnel Lining CH21 - 580: 84 li.m/wk Tunnel Builder's Works CH21 - CH580:84 lin.m./wk
24/JUN/08A 30/JUN/08A	Tunnel Builder's Works CH21 - CH580:84 IIn.m./wk  Tunnel Waterproofing CH940 - 705: 84 Ii.m/wk
16/JUL/08	Tunnel Lining CH940-695: 84 li.m/wk
st Centr E-Funicular Termini-Summit&Waterfront	Turing Crists Coo. of illiams
Construction	
E2 - Summit Terminus Construction	
26/MAY/08A	+124mPD Slab, Column&Wall upto +130mPD
17/JUL/08*	Finishing & E&M Works with T&C ready for OP
E1 - South Part of Waterfront Terminus	
19/JUN/08A	2nd Stage-Waling&Strut with Soil Nail&Excavation
E1 - North Part of Waterfront Terminus	
11/APR/08A	Pilecap, Pad Footing w U/G Drainage & Utilities
28/JUL/08	External U/G Drainage & Utilities and Roadworks
st Centre H-Option Government Entrust Works	
Construction	
H3 - Wong Chuk Hang Road	
02/JUN/08A	F2.01 to F2.00 (Q8 & Q9)- Excavation
03/JUL/08A	F2.06 to F2.05 (Q3b) - Excavation
25/JUL/08	F2.01 to F2.00 (Q8 & Q9)- Pipe Laying
26/JUL/08	F2.06 to F2.05 (Q3b) - Pipe Laying
31/JUL/08	F2.06 to F2.05 (Q3b) - Backfill
H2 - Nam Long Shan Road	E4.74 . E4.70 (D4.0 D0) E
03/MAR/08A	F1.71 to F1.70 (P4 & P6)- Excavation
25/MAR/08A	F1.58a to F1.58 (P20)- Excavation F1.41 to F1.40 (P35)- Backfill
26/MAY/08A 02/JUN/08A	12m to F1.40 (P35)- Backfilli 12m to F1.63 (P14)- Excavation
10/JUN/08A	F1.68 to F1.67 (P8)- Backfill
16/JUN/08A	F1.57 to F1.56a (P22)- Excavation
14/JUL/08	F1.47 to F1.46 (P28)- Excavation
14/JUL/08	F1.23 to F1.21 (P48)- Reinstatement
17/JUL/08	F1.56a to F1.56 (P22)- Excavation
17/JUL/08	F1.57 to F1.56a (P22)-Pipe Laying+Watermain Work
17/JUL/08	F1.70 to F1.69 (P7)- Excavation
17/JUL/08	F1.69 to F1.68 (P8)- Backfill
17/JUL/08	F1.68 to F1.67 (P8)- Reinstatement
21/JUL/08*	F1.73 to F1.72 (P2)- Reinstatement
22/JUL/08	F1.57 to F1.56a (P22)- Backfill
22/JUL/08	F1.41 to F1.40 (P35)- Reinstatement
22/JUL/08	F1.69 to F1.68 (P8)- Reinstatement
23/JUL/08	F1.56a to F1.56 (P22)-Pipe Laying+Watermain Work
25/JUL/08	F1.57 to F1.56a (P22)- Reinstatement
26/JUL/08	F1.56a to F1.56 (P22)- Backfill
28/JUL/08*	20m to F1.60 (P18)- Excavation F1.62 to F1.61 (P16)- Excavation
28/JUL/08*	F1.56 to F1.51 (P16)- Excavation F1.56a to F1.56 (P22)- Reinstatement
	1 1.000 to 1 1.00 (1 44 <i>)</i> = Nonstatofficit
31/JUL/08 Ocean Park Private Road	

Start Date Finish Date Data Date Run Date 02/OCT/06 OP3A 28/SEP/09 13/JUL/08 04/AUG/08 16:49



# APPENDIX L - CONTACTS OF KEY ENVIRONMENTAL PERSONNEL

Company	Contact Person	Position	Telephone No.
Ocean Park Corporation	Helen LEUNG	Project Manager	2910 3106
Maunsell Consultants Asia Ltd	Edmund PANG	Project Manager Representative (PMR)	2871 5888
	Terence KONG Project ETL		2910 3151
Dragages-Bouygues J.V.	YT SO	Project QSE Manager	2555 4110
Dragages-bouygues 3. v.	Schroeder TAM	Project QSE Officer (Env.)	2555 4113
Mott MacDonald Hong Kong Ltd	Dr. Anne KERR	Independent Environmental Checker	2828 5757
ETS-Testconsult Limited	CL LAU	Environmental. Monitoring Team Supervisor	2695 8318



# **CONTENTS**

		Page
EXECUTIVE SUM	IMARY	I
1. INTRODU	JCTION	1
Project One Construct	ndrganisationion Works undertaken during the Reporting Monthof EM&A Requirements	
2. ENVIRON	IMENTAL audit	2
Implemen	ectiontation Status of Environmental Mitigation Measurestation Status of Environmental Complaint Handling Procedures	2
3. FUTURE	KEY ISSUES	3
Construct	ion Program for the Next Months	3
4. CONCLU	SIONS AND RECOMMENDATIONS	4
	nsendations	
List of Tables		
Table 1.1 Table 2.1	Actual Quantity of Waste Generated in July 2008Summary of Environmental Licensing and Permit Status	
List of Appendic	es	
Appendix A Appendix B Appendix C Appendix D	Project Organization Layout of Work Site Construction Programme Summary of Environmental Mitigation Implementation Schedule	

#### **EXECUTIVE SUMMARY**

This is the 16<sup>th</sup> EM&A Monthly report prepared by Kaden – ATAL Joint Venture for the Project "Vet Hospital". This report presents the results of the construction activities conducted in the month.

In the reporting month, the following construction activities took place:

- R.C. structure: Painting of dolphin pools.
- Skylight installation: Water test.
- E&M & LSS installation: plumber, electric installation, A/C system, etc.
- Internal finishing: plasterer works, installation of wooden doors, waterproof in building and roof.
- Cable/Drainage laying: excavation, installation of cable/drainage and backfill, etc.

#### **Environmental Licensing and Permitting**

Permits granted to the Project include the Environmental Permit (EP) for the Project and Construction Noise Permit (CNP). Information of these permits is provided in Table 2.1.

# **Implementation Status of Environmental Mitigation Measures**

Site inspections in the month made following observations and recommendations.

#### Water Quality Mitigation Measures

- Stagnant water was accumulated in the trench. The Contractor was reminded to keep good housekeeping.
- Catch-pit of temporary drainage was observed blocked by sand/soil. The Contractor was reminded to remove all the sand/soil at the area.

#### Air Quality Mitigation Measures

No violation was observed nor recorded.

#### Noise

No violation was observed nor recorded.

#### **Ecology**

No violation was observed nor recorded.

### Waste / Chemical Management

- Rubbish was observed stacking at slope. The Contractor was reminded to remove the rubbish in regular basis.
- Materials other than chemical waste were stored in the Chemical Waste Storage Area. The Contractor
  was reminded to clear all other stuffs in the Chemical Waste Storage Area or relocated the area.

#### Others

No violation was observed nor recorded.

#### **Environmental Non-conformance**

No complaint, summons or prosecution related to environmental issues was made against the Vet Hospital Project in the reporting month.

# **Future Key Issues**

Key issues to be considered in the month include:

- To maintain the temporary drainage system in good condition of flow.
- To prevent stagnant water after rain to prevent mosquito breeding.
- To promote the awareness of protecting the slope. Workers should dispose rubbish to designated area or tubs.

#### 1. INTRODUCTION

#### **Background**

- 1.1 Under the requirements of Environmental Permit EP-249/2006/A, EM&A programme as set out in the EM&A Manual is required to be implemented.
- 1.2 This report summarises the environmental monitoring and audit works for the Project in the month of July 2008.

# **Project Organisation**

1.3 The structure of the Project Organisation is shown in Appendix A.

# Construction Works undertaken during the Reporting Month

- 1.4 The major construction activities undertaken in the month included:
  - R.C. structure: painting of dolphin pools.
  - Skylight installation: water test.
  - E&M & LSS installation: plumber, electric installation, A/C system, etc.
  - Internal finishing: plasterer works, installation of wooden doors, waterproof in building and roof.
  - Cable/drainage laying: excavation, installation of cable/drainage and backfill, etc.
- 1.5 A layout plan of the Project is provided in Appendix B.
- 1.6 The actual amounts of different types of waste generated by the activities of the Project in the month are shown in Table 1.1.

Table 1.1 Actual Quantity of Waste Generated in July 2008

Waste Type	Examples	Actual quantity disposed (Tonnes)	Disposal Locations
C&D Waste	Construction waste(Plastic,	40.75	SENT Landfill
	wood and bamboo)		TKO Sorting Facilities
	Mixed rock & soil	38.13	Quarry Bay
	IVIIXEU TOCK & SOII	14.86	TKO Fill Bank
Chemical wast	e Used oil, spent solvent		Collected by licensed collector

# **Summary of EM&A Requirements**

- 1.7 The environmental licensing and permits are described in Section 2.
- 1.8 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 2 of the Report.
- 1.9 The implementation status of the environmental mitigation is attached in Appendix D.

# 2. ENVIRONMENTAL AUDIT

#### **Site Inspection**

- 2.1 The contract commencement date is 26 March 07.
- 2.2 The weekly site inspection was only carried out on 03<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 25<sup>th</sup> (IEC audit) and 31<sup>st</sup> July 2008 in the month.
- 2.3 The purpose is to monitor environmental issues on the construction sites to ensure that all mitigation measures were implemented timely and properly.

#### Status of Environmental Licensing and Permitting

2.4 All permits/licences obtained as in the reporting month are summarised in Table 2.1.

Table 2.1 Summary of Environmental Licensing and Permit Status

Permit No.	Valid	Period	Section	Status
remit No.	From To		Section	Status
<b>Environmental Permit</b>				
EP-249/2006/A	28/07/06	N/A	Expansion of existing Ocean Park and reconstruction / modification of its existing facilities.	Valid
<b>Construction Noise Perm</b>	its			
GW-RS0175-08	10/4/08	9/10/08	Generator, dump truck, tracked excavator, concrete pump, tower crane, poker, air compressor, concrete lorry mixer.	Valid
<b>Chemical Waste Produce</b>	r		<u> </u>	
WPN5213-199-K2880-01	19/03/07	N/A	-	Valid
<b>Air Pollution Control (Co</b>	nstruction D	oust) Licence	)	
001018953	16/03/07	N/A	-	Valid
Water Discharge Licence	-	-		
EP820/W2/XC041	31/05/07	30/06/12	Vet Hospital	Valid
<b>Billing Account for Dispo</b>	sal of Cons	truction Was	ste and Application for Issuance of Chits	
7005185	12/4/07	N/A	-	Valid

#### **Implementation Status of Environmental Mitigation Measures**

2.5 During site inspections in the month, the following observations and recommendations were made.

#### Water Quality Mitigation Measures

- Stagnant water was accumulated in the trench. The Contractor was reminded to keep good housekeeping.
- Catch-pit of temporary drainage was observed blocked by sand/soil. The Contractor was reminded to remove all the sand/soil at the area.

#### Air Quality Mitigation Measures

No violation was observed nor recorded.

#### Noise

No violation was observed nor recorded.

#### **Ecology**

No violation was observed nor recorded.

#### Waste / Chemical Management

- Rubbish was observed stacking at slope. The Contractor was reminded to remove the rubbish in regular basis.
- Materials other than chemical waste were stored in the Chemical Waste Storage Area. The Contractor was reminded to clear all other stuffs in the Chemical Waste Storage Area or relocated the area.

#### Others

No other violation was observed nor recorded.

# Implementation Status of Environmental Complaint Handling Procedures

#### Summary of the Complaints and Prosecutions

2.6 No complaint, summons or prosecution related to environmental issues was received or made against the Project in the reporting month.

#### 3. FUTURE KEY ISSUES

- 3.1 Key issues to be considered in the month include:
  - To maintain the temporary drainage system in good condition of flow.
  - To prevent stagnant water after rain to prevent mosquito breeding.
  - To promote the awareness of protecting the slope. Workers should dispose rubbish to designated area or tubs.

#### **Construction Program for the Next Months**

3.2 The construction programme for the next months is shown in Appendix C.

#### 4. CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

- 4.1 No complaint, summons or prosecution related to environmental issues were made against this project in the reporting month.
- 4.2 IEC audit was carried out on 25 July 2008. 3 observations and no non-compliances were raised.
- 4.3 5 nos. of site inspections were carried out. Parts of identified issues are rectified within the reporting month. Others are under on-going improvement.

#### Recommendations

4.4 According to the environmental audit performed in the month, the following recommendations are made:

## Air Quality Impact

To implement dust suppression measures on dry surfaces and dusty works.

#### Noise Impact

- To inspect the noise sources from inside and outside of the site.
- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To have regular maintenance of vehicles and equipment used.

# Water Quality Impact

- To ensure open stockpiles of construction materials are covered with tarpaulin or similar fabric during rainstorm.
- To fully operate the temporary on-site drainage system and all sedimentation tank.
- To clean up the mud/sand accumulated in the temporary drainage system and sedimentation tank in frequent basis.

# Waste/Chemical Management

- To regular waste removal to prevent over accumulation of waste materials or rubbish on site.
- To avoid any discharge of chemical waste or oil directly from the site.
- To regularly and properly collect, store and dispose of all waste types.


# Appendix A



#### OCEAN PARK MASTER REDEVELOPMENT PROJECT CONTRACT NO. CS01 - VET HOSPITAL



#### KADEN - ATAL JOINT VENTURE PROJECT ORGANIZATION CHART



Site Tel. No.: 2580 6083 Site Fax No.: 2580 6115

# Appendix B



# Appendix C

Companies   Comp	Activity ID	Orig Ea		Tot Flo		MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB 15 1219 26 2 9 1623 307 14 21 28 4 1118 25 2 9 1623 306 13 2027 3 10 17 24 1 8 15 22 295 1219 263 10 17 24 31 7 14 21 28 4 11 18 25 3	MAR APR MAY JUN JUL AUG SEP OCT NOV DEC 10 1724 317 14 21 28 5 12 19 26 2 9 16 23 30 7 14 21 28 4 11 18 25 1 8 15 22 29 5 13 20 27 3 10 17 24 1 8 15 22 2
Part	A SAN TORONOUS AND A SAN THE S						
Marcal   Care							
## Page of Compiler   1	VHJCD01			334 3		♦ Date of Commencement	
Marchan   1   1   1   1   1   1   1   1   1							®Date of Completion
## Consisted all project controls and the Part Street Black  ## Consisted all project controls and the part Street Black  ## Consisted all project controls and the part Street Black  ## Consisted all project controls and the part Street Black  ## Consisted all project controls and controls		U	25-07-2008	U	U Simple Uniconservation		, <u> </u>
### WHADCAD   0   \$1-9-72077   19   2   19   19   19   19   19   19	1 C - C - C - C - C - C - C - C - C - C						
Public Column   Public Colum	VH IKD01		20-04-2008*	n	٥		
Vol.   Column   Col				·		C. C. and the installation of understand assuing	
### PATENTIAL PROPERTY OF THE PATENT OF THE	VHJKDU2	Ü	16-07-2007A		100	for saltwater, fresh water, uPVC ducting and	
Marcol	VHJKD03	D	31-05-2008°	0	0		*Complete all physical works and fulfill the
MURICOL						-	Conditions necessary to obtain an occupation
VA-PRODE   0   25-07-2000   0   31-02-2000   0   0   0	NO INDO		24 05 2000	^	^		
Prefilminaries	VAJADU4	Ü	31-05-2008	·	G	•	Office Block and allow access to the Employer for the installation of Employer supply fixtures
Preliminaries	VHJKD05	0	25-07-2008*	0	0		♦Achieve Substantial Completion of the Works
VHPRSS00	Preliminaries						
### WY-PSS-94 0 0 06-04-2008* 0 0 0	<ul> <li>polymiciwicospositrations:codes</li> </ul>	MATERIAL PROPERTY OF THE PROPE				•	
#####\$5500 0 0-04-2000* 0 0 0  **VMP\$5500 0 0-04-2000* 0 0 0 0  **VMP\$5500 0 0 0-04-2000* 0 0 0  **VMP\$5500 0 0 0-04-2000* 0 0 0  **VMP\$5500 0 0 0 0 0 0 0							
VIVIPSS00   0 0 0-05-2008   0 0 0   0   0   0   0   0   0   0	VHVPSS030	0 31-03-2	008-	0	0		Submission of WR1 to HEC for energization
VHVPSS070	VHVPSS040	0 09-04-2	008*	0	o		Submit Form WW045 (Part 4) & WW0132 to WSD
VFNPSS071   1 29-05-2008   29-05-2008   0   0	VHVPSS050	0 09-05-2	008	0	o		®lssue Water Certificate by WSD
VANPES072   15 30-05-2008   13-06-2008   0   0	VHVPSS070	0 15-05-2	008*	0	0		
V-IV-PSS073	VHVPSS071	1 29-05-2	008 29-05-2008	0	0		源1st Inspection of FS installation by FSD
VHVPSS075	VHVP5S072	15 30-05-2	008 13-06-2008	0	0		Rectify defects as per FSD's comment
VHVPSS080 0 24-05-2008* 0 0 0  VHVPSS080 0 31-05-2008 0 0 0  VHVPSS100 1 19-06-2008 19-08-2008 0 0 0  VHVPSS110 1 19-06-2008 19-08-2008 0 0 0  VHVPSS110 1 20-06-2008 0 7-07-2008 0 0 0  VHVPSS120 14 20-06-2008 07-07-2008 0 0 0	VHVPSS073	1 14-06-2	008 14-06-2008	0	0		
VHVPSS080   0   24-05-2008   0   0   0   0   0   0   0   0   0	VHVPSS074	12 15-06-20	008 26-06-2008	0	0		Rectify defects as per FSD's comments
VHVPSS190	VHVPSS075	0 11-07-20	906	0	0		®Issue FS Certificate by FSD
VHVPSS100 0 02-06-2008* 0 0 0  VHVPSS110 1 19-06-2008 19-06-2008 0 0 0  VHVPSS120 14 20-06-2008 07-07-2008 0 0 0  VHVPSS120 14 20-06-2008 07-07-2008 0 0 0  Soft Date Find Date 22-10-2008 Find Date 31-03-2008 Find Date 3	VHVPSS080	0 24-05-20	108*	0	٥		*Apply for lift certificate from EMSD
VHVPSS110 1 19-06-2008 19-06-2008 0 - 0  **Start Date** Finish Date** 22-10-2008 22-10-2008 22-10-2008 23-10-3-2008 23-10-	VHVPSS090	0	31-05-2008	0	0		*Issuance of lift certificate from EMSD
VHVPSS120 14 20-06-2008 07-07-2008 0 0 0   Rectify defects as per BD's commonts	VHVPSS100	0 02-06-20	008-	. 0	0		* Submit BA13 for Occupation Permit
Start Date   26:03-2007	VHVPSS110	1 19-06-20	19-06-2008	0	- 0		
Start Date   26-03-2007   Finish Date   22-10-2008   Finish Date   22-10-2008   Finish Date   23-03-2007   Finish Date   23-03-	Rest:	14 20-06-20	08 07-07-2008	0	0		Rectify defects as per BD's commonts
Finish Date 22-10-2008 To finish Progress Bar Date Date O2-04-2008 11 20 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Progress Bar Ocean Park Master Redevelopment 50-04-05 12 Construction Park Master Redevelopment 50-04-05 12 CONSTRUCTION Progress Bar Ocean Park Master Redevelopment 50-04-05 12 CONSTRUCTION Progress Bar Ocean Park Master Redevelopment 50-04-05 12 CONSTRUCTION Progress Bar Ocean Park Master Redevelopment 50-04-05 12 CONSTRUCTION Progress Bar Ocean Park Master Park Master Park Master Park Master Park Master Park Maste					-		
Contract No. CS01 - Vet Hospital	Finish Date		22-10	-2008	7.00.00.00.00.00	A S-DIOI DE	Date Revision Charles Agentum 55 05-0005 Sensin Programme 40 Ab.
Construction Program						Ocean Park Master Redevelopment	
TV-V-Collectivity Collectivity						Construction Program	
?Primavera Systems, Inc.	?P	rimavera Syst	ems, Inc.		······································		

Activity ID VHVPSS130	Orig Dur	Early Start 08-07-2008	Early Finish 08-07-2008	Total : Float 0	% Comp	2007 MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR 85 1219 262 9 1623 307 14 21284 1118 252 9 1623 306 13 2027 3 10 17 241 8 15 22 295 12 19 263 10 17 24 31 7 14 21 28 4 11 18 253 10 17 24	APR MAY JUN JUL AUG SEP OCT NOV DEC 317 1421285 1219262 9 1523307 1421284 1118251 8 1522296 1320273 1017241 8 15222 #Zad BD inspection
VHVPSS140	0	00-07-2000	25-07-2008	0	0		♦ issuane of Occupation Permit by ED
			20-07-2000	Ü	U		
Plant Room	RIOCE	K			er me		
lestalletion (Vo	ks at Tr	ranstormer Ro	IOPX				-
VHUTBE095	45	27-12-2007A	24-03-2008A		100		stall transformer by HEC
Testing and Col	nassia	rung				·	
VHUTBE210	1	31-03-2008	31-03-2008	6	0		First energization of LV Switchboard
VHUTBE230	14	01-04-2008	14-04-2008	6	0		Testing of Building services system
Pool Block							
Superstructure	o vei						
R.C. Works							
VHUPBS120	60	02-01-2008A	25-03-2008A		100		construct Holding Pools & Quarantine Pool - wall
VHUPBS130	60	28-01-2008A	27-03-2008A		100		Construct Ground Floor - base slab (+87.45mPD)
VHUPBS140	45	11-02-2008A	10-04-2008	0	80		Construct Ground Floor - walls & columns
VHUPBS141	14	31-03-2008*	13-04-2008	6	0	e de la companya de l	Watertightness test to Backwash Tank
VHUPBS150	14	31-03-2008*	13-04-2008	6	0		Will Watertightness test to Transfer Tank, Break Tank and Degass Tank
VHUPBS160	60 (	01-04-2008*	30-05-2008	12	0		Watertightness test to Dolphin, Holding Pools and Quarantine Pool
Structural Steel							
VHUPBS310	0 (	03-03-2008A			100		y of structural steel roof segments
VHUPBS330	45 2	26-03-2008A	05-05-2008	1	20		Erect structural roof truss segments
VHUPBS360	46 1	15-04-2008	30-05-2008	7	0		Install roof cladding, skylights and fall arrest system
42.0							
VHUPBS513	40 1	13-05-2008	21-06-2008	6	0		Epoxy lining on internal face of Pools & Channel
VHUPBS520	<b>60</b> 2	21-05-2008	19-07-2008	6	0		Internal finishes for Ground Floor
VHUPBS550	90 2	21-04-2008	19-07-2008	6	0		· External finishes
Emergency Vehic	war Ac	Sousse					
VHUEVA010	14 0	01-04-2008	14-04-2008	0	0		Cut slope benching for falsework
VHUEVA020	14 0	08-04-2008	21-04-2008	0	0		Erect faisework and formwork for EVA slab
VHUEVA030							Construct EVA slab
\$			.7-03-2006	0	0		,
Establish stress	s at Lev	ver Ground Fl	Der				
VHUPBE070	120 2	28-12-2007A	05-05-2008	0	70		Install Life Support System
VHUPBE079	120 1	10-01-2008A	07-05-2008	0	68		Install electrical service system
VHUPBE080				2	-		Install fire services system
is and the second							

Activity	Orig	Early	Early	Total	%	2006 MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV	DEC
VHUPBE082	Dur . 120 2	Størt 27-12-2007A	Finish 05-05-2008	Fiost 2	70	105 1218 262 9 1623 307 14 2128 4 1118 252 9 1623 306 13 2027 3 10 17 241 8 15 22 295 1219 263 10 17 24 31 7 14 2128 5 12 19 262 9 16 23 307 14 2128 4 11 18 251 8 15 22 296 13 20 27 3 10 17 24 1 8 10 20 20 20 20 20 20 20 20 20 20 20 20 20	8 15 22 2
VHUPBE083			05-05-2008				İ
	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX	DTANSCHI GOGGOGGGGGG	03-03-2008	2	70	Install P&D services system	
Distallation Viol	Ka et Gir	ARIG FILLER					
VHUPBE090	0 0	08-04-2008		0	0	♦ Handover of G/F for E8th Works	
VHUPBE100	54 0	8-04-2008	31-05-2008	0	0	install raised platform system & FRP water gate	
VHUPBE109	30 0	8-04-2008	07-05-2008	0	0	Install electrical services system	
VHUPBE110	30 0	8-04-2008	07-05-2008	0	0	Install fire services system	
VHUPBE111	30 0	8-04-2008	07-05-2006	0	0	nstall MVAC services system	
VHUPBE112	30 0	8-04-2008	07-05-2008	0	0	Install P&D services system	
Testing and Con	milision	ing .			DZEVOŽŽIVA V		
VHUPBE200	60 0	6-05-2008	04-07-2008	0	0	Testing of Life Support System	
VHUPBE209	30 0	8-05-2008	06-06-2008	0	0	Testing of electrical services system	
VHUPBE210	30 0	8-05-2008	06-06-2008	0	0	Testiing of fire services systam	
VHUPBE211	30 0	8-05-2008	06-06-2008	0	0	Testing of MVAC services system	
VHUPBE212	30 08	8-05-2008	06-06-2008	0	0	######################################	
VHUPBE217	28 27	7-06-2008	24-07-2008	0	0	Process pre-commissioning of Life Support System	1
VHUPBE300	90 25	5-07-2008	22-10-2008	0	0	Commissioning of Life Support System (min. 90 days from Con	mpletion)
Office Block							
<ul> <li>Operations</li> <li>Superstructure</li> </ul>	Logic.						
VHUOB5060	14 04	04 2000°	14-04-2008	0	0		
		1-04-2000	14-04-2008		0000000	. Watertightness test for F.S. Water Tank	
VHUOES300	60 18	3-12-2007A	07-04-2008	13	90	A Control of the Cont	
VHUOBS301	60 14	1-01-2008A	28-04-2008	3	60	Internal finishes for First Floor	
VHUOBS310	40 11	-04-2008	28-05-2008	3	0	Laboratory fittings and benches	
VHUOBS330	60 25	5-02-2008A	06-05-2008	22	50	External finishes	
VHUOBS340	21 25	5-02-2008A	31-03-2008A		100	Roof finishes	
become view							
					200000		
VHUOBE060	0 18	-12-2007A			100		
VHUOBE069	90 18	-12-2007A	08-04-2006	25	90	/Install electrical services system	
VHUOBE070	90 18	-12-2007A	08-04-2008	25	90	Install fire services system	
VHUOBE071	90 18	-12-2007A	08-04-2008	25	80	/Install MVAC services system	
VHUOBE072	90 18	-12-2007A	08-04-2008	25	90	/Install P&D services system	
				<del></del>			

Activity ID	Orig	Eerly Start	Early	Total	%	2007
Votago processor de construiro	man ha harren y Arres	Start ing & Food Flo	Finish	1001	Comp	MAR APR MAT JUN 30L AGG SEP OCT NOV DEC JAN FEB MAR APR MAT JUN 30L AGG SEP OCT NOV DEC 1519262 9 1623307 1421284 1118252 9 1623307 1421284 1118252 9 1623307 1421284 1118251 8 1522296 1320273 1017241 8 1522295 1219263 10172431.7 1421285 1219262 9 1623307 1421284 1118251 8 1522296 1320273 1017241 8 1522295 1219262 9 1623307 1421285 1219262 9 1623307 1421284 1118251 8 1522296 1320273 1017241 8 1522295 1219262 9 1623307 1421285 1219262 9 1623307 1421284 1118251 8 1522296 1320273 1017241 8 1522295 1219262 9 1623307 1421285 1219262 9 1623307 1421285 1219262 9 1623307 1421284 1118251 8 1522295 1219263 10172431.7 1421284 1118253 8 1522295 1219262 9 1623307 1421285 1219262 9 1623307 1421284 1118251 8 1522295 1219263 10172431.7 1421284 1118253 1219262 9 1623307 1421284 1118251 8 1522295 1219263 10172431.7 1421284 1118253 1219262 9 1623307 1421284 1118251 8 1522295 1219263 10172431.7 1421284 1118253 1219263 1219263 10172431.7 1421284 1118253 1219262 9 1623307 1421284 1118251 8 1522295 1219263 10172431.7 1421284 1118253 1219263 10172431.7 1421285 1219263 10172431.7 1421285 1219263 10172431.7 1421284 1118253 1219263 10172431.7 1421285 1219263 10172431.7 1421285 1219263 10172431.7 1421285 1219263 121
VHUOBE080		18-01-2008A			100	♦ Handover of 1/F for E&M Works
VHUOBE081	55	25-02-2008A	07-04-2008	26	85	Anstall lift
VHUOBE089	90	18-01-2008A	17-04-2008	16	80	Install electrical services system
VHUOBE090	90	18-01-2008A	17-04-2008	16	80	Install fire services system
VHUOBE091	90	18-01-2008A	17-04-2008	16	80	Install MVAC services system
VHUOBE092	90	18-01-2008A	17-04-2008	16	80	Install P8D services system
Testing and Co	mraissic	ining				
VHUOBE200	30	08-04-2008	27-04-2008	26	33	Testing of Lift
VHUOBE209	28	18-04-2008	15-05-2008	16	0	Testing of electrical services system
VHUOBE210	28	18-04-2008	15-05-2008	16	0	Testing of fire services system
VHUOBE211	28	18-04-2008	15-05-2008	16	'0	Testing of MVAC services system
VHUOBE212	28	18-04-2008	15-05-2008	16	0	Testing of P&D services system
External Wo	rks					
Bearing Area						
VHUEW020	28	06-08-2007A	25-04-2008	-14	20	Install saltwater & fresh water intake
						(200mm dia. uPVC pipe & 80mm dia. DI)
VHUEW030	14 ;	31-03-2008*	16-04-2008	-6	0	Relocate existing fire hydrant and install fire service water intake (100mm dia. M.S. pipe)
VHUEW040	40 (	01-04-2008	19-05-2008	0	0	/ Install foul water drains & M/H (150mm dia, D.I. pipe)
VHUEW050	14	31-03-2008*	13-04-2008	-14	0	FS, LSS, CCMS & IT signal ducts & drawpits
VHUEW080	11 ;	20-05-2008	31-05-2008	0 ,	0	Reinstate concrete pavement for Ocean Panorama
VHUEW090	40 (	01-04-2008	19-05-2008	0	0	- (Stepped channels and catchpits)
VHUEW100	55 2	20-05-2008	25-07-2008	0	0	Reinstatment of existing slope
VHUEW110	18 (	04-07-2008	25-07-2008	o	0	Tree-planting works
VHUEW120	0 2	26-04-2008		-16	0	♦ Handover of underground services for E&M Works
Michigan Company of the Company of t						

# Appendix D

# **Summary of Environmental Mitigation Implementation Schedule**

	Location /	Implementation	Implem	entation	Stages*	Relevant Legislation &	
Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines	
	Work Site /						
	during						
Noise Mitigation Measures	construction	Contractor		Х		PN 2/93 & EIAO	
a) Use of Powered Mechanical Equipment in restricted hours without a valid							
Construction Noise Permit (CNP) in restricted hours is prohibited, i.e. 7pm and 7am or							
at any time on general holiday including Sunday							
b) If CNP is grant, construction works shall accord with conditions of CNP							
c) Every air compressor shall be fitted with a noise emission label issued in respect of							
that air compressor.							
d) Every hand held percussive breaker shall be fitted with a noise emission label issued							
in respect of that hand held percussive breaker.							
e) Noise barrier should be provided for site which have sufficient space for installation.							
f) Idle equipment should be turned-off or throttled down. Noisy equipment should be							
properly maintained and used no more often than is necessary.							
g) Noisy equipment and activities should be sited by the Contractor as far from close-							
proximity sensitive receivers as practical.							
h) Idle equipment should be turned-off or throttled down. Noisy equipment should be							
properly maintained and used no more often than is necessary.							
i) Construction plant should be properly maintained and operated.							
	Work Site /					l	
At Militual to Management	during			\ <u></u>		Air Pollution Control	
<u>Air Mitigation Measures</u>	construction	Contractor		Х		Ordinance,	
A For Bookley Francisco de la Contraction de la						Air Pollution Control	
a) For Breaking, Excavation or earth moving, the working area shall be sprayed with						(Construction Dust)	
water to maintain the entire surface wet.						Regulation,	
b) Any debris shall be covered or stored in sheltered area and before debris is dumped							
into a chute, it is to be sprayed with water.							
c) For use of vehicles, load of dusty materials shall be covered entirely				1			
d) Open burning is prohibited.							
e) A stockpile of dusty materials shall not extend beyond the pedestrian barriers,							
fencing or traffic cones.							
f) Vehicle washing facilities shall be provided at every exit point.							
g) Main haul road shall be sprayed with water.							
3/ ····a··· ····a·a·· · · · · · · · · · ·				1			
	l	1					

	Location /	Implementation	Impleme	entation	Stages*	Relevant Legislation &	
Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines	
	Work Site /						
	during					ETWB TCW No. 5/2005	
Water Mitigation Measures	construction	Contractor		Χ		and DSD TC No. 2/2004	
a) Temporary drainage system (U-channel) and the sedimentation tank should be							
installed and maintained frequently to prevent adverse impacts on the stream water							
qualities.							
b) The slope should be covered up to avoid being washed into nearby stream by rain and local runoff.							
c) Any discharges into drainage or sewage systems, inland or coastal waters, or into							
the ground (e.g. from septic tanks) are required a valid discharge licence, except the							
discharge of domestic sewage into foul sewers or the discharge of unpolluted water.							
d) The terms and conditions of a discharge licence shall be complied							
e) Manholes should always be adequately covered and temporarily sealed							
	Work Site /					Waste Disposal	
	during					(Chemical Waste)	
Chemical Mitigation Measures	construction	Contractor		Χ		(General) Regulation	
a) Chemical waste should be packed and stored in suitable containers in the Chemical Waste Store						Code of Practice on the Packaging Labelling and Storage of Chemical Waste	
b) There is displayed on every container of chemical waste a label							
c) Chemical waste store shall not be used for any purpose other than the storage of chemical waste							
d) Chemical waste store shall be enclosed on at least 3 sides by a wall, partition fence or a similar device, which shall not be less than the height of the tallest container							
e) Chemical waste store shall not have any connection to any surface water drains or foul sewers							
f) Chemical waste store shall be kept clean and dry							
g) Where the storage area is not within a building, be provided with a roof or a similar							
covering							
h) Chemical waste store shall has a retention structure with the capacity to accommodate							
i) Every storage area where chemical waste is stored displays a warning panel, notice or marking at or near the entrance or the opening, indicate in bold legible red English words and Chinese characters not less than 6 cm in height on a white background "CHEMICAL WASTE"							
j) Chemical waste stored shall be properly located and easily accessed							

	Location / Implementa		Implem	entation	Stages**	Relevant Legislation &
Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines
k) Chemical should be properly stored in suitable containers						
l) Chemical should be properly stored and sited on sealed areas to prevent leakage						
m) Any opened chemical container shall be placed into a drip tray to prevent chemical leakage						
Waste Mitigation Measures	Work Site / during construction	Contractor		X		Waste Disposal Ordinance ETWB TCW No. 31/2004
a) The proposals in the waste management plan are able to meet the target of avoidance, minimization, recycling and reuse of C&D material with particular reference to the nature of the Contract						
b) Trip-ticket system shall been properly implemented						
c) Waste disposal points shall be provided and regular collection for disposal to keep the site tidy						
d) Adequate and proper records with respect to waste management shall be kept						
Ecological Mitigation Measures	Work Site / during construction	Contractor		X		EP-249/2006/A, Clause 2.12, 2.15 & 2.17
a) Trees adjacent to or within the construction site area shall be protected						
b) To conserve the marine ecological resources in the vicinity of this Contract, no marine-based construction works shall be allowed for this Contract.						
c) Site inspection had been carried out before site clearance to ensure no nesting activities of Black Kites at locations of this Contact.						
d) To avoid impacts on coral communities in the marine water of this Contract, temporary drainage system (U-channel) and the sedimentation tank should be installed. In addition, all water mitigation measures will be followed.						



#### Contract No. CW02

# Ocean Park Redevelopment Project - Astounding Asia

Monthly EM&A Report (Version 1.0)

July 2008

Certified By

(Environmental Team Leader)

#### **REMARKS:**

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

# **TABLE OF CONTENTS**

	Page
EXECUTIVE SUMMARY	1
1. INTRODUCTION	3
Background	3
Project Organizations	4
Construction Programme.	5
Summary of EM&A Requirements	5
2. ENVIRONMENTAL AUDIT	6
Environmental Site Audits	6
Status of Environmental Licensing and Permitting	7
Status of Waste Management	8
Implementation Status of Environmental Mitigation M	easures8
Summary of Exceedances	8
Implementation Status of Event Action Plans	8
Summary of Complaints and Prosecutions	8
3. FUTURE KEY ISSUES	8
Key Issues for the Coming Month	8
Construction Program for the Next Month	9
4. CONCLUSIONS AND RECOMMENDATION	IS9
Conclusions	9
Recommendations	9

# LIST OF FIGURE

Figure 1.1 Site Layout Plan

# LIST OF APPENDICES

A	Site Audit Summary
В	Summary of Waste Generated
C	Environmental Mitigation Implementation Schedule (EMIS)
D	Event Action Plans
E	Tentative Works Programme

# LIST OF TABLES

Table I	Summary Table for Events Recorded in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Observations and Recommendations of Site Audits
Table 2.2	Summary of Environmental Licensing and Permit Status

#### **EXECUTIVE SUMMARY**

#### Introduction

This is the 12<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited (Cinotech) for the Contract No. CW02 "Ocean Park Redevelopment Project – Astounding Asia" (hereinafter called "the Project"). The Project was commenced on 1<sup>st</sup> August 2007. This document reports the findings of the environmental auditing works conducted in July 2008.

The major site activities undertaken in the reporting month included:

- Builder's & finishing works, E&M works and fitting out works at Astounding Asia Restaurant;
- R.C. works for footings, superstructure works (RC works), E&M works and builder's & finishing works at the New Panda Habitat;
- Tree transplanting works at Bird Theatre; and
- External drainage, services pipelines and ducting works and road formation.

#### **Environmental Monitoring and Audit Works**

Environmental monitoring and audit works for the Project was performed as stipulated in the updated EM&A Manual. Site audits were conducted once per week. Environmental site audits were conducted on 3<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 25<sup>th</sup> and 31<sup>st</sup> July 2008. No non-compliance was observed during the site audits.

The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

No notification of exceedance was received from the Project Environmental Team Leader (ETL) in the reporting month. Summary of the events and action taken in the reporting month is tabulated in **Table I**.

Table I Summary Table for Events Recorded in the Reporting Month

Danamatan	No. of 1	Events	No. of Events	Action Taken	
Parameter	<b>Action Level</b>	Limit Level	<b>Due to the Project</b>	Action Taken	
1-hr TSP	0	0	0	N/A	
24-hr TSP	0	0	0	N/A	
Noise	0	0	0	N/A	

#### **Environmental Licenses and Permits**

Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Redevelopment Project, Registration of Waste Producer, Water Discharge License and one Construction Noise Permit (CNP). No new CNP was issued to the Project by EPD in the reporting month.

A notification pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation was received prior the commencement of the Project.

#### **Complaints and Prosecutions**

No environmental complaint and prosecution was received in the reporting month.

#### **Future Key Issues**

Key issues to be considered in the coming month include:

- Builder's & finishing works, E&M and fitting out works at Astounding Asia Restaurant;
- RC works for footing & MVAC Culvert, ,E&M works, fitting out works, structure works for artificial rockworks, underground drainage works, superstructure works (RC works) and builder's & finishing works at the New Panda Habitat;
- Tree transplanting works and excavation works for footing at New Bird Theatre; and
- External drainage, services pipelines and ducting works and road formation & structural paving.

#### 1. INTRODUCTION

#### **Background**

- 1.1 The "Repositioning and Long Term Operation Plan of Ocean Park" has been implementing by the Ocean Park Corporation at its existing site of Ocean Park and Nam Long Shan, Aberdeen. The purpose of this project is to upgrade and expand the existing Ocean Park to meet anticipated visitor demands and to position Ocean Park as a premium tourist attraction and a regional leader in themed recreational and educational park experience. The site layout plan is illustrated in Figure 1.1.
- 1.2 An environmental impact assessment (EIA) report for "Repositioning and Long Term Operation Plan of Ocean Park" (Report No. 121/2006 and Register No. AEIAR-101/2006) has been prepared in 2006 and the Environmental Monitoring and Audit Manual (Project's EM&A Manual) was also included as part of the EIA report in the register. An Environmental Permit (EP) No. EP-249/2006 was issued on 28 July 2006 for the above project to Ocean Park Corporation as Permit Holder and a varied EP No. EP-249/2006/A was subsequently issued on 23 October 2006 for the above project to Ocean Park Corporation as Permit Holder.
- 1.3 W. Hing Construction Co., Ltd. (the Contractor) was commissioned by the Employer to undertake the design and construction of the Contract No. CW02 "Ocean Park Redevelopment Project Astounding Asia" (hereinafter call "the Project").
- 1.4 The Project includes design and construction of:
  - (a) ETFE roof membrane system including the membrane, mullion, supporting frame, fixing to main structure, openings and all associated elements
  - (b) Aviary netting including mesh and supporting wire and fixing to main structures
  - (c) Artificial Rockwork including concrete foundations, internal structural supporting systems and fixing details
  - (d) All GRC works
  - (e) Skylight at back of house of Panda Habitat
  - (f) Nest box of Red Panda
  - (g) E&M supporting structures
  - (h) Balustrade
  - (i) Mural
  - (j) Exhibit glazing at the alligator, panda mountain viewing shelter, otter viewing, and goldfish exhibit
  - (k) Bamboo Rail including foundation
  - (1) Bamboo and Reed Barriers including foundation
  - (m) Planter Wall
  - (n) Fog system within Panda Habitat
  - (o) Glass Guard Rails
  - (p) Snow Production System
  - (q) Chilled rock system
  - (r) Fire Services
  - (s) "Rock Delta" Stone Wool Intensive Medium for the rice paddy wall
  - (t) Woven willow cladding for fence wall/gate
  - (u) Foundation for shelter support pole for panda mountain viewing shelter

- (v) Kid's climbing tree & giant panda climbing structure
- 1.5 Cinotech Consultants Ltd. (Cinotech) was commissioned by the Contractor to undertake the Environmental Team (ET) services for the Project. This is the 12<sup>th</sup> monthly EM&A Report summarizing the EM&A works for the Project in July 2008.

#### **Project Organizations**

- 1.6 Different parties with different levels of involvement in the project organization include:
  - The Engineer and Project Environmental Team Leader (ETL) Maunsell Consultants Asia Ltd.
  - Contractor W. Hing Construction Co. Ltd.
  - Contractor Environmental Team (CET) Cinotech Consultants Ltd.
  - Independent Environmental Checker (IEC) Mott MacDonald HK Ltd.
- 1.7 The responsibilities of respective parties are provided in Section the Contractor's EM&A Manual of the Project.
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

**Table 1.1 Key Project Contacts** 

Party	Name	Role	Phone No.	Fax No.	
Project ET	Mr. Terence Kong	Project ET Leader (ETL)	2910 3151	2552 1256	
	Mr. Billy Lee	Project Manager	6193 4096	8343 9188	
Contractor	Mr. Eddie Chiu	Environmental & Safety Manager	6105 4075		
	Dr. Priscilla Choy	Contractor's Environmental Team Leader (CETL)	2151 2089		
Contractor's ET	Mr. Ian Ip	ET Coordinator & Audit Team Leader	2151 2095	3107 1388	
	Mr. Henry Leung	Monitoring Team Leader	9779 7340		
IEC	Miss Florence Yuen	Independent Environmental Checker (IEC) Representative	2828 5757	28271823	

#### **Construction Programme**

- 1.9 The site activities undertaken in the reporting month were:
  - Builder's & finishing works, E&M works and fitting out works at Astounding Asia Restaurant;
  - R.C. works for footings, superstructure works (RC works), E&M works and builder's & finishing works at the New Panda Habitat;
  - Tree transplanting works at Bird Theatre; and
  - External drainage, services pipelines and ducting works and road formation.

#### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires construction phase environmental site audit. The duties and responsibilities comprise the following:
  - > monitor various environmental parameters, if necessary, as specified in the Contractor's EM&A Manual;
  - > analyze the environmental monitoring and audit data;
  - review the EM&A programme to confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify and adverse environmental impacts arising;
  - > carry out site inspection to investigate and audit the Contractor's site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems;
  - ➤ audit and prepare EM&A reports on the site environmental conditions;
  - report the environmental audit results to the Contractor;
  - recommend appropriate mitigation measures to the Contractor in case of exceedance of Action and Limit Levels in accordance with the Event and Action Plans; and
  - ➤ adhere to the procedures for carrying out complaint investigation in accordance with Sections 7.11 to 7.14 of the Contractor's EM&A Manual.
- 1.11 This report presents the environmental monitoring and audit works for the Project in July 2008.

#### 2. ENVIRONMENTAL AUDIT

#### **Environmental Site Audits**

- 2.1 Environmental site audits were carried out on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 2.2 Site audits for the Project in the reporting month were conducted on 3<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 25<sup>th</sup> and 31<sup>st</sup> July 2008. No non-compliance was observed during the site audits. The summaries of site audits are attached in **Appendix A**.
- 2.3 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 2.1**.

Table 2.1 Observations and Recommendations of Site Audits

Parameters	Date	Observations / Recommendations	Remediation/ Follow up
	10/07/08	Leaves and debris were accumulated at the U-channel at Flight Exercise Aviary. Contractor was reminded to clear them to avoid any blockage of the drain.	This item was rectified at 31/07/08
	17/07/08	Sand and leaves were still accumulated on the U-channel at Flight Exercise Aviary. Contractor was reminded to clear them to avoid any blockage of the drain.	This item was rectified at 31/07/08
	17/07/08	Stagnant water is accumulated at the New Generator Room. Contractor was reminded to clear them.	This item is still outstanding so follow up is needed at the next audit session
Water Quality	25/07/08	Sand and leaves were still accumulated in the U- channel at Flight Exercise aviary. Contractor was reminded to clear the blockage of the channel.	This item was rectified at 31/07/08
Quanty	25/07/08	Stagnant water was still accumulated at the New Generator Room. Contractor was reminded to clear the standing water.	This item is still outstanding so follow up is needed at the next audit session
	31/07/08	Standing water was still accumulated at the New Generator Room. Contractor was reminded to clear them.	This item is still outstanding so follow up is needed at the next audit session
	31/07/08	Stagnant water was accumulated at the catch pit at Flight Exercise Aviary and mosquito larvae were found. Contractor was reminded to take mosquito control measure.	This item is still outstanding so follow up is needed at the next audit session
Air Quality	17/07/08	Stockpile was accumulated near the AA Restaurant. Contractor was reminded to cover them with tarpaulin or take other measures to prevent dust generation.	This item was rectified at 25/07/08
	25/07/08	Main access was dry. Contractor was reminded to water it to avoid dust generation.	This item was rectified at 31/07/08

Parameters	Date	Observations / Recommendations	Remediation/ Follow up
	25/07/08	Stockpile was accumulated at CI-12B. Contractor was reminded to cover it with tarpaulin or take other measures.	This item was rectified at 31/07/08
	10/07/08	General Refuse was accumulated at Flight Exercise Aviary, AA Restaurant and New Bird Theatre.  Contractor was reminded to clear them and dispose them properly.	This item is still outstanding so follow up is needed at the next audit session
Waste/ Chemical	17/07/08	General Refuses were accumulated at AA Restaurant, New Panda Habitat and New Bird Theatre. Contractor was reminded to do it better in house keeping.	This item is still outstanding so follow up is needed at the next audit session
Management	25/07/08	General refuses were still accumulated at the New Panda Habitat. Contractor was reminded to do it better in house keeping.	This item is still outstanding so follow up is needed at the next audit session
	31/07/08	General Refuses were accumulated at New Panda Habitat. Contractor was reminded to dispose them regularly.	This item is still outstanding so follow up is needed at the next audit session

## Status of Environmental Licensing and Permitting

2.4 All valid permits/licenses obtained for the Project are summarized in **Table 2.2**. Total of One new CNP was issued to the Project in the reporting month.

Table 2.2 Summary of Environmental Licensing and Permit Status

1 abic 2.2		Period		Status
Permit No.	From To		— Details	
<b>Environmental Perm</b>	nit			
EP-249/2006/A	23/10/2006	N/A	Expansion of the existing Ocean Park and reconstruction / modification of its existing facilities.	Valid
Registration of Chen	nical Waste Pr	oducer		
WPN2513-199- W2894-18	20/08/2007	N/A	Waste Disposal (Chemical Waste) (General) Regulation Registration of Waste Producer	Valid
<b>Construction Noise I</b>	Permit			
GW-RS0123-08	10/03/2008	01/09/2008	Construction Noise Permit for Ocean Park, Wong Chuk Hang, Hong Kong	Valid
Water Discharge Lic	ense			
EP820/W9/XW240	12/10/2007	31/10/2012	Discharge of industrial trade effluent arising from the Sedimentation tank at the construction site (CW02 Astounding Asia, Ocean Park Redevelopment Project) to communal storm water drain.	Valid
Others				
001022180	N/A	N/A	Notification Pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation	Valid

Permit No.	Valid Period		- Details		Status		
1 er mit No.	From	To	Details			Status	
7005864	N/A	N/A	Construction	Waste	Disposal	Billing	Valid
			Account with	EPD			v allu

#### **Status of Waste Management**

2.5 The amount of waste generated by the construction activities of the Project in the reporting month is attached in **Appendix B**.

#### **Implementation Status of Environmental Mitigation Measures**

2.6 According to the Environmental Permit and the Contractor's EM&A Manual, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix C**.

#### **Summary of Exceedances**

2.7 No Action/Limit Level exceedance was reported in the reporting month.

#### **Implementation Status of Event Action Plans**

2.8 The Event Action Plans for air quality and construction noise are presented in **Appendix D**.

#### **Summary of Complaints and Prosecutions**

2.9 No environmental complaint and prosecution related to the Project works was received during the reporting month.

#### 3. FUTURE KEY ISSUES

#### **Key Issues for the Coming Month**

- 3.1 Key issues to be considered in the coming month include:
  - Dust generation from excavation, slopes, stockpiles and underground drainage works;
  - Noise generated from operation equipment and machinery on-site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Sorting of C&D materials at source;
  - Ensure proper collection and disposal of rubbish generated on site; and
  - Larviciding against mosquito breeding in stagnant water should be carried out at least on a weekly basis;
  - Ensure the operation of sedimentation tank in collecting the rainstorm.

#### **Construction Program for the Next Month**

3.2 The tentative construction program for the Project is provided in **Appendix E**.

#### 4. CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

- 4.1 Five environmental site audits were performed in July 2008. No non-compliance was observed during the site audits.
- 4.2 No execeedance of environmental monitoring was reported in the reporting month.
- 4.3 No environmental complaint and prosecution related to the project was received in the reporting month.

#### Recommendations

4.4 According to the environmental audits performed in the reporting month, the following recommendations are recommended:

#### **Dust Impact**

- To ensure water spray is applied for the dust emissive works, such as breaking, loading and unloading of soil materials
- To implement dust suppression measures on haul road, stockpiles and dry surfaces.

#### Noise Impact

- To space out noisy equipment and position as far away as possible from sensitive receivers
- To review the works sequence of site activities so as to reduce the number of noisy equipment in concurrent operation.
- To provide temporary noise barriers for noisy activities, such as breaking works and drilling works.
- To employ quiet powered mechanical equipment if possible.
- To ensure compliance of CNP conditions during restricted-hour works.

#### Water Quality Impact


- To identify any wastewater discharges from site.
- To regularly maintain the condition of u-channel, catch pits and wheel washing facilities on site.
- To regularly maintain the sediment control measures after rainstorms.
- To avoid water from accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed.
- To avoid any blockage of the outlet and the operation of sedimentation tank.

#### Waste/Chemical Management

• To check for any accumulation of waste materials or refuse on site.

- To avoid any discharge of oil directly from the site.
- To avoid improper handling or storage of oil drum on site.
- To dispose the waste regularly and properly.

**FIGURE** 



# APPENDIX A SITE AUDIT SUMMARY

**Inspection Information** 

Checklist Reference Number	80703
Date	3 July 2008 (Thursday)
Time	10:00-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
80703 01	• Contractor was reminded to clear the sand and leaves at the U-channel at	
	the Flight Exercise Aviary.	
	B. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Naina	
	C. Noise	
	No environmental deficiency was identified during the site inspection.	
	D. Wards / Cl. and Indiana.	
20722 22	D. Waste / Chemical Management	
80703 – 02	Debris and construction waste were clear at AA Restaurant and Bird	
	Theatre. But contractor was reminded to dispose the waste regularly.	
	E. Permit / Licenses	
	1	
	No environmental deficiency was identified during the site inspection.	
	F. Others	
	- /	
	• Follow-up on previous audit (Ref. No.:80626). Item 80626-02 was not	
	rectified in this site inspection. Follow-up action is needed for the	
	outstanding items.	

	Name	Signature	Date
Recorded by	Ian Ip	A	3 July 2008
Checked by	Dr. Priscilla Choy	WI	3 July 2008

Non-Compliance

## Weekly Site Inspection Record Summary

Inspection Information

Ref. No.

Checklist Reference Number	80710
Date	10 July 2008 (Thursday)
Time	13:00-14:00

Related Item No.

_	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
80710 - 01	• Leaves and debris were accumulated at the U-channel at Flight Exercise	2.17
	Aviary. Contractor was reminded to clear them to avoid any blockage of the drain.	
	B. Air Quality	
1	No environmental deficiency was identified during the site inspection.	1
	C. Noise	
	No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
80710 – 02	General Refuse was accumulated at Flight Exercise Aviary, AA     Restaurant and New Bird Theatre. Contractor was reminded to clear them and dispose them properly.	5.1.1
	E. Permit / Licenses	
	No environmental deficiency was identified during the site inspection.	
	F. Others	
	• Follow-up on previous audit (Ref. No.:80703). No environmental	

	Name	Signature	Date
Recorded by	Ian Ip	A .	10 July 2008
Checked by	Dr. Priscilla Choy		10 July 2008

deficiency was identified during the site inspection.

Inspection Information

Checklist Reference Number	80717
Date	17 July 2008 (Thursday)
	13:30-15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
80717 – 01	A. Water Quality     Sand and leaves were still accumulated on the U-channel at Flight     Exercise Aviary. Contractor was reminded to clear them to avoid any	2.17
80717 - 03	blockage of the drain.  • Stagnant water is accumulated at the New Generator Room. Contractor was reminded to clear them.	2.18
80717 – 04	B. Air Quality     Stockpile was accumulated near the AA Restaurant. Contractor was reminded to cover them with tarpaulin or take other measures to prevent dust generation.	3.3
	<ul> <li>C. Noise</li> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	
80717 – 02	<ul> <li>D. Waste / Chemical Management</li> <li>General Refuses were accumulated at AA Restaurant, New Panda Habitat and New Bird Theatre. Contractor was reminded to do it better in house keeping.</li> </ul>	5.1.1
	E. Permit/Licenses  No environmental deficiency was identified during the site inspection.	
:	<ul> <li>F. Others</li> <li>Follow-up on previous audit (Ref. No.:80710). All the environmental deficiencies were not rectified in this inspection. Follow-up actions are needed for the outstanding items.</li> </ul>	

	Name	Signature	Date
Recorded by	Ian Ip	Å	17 July 2008
Checked by	Dr. Priscilla Choy	UI	17 July 2008
Checked by	DI. Plischia Choy		17 July 2000

**Inspection Information** 

Checklist Reference Number	80725
Date	25 July 2008 (Friday)
Time	13:45-15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
80725 – 01	A. Water Quality     Sand and leaves were still accumulated in the U-channel at Flight     Exercise aviary. Contractor was reminded to clear the blockage of the channel.	2.17
80725 03	Stagnant water was still accumulated at the New Generator Room.  Contractor was reminded to clear the standing water.	2.18
80725 04	B. Air Quality     Main access was dry. Contractor was reminded to water it to avoid dust generation.	3.2
80725 – 05	Stockpile was accumulated at CI-12B. Contractor was reminded to cover it with tarpaulin or take other measures.	3.3
	C. Noise  No environmental deficiency was identified during the site inspection.	
80725 – 02	D. Waste / Chemical Management General refuses were still accumulated at the New Panda Habitat. Contractor was reminded to do it better in house keeping.  E. Permit / Licenses	5.1.1
Service of the servic	No environmental deficiency was identified during the site inspection.	
	<ul> <li>F. Others</li> <li>Follow-up on previous audit (Ref. No.:80717). All the environmental deficiencies were not rectified in this site inspection. Follow-up action is needed for the outstanding items.</li> </ul>	

	Name	Signature	Date
Recorded by	Ian Ip	A _	25 July 2008
Checked by	Dr. Priscilla Choy	"NIL	28 July 2008

Inspection Information

Checklist Reference Number	80731
Date	31 July 2008 (Thursday)
Time	10:00-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_

Ref. No.	Remarks/Observations	Related Item No.
80731 – 02	A. Water Quality     Standing water was still accumulated at the New Generator Room.     Contractor was reminded to clear them.	2.18
80731 – 03	Stagnant water was accumulated at the catch pit at Flight Exercise Aviary and mosquito larvae were found. Contractor was reminded to take mosquito control measure.	2.18
80731 04	B. Air Quality     Contractor was reminded to cover or water the stockpile at the Wing Hing storage area	
80731 – 01	C. Noise  No environmental deficiency was identified during the site inspection.  D. Waste / Chemical Management  General Refuses were accumulated at New Panda Habitat. Contractor was	5.1.3
	reminded to dispose them regularly.  E. Permit / Licenses  No environmental deficiency was identified during the site inspection.	
	F. Others	
	• Follow-up on previous audit (Ref. No.:80725). All the environmental	
	deficiencies were not rectified (except item 80725-01) in this site inspection. Follow-up action is needed for the outstanding items.	

	Name	Signature	Date
Recorded by	Ian Ip	A	31 July 2008
Checked by	Dr. Priscilla Choy	wh	1 August 2008

APPENDIX B SUMMARY OF AMOUNT OF WASTE GENERATED

# Appendix B

Name of Department: W. Hing Construction Co., Ltd

Contract No.: CW-02

# **Monthly Summary Waste Flow Table For <u>July 2008</u>**

Month	Actual Quantities of Inert  Disposed to Public filling area at Tseung Kwan O	C&D Materials Generated  Disposed to Public  Barging area at Quarry  Bay	Non-inert C&D Waste disposed to Tseung Kwan O Sorting Facility	Non-inert C&D Waste disposed to SENT Landfill	Chemical Waste disposed to Chemical Waste Treatment Facility at Tsing Yi	Recycle Metals	Packaging (e.g. Plastic, paper wrapping etc.) and other general refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in litres)	(in tonnes)	(in tonnes)
Sep-07	100.49	28.75	8.61	1.94	N/A	N/A	N/A
Oct-07	16.42	19.61	8.47	16.06	N/A	N/A	N/A
Nov-07	N/A	95.29	N/A	4.95	N/A	N/A	N/A
Dec-07	N/A	15.63	10.68	3.83	N/A	N/A	N/A
Jan-08	N/A	158.91	13.18	16.37	N/A	N/A	N/A
Feb-08	N/A	708.19	4.58	15.01	N/A	N/A	N/A
Sub-total	116.91	1026.38	45.52	58.16	0.00	0.00	0.00
Mar-08	N/A	857.78	25.17	36.22	N/A	N/A	N/A
Apr-08	N/A	1,309.35	N/A	52.10	N/A	N/A	N/A
May-08	N/A	334.03	11.44	40.86	N/A	N/A	N/A
Jun-08	N/A	528.74	18.19	9.15	N/A	N/A	N/A
Jul-08	9.87	832.48	24.00	26.89	N/A	N/A	N/A
Aug-08							
Total	126.78	4888.76	124.32	223.38	0.00	0.00	0.00

#### APPENDIX C ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

**Appendix C - Summary of Environmental Mitigation Implementation Schedule** 

Types of Impacts	Mitigation Measures	Status
Construction Dust	• Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.	٨
	Use of frequent watering for particularly dusty construction areas, temporary stockpiles and areas close to ASRs.	٨
	• Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	N/A
	<ul> <li>Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.</li> </ul>	*
	• Restricting heights from which materials are dropped, as far as practicable to minimise the fugitive dust arising from unloading/ loading.	٨
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	٨
	Use of vehicle wheel and body washing facilities at the exit points of the site.	٨
	<ul> <li>Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading points, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.</li> </ul>	N/A
	<ul> <li>Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.</li> </ul>	٨
	Dusty activities should be re-scheduled if high-wind conditions are encountered.	N/A
	• Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.	N/A
	• Suitable buffer zone should be provided and the works areas should be fenced off with hoarding. The height of hoarding should not be less than 2.4m from ground level.	N/A
	Crushing Plant	
	Water sprays on the crusher.	N/A
	Fabric filters installed for the crushing plant.	N/A
	When transferring materials from crusher to the conveyors, chutes or dust curtains would be used for controlling dust.	N/A

Types of Impacts	Mitigation Measures	Status						
· ·	Barging Point & Conveyor Belt System							
	<ul> <li>The conveyors would be placed within a totally enclosed structure</li> <li>Profiled steel cladding would be provided at two sides of loading point.</li> <li>Dust suppression sprays would be installed and operated in strategic locations at the feeding inlet and outlet.</li> </ul>	N/A N/A N/A						
	The barging point would be placed within a totally enclosed structure incorporating an enclosed chute for material transfer to the barge. Flexible curtain would be hanged on the enclosed chute prevent dust emission when excavated materials/rocks transported into the barge.	N/A						
	• Some areas of the Park would remain open for visitors during the construction period. Therefore, suitable buffer zones from major construction activities should be provided where practical and the works areas should be fenced off with hoarding during the construction phase. It is recommended to erect hoarding of a height not less than 2.4m from ground level.	^						
Construction	· ·							
Noise	• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme	^						
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme	N/A						
	Mobile plant, if any, should be sited as far from NSRs as possible.	N/A						
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum	^						
	• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs	^						
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities	N/A						
	Adoption of Quieter Plant							
	• In order to reduce the excessive noise impacts at the affected NSRs at the Waterfront during normal daytime working hours, quieter plants are recommended. The Contractors do not have to use specific items of quiet plant adopted in this assessment. The Contractors may use other type of quiet plant, which have the same total SWL, to meet their needs	^						

Types of Impacts	Mitigation Measures						
	<ul> <li>Use of Movable Noise Barrier</li> <li>The use of movable barrier for certain PME could further alleviate the construction noise impacts. In general, 3         <ul> <li>(A) reduction for movable PME and 10dB (A) for stationary PME can be achieved depending on the actual desof movable noise barrier.</li> </ul> </li> </ul>						
	• The Contractor should be responsible for designing of the movable noise barrier with due consideration given to the size of the PME and the requirement of intercepting the line of sight between the NSRs and PME. Barrier material of surface mass in excess of 7kg/m2 is recommended to achieve the predicted screening effect.	N/A					
	• Exceedance of up to 5dB (A) would be predicted at the Police Training School (NSR PTS) during the examination periods. Early liaison with the principal of this impacted school is recommended to plan for the construction programme. Noisy construction activities should be avoided during the examination period as far as practicable so as to reduce the potential noise impact at the school to comply with the noise criterion of 65dB(A).	N/A					
	Construction Phase						
I	• All excavation works carried out close to water bodies shall be carefully controlled to avoid runoff entering	^					
	<ul> <li>watercourses, especially during periods of heavy rain.</li> <li>Site runoff shall be directed towards regularly cleaned and maintained silt traps and where appropriate, oil/grease separators to minimize risk of sedimentation and pollution.</li> </ul>	N/A					
	Suitable size / capacity silt traps and oil/grease interceptors shall be used.	N/A					
	• Noise mitigation measures including the use of quiet construction plant and movable noise barriers shall be implemented to minimize disturbance to habitats adjacent to the work areas.	N/A					
I	<ul> <li>Trees located within the works areas shall be preserved as far as practicable.</li> </ul>	^					
Ecology	• Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats	^					
I	<ul> <li>Construction activities shall be restricted to the work areas that would be clearly demarcated</li> </ul>	^					
I	<ul> <li>The work areas shall be reinstated immediately after completion of the works</li> </ul>	^					
	<ul> <li>Waste skips shall be provided to collect general refuse and construction wastes. The wastes would be disposed of timely and properly off-site.</li> </ul>	N/A					
I	Drainage arrangements shall include sediment traps to collect and control construction run-off	^					
	<ul> <li>Open burning on works sites is illegal, and shall be strictly enforced</li> </ul>	^					
I	<ul> <li>Landscaping works on newly formed land shall as far as possible make use of native plant species</li> </ul>	^					

Types of Impacts	Mitigation Measures	Status
Water Quality	<ul> <li>Construction Runoff and Drainage</li> <li>Before commencing any site formation work, all sewer and drainage connections should be sealed to prevent</li> </ul>	
	debris, soil, sand etc. from entering public sewers/drains.	^
	• Temporary ditches should be provided to facilitate run-off discharge into appropriate watercourses, via appropriately sized/ designed silt retention pond or similar structure. No site run-off should enter artificial ponds. Cut-off ditches should be provided for all major site clearance/ excavation works where soils would be exposed so that instances of uncontrolled run-off from exposed areas would be minimized. As well as channels, earth/ concrete bunds and/ or sand bags, as appropriate, should be deployed to direct surface run-off towards channels. Catchpits and perimeter channels should be constructed in advance of relevant site formation works.	^
	Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary.	^
	• Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the Water Pollution Control Ordinance. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures should be inspected monthly and	^
	<ul> <li>maintained to ensure proper and efficient operation at all times and particularly during rainstorms.</li> <li>Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> </ul>	٨
	Exposed soil surfaces should be covered.	^
	Water pumped out from foundation excavations should be discharged into silt removal facilities.	^
	• If excavation cannot be avoided during rainy seasons, temporarily exposed slope/soil surfaces should be covered by a tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interceptiong channels should be provided (e.g. along the crest/ edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC PN 1/94.	^
	<ul> <li>Exposed soil areas should be minimized to reduce potential for increased siltation and contamination of runoff.</li> </ul>	^
	• Earthwork final surfaces should be well compacted and subsequent permanent work or surface protection should	
	be immediately performed. Appropriate intercepting channels should be provided where necessary. Rainwater pumped out from trenches or excavations should be directed to silt removal facilities before discharge.	^

Types of Impacts	Mitigation Measures	Status						
•	• Open stockpiles of construction materials or construction wastes on-site of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms	N/A						
	<ul> <li>General Construction Activities</li> <li>Debris and refuse generated on-site should be collected</li> </ul>							
	<ul> <li>Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to nearby water bodies and public drains</li> </ul>	^						
	<ul> <li>Sewage from Construction Workforce</li> <li>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor would be responsible for appropriate disposal of waste matter and maintenance of these facilities</li> </ul>							
Waste / Chemical	• nomination of an approved personnel, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site	٨						
	<ul> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> <li>training of site personnel in proper waste management and chemical handling procedures</li> </ul>	N/A						
	<ul> <li>provision of sufficient waste disposal points and regular collection for disposal</li> </ul>	*						
	appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	^						
	<ul> <li>Waste Reduction Measures</li> <li>sort C&amp;D waste from demolition and decommissioning of the existing facilities to recover recyclable portions such as metals</li> </ul>	^						
	• segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	^						
	<ul> <li>proper storage and site practices to minimise the potential for damage or contamination of construction materials</li> </ul>	٨						
	• to encourage collection of aluminium cans by individual collectors, separate labelled bins shall be provided to segregate this waste from other general refuse generated by the work force.	٨						
	• plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	^						

Types of Impacts	Mitigation Measures	Status								
-	<ul> <li>General Refuse</li> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</li> </ul>									
	<ul> <li>Construction and Demolition Material</li> <li>A Waste Management Plan should be prepared.</li> </ul>	^								
	• In order to monitor the disposal of C&D and solid wastes at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be included. One may make reference to ETWB TCW No.31/2004 for details.	^								
	• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed.	^								
	<ul> <li>Chemical Waste</li> <li>If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</li> </ul>	٨								
Remarks:	^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  N/A Not Applicable;  * Recommendation was made during site audit but improved/rectified by the contractor.  * Non-compliance but rectified by the contractor;  but improved/rectified by the contractor.									

# APPENDIX D EVENT ACTION PLANS

# **Appendix D: Event and Action Plan for Construction Noise**

Event				Action		
		Contractor's ET		Contractor		PM
Action	1.	Identify source	1.	Take immediate action to avoid	1.	Confirm receipt of notification of failure in
Level	2.	Notify Contractor and PM		further exceedance		writing
	3.	Conduct additional noise monitoring to investigate the	2.	Submit noise mitigation	2.	Notify Contractor
		causes, if necessary		proposals to Contractor's ET and	3.	Require Contractor to propose remedial
	4.	Report the investigation results to Contractor and PM		PM		measures for the analysed noise problem
	5.	Discuss with Contractor for their formulation of	3.	Implement noise mitigation	4.	Ensure remedial measures are properly
		remedial measures if the exceedance is related to		proposals		implemented
		construction works				
	6.	Conduct additional monitoring to check mitigation				
		effectiveness, if necessary				
Limit	1.	Identify source	1.	Take immediate action to avoid	1.	Confirm receipt of notification of failure in
Level	2.	Notify Contractor and PM		further exceedance		writing
	3.	Conduct additional noise monitoring and analyse	2.	Submit proposals for remedial	2.	Notify Contractor
		Contractor's working procedures to determine possible		actions to Contractr's ET, and Pm	3.	Require Contractor to propose remedial
		cause of exceedance, if necessary		within 3 working days of		measures for the analysed noise problem
	4.	Provide interim report to Contractor and PM on the		notification	4.	Ensure remedial measures are properly
		causes and proposed action to be taken for the	3.	Implement the agreed proposals		implemented
		exceedances if exceedance is related to construction	4.	Resubmit proposals if problem	5.	If exceedance continues, consider what
		works		still not under control		protion of the work is responsible and instruct
	5.	Assess effectiveness by additional monitoring and	5.	Stop the relevant portion of		the Contractor to stop that portion of work
		report Contractor and PM, if necessary		works as determined by the PM		until the exceedance is abated
	6.	If exceedance stops, cease additional monitoring, if		until the exceedance is abated		
		any				

# Appendix D: Event and Action Plan for Air Quality

Event	Action												
		Contractor's ET		Contractor		PM							
Action	1.	Identify source	1.	Take immediate action to avoid further	1.	Confirm receipt of notification of failure in							
Level	2.	Notify Contractor and PM		exceedance and rectify any		writing							
	3.	Conduct additional monitoring to		unacceptable practice.	2.	Notify Contractor							
		investigate the causes, if necessary	2.	Submit air mitigation proposal and PM	3.	Require Contractor to submit air mitigation							
	4.	Report the investigation results and if		for agreement if Contractor's ET		proposal							
		exceedance to Contractor and PM		indicated that exceedance is related to	4.	Ensure remedial measures are properly							
				the construction works		implemented							
			3.	Implement agreed proposal within a									
				time scale agreed with PM									
Limit Level	1.	Identify source	1.	Take immediate action to avoid further	1.	Confirm receipt of notification of failure in							
	2.	Notify Contractor and PM		exceedance and rectify any		writing							
	3.	Conduct additional monitoring and		unacceptable practice	2.	Notify Contractor							
		investigate the causes, if necessary	2.	In consultation with the PM, submit air	3.	Require Contractor to submit air mitigation							
				mitigation proposal to PM for		proposal							
				agreement within 3 working days of	4.	Ensure remedial measures are properly							
				notification if Contractor's ET indicated		implemented							
				that exceedances are related to									
				construction works									
			3.	Implement agreed proposal within a									
				time scale agreed with PM									
			4.	Amend working methods if appropriate.									

# APPENDIX E TENTATIVE WORKS PROGRAMME

# CONTRACT CW02 - ASTOUNDING ASIA

OUTLINE PROGRAMME

OUTLINE PROGRAMME					<del>,</del>						· · · · · · · · · · · · · · · · · · ·			·	<del></del>	~~				
	Aug-07	Sep-07	Oct-07	Nov-07	Dec-07	Jan-08	Feb-08	Mar-08	Apr-08	May-08	Jun-08	Jul-08	Aug-08	Sep-08	Oct-08	80-voN	Dec-08	Jan-09	Feb-09	Mar-09
		-														-				
NEW BIRD HOUSE												·								
Substructure / Structure																				ļ
Builders Works																-				
Building Services																				
					<u> </u>												<u> </u>			-
FLIGHT EXERCISE AVIARY			ļ																	
Substructure / Structure				ļ																<del> </del>
Builders Works					<u> </u>															1
Building Services					<u> </u>															<del> </del>
			<u> </u>		<u> </u>	<u> </u>									<u> </u>					<del> </del>
BIRDS CENTRAL KITCHEN																			<del></del>	<u> </u>
Substructure / Structure				<u> </u>	<u> </u>	ļ	ļ				<u> </u>						<u> </u>			<u> </u>
Builders Works \				<del>                                     </del>	<b></b>	<u> </u>							<u> </u>	<u> </u>					· · · · ·	<del> </del>
Building Services		<u>.                                    </u>					<u> </u>													<del> </del>
			-		ļ <u> </u>	ļ <u> </u>		<del></del>												<del> </del>
AA RESTAURANT & TOILET BLOCK	_				<u></u>															<del>                                     </del>
Substructure / Structure			ļ	<del>                                     </del>					· · · · ·											<u> </u>
Builders Works				<del>                                     </del>			<del> </del>													<del>                                     </del>
Building Services				<del> </del>																-
		ļ		<del></del>	<b></b>		<del></del>							-			<del>                                     </del>			<del>                                     </del>
NEW PANDA HABITAT & BOH							ļ													<del> </del>
Substructure / Basement		ļ	-										<u> </u>							<del> </del>
Switch Room & Generator												·								<del> </del>
Structural Frame & Roof			ļ						-											<del>                                     </del>
BOH, Classroom, Preshow				ļ					1	<del></del>										<del> </del>
Animal Exhibits				ļ	<del> </del>						-								1	
Building Services				<u> </u>		<u> </u>	<del> </del>													<del> </del>
		<u> </u>	<del> </del>		<del>                                     </del>	<del> </del>	<del></del>								i I					+
FARMHOUSE RETAIL															ļ		-			<del> </del>
Substructure / Structure		<u> </u>	ļ		<b></b>											<u> </u>				
Builders Works					<del> </del>			<u> </u>								<u></u>				
Building Services				<del>  </del>	<u> </u>	<u> </u>	<del>                                      </del>		<del>                                     </del>		<u> </u>					1	<del>                                     </del>			+
			ļ			-	<del></del>	<del> </del>						<del>                                     </del>	1	<del></del>		ļ		<del> </del>
NEW BIRD THEATRE & BOH		ļ		<u> </u>		ļ	ļ	<u> </u>			ļ						<u> </u>	<u> </u>		<del> </del>
Substructure / Structure		ļ <u> </u>						ļ			ļ	<u> </u>						<u> </u>		<del></del>
Builders Works					ļ		ļ	<del> </del>		<del></del>					1			-		<del>]</del>
Building Services			<del>  -</del>	<del> </del>	<del> </del>	<del> </del>	<del> </del>		-					<b></b>						1
EVTEDNAL WODVS		+	<del> </del>	<del>                                      </del>	<del>                                     </del>	<del>                                     </del>	<del>                                     </del>				<u> </u>									
EXTERNAL WORKS		<del>                                     </del>	<del> </del>	+		<del>                                     </del>	+									<b></b>	1	<del>                                     </del>		
Formation			<del> </del>	+	-	<del>                                       </del>	+													
Mains & Drains	-	<del></del>	<u>-</u>	<del>                                     </del>			<del>                                     </del>	<del> </del>										<del>                                     </del>		<del>                                     </del>
Electrical & Fire		<del> </del>	<del> </del>	<del> </del>	-			<del> </del>												<del></del>
Landscaping Irrigation Etc	-	<u> </u>	<del> </del>	-	<del>                                     </del>	<del> </del>	+-							<u> </u>		-				<u> </u>
Higation Etc		<del> </del>	+			_	+-		<del>                                     </del>	<del></del>			<del>                                     </del>		·	<del>                                     </del>	<del>                                     </del>	_		<del>-</del>
	L	.l	<u> </u>	1			<u></u> .	<del> </del>		· <del>-</del>		<del></del>		<u> </u>	·	<u> </u>	<del>L</del>	· .	·	