

Hip Hing – Ngo Kee Joint Venture

Hong Kong Convention and  
Exhibition Centre Expansion  
Project:

*Monthly Environmental Monitoring  
and Audit Report for June 2007*

July 2007

**Environmental Resources Management**

21/F Lincoln House  
979 King's Road  
Taikoo Place  
Island East, Hong Kong  
Telephone: (852) 2271 3000  
Facsimile: (852) 2723 5660  
E-mail: [post.hk@erm.com](mailto:post.hk@erm.com)  
<http://www.erm.com>

ENVIRONMENTAL MONITORING &  
AUDIT REPORT



Hip Hing – Ngo Kee Joint Venture

Hong Kong Convention and  
Exhibition Centre Expansion  
Project:

*Monthly Environmental Monitoring  
and Audit Report for June 2007*

July 2007


Reference 0050690

For and on behalf of
Environmental Resources Management
Approved by: <u>Steve Duckworth</u>
Signed: <u></u>
Position: <u>Deputy Managing Director</u>
Certified by: <u></u> (Environmental Team Leader – Marcus Ip)
Date: <u>12 July 2007</u>

This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.



**NATURE & TECHNOLOGIES (HK) LIMITED**

**科技環保(香港)有限公司**

Unit 2 & 3, 4/F., Wellborne Commercial Centre, 8 Java Road, North Point, Hong Kong.

香港北角渣華道8號威邦商業中心4樓2及3室

Tel電話 : (852) 2877 3122 Fax傳真 : (852) 2511 0922

Email電郵: enquiry@nt.com.hk Web page網址 : http://www.nt.com.hk

Our Ref: 3.16/014/2006/it

12 July 2007

Maunsell Consultants Asia Ltd  
Grand Central Plaza, Tower 2  
138 Shatin Rural Committee Road  
Shatin, N.T., Hong Kong

Attn: Ms Vera Chan

Dear Sir/Madam,

**Hong Kong Convention Center Expansion Project**  
**Monthly EM&A Report for June 2007**  
**(Environmental Permit No. EP-239/2006/A)**

With reference to the captioned document concerning the Monthly EM&A report for June 2007 received from ERM dated 9 July 2007 and subsequent submission on 12 July 2007, we are pleased to provide our verification for the document pursuant to condition 3 of the Environmental Permit (EP) No. EP-239/2006/A.

Yours faithfully,  
Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam  
Managing Director

cc: - Hong Kong Trade Development Council (Attn: Mr. K. F. Chan)  
- Hip Hing Ngo Kee Joint Venture (Attn: Mr. Eric Lau & Mr. William Tam)  
- ERM (Attn: Mr. Marcus Ip)

## CONTENTS

	<i>EXECUTIVE SUMMARY</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>1</i>
<i>1.1</i>	<i>PURPOSE OF THE REPORT</i>	<i>1</i>
<i>1.2</i>	<i>STRUCTURE OF THE REPORT</i>	<i>1</i>
<i>2</i>	<i>PROJECT INFORMATION</i>	<i>3</i>
<i>2.1</i>	<i>BACKGROUND</i>	<i>3</i>
<i>2.2</i>	<i>SITE DESCRIPTION</i>	<i>3</i>
<i>2.3</i>	<i>CONSTRUCTION ACTIVITIES</i>	<i>4</i>
<i>2.4</i>	<i>PROJECT ORGANISATION</i>	<i>4</i>
<i>2.5</i>	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS</i>	<i>4</i>
<i>3</i>	<i>ENVIRONMENTAL MONITORING METHODOLOGY</i>	<i>6</i>
<i>3.1</i>	<i>AIR QUALITY MONITORING</i>	<i>6</i>
<i>3.2</i>	<i>WATER QUALITY MONITORING</i>	<i>9</i>
<i>4</i>	<i>IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS</i>	<i>10</i>
<i>5</i>	<i>MONITORING RESULTS</i>	<i>11</i>
<i>5.1</i>	<i>AIR QUALITY</i>	<i>11</i>
<i>5.2</i>	<i>WATER QUALITY</i>	<i>11</i>
<i>5.3</i>	<i>WASTE MANAGEMENT</i>	<i>11</i>
<i>6</i>	<i>ENVIRONMENTAL SITE AUDITING</i>	<i>12</i>
<i>7</i>	<i>ENVIRONMENTAL NON-CONFORMANCE</i>	<i>14</i>
<i>7.1</i>	<i>SUMMARY OF ENVIRONMENTAL EXCEEDANCE</i>	<i>14</i>
<i>7.2</i>	<i>SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE</i>	<i>14</i>
<i>7.3</i>	<i>SUMMARY OF ENVIRONMENTAL COMPLAINT</i>	<i>14</i>
<i>7.4</i>	<i>SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION</i>	<i>14</i>
<i>8</i>	<i>FUTURE KEY ISSUES</i>	<i>15</i>
<i>8.1</i>	<i>KEY ISSUES FOR THE COMING MONTH</i>	<i>15</i>
<i>8.2</i>	<i>MONITORING SCHEDULE FOR THE COMING MONTHS</i>	<i>15</i>
<i>9</i>	<i>REVIEW OF THE EM&amp;A DATA AND EIA PREDICTIONS</i>	<i>16</i>
<i>9.1</i>	<i>AIR QUALITY</i>	<i>16</i>
<i>9.2</i>	<i>WATER QUALITY</i>	<i>16</i>
<i>9.3</i>	<i>WASTE MANAGEMENT</i>	<i>16</i>
<i>9.4</i>	<i>CONCLUSION OF REVIEW</i>	<i>17</i>

*LIST OF TABLES*

Table 2.1	Summary of Construction Activities Undertaken during the Reporting Month
Table 2.2	Summary of Environmental Licensing, Notification and Permit Status
Table 3.1	Air Monitoring Stations
Table 3.2	TSP Monitoring Parameter and Frequency
Table 3.3	Action and Limit Levels for Air Quality
Table 3.4	TSP Monitoring Equipment
Table 5.1	Quantities of Waste Generated from the Project
Table 6.1	Results of Water Sampling at Discharge Point 1
Table 8.1	Construction Works to be Undertaken in the Coming Month
Table 9.1	Comparison of the HKAQO and Air Quality Monitoring Results
Table 9.2	Comparison of the Estimated and Actual Amount of Waste Generated

*LIST OF ANNEXES*

Annex A	Location of Works Areas
Annex B	Location of Construction Activities during the Reporting Month
Annex C	Project Organization Chart and Contact Detail
Annex D	Locations of Monitoring Stations
Annex E	Monitoring Schedule of the Reporting Period and Next Month
Annex F	Calibration Reports for HVSs
Annex G	24-hour and 1-hour TSP Monitoring Results
Annex H	Calibration Certificates of Water Monitoring Equipment
Annex I	Water Quality Monitoring Results
Annex J	Event / Action Plans for Air and Water Quality Monitoring
Annex K	Summary of Implementation Status
Annex L	Waste Flow Table
Annex M	Construction Programme for Next Three Months
Annex N	Laboratory Report of Water Quality Sampling

## EXECUTIVE SUMMARY

The construction works for Hong Kong Convention and Exhibition Centre Expansion Project (EIAO Register No: AEIAR-100/2006) commenced on 1 August 2006. This is the eleventh monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 June 2007 to 30 June 2007 in accordance with the EM&A Manual.

### Summary of Construction Works undertaken during the Reporting Period

The major construction works undertaken during the reporting period included the construction of permanent mini-piles at northern shore, construction of R.C. column, demolition of east and west facades of Atrium Link, erection of A1 Truss floor Structure, and demolition of Level 6 structures of Atrium Link.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

24-hour Total Suspended Particulates (TSP) monitoring	6 sets
1-hour TSP monitoring	15 sets
Environmental site auditing	5 times

### Air Quality

Six sets of 24-hour and fifteen sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during the reporting period. No exceedance was recorded during the reporting month.

### Water Quality

Water quality monitoring at the designated monitoring stations (W3, W4 and W5) was not conducted during the reporting month subsequent to the completion of installation of marine piles on 23 April 2007. Additional water quality monitoring was also completed on 21 May 2007.

### Construction Waste Management

The major construction activities undertaken in the reporting month were demolition of existing Atrium Link, land-based piling works and marine piling works. A total of 1,654 tonnes of inert C&D materials and 230.5 tonnes of C&D wastes were generated during the reporting month. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

### Environmental Site Auditing

Five weekly environmental site audits were carried out by the ET. Details of the audit findings and implementation status are presented in *Section 6*.

### Environmental Non-conformance

No environmental non-compliance was identified during the reporting period.

No environmental complaint or summons was received during the reporting period.

### Future Key Issues

Major works to be undertaken in the coming month are foundation works, construction of permanent mini-piles at northern shore, construction of R.C. column, erection of A1 truss floor structure, and demolition of Level 7 structures of Atrium Link.

Potential environmental impacts arising from the construction activities in the coming month are mainly associated with dust, site runoff, marine water quality and waste.

ERM-Hong Kong, Limited (ERM) was appointed by Hip Hing – Ngo Kee Joint Venture as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for Hong Kong Convention and Exhibition Centre Expansion Project (the Project).

### **1.1** *PURPOSE OF THE REPORT*

This is the eleventh EM&A report which summarises the impact monitoring results and audit findings of the EM&A programme during the reporting period from **1 June 2007** to **30 June 2007**.

### **1.2** *STRUCTURE OF THE REPORT*

The structure of the report is as follows:

**Section 1 : Introduction**

details the scope and structure of the report.

**Section 2 : Project Information**

summarises background and scope of the Project, site description, project organisation and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licences during the reporting period.

**Section 3 : Environmental Monitoring Requirement**

summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels and Event / Action Plans.

**Section 4 : Implementation Status on Environmental Mitigation Measures**

summarises the implementation of environmental protection measures during the reporting period.

**Section 5 : Monitoring Results**

summarises the monitoring results obtained in the reporting period.

**Section 6 : Environmental Site Auditing**

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

**Section 7 : Environmental Non-conformance**

summarises any environmental exceedance, environmental complaints and environmental summons received within the reporting period.



Section 8 : **Future Key Issues**

summarises the impact forecast and monitoring schedule for the next three months.

Section 9 : **Review of EM&A Data and EIA Predictions**

compares and contrasts the EM&A data in the month with the EIA predictions and annotates with explanation for any discrepancies.

Section 10 : **Conclusion**

## 2.1

## BACKGROUND

The Hong Kong Trade Development Council (HKTDC) is expanding its existing facilities to provide additional space for Hong Kong's leading trade fairs to be held at the Hong Kong Convention and Exhibition Centre (HKCEC). The Project is located in the North Wan Chai and will occupy the aerial space between Phase I and Phase II of the HKCEC. The new Atrium Link Extension (ALE) will span across the water channel between Phase I and Phase II of the HKCEC to accommodate 3 main levels of Exhibition Hall Extensions. The level of the main roof of the Extension will be of similar height as that of the podium roof of the Phase I building. A northern row of permanent supporting columns will be located on land close to Expo Drive Central and similarly a southern row will land near to Convention Avenue. There will be no permanent intermediate columns in the waterway.

The major works activities for the ALE will comprise the following:

- Construction and demolition of the temporary footbridge;
- Demolition of the existing Atrium Link;
- Construction and demolition of a temporary working platform;
- Construction of foundations and pile caps for the ALE; and
- Construction of superstructure for the ALE.

The potential environmental impacts of the Project have been studied in the *"Hong Kong Convention and Exhibition Centre, Atrium Link Extension – Environmental Impact Assessment Report"* (EIAO Register No: AEIAR-100/2006). The EIA was approved on 21 April 2006 under the *Environmental Impact Assessment Ordinance* (EIAO). An Environmental Permit (EP-239/2006) for the works was granted on 12 May 2006. An application for variation of the Environmental Permit was made on 25 January 2007, an amended Environmental Permit (EP-239/2006/A) was granted on 12 February 2007. Under the requirements of Condition 3.1 of Environmental Permit EP-239/2006/A, an EM&A programme as set out in the EM&A Manual and its supplement is required to be implemented.

The construction works commenced on 1 August 2006 and are scheduled to be completed by March 2009.

## 2.2

## SITE DESCRIPTION

The works areas of the Project are illustrated in *Annex A*.

## 2.3 CONSTRUCTION ACTIVITIES

A summary of the major construction activities undertaken in this reporting period is shown in *Table 2.1*. The locations of the construction activities are shown in *Annex B*.

**Table 2.1** *Summary of Construction Activities Undertaken during the Reporting Month*

Construction Activities Undertaken
<ul style="list-style-type: none"> <li>• Construction of permanent mini-piles at northern shore</li> <li>• Construction of R.C. column</li> <li>• Demolition of east and west facades of Atrium Link</li> <li>• Erection of A1 Truss floor Structure</li> <li>• Demolition of Level 6 structures of Atrium Link</li> </ul>

## 2.4 PROJECT ORGANISATION

The Project organisation chart and contact details are shown in *Annex C*.

## 2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since August 2006 is presented in *Table 2.2*.

**Table 2.2** *Summary of Environmental Licensing, Notification and Permit Status*

Permit/ Licenses/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-239/2006/A	Throughout the Contract	Environmental Permit (EP) EP-239/2006 granted originally on 12 May 2006 but superseded by revised EP issued on 12 February 2007
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation	--	--	Notification on 23 June 2006
Discharge Licence under Water Pollution Control Ordinance	EP860/W10/XY0145	N/A	-
Chemical Waste Producer Registration	WPN5213-134-H3125-01	N/A	Chemical waste types: spent paint, acid, alkaline, adhesive, diesel fuel, lubricating oil and bitumen.

Permit/ Licenses/ Notification	Reference	Validity Period	Remarks
Valid Construction Noise Permit for area inside the Atrium Link	PP-RS0043-06	Valid from 15 January 2007 to 14 July 2007	
	GW-RS0394-07	Valid from 1 July 2007 to 31 October 2007	
	GW-RS0323-07	Valid from 8 June 2007 to 1 December 2007	
	GW-RS0373-07	Valid from 21 June 2007 to 19 December 2007	

### 3.1 AIR QUALITY MONITORING

#### 3.1.1 Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels were conducted at the monitoring stations listed in *Table 3.1*. Maps and photographs showing the monitoring stations are presented in *Annex D*.

**Table 3.1** *Air Monitoring Stations*

Monitoring Station	Description
AM1	Pedestrian Plaza
AM2	Renaissance Harbour View Hotel Hong Kong

#### 3.1.2 Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 3.2*). The monitoring programme for this and next three months is shown in *Annex E*.

**Table 3.2** *TSP Monitoring Parameter and Frequency*

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days

#### 3.1.3 Action and Limit Levels

The Action and Limit levels were established in accordance with the EM&A Manual and are presented in *Table 3.3*.

**Table 3.3** *Action and Limit Levels for Air Quality*

Parameter	Air Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
24-hour TSP	AM1	161	260
	AM2	168	260
1-hour TSP	AM1	327	500
	AM2	329	500

#### 3.1.4 Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complies with the standard method “*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*” as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B).

Table 3.4 summarises the equipment that was used in the 24-hour and 1-hour TSP monitoring.

**Table 3.4**      **TSP Monitoring Equipment**

Monitoring Station	Equipment	Model (HVS, Calibration Kit)
AM1 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9503, Tisch TE-5025 A
AM2 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9795, Tisch TE-5025A
AM1 (for 1-hr TSP)	HVS, Calibration Kit	GMW-9864, Tisch TE-5025A
AM2 (for 1-hr TSP)	HVS, Calibration Kit	GMW-8115, Tisch TE-5025 A

### 3.1.5      **Monitoring Methodology**

#### *Installation*

The HVS's at AM1 and AM2 were placed at about 1.3 m above local ground level and about 4.3 m above local ground respectively. All of the HVS's were free-standing with no obstruction.

The following criteria were considered in the installation of the HVS's:

- horizontal platform with appropriate support to secure the samplers against gusty wind were provided at AM1 & AM2;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

#### *Preparation of Filter Papers by ETS-Test Consultant Ltd*

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was 40%; and
- ETS-Test Consultant Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

#### *Field Monitoring*

- the power supply was checked to ensure that the HVS's were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVS's were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rate of the HVS's was checked and adjust at around 0.6 -1.44 m<sup>3</sup>/min. The range specified in the EM&A Manual was between 0.6 – 1.7 m<sup>3</sup>/min;
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to ETS-Test Consultant Ltd for analysis.

### 3.1.6 *Maintenance and Calibration*

The HVS's and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.

The flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibration of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVS's using Tisch TE-5025 A Calibration Kit. The calibration records for the HVS's are given in *Annex F*.

### **3.1.7        *Event Action Plan***

The Event / Action Plan (EAP) for air quality monitoring is presented in *Annex H*.

## **3.2            *WATER QUALITY MONITORING***

### **3.2.1        *Water Quality Monitoring***

In accordance with the EM&A Manual, the marine water quality monitoring should be conducted at three designated monitoring stations during the installation and removal of temporary marine piles. The installation of temporary marine piles was completed on 23 April 2007 and therefore water quality monitoring was not conducted during the reporting month.



## ***IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS***

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of environmental mitigation and status of relevant required submissions under the EP are reported as part of the monthly EM&A report<sup>(1)</sup>. Relevant submissions made on these measures and requirements during the reporting period are summarised in *Annex I*.

<sup>(1)</sup> The last Monthly EM&A Report for May 2007 was submitted to the EPD on 21 June 2007.

### 5.1 AIR QUALITY

The monitoring data at AM1 and AM2 were provided by ETS-Testconsult Ltd. Six sets of 24-hour and fifteen sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex G*. In addition, the monitoring results can also be found at the web-site (<http://www.hkcecema.com/index.html>).

The weather condition during the monitoring period was varied from sunny to rainy. The local impacts observed near the monitoring stations were mainly vehicle emissions along Convention Avenue and Fleming Road.

### 5.2 WATER QUALITY

Water quality monitoring was not conducted during the reporting month at the designated monitoring stations (W3, W4 and W5) subsequent to the completion of installation of marine piles on 23 April 2007.

### 5.3 WASTE MANAGEMENT

Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D wastes. Reference has been made on the Monthly Summary Waste Flow Table prepared by Hip Hing – Ngo Kee Joint Venture (*Annex J*). With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting quarter are summarised in *Table 5.1*. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

**Table 5.1 Quantities of Waste Generated from the Project**

Month / Year	Quantity		
	C&D Materials (inert) <sup>(a)</sup>	C&D Materials (non-inert) <sup>(b)</sup>	Chemical Waste
June 2007	1654 tonnes	230.5 tonnes (excluding 50 tonnes of steel materials which were collected and recycled)	0
Notes:			
(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Non-reused inert C&D materials were disposed of at the public fill barging point at Quarry Bay.			
(b) C&D wastes include steel materials generated from demolition of footbridge, the existing Atrium Link and working platform, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. The C&D wastes other than general refuse were disposed of at SENT Landfill / Tseung Kwan O Area 137 temporary construction waste sorting facility.			

Weekly site inspections were carried out by the ET. Five site inspections were conducted on 1, 8, 14, 21 and 28 June 2007. There was no non-compliance event recorded in the reporting month.

Environmental issues observed during the site audits were related to the site tidiness. Major findings and recommendations are summarised as follows:

- (i) The Contractor was recommended to provide appropriate measures to collect, treat and dispose of the water generated from the process of curing of concrete column. Corrective action was taken by the Contractor in the reporting period.
- (ii) The Contractor was recommended to properly collect the construction waste near Gate 1 using the skip provided. Corrective action was taken by the Contractor in the reporting period.
- (iii) The Contractor was recommended to repair the rubbish booms at the western side of the water channel and to inspect the integrity of the booms at the eastern side and undertake proper maintenance, if necessary. Corrective action was taken by the Contractor in the reporting period.
- (iv) The Contractor was recommended to improve the wheel washing facilities at Gate 6 to ensure that the wheel washing water is properly collected, treated and disposed of, and to remove tyre tracks left outside the Gate. Corrective action was taken by the Contractor in the reporting period.
- (v) The Contractor was recommended to implement proper measures to collect the metal scraps generated from re-bar cutting at the eastern marine platform. Corrective action was taken by the Contractor in the reporting period.
- (vi) The Contractor was recommended to remove Concrete debris and refuse were scattered on the western marine platform. Corrective action was taken by the Contractor in the reporting period.
- (vii) Metal cutting fluid or oil dropped on the platform surface from re-bar cutting should be cleaned up in accordance with the Spill Response Plan. Proper preventive measures should be implemented to contain and handle metal cutting fluid/oil from re-bar cutting operations in future. The Contractor was also recommended to adopt appropriate measures to maintain the tidiness and the cleanliness of the western marine platform. Corrective action was taken by the Contractor in the reporting period.

### *Water Discharge Sampling*

In accordance with the discharge licence issued under WPCO, water sampling should be conducted quarterly to ensure the quality of treated effluent at three designated discharge points complies with the requirements of discharge license. Water quality sampling at Discharge Point 1, the gully located at the east end of Expo Drive Central, was conducted on 7 June 2007. *Table 6.1* shows that the effluent discharged from the project was in compliance with the discharge limit stipulated in the Water Discharge License. The laboratory testing reports of the water sampling and the map showing the locations of discharge points are presented in *Annex L*. In accordance with the discharge licence issued under WPCO, water sampling should be conducted at least quarterly to ensure the quality of treated effluent at three designated discharge points complies with the requirements of discharge license. The next sampling is scheduled to be conducted in July 2007.

**Table 6.1**      *Results of Water Sampling at Discharge Point 1*

Parameter	Test Result	Discharge Limit
<i>Discharge Point 1</i>		
pH	8.7	6-9
Total Suspended Solids (TSS) Dried at 103-105°C (mg/L)	3.6	≤30
Chemical Oxygen Demand (COD) (mgO <sub>2</sub> /L)	<50	≤80

### *Landscape and Visual Monitoring*

In accordance with *Section 6.7* of the EM&A Manual, bi-weekly landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The monitoring has commenced since January 2007 and is conducted by Earthasia Limited. Landscape and visual mitigation measures were implemented by the Contractor with the implementation status is given in *Annex I*.

## **7 ENVIRONMENTAL NON-CONFORMANCE**

### **7.1 SUMMARY OF ENVIRONMENTAL EXCEEDANCE**

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at monitoring stations during the reporting period.

### **7.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE**

No non-compliance event was recorded during the reporting period.

### **7.3 SUMMARY OF ENVIRONMENTAL COMPLAINT**

No complaint was received during the reporting period.

### **7.4 SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION**

No summons or prosecution on environmental matters was received during the reporting period.

### 8.1 KEY ISSUES FOR THE COMING MONTH

Works to be taken for the coming monitoring period are summarised in *Table 8.1*.

**Table 8.1** *Construction Works to be Undertaken in the Coming Month*

Work to be taken
<ul style="list-style-type: none"> <li>• Construction of permanent mini-piles at northern shore</li> <li>• Construction of R.C. column</li> <li>• Erection of A1 truss floor structure</li> <li>• Demolition of Level 7 structures of Atrium Link</li> </ul>

Potential environmental impacts arising from the above construction activities are mainly associated with dust, site runoff and waste management.

### 8.2 MONITORING SCHEDULE FOR THE COMING MONTHS

The tentative schedule of TSP monitoring for the next months is presented in *Annex E*. The environmental monitoring will be conducted at the same monitoring locations as those for this reporting month.

The installation of temporary marine piles was completed on 23 April 2007 and four weeks of additional water quality monitoring was also completed on 21 May 2007 after the completion of marine piling works. Four weeks of additional water quality will be conducted within the next dry season (ie November 2007 to March 2008) and the exact monitoring period will be determined in October 2007.

The construction programme for the next three months is presented in *Annex K*.

## 9.1 AIR QUALITY

Since the EIA only have qualitative assessment of dust impact during construction phase, the comparison was made between the monitoring results and the Hong Kong Air Quality Objectives (HKAQO) (*Table 9.1*).

**Table 9.1 Comparison of the HKAQO and Air Quality Monitoring Results**

Monitoring Stations	Corresponding ASR in EIA	HKAQO, ug/m <sup>3</sup>	Measured 24 hour TSP Monitoring Results, ug/m <sup>3</sup> <sup>(2)</sup>	
		24 hour <sup>(1)</sup>	Average	Range
AM1	AM8	260	78	32 – 145
AM2	AM6	260	73	29 – 145

Remarks:

<sup>(1)</sup> Only 24 hours TSP monitoring results were compared as there is no maximum allowable concentration of 1 hour TSP in HKAQO.

<sup>(2)</sup> Average and range of data were calculated for the period of monitoring between August 2006 and the reporting month.

The monitoring results show that the 24-hour TSP levels during the reporting period were well below the maximum allowable concentration stipulated in the HKAQO. Recommended mitigation measures in *Section 4.24* of EIA were implemented during the reporting period and were considered effective.

## 9.2 WASTE MANAGEMENT

The estimated amount of waste generated in this Project and the quantities of waste generated during the reporting period are presented in *Table 9.2*. Recommended mitigation measures in *Sections 6.35 to 6.41* of the EIA were implemented during the reporting period and regarded as effective.

**Table 9.2**      *Comparison of the Estimated and Actual Amount of Waste Generated*

Type of Material	Estimated Amount of C&D Materials in EIA (inert & non-inert)	Actual Amount of C&D Materials Recorded <sup>(1)</sup> (inert & non-inert)
Demolition of temporary footbridge	585 tonnes	0
Demolition of existing Atrium Link	4,680 tonnes	365 tonnes
Demolition of temporary working platform	390 tonnes	0
Construction of foundations and pile caps	20,000 tonnes	13,754 tonnes
General Refuse	Insignificant	688 tonnes
Chemical Waste	Small	288 Litres
Remark: (1) The actual amount of C&D Materials was recorded since the commencement of construction works.		

### 9.3 CONCLUSION OF REVIEW

The EIA predictions and the monitoring results during the reporting period have been reviewed. The EIA concluded that the Project would not cause adverse impacts to the environment, and the monitoring results also indicated that the construction of the Project has not caused adverse impacts to the environment. Recommendations given in the EIA are also considered to be adequate and effective for minimising the environmental impacts.



The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 June to 30 June 2007 in accordance with EM&A Manual and the requirements under EP-239/2006/A.

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at the monitoring stations during the reporting month.

No non-compliance event was recorded during the reporting month.

No complaint and summons/prosecution was received during the reporting period.

The ET will keep track of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

## Locations of Works Areas




Figure A1


Location of Atrium Link Extension

Annex B

Location of Construction  
Activities during the  
Reporting Month

## **Summary of Works for June 2007**


<b>Description</b>	<b>Location</b>
Construction of RC column	Grid C/24, D/24, A/17, B/17, C/17, D/17
Erection of A1 truss floor structure	Grid A1
Removal of East & West Facades	Grid 16-23
Demolition of Level 6 structures of Atrium Link	Grid 16-23
Construction of permanent mini-pile at North shore	Grid C/17



## Annex C

# Project Organization Chart and Contact Detail

*Project Organization (with contact details)*





Annex D

## Location of Monitoring Stations




Figure D1

Air Quality Monitoring Station



**Air Quality Monitoring Station (AM1)**



**Air Quality Monitoring Station (AM2)**

## Annex E

# Monitoring Schedule for the Reporting Period and Next Month

**Hong Kong Convention and Exhibition Centre, Atrium Link Extension**  
**Air Quality Monitoring Schedule - June 2007**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Jun	02-Jun
					Air Monitoring 1 hr and 24 hr TSP	
03-Jun	04-Jun	05-Jun	06-Jun	07-Jun	08-Jun	09-Jun
	Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP	Air Monitoring 1 hr TSP	
10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun
	Air Monitoring 1 hr TSP		Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP	
17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun
	Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP
24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun
	Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP		Air Monitoring 1 hr and 24 hr TSP	

**Hong Kong Convention and Exhibition Centre, Atrium Link Extension**  
**Air Quality Monitoring Schedule - July 2007**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jul	02-Jul	03-Jul	04-Jul	05-Jul	06-Jul	07-Jul
	Public Holiday	Air Monitoring 1 hr TSP	Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP
08-Jul	09-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul
	Air Monitoring 1 hr TSP		Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP	
15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
	Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP	Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP	
22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul
	Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP
29-Jul	30-Jul	31-Jul				
	Air Monitoring 1 hr TSP					

Annex F

## Calibration Reports for HVS



# 東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wah Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com


## TEST REPORT

### Calibration Report of High Volume Air Sampler

**Manufacturer** : Graseby GMW **Date of Calibration** : 27 June 2007  
**Serial No.** : 9795 (ET / EA / 003 / 18) **Calibration Due Date** : 26 August 2007  
**Method** : Based on Operations Manual for the 5-point calibration using standard calibration kit manufactured by Tisch TE-5025 A

<b>Results</b>	Flow recorder reading (cfm)	46	40	33	25	20
	Qstd (Actual flow rate, m <sup>3</sup> /min)	1.64	1.46	1.28	1.07	0.79
	Pressure : 756.06 mm Hg	Temp. : 303 K				

### Sampler 9795 Calibration Curve Site: Wan Chai (AM-2) Date of Calibration: 27 June 2007



**Acceptance Criteria** : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Mak Kei Wai  
Mak Kei Wai  
(Senior Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)





東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 8944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report**  
**of**  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW Date of Calibration : 27 April 2007  
**Serial No.** : 9795 (ET / EA / 003 / 18) Calibration Due Date : 26 June 2007  
**Method** : Based on Operations Manual for the 5-point calibration using standard calibration kit manufactured by Tisch TE-5025 A

**Results** :

Flow recorder reading (cfm)	47	40	32	23	18
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.67	1.47	1.29	1.00	0.80
Pressure :	764.31 mm Hg		Temp. :	301 K	

**Sampler 9795 Calibration Curve**  
**Site: Wan Chai (AM-2)**  
**Date of Calibration: 27 April 2007**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Kin  
Kenneth CHIU  
(Asst. Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



# 東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Foton, Hong Kong

Tel : 2695 8318

E-mail : etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com

## TEST REPORT

### Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW Date of Calibration : 27 June 2007

Serial No. : 9864 (ET/EA/003/19) Calibration Due Date : 26 August 2007


Method : Based on Operations Manual for the 5-point calibration using standard calibration kit manufactured by Tisch TE-5025 A

Results :	Flow recorder reading (cfm)	53	46	41	32	25
	Qstd (Actual flow rate, m <sup>3</sup> /min)	1.67	1.49	1.31	1.02	0.79
	Pressure : 756.06 mm Hg	Temp. : 303 K				

### Sampler 9864 Calibration Curve

Site: Wan Chai (AM-1)

Date of Calibration: 27 June 2007




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / does not comply \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by : Mak Kei Wai  
Mak Kei Wai  
(Senior Technician)

Approved by : H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


**Calibration Report**  
**of**  
**High Volume Air Sampler**

**Manufacturer** : Graseby GMW **Date of Calibration** : 27 April 2007  
**Serial No.** : 9864 (ET / EA / 003 / 19) **Calibration Due Date** : 26 June 2007  
**Method** : Based on Operations Manual for the 5-point calibration using standard calibration kit manufactured by Tisch TE-5025 A

**Results**

Flow recorder reading (cfm)	54	48	42	33	25
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.71	1.52	1.32	1.05	0.83
Pressure :	764.31 mm Hg		Temp. :	302 K	

**Sampler 9864 Calibration Curve**  
**Site: Wan Chai (AM-1)**  
**Date of Calibration: 27 April 2007**



**Acceptance Criteria :** Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / unacceptable \* for use.

Calibrated by :

Kin  
Kenneth CHIU  
(Asst. Technician)

Approved by :

H. T. CHOW  
H. T. CHOW  
(Asst. Environmental Officer)

## Annex G

# 24-hour and 1-hour TSP Monitoring Results

Figure G1 - Measured 24-hour TSP Concentration ( $\mu\text{gm}^{-3}$ ) at AM1




Figure G2 - Measured 24-hour TSP Concentration ( $\mu\text{gm}^{-3}$ ) at AM2




Figure G3 - Measured 1-hour TSP Concentration ( $\mu\text{gm}^{-3}$ ) at AM1





Figure G4 - Measured 1-hour TSP Concentration ( $\mu\text{gm}^{-3}$ ) at AM2



**24-hour TSP Monitoring Results**

**24-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)**

Date	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )	Weather Condition	Ave. Air Temp. (°C)	Particulate weight(g)	Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )
	Initial	Final	Initial	Final	Initial	Final							
01-Jun-07	2.8065	2.8614	1.18	1.18	11819.0	11843.0	24.0	32	Rainy	29.4	0.0549	1.18	1700.9
07-Jun-07	2.8293	2.9192	1.27	1.27	11667.5	11691.5	24.0	49	Rainy	28.3	0.0899	1.27	1831.6
13-Jun-07	2.8121	2.9054	1.03	1.03	11873.0	11897.0	24.0	63	Rainy	27.9	0.0933	1.03	1481.6
18-Jun-07	2.8285	2.9098	1.55	1.55	11899.0	11923.0	24.0	37	Fine	27.6	0.0813	1.55	2227.1
23-Jun-07	2.8320	2.9278	1.58	1.58	11926.0	11950.0	24.0	42	Fine	29.6	0.0958	1.58	2271.0
29-Jun-07	2.8294	2.9366	1.34	1.34	11953.0	11977.0	24.0	56	Rainy	26.5	0.1072	1.34	1929.6
								Min	32				
								Max	63				
								Average	46				

**24-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)**

Date	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )	Weather Condition	Ave. Air Temp. (°C)	Particulate weight(g)	Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )
	Initial	Final	Initial	Final	Initial	Final							
01-Jun-07	2.7873	2.8427	1.30	1.30	10201.0	10225.0	24.0	30	Rainy	29.4	0.0554	1.30	1877.0
07-Jun-07	2.8304	2.9026	1.27	1.27	10228.0	10252.0	24.0	39	Rainy	28.3	0.0722	1.27	1834.6
13-Jun-07	2.8081	2.8882	1.22	1.22	10255.0	10279.0	24.0	46	Rainy	27.9	0.0801	1.22	1749.7
18-Jun-07	2.8032	2.8579	1.27	1.27	10281.0	10305.0	24.0	30	Fine	27.6	0.0547	1.27	1834.6
23-Jun-07	2.7981	2.8662	1.30	1.30	10308.0	10332.0	24.0	36	Fine	29.6	0.0681	1.30	1877.0
29-Jun-07	2.8133	2.9165	1.38	1.38	10335.0	10359.0	24.0	52	Rainy	26.5	0.1032	1.38	1983.3
								Min	30				
								Max	52				
								Average	39				

### 1-hour TSP Monitoring Results

#### 1-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

Date	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )	Weather Condition	Ave. Air Temp. (°C)	Particulate weight(g)	Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )
	Initial	Final	Initial	Final	Initial	Final							
01-Jun-07	2.8286	2.8430	1.30	1.30	11818.0	11819.0	1.0	184	Rainny	29.4	0.0144	1.30	78.2
04-Jun-07	2.8087	2.8213	1.15	1.15	11843.0	11844.0	1.0	182	Rainny	29.6	0.0126	1.15	69.0
06-Jun-07	2.8263	2.8348	1.12	1.12	11844.0	11845.0	1.0	126	Overcast	29.2	0.0085	1.12	67.2
07-Jun-07	2.8411	2.8510	1.09	1.09	11845.0	11846.0	1.0	151	Rainny	28.3	0.0099	1.09	65.4
08-Jun-07	2.8417	2.8541	1.21	1.21	11870.0	11871.0	1.0	171	Rainny	28.1	0.0124	1.21	72.7
11-Jun-07	2.8153	2.8280	1.15	1.15	11871.0	11872.0	1.0	184	Fine	27.6	0.0127	1.15	69.0
13-Jun-07	2.8096	2.8154	1.06	1.06	11872.0	11873.0	1.0	91	Rainny	27.9	0.0058	1.06	63.6
15-Jun-07	2.8198	2.8296	1.03	1.03	11897.0	11898.0	1.0	159	Rainny	26.3	0.0098	1.03	61.7
18-Jun-07	2.7947	2.8032	1.27	1.27	11898.0	11899.0	1.0	111	Fine	27.6	0.0085	1.27	76.4
20-Jun-07	2.8304	2.8395	1.52	1.52	11923.0	11924.0	1.0	100	Fine	29.0	0.0091	1.52	91.0
22-Jun-07	2.8398	2.8491	1.27	1.27	11924.0	11925.0	1.0	122	Fine	29.5	0.0093	1.27	76.4
23-Jun-07	2.8189	2.8273	1.39	1.39	11925.0	11926.0	1.0	100	Fine	29.6	0.0084	1.39	83.7
25-Jun-07	2.8138	2.8210	1.39	1.39	11950.0	11951.0	1.0	86	Fine	29.5	0.0072	1.39	83.7
27-Jun-07	2.8211	2.8340	1.37	1.37	11951.0	11952.0	1.0	157	Rainny	27.9	0.0129	1.37	82.4
29-Jun-07	2.8470	2.8566	1.40	1.40	11952.0	11953.0	1.0	114	Rainny	26.5	0.0096	1.40	84.3
								Min	86				
								Max	184				
								Average	136				

#### 1-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter Weight (g)		Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )	Weather Condition	Ave. Air Temp. (°C)	Particulate weight(g)	Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )
	Initial	Final	Initial	Final	Initial	Final							
01-Jun-07	2.7993	2.8117	1.16	1.16	10200.0	10201.0	1.0	179	Rainny	29.4	0.0124	1.16	69.4
04-Jun-07	2.8290	2.8429	1.27	1.27	10225.0	10226.0	1.0	182	Rainny	29.6	0.0139	1.27	76.4
06-Jun-07	2.8294	2.8371	1.22	1.22	10226.0	10227.0	1.0	106	Overcast	29.2	0.0077	1.22	72.9
07-Jun-07	2.8340	2.8437	1.22	1.22	10227.0	10228.0	1.0	133	Rainny	28.3	0.0097	1.22	72.9
08-Jun-07	2.8260	2.8387	1.30	1.30	10252.0	10253.0	1.0	162	Rainny	28.1	0.0127	1.30	78.2
11-Jun-07	2.8396	2.8533	1.30	1.30	10253.0	10254.0	1.0	175	Fine	27.6	0.0137	1.30	78.2
13-Jun-07	2.7897	2.7964	1.19	1.19	10254.0	10255.0	1.0	94	Rainny	27.9	0.0067	1.19	71.1
15-Jun-07	2.8433	2.8534	1.22	1.22	10279.0	10280.0	1.0	139	Rainny	26.3	0.0101	1.22	72.9
18-Jun-07	2.8077	2.8189	1.27	1.27	10280.0	10281.0	1.0	147	Fine	27.6	0.0112	1.27	76.4
20-Jun-07	2.8390	2.8475	1.27	1.27	10305.0	10306.0	1.0	111	Fine	29.0	0.0085	1.27	76.4
22-Jun-07	2.8237	2.8331	1.24	1.24	10306.0	10307.0	1.0	126	Fine	29.5	0.0094	1.24	74.7
23-Jun-07	2.8308	2.8384	1.30	1.30	10307.0	10308.0	1.0	97	Fine	29.6	0.0076	1.30	78.2
25-Jun-07	2.8202	2.8282	1.24	1.24	10332.0	10333.0	1.0	107	Fine	29.5	0.0080	1.24	74.7
27-Jun-07	2.8265	2.8400	1.25	1.25	10333.0	10334.0	1.0	180	Rainny	27.9	0.0135	1.25	75.1
29-Jun-07	2.8373	2.8466	1.19	1.19	10334.0	10335.0	1.0	130	Rainny	26.5	0.0093	1.19	71.3
								Min	94				
								Max	182				
								Average	138				



Meteorological Data Extracted from King's Park Stations of the Hong Kong Observ

Date	Weather	King's Park Station				
		Average Air Temperature (°C)	Average Wind Speed (km/h)	Average Relative Humidity (%)	Total Rainfall (mm)	Wind Direction
01-Jun-07	Rainny	29.4	9.0	78	1.5	SW
04-Jun-07	Rainny	29.6	9.3	79	5.0	W
06-Jun-07	Overcast	29.2	9.0	82	1.5	W
07-Jun-07	Rainny	28.3	9.6	88.0	34.5	W
08-Jun-07	Rainny	28.1	9.3	87	17.5	SW
11-Jun-07	Fine	27.6	5.5	86	0.0	W
13-Jun-07	Rainny	27.9	13.8	86	28.5	SW
15-Jun-07	Rainny	26.3	3.2	91	10.0	W
18-Jun-07	Fine	27.6	10.3	85	0.0	E
20-Jun-07	Fine	29.0	8.7	79	0.0	E
22-Jun-07	Fine	29.5	5.5	76.0	0.0	SE
23-Jun-07	Fine	29.6	7.4	76	0.0	W
25-Jun-07	Fine	29.5	9.6	79	0.0	SW
27-Jun-07	Rainny	27.9	6.6	88	28.0	S
29-Jun-07	Rainny	26.5	6.7	90	56.0	SE

Annex H

## Event / Action Plans for Air Quality Monitoring

**Table H1 Event Action Plans for Air Quality**

Event Action Level	Action			
	ET	Contractor	ER	IEC
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Notify IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedance is due to contractor's construction works to the IEC, ER and Contractor.</li> <li>5. Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>2. Submit air mitigation proposal to IEC and ER for agreement within 3 working days if ET indicated that exceedance is related to the construction works</li> <li>3. Implement agreed proposal within a time scale agreed with ER and IEC.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by ET.</li> <li>2. Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>3. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring.</li> <li>5. Increase monitoring frequency to daily for 24-hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> <li>6. If exceedances continue after 1-week monitoring events, request ER to arrange meeting with ER, IEC and contractor to discuss remedial actions.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>2. In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works</li> <li>3. Implement agreed proposal within a time scale agreed with ER and IEC.</li> <li>4. Amend working methods if appropriate.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by ET.</li> <li>2. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal.</li> <li>3. Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>4. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>

Event Limit Level	Action			
	ET	Contractor	ER	IEC
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring.</li> <li>5. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>2. In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works</li> <li>3. Implement agreed proposal within a time scale agreed with ER and IEC.</li> <li>4. Amend working methods if appropriate.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by ET.</li> <li>2. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal.</li> <li>3. Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>4. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results</li> <li>3. Conduct additional monitoring to investigate the causes.</li> <li>4. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring.</li> <li>5. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> <li>6. If exceedances continue after 2 consecutive monitoring events, request ER to arrange meeting with IEC and contractor to discuss remedial actions.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>2. In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works</li> <li>3. Implement agreed proposal within a time scale agreed with ER and IEC.</li> <li>4. Amend working methods and proposal if appropriate.</li> <li>5. Stop relevant portion(s) of works as required by ER, ET and IEC</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify Contractor.</li> <li>3. Require Contractor to submit air mitigation proposal.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedances continue arrange meeting with Contractor, IEC and ET and to consider what portion(s) of works should be further mitigated or have to stop.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review monitoring data and investigation report submitted by ET.</li> <li>2. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal.</li> <li>3. Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>4. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>

Annex I

## Summary of Implementation Status

## Annex I - Summary of Environmental Protection / Mitigation Activities

Environmental Permit No. EP-239/2006/A

EP Condition Ref	Submission	Action Required by the Permit Holder	Implementation Status
<b>Measures for Mitigating Water Quality Impact</b>			
2.4	Method statement on silt screens for seawater intakes (including design and maintenance requirements)	2 weeks before commencement of marine pile installation works	Method statement was submitted to the EPD on 21/6/06. Method statement (Revision A) was submitted to the EPD on 29/9/06. Method statement (Revision B) and supplementary information was submitted to the EPD on 23/5/07 and 18/6/07 respectively.
2.5	Method statement on silt curtain system for marine piling works (including design and maintenance requirements)	2 weeks before commencement of marine pile installation works	Method statement was submitted to the EPD on 15/9/06.
2.8	Design drawings specifying pile dimension and layout	2 weeks before commencement of marine pile installation works	Marine pile layout (final stage) was submitted to the EPD on 15/2/07.  Revised marine pile layout (final stage) was submitted to the EPD on 26/3/07.
<b>Measures for Mitigating Air Quality Impact</b>			
2.9	Design drawings of ventilation facility for fresh air intakes (req'd only before operation of Project)	2 weeks before commencement of installation of ventilation facility	---
<b>Measures for Mitigating Landscape and Visual Impact</b>			
2.10	Implementation programme for landscape and visual mitigation measures (for both construction and operational phases of Project)	Within 6 months after commencement of construction of Project	Implementation programme (CM01, CM04 and CM05) was submitted to the EPD on 8/12/06.
2.10	Details of each landscape and visual mitigation measures package (incl plans)	2 weeks before implementation of a particular mitigation package	Proposal on protection and transplantation of existing trees was submitted to the EPD on 8/12/06. Proposal for CM03 was submitted to the EPD on 8/12/06. Proposal for CM01, CM04 and CM05 was submitted to the EPD on 15/12/06. CM01 Rev 1 was submitted to the EPD on 22/1/07. Proposal CM02 was submitted to the EPD on 13/3/07.
3.2	Baseline Monitoring Report	One week before the commencement of construction	Report was submitted to the EPD on 24/7/06 and comments from the EPD was received on 3/8/06. Revised report was submitted to EPD on 17/8/06 and no further comments received.

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. A number of practical measures are listed below:</p> <ul style="list-style-type: none"> <li>• skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>• every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>• all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet;</li> <li>• the height from which excavated materials dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading;</li> <li>• the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle; and</li> <li>• instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	Work site / during construction	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Air Quality	Some fresh air intakes of the Hong Kong Convention and Exhibition Centre Phase I, Renaissance Harbour View Hotel and Grand Hyatt Hotel (ASRs A4, A5 and A6) should be re-diverted to the new air vent shaft provided for Atrium Link Extension where fresh air intake located at +55.8mPD.	Location of ASRs A4, A5 & A6 / Design & Operation Stage (Long-term and Interim Scenario)	Measures not required until commencement of operational phase
Air Quality	Monitoring of NO <sub>2</sub> concentration underneath the Atrium Link Extension should be conducted.	Underneath the deckover / The first six months upon completion of the ALE.	Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities;</li> </ul> <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	Construction work areas / Construction period	√



## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Noise	<p>The following noise reduction measures should be considered as far as practicable during detailed design:</p> <ul style="list-style-type: none"> <li>• choose quieter plant such as those which have been effectively silenced;</li> <li>• include noise levels specification when ordering new plant;</li> <li>• locate fixed plant away from any NSRs as far as practicable;</li> <li>• locate fixed plant in plant rooms with thick walls or specially designed enclosure;</li> <li>• locate noisy machines in basement or a completely separate building; and</li> <li>• develop and implement a regularly scheduled plant maintenance programme in order to maintain controlled level of noise.</li> </ul>	Plant Room / Design and Operation Stage	Relevant design and plant procurement procedures to commence at a later stage
<i>Construction Phase</i>			
Water Quality	There should be no permanent structure in the water channel.	At the ALE sea channel / during operational phase	√
Water Quality	No dredging and no reclamation should be carried out for the Project.	At work sites / during construction phase	√
Water Quality	The marine pile layout as shown in Figure 3 of the Environmental Permit should be adopted. No more than approximately 80 numbers of temporary marine piles should be installed in the ALE sea channel during the construction phase. The dimension of each temporary marine pile should be 800mm nominal diameter. These piles should be driven into position and internal space should not be excavated, i.e. left as soil. No dredging or soil /sediment excavation should be carried out. Marine piles would be removed by reverse driving.	At work sites / during construction phase	√
Water Quality	Two layers of silt curtain should be installed around each of the marine piling and pile extraction locations. The proposed silt curtain should be extended to seabed with sinker blocks and regularly inspected and maintained to ensure it is serviceable.	At marine work sites and nearby seawater intakes / during marine piling and marine pile extraction	The installation of temporary marine piles was completed on 23 April 2007.

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	All marine works should be carried out in a controlled manner such that release of sediments into the marine environment would be minimized. All wastewater generated from the piling activities should be collected and be treated before controlled discharge. Spoil should also be properly collected for proper disposal.		
Water Quality	In view of the close vicinity of the seawater intakes to the work site, silt screens are recommended to be deployed at the seawater intakes shown in Figure 5.2 of the EIA report during the whole construction period. Silt screens to be provided at seawater intakes should be regularly checked and maintained to ensure that they are serviceable. Refuse collection vessel should be mobilized on a need basis to collect any floating refuse lost from/ trapped at the work site during the construction period.	At seawater intakes / during the whole construction period	√
Water Quality	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided where necessary to intercept storm runoff from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the nearby saltwater intakes.	Works areas / construction period	Δ

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. It is anticipated that only a small quantity of wastewater would be generated from the works areas. Any effluent discharge from the construction activities should be diverted away from the sea channel so as to avoid adverse water quality impact. Construction works should be programmed to minimize excavation works in rainy seasons (April to September). If excavation in soil could not be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.</p>	Works areas / construction period	√
Water Quality	<p>Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.</p> <p>Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations</p>	Works areas / construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>should be discharged into storm drains via silt removal facilities.</p> <p>Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</p> <p>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.</p>		
Water Quality	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Works areas / construction period	Δ
Water Quality	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Works areas / construction period	√
Water Quality	Water used in ground boring and drilling or rock /soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Works areas / construction period	√
Water Quality	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum.	Works areas / construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on-line standby pump of adequate capacity and with automatic alternating devices.</p> <p>Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.</p>		
Water Quality	<p>All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.</p> <p>A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.</p>	Works areas / construction period	Δ
Water Quality	<p>Bentonite slurries used in diaphragm wall and bore-pile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.</p> <p>If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.</p>	Works areas / construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.</p> <p>Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.</p> <p>Discharge of sterilization effluent should be properly pre-treated for compliance with TM/WPCO requirements, such as but not limited to total residual chlorine.</p>	Works areas / construction period	
Water Quality	<p>Effluent discharges from building construction and other construction site activities are subject to WPCO control. Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.</p> <p>Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.</p>	Works areas / construction period	√
Water Quality	<p>Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.</p>	Works areas / construction period	No acidic wastewater will be generated.
Water Quality	<p>Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul</p>	Works areas / construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>sewer via grease traps capable of providing at least 20 minutes retention during peak flow.</p> <p>Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptors with peak storm bypass.</p> <p>Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.</p>		
Water Quality	<p>It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should be more than 30 m from the seafront or any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.</p> <p>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. Regular environmental audit on the construction site can provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site.</p>	Works areas / construction period	√
Water Quality	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Works areas / construction period	√
Water Quality	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and	Works areas / construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p> <p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;</li> <li>• chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and</li> <li>• storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>		
Water Quality	<p>To minimize the potential water quality impacts from the construction works located at or near the storm system or seafront, the following mitigation measures should be adopted:</p> <ul style="list-style-type: none"> <li>• the use of less or smaller construction plants may be specified to reduce the disturbance to the seabed;</li> <li>• temporary sewerage system should be designed to prevent wastewater from entering the storm system and sea;</li> <li>• temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works;</li> <li>• stockpiling of construction materials and dusty materials should be covered and located away from any water courses;</li> <li>• construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers;</li> <li>• construction activities, which generate large amount of</li> </ul>	Works areas / construction period	Δ



## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>wastewater, should be carried out in a distance away from the waterfront, where practicable;</p> <ul style="list-style-type: none"> <li>• mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff;</li> <li>• construction effluent, site run-off and sewage should be properly collected and/or treated;</li> <li>• proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/sea; and</li> <li>• supervisory staff should be assigned to station on site to closely supervise and monitor the works.</li> </ul>		
Water Quality	If monitoring of the treated effluent quality from the Works Areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. The contractor should submit detailed monitoring programme to EPD for approval before commencement of the construction activities.	Works areas / construction period	√
Water Quality	Monitoring of the water quality at the seawater intakes inside the ALE sea channel should be conducted.	ALE sea channel / Before construction period and during installation and removal of temporary marine piles.	√
Water Quality	All barges should be fitted with tight seals to their bottom opening to prevent leakage of materials. The decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard. Loading of barges should be controlled to prevent splashing of materials to the surrounding environment and barges should under no circumstances be filled to a level which would cause overflowing of material or sediment laden water during loading and transportation. All barges should maintain adequate clearance between vessels and the seabed at all states of the tide and	Works areas / construction period	No barge will be required for the project.

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	should operate at a reduced speeds to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.		
Water Quality	Connection of sewage generated from the ALE will be connected to the existing public sewer. For handling, treatment and disposal of other operational stage effluent, the practices outlined in ProPECC PN 5/93 should be adopted where applicable. Consensus from DSD should be sought on technical details of the drainage and sewerage proposals.	Project site / design and construction period	Relevant works have yet to be commenced / completed
<i>Construction Phase</i>			
Waste	<p>Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> <li>• nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all Wastes generated at the site;</li> <li>• training of site personnel in proper waste management and chemical handling procedures;</li> <li>• provision of sufficient waste disposal points and regular collection of waste;</li> <li>• appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and</li> <li>• regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> </ul>	Work site / during the construction period	Δ
Waste	<p>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>• sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (ie soil, broken concrete, metal, etc);</li> <li>• segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or</li> </ul>	Work site / during the construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>recycling of materials and their proper disposal;</p> <ul style="list-style-type: none"> <li>encourage collection of aluminum cans by individual collectors by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the work force;</li> <li>proper storage and site practices to minimize the potential for damage to contamination of construction materials; and</li> <li>plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.</li> </ul>		
Waste	<p><u>General Refuse</u></p> <p>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>	Work site / during the construction period	Δ
Waste	<p><u>Construction and Demolition Material</u></p> <ul style="list-style-type: none"> <li>In order to minimize the impact resulting from collection and transportation of C&amp;D material for off-site disposal, the C&amp;D material from the following construction activities should be reused and recycled as far as possible to reduce the net amount of C&amp;D material generated from the Project;</li> <li>a Waste Management Plan should be prepared in accordance with ETWB TCW No. 19/2005;</li> <li>a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed;</li> <li>in order to monitor the disposal of C&amp;D and solid wastes at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be included. One may make</li> </ul>	Work site / during the construction period	√

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>reference to ETWB TCW No.31/2004 for details;</p> <ul style="list-style-type: none"> <li>the large amount of C&amp;D waste generated is mainly due to the piling works of large diameter piles' excavation at the sea front site. If however marine sediment is found during pile excavation, the handling and disposal of such wastes will be managed in accordance with the requirements of the DASO and the current ETWB Tech. Circular no. 34/2002.</li> </ul>		
Waste	<p><u>Chemical Wastes</u></p> <p>If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. For this Project, the amount of chemical wastes produced would be small.</p>	Work site / during the construction period	√
<i>Operational Phase</i>			
Waste	<p><u>General Refuse</u></p> <p>Similar to the existing situation, the main waste type generated during the operation stage of the Project will be general refuse generated by the public and staff. These include waste paper, food wrappings and beverage containers. The disposal of future waste arisings generated at the HKCEC would follow the existing handling and disposal arrangement. Provided proper</p>	Work site / during the construction period	Measures not required until commencement of operational phase

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	arrangements are made with licensed contractors to collect the generated waste, adverse waste-related impact is not anticipated during the operation stage. It is expected that there will be a 5-7% increase ratio in the future operations.		
<i>Construction Phase</i>			
Landscape & Visual	Due consideration of appearance and view to 'hide' the construction through careful use of: (a) hoarding design; (b) temporary partition walls; (c) screen for hotels; and (d) temporary footbridge.	Entire works area and adjacent hotels	√
Landscape & Visual	Due consideration to protect existing trees.	Entire works area	√
Landscape & Visual	Due consideration of visual impact from construction activities: (a) construction workers access to reach construction areas without passing through hotels and existing HKCEC; and (b) construction light.	Entire works area	√
<i>Operational Phase</i>			
Landscape & Visual	Sensitive soft and hard landscape design for exposed rooftop garden and shady covered area underneath the Atrium Link Extension. Maximize greening opportunity via various in-situ planting and potted planting to achieve 30% of the roof area as planting area for the project.	Roof top and area underneath the Atrium Link Extension	Mitigation measures to be implemented during operational phase
Landscape & Visual	Sensitive building architecture to visually reduce the bulkiness of the building structure, to visually break down the scale of the facades, and to create rooftops for greening opportunities.	Building of the Atrium Link Extension	Mitigation measures to be implemented during operational phase
Landscape & Visual	Appearance and view considerations: (a) avoid industrial feel of building service elements;	Entire proposed works and adjacent hotels	Mitigation measures to be implemented during operational phase

## Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	(b) interior visual screens for lower levels of the hotels; (c) consider relocation of facilities of interior spaces of hotels; and (d) careful lighting design at roofs and for building façade to avoid night-time glare.		
Landscape & Visual	Transplanting of trees to adjacent locations.	Convention Avenue	Mitigation measures to be implemented during operational phase
Landscape & Visual	Reinstatement of existing waterfront public footpaths along Convention Avenue and the existing open spaces near Fenwick Street.	Convention Avenue and Fenwick Street	Mitigation measures to be implemented during operational phase

### Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Hip Hing – Ngo Kee JV
- Δ Deficiency of Mitigation Measures but rectified by Hip Hing – Ngo Kee JV

Annex J

## Waste Flow Table

## **HKCEC – Expansion Project**

**Name of Project Proponent: HKTDC**

**Project Commencement Date: 1 Aug 2006**

**Construction Completion Date: March 2009**

### **Monthly Summary Waste Flow Table for Year 2007**

Year	Actual Quantities of inert C&D Materials (in 10 <sup>3</sup> Kg) <sup>(1) (2)</sup>					Actual Quantities of C&D Wastes (in 10 <sup>3</sup> Kg) <sup>(4)</sup>									
	Total Quantity Generated	Broken Concrete <sup>(3)</sup>	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Steel Materials				Paper/cardboard packaging		Chemical Waste (L)		General refuse	Other waste <sup>(6)</sup>
						Demolition of existing Atrium Link		Demolition of existing working platform							
						(a)	(b)	(c)	(d)	(a)-(b)-(c)-(d)	Recycle	Disposal	Recycle	Disposal	Recycle
January	924	462	0.5	0	462	90 <sup>(5)</sup>	0	0	0	0.2	0.05	0	0	60	80
February	814	110	0.5	0	704	5 <sup>(5)</sup>	0	0	0	0.2	0.07	0	288	66	55
March	583	66	0.5	0	517	0	0	0	0	0	0.05	0	0	77	33
April	1034	165	0.5	0	867	0	0	0	0	0.4	0.05	0	0	55	44
May	275.5	33	0.5	0	242	10 <sup>(5)</sup>	0	0	0	0.4	0.04	0	0	55	154
June	1654	0	0	0	1654	50	0	0	0	0.5	0.03	0	0	80	150
July	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
August	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sep	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
October	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
November	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
December	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
<b>Total</b>	5284.5	836	2.5	0	4446	155	0	0	0	1.7	0.29	0	288	393	516

Note: <sup>(1)</sup> Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.

<sup>(2)</sup> Inert C&D material mainly generated from demolition of atrium link.

<sup>(3)</sup> Broken concrete for recycling into aggregates.

<sup>(4)</sup> C&D wastes include steel materials generated from demolition, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. Wastes other than general refuse will be disposed of at Tsueng Kwan O Area 137 temporary construction waste sorting facility.

<sup>(5)</sup> Waste from demolition of steel structure at existing Atrium Link of HKCEC (Phase 2).

<sup>(6)</sup> Wastes include materials associated with additional and alternation (A&A) works of HKCEC (e.g. demolition of E&M equipment and finishing materials, bamboo scaffolding) and piling works.



Annex K

## Construction Programme for Next Three Months

Hong Kong Convention and Exhibition Centre  
Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
1	PROJECT WIDE	23%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09			6/6/07					
2	Critical Dates	23%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09								
3	Project Milestones	0%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09								
9	Commencement of Bored Pile Works	100%	Mon 11/9/06	Mon 11/9/06	Mon 11/9/06	Mon 11/9/06								
10	RIP for GBP With Fire Engineering Approval	100%	Fri 13/4/07	Fri 13/4/07	Wed 15/11/06	Wed 15/11/06	◆							
11	Assembly of Steel Panel Truss A1	85%	Wed 17/1/07	NA	Sat 23/12/06	Sat 23/12/06								
12	Pedestrian Routing Divert to New Access	0%	NA	NA	Mon 28/5/07	Mon 28/5/07								
17	Weathertight for West Face Area	0%	NA	NA	Tue 15/7/08	Tue 15/7/08								
52	For GL 17/A&B Columns Construction and level 10.4 west p	100%	Fri 15/9/06	Fri 24/11/06	Fri 15/9/06	Sat 4/11/06								
53	WP Hoarding Design Preparation & Submission	100%	Fri 15/9/06	Thu 28/9/06	Fri 15/9/06	Thu 28/9/06								
54	Design Check by Independent Checking Engineer	100%	Fri 29/9/06	Fri 24/11/06	Fri 29/9/06	Fri 20/10/06								
55	DDR for Hoarding Plan for PM	100%	Wed 25/10/06	Wed 8/11/06	Fri 20/10/06	Sat 4/11/06								
56	For New Pedestrian Diversion Access (Beside A1 Truss)	100%	Wed 20/9/06	Thu 4/1/07	Wed 20/9/06	Wed 29/11/06								
57	WP Hoarding Design Preparation & Submission	100%	Wed 20/9/06	Fri 3/11/06	Wed 20/9/06	Thu 2/11/06								
58	Design Check by Independent Checking Engineer	100%	Fri 3/11/06	Tue 2/1/07	Fri 3/11/06	Wed 15/11/06								
59	DDR for Hoarding Plan for PM	100%	Thu 4/1/07	Thu 4/1/07	Thu 16/11/06	Wed 29/11/06								
60	For Phase I A&A Works	100%	Wed 3/1/07	Thu 17/5/07	Wed 3/1/07	Fri 9/2/07								
61	WP Hoarding Design Preparation & Submission	100%	Wed 3/1/07	Fri 9/3/07	Wed 3/1/07	Mon 15/1/07								
62	Design Check by Independent Checking Engineer	100%	Sat 10/3/07	Wed 9/5/07	Tue 16/1/07	Sat 27/1/07								
63	DDR for Hoarding Plan for PM	100%	Thu 10/5/07	Thu 17/5/07	Mon 29/1/07	Fri 9/2/07								
70	For Stage 1A (at level 1)	100%	Mon 24/7/06	Fri 8/9/06	Mon 24/7/06	Fri 8/9/06								
71	Hoarding Design Preparation & Submission	100%	Mon 24/7/06	Tue 8/8/06	Mon 24/7/06	Tue 8/8/06								
72	RIP/DDR by Independent Checking Engineer	100%	Wed 9/8/06	Mon 4/9/06	Wed 9/8/06	Mon 4/9/06								
73	RIP/DDR for Hoarding Plan by PM	100%	Tue 5/9/06	Fri 8/9/06	Tue 5/9/06	Fri 8/9/06								
74	For Stage 2 to 3 (at level 1)	100%	Fri 1/12/06	Mon 5/2/07	Fri 1/12/06	Mon 15/1/07								
75	Hoarding Design Preparation & Submission	100%	Fri 1/12/06	Wed 20/12/06	Fri 1/12/06	Thu 14/12/06								
76	RIP/DDR by Independent Checking Engineer	100%	Fri 22/12/06	Sat 27/1/07	Fri 15/12/06	Sat 30/12/06								
77	RIP/DDR for Hoarding Plan by PM	100%	Mon 29/1/07	Mon 5/2/07	Tue 2/1/07	Mon 15/1/07								
78	Temporary Working Platform over water channel (including foundation)	99%	Tue 15/8/06	NA	Tue 15/8/06	Sat 21/10/06								
79	Temp. Platform Design Preparation & Submission	100%	Tue 15/8/06	Thu 7/9/06	Tue 15/8/06	Thu 7/9/06								
80	Design Check by Independent Checking Engineer	100%	Fri 8/9/06	Fri 6/10/06	Fri 8/9/06	Fri 6/10/06								
81	DDR by PM	99%	Thu 12/10/06	NA	Fri 6/10/06	Sat 21/10/06								
82	DDR for Temporary Working Platform	0%	NA	NA	Sat 21/10/06	Sat 21/10/06								
83	Foundation design for Temporary Pedestrian Access Platform in Phase	100%	Fri 25/8/06	Fri 20/10/06	Fri 25/8/06	Thu 2/11/06								
84	Preparation & Submission	100%	Fri 25/8/06	Sat 16/9/06	Fri 25/8/06	Sat 16/9/06								
85	Design Check by Design Checker	100%	Mon 18/9/06	Fri 6/10/06	Mon 18/9/06	Fri 6/10/06								
86	DDR for Submission by PM	100%	Fri 6/10/06	Fri 20/10/06	Mon 9/10/06	Thu 2/11/06								
115	Demolition of Existing Atrium Link	99%	Thu 5/10/06	NA	Thu 5/10/06	Fri 2/2/07								
116	BS Diversion Plan	100%	Fri 6/10/06	Tue 9/1/07	Fri 6/10/06	Tue 19/12/06								
117	Design BS Diversion Preparation & Submission	100%	Fri 6/10/06	Sat 25/11/06	Fri 6/10/06	Tue 31/10/06								
118	Design Check by Design Checker	100%	Mon 27/11/06	Sat 16/12/06	Tue 21/11/06	Mon 27/11/06								
119	RIP / DDR by PM and HKCEC	100%	Mon 18/12/06	Tue 9/1/07	Tue 28/11/06	Tue 19/12/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task  
Critical Task

Progress  
Milestone



Summary  
Split



External Tasks  
Project Summary



Group By Summary  
Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6 June 2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
120	RIP / DDR for Diversion Plan	100%	Tue 9/1/07	Tue 9/1/07	Tue 19/12/06	Tue 19/12/06								
121	<b>Demolition Plan</b>	99%	Thu 5/10/06	NA	Thu 5/10/06	Fri 2/2/07								
122	Demolition Plan Preparation & Submission	100%	Thu 5/10/06	Sat 20/1/07	Thu 5/10/06	Fri 15/12/06								
123	Design Check by Design Checker	100%	Sat 20/1/07	Mon 23/4/07	Sat 16/12/06	Wed 17/1/07								
124	RIP / DDR for Submission by PM	90%	Tue 24/4/07	NA	Thu 18/1/07	Fri 2/2/07								
125	RIP / DDR for Demolition Plan	0%	NA	NA	Fri 2/2/07	Fri 2/2/07								
126	<b>Heavy Lifting / Sliding System for Steel Roof Trusses</b>	66%	Fri 1/12/06	NA	Mon 23/10/06	Mon 30/4/07								
127	Design Preparation & Submission	98%	Fri 1/12/06	NA	Mon 23/10/06	Thu 14/12/06								
128	Capital Outline & Columns Stability	70%	Thu 11/1/07	NA	Fri 15/12/06	Fri 22/12/06								
129	Capital Connection	20%	Mon 5/2/07	NA	Sat 23/12/06	Thu 11/1/07								
130	Design Check by Design Checker	30%	Tue 9/1/07	NA	Thu 11/1/07	Thu 11/1/07								
131	Detailed Design Preparation	30%	Fri 1/12/06	NA	Fri 12/1/07	Thu 5/4/07								
132	Design Check by Designer for Permanent & Existing Structures	65%	Tue 9/1/07	NA	Fri 6/4/07	Fri 13/4/07								
133	Design Check by IDC	0%	NA	NA	Sat 14/4/07	Mon 30/4/07								
134	<b>Pontoons for Construction Works</b>	100%	Wed 1/11/06	Thu 18/1/07	Wed 1/11/06	Tue 12/12/06								
135	Pontoons Design Preparation & Submission	100%	Wed 1/11/06	Sat 25/11/06	Wed 1/11/06	Tue 14/11/06								
136	Design Check by Independent Checking Engineer	100%	Mon 27/11/06	Thu 4/1/07	Wed 15/11/06	Tue 28/11/06								
137	DDR for Pontoons by PM	100%	Fri 5/1/07	Thu 18/1/07	Wed 29/11/06	Tue 12/12/06								
138	<b>Tree Transplant</b>	100%	Fri 21/7/06	Wed 6/12/06	Fri 21/7/06	Fri 20/10/06								
139	Tree Transplant Proposal Submission to Town Planning Board	100%	Fri 21/7/06	Fri 21/7/06	Fri 21/7/06	Fri 21/7/06								
140	Approval from PlanD / LandsD	100%	Fri 21/7/06	Wed 6/12/06	Fri 21/7/06	Fri 20/10/06								
141	<b>Design Submission &amp; Approval (Permanent Works)</b>	81%	Thu 25/5/06	NA	Thu 25/5/06	Sat 14/4/07								
142	<b>Fire Engineering Report A</b>	100%	Sat 8/7/06	Fri 13/4/07	Sat 8/7/06	Wed 15/11/06								
143	Preparation of GBP and Fire Engineering Report A	100%	Sat 8/7/06	Tue 29/8/06	Sat 8/7/06	Tue 29/8/06								
144	Submission of GBP with FER to PM	100%	Tue 29/8/06	Tue 29/8/06	Tue 29/8/06	Tue 29/8/06								
145	1st FSC Meeting	100%	Wed 13/9/06	Wed 13/9/06	Wed 13/9/06	Wed 13/9/06								
146	Issue of Comments from FSC	100%	Thu 14/9/06	Wed 4/10/06	Thu 14/9/06	Wed 4/10/06								
147	Preparation and Resubmission to FSC	100%	Thu 14/9/06	Wed 11/10/06	Thu 14/9/06	Wed 11/10/06								
148	2nd FSC Meeting	100%	Wed 15/11/06	Wed 15/11/06	Wed 1/11/06	Wed 1/11/06								
149	Approval from FSC	100%	Fri 13/4/07	Fri 13/4/07	Thu 2/11/06	Wed 15/11/06								
150	<b>General Building Plan</b>	99%	Wed 14/6/06	NA	Wed 14/6/06	Wed 15/11/06								
151	GBP Preparation & Submission	100%	Wed 14/6/06	Mon 10/7/06	Wed 14/6/06	Mon 10/7/06								
152	1st Design Check by Design Checker	100%	Tue 11/7/06	Mon 14/8/06	Tue 11/7/06	Mon 14/8/06								
153	GBP (Amendment) Preparation & submission	100%	Tue 15/8/06	Fri 8/9/06	Tue 15/8/06	Fri 8/9/06								
154	2nd Design Check by Design Checker	100%	Sat 9/9/06	Fri 6/10/06	Sat 9/9/06	Fri 6/10/06								
155	RIP/DDR by PM	100%	Tue 15/8/06	Fri 20/10/06	Tue 15/8/06	Wed 15/11/06								
156	Review of Modification Application by ASD	100%	Tue 3/10/06	Mon 27/11/06	Tue 3/10/06	Wed 15/11/06								
157	RIP/DDR Approval for GBP & Amendment	0%	NA	NA	Wed 15/11/06	Wed 15/11/06								
158	<b>OTTV Calculations</b>	85%	Thu 12/10/06	NA	Thu 12/10/06	Sat 6/1/07								
159	Preparation & Submission	100%	Thu 12/10/06	Sat 30/12/06	Thu 12/10/06	Mon 4/12/06								
160	Design Check by Design Checker	99%	Tue 2/1/07	NA	Tue 5/12/06	Mon 18/12/06								
161	RIP/DDR by PM	0%	NA	NA	Tue 19/12/06	Sat 6/1/07								

Project: HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task  
Critical Task



Progress  
Milestone



Summary  
Split



External Tasks  
Project Summary



Group By Summary  
Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
162	RIP/DDR for OTTV	0%	NA	NA	Sat 6/1/07	Sat 6/1/07								
163	<b>A&amp;A Works for HKCEC Phase 1</b>	80%	Tue 22/8/06	NA	Tue 22/8/06	Sat 30/12/06								
164	A&A Works Design Preparation	100%	Tue 22/8/06	Tue 26/9/06	Tue 22/8/06	Tue 26/9/06								
165	Submission to BD	100%	Mon 11/9/06	Wed 29/11/06	Wed 27/9/06	Wed 1/11/06								
166	Design Check by Design Checker	0%	NA	NA	Wed 27/9/06	Wed 1/11/06								
167	RIP for PM	0%	NA	NA	Thu 2/11/06	Thu 16/11/06								
168	RIP for A&A Plan	0%	NA	NA	Thu 16/11/06	Thu 16/11/06								
169	Structural Detailed Design Preparation	100%	Wed 27/9/06	Tue 7/11/06	Wed 27/9/06	Fri 20/10/06								
170	Submission to BD	100%	Wed 8/11/06	Thu 4/1/07	Sat 21/10/06	Thu 23/11/06								
171	Design Check by Design Checker	100%	Tue 14/11/06	Wed 24/1/07	Sat 21/10/06	Thu 23/11/06								
172	Consent Application	100%	Mon 11/12/06	Mon 8/1/07	Fri 24/11/06	Sat 30/12/06								
173	DDR for Submission by PM	100%	Mon 29/1/07	Mon 12/2/07	Mon 27/11/06	Sat 30/12/06								
175	<b>A&amp;A Works for HKCEC Phase 2</b>	100%	Fri 8/9/06	Mon 8/1/07	Fri 8/9/06	Wed 3/1/07								
176	A&A Works Design Preparation & Submission	100%	Fri 8/9/06	Fri 20/10/06	Fri 8/9/06	Thu 26/10/06								
177	Design Check by Design Checker	100%	Fri 20/10/06	Fri 15/12/06	Fri 27/10/06	Tue 7/11/06								
178	RIP for PM	100%	Sat 16/12/06	Mon 8/1/07	Wed 8/11/06	Wed 22/11/06								
179	RIP by A&A Plan	100%	Mon 8/1/07	Mon 8/1/07	Wed 22/11/06	Wed 22/11/06								
180	Detailed Design Preparation (superced by GBP Amendment Plan)	100%	Tue 17/10/06	Thu 19/10/06	Tue 24/10/06	Tue 28/11/06								
181	Design Check by Design Checker	100%	Fri 20/10/06	Sat 16/12/06	Wed 29/11/06	Wed 6/12/06								
182	DDR for Submission by PM	100%	Sat 16/12/06	Mon 8/1/07	Thu 7/12/06	Wed 3/1/07								
183	DDR for A&A Plan of HKCEC Phase 2	100%	Mon 8/1/07	Mon 8/1/07	Wed 3/1/07	Wed 3/1/07								
215	<b>Architectural Design</b>	64%	Sat 26/8/06	NA	Sat 26/8/06	Sat 14/4/07								
216	<b>Internal Finishes schedule</b>	39%	Sat 26/8/06	NA	Sat 26/8/06	Thu 22/2/07								
217	Design Preparation & Submission	100%	Sat 26/8/06	Fri 6/10/06	Sat 26/8/06	Fri 6/10/06								
218	Design Check by Design Checker	100%	Fri 6/10/06	Mon 6/11/06	Mon 9/10/06	Sat 28/10/06								
219	RIP by PM	100%	Mon 20/11/06	Wed 6/12/06	Tue 31/10/06	Thu 23/11/06								
220	RIP for Internal Finishes schedule	100%	Wed 6/12/06	Wed 6/12/06	Thu 23/11/06	Thu 23/11/06								
221	Detailed Design Preparation	0%	NA	NA	Wed 6/12/06	Thu 14/12/06								
222	Design Check by Design Checker	0%	NA	NA	Fri 15/12/06	Tue 2/1/07								
223	DDR by PM	0%	NA	NA	Wed 3/1/07	Thu 22/2/07								
224	DDR for Internal Finishes schedule	0%	NA	NA	Thu 22/2/07	Thu 22/2/07								
225	<b>Fire curtain / Shutter and Smoke curtain schedule</b>	93%	Mon 28/8/06	NA	Mon 28/8/06	Sat 27/1/07								
226	Design Preparation & Submission	100%	Mon 28/8/06	Sat 14/10/06	Mon 28/8/06	Sat 14/10/06								
227	Design Check by Design Checker	100%	Sat 14/10/06	Tue 5/12/06	Mon 16/10/06	Sat 28/10/06								
228	RIP by PM	100%	Wed 6/12/06	Thu 28/12/06	Tue 31/10/06	Mon 13/11/06								
229	RIP for Fire curtain / Shutter and Smoke curtain schedule	100%	Thu 28/12/06	Thu 28/12/06	Mon 13/11/06	Mon 13/11/06								
230	Detailed Design Preparation	100%	Wed 13/12/06	Fri 23/2/07	Sat 25/11/06	Fri 29/12/06								
231	Design Check by Design Checker	99%	Sat 24/2/07	NA	Sat 30/12/06	Sat 13/1/07								
232	DDR by PM	0%	NA	NA	Mon 15/1/07	Sat 27/1/07								
233	DDR for Fire curtain / Shutter and Smoke curtain schedule	0%	NA	NA	Sat 27/1/07	Sat 27/1/07								
234	<b>Staircase (AST-3 &amp; 4)</b>	100%	Sat 26/8/06	Mon 2/4/07	Sat 26/8/06	Fri 5/1/07								
235	Design Preparation & Submission	100%	Sat 26/8/06	Sat 21/10/06	Sat 26/8/06	Fri 20/10/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary



External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1




Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
236	Design Check by Design Checker	100%	Mon 23/10/06	Tue 21/11/06	Fri 20/10/06	Sat 4/11/06								
237	RIP by PM	100%	Wed 29/11/06	Thu 7/12/06	Sat 4/11/06	Sat 18/11/06								
238	RIP for Staircase	100%	Thu 7/12/06	Thu 7/12/06	Sat 18/11/06	Sat 18/11/06								
239	Detailed Design Preparation	100%	Fri 8/12/06	Tue 26/12/06	Sat 18/11/06	Tue 5/12/06								
240	Design Check by Design Checker	100%	Wed 27/12/06	Wed 21/2/07	Tue 5/12/06	Tue 19/12/06								
241	DDR by PM	100%	Thu 22/2/07	Mon 2/4/07	Tue 19/12/06	Fri 5/1/07								
243	<b>Staircase</b>	<b>100%</b>	<b>Sat 21/10/06</b>	<b>Mon 2/4/07</b>	<b>Sat 26/8/06</b>	<b>Thu 1/2/07</b>								
244	Design Preparation & Submission	100%	Sat 21/10/06	Fri 24/11/06	Sat 26/8/06	Thu 7/12/06								
245	Design Check by Design Checker	100%	Fri 8/12/06	Sat 20/1/07	Fri 8/12/06	Thu 21/12/06								
246	RIP by PM	100%	Fri 5/1/07	Fri 5/1/07	Fri 22/12/06	Thu 4/1/07								
247	RIP for Staircase	100%	Fri 5/1/07	Fri 5/1/07	Thu 4/1/07	Thu 4/1/07								
248	Detailed Design Preparation	100%	Fri 1/12/06	Sat 23/12/06	Thu 21/12/06	Thu 4/1/07								
249	Design Check by Design Checker	100%	Wed 27/12/06	Wed 21/2/07	Fri 5/1/07	Thu 18/1/07								
250	DDR by PM	100%	Thu 22/2/07	Mon 2/4/07	Fri 19/1/07	Thu 1/2/07								
251	DDR for Staircase	100%	Mon 2/4/07	Mon 2/4/07	Thu 1/2/07	Thu 1/2/07								
252	<b>External Finishes schedule</b>	<b>42%</b>	<b>Mon 4/9/06</b>	<b>NA</b>	<b>Mon 4/9/06</b>	<b>Thu 8/3/07</b>								
261	<b>External façade and Gondola Design</b>	<b>94%</b>	<b>Fri 15/9/06</b>	<b>NA</b>	<b>Fri 15/9/06</b>	<b>Sat 30/12/06</b>								
262	Design Preparation & Submission	100%	Fri 15/9/06	Thu 9/11/06	Fri 15/9/06	Tue 31/10/06								
263	Design Check by Design Checker	100%	Fri 10/11/06	Thu 28/12/06	Wed 1/11/06	Tue 14/11/06								
264	RIP by PM	100%	Fri 29/12/06	Wed 17/1/07	Wed 15/11/06	Tue 28/11/06								
265	RIP for External façade and Gondola Design	100%	Wed 17/1/07	Wed 17/1/07	Tue 28/11/06	Tue 28/11/06								
266	Detailed Design Preparation	100%	Tue 2/1/07	Thu 15/2/07	Tue 7/11/06	Thu 30/11/06								
267	Design Check by Design Checker	100%	Fri 16/2/07	Mon 23/4/07	Fri 1/12/06	Thu 14/12/06								
268	DDR for DD Submission by PM	0%	Tue 24/4/07	NA	Fri 15/12/06	Sat 30/12/06								
269	DDR for External façade and Gondola Design	0%	NA	NA	Sat 30/12/06	Sat 30/12/06								
270	<b>Foyer and Lift Lobbies</b>	<b>30%</b>	<b>Mon 11/9/06</b>	<b>NA</b>	<b>Mon 11/9/06</b>	<b>Tue 3/4/07</b>								
271	Design Preparation & Submission	0%	NA	NA	Mon 11/9/06	Mon 6/11/06								
272	Design Check by Design Checker	0%	NA	NA	Tue 7/11/06	Mon 20/11/06								
273	RIP by PM	0%	NA	NA	Tue 21/11/06	Mon 4/12/06								
274	RIP for Foyer and Lift Lobbies Design	0%	NA	NA	Mon 4/12/06	Mon 4/12/06								
275	Detailed Design Preparation	80%	Wed 14/2/07	NA	Sat 16/12/06	Fri 2/3/07								
276	Design Check by Design Checker	0%	NA	NA	Sat 3/3/07	Fri 16/3/07								
277	DDR by PM	0%	NA	NA	Sat 17/3/07	Tue 3/4/07								
278	DDR for Foyer and Lift Lobbies	0%	NA	NA	Tue 3/4/07	Tue 3/4/07								
279	<b>Toilet and Sanitary Fitments</b>	<b>84%</b>	<b>Mon 25/9/06</b>	<b>NA</b>	<b>Mon 25/9/06</b>	<b>Sat 7/4/07</b>								
280	Design Preparation & Submission	100%	Mon 25/9/06	Tue 26/12/06	Mon 25/9/06	Thu 7/12/06								
281	Design Check by Design Checker	100%	Wed 27/12/06	Wed 21/2/07	Fri 8/12/06	Thu 21/12/06								
282	RIP by PM	100%	Thu 22/2/07	Fri 16/3/07	Fri 22/12/06	Mon 8/1/07								
283	RIP for Toilet and Sanitary Fitments	100%	Fri 16/3/07	Fri 16/3/07	Mon 8/1/07	Mon 8/1/07								
284	Detailed Design Preparation	80%	Mon 12/3/07	NA	Sat 20/1/07	Tue 6/3/07								
285	Design Check by Design Checker	0%	NA	NA	Wed 7/3/07	Tue 20/3/07								
286	DDR by PM	0%	NA	NA	Wed 21/3/07	Sat 7/4/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007


Task  
Critical Task



Progress  
Milestone



Summary  
Split



External Tasks  
Project Summary



Group By Summary  
Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
287	DDR for Toilet and Sanitary Fittings	0%	NA	NA	Sat 7/4/07	Sat 7/4/07			6/6/07					
288	<b>Exhibition Halls / Service Counters and Organiser's Offices</b>	<b>91%</b>	<b>Fri 29/9/06</b>	<b>NA</b>	<b>Fri 29/9/06</b>	<b>Thu 5/4/07</b>								
289	Design Preparation & Submission	100%	Fri 29/9/06	Tue 14/11/06	Fri 29/9/06	Tue 7/11/06								
290	Design Check by Design Checker	100%	Wed 15/11/06	Fri 12/1/07	Wed 8/11/06	Tue 21/11/06								
291	RIP by PM	100%	Sat 13/1/07	Fri 9/2/07	Wed 22/11/06	Tue 5/12/06								
292	RIP for Exhibition Halls / Service Counters and Organiser's Offi	100%	Fri 9/2/07	Fri 9/2/07	Tue 5/12/06	Tue 5/12/06								
293	Detailed Design Preparation	100%	Fri 9/2/07	Mon 7/5/07	Mon 18/12/06	Sat 3/3/07								
294	Design Check by Design Checker	50%	Tue 8/5/07	NA	Mon 5/3/07	Sat 17/3/07								
295	DDR by PM	0%	NA	NA	Mon 19/3/07	Thu 5/4/07								
296	DDR for Exhibition Halls / Service Counters and Organiser's Offi	0%	NA	NA	Thu 5/4/07	Thu 5/4/07								
297	<b>Door and Ironmongery schedule</b>	<b>84%</b>	<b>Sat 30/9/06</b>	<b>NA</b>	<b>Sat 30/9/06</b>	<b>Thu 5/4/07</b>								
298	Design Preparation & Submission	100%	Sat 30/9/06	Wed 29/11/06	Sat 30/9/06	Tue 7/11/06								
299	Design Check by Design Checker	100%	Wed 29/11/06	Tue 30/1/07	Wed 8/11/06	Tue 21/11/06								
300	RIP by PM	100%	Sat 13/1/07	Sat 13/1/07	Wed 22/11/06	Tue 5/12/06								
301	RIP for Door and Ironmongery schedule	100%	Sat 13/1/07	Sat 13/1/07	Tue 5/12/06	Tue 5/12/06								
302	Detailed Design Preparation	90%	Mon 15/1/07	NA	Mon 18/12/06	Sat 3/3/07								
303	Design Check by Design Checker	0%	NA	NA	Mon 5/3/07	Sat 17/3/07								
304	DDR by PM	0%	NA	NA	Mon 19/3/07	Thu 5/4/07								
305	DDR for Door and Ironmongery schedule	0%	NA	NA	Thu 5/4/07	Thu 5/4/07								
306	<b>Maintenance access system / Catwalks</b>	<b>81%</b>	<b>Wed 4/10/06</b>	<b>NA</b>	<b>Wed 4/10/06</b>	<b>Thu 5/4/07</b>								
307	Design Preparation & Submission	100%	Wed 4/10/06	Thu 2/11/06	Wed 4/10/06	Tue 7/11/06								
308	Design Check by Design Checker	100%	Thu 2/11/06	Thu 4/1/07	Wed 8/11/06	Tue 21/11/06								
309	RIP by PM	100%	Wed 31/1/07	Wed 31/1/07	Wed 22/11/06	Tue 5/12/06								
310	RIP for Maintenance access system / Catwalks	100%	Wed 31/1/07	Wed 31/1/07	Tue 5/12/06	Tue 5/12/06								
311	Detailed Design Preparation	90%	Thu 1/2/07	NA	Mon 18/12/06	Sat 3/3/07								
312	Design Check by Design Checker	0%	NA	NA	Mon 5/3/07	Sat 17/3/07								
313	DDR by PM	0%	NA	NA	Mon 19/3/07	Thu 5/4/07								
314	DDR for Maintenance access system / Catwalks	0%	NA	NA	Thu 5/4/07	Thu 5/4/07								
315	<b>Acoustic Operable Partition</b>	<b>90%</b>	<b>Mon 25/9/06</b>	<b>NA</b>	<b>Mon 25/9/06</b>	<b>Thu 5/4/07</b>								
316	Design Preparation & Submission	100%	Mon 25/9/06	Sat 28/10/06	Mon 25/9/06	Tue 7/11/06								
317	Design Check by Design Checker	100%	Thu 2/11/06	Thu 23/11/06	Wed 8/11/06	Tue 21/11/06								
318	RIP by PM	100%	Wed 29/11/06	Mon 18/12/06	Wed 22/11/06	Tue 5/12/06								
319	RIP for Acoustic Operable Partition	100%	Mon 18/12/06	Mon 18/12/06	Tue 5/12/06	Tue 5/12/06								
320	Detailed Design Preparation	100%	Mon 18/12/06	Mon 23/4/07	Mon 18/12/06	Sat 3/3/07								
321	Design Check by Design Checker	50%	Tue 24/4/07	NA	Mon 5/3/07	Sat 17/3/07								
322	DDR Acoustic Operable Partition by PM	0%	NA	NA	Mon 19/3/07	Thu 5/4/07								
323	DDR for Acoustic Operable Partition	0%	NA	NA	Thu 5/4/07	Thu 5/4/07								
324	<b>Miscellaneous Package I</b>	<b>24%</b>	<b>Sat 27/1/07</b>	<b>NA</b>	<b>Thu 7/12/06</b>	<b>Sat 10/3/07</b>								
325	Design Preparation & Submission	50%	Tue 13/3/07	NA	Thu 7/12/06	Fri 19/1/07								
326	Design Check by Design Checker	0%	NA	NA	Sat 20/1/07	Fri 2/2/07								
327	RIP by PM	0%	NA	NA	Sat 3/2/07	Fri 16/2/07								
328	RIP for Miscellaneous Package I	0%	NA	NA	Fri 16/2/07	Fri 16/2/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary



External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
329	Detailed Design Preparation	50%	Sat 27/1/07	NA	Sat 27/1/07	Wed 7/2/07								
330	Design Check by Design Checker	0%	NA	NA	Thu 8/2/07	Sat 24/2/07								
331	DDR for Miscellaneous Package I by PM	0%	NA	NA	Mon 26/2/07	Sat 10/3/07								
332	DDR for Miscellaneous Package I	0%	NA	NA	Sat 10/3/07	Sat 10/3/07								
333	<b>Roofing and waterproofing system</b>	<b>99%</b>	<b>Wed 27/12/06</b>	<b>NA</b>	<b>Wed 27/12/06</b>	<b>Fri 9/2/07</b>								
334	Detailed Design Preparation	100%	Wed 27/12/06	Mon 8/1/07	Wed 27/12/06	Fri 12/1/07								
335	Design Check by Design Checker	100%	Fri 19/1/07	Fri 30/3/07	Sat 13/1/07	Fri 26/1/07								
336	DDR for Roofing and waterproofing system by PM	100%	Sat 31/3/07	Fri 18/5/07	Sat 27/1/07	Fri 9/2/07								
337	DDR for Roofing and waterproofing system	0%	NA	NA	Fri 9/2/07	Fri 9/2/07								
338	<b>Glass Balustrade/Metal Railing/Lift car interiors and lift landing/I</b>	<b>88%</b>	<b>Thu 26/10/06</b>	<b>NA</b>	<b>Thu 26/10/06</b>	<b>Fri 9/2/07</b>								
339	Design Preparation	100%	Thu 26/10/06	Sat 2/12/06	Thu 26/10/06	Sun 12/11/06								
340	Design Check by Design Checker	100%	Sat 2/12/06	Mon 15/1/07	Mon 13/11/06	Sat 25/11/06								
341	RIP for Glass Balustrade / Metal Railing/Lift car interiors and lift	100%	Tue 16/1/07	Tue 6/2/07	Mon 27/11/06	Sat 9/12/06								
342	RIP by PM	100%	Tue 6/2/07	Tue 6/2/07	Sat 9/12/06	Sat 9/12/06								
343	DDR for Detailed Design Preparation	100%	Wed 7/2/07	Tue 5/6/07	Mon 11/12/06	Fri 12/1/07								
344	Design Check by Design Checker	1%	Tue 5/6/07	NA	Sat 13/1/07	Fri 26/1/07								
345	DDR by PM	0%	NA	NA	Sat 27/1/07	Fri 9/2/07								
347	<b>Signage</b>	<b>72%</b>	<b>Tue 24/10/06</b>	<b>NA</b>	<b>Tue 24/10/06</b>	<b>Sat 7/4/07</b>								
348	Schematic Design Preparation & Submission	100%	Tue 24/10/06	Tue 2/1/07	Tue 24/10/06	Fri 5/1/07								
349	Design Check by Design Checker	100%	Wed 3/1/07	Wed 28/2/07	Sat 6/1/07	Fri 19/1/07								
350	RIP by PM	100%	Thu 1/3/07	Fri 23/3/07	Sat 20/1/07	Fri 2/2/07								
351	RIP for Signage	100%	Fri 23/3/07	Fri 23/3/07	Fri 2/2/07	Fri 2/2/07								
352	Detailed Design Preparation	0%	NA	NA	Sat 3/2/07	Tue 6/3/07								
353	Design Check by Design Checker	0%	NA	NA	Wed 7/3/07	Tue 20/3/07								
354	DDR for Signage by PM	0%	NA	NA	Wed 21/3/07	Sat 7/4/07								
355	DDR for Signage	0%	NA	NA	Sat 7/4/07	Sat 7/4/07								
356	<b>Electronic Signage</b>	<b>0%</b>	<b>NA</b>	<b>NA</b>	<b>Tue 24/10/06</b>	<b>Sat 7/4/07</b>								
365	<b>Miscellaneous Package II (Provisional Item)</b>	<b>0%</b>	<b>NA</b>	<b>NA</b>	<b>Wed 6/12/06</b>	<b>Fri 13/4/07</b>								
366	Confirmation of Provision Item by PM	0%	NA	NA	Wed 6/12/06	Wed 6/12/06								
367	Schematic Design Preparation & Submission	0%	NA	NA	Thu 7/12/06	Fri 19/1/07								
368	Design Check by Design Checker	0%	NA	NA	Sat 20/1/07	Fri 26/1/07								
369	RIP by PM	0%	NA	NA	Sat 27/1/07	Mon 12/2/07								
370	RIP for Schematic Design	0%	NA	NA	Mon 12/2/07	Mon 12/2/07								
371	Detailed Design Preparation	0%	NA	NA	Wed 28/2/07	Thu 8/3/07								
372	Design Check by Design Checker	0%	NA	NA	Fri 9/3/07	Fri 23/3/07								
373	DDR for Miscellaneous Package II (Provisional Item) by PM	0%	NA	NA	Sat 24/3/07	Fri 13/4/07								
374	DDR for Miscellaneous Package II (Provisional Item)	0%	NA	NA	Fri 13/4/07	Fri 13/4/07								
375	<b>A&amp;A Works Details for Phase I</b>	<b>0%</b>	<b>NA</b>	<b>NA</b>	<b>Sat 25/11/06</b>	<b>Thu 8/2/07</b>								
380	<b>A&amp;A Works Details for Phase II</b>	<b>0%</b>	<b>NA</b>	<b>NA</b>	<b>Sat 2/12/06</b>	<b>Thu 15/2/07</b>								
385	<b>Landscape Works</b>	<b>14%</b>	<b>Mon 16/10/06</b>	<b>NA</b>	<b>Mon 16/10/06</b>	<b>Sat 14/4/07</b>								
386	Landscape Master Plan Preparation & Submission	99%	Mon 16/10/06	NA	Mon 16/10/06	Thu 7/12/06								
388	Design Check by Design Checker	0%	NA	NA	Fri 8/12/06	Thu 21/12/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary



External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
389	RIP by PM	0%	NA	NA	Fri 22/12/06	Mon 8/1/07								
390	RIP for Landscaping Master Plan	0%	NA	NA	Mon 8/1/07	Mon 8/1/07								
391	Landscape Master Plan Detail Design Preparation & Submissio	0%	NA	NA	Tue 9/1/07	Mon 5/3/07								
392	Design Check by Design Checker	0%	NA	NA	Tue 6/3/07	Mon 19/3/07								
393	DDR for landscape master plan by PM	0%	NA	NA	Tue 20/3/07	Fri 6/4/07								
394	DDR for Landscaping Master Plan	0%	NA	NA	Fri 6/4/07	Fri 6/4/07								
395	Planting schedule/Material Plans RIP Design Preparation	0%	NA	NA	Wed 20/12/06	Fri 5/1/07								
396	Design Check by Design Checker	0%	NA	NA	Sat 6/1/07	Fri 19/1/07								
397	Planting schedule RIP by PM	0%	NA	NA	Sat 20/1/07	Fri 2/2/07								
398	RIP for Planting schedule/Material Plans	0%	NA	NA	Fri 2/2/07	Fri 2/2/07								
399	Detailed Design Preparation	0%	NA	NA	Sat 3/2/07	Tue 13/3/07								
400	Design Check by Design Checker	0%	NA	NA	Wed 14/3/07	Fri 30/3/07								
401	DDR for Landscape by PM	0%	NA	NA	Sat 31/3/07	Sat 14/4/07								
402	DDR for Landscaping Plan	0%	NA	NA	Sat 14/4/07	Sat 14/4/07								
410	Details Design Review	89%	Wed 7/6/06	NA	Wed 7/6/06	Fri 2/2/07								
411	Roof Trusses (Including Bearing Design)	100%	Wed 7/6/06	Thu 4/1/07	Wed 7/6/06	Tue 7/11/06								
412	Detailed Design Preparation	100%	Wed 7/6/06	Fri 22/12/06	Wed 7/6/06	Thu 14/9/06								
413	Design Check by Design Checker	100%	Fri 15/9/06	Fri 22/12/06	Fri 15/9/06	Fri 20/10/06								
414	DDR for DD Submission by PM	100%	Thu 4/1/07	Thu 4/1/07	Fri 20/10/06	Tue 7/11/06								
415	DDR for Structural Plan	100%	Thu 4/1/07	Thu 4/1/07	Tue 7/11/06	Tue 7/11/06								
416	R. C. Mega Columns A1-A	100%	Tue 3/10/06	Wed 27/12/06	Tue 3/10/06	Fri 17/11/06								
417	Detailed Design Preparation	100%	Tue 3/10/06	Thu 19/10/06	Tue 3/10/06	Fri 20/10/06								
418	Design Check by Design Checker	100%	Fri 20/10/06	Thu 7/12/06	Fri 20/10/06	Thu 2/11/06								
419	DDR Submission by PM	100%	Fri 8/12/06	Wed 27/12/06	Thu 2/11/06	Fri 17/11/06								
420	DDR for Structural Plan	100%	Wed 27/12/06	Wed 27/12/06	Fri 17/11/06	Fri 17/11/06								
421	R. C. Mega Columns (Remaining Area)	100%	Wed 4/10/06	Thu 29/3/07	Wed 4/10/06	Mon 27/11/06								
422	Detailed Design Preparation	100%	Wed 4/10/06	Tue 12/12/06	Wed 4/10/06	Sat 28/10/06								
423	Design Check by Design Checker	100%	Wed 13/12/06	Wed 14/2/07	Tue 31/10/06	Mon 13/11/06								
424	DDR Submission by PM	100%	Thu 15/2/07	Thu 29/3/07	Tue 14/11/06	Mon 27/11/06								
425	DDR for Structural Plan	100%	Thu 29/3/07	Thu 29/3/07	Mon 27/11/06	Mon 27/11/06								
426	Floor Structure (Grid A1-A/16-25)	100%	Fri 8/9/06	Tue 23/1/07	Fri 8/9/06	Fri 10/11/06								
427	Detailed Design Preparation	100%	Fri 8/9/06	Thu 12/10/06	Fri 8/9/06	Sat 14/10/06								
428	Design Check by Design Checker	100%	Fri 13/10/06	Thu 21/12/06	Mon 16/10/06	Thu 26/10/06								
429	DDR Submission by PM	100%	Fri 22/12/06	Tue 23/1/07	Fri 27/10/06	Fri 10/11/06								
430	DDR for Structural Plan	100%	Tue 23/1/07	Tue 23/1/07	Fri 10/11/06	Fri 10/11/06								
431	Floor Structure (Remaining Area)	100%	Fri 13/10/06	Tue 22/5/07	Fri 13/10/06	Thu 18/1/07								
432	Detailed Design Preparation	100%	Fri 13/10/06	Thu 22/2/07	Fri 13/10/06	Sat 16/12/06								
433	Design Check by Design Checker	100%	Fri 23/2/07	Thu 10/5/07	Mon 18/12/06	Wed 3/1/07								
434	DDR Submission by PM	100%	Fri 11/5/07	Tue 22/5/07	Thu 4/1/07	Thu 18/1/07								
435	DDR for Structural Plan	100%	Tue 22/5/07	Tue 22/5/07	Thu 18/1/07	Thu 18/1/07								
436	R.C. structure including M.J. detail (A1-A)	100%	Wed 13/9/06	Thu 18/1/07	Wed 13/9/06	Mon 27/11/06								
437	Detailed Design Preparation	100%	Wed 13/9/06	Mon 30/10/06	Wed 13/9/06	Mon 30/10/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task  Progress  Summary  External Tasks  Group By Summary   
Critical Task  Milestone  Split  Project Summary  Baseline 1 




Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
438	Design Check by Design Checker	100%	Tue 31/10/06	Thu 28/12/06	Tue 31/10/06	Mon 13/11/06								
439	DDR Submission by PM	100%	Fri 29/12/06	Thu 18/1/07	Tue 14/11/06	Mon 27/11/06								
440	DDR for Structural Plan	100%	Thu 18/1/07	Thu 18/1/07	Mon 27/11/06	Mon 27/11/06								
441	R.C. structure including M.J. detail (Remaining)	92%	Tue 7/11/06	NA	Tue 7/11/06	Fri 5/1/07								
442	Detailed Design Preparation	100%	Tue 7/11/06	Fri 4/5/07	Tue 7/11/06	Thu 7/12/06								
443	Design Check by Design Checker	80%	Sat 5/5/07	NA	Fri 8/12/06	Thu 21/12/06								
444	DDR Submission by PM	0%	NA	NA	Fri 22/12/06	Fri 5/1/07								
445	DDR for Structural Plan	0%	NA	NA	Fri 5/1/07	Fri 5/1/07								
446	Non-structural concrete and steelworks details	14%	Wed 22/11/06	NA	Wed 22/11/06	Fri 12/1/07								
447	Detailed Design Preparation	30%	Wed 22/11/06	NA	Wed 22/11/06	Thu 14/12/06								
448	Design Check by Design Checker	0%	NA	NA	Fri 15/12/06	Fri 29/12/06								
449	DDR Submission by PM	0%	NA	NA	Sat 30/12/06	Fri 12/1/07								
450	DDR for Structural Plan	0%	NA	NA	Fri 12/1/07	Fri 12/1/07								
451	Stage 1 A&A Works for Existing Atrium Link	100%	Tue 17/10/06	Mon 5/2/07	Tue 17/10/06	Thu 28/12/06								
452	Detailed Design Preparation	100%	Tue 17/10/06	Sat 25/11/06	Tue 17/10/06	Tue 28/11/06								
453	Design Check by Design Checker	100%	Mon 27/11/06	Sat 20/1/07	Wed 29/11/06	Tue 12/12/06								
454	RIP/DDR Submission by PM	100%	Mon 22/1/07	Mon 5/2/07	Wed 13/12/06	Thu 28/12/06								
455	RIP/DDR for Structural Plan	100%	Mon 5/2/07	Mon 5/2/07	Thu 28/12/06	Thu 28/12/06								
456	Stage 2 (Refer Demolition Plan)	70%	Thu 5/10/06	NA	Thu 5/10/06	Fri 2/2/07								
467	BS Design	96%	Wed 14/6/06	NA	Wed 14/6/06	Thu 8/2/07								
468	BS - HVAC	94%	Fri 14/7/06	NA	Fri 14/7/06	Thu 18/1/07								
469	Review In Principle	100%	Fri 14/7/06	Thu 11/1/07	Fri 14/7/06	Wed 22/11/06								
470	Stage 1	100%	Fri 14/7/06	Mon 9/10/06	Fri 14/7/06	Mon 9/10/06								
471	Schematic Design of All HVAC Installation Preparation	100%	Fri 14/7/06	Wed 16/8/06	Fri 14/7/06	Wed 16/8/06								
472	Design Check by Design Checker	100%	Thu 17/8/06	Fri 15/9/06	Thu 17/8/06	Fri 15/9/06								
473	RIP by PM	100%	Mon 18/9/06	Mon 9/10/06	Mon 18/9/06	Mon 9/10/06								
474	RIP for Schematic Design	100%	Mon 9/10/06	Mon 9/10/06	Mon 9/10/06	Mon 9/10/06								
475	Stage 2	100%	Wed 16/8/06	Thu 11/1/07	Wed 16/8/06	Wed 22/11/06								
476	Preliminary HVAC Installation Preparation & Submissi	100%	Wed 16/8/06	Mon 18/9/06	Wed 16/8/06	Mon 18/9/06								
477	Design Check by Design Checker	100%	Thu 21/9/06	Fri 15/12/06	Tue 19/9/06	Tue 31/10/06								
478	RIP by PM	100%	Sat 16/12/06	Thu 11/1/07	Wed 1/11/06	Wed 22/11/06								
479	RIP for Schematic Design	100%	Thu 11/1/07	Thu 11/1/07	Wed 22/11/06	Wed 22/11/06								
480	Details Design Review	83%	Tue 5/9/06	NA	Tue 5/9/06	Thu 18/1/07								
481	Detailed Design Preparation	100%	Tue 5/9/06	Sat 25/11/06	Tue 5/9/06	Tue 28/11/06								
482	Design Check by Design Checker	99%	Wed 9/5/07	NA	Wed 29/11/06	Wed 27/12/06								
483	DDR for HVAC Submission by PM	0%	NA	NA	Thu 28/12/06	Thu 18/1/07								
484	DDR for HVAC	0%	NA	NA	Thu 18/1/07	Thu 18/1/07								
485	BS - Electrical	93%	Fri 28/7/06	NA	Fri 28/7/06	Fri 12/1/07								
486	Review In Principle	100%	Fri 28/7/06	Tue 21/11/06	Fri 28/7/06	Wed 22/11/06								
487	Stage 1	100%	Fri 28/7/06	Fri 6/10/06	Fri 28/7/06	Fri 6/10/06								
488	Electrical System Design Preparation & Submission	100%	Fri 28/7/06	Fri 25/8/06	Fri 28/7/06	Fri 25/8/06								
489	Design Check by Design Checker	100%	Sat 26/8/06	Fri 15/9/06	Sat 26/8/06	Fri 15/9/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary




External Tasks




Group By Summary




Critical Task



Milestone




Split



Project Summary



Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007



ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
490	RIP by PM	100%	Sat 16/9/06	Fri 6/10/06	Sat 16/9/06	Fri 6/10/06								
491	RIP for Electrical System Design	100%	Fri 6/10/06	Fri 6/10/06	Fri 6/10/06	Fri 6/10/06								
492	<b>Stage 2</b>	<b>100%</b>	<b>Fri 25/8/06</b>	<b>Tue 21/11/06</b>	<b>Fri 25/8/06</b>	<b>Wed 22/11/06</b>								
493	Electrical Layouts Preparation & Submission	100%	Fri 25/8/06	Thu 28/9/06	Fri 25/8/06	Thu 28/9/06								
494	Design Check by Design Checker	100%	Fri 29/9/06	Sat 28/10/06	Fri 29/9/06	Tue 31/10/06								
495	RIP by PM	100%	Tue 31/10/06	Tue 21/11/06	Wed 1/11/06	Wed 22/11/06								
496	RIP for Electrical Layouts	100%	Tue 21/11/06	Tue 21/11/06	Wed 22/11/06	Wed 22/11/06								
497	<b>Details Design Review</b>	<b>84%</b>	<b>Mon 25/9/06</b>	<b>NA</b>	<b>Mon 25/9/06</b>	<b>Fri 12/11/07</b>								
498	Detailed Design Preparation	100%	Mon 25/9/06	Fri 22/12/06	Mon 25/9/06	Thu 23/11/06								
499	Design Check by Design Checker	99%	Thu 28/12/06	NA	Fri 24/11/06	Tue 19/12/06								
500	DDR for Electrical Submission by PM	0%	NA	NA	Wed 20/12/06	Fri 12/1/07								
501	DDR for Electrical	0%	NA	NA	Fri 12/1/07	Fri 12/1/07								
502	<b>BS - Lift and Escalator</b>	<b>100%</b>	<b>Wed 19/7/06</b>	<b>Thu 8/2/07</b>	<b>Wed 19/7/06</b>	<b>Sat 23/12/06</b>								
503	Schematic Design Preparation & Submission	100%	Wed 19/7/06	Tue 29/8/06	Wed 19/7/06	Tue 29/8/06								
504	Design Check by Design Checker	100%	Wed 30/8/06	Wed 13/9/06	Wed 30/8/06	Wed 13/9/06								
505	RIP by PM	100%	Thu 14/9/06	Wed 4/10/06	Thu 14/9/06	Wed 4/10/06								
506	RIP for Schematic Design	100%	Wed 4/10/06	Tue 10/10/06	Wed 4/10/06	Wed 4/10/06								
507	Detailed Design Preparation	100%	Mon 2/10/06	Sat 2/12/06	Mon 2/10/06	Sat 4/11/06								
508	Design Check by Design Checker	100%	Mon 4/12/06	Wed 17/1/07	Mon 6/11/06	Fri 1/12/06								
509	DDR for Lift and Escalator Submission by PM	100%	Thu 18/1/07	Thu 8/2/07	Sat 2/12/06	Sat 23/12/06								
510	DDR for Lift and Escalator	100%	Thu 8/2/07	Thu 8/2/07	Sat 23/12/06	Sat 23/12/06								
511	<b>BS - Fire Services</b>	<b>100%</b>	<b>Wed 14/6/06</b>	<b>Thu 1/2/07</b>	<b>Wed 14/6/06</b>	<b>Sat 13/1/07</b>								
512	<b>Review In Principle</b>	<b>100%</b>	<b>Wed 14/6/06</b>	<b>Fri 15/12/06</b>	<b>Wed 14/6/06</b>	<b>Fri 17/11/06</b>								
513	<b>Stage 1</b>	<b>100%</b>	<b>Wed 14/6/06</b>	<b>Mon 9/10/06</b>	<b>Wed 14/6/06</b>	<b>Mon 9/10/06</b>								
514	Schematic Design Preparation & Submission	100%	Wed 14/6/06	Wed 23/8/06	Wed 14/6/06	Wed 23/8/06								
515	Design Check by Design Checker	100%	Thu 24/8/06	Sat 16/9/06	Thu 24/8/06	Sat 16/9/06								
516	RIP by PM	100%	Mon 18/9/06	Mon 9/10/06	Mon 18/9/06	Mon 9/10/06								
517	RIP for Schematic Design	100%	Mon 9/10/06	Mon 9/10/06	Mon 9/10/06	Mon 9/10/06								
518	<b>Stage 2</b>	<b>100%</b>	<b>Mon 28/8/06</b>	<b>Fri 15/12/06</b>	<b>Mon 28/8/06</b>	<b>Fri 17/11/06</b>								
519	Preliminary Fire Services Layouts Preparation & Subn	100%	Mon 28/8/06	Thu 28/9/06	Mon 28/8/06	Thu 28/9/06								
520	Design Check by Design Checker	100%	Fri 29/9/06	Sat 25/11/06	Fri 29/9/06	Thu 26/10/06								
521	RIP by PM	100%	Mon 27/11/06	Fri 15/12/06	Fri 27/10/06	Fri 17/11/06								
522	RIP for Preliminary Fire Services Layouts Design	100%	Fri 15/12/06	Fri 15/12/06	Fri 17/11/06	Fri 17/11/06								
523	<b>Details Design Review</b>	<b>100%</b>	<b>Fri 3/11/06</b>	<b>Thu 1/2/07</b>	<b>Fri 27/10/06</b>	<b>Sat 13/1/07</b>								
524	Detailed Design Preparation	100%	Fri 3/11/06	Fri 24/11/06	Fri 27/10/06	Thu 23/11/06								
525	Design Check by Design Checker	100%	Mon 27/11/06	Mon 15/1/07	Fri 24/11/06	Thu 21/12/06								
526	DDR for Fire Services Submission by PM	100%	Mon 15/1/07	Thu 1/2/07	Fri 22/12/06	Sat 13/1/07								
527	DDR for Fire Services	100%	Thu 1/2/07	Thu 1/2/07	Sat 13/1/07	Sat 13/1/07								
528	<b>BS - Plumbing and Drainage</b>	<b>99%</b>	<b>Tue 20/6/06</b>	<b>NA</b>	<b>Tue 20/6/06</b>	<b>Tue 30/1/07</b>								
529	<b>Reivew In Principle</b>	<b>100%</b>	<b>Tue 20/6/06</b>	<b>Mon 27/11/06</b>	<b>Tue 20/6/06</b>	<b>Thu 30/11/06</b>								
530	<b>Stage 1</b>	<b>100%</b>	<b>Tue 20/6/06</b>	<b>Tue 15/8/06</b>	<b>Tue 20/6/06</b>	<b>Tue 15/8/06</b>								
531	Schematic Design Preparation & Submission	100%	Tue 20/6/06	Tue 18/7/06	Tue 20/6/06	Tue 18/7/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task  Progress  
Critical Task  Milestone

Summary   
Split 

External Tasks   
Project Summary 

Group By Summary   
Baseline 1 

Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
532	Design Check by Desin Checker	100%	Wed 19/7/06	Mon 31/7/06	Wed 19/7/06	Mon 31/7/06								
533	RIP by PM	100%	Tue 1/8/06	Tue 15/8/06	Tue 1/8/06	Tue 15/8/06								
534	RIP for Schemetic Design	100%	Tue 15/8/06	Tue 15/8/06	Tue 15/8/06	Tue 15/8/06								
535	Stage 2	100%	Mon 17/7/06	Mon 27/11/06	Mon 17/7/06	Thu 30/11/06								
536	Preliminary Plumbing and Drainage Layouts Design P	100%	Mon 17/7/06	Mon 9/10/06	Mon 17/7/06	Mon 9/10/06								
537	Design Check by Desin Checker	100%	Thu 12/10/06	Mon 6/11/06	Thu 12/10/06	Thu 9/11/06								
538	RIP by PM	100%	Mon 6/11/06	Mon 27/11/06	Fri 10/11/06	Thu 30/11/06								
539	RIP for Preliminary Plumbing and Drainage Layouts D	100%	Mon 27/11/06	Mon 27/11/06	Thu 30/11/06	Thu 30/11/06								
540	Details Design Review	99%	Tue 7/11/06	NA	Fri 10/11/06	Tue 30/1/07								
541	Detailed Design Preparation	100%	Tue 7/11/06	Fri 22/12/06	Fri 10/11/06	Sat 9/12/06								
542	Design Check by Design Checker	100%	Wed 27/12/06	Wed 7/2/07	Mon 11/12/06	Sat 6/1/07								
543	DDR for Plumbing and Drainage Submission by PM	99%	Thu 8/2/07	NA	Mon 8/1/07	Tue 30/1/07								
544	DDR for Plumbing and Drainage	0%	NA	NA	Tue 30/1/07	Tue 30/1/07								
545	BS - Extra Low Voltage	100%	Fri 21/7/06	Thu 29/3/07	Fri 21/7/06	Wed 17/1/07								
546	Review In Principle	100%	Fri 21/7/06	Wed 29/11/06	Fri 21/7/06	Tue 21/11/06								
547	Stage 1	100%	Fri 21/7/06	Tue 3/10/06	Fri 21/7/06	Tue 3/10/06								
548	Schematic Design Preparation & Submission	100%	Fri 21/7/06	Thu 24/8/06	Fri 21/7/06	Thu 24/8/06								
549	Design Check by Desin Checker	100%	Fri 25/8/06	Tue 12/9/06	Fri 25/8/06	Tue 12/9/06								
550	RIP by PM	100%	Wed 13/9/06	Tue 3/10/06	Wed 13/9/06	Tue 3/10/06								
551	RIP for Schemetic Design	100%	Tue 3/10/06	Tue 3/10/06	Tue 3/10/06	Tue 3/10/06								
552	Stage 2	100%	Thu 10/8/06	Wed 29/11/06	Thu 10/8/06	Tue 21/11/06								
553	Preliminary ELV Layout Design Preparation & Submis	100%	Thu 10/8/06	Sat 30/9/06	Thu 10/8/06	Sat 30/9/06								
554	Design Check by Desin Checker	100%	Sat 30/9/06	Thu 9/11/06	Sat 30/9/06	Tue 31/10/06								
555	RIP by PM	100%	Fri 10/11/06	Wed 29/11/06	Wed 1/11/06	Tue 21/11/06								
556	RIP for Preliminary ELV Layout Design	100%	Wed 29/11/06	Wed 29/11/06	Tue 21/11/06	Tue 21/11/06								
557	Details Design Review	100%	Sat 11/11/06	Thu 29/3/07	Wed 1/11/06	Wed 17/1/07								
558	Detailed Design Preparation	100%	Sat 11/11/06	Tue 12/12/06	Wed 1/11/06	Tue 28/11/06								
559	Design Check by Design Checker	100%	Tue 12/12/06	Mon 12/3/07	Wed 29/11/06	Sat 23/12/06								
560	DDR for Low Voltage Submission by PM	100%	Tue 13/3/07	Thu 29/3/07	Wed 27/12/06	Wed 17/1/07								
561	DDR for Low Voltage	100%	Thu 29/3/07	Thu 29/3/07	Wed 17/1/07	Wed 17/1/07								
562	BS - Telecommunication Installation	100%	Fri 30/6/06	Tue 3/4/07	Fri 30/6/06	Mon 18/12/06								
563	Review In Principle	100%	Fri 30/6/06	Tue 17/10/06	Fri 30/6/06	Tue 3/10/06								
564	Stage 1 & 2	100%	Fri 30/6/06	Tue 17/10/06	Fri 30/6/06	Tue 3/10/06								
565	Schematic Design Preparation & Submission	100%	Fri 30/6/06	Fri 25/8/06	Fri 30/6/06	Fri 25/8/06								
566	Design Check by Desin Checker	100%	Sat 26/8/06	Mon 11/9/06	Sat 26/8/06	Mon 11/9/06								
567	RIP by PM	100%	Tue 12/9/06	Tue 17/10/06	Tue 12/9/06	Tue 3/10/06								
568	RIP for Schemetic Design	100%	Tue 17/10/06	Tue 17/10/06	Tue 3/10/06	Tue 3/10/06								
569	Details Design Review	100%	Thu 14/9/06	Tue 3/4/07	Thu 14/9/06	Mon 18/12/06								
570	Detailed Design Preparation	100%	Thu 14/9/06	Mon 11/12/06	Thu 14/9/06	Mon 30/10/06								
571	Design Check by Design Checker	100%	Mon 11/12/06	Mon 12/3/07	Tue 31/10/06	Mon 27/11/06								
572	DDR for Submission by PM	100%	Tue 13/3/07	Tue 3/4/07	Tue 28/11/06	Mon 18/12/06								
573	DDR for Telecommunication Plan	100%	Tue 3/4/07	Tue 3/4/07	Mon 18/12/06	Mon 18/12/06								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary



External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
574	BS - Diversion Plan for Pedestrian Tunnel	100%	Wed 11/10/06	Fri 23/3/07	Wed 11/10/06	Wed 27/12/06								
575	RIP/DDR Review	100%	Wed 11/10/06	Fri 23/3/07	Wed 11/10/06	Wed 27/12/06								
576	Design Preparation	100%	Wed 11/10/06	Wed 15/11/06	Wed 11/10/06	Sat 4/11/06								
577	Design Check by Design Checker	100%	Fri 2/2/07	Sat 10/3/07	Mon 6/11/06	Sat 2/12/06								
578	RIP/DDR for Submission by PM	100%	Sun 11/3/07	Fri 23/3/07	Mon 4/12/06	Wed 27/12/06								
579	RIP/DDR for Pedestrian Tunnel	100%	Fri 23/3/07	Fri 23/3/07	Wed 27/12/06	Wed 27/12/06								
580	BS - Diversion Plan for A&A Works at Phase I	100%	Wed 11/10/06	Mon 5/2/07	Wed 11/10/06	Thu 8/2/07								
581	RIP/DDR Review	100%	Wed 11/10/06	Mon 5/2/07	Wed 11/10/06	Thu 8/2/07								
582	Design Preparation	100%	Wed 11/10/06	Mon 18/12/06	Wed 11/10/06	Sat 16/12/06								
583	Design Check by Design Checker	100%	Tue 19/12/06	Mon 15/1/07	Mon 18/12/06	Wed 17/1/07								
584	RIP/DDR for Submission by PM	100%	Mon 15/1/07	Mon 5/2/07	Thu 18/1/07	Thu 8/2/07								
585	RIP/DDR for A&A Works at Phase I	100%	Mon 5/2/07	Mon 5/2/07	Thu 8/2/07	Thu 8/2/07								
586	BS - Diversion Plan for A&A Works at Phase II	50%	Wed 11/10/06	NA	Wed 11/10/06	Tue 19/12/06								
587	RIP/DDR Review	50%	Wed 11/10/06	NA	Wed 11/10/06	Tue 19/12/06								
588	Design Preparation	99%	Wed 11/10/06	NA	Wed 29/8/07	Wed 31/10/07								
589	Design Check by Design Checker	0%	NA	NA	Tue 31/10/06	Mon 26/11/07								
590	RIP/DDR for Submission by PM	0%	NA	NA	Tue 27/11/07	Wed 19/12/07								
591	RIP/DDR for A&A Works at Phase II	0%	NA	NA	Wed 19/12/07	Wed 19/12/07								
596	Procure Materials for Heavy Lifting System	0%	NA	NA	Wed 20/12/06	Thu 26/4/07								
597	Procure Materials for Slide Beams & Tie Beams	0%	NA	NA	Wed 20/12/06	Thu 26/4/07								
598	Pre-fabrication of Slide Beams and Tie Beams	0%	NA	NA	Mon 19/3/07	Tue 10/7/07								
614	Pontoons for Construction Works	100%	Fri 13/10/06	Wed 24/1/07	Wed 15/11/06	Mon 15/1/07								
615	Submission to Marine Department	100%	Fri 13/10/06	Fri 13/10/06	Wed 15/11/06	Wed 15/11/06								
616	Review By Marine Department	100%	Sat 14/10/06	Mon 13/11/06	Wed 15/11/06	Tue 19/12/06								
617	Approval by Marine Department	100%	Mon 13/11/06	Mon 13/11/06	Tue 19/12/06	Tue 19/12/06								
618	Material Procurement & Delivery	100%	Tue 14/11/06	Fri 29/12/06	Wed 15/11/06	Sat 30/12/06								
619	Commencement to assemble on Site	100%	Sat 30/12/06	Sat 30/12/06	Sat 30/12/06	Sat 30/12/06								
620	Assemble Pontoon on Site	100%	Thu 11/1/07	Wed 24/1/07	Tue 2/1/07	Mon 15/1/07								
621	Steel Piles	100%	Thu 29/6/06	Thu 5/10/06	Thu 29/6/06	Thu 5/10/06								
622	Procure Materials (Marine Pile)	100%	Wed 6/9/06	Thu 5/10/06	Wed 6/9/06	Thu 5/10/06								
623	Procure Materials (Pre-bored H Pile)	100%	Thu 29/6/06	Fri 28/7/06	Thu 29/6/06	Fri 28/7/06								
624	Structural Steel Works	36%	Wed 7/6/06	NA	Wed 7/6/06	Thu 22/11/07								
625	Place Ordering of Materials from Steel Mills	100%	Wed 7/6/06	Thu 29/6/06	Wed 7/6/06	Thu 29/6/06								
626	Material Procurement & Delivery	65%	Wed 7/6/06	NA	Wed 7/6/06	Wed 7/11/07								
627	Shop Drawing Submission & Approval	65%	Fri 13/10/06	NA	Fri 13/10/06	Tue 12/12/06								
628	First Delivery to Fabrication Yards	20%	Fri 1/12/06	NA	Fri 1/12/06	Fri 1/12/06								
629	Fabrication of Structural Steel Works	3%	Fri 1/12/06	NA	Fri 1/12/06	Thu 22/11/07								
633	Subletting preparation (based on DDR submission)	50%	Fri 20/4/07	NA	Fri 1/12/06	Mon 8/1/07								
634	Shop Drawing Submission & Approval	0%	NA	NA	Tue 9/1/07	Mon 5/3/07								
635	Visual and Performance Mock Up Test	0%	NA	NA	Tue 6/3/07	Mon 21/5/07								
636	Production & Delivery of Frames/Panels for west façade	0%	NA	NA	Tue 22/5/07	Sat 17/11/07								
648	Bearing for Steel Truss	25%	Thu 12/10/06	NA	Tue 7/11/06	Thu 1/3/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary




External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1



## Hong Kong Convention and Exhibition Centre


## Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
649	Shop Drawing Submission & Approval(10/11)	80%	Thu 12/10/06	NA	Thu 23/11/06	Sat 9/12/06								
650	Bearing Procurement and Delivery(2/11)	12%	Fri 20/10/06	NA	Sat 9/12/06	Sat 17/3/07								
700	Internal Hoarding Erection at Existing Atrium Link	100%	Wed 2/8/06	Fri 15/12/06	Wed 2/8/06	Sat 24/2/07								
701	For West Façade Removal and Structural Modification to West truss	100%	Wed 2/8/06	Wed 29/11/06	Wed 2/8/06	Tue 28/11/06								
702	Bamboo Scaffolding Erection (Phase 1)	100%	Wed 2/8/06	Tue 8/8/06	Wed 2/8/06	Tue 8/8/06								
703	Hoarding Erection	100%	Wed 9/8/06	Fri 15/9/06	Wed 9/8/06	Fri 15/9/06								
704	Bamboo Scaffolding Erection (Phase 2)	100%	Fri 6/10/06	Fri 13/10/06	Fri 6/10/06	Fri 13/10/06								
705	Hoarding Erection	100%	Tue 24/10/06	Wed 29/11/06	Tue 24/10/06	Tue 28/11/06								
706	For West Façade Removal and Structural Modification to West truss	100%	Fri 6/10/06	Tue 28/11/06	Fri 6/10/06	Tue 28/11/06								
707	Bamboo Scaffolding Erection	100%	Fri 6/10/06	Fri 13/10/06	Fri 6/10/06	Fri 13/10/06								
708	Hoarding Erection	100%	Tue 24/10/06	Tue 28/11/06	Tue 24/10/06	Tue 28/11/06								
709	For GL 17/A&B Columns Construction (Stage 3)	100%	Fri 6/10/06	Fri 15/12/06	Wed 6/12/06	Sat 24/2/07								
710	Bamboo Scaffolding Erection	100%	Fri 6/10/06	Sat 21/10/06	Wed 6/12/06	Sat 27/11/07								
711	Hoarding Erection	100%	Tue 24/10/06	Fri 15/12/06	Sat 9/12/06	Sat 24/2/07								
715	Structural modification for new escalator pits at level 10.4	100%	Wed 27/12/06	Fri 25/5/07	Mon 26/2/07	Tue 17/4/07								
716	HK CEC Phase 1 - New Atrium Link Connection	9%	Mon 30/4/07	NA	Mon 7/5/07	Wed 5/11/08								
717	Erect Internal Hoarding (G.L. 25/A1-A)	75%	Mon 30/4/07	NA	Mon 7/5/07	Sat 23/6/07								
718	Remove Existing Internal Finishes & Feature	70%	Fri 22/6/07	NA	Mon 25/6/07	Mon 30/7/07								
719	Termination for Existing E&M Services	0%	NA	NA	Tue 31/7/07	Mon 3/9/07								
720	Modification Works for Existing Structure	0%	NA	NA	Tue 7/8/07	Mon 3/9/07								
738	A & A Works to HKCEC Phase 2	58%	Wed 26/7/06	NA	Wed 26/7/06	Fri 21/9/07								
739	HKCEC Phase 2 Area (Grid A1/14-16, level2) for Pedestrian diver	41%	Sat 17/2/07	NA	Mon 26/2/07	Tue 3/4/07								
740	Erect Internal Hoarding	60%	Tue 29/5/07	NA	Mon 26/2/07	Sat 10/3/07								
741	Remove Existing Finishes & Feature	30%	Wed 13/6/07	NA	Mon 12/3/07	Sat 17/3/07								
742	Termination for Existing E&M Services	100%	Sat 17/2/07	Tue 12/6/07	Wed 7/3/07	Wed 14/3/07								
743	Modification Works for External Façade	0%	NA	NA	Thu 15/3/07	Tue 3/4/07								
744	HKCEC Phase 2 - Demolition Works (GL 16/B-E)	100%	Wed 26/7/06	Sat 20/1/07	Wed 26/7/06	Sat 20/1/07								
745	Erect Weather Proof Hoarding / Protective measure	100%	Wed 26/7/06	Thu 31/8/06	Wed 26/7/06	Thu 31/8/06								
746	Remove Existing Finishes & Feature	100%	Fri 1/9/06	Mon 25/9/06	Fri 1/9/06	Mon 25/9/06								
747	Termination for Existing E&M Services	100%	Fri 11/8/06	Fri 29/9/06	Fri 11/8/06	Fri 29/9/06								
748	Modification/Remove for External Facade	100%	Sat 30/9/06	Fri 20/10/06	Sat 30/9/06	Fri 20/10/06								
749	Demolition of Structure for Grid 16/B-E	100%	Sat 21/10/06	Sat 20/1/07	Sat 21/10/06	Sat 20/1/07								
757	Modification of Existing Atrium Link	92%	Wed 22/11/06	NA	Wed 29/11/06	Mon 21/5/07								
758	Removal of Existing West Glass Wall at Atrium Link	100%	Wed 22/11/06	Sat 30/12/06	Wed 29/11/06	Thu 11/1/07								
759	Removal of Existing West Glass Wall	100%	Wed 22/11/06	Sat 30/12/06	Wed 29/11/06	Thu 11/1/07								
760	Modification Works of Existing Western Façade Truss	100%	Mon 8/1/07	Sat 3/2/07	Sat 16/12/06	Tue 16/1/07								
761	Modify & Strengthening Existing Western Façade Truss	100%	Mon 8/1/07	Sat 3/2/07	Sat 16/12/06	Tue 16/1/07								
762	Modification Works of Existing Slab for Column A/17 & B/17 Constr	75%	Wed 21/2/07	NA	Mon 26/2/07	Mon 2/4/07								
763	Modify Existing Slab for Column A/17 & B/17 Construction (level +14	75%	Wed 21/2/07	NA	Mon 26/2/07	Mon 2/4/07								
764	Modification of Existing Level 2 Structure	100%	Sat 10/2/07	Mon 26/2/07	Thu 8/3/07	Mon 21/5/07								
765	Modify & Strengthening Trusses Under Existing Level 2 Decking	100%	Sat 10/2/07	Mon 26/2/07	Thu 8/3/07	Mon 21/5/07								
766	Demolition of Existing Artrium Link	37%	Wed 14/3/07	NA	Wed 14/3/07	Wed 23/1/08								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary



External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
767	Removal Existing Eastern Glass Wall	43%	Fri 4/5/07	NA	Fri 4/5/07	Mon 25/6/07								
768	Precuation Measures Installation for Eastern Façade Removal	75%	Fri 4/5/07	NA	Fri 4/5/07	Fri 25/6/07								
769	Bamboo Scaffolding Erection	85%	Wed 16/5/07	NA	Fri 11/5/07	Fri 25/5/07								
770	Consent for Eastern Façade Removal	0%	NA	NA	Sat 26/5/07	Sat 26/5/07								
771	Removal of Existing Eastern Glass Wall	0%	NA	NA	Mon 28/5/07	Mon 25/6/07								
772	Demolition of Existing Atrium Link	36%	Wed 14/3/07	NA	Wed 14/3/07	Wed 23/1/08								
773	Diversion/Termination of Existing E&M Services to New Access (bet	100%	Wed 14/3/07	Tue 5/6/07	Wed 14/3/07	Tue 22/5/07								
774	Removal Escalator Inside Existing Atrium Link	40%	Fri 1/6/07	NA	Tue 29/5/07	Tue 19/6/07								
775	Removal Roof Floor Finishes & Non-Structural Elements	30%	Thu 31/5/07	NA	Tue 29/5/07	Tue 12/6/07								
776	Bamboo Scaffolding Erection for Removal Internal Finishes and Cla	60%	Tue 29/5/07	NA	Tue 29/5/07	Tue 12/6/07								
777	Removal Internal Finishes, Cladding & E&M Fixing From Roof to Lev	50%	Tue 29/5/07	NA	Tue 29/5/07	Wed 11/7/07								
778	Propping & Precuation Measures Installation for Demolition Works	40%	Tue 29/5/07	NA	Tue 29/5/07	Wed 11/7/07								
779	Consent for Demolition Works	0%	NA	NA	Thu 12/7/07	Thu 12/7/07								
780	Removal Slab From Roof to Level 2	0%	NA	NA	Fri 13/7/07	Tue 7/8/07								
786	New Atrium Link Extension	13%	Tue 27/6/06	NA	Tue 27/6/06	Wed 11/3/09								
787	Material Handling Facilities & Temporary Working Platforms	95%	Mon 18/9/06	NA	Mon 18/9/06	Wed 6/6/07								
788	East Temporary Steel Working Platform (for Roof Trusses Asser	100%	Mon 18/9/06	Mon 30/4/07	Mon 18/9/06	Wed 21/3/07								
789	Mini/Marine Pile Construction(Pile no. RP1 to 30, P1 to 58, VP2	100%	Mon 18/9/06	Wed 31/1/07	Mon 18/9/06	Wed 31/1/07								
790	On Site fabrication of Bracing	100%	Wed 25/10/06	Fri 9/3/07	Wed 25/10/06	Fri 9/3/07								
791	On Site fabrication of Supports	100%	Sat 28/10/06	Tue 13/3/07	Sat 28/10/06	Tue 13/3/07								
792	Temporary Working Platform Erection	100%	Thu 2/11/06	Mon 30/4/07	Wed 8/11/06	Wed 21/3/07								
793	Partial completion for Bored Pile(P49 to 58, RP20 to 30, VP28 t	100%	Tue 28/11/06	Tue 28/11/06	Tue 28/11/06	Tue 28/11/06								
794	Completion of marine platform (approx. 4800sqm)	100%	Fri 16/3/07	Mon 30/4/07	Wed 21/3/07	Wed 21/3/07								
795	West Temporary Steel Working Platform (for A1 Panel Truss Ass	100%	Wed 27/9/06	Thu 25/1/07	Wed 27/9/06	Thu 25/1/07								
796	Mini/Marine Pile Construction(Pile no. RP32 to 39, P59 to 80,9+	100%	Wed 27/9/06	Thu 4/1/07	Wed 27/9/06	Thu 4/1/07								
797	On Site fabrication of Bracing	100%	Wed 18/10/06	Thu 11/1/07	Wed 18/10/06	Thu 11/1/07								
798	On Site fabrication of Supports	100%	Sat 21/10/06	Sat 30/12/06	Sat 21/10/06	Sat 30/12/06								
799	Temporary Working Platform Erection	100%	Thu 16/11/06	Thu 25/1/07	Thu 16/11/06	Thu 25/1/07								
800	Completion of marine platform (approx. 1100sqm.)	100%	Thu 25/1/07	Thu 25/1/07	Thu 25/1/07	Thu 25/1/07								
812	Pre-bored H Piling Works	100%	Fri 11/8/06	Mon 30/4/07	Fri 11/8/06	Thu 15/3/07								
813	Prebored H Piles Construction (A1/16, A1/24 & E/17)	100%	Fri 11/8/06	Thu 30/11/06	Fri 11/8/06	Tue 31/10/06								
814	Prebored H Piles Construction (A1/16 & A1/24, E/17)	100%	Fri 11/8/06	Wed 18/10/06	Fri 11/8/06	Wed 18/10/06								
815	Completion Report to IDC	100%	Wed 18/10/06	Wed 18/10/06	Wed 18/10/06	Wed 18/10/06								
816	Loading Test for Selected Pile	100%	Thu 19/10/06	Fri 3/11/06	Thu 19/10/06	Tue 31/10/06								
817	Consent for Pile Cap & Structure Works	100%	Fri 3/11/06	Thu 30/11/06	Tue 31/10/06	Tue 31/10/06								
818	Prebored H Piles Construction (A/17, B/17, C/17 & D/17)	100%	Fri 11/8/06	Mon 30/4/07	Fri 11/8/06	Thu 15/3/07								
819	Prebored H Piles Construction (A/17, B/17, C/17 & D/17)	100%	Fri 11/8/06	Mon 2/4/07	Fri 11/8/06	Sat 3/3/07								
820	Completion Report to IDC	100%	Mon 2/4/07	Mon 2/4/07	Sat 3/3/07	Sat 3/3/07								
821	Loading Test for Selected Pile	100%	Mon 2/4/07	Fri 13/4/07	Mon 5/3/07	Thu 15/3/07								
822	Consent for Pile Cap & Structure Works	100%	Fri 13/4/07	Mon 30/4/07	Thu 15/3/07	Thu 15/3/07								
823	Bored Piling Works	100%	Wed 27/9/06	Fri 4/5/07	Wed 27/9/06	Sat 17/3/07								
824	Foundation Works for Grid A, B, C & D	100%	Wed 27/9/06	Fri 4/5/07	Wed 27/9/06	Sat 17/3/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary




External Tasks



Group By Summary



Critical Task



Milestone



Split



Project Summary





Baseline 1



Hong Kong Convention and Exhibition Centre  
Expansion Project  
3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
825	For Grid A Bored Pile (BP2)	100%	Wed 27/9/06	Mon 11/12/06	Wed 27/9/06	Thu 14/12/06								
826	Stitch drill and pretrenching	100%	Wed 27/9/06	Wed 1/11/06	Wed 27/9/06	Wed 1/11/06								
827	Bored Piles Construction (approx. 45.85m)	100%	Thu 2/11/06	Mon 4/12/06	Thu 2/11/06	Thu 7/12/06								
828	Completion Report to IDC	100%	Tue 5/12/06	Tue 5/12/06	Thu 7/12/06	Thu 7/12/06								
829	Integrity Test for Pile	100%	Tue 5/12/06	Mon 11/12/06	Fri 8/12/06	Thu 14/12/06								
830	Consent for Pile Cap & Structure Works	100%	Mon 11/12/06	Mon 11/12/06	Thu 14/12/06	Thu 14/12/06								
831	For Grid B Bored Pile (BP3)	100%	Fri 27/10/06	Fri 16/3/07	Fri 27/10/06	Tue 23/1/07								
832	Stitch drill and pretrenching	100%	Fri 27/10/06	Sat 9/12/06	Fri 27/10/06	Mon 27/11/06								
833	Bored Piles Construction (approx. 44.85m)	100%	Mon 11/12/06	Sat 20/1/07	Fri 8/12/06	Tue 9/1/07								
834	Completion Report to IDC	100%	Sat 20/1/07	Sat 20/1/07	Tue 9/1/07	Tue 9/1/07								
835	Integrity Test for Pile	100%	Sat 27/1/07	Sat 3/2/07	Wed 17/1/07	Tue 23/1/07								
836	Consent for Pile Cap & Structure Works	100%	Fri 16/3/07	Fri 16/3/07	Tue 23/1/07	Tue 23/1/07								
837	For Grid C Bored Pile (BP4)	100%	Mon 11/12/06	Fri 4/5/07	Sat 9/12/06	Sat 17/3/07								
838	Stitch drill and pretrenching	100%	Mon 11/12/06	Wed 17/1/07	Sat 9/12/06	Tue 16/1/07								
840	Bored Piles Construction (approx. 41.15m)	100%	Thu 1/2/07	Fri 16/2/07	Wed 31/1/07	Sat 3/3/07								
841	Completion Report to IDC	100%	Wed 21/2/07	Wed 21/2/07	Sat 3/3/07	Sat 3/3/07								
842	Integrity Test for Piles	100%	Thu 22/2/07	Thu 1/3/07	Mon 12/3/07	Sat 17/3/07								
843	Consent for superstructure Works	100%	Fri 16/3/07	Fri 4/5/07	Sat 17/3/07	Sat 17/3/07								
844	For Grid D Bored Pile (BP5)	100%	Fri 8/12/06	Fri 4/5/07	Sat 18/11/06	Mon 12/2/07								
845	Stitch drill and pretrenching	100%	Fri 8/12/06	Tue 16/1/07	Sat 18/11/06	Sat 23/12/06								
847	Bored Piles Construction (approx. 40.5m)	100%	Sat 20/1/07	Fri 9/2/07	Wed 10/1/07	Mon 29/1/07								
848	Completion Report to IDC	100%	Fri 9/2/07	Fri 9/2/07	Mon 29/1/07	Mon 29/1/07								
849	Integrity Test for Piles	100%	Fri 9/2/07	Mon 26/2/07	Tue 6/2/07	Mon 12/2/07								
850	Consent for superstructure Works	100%	Fri 4/5/07	Fri 4/5/07	Mon 12/2/07	Mon 12/2/07								
851	Substructure Construction - Grid 16 & 17	100%	Fri 27/10/06	Tue 15/5/07	Wed 1/11/06	Sat 28/4/07								
852	Pile Cap Construction (A1/16 & E/17 )	100%	Fri 27/10/06	Sat 23/12/06	Wed 1/11/06	Sat 9/12/06								
853	Pile Cap A1/16(180m3) & A1/24(63.5m3)	100%	Fri 27/10/06	Thu 14/12/06	Wed 1/11/06	Mon 11/12/06								
854	Pile Cap E/17(100m3)	100%	Thu 14/12/06	Sat 23/12/06	Fri 1/12/06	Sat 9/12/06								
857	Substructure Construction - Grid 24	100%	Wed 27/12/06	Mon 26/2/07	Fri 15/12/06	Sat 3/2/07								
858	Pile Cap Construction (Grid A1a/24 )	100%	Wed 27/12/06	Sat 6/1/07	Fri 15/12/06	Wed 27/12/06								
859	Pile Cap Construction(24m3)	100%	Wed 27/12/06	Sat 6/1/07	Fri 15/12/06	Wed 27/12/06								
860	Pile Cap Construction (Grid Ba/24)	100%	Sat 3/2/07	Mon 26/2/07	Wed 24/1/07	Sat 3/2/07								
861	Pile Cap Construction(24m3)	100%	Sat 3/2/07	Mon 26/2/07	Wed 24/1/07	Sat 3/2/07								
862		26%	Thu 30/11/06	NA	Thu 30/11/06	Sat 21/6/08								
863	Columns to Steel Truss - Grid 17	29%	Mon 4/12/06	NA	Fri 1/12/06	Fri 5/10/07								
864	Column A1/16	100%	Mon 4/12/06	Wed 27/12/06	Fri 1/12/06	Fri 22/12/06								
865	R.C Mega Columns for A1/16(26m3)	100%	Mon 4/12/06	Thu 21/12/06	Fri 1/12/06	Tue 19/12/06								
866	Bearing Installation at Column A1/16	100%	Fri 22/12/06	Wed 27/12/06	Wed 20/12/06	Fri 22/12/06								
867	Column E/17	0%	NA	NA	Fri 7/9/07	Fri 5/10/07								
868	R.C Mega Columns for E/17(91m3)	0%	NA	NA	Fri 7/9/07	Tue 2/10/07								
869	Bearing Installation at Column E/17	0%	NA	NA	Wed 3/10/07	Fri 5/10/07								
870	Column A/17	11%	Mon 21/5/07	NA	Wed 2/5/07	Mon 11/6/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task  Progress  
Critical Task  Milestone

Summary   
Split 

External Tasks   
Project Summary 

Group By Summary   
Baseline 1 

Hong Kong Convention and Exhibition Centre  
Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
871	R.C Mega Columns for A/17(338m3)	12%	Mon 21/5/07	NA	Wed 2/5/07	Thu 7/6/07								
872	Bearing Installation at Column A/17	0%	NA	NA	Fri 8/6/07	Mon 11/6/07								
873	Column B/17	0%	NA	NA	Fri 20/4/07	Tue 12/6/07								
874	R.C Mega Columns for B/17(395m3)	0%	NA	NA	Fri 20/4/07	Fri 8/6/07								
875	Bearing Installation at Column B/17	0%	NA	NA	Sat 9/6/07	Tue 12/6/07								
876	Column C/17	47%	Tue 1/5/07	NA	Fri 20/4/07	Tue 12/6/07								
877	R.C Mega Columns for C/17(442m3)	50%	Tue 1/5/07	NA	Fri 20/4/07	Fri 8/6/07								
878	Bearing Installation at Column C/17	0%	NA	NA	Sat 9/6/07	Tue 12/6/07								
879	Column D/17	41%	Wed 9/5/07	NA	Wed 2/5/07	Mon 11/6/07								
880	R.C Mega Columns for D/17(342m3)	45%	Wed 9/5/07	NA	Wed 2/5/07	Thu 7/6/07								
881	Bearing Installation at Column D/17	0%	NA	NA	Fri 8/6/07	Mon 11/6/07								
882	Columns to Steel Truss - Grid 24	77%	Thu 14/12/06	NA	Fri 1/12/06	Thu 31/5/07								
883	Column A1/24	100%	Thu 14/12/06	Tue 9/1/07	Fri 1/12/06	Fri 22/12/06								
884	R.C. Mega Columns for A1/24(30m3)	100%	Thu 14/12/06	Fri 5/1/07	Tue 12/12/06	Fri 22/12/06								
885	Bearing Installation at Column A1/24	100%	Fri 5/1/07	Tue 9/1/07	Wed 20/12/06	Fri 22/12/06								
886	Column A1a/24	96%	Mon 8/1/07	NA	Thu 28/12/06	Sat 24/2/07								
887	R.C. Mega Columns for A1a/24 (+4 to +14.4, 84m3)	100%	Mon 8/1/07	Wed 24/1/07	Thu 28/12/06	Mon 15/1/07								
888	R.C. Mega Columns for A1a/24 (+14.4 to +51.8, 300m3)	100%	Thu 25/1/07	Wed 4/4/07	Tue 16/1/07	Wed 21/2/07								
889	Bearing Installation at Column A1a/24	0%	NA	NA	Thu 22/2/07	Sat 24/2/07								
890	Column Ba/24	96%	Fri 2/3/07	NA	Mon 5/2/07	Thu 12/4/07								
891	R.C. Mega Columns for Ba/24 (384m3)	100%	Fri 2/3/07	Sat 26/5/07	Mon 5/2/07	Mon 9/4/07								
892	Bearing Installation at Column Ba/24	0%	NA	NA	Tue 10/4/07	Thu 12/4/07								
893	Columns C/24	47%	Wed 2/5/07	NA	Mon 19/3/07	Thu 31/5/07								
894	R.C. Mega Columns for C/24(467m3)	50%	Wed 2/5/07	NA	Mon 19/3/07	Mon 28/5/07								
895	Bearing Installation at Column C/24	0%	NA	NA	Tue 29/5/07	Thu 31/5/07								
896	Columns D/24	52%	Fri 11/5/07	NA	Tue 13/2/07	Sat 28/4/07								
897	R.C. Mega Columns for D/24(369m3)	55%	Fri 11/5/07	NA	Tue 13/2/07	Wed 25/4/07								
898	Bearing Installation at Column D/24	0%	NA	NA	Thu 26/4/07	Sat 28/4/07								
899	Steel Roof Trusses and Superstructure	19%	Thu 30/11/06	NA	Thu 30/11/06	Sat 21/6/08								
900	Panel Truss A1	55%	Thu 30/11/06	NA	Thu 30/11/06	Sat 21/6/08								
901	Temp supporting fabrication & assembly	100%	Wed 20/12/06	Wed 17/1/07	NA	NA								
902	Assembly on Steel Truss A1(907tons)	90%	Thu 18/1/07	NA	Sat 23/12/06	Thu 15/3/07								
903	Steel Structure for Grid A1 to Existing Façade Truss	50%	Thu 30/11/06	NA	Thu 30/11/06	Sat 21/6/08								
904	Level 2 +14.40	100%	Tue 27/2/07	Wed 16/5/07	Mon 8/1/07	Fri 30/3/07								
905	Main Floor Trusses for Level 2 (8nos)	100%	Tue 27/2/07	Wed 21/3/07	Mon 8/1/07	Tue 30/1/07								
906	Secondary Floor Trusses/Beams for Level 2 (82n	100%	Sat 3/3/07	Thu 29/3/07	Wed 31/1/07	Wed 21/2/07								
907	Composite Decking Slab for Level 2(2086sqm)	100%	Thu 8/3/07	Fri 23/3/07	Thu 8/2/07	Tue 27/2/07								
908	R.C. Wall & Staircase	100%	Mon 2/4/07	Wed 16/5/07	Mon 5/3/07	Fri 30/3/07								
909	Level 3 +21.90	67%	Sat 10/3/07	NA	Sat 3/2/07	Wed 21/3/07								
910	Main Floor Trusses for Level 3 (3nos)	100%	Sat 10/3/07	Wed 21/3/07	Sat 3/2/07	Wed 14/2/07								
911	Secondary Floor Trusses/Beams for Level 3 (20n	100%	Mon 12/3/07	Fri 30/3/07	Sat 10/2/07	Thu 1/3/07								
912	Composite Decking Slab for Level 3(540sqm)	100%	Sat 24/3/07	Mon 16/4/07	Wed 28/2/07	Sat 17/3/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task



Progress



Summary



External Tasks



Group By Summary



Critical Task



Milestone




Split



Project Summary



Baseline 1





Hong Kong Convention and Exhibition Centre  
Expansion Project

3 Month Rolling Programme based on master Programme Rev.1 Updating on 6June2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline1 Start	Baseline1 Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
914	Level 5 +29.40	38%	Thu 29/3/07	NA	Wed 28/2/07	Tue 29/1/08		6/6/07						
915	Main Floor Trusses for Level 5 (7nos)	100%	Thu 29/3/07	Thu 12/4/07	Wed 28/2/07	Tue 13/3/07								
916	Secondary Floor Trusses/Beams for Level 5 (81n	100%	Fri 13/4/07	Thu 26/4/07	Wed 14/3/07	Fri 30/3/07								
917	Composite Decking Slab for Level 5(1450sqm)	75%	Wed 25/4/07	NA	Thu 29/3/07	Fri 20/4/07								
937	Temporary Pedestrian Access Platform	100%	Fri 2/2/07	Thu 1/3/07	Thu 8/2/07	Tue 13/3/07								
938	Structure for Temp. Access Platform (at Level 2)	100%	Fri 2/2/07	Wed 14/2/07	Thu 8/2/07	Tue 27/2/07								
939	Cover for temp. Access Platform (at Level 3)	100%	Tue 13/2/07	Thu 1/3/07	Wed 28/2/07	Tue 13/3/07								
940	Tunnel for New Pedestrian Diversion Access	100%	Thu 30/11/06	Wed 30/5/07	Thu 30/11/06	Mon 28/5/07								
941	Tunnel Erection	100%	Wed 21/2/07	Mon 16/4/07	Wed 28/2/07	Thu 19/4/07								
942	BS Installation	100%	Thu 30/11/06	Wed 30/5/07	Thu 30/11/06	Sat 19/5/07								
943	Approval of Disable Hydraulic Lift	100%	Thu 30/11/06	Thu 30/11/06	Thu 30/11/06	Thu 30/11/06								
944	Disable Hydraulic Lift installation	100%	Thu 29/3/07	Mon 30/4/07	Fri 23/3/07	Fri 20/4/07								
945	Form 6	100%	Mon 30/4/07	Wed 30/5/07	Sat 19/5/07	Sat 19/5/07								
946	HVAC Installation	100%	Wed 21/2/07	Fri 30/3/07	Fri 16/3/07	Tue 24/4/07								
947	Electrical Installation	100%	Wed 21/2/07	Wed 21/3/07	Fri 16/3/07	Wed 18/4/07								
948	FS Installation	100%	Wed 21/2/07	Thu 15/3/07	Fri 23/3/07	Thu 19/4/07								
949	T&C	100%	Fri 16/3/07	Sat 7/4/07	Sat 21/4/07	Thu 10/5/07								
950	Form 501 Submission	100%	Tue 24/4/07	Tue 24/4/07	Tue 24/4/07	Tue 24/4/07								
951	Inspection	100%	Fri 11/5/07	Fri 18/5/07	Fri 11/5/07	Mon 28/5/07								
952	Pedestrian Routing Divert to New Access	100%	Sat 26/5/07	Sat 26/5/07	Mon 28/5/07	Mon 28/5/07								
963	Temporary Works for Sliding & Heavy Lifting	0%	NA	NA	Fri 1/6/07	Mon 12/11/07								
964	Heavy Lifting & Sliding System Installation	0%	NA	NA	Fri 1/6/07	Sat 21/7/07								
965	Remove Sliding Beams & Equipment From HL	0%	NA	NA	Fri 26/10/07	Mon 12/11/07								
966	Transfer Truss for Grid 24/A-B	0%	NA	NA	Fri 1/6/07	Wed 3/10/07								
967	Assembly Steel Transfer Truss on Column A1a/24 & Ba/24	0%	NA	NA	Fri 1/6/07	Sat 11/8/07								
968	Connection of Roof Truss A	0%	NA	NA	Mon 24/9/07	Thu 27/9/07								
969	Connection to Roof Truss B	0%	NA	NA	Fri 28/9/07	Wed 3/10/07								
970	Roof Truss A(1288tons)	0%	NA	NA	Fri 1/6/07	Thu 1/11/07								
971	Assembly of Steel Roof Truss A on Site	0%	NA	NA	Fri 1/6/07	Tue 31/7/07								
972	Erect Temp Bracing between Roof Truss A & B	0%	NA	NA	Wed 25/7/07	Tue 31/7/07								
973	Lifting Up to Grid C High Level	0%	NA	NA	Wed 1/8/07	Wed 8/8/07								
974	Sliding to Permanent Position at Grid A	0%	NA	NA	Tue 18/9/07	Sat 22/9/07								
975	Bracing for Roof Truss A & B	0%	NA	NA	Wed 26/9/07	Wed 10/10/07								
976	Transfer Trusses from Truss A to Truss A1	0%	NA	NA	Thu 11/10/07	Thu 1/11/07								
977	Assembly of Back Span for Steel Roof Truss A	0%	NA	NA	Fri 28/9/07	Wed 31/10/07								
978	Roof Truss B(963tons)	0%	NA	NA	Fri 1/6/07	Mon 5/11/07								
979	Assembly of Steel Roof Truss B on Site	0%	NA	NA	Fri 1/6/07	Tue 31/7/07								
980	Erect Temp Bracing between Roof Truss A & B	0%	NA	NA	Wed 25/7/07	Tue 31/7/07								
981	Lifting Up to Grid D High Level	0%	NA	NA	Wed 1/8/07	Wed 8/8/07								
982	Sliding to Grid B	0%	NA	NA	Tue 18/9/07	Sat 22/9/07								
983	Final Lifting of Transfer Truss & Roof Truss B	0%	NA	NA	Mon 24/9/07	Tue 25/9/07								
984	Bracing for Roof Truss A & B	0%	NA	NA	Wed 26/9/07	Wed 10/10/07								

Project:HKCEC Expansion Project  
3 Month Rolling Programme based on master P  
Date: 6/06/2007

Task  
Critical Task

Progress  
Milestone




Summary  
Split



External Tasks  
Project Summary




Group By Summary  
Baseline 1



Annex L

## Laboratory Report of Water Quality Sampling



(1-Aug-06)



# ENVIRO LABS LIMITED

## 環境化驗有限公司

### TEST REPORT

JOB NO. : 706066

DATE OF ISSUE : 15 June 2007

PAGE : 1 of 1

#### 1. Customer

Hip Hing - Ngo Kee Joint Venture  
5/F, 38 Sheung On Street, Chai Wan, Hong Kong  
Attn.: Mr. Ken Leung

#### 2. Sample Identification

Sample Description : 1 batch of water sample said to be wastewater was received in cool condition  
Quantity of Sample : 1 x 1L in plastic bottle (for TSS) and 1 x 250mL in plastic bottle (for COD)  
Sampling : Conducted by the staff of the Enviro Labs Ltd.  
Sampling Point : Outlet of Wastewater Treatment Facility  
(HKCEC Expansion Project, H200605)  
Preservation : Stored under refrigerated condition, COD: conc. H<sub>2</sub>SO<sub>4</sub> was added to pH < 2  
Sampling Date : 7 Jun 2007  
Received Date & Time : 7 Jun 2007 16:00

#### 3. Test Method

Parameter	Reference Method	Testing Period
(i) pH	APHA <sup>1</sup> 20e 4500 H*B	7 Jun 2007 (On-site)
(ii) Total Suspended Solids (TSS) Dried at 103-105°C	APHA <sup>1</sup> 17e 2540 D	7 – 12 Jun 2007
(iii) Chemical Oxygen Demand (COD)	APHA <sup>1</sup> 20e 5220 C	7 – 12 Jun 2007

1. APHA Standard Methods for the Examination of Water and Wastewater

#### 4. Test Result (1)\*

Label marked by customer	Test Parameter	Sample No.	Test Result	Discharge Limit **	Unit
HKCEC Expansion Project H200605 Discharge point	pH at 30 °C	706066-1	8.7	6 – 9	--
	TSS	706066-1	3.6	≤30	mg/L
	COD	706066-2	< 50	≤80	mgO <sub>2</sub> /L


\* Test results relate only to the items received.

\*\* Information provided by the customer. (It is not a test result, information for reference only).

--- END of REPORT ---



APPROVED SIGNATORY :

  
Kenneth Kar Kin LAM  
(Laboratory Manager)