

China State – China Railway Joint Venture

CE 28/2004 (GE)

Landslide Preventive Works at Po Shan Road, Mid-Levels – Design and Construction (Natural Terrain Risk Mitigation Works)

Monthly EM&A Report for January 2009

February 2009

	Name	Signature
Prepared & Checked:	Ryan Wong	Ryan Wony
Reviewed & Approved:	Edith Ng	, An

Version: 0

Date: 13 Fe

13 February 2009

The information contained in this report is, to the best of our knowledge, correct at the time of printing. The interpretation and recommendations in the report are based on our experience, using reasonable professional skill and judgment, and based upon the information that was available to us. These interpretations and recommendations are not necessarily relevant to any aspect outside the restricted requirements of our brief. This report has been prepared for the sole and specific use of our client and ENSR Asia (HK) Ltd. accepts no responsibility for its use by others.

This report is copyright and may not be reproduced in whole or in part without prior written permission.

ENSR Asia (HK) Ltd.

11/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 2893 1551 Fax: (852) 2891 0305 Email: ensrhk@ensr.aecom.com www.ensr.aecom.com www.maunsell.aecom.com

ENVIRON

Ref.: MSLPOSHNEM00_0_0130L.09

13 February 2009

By Fax (3188 0775) and Post

Engineer's Representative Maunsell Geotechnical Services Ltd Room 1808, 18/F, Tung Che Comm. Centre 246 Des Voeux Road West Sheung Wan, Hong Kong

Attention: Mr. Freddie Chan

Dear Mr. Chan,

Re: Agreement No. CE28/2004 (GE) Landslide Preventive Works at Po Shan, Mid-levels Monthly EM&A Report for January 2009

Reference is made to the Monthly EM&A Report for January 2009 (Version 0) by the Environmental Team by email on 10 February 2009, we would like to inform that we have no comment on the captioned report.

Please also note that the Monthly EM&A Report had been verified in accordance with the Condition 2.9 of the Environmental Permit No. EP-235/2005/B.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung Independent Environmental Checker

c.c. ENSR

Attn: Ms. Edith Ng

Fax: 2891 0305

TABLE OF CONTENTS

	Pa	ge
EXECU	TIVE SUMMARY	1
1.	INTRODUCTION	2
	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	2 2 3 3
2.	AIR QUALITY	4
	Monitoring Requirements Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Locations Monitoring Methodology Monitoring Results	4 4 4 5 6
3.	NOISE MONITORING	7
	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters Monitoring Methodology Monitoring Results	7 7 7 7 7
4.	VEGETATION MONITORING	9
	Monitoring Requirement Monitoring Location Monitoring Methodology Monitoring Results	9 9 9 9
5.	LANDSCAPE AND VISUAL	10
	Monitoring Requirement Summary of Inspection – 13 January 2009 Summary of Inspection – 20 January 2009 Next Landscape and Visual Audit Schedule	10 10 11 11
6.	ENVIRONMENTAL SITE INSPECTION AND AUDIT	12
	Site Inspection Assessment of Environmental Monitoring Results Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	12 13 13 13 14 14 14
7.	FUTURE KEY ISSUES	15
	Construction Programme for the Coming Months Key Issues for Coming Month Monitoring Schedule for the Coming Months	15 15 16
8.	CONCLUSIONS AND RECOMMENDATIONS	17
	Conclusions	17 17



List of Tables

Table 1.1	Contact Information of Key Personnel	3
Table 2.1	Air Quality Monitoring Equipment	4
Table 2.2	Air Quality Monitoring Parameters, Frequency and Duration	4
Table 2.3	Locations of Air Quality Monitoring Stations	4
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period	6
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period	6
Table 3.1	Noise Monitoring Equipment	7
Table 3.2	Locations of Noise Monitoring Stations	7
Table 3.3	Summary of Noise Monitoring Results in the Reporting Period	8
Table 6.1	Summary of Environmental Licensing and Permit Status	13

List of Figures

Figure 1.1	Site Layout Plan
Figure 2.1	Locations of Air Quality and Noise Monitoring Stations
Figure 6.1	Environmental Complaint Handling Procedures

List of Appendices

- Appendix A Project Organization Structure
- Appendix B Construction Programme
- Appendix C Implementation Schedule of Mitigation Measures (EMIS)
- Appendix D Action and Limit Levels for Air Quality and Noise
- Appendix E Calibration Certificates
- Appendix F Air Quality Monitoring Results and Graphical Presentation
- Appendix G Event Action Plan
- Appendix H Weather Data
- Appendix I Noise Monitoring Results and Graphical Presentation
- Appendix J Detailed Landscape and Visual Monitoring Report
- Appendix K ET's Site Inspection Summaries
- Appendix L Monitoring Schedules



EXECUTIVE SUMMARY

The Project "Landslide Preventive Works at Po Shan, Mid-levels – Design and Construction (Natural Terrain Risk Mitigation Works)" (hereafter called "the Project") includes the installation of about 700 numbers of soil nails and about 60 numbers of raking drains on the natural terrain within the concerned area.

China State – China Railway Joint Venture (CCJV) was commissioned as the Contractor of the Project. ENSR Asia (HK) Ltd. was employed by CCJV as the Environmental Team to carry out the EM&A programme.

The impact environmental monitoring and audit for the Project includes the air quality, noise, ecology, landscape and visual monitoring. The construction of the Project and the EM&A programme commenced on 1 April 2008.

This report documented the findings of EM&A works conducted in the period between 1 and 31 January 2009. As informed by the Contractor, construction activities in the reporting period were:

- Soil nailing works at Portion B2;
- Soil nail head construction at Portion A1 and A2; and
- Rock slope stabilization works at Portion C and Portion B2.

Breaches of Action and Limit Levels

There was no action / limit level exceedance recorded for 1-hour and 24-hour TSP monitoring.

In the reporting month, all noise level recorded complied with the limit level.

Complaint, Notification of Summons and Successful Prosecution

There was no complaint, notification of summons and successful prosecution received in the reporting month.

Reporting Change

There was no reporting change required in the reporting month.

Future Key Issues

The weather in the forthcoming month is expected to be dry and windy. The Contractor should maintain sufficient dust suppression measures, such as proper treatment of exposed slope and earth, and provide water spraying to any dusty construction activities.

It is also recommended to implement all necessary preventive measures to avoid oil leakage on ground / soil, such as provision of drip trays for all oil drums / chemical containers. In the event of oil leakage, the Contractor should properly remove the contaminated soil and dispose of as chemical waste. Construction waste and general refuse should be properly collected and disposed of.

1. INTRODUCTION

Background

- 1.1 The project site is located at the mostly undeveloped hillside above the residential development at Po Shan Road and adjacent to the trimmed back slope on the site of the catastrophic 1972 Po Shan Road failure. Previous studies had been carried out and results indicated that the natural hillside above Po Shan Road is affected by high groundwater level and unfavourable geology. Sub-surface drainage measures by means of sub-horizontal drains had been installed in 1984-85. These measures have been successful in lowering the main ground water table, thus improving the stability of the slopes such that large-scale failure have not occurred in the last twenty years.
- 1.2 The objective of the Project "Landslide Preventive Works at Po Shan, Mid-levels Design and Construction (Natural Terrain Risk Mitigation Works)" under Contract CE 28/2004 (GE) is to carry out detailed design and supervision of landslide preventive works on local repair of the hillside to minimize slope deterioration and shallow instability.
- 1.3 The proposed landslide preventive works would be constructed to protect the existing residential developments at the toe of the project site.
- 1.4 The scope of works of this Project includes the installation about 700 numbers of soil nails and about 60 numbers of raking drains on the natural terrain within the concerned area. The length of the soil nails is about 20m with a spacing of 2m horizontally and 3m vertically; the length of raking drains is about 10m with a spacing of 5m horizontally and 15m vertically.
- 1.5 The Project is anticipated to complete in 10 months after the commencement of construction.
- 1.6 According to the Environmental Permit (EP-235/2005/B) and the EM&A Manual of the Project, there is a need of an EM&A programme including air quality, noise, ecology, and landscape and visual monitoring.
- 1.7 ENSR Asia (HK) Ltd. (ENSR) was employed by the Contractor, China State China Railway Joint Venture, as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. In accordance with the EM&A Manual of the Project, environmental monitoring of air quality, noise, ecology, landscape and visual and environmental site inspections would be required for this Project.

Scope of Report

1.8 This is the tenth monthly Environmental Monitoring and Audit (EM&A) Report under the Contract CE 28/2004 (GE) – Landslide Preventive Works at Po Shan Road, Mid-Levels – Design and Construction (Natural Terrain Risk Mitigation Works). This report presented a summary of the environmental monitoring and audit works, list of activities, and mitigation measures proposed by the ET for the Project in January 2009.

Project Organization

1.9 The project organization is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1



Party	Position	Name	Telephone	Fax
CEDD	Senior Engineer	H. W. Sun	2762 5375	2714 0247
	Resident Engineer	Freddie Chan	3188 0400	3188 0775
ER (MGS)	Assistant Resident Engineer	S. F. Chau	3188 0400	3188 0775
IEC (ENVIRON)	Independent Environmental Checker	David Yeung	3743 0788	3548 6988
	Project Manager	C. Y. Mak	3188 0538	3188 1710
Contractor (CCJV)	Safety and Environmental Officer	Ken Fong	3188 0538	3188 1710
ET (ENSR)	ET Leader	Edith Ng	3105 8525	2891 0305

Table 1.1 Contact Information of Key Personnel

Summary of Construction Works

- 1.10 The Contactor has carried out major activities in the reporting month. Details of the works undertaken in this reporting period are listed below:
 - Soil nailing works at Portion B2;
 - Soil nail head construction at Portion A1 and A2; and
 - Rock slope stabilization works at Portion C and Portion B2.
- 1.11 The general layout plan of the Project site showing the contract area is shown in Figure 1.1. The construction programme is provided in Appendix B.
- 1.12 The mitigation measures implementation schedule are presented in Appendix C.

Summary of EM&A Programme Requirements

- 1.13 The EM&A programme required environmental monitoring for air quality, noise, ecology and landscape and visual and environmental site inspections for air quality, noise, ecology, landscape and visual and waste management. The EM&A requirements for each parameter described in the following sections include:
 - All monitoring parameters;
 - Monitoring schedules for the reporting month and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

Monthly EM&A Report

2. AIR QUALITY

Monitoring Requirements

2.1 In accordance with the EM&A Manual, 1-hour and 24-hour TSP levels at 2 air quality monitoring stations were established. Impact 1-hour and 24-hour TSP monitoring was conducted for at least once every 7 days during the construction phase of the Project. The Action and Limit level of the air quality monitoring is provided in Appendix D.

Monitoring Equipment

2.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Table 2.1 summarises the equipment used.

 Table 2.1
 Air Quality Monitoring Equipment

Equipment	Model
High Volume Sampler	GS 2310 Accu-vol system
Calibrator	GMW 25
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3

Monitoring Parameters, Frequency and Duration

2.3 Table 2.2 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.2 Air Quality Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
CA1 & CA2	24-hour TSP	At least once every 7 days
	1-hour TSP	At least 3 times every 7 days

Monitoring Locations

2.4 Both monitoring stations were set up at the proposed locations in accordance with EM&A Manual. Table 2.3 describes details of the two monitoring stations. The monitoring locations are shown in Figure 2.1.

Table 2.3 Locations of Air Quality Monitoring Stations

Monitoring Station	Identity / Description	
CA1	Access road to Po Shan Mansions	
CA2	Podium of Hamilton Court	

Monitoring Methodology

24-hour TSP Monitoring

Installation

- 2.5 The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - A minimum of 2 meters separation from walls, parapets and penthouse was required for rooftop sampler.
 - No furnace or incinerator flues were nearby.
 - Airflow around the sampler was unrestricted.
 - Permission was obtained to set up the samplers and to obtain access to the monitoring stations.
 - A secured supply of electricity is needed to operate the samplers.

Preparation of Filter Papers

- Glass fibre filters, G810 were labeled and sufficient filters that were clean and without pinholes were selected.
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- ALS Technichem (HK) Pty Ltd. has comprehensive quality assurance and quality control programmes.

Field Monitoring

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- Then the shelter lid was closed and was secured with the aluminum strip.
- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flowrate record sheet was set into the flow recorder.
- The range specified in the EM&A Manual was between 0.6-1.7 m³/min.
- The programmable timer was set for a sampling period of 24 hrs \pm 1 hr, and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to ALS Technichem (HK) Pty Ltd. for analysis.

Maintenance and Calibration

- The HVS and its accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs are calibrated using GMW-25 Calibration Kit prior to the commencement of baseline air



quality monitoring, and will be calibrated at bi-monthly intervals throughout all stages of the impact monitoring.

• Calibration records are shown in Appendix E.

1-hour TSP Monitoring

Measuring Procedures

- 2.6 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:
 - Set POWER to "ON", push BATTERY button, make sure that the meter's indicator is in the range with a red line and allow the instrument to stand for about 3 minutes (Then, the air sampling inlet has been capped).
 - Push the knob at MEASURE position.
 - Push "O-ADJ" button. (Then meter's indication is 0).
 - Push the knob at SENSI ADJ position and set the meter's indication to S value described on the Test Report using the trimmer for SENSI ADJ.
 - Pull out the knob and return it to MEASURE position.
 - Push "START" button.

Maintenance and Calibration

• The 1-hour TSP meter would be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of the air quality baseline monitoring. Calibration records are shown in Appendix E.

Monitoring Results

2.7 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively and the monitoring results are provided in Appendix F.

	Average (μg/m ³)	Range (μg/m ³)	Action Level (μg/m ³)	Limit Level (μg/m ³)
CA1	75.1	65.8 - 85.5	309.3	500
CA2	71.0	61.6 – 81.5	319.6	500

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m ³)	Limit Level (µg/m ³)
CA1	69.7	23.4 – 151.4	166.8	260
CA2	81.2	27.9 – 122.8	187.0	260

- 2.8 Air quality monitoring was carried out for both 1-hour TSP and 24-hour TSP at all the monitoring stations in the reporting month.
- 2.9 The air quality monitoring results, in terms of 1-hour TSP and 24-hour TSP, were below the action and limit level at both monitoring locations in the reporting month. The event action plan is annexed in Appendix G.
- 2.10 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from Hong Kong Observatory Victoria Peak Automatic Weather Station and Central Pier Anemometer Station.

3. NOISE MONITORING

Monitoring Requirements

3.1 In accordance with the EM&A Manual, impact noise levels should be obtained at 2 noise monitoring stations. Impact noise monitoring was conducted for at least once per week during the construction phase of the Project. The Action and Limit level of the noise monitoring is provided in Appendix D.

Monitoring Equipment

3.2 Integrating Sound Level Meter was employed for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (Lx). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). Portable electronic wind speed indicator capable of measuring wind speed in m/s was employed to check the wind speed. Table 3.1 details the noise monitoring equipment used.

Table 3.1 Noise Monitoring Equipment			
Equipment	Model		
Integrating Sound Level Meter	Rion NL-31		
Calibrator	Rion NC-73		

Notes Menitoring Equipment

Monitoring Locations

Table 0.4

3.3 Two monitoring stations were set up in accordance with EM&A Manual. Table 3.2 describes details of the two monitoring stations. The monitoring locations are shown in Figure 2.1.

Table 3.2 Locations of Noise Monitoring Stations

Monitoring Station	Identity / Description
CN1	Block A, Po Shan Mansions
CN2	Block A, Po Shan Mansions

Monitoring Parameters

3.4 One set of 30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays at a frequency of once per week was required to determine the impact noise level. L_{eq} , L_{10} and L_{90} would be recorded.

Monitoring Methodology

Monitoring Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- Façade measurements were made at all three monitoring locations.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting: A
 - time weighting: Fast
 - time measurement: $L_{eq}(30 \text{ minutes})$ during non-restricted hours i.e. between 07:00 and 19:00 on normal weekdays
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with a portable wind meter.



- During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise • sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter • noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at guarterly intervals.
- The meter should be checked and calibrated at yearly intervals.
- Calibration details for the sound level meter and calibrator are provided in Appendix E. •

Monitoring Results

3.5 The monitoring results for noise are summarized in Table 3.3 and the monitoring data is provided in Appendix I.

Table 3.3	Summary of Noise Monitoring Results in the Reporting Period										
	Average, dB(A), L _{eq (30 mins)}	Range, dB(A), L _{eq (30 mins)}	Limit Level, dB(A), L _{eq (30 mins)}								
CN1	59.7	58.7 – 60.1	75.0								
CN2	58.9	58.3 – 59.4	75.0								

Table 3.3 Summary of Noise Monitoring Results in the Reporting Period

- 3.6 There was no noise complaint received in the reporting month, hence, no action level exceedance was recorded. At both monitoring locations, CN1 and CN2, all the monitoring results (daytime) were below the limit level of 75 dB(A).
- 3.7 All the monitoring results lied within the range of the predicted noise levels in the EIA report.
- 3.8 Major noise sources during the noise monitoring included the construction activities from the Project and another project under the same contract (concurrent project) carried out in the vicinity and nearby traffic noise.

4. VEGETATION MONITORING

Monitoring Requirement

- 4.1 As required under Environmental Permit No. EP-235/2005/B, the Permit Holder is required to carry out monitoring of the plant species of conservation interest to check on the health and condition of the plants twice a month during the construction period of the Project.
- 4.2 It is required to undertake the ecological tasks to fulfill the requirements of the Environmental Permit (EP). As required by Conditions 2.11 and 3.5 of the EP, a suitably qualified ecologist with 7 or more years of relevant experience shall be employed to conduct the ecological monitoring.

Monitoring Location

4.3 The ecological monitoring was carried out for plant individuals of conservation interest identified within the proposed works area.

Monitoring Methodology

- 4.4 The ecological monitoring was conducted twice in the reporting month on 13 and 20 January 2009 by Ms. Gigi C C Lam, who had over 7 years of relevant ecological experience.
- 4.5 The plants of conservation interest, which were tagged during the baseline survey, were checked during each monitoring.

Monitoring Results

- 4.6 Site clearance, soil nailing and scaffolding works were in progress during the monitoring visits. Most of the tagged vegetation has been fenced off and was found to be in good condition during the monitoring visits in January 2009.
- 4.7 Most of the harden grout from the previous leakage incident in December 2008 covering on the vegetation and soil surface had been removed by the Contractor. Four individuals vegetation of conservation interest tagged as V015, V016, V017 and V018 were lost. It was believed that they were covered by the leaked grout and removed during the cleaning process. To prevent further damage to the tagged vegetation, the Contractor was advised to fenced off the vegetation properly and restrict any unauthorized access of site workers to the area.
- 4.8 The leaves of vegetation located near the operation area of soil nailing works were covered heavily with dust and were subsequently washed by the Contractor upon request.

5. LANDSCAPE AND VISUAL

Monitoring Requirement

5.1 During the construction phase of the Project, landscape and visual monitoring should be carried out bi-weekly by a Registered Landscape Architect (RLA) to check if the design, implementation and maintenance of the landscape and visual mitigation measures are fully realized. A detailed report is annexed in Appendix J.

Summary of Inspection – 13 January 2009

Matters Arising from Previous Inspections

- 5.2 The Contractor had removed the pipe sleeves previously stockpiled against the existing tree on site.
- 5.3 It was still observed that the Contractor had not removed the dead trees, including a tree with rotten trunk at the base located near existing tree T534. The Contractor was recommended to remove all the dead and rotten trees away from the footpath area for safety.
- 5.4 It was still observed that rectification of many of the tree identification numbers for the existing retained trees were outstanding. The Contractor was reminded to re-instate the tree numbers on existing trees for ease of reference as soon as possible.
- 5.5 It was noted that compensatory planting proposal for the replacement of dead tree T611 was outstanding. The Contractor was recommended to seek Engineer's agreement on the replacement planting as soon as possible.
- 5.6 It was noted that the Contractor's clarification of the status of existing trees T516, T517, T666, and T698 located immediately outside of the works boundary was outstanding. The Contractor was reminded to provide necessary information as soon as possible.

Protection of Existing Trees

5.7 It was observed that rocks from broken-up boulders were placed against an existing tree on slope. The Contractor was requested to urgently remove the rocks away from the tree to prevent permanent damage.

Recommendations

- 5.8 The Contractor was recommended to clear and remove dead / rotten trees from site for safety.
- 5.9 The Contractor was reminded to rectify all ineligible tree identification numbers for all existing trees.
- 5.10 The Contractor was recommended to clarify the status of missing trees as soon as possible.
- 5.11 The Contractor was recommended to seek Engineer's agreement on the replacement planting for dead tree.
- 5.12 The Contractor was recommended to clear the rocks away from existing tree and not to pile rocks against trees in future.



Summary of Inspection – 20 January 2009

Matters Arising from Previous Inspections

- 5.13 The Contractor had cleared away the rocks previously found placed against existing tree.
- 5.14 It was still observed that the Contractor had not removed the dead trees, including a tree with rotten trunk at the base located near existing tree T534. The Contractor was recommended to remove all the dead and rotten trees away from the footpath area for safety.
- 5.15 It was still observed that rectification of many of the tree identification numbers for the existing retained trees were outstanding. The Contractor was reminded to re-instate the tree numbers on existing trees for ease of reference as soon as possible.
- 5.16 It was noted that compensatory planting proposal for the replacement of dead tree T611 was outstanding. The Contractor was recommended to seek Engineer's agreement on the replacement planting as soon as possible.
- 5.17 It was noted that the Contractor's clarification of the status of existing trees T516, T517, T666, and T698 located immediately outside of the works boundary was outstanding. The Contractor was reminded to provide necessary information as soon as possible.

Protection of Existing Trees

5.18 It was observed fine dust from the soil nail drillings works had been deposited on trees. The Contractor was reminded to hose down the trees on a regular basis to prevent adverse affects on tree growth in future.

Recommendations

- 5.19 The Contractor was reminded to hose down the fine dust from trees as soon as possible.
- 5.20 The Contractor was reminded to rectify all ineligible tree identification numbers for all existing trees.
- 5.21 The Contractor was recommended to remove dead / rotten trees from site for safety. The Contractor was also reminded to record and report all dead trees as found on site to the Engineer for record.
- 5.22 The Contractor was recommended to clarify the status of missing trees as soon as possible.
- 5.23 The Contractor was recommended to seek Engineer's agreement on the replacement planting for dead tree.

Next Landscape and Visual Audit Schedule

5.24 The landscape and visual audits in the next reporting month was tentatively scheduled to 10 and 24 February 2009.



6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

6.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. In the reporting month, 3 site inspections were carried out on 6, 13 and 20 January 2009. Site inspection in the week of 27 January 2009 was called off due to Chinese New Year holiday and no construction activity being carried out. The detail findings of the landscape and visual audits in the reporting month are presented separately in Section 5. The environmental site inspection summaries are attached in Appendix K. Particular observations are described below.

Air Quality

6.2 No adverse observation was identified in the reporting month.

Noise

6.3 No adverse observation was identified in the reporting month.

Water Quality

6.4 Muddy water was observed running down the slope at BA11. The Contractor was advised to provide sand bag bundings as primary desilting facility at the slope.

Chemical and Waste Management

- 6.5 A chemical container at Row AQ and soil nail installation controllers at Row AR and Row K were observed placed on ground without drip tray. The Contractor was reminded to provide drip tray to all chemical containers and plants on site.
- 6.6 Some cement slurry was observed on the platform of Pullout 16 and observed dripping to the slope below. The Contractor was requested to properly clean up the slurry.

Ecology

- 6.7 Four individuals tagged vegetation of conservation interest (V015, V016, V017 and V018) were lost. To protect the tagged vegetation of conservation interest, the Contractor was advised to fence off the tagged individual plants properly and strictly restrict the unauthorized access of the site workers to the area.
- 6.8 Muddy runoff was observed running down a slope along the bank of a dried-up hill stream near BA11. The Contractor was advised to add sand bag bundings for desilting, and direct the runoff towards silt trap facilities.

Landscape and Visual

- 6.9 It was still observed that the Contractor had not removed the dead trees, including a tree with rotten trunk at the base located near existing tree T534. The Contractor was recommended to remove all the dead and rotten trees away from the footpath area for safety.
- 6.10 It was still observed that rectification of many of the tree identification numbers for the existing retained trees were outstanding. The Contractor was reminded to re-instate the tree numbers on existing trees for ease of reference as soon as possible.



- 6.11 It was noted that compensatory planting proposal for the replacement of dead tree T611 was outstanding. The Contractor was recommended to seek Engineer's agreement on the replacement planting as soon as possible.
- 6.12 It was noted that the Contractor's clarification of the status of existing trees T516, T517, T666, and T698 located immediately outside of the works boundary was outstanding. The Contractor was reminded to provide necessary information as soon as possible.
- 6.13 It was observed that rocks from broken-up boulders were placed against an existing tree on slope. The Contractor was requested to urgently remove the rocks away from the tree to prevent permanent damage.
- 6.14 It was observed fine dust from the soil nail drillings works had been deposited on trees. The Contractor was reminded to hose down the trees on a regular basis to prevent adverse affects on tree growth in future.

Assessment of Environmental Monitoring Results

- 6.15 All monitoring results were audited against the Action / Limit levels and any exceedance would be validated and issued when necessary.
- 6.16 The monitoring results in the reporting period were comparable with the EIA predictions. Detailed discussions are given in Section 2 and 3.

Advice on the Solid and Liquid Waste Management Status

- 6.17 The Contractor is registered as a chemical waste producer for this Project. The Chemical Waste Storage Area located at the Contractor's site office area was properly maintained in the reporting month.
- 6.18 As advised by the Contractor, 6.27 ton of non-inert C&D waste was disposed offsite to SENT landfill in the reporting month. C&D waste generated was reused on site as much as possible.

Environmental Licenses and Permits

6.19 The environmental licenses and permits for this Project and valid in the reporting month is summarized in Table 6.1.

Description	Permit No	Valid I	Period	Remarks		
Description	rennit No.	From	То	i temarka		
Environmental Permit	EP-235/2005/B	23/11/07		 Installation of about 700 nos. of soil nails and about 60 nos. of raking drains in the natural terrain; Rock slope stabilisation works at upper portion of the natural terrain; and Other associated works. 		
Registration as a Chemical Waste Producer	5213-141-C3250-02	13/12/06		Spent lubricating oil and mineral oil		
Effluent Discharge License	EP880/W10/XX0261	07/11/06	31/12/11			
Notification of	001012125	18/07/06				

 Table 6.1
 Summary of Environmental Licensing and Permit Status



Monthly EM&A Report

Constriction Work		
under APCO		
(Construction Dust)		

Implementation Status of Environmental Mitigation Measures

- 6.20 In response to the site audit findings, the Contractor carried out corrective actions.
- 6.21 A summary of the Implementation Schedule of Mitigation Measures (EMIS) is presented in Appendix C. Most of the necessary mitigation measures were implemented properly.

Summary of Exceedances of the Environmental Quality Performance Limit

- 6.22 All 1-hour TSP, 24-hour TSP and noise monitoring results complied with the Action / Limit levels.
- 6.23 No exceedance was recorded in the reporting month.

Summary of Complaints, Notification of Summons and Successful Prosecutions

- 6.24 The Environmental Complaint Handling Procedure is annexed in Figure 6.1.
- 6.25 No environmental complaint, notification of summons and successful prosecutions was received in the reporting month.

7. FUTURE KEY ISSUES

Construction Programme for the Coming Months

- 7.1 The construction programme for the Project is provided in Appendix B.
- 7.2 The major construction work in February 2009 will be:
 - Soil nailing works at Portion B2;
 - Construction of soil nail heads at Portion A2 and Portion B1; and
 - Rock slope stabilization works at Portion B2, Portion C and Portion D.

Key Issues for Coming Month

- 7.3 Key issues to be considered in the coming month included:
 - Sufficient dust suppression measures should be maintained;
 - Collection of construction waste should be carried out regularly;
 - Site runoff should be properly collected and treated prior to discharge;
 - Construction activities should avoid causing damage to the trees and to plants species of conservation interest; and
 - Quieter powered mechanical equipment should be used.
- 7.4 The following mitigation measures are required:

Air Quality Impact

- Regular watering should be used during soil nailing;
- Dusty material stockpiled should be completely covered;
- Dusty activities should be re-scheduled if high-wind conditions encountered;
- Open burning should be strictly prohibited;
- All dusty vehicle loads transporting to, from and between site locations should be covered with tarpaulin;
- Vehicle wheel and body washing facilities should be used at all exit points of the site;
- Wind shield, dust extraction units or water spraying should be used at the loading points.

Construction Noise Impact

- Quieter powered mechanical equipment should be used;
- Insulating fabric should be used for drill rigs during drilling process;
- Noise generating construction works should be carried out during daytime only;
- Noise barriers or other measures should be used to minimize disturbance to the bat roost;
- Plant on site should be properly maintained and serviced regularly;
- Mobile plants should be sited as far from NSRs as possible;
- Machines and plant in intermittent use should be throttled down;
- Strong noise emitting plants, wherever possible, should be oriented so that noise is directed away from the nearby NSRs;
- Material stockpiles, wherever possible, should be effectively utilized to screen noise from construction activities;
- Movable noise barrier with surface mass in excess of 7kg/m² should be used for PME wherever possible;
- Noise insulating fabric should be adopted for drill rig operating in Works Area E.

Water Quality Impact

- Prevent runoff water from entering the nearby water-bodies;
- Silt traps and oil / grease separators should be regularly cleaned and maintained;
- Outlet pipe extending above the slope surface should be installed;
- Air should be used as the flushing medium of the drilling equipment;
- Earth bunds or sand bag barriers should be provided on-site to direct storm water to silt removal facilities;



- Exposed slope / soil surface and opened stockpile of more than 50m³ should be covered with tarpaulin;
- Oils and fuels should be used and stored in designated area.

Chemical and Waste Management

- Debris and rubbish on-site should be collected, handled and disposed of properly;
- Waste skips should be provided to collect general refuse and construction wastes;
- Soil contamination with fuel leaked from construction plants should be removed off-site;
- Sufficient waste disposal points with regular collection should be provided;
- Appropriate measures should be provided to minimize windblown litter and dust during transportation of waste;
- Different containers should be used to segregate and store different types of waste;
- Encourage collection of aluminum cans, PET bottles and paper by providing separate bins;
- Unused chemicals should be recycles wherever possible;
- Proper storage and site practices should be adopted to minimize the potential for damage and contamination of construction materials;
- Oils and fuels should be stored in designated area;
- Plan and stock construction materials carefully to minimize waste generation.

Ecological Impact

- Soil nail installation should avoid / minimize damage of root system to the existing plants;
- Fences should be erected along the boundary of the works area
- Disturbance to the natural woodland and shrubland habitats should be minimized by preventing tipping, vehicle movements and encroachment of personnel onto the adjacent area;
- Permanent casing should be provided to the drillhole of soil nail;
- Placement of equipment or stockpile should be located in designated areas to minimize disturbance to natural or moderate-high ecological value habitats;
- Construction activities should be restricted to works areas;
- Disturbance to existing vegetation should be minimized wherever possible.

Landscape and Visual Impact

- Designation of "no-intrusion zones" and record any trespass and damage to existing vegetation;
- Soil nails on site should avoid tree trunks and tree roots;
- Dust and erosion control should be provided for exposed soil;
- For tree planting operations, method statement should be checked against specification requirements;
- All retained trees within the working boundary should be checked regularly;
- Control over appearance of hoarding, construction plants / machines;
- Security floodlights should be carefully selected to avoid light pollution.

Monitoring Schedule for the Coming Months

7.5 The tentative schedule for environmental monitoring in February 2009 is provided in Appendix L.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 8.1 The construction phase of the project commenced in April 2008.
- 8.2 1-hour TSP and 24-hour TSP monitoring was carried out in the reporting month. All monitoring results complied with the action / limit level. No exceedance was recorded.
- 8.3 All impact daytime noise monitoring results complied with the limit level in the reporting month.
- 8.4 Environmental site inspections were carried out 3 times in January 2009. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 8.5 Two landscape and visual audits were carried out in the reporting month. The Contractor was reminded to hose down the fine dust from soil nailing works from trees as soon as possible. The Contractor was also requested to keep rocks and construction materials away from trees to prevent permanent damage to the trees.
- 8.6 Two ecological audits were carried out in the reporting month. Four individuals of tagged vegetation of conservation interest were lost probably due to the previous incident of grout leakage. The Contractor was reminded to take all necessary actions to prevent the re-occurrence of grout leakage to the surrounding natural environment. All tagged plants of conservation interest in the affected area should be located and fenced off properly with clear sign to avoid any further damage and restrict any unauthorized access of site workers to the area. Proper measures should be taken to avoid excessive muddy runoff from the running down to the natural area near the operation works.
- 8.7 No environmental complaint, notification of summons and prosecution was received in the reporting month.

Recommendations

8.8 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

- Soil nail workstations on site should be properly enclosed.

Construction Noise Impact

- Nil

Water Quality Impact

- Sedimentation tanks on site should be properly maintained;
- Site effluent must be collected and treated prior to discharge to public drain;
- U-channels should be kept clear of mud, debris, leaves, construction waste and materials; and
- Soil and exposed earth at all working platforms and slopes should be cleaned up.

Chemical and Waste Management

- Drip trays should be provided to all plants and chemical containers on site;
- Oils and fuels should be stored in designated area;
- Empty chemical containers should be disposed of as chemical waste;
- C&D waste, debris and general refuse on-site should be collected, handled and disposed of properly; and
- Waste skips should be provided to collect general refuse and construction wastes.



Ecological Impact

- The Contractor was reminded to take all necessary actions to prevent grout leakage to the surrounding natural environment;
- Regular watering should be carried out to wash dust covered on leaves of vegetation;
- All plant species of conservation interest should be fenced off properly with clear sign, especially for those located near major access road and areas likely to be impacted by construction activities; and
- Site runoff should be directed towards regularly cleaned and maintained silt trap facilities to prevent sedimentation impact.

Landscape and Visual Impact

- Dead / rotten trees should be removed from site for safety. The Contractor was also reminded to record and report all dead trees as found on site to the Engineer for record;
- All ineligible tree identification numbers should be rectified for all existing trees;
- The status of missing trees should be clarified as soon as possible;
- Engineer's agreement on the replacement planting for dead tree should be sought;
- Excavated rocks should be kept clear from existing tree and should not be placed against trees in future;
- The pipe stockpile should be kept away from existing tree, and materials and equipment should not be stockpiled against trees on site; and
- Fine dust deposited on trees due to soil nailing works should be hosed down from trees as soon as possible.

FIGURES







APPENDIX A PROJECT ORGANIZATION STRUCTURE



APPENDIX B CONSTRUCTION PROGRAMME

Activity	Activity	Oria	MP1A w 3a	MP1A w 3a	Current	Current	%	Total	Cal	200	6 2007		2(008
ID	Description	Dur	Start	Finish	Start	Finish	Comp	Float	ID	JJAS	ONDJFMAMJJ	ASOND	JFMAMJ	JA
General &	Preliminary	1			1	1		1 1						
General &	Freinfind y													
	Common common of Works	0	19 11 11 064		19 11 11 06 4		100		2	\diamond				
PRE-1020	Dete	0	TOJULUOA		TOJULUOA		100		2	♦				-
	Date	0		40101/00		00 11 11 00	0	400	0					\diamond
PRE-1060		0		10100008		02JUL09	0	-192	2					
General														
PRE-1040	Site Office Establishment	14	19JUL06A	31JUL06A	19JUL06A	31JUL06A	100		2					-
Manufactu	Iring & Delivery													
+ General														
		461	07AUG06A	10NOV07A	07AUG06A	10NOV07A	100		2					
Instrumen	tation & Monitoring Works													
+ General														
		899	18JUL06A	10NOV08	18JUL06A	02JUL09	81	505	1					 !
Section 2:	- Tunnel & Associated Works						-	1 1						
	a - Turiner & Associated Works													
Commence			40.004		40.000		400	. I		5				
2A-1020		0	18JUL06A		18JUL06A		100		2	•		<u></u>	!!	
Completion	Date													
2A-1040	Section Completion	0		10NOV08		30APR09	0	-129	2					
+ Design &	Submission	-			1	1	1							
		822	01AUG06A	14FEB08	01AUG06A		100		2					
+ Soil Nail V	Vorks				1	I	1							
		628	120CT06A	26NOV07	120CT06A	31OCT08	99	44	1					
High Tunne	<u> </u>													
HT-C1020	Install Pipe Roof, Grouting & Temp. Soil Nails	21	27NOV06A	27JAN07A	27NOV06A	27JAN07A	100		1					
HT-C1040	Construct Temporary Noise Enclosure	21	15DEC06A	28APR07A	15DEC06A	28APR07A	100		1					
HT-C1060	Excavate Type A Tunnel (Soft)	45	30JAN07A	13MAR07A	30JAN07A	13MAR07A	100		1					
HT-C1080	Excavate Type A Tunnel (Hard)	70	14MAR07A	31MAY07A	14MAR07A	31MAY07A	100		1					
HT-C1100	Excavate Low Tunnel Chamber	45	24APR07A	06AUG07A	24APR07A	06AUG07A	100		1					
HT-C1110	1st Site Trials of Sub-vert. Drain	2	16JUL07A	27JUL07A	16JUL07A	27JUL07A	100		1					
HT-C1120	Excavate Type B2 Starter Tunnel	50	02JUN07A	14JUL07A	02JUN07A	14JUL07A	100		1					
HT-C1140	Level & Setup Rail & Track to TBM Excavation	50	09JUL07A	28AUG07A	09JUL07A	28AUG07A	100		1					
HT-C1160	Install & T&C of Mucking System	90	26MAR07A	18SEP07A	26MAR07A	18SEP07A	100		1					
HT-C1180	Assembly TBM at Portal & Move into High Tunnel	30	10AUG07A	18SEP07A	10AUG07A	18SEP07A	100		1					
HT-C1200	Excavate High Tunnel(TBM)(Grouting Allowed)	30	19SEP07A	01DEC07	19SEP07A	08DEC07A	100		1			╡ _┻ ┝╺┝╸╸╸	<u></u>	
HT-C1220	Retract TBM & Remove from High Tunnel	14	03DEC07	18DEC07	10DEC07A	27DEC07A	100		1					- $ +$ $-$
HT-C1240	Cast Invert of Type B Tunnel (259m)	45	19DEC07	24JAN08	23JUL08A	290CT08A	100		1			··		
HT-C1260	Remaining Site Trials of Sub-vert. Drains	2	25JAN08	26JAN08	03JAN08A	05JAN08A	100		1			+ + -		+ -+ -
HT-C1280	Install Sub-Vert. Drains (99 nos.)	120	28JAN08	07APR08	28DEC07A	22JUL08A	100		1	1				
HT-C1290	Cast Time D Crown Lining (250m) Drains ato	14	28JAIN08			1500108A	100	01	1	- -		··		+ + +
HT-C1300	Cast Type B Crown Lining (259m), Drains, etc	60	USAPRUS	0510108	18AUG08A	12INOV08	99	-91	1			4		+++-
HT-C1305	Construct Readwalls at Intersection	10			12NOV/08		0	-85	1			4		+ +
HT C1220	Cast Type A Crown Lining (10, 00, 10, 22, 5)	10		22411009		21 IANO0	0	-91	1					$+\frac{1}{1}$
HT-C1320	Lining Design Confirmation (10+22.5, 10+37.5)	40	00301008	22A0G08	31OCT08*	ZIJANUS	0	505	1					<u> </u>
HT-C1330	Cast Invert of Type & Tuppel (10+22.5~00+37.5)	18			255EP084		100	505	1					$-\frac{1}{1}\frac{1}{1}$ - 1
HT-C1332	Mobilization & Site Trial	10			06FFB09	17EEB09	0	-91	1					$+\frac{1}{1}+-$
HT-C1335	Shotcrete Type A Crown Lining (LI0+22 5~LI0+37 5)	20			18FFB09	12MAR09	0	-91	1			+ - -		+ + + -
HT-C1340	Cast Vertical Shaft, Walkway & Drainage	25	23AUG08	23SEP08	13MAR09	10APR09	0	-91	1			+		+ + + -
HT-C1360	Complete Sub-vert, Drain Connection, Downpipe, etc	60	08AUG08	170CT08	13NOV08	23JAN09	0	-26	1					
HT-C1380	E&M Works & External Works	60	14AUG08	10NOV08	20FEB09	30APR09	0	-102	1					+
					1		1 -	1						
LOW 10111C	Excavate Type B2 Starter Tunnel (15m)	70	074UG074	220CT07A	07AUG07A	220CT07A	100		1			<u>=</u> ; ; ; ;		
LT-C1040	Reposition TBM for Low Tunnel Excavation	14	19DEC07	05JAN08	28DEC07A	26FEB08A	100		. 1	+ - - -				$+\frac{1}{\frac{1}{\frac{1}{\frac{1}{\frac{1}{\frac{1}{\frac{1}{\frac{1}$
LT-C1060	Excavate Low Tunnel(TBM-165m)(Grouting Allowed)	14	07JAN08	22JAN08	26FEB08A	17MAR08A	100		1	+ - - !		┍╶╞══┝╶╎╴┥╴┑		$+\frac{1}{1}\frac{1}{1}$
LT-C1080	Remove TBM & Track from Low Tunnel	14	23JAN08	07FEB08	18MAR08A	31MAR08A	100		1	+ - - ^L ''		·		$+\frac{1}{1}\frac{1}{1}$
LT-C1100	Remove Hopper & Conveyor System	30	08FEB08	13MAR08	18MAR08A	31JUL08A	100		1	+ -			ii* * ii	+ + +
LT-C1120	Cast Invert of Type B Tunnel (179m)	20	14MAR08	07APR08	13NOV08	05DEC08	0	-61	1					
-					1	1	1					I I 		¥
Start Date Finish Date	04JUL06 02.11 /1 10			MP1A	MP27			Contr	act GI	E/2005/45	Sheet 1 of 3		nnr 🥒	
Data Date	310CT08			Current			La	ndslide	Prev	entive Works	3		lin C	H
Run Date	03NOV08 09:09			Progress Bar Critical Activity			at	າບ ວກສ (ລະ ລ	11 KOA	u, iviia-Level: lot 2008)	5			
				Childar Activity			N	as a) Ionthlv/	Prog	ress Undate		中國	図建築 - 中國	鐵路
	?Primavera Systems, Inc.						, n					CHINA	STATE - CHINA RAILWA	a joint V



VENTURE

Activity	Activity	Orig	MP1A w 3a	MP1A w 3a	Current	Current	%	Total	Cal		20	06	20	07			2	2008
	Description	Dur	Start	Finish	Start	Finish	Comp	Float		J	JAS	ONDJF	MAMJ	JA	SOND	JFM	AM,	JJJ/
	Description	Dui	Otart		Otart	THISH	Comp	Tiout	10			+++++++++++++++++++++++++++++++++++++++		, The second se			u uu u	
		70	0040000	05 11 10 100	47.000	00050004	100	1										V
LT-C1140	Install Sub-vert. Drains (69 nos.)	70	08APR08	05JUN08		03SEP08A	100	05	1		- -		+ - + - +					- +
LT-C1160	Cast Type B Cown Lining (179m), Drains, etc	40	06JUN08	24JUL08	27NOV08	14JAN09	0	-85	1		- -							- + - + -
LT-C1180		18	25JUL08	22AUG08	255EP08A	1500108A	100	04	1				÷ - <u>}</u> + -		' '	¦¦ ·		- + - + -
LT-C1190	Shotcrete Type A Crown Lining (D0+34~D0+42)	20		(500700	18FEB09	12MAR09	0	-91	1									
LT-C1200	Complete Sub-vert. Drain Connection, Downpipe, etc	45	23AUG08	1500108	15JAN09	16MAR09	0	-63	1								<u> </u>	
Landscapin	g Works		I	1	1	1	1	1										
2A-5020	Tree Transplanting (at Portal Entrance)	90	15SEP06A	15NOV06A	15SEP06A	15NOV06A	100		1					 -				+ -
2A-5040	Reinstatement & Landscape Works	60	28JUL08	10NOV08	20FEB09	30APR09	0	-102	1		i 4							\top
Section 2	o - Establishment Works (Tunnel)																	
Commence	ment Date														i			
2B-1020	Section Commencement	0	11NOV08		01MAY09		0	-129	2									\diamond
Completion	Date				0				_									
2P 1040	Section Completion	0		10NOV/00		204 PP10	0	120	2									
26-1040		0		10100009		JUAFKIU	0	-129	2		<u> </u> 	1			1			_
				(0)(0)	0.000			100	-									
2B-2020	Establishment Works	365	11NOV08	10NOV09	01MAY09	30APR10	0	-129	2									
Section 3a	a - Natural Terrain Risk Mitigation																	
Commence	ment Date														1			
3A-1020	Section Commencement	0	26NOV07A		26NOV07A		100		2							\diamond		
Completion	Date	1	1		1	1												
3A-1040	Section Completion	0		06APR09		02,101,09	0	-202	2									\diamond
Vegetation	Survey & Baseline Monitoring	1 0	1	00/ 1100	1	0200200	1 0		_		<u> </u>							
2A 1505	Appointment of Environmental Team (ET)	0	26NOV/07A	1	26NOV07A		100		1		!				T T			
3A-1505		10	20100007A	2205007		20050074	100		1							4 -lll.		
3A-1510	Vegetation Survey - Portion A	18	03DEC07	22DEC07			100		1		 - -					<u> </u>		- + - + -
3A-1515	Vegetation Survey - Portion B	18	24DEC07	15JAN08	03JAN08A	03JAN08A	100		1		 							
3A-1520	Vegetation Survey - Portion C	18	16JAN08	05FEB08	03JAN08A	03JAN08A	100		1							y		_ + _ + -
3A-1525	Vegetation Survey - Portion D	18	06FEB08	26FEB08	08JAN08A	08JAN08A	100		1							Ì· → -		
3A-1530	Preparation of Vegetation Survey Report	20	04FEB08	26FEB08	09JAN08A	13FEB08A	100		1					!				
3A-1535	Submission of Vegetation Survey Report	0		26FEB08		14FEB08A	100		1					!		↓		
3A-1610	Setting up Monitoring Devices	6	17DEC07	22DEC07	11JAN08A	11JAN08A	100		1									
3A-1615	Baseline Monitoring	7	23DEC07	29DEC07	12JAN08A	21JAN08A	100		2									_
3A-1620	Preparation of Baseline Monitoring Report	14	30DEC07	12JAN08	22JAN08A	13FEB08A	100		2									
3A-1625	Submission of Baseline Monitoring Report	0		12JAN08		14FEB08A	100		2							♦ ـ	-	
3A-1900	EPD Consent on Commencement of Construction	0	27FEB08	11MAR08		31MAR08A	100		2									
Soil Nail Wo	orks																	
3A-2002	Site Clearance/Access Establishment (Portion A)	6	12MAR08	18MAR08	04FEB08A	24MAR08A	100		1									
3A-2004	Site Clearance/Access Establishment (Portion B)	6	19MAR08	25MAR08	25MAR08A	28APR08A	100		1									- +
3A-2006	Site Clearance/Access Establishment (Portion C)	6	26MAR08	01APR08	29APR08A	30OCT08	95	505	1								- •	- +
34-2008	Site Clearance/Access Establishment (Portion D)	6	02APR08	0942808	310CT08	06NOV08	0	499	1				+ - + - + - + - + - +					
3A-2010	Confirmation of Soil Nail Location (Portion A)	6	10140 00	25MAP08	01558084	27140 2080	100		1				+ - + - + - +					- + - + -
24 2012	Confirmation of Soil Nail Location (Portion R)	6	261400				20	501	1		1 1 1 1	1						
3A-2012	Confirmation of Soil Nail Location (Portion B)	6				24OCT09	30	501	1				+					- +
3A-2014	Commitmation of Son Nail Eccation (Portion C)	0		109APR00		05100100	00	504	1		 - -		+ - + - + - +	!				- + 11 + -
3A-2020	Installation of Test Nails (21 Nos.)	16/*					9/	505	T A	-			· + - + - + - +	L _ !				- + 17 + -
3A-2022	Installation of Test Nalls (Portion A1)-5 nos.	6	26MAR08	01APR08	21APR08A	26APR08A	100		1		 -'' -		+ - + - + - +					
3A-2024	Installation of Test Nails (Portion A2)-5 nos.	6	26MAR08	01APR08	09JUL08A	28AUG08A	100		1									
3A-2026	Installation of Test Nails (Portion B1)-2 nos.	6	02APR08	09APR08	30AUG08A	20SEP08A	100		1					!				- + +
3A-2028	Installation of Test Nails (Portion B2)-5 nos.	6	02APR08	09APR08	31OCT08	06NOV08	0	392	1		 						_ L	-++
3A-2030	Installation of Test Nails (Portion C)-4 nos.	6	10APR08	16APR08	02OCT08A	05NOV08	25	500	1								_ k = = =	-++
3A-2040	Pull Out Tests for Test Nails (21 nos.)	162*	02APR08	21APR08	24APR08A	03NOV08	98	505	1								-	+
3A-2042	Pull Out Test for Test Nails (Portion A1)	4	02APR08	07APR08	24APR08A	29APR08A	100		1					1 1			1	.
3A-2044	Pull Out Test for Test Nails (Portion A2)	4	02APR08	07APR08	14JUL08A	09SEP08A	100		1								- H	
3A-2046	Pull Out Test for Test Nails (Portion B1)	3	10APR08	12APR08	08SEP08A	26SEP08A	100		1									
3A-2048	Pull Out Test for Test Nails (Portion B2)	4	10APR08	14APR08	07NOV08	11NOV08	0	392	1									
3A-2050	Pull Out Test for Test Nails (Portion C)	4	17APR08	21APR08	100CT08A	03NOV08	25	502	1									
3A-2060	Installation of Permanent Soil Nails (685 nos.)	284*	17APR08	29DEC08	25APR08A	06APR09	56	505	1								The second secon	
3A-2062	Installation of Perm. Nails (Portion A1)-122nos.	70	17APR08	10JUL08	25APR08A	16AUG08A	100		1									
3A-2064	Installation of Perm. Nails (Portion A2)-139nos.	80	11JUL08	18SEP08	19JUL08A	27NOV08	70	481	1	-								
3A-2066	Installation of Perm. Nails (Portion B1)-64nos.	58	24OCT08	03DEC08	16SEP08A	26NOV08	61	-115	1	-								-
3A-2068	Installation of Perm. Nails (Portion B2)-156nos.	103	19SEP08	29DEC08	27NOV08	06APR09	0	379	1						-			- +
3A-2070	Installation of Perm. Nails (Portion C)-203nos.	128	20JUN08	230CT08	160CT08A	04APR09	2	-162	1	-					= - -			- +
3A-2080	Installation of Raking Drains (51 nos.)	139*	04DEC08	08JAN09	310CT08	21APR09	0	0	1	\square								
3A-2082	Installation of Raking Drains (Portion A1)-13nos	8	04DFC08	12DFC08	08DFC08*	16DFC08	0	-87	1	-		4						- + - + -
3A-2084	Installation of Raking Drains (Portion A2)-7nos	5	13DFC08	18DFC08	17DFC08	22DFC08	0	-87	1	-								- + - + -
		1 0				0	· ·	1 01			V 1 1	 - -	- I - I - I		1 1 1			1 1



Activity	Activity	Orig	MP1A w 3a	MP1A w 3a	Current	Current	%	Total	Cal	2	2006	2	007	200)8
ID	Description	Dur	Start	Finish	Start	Finish	Comp	Float	ID	JJA	SON	DJFMAMJ	JASOND	JFMAMJ	JA
Soil Nail W	orks	1 1			1	1		1 1			 				
3A-2086	Installation of Raking Drains (Portion B1)-8nos.	5	19DEC08	24DEC08	23DEC08	29DEC08	0	-87	1	1					
3A-2088	Installation of Raking Drains (Portion B2)-13nos	8	30DEC08	08JAN09	06APR09	14APR09	0	-162	1						
3A-2090	Installation of Raking Drains (Portion C)-10nos.	6	26DEC08	02JAN09	15APR09	21APR09	0	-162	1						
Rock Slope	Stabilization Works														
3A-2095	Rock Slope Stabilization Works	45	10APR08	19JUN08	26DEC08	25FEB09	0	-115	1						
Landscapi	ng Works			•							1				
3A-2100	Slope Reinstatement Works	60*	09JAN09	06APR09	22APR09	02JUL09	0	-162	1						
3A-2105	Assessment & Advise by Ecologist	15	09JAN09	26JAN09	22APR09	09MAY09	0	-162	1						
3A-2110	Compensatory Planting	45	27JAN09	06APR09	11MAY09	02JUL09	0	-162	1						
+ Section	3b - Establishment Works (Natural Terr.)														
		365	07APR09	06APR10	03JUL09	02JUL10	0	-202	2						\diamond
Section 4	- Flexible Barrier & Associated Works														
Commence	ement Date														
04-1020	Section Commencement	0	17FEB07A		17FEB07A		100		2						
Completion	n Date														
04-1040	Section Completion	0		31AUG07A		31AUG07A	100		2						
Design & S	ubmission												A		
04-2020	Design and Submit Proposal for Flexible Barrier	120	13NOV06A	24FEB07A	13NOV06A	24FEB07A	100		1						
04-2040	Approval by Engineer (Flexible Barrier)	14	26FEB07A	20MAR07A	26FEB07A	20MAR07A	100		1						1
Flexible Ba	rrier									i I					
04-3020	Installation of Flexible Barrier	123	10APR07A	31AUG07A	10APR07A	31AUG07A	100		1						
Landscapi	ng Works														
04-3040	Slope Reinstatement Works	30	16JUL07A	31AUG07A	16JUL07A	31AUG07A	100		1						
Section 5	- Preservation & Protection of Trees														
Commence	ement Date														
05-1020	Section Commencement	0	18JUL06A		18JUL06A		100		2						
Completion	n Date														
05-1040	Section Completion	0		06APR09		02JUL09	0	-192	2						\diamond
Landscapi	ng Works														
05-2015	Sub-Contracting for Landscape Works	14	18JUL06A	19AUG06A	18JUL06A	19AUG06A	100		1						
05-2020	Carry Out Existing Tree Survey	90	29AUG06A	28FEB07A	29AUG06A	28FEB07A	100		1						
05-2040	Regular Preservation and Protection of Trees	1,081*	18JUL06A	06APR09	18JUL06A	02JUL09	77	610	2						



APPENDIX C IMPLEMENTATION SCHEDULE OF MITIGATION MEASURES (EMIS)

Implementation Schedule of Environmental Mitigation Measures

Environmental Mitigation Measures	Location	Implementation Status
Construction Noise Impact		
No more than 6 drill rigs operating at the same time in Works Areas E and F. No more than two drill rigs operating in	Area E and F	V
Works Area E.		
Noise insulating fabric has to be applied for drill rigs operating in Works Area E.	Area E	V
A number of four air compressors used. Two at Works Area A and two at Works Area G.	Area A and G	V
A number of three grouting machines used. One at Works Area A and two at Works Area G.	Area A and G	V
A number of two generators used. One at Works Area A and one at Works Area G.	Area A and G	V
A number of three concrete mixers used. One at Works Area A and two at Works Area G.	Area A and G	V
Moveable Noise Barrier has to be applied for the concrete mixer operating in Works Area A.	Area A	V
Noise Enclosures have to be applied for the air compressors, grouting machine and generator operating in Works	Area A	V
Area A.		
Construction Air Quality Impact		
Covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing	All works area	V
to frequent usage, watering shall be applied to aggregate fines.		
Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near	All works area	V
ASRs.		
Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	All works area	V
Use of vehicle wheel and body washing facilities at the exit points of the site.	Site exits	N/A
Dusty activities should be re-scheduled if high-wind conditions are encountered.	All works area	N/A
Instigation of an environmental monitoring and auditing program to monitor the construction process in order to	All works area	V
enforce controls and modify method of work if dusty conditions arise.		

Construction Water Quality Impact		
Provision of perimeter drains to intercept storm-runoff from outside the works area. These shall be constructed in	Site drainage system	V
advance of site formation works and earthworks. Earth bunds or sand bag barriers should be provided on-site to		
direct storm water to silt removal facilities. The design of the temporary on-site drainage system will be undertaken		
by the Contractor prior to the commencement of construction.		
Sand/silt removal facilities such as sediment basins should be provided to remove sand/silt particles from runoff to	Site drainage system	V
meet the requirements of the Technical Memorandum standard under the Water Pollution Control Ordinance. The		
design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94,		
which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The		
detailed design of the sand/silt traps will be undertaken by the Contractor prior to the commencement of		
construction.		
Air would be used as the flushing medium of the drilling equipment to avoid the groundwater being affected by the	All works area	V
flushing medium. In addition, permanent casing may be provided to the drillhole of soil nail within the permeable		
colluvium layer as instructed by the Engineer to minimize the impact to the groundwater table situated at the		
permeable soil stratum.		
An outlet pipe extending above the slope surface would be installed to facilitate collection of discharge of air, water	All works area	V
and grout from the drillhole inserted with soil nail during grouting.		
All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to	Site drainage system	V
ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should		
be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly		
at all times.		

Exposed slope/soil surface should be covered by tarpaulin as soon as possible to reduce the potential of soil	All works area	V
erosion. Arrangements should always be in place to ensure that adequate surface protection measures can be		
safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during		
and after rainstorms are summarized in ProPECC PN 1/94.		
Open stockpiles of construction materials or construction wastes on-site of more than 50m ³ should be covered with	All works area	V
tarpaulin or similar fabric during rainstorms.		
Waste Management		
Nomination of an approved person, such as a site manager, to be responsible for good site practices,	All works area	V
arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.		
Training of site personnel in proper waste management and chemical waste handling procedures.	All works area	V
Provision of sufficient waste disposal points and regular collection for disposal.	All works area	V
Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks	All works area	V
or by transporting wastes in enclosed containers.		
Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	Site Drainage	N/A
	System	
Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or	All works area	V
recycling of materials and their proper disposal.		
Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these	Designated collection	V
wastes to be segregated from other general refuse generated by the work force.	point(s)	
Any unused chemicals or those with remaining functional capacity shall be recycled.	All works area	V
Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	All works area	@
Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary	All works area	V
generation of waste.		
Ecological Impact		
---	-------------------	---
The location of the soil nail installation should be carefully selected and adjusted on-site to avoid/minimize the	All works area	V
damage of root system to the existing plants on slope surface. No tree felling is required.		
Fences should be erected and installed along the boundary of the proposed works area before the commencement	Boundary of works	@
of works in order to minimize the disturbance to the natural woodland and shrubland habitats by preventing tipping,	area	
vehicle movements and encroachment of personnel onto the adjacent areas.		
A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably	All works area	V
qualified botanist/ecologist with over 7 years relevant experience to identify the affected individuals of the floral		
species of conservation concern, including but not limited to Small Persimmon, Common Tutcheria, Bird-nest Fern		
and Chinese Pholidota.		
Species of conservation interest should be labeled on site prior to the commencement of works for better	All works area	V
protection.		
To minimize the indirect impacts to the nearby stream course and drainage culvert. Site runoff control measures	All works area	V
mentioned in Section of Construction Water Quality Impact should be implemented. There should be no site runoff		
and discharge to the nearby stream course and drainage culvert.		
Mitigation measures listed in the section Construction Noise Impact should be implemented.	All works area	V
Noise generating construction works should be implemented at daytime only.	All works area	V
Measures such as noise barriers should be used to minimize disturbance to the bat roost identified close to the	All works area	V
western side of the works area.		
To minimize the construction dust impact to the vegetation within and in vicinity of the proposed works area, the	All works area	V
mitigation measures listed in the section Construction Air Quality Impact should be implemented.		
Placement of equipment in designated works areas and access routes selected on existing disturbed land to	All works area	V
minimize disturbance to natural woodland habitat.		

Construction activities would be restricted to the proposed works area that would be clearly demarcated.	All works area	V
The proposed works area should be reinstated immediately after completion of the works.	All works area	N/A
Open burning should be strictly prohibited.	All works area	V
Waste skips should be provided to collect general refuse and construction wastes. The wastes should be disposed	All works area	V
of timely and properly off-site.		
Any soil contamination with fuel leaked from construction plants should be removed off-site.	All works area	V
Disturbance to existing vegetation should be minimized wherever possible. In particular, adequate protection	All works area	@
should be provided for mature trees located within or adjacent to the proposed works area.		
Planting of suitable shrubs/herbs, including the Small Persimmon, should be provided within the project area to	Designated planting	N/A
compensate for the understorey vegetation of the woodland habitats affected by the landslide preventive works.	area	
Chinese Fan-palm (Livistona chinensis) should be planted near the existing bat roost in the project area to provide	Designated planting	N/A
suitable habitat for the Short-nosed Fruit Bat after completion of landslide preventive works.	area	
For the plant individuals of conservation interest identified within the proposed works area, a specific monitoring	All works area	V
programme of the plant individuals of conservation interest identified within the proposed works area during the		
detailed vegetation survey should be carried out by a suitably qualified local ecologist(s) with over 7 years relevant		
ecological experience.		
Monitoring of the trees, shrubs and herbs should be conducted to check on the health and condition of the plants	All works area	V
should be conducted twice a month covering the whole construction period.		
Landscape and Visual Impact		
Designate 'no-intrusion zones'	No-intrusion zone	V
Dust and erosion control for exposed soil	All works area	V
All retained trees should be record photographically at the commencement of Contract, and carefully protected	All works area	V
during the construction period.		

Allowance for adjustment of soil nails on site for the avoidance of tree trunks and tree roots	All works area	V
Appearance and view consideration: Temporary hoarding barriers shall be sensitively designed, subtle,	All works area	V
camouflaged and more 'permeable' so that they fit into the existing country park character		
Careful selection of security floodlights to avoid light pollution	All works area	V
Existing topsoil shall be re-used where possible for new planting areas within the project	All works area	V
12 month establishment period for the soft landscape works shall be allowed in the main contract.	All works area	N/A
All excavated area and disturbed area for utilities diversion, temporary road diversion, and pipeline works shall be	All works area	V
reinstated to former conditions.		
Woodland mix is proposed to screen sensitive views, to match surrounding vegetation, and to provide greenery to	All works area	V
the surrounding area.		

Legend: V = implemented;

x = not implemented;

@ = partially implemented;

N/A = not applicable

APPENDIX D ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

Action and Limit Level

Parameter	Monitoring Station	Action Level	Limit Level
		(μg/m ³)	(μg/m ³)
1-hour TSP	CA1	309.3	500.0
	CA2	319.6	500.0
24-hour TSP	CA1	166.8	260.0
	CA2	187.0	260.0

Action and Limit Level for Air Quality Monitoring

Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
0700 – 1900 hours on normal weekdays	When one decumented	75 dB(A)
0700 – 2300 hours on public holidays including Sundays and 1900 – 2300 hours on all days	when one documented complaint is received from any one of the	60 dB(A)
2300 – 0700 hours on all days		45 dB(A)

APPENDIX E CALIBRATION CERTIFICATES

Station	Access Road to Po Shan Mansions (CA1)	Operator:	Shum Kam Yuen
Cal. Date:	19-Nov-08	Next Due Date:	19-Jan-09
Equipment No.:	A.001.46T	Serial No.	10217
	<u></u>		

Ambient Condition				
Temperature, Ta (K)	294	Pressure, Pa (mmHg)	766.4	

Orifice Transfer Standard Information					
Equipment No.:	1087	Slope, mc	1.6033	Intercept, bc	-0.1734
Last Calibration Date:	20-Sep-08	mc x Qstd + bc = $[DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-Sep-09		Qstd = {[DH x (Pa/	760) x (298/Ta)] ^{1/2} -bc} / mc	

•

		Calibration o	f TSP Sampler		
		Orfice		HVS	S Flow Recorder
Resistance Plate No.	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	9.8	3.16	2.08	52.0	52.57
13	6.9	2.66	1.76	40.0	40.44
10	5.0	2.26	1.52	34.0	34.37
7	3.8	1.97	1.34	28.0	28.31
5	2.7	1.66	1.14	22.0	22.24
*If Correlation Co	efficient < 0.990, c	heck and recalibrate.			
r		Set Point	Calculation		
From the TSP Fig	eld Calibration Curr	Set Point /e. take Ostd = 1.30m ³ /min	Calculation	<u></u>	
From the TSP Fit From the Regres	eld Calibration Cur sion Equation, the	Set Point ve, take Qstd = 1.30m ³ /min "Y" value according to	Calculation		
From the TSP Fit	eld Calibration Cur sion Equation, the	Set Point ve, take Qstd = 1.30m ³ /min "Y" value according to mw x Qstd + bw = IC x	Calculation x [(Pa/760) x (298/1	[a)] ^{1/2}	

Remarks:			
QC Reviewer: _	Joe Fu	Signature:	Date: 20 Nov af

V:\EM&A Calibration Certificate\High Volur

Station	Access Road to Po Shan Mansions (CA1)	Operator:	Shum Kam Yuen	
Cal. Date:		Next Due Date:	16-Mar-09	
Equipment No.:	A.001.46T	Serial No.	10217	
	······			
	Amb	ient Condition		

Temperature, Ta (K)	291	Pressure, Pa (mmHg)	767.8		

Orifice Transfer Standard Information					
Equipment No.:	843	Slope, mc	2.02158	Intercept, bc	-0.02524
Last Calibration Date:	4-Nov-08		mc x Qstd + bc = [[DH x (Pa/760) x (298/Ta)] ^{1/2}	
Next Calibration Date:	4-Nov-09		Qstd = {[DH x (Pa/7	760) x (298/Ta)] ^{1/2} -bc} / mc	

.

		Calibration o	f TSP Sampler				
		Orfice		HVS	S Flow Recorder		
Resistance Plate No.	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis		
18	9.9	3.20	1.60	50.0	50.86		
13	6.9	2.67	1.33	42.0	42.72		
10	5.0	2.27	1.14	34.0	34.58		
7	3.8	1.98	0.99	28.0	28.48		
5	2.8	1.70	0.85	22.0	22.38		
*If Correlation Coe	fficient < 0.990, c	heck and recalibrate.	*				
		Set Point	Calculation	·	····		
From the TSP Field	d Calibration Curv	/e, take Qstd = 1.30m ³ /min					
From the Regressi	on Equation, the	"Y" value according to					
		mw x Qstd + bw = IC >	c [(Pa/760) x (298/T	a)] ^{1/2}			
Therefore, Set Poir	Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] ^{1/2} =				39.65		

Remarks:	Eliza-Jui-Jui-Jui-Jui-Jui-Jui-Jui-Jui-Jui-Jui				·····	
QC Reviewer:	loe	Eu	Signature:	loe	Date:	19 Jan 200 9

V:\EM&A Calibration Certificate\High Volum

Podium oh Hamilton Court (CA2)	Operator:	Shum Kam Yuen	
19-Nov-08	Next Due Date:	19-Jan-09	
A.001.15T	Serial No.	10380	
Α	mbient Condition		
	Podium oh Hamilton Court (CA2) <u>19-Nov-08</u> A.001.15T A	Podium oh Hamilton Court (CA2) Operator: 19-Nov-08 Next Due Date: A.001.15T Serial No. Ambient Condition	Podium oh Hamilton Court (CA2) Operator: Shum Kam Yuen 19-Nov-08 Next Due Date: 19-Jan-09 A.001.15T Serial No. 10380

Temperature, Ta (K)	294	Pressure, Pa (mmHg)	766.4

Orifice Transfer Standard Information						
Equipment No.:	1087	Slope, mc	1.6033	Intercept, bc	-0.1734	
Last Calibration Date:	20-Sep-08	mc x Qstd + bc = [DH x (Pa/760) x (298/Ta)] ^{1/2}				
Next Calibration Date:	20-Sep-09	Qstd = {[DH x (Pa/760) x (298/Ta)] ^{1/2} -bc} / mc				

.

	Calibration o	of TSP Sampler		
	Orfice		HV	S Flow Recorder
DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
9.8	3.16	2.08	50.0	50.55
7.5	2.77	1.84	42.0	42.46
5.8	2.43	1.63	34.0	34.37
4.2	2.07	1.40	28.0	28.31
2.8	1.69	1.16	20.0	20.22
efficient < 0.990, cl	heck and recalibrate.	-		
	Set Point	Calculation	*******	
Id Calibration Curv	/e, take Qstd = 1.30m ³ /min	***************************************	4.00.00	
ion Equation, the '	'Y" value according to			
	mw x Qstd + bw = IC >	< [(Pa/760) x (298/T	[a)] ^{1/2}	
	DH (orifice), in. of water 9.8 7.5 5.8 4.2 2.8 ssion of Y on X 32.9138 ficient* = efficient < 0.990, c	Calibration c Orfice DH (orifice), $[DH x (Pa/760) x (298/Ta)]^{1/2}$ 9.8 3.16 7.5 2.77 5.8 2.43 4.2 2.07 2.8 1.69 Sector of Y on X 32.9138 ficient* = 0.9978 Set Point Id Calibration Curve, take Qstd = 1.30m ³ /min ion Equation, the "Y" value according to mw x Qstd + bw = IC >	Calibration of TSP Sampler Orfice Orfice DH (orifice), in. of water [DH x (Pa/760) x (298/Ta)] ^{1/2} Qstd (m³/min) X - axis 9.8 3.16 2.08 7.5 2.77 1.84 5.8 2.43 1.63 4.2 2.07 1.40 2.8 1.69 1.16 Section of Y on X 32.9138 Intercept, bw = Set Point Calculation Method Calibration Curve, take Qstd = 1.30m³/min ion Equation, the "Y" value according to mw x Qstd + bw = IC x [(Pa/760) x (298/Ta)]	Calibration of TSP Sampler Orfice HVS DH (orifice), in. of water [DH x (Pa/760) x (298/Ta)] ^{1/2} Qstd (m ³ /min) X - axis Flow Recorder Reading (CFM) 9.8 3.16 2.08 50.0 7.5 2.77 1.84 42.0 5.8 2.43 1.63 34.0 4.2 2.07 1.40 28.0 2.8 1.69 1.16 20.0 Sision of Y on X 32.9138 Intercept, bw =

Remarks:	<u> </u>				Augustan (1997) - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1	
QC Reviewer:	Joe	Fu_	Signature:	Joe	Date: <u>)</u>	Nor al

V:\EM&A Calibration Certificate\High Volum

Station	Podium oh Hamil	ton Court (CA2)	Operator:	Shum Kam Yuen	
Cal. Date:	16-Jan-09		an an an an an taran an t-Mahari an taran an ta	Next Due Date:	16-Mar-09	
Equipment No.:	A.001.15T			Serial No.	10380	
			Ambient	Condition		
Temperat	ure, Ta (K)	291	Pressure, P	Pa (mmHg)	767.8	¢
		<u></u>	Orifice Transfer St	andard Information	<u> </u>	· · · · · · · · · · · · · · · · · · ·
Equipm	nent No.:	843	Slope, mc	2.02158	Intercept, bc	-0.02524

4-Nov-08

4-Nov-09

Last Calibration Date:

Next Calibration Date:

mc x Qstd + bc = [DH x (Pa/760) x (298/Ta)]^{1/2}

Qstd = {[DH x (Pa/760) x (298/Ta)]^{1/2}-bc} / mc

		Calibration of	of TSP Sampler		
		Orfice		HV	S Flow Recorder
Resistance Plate No.	DH (orifice), in. of water [DH x (Pa/760) x (298/Ta)] ^{1/2}		Qstd (m ³ /min) X - axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	9.8	3.18	1.59	48.0	48.82
13	7.5	2.79	1.39	40.0	40.69
10	5.7	2.43	1.21	34.0	34.58
7	4.2	2.08	1.04	28.0	28.48
5	2.7	1.67	0.84	20.0	20.34
By Linear Regres Slope , mw = Correlation Coeff	sion of Y on X 37.5505 ficient* =	0.9991	Intercept, bw = _	-11.()374
By Linear Regres Slope , mw = Correlation Coeff 'If Correlation Coe	sion of Y on X 37.5505 ficient* = fficient < 0.990, c	0.9991 heck and recalibrate.	Intercept, bw = 	-11.()374
By Linear Regres Slope , mw = Correlation Coeff *If Correlation Coe	sion of Y on X 37.5505 ficient* = fficient < 0.990, c	0.9991 heck and recalibrate. Set Point re_take Ostd = 1.30m ³ /min	Intercept, bw = _ Calculation	-11.()374
By Linear Regres Slope , mw = Correlation Coef If Correlation Coe From the TSP Fiel	sion of Y on X 37.5505 ficient* = fficient < 0.990, c d Calibration Curv	0.9991 heck and recalibrate. Set Point /e, take Qstd = 1.30m ³ /min "Y" value according to	Intercept, bw = Calculation	-11.()374
By Linear Regres Slope , mw = Correlation Coeff *If Correlation Coe From the TSP Fiel From the Regress	sion of Y on X 37.5505 ficient* = fficient < 0.990, c d Calibration Curv ion Equation, the '	0.9991 heck and recalibrate. Set Point /e, take Qstd = 1.30m ³ /min "Y" value according to	Intercept, bw = Calculation	-11.()374
By Linear Regres Slope , mw = Correlation Coeff *If Correlation Coe From the TSP Fiel	sion of Y on X 37.5505 ficient* = fficient < 0.990, c d Calibration Curv ion Equation, the '	0.9991 heck and recalibrate. Set Point /e, take Qstd = 1.30m ³ /min "Y" value according to mw x Qstd + bw = IC ;	Intercept, bw = 	-11.(a)] ^{1/2})374

Remarks:		
QC Reviewer: Joe Fu	Signature:	Date: <u>19 Jan 2009</u> V:\EM&A Calibration Certificate\High Volur

EQUIPMENT CALIBRATION RECORD

Type:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3
Equipment No.:	A.005.07a
Sensitivity Adjustment Scale Setting:	557 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht	& Patashnick TEOM®						
Venue:	Cyberport (Pui Ying Secondary School)							
Model No.: Series 1400AB								
Serial No:	Control:	140AB219899803	······································					
	Sensor:	1200C143659803	K _o : 12500	······································				
Last Calibration Date*:	12 June 20	708						

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

QC Reviewer: Mike Shek

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration): <u>557</u> CPM 557 CPM

Hour	Date (dd-mm-yy)	Time		Amb Conc	vient dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³	
					Temp	R.H.	Y-axis		X-axis
					(°C)	(%)			
1	14-06-08	09:00	-	10:00	32.2	75	0.03113	1007	16.78
2	14-06-08	10:00	-	11:00	32.4	74	0.03566	1166	19.43
3	14-06-08	11:00	-	12:00	32.5	74	0.03146	1025	17.08
4	14-06-08	13:00	~	14:00	32.5	75	0.04583	1485	24.75

like

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM[®] 2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X		
Slope (K-factor):	0.0018	
Correlation coefficient:	0.9993	
Validity of Calibration Record:	13 June 2009	
Remarks:		

Signature:

Date: 16 June 2008

EQUIPMENT CALIBRATION RECORD

Laser Dust Monitor

Туре:

Manu	facturer/Brand:		_	SIBATA				
Mode	I No.:			LD-3				
Equip	ment No.:			A.005.09)a			
Sensi	tivity Adjustment	Scale Sett	ing: _	797 CPI	И			
Opera	ator:		-	Mike She	ek (MSKI	M)		
Standa	rd Equipment							
Equip	ment:	Rupi	orecht & Pa	tashnick	TFOM®			
Venue	ə:	Cvbe	proort (Pui	Yina Seco	ondarv S	chool)		
Mode	l No.:	Serie	es 1400AB					
Serial	No:	Cont	rol: 14	DAB2198	99803		····	
		Sens	or: <u>12</u>	00C1436	59803	K. 12500)	
Last C	Calibration Date*:	12 J	une 2008	· · · · · · · · · · · · · · · · · · ·			·	·····
*Remar	ks: Recommeric	led interval	for hardwa	re calibra	tion is 1	year		
Calibra	tion Result					· · · · · · · · · · · · · · · · · · ·		
Canora				· · · · · · · · · · · · · · · · · · ·				
Sensi	livity Adjustment	Scale Setti	na (Before	Calibratic	n).	797 ČE	21.4	
Sensi	tivity Adjustment	Scale Setti	ng (After C:	alibration	1177. 1.	<u></u> CF	201	
001101		00010 0011		andradori	•	0	IVI	
Hour	Date	Ti	ne	Amł	ient	Concentration ¹	Total	Count/
	(dd-mm-vv)			Conc	dition	$(m\alpha/m^3)$	Count ²	Minuto ³
				Temp	RH	V-axis	Oum	Y-avie
				(°C)	(%)	, axis		A-9712
1	15-06-08	08:00	- 09:00	29.7	78	0.01928	716	11.94
2	15-06-08	09:00	- 10:00	29.8	79	0.02128	767	12.78
3	15-06-08	10:00	- 11:00	29.8	78	0.02574	885	14.75
4	15-06-08	11:00	- 12:00	29.7	79	0.01953	712	11.86
Note:	1. Monitoring of	lata was m	easured by	Rupprecl	nt & Pata	shnick TEOM®		.
	2. Total Count	was logged	by Laser [Dust Mon	itor			
	3. Count/minut	te was calc	ulated by (T	otal Cour	nt/60)			
By Linea	ar Regression of	Y or X						
Slope	(K-factor):		0.0017					
Correl	ation coefficient:		0.9359					
Validit	y of Calibration F	Record:	14 June 2	009	<u></u>			
Domark	<u>.</u>							
nemark F	5.							·······
					·····-			
					1			

Signature:

QC Reviewer: _Mike Shek

Date: _____16 June 2008

MAUNSELL AECOM

EQUIPMENT CALIBRATION RECORD

Туре:	·			_	Laser Du	ist Moni	tor		
Model	acturer/Brand:				SIBATA				
Fauin	ment No /			-	LD-3 A 005 11	-			
Sensi	tivitv Adjustment	Scale Set	tina:	_	799 CPI	a M			
		00000000	ung.		100 011	<u> </u>			
Opera	itor:			_	Mike She	ek (MSKN	<u>/)</u>		
Standa	rd Equipment								
Faulo	mont	D				TEAL®			
Vonue	nent,	<u> </u>	prec	nt & Pa	tasnnick Ving Soor	TEOM [®]	ah a all		
Model	Nor	<u> </u>	ioe 1	AOOAB	ring Secc	nuary 50	21001)		
Serial	No:	Con	trol:	14	DAB21980	20803			
		Sen	sor:	120	00C14365	59803	K.: 12500)	,
Last C	alibration Date*	:	lune	2008					
*Remar	ks: Recommend	led interva	l for l	hardwai	re calibrat	ion is 1 v	/ear		
Calibra	tion Pocult								
Calibra	uon Result								
Sensit	ivity Adjustment	Scale Set	ting (Before	Calibratio	n):	_ <i>799</i> CF	M	
Sensit	ivity Adjustment	Scale Set	ting (After Ca	alibration)	:	799 CF	PM	
Hour	Date	Т	ime		Amb	ient	Concentration ¹	Total	Count/
	(dd-mm-yy)				Conc	lition	(mg/m^3)	Count ²	Minute ³
					Temp	R.H.	Y-axis		X-axis
	00.07.00	40.00			(°C)	(%)			
2	06.07.08	10:00	-	11:00	29.9	81	0.01680	704	11.74
2	06-07-08	12.00		12:00	29.8	80	0.01/48	/38	12.30
4	06-07-08	13:00		14.00	29.0	80	0.01537	730	10.98
Note:	1. Monitorina d	lata was m	neasi	red by	Rupprech	1t & Pata	shnick TEOM®		12.17
	2. Total Count	was logge	d by	Laser [Dust Moni	tor			
	3. Count/minut	te was cald	culate	ed by (T	otal Cour	nt/60)			
By Lines	ar Regression of	V or V							
Slope	(K-factor):	TUIX	00	1014					
Correla	ation coefficient:		0.9	3275					
					•••				
Validity	/ of Calibration F	Record:	_5.	luly 200	9				
Remark	s:								
									[
l							· · · · · · · · · · · · · · · · · · ·		
						1			

QC Reviewer: Mike Shek Signature: Date: 7 July 2008





CERTIFICATE OF CALIBRATION

Certificate No.:	08CA0603 01		Page 1	of 2
Item tested	· · · · · · · · · · · · · · · · · · ·			
Description: Manufacturer; Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Meter (T) RION CO., LTD. NL-31 00320528 / N.007.03A	ype I) ,	Microphone RION CO., LTD. UC-53A 88783 -	
Item submitted by	· · · · · · · · · · · · · · · · · · ·		<u> </u>	<u></u>
Customer Name: Address of Customer: Request No,: Date of request:	ENSR ASIA (HK) LTD Room 1213-1219, Grand Ce - 03-Jun-2008	ntral Plaza, Tower 2, 138 Sha	tin Rural Committee Rd,Sha	Tin, New Territories,HK
Date of test:	12-Jun-2008			
Reference equipment u	sed in the calibration	on		
Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions	Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227	Expiry Date: 11-Jan-2009 06-Dec-2008 13-Jun-2008	Traceable to: CIGISMEC CEPREI CEPREI
Temperature: Relative humidity: Air pressure:	(23 ± 2) °C (60 ± 15) % (1000 ± 10) hPa			
Test specifications				
 The Sound Level Meter and the lab calibration The electrical tests we replaced by an equival The acoustic calibration between the free-field 	er has been calibrated in procedure SMTP004-C re performed using an e ent capacitance within a n was performed using and pressure responses	accordance with the re A-152. electrical signal substitu a tolerance of <u>+</u> 20%. an B&K 4226 sound ca ss of the Sound Level M	equirements as specifi ted for the microphone librator and correction: leter.	ed in BS 7580: Part 1: 1997 ∋ which was removed and s was applied for the difference
Test results				· · · · · · · · · · · · · · · · · · ·
This is to certify that the Sound was performed.	Level Meter conforms	to BS 7580: Part 1: 199	7 for the conditions un	der which the test
Details of the performed meas	urements are presented	on page 2 of this certifi	cate.	
Actual Measurement data are	documented on workshe	eets.		
Approved Signatory: Hu <u>ar</u>	20 Jun 19 Jun Qi	Date: 12-Jun-2008	Company Chor	5. 综合就验 有限公司。
Comments: The results rep carry no implication regarding	orted in this certificate r the long-term stability of	efer to the condition of t f the instrument.	the instrument on the e	date of calibration and

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



Certificate No. : C083543

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Calibrator Manufacturer : Rion Model No. : NC-73 Serial No. : 10307223 (1).004 08)

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C083543.

The equipment is supplied by

Co. Name : ENSR Asia (HK) Limited

Address : 11/F., Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Rd., Shatin, N.T.

Date of Issue : 14 July 2008

Certified by : K C/Lee

The test equipment used for testing are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com

APPENDIX F AIR QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATION

Impact Air Quality Monitoring Results

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m ³)
05-Jan-09	10:15	71.9	66.1	70.3
10-Jan-09	10:45	76.2	77.0	80.1
16-Jan-09	10:02	76.1	76.9	77.4
22-Jan-09	09:24	84.6	84.0	85.5
29-Jan-09	09:31	66.1	65.8	68.1
			Min	65.8
			Max	85.5

1-hour TSP Monitoring Results at Station CA1 (Po Shan Mansions)

1-hour TSP Monitoring Results at Station CA2 (Hamilton Court)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m ³)	(µg/m ³)	(µg/m ³)
05-Jan-09	10:02	62.2	62.7	61.6
10-Jan-09	10:56	75.0	76.5	78.4
16-Jan-09	09:43	67.8	70.7	71.9
22-Jan-09	09:11	79.4	78.7	81.5
29-Jan-09	09:15	66.5	66.0	65.5
			Min	61.6
			Max	81.5

Impact Air Quality Monitoring Results

Date	Filter We	eight (g)	Flow Rate	e (m ³ /min.)	Elapse	e Time	Sampling	Conc.	Weather	Air	Atmospheric	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	Pressure(hPa	weight(g)	(m ³ /min)	(m ³)
03-Jan-09	3.6211	3.6763	1.31	1.31	13415.28	13439.28	24.00	29.2	Sunny	15.1	1023.2	0.0552	1.31	1890.7
09-Jan-09	3.7583	3.8044	1.37	1.37	13439.28	13463.28	24.00	23.4	Sunny	12.6	1026.0	0.0461	1.37	1972.8
15-Jan-09	3.6684	3.8896	1.34	1.34	13463.28	13487.28	24.00	114.9	Sunny	13.2	1028.2	0.2212	1.34	1925.3
21-Jan-09	3.6153	3.9047	1.33	1.33	13487.28	13511.28	24.00	151.4	Sunny	20.0	1016.9	0.2894	1.33	1910.9
29-Jan-09	3.7640	3.8201	1.31	1.31	13511.28	13535.28	24.00	29.7	Sunny	16.3	1016.5	0.0561	1.31	1890.7
							Min	23.4						
							Max	151.4						
							Average	69.7						

24-hour TSP Monitoring Results at Station CA1 (Po Shan Mansions)

24-hour TSP Monitoring Results at Station CA2 (Hamilton Court)

Date	Filter We	eight (g)	Flow Rate	(m ³ /min.)	Elapse	e Time	Sampling	Conc.	Weather	Air	Atmospheric	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m³)	Condition	Temp. (°C)	Pressure(hPa	weight(g)	(m ³ /min)	(m ³)
03-Jan-09	3.6182	3.7318	1.30	1.30	13158.90	13182.90	24.00	60.5	Sunny	15.1	1023.2	0.1136	1.30	1876.3
09-Jan-09	3.7513	3.9326	1.31	1.31	13182.90	13206.90	24.00	95.9	Sunny	12.6	1026.0	0.1813	1.31	1890.7
15-Jan-09	3.6667	3.8536	1.31	1.31	13206.90	13230.90	24.00	98.9	Sunny	13.2	1028.2	0.1869	1.31	1890.7
21-Jan-09	3.6131	3.8453	1.31	1.31	13230.90	13254.90	24.00	122.8	Sunny	20.0	1016.9	0.2322	1.31	1890.7
29-Jan-09	3.7664	3.8188	1.30	1.30	13254.90	13278.90	24.00	27.9	Sunny	16.3	1016.5	0.0524	1.30	1876.3
							Min	27.9						
							Max	122.8						
							Average	81.2						





APPENDIX G EVENT ACTION PLAN

Appendix G – Event Action Plan

Event		Action	Action					
	ET	Contractor	ER	IEC				
Action Level	 Identify source. Notify IEC, ER and Contractor. Conduct additional noise monitoring to investigate the causes. Report the investigation results to the IEC, ER and Contractor. Discuss with Contractor for their formulation of remedial measures if the exceedance is related to construction works. Conduct additional monitoring to check mitigation effectiveness. 	 Take immediate action to avoid further exceedance. Submit noise mitigation proposals to ET, ER and IEC. Implement noise mitigation proposals. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	 Review the analysed results submitted by the ET. Review the proposed remedial measures by the Contractor and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures 				
Limit Level	 Identify source. Notify EPD, IEC, ER and Contractor. Conduct additional noise monitoring and analyse Contractor's working procedures to determine possible cause of exceedance. Provide interim report to EPD, IEC and ER on the causes and proposed actions to be taken for the exceedances if exceedance is related to construction works Assess effectiveness by additional monitoring and report to EPD, IEC, ER and Contractor the results. If exceedance stops, cease additional monitoring. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to ET, ER and IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant portion of works as determined by the ER until the exceedance is abated. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Discuss amongst ER, ET and Contractor on the potential remedial actions. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures. 				

Event	Action											
Action Level	ET	Contractor	ER	IEC								
Exceedance for one sample	 Identify source Notify IEC, ER and Contractor Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedance is due to contractor's construction works to the IEC, ER and Contractor. Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, ER and Contractor. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice. Submit air mitigation proposal to IEC and ER for agreement if ET indicated that exceedance is related to the construction works Implement agreed proposal within a time scale agreed with ER and IEC. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures. 								
Exceedance for two or more consecutive samples	 Identify source Notify EPD, IEC, ER and Contractor Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily for 24-hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor. If exceedances continue after 1-week monitoring events, request ER to arrange meeting with ER, IEC and contractor to discuss remedial actions. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods if appropriate. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures. 								

Event	Action							
Limit Level	ET	Contractor	ER	IEC				
Exceedance for one sample	 Identify source Notify EPD, IEC, ER and Contractor Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods if appropriate. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures. 				
Exceedance for two or more consecutive samples	 Identify source Notify EPD, IEC, ER and Contractor Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor. If exceedances continue after 2 consecutive monitoring events, request ER to arrange meeting with IEC and contractor to discuss remedial actions. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods and proposal if appropriate. Stop relevant portion(s) of works as required by ER, ET and IEC 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. If exceedances continue arrange meeting with Contractor, IEC and ET and to consider what portion(s) of works should be further mitigated or have to stop. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures. 				

APPENDIX H WEATHER DATA

Extract of Meteorological Observations for Victoria Peak Automatic Weather Station, January 2009

Date	Mean Pressure at M.S.L.	А	ir Temperatu	re	Mean Dew Point Temperature	Relative Humidity		
	(hPa)	Max.	Mean	Min.	(deg C)	Max.	Mean	Min.
		(deg C)	(deg C)	(deg C)		(%)	(%)	(%)
Jan-01	*****	16.3	11.6	8.4	* * * *	* * *	* * *	* * *
Jan-02	*****	15.8	11.1	8.6	* * * *	* * *	* * *	* * *
Jan-03	*****	14.6	12	9.4	* * * *	* * *	* * *	* * *
Jan-04	*****	19.1	14.4	12.1	* * * *	* * *	* * *	* * *
Jan-05	*****	17.8	14.5	12.5	****	* * *	* * *	* * *
Jan-06	*****	18.3	14.5	12.3	****	* * *	* * *	* * *
Jan-07	*****	18.4	14.7	12.4	* * * *	* * *	* * *	* * *
Jan-08	*****	17.7	12.6	9.6	* * * *	* * *	* * *	* * *
Jan-09	*****	13.2	9.7	6.6	* * * *	* * *	* * *	* * *
Jan-10	*****	13.7	9.4	6.3	****	* * *	* * *	* * *
Jan-11	*****	15.6	10.2	7.3	****	* * *	* * *	* * *
Jan-12	*****	16.1	11.5	8.3	* * * *	* * *	* * *	* * *
Jan-13	*****	14.8	10.2	6.9	****	* * *	* * *	* * *
Jan-14	*****	14.8	10	7.4	****	* * *	* * *	* * *
Jan-15	*****	14.6	10.6	8.3	****	* * *	* * *	* * *
Jan-16	*****	15.9	12.2	9.6	* * * *	* * *	* * *	* * *
Jan-17	*****	18.1	14.3	11.2	****	* * *	* * *	* * *
Jan-18	*****	23.2	17.5	14.2	****	* * *	* * *	* * *
Jan-19	*****	20.3	17.1	13.7	****	* * *	* * *	* * *
Jan-20	*****	18.1	15.4	13.3	****	* * *	* * *	* * *
Jan-21	*****	23.6	18.4	15.3	* * * *	* * *	* * *	* * *
Jan-22	*****	22.4	17.8	14.3	* * * *	* * *	* * *	* * *
Jan-23	*****	17.1	14.4	10.8	****	* * *	* * *	* * *
Jan-24	*****	10.8	8.1	7.2	****	* * *	* * *	* * *
Jan-25	*****	12.6	9.9	7.7	* * * *	* * *	* * *	* * *
Jan-26	*****	13.4	11.5	9.8	****	* * *	* * *	* * *
Jan-27	*****	10.4	9.3	8.3	* * * *	* * *	* * *	* * *
Jan-28	*****	17.8	12.2	9.7	* * * *	* * *	* * *	* * *
Jan-29	*****	19.7	14.6	12.4	* * * *	***	* * *	***
Jan-30	*****	19.1	14.3	11	* * * *	***	* * *	***
Jan-31	*****	17.1	13.8	11.7	* * * *	* * *	* * *	* * *
Mean	*****	16.8	12.8	10.2	* * * *	***	***	* * *
Maximum	*****	23.6	18.4	15.3	* * * *	***	* * *	* * *
Minimum	*****	10.4	8.1	6.3	* * * *	* * *	* * *	* * *

	Total	Prevailing	Mean		
Data	Rainfall	Wind	Wind Speed		
Date	(mm)	Direction	(km/h)		
		(degrees)			
Jan-01	0.0	***	****		
Jan-02	0.0	* * *	****		
Jan-03	0.0	* * *	****		
Jan-04	0.0	* * *	****		
Jan-05	0.0	* * *	****		
Jan-06	0.0	* * *	****		
Jan-07	0.0	* * *	****		
Jan-08	0.0	* * *	****		
Jan-09	0.0	* * *	****		
Jan-10	0.0	* * *	****		
Jan-11	0.0	* * *	****		
Jan-12	0.0	* * *	****		
Jan-13	0.0	* * *	****		
Jan-14	0.0	* * *	****		
Jan-15	0.0	* * *	****		
Jan-16	0.0	* * *	****		
Jan-17	0.0	* * *	****		
Jan-18	0.0	* * *	****		
Jan-19	0.0	* * *	****		
Jan-20	0.0	***	****		
Jan-21	0.0	* * *	****		
Jan-22	0.0	* * *	****		
Jan-23	0.0	* * *	****		
Jan-24	0.0	***	****		
Jan-25	0.0	***	****		
Jan-26	0.0	***	****		
Jan-27	0.0	* * *	****		
Jan-28	0.0	***	****		
Jan-29	0.0	***	****		
Jan-30	0.0	* * *	****		
Jan-31	0.0	* * *	****		
Mean		***	****		
Total	0.0				
Maximum	0.0		****		
Minimum	0.0		* * * * *		

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

APPENDIX I NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix I Noise Monitoring Results

Date	Weather	Noise Level for 30-min, dB(A) ⁺				Baseline Noise	Calculated Construction	Limit Level,	Exceedance
	Condition	Time	L90	L10	Leq	Level, dB(A)	Noise Level, dB(A)	dB(A)	(Y/N)
05-Jan-09	Sunny	10:56	57.8	61.9	60.0	72.9	*Note	75	N
16-Jan-09	Sunny	10:08	56.9	62.3	60.1	72.9	*Note	75	Ν
22-Jan-09	Sunny	09:31	55.6	62.8	59.9	72.9	*Note	75	Ν
29-Jan-09	Sunny	09:38	55.9	60.1	58.7	72.9	*Note	75	Ν
		Min	55.6	60.1	58.7				
		Max	57.8	62.8	60.1				
		Average	56.6	61.9	59.7				

Daytime Noise Monitoring Results at Station CN1

Daytime Noise Monitoring Results at Station CN2

Date	Weather	Noise Level for 30-min, dB(A) ⁺				Baseline Noise	Calculated Construction	Limit Level,	Exceedance
Date	Condition	Time	L90	L10	Leq	Level, dB(A)	Noise Level, dB(A)	dB(A)	(Y/N)
05-Jan-09	Sunny	10:21	56.4	60.7	59.1	67.6	*Note	70	N
16-Jan-09	Sunny	10:56	55.7	61.5	59.4	67.6	*Note	70	Ν
22-Jan-09	Sunny	10:04	54.8	61.7	58.6	67.6	*Note	70	Ν
29-Jan-09	Sunny	10:10	54.2	59.7	58.3	67.6	*Note	70	Ν
		Min	54.2	59.7	58.3				
		Max	56.4	61.7	59.4				
		Average	54.3	60.8	58.9				

Façade measurement
 Bold & Italic value indicated an Limit level exceedance
 Note: Measured noise level is less than the baseline noise level.



APPENDIX J DETAILED LANDSCAPE AND VISUAL MONITORING REPORT

Agreement No. CE 28/2004 (GE) Landslide Preventive Works at Po Shan, Mid-Levels Design and Construction (Natural Terrain Risk Mitigation Works)

Landscape & Visual Audit and Monitoring

Monthly Inspection Report No. 10

(January 2009)

Prepared by

URBIS LIMITED

Prepared by :

Tran Tuan Hay

6th February 2009

6th February 2009

Approved by :

Ales

1.0 INTRODUCTION

The Landscape and Visual Audit & Monitoring are conducted to fulfill the requirements of the EIA Report during the Construction and Operational Phases of the project, and are based on the procedures and requirements as set out in the Agreement No. CE 28/2004 (GE) Landslide Preventive Works at Po Shan, Mid-Levels – Design and Construction (Natural Terrain Risk Mitigation Works) - Environmental Monitoring and Audit Manual.

As stated in section 3.5 and 3.6 of the EM&A Manual, all landscape and visual mitigation measures undertaken by the Contractor during the construction phase and the first 12 months of the operational phase shall be audited on a bi-weekly and monthly basis respectively to ensure compliance with the intended aims of the mitigation measures.

2.0 SCOPE OF AUDIT and MONITORING

The broad scope of landscape and visual monitoring and audit on mitigation measures is as detailed below:

2.1 Construction Phase

Indentify any potential conflicts between the proposed landscape measures and any other project works or operation requirements, and recorded for the contractor to resolve in early stage, without compromising the intention of the mitigation measures. Also, the followings shall be monitored:

- designation of 'no-intrusion zones', and to record any trespass by the contractor, including damage to existing vegetation;
- allowance for adjustment of soil nails on site for the avoidance of tree trunks and tree roots;
- dust and erosion control for exposed soil;
- tree planting operations, checking method statement against specification requirements;
- all retained trees within the working boundary shall be regularly checked and reported to the engineer, including damage to the tree canopy edge.

Considerations shall also be made to address the appearance and view by public through:

- control over the appearance of construction workers, hoarding, construction plants / machines
- careful selection of security floodlights to avoid light pollution

2.2 **Operation Phase**

Ensure the compensatory planting and horticultural maintenance operations are properly carried out during the 12 months establishment period, including:

- Inspection for fungal / viral attacks and pest infestations
- Litter collection
- Watering
- Weeding removal
- Replacement of defective planting material
- Grass cutting / groundcover trimming and removal of arisings
- Fertilizing application as required in specification
- Aeration / mulching application

3.0 INSPECTIONS

3.1 Summary of Inspection – 13th January 2009

3.1.1 Matters Arising from Previous Inspections

- The Contractor had removed the pipe sleeves previously stockpiled against the existing tree on site.
- It was still observed that the Contractor had not removed the dead trees, including a tree with rotten trunk at the base located near existing tree T534. The Contractor was recommended to remove all the dead and rotten trees away from the footpath area for safety.
- It was still observed that rectification of many of the tree identification numbers for the existing retained trees were outstanding. The Contractor was reminded to re-instate the tree numbers on existing trees for ease of reference as soon as possible.
- It was noted that compensatory planting proposal for the replacement of dead tree T611 was outstanding. The Contractor was recommended to seek Engineer's agreement on the replacement planting as soon as possible.
- It was noted that the Contractor's clarification of the status of existing trees T516, T517, T666, and T698 located immediately outside of the works boundary was outstanding. The Contractor was reminded to provide necessary information as soon as possible.

3.1.2 <u>Protection of Existing Trees</u>

• It was observed that rocks from broken-up boulders were placed against an existing tree on slope. The Contractor was requested to urgently remove the rocks away from the tree to prevent permanent damage.

3.1.3 <u>Recommendations</u>

- The Contractor was recommended to clear and remove dead / rotten trees from site for safety.
- The Contractor was reminded to rectify all ineligible tree identification numbers for all existing trees.
- The Contractor was recommended to clarify the status of missing trees as soon as possible.
- The Contractor was recommended to seek Engineer's agreement on the replacement planting for dead tree.
- The Contractor was recommended to clear the rocks away from existing tree and not to pile rocks against trees in future.

3.2 Summary of Inspection – 20th January 2009

3.2.1 <u>Matters Arising from Previous Inspections</u>

- The Contractor had cleared away the rocks previously found placed against existing tree.
- It was still observed that the Contractor had not removed the dead trees, including a tree with rotten trunk at the base located near existing tree T534. The Contractor was recommended to remove all the dead and rotten trees away from the footpath area for safety.
- It was still observed that rectification of many of the tree identification numbers for the existing retained trees were outstanding. The Contractor was reminded to re-instate the tree numbers on existing trees for ease of reference as soon as possible.
- It was noted that compensatory planting proposal for the replacement of dead tree T611 was outstanding. The Contractor was recommended to seek Engineer's agreement on the replacement planting as soon as possible.
- It was noted that the Contractor's clarification of the status of existing trees T516, T517, T666, and T698 located immediately outside of the works boundary was outstanding. The Contractor was reminded to provide necessary information as soon as possible.

3.2.2 <u>Protection of Existing Trees</u>

• It was observed fine dust from the soil nail drillings works had been deposited on trees. The Contractor was reminded to hose down the trees on a regular basis to prevent adverse affects on tree growth in future.

3.2.3 <u>Recommendations</u>

- The Contractor was reminded to hose down the fine dust from trees as soon as possible.
- The Contractor was reminded to rectify all ineligible tree identification numbers for all existing trees.
- The Contractor was recommended to remove dead / rotten trees from site for safety. The Contractor was also reminded to record and report all dead trees as found on site to the Engineer for record.
- The Contractor was recommended to clarify the status of missing trees as soon as possible.
- The Contractor was recommended to seek Engineer's agreement on the replacement planting for dead tree.

4.0 AUDIT SCHEULE

4.1 Audit Schedule for February 2009

The next audits are scheduled to be conduct on 10^{th} and 24^{th} February 2009.

APPENDIX K ET'S SITE INSPECTION SUMMARIES


EM&A Environmental Inspection Record

Contract No.: GE/2005/45 LANDSLIDE PREVENTIVE WORKS AT PO SHAN, MID-LEVELS DESIGN AND CONSTRUCTION (NATURAL TERRAIN RISK MITIGATION WORKS)

Site Inspection Summary

Inspection Information				
Date:	6 January 2009			
Time:	15:00			
Inspection No.:	041			

Non-compliance

Nil

Observations

Follow Up Observation

1. Chemical containers at Row AN, Row AS and Row AT had been provided with drip trays. However, a soil nail installation controller at Row K was observed placed on ground without drip tray. The Contractor was reminded to provide drip tray to all plants on site.

New Observation

Nil

Remarks

Nil



EM&A Environmental Inspection Record

Contract No.: GE/2005/45 LANDSLIDE PREVENTIVE WORKS AT PO SHAN, MID-LEVELS DESIGN AND CONSTRUCTION (NATURAL TERRAIN RISK MITIGATION WORKS)

Site Inspection Summary

Inspection Information				
Date:	13 January 2009			
Time:	15:00			
Inspection No.:	042			

Non-compliance

Nil

Observations

Follow Up Observation

1. A soil nail installation controller at Row AR was still observed placed on ground without drip tray. The Contractor was reminded to provide drip tray to all plants on site.

New Observation

2. Some cement slurry was observed on the platform of Pullout 16 and observed dripping to the slope below. The Contractor was requested to properly clean up the slurry.

Remarks

Nil

EM&A Environmental Inspection Record



Site Inspection Summary

Inspection Information				
Date:	20 January 2009			
Time:	15:00			
Inspection No.:	043			

ENS

ECOM

Non-compliance

Nil

Observations

Follow Up Observations

- 1. The cement slurry on the platform of Pullout 16 had been cleared. (Closed)
- 2. A chemical container at Row AQ and a soil nail installation controller at Row AR were observed placed on ground without drip tray. The Contractor was reminded to provide drip tray to all chemical containers and plants on site.

New Observation

3. Muddy water was observed running down the slope at BA11. The Contractor was advised to provide sand bag bundings as primary desilting facility at the slope.

Remarks

Nil

APPENDIX L MONITORING SCHEDULES

	impact monitoring and Addit Schedule for bandary 2009								
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday			
				01-Jan	02-Jan	03-Jan			
						24-hour TSP			
04-Jan	05-Jan	06-Jan	07-Jan	08-Jan	09-Jan	10-Jan			
	1-hour TSP & Noise	Site Inspection			24-hour TSP	1-hour TSP			
11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan			
		Site Inspection L & V Audit Ecology Monitoring		24-hour TSP	1-hour TSP & Noise				
18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan			
		Site Inspection Ecology Monitoring L & V Audit	24-hour TSP	1-hour TSP & Noise					
25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan			
				24-hour TSP 1-hour TSP & Noise					

Landslip Preventive Works at Po Shan, Mid-Levels - Design and Construction (Natural Terrain Risk Mitigation Works) Impact Monitoring and Audit Schedule for January 2009

Landslip Preventive Works at Po Shan, Mid-Levels - Design and Construction (Natural Terrain Risk Mitigation Works) Tentative Impact Monitoring and Audit Schedule for February 2009

			U			
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Feb	02-Feb	03-Feb	04-Feb	05-Feb	06-Feb	07-Feb
	24-hour TSP	1-hour TSP & Noise Site Inspection				24-hour TSP
08-Feb	09-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb
	1-hour TSP & Noise	Site Inspection L & V Audit Ecology Monitoring			24-hour TSP	1-hour TSP
15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb
		Site Inspection		24-hour TSP	1-hour TSP & Noise	
22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
		Site Inspection Ecology Monitoring L & V Audit	24-hour TSP	1-hour TSP & Noise		

The schedule is subject to change due to unforeseeable circumstances (adverse weather, etc)