# ENVIRONMENTAL MONITORING & AUDIT REPORT

Hip Hing Joint Venture

Hong Kong Convention and Exhibition Centre Expansion Project: Monthly Environmental Monitoring and Audit Report for June 2009

July 2009

Environmental Resources Management 21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com


# ENVIRONMENTAL MONITORING & AUDIT REPORT

Hip Hing Joint Venture

## Hong Kong Convention and Exhibition Centre Expansion Project: Monthly Environmental Monitoring and Audit Report for June 2009

July 2009

Reference 0050690



This report has been prepared by ERM Hong-Kong, Limited, with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.



## NATURE & TECHNOLOGIES (HK) LIMITED 科技環保(香港)有限公司

Unit 2 & 3, 4/F., Wellborne Commercial Centre, 8 Java Road, North Point, Hong Kong. 香港北角渣華道8號威邦商業中心4樓2及3室 Tel電話:(852)2877 3122 Fax傳眞:(852)2511 0922 Email電郵: enquiry@nt.com.hk Web page網址: http://www.nt.com.hk

Our Ref: 3.16/014/2006/at

20 July 2009

Maunsell Consultants Asia Ltd Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T., Hong Kong

Attn: Ms Vera Chan

Dear Sir/Madam,

Hong Kong Convention Centre Expansion Project Monthly EM&A Audit Report for June 2009 (Environmental Permit No. EP-239/2006/B)

With reference to the captioned document concerning the Monthly EM&A report for June 2009 received from ERM revised on 20 July 2009, we are pleased to provide our verification for the document pursuant to condition 3 of the Environmental Permit (EP) No. EP-239/2006/B.

Yours faithfully, Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam Independent Environmental Checker

- cc: Hong Kong Trade Development Council (Attn: Mr. K. F. Chan)
  - Hip Hing Ngo Kee Joint Venture (Attn: Mr. Eric Lau & Mr. William Tam)
  - ERM (Attn: Mr. Marcus lp)

	EXECUTIVE SUMMARY	Ι
1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
2.1	BACKGROUND	3
2.2	SITE DESCRIPTION	4
2.3	CONSTRUCTION ACTIVITIES	4
2.4	PROJECT ORGANISATION	4
2.5	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	4
3	ENVIRONMENTAL MONITORING METHODOLOGY	6
3.1	AIR QUALITY MONITORING	6
3.2	MARINE WATER QUALITY MONITORING	9
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	12
5	MONITORING RESULTS	13
5.1	AIR QUALITY	13
5.2	MARINE WATER QUALITY	13
5.3	WASTE MANAGEMENT	14
6	ENVIRONMENTAL SITE AUDITING	15
7	ENVIRONMENTAL NON-CONFORMANCE	17
7.1	Summary of Environmental Exceedance	17
7.2	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	17
7.3	SUMMARY OF ENVIRONMENTAL COMPLAINT	17
7.4	SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION	17
8	FUTURE KEY ISSUES	18
8.1	Key Issues for the Coming Month	18
8.2	MONITORING SCHEDULE FOR THE COMING MONTHS	18
9	<b>REVIEW OF THE EM&amp;A DATA AND EIA PREDICTIONS</b>	19
9.1	AIR QUALITY	19
9.2	WATER QUALITY	19
9.3	WASTE MANAGEMENT	19
9.4	CONCLUSION OF REVIEW	20

#### LIST OF TABLES

Table 2.1Summary of Construction Activities Undertaken during theReporting Month

Table 2.2Summary of Environmental Licensing, Notification and PermitStatus

- Table 3.1Air Monitoring Stations
- Table 3.2
   TSP Monitoring Parameter and Frequency
- Table 3.3 Action and Limit Levels for Air Quality
- Table 3.4 TSP Monitoring Equipment
- Table 3.5
   Marine Water Quality Monitoring Locations
- Table 3.6
   Marine Water Quality Monitoring Parameters & Frequency
- Table 3.7 Action and Limit Levels for Water Quality
- Table 5.1
   Summary of Record of Exceedance recorded in June 2009
- Table 5.1 Quantities of Waste Generated from the Project
- Table 8.1
   Construction Works to be Undertaken in the Coming Month
- Table 9.1 Comparison of the HKAQO and Air Quality Monitoring Results
- Table 9.2 Comparison of Estimated and Actual Amounts of Waste

Generated

#### LIST OF ANNEXES

- Annex A Location of Works Areas
- Annex B Location of Construction Activities during the Reporting Month
- Annex C Project Organization Chart and Contact Detail
- Annex D Locations of Air and Marine Water Quality Monitoring Stations
- Annex E Monitoring Schedule of the Reporting Month and Next Month
- Annex F Calibration Reports for HVSs
- Annex G 24-hour and 1-hour TSP Monitoring Results
- Annex H Calibration Certificates of Marine Water Monitoring Equipment
- Annex I Marine Water Quality Monitoring Results
- Annex J Event / Action Plans for Air and Marine Water Quality Monitoring
- Annex K Summary of Implementation Status
- Annex L Waste Flow Table
- Annex M Construction Programme for Next Two Months

## EXECUTIVE SUMMARY

The construction works for Hong Kong Convention and Exhibition Centre Expansion Project (EIAO Register No: AEIAR-100/2006) commenced on 1 August 2006. This is the thirty-fifth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A work carried out during the period from 1 to 30 June 2009 in accordance with the EM&A Manual.

### Summary of Construction Works undertaken during the Reporting month

The major construction works undertaken during this reporting month included the extraction of temporary marine piles and marine platform, the removal of temporary hoarding, the installation of new traffic signs and the reinstatement of the promenade and the seawall parapet.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting month is listed below:

24-hour Total Suspended Particulates (TSP) monitoring	5 sets
1-hour TSP monitoring	17 sets
Marine water quality monitoring	13 sets
Environmental site auditing	4 times

### Air Quality

Five sets of 24-hour and seventeen sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during this reporting month. There were no exceedances recorded during this reporting month.

### Marine Water Quality

Thirteen sets of marine water quality monitoring for dissolved oxygen, turbidity and suspended solids were carried out at the designated monitoring stations W3, W4 and W5 at mid-ebb and mid-flood tides. Two exceedances of Action Level of turbidity were recorded on 1 and 17 June 2009. Investigations indicated that these exceedances were likely due to natural fluctuation in water quality and were unrelated to site construction activities.

### Construction Waste Management

A total of 400 tonnes of inert C&D materials and 183.31 tonnes of C&D wastes were generated during this reporting month. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively. Three (3) tonnes of steel materials were sent to recyclers within this reporting month.

#### Environmental Site Auditing

Four weekly environmental site audits were carried out by the ET. Details of the audit findings and implementation status are presented in *Section 6*.

## Environmental Non-conformance

No environmental non-compliance was identified during this reporting month.

No environmental complaint or summons was received during this reporting month.

## Future Key Issues

Major works to be undertaken in the coming month will be the extraction of temporary marine piles and marine platform and reinstatement of the promenade and the seawall parapet.

Potential environmental impacts arising from the construction activities in the coming month are mainly associated with dust, site runoff, marine water quality and waste.

## 1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Hip Hing Joint Venture as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for Hong Kong Convention and Exhibition Centre Expansion Project (the Project).

## 1.1 PURPOSE OF THE REPORT

This is the thirty-fifth EM&A report which summarises the impact monitoring results and audit findings of the EM&A programme during the reporting month from **1** to **30 June 2009**.

## **1.2** STRUCTURE OF THE REPORT

The structure of the report is as follows:

## Section 1 : **Introduction** details the scope and structure of the report.

## Section 2: Project Information

summarises background and scope of the Project, site description, project organisation and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licences during the reporting month.

## Section 3: Environmental Monitoring Requirement

summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels and Event / Action Plans.

Section 4 : **Implementation Status on Environmental Mitigation Measures** summarises the implementation of environmental protection measures during the reporting month.

## Section 5: **Monitoring Results** summarises the monitoring results obtained in the reporting month.

## Section 6 : **Environmental Site Auditing** summarises the audit findings of the weekly site inspections undertaken within the reporting month.

## Section 7 : Environmental Non-conformance summarises any environmental exceedance, environmental complaints and environmental summons received within the reporting month.

Section 8 : **Future Key Issues** summarises the impact forecast and monitoring schedule for the next three months.

## Section 9: **Review of EM&A Data and EIA Predictions** compares and contrasts the EM&A data in the month with the EIA predictions and annotates with explanation for any discrepancies.

Section 10 : Conclusion

## 2.1 BACKGROUND

The Hong Kong Trade Development Council (HKTDC) is expanding its existing facilities to provide additional space for Hong Kong's leading trade fairs to be held at the Hong Kong Convention and Exhibition Centre (HKCEC). The Project is located in North Wan Chai and will occupy the aerial space between Phase I and Phase II of the HKCEC. The new Atrium Link Extension (ALE) will span across the water channel between Phase I and Phase II of the HKCEC to accommodate 3 main levels of Exhibition Hall Extensions. The level of the main roof of the Extension will be of similar height as that of the podium roof of the Phase I building. A northern row of permanent supporting columns will be located on land close to Expo Drive Central and similarly a southern row will land near to Convention Avenue. There will be no permanent intermediate columns in the waterway.

The major works activities for the ALE will comprise the following:

- Construction and demolition of the temporary footbridge;
- Demolition of the existing Atrium Link;
- Construction and demolition of a temporary working platform;
- Construction of foundations and pile caps for the ALE; and
- Construction of superstructure for the ALE.

The potential environmental impacts of the Project have been studied in the *"Hong Kong Convention and Exhibition Centre, Atrium Link Extension – Environmental Impact Assessment Report"* (EIAO Register No: AEIAR-100/2006). The EIA was approved on 21 April 2006 under the *Environmental Impact Assessment Ordinance* (EIAO). An Environmental Permit (EP-239/2006) for the works was granted on 12 May 2006. An application for variation of the Environmental Permit (EP-239/2006/A) was granted on 12 February 2007. An application for further variation of the Environmental Permit (EP-239/2006/A) was granted on 18 April 2008, and an amended Environmental Permit (EP-239/2006/B) was granted on 12 May 2008. Under the requirements of Condition 3.1 of Environmental Permit EP-239/2006/B, an EM&A programme as set out in the EM&A Manual and its supplement is required to be implemented.

The construction works commenced on 1 August 2006 and are scheduled to be completed by August 2009.

### 2.2 SITE DESCRIPTION

The works areas of the Project are illustrated in Annex A.

## 2.3 CONSTRUCTION ACTIVITIES

A summary of the major construction activities undertaken in this reporting month is shown in *Table 2.1*. The locations of the construction activities are shown in *Annex B*.

## Table 2.1Summary of Construction Activities Undertaken during the Reporting Month

#### Construction Activities Undertaken

- Reinstatement of Seawall Parapet
- Extraction of Temporary Marine Piles
- Removal of Temporary Marine Platform
- Installation of New Traffic Signs
- Promenade Reinstatement Works along Convention Avenue and Expo Drive Central
- Removal of Temporary Hoarding

## 2.4 **PROJECT ORGANISATION**

The Project organization chart and contact details are shown in *Annex C*.

#### 2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since August 2006 is presented in *Table 2.2.* 

Permit/ Licenses/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-239/2006/B	Throughout the Contract	Environmental Permit (EP) EP-239/2006 granted originally on 12 May 2006. Since then the EP have been varied twice. The latest revised EP was issued on 12 May 2008
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation			Notification on 23 June 2006
Discharge Licence under Water Pollution Control Ordinance	EP860/W10/XY0 145	N/A	-
Chemical Waste Producer Registration	WPN5213-134- H3125-01	N/A	Chemical waste types: spent paint, acid, alkaline, adhesive, diesel fuel, lubricating oil and bitumen.
Valid Construction Noise Permit for area inside the Atrium Link	GW-RS0207-09 GW-RS0385-09	Valid from 18 Mar to 31 July 2009 Valid from 31 May to 31 July 2009	

#### 3 ENVIRONMENTAL MONITORING METHODOLOGY

#### 3.1 AIR QUALITY MONITORING

#### 3.1.1 Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels were conducted at the monitoring stations listed in *Table 3.1.* Maps and photographs showing the monitoring stations are presented in *Annex D*.

#### Table 3.1Air Monitoring Stations

Monitoring Station	Description
AM1	Pedestrian Plaza
AM2	Renaissance Harbour View Hotel Hong Kong

#### 3.1.2 Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 3.2*). The monitoring programme for this and next three months is shown in *Annex E*.

#### Table 3.2TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days

### 3.1.3 Action and Limit Levels

The Action and Limit levels were established in accordance with the EM&A Manual and are presented in *Table 3.3*.

#### Table 3.3Action and Limit Levels for Air Quality

Parameter	Air Monitoring Station	Action Level, µgm <sup>-3</sup>	Limit Level, µgm <sup>-3</sup>
24-hour TSP	AM1	161	260
	AM2	168	260
1-hour TSP	AM1	327	500
	AM2	329	500

### 3.1.4 Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complies with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B).

*Table 3.4* summarises the equipment that was used in the 24-hour and 1-hour TSP monitoring.

## Table 3.4TSP Monitoring Equipment

Monitoring Station	Equipment	Model (HVS, Calibration Kit)
AM1 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9503, Tisch TE-5025A
AM2 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9795, Tisch TE-5025A
AM1 (for 1-hr TSP)	HVS, Calibration Kit	GMW-9864, Tisch TE-5025A
AM2 (for 1-hr TSP)	HVS, Calibration Kit	GMW-8115, Tisch TE-5025A

## 3.1.5 Monitoring Methodology

## Installation

The HVS's at AM1 and AM2 were placed at about 1.3 m above local ground level and about 4.3 m above local ground respectively. All of the HVS's were free-standing with no obstruction.

The following criteria were considered in the installation of the HVS's:

- horizontal platform with appropriate support to secure the samplers against gusty wind were provided at AM1 & AM2;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

## Preparation of Filter Papers by ETS-Testconsult Ltd

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- ETS-Testconsult Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

## Field Monitoring

- the power supply was checked to ensure that the HVS's were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVS's were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rate of the HVS's was checked and adjust at around 0.6 -1.44 m<sup>3</sup>/min. The range specified in the EM&A Manual was between 0.6 1.7 m<sup>3</sup>/min;
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to ETS-Testconsult Ltd for analysis.

## 3.1.6 Maintenance and Calibration

The HVS's and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.

The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibration of the dust monitoring equipments was conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVS's using Tisch TE-5025A Calibration Kit. The calibration records for the HVS's are given in *Annex F*.

## 3.1.7 Event Action Plan

The Event / Action Plan (EAP) for air quality monitoring are presented in *Annex J*.

## 3.2 MARINE WATER QUALITY MONITORING

## 3.2.1 Monitoring Location

In accordance with the EM&A Manual, the marine water quality monitoring was conducted at the designated monitoring stations during the removal of temporary marine piles listed in *Table 3.5*. The map and photographs showing the monitoring stations are presented in *Annex D*.

Table 3.5Marine Water Quality Monitoring Locations

Station	Location	Intake Level	Easting	Northing
W3	Hong Kong Convention and Exhibition Centre Phase I Cooling Water Intake	7.5m below the existing pump house floor	835852	815907
W4	Wan Chai Tower/ Revenue Tower/ Immigration Tower Cooling Water Intake <sup>(a)</sup>	5m below the top of the existing sea wall	835944	815885
W5	Great Eagle Centre, China Resources Building Cooling Water Intake	5m below the top of the existing sea wall	835963	815886

partially relocated to the new pump house adjacent to Station W3.

### 3.2.2 Monitoring Parameters, Frequency and Programme

The marine water quality monitoring was conducted in accordance with *Table 3.6* during the period of installation and removal of temporary marine piles. The monitoring programme for the next month is shown in *Annex E*.

## Table 3.6Marine Water Quality Monitoring Parameters & Frequency

Parameter	Frequency	No. of Samples per Monitoring Event	Duration
Dissolved Oxygen (DO)	3 days per week at mid-	2	During removal of
Suspended Solids (SS)	flood & mid-ebb tides		temporary marine
Turbidity			piles.

Reference was made to the predicted tides at Quarry Bay, which is the tidal station nearest to the Project Site, published on the web site of Hong Kong Observatory (http://www.hko.gov.hk/tide/eQUBtide.htm). Where midebb or mid-flood tides occurred beyond the normal working hours (in the middle of the night or early morning), the marine water quality monitoring session was moved to within normal working hours (0800-1800) when potential water quality impacts from disturbed sediments are expected to be highest, to ensure that these potential water quality impacts are captured.

Measurements of suspended solids (SS), turbidity in Nephelometric Turbidity Units (NTU) and dissolved oxygen (DO) in mgL<sup>-1</sup> were undertaken at designated monitoring stations. The first parameter was determined in the laboratory with the latter two were measured in-situ.

## 3.2.3 Action and Limit Levels

The Action and Limit levels were established in accordance with the EM&A Manual and are presented in *Table 3.7*.

Parameter	Tide	Action Level	Limit Level
Dissolved Oxygen (DO) in mgL-1	Mid-Ebb	3.26	3.23
	Mid-Flood	3.25	3.14
Suspended Solids (SS) in mgL <sup>-1</sup>	Mid-Ebb	9.00	10.00
	Mid-Flood	8.18	8.40
Turbidity (Tby) in NTU	Mid-Ebb	5.32	6.19
	Mid-Flood	4.76	5.79

## Table 3.7Action and Limit Levels for Water Quality

## 3.2.4 Monitoring Equipment and Methodology

### Dissolved Oxygen and Temperature Measuring Equipment

The portable and weatherproof dissolved oxygen (DO) measuring meter (YSI Model 95) was used in the impact monitoring.

The DO measuring meter has a membrane electrode with automatic temperature compensation complete with a 50-feet cable. Wet bulb calibration for a DO meter was carried out before measurement at each monitoring station.

## Turbidity Measurement Instrument

The turbidity measurements were carried out on split water sample collected from the same depths of SS samples. A portable and weatherproof turbidity-measuring meter (HACH 2100P) was used in the impact monitoring. It has a photoelectric sensor capable of measuring turbidity between 0-1000 NTU. Response of the sensor was checked with certified standard turbidity solutions before the start of measurement.

### Suspended Solids

Water samples for suspended solids measurement were collected by means of a transparent PVC cylinder (Kahlsico Water Sampler), packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory as soon as possible after collection. The SS determination work was started within 24 hours after the collection of the water samples, and the testing method of SS was carried by ETS-Testconsult Ltd (HOKLAS accredited laboratory) in accordance with the APHA 19ed 2540D<sup>(1)</sup> and the lowest detection limit is 1 mgL<sup>-1</sup>. The

(1) American Public Health Association Standard Methods for the Examination of Water and Wastewater.

Quality Assurance/Quality Control (QA/QC) procedures were followed as per HOKLAS requirements.

## Water Depth Detector

A portable, battery-operated echo sounder (Speedtech instrument SM-5A) was used for the determination of water depth at each designated monitoring station.

## Location of the Monitoring Sites

A hand-held GPS (MLR SP24) and together with a suitably scaled map was used for locating the marine water quality monitoring stations.

## Calibration of Equipment

All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout the marine water quality monitoring. The calibration records for the monitoring instruments are given in *Annex H*.

## 3.2.5 Event / Action Plan

The Event / Action Plan (EAP) for marine water quality monitoring is presented in *Annex J*.

## IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of environmental mitigation and status of relevant required submissions under the EP are reported as part of the monthly EM&A report <sup>(1)</sup>. Relevant submissions made on these measures and requirements during the reporting month are summarised in *Annex K*.

(1) The last Monthly EM&A Report for May 2009 was submitted to the EPD on 3 July 2009.

## 5.1 AIR QUALITY

The monitoring data at AM1 and AM2 were provided by ETS-Testconsult Ltd. Five sets of 24-hour TSP monitoring and seventeen sets of 1-hour TSP monitoring were carried out at the designated monitoring stations during this reporting month. The power supply for AM1 failed on 10 June 2009, on which the air quality monitoring had originally been scheduled, and consequently the 24-hr and 1-hr TSP monitoring was undertaken on 11 and 13 June 2009, respectively. The monitoring results from both 24-hour and 1-hour TSP were below the respective Action and Limit Levels. The monitoring data for the 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex G*. In addition, the monitoring results can also be found at the web-site (http://www.hkcecema.com/index.html).

Monitoring of air samples were carried out under both sunny and rainy conditions. The local impacts observed near the monitoring stations were mainly vehicle emissions along Convention Avenue and Fleming Road.

#### 5.2 MARINE WATER QUALITY

Works for extraction of temporary marine piles in the marine channel started on 20 April 2009, and therefore marine water quality monitoring was conducted in the reporting period. The results of marine water quality monitoring were provided by ETS-Testconsult Ltd. Thirteen sets of marine water quality measurements were carried out at each of the designated monitoring stations, W3, W4 and W5.

The monitoring data and graphical presentations are summarized in *Annex I*. The monitoring results can also be found in the web-site (http://www.hkcecema.com/index.html).

During this reporting month, exceedances of water quality parameters of the monitoring stations were summarized in *Table 5.1*. Notification of Exceedances with detailed investigation reports were issued to IEC immediately when the exceedances were identified.

#### Table 5.1Summary of Exceedance recorded in June 2009

Station	Record of Exceedance
W5	Exceedance of Action Level of Turbidity on 1 June 2009 during the mid-flood tide
W4	Exceedance of Action Level of Turbidity on 17 June 2009 during the mid-flood tide

Exceedances of Action Level of turbidity were recorded on 1 and 17 June 2009. Preparation works for paving on the promenade were observed near W5 on 1 June 2009 and no construction work was observed near W4 on 17 June 2009.

13

On 1 June 2009, marine pile extraction works were carried out near the halfcircular area of the promenade to the west of W5, but no exceedance of the action level for turbidity was recorded at station W3 and W4, which are west of station W5 and are both closer to the marine pile extraction area than W5. On 17 June 2009, no marine works were conducted in the marine channel. On both dates, no silty water was discharged from land-based works on the promenade and the marine platform into the marine channel. The exceedances of Action Level of Turbidity at W4 and W5 were therefore likely due to natural fluctuation and were unrelated to site construction activities. In addition, the gravimetric measurement of SS in the laboratory, which is considered a more accurate and quantitative measurement, complied with the Action Level, indicating the water quality was acceptable as compared with the Action Level. Visual inspections also confirmed that silt curtains were installed at water intakes and around working areas and were in good operating conditions. Although no further follow-up corrective actions were found to be required, the Contractor was reminded to inspect the deployed silt curtains regularly to ensure effective control of potentially silty discharges.

#### 5.3 WASTE MANAGEMENT

Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D wastes. Reference has been made on the Monthly Summary Waste Flow Table prepared by Hip Hing Joint Venture (*Annex L*). With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting quarter are summarised in *Table 5.2*. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

Table 5.2	Quantities o	f Waste Generated fron	n the Project in June 2009
-----------	--------------	------------------------	----------------------------

Quantity			
C&D Materials (inert) (a)	C&D Materials (non-inert) (b)	Chemical Waste	
400.0 tonnes	183.31 tonnes (including 3 tonnes	0	
	of steel materials were sent to		
	recyclers this month)		
	,	C&D Materials (inert) (a)C&D Materials (non-inert) (b)400.0 tonnes183.31 tonnes (including 3 tonnes of steel materials were sent to	

(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the public fill barging point at Quarry Bay.

(b) C&D wastes include steel materials generated from demolition of footbridge, the existing Atrium Link and working platform, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. The C&D wastes other than general refuse were disposed of at SENT Landfill / Tseung Kwan O Area 137 temporary construction waste sorting facility. 6

Weekly site inspections were carried out by the ET. Four site inspections were conducted on 4, 12, 17 and 24 June 2009, respectively. There was no non-compliance event recorded in this reporting month.

The following reminders were given to the Contractor during this reporting month:

- (i) On 4 June 2009, oil stains were observed on the soil surface near the halfcircular section of the promenade under the atrium link extension. The Contractor was reminded to clean up the oil stains immediately and dispose of collected soil and contaminated materials as chemical wastes. The Contractor was also reminded to provide secondary containment for the temporary storage of oily equipment on site. The Contractor was also recommended to perform all major maintenance activities offsite and to deploy only non-leaking equipments to avoid land contamination at the work site.
- (ii) On 4 June 2009, unidentified red color solution in a distilled water drum was placed on the marine platform without labeling. The Contractor was reminded to provide proper labeling on containers to ensure all chemicals used on site are properly identified.
- (iii) On 4 June 2009, muddy water pools from cleaning activities were observed along the road kerb of Expo Drive Central under the Atrium Link Extension. The Contractor was reminded to ensure no mud/silt was directly discharged into sewers without proper treatment via nearby gullies.
- (iv) On 4 June 2009, an open oil drum with an oil pump attached was placed on bare concrete flooring near the half-circular area on the promenade along Convention Avenue. The Contractor was reminded to use secondary containment measures for the temporary storage of chemical products on site to avoid potential spillages.
- (v) On 12 June 2009, general wastes were observed to be floating in the western marine channel of the Site. The Contractor was reminded to arrange ad-hoc clearance of the wastes as soon as possible. The Contractor should also arrange licensed collection of the collected wastes as soon as the available waste skips become full.
- (vi) On 12 June 2009, soil was observed on a floating pontoon in the western marine channel of the Site. The Contractor was reminded to clear the soil from the pontoon as soon as possible to avoid loose soil from dropping into the marine channel and therefore deterioration of water quality.
- (vii) On 17 June 2009, the waste skip on the eastern marine platform was observed to be full with general wastes. The Contractor was reminded to arrange licensed collection of the wastes as soon as the available when waste skips become full.
- (viii) On 17 June 2009, the drip tray underneath a generator near gate no.4 on the eastern marine platform was observed to be damaged. The

Contractor was reminded to replace the drip tray as soon as possible to ensure hydraulic equipments are properly bunded with secondary containment measures in good conditions.

- (ix) On 17 June 2009, construction materials were observed within the fenced area of a retained tree (No.350) outside of the Contractors' office. The Contractor was reminded to remove the materials immediately from the fenced area to avoid damages to the retained tree.
- (x) On 24 June 2009, general wastes were observed near the water intakes (station 4 &5) within the silt curtains. The Contractor was reminded to clear the waste as soon as possible and to arrange licensed collection of the wastes when appropriate.
- (xi) On 24 June 2009, general wastes and soil were observed behind the mobile cranes near the southern end of the eastern marine platform. The Contractor was reminded to clear and collect all wastes and soil on the marine platform prior to its dissembling to avoid deterioration of marine water quality.
- (xii) On 24 June 2009, a construction spade was placed within the fenced area of a retained tree (no.351) outside of the Contractors' office. The Contractor was reminded to remove the spade immediately from the fenced area to avoid damages to the retained tree.

## Landscape and Visual Monitoring

In accordance with *Section 6.7* of the EM&A Manual, bi-weekly landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The monitoring has commenced since January 2007 and is conducted by Earthasia Limited. Landscape and visual mitigation measures were implemented by the Contractor and the implementation status is given in *Annex K*.

## 7 ENVIRONMENTAL NON-CONFORMANCE

## 7.1 SUMMARY OF ENVIRONMENTAL EXCEEDANCE

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at monitoring stations during this reporting period.

Two exceedances of the Action Level of water quality parameters were recorded at monitoring stations during the reporting period. Details of the exceedance are summarized in *Table 5.1*.

### 7.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during this reporting month.

## 7.3 SUMMARY OF ENVIRONMENTAL COMPLAINT

No complaint was received during this reporting month.

## 7.4 SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION

No summons or prosecution on environmental matters was received during this reporting month.

#### 8.1 KEY ISSUES FOR THE COMING MONTH

Key works to be carried out for the coming monitoring period are summarised in *Table 8.1*.

Table 8.1Construction Works to be Undertaken in the Coming Month

Work to be taken	
•	Reinstatement of Seawall Parapet
•	Extraction of Temporary Marine Piles
•	Removal of Temporary Marine Platform
•	Promonada Painstatement Warks

Promenade Reinstatement Works

Potential environmental impacts arising from the above construction activities are mainly associated with dust, site runoff, marine water quality and waste management.

### 8.2 MONITORING SCHEDULE FOR THE COMING MONTHS

The tentative schedule of TSP monitoring for next month is presented in *Annex E*. The environmental monitoring will be conducted at the same monitoring locations as those for this reporting month.

Works for extraction of temporary marine piles started on 20April 2009, and marine water quality monitoring will be conducted during the extraction of temporary marine piles. The tentative schedule of marine water quality monitoring for next month is presented in *Annex E*.

The construction programme for the next 2 months is presented in *Annex M*.

#### 9.1 AIR QUALITY

Since the EIA only have qualitative assessment of dust impact during construction phase, the comparison was made between the monitoring results and the Hong Kong Air Quality Objectives (HKAQO) (*Table 9.1*).

#### Table 9.1Comparison of the HKAQO and Air Quality Monitoring Results

Monitoring Station	Corresponding ASR in EIA	HKAQO, ugm <sup>-3</sup>	Measured 24-hour TSP Monitoring Results, ugm <sup>-3 (a) (b)</sup>	
		24 hour (1)	Average	Range
AM1	AM8	260	82	23 - 160
AM2	AM6	260	73	14 - 161
Notes:				

(a) Only 24-hour TSP monitoring results were compared as there is no 1 hour TSP criterion in HKAQO.

(b) Average and range of data were calculated between the commencement of construction works and this reporting month.

The monitoring results show that the average and range of 24-hour TSP levels recorded since the commencement of the construction works were well below the 24-hour TSP criterion in the HKAQO. Recommended mitigation measures in *Section 4.24* of EIA were implemented throughout the construction period and were considered effective.

### 9.2 WATER QUALITY

The hydrodynamic modelling assessment undertaken in the approved EIA Report was targeted at assessing the potential effects of the marine works on the flushing capacity of the water channel during the construction phase and no prediction was made on the change in water quality, hence no comparison can be made with the monitoring results.

## 9.3 WASTE MANAGEMENT

The estimated amount of waste generated in this Project and the accumulated quantities of waste generated up to this reporting month are presented in *Table 9.2.* Recommended mitigation measures in *Sections 6.35* to *6.41* of the EIA were implemented during the construction stage and regarded as effective.

9

## Table 9.2Comparison of Estimated and Actual Amounts of Waste Generated

Type of Material	Estimated Amount of C&D Materials in EIA (inert & non-inert)	Accumulated Actual Amount of C&D Materials Recorded <sup>(a)</sup> (inert & non-inert)
Demolition of temporary footbridge	585 tonnes	0
Demolition of existing Atrium Link	4,680 tonnes	2,681.5 tonnes
Demolition of temporary working platform	390 tonnes	0
Construction of foundations and pile caps	20,000 tonnes	27,315.4 tonnes
General Refuse	Insignificant	5,905.9 tonnes
Chemical Waste	Small	288 litres
Note: (a) The actual amount of C&D Materia	als was recorded since the com	mencement of construct

 a) The actual amount of C&D Materials was recorded since the commencement of construction works.

#### 9.4

#### **CONCLUSION OF REVIEW**

The EIA predictions and the monitoring results since the commencement of construction works have been reviewed. The EIA concluded that the Project would not cause adverse impacts to the environment, and the monitoring results also indicated that the construction of the Project has not caused adverse impacts to the environment. Recommendations given in the EIA are also considered to be adequate and effective for minimising the environmental impacts.

The Environmental Monitoring and Audit (EM&A) Report presents the EM&A work undertaken during the period from 1 to 30 June 2009 in accordance with the EM&A Manual and the requirements under EP-239/2006/B.


No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at the monitoring stations during this reporting month.

Two exceedances of the Action Level of water quality parameters were recorded at monitoring stations during the reporting period. Investigations were carried out and it indicated that these exceedances were likely due to natural fluctuation in water quality. The exceedances and details of investigation are summarized in *Section 5.2*.

No complaint and summons/prosecution was received during this reporting month.

The ET will keep track of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Annex A

Locations of Works Areas




Annex B

Location of Construction Activities during the Reporting Month


## Summary of Works for June 2009


Description	Location	
Extraction of Temporary Marine Piles	Marine Channel	
Extraction of Temporary Marine Platform	Western and Eastern Platform	
Removal of Temporary Hoarding	Around Project Site	
Reinstatement of Sea Paparet	Along Sea Paparet	
Reinstatement of promenade	Convention Avenue and Expo Drive Central	
Installation of new traffic sign	Not available	



Annex C

Project Organization Chart and Contact Detail





Annex D


Location of Air and Marine Water Quality Monitoring Stations




Air Quality Monitoring Station (AM1)



Air Quality Monitoring Station (AM2)






Water Quality Monitoring Location – Station W3



Water Quality Monitoring Location - Stations W4 and W5



Annex E

Monitoring Schedule for the Reporting Period and Next Month

# Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - April 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Apr	2-Apr	3-Apr	4-Apr
			1hr TSP		1hr and 24hr TSP	
5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr
	1 hr TSP		1 hr TSP	1hr (2X) and 24hr TSP		
12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr
		1 hr TSP	1hr and 24hr TSP		1 hr TSP	
19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr
	1 hr TSP	1hr and 24hr TSP	1hr TSP		1hr TSP	
26-Apr	27-Apr	28-Apr	29-Apr	30-Apr		
	1hr and 24hr TSP		1hr TSP	1hr (2X) and 24hr TSP		

# Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - May 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-May	2-May
3-May	4-May	5-May	6-May	7-May	8-May	9-May
	1 hr TSP		1hr and 24hr TSP		1 hr TSP	
10-May	11-May	12-May	13-May	14-May	15-May	16-May
	1 hr TSP	1hr and 24hr TSP	1 hr TSP		1 hr TSP	
17-May	18-May	19-May	20-May	21-May	22-May	23-May
	1hr and 24hr TSP		1hr TSP		1hr TSP	1hr and 24hr TSP
04.14-	05 Ман	00 Ман	07.14	00 Ман	00 14-1	00 Мал
24-May	25-May	26-May	27-May	28-May	29-May	30-May
	1hr TSP		1hr TSP		1hr and 24hr TSP	
01 Ман						
31-May						

# Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - June 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun
	1hr TSP		1hr TSP	1hr and 24hr TSP	1hr TSP	
7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun
	1 hr TSP		1hr and 24hr TSP (AM2 only)	24 hr TSP (AM1 only)	1 hr TSP	1 hr TSP (AM1 only)
14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun
	1 hr TSP	1hr and 24hr TSP	1 hr TSP		1 hr TSP	
21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	1hr and 24hr TSP		1hr TSP		1hr TSP	1hr and 24hr TSP
28-Jun	29-Jun	30-Jun				
	1hr TSP	1hr TSP				

# Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - July 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jul	2-Jul	3-Jul	4-Jul
					1hr TSP	
5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul
	1 hr TSP		1 hr TSP	1hr and 24hr TSP	1 hr TSP	
12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul
	1 hr TSP		1hr and 24hr TSP		1 hr TSP	
19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul
	1hr TSP	1hr and 24hr TSP	1hr TSP		1hr TSP	
26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	
	1hr and 24hr TSP		1hr TSP		1hr TSP	1hr and 24hr TSP

### Hong Kong Convention and Exhibition Centre Atrium Link Extension Impact Marine Water Quality Monitoring Schedule - April 2009

Sunday		nday	Cobservatory Departme Tuesday		nesday	Thursday	Friday	Saturday
					1-Apr	2-Apr	3-Apr	
					•	•	-	
								Holiday
5-Apr	·	6-Apr	7-Apr		8-Apr	9-Apr	10-Apr	
•			•		•	•	•	
								Holiday
12-Apr		13-Apr	14-Apr		15-Apr	16-Apr	17-Apr	18- <i>F</i>
	Holiday							
19-Apr		20-Apr	21-Apr		22-Apr	23-Apr	24-Apr	25-A
	Mid-Ebb	9:42		Mid-Ebb	10:50		Mid-Ebb 11:48	
	Start	9:00		Start	10:00		Start 11:00	
	Mid-Flood			Mid-Flood			Mid-Flood 18:12	
	Start	13:30		Start	15:45		Start 17:30	
	Impact Mor			Impact Mor			Impact Monitoring	
26-Apr		27-Apr	28-Apr		29-Apr	30-Apr		
	Mid-Flood			Mid-Flood				
	Start	7:00		Start	7:30			
	Mid-Ebb	13:42		Mid-Ebb	15:26			
	Start	13:00		Start	14:30			
( )	Impact Mor			Impact Mor	nitoring			

Reference Tidal Station: Quarry Bay (source: HK Observatory Department)

Remark:

(a) WQM monitoring will be carried out during the time window of 1.5 hours before and after the mid-tide.

(b) As mid-flood / mid-ebb tides are not occuring during the diurnal working period (07:00-19:00), WQM will be started at round 07:00 and 17:30.

(c) The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

# Hong Kong Convention and Exhibition Centre Atrium Link Extension Impact Marine Water Quality Monitoring Schedule - May 2009

Sunday	Мо	nday	Tuesday	Wedr	lesday	Thursday	Fr	iday	Satur	day
								1-May	,	2-Ma
							Holiday		Hoilday	
3-Ma	,	4-May	5-May		6-May	7-Ma		8-May	r	9-M
	Mid-Ebb	9:04		Mid-Ebb	10:34		Mid-Ebb	11:46		
	Start	8:30		Start	10:00		Start	11:30		
	Mid-Flood			Mid-Flood			Mid-Flood			
	Start	14:30		Start	16:30		Start	18:00		
	Impact Mol			Impact Mor			Impact Mo	<u> </u>		
10-Ma		11-May	12-May		13-May	14-Ma		15-May	r	16-M
	Mid-Ebb	6:34		Mid-Ebb	7:08		Mid-Ebb	7:00		
	Start	7:00		Start	7:00		Start	7:00		
	Mid-Flood			Mid-Flood			Mid-Flood			
	Start	13:00		Start	14:00		Start	16:00		
	Impact Mo			Impact Mor			Impact Mo			
17-Ma		18-May	19-May		20-May	21-Ma		22-May	,	23-M
	Mid-Ebb	7:53		Mid-Ebb	9:32		Mid-Ebb	10:40		
	Start	7:30		Start	9:00		Start	10:30		
	Mid-Flood			Mid-Flood			Mid-Flood			
	Start	12:00		Start	14:30		Start	17:00		
	Impact Mo			Impact Mor			Impact Mo			
24-Ma		25-May	26-May		27-May	28-Ma		29-May	,	30-M
	Mid-Flood			Mid-Flood			Mid-Ebb	8:54		
	Start	12:30		Start	7:00		Start	8:30		
	Mid-Ebb	19:50		Mid-Ebb	14:29		Mid-Flood			
	Start	18:30		Start	14:00		Start	16:00		
	Impact Mol	nitoring		Impact Mor	nitoring	Holiday	Impact Mo	nitoring		
31-Ma	y									
									1	
									1	

Reference Tidal Station: Quarry Bay (source: HK Observatory Department)

Remark:

(a)

WQM monitoring will be carried out during the time window of 1.5 hours before and after the mid-tide.

(b) As mid-flood / mid-ebb tides are not occuring during the diurnal working period (07:00-19:00), WQM will be started at round 07:00 and 17:30.

(c) The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

# Hong Kong Convention and Exhibition Centre Atrium Link Extension Impact Marine Water Quality Monitoring Schedule - June 2009

Sunday	Мо	nday	Tuesday	Wedr	nesday	Thursday	Fri	iday	Saturday
		1-Jun	2-Jun		3-Jun	4-Jun		5-Jun	6-J
	Mid-Ebb	7:15		Mid-Ebb	9:29		Mid-Ebb	10:53	
	Start	7:00		Start	10:00		Start	10:30	
	Mid-Flood	12:58		Mid-Flood	15:47		Mid-Flood	17:51	
	Start	12:30		Start	15:30		Start	17:30	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Moi	nitoring	
7-Jun		8-Jun	9-Jun		10-Jun	11-Jun		12-Jun	13-J
	Mid-Ebb	12:40		Mid-Ebb	6:25		Mid-Ebb	7:35	
	Start	12:30		Start	7:00		Start	7:15	
	Mid-Flood	20:07		Mid-Flood	13:50		Mid-Flood	15:00	
	Start	18:00		Start	13:30		Start	14:30	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Mor	nitoring	
14-Jun		15-Jun	16-Jun		17-Jun	18-Jun		19-Jun	20-5
	Mid-Ebb	10:40		Mid-Ebb	7:47		Mid-Ebb	9:27	
	Start	10:00		Start	7:30		Start	9:00	
	Mid-Flood	16:57		Mid-Flood	13:21		Mid-Flood	16:04	
	Start	16:30		Start	13:00		Start	15:30	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Moi	nitoring	
21-Jun		22-Jun	23-Jun		24-Jun	25-Jun		26-Jun	27-0
	Mid-Ebb	11:41		Mid-Ebb	6:11		Mid-Ebb	8:06	
	Start	11:30		Start	7:00		Start	7:30	
	Mid-Flood	19:04		Mid-Flood	13:30		Mid-Flood	15:11	
	Start	18:00		Start	13:00		Start	15:00	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Mor	nitoring	
28-Jun		29-Jun	30-Jun						
	Mid-Flood	11:14							
	Start	11:00							
	Mid-Ebb	17:45							
	Start	17:30							
	Impact Mor	nitorina		Holiday					

Reference Tidal Station: Quarry Bay, (course: HK Observatory Department)

(b) As mid-flood / mid-ebb tides are not occuring during the diurnal working period (07:00-19:00), WQM will be started at round 07:00 and 17:30.

(C) The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

### Hong Kong Convention and Exhibition Centre Atrium Link Extension Impact Water Quality Monitoring Schedule - July 2009

Sunday	Moi	nday	Tuesday	Wedr	lesday	Thursday	Fri	iday	Saturday
					1-Jul	2-Jul		3-Jul	4-,
							Mid-Ebb	10:06	
							Start	10:00	
							Mid-Flood	17:24	
							Start	17:00	
				Holiday			Impact Moi	nitoring	
5-Jul		6-Jul	7-Jul		8-Jul	9-Jul		10-Jul	11-J
	Mid-Ebb	11:50		Mid-Ebb	13:01		Mid-Flood	7:05	
	Start	11:30		Start	13:00		Start	7:00	
	Mid-Flood	19:24		Mid-Flood	20:27		Mid-Ebb	14:04	
	Start	18:00		Start	18:00		Start	13:30	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Mor	nitoring	
12-Jul		13-Jul	14-Jul		15-Jul	16-Jul		17-Jul	18-J
	Mid-Flood	9:13		Mid-Flood	11:08		Mid-Ebb	7:59	
	Start	9:00		Start	11:00		Start	8:00	
	Mid-Ebb	15:42		Mid-Ebb	17:00		Mid-Flood	14:39	
	Start	15:00		Start	16:00		Start	14:00	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Mor	nitoring	
19-Jul		20-Jul	21-Jul		22-Jul	23-Jul		24-Jul	25-J
	Mid-Ebb	10:42		Mid-Ebb	12:29		Mid-Flood	7:12	
	Start	10:30		Start	12:00		Start	7:30	
	Mid-Flood	18:18		Mid-Flood	19:39		Mid-Ebb	14:04	
	Start	17:30		Start	18:00		Start	14:00	
	Impact Mor	nitoring		Impact Mor	nitoring		Impact Mor	nitoring	
26-Jul		27-Jul	28-Jul		29-Jul	30-Jul		31-Jul	
	Mid-Flood	9:51		Mid-Flood	12:27		Mid-Ebb	9:14	
	Start	9:30		Start	12:00		Start	9:00	
	Mid-Ebb	16:12		Mid-Ebb	18:01		Mid-Flood	21:36	
	Start	16:00		Start	17:30		Start	18:00	
	Impact Mor	vitorina		Impact Mor	itoring		Impact Mor	aitaring	

Reference Tidal Station: Quarry Ray (source: HK Observatory Department)

(b) As mid-flood / mid-ebb tides are not occuring during the diurnal working period (07:00-19:00), WQM will be started at round 07:00 and 18:00.

(c) The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions. Annex F

Calibration Reports for HVS



Tel

Pressure :

東業徳勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong : 2695 8318 E-mail : etl@ets-testconsult.com Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

# **Calibration Report**


of

# **High Volume Air Sampler**

Manufacturer	:	Graseby GMW	Date of Calibra	ation	: <u>04 M</u>	ay 2009	101 - 1	
Serial No.	:	9864 (ET/EA/003/19)	Calibration Due	e Date	: <u>03 Ju</u>	ly 2009		
Method	:	Five-point calibration by using standard Operations Manual	d calibration kit	Tisch TE-5	025A refe	er to the		
Results	:	Flow recorder reading (cfm)	52	46	41	32	26	
		Qstd (Actual flow rate, m <sup>3</sup> /min)	1.68	1.48	1.32	1.05	0.82	

763.56 mm Hg





Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\*/ unacceptable\* for use.

Calibrated by : LI, Wan Lung

(Technician)

Approved by

305

Temp. :

κ

CHOW, Hoi Tat (Assistant Environmental Officer)



# 東業徳勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

 Tel
 : 2695 8318

 Fax
 : 2695 3944

 Web site
 : www.ets-testconsult.com

# TEST REPORT

# **Calibration Report**


of

# **High Volume Air Sampler**

Manufacturer	:	Graseby GMW	Date of Calibration :		04 May 2009
Serial No.	:	9795 (ET/EA/003/18)	Calibration Due Date :		03 July 2009
Method	:	Five-point calibration by using standar Operations Manual	d calibration kit Tisch TE-50	)2{	5A refer to the

Results

Flow recorder read	ding (cfm)	46	41	36	28	22
Qstd (Actual flow	rate, m³/min)	1.67	1.49	1.31	1.02	0.81
Pressure :	763.56 mm Hg		Temp. :	305	К	



Sampler 9795 Calibration Curve Site: Wan Chai (AM-2)

Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\*/ unacceptable\* for use.

Calibrated by : LI, Wan Lung

LI, Wan Lung (Technician)

Approved by CHOW, Hoi Tat

(Assistant Environmental Officer)

Annex G

24-hour and 1-hour TSP Monitoring Results

# 24-hour TSP Monitoring Results

Date	Filter W	eight (g)	Flow Rate	(m <sup>3</sup> /min.)	Elaps	e Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	$(\mu g/m^3)$	Condition	Temp. (°C)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )
4/6/09 to 5/6/09	2.8957	3.0294	1.0279	1.0279	15246.39	15270.39	24.0	90	Rainy	27.6	0.1337	1.0279	1480.18
11/6/09 to 12/6/09	2.8868	2.9620	0.9952	0.9952	15272.39	15296.39	24.0	52	Rainy	26.4	0.0752	0.9952	1433.09
16/6/09 to 17/6/09	2.7489	2.8124	0.9952	0.9952	15300.39	15324.39	24.0	44	Rainy	27.3	0.0635	0.9952	1433.09
22/6/09 to 23/6/09	2.7434	2.7952	0.9625	0.9625	15327.39	15351.39	24.0	37	Rainy	29.1	0.0518	0.9625	1386.00
27/6/09 to 28/6/09	2.8172	2.8479	0.8316	0.8316	15354.39	15378.39	24.0	26	Rainy	26.3	0.0307	0.8316	1197.50
							Min	26					
							Max	90					
							Average	50					

24-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

### 24-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter W	'eight (g)	Flow Rate	(m <sup>3</sup> /min.)	Elapse	e Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	$(\mu g/m^3)$	Condition	Temp. (°C)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )
4/6/09 to 5/6/09	2.9016	3.0976	1.2375	1.2375	13601.60	13625.60	24.0	110	Rainy	27.6	0.1960	1.2375	1782.00
10/6/09 to 11/6/09	2.8692	2.9387	1.2015	1.2015	13628.60	13652.60	24.0	40	Rainy	26.8	0.0695	1.2015	1730.16
16/6/09 to 17/6/09	2.7378	2.7957	1.2375	1.2375	13655.60	13679.60	24.0	32	Rainy	27.3	0.0579	1.2375	1782.00
22/6/09 to 23/6/09	2.7588	2.8306	1.2375	1.2375	13682.60	13706.60	24.0	40	Rainy	29.1	0.0718	1.2375	1782.00
27/6/09 to 28/6/09	2.7926	2.8410	1.3453	1.3453	13709.60	13733.60	24.0	25	Rainy	26.3	0.0484	1.3453	1937.23
							Min	25					

Max 110 Average 50	Min	25
Average 50	Max	110
0	Average	50

### 1-hour TSP Monitoring Results

### 1-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

Date	Filter W	eight (g)	Flow Rate	(m <sup>3</sup> /min.)	Elapse	e Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	$(\mu g/m^3)$	Condition	Temp. (°C)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )
01 Jun 09	2.8672	2.8761	1.0279	1.0279	15243.38	15244.39	1.01	143	Sunny	26	0.0089	1.0279	62.29
03 Jun 09	2.8391	2.8442	1.0279	1.0279	15244.39	15245.39	1.00	83	Rainy	28	0.0051	1.0279	61.67
04 Jun 09	2.9005	2.9043	0.8970	0.8970	15245.39	15246.39	1.00	71	Rainy	28	0.0038	0.8970	53.82
05 Jun 09	2.8866	2.8913	0.9625	0.9625	15270.39	15271.39	1.00	81	Sunny	28	0.0047	0.9625	57.75
08 Jun 09	2.8739	2.8832	0.8970	0.8970	15271.39	15272.39	1.00	173	Rainy	27	0.0093	0.8970	53.82
12 Jun 09	2.7944	2.8023	0.9952	0.9952	15296.39	15297.39	1.00	132	Rainy	27	0.0079	0.9952	59.71
13 Jun 09	2.8824	2.8916	0.9952	0.9952	15297.39	15298.39	1.00	154	Sunny	29	0.0092	0.9952	59.71
15 Jun 09	2.7546	2.7589	0.9298	0.9298	15298.39	15299.39	1.00	77	Rainy	26	0.0043	0.9298	55.79
16 Jun 09	2.7349	2.7430	0.9952	0.9952	15299.39	15300.39	1.00	136	Rainy	27	0.0081	0.9952	59.71
17 Jun 09	2.7489	2.7550	1.0279	1.0279	15324.39	15325.39	1.00	99	Sunny	29	0.0061	1.0279	61.67
19 Jun 09	2.7415	2.7463	0.9298	0.9298	15325.39	15326.39	1.00	86	Rainy	29	0.0048	0.9298	55.79
22 Jun 09	2.7328	2.7393	0.9298	0.9298	15326.39	15327.39	1.00	117	Rainy	29	0.0065	0.9298	55.79
25 Jun 09	2.7744	2.7791	0.9952	0.9952	15351.39	15352.39	1.00	79	Rainy	29	0.0047	0.9952	59.71
26 Jun 09	2.8092	2.8145	0.9625	0.9625	15352.39	15353.39	1.00	92	Rainy	28	0.0053	0.9625	57.75
27 Jun 09	2.7807	2.7870	0.8643	0.8643	15353.39	15354.39	1.00	121	Rainy	26	0.0063	0.8643	51.86
29 Jun 09	2.8142	2.8209	1.0279	1.0279	15378.39	15379.39	1.00	109	Sunny	29	0.0067	1.0279	61.67
30 Jun 09	2.8212	2.8256	1.0933	1.0933	15379.39	15380.39	1.00	67	Sunny	29	0.0044	1.0933	65.60
							Min	67					
							Max	172					

Max 173 Average 107

### 1-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter W	eight (g)	Flow Rate	(m <sup>3</sup> /min.)	Elaps	e Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	$(\mu g/m^3)$	Condition	Temp. (°C)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )
01 Jun 09	2.8557	2.8662	1.2015	1.2015	13598.60	13599.60	1.00	146	Sunny	26.4	0.0105	1.2015	72.09
03 Jun 09	2.8391	2.8448	1.1656	1.1656	13599.60	13600.60	1.00	82	Rainy	27.9	0.0057	1.1656	69.94
04 Jun 09	2.8871	2.8933	1.1296	1.1296	13600.60	13601.60	1.00	91	Rainy	27.6	0.0062	1.1296	67.78
05 Jun 09	2.8966	2.9026	1.2015	1.2015	13625.60	13626.60	1.00	83	Sunny	27.9	0.0060	1.2015	72.09
08 Jun 09	2.8653	2.8752	1.1656	1.1656	13626.60	13627.60	1.00	142	Rainy	27.2	0.0099	1.1656	69.94
10 Jun 09	2.8729	2.8801	1.1656	1.1656	13627.60	13628.60	1.00	103	Rainy	28.3	0.0072	1.1656	69.94
12 Jun 09	2.7579	2.7652	1.2015	1.2015	13652.60	13653.60	1.00	101	Rainy	26.8	0.0073	1.2015	72.09
15 Jun 09	2.7540	2.7572	1.1656	1.1656	13653.60	13654.60	1.00	46	Rainy	26.4	0.0032	1.1656	69.94
16 Jun 09	2.7419	2.7484	1.1656	1.1656	13654.60	13655.60	1.00	93	Rainy	27.3	0.0065	1.1656	69.94
17 Jun 09	2.7520	2.7564	1.2375	1.2375	13679.60	13680.60	1.00	59	Sunny	28.6	0.0044	1.2375	74.25
19 Jun 09	2.7547	2.7609	1.1656	1.1656	13680.60	13681.60	1.00	89	Rainy	28.8	0.0062	1.1656	69.94
22 Jun 09	2.7328	2.7409	1.1296	1.1296	13681.60	13682.60	1.00	120	Rainy	29.1	0.0081	1.1296	67.78
24 Jun 09	2.7882	2.7955	1.2375	1.2375	13706.60	13707.60	1.00	98	Rainy	28.9	0.0073	1.2375	74.25
26 Jun 09	2.8252	2.8305	1.2375	1.2375	13707.60	13708.60	1.00	71	Rainy	27.6	0.0053	1.2375	74.25
27 Jun 09	2.7863	2.7956	1.2015	1.2015	13708.60	13709.60	1.00	129	Rainy	26.3	0.0093	1.2015	72.09
29 Jun 09	2.7961	2.8018	1.3094	1.3094	13733.60	13734.60	1.00	73	Sunny	28.8	0.0057	1.3094	78.56
30 Jun 09	2.7881	2.7928	1.2734	1.2734	13734.60	13735.60	1.00	62	Sunny	29.3	0.0047	1.2734	76.40
							Min	46					

Min	46	
Max	146	
Average	93	
		1


			]	King's Park Station	n	
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Wind Direction (Degree)	Average Wind Speed (km/h)
01 Jun 09	Sunny	26.4	72	0.0	270	5.0
03 Jun 09	Rainy	27.9	83	8.5	210	11.9
04 Jun 09	Rainy	27.6	76	48.0	260	8.6
05 Jun 09	Sunny	27.9	72	0.0	270	4.5
08 Jun 09	Rainy	27.2	82	13.0	110	12.0
10 Jun 09	Rainy	28.3	83	0.5	100	5.5
11 Jun 09	Rainy	26.4	86	49.5	280	4.8
12 Jun 09	Rainy	26.8	86	10.0	280#	4.1
13 Jun 09	Sunny	28.8	84	0.0	280	5.9
15 Jun 09	Rainy	26.4	91	21.5	110	9.2
16 Jun 09	Rainy	27.3	89	8.0	110	11.5
17 Jun 09	Sunny	28.6	79	0.0	110	9.1
19 Jun 09	Rainy	28.8	80	4.5	110	6.4
22 Jun 09	Rainy	29.1	86	22.0	270	9.1
24 Jun 09	Rainy	28.9	84	12.5	280	5.8
25 Jun 09	Rainy	28.5	83	4.5	110	8.2
26 Jun 09	Rainy	27.6	85	17.5	100	13.1
27 Jun 09	Rainy	26.3	90	54.5	270	10.3
29 Jun 09	Sunny	28.8	82	0.0	190	10.5
30 Jun 09	Sunny	29.3	76	0.0	210	11.8


Meteorological Data Extracted from King's Park Stations of the Hong Kong Observatory


Notes:


# - missing (less than 24 hourly observations a day)

NA - not available









Annex H

Calibration Certificates of Marine Water Monitoring Equipment



. .. . . . . . . . . . .

Form	E/CE/R/12	Issue 6	$\alpha$	[05/05]
	0.001012	10000	(11.17	[03/05]

Equipment Ref. No.	: ET/	BW ( 008	×102		Manufactu	rer	: YSI
Model No.		2.0			Serial No.		: 06C 1998 AD
Date of Calibration	:	29/157 4	1		Calibration	Due Date	2818109
Ref. No. of Reference	Thermometer	:		Ŀ	710521	( مو )	
Ref. No. of Potassium I	Dichromate :			Ē	-105201	( 20 } 20 } { 02	·
Temperature Veri	ification						
			<b>_</b>		Tempe	rature (°C)	
Thermor	meter reading	,			K	- 5	· · · · · · · · · · · · · · · · · · ·
Mete	er reading				2	<b>(</b> .4	
Lineality Checkin	g				<u></u>		
Purging time, min	DO m	eter reading	g, mg/L	Winkler	Titration res	ult, mg/L	Difference (%) of DO
rugug unc, mit	1	2	Average	1	2	Average	Content
2	8.34	8.36	8.35	8.24	8.72	8.73	4.45
5 vern	5.91	5.93	5.92	6.14	6.10	6.12	3.32
10	3-89-	3.85	3.86	4.06	4.04	4.05 0. 9999	4.80
	DO meter re;	ading, mg/L				0,00	
Salinity Checking	,	· · · · · · · · · · · · · · · · · · ·					
Salinity (ppt)	DO m	eter reading	g, mg/L	Winkler	Titration res	ult, mg/L	Difference (%) of DO
saturity (ppt)	1	2	Average	1	2	Average	Content
10	7.32	7.34	7,33	7.68	7.68	7.68	4.66
	6.71	6.69	6.70	7.00	6.18	6.19	4.24
Acceptance Criter	ia						
<ul><li>(1) Differenc betwee</li><li>(2) Linear regression</li></ul>	coefficient : .0mg/L	>0.99					thermometer : < 0.5 °C
<ul><li>(3) Zero checking: 0.</li><li>(4) Difference (%) of</li></ul>	f DO content						



i

Performa	nce Check o	f Salinity N	leter
Equipment Ref. No. : 57 5 Model No. : Date of Calibration :	<u>541 078 ( 22</u> 85 9 1 57 29	Manufacturer : Serial No. : Due Date :	YSI. 06C1998AD 2818109
Ref. No. of Salinity Stan	idard used (30ppt)	{٦	24
Salinity Standard (ppt) 30	Measured Salini (ppt) 2.8.5		fference % <b>5-13_</b> 5.13
			8(107=9
Acceptance Criteria	Difference : <	10 %	
The salinity meter complies and is deemed acceptable * national standards.			
Checked by :	App	roved by :	Je Con

7 x - -



	Internal Ca	libration Rep	ort of Turbidir	neter
Equipmer	nt Ref. No. : <u> </u>	5. 1006	Manufacturer :	НАСН
Model No	). : <u>21</u>	00 P	Serial No. :	06070C01833K
Date of C	alibration : <u>9</u>	15/09	Calibration Due:	\$18/09
Data		<u> </u>		
	(5.34)	(56.6)	(147)	
	0 - 10 NTU	10 - 100 NTU	100 - 1000 NTU	
	Gelex Vial	Gelex Vial	Gelex Vial	
	5.32	\$6.3	J¥¥	
	ment complies * / <u>does</u> cceptable * / <del>unacceptab</del> propriate		ne specified requireme	nts and is
Calibrated	lby : <u>P</u> K-		Approved by :	2de lan

Annex I

Marine Water Quality Monitoring Results






Figure I1 - Water Quality Monitoring Results (Mid Ebb)








Figure I2 - Water Quality Monitoring Results (Mid Flood)

	6/1/09 6/1/09		6/3/09			6/3/09 6/5/09						r			1								r							
Date		6/1/09			6/1/09			6/3/09			6/3/09			6/5/09			6/5/09			6/8/09			6/8/09			6/10/09			6/10/09	
Time (hh:mm)		7:35 - 7:46	5		13:00 - 13:1	4	(	09:00 - 09:1	4		15:30 - 15:4	4		0:30 - 10:4	4		17:30 - 17:4	5		12:30 - 12:4	4	1	17:50 - 18:0	2		13:30 - 13:4	5	c	7:00 - 07:1	5
Ambient Temperature		27			30			27			29			31			31			30			27		29			29		
Weather		Fine			Fine			Rainy			Cloudy			Sunny			Sunny			Cloudy			Rainy		Cloudy			Cloudy		
Water Depth (m)		9.00			9.10			8.20			8.40			10.20			9.60			7.80		8.80			10.40				9.80	
Monitoring Depth		7.50			7.50			7.50			7.50			7.50			7.50		7.50				7.50		7.50			7.50		
Tide		Mid-Ebb Mid-Flood				Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	26.5	26.6	26.6	27.1	27.0	27.1	24.7	24.9	24.8	26.2	26.0	26.1	27.8	27.7	27.8	28.1	28.2	28.2	26.8	26.9	26.9	25.0	25.1	25.1	27.4	27.3	27.4	26.7	26.6	26.7
Salinity (ppt)	30.2	30.2	30.2	30.6	30.6	30.6	30.2	30.1	30.2	31.4	31.4	31.4	29.8	29.9	29.9	29.7	29.8	29.8	31.1	30.9	31.0	30.6	30.6	30.6	28.8	28.7	28.8	28.6	28.5	28.6
D.O. (mg/L)	4.01	4.02	4.0	3.91	3.91	3.9	5.46	5.39	5.4	5.08	5.00	5.0	4.15	4.19	4.2	4.45	4.49	4.5	3.48	3.40	3.4	4.13	4.05	4.1	4.34	4.30	4.3	4.59	4.56	4.6
D.O. Saturation (%)	56.5	56.7	56.6	55.1	55.1	55.1	76.7	75.7	76.2	71.3	70.2	70.8	59.7	60.3	60.0	64.0	64.6	64.3	48.7	47.6	48.2	57.9	56.8	57.4	62.4	61.9	62.2	66.0	65.6	65.8
Turbidity (NTU)	4.02	4.02	4.0	4.50	4.46	4.5	4.83	4.76	4.8	3.52	3.65	3.6	4.89	4.94	4.9	4.33	4.38	4.4	4.28	4.37	4.3	4.60	4.52	4.6	4.69	4.62	4.7	4.34	4.39	4.4
SS* (mg/L)	4.5	4.5	4.5	5.0	5.0	5.0	5.3	5.3	5.3	4.0	4.0	4.0	5.3	5.3	5.3	4.5	4.5	4.5	4.5	4.5	4.5	5.0	5.0	5.0	5.0	5.0	5.0	4.5	4.5	4.5
Remarks	No construction activities were observed. General Earth Work			Vork	General Earth Works			General Earth Works			General Earth Works		General Earth Works		General Earth Works		No construction activities were observed.		vities were	No construction activities were observed.			No construction activities were observed.							

\* For the values of suspended solids less than 5mg/L (POL), the results are for reference only. POL stands for practical quantitation Limit, or lowest reporting limit, which is estimated from the method detection limit (MDL). Normally POL is about 5 times the MDL

Within Action Level ? Date D.O. (mg/L) Turbidity (NTU) SS (mg/L) 6/1/09 Y Y Y 6/3/09 Y Y Y Y Y Y 6/3/09 Y Y Y Y Y Y 6/5/09 Y Y Y Y Y Y 6/5/09 Y Y Y Y Y Y 6/8/09 Y Y Y Y Y Y 6/8/09 Y Y Y Y Y Y 6/10/09 Y Y Y Y Y Y Y Y 6/10/09 Y Y Y Y 6/1/09 Y Y Y Y Y Y Y Y Y v Within Limit Level ? Date D.O. (mg/L) Turbidity (NTU) SS (mg/L) 6/5/09 Y Y Y Y Y Y Y Y 6/5/09 Y Y Y Y Y Y 6/8/09 Y Y Y Y Y Y 6/8/09 Y Y Y Y Y Y 6/10/09 Y Y Y Y Y Y 6/1/09 6/1/09 6/3/09 6/3/09 6/10/09 
 Y
 Y

 Y
 Y

 Y
 Y

 Y
 Y

 Y
 Y
 Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y

	6/12/09 6/12/09 14:30 - 14:48 08:30 - 08:45																						1	
Date		6/12/09			6/12/09			6/15/09			6/15/09			6/17/09			6/17/09			6/19/09			6/19/09	
Time (hh:mm)		14:30 - 14:4	8		08:30 - 08:4	5	1	6:30 - 16:4	5		0:00 - 10:1	5	0	08:10 - 08:2	4		13:08 - 13:2	2	c	9:10 - 09:2	2		15:13 - 15:2	8
Ambient Temperature		29			26			28			28			28			30			28			30	
Weather		Cloudy			Cloudy			Cloudy			Cloudy			Cloudy			Fine			Rainy			Fine	
Water Depth (m)		8.00			8.40			10.20			9.60			9.20			9.50			8.20			8.60	
Monitoring Depth		7.50			7.50			7.50			7.50			7.50			7.50			7.50			7.50	
Tide		Mid-Ebb		Mid-Flood				Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 1 Trial 2 Average 1			Trial 2	Average	Trial 1	Trial 2	Average												
Water Temperature (°C)	25.3	25.3	25.3	25.1	25.2	25.2	27.1	27.2	27.2	26.6	26.7	26.7	26.8	26.8	26.8	28.0	27.8	27.9	26.6	26.6	26.6	27.4	27.6	27.5
Salinity (ppt)	26.8	26.7	26.8	28.0	28.0	28.0	29.6	29.7	29.7	29.4	29.4	29.4	29.5	29.4	29.5	29.6	29.7	29.7	29.2	29.4	29.3	29.7	29.7	29.7
D.O. (mg/L)	3.95	3.97	4.0	4.19	4.17	4.2	4.15	4.19	4.2	4.25	4.21	4.2	3.98	4.00	4.0	3.86	3.86	3.9	3.94	3.95	3.9	3.75	3.74	3.7
D.O. Saturation (%)	54.9	55.3	55.1	58.2	57.8	58.0	59.3	59.9	59.6	60.7	60.2	60.5	56.1	56.4	56.3	54.4	54.5	54.5	54.4	54.7	54.6	51.8	51.6	51.7
Turbidity (NTU)	4.28	4.30	4.3	4.40			4.93	4.98	5.0	4.50	4.46	4.5	5.09	5.10	5.1	4.30	4.31	4.3	4.75	4.73	4.7	4.68	4.66	4.7
SS* (mg/L)	4.5	4.5	4.5	5.0			5.5	5.5	5.5	5.0	5.0	5.0	5.5	5.5	5.5	4.5	4.5	4.5	5.3	5.3	5.3	5.0	5.0	5.0
Remarks	General Earth Work General Earth Work			Vork	Lifting activities			lifting activites			General eath work													

Date	6/1	2/09	1	6/12	2/09		6/1	5/09	1	6/15	6/09		6/1	7/09		6/1	7/09		6/19	9/09		6/1	9/09
). (mg/L)	Y	Y		Y	Y		Y	Y		Y	Y		Y	Y		Y	Y		Y	Y		Y	
rbidity (NTU)	Y	Y	T	Y	Y	Ī	Y	Y	T	Y	Y	Ī	Y	Y		Y	Y		Y	Y	1	Y	
S (mg/L)	×	v	T	v	v	T	V	v	T		м	T	v	v		V	v		v	v	1	v	
			1	T	T	1		T	1	Ý	Ŷ	1	T		1		T	1	I	T	1		+-
			1	1	T	1		T	1	¥.	Ÿ	I	1	1	J		T	1	1	1	-		
Vithin Limit Level ?	6/1:	2/09	I	r 6/12	2/09	I	6/1	5/09	I	Y 6/15	Y 6/09	I	6/1	7/09	]	6/1	7/09	]	6/19	9/09	]	6/1	9/09
Vithin Limit Level ? Date	6/1: Y	2/09 Y	Ŧ	6/12 Y	2/09 Y	Į	6/1: Y	5/09 Y	Ĭ	Y 6/15 Y	Y 5/09 Y	I	т 6/1 Ү	7/09 Y	]	т 6/1 Ү	7/09 Y	]	6/19 Y	9/09 Y	]	6/1 Y	9/09
Vithin Limit Level ? Date D.O. (mg/L) Furbidity (NTU)	6/1: Y Y	2/09 Y Y	I	6/12 Y Y	2/09 Y Y	I	6/1: Y Y	5/09 Y Y	I	Y 6/15 Y Y	Y 5/09 Y Y	I	т 6/1 Ү Ү		]	6/1 Y Y	7/09 Y Y		6/19 Y Y			6/1 Y Y	9/05

Colour "N"

Date		6/22/09			6/22/09			6/24/09			6/24/09			6/26/09			6/26/09			6/29/09			6/29/09	
Time (hh:mm)	1	1:16 - 11:3	0		17:30 - 17:	14	1	3:00 - 13:1	5	(	07:00 - 07:1	5	1	5:00 - 15:1	3	(	07:30 - 07:4	4	1	7:30 - 17:4	3	1	11:00 - 11:1	6
Ambient Temperature		30			30			30			30			27			26			28			29	-
Weather		Cloudy			Cloudy			Cloudy			Cloudy			Rainy			Cloudy			Cloudy			Cloudy	
Water Depth (m)	8.80				9.00			10.60			9.60			7.80			8.80			7.80			8.20	
Monitoring Depth	7.50				7.50			7.50			7.50			7.50			7.50			7.50			7.50	-
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	28.1	28.3	28.2	28.0	27.7	27.9	27.6	27.8	27.7	26.4	26.5	26.5	26.0	25.8	25.9	23.6	23.8	23.7	24.3	24.4	24.4	25.0	25.2	25.1
Salinity (ppt)	27.7	27.9	27.8	27.4	27.1	27.3	29.0	29.0	29.0	28.9	29.0	29.0	30.2	30.2	30.2	30.6	30.7	30.7	31.2	31.2	31.2	31.0	31.1	31.1
D.O. (mg/L)	3.91	3.91	3.9	3.85	3.85	3.9	4.27	4.24	4.3	4.35	4.38	4.4	4.12	4.04	4.1	3.89	3.84	3.9	3.82	3.91	3.9	4.07	4.15	4.1
D.O. Saturation (%)	55.1	55.3	55.2	53.8	53.8	53.8	61.4	61.0	61.2	62.6	63.0	62.8	58.1	56.9	57.5	54.6	53.9	54.3	53.1	54.3	53.7	56.8	58.0	57.4
Turbidity (NTU)	4.66	4.66	4.7	4.50	4.51	4.5	4.80	4.88	4.8	4.20	4.26	4.2	3.85	3.93	3.9	4.28	4.21	4.2	4.47	4.52	4.5	4.18	4.05	4.1
SS* (mg/L)	5.0	5.0	5.0	5.0	5.0	5.0	5.3	5.3	5.3	4.5	4.5	4.5	4.3	4.3	4.3	4.5	4.5	4.5	4.8	4.8	4.8	4.5	4.5	4.5
Remarks	No const	ruction activ observed.	ities were	No const	ruction acti observed.	vities were	Lifting act	ivities were	observed.	No const	ruction activ	ities were	Ge	neral eath w	ork	No const	truction activ	vities were	Ge	neral eath w	ork	Ge	eneral eath v	work

Date	6/3	22/09		6/2	2/09		6/24	4/09		6/24	1/09		6/26	6/09	6/2	6/09		6/2	9/09		6/2	9/09
.O. (mg/L)	Y	Y		Y	Y		Y	Y		Y	Y		Y	Y	Y	Y		Y	Y		Y	Y
bidity (NTU)	Y	Y	T	Y	Y	T	Y	Y	T	Y	Y		Y	Y	Y	Y	] [	Y	Y		Y	Y
S (mg/L)	×	м	Т			T			Т								1 [			1		
	Ŷ	Ŷ	1	Ŷ	Y	1	Ŷ	Ŷ	1	Y	Y		Ŷ	Y	Ŷ	Y	l (	Y	Y	1	Y	
hin Limit Level ?	Y 6/2	Y 22/09	ı T	Y 6/2	Y 2/09	I	Y 6/24	4/09	L T	Y 6/24	Y	.	Y 6/20	Y	Y 6/2	6/09	י ו 1 ו	Y 6/2	9/09	J	Y 6/2	9/09
thin Limit Level ? te	6/2 Y	22/09 Y	Į	Y 6/2 Y	Y 2/09 Y	1	Y 6/24 Y	4/09 Y	]	Y 6/24 Y	Y 1/09 Y		Y 6/20 Y	Y	Y 6/2 Y	6/09 Y		Y 6/2 Y	9/09 Y	]	Y 6/2 Y	T
thin Limit Level ? te D. (mg/L) rbidity (NTU)	6/2 Y	22/09 Y Y	1   	Y 6/2 Y Y	2/09 Y Y		Y 6/24 Y Y		ļ	Y 6/24 Y Y	Y 1/09 Y Y	.	Y 6/20 Y Y	F/09	Y 6/2 Y Y	6/09 Y Y		Y 6/2 Y Y	1	]	Y 6/2 Y Y	9/09 Y

Date		6/1/09			6/1/09			6/3/09			6/3/09			6/5/09			6/5/09			6/8/09			6/8/09			6/10/09			6/10/09	
Time (hh:mm)		7:50 - 8:05			13:20 - 13:34	4		09:20 - 09:3	5		15:52 - 16:0	5		10:50 - 11:0	3		17:52 - 18:0	5		12:50 - 13:0	3	1	8:06 - 18:1	в		13:50 - 14:0	4	(	07:20 - 07:33	3
Ambient Temperature		27			30			27			29			31			31			30			27			29			29	
Weather		Fine			Fine			Rainy			Cloudy			Sunny			Sunny			Cloudy			Rainy			Cloudy		í –	Cloudy	
Water Depth (m)	4.80				4.20			3.80			4.00			4.40			4.20			3.00			4.60			4.40		í –	4.20	
Monitoring Depth	4.80				5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00		í –	5.00	
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb		í –	Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	26.9	26.8	26.9	27.4	27.5	27.5	24.6	24.6	24.6	26.7	26.6	26.7	28.4	28.5	28.5	28.7	28.8	28.8	27.2	27.2	27.2	24.9	25.0	25.0	27.8	27.9	27.9	26.9	26.9	26.9
Salinity (ppt)	29.7	29.5	29.6	30.5	30.3	30.4	30.3	30.3	30.3	30.9	31.0	31.0	30.4	30.5	30.5	30.6	30.5	30.6	31.4	31.4	31.4	30.2	30.2	30.2	29.4	29.3	29.4	29.4	29.3	29.4
D.O. (mg/L)	3.80	3.85	3.8	3.73	3.70	3.7	4.62	4.54	4.6	4.23	4.19	4.2	4.15	4.19	4.2	4.01	3.97	4.0	3.39	3.33	3.4	3.57	3.52	3.5	3.87	3.84	3.9	4.12	4.07	4.1
D.O. Saturation (%)	53.6	54.3	54.0	52.4	51.8	52.1	64.9	63.8	64.4	59.4	58.8	59.1	59.7	60.3	60.0	57.7	57.1	57.4	47.4	46.6	47.0	50.1	49.4	49.8	55.3	54.9	55.1	59.3	58.6	59.0
Turbidity (NTU)	4.40	4.43	4.4	4.61	4.62	4.6	3.92	4.05	4.0	4.71	4.64	4.7	4.89	4.94	4.9	4.67	4.61	4.6	5.09	5.14	5.1	4.39	4.46	4.4	5.02	5.09	5.1	4.65	4.72	4.7
SS* (mg/L)	4.8	4.8	4.8	5.3	5.3	5.3	4.5	4.5	4.5	5.0	5.0	5.0	5.5	5.5	5.5	5.0	5.0	5.0	5.5	5.5	5.5	4.8	4.8	4.8	5.5	5.5	5.5	5.0	5.0	5.0
Remarks	No cons	truction activ observed.	rities were	Ge	neral Earth V	Vork	No const	ruction activ observed.	ities were	L	ifting activitie	35	L	ifting activiti	es	No cons	truction activ observed	rites were	Soil back	s-fill in marine	e channel.		uction activ observed.	ities were	No cons	ruction activ observed.	ities were		ruction activi observed.	rties were

\* For the values of suspended solids less than 5mg/L (PQL), the results are for reference only. PQL stands for practical quantitation Limit, or lowest reporting limit, which is estimated from the method detection limit (MDL). Normally PQL is about 5 tim

Within Action Level ?										
Date	6/1/09	6/1/09	6/3/09	6/3/09	6/5/09	6/5/09	6/8/09	6/8/09	6/10/09	6/10/09
D.O. (mg/L)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Turbidity (NTU)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
SS (mg/L)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Within Limit Level ?										
Within Limit Level ? Date	6/1/09	6/1/09	6/3/09	6/3/09	6/5/09	6/5/09	6/8/09	6/8/09	6/10/09	6/10/09
	6/1/09 Y Y	6/1/09 Y Y	6/3/09 Y Y	6/3/09 Y Y	6/5/09 Y Y	6/5/09 Y Y	6/8/09 Y Y	6/8/09 Y Y	6/10/09 Y Y	6/10/09 Y Y
Date	6/1/09 Y Y Y Y								6/10/09 Y Y Y Y	
Date D.O. (mg/L)	6/1/09 Y Y Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	6/10/09 Y Y Y Y Y Y	Y Y

Date		6/12/09			6/12/09			6/15/09			6/15/09			6/17/09			6/17/09			6/19/09			6/19/09			6/22/09			6/22/09	
Time (hh:mm)		14:56 - 15:0	9		07:45 - 07:5	7		16:50 - 17:0	3		10:20 - 10:3	3		08:30 - 08:4	14		13:27 - 13:4	2		09:27 - 09:4	10		15:33 - 15:4	7		11:35 - 11:4	8		7:50 - 18:04	\$
Ambient Temperature		29			26			28			28			28			30			28			30			30			30	
Weather		Cloudy			Cloudy			Cloudy			Cloudy			Cloudy			Fine			Rainy			Fine			Cloudy			Cloudy	
Water Depth (m)	4.00				4.40			4.40			4.00			3.40			3.70			4.40			4.60			4.20			3.60	
Monitoring Depth	4.00 5.00				5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00	
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	25.7	25.8	25.8	25.4	25.4	25.4	27.4	27.5	27.5	27.1	27.2	27.2	27.1	27.1	27.1	28.4	28.5	28.5	26.8	26.8	26.8	27.6	27.6	27.6	28.3	28.2	28.3	27.6	27.5	27.6
Salinity (ppt)	28.3	28.4	28.4	28.9	28.9	28.9	29.9	29.9	29.9	29.8	29.7	29.8	29.8	29.9	29.9	30.1	30.1	30.1	28.4	28.5	28.5	27.2	27.3	27.3	27.1	27.2	27.2	26.8	26.8	26.8
D.O. (mg/L)	4.05	4.06	4.1	4.25	4.25	4.3	3.96	3.92	3.9	4.07	4.03	4.1	3.68	3.70	3.7	3.80	3.80	3.8	4.05	4.05	4.1	3.85	3.86	3.9	3.86	3.80	3.8	3.68	3.70	3.7
D.O. Saturation (%)	56.7	56.9	56.8	59.1	59.2	59.2	56.6	56.0	56.3	58.2	57.6	57.9	51.9	52.3	52.1	53.6	53.6	53.6	55.9	56.0	56.0	53.1	53.2	53.2	54.0	53.2	53.6	51.5	51.8	51.7
Turbidity (NTU)	4.43	4.45	4.4	4.62	4.63	4.6	4.99	5.05	5.0	4.69	4.61	4.7	4.98	4.95	5.0	4.81	4.78	4.8	5.09	5.12	5.1	4.63	4.64	4.6	4.81	4.84	4.8	4.23	4.24	4.2
SS* (mg/L)	4.8	4.8	4.8	5.3	5.3	5.3	5.5	5.5	5.5	5.3	5.3	5.3	5.3	5.3	5.3	5.3	5.3	5.3	5.5	5.5	5.5	5.0	5.0	5.0	5.5	5.5	5.5	4.5	4.5	4.5
Remarks	Soil back	t-fill in marin	e channel.	No cons	truction activ	ities were	L	ifting activitie	15		lifting activite	IS	General E	arth Works Activities	and Lifting	Ge	neral Earth W	/orks	Gen	eral Earth V	Vorks	Gen	ieral Earth V	/orks	Ger	ieral Earth W	/orks	No const	ruction activi observed.	ties were

Within Action Level ?										
Date	6/12/09	6/12/09	6/15/09	6/15/09	6/17/09	6/17/09	6/19/09	6/19/09	6/22/09	6/22/09
D.O. (mg/L)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Turbidity (NTU)	Y Y	Y Y	Y Y	Y Y	Y Y	N N	Y Y	Y Y	Y Y	Y Y
SS (mg/L)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Within Limit Level ?										
Date	6/12/09	6/12/09	6/15/09	6/15/09	6/17/09	6/17/09	6/19/09	6/19/09	6/22/09	6/22/09
D.O. (mg/L)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Turbidity (NTU)	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
SS (mg/L)	× ×									

				-														
Date		6/24/09			6/24/09			6/26/09			6/26/09			6/29/09			6/29/09	
Time (hh:mm)		13:21 - 13:3	4		07:21 - 07:34			15:20 -15:32			07:52 - 08:06	5		17:50 - 18:04			11:23 - 11:35	j
Ambient Temperature		30			30			27			26			28			29	
Weather		Cloudy			Cloudy			Rainy			Cloudy			Cloudy			Cloudy	
Water Depth (m)		4.40			4.00			3.00			3.80			3.40			3.80	
Monitoring Depth		5.00			5.00			5.00			5.00			5.00			5.00	
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	27.9	28.0	28.0	26.7	26.8	26.8	25.2	25.2	25.2	24.0	24.0	24.0	25.2	25.4	25.3	25.8	25.6	25.7
Salinity (ppt)	29.5	29.4	29.5	29.4	29.3	29.4	30.4	30.6	30.5	31.0	31.0	31.0	30.9	30.8	30.9	30.7	30.7	30.7
D.O. (mg/L)	4.01	4.05	4.0	4.07	4.04	4.1	3.43	3.34	3.4	3.97	4.03	4.0	3.49	3.43	3.5	3.84	3.76	3.8
D.O. Saturation (%)	57.3	57.9	57.6	58.6	58.1	58.4	48.3	47.1	47.7	55.7	56.5	56.1	48.5	47.7	48.1	53.6	52.5	53.1
Turbidity (NTU)	5.02	4.93	5.0	4.63	4.59	4.6	3.06	3.20	3.1	3.52	3.64	3.6	4.26	4.35	4.3	3.92	4.04	4.0
SS* (mg/L)	5.5	5.5	5.5	5.0	5.0	5.0	3.5	3.5	3.5	4.0	4.0	4.0	4.5	4.5	4.5	4.3	4.3	4.3
Remarks	Lifting ac	tivites were	observed.	No construct	ion activities w	ere observed.	Lifting a	activities was o	observed	No constructi	ion activities v	vere observed.	No constructi	on activities v	vere observed.	Lifting a	activities was o	observed

Colour "N"

Date	6/2	4/09		6/2	4/09		6/2	6/09		6/2	6/09		6/2	9/09		6/2	9/09
D.O. (mg/L)	Y	Y		Y	Y		Y	Y	İ	Y	Y		Y	Y		Y	Y
Turbidity (NTU)	Y	Y		Y	Y		Y	Y	İ	Y	Y	1	Y	Y		Y	Y
SS (mg/L)	Y	v	1	v	v		v	v	t	Y	Y	1	Y	Y		Y	Y
			J 7						T			-			-		
	6/2	4/09	]	6/2	4/09	]	6/2	6/09	I	6/2	6/09	- T	6/2	9/09	]	6/2	9/09
Date	6/2 Y	4/09 Y		6/2 Y	4/09 Y		6/2 Y	6/09 Y	Į	6/2 Y	6/09 Y	Ì	6/2 Y	29/09 Y		6/2 Y	9/09 Y
Within Limit Level ? Date D.O. (mg/L) Turbidity (NTU)	6/2 Y Y	4/09 Y Y			1		6/2 Y Y	6/09 Y Y	I	6/2 Y Y	1			1		6/2 Y Y	1

Within Action Level ?

Date		6/1/09			6/1/09			6/3/09			6/3/09			6/5/09			6/5/09			6/8/09			6/8/09			6/10/09			6/10/09	
Time (hh:mm)		8:13 - 8:25	5		13:41 - 13:5	5		09:40 - 09:55	5		16:09 - 16:24	4		11:06 - 11:1	9		8:08 - 18:2	0		13:08 - 13:2	3	1	8:23 - 18:3	17		14:07 - 14:2	20		07:36 - 07:5	i0
Ambient Temperature		27			30			27			29			31			31			30			27			29			29	
Weather		Fine			Fine			Rainy			Cloudy			Sunny			Sunny			Cloudy			Rainy			Cloudy			Cloudy	
Water Depth (m)	5.00				4.60			3.80			3.80			4.60			4.00			3.20			4.80			4.40			4.40	
Monitoring Depth	5.00				5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00	
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	26.8	26.7	26.8	27.5	27.5	27.5	24.7	24.8	24.8	26.5	26.5	26.5	28.6	28.7	28.7	28.8	28.9	28.9	27.1	27.1	27.1	25.2	25.2	25.2	27.9	27.9	27.9	26.9	26.8	26.9
Salinity (ppt)	29.8	29.8	29.8	30.0	30.1	30.1	30.5	30.5	30.5	31.2	31.2	31.2	30.5	30.4	30.5	30.6	30.6	30.6	31.2	31.2	31.2	30.2	30.3	30.3	29.5	29.4	29.5	29.4	29.4	29.4
D.O. (mg/L)	3.75	3.75	3.8	3.58	3.60	3.6	4.89	4.83	4.9	4.65	4.49	4.6	3.90	3.93	3.9	3.94	3.90	3.9	3.68	3.59	3.6	4.29	4.21	4.3	3.94	3.97	4.0	4.07	4.04	4.1
D.O. Saturation (%)	52.9	53.0	53.0	50.5	50.9	50.7	68.7	67.8	68.3	65.3	63.1	64.2	55.7	56.1	55.9	56.7	56.1	56.4	51.5	50.2	50.9	60.2	59.1	59.7	56.3	56.7	56.5	58.2	57.7	58.0
Turbidity (NTU)	5.10	5.08	5.1	5.04	5.05	5.0	3.66	3.77	3.7	3.98	4.05	4.0	5.30	5.25	5.3	4.70	4.73	4.7	4.63	4.57	4.6	4.28	4.40	4.3	5.11	5.06	5.1	4.70	4.66	4.7
SS* (mg/L)	5.5	5.5	5.5	5.5	5.5	5.5	4.0	4.0	4.0	4.5	4.5	4.5	5.5	5.5	5.5	5.3	5.3	5.3	5.0	5.0	5.0	4.5	4.5	4.5	5.5	5.5	5.5	5.3	5.3	5.3
Remarks	No const	truction acti observed.	vities were	Ge	neral Earth \	Work	No const	truction activ observed.	ities were	No cons	truction activ observed.	ities were	No const	truction activ observed.	vities were	No const	ruction activ observed	vites were	No const	truction activ observed.	vities were		uction activ observed.	vities were	No const	truction action observed.	vities were	No const	ruction action observed.	vities were

\* For the values of suspended solids less than 5mg/L (PQL), the results are for reference only. PQL stands for practical quantitation Limit, or lowest reporting limit, which is estimated from the method detection limit (MDL). Normally PQL is about 5 tim

Within Action Level ? Date D.O. (mg/L) 6/1/09 6/1/09 6/3/09 6/3/09 6/5/09 6/5/09 6/8/09 6/8/09 6/10/09 6/10/09 <u>б/10/00</u> <u>Y</u><u>Y</u> Y<u>Y</u> 
 Y
 Y

 Y
 Y

 A
 A

 A
 A

 Y
 Y

 Y
 Y

 Y
 Y
 Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Turbidity (NTU) SS (mg/L) Υ Υ Ν Ν Υ Y Y Y Υ Υ Y Υ Υ Υ Υ Υ Υ Υ Υ Y Υ Υ Υ Υ Υ Υ Υ Υ 6/10/09 Y Y Y V Within Limit Level ? 6/3/09 Y Y Y ··· Date D.O. (mg/L) Turbidity (NTU) 6/1/09 6/1/09 6/3/09 6/5/09 6/5/09 6/8/09 6/8/09 6/10/09 
 Y
 Y

 Y
 Y
 Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y v SS (mg/L) Y Y Y Y Y Y v Y v Y Y Y v Y v v

#### Water Quality Monitoring Results for Station 5

Date		6/12/09			6/12/09			6/15/09			6/15/09			6/17/09			6/17/09			6/19/09			6/19/09			6/22/09			6/22/09	
Time (hh:mm)		15:14 - 15:3	30		08:03 - 08:1	8		17:07 - 17:2	C		10:37 - 10:5	C		08:49 - 09:0	2		13:47 - 14:0	12		09:44 - 09:5	58		15:52 - 16:0	5		11:53 - 12:0	6		18:08 - 18:2	23
Ambient Temperature		29			26			28			28			28			30			28			30			30			30	
Weather		Cloudy			Cloudy			Cloudy			Cloudy			Cloudy			Fine			Rainy			Fine			Cloudy			Cloudy	
Water Depth (m)		4.20			4.80			4.60			4.20			3.80			4.00			4.80			4.90			3.80			3.50	
Monitoring Depth		5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00			5.00	
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	25.6	25.6	25.6	25.1	25.3	25.2	27.5	27.5	27.5	27.2	27.2	27.2	27.2	27.2	27.2	28.6	28.4	28.5	27.0	27.0	27.0	27.7	27.8	27.8	28.2	28.2	28.2	27.5	27.4	27.5
Salinity (ppt)	27.3	27.5	27.4	27.6	27.2	27.4	29.8	29.8	29.8	29.9	29.8	29.9	30.0	29.8	29.9	30.2	30.2	30.2	28.8	28.7	28.8	27.0	27.1	27.1	27.0	27.1	27.1	26.6	26.6	26.6
D.O. (mg/L)	3.82	3.86	3.8	3.79	3.77	3.8	3.88	3.85	3.9	4.10	4.06	4.1	3.76	3.75	3.8	3.73	3.71	3.7	3.81	3.80	3.8	3.55	3.53	3.5	3.80	3.75	3.8	3.71	3.72	3.7
D.O. Saturation (%)	53.1	53.7	53.4	52.3	51.9	52.1	55.4	55.0	55.2	58.2	57.6	57.9	53.0	52.8	52.9	52.5	52.2	52.4	52.2	52.0	52.1	49.0	48.6	48.8	53.1	52.3	52.7	52.1	52.2	52.2
Turbidity (NTU)	4.68	4.65	4.7	4.70	4.72	4.7	5.15	5.09	5.1	4.53	4.58	4.6	5.17	5.18	5.2	4.72	4.72	4.7	5.18	5.18	5.2	4.71	4.72	4.7	4.86	4.88	4.9	4.34	4.35	4.3
SS* (mg/L)	5.0	5.0	5.0	5.3	5.3	5.3	5.5	5.5	5.5	5.0	5.0	5.0	5.5	5.5	5.5	5.3	5.3	5.3	5.5	5.5	5.5	5.3	5.3	5.3	5.5	5.5	5.5	4.5	4.5	4.5
Remarks	Ger	neral Earth V	Work	No cons	truction activ observed	rities were	No cons	truction activ observed	ities were	No cons	struction activ observed	ities were	Gen	eral Earth W	orks	Gen	neral Earth V	Vorks	Gen	eral Earth V	Vorks	Gen	eral Earth V	Vorks	Gen	eral Earth V	Vorks	No const	truction activ observed.	vities were

6/12/09	6/12/09	6/15/09	6/15/09	6/17/09	6/17/09	6/19/09	6/19/09	6/22/09	6/22/09
Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y
6/12/09	6/12/09	6/15/09	6/15/09	6/17/09	6/17/09	6/19/09	6/19/09	C/00/00	6/22/09
							0/13/03	6/22/09	0/22/09
Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	Y Y	6/22/09 Y Y	Y Y
Y Y Y Y	Y Y Y Y	Y Y Y Y	Y Y Y Y	Y Y Y Y	Y Y Y Y	Y Y Y Y	Y Y Y Y	6/22/09           Y         Y           Y         Y	Y Y Y Y
	Y         Y           Y         Y           Y         Y           Y         Y	Y         Y         Y         Y           Y         Y         Y         Y         Y           Y         Y         Y         Y         Y	Y         Y         Y         Y         Y           Y         Y         Y         Y         Y         Y           Y         Y         Y         Y         Y         Y           Y         Y         Y         Y         Y         Y           Y         Y         Y         Y         Y         Y	Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y	Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y         Y	Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y <td>V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V<td>Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y<td>Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y</td></td></td>	V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V     V <td>Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y<td>Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y</td></td>	Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y <td>Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y</td>	Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y     Y

#### Water Quality Monitoring Results for Station 5

Date		6/24/09			6/24/09			6/26/09			6/26/09			6/29/09			6/29/09	
Time (hh:mm)		13:37 - 13:5	0		07:37 - 07:5	0		15:38 - 15:5	2		08:12 - 08:2	4	1	8:10 - 18:2	3		11:40 - 11:5	4
Ambient Temperature		30			30			27			26			28			29	
Weather		Cloudy			Cloudy			Rainy			Cloudy			Cloudy			Cloudy	
Water Depth (m)		4.60			4.20			3.00			3.60			3.60			3.80	
Monitoring Depth		5.00			5.00			5.00			5.00			5.00			5.00	
Tide		Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood			Mid-Ebb			Mid-Flood	
Trial	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average	Trial 1	Trial 2	Average
Water Temperature (°C)	28.0	28.0	28.0	26.8	26.7	26.8	25.1	25.0	25.1	24.0	24.1	24.1	25.4	25.4	25.4	25.6	25.6	25.6
Salinity (ppt)	29.5	29.5	29.5	29.4	29.4	29.4	30.4	30.4	30.4	30.9	30.9	30.9	30.6	30.8	30.7	30.8	30.9	30.9
D.O. (mg/L)	3.94	3.99	4.0	4.12	4.15	4.1	3.59	3.53	3.6	4.21	4.15	4.2	3.77	3.69	3.7	3.97	3.92	3.9
D.O. Saturation (%)	56.3	57.0	56.7	58.9	59.3	59.1	50.6	49.8	50.2	59.0	58.2	58.6	52.4	51.3	51.9	55.4	54.7	55.1
Turbidity (NTU)	4.94	4.90	4.9	4.67	4.70	4.7	3.33	3.39	3.4	3.08	3.15	3.1	4.97	4.89	4.9	3.54	3.45	3.5
SS* (mg/L)	5.5	5.5	5.5	5.0	5.0	5.0	3.8	3.8	3.8	3.5	3.5	3.5	5.5	5.5	5.5	4.0	4.0	4.0
Remarks	No const	truction activ observed	ities were	No const	truction activ observed.	ities were	No const	truction activ observed.	ities were	No const	truction activ observed.	ities were	No const	ruction activ observed	rities were	No cons	truction activ observed	ities were

#### Within Action Level ?

Date	6/2	4/09		6/2	4/09		6/2	6/09		6/2	6/09		6/2	9/09		6/2	9/09
D.O. (mg/L)	Y	Y		Y	Y		Y	Y		Y	Y		Y	Y		Y	Y
Turbidity (NTU)	Y	Y		Y	Y		Y	Y		Y	Y		Y	Y		Y	Y
SS (mg/L)	v	V		V	V	1	V	V	1	V	V	1	V	V	1	V	v
			_		Ŷ		Ŷ	Ť	]				Ŷ		]	Y	
Within Limit Level ?		1	J	Y	Ť	1	Y	Ť	]	,	1	1	Y		ן ו	Y	
Within Limit Level ? Date	6/2	4/09		f 6/2	4/09	]	۲ 6/2	r 6/09	]	6/2	6/09	]	f 6/2	9/09	]	f 6/2	9/09
Within Limit Level ? Date D.O. (mg/L)	6/2 Y	4/09 Y		Y 6/2	1		Υ 6/2 Υ	1		6/2 Y	1		ү 6/2 Ү	9/09 Y		Y 6/2	9/09 Y
Within Limit Level ? Date	6/2 Y Y	4/09 Y Y		й 6/2 Ү Ү	1		6/2 Y Y	1		6/2 Y Y	1		ү 6/2 Ү Ү	9/09 Y Y		ү 6/2 Ү Ү	9/09 Y Y

#### Colour "N"

Annex J

Event / Action Plans for Air and Marine Water Quality Monitoring

Table J1Event Action Plans for Air Quality	
--------------------------------------------	--

Event		Action		
Action Level	ET	Contractor	ER	IEC
Exceedance for one sample	<ol> <li>Identify source</li> <li>Notify IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedance is due to contractor's construction works to the IEC, ER and Contractor.</li> <li>Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice.</li> <li>Submit air mitigation proposal to IEC and ER for agreement within 3 working days if ET indicated that exceedance is related to the construction works</li> <li>Implement agreed proposal within a time scale agreed with ER and IEC.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by ET.</li> <li>Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source</li> <li>Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring.</li> <li>Increase monitoring frequency to daily for 24- hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> <li>If exceedances continue after 1-week monitoring events, request ER to arrange meeting with ER, IEC and contractor to discuss remedial actions.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works</li> <li>Implement agreed proposal within a time scale agreed with ER and IEC.</li> <li>Amend working methods if appropriate.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by ET.</li> <li>Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal.</li> <li>Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>

Event		Action		
Limit Level	ET	Contractor	ER	IEC
Exceedance for one sample	<ol> <li>Identify source</li> <li>Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring.</li> <li>Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works</li> <li>Implement agreed proposal within a time scale agreed with ER and IEC.</li> <li>Amend working methods if appropriate.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify Contractor.</li> <li>Require Contractor to submit air mitigation proposal.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Review monitoring data and investigation report submitted by ET.</li> <li>Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal.</li> <li>Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source</li> <li>Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results</li> <li>Conduct additional monitoring to investigate the causes.</li> <li>Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring.</li> <li>Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results.</li> <li>If exceedances continue after 2 consecutive monitoring events, request ER to arrange meeting with IEC and contractor to discuss remedial actions.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance and rectify any unacceptable practice</li> <li>In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works</li> <li>Implement agreed proposal within a time scale agreed with ER and IEC.</li> <li>Amend working methods and proposal if appropriate.</li> <li>Stop relevant portion(s) of works as required by ER, ET and IEC</li> </ol>	mitigation proposal.	<ol> <li>Review monitoring data and investigation report submitted by ET.</li> <li>Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal.</li> <li>Review Contractor's air mitigation proposal and advise the ER accordingly.</li> <li>Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.</li> </ol>

Event		Act	tion	
	ET	IC(E)	ER	Contractor
Action level being exceeded by one sampling day	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IC(E) and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E) and Contractor;</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Discuss with IC(E) on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IC(E) and propose mitigation measures to IC(E) and ER;</li> <li>Implement the agreed mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>
Action level being exceeded by more than one consecutive sampling days	<ol> <li>Identify source(s) of impact;</li> <li>Inform IC(E) and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E) and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> <li>Repeat measurement on next working day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Discuss with IC(E) on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Inform the Engineer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IC(E) and propose mitigation measures to IC(E) and ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>

#### Table J2Event Action Plans for Water Quality

Event		Ad	ction	
	ET	IC(E)	ER	Contractor
Limit level being exceeded by one sampling day	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IC(E), contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E), ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Discuss with IC(E), ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Inform the Engineer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IC(E) and ER and propose mitigation measures to IC(E) and ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>
Limit level being exceeded by more than one consecutive sampling days	<ol> <li>Identify source(s) of impact;</li> <li>Inform IC(E), contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IC(E), ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Discuss with IC(E), ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IC(E) and ER and propose mitigation measures to IC(E) and ER within 3working days;</li> <li>Implement the agreed mitigation measures;</li> <li>As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities.</li> <li>(The above actions should be taken within 1 working day after the exceedance is identified)</li> </ol>

Annex K

Summary of Implementation Status

# Annex K - Summary of Environmental Protection / Mitigation Activities

Environmental Permit No. EP-239/2006/B

	Submission	Action Required by the Permit Holder	Implementation Status
Ref			
	Aitigating Water Quality Impact		
2.4	Method statement on silt screens for seawater intakes (including design and maintenance requirements)	2 weeks before commencement of marine pile installation works	Method statement was submitted to the EF on 21/6/06. Method statement (Revision A) was submitted to the EPD on 29/9/06. Method statement (Revision B) and supplementary information was submitted to the EPD on 23/5/07 and 18/6/07 respectively. Method statement was submitted to the EF
2.5	Method statement on silt curtain system for marine piling works (including design and maintenance requirements)	2 weeks before commencement of marine pile installation works	on 15/9/06.
2.8	Design drawings specifying pile dimension and layout	2 weeks before commencement of marine pile installation works	Marine pile layout (final stage) was submitted to the EPD on 15/2/07.
			Revised marine pile layout (final stage) was submitted to the EPD on 26/3/07.
leasures for N	Mitigating Air Quality Impact		
2.9	Design drawings of ventilation facility for fresh air intakes (req'd only before operation of Project)	2 weeks before commencement of installation of ventilation facility	Design drawings were submitted to EPD o 17/03/09
leasures for N	Vitigating Landscape and Visual Impact		
2.10	Implementation programme for landscape and visual mitigation measures (for both construction and operational phases of Project)	Within 6 months after commencement of construction of Project	Implementation programme (CM01, CM0- and CM05) was submitted to the EPD on 8/12/06.
2.10	Details of each landscape and visual mitigation measures package (incl plans)	2 weeks before implementation of a particular mitigation package	Proposal on protection and transplantation of existing trees was submitted to the EPD on 8/12/06. Proposal for CM03 was submitted to the EPD on 8/12/06. Propose for CM01, CM04 and CM05 was submitted to the EPD on 15/12/06. CM01 Rev 1 was submitted to the EPD on 22/1/07. Proposal Submitted to the EPD on 13/3/07. Proposal for OM01 was submitted to the EPD on 15/11/07. Proposal for OM0 was submitted to the EPD on 25/02/09.
			Proposal for OM02 and OM09 were

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
Construction P			
Air Quality	<ul> <li>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. A number of practical measures are listed below:</li> <li>skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet;</li> <li>the height from which excavated materials dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading;</li> <li>the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle; and</li> <li>instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	Work site / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Ph	ase		
Air Quality	Some fresh air intakes of the Hong Kong Convention and Exhibition Centre Phase I, Renaissance Harbour View Hotel and Grand Hyatt Hotel (ASRs A4, A5 and A6) should be re-diverted to the new air vent shaft provided for Atrium Link Extension where fresh air intake located at +55.8mPD.	Location of ASRs A4, A5 & A6 / Design & Operation Stage (Long-term and Interim Scenario)	Measures not required until commencement of operational phase
Air Quality	Monitoring of NO <sub>2</sub> concentration underneath the Atrium Link Extension should be conducted.	Underneath the deckover / The first six months upon completion of the ALE.	Measures not required until commencement of operational phase
Construction P	hase		
Noise	<ul> <li>Good Site Practice:</li> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from onsite construction activities;</li> <li>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</li> </ul>	Construction work areas / Construction period	

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
Operational I			
Noise	<ul> <li>The following noise reduction measures should be considered as far as practicable during detailed design:</li> <li>choose quieter plant such as those which have been effectively silenced;</li> <li>include noise levels specification when ordering new plant;</li> <li>locate fixed plant away from any NSRs as far as practicable;</li> <li>locate fixed plant in plant rooms with thick walls or specially designed enclosure;</li> <li>locate noisy machines in basement or a completely separate building; and</li> <li>develop and implement a regularly scheduled plant maintenance programme in order to maintain controlled level of noise.</li> </ul>	Plant Room / Design and Operation Stage	
Construction	Phase		
Water Quality	There should be no permanent structure in the water channel.	At the ALE sea channel / during operational phase	$\checkmark$
Water Quality	No dredging and no reclamation should be carried out for the Project.	At work sites / during construction phase	$\checkmark$
Water Quality	The marine pile layout as shown in Figure 3 of the Environmental Permit should be adopted. No more than approximately 80 numbers of temporary marine piles should be installed in the ALE sea channel during the construction phase. The dimension of each temporary marine pile should be 800mm nominal diameter. These piles should be driven into position and internal space should not be excavated, i.e. left as soil. No dredging or soil /sediment excavation should be carried out. Marine piles would be removed by reverse driving.	At work sites / during construction phase	
Water Quality	Two layers of silt curtain should be installed around each of the marine piling and pile extraction locations. The proposed silt curtain should be extended to seabed with sinker blocks and regularly inspected and maintained to ensure it is serviceable.	At marine work sites and nearby seawater intakes / during marine piling and marine pile extraction	√ Notes: Extraction of temporary marine piles were started on 20 April 2009.

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	All marine works should be carried out in a controlled manner such that release of sediments into the marine environment would be minimized. All wastewater generated from the piling activities should be collected and be treated before controlled discharge. Spoil should also be properly collected for proper disposal.		
Water Quality	In view of the close vicinity of the seawater intakes to the work site, silt screens are recommended to be deployed at the seawater intakes shown in Figure 5.2 of the EIA report during the whole construction period. Silt screens to be provided at seawater intakes should be regularly checked and maintained to ensure that they are serviceable. Refuse collection vessel should be mobilized on a need basis to collect any floating refuse lost from/ trapped at the work site during the construction period.	At seawater intakes / during the whole construction period	√. Silt screens have been reinstalled at seawater intakes before 20 April 2009.
Water Quality	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided where necessary to intercept storm runoff from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the nearby saltwater intakes.	Works areas / construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. It is anticipated that only a small quantity of wastewater would be generated from the works areas. Any effluent discharge from the construction activities should be diverted away from the sea channel so as to avoid adverse water quality impact. Construction works should be programmed to minimize excavation works in rainy seasons (April to September). If excavation in soil could not be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.	Works areas / construction period	
Water Quality	<ul> <li>Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.</li> <li>Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations</li> </ul>	Works areas / construction period	Δ

Environmental Resources Management

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
mpact	<ul> <li>should be discharged into storm drains via silt removal facilities.</li> <li>Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.</li> </ul>		
Water Quality	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Works areas / construction period	Δ
Water Quality	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Works areas / construction period	√
Water Quality	Water used in ground boring and drilling or rock /soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Works areas / construction period	$\checkmark$
Water Quality	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum.	Works areas / construction period	$\checkmark$

Type of Impact	Environmental Protection Measures	Location / Timing	Status
	To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on- line standby pump of adequate capacity and with automatic alternating devices.		
	Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.		
Water Quality	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.	Works areas / construction period	$\checkmark$
	A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.		
Water Quality	Bentonite slurries used in diaphragm wall and bore-pile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Works areas / construction period	√
	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.		
	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable.	Works areas / construction period	$\checkmark$

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	Surplus unpolluted water could be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable. Discharge of sterilization effluent should be properly pre-treated for compliance with TM/WPCO requirements, such as but not limited to total residual chlorine.		
Water Quality	<ul> <li>Effluent discharges from building construction and other construction site activities are subject to WPCO control. Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.</li> <li>Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.</li> </ul>	Works areas / construction period	V
Water Quality	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	Works areas / construction period	No acidic wastewater will be generated.
Water Quality	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Works areas / construction period	$\checkmark$

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Impact Water Quality	<ul> <li>Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptors with peak storm bypass.</li> <li>Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.</li> <li>It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should be more than 30 m from</li> </ul>	Works areas / construction period	√
	<ul> <li>the seafront or any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. Regular environmental audit on the construction site can provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site.</li> </ul>		
Water Quality	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Works areas / construction period	$\checkmark$
Water Quality	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas	Works areas / construction period	Δ

Type of	Environmental Protection Measures	Location/ Timing	Status
Type of Impact	<ul> <li>Environmental Protection Measures</li> <li>appropriately equipped to control these discharges.</li> <li>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul> <li>suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;</li> <li>chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and</li> <li>storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul> </li> <li>To minimize the potential water quality impacts from the construction works located at or near the storm system or seafront, the following mitigation measures should be adopted:</li> <li>the use of less or smaller construction plants may be specified to reduce the disturbance to the seabed;</li> <li>temporary severage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works;</li> <li>stockpiling of construction materials and dusty materials should be covered and located away from any water courses;</li> <li>construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers;</li> <li>construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable;</li> </ul>	Location / Timing Works areas / construction period	Status

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<ul> <li>mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff;</li> <li>construction effluent, site run-off and sewage should be properly collected and/or treated;</li> <li>proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/sea; and</li> <li>supervisory staff should be assigned to station on site to closely supervise and monitor the works.</li> </ul>		
Water Quality	If monitoring of the treated effluent quality from the Works Areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. The contractor should submit detailed monitoring programme to EPD for approval before commencement of the construction activities.	Works areas / construction period	$\checkmark$
Water Quality	Monitoring of the water quality at the seawater intakes inside the ALE sea channel should be conducted.	ALE sea channel / Before construction period and during installation and removal of temporary marine piles.	$\checkmark$
Water Quality	All barges should be fitted with tight seals to their bottom opening to prevent leakage of materials. The decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard. Loading of barges should be controlled to prevent splashing of materials to the surrounding environment and barges should under no circumstances be filled to a level which would cause overflowing of material or sediment laden water during loading and transportation. All barges should maintain adequate clearance between vessels and the seabed at all states of the tide and should operate at a reduced speeds to ensure that undue turbidity is not generated by turbulence from vessel movement	Works areas / construction period	No barge will be required for the project.

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	or propeller wash.		
Water Quality	Connection of sewage generated from the ALE will be connected to the existing public sewer. For handling, treatment and disposal of other operational stage effluent, the practices outlined in ProPECC PN 5/93 should be adopted where applicable. Consensus from DSD should be sought on technical details of the drainage and sewerage proposals.	Project site / design and construction period	Relevant works have yet to be commenced / completed
Construction			-
Waste	<ul> <li>Recommendations for good site practices during the construction activities include:</li> <li>nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all Wastes generated at the site;</li> <li>training of site personnel in proper waste management and chemical handling procedures;</li> <li>provision of sufficient waste disposal points and regular collection of waste;</li> <li>appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> </ul>	Work site / during the construction period	
Waste	<ul> <li>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</li> <li>sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (ie soil, broken concrete, metal, etc);</li> <li>segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>encourage collection of aluminum cans by individual</li> </ul>	Work site / during the construction period	Δ

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<ul> <li>collectors by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the work force;</li> <li>proper storage and site practices to minimize the potential for damage to contamination of construction materials; and</li> <li>plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.</li> </ul>		
Waste	General RefuseGeneral refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an 	Work site / during the construction period	Δ
Waste	<ul> <li>Construction and Demolition Material</li> <li>In order to minimize the impact resulting from collection and transportation of C&amp;D material for off-site disposal, the C&amp;D material from the following construction activities should be reused and recycled as far as possible to reduce the net amount of C&amp;D material generated from the Project;</li> <li>a Waste Management Plan should be prepared in accordance with ETWB TCW No. 19/2005;</li> <li>a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed;</li> <li>in order to monitor the disposal of C&amp;D and solid wastes at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be included. One may make reference to ETWB TCW No.31/2004 for details;</li> <li>the large amount of C&amp;D waste generated is mainly due to</li> </ul>	Work site / during the construction period	

Type of Impact	Environmental Protection Measures	Location / Timing	Status
	the piling works of large diameter piles' excavation at the sea front site. If however marine sediment is found during pile excavation, the handling and disposal of such wastes will be managed in accordance with the requirements of the DASO and the current ETWB Tech. Circular no. 34/2002.		
Waste	Chemical Wastes	Work site / during the construction period	$\checkmark$
	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of</i> <i>Chemical Wastes.</i> Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container Indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. For this Project, the amount of chemical wastes produced would be small.		
Operational P		L	
Waste	<u>General Refuse</u> Similar to the existing situation, the main waste type generated during the operation stage of the Project will be general refuse generated by the public and staff. These include waste paper, food wrappings and beverage containers. The disposal of future waste arisings generated at the HKCEC would follow the existing handling and disposal arrangement. Provided proper arrangements are made with licensed contractors to collect the generated waste, adverse waste-related impact is not anticipated	Work site / during the construction period	Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	during the operation stage. It is expected that there will be a 5-7% increase ratio in the future operations.		
Construction Ph	lase		
Landscape & Visual	Due consideration of appearance and view to 'hide' the construction through careful use of: (a) hoarding design; (b) temporary partition walls; (c) screen for hotels; and (d) temporary footbridge.	Entire works area and adjacent hotels	
Landscape & Visual	Due consideration to protect existing trees.	Entire works area	Δ
Landscape & Visual	Due consideration of visual impact from construction activities: (a) construction workers access to reach construction areas without passing through hotels and existing HKCEC; and (b) construction light.	Entire works area	1
Operational Pha	  SC		
Landscape & Visual	Sensitive soft and hard landscape design for exposed rooftop garden and shady covered area underneath the Atrium Link Extension. Maximize greening opportunity via various in-situ planting and potted planting to achieve 30% of the roof area as planting area for the project.	Roof top and area underneath the Atrium Link Extension	Mitigation measures to be implemented during operational phase
Landscape & Visual	Sensitive building architecture to visually reduce the bulkiness of the building structure, to visually break down the scale of the facades, and to create rooftops for greening opportunities.	Building of the Atrium Link Extension	Mitigation measures to be implemented during operational phase
Landscape & Visual	Appearance and view considerations: (a) avoid industrial feel of building service elements; (b) interior visual screens for lower levels of the hotels; (c) consider relocation of facilities of interior spaces of hotels; and	Entire proposed works and adjacent hotels	Mitigation measures to be implemented during operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	(d) careful lighting design at roofs and for building façade to avoid night-time glare.		
Landscape & Visual	Transplanting of trees to adjacent locations.	Convention Avenue	Mitigation measures to be implemented during operational phase
Landscape & Visual	Reinstatement of existing waterfront public footpaths along Convention Avenue and the existing open spaces near Fenwick Street.	Convention Avenue and Fenwick Street	Mitigation measures to be implemented during operational phase

Remark:

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Hip Hing JV
- Δ Deficiency of Mitigation Measures but rectified by Hip Hing JV

Annex L

Waste Flow Table

#### **HKCEC – Expansion Project**

#### Name of Project Proponent: HKTDC **Project Commencement Date: 1 Aug 2006 Construction Completion Date: August 2009**

#### Monthly Summary Waste Flow Table for Year 2009

Year	Act	ual Quantities of i	inert C&D N	laterials (in 10	<sup>3</sup> Kg) <sup>(1)(2)</sup>				Actual Qua	ntities of C&D	Wastes (in 10	$^{3}$ Kg) <sup>(4)</sup>			
	Total Quantity	Broken	Reused in the	Reused in other	Disposed as	Demolities		l Materials	- Constations		ardboard		al Waste	General	Other
	Generated	Concrete (3)	Contract	Projects	Public Fill		n of existing m Link	ting Demolition of existing packag working platform		aging	(.	Ĺ)	refuse	waste (6)	
	(a)	(b)	(c)	(d)	(a)-(b)-(c)-(d)	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Disposal	Disposal
January	485.8	0	0	0	485.8	6 (5)	0	0	0	0.3	0.05	0	0	815	370.5
February	105.0	0	0	0	105.0	0	0	0	0	0.3	0.05	0	0	1610	586.5
March	305.0	0	0	0	305.0	0	0	3.0	0	0.3	0.05	0	0	927.5	250.8
April	200.0	0	0	0	200.0	0	0	3.0	0	0.3	0.02	0	0	312.5	210.5
May	825.0	0	0	0	825.0	0	0	3.0	0	0.3	0.02	0	0	115	105
June	400.0	0	0	0	400.0	0	0	3.0	0	0.3	0.01	0	0	100	80
July															
August															
Sep															
October															
November															
December															
Total	1095.8	0	0	0	1095.8	6(5)	0	6.0	0	1.2	0.17	0	0	1240.0	1418.3

<sup>(1)</sup> Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. <sup>(2)</sup> Inert C&D material mainly generated from demolition of atrium link. Note:

<sup>(3)</sup> Broken concrete fro recycling into aggregates.

<sup>(4)</sup> C&D wastes include steel materials generated from demolition, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. Wastes other than general refuse will be disposed of at Tsueng Kwan O Area 137 temporary construction waste sorting facility.

<sup>(5)</sup> Waste from demolition of steel structure at existing Atrium Link of HKCEC (Phase 2).

<sup>(6)</sup> Wastes include materials associated with additional and alternation (A&A) works of HKCEC (e.g. demolition of E&M equipment and finishing materials, bamboo scaffolding) and piling works.

Annex M

Construction Programme for Next Two Months

	Taak Nama		A atual Otant	A atual Elistet	Decelie - Otari 1			
ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan Feb	Mar	Apr
1	PROJECT WIDE	42%	May 26 '06	NA	May 26 '06		3/3	31/09
2	Critical Dates	42%	May 26 '06	NA	May 26 '06			
3	Project Milestones	99%	May 26 '06	NA	May 26 '06			
26	Power On	100%	Jan 17 '09	Jan 17 '09	Dec 10 '08	•		
28	Submit Form WWO46 Part IV for Plumbing	100%	Feb 16 '09	Feb 16 '09	Jan 23 '09		•	
29	Submit Form 501 (FS & Ventilation)	100%	Jan 15 '09	Jan 15 '09	Jan 12 '09	] ♦		
30	FS Water Certificate Obtained	100%	Mar 5 '09	Mar 5 '09	Jan 12 '09		•	
31	Portable Water Certificate Obtained	100%	Mar 2 '09	Mar 2 '09	Feb 25 '09	-	, i i i i i i i i i i i i i i i i i i i	
33	Fire Certificate Obtained (ALL)	100%	Mar 25 '09	Mar 25 '09	Mar 2 '09	-	· •	
155	Design Submission & Approval (Permanent Works)	99%	May 25 '06	NA	May 25 '06			
234	Architectural Design	99%	Aug 26 '06	NA	Aug 17 '06	, <b></b>		
329	Exhibition Halls / Service Counters and Organiser's C	Offices 100%	Sep 29 '06	Apr 25 '08	Sep 29 '06		·	
340	Exhibition Halls	100%	May 30 '07	Apr 24 '08	May 30 '07			
350	Food Concession Area	100%	Jun 14 '07	Apr 25 '08	Jun 14 '07	1		
359	Door schedule (incl. sliding and acoustic doors)	100%	Sep 30 '06	Apr 16 '08	Sep 30 '06	. \.		
368	Ironmongery schedule	100%	Jan 3 '07	May 6 '08	Jan 3 '07	1 \		
377	Maintenance access system - Gondola + BMU	100%	Oct 4 '06	Apr 24 '08	Oct 4 '06	`	\	
424	Signage & Electronic Sign (Permanent)	99%	Jun 26 '07	NA	Jun 26 '07		•	
425	Detailed Design Preparation	100%	Jun 26 '07	Feb 7 '09	Jun 26 '07		T T	
426	Design Check by Design Checker	100%	Mar 28 '08	Feb 7 '09	Aug 1 '07			
427	RIP/DDR for Signage by PM	95%	Dec 22 '08	NA	Aug 17 '07			
439	Landscape Works	100%	Oct 16 '06	Feb 23 '09	Oct 16 '06		i y	
454	Design Check by Design Checker	100%	Dec 12 '07	Jan 11 '08	Nov 27 '07	-	•	
455	DDR for Landscape by PM	100%	Jan 12 '08	Feb 23 '09	Dec 11 '07	-		
456	DDR for Landscaping Plan	100%	Feb 23 '09	Feb 23 '09	Dec 24 '07	-	•	
466	Miscellanous Details	98%	Apr 6 '07	NA	Apr 6 '07	-	*	
477	Carpark, Driveway/loading and unloading areas	100%	Jun 14 '07	Mar 4 '08	Jun 14 '07	1		
482	Expansion Joint and wall expansion details for P	Ph I & II 100%	Apr 6 '07	Aug 14 '08	Apr 6 '07			
	·	Task	Summar			Group By Summary		
roject	3 Month Rolling Programme based on revised Master Programme Rev	Critical Task	-	•	•			<b>▼</b>
	1/03/2009	Ghillian Fask	Split			Baseline 1		
		Progress	External	Tasks				
		Milestone	Project S	ummary				

ne Structural Design Details Design Review External façade Design (Structural)		% Complete 100%	Actual Start May 26 '06	Actual Finish	Baseline Start 1		eb Mar		A
Details Design Review External façade Design (Structural)		100%	May 26 '06	Son 10 '00					Apr
External façade Design (Structural)			-	Seh 10 03	May 26 '06			3/31/09	Ч
· · · ·		100%	Jun 7 '06	Sep 10 '09	Jun 7 '06	-			
		100%	Jan 29 '07	Feb 15 '08	Jan 29 '07	-			
BS Design		100%	Jun 1 '06	Aug 20 '08	Jun 1 '06	-			
BS - HVAC		100%	Jul 14 '06	Jan 7 '08	Jul 14 '06	-			
Details Design Review		100%	Sep 5 '06	Jan 7 '08	Sep 5 '06	-			
HVAC Layout		100%	May 30 '07	Jan 7 '08	May 30 '07	-			
BS - Electrical		100%	Jul 21 '06	Feb 6 '08	Jul 21 '06	-			
Electrical loading calculation & Generator Sizing electrical system & lighting system	Schematic design of	100%	Jul 21 '06	Feb 6 '08	Jul 21 '06	-			
Lighting Installation		100%	Jul 21 '06	Jan 31 '08	Jul 21 '06				
BS - Fire Services		100%	Jun 14 '06	Nov 13 '07	Jun 14 '06	-			
Details Design Review		100%	Nov 3 '06	Nov 13 '07	Nov 3 '06	-			
Stage 2		100%	Jun 14 '07	Nov 13 '07	Jun 14 '07	-			
BS - Plumbing and Drainage		100%	Jun 2 '06	Dec 7 '07	Jun 2 '06	-			
Reivew In Principle		100%	Jun 2 '06	Nov 27 '06	Jun 2 '06	-			
BS - Diversion		100%	Jun 1 '06	Aug 20 '08	Jun 1 '06	-			
BS Diversion Plan for A&A works at Phase II		100%	Sep 24 '07	Feb 20 '08	Sep 24 '07	-			
BS Design for Additional Slab at Level 5 & 7 at Pl	nase II	100%	Jun 15 '07	Jan 28 '08	Jun 15 '07	-			
Curtain Wall / Cladding		99%	Apr 20 '07	NA	Apr 20 '07				
Visual and Performance Mock Up Test		100%	Nov 21 '07	Dec 24 '08	Oct 4 '07	-		Ť	
components, glazing anels, metal louvres & features & gr		100%	Apr 7 '08	Mar 16 '09	Dec 4 '07	-		-	
Production & Delivery of Inserts & Anchors		100%	May 5 '08	Feb 2 '09	Oct 4 '07	_			
Commence Installation of Inserts & Anchors		100%	Jun 30 '08	Feb 20 '09	Dec 13 '07	-			
components, glazing anels, metal louvres & features & gr		100%	Apr 7 '08	Mar 16 '09	Dec 4 '07				
ks		92%	Jun 19 '06	NA	Jun 19 '06				
	Electrical loading calculation & Generator Sizing, electrical system & lighting system Lighting Installation BS - Fire Services Details Design Review Stage 2 BS - Plumbing and Drainage Reivew In Principle BS - Diversion BS Diversion Plan for A&A works at Phase II BS Design for Additional Slab at Level 5 & 7 at Pl Curtain Wall / Cladding Visual and Performance Mock Up Test Production & Delivery of Steel Post & frames (transom + i components, glazing anels, metal louvres & features & gr façade Production & Delivery of Inserts & Anchors Commence Installation of Inserts & Anchors Production & Delivery of Steel Post & frames (transom + i components, glazing anels, metal louvres & features & gr façade	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system         Lighting Installation         BS - Fire Services         Details Design Review         Stage 2         BS - Plumbing and Drainage         Reivew In Principle         BS - Diversion         BS Diversion Plan for A&A works at Phase II         BS Design for Additional Slab at Level 5 & 7 at Phase II         Curtain Wall / Cladding         Visual and Performance Mock Up Test         Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façade         Production & Delivery of Inserts & Anchors         Commence Installation of Inserts & Anchors         Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Lighting Installation100%BS - Fire Services100%Details Design Review100%Stage 2100%BS - Plumbing and Drainage100%Reivew In Principle100%BS - Diversion100%BS Diversion Plan for A&A works at Phase II100%BS Design for Additional Slab at Level 5 & 7 at Phase II100%Curtain Wall / Cladding99%Visual and Performance Mock Up Test100%Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façade100%Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Section & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Section & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Section & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Section & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Jul 21 '06Lighting Installation100%Jul 21 '06BS - Fire Services100%Jun 14 '06Details Design Review100%Nov 3 '06Stage 2100%Jun 14 '07BS - Plumbing and Drainage100%Jun 2 '06Reivew In Principle100%Jun 2 '06BS - Diversion100%Jun 1 '06BS Diversion Plan for A&A works at Phase II100%Jun 1 '06BS Design for Additional Slab at Level 5 & 7 at Phase II100%Jun 15 '07Curtain Wall / Cladding99%Apr 20 '07Visual and Performance Mock Up Test100%Nov 21 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façade100%May 5 '08Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade92%Jun 19'06	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Jul 21 '06Feb 6 '08Lighting Installation100%Jul 21 '06Jan 31 '08BS - Fire Services100%Jun 14 '06Nov 13 '07Details Design Review100%Nov 3 '06Nov 13 '07Stage 2100%Jun 14 '07Nov 13 '07BS - Plumbing and Drainage100%Jun 2 '06Dec 7 '07Reivew In Principle100%Jun 2 '06Nov 27 '06BS - Diversion100%Jun 1 '06Aug 20 '08BS Design for Additional Slab at Level 5 & 7 at Phase II100%Jun 15 '07Curtain Wall / Cladding99%Apr 20 '07NAVisual and Performance Mock Up Test100%Nov 21 '07Dec 24 '08Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façade100%Apr 7 '08Mar 16 '09Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Mar 16 '09Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Mar 16 '09Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Mar 16 '09Ret	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Jul 21 '06Feb 6 '08Jul 21 '06Lighting Installation100%Jul 21 '06Jan 31 '08Jul 21 '06BS - Fire Services100%Jun 14 '06Nov 13 '07Jun 14 '06Details Design Review100%Jun 14 '07Nov 13 '07Jun 14 '07BS - Plumbing and Drainage100%Jun 2 '06Dec 7 '07Jun 2 '06Reivew In Principle100%Jun 2 '06Nov 27 '06Jun 2 '06BS - Diversion100%Jun 1 '06Aug 20 '08Jun 1 '06BS Diversion Plan for A&A works at Phase II100%Jun 1 '06Aug 20 '08Jun 1 '06BS Design for Additional Slab at Level 5 & 7 at Phase II100%Jun 15 '07Jan 28 '08Jun 15 '07Curtain Wall / Cladding99%Apr 20 '07NAApr 20 '07NAProduction & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façade100%Jun 30 '08Feb 2'09Oct 4' '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Mar 16 '09Dec 4 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façadeSep 2'09Oct 4 '07Production & Delivery of Steel Post & frames (transom + mullion), Alumin	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Jul 21 '06Feb 6 '08Jul 21 '06Lighting Installation100%Jul 21 '06Jan 31 '08Jul 21 '06BS - Fire Services100%Jun 14 '06Nov 13 '07Jun 14 '06Details Design Review100%Jun 14 '07Nov 13 '07Nov 3 '06Stage 2100%Jun 2 '06Dec 7 '07Jun 2 '06BS - Plumbing and Drainage100%Jun 2 '06Dec 7 '07Jun 2 '06Reivew In Principle100%Jun 1 '06Aug 20 '08Jun 1 '06BS Diversion100%Jun 1 '06Aug 20 '08Jun 1 '06BS Diversion Plan for A&A works at Phase II100%Sep 24 '07Feb 2 '08BS Design for Additional Stab at Level 5 & 7 at Phase II100%Nov 21 '07Dec 24 '08Curtain Wall / Cladding99%Apr 20 '07NAApr 20 '07Visual and Performance Mock Up Test100%Jun 3' '08Feb 2 '09Dec 4 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façadeApr 7 '08Mar 16 '09Dec 4 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façadeApr 7 '08Mar 16 '09Dec 4 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Jul 21 '06Feb 6 '08Jul 21 '06Lighting Installation100%Jul 21 '06Jan 31 '08Jul 21 '06BS - Fire Services100%Jun 14 '06Nov 13 '07Jun 14 '06Details Design Review100%Nov 3 '06Nov 13 '07Nov 3 '06Stage 2100%Jun 14 '07Nov 13 '07Jun 14 '07BS - Plumbing and Drainage100%Jun 2 '06Dec 7 '07Jun 2 '06Reivew In Principle100%Jun 2 '06Nov 27 '06Jun 2 '06BS Diversion100%Jun 1 '06Aug 20 '08Sep 24 '07BS Design for Additional Slab at Level 5 & 7 at Phase II100%Sep 24 '07Jan 2 '08Curtain Wall / Cladding99%Apr 20 '07NAApr 20 '07Visual and Performance Mock Up Test100%Nov 21 '07Dec 24 '08Oct 4 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West façade100%Apr 7 '08Mar 16 '09Dec 1 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façade100%Apr 7 '08Mar 16 '09Dec 1 '07Production & Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east façadeApr 7 '08Mar 16 '09Dec 4 '07 <t< th=""><th>Electrical loading calculation &amp; Generator Sizing, Schematic design of electrical system &amp; lighting system100%Jul 21 '06Feb 6 '08Jul 21 '06Lighting Installation100%Jul 21 '06Jan 31 '08Jul 21 '06BS - Fire Services100%Jun 14 '06Nov 13 '07Jun 14 '06Details Design Review100%Jun 14 '06Nov 13 '07Nov 3 '06Stage 2100%Jun 14 '07Nov 13 '07Jun 14 '07BS - Plumbing and Drainage100%Jun 2 '06Dec 7 '07Jun 2 '06Reivew In Principle100%Jun 2 '06Nov 27 '06Jun 2 '06BS - Diversion100%Jun 1 '06Aug 20 '08Jun 1 '06BS Diversion Plan for A&amp;A works at Phase II100%Jun 15 '07Jan 28 '08Jun 15 '07BS Design for Additional Slab at Level 5 &amp; 7 at Phase II100%Nov 21 '07NAApr 20 '07Visual and Performance Mock Up Test100%Apr 20 '07NAApr 20 '07Visual and Delivery of Steel Post &amp; frames (transom + mullion), Aluminium components, glazing anels, metal louvres &amp; features &amp; granite cladding for West fraçade100%Apr 7 '08Mar 16 '09Dec 4 '07Production &amp; Delivery of Isele Post &amp; Anchors100%Jun 30 '08Feb 2 '09Dec 1 3'07Production &amp; Delivery of Isele Post &amp; frames (transom + mullion), Aluminium components, glazing anels, metal louvres &amp; features &amp; granite cladding for east fraçade100%Apr 7 '08Mar 16 '09Dec 4 '07Production &amp; Delivery of Isele Post &amp; frames (transom + mullion), Alumini</th></t<>	Electrical loading calculation & Generator Sizing, Schematic design of electrical system & lighting system100%Jul 21 '06Feb 6 '08Jul 21 '06Lighting Installation100%Jul 21 '06Jan 31 '08Jul 21 '06BS - Fire Services100%Jun 14 '06Nov 13 '07Jun 14 '06Details Design Review100%Jun 14 '06Nov 13 '07Nov 3 '06Stage 2100%Jun 14 '07Nov 13 '07Jun 14 '07BS - Plumbing and Drainage100%Jun 2 '06Dec 7 '07Jun 2 '06Reivew In Principle100%Jun 2 '06Nov 27 '06Jun 2 '06BS - Diversion100%Jun 1 '06Aug 20 '08Jun 1 '06BS Diversion Plan for A&A works at Phase II100%Jun 15 '07Jan 28 '08Jun 15 '07BS Design for Additional Slab at Level 5 & 7 at Phase II100%Nov 21 '07NAApr 20 '07Visual and Performance Mock Up Test100%Apr 20 '07NAApr 20 '07Visual and Delivery of Steel Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for West fraçade100%Apr 7 '08Mar 16 '09Dec 4 '07Production & Delivery of Isele Post & Anchors100%Jun 30 '08Feb 2 '09Dec 1 3'07Production & Delivery of Isele Post & frames (transom + mullion), Aluminium components, glazing anels, metal louvres & features & granite cladding for east fraçade100%Apr 7 '08Mar 16 '09Dec 4 '07Production & Delivery of Isele Post & frames (transom + mullion), Alumini

	3 Month Rolling Pro	Hong Kong Conve Expa ogramme based on revise	ansion Proje	ect		31 March 09				
ID <sup>-</sup>	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	Apr
1017	A & A Works to Existing HKCEC Phase 1 and 2		96%	Jul 26 '06	NA	Jul 26 '06			3/31/	
1021	HK CEC Phase 1 - New Atrium Link Connection		93%	Apr 30 '07	NA	Apr 30 '07				
1028	New Finishing works for (G.L. 25/A1-A)		90%	Jan 21 '09	NA	Mar 14 '08				
1032	Termination for Existing E&M Services		100%	Jun 5 '08	Jun 20 '08	Jan 19 '08				
1036	New Finishing Works For (G.L.25/B-D)		90%	Jan 21 '09	NA	Jun 27 '08			_	
1037	Modification Works for E&M Services (G.L.25/B-D)		100%	Jul 15 '08	Jul 25 '08	Jul 7 '08				
1055	HKCEC Phase 2 - New Additional Slab At L5 & L7		98%	Nov 1 '07	NA	Nov 16 '07	-			
1061	New Builders' & Finishing Works		100%	Dec 22 '07	Feb 29 '08	Feb 1 '08	-			
1062	E&M works		100%	Dec 22 '07	Feb 29 '08	Feb 1 '08	1			
1073	Demolition of Existing Artrium Link		100%	Mar 14 '07	Nov 4 '08	Mar 14 '07	-			
1079	Demolition of Existing Atrium Link		100%	Mar 14 '07	Nov 4 '08	Mar 14 '07				
1093	New Atrium Link Extension		91%	Jun 27 '06	NA	Jun 27 '06	_			
1176	Superstructure		100%	Nov 30 '06	Jan 10 '09	Nov 30 '06				
1177	Columns to Steel Truss - Grid 17		100%	Dec 4 '06	Jan 28 '08	Dec 4 '06				
1218	Steel Roof Trusses and Superstructure		100%	Nov 30 '06	Jan 10 '09	Nov 30 '06				
1219	Panel Truss A1		100%	Nov 30 '06	Dec 24 '08	Nov 30 '06	-			
1221	Steel Structure for Grid A1 to Existing Façao	le Truss	100%	Nov 30 '06	Dec 24 '08	Nov 30 '06	-			
1237	Level 5 +29.40 deferred portion GL	24-25/A1	100%	Jul 11 '08	Nov 23 '08	Mar 25 '08	-			
1241	Level 6 +36.90		100%	Sep 20 '08	Dec 24 '08	Mar 25 '08	-			
1246	Level 7 +44.40		100%	Sep 10 '08	Dec 24 '08	Apr 16 '08	-			
1251	Roof Level +51.80		100%	Nov 8 '08	Dec 13 '08	May 6 '08	-			
1281	Temporary Works for Sliding & Heavy Lifting		100%	Sep 8 '07	Jan 10 '09	Sep 8 '07				
1283	Remove Sliding Beams & Equipment From HL		100%	Jun 2 '08	Jan 10 '09	Dec 15 '07				
1289	Roof Truss A		100%	Oct 14 '07	Jun 29 '08	Oct 10 '07				
1298	Roof Truss B		100%	Nov 14 '07	Aug 17 '08	Oct 10 '07	-			
1307	Roof Truss C		100%	Dec 20 '07	Aug 31 '08	Nov 14 '07	1			
1313	Roof Truss D		100%	Feb 4 '08	Sep 7 '08	Nov 14 '07	1			
1319	Panel Truss E		100%	Apr 9 '08	Jun 3 '08	Jan 21 '08	1			
		Task		Summary	V		Group By	Summary		
Project:3	Month Rolling Programme based on revised Master Programme Rev				· •	•		F	<b>~</b>	<b>•</b>
Date: 31/		Critical Task		Split			Baseline 1			
		Progress		External	Tasks					
		Milestone		Project S	Summary					
	I		Page 3							

	3 Month Rolling Pro	Hong Kong Conven Expan ogramme based on revised	sion Proje	ect		31 March 09			
ID	Task Name		%	Actual Start	Actual Finish	Baseline Start 1	Jan Feb	Mar	Apr
1321	Steel Structure for Existing Façade to Grid B		Complet:	Jan 8 '08	Jan 10 '09	Sep 4 '07		3/31/09	Apr
1322	Strengthening Works, Removal of Replacem	ent Truss	100%	Apr 1 '08	Nov 4 '08	Sep 4 '07	_		
1327	Hanger Columns and Main Truss () Erection		100%	May 9 '08	Jul 16 '08	Jan 29 '08	-		
1329	Level 2 +14.40 (Existing Façade to Grid A)		100%	Jan 8 '08	Dec 13 '08	Apr 19 '08	-		
1334	Level 2 +14.40 (Grid A to B)		100%	Apr 23 '08	Dec 18 '08	Apr 9 '08	-		
1337	Level 3 +21.40		100%	Aug 26 '08	Dec 19 '08	Mar 25 '08	-		
1341	Level 3M +25.95		100%	Aug 9 '08	Dec 24 '08	Apr 3 '08	-		
1345	Level 5 +29.40		100%	Aug 27 '08	Jan 10 '09	Apr 10 '08			
1349	Level 6 +36.90 & L6 Mezz.		100%	Jul 25 '08	Jan 10 '09	Apr 25 '08			
1353	Level 7 (lower level) +40.90		100%	Nov 1 '08	Jan 10 '09	May 3 '08			
1356	Level 7 +44.40		100%	Jun 20 '08	Jan 10 '09	May 3 '08			
1360	Level 7M +51.55		100%	Nov 5 '08	Jan 10 '09	May 17 '08			
1364	Roof Level +55.65		100%	Aug 4 '08	Dec 24 '08	May 24 '08	-		
1368	Steel Structure for Grid B to D		100%	Jun 1 '08	Jan 10 '09	Feb 8 '08			
1369	Hanger Columns and Main Truss Erection		100%	Jun 9 '08	Oct 31 '08	Feb 8 '08	-		
1372	Level 2 +14.40		100%	Aug 27 '08	Dec 18 '08	Apr 3 '08			
1376	Level 3 +21.90		100%	Oct 1 '08	Dec 25 '08	Apr 18 '08			
1380	Level 5 +36.90		100%	Jul 30 '08	Jan 10 '09	Apr 24 '08			
1384	Level 6 +36.90 & Level 6 Mezz.		100%	Oct 12 '08	Dec 6 '08	May 9 '08			
1388	Level 7 +44.35		100%	Jul 29 '08	Jan 10 '09	May 15 '08			
1392	Level 7M +51.80		100%	Sep 15 '08	Dec 19 '08	May 29 '08			
1396	Roof Level +55.80		100%	Jun 1 '08	Dec 24 '08	Jun 5 '08			
1399	Steel Structure for Grid D to E		100%	Apr 12 '08	Dec 31 '08	Mar 5 '08			
1403	Grid D to E		100%	Apr 12 '08	Dec 31 '08	Mar 18 '08	P		
1404	Level 2 +14.40 and Below Level 2		100%	Aug 29 '08	Dec 13 '08	Mar 18 '08	-		
1411	Level 3 +22.90		100%	Apr 12 '08	Dec 22 '08	Apr 7 '08			
1416	Level 3M +24.90		100%	Jul 8 '08	Dec 29 '08	Apr 25 '08	•		
1421	Level 5 +29.40		100%	May 14 '08	Dec 24 '08	May 14 '08	-		
		Task		Summary			Group By Summar		J
	Month Rolling Programme based on revised Master Programme Rev	Critical Task		Split	·	·	Baseline 1		<b>▼</b>
Jaie: 31	/03/2009	Progress		External					
		Milestone 🔶		Project S	ummary				
			Page 4						

	3 Month Rolling Pro	Hong Kong Conve Expa gramme based on revised	nsion Proje	ect		31 March 09				
ID	Task Name		%	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	Apr
1426	Level 6 +36.90		Complete 100%	Aug 8 '08	Dec 20 '08	May 31 '08	Jan	Feb	3/31/09	Apr
1431	Level 7 +41.0 & +44.35		100%	Aug 7 '08	Dec 31 '08	Jun 19 '08				
1436	Level 7M +51.75		100%	Oct 10 '08	Dec 24 '08	Jul 8 '08				
1441	Roof Level +55.65		100%	Oct 11 '08	Dec 24 '08	Jul 18 '08	-			
1446	Architectural Finishes & Fittings		82%	Sep 14 '07	NA	Sep 14 '07				
1447	External Walling - Curtain Wall / Glass Wall / Window		74%	Jul 18 '08	NA	May 12 '08				
1448	West Side for Atrium Link Extension		74%	Aug 4 '08	NA	May 12 '08				
1449	Stage 1 (GL 20 to 25)		75%	Aug 4 '08	NA	May 12 '08				
1450	Survey & Setting out Works		99%	Aug 4 '08	NA	May 12 '08				
1451	Framing Installation for Curtain Wall and C	ladding	100%	Aug 28 '08	Feb 20 '09	May 20 '08				
1452	Glazing Works for Curtain Walls & Claddin	g	99%	Jan 6 '09	NA	Jul 8 '08				
1454	Metal Cladding Installation		99%	Jan 10 '09	NA	Oct 6 '08				
1455	Sub-frame Lourve		100%	Jan 12 '09	Mar 13 '09	May 20 '08				
1456	Louvres Installation		99%	Jan 15 '09	NA	Jul 2 '08		_		
1459	Stage 2 (GL 15 to 20)		73%	Aug 11 '08	NA	Jul 16 '08				
1460	Survey & Setting out Works		99%	Aug 11 '08	NA	Jul 16 '08				
1461	Framing Installation for Curtain Wall and C	ladding	98%	Nov 23 '08	NA	Jul 16 '08		8		
1462	Glazing Works for Curtain Walls & Claddin	g	98%	Jan 20 '09	NA	Aug 20 '08				8
1465	Metal Cladding Installation		95%	Jan 20 '09	NA	Oct 8 '08				
1466	Sub-frame Lourve		99%	Jan 19 '09	NA	Jul 16 '08				
1467	Louvres Installation		99%	Jan 21 '09	NA	Aug 26 '08				
1469	East Side & South Side Façade for Atrium Link E	xtension	72%	Jul 18 '08	NA	Jul 29 '08				
1470	Survey & Setting out Works		99%	Jul 18 '08	NA	Jul 29 '08			•	ſ
1471	Framing Installation for Curtain Wall and Cladd	g	99%	Aug 28 '08	NA	Jul 29 '08	-			
1472	Sub-frame Lourve		99%	Nov 15 '08	NA	Sep 12 '08	-			
1473	Glazing Works for Curtain Walls & Cladding		98%	Nov 15 '08	NA	Sep 12 '08				
1476	Granite Installation (L2-Roof)		98%	Dec 5 '08	NA	Jul 29 '08				
1480	Roofing Work		93%	Dec 16 '08	NA	Dec 18 '08			3	
Project:	3 Month Rolling Programme based on revised Master Programme Rev	Task		Summary			Group By Sun	•		_
	/03/2009	Critical Task		Split			Baseline 1			***
		Progress		External 7	Tasks					
		Milestone 🔶		Project St	ummary					
	· · · · ·		Page 5							

	3 Month Rolling Pro	Hong Kong Conv Exp ogramme based on revise	ansion Proje	ect		31 March 09				
ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	Apr
1481	Waterproofing preparation work		98%	Dec 16 '08	NA	Dec 18 '08				3/31/09
1482	Waterproofing work & Testing		100%	Dec 22 '08	Mar 2 '09	Dec 30 '08				
1483	Roof floor finish		90%	Jan 4 '09	NA	Jan 21 '09				
1495	ABWF - Internal Partitions and Doors		96%	Jul 25 '08	NA	Jun 16 '08		+++++++++++++++++++++++++++++++++++++++		
1496	For Area between Grid A1 and A		99%	Oct 15 '08	NA	Jun 16 '08				
1497	L2 to Roof		99%	Oct 15 '08	NA	Jun 16 '08				
1498	Setting Out Works		100%	Oct 15 '08	Mar 2 '09	Jun 16 '08				Ť
1499	Frame Works for Block & Dry Wall		100%	Oct 20 '08	Jan 30 '09	Jun 24 '08				
1500	Sub-Framing Works for Doors		100%	Oct 30 '08	Feb 7 '09	Jun 24 '08				
1501	Partitioning for Block & Dry Wall		100%	Nov 11 '08	Feb 7 '09	Aug 5 '08				
1502	Plastering / Painting work for plant rooms		95%	Nov 20 '08	NA	Aug 13 '08				
1503	Steel & Metal Works		98%	Nov 20 '08	NA	Jun 24 '08				
1504	Frame Wks for Prop. Toilet and Shower Co	ubicles	95%	Mar 10 '09	NA	Sep 10 '08	-			
1505	For Area between Grid 24 and 25		98%	Dec 10 '08	NA	Jul 8 '08				
1506	Setting Out Works		100%	Dec 10 '08	Feb 16 '09	Jul 8 '08				
1507	Frame Works for Block & Dry Wall		100%	Dec 12 '08	Jan 21 '09	Jul 14 '08				
1508	Sub-Framing Works for Doors		100%	Jan 4 '09	Jan 13 '09	Jul 14 '08				
1509	Partitioning for Block & Dry Wall		100%	Dec 11 '08	Feb 14 '09	Aug 6 '08				
1510	Steel & Metal Works		95%	Dec 11 '08	NA	Jul 14 '08				
1511	For Area between Grid D and E		97%	Jul 25 '08	NA	Jul 29 '08				
1512	L2 to Roof		97%	Jul 25 '08	NA	Jul 29 '08				<b>-</b>
1513	Setting Out Works		100%	Jul 25 '08	Dec 18 '08	Jul 29 '08				·
1514	Frame Works for Block & Dry Wall		100%	Jul 28 '08	Feb 16 '09	Aug 6 '08				
1515	Sub-Framing Works for Doors		100%	Aug 5 '08	Mar 16 '09	Aug 6 '08				
1516	Partitioning for Block & Dry Wall		100%	Aug 12 '08	Feb 16 '09	Sep 17 '08				
1517	Plastering / Painting work for plant rooms		95%	Aug 26 '08	NA	Sep 25 '08				
1518	Miscellenous Steel & Metal Works		90%	Dec 15 '08	NA	Aug 6 '08				
1519	Frame Wks for Prop. Toilet and Shower Co	ubicles	100%	Jan 5 '09	Mar 13 '09	Nov 28 '08				
		Task		Summary	y 🗸		Group By Sum	imary 🛡		
	3 Month Rolling Programme based on revised Master Programme Rev /03/2009	Critical Task		Split			Baseline 1			
		Progress		External						
		Milestone		Project S	Summary					
			Page 6							

Г

	3 Month Rolling Pro	Hong Kong Conv Exp gramme based on revise	ansion Proje	ect		31 March 09	
ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan Feb Mar Apr
1520	For Area between Grid A and D / Grid 16 and 24		94%	Oct 9 '08	NA	Jul 2 '08	
1521	Setting out works		100%	Oct 9 '08	Jan 3 '09	Jul 8 '08	
1523	Frame Wks for Acoustic Operable Partition		100%	Nov 10 '08	Feb 28 '09	Jul 14 '08	
1524	Frame Works for Block & Dry Wall		100%	Oct 10 '08	Feb 28 '09	Jul 16 '08	
1525	Sub-Framing Works for Doors		100%	Nov 10 '08	Feb 28 '09	Jul 16 '08	
1526	Partitioning for Block & Dry Wall		100%	Nov 4 '08	Feb 28 '09	Aug 26 '08	
1527	Plastering for plant room		100%	Nov 10 '08	Mar 20 '09	Sep 1 '08	3
1528	Miscellenous Steel & Metal Works		100%	Oct 20 '08	Mar 20 '09	Jul 28 '08	3
1529	Frame Wks for Prop. Toilet and Shower Cubicle	S	95%	Jan 5 '09	NA	Oct 2 '08	
1530	ABWF - Internal Finishes		82%	Nov 1 '08	NA	Aug 29 '08	
1531	For Area between Grid A1 and A		87%	Nov 2 '08	NA	Sep 10 '08	
1532	L2 to Roof		87%	Nov 2 '08	NA	Sep 10 '08	
1533	Waterproofing Works		100%	Nov 22 '08	Mar 16 '09	Sep 10 '08	
1534	Plastering & Screeding		100%	Dec 1 '08	Mar 27 '09	Sep 10 '08	
535	Skim coat of Ceiling/Walling		80%	Feb 4 '09	NA	Sep 22 '08	
1536	Painting		50%	Feb 11 '09	NA	Oct 10 '08	
1537	Ceiling Grid Installation		95%	Nov 15 '08	NA	Sep 29 '08	
1538	Smoke Curtain Installation		98%	Nov 10 '08	NA	Nov 10 '08	
539	Stone Floor Finishing / Tiling Works		95%	Nov 10 '08	NA	Oct 10 '08	
1540	Glass/Metal Balustrade Installation		95%	Nov 2 '08	NA	Nov 10 '08	
1541	Fitting Out for Open Lobbys/Foyer		79%	Feb 9 '09	NA	Nov 10 '08	
1542	Ceiling installation		80%	Feb 9 '09	NA	Nov 10 '08	
1543	Wall finishing work		85%	Feb 12 '09	NA	Nov 18 '08	
1544	Floor finishing work		70%	Feb 17 '09	NA	Dec 11 '08	
1545	Ceiling Panel Installation for internal area		80%	Feb 16 '09	NA	Oct 15 '08	
1546	For Area between Grid 24 and 25		89%	Dec 15 '08	NA	Aug 29 '08	
1547	Waterproofing Works		100%	Jan 5 '09	Jan 30 '09	Aug 29 '08	
1548	Plastering & Screeding		100%	Jan 12 '09	Mar 6 '09	Sep 16 '08	
		Task		Summary	/		Group By Summary
	3 Month Rolling Programme based on revised Master Programme Rev	Critical Task		Split	•	•	Baseline 1
Date: 31	/03/2009			External			
		Progress Milestone	•	Project S			
		▼	Page 7		,	•	

	3 Month Rolling Pro	gramme based on	Expansion Proje revised Master Pr		. 2 updating on 3	31 March 09	
ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan Feb Mar Apr
549	Skim coat of Ceiling/Walling		50%	Mar 10 '09	NA	Oct 17 '08	
550	Ceiling Grid Installation		90%	Dec 20 '08	NA	Nov 15 '08	
551	Smoke Curtain Installation		100%	Jan 12 '09	Mar 9 '09	Nov 15 '08	
552	Stone Wall Cladding Works		90%	Feb 9 '09	NA	Oct 17 '08	
554	Glass/Metal Balustrade Installation		95%	Jan 14 '09	NA	Nov 15 '08	
555	Miscellenous Fitting-out work		70%	Dec 15 '08	NA	Nov 15 '08	
1556	Ceiling Panel Installation		95%	Feb 10 '09	NA	Dec 9 '08	
1557	For Area between Grid D and E		63%	Nov 5 '08	NA	Oct 14 '08	
1558	Waterproofing Works		100%	Nov 5 '08	Mar 13 '09	Oct 14 '08	
1559	Plastering & Screeding		95%	Dec 2 '08	NA	Oct 14 '08	
1560	Skim coat of Ceiling/Walling		90%	Mar 2 '09	NA	Oct 18 '08	
1561	Painting		50%	Nov 12 '08	NA	Nov 4 '08	
1563	Smoke Curtain Installation		100%	Nov 15 '08	Mar 9 '09	Nov 11 '08	
1569	For Area between Grid A and D / Grid 16 and 24		95%	Nov 1 '08	NA	Oct 2 '08	
1571	Plastering & Screeding		95%	Dec 15 '08	NA	Oct 2 '08	
573	Ceiling Grid Installation		100%	Dec 16 '08	Mar 9 '09	Nov 19 '08	
574	Smoke Curtain Installation		100%	Nov 3 '08	Mar 9 '09	Nov 19 '08	
1575	Stone Wall Cladding / Tiling Works		100%	Nov 1 '08	Mar 13 '09	Nov 12 '08	
1576	Stone Floor Finishing / Tiling Works		100%	Jan 5 '09	Mar 13 '09	Nov 12 '08	
1577	Miscellensou Fitting Out Works for Hall		90%	Nov 15 '08	NA	Nov 19 '08	
1578	Ceiling Panel Installation		80%	May 15 '09	NA	Dec 12 '08	
1579	ABWF - Fitting and Fixtures		70%	Dec 2 '08	NA	Dec 9 '08	
1580	Door frame & Door installation		98%	Dec 2 '08	NA	Dec 9 '08	
1581	Ironmongery installation		60%	Dec 15 '08	NA	Dec 30 '08	
1582	ABWF - Fitting and Fixtures		30%	Dec 20 '08	NA	Dec 10 '08	
585	Toilet/Shower Partitions for toilet		95%	Dec 20 '08	NA	Dec 10 '08	
1586	Glazing / Mirrors		100%	Dec 20 '08	Mar 28 '09	Jan 12 '09	
1588	ABWF - Signages		20%	Mar 2 '09	NA	Dec 11 '08	
	1	Task		Summary	,		Group By Summary
	3 Month Rolling Programme based on revised Master Programme Rev	Critical Task		Colit	•	•	Baseline 1
		Progress		External			
		Milestone	•	Project S	ummary		

	3 Month Rolling Pro	Hong Kong Conve Expa ogramme based on revised	Insion Proje	ect		31 March 09	
ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan Feb Mar Apr
1589	Signage delivery & installation		20%	Mar 2 '09	NA	Dec 11 '08	
1590	ABWF - Shutter		100%	Nov 28 '08	Mar 27 '09	Jun 24 '08	
591	Subframe delivery and installation		100%	Nov 28 '08	Feb 2 '09	Jun 24 '08	-
592	Fire shutter installation		100%	Jan 12 '09	Feb 13 '09	Sep 3 '08	
1593	Remain shutter installation		100%	Feb 6 '09	Mar 27 '09	Oct 10 '08	
1594	Works to be executed by F&B S/C after FS Inspection		40%	Mar 2 '09	NA	Feb 23 '09	
596	Installation of Loose Kitchen Appliance		30%	Mar 2 '09	NA	Feb 23 '09	
597	Fixing of False Ceiling Panel with relative Finishes V	Vork	80%	Mar 2 '09	NA	Feb 23 '09	
1598	Final Fixing / Adjustment of Fixture & Fittings at Fals	e Ceiling	50%	Mar 10 '09	NA	Feb 23 '09	
1599	Building Services Installation		91%	Mar 8 '07	NA	Mar 8 '07	
1600	Major Plant Room Handover Summary		100%	Jan 28 '08	Jan 23 '09	Mar 15 '08	
601	Chiller Plant Room & Chiller Pump Room		100%	Jan 28 '08	Jan 28 '08	Mar 15 '08	
602	AHU Rooms (West Side)		100%	Dec 5 '08	Jan 15 '09	Aug 13 '08	
603	AHU Rooms (East Side)		100%	Oct 21 '08	Jan 15 '09	Oct 3 '08	
604	Smoke Extraction Fan Room (L6)		100%	Nov 21 '08	Nov 21 '08	Sep 15 '08	
1605	3/F Main Switch Room		100%	Oct 3 '08	Nov 15 '08	Aug 7 '08	
1606	Level 1 Gease Trap & Pump Room		100%	Jan 23 '09	Jan 23 '09	May 30 '08	
1607	Electrical (Riser duct, telcom closet at West side)		100%	Dec 15 '08	Jan 15 '09	Jul 28 '08	· · · · · · · · · · · · · · · · · · ·
1608	Electrical (Riser duct, telcom closet at East side)		100%	Nov 27 '08	Jan 15 '09	Nov 5 '08	
1614	Transformer Installation Grid D-E		100%	Jul 4 '08	Jan 17 '09	Jun 5 '08	
1618	Handover of Transformer Room to HKE		100%	Oct 21 '08	Oct 21 '08	Jul 21 '08	
1621	Handover of Cable Draw Pit to HKE		100%	Oct 21 '08	Oct 21 '08	Jul 28 '08	
1624	Energisation		100%	Jan 15 '09	Jan 15 '09	Oct 25 '08	
625	Power On		100%	Jan 17 '09	Jan 17 '09	Dec 10 '08	
1626	Transformer Installation at Level 1 Phase 2		100%	Jun 1 '07	Oct 10 '08	Jun 1 '07	
1638	Lift and Escalator Installation		85%	May 2 '07	NA	May 2 '07	
1639	Fireman's Lift (F1 to F4)		100%	Nov 13 '08	Feb 6 '09	Jun 17 '08	
1642	Fireman's Lift Installation (F1 + F3)		100%	Dec 30 '08	Jan 23 '09	Jul 12 '08	
		Task		Summary	· •		Group By Summary
	3 Month Rolling Programme based on revised Master Programme Rev /03/2009	Critical Task		Split			Baseline 1
		Progress		External	Tasks		
		Milestone		Project S	ummary		
			Page 9				

	3 Month Rolling Pro		Convention and E Expansion Proje revised Master Pr	ect		31 March 09				
ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	Apr
1645	Fireman's Lift Installation (F2 + F4)		100%	Dec 30 '08	Jan 3 '09	Aug 22 '08		3/31/09	IVIAI	Арі
1646	Power On		100%	Jan 17 '09	Jan 17 '09	Dec 10 '08				
1647	Testing & Commission (Fireman's Lifts)		100%	Jan 17 '09	Jan 30 '09	Sep 23 '08				
1648	Submit Form 5		100%	Jan 30 '09	Jan 30 '09	Oct 16 '08				
1649	EMSD Inspection		100%	Feb 5 '09	Feb 5 '09	Oct 31 '08	-			
1650	Obtain Form 6 (Fireman's Lift)		100%	Feb 6 '09	Feb 6 '09	Dec 1 '08	-			
651	Passenger's Lift & Services Lift (P1 & P2, S1 & S2	2)	100%	Nov 7 '08	Mar 10 '09	Jun 16 '08		•		
1654	Passengers Lift Installation (P1 & P2)		100%	Dec 30 '08	Feb 2 '09	Jul 16 '08	-		•	
657	Services Lift Installation (S1 & S2)		100%	Dec 17 '08	Feb 2 '09	Aug 27 '08				
658	Power On		100%	Jan 17 '09	Jan 17 '09	Dec 10 '08				
659	Testing & Commission (Passengers / Services'	Lifts)	100%	Jan 30 '09	Feb 7 '09	Oct 2 '08	- ·			
660	Submit Form 5 (P1,P2,S1 & S2)		100%	Feb 11 '09	Feb 11 '09	Oct 21 '08	-			
661	EMSD Inspection		100%	Mar 2 '09	Mar 2 '09	Nov 5 '08		•		
662	Obtain Form 6 (P1,P2,S1 & S2)		100%	Mar 10 '09	Mar 10 '09	Dec 5 '08	-		•	
663	Escalator & General System		74%	May 2 '07	NA	May 2 '07			•	
673	Handover Escalator Pits		100%	Nov 20 '08	Dec 15 '08	Sep 11 '08	-	$\langle \rangle$		
674	Escalators Installation (E5 to E19)		100%	Nov 20 '08	Feb 13 '09	Sep 11 '08			$\backslash$	
675	Submit Form 5		100%	Feb 9 '09	Feb 9 '09	Nov 4 '08		•		
676	EMSD Inspection		100%	Mar 2 '09	Mar 2 '09	Nov 19 '08		•		
677	Obtain Form 6		100%	Mar 4 '09	Mar 4 '09	Dec 12 '08	-			
678	Central Computerized L&E Monitoring Sys-1st F	Fix	80%	Mar 10 '09	NA	Sep 23 '08			•	
681	Electrical Installation		93%	Mar 8 '07	NA	Mar 8 '07				
682	Area for Grid A1-A		95%	Mar 8 '07	NA	Mar 8 '07				
683	Modification of Electrical Sys. at Phase I & II		97%	May 19 '07	NA	May 19 '07				
685	Electrical Installation - 1st Fix		98%	Oct 15 '08	NA	May 7 '08				
686	Electrical Installation- 2nd & Final Fix		80%	Dec 20 '08	NA	Jul 25 '08				
1687	Lighting Installation		80%	Dec 22 '08	NA	Dec 15 '08				
688	Area for Grid A - D		92%	Sep 17 '08	NA	Apr 18 '08				
		Task		Summary	/		Group By S	Summary		
	3 Month Rolling Programme based on revised Master Programme Rev //03/2009	Critical Task		Split			Baseline 1	E		
		Progress		External	Tasks					
		Milestone	•	Project S	ummary					
			Page 10							

	3 Month Rolling Pro	Hong Kong Conver Expar ogramme based on revised	nsion Proje	ect		31 March 09			
ID	Task Name		%	Actual Start	Actual Finish	Baseline Start 1			
1690	Electrical Installation - 1st Fix		Complete 98%	Oct 6 '08	NA	May 24 '08		eb Mar	r Apr
1691	Electrical Installation- 2nd & Final Fix		80%	Oct 31 '08	NA	Sep 22 '08			
1692	Lighting Installation		80%	Dec 22 '08	NA	Dec 15 '08			
1693	Area for Grid D - E		93%	Jul 2 '08	NA	Apr 7 '08			
1695	Electrical Installation - 1st Fix		98%	Aug 6 '08	NA	Aug 9 '08	_		
1696	Electrical Installation- 2nd & Final Fix		80%	Dec 20 '08	NA	Oct 29 '08			
1697	Lighting Installation		80%	Jan 12 '09	NA	Jan 5 '09			
1698	Main Switch Room Installation		95%	Oct 3 '08	NA	Sep 27 '08			
1699	Testing & Commissioning - Electrical Installation		60%	Jan 8 '09	NA	Dec 11 '08			
1700	Fire Services Installation		100%	Mar 8 '07	Mar 25 '09	Mar 8 '07			
1701	Area for Grid A1-A		100%	Mar 8 '07	Mar 23 '09	Mar 8 '07	`,		
1703	FS Installation - 1st Fix		100%	Oct 20 '08	Mar 23 '09	May 7 '08		\	
1704	FS Installation - 2nd Fix		100%	Dec 20 '08	Mar 23 '09	Jul 26 '08			
705	Area for Grid A-D		100%	Sep 17 '08	Mar 23 '09	Apr 18 '08			
1707	FS Installation - 1st Fix		100%	Oct 6 '08	Mar 23 '09	Jun 9 '08	_		
1708	FS Installation - 2nd Fix		100%	Oct 31 '08	Mar 23 '09	Sep 22 '08			
1709	Area for Grid D-E		100%	Jul 2 '08	Mar 23 '09	Apr 7 '08			
1711	FS Installation - 1st Fix		100%	Aug 6 '08	Mar 23 '09	Jul 9 '08	_		
1712	FS Installation - 2nd Fix		100%	Dec 20 '08	Mar 23 '09	Sep 24 '08			
1713	Upgrading / Modification of FS Control Panel		100%	Jan 23 '09	Feb 5 '09	Sep 25 '08			
1714	Testing & Comissioning - Fire Services		100%	Jan 23 '09	Mar 25 '09	Oct 14 '08		·	<u>`</u>
1715	Form Submission		100%	Jan 15 '09	Mar 25 '09	Dec 11 '08			
1716	Submit Form WWO46		100%	Jan 15 '09	Jan 15 '09	Dec 11 '08	<b>│</b>		
717	FS WA Inspection		100%	Feb 19 '09	Feb 19 '09	Dec 12 '08			
1719	Submit Form 501		100%	Jan 15 '09	Jan 15 '09	Jan 12 '09	•	-	
1720	FS Inspection/Re-inspection		100%	Feb 5 '09	Mar 3 '09	Jan 22 '09			$\langle \rangle$
1722	Plumbing and Drainage Installation		99%	Mar 8 '07	NA	Mar 8 '07			
1723	Area for Grid A1-A		100%	Mar 8 '07	Mar 10 '09	Mar 8 '07			
		Task		Summary			Group By Summ	ary <b>U</b>	
	3 Month Rolling Programme based on revised Master Programme Rev	Critical Task		Split	·	·····	Baseline 1	•	
aic. 31		Progress		External 1					
		Milestone		Project Su	ummary				
			Page 11						

	3 Month Rolling Pro	Hong Kong Convent Expan ogramme based on revised	sion Proje	ect		31 March 09				
ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	Apr
1725	P&D Installation - 1st Fix		100%	Oct 20 '08	Jan 16 '09	May 7 '08		1 60	Ivia	
1726	P&D Installation - 2nd Fix		100%	Dec 20 '08	Feb 6 '09	Jul 26 '08				
1727	Sanitaryware, Fittings & Accessories Installat'n		100%	Jan 15 '09	Mar 10 '09	Nov 8 '08				
1728	Area for Grid A-D		100%	Sep 17 '08	Mar 10 '09	Apr 18 '08				
1730	P&D Installation - 1st Fix		100%	Oct 6 '08	Jan 16 '09	Jun 9 '08			•	
1731	P&D Installation - 2nd Fix		100%	Oct 31 '08	Feb 6 '09	Sep 22 '08				
1732	Sanitaryware, Fittings & Accessories Installat'n		100%	Dec 20 '08	Mar 10 '09	Dec 9 '08				
1733	Area for Grid D-E		100%	Jul 2 '08	Mar 10 '09	Apr 7 '08				
1735	P&D Installation - 1st Fix		100%	Aug 6 '08	Jan 13 '09	Jul 29 '08			•	
1736	P&D Installation - 2nd Fix		100%	Oct 24 '08	Jan 31 '09	Oct 16 '08				
1737	Sanitaryware, Fittings & Accessories Installat'n		100%	Dec 15 '08	Mar 10 '09	Dec 30 '08		-		
1738	Pump Room Installations		100%	Jan 15 '09	Mar 30 '09	Oct 17 '08				
1739	Testing & Commissioning		80%	Jan 29 '09	NA	Oct 29 '08				
1740	Form Submission		100%	Feb 16 '09	Mar 6 '09	Jan 23 '09	-			
1741	Submit Form WWO46		100%	Feb 16 '09	Feb 16 '09	Jan 23 '09		, I	•	
1742	WA Inspection		100%	Feb 20 '09	Feb 20 '09	Feb 5 '09		· .		
1743	Water Certificate Obtained		100%	Mar 2 '09	Mar 2 '09	Feb 25 '09	_	-		
1744	DSD Completion Advice		100%	Mar 6 '09	Mar 6 '09	Feb 5 '09	_		· .	
1745	Town Gas		92%	Dec 15 '08	NA	Jul 29 '08			•	
1746	Pipework Installation		92%	Dec 15 '08	NA	Jul 29 '08				
1747	Heating / Ventilation and Air-Condition Installation		96%	Mar 8 '07	NA	Mar 8 '07				
1748	Sea Water System (at Phase II)		100%	Nov 5 '07	Apr 7 '08	Oct 15 '07				
1756	Chiller Plant Room Installation		98%	Jan 30 '08	NA	NA	Ţ.			
1757	HVAC - Chiller Plant Room Works		98%	Jan 30 '08	NA	NA	J			
1772	CCMS System Alternation Works		85%	Aug 15 '08	NA	NA				
1773	Pipework Flushing & Treatment Works		100%	Dec 10 '08	Dec 30 '08	NA				
1778	Electrical Installation		100%	Dec 15 '08	Dec 15 '08	NA				
1779	Power On date to Chiller Plant Equipment		100%	Dec 15 '08	Dec 15 '08	NA	1			
		Task		Summary			Group By Sur	nmary 🛡		
	3 Month Rolling Programme based on revised Master Programme Rev /03/2009	Critical Task		Split			Baseline 1			
		Progress		External 1	lasks					
		Milestone		Project St	ummary					
		P	age 12							

г

#### Hong Kong Convention and Exhibition Centre Expansion Project 3 Month Rolling Programme based on revised Master Programme Rev. 2 updating on 31 March 09

ID	Task Name		% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	Apr
1780	Area for Grid A1-A		96%	Mar 8 '07	NA	Mar 8 '07		1.00	3/31/	
1782	HVAC- 1st Fix		90%	Oct 20 '08	NA	May 7 '08				
1783	HVAC - 2nd Fix		85%	Dec 20 '08	NA	Jul 26 '08				
1784	AHU / Fan Room Installation		90%	Nov 11 '08	NA	Aug 30 '08				
1785	Area for Grid A-D		92%	Sep 17 '08	NA	Apr 18 '08				)
1787	HVAC- 1st Fix		90%	Oct 6 '08	NA	May 27 '08				
1788	HVAC - 2nd Fix		85%	Dec 20 '08	NA	Sep 9 '08				
1789	Area for Grid D-E		93%	Jul 2 '08	NA	Apr 7 '08				
1790	Structural Cast-in Conduit, Sleevs & Conduit		100%	Jul 2 '08	Dec 31 '08	Apr 7 '08				
1791	HVAC- 1st Fix		90%	Aug 6 '08	NA	Jul 9 '08				
1792	HVAC - 2nd Fix		85%	Oct 27 '08	NA	Sep 24 '08				
1793	AHU / Fan Room Installation		100%	Nov 1 '08	Jan 20 '09	Oct 9 '08			_	
1794	Testing & Commissioning		85%	Dec 1 '08	NA	Oct 9 '08				
1795	Form Submission		100%	Jan 15 '09	Mar 25 '09	Jan 12 '09				
1796	Submit Form 501 (Ventilation)		100%	Jan 15 '09	Jan 15 '09	Jan 12 '09	•			•
1797	FS Inspection/Re-inspection		100%	Feb 5 '09	Feb 23 '09	Jan 22 '09			<b> </b>	
1799	SMATV System and Public Address System		86%	Apr 19 '07	NA	Apr 19 '07				
1800	Relocation of Existing SMA System		100%	May 29 '07	Jan 15 '09	May 29 '07				
1801	Divers'n & Modificat'n of Sys Cable link Up P1&2		100%	Apr 19 '07	Sep 22 '07	Apr 19 '07				
1802	SMATV System - Cabling		80%	Jan 5 '09	NA	Oct 29 '08				
1803	SMATV System - Installation		50%	Feb 25 '09	NA	Jan 2 '09				
1804	Public Address System - Cabling		80%	Jan 5 '09	NA	Nov 19 '08				
1805	Public Address System - Installation		50%	Feb 25 '09	NA	Jan 17 '09				
1806	Structural Cabling System - Cabling		80%	Jan 5 '09	NA	Nov 19 '08				
1807	Structural Cabling System - Installation		50%	Feb 25 '09	NA	Jan 20 '09	E			
1808	PABX System - Cabling		80%	Jan 5 '09	NA	Nov 19 '08	•			
1809	PABX System - Installation		50%	Jan 20 '09	NA	Jan 21 '09				
1811	Burglar Alarm and Security Installation		72%	Apr 19 '07	NA	Apr 19 '07				
		Task	`	Summary	,			Summary	,	
Project	3 Month Rolling Programme based on revised Master Programme Rev					•				
	/03/2009	Critical Task		Split			Baseline 1	≞		
		Progress		External	Tasks					
		Milestone	•	Project S	ummary					
			•		*	*				

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start 1	Jan	Feb	Mar	1
1814	Point Monitoring & Access Control Sys - Cabling	80%	Jan 5 '09	NA	Oct 29 '08	Jan		/31/09	- '
1815	Point Monitor'g & Access Control Sys Installation	50%	Feb 25 '09	NA	Dec 13 '08				
1816	Card Access Control System - Cabling	80%	Jan 5 '09	NA	Oct 29 '08				
1817	Card Access Control System - Installation	50%	Feb 25 '09	NA	Jan 2 '09				
1818	Closed Circult Television System - Cabling	80%	Jan 5 '09	NA	Nov 11 '08				
1819	Closed Circult Television System - Installation	50%	Feb 25 '09	NA	Jan 2 '09				
1821	2-Way Radio Communication - Cabling	80%	Jan 5 '09	NA	Oct 29 '08				
1824	Emergency Generation Installation	100%	Apr 1 '08	Oct 25 '08	Jun 2 '08				
1830	Gondola / Window Cleaning Equipment	40%	Feb 6 '09	NA	Sep 3 '08		_		-
1831	Gondola/Window Cleaning Equip Railing	65%	Feb 6 '09	NA	Sep 3 '08		•		
1832	Gondola/Window Cleaning Equip Installation	50%	Mar 6 '09	NA	Oct 10 '08				
1834	External Works	59%	Nov 20 '08	NA	Dec 29 '07				
1835	Underground Services Construction	100%	Nov 20 '08	Jan 23 '09	Dec 29 '07			$\backslash$	
1836	Fit-Out for Roof Garden & Roof Area	90%	Dec 26 '08	NA	Sep 18 '08				
1837	Construct Pedestrian Ways, Ext. Areas & Steps	50%	Dec 29 '08	NA	Oct 10 '08				
1839	Planters Construction	100%	Dec 26 '08	Feb 27 '09	Dec 30 '08				
1840	External Wall Finishes	60%	Jan 12 '09	NA	Feb 18 '09		<b></b>		
1010	External Ceiling Works	75%	Jan 12 '09	NA	Feb 18 '09				
		5%	Mar 30 '09	NA	Apr 20 '09	-			
1841 1845	Landscaping Softworks	0,0							

Page 14

Task

Critical Task

Progress

Milestone

Project:3 Month Rolling Programme based on revised Master Programme Rev Date: 31/03/2009

Split

External Tasks

Project Summary

.....

Summary

Group By Summary

# 

Baseline 1