


# Dragages-Nishimatsu Joint Venture

**Contract No. DC/2007/10**  
**Design and Construction of**  
**Hong Kong West Drainage Tunnel**

Monthly EM&A Report

(version 1.0)

January 2010

Certified By   
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

# TABLE OF CONTENTS

<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction.....	1
Environmental Monitoring Works.....	1
Environmental Licenses and Permits.....	4
Key Information in the Reporting Month .....	4
<b>1. INTRODUCTION.....</b>	<b>6</b>
Background.....	6
Project Organizations.....	6
Construction Programme .....	7
Summary of EM&A Requirements .....	9
<b>2. AIR QUALITY .....</b>	<b>11</b>
Monitoring Requirements .....	11
Monitoring Locations .....	11
Monitoring Equipment.....	11
Monitoring Parameters, Frequency and Duration.....	11
Monitoring Methodology and QA/QC Procedure .....	12
Results and Observations.....	14
<b>3. NOISE .....</b>	<b>16</b>
Airborne Construction Noise Monitoring.....	16
Monitoring Requirements .....	16
Monitoring Locations .....	16
Monitoring Equipment.....	16
Monitoring Parameters, Frequency and Duration.....	16
Monitoring Methodology and QA/QC Procedures.....	17
Maintenance and Calibration .....	18
Results and Observations.....	18
Ground Borne Construction Noise Monitoring .....	24
Monitoring Requirements .....	24
Monitoring Locations .....	24
Results and Observations.....	25
<b>4. WATER QUALITY .....</b>	<b>26</b>
Monitoring Requirements .....	26
Monitoring Locations .....	26
Results and Observations.....	26
Underground water level.....	26
<b>5. ENVIRONMENTAL AUDIT.....</b>	<b>28</b>
Site Audits .....	28
Review of Environmental Monitoring Procedures .....	28
Status of Environmental Licensing and Permitting .....	28
Status of Waste Management .....	28
Implementation Status of Environmental Mitigation Measures .....	30
Non-compliance Recorded during Site Inspections.....	33
Summary of Mitigation Measures Implemented .....	33



Implementation Status of Event Action Plans .....	34
Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution .....	35
<b>6. FUTURE KEY ISSUES .....</b>	<b>36</b>
Key Issues for the Coming Month .....	36
Monitoring Schedule for the Next Month.....	37
Construction Program for the Next Month .....	37
<b>7. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>38</b>
Conclusions.....	38
Recommendations.....	38

## LIST OF TABLES

Table I	Summary Table for Non-compliance Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction programme showing the inter-relationship with environmental protection/mitigation measures
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary Table of Air Quality Monitoring Results during the reporting month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.5	Summary Table of Noise Monitoring Results during the reporting month
Table 3.6	Construction Ground Borne Noise Standards
Table 4.1	Locations for Water Quality Monitoring
Table 4.2	Ground Water Level Monitoring Data at Location ADH48
Table 5.1	Summary of Environmental Licensing and Permit Status
Table 5.2	Observations and Recommendations of Site Inspections

## **LIST OF FIGURES**

- Figure 1.1      Layout Plan of the Project Site  
Figure 2.1      ET's Organization Chart  
Figure 3.1a     Locations of Air Quality and Construction Noise Monitoring Stations at Eastern Portal  
Figure 3.1b     Locations of Air Quality and Construction Noise Monitoring Stations at Western Portal  
Figure 3.1c     Locations of Construction Noise Monitoring Stations at Intake E7  
Figure 3.1d     Locations of Construction Noise Monitoring Stations at Intake PFLR1  
Figure 3.1e     Locations of Construction Noise Monitoring Stations at Intake W0  
Figure 3.1f     Locations of Construction Noise Monitoring Stations at Intake RR1  
Figure 3.1g     Locations of Construction Noise Monitoring Stations at Intake W5  
Figure 4.1a-b    Locations of Water Quality Monitoring Stations  
Figure 4.2      Location of Ground Water Level Monitoring Stations

## **LIST OF APPENDICES**

- A                Action and Limit Levels for Air Quality and Noise  
B                Copies of Calibration Certificates  
C                Wind Data  
D                Environmental Monitoring Schedules  
E                1-hour TSP Monitoring Results, Graphical Presentations  
F                24-hour TSP Monitoring Results, Graphical Presentations  
G                Noise Monitoring Results and Graphical Presentations  
H                Summary of Exceedance  
I                Site Audit Summary  
J                Environmental Mitigation Implementation Schedule (EMIS)  
K                Event Action Plans  
L                Complaint Logs  
M                Construction Programme  
N                Waste Generated Quantity

## EXECUTIVE SUMMARY

### Introduction

1. This is the 22<sup>nd</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel” (the Project). This report documents the findings of EM&A Works conducted in January 2010.
2. The site activities undertaken in the reporting month included:
  - TBM excavation, adit excavation and structural works for River Channel at Eastern Portal.
  - TBM excavation and adit excavation at Western Portal.
  - Excavation of intake structure /dropshaft at Intakes W0, SM1 and MB16.
  - Cofferdam construction at Intakes HKU1, E7, PFLR1 and THR2.
  - Pipelaying works and slopeworks at Intake MB16.
  - Site preparation works at Intakes W10, TP4, MBD2, RR1, TP789, E5A, W5 and E5B.
  - Slopeworks at Intake TP4.
  - DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays.
  - AIP & DDA submissions for temporary works for Intake Structures.
  - DDA submissions for slope works and permanent works for Intake Structures.
  - AIP & DDA submissions for temporary and permanent works for Dropshafts.
  - Environmental impact monitoring.
  - Casting of tunnel segments.

### Environmental Monitoring Works

3. Environmental monitoring for the Project was performed in accordance with the updated EM&A Manual and the monitoring results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marine-based construction activities resumed at the Western Portal (i.e. March of 2011 tentatively.)
5. In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, site inspection was conducted at least twice per week starting from November 2009.

6. Summary of the non-compliance of the reporting month is tabulated in Table I.

**Table I Summary Table for Non-compliance Recorded in the Reporting Month**

Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Eastern Portal					
1-hr TSP	0	0	0	0	N/A
24-hr TSP	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Western Portal					
1-hr TSP	0	0	0	0	N/A
24-hr TSP	0	0	0	0	N/A
Noise	1	0	0	0	N/A
Intake E7					
Noise	0	0	0	0	N/A
Intake PFLR1					
Noise	0	0	0	0	N/A
Intake W0					
Noise	0	0	0	0	N/A
Intake RR1					
Noise	0	0	0	0	N/A
Intake W5					
Noise	0	0	0	0	N/A

Eastern Portal

*1-hour TSP Monitoring*

7. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*24-hour TSP Monitoring*

8. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*Construction Noise*

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Western Portal*1-hour TSP Monitoring*

10. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*24-hour TSP Monitoring*

11. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*Construction Noise*

12. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaints raised by a resident of Bel-Air on 3<sup>rd</sup> January 2010.

*Water Quality*

13. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

*Construction Ground Borne Noise*

14. No construction ground borne noise monitoring was conducted in the reporting month.

Intake E7*Construction Noise*

15. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake PFLR1*Construction Noise*

16. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Intake RR1***Construction Noise*

17. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Intake W0***Construction Noise*

18. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Intake W5**

19. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Environmental Licenses and Permits**

20. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
21. Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal), Water Discharge License (License No.: EP860/W10/XY0175 for Area of Mount Butler Office, EP860/W10/XY0177 for Eastern Portal, EP820/W9/XT086 and WT00005864-2010 for Western Portal, EP860/W10/XY0183 for Intake W0, WT00003372-2009 for Intake SM1, WT00003737-2009 for Intake MB16, WT00004126-2009 for Intake HKU1, WT00003738-2009 for THR2, WT00004270-2009 for PFLR1, WT00004806-2009 for Intake E7, WT00004808-2009 for MBD2, WT00004885-2009 for Intake RR1, WT00005135-2009 for Intake W10, WT00005357-2009 for Intake W5, WT00005374-2009 for Intake P5, WT00005376-2009 for Intake TP4, WT00005588-2009 for Intake TP5, WT00005643-2009 for Intake E5A and WT00005754-2010 for Intake W8) and Construction Noise Permit (License No.: GW-RS0962-09 for Eastern Portal, GW-RS0741-09 for Western Portal, GW-RS0877-09 for Intake W0, GW-RS0571-09 and GW-RS0075-10 for Intake MB16, GW-RS-0640-09 for Intake SM1 and GW-RS0035-10 for Intake W5).

**Key Information in the Reporting Month**

22. Summary of key information in the reporting month is tabulated in Table II.

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	2	Construction Noise at Western Portal	Complaint of Construction Noise at Western Portal (Investigation report was submitted)	Investigation Report submitted to DNJV for further submission	---
		Construction Groundborne Noise at Intake MB16	Under Investigation	N/A	
Changes to the assumptions and key construction / operation activities recorded	0	---	N/A	N/A	---
Status of submissions under EP	1	Monthly EM&A Report (December 2009)	Submitted to EPD on 18 January 2010 (EP condition 3.3)	Verified by IEC	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---
<b>Future Key Issues:</b>					
Major site activities for the coming month include: <ul style="list-style-type: none"> <li>• TBM excavation, adit excavation and structural works for River Channel at Eastern Portal.</li> <li>• TBM excavation and adit excavation at Western Portal.</li> <li>• Excavation of intake structure/dropshaft at Intakes SM1, MB16, TP789, E7 and TP4.</li> <li>• Excavation of dropshaft at Intake RR1 by RCD method.</li> <li>• Excavation of stilling chamber for Adit W0 by Drill-and-Blast method.</li> <li>• Cofferdam construction at Intakes HKU1, E7, PFLR1, THR2, W10, MBD2 and E5A.</li> <li>• Site preparation works for Intakes TP4, W5, P5, E5B, TP5 and M3.</li> <li>• Pipelaying works along Mount Butler Road for Intake MB16.</li> <li>• Slopeworks at TP4.</li> <li>• Casting of tunnel segments in China.</li> <li>• Site Handover of Site Portions TP5 and M3.</li> </ul>					

## 1. INTRODUCTION

### Background

- 1.1 Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel is a Designated Project (hereafter referred to as “the Project”) under the Environmental Impact Assessment Ordinance (Cap. 449). A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, ecological, construction waste, landscape and visual, land use, cultural impacts, and identify possible mitigation measures associated with the works. An EIA Report was approved by the Environmental Protection Department (EPD) on 7 April 2006.
- 1.2 The project comprises the construction of a drainage tunnel deep into the ground in Mid-levels of the Northern Hong Kong Island from Tai Hang to Pokfulam to intercept and convey the stormwater from the upper catchment directly to the sea near Cyberport. The Drainage tunnel alignment starts from the Eastern Portal near Haw Par Mansion in Tai Hang and ends at the Western Portal located to the north of Cyberport running underneath the Pok Fu Lam, Tai Tam, Aberdeen and Lung Fu Shan Country Parks. The underground main drainage tunnel is 6.25m-7.25m in diameter and about 11km long. Two portals and a series of connecting adits and drop shafts are also been constructed. The general layout of the Project is shown in **Figure 1.1**.
- 1.3 An Environmental Permit (EP) No. EP-272/2007 was issued on 26 April 2007 for Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel to Drainage Services Department as the Permit Holder. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 1.4 Cinotech Consultants Limited was commissioned by the Dragages-Nishimatsu Joint Venture (the Contractor) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The Updated EM&A Manual was prepared by Cinotech to fulfill the requirements of the EP. The construction commencement of this Contract at Eastern Portal was on 17th April 2008 and 2nd May 2008 at Western Portal (land-based). The marine construction works was commenced on 30 May 2008. This is the 22<sup>nd</sup> monthly EM&A report summarizing the EM&A works for the Project in January 2010.

### Project Organizations

- 1.5 Different parties with different levels of involvement in the project organization include:
- Project Proponent – Drainage Services Department (DSD).
  - The Supervising Officer or Supervising Officer's Representative (SO or SOR) – Ove Arup & Partners (ARUP).
  - Environmental Team (ET) – Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) – Allied Environmental Consultants Limited (AEC).
  - Contractor - Dragages-Nishimatsu Joint Venture (DNJV).



1.6 The responsibilities of respective parties are detailed in Sections 1.14 to 1.28 of the updated EM&A Manual of the Project.

1.7 The key contacts of the Project are shown in Table 1.1 and the organization chart of ET is shown in **Figure 2.1**.

**Table 1.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.	Fax No.
DNJV	Permit Holder	Mr. ALTIER Daniel	Project Manager	2671 7333	2671 9300
		Mr. UETAKE H.	Deputy Project Manager		
ARUP	Supervising Officer	Mr. Ted Tang	CRE	6117 6639	2436 1012
		Mr. Jackson Wong	SRE	6117 6636	
		Ms. Angela Yan	RE	3961 5206	
		Mr. Bernard Cheng	RE	98614939	
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089	3107 1388
		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
AEC	Independent Environmental Checker	Ms. Grace Kwok	Independent Environmental Checker	2815 7028	2815 5399
DNJV	Contractor	Mr. Sing Chu	Environmental Officer	2671 7333	2671 9300

**Construction Programme**

1.8 The site activities undertaken in the reporting month included:

- TBM excavation, adit excavation and structural works for River Channel at Eastern Portal.
- TBM excavation and adit excavation at Western Portal.
- Excavation of intake structure /dropshaft at Intakes W0, SM1 and MB16.
- Cofferdam construction at Intakes HKU1, E7, PFLR1 and THR2.
- Pipelaying works and slopeworks at Intake MB16.
- Site preparation works at Intakes W10, TP4, MBD2, RR1, TP789, E5A, W5 and E5B.
- Slopeworks at Intake TP4.
- DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays.

- AIP & DDA submissions for temporary works for Intake Structures.
- DDA submissions for slope works and permanent works for Intake Structures.
- AIP & DDA submissions for temporary and permanent works for Dropshafts.
- Environmental impact monitoring.
- Casting of tunnel segments.

**Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures**

Construction Works	Major Environmental Impact	Control Measures
TBM excavation, adit excavation and structural works for River Channel at Eastern Portal	Noise, dust impact, water quality and waste generation	Provided water spraying during dust generation works On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge Provide sufficient mitigation measures as recommended in Approved EIA Report
TBM excavation and adit excavation at Western Portal		
Excavation of intake structure /dropshaft at Intakes W0, SM1 and MB16		
Cofferdam construction at Intakes HKU1, E7, PFLR1 and THR2		
Pipelaying works and slopeworks at Intake MB16		
Site preparation works at Intakes W10, TP4, MBD2, RR1, TP789, E5A, W5 and E5B		
Slopeworks at Intake TP4		
DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays.	Nil	Nil
AIP & DDA submissions for temporary works for Intake Structures	Nil	Nil
DDA submissions for slope works and permanent works for Intake Structures	Nil	Nil
AIP & DDA submissions for temporary and permanent works for Dropshafts		
Environmental impact monitoring	Nil	Nil
Casting of tunnel segments	Nil	Nil

**Summary of EM&A Requirements**

1.9 The EM&A programme requires construction phase monitoring construction noise, air quality and water quality and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:

- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality, water quality and noise levels and audit works for the Project in January 2010.

**2. AIR QUALITY**

**Monitoring Requirements**

2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality at Eastern and Western Portals. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

**Monitoring Locations**

2.2 Three designated monitoring stations, AQ1, AQ2 and AQ3 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figure 3.1a-b**.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Stations	Locations
AQ1	True Light Middle School of Hong Kong
AQ2	Outside Aegean Terrace
AQ3	Outside The Site Office at Western Portal

**Monitoring Equipment**

2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

**Table 2.2 Air Quality Monitoring Equipment**

Equipment	Model and Make	Quantity
Calibrator	G25A; S/N: 1536	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD3	2
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2

**Monitoring Parameters, Frequency and Duration**

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

**Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration**

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

## Monitoring Methodology and QA/QC Procedure

### *1-hour TSP Monitoring*

#### Measuring Procedures

2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG with once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

#### Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

- Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

### *24-hour TSP Monitoring*

#### Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### Operating/Analytical Procedures

2.8 Operating/analytical procedures for the operation of HVS were as follows:

- A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
- No two samplers were placed less than 2 meters apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.

- Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

**Results and Observations**

Eastern Portal (AQ1)

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Western Portal (AQ2)

- 2.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Western Portal (AQ3)

- 2.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 Wind data was obtained from the Meteorological Observations for King’s Park Automatic Weather Station for Eastern Portal and Wong Chuk Hang Automatic Weather Station for Western Portal. These wind data for the reporting period is summarized in **Appendix C**.
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.25 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 2.26 In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website <http://www.cinotech.com.hk/projects/WestDrainageTunnel/>.
- 2.27 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Area	Station	Major Noise Source
Eastern Portal	AQ1 – True Light Middle School of Hong Kong	Road Traffic Dust Loading/unloading activities Excavation/breaking works
Western Portal	AQ2 – Outside Aegean Terrace	Road Traffic Dust Loading/unloading activities
	AQ3 – Outside The Site Office at Western Portal	



**Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month**

Parameter	Date	Concentration (µg/m <sup>3</sup> )	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
<b>Eastern Portal</b>				
1-hr TSP (AQ1)	4-Jan-10	159.5	345	500
	5-Jan-10	138.1		
	7-Jan-10	81.8		
	11-Jan-10	101.5		
	12-Jan-10	126.5		
	15-Jan-10	162.8		
	19-Jan-10	85.2		
	20-Jan-10	92.9		
	21-Jan-10	43.1		
	25-Jan-10	108.5		
	26-Jan-10	78.1		
27-Jan-10	103.5			
24-hr TSP (AQ1)	2-Jan-10	100.5	201	260
	8-Jan-10	73.3		
	14-Jan-10	87.5		
	20-Jan-10	118.6		
	26-Jan-10	76.4		
<b>Western Portal</b>				
1-hr TSP (AQ2)	4-Jan-10	93.4	321	500
	5-Jan-10	97.3		
	7-Jan-10	87.7		
	11-Jan-10	68.0		
	12-Jan-10	83.2		
	15-Jan-10	88.7		
	19-Jan-10	83.6		
	20-Jan-10	91.5		
	21-Jan-10	87.9		
	25-Jan-10	93.5		
	26-Jan-10	93.5		
27-Jan-10	99.3			
24-hr TSP (AQ3)	2-Jan-10	130.9	156	260
	8-Jan-10	131.5		
	14-Jan-10	121.3		
	20-Jan-10	132.7		
	26-Jan-10	141.3		

**3. NOISE**

**Airborne Construction Noise Monitoring**

**Monitoring Requirements**

3.1 Ten noise monitoring stations, namely NC1, NC2, NC3, NC8, NC9, NC11, NC12, NC13, NC15 and NC16 were selected for impact monitoring in the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

**Monitoring Locations**

3.2 Noise monitoring was conducted at ten designated monitoring stations as listed in Table 3.1. **Figure 3.1a-g** shows the locations of these stations.

**Table 3.1 Noise Monitoring Stations**

Monitoring Stations	Locations
NC1/NC1a	True Light Middle School of Hong Kong/Outside True Light Middle School of Hong Kong
NC2	The Legend
NC3	Outside Aegean Terrace
NC8	Marymount Secondary School
NC9	117 Blue Pool Road
NC11	Honey Court
NC12	Ying Wa Girl's School
NC13	Peaksville Court
NC15	Hong Kong Academy
NC16	Raimondi College

**Monitoring Equipment**

3.3 Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

**Table 3.2 Noise Monitoring Equipment**

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238 and SVAN 955	4
Calibrator	B&K 4231 and SVAN 30A	3

**Monitoring Parameters, Frequency and Duration**

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency	Measurement
NC1 NC2 NC3 NC8 NC9 *NC11 NC12 NC13 *NC15 NC16	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade
NC1a NC2 NC3	L <sub>10</sub> (5 min.) dB(A) L <sub>90</sub> (5 min.) dB(A) L <sub>eq</sub> (5 min.) dB(A)	1900 - 2300 hrs on all other days 0700 - 2300 hrs holidays & 2300 – 0700 hrs of next day		

\*Free Field Measurement

**Monitoring Methodology and QA/QC Procedures**

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

### **Maintenance and Calibration**

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

### **Results and Observations**

- 3.8 Noise monitoring (0700-1900 hrs on normal weekdays, 1900-2300 hrs on all other days, 2300-0700 hrs of next day and 0700-1900 hrs on holidays) at the three designated locations (NC1/NC1a (for restricted hours), NC2 and NC3) was conducted as scheduled in the reporting month for Eastern and Western Portal.
- 3.9 As the noise monitoring for restricted hours inside the True Light Middle School of Hong Kong (NC1) throughout the construction period will cause disturbance to them. Thus, the noise monitoring for evening time will be conducted at outside the school (NC1a) at the nearest of the staff accommodation. As no baseline noise monitoring has been conducted at NC1a and the major noise source was the traffic noise along Tai Hang Road. The noise monitoring results will be adjusted with the reference baseline noise level at NC1 (1900-2300 on all other days and 0700 - 2300 hrs holidays & 2300 – 0700 hrs of next day) and will be used as reference only.
- 3.10 Noise monitoring (0700-1900 hrs on normal weekdays) at NC8, NC9, NC11, NC12, NC13, NC15 and NC16 were conducted as scheduled in the reporting month for Intake E7, PFLR1, RR1, W0 and W5 respectively.

#### Eastern Portal (NC1 & NC2) - 0700-1900 hrs on normal weekdays

- 3.11 No Action/Limit Level exceedance was recorded.

#### Eastern Portal (NC1a & NC2) - 1900-2300 hrs on all other days and 0700-2300 hrs on holidays

- 3.12 No Action/Limit Level exceedance was recorded.

#### Eastern Portal (NC1a & NC2) - 2300-0700 hrs of next day

- 3.13 No Action/Limit Level exceedance was recorded.

#### Western Portal (NC3) - 0700-1900 hrs on normal weekdays

- 3.14 No Action/Limit Level exceedance was recorded.

#### Western Portal (NC3) - 1900-2300 hrs on all other days and 0700-2300 hrs on holidays

3.15 No Action/Limit Level exceedance was recorded.

Western Portal (NC3) – 2300-0700 hrs of next day

3.16 One Action Level exceedance was recorded due to the complaints raised by a resident of Bel-Air on 3<sup>rd</sup> January 2010.

Intake E7 (NC8) - 0700-1900 hrs on normal weekdays

3.17 No Action/Limit Level exceedance was recorded.

Intake E7 (NC9) - 0700-1900 hrs on normal weekdays

3.18 No Action/Limit Level exceedance was recorded.

Intake PFLR1 (NC11) - 0700-1900 hrs on normal weekdays

3.19 No Action/Limit Level exceedance was recorded.

Intake RR1 (NC12) - 0700-1900 hrs on normal weekdays

3.20 No Action/Limit Level exceedance was recorded.

Intake RR1 (NC13) - 0700-1900 hrs on normal weekdays

3.21 No Action/Limit Level exceedance was recorded.

Intake W0 (NC15) - 0700-1900 hrs on normal weekdays

3.22 No Action/Limit Level exceedance was recorded.

Intake W5 (NC16) - 0700-1900 hrs on normal weekdays

3.23 No Action/Limit Level exceedance was recorded.

3.24 The summary of exceedance record in reporting month is shown in **Appendix H**.

3.25 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq – Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented at Table 3.4.

3.26 Noise monitoring results and graphical presentations are shown in **Appendix G**. In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website <http://www.cinotech.com.hk/projects/WestDrainageTunnel/>.

3.27 The major noise source identified at the designated noise monitoring stations are as follows:

<b>Area</b>	<b>Station</b>	<b>Major Noise Source</b>
Eastern Portal	NC1 – True Light Middle School of Hong Kong	Traffic Noise Loading/unloading activities Excavation/breaking works
	NC2 – The Legend	
Western Portal	NC3 – Outside Aegean Terrace	Traffic Noise Loading/unloading activities
Intake E7	NC8 - Marymount Secondary School	Traffic Noise Excavation works
	NC9 - 117 Blue Pool Road	Piling works
Intake PFLR1	NC11 - Honey Court	
Intake RR1	NC12 - Ying Wa Girl's School	Traffic Noise Excavation works
	NC13 - Peaksville Court	Piling works
Intake W0	NC15 – Hong Kong Academy	Traffic Noise Excavation works
Intake W5	NC16 - Raimondi College	Traffic Noise Excavation works

**Table 3.4 Baseline Noise Level and Noise Limit Level for Monitoring Stations**

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
NC1 – True Light Middle School of Hong Kong	70.2 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC1a – Outside True Light Middle School of Hong Kong (the nearest of staff accommodation)	65.8 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 60.7 (at 2300 – 0700 hrs of next day) <b>(reference)</b>	65 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days )  50 (at 2300 – 0700 hrs of next day)
NC2 – The Legend	64.8 (at 0700 – 1900 hrs on normal weekdays) 59.1 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 53.9 (at 2300 – 0700 hrs of next day)	75 (at 0700 – 1900 hrs on normal weekdays)  65 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days )
NC3 – Outside Aegean Terrace	57.7 (at 0700 – 1900 hrs on normal weekdays) 53.8 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 52.0 (at 2300 – 0700 hrs of next day)	50 (at 2300 – 0700 hrs of next day)
NC8 - Marymount Secondary School	63.5 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC9 - 117 Blue Pool Road	63.3 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC11 - Honey Court	63.2 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC12 - Ying Wa Girl's School	67.1 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC13 - Peaksville Court	65.2 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC15 – Hong Kong Academy	63.5 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC16 - Raimondi College	70.4 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)

(\*) reduce to 65 dB(A) during school examination periods.

**Table 3.5 Summary Table of Noise Monitoring Results during the Reporting Month**

Parameter	Date	Construction Noise Level : Leq(30min) dB (A)	Action Level	Limit Level,
<b>Eastern Portal</b>				
NC1	5-Jan-10	65.8 Measured $\leq$ Baseline	When one documented complaint is received	70*dB(A)
	12-Jan-10	66.2 Measured $\leq$ Baseline		
	19-Jan-10	66.1 Measured $\leq$ Baseline		
	26-Jan-10	66.8 Measured $\leq$ Baseline		
NC2	5-Jan-10	62.5		75dB(A)
	12-Jan-10	63.9		
	19-Jan-10	63.5		
	26-Jan-10	66.3		
<b>Western Portal</b>				
NC3	5-Jan-10	54.2 Measured $\leq$ Baseline	When one documented complaint is received	75dB(A)
	12-Jan-10	54.1 Measured $\leq$ Baseline		
	19-Jan-10	54.2 Measured $\leq$ Baseline		
	26-Jan-10	54.8 Measured $\leq$ Baseline		
<b>Intake E7</b>				
NC8	5-Jan-10	61.9	When one documented complaint is received	70*dB(A)
	12-Jan-10	61.9		
	19-Jan-10	62.2		
	26-Jan-10	64.2		
NC9	5-Jan-10	66.1		75dB(A)
	12-Jan-10	67.2		
	19-Jan-10	68.6		
	26-Jan-10	74.6		
<b>Intake PFLR1</b>				
NC11	5-Jan-10	63.4	When one documented complaint is received	75dB(A)
	12-Jan-10	62.1		
	19-Jan-10	66.2 Measured $\leq$ Baseline		
	26-Jan-10	65.2		
<b>Intake RR1</b>				
NC12	5-Jan-10	66.9 Measured $\leq$ Baseline	When one documented complaint is received	70*dB(A)
	12-Jan-10	59.5		
	19-Jan-10	53.8		
	26-Jan-10	62.1		
NC13	5-Jan-10	67.8		75dB(A)
	12-Jan-10	67.0		
	19-Jan-10	67.5		
	26-Jan-10	66.1		
<b>Intake W0</b>				
NC15	5-Jan-10	61.7	When one documented complaint is received	70*dB(A)
	12-Jan-10	63.7		
	19-Jan-10	63.9		
	26-Jan-10	68.5		
<b>Intake W5</b>				
NC16	5-Jan-10	69.2 Measured $\leq$ Baseline	When one	70*dB(A)



	12-Jan-10	69.5 Measured $\leq$ Baseline	documented complaint is received	
	19-Jan-10	69.8 Measured $\leq$ Baseline		
	26-Jan-10	69.2 Measured $\leq$ Baseline		
<b>(Restricted Hours - 07:00 - 23:00 hrs holidays &amp; 19:00 - 23:00 hrs on all other days )</b>				
Parameter	Date	Construction Noise Level : Leq(5min) dB (A)	Action Level	Limit Level,
Eastern Portal				
NC1a (Reference)	3-Jan-10	32.0	When one documented complaint is received	65dB(A)
	5-Jan-10	61.6		
	10-Jan-10	61.6		
	12-Jan-10	62.9		
	17-Jan-10	61.6		
	19-Jan-10	49.5		
	24-Jan-10	60.8		
	26-Jan-10	62.0		
	31-Jan-10	61.2		
NC2	3-Jan-10	60.9		
	5-Jan-10	62.4		
	10-Jan-10	62.2		
	12-Jan-10	61.4		
	17-Jan-10	62.2		
	19-Jan-10	61.2		
	24-Jan-10	60.9		
	26-Jan-10	64.0		
31-Jan-10	61.7			
Western Portal				
NC3	3-Jan-10	50.5 Measured $\leq$ Baseline	When one documented complaint is received	65dB(A)
	5-Jan-10	49.6 Measured $\leq$ Baseline		
	10-Jan-10	50.4 Measured $\leq$ Baseline		
	12-Jan-10	48.7 Measured $\leq$ Baseline		
	17-Jan-10	50.8 Measured $\leq$ Baseline		
	19-Jan-10	50.1 Measured $\leq$ Baseline		
	24-Jan-10	50.2 Measured $\leq$ Baseline		
	26-Jan-10	50.7 Measured $\leq$ Baseline		
	31-Jan-10	50.3 Measured $\leq$ Baseline		
<b>(Restricted Hours – 23:00 – 07:00 hrs of next day )</b>				
Eastern Portal				
NC1a (Reference)	5-Jan-10	59.2 Measured $\leq$ Baseline	When one documented complaint is received	50dB(A)
	12-Jan-10	59.8 Measured $\leq$ Baseline		
	19-Jan-10	59.4 Measured $\leq$ Baseline		
	26-Jan-10	44.4		
NC2	5-Jan-10	53.6 Measured $\leq$ Baseline		
	12-Jan-10	52.8 Measured $\leq$ Baseline		
	19-Jan-10	53.1 Measured $\leq$ Baseline		
	26-Jan-10	52.2 Measured $\leq$ Baseline		
Western Portal				
NC3	6-Jan-10	49.4 Measured $\leq$ Baseline	When one documented	50dB(A)
	13-Jan-10	51.1 Measured $\leq$ Baseline		

	20-Jan-10	49.9 Measured $\leq$ Baseline	complaint is received	
	27-Jan-10	50.0 Measured $\leq$ Baseline		

(\*) reduce to 65 dB(A) during school examination periods.

**Ground Borne Construction Noise Monitoring**

**Monitoring Requirements**

3.28 In accordance with the recommendations of the EIA study, ground borne noise monitoring is required to carry out during the TBM operation. Eight designated monitoring stations (GNC1 to GNC8) are designated for construction groundborne noise monitoring to check for compliance.

**Monitoring Locations**

3.29 Construction Ground Borne Noise Monitoring at GNC3 was temporary suspended since 7 May 2009 as the ISS EastPoint Property Management Ltd. received an instruction from the Incorporated Owners of Aegean Terrace that we are not permitted to conduct any noise monitoring inside Aegean Terrace for the Project.

3.30 According to the approved EIA report, noise monitoring should be performed at NSR1a (i.e. Crane Court) when TBM is operating through the tunnel section between points A and B). Therefore, Ground borne noise monitoring has been conducted at Crane Court (GNC4) since 3 June 2009 during the TBM operated.

3.31 Ground borne noise monitoring at GNC1 – True Light Middle School, GNC2 – The Legend and GNC4 - Crane Court were completed by end of August 2009 accordingly.

3.32 Ground borne noise monitoring at GNC5 was completed by end of November 2009.

**Results and Observations**

3.33 No construction ground borne noise monitoring was conducted in the reporting month. The construction ground borne noise standards are presented at Table 3.6.

**Table 3.6 Construction Ground Borne Noise Standards**

Uses	Ground Borne Noise Criteria, dB(A) (Leq 30 min)		
	Daytime (except General Holidays and Sundays)*	Daytime during general holidays and Sundays and all days during Evening (1900 to 2300 hrs)**	Night time (2300 to 0700 hrs)
Domestic Premises	65	55	40
Educational Institutions (normal periods)	60	55	(1)
Education Institutions (during examination periods)	55	55	(1)

\*10dB(A) below the noise criteria stipulated in EIAO-TM

\*\*10dB(A) below the noise criteria stipulated in GW-TM

(1) No sensitive uses usually present during these periods

**4. WATER QUALITY**

**Monitoring Requirements**

- 4.1 Dissolved oxygen (DO concentration in mg/L and DO saturation in percentage), Turbidity (Tby in NTU), Suspended Solid (SS in mg/L), pH, salinity and both water and ambient temperature monitoring were conducted to monitor the water quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.
- 4.2 Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marine-based construction activities resumed at the Western Portal (i.e. March of 2011 tentatively.)

**Monitoring Locations**

- 4.3 Locations of designated Water Quality Monitoring Stations are shown in **Figure 4.1a-b** and described in Table 4.1. Samples shall be taken at all designated Monitoring and Control Stations.

**Table 4.1 Locations for Water Quality Monitoring**

Monitoring Stations	Coordinates	
	Northing	Easting
<i>Control Stations</i>		
CE (Ebb)	814956	830026
CF (Flood)	812420	831778
<i>Impact Stations</i>		
I1	813654	831088
I2	813582	831105
Intake A	813044	831603
Intake B	814583	830606

**Results and Observations**

- 4.4 No marine water quality monitoring was conducted during the reporting month.

**Underground water level**

- 4.5 Ground water levels were measured once per month during the construction phase in order to ensure the water levels at those intakes near to the natural stream courses and thus on the surrounding habitats will not be significantly affected.
- 4.6 Locations of designated ground water level (borehole with piezometer) monitoring station UC1 at Eastern Portal has been changed to ADH48 which was verified by IEC on 5<sup>th</sup> June 2008. Ground water level monitoring location is shown in **Figure 4.2** and the Monitoring data are shown in Table 4.2.

**Table 4.2 Ground Water Level Monitoring Data at Location ADH48**

<b>Date</b>	<b>Water Level (from ground)/m</b>
18 January 2010	9.0

## 5. ENVIRONMENTAL AUDIT

### Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 5.2 Site audits were conducted on 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> January 2010. IEC site inspections were conducted on 28<sup>th</sup> January 2010. No non-compliance was observed during the site audits.
- 5.3 In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, additional site inspection was conducted on 4<sup>th</sup>, 11<sup>th</sup>, 18<sup>th</sup> and 27<sup>th</sup> January 2010. No non-compliance was observed during the site audits.

### Review of Environmental Monitoring Procedures

- 5.4 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### *Air Quality Monitoring*

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### *Noise Monitoring*

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

### Status of Environmental Licensing and Permitting

- 5.5 All permits/licenses obtained for the Project are summarized in Table 5.1.

### Status of Waste Management

- 5.6 The waste management of the Project has to follow the requirements and procedures stated in the Waste Management Plan which was prepared by the Contractor.
- 5.7 During this reporting period, a total 21 nos. of dump trucks of waste were delivered to SENT landfill and 243 nos. of dump trucks of C&D waste was delivered to Public Fill Reception

Facilities. Both the trip ticket system and chit accounting system for disposal of waste were operating smoothly to date. No overloading case was recorded during this reporting period. No disposal of inert C&D material to public sorting facilities and no dump truck without cover were reported from CEDD. In respect of the dump truck cover, DNJV keeps on take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

- 5.8 Two alternative disposal sites for receiving the rock materials from the Eastern Portal, a Gammon site at HK University, Leighton site at Ocean Park, Central Reclamation III and Zhuhai.
- 5.9 The amount of wastes generated by the activities of the Project during the reporting month is shown in **Appendix N**.

**Table 5.1 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Details	Status
	From	To		
<b>Environmental Permit (EP)</b>				
FEP-01/272/2007/B	25/6/09	N/A	Construction of a 6.25m-7.25m in diameter and about 11 km long underground main drainage tunnel, 2 portals and a series of connecting adits and drop shafts.	Valid
<b>Effluent Discharge License</b>				
EP860/W10/XY0175	23/06/08	30/06/13	Industrial discharge (Area of Mount Butler Office)	Valid
EP860/W10/XY0177	23/06/08	30/06/13	Industrial discharge (Eastern Portal Site)	Valid
EP820/W9/XT086	22/07/08	31/07/13	Industrial discharge (Western Portal Site)	Valid
WT00005864-2010	20/01/10	31/01/15	Industrial discharge (Western Portal Site)	Valid
EP860/W10/XY0183	19/11/08	30/11/13	Industrial discharge (Intake W0, Stubbs Road, Wan Chai, HK)	Valid
WT00003372-2009	-	30/4/14	Industrial discharge (Intake SM1)	Valid
WT00003737-2009	-	31/5/14	Industrial discharge (Intake MB16)	Valid
WT00004126-2009	-	31/5/14	Industrial discharge (Intake HKU1)	Valid
WT00003738-2009	-	31/5/14	Industrial discharge (Intake THR2)	Valid
WT00004270-2009	-	31/7/14	Industrial discharge (Intake PFLR1)	Valid
WT00004806-2009	-	30/09/14	Industrial discharge (Intake E7)	Valid
WT00004808-2009	-	30/09/14	Industrial discharge (Intake MBD2)	Valid
WT00004885-2009	-	30/09/14	Industrial discharge (Intake RR1)	Valid
WT00005135-2009	-	31/10/14	Industrial discharge (Intake W10)	Valid
WT00005374-2009	-	30/11/14	Industrial discharge (Intake P5)	Valid
WT00005376-2009	-	30/11/14	Industrial discharge (Intake TP4)	Valid
WT00005357-2009	-	30/11/14	Industrial discharge (Intake W5)	Valid
WT00005588-2009	-	31/12/14	Industrial discharge (Intake TP5)	Valid
WT00005643-2009	-	31/12/14	Industrial discharge (Intake E5A)	Valid
WT00005754-2010	-	31/01/15	Industrial discharge (Intake W8)	Valid
<b>Registration of Chemical Waste Producer</b>				
5213-148-D2393-02	---	N/A	Chemical waste types: Spent oil	Valid
5213-172-D2393-01	---	N/A	Chemical waste types: Spent oil	Valid
<b>Construction Noise Permit (CNP)</b>				

Permit No.	Valid Period		Details	Status
	From	To		
GW-RS0962-09	23/12/09	22/06/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid
GW-RS0741-09	1/10/09	31/03/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. Dc/2007/10).	Valid
GW-RS0877-09	24/11/09	23/05/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a construction site of “Hong Kong West Drainage Tunnel” near Stubbs Road Garden, Wan Chai, Hong Kong	Valid
GW-RS0571-09	30/07/09	29/01/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a site near the junction of Mount Butler Road and Henderson Road, Hong Kong.	Valid
GW-RS0075-10	29/01/10	28/07/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a site near the junction of Mount Butler Road and Henderson Road, Hong Kong.	Valid
GW-RS0640-09	25/08/09	21/02/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Smithfield Road outside Mei Wah Mansion, Kennedy Town, Hong Kong.	Valid
GW-RS0035-10	25/01/10	27/02/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Glenealy outside Raimondi College, Hong Kong	Valid

### Implementation Status of Environmental Mitigation Measures

- 5.10 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.



**Table 5.2 Observations and Recommendations of Site Inspections**

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
<i>Water Quality</i>	14/01/2010	Surface runoff from site was observed discharging to the public road at Intake TP789. The Contractor was reminded to provide sand bags to direct the wastewater for treatment.	Rectification/improvement was observed during the follow-up audit session.
	14/01/2010	Oily water was observed discharging out at Intake SM1. The Contractor was reminded to provide mitigation measures to ensure the site discharge was treated prior to disposal.	Follow-up action was needed for the item.
	21/01/2010	Silty water was observed overflow and discharging to the stream at Intake THR2. The contractor was reminded to provide desilting facilities for settling the muddy water prior to disposal.	This item was not observed during the follow-up audit session.
	21/01/2010	Oily water due to the oil leakage at the drip tray was observed discharging to the channel at Intake SM1. The contractor was reminded to ensure the site discharge was treated and comply with the WPCO license.	Follow-up action was needed for the item.
	28/01/2010	Chemical waste container was observed mixed with the general refuse at the material skip at Western Portal. The Contractor was reminded to provide sorting for all the wastes on site.	Rectification/improvement was observed during the follow-up audit session.
<i>Air Quality</i>	07/01/2010	Sand and silt were observed deposited at the water diversion channel at Intake MB16. The Contractor was reminded to clear them.	Rectification/improvement was observed during the follow-up audit session.
<i>Reminders</i>	07/01/2010	The Contractor was reminded of the followings: - Clear the mud trail and oil stains at the exits of Intake MB16.	Follow-up action was needed for the item.
	07/01/2010	The Contractor was reminded of the followings: - Properly maintain the piling rig at Intake E7 to prevent dust emission.	Follow-up action was needed for the item.
	07/01/2010	The Contractor was reminded of the followings: - Clear the stagnant water at the drip tray at Intake TP4 and SM1.	Follow-up action was needed for the item.
	07/01/2010	The Contractor was reminded of the followings: - Regular clear the construction wastes at Intake MBD2.	Rectification/improvement was observed during the follow-up audit session.
	14/01/2010	The Contractor was reminded of the followings: - Clear the oil stains at exists of Intake MB16.	Rectification/improvement was observed during the follow-up audit session.
	14/01/2010	The Contractor was reminded of the followings: - Properly clear the discarded cement bags at Eastern Portal.	Follow-up action was needed for the item.
	14/01/2010	The Contractor was reminded of the followings:	Follow-up action was needed for the item.

Parameters	Date	Observations and Recommendations	Follow-up
		- Clear the stagnant water at the drip tray at Intake W0, SM1 and E7.	
	14/01/2010	The Contractor was reminded of the followings: - Regular clear the deposited silt at the channels at Intake HKU1.	Follow-up action was needed for the item.
	14/01/2010	The Contractor was reminded of the followings: - Provide noise emission label for the hand-held percussive breaker at Intake SM1.	Follow-up action was needed for the item.
	14/01/2010	The Contractor was reminded of the followings: - Clear the oil leakage at the workshop at Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	21/01/2010	The Contractor was reminded of the followings: - To improve the noise mitigation measures for the noise generation works at Intake MB16.	This item was not observed during the follow-up audit session.
	21/01/2010	The Contractor was reminded of the followings: - Properly clear the discarded cement bags at Eastern Portal.	This item was not observed during the follow-up audit session.
	21/01/2010	The Contractor was reminded of the followings: - Clear the C&D wastes at the existing stream at Eastern Portal.	This item was not observed during the follow-up audit session.
	21/01/2010	The Contractor was reminded of the followings: - Provide noise emission label for the hard, held percussive breaker at Intake SM1.	Rectification/improvement was observed during the follow-up audit session.
	21/01/2010	The Contractor was reminded of the followings: - To seal the bottom of the hoarding at intake E5A.	This item was not observed during the follow-up audit session.
	28/01/2010	The Contractor was reminded of the followings: - Clear the drainage Channels at Intake PFLR1 and Western Portal at near spoil basin.	Rectification/improvement was observed during the follow-up audit session.
	28/01/2010	The Contractor was reminded of the followings: - Clear the oil stains at the platform at Intake HKU1.	Rectification/improvement was observed during the follow-up audit session.
	28/01/2010	The Contractor was reminded of the followings: - Clear the chemical container at Intake HKU1.	Rectification/improvement was observed during the follow-up audit session.

5.11 The monthly IEC audit was carried out on 28<sup>th</sup> January 2010, the observations were recorded and they are presented as follows:

5.12 The last observations were recorded by IEC on 31<sup>st</sup> December 2009.

Follow Up Observation:

- Drainage was observed blocked by sand and cement water at Western Portal. The Contractor was reminded to maintain drainage in good condition (outstanding).
- Exposed slope and unpaved surface at MB16 without tarpaulin sheet cover will be followed up in next site audit (outstanding).
- Oil stains observed at MB16 site entrance will be followed up in next audit (outstanding).
- Stagnant water observed in folder tarpaulin sheet at Eastern Portal will be followed up in next audit (outstanding).
- Provision of drip tray for oil drum at Eastern Portal will be followed up in next audit.

28<sup>th</sup> January 2010Observations*Western Portal*

- Chemicals used for waste water treatment plant were stored improperly. The Contractor was requested to store chemicals properly.
- Oil stains were observed on ground near site entrance at PFLR1. The Contractor was requested to clear oil stains.

*Reminder*

- The Contractor was reminded to maintain equipments at good condition to ensure no dark smoke emitted from equipment operation.
- The Contractor was reminded to enhance house keeping work such as used/unused chemicals should be placed properly.
- The Contractor was reminded to carry out groundborne noise monitoring in accordance with the approved construction noise permit condition.

**Non-compliance Recorded during Site Inspections**

- 5.13 No non-compliance was recorded in the reporting month.

**Summary of Mitigation Measures Implemented**

- 5.14 The Contractor has implemented the mitigation measures as recommended in the EIA and the updated EM&A Manual in the reporting period except those mitigation measures not applicable at this stage. Status of the implementation of mitigation measures is presented in Table 1.2 and **Appendix J**.
- 5.15 According to the updated EM&A Manual and EP condition, mitigation measures such as noise enclosure and use of quiet PME are required to be implemented.
- 5.16 The actual implementation status of major mitigation measures required under the EP is as follows:
- Installation of silt curtain during the course of marine works.
  - Provide noise enclosure at Eastern Portal.
  - Submitted the Alternative Plant Inventory (EP condition 2.8(c)).
- 5.17 An updated summary of the EMIS is provided in **Appendix J**.

---

**Implementation Status of Event Action Plans**

5.18 The Event Action Plans for air quality and noise are presented in **Appendix K**.

*Eastern Portal*1-hr TSP Monitoring

5.19 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

5.20 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.21 No Action/Limit Level exceedance was recorded for construction noise.

*Western Portal*1-hr TSP Monitoring

5.22 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

5.23 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.24 One Action Level exceedance was recorded due to the complaints raised by a resident of Bel-Air on 3<sup>rd</sup> January 2010.

Water Quality

5.25 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

Construction Ground Borne Noise

5.26 No construction ground borne noise monitoring was conducted in the reporting month.

*Intake E7*Construction Noise

5.27 No Action/Limit Level exceedance was recorded in the reporting month.

*Intake PFLR1*Construction Noise

5.28 No Action/Limit Level exceedance was recorded in the reporting month.

*Intake RR1*Construction Noise

5.29 No Action/Limit Level exceedance was recorded in the reporting month.

*Intake W0*Construction Noise

5.30 No Action/Limit Level exceedance was recorded in the reporting month.

*Intake W5*Construction Noise

5.31 No Action/Limit Level exceedance was recorded in the reporting month.

**Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution**

5.32 Two environmental complaints were received and investigated in the reporting month. The details are as follow:-

- (1) The 1<sup>st</sup> public complaint was received from the resident of Bel-Air through the project hotline on 3<sup>rd</sup> January 2010 about “wooning” sound heard after midnight, and he suspected that the sound was coming the construction sites at Cyberport.
- (2) The 2<sup>nd</sup> complaint was received from Clement Court, a short distance downhill from MB16 on 20<sup>th</sup> January 2010 about the suspected groundborne noise. (Under investigation)

5.33 No warning, summon and notification of successful prosecution was received in the reporting month.

5.34 There were a total of 37 project related environmental complaints (with investigation report), no warning, summons and successful prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix L**.

**6. FUTURE KEY ISSUES**

**Key Issues for the Coming Month**

6.1 Key environmental issues at Eastern and Western Portals, Intake E7, PFLR1, RR1, W0 and Intake W5 in the coming month include:

*Both Eastern and Western Portals  
 Intake E7, PFLR1, RR1, W0 and W5*

- Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
- Dust generation from stockpiles of dusty materials, excavation works and rock breaking activities;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Watering for rock breaking activity, soil nailing and on haul road;
- Accumulation of general and construction waste on site.

6.2 The tentative program of major site activities and the impact prediction and control measures for the coming two month, i.e. March 2010 to May 2010 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
- TBM excavation, adit excavation and structural works for River Channel at Eastern Portal. - TBM excavation and adit excavation at Western Portal. - Excavation of intake structure/dropshaft at Intakes SM1, MB16, TP789, E7 and TP4.	Air impact (dust)	a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities.
	Water quality impact (surface run-off)	d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.

Construction Works	Major Impact Prediction	Control Measures
<ul style="list-style-type: none"> <li>- Excavation of dropshaft at Intake RR1 by RCD method.</li> <li>- Excavation of stilling chamber for Adit W0 by Drill-and-Blast method.</li> <li>- Cofferdam construction at Intakes HKU1, E7, PFLR1, THR2, W10, MBD2 and E5A.</li> <li>- Site preparation works for Intakes TP4, W5, P5, E5B, TP5 and M3.</li> <li>- Pipelaying works along Mount Butler Road for Intake MB16.</li> <li>- Slopeworks at TP4.</li> <li>- Casting of tunnel segments in China.</li> <li>- Site Handover of Site Portions TP5 and M3.</li> </ul>	<p>Noise Impact</p>	<ul style="list-style-type: none"> <li>h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>i) Controlling the number of plants use on site;</li> <li>j) Regular maintenance of machines; and</li> <li>k) Use of acoustic barriers if necessary.</li> </ul>

**Monitoring Schedule for the Next Month**

6.3 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

**Construction Program for the Next Month**

6.4 The tentative construction program for the Project is provided in **Appendix M**.

## 7. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 7.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

- 7.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

- 7.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

- 7.4 All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaints raised by a resident of Bel-Air on 3<sup>rd</sup> January 2010.

#### Construction Ground Borne Noise Monitoring

- 7.5 No construction groundborne noise monitoring was conducted in the reporting month.

#### Water Quality

- 7.6 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

#### Complaint and Prosecution

- 7.7 Two environmental complaints were received and investigated in the reporting month.

- 7.8 No environmental prosecution was received in the reporting month.

### Recommendations

- 7.9 According to the environmental audit performed in the reporting period, the following recommendations were made:

#### *Air Quality Impact*

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To provide hoarding



*Noise Impact*

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

*Water Impact*

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.

*Waste/Chemical Management*

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.


---

---

## FIGURES


---

---



Title	Contract No. DC/2007/10		Scale	Project
	Design and Construction of Hong Kong West Drainage Tunnel		N.T.S	No. MA8001
	Site Layout Plan		Date	Figure
			Apr-08	1.1





Title	Contract No. DC/2007/10	Scale	N.T.S	Project No.	MA8001	CINOTECH
	Design and Construction of Hong Kong West Drainage Tunnel	Date	Nov-09	Figure	2.1	
Organization Chart						




Title  
 Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 (Eastern Portal)  
 Locations of Air Quality and Noise Monitoring Station


Scale	N.T.S	Project No.	MA 8001
Date	Sep-09	Figure	3.1a







Title	Contract No. DC/2007/10		Scale	Project		<b>CINOTECH</b>
	Design and Construction of Hong Kong West Drainage Tunnel (Western Portal)			N.T.S	No.	
Locations of Air Quality and Noise Monitoring Station		Date	Figure			
		Sep-09	3.1b			



Title Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 (Intake E7)  
 Locations of Noise Monitoring Stations

Scale	N.T.S	Project No.	MA 8001
Date	Sep-09	Figure	3.1c









Title	Contract No. DC/2007/10		Scale	Project
	Design and Construction of Hong Kong West Drainage Tunnel (Intake PFLR1)		N.T.S	No. MA 8001
	Locations of Noise Monitoring Stations		Date	Figure
		Sep-09	3.1d	CINOTECH





Title	Contract No. DC/2007/10		Scale	Project
	Design and Construction of Hong Kong West Drainage Tunnel (Intake W0)		N.T.S	No. MA 8001
	Locations of Noise Monitoring Stations		Date	Figure
			Sep-09	3.1e








Title	Contract No. DC/2007/10		Scale	Project	
	Design and Construction of Hong Kong West Drainage Tunnel		N.T.S	No.	MA8001
	(Intakes RR1)		Date	Figure	
	Locations of Noise Monitoring Stations		Jan-10	3.1f	







Title	Contract No. DC/2007/10		Scale	Project	
	Design and Construction of Hong Kong West Drainage Tunnel (Intakes W5)		N.T.S	No.	MA8001
	Locations of Noise Monitoring Stations		Date	Figure	3.1g
			Jan-10		




Point No.	Co-ordinates	
	Easting	Westing
CE	830026	814956
I1	831088	813654
I2	831105	813582
CF	831778	812420
Intake A	831603	813044
Intake B	830606	814583

Title Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 Locations of Water Quality Monitoring Stations

Scale	N.T.S	Project No.	MA8001
Date	Jun-08	Figure	4.1








Title Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 Locations of Water Quality Monitoring Stations


Scale	N.T.S	Project No.	MA8001
Date	Jun-08	Figure	4.1a





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Locations of Water Quality Monitoring Stations	Scale	Project	
	Date	Figure	
	N.T.S	No. MA8001	
	Jun-08	4.1b	





Title	Contract No. DC/2007/10		Scale	Project	CINOTECH
	Design and Construction of Hong Kong West Drainage Tunnel (Eastern Portal)		N.T.S	No. MA8001	
	Location of ground water level Monitoring Station		Date	Figure	
			Jun-08	4.2	

---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS**

---

---



## Appendix A - Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AQ1	345	500
AQ2	321	

**Table A-2 Action and Limit Levels for 24-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AQ1	201	260
AQ3	156	

**Table A-3 Action and Limit Levels for Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)
0700-2300 hrs on holidays; and 1900-2300 hrs on all other days		60/65/70** dB(A)
2300-0700 hrs of next day		45/50/55** dB(A)

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

(\*\*) to be selected based on Area Sensitivity Rating.

**Table A-4 Action and Limit Levels for Water Quality**

Parameter		Action	Limit
DO, mg/L	Surface and Middle	6.3	6.2
	Bottom	6.0	5.8
SS, mg/L		15.7 or 120% of upstream control station's SS at the same tide of the same day	16.4 or 130% of SS readings at the upstream control station at the same tide of same day and specific sensitive receiver water quality requirements
Turbidity, NTU		10.2 or 120% of upstream control station's turbidity at the same tide of the same day	11.1 or 130% of turbidity at the upstream control station at the same tide of same day

---

---

**APPENDIX B  
COPIES OF CALIBRATION  
CERTIFICATES**

---

---

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA8001/44/0012

Station AQ1 - True Light Middle School of Hong Kong Operator: WK  
 Date: 3-Dec-09 Next Due Date: 2-Feb-10  
 Equipment No.: A-01-44 Serial No. 1316

Ambient Condition			
Temperature, Ta (K)	289.3	Pressure, Pa (mmHg)	769.8

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc	0.0575	Intercept, bc	0.0395
Last Calibration Date:	6-Mar-09	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	5-Mar-10	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	11.6	3.48	59.82	7.7	2.83
2	9.8	3.20	54.92	6.5	2.60
3	7.5	2.80	47.96	4.9	2.26
4	5.1	2.31	39.43	3.2	1.83
5	3.3	1.86	31.58	1.7	1.33

By Linear Regression of Y on X

Slope, mw = 0.0527 Intercept, bw : -0.2935  
 Correlation coefficient\* = 0.9984

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.74

Remarks: \_\_\_\_\_

Conducted by: Wk Tang Signature: \_\_\_\_\_  
 Checked by: hw Signature: \_\_\_\_\_

Date: 3/12/09  
 Date: 3 December 2009

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA8001/18/0011

Station AQ3 - Outside Site Office (Western Portal) Operator: WK  
 Date: 3-Dec-09 Next Due Date: 2-Feb-10  
 Equipment No.: A-01-18 Serial No. 0723

Ambient Condition			
Temperature, Ta (K)	289.3	Pressure, Pa (mmHg)	769.8

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc	0.0575	Intercept, bc	0.0395
Last Calibration Date:	6-Mar-09	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	5-Mar-10	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	11.8	3.51	60.34	7.8	2.85
2	10.0	3.23	55.49	6.6	2.62
3	7.5	2.80	47.96	5.2	2.33
4	5.1	2.31	39.43	3.3	1.86
5	3.2	1.83	31.09	1.8	1.37

By Linear Regression of Y on X

Slope, mw = 0.0503 Intercept, bw : -0.1520  
 Correlation coefficient\* = 0.9971

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.88

Remarks: \_\_\_\_\_

Conducted by: Wk Tang Signature: [Signature]  
 Checked by: [Signature] Signature: [Signature]

Date: 3/12/09  
 Date: 3 December 2009

## TEST REPORT

APPLICANT: **Cinotech Consultants Limited**  
**Room 1710, Technology Park,**  
**18 On Lai Street,**  
**Shatin, NT, Hong Kong**

Test Report No.:	C/09/90430
Date of Issue:	2009-05-02
Date Received:	2009-04-30
Date Tested:	2009-04-30
Date Completed:	2009-05-01
Next Due Date:	2010-05-01

ATTN: **Mr. Henry Leung**

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description : RS232 Integral Vane Digital Anemometer  
Manufacturer : AZ Instrument  
Model No. : 451104  
Serial No. : 9020746  
Equipment No. : A-03-01

**Test conditions:**

Room Temperature : 21 degree Celsius  
Relative Humidity : 67%  
Pressure : 101.5 kPa

**Methodology:**

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	21.0	21.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager





TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE.  
 VILLAGE OF CLEVELAND, OH 44102  
 513.467.8000  
 877.283.7010 TOLL FREE  
 513.467.9009 FAX  
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 06, 2009 Rootsmeter S/N 9833640 Ta (K) - 296  
 Operator Tisch Orifice I.D. - 0999 Pa (mm) - 747.20

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.3890	3.2	2.00
2	NA	NA	1.00	0.9850	6.3	4.00
3	NA	NA	1.00	0.8810	7.8	5.00
4	NA	NA	1.00	0.8410	8.6	5.50
5	NA	NA	1.00	0.6950	12.5	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917	0.7139	1.4113	0.9957	0.7168	0.8874
0.9876	1.0026	1.9959	0.9916	1.0067	1.2549
0.9854	1.1185	2.2315	0.9894	1.1231	1.4030
0.9844	1.1706	2.3405	0.9884	1.1753	1.4715
0.9792	1.4090	2.8227	0.9832	1.4147	1.7747
Qstd slope (m) = 2.03154			Qa slope (m) = 1.27212		
intercept (b) = -0.03970			intercept (b) = -0.02496		
coefficient (r) = 0.99999			coefficient (r) = 0.99999		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol. ((Pa-Diff. Hg)/760) (298/Ta)  
 Qstd = Vstd/Time

Va = Diff Vol ((Pa-Diff Hg)/Pa)  
 Qa = Va/Time


For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760)(298/Ta))] - b}  
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}



TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE.  
 VILLAGE OF CLEVELAND, OH 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9000 FAX  
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT



\* y-axis equations:

Qstd series: 
$$\sqrt{\Delta H \left( \frac{P_a}{P_{std}} \right) \left( \frac{T_{std}}{T_a} \right)}$$

Qa series: 
$$\sqrt{\Delta H (T_a / P_a)}$$

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/091215/1A
Date of Issue:	2009-12-16
Date Received:	2009-12-15
Date Tested:	2009-12-15
Date Completed:	2009-12-16
Next Due Date:	2010-02-15

**ATTN:** Mr. Henry Leung

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3
Serial No.	: 251634
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>
Sen. Adjustment Scale Setting	: 550 CPM
Equipment No.	: A-02-01

**Test Conditions:**

Room Temperature	: 20 degree Celsius
Relative Humidity	: 66%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0031
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager



**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/091110/1
Date of Issue:	2009-11-11
Date Received:	2009-11-10
Date Tested:	2009-11-10
Date Completed:	2009-11-11
Next Due Date:	2010-01-10

**ATTN:** Mr. Henry Leung

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description : Laser Dust Monitor  
 Manufacturer : Sibata  
 Model No. : LD-3B  
 Serial No. : 853944  
 Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>  
 Sen. Adjustment Scale Setting : 685 CPM  
 Equipment No. : A-02-04

**Test Conditions:**

Room Temperature : 23 degree Celsius  
 Relative Humidity : 64%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


**Results:**

Correlation Factor (CF)	0.0034
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/100108/1
Date of Issue:	2010-01-09
Date Received:	2010-01-08
Date Tested:	2010-01-08
Date Completed:	2010-01-09
Next Due Date:	2010-03-08

**ATTN:** Mr. Henry Leung

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 853944
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>
Sen. Adjustment Scale Setting	: 685 CPM
Equipment No.	: A-02-04

**Test Conditions:**

Room Temperature	: 22 degree Celsius
Relative Humidity	: 65%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0033
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

## TEST REPORT

APPLICANT: Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/90903-1
Date of Issue:	2009-09-03
Date Received:	2009-09-02
Date Tested:	2009-09-02
Date Completed:	2009-09-03
Next Due Date:	2010-09-02

ATTN: Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359311
Microphone No.	: 2346382
Equipment No.	: N-01-03

#### Test conditions:

Room Temperature	: 22 degree Celsius
Relative Humidity	: 64%

#### Test Specifications:

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**

  
PATRICK TSE  
Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/90903-2
Date of Issue:	2009-09-03
Date Received:	2009-09-02
Date Tested:	2009-09-02
Date Completed:	2009-09-03
Next Due Date:	2010-09-02

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359303
Equipment No.	: N-01-04

**Test conditions:**

Room Temperature	: 22 degree Celsius
Relative Humidity	: 64%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**  
*Laboratory Manager*

## TEST REPORT

APPLICANT: Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/90925/4
Date of Issue:	2009-09-25
Date Received:	2009-09-24
Date Tested:	2009-09-24
Date Completed:	2009-09-25
Next Due Date:	2010-09-24

ATTN: Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 12553
Microphone No.	: 35222
Equipment No.	: N-08-02

**Test conditions:**

Room Temperature	: 23 degree Celsius
Relative Humidity	: 58%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/90925/3
Date of Issue:	2009-09-25
Date Received:	2009-09-24
Date Tested:	2009-09-24
Date Completed:	2009-09-25
Next Due Date:	2010-09-24

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 12563
Microphone No.	: 34377
Equipment No.	: N-08-03

**Test conditions:**

Room Temperature	: 23 degree Celsius
Relative Humidity	: 58%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/91114/1
Date of Issue:	2009-11-14
Date Received:	2009-11-13
Date Tested:	2009-11-13
Date Completed:	2009-11-14
Next Due Date:	2010-11-13

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2326353
Project No.	: C13
Equipment No.	: N-02-01

### Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 60%
Pressure	: 1015.2 hPa

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**  
Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/90903-3
Date of Issue:	2009-09-03
Date Received:	2009-09-02
Date Tested:	2009-09-02
Date Completed:	2009-09-03
Next Due Date:	2010-09-02

**ATTN:** Mr. Henry Leung

Page: 1 of 1

**Item for calibration:**

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

**Test conditions:**

Room Temperature	: 22 degree Celsius
Relative Humidity	: 64%

**Methodology:**

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

**Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager



## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/90925/2
Date of Issue:	2009-09-25
Date Received:	2009-09-24
Date Tested:	2009-09-24
Date Completed:	2009-09-25
Next Due Date:	2010-09-24

**ATTN:** Mr. Henry Leung

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 10929
Equipment No.	: N-09-01

### Test conditions:

Room Temperature	: 23 degree Celsius
Relative Humidity	: 58%

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

---

---

**APPENDIX C**  
**WIND DATA**

---

---

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
1-Jan-2010	00:00	0.7	NE
1-Jan-2010	01:00	0.7	NE
1-Jan-2010	02:00	0.6	NE
1-Jan-2010	03:00	0.5	NNE
1-Jan-2010	04:00	0.5	NNE
1-Jan-2010	05:00	0.5	NE
1-Jan-2010	06:00	0.4	NE
1-Jan-2010	07:00	0.5	ENE
1-Jan-2010	08:00	0.5	NE
1-Jan-2010	09:00	0.7	NE
1-Jan-2010	10:00	1.3	NE
1-Jan-2010	11:00	1.5	ENE
1-Jan-2010	12:00	1.8	ENE
1-Jan-2010	13:00	2	NE
1-Jan-2010	14:00	1.7	NE
1-Jan-2010	15:00	1.9	NNE
1-Jan-2010	16:00	1.7	ENE
1-Jan-2010	17:00	1.3	ESE
1-Jan-2010	18:00	1	NNE
1-Jan-2010	19:00	0.8	NNE
1-Jan-2010	20:00	0.8	NNE
1-Jan-2010	21:00	0.9	NE
1-Jan-2010	22:00	1	NNE
1-Jan-2010	23:00	0.8	NNE
2-Jan-2010	00:00	1	NNE
2-Jan-2010	01:00	1	NNE
2-Jan-2010	02:00	0.8	NE
2-Jan-2010	03:00	0.7	NNE
2-Jan-2010	04:00	0.8	NNE
2-Jan-2010	05:00	0.7	NNE
2-Jan-2010	06:00	0.7	NE
2-Jan-2010	07:00	1	ENE
2-Jan-2010	08:00	1.1	ENE
2-Jan-2010	09:00	1.2	ENE
2-Jan-2010	10:00	1.7	ENE
2-Jan-2010	11:00	2.2	NE
2-Jan-2010	12:00	2.2	NE
2-Jan-2010	13:00	2.2	NE
2-Jan-2010	14:00	2.2	NNE
2-Jan-2010	15:00	2.6	NE
2-Jan-2010	16:00	2	SE
2-Jan-2010	17:00	1.8	SE
2-Jan-2010	18:00	1.9	SE
2-Jan-2010	19:00	1.3	S
2-Jan-2010	20:00	1.2	S
2-Jan-2010	21:00	1.3	SSE
2-Jan-2010	22:00	1.4	SSE
2-Jan-2010	23:00	1.5	SE
3-Jan-2010	00:00	1.7	SSE
3-Jan-2010	01:00	1.7	SE
3-Jan-2010	02:00	1.4	SE
3-Jan-2010	03:00	1.2	S
3-Jan-2010	04:00	1.3	SSE
3-Jan-2010	05:00	1.3	SSE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
3-Jan-2010	06:00	1	ENE
3-Jan-2010	07:00	1.2	ENE
3-Jan-2010	08:00	1.6	ENE
3-Jan-2010	09:00	2	ENE
3-Jan-2010	10:00	1.8	SE
3-Jan-2010	11:00	1.7	SE
3-Jan-2010	12:00	2.2	NE
3-Jan-2010	13:00	1.8	NE
3-Jan-2010	14:00	1.8	ENE
3-Jan-2010	15:00	2	ENE
3-Jan-2010	16:00	2	ENE
3-Jan-2010	17:00	1.7	ENE
3-Jan-2010	18:00	1.5	NE
3-Jan-2010	19:00	1.2	SSE
3-Jan-2010	20:00	1	SSE
3-Jan-2010	21:00	1.1	ENE
3-Jan-2010	22:00	1.1	NE
3-Jan-2010	23:00	1.5	ENE
4-Jan-2010	00:00	1.4	E
4-Jan-2010	01:00	1.5	E
4-Jan-2010	02:00	1.2	ENE
4-Jan-2010	03:00	1.3	ENE
4-Jan-2010	04:00	1	ENE
4-Jan-2010	05:00	1.4	ENE
4-Jan-2010	06:00	1.2	E
4-Jan-2010	07:00	1.2	E
4-Jan-2010	08:00	1.4	E
4-Jan-2010	09:00	1.6	SE
4-Jan-2010	10:00	1.8	SE
4-Jan-2010	11:00	2.2	SE
4-Jan-2010	12:00	2.5	NE
4-Jan-2010	13:00	2.3	NE
4-Jan-2010	14:00	2.1	NE
4-Jan-2010	15:00	2.2	NNE
4-Jan-2010	16:00	2.1	NNE
4-Jan-2010	17:00	2.1	NNE
4-Jan-2010	18:00	1.6	NE
4-Jan-2010	19:00	1.3	NNE
4-Jan-2010	20:00	1.2	NNE
4-Jan-2010	21:00	1	NNE
4-Jan-2010	22:00	1.2	NNE
4-Jan-2010	23:00	1.5	NE
5-Jan-2010	00:00	1.5	NNE
5-Jan-2010	01:00	1.6	ENE
5-Jan-2010	02:00	1.7	NE
5-Jan-2010	03:00	1.2	NE
5-Jan-2010	04:00	1.1	ENE
5-Jan-2010	05:00	0.8	NE
5-Jan-2010	06:00	0.8	ENE
5-Jan-2010	07:00	0.6	ENE
5-Jan-2010	08:00	0.7	ENE
5-Jan-2010	09:00	1.1	ENE
5-Jan-2010	10:00	1.1	ENE
5-Jan-2010	11:00	1.5	NNE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
5-Jan-2010	12:00	1.7	ENE
5-Jan-2010	13:00	2.2	ENE
5-Jan-2010	14:00	2.2	ESE
5-Jan-2010	15:00	1.9	ENE
5-Jan-2010	16:00	1.6	ENE
5-Jan-2010	17:00	1.7	E
5-Jan-2010	18:00	1.2	ESE
5-Jan-2010	19:00	0.9	ENE
5-Jan-2010	20:00	0.7	ENE
5-Jan-2010	21:00	0.7	ENE
5-Jan-2010	22:00	0.6	NE
5-Jan-2010	23:00	0.6	NE
6-Jan-2010	00:00	0.4	NE
6-Jan-2010	01:00	0.5	NE
6-Jan-2010	02:00	0.3	ENE
6-Jan-2010	03:00	0.5	ENE
6-Jan-2010	04:00	0.8	ENE
6-Jan-2010	05:00	0.6	ENE
6-Jan-2010	06:00	0.6	SE
6-Jan-2010	07:00	0.8	SE
6-Jan-2010	08:00	0.9	NNE
6-Jan-2010	09:00	0.9	NNE
6-Jan-2010	10:00	1.5	NNE
6-Jan-2010	11:00	1.6	NNE
6-Jan-2010	12:00	1.9	ENE
6-Jan-2010	13:00	1.9	NE
6-Jan-2010	14:00	1.7	ENE
6-Jan-2010	15:00	2.1	ENE
6-Jan-2010	16:00	1.5	ESE
6-Jan-2010	17:00	1.6	NNE
6-Jan-2010	18:00	1.1	N
6-Jan-2010	19:00	1.6	NNE
6-Jan-2010	20:00	1.3	NE
6-Jan-2010	21:00	0.9	ENE
6-Jan-2010	22:00	0.9	ESE
6-Jan-2010	23:00	0.9	NE
7-Jan-2010	00:00	0.9	ENE
7-Jan-2010	01:00	0.7	ENE
7-Jan-2010	02:00	0.7	ENE
7-Jan-2010	03:00	0.8	ENE
7-Jan-2010	04:00	0.8	ENE
7-Jan-2010	05:00	0.8	ENE
7-Jan-2010	06:00	0.9	ENE
7-Jan-2010	07:00	0.8	ENE
7-Jan-2010	08:00	0.9	ENE
7-Jan-2010	09:00	1.1	ENE
7-Jan-2010	10:00	1.2	ENE
7-Jan-2010	11:00	1.3	ENE
7-Jan-2010	12:00	1.5	ENE
7-Jan-2010	13:00	1.5	ENE
7-Jan-2010	14:00	1.4	SE
7-Jan-2010	15:00	0.5	ENE
7-Jan-2010	16:00	0.6	ENE
7-Jan-2010	17:00	0.6	ENE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
7-Jan-2010	18:00	1.1	NE
7-Jan-2010	19:00	0.6	NE
7-Jan-2010	20:00	0.4	NE
7-Jan-2010	21:00	0.5	NE
7-Jan-2010	22:00	0.5	ENE
7-Jan-2010	23:00	0.7	ENE
8-Jan-2010	00:00	0.6	ENE
8-Jan-2010	01:00	0.5	NE
8-Jan-2010	02:00	0.5	NE
8-Jan-2010	03:00	0.7	NE
8-Jan-2010	04:00	0.4	NE
8-Jan-2010	05:00	0.7	NE
8-Jan-2010	06:00	0.7	NE
8-Jan-2010	07:00	1.2	ENE
8-Jan-2010	08:00	1.5	NE
8-Jan-2010	09:00	1.6	NE
8-Jan-2010	10:00	1.4	NE
8-Jan-2010	11:00	1.6	NE
8-Jan-2010	12:00	1.6	NE
8-Jan-2010	13:00	1.7	ENE
8-Jan-2010	14:00	1.9	NE
8-Jan-2010	15:00	2	NE
8-Jan-2010	16:00	1.8	NE
8-Jan-2010	17:00	1.7	NE
8-Jan-2010	18:00	1.5	ENE
8-Jan-2010	19:00	1.2	ENE
8-Jan-2010	20:00	1	ENE
8-Jan-2010	21:00	0.8	ENE
8-Jan-2010	22:00	0.9	N
8-Jan-2010	23:00	1	NE
9-Jan-2010	00:00	0.7	NE
9-Jan-2010	01:00	0.6	NE
9-Jan-2010	02:00	0.7	ENE
9-Jan-2010	03:00	0.9	ENE
9-Jan-2010	04:00	1.2	ENE
9-Jan-2010	05:00	1.2	ENE
9-Jan-2010	06:00	1.1	NE
9-Jan-2010	07:00	1.1	NE
9-Jan-2010	08:00	1.1	ENE
9-Jan-2010	09:00	1.3	ENE
9-Jan-2010	10:00	1.5	ENE
9-Jan-2010	11:00	1.4	ENE
9-Jan-2010	12:00	1.2	ENE
9-Jan-2010	13:00	1.4	ENE
9-Jan-2010	14:00	1.3	SE
9-Jan-2010	15:00	1.2	E
9-Jan-2010	16:00	1.4	E
9-Jan-2010	17:00	1	E
9-Jan-2010	18:00	0.8	E
9-Jan-2010	19:00	0.6	NNE
9-Jan-2010	20:00	0.2	NE
9-Jan-2010	21:00	0.4	ENE
9-Jan-2010	22:00	0.4	ENE
9-Jan-2010	23:00	0.4	ESE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
10-Jan-2010	00:00	0.4	ESE
10-Jan-2010	01:00	0.8	ESE
10-Jan-2010	02:00	0.3	NE
10-Jan-2010	03:00	0.4	ENE
10-Jan-2010	04:00	0.4	ENE
10-Jan-2010	05:00	0.3	NE
10-Jan-2010	06:00	0.1	ENE
10-Jan-2010	07:00	0.4	SSE
10-Jan-2010	08:00	0.7	SE
10-Jan-2010	09:00	1.1	NE
10-Jan-2010	10:00	1.6	ENE
10-Jan-2010	11:00	1.8	ENE
10-Jan-2010	12:00	2.2	NNE
10-Jan-2010	13:00	2.3	NNE
10-Jan-2010	14:00	2.3	ESE
10-Jan-2010	15:00	2.2	SSE
10-Jan-2010	16:00	2.2	NE
10-Jan-2010	17:00	2	NE
10-Jan-2010	18:00	1.8	NNE
10-Jan-2010	19:00	1.5	NE
10-Jan-2010	20:00	1.3	ENE
10-Jan-2010	21:00	1.3	NE
10-Jan-2010	22:00	1.6	ENE
10-Jan-2010	23:00	1.3	E
11-Jan-2010	00:00	1.2	NE
11-Jan-2010	01:00	1.4	ENE
11-Jan-2010	02:00	1.3	ENE
11-Jan-2010	03:00	1.3	NE
11-Jan-2010	04:00	0.9	NE
11-Jan-2010	05:00	1.1	NE
11-Jan-2010	06:00	1.2	NE
11-Jan-2010	07:00	1.2	NE
11-Jan-2010	08:00	1	ENE
11-Jan-2010	09:00	1.2	NE
11-Jan-2010	10:00	1.6	ESE
11-Jan-2010	11:00	1.6	ENE
11-Jan-2010	12:00	2	ENE
11-Jan-2010	13:00	2	ENE
11-Jan-2010	14:00	1.6	NNE
11-Jan-2010	15:00	1.6	NNE
11-Jan-2010	16:00	1.4	SSE
11-Jan-2010	17:00	1.3	NNE
11-Jan-2010	18:00	1.1	ENE
11-Jan-2010	19:00	1.2	E
11-Jan-2010	20:00	1	ESE
11-Jan-2010	21:00	1.1	SSE
11-Jan-2010	22:00	1	ENE
11-Jan-2010	23:00	1	NE
12-Jan-2010	00:00	1.4	NE
12-Jan-2010	01:00	1.2	NE
12-Jan-2010	02:00	1.1	NE
12-Jan-2010	03:00	0.9	ENE
12-Jan-2010	04:00	1.2	NE
12-Jan-2010	05:00	0.9	NE



## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
12-Jan-2010	06:00	1	NE
12-Jan-2010	07:00	1.2	NE
12-Jan-2010	08:00	1.4	NE
12-Jan-2010	09:00	1.7	NE
12-Jan-2010	10:00	1.6	NE
12-Jan-2010	11:00	2.1	NE
12-Jan-2010	12:00	2.1	ENE
12-Jan-2010	13:00	1.9	ENE
12-Jan-2010	14:00	1.8	ENE
12-Jan-2010	15:00	1.9	NE
12-Jan-2010	16:00	1.7	NE
12-Jan-2010	17:00	1.6	NE
12-Jan-2010	18:00	1.3	ENE
12-Jan-2010	19:00	1.5	NE
12-Jan-2010	20:00	1	NE
12-Jan-2010	21:00	1.2	ENE
12-Jan-2010	22:00	1.4	ENE
12-Jan-2010	23:00	1.3	ENE
13-Jan-2010	00:00	1.2	E
13-Jan-2010	01:00	1.6	ENE
13-Jan-2010	02:00	0.8	ENE
13-Jan-2010	03:00	0.8	ENE
13-Jan-2010	04:00	0.9	ENE
13-Jan-2010	05:00	0.9	ENE
13-Jan-2010	06:00	0.7	NE
13-Jan-2010	07:00	0.7	ENE
13-Jan-2010	08:00	1.7	ENE
13-Jan-2010	09:00	2.2	NE
13-Jan-2010	10:00	2.2	NE
13-Jan-2010	11:00	1.5	NE
13-Jan-2010	12:00	1.5	NE
13-Jan-2010	13:00	1.5	E
13-Jan-2010	14:00	1.3	ESE
13-Jan-2010	15:00	1.8	ENE
13-Jan-2010	16:00	2	ENE
13-Jan-2010	17:00	2.7	ENE
13-Jan-2010	18:00	1.3	ESE
13-Jan-2010	19:00	0.9	NNE
13-Jan-2010	20:00	1.8	NNE
13-Jan-2010	21:00	0.5	NNE
13-Jan-2010	22:00	0.3	ENE
13-Jan-2010	23:00	0.5	ENE
14-Jan-2010	00:00	0.4	NNE
14-Jan-2010	01:00	1	ENE
14-Jan-2010	02:00	1.2	ENE
14-Jan-2010	03:00	1.4	ENE
14-Jan-2010	04:00	0.4	NNE
14-Jan-2010	05:00	0.5	NE
14-Jan-2010	06:00	0.2	ENE
14-Jan-2010	07:00	0.3	ENE
14-Jan-2010	08:00	1.1	ENE
14-Jan-2010	09:00	1.9	ENE
14-Jan-2010	10:00	2.6	E
14-Jan-2010	11:00	1.4	E

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
14-Jan-2010	12:00	0.9	NE
14-Jan-2010	13:00	2	NE
14-Jan-2010	14:00	0.8	NNE
14-Jan-2010	15:00	1.2	NNE
14-Jan-2010	16:00	1.4	ENE
14-Jan-2010	17:00	0.6	ENE
14-Jan-2010	18:00	1.1	ENE
14-Jan-2010	19:00	2.1	NNE
14-Jan-2010	20:00	1.3	NE
14-Jan-2010	21:00	1.3	NNE
14-Jan-2010	22:00	1.5	NE
14-Jan-2010	23:00	1	NE
15-Jan-2010	00:00	1.5	NE
15-Jan-2010	01:00	1.6	NE
15-Jan-2010	02:00	1.2	NE
15-Jan-2010	03:00	1.1	N
15-Jan-2010	04:00	0.8	NE
15-Jan-2010	05:00	0.5	NE
15-Jan-2010	06:00	1.1	NNE
15-Jan-2010	07:00	1.2	NE
15-Jan-2010	08:00	0.8	NE
15-Jan-2010	09:00	0.9	NNE
15-Jan-2010	10:00	0.8	NE
15-Jan-2010	11:00	1.7	ENE
15-Jan-2010	12:00	1.2	ESE
15-Jan-2010	13:00	1.3	ESE
15-Jan-2010	14:00	1.5	ESE
15-Jan-2010	15:00	1.1	ENE
15-Jan-2010	16:00	1.1	ENE
15-Jan-2010	17:00	1.6	ENE
15-Jan-2010	18:00	1.4	NE
15-Jan-2010	19:00	1.1	NE
15-Jan-2010	20:00	1.6	NNE
15-Jan-2010	21:00	1.4	NNE
15-Jan-2010	22:00	1.4	NE
15-Jan-2010	23:00	1.2	E
16-Jan-2010	00:00	1.9	ENE
16-Jan-2010	01:00	1.2	ENE
16-Jan-2010	02:00	1.6	ENE
16-Jan-2010	03:00	1.1	NNE
16-Jan-2010	04:00	1.1	NNE
16-Jan-2010	05:00	1.2	ENE
16-Jan-2010	06:00	0.9	NE
16-Jan-2010	07:00	0.7	NE
16-Jan-2010	08:00	0.9	NE
16-Jan-2010	09:00	0.8	NNE
16-Jan-2010	10:00	1.4	ESE
16-Jan-2010	11:00	1.5	ENE
16-Jan-2010	12:00	1.3	ENE
16-Jan-2010	13:00	1.5	ENE
16-Jan-2010	14:00	1.1	E
16-Jan-2010	15:00	1.6	E
16-Jan-2010	16:00	1.9	E
16-Jan-2010	17:00	1.8	NNE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
16-Jan-2010	18:00	2.5	ENE
16-Jan-2010	19:00	1.9	ENE
16-Jan-2010	20:00	1.2	ENE
16-Jan-2010	21:00	1.5	ENE
16-Jan-2010	22:00	1.3	ENE
16-Jan-2010	23:00	0.8	NNE
17-Jan-2010	00:00	1.3	NE
17-Jan-2010	01:00	1.3	NE
17-Jan-2010	02:00	2.1	NE
17-Jan-2010	03:00	1.5	E
17-Jan-2010	04:00	0.4	E
17-Jan-2010	05:00	0.9	ENE
17-Jan-2010	06:00	0.5	NE
17-Jan-2010	07:00	0.8	NE
17-Jan-2010	08:00	1	E
17-Jan-2010	09:00	1.1	E
17-Jan-2010	10:00	1.3	ENE
17-Jan-2010	11:00	1.9	ESE
17-Jan-2010	12:00	1.9	ESE
17-Jan-2010	13:00	1.6	ESE
17-Jan-2010	14:00	3	NE
17-Jan-2010	15:00	1.5	ESE
17-Jan-2010	16:00	2	NNE
17-Jan-2010	17:00	1.7	ENE
17-Jan-2010	18:00	1.4	ENE
17-Jan-2010	19:00	1.4	ENE
17-Jan-2010	20:00	1.3	ENE
17-Jan-2010	21:00	0.8	ENE
17-Jan-2010	22:00	0.9	SSE
17-Jan-2010	23:00	1.6	SSE
18-Jan-2010	00:00	0.6	NNE
18-Jan-2010	01:00	0.5	ESE
18-Jan-2010	02:00	1.4	NE
18-Jan-2010	03:00	1.3	NE
18-Jan-2010	04:00	2	ENE
18-Jan-2010	05:00	1.3	ENE
18-Jan-2010	06:00	1.3	S
18-Jan-2010	07:00	1.2	E
18-Jan-2010	08:00	1.5	ESE
18-Jan-2010	09:00	1.9	NNE
18-Jan-2010	10:00	2.7	SSE
18-Jan-2010	11:00	3.1	SSE
18-Jan-2010	12:00	3.1	ENE
18-Jan-2010	13:00	3.4	NE
18-Jan-2010	14:00	3.1	NE
18-Jan-2010	15:00	3.4	ENE
18-Jan-2010	16:00	3.6	ENE
18-Jan-2010	17:00	3.4	NNE
18-Jan-2010	18:00	3.1	NE
18-Jan-2010	19:00	2.4	ENE
18-Jan-2010	20:00	2.1	ENE
18-Jan-2010	21:00	2.2	N
18-Jan-2010	22:00	3.5	ENE
18-Jan-2010	23:00	2.8	NE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
19-Jan-2010	00:00	2.3	NE
19-Jan-2010	01:00	3.3	ENE
19-Jan-2010	02:00	3.5	N
19-Jan-2010	03:00	2.6	ENE
19-Jan-2010	04:00	1.8	ENE
19-Jan-2010	05:00	2.6	E
19-Jan-2010	06:00	2.5	ENE
19-Jan-2010	07:00	2.1	ENE
19-Jan-2010	08:00	2.2	ESE
19-Jan-2010	09:00	2.1	NE
19-Jan-2010	10:00	2	NE
19-Jan-2010	11:00	1.6	NE
19-Jan-2010	12:00	2.3	NE
19-Jan-2010	13:00	1.8	NE
19-Jan-2010	14:00	1.7	NE
19-Jan-2010	15:00	1.7	ENE
19-Jan-2010	16:00	1.8	NE
19-Jan-2010	17:00	1.5	NNE
19-Jan-2010	18:00	1.9	NNE
19-Jan-2010	19:00	1.1	NE
19-Jan-2010	20:00	1.2	NNE
19-Jan-2010	21:00	1.3	NNE
19-Jan-2010	22:00	1.4	NNE
19-Jan-2010	23:00	1.1	NE
20-Jan-2010	00:00	1.4	NNE
20-Jan-2010	01:00	1.7	NNE
20-Jan-2010	02:00	2	NNE
20-Jan-2010	03:00	1	NE
20-Jan-2010	04:00	0.8	NNE
20-Jan-2010	05:00	1	NNE
20-Jan-2010	06:00	1.3	NNE
20-Jan-2010	07:00	1.2	NNE
20-Jan-2010	08:00	0.9	NNE
20-Jan-2010	09:00	1.5	NNE
20-Jan-2010	10:00	2.1	NNE
20-Jan-2010	11:00	1.7	ESE
20-Jan-2010	12:00	2.7	ENE
20-Jan-2010	13:00	2.4	NE
20-Jan-2010	14:00	2	ENE
20-Jan-2010	15:00	2.7	NE
20-Jan-2010	16:00	1.9	ENE
20-Jan-2010	17:00	1.4	E
20-Jan-2010	18:00	1.2	NNE
20-Jan-2010	19:00	1.8	ENE
20-Jan-2010	20:00	1.8	NE
20-Jan-2010	21:00	1.8	ENE
20-Jan-2010	22:00	1.3	NE
20-Jan-2010	23:00	1.9	ESE
21-Jan-2010	00:00	1.1	ENE
21-Jan-2010	01:00	1	ENE
21-Jan-2010	02:00	1.1	ENE
21-Jan-2010	03:00	1	NNE
21-Jan-2010	04:00	0.6	ESE
21-Jan-2010	05:00	0.7	ENE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
21-Jan-2010	06:00	0.6	ENE
21-Jan-2010	07:00	0.7	SSE
21-Jan-2010	08:00	0.6	ESE
21-Jan-2010	09:00	1	ENE
21-Jan-2010	10:00	0.7	SSE
21-Jan-2010	11:00	1.6	SSW
21-Jan-2010	12:00	1.4	SSE
21-Jan-2010	13:00	1.8	SSE
21-Jan-2010	14:00	2.6	ENE
21-Jan-2010	15:00	1.6	ENE
21-Jan-2010	16:00	1.4	NE
21-Jan-2010	17:00	2.2	ENE
21-Jan-2010	18:00	1.8	NE
21-Jan-2010	19:00	1.7	ENE
21-Jan-2010	20:00	1.9	ENE
21-Jan-2010	21:00	2.4	NNE
21-Jan-2010	22:00	1.8	ESE
21-Jan-2010	23:00	2	ESE
22-Jan-2010	00:00	1.1	SE
22-Jan-2010	01:00	1.1	SSE
22-Jan-2010	02:00	0.9	SSE
22-Jan-2010	03:00	0.8	SSE
22-Jan-2010	04:00	1.2	SSE
22-Jan-2010	05:00	0.6	ENE
22-Jan-2010	06:00	1.9	ENE
22-Jan-2010	07:00	0.8	NNE
22-Jan-2010	08:00	1.5	NNE
22-Jan-2010	09:00	2.5	NNE
22-Jan-2010	10:00	2.2	NE
22-Jan-2010	11:00	2.1	NE
22-Jan-2010	12:00	2.7	E
22-Jan-2010	13:00	1.8	ENE
22-Jan-2010	14:00	1.5	SSE
22-Jan-2010	15:00	1.5	S
22-Jan-2010	16:00	1.7	SSE
22-Jan-2010	17:00	1.5	SSE
22-Jan-2010	18:00	1.3	NE
22-Jan-2010	19:00	1.5	NNE
22-Jan-2010	20:00	1.1	NE
22-Jan-2010	21:00	2.2	NE
22-Jan-2010	22:00	1.5	NE
22-Jan-2010	23:00	1.6	NNE
23-Jan-2010	00:00	1.8	NE
23-Jan-2010	01:00	1.6	ESE
23-Jan-2010	02:00	1.8	ENE
23-Jan-2010	03:00	1.9	NNE
23-Jan-2010	04:00	0.9	NNE
23-Jan-2010	05:00	0.9	NNE
23-Jan-2010	06:00	0.8	NE
23-Jan-2010	07:00	0.7	NNE
23-Jan-2010	08:00	1.6	ESE
23-Jan-2010	09:00	0.9	ENE
23-Jan-2010	10:00	2.2	E
23-Jan-2010	11:00	2.1	ESE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
23-Jan-2010	12:00	2	ENE
23-Jan-2010	13:00	1.9	SSE
23-Jan-2010	14:00	2.2	SE
23-Jan-2010	15:00	2.4	SSE
23-Jan-2010	16:00	2.3	SSE
23-Jan-2010	17:00	1.8	NE
23-Jan-2010	18:00	1.7	NE
23-Jan-2010	19:00	1.9	NE
23-Jan-2010	20:00	1.8	NE
23-Jan-2010	21:00	1.2	ENE
23-Jan-2010	22:00	0.9	ENE
23-Jan-2010	23:00	0.8	WSW
24-Jan-2010	00:00	0.8	N
24-Jan-2010	01:00	1.8	NE
24-Jan-2010	02:00	1.7	ENE
24-Jan-2010	03:00	1.9	ENE
24-Jan-2010	04:00	2.4	W
24-Jan-2010	05:00	2.2	SW
24-Jan-2010	06:00	1.9	WSW
24-Jan-2010	07:00	1.3	SW
24-Jan-2010	08:00	1.3	NNE
24-Jan-2010	09:00	1.5	N
24-Jan-2010	10:00	1.8	NW
24-Jan-2010	11:00	2.1	NE
24-Jan-2010	12:00	2.4	ENE
24-Jan-2010	13:00	2.6	SSE
24-Jan-2010	14:00	2.6	SE
24-Jan-2010	15:00	2.2	WSW
24-Jan-2010	16:00	2.5	SSE
24-Jan-2010	17:00	2.1	SSE
24-Jan-2010	18:00	2	SSE
24-Jan-2010	19:00	1.7	ENE
24-Jan-2010	20:00	1.4	ENE
24-Jan-2010	21:00	3.4	ENE
24-Jan-2010	22:00	2.5	W
24-Jan-2010	23:00	2	WNW
25-Jan-2010	00:00	2.9	W
25-Jan-2010	01:00	2.4	W
25-Jan-2010	02:00	2	SSW
25-Jan-2010	03:00	3.9	S
25-Jan-2010	04:00	2.9	WNW
25-Jan-2010	05:00	2.1	WSW
25-Jan-2010	06:00	2.9	NE
25-Jan-2010	07:00	2.9	NE
25-Jan-2010	08:00	2.1	NE
25-Jan-2010	09:00	2.2	NNE
25-Jan-2010	10:00	2.6	NE
25-Jan-2010	11:00	2.9	ENE
25-Jan-2010	12:00	2.3	ENE
25-Jan-2010	13:00	2.5	N
25-Jan-2010	14:00	2.4	NE
25-Jan-2010	15:00	2.3	NE
25-Jan-2010	16:00	2.7	E
25-Jan-2010	17:00	1.5	E

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
25-Jan-2010	18:00	1.7	NNE
25-Jan-2010	19:00	2.5	NE
25-Jan-2010	20:00	1.2	ESE
25-Jan-2010	21:00	1.9	SSE
25-Jan-2010	22:00	1.7	NNE
25-Jan-2010	23:00	1.4	NNE
26-Jan-2010	00:00	0.9	NNE
26-Jan-2010	01:00	0.9	SSW
26-Jan-2010	02:00	1.6	W
26-Jan-2010	03:00	1.9	ENE
26-Jan-2010	04:00	1.7	NE
26-Jan-2010	05:00	1.5	SSW
26-Jan-2010	06:00	1.7	WSW
26-Jan-2010	07:00	1.3	SW
26-Jan-2010	08:00	1.7	SSW
26-Jan-2010	09:00	2.3	NE
26-Jan-2010	10:00	2	SW
26-Jan-2010	11:00	2.3	SW
26-Jan-2010	12:00	2.1	SW
26-Jan-2010	13:00	2.3	SW
26-Jan-2010	14:00	2.4	SW
26-Jan-2010	15:00	2	SW
26-Jan-2010	16:00	1.9	ENE
26-Jan-2010	17:00	2.1	E
26-Jan-2010	18:00	1.6	E
26-Jan-2010	19:00	1.2	E
26-Jan-2010	20:00	1.1	E
26-Jan-2010	21:00	0.9	NW
26-Jan-2010	22:00	0.7	NE
26-Jan-2010	23:00	0.7	NE
27-Jan-2010	00:00	1	ENE
27-Jan-2010	01:00	0.9	ENE
27-Jan-2010	02:00	1.2	ENE
27-Jan-2010	03:00	1.1	E
27-Jan-2010	04:00	1.1	NE
27-Jan-2010	05:00	0.9	NNE
27-Jan-2010	06:00	0.7	E
27-Jan-2010	07:00	0.8	E
27-Jan-2010	08:00	0.9	E
27-Jan-2010	09:00	1.4	E
27-Jan-2010	10:00	1.5	ENE
27-Jan-2010	11:00	1.5	ENE
27-Jan-2010	12:00	1.6	ENE
27-Jan-2010	13:00	1.8	ENE
27-Jan-2010	14:00	1.9	ENE
27-Jan-2010	15:00	1.8	ENE
27-Jan-2010	16:00	1.5	NNE
27-Jan-2010	17:00	1.4	NE
27-Jan-2010	18:00	1.3	NE
27-Jan-2010	19:00	1.2	NNE
27-Jan-2010	20:00	1	NNE
27-Jan-2010	21:00	0.7	NE
27-Jan-2010	22:00	0.5	NNE
27-Jan-2010	23:00	0.5	NNE



## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
28-Jan-2010	00:00	0.6	NNE
28-Jan-2010	01:00	0.5	NNE
28-Jan-2010	02:00	0.3	NNE
28-Jan-2010	03:00	0.3	NNE
28-Jan-2010	04:00	0.3	NNE
28-Jan-2010	05:00	0.5	NNE
28-Jan-2010	06:00	0.6	NE
28-Jan-2010	07:00	0.6	NNE
28-Jan-2010	08:00	0.7	E
28-Jan-2010	09:00	1	E
28-Jan-2010	10:00	1	E
28-Jan-2010	11:00	1.3	E
28-Jan-2010	12:00	1.2	SE
28-Jan-2010	13:00	1.3	E
28-Jan-2010	14:00	1.7	ENE
28-Jan-2010	15:00	1.7	ESE
28-Jan-2010	16:00	1.7	E
28-Jan-2010	17:00	1.3	N
28-Jan-2010	18:00	1	W
28-Jan-2010	19:00	0.8	SW
28-Jan-2010	20:00	0.4	SSE
28-Jan-2010	21:00	0.6	SSE
28-Jan-2010	22:00	0.7	SE
28-Jan-2010	23:00	0.8	NE
29-Jan-2010	00:00	1	WNW
29-Jan-2010	01:00	0.9	WNW
29-Jan-2010	02:00	1	WNW
29-Jan-2010	03:00	0.9	ENE
29-Jan-2010	04:00	0.9	N
29-Jan-2010	05:00	1	SE
29-Jan-2010	06:00	0.9	SE
29-Jan-2010	07:00	0.9	SE
29-Jan-2010	08:00	0.9	WNW
29-Jan-2010	09:00	1.1	WNW
29-Jan-2010	10:00	1.6	WNW
29-Jan-2010	11:00	1.7	W
29-Jan-2010	12:00	1.7	SW
29-Jan-2010	13:00	1.5	SW
29-Jan-2010	14:00	1.5	W
29-Jan-2010	15:00	1.6	W
29-Jan-2010	16:00	1.6	WNW
29-Jan-2010	17:00	1.6	W
29-Jan-2010	18:00	1.5	W
29-Jan-2010	19:00	1.3	W
29-Jan-2010	20:00	1	W
29-Jan-2010	21:00	0.9	W
29-Jan-2010	22:00	0.9	W
29-Jan-2010	23:00	0.7	SSE
30-Jan-2010	00:00	0.8	E
30-Jan-2010	01:00	0.7	E
30-Jan-2010	02:00	0.4	SE
30-Jan-2010	03:00	0.7	SE
30-Jan-2010	04:00	0.6	SE
30-Jan-2010	05:00	0.8	SE

## Appendix C - Wind Data (Eastern Portal)

Date	Time	Wind Speed m/s	Direction
30-Jan-2010	06:00	0.7	ESE
30-Jan-2010	07:00	0.9	SSE
30-Jan-2010	08:00	0.9	SSE
30-Jan-2010	09:00	4.2	E
30-Jan-2010	10:00	1.4	SE
30-Jan-2010	11:00	2	SE
30-Jan-2010	12:00	2	ESE
30-Jan-2010	13:00	1.8	SSE
30-Jan-2010	14:00	2.1	SE
30-Jan-2010	15:00	2	SE
30-Jan-2010	16:00	1.6	ENE
30-Jan-2010	17:00	1.5	SE
30-Jan-2010	18:00	1.6	SSE
30-Jan-2010	19:00	1.5	SE
30-Jan-2010	20:00	1.2	SE
30-Jan-2010	21:00	1.2	ESE
30-Jan-2010	22:00	1.5	E
30-Jan-2010	23:00	1.4	SSE
31-Jan-2010	00:00	1.7	SSE
31-Jan-2010	01:00	1.6	SSE
31-Jan-2010	02:00	1.3	SE
31-Jan-2010	03:00	1.3	SE
31-Jan-2010	04:00	1.2	NE
31-Jan-2010	05:00	0.8	E
31-Jan-2010	06:00	1.2	SSE
31-Jan-2010	07:00	1.3	E
31-Jan-2010	08:00	1.3	NE
31-Jan-2010	09:00	1.3	ESE
31-Jan-2010	10:00	1.8	ESE
31-Jan-2010	11:00	1.5	ESE
31-Jan-2010	12:00	2.1	SSE
31-Jan-2010	13:00	2.3	SSE
31-Jan-2010	14:00	1.8	SSE
31-Jan-2010	15:00	1.8	SSE
31-Jan-2010	16:00	1.9	SSE
31-Jan-2010	17:00	1.8	SSE
31-Jan-2010	18:00	1.6	SSE
31-Jan-2010	19:00	1.6	WNW
31-Jan-2010	20:00	1.4	WNW
31-Jan-2010	21:00	1.8	SSW
31-Jan-2010	22:00	1.7	SW
31-Jan-2010	23:00	1.5	WSW

---

---

**APPENDIX D  
ENVIRONMENTAL MONITORING  
SCHEDULES**

---

---

**Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel  
Impact Air and Noise Monitoring Schedule for January 2010 (Eastern Portal)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					<b>1-Jan</b>	2-Jan
<b>3-Jan</b>	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP	1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		1 hr TSP	24 hrs TSP	
<b>10-Jan</b>	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP	1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		24 hrs TSP	1 hr TSP	
<b>17-Jan</b>	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP	1 hr TSP		
<b>24-Jan</b>	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP	1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00) 24 hrs TSP	1 hr TSP			
<b>31-Jan</b>						
<u>Noise</u> Daytime (07:00-19:00)						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

AQ1 - True Light Middle School of HK

**Noise Monitoring Station**

NC1 - True Light Middle School of HK  
NC2 - The Legend  
NC1a - Outside True Light Middle School of HK  
(for restricted hours)

**Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel  
Impact Air and Noise Monitoring Schedule for January 2010 (Western Portal)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					<b>1-Jan</b>	2-Jan
						24 hrs TSP
<b>3-Jan</b>	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP	1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		1 hr TSP		24 hrs TSP
<b>10-Jan</b>	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP	1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP	
<b>17-Jan</b>	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP	1 hr TSP		
<b>24-Jan</b>	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP	1 hr TSP <u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00) 24 hrs TSP	1 hr TSP			
<b>31-Jan</b>						
<u>Noise</u> Daytime (07:00-19:00)						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

AQ2 - Outside Aegean Terrace (1 hour TSP)  
AQ3 - Outside Site Office at Western Portal (24 hours TSP)

**Noise Monitoring Station**

NC3 - Outside Aegean Terrace

**Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel  
Impact Noise Monitoring Schedule for January 2010 (Intake W0, PFLR1, E7, RR1 and W5)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					<b>1-Jan</b>	2-Jan
<b>3-Jan</b>	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan
		<u>Noise</u> Daytime (07:00-19:00)				
<b>10-Jan</b>	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan
		<u>Noise</u> Daytime (07:00-19:00)				
<b>17-Jan</b>	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan
		<u>Noise</u> Daytime (07:00-19:00)				
<b>24-Jan</b>	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan
		<u>Noise</u> Daytime (07:00-19:00)				
<b>31-Jan</b>						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Noise Monitoring Station**

- Intake W0 - Hong Kong Academy (NC15)
- Intake PFLR1 - Honey Court (NC11)
- Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9)
- Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13)
- Intake W5 - Raimondi College (NC16)

**Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel  
Tentative Impact Air and Noise Monitoring Schedule for February 2010 (Eastern Portal)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb
	24 hrs TSP	1 hr TSP X 3 Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)				24 hrs TSP
<b>7-Feb</b>	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	<b>13-Feb</b>
Noise Daytime (07:00-19:00)	1 hr TSP X 3	Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP X 3  24 hrs TSP	
<b>14-Feb</b>	<b>15-Feb</b>	<b>16-Feb</b>	17-Feb	18-Feb	19-Feb	20-Feb
Noise Daytime (07:00-19:00)			Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP X 3  24 hrs TSP		
<b>21-Feb</b>	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb
Noise Daytime (07:00-19:00)			1 hr TSP X 3  24 hrs TSP	Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		
<b>28-Feb</b>						
Noise Daytime (07:00-19:00)						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

AQ1 - True Light Middle School of HK

**Noise Monitoring Station**

NC1 - True Light Middle School of HK  
NC2 - The Legend  
NC1a - Outside True Light Middle School of HK  
(for restricted hours)



**Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel  
Tentative Impact Air and Noise Monitoring Schedule for February 2010 (Western Portal)**

<b>Sunday</b>	<b>Monday</b>	<b>Tuesday</b>	<b>Wednesday</b>	<b>Thursday</b>	<b>Friday</b>	<b>Saturday</b>
	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb
	24 hrs TSP	1 hr TSP X 3 Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)				24 hrs TSP
<b>7-Feb</b>	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	<b>13-Feb</b>
Noise Daytime (07:00-19:00)	1 hr TSP X 3	Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP X 3  24 hrs TSP	
<b>14-Feb</b>	<b>15-Feb</b>	<b>16-Feb</b>	17-Feb	18-Feb	19-Feb	20-Feb
Noise Daytime (07:00-19:00)			Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP X 3  24 hrs TSP		
<b>21-Feb</b>	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb
Noise Daytime (07:00-19:00)			1 hr TSP X 3  24 hrs TSP	Noise Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		
<b>28-Feb</b>						
Noise Daytime (07:00-19:00)						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

AQ2 - Outside Aegean Terrace (1 hour TSP)  
AQ3 - Outside Site Office at Western Portal (24 hours TSP)

**Noise Monitoring Station**

NC3 - Outside Aegean Terrace

**Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel  
Tentative Impact Noise Monitoring Schedule for February 2010 (Intake W0, PFLR1, E7, RR1, W5, THR2, E5A and P5)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb
		Noise Daytime (07:00-19:00)				
<b>7-Feb</b>	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	<b>13-Feb</b>
		Noise Daytime (07:00-19:00)				
<b>14-Feb</b>	<b>15-Feb</b>	<b>16-Feb</b>	17-Feb	18-Feb	19-Feb	20-Feb
			Noise Daytime (07:00-19:00)			
<b>21-Feb</b>	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb
				Noise Daytime (07:00-19:00)		
<b>28-Feb</b>						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Noise Monitoring Station**

- Intake W0 - Hong Kong Academy (NC15)
- Intake PFLR1 - Honey Court (NC11)
- Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9)
- Intake RR1 - Ying Wa Girl's School (NC12) and Peakville Court (NC13)
- Intake W5 - Raimondi College (NC16)
- Intake E5A - Buddhist Li Ka Shing Care & Attention Home for the Elderly (NC7)
- Intake THR2 - Hong Kong Japanese School (NC14)
- Intake P5 - Villa Veneto (NC19)

---

---

**APPENDIX E  
1-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**

---

---

## Appendix E - 1-hour TSP Monitoring Results



### Station AQ1 (True Light Middle School of Hong Kong)

Date	Sampling Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure (Pa)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
					Initial	Final		Initial	Final		Initial	Final			
4-Jan-10	14:00	Sunny	292.6	762.7	3.3478	3.3593	0.0115	4108.3	4109.3	1.0	1.20	1.20	1.20	72.1	159.5
5-Jan-10	09:00	Cloudy	290.9	765.5	3.4285	3.4385	0.0100	4109.3	4110.3	1.0	1.21	1.21	1.21	72.4	138.1
7-Jan-10	09:00	Cloudy	284.0	770.2	3.4135	3.4195	0.0060	4110.3	4111.3	1.0	1.22	1.22	1.22	73.4	81.8
11-Jan-10	15:00	Rainy	286.5	765.8	3.3327	3.3401	0.0074	4135.3	4136.3	1.0	1.22	1.21	1.22	72.9	101.5
12-Jan-10	09:00	Cloudy	283.1	771.7	3.3659	3.3752	0.0093	4136.3	4137.3	1.0	1.23	1.23	1.23	73.5	126.5
15-Jan-10	15:00	Sunny	292.1	770.1	3.2951	3.3069	0.0118	4161.3	4162.3	1.0	1.21	1.21	1.21	72.5	162.8
19-Jan-10	09:00	Sunny	289.5	769.9	3.2424	3.2486	0.0062	4162.3	4163.3	1.0	1.21	1.21	1.21	72.7	85.2
20-Jan-10	09:00	Sunny	294.4	768.5	3.2642	3.2709	0.0067	4163.3	4164.3	1.0	1.20	1.20	1.20	72.2	92.9
21-Jan-10	13:00	Sunny	295.8	765.8	3.3313	3.3344	0.0031	4188.3	4189.3	1.0	1.20	1.20	1.20	71.9	43.1
25-Jan-10	09:00	Cloudy	289.1	769.8	3.4235	3.4314	0.0079	4189.3	4190.3	1.0	1.21	1.21	1.21	72.8	108.5
26-Jan-10	09:00	Cloudy	287.8	772.0	3.3133	3.3190	0.0057	4190.3	4191.3	1.0	1.22	1.22	1.22	73.0	78.1
27-Jan-10	13:00	Cloudy	290.5	766.1	3.2237	3.2312	0.0075	4215.3	4216.3	1.0	1.21	1.21	1.21	72.5	103.5
														Min	43.1
														Max	162.8
														Average	106.8

## Appendix E - 1-hour TSP Monitoring Results

Station AQ2 (Outside Aegean Terrace)			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
4-Jan-10	15:25	Sunny	93.4
5-Jan-10	14:10	Cloudy	97.3
7-Jan-10	14:30	Cloudy	87.7
11-Jan-10	13:25	Cloudy	68.0
12-Jan-10	11:00	Sunny	83.2
15-Jan-10	14:00	Sunny	88.7
19-Jan-10	11:00	Sunny	83.6
20-Jan-10	13:45	Cloudy	91.5
21-Jan-10	13:50	Sunny	87.9
25-Jan-10	14:00	Cloudy	93.5
26-Jan-10	11:00	Cloudy	93.5
27-Jan-10	15:25	Cloudy	99.3
		Average	89.0
		Maximum	99.3
		Minimum	68.0

### 1-hr TSP Concentration Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jan 10	Appendix E	

---

---

**APPENDIX F  
24-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**

---

---

## Appendix F - 24-hour TSP Monitoring Results

### Station AQ1 - True Light Middle School of Hong Kong



Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure (Pa)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
2-Jan-10	Sunny	290.2	764.9	3.4106	3.5853	0.1747	4084.3	4108.3	24.0	1.21	1.21	1.21	1739.1	100.5
8-Jan-10	Cloudy	283.9	769.9	3.3598	3.4889	0.1291	4111.3	4135.3	24.0	1.22	1.22	1.22	1760.7	73.3
14-Jan-10	Sunny	287.3	774.2	3.3108	3.4645	0.1537	4137.3	4161.3	24.0	1.22	1.22	1.22	1755.9	87.5
20-Jan-10	Sunny	294.4	768.5	3.2538	3.4592	0.2054	4164.3	4188.3	24.0	1.20	1.20	1.20	1731.8	118.6
26-Jan-10	Cloudy	288.4	771.6	3.2593	3.3930	0.1337	4191.3	4215.3	24.0	1.22	1.22	1.22	1750.4	76.4
													Min	73.3
													Max	118.6
													Average	91.3

### Station AQ3 - Outside Site Office (Western Portal)

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure (Pa)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
2-Jan-10	Sunny	290.2	764.9	3.4068	3.6359	0.2291	8099.1	8123.1	24.0	1.22	1.21	1.22	1749.7	130.9
8-Jan-10	Cloudy	283.9	769.9	3.3996	3.6328	0.2332	8123.1	8147.1	24.0	1.23	1.23	1.23	1773.0	131.5
14-Jan-10	Sunny	287.3	774.2	3.2890	3.5034	0.2144	8147.1	8171.1	24.0	1.23	1.23	1.23	1767.8	121.3
20-Jan-10	Sunny	294.4	768.5	3.2905	3.5217	0.2312	8171.1	8195.1	24.0	1.21	1.21	1.21	1741.9	132.7
26-Jan-10	Cloudy	287.8	772.0	3.3678	3.6170	0.2492	8195.1	8219.1	24.0	1.23	1.22	1.22	1764.0	141.3
													Min	121.3
													Max	141.3
													Average	131.6



## 24-hr TSP Concentration Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jan 10	Appendix F	

---

---

**APPENDIX G  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATION**

---

---

## Appendix G - Noise Monitoring Results

Location NC1 - True Light Middle School of Hong Kong							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	9:25	Cloudy	65.8	67.9	61.2	70.2	65.8 Measured ≤ Baseline
12-Jan-10	9:25	Sunny	66.2	68.7	62.0		66.2 Measured ≤ Baseline
19-Jan-10	9:20	Sunny	66.1	68.2	62.7		66.1 Measured ≤ Baseline
26-Jan-10	9:25	Cloudy	66.8	70.0	63.7		66.8 Measured ≤ Baseline

Location NC2 - The Legend							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	10:15	Cloudy	66.8	69.4	60.8	64.8	62.5
12-Jan-10	10:10	Sunny	67.4	69.8	62.9		63.9
19-Jan-10	10:05	Sunny	67.2	69.9	63.4		63.5
26-Jan-10	10:10	Cloudy	68.6	71.3	63.9		66.3

Location NC3 - Outside Aegean Terrace							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	14:15	Cloudy	54.2	56.8	48.7	57.7	54.2 Measured ≤ Baseline
12-Jan-10	11:00	Sunny	54.1	56.7	49.9		54.1 Measured ≤ Baseline
19-Jan-10	11:10	Sunny	54.2	56.7	50.8		54.2 Measured ≤ Baseline
26-Jan-10	11:10	Cloudy	54.8	57.1	50.2		54.8 Measured ≤ Baseline

Location NC8 - Marymount Secondary School							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	16:20	Cloudy	65.8	69.0	61.5	63.5	61.9
12-Jan-10	15:50	Sunny	65.8	68.1	60.8		61.9
19-Jan-10	15:45	Sunny	65.9	68.4	60.6		62.2
26-Jan-10	15:10	Cloudy	66.9	71.9	65.6		64.2

Location NC9 - 117 Blue Pool Road							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	15:10	Cloudy	67.9	69.5	63.0	63.3	66.1
12-Jan-10	15:10	Sunny	68.7	70.8	64.1		67.2
19-Jan-10	15:05	Sunny	69.7	72.1	63.8		68.6
26-Jan-10	15:50	Cloudy	74.9	78.2	70.7		74.6

Location NC11 - Honey Court							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	11:15	Cloudy	66.3	68.7	57.6	63.2	63.4
12-Jan-10	13:15	Sunny	65.7	67.9	60.7		62.1
19-Jan-10	14:00	Sunny	66.2	68.4	60.9		66.2 Measured ≤ Baseline
26-Jan-10	14:05	Cloudy	67.3	69.7	62.3		65.2

## Appendix G - Noise Monitoring Results

Location NC12 - Ying Wa Girl's School							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	11:00	Cloudy	66.9	70.1	58.9	67.1	66.9 Measured ≤ Baseline
12-Jan-10	9:30	Cloudy	67.8	70.5	61.0		59.5
19-Jan-10	9:15	Sunny	67.3	70.5	60.0		53.8
26-Jan-10	9:30	Cloudy	68.3	73.0	64.0		62.1

Location NC13 - Peaksville Court							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	13:00	Cloudy	69.7	72.4	65.8	65.2	67.8
12-Jan-10	10:25	Cloudy	69.2	71.5	65.5		67.0
19-Jan-10	10:00	Sunny	69.5	72.0	65.5		67.5
26-Jan-10	10:30	Cloudy	68.7	73.5	64.0		66.1

Location NC15 - Hong Kong Academy							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	13:10	Cloudy	65.7	71.4	63.2	63.5	61.7
12-Jan-10	14:10	Sunny	66.6	71.3	62.4		63.7
19-Jan-10	13:10	Sunny	66.7	70.9	63.2		63.9
26-Jan-10	13:10	Cloudy	69.7	72.4	63.9		68.5

Location NC16 - Raimondi College							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jan-10	10:00	Cloudy	69.2	71.6	65.5	70.4	69.2 Measured ≤ Baseline
12-Jan-10	13:00	Sunny	69.5	71.5	66.0		69.5 Measured ≤ Baseline
19-Jan-10	11:15	Sunny	69.8	71.5	65.5		69.8 Measured ≤ Baseline
26-Jan-10	13:00	Cloudy	69.2	72.0	65.5		69.2 Measured ≤ Baseline

**Appendix G - Noise Monitoring Results**

(Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Location NC1a - Outside True Light Middle School of Hong Kong																
Date	Time	Weather	dB (A) (5-min)			Average L <sub>eq</sub>	(Reference) Baseline Level	(Reference)								
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	Construction Noise Level, L <sub>eq</sub>								
3-Jan-10	9:50	Cloudy	66.7	68.5	63.5	67.3	65.8	62.0								
	9:55		67.6	69.0	63.5											
	10:00		67.4	69.0	63.5											
5-Jan-10	19:00	Cloudy	67.2	69.6	62.1	67.2		65.8	61.6							
	19:05		67.4	69.7	62.3											
	19:10		67.1	69.6	62.0											
10-Jan-10	9:20	Cloudy	67.1	69.0	63.5	67.2			65.8	61.6						
	9:25		67.1	69.0	63.5											
	9:30		67.3	69.0	63.5											
12-Jan-10	19:55	Cloudy	67.6	69.9	60.5	67.6				65.8	62.9					
	20:00		67.7	70.1	60.6											
	20:05		67.4	69.6	60.4											
17-Jan-10	9:05	Sunny	66.8	68.5	63.0	67.2					65.8	61.6				
	9:10		67.2	69.0	63.0											
	9:15		67.5	69.0	63.0											
19-Jan-10	20:00	Cloudy	66.1	68.7	60.8	65.9						65.8	49.5			
	20:05		65.9	68.4	60.6											
	20:10		65.7	68.3	60.4											
24-Jan-10	9:05	Cloudy	67.2	69.0	63.5	67.0							65.8	60.8		
	9:10		66.5	68.5	63.5											
	9:15		67.3	69.0	63.5											
26-Jan-10	19:00	Cloudy	67.2	69.8	62.3	67.3								65.8	62.0	
	19:05		67.3	69.9	62.3											
	19:10		67.5	70.1	62.5											
31-Jan-10	9:50	Sunny	66.7	68.0	63.0	67.1									65.8	61.2
	9:55		67.2	68.5	63.5											
	10:00		67.3	68.5	63.5											

(Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Location NC2 - The Legend														
Date	Time	Weather	dB (A) (5-min)			Average L <sub>eq</sub>	Baseline Level	Construction Noise Level						
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	L <sub>eq</sub>						
3-Jan-10	9:15	Cloudy	62.9	64.0	60.5	63.1	59.1	60.9						
	9:20		63.2	64.5	60.5									
	9:25		63.1	64.5	60.5									
5-Jan-10	19:30	Cloudy	64.1	66.8	60.1	64.1		59.1	62.4					
	19:35		64.3	66.9	60.3									
	19:40		63.9	66.6	59.8									
10-Jan-10	9:55	Cloudy	63.8	65.0	62.5	63.9			59.1	62.2				
	10:00		64.1	65.0	62.5									
	10:05		63.8	65.0	62.0									
12-Jan-10	20:25	Cloudy	63.2	65.7	58.1	63.4				59.1	61.4			
	20:30		63.4	65.7	58.3									
	20:35		63.5	65.9	58.2									
17-Jan-10	9:35	Sunny	64.1	65.5	62.5	63.9					59.1	62.2		
	9:40		63.8	65.5	62.5									
	9:45		63.8	65.5	62.5									
19-Jan-10	20:30	Cloudy	63.4	65.7	59.2	63.3						59.1	61.2	
	20:35		63.2	65.6	59.1									
	20:40		63.4	65.7	59.1									
24-Jan-10	09:35	Cloudy	63.2	64.5	60.5	63.1							59.1	60.9
	09:40		63.1	64.5	59.5									
	09:45		63.1	64.5	60.0									
26-Jan-10	19:20	Cloudy	65.1	67.9	62.1	65.2	59.1							64.0
	19:25		65.4	70.1	62.3									
	19:30		65.1	67.8	62.2									
31-Jan-10	09:05	Sunny	63.8	64.5	62.0	63.6		59.1						61.7
	09:10		63.4	64.5	62.0									
	09:15		63.7	64.5	62.0									

(Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Location NC3 - Outside Aegean Terrace														
Date	Time	Weather	dB (A) (5-min)			Average L <sub>eq</sub>	Baseline Level	Construction Noise Level						
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		L <sub>eq</sub>	L <sub>eq</sub>						
3-Jan-10	11:15	Cloudy	50.3	51.5	49.5	50.5	53.8	50.5 Measured ≤ Baseline						
	11:20		50.6	51.5	49.5									
	11:25		50.6	51.5	49.5									
5-Jan-10	20:30	Cloudy	48.9	52.2	46.3	49.6		53.8	49.6 Measured ≤ Baseline					
	20:35		50.1	52.8	46.8									
	20:40		49.8	52.6	46.6									
10-Jan-10	10:55	Cloudy	50.8	51.5	49.5	50.4			53.8	50.4 Measured ≤ Baseline				
	11:00		50.3	51.5	49.5									
	11:05		50.2	51.5	49.5									
12-Jan-10	21:20	Cloudy	48.9	51.2	46.2	48.7				53.8	48.7 Measured ≤ Baseline			
	21:25		48.6	50.9	46.0									
	21:30		48.7	50.9	46.1									
17-Jan-10	10:30	Sunny	51.0	52.5	49.5	50.8					53.8	50.8 Measured ≤ Baseline		
	10:35		50.8	52.5	49.5									
	10:40		50.7	52.5	49.5									
19-Jan-10	21:30	Cloudy	49.9	52.6	47.4	50.1						53.8	50.1 Measured ≤ Baseline	
	21:35		50.1	52.9	47.8									
	21:40		50.2	52.9	47.9									
24-Jan-10	10:45	Cloudy	50.2	52.0	49.5	50.2							53.8	50.2 Measured ≤ Baseline
	10:50		50.3	51.5	49.5									
	10:55		50.2	51.5	49.5									
26-Jan-10	20:35	Cloudy	50.9	53.5	47.8	50.7	53.8							50.7 Measured ≤ Baseline
	20:40		50.6	53.3	47.6									
	20:45		50.7	53.4	47.6									
31-Jan-10	10:55	Sunny	50.4	51.5	49.5	50.3		53.8						50.3 Measured ≤ Baseline
	11:00		50.3	51.5	49.5									
	11:05		50.3	51.5	49.5									

**Appendix G - Noise Monitoring Results**

(Restricted Hours - 23:00 to 07:00 on all days )

Location NC1a - Outside True Light Middle School of Hong Kong														
Date	Time	Weather	dB (A) (5-min)				Average L <sub>eq</sub>	(Reference) Baseline Level	(Reference) Construction Noise Level, L <sub>eq</sub>					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>		L <sub>eq</sub>						
5-Jan-10	23:35	Fine	58.7	63.2	54.9	59.2	60.7	59.2 Measured ≤ Baseline						
	23:40		59.3	64.0	55.3									
	23:45		59.6	64.2	55.5									
12-Jan-10	23:25	Cloudy	59.8	61.0	56.0	59.8			60.7	59.8 Measured ≤ Baseline				
	23:30		59.9	61.0	56.0									
	23:35		59.7	61.0	56.0									
19-Jan-10	23:25	Cloudy	59.2	61.5	55.5	59.4					60.7	59.4 Measured ≤ Baseline		
	23:30		59.7	61.5	56.0									
	23:35		59.3	62.0	55.5									
26-Jan-10	23:25	Cloudy	60.8	61.5	57.5	60.8							60.7	44.4
	23:30		60.7	61.5	58.0									
	23:35		61.0	62.0	57.5									




(Restricted Hours - 23:00 to 07:00 on all days )

Location NC2 - The Legend														
Date	Time	Weather	dB (A) (5-min)				Average L <sub>eq</sub>	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>		L <sub>eq</sub>						
5-Jan-10	23:00	Fine	53.3	56.2	50.0	53.6	53.9	53.6 Measured ≤ Baseline						
	23:05		53.7	56.1	50.2									
	23:10		53.8	56.1	50.3									
12-Jan-10	23:00	Cloudy	52.9	54.5	49.5	52.8			53.9	52.8 Measured ≤ Baseline				
	23:05		52.8	54.5	49.5									
	23:10		52.8	54.5	49.5									
19-Jan-10	23:00	Cloudy	52.9	54.5	49.5	53.1					53.9	53.1 Measured ≤ Baseline		
	23:05		53.2	54.5	49.5									
	23:10		53.1	54.5	49.5									
26-Jan-10	23:00	Cloudy	52.2	54.5	50.5	52.2							53.9	52.2 Measured ≤ Baseline
	23:05		52.3	54.5	50.5									
	23:10		52.2	54.5	50.0									

(Restricted Hours - 23:00 to 07:00 on all days )




Location NC3 - Outside Aegean Terrace														
Date	Time	Weather	dB (A) (5-min)				Average L <sub>eq</sub>	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>		L <sub>eq</sub>						
6-Jan-10	00:20	Fine	49.3	52.0	48.0	49.4	52.0	49.4 Measured ≤ Baseline						
	00:25		49.3	52.0	48.1									
	00:30		49.5	52.2	48.4									
13-Jan-10	00:15	Cloudy	51.2	52.5	48.5	51.1			52.0	51.1 Measured ≤ Baseline				
	00:20		50.9	52.5	49.0									
	00:25		51.1	52.5	49.0									
20-Jan-10	00:15	Cloudy	50.1	52.5	49.0	49.9					52.0	49.9 Measured ≤ Baseline		
	00:20		49.8	52.0	49.0									
	00:25		49.8	52.0	49.0									
27-Jan-10	00:15	Cloudy	50.1	51.0	49.0	50.0							52.0	50.0 Measured ≤ Baseline
	00:20		49.9	50.5	49.0									
	00:25		49.9	50.5	49.0									

## Noise Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jan 10	Appendix G	




## Noise Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jan 10	Appendix G	





## Noise Levels






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA8001	CINOTECH
	Date	Jan 10	Appendix	G	

## Noise Levels






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jan 10	Appendix G	

## Noise Levels (Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jan 10	Appendix G	

## Noise Levels (Restricted Hours - 23:00 to 07:00 on all days )



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA8001	CINOTECH
	Date	Jan 10	Appendix	G	

---

---

**APPENDIX H**  
**SUMMARY OF EXCEEDANCE**

---

---

## **Contract No. DC/2007/10 – Design and Construction of Hong Kong West Drainage Tunnel**

### **Exceedance Report**

#### **Eastern Portal**

- (A) Exceedance Report for Air Quality (1 hour TSP)  
(NIL in the reporting month)**
- (B) Exceedance Report for Air Quality (24 hours TSP)  
(NIL in the reporting month)**
- (C) Exceedance Report for Construction Noise  
(NIL in the reporting month)**

#### **Western Portal**

- (D) Exceedance Report for Air Quality (1 hour TSP)  
(NIL in the reporting month)**
- (E) Exceedance Report for Air Quality (24 hours TSP)  
(NIL in the reporting month)**
- (F) Exceedance Report for Construction Noise  
(One Action Level exceedance was recorded due to the complaints raised by a resident of Bel-Air on  
3<sup>rd</sup> January 2010)**

#### **Intake E7**

- (G) Exceedance Report for Construction Noise  
(NIL in the reporting month)**

#### **Intake PFLR1**

- (H) Exceedance Report for Construction Noise  
(NIL in the reporting month)**

#### **Intake RR1**

- (I) Exceedance Report for Construction Noise  
(NIL in the reporting month)**

#### **Intake W0**

- (J) Exceedance Report for Construction Noise  
(NIL in the reporting month)**

#### **Intake W5**

- (K) Exceedance Report for Construction Noise  
(NIL in the reporting month)**

---

---

**APPENDIX I  
SITE AUDIT SUMMARY**

---


---

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	100107
Date	7 January 2010 (Thursday)
Time	9:15-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
100107-001	<ul style="list-style-type: none"> <li>Sand and silt were observed deposited at the water diversion channel at Intake MB16. The Contractor was reminded to clear them.</li> </ul>	B14
	<b>B. Air Quality</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>C. Noise</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>D. Waste / Chemical Management</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>E. Ecology</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>F. Marine Ecology</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>G. Reminders</b>	
100107-R02	<ul style="list-style-type: none"> <li>Clear the mud trail and oil stains at the exits of Intake MB16.</li> </ul>	D2
100107-R03	<ul style="list-style-type: none"> <li>Properly maintain the piling rig at Intake E7 to prevent dust emission.</li> </ul>	D10
100107-R04	<ul style="list-style-type: none"> <li>Clear the stagnant water at the drip tray at Intake TP4 and SM1.</li> </ul>	B15
100107-R05	<ul style="list-style-type: none"> <li>Regular clear the construction wastes at Intake MBD2.</li> </ul>	F5ii.
	<b>H. Others</b>	
100107-F06	<ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.:91231), follow-up action is needed for the items (91231 -R05-R06 and F07).</li> <li>Intake E5A was not observed during the site inspection. Follow-Up action is needed for the outstanding items.</li> </ul>	

	Name	Signature	Date
Recorded by	Ivy Tam		7 January 2010
Checked by	Dr. Priscilla Choy		7 January 2010





Weekly Site Inspection Record Summary (For Western Portal Only)

Inspection Information

Checklist Reference Number	100104
Date	4 January 2009 (Monday)
Time	16:10-16:35

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Reminders</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>H. Others</b>	
	• NIL	



	Name	Signature	Date
Recorded by	Yeung Wing Kun		4 January 2010
Checked by	Dr. Priscilla Choy		4 January 2010

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	100114
Date	14 January 2010 (Thursday)
Time	9:15-17:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
100114-O01	• Surface runoff from site was observed discharging to the public road at Intake TP789. The Contractor was reminded to provide sand bags to direct the wastewater for treatment.	B5
100114-O02	• Oily water was observed discharging out at Intake SM1. The Contractor was reminded to provide mitigation measures to ensure the site discharge was treated prior to disposal.	B9
	<b>B. Air Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>D. Waste / Chemical Management</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>F. Marine Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Reminders</b>	
100114-R03	• Clear the oil stains at exists of Intake MB16.	F2ii.
100114-R04	• Properly clear the discarded cement bags at Eastern Portal.	D6
100114-R05	• Clear the stagnant water at the drip tray at Intake W0, SM1 and E7.	B15
100114-R06	• Regular clear the deposited silt at the channels at Intake HKU1.	B9
100114-R07	• Provide noise emission label for the hand-held percussive breaker at Intake SM1.	E8
100114-R08	• Clear the oil leakage at the workshop at Western Portal.	F2ii.
	<b>H. Others</b>	
	• Follow-up on previous audit section (Ref. No.:100107), follow-up action is needed for the items (100107 –R02 and R04).	

	Name	Signature	Date
Recorded by	Ivy Tam		14 January 2010
Checked by	Dr. Priscilla Choy		14 January 2010



*Contract No. DC/2007/10  
Design and Construction of Hong Kong West Drainage Tunnel*

**Weekly Site Inspection Record Summary (For Western Portal Only)**

**Inspection Information**

Checklist Reference Number	100111
Date	11 January 2009 (Monday)
Time	14:10-14:40

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>A. Water Quality</i>	
	• No environmental deficiency was identified during site inspection.	
	<i>G. Reminders</i>	
	• No environmental deficiency was identified during site inspection.	
	<i>H. Others</i>	
	• NIL	



	Name	Signature	Date
Recorded by	Yeung Wing Kun		11 January 2010
Checked by	Dr. Priscilla Choy		11 January 2010

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	100121
Date	21 January 2010 (Thursday)
Time	9:15-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
100121-O01	<ul style="list-style-type: none"> <li>Silty water was observed overflow and discharging to the stream at Intake THR2. The contractor was reminded to provide desilting facilities for settling the muddy water prior to disposal.</li> </ul>	B7i
100121-O02	<ul style="list-style-type: none"> <li>Oily water due to the oil leakage at the drip tray was observed discharging to the channel at Intake SM1. The contractor was reminded to ensure the site discharge was treated and comply with the WPCO license.</li> </ul>	B9
	<b>B. Air Quality</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>C. Noise</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>D. Waste / Chemical Management</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>E. Ecology</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>F. Marine Ecology</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>G. Reminders</b>	
100121-R03	<ul style="list-style-type: none"> <li>To improve the noise mitigation measures for the noise generation works at Intake MB16.</li> </ul>	E5
100121-R04	<ul style="list-style-type: none"> <li>Properly clear the discarded cement bags at Eastern portal.</li> </ul>	D6
100121-R05	<ul style="list-style-type: none"> <li>Clear the C&amp;D wastes at the existing stream at Eastern portal.</li> </ul>	F5ii
100121-R06	<ul style="list-style-type: none"> <li>Provide noise emission label for the hard, held percussive breaker at Intake SM1.</li> </ul>	E8
100121-R07	<ul style="list-style-type: none"> <li>To seal the bottom of the hoarding at intake E5A.</li> </ul>	D2
	<b>H. Others</b>	
	<ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.:100114), follow-up action is needed for the items (100114 – O02, R04 and R07).</li> </ul>	



	Name	Signature	Date
Recorded by	Ivy Tam		21 January 2010
Checked by	Dr. Priscilla Choy		21 January 2010

Weekly Site Inspection Record Summary (For Western Portal Only)

Inspection Information

Checklist Reference Number	100118
Date	18 January 2009 (Monday)
Time	14:00-14:20

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Reminders</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>H. Others</b>	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun		18 January 2010
Checked by	Dr. Priscilla Choy		18 January 2010



*Contract No. DC/2007/10*  
*Design and Construction of Hong Kong West Drainage Tunnel*

**Weekly Site Inspection Record Summary**

**Inspection Information**

Checklist Reference Number	100128
Date	28 January 2010 (Thursday)
Time	14:00-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
100128-O01	• Chemical waste container was observed mixed with the general refuse at the material skip at Western Portal. The Contractor was reminded to provide sorting for all the wastes on site.	F2ii
	<b>B. Air Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>D. Waste / Chemical Management</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>F. Marine Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Reminders</b>	
100128-R02	• Clear the drainage Channels at Intake PFLR1 and Western Portal at near spoil basin.	B9
100128-R03	• Clear the oil stains at the platform at Intake HKU1	F2ii and F8
100128-R04	• Clear the chemical container at Intake HKU1	F2ii
	<b>H. Others</b>	
100128-F05	• Follow-up on previous audit section (Ref. No.:100121), follow-up action is needed for the items (100121 – O01, R03, R04, R05and R07).	

	Name	Signature	Date
Recorded by	Ivy Tam		28 January 2010
Checked by	Dr. Priscilla Choy		28 January 2010



*Contract No. DC/2007/10*  
*Design and Construction of Hong Kong West Drainage Tunnel*

**Weekly Site Inspection Record Summary (For Western Portal Only)**

**Inspection Information**

Checklist Reference Number	100127
Date	27 January 2009 (Monday)
Time	15:50-16:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>A. Water Quality</i>	
	• No environmental deficiency was identified during site inspection.	
	<i>G. Reminders</i>	
	• No environmental deficiency was identified during site inspection.	
	<i>H. Others</i>	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun		27 January 2010
Checked by	Dr. Priscilla Choy		27 January 2010

---

---

**APPENDIX J  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---



## Appendix J - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
<b>Construction Dust</b>	<i>Dust Mitigation Measures</i>	
	<ul style="list-style-type: none"> <li>The Contractor shall undertake at all times to prevent dust nuisance as a result of his activities. Effective dust suppression measures should be installed to minimize air quality impacts, at the boundary of the site and at any sensitive receivers.</li> </ul>	^
	<ul style="list-style-type: none"> <li>No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).</li> </ul>	^
	<ul style="list-style-type: none"> <li>Effective water sprays shall be used during the delivery and handling of all raw sand, aggregate and other similar materials, when dust is likely to be created, to dampen all stored materials during dry and windy weather. Watering of exposed surfaces shall be conducted as often as possible depending on the circumstances.</li> </ul>	^
	<ul style="list-style-type: none"> <li>A watering programme of once every 2 hours in normal weather conditions, and hourly in dry/windy conditions.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Any stockpile of dusty material cannot be immediately transported out of the Site shall be either: a) covered entirely by impervious sheeting; b) placed in an area sheltered on the top and the three sides; or c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Should a conveyor system be used, the Contractor shall implement the following precautionary measures. Conveyor belts shall be fitted within windboards. Conveyor transfer points and hopper discharge areas shall be enclosed to minimize dust emission. All conveyors under control of the Contractor, and carrying materials which have the potential to create dust, shall be totally enclosed and fitted with belt cleaners.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Any dusty materials being discharged to vehicle from a conveying system at fixed transfer point, three-sided roofed enclosed with a flexible curtain across the entry shall be provided. Exhaust fans shall be provided for this enclosure and vented via a suitable fabric filter system.</li> </ul>	^
	<ul style="list-style-type: none"> <li>The heights from excavated spoils are dropped should be minimise to reduce the fugitive dust arising from unloading/loading.</li> </ul>	^
	<ul style="list-style-type: none"> <li>The Contractor shall confine haulage and delivery vehicles to designated roadways inside the site. If in the opinion of the Engineer, any motorising vehicle is causing dust nuisance, the Engineer may require that the vehicle be restricted to a maximum speed of 15km per hour while within the site area.</li> </ul>	^
<ul style="list-style-type: none"> <li>Areas within the site where there is a regular movement of vehicles shall have an approved hard surface, be kept clear of loose surface materials and / or be regularly watered.</li> </ul>	^	
<ul style="list-style-type: none"> <li>Wheel cleaning facilities shall be installed for both portals and used by all vehicles leaving the site. No earth, mud, debris, dust and the like shall be deposited on public roads. Water in the wheel cleaning facility shall be changed at frequent intervals and sediments shall be removed regularly. The Contractor shall submit details of proposals for the wheel cleaning facilities to the Engineer prior to construction of the facility. Such wheel cleaning facilities shall be usable prior to any earthwork excavation activity on site. The Contractor shall provide a hard-surfaced road between any cleaning facility and the public road.</li> </ul>	^	
<ul style="list-style-type: none"> <li>Chemical wetting agents shall only be used on completed cuts and fills to reduce wind erosion.</li> </ul>	N/A	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
 \* Recommendation was made during site audit but improved/rectified by the contractor;  
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> <li>• No vehicle exhausts shall be directed towards the ground or downwards to minimize dust nuisance.</li> <li>• Ventilation system, equipped with proprietary filters, should be provided to ensure the safe working environment inside the tunnel. Particular attention should be paid to the location and direction of the ventilation exhausts. The exhausts should not be allowed to face any sensitive receivers directly. Consideration should also be given to the location of windows, doors and direction of prevailing winds in relation to the nearby sensitive receivers.</li> <li>• In the event of any spoil or debris from construction works being deposited on adjacent land, or stream, or any silt being washed down to any area, then all such spoil, debris or material and silt shall be immediately removed and the affected land and areas restored to their natural state by the Contractor to the satisfaction of the Engineers.</li> </ul> <p>In addition, based on the <i>Air Pollution Control (Construction Dust) Regulation</i>, any works involved regulatory and notifiable works, such as stockpiling, loading and unloading of dusty materials, shall take precautions to suppress dust nuisance.</p> <ul style="list-style-type: none"> <li>• The working area of any excavation or earthmoving operation shall spray with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;</li> <li>• Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies; and</li> <li>• Any stockpile of dusty materials (greater than 20m<sup>3</sup>) shall be either covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides; and sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> <li>• Other suitable dust control measures as stipulated in Air Pollution Control (Construction Dust). Regulation, where appropriate, should be adopted.</li> </ul>	<p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<p><b>Construction Noise</b></p>	<p><u>Air borne noise</u></p> <p>In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following mitigation measures:</p> <ul style="list-style-type: none"> <li>• Noisy equipment and activities should be sited by the Contractor as far from close-proximity sensitive receivers as practical. Prolonged operation of noisy equipment close to dwellings should be avoided.</li> <li>• The Contractor should minimise construction noise exposure to the schools (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the works contract and to avoid noisy activities during these periods.</li> <li>• Noisy plant or processes should be replaced by quieter alternatives. Silenced diesel and gasoline generators and power units, as well as silenced and super-silenced air compressor, can be readily obtained.</li> <li>• Noisy activities should be scheduled to minimise exposure of nearby sensitive receivers to high levels of construction noise. For example, noisy activities can be scheduled for midday, or at times coinciding with periods of high background noise (such as during peak traffic hours).</li> <li>• Idle equipment should be turned off or throttled down. Noisy equipment should be properly maintained and used no more often than is necessary.</li> <li>• The power units of non-electric stationary plant and earth-moving plant should be quietened by vibration isolation and partial or full acoustic enclosures for individual noise-generating components.</li> <li>• Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided, thus reducing the cumulative impacts between operations. The numbers of operating items of powered mechanical equipment should be minimised. Noise can be reduced by increasing the distance between the operating equipment and the NSRs or by reducing the number of items of equipment and/or construction activity in the area at any one time.</li> <li>• The use of quiet plant working methods can further reduce noise level. Quiet plant is defined as Powered Mechanical Equipment (PME) whose actual sound power level is less than the value specified in the TMs for the same piece of equipment. To allow the Contractor some flexibility to select equipment to suit his needs, it is considered too restrictive to specify which specific items of silenced equipment to be used for the construction operations. It should be noted that various types of silenced equipment can be found in Hong Kong and are readily available on the market. BS 5228 also provides examples of quiet construction plant and their SWL.</li> <li>• Construction plant should be properly maintained (well-greased, damage and worn parts promptly replaced) and operated. Construction equipment often has silencing measures built in or added on, e.g. bulldozer silencers, compressor panels, and mufflers. Silencing measures should be properly maintained and utilised. Rubber or damping materials should be introduced between metal panels to avoid rattle and reverberation of noise.</li> <li>• Equipment known to emit sound strongly in one direction should be oriented so that the noise is directed away from nearby NSRs.</li> <li>• Materials stockpile and other structures (such as site offices) should be effectively utilised to shield construction noise. Noise</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>can also be reduced by construction of temporary noise barriers which screen the lower floors from viewing the sites. Temporary noise barriers should be installed at active parts of construction areas where construction equipment is being operated in close proximity to NSRs.</p> <ul style="list-style-type: none"> <li>• It is noted that under the WBTC No. 19/2001, all construction sites are required to use metallic site hoarding can be slightly modified (with the addition of steel backings) into temporary noise barriers. These barriers should be gap free and have a surface mass density of at least 7kg/m<sup>2</sup>.</li> <li>• All hand-held percussive breakers and air compressors should comply the Noise Control (Hand-held Percussive Breakers) Regulations respectively under the NCO (Ordinance No. 75/88, NCO Amendment 1992 No.6).</li> </ul> <p>The Contractor shall devise, arrange methods of working and carry out the works in such manner as to minimise noise impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly.</p> <p><u>Level 2 Use of Barriers</u></p> <p>Level 2 mitigation measures include providing movable barriers for sites which have sufficient space for installation, full enclosures during the drilling activities at Eastern Portal and at muck pit areas for Eastern portals and cantilever-typed high rise noise barrier for intake W5 (P) and W8.</p> <p>Before construction of the full enclosure at muck pit area, the use of full enclosure noise barrier (Stage A) for the drilling activities at the Eastern Portal area is required. A full enclosure for the muck pit area will then be constructed at this later stage (Stage B). The full enclosure shall be gap free apart from necessary entrance/exits, which shall face towards the entrance of eastern portal to minimize the amount of noise generated from affecting the nearest RNSRs especially school (True Light Middle School of Hong Kong).</p> <p>5m high cantilever-typed hoarding barrier to be built at W5 (P) and W8. These enclosures/barriers should have no gaps and have a superficial surface density of at least 10kg/m<sup>2</sup>. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. To schedule the noise barrier erection and dismantling to the non sensitive periods of school to avoid adverse impact to W8/3.</p> <p>Movable barriers of 3 to 5m height with a small cantilevered upper portion and skid footing to be located within about 5 m or more for mobile equipment such that the line of sight is blocked. To provide purposes-built noise barriers or screens constructed of appropriate materials (minimum superficial density of 10kg/m<sup>2</sup>) located close to the operating PME.</p> <p>Pre-drilling following by chemical splitting instead of using large excavator mounted breaker should be used as mitigation measure for rock breaking and rock drilling.</p>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>No construction activity is recommended during the examination period.</p> <p><u>Ground borne noise</u></p> <p>The noise level should be measured on the ground floor inside the nearest building during the TBM construction work in the daytime. If the daytime monitored ground borne noise exceeds the relevant evening/night ground borne noise criteria, evening/night construction work would not be carried out for the concerned tunnel section. Evening/night time construction work is subject to CNP application under the control of NCO.</p> <p>Public relationship strategy with 24-hour hotline system.</p>	<p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Water Quality	<u>Precautionary measures for construction work near natural streams</u>	
	<p>The government provides guidelines (ETWB TCW NO. 5/2005 and DSD TC 2/2004) are providing guidelines to minimize impacts when there is construction work carried out at near natural streams course. Relevant mitigation measures for the intakes are summarised as follows:</p>	
	<ul style="list-style-type: none"> <li>• Temporary site access to the work sites should be carefully planned and located to minimize disturbance caused to the substrates of streams/streams and riparian vegetation by construction plant.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Locations well away from the rivers/streams for temporary storage of materials (e.g equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil should be identified before commencement of works.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Proposed works site areas inside, or in the proximity of, natural rivers and streams should be temporarily isolated to prevent adverse impacts on the stream water qualities.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Stockpiling of construction materials, if necessary, should be completely properly covered and located away from any natural stream/river.</li> </ul>	^
<ul style="list-style-type: none"> <li>• Construction debris and spoil should be covered up and/or properly disposed of as soon as possible to avoid being washed into nearby rivers/streams by rain and local runoff.</li> </ul>	^	
	<u>Construction of temporary berthing point at the Western Portal</u>	
	<p>A refuse collection vessel shall be provided to collect refuse or materials lost into the sea.</p>	^
	<p>The respective areas of the marine works will be completely enclosed by the silt curtain. The curtain shall be extended from water surface down to the seabed where it is anchored using sinker blocks. The Contractor shall inspect the silt curtain on regular basis to ensure its integrity and it is serviceable for all times.</p>	N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>Transfer of armour rock onto the seabed from barge at the temporary pier location should be conducted by careful grabbing and unloading to the seabed (to minimize sediment migration).</p>	^
	<p>The conveyor belt should be completely covered and muddy effluent from the temporary barge should be contained, treated and disposed. Where there is transfer of excavated wastes, the Contractor should provide appropriate measures to ensure that the waste is free from floatables, putrescibles, organic wastes and toxic materials and when required a refuse collection vessel be provided to collect float refuse.</p>	^
	<p><u>Construction of stilling basin at Western Portal outfall</u></p>	
	<p>All construction for the basin should be carried out inside the temporary cofferdam which is a temporary watertight enclosure built in the water and pumped dry to expose the bottom so that construction of stilling basin can be undertaken.</p>	^
	<p>During the dewatering process, appropriate desilting/sedimentation devices should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.</p>	^
	<p>The cofferdam will remain on site until after the construction of stilling basin has been completed. The coffer dam shall be regularly inspected and maintained to ensure no spillage of waste or wastewater into the sea. Conveyance of dredged materials from the coffer dam shall be carried out cautiously to avoid spillage into the sea.</p>	^
	<p>The filled material for the stilling basin should be contained inside the temporary cofferdam. The top level of the cofferdam shall be constructed higher than the final backfilled level.</p>	^
	<p>The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water quality. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval.</p>	N/A
	<p>Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area. The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is fixed to the satisfaction of the Engineer.</p>	N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Transfer of rock fill material (armour rock) from the barge onto the site location should be conducted by grabbing and placement on the seabed to minimize sediment migration. No free dropping of the material will be allowed.	^
	Prior to the construction of armor rock based panel, a silt curtain shall also be installed prior to carry out any marine works as a preventive mitigation measure.	^
	<u>Construction of TBM tunnel at both portals and intakes</u>	
	Recycled water will be used at the cutter face for cooling purposes. Used water will be collected and discharged to a settling tank for settlement. Excess water from the settling tank will be transferred to the water treatment plant on site where the addition of flocculants will assist in settlement of solids. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^
	During the drilling process, all flushing water will be recycled for use. Discharge of the treated water to nearby drainage system shall be allowed provided that it has been treated to a level meeting with statutory requirements.	^
	Water flow at streams should be maintained by a temporary diversion system during the construction phase of intakes and manhole drop shafts.	^
	<u>General Construction Activities and Workforce</u>	
	A. Surface runoff	
	Effluent produced from construction activities are subjected to WPCO control. Effluent produced from sites should be diverted away from stream courses. Construction works near stream course should be scheduled in the dry season as far as practical to avoid excessive site runoff discharge.	*
	Under the <i>Water Pollution Control Ordinance</i> (WPCO), turbid water from construction sites must be treated to minimize the solids content before being discharged into storm drains. The suspended solids load can be reduced by directing the runoff into temporary sand traps or other silt-removal facilities, and other good and appropriate site management practices. Advice on the handling and disposal of construction site discharge is provided in the ProPECC Paper (PN 1/94) on Construction Site Drainage.	*
	A drainage system layout should be prepared by the Contractor for each of the works areas (portals and intakes), detailing the facilities and measures to manage pollution arising from surface runoff from those works areas. The drainage layout and an associated drainage management plan to reduce surface runoff sediments and pollutants entering watercourses, should be submitted to the Engineer for approval and to EPD for agreement.	*

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.



Types of Impacts	Mitigation Measures	Status
	<p>The system should be capable of handling stormwater from the site and directing it to sediment removal facilities before discharge. If oil and grease is used on the site or brought to the site, the stormwater should pass through oil interceptors before discharge. The interceptors should have a bypass to prevent washout in heavy storms.</p> <p>A temporary channel system or earth bunds or sand barriers should be provided in works areas on site to direct stormwater to silt-removal facilities. Stockpiled materials, if susceptible to erosion of rain or wind, should be covered with tarpaulins (or/similar fabric) or hydroseedings as far as practicable especially during the wet season.</p> <p>Silt removal facilities should be checked and the deposited silt and grit should be removed regularly to ensure these facilities are in good working condition and to prevent blockages.</p> <p>Vehicle washing areas should be drained into a settlement basin to settle out the suspended solid before discharge to storm water drains. The water should be recycled on site whenever possible. It is suggested that the wash water from the wheel wash basin is either reused for road watering or pumped to the on-site settling tanks for treatment. Water used for dust depression purposes should be minimized and an alternative soil holding agent should be considered.</p> <p><b>B. Spillage, Oil and Solvents</b>  Any contractor generating waste oil or other chemicals as a result of his activities should register as a chemical waste producer and provide a safe storage area for chemicals on site. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A bypass should be provided to avoid overload of the interceptor's capacity.</p> <p>Any spillage should be cleaned up immediately and the resulting contaminated absorbent material should be properly managed according to Waste Disposal Regulations. Spills should be contained to avoid spreading and contaminating the water resources.</p> <p>Oil and fuels should be used and stored properly in designated area. All fuel tanks and storage areas should be provided with locks and be sited on within sealed areas within surrounded by bunds of with a capacity equal to 110% of the storage capacity of the largest tank.</p> <p>Good housekeeping practices are required to minimize careless spillage and keep the work space in a tidy and clean condition. Appropriate training, including safety codes and relevant manuals, should be given to the personnel who regularly handle the chemicals on site.</p>	<p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>*</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>C. On-Site Effluent Generation</p> <p>Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site.</p> <p>D. Protection of Existing Flora and Fauna</p> <p>The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing construction. The plans should include how the existing flora and fauna will be protected. Locations required for groundwater levels monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12.</p> <p>The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized.</p> <p><u>Maintaining Baseflow in Downstream Watercourses</u></p> <p>The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.</p> <ul style="list-style-type: none"> <li>• Purpose of the by-pass device is to maintain the base-flow of the affected stream course.</li> <li>• The by-pass system comprises an approach link and a trapezoidal channel.</li> <li>• The approach link is section with inclined profiled surface at a gradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days.</li> <li>• The trapezoidal channel is sized such that it could handle the base flow in the affected stream course which is estimated to be no more than 20 l/s.</li> <li>• Whenever the flow in the stream course exceeding the base flow rate, the excessive flow will overflow into the intake structure via the bottom rack structure. The bottom rack structure has bar screen on the top and inclined channel at the bottom. The top level of the bar screen is level with the by-pass channel with an aim to receive the overflow from the by-pass channel.</li> <li>• The by-pass channel is designed requiring minimum maintenance. However, it is recommended that the maintenance authority carry out regular maintenance inspection prior to onset of seasons and after significant rainstorm event to prevent blockage of the by-pass and bottom rack structure.</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p></p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<b>Waste/Chemical</b>	<p><u>General</u></p> <p>A proper waste management plan should be implemented to promote waste minimisation at source. Where waste generation is unavoidable then the potential for recycling or reuse should be explored and opportunities taken. If wastes cannot be recycled then the recommended disposal routes should be followed.</p>	*
	<p>All waste materials shall be segregated into categories covering:</p> <ul style="list-style-type: none"> <li>• Excavated material or construction waste suitable for reuse on-site</li> <li>• Excavated material or construction waste suitable for public filling areas</li> <li>• Remaining C&amp;D waste for landfill</li> <li>• Chemical waste, and</li> <li>• General refuse</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
	<p>Proper segregation and disposal of construction waste should be implemented. Separate containers for inert and non-inert wastes should be provided. The inert waste should be taken to public filling area and the non-inert waste should be transported to strategic landfills.</p>	*
	<p>A trip-ticket system on the solid waste transfer/disposal operations should be included as one of the contractual requirements (ETWB TCW No. 31/2004). The Independent Environmental Checker (IEC) should be responsible for auditing this system.</p>	^
	<p>IEC should also be responsible for auditing the well-documented record system which includes: (i) quantity of waste generation, (ii) quantity of recycled material, (iii) quantity of disposed material, (iv) disposal methods and (v) sites should be implemented during construction phase.</p>	^
	<p>Regular cleaning and maintenance of the waste storage area should be conducted throughout the construction stage.</p>	^
	<p><u>Excavated spoil</u></p> <p>Control measures for soil temporarily stockpiled on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. Key impacts include:</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.



Types of Impacts	Mitigation Measures	Status
<b>Terrestrial Ecology</b>	<p>During the detailed design stage, the following issues should also be considered as possible to further minimise the impacts:</p> <ul style="list-style-type: none"> <li>• Adjustment of site boundary to minimise temporary loss of natural stream habitat during construction.</li> <li>• Adjustment of site boundary to minimise use of mixed woodland as temporary works area. In particular, the woodland habitat in temporary works area of the Eastern Portal will be avoided, thereby greatly reducing the area of temporary loss of woodland habitat.</li> <li>• Minimizing felling of large trees.</li> <li>• About 20% of trees within the works area will be transplanted. The individual of <i>Artocarpus hypargyreus</i> recorded within the temporary works area of HKU1, if to be encroached, would also be transplanted.</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>^</p>
	<p>Standard site practices including the following, should be enforced to minimise the disturbance to the surroundings:</p> <ul style="list-style-type: none"> <li>• Treat any damage that may occur to large individual trees in the adjacent area using materials and methods appropriate for tree surgery.</li> <li>• Reinstate work sites/disturbed areas immediately after completion of the construction works, in particular, through on-site tree/shrub planting along the woodland and shrubland section within the temporary works area. Tree/shrub species used should make reference from those in the surrounding area.</li> <li>• Regularly check the work site boundaries to ensure that they are not exceeded and that no damage occurs to surrounding areas.</li> </ul>	<p>^</p> <p>^</p> <p>^</p>
	<p>A total of 1.02 ha would be replanted with woodland species, reaching almost a 1.5:1 ratio for compensatory planting. Tree/shrub species used should be based on those in the surrounding areas, including those which are commonly recorded during the baseline surveys.</p>	<p>^</p>
	<p>A low-flow channel would be provided within the channelised section to maintain a deeper water depth in the expanded channel, in particular during dry season as well as a basin at the end of the channelised section to provide living space for aquatic life. Step chute in the form of a series of descending water pools would be constructed between the low flow channel and the undisturbed stream course. There would also be openings for aquatic fauna between each chute step (pool). These could work like a “ladder” to help avoid isolating the aquatic fauna in the channelised section from natural habitats.</p>	<p>^</p>
	<p>Measures are also needed to maintain the flow of all affected streams/nullahs during the construction stages. Temporary bypass should be provided if the stream/nullah flows will be cut off by the construction works. After the construction works are finished, sections of temporary loss should be reinstated. Construction materials, wastes, and equipment should be cleared from the sites.</p>	<p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>Surveys of amphibians at E4(P), PFLR1(P), W12(P), MB16, E5(B)(P), TP789(P) and P5(P) prior to commencement of construction is recommended. Frogs, including Hong Kong Cascade Frog and Lesser Spiny Frog, and tadpoles found at work areas of these proposed intake points will be collected and translocated to nearby streams that will not be affected by the project. These procedures should be performed by experienced herpetologists. A detailed translocation proposal will be submitted during the detailed design stage.</p> <p>Measures should also be taken to avoid runoff to streams and marine habitats. Stream/channel which could potentially be affected during construction should be prevented from sedimentation by erection of sediment barriers. Site runoff should be desilted by siltation traps in streams/channels or diverted, to reduce the potential for suspended sediments, organics and other contaminants to enter the local stream environment.</p>	<p>^</p> <p>^</p>
<b>Marine Ecology</b>	<p>Silt curtains will be deployed during the construction and demolition of the temporary berthing point. Deployment of silt curtains around the berthing point area would effectively avoid adverse water quality impacts due to barge filling. No significant ecological impact is anticipated.</p> <p>The invert of the stilling basin would be at -5.4 mPD. A cofferdam in the form of pipe-pile wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working area for construction of the stilling basin. The boulders from the seawall will then be removed by landbased grabs.</p> <p>Although the speed of the working vessels to be used in the Project (mainly barges) would not be high, a speed limit for marine traffic is proposed as a precautionary measure. A speed limit of 10 knots should be strictly enforced in the works area, in particular in the waters between the outfall location and the navigation channel in East Lamma Channel.</p>	<p>N/A</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Landscape and Visual	The proposed landscape and visual mitigation measures during the construction phase include:	
	CM1 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	^
	CM2 - Existing trees to be retained on site should be carefully protected during construction. The detailed proposal for any trees felling and transplantation is subject to Lands Department's approval on tree felling application at the detailed design stage.	^
	CM3 - Trees unavoidably affected by the works should be transplanted where practical.	^
	CM4 - Compensatory tree planting should be provided to compensate for felled trees.	^
	CM5 - The extent of disturbance on the existing stream course should be minimized. Any temporary works areas within the stream course shall be reinstated after construction.	^
	CM7 – Control of night-time lighting	^
	CM8 – Erection of decorative screen hoarding	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Cultural Heritage	<p>The Cultural Heritage Impact Assessment has identified the following resources which will require mitigation measures during the construction stage;</p>	
	<p><u>Haw Par Mansion (including boundary wall and gate)</u>  A condition survey must be undertaken by a qualified professional prior to the commencement of construction works for the tunnel portal in order to assess the structural integrity of the mansion, wall and gate (with special attention paid to any fragile architectural features). A report containing description of the types of construction, identification of fragile elements, an appraisal of the condition and a photographic record must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, including monitoring for vibration control to ensure that no damage to the structure and fabric of the house, wall and gate results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.</p>	^
	<p>A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the boundary wall/gate and the temporary works area (during construction works associated for both the tunnel portal and the permanent vehicle access ramp). This is to enable access for routine maintenance works on the wall and to ensure that the wall is not damaged by machinery operation or related construction activities. The temporary works area will be enclosed by standard DSD site hoarding.</p>	^
	<p><u>Former Explosive Magazine of Victoria Barracks</u>  A condition survey must be undertaken by a qualified professional prior to the commencement of construction works in order to assess the structural integrity of the retaining wall and the extent of damage from cracks and vegetation growth. A report containing a description of the wall's construction materials, identification of fragile and/or endangered elements, an appraisal of the condition and a photographic record of the retaining wall must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, such as monitoring for vibration control, to ensure that no damage to the retaining wall results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.</p> <p>A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the retaining wall and the temporary works area (for the duration of the construction phase). The works area will be enclosed by standard DSD site hoarding.</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.



Types of Impacts	Mitigation Measures	Status
<b>Fisheries</b>	<p>Silt curtain will be deployed during the construction and demolition of the temporary berthing point. With the deployment of silt curtains around the berthing point area, adverse water quality impact associated with the filling would not be anticipated. No significant fisheries impact is anticipated.</p> <p>The invert of stilling basin will be found at -5.4 mPD. A cofferdam in the form of pipe-pipe wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working space for the construction of stilling basin. The boulders from the seawall will then be removed by landbased grabs.</p>	<p>N/A</p> <p>^</p>
<b>Hazard to Life</b>	<p>There will be no overnight storage of explosives for this project. Transportation of explosives to site for the construction of adit will be undertaken on a daily basis. The contractor is required to destroy any unused explosives before nightfall. If contractor wishes to set up magazines for overnight storage of explosives, it is necessary to carry out risk assessment and seek the relevant approval following the EIAO process.</p>	<p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

---

---

**APPENDIX K  
EVENT ACTION PLANS**

---

---

## Appendix K - Event Action Plans

### Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR
<b>ACTION LEVEL</b>				
1.Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify the source and investigate the causes and propose remedial measures</li> <li>2. Inform Supervising Officer's Representative &amp; IEC</li> <li>3. Repeat measurement to confirm finding</li> <li>4. Increase monitoring frequency to daily</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2.Check Contractor's working methods</li> </ol>	<ol style="list-style-type: none"> <li>1.Notify Contractor</li> </ol>	<ol style="list-style-type: none"> <li>1.Rectify any unacceptable practice</li> <li>2.Amend working methods if appropriate</li> </ol>
2.Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify the source</li> <li>2. Inform Supervising Officer's Representative &amp; IEC</li> <li>3. Repeat measurements to confirm findings</li> <li>4. Increase monitoring frequency to daily</li> <li>5. Discuss with Supervising Officer's Representative &amp; IEC for remedial actions required</li> <li>6. If exceedance continues, arrange meeting with Supervising Officer's Representative &amp; IEC</li> <li>7. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Checking monitoring data submitted by ET</li> <li>2. Check Contractor's working methods</li> <li>3. Discuss with ET, IEC and Contractor on proposed remedial actions</li> <li>4. Advise the Supervising Officer's Representative &amp; ET on the effectiveness of the proposed remedial measures</li> <li>5. Supervise the implementation of the remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Ensure remedial actions properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>2. Implement the agreed proposals</li> <li>3. Amend proposal if appropriate</li> </ol>
<b>LIMIT LEVEL</b>				
1.Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source,,investigate the causes and propose remedial measures</li> <li>2. Inform Supervising Officer's Representative &amp; IEC and EPD</li> <li>3. Repeat measurement to confirm finding</li> <li>4. Increase monitoring frequency to daily</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep EPD and Supervising Officer's Representative &amp; IEC informed of the results</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check Contractor's working methods</li> <li>3. Discuss with ET and Contractor on proposed remedial actions</li> <li>4. Advise the Supervising Officer's Representative on the effectiveness of the proposed remedial measures</li> <li>5. Supervise the implementation of the remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Ensure remedial actions properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Amend proposal if appropriate</li> </ol>
2.Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Inform Supervising Officer's Representative, IEC and EPD the causes &amp; actions taken for the exceedances</li> <li>3. Repeat measurement to confirm findings</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst Supervising Officer's Representative, ET and Contractor on the potential remedial actions</li> <li>2. Review Contractor's remedial actions to assure their effectiveness and advise the</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to Supervising Officer's Representative within 3 working</li> </ol>

		<b>ACTION</b>		
<b>EVENT</b>	<b>ET</b>	<b>IEC</b>	<b>SUPERVISING OFFICER'S REPRESENTATIVE</b>	<b>CONTRACTOR</b>
<b>ACTION LEVEL</b>				
	4. Increase monitoring frequency to daily 5. Investigate the causes of exceedance 6. Arrange meeting with & IEC and Supervising Officer's Representative to discuss the remedial actions to be taken 7. Assess effectiveness of Contractor's remedial actions and keep ER, IEC and EPD informed of the results 8. If exceedance stops, cease additional monitoring	Supervising Officer's Representative accordingly 3. Supervise the implementation of the remedial measures	implemented 4. Ensure remedial measure are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event/Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	Contractor
Action Level	<ol style="list-style-type: none"> <li>1. Notify IEC, Supervising Officer's Representative and Contractor</li> <li>2. carry our investigation by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>3. Report the results of investigation to the IEC, Supervising Officer's Representative and Contractor</li> <li>4. Discuss with the Contractor and formulate remedial measures</li> <li>5. increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET</li> <li>2. Review the proposed remedial measures by the Contractor and advise the Supervising Officer's Representative &amp; ET accordingly</li> <li>3. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of complaint in writing</li> <li>2. Notify Contractor</li> <li>3. require Contractor to proposed remedial measures for analyzed noise problem</li> <li>4. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify practicable measures to minimize the noise impact. Submit noise mitigation proposals to ET, IEC and ET.</li> <li>2. Implement noise mitigation proposals</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Notify IEC, Supervising Officer's Representative, EPD and Contractor</li> <li>2. Identify the source(s) of impact by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>3. Repeat measurement to confirm findings</li> <li>4. Increase monitoring frequency</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>6. inform IEC, Supervising Officer's Representative and EPD the cause &amp; actions taken for the exceedances</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Supervising Officer's Representative informed of the results</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst Supervising Officer's Representative, ET, and Contractor on the potential remedial actions</li> <li>2. Review Contractor's remedial actions to assure their effectiveness and advise the Supervising Officer's Representative &amp; ET accordingly</li> <li>3. Supervise the implementation of the remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analyzed noise problem</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. If exceedance continuous, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is aborted</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Identify practicable measures to minimize the noise impact. Submit proposals for remedial actions to Supervising Officer's Representative within three working days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposal if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the Supervising Officer's Representative until the exceedance is abated</li> </ol>

Event/Action Plan for Water Quality

EVENT	ACTION			
	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR
<b>ACTION LEVEL</b>				
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> <li>1. Repeat in situ measurement to confirm findings;</li> <li>2. Identify source(s) of impact;</li> <li>3. Inform IEC, contractor and Supervising Officer's Representative;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods.</li> <li>5. Discuss mitigation measures with IEC and Contractor</li> <li>6. Repeat measurement on next day of exceedance.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>2. Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC on the proposed mitigation measures; and</li> <li>2. Make agreement on the mitigation measures to be implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment;</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative;</li> <li>6. Implement the agreed mitigation measures.</li> </ol>
Action level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement to confirm findings;</li> <li>2. Identify source(s) of impact;</li> <li>3. Inform IEC, contractor;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Prepare to increase the monitoring frequency to daily;</li> <li>8. Repeat measurement on next day of exceedance.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>2. Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC on the proposed mitigation measures; and</li> <li>2. Make agreement on the mitigation measures to be implemented.</li> <li>3. Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the Supervising Officer and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment and</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative within 3 working days;</li> <li>6. Implement the agreed mitigation measures.</li> </ol>
<b>LIMIT LEVEL</b>				
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> <li>1. Repeat measurement on next of exceedance to confirm findings;</li> <li>2. Identify source(s) of impact;</li> <li>3. Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET and Contractor's working methods.</li> <li>2. Discuss with ET and Contractor on possible mitigation measures;</li> <li>3. Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Discuss with IEC, ET and Contractor on the proposed mitigation.</li> <li>3. Request Contractor to view the working methods.</li> <li>4. Ensure mitigation measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment and consider changes of working methods;</li> <li>4. Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> </ol>

EVENT	ACTION			
	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR
				5. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> <li>1. Repeat measurement on next of exceedance to confirm findings;</li> <li>2. Identify source(s) of impact;</li> <li>3. Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET and Contractor's working methods.</li> <li>2. Discuss with ET and Contractor on possible mitigation measures;</li> <li>3. Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> <li>4. Supervise the implementation of mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the mitigation measures to be implemented;</li> <li>4. Ensure mitigation measures are properly implemented;</li> <li>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> <li>3. Implement the agreed mitigation measures;</li> <li>4. Resubmit proposals of mitigation measures if problem still not under control;</li> <li>5. As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</li> </ol>

---

---

**APPENDIX L  
COMPLAINT LOG**

---

---



**APPENDIX L – COMPLAINT LOG**

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-003	Construction site at Eastern Portal	22 May 2008	The complaint was lodged by Ms. Ng on 22 May 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	<p>According to the Contractor, only one excavator and one generator were operated for the excavation works around 8 am on 22 May 2008 at the Eastern portal. No other construction activities were conducted.</p> <p>In response to the complaint, The Contractor agreed to reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area.</p> <p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non-compliance or observation on noise was recorded.</p>	Closed
Com-2008-05-004	Construction site at Western Portal (Marine Works)	31 May 2008	The complaint was lodged by one of the local resident on 31 May 2008 regarding the noise nuisance generated from the marine works at Western Portal.	According to the Contractor, only two derrick barges and one tug boat were operated for the seabed formation works around 18:00 hrs on 31 May 2008 at the Western Portal. No other construction activities were conducted.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non-compliance or observation on noise was recorded.</p>	
Com-2008-07-007	Construction site at Eastern Portal	2 July 2008	<p>The complaint was lodged by a resident of The Legend on 2 July 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal</p>	<p>According to the Contractor, only one generator and one drilling rig (Jumbo) were operated for the preparation works around 7:30a.m on 2 July 2008 at the Eastern portal. Construction noise was found from other construction site (Gammon Construction Limited) adjacent to Eastern Portal area.</p> <p>In response to the complaint, The Contractor review his forthcoming operations within the Eastern Portal site as previous they agreed, reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area.</p> <p>Additional noise monitoring was conducted on 16 and 17 July 2008 during the drilling rig (Jumbo), excavator and wheel loader were operated for drilling works.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in June and July 2008 and additional noise monitoring (2) no non-compliance or observation on noise was recorded.</p>	
COM-2008-10-011	Construction site at Western Portal	11 October 2008	<p>The complaint was lodged by one of the resident of Victoria Road, Ms Cheung on 11 October regarding about the noise nuisance generated from the construction works at Western Portal</p>	<p>According to the Contractor, excavation works and marine works including sheet piling works were also conducted at the time of complaint at Western Portal</p> <p>Additional noise monitoring was conducted on 15 October 2008, drilling works, excavation works and marine works including sheet piling works were also conducted. The construction noise levels measured during the construction works were well below the construction noise limit of 75 dB(A)</p> <p>The Contractor agreed to reschedule the starting time of the construction works to 8:15am on every Saturday that without noise nuisance from the construction works to the nearby residents will be carried out from 7:00 am to 8:15 am at the Western Portal area.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Also, the Contractor has implemented the remedial measure that reschedule the starting time of the construction works to 8:15am on every Saturday immediately after receiving the complaint to minimize the noise nuisance to the nearby residents.</p>	
COM-2008-10-012	Construction site at Intake TP5	15 October 2008	<p>The complaint was lodged by Mr Choi on 15 October 2008 regarding about the noise generated from the GI works, which starts from 8:30 hrs to 17:30 hrs next to Aigburth at May Road.</p>	<p>According to the information provided by the Contractor, only rotary type drill rigs and water pumps were operated for the GI works at the time of complaint at Intake TP5.</p>	Closed
COM-2008-10-013	Construction site at Intake TP5	31 October 2008	<p>The complaint was lodged by Mr Lai on 31 October 2008 regarding the black smoke is emitted and noise is generated from the machine at the site (Intake TP5), he needed to close the windows to prevent the black smoke from entering his flat and to attenuate the noise.</p>	<p>Additional site inspection and noise monitoring at the podium of the Valverde at May Road were conducted on 3 Nov 2008 and 24 Oct, 5 Nov, 7 Nov 2008 respectively.</p> <p>The Contractor agreed to reschedule the starting time of the construction works to 9:30am on every Saturday and 8:00 on normal weekdays that without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at Intake TP5. Acoustic insulating materials</p>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-015	Construction site at Intake TP5	4 November 2008	The complaint was lodged by Ms Lee on 4 November regarding the noise nuisance generated from the construction works at Intake TP5.	<p>have been applied for enclosing water pump and rotary type drill rigs to minimize the noise nuisance to the nearest residents.</p> <p>Base on the information collected, the noise level measured at the podium of the Valverde at May Road were well below the construction noise limit of 75 dB(A) after the Contractor has implemented the remedial measure.</p>	
COM-2008-11-016	Construction site at Western Portal	17 November 2008	The complaint was lodged by Mr Cheng on 17 November 2008 regarding dust nuisance arising from the soil nailing works at the roadside slope of Cyberport Road.	<p>According to the information provided by the Contractor, soil nailing works were conducted and some plant equipments i.e air compressor and generator were operated at the time of complaint at Western Portal.</p> <p>Base on the regular air quality monitoring in November 2008 at Outside Aegean Terrace (AQ2) and Outside The Site Office at Western Portal (AQ3), the dust levels measured at AQ2 for 1 hour TSP and at AQ3 for 24 hour TSP were well below the Action Level (321µg/m<sup>3</sup> for 1 hour TSP and 156µg/m<sup>3</sup> for 24 hour TSP). Also, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities including soil nailing works.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-019	Construction site at Western Portal	29 November 2008	The complaint was lodged by Ms Cheung on 1 December 2008 regarding noise nuisance at Western Portal at 08:30 hrs approx on 29 November 2008 and 00:30 on 1 December 2008.	<p>According to the information provided by The Contractor, no construction works was carried out at the temporary jetty at the time of complaint (00:30 on 1 December 2008) at Western Portal.</p> <p>However, base on the regular noise monitoring at Outside Aegean Terrace (NC3), the noise level measured during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A).</p>	Closed
COM-2008-12-020	Construction site at Western Portal	28 December 2008	The complaint was lodged by Ms Cheung on 28 December 2008 regarding the excavator was found working within Western Portal works area on Sunday.	<p>The complaint was considered not justifiable as Construction Noise Permit (CNP) – CNP No. GW-RS0827-08 has been granted from EPD for carrying out the construction works at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. DC/2007/10) between 1 December 2008 at 1900 hours and 28 February 2009 at 2400 hours. The powered mechanical equipment can be operated during the hours as below:</p> <ul style="list-style-type: none"> <li>a) Any day not being a general holiday between 1900 – 2300 hours</li> <li>b) General holiday (<b>including Sundays</b>) between 0700 – 1900 hours</li> </ul>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-01-021	Muddy Water Discharged into Sea at Western Portal	21 January 2009	Muddy water was observed from discharging into the sea at Western Portal Site	<p>Base on the information collected, the muddy water discharged into the sea is considered due to the operations of excavation of stilling basin and poor condition of the silt curtain.</p> <p>The Contractor agreed to review their current provisions to prevent any muddy water from discharging into the sea again and close check the condition of the silt curtain.</p>	Closed
COM-2009-01-022(A)	Construction site at Western Portal	12 January 2009	The complaint was lodged by Mr Chan, the assistant of Mr CHAN Ngok pang (Southern District Councillor) about the resident in Baguio Villa near Victoria Road, Mr Ronald Chan concerns on the noisy activities carried out at Western Portal site.	<p>Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Aegean Terrace is at location close to the major site activities compared with Baguio Vila. Also, The Contractor agreed to reschedule their current works activities, no noisy work will be carried out at Western Portal Site before 8:00a.m.</p>	Closed
COM-2009-01-022(B)		21 January 2009	The complaint was lodged by resident of Aegean Terrace at Sassoon Road about the noise nuisance generated from Western Portal Site.		
COM-2009-01-022(C)		21 January 2009	The complaint was lodged by the resident in Baguio Villa near Victoria Road about noisy works at Western Portal Site.		

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-02-023	Construction site at Eastern Portal	7 February 2009	Complaint of Construction Noise at Early Morning (07:45hrs) at Eastern Portal Site	<p>Based on the information collected, the construction noise at about 07:45hrs on 7 February 2009 was due to the checking of the backhole by the sub-contractor.</p> <p>The Contractor was reminded to strengthen their site supervision and provide sufficient site-specific environmental training for sub-contractor to ensure that such situation would not be recurred.</p>	Closed
COM-2009-03-025	Construction site at Western Portal	2 March 2009 4 March 2009	Complaint of noise generated by midnight works and night-time lighting at Western Portal Site	<p>Base on the information collected, the regular noise monitoring was conducted during the construction works at the restricted hours. The noise measurement results were well below the construction noise limit of 65dB(A) for the period of 0700-2300 hrs on holiday; and 1900-2300 hrs on all other days and baseline level during the night time.</p> <p>The Contractor was reminded to strengthen their site supervision and implement necessary noise mitigation measures to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.</p> <p>Regarding the complaint of spotlight hanging on the plant at the site portion WP, The Contractor was reminded to implement the mitigation measures for Visual during the construction by controlling the night-</p>	Closed
COM-2009-03-026		7 March 2009	Complaint of pipe hitting noise at midnight at Western Portal Site.		



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				time lighting so that the residual visual impacts can be accepted.	
COM-2009-04-028	Construction site at Western Portal	7 April 2009	Complaint of noise generated from the construction works conducted till 11:00pm at Western Portal of the Hong Kong West Drainage Tunnel.	<p>According to the information provided by The Contractor, TBM, conveyor belt, ventilation fan, tower crane and cherry picker were operated for the construction works on 7 April 2009 before 11:00pm and only TBM works with conveyor belt and ventilation fan were operated on 10 April 09 (Sunday). No operation of derrick barge on 10 April 09.</p> <p>According to the photos taken on 8 April 2009, misplacement of plant was observed at Western Portal Site. Upon advice, The Contractor immediately moved the fan properly.</p> <p>Based on the information collected, the construction noise levels measured were well below the construction noise limit of 75 dB(A) for the period of 0700-1900 hrs on normal weekdays, 65 dB(A) for the period of 0700-2300 hrs on holiday; and 1900-2300 hrs on all other days and baseline level for the period of 2300-0700 hrs of next day. The ground borne noise levels measured were also well below the construction ground borne noise standards (i.e. 65</p>	Closed
COM-2009-04-029		10 April 2009	Complaint of noise generated by TBM works at Western Portal.		

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>dB(A) – Daytime (except General Holiday and Sundays) and 55 dB(A) – Daytime during general holidays and Sunday and all days during Evening (1900 to 2300 hrs). No exceedances of noise level have been recorded in March and April 2009.</p> <p>The Contractor was advised to strictly follow the conditions of the permit to avoid any misplacement of plants in the future. Also, The Contractor should take sufficient noise mitigation measures to minimize the environmental impact on the nearby community as recommended in the approved EIA report.</p> <p>In addition, DNJV already arranged tailors made training for the Production Team including the senior management and foreman to explain the conditions and requirements listed on the CNP and delegated one Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements before the commencement of the construction activities during the restricted hour.</p>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected, regular noise Monitoring was conducted during the night time to check the noise levels are complying with the construction noise criteria. The noise levels measured at NC3 during the construction works at night time were well below the construction noise limit.</p> <p>The Contractor was reminded to strengthen their site supervision by delegated Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements and implement necessary noise mitigation measures as recommended in the Approved EIA report to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.</p>	
COM-2009-04-030	Construction site at Western Portal	30 April 2009	Complaint of Construction Noise Generated at Night at Western Portal.	<p>According to the site activities diaries, TBM chainage, TBM excavation, installation of segment ring, pea gravel &amp; mortar injection and installation cables &amp; pipes at gantries were the activities conducted in the night of 30 April 2009.</p> <p>In accordance with the night time visit on 15 May 2009, the noise levels at Aegean Terrace was not high but with occasionally</p>	Closed
COM-2009-05-031		4 May 2009	Complaint of low frequency noise emitted from the construction site at Western Portal.		

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
		11 May 2009	Complaint of Construction Noise nuisance generated from the Western Portal Site from day to night.	<p>sound of locomotive and tower crane operations.</p> <p>No exceedance of noise level was recorded since the commencement of the project works at Western Portal Site. The noise levels measured at NC3 during the construction works were well below the construction noise limit.</p> <p>The Contractor will continue implementing their mitigation measures (e.g. Instruct workers not to shout during work in the evening; no horn signal of locomotive after 6:55 pm).</p>	
COM-2009-05-032	Construction site at Eastern Portal	13 May 2009	The complaint was lodged by a resident regarding the Construction Noise Nuisance from the construction works that were carried out from early morning till night time at Eastern Portal Site Area.	<p>Based on the information collected, the noise levels measured at NC1/NC1a and NC2 during the construction works were well below the construction noise limit or baseline level.</p> <p>The Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents especially during the restricted hours.</p>	Closed
COM-2009-06-035	Hong Kong West Drainage Tunnel Construction Site at Cyberport	3 June 2009	EPD received a public complaint raised by Mr. Lee regarding the transportation and disposal of construction wastes from Hong Kong West	Base on the information collected, alternative disposal ground is proposed by The Contractor and they have been submitted the relevant information and sought the approval from Supervising	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Drainage Tunnel Construction Site at Cyberport on 3 June 2009.	Officer. The Contractor also maintains the daily record with details of each disposal trip from the Site and the disposal ground.	
COM-2009-06-037	Construction site at Eastern Portal	23 June 2009	The few noise complaints were lodged by a resident of The Legend and Ronsdale Garden regarding the Construction Noise Nuisance from the construction works at Eastern Portal Site Area since 7:00a.m and in the afternoon.	Based on the information collected, the noise levels measured at NC1 and NC2 during the construction works were well below the construction noise limit or baseline level.  In response to the complaints, the head of hydraulic breaker has been wrapped with sound proof materials and movable noise barriers were provided for rock excavation to reduce noise.  The Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents.	Closed
COM-2009-06-038			The complaint was raised by Ms Wong of Goodwell Property Management, she wrote on behalf of the Estate Owner Committee of Legend at Tai Hang about noise nuisance arising from the excavation works at Eastern Portal site portion. The Committee requested the Contractor to provide mitigation measures to minimise the impact.		
COM-2009-08-040	Construction site at Intake PFLR1	26 August 2009	The complaint was relating to the noise generated from the construction activities of breaking of the existing boundary wall of Pokfulam Road Playground by use of the	Noise monitoring results conducted on 1 September 2009 at NC11 - Honey Court for the Intake PFLR1 was submitted and no exceedance was recorded. In addition, based on the regular site inspection conducted at Intake PFLR1, no observation/non-	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			hand-held electric breaker.	<p>compliance on air quality was identified. The environmental conditions of the site will be continuously reviewed and monitored.</p> <p>DNJV had installed tarpaulin shielding and cover to mitigate not only the potential emission of exhausted smoke, but also the visual impact to the residents nearby.</p>	
COM-2009-09-042	Construction site at Eastern Portal	21 September 2009	The complaint was raised by a resident of The Legend regarding poor housekeeping and construction noise nuisance from the Eastern Portal Site Area.	<p>Based on the information gathered in the Investigation, the Contractor had taken action immediately to rectify the complaint of poor housekeeping. The white site office was painted green in harmony with the surrounding environment and the site was maintained in a clean and tidy condition. All materials required for temporary works were stored in an orderly manner.</p> <p>Regarding the complaint of construction noise impact, the noise levels measured at The Legend (NC2) during the construction works in the normal working hours were well below the construction noise limit level.</p> <p>Nevertheless, the Contractor is also committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				provide training for the workers to increase awareness of their environmental responsibilities.	
COM-2009-10-044	Construction site at Eastern Portal	6 and 7 October 2009	The complaint was raised by a resident of The Legend and Ronsdale Garden regarding the construction noise nuisance from the Eastern Portal Site Area.	Based on the information gathered in the Investigation, the noise levels measured (additional noise monitoring) at The Legend (NC2) and Ronsdale Garden during the construction works including rock breaking works and soil nailing works were ranged from 68.4dB(A) to 75.3 dB(A) in the normal working hours.  The Contractor is committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities.  It is recommended to increase the construction noise monitoring frequency for Eastern Portal Site to check the mitigation effectiveness.	Closed
COM-2009-10-045					
COM-2009-11-054	Construction site at Western Portal	23 and 29 November 2009	The complaint was raised by a resident of Aegean Terrace regarding the construction noise nuisance from the Western Portal Site Area.	Base on the information collected, the noise levels measured at NC3 during the construction works were well below the construction noise limit.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Nevertheless, the Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report, Clause 5.4.15 to minimize/avoid the nuisance caused to the nearby residents.</p>	
COM-2009-12-059	Construction site at Intake MB16	27 November 2009	<p>The complaint was received on 2 November 2009 regarding the dust nuisance caused by the works at the Construction Site at Mount Butler Road near Clementi Road (Intake MB16). EPD subsequently issued a notice of complaint.</p>	<p>Based on the information collected, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities.</p> <p>During the site inspection in November 2009, slope improvement works including soil nailing works were observed from other construction site adjacent to DNJV's construction works at Mount Butler Road.</p>	Closed
COM-2009-12-061	Construction site at Intake PFLR1	23 and 28 December 2009	<p>Two public complaints were received from the resident of Pok Fu Lam Road on 23<sup>rd</sup> and 28<sup>th</sup> December 2009 respectively about the construction noise nuisance from the construction site at Intake PFLR 1.</p>	<p>Based on the information gathered in the Investigation, the noise levels measured at Honey Court (NC11) during the construction works were well below the construction noise limit.</p> <p>The location of the designated noise monitoring station (NC11 – Honey Court) is at location close to the construction site compared with Pok Fu Lam Height.</p> <p>In addition, a large scale innovation works being undertaken at a resident building adjacent to the Pok Fu Lam Height was observed during the routine site inspection.</p>	Closed



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>The innovation works included hammering and drilling on the outer walls of the building and contributed significantly to the noisy environment.</p>	
COM-2010-01-062	Construction site at Western Portal	3 January 2010	<p>The public complaint was received from the resident of Bel-Air through the project hotline on 3rd January 2010 about “woeing” sound heard after midnight, and he suspected that the sound was coming the construction sites at Cyberport.</p>	<p>Base on the information collected, the noise levels measured at NC3 during the construction works were well below the baseline level. The location of the designated noise monitoring station (NC3 – Outside Aegean Terrace) is at location close to the construction site compared with Bel-Air.</p> <p>The Contractor will continue implementing the existing noise mitigation measures at the Western Portal to minimize the environmental impact to the nearby residents.</p>	Closed
	Intake MB16	20 January 2010	<p>Complaint on suspected ground-borne noise raised by a resident at Clement Court, a short distance downhill from MB16 on 20<sup>th</sup> January 2010.</p>	Under Investigation	N/A

---

---

**APPENDIX M**  
**CONSTRUCTION PROGRAMME**

---

---

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009						2010					
									NOV		DEC		JAN		FEB		MAR		APR	
<b>THR2 off &amp; re-shuffle RBM</b>																				
<b>CC01 - PRELIMINARIES &amp; GENERAL REQUIREMENTS</b>																				
<b>Milestone</b>																				
<b>General</b>																				
M1-1140	1.14-Complete of All Obligat's From 541to600d	0	0		04AUG09A	100	0	0												
M1-1150	1.15-Complete of All Obligat's From 601to660d	0	0		07OCT09A	100	0	0												
M1-1160	1.16-Complete of All Obligat's From 661to720d	0	0		07DEC09A	100	0	-7	(MC 78)◆											
M1-1170	1.17-Complete of All Obligat's From 721to780d	0	0		31JAN10*	0	0	0				◆								
M1-1180	1.18-Complete of All Obligat's From 781to840d	0	0		31MAR10*	0	0	0							◆					
M1-1430	1.43-Acceptance of Monthly Report on TDMS(14M)	0	0		04SEP09A	100	0	0												
M1-1440	1.44-Acceptance of Monthly Report on TDMS(15M)	0	0		04SEP09A	100	0	0												
M1-1450	1.45-Acceptance of Monthly Report on TDMS(16M)	0	0		04SEP09A	100	0	0												
M1-1460	1.46-Acceptance of Monthly Report on TDMS(17M)	0	0		04SEP09A	100	0	0												
M1-1470	1.47-Acceptance of Monthly Report on TDMS(18M)	0	0		04SEP09A	100	0	0												
M1-1480	1.48-Acceptance of Monthly Report on TDMS(19M)	0	0		04SEP09A	100	0	0												
M1-1490	1.49-Acceptance of Monthly Report on TDMS(20M)	0	0		04SEP09A	100	0	0												
M1-1500	1.50-Acceptance of Monthly Report on TDMS(21M)	0	0		07OCT09A	100	0	0												
M1-1510	1.51-Acceptance of Monthly Report on TDMS(22M)	0	0		04NOV09A	100	0	-16												
M1-1520	1.52-Acceptance of Monthly Report on TDMS(23M)	0	0		07DEC09A	100	0	-37	(MC 79)◆											
M1-1530	1.53-Acceptance of Monthly Report on TDMS(24M)	0	0		06JAN10A	100	0	-37		(MC 84)◆										
M1-1540	1.54-Acceptance of Monthly Report on TDMS(25M)	0	0		20JAN10*	0	0	-20			◆									
M1-1550	1.55-Acceptance of Monthly Report on TDMS(26M)	0	0		31JAN10*	0	0	0				◆								
M1-1560	1.56-Acceptance of Monthly Report on TDMS(27M)	0	0		28FEB10*	0	0	0					◆							
M1-1570	1.57-Acceptance of Monthly Report on TDMS(28M)	0	0		31MAR10*	0	0	0							◆					
<b>CC02 - DESIGN &amp; DESIGN CHECKING OF THE WORKS</b>																				
<b>Design Stage</b>																				
<b>Section 1 (Eastern Portal)</b>																				
D00275	APP Cofferdam for Intake Shaft DDA	42	7	21MAY08A	27JAN10	90	7	-93												
D00278	P&S Reinst Perm Slope at Coff Intake Shaft DDA	63	0	23JUN09A	30OCT09A	100	0	0												
D00279	APP Reinst Perm Slope at Coff Intake Shaft DDA	92	10	31OCT09A	30JAN10	90	10	0												
D02334	APP East P Temp Drainage Divn Side Stream-DDA	76	0	28MAR08A	03SEP09A	100	0	0												
<b>Section 1 Dropshaft</b>																				
D00630	P&S Dropshaft Temp Rock Supt (Excl. W0) AIP	70	0	23OCT08A	16SEP09A	100	0	0												
D00633	APP Dropshaft Temp Rock Supt (Excl. W0) AIP	91	0	17SEP09A	10DEC09A	100	0	6												
D00636	P&S Dropshaft Temp Rock Supt (Excl. W0) DDA	60	60	21JAN10*	21MAR10	0	60	-93												
D00639	APP Dropshaft Temp Rock Supt (Excl. W0) DDA	92	92	22MAR10	21JUN10	0	92	-93												
D00645	APP Dropshaft Permanent Lining (Excl W0) AIP	47	0	18MAR09A	10SEP09A	100	0	0												
D00648	P&S Dropshaft Permanent Lining(Excl W0) DDA	62	7	19JUN09A	27JAN10	90	7	-93												
D00651	APP Dropshaft Permanent Lining(Excl W0) DDA	92	92	28JAN10	29APR10	0	92	-93												
D00671	APP Dropshaft&SC at W0 Temp Rock Supt DDA VO10	7	7	21JAN10	27JAN10	0	7	-93												
<b>Section 1 (Portion W0)</b>																				
D01164	P&S W0-Permanent Works Intake DDA VO10	35	0	23AUG08A	30NOV09A	100	0	-35												
D01166	APP W0-Permanent Works Intake DDA VO10	7	5	01DEC09A	25JAN10	90	5	-84												
D01188	APP W0-Temp Works&Drainage Diversion DDA VO10	21	0	13MAR09A	22JUL09A	100	0	0												
<b>Section 7 (Portion THR2)</b>																				
D00950	P&S THR2-Permanent Works Intake DDA	62	0	20FEB09A	27NOV09A	100	0	-46												
D00955	APP THR2-Permanent Works Intake DDA	92	37	28NOV09A	26FEB10	59	37	-45												
D00958	P&S THR2-Temp Works & Drainage Diversion DDA	62	0	20FEB09A	04AUG09A	100	0	0												
D00959	APP THR2-Temp Works & Drainage Diversion DDA	92	5	05AUG09A	25JAN10	90	5	-82												
<b>Section 4 (Portion MB16)</b>																				
D00790	P&S MB16-Permanent Works Intake DDA	62	0	05MAY09A	23JUL09A	100	0	0												
D00795	APP MB16-Permanent Works Intake DDA	92	4	24JUL09A	24JAN10	95	4	-93												
D00799	APP MB16-Temp Works & Drainage Diversion - DDA	92	0	21JUL09A	11DEC09A	100	0	-46												
D00828	APP MB16-Permanent Slopeworks DDA	122	0	16MAY09A	28SEP09A	100	0	0												
<b>Section 31 (Portion PFLR1)</b>																				
D02260	P&S PFLR1-Permanent Works Intake DDA	62	0	19OCT09A	28NOV09A	100	0	21												
D02265	APP PFLR1-Permanent Works Intake DDA	92	39	29NOV09A	28FEB10	59	39	21												
D02268	P&S PFLR1-Temp Works & Drainage Diversion DDA	62	0	20JUN09A	21JUL09A	100	0	0												
D02269	APP PFLR1-Temp Works & Drainage Diversion DDA	92	2	22JUL09A	22JAN10	95	2	-93												
D02272	VO # SOI 16 Due to Design placed on-hold-(PFLR1)	213	64	25AUG09A	25MAR10	78	64	0												
<b>Section30 (Portion HKU1)</b>																				
D02210	P&S HKU1-Permanent Works Intake DDA	62	0	02OCT08A	30SEP09A	100	0	0												
D02215	APP HKU1-Permanent Works Intake DDA	92	14	01OCT09A	03FEB10	84	14	-34												
D02218	P&S HKU1-Temp Works & Drainage Diversion DDA	62	0	12MAR09A	28JUL09A	100	0	0												
D02219	APP HKU1-Temp Works & Drainage Diversion DDA	122	0	29JUL09A	25NOV09A	100	0	2												
<b>Section 6 (Portion E7)</b>																				
D00885	APP E7 - Permanent Works Intake AIP	92	0	20SEP08A	31AUG09A	100	0	0												
D00890	P&S E7 - Permanent Works Intake DDA	62	0	28OCT09A	28NOV09A	100	0	22												
D00895	APP E7 - Permanent Works Intake DDA	92	39	29NOV09A	28FEB10	57	39	22												
D00899	APP E7 - Temp Works & Drainage Diversion - DDA	92	0	19MAR09A	18DEC09A	100	0	-53												
D00935	APP E7 - Permanent Slopeworks DDA	122	0	21APR09A	30JUL09A	100	0	0												
D00937	VO # 15 Design stoppage - (E7)	182	7	22JUL09A	27JAN10	90	7	-5												
D00939	VO # 15 Design Revision & IDC Check - (E7)	31	31	28JAN10	27FEB10	0	31	-5												
<b>Section 29 (Portion W10)</b>																				
D02160	P&S W10-Permanent Works Intake DDA	62	0	15MAY09A	12NOV09A	100	0	-17												
D02165	APP W10-Permanent Works Intake DDA	92	23	13NOV09A	12FEB10	75	23	-17												
D02167	APP W10-Temp Works & Drainage Diversion AIP	122	0	19NOV08A	27OCT09A	100	0	-1												
D02168	P&S W10-Temp Works & Drainage Diversion DDA	62	0	01MAR09A	11SEP09A	100	0	0												
D02169	APP W10-Temp Works & Drainage Diversion DDA	122	5	12SEP09A	25JAN10	95	5	-42												
<b>Section 32 (Portion SM1)</b>																				
D02310	P&S SM1-Permanent Works Intake DDA	63	0	05NOV08A	17NOV09A	100	0	-22												

NOV	DEC	JAN	FEB	MAR	APR
2009			2010		

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

1001

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001

Sheet 1 of 12

**Design & Construction of HK, West Drainage Tunnel**  
 Contract No. DC/2007/10  
 3 MONTH ROLLING PROGRAMME  
 JANUARY/2010 MONTHLY REPORT

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009					
									2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>Section 32 (Portion SM1)</b>														
D02315	APP SM1-Permanent Works Intake DDA	92	28	18NOV09A	17FEB10	69	28	-22						
D02319	APP SM1-Temp Works & Drainage Diversion DDA	92	0	09JUN09A	11SEP09A	100	0	0						
<b>Section 26 (Portion RR1)</b>														
D02005	APP RR1-Permanent Works Intake AIP	92	0	09DEC08A	04SEP09A	100	0	0						
D02010	P&S RR1-Permanent Works Intake DDA	62	0	08MAY09A	27NOV09A	100	0	-32						
D02015	APP RR1-Permanent Works Intake DDA	92	38	28NOV09A	27FEB10	58	38	-32						
D02017	APP RR1-Temp Works & Drainage Diversion AIP	122	0	13JAN09A	18NOV09A	100	0	-23						
D02018	P&S RR1-Temp Works & Drainage Diversion DDA	62	0	12MAR09A	09SEP09A	100	0	0						
D02019	APP RR1-Temp Works & Drainage Diversion DDA	122	5	10SEP09A	25JAN10	95	5	-16						
<b>Section 5 (Portion MBD2)</b>														
D00840	P&S MBD2-Permanent Works Intake DDA	62	0	07SEP09A	17NOV09A	100	0	-10						
D00845	APP MBD2-Permanent Works Intake DDA	92	28	18NOV09A	17FEB10	69	28	-10						
D00860	P&S MBD2-Temp Works & Drainage Diversion DDA	62	0	27JUL09A	25SEP09A	100	0	0						
D00865	APP MBD2-Temp Works & Drainage Diversion DDA	92	5	26SEP09A	25JAN10	95	5	-30						
<b>Section 23 (Portion TP4)</b>														
D01850	P&S TP4-Permanent Works Intake DDA	62	0	12AUG09A	17NOV09A	100	0	-22						
D01855	APP TP4-Permanent Works Intake DDA	92	28	18NOV09A	17FEB10	69	28	-22						
D01858	P&S TP4-Temp Works & Drainage Diversion DDA	62	0	03APR09A	03SEP09A	100	0	0						
D01859	APP TP4-Temp Works & Drainage Diversion DDA	92	5	04SEP09A	25JAN10	95	5	-52						
D01890	P&S TP4-Permanent Slopeworks DDA	62	0	31MAR09A	17AUG09A	100	0	0						
D01895	APP TP4-Permanent Slopeworks DDA	122	0	18AUG09A	01DEC09A	100	0	16						
<b>Section 28 (Portion P5)</b>														
D02110	P&S P5-Permanent Works Intake DDA	63	0	29SEP09A	28NOV09A	100	0	2						
D02115	APP P5-Permanent Works Intake DDA	92	39	29NOV09A	28FEB10	57	39	2						
D02118	P&S P5-Temp Works & Drainage Diversion DDA	62	7	12AUG09A	27JAN10	95	7	-93						
D02119	APP P5-Temp Works & Drainage Diversion DDA	122	122	28JAN10	29MAY10	0	122	-93						
<b>Section 22 (Portion TP5)</b>														
D01800	P&S TP5-Permanent Works Intake DDA	62	7	24SEP09A	27JAN10	90	7	-64						
D01805	APP TP5-Permanent Works Intake DDA	92	92	28JAN10	29APR10	0	92	-64						
D01808	P&S TP5-Temp Works & Drainage Diversion DDA	62	0	24JUL09A	22SEP09A	100	0	0						
D01809	APP TP5-Temp Works & Drainage Diversion DDA	92	7	23SEP09A	27JAN10	90	7	-35						
<b>Section 21 (Portion TP789)</b>														
D01740	P&S TP789-Permanent Works Intake DDA	62	0	18MAY09A	11DEC09A	100	0	-46						
D01745	APP TP789-Permanent Works Intake DDA	92	52	12DEC09A	13MAR10	43	52	-46						
D01747	APP TP789-Temp Works & Drainage Diversion AIP	92	0	03DEC08A	19NOV09A	100	0	-24						
D01748	P&S TP789-Temp Works & Drainage Diversion DDA	62	0	29APR09A	04SEP09A	100	0	0						
D01749	APP TP789-Temp Works & Drainage Diversion DDA	92	7	05SEP09A	27JAN10	90	7	-46						
<b>Section 24 (Portion W5)</b>														
D01906	P&S W5-Permanent Works Intake DDA	63	0	14OCT09A	28NOV09A	100	0	23						
D01907	APP W5-Permanent Works Intake DDA	92	39	29NOV09A	28FEB10	57	39	23						
D01911	APP W5-Temp Works & Drainage Diversion AIP	122	0	05MAR09A	11NOV09A	100	0	-11						
D01912	P&S W5-Temp Works & Drainage Diversion DDA	62	0	04AUG09A	30OCT09A	100	0	2						
D01913	APP W5-Temp Works & Drainage Diversion DDA	122	40	31OCT09A	01MAR10	67	40	2						
<b>Section 2 (Portion E5A)</b>														
D00684	P&S E5A-Permanent Works Intake DDA	62	0	02OCT09A	28NOV09A	100	0	4						
D00686	APP E5A-Permanent Works Intake DDA	92	39	29NOV09A	28FEB10	57	39	4						
D00688	APP E5A-Temp Works & Drainage Diversion AIP	92	0	18OCT08A	26AUG09A	100	0	0						
D00690	P&S E5A-Temp Works & Drainage Diversion DDA	62	0	28JUL09A	11SEP09A	100	0	0						
D00695	APP E5A-Temp Works & Drainage Diversion DDA	92	7	12SEP09A	27JAN10	95	7	-46						
<b>Section 27 (Portion W8)</b>														
D02060	P&S W8-Permanent Works Intake DDA	63	0	23OCT09A	28NOV09A	100	0	23						
D02065	APP W8-Permanent Works Intake DDA	122	69	29NOV09A	30MAR10	43	69	23						
D02067	APP W8-Temp Works & Drainage Diversion AIP	92	0	12DEC08A	19OCT09A	100	0	0						
D02068	P&S W8-Temp Works & Drainage Diversion DDA	62	0	08JUL09A	22SEP09A	100	0	0						
D02069	APP W8-Temp Works & Drainage Diversion DDA	122	5	23SEP09A	25JAN10	95	5	-3						
<b>Section 3 (Portion E5B)</b>														
D00740	P&S E5B-Permanent Works Intake DDA	62	0	02OCT09A	28NOV09A	100	0	4						
D00745	APP E5B-Permanent Works Intake DDA	92	39	29NOV09A	28FEB10	57	39	4						
D00747	APP E5B-Temp Works & Drainage Diversion AIP	92	0	28FEB09A	26AUG09A	100	0	0						
D00748	P&S E5B-Temp Works & Drainage Diversion DDA	62	0	05AUG09A	22SEP09A	100	0	0						
D00749	APP E5B-Temp Works & Drainage Diversion DDA	92	7	23SEP09A	27JAN10	90	7	-40						
<b>Section 20 (Portion M3)</b>														
D01680	P&S M3-Permanent Works Intake DDA	62	23	13NOV09A	12FEB10	62	23	-54						
D01685	APP M3-Permanent Works Intake DDA	92	92	13FEB10	15MAY10	0	92	-54						
D01688	P&S M3-Temp Works & Drainage Diversion DDA	62	7	28OCT09A	27JAN10	90	7	-38						
D01689	APP M3-Temp Works & Drainage Diversion DDA	92	92	28JAN10	29APR10	0	92	-38						
D01720	P&S M3-Permanent Slopeworks DDA	62	0	10OCT09A	27NOV09A	100	0	23						
D01725	APP M3-Permanent Slopeworks DDA	122	68	28NOV09A	29MAR10	44	68	23						
<b>Section 19 (Portion MA17)</b>														
D01620	P&S MA17-Permanent Works Intake DDA	62	0	25NOV09A	28DEC09A	100	0	-8						
D01625	APP MA17-Permanent Works Intake DDA	92	70	29DEC09A	31MAR10	23	70	-9						
D01627	APP MA17-Temp Works & Drainage Diversion AIP	92	0	05MAR09A	05AUG09A	100	0	0						
D01628	P&S MA17-Temp Works & Drainage Diversion DDA	62	0	05AUG09A	28NOV09A	100	0	-33						
D01629	APP MA17-Temp Works & Drainage Diversion DDA	92	39	29NOV09A	28FEB10	57	39	-33						
D01660	P&S MA17-Permanent Slopeworks DDA	62	0	10AUG09A	09OCT09A	100	0	0						
D01665	APP MA17-Permanent Slopeworks DDA	122	19	10OCT09A	08FEB10	84	19	0						
<b>Section 15 (Portion W3)</b>														
D01405	APP W3-Permanent Works Intake AIP	92	0	23JAN09A	26AUG09A	100	0	0						
D01410	P&S W3-Permanent Works Intake DDA	62	21	11DEC09A	10FEB10	66	21	-52						
D01415	APP W3-Permanent Works Intake DDA	92	92	11FEB10	13MAY10	0	92	-52						
D01417	APP W3-Temp Works & Drainage Diversion AIP	92	0	28FEB09A	24NOV09A	100	0	-29						

NOV	DEC	JAN	FEB	MAR	APR
2009			2010		

Start Date	30NOV07	Early Bar
Finish Date	25MAY12	Previous Month (912B)
Data Date	21JAN10	Progress Bar
Run Date	27JAN10 15:51	Critical Activity

1001  
 Sheet 2 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009					
									2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>Section 15 (Portion W3)</b>														
D01418	P&S W3-Temp Works & Drainage Diversion DDA	62	7	27OCT09A	27JAN10	90	7	-38						
D01419	APP W3-Temp Works & Drainage Diversion DDA	92	92	28JAN10	29APR10	0	92	-38						
<b>Section 17 (Portion MA14)</b>														
D01510	P&S MA14-Permanent Works Intake DDA	62	0	24NOV09A	30DEC09A	100	0	-10						
D01515	APP MA14-Permanent Works Intake DDA	92	71	31DEC09A	01APR10	22	71	-10						
D01517	APP MA14-Temp Works & Drainage Diversion AIP	92	0	04MAR09A	30NOV09A	100	0	-35						
D01518	P&S MA14-Temp Works & Drainage Diversion DDA	62	0	04SEP09A	27NOV09A	100	0	-23						
D01519	APP MA14-Temp Works & Drainage Diversion DDA	92	38	28NOV09A	27FEB10	58	38	-23						
D01550	P&S MA14-Permanent Slopeworks DDA	62	0	05AUG09A	28SEP09A	100	0	0						
D01555	APP MA14-Permanent Slopeworks DDA	122	0	29SEP09A	27OCT09A	100	0	93						
<b>Section 18 (Portion MA15)</b>														
D01570	P&S MA15-Permanent Works Intake DDA	62	0	11NOV09A	23DEC09A	100	0	-3						
D01575	APP MA15-Permanent Works Intake DDA	92	65	24DEC09A	26MAR10	29	65	-4						
D01585	APP MA15-Temp Works & Drainage Diversion AIP	92	0	04MAR09A	05AUG09A	100	0	0						
D01590	P&S MA15-Temp Works & Drainage Diversion DDA	62	0	16JUN09A	12OCT09A	100	0	46						
D01595	APP MA15-Temp Works & Drainage Diversion DDA	92	5	13OCT09A	25JAN10	95	5	33						
<b>Section 10 (Portion DG1)</b>														
D01095	APP DG1-Permanent Works Intake AIP	92	0	29NOV08A	29SEP09A	100	0	0						
D01100	P&S DG1-Permanent Works Intake DDA	62	0	10DEC09A	30DEC09A	100	0	-10						
D01105	APP DG1-Permanent Works Intake DDA	92	71	31DEC09A	01APR10	22	71	-10						
D01107	APP DG1-Temp Works & Drainage Diversion AIP	92	0	13JAN09A	17SEP09A	100	0	0						
D01108	P&S DG1-Temp Works & Drainage Diversion DDA	63	0	04SEP09A	11JAN10A	100	0	-67						
D01109	APP DG1-Temp Works & Drainage Diversion DDA	92	83	12JAN10A	13APR10	9	83	-67						
<b>Section 9 (Portion HR1)</b>														
D01050	P&S HR1-Permanent Works Intake DDA	62	39	29DEC09A	28FEB10	37	39	-58						
D01055	APP HR1-Permanent Works Intake DDA	92	92	01MAR10	31MAY10	0	92	-58						
D01056	P&S HR1-Temp Works & Drainage Diversion AIP	62	0	20APR09A	30SEP09A	100	0	0						
D01057	APP HR1-Temp Works & Drainage Diversion AIP	92	10	01OCT09A	30JAN10	90	10	-30						
D01058	P&S HR1-Temp Works & Drainage Diversion DDA	62	41	31DEC09A	12MAR10	33	41	-9						
D01059	APP HR1-Temp Works & Drainage Diversion DDA	92	92	13MAR10	12JUN10	0	92	-9						
<b>Section 14 (Portion BR6)</b>														
D01360	P&S BR6-Permanent Works Intake DDA	63	54	12JAN10A	15MAR10	14	54	-42						
D01365	APP BR6-Permanent Works Intake DDA	92	92	16MAR10	15JUN10	0	92	-42						
D01370	P&S BR6-Temp Works & Drainage Diversion AIP	62	0	23FEB09A	07SEP09A	100	0	0						
D01375	APP BR6-Temp Works & Drainage Diversion AIP	92	7	08SEP09A	27JAN10	90	7	-50						
D01380	P&S BR6-Temp Works & Drainage Diversion DDA	63	0	17SEP09A	15JAN10A	100	0	-8						
D01385	APP BR6-Temp Works & Drainage Diversion DDA	92	87	16JAN10A	24APR10	5	87	-15						
<b>Section 12 (Portion W1)</b>														
D01260	P&S W1-Permanent Works Intake DDA	62	39	29DEC09A	28FEB10	37	39	-61						
D01265	APP W1-Permanent Works Intake DDA	92	92	01MAR10	31MAY10	0	92	-61						
D01267	APP W1-Temp Works & Drainage Diversion AIP	92	0	28FEB09A	01SEP09A	100	0	0						
D01268	P&S W1-Temp Works & Drainage Diversion DDA	62	0	25AUG09A	29SEP09A	100	0	0						
D01269	APP W1-Temp Works & Drainage Diversion DDA	92	7	30SEP09A	27JAN10	90	7	-30						
<b>Section 8 (Portion GL1)</b>														
D01000	P&S GL1-Permanent Works Intake DDA	62	48	07JAN10A	09MAR10	22	48	-67						
D01005	APP GL1-Permanent Works Intake DDA	92	92	10MAR10	09JUN10	0	92	-67						
D01007	APP GL1-Temp Works & Drainage Diversion AIP	92	0	23NOV08A	21JUL09A	100	0	0						
D01008	P&S GL1--Temp Works & Drainage Diversion DDA	62	47	06JAN10A	08MAR10	24	47	-78						
D01009	APP GL1--Temp Works & Drainage Diversion DDA	92	92	09MAR10	08JUN10	0	92	-78						
<b>Section 25 (Portion CR1)</b>														
D01960	P&S CR1-Permanent Works Intake DDA	62	62	01MAR10*	01MAY10	0	62	0						
D01967	APP CR1-Temp Works & Drainage Diversion AIP	122	0	03MAR09A	18SEP09A	100	0	0						
D01968	P&S CR1-Temp Works & Drainage Diversion DDA	62	5	28OCT09A	25JAN10	95	5	-36						
D01969	APP CR1-Temp Works & Drainage Diversion DDA	122	122	26JAN10	27MAY10	0	122	-36						
<b>Section 13 (Portion BR5)</b>														
D01310	P&S BR5-Permanent Works Intake DDA	63	42	31DEC09A	03MAR10	33	42	-30						
D01315	APP BR5-Permanent Works Intake DDA	92	92	04MAR10	03JUN10	0	92	-30						
D01317	APP BR5-Temp Works & Drainage Diversion AIP	92	0	11FEB09A	17SEP09A	100	0	0						
D01318	P&S BR5-Temp Works & Drainage Diversion DDA	62	27	16DEC09A	16FEB10	56	27	-58						
D01319	APP BR5-Temp Works & Drainage Diversion DDA	92	92	17FEB10	19MAY10	0	92	-58						
<b>Section 11 (Portion BR4)</b>														
D01200	P&S BR4-Permanent Works Intake DDA	62	62	01FEB10*	03APR10	0	62	0						
D01205	APP BR4-Permanent Works Intake DDA	92	92	04APR10	04JUL10	0	92	0						
D01208	P&S BR4-Temp Works & Drainage Diversion DDA	62	0	20APR09A	24AUG09A	100	0	0						
D01209	APP BR4-Temp Works & Drainage Diversion DDA	92	5	25AUG09A	25JAN10	95	5	-65						
D01240	P&S BR4-Permanent Slopeworks DDA	62	0	20APR09A	03SEP09A	100	0	0						
D01245	APP BR4-Permanent Slopeworks DDA	122	5	04SEP09A	25JAN10	95	5	-22						
<b>Section 16 (Portion B2)</b>														
D01460	P&S B2-Permanent Works Intake DDA	62	62	29MAR10*	29MAY10	0	62	0						
D01467	APP B2-Temp Works & Drainage Diversion AIP	92	0	04MAR09A	30NOV09A	100	0	-35						
D01468	P&S B2-Temp Works & Drainage Diversion DDA	62	62	21JAN10	23MAR10	0	62	-86						
D01469	APP B2-Temp Works & Drainage Diversion DDA	92	92	24MAR10	23JUN10	0	92	-86						
<b>Adits &amp; Stilling Chambers</b>														
D00535	APP Adits & Stilling Chamber Temp Support DDA	122	0	04JUN09A	11JAN10A	100	0	-77						
D00550	P&S Adits & SC Permanent Lining DDA	63	0	26JUN09A	30NOV09A	100	0	-35						
D00555	APP Adits & SC Permanent Lining DDA	82	31	01DEC09A	20FEB10	62	31	-35						
D00565	APP SC Permanent Lining AIP	92	0	14MAR09A	01SEP09A	100	0	0						
<b>E&amp;M</b>														
D02350	P&S E&M AIP	86	86	21JAN10*	16APR10	0	86	-93						
D02355	APP E&M AIP	42	42	17APR10	28MAY10	0	42	-93						

NOV	DEC	JAN	FEB	MAR	APR
2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001 Sheet 3 of 12  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved



Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009		2010					
									NOV	DEC	JAN	FEB	MAR	APR		
<b>Landscaping</b>																
D02370	P&S Landscaping AIP	85	85	21JAN10*	15APR10	0	85	-93								
D02375	APP Landscaping AIP	42	42	16APR10	27MAY10	0	42	-93								
<b>Project Wide</b>																
D00145	APP Detailed Const Risk Assess(Portals) DDA	42	7	02AUG08A	27JAN10	90	7	-93								
D00148	APP Det Const Risk Assess(excl Portals) DDA	40	7	30JAN09A	27JAN10	90	7	-93								
D00150	APP DCRA V2-PFLR1,SM1,HKU1,E7,MBD2,MB16,etc	92	0	21MAY09A	15SEP09A	100	0	0								
D00151	P&S DCRA V3-W10,P5,W8,RR1,CR1,W5,TP4,TP5,etc	63	0	22APR09A	22SEP09A	100	0	0								
D00152	APP DCRA V3-W10,P5,W8,RR1,CR1,W5,TP4,TP5,etc	92	7	23SEP09A	27JAN10	90	7	-35								
D00153	P&S DCRA V4-M3,MA17,MA15,MA14,B3,W3,BR6,etc	63	0	25SEP09A	30SEP09A	100	0	0								
D00154	APP DCRA V4-M3,MA17,MA15,MA14,B3,W3,BR6,etc	92	10	01OCT09A	30JAN10	90	10	-30								
D00157	APP Impact ARW V 2B DDA	1	0	08JUL09A	30NOV09A	100	0	-28								
D00163	APP Impact ARW V 2-PFLR1,SM1,HKU1,THR2,etc DDA	92	0	26JUN09A	30NOV09A	100	0	-35								
D00165	APP Impact ARW V 3-W10,P5,W8,RR1,CR1,W5,etc DDA	92	0	16JUL09A	30NOV09A	100	0	-35								
D00166	P&S Impact ARW V 4-M3,MA17,MA15,MA14,B2,etc DDA	63	0	22JUL09A	27AUG09A	100	0	0								
D00167	APP Impact ARW V 4-M3,MA17,MA15,MA14,B2,etc DDA	92	0	28AUG09A	21SEP09A	100	0	0								
D00189	APP Blasting Assessment - Volume 2B(Adit W0)	92	0	17OCT08A	16SEP09A	100	0	0								
D00191	APP BA - Vol 3A(E5A,MB16,MBD2,E7,THR2,HR1,GL1)	122	7	01APR09A	27JAN10	90	7	-93								
D00193	APP BA-Vol 3B	122	0	28MAY09A	11SEP09A	100	0	0								
<b>Main Tunnel</b>																
D00455	APP Adit/main tun intrct Temp Sup(excl W0) DDA	92	0	16JUL09A	21DEC09A	100	0	-39								
D00475	APP Adit/main tun intrct Perm Ling(exc W0) DDA	92	0	16JUL09A	21DEC09A	100	0	36								
D00480	P&S Adit/main tun intrct Perm Ling at W0 AIP	63	63	21JAN10*	24MAR10	0	63	-93								
D00485	APP Adit/main tun intrct Perm Ling at W0 AIP	92	92	25MAR10	24JUN10	0	92	-93								
D00490	P&S Adit/main tunl intrct Perm Ling at W0 DDA	63	63	21JAN10*	24MAR10	0	63	-93								
D00495	APP Adit/main tunl intrct Perm Ling at W0 DDA	92	92	25MAR10	24JUN10	0	92	-93								
D00500	P&S TBM Dismantle Chamber Temp Supt at W0 AIP	194	0	16MAY08A	29SEP09A	100	0	0								
D00505	APP TBM Dismantle Chamber Temp Supt at W0 AIP	92	0	30SEP09A	27OCT09A	100	0	64								
D00510	P&S TBM Dismantle Chamber Temp Supt at W0 DDA	63	63	21JAN10*	24MAR10	0	63	-93								
D00515	APP TBM Dismantle Chamber Temp Supt at W0 DDA	92	92	25MAR10	24JUN10	0	92	-93								
D00159	APP Impact ARW V 2C DDA	1	0	12JUN09A	23SEP09A	100	0	0								
<b>Milestone</b>																
<b>Design Submission</b>																
M2-1090	2.09-DDA-Adits&Stilling Chambers Submission	0	0		04NOV09A	100	0	-9								
M2-1100	2.10-DDA-Adits&Stilling Chambers Consent	0	0		20FEB10	0	0	-35								
M2-1120	2.12-AIP-Dropshaft Consent	0	0		20JAN10	0	0	-93								
M2-1130	2.13-DDA-Dropshaft Submission	0	0		27JAN10	0	0	-93								
M2-1161	2.16-AIP-Intakes Consent (100%)	0	0		07OCT09A	100	0	0								
M2-1200	2.20-AIP Slope Consent (other than E&W Portals)	0	0		04AUG09A	100	0	0								
M2-1210	2.21-DDA Slope Protective(other thanE&W Portals)	0	0		07DEC09A	100	0	13	(MC 80)◆							
M2-1220	2.22-DDA Slope Consent (other than E&W Portals)	0	0		29MAR10	0	0	23								
<b>CC03-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)</b>																
<b>Preliminary and General Requirements</b>																
<b>Prefabrication Precast Segment for Main Tunnel</b>																
B2240	Precast Segment Fabrication (E.Tunnel)	592	208	16DEC08A	16AUG10	64	208	0								
B2280	Precast Segment Fabrication (W.Tunnel)	745	379	17DEC08A	03FEB11	49	379	0								
<b>Construction</b>																
<b>TBM Excavation (Eastern Tunnel)</b>																
E1460	Preparation for Main Drive	18	0	10JUL09A	10AUG09A	100	0	0								
E1470	TBM Excav (CH250 to CH380) =130m	18	0	06JUL09A	29AUG09A	100	0	0								
E1474	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - ETBM	1	0	04AUG09A	04AUG09A	100	0	0								
E1480	TBM Excav (CH380 to CH640) =260m	23	0	30AUG09A	19OCT09A	100	0	0								
E1482	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - ETBM	1	0	14SEP09A	14SEP09A	100	0	0								
E1500	TBM Excav (CH640 to CH844-E5A,E5B)+200m =404m	39	0	20OCT09A	04DEC09A	100	0	-6								
E1510	TBM Excav (to CH1377-MB16)+200m =533m	43	11	05DEC09A	02FEB10	76	11	-11								
E1520	TBM Excav (to CH1610-MBD2)+200m =233m	19	19	03FEB10	27FEB10	0	19	-11								
E1530	TBM Excav (to CH1758-E7)+200m =148m	12	12	01MAR10	13MAR10	0	12	-11								
E1540	TBM Excav (to CH2042-THR2)+200m =284m	24	24	15MAR10	14APR10	0	24	-11								
E1550	TBM Excav (to CH2652-GL1,HR1)+200m =610m	59	59	15APR10	24JUN10	0	59	-11								
<b>TBM Excavation (Western Tunnel)</b>																
W1098	TBM Excav (CH10110 to CH9610) =500m	56	0	26JUN09A	28AUG09A	100	0	0								
W1100	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - WTBM	1	0	04AUG09A	04AUG09A	100	0	0								
W1148	TBM Excav (CH9610toCH8799-SM1,PFLR1)+200m	94	0	29AUG09A	09JAN10A	100	0	-16								
W1149	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - WTBM	1	0	14SEP09A	14SEP09A	100	0	0								
W1150	TBM Excav (to CH8345-HKU1,W10,P5)+200m =454m	42	27	10JAN10A	16FEB10	35	27	-12								
W1160	TBM Excav'n (to CH7447-W8,RR1)+200m =898m	84	84	17FEB10	11MAY10	0	84	-12								
<b>Milestone</b>																
<b>Section 1 (Main Tunnel)</b>																
M3-1041	3.04-Commission&Compln 100mExcav(6.25mDia.)100%	0	0		04SEP09A	100	0	0								
M3-1111	3.11-Junction Bet M.Tunnel& E.Portal&CH250 100%	0	0		04AUG09A	100	0	0								
M3-1120	3.12-Excavation, Support & Lining CH250 to 500	0	0		07OCT09A	100	0	0								
M3-1130	3.13-Excavation, Support & Lining CH500 to 750	0	0		07DEC09A	100	0	-38	(MC 81)◆							
M3-1140	3.14-Excavation, Support & Lining CH750 to 1000	0	0		07DEC09A	100	0	-14	(MC 82)◆							
M3-1150	3.15-Excavation, Support & Lining CH1000 to 1250	0	0		06JAN10A	100	0	-20	(MC 85)◆							
M3-1160	3.16-Excavation, Support & Lining CH1250 to 1500	0	0		26JAN10	0	0	-13								
M3-1170	3.17-Excavation, Support & Lining CH1500 to 1750	0	0		22FEB10	0	0	-17								
M3-1180	3.18-Excavation, Support & Lining CH1750 to 2000	0	0		18MAR10	0	0	-13								
M3-1410	3.41-Excavation, Support & Lining CH7500 to 7750	0	0		18APR10	0	0	-12								
M3-1420	3.42-Excavation, Support & Lining CH7750 to 8000	0	0		26MAR10	0	0	-12								
M3-1430	3.43-Excavation, Support & Lining CH8000 to 8250	0	0		02MAR10	0	0	-12								
M3-1440	3.44-Excavation, Support & Lining CH8250 to 8500	0	0		06FEB10	0	0	-12								

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001 Sheet 4 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
 Contract No. DC/2007/10  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009						
									2009		2010				
									NOV	DEC	JAN	FEB	MAR	APR	
<b>Section 1 (Main Tunnel)</b>															
M3-1450	3.45-Excavation, Support & Lining CH8500 to 8750	0	0		20JAN10	0	0	-18							
M3-1460	3.46-Excavation, Support & Lining CH8750 to 9000	0	0		06JAN10A	100	0	-27							
M3-1470	3.47-Excavation, Support & Lining CH9000 to 9250	0	0		06JAN10A	100	0	-50							
M3-1480	3.48-Excavation, Support & Lining CH9250 to 9500	0	0		07DEC09A	100	0	-44							
M3-1490	3.49-Excavation, Support & Lining CH9500 to 9750	0	0		07OCT09A	100	0	0							
M3-1500	3.50-Excavation, Support & Lining CH9750 to 10000	0	0		04SEP09A	100	0	0							
M3-1510	3.51-Excavation, Support & Lining CH10000-10250	0	0		04AUG09A	100	0	0							
<b>CC04 - PART OF SECTION 1 OF THE WORKS (ADITS)</b>															
<b>Construction</b>															
<b>Adit Tunnel Excavation &amp; Tunnel Lining - W0</b>															
S010280	Back Shunt Tunnels (W0)	43	43	18MAR10	14MAY10	0	43	-9							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - E5A</b>															
S020195	Adit Excavation by Mech Excav -Ch0 - Ch9(E5A)	24	12	09DEC09A	03FEB10	38	12	-31							
S020197	Adit Excav -Trial DB & Protection Ch9-Ch11(E5A)	12	12	04FEB10	20FEB10	0	12	-31							
S020200	Adit Excavation by Drill & Blast Ch11-193(E5A)	68	68	22FEB10	20MAY10	0	68	-31							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - MB16</b>															
S040245	Adit Excavation by Mech Excav -Ch0 - Ch9(MB16)	24	24	03FEB10	05MAR10	0	24	-11							
S040247	Adit Excav Trial DB&Blast Prot -Ch9 -Ch11(MB16)	12	12	06MAR10	19MAR10	0	12	-11							
S040250	Adit Excavation by Drill & Blast Ch11-117(MB16)	39	39	20MAR10	12MAY10	0	39	-11							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - MBD2</b>															
S05-5065	Adit Excavation by Mech Excav -Ch0 - Ch9(MBD2)	24	24	01MAR10	27MAR10	0	24	-11							
S05-5067	Adit Excav Trial DB&Blast Prot -Ch9 -Ch11(MBD2)	12	12	29MAR10	15APR10	0	12	-11							
S05-5070	Adit Excavation by Drill & Blast Ch11-128(MBD2)	42	42	16APR10	10JUN10	0	42	-11							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - E7</b>															
S060265	Adit Excavation by Mech Excav -Ch0 - Ch9(E7)	24	24	15MAR10	15APR10	0	24	-11							
S060267	Adit Excav Trial DB&Blast Prot -Ch9 -Ch11(E7)	12	12	16APR10	30APR10	0	12	-11							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - THR2</b>															
S070125	Adit Excavation by Mech Excav -Ch0 - Ch9(THR2)	24	24	15APR10	15MAY10	0	24	-10							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - P5</b>															
S280115	Adit Excavation by Mech Excav -Ch0 - Ch9(P5)	24	24	17FEB10	16MAR10	0	24	-7							
S280117	Adit Excav Trial DB&Blast Prot -Ch9 - Ch11(P5)	12	12	17MAR10	30MAR10	0	12	-7							
S280122	Adit Excavation by Drill & Blast Ch11 - 210(P5)	72	72	31MAR10	08JUL10	0	72	-7							
<b>Adit Tunnel Excavation &amp; Tunnel Lining - SM1</b>															
S321636	Adit Excavation by Mech Excav -Ch0 - Ch9(SM1)	24	22	14JAN10A	18FEB10	10	22	-18							
S321637	Adit Excav Trial DB&Blast Prot -Ch9 - Ch11(SM1)	12	12	19FEB10	04MAR10	0	12	-18							
S321640	Adit Excavation by Drill & Blast Ch11-185(SM1)	73	73	05MAR10	09JUN10	0	73	-18							
<b>CC5-PART OF SECTION 1 OF THE WORKS (EAST PORTAL)</b>															
<b>Construction</b>															
<b>East Portal River Channel Works</b>															
EPC0311	Rock Excav&Slope Stabilization North Side Row B	80	0	09JUL09A	12DEC09A	100	0	-43							
EPC0320	Shallow Excavation at river bed	36	0	11JUL09A	21OCT09A	100	0	23							
EPC0322	Middle Excav&Install struts at river bed	48	0	22OCT09A	19NOV09A	100	0	47							
EPC0324	Deep Excav&Install struts at river bed	60	0	20NOV09A	15DEC09A	100	0	85							
EPC0330	Lower River Channel Structure Constr	83	80	11JAN10A	04MAY10	5	80	60							
<b>Site Installation - Phase 2</b>															
EPA0300	Spoil Tremie/Storage Construction	60	0	13MAR09A	01AUG09A	100	0	0							
EPA0310	Construct Spoil Storage Noise Enclosure	10	0	20MAY09A	01AUG09A	100	0	0							
EPA0330	Construct Stub Train Track Noise Enclosure	7	0	02JUL09A	10AUG09A	100	0	0							
EPA0334	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - EP	1	0	04AUG09A	04AUG09A	100	0	0							
EPA0336	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - EP	1	0	14SEP09A	14SEP09A	100	0	0							
EPA0450	Assemble Backups up to 13B	32	0	10JUL09A	05AUG09A	100	0	0							
EPA0505	Install Conveyor T1 & T2	21	0	23MAY09A	05AUG09A	100	0	0							
<b>Milestone</b>															
<b>Section 1 (Eastern Portal)</b>															
M5-1010	5.01-Excavation(River Channel Structure)	0	0		20JAN10	0	0	70							
<b>CC6-PART OF SECTION 1 OF THE WORKS (WEST PORTAL)</b>															
<b>Construction</b>															
<b>Site Installation - Phase 2</b>															
WPT1564	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - WP	1	0	04AUG09A	04AUG09A	100	0	0							
WPT1566	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - WP	1	0	14SEP09A	14SEP09A	100	0	0							
<b>CC7 -PART OF SECTION 1 OF THE WORKS (PORTION W0)</b>															
<b>Construction</b>															
<b>Intakes - External Structures (Stage1)</b>															
S010230	Temp Diversion Natural Stream(Drain)-(W0)	30	0	29JUN09A	25JUL09A	100	0	0							
S010248	Excavation to +65mPD	34	0	19JUN09A	02AUG09A	100	0	0							
S010250	Excavation to +54.9mPD include waling & strutting	44	0	03AUG09A	16OCT09A	100	0	0							
S010252	VO/Claim # 38 Aug Typhoon GONI Signal 8 - W0	1	0	04AUG09A	04AUG09A	100	0	0							
S010254	VO/Claim # 41 Sep Typhoon KOPPU Signal 8 - W0	1	0	14SEP09A	14SEP09A	100	0	0							
S010268	Excavation to +46.9mPD	32	0	17OCT09A	09JAN10A	100	0	-39							
S010270	Excavation to +40.40mPD	45	45	21JAN10	17MAR10	0	45	-48							
S010272	VO/Claim # 10 Part EOT for W0 Intake - W0	39	39	21JAN10	10MAR10	0	39	-3							
<b>Milestone</b>															
<b>Section 1 (Portion W0)</b>															
M7-1010	7.01-Pre-drilling&Grouting Works(Dropshaft)	0	0		20JAN10	0	0	-93							
M7-1020	7.02-Excavation(Dropshaft)	0	0		17MAR10	0	0	-60							
M7-1040	7.04-Excavation(Access Shaft)	0	0		17MAR10	0	0	-60							
M7-1060	7.06-Excavation (Intake)	0	0		07OCT09A	100	0	0							

NOV	DEC	JAN	FEB	MAR	APR
2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

1001

Sheet 5 of 12

Design & Construction of HK. West Drainage Tunnel  
 Contract No. DC/2007/10  
 3 MONTH ROLLING PROGRAMME  
 JANUARY/2010 MONTHLY REPORT

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009					
									2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>CC8 - SECTION 2 OF THE WORKS (PORTION E5A)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S020040	Notify,Coord&Obtain Permit-Utility Prov - E5A	149	0	19JAN09A	26NOV09A	100	0	0						
S020110	25 wks prior to Portion Possess Date-(E5A)	175	0	20MAY09A	18NOV09A	100	0	0						
S020135	Complete All Utility Diversion by Others-E5A	0	0		26NOV09A	100	0	0						
S020140	Site Possession - E5A	0	0	27NOV09A		100	0	111						
<b>Preparation Works</b>														
S020170	Install Geotech Monitoring Instruments-(E5A)	6	0	27NOV09A	03DEC09A	100	0	111						
S020171	Existing Bldg & Structure(EBS) Survey-(E5A)	6	0	28AUG09A	04SEP09A	100	0	0						
S020180	Pre-drilling & Grouting Works-(E5A)	27	27	21JAN10	24FEB10	0	27	75						
<b>Intakes - External Structures (Stage1)</b>														
S020210	Cofferdam Wall Driving-(E5A)	69	69	25FEB10	26MAY10	0	69	75						
S020212	VO # 25 Additional Cofferdam Works	138	138	25FEB10	26AUG10	0	138	75						
<b>Milestone</b>														
<b>Section 2 (Portion E5A)</b>														
M81010	8.01-Pre-drilling&Grouting Works(Dropshaft)	0	0		24FEB10	0	0	98						
<b>CC9 - SECTION 3 OF THE WORKS (PORTION E5B)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S030020	Notify,Coord&Obtain Permit-Utility Prov - E5B	265	0	24OCT08A	29SEP09A	100	0	0						
S030110	25 wks prior to Portion Possess Date-(E5B)	175	0	12JUN09A	04DEC09A	100	0	0						
S030125	Complete Utility Diversion by Others - E5B	0	0		31DEC09A	100	0	-1						
S030130	Site Possession - E5B	0	0	31DEC09A		100	0	114						
S030160	1st Temporary Traffic Diversion-(E5B)	3	0	31DEC09A	04JAN10A	100	0	90						
S030240	TMLG submission, coordination & Approval - E5B	48	0	21JUL09A	17OCT09A	100	0	0						
<b>Preparation Works</b>														
S030150	Install Geotech Monitoring Instruments-(E5B)	6	0	31DEC09A	07JAN10A	100	0	90						
S030151	Existing Bldg & Structure(EBS) Survey-(E5B)	6	0	31DEC09A	07JAN10A	100	0	90						
S030180	Pre-drilling & Grouting Works-(E5B)	28	28	21JAN10	25FEB10	0	28	79						
S030202	Utility Diversions - (E5B)	43	43	26FEB10	21APR10	0	43	79						
<b>Intakes - External Structures (Stage1)</b>														
S030210	Cofferdam Wall Driving -(E5B)	58	58	26JAN10*	09APR10	0	58	146						
S030214	Excavate to Expose Drain Pipe -(E5B)	14	14	10APR10	28APR10	0	14	0						
<b>Milestone</b>														
<b>Section 3 (Portion E5B)</b>														
M91040	9.04- Pre-dilling & Grouting Works (Dropshaft)	0	0		25FEB10	0	0	104						
<b>CC10-SECTION 4 OF THE WORKS (PORTION MB16)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S040140	Site Setting up/Mobilization-(MB16)	24	0	27JUN09A	15AUG09A	100	0	0						
S040146	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - MB16	1	0	04AUG09A	04AUG09A	100	0	0						
S041140	Cut Slope at the Western for Working Platform	48	0	17AUG09A	23NOV09A	100	0	11						
S041142	VO # 21 - Add'l Slopeworks-(MB16)	38	6	24NOV09A	27JAN10	90	6	-44						
S041144	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - MB16	1	0	14SEP09A	14SEP09A	100	0	0						
<b>Preparation Works</b>														
S040150	Install Geotech Monitoring Instruments-(MB16)	6	0	20OCT09A	27OCT09A	100	0	0						
S040170	Pre-drilling & Grouting Works-(MB16)	34	0	09NOV09A	28NOV09A	100	0	0						
<b>Intakes - External Structures (Stage1)</b>														
S040180	Cofferdam Wall Driving-(MB16)	72	0	18SEP09A	21NOV09A	100	0	18						
S040210	Temp Diversion Natural Stream(Drain)-(MB16)	24	0	27JUL09A	27AUG09A	100	0	0						
S040230	Cofferdam Excavation-(MB16)	18	30	14DEC09A	27FEB10	39	30	-42						
S040260	Main Structure Constructon-(MB16)	62	62	01MAR10	20MAY10	0	62	-42						
<b>Pipe Laying</b>														
S040160	Manhole SMH1 to SMH3	60	0	28JUL09A	02OCT09A	100	0	0						
S040190	Manhole SMH2 to SMH3	30	0	03OCT09A	21NOV09A	100	0	-11						
S040280	Manhole SMH6 to SMH7	30	30	30MAR10	11MAY10	0	30	-24						
S040330	Manhole SMH7 to SMH8	30	30	23FEB10	29MAR10	0	30	36						
S040360	Manhole SMH8 to SMH9	30	25	22DEC09A	22FEB10	10	25	96						
S040390	Manhole SMH9 to Intake MB16	30	30	23FEB10	29MAR10	0	30	96						
S040430	Existing Manhole to SMH1	12	12	30MAR10	16APR10	0	12	96						
<b>Milestone</b>														
<b>Section 4 (Portion MB16)</b>														
M101040	10.04-Excavation (Intake)	0	0		27FEB10	0	0	-52						
M101070	10.07-100% of PipeLength of Drain.Works&Reins't	0	0		16APR10	0	0	129						
<b>CC11-SECTION 5 OF THE WORKS (PORTION MBD2)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S050030	Notify,Coord&Obtain Permit-Utility Prov - MBD2	149	0	19JAN09A	10SEP09A	100	0	0						
S050110	25 wks prior to Portion Possess Date-(MBD2)	175	0	05MAY09A	27OCT09A	100	0	0						
S050132	Complete All Utility Diversion by Others- (MBD2)	0	0		05NOV09A	100	0	0						
S050140	Site Possession - MBD2	0	0	06NOV09A		100	0	0						
S050170	Temporary Traffic Diversion for Intake	6	0	06NOV09A	12NOV09A	100	0	0						
S050180	Site Setting up/Mobilization-(MBD2)	24	4	30NOV09A	25JAN10	55	4	-36						
S050182	VO # 26 Re-application Excavation Permit-(MBD2)	71	0	07AUG09A	13NOV09A	100	0	-7						
<b>Preparation Works</b>														
S050160	Install Geotech Monitoring Instruments-(MBD2)	6	0	06NOV09A	12NOV09A	100	0	0						
S050161	Existing Bldg & Structural Survey-(MBD2)	6	0	28AUG09A	04SEP09A	100	0	0						
S050200	Pre-drilling & Grouting Works-(MBD2)	30	30	21JAN10	27FEB10	0	30	-44						
<b>Intakes - External Structures (Stage1)</b>														
S050210	Cofferdam Wall Driving-(MBD2)	48	48	01MAR10	30APR10	0	48	-44						

NOV	DEC	JAN	FEB	MAR	APR
2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001 Sheet 6 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
 Contract No. DC/2007/10  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved



Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009					
									2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>Milestone</b>														
<b>Section 5 (Portion MBD2)</b>														
M11-1010	11.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		27FEB10	0	0	-54						
<b>CC12-SECTION 6 OF THE WORKS (PORTION E7)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S060030	Notify,Coord&Obtain Permit-Utility Prov - E7	225	0	16OCT08A	30JUL09A	100	0	0						
S060110	25 wks prior to Portion Possess Date-(E7)	175	0	03FEB09A	27JUL09A	100	0	0						
S060122	VO # S01 16 Tree Felling Application - (E7)	138	0	20OCT09A	06JAN10A	100	0	74						
S060127	Complete All Utility Diversions by Others- (E7)	0	0		25AUG09A	100	0	0						
S060130	Site Possession - E7	0	0	26AUG09A		100	0	0						
S060140	Site Setting up/Mobilization-(E7)	12	0	26AUG09A	07OCT09A	100	0	0						
S060142	VO # 15 Resubmission XP permit-(E7)	69	6	20OCT09A	27JAN10	86	6	-13						
S060144	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - E7	1	0	14SEP09A	14SEP09A	100	0	0						
<b>Preparation Works</b>														
S060150	Install Geotech Monitoring Instruments-(E7)	6	0	06NOV09A	12NOV09A	100	0	-14						
S060160	Grouting Works-(E7)	25	25	01MAR10	29MAR10	0	25	-100						
S060180	Permanent Slope Protective Works (Soil Nails)	48	0	28SEP09A	29OCT09A	100	0	0						
S060190	Install Geotech Monitoring Instruments-(E7)	3	0	27OCT09A	29OCT09A	100	0	0						
<b>Intakes - External Structures (Stage1)</b>														
S060260	Cofferdam Wall Driving-(E7)	155	30	11DEC09A	27FEB10	20	30	78						
S060291	Expose Existing Box Culvert by Excav-(E7)	6	6	01MAR10	06MAR10	0	6	78						
S060300	Dropshaft Temporary Lining	30	30	01MAR10	07APR10	0	30	78						
S060312	Saw-cut Box-culvert&place Steel Pipes-(E7)	3	3	08MAR10	10MAR10	0	3	78						
S060320	Secure Pipes Hang&SealantConnect-(E7)	6	6	11MAR10	17MAR10	0	6	78						
S060330	Removal Lower Sector Box-culvert-(E7)	6	6	18MAR10	24MAR10	0	6	78						
S060360	Excavation & Lodging-(E7)	6	6	25MAR10	31MAR10	0	6	78						
S060380	Excavation (Soft) Soil-(E7)	30	30	08APR10	17MAY10	0	30	78						
<b>Pipe Laying</b>														
S060170	Pipeline SMH16 to SMH15	30	30	01MAR10	07APR10	0	30	-100						
S060200	Manhole SMH15 & Pipeline SMH15 to SMH14	72	72	08APR10	14JUL10	0	72	-100						
<b>Milestone</b>														
<b>Section 6 (Portion E7)</b>														
M121010	12.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		29MAR10	0	0	-124						
<b>CC13-SECTION 7 OF THE WORKS (PORTION THR2)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S070160	Site Setting up/Mobilization-(THR2)	24	0	13JUN09A	19DEC09A	100	0	0						
S070164	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - THR2	1	0	04AUG09A	04AUG09A	100	0	0						
S070166	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - THR2	1	0	14SEP09A	14SEP09A	100	0	0						
S070180	Rail System & Overhead Gantry Installation	58	31	13JUN09A	01MAR10	12	31	-76						
<b>Preparation Works</b>														
S070190	Install Geotech Monitoring Instruments-(THR2)	6	0	20OCT09A	27OCT09A	100	0	0						
S070191	Existing Bldg & Structure(EBS) Survey - (THR2)	6	0	20OCT09A	27OCT09A	100	0	0						
<b>Intakes - External Structures (Stage1)</b>														
S070170	Temp Diversion Natural Stream(Drain)-(THR2)	24	0	30NOV09A	05DEC09A	100	0	-16						
S070230	Cofferdam Wall Driving-(THR2)	65	55	14JAN10A	12MAY10	5	55	-22						
<b>CC14-SECTION 8 OF THE WORKS (PORTION GL1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S080030	Notify,Coord&Obtain Permit-Utility Prov - GL1	364	70	19JAN09A	20APR10	81	70	0						
S080100	Notify SO for Portion Possession - (GL1)	0	0		07DEC09A	100	0	13						
S080110	25 wks prior to Portion Possess Date-(GL1)	175	130	07DEC09A	30MAY10	26	130	17						
<b>CC15-SECTION9 OF THE WORKS(PORTION HR1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S090030	Notify,Coord&Obtain Permit-Utility Prov - HR1	315	0	24OCT08A	20NOV09A	100	0	0						
S090100	Notify SO for Portion Possession - (HR1)	0	0	07DEC09A		100	0	-40						
S090110	25 wks prior to Portion Possess Date-(HR1)	175	130	07DEC09A	30MAY10	26	130	-48						
<b>CC16-SECTION 10 OF THE WORKS (PORTION DG1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S100100	Notify SO for Portion Possession - (DG1)	0	0		04SEP09A	100	0	0						
S100110	25 wks prior to Portion Possess Date-(DG1)	175	36	04SEP09A	25FEB10	79	36	0						
<b>CC17-SECTION 11 OF THE WORKS (PORTION BR4)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S110020	Notify,Coord&Obtain Permit-Utility Prov - BR4	149	72	20OCT09A	22APR10	52	72	1						
S110100	Notify SO for Portion Possession - (BR4)	0	0		20JAN10	0	0	-13						
S110110	25 wks prior to Portion Possess Date-(BR4)	175	175	21JAN10	14JUL10	0	175	-15						
<b>CC18-SECTION 12 OF THE WORKS (PORTION W1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S120020	Notify,Coord&Obtain Permit-Utility Prov - W1	149	72	20OCT09A	22APR10	52	72	1						
S120100	Notify SO for Portion Possession - (W1)	0	0		22DEC09A	100	0	0						
S120110	25 wks prior to Portion Possess Date-(W1)	175	175	21JAN10	14JUL10	0	175	-29						
<b>CC19-SECTION 13 OF WORKS (PORTION BR5)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S130020	Notify,Coord&Obtain Permit-Utility Prov - BR5	149	72	20OCT09A	22APR10	52	72	1						
S130100	Notify SO for Portion Possession - (BR5)	0	0		20JAN10	0	0	-13						

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001  
 Sheet 7 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009		2010				
									NOV	DEC	JAN	FEB	MAR	APR	
<b>Preliminary Works</b>															
S130110	25 wks prior to Portion Possess Date-(BR5)	175	175	21JAN10	14JUL10	0	175	-15							
S130122	GI & Inspection Pits - Advance Works (BR5)	1	0	23JUN09A	19AUG09A	100	0	0							
<b>CC20-SECTION 14 OF THE WORKS (PORTION BR6)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S140030	Notify,Coord&Obtain Permit-Utility Prov - BR6	386	70	24NOV08A	20APR10	82	70	1							
S140100	Notify SO for Portion Possession - (BR6)	0	0		08DEC09A	100	0	-15							
S140110	25 wks prior to Portion Possess Date-(BR6)	175	131	08DEC09A	31MAY10	25	131	-17							
S140125	TMLG submission, coordination & Approval - BR6	48	11	08DEC09A	02FEB10	80	11	-12							
<b>CC21-SECTION 15 OF THE WORKS (PORTION W3)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S150030	Notify,Coord&Obtain Permit-Utility Prov - W3	359	20	24NOV08A	12FEB10	94	20	1							
S150100	Notify SO for Portion Possession - W3	0	0		04SEP09A	100	0	0							
S150110	25 wks prior to Portion Possess Date-(W3)	175	33	04SEP09A	22FEB10	81	33	3							
S150125	Complete All Utility Diversions by Others - (W3)	0	0		15APR10*	0	0	0							
S150130	Site Possession - W3	0	0	16APR10*		0	0	0							
S150140	Site Setting up/Mobilization-(W3)	24	24	16APR10	17MAY10	0	24	0							
<b>Preparation Works</b>															
S150160	Install Geotech Monitoring Instruments-(W3)	6	6	16APR10	22APR10	0	6	0							
S150161	Existing Bldg & Structure(EBS) Survey - (W3)	6	6	16APR10	22APR10	0	6	0							
<b>CC22-SECTION 16 OF THE WORKS (PORTION B2)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S160020	Notify,Coord&Obtain Permit-Utility Prov - B2	149	72	20OCT09A	22APR10	52	72	1							
<b>CC23-SECTION 17 OF THE WORKS (PORTION MA14)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S170020	Notify,Coord&Obtain Permit-Utility Prov - MA14	149	0	25JUN09A	18DEC09A	100	0	0							
S170100	Notify SO for Portion Possession - (MA14)	0	0		04SEP09A	100	0	0							
S170110	25 wks prior to Portion Possess Date-(MA14)	175	33	04SEP09A	22FEB10	81	33	3							
<b>CC24-SECTION 18 OF THE WORKS (PORTION MA15)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S180020	Notify,Coord&Obtain Permit-Utility Prov - MA15	149	0	21JUL09A	18DEC09A	100	0	0							
S180100	Notify SO for Portion Possession - (MA15)	0	0		04SEP09A	100	0	0							
S180110	25 wks prior to Portion Possess Date-(MA15)	175	33	04SEP09A	22FEB10	81	33	3							
S180116	P & S Environmental Base Monitoring Report(MA15)	12	12	21JAN10	03FEB10	0	12	-76							
S180125	Complete All Utility Diversion Works - MA15	0	0		26MAR10*	0	0	0							
<b>CC25-SECTION 19 OF THE WORKS (PORTION MA17)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S190030	Notify,Coord&Obtain Permit-Utility Prov - MA17	339	0	24NOV08A	18DEC09A	100	0	0							
S190100	Notify SO for Portion Possession - (MA17)	0	0		04AUG09A	100	0	0							
S190110	25 wks prior to Portion Possess Date-(MA17)	175	5	04AUG09A	25JAN10	95	5	0							
S190127	Complete All Temp Diversion Works - (MA17)	0	0		12FEB10*	0	0	0							
S190130	Site Possession - MA17	0	0	04MAR10*		0	0	0							
S190150	Hoarding/Fencing-(MA17)	9	9	04MAR10	13MAR10	0	9	0							
S190160	Cut/Fill/Place Concrete Block&Platform-(M17)	15	15	04MAR10	20MAR10	0	15	0							
S190170	Power & Water Points-(MA17)	21	21	04MAR10	27MAR10	0	21	0							
S190180	Implement Traffic Divn Scheme-(MA17)	7	7	04MAR10	11MAR10	0	7	0							
S190300	Site Office-(MA17)	3	3	29MAR10	31MAR10	0	3	0							
<b>Preparation Works</b>															
S190200	Skin Wall-(MA17)	48	48	08MAR10	08MAY10	0	48	0							
S190210	Soil Nails-(MA17)	26	26	08MAR10	09APR10	0	26	0							
S190220	Install Geotech Instruments-(MA17)	3	3	15MAR10	17MAR10	0	3	0							
S190260	Mobilization&Setup(Pre-drill & Grouting)-(MA17)	3	3	22MAR10	24MAR10	0	3	0							
S190270	Pre-drilling-(MA17)	14	14	25MAR10	13APR10	0	14	0							
S190320	Shotcreting	9	9	10APR10	21APR10	0	9	0							
S190340	Analysis of the SI-(MA17)	6	6	15APR10	21APR10	0	6	0							
S190126	Tree Transplanted - MA17	1	0	27JUL09A	28JUL09A	100	0	0							
<b>CC26-SECTION 20 OF THE WORKS (PORTION M3)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S200100	Notify SO for Portion Possession - (M3)	0	0		04AUG09A	100	0	0							
S200110	25 wks prior to Portion Possess Date-(M3)	175	5	04AUG09A	25JAN10	95	5	0							
S200125	TMLG submission, coordination & Approval - M3	48	0	04AUG09A	21OCT09A	100	0	0							
<b>CC27-SECTION 21 OF THE WORKS (PORTION TP789)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S210110	25 wks prior to Portion Possess Date-(TP789)	175	0	20MAY09A	10NOV09A	100	0	0							
S210125	Complete All Utility Diversions by Others -TP789	0	0		23NOV09A	100	0	0							
S210130	Site Possession - TP789	0	0	24NOV09A		100	0	0							
S210150	Hoarding/Fencing-(TP789)	9	0	24NOV09A	14DEC09A	100	0	-9							
S210160	Cut/Fill/Place Concrete Block&Platform-(TP789)	15	0	07DEC09A	07JAN10A	100	0	-21							
S210170	Power & Water Points-(TP789)	21	0	24NOV09A	07JAN10A	100	0	-15							
S210230	Site Office-(TP789)	3	0	01DEC09A	05DEC09A	100	0	13							


NOV	DEC	JAN	FEB	MAR	APR
2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51


█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001  
 Sheet 8 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved



Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51



1001  
 Sheet 9 of 12  
**Design & Construction of HK, West Drainage Tunnel**  
 Contract No. DC/2007/10  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved



Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>Preparation Works</b>														
S240250	Grouting Works-(W5)	12	12	17MAR10	30MAR10	0	12	7						
<b>Intakes - External Structures (Stage1)</b>														
S240260	Cofferdam Wall Driving-(W5)	46	46	17MAR10	17MAY10	0	46	7						
<b>Milestone</b>														
<b>Section 24 (Portion W5)</b>														
M301010	30.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		30MAR10	0	0	11						
<b>CC31-SECTION 25 OF THE WORKS (PORTION CR1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S250030	Notify,Coord&Obtain Permit-Utility Prov - CR1	327	0	24OCT08A	11DEC09A	100	0	0						
S250100	Notify SO for Portion Possession - (CR1)	0	0		20JAN10*	0	0	-13						
S250110	25 wks prior to Portion Possess Date-(CR1)	175	175	21JAN10	14JUL10	0	175	-15						
S250125	TMLG submission, coordination & Approval - CR1	48	48	21JAN10	20MAR10	0	48	-13						
<b>CC32-SECTION 26 OF THE WORKS (PORTION RR1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S260030	Notify,Coord&Obtain Permit-Utility Prov - RR1	265	0	24OCT08A	29SEP09A	100	0	0						
S260110	25 wks prior to Portion Possess Date-(RR1)	175	0	15APR09A	06OCT09A	100	0	0						
S260125	Complete All Diversion works by Others-(RR1)	0	0		12NOV09A	100	0	-18						
S260127	VO # 43 Delayed possession due to HEC diversion	20	0	21OCT09A	12NOV09A	100	0	0						
S260130	Site Possession - RR1	0	0	13NOV09A		100	0	0						
S260150	Hoarding/Fencing-(RR1)	9	9	21JAN10	30JAN10	0	9	-56						
S260160	Power & Water Points-(RR1)	21	0	01DEC09A	09JAN10A	100	0	-26						
S260170	Utilities Diversion (Stage I)	15	0	13NOV09A	19JAN10A	100	0	-31						
S260180	DSD - Foul Sewer (no.1)	24	0	05JAN10A	19JAN10A	100	0	-22						
S260200	DSD - Foul Sewer (no.2)	24	0	12JAN10A	19JAN10A	100	0	-16						
S260210	Site Office-(RR1)	3	0	22DEC09A	24DEC09A	100	0	-12						
<b>Preparation Works</b>														
S260190	Install Geotech Monitoring Instruments-(RR1)	3	0	05JAN10A	07JAN10A	100	0	-33						
S260191	Existing Bldg & Structure(EBS) Survey - (RR1)	6	0	07AUG09A	14AUG09A	100	0	0						
S260230	Mobilization&Setup(Pre-drill & Grouting)-(RR1)	3	2	20JAN10A	22JAN10	50	2	-31						
S260250	Pre-drilling-(RR1)	9	9	01FEB10	10FEB10	0	9	-38						
S260270	Analysis of the SI-(RR1)	6	6	11FEB10	20FEB10	0	6	-38						
S260280	Grouting Works-(RR1)	12	12	22FEB10	06MAR10	0	12	-38						
<b>Intakes - External Structures (Stage1)</b>														
S260240	Upgrading Retaining Structure of Box Culvert Outlet	24	24	21JAN10	20FEB10	0	24	-20						
S260310	Pre-bored Pile, Sand Fill Drive Sheet Pile-(RR1)	24	24	08MAR10	07APR10	0	24	-32						
S260320	Driving Pile for Drainage Diversion	30	30	08MAR10	15APR10	0	30	-32						
S260350	Excavn, Strutt'g & Decking/Upgrade Box Culvert Outlet	24	24	08APR10	08MAY10	0	24	-32						
S260360	Driving Pile for Cofferdam	48	48	16APR10	19JUN10	0	48	-32						
<b>Milestone</b>														
<b>Section 26 (Portion RR1)</b>														
M32-1010	32.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		06MAR10	0	0	-47						
<b>CC33-SECTION 27 OF THE WORKS (PORTION W8)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S270030	Notify,Coord&Obtain Permit-Utility Prov - W8	278	0	03NOV08A	13NOV09A	100	0	0						
S270110	25 wks prior to Portion Possess Date-(W8)	175	0	12JUN09A	03DEC09A	100	0	0						
S270116	P & S Environmental Base Monitoring Report(W8)	12	0	20OCT09A	03NOV09A	100	0	0						
S270125	Complete All Utility Diversions by Others(W8)	0	0		11JAN10A	100	0	0						
S270130	Site Possession - W8	0	0	16MAR10*		0	0	0						
S270150	Hoarding/Fencing-(W8)	9	9	16MAR10	25MAR10	0	9	0						
S270160	Cut/Fill/Place Concrete Block&Platform-(W8)	15	15	16MAR10	01APR10	0	15	0						
S270170	Power & Water Points-(W8)	24	24	16MAR10	16APR10	0	24	0						
S270180	Pedestrian Diversion (TTM)	6	6	19MAR10	25MAR10	0	6	0						
S270270	Site Office-(W8)	3	3	17APR10	20APR10	0	3	0						
S270290	DSD - Foul Sewer	12	12	21APR10	06MAY10	0	12	0						
<b>Preparation Works</b>														
S270210	Install Geotech Monitoring Instruments-(W8)	3	3	26MAR10	29MAR10	0	3	0						
S270211	Existing Bldg & Structure(EBS) Survey - (W8)	6	6	16MAR10	22MAR10	0	6	0						
S270230	Mobilization&Setup(Pre-drill & Grouting)-(W8)	6	6	06APR10	12APR10	0	6	0						
S270240	Pre-drilling-(W8)	5	5	13APR10	19APR10	0	5	0						
S270260	Analysis of the SI-(W8)	6	6	20APR10	27APR10	0	6	0						
<b>CC34-SECTION 28 OF THE WORKS (PORTION P5)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S280030	Notify,Coord&Obtain Permit-Utility Prov - P5	247	0	14NOV08A	29SEP09A	100	0	0						
S280110	25 wks prior to Portion Possess Date-(P5)	175	0	20MAY09A	10NOV09A	100	0	0						
S280140	Site Possession - (P5)	0	0	16JAN10A		100	0	47						
S280160	Hoarding/Fencing-(P5)	9	9	21JAN10	30JAN10	0	9	43						
S280170	Cut/Fill/Place Concrete Block&Platform-(P5)	6	6	21JAN10	27JAN10	0	6	43						
S280180	Power & Water Points-(P5)	24	24	21JAN10	20FEB10	0	24	43						
S280190	Stage 1 - Drainage Diversion	6	6	01FEB10	06FEB10	0	6	43						
S280230	Site Office-(P5)	3	3	22FEB10	24FEB10	0	3	43						
S280240	Complete All Utility Diversions by Others-(P5)	0	0		21DEC09A	100	0	-20						
<b>Preparation Works</b>														
S280200	Install Geotech Monitoring Instruments-(P5)	3	3	01FEB10	03FEB10	0	3	43						
S280201	Existing Bldg & Structure(EBS) Survey - (P5)	6	0	28AUG09A	04SEP09A	100	0	0						
S280270	Mobilization&Setup(Pre-drill & Grouting)-(P5)	3	3	25FEB10	27FEB10	0	3	43						
S280300	Pre-drilling-(P5)	9	9	01MAR10	10MAR10	0	9	43						
S280310	Analysis of the SI-(P5)	6	6	11MAR10	17MAR10	0	6	43						
									NOV	DEC	JAN	FEB	MAR	APR
									2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001 Sheet 10 of 12  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>Preparation Works</b>														
S280330	Grouting Works-(P5)	12	12	18MAR10	31MAR10	0	12	43						
<b>Milestone</b>														
<b>Section 28 (Portion P5)</b>														
M341010	34.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		31MAR10	0	0	61						
<b>CC35-SECTION 29 OF THE WORKS (PORTION W10)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S290030	Notify,Coord&Obtain Permit-Utility Prov - W10	190	0	26NOV08A	27AUG09A	100	0	0						
S290110	25 wks prior to Portion Possess Date-(W10)	175	0	25MAR09A	15SEP09A	100	0	0						
S290122	VO # claim # 42 Delayed handover of site (W10)	6	0	08OCT09A	15OCT09A	100	0	0						
S290125	Complete All Diversion Works by Others-(W10)	0	0		14OCT09A	100	0	0						
S290130	Site Possession - W10	0	0	15OCT09A		100	0	0						
S290150	Hoarding/Fencing-(W10)	12	0	15OCT09A	26NOV09A	100	0	-23						
S290160	Cut/Fill/Place Concrete Block&Platform-(W10)	12	0	20OCT09A	26NOV09A	100	0	-20						
S290170	Power & Water Points-(W10)	24	0	15OCT09A	26NOV09A	100	0	-12						
S290290	Site Office-(W10)	3	0	27NOV09A	30NOV09A	100	0	-12						
<b>Preparation Works</b>														
S290240	Mobilization&Setup(Pre-drill & Grouting)-(W10)	3	4	11JAN10A	25JAN10	25	4	-65						
S290270	Install Geotech Monitoring Instruments-(W10)	3	0	22DEC09A	24DEC09A	100	0	-44						
S290280	Pre-drilling-(W10)	12	12	26JAN10	08FEB10	0	12	-65						
S290330	Analysis of the SI-(W10)	6	6	09FEB10	18FEB10	0	6	-65						
S290360	Grouting Works-(W10)	12	12	19FEB10	04MAR10	0	12	-65						
<b>Intakes - External Structures (Stage1)</b>														
S290210	Expose Existing Box Culvert by Excav-(W10)	18	0	14NOV09A	09DEC09A	100	0	22						
S290300	Saw-cut Box-culvert&place Steel Pipes-(W10)	6	0	22DEC09A	30DEC09A	100	0	12						
S290320	Mobilization&Setup(Cofferdam Constn)-(W10)	6	6	05MAR10	11MAR10	0	6	-65						
S290340	Secure Pipes Hang&SealantConnect-(W10)	6	0	31DEC09A	07JAN10A	100	0	12						
S290350	Pre-boring,Backfilling with Sand-(W10)	48	48	13APR10	17JUN10	0	48	1						
S290370	Removal Lower Sector Box-culvert-(W10)	6	6	21JAN10	27JAN10	0	6	1						
S290372	VO # 13 Add'l drainage diversion works (W10)	48	48	28JAN10	27MAR10	0	48	1						
S290380	Install Final Struts Cofferdam Wall-(W10)	10	10	29MAR10	12APR10	0	10	1						
<b>Milestone</b>														
<b>Section 29 (Portion W10)</b>														
M351010	35.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		04MAR10	0	0	-83						
<b>CC36-SECTION 30 OF THE WORKS (PORTION HKU1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S300020	Notify,Coord&Obtain Permit-Utility Prov - HKU1	218	0	24OCT08A	24JUL09A	100	0	0						
S300120	Site Possession - HKU1	0	0	15AUG09A		100	0	0						
S300121	Complete All Diversions by Others - HKU1	0	0		14AUG09A	100	0	0						
S300130	Tree Felling-(HKU1)	12	0	15AUG09A	30SEP09A	100	0	0						
S300160	Power & Water Points-(HKU1)	24	0	15AUG09A	12SEP09A	100	0	0						
S300170	Cut/Fill/Place Concrete Block&Platform-(HKU1)	21	0	27JUL09A	23AUG09A	100	0	0						
S300180	Hoarding/Fencing-(HKU1)	12	0	24JUN09A	27JUL09A	100	0	0						
S300210	Site Office-(HKU1)	3	0	14SEP09A	18SEP09A	100	0	0						
S300212	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - HKU1	1	0	14SEP09A	14SEP09A	100	0	0						
<b>Preparation Works</b>														
S300220	Install Geotech Monitoring Instruments-(HKU1)	3	0	03AUG09A	06AUG09A	100	0	0						
S300221	Existing Bldg & Structure(EBS) Survey - (HKU1)	6	0	07AUG09A	14AUG09A	100	0	0						
S300270	Grouting Works-(HKU1)	12	12	21JAN10	03FEB10	0	12	-52						
<b>Intakes - External Structures (Stage1)</b>														
S300290	Mobilization&Setup(Cofferdam Constn)-(HKU1)	6	0	19SEP09A	05OCT09A	100	0	0						
S300310	Cofferdam Wall Driving - (HKU1)	56	20	12OCT09A	12FEB10	70	20	-16						
S300320	Grouting for Rock Socket-(HKU1)	3	3	17FEB10	19FEB10	0	3	-16						
S300330	Demobilization Piling-(HKU1)	3	3	20FEB10	23FEB10	0	3	-16						
S300350	Excavation (Soft) Soil-(HKU1)	19	19	24FEB10	17MAR10	0	19	-16						
S300370	Expose Existing Box Culvert by Excav-(HKU1)	24	24	24FEB10	23MAR10	0	24	-16						
S300380	Excavation (Hard) Rock-(HKU1)	51	51	18MAR10	26MAY10	0	51	-16						
S300390	Saw-cut Box-culvert&place Steel Pipes-(HKU1)	6	6	24MAR10	30MAR10	0	6	-16						
S300400	Secure Pipes Hang&SealantConnect-(HKU1)	6	6	31MAR10	09APR10	0	6	-16						
S300410	Removal Lower Sector Box-culvert-(HKU1)	6	6	10APR10	17APR10	0	6	-16						
S300420	Excavation & Lodging-(HKU1)	12	12	19APR10	04MAY10	0	12	-16						
<b>Milestone</b>														
<b>Section30 (Portion HKU1)</b>														
M361010	36.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		03FEB10	0	0	-64						
<b>CC37-SECTION 31 OF THE WORKS (PORTION PFLR1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S310970	Hoarding/Fencing-(PFLR1)	12	0	12AUG09A	29NOV09A	100	0	-16						
S310980	Implement TTM - (Occupy Pedestrian)	12	0	15JUL09A	29NOV09A	100	0	-25						
S310984	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - WP	1	0	04AUG09A	04AUG09A	100	0	0						
S310986	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - WP	1	0	14SEP09A	14SEP09A	100	0	0						
S310990	Power & Water Points-(PFLR1)	24	0	12AUG09A	10SEP09A	100	0	0						
S311100	Site Office-(PFLR1)	3	0	11SEP09A	17SEP09A	100	0	0						
S311102	VO # 23 Tree Felling Application - (PFLR1)	48	0	15JUL09A	14SEP09A	100	0	0						
S311104	VO # 23 Add'l Land Application - (PFLR1)	12	0	16SEP09A	30SEP09A	100	0	0						
S311106	VO # 23 Add'l Drainage Diversion - (PFLR1)	23	0	02OCT09A	06JAN10A	100	0	-53						
<b>Preparation Works</b>														
S311120	Mobilization&Setup(Pre-drill & Grouting)-(PFLR1)	3	0	07JAN10A	09JAN10A	100	0	-46						
S311140	Pre-drilling-(PFLR1)	8	0	11JAN10A	19JAN10A	100	0	-46						
S311150	Analysis of the SI-(PFLR1)	6	6	21JAN10	27JAN10	0	6	-47						
									NOV	DEC	JAN	FEB	MAR	APR
									2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

■ Early Bar  
■ Previous Month (912B)  
■ Progress Bar  
■ Critical Activity

1001 Sheet 11 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 9116 EF Variance	2009					
									2009		2010			
									NOV	DEC	JAN	FEB	MAR	APR
<b>Preparation Works</b>														
S311160	Grouting Works-(PFLR1)	12	12	28JAN10	10FEB10	0	12	-47						
<b>Intakes - External Structures (Stage1)</b>														
S311180	Mobilization&Setup(Cofferdam Constrn)-(PFLR1)	7	0	30NOV09A	06DEC09A	100	0	-4						
S311190	Pre-boring,Backfilling with Sand-(PFLR1)	32	12	07DEC09A	05FEB10	45	12	-22						
S311200	Driving of Cofferdam Wall-(PFLR1)	50	49	06FEB10	10APR10	0	49	-51						
S311210	Grouting for Rock Socket-(PFLR1)	7	7	12APR10	20APR10	0	7	-55						
S311230	Excavation (Soft) Soil-(PFLR1)	36	36	21APR10	08JUN10	0	36	-55						
<b>Milestone</b>														
<b>Section 31 (Portion PFLR1)</b>														
M371010	37.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		10FEB10	0	0	-58						
<b>CC38-SECTION 32 OF THE WORKS (PORTION SM1)</b>														
<b>Construction</b>														
<b>Preliminary Works</b>														
S321012	VO # 14 Bend Block & Noise Barrier Modific-(SM1)	73	0	29MAY09A	02SEP09A	100	0	0						
S321016	VO/Claim # 38-Aug/09 Typhoon GONI Sig 8 - SM1	1	0	04AUG09A	04AUG09A	100	0	0						
<b>Preparation Works</b>														
S321030	Install Geotech Monitoring Instruments-(SM1)	3	0	02SEP09A	04SEP09A	100	0	0						
S321050	Mobilization&Setup(Pre-drill & Grouting)-(SM1)	12	0	04SEP09A	07SEP09A	100	0	0						
S321060	Pre-drilling-(SM1)	24	0	07SEP09A	15OCT09A	100	0	0						
S321062	VO/Claim # 41-Sep/09 Typhoon KOPPU Sig 8 - SM1	1	0	14SEP09A	14SEP09A	100	0	0						
S321080	Grouting Works-(SM1)	12	0	16OCT09A	06NOV09A	100	0	0						
<b>Intakes - External Structures (Stage1)</b>														
S321100	Mobilization&Setup(Cofferdam Constrn)-(SM1)	6	0	04SEP09A	07SEP09A	100	0	0						
S321170	Excavation & Strutting-(SM1)	70	30	31OCT09A	27FEB10	65	30	-1						
S321180	Cofferdam Excavation (Soft) Soil	8	0	31OCT09A	09NOV09A	100	0	87						
S321190	Construction Temporary Manholes-(SM1)	18	18	01MAR10	20MAR10	0	18	-1						
S321200	Excavation (Hard) Rock-(SM1)	30	30	08APR10	17MAY10	0	30	-12						
S321210	Laying of Pipes-(SM1)	6	6	22MAR10	27MAR10	0	6	-1						
S321220	Divn & Backfilling/Temp. Decking & etc.-(SM1)	6	6	29MAR10	07APR10	0	6	-1						
S321040	Modification of the Noise Barrier Footings	1	0	24AUG09A	03SEP09A	100	0	0						
S321090	Modification of the WSD Bend Blocks	1	0	25JUN09A	23AUG09A	100	0	0						

NOV	DEC	JAN	FEB	MAR	APR
2009		2010			

Start Date 30NOV07  
 Finish Date 25MAY12  
 Data Date 21JAN10  
 Run Date 27JAN10 15:51

█ Early Bar  
█ Previous Month (912B)  
█ Progress Bar  
█ Critical Activity

1001 Sheet 12 of 12  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**JANUARY/2010 MONTHLY REPORT**

Date	Revision	Checked	Approved

---

---

**APPENDIX N**  
**WASTE GENERATED QUANTITY**

---

---

## Monthly Waste Flow Table

Quarter ending	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see notes 2)	Chemical Waste	Others, e.g. general refuse
	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in Kg )	( in Kg )	( in Kg )	( in Kg )	( in m <sup>3</sup> )
Jan 2010	39537		15	38356	1166		6550	220		650	118
Feb 2010											
Mar 2010											
Apr 2010											
May 2010											
Jun 2010											
Sub-Total	39537		15	38356	1166		6550	220		650	118
July 2010											
Aug 2010											
Sep 2010											
Oct 2010											
Nov 2010											
Dec 2010											
Total	39537		15	38356	1166		6550	220		650	118

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (2) Plastics refer to plastic bottles/containers, plastic/foam from packaging material.
  - (3) Quantities in Jan 2010 are upto 31st January 2010.
  - (4) Assuming the conversion factor from m<sup>3</sup> to ton for rock is 2.5.
  - (5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (Cap 354).
  - (6) The figures are included for the sake of completeness of record.