

Gammon Construction Limited

Contract No. DC/2007/23  
Harbour Area Treatment Scheme  
Stage 2A  
Construction of Sewage  
Conveyance System from North  
Point to Stonecutters Island:  
*Sixteenth Monthly EM&A Report*

April 2011

**Environmental Resources Management**

21/F Lincoln House  
979 King's Road  
Taikoo Place  
Island East, Hong Kong  
Telephone: (852) 2271 3000  
Facsimile: (852) 2723 5660  
E-mail: [post.hk@erm.com](mailto:post.hk@erm.com)  
<http://www.erm.com>

MONTHLY EM&A REPORT

Gammon Construction Limited


Contract No. DC/2007/23  
Harbour Area Treatment Scheme  
Stage 2A  
Construction of Sewage  
Conveyance System from North  
Point to Stonecutters Island:  
*Sixteenth Monthly EM&A Report*

April 2011


Reference 0104887

For and on behalf of  
ERM-Hong Kong, Limited

Approved by: Dr Robin Kennish

Signed: 

Position: Director

Certified by:   
(Environmental Team Leader - Winnie Ko)

Date: 13 April 2011



Our ref KMY/AFK/FY/TK/T261332/22.01/L-0176  
T 2828 5757  
E Anne.Kerr@mottmac.com.hk  
Your ref -

CE/Harbour Area Treatment Scheme  
Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme Division  
5/F, Western Magistracy,  
2A Pokfulam Road, Hong Kong

13 April 2011  
By Fax (2833 9162) and Post

**Attn: Mr. Danny Tang**

Dear Sir,

**Agreement No. CE 8/2009(EP)**  
**Harbour Area Treatment Scheme (HATS) Stage 2A**  
**Independent Environmental Checker for Construction Phase – Investigation**

**Contract No. DC/2007/23**  
**Construction of Sewage Conveyance System from North Point to Stonecutters Island**  
**Condition 4.4 – Submission of Monthly EM&A Report for March 2011 (no. 16)**

I refer to the captioned Monthly EM&A Report certified by ETL and received on 11 and 13 April 2011 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/E, I hereby verify the captioned Report.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED

Dr. Anne F Kerr  
Independent Environmental Checker

c.c. AECOM  
Gammon  
ERM

Mr. Y H Fung  
Mr. Max Ko  
Ms. Winnie Ko

By email  
By email  
By email

## **EXECUTIVE SUMMARY**

The construction works of DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project) commenced on 1 December 2009. This is the sixteenth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 to 31 March 2011 in accordance with the EM&A Manual.



## North Point Production and Drop Shafts

### Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking at North Point Production Shaft; and
- Rock blast and pre-excavation grouting at North Point Production Shaft.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- 24-hour TSP Monitoring at each monitoring station (AM1 and AM2) 6 sets
- 1-hour TSP Monitoring at each monitoring station (AM1 and AM2) 18 sets
- Construction Noise Monitoring during Normal Weekdays at NM1 5 times
- Construction Noise Monitoring during Restricted Hours at NM1 4 times
- Joint Environmental Site Inspection 5 times
- Landscape & Visual Monitoring 1 time

### Air Quality

Six sets of 24-hour TSP and eighteen sets of 1-hr TSP measurements were carried out at each of the designated monitoring stations during the reporting period. No exceedance was recorded during the reporting period.

### Noise

Five sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. Four sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 2300 hours on Sundays and public holidays) during reporting month. Exceedances of limit level were recorded during restricted hour on 18 March 2011.

### Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 3.5.3*.

### Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

## Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 14914.85 tonnes of inert C&D materials, and 21.20 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste was also generated. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method were generated and disposed to South Cheung Chau Spoil Disposal Area for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

## Environmental Site Inspection

Five weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 3.6*.

## Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

## Future Key Issues

Works to be undertaken in the next two months include:

- Shaft sinking at North Point Production Shaft; and
- Rock blast and pre-excavation grouting at North Point Production Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

## *Wan Chai East Production and Drop Shafts*

### Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking at Wan Chai East Production Shaft; and
- Rock blast and pre-excavation grouting at Wan Chai East Production Shaft.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- |  |         |
|--|---------|
| • 24-hour TSP Monitoring at AM3                                | 5 sets  |
| • 1-hour TSP Monitoring at AM3                                 | 15 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM2  | 4 times |
| • Construction Noise Monitoring during Restricted hours at NM2 | 4 times |
| • Joint Environmental Site Inspection                          | 4 times |
| • Landscape & Visual Monitoring                                | 1 time  |

### Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

### Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal weekdays of the reporting period. Four sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 4, 13, 18, and 27 March 2011 during reporting month. Exceedances of limit level during restricted hours were recorded on these four days.

### Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 4.5.3*.

### Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in the EM&A Manual.

## Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 14914.85 tonnes of inert C&D materials, and 21.20 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste was also generated. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method were generated and disposed to South Cheung Chau Spoil Disposal Area for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

## Environmental Site Inspection

Four weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 4.6*.

## Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Four exceedances of noise limit level during restricted hours were reported at NM2 on 4, 13, 18, and 27 March 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

## Future Key Issues

Works to be undertaken in the next two months include:

- Shaft sinking at Wan Chai East Production Shaft; and
- Rock blast and pre-excavation grouting at Wan Chai East Production Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

## Central Drop Shaft

### Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- |   |         |
|---|---------|
| • 24-hour TSP Monitoring at AM4                               | 5 sets  |
| • 1-hour TSP Monitoring at AM4                                | 15 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM3 | 4 times |
| • Joint Environmental Site Inspection                         | 5 times |
| • Landscape & Visual Monitoring                               | 1 time  |

### Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

### Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

### Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 5.5.3*.

### Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

### Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 14914.85 tonnes of inert C&D materials, and 21.20 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste was also generated. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method were generated and disposed to South Cheung Chau Spoil Disposal Area for this

Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

#### Environmental Site Inspection

Four joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 5.6*.

#### Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

#### Future Key Issues

Works to be undertaken in the next two months include:

- Shaft sinking; and
- Excavation of marine deposits.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

## *Sai Ying Pun Junction Shaft*

### Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking; and
- Construction of noise enclosure.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- |   |         |
|---|---------|
| • 24-hour TSP Monitoring at AM5                               | 6 sets  |
| • 1-hour TSP Monitoring at AM5                                | 18 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM4 | 4 times |
| • Joint Environmental Site Inspection                         | 5 times |
| • Landscape & Visual Monitoring                               | 1 time  |

### Air Quality

Six sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

### Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

### Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 6.5.3*.

### Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

### Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 14914.85 tonnes of inert C&D materials, and 21.20 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste was also generated. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method were



generated and disposed to South Cheung Chau Spoil Disposal Area for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

#### Environmental Site Inspection

Five joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 6.6*.

#### Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

#### Future Key Issues

Works to be undertaken in the next two months include:

- Construction of noise enclosure; and
- Construction of noise enclosure.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

## *Stonecutters Island Production and Riser Shafts*

### Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking at Stonecutters Island Riser Shaft and Production Shaft; and
- Grouting and pumping test at Stonecutters Island Production Shaft.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- |  |         |
|--|---------|
| • 24-hour TSP Monitoring at AM6                                | 6 sets  |
| • 1-hour TSP Monitoring at AM6                                 | 18 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM5  | 5 times |
| • Construction Noise Monitoring during Restricted Hours at NM5 | 4 times |
| • Joint Environmental Site Inspection                          | 5 times |
| • Landscape & Visual Monitoring                                | 1 time  |

### Air Quality

Six sets of 24-hour TSP and eighteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

### Noise

Five sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. Four sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 6, 13, 20 and 27 March 2011 during reporting month. No exceedance was recorded during the reporting period.

### Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 7.5.3*.

### Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

### Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 14914.85 tonnes of

inert C&D materials, and 21.20 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste was also generated. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method were generated and disposed to South Cheung Chau Spoil Disposal Area for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

#### Environmental Site Inspection

Five weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 7.6*.

#### Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

#### Future Key Issues

Works to be undertaken in the next two months include:

- Construction of noise enclosure at Stonecutters Island Production Shaft; and
- Construction of adit at Stonecutters Island Production Shaft and Riser Shafts.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

## CONTENTS

1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	5
2.1	BACKGROUND AND GENERAL SITE DESCRIPTION	5
2.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS	6
2.3	PROJECT ORGANISATION	7
3	NORTH POINT PRODUCTION AND DROP SHAFTS	8
3.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	8
3.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	8
3.3	ENVIRONMENTAL MONITORING REQUIREMENTS	9
3.3.1	<i>Air Quality Monitoring</i>	9
3.3.2	<i>Noise Monitoring</i>	12
3.3.3	<i>Cultural Heritage</i>	14
3.3.4	<i>Landscape and Visual Monitoring</i>	14
3.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	15
3.5	MONITORING RESULTS	15
3.5.1	<i>Air Quality</i>	15
3.5.2	<i>Noise</i>	15
3.5.3	<i>Landscape and Visual</i>	16
3.5.4	<i>Cultural Heritage</i>	16
3.5.5	<i>Waste Management</i>	16
3.6	ENVIRONMENTAL SITE INSPECTION	17
3.7	ENVIRONMENTAL NON-CONFORMANCE	17
3.7.1	<i>Summary of Monitoring Exceedance</i>	17
3.7.2	<i>Summary of Environmental Non-Compliance</i>	18
3.7.3	<i>Summary of Environmental Complaint</i>	18
3.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	18
3.8	FUTURE KEY ISSUES	18
3.8.1	<i>Key Issues for the Coming Months</i>	18
3.8.2	<i>Monitoring Schedule for the Next Month</i>	19
3.8.3	<i>Construction Programme for the Next Month</i>	19
4	WAN CHAI EAST PRODUCTION AND DROP SHAFTS	20
4.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	20
4.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	20
4.3	ENVIRONMENTAL MONITORING REQUIREMENTS	21
4.3.1	<i>Air Quality Monitoring</i>	21
4.3.2	<i>Noise Monitoring</i>	24
4.3.3	<i>Cultural Heritage</i>	26
4.3.4	<i>Landscape and Visual Monitoring</i>	26
4.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	26
4.5	MONITORING RESULTS	26
4.5.1	<i>Air Quality</i>	26

4.5.2	Noise	27
4.5.3	Landscape and Visual	27
4.5.4	Cultural Heritage	27
4.5.5	Waste Management	27
4.6	ENVIRONMENTAL SITE INSPECTION	28
4.7	ENVIRONMENTAL NON-CONFORMANCE	29
4.7.1	Summary of Monitoring Exceedance	29
4.7.2	Summary of Environmental Non-Compliance	32
4.7.3	Summary of Environmental Complaint	32
4.7.4	Summary of Environmental Summon and Successful Prosecution	32
4.8	FUTURE KEY ISSUES	32
4.8.1	Key Issues for the Coming Month	32
4.8.2	Monitoring Schedule for the Next Month	33
4.8.3	Construction Programme for the Next Month	33
5	CENTRAL DROP SHAFT	34
5.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	34
5.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	34
5.3	ENVIRONMENTAL MONITORING REQUIREMENTS	34
5.3.1	Air Quality Monitoring	34
5.3.2	Noise Monitoring	38
5.3.3	Cultural Heritage	39
5.3.4	Landscape and Visual Monitoring	39
5.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	40
5.5	MONITORING RESULTS	40
5.5.1	Air Quality	40
5.5.2	Noise	40
5.5.3	Landscape and Visual	40
5.5.4	Cultural Heritage	40
5.5.5	Waste Management	41
5.6	ENVIRONMENTAL SITE INSPECTION	41
5.7	ENVIRONMENTAL NON-CONFORMANCE	42
5.7.1	Summary of Monitoring Exceedance	42
5.7.2	Summary of Environmental Non-Compliance	42
5.7.3	Summary of Environmental Complaint	42
5.7.4	Summary of Environmental Summon and Successful Prosecution	42
5.8	FUTURE KEY ISSUES	42
5.8.1	Key Issues for the Coming Month	42
5.8.2	Monitoring Schedule for the Next Month	43
5.8.3	Construction Programme for the Next Month	43
6	SAI YING PUN JUNCTION SHAFT	44
6.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	44
6.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	44
6.3	ENVIRONMENTAL MONITORING REQUIREMENTS	44
6.3.1	Air Quality Monitoring	44
6.3.2	Noise Monitoring	46
6.3.3	Cultural Heritage	47
6.3.4	Landscape and Visual Monitoring	47
6.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	48

6.5	MONITORING RESULTS	48
6.5.1	<i>Air Quality</i>	48
6.5.2	<i>Noise</i>	48
6.5.3	<i>Landscape and Visual</i>	48
6.5.4	<i>Cultural Heritage</i>	48
6.5.5	<i>Waste Management</i>	48
6.6	ENVIRONMENTAL SITE INSPECTION	49
6.7	ENVIRONMENTAL NON-CONFORMANCE	50
6.7.1	<i>Summary of Monitoring Exceedance</i>	50
6.7.2	<i>Summary of Environmental Non-Compliance</i>	50
6.7.3	<i>Summary of Environmental Complaint</i>	50
6.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	50
6.8	FUTURE KEY ISSUES	50
6.8.1	<i>Key Issues for the Coming Month</i>	50
6.8.2	<i>Monitoring Schedule for the Next Month</i>	51
6.8.3	<i>Construction Programme for the Next Month</i>	51
7	STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	52
7.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	52
7.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	52
7.3	ENVIRONMENTAL MONITORING REQUIREMENTS	52
7.3.1	<i>Air Quality Monitoring</i>	52
7.3.2	<i>Noise Monitoring</i>	56
7.3.3	<i>Cultural Heritage</i>	58
7.3.4	<i>Landscape and Visual Monitoring</i>	58
7.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	59
7.5	MONITORING RESULTS	59
7.5.1	<i>Air Quality</i>	59
7.5.2	<i>Noise</i>	59
7.5.3	<i>Landscape and Visual</i>	59
7.5.4	<i>Cultural Heritage</i>	60
7.5.5	<i>Waste Management</i>	60
7.6	ENVIRONMENTAL SITE INSPECTION	60
7.7	ENVIRONMENTAL NON-CONFORMANCE	61
7.7.1	<i>Summary of Monitoring Exceedance</i>	61
7.7.2	<i>Summary of Environmental Non-Compliance</i>	61
7.7.3	<i>Summary of Environmental Complaint</i>	61
7.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	61
7.8	FUTURE KEY ISSUES	62
7.8.1	<i>Key Issues for the Coming Month</i>	62
7.8.2	<i>Monitoring Schedule for the Next Month</i>	62
7.8.3	<i>Construction Programme for the Next Month</i>	62
8	CONCLUSIONS	63
8.1	NORTH POINT PRODUCTION AND DROP SHAFTS	63
8.2	WAN CHAI EAST PRODUCTION AND DROP SHAFTS	63
8.3	CENTRAL DROP SHAFT	63
8.4	SAI YING PUN JUNCTION SHAFT	64
8.5	STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	64
8.6	OVERALL	64

## LIST OF TABLES

Table 2.1	<i>Summary of Environmental Licensing, Notification and Permit Status for the Contract (a)</i>
Table 2.2	<i>Status of Required Submission for all Sites</i>
Table 3.1	<i>Summary of Construction Activities Undertaken from 1 to 31 March 2011 at North Point Production and Drop Shafts</i>
Table 3.2	<i>Summary of Environmental Licensing, Notification and Permit Status at North Point Production and Drop Shafts</i>
Table 3.3	<i>Construction Phase Air Monitoring Location at North Point Production and Drop Shafts</i>
Table 3.4	<i>TSP Monitoring Parameter and Frequency</i>
Table 3.5	<i>TSP Monitoring Equipment for North Point Production and Drop Shafts Sites</i>
Table 3.6	<i>Action and Limit Levels for Air Quality at North Point Production and Drop Shafts</i>
Table 3.7	<i>Construction Phase Noise Monitoring Station at North Point Production and Drop Shafts</i>
Table 3.8	<i>Noise Monitoring Equipment at North Point Production and Drop Shafts</i>
Table 3.9	<i>Action and Limit Levels for Noise Monitoring at North Point Production and Drop Shafts</i>
Table 3.10	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 3.11	<i>Construction Works to be Undertaken in the Coming Two Months at North Point Production and Drop Shafts</i>
Table 4.1	<i>Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Wan Chai East Production and Drop Shafts</i>
Table 4.2	<i>Summary of Environmental Licensing, Notification and Permit Status at Wan Chai East Production and Drop Shafts</i>
Table 4.3	<i>Construction Phase Air Monitoring Location at Wan Chai East Production and Drop Shafts</i>
Table 4.4	<i>TSP Monitoring Parameter and Frequency at Wan Chai East Production and Drop Shafts</i>
Table 4.5	<i>TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts</i>
Table 4.6	<i>Action and Limit Levels for Air Quality at Wan Chai East Production and Drop Shafts</i>
Table 4.8	<i>Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts</i>
Table 4.9	<i>Action and Limit Levels for Noise Monitoring at Wan Chai East Production and Drop Shafts</i>
Table 4.10	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 4.11	<i>Summary of Record of Exceedance at Wan Chai East Production and Drop Shafts</i>
Table 4.12	<i>Construction Works to be Undertaken in the Coming Two Months at Wan Chai East Production and Drop Shafts</i>
Table 5.1	<i>Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Central Drop Shaft</i>
Table 5.2	<i>Summary of Environmental Licensing, Notification and Permit Status at Central Drop Shaft</i>
Table 5.3	<i>Construction Phase Air Monitoring Location at Central Drop Shaft</i>
Table 5.4	<i>TSP Monitoring Parameter and Frequency at Central Drop Shaft</i>
Table 5.5	<i>TSP Monitoring Equipment at Central Drop Shaft</i>
Table 5.6	<i>Action and Limit Levels for Air Quality at Central Drop Shaft</i>
Table 5.7	<i>Construction Phase Noise Monitoring Station at Central Drop Shaft</i>
Table 5.8	<i>Noise Monitoring Equipment at Central Drop Shaft</i>

Table 5.9	<i>Action and Limit Levels for Noise Monitoring at Central Drop Shaft</i>
Table 5.10	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 5.11	<i>Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft</i>
Table 6.1	<i>Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Sai Ying Pun Junction Shaft</i>
Table 6.2	<i>Summary of Environmental Licensing, Notification and Permit Status at Sai Ying Pun Junction Shaft</i>
Table 6.3	<i>Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft</i>
Table 6.4	<i>TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft</i>
Table 6.5	<i>Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft</i>
Table 6.6	<i>Construction Phase Noise Monitoring Station at Sai Ying Pun Junction Shaft</i>
Table 6.7	<i>Noise Monitoring Equipment at Sai Ying Pun Junction Shaft</i>
Table 6.8	<i>Action and Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft</i>
Table 6.9	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 6.10	<i>Construction Works to be Undertaken in the Coming Two Months at Sai Ying Pun Junction Shaft</i>
Table 7.1	<i>Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Stonecutters Island Production and Riser Shafts</i>
Table 7.2	<i>Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts</i>
Table 7.3	<i>Construction Phase Air Monitoring Location at Stonecutters Island Production and Riser Shafts</i>
Table 7.4	<i>TSP Monitoring Parameter and Frequency at Stonecutters Island Production and Riser Shafts</i>
Table 7.5	<i>TSP Monitoring Equipment at Stonecutters Island Production and Riser Shafts</i>
Table 7.6	<i>Action and Limit Levels for Air Quality at Stonecutters Island Production and Riser Shafts</i>
Table 7.7	<i>Construction Phase Noise Monitoring Station at Stonecutters Island Production and Riser Shafts</i>
Table 7.8	<i>Noise Monitoring Equipment at Stonecutters Island Production and Riser Shafts</i>
Table 7.9	<i>Action and Limit Levels for Noise Monitoring at Stonecutters Island Production and Riser Shaft</i>
Table 7.10	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 7.11	<i>Construction Works to be Undertaken in the Coming Two Months at Stonecutters Island Production and Riser Shafts</i>



## LIST OF ANNEXES

Annex A	Location of Works Areas
Annex B	Project Organization Chart and Contact Detail
Annex C	North Point Production and Drop Shaft
Annex C1	<i>Locations of Construction Activities during the Reporting Month</i>
Annex C2	<i>Locations of Air Quality and Noise Monitoring Stations</i>
Annex C3	<i>Monitoring Schedule of the Reporting Month and Next Month</i>
Annex C4	<i>Summary of Implementation Status</i>
Annex C5	<i>24-hour and 1-hour TSP Monitoring Results</i>
Annex C6	<i>Noise Monitoring Results</i>
Annex C7	<i>Cumulative Complaint and Summons/Prosecutions Log</i>
Annex C8	<i>Construction Programme for the Project</i>
Annex D	Wan Chai East Production and Drop Shaft
Annex D1	<i>Locations of Construction Activities during the Reporting Month</i>
Annex D2	<i>Locations of Air Quality and Noise Monitoring Stations</i>
Annex D3	<i>Monitoring Schedule of the Reporting Month and Next Month</i>
Annex D4	<i>Summary of Implementation Status</i>
Annex D5	<i>24-hour and 1-hour TSP Monitoring Results</i>
Annex D6	<i>Noise Monitoring Results</i>
Annex D7	<i>Cumulative Complaint and Summons/Prosecutions Log</i>
Annex D8	<i>Construction Programme for the Project</i>
Annex E	Central Drop Shaft
Annex E1	<i>Locations of Construction Activities during the Reporting Month</i>
Annex E2	<i>Locations of Air Quality and Noise Monitoring Stations</i>
Annex E3	<i>Monitoring Schedule of the Reporting Month and Next Month</i>
Annex E4	<i>Summary of Implementation Status</i>
Annex E5	<i>24-hour and 1-hour TSP Monitoring Results</i>
Annex E6	<i>Noise Monitoring Results</i>
Annex E7	<i>Cumulative Complaint and Summons/Prosecutions Log</i>
Annex E8	<i>Construction Programme for the Project</i>
Annex F	Sai Ying Pun Junction Shaft
Annex F1	<i>Locations of Construction Activities during the Reporting Month</i>
Annex F2	<i>Locations of Air Quality and Noise Monitoring Stations</i>
Annex F3	<i>Monitoring Schedule of the Reporting Month and Next Month</i>
Annex F4	<i>Summary of Implementation Status</i>
Annex F5	<i>24-hour and 1-hour TSP Monitoring Results</i>
Annex F6	<i>Noise Monitoring Results</i>
Annex F7	<i>Cumulative Complaint and Summons/Prosecutions Log</i>
Annex F8	<i>Construction Programme for the Project</i>

Annex G	Stonecutters Island Production and Riser Shaft
<i>Annex G1</i>	<i>Locations of Construction Activities during the Reporting Month</i>
<i>Annex G2</i>	<i>Locations of Air Quality and Noise Monitoring Stations</i>
<i>Annex G3</i>	<i>Monitoring Schedule of the Reporting Month and Next Month</i>
<i>Annex G4</i>	<i>Summary of Implementation Status</i>
<i>Annex G5</i>	<i>24-hour and 1-hour TSP Monitoring Results</i>
<i>Annex G6</i>	<i>Noise Monitoring Results</i>
<i>Annex G7</i>	<i>Cumulative Complaint and Summons/Prosecutions Log</i>
<i>Annex G8</i>	<i>Construction Programme for the Project</i>
Annex H	Calibration Reports for HVSs and Sound Level Meters for All Sites
Annex I	Event /Action Plans for Air Quality, Noise and Landscape and Visual Monitoring
Annex J	Waste Flow Table for All Sites

ERM-Hong Kong, Limited (ERM) was appointed by Gammon Construction Limited (the Contractor) as an Environmental Team (ET) to undertake Environmental Monitoring and Audit (EM&A) programme for the Contract No. DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project).

### 1.1 PURPOSE OF THE REPORT

This is the Sixteenth EM&A report which summarizes the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 31 March 2011.

### 1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

#### Section 1 : Introduction

details the scope and structure of the report.

#### Section 2 : Project Information

summarizes background and scope of the project, site description, project organization and contact details

#### Section 3 : North Point Production and Drop Shafts

- **Construction Activities**  
summarizes the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**  
summarizes the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**  
summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**  
summarizes the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**  
summarizes the monitoring results obtained in the reporting period.

- **Environmental Site Inspection**  
summarizes the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**  
summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**  
summarizes the impact forecast and monitoring schedule for the next three months.

#### Section 4 : Wan Chai East Production and Drop Shafts

- **Construction Activities**  
summarizes the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**  
summarizes the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**  
summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**  
summarizes the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**  
summarizes the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**  
summarizes the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**  
summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**  
summarizes the impact forecast and monitoring schedule for the next three months.

#### Section 5 : Central Drop Shaft

- **Construction Activities**  
summarizes the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**  
summarizes the environmental documents submissions under the EP condition during the reporting month.

- **Environmental Monitoring Requirement**  
summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**  
summarizes the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**  
summarizes the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**  
summarizes the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**  
summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**  
summarizes the impact forecast and monitoring schedule for the next three months.

#### Section 6 : Sai Ying Pun Junction Shaft

- **Construction Activities**  
summarizes the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**  
summarizes the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**  
summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**  
summarizes the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**  
summarizes the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**  
summarizes the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**

summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

- **Future Key Issues**  
summarizes the impact forecast and monitoring schedule for the next three months.

#### Section 7 : **Stonecutters Island Production and Riser Shafts**

- **Construction Activities**  
summarizes the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**  
summarizes the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**  
summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**  
summarizes the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**  
summarizes the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**  
summarizes the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**  
summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**  
summarizes the impact forecast and monitoring schedule for the next three months.

#### Section 8 : **Conclusions**

## 2.1 BACKGROUND AND GENERAL SITE DESCRIPTION

The Project comprises the construction of production shafts, drop shafts and riser shaft and approximately 12km of tunnel excavation from North Point via Sai Ying Pun to Stonecutters Island. Shafts vary in depth from 140m and 170m below ground with 10 - 12m diameter. Tunnel face area ranges from 16 m<sup>2</sup> to 23 m<sup>2</sup>. Embedded drainage pipelines will be installed upon the completion of tunnel excavation.

Construction works to be carried out under this Contract include the following major items:

- construction of sewage conveyance system (SCS) from North Point Preliminary Treatment Works (NP PTW) to Stonecutters Island Sewage Treatment Works (SCI STW) via Wan Chai East Preliminary Treatment Works (WCE PTW), Central Preliminary Treatment Works (CEN PTW) and Fung Mat Street Sai Ying Pun (SYP) junction shaft;
- construction of drop shafts at NP PTW, WCE PTW and CEN PTW;
- construction of riser shaft at SCI STW;
- construction of junction shaft at SYP;
- construction of temporary production shafts at NP, WCE and SCI to provide access for the construction of SCS;
- construction of connection channels, pipes, chambers and tunnel connecting the proposed drop shafts / riser shaft to the facilities of the preliminary treatment works / sewage treatment works;
- carrying out survey of existing buildings, taking over of existing and installation of new piezometers and ground settlement markers and subsequent monitoring thereof and vibration monitoring along the alignment of the SCS;
- miscellaneous building, civil, electrical and mechanical works; and
- landscape works.

The potential environmental impacts of the Project have been studied in the "Harbour Area Treatment Scheme (HATS) Stage 2A" (EIAO Register No: AEIAR-121/2008). The EIA was approved on 2 June 2008 under the *Environmental Impact Assessment Ordinance* (EIAO) and an updated Environmental Permit (EP-322/2008/E) for the works was granted on 24 November 2010. Under the requirements of Condition 4.1 of Environmental Permit EP-322/2008/E,

EM&A programme as set out in the EM&A Manual is required to be implemented.

The construction works of this Project commenced on 1 December 2009 and are scheduled to be completed by 2014.

The general layout plan of the Project is shown in *Annex A*.

## 2.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 2.1*.

**Table 2.1** *Summary of Environmental Licensing, Notification and Permit Status for the Contract* <sup>(a)</sup>

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-322/2008	Expired on 10 July 2009	<ul style="list-style-type: none"> <li>Permit granted on 19 November 2008.</li> <li>Superseded on 10 July 2009.</li> </ul>
	EP-322/2008/A	Expired on 2 November 2009	<ul style="list-style-type: none"> <li>Permit granted on 10 July 2009.</li> <li>Superseded on 2 November 2009.</li> </ul>
	EP-322/2008/B	Expired on 14 May 2010	<ul style="list-style-type: none"> <li>Permit granted on 2 November 2009.</li> <li>Superseded on 14 May 2010.</li> </ul>
	EP-322/2008/C	Expired on 14 July 2010	<ul style="list-style-type: none"> <li>Permit granted on 14 May 2010</li> <li>Superseded on 14 July 2010.</li> </ul>
	EP-322/2008/D	Expired on 24 November 2010	<ul style="list-style-type: none"> <li>Permit granted on 14 July 2010</li> </ul>
	EP-322/2008/E	Throughout the Contract	<ul style="list-style-type: none"> <li>Permit granted on 24 November 2010</li> </ul>
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation	--	04 August 2009 – 06 November 2013	<ul style="list-style-type: none"> <li>Reference number for Notification Pursuant to APC (Construction Dust) Regulation: 308136</li> </ul>
<b>Marine Dumping Permits</b>			
Type 1 Marine Deposit	EP/MD/11-136	20 February 2011 – 29 June 2011	-
Type 2 Marine Deposit	EP/MD/11-118	14 January 2011 – 13 February 2011	Permit has been applied on 25 February 2011.
Type 3 Marine Deposit	8771	23 July 2010 – 22 January 2011	No marine dumping permit is required as marine deposits requiring Type 3 disposal



Permit/ Licences/ Notification	Reference	Validity Period	Remarks
			is not anticipated. Should marine deposits require Type 3 disposal, Type 3 disposal permit will be applied.
<b>Note:</b>			
(a) The status on environmental licensing and permit for each worksite is discussed in the following sections.			

Status of required submissions under the EP during the reporting period is presented in *Table 2.2*.

**Table 2.2** *Status of Required Submission for all Sites*

EP Condition	Submission	Submission Date
Condition 1.11	Notification on Commencement of Construction of the Project	17 November 2009
Condition 2.3	Notification on Management Organization of the Main Construction Company	18 September 2009
Condition 4.3	Submission of Baseline Monitoring Report (final version incorporating comments from EPD)	18 December 2009
Condition 4.4	Submission of Fifteenth Monthly EM&A Report	14 March 2011

## 2.3

### *PROJECT ORGANISATION*

The project organization chart and contact details are shown in *Annex B*.

## 3.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 3.1*. The locations of the construction activities are shown in *Annex C1*.

*Table 3.1 Summary of Construction Activities Undertaken from 1 to 31 March 2011 at North Point Production and Drop Shafts*

Worksite	Construction Activities Undertaken
Production Shaft	<ul style="list-style-type: none"> <li>• Shaft sinking</li> <li>• Rock blast and pre-excavation grouting</li> </ul>
Drop Shaft	Nil

## 3.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 3.2*.

*Table 3.2 Summary of Environmental Licensing, Notification and Permit Status at North Point Production and Drop Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	North Point PTW Drop Shaft WT00005153-2009	12 October 2009 - 31 October 2014	--
	North Point Production Shaft WT00007055-2010	9 July 2010 - 31 March 2015	--
Chemical Waste Producer Registration	North Point Production Shaft 5213-153-G2484-01	--	--
	North Point PTW Drop Shaft 5213-153-G2483-01	--	--
Construction Noise Permit	North Point Production Shaft GW-RS0847-10	30 September 2010 – 29 December 2010	Superseded by GW- RS1050-10
	North Point Production Shaft GW-RS1050-10	26 November 2010 – 25 May 2011	--
	North Point PTW Drop Shaft GW-RS0057-10	1 February 2010 - 31 July 2010	Superseded by GW- RS0610-10
	North Point PTW Drop Shaft GW-RS0610-10	31 July 2010 – 30 January 2011	No CNP is required as no construction works will take place during

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
			restricted hours

### 3.3 ENVIRONMENTAL MONITORING REQUIREMENTS

#### 3.3.1 Air Quality Monitoring

##### *Monitoring Location*

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the Engineer Representative (ER) and the Independent Environmental Checker (IEC). Due to security issue of the High Volume Sampler (HVS) mounted on the existing monitoring location (rooftop of WSD office) especially under adverse weather conditions, an alternative location which is one floor below the existing rooftop was identified and agreed by ER and IEC in July 2010.

The construction air quality monitoring stations for this Contract are listed in Table 3.3 and shown in Annex C2.

**Table 3.3 Construction Phase Air Monitoring Location at North Point Production and Drop Shafts**

Worksite	Construction Air Quality Monitoring Stations			
	ID in EM&A Manual	ID	Location	Remark
North Point	-	AM1	Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)	• Access for station setup to K.Wah Centre (CM_NP1) and Tin Chiu Street Children's Playground (CM_NP3) was rejected.
	CM_NP2	AM2	Hong Kong & Islands Regional Office, WSD	

##### *Monitoring Parameters, Frequency and Programme*

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (Table 3.4). The monitoring programme for this reporting period is shown in Annex C3.

**Table 3.4 TSP Monitoring Parameter and Frequency**

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

### Monitoring Equipment

Continuous 24-hour and three 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed and located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 3.5 summarizes the equipment that were deployed for the 24-hour and 1-hour TSP monitoring respectively.

**Table 3.5 TSP Monitoring Equipment for North Point Production and Drop Shafts Sites**

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
<i>24-hr and 1-hr TSP</i>	
AM1	GMW GS-2310 (S/N 1808), CM-AIR-43 (S/N 9833620)
AM2	GMW GS-2310 (S/N 0145), CM-AIR-43 (S/N 9833620)

### Monitoring Methodology

#### Installation

The setup locations of the HVSs at monitoring stations were listed in Table 3.3. All HVSs were free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM1 and AM2;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

#### Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

### Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m<sup>3</sup>min<sup>-1</sup> which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m<sup>3</sup>min<sup>-1</sup>);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

### Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring

equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration records for the HVSs are given in *Annex H*.

### Wind Data

The nearest weather station to North Point Production and Drop Shafts is Kai Tak Station. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Kai Tak of the Hong Kong Observatory (HKO) and are presented in *Annex C5*.

### *Action and Limit Levels*

The Action and Limit (A/L) levels have been established and presented in *Table 3.6*.

**Table 3.6** *Action and Limit Levels for Air Quality at North Point Production and Drop Shafts*

Parameter	Air Monitoring Station	Action Level, $\mu\text{gm}^{-3}$	Limit Level, $\mu\text{gm}^{-3}$
24-hour TSP	AM1	185	260
	AM2	182	260
1-hour TSP	AM1	340	500
	AM2	352	500

### *Event and Action Plan*

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

## 3.3.2 *Noise Monitoring*

### *Monitoring Location*

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. Construction activities were conducted at restricted hours (1900 – 2300 on all days and 0700 – 2300 on general holidays and Sundays) during the reporting month. As the constraint of Chan’s Creative School’s schedule (closed from 1900 to 0700 on normal week days and from 0000 to 2400 on public holidays as well as Sundays), the school (noise monitoring station NM1) is not accessible during restricted hours, noise monitoring during restricted hours would be conducted on the pedestrian walkway adjacent to the school boundary along Tin Chiu Street, which was agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 3.7* and is shown in *Annex C2*.

**Table 3.7 Construction Phase Noise Monitoring Station at North Point Production and Drop Shafts**

Worksite	Proposed Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
North Point	M1	NM1	Rooftop of Chan’s Creative School (formerly known as Madam Chan Wai Chow Memorial School)	Façade	0700 to 1900 on Monday to Saturday
			Pedestrian walkway adjacent to Chan’s Creative School (formerly known as Madam Chan Wai Chow Memorial School) boundary along Tin Chiu Street	Façade	Restricted hours (1900 – 2300 on all days and 0700 – 2300 on general holidays and Sundays)

*Monitoring Parameters, Frequency and Programme*

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in Annex C3.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A).  $L_{eq(30min)}$  were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and  $L_{eq(5min)}$  were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$ ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

*Monitoring Equipment and Methodology*

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM) issued under the Noise Control Ordinance (NCO) (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in Table 3.8, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in Annex H.

**Table 3.8 Noise Monitoring Equipment at North Point Production and Drop Shafts**

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM1	<ul style="list-style-type: none"> <li>• Calibrator: RION - NC73 (S/N 10997142)</li> <li>• Sound Level Meters: Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)</li> </ul>

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

*Action and Limit Levels*

The limit levels for noise monitoring during different monitoring periods are summarized in *Table 3.9*.

**Table 3.9 Limit Levels for Noise Monitoring at North Point Production and Drop Shafts**

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM1	L <sub>eq(30mins)</sub>	70	During normal teaching period
	L <sub>eq(30mins)</sub>	69 (a)	During the school examination period
	L <sub>eq(30mins)</sub>	75	During school holidays
	L <sub>eq(5mins)</sub>	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L <sub>eq(5mins)</sub>	55	Night-time (2300-0700)

**Note:**

(a) With reference to the Baseline Monitoring Report, the average L<sub>Aeq,30min</sub> measured at NM1 between 0700 and 1900 hours is 69.0 dB(A), exceeding the Limit Level of daytime construction noise during examination periods (65 dB(A)), it will therefore be adopted as the Limit Level during the examination period at NM1.

*Event and Action Plan*

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

**3.3.3 Cultural Heritage**

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

**3.3.4 Landscape and Visual Monitoring**

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.



## *Event and Action Plan*

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

### **3.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS**

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex C4*.

### **3.5 MONITORING RESULTS**

#### **3.5.1 Air Quality**

A total of six sets of 24-hour and eighteen sets of 1-hour TSP measurements were carried out at AM1 and AM2 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex C5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM1 to AM2 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

#### **3.5.2 Noise**

A total of five sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. The local impacts at normal hours during weekdays observed near the monitoring stations of NM1 included traffic noise from King's Road, Java Road and nearby roads; school bell rings; student noise and the construction works by other parties undertaken in the vicinity. No exceedances of limit level for noise monitoring during normal working hours were recorded.

Four sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 1900 hours on Sundays and public holidays) on 4, 13, 18, and 27 March 2011 during reporting month. The local impacts during restricted hours observed included traffic noise from King's Road, Java Road and nearby roads and the construction works by other parties undertaken in the vicinity. An exceedance of the limit level for noise monitoring during restricted hours were recorded on 18 March 2011 at NM1. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 3.7.1*.

The monitoring results together with graphical presentations are presented in *Annex C6*.

### 3.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

### 3.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

### 3.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method was generated from Stonecutters Island Production Shaft. No marine deposits requiring type 2 and 3 disposal methods were generated during the reporting month. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 190 kg of paper/cardboard packaging was generated during the reporting period.

Table 3.10 Quantities of Waste Generated from the Project for all Sites

Month / Year	Quantity					
	C&D Materials (inert) (a)	C&D Materials (non-inert) (b)	Chemical Waste	Marine Deposit (c)		
				Type 1	Type 2	Type 3
March 2011	14,914.85 tonnes	21.20 tonnes	0L	778 m <sup>3</sup>	0 m <sup>3</sup>	0 tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. 105.25 tonnes of inert C&D material generated during the reporting month were sent to SENT landfill for reuse in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 190kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (c) Marine deposits requiring type 1 marine deposit generated from the Project were disposed of at MP21 with the South Cheung Chau Spoil Disposal Area.

### 3.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 3, 10, 17, 24, and 31 March 2011. The representative of the IEC joined the site inspection on 31 March 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

#### *Production Shaft*

- On 17 March, an aluminium can is found in the C&D material storage area. The Contractor removed the aluminium can immediately. The Contractor has also been reminded to separate C&D and non-C&D materials properly, and aluminium cans should be disposed of at the recycling bin for recycling.

#### *Drop Shaft*

- On 24 March, worn-out sand bags were observed to be in used near the drainage. The Contractor has been reminded to replace them with new sandbags to avoid site runoff, and sand and sediments getting into the drainage.

### 3.7 ENVIRONMENTAL NON-CONFORMANCE

#### 3.7.1 Summary of Monitoring Exceedance

No exceedance of the A/L Levels of 1-hour and 24-hour TSP were recorded at monitoring stations during the reporting period.

An exceedance of noise Limit Level during restricted hours was reported at NM1 on 18 March 2011. Investigations into the incident was made and

concluded that the road traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

**Table 3.11** *Summary of Record of Exceedance at North Point Production and Drop Shafts*

Station	Record of Exceedance	Result of Investigation
NM1	Exceedance of Limit Level on 18 March 2011 (23:00 -23:15)	<p>Observations during the noise monitoring indicated that there were no outdoor construction activities at North Point Production and Drop Shafts. It was observed that the measured noise level was attributable to the continual traffic noise on Java Road.</p> <p>Meanwhile, with reference to the works summary provided by the Contractor, there were no construction works taking place during the noise monitoring session.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is therefore non-project related.</p>

**3.7.2** *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

**3.7.3** *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex C7*.

**3.7.4** *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex C7*.

**3.8** *FUTURE KEY ISSUES*

**3.8.1** *Key Issues for the Coming Months*

Works to be undertaken for the coming two monitoring periods are summarized in *Table 3.12*.

**Table 3.12** *Construction Works to be Undertaken in the Coming Two Months at North Point Production and Drop Shafts*

---

<b>Work to be taken</b>
<i>Production Shaft</i>
<ul style="list-style-type: none"><li>• Shaft sinking</li><li>• Rock blast and pre-excavation grouting</li></ul>
<i>Drop Shaft</i>
<ul style="list-style-type: none"><li>• nil</li></ul>

---

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

### **3.8.2** *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex C3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

### **3.8.3** *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex C8*.

#### 4.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 4.1*. The locations of the construction activities are shown in *Annex D1*.

**Table 4.1** *Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Wan Chai East Production and Drop Shafts*

Worksite	Construction Activities Undertaken
Production Shaft	<ul style="list-style-type: none"> <li>• Shaft sinking</li> <li>• Rock blasting and pre-excavation grouting</li> </ul>
Drop Shaft	Nil

#### 4.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 4.2*.

**Table 4.2** *Summary of Environmental Licensing, Notification and Permit Status at Wan Chai East Production and Drop Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Wan Chai East Production Shaft and Drop Shaft WT00007023-2010	13 July 2010 - 31 October 2014	Superseded by WT00008533-2011
	Wan Chai East Production Shaft and Drop Shaft WT00008533-2011	21 February 2011 - 31 October 2014	--
Chemical Waste Producer Registration	Wan Chai East Production Shaft and Drop Shaft 5213-135-G2308-03	--	--
Construction Noise Permit	Wan Chai East Drop Shaft GW-RS0041-10	20 January 2010 - 19 July 2010	Superseded by GW-RS0618-10
	Wan Chai East Drop Shaft GW-RS0618-10	20 July 2010 - 18 January 2011	--
	Wan Chai East Production Shaft GW-RS0728-10	17 August 2010 - 11 February 2011	Superseded by GW-RS0971-10
	Wan Chai East Production Shaft GW-RS0971-10	1 November 2010 - 30 April 2011	

4.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in Table 4.3 and shown in Annex D2.

Table 4.3 Construction Phase Air Monitoring Location at Wan Chai East Production and Drop Shafts

Worksite	Construction Air Quality Monitoring Station			Remark
	ID in EM&A Manual	ID	Location	
Wan Chai East	-	AM3	Rooftop of Wan Chai East PTW	<ul style="list-style-type: none"> <li>The rooftop of Society for the Prevention of Cruelty to Animals building (CM_WC1) was crowded with existing facilities (eg water tanks) that setup of HVSs for baseline monitoring is not feasible.</li> </ul>

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (Table 4.4). The monitoring programme for this reporting period is shown in Annex D3.

Table 4.4 TSP Monitoring Parameter and Frequency at Wan Chai East Production and Drop Shafts

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 4.5 summarizes the equipment that was deployed for the 24-hour and 1-hour TSP monitoring.

**Table 4.5 TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts**

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM3	GMW GS-2310 (S/N 0481), CM-AIR-43 (S/N 9833620)

### *Monitoring Methodology*

#### Installation

The setup location of the HVS at monitoring stations was listed in *Table 4.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the sampler against gusty wind was provided at AM3;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

#### Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

#### Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;



- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m<sup>3</sup>min<sup>-1</sup> which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m<sup>3</sup>min<sup>-1</sup>);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

#### Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

#### Wind Data

The nearest weather station to Wan Chai East Production and Drop Shafts is located at King's Park. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station

at King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex D5*.

#### *Action and Limit Levels*

The Action and Limit levels have been established and presented in *Table 4.6*.

**Table 4.6** *Action and Limit Levels for Air Quality at Wan Chai East Production and Drop Shafts*

Parameter	Air Monitoring Station	Action Level, $\mu\text{gm}^{-3}$	Limit Level, $\mu\text{gm}^{-3}$
24-hour TSP	AM3	181	260
1-hour TSP	AM3	355	500

#### *Event and Action Plan*

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

### 4.3.2 *Noise Monitoring*

#### *Monitoring Location*

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 4.7* and is shown in *Annex D2*.

**Table 4.7** *Construction Phase Noise Monitoring Station at Wan Chai East Production and Drop Shafts*

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Wan Chai East	-	NM2	Rooftop of Hyde Building	Façade	<ul style="list-style-type: none"> <li>No guaranteed access for equipment set-up due to no caretaker of Kei Wah Building (M2)</li> <li>Alternative location, NM2, is located next to Kei Wah Building and is also the background noise monitoring station in the HATS2A EIA study.</li> </ul>

### *Monitoring Parameters, Frequency and Programme*

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex D3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A).  $L_{eq(30min)}$  were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and  $L_{eq(5min)}$  were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$ ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

### *Monitoring Equipment and Methodology*

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 4.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

**Table 4.8** *Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM2	<ul style="list-style-type: none"><li>• Calibrator: RION - NC73 (S/N 10997142)</li><li>• Sound Level Meters: Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)</li></ul>

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

### *Action and Limit Levels*

The limit levels for noise monitoring during different monitoring periods are summarized in *Table 4.9*.

**Table 4.9** *Limit Levels for Noise Monitoring at Wan Chai East Production and Drop Shafts*

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM2	L <sub>eq</sub> (30mins)	75	Normal working hours during weekdays
	L <sub>eq</sub> (5mins)	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L <sub>eq</sub> (5mins)	55	Night-time (2300-0700)

*Event and Action Plan*

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

**4.3.3** *Cultural Heritage*

No vibration monitoring is required for this reporting month as blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

**4.3.4** *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

*Event and Action Plan*

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

**4.4** *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex D4*.

**4.5** *MONITORING RESULTS*

**4.5.1** *Air Quality*

A total of five sets of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM3 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex D5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM3 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

#### 4.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal working hours in weekdays of the reporting period. No exceedances of limit level for noise monitoring during normal working hours were recorded.

Four sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 4, 13, 18, and 27 March 2011 during reporting month. All noise levels recorded during restricted hours exceeded the limit level at NM2. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 4.7.1*.

The monitoring results together with graphical presentations are presented in *Annex D6*. The local impacts observed near the monitoring stations of NM2 were traffic noise from Gloucester Road and Hung Hing Road.

#### 4.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

#### 4.5.4 *Cultural Heritage*

No vibration monitoring is required for this reporting month as blasting of tunnel/shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

#### 4.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method was generated from Stonecutters Island Production Shaft. No marine deposits requiring type 2 and 3 disposal methods were generated during the reporting month. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 4.10*.

The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 190 kg of paper/cardboard packaging was generated during the reporting period.

**Table 4.10** *Quantities of Waste Generated from the Project for all Sites*

Month / Year	Quantity					
	C&D Materials (inert) <sup>(a)</sup>	C&D Materials (non-inert) <sup>(b)</sup>	Chemical Waste	Marine Deposit <sup>(c)</sup>		
				Type 1	Type 2	Type 3
March 2011	14,914.85 tonnes	21.20 tonnes	0L	778 m <sup>3</sup>	0 m <sup>3</sup>	0 tonnes

**Notes:**

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. 105.25 tonnes of inert C&D material generated during the reporting month were sent to SENT landfill for reuse in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 190kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (c) Marine deposits requiring type 1 marine deposit generated from the Project were disposed of at MP21 with the South Cheung Chau Spoil Disposal Area.

**4.6**

**ENVIRONMENTAL SITE INSPECTION**

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 3, 10, 17, and 24 March 2011. Due to the scheduled SSEMC meeting on 31 March 2011 immediately after the joint inspection, inspection was not arranged for the SYP site on 31 March 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

*Production Shaft*

- On 3 March, stagnant water is observed to the south of the noise enclosure. The Contractor has been reminded to clear the stagnant water to avoid mosquito breeding.
- On 10 March, stagnant water was observed to the south of the noise enclosure. The Contractor was reminded to clear the stagnant water after floor washing to avoid mosquito breeding.
- On 10 March, flying dust was observed during gusting wind at the north of the noise enclosure. The Contractor was reminded to water dusty materials and areas to avoid the generation of dust. Immediate action was undertaken by the Contractor.
- On 24 March, worn-out sand bags were observed to be in used near the drainage. The Contractor has been reminded to replace them with new sandbags to avoid site runoff, and sand and sediments getting into the drainage.

- On 24 March, impervious sheeting was observed to be absent at the cement storage area. The Contractor has been reminded to provide impervious sheeting to cover every stock of more than 20 bags of cement entirely, and place them in an area sheltered on the top and the 3 sides.

*Drop Shaft*

- On 24 March, some debris was observed on site. The Contractor has been reminded to clear the debris and dispose them properly.

4.7 ENVIRONMENTAL NON-CONFORMANCE

4.7.1 *Summary of Monitoring Exceedance*

No exceedance of the Action and Limit Levels of 1-hour TSP and 24-hour TSP were recorded at monitoring station during the reporting period.

Four exceedances of noise limit level during restricted hours were reported at NM2 on 4, 13, 18, and 27 March 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

**Table 4.11** *Summary of Record of Exceedance at Wan Chai East Production and Drop Shafts*

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 4 March 2011 (23:50 - 00:05)	<p>Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts. It was also observed that the measured noise level was attributable to the continued traffic noise on Gloucester Road.</p> <p>With reference to the works summary provided by the Contractor, no construction work was taking place during the monitoring period at the Drop Shaft, and all construction works took place at the Production Shaft are located within the noise enclosure.</p> <p>Construction works carried out inside the noise enclosure at the Production Shaft during the monitoring period included drilling of blastholes and the operation of winder / gantry / stage hoist. Other construction work-related activities taking place during the noise monitoring session such as control of tally room access, control of confined space access and other monitoring works, as well as equipment maintenance and housekeeping are considered relatively quiet in nature. These activities are considered irrelevant to the noise exceedance.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site.</p>



Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 13 March 2011 (11:28 -11:43)	<p>Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts. It was also observed that the measured noise level was attributable to the continued traffic noise on Gloucester Road.</p> <p>With reference to the works summary provided by the Contractor, no construction work was taking place during the monitoring period at the Drop Shaft, and all construction works took place at the Production Shaft are located within the noise enclosure.</p> <p>Construction works carried out inside the noise enclosure at the Production Shaft during the monitoring period included the operation of winder / gantry / stage hoist. Other construction work-related activities taking place during the noise monitoring session such as control of tally room access, control of confined space access and other monitoring works, as well as equipment maintenance and housekeeping are considered relatively quiet in nature. These activities are considered irrelevant to the noise exceedance.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is therefore non-project related.</p>
NM2	Exceedance of Limit Level on 18 March 2011 (06:00 - 06:15)	<p>Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts. It was also observed that the measured noise level was attributable to the continued traffic noise on Gloucester Road.</p> <p>With reference to the works summary provided by the Contractor, no construction work was taking place during the monitoring period at the Drop Shaft, and all construction works took place at the Production Shaft are located within the noise enclosure.</p> <p>Construction works carried out inside the noise enclosure at the Production Shaft during the monitoring period included the operation of winder / gantry / stage hoist. Other construction work-related activities taking place during the noise monitoring session such as control of tally room access, control of confined space access and other monitoring works, as well as equipment maintenance and housekeeping are considered relatively quiet in nature. These activities are considered irrelevant to the noise exceedance.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 27 March 2011 (08:00 - 08:15)	<p>Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts. It was also observed that the measured noise level was attributable to the continued traffic noise on Gloucester Road.</p> <p>With reference to the works summary provided by the Contractor, no construction work was taking place during the monitoring period at the Drop Shaft, and all construction works took place at the Production Shaft are located within the noise enclosure.</p> <p>Construction works carried out inside the noise enclosure at the Production Shaft during the monitoring period included anchoring and grouting bracket gaps, welding works, and winder / gantry / stage hoist operation. Other construction related works carried out during the monitoring session included control of tally room access, control of confined space access / banksman / wetsep monitoring, equipment maintenance and housekeeping, and muck bin works. These works are considered relatively quiet in nature. These activities are considered irrelevant to the noise exceedance.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>

#### 4.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

#### 4.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex D7*.

#### 4.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex D7*.

### 4.8 *FUTURE KEY ISSUES*

#### 4.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarized in *Table 4.12*.

**Table 4.12**      *Construction Works to be Undertaken in the Coming Two Months at Wan Chai East Production and Drop Shafts*

---

<b>Work to be taken</b>
<i>Production Shaft</i>
<ul style="list-style-type: none"><li>• Shaft sinking</li><li>• Rock blast and pre-excavation grouting</li></ul>
<i>Drop Shaft</i>
<ul style="list-style-type: none"><li>• nil</li></ul>

---

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

**4.8.2**      *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex D3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

**4.8.3**      *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex D8*.

## 5 CENTRAL DROP SHAFT

### 5.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 5.1*. The location of the construction activities is shown in *Annex E1*.

*Table 5.1 Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Central Drop Shaft*

Construction Activities Undertaken
• Shaft sinking

### 5.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 5.2*.

*Table 5.2 Summary of Environmental Licensing, Notification and Permit Status at Central Drop Shaft*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Central PTW Drop Shaft WT0005131-2009	09 October 2009 - 31 October 2014	--
Chemical Waste Producer Registration	Central PTW Drop Shaft 5213-115-G2347-06	--	--
Construction Noise Permit	Central Drop Shaft GW-RS0042-11	14 January 2011 - 4 July 2011	--

### 5.3 ENVIRONMENTAL MONITORING REQUIREMENTS

#### 5.3.1 Air Quality Monitoring

##### *Monitoring Location*

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 5.3* and shown in *Annex E2*.

**Table 5.3 Construction Phase Air Monitoring Location at Central Drop Shaft**

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A Manual	ID	Location	Remark
Central	-	AM4	A Location within the DSD Central PTW	<ul style="list-style-type: none"> <li>• Access to Sheung Wan Fire Station (CM_C1) was rejected.</li> <li>• All possible locations along Connaught Road West and Connaught Road East have been exhausted and no suitable location is identified due to rejection by the premise owner, security reason, without guaranteed access or inaccessible. AM4 is the alternative location.</li> </ul>

*Monitoring Parameters, Frequency and Programme*

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (Table 5.4). The monitoring programme for this reporting period is shown in Annex E3.

**Table 5.4 TSP Monitoring Parameter and Frequency at Central Drop Shaft**

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

*Monitoring Equipment*

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 5.5 summarizes the equipment that was deployed for the 24-hour and 1-hour TSP monitoring.

**Table 5.5 TSP Monitoring Equipment at Central Drop Shaft**

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
<i>24-hr and 1-hr TSP</i>	
AM4	GMW GS-2310 (S/N 9315), CM-AIR-43 (S/N 9833620)

*Monitoring Methodology*

Installation

The setup location of the HVS at monitoring stations was listed in Table 5.3. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM4;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

#### Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

#### Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;

- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m<sup>3</sup>min<sup>-1</sup> which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m<sup>3</sup>min<sup>-1</sup>);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

#### Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

#### Wind Data

The nearest weather stations to Central Drop Shaft are located at King's Park and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex E5*.

#### *Action and Limit Levels*

The Action and Limit levels have been established and presented in *Table 5.6*.

**Table 5.6** *Action and Limit Levels for Air Quality at Central Drop Shaft*

Parameter	Air Monitoring Station	Action Level, µgm <sup>-3</sup>	Limit Level, µgm <sup>-3</sup>
24-hour TSP	AM4	211	260
1-hour TSP	AM4	393	500

### *Event and Action Plan*

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

#### 5.3.2 *Noise Monitoring*

##### *Monitoring Location*

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring locations for this Contract are listed in *Table 5.7* and are shown in *Annex E2*.

*Table 5.7 Construction Phase Noise Monitoring Station at Central Drop Shaft*

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Central	-	NM3	Rooftop of Goldfield Building	Façade	Chi Cheung Building (M4) is not accessible.

##### *Monitoring Parameters, Frequency and Programme*

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex E3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A).  $L_{eq(30min)}$  were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and  $L_{eq(5min)}$  were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$ ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

##### *Monitoring Equipment and Methodology*

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.



The sound level meters and calibrator used for the noise measurement, as listed in *Table 5.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

**Table 5.8** *Noise Monitoring Equipment at Central Drop Shaft*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM3	<ul style="list-style-type: none"> <li>• Calibrator: RION - NC73 (S/N 10997142)</li> <li>• Sound Level Meters: Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)</li> </ul>

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

#### *Action and Limit Levels*

The limit levels for the noise monitoring during different monitoring periods are summarized in *Table 5.9*.

**Table 5.9** *Action and Limit Levels for Noise Monitoring at Central Drop Shaft*

Noise Monitoring Location	Measurement Parameters	Limit Level (dB(A))	Remark
NM3	$L_{eq(30mins)}$	75	Normal working hours during weekdays
	$L_{eq(5mins)}$	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	$L_{eq(5mins)}$	55	Night-time (2300-0700)

#### *Event and Action Plan*

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

### 5.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

### 5.3.4 *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

## *Event and Action Plan*

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

### **5.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS**

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex E4*.

### **5.5 MONITORING RESULTS**

#### **5.5.1 Air Quality**

A total of five sets of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM4 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex E5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM4 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

#### **5.5.2 Noise**

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex E6*. The local impacts observed near the monitoring stations of NM3 were traffic noise from Connaught Road Central.

No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

#### **5.5.3 Landscape and Visual**

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

#### **5.5.4 Cultural Heritage**

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method was generated from Stonecutters Island Production Shaft. No marine deposits marine deposits requiring type 2 and 3 disposal methods were generated during the reporting month. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 5.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 190 kg of paper/cardboard packaging was generated during the reporting period.

*Table 5.10 Quantities of Waste Generated from the Project for all Sites*

Month / Year	Quantity					
	C&D Materials (inert) <sup>(a)</sup>	C&D Materials (non-inert) <sup>(b)</sup>	Chemical Waste	Marine Deposit <sup>(c)</sup>		
				Type 1	Type 2	Type 3
March 2011	14,914.85 tonnes	21.20 tonnes	0L	778 m <sup>3</sup>	0 m <sup>3</sup>	0 tonnes

**Notes:**

- Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. 105.25 tonnes of inert C&D material generated during the reporting month were sent to SENT landfill for reuse in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point.
- Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 190kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- Marine deposits requiring type 1 marine deposit generated from the Project were disposed of at MP21 with the South Cheung Chau Spoil Disposal Area.

## 5.6

### ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 3, 10, 17, 24, and 31 March 2011. The representative of the IEC joined the site inspection on 31 March 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

- On 31 March, the exhaust pipe of a RP machinery was found refitted so that the pipe exhaust upward instead of downward for the purpose of preventing the exhaust pipe from blowing the dust on the ground. However, during site inspection, plenty of exhaust gas was observed to be exhausted from that pipe. In order to avoid creating nuisance to the neighbours, the Contractor is recommended to check the RP machinery and revert the pipe to its original position.

5.7 ENVIRONMENTAL NON-CONFORMANCE

5.7.1 *Summary of Monitoring Exceedance*

No exceedance of the Action and Limit Levels of 1-hour TSP and 24-hour TSP were recorded at monitoring station during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring station during the reporting period.

5.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

5.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex E7*.

5.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex E7*.

5.8 FUTURE KEY ISSUES

5.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarized in *Table 5.11*.

**Table 5.11** *Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft*

Work to be taken
<ul style="list-style-type: none"> <li>• Shaft sinking</li> <li>• Excavation of marine deposits</li> </ul>

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

### 5.8.2 *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex E3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

### 5.8.3 *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex E8*.

## 6.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 6.1*. The location of the construction activities is shown in *Annex F1*.

*Table 6.1 Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Sai Ying Pun Junction Shaft*

Construction Activities Undertaken
<ul style="list-style-type: none"> <li>• Shaft sinking</li> <li>• Construction of noise enclosure</li> </ul>

## 6.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 6.2*.

*Table 6.2 Summary of Environmental Licensing, Notification and Permit Status at Sai Ying Pun Junction Shaft*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Sai Ying Pun Junction Shaft WT00006884-2010	11 June 2010 - 31 October 2014	--
Chemical Waste Producer Registration	Sai Ying Pun Junction Shaft 5213-112-G2347-05	--	--
Construction Noise Permit	Sai Ying Pun Junction Shaft GW-RS0605-10	16 November 2010 – 15 May 2011	Superseded by GW-RS0104-11
	Sai Ying Pun Junction Shaft GW-RS0104-11	1 February 2011 – 30 July 2011	--

## 6.3 ENVIRONMENTAL MONITORING REQUIREMENTS

## 6.3.1 Air Quality Monitoring

Due to contractual arrangements, air quality monitoring was implemented by the Environmental Team of Contract No. DC/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Stonecutters Island.

*Monitoring Location*

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 6.3* and shown in *Annex F2*.

**Table 6.3 Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft**

Worksite	Construction Air Quality Monitoring Station			Remark
	ID in EM&A Manual	ID	Location	
Fung Mat Street	CM_FM1	AM5	Western Wholesale Food Market	-

*Monitoring Parameters, Frequency and Programme*

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 6.4*). The monitoring programme provided by *Contract No. DC/2007/24 – Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun* for this reporting period is shown in *Annex F3*.

**Table 6.4 TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft**

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

*Wind Data Monitoring*

The nearest weather stations to Sai Ying Pun Junction Shaft are located at King’s Park Station and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King’s Park of the Hong Kong Observatory (HKO) and is presented in *Annex F5*.

*Action and Limit Levels*

The Action and Limit levels have been established and presented in *Table 6.5*.

**Table 6.5 Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft**

Parameter	Air Monitoring Station	Action Level, $\mu\text{gm}^{-3}$	Limit Level, $\mu\text{gm}^{-3}$
24-hour TSP	AM5	188	260
1-hour TSP	AM5	332	500

*Event and Action Plan*

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

*Monitoring Location*

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 6.6* and is shown in *Annex F2*.

**Table 6.6** *Construction Phase Noise Monitoring Station at Sai Ying Pun Junction Shaft*

Worksite	Construction Noise Monitoring Station				Remark
	ID in EM&A Manual	ID	Location	Type of Measurement	
Fung Mat Road	M3	NM4	Rooftop of Block A, Kwan Yick Building Phase III	Façade	-

*Monitoring Parameters, Frequency and Programme*

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex F3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A).  $L_{eq(30min)}$  were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and  $L_{eq(5min)}$  were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$ ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

*Monitoring Equipment and Methodology*

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 6.7*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.



**Table 6.7 Noise Monitoring Equipment at Sai Ying Pun Junction Shaft**

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM4	<ul style="list-style-type: none"> <li>• Calibrator: RION - NC73 (S/N 10997142)</li> <li>• Sound Level Meters: Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)</li> </ul>

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

*Action and Limit Levels*

The limit levels for the noise monitoring during different monitoring periods are summarized in *Table 6.8*.

**Table 6.8 Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft**

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM4	L <sub>eq</sub> (30mins)	75	Normal working hours during weekdays
	L <sub>eq</sub> (5mins)	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L <sub>eq</sub> (5mins)	55	Night-time (2300-0700)

*Event and Action Plan*

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

**6.3.3 Cultural Heritage**

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

**6.3.4 Landscape and Visual Monitoring**

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

*Event and Action Plan*

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

#### 6.4 *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex F4*.

#### 6.5 *MONITORING RESULTS*

##### 6.5.1 *Air Quality*

A total of six sets of 24-hour and eighteen sets of 1-hour TSP measurements were carried out at AM5 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex F5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM5 were mainly associated with vehicle emissions.

No exceedances of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

##### 6.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex F6*. The local impacts observed near the monitoring stations of NM4 were traffic noise from Connaught Road West.

No exceedance of Limit Level of construction noise was recorded during normal working hours during the reporting period.

##### 6.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

##### 6.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

##### 6.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also

grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method was generated from Stonecutters Island Production Shaft. No marine deposits requiring type 2 and 3 disposal methods were generated during the reporting month. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 6.9*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 190 kg of paper/cardboard packaging was generated during the reporting period.

**Table 6.9** Quantities of Waste Generated from the Project for all Sites

Month / Year	Quantity					
	C&D Materials (inert) (a)	C&D Materials (non-inert) (b)	Chemical Waste	Marine Deposit (c)		
				Type 1	Type 2	Type 3
March 2011	14,914.85 tonnes	21.20 tonnes	0L	778 m <sup>3</sup>	0 m <sup>3</sup>	0 tonnes

**Notes:**

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. 105.25 tonnes of inert C&D material generated during the reporting month were sent to SENT landfill for reuse in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 190kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (c) Marine deposits requiring type 1 marine deposit generated from the Project were disposed of at MP21 with the South Cheung Chau Spoil Disposal Area.

## 6.6 ENVIRONMENTAL SITE INSPECTION

Joint site inspections were conducted by the representatives of the Contractor, Engineer and the ET on 3, 10, 17, 24, and 31 March 2011. The representative of the IEC joined the site inspection on 31 March 2011. There was no non-compliance recorded during the site inspections.

Major findings observed during the reporting period were summarized as follows:

- On 10 March, the vehicle washing basin was observed to be full of mud and black oil stains. The Contractor is recommended to remove them immediately.
- On 10 March, one of the taps near the southern site boundary was found dripping water. The Contractor is recommended to fix it right away to avoid water flowing out of site.

- On 10 March, stagnant water was observed on a number of tarpaulin sheets on the site. The water was probably there after rainfall. The Contractor should remove the water to avoid mosquito breeding.
- On 17 March, oil stain was observed on the concrete ground adjacent to the oil drip tray near the site entrance. The Contractor has immediately put sand upon the oil stain and removed the sand soaked with the oil stain from the ground. However, the Contractor is also recommended to dispose the sand soaked with oil stain as chemical waste. The Contractor is also reminded to find out the source of the oil stain and avoid the overflowing of oil stain from the oil drip tray in future.
- On 31 March, Oil stain was found beneath a RP machinery. The leakage problem should be fixed by the Contractor immediately and an oil drip tray should be put beneath the machinery to avoid soil contamination for the time being.

## 6.7 ENVIRONMENTAL NON-CONFORMANCE

### 6.7.1 *Summary of Monitoring Exceedance*

No exceedances of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring stations during the reporting period.

### 6.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

### 6.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex F7*.

### 6.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex F7*.

## 6.8 FUTURE KEY ISSUES

### 6.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarized in *Table 6.10*.

**Table 6.10**      *Construction Works to be Undertaken in the Coming Two Months at Sai Ying Pun Junction Shaft*

---

<b>Work to be taken</b>
<ul style="list-style-type: none"><li>• Shaft sinking</li><li>• Construction of noise enclosure</li></ul>

---

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

**6.8.2**      *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex F3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

**6.8.3**      *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex F8*.

## 7.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 7.1*. The locations of the construction activities are shown in *Annex G1*.

**Table 7.1** *Summary of Construction Activities Undertaken from 1 to 31 March 2011 at Stonecutters Island Production and Riser Shafts*

Construction Activities Undertaken
<i>Riser Shaft</i>
<ul style="list-style-type: none"> <li>• Shaft sinking</li> </ul>
<i>Production Shaft</i>
<ul style="list-style-type: none"> <li>• Shaft sinking</li> <li>• Grouting and pumping test</li> </ul>

## 7.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 7.2*.

**Table 7.2** *Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Stonecutters Island Production Shaft and Riser Shaft WT00005069-2009	11 August 2010 - 31 October 2014	--
Chemical Waste Producer Registration	Stonecutters Island Production Shaft and Riser Shaft 5213-269-G2449-07	--	--
Construction Noise Permit	Stonecutters Island Production Shaft and Riser Shaft GW-RW0971-10	1 November 2010 - 30 April 2011	Superseded by GW-RW0689-10
	Stonecutters Island Production Shaft and Riser Shaft GW-RW0689-10	2 March 2011 - 31 August 2011	--

## 7.3 ENVIRONMENTAL MONITORING REQUIREMENTS

## 7.3.1 Air Quality Monitoring

*Monitoring Location*

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 7.3* and shown in *Annex G2*.

**Table 7.3** *Construction Phase Air Monitoring Location at Stonecutters Island Production and Riser Shafts*

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A Manual	ID	Location	Remark
SCISTW	-	AM6	Works Site Boundary	<ul style="list-style-type: none"> <li>• Power Access supply for operation of HVS was not feasible to the rooftop of Government Dockyard Offices (CM_SCI1).</li> <li>• For COSCO HIT Terminal (CM_SCI2), access application was verbally rejected.</li> <li>• Club House (CM_SCI3) is blocked by a high building which will deteriorate the dust levels during measurement.</li> <li>• Work Site Boundary (near Ngong Shuen Chau Barracks Group 2 (CM_SCI4) was designed for the HATS2A Disinfection Facilities works and the station is separated by a small hill.</li> <li>• Baseline dust monitoring data measured under HATS2A – Provision of Disinfection Facilities at SCISTW will also be obtained for the establishment of the action level for the impact monitoring.</li> </ul>

*Monitoring Parameters, Frequency and Programme*

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 7.4*). The monitoring programme for this reporting period is shown in *Annex G3*.

**Table 7.4** *TSP Monitoring Parameter and Frequency at Stonecutters Island Production and Riser Shafts*

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

*Monitoring Equipment*

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method “*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*” as stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B)*.

Table 7.5 summarizes the equipment that was deployed for the 24-hour and 1-hour TSP monitoring.

**Table 7.5 TSP Monitoring Equipment at Stonecutters Island Production and Riser Shafts**

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM6	GMW GS-2310 (S/N 1254), CM-AIR-43 (S/N 9833620)

#### *Monitoring Methodology*

##### Installation

The setup location of the HVS at monitoring station was listed in Table 7.3. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM6;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

##### Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

##### Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;



- the filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m<sup>3</sup>min<sup>-1</sup> which were within the range specified in the EM&A Manual (ie 0.6 - 1.7 m<sup>3</sup>min<sup>-1</sup>);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

#### Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

## Wind Data

The nearest weather station to Stonecutters Island Production and Riser Shafts is located at Tsing Yi. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Tsing Yi of the Hong Kong Observatory (HKO) and are presented in *Annex G5*.

### *Action and Limit Levels*

The Action and Limit levels have been established and presented in *Table 7.6*. The baseline air monitoring data (24-hr and 1-hr TSP average) measured under *HATS2A – Provision of Disinfection Facilities at SCISTW (DF)* is also included to establish the Action Level at AM6.

**Table 7.6** *Action and Limit Levels for Air Quality at Stonecutters Island Production and Riser Shafts*

Parameter	Air Monitoring Station	Action Level, $\mu\text{gm}^{-3}$	Limit Level, $\mu\text{gm}^{-3}$
24-hour TSP	AM6 (with 24-hr TSP data from DF project)	196	260
1-hour TSP	AM6 (with 1-hr TSP data from DF project)	346	500

### *Event and Action Plan*

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

## 7.3.2 *Noise Monitoring*

### *Monitoring Location*

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 7.7* and is shown in *Annex G2*.

**Table 7.7 Construction Phase Noise Monitoring Station at Stonecutters Island Production and Riser Shafts**

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
SCISTW	-	NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary	Free-Field (3dB(A) was added to the measured results)	<ul style="list-style-type: none"> <li>• Access to FSD Fire Rescue and Diving Training Centre (M11) was rejected.</li> <li>• NM5 is located next to the original proposed location.</li> </ul>

*Monitoring Parameters, Frequency and Programme*

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex G3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A).  $L_{eq(30min)}$  were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and  $L_{eq(5min)}$  were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$ ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

*Monitoring Equipment and Methodology*

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 7.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

**Table 7.8** *Noise Monitoring Equipment at Stonecutters Island Production and Riser Shafts*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM5	<ul style="list-style-type: none"> <li>• Calibrator: Rion NC-73 (S/N 10786708)</li> <li>• Sound Level Meters: Rion NL-31 (S/N 00320533)</li> </ul>

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB. A correction of +3dB(A) was made to the free field measurement at NM5.

*Action and Limit Levels*

The limit levels for the noise monitoring during different monitoring periods are summarized in *Table 7.9*.

**Table 7.9** *Limit Levels for Noise Monitoring at Stonecutters Island Production and Riser Shaft*

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM5	L <sub>eq</sub> (30mins)	75	Normal working hours during weekdays
	L <sub>eq</sub> (5mins)	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L <sub>eq</sub> (5mins)	55	Night-time (2300-0700)

*Event and Action Plan*

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

**7.3.3** *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

**7.3.4** *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

*Event and Action Plan*

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

#### 7.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex G4*.

#### 7.5 MONITORING RESULTS

##### 7.5.1 Air Quality

A total of six of 24-hour and eighteen sets of 1-hour TSP measurements were carried out at AM6 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex G5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM6 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

##### 7.5.2 Noise

A total of five sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. No exceedances of limit level for noise monitoring during normal working hours were recorded.

Construction work was also conducted on public holidays and Sundays in this reporting month. Four sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 6, 13, 20, and 27 March 2011 during the reporting month. No exceedance of Limit Level of construction noise was recorded during normal working hours and restricted hours during the reporting period.

The monitoring results together with graphical presentations are presented in *Annex G6*. The local impacts observed near the monitoring stations of NM5 included operations at the Government Dockyard, other construction sites activities and traffic within the SCISTW in the vicinity.

##### 7.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

#### 7.5.4 Cultural Heritage

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

#### 7.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. 778m<sup>3</sup> of marine deposits requiring type 1 disposal method was generated from Stonecutters Island Production Shaft. No marine deposits requiring type 2 and 3 disposal methods were generated during the reporting month. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 7.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 190 kg of paper/cardboard packaging was generated during the reporting period.

**Table 7.10 Quantities of Waste Generated from the Project for all Sites**

Month / Year	Quantity					
	C&D Materials (inert) <sup>(a)</sup>	C&D Materials (non-inert) <sup>(b)</sup>	Chemical Waste	Marine Deposit <sup>(c)</sup>		
				Type 1	Type 2	Type 3
March 2011	14,914.85 tonnes	21.20 tonnes	0L	778 m <sup>3</sup>	0 m <sup>3</sup>	0 tonnes

**Notes:**

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. 105.25 tonnes of inert C&D material generated during the reporting month were sent to SENT landfill for reuse in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 190kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (c) Marine deposits requiring type 1 marine deposit generated from the Project were disposed of at MP21 with the South Cheung Chau Spoil Disposal Area.

#### 7.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 3, 10,

17, 24, and 31 March 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

*Riser Shaft*

- On 3 March, oil leakage problem of a RP machinery near the entrance of the riser shaft still exists. In order to prevent further leakage of oil, the Contractor is recommended to provide a bigger oil tray beneath the machinery, as well as investigate and rectify the leakage problem.
- On 10 March, some sand was observed scattered along the access path to the riser shaft. The Contractor was recommended to remove the sand immediately for better housekeeping. The drainage along the southern site boundary of the production shaft was observed to be rather full of mud and muddy water. The Contractor is recommended to clear the mud to avoid blockage as soon as possible.

*Production Shaft*

- On 3 March, excavated sand was observed to be piled up high inside a half-opened noise enclosure at north of the shaft without any cover. The Contractor is recommended to cover the sand with tarpaulin sheets to avoid dust.
- On 10 March, the drainage along the southern site boundary of the production shaft was observed to be rather full of mud and muddy water. The Contractor is recommended to clear the mud to avoid blockage as soon as possible.

**7.7 ENVIRONMENTAL NON-CONFORMANCE**

**7.7.1 Summary of Monitoring Exceedance**

No exceedance of the Action and Limit Levels of 1-hour TSP and 24-hour TSP were recorded at monitoring station during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring stations during the reporting period.

**7.7.2 Summary of Environmental Non-Compliance**

No non-compliance event was recorded during the reporting period.

**7.7.3 Summary of Environmental Complaint**

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex G7*.

**7.7.4 Summary of Environmental Summon and Successful Prosecution**

No summon was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex G7*.

7.8 *FUTURE KEY ISSUES*

7.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarized in *Table 7.11*.

**Table 7.11** *Construction Works to be Undertaken in the Coming Two Months at Stonecutters Island Production and Riser Shafts*

---

<b>Work to be taken</b>
<i>Production Shaft</i>
<ul style="list-style-type: none"><li>• Construction of adit</li><li>• Construction of noise enclosure</li></ul>
<i>Riser Shaft</i>
<ul style="list-style-type: none"><li>• Construction of adit</li></ul>

---

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

7.8.2 *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex G3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

7.8.3 *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex G8*.



The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 March 2011 in accordance with EM&A Manual and the requirement under EP-322/2008/E. The conclusions for different sites are summarised below.

#### 8.1 *NORTH POINT PRODUCTION AND DROP SHAFTS*

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring stations during the reporting period.

An exceedance of the noise limit level during restricted hours was reported at NM1 on 18 March 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

#### 8.2 *WAN CHAI EAST PRODUCTION AND DROP SHAFTS*

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

Four exceedances of the noise limit level during restricted hours were reported at NM2 on 4, 13, 18, and 27 March 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

#### 8.3 *CENTRAL DROP SHAFT*

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

No exceedances of Limit Levels for construction noise were recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

#### 8.4 *SAI YING PUN JUNCTION SHAFT*

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

No exceedances of Limit Levels for construction noise were recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summon/prosecution received during the reporting period.

#### 8.5 *STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS*

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

No exceedances of Limit Levels for construction noise were recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.


#### 8.6 *OVERALL*

The ET will keep track of the EM&A programme to monitor compliance of environmental requirements and verify the proper implementation of the necessary mitigation measures.

Annex A

---

## Locations of Works Areas




**Key**

- Proposed SCS Alignments
- Existing PTWs
- Existing SCISTW

Annex B

Project Organization Chart  
and Contact Detail

Project Organization




— Project Management Responsibility

- - - Informal Communication Channel

Annex C


## North Point Production and Drop Shafts



**Key**

- Shaft Excavation Location
- Site Location





# Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Air Quality Monitoring Schedule

## AM1 - Chan's Creative School Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
		1-hr and 24-hr Monitoring				
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
					1-hr and 24-hr Monitoring	
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
				1-hr and 24-hr Monitoring		

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		Ching Ming Festival	1-hr and 24-hr Monitoring			
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
		1-hr and 24-hr Monitoring				
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
	1-hr and 24-hr Monitoring			1-hr and 24-hr Monitoring	Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday		1-hr and 24-hr Monitoring			

# Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Air Quality Monitoring Schedule

## AM2 - Hong Kong & Islands Regional Office, WSD Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
		1-hr and 24-hr Monitoring				
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
					1-hr and 24-hr Monitoring	
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
			1-hr and 24-hr Monitoring			

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		Ching Ming Festival	1-hr and 24-hr Monitoring			
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
		1-hr and 24-hr Monitoring				
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
	1-hr and 24-hr Monitoring			1-hr and 24-hr Monitoring	Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday		1-hr and 24-hr Monitoring			

# Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM1 - Chan's Creative School

Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
		Noise Monitoring			Noise Monitoring (night time)	
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring				Noise Monitoring (night time)	
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
					Noise Monitoring	
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
Noise Monitoring (during daytime of sundays/ public holidays)				Noise Monitoring		

**Monitoring Month : April 2011**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
Noise Monitoring (during daytime of sundays/ public holidays)	Ching Ming Festival	Noise Monitoring	Noise Monitoring	Noise Monitoring (night time)	Noise Monitoring (night time)	
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
		Noise Monitoring				
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring			Noise Monitoring (night time)	Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	Noise Monitoring				

## ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact <i>Construction Phase</i>	Environmental Protection Measures	Location / Timing	Status
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> <li>• skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>• every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>• regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather;</li> <li>• site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines;</li> <li>• open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible;</li> <li>• tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and</li> <li>• instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	All work sites / during construction	✓



ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> <li>watering twice per day within the worksites at North Point PTW<sub>2</sub> and</li> <li>watering 8 times per day within worksites at the SCS works area at North Point.</li> </ul>	All work sites / during construction	✓
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> <li>Screens should be cleaned regularly to remove any accumulated organic debris</li> <li>Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit</li> <li>Grit and screened materials should be transferred to closed containers to minimize odour escape</li> <li>Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics</li> <li>Skim and remove floating solids and grease from primary clarifiers regularly</li> <li>Frequent sludge withdrawal from tanks is necessary to prevent the production of gases</li> <li>Sludge cake should be transferred to closed containers</li> <li>Sludge containers should be flushed with water regularly</li> </ul>	All work sites / during construction	N/A. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW / during operational phase	
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	✓

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities;</li> </ul> <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	✓
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1 /94</p> <p>Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	✓

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO licence which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	√
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	√
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	All work sites / during construction	√

**ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea</li> </ul>	All work sites / during construction	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001. - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> <li>excavated materials suitable for reuse on-site;</li> <li>excavated materials suitable for public filling facilities;</li> <li>remaining C&amp;D waste for landfill;</li> <li>chemical waste; and</li> <li>general refuse for landfill.</li> </ul>	All work sites / during the construction period	✓

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>Sort C&amp;D waste from demolition of existing facilities to recover recyclable portions such as metals;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force;</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled; and</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	All work sites / during the construction period	<>
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>Develop and provide toolbox talk for on-site sorting of C&amp;D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&amp;D materials.</li> <li>Provision of sufficient waste disposal points and regular collection of waste</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> </ul>	All work sites / during the construction period	<>
Waste	<p>Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".</p>	All work sites / during the construction period	✓

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	✓
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	✓
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	✓
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	✓



ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	✓
<i>Construction Phase</i>			
<p>Landscape &amp; Visual</p> <ul style="list-style-type: none"> <li>• Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</li> <li>• Existing trees to be retained on site should be carefully protected during construction.</li> <li>• Trees unavoidably affected by the works should be transplanted where practical.</li> <li>• Compensatory tree planting should be provided to compensate for felled trees.</li> <li>• Control of night-time lighting.</li> <li>• Erection of decorative screen hoarding compatible with the surrounding setting.</li> </ul>		All the works areas, PTWs and SCISTW / during the construction period	✓
<i>Operational Phase</i>			
<p>Landscape &amp; Visual</p> <ul style="list-style-type: none"> <li>• Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings.</li> <li>• Shrub and Climbing Plants to soften proposed structures / Roof Greening.</li> <li>• Buffer Tree and Shrub Planting to screen proposed associated structures.</li> <li>• Reinstated of disturbed area</li> </ul>		All the works areas, PTWs and SCISTW / during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

**ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

## Annex C5 24-hour and 1-hour TSP Monitoring Results


### 1-hour TSP Monitoring Results

Station AM1

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed* (m/s)	Sampler ID	Filter ID
2-Mar-11	11:40	12:40	Sunny	150	340	500	Construction work in progress	19	<5	1808	8304
	12:43	13:43	Sunny	160	340	500	Construction work in progress	19	<5	1808	8305
	13:45	14:45	Sunny	177	340	500	Construction work in progress	19	<5	1808	8319
8-Mar-11	9:33	10:33	Cloudy	174	340	500	Construction work in progress	15	<5	1808	8311
	10:35	11:35	Cloudy	168	340	500	Construction work in progress	15	<5	1808	8312
14-Mar-11	11:38	12:38	Cloudy	174	340	500	Construction work in progress	15	<5	1808	8318
	9:30	10:30	Sunny	172	340	500	Construction work in progress	23	<5	1808	8371
	10:33	11:33	Sunny	191	340	500	Construction work in progress	23	<5	1808	8372
19-Mar-11	11:35	12:35	Sunny	175	340	500	Construction work in progress	23	<5	1808	8374
	9:00	10:00	Rainy	133	340	500	Construction work in progress	16	<5	1808	8379
	10:02	11:02	Rainy	124	340	500	Construction work in progress	16	<5	1808	8394
25-Mar-11	11:04	12:04	Rainy	114	340	500	Construction work in progress	16	<5	1808	8381
	9:25	10:25	Fine	153	340	500	Construction work in progress	17	<5	1808	8385
	10:28	11:28	Fine	174	340	500	Construction work in progress	17	<5	1808	8387
31-Mar-11	11:30	12:30	Fine	168	340	500	Construction work in progress	17	<5	1808	8389
	10:23	11:23	Fine	176	340	500	Construction work in progress	18	<5	1808	8548
	11:25	12:25	Fine	147	340	500	Construction work in progress	18	<5	1808	8549
	12:28	13:28	Fine	142	340	500	Construction work in progress	18	<5	1808	8570
				<b>Min.</b>							
				<b>Max.</b>							
				<b>Average</b>							

Wind Speed data is presented in the Meteorological Data table

**1-hr TSP Levels  
AM1 (Chan's Creative School)**



## Annex C5 24-hour and 1-hour TSP Monitoring Results


### 1-hour TSP Monitoring Results

#### Station AM2

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed* (m/s)	Sampler ID	Filter ID
2-Mar-11	11:20	12:20	Sunny	168	352	500	Construction work in progress	19	<5	0145	8306
	12:23	13:23	Sunny	156	352	500	Construction work in progress	19	<5	0145	8307
	13:26	14:26	Sunny	174	352	500	Construction work in progress	19	<5	0145	8309
8-Mar-11	9:50	10:50	Cloudy	198	352	500	Construction work in progress	15	<5	0145	8316
	10:52	11:52	Cloudy	229	352	500	Construction work in progress	15	<5	0145	8313
	11:55	12:55	Cloudy	218	352	500	Construction work in progress	15	<5	0145	8314
14-Mar-11	9:45	10:45	Sunny	194	352	500	Construction work in progress	23	<5	0145	8317
	10:48	11:48	Sunny	194	352	500	Construction work in progress	23	<5	0145	8373
	11:50	12:50	Sunny	196	352	500	Construction work in progress	23	<5	0145	8375
19-Mar-11	9:18	10:18	Rainy	171	352	500	Construction work in progress	16	<5	0145	8378
	10:20	11:20	Rainy	179	352	500	Construction work in progress	16	<5	0145	8380
	11:24	12:24	Rainy	145	352	500	Construction work in progress	16	<5	0145	8382
25-Mar-11	9:50	10:50	Fine	155	352	500	Construction work in progress	17	<5	0145	8386
	10:52	11:52	Fine	192	352	500	Construction work in progress	17	<5	0145	8388
	11:55	12:55	Fine	211	352	500	Construction work in progress	17	<5	0145	8392
31-Mar-11	10:45	11:45	Fine	204	352	500	Construction work in progress	18	<5	0145	8547
	11:48	12:48	Fine	202	352	500	Construction work in progress	18	<5	0145	8550
	12:50	13:50	Fine	202	352	500	Construction work in progress	18	<5	0145	8551

Min.	145
Max.	229
Average	188

1-hr TSP Levels  
AM2 (Hong Kong & Island Regional Office, WSD)



## Annex C5 24-hour and 1-hour TSP Monitoring Results

### 24-hour TSP Monitoring Results

#### Station AM1


Start Date	Time	Finish Date	Time	Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
					Initial	Final	Initial	Final		Initial	Final	Average						
2-Mar-11	15:23	3-Mar-11	15:23	Sunny	2.8527	2.9967	12310.03	12334.03	24.00	1.18	1.18	1.18	85	185	260	Construction work in progress.	1808	8303
8-Mar-11	12:40	9-Mar-11	12:40	Cloudy	2.8925	3.0488	12337.03	12361.03	24.00	1.18	1.18	1.18	92	185	260	Construction work in progress.	1808	8315
14-Mar-11	12:38	15-Mar-11	12:38	Sunny	2.8814	3.0249	12364.03	12388.03	24.00	1.18	1.18	1.18	84	185	260	Construction work in progress.	1808	8376
19-Mar-11	12:06	20-Mar-11	12:06	Rainy	2.8825	2.9621	12391.03	12415.03	24.00	1.18	1.18	1.18	76	185	260	Construction work in progress.	1809	8383
25-Mar-11	12:34	26-Mar-11	12:34	Fine	2.8933	2.9917	12418.03	12442.03	24.00	1.18	1.18	1.18	58	185	260	Construction work in progress.	1808	8391
31-Mar-11	13:30	1-Apr-11	13:30	Fine	2.8794	3.0112	12445.03	12469.03	24.00	1.18	1.18	1.18	78	185	260	Construction work in progress.	1808	8553
										Min.				58				
										Max.				92				
										Average				79				

### 24-hour TSP Monitoring Results

#### Station AM2


Start Date	Time	Finish Date	Time	Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
					Initial	Final	Initial	Final		Initial	Final	Average						
2-Mar-11	14:30	3-Mar-11	14:30	Sunny	2.8938	2.9981	12874.93	12898.93	24.00	1.21	1.21	1.21	94	182	260	Construction work in progress.	0145	8308
8-Mar-11	13:00	9-Mar-11	13:00	Cloudy	2.8900	3.0609	12901.93	12925.93	24.00	1.21	1.21	1.21	98	182	260	Construction work in progress.	0145	8316
14-Mar-11	12:55	15-Mar-11	12:55	Sunny	2.8914	3.0599	12928.93	12952.93	24.00	1.21	1.21	1.21	97	182	260	Construction work in progress.	0145	8377
19-Mar-11	12:30	20-Mar-11	12:30	Rainy	2.8409	2.9808	12955.93	12979.93	24.00	1.21	1.21	1.21	80	182	260	Construction work in progress.	0145	8384
25-Mar-11	13:00	26-Mar-11	13:00	Fine	2.8941	3.0011	12982.93	13016.93	34.00	1.21	1.21	1.21	68	182	260	Construction work in progress.	0145	8390
31-Mar-11	13:55	1-Apr-11	13:55	Fine	2.8823	3.0357	13019.93	13043.93	24.00	1.21	1.21	1.21	88	182	260	Construction work in progress.	0145	8552
										Min.				68				
										Max.				98				
										Average				88				

24-hr TSP Levels  
AM1 (Chan's Creative School)





24-hr TSP Levels  
AM2 (Hong Kong & Island Regional Office, WSD)



Meteorological Data Extracted from the Hong Kong Observatory

King's Park Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-16	SE
3/2/2011	Cloudy	19	56-89	Trace	0-17	E
3/3/2011	Rainy	18	63-90	0.1	0-20	E
3/4/2011	Cloudy	16	59-75	0.0	0-17	E
3/6/2011	Rainy	20	68-93	0.1	1-20	E
3/7/2011	Rainy	19	45-94	0.5	0-17	N
3/8/2011	Rainy	15	61-94	2.3	3-18	NE
3/9/2011	Rainy	15	52-94	2.4	-	-
3/11/2011	Fine	17	62-81	0.0	0-18	E
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	23	59-90	0.0	0-147	E
3/15/2011	Cloudy	18	58-94	Trace	0-24	W
3/17/2011	Rainy	16	44-71	0.7	0-20	N
3/18/2011	Rainy	15	59-96	2.2	3-21	E
3/19/2011	Rainy	16	91-98	11.1	0-23	E
3/20/2011	Cloudy	20	91-99	Trace	0-20	E
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	0-17	N
3/25/2011	Fine	17	45-68	0.0	0-17	N
3/26/2011	Fine	17.00	47-71	0.0	0-21	E
3/27/2011	Cloudy	14.00	60-81	0.8	0-17	N
3/29/2011	Fine	18.00	42-64	0.0	0-18	N
3/31/2011	Cloudy	18.00	25-79	Trace	0-22	E

Tsing Yi Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	22	70-89	Trace	0-12	N
3/2/2011	Cloudy	19	56-89	Trace	0-14	N
3/3/2011	Rainy	19	63-90	0.1	0-12	SE
3/4/2011	Cloudy	17	59-75	0.0	0-15	E
3/6/2011	Rainy	20	68-93	0.1	2-18	E
3/7/2011	Rainy	19	45-94	0.5	0-21	N
3/8/2011	Rainy	15	61-94	2.3	2-27	E
3/9/2011	Rainy	18	52-94	2.4	0-26	E
3/11/2011	Fine	18	62-81	0.0	0-17	N
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	24	59-90	0.0	0-15	N
3/15/2011	Cloudy	18	58-94	Trace	0-11	N
3/17/2011	Rainy	16	44-71	0.7	0-20	NW
3/18/2011	Rainy	14	59-96	2.2	0-14	N
3/19/2011	Rainy	16	91-98	11.1	1-12	N
3/20/2011	Cloudy	20	91-99	Trace	0-14	N
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	2-16	NW
3/25/2011	Fine	18	45-68	0.0	2-20	NW
3/26/2011	Fine	17.00	47-71	0.0	2-16	E
3/27/2011	Cloudy	15.00	60-81	0.8	1-15	NW
3/29/2011	Fine	18.00	42-64	0.0	0-17	N
3/31/2011	Cloudy	18.00	25-79	Trace	0-22	E

Kai Tak Station						
Date	Weather	Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-26	SE
3/2/2011	Cloudy	19	56-89	Trace	3-21	NE
3/3/2011	Rainy	18	63-90	0.1	2-26	E
3/4/2011	Cloudy	16	59-75	0.0	5-25	NE
3/6/2011	Rainy	20	68-93	0.1	7-29	E
3/7/2011	Rainy	19	45-94	0.5	0-23	NE
3/8/2011	Rainy	15	61-94	2.3	3-26	E
3/9/2011	Rainy	15	52-94	2.4	3-27	E
3/11/2011	Fine	17	62-81	0.0	0-28	E
3/13/2011	Sunny	21	59-91	0.0	0-22	SW
3/14/2011	Sunny	23	59-90	0.0	0-20	EW
3/15/2011	Cloudy	18	58-94	Trace	0-21	SE
3/17/2011	Rainy	16	44-71	0.7	3-26	NE
3/18/2011	Rainy	15	59-96	2.2	3-31	E
3/19/2011	Rainy	16	91-98	11.1	2-28	SE
3/20/2011	Cloudy	20	91-99	Trace	5-22	SE
3/21/2011	Fine	24	74-99	0.0	0-14	SE
3/23/2011	Fine	16	65-81	0.0	1-24	N
3/25/2011	Fine	17	45-68	0.0	4-21	N
3/26/2011	Fine	17.00	47-71	0.0	4-25	E
3/27/2011	Cloudy	14.00	60-81	0.8	2-21	NE
3/29/2011	Fine	18.00	42-64	0.0	2-21	N
3/31/2011	Cloudy	18.00	25-79	Trace	4-34	N

Green Island Station						
Date	Weather	Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	4-28	NE
3/2/2011	Cloudy	19	56-89	Trace	0-44	NE
3/3/2011	Rainy	18	63-90	0.1	1-48	NE
3/4/2011	Cloudy	16	59-75	0.0	4-36	NE
3/6/2011	Rainy	20	68-93	0.1	25-46	NE
3/7/2011	Rainy	19	45-94	0.5	0-40	NE
3/8/2011	Rainy	15	61-94	2.3	3-37	NE
3/9/2011	Rainy	15	52-94	2.4	10-60	NE
3/11/2011	Fine	17	62-81	0.0	10-48	NE
3/13/2011	Sunny	21	59-91	0.0	0-18	NE
3/14/2011	Sunny	23	59-90	0.0	0-24	NE
3/15/2011	Cloudy	18	58-94	Trace	0-32	NE
3/17/2011	Rainy	16	44-71	0.7	15-36	N
3/18/2011	Rainy	15	59-96	2.2	19-32	NE
3/19/2011	Rainy	16	91-98	11.1	12-46	NE
3/20/2011	Cloudy	20	91-99	Trace	11-37	NE
3/21/2011	Fine	24	74-99	0.0	1-14	NE
3/23/2011	Fine	16	65-81	0.0	0-26	N
3/25/2011	Fine	17	45-68	0.0	7-30	N
3/26/2011	Fine	17.00	47-71	0.0	2-45	NE
3/27/2011	Cloudy	14.00	60-81	0.8	3-30	NE
3/29/2011	Fine	18.00	42-64	0.0	3-35	N
3/31/2011	Cloudy	18.00	25-79	Trace	11-55	NE

King's Park's data

Data were not available

less than 24 hourly observations per day

## Annex C6 Noise Monitoring Results

### Daytime Noise Monitoring Results

Station NM1

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
2-Mar-11	14:50	15:20	Sunny	67.0	69.0	64.0	-	Mainly traffic noise, nearby playground	-	19	<5	RION-NL31 (S/N 00983400)	RION-NC73 (S/N 10997142)
8-Mar-11	9:00	9:30	Cloudy	66.0	68.9	63.5	-	Mainly traffic noise	-	15	<5	RION-NL31 (S/N 00983400)	RION-NC73 (S/N 10997142)
14-Mar-11	8:55	9:25	Sunny	68.2	70.2	65.0	-	Mainly traffic noise	-	23	<5	RION-NL31 (S/N 00983400)	RION-NC73 (S/N 10997142)
25-Mar-11	8:50	9:20	Fine	64.3	70.1	67.7	Recycling Shop (near site)	Mainly traffic noise	-	17	<5	RION-NL31 (S/N 00983400)	RION-NC73 (S/N 10997142)
31-Mar-11	9:50	10:20	Fine	64.5	70.4	67.9	-	Mainly traffic noise	-	18	<5	RION-NL31 (S/N 00983400)	RION-NC73 (S/N 10997142)
				<b>Min.</b>	<b>64.3</b>								
				<b>Max.</b>	<b>68.2</b>								

## Annex C6 Noise Monitoring Results


### Restricted Hours Noise Monitoring Results [1]

Station NM1

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter Model / ID	Calibrator Model / ID	
				Leg	L10	L90								
4-Mar-11	23:03	23:08	Cloudy	61.3	63.0	58.2								
	23:08	23:13	Cloudy	61.0	62.8	58.6		Mainly traffic noise		16	0.4	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	
	23:13	23:18	Cloudy	60.7	63.0	58.1								
	23:03	23:18	Cloudy	61.0	62.9	58.3								
13-Mar-11	10:05	10:10	Sunny	69.0	72.2	64.5								
	10:10	10:15	Sunny	68.9	72.2	64.6		Mainly traffic noise		21	0.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	
	10:15	10:20	Sunny	69.1	72.4	64.7								
	10:05	10:20	Sunny	69.0	72.3	64.6								
18-Mar-11	23:00	23:05	Cloudy	59.8	61.2	56.4								
	23:05	23:10	Cloudy	59.5	60.8	55.9		Mainly traffic noise		15	0.3	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)	
	23:10	23:15	Cloudy	59.3	60.7	56.1								
	23:00	23:15	Cloudy	59.5	60.9	56.1								
27-Mar-11	11:00	11:05	Fine	55.4	62.3	59.5								
	11:05	11:10	Fine	56.8	61.5	60.1		Mainly traffic noise		14	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	
	11:10	11:15	Fine	55.9	62.1	59.2								
	11:00	11:15	Fine	56.1	62.0	59.6								
				<b>Min.</b>	<b>55.4</b>									
				<b>Max.</b>	<b>69.1</b>									


[1] No class was held at the school during the measurement period on 4, 13, 18 and 27 March 2011.

Normal Weekdays Noise Monitoring Results at NMI ( $L_{eq, 30min}$ )



Remark:  
- 70dB(A) was adopted as the Limit Level during school normal teaching period in the reporting period

Restricted Hours Noise Monitoring Results at NMI ( $L_{eq, 5min}$ )




Remark:  
- No class was held at the school during the measurement period on 4, 13, 18 and 27 March 2011.

*Annex C7 Cumulative Complaint and Summons/Prosecutions Log*

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
Overall Total	0	0






Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC/2007/23</b>										
<b>North Point PTW Drop Shaft</b>										
<b>BBB, Env. &amp; Geotechnical Instrumentations</b>										
<b>Markers/UMPs/Oibars(Same note as Piez)</b>										
NPDS0263	NPDS: Install SS Markers (22 Nos.)	50	19OCT09A	02FEB10	76					
NPDS0264	NPDS: Joint Survey & Establish Baseline Readings SSM	14	03FEB10	22FEB10	0					
<b>Piezometers(Nearby PTWP Covered In/In/Installation)</b>										
NPDS0280	NPDS: Installation Works of BH800 Piezometer	21	18JAN10A	10FEB10	10					
NPDS0290	NPDS: BH800 Piezometer Baseline Establishment	26	11FEB10	16MAR10	0					
NPDS0383	NPDS: Installation Works of BH801 Piezometer	21	18JAN10A	10FEB10	10					
NPDS0385	NPDS: BH801 Piezometer Baseline Establishment	26	11FEB10	16MAR10	0					
NPDS0391	NPDS: BH802 Piezometer Baseline Establishment	26	23DEC09A	04FEB10	46					
NPDS0395	NPDS: Installation Works of BH803 Piezometer	21	18JAN10A	10FEB10	10					
NPDS0397	NPDS: BH803 Piezometer Baseline Establishment	26	11FEB10	16MAR10	0					
NPDS0401	NPDS: Installation Works of BH916 Piezometer	21	28DEC09A	11FEB10	5					
NPDS0403	NPDS: BH916 Piezometer Baseline Establishment	26	12FEB10	17MAR10	0					
<b>Diversion of Existing Utilities</b>										
NPDS0100	NPDS: Provide perma-salt water supply to exis-tof fac	18	09AUG12	29AUG12	0					
<b>Main Dumping Permit</b>										
NPDS0212	NPDS: EPD Approved of SOR	24	24NOV09A	27JAN10	70					
NPDS0213	NPDS: Request for Disposal Site & Get Permit	24	28JAN10	27FEB10	0					
<b>Pipe Piling</b>										
NPDS0305	NPDS: Pipe Piling Works	110	19JAN10A	27MAY10	5					
NPDS0310	NPDS: Grouting for PP Wall	75	31MAR10	29JUN10	0					
NPDS0320	NPDS: Install Temp Steel Casing	76	30JUN10	28SEP10	0					
NPDS0330	NPDS: Grouting for Temp Casing	40	29SEP10	16NOV10	0					
NPDS0340	NPDS: Install Dewatering Wells for Pump-test	12	08NOV10	20NOV10	0					
NPDS0350	NPDS: Pumping Test	6	22NOV10	27NOV10	0					
NPDS0360	NPDS: Submission of Pumping Test Report	6	29NOV10	04DEC10	0					
NPDS0370	NPDS: Demobilization for PP Wall	6	29NOV10	04DEC10	0					
<b>Shaft Excavation</b>										
NPDS0400	NPDS: Construct Capping Beam & Shaft Collar	12	27NOV10	10DEC10	0					
NPDS0450	NPDS: Drawdown water & Excavate below S2 Level	5	11DEC10	16DEC10	0					
NPDS0460	NPDS: Construct S2 Ring Beam	2	17DEC10	18DEC10	0					
NPDS0470	NPDS: Drawdown water & Excavate below S3 Level	4	20DEC10	23DEC10	0					
NPDS0480	NPDS: Construct S3 Ring Beam	2	24DEC10	27DEC10	0					
NPDS0490	NPDS: Drawdown water & Excavate below S4 Level	4	28DEC10	31DEC10	0					
NPDS0500	NPDS: Construct S4 Ring Beam	2	03JAN11	04JAN11	0					
NPDS0510	NPDS: Drawdown water & Excav. to -8.5mPD Final Level	3	05JAN11	07JAN11	0					
NPDS0512	NPDS: Construct Levelling Pad	6	08JAN11	14JAN11	0					
NPDS0514	NPDS: Pre-excavation Grout for Raise Bore	90	15JAN11	05MAY11	0					
NPDS0516	NPDS: In-fill Concrete for Pilot Hole	12	06MAY11	19MAY11	0					
NPDS0800	NPDS: Complete Excav. to Rockhead at NP DS(KD-A)	0	07JAN11	07JAN11	0					
NPDS0810	NPDS: Compl PP Wall, Soil Excav & Clear Area(KD- 01)	0	07JAN11	07JAN11	0					
<b>Raised Boring</b>										
NPDS0700	NPDS: Rig Up Hole 1	5	12SEP11	17SEP11	0					
NPDS0710	NPDS: Pilot Drill 121 mtrs	15	19SEP11	07OCT11	0					
NPDS0720	NPDS: Attach Reamer and Collar	3	08OCT11	11OCT11	0					
NPDS0730	NPDS: Ream 121 metres @ 2.8 mtr dia	32	12OCT11	17NOV11	0					
NPDS0740	NPDS: Lower Reamer and Remove	3	18NOV11	21NOV11	0					
NPDS0750	NPDS: De Rig Raise bore and Re rig Hole 2	5	22NOV11	26NOV11	0					
NPDS0760	NPDS: Pilot Drill 121 mtrs	15	28NOV11	14DEC11	0					
NPDS0770	NPDS: Attach Reamer and collar	3	15DEC11	17DEC11	0					
NPDS0780	NPDS: Ream 121 metres @ 2.8 mtr dia	32	19DEC11	30JAN12	0					
NPDS0790	NPDS: De Rig Raise Bore & Remove Reamer	3	31JAN12	02FEB12	0					
<b>Lower Shaft Construction</b>										
NPDS0895	NPDS: Blinding Layer & Concrete Shaft Base	6	03FEB12	09FEB12	0					
NPDS0900	NPDS: Back shunt concreting	18	10FEB12	01MAR12	0					
NPDS0905	NPDS: Construct Verti-Shaft to Tunnel Invert	6	02MAR12	08MAR12	0					
NPDS0955	NPDS: Install System Form for Lower Shaft	6	09MAR12	15MAR12	0					
NPDS0995	NPDS: Construct Transition & Vert Shaft	9	16MAR12	26MAR12	0					
NPDS1015	NPDS: Construct lower-shaft -159.5 to -8.5mPD	80	27MAR12	30JUN12	0					
NPDS1020	NPDS: Remove system formwork and tidy up area	6	03JUL12	09JUL12	0					
<b>Upper Shaft Construction</b>										
NPDS1025	NPDS: Blinding Layer & Construct Base Slab	9	10JUL12	19JUL12	0					
NPDS1065	NPDS: Temp Platform & Construct Conical Surface	6	20JUL12	26JUL12	0					
NPDS1110	NPDS: Assembly of kicker formwork	12	27JUL12	09AUG12	0					
NPDS1135	NPDS: Construct Kicker	9	10AUG12	20AUG12	0					
NPDS1140	NPDS: Set up system formwork for upper shaft	16	10AUG12	28AUG12	0					
NPDS1145	NPDS: Construct Upper Shaft	44	29AUG12	20OCT12	0					
NPDS1305	NPDS: Fabricate & Install S/S Vortex Drop Pipe	12	15OCT12	29OCT12	0					
NPDS1345	NPDS: Construct Overflow Weir	6	30OCT12	05NOV12	0					
NPDS1385	NPDS: Insta Precast Downpp NP2 & Concre Enclosure	9	06NOV12	15NOV12	0					
NPDS1395	NPDS: Clear Area & Install Multi-Part Cover	3	16NOV12	13NOV12	0					
<b>Stump Removal Chamber</b>										
NPDS1533	NPDS: Sheet Piling, Excavation & ELS Works	24	21SEP12	20OCT12	0					
NPDS1545	NPDS: Excavation for Chamber & Channel	9	22OCT12	01NOV12	0					
NPDS1585	NPDS: Blinding Layer & Construct Base Slab of SRC	9	02NOV12	12NOV12	0					
NPDS1625	NPDS: Construct Wall of SRC	9	13NOV12	22NOV12	0					
NPDS1645	NPDS: Waterproof & Insta Multi-Part Cover of SRC	6	23NOV12	29NOV12	0					
NPDS1650	NPDS: Backfill	3	30NOV12	03DEC12	0					
<b>Connection Channel</b>										
NPDS1455	NPDS: Blinding Layer & Construct Base Slab for CC	9	02NOV12	12NOV12	0					
NPDS1515	NPDS: Construct Wall of CC	12	13NOV12	26NOV12	0					

Start Date	01JUL09	Early Bar	WPU7	Sheet 1 of 2 <b>Labour Area Treatment Scheme Stage 2A</b> Contract No. DC/2007/23 - Construction of Sewage Conveyance from North Point to Stonecutters Island Programme Annex C8 Construction Programme for the Project		Date	Revision	Checked/Approved
Finish Date	15JAN15	Progress Bar						
Data Date	20JAN10	Critical Activity						
Run Date	01FEB10 09:50							

© Primavera Systems, Inc.



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010												2011												2012												2013												2014																																																																							
NPDS1525	NPDS: Waterproof & Insta Multi-Part Cover of CC	6	27NOV12	03DEC12	0																																																													NPDS: Waterproof & Insta Multi-Part Cover of CC																																																											
NPDS1540	NPDS: Backfill	3	04DEC12	06DEC12	0																																																													NPDS: Backfill																																																											
<b>Miscellaneous Notes</b>																																																																																																																													
NPDS2010	NPDS: Install E&M Services	18	14FEB13	06MAR13	0																																																													NPDS: Install E&M Services																																																											
NPDS2020	NPDS: Reinstatement & Clear DS Area	12	07MAR13	20MAR13	0																																																													NPDS: Reinstatement & Clear DS Area																																																											
NPDS2025	NPDS: Complete All Works at NP DS(KD-05)	0		20MAR13	0																																																													NPDS: Complete All Works at NP DS(KD-05)																																																											
NPDS2030	NPDS: Landscaping & Planting Works	60	21MAR13	19MAY13	0																																																													NPDS: Landscaping & Planting Works																																																											
NPDS2040	NPDS: Period of Establishment Works	360	20MAY13	14MAY14	0																																																													NPDS: Period of Establishment Works																																																											
NPDS2050	NPDS: End of Establishment Period	0		14MAY14	0																																																													NPDS: End of Establishment Period																																																											


Start Date	31JUL09	 Early Bar
Finish Date	15JAN15	 Progress Bar
Data Date	20JAN10	 Critical Activity
Run Date	01FEB10 09:50	

WPU7 Sheet 2 of 2

**Habour Area Treatment Scheme Stage 2A**  
 Contract No. DC/2007/23 - Construction of Sewage  
 Conveyance from North Point to Stonecutters Island  
 Programme

Annex C8 Construction Programme for the Project

Date	Revision	Checked/Approved



Annex D

## Wan Chai East Production and Drop Shafts

**Key**

Shaft Excavation Location

Site Location

Wan Chai East  
Drop Shaft

Wan Chai East  
Production Shaft



Meters

100

0

200




Annex D1


Contract No. DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Construction Site Locations at Wai Chai East





<b>Key</b>		Air Quality Monitoring Station
		Noise Monitoring Station
		Shaft Excavation Location
		Site Location
		Air Quality Monitoring Station
		Roof-top of Wan Chai East PTW
		Noise Monitoring Station
		Hyde Building
		NM2

# Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Air Quality Monitoring Schedule

## AM3 - Wan Chai East PTW Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
						1-hr and 24-hr Monitoring

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
	Ching Ming Festival			1-hr and 24-hr Monitoring		
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
			1-hr and 24-hr Monitoring			
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		1-hr and 24-hr Monitoring			Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	1-hr and 24-hr Monitoring				

# Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM2 - Hyde Building

Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
				Noise Monitoring	Noise Monitoring (night time)	
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
			Noise Monitoring			
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring			Noise Monitoring (night time)*	
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	Noise Monitoring					
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
Noise Monitoring (during daytime of sundays/ public holidays)						

\* This monitoring took place at 6am on 19 March 2011, which time and date were within the night-time period range (i.e. from 23:00 to 07:00 the next day)

**Monitoring Month : April 2011**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
					Noise Monitoring	
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
Noise Monitoring (during daytime of sundays/ public holidays)		Ching Ming Festival		Noise Monitoring	Noise Monitoring (night time)	
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
			Noise Monitoring			
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring		Noise Monitoring (night time)	Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	Noise Monitoring				



ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> <li>• skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore;</li> <li>• where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>• every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>• regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather;</li> <li>• site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines;</li> <li>• open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible;</li> <li>• tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and</li> <li>• instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	All work sites / during construction	<>

**ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location / Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> <li>watering twice per day within the worksites at Wan Chai East PTW;</li> <li>the barging points should be continuous watering throughout the whole unloading process; and</li> <li>watering 8 times per day within worksites at the SCS works area at Wan Chai East.</li> </ul>	All work sites / during construction	✓
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> <li>Screens should be cleaned regularly to remove any accumulated organic debris</li> <li>Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit</li> <li>Grit and screened materials should be transferred to closed containers to minimize odour escape</li> <li>Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics</li> <li>Skim and remove floating solids and grease from primary clarifiers regularly</li> <li>Frequent sludge withdrawal from tanks is necessary to prevent the production of gases</li> <li>Sludge cake should be transferred to closed containers</li> <li>Sludge containers should be flushed with water regularly</li> </ul> <p>Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.</p>	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality		All PTW and SCISTW / during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	✓

**ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities;</li> </ul> <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	✓
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1 /94</p> <p>Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	✓

**ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	✓
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	✓
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	✓

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	All work sites / during construction	✓

## ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	↔
	<p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/ mud from slipping into the storm culvert or sea</li> </ul>		

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> <li>excavated materials suitable for reuse on-site;</li> <li>excavated materials suitable for public filling facilities;</li> <li>remaining C&amp;D waste for landfill;</li> <li>chemical waste; and</li> <li>general refuse for landfill.</li> </ul>	All work sites / during the construction period	✓

**ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>Sort C&amp;D waste from demolition of existing facilities to recover recyclable portions such as metals;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force;</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled; and</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>Develop and provide toolbox talk for on-site sorting of C&amp;D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&amp;D materials.</li> <li>Provision of sufficient waste disposal points and regular collection of waste</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> </ul>	All work sites / during the construction period	↔
Waste	<p>Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".</p>	All work sites / during the construction period	✓



ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	✓
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	✓
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	✓
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	✓

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	✓
<i>Construction Phase</i>			
Landscaping & Visual	<ul style="list-style-type: none"> <li>Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</li> <li>Existing trees to be retained on site should be carefully protected during construction.</li> <li>Trees unavoidably affected by the works should be transplanted where practical.</li> <li>Compensatory tree planting should be provided to compensate for felled trees.</li> <li>Control of night-time lighting.</li> <li>Erection of decorative screen hoarding compatible with the surrounding setting.</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	✓
<i>Operational Phase</i>			
Landscaping & Visual	<ul style="list-style-type: none"> <li>Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings.</li> <li>Shrub and Climbing Plants to soften proposed structures / Roof Greening.</li> <li>Buffer Tree and Shrub Planting to screen proposed associated structures.</li> <li>Reinstated of disturbed area</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

**ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable


## Annex D5 24-hour and 1-hour TSP Monitoring Results

### 1-hour TSP Monitoring Results

Station AM3

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed * (m/s)	Sampler ID	Filter ID
3-Mar-11	8:10	9:10	Fine	158	355	500	Construction work in progress	18	<5	0481	0862
	15:00	16:00	Fine	169	355	500	Construction work in progress	18	<5	0481	0863
	16:02	17:02	Fine	197	355	500	Construction work in progress	18	<5	0481	0864
9-Mar-11	14:50	15:50	Fine	230	355	500	Construction work in progress	15	<5	0481	0867
	15:55	16:55	Fine	196	355	500	Construction work in progress	15	<5	0481	0868
	16:58	17:58	Fine	145	355	500	Construction work in progress	15	<5	0481	0869
15-Mar-11	12:00	13:00	Fine	160	355	500	Construction work in progress	18	<5	0481	0885
	13:02	14:02	Fine	158	355	500	Construction work in progress	18	<5	0481	0886
	14:04	15:04	Fine	140	355	500	Construction work in progress	18	<5	0481	0870
21-Mar-11	12:00	13:00	Sunny	131	355	500	Construction work in progress	24	<5	0481	0887
	13:02	14:02	Sunny	190	355	500	Construction work in progress	24	<5	0481	0889
	14:06	15:06	Sunny	127	355	500	Construction work in progress	24	<5	0481	0890
26-Mar-11	12:20	13:20	Fine	118	355	500	Construction work in progress	17	<5	0481	0891
	13:23	14:23	Fine	118	355	500	Construction work in progress	17	<5	0481	0892
	14:25	15:25	Fine	110	355	500	Construction work in progress	17	<5	0481	1894
				<b>Min.</b>	<b>110</b>						
				<b>Max.</b>	<b>230</b>						
				<b>Average</b>	<b>156</b>						

1-hr TSP Level  
AM3 (Wan Chai East PTW)



## Annex D5 24-hour and 1-hour TSP Monitoring Results


### 24-hour TSP Monitoring Results

#### Station AM3

Start Date	Start Time	Finish Date	Finish Time	Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)		TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
					Initial	Final	Initial	Final		Initial	Final						
8-Mar-11	17:04	4-Mar-11	17:04	Fine	2.8635	3.0091	4493.32	4517.32	24.00	1.21	1.21	84	181	260	Construction work in progress	0481	0865
9-Mar-11	18:00	10-Mar-11	18:00	Fine	2.8674	2.9950	4520.32	4544.32	24.00	1.21	1.21	73	181	260	Construction work in progress	0481	0866
15-Mar-11	15:10	16-Mar-11	15:10	Fine	2.8690	2.9905	4547.32	4571.32	24.00	1.21	1.21	75	181	260	Construction work in progress	0481	0871
21-Mar-11	15:10	22-Mar-11	15:10	Sunny	2.8608	2.9931	4574.32	4598.32	24.00	1.21	1.21	76	181	260	Construction work in progress	0481	0888
26-Mar-11	15:27	27-Mar-11	15:27	Fine	2.8292	2.9508	4601.32	4625.32	24.00	1.21	1.21	70	181	260	Construction work in progress	0481	0893
										Mfn.	70						
										Max.	84						
										Average	76						

24-hr TSP Level  
AM3 (Wan Chai East PTW)

◆ AM3 — Action Level — Limit Level



Meteorological Data Extracted from the Hong Kong Observatory

King's Park Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-16	SE
3/2/2011	Cloudy	19	56-89	Trace	0-17	E
3/3/2011	Rainy	18	63-90	0.1	0-20	E
3/4/2011	Cloudy	16	59-75	0.0	0-17	E
3/6/2011	Rainy	20	68-93	0.1	1-20	N
3/7/2011	Rainy	19	45-94	0.5	0-17	E
3/8/2011	Rainy	15	61-94	2.3	3-18	NE
3/9/2011	Rainy	15	52-94	2.4	-	-
3/11/2011	Fine	17	62-81	0.0	0-18	E
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	23	59-90	0.0	0-147	E
3/15/2011	Cloudy	16	58-94	Trace	0-24	W
3/17/2011	Rainy	18	44-71	0.7	0-20	N
3/18/2011	Rainy	15	59-96	2.2	3-21	E
3/19/2011	Rainy	16	91-98	11.1	0-23	E
3/20/2011	Cloudy	20	91-99	Trace	0-20	E
3/21/2011	Fine	24	74-89	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	0-17	N
3/25/2011	Fine	17	45-68	0.0	0-17	N
3/26/2011	Fine	17.00	47-71	0.0	0-21	E
3/27/2011	Cloudy	14.00	60-81	0.8	0-17	N
3/29/2011	Fine	18.00	42-64	0.0	0-18	N
3/31/2011	Cloudy	18.00	25-79	Trace	0-22	E

Tsing Yi Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	22	70-89	Trace	0-12	N
3/2/2011	Cloudy	19	56-89	Trace	0-14	N
3/3/2011	Rainy	19	63-90	0.1	0-12	SE
3/4/2011	Cloudy	17	59-75	0.0	0-15	E
3/6/2011	Rainy	20	68-93	0.1	2-18	E
3/7/2011	Rainy	19	45-94	0.5	0-21	N
3/8/2011	Rainy	15	61-94	2.3	2-27	E
3/9/2011	Rainy	15	52-94	2.4	0-26	E
3/11/2011	Fine	18	62-81	0.0	0-17	N
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	24	59-90	0.0	0-15	N
3/15/2011	Cloudy	18	58-94	Trace	0-11	N
3/17/2011	Rainy	16	44-71	0.7	0-20	NW
3/18/2011	Rainy	14	59-96	2.2	0-14	N
3/19/2011	Rainy	16	91-98	11.1	1-12	N
3/20/2011	Cloudy	20	91-99	Trace	0-14	N
3/21/2011	Fine	24	74-89	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	2-16	NW
3/25/2011	Fine	18	45-68	0.0	2-20	NW
3/26/2011	Fine	17.00	47-71	0.0	2-16	E
3/27/2011	Cloudy	15.00	60-81	0.8	1-15	NW
3/29/2011	Fine	18.00	42-64	0.0	0-17	N
3/31/2011	Cloudy	19.00	25-79	Trace	0-22	E

Kai Tak Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-26	SE
3/2/2011	Cloudy	19	56-89	Trace	3-21	NE
3/3/2011	Rainy	18	63-90	0.1	2-26	E
3/4/2011	Cloudy	16	59-75	0.0	5-25	NE
3/6/2011	Rainy	20	68-93	0.1	7-29	E
3/7/2011	Rainy	19	45-94	0.5	0-23	NE
3/8/2011	Rainy	15	61-94	2.3	3-26	E
3/9/2011	Rainy	15	52-94	2.4	3-27	E
3/11/2011	Fine	17	62-81	0.0	0-28	E
3/13/2011	Sunny	21	59-91	0.0	0-22	SW
3/14/2011	Sunny	23	59-90	0.0	0-20	EW
3/15/2011	Cloudy	18	58-94	Trace	0-21	SE
3/17/2011	Rainy	16	44-71	0.7	3-26	NE
3/18/2011	Rainy	15	59-96	2.2	3-31	E
3/19/2011	Rainy	16	91-98	11.1	2-28	SE
3/20/2011	Cloudy	20	91-99	Trace	5-22	SE
3/21/2011	Fine	24	74-89	0.0	0-14	SE
3/23/2011	Fine	16	65-81	0.0	1-24	N
3/25/2011	Fine	17	45-68	0.0	4-21	N
3/26/2011	Fine	17.00	47-71	0.0	4-25	E
3/27/2011	Cloudy	14.00	60-81	0.8	2-21	NE
3/29/2011	Fine	18.00	42-64	0.0	2-21	N
3/31/2011	Cloudy	18.00	25-79	Trace	4-34	N

Green Island Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	4-28	NE
3/2/2011	Cloudy	19	56-89	Trace	0-44	NE
3/3/2011	Rainy	18	63-90	0.1	1-48	NE
3/4/2011	Cloudy	16	59-75	0.0	4-36	NE
3/6/2011	Rainy	20	68-93	0.1	25-46	NE
3/7/2011	Rainy	19	45-94	0.5	0-40	NE
3/8/2011	Rainy	15	61-94	2.3	3-37	NE
3/9/2011	Rainy	15	52-94	2.4	10-60	NE
3/11/2011	Fine	17	62-81	0.0	10-48	NE
3/13/2011	Sunny	21	59-91	0.0	0-18	NE
3/14/2011	Sunny	23	59-90	0.0	0-24	NE
3/15/2011	Cloudy	18	58-94	Trace	0-32	NE
3/17/2011	Rainy	16	44-71	0.7	15-36	N
3/18/2011	Rainy	15	59-96	2.2	19-52	NE
3/19/2011	Rainy	16	91-98	11.1	12-46	NE
3/20/2011	Cloudy	20	91-99	Trace	11-37	NE
3/21/2011	Fine	24	74-89	0.0	1-14	NE
3/23/2011	Fine	16	65-81	0.0	0-26	N
3/25/2011	Fine	17	45-68	0.0	7-30	N
3/26/2011	Fine	17.00	47-71	0.0	2-45	NE
3/27/2011	Cloudy	14.00	60-81	0.8	3-30	NE
3/29/2011	Fine	18.00	42-64	0.0	3-35	N
3/31/2011	Cloudy	18.00	25-79	Trace	11-55	NE

# Data were not available less than 24 hourly observations per day





# Annex D6 Noise Monitoring Results


## Restricted Hours Noise Monitoring Results

Station NM2

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter Model / ID	Calibrator Model / ID	Compliance (Y/N)
				Leq	L10	L90								
4-Mar-11	23:50	23:55	Cloudy	71.1	72.5	69.5	No outdoor construction	Mainly traffic noise	-	16	0.5	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	N
	23:55	0:00	Cloudy	71.7	72.8	70.2								
	0:00	0:05	Cloudy	71.5	72.8	69.8								
	23:50	0:05	Cloudy	71.4	72.7	69.8								
13-Mar-11	11:28	11:33	Sunny	71.9	72.8	70.9	No outdoor construction activity observed	Mainly traffic noise	-	21	0.2	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	N
	11:33	11:38	Sunny	71.4	72.5	70.2								
	11:38	11:43	Sunny	71.6	72.6	70.5								
	11:28	11:43	Sunny	71.6	72.6	70.5								
19-Mar-11	6:00	6:05	Cloudy	69.2	70.7	67.0	No construction work	Mainly traffic noise	-	16	0.3	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	Y
	6:05	6:10	Cloudy	69.8	70.9	68.4								
	6:10	6:15	Cloudy	69.7	70.9	68.0								
	6:00	6:15	Cloudy	69.6	70.8	67.8								
27-Mar-11	8:00	8:05	Fine	70.0	72.7	71.7	No outdoor construction activity observed	Mainly traffic noise	-	14	0.3	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)	N
	8:05	8:10	Fine	70.1	73.4	71.8								
	8:10	8:15	Fine	70.2	73.2	72.0								
	8:00	8:15	Fine	70.1	73.1	71.8								


<b>Min.</b>	<b>69.2</b>
<b>Max.</b>	<b>71.9</b>

Normal Weekdays Noise Monitoring Results at NM2 (Leq, 30min)



Remark:  
- 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

Restricted Hours Noise Monitoring Results at NM2 (Leq, 5min)



Remark:  
- 70dB(A) was adopted as the Limit Level during restricted hours in the reporting period

*Annex D7 Cumulative Complaint and Summons/Prosecutions Log*

<b>Reporting Month</b>	<b>Number of Complaints in Reporting Month</b>	<b>Number of Summons/Prosecutions in Reporting Month</b>
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
<b>Overall Total</b>	<b>0</b>	<b>0</b>

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC/2007/23</b>										
<b>Wan Chal East PTW Drop Shaft</b>										
<b>Preliminary Works</b>										
WCDS0150	WCDS: Transplant & Protect Trees	80	25SEP09A	21JAN10	97					
<b>EBS, Env. &amp; Geotechnical Instrumentations</b>										
<b>Markers/UMP/Other(Same note as Piez)</b>										
WCDS0442	WCDS: Install SS Markers (42 Nos.)	50	24OCT09A	03FEB10	74					
WCDS0444	WCDS: Joint Survey & Establish Baseline Readings SSM	14	04FEB10	23FEB10	0					
<b>Piezometers (Nearby PTW or Covered in this install)</b>										
WCDS0369	WCDS: Excav. Permit/TTA/TTM Application for BH820PW	25	15SEP09A	03FEB10	50					
WCDS0371	WCDS: Installation Works of BH820 Piezometer	21	04FEB10	03MAR10	0					
WCDS0373	WCDS: BH820 Piezometer Baseline Establishment	26	04MAR10	02APR10	0					
WCDS0377	WCDS: Excav. Permit/TTA/TTM Application for BH821PW	24	15SEP09A	04FEB10	40					
WCDS0379	WCDS: Installation Works of BH821 Piezometer	21	05FEB10	04MAR10	0					
WCDS0381	WCDS: BH821 Piezometer Baseline Establishment	26	05MAR10	03APR10	0					
WCDS0383	WCDS: Excav. Permit/TTA/TTM Application for BH822PW	24	22SEP09A	04FEB10	40					
WCDS0385	WCDS: Installation Works of BH822 Piezometer	21	04MAR10	27MAR10	0					
WCDS0387	WCDS: BH822 Piezometer Baseline Establishment	26	29MAR10	28APR10	0					
WCDS0393	WCDS: BH823 Piezometer Baseline Establishment	26	01JAN10A	10MAR10	80					
WCDS0397	WCDS: Excav. Permit/TTA/TTM Application for BH927PW	24	26SEP09A	04FEB10	40					
WCDS0399	WCDS: Installation Works of BH927 Piezometer	21	05FEB10	04MAR10	0					
WCDS0401	WCDS: BH927 Piezometer Baseline Establishment	26	05MAR10	03APR10	0					
WCDS0403A	WCDS: Resolve Restrictions/Rd Advice Appr./Prep Work	33	07NOV09A	04FEB10	58					
WCDS0405	WCDS: BH928/30 Piezometer Baseline Establishment	26	30MAR10	29APR10	0					
WCDS0407	WCDS: Installation Works of BH928/30 Piezometer	21	05MAR10	29MAR10	0					
WCDS0413	WCDS: BH929 Piezometer Baseline Establishment	26	31DEC09A	10MAR10	80					
WCDS0417	WCDS: Installation Works of BH931 Piezometer	21	07DEC09A	04FEB10	33					
WCDS0419	WCDS: BH931 Piezometer Baseline Establishment	26	05FEB10	10MAR10	0					
WCDS0425	WCDS: BH932 Piezometer Baseline Establishment	26	20DEC09A	22JAN10	90					
WCDS0427	WCDS: Excav. Permit/TTA/TTM Application for BH933PW	24	09SEP09A	28JAN10	67					
WCDS0429	WCDS: Installation Works of BH933 Piezometer	21	29MAR10	22APR10	0					
WCDS0431	WCDS: BH933 Piezometer Baseline Establishment	26	23APR10	24MAY10	0					
<b>Electrical &amp; Mechanical Installations</b>										
WCDS0805	WCDS: Installation Works for LV Application	80	04JAN10A	19MAR10	20					
WCDS0810	WCDS: LV Connection & Power On	4	20MAR10	24MAR10	0					
<b>New Chamber and Overlow Pipe</b>										
WCDS0525	Sheetpile, ELS, Excavation & Support Ex. Pipe	18	16OCT09A	20JAN10	95					
WCDS0565	Blinding Layer & Concrete Base Slab of Chamber	6	19NOV09A	20JAN10	80					
WCDS0605	Construct Wall/Top Slab & Install New Pipe	12	30NOV09A	23JAN10	70					
WCDS0625	Remove Formwork/Falsework & Waterproof	9	18DEC09A	25JAN10	40					
WCDS0645	Install New 2400 Pipe, Penstock PEN 15 & Connect	18	30DEC09A	25JAN10	70					
WCDS0665	Sawcut Exist 2400 Pipe & Install New Penstock PEN 13	15	18JAN10A	04FEB10	10					
WCDS0670	Infill slab for Chamber foot slab	7	05FEB10	12FEB10	0					
WCDS0695	Blank off Backflow of 2400 Ppe & Demolish Exist Pipe	10	13FEB10	27FEB10	0					
WCDS0698	Backfill and removal all temporary works	4	01MAR10	04MAR10	0					
<b>Marine Dumping Permit</b>										
WCDS0380	WCDS: Request for Disposal Site & Get Permit	24	05JAN10A	18FEB10	5					
<b>Diaphragm Wall</b>										
WCDS0205	WCDS: Pre-Treatment of Ground	36	05MAR10	16APR10	0					
WCDS0210	WCDS: Set Up of Bentonite Yard	9	05MAR10	15MAR10	0					
WCDS0230	WCDS: Guide Wall Construction	12	05MAR10	18MAR10	0					
WCDS0242	WCDS: Excavate 1st Panel to Formation Level	3	29MAR10	31MAR10	0					
WCDS0244	WCDS: 1st Panel Desanding & Preparation Works	2	01APR10	02APR10	0					
WCDS0246	WCDS: 1st Panel Rebar Cage Installation	1	03APR10	03APR10	0					
WCDS0248	WCDS: 1st Panel Concreting Works	1	06APR10	06APR10	0					
WCDS0251	WCDS: Excavate 2nd Panel to Formation Level	6	07APR10	13APR10	0					
WCDS0253	WCDS: 2nd Panel Desanding & Preparation Works	3	14APR10	16APR10	0					
WCDS0255	WCDS: 2nd Panel Rebar Cage Installation	2	17APR10	19APR10	0					
WCDS0257	WCDS: 2nd Panel Concreting Works	1	20APR10	20APR10	0					
WCDS0259	WCDS: Excavate 3rd Panel to Formation Level	6	21APR10	27APR10	0					
WCDS0261	WCDS: 3rd Panel Desanding & Preparation Works	3	28APR10	30APR10	0					
WCDS0263	WCDS: 3rd Panel Rebar Cage Installation	2	03MAY10	04MAY10	0					
WCDS0265	WCDS: 3rd Panel Concreting Works	1	05MAY10	05MAY10	0					
WCDS0267	WCDS: Excavate 4th Panel to Formation Level	6	06MAY10	12MAY10	0					
WCDS0269	WCDS: 4th Panel Desanding & Preparation Works	3	13MAY10	15MAY10	0					
WCDS0271	WCDS: 4th Panel Rebar Cage Installation	2	17MAY10	18MAY10	0					
WCDS0273	WCDS: 4th Panel Concreting Works	1	19MAY10	19MAY10	0					
WCDS0275	WCDS: Excavate 5th Panel to Formation Level	6	20MAY10	26MAY10	0					
WCDS0277	WCDS: 5th Panel Desanding & Preparation Works	3	27MAY10	29MAY10	0					
WCDS0279	WCDS: 5th Panel Rebar Cage Installation	2	31MAY10	01JUN10	0					
WCDS0281	WCDS: 5th Panel Concreting Works	1	02JUN10	02JUN10	0					
WCDS0283	WCDS: Excavate 6th Panel to Formation Level	6	03JUN10	09JUN10	0					
WCDS0285	WCDS: 6th Panel Desanding & Preparation Works	12	10JUN10	24JUN10	0					
WCDS0286	WCDS: Grouting Works Phase 1	32	18JUN10	25JUL10	0					
WCDS0287	WCDS: 6th Panel Rebar Cage Installation	2	25JUN10	26JUN10	0					
WCDS0289	WCDS: 6th Panel Concreting Works	1	28JUN10	28JUN10	0					
WCDS0291	WCDS: Excavate 7th Panel to Formation Level	6	29JUN10	05JUL10	0					
WCDS0293	WCDS: 7th Panel Desanding & Preparation Works	3	07JUL10	09JUL10	0					
WCDS0295	WCDS: 7th Panel Rebar Cage Installation	2	10JUL10	12JUL10	0					
WCDS0297	WCDS: 7th Panel Concreting Works	1	13JUL10	13JUL10	0					
WCDS0299	WCDS: Excavate 8th Panel to Formation Level	5	14JUL10	19JUL10	0					
WCDS0301	WCDS: 8th Panel Desanding & Preparation Works	3	20JUL10	22JUL10	0					
WCDS0303	WCDS: 8th Panel Rebar Cage Installation	2	23JUL10	24JUL10	0					
WCDS0305	WCDS: 8th Panel Concreting Works	1	26JUL10	26JUL10	0					
WCDS0390	WCDS: Grouting Works Phase 2	10	27JUL10	06AUG10	0					
WCDS0391	WCDS: Install Temp Steel Casing	60	07AUG10	19OCT10	0					
WCDS0392	WCDS: Grouting for Temp Casing	27	20OCT10	19NOV10	0					
WCDS0394	WCDS: Install Dewatering Wells for Pump-test	12	13NOV10	26NOV10	0					

Start Date	31JUL09	Early Bar	W/P	Sheet 1 of 2
Finish Date	15JAN15	Progress Bar		
Date Date	20JAN10	Critical Activity		
Run Date	01FEB10 09:44			
Harbour Area Treatment Scheme Stage 2A Contract No. DC/2007/23 - Construction of Sewage Conveyance from North Point to Stonecutters Island Programme Annex D8 Construction Programme for the Project				Date: _____ Revision: _____ Checked/Approved: _____
© Primavera Systems, Inc.				

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
WCDS0471	WCDS: Pumping Test	6	27NOV10	03DEC10	0					
WCDS0473	WCDS: Submission of Pumping Test Report	6	04DEC10	10DEC10	0					
WCDS0477	WCDS: Demobilization for D'wall	6	04DEC10	10DEC10	0					
<b>Shaft Excavation</b>										
WCDS0400	WCDS: Construct Capping Beam & Shaft Collar	12	04DEC10	17DEC10	0					
WCDS0410	WCDS: Excavate Soil & Ring Beams (21m)	19	18DEC10	11JAN11	0					
WCDS0420	WCDS: Construct Leveling Pad	6	12JAN11	18JAN11	0					
WCDS0430	WCDS: Pre-excavation Grout for Raise Bore	90	19JAN11	09MAY11	0					
WCDS0440	WCDS: In-fill Concrete for Pilot Hole	12	16MAY11	23MAY11	0					
WCDS1650	WCDS: Compl Excav. to Rockhead at WCE DS(KD-B)	0		11JAN11	0					
WCDS1660	WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)	0		11JAN11	0					
<b>Raised Boring</b>										
WCDS0700	WCDS: Rig Up Hole 1	5	24MAY11	28MAY11	0					
WCDS0710	WCDS: Pilot Drill 116 mtrs	14	30MAY11	15JUN11	0					
WCDS0720	WCDS: Attach reamer and Collar	3	18JUN11	18JUN11	0					
WCDS0730	WCDS: Ream 116 metres @ 2.8 mtr dia	31	20JUN11	26JUL11	0					
WCDS0740	WCDS: Lower Reamer and Remove	3	27JUL11	29JUL11	0					
WCDS0750	WCDS: De Rig Raise borer and Re rig Hole 2	5	30JUL11	04AUG11	0					
WCDS0760	WCDS: Pilot Drill 116 mtrs	14	05AUG11	20AUG11	0					
WCDS0770	WCDS: Attach Reamer and collar same	3	22AUG11	24AUG11	0					
WCDS0780	WCDS: Ream 116 metres @ 2.8 mtr dia	31	25AUG11	30SEP11	0					
WCDS0790	WCDS: De Rig Raise Borer & Remove Reamer	3	03OCT11	06OCT11	0					
<b>Lower Shaft Construction</b>										
WCDS0845	WCDS: Blinding Layer & Concrete Shaft Base	6	07OCT11	13OCT11	0					
WCDS0850	WCDS: Back shunt concreting	18	14OCT11	03NOV11	0					
WCDS0885	WCDS: Construct Vert Shaft to Tunnel Invert	6	04NOV11	10NOV11	0					
WCDS0905	WCDS: Install System Form for Lower Shaft	6	11NOV11	17NOV11	0					
WCDS0945	WCDS: Construct Transition & Vert Shaft	9	18NOV11	28NOV11	0					
WCDS0965	WCDS: Construct lower-shaft -15.5 to -16mPD	72	29NOV11	25FEB12	0					
WCDS0970	WCDS: Remove system formwork and tidy up area	6	27FEB12	03MAR12	0					
<b>Upper Shaft Construction</b>										
WCDS1015	WCDS: Blinding Layer & Construct Base Slab	9	05MAR12	14MAR12	0					
WCDS1055	WCDS: Temp Platform & Construct Conical Surface	6	15MAR12	21MAR12	0					
WCDS1060	WCDS: Assembly of Kicker formwork	12	08MAR12	21MAR12	0					
WCDS1095	WCDS: Construct Kicker	9	22MAR12	31MAR12	0					
WCDS1100	WCDS: Set up system formwork for upper shaft	16	22MAR12	10APR12	0					
WCDS1145	WCDS: Construct Upper Shaft	80	11APR12	16JUL12	0					
WCDS1265	WCDS: Fabricate & Install S/S Vortex Drop Pipe	12	10JUL12	23JUL12	0					
WCDS1275	WCDS: Construct Overflow Weir	6	24JUL12	30JUL12	0					
WCDS1300	WCDS: Clear Area & Install Multi-Part Cover	3	31JUL12	02AUG12	0					
<b>Seam Removal Chamber</b>										
WCDS1533	WCDS: Sheet Piling, Excavation & ELS Works	24	16JUN12	16JUL12	0					
WCDS1535	WCDS: Excavation for Chamber & Channel	9	17JUL12	26JUL12	0					
WCDS1575	WCDS: Blinding Layer & Construct Base Slab of SRC	9	27JUL12	06AUG12	0					
WCDS1615	WCDS: Construct Wall of SRC	9	07AUG12	16AUG12	0					
WCDS1635	WCDS: Waterproof & Install Multi-Part Cover	6	18AUG12	24AUG12	0					
WCDS1640	WCDS: Backfill to SRC	3	25AUG12	28AUG12	0					
<b>Conveyance Channel</b>										
WCDS1445	WCDS: Blinding Layer & Construct Base Slab for CC	9	27JUL12	06AUG12	0					
WCDS1505	WCDS: Construct Wall of CC	12	07AUG12	20AUG12	0					
WCDS1525	WCDS: Waterproof & Install Multi-Part Cover	6	23AUG12	29AUG12	0					
WCDS1530	WCDS: Backfill	3	30AUG12	01SEP12	0					
<b>Miscellaneous Works</b>										
WCDS2010	WCDS: Install E&M Services	18	14FEB13	06MAR13	0					
WCDS2020	WCDS: Reinstatement & Clear OS Area	12	07MAR13	20MAR13	0					
WCDS2025	WCDS: Complete All Works at WCE DS (KD-07)	0		20MAR13	0					
WCDS2030	WCDS: Landscaping & Planting Works	60	10JUL13	07SEP13	0					
WCDS2040	WCDS: Period of Establishment Works	360	08SEP13	02SEP14	0					
WCDS2050	WCDS: End of Establishment Period	0		02SEP14	0					

Start Date 31JUL09  
 Finish Date 15JAN15  
 Data Date 20JAN10  
 Run Date 01FEB10 09:44

Early Bar  
 Progress Bar  
 Critical Activity

WPU7  
 Sheet 2 of 2  
 Harbour Area Treatment Scheme Stage 2A  
 Contract No. DC/2007/23 - Construction of Sewage  
 Conveyance from North Point to Stonecutters Island  
 Programme  
 Annex D8 Construction Programme for the Project



Date Revision Checked/Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC/2007/23</b>										
<b>Wan Chai East Production Shaft</b>										
<b>Preliminaries Works</b>										
WCPS10085	WCPS: Construct/Install Blast Protection	2	16AUG10	17AUG10	0					
WCPS10090	WCPS: Site Inspection from Mines	1	18AUG10	18AUG10	0					
WCPS10095	WCPS: Issue Blasting Permit	1	19AUG10	19AUG10	0					
<b>Electrical &amp; Mechanical Installations</b>										
WCPS0605	WCPS: Installation Works for LV Application	60	04JAN10A	04MAR10	42					
WCPS0610	WCPS: LV Connection & Power On	4	05MAR10	09MAR10	0					
WCPS0620	WCPS: Installation Works for 11KV Application	60	01MAR10	11MAY10	0					
WCPS0625	WCPS: 11 KV Connection & Power On	4	12MAY10	15MAY10	0					
<b>Marine Dumping Permit</b>										
WCPS0199	WCPS: Request for Disposal Site & Get Permit	24	26DEC09A	29JAN10	63					
<b>Diaphragm Wall</b>										
WCPS0264	WCPS: Grouting Works Phase 1	37	20JAN10	06MAR10	0					
WCPS0276	WCPS: Grouting Works Phase 2	48	08MAR10	04MAY10	0					
WCPS0283	WCPS: Excavate 6th Panel to Formation Level	15	05JAN10A	26JAN10	60					
WCPS0285	WCPS: 6th Panel Descending & Preparation Works	3	27JAN10	28JAN10	0					
WCPS0287	WCPS: 6th Panel Rebar Cage Installation	4	30JAN10	03FEB10	0					
WCPS0289	WCPS: 6th Panel Concreting Works	1	04FEB10	04FEB10	0					
WCPS0292	WCPS: Install Dewatering Wells for Pump-test	12	27APR10	11MAY10	0					
WCPS0294	WCPS: Pumping Test	6	12MAY10	18MAY10	0					
WCPS0295	WCPS: Demobilization	6	19MAY10	25MAY10	0					
WCPS0296	WCPS: Submission of Pumping Test Report	6	19MAY10	25MAY10	0					
<b>Shaft Excavation</b>										
WCPS0300	WCPS: Construct Capping Beam & Collar Shaft	12	19MAY10	01JUN10	0					
WCPS0310	WCPS: Initial Excavation of Shaft (7m)	4	02JUN10	05JUN10	0					
WCPS0320	WCPS: Set-up Equipment for Shaft Sink	12	07JUN10	21JUN10	0					
WCPS0322	WCPS: Erect Noise Enclosure of Shaft Top	12	07JUN10	21JUN10	0					
WCPS0330	WCPS: Excavate Soil & Ring Beams (32.5m)	14	22JUN10	08JUL10	0					
WCPS0375	WCPS: Probe, Grout, D & B Rock, Muck Out (128m)	124	23AUG10	19JAN11	0					
WCPS0440	WCPS: Construct Sump at Shaft Bottom	2	20JAN11	21JAN11	0					
WCPS0465	WCPS: Erect Tunnel Hoist & Muck-Out System	10	22JAN11	02FEB11	0					
<b>Backfill, Reinforcement &amp; Landscaping</b>										
WCPS0960	WCPS: Backfill Temp Adit - Concrete	5	01AUG13	06AUG13	0					
WCPS0910	WCPS: Backfill Shaft (20%)	5	07AUG13	12AUG13	0					
WCPS0920	WCPS: Backfill Shaft (40%)	5	13AUG13	17AUG13	0					
WCPS0930	WCPS: Backfill Shaft (60%)	5	19AUG13	23AUG13	0					
WCPS0940	WCPS: Backfill Shaft (80%)	5	24AUG13	29AUG13	0					
WCPS0950	WCPS: Backfill Shaft (100%)	5	30AUG13	04SEP13	0					
WCPS0960	WCPS: Reinstatement Around PS Area	10	05SEP13	16SEP13	0					
WCPS0970	WCPS: Demobilise Clear Area	6	17SEP13	24SEP13	0					
WCPS0975	WCPS: Complete All Works at WCE PS (KD-08)	0	0	24SEP13	0					
WCPS0980	WCPS: Landscaping & Planting Works	60	25SEP13	23NOV13	0					
WCPS0990	WCPS: Period of Establishment Works	360	24NOV13	18NOV14	0					
WCPS1000	WCPS: End of Establishment Period	0	0	18NOV14	0					

Annex E

## Central Drop Shaft




**Key**



Shaft Excavation Location



Site Location




Annex E1


Contract No. DC/2007/23

Harbour Area Treatment Scheme Stage 2A





Construction of Sewage Conveyance System from North Point to Stonecutters Island

Construction Site Locations at Central





**Key**

-  Air Quality Monitoring Station
  -  Noise Monitoring Station
  -  Shaft Excavation Location
  -  Site Location
- Air Quality Monitoring Station**  
 AM4 A Location within the DSD Central PTW
- Noise Monitoring Station**  
 NM3 Goldfield Building


Annex E2

Contract No. DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Air Quality & Noise Monitoring Stations (Central)



# Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Air Quality Monitoring Schedule

## AM4 - A Location within the DSD Central PTW Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
				1-hr and 24-hr Monitoring		
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
			1-hr and 24-hr Monitoring			
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
		1-hr and 24-hr Monitoring				
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		

**Monitoring Month : April 2011**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		Ching Ming Festival		1-hr and 24-hr Monitoring		
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
			1-hr and 24-hr Monitoring			
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		1-hr and 24-hr Monitoring			Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	1-hr and 24-hr Monitoring				

# Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Noise Quality Monitoring Schedule

NM3 - Goldfield Building

Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
6-Mar	7-Mar	8-Mar	9-Mar	Noise Monitoring 10-Mar	11-Mar	12-Mar
13-Mar	14-Mar	15-Mar	Noise Monitoring 16-Mar	17-Mar	18-Mar	19-Mar
20-Mar	21-Mar	Noise Monitoring 22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
27-Mar	Noise Monitoring 28-Mar	29-Mar	30-Mar	31-Mar		

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		Ching Ming Festival		Noise Monitoring		
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
			Noise Monitoring			
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		Noise Monitoring			Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	Noise Monitoring				Noise Monitoring

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> <li>• skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>• every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>• regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather;</li> <li>• site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines;</li> <li>• open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible;</li> <li>• tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and</li> <li>• instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	All work sites / during construction	<>
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> <li>• watering four times per day within worksites at the Central PTW.</li> </ul>	All work sites / during construction	✓
<i>Operational Phase</i>			

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> <li>• Screens should be cleaned regularly to remove any accumulated organic debris</li> <li>• Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit</li> <li>• Grit and screened materials should be transferred to closed containers to minimize odour escape</li> <li>• Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics</li> <li>• Skim and remove floating solids and grease from primary clarifiers regularly</li> <li>• Frequent sludge withdrawal from tanks is necessary to prevent the production of gases</li> <li>• Sludge cake should be transferred to closed containers</li> <li>• Sludge containers should be flushed with water regularly</li> </ul> <p>Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.</p>	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	<p>Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.</p>	All PTW and SCISTW / during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	✓



ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities;</li> </ul> <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	✓
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	✓
ENVIRONMENT MANAGEMENT LIMITED			
GAMMON CONSTRUCTION LIMITED			

**ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	✓
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	✓
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	✓

**ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	All work sites / during construction	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	√
<p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p>			
<ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea</li> </ul>			

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> <li>excavated materials suitable for reuse on-site;</li> <li>excavated materials suitable for public filling facilities;</li> <li>remaining C&amp;D waste for landfill;</li> <li>chemical waste; and</li> <li>general refuse for landfill.</li> </ul>	All work sites / during the construction period	✓

**ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>Sort C&amp;D waste from demolition of existing facilities to recover recyclable portions such as metals;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force;</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled; and</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>Develop and provide toolbox talk for on-site sorting of C&amp;D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&amp;D materials.</li> <li>Provision of sufficient waste disposal points and regular collection of waste</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".</p>	All work sites / during the construction period	✓

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	✓
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	✓
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	✓
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	✓

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	✓
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> <li>• Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</li> <li>• Existing trees to be retained on site should be carefully protected during construction.</li> <li>• Trees unavoidably affected by the works should be transplanted where practical.</li> <li>• Compensatory tree planting should be provided to compensate for felled trees.</li> <li>• Control of night-time lighting.</li> <li>• Erection of decorative screen hoarding compatible with the surrounding setting.</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	✓
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> <li>• Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings.</li> <li>• Shrub and Climbing Plants to soften proposed structures / Roof Greening.</li> <li>• Buffer Tree and Shrub Planting to screen proposed associated structures.</li> <li>• Reinstated of disturbed area</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			



ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

## Annex E5 24-hour and 1-hour TSP Monitoring Results


### 1-hour TSP Monitoring Results

Station AM4

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed* (m/s)	Sampler ID	Filter ID
3-Mar-11	11:00	12:00	Fine	164	393	500	Construction work in progress	18	<5	9315	0856
	12:02	13:02	Fine	174	393	500	Construction work in progress	18	<5	9315	0851
	13:04	14:04	Fine	292	393	500	Construction work in progress	18	<5	9315	0859
9-Mar-11	11:00	12:00	Fine	343	393	500	Construction work in progress	15	<5	9315	0872
	12:02	13:02	Fine	271	393	500	Construction work in progress	15	<5	9315	0873
15-Mar-11	13:04	14:04	Fine	353	393	500	Construction work in progress	15	<5	9315	0874
	8:00	9:00	Fine	328	393	500	Construction work in progress	18	<5	0481	0876
	9:02	10:02	Fine	358	393	500	Construction work in progress	18	<5	0481	0878
	10:05	11:05	Fine	300	393	500	Construction work in progress	18	<5	0481	0879
21-Mar-11	8:00	9:00	Sunny	200	393	500	Construction work in progress	24	<5	9315	0883
	9:04	10:04	Sunny	194	393	500	Construction work in progress	24	<5	9315	0882
	10:06	11:06	Sunny	281	393	500	Construction work in progress	24	<5	9315	0881
26-Mar-11	8:30	9:30	Fine	167	393	500	Construction work in progress	17	<5	9315	0883
	9:32	10:32	Fine	175	393	500	Construction work in progress	17	<5	9315	0896
	10:34	11:34	Fine	213	393	500	Construction work in progress	17	<5	9315	0897
				<b>Min.</b>							
				<b>Max.</b>							
				<b>Average</b>							

\* Wind Speed data is presented in the Meteorological Data table

1-hr TSP Level  
AM4 (A Location within DSD Central PTW)




## Annex D5 24-hour and 1-hour TSP Monitoring Results

### 24-hour TSP Monitoring Results

Station AM4

Start Date	Start Time	Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)		TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
		Date	Time		Initial	Final	Initial	Final		Initial	Final						
3-Mar-11	14:10	4-Mar-11	14:10	Fine	2.8422	3.0537	18746.85	18770.85	24.00	1.20	1.20	122	211	260	Construction work in progress	9315	0858
9-Mar-11	14:10	10-Mar-11	14:10	Fine	2.8409	3.0868	18773.85	18797.85	24.00	1.20	1.20	142	211	260	Construction work in progress	9315	0875
15-Mar-11	11:12	16-Mar-11	11:12	Fine	2.8341	3.0028	18800.85	18824.85	24.00	1.20	1.20	98	211	260	Construction work in progress	9315	0877
21-Mar-11	11:15	22-Mar-11	11:15	Sunny	2.8827	3.0744	18827.85	18851.85	24.00	1.20	1.20	111	211	260	Construction work in progress	9315	0880
26-Mar-11	11:36	27-Mar-11	11:36	Fine	2.8189	3.0138	18854.85	18878.85	24.00	1.20	1.20	113	211	260	Construction work in progress	9315	0895
											Min.	98					
											Max.	142					
											Average	117					

24-hr TSP Level  
AM4 (A Location within DSD Central PTW )



Meteorological Data Extracted from the Hong Kong Observatory

King's Park Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-16	SE
3/2/2011	Cloudy	19	56-89	Trace	0-17	E
3/3/2011	Rainy	18	63-90	0.1	0-20	E
3/4/2011	Cloudy	16	59-75	0.0	0-17	E
3/6/2011	Rainy	20	68-93	0.1	1-20	E
3/7/2011	Rainy	19	45-94	0.5	0-17	N
3/8/2011	Rainy	15	61-94	2.3	3-18	NE
3/9/2011	Rainy	15	52-94	2.4	-	-
3/11/2011	Fine	17	62-81	0.0	0-18	E
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	23	59-90	0.0	0-147	E
3/15/2011	Cloudy	18	58-94	Trace	0-24	W
3/17/2011	Rainy	16	44-71	0.7	0-20	N
3/18/2011	Rainy	15	59-96	2.2	3-21	E
3/19/2011	Rainy	16	91-98	11.1	0-23	E
3/20/2011	Cloudy	20	91-99	Trace	0-20	E
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	0-17	N
3/25/2011	Fine	17	45-68	0.0	0-17	N
3/26/2011	Fine	17.00	47-71	0.0	0-21	E
3/27/2011	Cloudy	14.00	60-81	0.8	0-17	N
3/29/2011	Fine	18.00	42-64	0.0	0-18	N
3/31/2011	Cloudy	18.00	25-79	Trace	0-22	E

Tsing Yi Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	22	70-89	Trace	0-12	N
3/2/2011	Cloudy	19	56-89	Trace	0-14	N
3/3/2011	Rainy	19	63-90	0.1	0-12	SE
3/4/2011	Cloudy	17	59-75	0.0	0-15	E
3/6/2011	Rainy	20	68-93	0.1	2-18	E
3/7/2011	Rainy	19	45-94	0.5	0-21	N
3/8/2011	Rainy	15	61-94	2.3	2-27	E
3/9/2011	Rainy	15	52-94	2.4	0-26	E
3/11/2011	Fine	18	62-81	0.0	0-17	N
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	24	59-90	0.0	0-15	N
3/15/2011	Cloudy	18	58-94	Trace	0-11	N
3/17/2011	Rainy	16	44-71	0.7	0-20	NW
3/18/2011	Rainy	14	59-96	2.2	0-14	N
3/19/2011	Rainy	16	91-98	11.1	1-12	N
3/20/2011	Cloudy	20	91-99	Trace	0-14	N
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	2-16	NW
3/25/2011	Fine	18	45-68	0.0	2-20	NW
3/26/2011	Fine	17.00	47-71	0.0	2-16	E
3/27/2011	Cloudy	15.00	60-81	0.8	1-15	NW
3/29/2011	Fine	18.00	42-64	0.0	0-17	N
3/31/2011	Cloudy	19.00	25-79	Trace	0-22	E

Kai Tak Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-26	SE
3/2/2011	Cloudy	19	56-89	Trace	3-21	NE
3/3/2011	Rainy	18	63-90	0.1	2-26	E
3/4/2011	Cloudy	16	59-75	0.0	5-25	NE
3/6/2011	Rainy	20	68-93	0.1	7-29	E
3/7/2011	Rainy	19	45-94	0.5	0-23	NE
3/8/2011	Rainy	15	61-94	2.3	3-26	E
3/9/2011	Rainy	15	52-94	2.4	3-27	E
3/11/2011	Fine	17	62-81	0.0	0-28	E
3/13/2011	Sunny	21	59-91	0.0	0-22	SW
3/14/2011	Sunny	23	59-90	0.0	0-20	EW
3/15/2011	Cloudy	18	58-94	Trace	0-21	SE
3/17/2011	Rainy	16	44-71	0.7	3-26	NE
3/18/2011	Rainy	15	59-96	2.2	3-31	E
3/19/2011	Rainy	16	91-98	11.1	2-28	SE
3/20/2011	Cloudy	20	91-99	Trace	5-22	SE
3/21/2011	Fine	24	74-99	0.0	0-14	SE
3/23/2011	Fine	16	65-81	0.0	1-24	N
3/25/2011	Fine	17	45-68	0.0	4-21	N
3/26/2011	Fine	17.00	47-71	0.0	4-25	E
3/27/2011	Cloudy	14.00	60-81	0.8	2-21	NE
3/29/2011	Fine	18.00	42-64	0.0	2-21	N
3/31/2011	Cloudy	18.00	25-79	Trace	4-34	N

Green Island Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	4-28	NE
3/2/2011	Cloudy	19	56-89	Trace	0-44	NE
3/3/2011	Rainy	18	63-90	0.1	1-48	NE
3/4/2011	Cloudy	16	59-75	0.0	4-36	NE
3/6/2011	Rainy	20	68-93	0.1	25-46	NE
3/7/2011	Rainy	19	45-94	0.5	0-40	NE
3/8/2011	Rainy	15	61-94	2.3	3-37	NE
3/9/2011	Rainy	15	52-94	2.4	10-60	NE
3/11/2011	Fine	17	62-81	0.0	10-48	NE
3/13/2011	Sunny	21	59-91	0.0	0-18	NE
3/14/2011	Sunny	23	59-90	0.0	0-24	NE
3/15/2011	Cloudy	18	58-94	Trace	0-32	NE
3/17/2011	Rainy	16	44-71	0.7	15-36	N
3/18/2011	Rainy	15	59-96	2.2	19-52	NE
3/19/2011	Rainy	16	91-98	11.1	12-46	NE
3/20/2011	Cloudy	20	91-99	Trace	11-37	NE
3/21/2011	Fine	24	74-99	0.0	1-14	NE
3/23/2011	Fine	16	65-81	0.0	0-26	N
3/25/2011	Fine	17	45-68	0.0	7-30	N
3/26/2011	Fine	17.00	47-71	0.0	2-45	NE
3/27/2011	Cloudy	14.00	60-81	0.8	3-30	NE
3/29/2011	Fine	18.00	42-64	0.0	3-35	N
3/31/2011	Cloudy	18.00	25-79	Trace	11-55	NE


King's Park's data

Data were not available

less than 24 hourly observations per day



Normal Weekdays Noise Monitoring Results at NM3 ( $L_{eq, 30min}$ )





*Annex E7 Cumulative Complaint and Summons/Prosecutions Log*

<i>Reporting Month</i>	<i>Number of Complaints in Reporting Month</i>	<i>Number of Summons/Prosecutions in Reporting Month</i>
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
<b>Overall Total</b>	<b>0</b>	<b>0</b>

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC/2007/23</b>										
<b>Central PTW Drop Shaft</b>										
<b>EBS, Env. &amp; Geotechnical Instrumentations</b>										
<b>Markers/UMP/Others(Same note as Piez.)</b>										
CEDS0439	CEDS: Install SS Markers (70 Nos.)	50	21OCT09A	11FEB10	60					
CEDS0441	CEDS: Joint Survey & Establish Baseline Readings SSM	14	12FEB10	03MAR10	0					
CEDS0445	CEDS: Consent Location and Permits	30	12FEB10	22MAR10	0					
CEDS0447	CEDS: Install UMP (3 Nos.) Additional	60	23MAR10	02JUN10	0					
CEDS0449	CEDS: Establish Baseline Readings for UMP	14	03JUN10	19JUN10	0					
CEDS0454	CEDS: Review Comments & Approve by WHI/CL	25	28NOV09A	23JAN10	34					
CEDS0456	CEDS: Instrumentation Installation @ WHT	60	25JAN10	08APR10	0					
CEDS0458	CEDS: Baseline Establishment @ WHT	29	09APR10	12MAY10	0					
<b>Piezometers (Nearby PTW or PS Covered in this Install)</b>										
CEDS0397	CEDS: Installation Works of BH843 Piezometer	21	20JAN10	12FEB10	0					
CEDS0399	CEDS: BH843 Piezometer Baseline Establishment	26	13FEB10	18MAR10	0					
CEDS0401	CEDS: Excav. Permit/TTA/TTM Application for BH946PW	24	25SEP09A	08FEB10	30					
CEDS0403	CEDS: Installation Works of BH946 Piezometer	21	13FEB10	12MAR10	0					
CEDS0405	CEDS: BH946 Piezometer Baseline Establishment	26	13MAR10	13APR10	0					
CEDS0407	CEDS: Excav. Permit/TTA/TTM Application for BH846PW	24	28SEP09A	03FEB10	30					
CEDS0409	CEDS: Installation Works of BH846 Piezometer	21	09FEB10	08MAR10	0					
CEDS0411	CEDS: BH846 Piezometer Baseline Establishment	26	09MAR10	08APR10	0					
CEDS0415	CEDS: Installation Works of BH844 Piezometer	21	09MAR10	01APR10	0					
CEDS0417	CEDS: BH844 Piezometer Baseline Establishment	26	02APR10	04MAY10	0					
CEDS0419	CEDS: Excav. Permit/TTA/TTM Application for BH847PW	24	28SEP09A	06FEB10	35					
CEDS0421	CEDS: Installation Works of BH847 Piezometer	21	02APR10	27APR10	0					
CEDS0423	CEDS: BH847 Piezometer Baseline Establishment	26	28APR10	28MAY10	0					
<b>Electrical &amp; Mechanical Installations</b>										
CEDS0600	CEDS: LV Application to HKEC	6	04FEB10	10FEB10	0					
CEDS0605	CEDS: Installation Works for LV Application	60	11FEB10	28APR10	0					
CEDS0610	CEDS: LV Connection & Power On	4	27APR10	30APR10	0					
<b>Mining Dumping Permit</b>										
CEDS0390	CEDS: Request for Disposal Site & Get Permit	24	06JAN10A	02FEB10	50					
<b>Diaphragm Wall</b>										
CEDS0205C	CEDS: Pre-trenching Stage 1	14	09JAN10A	22JAN10	79					
CEDS0205E	CEDS: Pre-boring by Casing Installation Stage 2	45	23JAN10	19MAR10	0					
CEDS0210	CEDS: Pre-Treatment of Ground	31	20JAN10	27FEB10	0					
CEDS0215	CEDS: Guide Wall Construction	12	06FEB10	23FEB10	0					
CEDS0220	CEDS: Set Up of Bentonite Yard	9	24FEB10	05MAR10	0					
CEDS0252	CEDS: Excavate 1st Panel to Formation Level	15	06MAR10	23MAR10	0					
CEDS0253	CEDS: 1st Panel Desanding & Preparation Works	4	24MAR10	27MAR10	0					
CEDS0254	CEDS: 1st Panel Rebar Cage Installation	6	29MAR10	03APR10	0					
CEDS0256	CEDS: 1st Panel Concreting Works	1	06APR10	06APR10	0					
CEDS0257	CEDS: Excavate 2nd Panel to Formation Level	12	07APR10	20APR10	0					
CEDS0259	CEDS: 2nd Panel Desanding & Preparation Works	3	21APR10	23APR10	0					
CEDS0261	CEDS: 2nd Panel Rebar Cage Installation	5	24APR10	29APR10	0					
CEDS0263	CEDS: 2nd Panel Concreting Works	1	30APR10	30APR10	0					
CEDS0265	CEDS: Excavate 3rd Panel to Formation Level	12	03MAY10	15MAY10	0					
CEDS0267	CEDS: 3rd Panel Desanding & Preparation Works	3	17MAY10	19MAY10	0					
CEDS0269	CEDS: 3rd Panel Rebar Cage Installation	5	20MAY10	25MAY10	0					
CEDS0271	CEDS: 3rd Panel Concreting Works	1	28MAY10	28MAY10	0					
CEDS0273	CEDS: Excavate 4th Panel to Formation Level	12	27MAY10	09JUN10	0					
CEDS0274	CEDS: Grouting Works Phase 1	51	04JUN10	04AUG10	0					
CEDS0275	CEDS: 4th Panel Desanding & Preparation Works	3	10JUN10	12JUN10	0					
CEDS0277	CEDS: 4th Panel Rebar Cage Installation	5	14JUN10	19JUN10	0					
CEDS0279	CEDS: 4th Panel Concreting Works	1	21JUN10	21JUN10	0					
CEDS0281	CEDS: Excavate 5th Panel to Formation Level	12	22JUN10	05JUL10	0					
CEDS0283	CEDS: 5th Panel Desanding & Preparation Works	3	07JUL10	09JUL10	0					
CEDS0285	CEDS: 5th Panel Rebar Cage Installation	5	10JUL10	15JUL10	0					
CEDS0287	CEDS: 5th Panel Concreting Works	1	16JUL10	16JUL10	0					
CEDS0289	CEDS: Excavate 6th Panel to Formation Level	12	17JUL10	30JUL10	0					
CEDS0291	CEDS: 6th Panel Desanding & Preparation Works	3	31JUL10	03AUG10	0					
CEDS0292	CEDS: Grouting Works Phase 2	34	05AUG10	13SEP10	0					
CEDS0293	CEDS: 6th Panel Rebar Cage Installation	5	04AUG10	09AUG10	0					
CEDS0295	CEDS: 6th Panel Concreting Works	1	10AUG10	10AUG10	0					
CEDS0297	CEDS: Excavate 7th Panel to Formation Level	12	11AUG10	24AUG10	0					
CEDS0299	CEDS: 7th Panel Desanding & Preparation Works	3	25AUG10	27AUG10	0					
CEDS0301	CEDS: 7th Panel Rebar Cage Installation	5	28AUG10	02SEP10	0					
CEDS0303	CEDS: 7th Panel Concreting Works	1	03SEP10	03SEP10	0					
CEDS0305	CEDS: Install Temp Steel Casing	28	14SEP10	19OCT10	0					
CEDS0306	CEDS: Grouting for Temp Casing	19	20OCT10	10NOV10	0					
CEDS0307	CEDS: Install Dewatering Wells for Pump-test	12	02NOV10	15NOV10	0					
CEDS0310	CEDS: Pumping Test	6	16NOV10	22NOV10	0					
CEDS0320	CEDS: Submission of Pumping Test Report	6	23NOV10	29NOV10	0					
CEDS0330	CEDS: Demobilization for D'wall	6	23NOV10	29NOV10	0					
<b>Shaft Excavation</b>										
CEDS0400	CDS: Construct Capping Beam & Shaft Collar	12	22NOV10	04DEC10	0					
CEDS0410	CDS: Excavate Soil & Ring Beams (24.9m)	11	06DEC10	17DEC10	0					
CEDS0420	CDS: Construct Levelling Pad	6	18DEC10	24DEC10	0					
CEDS0430	CDS: Pre-excavation Grout for Raisa Bore	30	27DEC10	15APR11	0					
CEDS0440	CDS: In-fill Concrete for Pilot Hole	12	16APR11	29APR11	0					
CEDS1580	CDS: Compl Excav. to Rockhead at CTL DS(KD-C)	0	17DEC10	17DEC10	0					
CEDS1590	CDS: Compl D'wall, Soil Excav & Clear Area(KD-03)	0	17DEC10	17DEC10	0					
<b>Riser Borings</b>										
CEDS0700	CDS: Rig Up Hole 1	5	03APR12	09APR12	0					
CEDS0710	CDS: Pilot Drill 100 mtrs	14	10APR12	25APR12	0					
CEDS0720	CDS: Attach reamer and Collar	3	26APR12	28APR12	0					
CEDS0730	CDS: Ream 100 metres @ 2.8 mtr dia	27	30APR12	31MAY12	0					
CEDS0740	CDS: Lower Reamer and Remove	3	01JUN12	04JUN12	0					

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
CEDS0750	CDS: Do Rig Raise borer and Re rig Hole 2	5	05JUN12	09JUN12	0					
CEDS0760	CDS: Pilot Drill 100 mtrs	14	11JUN12	27JUN12	0					
CEDS0770	CDS: Attach Reamer and collar same	3	28JUN12	30JUN12	0					
CEDS0780	CDS: Ream 100 metres @ 2.8 mtr dia	27	03JUL12	02AUG12	0					
CEDS0790	CDS: De Rig Raise Borer & Remove Reamer	3	03AUG12	06AUG12	0					
<b>Lower Shaft Construction</b>										
CEDS0835	CDS: Blinding Layer & Concrete Base for LS	6	07AUG12	13AUG12	0					
CEDS0840	CDS: Back shunt concreting	18	14AUG12	03SEP12	0					
CEDS0875	CDS: Construct Vert Shaft to Tunnel Invert	6	04SEP12	10SEP12	0					
CEDS0895	CDS: Install System Form for LS	6	11SEP12	17SEP12	0					
CEDS0935	CDS: Construct Transition & Vent Shaft	9	18SEP12	27SEP12	0					
CEDS0955	CDS: Construct lower-shaft -153.5 to -22mPD	78	28SEP12	02JAN13	0					
CEDS0960	CDS: Remove system formwork and tidy up area	6	03JAN13	09JAN13	0					
<b>Upper Shaft Construction</b>										
CEDS1015	CDS: Blinding Layer & Base Slab for US	9	10JAN13	19JAN13	0					
CEDS1045	CDS: Temp Platform & Construct Conical Surface	6	21JAN13	26JAN13	0					
CEDS1050	CDS: Assembly of kicker formwork	12	14JAN13	26JAN13	0					
CEDS1085	CDS: Construct Kicker	9	28JAN13	06FEB13	0					
CEDS1090	CDS: Set up system formwork for upper shaft	16	28JAN13	18FEB13	0					
CEDS1145	CDS: Construct Upper Shaft	72	19FEB13	15MAY13	0					
CEDS1265	CDS: Fabricate & Install S/S Vortex Drop Pipe	12	09MAY13	22MAY13	0					
CEDS1305	CDS: Construct Overflow Weir	6	23MAY13	29MAY13	0					
CEDS1315	CDS: Clear Area & Install Multi-Part Cover	3	30MAY13	01JUN13	0					
<b>Scum Removal Chamber</b>										
CEDS1463	CEDS: Sheet Piling, Excavation & ELS Works	24	16APR13	15MAY13	0					
CEDS1465	CDS: Excavation for Chamber & Channel	9	16MAY13	25MAY13	0					
CEDS1505	CDS: Blinding Layer & Base Slab of SRC	9	27MAY13	05JUN13	0					
CEDS1545	CDS: Construct Wall of SRC	9	06JUN13	17JUN13	0					
CEDS1565	CDS: Waterproof & install Multi-Part Cover	6	18JUN13	24JUN13	0					
CEDS1570	CDS: Backfill to Scum Removal Chamber	3	25JUN13	27JUN13	0					
<b>Connection Channel</b>										
CEDS1375	CDS: Blinding Layer & Base Slab of CC	9	27MAY13	05JUN13	0					
CEDS1435	CDS: Construct Wall of CC	12	06JUN13	20JUN13	0					
CEDS1455	CDS: Waterproof & Install Multi-Part Cover	6	24JUN13	29JUN13	0					
CEDS1480	CDS: Backfill to Connection Channel	3	02JUL13	04JUL13	0					
<b>Miscellaneous Works</b>										
CEDS2010	CDS: Install E&M Services	18	05JUL13	25JUL13	0					
CEDS2020	CDS: Reinstatement & Clear OS Area	12	26JUL13	08AUG13	0					
CEDS2025	CDS: Complete All Works at CTL OS (KD-09)	0	0	06AUG13	0					
CEDS2030	CDS: Landscaping & Planting Works	60	09AUG13	07OCT13	0					
CEDS2040	CDS: Period of Establishment Works	360	08OCT13	02OCT14	0					
CEDS2050	CDS: End of Establishment Period	0	0	02OCT14	0					

Start Date: 31JUN09  
 Finish Date: 15JAN15  
 Data Date: 23JAN10  
 Run Date: 01FEB10 09:59

Early Bar  
 Progress Bar  
 Critical Activity

WPU7  
 Sheet 2 of 2  
 Labour Area Treatment Scheme Stage 2A  
 Contract No. DC/2007/23 - Construction of Sewage Conveyance from North Point to Stonecutters Island Programme  
 Annex E8 Construction Programme for the Project



Date:      Revison:      Checker/Approved:



© Primavera Systems, Inc.

Annex F

## Sai Ying Pun Junction Shaft


**Key**

-  Shaft Excavation Location
-  Site Location







Annex F1

Contract No. DC/2007/23  
 Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
*Construction Site Locations at Sai Ying Pun*




File: EM&A and proposed station\104887\_Sai Ying Pun.mxd  
 Date: 03/03/2010

**Key**

-  Air Quality Monitoring Station
-  Noise Monitoring Station
-  Shaft Excavation Location
-  Site Location

**Air Quality Monitoring Station**  
AM5  
Western Wholesale Food Market

**Noise Monitoring Station**  
NM4  
Block A, Kwan Yick Building Phase III



# Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Air Quality Monitoring Schedule \*

AM5 - Western Wholesale Food Market  
 Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-hr and 24-hr Monitoring				
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
	1-hr and 24-hr Monitoring #				1-hr and 24-hr Monitoring	
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
				1-hr and 24-hr Monitoring		
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
			1-hr and 24-hr Monitoring			
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
		1-hr and 24-hr Monitoring				

\* Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun  
 # 24-hour TSP monitoring was re-scheduled on 10 March 2011 due to power supply failure for HVS on 7 March 2011

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
	1-hr and 24-hr Monitoring	Ching Ming Festival			1-hr and 24-hr Monitoring	
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
				1-hr and 24-hr Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
			1-hr and 24-hr Monitoring		Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	1-hr and 24-hr Monitoring				

\* Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun



# Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Noise Quality Monitoring Schedule

NM4 - Block A, Kwan Yick Building Phase III

Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
			Noise Monitoring			
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
		Noise Monitoring				
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	Noise Monitoring					
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
					Noise Monitoring	
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		Ching Ming Festival		Noise Monitoring		
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
			Noise Monitoring			
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		Noise Monitoring			Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	Noise Monitoring				Noise Monitoring

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact Construction Phase	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> <li>• skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore;</li> <li>• where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>• every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>• regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather;</li> <li>• site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines;</li> <li>• open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible;</li> <li>• tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and</li> <li>• instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	All work sites / during construction	✓

**ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> <li>watering twice per day within the worksites at Fung Mat Road Site;</li> <li>the barging points should be continuous watering throughout the whole unloading process.</li> </ul>	All work sites / during construction	√
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> <li>Screens should be cleaned regularly to remove any accumulated organic debris</li> <li>Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit</li> <li>Grit and screened materials should be transferred to closed containers to minimize odour escape</li> <li>Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics</li> <li>Skim and remove floating solids and grease from primary clarifiers regularly</li> <li>Frequent sludge withdrawal from tanks is necessary to prevent the production of gases</li> <li>Sludge cake should be transferred to closed containers</li> <li>Sludge containers should be flushed with water regularly</li> </ul>	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	<p>Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.</p>	All PTW and SCISTW / during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	√

**ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>• only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>• silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>• mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>• machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>• plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>• material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities;</li> </ul> <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	✓
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1 /94</p> <p>Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	✓
ENVIRONMENT MANAGEMENT LIMITED			GAMMON CONSTRUCTION LIMITED

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge  There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.	All work sites / during construction	<>
Water Quality	Accidental Spillage of Chemicals  Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	All work sites / during construction	<>
Water Quality	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	All work sites / during construction	<>

**ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	All work sites / during construction	✓

## ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea</li> </ul>	All work sites / during construction	√



ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge. Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> <li>excavated materials suitable for reuse on-site;</li> <li>excavated materials suitable for public filling facilities;</li> <li>remaining C&amp;D waste for landfill;</li> <li>chemical waste; and</li> <li>general refuse for landfill.</li> </ul>	All work sites / during the construction period	✓

**ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>Sort C&amp;D waste from demolition of existing facilities to recover recyclable portions such as metals;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force;</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled; and</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>Develop and provide toolbox talk for on-site sorting of C&amp;D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&amp;D materials.</li> <li>Provision of sufficient waste disposal points and regular collection of waste</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".</p>	All work sites / during the construction period	✓

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	✓
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	✓
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	✓
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	✓

**ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	✓
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> <li>• Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</li> <li>• Existing trees to be retained on site should be carefully protected during construction.</li> <li>• Trees unavoidably affected by the works should be transplanted where practical.</li> <li>• Compensatory tree planting should be provided to compensate for felled trees.</li> <li>• Control of night-time lighting.</li> <li>• Erection of decorative screen hoarding compatible with the surrounding setting.</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	✓
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> <li>• Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings.</li> <li>• Shrub and Climbing Plants to soften proposed structures / Roof Greening.</li> <li>• Buffer Tree and Shrub Planting to screen proposed associated structures.</li> <li>• Reinstated of disturbed area</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

## Annex F5 24-hour and 1-hour TSP Monitoring Results

### 1-hour TSP Monitoring Results

Station AMS

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed* (m/s)	Sampler ID	Filter ID	
1-Mar-11	8:00	9:00	Shower	323	331.9	500	Loading activities	21.2	<5	Western Wholesale	Food Market	501
1-Mar-11	13:00	14:00	Shower	95	331.9	500	Loading activities	21.2	<5	Western Wholesale	Food Market	502
1-Mar-11	14:31	15:31	Cloudy	95	331.9	500	Loading activities	21.2	<5	Western Wholesale	Food Market	503
7-Mar-11	8:00	9:00	Fine	199	331.9	500	No major construction works	19.8	<5	Western Wholesale	Food Market	508
7-Mar-11	14:50	15:50	Fine	271	331.9	500	Loading activities	19.8	<5	Western Wholesale	Food Market	509
7-Mar-11	15:55	16:55	Fine	289	331.9	500	Loading activities	19.8	<5	Western Wholesale	Food Market	510
11-Mar-11	8:00	9:00	Fine	190	331.9	500	Grouting works	17.5	<5	Western Wholesale	Food Market	515
11-Mar-11	14:25	15:25	Fine	122	331.9	500	Grouting works	17.5	<5	Western Wholesale	Food Market	516
11-Mar-11	15:40	16:40	Fine	130	331.9	500	Grouting works	17.5	<5	Western Wholesale	Food Market	517
17-Mar-11	8:00	9:00	Cloudy	269	331.9	500	Grouting works	16.2	<5	Western Wholesale	Food Market	522
17-Mar-11	14:25	15:25	Cloudy	143	331.9	500	Grouting works	16.2	<5	Western Wholesale	Food Market	523
17-Mar-11	15:40	16:40	Cloudy	139	331.9	500	Grouting works	16.2	<5	Western Wholesale	Food Market	524
23-Mar-11	8:00	9:00	Fine	306	331.9	500	Grouting works	18.3	<5	Western Wholesale	Food Market	526
23-Mar-11	14:25	15:25	Fine	129	331.9	500	Grouting works	18.3	<5	Western Wholesale	Food Market	530
23-Mar-11	15:40	16:40	Fine	145	331.9	500	Grouting works	18.3	<5	Western Wholesale	Food Market	531
29-Mar-11	8:00	9:00	Sunny	225	331.9	500	Grouting works	20.8	<5	Western Wholesale	Food Market	536
29-Mar-11	13:45	14:45	Sunny	240	331.9	500	Grouting works	20.8	<5	Western Wholesale	Food Market	537
29-Mar-11	14:56	15:56	Sunny	134	331.9	500	Grouting works	20.8	<5	Western Wholesale	Food Market	538
				<b>Min.</b>								95
				<b>Max.</b>								323
				<b>Average</b>								191

Wind Speed data is presented in the Meteorological Data table


## Annex F5 24-hour and 1-hour TSP Monitoring Results

### 24-hour TSP Monitoring Results

#### Station AM5


Start Date	Start Time	Finish Date	Finish Time	Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)		TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID	
					Initial	Final	Initial	Final		Initial	Final							Initial
1-Mar-11	15:10	2-Mar-11	15:10	Cloudy	2.8092	3.0499	2003.05	2027.05	24.00	1.1205	1.1205	149	188.5	260	No major construction works	Western Wholesale Food Market	504	
10-Mar-11	16:40	11-Mar-11	16:40	Fine	2.8138	3.0931	2030.05	2054.05	24.00	1.1318	1.1318	171	188.5	260	No major construction works	Western Wholesale Food Market	511	
11-Mar-11	16:50	12-Mar-11	16:50	Sunny	2.796	3.0084	2056.88	2080.88	24.00	1.1298	1.1298	131	188.5	260	Grouting works	Western Wholesale Food Market	518	
17-Mar-11	12:50	18-Mar-11	12:50	Cloudy	2.8014	3.0256	2084.88	2108.88	24.00	1.1604	1.1604	134	188.5	260	Grouting works	Western Wholesale Food Market	525	
23-Mar-11	15:45	24-Mar-11	15:45	Fine	2.8088	3.021	2111.92	2135.92	24.00	1.0940	1.0940	135	188.5	260	Grouting works	Western Wholesale Food Market	532	
29-Mar-11	16:05	30-Mar-11	16:05	Sunny	2.8148	2.9898	2138.92	2162.92	24.00	0.9874	0.9874	123	188.5	260	Grouting works	Western Wholesale Food Market	539	
											Min.	123						
											Max.	171						
											Average	141						

**1-hr TSP Level  
AM5 (AFCD Western Wholesale Food Market)**





24-hr TSP Level  
AM5 (AFCD Western Wholesale Food Market)



Meteorological Data Extracted from the Hong Kong Observatory

King's Park Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-16	SE
3/2/2011	Cloudy	19	56-89	Trace	0-17	E
3/3/2011	Rainy	18	63-90	0.1	0-20	E
3/4/2011	Cloudy	16	59-75	0.0	0-17	E
3/6/2011	Rainy	20	68-93	0.1	1-20	E
3/7/2011	Rainy	19	45-94	0.5	0-17	N
3/8/2011	Rainy	15	61-94	2.3	3-18	NE
3/9/2011	Rainy	15	52-94	2.4	-	-
3/11/2011	Fine	17	62-81	0.0	0-18	E
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	23	59-90	0.0	0-147	E
3/15/2011	Cloudy	18	58-94	Trace	0-24	W
3/17/2011	Rainy	16	44-71	0.7	0-20	N
3/18/2011	Rainy	15	59-96	2.2	3-21	E
3/19/2011	Rainy	16	91-98	11.1	0-23	E
3/20/2011	Cloudy	20	91-99	Trace	0-20	E
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	0-17	N
3/25/2011	Fine	17	45-68	0.0	0-17	N
3/26/2011	Fine	17.00	47-71	0.0	0-21	E
3/27/2011	Cloudy	14.00	60-81	0.8	0-17	N
3/29/2011	Fine	18.00	42-64	0.0	0-18	N
3/31/2011	Cloudy	18.00	25-79	Trace	0-22	E

Tsing Yi Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	22	70-89	Trace	0-12	N
3/2/2011	Cloudy	19	56-89	Trace	0-14	N
3/3/2011	Rainy	19	63-90	0.1	0-12	SE
3/4/2011	Cloudy	17	59-75	0.0	0-15	E
3/6/2011	Rainy	20	68-93	0.1	2-18	E
3/7/2011	Rainy	19	45-94	0.5	0-21	N
3/8/2011	Rainy	15	61-94	2.3	2-27	E
3/9/2011	Rainy	15	52-94	2.4	0-26	E
3/11/2011	Fine	18	62-81	0.0	0-17	N
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	24	59-90	0.0	0-15	N
3/15/2011	Cloudy	18	58-94	Trace	0-11	N
3/17/2011	Rainy	16	44-71	0.7	0-20	NW
3/18/2011	Rainy	14	59-96	2.2	0-14	N
3/19/2011	Rainy	16	91-98	11.1	1-12	N
3/20/2011	Cloudy	20	91-99	Trace	0-14	N
3/21/2011	Fine	24	74-99	0.0	0-10	NW
3/23/2011	Fine	16	65-81	0.0	2-16	NW
3/25/2011	Fine	18	45-68	0.0	2-20	NW
3/26/2011	Fine	17.00	47-71	0.0	2-16	E
3/27/2011	Cloudy	15.00	60-81	0.8	1-15	NW
3/29/2011	Fine	18.00	42-64	0.0	0-17	N
3/31/2011	Cloudy	19.00	25-79	Trace	0-22	E

Kai Tak Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-26	SE
3/2/2011	Cloudy	19	56-89	Trace	3-21	NE
3/3/2011	Rainy	18	63-90	0.1	2-26	E
3/4/2011	Cloudy	16	59-75	0.0	5-25	NE
3/6/2011	Rainy	20	68-93	0.1	7-29	E
3/7/2011	Rainy	19	45-94	0.5	0-23	NE
3/8/2011	Rainy	15	61-94	2.3	3-26	E
3/9/2011	Rainy	15	52-94	2.4	3-27	E
3/11/2011	Fine	17	62-81	0.0	0-28	E
3/13/2011	Sunny	21	59-91	0.0	0-22	SW
3/14/2011	Sunny	23	59-90	0.0	0-20	SW
3/15/2011	Cloudy	18	58-94	Trace	0-21	SE
3/17/2011	Rainy	16	44-71	0.7	3-26	NE
3/18/2011	Rainy	15	59-96	2.2	3-31	E
3/19/2011	Rainy	16	91-98	11.1	2-28	SE
3/20/2011	Cloudy	20	91-99	Trace	5-22	SE
3/21/2011	Fine	24	74-99	0.0	0-14	SE
3/23/2011	Fine	16	65-81	0.0	1-24	N
3/25/2011	Fine	17	45-68	0.0	4-21	N
3/26/2011	Fine	17.00	47-71	0.0	4-25	E
3/27/2011	Cloudy	14.00	60-81	0.8	2-21	NE
3/29/2011	Fine	18.00	42-64	0.0	2-21	N
3/31/2011	Cloudy	18.00	25-79	Trace	4-34	N

Green Island Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	4-28	NE
3/2/2011	Cloudy	19	56-89	Trace	0-44	NE
3/3/2011	Rainy	18	63-90	0.1	1-48	NE
3/4/2011	Cloudy	16	59-75	0.0	4-36	NE
3/6/2011	Rainy	20	68-93	0.1	25-46	NE
3/7/2011	Rainy	19	45-94	0.5	0-40	NE
3/8/2011	Rainy	15	61-94	2.3	3-37	NE
3/9/2011	Rainy	15	52-94	2.4	10-60	NE
3/11/2011	Fine	17	62-81	0.0	10-48	NE
3/13/2011	Sunny	21	59-91	0.0	0-18	NE
3/14/2011	Sunny	23	59-90	0.0	0-24	NE
3/15/2011	Cloudy	18	58-94	Trace	0-32	NE
3/17/2011	Rainy	16	44-71	0.7	15-36	N
3/18/2011	Rainy	15	59-96	2.2	19-52	NE
3/19/2011	Rainy	16	91-98	11.1	12-46	NE
3/20/2011	Cloudy	20	91-99	Trace	11-37	NE
3/21/2011	Fine	24	74-99	0.0	1-14	NE
3/23/2011	Fine	16	65-81	0.0	0-26	N
3/25/2011	Fine	17	45-68	0.0	7-30	N
3/26/2011	Fine	17.00	47-71	0.0	2-45	NE
3/27/2011	Cloudy	14.00	60-81	0.8	3-30	NE
3/29/2011	Fine	18.00	42-64	0.0	3-35	N
3/31/2011	Cloudy	18.00	25-79	Trace	11-55	NE

\* King's Park's data

# Data were not available

# less than 24 hourly observations per day


## Annex F6 Noise Monitoring Results

### Daytime Noise Monitoring Results

Station NM4

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
3-Mar-11	13:22	13:52	Sunny	68.5	69.9	66.1	Lifting, excavation work	Mainly traffic noise	-	18	<5	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
9-Mar-11	13:22	13:52	Cloudy	69.0	70.7	66.6	Lifting, excavation work	Mainly traffic noise	-	15	<5	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
15-Mar-11	10:23	10:53	Cloudy	68.5	69.8	66.2	Lifting, excavation work	Mainly traffic noise	-	18	<5	RION-NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
21-Mar-11	10:23	10:53	Sunny	68.2	69.4	66.7	Lifting, excavation work	Mainly traffic noise	-	24	<5	RION-NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
				<b>Min.</b>	<b>68.2</b>								
				<b>Max.</b>	<b>69.0</b>								

### Normal Weekdays Noise Monitoring Results at NM4 ( $L_{eq, 30min}$ )



Remark:  
 - 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

*Annex F7 Cumulative Complaint and Summons/Prosecutions Log*

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	1	0
March 2010	0	0
April 2010	1	0
May 2010	2	0
June 2010	0	0
July 2010	1	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
<b>Overall Total</b>	<b>5</b>	<b>0</b>

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC2007/23</b>										
<b>Sal Ying Pun Junction/Production Shaft</b>										
<b>Preliminary Works</b>										
SYJS10115	SYJS: Construct/Install Blast Protection	2	30APR11	03MAY11	0					ISYJS: Construct/Install Blast Protection
SYJS10120	SYJS: Site Inspection from Mines	1	04MAY11	04MAY11	0					SYJS: Site Inspection from Mines
SYJS10125	SYJS: Issue Blasting Permit	1	05MAY11	05MAY11	0					SYJS: Issue Blasting Permit
<b>FBS, Env. &amp; Geotechnical Instrumentation</b>										
<b>Markers/UMPs/Others (Same note as Piez.)</b>										
SYJS0617	SYJS: Install SS Markers (44 Nos.)	50	24CCT09A	06FEB10	68					ISYJS: Install SS Markers (44 Nos.)
SYJS0619	SYJS: Joint Survey & Establish Baseline Readings SSM	14	08FEB10	26FEB10	0					ISYJS: Joint Survey & Establish Baseline Readings SSM
SYJS0621	SYJS: Install UMP (3 Nos.)	75	01SEP09A	08FEB10	78					ISYJS: Install UMP (3 Nos.)
SYJS0623	SYJS: Joint Survey & Establish Baseline Readings UMP	14	09FEB10	27FEB10	0					ISYJS: Joint Survey & Establish Baseline Readings UMP
SYJS0625	SYJS: Consent Location and Permits	30	19FEB10	24MAR10	0					ISYJS: Consent Location and Permits
SYJS0627	SYJS: Install UMP (3 Nos.) Additional	50	25MAR10	24MAY10	0					ISYJS: Install UMP (3 Nos.) Additional
SYJS0629	SYJS: Establish Baseline Readings for UMP	14	25MAY10	09JUN10	0					ISYJS: Establish Baseline Readings for UMP
<b>Piezometers (Nearby RTW or PC covered in installing)</b>										
SYJS0407	SYJS: Installation Works of BH851 Piezometer	21	14JAN10A	08FEB10	20					ISYJS: Installation Works of BH851 Piezometer
SYJS0409	SYJS: BH851 Piezometer Baseline Establishment	26	09FEB10	13MAR10	0					ISYJS: BH851 Piezometer Baseline Establishment
SYJS0503	SYJS: Installation Works of BH850 Piezometer	21	07DEC09A	29JAN10	57					ISYJS: Installation Works of BH850 Piezometer
SYJS0507	SYJS: BH850 Piezometer Baseline Establishment	26	30JAN10	04MAR10	0					ISYJS: BH850 Piezometer Baseline Establishment
SYJS0601A	SYJS: Resolve Restrictions/Rd. Advice Appr./Prep Work	33	07NOV09A	27JAN10	79					ISYJS: Resolve Restrictions/Rd. Advice Appr./Prep Work
SYJS0603	SYJS: Installation Works of BH849 Piezometer	21	30JAN10	26FEB10	0					ISYJS: Installation Works of BH849 Piezometer
SYJS0607	SYJS: BH849 Piezometer Baseline Establishment	26	27FEB10	29MAR10	0					ISYJS: BH849 Piezometer Baseline Establishment
<b>Electrical &amp; Mechanical Installations</b>										
SYJS0705	SYJS: Installation Works for LV Application	60	11MAR10	21MAY10	0					ISYJS: Installation Works for LV Application
SYJS0710	SYJS: LV Connection & Power On	4	22MAY10	26MAY10	0					ISYJS: LV Connection & Power On
SYJS0720	SYJS: Installation Works for 11KV Application	60	16AUG10	27OCT10	0					ISYJS: Installation Works for 11KV Application
SYJS0725	SYJS: 11 KV Connection & Power On	4	28OCT10	01NOV10	0					ISYJS: 11 KV Connection & Power On
<b>Marine Dumping Permit</b>										
SYJS0370	SYJS: Request for Disposal Site & Get Permit	24	05JAN10A	05FEB10	38					ISYJS: Request for Disposal Site & Get Permit
<b>Diaphragm Wall</b>										
SYJS0263	SYJS: Excavate 1st Panel to Formation Level	12	04JAN10A	21JAN10	80					ISYJS: Excavate 1st Panel to Formation Level
SYJS0265	SYJS: 1st Panel Desanding & Preparation Works	5	22JAN10	27JAN10	0					ISYJS: 1st Panel Desanding & Preparation Works
SYJS0267	SYJS: 1st Panel Rebar Cage Installation	4	28JAN10	01FEB10	0					ISYJS: 1st Panel Rebar Cage Installation
SYJS0269	SYJS: 1st Panel Concreting Works	1	02FEB10	02FEB10	0					ISYJS: 1st Panel Concreting Works
SYJS0271	SYJS: Excavate 2nd Panel to Formation Level	12	08JAN10A	02FEB10	60					ISYJS: Excavate 2nd Panel to Formation Level
SYJS0273	SYJS: 2nd Panel Desanding & Preparation Works	5	03FEB10	08FEB10	0					ISYJS: 2nd Panel Desanding & Preparation Works
SYJS0275	SYJS: 2nd Panel Rebar Cage Installation	4	09FEB10	12FEB10	0					ISYJS: 2nd Panel Rebar Cage Installation
SYJS0277	SYJS: 2nd Panel Concreting Works	1	13FEB10	13FEB10	0					ISYJS: 2nd Panel Concreting Works
SYJS0279	SYJS: Excavate 3rd Panel to Formation Level	12	18FEB10	03MAR10	0					ISYJS: Excavate 3rd Panel to Formation Level
SYJS0281	SYJS: 3rd Panel Desanding & Preparation Works	5	04MAR10	09MAR10	0					ISYJS: 3rd Panel Desanding & Preparation Works
SYJS0283	SYJS: 3rd Panel Rebar Cage Installation	4	10MAR10	13MAR10	0					ISYJS: 3rd Panel Rebar Cage Installation
SYJS0285	SYJS: 3rd Panel Concreting Works	1	15MAR10	15MAR10	0					ISYJS: 3rd Panel Concreting Works
SYJS0287	SYJS: Excavate 4th Panel to Formation Level	12	16MAR10	29MAR10	0					ISYJS: Excavate 4th Panel to Formation Level
SYJS0289	SYJS: 4th Panel Desanding & Preparation Works	4	30MAR10	02APR10	0					ISYJS: 4th Panel Desanding & Preparation Works
SYJS0291	SYJS: 4th Panel Rebar Cage Installation	3	03APR10	07APR10	0					ISYJS: 4th Panel Rebar Cage Installation
SYJS0293	SYJS: 4th Panel Concreting Works	1	09APR10	09APR10	0					ISYJS: 4th Panel Concreting Works
SYJS0296	SYJS: Excavate 5th Panel to Formation Level	10	09APR10	20APR10	0					ISYJS: Excavate 5th Panel to Formation Level
SYJS0298	SYJS: 5th Panel Desanding & Preparation Works	4	21APR10	24APR10	0					ISYJS: 5th Panel Desanding & Preparation Works
SYJS0301	SYJS: 5th Panel Rebar Cage Installation	2	26APR10	27APR10	0					ISYJS: 5th Panel Rebar Cage Installation
SYJS0302	SYJS: 5th Panel Concreting Works	1	28APR10	28APR10	0					ISYJS: 5th Panel Concreting Works
SYJS0304	SYJS: Excavate 6th Panel to Formation Level	10	29APR10	11MAY10	0					ISYJS: Excavate 6th Panel to Formation Level
SYJS0306	SYJS: 6th Panel Desanding & Preparation Works	4	12MAY10	15MAY10	0					ISYJS: 6th Panel Desanding & Preparation Works
SYJS0308	SYJS: 6th Panel Rebar Cage Installation	2	17MAY10	18MAY10	0					ISYJS: 6th Panel Rebar Cage Installation
SYJS0312	SYJS: Excavate 7th Panel to Formation Level	10	20MAY10	31MAY10	0					ISYJS: Excavate 7th Panel to Formation Level
SYJS0313	SYJS: 7th Panel Concreting Works	1	19MAY10	19MAY10	0					ISYJS: 7th Panel Concreting Works
SYJS0314	SYJS: 7th Panel Desanding & Preparation Works	4	01JUN10	04JUN10	0					ISYJS: 7th Panel Desanding & Preparation Works
SYJS0316	SYJS: 7th Panel Rebar Cage Installation	2	05JUN10	07JUN10	0					ISYJS: 7th Panel Rebar Cage Installation
SYJS0318	SYJS: 7th Panel Concreting Works	1	08JUN10	08JUN10	0					ISYJS: 7th Panel Concreting Works
SYJS0321	SYJS: Excavate 8th Panel to Formation Level	10	09JUN10	21JUN10	0					ISYJS: Excavate 8th Panel to Formation Level
SYJS0322	SYJS: 8th Panel Desanding & Preparation Works	4	22JUN10	25JUN10	0					ISYJS: 8th Panel Desanding & Preparation Works
SYJS0323	SYJS: Grouting Works Phase 1	54	28JUN10	28AUG10	0					ISYJS: Grouting Works Phase 1
SYJS0324	SYJS: 8th Panel Rebar Cage Installation	2	28JUN10	28JUN10	0					ISYJS: 8th Panel Rebar Cage Installation
SYJS0326	SYJS: 8th Panel Concreting Works	1	29JUN10	29JUN10	0					ISYJS: 8th Panel Concreting Works
SYJS0327	SYJS: Excavate 9th Panel to Formation Level	10	30JUN10	12JUL10	0					ISYJS: Excavate 9th Panel to Formation Level
SYJS0329	SYJS: 9th Panel Desanding & Preparation Works	4	13JUL10	16JUL10	0					ISYJS: 9th Panel Desanding & Preparation Works
SYJS0331	SYJS: 9th Panel Rebar Cage Installation	2	17JUL10	19JUL10	0					ISYJS: 9th Panel Rebar Cage Installation
SYJS0333	SYJS: 9th Panel Concreting Works	1	20JUL10	20JUL10	0					ISYJS: 9th Panel Concreting Works
SYJS0335	SYJS: Excavate 10th Panel to Formation Level	10	21JUL10	31JUL10	0					ISYJS: Excavate 10th Panel to Formation Level
SYJS0337	SYJS: 10th Panel Desanding & Preparation Works	4	02AUG10	05AUG10	0					ISYJS: 10th Panel Desanding & Preparation Works
SYJS0339	SYJS: 10th Panel Rebar Cage Installation	2	06AUG10	07AUG10	0					ISYJS: 10th Panel Rebar Cage Installation
SYJS0341	SYJS: 10th Panel Concreting Works	1	09AUG10	09AUG10	0					ISYJS: 10th Panel Concreting Works
SYJS0343	SYJS: Excavate 11th Panel to Formation Level	10	10AUG10	20AUG10	0					ISYJS: Excavate 11th Panel to Formation Level
SYJS0345	SYJS: 11th Panel Desanding & Preparation Works	4	21AUG10	25AUG10	0					ISYJS: 11th Panel Desanding & Preparation Works
SYJS0347	SYJS: 11th Panel Rebar Cage Installation	2	26AUG10	27AUG10	0					ISYJS: 11th Panel Rebar Cage Installation
SYJS0349	SYJS: 11th Panel Concreting Works	1	28AUG10	28AUG10	0					ISYJS: 11th Panel Concreting Works
SYJS0351	SYJS: Excavate 12th Panel to Formation Level	10	30AUG10	09SEP10	0					ISYJS: Excavate 12th Panel to Formation Level
SYJS0352	SYJS: Grouting Works Phase 2	54	30AUG10	03NOV10	0					ISYJS: Grouting Works Phase 2
SYJS0353	SYJS: 12th Panel Desanding & Preparation Works	4	10SEP10	14SEP10	0					ISYJS: 12th Panel Desanding & Preparation Works
SYJS0355	SYJS: 12th Panel Rebar Cage Installation	2	15SEP10	16SEP10	0					ISYJS: 12th Panel Rebar Cage Installation
SYJS0357	SYJS: 12th Panel Concreting Works	1	17SEP10	17SEP10	0					ISYJS: 12th Panel Concreting Works
SYJS0359	SYJS: Excavate 13th Panel to Formation Level	10	18SEP10	30SEP10	0					ISYJS: Excavate 13th Panel to Formation Level
SYJS0361	SYJS: 13th Panel Desanding & Preparation Works	4	02OCT10	06OCT10	0					ISYJS: 13th Panel Desanding & Preparation Works
SYJS0365	SYJS: 13th Panel Concreting Works	1	09OCT10	09OCT10	0					ISYJS: 13th Panel Concreting Works
SYJS0367	SYJS: 13th Panel Rebar Cage Installation	2	07OCT10	08OCT10	0					ISYJS: 13th Panel Rebar Cage Installation
SYJS0368	SYJS: Excavate 14th Panel to Formation Level	10	11OCT10	22OCT10	0					ISYJS: Excavate 14th Panel to Formation Level
SYJS0369	SYJS: 14th Panel Desanding & Preparation Works	4	23OCT10	27OCT10	0					ISYJS: 14th Panel Desanding & Preparation Works
SYJS0371	SYJS: 14th Panel Rebar Cage Installation	2	28OCT10	29OCT10	0					ISYJS: 14th Panel Rebar Cage Installation
SYJS0373	SYJS: 14th Panel Concreting Works	1	30OCT10	30OCT10	0					ISYJS: 14th Panel Concreting Works

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
SYJS0375	SYJS: Excavate 14th Panel to Formation Level	10	01NOV10	11NOV10	0					
SYJS0376	SYJS: Grouting Works Phase 3	52	04NOV10	05JAN11	0					
SYJS0377	SYJS: 15th Panel Desanding & Preparation Works	4	12NOV10	16NOV10	0					
SYJS0379	SYJS: 15th Panel Rebar Cage Installation	2	17NOV10	18NOV10	0					
SYJS0381	SYJS: 15th Panel Concreting Works	1	19NOV10	19NOV10	0					
SYJS0383	SYJS: Excavate 16th Panel to Formation Level	10	20NOV10	01DEC10	0					
SYJS0385	SYJS: 16th Panel Desanding & Preparation Works	4	02DEC10	06DEC10	0					
SYJS0387	SYJS: 16th Panel Rebar Cage Installation	2	07DEC10	08DEC10	0					
SYJS0389	SYJS: 16th Panel Concreting Works	1	09DEC10	09DEC10	0					
SYJS0392	SYJS: Install Dewatering Wells for Pump-test	12	29DEC10	12JAN11	0					
SYJS0394	SYJS: Pumping Test	6	13JAN11	19JAN11	0					
SYJS0397	SYJS: Submission of Pumping Test Report	6	20JAN11	26JAN11	0					
SYJS0411	SYJS: Demobilization for D'wall	6	20JAN11	26JAN11	0					
<b>Shaft Excavation</b>										
SYJS0500	SYJS: Construct Capping Beam & Shaft Collar	14	18JAN11	02FEB11	0					
SYJS0510	SYJS: Initial Excavation of Shaft (7m)	4	07FEB11	10FEB11	0					
SYJS0520	SYJS: Set up Equipment for Shaft Sink	12	11FEB11	24FEB11	0					
SYJS0522	SYJS: Erect Noise Enclosure at Shaft Top	12	11FEB11	24FEB11	0					
SYJS0530	SYJS: Excavate Soil & Ring Beams (82.95m)	54	25FEB11	29APR11	0					
SYJS0575	SYJS: Probe, Grout, D & B Rock, Muck Out (62m)	85	06MAY11	15AUG11	0					
SYJS0635	SYJS: Construct Sump at Shaft Bottom	2	16AUG11	17AUG11	0					
SYJS0665	SYJS: Erect Tunnel Hoist & Muck-Out System	10	18AUG11	29AUG11	0					
<b>Shaft Construction</b>										
SYJS0835	SYJS: Blinding Layer & Base Slab for Shaft	4	23APR13	26APR13	0					
SYJS0840	SYJS: Bank shunt concreting	12	27APR13	11MAY13	0					
SYJS0865	SYJS: Construct Vert Shft to Tun Invert -148mPD	9	13MAY13	22MAY13	0					
SYJS0885	SYJS: Install System Form for Shaft	6	23MAY13	29MAY13	0					
SYJS0925	SYJS: Construct Transition & Vert Shft -148m PD	12	30MAY13	13JUN13	0					
SYJS0930	SYJS: Construct Shaft	70	14JUN13	04SEP13	0					
SYJS1055	SYJS: Clear Area & Install Multi-Part Cover	3	05SEP13	07SEP13	0					
<b>Deodorization Chamber</b>										
SYJS1463	SYJS: Sheet Piling, Excavation & ELS Works	24	08AUG13	04SEP13	0					
SYJS1465	SYJS: Excavation for Chamber & Channel	8	09SEP13	14SEP13	0					
SYJS1475	SYJS: Blinding Layer & Base Slab of SRC	8	16SEP13	25SEP13	0					
SYJS1485	SYJS: Construct Wall of SRC	8	26SEP13	05OCT13	0					
SYJS1495	SYJS: Waterproof & Install Multi-Part Cover	5	07OCT13	11OCT13	0					
SYJS1505	SYJS: Backfill to Deodorization Chamber	3	09OCT13	11OCT13	0					
SYJS1555	SYJS: Install Deodorization System, Kiosk & Elect. C	14	09OCT13	25OCT13	0					
SYJS1565	SYJS: Testing & Commissioning DS	3	26OCT13	29OCT13	0					
<b>Connection Channel</b>										
SYJS1515	SYJS: Blinding Layer & Base Slab of CC	6	16SEP13	23SEP13	0					
SYJS1525	SYJS: Construct Wall of CC	9	24SEP13	04OCT13	0					
SYJS1535	SYJS: Waterproof & Install Multi-Part Cover	6	09OCT13	15OCT13	0					
SYJS1545	SYJS: Backfill to Connection Channel	3	15OCT13	17OCT13	0					
<b>Miscellaneous Works</b>										
SYJS2010	SYJS: Install E&M Services	18	18OCT13	07NOV13	0					
SYJS2020	SYJS: Reinstatement & Clear DS Area	12	08NOV13	21NOV13	0					
SYJS2025	SYJS: Complete All Works at SYP JS (KD-10)	0		21NOV13	0					
SYJS2030	SYJS: Landscaping & Planting Works	60	22NOV13	20JAN14	0					
SYJS2040	SYJS: Period of Establishment Works	360	21JAN14	15JAN15	0					
SYJS2050	SYJS: End of Establishment Period	0		15JAN15	0					

Start Date 31JUL09  
Finish Date 15JAN15  
Data Date 20JAN10  
Run Date 01FEB10 10:20

WPU7

Sheet 2 of 2

Labour Area Treatment Scheme Stage 2A  
Contract No. DC/2007/23 - Construction of Sewage  
Conveyance from North Point to Stonecutters Island  
Programme




Date Revision Checked/Approved

Annex G

## Stonecutters Island Production and Riser Shafts





**Key**

-  Shaft Excavation Location
-  Site Location
-  Stonecutters Island STW

Stonecutters Island  
Riser Shaft

Stonecutters Island  
Production Shaft




Meters




Annex G1









Contract No. DC/2007/23  
 Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
*Construction Site Locations at Stonecutters Island STW*



File: EM&A and proposed station  
 0104887\_Stonecutters Island.mxd  
 Date: 03/03/2010



**Key**

-  Air Quality Monitoring Station
-  Noise Monitoring Station
-  Shaft Excavation Location
-  Site Location
-  Stonecutters Island STW
-  Air Quality Monitoring Station AM6
-  Noise Monitoring Station NM5
-  Works Site Boundary

**Noise Monitoring Station**  
 A Location near the FSD Diving Rescue and Diving Training Centre and within the Site Boundary

# Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Air Quality Monitoring Schedule

## AM6 - Works Site Boundary Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
		1-hr and 24-hr Monitoring				
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
				1-hr and 24-hr Monitoring		
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
			1-hr and 24-hr Monitoring			
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
		1-hr and 24-hr Monitoring				

Monitoring Month : April 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
	Ching Ming Festival				1-hr and 24-hr Monitoring	
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
				1-hr and 24-hr Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
			1-hr and 24-hr Monitoring		Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Easter Monday	1-hr and 24-hr Monitoring				

# Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A  
 Construction of Sewage Conveyance System from North Point to Stonecutters Island  
 Impact Construction Noise Quality Monitoring Schedule

NM5 - A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary  
 Monitoring Month : March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
		Noise Monitoring				
6-Mar Noise Monitoring (during daytime of sundays/ public holidays)	7-Mar Noise Monitoring	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
13-Mar Noise Monitoring (during daytime of sundays/ public holidays)	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
20-Mar Noise Monitoring (during daytime of sundays/ public holidays)	21-Mar	22-Mar	23-Mar Noise Monitoring	24-Mar Noise Monitoring	25-Mar	26-Mar
27-Mar Noise Monitoring (during daytime of sundays/ public holidays)	28-Mar	29-Mar	30-Mar	31-Mar		
		Noise Monitoring				

**Monitoring Month : April 2011**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring	Ching Ming Festival				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
Noise Monitoring (during daytime of sundays/ public holidays)				Noise Monitoring		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring		Good Friday	The Day Following Good Friday
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
Noise Monitoring (during daytime of sundays/ public holidays)	Easter Monday	Noise Monitoring				

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> <li>• skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;</li> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>• every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> <li>• regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather;</li> <li>• site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines;</li> <li>• open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible;</li> <li>• tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and</li> <li>• instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>	<>	

**ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> <li>the barging points should be continuous watering throughout the whole unloading process; and</li> <li>watering 8 times per day within worksites at the SCS works area at SCISTW and the Disinfection Facilities of SCISTW.</li> </ul>	All work sites / during construction	✓
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> <li>Screens should be cleaned regularly to remove any accumulated organic debris</li> <li>Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit</li> <li>Grit and screened materials should be transferred to closed containers to minimize odour escape</li> <li>Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics</li> <li>Skim and remove floating solids and grease from primary clarifiers regularly</li> <li>Frequent sludge withdrawal from tanks is necessary to prevent the production of gases</li> <li>Sludge cake should be transferred to closed containers</li> <li>Sludge containers should be flushed with water regularly</li> </ul>	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	<p>To avoid excessive extraction of the foul air from the drop shafts of the sedimentation tanks and also from the effluent flume structure of SCISTW to deodorization system, the extraction vent(s) of the deodorization system should be located away from the top openings of the drop shafts.</p>	SCISTW / during operational phase	NA. Measures not required until commencement of operational phase
Air Quality	<p>Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.</p>	All PTW and SCISTW / during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			



ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	✓
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities;</li> </ul> <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	✓
<i>Construction Phase</i>			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1 /94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	✓

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	<>
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	<>
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	<>

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	All work sites / during construction	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	√
	<p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and /or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea</li> </ul>		

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Temporary Sewage Bypass</p> <p>It is recommended that the temporary sewage bypass required for (i) the modification to the existing pumping station at SCISTW and (ii) the interconnection between the existing main pumping station and the new pumping station on Stonecutters Island, if needed, should be scheduled at the same time as far as practicable in order to minimise the temporary discharge duration. It is also recommended that all the modification and interconnection to the existing facilities (including the modification to the existing NWKPS) should be programmed to avoid temporary sewage bypass in wet or bathing season (March to October) to minimize the potential impacts. Relevant government departments including EPD and LCSD should be informed of the planned sewage bypass prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also, a framework of the response procedures has been formulated to minimize the impact of temporary discharges. Details are provided in the standalone EM&amp;A Manual.</p>	SCISTW/ construction period	√
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	The response procedure and monitoring requirements for emergency discharge as stated in EM&A Manual should be followed.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
ENVIRONMENT MANAGEMENT LIMITED			GAMMON CONSTRUCTION LIMITED

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	In case of total power outage of the dechlorination plant, the uninterruptible power supply (UPS) system to be provided would switch the power supply of the sodium bisulphite dosing pump to a backup battery almost instantaneously, allowing continuous dosage of sodium bisulphite for at least half an hour so that sufficient time can be provided for shutting down the chlorination plant to avoid the possibility of discharge of chlorinated effluent.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	The model predicted that if Stage 2B is not implemented for HATS in 2021 as scheduled, the nutrient contents (both P and N) in the marine water would ultimately increase to exceed the baseline Stage 1 level when the HATS flow is reaching its design capacity of 2.45M m3/day. It is recommended that the future review study for Stage 2B should review the validity of the model predictions provided in this EIA and confirm the need of enhanced nutrient removal for HATS after 2021.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	It should be noted that the mixing zone for TIN predicted for Stage 2B was large with an area of about 30 km2 and the area of exceedance would encroach on the nearby water sensitive receivers (e.g. Ma Wan Fish Culture Zone). This is due to the elevated oxidized nitrogen assumed for the proposed nitrification process at Stage 2B as well as the increased HATS effluent flow assumed for Stage 2B. It is recommended that these water quality issues should be further investigated / assessed under the future EIA for Stage 2B. Further mitigation measures / alternative treatment designs should also be considered under the future EIA for Stage 2B to mitigate / minimize the potential TIN exceedances.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

**ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.</p> <p>All waste materials should be segregated into categories covering:</p> <ul style="list-style-type: none"> <li>• excavated materials suitable for reuse on-site;</li> <li>• excavated materials suitable for public filling facilities;</li> <li>• remaining C&amp;D waste for landfill;</li> <li>• chemical waste; and</li> <li>• general refuse for landfill.</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>• Sort C&amp;D waste from demolition of existing facilities to recover recyclable portions such as metals;</li> <li>• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force;</li> <li>• Any unused chemicals or those with remaining functional capacity shall be recycled; and</li> <li>• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	All work sites / during the construction period	✓

**ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> <li>• Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>• Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>• Develop and provide toolbox talk for on-site sorting of C&amp;D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&amp;D materials.</li> <li>• Provision of sufficient waste disposal points and regular collection of waste</li> <li>• Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> </ul>	All work sites / during the construction period	✓
Waste	<p>Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".</p>	All work sites / during the construction period	✓
Waste	<p>Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.</p>	All work sites / during the construction period	✓
Waste	<p>General refuse should be stored in enclosed bins, skips or compaction units separating from C&amp;D material and disposed of at designated landfill.</p>	All work sites / during the construction period	Δ
Waste	<p>The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.</p>	All work sites / during the construction period	✓



ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p>	All work sites / during the construction period	✓
Waste	<p>Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.</p>	All work sites / during the construction period	✓
<i>Operation Phase</i>			
Waste	<p>The sludge tanks should be air-tighten. Rotating brushes or other alternative devises should be installed at the upper frame of the sludge tank washing facilities to provide better cleaning of the surface around the top loading opening of the sludge tanks. Prior to making such provision, the top covers of the sludge transfer tanks should be water cleaned manually after unloading.</p>	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase

**ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Since the air tightness of tankers highly relies on the effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as specified by suppliers.</p>	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> <li>• Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</li> <li>• Existing trees to be retained on site should be carefully protected during construction.</li> <li>• Trees unavoidably affected by the works should be transplanted where practical.</li> <li>• Compensatory tree planting should be provided to compensate for felled trees.</li> <li>• Control of night-time lighting.</li> <li>• Erection of decorative screen hoarding compatible with the surrounding setting.</li> </ul>	All the works areas, PTWs and SCISTW / <-> during the construction period	
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> <li>• Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings.</li> <li>• Shrub and Climbing Plants to soften proposed structures / Roof Greening.</li> <li>• Buffer Tree and Shrub Planting to screen proposed associated structures.</li> <li>• Reinstated of disturbed area</li> </ul>	All the works areas, PTWs and SCISTW / during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

**ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.10 and 15.11. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

## Annex G5 24-hour and 1-hour TSP Monitoring Results

### 1-hour TSP Monitoring Results

#### Station AM6

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed* (m/s)	Sampler ID	Filter ID
1-Mar-11	13:30	14:30	Fine	171	346	500	Construction work in progress	21	<5	1254	8246
	14:32	15:32	Fine	228	346	500	Construction work in progress	21	<5	1254	8247
	15:34	16:34	Fine	201	346	500	Construction work in progress	21	<5	1254	8323
7-Mar-11	13:10	14:10	Sunny	219	346	500	Construction work in progress	19	<5	1254	8325
	14:12	15:12	Sunny	187	346	500	Construction work in progress	19	<5	1254	8326
	15:14	16:14	Sunny	190	346	500	Construction work in progress	19	<5	1254	8327
11-Mar-11	13:00	14:00	Cloudy	218	346	500	Construction work in progress	17	<5	1254	8329
	14:02	15:02	Cloudy	222	346	500	Construction work in progress	17	<5	1254	8330
	15:04	16:04	Cloudy	210	346	500	Construction work in progress	17	<5	1254	8331
17-Mar-11	14:40	15:40	Cloudy	158	346	500	Construction work in progress	16	<5	1254	8333
	15:42	16:42	Cloudy	171	346	500	Construction work in progress	16	<5	1254	8334
	16:44	17:44	Cloudy	154	346	500	Construction work in progress	16	<5	1254	8335
23-Mar-11	13:35	14:45	Fine	171	346	500	Construction work in progress	16	<5	1254	8474
	14:37	15:37	Fine	162	346	500	Construction work in progress	16	<5	1254	8475
	15:39	16:34	Fine	184	346	500	Construction work in progress	16	<5	1254	8476
29-Mar-11	13:00	14:00	Sunny	171	346	500	Construction work in progress	18	<5	1254	8474
	14:02	15:02	Sunny	154	346	500	Construction work in progress	18	<5	1254	8479
	15:04	16:04	Sunny	197	346	500	Construction work in progress	18	<5	1254	8480

Min.	154
Max.	228
Average	188

Wind Speed data is presented in the Meteorological Data table


## Annex G5 24-hour and 1-hour TSP Monitoring Results

### 24-hour TSP Monitoring Results


#### Station AM6

Start Date	Time	Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
		Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
1-Mar-11	16:36	2-Mar-11	16:36	Fine	2.8497	3.0119	7707.03	7731.03	24.00	1.20	1.20	1.20	94	196	260	Construction work in progress	1254	8324			
7-Mar-11	16:16	8-Mar-11	16:16	Sunny	2.8590	3.0211	7734.03	7758.03	24.00	1.20	1.20	1.20	94	196	260	Construction work in progress	1254	8328			
11-Mar-11	16:06	12-Mar-11	16:06	Cloudy	2.8298	2.9928	7761.03	7785.03	24.00	1.20	1.20	1.20	94	196	260	Construction work in progress	1254	8332			
17-Mar-11	17:46	18-Mar-11	17:46	Cloudy	2.8490	3.0202	7788.03	7812.03	24.00	1.20	1.20	1.20	99	196	260	Construction work in progress	1254	8336			
23-Mar-11	14:40	24-Mar-11	14:40	Fine	2.8494	3.0177	7815.03	7839.03	24.00	1.17	1.17	1.17	100	196	260	Construction work in progress	1254	8477			
29-Mar-11	16:06	30-Mar-11	16:06	Sunny	2.8246	2.9878	7842.03	7866.03	24.00	1.17	1.17	1.17	97	196	260	Construction work in progress	1254	8481			
													94								
													Min.								
													Max.								
													Average								

**1-hr TSP Level  
AM6 (Stonecutters Island Sewage Treatment Works)**



**24-hr TSP Level  
AM6 (Stonecutters Island Sewage Treatment Works)**



Meteorological Data Extracted from the Hong Kong Observatory

King's Park Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-16	SE
3/2/2011	Cloudy	19	56-89	Trace	0-17	E
3/3/2011	Rainy	18	63-90	0.1	0-20	E
3/4/2011	Cloudy	16	59-75	0.0	0-17	E
3/6/2011	Rainy	20	68-93	0.1	1-20	E
3/7/2011	Rainy	19	45-94	0.5	0-17	N
3/8/2011	Rainy	15	61-94	2.3	3-18	NE
3/9/2011	Rainy	15	52-94	2.4	-	-
3/11/2011	Fine	17	62-81	0.0	0-18	E
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	23	59-90	0.0	0-147	E
3/15/2011	Cloudy	18	58-94	Trace	0-24	W
3/17/2011	Rainy	16	44-71	0.7	0-20	N
3/18/2011	Rainy	15	59-96	2.2	3-21	E
3/19/2011	Rainy	16	91-98	11.1	0-23	E
3/20/2011	Cloudy	20	91-99	Trace	0-20	E
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	0-17	N
3/25/2011	Fine	17	45-68	0.0	0-17	N
3/26/2011	Fine	17.00	47-71	0.0	0-21	E
3/27/2011	Cloudy	14.00	60-81	0.8	0-17	N
3/29/2011	Fine	18.00	42-64	0.0	0-18	N
3/31/2011	Cloudy	18.00	25-79	Trace	0-22	E

Tsing Yi Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	22	70-89	Trace	0-12	N
3/2/2011	Cloudy	19	56-89	Trace	0-14	N
3/3/2011	Rainy	19	63-90	0.1	0-12	SE
3/4/2011	Cloudy	17	59-75	0.0	0-15	E
3/6/2011	Rainy	20	68-93	0.1	2-18	E
3/7/2011	Rainy	19	45-94	0.5	0-21	E
3/8/2011	Rainy	15	61-94	2.3	2-27	E
3/9/2011	Rainy	15	52-94	2.4	0-26	E
3/11/2011	Fine	18	62-81	0.0	0-17	N
3/13/2011	Sunny	21	59-91	0.0	0-15	E
3/14/2011	Sunny	24	59-90	0.0	0-15	N
3/15/2011	Cloudy	18	58-94	Trace	0-11	N
3/17/2011	Rainy	16	44-71	0.7	0-20	NW
3/18/2011	Rainy	14	59-96	2.2	0-14	N
3/19/2011	Rainy	16	91-98	11.1	1-12	N
3/20/2011	Cloudy	20	91-99	Trace	0-14	N
3/21/2011	Fine	24	74-99	0.0	0-10	N
3/23/2011	Fine	16	65-81	0.0	2-16	NW
3/25/2011	Fine	18	45-68	0.0	2-20	NW
3/26/2011	Fine	17.00	47-71	0.0	2-16	E
3/27/2011	Cloudy	15.00	60-81	0.8	1-15	NW
3/29/2011	Fine	18.00	42-64	0.0	0-17	N
3/31/2011	Cloudy	19.00	25-79	Trace	0-22	E

Kai Tak Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	0-26	SE
3/2/2011	Cloudy	19	56-89	Trace	3-21	NE
3/3/2011	Rainy	18	63-90	0.1	2-26	E
3/4/2011	Cloudy	16	59-75	0.0	5-25	NE
3/6/2011	Rainy	20	68-93	0.1	7-29	E
3/7/2011	Rainy	19	45-94	0.5	0-23	NE
3/8/2011	Rainy	15	61-94	2.3	3-26	E
3/9/2011	Rainy	15	52-94	2.4	3-27	E
3/11/2011	Fine	17	62-81	0.0	0-28	E
3/13/2011	Sunny	21	59-91	0.0	0-22	SW
3/14/2011	Sunny	23	59-90	0.0	0-20	EW
3/15/2011	Cloudy	18	58-94	Trace	0-21	SE
3/17/2011	Rainy	16	44-71	0.7	3-26	NE
3/18/2011	Rainy	15	59-96	2.2	3-31	E
3/19/2011	Rainy	16	91-98	11.1	2-28	SE
3/20/2011	Cloudy	20	91-99	Trace	5-22	SE
3/21/2011	Fine	24	74-99	0.0	0-14	SE
3/23/2011	Fine	16	65-81	0.0	1-24	N
3/25/2011	Fine	17	45-68	0.0	4-21	N
3/26/2011	Fine	17.00	47-71	0.0	4-25	E
3/27/2011	Cloudy	14.00	60-81	0.8	2-21	NE
3/29/2011	Fine	18.00	42-64	0.0	2-21	N
3/31/2011	Cloudy	18.00	25-79	Trace	4-34	N

Green Island Station						
Date	Weather	Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
3/1/2011	Cloudy	21	70-89	Trace	4-28	NE
3/2/2011	Cloudy	19	56-89	Trace	0-44	NE
3/3/2011	Rainy	18	63-90	0.1	1-48	NE
3/4/2011	Cloudy	16	59-75	0.0	4-36	NE
3/6/2011	Rainy	20	68-93	0.1	25-46	NE
3/7/2011	Rainy	19	45-94	0.5	0-40	NE
3/8/2011	Rainy	15	61-94	2.3	3-37	NE
3/9/2011	Rainy	15	52-94	2.4	10-60	NE
3/11/2011	Fine	17	62-81	0.0	10-48	NE
3/13/2011	Sunny	21	59-91	0.0	0-18	NE
3/14/2011	Sunny	23	59-90	0.0	0-24	NE
3/15/2011	Cloudy	18	58-94	Trace	0-32	NE
3/17/2011	Rainy	16	44-71	0.7	15-36	N
3/18/2011	Rainy	15	59-96	2.2	19-52	NE
3/19/2011	Rainy	16	91-98	11.1	12-46	NE
3/20/2011	Cloudy	20	91-99	Trace	11-37	NE
3/21/2011	Fine	24	74-99	0.0	1-14	NE
3/23/2011	Fine	16	65-81	0.0	0-26	N
3/25/2011	Fine	17	45-68	0.0	7-30	N
3/26/2011	Fine	17.00	47-71	0.0	2-45	NE
3/27/2011	Cloudy	14.00	60-81	0.8	3-30	NE
3/29/2011	Fine	18.00	42-64	0.0	3-35	N
3/31/2011	Cloudy	18.00	25-79	Trace	11-55	NE

\* King's Park's data  
Data were not available  
less than 24 hourly observations per day



## Annex G6 Noise Monitoring Results

### Daytime Noise Monitoring Results

Station NM5

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
1-Mar-11	16:00	16:30	Fine	63.2	64.1	62.4	Generator, drill rig, excavator	Aircraft noise, traffic noise	-	21	<5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
7-Mar-11	15:10	15:40	Sunny	61.7	63.4	60.0	Generator, excavator, dump truck	Aircraft noise, traffic noise	-	19	<5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
17-Mar-11	16:00	16:30	Cloudy	59.1	60.3	57.6	Generator, excavator, dump truck	Aircraft noise, traffic noise	-	16	<5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
23-Mar-11	16:00	16:30	Cloudy	59.9	64.4	62.5	Generator, excavator, dump truck	Aircraft noise, traffic noise	-	16	<5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
29-Mar-11	14:05	14:35	Sunny	60.1	63.7	61.9	Generator	Aircraft noise, traffic noise	-	18	<5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
				<b>Min.</b>									
				<b>Max.</b>									

# Annex G6 Noise Monitoring Results


## Restricted Hours Noise Monitoring Results

Station NM5

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter Model / ID	Calibrator Model / ID	Compliance (Y/N)
				Leq	L10	L90								
6-Mar-11	16:40	16:45	Fine	60.0	61.6	58.6	Generator, no construction activities	Aircraft noise, traffic noise	-	20	0.3	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)	Y
	16:45	16:50	Fine	60.3	61.8	58.5								
	16:50	16:55	Fine	60.4	61.7	58.7								
	16:40	16:55	Fine	60.2	61.7	58.6								
13-Mar-11	16:00	16:05	Sunny	60.9	62.7	58.8	Generator, no construction activities	Aircraft noise, traffic noise	-	21	0.3	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)	Y
	16:05	16:10	Sunny	60.6	62.6	58.4								
	16:10	16:15	Sunny	60.6	62.3	58.6								
	16:00	16:15	Sunny	60.7	62.5	58.6								
20-Mar-11	15:35	15:40	Cloudy	60.8	62.3	59.1	Generator, no construction activities	Traffic noise and birds	-	20	0.3	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)	Y
	15:40	15:45	Cloudy	60.6	62.0	59.0								
	15:45	15:50	Cloudy	61.2	62.6	59.3								
	15:35	15:50	Cloudy	60.8	62.3	59.1								
27-Mar-11	16:00	16:05	Fine	58.6	63.7	61.5	Generator, no construction activities	Aircraft noise, traffic noise	-	14	0.3	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)	Y
	16:05	16:05	Fine	58.8	63.3	61.7								
	16:10	16:15	Fine	58.5	63.0	60.8								
	16:00	16:15	Fine	58.6	63.3	61.4								


Min.	58.5
Max.	61.2

Normal Weekdays Noise Monitoring Results at NIM5 ( $L_{\text{eq}, 30\text{min}}$ )



Remark:  
- 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

Restricted Hours Noise Monitoring Results at NIM5 ( $L_{\text{eq}, 5\text{min}}$ )



Remark:  
- 70dB(A) was adopted as the Limit Level during restricted hours in the reporting period

*Annex G7 Cumulative Complaint and Summons/Prosecutions Log*

<b>Reporting Month</b>	<b>Number of Complaints in Reporting Month</b>	<b>Number of Summons/Prosecutions in Reporting Month</b>
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
<b>Overall Total</b>	<b>0</b>	<b>0</b>

---

Annex H

Calibration Reports for  
Sound Level Meters for All  
Sites



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC/2007/23</b>										
<b>Stonecutters Island STW Riser Shaft</b>										
<b>Marine Dumping Permit</b>										
SCRS0370	SCRS: Request for Disposal Site&Get Permit	24	05JAN10A	06FEB10	33					
<b>Openwork</b>										
SCRS0287	SCRS: Excavate 4th Panel to Formation Level	7	09JAN10A	23JAN10	50					
SCRS0289	SCRS: 4th Panel Desanding & Preparation Works	3	25JAN10	27JAN10	0					
SCRS0291	SCRS: 4th Panel Rebar Cage Installation	2	28JAN10	29JAN10	0					
SCRS0293	SCRS: 4th Panel Concreting Works	1	30JAN10	30JAN10	0					
SCRS0295	SCRS: Excavate 5th Panel to Formation Level	7	01FEB10	08FEB10	0					
SCRS0297	SCRS: 5th Panel Desanding & Preparation Works	3	09FEB10	11FEB10	0					
SCRS0299	SCRS: 5th Panel Rebar Cage Installation	2	12FEB10	13FEB10	0					
SCRS0301	SCRS: 5th Panel Concreting Works	1	18FEB10	18FEB10	0					
SCRS0303	SCRS: Excavate 6th Panel to Formation Level	7	19FEB10	26FEB10	0					
SCRS0305	SCRS: 6th Panel Desanding & Preparation Works	3	27FEB10	02MAR10	0					
SCRS0306	SCRS: Grouting Works Phase 1	40	03MAR10	19APR10	0					
SCRS0307	SCRS: 6th Panel Rebar Cage Installation	2	02MAR10	04MAR10	0					
SCRS0309	SCRS: 6th Panel Concreting Works	1	05MAR10	05MAR10	0					
SCRS0311	SCRS: Excavate 7th Panel to Formation Level	7	05MAR10	13MAR10	0					
SCRS0313	SCRS: 7th Panel Desanding & Preparation Works	3	15MAR10	17MAR10	0					
SCRS0315	SCRS: 7th Panel Rebar Cage Installation	2	18MAR10	19MAR10	0					
SCRS0317	SCRS: 7th Panel Concreting Works	1	20MAR10	20MAR10	0					
SCRS0319	SCRS: Excavate 8th Panel to Formation Level	7	22MAR10	29MAR10	0					
SCRS0321	SCRS: 8th Panel Desanding & Preparation Works	3	30MAR10	01APR10	0					
SCRS0323	SCRS: 8th Panel Rebar Cage Installation	2	02APR10	03APR10	0					
SCRS0325	SCRS: 8th Panel Concreting Works	1	06APR10	06APR10	0					
SCRS0327	SCRS: Excavate 9th Panel to Formation Level	7	07APR10	14APR10	0					
SCRS0329	SCRS: 9th Panel Desanding & Preparation Works	3	15APR10	17APR10	0					
SCRS0331	SCRS: 9th Panel Rebar Cage Installation	2	19APR10	20APR10	0					
SCRS0332	SCRS: Grouting Works Phase 2	40	21APR10	07JUN10	0					
SCRS0333	SCRS: 9th Panel Concreting Works	1	21APR10	21APR10	0					
SCRS0335	SCRS: Excavate 10th Panel to Formation Level	7	22APR10	29APR10	0					
SCRS0337	SCRS: 10th Panel Desanding & Preparation Works	3	30APR10	04MAY10	0					
SCRS0339	SCRS: 10th Panel Rebar Cage Installation	2	05MAY10	06MAY10	0					
SCRS0341	SCRS: 10th Panel Concreting Works	1	07MAY10	07MAY10	0					
SCRS0343	SCRS: Excavate 11th Panel to Formation Level	7	08MAY10	15MAY10	0					
SCRS0345	SCRS: 11th Panel Desanding & Preparation Works	3	17MAY10	19MAY10	0					
SCRS0347	SCRS: 11th Panel Rebar Cage Installation	2	20MAY10	21MAY10	0					
SCRS0349	SCRS: 11th Panel Concreting Works	1	22MAY10	22MAY10	0					
SCRS0351	SCRS: Excavate 12th Panel to Formation Level	7	24MAY10	31MAY10	0					
SCRS0353	SCRS: 12th Panel Desanding & Preparation Works	3	01JUN10	03JUN10	0					
SCRS0355	SCRS: 12th Panel Rebar Cage Installation	2	04JUN10	05JUN10	0					
SCRS0356	SCRS: Grouting Works Phase 3	40	08JUN10	28JUL10	0					
SCRS0357	SCRS: 12th Panel Concreting Works	1	07JUN10	07JUN10	0					
SCRS0359	SCRS: Excavate 13th Panel to Formation Level	7	09JUN10	16JUN10	0					
SCRS0361	SCRS: 13th Panel Desanding & Preparation Works	3	17JUN10	19JUN10	0					
SCRS0365	SCRS: 13th Panel Concreting Works	1	23JUN10	23JUN10	0					
SCRS0366	SCRS: 13th Panel Rebar Cage Installation	2	21JUN10	22JUN10	0					
SCRS0367	SCRS: Excavate 14th Panel to Formation Level	7	24JUN10	02JUL10	0					
SCRS0369	SCRS: 14th Panel Desanding & Preparation Works	3	03JUL10	05JUL10	0					
SCRS0371	SCRS: 14th Panel Rebar Cage Installation	2	07JUL10	08JUL10	0					
SCRS0373	SCRS: 14th Panel Concreting Works	1	09JUL10	09JUL10	0					
SCRS0380	SCRS: Install Desanding Wells for Pump test	12	20JUL10	02AUG10	0					
SCRS0390	SCRS: Pumping Test	6	03AUG10	09AUG10	0					
SCRS0392	SCRS: Submission of Pumping Test Report	6	10AUG10	16AUG10	0					
SCRS0394	SCRS: Demobilization for Dwell	6	10AUG10	16AUG10	0					
<b>Shaft Excavation</b>										
SCRS0400	SCRS: Construct Capping Beam & Shaft Collar	6	17AUG10	23AUG10	0					
SCRS0410	SCRS: Excavate Soil & Ring Beams (58.4m)	42	24AUG10	13OCT10	0					
SCRS0420	SCRS: Construct Levelling Pad	3	14OCT10	18OCT10	0					
SCRS0430	SCRS: Pre-excavation Grout for Raise Bore	90	19OCT10	02FEB11	0					
SCRS0440	SCRS: In-fill Concrete for Pilot Hole	12	07FEB11	19FEB11	0					
<b>Raise Boring</b>										
SCRS0700	SCRS: Rig Up Hole 1	5	07AUG12	11AUG12	0					
SCRS0710	SCRS: Pilot Drill 140 mtrs	16	13AUG12	30AUG12	0					
SCRS0720	SCRS: Attach reamer and Collar	3	31AUG12	03SEP12	0					
SCRS0730	SCRS: Ream 90 metres @ 3.5 mtr dia	35	04SEP12	16OCT12	0					
SCRS0740	SCRS: Lower Reamer and Remove	3	17OCT12	19OCT12	0					
SCRS0750	SCRS: De Rig Raise bore	5	20OCT12	26OCT12	0					
<b>Lower Shaft Construction</b>										
SCRS0835	SCRS: Blinding Layer & Base Slab for LS	6	27OCT12	02NOV12	0					
SCRS0840	SCRS: Bank shunt concreting	18	03NOV12	23NOV12	0					
SCRS0875	SCRS: Constr Venti-Shit to Tun Invert -136.5mPD	9	24NOV12	04DEC12	0					
SCRS0885	SCRS: Install System Form for LS -136.5mPD	9	05DEC12	14DEC12	0					
SCRS0935	SCRS: Construct Transition & Vent Shaft -136mPD	15	15DEC12	03JAN13	0					
SCRS0940	SCRS: Construct Shaft -136 to -30.5mPD	55	04JAN13	12MAR13	0					
<b>Upper Shaft Construction</b>										
SCRS0975	SCRS: Construct Vent Shift to Tun Invert -30.5mPD	9	13MAR13	22MAR13	0					
SCRS0995	SCRS: Install System Form for LS -30.5mPD	9	23MAR13	02APR13	0					
SCRS1045	SCRS: Construct Upper Shaft	36	03APR13	16MAY13	0					
SCRS1065	SCRS: Clear Area & Install Multi-Part Cover	3	17MAY13	20MAY13	0					
<b>Miscellaneous Works</b>										
SCRS2010	SCRS: Install E&M Services	18	21MAY13	10JUN13	0					
SCRS2020	SCRS: Reinstatement & Clear RS Area	12	11JUN13	25JUN13	0					
SCRS2025	SCRS: Complete All Works at SCI RS (KD-11)	0	0	25JUN13	0					
SCRS2030	SCRS: Landscaping & Planting Works	80	08SEP13	09NOV13	0					

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp.	2010	2011	2012	2013	2014
<b>HATS Stage 2A - Contract DC/2007/23</b>										
<b>Stonecutters Island STW Production Shaft</b>										
<b>Preliminary Works</b>										
SCPS10070	SCPS: Construct/Install Blast Protection	2	22SEP10	24SEP10	0					
SCPS10075	SCPS: Site Inspection from Mines	1	25SEP10	25SEP10	0					
SCPS10080	SCPS: Issue Blasting Permit	1	27SEP10	27SEP10	0					
<b>EBS, Env. &amp; Geotechnical Instrumentations</b>										
<b>Markers/UMPs/Other (Same note as Piez)</b>										
SCPS0391	SCPS: Install GS Markers (17 Nos.)	74	01SEP09A	01FEB10	85					
SCPS0393	SCPS: Joint Survey & Establish Baseline Readings GSM	14	02FEB10	20FEB10	0					
<b>Piezometers (Nearby P/Ws Covered in this Install)</b>										
SCPS0375	SCPS: BH907 Piezometer Baseline Establishment	26	10NOV09A	23JAN10	85					
SCPS0381	SCPS: BH908 Piezometer Baseline Establishment	26	10NOV09A	27JAN10	73					
SCPS0387	SCPS: BH906 Piezometer Baseline Establishment	26	15JAN10A	06FEB10	40					
<b>Electrical &amp; Mechanical Installations</b>										
SCPS0620	SCPS: Installation Works for 11KV Application	60	08APR10	18JUN10	0					
SCPS0625	SCPS: 11 KV Connection & Power On	4	19JUN10	23JUN10	0					
<b>Marine Dumping Permit</b>										
SCPS0370	SCPS: Request for Disposal Site & Get Permit	24	02JAN10A	05FEB10	38					
<b>Diaphragm Wall</b>										
SCPS0279	SCPS: Excavate 3rd Panel to Formation Level	12	16JAN10A	20JAN10	92					
SCPS0281	SCPS: 3rd Panel Desanding & Preparation Works	4	21JAN10	25JAN10	0					
SCPS0282	SCPS: Grouting Works Phase 1	45	21JAN10	17MAR10	0					
SCPS0283	SCPS: 3rd Panel Rebar Cage Installation	3	26JAN10	28JAN10	0					
SCPS0285	SCPS: 3rd Panel Concreting Works	1	29JAN10	29JAN10	0					
SCPS0287	SCPS: Excavate 4th Panel to Formation Level	23	30JAN10	01MAR10	0					
SCPS0289	SCPS: 4th Panel Desanding & Preparation Works	9	02MAR10	11MAR10	0					
SCPS0291	SCPS: 4th Panel Rebar Cage Installation	6	12MAR10	18MAR10	0					
SCPS0292	SCPS: Grouting Works Phase 2	45	18MAR10	11MAY10	0					
SCPS0293	SCPS: 4th Panel Concreting Works	1	19MAR10	19MAR10	0					
SCPS0297	SCPS: Excavate 5th Panel to Formation Level	8	20MAR10	29MAR10	0					
SCPS0299	SCPS: 5th Panel Desanding & Preparation Works	3	30MAR10	01APR10	0					
SCPS0301	SCPS: 5th Panel Rebar Cage Installation	2	02APR10	03APR10	0					
SCPS0303	SCPS: 5th Panel Concreting Works	1	06APR10	06APR10	0					
SCPS0307	SCPS: Excavate 6th Panel to Formation Level	23	07APR10	04MAY10	0					
SCPS0309	SCPS: 6th Panel Desanding & Preparation Works	9	05MAY10	14MAY10	0					
SCPS0310	SCPS: Grouting Works Phase 3	50	12MAY10	10JUL10	0					
SCPS0311	SCPS: 6th Panel Rebar Cage Installation	6	15MAY10	21MAY10	0					
SCPS0313	SCPS: 6th Panel Concreting Works	1	22MAY10	22MAY10	0					
SCPS0317	SCPS: Excavate 7th Panel to Formation Level	8	24MAY10	01JUN10	0					
SCPS0319	SCPS: 7th Panel Desanding & Preparation Works	3	02JUN10	04JUN10	0					
SCPS0321	SCPS: 7th Panel Rebar Cage Installation	2	05JUN10	07JUN10	0					
SCPS0323	SCPS: 7th Panel Concreting Works	1	08JUN10	08JUN10	0					
SCPS0327	SCPS: Excavate 8th Panel to Formation Level	8	09JUN10	18JUN10	0					
SCPS0329	SCPS: 8th Panel Desanding & Preparation Works	3	19JUN10	22JUN10	0					
SCPS0331	SCPS: 8th Panel Rebar Cage Installation	2	23JUN10	24JUN10	0					
SCPS0333	SCPS: 8th Panel Concreting Works	1	25JUN10	25JUN10	0					
SCPS0335	SCPS: Install Dewatering Wells for Pump-test	12	05JUL10	17JUL10	0					
SCPS0337	SCPS: Pumping Test	6	19JUL10	24JUL10	0					
SCPS0338	SCPS: Submission of Pumping Test Report	6	26JUL10	31JUL10	0					
SCPS0341	SCPS: Demobilization	6	26JUL10	31JUL10	0					
<b>Shaft Excavation</b>										
SCPS0500	SCPS: Construct Capping Beam & Shaft Collar	12	26JUL10	07AUG10	0					
SCPS0510	SCPS: Initial Excavation of Shaft (7m)	4	09AUG10	12AUG10	0					
SCPS0520	SCPS: Set-Up Equipment for Shaft Sink	12	13AUG10	28AUG10	0					
SCPS0525	SCPS: Erect Noise Enclosure at Shaft Top	12	13AUG10	28AUG10	0					
SCPS0530	SCPS: Excavate Soil & Ring Beams (50m)	22	27AUG10	21SEP10	0					
SCPS0575	SCPS: Probe, Grout, D&B Rock, Muck Out (87m)	100	28SEP10	25JAN11	0					
SCPS0640	SCPS: Construct Sump at Shaft Bottom	2	27JAN11	28JAN11	0					
SCPS0685	SCPS: Erect Tunnel Hoist & Muck Out System	10	29JAN11	12FEB11	0					
<b>Backfill, Reinstatement &amp; Landscaping</b>										
SCPS0910	SCPS: Backfill Shaft (20%)	8	12SEP13	21SEP13	0					
SCPS0920	SCPS: Backfill Shaft (40%)	8	23SEP13	02OCT13	0					
SCPS0930	SCPS: Backfill Shaft (60%)	8	03OCT13	11OCT13	0					
SCPS0940	SCPS: Backfill Shaft (80%)	8	12OCT13	22OCT13	0					
SCPS0950	SCPS: Backfill Shaft (100%)	8	23OCT13	31OCT13	0					
SCPS0960	SCPS: Reinstatement Around PS Area	12	01NOV13	14NOV13	0					
SCPS0970	SCPS: Demobilise Clear Area	6	15NOV13	21NOV13	0					
SCPS0975	SCPS: Complete All Works at SCI PS (KD-11)	0	21NOV13	21NOV13	0					
SCPS0980	SCPS: Landscaping & Planting Works	60	22NOV13	20JAN14	0					
SCPS0990	SCPS: Period of Establishment Works	360	21JAN14	15JAN15	0					
SCPS1000	SCPS: End of Establishment Period	0	0	15JAN15	0					



*TSP Monitoring Equipment*

Monitoring Station ID	Location	Monitoring Equipment	Last Calibration Date	Next Calibration Date
<i>24-hr and 1-hr TSP</i>				
AM1	Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)	HVS GMW GS-2310 (S/N 1808)	CM-AIR-43 (S/N 9833620)	24 March 2011
AM2	Rooftop of Hong Kong & Islands Regional Office, WSD	GMW GS-2310 (S/N 0145)	CM-AIR-43 (S/N 9833620)	24 March 2011
AM3	Rooftop of Wan Chai East PTW	GMW GS-2310 (S/N 0481)	CM-AIR-43 (S/N 9833620)	24 March 2011
AM4	A Location within the DSD Central PTW	GMW GS-2310 (S/N 9315)	CM-AIR-43 (S/N 9833620)	24 March 2011
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 9833620)	20 March 2011
AM6	Works Site Boundary	GMW GS-2310 (S/N 1254)	CM-AIR-43 (S/N 9833620)	24 March 2011

### Monitoring Equipment

Monitoring Station ID	Monitoring Equipment	Model & Serial No.	Last Calibration Date	Next Calibration Date
NM1 – NM5 <sup>(a)</sup>	Calibrator	Rion NC-73 (S/N 10786708)	13 July 2010	13 July 2011
		Rion NC-73 (S/N 10997142)	13 July 2010	13 July 2011
	Sound Level Meter	Rion NL-31 (S/N 00320533)	13 July 2010	13 July 2011
Rion NL-31 (S/N 00410224)		31 May 2010	31 May 2011	
Rion NL-31 (S/N 00983400)		26 October 2010	26 October 2011	

<sup>(a)</sup> The sound level meter (Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)) and the calibrator (Rion NC-73 (S/N 10786708) or Rion NC-73 (S/N 10997142)) is used in NM1, NM2, NM3, NM4 and NM5.

### Remarks

Monitoring Station ID	Location
NM1	Roof of Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)
NM2	Roof of Hyde Building
NM3	Roof of Goldfield Building
NM4	Roof of Block A, Kwan Yick Building Phase III
NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary



TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE.  
 VILLAGE OF CLEVELAND, OH 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX  
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 10, 2010 Roots-meter S/N 9833620 Ta (K) - 296  
 Operator Tisch Orifice I.D. - 1785 Pa (mm) - 750.57

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.3960	3.2	2.00
2	NA	NA	1.00	0.9840	6.4	4.00
3	NA	NA	1.00	0.8790	7.9	5.00
4	NA	NA	1.00	0.8390	8.7	5.50
5	NA	NA	1.00	0.6940	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9900	0.7092	1.4102	0.9957	0.7133	0.8881
0.9858	1.0018	1.9943	0.9915	1.0076	1.2560
0.9837	1.1191	2.2296	0.9894	1.1256	1.4042
0.9827	1.1713	2.3385	0.9884	1.1781	1.4728
0.9774	1.4084	2.8203	0.9830	1.4165	1.7762
Qstd slope (m) = 2.01637			Qa slope (m) = 1.26262		
intercept (b) = -0.02316			intercept (b) = -0.01458		
coefficient (r) = 0.99996			coefficient (r) = 0.99996		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:


$$Qstd = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Ta}/\text{Pa}))] - b \}$$



TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE.  
 VILLAGE OF CLEVELAND, OH 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX  
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT



\* y-axis equations:

Qstd series: 
$$\sqrt{\Delta H \left( \frac{P_a}{P_{std}} \right) \left( \frac{T_{std}}{T_a} \right)}$$

Qa series: 
$$\sqrt{\Delta H (T_a / P_a)}$$

#1785

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM1  
 Calibrated by : K.T.Ho  
 Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
 Serial Number : S/N 1808

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
 Service Date : 10 May 2010  
 Slope (m) : 2.01637  
 Intercept (b) : -0.02316  
 Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013  
 Ta(K) : 297

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	12.6	3.609	1.801	67	68.1
2   13 holes	10.0	3.215	1.606	58	59.0
3   10 holes	7.8	2.839	1.420	50	50.8
4   7 holes	5.0	2.273	1.139	38	38.6
5   5 holes	3.1	1.790	0.899	27	27.5

Sampler Calibration Relationship

Slope(m): 44.753 Intercept(b): -12.646 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 24/01/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM2  
Calibrated by : K.T.Ho  
Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 0145

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013  
Ta(K) : 297

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.8	3.492	1.743	64	65.1
2   13 holes	9.4	3.117	1.557	57	58.0
3   10 holes	7.2	2.728	1.364	49	49.8
4   7 holes	4.6	2.181	1.093	39	39.7
5   5 holes	2.8	1.701	0.855	29	29.5

Sampler Calibration Relationship

Slope(m):39.917 Intercept(b):-4.403 Correlation Coefficient(r):0.9998

Checked by: Magnum Fan

Date: 24/01/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM3  
 Calibrated by : K.T.Ho  
 Date : 20/01/2011

Sampler  
 Model : GMWS-2310 ACCU-VOL  
 Serial Number : S/N 0481

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785  
 Service Date : 10 May 2010  
 Slope (m) : 2.01637  
 Intercept (b) : -0.02316  
 Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013  
 Ta(K) : 297

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	12.3	3.566	1.780	64	65.1
2   13 holes	9.2	3.084	1.541	54	54.9
3   10 holes	6.9	2.671	1.336	45	45.8
4   7 holes	4.5	2.157	1.081	34	34.6
5   5 holes	2.7	1.671	0.840	23	23.4

Sampler Calibration Relationship

Slope(m): 44.334 Intercept(b): -13.590 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 24/01/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM4  
Calibrated by : K.T.Ho  
Date : 20/01/2011

Sampler  
Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 9315

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2009  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013  
Ta(K) : 297

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	12.2	3.551	1.773	64	65.1
2   13 holes	9.0	3.050	1.524	54	54.9
3   10 holes	7.0	2.690	1.346	47	47.8
4   7 holes	4.7	2.204	1.105	38	38.6
5   5 holes	2.8	1.701	0.855	28	28.5

Sampler Calibration Relationship

Slope(m):36.689 Intercept(b): -5.436 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 24/01/2011



High-Volume TSP Sampler  
5-Point Calibration Record

Location : Sai Ying Pun  
Calibrated by : K.T.Ho  
Date : 21/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 2146

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015  
Ta(K) : 293

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	8.8	2.935	1.467	60	59.4
2 13 holes	7.2	2.654	1.328	54	53.4
3 10 holes	5.4	2.299	1.152	46	45.5
4 7 holes	3.5	1.851	0.929	36	35.6
5 5 holes	2.8	1.655	0.832	31	30.7

Sampler Calibration Relationship

Slope(m): 37.151 Intercept(b): -3.359 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 25/01/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM6  
 Calibrated by : P.F.Yeung  
 Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
 Serial Number : S/N 1254

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785  
 Service Date : 10 May 2010  
 Slope (m) : 2.01637  
 Intercept (b) : -0.02316  
 Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013  
 Ta(K) : 297

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	10.0	3.215	1.606	56	56.9
2   13 holes	8.0	2.876	1.438	49	49.8
3   10 holes	6.2	2.532	1.267	42	42.7
4   7 holes	4.4	2.133	1.069	34	34.6
5   5 holes	3.0	1.761	0.885	27	27.5

Sampler Calibration Relationship

Slope(m):40.972 Intercept(b): -9.039 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 24/01/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AMI  
Calibrated by : K.T.Ho  
Date : 21/03/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 1808

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1017  
Ta(K) : 294

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	12.8	3.615	1.804	67	67.7
2   13 holes	10.2	3.227	1.612	59	59.6
3   10 holes	7.2	2.702	1.352	49	49.5
4   7 holes	5.2	2.304	1.154	42	42.4
5   5 holes	3.2	1.808	0.908	32	32.3

Sampler Calibration Relationship

Slope(m): 39.060 Intercept(b): -3.0350 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 24/03/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM2  
Calibrated by : K.T.Ho  
Date : 21/03/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 0145

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1017  
Ta(K) : 294

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.9	3.480	1.737	65	65.6
2   13 holes	9.8	3.158	1.578	58	58.5
3   10 holes	7.3	2.726	1.363	49	49.4
4   7 holes	4.8	2.210	1.108	38	38.3
5   5 holes	2.9	1.718	0.863	28	28.2

Sampler Calibration Relationship

Slope(m):42.733 Intercept(b): -8.810 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 24/03/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM3  
Calibrated by : K.T.Ho  
Date : 21/03/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 0481

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1017  
Ta(K) : 294

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1	18 holes	12.2	3.529	1.762	62	62.7
2	13 holes	9.1	3.048	1.523	52	52.5
3	10 holes	7.0	2.674	1.337	44	44.5
4	7 holes	4.5	2.144	1.075	33	33.3
5	5 holes	2.8	1.691	0.850	24	24.3

Sampler Calibration Relationship

Slope(m):42.235 Intercept(b): -11.857 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 24/03/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM4  
Calibrated by : K.T.Ho  
Date : 21/03/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 9315

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2009  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1017  
Ta(K) : 294

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	12.0	3.505	1.750	64	64.7
2   13 holes	8.8	3.001	1.499	54	54.6
3   10 holes	7.0	2.677	1.339	47	47.6
4   7 holes	4.8	2.217	1.111	37	37.4
5   5 holes	2.7	1.662	0.836	26	26.3

Sampler Calibration Relationship

Slope(m): 42.408 Intercept(b): -9.295 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 24/03/2011

**High-Volume TSP Sampler**  
**5-Point Calibration Record**

Location : Sai Ying Pun  
Calibrated by : K.T.Ho  
Date : 18/03/2011

**Sampler**

Model : TE-5170  
Serial Number : S/N 2146

**Calibration Office and Standard Calibration Relationship**

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

**Standard Condition**

Pstd (hpa) : 1013  
Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1017  
Ta(K) : 288

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.0	3.380	1.688	60	61.2
2   13 holes	9.8	3.191	1.594	56	57.1
3   10 holes	8.0	2.883	1.441	51	52.0
4   7 holes	4.8	2.233	1.119	39	39.7
5   5 holes	3.0	1.765	0.887	30	30.6

**Sampler Calibration Relationship**

Slope(m):37.799 Intercept(b): -2.762 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 20/03/2011

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM6  
Calibrated by : P.F.Yeung  
Date : 21/03/2011

Sampler

Model : GMWS-2310 ACCU-VOL  
Serial Number : S/N 1254

Calibration Office and Standard Calibration Relationship

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013  
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1016  
Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	8.0	2.862	1.431	55	55.6
2   13 holes	6.5	2.579	1.291	50	50.6
3   10 holes	5.0	2.262	1.133	44	44.5
4   7 holes	3.4	1.866	0.937	37	37.4
5   5 holes	2.2	1.501	0.756	30	30.4

Sampler Calibration Relationship

Slope(m):37.412 Intercept(b):3.200 Correlation Coefficient(r):0.9999

Checked by: Magnum Fan

Date: 24/03/2011





輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C103766

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Calibrator*

*Manufacturer : Rion*

*Model No. : NC-73*

*Serial No. : 10786708*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C103766.*

*The equipment is supplied by*

*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue : 13 July 2010*


*Certified by :*

*K.C. Lee*

此證書只供參考，如欲知詳情，請向本公司查詢。此證書只供參考，如欲知詳情，請向本公司查詢。

此證書只供參考，如欲知詳情，請向本公司查詢。此證書只供參考，如欲知詳情，請向本公司查詢。

此證書只供參考，如欲知詳情，請向本公司查詢。此證書只供參考，如欲知詳情，請向本公司查詢。



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C103766

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Calibrator  
MANUFACTURER : Rion  
MODEL NO. : NC-73  
SERIAL NO. : 10786708

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 12 July 2010

JOB NO. : IC10-1738

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested by :

  
L L Cheung

Date : 13 July 2010

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o A.L. Tsang Shan Wan Exchange Building, 1 Hing An Lane, Tuen Mun, New Territories, Hong Kong  
Tel: 2747 2906 Fax: 2744 8986 E-mail: calllab@suncreation.com Website: www.suncreation.com



# Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
TST150A	Measuring Amplifier	C101008
CL130	Universal Counter	C103289
CL281	Multifunction Acoustic Calibrator	C1005490

4. Test procedure : MA100N.

5. Results :

- 5.1 Sound Level Accuracy

<u>UUT Nominal Value</u>	<u>Measured Value (dB)</u>	<u>Mfr's Spec. (dB)</u>	<u>Uncertainty of Measured Value (dB)</u>
94 dB, 1 kHz	94.0	± 0.5	± 0.2

- 5.2 Frequency Accuracy

<u>UUT Nominal Value (kHz)</u>	<u>Measured Value (kHz)</u>	<u>Mfr's Spec.</u>	<u>Uncertainty of Measured Value (Hz)</u>
1	0.991 0	1 kHz ± 2 %	± 0.1

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C103778

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Meter*

*Manufacturer : Rion*

*Model No. : NL-31*

*Serial No. : 00320533*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C103778.*

*The equipment is supplied by*

*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue : 13 July 2010*

Certified by :

*K C Lee*

This report is prepared for calibration in accordance with the National Standard of Hong Kong and is not to be reproduced or used in full and without prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

Unit 41, The Central Industrial Building, Hong Kong and Unit 101, The Harbour City, Hong Kong

Tel: 2427 7816 Fax: 2744 5878 E-mail: sun@suncreation.com Web: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C103778

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Meter  
MANUFACTURER : Rion  
MODEL NO. : NL-31  
SERIAL NO. : 00320533

### TEST CONDITIONS

AMBIENT TEMPERATURE : (23 ± 2)°C  
LINE VOLTAGE : ---

RELATIVE HUMIDITY : (55 ± 20)%

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 12 July 2010

JOB NO. : IC10-1738

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested by :

  
L. L. Cheung

Date : 13 July 2010

This report is the property of Sun Creation Engineering Limited. It is to be used for the purpose for which it was prepared and for no other purpose. It is not to be distributed, copied, or otherwise used without the prior written approval of the Laboratory.

Sun Creation Engineering Limited, 10/F, Sun Creation Building, 100, Des Voeux Road, West, Hong Kong

Sun Creation Engineering Limited, 10/F, Sun Creation Building, 100, Des Voeux Road, West, Hong Kong

Sun Creation Engineering Limited, 10/F, Sun Creation Building, 100, Des Voeux Road, West, Hong Kong



# Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C100067
CL281	Multifunction Acoustic Calibrator	C1005490

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.3	± 0.7

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.3 (Ref.)
				104.00		104.3
				114.00		114.3

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)				
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.3	Ref.		
			Slow					94.2	± 0.1

The test equipment used in this laboratory are traceable to the National Standards as specified in this report and subject to the regular calibration program and with relevant approvals from our laboratory.



# Calibration Report

## 6.3 Frequency Weighting

### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>A</sub>	A	Fast	94.00	31.5 Hz	55.3	-39.4 ± 1.5
					63 Hz	68.4	-26.2 ± 1.5
					125 Hz	78.4	-16.1 ± 1.0
					250 Hz	85.8	-8.6 ± 1.0
					500 Hz	91.1	-3.2 ± 1.0
					1 kHz	94.3	Ref.
					2 kHz	95.3	+1.2 ± 1.0
					4 kHz	94.5	+1.0 ± 1.0
					8 kHz	90.5	-1.1 (+1.5 ; -3.0)
					12.5 kHz	85.0	-4.3 (+3.0 ; -6.0)


### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>C</sub>	C	Fast	94.00	31.5 Hz	91.5	-3.0 ± 1.5
					63 Hz	93.7	-0.8 ± 1.5
					125 Hz	94.2	-0.2 ± 1.0
					250 Hz	94.4	0.0 ± 1.0
					500 Hz	94.4	0.0 ± 1.0
					1 kHz	94.3	Ref.
					2 kHz	94.0	-0.2 ± 1.0
					4 kHz	92.8	-0.8 ± 1.0
					8 kHz	88.7	-3.0 (+1.5 ; -3.0)
					12.5 kHz	82.4	-6.2 (+3.0 ; -6.0)

## 6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Freq (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
20 - 110	L <sub>Aeq</sub>	A	60 sec	4	1	1/10 <sup>7</sup>	110.0	80	80.7	± 1.0
			5 min					70	70.7	± 1.0

The test equipment used for calibration is traceable to the National Standards as specified in the report. This report shall not be reproduced except in full and with prior written approval from this laboratory.



## Calibration Report

Remarks : - Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz :  $\pm 0.35$  dB  
250 Hz - 1 kHz :  $\pm 0.30$  dB  
2 kHz - 4 kHz :  $\pm 0.35$  dB  
8 kHz :  $\pm 0.45$  dB  
12.5 kHz :  $\pm 0.70$  dB  
104 dB : 1 kHz :  $\pm 0.10$  dB (Ref. 94 dB)  
114 dB : 1 kHz :  $\pm 0.10$  dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.





輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C102904

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Meter*

*Manufacturer : Rion*

*Model No. : NL-31*

*Serial No. : 00410224*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C102904.*

*The equipment is supplied by*


*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue : 31 May 2010*

*Certified by :*

*K C Lee*



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C102904

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Meter  
MANUFACTURER : Rion  
MODEL NO. : NL-31  
SERIAL NO. : 00410224

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 31 May 2010

JOB NO. : IC10-1356

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :

  
L. L. Cheung

Date : 31 May 2010

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o T.T. Tsing Shan Wan Exchange Building, J. Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: (852) 2666

Fax: 2744 9986

E-mail: calllab@suncreation.com

Website: www.suncreation.com

Page 1 of 4



# Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C100067
CL179	Acoustical Calibrator	C095223

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	93.9	± 0.7

6.1.2 Linearity


UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	93.9 (Ref.)
				114.00		113.9

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	93.9	Ref.
			Slow			93.8	



# Calibration Report

## 6.3 Frequency Weighting

### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>A</sub>	A	Fast	94.00	31.5 Hz	54.2	-39.4 ± 1.5
					63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.0
					250 Hz	85.2	-8.6 ± 1.0
					500 Hz	90.6	-3.2 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	90.0	-4.3 (+3.0 ; -6.0)

### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>C</sub>	C	Fast	94.00	31.5 Hz	90.6	-3.0 ± 1.5
					63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.7	-0.2 ± 1.0
					250 Hz	93.9	0.0 ± 1.0
					500 Hz	93.9	0.0 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.



# Calibration Report

## 6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
20 - 110	L <sub>Aeq</sub>	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 <sup>2</sup>		90	90.0	± 0.5
			60 sec.			1/10 <sup>3</sup>		80	80.0	± 1.0
			5 min.			1/10 <sup>3</sup>		70	70.0	± 1.0

Remarks : - Mfr's Spec. : IEC 60651 Type I & IEC 60804 Type I

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB  
 250 Hz - 1 kHz : ± 0.30 dB  
 2 kHz - 4 kHz : ± 0.35 dB  
 8 kHz : ± 0.45 dB  
 12.5 kHz : ± 0.70 dB  
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

### Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced, except in full, and with prior written approval from this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C105886

## *Certificate of Calibration*

*This is to certify that the equipment*

*Description : Sound Level Meter*

*Manufacturer : Rion*

*Model No. : NL-31*

*Serial No. : 00983400*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C105886.*

*The equipment is supplied by*

*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue : 26 October 2010*

*Certified by :*

*K C Lee*

The test equipment used for calibration are traceable to the National standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

Unit 41, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2827 2008 Fax: 2744 8900 E-mail: calib@suncreation.com Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C105886

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Meter  
MANUFACTURER : Rion  
MODEL NO. : NL-31  
SERIAL NO. : 00983400

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 25 October 2010

JOB NO. : IC10-2726

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :

  
L L Cheung


Date : 26 October 2010

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 41 Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong  
Tel: 2627 2996 Fax: 2744 8956 E-mail: call@suncreation.com Website: www.suncreation.com

Page 1 of 4



# Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C100067
CL281	Multifunction Acoustic Calibrator	C1006860

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.1

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.0	Ref.
			Slow			93.9	± 0.3

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.





# Calibration Report

## 6.3 Frequency Weighting


### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>A</sub>	A	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.3	+1.2 ± 1.6
					4 kHz	95.1	+1.0 ± 1.6
					8 kHz	93.0	-1.1 (+2.1 ; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0)

### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>C</sub>	C	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.6
					4 kHz	93.4	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.



## Calibration Report

Remarks : - Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz :  $\pm 0.35$  dB  
250 Hz - 500 Hz :  $\pm 0.30$  dB  
1 kHz :  $\pm 0.20$  dB  
2 kHz - 4 kHz :  $\pm 0.35$  dB  
8 kHz :  $\pm 0.45$  dB  
12.5 kHz :  $\pm 0.70$  dB  
104 dB : 1 kHz :  $\pm 0.10$  dB (Ref. 94 dB)  
114 dB : 1 kHz :  $\pm 0.10$  dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C103765

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Calibrator*

*Manufacturer : Rion*

*Model No. : NC-73*

*Serial No. : 10997142*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C103765.*

*The equipment is supplied by*

*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue 13 July 2010*


*Certified by :*

*K C Lee*

This certificate was issued under the authority of the Calibration and Testing Laboratory of Sun Creation Engineering Limited. The Laboratory is a member of the International Laboratory Accreditation Cooperation (ILAC) and the Asia Pacific Laboratory Accreditation Cooperation (APLAC). The Laboratory is also a member of the Hong Kong Accreditation Council (HKAC) and the Hong Kong Testing Agency (HTA).

This certificate is valid only for the equipment and the specific items and ranges mentioned in the Calibration Report No. C103765.

This certificate is not valid for any other equipment or for any other items or ranges. The Laboratory is not responsible for the accuracy of the results obtained from the use of this certificate for any other purpose.



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C103765

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Calibrator  
MANUFACTURER : Rion  
MODEL NO. : NC-73  
SERIAL NO. : 10997142

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 12 July 2010

JOB NO. : IC10-1738


### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested by :

  
L L Cheung

Date : 13 July 2010

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 41, Tsing Shan Wan Exchange Building, 1 Hong On Lane, Tuen Mun, New Territories, Hong Kong  
Tel: 2927 2600 Fax: 2744 8986 E-mail: [enquiry@suncreation.com](mailto:enquiry@suncreation.com) Website: [www.suncreation.com](http://www.suncreation.com)

Page 1 of 2



# Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
TST150A	Measuring Amplifier	C101008
CL130	Universal Counter	C103289
CL281	Multifunction Acoustic Calibrator	C1005490

4. Test procedure : MA100N.

5. Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.1	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.991 1	1 kHz ± 2 %	± 0.1

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced, except in full and with prior written approval from this laboratory.

Annex I

Event / Action Plans for Air  
Quality, Noise and  
Landscape and Visual  
Monitoring

**Table II** *Event Action Plan for Air Quality Monitoring*

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
<i>Action Level</i>				
Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding; and,</li> <li>Increase monitoring frequency to daily.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET; and,</li> <li>Check Contractor's working method.</li> </ul>	<ul style="list-style-type: none"> <li>Notify Contractor</li> </ul>	<ul style="list-style-type: none"> <li>Rectify any unacceptable practice; and,</li> <li>Amend working methods if appropriate.</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily; and,</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures; and,</li> <li>Supervise Implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor, and,</li> <li>Ensure remedial measures properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ul>

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
<i>Limit Level</i>				
Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily; and,</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures; and,</li> <li>Supervise implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and,</li> <li>Ensure remedial measures properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and,</li> <li>Amend proposal if appropriate.</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and,</li> <li>If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and,</li> <li>Supervise the implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented; and,</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control; and,</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ul>



**Table I2** *Event Action Plan for Noise Monitoring*

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Action Level being exceeded	<ul style="list-style-type: none"> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required; and,</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ul>	<ul style="list-style-type: none"> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and,</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; and,</li> <li>Supervise the implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Submit noise mitigation proposals to IEC and ER; and,</li> <li>Implement noise mitigation proposals.</li> </ul>

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Limit Level being exceeded	<ul style="list-style-type: none"> <li>• Inform IEC, ER, Contractor and EPD;</li> <li>• Repeat measurements to confirm findings;</li> <li>• Increase monitoring frequency;</li> <li>• Identify source and investigate the cause of exceedance;</li> <li>• Carry out analysis of Contractor's working procedures;</li> <li>• Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>• Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and,</li> <li>• If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>• Discuss amongst ER, ET, and Contractor on the potential remedial actions; and,</li> <li>• Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ul>	<ul style="list-style-type: none"> <li>• Confirm receipt of notification of failure in writing;</li> <li>• Notify Contractor;</li> <li>• In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>• Supervise the implementation of remedial measures; and,</li> <li>• If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> </ul>	<ul style="list-style-type: none"> <li>• Take immediate action to avoid further exceedance;</li> <li>• Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>• Implement the agreed proposals;</li> <li>• Submit further proposal if problem still not under control; and,</li> <li>• Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> </ul>

**Table I3** *Event and Action Plan for Landscape and Visual Impact - Construction Phase*

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Non-conformity on one occasion	Identify source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial action until rectification has been completed	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement
Repeated Non-conformity	Identify source Inform the IEC and the ER Increase monitoring (site audit) frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring (site audit)	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement

Annex J

## Waste Flow Table

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island  
**Contract No. : DC/2007/23**  
**Monthly Summary Waste Flow Table for 2009 (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated (in '000m <sup>3</sup> )	Broken Concrete (see Note 4) (in '000m <sup>3</sup> )	Reused in the Contract (in '000m <sup>3</sup> )	Reused in other Projects (in '000m <sup>3</sup> )	Disposed as Public Fill (in '000m <sup>3</sup> )	Metals (see Note 2) (in '000kg)	Paper/ cardboard packaging (see Note 2) (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in'000kg / '000L)	Others, e.g. general refuse (in '000m <sup>3</sup> )
Jan										
Feb										
Mar										
Apr										
May										
June										
Sub-total										
July	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0
Sept	0.016	0	0	0	Dry 0.016	0	0	0	0	0.068
Oct	0.523	0	0	0	0.523	0	0	0	0	0.086
Nov	2.331	0	0	0	2.275	99.2	0.036	0	0	0.129
Dec	3.803	0	0	0	3.004	1	0	0	0	0.120
Total	6.673	0	0	0	5.818	100.2	0.036	0	0	0.403

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
  - (4) Broken concrete for recycling into aggregates
  - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m<sup>3</sup> by volume.
  - (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

**Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island**  
**Contract No. : DC/2007/23**  
**Monthly Summary Waste Flow Table for 2010 (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly				Actual Quantities of C&D Wastes Generated Monthly							
	Total Quantity Generated (in '000m <sup>3</sup> )	Broken Concrete (see Note 4) (in '000m <sup>3</sup> )	Reused in the Contract (in '000m <sup>3</sup> )	Reused in other Projects (in '000m <sup>3</sup> )	Disposed as Public Fill (in '000m <sup>3</sup> )	Dry	Wet	Metals (see Note 2) (in '000kg)	Paper/ cardboard packaging (see Note 2) (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in'000kg / '000L)	Others, e.g. general refuse (in '000m <sup>3</sup> )
Jan	5.341	0	0	0	3.066	2.275		0	0.144	0	0.8	0.178
Feb	3.328	0	0	0	1.541	1.787		0	0	0	0	0.167
Mar	4.486	0	0	0	2.019	2.467		0	0.09	0	0	0.148
Apr	4.864	0	0	0	1.756	3.108		0	0.054	0	0	0.160
May	7.092	0	0	0	3.383	3.709		0	0.144	0	0.3	0.157
June	6.190	0	0	0	1.053	5.107		0	0.09	0	0.4	0.455
<b>Sub-total</b>	<b>31.301</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>12.848</b>	<b>18.453</b>		<b>0</b>	<b>0.522</b>	<b>0</b>	<b>1.5</b>	<b>1.265</b>
July	5.031	0	0	0	1.006	4.025		0	0.162	0	0	0.212
Aug	5.140	0	0	0.23	1.970	2.940		0	0.09	0	0.4	0.312
Sep1	3.593	0.15	0	0.35	1.771	1.322		0	0.09	0	1	0.146
Oct	2.324	0	0	0	1.429	0.895		0	0.144	0	0	0.078
Nov	5.927	0	0	0	4.383	1.544		0	0	0	0.8	0.078
Dec	4.963	0	0	0	4.840	0.123		0	0.072	0	0	0.078
<b>Total</b>	<b>58.279</b>	<b>0.15</b>	<b>0</b>	<b>0.58</b>	<b>28.247</b>	<b>29.302</b>		<b>0</b>	<b>1.080</b>	<b>0</b>	<b>3.7</b>	<b>2.169</b>

- Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.  
(2) Metal and paper/cardboard packaging will be collected by recycler for recycling.  
(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.  
(4) Broken concrete for recycling into aggregates  
(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m<sup>3</sup> by volume.  
(6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island  
**Contract No. : DC/2007/23**  
**Monthly Summary Waste Flow Table for 2011 (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated (in '000m <sup>3</sup> )	Broken Concrete (see Note 4) (in '000m <sup>3</sup> )	Reused in the Contract (in '000m <sup>3</sup> )	Reused in other Projects (in '000m <sup>3</sup> )	Disposed as Public Fill (in '000m <sup>3</sup> )		Metals (see Note 2) (in '000kg)	Paper/ cardboard packaging (see Note 2) (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg / '000L)	Others, e.g. general refuse (in '000m <sup>3</sup> )	
Jan	8.423	0	0	0	Dry	Wet	0	0.09	0	1.2	0.124	
					8.236	0.187						
Feb	7.794	0	0	0.799	6.814	0.181	0	0.09	0	0	0.138	
Mar	9.641	0	0	0.576	9.007	0.058	0	0.19	0	0	0.059	
Apr	0	0	0	0	0	0	0	0	0	0	0	
May	0	0	0	0	0	0	0	0	0	0	0	
June	0	0	0	0	0	0	0	0	0	0	0	
Sub-total	25.858	0	0	1.375	24.057	0.426	0	0.37	0	1.2	0.321	
July	0	0	0	0	0	0	0	0	0	0	0	
Aug	0	0	0	0	0	0	0	0	0	0	0	
Sept	0	0	0	0	0	0	0	0	0	0	0	
Oct	0	0	0	0	0	0	0	0	0	0	0	
Nov	0	0	0	0	0	0	0	0	0	0	0	
Dec	0	0	0	0	0	0	0	0	0	0	0	
Total	25.858	0	0	1.375	24.057	0.426	0	0.37	0	1.2	0.321	

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
  - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
  - (4) Broken concrete for recycling into aggregates
  - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m<sup>3</sup> by volume.
  - (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).