# **Highways Department**

Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen **Mun Road Town Centre** Section

**Quarterly Environmental** Monitoring and Audit Summary Report (February to April 2011)

Final

Certified by Environmental Team Leader Coleman Ng

Ove Arup & Partners Hong Kong Ltd

Verified by Independent Environmental Checker David Yeung ENVIRON Hong Kong Ltd

# **Contents**

Exe	Executive Summary					
1	Projec	et Information	1			
	1.1	Project Background and Programme	1			
	1.2	Project Organization	1			
2	EM&A	Requirements	3			
	2.1	Monitoring Parameters	3			
	2.2	Environmental Quality Performance Limits	4			
	2.3	Environmental Mitigation Measures	4			
3	Impler	mentation Status	4			
	3.1	Implementation Status of Mitigation Measures	4			
4	Enviro	Environmental Monitoring Results				
	4.1	Air Monitoring Results and Observations	8			
	4.2	Noise Monitoring Results and Observations	g			
	4.3	Landscape and Visual Monitoring Audit Results	10			
5	Waste	e Disposal	10			
6	Enviro	Environmental Performance				
	6.1	Non-Compliance Record	10			
	6.2	Review of Reasons of Non-Compliance	10			
	6.3	Notification of Summons and Successful Prosecution	11			
	6.4	Complaint Record	11			
7	Concl	usions and Recommendations	14			
	7.1	Conclusions	14			
	7.2	Recommendations	14			
8	Refere	ence	15			

Appendix A

Construction programme

Appendix B

**Environmental Mitigation Measures** 

Appendix C

Impact Air Monitoring Results

Appendix D

Wind Data

Appendix E

Impact Noise Monitoring Results

Appendix F

Details of LR, LCA and VSR

Appendix G

Complaint Log

# **Executive Summary**

This is the third quarterly Environmental Monitoring and Audit (EM&A) summary report prepared by Ove Arup & Partners Hong Kong Limited (Arup), the designated Environmental Team (ET), for the Project "Traffic Improvements to Tuen Mun Road Town Centre Section". This report presents the results of EM&A works conducted for the period from 1 February to 30 April 2011.

#### **Environmental Monitoring Works – Breaches of Action and Limit Levels**

#### Air Quality

All 24-hour TSP measurements during the reporting period were below the Action and Limit Level. No exceedance of Action and Limit Level was found.

#### Noise

Totally 19 limit level exceedances (4 in February, 8 in March and 7 in April 2011) of noise monitoring were recorded during the reporting period. Based on the on-site observations and interpretation from the results, noise exceedance was not related to the construction activities. No particular remedial work is required.

However, two noise complaints (February and April 2011 respectively), hence, two Action Level exceedence, were recorded in the reporting period.

Construction works were carried out during the restricted hours, the conditions stipulated in CNPs of related construction works were strictly followed by the Contractor. No non-compliance was recorded.

# Landscape and Visual Audit

In the reporting period, landscape and visual site audit in accordance with the requirements stipulated in the EM&A manual were conducted. Total 478 trees were felled and the pruning of the transplanted trees was carried out during the reporting period, no substantial change of LR, LCA and VSR was noted.

#### Waste Disposal

Inert C&D materials with actual amount of 10,936.96 m³ were generated and disposed of at public fills at Tuen Mun Area 38 in the reporting period. 188.385 m³ general refuse were generated and disposed of at WENT landfill during the reporting period.

# **Environmental Auditing**

The environmental site audits were conducted on a weekly basis. No non-conformance to the environmental requirements was identified during the reporting period.

### **Complaint Log**

Three environmental complaints (1 in February and 2 in April 2011) regarding the construction noise and water quality were recorded in the reporting period. After the investigation, it is concluded that all complaints were attributable to the Contract. The corresponding mitigation measure due to the complaint was recommended to carry out by the Contractor. Nevertheless, the Contractor was reminded to implement proper mitigation measure as stipulated in EM&A Manual to minimize any noise and water quality implication.

#### **Notifications of Summons and Successful Prosecutions**

No summonses or prosecution related to the environmental issues were made against the Project in the reporting period.

# **1 Project Information**

# 1.1 Project Background and Programme

Ove Arup & Partners Hong Kong Limited (Arup) was appointed by Highways Department (HyD) as the Environmental Team (ET) for *Agreement No. CE22/2005 (HY) Supplementary Agreement 1 Traffic Improvements to Tuen Mun Road Town Centre Section* (the Project) under Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section. The Project was commenced on August 2010 and to be completed on January 2014. Location of the works area is indicated in **Figure 1.1.** 

The Project involves widening the following sections of TMR from dual-two carriageway to dual-three carriageway:

- Wong Chu Road Section, (from Wong Chu Road Interchange to Tuen Hing Road);
- Tuen Mun Town Plaza Section, (from Yan Oi Town Square to Tuen Hing Road).

The Project is a designated project under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499). Environmental Monitoring and Audit (EM&A) work is required in accordance with the conditions stipulated in the Environmental Permit (EP) (EP-342/2009/A) and the EM&A Manual of the Project.

The rolling construction programme during the reporting period is attached in **Appendix A**. The major construction activities carried out by the Contractor in the reporting period are summarized in **Table 1.1**.

**Table 1.1** Construction activities in the reporting period

Locations	Major Works Undertaken				
All area	Site clearance, site hoarding construction, tree felling and transplanting, ground investigation, temporary footbridge construction; pilling works, underground utilities and drainage diversion				

#### 1.2 Project Organization

The Project organization structure in relation to the environmental management is shown in **Figure 1.2**. Contacts of key environmental staff of the Project are shown in **Table 1.2**.

Figure 1.2 Project Organization – Environmental Management




Figure 1.1 Location of works area and air, noise environmental monitoring stations




Table 1.2 Contacts of key environmental staff

Organization	Name	Telephone
<b>Environmental Protection Department</b>		
Environmental Protection Officer (Strategic Assessment)22	Thomas To	2835 1103
Project Proponent		
Highways Department: Senior Engineer	Kenneth Chan	2762 3422
Supervising Officer / Supervising Officer's Representative		
AECOM Asia Co. Ltd.: Chief Resident Engineer	Patrick Lee	2969 9200
Independent Environmental Checker		
ENVIRON Hong Kong Limited: Independent Environmental Checker	David Yeung	3743 0717
Environmental Team		
Ove Arup & Partners Hong Kong Ltd: Environmental Team Leader	Coleman Ng	2268 3097
Contractor		
China Harbour Engineering Company Limited		
Site Agent	W.S. Ng	2403 0529
Environmental Officer	Marko Chan	2403 0527

# 2 EM&A Requirements

# 2.1 Monitoring Parameters

Air quality monitoring shall be measured in terms of the TSP levels for 24-hour periods. For noise monitoring, construction noise shall be measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ). Furthermore, the monitoring of the implementation of the landscape and visual mitigation measures shall be checked to ensure that they are fully required. **Table 2.1 and Figure 1.1** show the names and locations of the monitoring locations. The monitoring parameters, frequency and performance limits are summarised in **Table 2.2**.

 Table 2.1
 Summary of air and noise monitoring stations

ID	Premise
Air	
AM1	Chung Sing Benevolent Society Mrs. Aw Boon Haw Secondary School
AM2	Tung Wah Group of Hospitals Tai Tung Pui Social Service Building
AM3	Shun Tak Fraternal Association Wu Siu Kui Memorial Primary School
AM4	The Chinese Manufacturers' Association Of Hong Kong Choi Cheung Kok Secondary School
AM5	Tuen Mun Town Hall
AM6	Yan Oi Tong Jockey Club Community and Sports Centre
Noise	
N1	Kam Fai Garden
N2	Tung Wah Group of Hospitals Tai Tung Pui Social Service Building
N3	Po Leung Kuk The Hong Kong Taoist Association Yuen Yuen Primary School
N4	Shun Tak Fraternal Association Wu Siu Kui Memorial Primary School
N5	Tuen King Building
N6	The Chinese Manufacturers' Association Of Hong Kong Choi Cheung Kok Secondary School

Limit Level Monitoring **Parameters** Frequency Location **Action Level** 1-hour TSP Air 3 times AM1 290 μg/m<sup>3</sup> 500 μg/m<sup>3</sup> every 6 AM2 291  $\mu$ g/m<sup>3</sup> days (Note 1) AM3 287 μg/m<sup>3</sup> AM4 292 μg/m<sup>3</sup> AM5 286 μg/m<sup>3</sup> AM6 290 μg/m<sup>3</sup> 24-hour TSP Once every AM1 146 μg/m<sup>3</sup> 260 μg/m<sup>3</sup> 6 days AM2 151 μg/m<sup>3</sup> AM3 150 μg/m<sup>3</sup> AM4 150 μg/m<sup>3</sup> AM5 146 μg/m<sup>3</sup> AM6 147 μg/m<sup>3</sup> N1, N2 & Noise 0700 - 1900 hour on normal Once per When one 75 dB(A) week documented weekdays - Leq(30min) N5 70/65 (Note 3) complaint is N3, N4 & received N6 0700 - 2300 hours on holiday; and 1900 - 2300 hours on all N1, N2, N3, other days - Leg(5min) (Note 2) N4, N5 & 2300 - 0700 hours of next N6 day - Leq(5min) (Note 2) N/A Landscape Landscape resources (LR), Twice site Entire site N/A and Visual landscape character audit per area area(LCA) and view sensitive month receiver (VSR) (Note 4)

**Table 2.2** Monitoring parameters, frequency, locations and performance limits

# Notes:

- 1. 1-hr TSP monitoring would be required in case of receiving complaints
- 2. If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.
- 3. For normal day-time working hours, the noise criteria are 70 dB(A) and 65 dB(A) for normal reaching periods and examination period respectively.
- 4. The details of each LR, LCA and VSR are summarized in Appendix F.

# 2.2 Environmental Quality Performance Limits

All the monitoring results will be checked against the Action and Limit levels described in the Baseline Monitoring Report, of which they are summarised in **Table 2.1.** 

#### 2.3 Environmental Mitigation Measures

The environmental mitigation measures carried out were basically followed the requirements described in the EIA Report. Major mitigation measures during the construction phase in relation air quality, noise, water quality, ecology, waste management as well as landscape and visual are summarised in **Appendix B.** 

# 3 Implementation Status

# 3.1 Implementation Status of Mitigation Measures

Environmental site inspections were carried out on a weekly basis to monitor environmental issues on the construction sites to ensure that all mitigation measures were implemented timely and properly. Key mitigation measures observed were: vehicles were washed to remove any dusty materials from its body and wheels before leaving a construction site, quiet powered mechanical equipment (QPME) were used as well as sufficient waste disposal points were provided and regular collection for disposal.

**Table 3.1** summaries the site inspections in the reporting period and corresponding followup status by the Contractor.

 Table 3.1
 Key findings of weekly environmental site audit in the reporting period

Table 3.1	Key findings of weekly environmental site audit in the reporting per Location Inspection Key Observations & Recommendations Con		Contractor's	
Monitoring Parameter	Location	Inspection Date	Rey Observations & Recommendations	Follow-Up Status
Air Quality	Tsing Hoi Circuit	2 Feb 11	The Contractor should provide the tarpaulin covering for the stockpiles to avoid dust disturbance.	Tarpaulin covering had been provided. Closed on 10 Feb 11.
	Yan Ching Street	17 Feb 11	Tarpaulin covering of the cement bags (>20bags) was observed. However, the Contractor was reminded to cover the cement bags entirely to avoid dust disturbance.	The reminder had been noted by Contractor. Closed on 24 Feb 11.
		10 Mar 11	Dark smoke emission from the generator was observed. The Contractor should maintain the machine condition to avoid dark smoke emission.	Dark smoke emission was not observed. Closed on 15 Mar 11.
	Pui To Road	24 Mar 11	The exposed soil should be covered entirely by tarpaulin to avoid dust disturbance.	Tarpaulin covering had been provided. Closed on 31 Mar 11.
	Tsing Hoi Circuit	31 Mar 11	The Contractor should provide the tarpaulin barrier during excavation operation to minimize dust disturbance to public.	Tarpaulin barrier had been provided. Closed on 7 Apr 11.
	Yan Oi Tong Street, Tuen Hi Road	20 Apr 11	The Contractor was reminded to increase water spray frequency to minimise dust impact.	Contractor had been noted. Closed on 28 Apr 11.
Water Tuen Hi Quality Road		2 Feb 11	Water leakage from water tank barrier was observed. The Contractor should fix the leakage as soon as possible and clean up the overflowing area.	Water leakage had been fixed. Closed on 10 Feb 11.
		28 Apr 11	The damaged sandbags along the site boundary should be replaced to avoid the sand dropping to public area.	Damaged sandbags had been replaced. Closed on 5 May 11.
	Yan Oi Tong Circuit	10 Feb 11	The Contractor should increase the height of tarpaulin barrier to avoid any silt/mud spillage to public area during the drilling operation. In addition, the height of the sand bag bunding should also be increased.	The height of barrier had been increased. Closed on 17 Feb 11.
		17 Feb 11	The Contractor was reminded to remove the stagnant water in the air compressor drip tray as soon as possible after rainy day.	The reminder had been noted by Contractor. Closed on 24 Feb 11.
	Rosedale Garden	14 Apr 11	Accumulated debris and silt in the U-channel should be removed as soon as possible.	Debris had been removed. Closed on 20 Apr 11.
	Tuen Fat Road	31 Mar 11	The Contractor should replace the damaged sandbags and increase the bunding height to avoid surface runoff overflowing.	Sandbags bunding had been replaced. Closed on 7 Apr 11.

Monitoring Parameter	Location	Inspection Date	Key Observations & Recommendations	Contractor's Follow-Up Status
Water Quality	Yan Ching Street	10 Feb 11	Accumulated silt and sand in the storm water channel was observed. The Contractor should clean the channel as soon as possible.	The storm water channel had been cleaned. Closed on 17 Feb 11.
	Yan Ching Street	10 Mar 11	The Contractor was reminded to increase the height of sandbags bunding along the site boundary to avoid any surface runoff overflowing to public area.	The reminder had been noted by Contractor. Closed on 15 Mar 11.
			Stagnant water was observed in the generator drip tray. The Contractor should remove the stagnant water as soon as possible.	Stagnant water had been removed. Closed on 15 Mar 11.
		15 Mar 11	The Contractor should provide sandbags to completely block the unused u-channel to avoid muddy waster accumulation. In addition, the Contractor should provide regularly cleaning of the channel to avoid any silt or sand accumulation	Sandbags bunding had been provided. Closed on 24 Mar 11.
		20 Apr 11	The contractor was reminded to re-installed damaged fabric hoarding and seal gaps between fabrics.	Contractor had been noted. Closed on 28 Apr 11.
	Yan Ching Street, Tuen Hi Road	14 Apr 11	The contractor should provide adequate sandbags bunding along water barrier to avoid surface runoff overflowing to public area at both locations. Damaged sandbags along site boundary at Tuen Hi Road should be replaced as soon as possible.	Sandbags bunding had been provided. Closed on 20 Apr 11.
	Rosedale Garden	14 Apr 11	Accumulated debris and silt in the U-channel should be removed as soon as possible.	Debris had been removed. Closed on 20 Apr 11.
	Tsing Hoi Circuit	20 Apr 11	The contractor was reminded to follow approved/agreed drainage plan to avoid waste (including surface runoff) leaving the site without treatment.	Contractor had been noted. Closed on 28 Apr 11.
	Yan Oi Tong Street	20 Apr 11	The contractor was reminded to liaise with SOR to ascertain the purpose of a section which currently without hoarding. If the section was used for site entrance/exit wheel washing facility should be provided. Hoarding should be provided otherwise	Contractor had been noted. Closed on 28 Apr 11.
	Tsing Hoi Play- ground	28 Apr 11	The contractor should provide the bunding along site boundary (TMR side) to avoid any soil/rock dropping to TMR.	Bunding had been provided. Closed on 5 May 11.
	Tsing Sin Play- ground	10 Feb 11	The stagnant water in storm water channel should be removed as soon as possible to avoid accumulation.	Stagnant water had been removed. Closed on 24 Feb 11.
			The Contractor was reminded to replace the damaged sand bags as soon as possible to avoid any silt/sand overflowing to public area.	The reminder had been noted by Contractor. Closed on 17 Feb 11.
		17 Feb 11	Stagnant water in the u-channel should be removed regularly to avoid accumulation, especially after rainy days. The Contractor should enhance the cleaning frequency.	Stagnant water had been removed. Closed on 24 Feb 11.

Monitoring Parameter	Location	Inspection Date	Key Observations & Recommendations	Contractor's Follow-Up Status
Noise	Tsing Hoi Circuit	20 Apr 11	The contractor was reminded not to use hand-held breaker without noise label.	Contractor had been noted. Closed on 28 Apr 11.
	Yan Ching Street	20 Apr 11	The contractor was reminded to add noise blanket to avoid noise compliant from a nearby home for elderly.	Contractor had been noted. Closed on 28 Apr 11.
Landscape and Visual	Yan Oi Tong Circuit	24 Feb 11	The Contractor should provide the fence for the retained trees protection. Construction equipments/machines should not be placed within the fencing area.	Fencing had been provided. Closed on 3 Mar 11.
	Rosedale Garden	14 Apr 11	Fencing should be provided for the retained trees protection.	Fencing had been provided. Closed on 20 Apr and 5
	Yan Oi Tong Circuit	28 Apr 11		May 11 respectively.
	On Ting Estate	15 Mar 11	The construction materials should not be placed too close to the retained trees	Construction materials had been removed. Closed on 24 Mar 11.
Waste / Chemical Management	Yan Oi Tong Circuit	2 Feb 11	The Contractor should provide the drip tray for chemicals (i.e. paints and thinners) placing.	Chemicals had been removed. Closed on 10 Feb 11.
	Pui To Road	17 Feb 11	The construction waste and debris should be removed regularly to avoid accumulation.	The construction waste and debris had been removed. Closed on 24 Feb 11.
	Tsing Sin Play- ground	17 Feb 11	The waste cement bags and empty chemical containers should be removed regularly to avoid accumulation.	The waste cement bags and empty chemical containers had been removed. Closed on 24 Feb 11.
	Tuen Hi Road	15 Mar 11	The waste cement bags should be removed regularly to avoid accumulation.	Waste cement bags had been removed. Closed on 24 Mar 11.
		7 Apr 11	The debris and construction waste should be removed regularly to avoid accumulation.	Debris and construction waste had been removed. Closed on 14 Apr 11.
			The muddy surface between Tuen Mun Road and Tuen Hi Road should be cleaned.	Muddy surface had been cleaned. Closed on 14 Apr 11.
	Tsing Hoi Circuit	24 Mar 11	The waste batteries should be collected and treated as chemical waste.	Waste batteries had been removed. Closed on 31 Mar 11.

Monitoring Parameter	Location	Inspection Date	Key Observations & Recommendations	Contractor's Follow-Up Status
Waste / Chemical Management	Yan Ching Circuit	24 Mar 11	Accumulated mud and silt was observed in the generator drip tray. The Contractor should remove the mud & silt as soon as possible.	Drip tray had been cleaned. Closed on 31 Mar 11.
	Rosedale Garden	24 Mar 11	The Contractor was reminded to remove the broken trunks as soon as possible.	The reminder had been noted by Contractor. Closed on 31 Mar 11.
	Yan Ching Street	7 Apr 11	The contractor should remove the accumulated silt and mud outside the bunding area as well as the stagnant water as soon as possible.	Accumulated silt and mud as well as stagnant water had been removed. Closed on 14 Apr 11.
Waste / Chemical Management	Yan Oi Tong Street	20 Apr 11	The Contractor was reminded to conduct proper waste (metal, paper and plastic) segregation.	Contractor had been noted. Closed on 28 Apr 11.

# 4 Environmental Monitoring Results

# 4.1 Air Monitoring Results and Observations

# 4.1.1 Air Quality Monitoring Results

Monitoring of 24-hour TSP were conducted at monitoring stations AM1, AM2, AM3, AM4, AM5 and AM6 in the reporting period. All monitoring data and graphical presentation of the monitoring results are provided in **Appendix C** and are summarised in **Table 4.1**. Wind data obtained from the Hong Kong Observatory – Tuen Mun anemometer station during the reporting period is presented in **Appendix D**.

 Table 4.1
 Summary of 24-hour TSP monitoring results in the reporting period

Location	Average 1-hour TSP Concentration, μg/m³ (Range)							
	Feb 11	Mar 11	Apr 11	Mean				
AM1	72	78	59	68				
	(27 – 130)	(46 – 111)	(38 – 101)	(27 – 130)				
AM2	56	61	53	56				
	(31 – 93)	(30 – 100)	(39 – 93)	(30 – 100)				
AM3	63	71	67	67				
	(32 – 82)	(32 – 99)	(35 – 133)	(32 – 133)				
AM4	69	78	53	65				
	(37 – 101)	(63 – 122)	(26 – 78)	(26 – 122)				
AM5	58	82	58	65				
	(37 – 94)	(56 – 143)	(26 – 94)	(26 – 143)				
AM6	60	64	54	59				
	(35 – 73)	(41 – 94)	(42 – 83)	(35 – 94)				

All 24-hour TSP measurements during the reporting period were below the Action/Limit Level. No exceedance of action and limit level was found.

#### 4.1.2 General Observations

Major construction works including site clearance, site hoarding construction, rround investigation and underground utilities diversion were implemented during the reporting period.

# 4.2 Noise Monitoring Results and Observations

# 4.2.1 Noise Monitoring Results

#### **Non-restricted Hours**

Monitoring of the construction noise level was conducted during non-restricted hours in the reporting period at monitoring locations N1, N2, N3, N4, N5 and N6. All monitoring data and graphical presentation of the monitoring results are provided in **Appendix E** and are summarised in **Table 4.2**.

**Table 4.2** Summary of impact noise monitoring in the reporting period

1 4510 112	Currinary or impact noise meritaring in the reporting period						
Location	Noise Level, L <sub>eq(30min)</sub> , dB(A)						
	(Range)						
	Feb 11	Mar 11	Apr 11	Mean			
N1	76	77	76	76			
INI	(74 – 77)	(74 - 78)	(73 - 78)	(73 - 78)			
N2	76	77	76	76			
INZ	(74 – 77)	(75 - 78)	(73 - 78)	(73 - 78)			
N3	67	68	67	67			
INS	(66 - 68)	(67 - 69)	(66 - 69)	(66 - 69)			
N4	66	66	66	66			
IN4	(65 - 67)	(65 – 67)	(65 – 67)	(65 - 67)			
N5	69	71	71	70			
СИ	(67 – 71)	(70 – 71)	(70 - 72)	(67 - 72)			
NG	69	69	69	69			
N6	(68 - 69)	(68 - 70)	(68 - 70)	(68 - 70)			

#### **Restricted Hours**

In the reporting period, the construction works and activities such as mobilization of materials and plants etc were carried out during restricted hours. The granted Construction Noise Permits (CNPs) were issued by EPD for the related activities before the works commencement, the Contractor strictly followed the conditions stipulated in the CNPs. There was no non-compliance recorded during the reporting period.

# 4.2.2 Exceedance of Limit and Action Levels for Construction Noise

Totally 19 limit level exceedances (4 in February, 8 in March and 7 in April 2011) for noise measurement during non-restricted hours in the reporting period and are summarized in **Table 4.3**.

**Table 4.3** Summary of exceedance of Limit Levels for construction noise in the reporting period

Location	No. of exceedance of Limit Level				
(Note 1)	Feb 11	Mar 11	Apr 11	Total	
N1	2	4	3	9	
N2	2	4	4	10	

#### Notes:

Based on the field observations, it was revealed that the exceedances were mainly caused by traffic vehicles along Tuen Mun Road. It was therefore concluded that the noise exceedance was not related to the construction activities. The details of the limit level exceedances had been presented in the corresponding monthly EM&A report (February to April 2011).

Two environmental complaints (February and April 2011 respectively) regarding noise nuisance was recorded in the reporting period. Therefore, two Action Level exceedance of construction noise was recorded in the reporting period.

No Limit Level exceedance was recorded at monitoring location N3, N4, N5 and N6 during the reporting period.

Summary of above exceedance investigation of the Project is provided in the following Section 6.4 and **Appendix G**.

#### 4.2.3 General Observations

The construction site had been under normal operation during the noise monitoring period and no unusual operation was observed. Traffic noise had been noticed at the monitoring location during the noise monitoring period.

# 4.3 Landscape and Visual Monitoring Audit Results

In the reporting period, landscape and visual site audit in accordance with the requirements stipulated in the EIA Report was conducted during the routine monthly site audit. The details of each LR, LCA and VSR are summarized in **Appendix F**. The implementation and maintenance of landscape and visual mitigation measures, listed in EIA Report, were checked during the site audit. During the reporting period, no substantial change of LR, LCA and VSR was noted, no non-compliance has been triggered, total 478 trees were felled and the pruning of the transplanted trees was carried out in accordance with the Specification for Tree Protection and Transplanting Works in Landscape Plan. The summary reports are presented in the corresponding monthly EM&A report (February to April 2011).

# **5** Waste Disposal

The amounts of different types of waste generated by the activities of the Project in the reporting period are shown in **Table 5.1**. It is anticipated that the amount of different types of waste will be increased in the forth-coming month due to the increasing of the scale of construction works, attention should be paid and the mitigation measures recommended in the EIA Report should be implemented and maintained. No liquid waste was generated in the reporting period.

**Table 5.1** Amounts of waste generated in reporting period

Table 5.1 All	iounts of was	te generatet	in reporting	period	
Wests Type		Amo			
Waste Type	Feb 11	Mar 11	Apr 11	Total	Disposal Locations
	0 m <sup>3</sup>	0 m <sup>3</sup>	0 m <sup>3</sup>	0 m <sup>3</sup>	Broken concrete (Note 1)
Inert C&D	53.625 m <sup>3</sup>	0 m <sup>3</sup>	0 m <sup>3</sup>	53.625 m <sup>3</sup>	Reused in the Contract
Materials	0 m <sup>3</sup>	0 m <sup>3</sup>	0 m <sup>3</sup>	0 m <sup>3</sup>	Reused in other Projects
	1,769.625 m <sup>3</sup>	2,676.375 m <sup>3</sup>	6,490.960 m <sup>3</sup>	10,936.96 m <sup>3</sup>	Disposal of at public fill at Tuen Mun Area 38
Chemical Waste	0 kg	0 kg	0 kg	0 kg	N/A
Paper / cardboard packaging	0 kg	0 kg	0 kg	0 kg	
Plastic	0 kg	0 kg	0 kg	0 kg	Recycler
Metal	102.11kg	0 kg	2,720.00 kg	2,822.11 kg	
General Refuse	39.0 m <sup>3</sup>	102.375 m <sup>3</sup>	47.010 m <sup>3</sup>	188.385 m <sup>3</sup>	Disposal of at WENT landfill

# Notes:

# 6 Environmental Performance

#### 6.1 Non-Compliance Record

There was no non-compliance received in the reporting period.

#### 6.2 Review of Reasons of Non-Compliance

Totally 19 limit level exceedances (4 in February, 8 in March and 7 in April 2011) of noise monitoring were recorded from the monitoring data at locations N1 and N2 during the

<sup>1.</sup> Broken concrete for recycling into aggregates.

reporting period, which triggered the Event and Action Plan for remedial action. Based on the on-site observations and interpretation from the results, it was revealed that the exceedances were mainly caused by traffic noise along Tuen Mun Road and was not related to the construction activities. No particular remedial work is required.

#### 6.3 Notification of Summons and Successful Prosecution

No summons or prosecutions related to environmental issues were received or made against the Project in the reporting period.

# 6.4 Complaint Record

Three environmental complaints (1 in February and 2 in April 2011) regarding the construction noise and water quality were recorded during the reporting period.

The **first** complaint was received by the ICC and ET on 19 and 24 February 2011 respectively regarding the noise generated from the operation of the construction site in the vicinity of Tuen Mun Town Plaza (Phase II).

As confirmed by the Contractor and Supervising Officer's Representative, pilling works and loading test were carried out during the complaint period (i.e. afternoon period) in the vicinity of Tuen Mun Town Plaza (Phase II) and are summarized as follow:

# • Yan Ching Bridge (approx. 70m from complaint location)

Piling works

#### • Pui To Road (in front of the complaint location)

- Static pile loading test

# • Tuen Hi Road and Tuen Fat Road (approx. 90m from complaint location)

Piling works

Based on the site inspection on 24 Feb 11, the static pile loading test was still being conducted but no noise generating activities was observed. The sites at Tuen Hi Road and Tuen Fat Road are located the cover road of Tuen Mun Town Plaza (Phase I) and they are quite far away from the complaint location. Therefore, the noise nuisance generated from these sites is considered unlikely.

At Yan Ching Bridge, one air compressor, one mobile crane and one pilling machine were deployed for the pilling works. The noise nuisance was mainly generated from the pilling works. It is therefore concluded that the complaint was work-related under the Project.

The closest noise monitoring location (N6) of the complaint at The Chinese Manufacturers' Association Of Hong Kong Choi Cheung Kok Secondary School. The monitoring results on 7, 18 and 24 Feb 11, the daytime (0700 – 1900 hours) (Leq30min) were in range of 68 to 69dB(A) which were complied with the limit level of this Project. One additional noise monitoring was carried out on 23 Feb 11 (i.e. a day immediately after the complaint was received), the daytime noise monitoring result (Leq30min) was 69dB(A). Based on the ET's on-site observations during the noise monitoring, no abnormal construction activities was observed. All monitoring results including the additional noise monitoring were in compliance with the limit level of 75dB(A).

Nevertheless, it is recommended that the Contractor should undertake following mitigation measures to minimize the noise nuisance.

- 1. Minimize the no. of machines used for the work as far as possible;
- 2. Employ the QPME units as far as possible;
- 3. Well-maintain the machines condition to minimize noise nuisance;
- 4. Machines that may be in intermittent use should be shut down between work periods or should be throttled down;
- 5. Relocate operating machinery as far as possible from nearby sensitive receivers;

- 6. Provide temporary / mobile noise barrier for the noisy construction activities;
- 7. Improve the working practices, minimize the noise nuisance during the working activities as far as possible; and
- 8. Enhance the workers awareness by regular training to minimize noise nuisance during the working activities.

The **second** complaint regarding three complainants expressed that muddy water spillage from the construction site in the vicinity of Tuen Mun Town Plaza (near Tuen Hi Road) was observed. The complaints were received by the ICC on 1, 3 and 4 Apr 11 respectively. ET received the complaints on 4 Apr 11.

As confirmed by the Contractor and Supervising Officer's Representative, muddy water was overflowed to Tuen Mun Road (Yuen Long bound) in the vicinity of Tuen Mun Town Plaza (near Tuen Hi Road) on 1 Apr 11 evening time.

Based on the information provided by the Contractor and Supervising Officer's Representative, the overflow of muddy spillage was anticipated to be from the broken hose to direct the pump to the wastewater treatment facility. Immediate actions were taken by the Contractor for ceasing the pump and cleaning of muddy spillage. It is therefore concluded that the complaint was work-related under the Project.

The site inspection was carried on 7 and 14 Apr 11, the damaged hose had been replaced and the condition was satisfactory. No abnormal operation was observed.

Nevertheless, it is recommended that the Contractor should undertake following mitigation measures to minimize the noise nuisance.

- 1. Inspect the conditions of the hoses and connections daily;
- 2. Well-maintain the hoses and connections condition and replace the old/damaged hoses and connections if necessary;
- 3. Relocate the hoses as far as possible from the machines and construction materials to minimize the possibility of damage;
- 4. Stock the spare pumps, hoses and connections on-site for immediate action in case of spillage occurs;
- 5. Provide adequate bunding along the site boundary to minimize the possibility of the muddy water overflowing to public area in case of spillage occurs; and
- 6. Enhance the workers awareness by regular training to handle the muddy water spillage incident.

The **third** complaint regarding four complainants expressed that noise nuisance was generated during the restricted hours (night time and Sunday) in the vicinity of Chi Lok Fa Yuen, Tuen Mun Fa Yuen, Waldorf Garden and Tuen Mun Park Lane Square.

The complaints were received by the ICC on 18 Apr (1 complaint from Chi Lok Fa Yuen), 21 Apr (1 complaint from Tuen Mun Fa Yuen) and 28 Apr 11 (2 complaints from Waldorf Garden and Tuen Mun Park Lane Square respectively) respectively. ET received the complaints on 4 May 11.

As confirmed by the Contractor and Supervising Officer's Representative, the loading and unloading works at central median was carried out on TMR during the complaint period in the vicinity of Chi Lok Fa Yuen, Tuen Mun Fa Yuen, Waldorf Garden and Tuen Mun Park Lane Square.

Totally 3 units of power mechanical equipments had been used including lorry, dump truck and excavator. The relevant construction noise permit (CNP) no. GW-RW0640-10 was obtained for the above works prior commencement. The conditions stipulated in the CNP were strictly followed by the Contractor. EPD had been informed prior the work commencement.

Based on the above-mentioned information provided by the Contractor, it is anticipated that the noise nuisance was mainly due to the machines operation. Therefore, it is concluded that the complaint was work-related under the Project.

In accordance with the Action/Event Plan, additional noise monitoring during the restricted hours was undertaken on 6 May 11 at the monitoring location N5 (Tuen King Building) and N6 (The Chinese Manufacturers' Association of Hong Kong Choi Cheung Kok Secondary School), where the loading and unloading works was carried out on TMR during restricted hours (night time) in the vicinity of these two monitoring locations.

Comparison is made between the monitoring results against the corresponding baseline noise level. Based on the interpretation from the results, the construction noise at both locations is 54dB(A) which below the night time noise limit level (55dB(A)).

Nevertheless, ET recommended that the Contractor should undertake following mitigation measures to minimize the noise nuisance.

- 1. Minimize the no. of machines used for the work as far as possible;
- 2. Well-maintain the machines condition to minimize noise nuisance;
- 3. Relocate operating machinery as far as possible from nearby sensitive receivers;
- 4. Machines that may be in intermittent use should be shut down between work periods or should be throttled down;
- 5. Optimize the working programme to minimize the restricted hours work activities as far as possible;
- 6. Improve the working practices to minimize the noise nuisance during the working activities as far as possible;
- 7. Provide temporary / mobile noise barrier for the noisy activities as far as possible; and
- 8. Enhance the workers awareness by regular training to minimize noise nuisance during the restricted hours.

The recommendations that advised by ET had been noted by the Contractor and would be implemented as far as possible. The updated statistical summary of complaint is presented in **Table 6.1**. The updated complaint logs (C002 to C004) of the Project in the reporting period are shown in **Appendix G**.

**Table 6.1** Summary of complaints for the contract

Reporting	Complain	t Statistics	Area of	Validity to the	Status
Period	Number	Cumulative	Concern	Project	
02/08/10 – 31/10/10	0	0			-
01/11/10 – 31/11/10	1	1	Noise	Yes	Closed on 30 Nov 10
01/12/10 – 31/01/11	0	1			
01/02/11 – 28/02/11	1	2	Noise	Yes (Ref.: C002)	Closed on 2 Mar 11
01/03/11 – 31/03/11	0	2			-
01/04/11 – 30/04/11	2	4	Water	Yes (Ref.: C003)	Closed on 16 Apr 11
			Noise	Yes (Ref.: C004)	Closed on 16 May 11

# 7 Conclusions and Recommendations

#### 7.1 Conclusions

The construction phase of the Project was commenced on 2 August 2010. The EM&A programme has been implemented since then, including air quality, noise, landscape and visual and environmental site audits.

No Action and Limit Level exceedance was recorded for impact air quality monitoring in the reporting period.

Totally 19 limit level exceedances (4 in February, 8 in March and 7 in April 2011) of noise monitoring were recorded during the reporting period. Based on the field observations and interpretation of the results, the noise exceedance the exceedances were mainly caused by traffic vehicles along Tuen Mun Road. It was concluded that the exceedance were not project related and no particular remedial work is required. Two noise complaints (February and April 2011 respectively), hence, two Action Level exceedence, were recorded in the reporting period.

Three environmental complaints (1 in February and 2 in April 2011) regarding the construction noise and water quality were recorded in the reporting period. After the investigations, it is concluded that the complaint was attributable to the Contract. The corresponding mitigation measure due to the complaint was recommended to carry out by the Contractor. Nevertheless, the Contractor was reminded to implement proper mitigation measure as stipulated in EM&A Manual to minimize any noise and water quality implication.

No summons or prosecution related to environmental issues was received in the reporting period.

In accordance with the requirements stipulated in the EM&A manual, landscape and visual site audit was conducted regularly during the reporting period. Total 478 trees were felled and the pruning of the transplanted trees was carried out. No substantial change of LR, LCA and VSR was noted.

Weekly environmental site audit was carried out during the reporting period. The major environmental concerns were related to air quality, noise, water quality, waste management and tree maintenance.

#### 7.2 Recommendations

Impact monitoring will be continued to carry out in the following month and followed by the requirement stipulated in the EM&A manual. Attention will be paid to environmental issues identified in EIA Report and weekly site audit. Mitigation measures recommended in EIA Report and Implementation Schedule of Mitigation Measure will be fully implemented.

Construction noise is one of the key environmental issues especially in restricted hours. The conditions stipulated in CNPs should be strictly followed when the construction works were carried out during the restricted hours.

Construction dust is another key environmental issue. The implemented construction dust mitigation measures including covering of exposed slope / soil with tarpaulin sheet etc., should be maintained and improved as necessary. Adequate water spraying should be provided for the unpaved area to minimize dust disturbance.

Water quality impact is also key environmental issue. The drainage system should be well maintained. The solid and liquid waste management should be strictly followed in accordance with the requirements described in the EIA report.

The retained trees should be protected and fenced properly. The Contractor was reminded to avoid trunks damage during construction works and, take the proper remedial measures immediately when damage was observed.

Moreover, the corresponding mitigation measures due to the complaint were recommended to carry out by the Contractor and are presented in Section 6.4. The Contractor was reminded to implement proper mitigation measure to minimize any environmental nuisance.

# 8 Reference

- [1] AECOM Asia Co. Ltd. December 2008. Agreement No. CE 22/2005 (HY) Supplementary No. 1 Traffic Improvements to Tuen Mun Road Town Centre Section Environmental Monitoring & Audit Manual.
- [2] Ove Arup & Partners Hong Kong Limited. July 2010. Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section – Baseline Monitoring Report (Revision 4)
- [3] Ove Arup & Partners Hong Kong Limited. Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Monthly Environmental Monitoring and Audit Report February 2011 (Final)
- [4] Ove Arup & Partners Hong Kong Limited. Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Monthly Environmental Monitoring and Audit Report March 2011 (Final)
- [5] Ove Arup & Partners Hong Kong Limited. Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Monthly Environmental Monitoring and Audit Report April 2011 (Final)

Appendix A

Construction Programme

Design and Build of	Design and Build of Traffic Improvement to Tuen Mun Road Town Centre Section	Road Town Centre Section	T. Ocinical Res	Asimpho Farit Stort	Corks Eloieh	I ato Start	Ado Cineh	1 - August	March March	ŀ
	and the second s			Duration Duration	Cellify Fails		Late Finan	12 12		Ē
Preliminaries and G	Preliminaries and General Requirements	17 III III III III III III III III III I								1
Preliminaries and C	Preliminaries and General Requirements									
Project Completion										
Contract Key Dinise	鹽			Manhor Stoneston	Sand Contact State Contact	Something and property				
KD1160 KD1180	Completion of Section IIIC of Works Completion of Section IIIE of Works	***************************************	0 0	0	25-Feb-11 25-Feb-11		25-Feb-11 25-Feb-11		<ul> <li>Completion of Section IIIC of Works</li> <li>Completion of Section IIIE of Works</li> </ul>	
Design of Permanent Works	The second secon									
Design of Permanent Works	nt Works									
Pakage of Noise Barrier / Enclosure	er/Enclosure						S.			
DDANETSO Submit	Submit & Endorsement 170A by SO		351	13 34, Jan 15	12-Ech-15	17.Eeh.11	02.Mar.11		Submit & Endoreament DDA tv SO	1
DDANB1230	Submit & Endorsement DDA by SO		188		20-Feb-11	18-Feb-11	11-Mar-11		Submit & Enforsement DDA by SO	
DDANB1260	DC DOA certify for Noise Barrier/Enchosure Foundation Package 7 (NE22, NE23, NE24 & NE27)	7 (NE22, NE23, NE24 & NE27)	<b>2</b>		18-Feb-11	21-Jul-11	09-Aug-11		DC DDA certify for Noise Barrier/Enchosure Fo	e Po
DDANB1270	Submit & Endorsement DDA by SO Submit & Endorsement DDA by SO		% %	35 19-Feb-11	25-Mar-11	09-Aug-11	13-Sep-11		Submit & Endorsement DDA htt 80	üauk
DDANB1340	DC DDA oertify for Noise Barrier/Enclosure Superstructure Package 2 (NE3, NE4, NE5 & NE11)	age 2 (NE3, NE4, NE5 & NE11)	42	10 31 Jan-11	09-Feb-11	27-Apr-11	07-May-11		DC DDA certify for Noise Barrier/Enclosure Superstr	erstr
DDANB1350	Subrit & Endorsement DDA by SO	months of a constraint and a management of the constraint of the c	32		16-Mar-11	07-May-11	11-Jun-11		Submit & Endorsement DDA	QQ
DDANB1370	Submit & endorsed by Statutory Authorities (Government Departments  Final DDs mengers & entonies and for Note Barrian Enclosure. Supported particular of MET	1674S	7 58	1 31-Jan-11	31-Jan-11	06-Feb-11	08-Feb-11		Submit & endorsed by Statutory Authorities/Government Da	à l
DDANB1380	DC DDA certify for Noise Barrier/Enchsure Superstructure Package 3 (NE1, NE2, NE6, NE7 and NE2, NE9, NE7 and N		. 2		14-Feb-11	18-Feb-11	20-Feb-11		DO DOA certify for Noise Barrier/Enclosure Supe	adr.
DDANB1390	Submit & Endorsement DDA by SO		32		21-Mar-11	20-Feb-11	27-Mar-11		Submit & Endorsement D	Ę
DDANB1410	Subrit & endorsed by Statutory Authorities/Government Departments	leptis	58	9 31-dan-11	08-Feb-11	09-Apr-11	18-Apr-11		Submit & endorsed by Statutory Authorities/Government	Lister
DDANB1415	Final DDA prepare & submission for Noise Barrior/Enclosure Superstructure Package 4 (NE17, NE18, NE20 & NE21)	perstructure Package 4 (NE17, NE18, NE20 & NE21)	¥ !		22-Feb-11	07-May-11	21-May-11		Final DDA prepare & submission for Noise	ise
DDANB1420	DC UDA certify for Noise Barrier/Enclosure Superstructure Package 4 (NE17, NE18, NE20 & NE21) Submit & Enforcement DDA tw SO	age 4 (NE17, NE18, NE20 & NE21)	24 %	35 14-Mar-11	13-Mar-11	09-Apr-11 21-Mav-11	21-May-11	<u></u>	DC DDA certify for Notes Barr	e Barris Submit
DDANB1440	DDA prepare for Noise Barrier/Enclosure. Superstructure Package 5 (NE12, NE13, NE14, NE1	ge 5 (NE12, NE13, NE14, NE15 & NE16)	. 12		16 Feb 11	21-Mar-11	07-Apr-11		DDA prepare for Noise Bartler/Enchaure Supe	ied n
DDANB1450	Submit & endorsed by Statutory Authorities/Government Departments	sents	288	28 17-Feb-11	16-Mar-11	28-May-11	25-Jun-11		Submit & endorsed by Status	tath
DDANB1455	First DDA prepare & submission for Noise Barrierfeholosure. Superstructure Package 5 (NE12, NE14, NE16, NE16, NE16). DC DDA cartify for Noise Barrier/Fincheure. Superstructure Package 5 (NE22 NE13, NE14, NE18, NE18).	perstructure Package 5 (NE12, NE13, NE14, NE15 & NE16)	4 0	14 17-Mar-11	30-Mar-11	25-Jun-11	09-Jul-11		Final DDA prepare	oare , for
DDANB1470	Submit & Endorsement DDA by SO		38	35 31-Mar-11	04-May-11	09-Jul-11	13-Aug-11			
DDANB1480	DDA prepare for Noise Barrier/Enclosure, Superstructure Package 6 (NE22, NE23, NE24 & NE27)	ge 6 (NE22, NE23, NE24 & NE27)	64		01-Mar-11	08-Mar-11	07-Apr-11		DDA prepare for Noise Barrier/Enclos	los i
DDANB1490	Submit & endorsed by Statutory Authorities/Government Dispartments Final DDA monare & enthression for Note a Partial-function or Statutory Contract	tents  Consettuation Decision 6 (NECO NECO NECO 8 NECO)	5.28	28 02-Mar-11	29-Mar-11	31-Aug-11	28-Sep-11		bestones & submit & endorsed	sed c
DDANB1506	DC DBA certify for Noise Barrier[Enobsure Superstructure Package 6 (NE22 NE23 NE24 &	tage 6 (NE22, NE23, NE24 & NE27)	. 4		12-Apr-13	31-Am-11	12-Oct-11	· ·	OC OC OCT	Š
DDANB1510	Submit & Endorsement DDA by SO	i .	8		17-May-11	12-Oct-11	16-Nov-11			
DDANB1520	DDA prepare for Noise Barrior/Enclosure Vertical & Roof Green Panel and Imgation System	Panel and Inigation System	8		13-Mar-11	13-Jan-12	24-Feb-12		DDA prepare for Noise Barrier	FFIE
DDANR1530	Supplie & endorsed by Statutory Authorities/Sovernment Departments Final DIA prenate & such Notes Barrian/Endorsers Verticat8Roof Green Panal and Instrution System	lents Green Panel and Enjaction System	28	28 13-Mar-11	10-Apr-18	24-Feb-12	23-Mar-12		Submit & e	હેં હૈ જં,
DDANB1540	DC DDA certify for Noise Barrier/Enclosure Vertical & Roof Green Panel and Irrigation System	Panel and irrigation System	42		24-Apr-11	24 Feb 12	06-Apr-12		The state of the s	10
DDANB1550	Submit & Endorsement DDA by SO		æ	35 24-Apr-11	29-May-11	06-Apr-12	11-May-12			
DDANB1720	DDA prepare for Noise Barrier/Enclosure Architectural Works		80	42 31-Jan-11	13-Mar-11	27-Jun-11	07-Aug-11		DDA prepare for Noise Barrier	irrien
DDANB1735	Final DDA prepare & sub. Noise Barrier/Enchosure Architectural Works	enns Vorks	14	14 11-Apr-11	24-Ans-11	05-Sep-11	18-Sep-11		a to Milione	5 E
DDANB1740	DC DDA certify for Noise Barrier/Enoksure Architectural Works		42	42 14-Mar-11	24-Apr-11	08-Aug-11	18-Sep-11			Ö
DDANB1750	Submit & Endorsement DDA by SO		35	35 25-Apr-11	29-May-11	19-Sep-11	23-Oct-11			
Package of Vehicular Bridge S1	Bridge S1	2 - 1 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 -								
DDAS11030 Submit & Endors	Submit & Endorsement DDA by SO		35.	15 31 Jan 14	14-E-ch-11	07-Mor. 11	22.Mar.44		Cocket S Endorsement DDA for SO	
DDAS11070	Submit & Endorsement DDA by SO		\$ <b>\$</b>		05-Mar-11	21-Feb-11	27-Mar-11		Submit & Endorsement DDA by SO	တ္တ
DDAS11090	Submit & endorsed by Statutory Authorities/Government Departments	entrices	28	1 31-Jan-11	31-Jan-11	02-Feb-11	03-Feb-11		Submit & endorsed by Statutory Authorities/Government De	# De
DDAS11095	Final DDA prepare & sub. Vehicular Bridge S1 Foundation (N. abutment to Pier 2) DC DDA cartify for Vehicular Bridge S1 Foundation (N. abutment to Pier 2)	utment to Pier 2)	4 6	14 01-Feb-11	14-Feb-11	03-Feb-11	17-Feb-11	J3	Final DDA prepare & sub. Vehicular Bridge S1 Fo	1 Fo
DDAS(1110	Submit & Endorsement DDA by SO		332 4	35 15-Feb-11	22-Mar-11	17-Feb-11	24-Mar-11		Do Don telling of the second o	THE THE
Remaining	Remaining Level of Effort	3 Months Rolling Programme (cutoff: 31-01-11)	stoff: 31-(	11-11)	Date	Revision	Checked		Approved	
Actual Level of Effort				<u></u>	23-Dec	1012	Tim			
Management Floridal Lovi		Page 1 of 9		<u> </u>		1101	Tim		***************************************	
	THE PERSON NAMED AND PARTY OF THE PE		· · · · · · · · · · · · · · · · · · ·							ı

and Build	Design and Build of Traffic Improvement to Tuen Mun Road Town Centr	Road Town Centre Section							
	Activity Name		Orginal Ren Duration Di	Remaining Early Start Duration	Early Finish	Late Start	Late Finsh		February March April
DDAS11120	DDA prepare for Vehicular Bridge S1 Pier & Deck (S. abutment to Pier 7)	The state of the s	131	25 31-Jan-11	24-Feb-11	29-Jun-11	23-Jul-11	U3 110 117 1 Z4	31 07 14 21 28 07 14 21 28 04 11 18 25 05 05 05 05 05 05 05 05 05 05 05 05 05
DDAS11130	Submit & endorsed by Statutory Authorities/Government Departments	SJE	28		24-Mar-11	14-Aug-11	11-Sep-11		Submit & endorsed by
DDAS11140	DC DDA certify for Vehicular Bridge S1 Pier & Deck (S abutment to Dier 2)	Dien Die G	4 6	14 25-Mar-11	07-Apr-11	11-Sep-11	25-Sep-11		Final DDA pr
DDAS11150	Submit & Endorsement DDA by SO		7 58	35 08 Ann. 11	12.84pr-11	25. Sep. 44	25-Sep-11		DC DDA cert
DDAS11160	DDA prepare for Vehicular Bridge S1 Pier & Deck (Pier 3 to Pier 7)	10 mm 11 mm 12 13 14 15 15 15 15 15 15 15 15 15 15 15 15 15	114		12.Mar.11	13. tun-14	23. traf.44		NOA
DDAS11170	Submit & endorsed by Statutory Authorities/Government Departments	1115	28	4	09-Apr-11	14-Aug-11	11-Sen-11		Sibral School Sc
DDAS11175	Final DDA prepare & sub. Vehicular Bridge S1 Pier & Deck (Pier 3 to Pier 7)	to Pier 7)	4		23-Apr-11	11-Sep-11	25-Sep-11		
DDAS11180	DC DDA certify for Vehicular Bridge S1 Pier & Deck (Pier 3 to Pier 7)	(2	42	42: 13-Mar-11	23-Apr-11	14-Aug-11	25-Sep-11		The state of the s
DDAS11190	Submit & Endorsement DDA by SO		8	35 24-Apr-11	28-May-11	25-Sep-11	30-Oct-11		
DDA541200	DDA prepare for Vehicular Bridge S1 Plor & Deck (N. abitment to Pler 3)	Pier 3)	77		10-Apr-11	15-May-11	23-Jul-11		DA prepa
DDAS11230	OC 100 certify for Vehicular Deletes 81 Dive & Dock IV. As the state of the state o	MS	28		08-May-11	27-Oct-11	24-Nov-11		
DDAS11240	DDA prepare for Vehicutar Bridge S1 Noise Barrier NE19	7 Hel 0}	42	60 00 Mer 11	22-May-11	2/-Oct-11	08-Dec-11		
DDAS11280	DDA prepare for Modification Existing Wong Chu Road		99		09-Jun-11	24-Jul 11	21-Sep-11		Terrenantial Company of the Company
ackage of Footbdri	Package of Footbdridge and Associated Lift	5 (A)				A			
Detailed Design Approval (DDA)	broviil (DDA)								
DOACE 1030	Submit & Endorsement DDA by SO		88	1 31-Jan-11	31-Jan-11	22-Mar-11	23-Mar-11	AND THE PARTY OF T	Submit & Endorsement DDA by SO
DDACE 1940	DUA prepare for the Lok Bridge Superstructure	THE RESERVE THE PARTY OF THE PA	8		31-Jan-11	19-May-11	19-May-11		DDA prepare for Chi Lok Bridge Superstructure
DEMOC 1086	Charle On A paragra & ant, Cell at Dates Constitution	342	58		27-Feb-11	19-May-11	16-Jun-11		Submit & endorsed by Statutory Authorit
DDAC 1060	DO DO A south for Out at D. Co.		5		20-Mar-11	16-Jun-11	07-Jul-11		Final DDA prepare & sub
DDACL 1050	School & Endersonner DOA h. co.		Ĉ,		20-Mar-11	19-May-11	07-Jul-11	<u> </u>	DC DDA certify for Chi Lo
DDACI 1080	DDA prevare for Chill of British Applicatives Works		8 6	35 21-Mar-11	24-Apr-11	07-Jul-11	11-Aug-11		- management promoteronomical and a second a
DDACI 1090	Submit & endorsed by Statutory Authorities (Government Departments		9 %		31-Mar-11	08-Jun-11	07-Aug-11		DDA prepare for
DDACL1095	Final DDA orepere & sub. Chillok Bridge Architectural Works		7		28-AD-11	or-Aug-11	04-Sep-11		
DDACL1100	DC DDA certify for Chillok British Architectural Works		<u> </u>	14 KB-Vpr-13	12-May-11	04-Sep-11	18-Sep-13		-
DDASO1000	DDA prepare for Stu On Bridge Foundation		· F &		34. Jan. 13	08-Aug-11	10-Sep-11		7.7. A 1.7. C 1.
DDASO1010	Submit & endorsed by Statutory Authorities (Government Denautments		3 8	28 04 125 44	20 Calr 13	42 L. 44	USF-MDF-11		ULA prepare for Str On Bridge Foundation
DDASO1015	Final DDA prepare & sub. Siu On Bridge Foundation		1.00		14-Mar-11	00 Aug 44	72 Aug 11		Submit & endorsed by Statutory Author
DDASO1020	DC DDA certify for Siu On Bridge Bridge Foundation		42		14 Mar 11	12. ht 11	23 Aug 11		Sign Construction of the second secon
DDASO1030	Submit & Endorsement DDA by SO		1 12		18 Apr 11	23 April 44	27 Son 11	ilan.	DC DDA gerniy tor sa
DDASO1040	ODA prepare for Sia On Bridge Superstructure		8 8	20 10 Early 22 10 10 10 10 10 10 10 10 10 10 10 10 10		20 Apr 43	27-3ep-11		7 GG
DDASO1050	Submit & endors ed by Statutory Auftwrites/Government Departments		8 8	28 02.4nc.11	29. Apr. 11	12- tun-15	10. mi. 11	~	toración de la prepare
DDASO1065	Final DDA prepare & sub. Siu On Bridge Superstructure		14	14 30 Apr. 11	13.May 11	10-let-15	24- Int-14		
DDASO1060	DC DDA certify for Siu On Bridge Superstructure	94.4	42		13-May-11	12. lun-11	24-14-11		
DDASO1080	DDA prepare for Siu On Britige Architectural Works	-	99,		31-May-11	08-Jun-11	O7-Arm-15		Power
DDAYC1030	Submit & Endorsement DDA by SO		35		01-Feb-11	06-Feb-11	08-Feh-11		Submit & Endorcement DDA to SO
DDAYC1055	Final DDA prepare & sub. Yan Ching Bridge Superstructure		14	1 31-Jan-11	31-Jan-11	13-Feb-11	14-Feb-15	Name and Park	
DDAYC1060	DC DDA certify for Yan Ching Bridge Superstructure		42	1.31-Jan-11	31-Jan-11	13-Feb-11	14.Feb. 11	CONTRACTOR OF THE PARTY OF	DC DDA certify for Yes Obise Bridge Superstructure
DDAYC1070	Submit & Endorsement DDA by SO		. 88	35 01-Feb-11	07-Mar-11	14-Feb-11	21-Mar. 11	. L	CO COCY CENTRY TO THE CHIEF CONTROLL COLUMNS SERVICE CONTROL C
DDAYC1090	Submit & endors ed by Statutory Authorities/Government Departments	: *#	28		10.Eab.11	OOF Paper	01-Mar-11		Cuting 8 and and the Original of the Control of the
DDAYC1095	Final DDA prepare & sub. Yan Chirg Bridge Architectural Works		14		05-Mar-11	01-Mar-11	15-Mar-11		Francisco DA manage & entry Office
DDAYC1100	DC DDA certify for Yan Ching Bridge Architectural Works	:	. 42		05-Mar-11	14-Mar-11	15-Mar-11	NAME OF TAXABLE PARTY.	The Day settle for the Day of the
DDAYC1118	Submit & Endorsement DDA by SO		i K	35 OS-Mar-11	00-Apr. 11	15-Mar. 11	19.Apr.11	Bipan Character Character	The contraction of the contracti
DDAYO1015	Final DDA prepare & sub. Yan Oi Bridge Foundation		3 0		24.4D-11	13-Mai-11	N-WDI-11	GAGODIAN S	Submit & En
DDAYO1020	DC DDA certify for Yan Oi Brittoe Bridge Frot motation		0 5	1:01-03H-11		- A	ZU-Apr-11		Final DDA prepare & sub. Yan Of Bridge Foundation
DDAYO1030	Subtrait & Endorsement DDA hv &O		7 15		61-130-11	TANK DE	20-Apr-11		DC DDA certify for Yan Oi Bridge Bridge Foundation
DDAYO1040	DDA menare for Van Of Bridge Symersty where		es : 8	30 U1-Feb-11	07-Mar-11	20-Apr-11	25-May-11		Submit & Endorsement DDA by SO
DDAYO1050	Submit & endorsed by Statetony Authorities/Government Donartments		6		31-Jan-11	27-Feb-11	28-Feb-11		DDA prepare for Yan Oi Bridge Superstructure
DDAYO 1055	Final DDA prepare & eth. You Ol Bridge Superstructure	200	9 ;	25 U1-rep-13	78-Feb-17	28-Feb-11	∠8-Mar-11		Submit & endorsed by Statutory Author
DDAYO 1060	DC DBA certify for Yan Oi Bridge Superstructure		‡ . č	40 04 F. L. 44	14-M2F-1	20-Mar-11	11-Apt-11		Final DDA prepare & sub. Yan
DDAYO1070	Submit & Endorsement DDA to SO		7 : 5	95 45 M	14-Mar-1	78-Feb-11	11-Apr-11		DC ODA certify for Yan Ol Bri
			g . g	11-18WI-11	10-Apr-11	17-Apr-11	FO-May-13		A THE PART A COMMISSION AND AND A COMMISSION AND A COMMIS
DDAYO1090	:		3 8	28 02 Apr. 14	20. Apr. 11	19. Acr	18-Aug-11	l	DDA prepare for
	The state of the s		27	11-lidw-20 07	.	10-Aug-11	10-Sep-13		
Remaining	Remaining Level of Effort Remaining Level of Effort	3 Months Rolling Programme (cutoff: 31-01-11)	off: 31-0	1-11)	Date	Revision	Checked		Approved
					Anna Contract of the Contract				
■ Actual Level of Effort				·	23-Dec 10	1012	Tim		And the state of t

gn and Build o	Design and Build of Traffic Improvement to Tuen Mun Road Town Centre Section	Road Town Centre Section							
ctivky ID	Activity Name	Company of the compan	Original Re Duration	Remaining Early Start Duration	Early Finish	Late Start	Late Firsh	January 12 103   10   17   24	February March   April   13   14   21   28   07   14   21   28   04   41   18   21
DDAYO1095	Final DDA prepare & sub. Yan Of Bridge Architectural Works	The state of the s	144	14 30-Apr-11	13-May-11	15-Sep-11	29-Sep-11		
DDAZL1010	DC DUA certay for Yan OI birgge Arontectural Works Submit & endorsed by Statutory Authorities (Government Departments	ments	2, 8	42 02-Apr-11	31-Jan-11	30-Mar-11	29-Sep-11		Submit & endorsed by Statutory Authorities/Government
DDAZL1020	Final DDA prepare & sub. Footbridge Lift		. 4	14 01-Feb-11	14-Feb-11	31-Mar-11	14-Apr-11		Final DDA prepare & sub. Footbridge Lift
DDAZL1030 DDAZL1040	DC DDA certify for Footbridge Lift Submit & Endorsement DDA by SO		24 .85	15 31-Jan-11 35 15-Feb-11	74-Feb-11	30-Mar-11	14-Apr-11		DC DDA certify for Footbridge Lift Submit & Endorsement D
Package of LRT Passenger Lift	nger Lift	A STATE OF THE PROPERTY OF THE							
Detailed Design Approval (DDA)	OVAL (DDA)  End DDA memora. 8. sub. December 3.00 E 24.4 1.00 & Archibectural Made	and Market	23	0.34 lan 44	OB Feb 44	24 Ech. 44	OS Mar 44		Ebed DDA remores & out Descended 18 5.8M 18 8.
DDAPL1060	DC DDA certify for Passenger Lift E&M, Lift & Architectural Works	Provided the second sec	42	9 31-Jan-11	08-Feb-11	24-Feb-11	04-Mar-11		DC DDA certify for Passenger Lift ERM, Lift & Architec
DDAPL1070	Submit & Endorsement DDA by SO		85		15-Mar-11	04-Mar-11	08-Apr-11		Submit & Endorsement DDA
Package of Georganical Works	eal Works								
DDAGE1030 Submit 8	Submit & endorsed by GEO		28	4 31-Jan-11	03-Feb-11	09-Mer-11	13-Mar-11		Submit & endorsed by GEO
DDAGE1100	DDA prepare for Reinforced Earth Wall 6SW-AFR10		30	4 31-Jan-11	03-Feb-11	28-Mar-11	01-Apr-11		DDA prepare for Reinforced Earth Wall 6SW-A/FR10
DDAGE1110	Submit & endorsed by Statutory Authorities/Government Departments Final DIA memore & eith Reinforced Each Wall 65W-AFER10	friends	28	28 04-Feb-11 14 04-Mar-11	03-Mar-11	01-Apr-11	29-Apr-11		Submit & endorsed by Statutory Autho
DDAGE1120	DC DDA certify for Reinforced Earth Wall 6SW-A/FR10		42	42 04-Feb-11	17-Mar-11	13-May-11	24-Jun-11		DC DDA certify for Reinford
DDAGE1130	Submit & endorsed by GEO		28	28 18-Mar-11	14-Apr-11	24-Jun-11	22-Jul-11		
DDAGE1150	DDA menare for Stone Works	THE MATTER TO SERVICE AND THE SECOND STREET SECOND	8 8	35 15-Apr-11 60 18-Mar-11	16-May-11	13-May-11	25-Aug-11		
Package of Drainage Works	Vorks	The second secon		, w.		· .			
Datailed Design Approval (DDA)	oval(DDA)								
DDADG1070	Submit & Endorsement UDA by SU		8 8	1 31-Jan-11 4 31-Jan-11	31-Jan-11 03-Feb-11	24-Aug-11 17-Feb-11	22-Aug 13		Submit & Endorsement DOA by SO
Package of Provisiona	Package of Provisional Works for TCSS Installation				management of the contract of		2 / 2 / 2 / 2 / 2 / 2 / 2 / 2 / 2 / 2 /	F 37	
Detailed Design Approval (DDA)	Sval (DPA) Submit & Endorsement DDA by SO		35	1:31-Jan-11	31-Jan-11	27-Mar-11	28-Mar-11		Submit & Endorsement DDA by SO
Package of At-Grade Irrigation System	rigation System				Vicinity of the second				
Detailed Dasign Approval (DDA)	sval (DDA)				AND ASSESSMENT OF THE PARTY OF				- Control of the Cont
DDAIS1000	UVA prepare for Alegrade Trigation Systems Submit & endorsed by Statistics Authorities Covernment Persentments	mente.	120	28 10-Apr-11	03-Apr-11	31-Jan-14	10-Apr-14 07-14-14		OLDA prepa
DDAIS1020	DC DDA certify for At-grade Irrigation Systems				22-May-11	09-Jun-14	21-341-14		
Package of Landscaping Works	ng Works							wje #	
De allect basigit Aprice (1914) DDA W 1000 : DDA orewar	oval (DDA) DDA orecare for Al-made Landscape Works		09	RO 10-Anr-11	08-tim-15	10-Apr-14	09-Jun-14		
DDALW1040	DDA prepare for Noise Barrier/Enclosure Landscape Works		120		21-Feb-11	13-Mar-12	03-Apr-12		DDA prepare for Noise Barrier/Enclosure La
DDALW1050	Submit & endorsed by Statutory Authorities/Government Departments	therits	28		21-Mar-13	04-Apr-12	01-May-12		Submit & endorsed by Si
DDALW1055	Final DDA prepare & sub. Noise Barrier/Enclosure Landscape Works	Works	. d		04-Apr-11	02-May-12	15-May-12		Final DDA prep
DDALW1070	Submit & Endorsement DDA by SO		35	35 05-Apr-11	09-May-11	16-May-12	15-May-12		U.C. D.D.A. Gerliny
Project General Submission	níssion								
General Submission									
Initial Submission						14,			
Subnitation	Spores to enable WSD to decide on the worlding and the		0	0	28 Eab. 44		28.Ech. 11		A Shares to analys WGD to decide on the
651140	Produce the web site	**************************************	0		31-Jan-11		31-Jan-11		Produce the web site
681170	Proposed plans for release of video		0	0	28-Feb-11		28-Feb 11		oj suajd pasodo
GS1230	Utilities survey Weather profection scheme	:	0 0	o c	31-Mar-11		30-Apr-11		Ulifies survey
681510	Submit temporary bridge (Yan Oi)		204	34 31-Jan-11	05-Mar-11	19-Feb-11	25-Mar-11		Submit temporary bridge (Yan Oi)
GS1515 GS1540	Submit temporary bridge (Ching Lok) Sub. & app, tree survey report		217	35 31-Jan-11 1 31-Jan-11	06-Mar-11 31-Jan-11	01-Feb-11 25-Aug-14	08-Mar-11 25-Aug-14		Sub. & app. tree survey report
**************************************	Remaining Level of Effort	3 Months Rolling Programme (cutoff: 31-01-11)	utoff: 31-	01-11)	Date	Revision	Checked		Approved
Management Actual Level of Effort						1012	Tim		ANNA PROFITE TO THE P
		Page 3 of 9			07.Fah 11	7707	Ė	-	

Approved	Date Revision Checked	3 Months Rolling Programme (cutoff: 31-01-11)	Remaining Level of Effort
	i (11-May-11 25-May-11 05-Aug-11	60   60   25-Feb-1	Construct new cer parking spaces
Submit and approve FTA for Tsing Wui St	1 24-Feb-11 30-Apr-11 25-May-11	120 25 31-Jan-11	Submit and epprove TIA for Ising Wut St car parking
		A CONTRACTOR OF THE CONTRACTOR	Construction to New Carpark at Tsing Wull Street Temporary Traffic Arrangement
	13-Jul-11 23-Apr-11 18-Jul-11	n bound 70 70 19-Agri-11	Relocation existing street lighting and re-align existing footpath along Kowloon bound
	1 25-May-11 19-Feb-11 30-May-11	80   15-Feb-11	Construct drainage along Kowbon bound
Tree felling and transplanting		60 10 81-Jan-11	Tree felling and transplanting
Submit and approve 1 lAfor re-align existing toofpath aborg	31-Jan-1) U&Feb-11		CCC 1200 COMMUNICATION SPORTS STATEMENT OF THE STATEMENT OF STATEMENT OF THE STATEMENT OF T
and the state of t	Commission of the second secon	1000 E	CEPTADORIO TAITICATINIGIBILI SEPTADORI
			improvement Works at Hoi Wing Road / Castle Peak Road
	1 26-May-11 02-Feb-11 27-May-11	90 01-Feb-11	SEC1110 Tree felling and transplanting Hoi Wind Road / Castla Peak Road
Submit and approve TTA for re-align existing feotpath along	1 31-3ar-11 01-Feb-11 25555	nd skow kane 1;31-Jan-11	SEC11270 Submit and approve 11A for re-align existing frotipath axing Yven Long bound slow lane. The Felling and Transplanting
			Tomporary Traffic Arrangament
			Full rat Lattle Castle Feak Koad improvement Works of En Est and Castle Bask Doug
	1 16-May-11 19-Jul-11 27-Sep-11	09   05-Mar-11	Construct drainage near Tuen Mun Woman Heath Centre
Tree fransplanting	1 01-Mar-11 21-Jun-11 18-Jul-11	90 23 31-Jan-f1	SEC11100 Tree transplanting Draftlasts Works
			Tuen Hing Road /Castle Peak Road improvement Works at then Hing Road / Castle Peak Road Track Folling and I reticulation in a
	A Market Commencer of the Commencer of t	ľ	Section 1 of Works
LRT Passenger Lift structure	1 05-Mar-11 13-Apr-11 16-May-11 Mar-11 13-May-11 22-Jun-11 Mar-11 13-May-11 22-Jun-11 Mar-11	90 27 31-Jan-11 90 32 31-Jan-11	LRT Passenger Lift structure LRT Passenger Lift
	11-May-13 28-May-11		Noise Barrier/Enclosure steel structure for Scheme D Area
WZDD	1 15-Feb-13 04-May-11 15-Feb-13 1 06-Feb-13 28-Apr-11 09-Feb-13	570 570 15-Mar-11 534 534 25-Apr-11	Noise Barrierfe nchosure steel structure for Scheme & Area Noise Barrierfe notosure steel structure for Scheme B Area
The state of the s	07-Jul-11 29-Apr-11	90 90 15-Mar-11	Yan Ching Bridge Passenger Lift
Temporary Brkige near Chi Lok Brkig			Temporary Bridge near Chi Lok Bridge Yan Ching Bridge span
Mental Temparary Bridge near Yan Ol Bridge	18-Feb-11 19-Feb-11	12 31-Jan-11	MP1000 Temporary Britge near Yan Oi Britige
			Material Procurement and Fabrication
			Material Procurement and Fabrication
	1 30-Mar-12 16-Apr-12 15-Apr-13 1 30-Apr-11 17-Jan-12 14-Apr-12 IIII	365 365 01-Apr-11 75 71 31-Jan-11	Sife trail for green was panel Prepare green roof trail
Prepare green wat	31-Mar-11 15-Feb-12	49	Prepare green wall panel for on site trail
- <del> </del>	122		
Memoranana Trail piles & test for friction piles	1 15-Feb-11 02-Feb-11 18-Feb-11	55 11 31-Jan-1	Trail piles & test for friction piles
			Tall Piles
0 17 29 02 17 18 0 17 20 07 17 20 04 17 17 17 17 17 17 17 17 17 17 17 17 17	30-May-11 04-Jul-14 25-And-14	45: 01-Apr-11	Investigation works for vicinity of petrol station
January Fetriary March April 12. 12. 12. 12. 12. 12. 12. 12. 12. 12.	Early Finish Late Start Late Finish	Original Remaining Early Start  Duration  Duration	Activity Name

	1101	<u> </u>	Page 5 of 9	Actual Level of Effort Remaining
Late Frish   Co. Aug. 11   Tree felling and Co. Aug. 11   Co. Aug. 12   Co. Aug. 12	Date Revision Ch		3 Months Rolling Programme (cutoff: 31-01-11)	Remaining Level of Effort
Late Frisch   Control   Cont	24-Mar-11 28-Apr-11 25-N	21 21 01-Mar-11		Pre-drilling works for New Yan Oi bridge S/B PC1 to PC3
Jahr Frisch   Jahrany   February   13   14   21   15   15   15   15   15   15   15	18-Apr-11 09-Mar-11 25-N 18-Apr-11 09-Mar-11 25-N	60 60 31-Jan-11 60 60 31-Jan-11	Y-2)	YO 1160   Temporary slew existing 132kv & 11kv cable (132Kv 4 i 11ky c2)   YO 1200   Darbasje diversion for existing 450 dia & 526 dia pipe   TRIVIA PROPERTIES AND
Late Frisch   Control	07-May-11			TB1050 Demolition existing Yan OI bridge span and mid column Unitin Dividing span and mid column
Late Frisch   Canuary   February   13   10   14   21   15   15   15   15   15   15   15				Pombilition of Establic You OI BIRDs TB1005 Demoliton existing Yan OI bridge S/B ramp
Jaile Frisch   January   February   13   10   14   21   14   21   15   15   15   15   15   15   15	27-Jul-11 15-Apr-11 13-A	120 120 35-Mar-11		Congocary Traffic Arrangement YOffe0 Submit and approve TTA for Yan Oi Bridge central median
Late Frisch   Control   Co	19-Apr-11 22-Mar-11 07-h	35 05-Mar-11	W. S. Western	181040 Frieshing & East Works Construction of New Yan Oi Bridge
Late Frisch   Control				External Finishing Works
Late Frisch	24-Feb-11 05-Mar-11 14-N 04-Mar-11 14-Mar-11 22-N	7 7 7.Feb-11		Erect N/B temporary bridge span Erect S/B temporary bridge span
Jahr Frisch   Jahrsany   February   1   1   1   1   1   1   1   1   1				Constitution of the Bright of the Chamber of Tamporary Bridge Struction Steel Frame Election
Jahr Frisch   Jahrseny   February   13   17   17   17   17   17   17   17	14-May-11 13-Aug-11 26-C	60 60 28-Feb-11		Relocation existing draw of (HKT-3) for NE05
Jalie Firish   January   February   13   107   14   21   1   1   1   1   1   1   1   1			A CONTRACTOR OF THE CONTRACTOR	tage 2 Uffilias Olvasion
Jate Firish   Col 10   17   24   31   10   14   21   17   14   21   17   14   21   17   14   21   17   14   21   17   14   21   17   18   22   24   24   24   24   24   24   2	18-Apr-11 19-Mar-11 04-4 06-Jul-11 04-Jun-11 20-A		2011 ID F14	Sembotary Support and comove exeming retaining wall for NEUS F. 1 1 to F. 14  Construct pad footing NE03 FT1 to FT4
Jate Frisch   January   Ferturary   13   14   121   13   14   121   12   14   121   12   14   121   12   14   121   12   14   121   12   14   121   12   14   121   12   14   121   12   14   121   12   12	31-May-11	64 64 14-Apr-11		
Jaile Frisch   January   February   13   10   14   21   1   1   1   1   1   1   1   1	25-May-11 02-Mar-11 25-N	66 66 02-Mar-11	3нов. 610mm)	RA1030 Construct Socket H-piles foundation for NE01 PC1 to PC8 (33hos. 610mm)
Jale Firish   Containy   February   13   10   14   21   1   1   1   1   1   1   1   1	01-Mar-11 02-Feb-11 02-A	21 21 02-Feb-11		RA1010 Pre-diling works for NB foundation NEOT PC1 to PC8
Late Frish			אין for NEO1 & NEO2 או	RA1660 Temporary slaw askinting 132kv & 11kv cable (123Kv.1 & 11Kv.1) for NED1 & NED2 RA1670. Drainged diversion for existing 450 dia & 525 dia pipe for NED1 RA1670. SIX MARTHER SETTING STATE OF SETTING STATE O
Late Frish   100 110 110 12   18   18   19   19   19   19   19   19				RA1605 Realign existing central median along NEC1 Utilities Diversion
Late Frish   Convery   February   Convery   Convery   Convery   Convery   Convery   Convery   Convery   Convery   Convery   Convert	31-Jan-11 21-Feb-11 22-P	90 1 31-Jan-11		RA1000 Tree felling and transplanting for Yan Oi Tong Circuit Ismbolaw, Tratiff Afrandsharit
Jate Frish   January   February     February				lage   The Folling and Transplanting
Late Frish				Scheme A (CH29405 - CH29050)
Late Frish   Convery   February	17-Jun-11 18-Apr-11 05-P		- 17 July 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	SECTION   Of Works
25-May-11 (56-Aug-11 12 31 107 14   21   22   23   24   24   24   24   24   24	25-May-11	60 60 24-Feb-11		Tree reling and transplanning
25-May-11	25-Wall-11		sa parang	The Folking and Transplanting
Late Frish	of May 45	describios.	in de	SECURE SECURE SINGULAR SECURE
25-May-11 C5-May-11 C5-May				sing Wul Street (near Kai Hel Land Building)
Late Finish: January February 13   13   15   14   21   21   22   24   21   21   21	11-May-11 25-May-11 05-4	60 60 25-Feb-11		: Construct new car parking spaces
Late Frish January February 18 31 07 141 21 103 10 117 24 31 07 141 21		120 25 31-Jan-11		National Transmissions Submit and approve TTA for Tsing Sin St car parking by Annalysis.
Late Finish January February 13 1921	30-Apr-11		A series of the	Onstruction of New Carpark at Tsing Sin Street
Ī	30-Apr-11			
_	Eate Slart	Original Remaining Early Start Direction Duration		Activity Name
07-Feb-11	Late Start	Original Remaining Early Start Duration Duration	re Section	Design and Build of Traffic Improvement to Tuen Mun Road Town Cent

naaniddy	7	1			Actual Work		WY ANNEWANT POSTER
mathemania Condown the existing cable and draw pit	-11 03-Mar-11	14-Feb-11 21-Feb-11	90 10 31-Jan-11	10:31 Dallia Barrellia (10:31)	O Skewatte Dolling	kisung cable and di	
S Santa Build on a		100				The state of the s	Hillias Diversion
Resilvation Tree felling and fransplanting	-11 21-Feb-11 News	31-Jan-11 19-Feb-15	90 1 31-Jan-11			Tree felling and transplanting	RC1050
and the same of th						W. KWINK	. Stage 1
		133				) - CH28200)	Scheme C (CH28520 - CH28200)
		12. May 11 18. Mar. 11	45 15-Mar-11			Construction pile cap	LRT1030
The test						Pie test	LRT1100
Construct Socket Hanla Faterdation (Anna 640)	-11 22-Feb-11	18 Feb-11 08 Feb-11	12 12 01-Feb-11		. 610տm)	Construct Socket H-pile foundation (4nos. 610mm)	LRT1090
Training of the state of the st	-11 08-Feb-11	31-Jan-11 07-Feb-11	80 1 31-Jan-11		Ç	Draitage diversion existing 450 da x2 ppe	LRT1020
							Ullilles Diversion
	- (	12-Aug-11 16-Apr-11	100 13-Apr-11	The second secon	718	Construct pad footing for NE06 FT13 to FT18 to FT18 to FT18	Relocation of LRT Passenger Lift
			133		T24 & NE11 FT15 to FT22	Construct pad footing for NE10 FT17 to FT24 & NE11 FT15 to FT22	RB1300
	-11 20-Nov-11	1	167 187 14-Apr-11			Construct pile cap for NE09 PC11 to PC20	RB1290
A A A A A A A A A A A A A A A A A A A		12 And 44 40 May 44	422   423   02 Mag 44		8 & NE11 FT 1 to FT8	Construct pad footing for NE10 FT1 to FT8 & NE11 FT1 to FT8	RB1270
		: 1	112 107 31-Jan-11		PC11 to PC20 (74nos. mini pile)	Construct Mini piles foundation for NE09 PC11 to PC20 (74nos. mini pile)	RB1200
Account to the second s	y-11 30-Aug-11	10-May-11 02-Feb-11	112 78 31-Jan-11		PC1 to PC10 (74ros. mini pile)	Construct Mini piles foundation for NE09 PC1 to PC10 (74thos. mini pile)	RB1190
					SECTION 14 DC 6 (2000 - 000 - 100 -	Constitute Sorked Hundan Functions for NEOS DOA to BOS 120-120-120-120-120-120-120-120-120-120-	RR1180
Pre-drilling works for NE12 PC5	F11 30-Aug-11 82	21-Feb-11 11-Aug-11	30 16 31-Jan-11			RB1840 Pro-drilling works for NE12 PC5	RB1840
Repositive Control Repositive Co	1.13 10-Apr-11	13-WH-11				- dreiling Works	Site investigation Pre
Drainage diversion for existing 450 dia	1		60 22 31-Jan-11		be for NE06	Drainage diversion for existing 450 da pipe for NE06 Refection existing drawtre na (HKT-6) for NE06	KB1940 RB1960
E Drainage diversion for existing 600 day pipe for NE09	ъ11 02-Feb-11	31-Jan-11	MAN MAN		se for NE09	Drainage diversion for existing 600 dia pipe for NE09	RB1780
Mountains and Tree felling and transplanting along Tuen Fat & Tuen F	-12 04-May-12 ma	07-Feb-11 28-Apr-12	120] 4 31-Jan-11		Fat & Tuen HJ road	Hee terring and transpanding acing tuen Fat & Tuen His road	Utililles Diversion
Street Street Felling and I tansplanting extend to Tuen Lee Street	1	31-Jan-11 09-Mar-11	90 1 31-Jan-11		fuen Lee Sfreet	Tree Felling and Transplanting extend to Tuen Lee Street	RB1160
Tree Felling and Transplanting up to TMTP	y-11 06-May-11	31-Jan-11 05-May-11	60 1 31-Jan-11		d	Tree Felling and Transplanting up to TMTP	RB1150
Subrint and approve TIA for RB Stage	r-11 07-Apr-11	28-Feb-11 09-Mar-11	100000000000000000000000000000000000000		V/B extend to Tuen Lee Street	Submit and approve 11A for RB Stage 1 N/B extend to Tuen Lee Street	Trac felling and Transplanting
Submit and approve TTA for RB Stage			120 29 31-Jan-11		5/B extend to Tuan Lee Street	Submit and approve TTA for RB Stage 1 S/B extend to Tuan Lee Street	RB1820
	**************************************					rangement	Temporary Traffic Arrangement
						0 - CH2652U)	State 1
		28-May-11				Construct pile cap PC4	TC1180
word -		25-May-11	48 24-Mar-11			Construct pile cap PC2 & PC5	YC1170
		: 10-Jun-11 21-Apr-11	48 48 13-Apr-11			Construct pile cap PC1 & PC3	YC1010
			21 21 19-Apr-11			Pile Test	YC1140
Foundation for New Ya	P-11 20-Mar-11 #	19-Mar-11 00-rep-11	38	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	4 (Snos. pre-txre H-ple)	Foundation for New Yan Ching bridge PC4 (8nos. pre-bore H-pile)	YC1130
Foundatk			45 45 15-Feb-11		1 & PC3 (15nos, pre-bore H-pile) 2 & PC5 (15nos, pre-bore H-pila)	Foundation for New Yan Ching bridge PC1 & PC3 (15nos. pre-bore H-pile) Foundation for New Yan Chins bridge PC2 & PC5 (15nos. pre-bore H-pile)	YC1120
Sylverskon exis							Phillip Works
Temporary slew existin	II-11 26-Mar-11	24-Mar-11 26-Mar-11	0 0 24-Mar-13		KF2)	Diversion existing watermain (WS-2)	YC1230
OBLIGATION OF THE PROPERTY OF							Utilities Divaration
processors output and approve TTA for Yan Ching Bridge NIB constructions		31-Jan-11 07-Feb-11	-		idge N/B construction	Submit and approve TTA for Yan Ching Bridge N/B construction	YC1160
Cothern Commence TTA Con Vision Colored	ri-11 25-Mar-41 mm	31.Jan.11 95.Mar.11	120 1:31-3ar-11		ridge central median construction	Submit and approve TTA for Yan Ching Bridge central median construction	YC1150
		4, 44	Man the state of t			Yan Ching Shidge (annemish	Construction of New Yan Ching Shage
03 110 147 224 31 07 14 21 28 167 14 21 28 164 11 18 25	0		A STANDARD SANDARD SAN	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			Constitution of the
January March Ap	Late Finsh	Early Finish Late Starf	Orginal Remaining Early Start Direction Curation	The state of the s		Activity Name	CINEL NO.
				Congression of traine improvement to tuent mail Node 10wif Cellue Section	O		T. L.

sign and Build	Design and Build of Traffic Improvement to Tuen Mun Road Town Centre Section	un Road Town Centre Section								į
otivity ID	Activity Name		Orginal	Remaining Early Start :: Duration	Early Finish	Late Start	LateFinish	January 12 63 110 117 124 1	Hebrusiy March 14 21 21 21 21 21 21 21 21 21 21 21 21 21	March April 14 15 15 18 104 11 118
RC1610 RC1610	Reboration existing fire hydraw (WS-6) for NE16 F127 to F134 & PC36 Temporary slew existing 11tv & 132kv cable (132Kv 4 & 11Kv.9) for NE16 F127 to F134 & PC	134 & PC36 IKV-9) for NE16 F127 to F134 & PC36	09	18 31-Jan-11 39 31-Jan-11	23-Feb-11 19-Mar-11	09-Jun-11 14-May-11	02-Jul-11		Reboation exis	Ing fire hydrant (WS-8) for Temporary slew existing 1
Site invasitgationiPre-drelling Works	Diversion existing 300 dia dramage pipe for NE18 F127 to F134 in strailing Works	-134 	45	45 31-Jan-11	26-Mar-11	07-May-11	02~Jul-11	de la casa	The state of the s	Diversion existing 30
RC1625 RC1630	Pre-drilling works for NB foundation NE15 PC1 to PC6 & NE16 PC10 Pre-drilling works for NB foundation NE16 PC35	=16PC10	30	30 01-Mar-11 14 09-Apr-11	08-Apr-11 25-Apr-11	30-Mar-11 02-Jul-11	10-May-11 19-Jul-11		and a special part of the	Pre-drilling w
Foundation Works RC1200	Construct Socket H-piles foundation for NE15 PC1 to PC6 & NE16 PC10 (28nos.	R NETB PC10 (28nos, 610mm)	85	85 22-Apr-11	03-Aug-11	10-May-11	20-Aug-11			
Draitinge Works RC1020	Construct drainage along 1s by Hd Circuit		62	62: 07-Feb-11	23-Apr-11	21-Feb-11	10-May-11		***************************************	
RESIDENTS	Donel to alluminate leaves There that the Assets						í			
Construction of Tem	Construction of Temporary Chi Lok Bridge		8 .	70 14-Mar-11	09-Jun-11	28-Mar-11	25-Jun-11			
Utilities Diversion TB2060	Temporary slew existing Telecon cable for SIR footing		90		19. Apr. 45	OA MAY 11	10 May 11			
TB2100	Temporary slew existing Telecom 11kv & 132kv cable for S/B footing	B footing	3 &	60 31-Jan-11	18-Apr-11	04-War-11	19-May-11			Tempo
TB2110 TB2120	Diversion existing gasmain for S/B Temporary slew existing Telecom 11kv & 132kv cable for N/B footing	B footing	00	11 31-Jan-11 60 31-Jan-11	15-Feb-11	04-Mar-11	17-Mar-11		Diversion existing gasmain for S/B	ſ
Queil Shire Installation	<b>BOX</b>						To limit it	*******	A STATE OF THE PERSON OF THE P	
182150 TB2160	Erect My steel column		10	10 31-Jan-11	14-Feb-11	23 Feb-11	07-Mar-11	ماندانيان 	Erect M/B steel column	
TB2170	Erect S/B access ramp		. <del>4</del>	45 31-Jan-11	26-Mar-11	04-Mar-11	30-Apr-11		ביותר כות אפנו כת	Erect S/B access ran
TB2180 Stampbray Bridges	TB2180 : Frect N/B access ramp omporary Bridge Structural Steat Frame Francis		45	45.31-Jan-11	26-Mar-11	04-Mar-11	30-Apr-11		The second secon	Frect N/B access
TB2020 TB2030	Erect N/B temporary brkge span Erect S/B temporary brkge span		14	14 05-Mar-11 14 22-Mar-11	22-Mar-11	07-Mar-11 23-Mar-11	23-Mar-11		E	Erect N/B temporary brits
EAM und Einighing Works	Works									
182040 Construction of Retai	182040 Fetaining Wall 6SWAFR93		42	45 12-Apr-11	06-Jun-11	13-Apr-11	07-Jun-11			
Temporary Traffic Arrangement	richigsment									,
Tree Felling and Transplanting	napienting		120	1 31-3a8-11	31-Jan-11	04-Mar-11	05-Mar-11		Submit and approve 11A for construction 65W-A/FR93	etion 68W-A/FR93
RW1050	Tree felling and transplanting		06	4 31-Jan-11	07-Feb-11	04-Mar-11	09-Mac-11	THE REPORT OF THE PERSON NAMED IN COLUMN 1	Tree felling and transplanting	
RW1000	Construct retaining wall 6SW-AFR93 (Base Siab) (3 bays)		20	50 08-Feb-11	11-Apr-11	09-Mar-11	12-May-11			Construct
Section III of Works	Construct retaining wall bs/V/-A/HR93 (Wall)		20	50 01-Mar-11	03-May-11	30-Mar-11	03-Jun-11		THE PROPERTY OF THE PARTY OF TH	
Scheme D (CH28200 - CH27785)	0 • CH27785)									
Stage 1			Albania III			Helmon	18 1 m 1 m			
RD1780	nspanning Tree transplanting for NE26 PC1 to PC10		60	1 31-Jan-11	31-Jan-11	02-Apr-11	08-Apr-11		Tree transplanting for NE26 PC1 to PC10	PC10
Militias Diversion RD1190	Diversion existing 1050 dia drainage pipe for NE20 PC10 to PC14 & NE25 PC1 to PC	PC14 & NE25 PC1 to PC7	06	22 31-Jan-11	28-Feb-11	01-Feb-11	02-Mar-11		Diversion existing	Diversion existing 1050 dia drainage pip
Site fivestigation Pre-dreffing Works RD1240 Pre-drilling w	wadrolling Works Pre-drilling works for NB foundation NE20 PC10 to PC14 & NE25 PC1 to PC;	VEZS PC1 to PC7	22	22 31~lan-11	28-Eeh-11	01.Eeh.11	D2-Mar-11		Dra-drilling unreb	Pre-driller works for NB fromdation ME
Foundation Works				a state	1 20 107		UZ-IVIGIL 11	-decision	WORKS	TO THE REPORT OF THE PERSON OF
RD1250 RD1260 RD1670	Construct Socket H-pites foundation for NEZO PC10 to PC14 (28nos. 610nm) Construct Mithpites foundation for NEZS PC1 to PC7 (31nos. mini pile) Construct Socket H-pites foundation for NEZ6 PC1 to PC10 (48nos. 610mm)	( (2bnos. 610nm) . mini pila ( (46nos. 610mm)	85 94 70	85 01-Mar-11 94 01-Mar-11 70 01-Feb-11	14-Jun-11 25-Jun-11 30-Apr-11	02-Mar-11 03-Mar-11 08-Apr-11	15-Jur-11 29-Jur-11 04-Jul-11		Account of the control of the contro	
RD1270 Construct to RD1520 Construct to RD1530 Construct RD1710 Construct Construct RD1710	Construct ple cap NE20 PC10 to PC14 Construct ple cap NE26 PC1 to PC7 Construct ple cap and wall NE26 PC1 to PC10 ulda Bridge S1		83 177 83	83 25-Apr-11 117 29-Apr-11 83 10-Feb-11	04-Aug-11 16-Sep-11 25-May-11	26-Apr-11 03-May-11 14-Apr-11	05-Aug-11 19-Sep-11 25-Jul-11			
**************************************	Remaining Level of Effort	3 Months Rolling Programme (cutoff: 31-01-11)	Itoff: 31-01		Date	Revision	Checked		Approved	
Actual Level of Effort					23-Dec 1	1012	Tim		1,1111111111111111111111111111111111111	
		Page 7 of 9		1			_			

				TOTAL STREET	The state of the second state of the second	Velot Thort
	1			4-KE. 24 0.4	2 Monthe Dolling Drogramme (2:160ff, 24 04 44)	
Compensatory planting works at Location		11-May-11 04-Feb-11 24-Feb-11 22-Nov-10	18 18-Apr-11 11- 18 01-Feb-11 24-	82 82		Compensatory planting works at Locaton No. 10 (9 nos.) Compensatory planting works at Locator No. 13 (10 nos.)
Compensate	03-Feb-11		31-Mar-11		(por	Compensatory planting works at Location No. 9 (2 nos. tree pot)
Compensatory pla		30-Mar-11 03-Jan-11 07-4m-11			xxt)	Compensatory planting works at Location No.6 (2 nos. tree pot) Compensatory planting works at Location No.8 (2 nos. tree pot)
Compensatory planting		- 1	. :		100 ().	Compensatory planting works at Location No.5 (3 nos. tree pot).
Compensatory planting works	0 31-Dec-10		25-Feb-11			Compensatory planting works at Location No. 2 (3 nos.)
						Landscaping Works in Portion 4
	ľ	1. 4			And the same of th	
A THE PROPERTY OF THE PROPERTY	1 05, Eab. 10	25-Feb-12 26-Feb-11	365 26-Feb-11 : 25	365 3		Establisment Works (Nos. 46, 46A, 46B, 47A, 47C, 47D, 47E & 47F)
	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1		No. of the second			
					· 10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Landscaping Works in Portion 4
	1 25-Feb-12	25-Feb-12 26-Feb-11	365 26-Feb-11 25	365	3 and 35)	Establisment Works (Nos. 26, 27, 28, 29, 30, 30A, 31, 31A, 31B, 32, 33, 33B, 34, 34B, 34B, 34C
- Incommittee and in the second	4 		ĺ.		The second secon	
			23-Mar-11	18	:	Compensatory plenting works at Location No. 34C (5 nos.)
COMPANY Defining Works Compensatory planting works at Location No.33				. 22	(tool)	Compensatory planting works at Location No.33 (3 nos. tree pot)
Componentation sharing			17-Feb-11	. 82		Compensatory planting works at Location No.32 (4 nos.)
	1 09-Mar-11	22-Apr-11 06-Dec-10	60 31-Jan-11 22	2 8		Compensatory planting works at Location No.31B
Compensatory planting works at Loc			3	<u> </u>	ac ivel	Compensatory planting works at 1 ocation No 31A (1 nos.)
Rocks at Location			11	ž (	Jock on	Compensatory planting works at Location No. 30A (7 per tree tree)
			- 6 7	£ 1		Compensatory planting works at 1 continue No 29 (8 race)
Compensatory plan			07-Mar-11	£ :		Competential works at Location No.27 (9 nos.)
		11				Landscaping Works in Portion 4
Control of the pot	10 19-Nov-10	31-lan-11 19-Nov-10	i	3 8		Excavation permit for Section 3C, 3E and 3G area
			4 : 24 Jan 44 : 24	35		Order & delivery tree pot
	A CONTRACTOR	11. 1 Sec. 15.				
		2				
	11 24-Dec-11	05-Aug-11 07-Sep-11	90 18-Apr-11 05	06		Distriction is districted by the control of the con
		噩				The Felling and Takishining  The following
mqnS	11 18-Apr-11	18-Apr-11 31-Jan-11	78 31-Jan-11 18	120		Submit and approve TTARE wall at Castle Peak Road
						Temporary Traffic Arrangement
	11 09-Sep-11	19-Jul-11 23-Jul-11		j.,		Construction of Reinforced Earth Wall 6SW-AFR19
	- 1			67		
		20.20	27/1/2	Section Section		Existing S/B road reconstruction SI CH27550 to CH27750
				And the second	And the second s	
			7.5			Scheme E (CH27785 - CH27000)
0000000000	11 05-Aug-11	05-Aug-11 19-Apr-11	90 19-Apr-11 00	06	0	Temporary slew existing 132kv cable (132kV-10) for Pier 10
	11 05-Aug-11	30-Jul-11 07-Apr-11	120 01-Apr-11 3	120		Submit and approve TTA for Pier 3 to Pier 7
03 10 17 24 31 07 14 21 28 07 14 21 28 04 11 18 25						leniporatr Traffic Arrangement
13	38			Duration Duration		
STATISTICS TO PROPERTY OF THE	tricing the limits	Early Finish   ata Start	T	Orbinal Remail	A CONTROL OF STREET OF STREET OF STREET	Activity Name

	HY/2009/03 Design and Build of	HY/2009/03 Design and Build of Traffic Improvement to Tuen Mun Road Town Centre Section	un Road Town Centre Section					07-Feb-11?
Section   Companies (Prince) was serior (Prince)   Section   Companies (Prince)   Section	Activity ID	A Comment		Remaining Duration			111111	13 14 3 34 38
Preservation and Protection of the State (1982)  Section Vol. (1982)  Se	361130 361130 Section IV of Works	Compensatory planting works at Location No.13A(4 nos.) Compensatory planting works at Location No.15 (6 nos. tre		12	1 3	1		
Section of Volvey in Portion 2 Aand 35   Section 2 Activated (Mission 2 Aand 35   Section 3 Aand 35   Se	Preservation and Pro	rtection of Trees ction of Existing Trees						
Commission of the content of the c	Preservation and Prote S4-1000	sction of Existing Trens Preservation and protection of trees		982			24-Aug-13 Mmw 12800	
Controlled by Misteriors   Controlled by Miste	Section V of Works Structural Condition	Survey in Portion 2, 34 and 38						
Schedule of Mischanes   Sche	Condition Survey of exis	isting structures						
Schedule of Milestones   Schedule of Milesto	SS-1010	Tatifit struction. Testing for existing structures		06			08-Aug-12	
Experiment   Control   C	ທັ	89			L - B	医乳质		
Controlled   Con	Schedule of Milestones							
Composition   2.1 Automation of first part of the part and protective and prote	1/63/gr 2/ Permanent 1/4 CC0200150	Voite: 2.6-Acceptance of ground investigation reports≂1%			31-Jan	-11	24-Dec-10	◆ 2.6-Acceptance of ground investigation reports = 1%
2. October 10   2. October 1	CC0200170	2.8-Acceptance of report on utifiles=2%			31-Jan	11	24-Dec-10	2.8-Acceptance of report on utilities≖2%
Concession   2.24 Approved of Oh Automators of Real Parison   2.24 Approved of Oh Automators on the North-Real Real Real Real Real Real Real Real	CC0200200	2.14-Acceptance of report on construction traffic impact as 2.14-Submission of geofechnical submissions for all perma-	sessument"2% vent geotechnical works=2%		31-Jan 31-Jan	Ŧ: <b>Ŧ</b>	24-Dec-10 26-Jun-14	<ul> <li>2.10-Acceptance of report on construction traffic in</li> <li>2.11-Submission of geotechnical submissions for al</li> </ul>
Composition   2.00 Approved (DDA submissions on influence base)   Composition   Co	CC0200210	2.12-Acceptance of geolechnical submissions for all permit	geotechnical works=1%		31-Ma	Ę.	25-Aug-14	♦ 2.12.Acce
2.24 Agrowned of Disk activations for recombinations of the Colorations of the Colorati	CC0200370	2.28-Approval of DDA submission on drainage works=1%	8=17a		31-Jan 04-Fet	T T	25-Aug-14	<ul> <li>2.24-Approval of DDA submission on are givestigat</li> <li>◆ 2.28-Approval of DDA submission on drainage w</li> </ul>
Composition	CC0200390 CC0200430	2.30-Approval of DDA submission on roadworks=2% 2.34-Approval of DDA submission on provisioning works to	FCSS hestalshion=1%		31-Jan	· · · · · · · · · · · · · · · · · · ·	25-Aug-14	<ul> <li>2.30-Approval of DDA submission on roadworks=2</li> <li>2.4. Approval of DDA submission on provisioning</li> </ul>
Page 2016   Page	CC0200470	2.38-Approval of DDA submission on relocation of LRT pas	serger 1874		15-Mar	-11	25-Aug-14	◆ 2.38-Approval of DDA
State   Stat	CC0500100	in Fortion 1 5.1.1 to 5 Trees transplantation or Felling works in Portion 1					05-Aug-11	
Commons   2.1 to 50 months of pipe of the rote of the rote of the pipe of the rote of th	Notes Barrier and Notes	e Ettelestrie in Parillon 2  10 1. Deliver of the reartified willow whate on effe			24 12	144	SE Aver 44	6. O. 4. Decision of the recent red affects the second control of
Commission   Com	CC0900110	9.2.1 to 20 number of piles of the noise barriers and noise a	nclosures in Portion 2			24	11-Jan-13 temperanea	nancount incomments and the regular pant parties on such
Coloration   Col	CC0900320	9.4.1 to 10 reinforcement of the pile cap 9.5.1 to 19 concreting the pile can			1	1	19-Jan-13	
121-00 completion of temporary located by recombination of temporary footatidge recluding foundation works   121-00 completion of temporary footatidge recluding foundation works   121-00 completion of temporary footatidge recluding foundation works   121-00 completion of temporary footatidge recluding foundation of piece of view Chiefly Beldge   121-10 completion of view Chiefly Beldge	Reprovision of Yam Die	gladge						
13.11 to 5 total number of pies of Year Ching Bridge   13.11 to 5 total number of pies of Year Ching Bridge   13.11 to 5 total number of pies of Year Ching Bridge   13.11 to 5 total number of pies of Year Ching Bridge   13.11 to 1 total number of pies of Year Ching Bridge   13.11 to 1 total number of pies of Year Ching Bridge   13.11 to 1 total number of pies of Year Ching Bridge   13.11 to 1 total number of pies of Year Ching Bridge   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining Walf Al Steps No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 to 1 total number of the Retaining No. 55W-AFR93   13.11 total	CC1200100 Reprovision of Yan Chile	ompistion of temporary footbridge including	ation works		20-Apr	-11	25-Aug-14	
CC1300166   133.1 to 5 mercetay the pike cap of Yan Ob Bridge   CC1300166   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300166   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300166   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300160   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300160   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300160   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300160   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300160   134.1 to 10 concreting the pike cap of Yan Ob Bridge   CC1300160   134.1 to 10 concreting the pike cap   CC1300160   CC	CC1300100	13.1.1 to 5 total number of piles of Yan Ching Bridge					21-Apr-11 monomon	THE PROPERTY OF THE PROPERTY O
Second   S	CC1300160 CC1300210	13.3.1 to 5 reinforcoment of pile caps of Yan Oi Bridge 13.4.1 to 10 concreting the pile cap of Yan Ching Bridge		37			20-Jun-11 20-Jun-11	
Columnic of the flat in the section of the flat in the flat i	Revaliting Wall at Stope	No eswalther						
18   14   14   14   14   14   14   14	CC1800100	18.1.1 to 5 excavation of the Hetanning Wall At Slope No. 68. 18.2.1 to 5 Formwork of the Retaining Wall At Slope No. 68.	W-A/FR93 4-A/FR93		-j	î	01-Apr-11 27-Apr-11	pproxygramscorning 18,1,1 to
18.11 to Stress transplantation or Feling works in Portion 2   18.11 to Stress transplantation or Feling works in Portion 2   18.11 to Stress transplantation or Feling works in Portion 3   18.11 to Stress transplantation or Feling works in Portion 3   18.11 to Stress transplantation or Feling works in Portion 3   18.11 to Stress transplantation or Feling works in Portion 3   18.11 to Stress transplantation or Feling works in Portion 3   18.11 to Stress transplantation or Feling work   18.11 to W	CC180200	18.3.1 to 5 Concreting of the Redaining Wall At Slope No. 65	W-AFR93				16-May-11	- animalization
State   Control   Contro	CC1900100	in Polition 2. 19.1.1 to 5. Rees framsplantation or Feling works in Portton	2	0			10-Mar-11	19.1.1 to 5 Trees transplantation or Felling works it
CC24000200         24.1 to 10 reinforcement of the jile cap         CC24000200         24.5 to 10 of convenient of the jile cap         CC24000200         24.5 to 10 of convenient of the jile cap         CC24000200         24.5 to 10 of convenient of the jile cap         24.5 to 10 of convenient of the jile cap         25.5 convenient of the jile cap         25.5 convenient of jile cap         <	CC2400110	e and Saline in Politica (A.) 24.2.1.10.70 hamber of also of the poice berries and poice	onskeites in Poting 1 <u>A</u>	(S)(S)(S)		巖	07. Ion 42	SCIII—LITTO COMPRESSOR CONTRACTOR
Remaining Level of Effort       Image: Sectoral Level of Effort       Actual Level of Effort       Date of Effort       Revision Checked         Actual Level of Effort       Tim       Page 9 of 9       07-Feb 1101       Tim	CC2400320 CC2400420	24.4.1 to 10 reinforcement of the pile cap 24.5.1 to 10 of concreting the pile cap				11	11-Apr-13 11-Apr-13	
Remaining Level of Effort         Effort         Remaining         3 Months Rolling Programme (cutoff: 31-01-11)         Date Date Revision Checked         Checked           Actual Level of Effort								
Actual Level of Effort         Z3-Dec         1012           Page 9 of 9         07-Feb         1101	i			ff: 31-01-11		H		Approved
Page 9 of 9 (07-Feb   1101					23-Dec		Tim	
			Page 9 of 9		07-Feb.		Tim	

Appendix B

Environmental Mitigation Measures

# **Environmental Mitigation Measures**

The environmental mitigation measures carried out were basically followed the requirements described in the EIA Report. Major mitigation measures during the construction phase in relation to the air quality, noise, water quality, ecology, waste management as well as landscape and visual are summarised as follows:

# Air Quality (Dust) related

- Skip hoist for material transport should be totally enclosed by impervious sheeting;
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site;
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;
- Where a site boundary adjoins a road, streets or other accessible to the public, hording of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit;
- Every stack of more than 20 bags of cement should be covered entirely by impervious sheeting places in an area sheltered on the top and the 3 sides;
- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet;
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading;
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle; and
- Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.

# **Construction Noise related**

Mitigation measures are implemented in three levels, namely Level 1, which involves adoption of quiet PME; Level 2, which involves provision of movable noise barrier; and Level 3, which involves scheduling of construction activities.

#### Level 1 - Adoption of Quiet PME

Quieter PME to be used in the assessment are given in Table A.

Table A Listing of Quiet PME items

Powered Mechanical Equipment (PME)	Identification Code / BS5228	Maximum SWL, dB(A)
Excavator	C8/33	102
Crane	C7/114	101
Truck	C3/59	105
Concrete Truck	C6/35	100
Poker Vibrator	CNP 173	102
Asphalt Paver	C8/24	101
Roller, vibratory	C3/115	102

#### Level 2 - Use of Movable Noise Barrier

Use of movable noise barrier (3m high or above) is proposed to be provided for the PMEs
operated in the vicinity of the NSRs given in Table B during the construction phase.

**Table B** NSRs – with movable noise barrier

NSR	Description
FEC	Far East Consortium Tuen Mun Central Building
FM	Forward Mansion
НТВ	Hing Tai Building
TMTP1	Tuen Mun Town Plaza
WG2	Waldorf Garden
CMA*	CMA Choi Cheung Kok Secondary School
LWF*	Yan Oi Tong Madam Lau Wong Fat Primary School
TMF	Tuen Mun Fa Yuen
LCK*	Lui Cheung Kwong Lutheran College
CLFY1	Chi Lok Fa Yuen
TFH	On Ting Estate ( Ting Fuk House)
LCKP*	Lui Cheung Kwong Lutheran Primary School
TTP	Tung Wah Group of Hospitals Tai Tung Pui Social Service Building
CSBS*	CSBS Mrs. Aw Boon Haw Secondary School
KFG3D	Kam Fai Garden

Remark: NSR with asterisk means educational institution.

### Level 3 – Scheduling of Construction Activities

- It is It is proposed that site clearance and the following activities not to be undertaken in the vicinity of the NSR LCK at stage 2 (Ch. 28050 – 28200 of TMR) so as to reduce construction noise impact during normal teaching hours.
  - Truck would not operate concurrently with other PMEs during tree transplanting and noise barrier foundation work.
  - Tree Transplanting would not be undertaken concurrently with Bulk Excavation and Utilities Diversion.
  - Construction of Storm Water Drain would not be undertaken concurrently with Noise Barrier/Enclosure Foundation.
  - Construction of Sub-base and Road Base would not be undertaken concurrently with Noise Barrier/Enclosure Installation.
  - Road Surfacing, Construction of Road kerbs, Central Dividers, Parapets, and Installation of Crash Cushion and Sign Gantry would not be undertaken concurrently.
  - Installation of Gantry and Directional Lighting, and Street Lighting would not be undertaken concurrently.
- In order to avoid or reduce the construction noise problems at the schools during examination, the Contractor of the Project is suggested to liaison with all the relevant schools (CMA, LWF, LCK, LCKP and CSBS) to check out their examination periods and

activities at the beginning of the work programme. Thus, the Contractor can make good planning and arrangement of works and provide sufficient mitigation plans to alleviate the noise impacts.

#### Good Site Practice:

- Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.
- Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.
- Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.
- Mobile plant should be sited as far away from NSRs as possible.
- Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.

#### **Water Quality related**

### **Construction Runoff and Drainage**

The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge. These practices include the following items:

- Before commencing any site formation work, all sewer and drainage connections should be sealed to prevent debris, soil, sand etc. from entering public sewers/drains.
- Silt removal facilities such as silt traps or sedimentation facilities should be provided to remove silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.
- Careful programming of the works to minimise surface excavations for the road improvement works during the wet season. If excavation of soil cannot be avoided during the wet season, exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 1/94.
- Exposed soil surfaces should be protected by paving or fill material as soon as possible to reduce the potential of soil erosion.
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. These materials should not be placed near water courses.

# **General Construction Activities**

Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the nearby local stormwater drainage system. Stockpiles of cement and other construction materials should be kept covered when not being used.

 Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.

#### **Sewage Effluents**

Temporary sanitary facilities, such as portable chemical toilets, should be employed onsite. A licensed contractor would be responsible for appropriate disposal and maintenance of these facilities.

#### **Waste Management related**

#### **Good Site Practices**

Adverse impacts related to waste management are not expected to arise, provided that good site practices are adhered to. Recommendations for good site practices during the construction activities include:

- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;
- Training of site personnel in proper waste management and chemical handling procedures;
- Provision of sufficient waste disposal points and regular collection for disposal;
- Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;
- Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and
- A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).

#### **Waste Reduction Measures**

Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:

- Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce;
- Any unused chemicals or those with remaining functional capacity shall be recycled;
- Use of reusable non-timber formwork to reduce the amount of C&D material;
- Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall
  be separated for re-use and / or recycling to minimise the quantity of waste to be
  disposed of to landfill;
- Proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
- Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.

In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes.

#### **Construction and Demolition Material**

In order to minimise the impact resulting from collection and transportation of inert C&D material for off-site disposal, it is recommended that the excavated fill material shall be reused on-site as backfill material as far as possible. The surplus excavated material should be disposed of at the designated public fill reception facility, as agreed with the Secretary of the Public Fill Committee, for other beneficial uses. C&D waste would require disposal to the designated landfill site. In order to monitor the disposal of C&D materials at the public fill reception facility and landfill and to control fly-tipping, a trip-ticket system should be included (see ETWB TCW No. 31/2004 for details).

#### **Chemical Wastes**

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTC or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.

### **General Refuse**

General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.

# **Ecology related**

Following EIAO-TM Annex 16 guidelines, mitigation measures are discussed in this section to avoid, minimise and compensate for identified ecological impacts.

#### Avoid

Construction activities should be confined to developed areas of low ecological value. There should be no direct impact on other habitats within the Study Area.

#### **Minimise**

Noise mitigation measures, including installation of noise-emitting construction plant away from egretry, careful scheduling of noisy works with high disturbance impact to avoid breeding season of ardeid species (i.e. mid March to August) to prevent impacts on nesting activities of Little Egret, operation of well-maintained machinery, and use of noise reduction facilities could be implemented to mitigate noise impacts arised from construction activities such as road widening and road paving. Temporary noise barrier should also be used to reduce the level of noise during construction. Noise impact would be minimised during operation phase as permanent noise barrier has been proposed to be constructed. These measures could minimise disturbance to habitats within and adjacent to the proposed Works Area.

In order to minimise the impact of construction dust to the vegetation and associated wildlife within and around the proposed Works Area, practical measures such as regular watering, complete coverage of dusty material storage piles, and the use of minimum practical height for dropping excavated material should be implemented.

Standard good site practice measures should be implemented and should include:

- Placement of equipment in designated Works Areas within the existing disturbed land.
- Construction activities should be restricted to the proposed Works Area.
- The proposed Works Area should be reinstated immediately after completion of the works.
- Open burning on proposed works site is illegal, and will be strictly enforced.

- Waste skips should be provided to collect general refuse and construction wastes, which should be disposed regularly and properly off-site.
- Soil contaminated by fuel leaked from construction plants should be removed and treated.

Mitigation measures should be implemented to prevent and minimise the indirect impacts to the nearby Tuen Mun River Channel by controlling construction site runoff and drainage from the proposed Works Area. Site runoff could be directed towards regularly cleaned and maintained sand traps, silt traps and where appropriate, oil/grease separators to minimise risk of sedimentation and pollution to the river channel. Debris and rubbish generated on-site should be collected, handled and disposed properly.

In order to prevent and minimise the chance of bird collision during operation phase, falcon sticker, tinted materials, embedded opaque stripes and superimposed patterns of thin opaque stripes are methods that could be used during the design of noise barrier.

# Compensate

Compensatory planting is recommended as the current roadside plantation must be removed to give way to the works. Species of choice should be composed of similar native species and the felling and planting ratio should be no less than 1:1 in terms of quality and quantity.

#### Landscape and Visual related

- Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.
- Existing trees to be retained on site should be carefully protected during construction.
- Trees unavoidably affected by the works should be transplanted where practical.
- Compensatory tree planting should be provided to compensate for felled trees.
- Control of night-time lighting.
- Erection of decorative screen hoarding compatible with the surrounding setting.

**Summary of Implementation Schedule of Mitigation Measures** 

EIA Ref#	EM&A	Environmental Dratection Macoures / Mitigation Macoures	Location /		Status *	
EIA KEI	Ref#	Environmental Protection Measures / Mitigation Measures	Timing	Feb 11	Mar 11	Apr 11
		Noise Control				
3.8.1	2.8.1	Good site practice and management can significantly reduce the noise impact of construction site activities on nearby NSRs	Works Sites / During			
		<ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works;</li> </ul>	Construction Phase	✓	✓	✓
		machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;		✓	✓	✓
		<ul> <li>plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs;</li> </ul>		✓	✓	✓
		mobile plant should be sited as far away from NSRs as possible; and		✓	✓	✓
		<ul> <li>material stockpiles and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities.</li> </ul>		N/O	N/O	✓
3.8.4	2.8.3	Use of quieter mechanical equipment	Works Sites / During Construction Phase	<b>√</b>	<b>√</b>	<b>√</b>
3.8.9	2.8.4	Provision of movable noise barrier in the vicinity of the following NSRs	Works Sites from	N/O	N/O	N/O
		FEC (Far East Consortium Tuen Mun Central Building)	the listed NSRs / During			
		FM (Forward Mansion)	Construction			
		HTB (Hing Tai Building)	Phase			
		TMTP1 (Tuen Mun Town Plaza)				
		WG2 (Waldorf Garden)				
		CMA (CMA Choi Cheung Kok Secondary School)				
		LWF (Yan Oi Tong Madam Lau Wong Fat Primary School)				
		TMF (Tuen Mun Fa Yuen)				
		LCK (Lui Cheung Kwong Lutheran College)				

Notes (\*): ✓ - Compliance; N/A - Not Applicable; N/O - Not Observed; Rdr - Reminder; Obs - Observation; N/C - Non Compliance

EIA Ref#	EM&A	Environmental Distraction Managers / Mitigation Managers	Location /	Status *		
EIA REI	Ref#	Environmental Protection Measures / Mitigation Measures	Timing	Feb 11	Mar 11	Apr 11
		CLFY1 (Chi Lok Fa Yuen)				
		TFH (On Ting Estate (Ting Fuk House))				
		LCKP (Lui Cheung Kwong Lutheran Primary School)				
		TTP (Tung Wah Group of Hospitals Tai Tung Pui Social Service Building)				
		CSBS (CSBS Mrs. Aw Boon Haw Secondary School)				
		KFG3D (Kam Fai Garden)				
3.8.12	2.8.5	Site clearance and the following activities not to be undertaken in the vicinity of the NSR LCK so as to reduce construction noise impact during normal teaching hours.	Work site in the vicinity of Lui	N/O	N/O	N/O
		• truck would not operate concurrently with other PMEs during tree transplanting and noise barrier foundation work.	Cheung Kwong Lutheran College (LCK) / Stage 2			
		<ul> <li>tree transplanting would not be undertaken concurrently with bulk excavation and utilities diversion.</li> </ul>	(Ch. 28050 – 28200 of TMR)			
		<ul> <li>construction of storm water drain would not be undertaken concurrently with noise barrier/enclosure foundation.</li> </ul>	during Construction Phase			
		<ul> <li>construction of sub-base and road base would not be undertaken concurrently with noise barrier/enclosure installation.</li> </ul>				
		<ul> <li>road surfacing, construction of road kerbs, central dividers, parapets, and installation of crash cushion and sign gantry would not be undertaken concurrently.</li> </ul>				
		<ul> <li>installation of gantry and directional lighting, and street lighting would not be undertaken concurrently.</li> </ul>				

EIA Ref#	EM&A	Environmental Dratection Macoures / Mitigation Macoures	Location /		Status *	
EIA REI	Ref#	Environmental Protection Measures / Mitigation Measures	Timing	Feb 11	Mar 11	Apr 11
3.8.13	2.8.6	Liaise with all the relevant schools to check out their examination periods and activities in the beginning of the work programme in order to make good planning and arrangement of works and provide sufficient mitigation plans to alleviate noise impacts.	CMA Choi Cheung Kok Secondary School (CMA), Yan Oi Tong Madam Lau Wong Fat Primary School (LWF), Lui Cheung Kwong Lutheran College (LCK), Lui Cheung Kwong Lutheran Primary School (LCKP) and CSBS Mrs. Aw Boon Haw Secondary School (CSBS) / During Construction Phase		•	

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

EIA Ref <sup>#</sup>	EM&A	Environmental Protection Measures / Mitigation Measures	Location /	Status *		
	Ref		Timing	Feb 11	Mar 11	Apr 11
		Air Quality Control				
4.8.1	3.11.2	<ul> <li>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation.</li> <li>skip hoist for material transport should be totally enclosed by impervious sheeting</li> <li>every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site</li> </ul>	Works Sites / During Construction Phase	✓	✓ ✓	✓ ✓

Notes (\*): ✓ - Compliance; N/A - Not Applicable; N/O - Not Observed; Rdr - Reminder; Obs - Observation; N/C - Non Compliance

EIA Ref #	EM&A	Environmental Protection Massures / Mitigation Massures	Location /		Status *	
EIA Rei	Ref	Environmental Protection Measures / Mitigation Measures	Timing	Feb 11	Mar 11	Apr 11
		<ul> <li>the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores</li> </ul>		<b>√</b>	<b>V</b>	<b>√</b>
		<ul> <li>where a site boundary adjoins a road, streets or other accessible to the public, hording of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit</li> </ul>		<b>✓</b>	•	Rdr
		<ul> <li>every stack of more than 20 bags of cement should be covered entirely by impervious sheeting places in an area sheltered on the top and the 3 sides</li> </ul>		Rdr	<b>√</b>	✓
		<ul> <li>all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet</li> </ul>		<b>✓</b>	✓	Rdr
		<ul> <li>the height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading</li> </ul>		✓ ✓	<b>√</b>	<b>√</b>
		<ul> <li>the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle</li> </ul>		<b>√</b>	<i>,</i> ✓	· ·
		<ul> <li>instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>				

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

EIA Ref#	EM&A	Environmental Protection Measures / Mitigation Measures	Location / Timing	Status *		
EIA Kei	Ref			Feb 11	Mar 11	Apr 11
		Water Quality Control		•		•
5.8.2	4.3.2	Silt removal facilities such as silt traps or sedimentation facilities should be provided to remove silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at	Works Sites / During Construction Phase	<b>√</b>	<b>√</b>	<b>✓</b>

Notes (\*): ✓ - Compliance; N/A - Not Applicable; N/O - Not Observed; Rdr - Reminder; Obs - Observation; N/C - Non Compliance

EIA Ref #	EM&A	Environmental Dretaction Magazines / Mitigation Magazines	Location /		Status *	
EIA Ret	Ref	Environmental Protection Measures / Mitigation Measures	Timing	Feb 11	Mar 11	Apr 11
		all times and particularly during rainstorms.				
		<ul> <li>Careful programming of the works to minimise surface excavations for the road improvement works during the wet season. If excavation of soil cannot be avoided during the wet season, exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 1/94.</li> </ul>		<b>√</b>	<b>*</b>	4
		Exposed soil surfaces should be protected by paving or fill material as soon as possible to reduce the potential of soil erosion.			·	·
		<ul> <li>Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. These materials should not be placed near water courses.</li> </ul>		<b>√</b>	Obs	<b>V</b>
5.8.3 -	- 4.3.3	General Construction Activities	Works Sites /			
5.8.4		<ul> <li>Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the nearby local stormwater drainage system.</li> </ul>	During Construction Phase	Obs	Obs	Obs
		<ul> <li>Stockpiles of cement and other construction materials should be kept covered when not being used.</li> </ul>		<b>√</b>	<b>✓</b>	✓
		<ul> <li>Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event</li> </ul>		Obs	Obs	✓
5.8.5	4.3.4	Sewage from Construction Workforce	Works Sites /			
		<ul> <li>Temporary sanitary facilities, such as portable chemical toilets, should be employed on- site. A licensed contractor would be responsible for appropriate disposal and maintenance of these facilities</li> </ul>	During Construction Phase	✓	<b>✓</b>	<b>✓</b>

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

	EM&A				Status *	
EIA Ref#	Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Feb 11	Mar 11	Apr 11
		Waste Management				
6.6.1	5.2.2	<ul> <li>Good Site Practices</li> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.</li> </ul>	Works Sites / During Construction Phase	✓	✓	✓
		Training of site personnel in proper waste management and chemical waste handling procedures.		✓	✓ ✓	✓ ✓
		Provision of sufficient waste disposal points and regular collection for disposal.				
		Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.		✓	✓	<b>✓</b>
		Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.		Obs	Obs	Obs
		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).		<b>√</b>	✓	<b>✓</b>
6.6.5	5.2.6	Chemical Wastes	Works Sites /			
		<ul> <li>After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> </ul>	During Construction Phase	✓	✓	Obs
		Spent chemicals should be collected by a licensed collector for disposal at the CWTC or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		<b>√</b>	✓	<b>√</b>

FIA Dof#	EM&A	Fundamental Protestion Manager / Militarian Manager	Lastin / Timin		Status *	
EIA Ref#	Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Feb 11	Mar 11	Apr 11
6.6.6	5.2.7	General Refuse	Works Sites /			
		<ul> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material.</li> </ul>	During Construction Phase	Rdr	✓	✓
		<ul> <li>A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material.</li> </ul>		<b>√</b>	<b>√</b>	<b>✓</b>
		<ul> <li>An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.</li> </ul>		<b>√</b>	<b>√</b>	
6.6.2	5.2.3	Waste Reduction Measures	Works Sites /			
		Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	During Construction Phase			
		• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.		✓	✓	<b>✓</b>
		• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.		<b>√</b>	<b>√</b>	
		<ul> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> </ul>		✓	✓	<b>V</b>
		Use of reusable non-timber formwork to reduce the amount of C&D material.		✓	✓	✓
		<ul> <li>Prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill.</li> </ul>		✓	✓	<b>✓</b>
		·		✓	✓	✓
		<ul> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>		✓	✓	✓
		<ul> <li>Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul>				

EIA Ref#	EM&A	Environmental Protection Massures / Mitigation Massures	Location / Timing	Status *		
EIA REI	Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Feb 11	Mar 11	Apr 11
6.6.4	5.2.5	Construction and Demolition (C&D) Material	Works Sites /			
		The excavated fill material shall be re-used on-site as backfill material as far as possible.	During Construction Phase	✓	✓	✓
		The surplus excavated material should be disposed of at the designated public fill reception facility, as agreed with the Secretary of the Public Fill Committee, for other beneficial uses.		<b>✓</b>	✓ ✓	✓
		C&D waste would require disposal to the designated landfill site.		✓	✓	✓
		<ul> <li>In order to monitor the disposal of C&amp;D materials at the public fill reception facility and landfill and to control fly-tipping, a trip-ticket system should be included. One may make reference to ETWB TCW No. 31/2004 for details.</li> </ul>				

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

EIA Ref #	EM&A	Coving a montal Dratection Management / Mitigation Management	Location / Timina		Status *	
EIA Rei	Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Feb 11	Mar 11	Apr 11
		Ecology				
7.9.2	6.2.2	Construction activities should be confined to developed areas of low ecological value, and there should be no direct impact on other habitats within the Study Area.	Works Sites / During Construction Phase	<b>√</b>	<b>&gt;</b>	<b>✓</b>
7.9.3	6.2.3	Noise mitigation measures, including installation of noise-emitting construction plant away from egretry, careful scheduling of noisy works with high disturbance impact to avoid breeding season of ardeid species (i.e. mid March to August) to prevent impacts on nesting activities of Little Egret, operation of well-maintained machinery, careful programming of works and use of noise reduction facilities could be implemented to mitigate noise impacts arised from construction activities such as road widening and road paving. Temporary noise barrier should also be used to reduce the level of noise during construction. Noise impact would be minimised during operation phase as permanent noise barrier has been proposed to be constructed. The use of low noise road surfacing could also reduce the level of noise during operation.	Works Sites / During Construction Phase	<b>✓</b>	<b>✓</b>	*
7.9.4	6.2.4	In order to minimise the impact of construction dust to the vegetation and associated wildlife within and around the proposed Works Area, the following mitigation measures should be implemented:  • regular watering  • complete coverage of dusty material storage piles	Works Sites / During Construction Phase	N/O ✓	N/O ✓	✓ ✓ ✓
		the use of minimum practical height for dropping excavated material				
7.9.6	6.2.6	To minimise the indirect impacts to the nearby Tuen Mun River Channel, the following mitigation measures should be implemented:	Works Sites / During			
		Site runoff could be directed towards regularly cleaned and maintained sand traps, silt traps and where appropriate	Construction Phase	✓	✓	✓
		Oil/grease separators to minimise risk of sedimentation and pollution to the river channel.		N/O	N/O	N/O
		Debris and rubbish generated on-site should be collected, handled and disposed properly.		<b>√</b>	<b>√</b>	<b>√</b>

EIA Ref #	EM&A	Environmental Protestion Massures / Mitiration Massures	Location / Timing	Status *			
EIA Ket	Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Feb 11	Mar 11	Apr 11	
7.9.5	6.2.5	Standard good site practice measures should be implemented and should include:	Works Sites /				
		Placement of equipment in designated Works Areas within the existing disturbed land.	During Construction	✓	✓	<b>✓</b>	
		Construction activities should be restricted to the proposed Works Area.	Phase	✓	✓	✓	
		The proposed Works Area should be reinstated immediately after completion of the works.		✓	✓	✓	
		Open burning on proposed works site is illegal, and will be strictly enforced.		✓	✓	✓	
		<ul> <li>Waste skips should be provided to collect general refuse and construction wastes, which should be disposed regularly and properly off-site.</li> </ul>		✓	✓	<b>✓</b>	
		Soil contaminated by fuel leaked from construction plants should be removed and treated.		N/O	N/O	N/O	
7.9.7	6.2.7	To minimise the chance of bird collision during operation phase, falcon sticker, tinted materials, embedded opaque stripes and superimposed patterns of thin opaque stripes are methods that could be used during the design of noise barrier.	Works Sites / During Operation Phase	N/O	N/O	N/O	
7.9.8	6.2.8	Compensatory planting is recommended as the current roadside plantation must be removed to give way to the works. Species of choice should be composed of similar native species and the felling and planting ratio should be no less than 1:1 in terms of quantity.	Works Sites / During Operation Phase	N/O	N/O	N/O	

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

EIA Ref#	EM&A	Environ	nmental Protection Measures / Mitigation Measures	Location / Timing	Status *					
EIA Kei	Ref	Eliviron	intental Protection Measures / Mitigation Measures	Location / Tilling	Feb 11	Feb 11 Mar 11				
		Landsc	ape and Visual							
Table 8.8	7.3.1	CM1	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.		<b>✓</b>	✓	<b>√</b>			
Table 8.8	7.3.1	CM2	Existing trees to be retained on site should be carefully protected during construction.	Works Sites / During	Obs	Obs	Obs			
Table 8.8	7.3.1	CM3	Trees unavoidably affected by the works should be transplanted where practical.	Construction	✓	✓	✓			
Table 8.8	7.3.1	CM4	Compensatory tree planting should be provided to compensate for felled trees.	Phase	✓	✓	<b>✓</b>			
Table 8.8	7.3.1	CM5	Control of night-time lighting.		<b>√</b>	✓	<b>√</b>			
Table 8.8	7.3.1	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.		<b>√</b>	<b>√</b>	<b>V</b>			

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

EIA Ref #	EM&A	Environmental Dratection Managers / Mitigation Managers	Location / Timira		Status *	
EIA Ret	Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Feb 11	Mar 11	Apr 11
		Land Contamination				
9.8.3	8.2.2	To minimize construction workers' potential contact with the contaminated materials	Excavation zones /	N/O	N/O	N/O
		The use of bulk earth-moving excavator equipment would minimise construction workers' potential contact with the contaminated materials;	During excavation	IN/O	IN/O	IN/O
		<ul> <li>Exposure to any contaminated materials can be minimised by the wearing of appropriate clothing and personal protective equipment such as gloves (when interacting directly with suspected contaminated material), providing adequate hygiene and washing facilities and preventing smoking and eating during such activities;</li> </ul>				
		• Stockpiling of contaminated soil should be avoided as far as possible. If this cannot be avoided, the stockpile of contaminated materials should be segregated from the uncontaminated ones. Moreover, the contaminated materials should be properly covered with waterproof material (e.g. tarpaulin sheet) to avoid leaching of contaminants, especially during rainy season.				
		<ul> <li>Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates should be sealed to prevent any leakage during transport or during wet conditions;</li> </ul>				
		Only licensed waste haulers should be used to collect and transport any contaminated material to an appropriate disposal site and procedures should be developed to ensure that illegal disposal of waste does not occur;				
		<ul> <li>Necessary waste disposal permits should be obtained, as required, from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 35), as required;</li> </ul>				
		Records of the quantities of wastes generated and disposed of should be maintained; Adequate washing facilities should be provided on site; and				
		• In accordance with good construction practice, silt traps should be used to reduce the impact to drainage caused by suspended solids arising from disturbed ground,				

EIA Ref #	EM&A	Environmental Protection Measures / Mitigation Measures	Location / Timing		Status *	
LIA NEI	Ref	Environmental Protection Measures / Mitigation Measures	Location / Tilling	Feb 11	Mar 11	Apr 11
		or any construction materials such as cement and gravel. Groundwater should be disposed of in accordance with the Water Pollution Control Ordinance (Cap 358).				

<sup>#</sup> All recommendations and requirements resulted during the course of EIA Process, including ACE and / or accepted public comment to the proposed project.

Appendix C

Impact Air Monitoring Results

Ove Arup Partners HK Ltd 24-hour TSP Results

## Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Impact Air Quality Monitoring Result at Mrs Aw Boon Haw Secondary School (AM1) - 24 hour TSP

										Flaw D												
			Basantar	Weather	Site	Drocoure	(mmHa)	Tompore	ture (oC)	Flow Re		Filtor W	oight (g)	TSP	Flow Bots	e (m³/min)	Average Flow	Elapse	Time	Compling	Total	(1101/m <sup>3</sup> )
			Receptor			Pressure	`		ture (oC)	Reading	,		eight (g)	_			-	•		Sampling	TOLAT	(ug/m³)
Filter No.	Month	Date	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m³/min)	Start	Finish	Time	vol. (m³)	AM1
130251	Feb-11	2-Feb-11	AM1	Fine	Normal Operation	765.0	765.0	14.0	15.0	50.0	50.0	2.739	2.9456	0.2066	1.5773	1.5745	1.57	10729.30	10753.30	1440.0	2269.30	91.0
130258	Feb-11	8-Feb-11	AM1	Fine	Normal Operation	756.0	757.0	19.0	19.0	50.0	50.0	2.7419	2.891	0.1491	1.554	1.5551	1.55	10753.30	10777.30	1440.0	2238.55	66.6
130236	Feb-11	14-Feb-11	AM1	Cloudy	Normal Operation	765.0	765.0	10.0	11.0	50.0	50.0	2.7571	3.0541	0.297	1.5886	1.5858	1.59	10777.30	10801.30	1440.0	2285.57	129.9
130264	Feb-11	19-Feb-11	AM1	Cloudy	Normal Operation	762.0	764.0	13.0	13.0	50.0	50.0	2.7536	2.8554	0.1018	1.5769	1.5791	1.58	10801.30	10825.30	1440.0	2272.32	44.8
130273	Feb-11	25-Feb-11	AM1	Fine	Normal Operation	762.0	762.0	18.0	18.0	50.0	50.0	2.7529	2.8136	0.0607	1.5631	1.5631	1.56	10825.30	10849.30	1440.0	2250.86	27.0
130280	Mar-11	3-Mar-11	AM1	Fine	Normal Operation	763.0	764.0	18.0	16.0	50.0	50.0	2.7503	2.9671	0.2168	1.5641	1.5706	1.57	10849.30	10873.30	1440.0	2256.98	96.10
130304	Mar-11	9-Mar-11	AM1	Cloudy	Normal Operation	765.0	765.0	15.0	16.0	50.0	50.0	2.7849	2.9305	0.1456	1.5745	1.5717	1.57	10873.30	10897.30	1440.0	2265.26	64.3
130292	Mar-11	15-Mar-11	AM1	Fine	Normal Operation	762.0	766.0	19.0	15.0	50.0	50.0	2.7106	2.8753	0.1647	1.5603	1.5755	1.57	10897.30	10921.30	1440.0	2257.78	72.9
130298	Mar-11	21-Mar-11	AM1	Fine	Normal Operation	758.0	762.0	22.0	19.0	50.0	50.0	2.7473	2.8510	0.1037	1.5481	1.5603	1.55	10921.30	10945.30	1440.0	2238.05	46.3
130310	Mar-11	26-Mar-11	AM1	Cloudy	Normal Operation	766.0	766.0	17.0	15.0	50.0	50.0	2.7742	3.0260	0.2518	1.570	1.5755	1.57	10945.30	10969.30	1440.0	2264.76	111.2
130320	Apr-11	1-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7923	2.9189	0.1266	1.4793	1.4712	1.48	10969.30	10993.30	1440.0	2124.36	59.6
130326	Apr-11	6-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7953	2.7653	0.1056	1.7211	1.713	1.72	10993.30	11017.30	1440.0	2472.54	49.6
130332	Apr-11	11-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7983	2.6117	0.1462	1.9629	1.9548	1.96	11017.30	11041.30	1440.0	2820.72	69.0
130338	Apr-11	16-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8013	2.4581	0.0803	2.2047	2.1966	2.20	11041.30	11065.30	1440.0	3168.90	38.2
130344	Apr-11	20-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8043	2.3045	0.2143	2.4465	2.4384	2.44	11065.30	11089.30	1440.0	3517.08	101.1
130350	Apr-11	26-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8073	2.1509	0.0921	2.6883	2.6802	2.68	11089.30	11113.30	1440.0	3865.26	43.8
130357	Apr-11	30-Apr-11	AM1	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8103	1.9973	0.1030	2.9301	2.922	2.93	11113.30	11137.30	1440.0	4213.44	49.0

Average (ug/m³)	68.3
Max (ug/m³)	129.9
Min (ug/m³)	27.0

Action Level (ug/m³)	146
Limit Level (ug/m³)	260

Ove Arup Partners HK Ltd 24-hour TSP Results

# Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Impact Air Quality Monitoring Result at Tai Tung Pui Social Service Building (AM2) - 24 hour TSP

										Flow Re	ecorder											
			Receptor	Weather	Site	Pressure	(mmHg)	Tempera	ature (oC)	Reading	g (CFM)	Filter W	eight (g)	TSP	Flow Rate	(m <sup>3</sup> /min)	Average Flow	Elapse	Time	Sampling	Total	(ug/m³)
Filter No.	Month	Date	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m³/min)	Start	Finish	Time	vol. (m³)	AM2
130253	Feb-11	2-Feb-11	AM2	Fine	Normal Operation	765.0	765.0	14.0	15.0	50.0	50.0	2.7508	2.9561	0.2053	1.5424	1.5396	1.54	4883.10	4907.10	1440.0	2219.04	92.5
130259	Feb-11	8-Feb-11	AM2	Fine	Normal Operation	756.0	757.0	19.0	19.0	50.0	50.0	2.7551	2.8219	0.0668	1.5188	1.5199	1.52	4907.10	4931.10	1440.0	2187.86	30.5
130265	Feb-11	14-Feb-11	AM2	Cloudy	Normal Operation	765.0	765.0	10.0	11.0	50.0	50.0	2.7517	2.8676	0.1159	1.554	1.5511	1.55	4931.10	4955.10	1440.0	2235.67	51.8
130270	Feb-11	19-Feb-11	AM2	Cloudy	Normal Operation	762.0	764.0	13.0	13.0	50.0	50.0	2.7516	2.8834	0.1318	1.5421	1.5443	1.54	4955.10	4979.10	1440.0	2222.21	59.3
130275	Feb-11	25-Feb-11	AM2	Fine	Normal Operation	762.0	762.0	18.0	18.0	50.0	50.0	2.7556	2.8564	0.1008	1.528	1.528	1.53	4979.10	5003.10	1440.0	2200.32	45.8
130286	Mar-11	3-Mar-11	AM2	Fine	Normal Operation	763.0	764.0	18.0	16.0	50.0	50.0	2.7554	2.8224	0.0670	1.5291	1.5357	1.53	5003.10	5027.10	1440.0	2206.66	30.4
130305	Mar-11	9-Mar-11	AM2	Cloudy	Normal Operation	765.0	765.0	15.0	16.0	50.0	50.0	2.8030	2.9053	0.1023	1.5396	1.5368	1.54	5027.10	5051.10	1440.0	2215.01	46.2
130293	Mar-11	15-Mar-11	AM2	Fine	Normal Operation	762.0	766.0	19.0	15.0	50.0	50.0	2.7414	2.9587	0.2173	1.5252	1.5407	1.53	5051.10	5075.10	1440.0	2207.45	98.4
130299	Mar-11	21-Mar-11	AM2	Fine	Normal Operation	758.0	762.0	22.0	19.0	50.0	50.0	2.7348	2.8021	0.0673	1.5128	1.5252	1.52	5075.10	5099.10	1440.0	2187.36	30.8
130311	Mar-11	26-Mar-11	AM2	Cloudy	Normal Operation	766.0	766.0	17.0	15.0	50.0	50.0	2.7739	2.9952	0.2213	1.5351	1.5407	1.54	5099.10	5123.10	1440.0	2214.58	99.9
130321	Apr-11	1-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7928	2.8933	0.1005	1.5196	1.5115	1.52	5123.10	5147.10	1440.0	2182.39	46.1
130327	Apr-11	6-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7958	2.7397	0.1146	1.7614	1.7533	1.76	5147.10	5171.10	1440.0	2530.57	52.4
130333	Apr-11	11-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7988	2.5861	0.0846	2.0032	1.9951	2.00	5171.10	5195.10	1440.0	2878.75	38.9
130339	Apr-11	16-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8018	2.4325	0.1329	2.245	2.2369	2.24	5195.10	5219.10	1440.0	3226.93	61.5
130345	Apr-11	20-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8048	2.2789	0.2031	2.4868	2.4787	2.48	5219.10	5243.10	1440.0	3575.11	93.2
130351	Apr-11	26-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8078	2.1253	0.0871	2.7286	2.7205	2.72	5243.10	5267.10	1440.0	3923.29	40.3
130358	Apr-11	30-Apr-11	AM2	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8108	1.9717	0.0866	2.9704	2.9623	2.97	5267.10	5291.10	1440.0	4271.47	40.1

Average (ug/m³)	56.4
Max (ug/m³)	99.9
Min (ua/m³)	30.4

Action Level (ug/m³)	151
Limit Level (ug/m³)	260

Ove Arup Partners HK Ltd

## Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Impact Air Quality Monitoring Result at Wu Siu Kui Primary School (AM3) - 24 hour TSP

										Flow Re	ecorder											
			Receptor	Weather	Site	Pressure	(mmHg)	Tempera	ture (oC)	Reading	g (CFM)	Filter W	eight (g)	TSP	Flow Rate	(m³/min)	Average Flow	Elaps	e Time	Sampling	Total	(ug/m³)
Filter No.	Month	Date	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m <sup>3</sup> /min)	Start	Finish	Time	vol. (m³)	AM3
130246	Feb-11	2-Feb-11	AM3	Fine	Normal Operation	765.0	765.0	14.0	15.0	50.0	50.0	2.7527	2.9388	0.1861	1.5746	1.5715	1.57	9049.39	9073.39	1440.0	2265.19	82.2
130260	Feb-11	8-Feb-11	AM3	Fine	Normal Operation	756.0	757.0	19.0	19.0	50.0	50.0	2.7487	2.8909	0.1422	1.5493	1.5505	1.55	9073.39	9097.39	1440.0	2231.86	63.7
130266	Feb-11	14-Feb-11	AM3	Cloudy	Normal Operation	765.0	765.0	10.0	11.0	50.0	50.0	2.7396	2.8765	0.1369	1.5869	1.5838	1.59	9097.39	9121.39	1440.0	2282.90	60.0
130271	Feb-11	19-Feb-11	AM3	Cloudy	Normal Operation	762.0	764.0	13.0	13.0	50.0	50.0	2.7432	2.8293	0.0861	1.5742	1.5765	1.58	9121.39	9145.39	1440.0	2268.50	38.0
130276	Feb-11	25-Feb-11	AM3	Fine	Normal Operation	762.0	762.0	18.0	18.0	50.0	50.0	2.7310	2.8889	0.1579	1.5591	1.5591	1.56	9145.39	9169.39	1440.0	2245.10	70.3
130282	Mar-11	3-Mar-11	AM3	Fine	Normal Operation	763.0	764.0	18.0	16.0	50.0	50.0	2.7532	2.8964	0.1432	1.5603	1.5674	1.56	9169.39	9193.39	1440.0	2251.94	63.6
130291	Mar-11	9-Mar-11	AM3	Cloudy	Normal Operation	765.0	765.0	15.0	16.0	50.0	50.0	2.7471	2.9700	0.2229	1.5715	1.5685	1.57	9193.39	9217.39	1440.0	2260.80	98.6
130294	Mar-11	15-Mar-11	AM3	Fine	Normal Operation	762.0	766.0	19.0	15.0	50.0	50.0	2.7424	2.9335	0.1911	1.5561	1.5727	1.56	9217.39	9241.39	1440.0	2252.74	84.8
130300	Mar-11	21-Mar-11	AM3	Fine	Normal Operation	758.0	762.0	22.0	19.0	50.0	50.0	2.7467	2.8169	0.0702	1.5429	1.5561	1.55	9241.39	9265.39	1440.0	2231.28	31.5
130306	Mar-11	26-Mar-11	AM3	Cloudy	Normal Operation	766.0	766.0	17.0	15.0	50.0	50.0	2.7855	2.9542	0.1687	1.5667	1.5727	1.57	9265.39	9289.39	1440.0	2260.37	74.6
130322	Apr-11	1-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7933	2.8677	0.0749	1.5599	1.5518	1.56	9289.39	9313.39	1440.0	2240.42	35.1
130328	Apr-11	6-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7963	2.7141	0.1447	1.8017	1.7936	1.80	9313.39	9337.39	1440.0	2588.60	67.7
130334	Apr-11	11-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7993	2.5605	0.1069	2.0435	2.0354	2.04	9337.39	9361.39	1440.0	2936.78	50.2
130340	Apr-11	16-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8023	2.4069	0.1644	2.2853	2.2772	2.28	9361.39	9385.39	1440.0	3284.96	77.8
130346	Apr-11	20-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8053	2.2533	0.0745	2.5271	2.519	2.52	9385.39	9409.39	1440.0	3633.14	35.0
130352	Apr-11	26-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8083	2.0997	0.1555	2.7689	2.7608	2.76	9409.39	9433.39	1440.0	3981.32	73.6
130316	Apr-11	30-Apr-11	AM3	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.8113	1.9461	0.2801	3.0107	3.0026	3.01	9433.39	9457.39	1440.0	4329.50	132.5

Average (ug/m³)	67.0
Max (ug/m³)	132.5
Min (ug/m³)	31.5

Action Level (ug/m³)	150
Limit Level (ug/m³)	260

Ove Arup Partners HK Ltd

## Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Impact Air Quality Monitoring Result at Choi Cheung Kok Secondary School (AM4) - 24 hour TSP

										Flow R	ecorder											
			Receptor	Weather	Site	Pressure	(mmHg)	Tempera	ture (oC)	Readin	g (CFM)	Filter W	eight (g)	TSP	Flow Rat	e (m³/min)	Average Flow	Elapse	e Time	Sampling	Total	(ug/m³)
Filter No.	Month	Date	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m <sup>3</sup> /min)	Start	Finish	Time	vol. (m³)	AM4
130255	Feb-11	2-Feb-11	AM4	Fine	Normal Operation	765.0	765.0	14.0	15.0	50.0	50.0	2.7461	2.9607	0.2146	1.4729	1.4701	1.47	9931.12	9955.12	1440.0	2118.96	101.3
130261	Feb-11	8-Feb-11	AM4	Fine	Normal Operation	756.0	757.0	19.0	19.0	50.0	50.0	2.7605	2.8628	0.1023	1.4495	1.4506	1.45	9955.12	9979.12	1440.0	2088.07	49.0
130254	Feb-11	14-Feb-11	AM4	Cloudy	Normal Operation	765.0	765.0	10.0	11.0	50.0	50.0	2.7632	2.9623	0.1991	1.4843	1.4815	1.48	9979.12	10003.12	1440.0	2135.38	93.2
130267	Feb-11	19-Feb-11	AM4	Cloudy	Normal Operation	762.0	764.0	13.0	13.0	50.0	50.0	2.743	2.8218	0.0788	1.4726	1.4748	1.47	10003.12	10027.12	1440.0	2122.13	37.1
130277	Feb-11	25-Feb-11	AM4	Fine	Normal Operation	762.0	762.0	18.0	18.0	50.0	50.0	2.7238	2.8613	0.1375	1.4587	1.4587	1.46	10027.12	10051.12	1440.0	2100.53	65.5
130283	Mar-11	3-Mar-11	AM4	Fine	Normal Operation	763.0	764.0	18.0	16.0	50.0	50.0	2.7337	2.8728	0.1391	1.4597	1.4663	1.46	10051.12	10075.12	1440.0	2106.72	66.0
130287	Mar-11	9-Mar-11	AM4	Cloudy	Normal Operation	765.0	765.0	15.0	16.0	50.0	50.0	2.7588	2.8954	0.1366	1.4701	1.4673	1.47	10075.12	10099.12	1440.0	2114.93	64.6
130295	Mar-11	15-Mar-11	AM4	Fine	Normal Operation	762.0	766.0	19.0	15.0	50.0	50.0	2.7184	2.8718	0.1534	1.4558	1.4712	1.46	10099.12	10123.12	1440.0	2107.44	72.8
130301	Mar-11	21-Mar-11	AM4	Fine	Normal Operation	758.0	762.0	22.0	19.0	50.0	50.0	2.7923	2.9241	0.1318	1.4436	1.4558	1.45	10123.12	10147.12	1440.0	2087.57	63.1
130307	Mar-11	26-Mar-11	AM4	Cloudy	Normal Operation	766.0	766.0	17.0	15.0	50.0	50.0	2.7810	3.0387	0.2577	1.4656	1.4712	1.47	10147.12	10171.12	1440.0	2114.50	121.9
130323	Apr-11	1-Apr-11	AM4	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7764	2.8901	0.1137	1.4896	1.482	1.49	10171.12	10195.12	1440.0	2139.55	53.1
130329	Apr-11	6-Apr-11	AM4	Fine	Normal Operation	763.0	762.0	19.0	21.0	50.0	50.0	2.782	2.9494	0.1674	1.4933	1.4868	1.49	10195.12	10219.12	1440.0	2145.67	78.0
130335	Apr-11	11-Apr-11	AM4	Fine	Normal Operation	761.0	762.0	23.0	22.0	50.0	50.0	2.7948	2.8801	0.0853	1.4804	1.4841	1.48	10219.12	10243.12	1440.0	2134.44	40.0
130341	Apr-11	16-Apr-11	AM4	Fine	Normal Operation	757.0	756.0	25.0	24.0	50.0	50.0	2.7915	2.9436	0.1521	1.4708	1.4724	1.47	10243.12	10267.12	1440.0	2119.10	71.8
130347	Apr-11	20-Apr-11	AM4	Fine	Normal Operation	762.0	760.0	21.0	23.0	50.0	50.0	2.789	2.8897	0.1007	1.4868	1.4793	1.48	10267.12	10291.12	1440.0	2135.59	47.2
130353	Apr-11	26-Apr-11	AM4	Fine	Normal Operation	757.0	755.0	24.0	25.0	50.0	50.0	2.7882	2.9085	0.1203	1.4735	1.4686	1.47	10291.12	10315.12	1440.0	2118.31	56.8
130359	Apr-11	30-Apr-11	AM4	Fine	Normal Operation	757.0	755.0	24.0	25.0	50.0	50.0	2.7872	2.8417	0.0545	1.4735	1.4686	1.47	10315.12	10339.12	1440.0	2118.31	25.7

Average (ug/m³)	65.1
Max (ug/m³)	121.9
Min (ug/m³)	25.7

Action Level (ug/m³)	150
Limit Level (ug/m³)	260

Ove Arup Partners HK Ltd 24-hour TSP Results

# Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Impact Air Quality Monitoring Result at Tuen Mun Town Hall (AM5) - 24 hour TSP

										Flow R	ecorder											
			Receptor	Weather	Site	Pressure	(mmHg)	Tempera	ture (oC)	Readin	g (CFM)	Filter W	eight (g)	TSP	Flow Rate	(m³/min)	Average Flow	Elapse	e Time	Sampling	Total	(ug/m³)
Filter No.	Month	Date	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m <sup>3</sup> /min)	Start	Finish	Time	vol. (m³)	AM5
130256	Feb-11	2-Feb-11	AM5	Fine	Normal Operation	765.0	765.0	14.0	15.0	50.0	50.0	2.7367	2.8545	0.1178	1.4992	1.4964	1.50	9717.27	9741.27	1440.0	2156.83	54.6
130262	Feb-11	8-Feb-11	AM5	Fine	Normal Operation	756.0	757.0	19.0	19.0	50.0	50.0	2.7546	2.8928	0.1382	1.4764	1.4775	1.48	9741.27	9765.27	1440.0	2126.81	65.0
130252	Feb-11	14-Feb-11	AM5	Cloudy	Normal Operation	765.0	765.0	10.0	11.0	50.0	50.0	2.7466	2.9505	0.2039	1.5103	1.5075	1.51	9765.27	9789.27	1440.0	2172.82	93.8
130268	Feb-11	19-Feb-11	AM5	Cloudy	Normal Operation	762.0	764.0	13.0	13.0	50.0	50.0	2.7492	2.833	0.0838	1.4988	1.501	1.50	9789.27	9813.27	1440.0	2159.86	38.8
130278	Feb-11	25-Feb-11	AM5	Fine	Normal Operation	762.0	762.0	18.0	18.0	50.0	50.0	2.7462	2.8258	0.0796	1.4853	1.4853	1.49	9813.27	9837.27	1440.0	2138.83	37.2
130284	Mar-11	3-Mar-11	AM5	Fine	Normal Operation	763.0	764.0	18.0	16.0	50.0	50.0	2.7567	2.9063	0.1496	1.4863	1.4927	1.49	9837.27	9861.27	1440.0	2144.88	69.7
130288	Mar-11	9-Mar-11	AM5	Cloudy	Normal Operation	765.0	765.0	15.0	16.0	50.0	50.0	2.7184	2.8544	0.1360	1.4964	1.4937	1.50	9861.27	9885.27	1440.0	2152.87	63.2
130296	Mar-11	15-Mar-11	AM5	Fine	Normal Operation	762.0	766.0	19.0	15.0	50.0	50.0	2.7291	2.9004	0.1713	1.4825	1.4975	1.49	9885.27	9909.27	1440.0	2145.60	79.8
130302	Mar-11	21-Mar-11	AM5	Fine	Normal Operation	758.0	762.0	22.0	19.0	50.0	50.0	2.7886	2.9082	0.1196	1.4706	1.4825	1.48	9909.27	9933.27	1440.0	2126.23	56.2
130308	Mar-11	26-Mar-11	AM5	Cloudy	Normal Operation	766.0	766.0	17.0	15.0	50.0	50.0	2.7960	3.1041	0.3081	1.4921	1.4975	1.49	9933.27	9957.27	1440.0	2152.51	143.1
130324	Apr-11	1-Apr-11	AM5	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7878	2.8575	0.0697	1.503	1.495	1.50	9957.27	9981.27	1440.0	2158.56	32.3
130330	Apr-11	6-Apr-11	AM5	Fine	Normal Operation	763.0	762.0	19.0	21.0	50.0	50.0	2.7697	2.8842	0.1145	1.5069	1.500	1.50	9981.27	10005.27	1440.0	2164.97	52.9
130336	Apr-11	11-Apr-11	AM5	Fine	Normal Operation	761.0	762.0	23.0	22.0	50.0	50.0	2.7852	2.8416	0.0564	1.4932	1.4972	1.50	10005.27	10029.27	1440.0	2153.09	26.2
130342	Apr-11	16-Apr-11	AM5	Fine	Normal Operation	757.0	756.0	25.0	24.0	50.0	50.0	2.7961	2.9646	0.1685	1.4831	1.4848	1.48	10029.27	10053.27	1440.0	2136.89	78.9
130348	Apr-11	20-Apr-11	AM5	Fine	Normal Operation	762.0	760.0	21.0	23.0	50.0	50.0	2.7706	2.8851	0.1145	1.500	1.4921	1.50	10053.27	10077.27	1440.0	2154.31	53.1
130354	Apr-11	26-Apr-11	AM5	Fine	Normal Operation	757.0	755.0	24.0	25.0	50.0	50.0	2.7876	2.9331	0.1455	1.486	1.4808	1.48	10077.27	10101.27	1440.0	2136.10	68.1
130315	Apr-11	30-Apr-11	AM5	Fine	Normal Operation	757.0	755.0	24.0	25.0	50.0	50.0	2.8009	3.001	0.2001	1.486	1.4808	1.48	10101.27	10125.27	1440.0	2136.10	93.7

Average (ug/m³)	65.1
Max (ug/m³)	143.1
Min (ug/m³)	26.2

Action Level (ug/m³)	146
1 :: t 1 1 (/3)	260


Ove Arup Partners HK Ltd


# Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Impact Air Quality Monitoring Result at Yan Oi Tong Community and Sports Centre (AM6) - 24 hour TSP


										Flow Re	ecorder											
			Receptor	Weather	Site	Pressure	(mmHg)	Tempera	ture (oC)	Reading	g (CFM)	Filter W	/eight (g)	TSP	Flow Rate	e (m³/min)	Average Flow	Elapse	Time	Sampling	Total	(ug/m³)
Filter No.	Month	Date	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m³/min)	Start	Finish	Time (mins.)	vol. (m³)	AM6
130257	Feb-11	2-Feb-11	AM6	Fine	Normal Operation	765.0	765.0	14.0	15.0	50.0	50.0	2.7387	2.9008	0.1621	1.5545	1.5515	1.55	6050.80	6074.80	1440.0	2236.32	72.5
130263	Feb-11	8-Feb-11	AM6	Fine	Normal Operation	756.0	757.0	19.0	19.0	50.0	50.0	2.7574	2.9164	0.159	1.5294	1.5306	1.53	6074.80	6098.80	1440.0	2203.20	72.2
130269	Feb-11	14-Feb-11	AM6	Cloudy	Normal Operation	765.0	765.0	10.0	11.0	50.0	50.0	2.7403	2.8578	0.1175	1.5668	1.5637	1.57	6098.80	6122.80	1440.0	2253.96	52.1
130272	Feb-11	19-Feb-11	AM6	Cloudy	Normal Operation	762.0	764.0	13.0	13.0	50.0	50.0	2.7321	2.8105	0.0784	1.5542	1.5565	1.56	6122.80	6146.80	1440.0	2239.70	35.0
130279	Feb-11	25-Feb-11	AM6	Fine	Normal Operation	762.0	762.0	18.0	18.0	50.0	50.0	2.759	2.9141	0.1551	1.5392	1.5392	1.54	6146.80	6170.80	1440.0	2216.45	70.0
130285	Mar-11	3-Mar-11	AM6	Fine	Normal Operation	763.0	764.0	18.0	16.0	50.0	50.0	2.7506	2.8791	0.1285	1.5403	1.5474	1.54	6170.80	6194.80	1440.0	2223.14	57.8
130289	Mar-11	9-Mar-11	AM6	Cloudy	Normal Operation	765.0	765.0	15.0	16.0	50.0	50.0	2.7223	2.8419	0.1196	1.5515	1.5485	1.55	6194.80	6218.80	1440.0	2232.00	53.6
130297	Mar-11	15-Mar-11	AM6	Fine	Normal Operation	762.0	766.0	19.0	15.0	50.0	50.0	2.7467	2.8375	0.0908	1.5362	1.5527	1.54	6218.80	6242.80	1440.0	2224.01	40.8
130303	Mar-11	21-Mar-11	AM6	Fine	Normal Operation	758.0	762.0	22.0	19.0	50.0	50.0	2.7820	2.9484	0.1664	1.5231	1.5362	1.53	6242.80	6266.80	1440.0	2202.70	75.5
130309	Mar-11	26-Mar-11	AM6	Cloudy	Normal Operation	766.0	766.0	17.0	15.0	50.0	50.0	2.7842	2.9932	0.2090	1.5467	1.5527	1.55	6266.80	6290.80	1440.0	2231.57	93.7
130325	Apr-11	1-Apr-11	AM6	Fine	Normal Operation	762.0	760.0	20.0	22.0	50.0	50.0	2.7844	2.8788	0.0944	1.5022	1.4952	1.50	6290.80	6314.80	1440.0	2158.13	43.7
130331	Apr-11	6-Apr-11	AM6	Fine	Normal Operation	763.0	762.0	19.0	21.0	50.0	50.0	2.782	2.8904	0.1084	1.5057	1.4997	1.50	6314.80	6338.80	1440.0	2163.89	50.1
130337	Apr-11	11-Apr-11	AM6	Fine	Normal Operation	761.0	762.0	23.0	22.0	50.0	50.0	2.7848	2.8814	0.0966	1.4937	1.4972	1.50	6338.80	6362.80	1440.0	2153.45	44.9
130343	Apr-11	16-Apr-11	AM6	Fine	Normal Operation	757.0	756.0	25.0	24.0	50.0	50.0	2.7898	2.968	0.1782	1.4848	1.4862	1.49	6362.80	6386.80	1440.0	2139.12	83.3
130349	Apr-11	20-Apr-11	AM6	Fine	Normal Operation	762.0	760.0	21.0	23.0	50.0	50.0	2.7773	2.8735	0.0962	1.4997	1.4927	1.50	6386.80	6410.80	1440.0	2154.53	44.7
130356	Apr-11	26-Apr-11	AM6	Fine	Normal Operation	757.0	755.0	24.0	25.0	50.0	50.0	2.777	2.8668	0.0898	1.4873	1.4828	1.49	6410.80	6434.80	1440.0	2138.47	42.0
130360	Apr-11	30-Apr-11	AM6	Fine	Normal Operation	757.0	755.0	24.0	25.0	50.0	50.0	2.7837	2.9237	0.1400	1.4873	1.4828	1.49	6434.80	6458.80	1440.0	2138.47	65.5


Average (ug/m³)	58.7
Max (ug/m³)	93.7
Min (ug/m³)	35.0


Action Level (ug/m <sup>3</sup> )	147
Limit Level (ug/m³)	260
















### Appendix D

#### **Wind Data**


#### Wind Monitoring Data - Wind Speed during Air Quality Monitoring in February 2011




#### Wind Monitoring Data - Wind Direction during Air Quality Monitoring in February 2011




#### Wind Monitoring Data - Wind Speed during Air Quality Monitoring in March 2011




#### Wind Monitoring Data - Wind Direction during Air Quality Monitoring in March 2011





#### Wind Monitoring Data - Wind Direction during Air Quality Monitoring in April 2011



Appendix E

Impact Noise Monitoring Results

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 1 February 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)		
ID	Premise	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min			
N1	Kam Fai Garden	09:10 - 09:40	74	75	76	72	76	Measured ≦ Baseline		
N2	Tai Tung Pui Social Service Building	10:00 - 10:30	75	75	77	73	78	Measured ≦ Baseline		
N3	Yuen Yuen Primary School	10:45 - 11:15	66	70	67	65	69	Measured ≦ Baseline		
N4	Wu Siu Kui Primary School	08:30 - 09:00	66	70	66	64	67	Measured ≦ Baseline		
N5	Tuen King Building	11:45 - 12:15	67	75	69	66	70	Measured ≦ Baseline		
N6	Choi Cheung kok Secondary School	13:05 - 13:35	68	70	69	66	69	Measured ≦ Baseline		

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 7 February 2011

			Measured Noise Level, dB(A)				Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	74	75	76	71	76	Measured ≦ Baseline
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	74	75	76	72	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:15 - 11:45	67	70	69	65	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	65	70	66	64	67	Measured ≦ Baseline
N5	Tuen King Building	12:45 - 13:15	68	75	70	66	70	Measured ≦ Baseline
N6	Choi Cheung kok Secondary School	13:50 - 14:20	68	70	69	66	69	Measured ≦ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 18 February 2011

			Measured Noise Level, dB(A)				Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	77	75	81	75	76	71
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	77	75	79	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:15 - 11:45	68	70	69	66	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	67	70	68	65	67	Measured ≦ Baseline
N5	Tuen King Building	12:45 - 13:15	70	75	72	67	70	Measured ≦ Baseline
N6	Choi Cheung kok Secondary School	13:50 - 14:20	69	70	71	66	69	Measured ≦ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 24 February 2011

			Mea	Measured Noise Level, dB(A)			Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:00 - 09:30	77	75	80	74	76	68
N2	Tai Tung Pui Social Service Building	10:00 - 10:30	76	75	80	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	10:40 - 11:10	68	70	69	66	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:00 - 08:30	66	70	68	65	67	Measured ≦ Baseline
N5	Tuen King Building	11:30 - 12:00	71	75	73	68	70	59
N6	Choi Cheung kok Secondary School	12:15 - 12:45	69	70	71	67	69	Measured ≤ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 2 March 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:50 - 10:20	77	75	81	73	76	71
N2	Tai Tung Pui Social Service Building	10:10 - 10:40	77	75	81	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:20 - 11:50	67	70	69	66	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	67	70	69	65	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	71	75	72	68	70	61
N6	Choi Cheung kok Secondary School	14:00 - 14:30	69	70	71	67	69	Measured ≦ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 8 March 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	78	75	81	76	76	73
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	78	75	80	75	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:20 - 11:50	69	70	70	67	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	67	70	69	65	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	71	75	72	68	70	63
N6	Choi Cheung kok Secondary School	13:50 - 14:20	70	70	71	67	69	62

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 14 March 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	78	75	81	75	76	72
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	77	75	79	75	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:10 - 11:40	69	70	71	67	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	67	70	68	65	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	71	75	72	68	70	63
N6	Choi Cheung kok Secondary School	13:45 - 14:15	70	70	72	67	69	61

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 25 March 2011

			Me	asured Noi	d Noise Level, dB(A)		Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	77	75	82	75	76	72
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	77	75	79	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:10 - 11:40	69	70	70	67	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	65	70	67	64	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	71	75	72	69	70	59
N6	Choi Cheung kok Secondary School	13:45 - 14:15	70	70	71	68	69	62

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 31 March 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:50 - 10:20	74	75	76	72	76	Measured ≦ Baseline
N2	Tai Tung Pui Social Service Building	10:35 - 11:05	75	75	76	72	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:30 - 12:00	67	70	69	65	69	Measured ≤ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	66	70	68	65	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	70	75	72	67	70	Measured ≦ Baseline
N6	Choi Cheung kok Secondary School	13:45 - 14:15	68	70	70	66	69	Measured < Raseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 2 April 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:50 - 10:20	77	75	82	75	76	72
N2	Tai Tung Pui Social Service Building	10:10 - 10:40	77	75	79	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:20 - 11:50	66	70	67	65	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	66	70	66	64	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	70	75	71	67	70	Measured ≦ Baseline
N6	Choi Cheung kok Secondary School	14:00 - 14:30	68	70	70	66	69	Measured ≦ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 7 April 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	73	75	75	72	76	Measured ≦ Baseline
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	73	75	74	71	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:15 - 11:45	66	70	68	65	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	65	70	66	63	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	70	75	72	68	70	Measured ≦ Baseline
N6	Choi Cheung kok Secondary School	13:50 - 14:20	70	70	72	67	69	59

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 12 April 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	78	75	81	75	76	73
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	78	75	80	76	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:05 - 11:35	66	70	69	65	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	67	70	70	65	67	Measured ≦ Baseline
N5	Tuen King Building	13:00 - 13:30	71	75	72	68	70	62
N6	Choi Cheung kok Secondary School	13:50 - 14:20	69	70	71	67	69	Measured ≦ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level

### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 21 April 2011


			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	09:45 - 10:15	75	75	77	73	76	Measured ≦ Baseline
N2	Tai Tung Pui Social Service Building	10:30 - 11:00	76	75	79	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	11:05 - 11:35	68	70	69	66	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	08:30 - 09:00	67	70	69	65	67	Measured ≦ Baseline
N5	Tuen King Building	13:15 - 13:45	70	75	72	68	70	Measured ≦ Baseline
N6	Choi Cheung kok Secondary School	14:00 - 14:30	69	70	71	68	69	Measured ≦ Baseline

Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level


### Agreement No. 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section - Environmental Team Day-time Noise Monitoring Results - 27 April 2011

			Mea	asured Noi	se Level, dB	(A)	Baseline Noise Level, dB(A)	Construction Noise Level, dB(A)
ID	Premise	Time	L <sub>Aeq</sub> ,30min	Limit	L <sub>10</sub> ,5min	L <sub>90</sub> ,5min	L <sub>Aeq</sub> ,30min	L <sub>Aeq</sub> ,30min
N1	Kam Fai Garden	10:45 - 11:15	78	75	81	75	76	74
N2	Tai Tung Pui Social Service Building	11:30 - 12:00	77	75	79	74	78	Measured ≦ Baseline
N3	Yuen Yuen Primary School	13:00 - 13:30	69	70	70	67	69	Measured ≦ Baseline
N4	Wu Siu Kui Primary School	11:30 - 12:00	67	70	69	66	67	Measured ≦ Baseline
N5	Tuen King Building	13:50 - 14:20	72	75	73	70	70	66
N6	Choi Cheung kok Secondary School	14:30 - 15:00	70	70	72	69	69	64


Note: (#): Construction Noise Level = Measured Noise Level - Baseline Noise Level




Note: For compliance comparison, please refer to above table and report.




Note: For compliance comparison, please refer to above table and report.




Note: For compliance comparison, please refer to above table and report.



Note: For compliance comparison, please refer to above table and report.



Note: For compliance comparison, please refer to above table and report.



Note: For compliance comparison, please refer to above table and report.

Appendix F

Details of LR, LCA and VSR

#### **Landscape and Visual Impact Monitoring Locations**

The landscape and visual conditions of the site and its vicinity shall be reviewed with regards to parameters assessed in the EIA Report, including landscape resources (LR), landscape character area (LCA) and view condition of visual sensitive receiver (VSR). The components of each assessed parameter of LR, LCA and VSR are summarised in **Tables A**.

**Table A** Parameters of landscape resources, landscape character areas and landscape sensitive receivers assessed during baseline site survey

ID No.	ve receivers assessed during baseline site survey  Names								
Landscape Resour									
LR1									
	Tsing Sin Playground								
LR2	Roadside Planting along Tuen Mun Road Adjacent to Kam Fai Garden  Street trees along Castle Peak Road – Castle Peak Bay								
LR3	Street trees along Castle Peak Road – Castle Peak Bay								
LR4	Street trees along Tuen Mun Road west of Chi Lok Fa Yuen and east of On Ting Estate								
LR5	Street trees along Tuen Mun Road west of Waldorf Garden and CMA Choi Cheung Kok Prevocational School								
LR6	Street trees along Tuen Mun Road near Tuen Mun Town Plaza								
LR7	Street trees along Tuen Mun Road east of Yan Oi Tong								
LR8	Trees at roadside planting areas near Yan Oi Tong Circuit								
LR9	Trees at planting area near Tuen Mun Town Plaza								
LR10	Trees at planting area near New Town Mansion								
LR11	Trees at planting area near On Ting Estate								
LR12	Tsing Hoi Playground								
Landscape Charac	ter Areas								
LZ1	Tuen Mun Residential Urban Landscape								
LZ2	Tuen Mun Mixed Modern Comprehensive Urban Development Landscape								
LZ3	Tuen Mun 'Hui' Urban Landscape								
Visual Sensitive Re	eceivers								
C/R1	Tuen Mun Town Plaza, Waldorf Garden								
C/R2	Tuen Cultural Centre, Tuen Mun Town Plaza								
C/R3	Chelsea Height								
GIC1	Tuen Mun Church and Tuen Mun Tseng Choi Street Joint-user Complex								
GIC2	Sin Hing Tong Temple								
GIC3	Semple Memorial Secondary School and Chung Shing Benevolent Society Mrs.  Aw Boon Haw Secondary School								
GIC4	Car park (Open)								
GIC5	Yan Oi Tong Community & Sports Centre								
GIC6	Tuen Mun Government Secondary School, Choi Cheung Kok Secondary School								

ID No.	Names
GIC7	Madam Lau Wong Fat Primary School, Lui Cheung Kwong College, Leung Kau Kui College, Lui Cheung Kwong Primary School, Wu Siu Kui Primary School
GIC8	Sam Shing Temple
O1	San Hui Playground
O2	Tsing Sin Playground
O3	Siu Lun Sports Ground
04	Hoi Sin Playground
R1	Residential Area of Tuen Mun San Hui
R2	Residential Area along Yan Oi Tong Circuit
R3	On Ting Estate and Siu On Court
R4	Residential Area along Tsing Hoi Circuit
R5	Handsome Court, Alpine Garden, Hoi Tak Garden and Harvest Garden, Kam Fai Garden
R6	Siu Lun Court
R7	Goodview Garden and Tsui Ning Garden
R8	Sam Shing Estate
R9	Hanford Garden
T1	Tuen Mun Road – Vehicular and Pedestrian

Appendix G

Complaint Log

## Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Complaint Log

ET's Complaint Log Ref. no.	Incoming Complaint Ref no.	Name of Complainant	Date of Complaint receive	Complaint Date/ Period	Complaint Location	Area of Concern	Details of Complaint	Date of Complaint received by ET	ET's Investigation Date	Investigation / Mitigation Measures	Validity to the Project	Status
C002-TCS	A complaint was received by ICC on 19 Feb 11 and the Supervising Officer Representative was informed via the e-mail on same date.	Management Office of Tuen Mun Town Plaza	19 Feb 11	Day time (afternoon period) of 19 Feb 11	Construction sites in the vicinity of Tuen Mun Town Plaza (Phase II)	Noise	The complaint was related to noise generated from the operation of the construction site in the vicinity of Tuen Mun Town Plaza (Phase II)	22 Feb 11	23 ~ 28 Feb 11	As confirmed by the Contractor and Supervising Officer's Representative, pilling works and loading test were carried out during the complaint period (i.e. afternoon period) in the vicinity of Tuen Mun Town Plaza (Phase II) and are summarized as follow:  • Yan Ching Bridge (approx. 70m from complaint location)  • Piling works  • Put To Road (in front of the complaint location)  • Static pile loading test  • Tuen Hi Road and Tuen Fat Road (approx. 90m from complaint location)  • Piling works  Based on the site inspection on 24 Feb 11, the static pile loading test was still being conducted but no noise generating activities was observed. The sites at Tuen Hi Road and Tuen Fat Road are located the cover road of Tuen Mun Town Plaza (Phase I) and they are quite far away from the complaint location. Therefore, the noise nuisance generated from these sites is considered unlikely.  At Yan Ching Bridge, one air compressor, one mobile crane and one pilling machine were deployed for the pilling works. The noise nuisance was mainly generated from the pilling works. It is therefore concluded that the complaint was work-related under the Project.  The closest noise monitoring location (N6) of the complaint at The Chinese Manufacturers' Association Of Hong Kong Choi Cheung Kok Secondary School. The monitoring results on 7, 18 and 24 Feb 11, the daytime (0700 – 1900 hours) (Leq30min) were in range of 68 to 69dB(A) which were complied with the limit level of this Project. One additional noise monitoring was carried out on 23 Feb 11 (i.e. a day immediately after the complaint was received), the daytime noise monitoring result (Leq30min) was 69dB(A). Based on the ET's on-site observations during the noise monitoring no abnormal construction activities was observed. All monitoring results including the additional noise monitoring were in compliance with the limit level of 75dB(A).  Nevertheless, it is recommended that the Contractor should undertake following mitigation measures to minimize the noise nuisance.  1. Minimize the no.		Closed on 2 Mar 11

## Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Complaint Log

ET's Complaint Log Ref. no.	Incoming Complaint Ref no.	Name of Complainant	Date of Complaint receive	Complaint Date/ Period	Complaint Location	Area of Concern	Details of Complaint	Date of Complaint received by ET	ET's Investigation Date	Investigation / Mitigation Measures	Validity to the Project	Status
C003-TCS	Three complaints regarding same issue were received by ICC on 1, 3 and 4 April 11 respectively and the Supervising Officer Representative was informed via the e-mail on same date.	Unknown	1, 3 and 4 Apr 11	Evening time of 1 Apr 11	Muddy water spillage on TMR in the vicinity of Tuen Mun Town Plaza (near Tuen Hi Road)	Water quality	Three complaints were related to muddy water spillage on TMR in the vicinity of Tuen Mun Town Plaza (near Tuen Hi Road)	4 April 11	7 ~ 15 Apr 11	As confirmed by the Contractor and Supervising Officer's Representative, muddy water was overflowed to Tuen Mun Road (Yuen Long bound) in the vicinity of Tuen Mun Town Plaza (near Tuen Hi Road) on 1 Apr 11 evening time.  Based on the information provided by the Contractor and Supervising Officer's Representative, the overflow of muddy spillage was anticipated to be from the broken hose to direct the pump to the wastewater treatment facility. Immediate actions were taken by the Contractor for ceasing the pump and cleaning of muddy spillage. It is therefore concluded that the complaint was work-related under the Project.  The site inspection was carried on 7 and 14 Apr 11, the damaged hose had been replaced and the condition was satisfactory. No abnormal operation was observed.  Nevertheless, it is recommended that the Contractor should undertake following mitigation measures to minimize the noise nuisance.  1. Inspect the conditions of the hoses and connections daily;  2. Well-maintain the hoses and connections condition and replace the old/damaged hoses and connections if necessary;  3. Relocate the hoses as far as possible from the machines and construction materials to minimize the possibility of damage;  4. Stock the spare pumps, hoses and connections on-site for immediate action in case of spillage occurs;  5. Provide adequate bunding along the site boundary to minimize the possibility of the muddy water overflowing to public area in case of spillage occurs; and  6. Enhance the workers awareness by regular training to handle the muddy water spillage incident.		Closed on 16 Apr 11

## Agreement No. HMW 5/2009 (EP) Traffic Improvements to Tuen Mun Road Town Centre Section Complaint Log

ET's Complaint Log Ref. no.	Incoming Complaint Ref no.	Name of Complainant	Date of Complaint receive	Complaint Date/ Period	Complaint Location	Area of Concern	Details of Complaint	Date of Complaint received by ET	ET's Investigation Date	Investigation / Mitigation Measures	Validity to the Project	Status
C004-TCS	Four complaints regarding same issue were received by ICC on 18, 21 and 28 April 11 respectively and the Supervising Officer Representative was informed via the e-mail on same date.	Unknown	18 Apr 11 (1 complaint from Chi Lok Fa Yuen),     21 Apr 11 (1 complaint from Tuen Mun Fa Yuen) and     28 Apr (two complaints from Waldorf Garden and Tuen Mun Park Lane Square separately)	Restricted hours (night time and Sunday) between 17 and 28 Apr 11	TMR in the vicinity of Chi Lok Fa Yuen, Tuen Mun Fa Yuen, Waldorf Garden and Tuen Mun Park Lane Square	Noise	Four complaints were related to noise nuisance on TMR during the restricted hours (night time and Sunday)	4 May 11	5 ~ 15 May 11	As confirmed by the Contractor and Supervising Officer's Representative, the loading and unloading works at central median was carried out on TMR during the complaint period in the vicinity of Chi Lok Fa Yuen, Tuen Mun Fa Yuen, Waldorf Garden and Tuen Mun Park Lane Square.  Totally 3 units of power mechanical equipments had been used including lorry, dump truck and excavator. The relevant construction noise permit (CNP) no. GW-RW0640-10 was obtained for the above works prior commencement. The conditions stipulated in the CNP were strictly followed by the Contractor. EPD had been informed prior the work commencement.  Based on the above-mentioned information provided by the Contractor, it is anticipated that the noise nuisance was mainly due to the machines operation. Therefore, it is concluded that the complaint was work-related under the Project.  In accordance with the Action/Event Plan, additional noise monitoring during the restricted hours was undertaken on 6 May 11 at the monitoring location N5 (Tuen King Building) and N6 (The Chinese Manufacturers' Association of Hong Kong Choi Cheung Kok Secondary School), where the loading and unloading works was carried out on TMR during restricted hours (night time) in the vicinity of these two monitoring locations.  Comparison is made between the monitoring results against the corresponding baseline noise level. Based on the interpretation from the results, the construction noise at both locations are 54dB(A) which below the night time noise limit level (55dB(A)).  Nevertheless, ET recommended that the Contractor should undertake following mitigation measures to minimize the noise nuisance.  1. Minimize the no. of machines used for the work as far as possible;  2. Well-maintain the machines condition to minimize noise nuisance;  3. Relocate operating machinery as far as possible from nearby sensitive receivers;  4. Machines that may be in intermittent use should be shut down between work periods or should be throttled down;  5. Optimize the working programme to mini	Yes	Closed on 16 May 11