

Ref.: HYDHZMBEEM00\_0\_2038L.14

25 June 2014

ARUP  
Level 5, Festival Walk  
80 Tat Chee Avenue  
Kowloon Tong, Kowloon

By Fax (3767 5922) and By Post

Attention: Mr. Colin Meadows / Mr. Michael Chan

Dear Sirs,

**Re: Agreement No. CE 48/2011 (EP)  
Environmental Project Office for the  
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities,  
and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2011/09 HZMB Hong Kong Link Road –  
Section between HKSAR Boundary and Scenic Hill  
Quarterly EM&A Report No.4 for December 2013 to February 2014 (Revision 2)**

Reference is made to the submission of Quarterly EM&A Report No.4 for December 2013 to February 2014 version 2.0 dated 23 June 2014 certified by the ET Leader provided to us *via* email on 23 June 2014.

Please be advised that we have no adverse comments on the captioned report.

Thank you for your kind attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y H Hui should you have any queries.

Yours sincerely,



Antony Wong  
Independent Environmental Checker  
Hong Kong Link Road


c.c. HyD – Mr. Matthew Fung (By Fax: 3188 6614)  
HyD – Mr. Y K Lam (By Fax: 3188 6614)  
ARUP – Mr. Eric Chan (By Fax: 2268 3970)  
Cinotech – Dr. H F Chan (By Fax: 3107 1388)  
DCVJV – Mr. Chu Chung Sing (By Fax: 3121 6688)

Internal: DY, YH, CL, ENPO Site

T:\Projects\HYDHZMBEEM00\02\_Proj\_Mgt\02\_Corr\HYDHZMBEEM00\_0\_2038L.14.doc

**Dragages -China Harbour-VSL JV**

**Contract HY/2011/09**  
**Hong Kong-Zhuhai-Macao Bridge**  
**Hong Kong Link Road-Section between**  
**HKSAR Boundary and Scenic Hill**  
**Quarterly EM&A Report**  
**December 2013 to February 2014**  
**(Version 2.0)**

Certified By   
Dr. H.F. Chan  
Environmental Team Leader  
(Date: 23 June 2014)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

## TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring and Audit Progress .....	1
Breaches of Action and Limit Levels .....	2
Future Key Issues .....	3
<b>1 INTRODUCTION .....</b>	<b>5</b>
Purpose of the report .....	5
Structure of the report.....	5
<b>2 CONTRACT INFORMATION .....</b>	<b>6</b>
Background .....	6
Contract Organisation.....	7
Construction Programme.....	8
Summary of Construction Works Undertaken During Reporting Period .....	8
Status of Environmental Licences, Notification and Permits.....	14
<b>3 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS.....</b>	<b>15</b>
Monitoring Parameters and Monitoring Locations .....	15
Monitoring Methodology and Calibration Details .....	15
Environmental Quality Performance Limits (Action and Limit Levels) .....	16
Event and Action Plan.....	17
Implementation Status of Environmental Mitigation Measures.....	17
Site Audit Summary .....	18
Status of Waste Management .....	18
<b>4 ENVIRONMENTAL MONITORING RESULTS.....</b>	<b>19</b>
Air Quality Monitoring Results.....	19
Noise Monitoring Results.....	20
Water Quality Monitoring Results .....	20
Dolphin Monitoring (Line-transect Vessel Survey).....	20
<b>ADDITIONAL LAND-BASED DOLPHIN BEHAVIOUR AND MOVEMENT MONITORING .....</b>	<b>25</b>
Advice on the Solid and Liquid Waste Management Status .....	26
<b>5 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES).....</b>	<b>27</b>
Summary of Exceedances .....	27
Summary of Environmental Complaint .....	27
Summary of Notification of Summons and Successful Prosecution.....	28
<b>6 CONCLUSIONS AND RECOMMENDATIONS.....</b>	<b>29</b>
Conclusions .....	29
Recommendations .....	29

## **LIST OF TABLES**

Table I	Summary Table for Monitoring Activities in the Reporting Period
Table II	Summary Table for Events Recorded in the Reporting Period
Table III	Summary Table for Complaints Recorded in the Reporting Period
Table 2.1	Key Contacts of the Contract
Table 3.1	Summary of Impact EM&A Requirements
Table 3.2a	Action and Limit Levels for 1-Hour TSP
Table 3.2b	Action and Limit Levels for 24-Hour TSP
Table 3.2c	Action and Limit Levels for Construction Noise
Table 3.2d	Action and Limit Levels for Water Quality
Table 3.2e	Action and Limit Levels for Dolphin Line Transect Monitoring
Table 4.1	Summary Table of 1-hour TSP Monitoring Results during the Reporting Period
Table 4.2	Summary Table of 24-hour TSP Monitoring Results during the Reporting Period
Table 4.3	Observation at Dust Monitoring Stations
Table 4.4	Summary Table of Noise Monitoring Results during the Reporting Period
Table 4.5	Observation at Noise Monitoring Stations
Table 4.6	Dolphin encounter rates (sightings per 100 km of survey effort) during the impact monitoring period (December 2013-February 2014)
Table 4.7	Comparison of average dolphin encounter rates from impact monitoring period (December 2013-February 2014) and baseline monitoring period (September-November 2011)
Table 4.8	Comparison of average dolphin group sizes from impact monitoring period (December 2013-February 2014) and baseline monitoring period (September-November 2011)
Table 4.9	Progress Record of Additional Land-based Dolphin Behaviour and Movement Monitoring in January 2014
Table 5.1	Summary of Environmental Complaints in the Reporting Period

## **LIST OF FIGURE**

Figure 1a-d	Site Layout Plan
Figure 2	Project Organisation for Environmental Works
Figure 3	Locations of Air Quality, Noise and Wind Monitoring Stations
Figure 4	Locations of Water Quality Monitoring Stations

## **LIST OF APPENDICES**

Appendix A	Construction Programme
Appendix B	Graphical Presentation of 1-hour TSP Monitoring Results
Appendix C	Graphical Presentation of 24-hour TSP Monitoring Results
Appendix D	Graphical Presentation of Noise Monitoring Results
Appendix E	Graphical Presentation of Water Quality Monitoring Results
Appendix F	Dolphin Monitoring Report (Line Transect)
Appendix G	Event Action Plans
Appendix H	Updated Environmental Mitigation Implementation Schedule
Appendix I	Site Audit Summary
Appendix J	Waste Generation in the Reporting Month
Appendix K	Summary of Exceedance
Appendix L	Complaint Log

**EXECUTIVE SUMMARY****Introduction**

1. This is the 4<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the project “Contract No. HY/2011/09 – Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill” (hereinafter called the “Contract”). This report documents the findings of EM&A Works performed in the period between December 2013 and February 2014.

**Environmental Monitoring and Audit Progress**

2. A summary of the monitoring activities in this reporting period is listed in **Table I** below:

**Table I Summary Table for Monitoring Activities in the Reporting Period**

<b>Parameter(s)</b>	<b>Monitoring Date(s)</b>
1-hr TSP Monitoring	4 <sup>th</sup> , 10 <sup>th</sup> , 16 <sup>th</sup> , 21 <sup>st</sup> and 27 <sup>th</sup> December 2013
24-hr TSP Monitoring	2 <sup>nd</sup> , 8 <sup>th</sup> , 14 <sup>th</sup> , 20 <sup>th</sup> , 24 <sup>th</sup> and 30 <sup>th</sup> January 2014 5 <sup>th</sup> , 11 <sup>th</sup> , 17 <sup>th</sup> , 21 <sup>st</sup> and 27 <sup>th</sup> February 2014
Noise Monitoring	5 <sup>th</sup> , 11 <sup>th</sup> , 17 <sup>th</sup> , 23 <sup>rd</sup> and 30 <sup>th</sup> December 2013 9 <sup>th</sup> , 15 <sup>th</sup> , 21 <sup>st</sup> and 27 <sup>th</sup> January 2014 6 <sup>th</sup> , 12 <sup>th</sup> , 18 <sup>st</sup> and 24 <sup>th</sup> February 2014
Water Quality Monitoring	2 <sup>nd</sup> , 4 <sup>th</sup> , 6 <sup>th</sup> , 9 <sup>th</sup> , 11 <sup>th</sup> , 13 <sup>th</sup> , 16 <sup>th</sup> , 18 <sup>th</sup> , 20 <sup>th</sup> , 24 <sup>th</sup> , 26 <sup>th</sup> , 28 <sup>th</sup> and 30 <sup>th</sup> December 2013 2 <sup>nd</sup> , 4 <sup>th</sup> , 6 <sup>th</sup> , 8 <sup>th</sup> , 10 <sup>th</sup> , 13 <sup>th</sup> , 15 <sup>th</sup> , 17 <sup>th</sup> , 20 <sup>th</sup> , 22 <sup>nd</sup> , 24 <sup>th</sup> , 28 <sup>th</sup> and 30 <sup>th</sup> January 2014 1 <sup>st</sup> , 4 <sup>th</sup> , 6 <sup>th</sup> , 8 <sup>th</sup> , 11 <sup>th</sup> , 13 <sup>th</sup> , 15 <sup>th</sup> , 17 <sup>th</sup> , 19 <sup>th</sup> , 21 <sup>st</sup> , 25 <sup>th</sup> and 27 <sup>th</sup> February 2014
Dolphin Monitoring (Line-transect Vessel Surveys)	3 <sup>rd</sup> and 20 <sup>th</sup> December 2013 3 <sup>rd</sup> and 24 <sup>th</sup> January 2014 24 <sup>th</sup> and 26 <sup>th</sup> February 2014
<sup>(1)(2)(3)</sup> Additional Land-based Dolphin Behaviour and Movement Monitoring	22 <sup>nd</sup> and 27 <sup>th</sup> January 2014
Environmental Site Inspection	3 <sup>rd</sup> , 10 <sup>th</sup> , 17 <sup>th</sup> , 24 <sup>th</sup> and 31 <sup>st</sup> December 2013 7 <sup>th</sup> , 14 <sup>th</sup> , 21 <sup>st</sup> and 28 <sup>th</sup> January 2014 5 <sup>th</sup> , 11 <sup>th</sup> , 18 <sup>th</sup> and 28 <sup>th</sup> February 2014
Archaeological Site Inspection	30 <sup>th</sup> December 2013

Remark: <sup>(1)</sup> In view of the construction activities have no significant change in December 2013, no additional land-based dolphin behavior and movement monitoring was conducted in December 2013.

<sup>(2)</sup> Detailed monitoring methodology and results in January 2014 will be provided in a separate report after the completion of full set of additional land-based dolphin behavior and movement monitoring.

<sup>(3)</sup> Due to the short notice given to Dolphin Specialist, additional land-based dolphin behaviour and movement monitoring could not be arranged on 27 and 28 February 2014.

### Breaches of Action and Limit Levels

3. Summary of the environmental exceedances of the reporting period is tabulated in **Table II**.

**Table II Summary Table for Events Recorded in the Reporting Period**

Environmental Monitoring	Parameter	No. of Exceedance		No. of Exceedance related to the Construction Activities of this Contract	
		Action Level	Limit Level	Action Level	Limit Level
Air Quality	1-hr TSP	0	0	0	0
	24-hr TSP	4	0	0	0
Noise	$L_{eq(30min)}$	0	0	0	0
Water Quality	Dissolved Oxygen (DO) (Surface & Middle)	0	0	0	0
	Dissolved Oxygen (DO) (Bottom)	0	0	0	0
	Turbidity	10	18	0	0
	Suspended Solids (SS)	40	27	0	0
Dolphin Monitoring	Line-transect Vessel Surveys	0	0	0	0

4. Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. The details of each exceedance were attached in the Monthly EM&A Reports.

### Complaint Log

5. Summary of the environmental complaints of the reporting period is tabulated in **Table III**.

**Table III Summary Table for Complaints Recorded in the Reporting Period**

Complaint Log Ref.	Location	Received Date	Nature of Complaint
Com-2014-01-001	Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09)	3 January 2014	Noise
Com-2014-01-002	Hong Kong-Zhuhai-Macao Bridge	16 January 2014	Air Quality

**Notification of Summons and Successful Prosecutions**

6. No notification of summons and successful prosecution was received in the reporting period.

**Reporting Changes**

7. This report has been developed in compliance with the reporting requirements for the quarterly EM&A Summary Report as required by the EM&A Manual for Hong Kong Link Road (EM&A Manual).

**Future Key Issues**

8. Major site activities for the coming reporting month will include:

**WA4**

- Fabrication of rebar cages
- Fabrication of temporary piling platforms

**WA7**

- Fabrication of rebar cages
- Loading and Unloading of rebar materials

**Marine Viaduct (P0 to P84)**

- Construction of the temporary jetty
- Installation of temporary casings, piling jackets, temporary piles, platform and permanent casings
- Dismantling of piling jacket
- Pile excavation by Reverse Circulation Drill (RCD) method
- Pile excavation by Kelly method
- Inter-face coring test, full depth coring test and sonic test
- Pre-drilling works
- Operation of floating concrete batching plants
- Trimming of pile head
- Grouting works
- Driving of sheet piling
- Trial water cracking and trial shaft grouting
- Precast shells waterproofing works

- Advanced concrete breaking works inside the permanent steel casing

**Land Viaduct (P85 to P114)**

- Land piling and concreting works
- Rebar threading for coupler
- Drainage and water main diversion works
- Backfilling
- Tree transplant and maintenance works
- Installation of portal beam
- Excavation works and Earth Lateral Support (ELS)
- Pouring of pile cap and pile head breaking
- Formation works
- Pours of column
- Erection of side formwork for the portal and kickers
- Road diversion works
- Pre-drilling works, pile cap, column and portal construction



## 1 INTRODUCTION

- 1.1 Cinotech Consultants Limited (Cinotech) was appointed by Dragages -China Harbour-VSL JV (hereinafter called “the Contractor”) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Contract No. HY/2011/09 – Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill” (hereinafter called the “Contract”) in accordance with EP Conditions 2.1.

### **Purpose of the report**

- 1.2 This is the 4<sup>th</sup> Quarterly EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme in the period between December 2013 to February 2014.

### **Structure of the report**

- 1.3 The structure of the report is as follows:

Section 1: **Introduction** - purpose and structure of the report.

Section 2: **Contract Information** - summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.

Section 3: **Environmental Monitoring and Audit Requirements** - summarises the monitoring parameters, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, site audit summary and environmental mitigation measures.

Section 4: **Environmental Monitoring Results** - summarises the environmental monitoring results in terms of air quality, noise, water quality, dolphin and waste management.

Section 5: **Environmental Non-conformance** - summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting period.

Section 6: **Conclusions and Recommendation**

## 2 CONTRACT INFORMATION

### Background

- 2.1 The proposed Hong Kong - Zhuhai - Macao Bridge Hong Kong Link Road (HKLR) is 12km long connecting the Hong Kong-Zhuhai-Macao Bridge (HZMB) at the HKSAR Boundary with the Hong Kong Boundary Crossing Facilities (HKBCF) situated at the north eastern waters of the Hong Kong International Airport, opening a new and direct connection route between Hong Kong, Macao and the Western Pearl River Delta.
- 2.2 The HKLR comprises a 9.4km long viaduct section from the HKSAR boundary to Scenic Hill on the Airport Island; a 1km tunnel section to the reclamation formed along the east coast of the Airport Island and a 1.6km long at-grade road section on the reclamation connecting to the HKBCF. The tunnel section of HKLR will pass under Scenic Hill, Airport Road and Airport Railway to minimize the environmental and visual impacts to Tung Chung residents.
- 2.3 An application (No ESB-110/2003) for an Environmental Impact Assessment (EIA) Study Brief under Section 5(1) of the Environmental Impact Assessment Ordinance (EIAO) was submitted by Highways Department (the Project Proponent) on 8 October 2003 with a Project Profile (No. No. PP-201/2003) for the Hong Kong - Zhuhai - Macao Bridge Hong Kong Section and North Lantau Highway Connection. The Hong Kong - Zhuhai - Macao Bridge Hong Kong Section and North Lantau Highway Connection has subsequently been renamed as HKLR. EPD issued an EIA Study Brief (No: ESB-110/2003) in November 2003 to the Project Proponent to carry out an EIA study.
- 2.4 An EIA Study (Reg. No. AEIAR-144/2009) has been undertaken to provide information on nature and extent of environmental impacts arising from the construction and operation of HKLR. The Environmental Permit was issued on 4 November 2009 (Permit No. EP-352/2009). Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amends the Environmental Permit (No. EP-352/2009) based on the Application No. VEP-339/2011 and the environmental Permit (Permit No. EP-352/2009/A) was issued on 9 November 2011 for HKLR to the Highways Department as the Permit Holder. Subsequently, the Director of Environmental Protection amends the Environmental Permits (No. EP-352/2009/A and EP-352/2009/B) based on the Application No. VEP-409/2013 and VEP-411/2013 respectively. The environmental Permit (Permit No. EP-352/2009/C) was then issued on 5 September 2013.
- 2.5 **Figure 1a-d** shows the layout of the Contract and the scope of the Contract works comprises the following major items:
  - a dual 3-lane carriageway in the form of viaduct from the HKSAR boundary (connecting with the HZMB Main Bridge) to the Scenic Hill (connecting with the tunnel under separate Contract No. HY/2011/03), of approximately 9.4km in length with a hard shoulder for each bound of carriageway and a utilities trough on the outer edge of each bound of viaducts;
  - a grade-separated turnaround facility located near San Shek Wan, composed of sliproads in the form of viaduct with single-lane carriageway bifurcated from the HKLR mainline with an elevated junction above the mainline;
  - provision of ancillary facilities including, but not limited to, meteorological enhancement measures including the provisioning of anemometers and

modification of the wind profiler station at hillside of Sha Lo Wan, provisioning of a compensatory marine radar, and provisioning of security systems; and

- associated civil, structural, geotechnical, marine, environmental protection, landscaping, drainage and highways electrical and mechanical (E&M) works, street lightings, traffic aids and sign gantries, marine navigational aids, ship impact protection system, water mains and fire hydrants, lightning protection system, structural health monitoring and maintenance management system (SHM&MMS), supervisory control and data acquisition (SCADA) system, as well as operation and maintenance provisions of viaducts, provisioning of facilities for installation of traffic control and surveillance system (TCSS), provisioning of facilities for installation of telecommunication cables/equipments and reprovisioning works of affected existing facilities/utilities.

**Contract Organisation**

2.6 Different parties with different levels of involvement in the Contract organization include:

- Supervising Officer’s Representative (SOR) – Ove Arup & Partners Hong Kong Limited (ARUP)
- Contractor –Dragages -China Harbour-VSL JV (DCVJV)
- Environmental Team (ET) – Cinotech Consultants Ltd. (Cinotech)

2.7 The proposed project organization and lines of communication with respect to the on-site environmental management structure are shown in **Figure 2**. The key personnel contact names and numbers are summarized in **Table 2.1**.

**Table 2.1 Key Contacts of the Contract**

Party	Position	Name	Phone No.	Fax No.
SOR (ARUP)	CRE	Mr. Michael Chan	3767 5803	3767 5922
		Mr. Colin Meadows	3767 5801	
ENPO/IEC (Environ)	Environmental Project Office Leader	Mr. Y. H Hui	3465 2888	3465 2899
	Independent Environmental Checker	Mr. Antony Wong	3465 2888	3465 2899
Contractor (DCVJV)	Deputy Project Director	Mr. W.K Poon	3121 6638	3121 6688
	Environmental Officer	Mr. CHU Chung Sing	3121 6672	
	24-hour Hotline	--	6898 6161	--
ET (Cinotech)	Environmental Team Leader	Dr. H.F Chan	2151 2088	3107 1388

2.8 ENVIRON Hong Kong Ltd. (Environ) is employed by the Highways Department as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project.

## **Construction Programme**

2.9 A copy of Contractor's construction programme is provided in **Appendix A**.

### **Summary of Construction Works Undertaken During Reporting Period**

2.10 The major site activities undertaken in the reporting period included:

#### **December 2013:**

#### **Land Viaduct (P84 to Eastern Abutment at SHT) and Preparation Works**

- (a) Land piling works are in progress with total 15 and 21 nos. of pile concreted in Portion C and Portion A respectively. 6 piles were concreted in this reporting period. All land piling machines are carrying out piling works in Portion A due to pending of existing drainage, watermain and Communication Cable (COM cable) of Airport Authority (AA) division in Portion C;
- (b) 18 pours of column were completed with 6 pours in this reporting period;
- (c) Rebar threading for coupler continues in Portion C;
- (d) Hong Kong Airport Authority's permit for formations of piling platform at P82 & P83 is still pending;
- (e) Tree transplanting was completed and maintenance works commenced.
- (f) Drainage diversion work remains in progress with laying of approximately 60m of 1200mm diameter pipe and 50m of 1350mm diameter pipe. Excavation works and ELS are in progress;
- (g) Installation of portal beam at P109 is in progress;
- (h) Earth Lateral Support (ELS) for pile cap construction at P111 and P112 were completed. Pouring of pile cap at P111L was completed and P111R are in progress. Pile head breaking at P112 L & R are also in progress;
- (i) Formation work for Portal P110 was commenced.

#### **Marine Viaduct (P0 to P84)**

#### **RCD Method:**

- (j) Construction of temporary jetty works at P68 is in progress;
- (k) Installation of temporary casings at P55 & P59 is in progress;
- (l) Piling jackets were installed at P14, P22, P56, P57, P72 & P77;
- (m) Permanent casings were installed at P14L, P22L, P56R, P57R, P72R & P77R;
- (n) Pile excavation by RCD method in progress at P14, P22, P55, P56, P57 & P66 with 25 piles concreted in this reporting period;
- (o) Piling jackets were dismantled at P22R, P55L & P66;

- (p) Works with cofferdam: Driving of sheet piling at P74 was commenced; Temporary platform at P71 was installed.
- (q) Inter-face coring tests were carried out at P46, P47 & P71;
- (r) Full depth coring tests were carried out at P71R-3;
- (s) Sonic tests were carried out at P71 & P73;
- (t) Grouting works were carried out at P47 & P71;
- (u) Barges moved back to Airport Channel on 23 Nov 13.

**Kelly Method:**

- (v) Installation of temporary piles, platforms and permanent casings at P17, P18, P36 were carried out;
- (w) Piling platform at P20 and P44 were removed;
- (x) Pile excavation by Kelly method in progress at P19, P42, P37, P38, P39 with 17 piles concreted in this reporting period;
- (y) P0 L & R precast shells were installed. Trimming of pile head is in progress;
- (z) Inter-face Coring Test and sonic test were carried out to completed piles at P20, P40, P48 and P7

**Casting Yard / Floating Batching Plant**

Progress of the precast concrete segment casting yard:

- Construction of the two load-out jetties completed; test and commissioning under process.
- All gantries (18 nos.) erected; 7 nos. tested and commissioned; 11 nos. under testing and commissioning.
- Mould fabrications are on-going with 1 no. “Type “B”, 8 nos. “Type A” (including 2 no. Segments on pier (SOP)’s), 2 nos. Type D moulds and 1 no. “Type CH2” (long spans) assembled; other “Type CH” and “Type CP” mould fabrication continues at casting yard.
- Rebar jigs fabrication and installation continues with 18 of 30 nos. completed
- Rebar and PT material delivery continues
- A total of 64 segments concreted in this reporting period and up to end of the reporting period total 150 segments casted. The floating concrete batching plant 1602 is in operation with 7 piles concreted;

**Casting Yard for Precast Concrete Shell for Pilecap**

3 nos. (cumulative 7 nos.) of CP1 precast shells were cast in precast yard and 2 nos. of CP1 precast shells were installed at Pier P0 in this reporting period.

**January 2014:****Land Viaduct (P84 to Eastern Abutment at SHT) and Preparation Works**

- (a) All land piling machines are carrying out piling works in Portion A due to pending the completion of diversion of existing drainage & watermain and the commencement of COM cable of AA division in Portion C;
- (b) P114 area site formation for piling works was completed. Pile P114R was excavated to rock head and drilling of rock socket is in progress;
- (c) AA COM cable slewing was completed and backfilled. Piling equipment for Pile P113C was mobilized on site and pile excavation started;
- (d) 27 pours of column were completed with 9 pours in this reporting period;
- (e) Rebar threading for coupler continues in Portion C;
- (f) AAHK's permit for the construction of the carriageway diversion and formations of piling platform at P82 & P83 is still pending for approval;
- (g) Tree transplanting was completed and its maintenance works are on-going.
- (h) Drainage diversion works remains in progress. Most pipes were laid except some pipes at manhole connection. MH2, MH3 & MH4 were completed. Backfilling was partially completed;
- (i) Waling of ELS for pile cap construction at P111 L & R and P112 L & R were removed upon completion of pile cap and backfilled up to the top level of the pile cap.
- (j) The erection of the supporting false work (brackets and main carrier beams) for the portal beam construction at P109 was completed. Erection of side formwork for the portal and kickers are in progress;
- (k) Formation work for Portal P110 was in progress.

**Marine Viaduct (P0 to P84)****RCD Method:**

- (a) Construction of temporary jetty for piling works at P68 is in progress;
- (b) Piling jackets were installed at P14R, P56L, P57L, P76R;
- (c) Permanent casings were installed at P14R, P55R, P56L, P59L, P59R & P77R;
- (d) Pile excavations are in progress at P14, P22, P55, P56, P57, P59, P72 & P77;
- (e) Piling jackets were dismantled at P14L, P55R, P57R & P73L;
- (f) Inter-face coring tests were carried out at P46, P50, P51, P65, P66 & P73;
- (g) No Full depth coring tests was carried out in this reporting period;
- (h) Sonic tests were carried out at P46, P50, P65 & P73;

- (i) Grouting works were carried out at P46 & P73;

**Kelly Method:**

- (j) Installation of temporary piles were carried out at P16 (friction test pile), P17, P18, P32, P33, P34, P35 & P36;
- (k) Installation of platforms were carried out at P16, P17, P18, P35 & P36;
- (l) Installation of permanent casing were carried out at P16, P18, P35 & P36;
- (m) Piling platform removal and temporary pile extraction were carried out at P20, P38, P40 & P44;
- (n) Pile excavation by Kelly method are in progress at P16, P18, P19, P37 & P39;
- (o) Trial water cracking and trial shaft grouting at P18-L5 was completed;
- (p) Inter-face core test were carried out at P20, P37, P42, P45 & P49;
- (q) Sonic tests were carried out at P20, P44 & P49.

**Pilecap Construction:**

- (r) P0-L&R precast shells waterproofing works and stage one reinforced concrete works was completed. Stage two reinforced concrete works is in progress. Casting is scheduled to complete before end of January 2014;
- (s) Installation of precast shells at P47 and P48 were completed. Waterproofing and stage 1 reinforced concrete works is in progress;
- (t) Preparation work for the installation of the precast shells for pilecap construction at P46 is in progress;
- (u) Advanced concrete breaking works inside the permanent steel casing at P20 and P44 has commenced;
- (v) Works with cofferdam: Driving of sheet piling at P74 was carried out; driving of sheet piling at P71 was commenced.

**Precast Segment**

- (w) Progress of the precast concrete segment casting yard:

- Test and commissioning of the two load-out jetties are in progress;
- All gantries in total of 18 nos. were erected. 7 nos. gantries were tested and commissioned and the remaining 11 nos. gantries are under processing;
- Mould fabrications for 1 no. Type B, 10 nos. Type A (including 2 no. SOP's), 2 nos. Type D, 1 no. Type DT, 4 nos. Type E, and 1 no. Type CH2 (long spans) were assembled. Other Type CH and Type CP mould fabrication continues at the casting yard;
- Rebar jigs fabrication and installation continues with 18 of 30 nos. completed;
- Rebar and PT material delivery continues;

- A total of 13 segments were cast in this reporting period and up to end of the reporting period total 169 segments cast.

### **Precast Concrete Shell Casting and Installation**

3 nos. (cumulative 10 nos.) of CP1 precast shells and 1 no. (cumulative 1 no.) of CP4 precast shell were cast in precast yard.

### **February 2014:**

#### **Land Viaduct (P81 to Eastern Abutment at SHT) and Preparation Works**

- (a) All land piling machines are carrying out piling works in Portion A and P114L due to pending the completion of diversion of existing drainage & watermain and Communication Cable (COM cable) of Airport Authority (AA) in Portion C;
- (b) Piling work for P84 started;
- (c) Pile P114R rock excavation was completed with founding level inspected. Rebar cage installation and concreting will be carried out after completion of Pile P114L due to space constraint;
- (d) Pre-drilling at P106L started;
- (e) 31 pours of column were completed with 4 pours in this reporting period;
- (f) Rebar threading for coupler continues in Portion C;
- (g) Hong Kong Airport Authority's permit for the construction of the carriageway diversion at P82 & P83 was received and site set up works started;
- (h) Hong Kong Airport Authority's permit for formations of piling platform at P82 & P83 is still pending for approval;
- (i) Tree transplanting was completed and its maintenance works are on-going;
- (j) Drainage diversion works mostly completed;
- (k) Water pipes laying for water main diversion were mostly completed. Connection to existing water main pipe and testing is pending for AAHK's permit;
- (l) Waling of ELS for pile cap construction at P111-L&R were removed upon completion of pile cap and backfilled up to the top level of the pile cap;
- (m) Wailing of ELS and backfill at P112 started;
- (n) All side formwork and wing slab soffit for Portal P109 were completed. Steel fixing is in progress;
- (o) At portal P110, side formwork and wing slab soffit formwork were completed. Steel fixing for bottom mat and side bars are in progress.



**Marine Viaduct (P0 to P84)****RCD Method:**

- (a) Construction of temporary jetty for piling works at P68 remains in progress;
- (b) Piling jackets were installed at P61, P28L, P64 & P72L;
- (c) Piling jackets were dismantled at P22, P56 & P72R;
- (d) Permanent casings were installed or spliced at P14R, P57L, P59, P61, P70, P76R & P72R;
- (e) Pile excavations are in progress at P14, P22, P57, P59, P61, P70, P72, P76 & P77 with 25 piles concreted in the reporting period;
- (f) Inter-face coring tests were carried out at P50, P66 & P73;
- (g) Full depth coring tests was carried out at P50;
- (h) Sonic tests were carried out at P51, P65 & P66;
- (i) Grouting works were carried out at P50 & P65;

**Kelly Method:**

- (j) Installation of temporary piles were carried out at P30, P31 & P32;
- (k) Installation of platforms were carried out at P17, P31, P33 & P34;
- (l) Installation of permanent casing were carried out at P33 & P34;
- (m) Piling platform removal and temporary pile extraction were carried out at P19, P37, P39, P40 & P42;
- (n) Pile excavation by Kelly method are in progress at P16, P18, P19, P37 & P39;
- (o) Pile excavation by Kelly method are in progress at P18, P19, P35 & P36 with 13 piles concreted in the reporting period;
- (p) Friction test pile at P16: load test were carried out from 24 – 28 Feb 14;
- (q) Inter-face core test were carried out at P20, P37, P39, P40, P42, P45, P49 & P78;
- (r) Full depth coring tests for P37-L3 and P42-R1 are in progress;
- (s) Sonic tests were carried out at P20, P44 & P49.

**Pilecap Construction:**

- (t) P0 - stage 2 concreting for pile cap was completed;
- (u) P46 - Installation of precast shells and waterproofing works were completed. Pile trimming works are in progress;
- (v) P47 – Installation of precast shells and 1st stage concreting were completed. Reinforcement fixing for 2nd stage concreting is in progress;

- (w) P48 – Installation of precast shells were completed;
- (x) Preparation works for the installation of the precast shells for pilecap construction at P44 are in progress;
- (y) Advanced concrete breaking works (pile head trimming) at P20, P43 & P49 are in progress whereas the works in P65 has been commenced;
- (z) Works with cofferdam: Driving of sheet piling at P71 in progress; erection of temporary working platform for sheet piling at P73R in progress.

### **Column Construction**

- (a) P0-L&R steel fixing to the columns are in progress. Concreting is scheduled on March 2014 and 5 March 2014 for P0-R and P0-L respectively.

### **Deck Erection**

- (b) Preparatory works for erection equipment are underway:
  - Lifting Frame LF2-1 fabrication commenced in Dongguan;
  - Modification for P109 Loading Installation commenced at Portion C.

### **Precast Segment**

- (a) Progress of the precast concrete segment casting yard:
  - Test and commissioning of the two load-out jetties are in progress;
  - All gantries, in total of 18 nos., were erected. 7nos. gantries were tested and commissioned and the remaining 11 nos. gantries are under processing;
  - Mould assembly for 1 no. Type B, 10nos. Type A (including 2 no. SOP's), 2nos. Type D, 4nos. Type E (with 3 checked by survey), 1 no. Type CH2 (long spans) were assembled. Other Type CH and Type CP mould fabrication continues at the casting yard;
  - Rebar jigs fabrication and installation continues with 24 of 30 nos. (18 in Line No. 2 and 6 in Line No. 6) completed;
  - Rebar and prestress tendon (PT) material delivery continues;
  - A total of 22 segments were cast in this reporting period and up to end of the reporting period total 191 segments cast.

### **Precast Concrete Shell Casting**

- (b) 2 nos. (cumulative 12 nos.) of CP1 precast shells and no (cumulative 1 no.) CP4 precast shell were cast in the reporting period.

### **Status of Environmental Licences, Notification and Permits**

2.11 The valid environmental licenses and permits were attached in the Monthly EM&A Reports.

### 3 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

#### Monitoring Parameters and Monitoring Locations

3.1 The EM&A Manual designates locations for the ET to monitor environmental impacts in terms of air quality, noise, underwater noise, water quality and dolphin to the Contract. The monitoring locations are depicted in **Figures 3 to 6**. The details of monitoring requirements are presented in **Table 3.1**.

**Table 3.1 Summary of Impact EM&A Requirements**

Type of Monitoring	Parameter	Frequency	Location	Remarks
Air Quality	1-hr TSP	Three times / 6 days	AMS1 – Sha Lo Wan AMS4 – San Tau	While the highest dust impact was expected
	24-hr TSP	Once / 6 days		--
Noise	L <sub>10(30 min.)</sub> dB(A) L <sub>90(30 min.)</sub> dB(A) L <sub>eq(30 min.)</sub> dB(A) (as six consecutive L <sub>eq, 5min</sub> readings)	Once per week	NMS1 – Sha Lo Wan NMS4 – San Tau	Daytime on normal weekdays (0700-1900 hrs)
Water Quality	<ul style="list-style-type: none"> <li>• Temperature(°C)</li> <li>• pH(pH unit)</li> <li>• turbidity (NTU)</li> <li>• water depth (m)</li> <li>• salinity (ppt)</li> <li>• dissolved oxygen (DO) (mg/L and % of saturation)</li> <li>• suspended solids (SS) (mg/L)</li> </ul>	Impact monitoring: 3 days per week, at mid-flood and mid-ebb tides (within ± 1.75 hour of the predicted time) during the construction period of the Contract	IS1, IS2, IS3 IS4, CS1, CS2, SR1, SR2, SR3, SR6, ST1, ST2, ST3, SRA	<ul style="list-style-type: none"> <li>• 3 water depths: 1m below sea surface, mid-depth and 1m above sea bed.</li> <li>• If the water depth is less than 3m, mid-depth sampling only.</li> <li>• If water depth less than 6m, mid-depth may be omitted.</li> </ul>
Dolphin	Line-transect Methods	Twice per month	West Lantau	--

3.2 The wind speed and wind direction were recorded by the installed Wind Anemometer set at AMS4. The location is shown in **Figure 3**.

#### Monitoring Methodology and Calibration Details

3.3 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly EM&A Reports.

**Environmental Quality Performance Limits (Action and Limit Levels)**

3.4 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results (except the Action and Limit Levels for underwater noise monitoring). Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Table 3.2a-f**.

**Table 3.2a Action and Limit Levels for 1-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS1	381	500
AMS4	352	

**Table 3.2b Action and Limit Levels for 24-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS1	170	260
AMS4	171	

**Table 3.2c Action and Limit Levels for Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) *

Noted: If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

**Table 3.2d Action and Limit Levels for Water Quality**

Parameter (unit)	Water Depth	Action Level	Limit Level
Dissolved Oxygen (mg/L) (surface, middle, bottom)	Surface and Middle	<u>5.0</u>	4.2 except 5 for FCZ
	Bottom	<u>4.7</u>	3.6
Turbidity (NTU)	Depth average	<u>27.5</u> and 120% of upstream control station's turbidity at the same tide of the same day	<u>47.0</u> and 130% of turbidity at the upstream control station at the same tide of same day
Suspended Solids (mg/L)	Depth average	<u>23.5</u> and 120% of upstream control station's SS at the same tide of the same day	<u>34.4</u> and 130% of SS at the upstream control station at the same tide of same day and 10mg/L for WSD Seawater Intakes

Note:

- (1) Depth-averaged is calculated by taking the arithmetic means of reading of all three depths
- (2) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.
- (3) For SS & turbidity non-compliance of the water quality limits occur when monitoring result is higher than the limits.
- (4) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.
- (5) The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2mg/L and 3.6mg/L respectively.

**Table 3.2e Action and Limit Levels for Dolphin Line Transect Monitoring**

	<b>West Lantau</b>
<b>Action Level</b>	STG < 60% of baseline & ANI <60% of baseline
<b>Limit Level</b>	STG < 45% of baseline & ANI <45% of baseline

Derived Value of Action Level (AL) and Limit Level (LL):

	<b>West Lantau</b>
<b>Action Level</b>	STG < 9.8 & ANI <36.3
<b>Limit Level</b>	STG < 7.4 & ANI <27.2

Remarks:

- 1. STG means quarterly encounter rate of number of dolphin sightings
- 2. ANI means quarterly encounter rate of total number of dolphins
- 3. Baseline value: 16.4 for ER (STG) and 60.5 for ER (ANI)

**Event and Action Plan**

- 3.5 Should non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix G** shall be carried out.

**Implementation Status of Environmental Mitigation Measures**

- 3.6 Relevant mitigation measures as recommended in the EIA report have been stipulated in the EM&A Manual for the Contractor to implement. The implementation status of environmental mitigation measures (EMIS) is given in **Appendix H**.
- 3.7 Regular marine travel route for marine vessels were implemented properly in accordance with the submitted plan and relevant records were kept properly.
- 3.8 Acoustic decoupling measures for the stationary equipment (generators, winch generators and air compressors) mounted on boards were adopted according to the submitted Acoustic Decoupling Measures Plan.
- 3.9 Dolphin exclusion zone and dolphin watching plan according to EM&A Manual, Section 10.2.12 and EP Condition 3.5 was implemented by DCVJV’s trained dolphin watcher.
- 3.10 Spill kits and booms are ready on site for the event of accidental spillage of oil or other hazardous chemicals from construction activities including vessels operating for the

Contract.

### **Site Audit Summary**

- 3.11 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Contract site. The observations and recommendations made during the reporting period are summarized in **Appendix I**.
- 3.12 According to EP condition 4.7 and EM&A Manual, periodic monitoring (every three months) of construction works shall be conducted to ensure the avoidance of any impacts on Sha Lo Wan (West) Archaeological Site. Access to Sha Lo Wan (West) Archaeological site for works areas and storage of construction equipment is not allowed. One inspection to the Sha Lo Wan (West) Archaeological Site was conducted in the reporting period (30<sup>th</sup> December 2013). No access to Sha Lo Wan (West) Archaeological site for works areas and storage of construction equipment was observed. The photographic records of the inspection to the Sha Lo Wan (West) Archaeological Site are shown in the Monthly EM&A Reports.

### **Status of Waste Management**

- 3.13 The amount of wastes generated by the activities of the Contract during the reporting month is shown in **Appendix J**.

## 4 ENVIRONMENTAL MONITORING RESULTS

### Air Quality Monitoring Results

- 4.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in **Table 4.1 and 4.2** respectively. Graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices B and C** respectively.

**Table 4.1 Summary Table of 1-hour TSP Monitoring Results during the Reporting Period**

Month	Monitoring Station	Concentration ( $\mu\text{g}/\text{m}^3$ )		Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
		Average	Range		
December 2013	AMS1	125	27 - 254	381	500
	AMS4	139	36 - 245	352	
January 2014	AMS1	100	14 - 226	381	
	AMS4	125	47 - 259	352	
February 2014	AMS1	43	12 - 74	381	
	AMS4	44	15 - 99	352	

**Table 4.2 Summary Table of 24-hour TSP Monitoring Results during the Reporting Period**

Month	Monitoring Station	Concentration ( $\mu\text{g}/\text{m}^3$ )		Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
		Average	Range		
December 2013	AMS1	140	24 – 260	170	260
	AMS4	86	17 - 140	171	
January 2014	AMS1	114	66 – 207	170	
	AMS4	108	67 - 131	171	
February 2014	AMS1	81	12 - 177	170	
	AMS4	74	17 - 117	171	

- 4.2 According to our field observations, the major dust source identified at the designated air quality monitoring stations in the reporting period are as follows:

**Table 4.3 Observation at Dust Monitoring Stations**

Monitoring Station	Major Dust Source
AMS1	1) Exhaust from marine traffic 2) Other construction site nearby
AMS4	N/A

- 4.3 The wind data monitoring results were attached in the Monthly EM&A Reports

Noise Monitoring Results

- 4.4 The noise monitoring results are summarized in **Table 4.4**. Graphical presentations of noise monitoring are shown in **Appendix D**.

**Table 4.4 Summary Table of Noise Monitoring Results during the Reporting Period**

Month	Monitoring Station	Noise Level, $L_{eq(30min)}$ dB(A)		Limit Level
		Average	Range	
December 2013	NMS1	70	68 – 71	75 dB(A)
	NMS4	62	58 – 65	
January 2014	NMS1	68	66 – 71	
	NMS4	62	59 – 63	
February 2014	NMS1	70	67 – 72	
	NMS4	61	55 – 64	

Remark: +3dB(A) Façade correction included

- 4.5 According to our field observations, the major noise source identified at the designated noise monitoring stations in the reporting period are as follows:

**Table 4.5 Observation at Noise Monitoring Stations**

Monitoring Station	Major Noise Source
NMS1	Air traffic & marine traffic noise
NMS4	Air traffic & marine traffic noise

Water Quality Monitoring Results

- 4.6 The graphical presentation of water quality at the monitoring stations is shown in **Appendix E**.
- 4.7 Water quality impact sources during the water quality monitoring were the construction activities of the Contract, nearby construction activities by other parties and near by operating vessels by other parties.

Dolphin Monitoring (Line-transect Vessel Survey)*Summary of survey effort and dolphin sightings*

- 4.8 During the period of December 2013 to February 2014, six sets of systematic line-transect vessel surveys were conducted to cover all transect lines in WL survey area twice per month.
- 4.9 From these surveys, a total of 192.30 km of survey effort was collected, with 86.2% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility). The total survey effort conducted



on primary lines was 125.70 km, while the effort on secondary lines was 66.60 km. Survey effort conducted on primary and secondary lines were both considered as on-effort survey data. Summary table of the survey effort is shown in **Appendix I of Appendix F**.

- 4.10 During the six sets of monitoring surveys in December 2013 to February 2014, a total of 36 groups of 145 Chinese White Dolphins were sighted. All except six sightings were made during on-effort search. Twenty-three on-effort sightings were made on primary lines, while another seven on-effort sightings were made on secondary lines. Summary table of the dolphin sightings is shown in **Appendix II of Appendix F**.

#### *Distribution*

- 4.11 Distribution of dolphin sightings made during monitoring surveys in December 2013 to February 2014 is shown in **Figure 1 of Appendix F**. The dolphin groups were evenly distributed throughout the WL survey area, with higher concentrations near Kai Kung Shan. The only areas where dolphins were rarely sighted included the northern end of the survey area as well as the waters between Tai O and Yi O.
- 4.12 Notably, only one sighting was made along the HKLR09 alignment in WL survey area during the present quarter (**Figure 1 of Appendix F**). It appeared that general shift in dolphin distribution further south of the WL survey area in the present quarter, and they rarely occurred at the juncture between NWL and WL survey areas. The few dolphin groups sighted in the vicinity of HKLR09 alignment were mainly small groups of dolphins. (**Figure 2 of Appendix F**)

#### *Encounter rate*

- 4.13 During the three-month impact phase monitoring period, the encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data from the primary transect lines under favourable conditions (Beaufort 3 or below) from West Lantau survey area are shown in **Table 4.6**. The average encounter rates deduced from the six sets of surveys from December 2013 to February 2014 were also compared with the ones deduced from the baseline monitoring period (September – November 2011) (**Table 4.7**).
- 4.14 In WL survey area, the average dolphin encounter rates in the present three-month study period was either slightly higher (in STG) or similar to (in ANI) the ones recorded in the 3-month baseline period respectively, indicating the dolphin usage during this impact phase monitoring period in this survey area did not show any obvious change when compared to the baseline phase.

**Table 4.6 Dolphin encounter rates (sightings per 100 km of survey effort) during the impact monitoring period (December 2013 – February 2014)**

Survey Area	Dolphin Monitoring	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
West Lantau	Set 1 (December 3, 2013)	9.7	67.6
	Set 2 (December 20, 2013)	20.1	50.4
	Set 3 (January 3, 2014)	18.8	32.9
	Set 4 (January 24, 2014)	10.5	21.1
	Set 5 (February 24, 2014)	29.4	135.1
	Set 6 (February 26, 2014)	19.6	53.8

**Table 4.7 Comparison of average dolphin encounter rates from impact monitoring period (December 2013 – February 2014) and baseline monitoring period (September-November 2011)**

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	December 2013 - February 2014	September-November 2011	December 2013 - February 2014	September-November 2011
<b>West Lantau</b>	18.01 ± 7.24	16.43 ± 7.70	60.12 ± 40.18	60.50 ± 38.47

(Note: the encounter rates deduced from the baseline monitoring period have been recalculated based only on the survey effort and on-effort sighting data made along the primary transect lines under favourable conditions)

4.15 A one-way ANOVA was conducted to examine whether there were any significant differences in the average encounter rates between the baseline and impact monitoring periods. For the comparison between the baseline period and the present quarter (fourth quarter of the impact phase), the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.723 and 0.987 respectively. Therefore, no significant difference in dolphin encounter rate was detected between the baseline period and the present quarter.

4.16 Another comparison was made between the baseline period and the cumulative quarters in the impact phase (i.e. first four quarters of the impact phase), and the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.784 and 0.969 respectively. As a result, no significant difference was found in the dolphin encounter rates between the baseline period and the cumulative quarters in the impact phase.

4.17 To facilitate the comparison with the AFCD long-term monitoring results, the encounter rates were also calculated for the present quarter (December 2013 to February 2014)

using both primary and secondary survey effort. The encounter rates of sightings (STG) and dolphins (ANI) in WL were 15.7 sightings and 58.5 dolphins per 100 km of survey effort respectively.

#### *Group size*

- 4.18 Group size of Chinese White Dolphins ranged from 1-17 individuals per group in WL survey area between December 2013 to February 2014. The average dolphin group sizes from these three months were compared with the one deduced from the baseline period in September to November 2011, as shown in **Table 4.8**. The average dolphin group size in the WL region during December 2013 to February 2014 was higher than than the ones recorded in the 3-month baseline period (**Table 4.8**). More than half of the dolphin groups were composed of 1-2 dolphins, but there were also 13 groups with more than 5 animals per group, and three groups with more than 10 animals per group. Some of the larger groups were associated with operating purse-seiners.

**Table 4.8 Comparison of average dolphin group sizes from impact monitoring period (December 2013 – February 2014) and baseline monitoring period (September-November 2011)**

	Average Dolphin Group Size	
	December 2013 to February 2014	September – November 2011
<b>West Lantau</b>	4.03 ± 3.71 (n = 36)	3.63 ± 2.97 (n = 46)

- 4.19 Distribution of dolphins with these 13 larger groups during December 2013 to February 2014 is shown in **Figure 3 of Appendix F**. These groups were mostly sighted between Kai Kung Shan and Peaked Hill, which were further away from the HKLR09 alignment.

#### *Habitat use*

- 4.20 From December 2013 to February 2014, the most heavily utilized habitats by the dolphins mainly concentrated near Tai O Peninsula, Kai Kung Shan, Peaked Hill and Fan Lau (**Figures 4a and 4b of Appendix F**). However, it should be noted that the amount of survey effort collected in each grid during the three-month period was fairly low (6 units of survey effort for most grids), and therefore the habitat use pattern derived from the three-month dataset should be treated with caution. A more complete picture of dolphin habitat use pattern will be presented when more survey effort for each grid will be collected throughout the impact phase monitoring programme.
- 4.21 When compared with the habitat use pattern recorded during the baseline period, it appears that dolphin densities were much lower between the HKLR09 alignment and Tai O Peninsula during the present impact phase monitoring period (**Figure 5 of Appendix F**).

#### *Mother-calf pairs*

- 4.22 During the three-month impact phase monitoring period, only five unspotted juveniles

(UJ) were sighted in WL survey area. These young calves comprised only 3.4% of all animals sighted, which was much lower to the percentage recorded during the baseline monitoring period (6.6%).

- 4.23 The occurrence of these young calves were scattered between Kai Kung Shan and Peaked Hill, which was in stark contrast to the baseline period when calf occurrence was more frequent near Tai O Peninsula (**Figure 6 of Appendix F**).

*Activities and associations with fishing boats*

- 4.24 A total of five dolphin sightings were associated with feeding respectively during the three-month impact monitoring period, comprising of 13.8% of the total number of dolphin sightings. This percentage was similar to the percentage recorded during the baseline period (13.0%). Only one of the 36 sightings was associated with socializing activity.
- 4.25 Distribution of dolphins engaged in the feeding activities during the three-month study period is shown in **Figure 7 of Appendix F**. The sightings associated with feeding activities were scattered between the bridge alignment and Kai Kung Shan, with no particular concentration. This distribution pattern was similar to the baseline period, when most feeding activities were concentrated in the middle portion of the survey area between Tai O Peninsula and Kai Kung Shan (**Figure 7 of Appendix F**).
- 4.26 During the three-month period, three dolphin groups were associated with an operating purse-seiner, while one group of two dolphins was associated with an operating gill-netter, together comprising of 11.1% of all dolphin groups. This was much lower than the percentage recorded in baseline period (6.5%).

*Summary of photo-identification works*

- 4.27 From December 2013 to February 2014, over 2,000 digital photographs of Chinese White Dolphins were taken during the impact phase monitoring surveys for the photo-identification work.
- 4.28 In total, 42 individuals sighted 73 times altogether were identified (see summary table in **Appendix III of Appendix F** and photographs of identified individuals in **Appendix IV of Appendix F**. Most identified individuals were sighted only once or twice during the three-month period, but five individuals (NL128, WL93, WL109, WL152 and WL180) were sighted thrice, while two individuals (WL91 and WL25) were sighted four and six times respectively.
- 4.29 During the three-month period, four recognizable females, including NL33, NL188, NL264 and WL171, were sighted to be accompanied with her calf during her re-sighting. Notably, the first three individuals spent most of their time in North Lantau waters in the past, and therefore only a very small number of dolphins that focused their range use in West Lantau waters were mother-calf pairs, similar to the results in previous monitoring quarters.

*Individual range use*

- 4.30 Ranging patterns of the 42 individuals identified during the three-month study period were determined by fixed kernel method, and are shown in **Appendix V of Appendix F**.
- 4.31 Among these 42 individuals, six of them (NL33, NL188, NL226, NL264, NL288 and NL296) occurred primarily in North Lantau and ventured into West Lantau during the three-month period, while two other individuals (NL156 and WL179) split their time between North and West Lantau waters. The other 34 individuals centered their range use in West Lantau waters. (**Appendix V of Appendix F**)
- 4.32 Notably, the ranging patterns of a few individuals (e.g. SL44, WL182) do not overlap with the HKLR09 alignment at all, but mostly located around the southwestern side of Lantau Island (**Appendix V of Appendix F**). Therefore, it is unlikely that the impact of HKLR09 construction activities will affect their range use during the impact phase.

**Conclusion**

- 4.33 During this quarter of dolphin monitoring, no adverse impact from the activities of the HKLR09 construction project on Chinese White Dolphins was noticeable from general observations, and the dolphin occurrence in West Lantau survey area remained the same as in the baseline period.
- 4.34 Nevertheless, dolphin usage in WL region should be continuously monitored, to further examine whether it has been affected by the on-going construction activities in relation to the HZMB works.

**Additional Land-based Dolphin Behaviour and Movement Monitoring**

- 4.35 Additional land-based dolphin behavior and movement monitoring was conducted on 22<sup>nd</sup> and 27<sup>th</sup> January 2014 in the reporting period. The progress of the monitoring is summarized in the **Table 4.9**.

**Table 4.9 Progress Record of Additional Land-based Dolphin Behaviour and Movement Monitoring in January 2014**

Date	Time	Weather		Number of Staff	Number of Dolphin Sighting
		Beaufort	Visibility		
22/01/2014	09:05 - 14:32	2	2.5	3	1
27/01/2014	08:54 - 14:58	1-3	2.5	3	4

- 4.36 Detailed monitoring methodology and results will be provided in a separate report after the completion of full set of additional land-based dolphin behavior and movement monitoring.

### **Advice on the Solid and Liquid Waste Management Status**

- 4.37 The Contractor was advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in approved waste management plan shall be fully implemented.
- 4.38 The amount of wastes generated by the activities of the Contract during the reporting month is shown in **Appendix J**.

## 5 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES)

### Summary of Exceedances

5.1 Summary of exceedance is provided in **Appendix K**. The details of the exceedances were attached in the Monthly EM&A Report.

#### Air Quality

5.2 For 1-hour TSP monitoring, no Action/Limit Level exceedance was recorded in the reporting period.

5.3 For 24-hr TSP monitoring, no Limit Level exceedance and 4 Action Level exceedances were recorded in the reporting period.

#### Noise

5.4 No Action/Limit Level exceedance was recorded in the reporting period.

#### Water Quality

5.5 There are 40 Action Level exceedances and 27 Limit Level exceedances were recorded for suspended solids. 10 Action Level exceedance and 18 Limit Level exceedances for turbidity were recorded in the reporting period.

5.6 According to the investigation, the exceedances are considered not due to the Contract due to the following reasons:

- 1) No pollution discharge was observed from the site;
- 2) Adverse water quality outside the site boundary;
- 3) Sediment plume due to natural fluctuation of shallow water and localized plume in the monitoring area;
- 4) Sediment plume and floating wastes discharging to the monitoring stations from the area outside the site boundary;
- 5) The exceedances at the monitoring station which is situated at the upstream of the site;
- 6) The exceeded results were similar or within the ranges baseline monitoring results; and
- 7) Water quality mitigation measures such as casting and silt curtain were also properly implemented.

#### Dolphin Monitoring (Line-transect Vessel Survey)

5.7 No Action/Limit Level exceedance was recorded in the reporting period.

### Summary of Environmental Complaint

5.8 Two environmental related complaints were received in the reporting period. The Complaint Log is attached in **Appendix L**. All investigation reports for complaint of the Contract have been submitted to summarize the investigation results. The summary of environmental complaints is presented in **Table 5.1**.

**Table 5.1 Summary of Environmental Complaints in the Reporting Period**

<b>Complaint Log Ref.</b>	<b>Location</b>	<b>Received Date</b>	<b>Nature of Complaint</b>
Com-2014-01-001	Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09)	3 January 2014	Noise
Com-2014-01-002	Hong Kong-Zhuhai-Macao Bridge	16 January 2014	Air Quality

**Summary of Notification of Summons and Successful Prosecution**

- 5.9 There was no prosecution or notification of summons received since the Contract commencement.



## 6 CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 This Quarterly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken in the period between December 2013 and February 2014 in accordance with EM&A Manual.
- 6.2 No Action/Limit Level exceedance was recorded for noise.
- 6.3 For 1-hour TSP monitoring, no Action/Limit Level exceedance was recorded in the reporting period.
- 6.4 For 24-hr TSP monitoring, no Limit Level exceedance and 4 Action Level exceedances were recorded in the reporting period.
- 6.5 For water quality monitoring, there are 40 Action Level exceedances and 27 Limit Level exceedances were recorded for suspended solids. 10 Action Level exceedance and 18 Limit Level exceedances for turbidity were recorded in the reporting period.
- 6.6 According to the investigation, all exceedances are considered not due to the Contract.
- 6.7 During this quarter of dolphin monitoring, no adverse impact from the activities of the HKLR09 construction project on Chinese White Dolphins was noticeable from general observations.
- 6.8 Environmental site inspection was conducted on 3<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 24<sup>th</sup> and 31<sup>st</sup> December 2013, 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> January 2014, 5<sup>th</sup>, 11<sup>th</sup>, 18<sup>th</sup> and 28<sup>th</sup> February 2014 by ET in the reporting month. All deficiencies identified during the site inspection have already rectified / improved during the follow-up audit session.
- 6.9 The inspection to the Sha Lo Wan (West) Archaeological Site was conducted on 30<sup>th</sup> December 2013. No access to Sha Lo Wan (West) Archaeological site for works areas and storage of construction equipment was observed.
- 6.10 There were two environmental complaints, no notification of summons and successful prosecution received in the reporting period.
- 6.11 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

### Recommendations

- 6.12 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### *Air Quality Impact*

- To regularly maintain the quality of machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.

- To provide hoarding along the entire length of that portion of the site boundary.

#### *Noise Impact*

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers, if necessary.

#### *Water Impact*

- To prevent any surface runoff discharge into any stream course and sea.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.

#### *Ecology Impact*

- To implement Spill Response Plan in the event of accidental spillage of or other hazardous chemicals.
- To implement Dolphin Exclusion Zone during the installation of bored pile casing located in the waters to the west of Airport.
- To implement Dolphin Watching Plan after the bored piling casing is installed.
- To ensure the acoustically-decoupled measures were implemented for air compressors and other noisy equipment mounted on construction vessels according to acoustic decoupling measures plan.

#### *Waste/Chemical Management*

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.


---

---



**FIGURE(S)**

---


---




Title	Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill Site Layout Plan (WA3, WA4, WA6 and WA7)		Scale	N.T.S	Propose No.	MA12014
	Date	Feb-13	Figure	1a		




Title	Contract No. HY/2011/09		Scale	N.T.S	Propose No.	MA12014	<b>CINOTECH</b>
	Hong Kong-Zhuhai-Macao Bridge						
Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill		Date	May-13	Figure	1b		
Site Layout Plan (Portion A)							



Title	Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge		Scale	N.T.S	Propose No.	MA12014	CINOTECH
	Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill		Date	May-13	Figure	1c	
Site Layout Plan (Portion A and C)							



Title	Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill Site Layout Plan (Pier(s) Site)	Scale	N.T.S	Propose No.	MA12014	CINOTECH
		Date	Feb-13	Figure	1d	




Title Contract No. HY/2011/09  
 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between  
 HKSAR Boundary and Scenic Hill  
 Project Organisation for Environmental Works

Scale N.T.S  
 Date Feb-13


Propose No. MA12014  
 Figure 2







Title	Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill		Scale	N.T.S	Propose No.	MA12014	CINOTECH
	Locations of Air Quality and Noise Monitoring Stations		Date	Feb-13	Figure	3	



---

---

**APPENDIX A  
CONSTRUCTION PROGRAMME**

---

---



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013										2014				
					Dec					Jan					Feb				
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>HKZB Hong Kong Link Road - 3 Months Rolling Programme 1403 (Based on DWP_01b)</b>																			
<b>Design and Design Checking of the Works</b>																			
<b>Detailed Design Approval (DDA)</b>																			
<b>Foundation</b>																			
<b>Western Water</b>																			
DDA04.01-40	Approve Design DDA - ML04L/R	35	29/08/13 A	12/12/13 A	Approve Design DDA - ML04L/R														
<b>Airport Channel</b>																			
DDA14.01-40	Approve Design DDA - ML14L/R	35	24/12/13 A	04/03/14 A	Approve Design DDA - ML14L/R														
DDA14.01-20	Comment Design DDA - ML14L/R	35	29/08/13 A	03/12/13 A	Comment Design DDA - ML14L/R														
DDA14.01-30	Resubmit Design DDA with DC Certificate - ML14L/R	25	04/12/13 A	23/12/13 A	Resubmit Design DDA with DC Certificate - ML14L/R														
<b>Airport Island</b>																			
DDA15.01-40	Approve Design DDA - ML15L/R	35	16/10/13 A	09/12/13 A	Approve Design DDA - ML15L/R														
<b>Substructure</b>																			
<b>Western Water</b>																			
DDA07.02-40	Approve Design DDA - ML07L/R	35	12/01/14 A	28/03/14	Approve Design DDA - ML07L/R														
DDA07.02-20	Comment Design DDA - ML07L/R	35	29/01/13 A	11/12/13 A	Comment Design DDA - ML07L/R														
DDA07.02-30	Resubmit Design DDA with DC Certificate - ML07L/R	43	11/12/13 A	11/01/14 A	Resubmit Design DDA with DC Certificate - ML07L/R														
DDA06.02-40	Approve Design DDA - ML06L/R	35	16/01/14 A	28/03/14	Approve Design DDA - ML06L/R														
DDA06.02-20	Comment Design DDA - ML06L/R	35	14/06/13 A	14/12/13 A	Comment Design DDA - ML06L/R														
DDA06.02-30	Resubmit Design DDA with DC Certificate - ML06L/R	21	15/12/13 A	15/01/14 A	Resubmit Design DDA with DC Certificate - ML06L/R														
DDA05.02-40	Approve Design DDA - ML05L/R	35	15/01/14 A	28/03/14	Approve Design DDA - ML05L/R														
DDA05.02-20	Comment Design DDA - ML05L/R	35	24/07/13 A	13/12/13 A	Comment Design DDA - ML05L/R														
DDA05.02-30	Resubmit Design DDA with DC Certificate - ML05L/R	21	14/12/13 A	14/01/14 A	Resubmit Design DDA with DC Certificate - ML05L/R														
DDA04.02-40	Approve Design DDA - ML04L/R	35	25/01/14 A	28/03/14	Approve Design DDA - ML04L/R														
DDA04.02-30	Resubmit Design DDA with DC Certificate - ML04L/R	21	01/12/13 A	24/01/14 A	Resubmit Design DDA with DC Certificate - ML04L/R														
DDA02.02-40	Approve Design DDA - ML02L/R	35	28/01/14 A	28/03/14	Approve Design DDA - ML02L/R														
DDA02.02-30	Resubmit Design DDA with DC Certificate - ML02L/R	21	23/12/13 A	28/01/14 A	Resubmit Design DDA with DC Certificate - ML02L/R														
DDA08.02-40	Approve Design DDA - ML08L/R (with trunaround)	35	15/01/14 A	28/03/14	Approve Design DDA - ML08L/R (with trunaround)														
DDA08.02-20	Comment Design DDA - ML08L/R (with trunaround)	35	01/06/13 A	13/12/13 A	Comment Design DDA - ML08L/R (with trunaround)														
DDA08.02-30	Resubmit Design DDA with DC Certificate - ML08L/R (with trunaround)	21	14/12/13 A	14/01/14 A	Resubmit Design DDA with DC Certificate - ML08L/R (with trunaround)														
DDA09.02-40	Approve Design DDA - ML09L/R	35	15/02/14 A	28/03/14	Approve Design DDA - ML09L/R														
DDA09.02-30	Resubmit Design DDA with DC Certificate - ML09L/R	21	28/08/13 A	14/02/14 A	Resubmit Design DDA with DC Certificate - ML09L/R														
DDA01.02-80	Approve Design DDA - ML01L/R (remain)	35	21/01/14 A	28/03/14	Approve Design DDA - ML01L/R (remain)														
DDA01.02-70	Resubmit Design DDA with DC Certificate - ML01L/R (remain)	21	03/07/13 A	20/01/14 A	Resubmit Design DDA with DC Certificate - ML01L/R (remain)														
<b>Navigation Channel</b>																			
DDA03.02-40	Approve Design DDA - ML03L/R (with Dolphin)	35	17/01/14 A	28/03/14	Approve Design DDA - ML03L/R (with Dolphin)														
DDA03.02-20	Comment Design DDA - ML03L/R (with Dolphin)	35	06/02/13 A	15/12/13 A	Comment Design DDA - ML03L/R (with Dolphin)														
DDA03.02-30	Resubmit Design DDA with DC Certificate - ML03L/R (with Dolphin)	21	16/12/13 A	16/01/14 A	Resubmit Design DDA with DC Certificate - ML03L/R (with Dolphin)														

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013											2014							
					Dec					Jan			Feb										
					79	80	81	82	83	84	85	86	87	88	89	90	91						
<b>Airport Channel</b>																							
DDA10.02-40	Approve Design DDA - ML10L/R	35	20/02/14 A	28/03/14																			
DDA10.02-30	Resubmit Design DDA with DC Certificate - ML10L/R	21	31/08/13 A	19/02/14 A	Resubmit Design DDA with DC Certificate - ML10L/R																		
DDA13.02-40	Approve Design DDA - ML13L/R	35	25/02/14 A	29/03/14																			
DDA13.02-30	Resubmit Design DDA with DC Certificate - ML13L/R	21	15/11/13 A	24/02/14 A	Resubmit Design DDA with DC Certificate - ML13L/R																		
DDA12.02-40	Approve Design DDA - ML12L/R	35	21/01/14 A	28/03/14																			
DDA12.02-30	Resubmit Design DDA with DC Certificate - ML12L/R	21	27/09/13 A	20/01/14 A	Resubmit Design DDA with DC Certificate - ML12L/R																		
DDA11.02-40	Approve Design DDA - ML11L/R	35	21/01/14 A	28/03/14																			
DDA11.02-20	Comment Design DDA - ML11L/R	35	07/02/13 A	19/12/13 A	Comment Design DDA - ML11L/R																		
DDA11.02-30	Resubmit Design DDA with DC Certificate - ML11L/R	21	20/12/13 A	20/01/14 A	Resubmit Design DDA with DC Certificate - ML11L/R																		
<b>Airport Island</b>																							
DDA16.02-40	Approve Design DDA - ML16L/R	35	07/11/13 A	15/01/14 A	Approve Design DDA - ML16L/R																		
DDA15.02-40	Approve Design DDA - ML15L/R	35	16/01/14 A	28/02/14 A																			
DDA15.02-20	Comment Design DDA - ML15L/R	35	29/08/13 A	14/12/13 A	Comment Design DDA - ML15L/R																		
DDA15.02-30	Resubmit Design DDA with DC Certificate - ML15L/R	21	15/12/13 A	15/01/14 A	Resubmit Design DDA with DC Certificate - ML15L/R																		
DDA19.02-40	Approve Design DDA - ML19L/C/R	35	29/10/13 A	14/01/14 A	Approve Design DDA - ML19L/C/R																		
<b>Superstructure</b>																							
<b>Western Water</b>																							
DDA07.03-40	Approve Design DDA - ML07L/R	35	24/07/13 A	13/01/14 A	Approve Design DDA - ML07L/R																		
DDA06.03-40	Approve Design DDA - ML06L/R	35	25/12/13 A	20/02/14 A	Approve Design DDA - ML06L/R																		
DDA06.03-30	Resubmit Design DDA with DC Certificate - ML06L/R	25	24/11/13 A	24/12/13 A	Resubmit Design DDA with DC Certificate - ML06L/R																		
DDA05.03-40	Approve Design DDA - ML05L/R	35	24/12/13 A	07/02/14 A	Approve Design DDA - ML05L/R																		
DDA05.03-30	Resubmit Design DDA with DC Certificate - ML05L/R	24	23/11/13 A	23/12/13 A	Resubmit Design DDA with DC Certificate - ML05L/R																		
DDA04.03-40	Approve Design DDA - ML04L/R	35	16/01/14 A	28/03/14																			
DDA04.03-20	Comment Design DDA - ML04L/R	35	26/10/13 A	14/12/13 A	Comment Design DDA - ML04L/R																		
DDA04.03-30	Resubmit Design DDA with DC Certificate - ML04L/R	47	15/12/13 A	15/01/14 A	Resubmit Design DDA with DC Certificate - ML04L/R																		
DDA02.03-40	Approve Design DDA - ML02L/R	35	15/01/14 A	26/02/14 A																			
DDA02.03-20	Comment Design DDA - ML02L/R	35	26/10/13 A	14/12/13 A	Comment Design DDA - ML02L/R																		
DDA02.03-30	Resubmit Design DDA with DC Certificate - ML02L/R	32	15/12/13 A	15/01/14 A	Resubmit Design DDA with DC Certificate - ML02L/R																		
DDA01.03-40	Approve Design DDA - ML01L/R	35	15/01/14 A	28/03/14																			
DDA01.03-20	Comment Design DDA - ML01L/R	35	27/07/13 A	13/12/13 A	Comment Design DDA - ML01L/R																		
DDA01.03-30	Resubmit Design DDA with DC Certificate - ML01L/R	46	14/12/13 A	14/01/14 A	Resubmit Design DDA with DC Certificate - ML01L/R																		
DDA08.03-40	Approve Design DDA - ML08L/R	35	07/01/14 A	28/03/14																			
DDA08.03-20	Comment Design DDA - ML08L/R	35	31/07/13 A	05/12/13 A	Comment Design DDA - ML08L/R																		
DDA08.03-30	Resubmit Design DDA with DC Certificate - ML08L/R	38	06/12/13 A	06/01/14 A	Resubmit Design DDA with DC Certificate - ML08L/R																		
DDA09.03-40	Approve Design DDA - ML09L/R	35	25/12/13 A	07/02/14 A	Approve Design DDA - ML09L/R																		
DDA09.03-30	Resubmit Design DDA with DC Certificate - ML09L/R	25	24/11/13 A	24/12/13 A	Resubmit Design DDA with DC Certificate - ML09L/R																		
DDATR.03-10	Prepare and submit Design DDA - MTL01,02 & MTR01,02	35	13/11/13 A	17/12/13 A	Prepare and submit Design DDA - MTL01,02 & MTR01,02																		

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013																				
					Dec					Jan					Feb										
					79	80	81	82	83	84	85	86	87	88	89	90	91								
DDATR.03-40	Approve Design DDA - MTL01,02 & MTR01,02	35	28/02/14 A	01/04/14																					
DDATR.03-20	Comment Design DDA - MTL01,02 & MTR01,02	35	18/12/13 A	20/02/14 A																					Comment D
DDATR.03-30	Resubmit Design DDA with DC Certificate - MTL01,02 & MTR01,02	25	21/02/14 A	27/02/14 A																					
<b>Navigation Channel</b>																									
DDA03.03-40	Approve Design DDA - ML03L/R	35	15/01/14 A	17/03/14 A																					
DDA03.03-20	Comment Design DDA - ML03L/R	35	29/06/13 A	13/12/13 A																					Comment Design DDA - ML03L/R
DDA03.03-30	Resubmit Design DDA with DC Certificate - ML03L/R	46	14/12/13 A	14/01/14 A																					Resubmit Design DDA with DC Certificate - ML03L/R
<b>Airport Channel</b>																									
DDA10.03-40	Approve Design DDA - ML10L/R	35	15/02/14 A	28/03/14																					
DDA10.03-30	Resubmit Design DDA with DC Certificate - ML10L/R	25	27/11/13 A	14/02/14 A																					Resubmit Design DD
DDA14.03-10	Prepare and submit Design DDA - ML14L/R	61	30/11/13 A	24/02/14 A																					Prep
DDA14.03-40	Approve Design DDA - ML14L/R	35	25/02/14 A	29/03/14																					
DDA14.03-20	Comment Design DDA - ML14L/R	35	24/02/14 A	24/02/14 A																					Comi
DDA14.03-30	Resubmit Design DDA with DC Certificate - ML14L/R	25	24/02/14 A	24/02/14 A																					I Resu
DDA13.03-40	Approve Design DDA - ML13L/R	35	25/02/14 A	29/03/14																					
DDA13.03-20	Comment Design DDA - ML13L/R	35	29/10/13 A	04/02/14 A																					Comment Design DDA - ML13L/R
DDA13.03-30	Resubmit Design DDA with DC Certificate - ML13L/R	25	05/02/14 A	24/02/14 A																					Resu
DDA12.03-10	Prepare and submit Design DDA - ML12L/R	45	14/12/13 A	14/01/14 A																					
DDA12.03-40	Approve Design DDA - ML12L/R	35	25/02/14 A	29/03/14																					
DDA12.03-20	Comment Design DDA - ML12L/R	35	15/01/14 A	17/02/14 A																					Comment Design
DDA12.03-30	Resubmit Design DDA with DC Certificate - ML12L/R	25	18/02/14 A	24/02/14 A																					Resu
DDA11.03-40	Approve Design DDA - ML11L/R	35	18/02/14 A	28/03/14																					
DDA11.03-30	Resubmit Design DDA with DC Certificate - ML11L/R	25	01/10/13 A	17/02/14 A																					Resubmit Design
<b>Airport Island</b>																									
DDA18.03-40	Approve Design DDA - ML18L/R	35	24/12/13 A	22/01/14 A																					Approve Design DDA - ML18L/R
DDA18.03-30	Resubmit Design DDA with DC Certificate - ML18L/R	25	03/09/13 A	23/12/13 A																					Resubmit Design DDA with DC Certificate - ML18L/R
DDA17.03-40	Approve Design DDA - ML17L/R	35	25/02/14 A	29/03/14																					
DDA17.03-20	Comment Design DDA - ML17L/R	35	19/09/13 A	27/12/13 A																					Comment Design DDA - ML17L/R
DDA17.03-30	Resubmit Design DDA with DC Certificate - ML17L/R	25	28/12/13 A	24/02/14 A																					Resu
DDA16.03-40	Approve Design DDA - ML16L/R	35	25/02/14 A	11/03/14 A																					
DDA16.03-20	Comment Design DDA - ML16L/R	35	23/10/13 A	07/01/14 A																					Comment Design DDA - ML16L/R
DDA16.03-30	Resubmit Design DDA with DC Certificate - ML16L/R	25	08/01/14 A	24/02/14 A																					Resu
DDA15.03-40	Approve Design DDA - ML15L/R	35	25/02/14 A	20/03/14 A																					
DDA15.03-20	Comment Design DDA - ML15L/R	35	23/11/13 A	18/01/14 A																					Comment Design DDA - ML15L/R
DDA15.03-30	Resubmit Design DDA with DC Certificate - ML15L/R	25	19/01/14 A	24/02/14 A																					Resu
DDA19.03-40	Approve Design DDA - ML19L/C/R	35	20/02/14 A	28/03/14																					
DDA19.03-20	Comment Design DDA - ML19L/C/R	35	08/08/13 A	27/12/13 A																					Comment Design DDA - ML19L/C/R
DDA19.03-30	Resubmit Design DDA with DC Certificate - ML19L/C/R	25	28/12/13 A	19/02/14 A																					Resubmit Dd

Actual Work     
 Milestone  
 Remaining Work  
 Critical Remaining Work

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014									
					Dec					Jan					Feb				
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>TCSS and E&amp;M</b>																			
DDAEM-40	Approve Design DDA - TCSS & E&M	35	01/01/14 A	28/02/14 A															
DDAEM-30	Resubmit Design DDA with DC Certificate - TCSS & E&M	32	30/11/13 A	31/12/13 A															
<b>Landscaping</b>																			
DDALA-40	Approve Design DDA - Landscaping	35	29/01/14 A	28/03/14															
DDALA-30	Resubmit Design DDA with DC Certificate - Landscaping	35	19/10/13 A	28/01/14 A															
<b>SHM/MMS</b>																			
DDASHM-50	Prepare and submit Design DDA - SHM/MMS (Remaining)	80	30/11/13 A	09/01/14 A															
DDASHM-60	Comment Design DDA - SHM/MMS (Remaining)	35	09/01/14 A	28/03/14															
<b>Remaining Works</b>																			
DDAREW-40	Approve Design DDA - Remaining Works (barrier walls/ anemometers, l	35	29/08/13 A	09/12/13 A															
<b>Segment Catalog</b>																			
SD1180	Prepare segment catalog for ML19	45	25/12/13 A	28/03/14															
<b>Project General Submission</b>																			
<b>Temporary Piling Platform/Cofferdem</b>																			
PGS2215	Design approval of temporary jetty	21	14/11/13 A	15/01/14 A															
<b>Segment Casting Yard</b>																			
<b>Segment Moulds</b>																			
PGS2315	Fabrication & 1st Deliver segment mould (Long span)	100	11/11/13 A	18/02/14 A															
<b>Major Method Statement</b>																			
PGS2375	Approve MS for Pile Cap	60	20/06/13 A	14/02/14 A															
PGS2395	Approve MS for Column & Portal	57	25/12/13 A	29/03/14															
PGS2415	Approve MS for SOP Installation	60	09/12/13 A	29/03/14															
PGS2435	Approve MS for Segment Erection	60	24/12/13 A	29/03/14															
<b>Procurement and Fabrication</b>																			
<b>Pile Cap Shell Casting</b>																			
<b>Type CP1 &amp; CP5</b>																			
PC1390	Pile cap shell casting for P43 - 2nos.	7	01/01/14 A	14/01/14 A															
PC1400	Pile cap shell casting for P44 - 2nos.	7	11/02/14 A	28/02/14 A															
PC1410	Pile cap shell casting for P45 - 2nos.	7	27/02/14 A	13/03/14 A															
PC1420	Pile cap shell casting for P46 - 2nos.	7	12/12/13 A	25/12/13 A															
PC1440	Pile cap shell casting for P48 - 2nos.	7	20/11/13 A	19/12/13 A															
<b>Type CP4 &amp; CP6A</b>																			
PC1670	Pile cap shell casting for P20 - 2nos.	40	06/01/14 A	29/03/14															
<b>Segment Casting</b>																			
<b>Type A, C, D Segment (Total 12 set Moulds)</b>																			
<b>Type A Segment (Western Water Typical Span)</b>																			
SC5488	Segment Casting for P40 SOP	8	03/12/13 A	22/12/13 A															

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	







Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014									
					Dec					Jan					Feb				
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>ML02L/R 75mx8 - Stage 4 of Works</b>																			
<b>Pier P9L/R</b>																			
<b>Site Investigation</b>																			
WW1730	Site investigation for bored pile P9	12	07/02/14 A	20/02/14 A	Site invest														
<b>Pier P10L/R</b>																			
<b>Site Investigation</b>																			
WW1810	Site investigation for bored pile P10	12	22/01/14 A	07/02/14 A	Site investigation for bored pile P														
<b>Pier P12L/R</b>																			
<b>Site Investigation</b>																			
WW1970	Site investigation for bored pile P12	12	04/01/14 A	17/01/14 A	Site investigation for bored pile P12														
<b>Pier P14L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW2149	Construct bored piles P14 - 6 nos.	43	17/11/13 A	26/02/14 A															
<b>ML03L/R 109.661m+150mx3+109.661m Navigation Channel - Stage 4 of Works</b>																			
<b>Pier P16L/R (M.J.)</b>																			
<b>Temporary Works</b>																			
NC1000	Install temporary working platform for bored pile P16 (for friction pile)	12	28/01/14 A	13/02/14 A	Install temporary work														
<b>Site Investigation</b>																			
NC1010	Site investigation for bored pile P16	34	30/11/13 A	11/01/14 A	Site investigation for bored pile P16														
<b>Foundation - Bored Pile</b>																			
NC1035	Construct the test pile for P16 - 1 nos.	60	11/01/14 A	30/01/14 A	Construct the test pile for P16 - 1 nos.														
<b>Pier P17L/R</b>																			
<b>Temporary Works</b>																			
NC1120	Install temporary working platform for bored pile P17 (Platform only)	12	03/12/13 A	16/12/13 A	Install temporary working platform for bored pile P17 (Platform only)														
<b>Pier P18L/R</b>																			
<b>Temporary Works</b>																			
NC1240	Install temporary working platform for bored pile P18 (Platform only)	12	07/02/14 A	20/02/14 A	Install temp														
<b>Foundation - Bored Pile</b>																			
NC1280	Construct bored piles P18 - 16 nos. (Bridge+upstream dolphin)	99	21/12/13 A	30/04/14															
<b>Pier P19L/R</b>																			
<b>Temporary Works</b>																			
NC1390	Remove the temporary working platform P19 (Platform only)	6	03/01/14 A	04/03/14 A															
<b>Foundation - Bored Pile</b>																			
NC1400	Construct bored piles P19 - 16 nos. (Bridge+upstream dolphin)	87	19/09/13 A	26/02/14 A															
<b>ML04L/R 74.5mx8 - Stage 4 of Works</b>																			
<b>Pier P21L/R (M.J.)</b>																			
<b>Site Investigation</b>																			
WW5005	Site investigation for bored pile P21	24	30/11/13 A	30/12/13 A	Site investigation for bored pile P21														

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014									
					Dec					Jan					Feb				
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>Pier P22L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW5030	Construct bored piles P22 - 6 nos.	42	19/11/13 A	29/01/14 A	Construct bored piles P22 - 6 nos.														
<b>Pier P23L/R</b>																			
<b>Site Investigation</b>																			
WW5090	Site investigation for bored pile P23	24	15/01/14 A	14/02/14 A	Site investigation for														
<b>Pier P24L/R</b>																			
<b>Site Investigation</b>																			
WW5170	Site investigation for bored pile P24	9	11/01/14 A	21/01/14 A	Site investigation for bored pile P24														
<b>Pier P25L/R</b>																			
<b>Site Investigation</b>																			
WW5250	Site investigation for bored pile P25	24	22/11/13 A	19/12/13 A	Site investigation for bored pile P25														
<b>Pier P26L/R</b>																			
<b>Site Investigation</b>																			
WW5330	Site investigation for bored pile P26	24	06/12/13 A	06/01/14 A	Site investigation for bored pile P26														
<b>Pier P27L/R</b>																			
<b>Site Investigation</b>																			
WW5410	Site investigation for bored pile P27	9	03/12/13 A	12/12/13 A	Site investigation for bored pile P27														
<b>Pier P28L/R</b>																			
<b>Site Investigation</b>																			
WW5490	Site investigation for bored pile P28	24	31/12/13 A	28/01/14 A	Site investigation for bored pile P28														
<b>Foundation - Bored Pile</b>																			
WW5509	Construct bored piles P28 - 6 nos.	37	22/02/14 A	04/04/14															
<b>ML05L/R 74.5mx8 - Stage 4 of Works</b>																			
<b>Pier P29L/R (M.J.)</b>																			
<b>Site Investigation</b>																			
WW5570	Site investigation for bored pile P29	24	18/12/13 A	17/01/14 A	Site investigation for bored pile P29														
<b>Pier P30L/R</b>																			
<b>Site Investigation</b>																			
WW5650	Site investigation for bored pile P30	24	07/12/13 A	07/01/14 A	Site investigation for bored pile P30														
<b>Pier P31L/R</b>																			
<b>Temporary Works</b>																			
WW5720	Install temporary working platform for bored pile P31 (Platform only)	12	12/02/14 A	25/02/14 A	In														
<b>Site Investigation</b>																			
WW5730	Site investigation for bored pile P31	9	30/11/13 A	10/12/13 A	Site investigation for bored pile P31														
<b>Pier P32L/R</b>																			
<b>Temporary Works</b>																			
WW5800	Install temporary working platform for bored pile P32 (Platform only)	12	24/01/14 A	10/02/14 A	Install temporary working pi														

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Page 7 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014									
					Dec					Jan				Feb					
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>Site Investigation</b>																			
WW5810	Site investigation for bored pile P32	9	16/12/13 A	28/12/13 A															
<b>Pier P33L/R</b>																			
<b>Temporary Works</b>																			
WW5880	Install temporary working platform for bored pile P33 (Platform only)	12	16/01/14 A	29/01/14 A															
<b>Site Investigation</b>																			
WW5890	Site investigation for bored pile P33	24	30/11/13 A	30/12/13 A															
<b>Pier P34L/R</b>																			
<b>Temporary Works</b>																			
WW5960	Install temporary working platform for bored pile P34 (Platform only)	12	03/01/14 A	16/01/14 A															
<b>Site Investigation</b>																			
WW5970	Site investigation for bored pile P34	24	13/12/13 A	13/01/14 A															
<b>Pier P35L/R</b>																			
<b>Temporary Works</b>																			
WW6040	Install temporary working platform for bored pile P35 (Platform only)	12	02/01/14 A	15/01/14 A															
<b>Site Investigation</b>																			
WW6050	Site investigation for bored pile P35	24	30/12/13 A	28/01/14 A															
<b>Foundation - Bored Pile</b>																			
WW6070	Construct bored piles P35 - 6 nos.	39	22/01/14 A	11/03/14 A															
<b>Pier P36L/R</b>																			
<b>Temporary Works</b>																			
WW6120	Install temporary working platform for bored pile P36 (Platform only)	12	18/12/13 A	03/01/14 A															
<b>Site Investigation</b>																			
WW6130	Site investigation for bored pile P36	9	10/12/13 A	19/12/13 A															
<b>Foundation - Bored Pile</b>																			
WW6150	Construct bored piles P36 - 6 nos.	31	13/01/14 A	21/02/14 A															
<b>ML06L/R 74.5mx8 - Stage 4 of Works</b>																			
<b>Pier P37L/R (M.J.)</b>																			
<b>Temporary Works</b>																			
WW6200	Install temporary working platform for bored pile P37 (Platform only)	12	19/12/13 A	04/01/14 A															
WW6220	Remove the temporary working platform P37 (Platform only)	4	07/02/14 A	10/02/14 A															
<b>Site Investigation</b>																			
WW6210	Site investigation for bored pile P37	24	09/11/13 A	06/12/13 A															
<b>Foundation - Bored Pile</b>																			
WW6230	Construct bored piles P37 - 6 nos.	24	24/12/13 A	23/01/14 A															
WW6240	Pile testing P37	28	28/01/14 A	18/04/14															
<b>Pier 38L/R</b>																			
<b>Temporary Works</b>																			

█ Actual Work      ◆ Milestone  
█ Remaining Work  
█ Critical Remaining Work

**3 months programme (Dec 13 to Feb 14)**  
 Page 8 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Activity ID	Activity Name	Original Duration	Start	Finish	2013												2014							
					Dec												Jan				Feb			
					79	80	81	82	83	84	85	86	87	88	89	90	91	88	89	90	91			
WW6280	Install temporary working platform for bored pile P38 (Platform only)	12	05/12/13 A	18/12/13 A	Install temporary working platform for bored pile P38 (Platform only)																			
WW6300	Remove the temporary working platform P38 (Platform only)	4	06/01/14 A	07/01/14 A													Remove the temporary working platform P38 (Platform only)							
<b>Foundation - Bored Pile</b>																								
WW6310	Construct bored piles P38 - 6 nos.	25	29/11/13 A	30/12/13 A	Construct bored piles P38 - 6 nos.																			
WW6320	Pile testing P38	28	27/02/14 A	28/03/14													Pile testing P38							
<b>Pier 39L/R</b>																								
<b>Temporary Works</b>																								
WW6360	Install temporary working platform for bored pile P39 (Platform only)	12	05/12/13 A	18/12/13 A	Install temporary working platform for bored pile P39 (Platform only)																			
<b>Foundation - Bored Pile</b>																								
WW6390	Construct bored piles P39 - 6 nos.	29	23/12/13 A	28/01/14 A	Construct bored piles P39 - 6 nos.																			
WW6400	Pile testing P39	28	06/02/14 A	22/03/14 A													Pile testing P39							
<b>Pier 40L/R</b>																								
<b>Temporary Works</b>																								
WW6440	Install temporary working platform for bored pile P40 (Platform only)	12	30/11/13 A	13/12/13 A	Install temporary working platform for bored pile P40 (Platform only)																			
<b>Foundation - Bored Pile</b>																								
WW6470	Construct bored piles P40 - 6 nos.	27	10/10/13 A	13/01/14 A	Construct bored piles P40 - 6 nos.																			
WW6480	Pile testing P40	28	26/11/13 A	22/02/14 A													Pile testing P40							
<b>Pier 42L/R</b>																								
<b>Temporary Works</b>																								
WW6600	Install temporary working platform for bored pile P42 (Platform only)	12	30/11/13 A	13/12/13 A	Install temporary working platform for bored pile P42 (Platform only)																			
WW6620	Remove the temporary working platform P42 (Platform only)	4	11/02/14 A	18/02/14 A													Remove the temporary working platform P42 (Platform only)							
<b>Foundation - Bored Pile</b>																								
WW6630	Construct bored piles P42 - 6 nos.	26	11/11/13 A	16/01/14 A	Construct bored piles P42 - 6 nos.																			
WW6640	Pile testing P42	28	22/01/14 A	21/03/14 A													Pile testing P42							
<b>Pier 43L/R</b>																								
<b>Temporary Works</b>																								
WW6680	Install temporary working platform for bored pile P43 (Platform only)	12	30/11/13 A	13/12/13 A	Install temporary working platform for bored pile P43 (Platform only)																			
<b>Pier 44L/R</b>																								
<b>Foundation - Bored Pile</b>																								
WW6790	Construct bored piles P44 - 6 nos.	22	05/10/13 A	31/12/13 A	Construct bored piles P44 - 6 nos.																			
WW6800	Pile testing P44	28	15/11/13 A	23/01/14 A													Pile testing P44							
<b>ML07L/R 73.396mx8 - Stage 4 of Works</b>																								
<b>Pier P45L/R (M.J.)</b>																								
<b>Foundation - Bored Pile</b>																								
WW6880	Pile testing P45	28	22/01/14 A	15/03/14 A													Pile testing P45							
<b>Pier P46L/R</b>																								
<b>Foundation - Bored Pile</b>																								
WW6960	Pile testing P46	28	26/10/13 A	06/01/14 A													Pile testing P46							

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014									
					Dec					Jan			Feb						
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>Pile Cap Construction</b>																			
WW6970	Construct pile cap P46 - 2 nos. (Learning)	40	13/01/14 A	15/04/14															
<b>Pier P47L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7040	Pile testing P47	28	03/10/13 A	21/12/13 A															
<b>Pile Cap Construction</b>																			
WW7050	Construct pile cap P47 - 2 nos. (Learning)	40	03/01/14 A	10/03/14 A															
<b>Pier P48L/R</b>																			
<b>Pile Cap Construction</b>																			
WW7130	Construct pile cap P48 - 2 nos.	30	22/01/14 A	28/03/14															
<b>Pier P49L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7200	Pile testing P49	28	07/09/13 A	23/01/14 A															
<b>Pier P50L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7280	Pile testing P50	29	06/08/13 A	15/02/14 A															
<b>Pier P51L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7340	Construct bored piles P51 - 8 nos.	24	07/10/13 A	09/01/14 A															
<b>ML08L/R 70mx6 - Stage 4 of Works</b>																			
<b>Pier P54L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7560	Construct bored piles P54 - 10 nos.	50	05/08/13 A	18/02/14 A															
<b>Pier P55L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7640	Construct bored piles P55 - 10 nos.	43	14/11/13 A	15/01/14 A															
<b>Pier P56L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7720	Construct bored piles P56 - 12 nos.	60	21/11/13 A	14/02/14 A															
<b>Pier P57L/R</b>																			
<b>Foundation - Bored Pile</b>																			
WW7800	Construct bored piles P57- 10 nos.	44	07/12/13 A	15/02/14 A															
<b>ML09L/R 73.396Mx8 - Stage 4 of Works</b>																			
<b>Pier P59L/R (M.J.)</b>																			
<b>Foundation - Bored Pile</b>																			
WW7960	Construct bored piles P59 - 10 nos.	76	06/01/14 A	12/03/14 A															
<b>Pier P61L/R</b>																			
<b>Foundation - Bored Pile</b>																			

Actual Work     ◆ Milestone  
 Remaining Work  
 Critical Remaining Work

**3 months programme (Dec 13 to Feb 14)**  
 Page 10 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014								
					Dec					Jan			Feb					
					79	80	81	82	83	84	85	86	87	88	89	90	91	
WW8110	Construct bored piles P61 - 8 nos.	33	20/02/14 A	11/03/14 A														
<b>Pier P62L/R</b>																		
<b>Site Investigation</b>																		
WW8160	Site investigation for bored pile P62	24	11/01/14 A	11/02/14 A														
<b>Pier P63L/R</b>																		
<b>Site Investigation</b>																		
WW8260	Site investigation for bored pile P63	24	24/02/14 A	22/03/14 A														
<b>Pier P64L/R</b>																		
<b>Site Investigation</b>																		
WW8340	Site investigation for bored pile P64	24	26/11/13 A	23/12/13 A														
<b>Pier P65L/R</b>																		
<b>Foundation - Bored Pile</b>																		
WW8440	Construct bored piles P65 - 6 nos.	22	25/10/13 A	27/12/13 A														
WW8450	Pile testing P65	28	18/01/14 A	28/01/14 A														
<b>Pier P66L/R</b>																		
<b>Foundation - Bored Pile</b>																		
WW8520	Construct bored piles P66 - 6 nos.	24	27/11/13 A	25/01/14 A														
WW8530	Pile testing P66	28	18/12/13 A	13/02/14 A														
<b>ML10L/R 115m+180m+115m - Stage 4 of Works</b>																		
<b>Pier P68L/R</b>																		
<b>Temporary Works</b>																		
AC1010	Install temporary jetty for pier P68	44	05/02/14 A	07/05/14														
<b>Pier P69L/R</b>																		
<b>Temporary Works</b>																		
AC1120	Install temporary jetty for pier P69 to P70	40	12/08/13 A	18/01/14 A														
<b>ML11L/R 109m+165mx2+109m - Stage 4 of Works</b>																		
<b>Pier P70L/R (M.J.)</b>																		
<b>Foundation - Bored Pile</b>																		
AC1190	Construct bored piles P70 - 6 nos.	34	15/02/14 A	03/04/14														
<b>Pier P71L/R</b>																		
<b>Temporary Works</b>																		
AC1240	Install cofferdem for pile cap construction - P71 - 2 nos.	60	30/11/13 A	14/02/14 A														
<b>Foundation - Bored Pile</b>																		
AC1280	Pile testing P71	28	22/10/13 A	15/12/13 A														
<b>Pier P73L/R</b>																		
<b>Foundation - Bored Pile</b>																		
AC1460	Pile testing P73	28	18/12/13 A	21/02/14 A														
<b>ML12L/R 109m+165mx2+109m - Stage 4 of Works</b>																		

█ Actual Work      ◆ Milestone  
█ Remaining Work  
█ Critical Remaining Work

**3 months programme (Dec 13 to Feb 14)**  
 Page 11 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014								
					Dec					Jan				Feb				
					79	80	81	82	83	84	85	86	87	88	89	90	91	
<b>Pier P74L/R (M.J.)</b>																		
<b>Temporary Works</b>																		
AC1500	Install cofferdem for pile cap construction - P74 - 2 nos.	45	28/01/14 A	25/03/14 A														
<b>Pier P76L/R</b>																		
<b>Foundation - Bored Pile</b>																		
AC1720	Construct bored piles P76 - 8 nos.	37	09/01/14 A	12/05/14														
<b>ML13L/R 115m+180m+115m - Stage 4 of Works</b>																		
<b>Pier P78L/R (M.J.)</b>																		
<b>Foundation - Bored Pile</b>																		
AC1900	Pile testing P78	28	16/08/13 A	12/02/14 A	Pile testing P78													
<b>Pier P80L/R</b>																		
<b>Site Investigation</b>																		
AC2030	Site investigation for bored pile P80	36	21/12/13 A	07/02/14 A	Site investigation for bored pile P80													
<b>ML14L/R 115m+180m+100.561m - Stage 4 of Works</b>																		
<b>Pier P81L/R (M.J.)</b>																		
<b>Site Investigation</b>																		
AC2035	Site investigation for bored pile P81	18	06/12/13 A	30/12/13 A	Site investigation for bored pile P81													
<b>Pier P82L/R</b>																		
<b>Site Investigation</b>																		
AC2210	Site investigation for bored pile P82	30	29/01/14 A	07/03/14 A														
<b>Viaduct between Landing Point on Airport Island and Scenic Hill</b>																		
<b>ML15L/R 43m+65mx6+37m - Stage 5 of Works</b>																		
<b>Pier P84L/R (M.J.)</b>																		
<b>Temporary Works</b>																		
AI0999	Construct temporary piling platform for bored pile P84	36	02/01/14 A	15/02/14 A	Construct temporary piling platform for bored pile P84													
<b>Foundation - Bored Pile</b>																		
AI1030	Construct bored piles P84 - 6 nos.	60	22/02/14 A	09/07/14														
<b>Pier P85L/R</b>																		
<b>Temporary Works</b>																		
AI1090	Construct temporary piling platform for bored pile P85	40	02/01/14 A	25/02/14 A	Construct temporary piling platform for bored pile P85													
<b>Foundation - Bored Pile</b>																		
AI1110	Construct bored piles P85 - 2 nos.	27	20/02/14 A	24/07/14														
<b>Pier P86L/R</b>																		
<b>Temporary Works</b>																		
AI1160	Construct temporary piling platform for bored pile P86	40	11/11/13 A	15/02/14 A	Construct temporary piling platform for bored pile P86													
<b>Pier P87L/R</b>																		
<b>Temporary Works</b>																		
AI1230	Construct temporary piling platform for bored pile P87	40	18/12/13 A	15/02/14 A	Construct temporary piling platform for bored pile P87													

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014									
					Dec					Jan					Feb				
					79	80	81	82	83	84	85	86	87	88	89	90	91		
<b>Pier P88/L/R</b>																			
<b>Temporary Works</b>																			
AI1300	Construct temporary piling platform for bored pile P88	40	02/01/14 A	20/02/14 A	Construct														
<b>Pier P89/L/R</b>																			
<b>Temporary Works</b>																			
AI1370	Construct temporary piling platform for bored pile P89	40	27/12/13 A	15/02/14 A	Construct temporar														
<b>MH16/L/R 37m+65m x 5+43m - Stage 5 of Works</b>																			
<b>Pier P92/L/R (M.J.)</b>																			
<b>Temporary Works</b>																			
AI1580	Construct temporary piling platform for bored pile P92	40	30/11/13 A	30/12/13 A	Construct temporary piling platform for bored pile P92														
<b>Foundation - Bored Pile</b>																			
AI1600	Construct bored piles P92 - 2 nos.	17	31/12/13 A	17/02/14 A	Construct bored														
<b>Pier P93/L/R</b>																			
<b>Temporary Works</b>																			
AI1650	Construct temporary piling platform for bored pile P93	40	10/11/13 A	10/12/13 A	Construct temporary piling platform for bored pile P93														
<b>Foundation - Bored Pile</b>																			
AI1670	Construct bored piles P93 - 2 nos.	23	11/12/13 A	12/02/14 A	Construct bored piles P9														
AI1680	Pile testing P93	28	26/02/14 A	06/03/14 A															
<b>Pier P94/L/R</b>																			
<b>Foundation - Bored Pile</b>																			
AI1740	Construct bored piles P94 - 2 nos.	33	29/11/13 A	21/01/14 A	Construct bored piles P94 - 2 nos.														
AI1750	Pile testing P94	28	31/12/13 A	03/03/14 A															
<b>Pier P95/L/R</b>																			
<b>Foundation - Bored Pile</b>																			
AI1810	Construct bored piles P95 - 2 nos.	29	07/12/13 A	13/01/14 A	Construct bored piles P95 - 2 nos.														
AI1820	Pile testing P95	28	04/01/14 A	03/03/14 A															
<b>Pier P96/L/R</b>																			
<b>Foundation - Bored Pile</b>																			
AI1880	Construct bored piles P96 - 2 nos.	27	23/11/13 A	13/01/14 A	Construct bored piles P96 - 2 nos.														
AI1890	Pile testing P96	28	14/12/13 A	03/03/14 A															
<b>Pier P97/L/R</b>																			
<b>Foundation - Bored Pile</b>																			
AI1950	Construct bored piles P97 - 2 nos.	21	05/11/13 A	06/01/14 A	Construct bored piles P97 - 2 nos.														
AI1960	Pile testing P97	28	12/12/13 A	29/01/14 A	Pile testing P97														
<b>Column Construction</b>																			
AI1980	Construct column P97 - 2 nos.	38	26/02/14 A	20/08/14															
<b>Pier P98/L/R</b>																			
<b>Foundation - Bored Pile</b>																			

■ Actual Work      ◆ Milestone  
■ Remaining Work  
■ Critical Remaining Work

**3 months programme (Dec 13 to Feb 14)**  
Page 13 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	





Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013												2014			
					Dec					Jan				Feb						
					79	80	81	82	83	84	85	86	87	88	89	90	91			
AI2020	Construct bored piles P98 - 2 nos.	34	21/11/13 A	27/01/14 A	Construct bored piles P98 - 2 nos.															
AI2030	Pile testing P98	28	30/12/13 A	03/03/14 A	Pile testing P98															
<b>ML17L/R 43m+65mx3+47m - Stage 5 of Works</b>																				
<b>Pier P99L/R (M.J.)</b>																				
<b>Foundation - Bored Pile</b>																				
AI2090	Construct bored piles P99 - 2 nos.	14	01/11/13 A	20/12/13 A	Construct bored piles P99 - 2 nos.															
AI2100	Pile testing P99	28	28/12/13 A	03/01/14 A	Pile testing P99															
<b>Pier P100L/R</b>																				
<b>Foundation - Bored Pile</b>																				
AI2160	Construct bored piles P100 - 2 nos.	33	26/10/13 A	08/02/14 A	Construct bored piles P100 - 2															
<b>Pier P101L/R</b>																				
<b>Foundation - Bored Pile</b>																				
AI2230	Construct bored piles P101 - 2 nos.	36	17/12/13 A	17/03/14 A	Construct bored piles P101 - 2 nos.															
AI2240	Pile testing P101	28	18/01/14 A	01/04/14	Pile testing P101															
<b>Pier P102L/R</b>																				
<b>Foundation - Bored Pile</b>																				
AI2300	Construct bored piles P102 - 2 nos.	37	15/10/13 A	16/01/14 A	Construct bored piles P102 - 2 nos.															
AI2310	Pile testing P102	28	19/12/13 A	10/01/14 A	Pile testing P102															
<b>Pier P103L/R</b>																				
<b>Foundation - Bored Pile</b>																				
AI2370	Construct bored piles P103 - 2 nos.	34	17/08/13 A	02/01/14 A	Construct bored piles P103 - 2 nos.															
<b>Column Construction</b>																				
AI2400	Construct column P103 - 2 nos.	44	13/01/14 A	23/05/14	Construct column P103 - 2 nos.															
<b>ML18L/R 47m+55mx5+35m - Stage 5 of Works</b>																				
<b>Pier P104L/R (M.J.)</b>																				
<b>Foundation - Bored Pile</b>																				
AI2440	Construct bored piles P104 - 2 nos.	21	27/08/13 A	14/12/13 A	Construct bored piles P104 - 2 nos.															
AI2450	Pile testing P104	28	26/10/13 A	16/12/13 A	Pile testing P104															
<b>Column Construction</b>																				
AI2470	Construct column P104 - 2 nos.	66	16/01/14 A	20/05/14	Construct column P104 - 2 nos.															
<b>Pier P105L/R</b>																				
<b>Foundation - Bored Pile</b>																				
AI2510	Construct bored piles P105 - 2 nos.	24	05/08/13 A	18/12/13 A	Construct bored piles P105 - 2 nos.															
<b>Column Construction</b>																				
AI2540	Construct column P105 - 2 nos.	66	24/12/13 A	09/05/14	Construct column P105 - 2 nos.															
<b>Pier P106L/R</b>																				
<b>Utilities Diversion</b>																				
AI3510	1200 & 1350mm Drainage diversion for P106 to P108	60	02/12/13 A	21/02/14 A	1200 & 1															

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Page 14 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013												2014			
					Dec					Jan				Feb						
					79	80	81	82	83	84	85	86	87	88	89	90	91			
<b>Site Investigation</b>																				
AI3190	Site investigation for bored pile P106L	10	21/02/14 A	04/03/14 A																
<b>Foundation - Bored Pile</b>																				
AI2590	Construct bored piles P106R - 1 nos.	19	03/09/13 A	06/12/13 A	Construct bored piles P106R - 1 nos.															
<b>Column Construction</b>																				
AI2620	Construct column P106R - 1 nos.	22	07/12/13 A	24/01/14 A	Construct column P106R - 1 nos.															
<b>Land Viaduct P108 to P114</b>																				
<b>ML18L/R 47m+55mx5+35m - Stage 5 of Works</b>																				
<b>Pier P108L/R</b>																				
<b>Column Construction</b>																				
AI2750	Construct column P108L - 1 nos.	22	18/10/13 A	27/12/13 A	Construct column P108L - 1 nos.															
<b>Pier P109L/R</b>																				
<b>In-situ Portal/T-pier Construction</b>																				
AI2810	In-situ portal P109 - 1 nos. (Learning)	80	09/12/13 A	25/04/14																
<b>Pier P110L/R</b>																				
<b>Column Construction</b>																				
AI2860	Construct column P110 - 2 nos.	44	17/10/13 A	23/01/14 A	Construct column P110 - 2 nos.															
<b>In-situ Portal/T-pier Construction</b>																				
AI2870	In-situ portal P110 - 1 nos. (Learning)	80	22/12/13 A	25/04/14																
<b>ML19L/C/R 40m+65mx2 Stage 5 of Works</b>																				
<b>Pier P111L/C/R</b>																				
<b>Pile Cap Construction</b>																				
AI2910	Construct pile cap P111L/R - 2 nos.	50	05/12/13 A	07/02/14 A	Construct pile cap P111L/R - 2 nos.															
<b>Column Construction</b>																				
AI2920	Construct column P111L/R - 2 nos.	36	11/01/14 A	04/04/14																
<b>Pier P112L/C/R</b>																				
<b>Pile Cap Construction</b>																				
AI2970	Construct pile cap P112 - 2 nos.	50	31/12/13 A	03/03/14 A																
<b>Column Construction</b>																				
AI2980	Construct column P112L/R - 2 nos.	32	21/01/14 A	01/03/14 A																
<b>Pier P113 L/C/R</b>																				
<b>Utilities Diversion</b>																				
AI3570	Temporary slew Tel cable for P113	16	08/01/14 A	27/01/14 A	Temporary slew Tel cable for P113															
<b>Foundation - Bored Pile</b>																				
AI3010	Construct bored piles P113 - 6 nos.	34	13/09/13 A	14/02/14 A	Construct bored piles															
<b>Column Construction</b>																				
AI3030	Construct column P113L/C/R - 3 nos.	54	27/02/14 A	09/05/14																
<b>Pier P114 L/C/R</b>																				

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**3 months programme (Dec 13 to Feb 14)**

Page 15 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	



Dragages - China Harbour - VSL Joint Venture 寶嘉 - 中國港灣 - 威勝利聯營

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014								
					Dec					Jan			Feb					
					79	80	81	82	83	84	85	86	87	88	89	90	91	
<b>Foundation - Bored Pile</b>																		
AI3060	Construct bored piles P114 - 2 nos.	18	07/01/14 A	03/03/14 A														
<b>Milestones schedule</b>																		
<b>Design and Design Checking of the Works</b>																		
CC2-1210	Approve DDA for remaining works by the Supervising Officer	0		09/12/13 A	◆ Approve DDA for remaining works by the Supervising Officer													
<b>Interface Piers at chainage 4+200.000 approximate</b>																		
CC31-1010	Pile caps	0		08/02/14 A	◆ Pile caps													
<b>Marine Viaduct at chainage 4+260.000 to 11+800.000 approximate</b>																		
CC33-1060	Pile caps	666	03/01/14 A	05/01/16														
<b>Land Viaduct</b>																		
CC42-1060	Bridge deck	476	09/12/13 A	16/05/15														

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

**3 months programme (Dec 13 to Feb 14)**

Page 16 of 16

Date	Revision	Checked	Approved
23/06/14	programme based on Mar 14 submitted 3MRP	Tim	

---


---

**APPENDIX B  
GRAPHICAL PRESENTATION OF 1-  
HOUR TSP MONITORING RESULTS**

---

---

### 1-hour TSP Concentration Levels



Title Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill  Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA12014	
	Date Feb 14	Appendix B	

---



---

**APPENDIX C  
GRAPHICAL PRESENTATION OF 24-  
HOUR TSP MONITORING RESULTS**

---

---

## 24-hour TSP Concentration Levels



Title Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill  Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA12014	
	Date Feb 14	Appendix C	

---

---


**APPENDIX D  
GRAPHICAL PRESENTATION OF  
NOISE MONITORING RESULTS**

---

---



## Noise Levels



Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA12014	CINOTECH
	Date	Feb 14	Appendix	D	

---


---

**APPENDIX E  
GRAPHICAL PRESENTATION OF  
WATER QUALITY MONITORING  
RESULTS**

---

---

## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide



Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results


Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E





## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E




## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide



Title	Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill	Scale	N.T.S	Project No.	MA12014	<b>CINOTECH</b>
	Graphical Presentation of Water Quality Monitoring Results	Date	Feb 14	Appendix	E	

## Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results


Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E





## Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E




## Dissolved Oxygen (Bottom) at Mid-Flood Tide



Title	Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill	Scale	N.T.S	Project No.	MA12014	<b>CINOTECH</b>
	Graphical Presentation of Water Quality Monitoring Results	Date	Feb 14	Appendix	E	

## Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Ebb Tide



Title      Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results


Scale  
 N.T.S  
 Date  
 Feb 14

Project  
 No.    MA12014  
 Appendix  
 E






## Turbidity (Depth-averaged) at Mid-Ebb Tide



Title	Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill	Scale	N.T.S	Project No.	MA12014	<b>CINOTECH</b>
	Graphical Presentation of Water Quality Monitoring Results	Date	Feb 14	Appendix	E	

## Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Ebb Tide



Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results


Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E





## Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E



## Suspended Solids (Depth-averaged) at Mid-Flood Tide



Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Link Road-Section between  
 HKSAR Boundary and Scenic Hill  
 Graphical Presentation of Water Quality Monitoring  
 Results

Scale N.T.S  
 Date Feb 14

Project No. MA12014  
 Appendix E





---

---

**APPENDIX F  
DOLPHIN MONITORING REPORT  
(LINE TRANSECT)**

---

---

**Contract No. HY/2011/09**  
**Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road –**  
**Section between HKSAR Boundary and Scenic Hill Dolphin**  
**Monthly Monitoring**

*Quarterly Progress Report (December 2013 – February 2014)*

Submitted by

Samuel K.Y. Hung, Ph.D., Hong Kong Cetacean Research Project

31 March 2014

**1. Introduction**

- 1.1. The Hong Kong Link Road (HKLR) serves to connect the Hong Kong-Zhuhai-Macao Bridge (HZMB) Main Bridge at the Hong Kong Special Administrative Region (HKSAR) Boundary and the HZMB Hong Kong Boundary Crossing Facilities (HKBCF) located at the northeastern waters of the Hong Kong International Airport.
- 1.2. According to the updated Environmental Monitoring and Audit (EM&A) Manual (for HKLR), monthly line-transect vessel surveys for Chinese White Dolphin should be conducted to cover the West Lantau survey area as in AFCD annual marine mammal monitoring programme.
- 1.3. In November 2012, Hong Kong Cetacean Research Project (HKCRP) has been commissioned by Dragages – China Harbour – VSL JV (DCVJV) to conduct this 34-month dolphin monitoring study in order to collect data on Chinese White Dolphins during the construction phase (i.e. impact period) of the HKLR09 project in West Lantau (WL) survey area, and to analyze the collected survey data to monitor distribution, encounter rate, abundance, activities and occurrence of dolphin calves. Photo-identification will also be collected from individual Chinese White Dolphins to examine their individual range patterns and core area use.
- 1.4. From the monitoring results, any changes in dolphin occurrence within the study area will be examined for possible causes, and appropriate actions and additional

mitigation measures will be recommended as necessary.

1.5. This report is the fourth quarterly progress report under the HKLR09 construction phase dolphin monitoring programme submitted to DCVJV, summarizing the results of the surveys findings during the period of December 2013 to February 2014.

## 2. Monitoring Methodology

### 2.1. Vessel-based Line-transect Survey

2.1.1. According to the requirement of the updated EM&A manual, dolphin monitoring programme should cover all transect lines in WL survey area (see Figure 1) twice per month throughout the entire construction period. The co-ordinates of all transect lines are shown in Table 1.

Table 1. Co-ordinates of transect lines in WL survey area

Line No.		Easting	Northing		Line No.	Easting	Northing
1	Start Point	803750	818500		7	Start Point	800200 810450
1	End Point	803750	815500		7	End Point	801400 810450
2	Start Point	803750	815500		8	Start Point	801300 809450
2	End Point	802940	815500		8	End Point	799750 809450
3	Start Point	802550	814500		9	Start Point	799400 808450
3	End Point	803700	814500		9	End Point	801430 808450
4	Start Point	803120	813600		10	Start Point	801500 807450
4	End Point	801640	813600		10	End Point	799600 807450
5	Start Point	801100	812450		11	Start Point	800300 806500
5	End Point	802900	812450		11	End Point	801750 806500
6	Start Point	802400	811500		12	Start Point	801760 805450
6	End Point	800660	811500		12	End Point	800700 805450

2.1.2. The survey team used standard line-transect methods (Buckland et al. 2001) to conduct the systematic vessel surveys, and followed the same technique of data

collection that has been adopted over the last 17 years of marine mammal monitoring surveys in Hong Kong developed by HKCRP (see Hung 2013). For each monitoring vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) was used to make observations from the flying bridge area.

- 2.1.3. Two experienced observers (a data recorder and a primary observer) made up the on-effort survey team, and the survey vessel transited different transect lines at a constant speed of 13-15 km per hour. The data recorder searched with unaided eyes and filled out the datasheets, while the primary observer searched for dolphins and porpoises continuously through 7 x 50 *Fujinon* marine binoculars. Both observers searched the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). One to two additional experienced observers were available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers were experienced in small cetacean survey techniques and identifying local cetacean species.
- 2.1.4. During on-effort survey periods, the survey team recorded effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance traveled in each series (a continuous period of search effort) with the assistance of a handheld GPS (*Garmin eTrex Legend*).
- 2.1.5. Data including time, position and vessel speed were also automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 2.1.6. When dolphins were sighted, the survey team would end the survey effort, and immediately record the initial sighting distance and angle of the dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel was diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, and behavioural observations. The perpendicular distance (PSD) of the dolphin group to the transect line was later calculated from the initial sighting distance and angle.
- 2.1.7. Survey effort being conducted along the parallel transect lines that were perpendicular to the coastlines (as indicated in Figure 1) was labeled as

“primary” survey effort, while the survey effort being conducted along the connecting lines between parallel lines was labeled as “secondary” survey effort. According to HKCRP long-term dolphin monitoring data, encounter rates of Chinese white dolphins deduced from effort and sighting data collected along primary and secondary lines were similar in survey areas around Lantau Island (Hung 2013). Therefore, primary and secondary survey effort were both presented as on-effort survey effort in this report.

## 2.2. *Photo-identification Work*

- 2.2.1. When a group of Chinese White Dolphins were sighted during the line-transect survey, the survey team would end effort and approach the group slowly from the side and behind to take photographs of them. Every attempt was made to photograph every dolphin in the group, and even photograph both sides of the dolphins, since the colouration and markings on both sides may not be symmetrical.
- 2.2.2. One to two professional digital cameras (*Canon* EOS 7D and/or 60D models), each equipped with long telephoto lenses (100-400 mm zoom), were available on board for researchers to take sharp, close-up photographs of dolphins as they surfaced. The images were shot at the highest available resolution and stored on Compact Flash memory cards for downloading onto a computer.
- 2.2.3. All digital images taken in the field were first examined, and those containing potentially identifiable individuals were sorted out. These photographs would then be examined in greater detail, and were carefully compared to the existing Chinese White Dolphin photo-identification catalogue maintained by HKCRP since 1995.
- 2.2.4. Chinese White Dolphins can be identified by their natural markings, such as nicks, cuts, scars and deformities on their dorsal fin and body, and their unique spotting patterns were also used as secondary identifying features (Jefferson 2000).
- 2.2.5. All photographs of each individual were then compiled and arranged in chronological order, with data including the date and location first identified (initial sighting), re-sightings, associated dolphins, distinctive features, and age classes entered into a computer database.

### 2.3. Data analysis

2.3.1. Distribution Analysis – The line-transect survey data was integrated with the Geographic Information System (GIS) in order to visualize and interpret different spatial and temporal patterns of dolphin distribution using sighting positions. Location data of dolphin groups were plotted on map layers of Hong Kong using a desktop GIS (ArcView<sup>®</sup> 3.1) to examine their distribution patterns in details. The dataset was also stratified into different subsets to examine distribution patterns of dolphin groups with different categories of group sizes, young calves and activities.

2.3.2. Encounter rate analysis – Encounter rates of Chinese white dolphins (number of on-effort sightings per 100 km of survey effort, and total number of dolphins sighted on-effort per 100 km of survey effort) were calculated in West Lantau (WL) survey area in relation to the amount of survey effort conducted during each month of monitoring survey. Dolphin encounter rates were calculated in two ways for comparisons with the HZMB baseline monitoring results as well as to AFCD long-term marine mammal monitoring results.

Firstly, for the comparison with the HZMB baseline monitoring results, the encounter rates were calculated using primary survey effort alone, and only data collected under Beaufort 3 or below condition would be used for encounter rate analysis. The average encounter rate of sightings (STG) and average encounter rate of dolphins (ANI) were deduced based on the encounter rates from six events during the present quarter (i.e. six sets of line-transect surveys in West Lantau), which was also compared with the one deduced from the six events during the baseline period (i.e. six sets of line-transect surveys in West Lantau).

Secondly, the encounter rates were calculated using both primary and secondary survey effort collected under Beaufort 3 or below condition as in AFCD long-term monitoring study. The encounter rate of sightings and dolphins were deduced by dividing the total number of on-effort sightings (STG) and total number of dolphins (ANI) by the amount of survey effort for the entire quarterly period (i.e. December 2013 – February 2014).

2.3.3. Quantitative grid analysis on habitat use – To conduct quantitative grid analysis of habitat use, positions of on-effort sightings of Chinese White Dolphins collected during the quarterly impact phase monitoring period were plotted onto 1-km<sup>2</sup> grids in WL survey area on GIS. Sighting densities (number of on-effort

sightings per km<sup>2</sup>) and dolphin densities (total number of dolphins from on-effort sightings per km<sup>2</sup>) were then calculated for each 1 km by 1 km grid with the aid of GIS. Sighting density grids and dolphin density grids were then further normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid was calculated by examining the survey coverage on each line-transect survey to determine how many times the grid was surveyed during the study period. For example, when the survey boat traversed through a specific grid 50 times, 50 units of survey effort were counted for that grid. With the amount of survey effort calculated for each grid, the sighting density and dolphin density of each grid were then normalized (i.e. divided by the unit of survey effort).

The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort sightings per 100 units of survey effort. In addition, the derived unit for actual dolphin density was termed DPSE, representing the number of dolphins per 100 units of survey effort. Among the 1-km<sup>2</sup> grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae were used to estimate SPSE and DPSE in each 1-km<sup>2</sup> grid within the study area:

$$\begin{aligned} \text{SPSE} &= ((S / E) \times 100) / \text{SA}\% \\ \text{DPSE} &= ((D / E) \times 100) / \text{SA}\% \end{aligned}$$

where S = total number of on-effort sightings  
D = total number of dolphins from on-effort sightings  
E = total number of units of survey effort  
SA% = percentage of sea area

- 2.3.4. Behavioural analysis – When dolphins were sighted during vessel surveys, their behaviour was observed. Different activities were categorized (i.e. feeding, milling/resting, traveling, socializing) and recorded on sighting datasheets. This data was then input into a separate database with sighting information, which can be used to determine the distribution of behavioural data with a desktop GIS. Distribution of sightings of dolphins engaged in different activities and behaviours would then be plotted on GIS and carefully examined to identify important areas for different activities of the dolphins.
- 2.3.5. Ranging pattern analysis – Location data of individual dolphins that occurred during the three-month impact phase monitoring period were obtained from the

dolphin sighting database and photo-identification catalogue. To deduce home ranges for individual dolphins using the fixed kernel methods, the program Animal Movement Analyst Extension, was loaded as an extension with ArcView<sup>®</sup> 3.1 along with another extension Spatial Analyst 2.0. Using the fixed kernel method, the program calculated kernel density estimates based on all sighting positions, and provided an active interface to display kernel density plots. The kernel estimator then calculated and displayed the overall ranging area at 95% UD level.

### **3. Monitoring Results**

#### *3.1. Summary of survey effort and dolphin sightings*

3.1.1. During the period of December 2013 to February 2014, six sets of systematic line-transect vessel surveys were conducted to cover all transect lines in WL survey area twice per month.

3.1.2. From these surveys, a total of 192.30 km of survey effort was collected, with 86.2% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility). The total survey effort conducted on primary lines was 125.70 km, while the effort on secondary lines was 66.60 km. Survey effort conducted on primary and secondary lines were both considered as on-effort survey data. Summary table of the survey effort is shown in Appendix I.

3.1.3. During the six sets of monitoring surveys in December 2013 to February 2014, a total of 36 groups of 145 Chinese White Dolphins were sighted. All except six sightings were made during on-effort search. Twenty-three on-effort sightings were made on primary lines, while another seven on-effort sightings were made on secondary lines. Summary table of the dolphin sightings is shown in Appendix II.

#### *3.2. Distribution*

3.2.1. Distribution of dolphin sightings made during monitoring surveys in December 2013 to February 2014 is shown in Figure 1. The dolphin groups were evenly distributed throughout the WL survey area, with higher concentrations near Kai Kung Shan. The only areas where dolphins were rarely sighted included the northern end of the survey area as well as the waters between Tai O and Yi O (Figure 1).

3.2.2. Sighting distribution of dolphins in the present quarter was quite different from



the one during the baseline period, with fewer dolphins being sighted in the northern portion of the survey area and the offshore area near the western boundary in the present impact monitoring quarter (Figure 1).

3.2.3. Notably, only one sighting was made along the HKLR09 alignment in WL survey area during the present quarter (Figure 1). In fact, when pooling the data from HKLR03 monitoring surveys in the same winter quarter of 2013-14, dolphins appeared to have avoided the HKLR09 alignment in the present quarter as compared to the baseline monitoring period (Figure 2). There appeared to be a general shift in dolphin distribution further south of the WL survey area in the present quarter, and they rarely occurred at the juncture between NWL and WL survey areas (Figure 2). As noted in Section 3.4, the few dolphin groups sighted in the vicinity of HKLR09 alignment were mainly small groups of dolphins.

3.2.4. As the dolphins may be affected by the intensive bored piling works along the HKLR09 alignment and avoided this area as indicated in individual range use (Section 3.9), this should be a growing concern, even though the overall encounter rate in WL in the present quarter was similar to the baseline monitoring period. Such shift in dolphin distribution and range use should be continuously monitored in the upcoming quarters of impact phase monitoring surveys.

### 3.3. *Encounter rate*

3.3.1. During the three-month impact phase monitoring period, the encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data from the primary transect lines under favourable conditions (Beaufort 3 or below) from West Lantau survey area are shown in Table 2. The average encounter rates deduced from the six sets of surveys from December 2013 to February 2014 were also compared with the ones deduced from the baseline monitoring period (September – November 2011) (Table 3).

3.3.2. In WL survey area, the average dolphin encounter rates in the present three-month study period was either slightly higher (in STG) or similar to (in ANI) the ones recorded in the three-month baseline period respectively (Table 3), indicating the dolphin usage during this impact phase monitoring period in this survey area did not show any obvious change when compared to the baseline phase.

Table 2. Dolphin encounter rates (sightings per 100 km of survey effort) during the impact monitoring period (December 2013 to February 2014)

Survey Area	Dolphin Monitoring	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
West Lantau	Set 1 (December 3, 2013)	9.7	67.6
	Set 2 (December 20, 2013)	20.1	50.4
	Set 3 (January 3, 2014)	18.8	32.9
	Set 4 (January 24, 2014)	10.5	21.1
	Set 5 (February 24, 2014)	29.4	135.1
	Set 6 (February 26, 2014)	19.6	53.8

Table 3. Comparison of average dolphin encounter rates from impact monitoring period (December 2013 to February 2014) and baseline monitoring period (September-November 2011) (Note: the encounter rates deduced from the baseline monitoring period have been recalculated based only on the survey effort and on-effort sighting data made along the primary transect lines under favourable conditions)

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	December 2013 - February 2014	September-November 2011	December 2013 - February 2014	September-November 2011
<b>West Lantau</b>	18.01 ± 7.24	16.43 ± 7.70	60.12 ± 40.18	60.50 ± 38.47

3.3.3. A one-way ANOVA was conducted to examine whether there were any significant differences in the average encounter rates between the baseline and impact monitoring periods. For the comparison between the baseline period and the present quarter (fourth quarter of the impact phase), the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.723 and 0.987 respectively. Therefore, no significant difference in dolphin encounter rate was detected between the baseline period and the present quarter.

3.3.4. Another comparison was made between the baseline period and the cumulative quarters in the impact phase (i.e. first four quarters of the impact phase), and the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.784 and 0.969 respectively. As a result, no significant difference was found in the dolphin encounter rates between the baseline period and the

cumulative quarters in the impact phase.

3.3.5. To facilitate the comparison with the AFCD long-term monitoring results, the encounter rates were also calculated for the present quarter (December 2013 to February 2014) using both primary and secondary survey effort. The encounter rates of sightings (STG) and dolphins (ANI) in WL were 15.7 sightings and 58.5 dolphins per 100 km of survey effort respectively.

3.4. *Group size*

3.4.1. Group size of Chinese White Dolphins ranged from 1-17 individuals per group in WL survey area between December 2013 to February 2014. The average dolphin group sizes from these three months were compared with the one deduced from the baseline period in September to November 2011, as shown in Table 4.

Table 4. Comparison of average dolphin group sizes from impact monitoring period (December 2013 to February 2014) and baseline monitoring period (September-November 2011)

	Average Dolphin Group Size	
	December 2013 to February 2014	September – November 2011
West Lantau	4.03 ± 3.71 (n = 36)	3.63 ± 2.97 (n = 46)

3.4.2. The average dolphin group sizes in the WL region during December 2013 to February 2014 was higher than the ones recorded in the three-month baseline period (Table 4). More than half of the dolphin groups were composed of 1-2 dolphins, but there were also 13 groups with more than 5 animals per group, and three groups with more than 10 animals per group. Some of the larger groups were associated with operating purse-seiners.

3.4.3. Distribution of dolphins with these 13 larger groups during December 2013 to February 2014 is shown in Figure 3. These groups were mostly sighted between Kai Kung Shan and Peaked Hill, which were further away from the HKLR09 alignment. This was quite different from the baseline period, when some of the larger dolphin groups also occurred near Tai O Peninsula closer to the bridge alignment (Figure 3).

3.5. *Habitat use*

3.5.1. From December 2013 to February 2014, the most heavily utilized habitats by the dolphins mainly concentrated near Tai O Peninsula, Kai Kung Shan, Peaked Hill and Fan Lau (Figures 4a & 4b). However, it should be noted that the amount of survey effort collected in each grid during the three-month period

was fairly low (6 units of survey effort for most grids), and therefore the habitat use pattern derived from the three-month dataset should be treated with caution. A more complete picture of dolphin habitat use pattern will be presented when more survey effort for each grid will be collected throughout the impact phase monitoring programme.

- 3.5.2. When compared with the habitat use pattern recorded during the baseline period, it appears that dolphin densities were much lower between the HKLR09 alignment and Tai O Peninsula during the present impact phase monitoring period (Figure 5), as in previous monitoring periods. This further indicated that the habitat use of dolphins in the vicinity of the bridge alignment may have been affected by the construction works, and their usage of WL waters have shifted southward as a result. Such shift in dolphin habitat use away from the bridge construction area should be continuously monitored in the upcoming quarters.

3.6. *Mother-calf pairs*

- 3.6.1. During the three-month impact phase monitoring period, only five unspotted juveniles (UJ) were sighted in WL survey area. These young calves comprised only 3.4% of all animals sighted, which was much lower to the percentage recorded during the baseline monitoring period (6.6%). As anthropogenic activities within the dolphin habitat can be more disturbing to the mother-calf pairs, and there were signs that dolphins were affected by the bridge construction activities (see previous sections), it is possible that the mother-calf pairs have diminished their usage of WL survey areas in the present quarter as a result of the HKLR09 construction works.

- 3.6.2. The occurrence of these young calves were scattered between Kai Kung Shan and Peaked Hill, which was in stark contrast to the baseline period when calf occurrence was more frequent near Tai O Peninsula (Figure 6). When they occurred in WL survey area, it appeared that they have avoided the HKLR09 alignment and only limited their usage to the southern portion of WL survey area.

3.7. *Activities and associations with fishing boats*

- 3.7.1. A total of five dolphin sightings were associated with feeding activities during the three-month impact monitoring period, comprising of 13.8% of the total number of dolphin sightings. This percentage was similar to the percentage recorded during the baseline period (13.0%). Only one of the 36 sightings was associated with socializing activity.
- 3.7.2. Distribution of dolphins engaged in the feeding and socializing activities during

the three-month study period is shown in Figure 7. The sightings associated with feeding activities were scattered between the bridge alignment and Kai Kung Shan, with no particular concentration. This distribution pattern was similar to the baseline period, when most feeding activities were concentrated in the middle portion of the survey area between Tai O Peninsula and Kai Kung Shan (Figure 7). The lone sighting associated with socializing activity was located near Kai Kung Shan.

- 3.7.3. During the three-month period, three dolphin groups were associated with operating purse-seiners, while one group of two dolphins was associated with an operating gill-netter, together comprising of 11.1% of all dolphin groups. This was much higher than the percentage recorded in the baseline period (6.5%).

### 3.8. *Summary of photo-identification works*

- 3.8.1. From December 2013 to February 2014, over 2,000 digital photographs of Chinese White Dolphins were taken during the impact phase monitoring surveys for the photo-identification work.
- 3.8.2. In total, 42 individuals sighted 73 times altogether were identified (see summary table in Appendix III and photographs of identified individuals in Appendix IV). Most identified individuals were sighted only once or twice during the three-month period, but five individuals (NL128, WL93, WL109, WL152 and WL180) were sighted thrice, while two individuals (WL91 and WL25) were sighted four and six times respectively.
- 3.8.3. Notably, four of these 42 individuals were also sighted in North Lantau waters during the HKLR03 monitoring surveys in the same three-month period.
- 3.8.4. During the three-month period, four recognizable females, including NL33, NL188, NL264 and WL171, were sighted to be accompanied with her calf during her re-sighting. Notably, the first three individuals spent most of their time in North Lantau waters in the past, and therefore only a very small number of dolphins that focused their range use in West Lantau waters were mother-calf pairs, similar to the results in previous monitoring quarters.

### 3.9. *Individual range use*

- 3.9.1. Ranging patterns of the 42 individuals identified during the three-month study period were determined by fixed kernel method, and are shown in Appendix V.

- 3.9.2. Among these 42 individuals, six of them (NL33, NL188, NL226, NL264, NL288 and NL296) occurred primarily in North Lantau and ventured into West Lantau during the three-month period, while two other individuals (NL156 and WL179) split their time between North and West Lantau waters. The other 34 individuals centered their range use in West Lantau waters (Appendix V).
- 3.9.3. For those that regularly occurred in North Lantau waters, they have extended their range use from there to West Lantau waters, which could be a result of a range shift from North Lantau waters. Such range shifts should be continuously monitored in the upcoming quarters to determine whether these range shifts are consistent for North Lantau individuals.
- 3.9.4. On the other hand, for those that primarily used West Lantau waters as their home ranges, it was apparent that almost all of them utilized the southern part of their ranges, but rarely in the northern part of West Lantau, especially around the HKLR09 alignment where they frequently occurred in the past. It is possible that their range use in West Lantau waters have been affected by the HKLR09 construction activities, which have resulted in fine-scale range shift further south near Kai Kung Shan, Peaked Hill and Fan Lau instead of around Shum Wat and Tai O Peninsula. It will be crucial to examine whether such shift is temporary in nature or not, as a result of disturbance from the HKLR09-related works.

#### **4. Conclusion**

- 4.1. During this quarter of dolphin monitoring, no adverse impact from the activities of the HKLR09 construction project on Chinese White Dolphins was noticeable from general observations. However, there is some apparent fine-scale change in dolphin occurrence in West Lantau survey area, with dolphins mostly utilizing the southern part of their ranges but not in the northern portion where HKLR09 construction activities occur.
- 4.2. Therefore, dolphin usage in WL region should be continuously monitored, to further examine whether it has been affected by the on-going construction activities in relation to the HZMB works.

## 5. References

Buckland, S. T., Anderson, D. R., Burnham, K. P., Laake, J. L., Borchers, D. L., and Thomas, L. 2001. Introduction to distance sampling: estimating abundance of biological populations. Oxford University Press, London.

Hung, S. K. 2012. Monitoring of marine mammals in Hong Kong waters – data collection: final report (2011-12). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 120 pp.

Hung, S. K. 2013. Monitoring of marine mammals in Hong Kong waters – data collection: final report (2012-13). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 168 pp.

Jefferson, T. A. 2000. Population biology of the Indo-Pacific hump-backed dolphin in Hong Kong waters. Wildlife Monographs 144:1-65.




Figure 1. Distribution of Chinese white dolphin sightings in West Lantau during HKLR09 impact phase (left: December 2013 – February 2014) and baseline monitoring surveys (right: September – November 2011)






Figure 2. Distribution of Chinese white dolphin sightings from HKLR03 (in green) and HKLR09 surveys (in red) near the HKLR09 alignment during impact phase (left: December 2013 – February 2014) and baseline monitoring surveys (right: September – November 2011)





Figure 3. Distribution of Chinese white dolphins with larger group sizes during HKLR09 impact phase (left: December 2013 – February 2014) and baseline monitoring surveys (right: September – November 2011) (green dots: group sizes of 5 or more; purple dots: group sizes of 10 or more)





Figure 4a. Sighting density of Chinese white dolphins with corrected survey effort per km<sup>2</sup> in West Lantau survey area, using data collected during HKLR09 impact monitoring period (Dec 13-Feb 14) (SPSE = no. of on-effort sightings per 100 units of survey effort)

Figure 4b. Density of Chinese white dolphins with corrected survey effort per km<sup>2</sup> in West Lantau survey area, using data collected during HKLR09 impact monitoring period (Dec 13-Feb 14) (DPSE = no. of dolphins per 100 units of survey effort)




Figure 5. Comparison of density of Chinese white dolphins with corrected survey effort per km<sup>2</sup> in West Lantau survey area between the impact monitoring period (December 2013-February 2014; left) and baseline monitoring period (September-November 2011; right) (DPSE = no. of dolphins per 100 units of survey effort)





Figure 6. Distribution of young calves of Chinese white dolphins during HKLR09 impact phase (left: December 2013 – February 2014) and baseline monitoring surveys (right: September – November 2011)




Figure 7. Distribution of Chinese white dolphins engaged in feeding (purple dots) and socializing (pink dots) activities during HKLR09 impact phase (left: December 2013 – February 2014) and baseline monitoring surveys (right: September – November 2011)

## Appendix I. HKLR09 Survey Effort Database (December 2013 - February 2014)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
3-Dec-13	W LANTAU	2	6.10	WINTER	STANDARD31516	HKLR	P
3-Dec-13	W LANTAU	3	14.60	WINTER	STANDARD31516	HKLR	P
3-Dec-13	W LANTAU	2	3.20	WINTER	STANDARD31516	HKLR	S
3-Dec-13	W LANTAU	3	7.90	WINTER	STANDARD31516	HKLR	S
20-Dec-13	W LANTAU	3	9.90	WINTER	STANDARD31516	HKLR	P
20-Dec-13	W LANTAU	4	7.80	WINTER	STANDARD31516	HKLR	P
20-Dec-13	W LANTAU	5	3.30	WINTER	STANDARD31516	HKLR	P
20-Dec-13	W LANTAU	3	5.30	WINTER	STANDARD31516	HKLR	S
20-Dec-13	W LANTAU	4	3.80	WINTER	STANDARD31516	HKLR	S
20-Dec-13	W LANTAU	5	2.10	WINTER	STANDARD31516	HKLR	S
3-Jan-14	W LANTAU	1	3.10	WINTER	STANDARD31516	HKLR	P
3-Jan-14	W LANTAU	2	18.20	WINTER	STANDARD31516	HKLR	P
3-Jan-14	W LANTAU	1	1.60	WINTER	STANDARD31516	HKLR	S
3-Jan-14	W LANTAU	2	9.30	WINTER	STANDARD31516	HKLR	S
24-Jan-14	W LANTAU	2	8.50	WINTER	STANDARD31516	HKLR	P
24-Jan-14	W LANTAU	3	10.40	WINTER	STANDARD31516	HKLR	P
24-Jan-14	W LANTAU	4	1.90	WINTER	STANDARD31516	HKLR	P
24-Jan-14	W LANTAU	2	6.90	WINTER	STANDARD31516	HKLR	S
24-Jan-14	W LANTAU	3	3.00	WINTER	STANDARD31516	HKLR	S
24-Jan-14	W LANTAU	4	2.20	WINTER	STANDARD31516	HKLR	S
24-Feb-14	W LANTAU	2	9.18	WINTER	STANDARD31516	HKLR	P
24-Feb-14	W LANTAU	3	7.85	WINTER	STANDARD31516	HKLR	P
24-Feb-14	W LANTAU	4	3.07	WINTER	STANDARD31516	HKLR	P
24-Feb-14	W LANTAU	5	1.25	WINTER	STANDARD31516	HKLR	P
24-Feb-14	W LANTAU	2	8.22	WINTER	STANDARD31516	HKLR	S
24-Feb-14	W LANTAU	3	1.08	WINTER	STANDARD31516	HKLR	S
24-Feb-14	W LANTAU	4	0.28	WINTER	STANDARD31516	HKLR	S
24-Feb-14	W LANTAU	5	0.86	WINTER	STANDARD31516	HKLR	S
26-Feb-14	W LANTAU	1	13.95	WINTER	STANDARD31516	HKLR	P
26-Feb-14	W LANTAU	2	6.50	WINTER	STANDARD31516	HKLR	P
26-Feb-14	W LANTAU	1	8.59	WINTER	STANDARD31516	HKLR	S
26-Feb-14	W LANTAU	2	2.30	WINTER	STANDARD31516	HKLR	S

## Appendix II. HKLR09 Chinese White Dolphin Sighting Database (December 2013 - February 2014)

(Abbreviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Line\$)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
3-Dec-13	1	1156	6	W LANTAU	3	395	ON	HKLR	811458	800808	WINTER	NONE	P
3-Dec-13	2	1209	5	W LANTAU	3	ND	OFF	HKLR	811648	800045	WINTER	NONE	
3-Dec-13	3	1318	8	W LANTAU	2	345	ON	HKLR	806463	801229	WINTER	NONE	P
3-Dec-13	4	1343	4	W LANTAU	2	ND	OFF	HKLR	806019	801734	WINTER	NONE	
20-Dec-13	1	1125	1	W LANTAU	4	15	ON	HKLR	805476	801712	WINTER	NONE	P
20-Dec-13	2	1251	3	W LANTAU	3	260	ON	HKLR	812451	802542	WINTER	NONE	P
20-Dec-13	3	1316	2	W LANTAU	3	145	ON	HKLR	813569	802864	WINTER	NONE	P
3-Jan-14	1	1127	1	W LANTAU	1	51	ON	HKLR	814076	803556	WINTER	NONE	S
3-Jan-14	2	1219	4	W LANTAU	2	151	ON	HKLR	810463	800177	WINTER	NONE	P
3-Jan-14	3	1312	1	W LANTAU	2	74	ON	HKLR	809432	800690	WINTER	NONE	P
3-Jan-14	4	1327	1	W LANTAU	2	311	ON	HKLR	808447	800378	WINTER	NONE	P
3-Jan-14	5	1331	1	W LANTAU	2	34	ON	HKLR	808446	800718	WINTER	NONE	P
3-Jan-14	6	1406	2	W LANTAU	2	562	ON	HKLR	806063	801734	WINTER	NONE	S
24-Jan-14	1	1104	1	W LANTAU	3	95	ON	HKLR	815252	802600	WINTER	NONE	S
24-Jan-14	2	1220	2	W LANTAU	2	185	ON	HKLR	811477	802045	WINTER	GILLNET	P
24-Jan-14	3	1228	2	W LANTAU	2	11	ON	HKLR	811456	801694	WINTER	NONE	P
24-Jan-14	4	1301	5	W LANTAU	2	267	ON	HKLR	809541	801247	WINTER	NONE	S
24-Jan-14	5	1339	1	W LANTAU	3	ND	OFF	HKLR	807438	801108	WINTER	NONE	
24-Jan-14	6	1406	1	W LANTAU	4	4	ON	HKLR	805432	801567	WINTER	NONE	P
24-Feb-14	1	1152	4	W LANTAU	4	30	ON	HKLR	806609	800168	WINTER	NONE	P
24-Feb-14	2	1201	8	W LANTAU	4	414	ON	HKLR	807461	800458	WINTER	NONE	P
24-Feb-14	3	1218	13	W LANTAU	3	490	ON	HKLR	808090	801491	WINTER	NONE	S
24-Feb-14	4	1246	6	W LANTAU	2	588	ON	HKLR	809433	800081	WINTER	NONE	P
24-Feb-14	5	1300	8	W LANTAU	2	180	ON	HKLR	809443	800855	WINTER	NONE	P
24-Feb-14	6	1316	3	W LANTAU	2	715	ON	HKLR	810460	801331	WINTER	NONE	P
24-Feb-14	7	1335	2	W LANTAU	3	ND	OFF	HKLR	811457	801354	WINTER	NONE	
24-Feb-14	8	1415	5	W LANTAU	2	522	ON	HKLR	813570	802338	WINTER	PURSE SEINE	P
24-Feb-14	9	1437	1	W LANTAU	3	143	ON	HKLR	814501	802083	WINTER	NONE	P
26-Feb-14	1	1041	1	W LANTAU	2	166	ON	HKLR	814700	802011	WINTER	NONE	S
26-Feb-14	2	1219	3	W LANTAU	1	28	ON	HKLR	810462	800764	WINTER	NONE	P
26-Feb-14	3	1226	17	W LANTAU	1	ND	OFF	HKLR	810195	801052	WINTER	PURSE SEINE	
26-Feb-14	4	1252	5	W LANTAU	1	ND	OFF	HKLR	810351	800877	WINTER	NONE	
26-Feb-14	5	1258	10	W LANTAU	1	143	ON	HKLR	809962	801320	WINTER	PURSE SEINE	S



**Appendix II. (cont'd)**

<b>DATE</b>	<b>STG #</b>	<b>TIME</b>	<b>HRD SZ</b>	<b>AREA</b>	<b>BEAU</b>	<b>PSD</b>	<b>EFFORT</b>	<b>TYPE</b>	<b>NORTHING</b>	<b>EASTING</b>	<b>SEASON</b>	<b>BOAT ASSOC.</b>	<b>P/S</b>
26-Feb-14	6	1318	6	W LANTAU	1	154	ON	HKLR	808435	800925	WINTER	NONE	P
26-Feb-14	7	1338	1	W LANTAU	1	204	ON	HKLR	807440	800015	WINTER	NONE	P
26-Feb-14	8	1355	1	W LANTAU	1	59	ON	HKLR	806462	801704	WINTER	NONE	P

**Appendix III. Individual dolphins identified during HKLR09 monitoring surveys in December 2013 - February 2014**

ID#	DATE	STG#	AREA
CH38	24/01/14	4	W LANTAU
NL33	26/02/14	3	W LANTAU
NL128	24/02/14	3	W LANTAU
	24/02/14	8	W LANTAU
	26/02/14	3	W LANTAU
NL156	20/12/13	2	W LANTAU
NL188	26/02/14	6	W LANTAU
NL206	03/12/13	4	W LANTAU
NL226	26/02/14	3	W LANTAU
NL264	24/02/14	3	W LANTAU
NL288	24/02/14	3	W LANTAU
NL296	24/02/14	3	W LANTAU
SL05	03/12/13	3	W LANTAU
	24/01/14	4	W LANTAU
SL35	26/02/14	8	W LANTAU
SL44	26/02/14	2	W LANTAU
	26/02/14	3	W LANTAU
WL25	03/12/13	3	W LANTAU
	20/12/13	2	W LANTAU
	24/02/14	5	W LANTAU
	24/02/14	8	W LANTAU
	26/02/14	2	W LANTAU
	26/02/14	3	W LANTAU
WL29	24/02/14	3	W LANTAU
WL42	24/01/14	4	W LANTAU
	26/02/14	3	W LANTAU
WL47	24/02/14	3	W LANTAU
WL50	03/12/13	1	W LANTAU
	26/02/14	6	W LANTAU
WL61	03/12/13	1	W LANTAU
WL62	26/02/14	3	W LANTAU
WL72	26/02/14	6	W LANTAU
WL74	26/02/14	3	W LANTAU
WL86	24/02/14	4	W LANTAU
	26/02/14	6	W LANTAU

ID#	DATE	STG#	AREA
WL91	03/12/13	3	W LANTAU
	24/02/14	2	W LANTAU
	26/02/14	2	W LANTAU
WL93	26/02/14	3	W LANTAU
	24/02/14	3	W LANTAU
	24/02/14	8	W LANTAU
WL109	26/02/14	3	W LANTAU
	03/12/13	1	W LANTAU
	24/02/14	5	W LANTAU
WL116	26/02/14	3	W LANTAU
	03/12/13	4	W LANTAU
	03/12/13	3	W LANTAU
WL123	24/02/14	2	W LANTAU
	03/12/13	3	W LANTAU
WL131	03/01/14	3	W LANTAU
	03/01/14	5	W LANTAU
WL132	03/12/13	3	W LANTAU
	24/02/14	2	W LANTAU
WL137	24/02/14	1	W LANTAU
	26/02/14	3	W LANTAU
WL142	03/12/13	4	W LANTAU
WL152	03/12/13	1	W LANTAU
	03/12/13	2	W LANTAU
	24/02/14	2	W LANTAU
WL163	03/01/14	2	W LANTAU
WL165	24/02/14	3	W LANTAU
	26/02/14	6	W LANTAU
WL171	24/02/14	2	W LANTAU
	26/02/14	3	W LANTAU
WL179	26/02/14	3	W LANTAU
WL180	26/02/14	3	W LANTAU
	03/12/13	1	W LANTAU
	03/12/13	2	W LANTAU
WL210	24/02/14	2	W LANTAU
	24/02/14	3	W LANTAU
WL215	24/02/14	3	W LANTAU
	26/02/14	1	W LANTAU
WL220	26/02/14	3	W LANTAU
	24/02/14	2	W LANTAU
WL221	24/02/14	2	W LANTAU
	03/01/14	1	W LANTAU
	24/02/14	3	W LANTAU

Appendix IV. Forty-two individual dolphins that were identified during December 2013 to February 2014 under HKLR09 impact phase monitoring surveys



Appendix IV. (cont'd)

NL188



NL206



NL226




NL264



Appendix IV. (cont'd)



Appendix IV. (cont'd)



SL44



WL25



WL29



WL42

Appendix IV. (cont'd)



WL47



WL50



WL61



WL62

Appendix IV. (cont'd)





Appendix IV. (cont'd)

WL93



WL109



WL116



WL123



Appendix IV. (cont'd)

WL131



WL132



WL137



WL142



Appendix IV. (cont'd)



Appendix IV. (cont'd)



WL179



WL180



WL210




WL215







Appendix IV. (cont'd)



Appendix V. Ranging patterns (95% kernel ranges) of 42 individual dolphins that were sighted during HKLR09 impact phase monitoring period (note: yellow dots indicates sightings made in December 2013 – February 2014)




Appendix V. (cont'd)




Appendix V. (cont'd)


SL44




WL25




WL29




WL42



WL47









WL50

















Appendix V. (cont'd)









Appendix V. (cont'd)



Appendix V. (cont'd)



Appendix V. (cont'd)



---

---

**APPENDIX G**  
**EVENT ACTION PLANS**

---

---

**Event / Action Plan for Air Quality**

EVENT	ACTION			
	ET	IEC	SO	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC and SO;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and SO;</li> <li>3. Advise the SO on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and SO;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial to SO within 3 working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>

<b>LIMIT LEVEL</b>				
1.Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform SO, Contractor and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the SO on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
2.Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, SO, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and SO to discuss</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst SO, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly;</li> <li>3. Supervise the implementation of</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the SO until the exceedance</li> </ol>

	<p>the remedial actions to be taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>	<p>remedial measures.</p>	<p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>is abated.</p>
--	--	---------------------------	--	-------------------

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, SO – Supervising Office



## Event / Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	SO	CONTRACTOR
Action Level	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Notify IEC and Contractor;</li> <li>3. Report the results of investigation to the IEC, SO and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the SO accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, SO, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst SO, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly;</li> <li>3. Supervise the implementation of</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> </ol>

EVENT	ACTION			
	ET	IEC	SO	CONTRACTOR
	<p>6. Inform IEC, SO and EPD the causes and actions taken for the exceedances;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>	<p>remedial measures.</p>	<p>noise problem;</p> <p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the SO until the exceedance is abated.</p>

### Event and Action Plan for Water Quality

Event	ET Leader	IEC	SO	Contractor
Action level being exceeded by one sampling day	<p>Repeat <i>in situ</i> measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor and SO;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods.</p>	<p>Check monitoring data submitted by ET and Contractor's working methods.</p>	<p>Confirm receipt of notification of non-compliance in writing;</p> <p>Notify Contractor.</p>	<p>Inform the SO and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Amend working methods if appropriate.</p>
Action level being exceeded by two or more consecutive sampling days	<p>Repeat measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor, SO and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Ensure mitigation measures are implemented;</p> <p>Increase the monitoring frequency to daily until no exceedance of Action level;</p>	<p>Check monitoring data submitted by ET and Contractor's working method;</p> <p>Discuss with ET and Contractor on possible remedial actions;</p> <p>Review the proposed mitigation measures submitted by Contractor and advise the SO accordingly;</p> <p>Supervise the implementation of mitigation measures.</p>	<p>Discuss with IEC on the proposed mitigation measures;</p> <p>Ensure mitigation measures are properly implemented;</p> <p>Assess the effectiveness of the implemented mitigation measures.</p>	<p>Inform the Supervising Officer and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Check all plant and equipment and consider changes of working methods;</p> <p>Submit proposal of additional mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO;</p> <p>Implement the agreed mitigation measures.</p>
Limit level being exceeded by one sampling day	<p>Repeat measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor, SO and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Discuss mitigation measures with IEC, SO and Contractor;</p>	<p>Check monitoring data submitted by ET and Contractor's working method;</p> <p>Discuss with ET and Contractor on possible remedial actions;</p> <p>Review the proposed mitigation measures submitted by Contractor and advise the SO accordingly.</p>	<p>Confirm receipt of notification of failure in writing;</p> <p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</p> <p>Request Contractor to review the working methods.</p>	<p>Inform the SO and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Check all plant and equipment and consider changes of working methods;</p> <p>Submit proposal of mitigation measures to SO within 3 working days of notification and discuss with ET,</p>

Event	ET Leader	IEC	SO	Contractor
				IEC and SO.
Limit level being exceeded by two or more consecutive sampling days	<p>Repeat measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor, SO and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Discuss mitigation measures with IEC, SO and Contractor;</p> <p>Ensure mitigation measures are implemented;</p>	<p>Check monitoring data submitted by ET and Contractor's working method;</p> <p>Discuss with ET and Contractor on possible remedial actions;</p> <p>Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the SO accordingly;</p> <p>Supervise the implementation of mitigation measures.</p>	<p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</p> <p>Request Contractor to critically review the working methods;</p> <p>Make agreement on the mitigation measures to be implemented;</p> <p>Ensure mitigation measures are properly implemented;</p> <p>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</p>	<p>Take immediate action to avoid further exceedance;</p> <p>Submit proposal of mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO;</p> <p>Implement the agreed mitigation measures;</p> <p>Resubmit proposals of mitigation measures if problem still not under control;</p> <p>As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</p>

**Event Action Plan for Dolphin Monitoring**

Event	ET Leader	IEC	ER / SOR	Contractor
Action Level	<ol style="list-style-type: none"> <li>1. Repeat statistical data analysis to confirm findings.</li> <li>2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&amp;A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences.</li> <li>3. Identify source(s) of impact.</li> <li>4. Inform the IEC, ER/SOR and Contractor,</li> <li>5. Check monitoring data.</li> <li>6. Review to ensure all the dolphin protective measure are fully and properly implemented and advise on additional measures if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET and Contractor.</li> <li>2. Discuss monitoring results and findings with the ET and the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss monitoring data with the IEC and any other measures proposed by the ET.</li> <li>2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER/SOR and confirm notification of the non-compliance in writing.</li> <li>2. Discuss with the ET and the IEC to propose measures to the IEC and the ER/SOR.</li> <li>3. Implement the agreed measures.</li> </ol>

Event	ET Leader	IEC	ER / SOR	Contractor
Limit Level	<ol style="list-style-type: none"> <li>1. Repeat statistical data analysis to confirm findings.</li> <li>2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&amp;A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences.</li> <li>3. Identify source(s) of impact.</li> <li>4. Inform the IEC, ER/SOR and Contractor of findings,</li> <li>5. Check monitoring data.</li> <li>6. Repeat reviewing to ensure all the dolphin protective measure are fully and properly implemented and advise on additional measures if necessary.</li> <li>7. If the ET proves that the source of impact is caused by any of the construction activity by the works contract, the ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor for necessity of additional dolphin monitoring, and/or any other potential mitigation measures (eg, consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activities...etc), and submit to the IEC a proposal of additional dolphin monitoring and/or</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET and Contractor;</li> <li>2. Discuss monitoring results and findings with the ET and the Contractor;</li> <li>3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and other potential mitigation measures.</li> <li>4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor, and advise ER/SOR of the results and findings accordingly.</li> <li>5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures, and advise ER/SOR of the results and findings accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures.</li> <li>2. If ER/SOR is satisfied with proposals for additional dolphin monitoring and/or any other mitigation measures submitted by the ET and Contractor and verified by the IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures.</li> <li>3. Supervise the implementation of additional monitoring and/or any other mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER/SOR and confirm notification of the non-compliance in writing;</li> <li>2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures.</li> <li>3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary.</li> <li>4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.</li> </ol>

	mitigation measures where necessary.			
--	--------------------------------------	--	--	--

---

---

**APPENDIX H  
UPDATED ENVIRONMENTAL  
MITIGATION IMPLEMENTATION  
SCHEDULE (EMIS)**

---

---



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
<b>Air Quality</b>							
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	^
S5.5.6.2	A2	2) Proper watering of exposed spoil should be undertaken throughout the construction phase: <ul style="list-style-type: none"> <li>• Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>• Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>• A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> <li>• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	^  *  ^  ^  ^  *
S5.5.6.2	A2	<ul style="list-style-type: none"> <li>• When there are open excavation and reinstatement works, hoarding</li> </ul>	Good construction site	Contractor	All construction	Construction	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</p> <ul style="list-style-type: none"> <li>• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>• Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>• Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> </ul>	<p>practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.</p>		sites	stage	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
S5.5.6.2	A2	<ul style="list-style-type: none"> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	N/A  ^  N/A
S5.5.6.3	A3	3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.	Control construction dust	Contractor	All construction sites	Construction stage	^
S5.5.6.4	A5	5) Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor	Selected representative dust monitoring station	Construction stage	^
S5.5.7.1	A6	The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant: <ul style="list-style-type: none"> <li>Loading, unloading, handling, transfer or storage of any dusty</li> </ul>	Monitor the 24 hr and 1hr TSP levels at the representative dust	Contractor	Selected representative dust	Construction stage	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>materials should be carried out in totally enclosed system;</p> <ul style="list-style-type: none"> <li>All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</li> <li>Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</li> <li>The materials which may generate airborne dusty emissions should be wetted by water spray system;</li> <li>All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</li> <li>All conveyor transfer points should be totally enclosed;</li> <li>All access and route roads within the premises should be paved and wetted; and</li> <li>Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</li> </ul>	<p>monitoring stations to ensure compliance with relevant criteria throughout the construction period.</p>		monitoring station		<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
S5.5.2.7	A7	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <ul style="list-style-type: none"> <li>All road surface within the barging facilities will be paved;</li> <li>Dust enclosures will be provided for the loading ramp;</li> <li>Vehicles will be required to pass through designated wheels wash facilities; and</li> <li>Continuous water spray at the loading points.</li> </ul>	Control construction dust	Contractor	All construction sites	Construction stage	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
<b>Construction Noise (Air borne)</b>							
S6.4.10	N1	1) Use of good site practices to limit noise emissions by considering the	Control construction airborne	Contractor	All construction	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>following:</p> <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	noise by means of good site practices		sites	stage	^  ^  ^  ^  ^
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	^
S6.4.12	N3	3) Install movable noise barriers (typically density @14kg/m <sup>2</sup> ), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	*
S6.4.13	N4	4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM	Reduce the noise levels of	Contractor	For plant items	Construction	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		standards.	plant items		listed in Appendix 6D of the EIA report at all construction sites	stage	
S6.4.14	N5	5) Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	^
	N6	6) Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	^
<b>Waste Management (Construction Waste)</b>							
S8.3.8	WM1	<p><u>Construction and Demolition Material</u></p> <p>The following mitigation measures should be implemented in handling the waste:</p> <ul style="list-style-type: none"> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;</li> <li>Implement a trip-ticket system for each works contract to ensure that</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	^ ^ ^ ^ ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>the disposal of C&amp;D materials are properly documented and verified; and</p> <ul style="list-style-type: none"> <li>Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – “Environmental Management on Construction Sites” to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> <li>In addition, disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation</li> </ul>					<p>^</p> <p>^</p>
S8.3.9 - S8.3.11	WM2	<p><u>C&amp;D Waste</u></p> <ul style="list-style-type: none"> <li>Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.</li> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different</li> </ul>	<p>Good site practice to minimize the waste generation and recycle the C&amp;D materials as far as practicable so as to reduce the amount for final disposal</p>	Contractor	All construction sites	Construction stage	<p>^</p> <p>*</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		areas of the sites should be considered for such segregation and storage.					
S8.2.12- S8.3.15	WM3	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	*  ^  ^  *



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.					
S8.3.16	WM4	<u>Sewage</u> <ul style="list-style-type: none"> <li>• Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.</li> </ul>	Proper handling of sewage from worker to avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	^
S8.3.17	WM5	<u>General Refuse</u> <ul style="list-style-type: none"> <li>• General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.</li> <li>• A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</li> <li>• Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.</li> <li>• Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminum cans,</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	^  ^  ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>plastic bottles etc., should be provided.</p> <ul style="list-style-type: none"> <li>• Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.</li> </ul>					^
<b>Water Quality (Construction Phase)</b>							
S9.11.1 – S9.11.1.2	W1	<ul style="list-style-type: none"> <li>• Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of dredging/backfilling, as well as protection measures. Details of the measures are provided below and summarised in the Environmental Mitigation Implementation Schedule in EM&amp;A Manual.</li> <li>• Export for dredged spoils from NWWCZ avoiding exerting high demand on the disposal facilities in the NWWCZ and, hence, minimise potential cumulative impacts;</li> <li>• For the marine viaducts of HKLR, the bored piling will be undertaken within a metal casing;</li> <li>• where public fill is proposed for filling below -2.5mPD, the fine content in the public fill will be controlled to 25%;</li> <li>• single layer silt curtains will be applied around all works;</li> <li>• during the first two months of dredging work for HKLR, the silt-removal efficiency of the silt-curtains shall be verified by examining the results of water quality monitoring points. The water quality monitoring points to be selected for the above shall be those close to the locations of the initial period of dredging work. Details in this regard shall be determined by the ENPO to be established,</li> </ul>	To control construction water quality	Contractor	During seawall dredging and filling	Construction stage	^  ^  N/A  ^  N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>taking account of the Contractor's proposed actual locations of his initial period of dredging work.</p> <ul style="list-style-type: none"> <li>• silt curtain shall be fully maintained throughout the works.</li> </ul> <p>In addition, dredging operations should be undertaken in such a manner as to minimise resuspension of sediments. Standard good dredging practice measures should, therefore, be implemented including the following requirements which should be written into the dredging contract.</p> <ul style="list-style-type: none"> <li>• trailer suction hopper dredgers shall not allow mud to overflow;</li> <li>• use of Lean Material Overboard (LMOB) systems shall be prohibited;</li> <li>• mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted;</li> <li>• barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;</li> <li>• any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;</li> <li>• loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;</li> <li>• excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;</li> <li>• adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;</li> </ul>					<p style="text-align: center;">*</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>all vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and</li> <li>the works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.</li> </ul>					<p>^</p> <p>^</p>
S9.11.1.3	W2	<p><u>Land Works</u></p> <p>General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> <li>wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;</li> <li>sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided;</li> <li>storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;</li> <li>silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including</li> </ul>	To control construction water quality	Contractor	During seawall dredging and filling	Construction stage	<p>*</p> <p>N/A</p> <p>*</p> <p>*</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>specifically at the onset of and after each rainstorm;</p> <ul style="list-style-type: none"> <li>• temporary access roads should be surfaced with crushed stone or gravel;</li> <li>• rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;</li> <li>• measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;</li> <li>• open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;</li> <li>• manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers;</li> <li>• discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;</li> <li>• all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit;</li> <li>• wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain;</li> <li>• the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel;</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects;</li> <li>vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal;</li> <li>the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately;</li> <li>waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance;</li> <li>all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and</li> <li>surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.</li> </ul>					<p>^</p> <p>N/A</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
S9.14	W3	Implement a water quality monitoring programme	Control water quality	Contractor	At identified monitoring location	During construction period	^
<b>Ecology (Construction Phase)</b>							
S10.7	E1	<ul style="list-style-type: none"> <li>Good site practices to avoid runoff entering woodland habitats in Scenic Hill</li> </ul>	Avoid potential disturbance on habitat of Romer's Tree	Designer; Contractor	Scenic Hill	During construction	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Reinstate works areas in Scenic Hill</li> <li>Avoid stream modification in Scenic Hill</li> </ul>	Frog in Scenic Hill				N/A ^
S10.7	E2	<ul style="list-style-type: none"> <li>Use closed grab in dredging works.</li> <li>Install silt curtain during the construction.</li> <li>Limit dredging and works fronts.</li> <li>Good site practices</li> <li>Strict enforcement of no marine dumping.</li> <li>Site runoff control</li> <li>Spill response plan</li> </ul>	Minimise marine water quality impacts	Contractor	Seawall,	During construction	^ ^ ^ ^ ^ ^
S10.7	E3	<ul style="list-style-type: none"> <li>Reprovision of replacement Artificial Reefs (of the same volume as the existing ARs inside Marine Exclusion Zone)</li> </ul>	Mitigate water quality impacts on the existing ARs	Project proponent	To be determined	Construction phase or operation phase	N/A
S10.7	E4	Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater	Prevent Sedimentation from Land-based works areas	Contractor	Land-based works areas	During construction	^
S10.7	E5	Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time	Prevent disturbance to terrestrial fauna and habitats	Contractor	Land-based works areas	During construction	^
S10.7	E6	<ul style="list-style-type: none"> <li>Dolphin Exclusion Zone;</li> <li>Dolphin watching plan</li> </ul>	Minimize temporary marine habitat loss impact to dolphins	Contractor	Marine works	During marine works	^ ^
S10.7	E7	<ul style="list-style-type: none"> <li>Decouple compressors and other equipment on working vessels</li> <li>Avoidance of percussive piling</li> <li>Marine underwater noise monitoring</li> </ul>	Minimise marine noise impacts on dolphins	Contractor	Marine works	During marine works	^ ^ ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Temporal suspension of drilling bored pile casing in rock during peak dolphin calving season in May and June</li> </ul>					N/A
S10.7	E8	<ul style="list-style-type: none"> <li>Control vessel speed</li> <li>Skipper training.</li> <li>Predefined and regular routes for working vessels; avoid Brothers Islands.</li> </ul>	Minimise marine traffic disturbance on dolphins	Contractor	Marine traffic	During marine works	^ ^ ^
S10.10	E9	<ul style="list-style-type: none"> <li>Dolphin vessel monitoring</li> </ul>	Minimise marine traffic disturbance on dolphins	Contractor	North Lantau and West Lantau	Prior to construction, during construction, and 1 year after operation	^
<b>Fisheries</b>							
S11.7	F1	<ul style="list-style-type: none"> <li>Reprovision of replacement Artificial Reefs(of the same volume as the existing ARs inside Marine Exclusion Zone)</li> </ul>	Mitigate water quality impacts on the existing ARs	Project proponent	To be determined	Construction phase or operation phase	N/A
S11.7	F2	<ul style="list-style-type: none"> <li>Reduce re-suspension of sediments</li> <li>Limit dredging and works fronts.</li> <li>Good site practices</li> <li>Strict enforcement of no marine dumping</li> <li>Spill response plan</li> </ul>	Minimise marine water quality impacts	Contractor	Seawall,	During construction	^ ^ ^ ^ ^
<b>Landscape &amp; Visual (Construction Phase)</b>							
S14.3.3.3	LV2	<p>Mitigate both Landscape and Visual Impacts</p> <ul style="list-style-type: none"> <li>G1. Grass-hydroseed bare soil surface and stock pile areas.</li> </ul>	Minimise visual & landscape impact	Contractor	HKLR	Construction stage	N/A



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>• G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic.</li> <li>• G3. For HKLR, providing aesthetic design on the viaduct, tunnel portals, at-grade roads (e.g. subtle colour tone and slim form for viaduct, featured form of tunnel portals, roadside planting along at-grade roads and landscape berm on) to beautify the HKLR alignment.</li> <li>• G5. Vegetation reinstatement and upgrading to disturbed areas.</li> <li>• G6. Maximize new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed.</li> <li>• G7. Provide planting area around peripheral of and within HKLR for tree screening buffer effect.</li> <li>• G8. Plant salt tolerant native tree and shrubs etc along the planter strip at affected seawall.</li> <li>• G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt “natural-look” by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance “natural-look” of the new coastline (see Figure 14.4.2 for example).</li> </ul>					<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
S14.3.3.3	LV3	<p><u>Mitigate Visual Impacts</u></p> <ul style="list-style-type: none"> <li>• V1.Minimize time for construction activities during construction period.</li> <li>• V2.Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKLR construction.</li> </ul>					<p>^</p> <p>^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
<b>EM&amp;A</b>							
S15.2.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Project Proponent	All construction sites	Construction stage	^
S15.5 - S15.6	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.	Perform environmental monitoring & auditing	Contractor	All construction sites	Construction stage	^  ^  ^

Remarks: ^ Compliance of mitigation measure  
 \* Recommendation was made during site audit but improved/rectified by the contractor  
 N/A Not Applicable at this stage as no such site activities were conducted in the reporting month (e.g. concrete batching plan, barging point, seawall dredging and filling, bored piling, landscaping works etc)

---

---

**APPENDIX I  
SITE AUDIT SUMMARY**

---

---

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	131203
Date	3 December 2013 (Tuesday)
Time	9:30-11:25

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
131203-R05	• To remove the plant equipment which placed at near the sea at Portion A (P96).	B21
131203-R06	• Provide mitigation measures to avoid the muddy water directly discharging to the gully at P92.	B16
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
131203-R03	• Provide water spray for the breaking works at Portion C.	D14
	<b>D. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Waste / Chemical Management</b>	
131203-R01	• Provide drip tray for the chemical containers at Portion C.	F3i.
131203-R02	• Clear the accumulated wastes at the waste skip at Portion C.	F4ii.
	<b>F. Permits/Licences</b>	
131203-R04	• To replace the incomplete environmental permit at Portion C.	G5
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 131129), all environmental deficiencies were improved/rectified by contractor during the site inspection.	

	Name	Signature	Date
Recorded by	Ivy Tam		3 December 2013
Checked by	Dr. Priscilla Choy		3 December 2013

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	131210
Date	10 December 2013 (Tuesday)
Time	9:00-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
<b>A. Water Quality</b>		
131210-R01	• Clear the floating wastes inside the silt curtain at P19.	B21
131210-R02	• Clear the silt and debris at the platform at P19.	B20
<b>B. Ecology</b>		
	• No environmental deficiency was identified during site inspection.	
<b>C. Air Quality</b>		
	• No environmental deficiency was identified during site inspection.	
<b>D. Noise</b>		
131210-R04	• Provide acoustic decoupling measures for the generator at P42.	E7
<b>E. Waste / Chemical Management</b>		
131210-R03	• To plug the hole of drip tray at P42.	F9
131210-R05	• The empty chemical containers should be disposed separately as chemical waste at P47.	F2i.
<b>F. Permits/Licences</b>		
	• No environmental deficiency was identified during site inspection.	
<b>G. Others</b>		
	• Follow-up on previous site audit session (Ref. No. 131203), all environmental deficiencies were improved/rectified by contractor during the site inspection.	

	Name	Signature	Date
Recorded by	Ivy Tam		10 December 2013
Checked by	Dr. Priscilla Choy		10 December 2013

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary  
Inspection Information

Checklist Reference Number	131217
Date	17 December 2013 (Tuesday)
Time	9:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
<b>A. Water Quality</b>		
131217-R01	• Insufficient wastewater treatment facilities during rainstorm was observed at Portion C. The Contractor was reminded to review the capacity of the de-silting tank to ensure the discharge is comply with discharge license.	B3iii. & iv.
131217-R02	• To remove the plant equipment which placed at near the sea at P98.	B21
131217-R04	• Properly cover the stockpile of soil at Portion C.	B6
<b>B. Ecology</b>		
• No environmental deficiency was identified during site inspection.		
<b>C. Air Quality</b>		
131217-R04	• Properly cover the stockpile of soil at Portion C.	D7
<b>D. Noise</b>		
• No environmental deficiency was identified during site inspection.		
<b>E. Waste / Chemical Management</b>		
131217-R03	• Clear the oil spillage at near the temporary drain at Portion C.	F8
<b>F. Permits/Licences</b>		
• No environmental deficiency was identified during site inspection.		
<b>G. Others</b>		
• Follow-up on previous site audit session (Ref. No. 131210), all environmental deficiencies were improved/rectified by contractor during the site inspection.		

	Name	Signature	Date
Recorded by	Ivy Tam		17 December 2013
Checked by	Dr. Priscilla Choy		17 December 2013

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	131224
Date	24 December 2013 (Tuesday)
Time	9:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
131224-R01	• To review the capacity of sedimentation tank at Portion C.	B3iii. & iv.
131224-R02	• To clear the wheel washing bay at Portion C.	B10iv.
131224-R03	• To direct the silty water to sedimentation facilities before discharging out at Portion C (site exit) and Portion A (P94).	B3
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
131224-R04	• Properly cover the stockpiles of soil at Portion C.	D7
	<b>D. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Waste / Chemical Management</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>F. Permits/Licences</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 131217), follow-up action is needed for the items, 131217-R01 and 131217-R04 which are renamed as 131224-R01 and 131224-R04 respectively.	

	Name	Signature	Date
Recorded by	Ivy Tam		24 December 2013
Checked by	Dr. Priscilla Choy		24 December 2013

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	131231
Date	31 December 2013 (Tuesday)
Time	13:30-15:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>D. Noise</b>	
131231-R01	• Provide acoustic decoupling measures for the air compressor at P77.	E7
	<b>E. Waste / Chemical Management</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>F. Permits/Licences</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Others</b>	
131231-R02	• To replace the damage banner which indicate the type of marine sediment of the barge (B22338Y). • Follow-up on previous site audit session (Ref. No. 131224), follow-up action is needed for the items, 131224-R01.	

	Name	Signature	Date
Recorded by	Ivy Tam		31 December 2013
Checked by	Dr. Priscilla Choy		31 December 2013



Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140107
Date	7 January 2014 (Tuesday)
Time	9:00-11:50

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
140107-R01	• Properly deploy the silt curtain at P104 to P107.	B25
140107-R04	• To deploy the silt curtain during the cofferdam construction at P74.	B24
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>D. Noise</b>	
140107-R05	• Provide acoustic decoupling measures for the generator at P74.	E7
	<b>E. Waste / Chemical Management</b>	
140107-R02	• Provide drip tray for the generator at P0.	F9
140107-R03	• To seal the hole of the drip tray and clear the oil leakage at P0.	F9
	<b>F. Permits/Licences</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 131231), all environmental deficiencies were improved/rectified by contractor during the site inspection.	

	Name	Signature	Date
Recorded by	Ivy Tam		7 January 2014
Checked by	Dr. Priscilla Choy		7 January 2014

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140114
Date	14 January 2014 (Tuesday)
Time	9:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
140114-R02	• Properly cover the waste skip to avoid the wastes blown by wind.	D7
	<b>D. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Waste / Chemical Management</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>F. Permits/Licences</b>	
140114-R01	• To replace the incomplete Construction Noise Permit at WA4.	G1
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 140107), follow up action is need for the item 140107-R05.	

	Name	Signature	Date
Recorded by	Ivy Tam		14 January 2014
Checked by	Dr. Priscilla Choy		14 January 2014

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140121
Date	21 January 2014 (Tuesday)
Time	9:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
<b>A. Water Quality</b>		
140121-R03	• Properly deploy the silt curtain at near P107.	B25
140121-R05	• To remove the equipment away from the marine water at near P81.	B21
<b>B. Ecology</b>		
	• No environmental deficiency was identified during site inspection.	
<b>C. Air Quality</b>		
140121-R01	• Properly cover the stockpiles of soil at Portion C.	D7
<b>D. Noise</b>		
	• No environmental deficiency was identified during site inspection.	
<b>E. Waste / Chemical Management</b>		
140121-R02	• Clear the oil leakage at near the generator and threading machine at Portion C.	F8
140121-R04	• Provide drip tray for the oil containers at P104.	F9
<b>F. Permits/Licences</b>		
	• No environmental deficiency was identified during site inspection.	
<b>G. Others</b>		
	• Follow-up on previous site audit session (Ref. No. 140114), all environmental deficiencies were improved/rectified by contractor during the site inspection. Follow up action is need for the item 140107-R05.	

	Name	Signature	Date
Recorded by	Ivy Tam		21 January 2014
Checked by	Dr. Priscilla Choy		21 January 2014

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140128
Date	28 January 2014 (Tuesday)
Time	13:30-15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
140128-R04	• Properly deploy the silt curtain at near P107 and the gap at the silt curtain should be avoided.	B25
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
140128-R02	• Properly cover the stockpiles of soil at Portion C.	D7
	<b>D. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Waste / Chemical Management</b>	
140128-R01	• To remove the construction materials at near the trees at Portion C and Portion A (P103).	F7
140128-R03	• Clear the oil leakage at near the threading machine at Portion C.	F8
	<b>F. Permits/Licences</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 140121), Follow up action is need for the item 140121-R01, R02 and R03 which renamed as 140128-R02, R03 and R04 respectively.	

	Name	Signature	Date
Recorded by	Ivy Tam		28 January 2014
Checked by	Dr. Priscilla Choy		28 January 2014

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140205
Date	5 February 2014 (Wednesday)
Time	9:30-11:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
140205-R04	• To avoid the leakage of muddy water to the sea at P93.	B22
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
140205-R02	• To cover the wastes skip at WA3.	D7
	<b>D. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Waste / Chemical Management</b>	
140205-R01	• To improve the chemical waste storage area at WA3 in accordance with code of practice on the Packaging, labeling and storage of chemical wastes.	F2i. and 2iii.
140205-R03	• Clear and avoid the oil leakage at P101.	F8
	<b>F. Permits/Licences</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 140128), all environmental deficiencies were improved/rectified by contractor during the site inspection.	

	Name	Signature	Date
Recorded by	Ivy Tam		5 February 2014
Checked by	Dr. Priscilla Choy		5 February 2014

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140211
Date	11 February 2014 (Tuesday)
Time	9:30-12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
140211-R02	<ul style="list-style-type: none"><li>To repair the silt curtain and clear the polystyrene granule at P57.</li></ul>	B21 & 25
	<b>B. Ecology</b>	
	<ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>C. Air Quality</b>	
	<ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>D. Noise</b>	
140211-O01	<ul style="list-style-type: none"><li>Part of the noise barrier was damaged at P18. The Contractor was reminded to repair it before the commencement of construction works during the restricted hours.</li></ul>	E7
	<b>E. Waste / Chemical Management</b>	
	<ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>F. Permits/Licences</b>	
	<ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>G. Others</b>	
	<ul style="list-style-type: none"><li>Follow-up on previous site audit session (Ref. No. 140205), all environmental deficiencies were improved/rectified by contractor during the site inspection.</li></ul>	

	Name	Signature	Date
Recorded by	Ivy Tam		11 February 2014
Checked by	Dr. Priscilla Choy		11 February 2014

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	140218
Date	18 February 2014 (Tuesday)
Time	9:30-12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
<b>A. Water Quality</b>		
140218-R01	• To repair the silt curtain at P36.	B25
140218-R02	• Provide sand bag bund at the barge to avoid leaking muddy water to the sea at P36.	B20
140218-R03	• Clear the leakage of muddy water at near the silo at P36.	B22
<b>B. Ecology</b>		
	• No environmental deficiency was identified during site inspection.	
<b>C. Air Quality</b>		
	• No environmental deficiency was identified during site inspection.	
<b>D. Noise</b>		
140218-R04	• To repair the noise barrier at the silo at P36.	E7
<b>E. Waste / Chemical Management</b>		
	• No environmental deficiency was identified during site inspection.	
<b>F. Permits/Licences</b>		
	• No environmental deficiency was identified during site inspection.	
<b>G. Others</b>		
	• Follow-up on previous site audit session (Ref. No. 140211), all environmental deficiencies were improved/rectified by contractor during the site inspection.	

	Name	Signature	Date
Recorded by	Ivy Tam		18 February 2014
Checked by	Dr. Priscilla Choy		18 February 2014

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary  
Inspection Information

Checklist Reference Number	140228
Date	28 February 2014 (Friday)
Time	13:30-15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b>A. Water Quality</b>	
140228-R01	• Clear the sand materials at the platform at P70.	B20
	<b>B. Ecology</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>C. Air Quality</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>D. Noise</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>E. Waste / Chemical Management</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>F. Permits/Licences</b>	
	• No environmental deficiency was identified during site inspection.	
	<b>G. Others</b>	
	• Follow-up on previous site audit session (Ref. No. 140218), all environmental deficiencies were improved/rectified by contractor during the site inspection.	

	Name	Signature	Date
Recorded by	Ivy Tam		28 February 2014
Checked by	Dr. Priscilla Choy		28 February 2014



---

---

**APPENDIX J  
WASTE GENERATION IN THE  
REPORTING PERIOD**

---

---



## Appendix: C6 Monthly Summary Waste Flow Table

Name of Department: HyD

Contract No.: HY/2011/09

### Monthly Summary Waste Flow Table for 2014 (Year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated <sup>11</sup>	Hard Rock and Large Broken Concrete <sup>6</sup>	Reused in the Contract <sup>8,9</sup>	Reused in other Projects <sup>5,8,9</sup>	Disposed as Public Fill <sup>7</sup>	Imported Fill <sup>6,7,8,9</sup>	Metals	Paper/ cardboard packaging	Plastics <sup>3</sup>	Chemical Waste	Others, e.g. general refuse <sup>8,9</sup>
	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 kg )	( in '000 kg )	( in '000 kg )	( in '000 m <sup>3</sup> )
Jan	2.592	0.000	0.124	0.449	2.020	0.000	0.000	0.272	0.000	0.000	0.169
Feb	2.152	0.000	To be updated	0.682	1.470	0.000	0.000	0.756	0.000	0.000	0.117
Mar											
Apr											
May											
Jun											
<b>Sub-Total</b>	<b>4.744</b>	<b>0.000</b>	<b>0.124</b>	<b>1.131</b>	<b>3.490</b>	<b>0.000</b>	<b>0.000</b>	<b>1.028</b>	<b>0.000</b>	<b>0.000</b>	<b>0.286</b>
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
<b>Total</b>	<b>4.744</b>	<b>0.000</b>	<b>0.124</b>	<b>1.131</b>	<b>3.490</b>	<b>0.000</b>	<b>0.000</b>	<b>1.028</b>	<b>0.000</b>	<b>0.000</b>	<b>0.286</b>



Forecast of Total Quantities of C&D Materials to be Generated from the Contract <sup>10</sup>										
Total Quantity Generated <sup>11</sup>	Hard Rock and Large Broken Concrete <sup>6</sup>	Reused in the Contract <sup>8,9</sup>	Reused in other Projects <sup>5,8,9</sup>	Disposed as Public Fill <sup>7</sup>	Imported Fill <sup>6,7,8,9</sup>	Metals	Paper/ cardboard packaging	Plastics <sup>3</sup>	Chemical Waste	Others, e.g. general refuse <sup>8,9</sup>
( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 m <sup>3</sup> )	( in '000 kg )	( in '000 kg )	( in '000 kg )	( in '000 m <sup>3</sup> )
24.000	121.054	0.000	121.054	2.000	22.000	0.000	9.681	0.000	64.224	2.940

Notes:

- (1) The performance targets are given in ER Appendix 8J Clause 14 and the EM&A Manual.
- (2) The waste flow table shall also include C&D materials to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (ER Part 8 Clause 8.8.5 (d) (ii) refers).
- (5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (CAP354).
- (6) According to the EIA Appendix 8B, the density of rock (bulked) is 2.0 tonnes/m<sup>3</sup>.
- (7) According to the EIA Appendix 8B, the density of soil (bulked) is 1.8 tonnes/m<sup>3</sup>.
- (8) Assuming the loading quantities of a 30-tonne truck is 8.0m<sup>3</sup>.
- (9) Assuming the loading quantities of a 24-tonne truck is 6.5m<sup>3</sup>.
- (10) The forecast of C&D materials to be generated from the Contract is sourced from the works program in September 2013.
- (11) The volume of Total Quantity Generated means the volume of Hard Rock and Large Broken Concrete+Disposed as Public Fill+Imported Fill-Reused in the Contract-Reused in other Projects.

---

---

**APPENDIX K**  
**SUMMARY OF EXCEEDANCE**

---

---

**Contract No. HY/2011/09**

**Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road –  
Section between HKSAR Boundary and Scenic Hill**

**Exceedance Report**

**(A) Exceedance Report for Air Quality**

<b>Environmental Monitoring</b>	<b>Parameter</b>	<b>No. of Exceedance</b>		<b>No. of Exceedance related to the Construction Activities of this Contract</b>	
		<b>Action Level</b>	<b>Limit Level</b>	<b>Action Level</b>	<b>Limit Level</b>
Air Quality	1-hr TSP	0	0	0	0
	24-hr TSP	4	0	0	0

**(B) Exceedance Report for Construction Noise  
(NIL in the reporting period)**

**(C) Exceedance Report for Water Quality**

<b>Environmental Monitoring</b>	<b>Parameter</b>	<b>No. of Exceedance</b>		<b>No. of Exceedance related to the Construction Activities of this Contract</b>	
		<b>Action Level</b>	<b>Limit Level</b>	<b>Action Level</b>	<b>Limit Level</b>
Water Quality	Dissolved Oxygen (DO) (Surface & Middle)	0	0	0	0
	Dissolved Oxygen (DO) (Bottom)	0	0	0	0
	Turbidity	10	18	0	0
	Suspended Solids (SS)	40	27	0	0

**(D) Exceedance Report for Line-transect Vessel Surveys  
(NIL in the reporting period)**

---

---

**APPENDIX L  
COMPLAINT LOG**

---

---

**Appendix L - Complaint Log**

Log Ref.	Location	Received Date	Details of Complaint	Investigation/ Mitigation Action	Status
Com-2013-04-001	Near Tung Chung New Development Pier	8 April 2013	EPD received the complaint on 8 April 2013. The complainant complained about oil was dumped from various vessels operating for Hong Kong-Zhuhai-Macao Bridge Hong Kong (HZMB HK) Projects near Tung Chung New Development Pier over the past few months.	1) The vessels photos in the complainant's photo are not the working vessels under Contract No. HK/2011/09. 2) No oil dumped from Contract No. HK/2011/09's working vessels was observed according to ET's site inspection conducted on 9 April 2013 at near Tung Chung New Development Ferry Pier. 3) Joint site inspection (DCVJV and ARUP) was conducted on 10 April 2013 and confirmed that Contract No. HY/2011/09's vessels are not involved the complaint case. 4) DCVJV will keep remind their boat crews not discharging contaminated effluent directly into the sea.	Closed
Com-2013-05-001	WA6	2 May 2013	ARUP received the complaint on 2 May 2013. The complainant alleged the noise nuisance was generated from the Works Area	The site diary report was reviewed and confirmed that no works were carried out at WA6 on 1 May 2013. In addition, no noise was heard from	Closed

			WA6 at around 13:00 on 1 May 2013 (Wednesday).	WA6 according to the security guard who on duty at WA6 on 1 May 2013. Based on the information provided, the complaint regarding the construction noise at WA6 is not considered justifiable.	
Com-2013-05-002	WA6	18 May 2013	ARUP received the complaint on 18 May 2013. The complainant advised that the noise nuisance due to loading of metal parts at barge near the seawall of Works Area WA6 early morning (around 8:45a.m) on 18 May 2013 (Saturday).	Based on the record of site activities at WA6 on 18 May 2013, 4 metal plates and 2 oxygen-acetylene set were lifted onto a derrick boat “Chiu Kee” by a crane near seawall at WA6 in the morning on that day. Such operation was commenced around 8:40a.m and completed in 10 minutes during the normal construction working hour (0700 – 1900 Monday to Saturday). However, the duration of aforesaid activities is very short and infrequent. Nevertheless, the Contractor was reminded to strengthen their site supervision and provide training for the workers regularly to increase awareness of their environmental responsibilities to minimize the noise impact to the nearby residents and the specific mitigation measures for the complaint including but not limited to:- <ul style="list-style-type: none"> <li>• To place wooden planks or rubber</li> </ul>	Closed



				<p>mats on ground for loading and unloading heavy or metal objects; and</p> <ul style="list-style-type: none"> <li>• To deploy professional personnel to supervise the works.</li> </ul>	
Com-2013-05-003	Near Tung Chung New Development Pier	18 May 2013	<p>EPD received the public complaint on 18 May 2013. This complaint was a follow-up of a previous complaint received by EPD on 8 April 2013 (Com-2013-04-001).</p> <p>The complainant complained again about the oil was dumped from various vessels operating for Hong Kong-Zhuhai-Macao Bridge Hong Kong (HZMB HK) Projects near Tung Chung New Development Pier over the past months.</p>	<p>After receiving the complaint, additional site inspection was conducted at near Tung Chung New Development Pier on 30 May 2013 to investigate whether oil dumped was due to Contract No. HY/2011/09's vessels. During the site inspection, three working vessels under Contract No.HY/2011/09 was anchored off near Tung Chung New Development Pier. No oil dumped from Contract No. HY/2011/09's vessels were observed and the water around the vessels was clear.</p> <p>The following mitigation measures have been implemented by DCVJV:</p> <ul style="list-style-type: none"> <li>• DCVJV has sent the letter to the shipping agent to remind them to ensure the vessels under Contract No. HY/2011/09 are in good condition and any oil dumped to sea should be avoided to prevent water pollution.</li> <li>• Provide training to the vessel skippers for prevention of pollution</li> </ul>	Closed

				<p>from ships.</p> <ul style="list-style-type: none"> <li>• DCVJV requested vessel skippers to provide engine oil disposal records</li> </ul> <p>The vessel skippers assured to us that all waste lubricants were sent to waste collectors regularly and no oil discharge into seawater.</p>	
Com-2013-07-001	Southeast Quay of Chek Lap Kok near the junction of Chek Lap Kok South Road and Scenic Road	17 July 2013	<p>The complaint was received by EPD on 17<sup>th</sup> July 2013. According to the EPD's letter, the complainant was concerned for the noise nuisance generated from the operation of concrete lorry mixers during evening and night-time period at Southeast Quay of Chek Lap Kok.</p>	<p>In response to the complaint, ET conducted two times site inspections at Southeast Quay at Chek Lap Kok between 18:45 and 20:30 hours on 23 July 2013 and 20:30 to 22:30 hours on 30 July 2013.</p> <p>During the inspections, the Ro-Ro barge was observed anchored off Southeast Quay at Chek Lap Kok but no concrete lorry mixer was observed throughout the inspection.</p> <p>On 23 July 2013, at about 19:35, one tug boat was observed travelling to Southeast Quay, Chek Lap Kok and left at about 19:40.</p> <p>On 30 July 2013, no tug boat and concrete lorry mixers were observed during the inspection.</p>	Closed

				<p>According to the Contractor, there was no concreting works for the pier sites on 23 July 2013 and therefore no loading and unloading operation at Southeast Quay at Chek Lap Kok.</p> <p>Concreting works were performed at Pier 0 on 30 July 2013. As the Contractor anticipated the arrival time of tug boat and flap-top barge at Southeast Quay will exceed 23:00 hours after the concreting works, they decided to arrange the tug boat and flap-top barge with concrete lorry mixers anchored off around Pier 66 after 23:00 hours. So, no loading and unloading operation at Southeast Quay at Chek Lap Kok was observed.</p> <p>Further night time site inspection was conducted on 22 August 2013 during the loading and unloading operation at Southeast Quay of Chek Lap Kok, the construction works conducted under Contract No. HY/2011/09 complied with the conditions in the CNP No. GW-RS0895-13.</p>	
--	--	--	--	--	--

Com-2013-11-001	Chek Lap Kok (CLK) South Road	16 November 2013	The complaint was received by project customer services on 16 <sup>th</sup> November 2013 regarding the dust problem at Chek Lap Kok (CLK) South Road.	<p>After receiving the complaint, ET conducted the site inspection on 19 and 29 November 2013 to check the appropriate environmental protection and pollution control measures which are properly implemented by the Contractor under HY/2011/09 (DCVJV). The observation are summarized as below:-</p> <ul style="list-style-type: none"> <li>• Dust generation works was conducted by the other Contractor at South East Quay</li> <li>• Proper watering of haul road to avoid dust generation during vehicle / plant equipment movement.</li> <li>• Vehicle washing facilities provided at every site exit at CLK South Road and South Perimeter Road.</li> <li>• No dark smoke was observed emitting from the plant equipments.</li> </ul> <p>Based on the information collected, the complaint of dust problem at Check Lap Kok South Road is considered not related to Contract No. HY/2011/09 as dust suppression</p>	Closed
-----------------	-------------------------------	------------------	--	--	--------

				measures has been properly implemented by the Contractor on site to prevent dust nuisance from the construction activities.	
Com-2014-01-001	Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09)	3 January 2014	The complaint was received by EPD on 3 <sup>rd</sup> January 2014. According to the EPD’s letter, a resident in Tai O District was concerned for the noise nuisance occasionally arising from the hammering or hitting of metals from Contract No. HY/2011/09.	<p>In response to the complaint, ET conducted an ad hoc night time site inspection at P0, P18 and P19 on 14 January 2014 between around 23:00 and 00:30 hours of 15 January 2014.</p> <p>In accordance with the site activities record and site inspections, the construction works conducted under Contract No. HY/2011/09 complied with the conditions in the CNP No. GW-RS1108-13.</p> <p>Nevertheless, the Contractor was advised to strictly follow the conditions of the permit because any deviation from the conditions may lead to cancellation of the permit, subsequent prosecution action and the Authority’s refusal to issue further permit.</p> <p>In addition, the following environmental mitigation measures were recommended:</p>	Closed

				<ul style="list-style-type: none"> <li>Review and adjust the lighting directions of the barge, under safety consideration, to avoid potential visual impacts to residents in vicinities;</li> <li>To ensure the equipment are maintaining in good operation condition; and</li> <li>To strengthen site supervision and provide training for the workers regularly to increase awareness of their environmental responsibilities to minimize the noise impact to the nearby residents and the specific mitigation measures.</li> </ul>	
Com-2014-01-002	Hong Kong- Zhuhai-Macao Bridge	16 January 2014	The complaint was received by HyD's PR Team on 16 January 2014 that the complainant advised that the heavy exhaust fume affecting Tung Chung Crescent.	<p>After receiving the complaint, ET conducted the site inspection on 21 January 2014 to check all the plant equipments which were operated for the construction works and air quality mitigation measures.</p> <p>Based on the information collected, the complaint of heavy exhausts affecting Tung Chung Crescent is considered not related to Contract No. HY/2011/09 due to the following reason(s):-</p>	Closed

				<ol style="list-style-type: none"> <li>1) The work sites at Portion C and South East Quay at Portion A under Contract No. HY/2011/09 are approximately 800m from Tung Chung Crescent. Any unpleasant smell of exhaust fume would not be anticipated.</li> <li>2) No heavy smoke was observed emitting from plants / equipment during the site inspection on 21 January 2014.</li> <li>3) The vehicles and equipments were switched off while not in use.</li> <li>4) All plant and equipment were well maintained and in good operating condition.</li> <li>5) Air quality mitigation measures has been properly implemented by the Contractor on site to prevent dust nuisance from the construction activities.</li> </ol>	
--	--	--	--	--	--