

JOB No.: TCS00670/13



AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED
WORKS

1st QUARTERLY ENVIRONMENTAL MONITORING &
AUDIT SUMMARY REPORT –
(August to October 2013)

PREPARED FOR

CIVIL ENGINEERING AND DEVELOPMENT
DEPARTMENT (CEDD)

Quality Index

| Date | Reference No. | Prepared By | Certified By |
|-----------------|-------------------------|--|--|
| 6 December 2013 | TCS00670/13/600/R0088v2 |  Nicola Hon (Environmental Consultant) |  T.W. Tam (Environmental Team Leader) |

| Version | Date | Description |
|---------|------------------|---|
| 1 | 29 November 2013 | First Submission |
| 2 | 6 December 2013 | Amended against IEC's comments on 5 December 2013 |
| | | |

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

6 December 2013

Our ref: 7076192/L14953/RY/AB/AW/FL/rw
Your ref:

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin
N.T.

By Email & Post

Attention: Mr Kelvin LEE

Dear Sirs

Agreement No. CE 42/2012 (EP)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Quarterly EM&A Summary Report (No. 1) – August to October 2013

With reference to the Quarterly EM&A Report No. 1 for August to October 2013 (Version 2) certified by the ET Leader we received on 6 December 2013, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Section 13.4 of the EM&A Manual.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Ms Winnie MA on tel. 3995 8138 or by email to winnie.ma@smec.com.

Yours faithfully
For and on behalf of
SMEC Asia Limited



Antony WONG
Independent Environmental Checker

| | | | | |
|----|----------|---|-------------------------------|-------------------|
| cc | CEDD/BCP | - | Mr Pui Sang LI / Mr Eric CHAN | by fax: 2714 0103 |
| | AECOM | - | Mr Pat LAM / Mr Perry Yam | by email |
| | SRJV | - | Mr Edwin AU | by email |
| | AUES | - | Mr TW TAM | by email |

EXECUTIVE SUMMARY

ES.01. This is the 1st Quarterly EM&A Summary Report for the “Liantang/Heung Yuen Wai Boundary Control Point and Associated Works” under Environmental Permit No. EP-404/2011/A (hereinafter “the EP”), covering the period from **16 August to 31 October 2013** (hereinafter “Reporting Period”).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

| Environmental Aspect | Environmental Monitoring Parameters / Inspection | Reporting Period | |
|-------------------------------|---|---|-----------------|
| | | Number of Monitoring Locations to undertake | Total Occasions |
| Air Quality | 1-hour TSP | 3 | 144 |
| | 24-hour TSP | 3 | 42 |
| Construction Noise | L _{eq(30min)} Daytime | 2 | 28 |
| Water Quality | Water sampling | 2 | 33 |
| Joint Site Inspection / Audit | IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing | Contract 5 | 11 |

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In this Reporting Period, monitoring results demonstrated that no exceedance of environmental quality criteria recorded in both air quality, construction noise and water quality. The summary of breach of environmental performance is shown below.

| Environmental Aspect | Monitoring Parameters | Action Level | Limit Level | Event & Action | | |
|----------------------|--------------------------------|--------------|-------------|----------------|---------------|--------------------|
| | | | | NOE Issued | Investigation | Corrective Actions |
| Air Quality | 1-hour TSP | 0 | 0 | 0 | 0 | 0 |
| | 24-hour TSP | 0 | 0 | 0 | 0 | 0 |
| Construction Noise | L _{eq(30min)} Daytime | 0 | 0 | 0 | 0 | 0 |
| Water Quality | DO | 0 | 0 | 0 | 0 | 0 |
| | Turbidity | 0 | 0 | 0 | 0 | 0 |
| | SS | 0 | 0 | 0 | 0 | 0 |

ENVIRONMENTAL COMPLAINT

ES.04. No environmental complaints were received under the EM&A Programme in the Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGES

ES.06. No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

ES.07. Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

ES.08. During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.

- ES.09. In addition, the potential water quality impact at the nearby rivers should be highly alerted. The Contractor should prevent muddy water and other water pollutants via site surface water runoff get into the Kong Yiu Channel, water quality mitigation measures should be properly implemented.

TABLE OF CONTENTS

| | | |
|-----------|---|-----------|
| 1. | INTRODUCTION | 1 |
| 1.1. | PROJECT BACKGROUND | 1 |
| 1.2 | REPORT STRUCTURE | 1 |
| 2 | PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS | 2 |
| 2.1 | CONSTRUCTION CONTRACT PACKAGING | 2 |
| 2.2 | PROJECT ORGANIZATION | 3 |
| 2.3 | CONCURRENT PROJECTS | 5 |
| 2.4 | CONSTRUCTION PROGRESS | 5 |
| 2.5 | SUMMARY OF ENVIRONMENTAL SUBMISSIONS | 6 |
| 3 | SUMMARY OF IMPACT MONITORING REQUIREMENTS | 8 |
| 3.1 | GENERAL | 8 |
| 3.2 | MONITORING LOCATIONS | 8 |
| 3.3 | MONITORING LOCATIONS | 8 |
| 3.4 | MONITORING FREQUENCY AND PERIOD | 10 |
| 3.5 | MONITORING EQUIPMENT | 10 |
| 3.6 | MONITORING METHODOLOGY | 12 |
| 3.7 | EQUIPMENT CALIBRATION | 14 |
| 3.8 | DERIVATION OF ACTION/LIMIT (A/L) LEVELS | 15 |
| 3.9 | DATA MANAGEMENT AND DATA QA/QC CONTROL | 16 |
| 4 | AIR QUALITY MONITORING | 17 |
| 4.1 | GENERAL | 17 |
| 4.2 | SUMMARY OF MONITORING RESULTS | 17 |
| 5 | CONSTRUCTION NOISE MONITORING | 18 |
| 5.1 | GENERAL | 18 |
| 5.2 | SUMMARY OF MONITORING RESULTS | 18 |
| 6 | WATER QUALITY MONITORING | 19 |
| 6.1 | GENERAL | 19 |
| 6.2 | SUMMARY OF MONITORING RESULTS | 19 |
| 7 | WASTE MANAGEMENT | 20 |
| 7.1 | GENERAL WASTE MANAGEMENT | 20 |
| 7.2 | RECORDS OF WASTE QUANTITIES | 20 |
| 8 | SITE INSPECTIONS | 21 |
| 8.1 | REQUIREMENTS | 21 |
| 9 | NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS | 22 |
| 9.1 | NON-COMPLIANCE (EXCEEDANCES) | 22 |
| 9.2 | ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION | 22 |
| 10 | IMPLEMENTATION STATUS OF MITIGATION MEASURES | 23 |
| 10.1 | GENERAL REQUIREMENTS | 23 |
| 11 | CONCLUSIONS AND RECOMMENDATIONS | 24 |
| 11.1 | CONCLUSIONS | 24 |
| 11.2 | RECOMMENDATIONS | 24 |

LIST OF TABLES

| | |
|------------|--|
| TABLE 2-1 | STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS |
| TABLE 3-1 | SUMMARY OF EM&A REQUIREMENTS |
| TABLE 3-2 | IMPACT MONITORING STATIONS - AIR QUALITY |
| TABLE 3-3 | IMPACT MONITORING STATIONS - CONSTRUCTION NOISE |
| TABLE 3-4 | IMPACT MONITORING STATIONS - WATER QUALITY |
| TABLE 3-5 | AIR QUALITY MONITORING EQUIPMENT |
| TABLE 3-6 | CONSTRUCTION NOISE MONITORING EQUIPMENT |
| TABLE 3-7 | WATER QUALITY MONITORING EQUIPMENT |
| TABLE 3-8 | ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING |
| TABLE 3-9 | ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE |
| TABLE 3-10 | ACTION AND LIMIT LEVELS FOR WATER QUALITY |
| TABLE 4-1 | SUMMARY OF AIR QUALITY MONITORING RESULTS |
| TABLE 4-2 | SUMMARIES OF BREACHES OF AIR QUALITY A/L LEVELS |
| TABLE 5-1 | SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS |
| TABLE 5-2 | SUMMARIES OF BREACHES OF CONSTRUCTION NOISE A/L LEVELS |
| TABLE 6-1 | SUMMARY OF THE WATER QUALITY MONITORING RESULTS |
| TABLE 6-2 | SUMMARIES OF BREACHES OF THE EXISTING WATER QUALITY A/L LEVELS |
| TABLE 7-1 | SUMMARY OF QUANTITIES OF INERT C&D MATERIALS |
| TABLE 7-2 | SUMMARY OF QUANTITIES OF C&D WASTES |
| TABLE 8-1 | SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION |
| TABLE 9-1 | STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS |
| TABLE 9-2 | STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS |
| TABLE 9-3 | STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION |
| TABLE 10-1 | ENVIRONMENTAL MITIGATION MEASURES |

LIST OF ANNEXES

| | |
|------------|--|
| APPENDIX A | LAYOUT PLAN OF THE PROJECT |
| APPENDIX B | ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART |
| APPENDIX C | MASTER CONSTRUCTION PROGRAMME FOR CONTRACT 5 |
| APPENDIX D | DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL |
| APPENDIX E | MONITORING LOCATIONS FOR IMPACT MONITORING |
| APPENDIX F | EVENT AND ACTION PLAN |
| APPENDIX G | GRAPHICAL PLOTS FOR MONITORING RESULT |
| APPENDIX H | WEATHER INFORMATION |
| APPENDIX I | WASTE FLOW TABLE |
| APPENDIX J | IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES |

1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1. Civil Engineering and Development Department is the Project Proponent and the Permit Holder of *Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works*, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/A issued on 28 October 2013.
- 1.1.2. The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in [Appendix A](#).
- 1.1.3. The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.5. This is the 1st Quarterly EM&A Summary Report for the “*Liantang/Heung Yuen Wai Boundary Control Point and Associated Works*” under Environmental Permit No. EP-404/2011/A, covering the period from **16 August to 31 October 2013**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

| | |
|-------------------|--|
| Section 1 | Introduction |
| Section 2 | Project Organization and Construction progress |
| Section 3 | Summary of Impact monitoring Requirements |
| Section 4 | Air Quality Monitoring |
| Section 5 | Construction Noise Monitoring |
| Section 6 | Water Quality Monitoring |
| Section 7 | Waste Management |
| Section 8 | Non-compliance, Complaints, Notifications of Summons and Successful Prosecutions |
| Section 9 | Implementation Status of Mitigation Measures |
| Section 10 | Conclusions and Recommendations |

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (TCSS)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in [Appendix A](#).

Contract 2 (CV/2012/08)

2.1.3 The Contract 2 has not yet awarded till end of the Reporting Period. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013. Commencement of construction has scheduled in November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (Contract number to be assigned)

2.1.5 Contract 4 has not yet awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;

- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 has not yet awarded. Major Scope of Work of the Contract 6 will be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in [Appendix B](#). The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the

“Construction of the DSD’s Regulation of Shenzhen River Stage 4 (RSR 4)” Project discussing regarding the cumulative impact issues.

The Contractor(s)

2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM &A Facilitate ET’s monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years’ experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project’s EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:

- Monitor and audit various environmental parameters as required in this EM&A Manual
- Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
- Carry out regular site inspection to investigate and audit the Contractors’ site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
- Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Liaison with the client departments, Engineer/Engineer’s Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:

- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:

- (a) Regulation of Shenzhen River Stage IV (Environmental Permit EP-430/2011);
- (b) Building works and road works by contractors of ArchSD (Environmental Permit EP-404/2011);
- (c) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
- (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
- (e) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contract 5 and they are summarized in below. Moreover, the master construction program of the Contract 5 is enclosed in [Appendix C](#).

Contract 2 (CV/2012/08)

- The contract has not yet awarded.

Contract 3 (CV/2012/09)

- Contract awarded in July 2013. Commencement of construction has scheduled in November 2013.

Contract 4 (Contract number to be assigned)

- The contract has not yet awarded.

Contract 5 (CV/2013/03)

Contract commenced in April 2013, the following activities were conducted in the Reporting

Period.

August 2013

- Site formation works at RS1 & RS3
- Environmental impact monitoring
- Construction of wheel washing bay
- Geotechnical investigation and monitoring works
- Tree felling
- Setting out the site boundary
- Condition survey of existing structures
- Demolition of structures at additional area at Loi Tung
- Temporary widening at LMH road
- Underground utilities detection
- Liaise with various utility undertakers and villagers/Village Representatives

September 2013

- Site formation works at RS1 & RS3
- Construction of Retaining Wall No.1
- Construction of temporary bridge B
- Construction of Village Houses at RS4
- Construction of 2nd wheel washing bay
- Preparation works for lift shaft's piling works
- Erection of project sign board
- Environmental impact monitoring
- Geotechnical investigation and monitoring works
- Pruning/ felling of existing tree
- Preparation works for tree transplant
- Setting out the site boundary
- Demolition of structures at additional area at Loi Tung
- Temporary widening of LMH Road
- Formation works at BCP Area
- Underground utilities detection
- Liaise with various utility undertaker and villages/ Village representatives

October 2013

- Construction of Retaining Wall No.1
- Construction of 2nd wheel washing bay
- Piling works at lift shaft, Bridge J & footbridge
- Filling work for ArchSD permanent office
- Construction of jacking pipe/ receiving & jacking pits
- Erection of project sign board
- Setting out the site boundary and structures
- Environmental impact monitoring
- Archaeological survey
- Underground utilities detection
- Temporary widening of LMH Road
- Construction of Road and drainage work at RS1 and RS3
- Construction of footbridge and staircase at RS4
- Geotechnical investigation and monitoring works
- Formation works at BCP Area
- Construction of Depressed Road at BCP3

Contract 6 (CV/2013/08)

- The contract is still yet awarded

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which

listed in below:

- Project Layout Plans of Contracts 3 and 5
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of Contract 5

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

| Item | Description | License/Permit Status | |
|------|--|--|----------------------|
| | | Contract 5 | Contract 2, 3, 4 & 6 |
| 1 | Air pollution Control (Construction Dust) Regulation | Ref. No: 359338 Notified EPD on 13 May 2013 | -- |
| 2 | Chemical Waste Producer Registration - Waste Producers Number | No.: 5213-642-S3735-01 Valid form 8 Jun 2013 till the end of Contract | -- |
| 3 | Water Pollution Control Ordinance - Discharge License | No.: W5/1G44/1 Valid from 8 Jun 13 to 30 Jun 2018 | -- |
| 4 | Waste Disposal Regulation - Billing Account for Disposal of Construction Waste | Account No. 7017351 Valid form 29 Apr 13 till the end of Contract | -- |

3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING LOCATIONS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

| Environmental Issue | Parameters |
|---------------------|--|
| Air Quality | <ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler. |
| Noise | <ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference. |
| Water Quality | In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C). |
| | Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L) |

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in [Appendix D](#). As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in [Appendix E](#).

Table 3-2 Impact Monitoring Stations - Air Quality

| Station ID | Description | Works Area | Related to the Work Contract |
|------------|---|-----------------------------|------------------------------|
| AM1 | Tsung Yuen Ha Village House No. 63 | BCP | Contract 5 |
| AM2 | Village House near Lin Ma Hang Road | LMH to Frontier Closed Area | Contract 5, Contract 6 |
| AM3 | Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village. | LMH to Frontier Closed Area | Contract 5, Contract 6 |
| AM4a | A village house located at about 160m east side of the original point AM4 | LMH to Frontier Closed Area | Contract 6 |

| Station ID | Description | Works Area | Related to the Work Contract |
|------------|---|----------------------------|------------------------------|
| AM5 | Ping Yeung Village House | Ping Yeung to Wo Keng Shan | Contract 6 |
| AM6 | Wo Keng Shan Village House | Ping Yeung to Wo Keng Shan | Contract 6 |
| AM7a | Another village (nameless) aligns to Sha Tau Kok Road – Wo Hang Section proximity to Tai Tong Wu Village. The location is about 140m away from the original point AM7 | Sha Tau Kok Road | Contract 2 |
| AM8 | Po Kat Tsai Village No. 4 | Po Kat Tsai | Contract 2 |
| AM9a | Nam Wa Po Village House No. 71 | Fanling | Contract 3 |

Table 3-3 Impact Monitoring Stations - Construction Noise

| Station ID | Description | Works Area | Related to the Work Contract |
|------------|--|-------------------------------------|------------------------------|
| NM1 | Tsung Yuen Ha Village House No. 63 | BCP | Contract 5 |
| NM2 | Village House near Lin Ma Hang Road | Lin Ma Hang to Frontier Closed Area | Contract 5, Contract 6 |
| NM3 | Ping Yeung Village House (facade facing northeast) | Ping Yeung to Wo Keng Shan | Contract 6 |
| NM4 | Wo Keng Shan Village House | Ping Yeung to Wo Keng Shan | Contract 6 |
| NM5 | Village House, Loi Tung | Sha Tau Kok Road | Contract 2, Contract 6 |
| NM6 | Tai Tong Wu Village House 2 | Sha Tau Kok Road | Contract 2, Contract 6 |
| NM7 | Po Kat Tsai Village | Po Kat Tsai | Contract 2 |
| NM8 | Village House, Tong Hang | Fanling | Contract 2 Contract 3 |
| NM9 | Village House, Kiu Tau Village | Fanling | Contract 3 |
| NM10 | Nam Wa Po Village House No. 78 | Fanling | Contract 3 |

Table 3-4 Impact Monitoring Stations - Water Quality

| Station ID | Description | Designated / Alternative Location | | Nature of the location | Related to the Work Contract |
|--------------|--------------------------------|-----------------------------------|----------|---|------------------------------|
| | | Coordinates | | | |
| | | Easting | Northing | | |
| WM1 | Downstream of Kong Yiu Channel | 833679 | 845421 | Alternative location located at upstream 51m of the designated location | Contract 5 |
| WM1-Control | Upstream of Kong Yiu Channel | 834185 | 845917 | NA | Contract 5 |
| WM2A | Downstream of River Ganges | 834204 | 844471 | Alternative location located at downstream 81m of the designated location | Contract 6 |
| WM2A-Control | Upstream of River Ganges | 835270 | 844243 | Alternative location located at upstream 78m of the designated location | Contract 6 |
| WM2B | Downstream of River Ganges | 835433 | 843397 | NA | Contract 6 |
| WM2B-Control | Upstream of River Ganges | 835835 | 843351 | Alternative location located at downstream 31m of the designated location | Contract 6 |
| WM3 | Downstream of River Indus | 836324 | 842407 | NA | Contract 6 |

| Station ID | Description | Designated / Alternative Location | | Nature of the location | Related to the Work Contract |
|---------------|------------------------------|-----------------------------------|----------|---|------------------------------|
| | | Coordinates | | | |
| | | Easting | Northing | | |
| WM3-Control | Upstream of River Indus | 836763 | 842400 | Alternative location located at downstream 26m of the designated location | Contract 6 |
| WM4 | Downstream of Ma Wat Channel | 833850 | 838338 | Alternative location located at upstream 11m of the designated location | Contract 3 |
| WM4-Control A | Kau Lung Hang Stream | 834028 | 837695 | Alternative location located at downstream 28m of the designated location | Contract 3 |
| WM4-Control B | Upstream of Ma Wat Channel | 833760 | 837395 | Alternative location located at upstream 15m of the designated location | Contract 3 |

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.3 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depend on CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.4 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (*Part 50*), *Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.

3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

| Equipment | Model |
|-------------------------|--|
| 24-Hr TSP | |
| High Volume Air Sampler | TISCH High Volume Air Sampler, HVS Model TE-5170 |

| Equipment | Model |
|---------------------|--|
| Calibration Kit | TISCH Model TE-5025A |
| 1-Hour TSP | |
| Portable Dust Meter | Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter |

Wind Data Monitoring Equipment

3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
- 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
- 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
- 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.

3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.

3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s⁻¹.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in **Table 3-6**.

Table 3-6 Construction Noise Monitoring Equipment

| Equipment | Model |
|-------------------------------|---|
| Integrating Sound Level Meter | B&K Type 2238 or Rion NL-14 or Rion NL-31 |
| Calibrator | B&K Type 4231 |
| Portable Wind Speed Indicator | Testo Anemometer |

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a

membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.

- 3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.
- 3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
- 3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.
- 3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.
- 3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.
- 3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.
- 3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in **Table 3-7**. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

| Equipment | Model |
|------------------------|---|
| Water Depth Detector | Eagle Sonar or tape measures |
| Water Sampler | A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket |
| Thermometer & DO meter | YSI PRO20 Handheld Dissolved Oxygen Instrument |
| pH meter | The EcoSense [®] pH10A pen-style instrument |
| Turbidimeter | Hach 2100Q |
| Sample Container | High density polythene bottles (provided by laboratory) |
| Storage Container | 'Willow' 33-liter plastic cool box with Ice pad |

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:

- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
- (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

24-hour TSP Monitoring

3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8"x10" stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz

3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.

3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels (dB). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.

3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six consecutive $L_{eq(5min)}$ measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $L_{eq(15min)}$ in three consecutive $L_{eq(5min)}$ measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.

3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

Water Quality

3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

Sampling Procedure

3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected

from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.

- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A ‘Willow’ 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4°C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation. Before each round of monitoring, the dissolved oxygen probe would be calibrated by the wet bulb method.
- 3.6.15 A portable EcoSense[®] pH10A pen-style instrument is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1. Standard buffer solutions of pH 7 and pH 10 are used for calibration of the instrument before and after measurement.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU. StablCal[®] Standards 10NTU and 100NTU are used for calibration of the instrument before and after measurement.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer’s instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.

- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are presented in the relevant monthly EM&A reports.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9* and *3-10*.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

| Monitoring Station | Action Level ($\mu\text{g}/\text{m}^3$) | | Limit Level ($\mu\text{g}/\text{m}^3$) | |
|--------------------|---|-------------|--|-------------|
| | 1-hour TSP | 24-hour TSP | 1-hour TSP | 24-hour TSP |
| AM1 | 265 | 143 | 500 | 260 |
| AM2 | 268 | 149 | | |
| AM3 | 269 | 145 | | |
| AM4a | 267 | 148 | | |
| AM5 | 268 | 143 | | |
| AM6 | 269 | 148 | | |
| AM7a | 275 | 156 | | |
| AM8 | 269 | 144 | | |
| AM9a | 271 | 151 | | |

Table 3-9 Action and Limit Levels for Construction Noise

| Monitoring Location | Action Level | Limit Level in dB(A) |
|---|---|---|
| | Time Period: 0700-1900 hours on normal weekdays | |
| NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10 | When one or more documented complaints are received | 75 dB(A) ^{Note 1 & Note 2} |

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

| Parameter | Performance criteria | Monitoring Location | | | | |
|-----------------|----------------------|---------------------|--|---------|----------|---------|
| | | WM1 | WM2A | WM2B | WM3 | WM4 |
| DO (mg/L) | Action Level | (*)4.23 | (**)4.00 | (*)4.74 | (**)4.00 | (*)4.14 |
| | Limit Level | (#)4.19 | (**)4.00 | (#)4.60 | (**)4.00 | (#)4.08 |
| Turbidity (NTU) | Action Level | 51.3 | 24.9 | 11.4 | 13.4 | 35.2 |
| | | AND | 120% of upstream control station of the same day | | | |
| | Limit Level | 67.6 | 33.8 | 12.3 | 14.0 | 38.4 |
| SS (mg/L) | Action Level | 54.5 | 14.6 | 11.8 | 12.6 | 39.4 |
| | | AND | 120% of upstream control station of the same day | | | |
| | Limit Level | 64.9 | 17.3 | 12.4 | 12.9 | 45.5 |
| | | AND | 130% of upstream control station of the same day | | | |

Remarks:

(*) The Proposed Action Level of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

(**) The Proposed Action & Limit Level of Dissolved Oxygen is used 4mg/L

(#) The Proposed Limit Level of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

- 3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix F](#).

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, the construction works under the project is only commenced in Contract 5. Therefore, air quality monitoring was only performed at 3 relevant designated locations as below:

- AM1 - Tsung Yuen Ha Village House No. 63;
- AM2 - Village House near Lin Ma Hang Road; and
- AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 Summary of air quality monitoring results during the Reporting Period are tabulated in *Table 4-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 4-1 Summary of Air Quality Monitoring Results

| Monitoring Location | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | 24-hour TSP ($\mu\text{g}/\text{m}^3$) | | |
|---------------------|---|-----------|-----------|--|-----------|-----------|
| | Max | Min | Mean | Max | Min | Mean |
| AM1 | 237 | 42 | 121 | 108 | 22 | 53 |
| Record Date | 2-Oct-13 | 3-Sep-13 | 48 events | 23-Oct-13 | 16-Aug-13 | 14 events |
| AM2 | 253 | 38 | 130 | 147 | 30 | 78 |
| Record Date | 2-Oct-13 | 16-Aug-13 | 48 events | 17-Oct-13 | 16-Aug-13 | 14 events |
| AM3 | 265 | 67 | 144 | 111 | 26 | 55 |
| Record Date | 2-Oct-13 | 3-Sep-13 | 48 events | 5-Oct-13 | 21-Aug-13 | 14 events |

4.2.2 Breaches of air quality A/L levels and statistical analysis of compliance for the air quality monitoring results are summarized in *Table 4-2*.

Table 4-2 Summaries of Breaches of Air Quality A/L Levels

| Location | Exceedance | 1-hour TSP | 24- hour TSP | Total |
|----------|--------------|------------|--------------|-------|
| AM1 | Action Level | 0 | 0 | 0 |
| | Limit Level | 0 | 0 | 0 |
| AM2 | Action Level | 0 | 0 | 0 |
| | Limit Level | 0 | 0 | 0 |
| AM3 | Action Level | 0 | 0 | 0 |
| | Limit Level | 0 | 0 | 0 |

4.2.3 In this Reporting Period, all 1-hour TSP and 24-hour TSP monitoring results were fluctuated below the Action Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.

4.2.4 The summary of weather conditions during the Reporting Period is presented in *Appendix H*.

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, the construction works under the project is only commenced in Contract 5. Therefore, noise monitoring was only performed at 2 relevant designated locations as below:
- NM1 - Tsung Yuen Ha Village House No. 63; and
 - NM2 - Village House near Lin Ma Hang Road

5.2 SUMMARY OF MONITORING RESULTS

- 5.2.1 Summary of noise monitoring results during the Reporting Period are tabulated in **Table 5-1**. The relevant graphical plots throughout the Reporting Period are presented in [Appendix G](#).

Table 5-1 Summary of Construction Noise Monitoring Results

| Monitoring Location | Leq, 30min (dB((A)) | |
|---------------------|---------------------|----------------------|
| | Max | Min |
| NM1 | 67 | 46 |
| Record Date | 2-Oct-13 | 16-Aug-13 |
| NM2 | 67 | 58 |
| Record Date | 16-Aug-13 | 19-Sep-13 & 2-Oct-13 |

- 5.2.2 Breaches of construction noise A/L levels and statistical analysis of compliance for the construction noise monitoring results are summarized in **Table 5-2**.

Table 5-2 Summaries of Breaches of Construction Noise A/L Levels

| Station | Limit Level | Action Level | Received Date |
|---------|-------------|-----------------|---------------|
| NM1 | 0 | Noise complaint | NA |
| NM2 | 0 | | |

- 5.2.3 In this Reporting Period, neither Limit Level exceedance nor noise complaint (which is an Action Level exceedance) was recorded and received. No Notification of Exceedances (NOE) of construction noise criteria or corrective action was therefore required.
- 5.2.4 The summary of weather conditions during the Reporting Period is presented in [Appendix H](#).

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, the construction works under the project is only commenced in Contract 5. Therefore, water quality monitoring was only performed at 2 relevant designated locations as below:

- WM1 – Contract 5 working site downstream at Kong Yiu Channel; and
- WM1-Control – Contract 5 working site upstream at Kong Yiu Channel

6.2 SUMMARY OF MONITORING RESULTS

6.2.1 Summary of monitoring results during the Reporting Period are tabulated in *Tables 6-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 6-1 Summary of the Water Quality Monitoring Results

| Statistics | DO (mg/L) | | Turbidity (NTU) | | SS (mg/L) | |
|------------|-----------|-------------|-----------------|-------------|-----------|-------------|
| | WM1 | WM1-Control | WM1 | WM1-Control | WM1 | WM1-Control |
| Min | 4.3 | 4.4 | 5.9 | 5.4 | 4.0 | 2.0 |
| Max | 11.4 | 10.7 | 98.1 | 98.1 | 114.0 | 114.5 |
| Average | 7.4 | 7.5 | 26.2 | 20.5 | 22.8 | 16.2 |

6.2.2 Breaches of water quality A/L levels and statistical analysis of compliance for the water quality monitoring results are summarized in *Table 6-2*.

Table 6-2 Summaries of Breaches of the Existing Water Quality A/L Levels

| Reporting Period | No. of sample analysis in each Parameter | Exceedance | DO | Turbidity | SS |
|------------------|--|--------------|----|-----------|----|
| August 2013 | 7 | Action Level | 0 | 0 | 0 |
| | | Limit Level | 0 | 0 | 0 |
| | | Sub-Total | 0 | 0 | 0 |
| September 2013 | 13 | Action Level | 0 | 0 | 0 |
| | | Limit Level | 0 | 0 | 0 |
| | | Sub-Total | 0 | 0 | 0 |
| October 2013 | 13 | Action Level | 0 | 0 | 0 |
| | | Limit Level | 0 | 0 | 0 |
| | | Sub-Total | 0 | 0 | 0 |
| Total | 33 | Action Level | 0 | 0 | 0 |
| | | Limit Level | 0 | 0 | 0 |

6.2.3 In Reporting Period, no exceedance of water quality monitoring was recorded. No NOE was therefore issued and no corrective measures are recommended.

6.2.4 The summary of weather conditions during the Reporting Period is presented in *Appendix H*.

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and

7.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 7-1* and *7-2* and the Waste Flow Table is presented in *Appendix I*.

Table 7-1 Summary of Quantities of Inert C&D Materials

| Type of Waste | Quantity | | | Disposal Location |
|---|----------|--------|--------|-------------------|
| | Aug 13 | Sep 13 | Oct 13 | |
| C&D Materials (Inert) (in '000ton) | 0 | 0 | 0 | - |
| Reused in this Project (Inert) (in '000ton) | 0 | 0 | 0 | - |
| Reused in other Projects (Inert) (in '000ton) | 0 | 0 | 0 | - |
| Disposal as Public Fill (Inert) (in '000ton) | 0 | 0 | 0 | - |

Table 7-2 Summary of Quantities of C&D Wastes

| Type of Waste | Quantity | | | Disposal Location |
|---|----------|--------|--------|-------------------|
| | Aug 13 | Sep 13 | Oct 13 | |
| Recycled Metal (in '000ton) | 0 | 0 | 0 | - |
| Recycled Paper / Cardboard Packing (in '000ton) | 0 | 0 | 0 | - |
| Recycled Plastic (in '000ton) | 0 | 0 | 0 | - |
| Chemical Wastes (in '000ton) | 0 | 0 | 0 | - |
| General Refuses (in '000ton) | 0 | 0.048 | 0.996 | NENT Landfill |

7.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

8 SITE INSPECTIONS

8.1 REQUIREMENTS

- 8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

Contract 5

- 8.1.2 During the Reporting Period, **11** events of the joint site inspections were undertaken at Contract 5 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-1** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-1 Summary of Reminders/Observations of Site Inspection

| Reporting Period | Date of site inspection | Nos. of findings / reminders | Follow-Up Status |
|------------------|-----------------------------------|------------------------------|------------------|
| August 2013 | 22 and 29 August 2013 | 3 | Completed |
| September 2013 | 5, 12, 19 and 26 September 2013 | 13 | Completed |
| October 2013 | 3, 10, 17, 24 and 31 October 2013 | 19 | Completed |

- 8.1.3 In the Reporting Period, no non-compliance was recorded, however, **35** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Other Contracts

- 8.1.4 Since the construction works at the Contract 2, Contract 3, Contract 4 and Contract 6 are not yet commenced, no site inspection is performed for these Contracts.

9 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

9.1 NON-COMPLIANCE (EXCEEDANCES)

9.1.1 No environmental non-compliance was recorded in the Reporting Period.

9.2 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.2.1 For Contract 5, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2 and 9-3*.

Table 9-1 Statistical Summary of Environmental Complaints

| Reporting Period | Environmental Complaint Statistics | | |
|------------------|------------------------------------|------------|------------------|
| | Frequency | Cumulative | Complaint Nature |
| August 2013 | 0 | 0 | NA |
| September 2013 | 0 | 0 | NA |
| October 2013 | 0 | 0 | NA |

Table 9-2 Statistical Summary of Environmental Summons

| Reporting Period | Environmental Complaint Statistics | | |
|------------------|------------------------------------|------------|------------------|
| | Frequency | Cumulative | Complaint Nature |
| August 2013 | 0 | 0 | NA |
| September 2013 | 0 | 0 | NA |
| October 2013 | 0 | 0 | NA |

Table 9-3 Statistical Summary of Environmental Prosecution

| Reporting Period | Environmental Complaint Statistics | | |
|------------------|------------------------------------|------------|------------------|
| | Frequency | Cumulative | Complaint Nature |
| August 2013 | 0 | 0 | NA |
| September 2013 | 0 | 0 | NA |
| October 2013 | 0 | 0 | NA |

9.2.2 Since the construction works at the Contract 2, Contract 3, Contract 4 and Contract 6 are not yet commenced, no environmental complaint, summons and prosecution are received in the Reporting Period accordingly.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix J](#).
- 10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contract 5 in this Reporting Period are summarized in **Table 10-1**.

Table 10-1 Environmental Mitigation Measures

| Issues | Environmental Mitigation Measures |
|-------------------------------|--|
| Water Quality | <ul style="list-style-type: none"> Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary |
| Air Quality | <ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works |
| Noise | <ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used. |
| Waste and Chemical Management | <ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal |
| General | <ul style="list-style-type: none"> The site was generally kept tidy and clean. |

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS


- 11.1.1 This is 1st monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 16 August to 31 October 2013.
- 11.1.2 No 1-hour TSP and 24-hour TSP monitoring results that triggered the Action or Limit Level was recorded in this Reporting Period.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results exceeded the Limit Level were recorded in this Reporting Period.
- 11.1.4 For water quality monitoring, no Action/ Limit exceedances were triggered according to the set out water quality criteria. No NOEs or the associated corrective actions were therefore issued.
- 11.1.5 During the Reporting Period, 11 events of the joint site inspections were undertaken at Contract 5 to evaluate the site environmental performance. No adverse environmental impacts were observed during the weekly site inspection and environmental audit of the Reporting Period, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 11.1.6 No documented complaint, notifications of summons and successful prosecutions were received during the Reporting Period.

11.2 RECOMMENDATIONS

- 11.2.1 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.2 Moreover, muddy water and other water quality pollutants via site surface water runoff get into Kong Yiu Channel or to public areas should be avoided. Mitigation measures for water quality should be properly implemented.
- 11.2.3 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.4 Mosquito control measures should be continued to prevent mosquito breeding on site.
- 11.2.5 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

Appendix A

Layout plan of the Project



SHENZHEN SHI

YUEN LONG DISTRICT

TSUEN WAN DISTRICT

TAI PO DISTRICT

SHATIN DISTRICT

HONG KONG

SHENZHEN

MAN KAM TO ROAD

BOUNDARY OF HKSAR

BOUNDARY OF FRONTIER CLOSED AREA

SHEUNG SHUI

FANLING

FANLING HIGHWAY

FANLING HIGHWAY INTERCHANGE

EXTENT OF WORKS IN CONTRACT 3

LUNG SHAN TUNNEL

LAU SHUI HEUNG

SHA TAU KOK ROAD

CHEUNG SHAN TUNNEL

SHA TAU KOK ROAD INTERCHANGE

PING CHE ROAD

PING YEUNG INTERCHANGE

EXTENT OF WORKS IN CONTRACT 6

REPROVISION OF WO KENG SHAN GARDEN AND PUBLIC TOILET

EXTENT OF WORKS IN CONTRACT 2

EXTENT OF WORKS IN CONTRACT 5

BCP SITE FORMATION

LINE MA HANG ROAD MODIFICATION

LINE MA HANG ROAD INTERCHANGE

NENT LANDFILL

HEUNG YUEN WAI

PAT SIN LENG COUNTRY PARK

845800 N

842800 N

839800 N

836800 E

833800 E

830800 E

827800 E

824800 E

821800 E

818800 E

815800 E

812800 E

809800 E

806800 E

803800 E

800800 E

797800 E

794800 E

791800 E

788800 E

785800 E

782800 E

779800 E

776800 E

773800 E

770800 E

767800 E

764800 E

761800 E

758800 E

755800 E

752800 E

749800 E

746800 E

743800 E

740800 E

737800 E

734800 E

731800 E

728800 E

725800 E

722800 E

719800 E

716800 E

713800 E

710800 E

707800 E

704800 E

701800 E

698800 E

695800 E

692800 E

689800 E

686800 E

683800 E

680800 E

677800 E

674800 E

671800 E

668800 E

665800 E

662800 E

659800 E

656800 E

653800 E

650800 E

647800 E

644800 E

641800 E

638800 E

635800 E

632800 E

629800 E

626800 E

623800 E

620800 E

617800 E

614800 E

611800 E

608800 E

605800 E

602800 E

599800 E

596800 E

593800 E

590800 E

587800 E

584800 E

581800 E

578800 E

575800 E

572800 E

569800 E

566800 E

563800 E

560800 E

557800 E

554800 E

551800 E

548800 E

545800 E

542800 E

539800 E

536800 E

533800 E

530800 E

527800 E

524800 E

521800 E

518800 E

515800 E

512800 E

509800 E

506800 E

503800 E

500800 E

497800 E

494800 E

491800 E

488800 E

485800 E

482800 E

479800 E

476800 E

473800 E

470800 E

467800 E

464800 E

461800 E

458800 E

455800 E

452800 E

449800 E

446800 E

443800 E

440800 E

437800 E

434800 E

431800 E

428800 E

425800 E

422800 E

419800 E

416800 E

413800 E

410800 E

407800 E

404800 E

401800 E

398800 E

395800 E

392800 E

389800 E

386800 E

383800 E

380800 E

377800 E

374800 E

371800 E

368800 E

365800 E

362800 E

359800 E

356800 E

353800 E

350800 E

347800 E

344800 E

341800 E

338800 E

335800 E

332800 E

329800 E

326800 E

323800 E

320800 E

317800 E

314800 E

311800 E

308800 E

305800 E

302800 E

299800 E

296800 E

293800 E

290800 E

287800 E

284800 E

281800 E

278800 E

275800 E

272800 E

269800 E

266800 E

263800 E

260800 E

257800 E

254800 E

251800 E

248800 E

245800 E

242800 E

239800 E

236800 E

233800 E

230800 E

227800 E

224800 E

221800 E

218800 E

215800 E

212800 E

209800 E

206800 E

203800 E

200800 E

197800 E

194800 E

191800 E

188800 E

185800 E

182800 E

179800 E

176800 E

173800 E

170800 E

167800 E

164800 E

161800 E

158800 E

155800 E

152800 E

149800 E

146800 E

143800 E

140800 E

137800 E

134800 E

131800 E

128800 E

125800 E

122800 E

119800 E

116800 E

113800 E

110800 E

107800 E

104800 E

101800 E

98800 E

95800 E

92800 E

89800 E

86800 E

83800 E

80800 E

77800 E

74800 E

71800 E

68800 E

65800 E

62800 E

59800 E

56800 E

53800 E

50800 E

47800 E

44800 E

41800 E

38800 E

35800 E

32800 E

29800 E

26800 E

23800 E

20800 E

17800 E

14800 E

11800 E

8800 E

5800 E

2800 E

0000 E

845800 N

842800 N

839800 N

836800 N

833800 N

830800 N

827800 N

824800 N

821800 N

818800 N

815800 N

812800 N

809800 N

806800 N

803800 N

800800 N

797800 N

794800 N

791800 N

788800 N

785800 N

782800 N

779800 N

776800 N

773800 N

770800 N

767800 N

764800 N

761800 N

758800 N

755800 N

752800 N

749800 N

746800 N

743800 N

740800 N

737800 N

734800 N

731800 N

728800 N

725800 N

722800 N

719800 N

716800 N

713800 N

710800 N

707800 N

704800 N

701800 N

698800 N

695800 N

692800 N

689800 N

686800 N

683800 N

680800 N

677800 N

674800 N

671800 N

668800 N

665800 N

662800 N

659800 N

656800 N

653800 N

650800 N

647800 N

644800 N

641800 N

638800 N

635800 N

632800 N

629800 N

626800 N

623800 N

620800 N

617800 N

614800 N

611800 N

608800 N

605800 N

602800 N

599800 N

596800 N

593800 N

590800 N

587800 N

584800 N

581800 N

578800 N

575800 N

572800 N

569800 N

566800 N

563800 N

560800 N

557800 N

554800 N

551800 N

548800 N

545800 N

542800 N

539800 N

536800 N

533800 N

530800 N

527800 N

524800 N

521800 N

518800 N

515800 N

512800 N

509800 N

506800 N

503800 N

500800 N

497800 N

494800 N

491800 N

488800 N

485800 N

482800 N

479800 N

476800 N

473800 N

470800 N

467800 N

464800 N

461800 N

458800 N

455800 N

452800 N

449800 N

446800 N

443800 N

440800 N

437800 N

434800 N

431800 N

428800 N

425800 N

422800 N

419800 N

416800 N

413800 N

410800 N

407800 N

404800 N

401800 N

398800 N

395800 N

392800 N

389800 N

386800 N

383800 N

380800 N

377800 N

374800 N

371800 N

368800 N

365800 N

362800 N

359800 N

356800 N

353800 N

350800 N

347800 N

344800 N

341800 N

338800 N

335800 N

332800 N

329800 N

326800 N

323800 N

320800 N

317800 N

314800 N

311800 N

308800 N

305800 N

302800 N

299800 N

296800 N

293800 N

290800 N

287800 N

284800 N

281800 N

278800 N

275800 N

272800 N

269800 N

266800 N

263800 N

260800 N

257800 N

254800 N

251800 N

248800 N

245800 N

242800 N

239800 N

236800 N

233800 N

230800 N

227800 N

224800 N

221800 N

218800 N

215800 N

212800 N

209800 N

206800 N

203800 N

200800 N

197800 N

194800 N

191800 N

188800 N

185800 N

182800 N

179800 N

176800 N

173800 N

170800 N

167800 N

164800 N

161800 N

158800 N

155800 N

152800 N

149800 N

146800 N

143800 N

140800 N

137800 N

134800 N

131800 N

128800 N

125800 N

122800 N

119800 N

116800 N

113800 N

110800 N

107800 N

104800 N

101800 N

98800 N

95800 N

92800 N

89800 N

86800 N

83800 N

80800 N

77800 N

74800 N

71800 N

68800 N

65800 N

62800 N

59800 N

56800 N

53800 N

50800 N

47800 N

44800 N

41800 N

38800 N

35800 N

32800 N

29800 N

26800 N

23800 N

20800 N

17800 N

14800 N

11800 N

8800 N

5800 N

2800 N

0000 N

LOCATION PLAN

SCALE 1 : 30000

LEGEND:

--- SITE BOUNDARY

--- UNDERGROUND WORKS SITE BOUNDARY

| | | |
|------|-------------------|------------|
| REV. | DESCRIPTION | DATE |
| 1 | ISSUED FOR TENDER | 10/10/2013 |

CEDD 土木工程拓展署
Civil Engineering and Development Department

L'ANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS (SITE FORMATION AND INFRASTRUCTURES) - DESIGN AND CONSTRUCTION

PROJECT LAYOUT PLAN

AECOM

DRG. NO. 60212563/PLP/001

| | | |
|-------------|--------------|------------------|
| DESIGNED BY | CONTRACT NO. | P. D.R. APPROVED |
| BY | BY | BY |
| DATE | DATE | DATE |
| 2013 | 2013 | 2013 |
| 10 | 10 | 10 |
| 10 | 10 | 10 |


SCALE A1 1 : 15000

DIMENSIONS ARE IN METRES

© COPYRIGHT RESERVED

Appendix B

Environmental Management Organization Chart



Contact Details of Key Personnel for Contract 5 - CV/2013/03

| Organization | Project Role | Name of Key Staff | Tel No. | Fax No. |
|--------------|-----------------------------------|--------------------|-----------|-----------|
| AECOM | Engineer's Representative | Kelvin Lee | 2674 2273 | 3992 9797 |
| SMEC | Independent Environmental Checker | Antony Wong | 3995 8120 | 3995 8101 |
| SRJV | Project Director | PY Cheng | 9023 4821 | 2403 1162 |
| SRJV | Contract Manager | Raymond Yu | 9041 1620 | 2403 1162 |
| SRJV | Project Manager | Aaron Mak | 9464 7095 | 2403 1162 |
| SRJV | Site Agent | Edwin Au | 9208 7329 | 2403 1162 |
| SRJV | Environmental Officer | Chan Ng jhon-keibi | 6090 0183 | 2403 1162 |
| SRJV | Environmental Supervisor | Chris Wong | 6387 4683 | 2403 1162 |
| AUES | Environmental Team Leader | T. W. Tam | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Nicola Hon | 2959 6059 | 2959 6079 |
| AUES | Environmental Consultant | Ben Tam | 2959 6059 | 2959 6079 |

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

Master Construction Programme for Contract 5

Works Programme (Rev.1)

| ID | WBS | Task Name | Duration | Start | Finish | Critical | 2013 | | | | 2014 | | | | 2015 | | | |
|-----|---------|---|-----------|--------------|--------------|----------|------|-----|-----|-----|------|-----|-----|-----|------|-----|-----|-----|
| | | | | | | | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| 1 | 1 | Key Dates | 1110 days | Thu 28/3/13 | Sun 10/4/16 | Yes | | | | | | | | | | | | |
| 2 | 1.1 | Contract Award & Commencement | 14 days | Thu 28/3/13 | Thu 11/4/13 | Yes | | | | | | | | | | | | |
| 5 | 1.2 | Site Possession Date | 542 days | Thu 11/4/13 | Sat 4/10/14 | No | | | | | | | | | | | | |
| 28 | 1.3 | Section Completion Date | 976 days | Thu 8/8/13 | Sun 10/4/16 | Yes | | | | | | | | | | | | |
| 44 | 1.4 | Stage Completion Date | 60 days | Thu 8/8/13 | Mon 7/10/13 | No | | | | | | | | | | | | |
| 47 | 2 | Preliminaries and Statuary / Contractual Submissions | 726 days | Thu 11/4/13 | Mon 6/4/15 | Yes | | | | | | | | | | | | |
| 48 | 2.1 | Site Establishment | 400 days | Thu 11/4/13 | Thu 15/5/14 | No | | | | | | | | | | | | |
| 49 | 2.1.1 | Take over of the Engineer Accommodation | 0 days | Thu 11/4/13 | Thu 11/4/13 | No | | | | | | | | | | | | |
| 50 | 2.1.2 | Temporary Accommodation for the Contractor | 45 days | Thu 11/4/13 | Sat 25/5/13 | No | | | | | | | | | | | | |
| 51 | 2.1.3 | Initial Survey | 400 days | Thu 11/4/13 | Thu 15/5/14 | No | | | | | | | | | | | | |
| 52 | 2.1.4 | Project Signboard | 45 days | Wed 2/10/13 | Fri 15/11/13 | No | | | | | | | | | | | | |
| 57 | 2.1.5 | Setup and Management of TMLG | 60 days | Thu 11/4/13 | Sun 9/6/13 | No | | | | | | | | | | | | |
| 58 | 2.1.6 | Setup and Management of ULG | 60 days | Thu 11/4/13 | Sun 9/6/13 | No | | | | | | | | | | | | |
| 59 | 2.2 | Applications to Government Department | 90 days | Thu 11/4/13 | Tue 9/7/13 | No | | | | | | | | | | | | |
| 60 | 2.2.1 | Application of excavation permit | 90 days | Thu 11/4/13 | Tue 9/7/13 | No | | | | | | | | | | | | |
| 61 | 2.2.2 | Application of Waste water discharge license | 45 days | Thu 11/4/13 | Sat 25/5/13 | No | | | | | | | | | | | | |
| 62 | 2.2.3 | Application of chemical waste producer permit | 45 days | Thu 11/4/13 | Sat 25/5/13 | No | | | | | | | | | | | | |
| 63 | 2.2.4 | Application of trip ticket system | 45 days | Thu 11/4/13 | Sat 25/5/13 | No | | | | | | | | | | | | |
| 64 | 2.3 | Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd | 132 days | Thu 11/4/13 | Tue 20/8/13 | Yes | | | | | | | | | | | | |
| 65 | 2.3.1 | Submission / approval of traffic consultant | 7 days | Thu 11/4/13 | Wed 17/4/13 | Yes | | | | | | | | | | | | |
| 66 | 2.3.2 | Preparation of TTA scheme | 45 days | Thu 18/4/13 | Sat 1/6/13 | Yes | | | | | | | | | | | | |
| 67 | 2.3.3 | Comment & approval of TTA scheme by TD & RMO | 66 days | Sun 2/6/13 | Tue 6/8/13 | Yes | | | | | | | | | | | | |
| 68 | 2.3.4 | Obtain roadwork advice from RMO | 14 days | Wed 7/8/13 | Tue 20/8/13 | Yes | | | | | | | | | | | | |
| 69 | 2.4 | Utility Diversion | 726 days | Thu 11/4/13 | Mon 6/4/15 | No | | | | | | | | | | | | |
| 70 | 2.4.1 | Obtain most update utility drawings from various utility undertakers | 30 days | Thu 11/4/13 | Fri 10/5/13 | No | | | | | | | | | | | | |
| 71 | 2.4.2 | Liaise with various utility undertakers | 195 days | Thu 11/4/13 | Tue 22/10/13 | No | | | | | | | | | | | | |
| 72 | 2.4.3 | Diversion of existing utilities by various UU (if necessary) | 531 days | Wed 23/10/13 | Mon 6/4/15 | No | | | | | | | | | | | | |
| 73 | 2.4.3.1 | LV cables | 200 days | Wed 23/10/13 | Sat 10/5/14 | No | | | | | | | | | | | | |
| 77 | 2.4.3.2 | 11kV cables | 200 days | Wed 23/10/13 | Sat 10/5/14 | No | | | | | | | | | | | | |
| 81 | 2.4.3.3 | 132kV cables | 351 days | Mon 21/4/14 | Mon 6/4/15 | No | | | | | | | | | | | | |
| 86 | 2.4.3.4 | PCCW | 414 days | Mon 17/2/14 | Mon 6/4/15 | No | | | | | | | | | | | | |
| 92 | 2.4.3.5 | WSD water mains | 414 days | Mon 17/2/14 | Mon 6/4/15 | No | | | | | | | | | | | | |
| 98 | 2.5 | Tree Works | 59 days | Thu 11/4/13 | Sat 8/6/13 | No | | | | | | | | | | | | |
| 99 | 2.5.1 | Submission / approval of landscape specialist | 14 days | Thu 11/4/13 | Wed 24/4/13 | No | | | | | | | | | | | | |
| 100 | 2.5.2 | Submission of tree survey report | 45 days | Thu 25/4/13 | Sat 8/6/13 | No | | | | | | | | | | | | |
| 101 | 2.6 | Environmental Baseline & Impact Monitoring | 133 days | Thu 11/4/13 | Wed 21/8/13 | Yes | | | | | | | | | | | | |
| 102 | 2.6.1 | Obtain Environmental Permit (EP) -- EP-404/2011 | 0 days | Thu 11/4/13 | Thu 11/4/13 | No | | | | | | | | | | | | |
| 103 | 2.6.2 | Appointment of ET | 0 days | Thu 11/4/13 | Thu 11/4/13 | No | | | | | | | | | | | | |
| 104 | 2.6.3 | Approval of ET from EPD | 7 days | Fri 12/4/13 | Thu 18/4/13 | No | | | | | | | | | | | | |
| 105 | 2.6.4 | Preparation of method statement for baseline monitoring by ET | 20 days | Fri 19/4/13 | Wed 8/5/13 | No | | | | | | | | | | | | |
| 106 | 2.6.5 | Submission of relevant management plans & reports by Others | 36 days | Thu 11/4/13 | Thu 16/5/13 | Yes | | | | | | | | | | | | |
| 107 | 2.6.6 | Certify the method statement, management plans & reports by ET | 15 days | Fri 17/5/13 | Fri 31/5/13 | No | | | | | | | | | | | | |
| 108 | 2.6.7 | Verify the EM&A manual, management plans & reports by IEC | 20 days | Wed 22/5/13 | Mon 10/6/13 | No | | | | | | | | | | | | |
| 109 | 2.6.8 | Management plans & reports submitted to EPD three month before commencement of Construction works | 97 days | Fri 17/5/13 | Wed 21/8/13 | Yes | | | | | | | | | | | | |
| 110 | 2.6.9 | Cary out the baseline monitoring and preparation of report | 35 days | Tue 11/6/13 | Mon 15/7/13 | No | | | | | | | | | | | | |
| 111 | 2.6.10 | Baseline monitoring report submitted to EPD one month before commencement of Construction works | 36 days | Tue 16/7/13 | Tue 20/8/13 | No | | | | | | | | | | | | |
| 112 | 3 | Stage of the Works | 180 days | Thu 11/4/13 | Mon 7/10/13 | Yes | | | | | | | | | | | | |
| 113 | 3.1 | Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road | 180 days | Thu 11/4/13 | Mon 7/10/13 | Yes | | | | | | | | | | | | |

Revision: 1

Task

Split

Milestone

Summary

Project Summary

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Critical

Critical Split

Progress

Deadline

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

Works Programme (Rev.1)

[illegible]

| | | | | | | | | | | |
|-------------|-----------|--|--------------------|--|-----------------------|--|--------------------|--|----------------|--|
| Revision: 1 | Task | | Project Summary | | Duration-only | | Finish-only | | Critical Split | |
| | Split | | Inactive Milestone | | Manual Summary Rollup | | External Tasks | | Progress | |
| | Milestone | | Inactive Summary | | Manual Summary | | External Milestone | | Deadline | |
| | Summary | | Manual Task | | Start-only | | Critical | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

Works Programme (Rev.1)

[illegible]

| | | | | | | | | | | |
|-------------|-----------|---|--------------------|---|-----------------------|---|--------------------|---|----------------|---|
| Revision: 1 | Task |  | Project Summary |  | Duration-only |  | Finish-only |  | Critical Split | |
| | Split |  | Inactive Milestone |  | Manual Summary Rollup |  | External Tasks |  | Progress | |
| | Milestone |  | Inactive Summary |  | Manual Summary |  | External Milestone |  | Deadline | |
| | Summary |  | Manual Task |  | Start-only |  | Critical |  | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

Works Programme (Rev.1)

[illegible]




















Revision: 1

| | | | | | | | | | |
|-----------|--|--------------------|--|-----------------------|--|--------------------|--|----------------|--|
| Task | | Project Summary | | Duration-only | | Finish-only | | Critical Split | |
| Split | | Inactive Milestone | | Manual Summary Rollup | | External Tasks | | Progress | |
| Milestone | | Inactive Summary | | Manual Summary | | External Milestone | | Deadline | |
| Summary | | Manual Task | | Start-only | | Critical | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

Works Programme (Rev.1)

[illegible]

| | | | | | | | | | | |
|-------------|-----------|--|--------------------|---|-----------------------|---|--------------------|---|----------------|---|
| Revision: 1 | Task |  | Project Summary |  | Duration-only |  | Finish-only |  | Critical Split |  |
| | Split |  | Inactive Milestone |  | Manual Summary Rollup |  | External Tasks |  | Progress |  |
| | Milestone |  | Inactive Summary |  | Manual Summary |  | External Milestone |  | Deadline |  |
| | Summary |  | Manual Task |  | Start-only |  | Critical |  | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5



3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | |
|-----|-----------|---|-----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|-------|---------|--|-------|-------|-------|----------|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 22/9 | 29/9 | 6/10 | October | | 20/10 | 27/10 | 3/11 | November |
| | | | | | | 15/9 | | | | | | | | 13/10 | | | | | 10/11 | 17/11 |
| 1 | 1 | Key Dates | 1110 days | Thu 28/3/13 | Sun 10/4/16 | | | | | | | | | | | | | | | |
| 2 | 1.1 | Contract Award & Commencement | 14 days | Thu 28/3/13 | Thu 11/4/13 | | | | | | | | | | | | | | | |
| 5 | 1.2 | Site Possession Date | 542 days | Thu 11/4/13 | Sat 4/10/14 | | | | | | | | | | | | | | | |
| 28 | 1.3 | Section Completion Date | 976 days | Thu 8/8/13 | Sun 10/4/16 | | | | | | | | | | | | | | | |
| 44 | 1.4 | Stage Completion Date | 60 days | Thu 8/8/13 | Mon 7/10/13 | | | | | | | | | | | | | | | |
| 47 | 2 | Preliminaries and Statuary / Contractual Submissions | 726 days | Thu 11/4/13 | Mon 6/4/15 | | | | | | | | | | | | | | | |
| 48 | 2.1 | Site Establishment | 400 days | Thu 11/4/13 | Thu 15/5/14 | | | | | | | | | | | | | | | |
| 49 | 2.1.1 | Take over of the Engineer Accommodation | 0 days | Thu 11/4/13 | Thu 11/4/13 | | | | | | | | | | | | | | | |
| 50 | 2.1.2 | Temporary Accommodation for the Contractor | 45 days | Thu 11/4/13 | Sat 25/5/13 | | | | | | | | | | | | | | | |
| 51 | 2.1.3 | Initial Survey | 400 days | Thu 11/4/13 | Thu 15/5/14 | | | | | | | | | | | | | | | |
| 52 | 2.1.4 | Project Signboard | 45 days | Wed 2/10/13 | Fri 15/11/13 | | | | | | | | | | | | | | | |
| 53 | 2.1.4 | excavation | 12 days | Wed 2/10/13 | Sun 13/10/13 | | | | | | | | | | | | | | | |
| 54 | 2.1.4 | footing | 10 days | Mon 14/10/13 | Wed 23/10/13 | | | | | | | | | | | | | | | |
| 55 | 2.1.4 | steelwork | 10 days | Thu 24/10/13 | Sat 2/11/13 | | | | | | | | | | | | | | | |
| 56 | 2.1.4 | steelwork & sign plate | 13 days | Sun 3/11/13 | Fri 15/11/13 | | | | | | | | | | | | | | | |
| 57 | 2.1.5 | Setup and Management of TMLG | 60 days | Thu 11/4/13 | Sun 9/6/13 | | | | | | | | | | | | | | | |
| 58 | 2.1.6 | Setup and Management of ULG | 60 days | Thu 11/4/13 | Sun 9/6/13 | | | | | | | | | | | | | | | |
| 59 | 2.2 | Applications to Government Department | 90 days | Thu 11/4/13 | Tue 9/7/13 | | | | | | | | | | | | | | | |
| 64 | 2.3 | Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd | 132 days | Thu 11/4/13 | Tue 20/8/13 | | | | | | | | | | | | | | | |
| 65 | 2.3.1 | Submission / approval of traffic consultant | 7 days | Thu 11/4/13 | Wed 17/4/13 | | | | | | | | | | | | | | | |
| 66 | 2.3.2 | Preparation of TTA scheme | 45 days | Thu 18/4/13 | Sat 1/6/13 | | | | | | | | | | | | | | | |
| 67 | 2.3.3 | Comment & approval of TTA scheme by TD & RMO | 66 days | Sun 2/6/13 | Tue 6/8/13 | | | | | | | | | | | | | | | |
| 68 | 2.3.4 | Obtain roadwork advice from RMO | 14 days | Wed 7/8/13 | Tue 20/8/13 | | | | | | | | | | | | | | | |
| 69 | 2.4 | Utility Diversion | 726 days | Thu 11/4/13 | Mon 6/4/15 | | | | | | | | | | | | | | | |
| 70 | 2.4.1 | Obtain most update utility drawings from various utility undertakers | 30 days | Thu 11/4/13 | Fri 10/5/13 | | | | | | | | | | | | | | | |
| 71 | 2.4.2 | Liaise with various utility undertakers | 195 days | Thu 11/4/13 | Tue 22/10/13 | | | | | | | | | | | | | | | |
| 72 | 2.4.3 | Diversion of existing utilities by various UU (if necessary) | 531 days | Wed 23/10/13 | Mon 6/4/15 | | | | | | | | | | | | | | | |
| 73 | 2.4.3.1 | LV cables | 200 days | Wed 23/10/13 | Sat 10/5/14 | | | | | | | | | | | | | | | |
| 74 | 2.4.3.1.1 | LV cables (1st quarter) | 90 days | Wed 23/10/13 | Mon 20/1/14 | | | | | | | | | | | | | | | |
| 75 | 2.4.3.1.2 | LV cables (2nd quarter) | 90 days | Tue 21/1/14 | Sun 20/4/14 | | | | | | | | | | | | | | | |
| 76 | 2.4.3.1.3 | LV cables (3rd quarter) | 20 days | Mon 21/4/14 | Sat 10/5/14 | | | | | | | | | | | | | | | |
| 77 | 2.4.3.2 | 11kV cables | 200 days | Wed 23/10/13 | Sat 10/5/14 | | | | | | | | | | | | | | | |
| 78 | 2.4.3.2.1 | 11kV cables (1st quarter) | 90 days | Wed 23/10/13 | Mon 20/1/14 | | | | | | | | | | | | | | | |
| 79 | 2.4.3.2.2 | 11kV cables (2nd quarter) | 90 days | Tue 21/1/14 | Sun 20/4/14 | | | | | | | | | | | | | | | |
| 80 | 2.4.3.2.3 | 11kV cables (3rd quarter) | 20 days | Mon 21/4/14 | Sat 10/5/14 | | | | | | | | | | | | | | | |
| 81 | 2.4.3.3 | 132kV cables | 351 days | Mon 21/4/14 | Mon 6/4/15 | | | | | | | | | | | | | | | |
| 86 | 2.4.3.4 | PCCW | 414 days | Mon 17/2/14 | Mon 6/4/15 | | | | | | | | | | | | | | | |
| 92 | 2.4.3.5 | WSD water mains | 414 days | Mon 17/2/14 | Mon 6/4/15 | | | | | | | | | | | | | | | |
| 98 | 2.5 | Tree Works | 59 days | Thu 11/4/13 | Sat 8/6/13 | | | | | | | | | | | | | | | |
| 99 | 2.5.1 | Submission / approval of landscape specialist | 14 days | Thu 11/4/13 | Wed 24/4/13 | | | | | | | | | | | | | | | |
| 100 | 2.5.2 | Submission of tree survey report | 45 days | Thu 25/4/13 | Sat 8/6/13 | | | | | | | | | | | | | | | |
| 101 | 2.6 | Environmental Baseline & Impact Monitoring | 133 days | Thu 11/4/13 | Wed 21/8/13 | | | | | | | | | | | | | | | |
| 102 | 2.6.1 | Obtain Environmental Permit (EP) -- EP-404/2011 | 0 days | Thu 11/4/13 | Thu 11/4/13 | | | | | | | | | | | | | | | |
| 103 | 2.6.2 | Appointment of ET | 0 days | Thu 11/4/13 | Thu 11/4/13 | | | | | | | | | | | | | | | |
| 104 | 2.6.3 | Approval of ET from EPD | 7 days | Fri 12/4/13 | Thu 18/4/13 | | | | | | | | | | | | | | | |
| 105 | 2.6.4 | Preparation of method statement for baseline monitoring by ET | 20 days | Fri 19/4/13 | Wed 8/5/13 | | | | | | | | | | | | | | | |
| 106 | 2.6.5 | Submission of relevant management plans & reports by Others | 36 days | Thu 11/4/13 | Thu 16/5/13 | | | | | | | | | | | | | | | |
| 107 | 2.6.6 | Certify the method statement, management plans & reports by ET | 15 days | Fri 17/5/13 | Fri 31/5/13 | | | | | | | | | | | | | | | |
| 108 | 2.6.7 | Verify the EM&A manual, management plans & reports by IEC | 20 days | Wed 22/5/13 | Mon 10/6/13 | | | | | | | | | | | | | | | |
| 109 | 2.6.8 | Management plans & reports submitted to EPD three month before commencement of Construction works | 97 days | Fri 17/5/13 | Wed 21/8/13 | | | | | | | | | | | | | | | |
| 110 | 2.6.9 | Cary out the baseline monitoring and preparation of report | 35 days | Tue 11/6/13 | Mon 15/7/13 | | | | | | | | | | | | | | | |
| 111 | 2.6.10 | Baseline monitoring report submitted to EPD one month before commencement of Construction works | 36 days | Tue 16/7/13 | Tue 20/8/13 | | | | | | | | | | | | | | | |
| 112 | 3 | Stage of the Works | 180 days | Thu 11/4/13 | Mon 7/10/13 | | | | | | | | | | | | | | | |
| 113 | 3.1 | Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road | 180 days | Thu 11/4/13 | Mon 7/10/13 | | | | | | | | | | | | | | | |
| 114 | 3.1.1 | Submissions | 70 days | Thu 11/4/13 | Wed 19/6/13 | | | | | | | | | | | | | | | |
| 115 | 3.1.2 | Approval of Submissions | 69 days | Fri 14/6/13 | Wed 21/8/13 | | | | | | | | | | | | | | | |
| 116 | 3.1.3 | Construction of temporary vehicular bridge "B" | 47 days | Thu 22/8/13 | Mon 7/10/13 | | | | | | | | | | | | | | | |
| 117 | 3.1.3.1 | Preparation of UBs | 9 days | Thu 22/8/13 | Fri 30/8/13 | | | | | | | | | | | | | | | |
| 121 | 3.1.3.2 | Construct concrete footings | 24 days | Sat 24/8/13 | Mon 16/9/13 | | | | | | | | | | | | | | | |
| 122 | 3.1.3.2.1 | set out alignment of footings type A & B | 2 days | Sat 24/8/13 | Sun 25/8/13 | | | | | | | | | | | | | | | |
| 123 | 3.1.3.2.2 | underground utilities detection | 3 days | Mon 26/8/13 | Wed 28/8/13 | | | | | | | | | | | | | | | |
| 124 | 3.1.3.2.3 | excavate to designed levels | 4 days | Thu 29/8/13 | Sun 1/9/13 | | | | | | | | | | | | | | | |
| 125 | 3.1.3.2.4 | erect formwork for footings | 3 days | Mon 2/9/13 | Wed 4/9/13 | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|-------------|-----------|--|--------------------|--|------------------|--|-----------------------|--|--------------------|--|----------------|--|----------|--|
| Revision: 1 | Task | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | |
| | Split | | Project Summary | | Manual Task | | Manual Summary | | External Tasks | | Critical Split | | | |
| | Milestone | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Progress | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013















Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | | | |
|-----|-----------|---|----------|--------------|--------------|------|------|-----|-----------|--|--|--|------|------|---------|--|--|-------|----------|--|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | | 29/9 | 6/10 | October | | | 27/10 | November | | | |
| 185 | 4.1.5.2.1 | 12 nrs. | 14 days | Thu 31/10/13 | Wed 13/11/13 | | | | | | | | | | | | | | | | | |
| 186 | 4.1.5.2.2 | 12 nrs. | 14 days | Thu 14/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | |
| 187 | 4.1.5.2.3 | 3 nrs. | 3 days | Thu 28/11/13 | Sat 30/11/13 | | | | | | | | | | | | | | | | | |
| 188 | 4.1.5.3 | EX-01, 02, 05, 09, 12, SP-01-03, 07, 12, 18, 19-22, 40-44, 52-55, 70, 71 | 30 days | Sun 1/12/13 | Mon 30/12/13 | | | | | | | | | | | | | | | | | |
| 192 | 4.1.5.4 | EX-04 & 16, SP-34, 35, 45, 46, 56-57, 63, 67-69, 79-83, A-ADH7* | 31 days | Tue 31/12/13 | Thu 30/1/14 | | | | | | | | | | | | | | | | | |
| 196 | 4.2 | Section II of the Works - All laboratory tests for Section I | 234 days | Mon 15/7/13 | Wed 5/3/14 | | | | | | | | | | | | | | | | | |
| 197 | 4.2.1 | Propose laboratory | 48 days | Mon 15/7/13 | Sat 31/8/13 | | | | | | | | | | | | | | | | | |
| 198 | 4.2.2 | Approve laboratory from ER | 30 days | Sun 1/9/13 | Mon 30/9/13 | | | | | | | | | | | | | | | | | |
| 199 | 4.2.3 | Laboratory preparation and Carry out laboratory tests | 145 days | Tue 1/10/13 | Sat 22/2/14 | | | | | | | | | | | | | | | | | |
| 200 | 4.2.3.1 | lab. preparation & carry out lab. tests (1st quarter) | 91 days | Tue 1/10/13 | Mon 30/12/13 | | | | | | | | | | | | | | | | | |
| 201 | 4.2.3.2 | lab. preparation & carry out lab. tests (2nd quarter) | 54 days | Tue 31/12/13 | Sat 22/2/14 | | | | | | | | | | | | | | | | | |
| 202 | 4.2.4 | Preparation of lab report | 135 days | Tue 22/10/13 | Wed 5/3/14 | | | | | | | | | | | | | | | | | |
| 203 | 4.2.4.1 | preparation of lab report (1st quarter) | 91 days | Tue 22/10/13 | Mon 20/1/14 | | | | | | | | | | | | | | | | | |
| 204 | 4.2.4.2 | preparation of lab report (2nd quarter) | 44 days | Tue 21/1/14 | Wed 5/3/14 | | | | | | | | | | | | | | | | | |
| 205 | 4.3 | Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SRJV/W47/SO/J5/1308/00416 dated 23/8/2013) | 89 days | Sun 12/5/13 | Thu 8/8/13 | | | | | | | | | | | | | | | | | |
| 206 | 4.3.1 | General Site Clearance for RS1,RS2, and RS3 | 14 days | Sun 12/5/13 | Sat 25/5/13 | | | | | | | | | | | | | | | | | |
| 207 | 4.3.2 | Submission & approval of method statement | 28 days | Sun 12/5/13 | Sat 8/6/13 | | | | | | | | | | | | | | | | | |
| 208 | 4.3.3 | RS1 - Site formation (1500m3) for re-site and dwarf wall construction (length approx. 84m) | 75 days | Sun 26/5/13 | Thu 8/8/13 | | | | | | | | | | | | | | | | | |
| 222 | 4.3.4 | RS2 - Omitted under VO No.1 | 0 days | Sun 12/5/13 | Sun 12/5/13 | | | | | | | | | | | | | | | | | |
| 223 | 4.3.5 | RS3 - Site formation for re-site and dwarf wall construction (approx. 840m3, wall length app. 135m) | 75 days | Sun 26/5/13 | Thu 8/8/13 | | | | | | | | | | | | | | | | | |
| 243 | 4.4 | Section IV of the Works - Village house within portion RS4 - 8.25m(L) x 7.88m(W) x 10.3m (H) | 356 days | Thu 11/4/13 | Tue 1/4/14 | | | | | | | | | | | | | | | | | |
| 244 | 4.4.1 | Original Planning for Section IV of the Works | 270 days | Thu 11/4/13 | Sun 5/1/14 | | | | | | | | | | | | | | | | | |
| 245 | 4.4.1.1 | Site Instruction from the Engineer | 31 days | Thu 11/4/13 | Sat 11/5/13 | | | | | | | | | | | | | | | | | |
| 246 | 4.4.1.2 | Submissions / Approval of material | 45 days | Sun 12/5/13 | Tue 25/6/13 | | | | | | | | | | | | | | | | | |
| 247 | 4.4.1.3 | Foundation | 60 days | Sun 16/6/13 | Wed 14/8/13 | | | | | | | | | | | | | | | | | |
| 248 | 4.4.1.4 | G/F - Ground beam, slab & BS works | 50 days | Thu 1/8/13 | Thu 19/9/13 | | | | | | | | | | | | | | | | | |
| 249 | 4.4.1.5 | 1/F - Beam, wall, slab & BS works | 50 days | Fri 6/9/13 | Fri 25/10/13 | | | | | | | | | | | | | | | | | |
| 250 | 4.4.1.6 | 2/F - Beam, wall, slab & BS works | 50 days | Sat 12/10/13 | Sat 30/11/13 | | | | | | | | | | | | | | | | | |
| 251 | 4.4.1.7 | R/F - Beam, wall, slab & BS works | 50 days | Sun 17/11/13 | Sun 5/1/14 | | | | | | | | | | | | | | | | | |
| 252 | 4.4.2 | Revised Planning for Section IV of the Works due to late instruction (letter ref. PWKL:rswl:60212563/C5/M15/400-2409 dated 6/8/2013) | 239 days | Tue 6/8/13 | Tue 1/4/14 | | | | | | | | | | | | | | | | | |
| 253 | 4.4.2.1 | Site Instruction from the Engineer | 0 days | Tue 6/8/13 | Tue 6/8/13 | | | | | | | | | | | | | | | | | |
| 254 | 4.4.2.2 | Submissions / Approval of material | 45 days | Tue 6/8/13 | Thu 19/9/13 | | | | | | | | | | | | | | | | | |
| 255 | 4.4.2.3 | Foundation | 60 days | Tue 10/9/13 | Fri 8/11/13 | | | | | | | | | | | | | | | | | |
| 256 | 4.4.2.3.1 | excavate foundation | 14 days | Tue 10/9/13 | Mon 23/9/13 | | | | | | | | | | | | | | | | | |
| 257 | 4.4.2.3.2 | blinding layer | 8 days | Tue 24/9/13 | Tue 1/10/13 | | | | | | | | | | | | | | | | | |
| 258 | 4.4.2.3.3 | formwork for raft foundation | 13 days | Wed 2/10/13 | Mon 14/10/13 | | | | | | | | | | | | | | | | | |
| 259 | 4.4.2.3.4 | steelwork for raft foundation | 13 days | Tue 15/10/13 | Sun 27/10/13 | | | | | | | | | | | | | | | | | |
| 260 | 4.4.2.3.5 | concreting & curing for raft foundation | 12 days | Mon 28/10/13 | Fri 8/11/13 | | | | | | | | | | | | | | | | | |
| 261 | 4.4.2.4 | G/F - Ground beam, slab & BS works | 50 days | Sat 26/10/13 | Sat 14/12/13 | | | | | | | | | | | | | | | | | |
| 262 | 4.4.2.4.1 | G/F - Ground beam | 14 days | Sat 26/10/13 | Fri 8/11/13 | | | | | | | | | | | | | | | | | |
| 263 | 4.4.2.4.2 | G/F - slab | 14 days | Sat 9/11/13 | Fri 22/11/13 | | | | | | | | | | | | | | | | | |
| 264 | 4.4.2.4.3 | G/F -BS works | 14 days | Sat 23/11/13 | Fri 6/12/13 | | | | | | | | | | | | | | | | | |
| 265 | 4.4.2.4.4 | G/F -BS works | 8 days | Sat 7/12/13 | Sat 14/12/13 | | | | | | | | | | | | | | | | | |
| 266 | 4.4.2.5 | 1/F - Beam, wall, slab & BS works | 50 days | Sun 1/12/13 | Sun 19/1/14 | | | | | | | | | | | | | | | | | |
| 267 | 4.4.2.5.1 | 1/F - Beam | 14 days | Sun 1/12/13 | Sat 14/12/13 | | | | | | | | | | | | | | | | | |
| 268 | 4.4.2.5.2 | 1/F - wall | 14 days | Sun 15/12/13 | Sat 28/12/13 | | | | | | | | | | | | | | | | | |
| 269 | 4.4.2.5.3 | 1/F - slab | 14 days | Sun 29/12/13 | Sat 11/1/14 | | | | | | | | | | | | | | | | | |
| 270 | 4.4.2.5.4 | 1/F - BS works | 8 days | Sun 12/1/14 | Sun 19/1/14 | | | | | | | | | | | | | | | | | |
| 271 | 4.4.2.6 | 2/F - Beam, wall, slab & BS works | 50 days | Mon 6/1/14 | Mon 24/2/14 | | | | | | | | | | | | | | | | | |
| 276 | 4.4.2.7 | R/F - Beam, wall, slab & BS works | 50 days | Tue 11/2/14 | Tue 1/4/14 | | | | | | | | | | | | | | | | | |
| 281 | 4.5 | Section V of the Works - All works within portion RS4 exclude Section IV | 428 days | Thu 11/4/13 | Thu 12/6/14 | | | | | | | | | | | | | | | | | |
| 282 | 4.5.1 | Submissions and method statement | 31 days | Thu 11/4/13 | Sat 11/5/13 | | | | | | | | | | | | | | | | | |
| 283 | 4.5.2 | Approvals from ER | 30 days | Fri 26/4/13 | Sat 25/5/13 | | | | | | | | | | | | | | | | | |
| 284 | 4.5.3 | Original Plan for Construction of footbridge and staircase with mini-piles 8 nos. x Ø273 and staircase (Drg. 2201A to 2207B, 6001B) | 235 days | Thu 16/5/13 | Sun 5/1/14 | | | | | | | | | | | | | | | | | |
| 285 | 4.5.3.1 | Mini-piles | 60 days | Thu 16/5/13 | Sun 14/7/13 | | | | | | | | | | | | | | | | | |
| 295 | 4.5.3.2 | Pile Caps | 52 days | Wed 19/6/13 | Fri 9/8/13 | | | | | | | | | | | | | | | | | |

Revision: 1

| | | | | | | | | | | | | | |
|-----------|--|--------------------|---|------------------|---|-----------------------|---|--------------------|---|----------------|---|----------|---|
| Task | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | |
| Split |  | Project Summary |  | Manual Task |  | Manual Summary |  | External Tasks |  | Critical Split |  | | |
| Milestone |  | Inactive Milestone |  | Duration-only |  | Start-only |  | External Milestone |  | Progress |  | | |

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | | | |
|-----|-------------|--|----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|------|---------|--|--|-------|----------|--|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 22/9 | 29/9 | 6/10 | October | | | 27/10 | November | | | |
| 312 | 4.5.3.3 | Abutments | 45 days | Sat 13/7/13 | Mon 26/8/13 | | | | | | | | | | | | | | | | | |
| 323 | 4.5.3.4 | Wing walls | 45 days | Tue 30/7/13 | Thu 12/9/13 | | | | | | | | | | | | | | | | | |
| 334 | 4.5.3.5 | Mass concrete | 41 days | Fri 16/8/13 | Wed 25/9/13 | | | | | | | | | | | | | | | | | |
| 343 | 4.5.3.6 | Remove sheetpiles from abutments | 10 days | Thu 26/9/13 | Sat 5/10/13 | | | | | | | | | | | | | | | | | |
| 344 | 4.5.3.7 | Beams | 46 days | Sun 6/10/13 | Wed 20/11/13 | | | | | | | | | | | | | | | | | |
| 356 | 4.5.3.8 | Deck | 34 days | Thu 21/11/13 | Tue 24/12/13 | | | | | | | | | | | | | | | | | |
| 361 | 4.5.3.9 | Compact fill behind abutments | 14 days | Sun 6/10/13 | Sat 19/10/13 | | | | | | | | | | | | | | | | | |
| 362 | 4.5.3.10 | New footpath | 21 days | Sun 20/10/13 | Sat 9/11/13 | | | | | | | | | | | | | | | | | |
| 365 | 4.5.3.11 | New staircase | 36 days | Sun 10/11/13 | Sun 15/12/13 | | | | | | | | | | | | | | | | | |
| 372 | 4.5.3.12 | Miscellaneous (pedestrian parapet, granite tile etc.) | 21 days | Mon 16/12/13 | Sun 5/1/14 | | | | | | | | | | | | | | | | | |
| 373 | 4.5.4 | Revised Plan upon instructions from Engineer for Construction of footbridge and staircase with mini-piles 8 nos. x Ø273 and staircase (Drg. 2201A to 2207B, 6001B) | 263 days | Mon 23/9/13 | Thu 12/6/14 | | | | | | | | | | | | | | | | | |
| 374 | 4.5.4.1 | assume receive Instruction from the Engineer | 0 days | Mon 23/9/13 | Mon 23/9/13 | | | | | | | | | | | | | | | | | |
| 375 | 4.5.4.2 | Submissions and method statement | 7 days | Mon 23/9/13 | Sun 29/9/13 | | | | | | | | | | | | | | | | | |
| 376 | 4.5.4.3 | Approvals from ER | 21 days | Mon 30/9/13 | Sun 20/10/13 | | | | | | | | | | | | | | | | | |
| 377 | 4.5.4.4 | Mini-piles | 60 days | Mon 21/10/13 | Thu 19/12/13 | | | | | | | | | | | | | | | | | |
| 378 | 4.5.4.4.1 | prepare platform for mini-pile | 4 days | Mon 21/10/13 | Thu 24/10/13 | | | | | | | | | | | | | | | | | |
| 379 | 4.5.4.4.2 | establish mini-pile rig & confirm setting out | 4 days | Fri 25/10/13 | Mon 28/10/13 | | | | | | | | | | | | | | | | | |
| 380 | 4.5.4.4.3 | drill 1st-4th mini-piles | 8 days | Tue 29/10/13 | Tue 5/11/13 | | | | | | | | | | | | | | | | | |
| 381 | 4.5.4.4.4 | blow clean 1st-4th mini-piles and fix steel bars | 8 days | Wed 6/11/13 | Wed 13/11/13 | | | | | | | | | | | | | | | | | |
| 382 | 4.5.4.4.5 | grout 1st-4th mini-piles | 8 days | Thu 14/11/13 | Thu 21/11/13 | | | | | | | | | | | | | | | | | |
| 383 | 4.5.4.4.6 | establish mini-pile rig & confirm setting out | 4 days | Fri 22/11/13 | Mon 25/11/13 | | | | | | | | | | | | | | | | | |
| 384 | 4.5.4.4.7 | drill 5th-8th mini-piles | 8 days | Tue 26/11/13 | Tue 3/12/13 | | | | | | | | | | | | | | | | | |
| 385 | 4.5.4.4.8 | blow clean 5th-8th mini-piles and fix steel bars | 8 days | Wed 4/12/13 | Wed 11/12/13 | | | | | | | | | | | | | | | | | |
| 386 | 4.5.4.4.9 | grout 5st-8th mini-piles | 8 days | Thu 12/12/13 | Thu 19/12/13 | | | | | | | | | | | | | | | | | |
| 387 | 4.5.4.5 | Pile Caps | 52 days | Sun 24/11/13 | Tue 14/1/14 | | | | | | | | | | | | | | | | | |
| 388 | 4.5.4.5.1 | 1st pile cap | 24 days | Sun 24/11/13 | Tue 17/12/13 | | | | | | | | | | | | | | | | | |
| 389 | 4.5.4.5.1.1 | temporary sheetpiles | 4 days | Sun 24/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | |
| 390 | 4.5.4.5.1.2 | excavation | 3 days | Thu 28/11/13 | Sat 30/11/13 | | | | | | | | | | | | | | | | | |
| 391 | 4.5.4.5.1.3 | prepare formation and lay blinding layer | 2 days | Sun 1/12/13 | Mon 2/12/13 | | | | | | | | | | | | | | | | | |
| 392 | 4.5.4.5.1.4 | formwork for pile cap | 3 days | Tue 3/12/13 | Thu 5/12/13 | | | | | | | | | | | | | | | | | |
| 393 | 4.5.4.5.1.5 | fix reinforcement | 3 days | Fri 6/12/13 | Sun 8/12/13 | | | | | | | | | | | | | | | | | |
| 394 | 4.5.4.5.1.6 | concrete the pile cap | 2 days | Mon 9/12/13 | Tue 10/12/13 | | | | | | | | | | | | | | | | | |
| 395 | 4.5.4.5.1.7 | curing and strip formwork | 7 days | Wed 11/12/13 | Tue 17/12/13 | | | | | | | | | | | | | | | | | |
| 396 | 4.5.4.5.2 | 2nd pile cap | 24 days | Sun 22/12/13 | Tue 14/1/14 | | | | | | | | | | | | | | | | | |
| 404 | 4.5.4.6 | Abutments | 45 days | Wed 18/12/13 | Fri 31/1/14 | | | | | | | | | | | | | | | | | |
| 415 | 4.5.4.7 | Wing walls | 45 days | Sat 4/1/14 | Mon 17/2/14 | | | | | | | | | | | | | | | | | |
| 426 | 4.5.4.8 | Mass concrete | 41 days | Tue 21/1/14 | Sun 2/3/14 | | | | | | | | | | | | | | | | | |
| 435 | 4.5.4.9 | Remove sheetpiles from abutments | 10 days | Mon 3/3/14 | Wed 12/3/14 | | | | | | | | | | | | | | | | | |
| 436 | 4.5.4.10 | Beams | 46 days | Thu 13/3/14 | Sun 27/4/14 | | | | | | | | | | | | | | | | | |
| 448 | 4.5.4.11 | Deck | 34 days | Mon 28/4/14 | Sat 31/5/14 | | | | | | | | | | | | | | | | | |
| 455 | 4.5.4.12 | Compact fill behind abutments | 14 days | Thu 13/3/14 | Wed 26/3/14 | | | | | | | | | | | | | | | | | |
| 456 | 4.5.4.13 | New footpath | 21 days | Thu 27/3/14 | Wed 16/4/14 | | | | | | | | | | | | | | | | | |
| 459 | 4.5.4.14 | New staircase | 36 days | Thu 17/4/14 | Thu 22/5/14 | | | | | | | | | | | | | | | | | |
| 466 | 4.5.4.15 | Miscellaneous (pedestrian parapet, granite tile etc.) | 21 days | Fri 23/5/14 | Thu 12/6/14 | | | | | | | | | | | | | | | | | |
| 469 | 4.6 | Section VII of the Works - All works within Area CRD | 248 days | Mon 9/9/13 | Wed 14/5/14 | | | | | | | | | | | | | | | | | |
| 470 | 4.6.1 | Submissions | 30 days | Mon 9/9/13 | Tue 8/10/13 | | | | | | | | | | | | | | | | | |
| 471 | 4.6.2 | Approval of submissions | 31 days | Mon 23/9/13 | Wed 23/10/13 | | | | | | | | | | | | | | | | | |
| 472 | 4.6.3 | Further Archaeological survey (Section T3)(Drg.6403A) | 40 days | Thu 6/3/14 | Mon 14/4/14 | | | | | | | | | | | | | | | | | |
| 476 | 4.6.4 | Remaining works at other portions within CRD | 165 days | Sun 1/12/13 | Wed 14/5/14 | | | | | | | | | | | | | | | | | |
| 477 | 4.6.4.1 | temporary fill slopes & Chain link fence (150m) & Modified CEDD hoarding Type III (130m)(Drg. 1032B) | 121 days | Sun 1/12/13 | Mon 31/3/14 | | | | | | | | | | | | | | | | | |
| 490 | 4.6.4.2 | waterworks within CRD (Drg.1913B) | 56 days | Thu 20/3/14 | Wed 14/5/14 | | | | | | | | | | | | | | | | | |
| 495 | 4.6.4.3 | roadwork for end of LMH Rd within CRD | 28 days | Tue 15/4/14 | Mon 12/5/14 | | | | | | | | | | | | | | | | | |
| 498 | 4.7 | Section VIII of the Works - All works within Area BCPA | 485 days | Tue 11/6/13 | Wed 8/10/14 | | | | | | | | | | | | | | | | | |
| 499 | 4.7.1 | Submissions | 72 days | Tue 11/6/13 | Wed 21/8/13 | | | | | | | | | | | | | | | | | |
| 500 | 4.7.2 | Approval of submissions | 50 days | Thu 22/8/13 | Thu 10/10/13 | | | | | | | | | | | | | | | | | |
| 501 | 4.7.3 | Site formation of land (import fill 103000m3) including slope drainage works | 363 days | Fri 11/10/13 | Wed 8/10/14 | | | | | | | | | | | | | | | | | |
| 534 | 4.7.4 | Chain link fence (1150m)(Drg/ 1033B) | 100 days | Tue 1/7/14 | Wed 8/10/14 | | | | | | | | | | | | | | | | | |
| 545 | 4.8 | Section IX of the Works - All works within Area BCPB | 669 days | Tue 11/6/13 | Fri 10/4/15 | | | | | | | | | | | | | | | | | |
| 546 | 4.8.1 | Submissions | 75 days | Tue 11/6/13 | Sat 24/8/13 | | | | | | | | | | | | | | | | | |
| 547 | 4.8.2 | Approval of submissions | 50 days | Sun 25/8/13 | Sun 13/10/13 | | | | | | | | | | | | | | | | | |
| 548 | 4.8.3 | Demolition of existing building structures UPON instruction (Drg. 6152A, 6153A) | 240 days | Mon 14/10/13 | Tue 10/6/14 | | | | | | | | | | | | | | | | | |

Revision: 1

Task
Split
Milestone

Summary
Project Summary
Inactive Milestone

Inactive Summary
Manual Task
Duration-only

Manual Summary Rollup
Manual Summary
Start-only

Finish-only
External Tasks
External Milestone

Critical
Critical Split
Progress

Deadline

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5
3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | |
|---|-------------|---|--------------------|--------------|------------------|------|-----------------------|-----|--------------------|------|----------------|------|----------|---------|-------|-------|----------|-------|-------|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 29/9 | 6/10 | October | | | November | | | |
| | | | | | | | | | 8/9 | 15/9 | 22/9 | | | 13/10 | 20/10 | 27/10 | 3/11 | 10/11 | 17/11 | |
| 549 | 4.8.3.1 | demolition of existing building structure (1st quarter) | 84 days | Mon 14/10/13 | Sun 5/1/14 | | | | | | | | | | | | | | | |
| 550 | 4.8.3.1.1 | demolition of existing building structure (1st fortnight) | 14 days | Mon 14/10/13 | Sun 27/10/13 | | | | | | | | | | | | | | | |
| 551 | 4.8.3.1.2 | demolition of existing building structure (2nd fortnight) | 14 days | Mon 28/10/13 | Sun 10/11/13 | | | | | | | | | | | | | | | |
| 552 | 4.8.3.1.3 | demolition of existing building structure (3rd fortnight) | 14 days | Mon 11/11/13 | Sun 24/11/13 | | | | | | | | | | | | | | | |
| 553 | 4.8.3.1.4 | demolition of existing building structure (4th fortnight) | 14 days | Mon 25/11/13 | Sun 8/12/13 | | | | | | | | | | | | | | | |
| 554 | 4.8.3.1.5 | demolition of existing building structure (5th fortnight) | 14 days | Mon 9/12/13 | Sun 22/12/13 | | | | | | | | | | | | | | | |
| 555 | 4.8.3.1.6 | demolition of existing building structure (6th fortnight) | 14 days | Mon 23/12/13 | Sun 5/1/14 | | | | | | | | | | | | | | | |
| 556 | 4.8.3.2 | demolition of existing building structure (2nd quarter) | 84 days | Mon 6/1/14 | Sun 30/3/14 | | | | | | | | | | | | | | | |
| 563 | 4.8.3.3 | demolition of existing building structure (3rd quarter) | 72 days | Mon 31/3/14 | Tue 10/6/14 | | | | | | | | | | | | | | | |
| 570 | 4.8.4 | Site formation works (import fill 90000m3) | 544 days | Sun 13/10/13 | Thu 9/4/15 | | | | | | | | | | | | | | | |
| 571 | 4.8.4.1 | site formation works (1st quarter) | 91 days | Sun 13/10/13 | Sat 11/1/14 | | | | | | | | | | | | | | | |
| 572 | 4.8.4.1.1 | site formation works (1st fortnight) | 14 days | Sun 13/10/13 | Sat 26/10/13 | | | | | | | | | | | | | | | |
| 573 | 4.8.4.1.2 | site formation works (2nd fortnight) | 14 days | Sun 27/10/13 | Sat 9/11/13 | | | | | | | | | | | | | | | |
| 574 | 4.8.4.1.3 | site formation works (3rd fortnight) | 14 days | Sun 10/11/13 | Sat 23/11/13 | | | | | | | | | | | | | | | |
| 575 | 4.8.4.1.4 | site formation works (4th fortnight) | 14 days | Sun 24/11/13 | Sat 7/12/13 | | | | | | | | | | | | | | | |
| 576 | 4.8.4.1.5 | site formation works (5th fortnight) | 14 days | Sun 8/12/13 | Sat 21/12/13 | | | | | | | | | | | | | | | |
| 577 | 4.8.4.1.6 | site formation works (6th fortnight) | 14 days | Sun 22/12/13 | Sat 4/1/14 | | | | | | | | | | | | | | | |
| 578 | 4.8.4.1.7 | site formation works (7th fortnight) | 7 days | Sun 5/1/14 | Sat 11/1/14 | | | | | | | | | | | | | | | |
| 579 | 4.8.4.2 | site formation works (2nd quarter) | 91 days | Sun 12/1/14 | Sat 12/4/14 | | | | | | | | | | | | | | | |
| 587 | 4.8.4.3 | site formation works (3rd quarter) | 91 days | Sun 13/4/14 | Sat 12/7/14 | | | | | | | | | | | | | | | |
| 595 | 4.8.4.4 | site formation works (4th quarter) | 91 days | Sun 13/7/14 | Sat 11/10/14 | | | | | | | | | | | | | | | |
| 603 | 4.8.4.5 | site formation works (5th quarter) | 91 days | Sun 12/10/14 | Sat 10/1/15 | | | | | | | | | | | | | | | |
| 611 | 4.8.4.6 | site formation works (6th quarter) | 89 days | Sun 11/1/15 | Thu 9/4/15 | | | | | | | | | | | | | | | |
| 619 | 4.8.5 | Utilities diversions (Drg.1405A, 1406A, 1407A) | 150 days | Thu 14/8/14 | Sat 10/1/15 | | | | | | | | | | | | | | | |
| 634 | 4.8.6 | Temp. boundary fence (230m), chain link fence (790m)(Drg.1002C, 1032B, 1033B) | 120 days | Fri 12/12/14 | Fri 10/4/15 | | | | | | | | | | | | | | | |
| 647 | 4.9 | Section X of the Works - All works within Area BCPC | 268 days | Mon 9/9/13 | Tue 3/6/14 | | | | | | | | | | | | | | | |
| 648 | 4.9.1 | Submissions | 21 days | Mon 9/9/13 | Sun 29/9/13 | | | | | | | | | | | | | | | |
| 649 | 4.9.2 | Approval of Submissions | 24 days | Sun 15/9/13 | Tue 8/10/13 | | | | | | | | | | | | | | | |
| 650 | 4.9.3 | Construction of retaining wall RW2-CH840-1025 (length approx. 185m) | 248 days | Tue 24/9/13 | Thu 29/5/14 | | | | | | | | | | | | | | | |
| 651 | 4.9.3.1 | Bay 2110-2137 (28 bays) | 248 days | Tue 24/9/13 | Thu 29/5/14 | | | | | | | | | | | | | | | |
| 652 | 4.9.3.1.1 | excavation / sheetpile | 32 days | Tue 24/9/13 | Fri 25/10/13 | | | | | | | | | | | | | | | |
| 653 | 4.9.3.1.1.1 | excavation / sheetpile first 13 bays | 14 days | Tue 24/9/13 | Mon 7/10/13 | | | | | | | | | | | | | | | |
| 654 | 4.9.3.1.1.2 | excavation / sheetpile second 13 bays | 14 days | Tue 8/10/13 | Mon 21/10/13 | | | | | | | | | | | | | | | |
| 655 | 4.9.3.1.1.3 | excavation / sheetpile third 2 bays | 4 days | Tue 22/10/13 | Fri 25/10/13 | | | | | | | | | | | | | | | |
| 656 | 4.9.3.1.2 | grade 200 rock fill | 18 days | Wed 2/10/13 | Sat 19/10/13 | | | | | | | | | | | | | | | |
| 657 | 4.9.3.1.2.1 | grade 200 rock fill (14 bays) | 9 days | Wed 2/10/13 | Thu 10/10/13 | | | | | | | | | | | | | | | |
| 658 | 4.9.3.1.2.2 | grade 200 rock fill (14 bays) | 9 days | Fri 11/10/13 | Sat 19/10/13 | | | | | | | | | | | | | | | |
| 659 | 4.9.3.1.3 | blinding layer | 18 days | Sun 6/10/13 | Wed 23/10/13 | | | | | | | | | | | | | | | |
| 660 | 4.9.3.1.3.1 | blinding layer (14 bays) | 9 days | Sun 6/10/13 | Mon 14/10/13 | | | | | | | | | | | | | | | |
| 661 | 4.9.3.1.3.2 | blinding layer (14 bays) | 9 days | Tue 15/10/13 | Wed 23/10/13 | | | | | | | | | | | | | | | |
| 662 | 4.9.3.1.4 | Bay 2110 to Bay 2113 (base) | 12 days | Thu 10/10/13 | Mon 21/10/13 | | | | | | | | | | | | | | | |
| 668 | 4.9.3.1.5 | Bay 2114 to Bay 2117 (base) | 12 days | Tue 22/10/13 | Sat 2/11/13 | | | | | | | | | | | | | | | |
| 674 | 4.9.3.1.6 | Bay 2118 to Bay 2121 (base) | 12 days | Sun 3/11/13 | Thu 14/11/13 | | | | | | | | | | | | | | | |
| 680 | 4.9.3.1.7 | Bay 2122 to Bay 2125 (base) | 12 days | Fri 15/11/13 | Tue 26/11/13 | | | | | | | | | | | | | | | |
| 686 | 4.9.3.1.8 | Bay 2126 to Bay 2129 (base) | 12 days | Wed 27/11/13 | Sun 8/12/13 | | | | | | | | | | | | | | | |
| 692 | 4.9.3.1.9 | Bay 2130 to Bay 2133 (base) | 12 days | Mon 9/12/13 | Fri 20/12/13 | | | | | | | | | | | | | | | |
| 698 | 4.9.3.1.10 | Bay 2134 to Bay 2137(base) | 12 days | Sat 21/12/13 | Wed 1/1/14 | | | | | | | | | | | | | | | |
| 704 | 4.9.3.1.11 | Bay 2110 to Bay 2113 (wall) | 20 days | Thu 2/1/14 | Tue 21/1/14 | | | | | | | | | | | | | | | |
| 710 | 4.9.3.1.12 | Bay 2114 to Bay 2117 (wall) | 20 days | Wed 22/1/14 | Mon 10/2/14 | | | | | | | | | | | | | | | |
| 716 | 4.9.3.1.13 | Bay 2118 to Bay 2121 (wall) | 20 days | Tue 11/2/14 | Sun 2/3/14 | | | | | | | | | | | | | | | |
| 722 | 4.9.3.1.14 | Bay 2122 to Bay 2125 (wall) | 22 days | Mon 3/3/14 | Mon 24/3/14 | | | | | | | | | | | | | | | |
| 728 | 4.9.3.1.15 | Bay 2126 to Bay 2129 (wall) | 22 days | Tue 25/3/14 | Tue 15/4/14 | | | | | | | | | | | | | | | |
| 734 | 4.9.3.1.16 | Bay 2130 to Bay 2133 (wall) | 22 days | Wed 16/4/14 | Wed 7/5/14 | | | | | | | | | | | | | | | |
| 740 | 4.9.3.1.17 | Bay 2134 to Bay 2137 (wall) | 22 days | Thu 8/5/14 | Thu 29/5/14 | | | | | | | | | | | | | | | |
| 746 | 4.9.4 | Site Formation works (import fill 33000m3) | 200 days | Sat 16/11/13 | Tue 3/6/14 | | | | | | | | | | | | | | | |
| 747 | 4.9.4.1 | site formation works (1st quarter) | 91 days | Sat 16/11/13 | Fri 14/2/14 | | | | | | | | | | | | | | | |
| 748 | 4.9.4.1.1 | site formation works (1st fortnight) | 14 days | Sat 16/11/13 | Fri 29/11/13 | | | | | | | | | | | | | | | |
| 749 | 4.9.4.1.2 | site formation works (2nd fortnight) | 14 days | Sat 30/11/13 | Fri 13/12/13 | | | | | | | | | | | | | | | |
| 750 | 4.9.4.1.3 | site formation works (3rd fortnight) | 14 days | Sat 14/12/13 | Fri 27/12/13 | | | | | | | | | | | | | | | |
| 751 | 4.9.4.1.4 | site formation works (4th fortnight) | 14 days | Sat 28/12/13 | Fri 10/1/14 | | | | | | | | | | | | | | | |
| 752 | 4.9.4.1.5 | site formation works (5th fortnight) | 14 days | Sat 11/1/14 | Fri 24/1/14 | | | | | | | | | | | | | | | |
| 753 | 4.9.4.1.6 | site formation works (6th fortnight) | 14 days | Sat 25/1/14 | Fri 7/2/14 | | | | | | | | | | | | | | | |
| 754 | 4.9.4.1.7 | site formation works (7th fortnight) | 7 days | Sat 8/2/14 | Fri 14/2/14 | | | | | | | | | | | | | | | |
| Revision: 1 | | | | | | | | | | | | | | | | | | | | |
| Task | | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | | | | | | | |
| Split | | | Project Summary | | Manual Task | | Manual Summary | | External Tasks | | Critical Split | | | | | | | | | |
| Milestone | | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Progress | | | | | | | | | |
| Jang Hing Civil - Richwell Machinery JV | | | | | | | | | | | | | | | | | | | | |
| Page 5 of 10 | | | | | | | | | | | | | | | | | | | | |
| 20130820_3MRP(rev 1) from Works Programme rev 0 (Danny) 5 | | | | | | | | | | | | | | | | | | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | | | | |
|------|--------------|---|----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|------|---------|--|-------|-------|------|----------|--|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 22/9 | 29/9 | 6/10 | October | | 20/10 | 27/10 | 3/11 | November | | | |
| 755 | 4.9.4.2 | site formation works (2nd quarter) | 90 days | Sat 15/2/14 | Thu 15/5/14 | | | | | | | | | | | | | | | | | | |
| 763 | 4.9.4.3 | site formation works (3rd quarter) | 19 days | Fri 16/5/14 | Tue 3/6/14 | | | | | | | | | | | | | | | | | | |
| 766 | 4.9.5 | Drainage Works & Irrigation System (Drg.1305C, 1975B) | 60 days | Sat 5/4/14 | Tue 3/6/14 | | | | | | | | | | | | | | | | | | |
| 772 | 4.9.6 | Utilities Works (Drg. 1405A) | 30 days | Sun 20/4/14 | Mon 19/5/14 | | | | | | | | | | | | | | | | | | |
| 776 | 4.10 | Section XI of the Works - All works within Area BCPD | 597 days | Thu 22/8/13 | Fri 10/4/15 | | | | | | | | | | | | | | | | | | |
| 777 | 4.10.1 | Submissions | 20 days | Thu 22/8/13 | Tue 10/9/13 | | | | | | | | | | | | | | | | | | |
| 778 | 4.10.2 | Approval of Submissions | 27 days | Thu 29/8/13 | Tue 24/9/13 | | | | | | | | | | | | | | | | | | |
| 779 | 4.10.3 | Construction of retaining wall RW2 - CH0 to 840 (length 840m) | 417 days | Sun 20/10/13 | Wed 10/12/14 | | | | | | | | | | | | | | | | | | |
| 780 | 4.10.3.1 | Bay 2109-2074 (36 bays) | 339 days | Sun 20/10/13 | Tue 23/9/14 | | | | | | | | | | | | | | | | | | |
| 781 | 4.10.3.1.1 | excavation / sheetpile | 40 days | Sun 20/10/13 | Thu 28/11/13 | | | | | | | | | | | | | | | | | | |
| 782 | 4.10.3.1.1.1 | excavation / sheetpile first 12 bays | 14 days | Sun 20/10/13 | Sat 2/11/13 | | | | | | | | | | | | | | | | | | |
| 783 | 4.10.3.1.1.2 | excavation / sheetpile second 12 bays | 14 days | Sun 3/11/13 | Sat 16/11/13 | | | | | | | | | | | | | | | | | | |
| 784 | 4.10.3.1.1.3 | excavation / sheetpile third 12 bays | 12 days | Sun 17/11/13 | Thu 28/11/13 | | | | | | | | | | | | | | | | | | |
| 785 | 4.10.3.1.2 | grade 200 rock fill | 23 days | Mon 28/10/13 | Tue 19/11/13 | | | | | | | | | | | | | | | | | | |
| 786 | 4.10.3.1.2.1 | grade 200 rock fill (18 bays) | 12 days | Mon 28/10/13 | Fri 8/11/13 | | | | | | | | | | | | | | | | | | |
| 787 | 4.10.3.1.2.2 | grade 200 rock fill (18 bays) | 11 days | Sat 9/11/13 | Tue 19/11/13 | | | | | | | | | | | | | | | | | | |
| 788 | 4.10.3.1.3 | blinding layer | 22 days | Fri 1/11/13 | Fri 22/11/13 | | | | | | | | | | | | | | | | | | |
| 789 | 4.10.3.1.3.1 | blinding layer (18 bays) | 11 days | Fri 1/11/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 790 | 4.10.3.1.3.2 | blinding layer (18 bays) | 11 days | Tue 12/11/13 | Fri 22/11/13 | | | | | | | | | | | | | | | | | | |
| 791 | 4.10.3.1.4 | Bay 2109 to Bay 2106 (base) | 14 days | Tue 5/11/13 | Mon 18/11/13 | | | | | | | | | | | | | | | | | | |
| 797 | 4.10.3.1.5 | Bay 2105 to Bay 2102 (base) | 14 days | Tue 19/11/13 | Mon 2/12/13 | | | | | | | | | | | | | | | | | | |
| 803 | 4.10.3.1.6 | Bay 2101 to Bay 2098 (base) | 14 days | Tue 3/12/13 | Mon 16/12/13 | | | | | | | | | | | | | | | | | | |
| 809 | 4.10.3.1.7 | Bay 2097 to Bay 2094 (base) | 14 days | Tue 17/12/13 | Mon 30/12/13 | | | | | | | | | | | | | | | | | | |
| 815 | 4.10.3.1.8 | Bay 2093 to Bay 2090 (base) | 14 days | Tue 31/12/13 | Mon 13/1/14 | | | | | | | | | | | | | | | | | | |
| 821 | 4.10.3.1.9 | Bay 2089 to Bay 2086 (base) | 14 days | Tue 14/1/14 | Mon 27/1/14 | | | | | | | | | | | | | | | | | | |
| 827 | 4.10.3.1.10 | Bay 2085 to Bay 2082(base) | 14 days | Tue 28/1/14 | Mon 10/2/14 | | | | | | | | | | | | | | | | | | |
| 833 | 4.10.3.1.11 | Bay 2081 to Bay 2078(base) | 14 days | Tue 11/2/14 | Mon 24/2/14 | | | | | | | | | | | | | | | | | | |
| 839 | 4.10.3.1.12 | Bay 2077 to Bay 2074(base) | 14 days | Tue 25/2/14 | Mon 10/3/14 | | | | | | | | | | | | | | | | | | |
| 845 | 4.10.3.1.13 | Bay 2109 to Bay 2106 (wall) | 21 days | Tue 11/3/14 | Mon 31/3/14 | | | | | | | | | | | | | | | | | | |
| 851 | 4.10.3.1.14 | Bay 2105 to Bay 2102 (wall) | 22 days | Tue 1/4/14 | Tue 22/4/14 | | | | | | | | | | | | | | | | | | |
| 857 | 4.10.3.1.15 | Bay 2101 to Bay 2098 (wall) | 22 days | Wed 23/4/14 | Wed 14/5/14 | | | | | | | | | | | | | | | | | | |
| 863 | 4.10.3.1.16 | Bay 2097 to Bay 2094 (wall) | 22 days | Thu 15/5/14 | Thu 5/6/14 | | | | | | | | | | | | | | | | | | |
| 869 | 4.10.3.1.17 | Bay 2093 to Bay 2090 (wall) | 22 days | Fri 6/6/14 | Fri 27/6/14 | | | | | | | | | | | | | | | | | | |
| 875 | 4.10.3.1.18 | Bay 2089 to Bay 2086 (wall) | 22 days | Sat 28/6/14 | Sat 19/7/14 | | | | | | | | | | | | | | | | | | |
| 881 | 4.10.3.1.19 | Bay 2085 to Bay 2082 (wall) | 22 days | Sun 20/7/14 | Sun 10/8/14 | | | | | | | | | | | | | | | | | | |
| 887 | 4.10.3.1.20 | Bay 2081 to Bay 2078 (wall) | 22 days | Mon 11/8/14 | Mon 1/9/14 | | | | | | | | | | | | | | | | | | |
| 893 | 4.10.3.1.21 | Bay 2077 to Bay 2074 (wall) | 22 days | Tue 2/9/14 | Tue 23/9/14 | | | | | | | | | | | | | | | | | | |
| 899 | 4.10.3.2 | Bay 2073-2038 (36 bays) | 340 days | Tue 19/11/13 | Fri 24/10/14 | | | | | | | | | | | | | | | | | | |
| 900 | 4.10.3.2.1 | excavation / sheetpile | 40 days | Tue 19/11/13 | Sat 28/12/13 | | | | | | | | | | | | | | | | | | |
| 901 | 4.10.3.2.1.1 | excavation / sheetpile first 12 bays | 14 days | Tue 19/11/13 | Mon 2/12/13 | | | | | | | | | | | | | | | | | | |
| 902 | 4.10.3.2.1.2 | excavation / sheetpile second 12 bays | 14 days | Tue 3/12/13 | Mon 16/12/13 | | | | | | | | | | | | | | | | | | |
| 903 | 4.10.3.2.1.3 | excavation / sheetpile third 12 bays | 12 days | Tue 17/12/13 | Sat 28/12/13 | | | | | | | | | | | | | | | | | | |
| 904 | 4.10.3.2.2 | grade 200 rock fill | 23 days | Wed 27/11/13 | Thu 19/12/13 | | | | | | | | | | | | | | | | | | |
| 905 | 4.10.3.2.2.1 | grade 200 rock fill (first phase) | 14 days | Wed 27/11/13 | Tue 10/12/13 | | | | | | | | | | | | | | | | | | |
| 906 | 4.10.3.2.2.2 | grade 200 rock fill (second phase) | 9 days | Wed 11/12/13 | Thu 19/12/13 | | | | | | | | | | | | | | | | | | |
| 907 | 4.10.3.2.3 | blinding layer | 22 days | Sun 1/12/13 | Sun 22/12/13 | | | | | | | | | | | | | | | | | | |
| 908 | 4.10.3.2.3.1 | blinding layer (1st fortnight) | 14 days | Sun 1/12/13 | Sat 14/12/13 | | | | | | | | | | | | | | | | | | |
| 909 | 4.10.3.2.3.2 | blinding layer (2nd fortnight) | 8 days | Sun 15/12/13 | Sun 22/12/13 | | | | | | | | | | | | | | | | | | |
| 910 | 4.10.3.2.4 | Bay 2073 to Bay 2070 (base) | 14 days | Thu 5/12/13 | Wed 18/12/13 | | | | | | | | | | | | | | | | | | |
| 916 | 4.10.3.2.5 | Bay 2069 to Bay 2066 (base) | 14 days | Thu 19/12/13 | Wed 1/1/14 | | | | | | | | | | | | | | | | | | |
| 922 | 4.10.3.2.6 | Bay 2065 to Bay 2062 (base) | 14 days | Thu 2/1/14 | Wed 15/1/14 | | | | | | | | | | | | | | | | | | |
| 928 | 4.10.3.2.7 | Bay 2061 to Bay 2058 (base) | 14 days | Thu 16/1/14 | Wed 29/1/14 | | | | | | | | | | | | | | | | | | |
| 934 | 4.10.3.2.8 | Bay 2057 to Bay 2054 (base) | 14 days | Thu 30/1/14 | Wed 12/2/14 | | | | | | | | | | | | | | | | | | |
| 940 | 4.10.3.2.9 | Bay 2053 to Bay 2050 (base) | 14 days | Thu 13/2/14 | Wed 26/2/14 | | | | | | | | | | | | | | | | | | |
| 946 | 4.10.3.2.10 | Bay 2049 to Bay 2046(base) | 14 days | Thu 27/2/14 | Wed 12/3/14 | | | | | | | | | | | | | | | | | | |
| 952 | 4.10.3.2.11 | Bay 2045 to Bay 2042(base) | 14 days | Thu 13/3/14 | Wed 26/3/14 | | | | | | | | | | | | | | | | | | |
| 958 | 4.10.3.2.12 | Bay 2041 to Bay 2038(base) | 14 days | Thu 27/3/14 | Wed 9/4/14 | | | | | | | | | | | | | | | | | | |
| 964 | 4.10.3.2.13 | Bay 2073 to Bay 2070 (wall) | 22 days | Thu 10/4/14 | Thu 1/5/14 | | | | | | | | | | | | | | | | | | |
| 970 | 4.10.3.2.14 | Bay 2069 to Bay 2066 (wall) | 22 days | Fri 2/5/14 | Fri 23/5/14 | | | | | | | | | | | | | | | | | | |
| 976 | 4.10.3.2.15 | Bay 2065 to Bay 2062 (wall) | 22 days | Sat 24/5/14 | Sat 14/6/14 | | | | | | | | | | | | | | | | | | |
| 982 | 4.10.3.2.16 | Bay 2061 to Bay 2058 (wall) | 22 days | Sun 15/6/14 | Sun 6/7/14 | | | | | | | | | | | | | | | | | | |
| 988 | 4.10.3.2.17 | Bay 2057 to Bay 2054 (wall) | 22 days | Mon 7/7/14 | Mon 28/7/14 | | | | | | | | | | | | | | | | | | |
| 994 | 4.10.3.2.18 | Bay 2053 to Bay 2050 (wall) | 22 days | Tue 29/7/14 | Tue 19/8/14 | | | | | | | | | | | | | | | | | | |
| 1000 | 4.10.3.2.19 | Bay 2049 to Bay 2046 (wall) | 22 days | Wed 20/8/14 | Wed 10/9/14 | | | | | | | | | | | | | | | | | | |
| 1006 | 4.10.3.2.20 | Bay 2045 to Bay 2042 (wall) | 22 days | Thu 11/9/14 | Thu 2/10/14 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|-------------|-----------|--|--------------------|--|------------------|--|-----------------------|--|--------------------|--|----------------|--|----------|--|
| Revision: 1 | Task | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | |
| | Split | | Project Summary | | Manual Task | | Manual Summary | | External Tasks | | Critical Split | | | |
| | Milestone | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Progress | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | | | | |
|------|--------------|--|----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|------|---------|--|-------|-------|------|----------|--|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 22/9 | 29/9 | 6/10 | October | | 20/10 | 27/10 | 3/11 | November | | | |
| 1012 | 4.10.3.2.21 | Bay 2041 to Bay 2038 (wall) | 22 days | Fri 3/10/14 | Fri 24/10/14 | | | | | | | | | | | | | | | | | | |
| 1018 | 4.10.3.3 | Bay 2037-2001 (37 bays) | 357 days | Thu 19/12/13 | Wed 10/12/14 | | | | | | | | | | | | | | | | | | |
| 1147 | 4.10.4 | Boundary fence (length 1635m)(Drg.1002C, 1003A) | 300 days | Sun 15/6/14 | Fri 10/4/15 | | | | | | | | | | | | | | | | | | |
| 1175 | 4.10.5 | Site Formation works (import fill 36000m3) including slope drainage works (Drg. 7155B-7159B) | 495 days | Mon 2/12/13 | Fri 10/4/15 | | | | | | | | | | | | | | | | | | |
| 1221 | 4.10.6 | Construction of depressed road & underpass - 9.3m wide x 168m long | 406 days | Tue 17/12/13 | Mon 26/1/15 | | | | | | | | | | | | | | | | | | |
| 1306 | 4.10.7 | Sewerage, Drainage & Water Works (Drg. 1323B,1305C,1308A,1309A,1915B) | 365 days | Sat 22/3/14 | Sat 21/3/15 | | | | | | | | | | | | | | | | | | |
| 1339 | 4.10.8 | Irrigation System near Chuk Yuen (Drg. 1975B) | 60 days | Tue 27/1/15 | Fri 27/3/15 | | | | | | | | | | | | | | | | | | |
| 1345 | 4.10.9 | Utilities Works (Drg. 1405) | 60 days | Fri 6/2/15 | Mon 6/4/15 | | | | | | | | | | | | | | | | | | |
| 1351 | 4.10.10 | Road works and Road lighting works (Drg.1505C) | 160 days | Sat 1/11/14 | Thu 9/4/15 | | | | | | | | | | | | | | | | | | |
| 1366 | 4.11 | Section XII of the Works - All works within Area LMH | 535 days | Thu 22/8/13 | Sat 7/2/15 | | | | | | | | | | | | | | | | | | |
| 1367 | 4.11.1 | Submissions | 70 days | Thu 22/8/13 | Wed 30/10/13 | | | | | | | | | | | | | | | | | | |
| 1368 | 4.11.2 | Approval of Submissions | 69 days | Thu 29/8/13 | Tue 5/11/13 | | | | | | | | | | | | | | | | | | |
| 1369 | 4.11.3 | Construct temporary haul roads | 69 days | Thu 29/8/13 | Tue 5/11/13 | | | | | | | | | | | | | | | | | | |
| 1370 | 4.11.4 | Construction of retaining wall RW1 - CH0 to 561.053m (length approx. 561m) | 403 days | Mon 7/10/13 | Thu 13/11/14 | | | | | | | | | | | | | | | | | | |
| 1371 | 4.11.4.1 | Bay 1009-1011 & 1044-1067) (27 bays) | 403 days | Mon 7/10/13 | Thu 13/11/14 | | | | | | | | | | | | | | | | | | |
| 1372 | 4.11.4.1.1 | excavation / sheetpile | 31 days | Mon 7/10/13 | Wed 6/11/13 | | | | | | | | | | | | | | | | | | |
| 1373 | 4.11.4.1.1.1 | excavation / sheetpile first 12 bays | 14 days | Mon 7/10/13 | Sun 20/10/13 | | | | | | | | | | | | | | | | | | |
| 1374 | 4.11.4.1.1.2 | excavation / sheetpile second 12 bays | 14 days | Mon 21/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1375 | 4.11.4.1.1.3 | excavation / sheetpile third 3bays | 3 days | Mon 4/11/13 | Wed 6/11/13 | | | | | | | | | | | | | | | | | | |
| 1376 | 4.11.4.1.2 | grade 200 rock fill | 18 days | Tue 15/10/13 | Fri 1/11/13 | | | | | | | | | | | | | | | | | | |
| 1377 | 4.11.4.1.2.1 | grade 200 rock fill (21 bays) | 14 days | Tue 15/10/13 | Mon 28/10/13 | | | | | | | | | | | | | | | | | | |
| 1378 | 4.11.4.1.2.2 | grade 200 rock fill (6 bays) | 4 days | Tue 29/10/13 | Fri 1/11/13 | | | | | | | | | | | | | | | | | | |
| 1379 | 4.11.4.1.3 | blinding layer | 18 days | Sat 19/10/13 | Tue 5/11/13 | | | | | | | | | | | | | | | | | | |
| 1380 | 4.11.4.1.3.1 | blinding layer (21 bays) | 14 days | Sat 19/10/13 | Fri 1/11/13 | | | | | | | | | | | | | | | | | | |
| 1381 | 4.11.4.1.3.2 | blinding layer (6 bays) | 4 days | Sat 2/11/13 | Tue 5/11/13 | | | | | | | | | | | | | | | | | | |
| 1382 | 4.11.4.1.4 | Bay 1011 to Bay 1009 (base) | 36 days | Wed 23/10/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1383 | 4.11.4.1.4.1 | base slab 1 | 6 days | Wed 23/10/13 | Mon 28/10/13 | | | | | | | | | | | | | | | | | | |
| 1387 | 4.11.4.1.4.2 | base slab 2 | 6 days | Tue 29/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1388 | 4.11.4.1.4.3 | base slab 3 | 6 days | Mon 4/11/13 | Sat 9/11/13 | | | | | | | | | | | | | | | | | | |
| 1389 | 4.11.4.1.4.4 | wall 1 | 10 days | Tue 29/10/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1393 | 4.11.4.1.4.5 | wall 2 | 10 days | Fri 8/11/13 | Sun 17/11/13 | | | | | | | | | | | | | | | | | | |
| 1394 | 4.11.4.1.4.6 | wall 3 | 10 days | Mon 18/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1395 | 4.11.4.1.5 | Bay 1011 to Bay 1009 (wall) | 32 days | Mon 13/10/14 | Thu 13/11/14 | | | | | | | | | | | | | | | | | | |
| 1396 | 4.11.4.1.5.1 | wall 1 | 11 days | Mon 13/10/14 | Thu 23/10/14 | | | | | | | | | | | | | | | | | | |
| 1400 | 4.11.4.1.5.2 | wall 2 | 11 days | Fri 24/10/14 | Mon 3/11/14 | | | | | | | | | | | | | | | | | | |
| 1401 | 4.11.4.1.5.3 | wall 3 | 10 days | Tue 4/11/14 | Thu 13/11/14 | | | | | | | | | | | | | | | | | | |
| 1402 | 4.11.4.1.6 | Bay 1067 to Bay 1060 (base) | 48 days | Thu 28/11/13 | Tue 14/1/14 | | | | | | | | | | | | | | | | | | |
| 1403 | 4.11.4.1.6.1 | base slab 1 | 6 days | Thu 28/11/13 | Tue 3/12/13 | | | | | | | | | | | | | | | | | | |
| 1407 | 4.11.4.1.6.2 | base slab 2 | 6 days | Wed 4/12/13 | Mon 9/12/13 | | | | | | | | | | | | | | | | | | |
| 1408 | 4.11.4.1.6.3 | base slab 3 | 6 days | Tue 10/12/13 | Sun 15/12/13 | | | | | | | | | | | | | | | | | | |
| 1409 | 4.11.4.1.6.4 | base slab 4 | 6 days | Mon 16/12/13 | Sat 21/12/13 | | | | | | | | | | | | | | | | | | |
| 1410 | 4.11.4.1.6.5 | base slab 5 | 6 days | Sun 22/12/13 | Fri 27/12/13 | | | | | | | | | | | | | | | | | | |
| 1411 | 4.11.4.1.6.6 | base slab 6 | 6 days | Sat 28/12/13 | Thu 2/1/14 | | | | | | | | | | | | | | | | | | |
| 1412 | 4.11.4.1.6.7 | base slab 7 | 6 days | Fri 3/1/14 | Wed 8/1/14 | | | | | | | | | | | | | | | | | | |
| 1413 | 4.11.4.1.6.8 | base slab 8 | 6 days | Thu 9/1/14 | Tue 14/1/14 | | | | | | | | | | | | | | | | | | |
| 1414 | 4.11.4.1.7 | Bay 1059 to Bay 1052 (base) | 48 days | Wed 15/1/14 | Mon 3/3/14 | | | | | | | | | | | | | | | | | | |
| 1426 | 4.11.4.1.8 | Bay 1051 to Bay 1044 (base) | 52 days | Tue 4/3/14 | Thu 24/4/14 | | | | | | | | | | | | | | | | | | |
| 1438 | 4.11.4.1.9 | Bay 1044 to Bay 1051 (wall) | 88 days | Fri 25/4/14 | Mon 21/7/14 | | | | | | | | | | | | | | | | | | |
| 1450 | 4.11.4.1.10 | Bay 1052 to Bay 1059 (wall) | 88 days | Tue 22/7/14 | Fri 17/10/14 | | | | | | | | | | | | | | | | | | |
| 1462 | 4.11.4.1.11 | Bay 1060 to Bay 1067 (wall) | 80 days | Wed 15/1/14 | Fri 4/4/14 | | | | | | | | | | | | | | | | | | |
| 1474 | 4.11.4.2 | Bay 1012 - 1043 (32 bays) | 301 days | Mon 7/10/13 | Sun 3/8/14 | | | | | | | | | | | | | | | | | | |
| 1475 | 4.11.4.2.1 | excavation / sheetpile | 36 days | Mon 7/10/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1476 | 4.11.4.2.1.1 | excavation / sheetpile (12 bays) | 14 days | Mon 7/10/13 | Sun 20/10/13 | | | | | | | | | | | | | | | | | | |
| 1477 | 4.11.4.2.1.2 | excavation / sheetpile (12 bays) | 14 days | Mon 21/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1478 | 4.11.4.2.1.3 | excavation / sheetpile (8 bays) | 8 days | Mon 4/11/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1479 | 4.11.4.2.2 | grade 200 rock fill | 20 days | Tue 15/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1480 | 4.11.4.2.2.1 | grade 200 rock fill (22 bays) | 14 days | Tue 15/10/13 | Mon 28/10/13 | | | | | | | | | | | | | | | | | | |
| 1481 | 4.11.4.2.2.2 | grade 200 rock fill (10 bays) | 6 days | Tue 29/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1482 | 4.11.4.2.3 | blinding layer | 20 days | Sat 19/10/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1483 | 4.11.4.2.3.1 | blinding layer (22 bays) | 14 days | Sat 19/10/13 | Fri 1/11/13 | | | | | | | | | | | | | | | | | | |
| 1484 | 4.11.4.2.3.2 | blinding layer (10 bays) | 6 days | Sat 2/11/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1485 | 4.11.4.2.4 | Bay 1019 to Bay 1012 (base) | 48 days | Wed 23/10/13 | Mon 9/12/13 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|-------------|-----------|--|--------------------|--|------------------|--|-----------------------|--|--------------------|--|----------------|--|----------|--|
| Revision: 1 | Task | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | |
| | Split | | Project Summary | | Manual Task | | Manual Summary | | External Tasks | | Critical Split | | | |
| | Milestone | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Progress | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | | | | |
|------|--------------|---|----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|------|---------|-------|-------|------|----------|--|--|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 22/9 | 29/9 | 6/10 | October | 20/10 | 27/10 | 3/11 | November | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| 1486 | 4.11.4.2.4.1 | base slab 1 | 6 days | Wed 23/10/13 | Mon 28/10/13 | | | | | | | | | | | | | | | | | | |
| 1490 | 4.11.4.2.4.2 | base slab 2 | 6 days | Tue 29/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1491 | 4.11.4.2.4.3 | base slab 3 | 6 days | Mon 4/11/13 | Sat 9/11/13 | | | | | | | | | | | | | | | | | | |
| 1492 | 4.11.4.2.4.4 | base slab 4 | 6 days | Sun 10/11/13 | Fri 15/11/13 | | | | | | | | | | | | | | | | | | |
| 1493 | 4.11.4.2.4.5 | base slab 5 | 6 days | Sat 16/11/13 | Thu 21/11/13 | | | | | | | | | | | | | | | | | | |
| 1494 | 4.11.4.2.4.6 | base slab 6 | 6 days | Fri 22/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1495 | 4.11.4.2.4.7 | base slab 7 | 6 days | Thu 28/11/13 | Tue 3/12/13 | | | | | | | | | | | | | | | | | | |
| 1496 | 4.11.4.2.4.8 | base slab 8 | 6 days | Wed 4/12/13 | Mon 9/12/13 | | | | | | | | | | | | | | | | | | |
| 1497 | 4.11.4.2.5 | Bay 1020 to Bay 1027 (base) | 48 days | Tue 10/12/13 | Sun 26/1/14 | | | | | | | | | | | | | | | | | | |
| 1509 | 4.11.4.2.6 | Bay 1028 to Bay 1035 (base) | 48 days | Mon 27/1/14 | Sat 15/3/14 | | | | | | | | | | | | | | | | | | |
| 1521 | 4.11.4.2.7 | Bay 1036 to Bay 1043 (base) | 53 days | Sun 16/3/14 | Wed 7/5/14 | | | | | | | | | | | | | | | | | | |
| 1533 | 4.11.4.2.8 | Bay 1012 to Bay 1019 (wall) | 115 days | Tue 10/12/13 | Thu 3/4/14 | | | | | | | | | | | | | | | | | | |
| 1546 | 4.11.4.2.9 | Bay 1020 to Bay 1027 (wall) | 91 days | Mon 27/1/14 | Sun 27/4/14 | | | | | | | | | | | | | | | | | | |
| 1559 | 4.11.4.2.10 | Bay 1028 to Bay 1035 (wall) | 88 days | Sun 16/3/14 | Wed 11/6/14 | | | | | | | | | | | | | | | | | | |
| 1571 | 4.11.4.2.11 | Bay 1036 to Bay 1043 (wall) | 88 days | Thu 8/5/14 | Sun 3/8/14 | | | | | | | | | | | | | | | | | | |
| 1583 | 4.11.4.3 | Bay 1001 to Bay 1008 (8 bays) | 101 days | Thu 24/7/14 | Sat 1/11/14 | | | | | | | | | | | | | | | | | | |
| 1609 | 4.11.4.4 | Bay 1068 to Bay 1075 (8 bays) | 109 days | Sun 1/6/14 | Wed 17/9/14 | | | | | | | | | | | | | | | | | | |
| 1635 | 4.11.5 | Construction of retaining wall RW1A-CH561.053 to 612.457m (length approx.. 51.4m) | 75 days | Thu 18/9/14 | Mon 1/12/14 | | | | | | | | | | | | | | | | | | |
| 1660 | 4.11.6 | Site formation works (import fill 15300m3) including slope drainage works (Drg. 7154B, 7159B) | 285 days | Mon 17/2/14 | Fri 28/11/14 | | | | | | | | | | | | | | | | | | |
| 1686 | 4.11.7 | Drainage works and road lighting works at Lin Ma Hang Road (Drg. 1304B, 1306A, 1307A, 1309A) | 160 days | Mon 24/3/14 | Sat 30/8/14 | | | | | | | | | | | | | | | | | | |
| 1687 | 4.11.7.1 | drainage & road lighting works at LMH Road (1st quarter) | 92 days | Mon 24/3/14 | Mon 23/6/14 | | | | | | | | | | | | | | | | | | |
| 1695 | 4.11.7.2 | drainage & road lighting works at LMH Road (2nd quarter) | 68 days | Tue 24/6/14 | Sat 30/8/14 | | | | | | | | | | | | | | | | | | |
| 1701 | 4.11.8 | Water works & Irrigation System at Lin Ma Hang Road (Drg/1914B-1917B, 1974B, 1976A, 1977A) | 45 days | Wed 2/7/14 | Fri 15/8/14 | | | | | | | | | | | | | | | | | | |
| 1706 | 4.11.9 | Roadwork of carriageway (new Lin Ma Hang Road) | 92 days | Thu 8/5/14 | Thu 7/8/14 | | | | | | | | | | | | | | | | | | |
| 1718 | 4.11.10 | Construction of footpath | 90 days | Wed 6/8/14 | Mon 3/11/14 | | | | | | | | | | | | | | | | | | |
| 1719 | 4.11.11 | Construction of pedestrian subway & pump room (5m x 4.3m x 31m long) | 263 days | Fri 25/10/13 | Mon 14/7/14 | | | | | | | | | | | | | | | | | | |
| 1720 | 4.11.11.1 | prepare formation of sheetpiling | 14 days | Fri 25/10/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1721 | 4.11.11.2 | sheetpiling cofferdam | 18 days | Fri 8/11/13 | Mon 25/11/13 | | | | | | | | | | | | | | | | | | |
| 1722 | 4.11.11.2.1 | sheetpiling cofferdam (1st fortnight) | 14 days | Fri 8/11/13 | Thu 21/11/13 | | | | | | | | | | | | | | | | | | |
| 1723 | 4.11.11.2.2 | sheetpiling cofferdam (2nd fortnight) | 4 days | Fri 22/11/13 | Mon 25/11/13 | | | | | | | | | | | | | | | | | | |
| 1724 | 4.11.11.3 | rubble mound | 18 days | Fri 25/10/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1725 | 4.11.11.3.1 | rubble mound (1st fortnight) | 14 days | Fri 25/10/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1726 | 4.11.11.3.2 | rubble mound (2nd fortnight) | 4 days | Fri 8/11/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1727 | 4.11.11.4 | cast blinding layer | 18 days | Fri 25/10/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1728 | 4.11.11.4.1 | cast blinding layer (1st fortnight) | 14 days | Fri 25/10/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1729 | 4.11.11.4.2 | cast blinding layer (2nd fortnight) | 4 days | Fri 8/11/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1730 | 4.11.11.5 | subway 1st bay | 67 days | Fri 1/11/13 | Mon 6/1/14 | | | | | | | | | | | | | | | | | | |
| 1731 | 4.11.10.5.1 | base of subway - formwork | 7 days | Fri 1/11/13 | Thu 7/11/13 | | | | | | | | | | | | | | | | | | |
| 1732 | 4.11.10.5.2 | base of subway - steelfixing | 10 days | Fri 8/11/13 | Sun 17/11/13 | | | | | | | | | | | | | | | | | | |
| 1733 | 4.11.10.5.3 | base of subway - concreting & curing | 7 days | Mon 18/11/13 | Sun 24/11/13 | | | | | | | | | | | | | | | | | | |
| 1734 | 4.11.10.5.4 | wall & top of subway - falsework | 3 days | Mon 25/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1735 | 4.11.10.5.5 | wall & top of subway - formwork | 12 days | Thu 28/11/13 | Mon 9/12/13 | | | | | | | | | | | | | | | | | | |
| 1736 | 4.11.10.5.6 | wall & top of subway - steelfixing | 14 days | Tue 10/12/13 | Mon 23/12/13 | | | | | | | | | | | | | | | | | | |
| 1737 | 4.11.10.5.7 | wall & top of subway - concreting & curing | 14 days | Tue 24/12/13 | Mon 6/1/14 | | | | | | | | | | | | | | | | | | |
| 1738 | 4.11.11.6 | subway 2nd bay | 67 days | Tue 7/1/14 | Fri 14/3/14 | | | | | | | | | | | | | | | | | | |
| 1746 | 4.11.11.7 | subway 3rd bay | 67 days | Sat 15/3/14 | Tue 20/5/14 | | | | | | | | | | | | | | | | | | |
| 1754 | 4.11.11.8 | pump house | 67 days | Tue 7/1/14 | Fri 14/3/14 | | | | | | | | | | | | | | | | | | |
| 1762 | 4.11.11.9 | miscellaneous works | 55 days | Wed 21/5/14 | Mon 14/7/14 | | | | | | | | | | | | | | | | | | |
| 1767 | 4.11.12 | Construction of staircase with lift shaft with 4 nos. of mini pile | 300 days | Tue 8/10/13 | Sun 3/8/14 | | | | | | | | | | | | | | | | | | |
| 1768 | 4.11.12.1 | Mini-piles | 44 days | Tue 8/10/13 | Wed 20/11/13 | | | | | | | | | | | | | | | | | | |
| 1769 | 4.11.12.1.1 | prepare platform for mini-pile | 4 days | Tue 8/10/13 | Fri 11/10/13 | | | | | | | | | | | | | | | | | | |
| 1770 | 4.11.12.1.2 | establish mini-pile rig & confirm setting out | 4 days | Sat 12/10/13 | Tue 15/10/13 | | | | | | | | | | | | | | | | | | |
| 1771 | 4.11.12.1.3 | drill 1st-4th mini-piles | 12 days | Wed 16/10/13 | Sun 27/10/13 | | | | | | | | | | | | | | | | | | |
| 1772 | 4.11.12.1.4 | blow clean 1st-4th mini-piles and fix steel bars | 12 days | Mon 28/10/13 | Fri 8/11/13 | | | | | | | | | | | | | | | | | | |
| 1773 | 4.11.12.1.5 | grout 1st-4th mini-piles | 12 days | Sat 9/11/13 | Wed 20/11/13 | | | | | | | | | | | | | | | | | | |
| 1774 | 4.11.12.2 | lift | 76 days | Thu 21/11/13 | Tue 4/2/14 | | | | | | | | | | | | | | | | | | |
| 1782 | 4.11.12.3 | Bay 9 | 71 days | Wed 5/2/14 | Wed 16/4/14 | | | | | | | | | | | | | | | | | | |
| 1790 | 4.11.12.4 | Staircase | 91 days | Thu 17/4/14 | Wed 16/7/14 | | | | | | | | | | | | | | | | | | |
| 1798 | 4.11.12.5 | miscellaneous works | 68 days | Wed 28/5/14 | Sun 3/8/14 | | | | | | | | | | | | | | | | | | |
| 1804 | 4.11.13 | Ground investigation | 31 days | Tue 1/10/13 | Thu 31/10/13 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|-------------|-----------|--|--------------------|--|------------------|--|-----------------------|--|--------------------|--|----------------|--|----------|--|
| Revision: 1 | Task | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | |
| | Split | | Project Summary | | Manual Task | | Manual Summary | | External Tasks | | Critical Split | | | |
| | Milestone | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Progress | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | | | | |
|------|------------|--|----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|------|---------|--|--|-------|-------|------|----------|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 22/9 | 29/9 | 6/10 | October | | | 20/10 | 27/10 | 3/11 | November | | |
| 1805 | 4.11.13.1 | Ground investigation (1st fortnight) | 14 days | Tue 1/10/13 | Mon 14/10/13 | | | | | | | | | | | | | | | | | | |
| 1806 | 4.11.13.2 | Ground investigation (2nd fortnight) | 14 days | Tue 15/10/13 | Mon 28/10/13 | | | | | | | | | | | | | | | | | | |
| 1807 | 4.11.13.3 | Ground investigation (3rd fortnight) | 3 days | Tue 29/10/13 | Thu 31/10/13 | | | | | | | | | | | | | | | | | | |
| 1808 | 4.11.14 | 1 no. DN1650 pipe jacking LV009 works (120m in BQ, 50m in Drg.) including jacking & receiving pits | 125 days | Wed 6/11/13 | Mon 10/3/14 | | | | | | | | | | | | | | | | | | |
| 1809 | 4.11.14.1 | utility detection of the area | 3 days | Wed 6/11/13 | Fri 8/11/13 | | | | | | | | | | | | | | | | | | |
| 1810 | 4.11.14.2 | inspection pits for jacking pit and receiving pit | 5 days | Sat 9/11/13 | Wed 13/11/13 | | | | | | | | | | | | | | | | | | |
| 1811 | 4.11.14.3 | temporary work & excavation for receiving pit | 14 days | Thu 28/11/13 | Wed 11/12/13 | | | | | | | | | | | | | | | | | | |
| 1812 | 4.11.14.4 | temporary work & excavation for jacking pit | 14 days | Thu 14/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1813 | 4.11.14.5 | establishment of jacking equipment | 14 days | Thu 12/12/13 | Wed 25/12/13 | | | | | | | | | | | | | | | | | | |
| 1814 | 4.11.14.6 | jack pipe and excavate | 75 days | Thu 26/12/13 | Mon 10/3/14 | | | | | | | | | | | | | | | | | | |
| 1821 | 4.11.14.7 | Lay HDPE pipes | 6 days | Wed 6/11/13 | Mon 11/11/13 | | | | | | | | | | | | | | | | | | |
| 1822 | 4.11.14.8 | Grout HDPE pipes | 6 days | Tue 12/11/13 | Sun 17/11/13 | | | | | | | | | | | | | | | | | | |
| 1823 | 4.11.14.9 | Remove temporary works and backfilling | 14 days | Mon 18/11/13 | Sun 1/12/13 | | | | | | | | | | | | | | | | | | |
| 1824 | 4.11.15 | Construction of retaining wall RW9 - CH0 to 75m (length 75m) | 93 days | Thu 7/8/14 | Fri 7/11/14 | | | | | | | | | | | | | | | | | | |
| 1851 | 4.11.16 | Construction of Bridge J with 6 x Ø1500 bored pile - 7.9m wide x 30m long | 250 days | Tue 11/3/14 | Sat 15/11/14 | | | | | | | | | | | | | | | | | | |
| 1880 | 4.11.17 | Construction of retaining wall RW5 - CH0 to 60m (length 60m) | 84 days | Sun 16/11/14 | Sat 7/2/15 | | | | | | | | | | | | | | | | | | |
| 1886 | 4.12 | Section XIII of the Works - Works not covered in any other Sections | 598 days | Thu 22/8/13 | Sat 11/4/15 | | | | | | | | | | | | | | | | | | |
| 1887 | 4.12.1 | Submissions | 70 days | Thu 22/8/13 | Wed 30/10/13 | | | | | | | | | | | | | | | | | | |
| 1888 | 4.12.2 | Approval of Submissions | 69 days | Thu 29/8/13 | Tue 5/11/13 | | | | | | | | | | | | | | | | | | |
| 1889 | 4.12.3 | Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd | 55 days | Fri 23/8/13 | Wed 16/10/13 | | | | | | | | | | | | | | | | | | |
| 1890 | 4.12.3.1 | Preparation of TTA scheme | 20 days | Fri 23/8/13 | Wed 11/9/13 | | | | | | | | | | | | | | | | | | |
| 1891 | 4.12.3.2 | Comment & approval of TTA scheme by TD & RMO | 28 days | Thu 12/9/13 | Wed 9/10/13 | | | | | | | | | | | | | | | | | | |
| 1892 | 4.12.3.3 | Obtain roadwork advice from RMO | 7 days | Thu 10/10/13 | Wed 16/10/13 | | | | | | | | | | | | | | | | | | |
| 1893 | 4.12.4 | Diversions of existing traffic flow | 530 days | Thu 17/10/13 | Mon 30/3/15 | | | | | | | | | | | | | | | | | | |
| 1894 | 4.12.4.1 | TTA at existing LMH Rd for ch 380 - 580 (1st quarter) | 90 days | Thu 17/10/13 | Tue 14/1/14 | | | | | | | | | | | | | | | | | | |
| 1895 | 4.12.4.1.1 | TTA for ch 380-580 (1st fortnight) | 14 days | Thu 17/10/13 | Wed 30/10/13 | | | | | | | | | | | | | | | | | | |
| 1896 | 4.12.4.1.2 | TTA for ch 380-580 (2nd fortnight) | 14 days | Thu 31/10/13 | Wed 13/11/13 | | | | | | | | | | | | | | | | | | |
| 1897 | 4.12.4.1.3 | TTA for ch 380-580 (3rd fortnight) | 14 days | Thu 14/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1898 | 4.12.4.1.4 | TTA for ch 380-580 (4th fortnight) | 14 days | Thu 28/11/13 | Wed 11/12/13 | | | | | | | | | | | | | | | | | | |
| 1899 | 4.12.4.1.5 | TTA for ch 380-580 (5th fortnight) | 14 days | Thu 12/12/13 | Wed 25/12/13 | | | | | | | | | | | | | | | | | | |
| 1900 | 4.12.4.1.6 | TTA for ch 380-580 (6th fortnight) | 14 days | Thu 26/12/13 | Wed 8/1/14 | | | | | | | | | | | | | | | | | | |
| 1901 | 4.12.4.1.7 | TTA for ch 380-580 (7th fortnight) | 6 days | Thu 9/1/14 | Tue 14/1/14 | | | | | | | | | | | | | | | | | | |
| 1902 | 4.12.4.2 | TTA at existing LMH Rd for ch 380 - 580 (2nd quarter) | 42 days | Wed 15/1/14 | Tue 25/2/14 | | | | | | | | | | | | | | | | | | |
| 1906 | 4.12.4.3 | TTA at existing LMH Rd for ch 580 - 730 (1st quarter) | 90 days | Wed 26/2/14 | Mon 26/5/14 | | | | | | | | | | | | | | | | | | |
| 1914 | 4.12.4.4 | TTA at existing LMH Rd for ch 580 - 730 (2nd quarter) | 14 days | Tue 27/5/14 | Mon 9/6/14 | | | | | | | | | | | | | | | | | | |
| 1916 | 4.12.4.5 | TTA at existing LMH Rd for ch 730 - 780 (1st quarter) | 70 days | Tue 10/6/14 | Mon 18/8/14 | | | | | | | | | | | | | | | | | | |
| 1922 | 4.12.4.6 | TTA at existing LMH Rd for ch 280 - 380 (1st quarter) | 42 days | Tue 19/8/14 | Mon 29/9/14 | | | | | | | | | | | | | | | | | | |
| 1926 | 4.12.4.7 | TTA at existing LMH Rd for ch 80 - 180 (1st quarter) | 42 days | Tue 30/9/14 | Mon 10/11/14 | | | | | | | | | | | | | | | | | | |
| 1930 | 4.12.4.8 | TTA at opposite side of LMH Rd for ch 80 - 180 (1st quarter) | 42 days | Tue 11/11/14 | Mon 22/12/14 | | | | | | | | | | | | | | | | | | |
| 1934 | 4.12.4.9 | TTA at opposite side of LMH Rd for ch 280 - 380 (1st quarter) | 42 days | Tue 23/12/14 | Mon 2/2/15 | | | | | | | | | | | | | | | | | | |
| 1938 | 4.12.4.10 | TTA at opposite side of LMH Rd for ch 380 - 580 (1st quarter) | 42 days | Tue 3/2/15 | Mon 16/3/15 | | | | | | | | | | | | | | | | | | |
| 1942 | 4.12.4.11 | TTA at opposite side of LMH Rd for ch 580 - 730 (1st quarter) | 42 days | Tue 3/2/15 | Mon 16/3/15 | | | | | | | | | | | | | | | | | | |
| 1946 | 4.12.4.12 | TTA at opposite side of LMH Rd for ch 730 - 780 (1st quarter) | 14 days | Tue 17/3/15 | Mon 30/3/15 | | | | | | | | | | | | | | | | | | |
| 1948 | 4.12.5 | Archaeological survey (Sections T1 & T2)(Drg. 6403A) | 217 days | Mon 21/10/13 | Sun 25/5/14 | | | | | | | | | | | | | | | | | | |
| 1949 | 4.12.5.1 | archaeological survey (1st quarter) | 92 days | Mon 21/10/13 | Mon 20/1/14 | | | | | | | | | | | | | | | | | | |
| 1950 | 4.12.5.1.1 | archaeological survey (1st fortnight) | 14 days | Mon 21/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | | | | |
| 1951 | 4.12.5.1.2 | archaeological survey (2nd fortnight) | 14 days | Mon 4/11/13 | Sun 17/11/13 | | | | | | | | | | | | | | | | | | |
| 1952 | 4.12.5.1.3 | archaeological survey (3rd fortnight) | 14 days | Mon 18/11/13 | Sun 1/12/13 | | | | | | | | | | | | | | | | | | |
| 1953 | 4.12.5.1.4 | archaeological survey (4th fortnight) | 14 days | Mon 2/12/13 | Sun 15/12/13 | | | | | | | | | | | | | | | | | | |
| 1954 | 4.12.5.1.5 | archaeological survey (5th fortnight) | 14 days | Mon 16/12/13 | Sun 29/12/13 | | | | | | | | | | | | | | | | | | |
| 1955 | 4.12.5.1.6 | archaeological survey (6th fortnight) | 14 days | Mon 30/12/13 | Sun 12/1/14 | | | | | | | | | | | | | | | | | | |
| 1956 | 4.12.5.1.7 | archaeological survey (7th fortnight) | 8 days | Mon 13/1/14 | Mon 20/1/14 | | | | | | | | | | | | | | | | | | |
| 1957 | 4.12.5.2 | archaeological survey (2nd quarter) | 90 days | Tue 21/1/14 | Sun 20/4/14 | | | | | | | | | | | | | | | | | | |
| 1965 | 4.12.5.3 | archaeological survey (3rd quarter) | 35 days | Mon 21/4/14 | Sun 25/5/14 | | | | | | | | | | | | | | | | | | |
| 1969 | 4.12.6 | Drainage & slope drainage works at Lin Ma Hang Road (Drg.1301A-1303C, 7151B) | 350 days | Thu 17/10/13 | Wed 1/10/14 | | | | | | | | | | | | | | | | | | |
| 1970 | 4.12.6.1 | drainage & slope drainage works (1st quarter) | 90 days | Thu 17/10/13 | Tue 14/1/14 | | | | | | | | | | | | | | | | | | |
| 1971 | 4.12.6.1.1 | drainage & slope drainage works (1st fortnight) | 14 days | Thu 17/10/13 | Wed 30/10/13 | | | | | | | | | | | | | | | | | | |
| 1972 | 4.12.6.1.2 | drainage & slope drainage works (2nd fortnight) | 14 days | Thu 31/10/13 | Wed 13/11/13 | | | | | | | | | | | | | | | | | | |
| 1973 | 4.12.6.1.3 | drainage & slope drainage works (3rd fortnight) | 14 days | Thu 14/11/13 | Wed 27/11/13 | | | | | | | | | | | | | | | | | | |
| 1974 | 4.12.6.1.4 | drainage & slope drainage works (4th fortnight) | 14 days | Thu 28/11/13 | Wed 11/12/13 | | | | | | | | | | | | | | | | | | |
| 1975 | 4.12.6.1.5 | drainage & slope drainage works (5th fortnight) | 14 days | Thu 12/12/13 | Wed 25/12/13 | | | | | | | | | | | | | | | | | | |
| 1976 | 4.12.6.1.6 | drainage & slope drainage works (6th fortnight) | 14 days | Thu 26/12/13 | Wed 8/1/14 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | |
|-------------|-----------|--|--------------------|--|------------------|--|-----------------------|--|--------------------|--|----------------|--|----------|--|
| Revision: 1 | Task | | Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Critical | | Deadline | |
| | Split | | Project Summary | | Manual Task | | Manual Summary | | External Tasks | | Critical Split | | | |
| | Milestone | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Progress | | | |

Contract No. CV/2013/03 - Liantang/ Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

3 Month Rolling Programme (Rev. 1) for August 20, 2013 to November 2013

| ID | WBS | Task Name | Duration | Start | Finish | | | | | | | | | | | | | | | |
|------|------------|---|----------|--------------|--------------|------|------|-----|-----------|--|--|------|------|---------|--|----------|--|--|--|--|
| | | | | | | 18/8 | 25/8 | 1/9 | September | | | 29/9 | 6/10 | October | | November | | | | |
| 1977 | 4.12.6.1.7 | drainage & slope drainage works (7th fortnight) | 6 days | Thu 9/1/14 | Tue 14/1/14 | | | | | | | | | | | | | | | |
| 1978 | 4.12.6.2 | drainage & slope drainage works (2nd quarter) | 90 days | Wed 15/1/14 | Mon 14/4/14 | | | | | | | | | | | | | | | |
| 1986 | 4.12.6.3 | drainage & slope drainage works (3rd quarter) | 90 days | Tue 15/4/14 | Sun 13/7/14 | | | | | | | | | | | | | | | |
| 1994 | 4.12.6.4 | drainage & slope drainage works (4th quarter) | 80 days | Mon 14/7/14 | Wed 1/10/14 | | | | | | | | | | | | | | | |
| 2001 | 4.12.7 | Sewerage works at Lin Ma Hang Road (Drg. 1321A) | 60 days | Mon 26/5/14 | Thu 24/7/14 | | | | | | | | | | | | | | | |
| 2007 | 4.12.8 | Water works & utilities works at Lin Ma Hang Road (Drg. 1911A-1913B, 1401A-1403A) | 365 days | Fri 10/1/14 | Fri 9/1/15 | | | | | | | | | | | | | | | |
| 2040 | 4.12.9 | Roadwork for existing Lin Ma Hang Road (Drg.1201A-1203B, 1221C-1223A, 1501A-1503A, 1603B) | 356 days | Sun 20/4/14 | Fri 10/4/15 | | | | | | | | | | | | | | | |
| 2072 | 4.12.10 | Irrigation system (Drg. 1971A-1973B) & footpath construction | 350 days | Sun 20/4/14 | Sat 4/4/15 | | | | | | | | | | | | | | | |
| 2104 | 4.12.11 | Construction of retaining wall RW8 - CH0 to 22 (3 bays) | 90 days | Fri 12/9/14 | Wed 10/12/14 | | | | | | | | | | | | | | | |
| 2127 | 4.12.12 | Site Formation works for ArchSD Depot (Drg. 1001B) | 60 days | Thu 11/12/14 | Sun 8/2/15 | | | | | | | | | | | | | | | |
| 2133 | 4.12.13 | Slope drainage works (Drg. 7151B, 7159B) | 60 days | Mon 9/2/15 | Thu 9/4/15 | | | | | | | | | | | | | | | |
| 2139 | 4.12.14 | Existing road to be improved & run-in to the site to be constructed at RS1 (Drg.1203A, 1001B)(latest) | 180 days | Tue 14/10/14 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2156 | 4.12.15 | Access road to be re-constructed / upgraded at RS3 (Drg/1203B)(latest) | 180 days | Tue 14/10/14 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2173 | 4.12.16 | Outstanding Ground Investigation field works for Section I of the Works (due to late handed over for Area BCP4 and installation after construction) | 88 days | Sun 16/3/14 | Wed 11/6/14 | | | | | | | | | | | | | | | |
| 2181 | 4.13 | Section XIV of the Works - Trees preservation and protection | 731 days | Thu 11/4/13 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2182 | 4.13.1 | Submissions | 70 days | Thu 11/4/13 | Wed 19/6/13 | | | | | | | | | | | | | | | |
| 2183 | 4.13.2 | Approval of Submissions | 69 days | Fri 14/6/13 | Wed 21/8/13 | | | | | | | | | | | | | | | |
| 2184 | 4.13.3 | Tree felling/removal works and tree transplanting works | 500 days | Fri 6/9/13 | Sun 18/1/15 | | | | | | | | | | | | | | | |
| 2185 | 4.13.3.1 | tree felling/removal & tree transplanting works (1st quarter) | 91 days | Fri 6/9/13 | Thu 5/12/13 | | | | | | | | | | | | | | | |
| 2186 | 4.13.3.1.1 | tree felling/removal & tree transplanting works (1st fortnight) | 14 days | Fri 6/9/13 | Thu 19/9/13 | | | | | | | | | | | | | | | |
| 2187 | 4.13.3.1.2 | tree felling/removal & tree transplanting works (2nd fortnight) | 14 days | Fri 20/9/13 | Thu 3/10/13 | | | | | | | | | | | | | | | |
| 2188 | 4.13.3.1.3 | tree felling/removal & tree transplanting works (3rd fortnight) | 14 days | Fri 4/10/13 | Thu 17/10/13 | | | | | | | | | | | | | | | |
| 2189 | 4.13.3.1.4 | tree felling/removal & tree transplanting works (4th fortnight) | 14 days | Fri 18/10/13 | Thu 31/10/13 | | | | | | | | | | | | | | | |
| 2190 | 4.13.3.1.5 | tree felling/removal & tree transplanting works (5th fortnight) | 14 days | Fri 1/11/13 | Thu 14/11/13 | | | | | | | | | | | | | | | |
| 2191 | 4.13.3.1.6 | tree felling/removal & tree transplanting works (6th fortnight) | 14 days | Fri 15/11/13 | Thu 28/11/13 | | | | | | | | | | | | | | | |
| 2192 | 4.13.3.1.7 | tree felling/removal & tree transplanting works (7th fortnight) | 7 days | Fri 29/11/13 | Thu 5/12/13 | | | | | | | | | | | | | | | |
| 2193 | 4.13.3.2 | tree felling/removal & tree transplanting works (2nd quarter) | 90 days | Fri 6/12/13 | Wed 5/3/14 | | | | | | | | | | | | | | | |
| 2201 | 4.13.3.3 | tree felling/removal & tree transplanting works (3rd quarter) | 92 days | Thu 6/3/14 | Thu 5/6/14 | | | | | | | | | | | | | | | |
| 2209 | 4.13.3.4 | tree felling/removal & tree transplanting works (4th quarter) | 92 days | Fri 6/6/14 | Fri 5/9/14 | | | | | | | | | | | | | | | |
| 2217 | 4.13.3.5 | tree felling/removal & tree transplanting works (5th quarter) | 91 days | Sat 6/9/14 | Fri 5/12/14 | | | | | | | | | | | | | | | |
| 2225 | 4.13.3.6 | tree felling/removal & tree transplanting works (6th quarter) | 44 days | Sat 6/12/14 | Sun 18/1/15 | | | | | | | | | | | | | | | |
| 2230 | 4.13.4 | Preservation and Protection of Existing Trees in all Portion of the Site | 580 days | Mon 9/9/13 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2231 | 4.13.4.1 | preserve & protect existing trees (1st quarter) | 91 days | Mon 9/9/13 | Sun 8/12/13 | | | | | | | | | | | | | | | |
| 2232 | 4.13.4.1.1 | preserve & protect existing trees (1st fortnight) | 14 days | Mon 9/9/13 | Sun 22/9/13 | | | | | | | | | | | | | | | |
| 2233 | 4.13.4.1.2 | preserve & protect existing trees (2nd fortnight) | 14 days | Mon 23/9/13 | Sun 6/10/13 | | | | | | | | | | | | | | | |
| 2234 | 4.13.4.1.3 | preserve & protect existing trees (3rd fortnight) | 14 days | Mon 7/10/13 | Sun 20/10/13 | | | | | | | | | | | | | | | |
| 2235 | 4.13.4.1.4 | preserve & protect existing trees (4th fortnight) | 14 days | Mon 21/10/13 | Sun 3/11/13 | | | | | | | | | | | | | | | |
| 2236 | 4.13.4.1.5 | preserve & protect existing trees (5th fortnight) | 14 days | Mon 4/11/13 | Sun 17/11/13 | | | | | | | | | | | | | | | |
| 2237 | 4.13.4.1.6 | preserve & protect existing trees (6th fortnight) | 14 days | Mon 18/11/13 | Sun 1/12/13 | | | | | | | | | | | | | | | |
| 2238 | 4.13.4.1.7 | preserve & protect existing trees (7th fortnight) | 7 days | Mon 2/12/13 | Sun 8/12/13 | | | | | | | | | | | | | | | |
| 2239 | 4.13.4.2 | preserve & protect existing trees (2nd quarter) | 91 days | Mon 9/12/13 | Sun 9/3/14 | | | | | | | | | | | | | | | |
| 2247 | 4.13.4.3 | preserve & protect existing trees (3rd quarter) | 91 days | Mon 10/3/14 | Sun 8/6/14 | | | | | | | | | | | | | | | |
| 2255 | 4.13.4.4 | preserve & protect existing trees (4th quarter) | 91 days | Mon 9/6/14 | Sun 7/9/14 | | | | | | | | | | | | | | | |
| 2263 | 4.13.4.5 | preserve & protect existing trees (5th quarter) | 91 days | Mon 8/9/14 | Sun 7/12/14 | | | | | | | | | | | | | | | |
| 2271 | 4.13.4.6 | preserve & protect existing trees (6th quarter) | 91 days | Mon 8/12/14 | Sun 8/3/15 | | | | | | | | | | | | | | | |
| 2279 | 4.13.4.7 | preserve & protect existing trees (7th quarter) | 34 days | Mon 9/3/15 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2283 | 4.14 | Section XV of the Works - Landscape soft works | 307 days | Mon 9/6/14 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2284 | 4.14.1 | Landscape Soft works in all Portions of the Site (including transplant trees to permanent locations) | 307 days | Mon 9/6/14 | Sat 11/4/15 | | | | | | | | | | | | | | | |
| 2285 | 4.15 | Section XVI of the Works - Establishment works for landscape soft works | 365 days | Sun 12/4/15 | Sun 10/4/16 | | | | | | | | | | | | | | | |
| 2286 | 4.15.1 | Establishment works for all Portions of the Site | 365 days | Sun 12/4/15 | Sun 10/4/16 | | | | | | | | | | | | | | | |

Revision: 1

Task

Split

Milestone

Summary

Project Summary

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Critical


Critical Split

Progress

Deadline

Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual



LEGEND:

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- · - · - LAND REQUIREMENT LIMIT (TUNNEL)

X PROPOSED WATER QUALITY MONITORING STATION

| MONITORING STATION | CO-ORDINATES |
|--------------------|---------------------------|
| WM | 831866.435 E 845371.097 N |
| WM-CONTROL | 831485.480 E 845916.662 N |
| WU2 | 834132.153 E 844432.910 N |
| WMA-CONTROL | 835055.329 E 842600.151 N |
| WU3 | 835244.744 E 843344.606 N |
| WMA-CONTROL | 835945.818 E 843343.625 N |
| WU4 | 836233.652 E 842044.917 N |
| WM-CONTROL | 835640.763 E 842425.507 N |
| WU4 | 835640.763 E 843344.642 N |
| WM-CONTROL | 831605.937 E 837688.995 N |
| WM-CONTROL B | 831605.123 E 837606.936 N |

| | | | | | |
|-----|--------|-------|------------------|------|------|
| P2 | MAY 10 | MINC | GENERAL REVISION | HC | HT |
| P1 | OCT 10 | MINC | FIRST ISSUE | HC | HT |
| Rev | Date | Drawn | Description | Chgd | Appd |

Mott MacDonald

2007 The Lancaster Chair
Award Winner
Main Team: Graham
Hogg & Partners
Billing Dwyer
T +44(0)2068 8797
F +44(0)2067 1520
We never compromise.com.uk




CEDD
CIVIL ENGINEERING
AND DEVELOPMENT
DEPARTMENT

| | |
|---------|---|
| Project | AGREEMENT NO. CE45/2008(CE) LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS |
| Title | LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS |

| | | | | | |
|-------------|---------------------------|--------|--------------|----|-----|
| Designated | HC | | Eng. Chk. | EC | |
| Examine | MAHS | | Construction | EC | |
| Energy Chk. | HC | | Approved | HT | |
| Scale of A1 | Project | 255228 | | | |
| 1:20000 | COG No. | | | | |
| Exemptions | APPROVED FOR CONSTRUCTION | | | | |
| FIGURE 4.1 | | | | | Rev |
| | | | | | P2 |

Appendix E

Monitoring Locations for Impact Monitoring




- LEGEND:
- BOUNDARY OF HASAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X OPERATIONAL NOISE MONITORING STATIONS

| Rev | Date | Drawn | Description | DC | BT |
|-----|--------|-------|-------------|----|----|
| P1 | DEC 10 | WING | FIRST ISSUE | | |

Mott MacDonald

2007 The Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Noise Monitoring Stations
Noise Engineering
2007-2008
2009-2010
2011-2012
2013-2014
2015-2016
2017-2018
2019-2020
2021-2022
2023-2024
2025-2026
2027-2028
2029-2030
2031-2032
2033-2034
2035-2036
2037-2038
2039-2040
2041-2042
2043-2044
2045-2046
2047-2048
2049-2050
2051-2052
2053-2054
2055-2056
2057-2058
2059-2060
2061-2062
2063-2064
2065-2066
2067-2068
2069-2070
2071-2072
2073-2074
2075-2076
2077-2078
2079-2080
2081-2082
2083-2084
2085-2086
2087-2088
2089-2090
2091-2092
2093-2094
2095-2096
2097-2098
2099-2100
2101-2102
2103-2104
2105-2106
2107-2108
2109-2110
2111-2112
2113-2114
2115-2116
2117-2118
2119-2120
2121-2122
2123-2124
2125-2126
2127-2128
2129-2130
2131-2132
2133-2134
2135-2136
2137-2138
2139-2140
2141-2142
2143-2144
2145-2146
2147-2148
2149-2150
2151-2152
2153-2154
2155-2156
2157-2158
2159-2160
2161-2162
2163-2164
2165-2166
2167-2168
2169-2170
2171-2172
2173-2174
2175-2176
2177-2178
2179-2180
2181-2182
2183-2184
2185-2186
2187-2188
2189-2190
2191-2192
2193-2194
2195-2196
2197-2198
2199-2200
2201-2202
2203-2204
2205-2206
2207-2208
2209-2210
2211-2212
2213-2214
2215-2216
2217-2218
2219-2220
2221-2222
2223-2224
2225-2226
2227-2228
2229-2230
2231-2232
2233-2234
2235-2236
2237-2238
2239-2240
2241-2242
2243-2244
2245-2246
2247-2248
2249-2250
2251-2252
2253-2254
2255-2256
2257-2258
2259-2260
2261-2262
2263-2264
2265-2266
2267-2268
2269-2270
2271-2272
2273-2274
2275-2276
2277-2278
2279-2280
2281-2282
2283-2284
2285-2286
2287-2288
2289-2290
2291-2292
2293-2294
2295-2296
2297-2298
2299-2300
2301-2302
2303-2304
2305-2306
2307-2308
2309-2310
2311-2312
2313-2314
2315-2316
2317-2318
2319-2320
2321-2322
2323-2324
2325-2326
2327-2328
2329-2330
2331-2332
2333-2334
2335-2336
2337-2338
2339-2340
2341-2342
2343-2344
2345-2346
2347-2348
2349-2350
2351-2352
2353-2354
2355-2356
2357-2358
2359-2360
2361-2362
2363-2364
2365-2366
2367-2368
2369-2370
2371-2372
2373-2374
2375-2376
2377-2378
2379-2380
2381-2382
2383-2384
2385-2386
2387-2388
2389-2390
2391-2392
2393-2394
2395-2396
2397-2398
2399-2400
2401-2402
2403-2404
2405-2406
2407-2408
2409-2410
2411-2412
2413-2414
2415-2416
2417-2418
2419-2420
2421-2422
2423-2424
2425-2426
2427-2428
2429-2430
2431-2432
2433-2434
2435-2436
2437-2438
2439-2440
2441-2442
2443-2444
2445-2446
2447-2448
2449-2450
2451-2452
2453-2454
2455-2456
2457-2458
2459-2460
2461-2462
2463-2464
2465-2466
2467-2468
2469-2470
2471-2472
2473-2474
2475-2476
2477-2478
2479-2480
2481-2482
2483-2484
2485-2486
2487-2488
2489-2490
2491-2492
2493-2494
2495-2496
2497-2498
2499-2500
2501-2502
2503-2504
2505-2506
2507-2508
2509-2510
2511-2512
2513-2514
2515-2516
2517-2518
2519-2520
2521-2522
2523-2524
2525-2526
2527-2528
2529-2530
2531-2532
2533-2534
2535-2536
2537-2538
2539-2540
2541-2542
2543-2544
2545-2546
2547-2548
2549-2550
2551-2552
2553-2554
2555-2556
2557-2558
2559-2560
2561-2562
2563-2564
2565-2566
2567-2568
2569-2570
2571-2572
2573-2574
2575-2576
2577-2578
2579-2580
2581-2582
2583-2584
2585-2586
2587-2588
2589-2590
2591-2592
2593-2594
2595-2596
2597-2598
2599-2600
2601-2602
2603-2604
2605-2606
2607-2608
2609-2610
2611-2612
2613-2614
2615-2616
2617-2618
2619-2620
2621-2622
2623-2624
2625-2626
2627-2628
2629-2630
2631-2632
2633-2634
2635-2636
2637-2638
2639-2640
2641-2642
2643-2644
2645-2646
2647-2648
2649-2650
2651-2652
2653-2654
2655-2656
2657-2658
2659-2660
2661-2662
2663-2664
2665-2666
2667-2668
2669-2670
2671-2672
2673-2674
2675-2676
2677-2678
2679-2680
2681-2682
2683-2684
2685-2686
2687-2688
2689-2690
2691-2692
2693-2694
2695-2696
2697-2698
2699-2700
2701-2702
2703-2704
2705-2706
2707-2708
2709-2710
2711-2712
2713-2714
2715-2716
2717-2718
2719-2720
2721-2722
2723-2724
2725-2726
2727-2728
2729-2730
2731-2732
2733-2734
2735-2736
2737-2738
2739-2740
2741-2742
2743-2744
2745-2746
2747-2748
2749-2750
2751-2752
2753-2754
2755-2756
2757-2758
2759-2760
2761-2762
2763-2764
2765-2766
2767-2768
2769-2770
2771-2772
2773-2774
2775-2776
2777-2778
2779-2780
2781-2782
2783-2784
2785-2786
2787-2788
2789-2790
2791-2792
2793-2794
2795-2796
2797-2798
2799-2800
2801-2802
2803-2804
2805-2806
2807-2808
2809-2810
2811-2812
2813-2814
2815-2816
2817-2818
2819-2820
2821-2822
2823-2824
2825-2826
2827-2828
2829-2830
2831-2832
2833-2834
2835-2836
2837-2838
2839-2840
2841-2842
2843-2844
2845-2846
2847-2848
2849-2850
2851-2852
2853-2854
2855-2856
2857-2858
2859-2860
2861-2862
2863-2864
2865-2866
2867-2868
2869-2870
2871-2872
2873-2874
2875-2876
2877-2878
2879-2880
2881-2882
2883-2884
2885-2886
2887-2888
2889-2890
2891-2892
2893-2894
2895-2896
2897-2898
2899-2900
2901-2902
2903-2904
2905-2906
2907-2908
2909-2910
2911-2912
2913-2914
2915-2916
2917-2918
2919-2920
2921-2922
2923-2924
2925-2926
2927-2928
2929-2930
2931-2932
2933-2934
2935-2936
2937-2938
2939-2940
2941-2942
2943-2944
2945-2946
2947-2948
2949-2950
2951-2952
2953-2954
2955-2956
2957-2958
2959-2960
2961-2962
2963-2964
2965-2966
2967-2968
2969-2970
2971-2972
2973-2974
2975-2976
2977-2978
2979-2980
2981-2982
2983-2984
2985-2986
2987-2988
2989-2990
2991-2992
2993-2994
2995-2996
2997-2998
2999-3000
3001-3002
3003-3004
3005-3006
3007-3008
3009-3010
3011-3012
3013-3014
3015-3016
3017-3018
3019-3020
3021-3022
3023-3024
3025-3026
3027-3028
3029-3030
3031-3032
3033-3034
3035-3036
3037-3038
3039-3040
3041-3042
3043-3044
3045-3046
3047-3048
3049-3050
3051-3052
3053-3054
3055-3056
3057-3058
3059-3060
3061-3062
3063-3064
3065-3066
3067-3068
3069-3070
3071-3072
3073-3074
3075-3076
3077-3078
3079-3080
3081-3082
3083-3084
3085-3086
3087-3088
3089-3090
3091-3092
3093-3094
3095-3096
3097-3098
3099-3100
3101-3102
3103-3104
3105-3106
3107-3108
3109-3110
3111-3112
3113-3114
3115-3116
3117-3118
3119-3120
3121-3122
3123-3124
3125-3126
3127-3128
3129-3130
3131-3132
3133-3134
3135-3136
3137-3138
3139-3140
3141-3142
3143-3144
3145-3146
3147-3148
3149-3150
3151-3152
3153-3154
3155-3156
3157-3158
3159-3160
3161-3162
3163-3164
3165-3166
3167-3168
3169-3170
3171-3172
3173-3174
3175-3176
3177-3178
3179-3180
3181-3182
3183-3184
3185-3186
3187-3188
3189-3190
3191-3192
3193-3194
3195-3196
3197-3198
3199-3200
3201-3202
3203-3204
3205-3206
3207-3208
3209-3210
3211-3212
3213-3214
3215-3216
3217-3218
3219-3220
3221-3222
3223-3224
3225-3226
3227-3228
3229-3230
3231-3232
3233-3234
3235-3236
3237-3238
3239-3240
3241-3242
3243-3244
3245-3246
3247-3248
3249-3250
3251-3252
3253-3254
3255-3256
3257-3258
3259-3260
3261-3262
3263-3264
3265-3266
3267-3268
3269-3270
3271-3272
3273-3274
3275-3276
3277-3278
3279-3280
3281-3282
3283-3284
3285-3286
3287-3288
3289-3290
3291-3292
3293-3294
3295-3296
3297-3298
3299-3300
3301-3302
3303-3304
3305-3306
3307-3308
3309-3310
3311-3312
3313-3314
3315-3316
3317-3318
3319-3320
3321-3322
3323-3324
3325-3326
3327-3328
3329-3330
3331-3332
3333-3334
3335-3336
3337-3338
3339-3340
3341-3342
3343-3344
3345-3346
3347-3348
3349-3350
3351-3352
3353-3354
3355-3356
3357-3358
3359-3360
3361-3362
3363-3364
3365-3366
3367-3368
3369-3370
3371-3372
3373-3374
3375-3376
3377-3378
3379-3380
3381-3382
3383-3384
3385-3386
3387-3388
3389-3390
3391-3392
3393-3394
3395-3396
3397-3398
3399-3400
3401-3402
3403-3404
3405-3406
3407-3408
3409-3410
3411-3412
3413-3414
3415-3416
3417-3418
3419-3420
3421-3422
3423-3424
3425-3426
3427-3428
3429-3430
3431-3432
3433-3434
3435-3436
3437-3438
3439-3440
3441-3442
3443-3444
3445-3446
3447-3448
3449-3450
3451-3452
3453-3454
3455-3456
3457-3458
3459-3460
3461-3462
3463-3464
3465-3466
3467-3468
3469-3470
3471-3472
3473-3474
3475-3476
3477-3478
3479-3480
3481-3482
3483-3484
3485-3486
3487-3488
3489-3490
3491-3492
3493-3494
3495-3496
3497-3498
3499-3500
3501-3502
3503-3504
3505-3506
3507-3508
3509-3510
3511-3512
3513-3514
3515-3516
3517-3518
3519-3520
3521-3522
3523-3524
3525-3526
3527-3528
3529-3530
3531-3532
3533-3534
3535-3536
3537-3538
3539-3540
3541-3542
3543-3544
3545-3546
3547-3548
3549-3550
3551-3552
3553-3554
3555-3556
3557-3558
3559-3560
3561-3562
3563-3564
3565-3566
3567-3568
3569-3570
3571-3572
3573-3574
3575-3576
3577-3578
3579-3580
3581-3582
3583-3584
3585-3586
3587-3588
3589-3590
3591-3592
3593-3594
3595-3596
3597-3598
3599-3600
3601-3602
3603-3604
3605-3606
3607-3608
3609-3610
3611-3612
3613-3614
3615-3616
3617-3618
3619-3620
3621-3622
3623-3624
3625-3626
3627-3628
3629-3630
3631-3632
3633-3634
3635-3636
3637-3638
3639-3640
3641-3642
3643-3644
3645-3646
3647-3648
3649-3650
3651-3652
3653-3654
3655-3656
3657-3658
3659-3660
3661-3662
3663-3664
3665-3666
3667-3668
3669-3670
3671-3672
3673-3674
3675-3676
3677-3678
3679-3680
3681-3682
3683-3684
3685-3686
3687-3688
3689-3690
3691-3692
3693-3694
3695-3696
3697-3698
3699-3700
3701-3702
3703-3704
3705-3706
3707-3708
3709-3710
3711-3712
3713-3714
3715-3716
3717-3718
3719-3720
3721-3722
3723-3724
3725-3726
3727-3728
3729-3730
3731-3732
3733-3734
3735-3736
3737-3738
3739-3740
3741-3742
3743-3744
3745-3746
3747-3748
3749-3750
3751-3752
3753-3754
3755-3756
3757-3758
3759-3760
3761-3762
3763-3764
3765-3766
3767-3768
3769-3770
3771-3772
3773-3774
3775-3776
3777-3778
3779-3780
3781-3782
3783-3784
3785-3786
3787-3788
3789-3790
3791-3792
3793-3794
3795-3796
3797-3798
3799-3800
3801-3802
3803-3804
3805-3806
3807-3808
3809-3810
3811-3812
3813-3814
3815-3816
3817-3818
3819-3820
3821-3822
3823-3824
3825-3826
3827-3828
3829-3830
3831-3832
3833-3834
3835-3836
3837-3838
3839-3840
3841-3842
3843-3844
3845-3846
3847-3848
3849-3850
3851-3852
3853-3854
3855-3856
3857-3858
3859-3860
3861-3862
3863-3864
3865-3866
3867-3868
3869-3870
3871-3872
3873-3874
3875-3876
3877-3878
3879-3880
3881-3882
3883-3884
3885-3886
3887-3888
3889-3890
3891-3892
3893-3894
3895-3896
3897-3898
3899-3900
3901-3902
3903-3904
3905-3906
3907-3908
3909-3910
3911-3912
3913-3914
3915-3916
3917-3918
3919-3920
3921-3922
3923-3924
3925-3926
3927-3928
3929-3930
3931-3932
3933-3934
3935-3936
3937-3938
3939-3940
3941-3942
3943-3944
3945-3946
3947-3948
3949-3950
3951-3952
3953-3954
3955-3956
3957-3958
3959-3960
3961-3962
3963-3964
3965-3966
3967-3968
3969-3970
3971-3972
3973-3974
3975-3976
3977-3978
3979-3980
3981-3982
3983-3984
3985-3986
3987-3988
3989-3990
3991-3992
3993-3994
3995-3996
3997-3998
3999-4000
4001-4002
4003-4004
4005-4006
4007-4008
4009-4010
4011-4012
4013-4014
4015-4016
4017-4018
4019-4020
4021-4022
4023-4024
4025-4026
4027-4028
4029-4030
4031-4032
4033-4034
4035-4036
4037-4038
4039-4040
4041-4042
4043-4044
4045-4046
4047-4048
4049-4050
4051-4052
4053-4054
4055-4056
4057-4058
4059-4060
4061-4062
4063-4064
4065-4066
4067-4068
4069-4070
4071-4072
4073-4074
4075-4076
4077-4078
4079-4080
4081-4082
4083-4084
4085-4086
4087-4088
4089-4090
4091-4092
4093-4094
4095-4096
4097-4098
4099-4100
4101-4102
4103-4104
4105-4106
4107-4108
4109-4110
4111-4112
4113-4114
4115-4116
4117-4118
4119-4120
4121-4122
4123-4124
4125-4126
4127-4128
4129-4130
4131-4132
4133-4134
4135-4136
4137-4138
4139-4140
4141-4142
4143-4144
4145-4146
4147-4148
4149-4150
4151-4152
4153-4154
4155-4156
4157-4158
4159-4160
4161-4162
4163-4164
4165-4166
4167-4168
4169-4



LEGEND:

BOUNDARY OF HRSAR

LAND REQUIREMENT LIMIT 1 (ABOVE GROUND)

LAND REQUIREMENT LIMIT 2 (TUNNEL)

Water Quality Monitoring Location Recommended in ERIBA Manual

Alternative Water Quality Monitoring Location for ERIBA Programme

| Station ID | Location recommended in ERIBA Manual | | Location found during site visit | |
|----------------|--------------------------------------|------------|----------------------------------|----------|
| | Existing | Proposed | Existing | Proposed |
| WQA1 | 831564.635 | 845317.067 | 831567 | 845443 |
| WQA2 | 831612.931 | 844432.810 | 831628 | 844471 |
| WQA3 | 831612.931 | 844432.810 | 831628 | 844471 |
| WQA4 Control A | 835595.128 | 844500.151 | 835570 | 844458 |
| WQA5 | 831414.144 | 846113.946 | 831431 | 846197 |
| WQA6 | 831545.728 | 846113.946 | 831553 | 846155 |
| WQA7 Control B | 835455.078 | 846113.946 | 835455 | 846155 |
| WQA8 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA9 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA10 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA11 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA12 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA13 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA14 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA15 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA16 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA17 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA18 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA19 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA20 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA21 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA22 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA23 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA24 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA25 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA26 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA27 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA28 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA29 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA30 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA31 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA32 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA33 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA34 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA35 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA36 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA37 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA38 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA39 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA40 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA41 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA42 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA43 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA44 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA45 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA46 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA47 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA48 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA49 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA50 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA51 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA52 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA53 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA54 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA55 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA56 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA57 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA58 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA59 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA60 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA61 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA62 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA63 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA64 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA65 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA66 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA67 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA68 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA69 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA70 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA71 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA72 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA73 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA74 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA75 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA76 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA77 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA78 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA79 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA80 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA81 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA82 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA83 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA84 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA85 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA86 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA87 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA88 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA89 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA90 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA91 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA92 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA93 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA94 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA95 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA96 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA97 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA98 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA99 | 831545.728 | 846248.077 | 831562 | 846209 |
| WQA100 | 831545.728 | 846248.077 | 831562 | 846209 |

| Seq | Date | Time | Description | MC | MT |
|-----|--------|-------|------------------|----|----|
| P2 | NOV 10 | 14:00 | GENERAL REVISION | MC | MT |
| P3 | OCT 10 | 14:00 | FIRST ISSUE | MC | MT |

Civil

Mott MacDonald

2007 Top 400 International
2007 Top 400 Design
2007 Top 400 Construction
2007 Top 400
2007 Top 400
2007 Top 400
2007 Top 400

CEDD

**CIVIL ENGINEERING
AND DEVELOPMENT
DEPARTMENT**

PROJECT
AGREEMENT NO. CE45/2008(CE)
LIANTANG/HEDONG YUEN WAI BOUNDARY
CONTROL POINT AND ASSOCIATED WORKS

LOCATIONS OF PROPOSED WATER QUALITY
MONITORING STATIONS

| | | | | |
|-------------|--|--------------|----|--------|
| Devised | HC | Eng. Ch. | EC | |
| Drawn | MHC | Coordination | EC | |
| Design Ch. | HC | Approved | HT | |
| Scale of A1 | Project | 255228 | | |
| 1:20000 | COO Proj | | | Stamen |
| | ASST. DIR. (T) (L) (A) (M) (R) (E) (S) (N) | | | PHE |
| Drawing No. | | | | Rev |
| | | | | P2 |

Photographic Records for Water Quality Monitoring Location

| | |
|---|--|
|  |  |
| Alternative Location of WM1 | Co-ordinates of Alternative Location of WM1 |
| | |
|  |  |
| Alternative Location of WM1 - Control | Co-ordinates of Alternative Location of WM1 - Control |
| | |
|  |  |
| Alternative Location of WM2A | Co-ordinates of Alternative Location of WM2A |
| | |
|  |  |
| Alternative Location of WM2-Control A | Co-ordinates of Alternative Location of WM2 – Control |



Location of WM2B-Control



Co-ordinates of WM2B-Control



Location of WM2B




Co-ordinates of WM2B



Location of WM3-Control



Co-ordinates of WM3-Control



Location of WM3



Co-ordinates of WM3



Location of WM4-Control A



Co-ordinates of WM4-Control A



Location of WM4-Control B



Co-ordinates of WM4-Control B



Location of WM4



Co-ordinates of WM4

Appendix E

Event and Action Plan

Event and Action Plan for Air Quality

| Event | ET | IEC | ER | Action Contractor |
|---|---|---|--|---|
| Action Level | | | | |
| 1. Exceedance for one sample | 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. | 1. Notify Contractor. | 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. |
| 2. Exceedance for two or more consecutive samples | 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures. | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | 1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. |
| Limit Level | | | | |
| 1. Exceedance for one sample | 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures. | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate. |
| 2. Exceedance for two or more consecutive samples | 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; | 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not |
| | and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. | the ER accordingly; 5. Monitor the implementation of remedial measures. | 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Event and Action Plan for Construction Noise

| Event | ET | IEC | ER | Action Contractor |
|--------------|--|---|--|---|
| Action Level | <ol style="list-style-type: none">1. Notify ER, IEC and Contractor;2. Carry out investigation;3. Report the results of investigation to the IEC, ER and Contractor;4. Discuss with the IEC and Contractor on remedial measures required;5. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none">1. Review the investigation results submitted by the ET;2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;3. Advise the ER on the effectiveness of the proposed remedial measures. | <ol style="list-style-type: none">1. Confirm receipt of notification of failure in writing;2. Notify Contractor;3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;4. Supervise the implementation of remedial measures. | <ol style="list-style-type: none">1. Submit noise mitigation proposals to IEC and ER;2. Implement noise mitigation proposals. |
| Limit Level | <ol style="list-style-type: none">1. Inform IEC, ER, Contractor and EPD;2. Repeat measurements to confirm findings;3. Increase monitoring frequency;4. Identify source and investigate the cause of exceedance;5. Carry out analysis of Contractor's working procedures;6. Discuss with the IEC, Contractor and ER on remedial measures required;7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none">1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. | <ol style="list-style-type: none">1. Confirm receipt of notification of failure in writing;2. Notify Contractor;3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;4. Supervise the implementation of remedial measures;5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. | <ol style="list-style-type: none">1. Take immediate action to avoid further exceedance;2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;3. Implement the agreed proposals;4. Submit further proposal if problem still not under control;5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. |

Event and Action Plan for Water Quality


| EVENT | ET | IEC | ER | ACTION CONTRACTOR |
|--|---|--|---|---|
| Action level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures. |
| Action Level being exceeded by more than two consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; |


| | | | | |
|---|---|--|--|---|
| | <ol style="list-style-type: none"> Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. | | | <ol style="list-style-type: none"> Implement the agreed mitigation measures. |
| Limit Level being exceeded by one sampling day | <ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. | <ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. |
| Limit level being exceeded by more than one consecutive sampling days | <ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. | <ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. | <ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, to slow down or to stop all or part of the construction activities. |

Appendix G


Graphical Plots for Monitoring Result


Air Quality – 1-hour TSP






Air Quality – 24-hour TSP







Noise



Water Quality





Appendix H

Weather information

Weather Condition Extracted from HKO

The weather of August 2013

The weather of August 2013 was rather gloomy, mainly due to a prolonged period of cloudy and rainy weather associated with tropical cyclones Utor and Trami in mid-August. The total duration of bright sunshine recorded in the month was 148.1 hours, the 10th lowest on record for the month of August and about 22 percent below the normal figure of 188.9 hours. The monthly total rainfall of 445.4 millimetres was slightly above the normal figure of 432.2 millimetres. The accumulated rainfall since 1 January was 2218.8 millimetres, about 16 percent above the normal figure of 1905.5 millimetres for the same period.

The weather of September 2013

Due to the heavy rain episodes in the early part of the month and the rainfall associated with tropical cyclone Usagi in late September, it was wetter than usual in September 2013. The total rainfall of the month was 454.2 millimetres, about 39 percent above the normal figure of 327.6 millimetres. The accumulated rainfall since 1 January was 2673.0 millimetres, about 20 percent above the normal figure of 2233.1 millimetres for the same period. While the month was overall slightly cooler than normal, the approach of Usagi also brought very hot conditions and high temperatures on 20 and 21 September.

The weather of October 2013

With the dominance of dry northeast monsoon for most of the time in the month, October 2013 was sunnier and drier than usual. The monthly total duration of bright sunshine was 247.3 hours, about 28 percent above the normal figure of 193.9 hours. The monthly mean relative humidity of 66 percent was the third lowest for October since 1961. Also, the monthly total rainfall was 2.9 millimetres, only about 3 percent of the normal figure of 100.9 millimetres. However, the accumulated rainfall since 1 January of 2675.9 millimetres was still about 15 percent above the normal figure of 2334.0 millimetres for the same period. The month was also slightly warmer than usual. The monthly mean temperature of 25.7 degrees was 0.2 degrees above the normal figure of 25.5 degrees.

Remark: The meteorological data during the Reporting Period is presented in the relevant monthly EM&A report.

Appendix I

Waste Flow Table

Sang Hing Civil – Richwell Machinery JV

10.0 Monthly Summary Waste Flow Table for 2013

| <u>Actual Quantities of Inert C&D Materials Generated Monthly</u> | | | | | | | <u>Actual Quantities of C&D Wastes Generated Monthly</u> | | | | |
|---|--------------------------------|--|------------------------------|--------------------------------|-------------------------------|------------------|--|----------------------------------|-----------------------------|-------------------|--------------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) | (in '000ton) |
| JAN | | | | | | | | | | | |
| FEB | | | | | | | | | | | |
| MAR | | | | | | | | | | | |
| APRIL | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| MAY | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| JUN | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| JUL | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.00064 |
| AUG | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.465 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| SEP | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.788 | 0.000 | 0.000 | 0.000 | 0.000 | 0.048 |
| OCT | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 47.063 | 0.000 | 0.000 | 0.000 | 0.000 | 0.996 |
| Sub Total | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 49.316 | 0.000 | 0.000 | 0.000 | 0.000 | 1.045 |
| NOV | | | | | | | | | | | |
| DEC | | | | | | | | | | | |
| Total | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 49.316 | 0.000 | 0.000 | 0.000 | 0.000 | 1.045 |

Notes :

(1) Note Used.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Sites.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

(4) The summary table shall be submitted to the Engineer's Representative monthly together with the Waste Flow Table for review and monitoring.

Appendix J

Implementation Schedule for Environmental Mitigation Measures

| EIA Ref. | | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----|-----------|---|---|-------------------------------|--------------------------|--------------------------------|---|
| <u>Air Quality Impact (Construction)</u> | | | | | | | | |
| 3.6.1.1 | 2.1 | | General Dust Control Measures The following dust suppression measures should be implemented: <ul style="list-style-type: none">■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities■ 80% of stockpile areas should be covered by impervious sheets■ Speed of trucks within the site should be controlled to about 10 km/hr■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement | To minimize adverse dust emission generated from various construction activities of the works sites | Contractor | Construction Works Sites | During Construction | EIA Recommendation and Air Pollution Control (Construction Dust) Regulation |
| 3.6.1.2 | 2.1 | | Best Practice for Dust Control The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include: <i>Good site management</i> <ul style="list-style-type: none">■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust.■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission.■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly.■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions.■ The material should be handled properly to prevent fugitive dust emission before cleaning. <i>Disturbed Parts of the Roads</i> <ul style="list-style-type: none">■ Each and every main temporary access should be paved with | To minimize adverse dust emission generated from various construction activities of the works sites | Contractor | Construction Works Sites | During Construction | EIA Recommendation and Air Pollution Control (Construction Dust) Regulation |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|--|--|-------------------------------|-------------------------|--------------------------------|--|
| | | concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or | | | | | |
| | | <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. | | | | | |
| | | <i>Exposed Earth</i> | | | | | |
| | | <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. | | | | | |
| | | <i>Loading, Unloading or Transfer of Dusty Materials</i> | | | | | |
| | | <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. | | | | | |
| | | <i>Debris Handling</i> | | | | | |
| | | <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. | | | | | |
| | | <ul style="list-style-type: none"> Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. | | | | | |
| | | <i>Transport of Dusty Materials</i> | | | | | |
| | | <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. | | | | | |
| | | <i>Wheel washing</i> | | | | | |
| | | <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. | | | | | |
| | | <i>Use of vehicles</i> | | | | | |
| | | <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. | | | | | |
| | | <ul style="list-style-type: none"> Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|---------------------------------------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| Site hoarding | | | | | | | |
| | | <ul style="list-style-type: none">Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. | | | | | |
| Blasting | | | | | | | |
| | | <ul style="list-style-type: none">The areas within 30m from the blasting area should be wetted with water prior to blasting. | | | | | |
| Air Quality Impact (Operation) | | | | | | | |
| 3.5.2.2 | 2.2 | The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site: <ul style="list-style-type: none">The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work.Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission.Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity.Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. | To minimize potential odour impact from operation of the proposed sewage treatment work at BCP | DSD | BCP | Operation Phase | EIA recommendation |
| Noise Impact (Construction) | | | | | | | |
| 4.4.1.4 | 3.1 | Adoption of Quieter PME Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14 , which can be found in Hong Kong. | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and Noise Control Ordinance (NCO) |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|--|--|--|-------------------------------|-------------------------|--------------------------------|--|
| | | | | | | | | |
| 4.4.1.4 | 3.1 | Use of Movable Noise Barrier | | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| | | <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p> | | | | | | |
| 4.4.1.4 | 3.1 | Use of Noise Enclosure/ Acoustic Shed | | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| | | <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p> | | | | | | |
| 4.4.1.4 | 3.1 | Use of Noise Insulating Fabric | | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| | | <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p> | | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|-----------|---|---|--|--|--------------------------------|--|
| 4.4.1.4 | 3.1 | Good Site Practice The good site practices listed below should be followed during each phase of construction: <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; Mobile plant, if any, should be sited as far from NSRs as possible; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. | To minimize the construction air-borne noise impact | Contractors | Construction Work Sites | During Construction | EIA recommendation, EIAO and NCO |
| Noise Impact (Operation) | | | | | | | |
| <u>Road Traffic Noise</u> | | | | | | | |
| Table 4.42 and Figure 4.20.1 to 4.20.4 | 3.2 | Erection of noise barrier/ enclosure along the viaduct section. | To minimize the road traffic noise along the connecting road of BCP | Contractor | Loi Tung and Fanling Highway Interchange | Before Operation | EIAO and NCO |
| <u>Fixed Plant Noise</u> | | | | | | | |
| Table 4.46 | 3.2 | Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time. | To minimize the fixed plant noise impact | Managing Authority of the buildings / Contractor | BCP, Administration Building and all ventilation buildings | Before Operation | EIA recommendation, EIAO and NCO |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|--|--|--|--|--------------------------------|--|
| | | | | | | | |
| 4.5.2.4 | 3.2 | <p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chiller and E/M equipment); Locate fixed plant/fouwer away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. | To minimize the fixed plant noise impact | Managing Authority of the buildings / Contractor | BCP, Administration Building and all ventilation buildings | Before Operation | EIAO and NCO |

Water Quality Impact (Construction)

| | | | | | | | |
|---------|-----|---|--|------------|--------------------------|--------------------|---|
| 5.6.1.1 | 4.1 | <p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. | To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses | Contractor | Construction Works Sites | Construction Phase | Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94) |
|---------|-----|---|--|------------|--------------------------|--------------------|---|

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| | | <p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none">■ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.■ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.■ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.■ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94.■ The overall slope of the site should be kept to a minimum to reduce | | | | | |

| Environmental monitoring and audit plan | | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? | | | |
|---|-----------|---------------------------------|--|-------------------------------|---|--|--|---|--------------------|----------------------|
| EIA Ref. | EM&A Ref. | | | | | | | | | |
| <p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none">All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. | | | | | | | | | | |
| | | | 5.6.1.1 | 4.1 | Good site practices for works within water gathering grounds The following conditions should be complied, if there is any works to be carried out within the water gathering grounds: | To minimize water quality impacts to the water gathering grounds | Contractor | Construction Works Sites within the water gathering | Construction Phase | ProPECC Note PN 1/94 |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|--|
| | | <ul style="list-style-type: none"> Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. All surplus spoil should be removed from water gathering grounds as soon as possible. Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. Regular cleaning of silt traps should be carried out to ensure proper operation at all time. All excavated or filled surfaces which have the risk of erosion should always be protected from erosion. Facilities for washing the wheels of vehicles before leaving the site should be provided. Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. Drainage plans should be submitted for approval by the Director of | grounds | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|---|-----------|--|--|-------------------------------|---|--------------------------------|---|
| | | | | | | | |
| Water Supplies. | | | | | | | |
| | | <ul style="list-style-type: none">An unimpeded access through the waterworks access road should always be maintained.Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March,Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. | | | | | |
| 5.6.1.2 | 4.1 | Good site practices of general construction activities Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used. Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event. | To minimize water quality impacts | Contractor | All construction works sites | Construction phase | EIA Recommendation |
| 5.6.1.3 | 4.1 | Sewage effluent from construction workforce Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. | To minimize water quality impacts | Contractor | All construction works sites with on-site sanitary facilities | Construction phase | EIA Recommendation and Water Pollution Control Ordinance (WPCO) |
| 5.6.1.4 | 4.1 | Hydrogeological Impact Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site. | To minimize water quality impacts | Contractor | Construction works sites of the drill and blast tunnel | Construction phase | EIA Recommendation and WPCO |
| Water Quality Impact (Operation) | | | | | | | |
| No mitigation measure is required. | | | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|---|-----------|---|--|-------------------------------|---|--------------------------------|--|
| <u>Sewage and Sewerage Treatment Impact (Construction)</u> | | | | | | | |
| 6.7 | 5 | The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector. | To minimize water quality impacts | Contractor | All construction works sites with on-site sanitary facilities | Construction phase | EIA recommendation and WPCO |
| <u>Sewage and Sewerage Treatment Impact (Operation)</u> | | | | | | | |
| 6.6.3 | 5 | Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP. | To minimize water quality impacts | DSD | BCP | Operation phase | EIA recommendation and WPCO |
| 6.5.3 | 5 | Sewage generated from the Administration Building will be discharged to the existing local sewerage system. | To minimize water quality impacts | DSD | Administration Building | Operation phase | EIA recommendation and WPCO |
| <u>Waste Management Implication (Construction)</u> | | | | | | | |
| 7.6.1.1 | 6 | <p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ■ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ■ Training of site personnel in proper waste management and chemical handling procedures ■ Provision of sufficient waste disposal points and regular collection of waste ■ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ■ General refuse shall be removed away immediately for disposal. As | To minimize adverse environmental impact | Contractor | Construction works sites (general) | Construction Phase | EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|----------|-----------|---|--|-------------------------------|------------------------------------|--------------------------------|--|
| | | <p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away Designate different locations for storage of C&D material to enhance reuse Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated Site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains | | | | | |
| 7.6.1.2 | 6 | <p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force Proper storage and site practices to minimise the potential for damage or contamination of construction materials Plan and stock construction materials carefully to minimise amount | <p>To reduce the quantity of wastes</p> | Contractor | Construction works sites (General) | Construction Phase | EIA recommendation and Waste Disposal Ordinance |

| EIA Ref. | | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | Location of the measure | When to implement the measure? | What requirements or standards for the measure to achieve? |
|--|---|--------------------------|---|--|-------------------------------|------------------------------------|--------------------------------|---|
| <p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none">In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. | | | | | | | | |
| 7.6.1.3 | 6 | C&D Materials | <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none">A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; andIn order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. | To minimize impacts resulting from C&D material | Contractor | Construction Works Sites (General) | Construction Phase | EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004 |
| 7.6.1.4 | 6 | General refuse | <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p> | To minimize impacts resulting from collection and transportation of general refuse for off-site disposal | Contractor | Construction works sites (General) | Construction phase | Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation |
| 7.6.1.5 | 6 | Chemical waste | <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p> | To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal | Contractor | Construction works sites (General) | Construction phase | Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes |