





M+ Museum Main Works at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015

December 2015

Hsin Chong Construction Company Limited



M+ Museum Main Works at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015

December 2015

Hsin Chong Construction Company Limited

Hsin Chong Center, 107-109 Wai Yip Street, Kwun Tong, Kowloon, Hong Kong



This Monthly EM&A Report has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC).

Ce	rtif	ied	by:

Brian Tam

Environmental Team Leader (ETL)
West Kowloon Cultural District Authority

Date

Verified by:

Fredrick Leong

Independent Environmental Checker (IEC)
Meinhardt Infrastructure & Environment Ltd

Date

10.12.2015



15

Contents

Chapter	Title Pa	ge
Executive	Summary	
1	Introduction	1
1.1	Parliament d	- 1
1.1	Background Project Organisation	_
1.3	Environmental Status in the Reporting Period	
1.4	Summary of EM&A Requirements	
2	Impact Monitoring Methodology	4
2.1	Introduction_	_ 4
2.2	Air Quality	4
2.3	Noise	_ 7
2.4	Landscape and Visual	_ 7
3	Monitoring Results	ć
3.1	Impact Monitoring	_ (
3.2	Air Quality Monitoring	
3.3	Noise Monitoring	
3.4	Landscape and Visual Impact	. 10
4	Environmental Site Inspection	11
4.1	Site Inspection	_11
4.2	Advice on the Solid and Liquid Waste Management Status	_ 11
4.3	Status of Environmental Licenses and Permits	
4.4	Recommended Mitigation Measures	. 12
5	Report on Non-compliance, Complaints, Notification of Summons and Successful Prosecutions	13
5.1	Record on Non-compliance of Action and Limit Levels	13
5.2	Record on Environmental Complaints Received	_
5.3	Record on Notifications of Summons and Successful Prosecution	13
5.4	Review of Reasons for and Implications of Non-compliance, Complaints, Summons and Prosecutions	13
5.5	Follow-up Actions Taken	_ 13
6	Future Key Issues	14
6.1	Construction Works for the Coming Month(s)	14
6.2	Key Issues for the Coming Month	14
6.3	Monitoring Schedule for the Coming Month	_ 14

Conclusions and Recommendations

M+ Museum Main Works at West Kowloon Cultural District

Conclusions

7.1

Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



7.2	Recommendations	_ 15
Appendic	es	
Appendix A.	Project Organisation	
Appendix B.	Tentative Construction Programme	
Appendix C.	Correspondence from The Harbourside and The Arch management offices	
Appendix D.	Action and Limit Levels for Construction Phase	
Appendix E.		
Appendix F.		
Appendix G.	-	
Appendix H.		
Appendix I.	Meteorological Data Extracted from Hong Kong Observatory	
Appendix J.	Waste Flow table	
Appendix K.		
Appendix K. Appendix L.	Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions	
Appendix L.	Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions	
Figures		
Figure 1	Site Layout Plan and Monitoring Stations	
Tables		
Table 1.1:	Summary of Impact EM&A Requirements	2
Table 2.1:	Air Quality Monitoring Parameters, Frequency and Duration	
Table 2.2:	Air Quality Monitoring Station	4
Table 2.3:	TSP Monitoring Equipment	4
Table 2.4:	Monitoring Program for Landscape and Visual Impact during Construction Phase	7
Table 3.1:	Summary of 1-hour TSP monitoring results	ç
Table 3.2:	Summary of 24-hour TSP monitoring results	
Table 4.1:	Summary of Site Inspections and Recommendations	_ 11
Table 4.2:	Status of Environmental Submissions, Licenses and Permits	_ 12



Executive Summary

In October 2015, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by the Hsin Chong Construction Company Limited (the Contractor) to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme commenced on 31 October 2015.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an "engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000" (Item 3 of Schedule 3) and "an underpass more than 100m in length under the built areas" (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/A (EP) was issued with respect to the "Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District" which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO.

This Monthly EM&A Report is submitted under the approved EM&A Manual and summarises the findings on EM&A during the period from 31 October to 30 November 2015.

Exceedance of Action and Limit Levels

There was no breach of Action or Limit levels for Air Quality (1-hour TSP and 24-hour TSP) in this reporting month. Noise monitoring was suspected as permission and access to the podium level of the identified noise sensitive receivers could not be granted.

<u>Implementation of Mitigation Measures</u>

Construction phase weekly site inspections were carried out on 4, 11, 20 and 25 November 2015 to confirm the implementation measures undertaken by the Contractor in the reporting month. The outcomes are presented in **Section 4** and the status of implementation of mitigation measures in the site is shown in **Appendix K**.

Landscape and visual impact inspections were conducted as part of the abovementioned weekly site inspections during the reporting month. No adverse comment on landscape and visual aspects was made during these inspections.

Record of Complaints

No environmental complaint was recorded in the reporting month.

Record of Notification of Summons and Successful Prosecutions

No notification of summons and successful prosecution were recorded in the reporting month.



Future Key Issues

The major site works scheduled to be commissioned in the coming month include:

- Site formation
- Pile Cap Construction
- Local Excavation for Pile caps
- Concrete pouring
- Excavation works for Pile
- Rebar /Earthing Installation
- Rebar Installation
- Pile cap side formworks

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.



1 Introduction

1.1 Background

In October 2015, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by the Hsin Chong Construction Company Limited (the Contractor) to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme commenced on 31 October 2015.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an "engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000" (Item 3 of Schedule 3) and "an underpass more than 100m in length under the built areas" (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/A (EP) was issued with respect to the "Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District" which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned project (i.e. The M+ Museum Mian Works at WKCD) includes part of the abovementioned underpass road located within the site boundary also falls under this same category.

The M+ museum development aims to provide an iconic presence for the M+ museum, semi-transparent vertical plane, housing education facilities, a public restaurant and museum offices. At ground and lower levels, generous access will be provided to the park and other West Kowloon Cultural District facilities, alongside a public resource centre, theatres, retail and dining, and back-of-house functions. Basement of the M+ museum, which is part of the WKCD integrated basement consists of the underpass road. This report focuses on main works for M+ museum.

The Monthly EM&A Report is prepared in accordance with the Condition 3.4 of the Environmental Permit No. EP-453/2013/A. This Monthly EM&A Report presents the monitoring works conducted from 31 October to 30 November 2015. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.

1.3 Environmental Status in the Reporting Period

During the reporting period, construction works of the Project undertaken include:

Site Formation



The Construction Works Programme of the Project is provided in **Appendix B**. A layout plan of the Project is provided in Figure 1. Please refer to Table 4.2 on the status of the environmental licenses.

1.4 **Summary of EM&A Requirements**

The EM&A programme requires environmental monitoring of air quality, noise, landscape and visual as specified in the approved EM&A Manual.

A summary of impact EM&A requirements is presented in **Table 1.1**.

Table 1.1: Summary of Impact EM&A Requirements

Parameters	Descriptions	Locations	Frequencies
Air Quality	24-Hour TSP	AM1 - International Commerce Centre	At least once every 6 days
	1-Hour TSP	AM1 - International Commerce Centre	At least 3 times every 6 days
	24-Hour TSP	AM2 - The Harbourside Tower 1	At least once every 6 days
	1-Hour TSP	AM2 - The Harbourside Tower 1	At least 3 times every 6 days
Noise	L _{eq} , 30 minutes	NM1- Podium level of The Harbourside Tower 1	Weekly
Landscape & Visual	Monitor implementation of proposed mitigation measures during the construction stage	As described in Table 9.1 and 9.2 of the EM&A Manual	Bi-weekly

Given that the Project covers only a small part of the whole WKCD area (i.e. M+ Museum, Lyric Theatre Complex and respective portions of underpass road), it was proposed that the EM&A programme for the Project should only require 1 noise monitoring station and 2 air quality monitoring stations located closest to the Project area. Other monitoring locations are too far away (i.e. AM3 to AM5 and NM2 to NM5) are not included in this EM&A programme until the construction of the corresponding area commences. The proposal of EM&A programme with details has been submitted to EPD on 2 December 2015 for consideration.

The Harbourside management office formally rejected our proposal of setting up air quality and noise monitoring equipment on its premises at the podium level of Tower 1 (AM2/NM1) on 10 November 2015. Alternative noise monitoring location was identified at The Arch (NM2), however The Arch management office formally rejected our proposal of setting up noise monitoring equipment on its premises on 23 November 2015. Correspondence from The Harbourside and The Arch management offices is attached in Appendix C for reference. Nevertheless, suitable air quality monitoring location at AM2 was identified on the ground floor in front of The Harbourside Tower 1 and noise monitoring at G/F of Harbourside will not be representative and thus NM1 will be suspended until permission and access is granted by The Harbourside management office. Therefore, 2 air quality monitoring stations were confirmed for the impact monitoring.



The Environmental Quality Performance Limits for air quality and noise are shown in **Appendix D**.

The Event and Action Plan for air quality, construction noise. landscape and visual are shown in **Appendix E**.

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix K**.

Report\(1) Monthly EM&A Report for Nov 2015\Rev.1\Monthly EM&A Report for Nov 2015_v1.docx



2 Impact Monitoring Methodology

2.1 Introduction

For air quality and noise, the monitoring methodology, including the monitoring locations, monitoring equipment used, monitoring parameters, and frequency and duration etc., for air quality and noise are detailed in this Section. The environmental monitoring schedules for the reporting period and the tentative monitoring Schedule for the coming month are provided in **Appendix F**.

For landscape and audit impact, the relevant EM&A monitoring requirements and details are also presented in this Section.

2.2 Air Quality

2.2.1 Monitoring Parameters, Frequency and Duration

Table 2.1 summarizes the monitoring parameters, frequency and duration of the TSP monitoring.

Table 2.1: Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency	Duration
24-hour TSP	At least once in every six-days	24 hours
1-hour TSP	At least 3 times every six-days	60 minutes

2.2.2 Monitoring Locations

The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Location of the monitoring station is given in **Table 2.2** and shown in **Figure 1**.

Table 2.2: Air Quality Monitoring Station

Monitoring Station	Location
AM1	International Commerce Centre (ICC)
AM2	The Harbourside Tower 1

2.2.3 Monitoring Equipment

Continuous 24-hour TSP air quality monitoring was conducted using High Volume Sampler (HVS) (Model: TE-5170) located at the designated monitoring station. The HVS meets all the requirements stated in of the EM&A Manual. Portable direct reading dust meter was used to carry out the 1-hour TSP monitoring. **Table 2.3** summarizes the equipment used in the impact air quality monitoring. Copies of the calibration certificates for the HVS, calibration kit and portable dust meters are attached in **Appendix G**.

Table 2.3: TSP Monitoring Equipment

Equipment	Model
24-hour TSP monitoring	



Equipment	Model
High Volume Sampler	TE-5170 (Serial No.: 0767 and 8919)
Calibrator	TE-5025A (Serial No.: 0438320)
1-hour TSP monitoring	
Portable direct reading dust meter	Sibata LD-3B (Serial No.: 2Z6240)

Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. The HVS calibration orifice will be calibrated annually. Calibration certificate of the TE-5025A Calibration Kit and the HVS are provided in **Appendix G**.

The 1-hour TSP monitoring should be determined periodically (e.g. annually) by the HVS to check the validity and accuracy of the results measured by direct reading method.

2.2.4 Monitoring Methodology

24-hour TSP Monitoring

Installation

The HVS was installed at the site boundary. The following criteria were considered in the installation of the HVS.

- A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
- The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
- A minimum of 2 metres separation from walls, parapets and penthouse was required for rooftop sampler.
- A minimum of 2 metres separation from any supporting structure, measured horizontally was required
- No furnace or incinerator flues or building vent were nearby.
- Airflow around the sampler was unrestricted.
- The sampler has been more than 20 metres from any drip line.
- Permission was obtained to set up the sampler and to obtain access to the monitoring station.
- A secured supply of electricity is needed to operate the sampler.

Preparation of Filter Papers

- Glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected.
- The filters used are specified to have a minimum collection efficiency of 99 percent for 0.3 μm (DOP) particles.
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The
 conditioning environment temperature was around 25 °C and not variable by more than ±3 °C with
 relative humidity (RH) < 50% and was not variable by more than ±5 %. A convenient working RH



was 40%. All preparation of filters was done by Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory.

Field Monitoring Procedures

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and was secured with the aluminium strip.
- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flow rate record sheet was set into the flow recorder.
- The flow rate of the HVS was checked and adjusted at around 1.3 m³/min. The range specified in the EM&A Manual was between 0.6-1.7 m³/min.
- The programmable timer was set for a sampling period of 24 hours, and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to a Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory for analysis.

Maintenance and Calibration

- The HVS and its accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs were calibrated upon installation and thereafter at bi-monthly intervals. The calibration kits were calibrated annually.
- Calibration records for HVS and calibration kit are shown in Appendix G.

1-hour TSP Monitoring

Field Monitoring

The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

- Turn the power on.
- Close the air collecting opening cover.
- Push the "TIME SETTING" switch to [BG].
- Push "START/STOP" switch to perform background measurement for 6 seconds.



- Turn the knob at SENSI ADJ position to insert the light scattering plate.
- Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes
 1 minute.
- Pull out the knob and return it to MEASURE position.
- Setting time period of 1 hour for the 1-hour TSP measurement.
- Push "START/STOP" to start the 1-hour TSP measurement.
- Regular checking of the time period setting to ensure monitoring time of 1 hour.

Maintenance and Calibration

- The 1-hour dust meter would be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of the air quality monitoring.
- Calibration records for direct dust meters are shown in Appendix G.

Weather Condition

 Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in Appendix I.

2.3 Noise

The Harbourside management office formally rejected our proposal of setting up noise monitoring equipment on its premises at the podium level of Tower 1 (NM1) on 10 November 2015. Alternative noise monitoring location was identified at The Arch (NM2), however The Arch management office formally rejected our proposal of setting up noise monitoring equipment on its premises on 23 November 2015. Since noise monitoring at G/F of Harbourside will not be representative and thus NM1 is being suspended until permission and access is granted by The Harbourside management office.

2.4 Landscape and Visual

2.4.1 Monitoring Program

Table 2.4 details the monitoring program (as proposed in the WKCD EIA report) for landscape and visual impact during the construction phase.

Table 2.4: Monitoring Program for Landscape and Visual Impact during Construction Phase

Stage	Monitoring Task	Frequency	Report	Approval
Construction	Monitor implementation of proposed mitigation measures during the construction stage.	Bi-weekly	ET to report on Contractor's compliance	Counter-signed by IEC

During the landscape and visual impact monitoring, any changes in relation to the landscape and visual amenity should be monitored with reference to the baseline conditions of the site. In addition, mitigation measures were proposed in the WKCD EIA report to minimise the landscape and visual impacts during the



construction phase. Th	ne proposed mitigation measures	as shown in Table 9.	.1 and Tab	ole 9.2 of the	EM&A
Manual should be ched	cked for proper implementation.				



3 Monitoring Results

3.1 Impact Monitoring

Construction impact monitoring for air quality and landscape and visual impact was undertaken in compliance with the EM&A Manual during the reporting month.

3.2 Air Quality Monitoring

3.2.1 1-hour TSP

Results of 1-hour TSP at the monitoring location AM1 and AM2 are summarised in **Table 3.1**. Graphical plots of the monitoring results are shown in **Appendix H**.

Table 3.1: Summary of 1-hour TSP monitoring results

			1-1	nour TSP (μg/ι	m³)		Action	Limit
Monitoring Station	Monitoring Date	Start Time	1st Result	2nd Result	3rd Result	Range (μg/m³)	Level (µg/m³)	Level (µg/m³)
	05-Nov-15	10:51	84	89	96			
	11-Nov-15	10:42	78	70	64		273.7	500
AM1	17-Nov-15	10:40	80	85	92	64-96		
	23-Nov-15	10:38	71	64 66				
	27-Nov-15	8:00	80	87	93			
	05-Nov-15	11:01	85	90	98			
	11-Nov-15	10:52	79	87	92			
AM2	17-Nov-15	10:50	114	131	140	76-140	274.2	500
	23-Nov-15	10:50	84	76	90			
	27-Nov-15	27-Nov-15 8:12		89	95			

3.2.2 24-hour TSP

Results of 24-hour TSP at the monitoring location AM1 and AM2 are summarised in **Table 3.2**. Graphical plots of the monitoring results are shown in **Appendix H**.

Table 3.2: Summary of 24-hour TSP monitoring results

Monitoring Station	ation Date St 05-Nov-15		Monitoring Results (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)	
	05-Nov-15	10:50	71				
A	11-Nov-15	10:40	62			260	
AM1	17-Nov-15	10:42	73	51-73	143.6		
	23-Nov-15	10:40	51				
	27-Nov-15	08:02	51				
AMO	05-Nov-15	11:05	81	E7 100	454.4	000	
AM2	11-Nov-15	10:55	76	57-100	151.1	260	



Monitoring Station	Monitoring Date	Start Time	Monitoring Results (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
	17-Nov-15	10:52	97			
	23-Nov-15	10:54	57			
	27-Nov-15	08:15	100			

No exceedance of 1-hour and 24-hour TSP (Action or Limit Level) was recorded in the reporting period.

3.3 Noise Monitoring

The noise impact monitoring is being suspended until permission and access is granted by The Harbourside management office. Please refer to **Section 2.3** for details.

3.4 Landscape and Visual Impact

Landscape and visual impact inspections were conducted as part of the weekly site inspections on 4 and 20 November 2015 during the reporting month. No adverse comment on landscape and visual aspects was made during these inspections.

The landscape and visual mitigation measures were implemented during the reporting period. The summary of implementation status of the environmental mitigation measures are provided in **Appendix K**.



4 Environmental Site Inspection

4.1 Site Inspection

Construction phase weekly site inspections were carried out on 4, 11, 20 and 25 November 2015. The joint site inspection with IEC, ET, ER and Contractor was held on 20 November 2015. No site inspection was conducted by the EPD during the reporting month. No non-compliance was recorded during the site inspection. All observations have been recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary. The key observations from the site inspections and associated recommendations are summarized in **Table 4.1**.

Table 4.1: Summary of Site Inspections and Recommendations

Inspection Date	Parameter	Observation / Recommendation	Contactor's Responses / Action(s) Undertaken	Close-out (Date)
4 Nov 2015	Waste managment	The contractor was reminded to provide a chemical waste storage area in site area.	A chemical waste storage area in site area was provided.	20 Nov 2015
11 Nov 2015	Water quality	The contractor was reminded to remove stagnant water in site area.	Stagnant water was removed	12 Nov 2015
20 Nov 2015	Air quality	The contractor was reminded to ensure cement mixing area is properly covered to prevent dust impact.	Follow-up status will be provided in the next reporting month.	On-going
20 Nov 2015	Waste managment	The contractor was reminded to move the chemicals off the site or provide mitigation measures to ensure no leakage, e.g. drip trays, etc.	The contractor is arranging to move the chemicals off site. (in-progress) Follow-up status will be provided in the next reporting month.	On-going

4.2 Advice on the Solid and Liquid Waste Management Status

The Contractor has been registered as a chemical waste producer for the Project. Construction and demolition (C&D) material sorting will be carried out on site. A sufficient number of receptacles were available for general refuse collection.

As advised by the Contractor, 11,454.97 ton and 26,912.45 ton of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 respectively, while 67.6 ton of general refuse was disposed of at SENT landfill. 76.2 ton of metals and 0 ton of timber were collected by recycling contractors in the reporting month. 0 ton of inert C&D materials was reused on site. 8,240 ton of inert C&D materials was reused in other projects. 0 ton of chemical wastes was collected by licensed contractors in the reporting period.

The actual amounts of different types of waste generated by the activities of the Project in the reporting month are shown in **Appendix J**.



4.3 Status of Environmental Licenses and Permits

The environmental permits, licenses, and/or notifications on environmental protection for this Project which were valid during the period are summarised in **Table 4.2**.

Table 4.2: Status of Environmental Submissions, Licenses and Permits

Permit / License No.	Valid I	Period		
/ Notification /				
Reference No.	From	То	Status	Remarks
Chemical Waste Produ	cer Registration			
5213-217-H2913-45	05-Nov-15		Valid	
Billing Account Constru	ıction Waste Disposal			
7023393	13-Oct-15		Account Active	
Construction Noise Per	mit			
GW-RE1055-15	19-Oct-15	18-Apr-16	Valid	
		<u> </u>		
Wastewater Discharge	License			
WT00022693-2015	12-Nov-15	30-Nov-20	Valid	

4.4 Recommended Mitigation Measures

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix K**. In particular, the following mitigation measures were brought to attention during the site inspections:

Chemical and Waste Management

- All chemicals store on site should be provided with drip trays.
- All chemicals should be provided with chemical labels.
- Chemical waste storage should be securely closed.

Air

 Regular watering with complete coverage shall be implemented to reduce the overall dust emission of the construction site.



5 Report on Non-compliance, Complaints, Notification of Summons and Successful Prosecutions

5.1 Record on Non-compliance of Action and Limit Levels

There was no breach of Action or Limit Levels for Air Quality monitoring in the reporting month.

5.2 Record on Environmental Complaints Received

No environmental complaint was received this month. The cumulative statistics on complaints were provided in **Appendix L**.

5.3 Record on Notifications of Summons and Successful Prosecution

No notifications of summons or successful prosecution were received this month. The cumulative statistics on notifications of summons and successful prosecutions were provided in **Appendix L**.

5.4 Review of Reasons for and Implications of Non-compliance, Complaints, Summons and Prosecutions

As no notifications of summons or successful prosecution were received, the associated review was not required.

5.5 Follow-up Actions Taken

As no notifications of summons or successful prosecution were received, the associated follow-up actions were not required.



6 Future Key Issues

6.1 Construction Works for the Coming Month(s)

The major site works scheduled to be commissioned in the coming month include:

- Site formation
- Pile Cap Construction
- Local Excavation for Pile caps
- Concrete pouring
- Excavation works for Pile
- Rebar /Earthing Installation
- Rebar Installation
- Pile cap side formworks

6.2 Key Issues for the Coming Month

Key issues to be considered in the coming month include:

- Generation of dust from construction works;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Management of stockpiles and slopes, particularly on rainy days;
- Sorting, recycling, storage and disposal of general refuse and construction waste; and
- Management of chemicals and avoidance of oil spillage on-site.

6.3 Monitoring Schedule for the Coming Month

The environmental site inspection and environmental monitoring will be continued in the coming month. Impact monitoring for air quality in accordance with the approved EM&A Manual has commenced since 31 October 2015. The noise impact monitoring is being suspended until permission and access is granted by The Harbourside management office. Please refer to Section 2.3 for details. The tentative monitoring schedule for the coming month is shown in the **Appendix F**.



7 Conclusions and Recommendations

7.1 Conclusions

The EM&A programme as recommended in the EM&A Manual has been undertaken since the construction works commenced on 31 October 2015.

Monitoring of air quality with respect to the Project is underway. In particular, the 1-hour TSP, 24-hour TSP under monitoring have been checked against established Action and Limit levels. There was no breach of Action and Limit Levels for 1-hour TSP, 24-hour TSP in the reporting month. Noise monitoring was suspended as the permission and access at podium of the identified noise sensitive receiver could not be granted.

No environmental complaint and no notifications of summons or successful prosecution were received during the reporting month.


Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting month as required. It was observed that the Contractor had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.

7.2 Recommendations

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.



Figure 1 Site Layout Plan and Monitoring Stations



M+ Museum Main Works at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendices

Appendix A.	Project	Organisation
-------------	---------	--------------

Appendix B. Tentative Construction Programme

Appendix C. Correspondence from The Harbourside and The Arch management offices

Appendix D. Action and Limit Levels for Construction Phase

Appendix E. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact

Appendix F. Monitoring Schedule Appendix G. Calibration Certifications

Appendix H. Graphical Plots of the Monitoring Results

Appendix I. Meteorological Data Extracted from Hong Kong Observatory

Appendix J. Waste Flow table

Appendix K. Environmental Mitigation Measures - Implementation Status

Appendix L. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



Appendix A. Project Organisation




Table B-1: Contact information

Company Name	Role	Name	Telephone
Atkins China Ltd.	Senior Resident Engineer	Mr. Alfred Lee	5401 7289
Meinhardt Infrastructure & Environment Limited	IEC	Mr. Fredrick Leong	2859 1739
Hsin Chong Construction Company Limited	Environmental Officer	Mr. Andy Leung	9489 0035
Mott MacDonald Hong Kong Ltd.	Contractor's Environmental Team Leader	Mr Brandon Wong	2828 5875
West kowloon Cultural District Authority	Senior Environmental Specialist	Mr. Brian Tam	2200 0059



Appendix B. Tentative Construction Programme

Display	Dess date M05 - SPS frontage beside At-grade road Dess date M06 - ICP Entrace Portal beside @ grade road external Dess date M07 - ICP Frontage beside At grade road (not on revised drawings) Dess date M22 - ICP/SPS frontage with At-grade road Dess date M22 - ICP/SPS frontage with At-grade road Dess date M23 - Park Area west of new temp access road - TBC Dess date M32 - ICP & SPS, west of existing temp access road Dess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area Dess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 11-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface Iminaries & General requirements Implete Construction Programme and Methodology Submission and Presentation	Duration 131 71 13 0 0 0 0 0 0 0 13 0 0 0 0 0 0 0 0 0 0 0 0 60	26-Sep-15 01-Oct-15 21-Oct-15 21-Oct-15 21-Oct-15 06-Nov-15	7-Mar-16 25-Dec-15 06-Nov-15	124 58 58 56 0 0 0 0 0 0 0 0	26-Sep-15 A 06-Nov-15 A 06-Nov-15 A 01-Dec-15 11-Feb-16 11-Feb-16 01-Dec-15* 31-Dec-15 01-Dec-15	27-Feb-16 11-Feb-16 11-Feb-16 11-Feb-16	Complete 41.13% 0% 1.72% 0% 0% 0% 0% 0% 0% 0%	08 15 22 29 06 13 20 27 03 10 17 24 31 07 14 21 28
Dates / IAS / LOC handover ess Date 101020 Acces 101030 Acces 101050 Acces 101050 Acces 101050 Acces 101060 Acces 101060 Acces 101060 Acces 101070 Acces 101000 M21- //D1010 M34- //D1010 M	Dess date M05 - SPS frontage beside At-grade road Dess date M06 - ICP Entrace Portal beside @ grade road external Dess date M07 - ICP Frontage beside At grade road (not on revised drawings) Dess date M22 - ICP/SPS frontage with At-grade road Dess date M22 - ICP/SPS frontage with At-grade road Dess date M23 - Park Area west of new temp access road - TBC Dess date M32 - ICP & SPS, west of existing temp access road Dess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area Dess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 11-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface Iminaries & General requirements Implete Construction Programme and Methodology Submission and Presentation	71 13 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	01-Oct-15 21-Oct-15 21-Oct-15 21-Oct-15	25-Dec-15 06-Nov-15	58 58 56 0 0 0 0 0 0	06-Nov-15 A 06-Nov-15 A 01-Dec-15 11-Feb-16 11-Feb-16 11-Feb-15 31-Dec-15* 01-Dec-15 05-Dec-15	11-Feb-16 11-Feb-16	0% 1.72% 0% 0% 0% 0% 0%	Access date M06 - I Access date M07 - I Access date M07 - I
handover	cess date M05 - SPS frontage beside At-grade road cess date M06 - ICP Entrace Portal beside @ grade road external cess date M07 - ICP Frontage beside At grade road (not on revised drawings) cess date M22 - ICP/SPS frontage with At-grade road cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 11-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access road, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface Iminaries & General requirements Implete Construction Programme and Methodology Submission and Presentation	13 0 0 0 0 0 0 0 0 0 0 0 0 0	21-Oct-15 21-Oct-15 21-Oct-15	06-Nov-15	58 56 0 0 0 0 0 0 0	06-Nov-15 A 01-Dec-15 11-Feb-16 11-Feb-16 01-Dec-15 31-Dec-15 05-Dec-15	11-Feb-16	1.72% 0% 0% 0% 0%	Access date M06 - I Access date M07 - I Access date M07 - I
State	cess date M06 - ICP Entrace Portal beside @ grade road external cess date M07 - ICP Frontage beside At grade road (not on revised drawings) cess date M22 - ICP/SPS frontage with At-grade road cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Par	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	21-Oct-15 21-Oct-15		56 0 0 0 0 0 0 0	01-Dec-15 11-Feb-16 11-Feb-16 01-Dec-15* 31-Dec-15 01-Dec-15 05-Dec-15		0% 0% 0% 0%	Access date M06 - I Access date M07 - I Access date M07 - I
State	cess date M06 - ICP Entrace Portal beside @ grade road external cess date M07 - ICP Frontage beside At grade road (not on revised drawings) cess date M22 - ICP/SPS frontage with At-grade road cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Par	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	21-Oct-15	06-Nov-15	0 0 0 0 0 0	11-Feb-16 11-Feb-16 11-Feb-16 01-Dec-15* 31-Dec-15 01-Dec-15	11-Feb-16	0% 0% 0%	Access date M06 - I Access date M07 - I Access date M07 - I
D1020 Acces D1030 Acces D1030 Acces D1040 Acces D1050 Acces D1050 Acces D1050 Acces D1060 Acces D1060 Acces D1060 Acces D1090 Acces D1090 Acces D1090 M21-7/D1010 M34-7/D1020 M14e D1050 M	cess date M06 - ICP Entrace Portal beside @ grade road external cess date M07 - ICP Frontage beside At grade road (not on revised drawings) cess date M22 - ICP/SPS frontage with At-grade road cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Par	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	21-Oct-15	06-Nov-15	0 0 0 0 0 0	11-Feb-16 11-Feb-16 11-Feb-16 01-Dec-15* 31-Dec-15 01-Dec-15		0% 0% 0%	Access date M06 - I Access date M07 - I Access date M07 - I
Display	cess date M06 - ICP Entrace Portal beside @ grade road external cess date M07 - ICP Frontage beside At grade road (not on revised drawings) cess date M22 - ICP/SPS frontage with At-grade road cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Par	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	21-Oct-15	06-Nov-15	0 0 0 0 0 0	11-Feb-16 11-Feb-16 01-Dec-15* 31-Dec-15 01-Dec-15 05-Dec-15		0% 0%	Access date M06 - I Access date M07 - I Access date M07 - I
Display	cess date M07 - ICP Frontage beside At grade road (not on revised drawings) cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp access road cess date M32 - ICP & SPS, west of existing temp acces cess date M32 - ICP & SPS, west of existing temp acces cess date M32 - ICP & SPS, west of existing temp acces cess date M32 - ICP & SPS, west of existing temp acces cess date M32 - ICP & SPS, west of existing temp acces cess date M32 - ICP & SPS, west of existing temp acces cess date M32 - ICP & SPS, wes	0 0 0 0 0 0 13 0 0 0	21-Oct-15	06-Nov-15	0 0 0 0 0	11-Feb-16 01-Dec-15* 31-Dec-15 01-Dec-15 05-Dec-15		0%	
DOC DOC DOC DOC	cess date M22 - ICP/SPS frontage with At-grade road cess date M23 - Park Area west of new temp access road - TBC cess date M32 - ICP & SPS, west of existing temp access road cess date M65 - M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 1-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface iminaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	0 0 0 0 0 13 0 0 0	21-Oct-15	06-Nov-15	0 0 0	31-Dec-15 01-Dec-15 05-Dec-15		0%	♦ Access date M22 - ICP/SPS frontage with At-grade road
Dinoro Acces Dinoro Acces Dinoro Acces Dinoro Acces Dinoro Acces Dinoro	cess date M32 - ICP & SPS, west of existing temp access road cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 1-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface Iminaries & General requirements Implete Construction Programme and Methodology Submission and Presentation	0 0 0 13 0 0 0 0	21-Oct-15	06-Nov-15	0 0	01-Dec-15 05-Dec-15			y
D1080 Accest Ac	cess date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 11-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface Iminaries & General requirements Implete Construction Programme and Methodology Submission and Presentation	0 0 13 0 0 0 0	21-Oct-15	06-Nov-15	0	05-Dec-15		0%	♠ Access date M23 - Park Area west of new temp access road -
D1090 Acces tition Date D1000 M21- D1010 M34- D1020 M14e stone Dates t Centre A - Prelim CA01 Com CA02 Obta CA03 Com	cess date M69 - Part of Stockpile are on M+ side of M+/Park interface (M23) 11-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface minaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	0 13 0 0 0 0	21-Oct-15	06-Nov-15	0			0%	♦ Access date M32 - ICP & SP\$, west of existing temp access road
tion Date D1000 M21- D1010 M34- D1010 M14a tone Dates Centre A - Prelin CA01 Com CA02 Obta CA03 Com	1-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72) 4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface minaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	13 0 0 0 0 60	21-Oct-15	06-Nov-15				0%	◆ Access date M65 , M67 , M68 - Virtual Mock Up (VMU) prototype Area
D1000 M21- D1010 M34- D1020 M14a tone Dates Centre A - Prelin CA01 Com CA02 Obta CA03 Com	4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface minaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	0 0 0 0	21-Oct-15	06-Nov-15	52	31-Dec-15		0%	♦ Access date M69 - Part of Stockpile are on M+ side of M+/Park
01010 M34- 01020 M14a tone Dates Centre A - Prelin CA01 Com CA02 Obta CA03 Com	4-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB 4a, M15, M16, East boundary Lyric Interface minaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	0 0				06-Nov-15 A	01-Feb-16	1.92%	
D1020 M14a tone Dates Centre A - Prelim CA01 Comp CA02 Obta CA03 Comp	4a, M15, M16, East boundary Lyric Interface minaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	0 60	06-Nov-15		0	30-Nov-15		0%	M21-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (N
tone Dates Centre A - Prelim CA01 Comp CA02 Obta CA03 Comp	minaries & General requirements mplete Construction Programme and Methodology Submission and Presentation	60			0	06-Nov-15 A		100%	M34-Area between park phase 3 boundary and new access raod, M35 Temp Access Road Junction at KVB, M34-Area M14a, M15, M16, East bound
Centre A - Prelim A01 Comp A02 Obta A03 Comp	mplete Construction Programme and Methodology Submission and Presentation		26-Oct-15	25-Dec-15	32	01-Feb-16 28-Nov-15 A	30-Dec-15	0%	Wirta, Wio, Educação
A01 Comp A02 Obta A03 Comp	mplete Construction Programme and Methodology Submission and Presentation								
A02 Obta A03 Com	•	00	26-Oct-15	25-Dec-15	32	28-Nov-15	30-Dec-15	0%	
A03 Com		0	26-Oct-15		0	28-Nov-15		0%	complete Construction Programme and Methodology Submission and Presentation, Complete C
	tain approval from Contractor Admin on: Proj Man Doc's. Construction Prog., Insurance, mobilisation, etc	0	25-Nov-15		0	28-Nov-15		0%	🏡 🕈 Obtain approval from Contractor Admin on: Proj Man Doc's. Construction Prog., Insurance, mobi
	mpliance Review to the Contract Administrator's satisfaction	0	25-Dec-15	05.11	0	30-Dec-15	00 1: 1-:	0%	◆ Compliance Review to the Contract Administrator's satisfaction,
Centre B - M+		0	25-Nov-15	25-Nov-15	0	28-Nov-15 A	28-Nov-15 A	0%	
	mplete Intial Mobilisation (3nr Excavators)	0	25-Nov-15	04 0	0	28-Nov-15 A	00.11	100%	Complete Intial Mobilisation (3nr Excavators), Complete Intial Mobilisation (3nr Excavators)
information as	requested by the Contract Administrator	0	01-Oct-15	01-Oct-15	0	20-Nov-15 A	20-Nov-15 A	0%	
Obta	tain Interface Schedule from CA (Draft for Comments)	0	01-Oct-15		0	20-Nov-15 A		100%	◆ Obtain Interface Schedule_from CA (Draft for Comments), Obtain Interface Schedule_from CA (Draft for
ssion, Approv	val & Procurement	164	26-Sep-15	07-Mar-16	131	26-Sep-15 A	03-Feb-16	48.18%	
ory procedures	s and consents (e.g. notification, permit, consent, etc.)	90	16-Oct-15	13-Jan-16	90	16-Oct-15 A	13-Jan-16	47.78%	
ory Notice & Fo		90	16-Oct-15	13-Jan-16	90	16-Oct-15 A	13-Jan-16	47.78%	
_									
	D - Storm water discharge permit to harbour application & approval	90	16-Oct-15 09-Nov-15	13-Jan-16 09-Nov-15	90	16-Oct-15 A 05-Dec-15	13-Jan-16 05-Dec-15	47.78%	EPD - Storm water discharge permit to harbour a
ng Department (0	09-140V-13		0	03-Dec-13			
	S (Stage 2)	0	00 0 45	09-Nov-15	0	00 0 45 4	05-Dec-15	0%	♦ ELS (Stage 2), ELS (Stage 2)
omestic Subco	ontractors	36	26-Sep-15	31-Oct-15	99	26-Sep-15 A	03-Dec-15	94.55%	
ze Major subcor	ontractor agreements	36	26-Sep-15	31-Oct-15	99	26-Sep-15 A	03-Dec-15	94.55%	
10001 Gartr	rtner - Facade	36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	29-Nov-15	95% Ray	Gartner - Facade
	ance - Concrete	36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	02-Dec-15	87% Ray	Alliance - Concrete
	ng Tai - Formworks	36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	30-Nov-15	92% Ray	Ming Tai - Formworks
	Wo - Rebar	36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	30-Nov-15	92% Ray	Tin Wo - Rebar
	mmon Steel - Steel Truss	36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	01-Dec-15	90% Ray	Gammon Steel - Steel Truss
	bherr- Tower Crane	36 36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	03-Dec-15	85% Ray	Liebherr- Tower Crane
	in Chong Aster - MEP - Drainage in Chong Aster - MEP - Earthing	36	26-Sep-15 26-Sep-15	31-Oct-15 31-Oct-15	36 36	26-Sep-15 A 26-Sep-15 A	28-Nov-15 28-Nov-15	98% Spencer / Ray 98% Spencer / Ray	Hsin Chong Aster - MEP - Drainage
	un Sing - ELS	36	26-Sep-15	31-Oct-15	36	26-Sep-15 A	30-Nov-15	92% Gary/Ray	Hsin Chong Aster - MEP - Earthing Chun Sing - ELS
	ildability Coordination	151	09-Oct-15	07-Mar-16	118	09-Oct-15 A	03-Feb-16	42.46%	Chair Sing * ELS
	ilidability Coordination	151	09-Oct-15	07-Mar-16	118	09-Oct-15 A	03-Feb-16	42.46%	
nent	and the state of t								
	eparation and submission for BIM for B2 Underground	26 14	09-Oct-15	03-Nov-15	26 14	09-Oct-15 A	03-Nov-15 A 30-Nov-15	100% 80%	Preparation and subression for BIM for B2 Underground
	nsultant/CA Review & Approval eparation and submission for CSID / CBWD for B2 underground	29	04-Nov-15 09-Oct-15	17-Nov-15 06-Nov-15	29	04-Nov-15 A 09-Oct-15 A	06-Nov-15 A	100%	Consultant/CA Review & Approval
·	nsultant/CA Review & Approval	14	18-Nov-15	01-Dec-15	14	18-Nov-15 A	01-Dec-15	71.43%	Preparation and submission for CSID / CBWD for B2 underground Consultant/CA Review & Approval
	eparation and submission for Drainage drawings at B2 underground	36	09-Oct-15	13-Nov-15	36	09-Oct-15 A	05-Dec-15	80%	Preparation and submission for Drainage drawings at B2 underground
	nsultant/CA Review & Approval	14	18-Nov-15	01-Dec-15	14	18-Nov-15 A	19-Dec-15	0%	Consultant/CA Review & Approval
	eparation and submission for BIM at B2/F	33	23-Oct-15	24-Nov-15	33	23-Oct-15 A	24-Nov-15 A	100%	Rreparation and submission for BIM at B2/F
1008 Cons	nsultant/CA Review & Approval	14	25-Nov-15	08-Dec-15	14	28-Nov-15 A	19-Dec-15	20%	Consultant/CA Review & Approval
1009 Prepa	eparation and submission for CSID / CBWD at B2/F	36	23-Oct-15	27-Nov-15	36	23-Oct-15 A	27-Nov-15 A	100%	Preparation and submission for CSID / CBWD at B2/F
1010 Cons	nsultant/CA Review & Approval	14	28-Nov-15	11-Dec-15	14	28-Nov-15 A	19-Dec-15	0%	Consultant/CA Review & Approval
	eparation and submission for BIM at B1/F	61	30-Oct-15	29-Dec-15	61	30-Oct-15 A	28-Dec-15	50%	Preparation and submission for BIM at B1/F
	nsultant/CA Review & Approval	14	30-Dec-15	12-Jan-16	14	28-Dec-15	11-Jan-16	0%	Consultant/CA Review & Approval
	eparation and submission for CSID / CBWD at B1/F	68	30-Oct-15	05-Jan-16	68	30-Oct-15 A	05-Jan-16	43%	Preparation and submission for CSID / CBWD at B1/F
	nsultant/CA Review & Approval	14 43	06-Jan-16	19-Jan-16	14 49	05-Jan-16	19-Jan-16	0%	Consultant/CA Review & Approval
	eparation and submission for BIM at LG/F nsultant/CA Review & Approval	14	27-Nov-15 09-Jan-16	08-Jan-16 22-Jan-16	14	28-Nov-15 15-Jan-16	15-Jan-16 29-Jan-16	0%	Preparation and submission for BIM at LG/F
	eparation and submission for CSID / CBWD at LG/F	50	27-Nov-15	15-Jan-16	54	28-Nov-15	29-Jan-16	0%	Consultant/CA Review & Approvi
	nsultant/CA Review & Approval	14	16-Jan-16	29-Jan-16	14	20-Jan-16	03-Feb-16	0%	Preparation and submission for CSID / CE
	eparation and submission for BIM at G/F	74	11-Dec-15	22-Feb-16	38	11-Dec-15	17-Jan-16	0%	Prepara
	nsultant/CA Review & Approval	14	23-Feb-16	07-Mar-16	14	20-Jan-16	03-Feb-16	0%	Trippato
cing Carpark ar	and Sewage Pumping Station (SPS)	90	16-Oct-15	13-Jan-16	90	16-Oct-15 A	13-Jan-16	47.78%	
	dy of Underground utilities for ICP/SPS	90	16-Oct-15	13-Jan-16	90	16-Oct-15 A	13-Jan-16	47.78%	Study of Underground utilities for ICP/SPS
	omission for the early works	110	09-Oct-15	26-Jan-16	110	09-Oct-15 A	26-Jan-16	45.45%	
	Material Submission	110	09-Oct-15	26-Jan-16	110	09-Oct-15 A	26-Jan-16	45.45%	
	watering proposal	7	09-Oct-15	15-Oct-15	7	09-Oct-15 A	15-Oct-15 A	100%	
	nsultant/CA Review & Approval	14	16-Oct-15	29-Oct-15	14	16-Oct-15 A	30-Nov-15	83.01%	Consultant/CA Review & Approval
	S - Materials submission	14	30-Oct-15	12-Nov-15	14	28-Nov-15	11-Dec-15	0%	ELS - Materials submission
	nsultant/CA Review & Approval	7	13-Nov-15	19-Nov-15	7	12-Dec-15	18-Dec-15	0%	Consultant/CA Review & Approval
	sterproofing - Material submission	28	09-Oct-15	05-Nov-15	28	09-Oct-15 A	05-Nov-15 A	100%	Water proofing - Material submission
	nsultant/CA Review & Approval	14	06-Nov-15	19-Nov-15	14	06-Nov-15 A	03-Dec-15	60%	Consultant/CA Review & Approval
	ncrete design mix for structure & trial mix	14	09-Oct-15	22-Oct-15	14	09-Oct-15 A	22-Oct-15 A	100%	sign mix for structure & trial mix
1032 Cons	nsultant/CA Review & Approval	14	23-Oct-15	05-Nov-15	14	23-Oct-15 A	01-Dec-15	75%	Consultant/CA Review & Approval
1035 Reba	bar - Material submission & lab test	14	09-Oct-15	22-Oct-15	14	09-Oct-15 A	22-Oct-15 A	100%	erial submission & lab fest;
	nsultant/CA Review & Approval	14	23-Oct-15	05-Nov-15	14	23-Oct-15 A	01-Dec-15	75%	Consultant/CA Review & Approval
.1037 Form	rmwork design for basement structure	19	23-Oct-15	10-Nov-15	19	23-Oct-15 A	07-Dec-15	50%	Formwork design for basement structure
									Page 1 of 5 M+3 Months Rolling Programme



	M+3 Months Rolling Programme									
Date	Revision	Checked	Approved							
20-Nov-15	Status Update_008	Edgar Payos	Leo Harnett							
27-Nov-15	Rev C (Draft)	Edgar Payos	Leo Harnett							

		Duration		Finish	Duration			Complete	08 15	22 29 06 13 20 27 03 10 17 24 31 07 14 21 28
3MB0.1038	Consultant/CA Review & Approval	14	10-Nov-15	24-Nov-15	14	07-Dec-15	21-Dec-15	0%	30 1.0	Consultant/CA Review & Approval
3MB0.1039	BS/MEP & Cast-in material submission (for basement pipe works & fittings)	20	16-Oct-15	04-Nov-15	20	16-Oct-15 A	04-Nov-15 A	100%	BS/MEP & Cast-in	material submission (for basement pipe works & fittings)
MB0.1040	Consultant/CA Review & Approval	14	05-Nov-15	18-Nov-15	14	05-Nov-15 A	03-Dec-15	60%		Consultant/CA Review & Approval
MB0.1041	F3+ - Formwork material submission	10	16-Oct-15	25-Oct-15	10	16-Oct-15 A	25-Oct-15 A	100%	mwork material su	
MB0.1042	Consultant/CA Review & Approval Material submission for pile cap sheer plate	14	26-Oct-15 09-Oct-15	08-Nov-15	14 14	26-Oct-15 A 09-Oct-15 A	30-Nov-15 22-Oct-15 A	80% 100%		Consultant/CA Review & Approval
MB0.1043 MB0.1044	Consultant/CA Review & Approval	14	23-Oct-15	22-Oct-15 05-Nov-15	14	23-Oct-15 A	28-Nov-15	94%	mission for pile cap	
MB0.1045	Method statement for ELS (M+ & DCS)	8	12-Oct-15	19-Oct-15	8	12-Oct-15 A	19-Oct-15 A	100%		Consultant/CA Review & Approval
MB0.1046	Consultant/CA Review & Approval	7	20-Oct-15	26-Oct-15	7	20-Oct-15 A	30-Nov-15	60%	ent for ELS (M+ & E	Consultant/CA Review & Approval
BMB0.1047	Method statement for B2 structure (M+ & DCS)	23	20-Oct-15	11-Nov-15	23	20-Oct-15 A	15-Dec-15	20%		Method statement for B2 structure (M+ & DCS)
3MB0.1047	Consultant/CA Review & Approval	14	11-Nov-15	25-Nov-15	14	16-Dec-15	29-Dec-15	0%		Consultant/CA Review & Approval
BMB0.1049	Method statement for B1 structure (M+ & DCS)	28	20-Nov-15	17-Dec-15	28	28-Nov-15	25-Dec-15	0%		Method statement for B1 structure (M+ & DCS)
3MB0.1050	Consultant/CA Review & Approval	14	17-Dec-15	31-Dec-15	14	25-Dec-15	08-Jan-16	0%		Consultant/CA Review & Approval
3MB0.1051	Falsework design for B1 structure (M+ & DCS)	39	14-Nov-15	22-Dec-15	39	28-Nov-15	05-Jan-16	0%		Falsework design for B1 structure (M+ & DCS)
BMB0.1052	Consultant/CA Review & Approval	14	22-Dec-15	05-Jan-16	14	05-Jan-16	19-Jan-16	0%		Consultant/CA Review & Approval
BMB0.1053	Method statement for setting up TC1 &TC3	19	15-Nov-15	03-Dec-15	19	15-Nov-15 A	12-Dec-15	25%		Method statement for setting up TC1 &TC3
3MB0.1054	Consultant/CA Review & Approval	14	03-Dec-15	17-Dec-15	14	12-Dec-15	26-Dec-15	0%		Consultant/CA Review & Approval
BMB0.1055	Method statements for Mega Trusses (sequence, falsework etc)	39	11-Dec-15	18-Jan-16	39	11-Dec-15	18-Jan-16	0%		Method statements for Mega Trusses (sequen
MB0.1056	Consultant/CA Review & Approval	8	18-Jan-16	26-Jan-16	8	18-Jan-16	26-Jan-16	0%		Consultant/CA Review & Approval
MB0.1057	Material submission for Mega Trusses (welding, steel etc)	19	23-Oct-15	10-Nov-15	19	23-Oct-15 A	10-Nov-15 A	100%	Material sub	mission for Mega Trusses (welding, steel etc)
MB0.1058	Consultant/CA Review & Approval	14	10-Nov-15	24-Nov-15	14	10-Nov-15 A	03-Dec-15	60%		Consultant/CA Review & Approval
MB0.1059	Back propping design for Cranage for Mega Trusses	39	11-Dec-15	18-Jan-16	39	11-Dec-15	18-Jan-16	0%		Back propping design for Cranage for Mega T
MB0.1060	Consultant/CA Review & Approval	8	18-Jan-16	26-Jan-16	8	18-Jan-16	26-Jan-16	0%		Consultant/CA Review & Approval
acade Submiss	sion and Approval	31	05-Nov-15	05-Dec-15	15	28-Nov-15	12-Dec-15	0%		1
MB0.1061	Facade Issue of preliminary work programme	0	05-Nov-15	05-Nov-15	1	28-Nov-15	28-Nov-15	0%		Facade Issue of preliminary work programme
BMB0.1062	Consultant/CA Review & Approval	14	05-Nov-15	18-Nov-15	14	29-Nov-15	12-Dec-15	0%		Consultant/CA Review & Approval
MB0.1063	Facade Design proposal sketches for all areas of the facade system(s)	0	08-Nov-15	08-Nov-15	1	28-Nov-15	28-Nov-15	0%		Facade Design proposal sketches for all areas of the facade system(s)
MB0.1064	Consultant/CA Review & Approval	14	08-Nov-15	21-Nov-15	14	29-Nov-15	12-Dec-15	0%		Consultant/CA Review & Approval
MB0.1065	Facade Programme of works including all critical milestone dates for approval and order of materials.	0	08-Nov-15	08-Nov-15	1	28-Nov-15	28-Nov-15	0%		Facade Programme of works including all critical milestone dates for approval and order of materia
BMB0.1066	Consultant/CA Review & Approval	14	08-Nov-15	21-Nov-15	14	29-Nov-15	12-Dec-15	0%		Consultant/CA Review & Approval
MB0.1067	Facade Design coordination with BMU	0	22-Nov-15	22-Nov-15	1	28-Nov-15	28-Nov-15	0%		Facade Design coordintaiton with BMU
MB0.1068	Consultant/CA Review & Approval	14	22-Nov-15	05-Dec-15	14	29-Nov-15	12-Dec-15	0%		Consultant/CA Review & Approval
	issions on Programme, Health and Safety, Security, Quality etc	52	26-Sep-15	16-Nov-15	52	26-Sep-15 A	30-Nov-15	94.56%	7	Solidana in Criticina di Approva
			·						\	
SEQ & Manage		52	26-Sep-15	16-Nov-15	52	26-Sep-15 A	30-Nov-15	94.56%		
MB0.1081	Prepare and submission - Health and safety plan	38	26-Sep-15	02-Nov-15	38	26-Sep-15 A	02-Nov-15 A	100%	repare and submis	sion - Health and safety plan
MB0.1082	Consultant/CA Review & Approval	14	02-Nov-15	16-Nov-15	14	02-Nov-15 A	30-Nov-15	80%		Consultant/CAReview & Approval
3MB0.1083	Prepare and submission - Environmental management plan	38	26-Sep-15	02-Nov-15	38	26-Sep-15 A	02-Nov-15 A	100%		ekog - Environmental management plan
3MB0.1084	Consultant/CA Review & Approval	14	02-Nov-15	16-Nov-15	14	02-Nov-15 A	16-Nov-15 A	100%		ıltar <mark>ıt</mark> /CAReview &Approval
3MB0.1085	Prepare and submission - Quality management plan	38	26-Sep-15	02-Nov-15	38	26-Sep-15 A	02-Nov-15 A	100%	repare and submis	sio <mark>r</mark> - Quality management plan
3MB0.1086	Consultant/CA Review & Approval	14	02-Nov-15	16-Nov-15	14	02-Nov-15 A	30-Nov-15	80%		Consultant/CA Review & Approval
st Centre A -	Preliminaries & General Requirements	96	26-Sep-15	30-Dec-15	101	26-Sep-15 A	04-Jan-16	62.69%		
mporary servi	rices and site facilities	96	26-Sep-15	30-Dec-15	101	26-Sep-15 A	04-Jan-16	62.69%		
. ,		01	01-Oct-15	30-Dec-15	95	02-Oct-15 A	04-Jan-16	60.32%		
	nent & Temporary Facilities	91								
3MTS.1003	Hoarding Handover and Modification Works	38	01-Oct-15	07-Nov-15	38	28-Nov-15	04-Jan-16	0%		Hoarding Handover and Modification Works
3MTS.1004	WSD - Apply for temporary water supply (Bachy)	90 25	02-Oct-15	30-Dec-15 20-Oct-15	90 25	02-Oct-15 A	30-Dec-15 15-Dec-15	63.33%		WSD - Apply for temporary water supply (Bachy)
rocurement			26-Sep-15			26-Sep-15 A				
3MP.1006	Install and carry out dewatering	25	26-Sep-15	20-Oct-15	25	26-Sep-15 A	15-Dec-15	30%		Install and carry out dewatering
st Centre B -	- M+ Museum & CSF	104	12-Oct-15	18-Feb-16	73	02-Nov-15 A	27-Feb-16	0%		
+ AEL North - I	· North of AEL	104	12-Oct-15	18-Feb-16	73	02-Nov-15 A	27-Feb-16	0%		
tage 1		89	12-Oct-15	28-Jan-16	64	02-Nov-15 A	17-Feb-16	0%		
		40								
Stage 1 - Site For		40	31-Oct-15	17-Dec-15	20	02-Nov-15 A	21-Dec-15	6.55%		
	p Construction (Area A)	26	03-Dec-15	06-Jan-16	23	12-Dec-15	12-Jan-16	0%		
stage 1 - Site For	ormation (Area B)	48	31-Oct-15	30-Dec-15	19	02-Nov-15 A	21-Dec-15	6.75%		
Stage 1 - Pile Car	p Construction (Area B)	41	02-Dec-15	23-Jan-16	33	12-Dec-15	25-Jan-16	0%		
Portion B1			02-Dec-15			12-Dec-15				
3MCB.1132	Local Excavation for Pile caps (-3.3mPD)- (GLA-K'/9-3) - Portion B1 - PC 39(2),50(2),59(2) ; PC72 - 33%	3	04-Dec-15	08-Dec-15	3	15-Dec-15	18-Dec-15	0% Allow for setting up, dig & travel		
3MCB.1133	Excavation works for Pile - PC 72 - 33% (S1)	2	02-Dec-15	04-Dec-15	2	12-Dec-15	15-Dec-15	0%		Excavation works for Pile - PC 72 - 33% (S1)
3MCB.1134	Excavation works for Pile - PC 39 (02)	3	04-Dec-15	08-Dec-15	3	15-Dec-15	18-Dec-15	0%		Excavation works for Pile - PC 39 (02)
3MCB.1135	Excavation works for Pile - PC 59 (02)	3	04-Dec-15	08-Dec-15	3	15-Dec-15	18-Dec-15	0%		Excavation works for Pile - PC 59 (02)
3MCB.1136	Excavation works for Pile - PC 50 (02)	3	04-Dec-15	08-Dec-15	3	15-Dec-15	18-Dec-15	0%		Excavation works for Pile - PC 50 (02)
3MCB.1137	Rebar Installation - Portion B1	25	08-Dec-15	11-Jan-16	25	18-Dec-15	21-Jan-16	0%		
3MCB.1138	Rebar Installation - PC 72 - 33% (s1)	25	08-Dec-15	11-Jan-16	25	18-Dec-15	21-Jan-16	0%		Rebar Installation - PC 72 - 33% (s1)
3MCB.1139	Rebar /Earthing Installation - PC 39 (02)	1	08-Dec-15	09-Dec-15	1	18-Dec-15	19-Dec-15	0%		Rebar /Earthing Installation - PC 39 (02)
3MCB.1140	Rebar /Earthing Installation -PC 59 (02)	1	08-Dec-15	09-Dec-15	1	18-Dec-15	19-Dec-15	0%		Rebar /Earthing Installation -PC 59 (02)
3MCB.1141	Rebar /Earthing Installation - PC 50 (02)	1	09-Dec-15	10-Dec-15	1	19-Dec-15	21-Dec-15	0%		Rebar /Earthing Installation - PC 50 (02)
3MCB.1142	Pile cap side formworks - Portion B1	26	09-Dec-15	13-Jan-16	26	19-Dec-15	23-Jan-16	0%		.
3MCB.1143	Pile cap side formworks -PC 72 - 33% (s1)	2	11-Jan-16	13-Jan-16	2	21-Jan-16	23-Jan-16	0%		Pile cap side formworks -PC 72 - 33% (s
3MCB.1144	Pile cap side formworks - PC 39 (02)	1	09-Dec-15	10-Dec-15	1	19-Dec-15	21-Dec-15	0%		Pile cap side formworks - PC 39 (02)
3MCB.1145	Pile cap side formworks - PC 59 (02)	1	09-Dec-15	10-Dec-15	1	19-Dec-15	21-Dec-15	0%		Pile cap side formworks - PC 59 (02)
3MCB.1146	Pile cap side formworks - PC 50 (02)	1	10-Dec-15	11-Dec-15	1	21-Dec-15	23-Dec-15	0%		Pile cap side formworks - PC 50 (02)
3MCB.1147	Portion B1 concrete pouring	26	10-Dec-15	14-Jan-16	26	21-Dec-15	25-Jan-16	0%		
3MCB.1148	concrete pouring - PC 72 - 33% (s1)	1	13-Jan-16	14-Jan-16	1	23-Jan-16	25-Jan-16	0%		conorete pouring - PC 72 - 33% (\$1)
3MCB.1149	concrete pouring - PC 39 (02)	1	10-Dec-15	11-Dec-15	1	21-Dec-15	23-Dec-15	0%		concrete pouring - PC 39 (02)
3MCB.1150	concrete pouring - PC 59 (02)	1	10-Dec-15	11-Dec-15	1	21-Dec-15	23-Dec-15	0%		concrete pouring - PC 59 (02)
3MCB.1151	concrete pouring - PC 50 (02)	1	11-Dec-15	12-Dec-15	1	23-Dec-15	24-Dec-15	0%		concrete pouring - PC 50 (02)
Portion B2		10	08-Dec-15	19-Dec-15	10	18-Dec-15	04-Jan-16	0%		
	Local Excavation for Pile caps (-3.3mPD)- (GLK'-A'/8-3) - Portion B2 - PC 40(7),51(2),60(2)	2	08-Dec-15	10-Dec-15	2	18-Dec-15	19-Dec-15	0% Allow for setting up, dig & travel		
	Excavation works for Pile - PC 60 (02)	1	08-Dec-15	09-Dec-15	1	18-Dec-15	19-Dec-15	0%		Excavation works for Pile - PC 60 (02)
3MCB.1152		2	08-Dec-15	10-Dec-15	2	18-Dec-15	19-Dec-15	0%		Excavation works for Pile - PC 40 (07)
	Excavation works for Pile - PC 40 (07)									
3MCB.1152 3MCB.1153	Excavation works for Pile - PC 40 (07) Excavation works for Pile - PC 51 (02)	1	09-Dec-15	10-Dec-15	1	19-Dec-15	19-Dec-15	0%		
3MCB.1152 3MCB.1153 3MCB.1154	· ·		09-Dec-15 09-Dec-15	10-Dec-15 18-Dec-15	1 8	19-Dec-15 19-Dec-15	19-Dec-15 31-Dec-15	0%		Excavation works for Pile - PC 51 (02)
3MCB.1152 3MCB.1153 3MCB.1154 3MCB.1155	Excavation works for Pile - PC 51 (02)	1			8					



M+ 3 Months Rolling Programme (3MRP)

f 5		M+3 Months Rolling Prog	ramme	
	Date	Revision	Checked	Approved
	20-Nov-15	Status Update_008	Edgar Payos	Leo Harnett
	27-Nov-15	Rev C (Draft)	Edgar Payos	Leo Harnett

Activity ID	Activity Name	BL Project	BL Project Start		Original	Start	Finish	%	Remarks	November	December	January	February	March
		Duration		Finish	Duration			Complete		2	29 06 13 20 2	7 03 10 17 24	5	28 06
3MCB.1157	Rebar Installation - PC 60 (02)	1	09-Dec-15	10-Dec-15	1	19-Dec-15	19-Dec-15	0%		00 10 22		stallation - PC 60 (02)	1	- 100
3MCB.1158	Rebar Installation - PC 40 (07)	6	10-Dec-15	17-Dec-15	6	19-Dec-15	30-Dec-15	0%				Rebar Installation - PC 40 (07)		
3MCB.1159	Rebar Installation - PC 51 (02)	1	17-Dec-15	18-Dec-15	1	30-Dec-15	31-Dec-15	0%				Rebar Installation - PC 51 (0)		
3MCB.1160	Pile cap side formworks - Portion B2	2	17-Dec-15	18-Dec-15	2	30-Dec-15	02-Jan-16	0%			-	Rebai installation - FC 51 (0.	7	
3MCB.1161	Pile cap side formworks - PC 60 (02)	1	17-Dec-15	18-Dec-15	1	30-Dec-15	31-Dec-15	0%				Pile cap side formworks - PC)))	
3MCB.1162	Pile cap side formworks - PC 40 (07)	2	17-Dec-15	18-Dec-15	2	30-Dec-15	02-Jan-16	0%			!	Pile cap side formworks - 1		
3MCB.1163	Pile cap side formworks - PC 51 (02)	1	18-Dec-15	18-Dec-15	1	31-Dec-15	02-Jan-16	0%			-	Pile cap side formworks - 1		
3MCB.1164	Portion B2 concrete pouring	1	19-Dec-15	19-Dec-15	1	02-Jan-16	04-Jan-16	0%			•	Pile cap side formworks -	C 51 (02)	
3MCB.1165		1	19-Dec-15	19-Dec-15	1	02-Jan-16	04-Jan-16	0%					400	
	concrete pouring - PC 60 (02)				1						0	concrete pouring - PC 60	(02)	
3MCB.1166	concrete pouring - PC 40 (07)	1	19-Dec-15	19-Dec-15	1	02-Jan-16	04-Jan-16	0%				concrete pouring - PC 40	(0/)	
3MCB.1167	concrete pouring - PC 51 (02)	1	19-Dec-15	19-Dec-15	07	02-Jan-16	04-Jan-16	0%			•	concrete pouring - PC 51	(02)	
Portion B3		21	18-Dec-15	23-Jan-16	21	19-Dec-15	25-Jan-16	0%						
3MCB.1168	Local Exc'n for Pile (GLA'-C/2-6) - Portion B3 - PC 41(2),52(2),61(2),61(1),16(6),30(s5),42(2),62(2),31(1),32(1),44	8	18-Dec-15	31-Dec-15	5	19-Dec-15	29-Dec-15	0%	Allow for setting up, dig & travel					
3MCB.1169	Excavation works for Pile - PC 62 (02)	1	18-Dec-15	19-Dec-15	1	19-Dec-15	21-Dec-15	0%				tion works for Pile - PC 62 (02)		
3MCB.1170	Excavation works for Pile - PC 61 (02)	1	18-Dec-15	19-Dec-15	1	19-Dec-15	21-Dec-15	0%			Excava	tion works for Pile - PC 61 (02)	1	
3MCB.1171	Excavation works for Pile - PC 53 (02)	1	18-Dec-15	19-Dec-15	1	19-Dec-15	21-Dec-15	0%			Excava	ation works for Pile - PC 53 (02)		
3MCB.1172	Excavation works for Pile - PC 52 (02)	1	18-Dec-15	19-Dec-15	1	19-Dec-15	21-Dec-15	0%				ation works for Pile - PC 52 (02)		
3MCB.1173	Excavation works for Pile - PC 54 (02)	1	18-Dec-15	19-Dec-15	1	19-Dec-15	21-Dec-15	0%				ation works for Pile - PC 54 (02)		
3MCB.1174	Excavation works for Pile - PC 41 (02)	3	19-Dec-15	24-Dec-15	3	21-Dec-15	28-Dec-15	0%				Excavation works for Pile - PC 4	1 (02)	
3MCB.1175	Excavation works for Pile - PC 42 (07)	3	19-Dec-15	24-Dec-15	3	21-Dec-15	28-Dec-15	0%				Excavation works for Pile - PC 4		
3MCB.1176	Excavation works for Pile - PC 44 (02)	3	19-Dec-15	24-Dec-15	3	21-Dec-15	28-Dec-15	0%				Excavation works for Pile - PC 4	4 (02)	
3MCB.1177	Excavation works for Pile - PC 43 (02)	3	19-Dec-15	24-Dec-15	3	21-Dec-15	28-Dec-15	0%				Excavation works for Pile - PC 4		1
3MCB.1178	Excavation works for Pile - PC 30 (S5)	3	19-Dec-15	24-Dec-15	3	21-Dec-15	28-Dec-15	0%				Excavation works for Pile - PC 3		-
3MCB.1179	Excavation works for Pile - PC 32 (01)	1	30-Dec-15	31-Dec-15	1	28-Dec-15	29-Dec-15	0%		⊣		Excavation works for Pile - Po		
3MCB.1179	Excavation works for Pile - PC 31 (01)	1	30-Dec-15	31-Dec-15	1	28-Dec-15	29-Dec-15	0%		-				
3MCB.1181	Excavation works for Pile - PC 31 (01)	1	30-Dec-15	31-Dec-15	1	28-Dec-15	29-Dec-15 29-Dec-15	0%				 Excavation works for Pile - Pi Excavation works for Pile - Pi 		
		1			1			0%		\dashv	_		-1 - (-)	
3MCB.1182	Excavation works for Pile - PC 15 (01)		30-Dec-15	31-Dec-15	1 -	28-Dec-15	29-Dec-15			_		Excavation works for Pile - Pi	715 (01)	
3MCB.1183	Rebar Installation - Portion B3	8	19-Dec-15	02-Jan-16	5	21-Dec-15	30-Dec-15	0%		⊣	_			
3MCB.1184	Rebar Installation - PC 62 (02)	1	19-Dec-15	21-Dec-15	1	21-Dec-15	23-Dec-15	0%		_	- <u>-</u> Reba	ar Installation - PC 62 (02)	1	
3MCB.1185	Rebar Installation - PC 61 (02)	1	19-Dec-15	21-Dec-15	1	21-Dec-15	23-Dec-15	0%			- <u>-</u> Reba	Installation - PC 61 (02)	1	
3MCB.1186	Rebar Installation - PC 53 (02)	1	19-Dec-15	21-Dec-15	1	21-Dec-15	23-Dec-15	0%		_	- Reba	ar Installation - PC 53 (02)	1	
3MCB.1187	Rebar Installation - PC 52 (02)	1	19-Dec-15	21-Dec-15	1	21-Dec-15	23-Dec-15	0%			- Reba	ar Installation - PC 52 (02)		
3MCB.1188	Rebar Installation -PC 54 (02)	1	19-Dec-15	21-Dec-15	1	21-Dec-15	23-Dec-15	0%			Reba	Installation -PC 54 (02)		
3MCB.1189	Rebar Installation - PC 41 (02)	3	28-Dec-15	31-Dec-15	3	29-Dec-15	02-Jan-16	0%				Rebar Installation - PC 41	(o2)	
3MCB.1190	Rebar Installation - PC 42 (07)	5	24-Dec-15	02-Jan-16	5	28-Dec-15	04-Jan-16	0%				Rebar Installation - PC 4		
3MCB.1191	Rebar Installation -PC 44 (02)	3	24-Dec-15	30-Dec-15	3	28-Dec-15	31-Dec-15	0%				Rebar Installation -PC 44 (02		
3MCB.1192	Rebar Installation - PC 43 (02)	3	24-Dec-15	30-Dec-15	3	28-Dec-15	31-Dec-15	0%				Rebar Installation - PC 43 (0.		1
3MCB.1193	Rebar /Earthing Installation - PC 30 (S5)	18	24-Dec-15	18-Jan-16	18	28-Dec-15	19-Jan-16	0%					د) atthing Installation - PC 30 (S	CE)
3MCB.1193	Rebar Installation - PC 30 (03)	1		02-Jan-16	10	29-Dec-15	30-Dec-15	0%) (Cc
	· /		31-Dec-15		1							Rebar Installation - PC 32	Q1)	
3MCB.1195	Rebar Installation - PC 31 (01)	1	31-Dec-15	02-Jan-16	1	29-Dec-15	30-Dec-15	0%				Rebar Installation - PC 31		
3MCB.1196	Rebar /Earthing Installation - PC 16 (01)	1	31-Dec-15	02-Jan-16	1	29-Dec-15	30-Dec-15	0%				Rebar /Earthing Installation		
3MCB.1197	Rebar Installation - PC 15 (01)	1	31-Dec-15	02-Jan-16	1	29-Dec-15	30-Dec-15	0%			•	Rebar Installation - PC 15	(01)	
3MCB.1198	Pile cap side formworks - Portion B3	8	21-Dec-15	04-Jan-16	5	23-Dec-15	31-Dec-15	0%			_			
3MCB.1199	Pile cap side formworks - PC 62 (02)	1	21-Dec-15	23-Dec-15	1	23-Dec-15	24-Dec-15	0%			□ Pile	cap side formworks - PC 62 (02	,	
3MCB.1200	Pile cap side formworks - PC 61 (02)	1	21-Dec-15	23-Dec-15	1	23-Dec-15	24-Dec-15	0%			- Pile	cap side formworks - PC 61 (02	,	
3MCB.1201	Pile cap side formworks - PC 53 (02)	1	21-Dec-15	23-Dec-15	1	23-Dec-15	24-Dec-15	0%			- Pile	cap side formworks - PC 53 (02	,!	
3MCB.1202	Pile cap side formworks - PC 52 (02)	1	21-Dec-15	23-Dec-15	1	23-Dec-15	24-Dec-15	0%				cap side formworks - PC 52 (02		
3MCB.1203	Pile cap side formworks -PC 54 (02)	1	21-Dec-15	23-Dec-15	1	23-Dec-15	24-Dec-15	0%				cap side formworks -PC 54 (02)		
3MCB.1204	Pile cap side formworks -PC 41 (02)	1	31-Dec-15	02-Jan-16	1	02-Jan-16	04-Jan-16	0%				Pile cap side formworks		
3MCB.1205	Pile cap side formworks - PC 42 (07)	2	02-Jan-16	05-Jan-16	2	04-Jan-16	06-Jan-16	0%				Pile cap side formwork	s- PC 42 (07)	
3MCB.1206	Pile cap side formworks -PC 44 (02)	1	04-Jan-16	05-Jan-16	1	05-Jan-16	06-Jan-16	0%				Pile cap side formwork		
3MCB.1207	Pile cap side formworks - PC 43 (02)	1	04-Jan-16	05-Jan-16	1	05-Jan-16	06-Jan-16	0%				Pile cap side formwork		1
3MCB.1208	Pile cap side formworks - PC 30 (S5)	3	18-Jan-16	21-Jan-16	3	19-Jan-16	22-Jan-16	0%				Pile cap side for filwork	p side formworks - PC 30 (S5)	(EV
3MCB.1209	Pile cap side formworks - PC 32 (01)	1	02-Jan-16	04-Jan-16	1	30-Dec-15	31-Dec-15	0%				Pile cap side formworks -	DC 33 (04))
3MCB.1210	Pile cap side formworks - PC 31 (01)	1	02-Jan-16	04-Jan-16	1	30-Dec-15	31-Dec-15	0%						
		1			1			0%				Pile cap side formworks		
3MCB.1211	Pile cap side formworks -PC 16 (01)		02-Jan-16	04-Jan-16	1	30-Dec-15	31-Dec-15			_		Pile cap side formworks -		
3MCB.1212	Pile cap side formworks - PC 15 (01)	1	02-Jan-16	04-Jan-16	1	30-Dec-15	31-Dec-15	0%		_		Pile cap side formworks -	PC 15 (01)	
3MCB.1213	Portion B3 concrete pouring	2	04-Jan-16	06-Jan-16	0	31-Dec-15	31-Dec-15	0%		_		ri d	1	
3MCB.1214	Concrete pouring - PC 62 (02)	1	04-Jan-16	04-Jan-16	1	31-Dec-15	31-Dec-15	0%		_		Concrete pouring - PC 6	11 1	
3MCB.1215	Concrete pouring - PC 61 (02)	1	04-Jan-16	04-Jan-16	1	31-Dec-15	31-Dec-15	0%				Concrete pouring - PC 6		
3MCB.1216	Concrete pouring - PC 53 (02)	1	04-Jan-16	04-Jan-16	1	31-Dec-15	31-Dec-15	0%		_		Concrete pouring - PC 5		1
3MCB.1217	Concrete pouring - PC 52 (02)	1	04-Jan-16	04-Jan-16	1	31-Dec-15	31-Dec-15	0%		_		Concrete pouring - PC 5		
3MCB.1218	Concrete pouring - PC 54 (02)	1	04-Jan-16	04-Jan-16	1	31-Dec-15	31-Dec-15	0%				Concrete pouring - PC 5		
3MCB.1219	Concrete pouring - PC 41 (02)	1	04-Jan-16	04-Jan-16	1	04-Jan-16	05-Jan-16	0%		_		Concrete pouring - PC	41 (02)	
3MCB.1220	Concrete pouring - PC 42 (07)	1	05-Jan-16	06-Jan-16	1	06-Jan-16	07-Jan-16	0%				Concrete pouring - Po		
3MCB.1221	Concrete pouring - PC 44 (02)	1	05-Jan-16	06-Jan-16	1	06-Jan-16	07-Jan-16	0%				Concrete pouring - Po		
3MCB.1222	Concrete pouring - PC 43 (02)	1	05-Jan-16	06-Jan-16	1	06-Jan-16	07-Jan-16	0%				Concrete pouring - Po		
3MCB.1223	Concrete pouring - PC 30 (S5)	2	21-Jan-16	23-Jan-16	2	22-Jan-16	25-Jan-16	0%		1			nbrete pouring - PC 30 (S5)	
3MCB.1224	Concrete pouring - PC 32 (01)	1	06-Jan-16	07-Jan-16	1	07-Jan-16	08-Jan-16	0%				Concrete pouring - F	1	
3MCB.1225	Concrete pouring - PC 32 (01)	1	06-Jan-16	07-Jan-16	1	07-Jan-16	08-Jan-16	0%		-				
		1			1							Concrete pouring - F		
3MCB.1226	Concrete pouring - PC 16 (01)		06-Jan-16	07-Jan-16	1	31-Dec-15	31-Dec-15	0%		_		□ Concrete pouring - Po		
3MCB.1227	Concrete pouring - PC 15 (01)	1	06-Jan-16	07-Jan-16	1	31-Dec-15	31-Dec-15	0%				□ Concrete pouring - Po	715 (01)	
	2,8,40,1,11) - Portion B	21	12-Dec-15	11-Jan-16	13	24-Dec-15	12-Jan-16	0%					1	
3MCB.1300	Excavation (Type 12) - GL 5/A-B	1	12-Dec-15	14-Dec-15	1	24-Dec-15	28-Dec-15	0%		_		Excavation (Type 12) - GL 5/A-E		1
3MCB.1301	Rebar Installation (Type 12) - GL 5/A-B	1	14-Dec-15	15-Dec-15	1	28-Dec-15	29-Dec-15	0%				Rebar Installation (Type 12) - 0		
3MCB.1302	Formworks (Type 12) - GL 5/A-B	1	15-Dec-15	16-Dec-15	1	29-Dec-15	30-Dec-15	0%				Formworks (Type 12) - GL 5/		-
3MCB.1303	Concrete Pouring (Type 12) - GL 5/A-B	1	16-Dec-15	17-Dec-15	1	30-Dec-15	31-Dec-15	0%				Concrete Pouring (Type 12)		
3MCB.1304	Excavation (Type 8) - GL 6-7/B-C	1	21-Dec-15	21-Dec-15	1	04-Jan-16	05-Jan-16	0%		1		Excavation (Type 8) - G	1.6-7/B-C	
3MCB.1304	Rebar Installation (Type 8) - GL 6-7/B-C	1	23-Dec-15	23-Dec-15	1	05-Jan-16	06-Jan-16	0%		\dashv	•			
	Formworks (Type 8) - GL 6-7/B-C	1	23-Dec-15 24-Dec-15	23-Dec-15 24-Dec-15	1	05-Jan-16 06-Jan-16	06-Jan-16 07-Jan-16	0%		\dashv	0	Rebar Installation (Typ	7;0) - GL 0- //B-U	
3NACD 1300		-			1							Formworks (Type 8)	GL 6- 1/B-C	4
3MCB.1306	Concrete Pouring (Type 8) - GL 6-7/B-C	1	28-Dec-15	28-Dec-15	1	07-Jan-16	08-Jan-16	0%		⊣	0	Concrete Pouring (T		
3MCB.1307	****	1	05-Jan-16	05-Jan-16	1	05-Jan-16	06-Jan-16	0%		_		Excavation (Type 40) -		
3MCB.1307 3MCB.1308	Excavation (Type 40) - GL 6-7/C-D	-												1
3MCB.1307 3MCB.1308 3MCB.1309	Excavation (Type 40) - GL 6-7/C-D Rebar Installation (Type 40) - GL 6-7/C-D	1	06-Jan-16	06-Jan-16	1	06-Jan-16	07-Jan-16	0%				Rebar Installation (Ty		1
3MCB.1307 3MCB.1308 3MCB.1309 3MCB.1310	Excavation (Type 40) - GL 6-7/C-D Rebar Installation (Type 40) - GL 6-7/C-D Formworks (Type 40) - GL 6-7/C-D	1 1	06-Jan-16 07-Jan-16	07-Jan-16	1	07-Jan-16	08-Jan-16	0%				Rebar Installation (Type 40		
3MCB.1307 3MCB.1308 3MCB.1309	Excavation (Type 40) - GL 6-7/C-D Rebar Installation (Type 40) - GL 6-7/C-D	1			1 1 0)- GL 6-7/C-D	



M+ 3 Months Rolling Programme (3MRP)

5	M+3 Months Rolling Programme										
Date	Revision	Checked	Approved								
20-Nov-15	Status Update_008	Edgar Payos	Leo Harnett								
27-Nov-15	Rev C (Draft)	Edgar Payos	Leo Harnett								

Company Comp)	Activity Name	BL Project Duration	BL Project Star	BL Project Finish	Original Duration	Start	Finish	% Complete	Remarks	November 2	December 3	January 4	February N
## 15 September Company Compan			Buration			Duration					08 15 22	29 06 13 20	27 03 10 17 24	
Control Cont	3MCB.1312					1								
## Community 19 19 19 19 19 19 19 1			•			1								
Column						1						1		
Column C			-			0						/ :		1 1 1
Column C						1								
Company						1						1		
The color			· ·			1						1		
Column												1	Concrete Pourin	g (Type 11) - GL5-6/D
Column		it	10			10						<i>i</i>		
Column C			7			7			0,0					
Section 1														
Communication Communicatio		Rebar Installation	2	29-Dec-15	31-Dec-15	2	30-Dec-15	02-Jan-16				1		
Column	ICB.1322	Formworks	2	31-Dec-15	04-Jan-16	2	02-Jan-16	05-Jan-16	0%			1	Formworks	
The color	ICB.1323	Concrete Pouring	1	04-Jan-16	05-Jan-16	1	05-Jan-16	06-Jan-16	0%			1	Concrete Pouring	
Control	alator Pit			19-Dec-15	31-Dec-15		21-Dec-15							
Column	ICB.1324	Excavation	2	19-Dec-15	23-Dec-15	2	21-Dec-15	24-Dec-15	0%			Б	kcavation	1
Column	ICB.1325	Rebar Installation	2	23-Dec-15	28-Dec-15	2	24-Dec-15	29-Dec-15	0%					
A	CB.1326	Formworks	2	28-Dec-15	30-Dec-15	2	29-Dec-15	31-Dec-15	0%				Formworks	
A Contemporary C	CB.1327	Concrete Pouring	1	30-Dec-15	31-Dec-15	1	31-Dec-15	02-Jan-16	0%			1	Concrete Pouring	
Page Company of the company of the Property of the Company of	e 1 - Underg	pround Drainage	36	12-Dec-15	28-Jan-16	36	23-Dec-15	11-Feb-16	0%			(
Section of Communication of Communication of Communication	CB.1328	Installation of Underground Drainage below B2 Slab - Portion A1 (2 Nr of M/H)	5	12-Dec-15	18-Dec-15	5	23-Dec-15	31-Dec-15	0%	Provisional allowance for duration			Installation of Underground	Drainage below B2 Slab - Portion
Section of Company Company (and Art						-						/ <u> </u>		
Fig. Control of Control Action Registers (Control of Control o												· -		
### Annual Company Com						-							Dreparation of Far	mworks & Cast underground sides
Part		· · · · · · · · · · · · · · · · · · ·										/ ·	Installation -f.	Inderground Drainage below Do
April Company Compan						2						<u> </u>		
December Proposed Conference						5								
1.00														
Product of Fronting Control of						_								reparation of Formworks & Cast
Table Color Control						-								Installation of Underground Dra
Page 2019 Company Age		· · · · · · · · · · · · · · · · · · ·												Preparation of Formworks &
Company of Fig. 1 Company of Fig. 2 Comp													— '	Installation of Undergroun
Part													_	Preparation of Form
24 10 10 10 10 10 10 10 1			61			63						Li		
Askabe Appendix	CB.1340	Position Sign-off for TC1	1	12-Oct-15	13-Oct-15		28-Nov-15	28-Nov-15				Position Sign-off for TC1		
Section of Name and Name and Section 1	CB.1341	Design submission and approval	21	13-Oct-15	07-Nov-15	21	30-Nov-15	24-Dec-15	0%		_	D,	esign submission and approval	
Section Section The Contract Section S	CB.1342	Mobilization & procurement	30	07-Nov-15	12-Dec-15	30	28-Dec-15	01-Feb-16	0%			<u></u>		Mobilization & procurement
	CB.1343	Blinding and Waterproofing	2	12-Dec-15	16-Dec-15	2	02-Feb-16	04-Feb-16	0%			_		Blinding and Waterproofing
1 25-00-15 25-00	CB.1344	Rebar Installation - Tower Cranes no 1 Base Casting	5	16-Dec-15	21-Dec-15	5	04-Feb-16	13-Feb-16	0%			(Rebar Installation
1 25-00-15 25-00	CB.1345	Formworks Installation - Tower Cranes no 1 Base Casting	2	23-Dec-15	28-Dec-15	2	13-Feb-16	16-Feb-16	0%			(-		Formworks In
20 20 20 20 20 20 20 20	CB.1346	Concrete Casting	1	28-Dec-15	29-Dec-15	1	16-Feb-16	17-Feb-16	0%					Concrete Cas
Second Principle Princip			41			41							*	1
Section of the Person of Control Section of Control		ah Construction	37		15-Fab-16	36	07- lan-16	23-Feb-16				1		
Memprody gaste - Protect A 3 Mary 10 M														1
Section Control Cont						-						/	Backfill and Roll -	Portion A1
						-						/	Waterproofing	
20.00 Concent Portugs - Perturn A 1		·												Lay Rebar for B2
State State State Control Act Control Cont			2			2								
2 10 10 10 10 10 10 10			· · · · · · · · · · · · · · · · · · ·	04-Feb-16	04-Feb-16	1						/		Concrete Po
12.5 September 12.5 Sept		Backfill and Roll - Portion A2	2		05-Jan-16	2		19-Jan-16				1	Backfill ar	nd Roll - Portion A2
12.5 September 12.5 Sept	CB.1353	Waterproofing works - Portion A2	2	06-Jan-16	08-Jan-16	2	19-Jan-16	21-Jan-16	0%			1	■ Waterr	proofing works - Portion A2
1 13 13 15 15 15 15 15	CB.1354	Lay Rebar for B2 Slab - Portion A2	17	13-Jan-16	02-Feb-16	17	21-Jan-16	13-Feb-16	0%			<u> </u>		Lay Rebar for B2
11-15 11-1	CB.1355	Formworks for B2 Slab - Portion A2	1	04-Feb-16	04-Feb-16	1	16-Feb-16	17-Feb-16	0%			()		Formworks fo
19.59 West provider parties / Porties / 19.59 19	CB.1356	Concrete Pouring - Portion A2	1	04-Feb-16	05-Feb-16	1	17-Feb-16	18-Feb-16	0%			(□ Concrete Po
18.096 Lay Reads for 10 Sabs - Portion A1	CB.1357	Backfill and Roll - Portion A3	1	13-Jan-16	14-Jan-16	1	29-Jan-16	30-Jan-16	0%			(_ 0	Backfill and Roll - Portion A3
19.00 Lay Read for 10 20th - Penton A3	CB.1358	Waterproofing works - Portion A3	1	14-Jan-16	15-Jan-16	1	30-Jan-16	01-Feb-16	0%			.		Waterproofing works - Portio
Building Formworks for \$2 Sales - Persons 1	CB.1359	Lay Rebar for B2 Slab - Portion A3	6	26-Jan-16	02-Feb-16	6	03-Feb-16	13-Feb-16	0%					Lay Rebar for B2
Residence Contract Features Contract Fea		·	1		04-Feb-16	1	16-Feb-16		0%					Formworks fo
Bill State			1			1								Concrete Po
Bit State Mater proofing works - Porton B1			2			2								Backfill and Roll - Portion B1
B. 1957 Bodd and Rol - Person B2														
St.156 Waterproching works - Protron E2 2 30-Jun-16 00-feb-16 2 13-Feb-16 00-feb-16														Backfill and Roll -
State Stat														
28-1377 Water proofing works - Portron B3													·	Backfill and
8 05-Feb-16 18-Feb-16 8 18-Feb-16 97-Feb-16 05-Feb-16 05														Watjerp
160-AA			8			8								- vvater
CR 1377		Thinking a File Oap Conditional	0			0								
CB.1378 Exacustion works for Pile -PC 09 (02) CB.1389 Exacustion works for Pile -PC 54 (03) Exacustion works for Pile -PC 54 (03) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1380 Exacustion works for Pile -PC 54 (03) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1381 Exacustion works for Pile -PC 55 (03) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1383 Exacustion works for Pile -PC 54 (07) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1383 Exacustion works for Pile -PC 54 (07) 1 17-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1383 Exacustion works for Pile -PC 09 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1383 Exacustion works for Pile -PC 09 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1383 Exacustion works for Pile -PC 09 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1383 Rebair Installation -PC 07 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1383 Rebair Installation -PC 07 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1383 Rebair Installation -PC 07 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1389 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 18-Feb-16 1 25-Feb-16 0% CB.1391 Pile cap side formwork -PC 09 (02) CB.1391 Pile cap si		Exercise to 0.0 m/DD for D0.0 let Ex. (1) 1 1/01/E1/1/E1/1/E1/1/E1/1/E1/1/E1/1/E1	8			•								
CB.1379 Examation works for Pile -PC 10 (01)		` '	6			6								Exca
CB.1380 Exavation works for Pile -P.C.54 (03) CB.1381 Exavation works for Pile -P.C.55 (03) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 26-Feb-16 0% CB.1382 Exavation works for Pile -P.C.51 (02) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1383 Exavation works for Pile -P.C.54 (07) 1 1 16-Feb-16 17-Feb-16 1 25-Feb-16 0% CB.1384 Rebar Installation -P.C.10 (01) 1 17-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1385 Rebar Installation -P.C.10 (01) 1 17-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1389 Pile cap side formwork -P.C.51 (02) 1 1 18-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (02) 1 1 18-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (01) 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (01) 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (01) 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (02) 1 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (02) 1 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (02) 1 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (02) 1 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -P.C.51 (02) CB.13			1			1								■ Exc
CR 1381 Exavation works for Pile -PC 55 (30) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 26-Feb-16 0%			1			1								- Exc
CB.1382 Excavation works for Pile -PC 45 (07) 1 16-Feb-16 17-Feb-16 1 25-Feb-16 26-Feb-16 0%			1			1								- Exc
CB.1383 Excavation works for Pile -PC 45 (07) 1 16-Feb-16 17-Feb-16 17-Feb-16 1 25-Feb-16 26-Feb-16 0% CB.1384 Rebar Installation - PC 09 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 26-Feb-16 0% CB.1385 Rebar Installation - PC 10 (01) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 26-Feb-16 0% CB.1386 Rebar Installation - PC 51 (02) 1 17-Feb-16 18-Feb-16 1 25-Feb-16 26-Feb-16 0% CB.1390 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 27-Feb-16 27-Fe						1								- Exc
CB.1384 Rebar Installation - PC 09 (02) 1 17-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1385 Rebar Installation - PC 10 (01) 1 17-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1386 Rebar Installation - PC 10 (01) 1 17-Feb-16 18-Feb-16 1 26-Feb-16 0% CB.1390 Pile cap side formwork - PC 09 (02) 1 18-Feb-16 1 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 09 (02) CB.1391 Pile cap side formwork - PC 10 (01) 1 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 10 (01) 1 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 10 (01) 1 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 10 (01) 1 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 10 (01) 1 18-Feb-16 1 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 10 (01) 1 18-Feb-16 1 1 27-Feb-16 0% CB.1391 Pile cap side formwork - PC 10 (01) CB.1391 Pile cap side formwork -			1			1								■ Exc
CB.1385 Rebar Installation - PC 10 (01)		1 1	1			1								- Exc
CB.138						1								□ Ret
CB.1390 Pile cap side formwork -PC 09 (02) 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% CB.1391 Pile cap side formwork -PC 10 (01) 1 18-Feb-16 18-Feb-16 1 27-Feb-16 0% EL South 73 27-Oct-15 26-Jan-16 71 28-Nov-15 27-Feb-16 0% 62 10-Nov-15 26-Jan-16 62 05-Dec-15 08-Dec-15 08-Dec			1			1								□ Rel
Pile cap side formwork -PC 10 (01)	CB.1388	Rebar Installation - PC 51 (02)	1	17-Feb-16	18-Feb-16	1	26-Feb-16	26-Feb-16	0%					n Ret
File Cap 62 10-Nov-15 26-Jan-16 62 05-Dec-15 24-Feb-16 0%	CB.1390	Pile cap side formwork -PC 09 (02)	1	18-Feb-16	18-Feb-16	1	27-Feb-16	27-Feb-16	0%					, I _{Pil}
Pile Cap 62 10-Nov-15 26-Jan-16 62 05-Dec-15 24-Feb-16 0%	CB.1391	Pile cap side formwork -PC 10 (01)	1	18-Feb-16	18-Feb-16	1	27-Feb-16	27-Feb-16	0%					, I pil
Pile Cap 62 10-Nov-15 26-Jan-16 62 05-Dec-15 24-Feb-16 0%			73	27-Oct-15		71								- I
B.S001 Excavate to Reduce levels +2.45mPD														
B.5002 Battered Slope 3 12-Nov-15 16-Nov-15 3 08-Dec-15 11-Dec-15 0% Allow 3d with setting out B.5003 Rebar Installation 51 16-Nov-15 19-Jan-16 51 11-Dec-15 17-Feb-16 0% B.5004 Formworks Installation 5 19-Jan-16 25-Jan-16 5 17-Feb-16 0% Page 4 of 5 M+3 Months Rolling Programme			62	10-Nov-15	26-Jan-16	62	05-Dec-15	24-Feb-16	0%			/ I _		
B.5002 Battered Slope 3 12-Nov-15 16-Nov-15 3 08-Dec-15 11-Dec-15 0% Allow 3d with setting out B.5003 Rebar Installation 51 16-Nov-15 19-Jan-16 51 11-Dec-15 17-Feb-16 0% B.5004 Formworks Installation 5 19-Jan-16 25-Jan-16 5 17-Feb-16 0% Page 4 of 5 M+3 Months Rolling Programme	B.S001	Excavate to Reduce levels +2.45mPD	2	10-Nov-15	12-Nov-15	2	05-Dec-15	08-Dec-15	0%	Awaiting for ELS Stage 2 consent approval		Excavate to Redur	e levels +2.45mPD	
B.5003 Rebar Installation 51 16-Nov-15 19-Jan-16 51 11-Dec-15 17-Feb-16 0% B.5004 Formworks Installation 5 19-Jan-16 25-Jan-16 5 17-Feb-16 0% Page 4 of 5 M+3 Months Rolling Programme	B.S002	Battered Slope	3	12-Nov-15	16-Nov-15	3	08-Dec-15	11-Dec-15	0%			Battered Slope		
B.S004 Formworks Installation 5 19-Jan-16 25-Jan-16 5 17-Feb-16 23-Feb-16 0% Page 4 of 5 M+3 Months Rolling Programme	B.S003	Rebar Installation	51	16-Nov-15	19-Jan-16	51	11-Dec-15	17-Feb-16	0%					Rebar Install
Page 4 of 5 M+3 Months Rolling Programme	3.S004	Formworks Installation	5	19-Jan-16	25-Jan-16	5		23-Feb-16						Formv
		<u>+</u>								·				
											Page 4 of 5	1.//	+3 Months Rolling Prog	ramme
Date Revision Checked		The second second second												i i
		LICINI SEE										Date	Revision	Checked Appro
M+ 3 Months Rolling Programme (3MRP) 20-Nov-15 Status Update_008 Edgar Payos		TI T			M+ 3	Mont	hs Rollir	na Proai	amme	e (3MRP)	20-1	Nov-15 Status Hr	odate 008	Edgar Payos Leo Har
											127-N	Nov-15 Rev C (D	raft)	Edgar Pavos Leo H



f 5	M+3 Months Rolling Programme											
	Date	Checked	Approved									
	20-Nov-15	Status Update_008	Edgar Payos	Leo Harnett								
	27-Nov-15	Rev C (Draft)	Edgar Payos	Leo Harnett								

tivity ID Activity	Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	% Rer Complete	emarks	November 2	December January	February March 5 6
3MCB.S005 Concre	ete pouring	1	25-Jan-16	26-Jan-16	1	23-Feb-16	24-Feb-16	0% 1 m	mass pour Plan in advance	00 13 2	29 00 13 20 27 03 10 17 24	Cohcrete pou
DCS Structure		73	27-Oct-15	26-Jan-16	71	28-Nov-15	27-Feb-16	0%				Solitate pou
	ering Commence	0	27-Oct-15		0	28-Nov-15		0%			Dewatering Commence, Dewatering Commence	
	ate to +4.85mPD	2	09-Nov-15	11-Nov-15	3	05-Dec-15	08-Dec-15		vaiting for ELS Stage 2 consent approval		Excavate to +4.85mPD	
	ate to +3.7mPD	12	11-Nov-15	25-Nov-15	12	08-Dec-15	23-Dec-15		allowance of excavtion between struts		Excavate to +3.7mPD	
	1st Layer Struts at +4.2mPD	13	25-Nov-15	10-Dec-15	13	23-Dec-15	11-Jan-16	0%			Install 1st Layer Stru	its at +4 2mPD
	ate to 1.95mPD (~2664 m3)	19	10-Dec-15	05-Jan-16	20	11-Jan-16	03-Feb-16		allowance of excavtion between struts		moteur for Edyer out	Excavate to 1.95mPD (~2664 m3)
	ate to -0.5mPD (~2664 m3)	18	06-Jan-16	26-Jan-16	18	03-Feb-16	27-Feb-16		S - DCS basement exc to complete by 31 Jan 16			Excavate to
Tower Crane No 3		52	29-Oct-15	02-Jan-16	53	28-Nov-15	03-Feb-16	0%			1	
	n Sign-off for TC3	1	29-Oct-15	30-Oct-15	1	28-Nov-15	28-Nov-15	0%			Position Sign-off for TC3	
	submission and approval	10	29-Oct-15	10-Nov-15	10	30-Nov-15	10-Dec-15	0%			Design submission and approval	
	ation & procurement	15	10-Nov-15	27-Nov-15	15	11-Dec-15	31-Dec-15	0%			Mobilization & procurement	
	atter o reduce level +2.45mPD	2	27-Nov-15	30-Nov-15	2	02-Jan-16	04-Jan-16	0%			Excavate ro reduce level +2	2.45mPD
	ate battered slope	3	30-Nov-15	03-Dec-15	3	05-Jan-16	07-Jan-16	0%			Excavate battered slope	5/111 D
	ation for TC3 Base	3	03-Dec-15	07-Dec-15	3	08-Jan-16	11-Jan-16	0%			Excavation for TC3	Rasa
	uction of Pile Caps for TC3 Base	19	07-Dec-15	02-Jan-16	19	12-Jan-16	03-Feb-16	0%			Excavation for 1031	Construction of Pile Caps for TC3 I
Interfacing Works	• • • • • • • • • • • • • • • • • • •	3	26-Jan-16	29-Jan-16	72	28-Nov-15	27-Feb-16	0%				Constitution of the Caps for 103 t
	and Interfere courts of AEI	2	26-Jan-16	29-Jan-16	2	24-Feb-16	27-Feb-16	0%			- 	
	ong Interface south of AEL	3			3							
Pile Cap 95		2	26-Jan-16	28-Jan-16	2	24-Feb-16	26-Feb-16	0%				
	tte to Reduce levels +3.9mPD	1	26-Jan-16	27-Jan-16	1	24-Feb-16	25-Feb-16	0%			•	Excavate to
	ed Slope	1	27-Jan-16	28-Jan-16	1	25-Feb-16	26-Feb-16	0%			•	Battered Sk
Pile Cap 100		1	28-Jan-16	29-Jan-16	1	26-Feb-16	27-Feb-16	0%				
	ate to Reduce levels +0.7mPD	1	28-Jan-16	29-Jan-16	1	26-Feb-16	27-Feb-16	0%				Excavate t
	ewage pumping station interface with PIW	0			0	22-Jan-16	22-Jan-16	0%				
3MCB.I340 Access	Portions M5, M6, M7, M11, M26, M30, M32 and M33 afer completion of ICP and SPS foundations by other	0			0	22-Jan-16*		0%			♠ Access P	ortions M5, M6, M7, M11, M26, M30, M
#19 - DN375 sewer from	n M+ to Austin Road West, Via Lyric Site adj to CLP station	0			26	28-Nov-15	31-Dec-15	0%				
3MCB.I300 Excava	ate trench	0			3	28-Nov-15	01-Dec-15	0%				
3MCB.I310 Constru	uct the DN375 sewer from external face of the M+ sheet pile in Portion M12	0			10	02-Dec-15	12-Dec-15	0%				:
3MCB.I320 Constru	uct Manhonle F1.3B and F1.3C	0			10	14-Dec-15	28-Dec-15	0%				
3MCB.I330 Backfill	to adjacent ground levels	0			3	29-Dec-15	31-Dec-15	0% IAS	S - to be vacated by 31 Dec 15			
M+ Site Offices		100	01-Oct-15	30-Jan-16	63	16-Nov-15 A	30-Jan-16	17.86%				
M+ Site Offices		100	01-Oct-15	30-Jan-16	63	16-Nov-15 A	30-Jan-16	17.86%				
		54	01-Oct-15		53	16-Nov-15 A	28-Nov-15 A	100%				
Stage 1				04-Dec-15				10077				
Existing Container Office		54	01-Oct-15	04-Dec-15	53	16-Nov-15 A	28-Nov-15 A	100%				
	g Container Offices to be relocated to Area M66	48	01-Oct-15	17-Nov-15	48	28-Nov-15 A	28-Nov-15 A	100%			Existing Container Offices to be relocated to Area M66	
SO018 Relocat	te Existing Container Offices from Area M10 to Area M66	16	16-Nov-15	04-Dec-15	16	16-Nov-15 A	20-Nov-15 A	100%			Relocate Existing Container Offices from Area M10 to Area	M66
Stage 2		16	16-Nov-15	04-Dec-15	63	16-Nov-15 A	04-Dec-15	90.48%				
Temporary Container Off	ices - Area M66	16	16-Nov-15	04-Dec-15	62	16-Nov-15 A	04-Dec-15	90.95%				-
SO060 Access	/ Egress - Area M66	0		17-Nov-15	0		16-Nov-15 A	100%		Acces	Egress - Area M66, Access / Egress - Area M66	
SO065 Set up	Containers from M10 to M66	16	16-Nov-15	04-Dec-15	16	16-Nov-15 A	04-Dec-15	65%			Set up Containers from M10 to M66	
Clocken Flap Event		11	16-Nov-15	29-Nov-15	12	16-Nov-15 A	04-Dec-15	50%				
SO080 Setup f	for 5m wide Strip for Clocken Flap Portaloo	9	16-Nov-15	26-Nov-15	9	16-Nov-15 A	26-Nov-15 A	100%			Setup for 5m wide Strip for Clocken Flap Portaloo	
SO095 Clocker		3	27-Nov-15	29-Nov-15	3	27-Nov-15 A	29-Nov-15	50%			Clocken flap	
SO105 Demob	bilize Toilet	0			5	30-Nov-15	04-Dec-15	0%				
Stage 3		68	09-Nov-15	30-Jan-16	52	28-Nov-15 A	30-Jan-16	0%				
Contractor's Site Office -	Area M10 (1000m2)	45	05-Dec-15	30-Jan-16	45	05-Dec-15	30-Jan-16	0%				
	learing and setting up of Contractor's Office at Area M10	0	05-Dec-15		0	05-Dec-15	55 34.1.13	0%			Start clearing and setting up of Contractor's Office at Area	M10. Start clearing and action
	onstruction / Setup 1000m2 / 100nr person Office with 2 Levels	0	30 000 13		45	05-Dec-15	30-Jan-16	0%			Start dearing and setting up of Contractor's Office at Area	ivino, start dearing and setting up of C
	onstruction / Setup- 1000m2 = 100 Nr of Person (2 Floors)	44	05-Dec-15	30-Jan-16	44	05-Dec-15	30-Jan-16	0%				Site Construction / Setup- 1000m2 = 1
	Occupancy	0	30-Jan-16	JO Jan-10	0	30-Jan-16	oo Jan-10	0%				Site Construction / Setup- 1000m2 = 1 Start Occupancy, Start Occupancy
ASIO - Area L22 & L23 (36	• •	20	09-Nov-15	02-Dec-15	51	28-Nov-15 A	31-Dec-15	47.06%			\	start Occupancy, Start Occupancy
	e submission to BD & FSD	20	09-Nov-15	02-Dec-15	20	28-Nov-15 A	28-Nov-15	100%			D	
	e submission to BD & ESD Design / Approvals	0	09-140V-15	UZ-DEC-15	20	28-Nov-15 A 28-Nov-15	28-Nov-15 30-Nov-15	100%			Prepare submission to BD & FSD	
	Jesign / Approvals Liaise / Approvals	0			25	28-Nov-15 01-Dec-15	30-Nov-15 31-Dec-15	0%				İ
JU20 FSD/L	μαίου / Αγγιοναίο	U			25	01-Dec-19	31-060-13	0 /0				1



M+ 3 Months Rolling Programme (3MRP)

Page 5 of 5	M+3 Months Rolling Programme											
	Date	Revision	Checked	Approved Leo Harnett								
	20-Nov-15	Status Update_008	Edgar Payos									
	27-Nov-15	Rev C (Draft)	Edgar Payos	Leo Harnett								



Appendix C. Correspondence from The Harbourside and The Arch management offices

MTR Corporation Limited 香港鐵路有限公司

www.mtr.com.hk



Your ref:

JEP/EC/TK/bw/T363512/22/0/L0002

Our ref:

HBS/I1.3/2015/1243

Date:

10 November 2015

Mott MacDonald Hong Kong Limited

20/F, AIA Kowloon Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong,

Attention: Mr. Eric Ching

By Post & Fax 2827 1823

Dear Mr. Ching,

Re: West Kowloon Cultural District

M+ Museum for Visual Culture (Main Contract Works)

Environmental Team Consultancy Services

Setting Up of Construction Air and Noise Monitoring Station

We refer to your letter dated 2 November 2015 regarding the setting up of construction air and noise monitoring station for West Kowloon Cultural District works.

According to the previous practice which advised by the representatives of owners of The Harbourside, we are not able to facilitate the related system setting up for air and noise monitoring at The Harbourside.

Should you have any enquiries, please feel free to contact me at 3122-7500.

Yours sincerely,

Deon Chui

Property Manager

/BOH



Ref: ARC-R1.2-2015-1033

23 November 2015

Mr. Eric Ching
Mott MacDonald Hong Kong Limited
20/F, AIA Kowloon Tower,
Landmark East, 100 How Ming Street,
Kwun Tong, Kowloon,
Hong Kong

Dear Mr. Ching,

Re: West Kowloon Cultural District
M+ Museum for Visual Culture (Main Contract Works)
Environmental Team Consultancy Services
Setting Up of Construction Noise Monitoring Station

We refer to your letter dated 2 November 2015 and the phone conversation with our Mr. Tony Ng on 13 November 2015 regarding the set up of construction noise monitoring station for West Kowloon Cultural District works.

We regret that the construction noise monitoring station is not allowed to set up in the area of The Arch.

Should you have any enquiries, please feel free to contact our Assistant Property Manager Mr. Tony Ng on 3516 3111.

Yours sincerely,

Kevin Chan Property Manager The Arch

KEC/TON/

M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix D. Action and Limit Levels for Construction Phase

Report\(1) Monthly EM&A Report for Nov 2015\Rev.1\Monthly EM&A Report for Nov 2015_v1.docx

Air Quality

The Action and Limit Levels for 1-hour and 24-hour TSP for the monitoring station are presented in following tables:

Table D-1: Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level (μg/m3)	Limit Level (µg/m3)
AM1	273.7	500
AM2	274.2	500

Table D-2: Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level (μg/m3)	Limit Level (μg/m3)
AM1	143.6	260
AM2	151.1	260

<u>Noise</u>

The Action and Limit Levels for Noise for the monitoring stations are presented in following table:

Table D-3: Action and Limit Levels for Construction Noise

Time Period & Monitoring Locations	Action Level	Limit Level
NM1		
0700-1900 hours on normal weekdays	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)

M+ Museum Main Works at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix E. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact

Air Quality

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Table E-1: Event and Action Plan for Air Quality

Table L-1. EVel	nt and Action Plan for Air (Action	Quality		
	Action			
Event	ET	IEC	WKCDA	Contractor
Action Level				
1. Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and WKCDA; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor	 Rectify any unacceptable practice; Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and WKCDA; 3. Advise the WKCDA on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and WKCDA; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to WKCDA within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform WKCDA, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the WKCDA on the effectiveness of the proposed remedial measures; Monitor the implementation of 	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

	Action	Action						
Event	ET	IEC	WKCDA	Contractor				
	actions and keep IEC, EPD and WKCDA informed of the results.	remedial measures.						
2. Exceedance for two or more consecutive samples	1. Notify IEC, WKCDA, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and WKCDA to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCDA informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst WKCDA, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the WKCDA accordingly; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the WKCDA until the exceedance is abated.				

Construction Noise

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Table E-2: Event and Action Plan for Construction Noise

	Action						
Event	ET Leader	IEC	WKCDA	Contractor			
Action Level	 Notify WKCDA, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, WKCDA and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. 	1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the WKCDA accordingly; 3. Advise the WKCDA on the effectiveness of the proposed remedial measures.	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. 	Submit noise mitigation proposals to IEC and WKCDA; Implement noise mitigation proposals.			
Limit Level	 Inform IEC, WKCDA, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and WKCDA on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCDA informed of the results; If exceedance stops, cease additional monitoring. 	1. Discuss amongst WKCDA, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the WKCDA accordingly.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and WKCDA within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the WKCDA until the exceedance is abated.			

Landscape and Visual Impact

In case of non-compliance of landscape and visual impacts, procedures in accordance with the Event and Action Plan should be followed:

Table E-3: Event and Action Plan for Landscape and Visual Impact

	Action			
Event	ET Leader	IEC	WKCDA	Contractor
Design Check	 Design check to make sure the design complies with all the proposed mitigation measures in the EIA report; Prepare and submit report. 	 Check report submitted by ET; Recommend remedial design if necessary. 	Undertake remedial design if necessary.	-
Non- conformity on one occasion	 Identify source of non-conformity; Report to IEC and WKCDA; Discuss remedial actions with IEC, WKCDA and Contractor; Monitor remedial actions until rectification has been completed. 	1. Check and verify source of non-conformity; 2. Discuss remedial actions with ET and Contractor; 3. Advise WKCDA on effectiveness of proposed remedial actions; 4. Check implementation of remedial actions.	Notify Contractor; Ensure remedial actions are properly implemented.	 Amend working method as necessary; Rectify damage and undertake necessary replacement and remedial actions.
Repeated non- conformity	1. Identify source of non-conformity; 2. Report to IEC and WKCDA; 3. Increase monitoring frequency; 4. Discuss remedial actions with IEC, WKCDA and Contractor; 5. Monitor remedial actions until rectification has been completed; 6. If non-conformity rectified, reduce monitoring frequency back to normal.	1. Check and verify source of non-conformity; 2. Check Contractor's working method; 3. Discuss remedial actions with ET and Contractor; 4. Advise WKCDA on effectiveness of proposed remedial actions; 5. Supervise implementation of remedial actions.	Notify Contractor; Ensure remedial actions are properly implemented.	1. Amend working method as necessary; 2. Rectify damage and undertake necessary replacement and remedial actions.

M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix F. Monitoring Schedule

NOVEMBER 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2	3	4	5 AM1, AM2 - 24hrTSP, 1hr TSP x3	6	7
8	9	10	11 AM1, AM2 - 24hrTSP, 1hr TSP x3	12	13	14
15	16	17 AM1, AM2 - 24hrTSP, 1hr TSP x3	18	19	20	21
22	23 AM1, AM2 - 24hrTSP, 1hr TSP x3	24	25	26	27 AM1, AM2 - 24hrTSP, 1hr TSP x3	28
29	30					
		Remarks: AM1 - International Commerce Centre (ICC) AM2 - The Harbourside Tower 1 Noise monitoring at NM1(The Harbourside Tower 1) is being suspended. Please refer to Monthly EM&A Report Section 1.4 for det				

DECEMBER 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1	2	3 AM1, AM2 - 24hrTSP, 1hr TSP x3	4	5
6	7	8	9 AM1, AM2 - 24hrTSP, 1hr TSP x3	10	11	12
13	14	15 AM1, AM2 - 24hrTSP, 1hr TSP x3	16	17	18	19
20	21 AM1, AM2 - 24hrTSP, 1hr TSP x3	22	23	24 AM1, AM2 - 24hrTSP, 1hr TSP x3	25	26
27	28	29	30 AM1, AM2 - 24hrTSP, 1hr TSP x3	31		
		Notes: AM1 - International Commerce Centre (ICC) AM2 - The Harbourside Tower 1 Noise monitoring at NM1(The Harbourside Tower 1) is being suspended. Please refer to Monthly EM&A Report Section 1.4 for details.				

M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix G. Calibration Certifications

<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

Location : AM1(ICC)
Calibrated by : K.T.Ho
Date : 16/10/2015

Sampler

Model : TE-5170 Serial Number : S/N 0767

Calibration Orfice and Standard Calibration Relationship

 Serial Number
 : 2454

 Service Date
 : 14 Mar 2015

 Slope (m)
 : 2.09532

 Intercept (b)
 : -0.03812

 Correlation Coefficient(r)
 : 0.99994

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 301

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	10.2	3.186	1.539	60	59.86
2	13 holes	8.4	2.891	1.398	53	52.88
3	10 holes	6.2	2.484	1.204	44	43.90
4	7 holes	4.4	2.093	1.017	36	35.92
5	5 holes	2.6	1.609	0.786	24	23.94

 $Notes: Z = SQRT\{dH(Pa/Pstd)(Tstd/Ta)\}, \ X = Z/m-b \ , Y(Corrected \ Flow) = IC*\{SQRT(Pa/Pstd)(Tstd/Ta)\}$

Sampler Calibration Relationship

Slope(m):47.088 Intercept(b): -12.676 Correlation Coefficient(r): 0.9995

Checked by:		Date: <u>02/11/2015</u>
, -	Magnum Fan	

<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

Location : AM2 (Harbourside)

Calibrated by : K.T.Ho
Date : 17/10/2015

Sampler

 Model
 :
 TE-5170

 Serial Number
 :
 S/N 8919

Calibration Orfice and Standard Calibration Relationship

 Serial Number
 : 2454

 Service Date
 : 14 Mar 2015

 Slope (m)
 : 2.09532

 Intercept (b)
 : -0.03812

Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 301

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.2	3.485	1.681	60	59.86
2	13 holes	9.2	3.026	1.462	52	51.88
3	10 holes	7.2	2.677	1.296	44	43.90
4	7 holes	4.6	2.140	1.039	34	33.92
5	5 holes	2.6	1.609	0.786	24	23.94

 $Notes: Z = SQRT\{dH(Pa/Pstd)(Tstd/Ta)\}, \ X = Z/m-b \ , Y(Corrected \ Flow) = IC*\{SQRT(Pa/Pstd)(Tstd/Ta)\}$

Sampler Calibration Relationship

Magnum Fan

Slope(m): <u>40.493</u>	Intercept(b):-8.037	Correlation Coefficient(r): <u>0.9994</u>
Checked by:	3	Date: 20/10/2015



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: May 28, 2015

Equipment Name : Digital Dust Indicator, Model LD-3B

Code No. : 080000-42

Quantity : 1 unit

Serial No. : 2Z6240

Sensitivity : 0.001 mg/m3

Sensitivity Adjustment : 570CPM

Scale Setting : May 25, 2015

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Kentaro Togo

Overseas Sales Division

TEST CERTIFICATE

CUSTOMER: INNOTECH INSTRUMENTATION CO.LTD.

Report No. 15-0798

SIBATA SCIENTIFIC TECHNOLOGY LTD. DATE 26/May /2015

	APPR	
	APPROVE DY	
	VERIFIED BY	
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	ISSUED BY	

PRODUCT NAME		Digital Dust Indicator
MODEL NUMBER		LD-3B
SERIAL NUMBER	• •	2Z6240
CALIBRATION DATE	* *	25-May-2015

	Good	Synthetic Judgment	
OK	ee times	compared with the maximum value. (The measurement is repeated three times for one minute.)	
	nachine and the value are within 5%	scale setting value of the machine and the difference with minimum value are within 5%	
	e sensitivity adjustment	The maximum value of the sensitivity adjustment	Stability
524 CPM	535 CPM		
994 CPM	on. 1020 CPM	the 3 different concentration.	Measuring
1998 CPM	to the master under 2079 CPM	Count is $\pm 10\%$ accurate to the master under	Dust Concentration
814 CPM	813 CPM		
Instrument	Master	standard calibration particle	Calibration
Reading of this	Reading of	Count is $\pm 2\%$ accurate to the master by the	Sensitivity
OK	ill nomally function	Switch, Display, Wiring will nomally function	Function Test
Judgment		Judging Standard	Testing Category

Equipment Verification Report (TSP)

Equipment Calibrated:

Type:

Laser Dust monitor

Manufacturer:

Sibata LD-3B

Serial No.

2Z6240

Equipment Ref:

Nil

Job Order

HK1520162

Standard Equipment:

Standard Equipment:

Higher Volume Sampler

Location & Location ID:

AUES office (calibration room)

Equipment Ref:

HVS 018

Last Calibration Date:

13 May 2015

Equipment Verification Results:

Testing Date:

22 & 23 June 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr18min	12:45 ~ 15:03	27.9	1003.2	0.010	1171	8.5
2hr25min	15:08 ~ 17:33	27.9	1003.2	0.023	2290	15.7
2hr43min	9:45 ~ 12:28	27.3	1003.9	0.014	1908	11.7

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)

569 (CPM) 574 (CPM)

Linear Regression of Y or X

Slope (K-factor):

0.0014

Correlation Coefficient

0.9863

Date of Issue

24 June 2015

Remarks:

- 1. Strong Correlation (R>0.8)
- Factor 0.0014 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

0.025 0.02 0.015 0.01 y = 0.0014x - 0.0008 $R^2 - 0.9728$ 0.005 10 20

Operator: Donald Kwok

Signature:

24 June 2015

Ben Tam

Signature:

Date:



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

perator	Tisch	Orifice I.D) 	2454 =======	Pa (mm) -	756.92 =======
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4460 1.0300 0.9180 0.8780 0.7240	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.5 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0121 1.0078 1.0057 1.0047 0.9994	0.6999 0.9785 1.0955 1.1443 1.3805	1.4258 2.0163 2.2543 2.3644 2.8515		0.9958 0.9916 0.9895 0.9885 0.9833	0.6886 0.9627 1.0779 1.1258 1.3582	0.8784 1.2422 1.3888 1.4566 1.7568
Qstd slo intercep coeffici v axis =	t (b) = ent (r) =	2.09532 -0.03812 0.99994 	 	Qa slor intercer coeffici	ot (b) =	1.31205 -0.02349 0.99994

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O(Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b\}$

M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015




Appendix H. Graphical Plots of the Monitoring Results

Air Quality Monitoring Result at Station AM1 (1-hour TSP)

			C	Conc. (μg/m	³)	Action	Limit		
Date	Weather Condition	Time	1 st Hour	2 nd Hour	3 rd Hour	Level (μg/m³)	Level (μg/m³)	Min	Max
05-Nov-15	Sunny	10:51 - 15:00	84	89	96	273.7	500		-
11-Nov-15	Fine	10:42 - 15:00	78	70	64	273.7	500		
17-Nov-15	Sunny	10:40 - 15:00	80	85	92	273.7	500	64	96
23-Nov-15	Sunny	10:38 - 15:00	71	64	66	273.7	500		
27-Nov-15	Sunny	8:00 - 11:00	80	87	93	273.7	500		


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (1-hour TSP)



Air Quality Monitoring Result at Station AM2 (1-hour TSP)

			C	Conc. (μg/m	³)	Action	Limit		
Date	Weather Condition	Time	1 st Hour	2 nd Hour	3 rd Hour	Level (μg/m³)	Level (μg/m³)	Min	Max
05-Nov-15	Sunny	11:01 - 15:10	85	90	98	274.2	500		
11-Nov-15	Fine	10:52 - 15:10	79	87	92	274.2	500		
17-Nov-15	Sunny	10:50 - 15:10	114	131	140	274.2	500	76	140
23-Nov-15	Sunny	10:50 - 15:10	84	76	90	274.2	500		
27-Nov-15	Sunny	8:12 - 11:12	82	89	95	274.2	500		


Graphical Presentation of Air Quality Monitoring Result at Station AM2 (1-hour TSP)



Air Quality Monitoring Result at Station AM1 (24-hour TSP)

01-			. 1.	F11	- !!- ! ()		Elapsed Time Reading		-			_			
Sta		Finis			eight (g)			Sampling		w Rate (m³/ı	_ ′ 	Conc.	Weather	Action	Limit
Date	Time	Date	Time	Initial	Final	Initial	Final	Time (hrs)	Initial	Final	Average	(μg/m³)	Condition	Level	Level
05-Nov-15	10:50	06-Nov-15	10:50	2.884	3.0072	18648.38	18672.38	24	1.2	1.2	1.2	71	Sunny	143.6	260
11-Nov-15	10:40	12-Nov-15	10:40	2.8553	2.962	18672.38	18696.38	24	1.2	1.2	1.2	62	Fine	143.6	260
17-Nov-15	10:42	18-Nov-15	10:42	2.8647	2.9911	18696.38	18720.38	24	1.2	1.2	1.2	73	Sunny	143.6	260
23-Nov-15	10:40	24-Nov-15	10:40	2.7915	2.8804	18720.38	18744.38	24	1.2	1.2	1.2	51	Sunny	143.6	260
27-Nov-15	08:02	28-Nov-15	08:02	2.7838	2.8711	18744.38	18768.38	24	1.2	1.2	1.2	51	Sunny	143.6	260


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (24-hour TSP)



Air Quality Monitoring Result at Station AM2 (24-hour TSP)

Sta	rt	Finis	sh	Filter W	eight (g)		d Time ding	Sampling	Flov	v Rate (m³/	min)	Conc.	Weather	Action	Limit
Date	Time	Date	Time	Initial	Final	Initial	Final	Time (hrs)	Initial	Final	Average	(μg/m³)	Condition	Level	Level
05-Nov-15	11:05	06-Nov-15	11:05	2.8543	2.9984	14351.57	14375.57	24	1.24	1.24	1.24	81	Sunny	151.1	260
11-Nov-15	10:55	12-Nov-15	10:55	2.8176	2.9529	14375.57	14399.57	24	1.24	1.24	1.24	76	Fine	151.1	260
17-Nov-15	10:52	18-Nov-15	10:52	2.8186	2.9911	14399.57	14423.57	24	1.24	1.24	1.24	97	Sunny	151.1	260
23-Nov-15	10:54	24-Nov-15	10:54	2.78	2.881	14423.57	14447.57	24	2.24	1.24	1.74	57	Sunny	151.1	260
27-Nov-15	08:15	28-Nov-15	08:15	2.7697	2.9479	14447.57	14471.57	24	1.24	1.24	1.24	100	Sunny	151.1	260

Graphical Presentation of Air Quality Monitoring Result at Station AM2 (24-hour TSP)




M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015




Appendix I. Meteorological Data Extracted from Hong Kong Observatory


Table I-1: Extract of Meteorological Observations for King's Park Automatic Weather Station, November 2015





Pressure:




Wind Direction:









Pressure:




Wind Direction:








Pressure:



Wind Direction:










Pressure:



Wind Direction:









Pressure:



Wind Direction:





M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix J. Waste Flow table

Table J-1: Monthly Waste Flow Table

	,	Actual Quantities	of Inert C&D N	/laterials (tonnes	5)		Ad	ctual Quantities	of Non-inert C8	D Waste (tonne	es)
	(a)	(b)	(c)	(d)	(e)	1 [(f)	(g)	(h)	(i)	(j)
	Total inert	Hard rock and	Reused in	Reused in	Disposed to		Recycled	Reused /	Chemical	Other e.g.	Total non-inert
Manada	C&D material	broken	contract	other projects	public fill		scrap metal	recycled	waste	general refuse	
Month	generated	concrete						timber		(landfill)	generated
	(a) = (b) + (c)										(j) = (f) + (g) +
	+ (d) + (e)										(h) + (i)
Nov 2015	46,607.4	0.0	0.0	8,240.0	38,367.4][76.2	0.0	0.0	67.6	143.8
Dec 2015											
Jan 2016											
Feb 2016											
Mar 2016											
Apr 2016											
May 2016											
Jun 2016											
Jul 2016											
Aug 2016											
Sep 2016											
Oct 2016] [
Nov 2016][
Dec 2016						Ш					
Total	46,607.4	0.0	0.0	8,240.0	38,367.4	П	76.2	0.0	0.0	67.6	143.8

Note: 11,454.97 ton and 26,912.45 ton of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 respectively.

M+ Museum Main Works at West Kowloon Cultural District Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix K. Environmental Mitigation Measures – Implementation Status

Table K-1: Environmental Mitigation Measures Implementation Status

EM&A Ref.	Recommendation Measures	Implementation Stage
Air Quality I	mpact (Construction)	
2.1	General Dust Control Measures	
	Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)	✓
2.1	Best Practice For Dust Control	
	The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:	
	Good Site Management	
	Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or byproducts should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning.	Rem
	Disturbed Parts of the Roads	
	 Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or 	✓
	 Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 	✓
	Exposed Earth	
	Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.	N/A
	Loading, Unloading or Transfer of Dusty Materials	

EM&A Ref.	Recommendation Measures	Implementation Stage
	All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.	✓
	Debris Handling	
	Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.	✓
	■ Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.	✓
	Transport of Dusty Materials	•
	Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.	✓
	Wheel washing	
	Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.	✓
	Use of vehicles	✓
	The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.	
	Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.	✓
	Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.	✓
	Site hoarding	
	Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	✓
2.1	Best Practicable Means for Cement Works (Concrete Batching Plant)	
	The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include:	
	Exhaust from Dust Arrestment Plant	
	■ Wherever possible the final discharge point from particulate matter arrestment plant, where is not	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage
	necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection	
	Emission Limits	
	 All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke 	N/A
	Engineering Design/Technical Requirements	
	 As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions 	N/A
Noise Impac	et (Construction)	
3.1	Good Site Practice Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:	
	 only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works; 	✓
	 machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum; 	✓
	plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs;	✓
	mobile plant should be sited as far away from NSRs as possible; and	✓
	 material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities. 	✓
3.1	Adoption of Quieter PME	
	The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in Table 4.26 in the EIA report. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.	N/A
3.1	Use of Movable Noise Barriers Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked.	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage
3.1	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No.9/2010.	N/A
3.1	Use of Noise Insulating Fabric Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.	N/A
3.1	Scheduling of Construction Works outside School Examination Periods During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.	N/A
Water Qualit	y Impact (Construction)	
4.1	Construction site runoff and drainage The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:	
	At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCDA's Contractor prior to the commencement of construction;	Rem
	Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCDA's Contractor prior to the commencement of construction.	✓
	All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	✓
	 Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of 	✓

EM&A Ref.	Recommendation Measures trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.	Implementation Stage
	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	✓
	 Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 	✓
	Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.	✓
	Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	✓
	Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.	N/A
	Barging facilities and activities	
	Recommendations for good site practices during operation of the proposed barging point include:	
	All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;	N/A
	 Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; 	N/A N/A
	All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of	IN/A

EM&A Ref.	Recommendation Measures	Implementation Stage
-INIXA NEI.	material: and	,
	 Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site. 	N/A
1.1	Sewage effluent from construction workforce	
	Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	√
4.1	General construction activities	
	 Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used. 	✓
	Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.	✓
Waste Mana	gement Implications (Construction)	
6.1	Good Site Practices	
	Recommendations for good site practices during the construction activities include:	
	 Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 	✓
	 Training of site personnel in proper waste management and chemical handling procedures 	✓
	 Provision of sufficient waste disposal points and regular collection of waste 	✓
	 Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 	✓
	 Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public roads 	✓
	 Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&D materials is not anticipated 	✓
6.1	Waste Reduction Measures	

EM&A Ref.	Recommendation Measures	Implementation Stage
	Recommendations to achieve waste reduction include:	
	 Sort inert C&D material to recover any recyclable portions such as metals 	✓
	 Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal 	✓
	 Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force 	✓
	 Proper site practices to minimise the potential for damage or contamination of inert C&D materials 	
	 Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste 	√
5.1	Inert and Non-inert C&D Materials	
	In order to minimise impacts resulting from collection and transportation of inert C&D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.	N/A
	 The surplus inert C&D material will be disposed of at the Government's PFRFs for beneficial use by other projects in Hong Kong. 	✓
	Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD.	✓
	 The C&D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site. 	✓
	• In order to monitor the disposal of inert and non-inert C&D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No.6/2010 for Trip Ticket System for Disposal of Construction & Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and	✓

EM&A Ref.	Recommendation Measures	Implementation Stage
	If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the "Code of Practice on the Packaging Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Rem
	Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended.	Rem
6.1	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separated from inert C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	✓
Land Contai	mination (Construction)	
7.1	The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials.	
	The following measures are proposed for excavation and transportation of contaminated material:	
	 To minimize the chance for construction workers to come into contact with any contaminated materials, bulk earth-moving excavation equipment should be employed; 	N/A
	 Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site; 	N/A
	 Stockpiling of contaminated excavated materials on site should be avoided as far as possible; 	N/A
	 The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was 	

EM&A Ref.	Recommendation Measures	Implementation Stage
LWA Nei.	carried out:	N/A
	 Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust 	14/71
	emissions and/or release of contaminated wastewater;	N/A
	 Truck bodies and tailgates should be sealed to stop any discharge; 	N/A
	 Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping; 	N/A
	 Speed control for trucks carrying contaminated materials should be exercised; 	N/A
	Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap	N/A N/A
	354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 354) and obtain all necessary permits where required; and	IN/A
	 Maintain records of waste generation and disposal quantities and disposal arrangements. 	
		N/A
Ecological I	mpact (Construction)	
	No mitigation measure is required.	
Landscape a	and Visual Impact (Construction)	
Table 9.1 (CM1)	Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006.	N/A
Table 9.1	Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree,	N/A
(CM2)	shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.	
Table 9.1 (CM3)	Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.	N/A
Table 9.1 (CM4)	Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to maximize the green coverage and soften the hard architectural and engineering structures and facilities.	N/A
Table 9.1 (CM5)	Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.	N/A
Table 9.1	Sensitive streetscape design should be incorporated along all new roads and streets.	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage
(CM6)		
Table 9.1 (CM7)	Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.	N/A
Table 9.1 (CM8)	Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.	N/A
Table 9.1 (CM9)	Minimize the structure of marine facilities to built on the seabed and foreshore in order to minimize the affected extent to the waterbody	N/A
Table 9.2 (MCP1)	Use of decorative screen hoarding/boards	✓
Table 9.2 (MCP2)	Early introduction of landscape treatments	N/A
Table 9.2 (MCP3)	Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.	N/A
Table 9.2 (MCP4)	Control of night time lighting	✓
Table 9.2 (MCP5)	Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures.	N/A

N/A - Not Applicable
✓ - Implemented

Obs - Observed Rem - Reminder

M+ Museum Main Works at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for November 2015



Appendix L. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction works (i.e. 31 October 2015) to the end of the reporting month and are summarized in the **Table L-1** below.

Table L-1: Statistics for complaints, notifications of summons and successful prosecutions

Reporting Period		Cumulative Statistic	s
	Complaints	Notifications of summons	Successful prosecutions
This reporting month	0	0	0
From 31 October 2015 to end of the reporting month	0	0	0