


**Contract No. DC/2009/23**  
**HATS Stage 2A – Upgrading of Preliminary  
Treatment Works at  
North Point, Wan Chai East and Central**

**Quarterly Environmental  
Monitoring and Audit Report  
November 2016 to January 2017**

(Version 1.0)

Certified By	 <hr/> <p>(Environmental Team Leader)</p>
--------------	--

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

CE/Harbour Area Treatment Scheme  
Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme Division  
5/F, Western Magistracy  
2A Pokfulam Road, Hong Kong

**Attn: Mr. Danny Tang**

**Agreement No. CE 8/2009(EP) Harbour Area Treatment Scheme Stage 2A  
Independent Environmental Checker for Construction Phase – Investigation**

**Our Reference**  
GCB/AFK/DC/bw/  
261332/22.01/L-1189

**Contract No. DC/2009/23 – Upgrading of Preliminary Treatment Works at  
North Point, Wan Chai East and Central**

20/F AIA Kowloon Tower  
Landmark East  
100 How Ming Street  
Kwun Tong  
Kowloon  
Hong Kong

**Submission of 24<sup>th</sup> Quarterly EM&A Report for November 2016 to January  
2017 (Version 1.0)**

T +852 2828 5757  
F +852 2827 1823  
mottmac.hk

28 April 2017  
**By Post**

Dear Sir,

We refer to the captioned Quarterly EM&A Report for November 2016 to January 2017 (version 1.0) received on 27 April 2017 and confirm that we have no comment.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED



Dr. Anne Kerr  
Independent Environmental Checker  
T +852 2828 5757  
anne.kerr@mottmac.com

C.C.		
Ove Arup & Partners HK Ltd.	Mr. Ted Y F Tang	Fax: 2370 4377
Leader & JEC JV	Mr. Vincent Chan	By email
Cinotech Consultants Ltd.	Dr Priscilla Choy	By email

# TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring Works .....	2
Environmental Licenses and Permits .....	3
Environmental Mitigation Implementation Schedule .....	3
Key Information in the Reporting Quarter .....	3
Summary of Complaints and Prosecutions .....	4
Future Key Issues: .....	5
<b>1. INTRODUCTION .....</b>	<b>6</b>
Background .....	6
Project Organizations .....	6
Construction Programme .....	7
Summary of EM&A Requirements .....	8
<b>2. AIR QUALITY .....</b>	<b>9</b>
Monitoring Requirements .....	9
Monitoring Locations .....	9
Monitoring Equipment .....	9
Monitoring Parameters, Frequency and Duration .....	9
Monitoring Methodology and QA/QC Procedure .....	10
Results and Observations .....	10
<b>3 NOISE.....</b>	<b>12</b>
Monitoring Requirements .....	12
Monitoring Locations .....	12
Monitoring Equipment .....	12
Monitoring Parameters, Frequency and Duration .....	12
Monitoring Methodology and QA/QC Procedures .....	13
Results and Observations .....	13
<b>4 ENVIRONMENTAL AUDIT .....</b>	<b>15</b>
Site Audits .....	15
Review of Environmental Monitoring Procedures .....	15
Status of Environmental Licensing and Permitting .....	15
Status of Waste Management .....	17
Implementation Status of Event Action Plans .....	20
Summary of Complaints and Prosecutions .....	20
<b>5. FUTURE KEY ISSUES .....</b>	<b>22</b>
Key Issues for the Coming Months .....	22
Construction Program for the Coming Months .....	22
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>23</b>
Conclusions .....	23
Recommendations .....	23

## **LIST OF TABLES**

Table I	Summary Table for Non-compliance Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour and 24-hour TSP Monitoring Result in Reporting Quarter
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of the Noise Monitoring Results in Reporting Quarter
Table 3.5	Summary of Restricted Hours Noise Monitoring Results in Reporting Quarter
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Summary of Waste Generated in Reporting Quarter
Table 4.3	Observations and Recommendations of Site Audit

## **LIST OF FIGURES**

Figure 1	General Location Plan of the Project and Locations of Air Quality and Noise Monitoring Stations
Figure 2	ET Organization Chart

## **LIST OF APPENDICES**

A	Action and Limit Levels for Air Quality and Noise
B	Summary of Exceedance
C	Graphical Presentations of 1-hour and 24-hour TSP Monitoring Results
D	Graphical Presentations of Noise Monitoring Results
E	Summary of Amount of Waste Generated
F	Event Action Plans
G	Environmental Mitigation Implementation Schedule (EMIS)
H	Complaint Log
I	Construction Programme

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
HATS 2A	Harbour Area Treatment Scheme Stage 2A

---

## EXECUTIVE SUMMARY

### Introduction

1. This is the 24<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DC/2009/23 “HATS Stage 2A – Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central” (The Project) which documents the key information of EM&A and environmental monitoring works by Contract DC/2009/23 HATS Stage 2A with the Environmental Permit (Permit No. EP-322/2008/G).
2. The site activities undertaken for in the reporting quarter included:

November 2016:

Wan Chai East PTW:

- Construction of road and drainage;
- Construction of curtain wall;
- Construction of boundary wall.

North Point PTW

- Operation and maintain of the new FSGT Building;
- Construction of boundary wall;
- Laying of Twin DN400 D.I. Pipes;
- Construction of seawater pumping station.

Central PTW

- Operation and maintain of the new FSGT Building;
- Construction of curtain wall;
- Installation of multi-part cover to flume channel;
- External wall finishing work;
- Construction of boundary wall.

December 2016:

Wan Chai East PTW:

- Sewage Pump replacement work;
- Construction of road and drainage;
- Steel frame construction for upgrading the DO unit at the inlet pumping station;
- Construction of boundary wall.

North Point PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Construction of Manholes and Laying Associated Pipes near FSGT Building;
- Construction of Manhole FM1 and Sewage Pipes behind DO Building;
- Construction of Boundary Wall bedside King's Road Playground;
- Construction of Grasscrete;
- Installation of Green Roof.

Central PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Installation of Access Link Bridge;
- Construction of road and drainage;
- Construction of boundary wall.

January 2017:

Wan Chai East PTW:

- Sewage Pump replacement work;
- Construction of road and drainage;
- Steel frame construction for upgrading the DO unit at the inlet pumping station;
- Construction of boundary wall.

North Point PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Construction of Manholes and Laying Associated Pipes near FSGT Building;
- Construction of Manhole FM1 and Sewage Pipes behind DO Building;
- Construction of Boundary Wall bedside King's Road Playground;
- Construction of Grasscrete;
- Installation of Green Roof.

Central PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Installation of Access Link Bridge;
- Construction of road and drainage;
- Construction of boundary wall.

**Environmental Monitoring Works**

3. The environmental monitoring works of the Project was conducted by the ET for the Contract: DC/2009/23 under HATS 2A with same Environmental Permit and in accordance with the EM&A Manual. The monitoring results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Since the monitoring of air quality monitoring station at Chan's Creative School (AM1), Hong Kong & Islands Regional Office, WSD (AM2), Wan Chai East PTW (AM3), a location next to Sheung Wan Fire Station (AM4\_2); and noise monitoring station at Chan's Creative School (NM1), Hyde Building (NM2) and Goldfield Building (NM3) would be handover to Contract No. DC/2009/23 from Contract No. DC/2007/23 in October 2015. The air quality and noise monitoring stations would be set up by Cinotech Consultants Limited (ET for Contract No. DC/2009/23 for HATS 2A) to monitor the air quality and noise in the vicinity of the sensitive receivers starting from October 2015. The environmental monitoring schedule for the next reporting month is shown in **Appendix B** of Monthly EM&A Report for this project.
5. Summary of the non-compliance of the reporting quarter is tabulated in **Table I**.

**Table I Summary Table for Non-compliance Recorded in the Reporting Quarter**

Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
		Action Level	Limit Level	Action Level	Limit Level	
AM1	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A
AM2	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A
AM3	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A
AM4_2	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A

NM1	Noise	0	3	0	0	N/A
NM2	Noise	0	8	0	0	N/A
NM3	Noise	0	3	0	0	N/A

Note: Since the site area where air monitoring station AM4 was located had to be returned to DSD for another Works Contract, AM4 was relocated to AM4\_2 on 24 September 2012.

#### *1-hour TSP Monitoring*

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.

#### *24-hour TSP Monitoring*

7. All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.

#### *Construction Noise*

8. All Construction Noise monitoring was conducted as scheduled in the reporting quarter. No Action Level exceedance was recorded, while three non-project related Limit Level exceedance were recorded during the daytime noise monitoring on 12<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup> November 2016, 12<sup>th</sup> December 2016 by the ET of this Project at NM1; eight non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 6<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup>, 14<sup>th</sup> & 30<sup>th</sup> November 2016, 4<sup>th</sup> & 29<sup>th</sup> December 2016, 1<sup>st</sup> & 10<sup>th</sup> January 2017 by the ET of this Project at NM2; and three non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 8<sup>th</sup> & 14<sup>th</sup> November 2016, 29<sup>th</sup> December 2016 by the ET of this Project at NM3. No construction plants was operated and no works was performed by contract DC/2009/23 during these periods of exceedance. Details of the exceedance could be referred to **Appendix B** of this report and Appendix G & H of the monthly reports for this project.

### **Environmental Licenses and Permits**

9. Licenses/Permits granted to the Project include the Environmental Permit (EP) and Registered as a Chemical Waste Producer for North Point, Wan Chai East and Central PTWs sites; water discharge licenses of North Point, Wan Chai East and Central PTWs; also Construction Noise Permit for construction works at Wan Chai East PTW and Central PTW.

### **Environmental Mitigation Implementation Schedule**

10. According to the EIA Report Section 3.74, 4.56, 6.384, 9.154 and 13.44, air quality, noise, water quality, waste management and landscape and visual would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix G**.

### **Key Information in the Reporting Quarter**



11. Summary of key information in the reporting quarter is tabulated in **Table II**.

**Table II Summary Table for Key Information in the Reporting Quarter**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Status of submissions under EP covering the reporting quarter	3	Monthly Environmental Monitoring and Audit Report for November 2016, December 2016 and January 2017	Submitted to EPD	No Comment	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

**Summary of Complaints and Prosecutions**

12. No environmentally related summons, prosecutions or complaints were received for the Project in the reporting quarter.
13. There were no environmentally related summons, prosecutions or complaints were received since the commencement of the Project. The Complaint Log is presented in **Appendix H**.

**Future Key Issues:**

## 14. Major site activities for the coming two months include:

Wan Chai East PTW:

- Construction of road and drainage;
- Construction of boundary wall.

North Point PTW

- Operation and maintain of the new FSGT Building;
- Construction of boundary wall;
- Construction of Sea water pumping station;
- Construction of Manholes and Laying Associated Pipes near FSGT Building;
- Construction of Manhole FM1 and Sewage Pipes behind DO Building;
- Construction of Boundary Wall beside King's Road Playground;
- Construction of Grasscrete;
- Installation of Green Roof.

Central PTW

- Operation and maintain of the new FSGT Building;
- Construction of boundary wall;
- External wall finishing work;
- Installation of Access Link Bridge;
- Construction Road & Drainage.

## 15. The environmental concerns in coming months are mainly dust emission in the dry season. Other concerns including noise generated from construction works; dust emission due to strong wind erosion and vehicle movements, and inappropriate storage of construction equipment within the tree protective zones.

## 1. INTRODUCTION

### Background

- 1.1 The Project ‘HATS Stage 2A - Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central with Contract No: DC/2009/23’ mainly comprises the following major works:
- Decommissioning, demolition and removal of existing structures and buildings, including the associated E&M works;
  - Relocation of sewers, control room, workshop equipment and the associated E&M works; and
  - Construction of new buildings and structures.
- 1.2 The general location plan of the Project is shown in **Figure 1**.
- 1.3 The Project is under Harbour Area Treatment Scheme (HATS) Stage 2A and is a designated project (Register No. : AEIAR-121/2008). The environmental permit: (Permit No. EP-322/2008/G) which was issued on 9<sup>th</sup> May 2014 to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.4 Leader and JEC Joint Venture (hereafter called the LJJV) was commissioned by the DSD to undertake the construction of the Contract No. DC/2009/23 “Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central”. The date of commencement of construction of the Project is 14<sup>th</sup> February 2011.
- 1.5 Cinotech Consultants Limited was commissioned by LJJV to undertake the Environmental Monitoring and Audit (EM&A) works for the project and was appointed as the Environmental Team (ET) of the Project under Condition 2.1 of the EP.
- 1.6 This is the 24<sup>th</sup> quarterly EM&A report summarizing the EM&A works conducted for the Project from November 2016 to January 2017.

### Project Organizations

- 1.7 The contacts of the Project are shown in **Table 1.1** and the organization chart of ET for Contract is shown in **Figure 2**.

**Table 1.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.
Drainage Services Department	Project Proponent	Mr. Vincent Y.K. Wong	Senior Engineer 2	2159 3406
Ove Arup & Partners Hong Kong Ltd	Engineer’s Representative	Mr. Ted Tang	Principal Resident Engineer	2370 4311
	Coordinator	Ms. Natalie Kwok	Resident Engineer	6794 8844
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
		Ms. Janet Wai	Project Coordinator & Audit Team Leader	2157 2078

Party	Role	Name	Position	Phone No.
Mott MacDonald	Independent Environmental Checker	Dr. Anne Kerr	Independent Environmental Checker	28285757
Leader and JEC Joint Venture	Contractor	Mr. Kelvin Cheung	Site Agent	9650 9410
		Mr. Cyrus Chan	Environmental Officer	9650 9410
		General Enquiry Hotline of Contract DC/2009/23		9755 3112

## Construction Programme

1.8 The site activities undertaken in the reporting quarter included:

November 2016:

### Wan Chai East PTW:

- Construction of road and drainage;
- Construction of curtain wall;
- Construction of boundary wall.

### North Point PTW

- Operation and maintain of the new FSGT Building;
- Construction of boundary wall;
- Laying of Twin DN400 D.I. Pipes;
- Construction of seawater pumping station.

### Central PTW

- Operation and maintain of the new FSGT Building;
- Construction of curtain wall;
- Installation of multi-part cover to flume channel;
- External wall finishing work;
- Construction of boundary wall.

December 2016:

### Wan Chai East PTW:

- Sewage Pump replacement work;
- Construction of road and drainage;
- Steel frame construction for upgrading the DO unit at the inlet pumping station;
- Construction of boundary wall.

### North Point PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Construction of Manholes and Laying Associated Pipes near FSGT Building;
- Construction of Manhole FM1 and Sewage Pipes behind DO Building;
- Construction of Boundary Wall bedside King's Road Playground;
- Construction of Grasscrete;
- Installation of Green Roof.

### Central PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Installation of Access Link Bridge;
- Construction of road and drainage;
- Construction of boundary wall.

January 2017:

### Wan Chai East PTW:

- Sewage Pump replacement work;
- Construction of road and drainage;
- Steel frame construction for upgrading the DO unit at the inlet pumping station;
- Construction of boundary wall.

#### North Point PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Construction of Manholes and Laying Associated Pipes near FSGT Building;
- Construction of Manhole FM1 and Sewage Pipes behind DO Building;
- Construction of Boundary Wall bedside King's Road Playground;
- Construction of Grasscrete;
- Installation of Green Roof.

#### Central PTW

- Interim Operation for North Point PTW - Fine Screen & Grit Trap Building;
- Installation of Access Link Bridge;
- Construction of road and drainage;
- Construction of boundary wall.

### **Summary of EM&A Requirements**

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely dust, noise levels, and audit works conducted for the Project from November 2016 to January 2017. For the methodology and QA/QC procedures of the monitoring parameters, please refer to the monthly reports for this project.

## 2. AIR QUALITY

### Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2 Four designated monitoring stations, AM1, AM2, AM3 and AM4 were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 1**.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Station	Monitored by	Location of Measurement
AM1	DC/2009/23	Chan's Creative School
AM2		Hong Kong & Islands Regional Office, WSD
AM3		Wan Chai East PTW
AM4_2		A Location next to Sheung Wan Fire Station

Note: Since the site area where air monitoring station AM4 was located had to be returned to DSD for another Works Contract, AM4 was relocated to AM4\_2 on 24 September 2012.

### Monitoring Equipment

- 2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme in the reporting quarter. Copies of calibration certificates can be found in the relevant monthly reports of this project.

**Table 2.2 Air Quality Monitoring Equipment**

Monitoring Station	Model and Make		
	HVS Sampler	Laser Dust Meter	Calibrator
AM1	GMWS 2310	Sibata; Model no. LD-3 & LD-3B; Hal Technology; Model no. Hal-HPC300	Tisch Environmental, Inc.; Model no. TE-5025A
AM2	HVS, Model		
AM3	GS-2310-105;		
AM4_2	Tisch Environmental, Inc.; Model no. TE-5170		

Note: Since the site area where air monitoring station AM4 was located had to be returned to DSD for another Works Contract, AM4 was relocated to AM4\_2 on 24 September 2012.

### Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period.

**Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Period	Frequency
All monitoring locations	1-hour TSP	0700-1900 hrs	3 times/ every 6 days
	24-hour TSP	0000-2400 hrs	once in every 6 days

**Monitoring Methodology and QA/QC Procedure**

2.5 The monitoring methodology and QA/QC procedures are presented in the relevant monthly report for this project.

**Results and Observations**

2.6 **Table 2.4** summarizes the monitoring results at AM1, AM2, AM3 and AM4\_2 in reporting quarter.

**Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Result in Reporting Quarter**

Reporting Month	Air Quality Monitoring Station	Average $\mu\text{g}/\text{m}^3$	Range $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
<b>1 hour TSP</b>					
November 2016	AM1	119	42 – 283	340	500
	AM2	120	45 – 273	352	
	AM3	128	54 – 211	355	
	AM4_2	120	37 – 195	393	
December 2016	AM1	151	109 – 208	340	
	AM2	145	107 – 188	352	
	AM3	143	100 – 187	355	
	AM4_2	164	118 – 225	393	
January 2017	AM1	155	25 – 242	340	
	AM2	154	25 – 226	352	
	AM3	152	29 – 254	355	
	AM4_2	168	32 – 261	393	
<b>24 hours TSP</b>					
November 2016	AM1	49	36 – 57	185	260
	AM2	86	27 – 108	182	
	AM3	116	100 – 146	181	
	AM4_2	149	90 – 187	211	
December 2016	AM1	85	49 – 160	185	
	AM2	127	89 – 149	182	
	AM3	120	100 – 138	181	
	AM4_2	123	110 – 143	211	
January 2017	AM1	65	43 – 89	185	
	AM2	125	74 – 157	182	
	AM3	134	101 – 159	181	
	AM4_2	140	89 – 159	211	

- 2.7 All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.
- 2.8 All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.
- 2.9 Graphical presentation of Air Quality Monitoring in the reporting quarter is shown in **Appendix C**.
- 2.10 According to field observations during site inspection, the identified dust sources at the monitoring stations were mainly from loading of material, vehicles movement and construction works in site.



**3 NOISE**

**Monitoring Requirements**

3.1 Three noise monitoring stations, namely NM1, NM2 and NM3 were designated in the EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

**Monitoring Locations**

3.2 Noise monitoring was conducted at three designated monitoring stations as listed in **Table 3.1**.

**Table 3.1 Location of Noise Monitoring Stations**

Monitoring Station	Monitored By	Location of Measurement
NM1	DC/2009/23	Chan's Creative School
NM2		Hyde Building
NM3		Goldfield Building

**Monitoring Equipment**

3.3 **Table 3.2** summarizes the noise monitoring equipments used in the reporting quarter. Copies of calibration certificates can be found in the relevant monthly reports of this project.

**Table 3.2 Noise Monitoring Equipment**

Monitoring Station	Model and Make	
	Sound Level Meter	Calibrator
NM1	SVAN 955; SVAN 957	SV30A; B&K 4231
NM2		
NM3		

**Monitoring Parameters, Frequency and Duration**

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency
NM1	$L_{eq}(30 \text{ min.})$ dB(A)	0700-1900 hrs. on weekdays	Once per week
	$L_{eq}(5 \text{ min.})$ dB(A)	Restricted hours (1900-2300 on all days and 0700-2300 on general holidays and Sundays)	

NM2 NM3	$L_{eq}(30 \text{ min.})$ dB(A)	0700-1900 hrs. on weekdays	
------------	------------------------------------	----------------------------	--

**Monitoring Methodology and QA/QC Procedures**

3.5 The monitoring methodology and QA/QC procedure could be referring to the monthly reports for this project.

**Results and Observations**

3.6 **Table 3.4** summarizes the monitoring results at NM1, NM2 and NM3 in reporting quarter.

**Table 3.4 Summary of the Noise Monitoring Results in Reporting Quarter**

For the time period 0700-1900 hrs. on weekdays			
	Monitoring Station	Range, dB(A) $L_{eq}(30 \text{ min.})$	Limit Level ,dB(A) $L_{eq}(30 \text{ min.})$
November 2016	NM1	67 – 69	70.0 */69.0**
	NM2	70 – 73	75.0
	NM3	74 – 76	
December 2016	NM1	67 – 70	70.0 */69.0**
	NM2	73 – 75	75.0
	NM3	71 – 76	
January 2017	NM1	63 – 70	70.0 */69.0**
	NM2	65 – 73	75.0
	NM3	68 – 74	

\* 70 dB(A) was adopted as the Limit Level during school normal teaching period in the reporting period.

\*\* 69 dB(A) was adopted as the Limit Level during the examination period at NM1 because of the Baseline Monitoring Report, the average LAeq,30min measured at NM1 between 0700 and 1900 hours is 69.0 dB(A), exceeded the Limit Level of daytime construction noise during the examination periods (65 dB(A)).

3.7 **Table 3.5** summarizes the restricted hours noise monitoring results at NM1 and NM2 in reporting quarter.

**Table 3.5 Summary of Restricted Hours Noise Monitoring Results in Reporting Quarter**

Restricted hours (1900-2300 on all days and 0700-2300 on general holidays and Sundays)			
	Monitoring Station	Range, dB(A) $L_{eq}(30 \text{ min.})$	Limit Level ,dB(A) $L_{eq}(5 \text{ min.})$
November 2016	NM1	64 – 71	70.0 *
	NM2	68 – 75	
December 2016	NM1	67 – 73	70.0 *
	NM2	68 – 71	
January 2017	NM1	68 – 68 <sup>(1)</sup>	70.0 *
	NM2	69 – 72 <sup>(1)</sup>	

Note: No class was held at the school during all the measurement period

<sup>(1)</sup> According to the notification from ET of Contract No. DC/2007/23 on 13<sup>th</sup> January 2017,

- no more construction works during restricted hours are carried out under Contract No. DC/2007/23, and also, no construction works for the Contract No. DC/2009/23 was carried out during the restricted hours noise monitoring at North Point PTW and Wan Chai East PTW, so the noise monitoring during restricted hours was suspended from 14<sup>th</sup> January 2017. \* 70dB (A) was adopted as the Limit Level during restricted hours in the reporting period.
- 3.8 The construction noise monitoring at the designated locations was conducted by the ET of Contract DC/2009/23 as scheduled in the reporting quarter. The monitoring results could be referring to Appendix F of the monthly reports for this project.
- 3.9 Excavation works were conducted during day time at North Point PTW and Central PTW. No construction work was conducted during the restricted hours under the Project in the reporting quarter.
- 3.10 No Action Level exceedance was recorded, while three non-project related Limit Level exceedance were recorded during the daytime noise monitoring on 12<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup> November 2016, 12<sup>th</sup> December 2016 by the ET of this Project at NM1; eight non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 6<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup>, 14<sup>th</sup> & 30<sup>th</sup> November 2016, 4<sup>th</sup> & 29<sup>th</sup> December 2016, 1<sup>st</sup> & 10<sup>th</sup> January 2017 by the ET of this Project at NM2; and three non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 8<sup>th</sup> & 14<sup>th</sup> November 2016, 29<sup>th</sup> December 2016 by the ET of this Project at NM3. No construction plants was operated and no works was performed by contract DC/2009/23 during these periods of exceedance. Details of the exceedance could be referred to **Appendix B** of this report and Appendix H of the monthly reports for this project.
- 3.11 Graphical presentation of Noise monitoring in the reporting quarter is shown in **Appendix D**.
- 3.12 The major noise sources identified at the designated noise monitoring stations were traffic noise and construction activities.

**4 ENVIRONMENTAL AUDIT****Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.2 13 Environmental site audits were conducted by ET and 3 IEC audits were conducted in the reporting quarter for the project. No non-compliance was observed during the site audits.
- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of landscape and visual mitigation measures are being properly carried out in the reporting quarter in accordance to section 14.1 of the EM&A Manual. No non-compliance was observed during the site inspections.

**Review of Environmental Monitoring Procedures**

- 4.4 The monitoring works conducted by the monitoring team of this project. The monitoring procedures were reviewed by its ET.

**Status of Environmental Licensing and Permitting**

- 4.5 All permits/licenses obtained for the Contract DC/2009/23 are summarized in **Table 4.1**.  
**Table 4.1 Summary of Environmental Licensing and Permit Status for Contract DC/2009/23**

Ref. No.	Valid Period		Details	Status
	From	To		
<b>Water Discharge License</b>				
WT000254 00-2016	1/9/2016	30/9/2021	Location: North Point PTW	Valid
WT000254 14-2016	1/9/2016	30/9/2021	Location: Central PTW	
<b>Registered Chemical Waste Producer</b>				
5213-153- L2743-01	15/02/2011	N/A	Location: North Point PTW	Valid
5213-115- L2737-01	26/01/2011	N/A	Location: Wan Chai East PTW	
5213-134- L2745-01	16/02/2011	N/A	Location: Central PTW	
<b>Construction Noise Permit</b>				
GW- RS0516-13	29/5/2013	28/11/2013	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at North Point Preliminary Treatment Works Plant House, Man Hong Street, North Point, Hong Kong	Expiry
GW- RS0906-13	23/8/2013	22/11/2013	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying	Expiry

Ref. No.	Valid Period		Details	Status
	From	To		
			out construction work other than percussive piling and/or the carrying out of prescribed construction work at North Point Preliminary Treatment Works Plant House, Man Hong Street, North Point, Hong Kong	
GW-RS1387-13	5/12/2013	21/5/2014	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at North Point Preliminary Treatment Works Plant House, Man Hong Street, North Point, Hong Kong	Expiry
GW-RS0424-14	5/5/2014	5/7/2014	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at North Point Preliminary Treatment Works Plant House, Man Hong Street, North Point, Hong Kong	Expiry
GW-RS0643-14	3/7/2014	30/9/2014	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at Wan Chai East Preliminary Treatment Works, Wan Chai, Hong Kong	Expiry
GW-RS1078-14	10/10/2014	9/4/2015	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at Wan Chai East Preliminary Treatment Works, Wan Chai, Hong Kong	Expiry
GW-RS0179-15	25/2/2015	23/5/2015	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at Central Preliminary Treatment Works, Western Fire Services Street, Hong Kong	Expiry
GW-RS0484-15	8/5/2015	3/8/2015	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at Wan Chai East Preliminary Treatment	Expiry

Ref. No.	Valid Period		Details	Status
	From	To		
			Works, Wan Chai, Hong Kong	
GW- RS0567-15	26/5/2015	23/11/2015	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at Central Preliminary Treatment Works, Western Fire Services Street, Hong Kong	Expiry
GW- RS1284-16	19/12/2016	13/06/2017	Construction Noise Permit for the use of Powered Mechanical Equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work at Central Preliminary Treatment Works, Western Fire Services Street, Hong Kong	Valid
<b>Special Waste Admission Ticket</b>				
13031	24/5/2016	23/11/2016	Location: Central PTW	Valid until 23/11/2016
13032	24/5/2016	23/11/2016	Location: North Point PTW	Valid until 23/11/2016
13436	24/11/2016	23/11/2017	Location: Central PTW	Valid
13437	24/11/2016	23/11/2017	Location: North Point PTW	Valid

### Status of Waste Management

- 4.6 The amount of wastes generated by the activities of the Project in the reporting quarter is shown in **Table 4.2**.

**Table 4.2: Summary of Waste Generated in Reporting Quarter**

Reporting Month	Inert C&D <sup>1</sup> Materials ('000 m <sup>3</sup> )	Other C&D <sup>2</sup> Waste ('000 m <sup>3</sup> )	Chemical Waste ('000kg)
November 2016	0.195	0.259	0
December 2016	0.604	0.230	0
January 2017	0.389	0.201	0

1: Inert C&D Materials includes Broken Concrete, Inert C&D waste reused in the Contract/other Project and disposal at Public Fill.

2: Other C&D Waste includes Metals, Paper/Cardboard packaging, plastics and other General Refuse.

- 4.7 The waste flow table in the reporting quarter was shown in **Appendix E**.

### Implementation Status of Environmental Mitigation Measures

- 4.8 Details of the implementation of mitigation measures are provided in the **Appendix G**.

- 4.9 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations in the site audits for the Projects are summarized in **Table 4.3**.

**Table 4.3 Observations of Site Audit**

Parameters	Date/Ref. Number	Observations	Follow Up Action
Water Quality	161109-R03	<u>Reminder:</u> The bund should be enhanced and maintained at Central-PTW.	The bund was enhanced and maintained at Central-PTW.
	170113-R02	<u>Reminder:</u> The bund should be provided to prevent the muddy water runoff from the site of Central-PTW.	Please refer to 170118-R02.
	170118-R02	<u>Reminder:</u> The bund should be provided to prevent the muddy water runoff from the site of Central-PTW.	The bund was provided at Central-PTW.
Air Quality	161102-R03	<u>Reminder:</u> The dusty materials should be covered by impervious materials to prevent the dust emission at North Point-PTW and Wan Chai-PTW.	The dusty materials were covered by impervious materials at North Point-PTW and was cleared at Wan Chai-PTW.
	161130-R01	<u>Reminder:</u> The dusty material should be covered by impervious material to prevent the dust emission at North Point-PTW.	The dusty material was covered by impervious material at North Point-PTW.
	161207-R02	<u>Reminder:</u> The dusty stockpile should be covered by impervious material to prevent the dust emission at North Point-PTW.	The dusty stockpile was covered by impervious material at North Point-PTW.
	161207-R03	<u>Reminder:</u> The silt/sand should be cleared properly near the site entrance of Central-PTW.	Please refer to 161216-R01.
	161216-R01	<u>Reminder:</u> The silt/sand should be cleared properly near the site entrance of Central-PTW.	Please refer to 161221-R01.
	161216-R02	<u>Reminder:</u> The exposed area should be sprayed with water to prevent the dust emission in the site area of North Point-PTW and Central-PTW.	The exposed area is observed wet in the site area of North Point-PTW and Central-PTW during the site inspection.
	161221-R01	<u>Reminder:</u> The silt/sand should be cleared properly near the site entrance of Central-PTW.	Please refer to 161228-R05.
	161228-R03	<u>Reminder:</u> The dusty materials should be covered by impervious material to prevent the dust emission at Wan Chai-PTW and Central-PTW.	Please refer to 170104-R02.
	161228-R05	<u>Reminder:</u> The silt/sand should be cleared properly near the site entrance of Central-PTW.	The silt/sand was cleared properly near the site entrance of Central-PTW.
	170104-R02	<u>Reminder:</u> The dusty materials should be covered by impervious material to prevent the dust emission at Wan Chai-PTW.	The dusty materials were covered by impervious material at Wan Chai-PTW.
	170113-R03	<u>Reminder:</u> The dusty materials should be covered by impervious material to prevent the dust emission at Central-PTW.	The dusty materials were cleared at Central-PTW.

	170118-R01	<u>Reminder:</u> The dusty materials should be covered by impervious material to prevent the dust emission at Wan Chai-PTW.	The dusty materials were covered by impervious material at Wan Chai-PTW.
<b>Waste/ Chemical Management</b>	161102-R04	<u>Reminder:</u> Properly sort out the construction waste at Central-PTW.	Please refer to 161109-R02.
	161109-R02	<u>Reminder:</u> Properly sort out the construction waste at Central-PTW.	The construction waste was sorted out and the chemical containers were not observed at Central-PTW.
	161207-R04	<u>Reminder:</u> The drip trays should be provided for the chemical containers to prevent the chemical leakage at Central-PTW.	The chemical containers were not observed at Central-PTW.
	161216-R02	<u>Reminder:</u> Properly clear the oil stain at Central-PTW.	The oil stain was cleared and not observed at Central-PTW.
	161228-R01	<u>Reminder:</u> The general refuse should be cleared regularly to prevent the accumulation at North Point-PTW, Wan Chai-PTW and Central-PTW.	The general refuse was cleared regularly and reduced at North Point-PTW, Wan Chai-PTW and Central-PTW.
	170104-O01	The oil leakage was observed from the hydraulic sheet driver at North Point-PTW. The Contractor was reminded to provide the maintenance and clear the oil stain.	The oil leakage was not observed from the hydraulic sheet driver at North Point-PTW.
	170113-O01	The oil leakage was observed from the excavator at North Point-PTW. The Contractor was reminded to provide the maintenance and clear the oil stain.	The oil leakage was not observed from the excavator at North Point-PTW.
	170125-R01	<u>Reminder:</u> The oil stain at Wan Chai-PTW should be properly cleared.	The oil stain was cleared at Wan Chai-PTW.
<b>Noise</b>	--	--	--
<b>Landscape and Visual</b>	161026-R02	<u>Reminder:</u> The fence should be enhanced for the tree protection area of North Point-PTW.	Please refer to 161102-R01.
	161026-R03	<u>Reminder:</u> The backfill material at North Point-PTW and the construction materials at Wan Chai-PTW should be placed far away from the tree protection area of North Point-PTW and Wan Chai-PTW.	Please refer to 161102-R02.
	161102-R01	<u>Reminder:</u> The fence should be enhanced for the tree protection area of North Point-PTW.	The fence was enhanced for the tree protection area of North Point-PTW.
	161102-R02	<u>Reminder:</u> The backfill material at North Point-PTW and the construction materials at Wan Chai-PTW should be placed far away from the tree protection area of North Point-PTW and Wan Chai-PTW.	Please refer to 161109-R01.
	161109-R01	<u>Reminder:</u> The backfill material and construction materials at North Point-PTW should be placed far away from the tree protection area of North Point-PTW.	The backfill material and construction materials were placed far away from the tree protection area of North Point-PTW.
	161118-R01	<u>Reminder:</u> The existing tree should be protected properly to prevent the damage in the site area of North Point-PTW.	The existing tree is protected properly to prevent the damage in the site area of North Point-PTW.



	161207-R01	<u>Reminder:</u> The construction materials should be placed far away from the tree protection area/existing trees at North Point-PTW.	The construction materials were removed from the tree protection area/existing trees at North Point-PTW.
	161228-R02	<u>Reminder:</u> The construction material should be placed far away from the tree protection area of North Point-PTW and Wan Chai-PTW.	The construction material was cleared in the tree protection area of North Point-PTW and Wan Chai-PTW.
	161228-R04	<u>Reminder:</u> The fence should be provided and enhanced for the existing tree at Wan Chai-PTW.	Please refer to 170104-R03.
	170104-R03	<u>Reminder:</u> The fence should be provided and enhanced for the existing trees at Wan Chai-PTW.	The fence was provided and enhanced for the existing trees at Wan Chai-PTW.
<b>Permit/ Licenses</b>	--	--	--

### Implementation Status of Event Action Plans

4.10 The Event Action Plans for air quality and noise are presented in **Appendix F**.

#### 1-hr TSP

4.11 No Action/Limit Level exceedance was recorded.

#### 24-hr TSP

4.12 No Action/Limit Level exceedance was recorded.

#### Construction Noise

4.13 No Action Level exceedance was recorded, while three non-project related Limit Level exceedance were recorded during the daytime noise monitoring on 12<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup> November 2016, 12<sup>th</sup> December 2016 by the ET of this Project at NM1; eight non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 6<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup>, 14<sup>th</sup> & 30<sup>th</sup> November 2016, 4<sup>th</sup> & 29<sup>th</sup> December 2016, 1<sup>st</sup> & 10<sup>th</sup> January 2017 by the ET of this Project at NM2; and three non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 8<sup>th</sup> & 14<sup>th</sup> November 2016, 29<sup>th</sup> December 2016 by the ET of this Project at NM3. No construction plants was operated and no works was performed by contract DC/2009/23 during these periods of exceedance. Details of the exceedance could be referred to **Appendix B** of this report and Appendix H of the monthly reports for this project.

#### Landscape and Visual

4.14 No non-compliance was recorded.

### Summary of Complaints and Prosecutions

4.15 No environmentally related summons, prosecutions or complaints were received for the Project in the reporting quarter.

- 4.16 There were no environmentally related summons, prosecutions or complaints were received since the commencement of the Project. The Complaint Log is presented in **Appendix H**.

---

## 5. FUTURE KEY ISSUES

### Key Issues for the Coming Months

5.1 Key environmental issues in the coming months include:

- Generation of dust from stockpiles of excavated and dusty materials, unpaved site area and vehicle movement, roadworks, excavation works and loading and unloading dusty materials on-site;
- Noise from operation of equipment and machinery on-site;
- Provision well maintenance on the storage facilities of chemicals/fuel and chemical waste/waste oil on-site;
- Ponding water generated in pre-drillings;
- Drainage system should be well designed and maintained to prevent flooding and silty water getting into the public area during and after rainstorm;
- Silty surface runoff generated from the site area; and
- Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities.

### Construction Program for the Coming Months

5.2 The tentative construction program is provided in **Appendix I**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting quarter and all monitoring results were checked and reviewed.

#### 1-hour TSP Monitoring

- 6.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

- 6.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

- 6.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action Level exceedance was recorded, while three non-project related Limit Level exceedance were recorded during the daytime noise monitoring on 12<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup> November 2016, 12<sup>th</sup> December 2016 by the ET of this Project at NM1; eight non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 6<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 2<sup>nd</sup>, 14<sup>th</sup> & 30<sup>th</sup> November 2016, 4<sup>th</sup> & 29<sup>th</sup> December 2016, 1<sup>st</sup> & 10<sup>th</sup> January 2017 by the ET of this Project at NM2; and three non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 8<sup>th</sup> & 14<sup>th</sup> November 2016, 29<sup>th</sup> December 2016 by the ET of this Project at NM3. No construction plants was operated and no works was performed by contract DC/2009/23 during these periods of exceedance. Details of the exceedance could be referred to **Appendix B** of this report and Appendix H of the monthly reports for this project.

#### Environmental Audit

- 6.5 Environmental site audits were conducted as weekly basis in the reporting quarter. No non-compliance was recorded.

#### Complaint and Prosecution

- 6.6 No environmentally related summons, prosecutions or complaints were received in the reporting quarter.

### Recommendations

- 6.7 According to the environmental audit performed in the reporting quarter, the following recommendations were made:

#### *Water Quality*

- To enhance and maintain the bund in the site; and

- To provide the impervious material for the stockpile of dusty material to prevent the dust emission in the site.

#### *Air Quality*

- To provide the impervious material for the stockpile of dusty material to prevent the dust emission in the site;
- Proper clear the silt/sand near the site entrance to prevent the muddy water runoff from the site; and
- To provide water spraying for the exposed area to prevent the dust emission in the site.

#### *Noise Impact*

- To inspect the noise sources inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location;
- To provide adequate lubricant on mechanical equipments to reduce frictional noise;
- To ensure the doors of the air compressors are closed; and
- To well maintain the mechanical equipments / machineries to avoid abnormal noise nuisance.

#### *Waste/Chemical Management*

- To sort out the construction waste properly in the site;
- To provide the drip tray for the chemical containers to prevent the chemical leakage in the site;
- To provide the maintenance of hydraulic sheet driver/excavator to prevent the oil leakage in the site;
- Proper clear the oil stain as chemical waste in the site; and
- Regular clear the general refuse to prevent the accumulation in the site.

#### *Landscape and Visual*

- To place construction / backfill material far away from the tree protection area in the site;
- To provide and enhance the fence for the tree protection area in the site; and
- Proper protect the existing tree to prevent the damage in the site.


---

---

## FIGURES

---

---



**LEGEND:**

- Site Boundary
- Air Quality Monitoring Station
- Noise Monitoring Station

**NM1** **AM1**  
 Chan's Creative School (formally known as Madam Chan Wai Chow Memorial School)


**AM2**  
 Hong Kong & Islands Regional Office, WSD

**NORTH POINT PTW**



Contract No. DC/2009/23 – Harbour Area Treatment Stage 2A  
 – Upgrading of Preliminary Treatment Works at North Point,  
 Wan Chai East and Central  
**Impact Air Quality & Noise Monitoring Stations (North Point)**


SCALE	N.T.S	DATE	11 MAR 2011	
CHECK	GL	DRAWN	TW	
PROJECT NO.	MA11003	FIGURE NO.	1A	REV —



WAN CHAI EAST PTW

**LEGEND:**


- Site Boundary
- Air Quality Monitoring Station
- Noise Monitoring Station



Contract No. DC/2009/23 – Harbour Area Treatment Stage 2A  
 – Upgrading of Preliminary Treatment Works at North Point,  
 Wan Chai East and Central  
**Impact Air Quality & Noise Monitoring Stations (Wan Chai East)**

SCALE	N.T.S	DATE	11 MAR 2011
CHECK	GL	DRAWN	TW
PROJECT NO.	MA11003	FIGURE NO.	1B
		REV	—






Contract No. DC/2009/23 – Harbour Area Treatment Stage 2A  
 – Upgrading of Preliminary Treatment Works at North Point,  
 Wan Chai East and Central

**Impact Air Quality & Noise Monitoring Stations (Central)**



SCALE	N.T.S	DATE	11 MAR 2011
CHECK	GL	DRAWN	TW
PROJECT NO.	MA11003	FIGURE NO.	1C
		REV	—



Title	Contract No. DC/2009/23	Scale	N.T.S	Project No.	MA11003	CINOTECH
	HATS Stage 2A – Upgrading of Preliminary Treatment Works at North Point, Wanchai East and Central	Date	Mar-15	Figure	2	
ET's Organization Chart						

---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE QUALITY**

---

---

## Appendix A Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP**

Monitoring Stations	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
AM1	340	185	500	260
AM2	352	182		
AM3	355	181		
AM4 2	393	211		

**Table A-2 Action and Limit Level for Construction Noise**

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	70 */69**
	Restricted hours (1900-2300 on all days and 0700-2300 on general holidays and Sundays)		70 ***
NM2	0700-1900 hours on normal weekdays		75
	Restricted hours (1900-2300 on all days and 0700-2300 on general holidays and Sundays)		70 ***
NM3	0700-1900 hours on normal weekdays		75

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

\* 70 dB(A) was adopted as the Limit Level during school normal teaching period in the reporting period.

\*\* 69 dB(A) was adopted as the Limit Level during the examination period at NM1 because of the Baseline Monitoring Report, the average LAeq,30min measured at NM1 between 0700 and 1900 hours is 69.0 dB(A), exceeded the Limit Level of daytime construction noise during the examination periods (65 dB(A)).

\*\*\* 70 dB(A) was adopted as the Limit Level during restricted hours in the reporting period

---

---

**APPENDIX B**  
**SUMMARY OF EXCEEDANCE**

---

---

## APPENDIX B – SUMMARY OF EXCEEDANCE

**Reporting Quarter:** November 2016 to January 2017

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (14)  
(6 in November 2016, 6 in December 2016, 2 in January 2017)**

No Action Level exceedance was recorded, while one non-project related Limit Level exceedance was recorded during the restricted hour noise monitoring on 2<sup>nd</sup> November 2016 by the ET of this Project at NM1; three non-project related Limit Level exceedances were recorded during the restricted hour noise monitoring on 2<sup>nd</sup>, 14<sup>th</sup> & 30<sup>th</sup> November 2016 by the ET of this Project at NM2; and two non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 8<sup>th</sup> & 14<sup>th</sup> November 2016 by the ET of this Project at NM3. According to the information provided by the Contractor, no construction works were carried out during the restricted hours period on 2<sup>nd</sup> November 2016 at North Point Preliminary Treatment Works under DC/2009/23, on 2<sup>nd</sup>, 14<sup>th</sup> & 30<sup>th</sup> November 2016 at Wan Chai East Preliminary Treatment Works under DC/2009/23; and no construction plant for the Contract No. DC/2009/23 was operated during daytime period on 8<sup>th</sup> & 14<sup>th</sup> November at Central Preliminary Treatment Works under DC/2009/23.

No Action Level exceedance was recorded, two non-project related Limit Level exceedance were recorded during the daytime noise monitoring on 12<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 12<sup>th</sup> December 2016 by the ET of this Project at NM1; three non-project related Limit Level exceedances were recorded during the daytime noise monitoring on 6<sup>th</sup> December 2016 and during the restricted hour noise monitoring on 4<sup>th</sup> & 29<sup>th</sup> December 2016 by the ET of this Project at NM2; and one non-project related Limit Level exceedances was recorded during the daytime noise monitoring on 29<sup>th</sup> December 2016 by the ET of this Project at NM3. According to the information provided by the Contractor, no construction plant for the Contract No. DC/2009/23 was operated during the daytime period on 12<sup>th</sup> December 2016 at North Point Preliminary Treatment Works under DC/2009/23, on 6<sup>th</sup> December 2016 at Wan Chai East Preliminary Treatment Works under DC/2009/23, on 29<sup>th</sup> December 2016 at Central Preliminary Treatment Works under DC/2009/23; and no construction works were carried out during the restricted hours period on 12<sup>th</sup> December 2016 at North Point Preliminary Treatment Works under DC/2009/23, on 4<sup>th</sup> & 29<sup>th</sup> December 2016 at Wan Chai East Preliminary Treatment Works under DC/2009/23.

No Action Level exceedance was recorded, while two non-project related Limit Level exceedance were recorded during the restricted hour noise monitoring on 1<sup>st</sup> & 10<sup>th</sup> January 2017 by the ET of this Project at NM2. According to the information provided by the Contractor, no construction works were carried out during the restricted hours period on 1<sup>st</sup> & 10<sup>th</sup> January 2017 at Wan Chai East Preliminary Treatment Works under DC/2009/23.

---




---

**APPENDIX C  
1-HOUR AND 24-HOUR TSP  
GRAPHICAL PRESENTATION**

---

---


### 1-hr TSP Concentration Levels



Title Contract No. DC/2009/23 HATS 2A – Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11003	
	Date Jan 17	Appendix C	




### 1-hr TSP Concentration Levels




Title Contract No. DC/2009/23 HATS 2A – Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11003	<b>CINOTECH</b>
	Date Jan 17	Appendix C	

## 24-hr TSP Concentration Levels



Title Contract No. DC/2009/23 HATS 2A – Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11003	
	Date Jan-17	Appendix C	

### 24-hr TSP Concentration Levels



Title Contract No. DC/2009/23 HATS 2A – Upgrading of Preliminary Treatment Works at North Point, Wan Chai East and Central Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11003	
	Date Jan-17	Appendix C	

---

---




**APPENDIX D  
NOISE MONITORING GRAPHICAL  
PRESENTATIONS**

---

---

## Noise Levels



**(0700-1900 hrs on Normal Weekdays)**



Title Contract No. DC/2009/23 HATS 2A – Upgrading Works at North Point, Wan Chai East and Central  Graphical Presentation of Noise Monitoring Result	Scale N.T.S	Project No. MA11003	
	Date Jan 17	Appendix D	

## Noise Levels

**(Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )**



Title Contract No. DC/2009/23 HATS 2A – Upgrading Works at North Point, Wan Chai East and Central  Graphical Presentation of Noise Monitoring Result	Scale	N.T.S	Project No.	MA11003	CINOTECH
	Date	Jan 17	Appendix	D	

---

---

**APPENDIX E  
SUMMARY OF AMOUNT OF WASTE  
GENERATED**

---

---

APPENDIX J MONTHLY SUMMARY WASTE FLOW TABLE FOR December (2016)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					Special Waste			
	Total Quantity Generated	Broken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	Screening (CPTW)	Grit (CPTW)	Screening (NPPTW)	Grit (NPPTW)
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	
Year2015	24.063	0.000	0.000	0.000	24.063	0.000	72.810	5.557	0.708	1.030	1.485	2.615	1.697	1.022	0.604
JAN	0.205	0.000	0.000	0.000	0.205	0.000	0.000	0.150	0.010	0.000	0.030	0.071	0.030	0.045	0.028
FEB	0.054	0.000	0.000	0.000	0.054	0.000	0.000	0.150	0.010	0.000	0.010	0.075	0.035	0.040	0.026
MAR	0.234	0.000	0.000	0.000	0.234	0.000	0.000	0.150	0.020	0.000	0.071	0.086	0.037	0.046	0.028
APR	0.281	0.000	0.000	0.000	0.281	0.000	0.000	0.160	0.020	0.000	0.043	0.081	0.053	0.047	0.033
MAY	0.158	0.000	0.000	0.000	0.158	0.000	0.000	0.160	0.020	0.000	0.034	0.057	0.121	0.046	0.085
JUN	0.032	0.000	0.000	0.000	0.032	0.000	0.000	0.160	0.020	0.000	0.048	0.056	0.101	0.041	0.080
SUB-TOTAL	25.027	0.000	0.000	0.000	25.027	0.000	72.810	6.487	0.808	1.030	1.721	3.041	2.074	1.287	0.884
JUL	0.144	0.000	0.000	0.000	0.144	0.000	0.000	0.165	0.020	0.000	0.042	0.055	0.026	0.052	0.034
AUG	0.068	0.000	0.000	0.000	0.068	0.000	0.000	0.160	0.020	0.000	0.034	0.059	0.034	0.045	0.027
SEP	0.214	0.000	0.000	0.000	0.214	0.000	0.000	0.165	0.020	0.000	0.041	0.060	0.031	0.043	0.029
OCT	0.197	0.000	0.000	0.000	0.197	0.000	0.000	0.165	0.020	0.000	0.074	0.064	0.030	0.046	0.032
NOV	0.195	0.000	0.000	0.000	0.195	0.000	0.000	0.165	0.020	0.000	0.074	0.065	0.026	0.043	0.024
DEC	0.604	0.000	0.000	0.000	0.604	0.000	0.000	0.167	0.020	0.000	0.043	0.064	0.021	0.050	0.023
TOTAL	26.449	0.000	0.000	0.000	26.449	0.000	72.810	7.474	0.928	1.030	2.029	3.408	2.242	1.566	1.053

Forecast of Total Quantities of C&D materials to be Generated from the Contracts *											Special Waste		Special Waste	
Total Quantity Generated	Broken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	Screening (CPTW)	Grit (CPTW)	Screening (NPPTW)	Grit (NPPTW)
[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	
26.5	0.01	0.01	0	26.48	0	100	8	1	3	3.5	4.5	3	2	1.5

- Notes :
- The performance targets are given in PS Clause 6(14).
  - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.
  - Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.
  - The contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where to total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m<sup>3</sup>. (PS Clause 25.25S (6)(b) refers).  
[Delete Note (4) and the table above on the forecast, where inapplicable].
  - The assumed density (kg/m<sup>3</sup>) for both C&D material and general refuse.  
C&D material 2000kg/m<sup>3</sup>  
General refuse 500kg/m<sup>3</sup>
  - Conversion factors for reporting purpose:
 

in-situ: rock = 2.5 tonnes/m <sup>3</sup> ; soil = 2.0 tonnes/m <sup>3</sup>	excavated: rock = 2.0 tonnes/m <sup>3</sup> ; soil = 1.8 tonnes/m <sup>3</sup>	Special Waste (Grit) = 1.2 tonnes/m <sup>3</sup>	
broken concrete and bitumen = 2.4 tonnes/m <sup>3</sup>	C&D Waste = 0.9 tonnes/m <sup>3</sup>	bentonite slurry = 2.8 tonnes/m <sup>3</sup>	Chemical waste 1 Litres = 1 kg
		Special Waste (Screening) = 0.31 tonnes/m <sup>3</sup>	



APPENDIX J MONTHLY SUMMARY WASTE FLOW TABLE FOR January (2017)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					Special Waste			
	Total Quantity Generated	Broken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	Screening (CPTW)	Grit (CPTW)	Screening (NPPTW)	Grit (NPPTW)
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	
Year2016	26.449	0.000	0.000	0.000	26.449	0.000	72.810	7.474	0.928	1.030	2.029	3.408	2.242	1.566	1.053
JAN	0.389	0.000	0.000	0.000	0.389	0.000	0.000	0.158	0.017	0.000	0.026	0.066	0.022	0.050	0.018
FEB															
MAR															
APR															
MAY															
JUN															
SUB-TOTAL	26.838	0.000	0.000	0.000	26.838	0.000	72.810	7.632	0.945	1.030	2.055	3.474	2.264	1.616	1.071
JUL															
AUG															
SEP															
OCT															
NOV															
DEC															
TOTAL	26.838	0.000	0.000	0.000	26.838	0.000	72.810	7.632	0.945	1.030	2.055	3.474	2.264	1.616	1.071

Forecast of Total Quantities of C&D materials to be Generated from the Contracts *											Special Waste		Special Waste	
Total Quantity Generated	Broken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	Screening (CPTW)	Grit (CPTW)	Screening (NPPTW)	Grit (NPPTW)
[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	
27.5	0.01	0.01	0	27.48	0	100	8	1	3	3.5	4.5	3	2	1.5

- Notes :
- The performance targets are given in PS Clause 6(14).
  - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.
  - Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.
  - \* The contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where to total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m<sup>3</sup>. (PS Clause 25.25S (6)(b) refers).  
[Delete Note (4) and the table above on the forecast, where inapplicable].
  - The assumed density (kg/m<sup>3</sup>) for both C&D material and general refuse.  
C&D material 2000kg/m<sup>3</sup>  
General refuse 500kg/m<sup>3</sup>
  - Conversion factors for reporting purpose:
 

in-situ: rock = 2.5 tonnes/m <sup>3</sup> ; soil = 2.0 tonnes/m <sup>3</sup>	excavated: rock = 2.0 tonnes/m <sup>3</sup> ; soil = 1.8 tonnes/m <sup>3</sup>	Special Waste (Grit) = 1.2 tonnes/m <sup>3</sup>
broken concrete and bitumen = 2.4 tonnes/m <sup>3</sup>	C&D Waste = 0.9 tonnes/m <sup>3</sup>	Special Waste (Screening) = 0.31 tonnes/m <sup>3</sup>

---

---

**APPENDIX F**  
**EVENT ACTION PLANS**

---

---

**APPENDIX F – Event / Action Plans**

**Table F-1 Event / Action Plan For Air Quality**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring			
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 5. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

**Table F-2 Event / Action Plan For Construction Noise**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER;</li> <li>2. Implement noise mitigation proposals</li> </ol>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Inform IEC, ER, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>7. Assess effectiveness of</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by</li> </ol>

<b>EVENT</b>	<b>ACTION</b>			
	<b>ET</b>	<b>IEC</b>	<b>ER</b>	<b>CONTRACTOR</b>
	Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring		until the exceedance is abated	the ER until the exceedance is abated

---

---

**APPENDIX G  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---



**APPENDIX G IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)**

<b>EIA Ref.</b>	<b>Recommended Mitigation Measures</b>	<b>Location of the measure</b>	<b>Implementation Status</b>
<b>A</b>	<b>Air Quality</b>		
3.74	Skip hoist for material transport should be totally enclosed by impervious sheeting.	All construction sites	^
	Vehicle washing facilities should be provided at every vehicle exit point.		^
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore.		^
	Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit.		^
	Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.		*
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.		*
	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.		^
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.		^
	Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.		^
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides.		^
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	^	
3.74	Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All construction sites	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
<b>B</b>	<b>Airborne Noise</b>		
4.56– 4.61	Use of quiet PME, movable barriers and acoustic mats.	All construction sites	^
4.67	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.		^
	Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.		^
	Mobile plant, if any, shall be sited as far away from NSRs as possible.		^
	Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.		^
4.67	Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.		^
	Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.		^
<b>C</b>	<b>Water Quality</b>		
6.349 to 6.375	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All construction sites	*
6.376	Effluent Discharge There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.		^
6.377	Accidental Spillage of Chemicals  Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General)		^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
	Regulation should be observed and complied with for control of chemical wastes.		
6.378	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.		^
6.379	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>		^
6.380	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into</li> </ul>	All construction sites	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
	the storm culvert or sea.		
<b>D</b>	<b>Waste Management</b>		
9.107	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All construction sites	^
9.109	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> <li>• excavated materials suitable for reuse on-site;</li> <li>• excavated materials suitable for public filling facilities;</li> <li>• remaining C&amp;D waste for landfill;</li> <li>• chemical waste; and</li> <li>• general refuse for landfill.</li> </ul>	All construction sites	^
9.113	Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals;	All construction sites	^
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.		*
	Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.		^
	Any unused chemicals or those with remaining functional capacity shall be recycled.		^
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.		*
9.115	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	All construction sites	^
	Training of site personnel in proper waste management and chemical waste handling procedures.		^
9.115	Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials.	All construction sites	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
	Provision of sufficient waste disposal points and regular collection of waste.		^
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.		^
9.125	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage"	All construction sites	N/A
9.131	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.		^
9.133	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.		*
9.135	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.		^
9.137	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		^
9.142	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.		N/A

<b>EIA Ref.</b>	<b>Recommended Mitigation Measures</b>	<b>Location of the measure</b>	<b>Implementation Status</b>
<b>E</b>	<b>Terrestrial Ecology</b>		
10.94	To implement effective noise mitigation measures as recommended in Section 4 of EIA.	All construction sites	N/A
10.95	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3 of EIA, should be implemented.		*
10.96	Fences/hoardings should be erected and installed along the boundary of the works areas.		^
10.97	Standard good site practices as suggested in Section 10 of EIA should be implemented.		N/A
10.98	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.		^
<b>F</b>	<b>Landscape and Visual</b>		
Table 13.7	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	All construction sites	^
	Existing trees to be retained on site should be carefully protected during construction.		*
	Trees unavoidably affected by the works should be transplanted where practical.		^
	Compensatory tree planting should be provided to compensate for felled trees.		^
	Control of night-time lighting.		^
Table 13.7	Erection of decorative screen hoarding compatible with the surrounding setting.	All construction sites	N/A
<b>G</b>	<b>Marine Ecology</b>		
11.137	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	All construction sites	*
<b>H</b>	<b>Hazard to Life</b>		
14A.201	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	Exact location will be determined on construction site by the engineer	^

Remarks:	^ Compliance of mitigation measure;
	N/A Not Applicable;
	* Recommendation was made during site audit but improved/rectified by the contractor.
	# Recommendation was made during site audit and to be improved / rectified by the contractor.
	X Non-compliance of mitigation measure;
	• Non-compliance but rectified by the contractor;

---

---

**APPENDIX H  
COMPLAINT LOG**

---

---



**APPENDIX H – COMPLAINT LOG**

**Reporting Quarter:** November 2016 to January 2017

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

**Remarks:** No environmental complaint was received in the reporting quarter.

---

---

**APPENDIX I**  
**CONSTRUCTION PROGRAMME**

---

---



OUTSTANDING WORKS PROGRAMME FOR DC/2009/23  
NORTH POINT PTW, WAN CHAI EAST PTW AND CENTRAL PTW

ID	Task Name	Action By	Duration	Start	Finish	Predeces	Remarks	201																																										
								April			May				June				July				August				September				October				November				December				Jan							
								13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01
67	<b>Other External Works</b>		227 days	01 Apr '16	31 Dec '16			[Summary bar from Apr to Dec]																																										
68	<b>Backfilling Works (Drop Shaft Area)</b>	Leader	101 days	02 Jul '16	31 Oct '16			[Summary bar from Jul to Oct]																																										
69	Backfilling Works between Seawater Intake Chamber & Seawater Pumping Station	Leader	54 days	11 Jul '16	10 Sep '16			[Summary bar from Jul to Sep]																																										
70	Remaining Works for Seawater Pumping Station (incl. multi part cover)	Leader	101 days	02 Jul '16	31 Oct '16			[Summary bar from Jul to Oct]																																										
71	Remaining Works for Seawater Intake Chamber A & B (incl. multi part cover)	Leader	101 days	02 Jul '16	31 Oct '16			[Summary bar from Jul to Oct]																																										
72	Backfilling Works at Seawater Intake Chamber A and B	Leader	27 days	12 Sep '16	15 Oct '16			[Summary bar from Sep to Oct]																																										
73	<b>Remaining Cable Ducts and Drawpits</b>	Leader	61 days	19 Sep '16	30 Nov '16			[Summary bar from Sep to Nov]																																										
74	Remaining Cable Ducts and Drawpits	Leader	25 days	19 Sep '16	19 Oct '16			[Summary bar from Sep to Oct]																																										
75	H2S and Weather Monitoring Station	JEC	36 days	20 Oct '16	30 Nov '16	74	Waiting for H/O of cable duct from Civil Works	[Summary bar from Oct to Nov]																																										
76	<b>Remaining E&amp;M Works</b>	Leader	190 days	01 Apr '16	16 Nov '16			[Summary bar from Apr to Nov]																																										
77	E+H Flume Channel re-calibration	Leader	27 days	23 Aug '16	23 Sep '16		In progress	[Summary bar from Aug to Sep]																																										
78	Mechanical Installation of Penstock inside Seawater Intake Chamber B	Leader	39 days	23 Aug '16	08 Oct '16		Rework on penstock	[Summary bar from Aug to Oct]																																										
79	Electrical Installation of Penstock inside Seawater Intake Chamber B	Leader	17 days	20 Oct '16	08 Nov '16	74	Waiting for H/O of cable duct from Civil Works	[Summary bar from Oct to Nov]																																										
80	M&E Installation at Seawater Pumping Station	Leader	152 days	01 Apr '16	30 Sep '16			[Summary bar from Apr to Sep]																																										
81	Electrical Installation at Valve Chamber	JEC	176 days	01 Apr '16	31 Oct '16		Cable duct and plinth for local control station not yet finish (Civil Works)	[Summary bar from Apr to Oct]																																										
82	Outdoor lamp poles	JEC	24 days	20 Oct '16	16 Nov '16	74	Waiting for H/O of cable duct from Civil Works	[Summary bar from Oct to Nov]																																										
83	Final System Commissioning	JEC	23 days	30 Sep '16	28 Oct '16		Inspection not yet confirmed by ARUP/ST2	[Summary bar from Sep to Oct]																																										
84	Fire Services Inspection (Including EVA)	JEC	1 day	20 Oct '16	20 Oct '16			[Milestone diamond on Oct 20]																																										
85	<b>Grasscrete and Landscaping Works</b>	Leader	51 days	01 Nov '16	31 Dec '16			[Summary bar from Nov to Dec]																																										
86	Near Staircase at DO Bldg. (Area G1) - except Grass	Leader	7 days	03 Nov '16	10 Nov '16	43,65	After Staircase No. 5 and U-Channel & Catchpit	[Summary bar from Nov to Nov]																																										
87	Along DO Bldg & FSGT Bldg. (Area G2 - 4 bays) - except Grass	Leader	39 days	11 Nov '16	28 Dec '16	86		[Summary bar from Nov to Dec]																																										
88	Near Toilet at DO Bldg. (Area G3) - except Grass	Leader	7 days	11 Nov '16	18 Nov '16	45,51	After toilet and manhole	[Summary bar from Nov to Nov]																																										
89	East Side of DO Bldg. (Area G4) - except Grass	Leader	7 days	19 Nov '16	26 Nov '16	88		[Summary bar from Nov to Nov]																																										
90	Grass Installation (Area G1 to G4) near FSGT and DO Bldg.	Leader	3 days	29 Dec '16	31 Dec '16	87,88,89		[Summary bar from Dec to Dec]																																										
91	Near Seawater Pumping Station and Valve Chamber (Area G5) - except Grass	Leader	7 days	01 Nov '16	08 Nov '16	29,70	After remaining works at Seawater Pumping Station	[Summary bar from Nov to Nov]																																										
92	Grass Installation (Area G5) near Seawater Pumping Station & Valve Chamber	Leader	3 days	09 Nov '16	11 Nov '16	91		[Summary bar from Nov to Nov]																																										
93	Landscaping Works (FSGT Building Area)	Leader	12 days	02 Nov '16	15 Nov '16	65	After U-channel & catchpit on west side of FSGT & DO Bldg.	[Summary bar from Nov to Nov]																																										
94	Landscaping Works (Drop Shaft Area)	Leader	24 days	01 Nov '16	28 Nov '16	70	After remaining works at Seawater Pumping Station	[Summary bar from Nov to Nov]																																										
95	<b>Boundary Wall</b>		124 days	13 Jul '16	07 Dec '16			[Summary bar from Jul to Dec]																																										
96	Investigation Works	Leader	30 days	13 Jul '16	16 Aug '16			[Summary bar from Jul to Aug]																																										
97	Design Checking and ICE	Leader	27 days	17 Aug '16	17 Sep '16	96		[Summary bar from Aug to Sep]																																										
98	Fabrication of Fence Wall	Leader	15 days	19 Sep '16	06 Oct '16	97		[Summary bar from Sep to Oct]																																										
99	Concrete Trimming	Leader	15 days	29 Sep '16	18 Oct '16	97		[Summary bar from Sep to Oct]																																										
100	Concrete Portion of Boundary Wall	Leader	58 days	29 Sep '16	07 Dec '16	97		[Summary bar from Sep to Dec]																																										
101	Timber Portion of Boundary Wall	Leader	50 days	11 Oct '16	07 Dec '16	99SS+8 da		[Summary bar from Oct to Dec]																																										

OUTSTANDING WORKS PROGRAMME FOR DC/2009/23  
NORTH POINT PTW, WAN CHAI EAST PTW AND CENTRAL PTW

ID	Task Name	Action By	Duration	Start	Finish	Precedes	Remarks	Timeline																																										
								April			May			June			July			August			September			October			November			December			201															
								13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01
102	<b>WAN CHAI EAST PTW</b>		185 days	23 May '16	31 Dec '16			[Summary bar]																																										
103	<b>Admin Building and Inlet Pumping Station Building</b>		147 days	23 May '16	15 Nov '16			[Summary bar]																																										
104	<b>Defects and Outstanding Works</b>		85 days	22 Jun '16	30 Sep '16			[Summary bar]																																										
105	Defects and Outstanding Finishes at Admin Building	Leader	85 days	22 Jun '16	30 Sep '16			[Blue bar]																																										
106	Outdoor Lighting	JEC	27 days	23 Aug '16	23 Sep '16			[Red bar]																																										
107	PV System	JEC	27 days	23 Aug '16	23 Sep '16			[Red bar]																																										
108	<b>Remaining Works at Inlet Pumping Station</b>		147 days	23 May '16	15 Nov '16			[Summary bar]																																										
109	Pavement for Pedestrian (between Boundary Wall and Inlet Pumping Station)	Leader	37 days	03 Oct '16	15 Nov '16			[Blue bar]																																										
110	Curtain Wall	Leader	121 days	23 May '16	15 Oct '16			[Blue bar]																																										
111	Painting works & architectural finishes at existing Inlet Pumping Station	Leader	37 days	03 Oct '16	15 Nov '16			[Blue bar]																																										
112	<b>Remaining E&amp;M Works</b>		161 days	24 May '16	02 Dec '16			[Summary bar]																																										
113	E+H Flume Channel re-calibration	JEC	27 days	23 Aug '16	23 Sep '16		In progress	[Red bar]																																										
114	Resolve Pump Liner	JEC	150 days	24 May '16	19 Nov '16			[Red bar]																																										
115	Permanent support to valves	JEC	66 days	23 Aug '16	10 Nov '16		On hold by BCM	[Red bar]																																										
116	Permanent platform	JEC	66 days	23 Aug '16	10 Nov '16		On hold by BCM	[Red bar]																																										
117	Cable Ducts and Drawpits (for H2S and Weather Monitoring Station)	Leader	30 days	12 Sep '16	19 Oct '16			[Blue bar]																																										
118	H2S and Weather Monitoring Station	JEC	38 days	20 Oct '16	02 Dec '16	117	Waiting for H/O of cable duct from Civil Works	[Red bar]																																										
119	Outstanding DOU and ventilation works	JEC	124 days	24 May '16	20 Oct '16		ACF air duct to skip enclosure and hood	[Red bar]																																										
120	Final System Commissioning of DOU and Ventilation Works	JEC	27 days	21 Oct '16	21 Nov '16	119		[Red bar]																																										
121	Installation of skip enclosure (site installation)	JEC	24 days	26 Sep '16	25 Oct '16			[Red bar]																																										
122	<b>Boundary Wall (Near Admin Bldg. Footing Construction Completed) - 30m</b>		66 days	12 Aug '16	31 Oct '16			[Summary bar]																																										
123	Design Submission and Approval	Leader	14 days	12 Aug '16	27 Aug '16			[Blue bar]																																										
124	Fabrication (off-site)	Leader	35 days	29 Aug '16	11 Oct '16	123		[Blue bar]																																										
125	Fence Wall Installation	Leader	5 days	12 Oct '16	17 Oct '16	124		[Blue bar]																																										
126	Painting	Leader	6 days	18 Oct '16	24 Oct '16	125		[Blue bar]																																										
127	Timber Installation	Leader	6 days	25 Oct '16	31 Oct '16	126		[Blue bar]																																										
128	<b>Boundary Wall and Landscaping Works (Drop Shaft Area) - 60m</b>		100 days	13 Aug '16	10 Dec '16			[Summary bar]																																										
129	Design Submission and Approval	Leader	30 days	13 Aug '16	17 Sep '16			[Blue bar]																																										
130	Fabrication (off-site)	Leader	18 days	19 Sep '16	11 Oct '16	129,124SS		[Blue bar]																																										
131	Footing Construction (Excavation to Concreting)	Leader	12 days	19 Sep '16	03 Oct '16	129		[Blue bar]																																										
132	Fence Wall Installation	Leader	6 days	12 Oct '16	18 Oct '16	130,131		[Blue bar]																																										
133	Painting	Leader	6 days	19 Oct '16	25 Oct '16	132		[Blue bar]																																										
134	Timber Installation	Leader	12 days	26 Oct '16	08 Nov '16	133		[Blue bar]																																										
135	Trimming of existing Fence	Leader	10 days	09 Nov '16	19 Nov '16	134		[Blue bar]																																										
136	Landscaping Works	Leader	18 days	21 Nov '16	10 Dec '16	135		[Blue bar]																																										
137	<b>Boundary Wall (along Entrance Gate) - 55m</b>		96 days	13 Aug '16	06 Dec '16			[Summary bar]																																										
138	Design Submission and Approval	Leader	30 days	13 Aug '16	17 Sep '16			[Blue bar]																																										
139	Fabrication (off-site)	Leader	18 days	19 Sep '16	11 Oct '16	138		[Blue bar]																																										
140	Footing Construction (Excavation to Concreting)	Leader	12 days	04 Oct '16	18 Oct '16	131		[Blue bar]																																										
141	Fence Wall Installation	Leader	6 days	19 Oct '16	25 Oct '16	140,139		[Blue bar]																																										
142	Painting	Leader	6 days	26 Oct '16	01 Nov '16	141		[Blue bar]																																										
143	Timber Installation	Leader	12 days	02 Nov '16	15 Nov '16	142		[Blue bar]																																										
144	Trimming of existing Fence	Leader	18 days	16 Nov '16	06 Dec '16	143		[Blue bar]																																										
145	Sliding Gate Installation	Leader	18 days	16 Nov '16	06 Dec '16	143		[Blue bar]																																										
146	<b>Roadworks and Drainage Works incl. Grasscrete (between Fence Wall &amp; Admin Bldg.)</b>		85 days	20 Sep '16	31 Dec '16			[Summary bar]																																										
147	Grasscrete (in between Drop Shaft and Admin Bldg. GL1)	Leader	7 days	20 Sep '16	27 Sep '16			[Blue bar]																																										
148	Drainage Works (SM5 incl. pipe laying) and Roadworks - Admin Bldg GL 1-3	Leader	16 days	28 Sep '16	18 Oct '16	147		[Blue bar]																																										
149	Drainage Works at Admin Bldg GL A-B	Leader	5 days	19 Oct '16	24 Oct '16	148		[Blue bar]																																										
150	Remaining Grasscrete (along GL 7)	Leader	5 days	25 Oct '16	29 Oct '16	149		[Blue bar]																																										
151	Roadworks (in between Drop Shaft and Admin Bldg. GL1)	Leader	8 days	31 Oct '16	08 Nov '16	150		[Blue bar]																																										
152	Roadworks (in between Admin Bldg & Fence Wall Gate Area) Admin Bldg GL A-B	Leader	8 days	31 Oct '16	08 Nov '16	150		[Blue bar]																																										
153	Roadworks (in between Admin Bldg & Fence Wall Gate Area) Admin Bldg GL B-C	Leader	10 days	09 Nov '16	19 Nov '16	152		[Blue bar]																																										
154	Roadworks (in between Admin Bldg & Pumping Station) Admin Bldg GL 3-4	Leader	10 days	09 Nov '16	19 Nov '16	151		[Blue bar]																																										
155	Roadworks (in between Admin Bldg & Pumping Station) Admin Bldg GL 4-between 6&7	Leader	8 days	21 Nov '16	29 Nov '16	154		[Blue bar]																																										
156	Drainage & Roadworks (in between Admin Bldg & Pumping Station) Admin Bldg GL between 6&7 - 7	Leader	9 days	30 Nov '16	09 Dec '16	155,153		[Blue bar]																																										
157	Roadworks (In Between Admin Bldg. GL 7 & Fence Wall Gate Area) Half of Road	Leader	8 days	10 Dec '16	19 Dec '16	156		[Blue bar]																																										
158	Remaining Roadworks (In Between Admin Bldg. GL 7 & Fence Wall Gate Area) Remaining Half of Road	Leader	9 days	20 Dec '16	31 Dec '16	157		[Blue bar]																																										

OUTSTANDING WORKS PROGRAMME FOR DC/2009/23  
NORTH POINT PTW, WAN CHAI EAST PTW AND CENTRAL PTW

ID	Task Name	Action By	Duration	Start	Finish	Precedes	Remarks	Calendar																																										
								April			May			June			July			August			September			October			November			December			201															
								13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01
159	<b>CENTRAL PTW</b>		185 days	23 May '16	31 Dec '16			[Summary bar from 23 May '16 to 31 Dec '16]																																										
160	<b>Outstanding Works at FSGT, DO Room, DG Store &amp; General Store</b>		185 days	23 May '16	31 Dec '16			[Summary bar from 23 May '16 to 31 Dec '16]																																										
161	<b>FSGT Building</b>		115 days	23 May '16	07 Oct '16			[Summary bar from 23 May '16 to 07 Oct '16]																																										
162	Outstanding and Defective Works	Leader	110 days	23 May '16	30 Sep '16			[Blue bar from 23 May '16 to 30 Sep '16]																																										
163	Installation of Access Link Bridge between FSGT and DO Room	Leader	15 days	20 Sep '16	07 Oct '16			[Blue bar from 20 Sep '16 to 07 Oct '16]																																										
164	<b>DO Room, DG Store and General Store</b>		185 days	23 May '16	31 Dec '16			[Summary bar from 23 May '16 to 31 Dec '16]																																										
165	Outstanding and Defective Works	Leader	110 days	23 May '16	30 Sep '16			[Blue bar from 23 May '16 to 30 Sep '16]																																										
166	RC Staircase (up to +7.7mPD)	Leader	87 days	23 May '16	02 Sep '16			[Blue bar from 23 May '16 to 02 Sep '16]																																										
167	RC Staircase (up to +11.4mPD)	Leader	19 days	03 Sep '16	26 Sep '16	166		[Blue bar from 03 Sep '16 to 26 Sep '16]																																										
168	RC Staircase (up to roof at +14.51mPD)	Leader	18 days	27 Sep '16	19 Oct '16	167		[Blue bar from 27 Sep '16 to 19 Oct '16]																																										
169	Finishing at Staircase	Leader	60 days	20 Oct '16	30 Dec '16	168		[Blue bar from 20 Oct '16 to 30 Dec '16]																																										
170	Plate load test for Toilet Construction	Leader	6 days	20 Oct '16	26 Oct '16	168		[Blue bar from 20 Oct '16 to 26 Oct '16]																																										
171	Toilet (slab construction and drain installation)	Leader	9 days	27 Oct '16	05 Nov '16	170		[Blue bar from 27 Oct '16 to 05 Nov '16]																																										
172	Toilet (wall and top slab construction)	Leader	15 days	07 Nov '16	23 Nov '16	171		[Blue bar from 07 Nov '16 to 23 Nov '16]																																										
173	Internal Finishing at Toilet	Leader	5 days	24 Nov '16	29 Nov '16	172		[Blue bar from 24 Nov '16 to 29 Nov '16]																																										
174	E&M Installation at Toilet	Leader	26 days	30 Nov '16	31 Dec '16	173		[Blue bar from 30 Nov '16 to 31 Dec '16]																																										
175	<b>Outstanding Works at Inlet Pumping Station</b>		145 days	23 May '16	12 Nov '16			[Summary bar from 23 May '16 to 12 Nov '16]																																										
176	Curtain Wall	Leader	121 days	23 May '16	15 Oct '16			[Blue bar from 23 May '16 to 15 Oct '16]																																										
177	Painting works & architectural finishes at existing Inlet Pumping Station	Leader	24 days	17 Oct '16	12 Nov '16	176		[Blue bar from 17 Oct '16 to 12 Nov '16]																																										
178	<b>Remaining E&amp;M Works</b>	Leader	150 days	24 May '16	19 Nov '16			[Summary bar from 24 May '16 to 19 Nov '16]																																										
179	Outstanding and Defective Works for E&M Works at Central PTW	JEC	109 days	24 May '16	30 Sep '16			[Red bar from 24 May '16 to 30 Sep '16]																																										
180	ACF installation	JEC	33 days	23 Aug '16	30 Sep '16		In progress	[Red bar from 23 Aug '16 to 30 Sep '16]																																										
181	Permanent Air Duct	JEC	120 days	24 May '16	15 Oct '16		In progress air duct to and inside IPS	[Red bar from 24 May '16 to 15 Oct '16]																																										
182	Permanent Cables	JEC	146 days	24 May '16	15 Nov '16		Subject to availability of cable ducts	[Red bar from 24 May '16 to 15 Nov '16]																																										
183	Remaining Cable Ducts and Drawpits (Civil Works)	Leader	25 days	19 Sep '16	19 Oct '16			[Blue bar from 19 Sep '16 to 19 Oct '16]																																										
184	H2S and Weather Monitoring Station	JEC	27 days	20 Oct '16	19 Nov '16	183	Subject to availability of cable ducts	[Red bar from 20 Oct '16 to 19 Nov '16]																																										
185	Final System Commissioning (FSGT Building)	JEC	24 days	14 Sep '16	14 Oct '16			[Red bar from 14 Sep '16 to 14 Oct '16]																																										
186	Final System Commissioning DOU and Ventilation	JEC	27 days	15 Oct '16	15 Nov '16			[Red bar from 15 Oct '16 to 15 Nov '16]																																										
187	Conversion of existing flushing system at Inlet Pumping Station	JEC	9 days	23 Sep '16	04 Oct '16		Waiting for backfill (civil) up to 1m below FFL	[Red bar from 23 Sep '16 to 04 Oct '16]																																										
188	Flume channel re-calibration	JEC	27 days	23 Aug '16	23 Sep '16		In progress	[Red bar from 23 Aug '16 to 23 Sep '16]																																										
189	Pump liner issues	JEC	104 days	18 Jul '16	18 Nov '16			[Red bar from 18 Jul '16 to 18 Nov '16]																																										
190	Pump softstarter bypass contractor	JEC	37 days	23 Aug '16	06 Oct '16			[Red bar from 23 Aug '16 to 06 Oct '16]																																										
191	Fire Services Inspection (Including EVA)	JEC	1 day	27 Oct '16	27 Oct '16			[Red bar from 27 Oct '16 to 27 Oct '16]																																										
192	Handing over the system to ST2	JEC	30 days	08 Sep '16	15 Oct '16			[Red bar from 08 Sep '16 to 15 Oct '16]																																										
193	<b>Remaining Boundary Wall Construction</b>		123 days	11 Jul '16	03 Dec '16			[Summary bar from 11 Jul '16 to 03 Dec '16]																																										
194	<b>Fabrication for Steel Frame</b>		18 days	29 Sep '16	21 Oct '16			[Summary bar from 29 Sep '16 to 21 Oct '16]																																										
195	Fabrication of Steel Frame (Planters 3-5 and 13-17)	Leader	18 days	29 Sep '16	21 Oct '16			[Blue bar from 29 Sep '16 to 21 Oct '16]																																										
196	<b>Planters 1 to 2</b>		70 days	11 Jul '16	30 Sep '16			[Summary bar from 11 Jul '16 to 30 Sep '16]																																										
197	Painting Works for Frame	Leader	55 days	11 Jul '16	12 Sep '16			[Blue bar from 11 Jul '16 to 12 Sep '16]																																										
198	Timber Installation	Leader	15 days	13 Sep '16	30 Sep '16	197		[Blue bar from 13 Sep '16 to 30 Sep '16]																																										
199	<b>Planter 3</b>		17 days	15 Nov '16	03 Dec '16		Upon completion of road and drainage works	[Summary bar from 15 Nov '16 to 03 Dec '16]																																										
200	Excavation	Leader	2 days	15 Nov '16	16 Nov '16	248		[Blue bar from 15 Nov '16 to 16 Nov '16]																																										
201	Footing Construction	Leader	12 days	17 Nov '16	30 Nov '16	200		[Blue bar from 17 Nov '16 to 30 Nov '16]																																										
202	Frame Installation	Leader	2 days	01 Dec '16	02 Dec '16	201		[Blue bar from 01 Dec '16 to 02 Dec '16]																																										
203	Timber Installation	Leader	1 day	03 Dec '16	03 Dec '16	202		[Blue bar from 03 Dec '16 to 03 Dec '16]																																										
204	<b>Planter 4</b>		46 days	13 Sep '16	08 Nov '16			[Summary bar from 13 Sep '16 to 08 Nov '16]																																										
205	Excavation	Leader	6 days	13 Sep '16	20 Sep '16			[Blue bar from 13 Sep '16 to 20 Sep '16]																																										
206	Formworks	Leader	3 days	21 Sep '16	23 Sep '16	205		[Blue bar from 21 Sep '16 to 23 Sep '16]																																										
207	Steel works	Leader	1 day	24 Sep '16	24 Sep '16	206		[Blue bar from 24 Sep '16 to 24 Sep '16]																																										
208	Concrete	Leader	1 day	26 Sep '16	26 Sep '16	207		[Blue bar from 26 Sep '16 to 26 Sep '16]																																										
209	Removal of formworks	Leader	1 day	27 Sep '16	27 Sep '16	208		[Blue bar from 27 Sep '16 to 27 Sep '16]																																										
210	Capping formworks	Leader	1 day	28 Sep '16	28 Sep '16	209		[Blue bar from 28 Sep '16 to 28 Sep '16]																																										
211	Steel works	Leader	1 day	29 Sep '16	29 Sep '16	210		[Blue bar from 29 Sep '16 to 29 Sep '16]																																										
212	Formworks	Leader	1 day	30 Sep '16	30 Sep '16	211		[Blue bar from 30 Sep '16 to 30 Sep '16]																																										
213	Concrete	Leader	1 day	03 Oct '16	03 Oct '16	212		[Blue bar from 03 Oct '16 to 03 Oct '16]																																										
214	Frame Installation	Leader	2 days	05 Nov '16	07 Nov '16	222		[Blue bar from 05 Nov '16 to 07 Nov '16]																																										
215	Timber Installation	Leader	1 day	08 Nov '16	08 Nov '16	214,223		[Blue bar from 08 Nov '16 to 08 Nov '16]																																										
216	<b>Planter 5 (Capping)</b>		66 days	19 Aug '16	07 Nov '16			[Summary bar from 19 Aug '16 to 07 Nov '16]																																										
217	Drilling	Leader	1 day	19 Aug '16	19 Aug '16			[Blue bar from 19 Aug '16 to 19 Aug '16]																																										
218	Steel Works	Leader	3 days	26 Aug '16	29 Aug '16	217		[Blue bar from 26 Aug '16 to 29 Aug '16]																																										
219	Formworks	Leader	1 day	30 Aug '16	30 Aug '16	218		[Blue bar from 30 Aug '16 to 30 Aug '16]																																										
220	Concrete	Leader	1 day	31 Aug '16	31 Aug '16	219		[Blue bar from 31 Aug '16 to 31 Aug '16]																																										
221	Removal of formworks	Leader	1 day	01 Sep '16	01 Sep '16	220		[Blue bar from 01 Sep '16 to 01 Sep '16]																																										
222	Frame Installation	Leader	2 days	03 Nov '16	04 Nov '16	235		[Blue bar from 03 Nov '16 to 04 Nov '16]																																										
223	Timber Installation	Leader	1 day	07 Nov '16	07 Nov '16	222,236		[Blue bar from 07 Nov '16 to 07 Nov '16]																																										

Project: Outstanding Works Programme (15Sep16)  
Date: 27 Sep '16

Leader [Blue bar] JEC [Red bar] Milestone [Diamond] Summary [Arrow]

OUTSTANDING WORKS PROGRAMME FOR DC/2009/23  
NORTH POINT PTW, WAN CHAI EAST PTW AND CENTRAL PTW

ID	Task Name	Action By	Duration	Start	Finish	Predeces	Remarks	Gantt Chart																														
								April	May	June	July	August	September	October	November	December	201																					
224	<b>Planters 13 to 15</b>		<b>72 days</b>	<b>11 Aug '16</b>	<b>05 Nov '16</b>																																	
225	Slab breaking & demolition	Leader	7 days	11 Aug '16	18 Aug '16																																	
226	Blinding	Leader	1 day	19 Aug '16	19 Aug '16	225																																
227	Formworks	Leader	12 days	20 Aug '16	02 Sep '16	226																																
228	Steel Works	Leader	4 days	03 Sep '16	07 Sep '16	227																																
229	Concrete	Leader	1 day	08 Sep '16	08 Sep '16	228																																
230	Removal of formworks	Leader	1 day	09 Sep '16	09 Sep '16	229																																
231	Formworks	Leader	6 days	10 Sep '16	17 Sep '16	230																																
232	Steel Works	Leader	2 days	19 Sep '16	20 Sep '16	231																																
233	Concrete	Leader	1 day	21 Sep '16	21 Sep '16	232																																
234	Removal of formworks	Leader	1 day	22 Sep '16	22 Sep '16	233																																
235	Frame Installation	Leader	6 days	27 Oct '16	02 Nov '16	234,238																																
236	Timber Installation	Leader	2 days	04 Nov '16	05 Nov '16	235,239																																
237	<b>Planter 16 to 17</b>		<b>36 days</b>	<b>22 Oct '16</b>	<b>02 Dec '16</b>																																	
238	Frame Installation	Leader	4 days	22 Oct '16	26 Oct '16	195																																
239	Timber Installation	Leader	1 day	03 Nov '16	03 Nov '16	238,235																																
240	Installation of Sliding Gate	Leader	25 days	04 Nov '16	02 Dec '16	239																																
241	<b>Roadworks and Drainage Works</b>		<b>36 days</b>	<b>03 Oct '16</b>	<b>14 Nov '16</b>																																	
242	<b>Southern Portion</b>		<b>36 days</b>	<b>03 Oct '16</b>	<b>14 Nov '16</b>																																	
243	Site Clearance	Leader	6 days	03 Oct '16	08 Oct '16																																	
244	Excavation Works	Leader	6 days	11 Oct '16	17 Oct '16	243																																
245	Catchpit and Drainage Pipe Installation	Leader	6 days	18 Oct '16	24 Oct '16	244																																
246	Sub Base	Leader	2 days	25 Oct '16	26 Oct '16	245																																
247	Road base and Kerb	Leader	6 days	27 Oct '16	02 Nov '16	246																																
248	Paving Block Installation	Leader	10 days	03 Nov '16	14 Nov '16	247																																
249	<b>Grasscrete and Landscaping Works</b>		<b>60 days</b>	<b>03 Oct '16</b>	<b>12 Dec '16</b>																																	
250	<b>Grasscrete Installation</b>		<b>40 days</b>	<b>03 Oct '16</b>	<b>18 Nov '16</b>																																	
251	Removal of Container and Site Clearance (in between FSGT & DO, DG and General Store Bldg.)	Leader	6 days	03 Oct '16	08 Oct '16																																	
252	Excavation Works (in between FSGT & DO, DG and General Store Bldg.)	Leader	9 days	11 Oct '16	20 Oct '16	251																																
253	Catchpit and Drainage Pipe Installation (in between FSGT & DO, DG and General Store Bldg.)	Leader	14 days	21 Oct '16	05 Nov '16	252																																
254	Site clearance after Planters 13 to 15	Leader	3 days	07 Nov '16	09 Nov '16	253,234																																
255	Sub base with backfilling	Leader	2 days	10 Nov '16	11 Nov '16	254																																
256	Laying of steel mesh	Leader	2 days	12 Nov '16	14 Nov '16	255																																
257	Concrete	Leader	1 day	15 Nov '16	15 Nov '16	256																																
258	Soil laying	Leader	2 days	16 Nov '16	17 Nov '16	257																																
259	Grass Installation	Leader	1 day	18 Nov '16	18 Nov '16	258																																
260	<b>Landscaping Works</b>		<b>31 days</b>	<b>07 Nov '16</b>	<b>12 Dec '16</b>																																	
261	Site clearance after Planters 13 to 15	Leader	3 days	07 Nov '16	09 Nov '16	234,254,255																																
262	Backfilling	Leader	10 days	10 Nov '16	21 Nov '16	261																																
263	Landscaping for Central PTW	Leader	18 days	22 Nov '16	12 Dec '16	262																																