

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Monthly EM&A Report

February 2016

Submitted to

Environmental Protection Department

Meinhardt Infrastructure and Environment Ltd

Meinhardt Infrastructure and Environment Limited

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Monthly EM&A Report

(February 2016)

Certified by:	Fredrick Leong
Position:	Environmental Team Leader
Date:	11 March 2016



Our ref JFP/EC/ST/ro/T329380/22.05/L-0113

- т 2828 5920
- steven.tang@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong

Dear Sir,

14 March 2016 By Fax (2805 5028) & Hand

Attn: Mr. James Penny

Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

Stage 2 (between Tai Hang to Wo Hop Shek Interchange) - Entrusted Works

Environmental Permit No. EP-324/2008/D

Condition 3.3 – Submission of Monthly EM&A Report – February 2016 for the portion of Stage 2 works entrusted to Civil Engineering and Development Department (CEDD) under Contract No. CV/2012/09

We refer to the revised Monthly EM&A Report – February 2016 received on 11 March 2016 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – February 2016 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is entrusted to CEDD under Contract No. CV/2012/09.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin (Fax: 2714 5198)
 CEDD/BCP – Mr. Desmond Lam (Fax: 3547 1659)
 AECOM – Mr. Alan Lee (Fax: 3922 9797)
 Meinhardt Infrastructure and Environment Limited – Mr. Fredrick Leong (Fax: 2540 1580)

Date	Revision	Prepared By	Checked By	Approved By
11 March 2016	0	Ivan TING Cindy KWOK	Fredrick EONG	
		hall		Im
		2 0 1	ř	/
			V	

,



Contents

			Page
EXE	CUTIVE	SUMMARY	i
1	INTROD	DUCTION	1
	1.2	Purpose of the Report	1
	1.3	Report Structure	1
2	PROJE	CT INFORMATION	2
	2.1	Background	2
	2.2	Site Description	3
	2.3	Construction Programme and Activities	3
	2.4	Project Organisation	4
3	STATUS	S OF ENVIRONMENTAL LICENSES, NOTIFICATION AND PERMITS	5
4		ALITY MONITORING	7
	4.1	Monitoring Requirement	7
	4.2	Monitoring Equipment	7
	4.3	Monitoring Location	7
	4.4	Monitoring Parameters, Frequency and Duration	7
	4.5	Monitoring Methodology	8
	4.6	Monitoring Schedule for the Reporting month	8
	4.7	Monitoring Results	8
5	NOISE I	MONITORING	10
	5.1	Monitoring Requirements	10
	5.2	Monitoring Equipment	10
	5.3	Monitoring Locations	10
	5.4	Monitoring Parameters, Frequency and Duration	10
	5.5	Monitoring Methodology	11
	5.6	Monitoring Schedule for the Reporting Month	11
	5.7	Monitoring Results	11
6	WATER	MONITORING	13
	6.1	Introduction	13
	6.2	Monitoring Requirements	13
	6.3	Monitoring Equipment	13
	6.4	Monitoring Parameters, Frequency and Duration	14
	6.5	Monitoring Locations	14
	6.6	Monitoring Methodology	14
	6.7	Monitoring Schedule for the Reporting Month	15



	6.8	Monitoring Results	15
7	WASTE	MANAGEMENT	16
8	ENVIRC	NMENTAL SITE INSPECTION AND AUDIT	17
	8.1	Site Inspection	17
9	IMPLEN	IENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
10	SUMMA	RY OF EP SUBMISSION IN THE REPORTING MONTH	19
11	ENVIRC	NMENTAL NON-CONFORMANCE	20
	11.1	Summary of Monitoring Exceedances	20
	11.2	Summary of Environmental Non-Compliance	20
	11.3	Summary of Environmental Complaints	20
	11.4	Summary of Environmental Summon and Successful Prosecutions	20
12	FUTURE	E KEY ISSUES	21
	12.1	Construction Programme for the Next Month	21
	12.2	Key Issues for the Coming Month	21
	12.3	Monitoring Schedule for the Next Month	22
13	CONCL	USIONS AND RECOMMENDATIONS	23
	13.1	Conclusions	23
	13.2	Recommendations	23

List of Tables

- Table 2.1
 Contact Information of Key Personnel
- Table 3.1 Status of Environmental Licenses, Notifications and Permits
- Table 4.1
 Air Quality Monitoring Equipment
- Table 4.2 Location of Air Quality Monitoring
- Table 4.3 Air Quality Monitoring Parameters, Frequency and Duration
- Table 4.4 Summary of 1-hr TSP Monitoring Results
- Table 4.5 Summary of 24-hr TSP Monitoring Results
- Table 5.1 Noise Monitoring Equipment
- Table 5.2 Location of Noise Monitoring
- Table 5.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 5.4 Summary of Noise Monitoring Results
- Table 6.1
 Water Quality Monitoring Equipment
- Table 6.2
 Water Quality Monitoring Parameters, Frequency and Duration
- Table 6.3 Locations of Water Quality Monitoring
- Table 6.4 Action and Limit Levels for Water Quality Monitoring
- Table 8.1 Observations and Recommendations of Site Audit
- Table 10.1 Status of Required Submission under Environmental Permit

List of Figures

- Figure 1 Demarcation of Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2
- Figure 2 Air and Noise Monitoring Locations
- Figure 3 Water Quality Monitoring Locations



List of Appendices

- Appendix A Construction Programme
- Appendix B Project Organization Structure
- Appendix C Calibration Certificates of Monitoring Equipment
- Appendix D EM&A Monitoring Schedules
- Appendix E Meteorological Data Extracted from Hong Kong Observatory
- Appendix F Air Quality Monitoring Results and their Graphical Presentation
- Appendix G Summary of Event and Action Plan
- Appendix H Noise Monitoring Results and their Graphical Presentation
- Appendix I Laboratory Results for Water Quality
- Appendix J Water Quality Monitoring Results and their Graphical Presentation
- Appendix K Waste Flow Table
- Appendix L Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix M Investigation Report for Exceedances
- Appendix N Statistics on Complaints, Notifications of Summons and Successful Prosecutions



EXECUTIVE SUMMARY

The Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 (hereafter called "the Project") covers part of the construction of the widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling which aimed to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic. The Project covers construction activities at Yuen Leng along the existing Fanling Highway.

The impact EM&A for the Project includes air quality, noise and water quality monitoring. The EM&A programme commenced on 5 November 2013.

This report documents the findings of EM&A works conducted in February 2016. As informed by the Contractor, the major activities in the reporting month were:

- Decking Construction for Bridge E;
- Cable Detection and Trial Trenches;
- E & M Work for New Valve Control & Telemetry House;
- Filling Works at Tong Hang East;
- FRP Lining on Existing Water Main;
- Storm Drains Laying;
- Noise Barrier Construction;
- Pier / Pier Table Construction;
- Pile Cap Works;
- Portal Beam Construction;
- Pre-drilling;
- Retaining Wall Construction;
- Road Works at Fanling Highway;
- Sewer Works;
- Tree Felling Works;
- Utilities Duct Laying;
- Viaduct Segment Erection;
- Slope Works; and
- Water Main Connection Works.



Breach of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.

No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.

Breach of Action and Limit Levels for Noise

No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.

Breach of Action and Limit Levels for Water Quality

One (1) exceedance of Limit Level of Turbidity was recorded at the monitoring location I5 on 22 February 2016 in the reporting month. Two (2) exceedances of Action Level on Dissolved Oxygen were recorded at the monitoring location I5 on 19 February 2016 and 22 February 2016. Investigation for the exceedances were conducted which concluded that the exceedances were not related to the project works. The investigation reports are presented in **Appendix M**.

The box culvert works have been partially completed by the end of March 2014 except the last construction activity, installation of a base slab at Box Culvert ID4. Due to the loading requirement of a fresh water main under the box culvert, installation of the base slab at Box Culvert ID4 originally scheduled from 19 February 2016. However, the mentioned works were now cancelled and postponed to the next dry season after the utilities diversions complete.

The construction works are temporarily suspended until the utilities diversion works complete. The 4-week post construction water quality monitoring will be commenced after the installation of the base slab finishes, hence the completion of the box culvert works. Impact monitoring for water quality was only carried out on 19 February 2016 and 22 February 2016 in the reporting month and is anticipated to be resumed in the next dry season during the course of remaining box culvert works.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting month.

Future Key Issues

The major construction works in the coming reporting month are anticipated to include:

- Cable Detection and Trial Trenches;
- Decking Construction for Bridge E;
- Filling Works at Tong Hang East;
- Storm Drains Laying;
- Noise Barrier Construction;



- Pier / Pier Table Construction;
- Pile Cap Works;
- Portal Beam Construction;
- Pre-drilling Works and Piling Works for Viaduct;
- Retaining Wall Construction;
- Road Works at Fanling Highway;
- Sewer Works;
- Slope Works;
- Socket H-pile Installation;
- Tree Felling Works;
- Utilities Duct Laying;
- Viaduct Segment Erection; and
- Water Main Connection Works.

Potential environmental impacts arising from the above construction activities are anticipated to be mainly associated with construction dust, noise, water quality and waste management.



1 INTRODUCTION

1.1.1 Chun Wo Construction & Engineering Co Ltd (Chun Wo) was commissioned by the Civil Engineering and Development Department (CEDD) as the Civil Contractor for the Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2. Meinhardt Infrastructure & Environment Ltd (MIEL) has been appointed by Chun Wo as the Environmental Team (ET) to fulfill the corresponding EM&A requirements pursuant to Environmental Permit No. EP-324/2008/D in accordance with the Updated EM&A Manual (dated October 2013) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2. The EM&A programme commenced in 5 November 2013.

1.2 Purpose of the Report

1.2.1 This is the monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting month of February 2016.

1.3 Report Structure

- 1.3.1 This monthly EM&A Report comprises the following sections:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Status of Environmental Licenses, Notifications and Permits
 - Section 4: Air Quality Monitoring
 - Section 5: Noise Monitoring
 - Section 6: Water Monitoring
 - Section 7: Waste Management
 - Section 8: Environmental Site Inspection and Audit
 - Section 9: Implementation Status of Environmental Mitigation Measures
 - Section 10: Summary of EP Submission in the Reporting Month
 - Section 11: Environmental Non-Conformance
 - Section 12: Future Key Issues
 - Section 13: Conclusions and Recommendations



2 **PROJECT INFORMATION**

2.1 Background

- 2.1.1 Tolo Highway and Fanling Highway are expressways in the North East New Territories connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 1, which links Hong Kong Island to Shenzhen. At present, this section of Route 1 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 1, the highway is only dual-2 lane. Severe congestion is a frequent occurrence during peak periods, particularly in the Kowloon bound direction.
- 2.1.2 The objective of the Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 2.1.3 The construction works for the Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling are to be delivered in 2 stages:
 - Stage 1 Construction works between Island House Interchange and Tai Hang; and
 - Stage 2 Construction works between Tai Hang and Wo Hop Shek Interchange.
- 2.1.4 The construction works of Stage 1 under the EP commenced in November 2009 and was planned to be completed in December 2013 tentatively. The works of Stage 2 was planned to commence in November 2013 and complete by end of 2016. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) was appointed by the Highways Department (HyD) as the consultants for the design and construction assignment for the Project. Mott MacDonald Hong Kong Ltd is the Independent Environmental Checker (IEC) of both Stage 1 and Stage 2 works.
- 2.1.5 A portion of Stage 2 works of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling (hereafter called "the Project") is entrusted to the contractor of Contract No. CV/2012/09 Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3, i.e. Chun Wo. AECOM Asia Co Ltd was appointed by the CEDD as the consultant for the design and construction assignment for the Liantang development.
- 2.1.6 The Project is a Designated Project under the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499). An Environmental Impact Assessment (EIA) Report together with an Environmental Monitoring and Audit (EM&A) Manual were approved on 14 July 2000 (Register Number: EIA-043/2000). The Project is governed by an Environmental Permit (EP) (EP-324/2008) which was granted on 23 December 2008. A variation of EP (VEP) was applied and the VEP (EP-324/2008/A) was subsequently granted on 31 January 2012. An additional VEP has been applied on 24 February 2014 and the VEP (EP-324/2008/B) was subsequently granted on 17 March 2014. Furthermore, an additional VEP has been applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015. The current VEP (EP-324/2008/D) was granted on 27 August 2015.



2.2 Site Description

- 2.2.1 The major construction activities under the Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 include:
 - At-Grade Road Works Temporary and permanent road formation, pipe laying, road drainage, footpath and noise barrier construction;
 - Demolition of existing Kiu Tau Footbridge and Footbridge Reprovision; and
 - Box Culvert Extension Flow diversion of existing stream, excavation, sub-base and blinding, base, wall and top slab construction.
- 2.2.2 **Figure 1** shows the works areas for the Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2.

2.3 Construction Programme and Activities

- 2.3.1 The major construction activities undertaken in the reporting month are summarized below:
 - Decking Construction for Bridge E;
 - Cable Detection and Trial Trenches;
 - E & M Work for New Valve Control & Telemetry House;
 - Filling Works at Tong Hang East;
 - FRP Lining on Existing Water Main;
 - Storm Drains Laying;
 - Noise Barrier Construction;
 - Pier / Pier Table Construction;
 - Pile Cap Works;
 - Portal Beam Construction;
 - Pre-drilling;
 - Retaining Wall Construction;
 - Road Works at Fanling Highway;
 - Sewer Works;
 - Tree Felling Works;
 - Utilities Duct Laying;



- Viaduct Segment Erection;
- Slope Works; and
- Water Main Connection Works.
- 2.3.2 The construction programme is presented in **Appendix A**.

2.4 **Project Organisation**

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.

Table 2.1 Contact Information of Key Personnel

Party	Role	Position	Name	Telephone	Fax
Engineer's		Senior Resident Engineer	Mr. Alan Lee	2171 3303	2171 3498
AECOM	Representative	Resident Engineer (Environmental)	Mr. Perry Yam	2171 3350	2171 3490
Mott MacDonald	Independent Environmental Checker (IEC)	IEC	Mr. Steven Tang	2828 5920	2827 1823
Chur Ma	Contractor	Site Agent	Mr. Daniel Ho	2638 6144	0000 7077
Chun Wo Contractor		Environmental Officer	Mr. Victor Huang	2638 6181	2638 7077
Meinhardt	Environmental Team (ET)	ET Leader	Mr. Fredrick Leong	2859 1739	2540 1580

3 STATUS OF ENVIRONMENTAL LICENSES, NOTIFICATION AND PERMITS

3.1.1 The relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 3.1**.

Table 3.1	Status of Environmental Licenses, Notifications and Permits

Permit / License No.	Valid Period		Otoline	
/ Notification / Reference No.	From	То	Status	Remarks
Environmental Permi	t			
EP-324/2008/D	27 Aug 2015		Granted on 27/08/2015	
Construction Noise P	ermit			
GW-RN0495-15	12 Aug 2015	11 Feb 2016	Valid	For stressing of tendons at the southward of site office in the night time
GW-RN0497-15	14 Aug 2015	13 Feb 2016	Valid	For stressing of tendons at the northward of site office in the night time
GW-RN0525-15	29 Aug 2015	13 Feb 2016	Valid	For road diversion and maintenance of Fanling Highway Northbound
GW-RN0542-15	1 Sep 2015	25 Feb 2016	Valid	For installation of temporary pedestrian ramp & demolition of existing pedestrian ramp at Kiu Tau footbridge
GW-RN0608-15	28 Sep 2015	29 Feb 2016	Valid	For formwork erection of portal PT5
GW-RN0633-15	15 Oct 2015	29 Feb 2016	Valid	For operating water pumping in Kiu Tau within restricted hours
GW-RN0655-15	1 Dec 2015	29 Feb 2016	Valid	For connection of the DN2300 Dongjiang watermain
GW-RN0677-15	26 Oct 2015	29 Feb 2016	Valid	For formwork erection of AB10
GW-RN0699-15	10 Nov 2015	27 Feb 2016	Valid	For Segment erection of AC9
GW-RN0695-15	29 Nov 2015	28 Feb 2016	Valid	For coring works along Fanling Highway during public holidays
GW-RN0712-15	16 Nov 2015	29 Feb 2016	Valid	For formwork erection of pier AA12 to AD7
GW-RN0736-15	24 Nov 2015	29 Feb 2016	Valid	For saw-cut method of the DN2300 Dongjiang watermain



Permit / License No.	Valid Period		Otatua	Demerika
/ Notification / Reference No.	From	То	Status	Remarks
GW-RN0765-15	1 Dec 2015	27 Feb 2016	Cancelled on 29 Jan 2016	For segment erection crossing over MTRC's Rail Track of Pier AB11 and AD12
GW-RN0812-15	20 Dec 2015	29 Feb 2016	Valid	For lane shifting work at southbound of Fanling Highway
GW-RN0837-15	23 Dec 2015	29 Feb 2016	Valid	For road diversion and maintenance of Fanling Highway Southbound
GW-RN0892-15	9 Jan 2016	8 Jul 2016	Valid	For loading and unloading along Fanling Highway both bounds
GW-RN0894-15	5 Jan 2016	27 Feb 2016	Valid	For falsework erection of Pier AB11
GW-RN0001-16	8 Jan 2016	27 Feb 2016	Valid	For segment erection of AC5
GW-RN0049-16	26 Jan 2016	29 Feb 2016	Valid	For general works on Tai Wo Service Road West
GW-RN0056-16	2 Feb 2016	18 Mar 2016	Valid	For AB11 Crosshead Concreting
GW-RN0060-16	1 Feb 2016	30 Jun 2016	Valid	For segment erection crossing over MTRC's Rail Track of Pier AB11 and AD12
GW-RN0064-16	16 Feb 2016	13 Aug 2016	Valid	For road diversion and maintenance of Fanling Highway Northbound
GW-RN0086-16	16 Feb 2016	7 May 2016	Valid	For segment erection of pier AA4, AB6, AD7 and AA18
GW-RN0113-16	25 Feb 2016	24 Aug 2016	Valid	For Segment Delivery to Kiu Tau
Wastewater Discharg	e License			
WT00016832-2013	28 Aug 2013	31 Aug 2018	Valid	
Chemical Waste Prod	-	on		
5113-634-C3817-01	7 Oct 2013		Valid	
Billing Account for Co	onstruction Wa	ste Disposal		
7017914	2 Aug 2013		Account Active	
Notification Under Air	r Pollution Com	trol (Constructi	on Dust) Regulat	ion
	31 Jul 2013	30 Jul 2019	Notified	



4 **AIR QUALITY MONITORING**

4.1 Monitoring Requirement

4.1.1 In accordance with the Updated EM&A Manual, 1-hr and 24-hr total suspended particulate (TSP) levels at the designated air quality monitoring station are required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. For the 1-hr TSP impact monitoring, the sampling frequency of at least three times in every 6 days should be undertaken when the highest dust impact occurs.

4.2 Monitoring Equipment

4.2.1 The 1hr- TSP and 24-hr TSP air quality monitoring were performed using a High Volume Sampler (HVS), of which its location and operation satisfy, as far as practicable, all the requirements as specified in the Updated EM&A Manual. The brand and model of the equipment are given in **Table 4.1**.

 Table 4.1
 Air Quality Monitoring Equipment

Equipment	Brand and Model	Quantity	Serial Number
High Volume	Tisch Total Suspended Particulate		
Sampler	Mass Flow Controlled High Volume	1	2359
(1-hr TSP and	Air Sampler (Model No. TE-5170	1	2009
24-hr TSP)	MFC)		

- 4.2.2 The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- 4.2.3 Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. The HVS calibration orifice will be calibrated annually. Calibration certificate of the TE-5025A Calibration Kit and the HVS are provided in **Appendix C**.

4.3 Monitoring Location

4.3.1 Air quality monitoring was conducted at the location specified in the Updated EM&A Manual. **Table 4.2** describes the details of the air quality monitoring station with its location as shown in **Figure 2**.

 Table 4.2
 Location of Air Quality Monitoring

Air Monitoring Station ID	Monitoring Location	Description
AM1(SR77) *	Yuen Leng 2 *	Residential, Ground floor

Remark:

Location and Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

4.4 Monitoring Parameters, Frequency and Duration

4.4.1 **Table 4.3** summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.



Parameter	Frequency and Duration
1-hour TSP	At least three times in every 6 days should be undertaken when the highest dust impact occur
24-hour TSP	Once every 6 days

4.5 Monitoring Methodology

1-hr and 24-hr TSP Monitoring

- 4.5.1 With the consideration of criteria stated in the Updated EM&A Manual, the HVS was installed in the vicinity of the air sensitive receivers.
- 4.5.2 The relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any special phenomena observed were recorded. The weather information was referenced from Hong Kong Observatory (http://www.weather.gov.hk/wxinfo/pastwx/extractc.htm).
- 4.5.3 A HOKLAS accredited laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments, to handle the 24-hr TSP samples, was employed for sample analysis.
- 4.5.4 Filter papers of size 8"x10" were labelled before sampling. They were inspected to be clean with no pin holes and conditioned in a humidity controlled chamber for over 24-hr and were pre-weighed before use for the sampling.
- 4.5.5 The 24-hr TSP levels were measured by following the standard high volume sampling method for TSP as set out in the Title 40 of the United States Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. TSP was sampled by drawing air through a conditioned, pre-weighted filter paper inside the HVS at a controlled air flow rate. After 24-hr sampling, the filter papers loaded with dust were kept in a clean and tightly sealed plastic bag, and then returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with a readout down to 0.1 mg.
- 4.5.6 All the collected samples were kept in a good condition for 6 months before disposal.
- 4.5.7 For 1-hr TSP monitoring, monitoring methodology is the same as 24-hr TSP monitoring which has been presented in **Section 4.5.1** to **Section 4.5.6**, but with sampling period changed to 1 hour.

4.6 Monitoring Schedule for the Reporting month

4.6.1 The schedule for environmental monitoring for the reporting month is provided in **Appendix D**. Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix E**.

4.7 Monitoring Results

4.7.1 The monitoring results for 1-hr and 24-hr TSP are summarised in **Table 4.4** and **Table 4.5** respectively. Detailed air quality monitoring results and the graphical presentation



of air quality monitoring data for the current and past three reporting months are presented in **Appendix F**.

Table 4.4 Summary of 1-hr TSP Monitoring Results

ASR ID	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m ³)	Limit Level (µg/m ³)
AM1(SR77) *	128.3	83.1 –183.5	292.7	500

Remark:

Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

Table 4.5 Summary of 24-hr TSP Monitoring Results

ASR ID	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m ³)
AM1(SR77) *	89.2	45.7 –153.6	170.3	260

Remark:

Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

- 4.7.2 No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 4.7.3 No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 4.7.4 The Event and Action Plan for the occurrence of non-compliance of the air quality criteria is annexed in **Appendix G**.



5 NOISE MONITORING

5.1 Monitoring Requirements

5.1.1 In accordance with the Updated EM&A Manual, the impact noise monitoring frequency shall depend on the scale of the construction activities. An initial guide on the regular monitoring frequency should be at least once per week when noise generating activities are underway.

5.2 Monitoring Equipment

5.2.1 Noise monitoring was performed using a sound level meter at the monitoring station. The sound level meter deployed complies with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. An acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. The brand and model of the equipment is given in **Table 5.1**.

 Table 5.1
 Noise Monitoring Equipment

Equipment	Brand and Model	Quantity	Serial Number
Sound Level Calibrator	Rion (Model No. NC-74)	1	34857296
Sound Level Meter	B&K (Model No. 2238)	1	2694908

5.2.2 The sound level calibrator and sound level meter were verified by a certified laboratory every year. Calibration certificates of the sound level meter and acoustic calibrator are provided in **Appendix C**.

5.3 Monitoring Locations

5.3.1 Impact noise monitoring was conducted at the location specified in the Updated EM&A Manual. **Table 5.2** describes the details of the noise monitoring station with its location as shown in **Figure 2**.

NSR ID	Monitoring Location	Description
M1(SR77) *	Yuen Leng 2 *	Residential, Ground floor

Remark:

Location and Station / NSR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

5.4 Monitoring Parameters, Frequency and Duration

5.4.1 **Table 5.3** summarizes the monitoring parameters, frequency and duration of impact noise monitoring.



Table 5.3 Noise Monitoring Parameters, Frequency and Duration

Parameter and Duration	Frequency
30-mins measurement at between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

5.5 Monitoring Methodology

- 5.5.1 The monitoring procedures are summarised as follows:
 - The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station SR77;
 - The battery condition was checked to ensure good functioning of the meter;
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Parameters: Leq, L10 and L90
 - Time measurement: Leq(30-minutes) during non-restricted hours i.e. 07:00 19:00 hrs on normal weekdays
 - Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
 - At the end of the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - A façade correction of +3dB (A) shall be made to the noise parameter obtained by free field measurement.

5.6 Monitoring Schedule for the Reporting Month

5.6.1 The schedule for environmental monitoring for the reporting month is provided in **Appendix D**. Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix E**.

5.7 Monitoring Results

5.7.1 The monitoring results for noise are summarized in **Table 5.4** and the monitoring results and the graphical presentation of noise level for the current and past three reporting months are presented in **Appendix H**.



Table 5.4	Summary of Noise	Monitoring Results
-----------	------------------	---------------------------

Noise Monitoring Station ID	Average, dB(A), Leq (30min) ⁽²⁾	Range, dB(A), Leq (30min) ⁽²⁾	Action Level	Limit Level, dB(A)
M1(SR77) ⁽¹⁾	63.7	62.5 - 64.5	When one documented valid complaint is received	75

Remark:

(1) Station / NSR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

(2) +3dB(A) façade correction included

- 5.7.2 Major noise sources during the noise monitoring included construction activities of the Project and that along Tai Wo Service Road East, and nearby traffic noise.
- 5.7.3 No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.
- 5.7.4 The Event and Action Plan for the occurrence of non-compliance of the noise criteria is annexed in **Appendix G**.



6 WATER MONITORING

6.1 Introduction

- 6.1.1 The box culvert works have been partially completed by the end of March 2014 except the last construction activity, installation of a base slab at Box Culvert ID4. Due to the loading requirement of a fresh water main under the box culvert, installation of the base slab at Box Culvert ID4 originally scheduled from 19 February 2016. However, the mentioned works were now cancelled and postponed to the next dry season after the utilities diversions complete.
- 6.1.2 The construction works are temporarily suspended until the utilities diversion works complete. The 4-week post construction water quality monitoring will be commenced after the installation of the base slab finishes, hence the completion of the box culvert works.
- 6.1.3 Impact monitoring for water quality was only carried out on 19 February 2016 and 22 February 2016 in the reporting month. These samplings were intended to serve as pioneer water monitoring before the commencement of the construction works at the box culvert. However, the remaining box culvert works has subsequently delayed and is anticipated to be resumed in the next dry season. As such, only 2 water quality monitoring has been recorded.

6.2 Monitoring Requirements

- 6.2.1 In accordance with the Updated EM&A Manual, during the course of the culvert extension works, monitoring shall be undertaken on three occasions per week. The interval between two sets of monitoring shall not be less than 36 hours except where there are exceedances of Action and/or Limit levels.
- 6.2.2 Since there was no box culvert works conducted in the reporting months, the water monitoring has been conducted for 2 sampling days only. The results are nonetheless included in **Appendix I** and **Appendix J** for reference.

6.3 Monitoring Equipment

6.3.1 The equipment used in the water quality monitoring programme is summarised in **Table 6.1**.

Table 6.1	Water Quality Monitoring Equipment	
-----------	------------------------------------	--

Equipment	Model and Make
Turbidity meter	HACH Model 2100Q is (Serial No. 13120C029845)
Multifunctional Meter (Scope of Test: Conductivity, Dissolved Oxygen, pH, Salinity and Temperature)	Professional Plus (Serial No. 10D101566)

6.3.2 The monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS before use and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Copies of the calibration certificates for the water quality monitoring equipment are attached in **Appendix C**.



6.4 Monitoring Parameters, Frequency and Duration

6.4.1 Measurements for each monitoring station were conducted 3 days per week for the reporting month. **Table 6.2** summarises the monitoring parameters, frequency and duration of the baseline water quality monitoring.

Monitoring Stations	Parameter, unit	Frequency
Control Stations: C3a and C3b Impact Station: I5	 Depth, m Temperature, °C Salinity, ppt pH DO, mg/L DO Saturation, % Turbidity, NTU SS, mg/L 	3 days per week

6.5 Monitoring Locations

6.5.1 According to the Updated EM&A Manual, measurements were taken at all impact and control stations as summarised in **Table 6.3**. The locations of the monitoring stations are shown in **Figure 3**.

Table 6.3 Locations of Water Quality Monitoring

Station	Description	Easting	Northing
15	Downstream of Ma Wat River (Yuen Leng)	833931	837859
C3a	Upstream of Ma Wat River (Nam Wa Po)	833816	837644
C3b	Upstream of Ma Wat River (Yuen Leng)	833931	837736

6.6 Monitoring Methodology

Instrumentation

6.6.1 The parameters of in-situ measurements included water depth, dissolved oxygen (DO), dissolved oxygen saturation (DOS), turbidity level, pH value and water temperature.

Operating/Analytical Procedures

- 6.6.2 Since water depths for all monitoring stations were less than 1m throughout the whole baseline measurement period, only mid-depth level was monitored.
- 6.6.3 At each monitoring station, at least duplicate readings of dissolved oxygen content and turbidity were taken. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement.
- 6.6.4 Water samples were collected by the water sampler and filled into polyethylene bottles for laboratory determination of suspended solids. Sampling bottles were pre-rinsed with the same water samples, and filled up to the rim, capped tightly and labeled immediately. The sample bottles were then packed into a cool-box kept at 4°C, and



delivered to a HOKLAS accredited laboratory, Enviro Labs Ltd. (HOKLAS no.: 128) for analysis. The results for laboratory analysis of suspended solids are presented in **Appendix I**.

6.7 Monitoring Schedule for the Reporting Month

6.7.1 The schedule for environmental monitoring for the reporting month is provided in **Appendix D**. Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix E**.

6.8 Monitoring Results

6.8.1 The water quality criteria, namely Action and Limit Levels, as specified in the Updated EM&A Manual are shown in **Table 6.4**.

Parameters	Action	Limit
DO in mg/L	6.7 mg/L	4 mg/L or 40% saturation at 15 degree Celsius
SS in mg/L	42.6 mg/L or 120% of upstream control station's SS of the same day	46.8 mg/L or 130% of upstream station's SS of the same day and specific sensitive receiver water quality requirements
Turbidity (Tby) in NTU	81.9NTU or 120% of upstream control station's Tby of the same day	91.9NTU or 130% of upstream control station's Tby of the same day

 Table 6.4
 Action and Limit Levels for Water Quality Monitoring

lotes:

For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

For SS and Tby, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

- 6.8.2 The detailed water quality monitoring results and the graphical presentation of water quality monitoring data for the current and past three reporting months are presented in **Appendix J**.
- 6.8.3 The possible influences in monitoring results were suspected to be natural variation.
- 6.8.4 One (1) exceedance of Limit Level of Turbidity was recorded at the monitoring location I5 on 22 February 2016 in the reporting month. Two (2) exceedances of Action Level on Dissolved Oxygen were recorded at the monitoring location I5 on 19 February 2016 and 22 February 2016. Investigation for the exceedances were conducted which concluded that the exceedances were not related to the project works. The investigation reports are presented in **Appendix M**.
- 6.8.5 The Event and Action Plan for the occurrence of non-compliance of the water quality criteria is annexed in **Appendix G**.



7 WASTE MANAGEMENT

- 7.1.1 The Contractor has registered as a chemical waste producer of the Project. The C&D materials and waste sorting were carried out on-site. Receptacles were provided for general refuse collection.
- 7.1.2 As advised by the Contractor, a total of 1,876m³ of excavated material has been generated. 1,205m³ of inert C&D materials was disposed of at public fill to Tuen Mun Area 38. 20m³ of inert C&D materials was reused on site. 110m³ of general refuse was disposed of at North East New Territories (NENT) Landfill. No plastics were collected by recycling contractor in the reporting month. No paper/cardboard packaging was collected by recycling contractor in the reporting month. No metals were collected by recycling contractor in the reporting month. No chemical waste was collected by licensed contractor in the reporting period. Details of the waste management data are presented in **Appendix K**.



8 ENVIRONMENTAL SITE INSPECTION AND AUDIT

8.1 Site Inspection

- 8.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the site inspection is provided in **Appendix L**.
- 8.1.2 In the reporting month, 4 site inspections were carried out on 1, 18, 22, 29 February 2016. The one held on 29 February 2016 was a joint inspection with the IEC, ER, ET and Contractor. No site inspection was conducted by the EPD during the reporting month. No non-compliance was recorded during the site inspection. A summary of the reminders and observations recorded during the site inspections are presented in **Table 8.1**.

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	1 February 2016	Observation: Wastewater was observed being discharged without proper wastewater treatment near the works area opposite to SA25. The Contractor was advised to review the wastewater treatment system at the site.	The Road side has been cleared of silty wastewater as observed during 18 Feb 2016 site inspection.
	18 February 2016	<u>Reminder:</u> Contractor is reminded to maintain site staff entering and leaving construction works sites through proper site entrance and cleaned properly if necessary.	Please refer to Observation identified during 22 Feb 2016 site inspection.
Air Quality	22 February 2016	Observation: Muddy trail was observed outside the site entrance SA22. The Contractor was advised to clear up the mud outside the site entrance.	The muddy trail and mud outside SA22 was removed as observed during 29 Feb 2016 site inspection.
	22 February 2016	Reminder: The Contractor was reminded to maintain the wheel washing facility at SA22.	This item was improved as observed during 29 Feb 2016 site inspection.
	29 February 2016	Reminder: The Contractor was reminded to implement sufficient watering at SA22 for dust suppression.	This item was improved as observed during 7 Mar 2016 site inspection.
Noise	N/A	N/A	N/A
Waste / Chemical Managem- ent	N/A	N/A	N/A
Landscape & Visual	N/A	N/A	N/A
Permits / Licenses	N/A	N/A	N/A

Table 8.1 Observations and Recommendations of Site Audit



9 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

9.1.1 The Contractor has implemented the relevant environmental mitigation measures as specified in the EIA Reports, EPs and updated EM&A Manual. The implementation status of environmental mitigation measures during the reporting period is summarized in **Appendix L**.



10 SUMMARY OF EP SUBMISSION IN THE REPORTING MONTH

10.1.1 The status of the required submission under the EP during the reporting period is summarized in **Table 10.1**.

Table 10.1 Status of Required Submission under Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.3	Monthly EM&A Report for January 2016	12 February 2016



11 ENVIRONMENTAL NON-CONFORMANCE

11.1 Summary of Monitoring Exceedances

- 11.1.1 No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 11.1.2 No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 11.1.3 No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.
- 11.1.4 One (1) exceedance of Limit Level of Turbidity was recorded at the monitoring location I5 on 22 February 2016 in the reporting month. Two (2) exceedances of Action Level on Dissolved Oxygen were recorded at the monitoring location I5 on 19 February 2016 and 22 February 2016. Investigation for the exceedances were conducted which concluded that the exceedances were not related to the project works. The investigation reports are presented in **Appendix M**.

11.2 Summary of Environmental Non-Compliance

11.2.1 No environmental non-compliance was recorded in the reporting month. The cumulative statistics are provided in **Appendix N**.

11.3 Summary of Environmental Complaints

11.3.1 No environmental complaints were received in the reporting month. The cumulative statistics are provided in **Appendix N**.

11.4 Summary of Environmental Summon and Successful Prosecutions

11.4.1 No environmental related prosecution or notification of summons was received in the reporting month. The cumulative statistics are provided in **Appendix N**.



12 FUTURE KEY ISSUES

12.1 Construction Programme for the Next Month

- 12.1.1 The major construction works in the coming reporting month are anticipated to include:
 - Cable Detection and Trial Trenches;
 - Decking Construction for Bridge E;
 - Filling Works at Tong Hang East;
 - Storm Drains Laying;
 - Noise Barrier Construction;
 - Pier / Pier Table Construction;
 - Pile Cap Works;
 - Portal Beam Construction;
 - Pre-drilling Works and Piling Works for Viaduct;
 - Retaining Wall Construction;
 - Road Works at Fanling Highway;
 - Sewer Works;
 - Slope Works;
 - Socket H-pile Installation;
 - Tree Felling Works;
 - Utilities Duct Laying;
 - Viaduct Segment Erection; and
 - Water Main Connection Works.

12.2 Key Issues for the Coming Month

- 12.2.1 Key issues to be considered in the coming month are anticipated to include:
 - Site discharges should be properly collected and treated prior to discharge;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Expose slopes and dusty stockpile should be covered up properly if no work will be conducted;
 - Operation of construction plant should be sequenced where practicable;



- Good housekeeping should be maintained and general refuse should be removed regularly;
- Chemical waste should be stored, handled and disposed of properly;
- Properly store and label oils and chemicals on site; and
- A spill response procedure shall be in place and absorption material available for minor spillages.

12.3 Monitoring Schedule for the Next Month

12.3.1 The tentative schedule for environmental monitoring for the coming month is provided in **Appendix D**.



13 CONCLUSIONS AND RECOMMENDATIONS

13.1 Conclusions

- 13.1.1 The construction phase EM&A programme of the Project commenced on 5 November 2013.
- 13.1.2 The 1-hr TSP, 24-hr TSP and noise monitoring were carried out in the reporting period.
- 13.1.3 No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 13.1.4 No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 13.1.5 No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.
- 13.1.6 One (1) exceedance of Limit Level of Turbidity was recorded at the monitoring location I5 on 22 February 2016 in the reporting month. Two (2) exceedances of Action Level on Dissolved Oxygen were recorded at the monitoring location I5 on 19 February 2016 and 22 February 2016. Investigation for the exceedances were conducted which concluded that the exceedances were not related to the project works. The investigation reports are presented in **Appendix M**.
- 13.1.7 Four (4) environmental site inspections were carried out in the reporting month. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audit.

Temporary Suspension of Box Culvert Works and Water Quality Monitoring

- 13.1.8 The box culvert works have been partially completed by the end of March 2014 except the last construction activity, installation of a base slab at Box Culvert ID4. Due to the loading requirement of a fresh water main under the box culvert, installation of the base slab at Box Culvert ID4 originally scheduled from 19 February 2016. However, the mentioned works were now cancelled and postponed to the next dry season after the utilities diversions complete.
- 13.1.9 The construction works are temporarily suspended until the utilities diversion works complete. The 4-week post construction water quality monitoring will be commenced after the installation of the base slab finishes, hence the completion of the box culvert works. Impact monitoring for water quality was only carried out on 19 February 2016 and 22 February 2016 in the reporting month and is anticipated to be resumed in the next dry season during the course of remaining box culvert works.

13.2 Recommendations

13.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Water Quality

• Water treatment facilities should be properly maintained and avoid untreated water entering storm drain.



• Proper drainage channels/bunds should be provided at the site boundaries to collect/intercept the surface run-off from works areas.

Air Quality


- Water spraying or covering of tarpaulin should be properly implemented whenever necessary for the unpaved roads, access roads and construction areas.
- All vehicles should be washed to remove any dusty materials before leaving the construction site.

Noise

• Vessels and equipment operating should be checked regularly and properly maintained.




Figure






Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Figure 1: Demarcation of Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling – Stage 2





Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Figure 3: Water Quality Monitoring Locations



Appendix A Construction Programme

vity ID	Activity Name	OD	RD	Start	Finish	TF	Feb		20 Mar	016	Apr	Мау	/	Jun
3-Month Rolling	Programme 2016-02-21						100					indy		Guil
Key Dates (Con	itractual)													
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		21-Feb-16*	-32		KD7: S	tage 1A - Completion of the R ealig	gned Tai Wo S	ervice Road West fo	r diversion of vehicu	lar traffic	
Key Dates (Fore														
KD-1105	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		26-Feb-16	-38		♦ ا	D7: Stage 1A - Completion of the	Realigned Tai	Wo Service Road V	Vest for diversion of	vehiculartraf	fic
Major Milestone														
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)	1	1	27-Feb-16*	27-Feb-16	-32		I	T3: TTA to split FLHS NB & SB with	h 3 lanes in the	e middle unoccupied	between CH7130 a	and CH7 470))
MS-2000D	T4: TTA to divert TWSRW traffic to the completed re-aligned TWSRW	1	1	31-Mar-16	31-Mar-16	5				T4: TTA to a	divert TWSRW traff	ic to the completed re	e-aligned TW	SRW
Major Procurem	ent & Delivery		I											
Footbridge Stee	I Truss													
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	100	100	28-Feb-16	06-Jun-16	6						<u></u>		F
Design and Sub	missions													
Statutory Appro	val													
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	4	27-Nov-14 A	25-Feb-16	149		🔲 Si	ubmission & approval of CDIA repo	ort for construc	ction of temporary p	atform for segment e	erection work	s, \$ubmissio
Method Stateme	ent and Design (Major) App roved by AECOM													
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	30	7	02-Nov-15 A	27-Feb-16	6	C		Submission of Shop Drawing for fa			eelworks, Submission		
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60	22-Feb-16	06-May-16	83			; ;			Submission	n of E&M des	sign for light
PRE-2040	Submission of E&M design for lighting inside viaduct structures of Bridge A, B, C & D	60	60	26-Apr-16	08-Jul-16	69								
Section IA & IB	- Fanling Highway Wide ning (KD-1 & KD-2)		I											
Fanling Highway	y South Portion between CH6935 and CH7470													
Fanling Highwa	ay Zone 1 between CH6935 and CH7130 (within SBZ2)													
At-Grade Road	dworks (195m)													
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m	182	20	20-Feb-14 A	15-Mar-16	48			Pipe Laying - D	N1200 Water	mains (CHC) along	Fanling Highway (80)m long, 4m d	depth)
FHW-1300	depth) Noise Barrier NB68 - Mini-Piling at central median (CSD: 24 nos)	80	80	29-Feb-16	07-Jun-16	18		I						
FHW-1140	Noise Barrier NB70 - Footing adjacent to SB lane (15m)	115	115	19-Apr-16	03-Sep-16	23								
Fanling Highwa	ay Zone 2 between CH7130 and CH7290													
At-Grade Road	dworks (160m)													
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway	144	326	12-Oct-15 A	30-Mar-17	212								
FHW-2140	(183m long, 4m depth) Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard	61	4	14-Oct-15 A	25-Feb-16	-21		— R	oad Formation, Kerb and Paveme	nt (Eastern Sid	le: FLH SB Slow lar	e and hard should).	Road Forma	ation. Kerb a
	should)											1		
	Actua	l Work					EDD Contract No. CV/2012	/09				ogramme updated		
	Rema	iining W	Vork	Lia	antang / Heung	g Yue	Vai BCP - Site Formation &	Infras	tructure Works,	Date 20-Feb-16	Revisi	SL	lecked	Approve
A 14 1-		nary Ba	ır				Contract 3			2010010				
	建築工程有限公司 Critica	al Rema	aining W	/ork		:	Month Rolling Program	nme						
C	Vo Construction & Engineering Co., Ltd.				_						+			
CHUN W	♦ Milest	one			Progr	ramn	ID: 3MPR031 (Data Da	ate: 2	1-Feb-16)					
Chun W			of Effort		Progr	ramn	ID: 3MPR031 (Data Da Page 1 of 9	ate: 2	1-Feb-16)					

ctivity ID		Activity Name	OD	RD	Start	Finish	TF				016		
FHW	/-2300	Noise Barrier NB68 - Mini-Piling at central median (CSD: 22 nos)	80	80	29-Feb-16	i 07-Jun-16	-22	Feb	-	Mar	Apr	Мау	Jun
		- · · · ·											
FHW	/-2190	Footpath & DSD Access Track adjacent to SB lane	108	108	19-Apr-16	26-Aug-16	118						
FHW	/-2310	Noise Barrier NB68A - Footing at central median (157m)	130	130	26-Apr-16	29-Sep-16	-22						
Fanlin	ng Highwa	y Zone 3 between CH7290 and CH7380											
At-Gr	rade Road	lworks (130m)											
FHW	/-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling High way (90m long, 3m depth)	150	326	07-Jun-14 A	A 30-Mar-17	53						
FHW	/-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	63	5	05-Oct-15 A	A 26-Feb-16	-22			Road Formation, Kerb and Pavem	ent (Eastern Side: FLH SB Slow	arle and hard should), Road F	ormation, Kerb a
FHW	/-3160A	Temporary Diversion of existing DN600 watermains to facilitate Road Formation (FLH SB slow lane & hard shoulder)	12	0	28-Dec-15 A	A 03-Feb-16 A		Temporary Diver	sion of ex	sting DN600 watermains to facilitat	e Road Formation (FLH SB slow	lane & hard shoulder)	
FHW	/-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	70	70	29-Feb-16	i 26-May-16	-22	-					Noise Barrier
FHW	/-3310	Noise Barrier NB68A - Footing at central median (98m)	90	90	14-Apr-16	01-Aug-16	-17	-					
Fanling	g Highway	North Portion between CH7470 and CH7925											
Fanlin	ig Highwa	y Zone 4 between CH7380 and CH7470							•				
_		- Iworks (90m)											
		Noise Barrier NB68A - Footing at central median (40m)	90	90	14-Apr-16	01-Aug-16	-17						
			30	30	14-Api-10	01-Aug-10	-17						
		y Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)											
Kiu T	au Footb	ridge Reprovision (East)											
FHW	/-5110	Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9)	35	10	20-Nov-15	A 03-Mar-16	4			Inspection & Remedial Worl	ks for the 3nos. suspected defecte	d piles (AB1-7, AB2-4, P3-9), I	nspection & Rem
FHW	/-5010E	KT-P4 - Pie Cap & Pier	75	75	22-Feb-16	25-May-16	14						KT-P4 - Pile Ca
FHW	/-5000C2	KT-P2 - Pling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE	15	15	26-Feb-16	i 14-Mar-16	0	-		KT-P2 - Piling V	Vorks (3 out of 6 nos of Pile) - Pha	ase 2, conflict with existing TWS	RE
FHW	/-5010A	KT-AB1 - Pile Cap & Abutment	75	75	04-Mar-16	6 06-Jun-16	4		<u> </u>				к
FHW	V-5010D	KT-P3 - Pie Cap & Pier	60	60	15-Mar-16	30-May-16	0		<u> </u>				КТ-Р3 - Р
FHW	/-5010C	KT-P2 - Ple Cap & Pler	60	60	15-Mar-16	30-May-16	0				 •		KT-P2 - P
FHW	/-5090	Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO	45	45	15-Mar-16	i 11-May-16	25	_				Additional BFA	Facilities - Pile C
FHW	/-5010B	KT-AB2 - Pile Cap & Abutment	60	60	30-Mar-16	i 11-Jun-16	0	-					
		· I Works (130m)											
			20	4	07-Nov-15/	A 25-Feb-16	0						
		Preparation Works for Implementation of TTA Scheme E3A	30				0			reparation Works for Implementat			
FHW	V-5120D	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge)	0	0	26-Feb-16		0		•	mplementation of TIA - Scheme E.	3A (shifting 1WSR East westward	, at the existing ramp of Kiu lat	Footbridge)
Remain	ning Work	s for Noise Barrier along widened Fanling Highway											
FHW-N	NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1	20	20	22-Feb-16*	* 15-Mar-16	499						
		Actua	l Work					CEDD Contract No. CV/20	2/00		3-Month Rolling Pr	ogramme updated to 201	6-02-20
			ining W	/ork		iantang / Heung	. V	n Wai BCP - Site Formation		tructure Works	Date Revis		Approved
			nary Ba		-	Liantany / Heung	Tue	Contract 3	o iiiia	Structure Works,	20-Feb-16 Rev.0	SL	
		建築工程有限公司	al Rema		/ork			3-Month Rolling Progra	mm 0				
	CHUN W	O CONSTRUCTION & ENGINEERING CO., LTD.				D # = ==				1 Fab (6)			
				.4		Progr	amn	ne ID: 3MPR031 (Data I	vate: 2	1-red-10)			
			Level					Page 2 of 9					+
		Project	ct Basel	line Bai	r								

vity ID	Activity Name	OD	RD	Start	Finish	TF					2016	A			
FHW-NB-130	Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB	10	10	16-Mar-16	30-Mar-16	499		Feb		Mar		Apr		May	Jun
FHW-NB-140	lanes at Zone 1 Noise Barrier Steelworks & Panel for NB71 (254m), adjacent to Fanling Highway SB	45	45	31-Mar-16	25-May-16	499									
	ainder of the Works (KD-3)														
	. ,														
At Grade Link R	oad at Fanling Highway Interchange														
Link Road 1 (no	ear Abutment AB1)														
FHI-LR1-1005	Noise Barrier NB66 - Footing adjacent NB lane (75m)	95	95	01-Apr-16	26-Jul-16	10									-
FHI-LR1-1010	Noise Barrier NB67 - Mini-Piling (42nos) (Assume 2 sets of plant)	160	160	01-Apr-16	13-Oct-16	3									
Link Road 3 (no	ear Abut ment AD1)														
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0		15-Mar-16	419				 Completion o 	f WSD works incl.	DN600, DN1200	& DN1400		
Link Road 4 (ne	ear Abutment AC1)														
	Construction of Retaining Wall beside Abutment AC1 (4 bays)	35	35	22-Feb-16	06-Apr-16	404						entine of Detaining			h1)
												ruction of Retainin			
	Diversion of Traffic from Existing TWSR West to Realigned TWSR West	0	0	31-Mar-16		409						Fraffic from Existing	g TWOR West		SR West
WSD Works															
DN450 Fire Mai	ins (CHA)														
WA-1090	Pipe Laying - CHA 800 - 960 (DN450) near Ext. TWSR West (No Roadworks), 160m long & 3m depth	148	148	22-Feb-16*	20-Aug-16	42									
WA-1060	Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR West (Re-TWSRW:	95	95	27-Feb-16	24-Jun-16	195									
DN600 Water M	CH640 - 695), 125m long & 2m depth lains (CHB)														
WB-1060	Pipe Laving - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE:	40	20	17-Jul-15 A	15-Mar-16	518									
	CH270-380), 97m long & GL Pipe Laving - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8														
WB-1030C		85	85	22-Mar-16	07-Jul-16	428	-								
DN1200 Water I	Mains (CHC)														
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	20	15-Oct-14 A	15-Mar-16	48				Pipe Laying -	CHC 155 - 200 (I	DN1200) near Fa	nling Highway	S/B (FHW: CH69	935-7130), 4
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95	45	12-Oct-15 A	18-Apr-16	23						Pipe Layin	g - CHC 235 -	420 (DN1200) n	ear Fanling
WC-1090C	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8	85	85	22-Mar-16	07-Jul-16	113							- <u>}</u>		
Twin DN1400 W	/ater Mains (CHE & CHG)														
WE-1060	Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB8 to new connection point	110	110	19-May-16	27-Sep-16	-14									
WE-1050	Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal	85	85	19-May-16		18									
	AB8	00		To May To	217/09/10										
DN2200 Water I														<u></u>	
WF-1000A	Pipe Laying - CHF 80 - 112 (DN2200) near ext. TWSR West underneath Box Culvert BC01	210	210	01-Apr-16	10-Dec-16	89									
DN2300 Water I	Mains and Leakage Collection System (CHJ & CHKA/CHK)														
										1	3-Mc	onth Rolling Pro	odramme up	dated to 2016	-02-20
	Actual Actual Remain		/orl/					ntract No. CV/201			Date	Revisi		Checked	Approv
		•			iantang / Heung	g Yue	n Wai BCP	- Site Formation	& Infras	structure Works,	20-Feb-16	Rev.0		SL	
🚺 俊 和	建築工程有限公司			/ork			Manth	Contract 3							
CHUN W	Vo Construction & Engineering Co., Ltd.		ig V		Drogs			Rolling Progra PR031 (Data D		1-Ech-16)					
	Actual		of Effort	,	Progr	amn		•	ate: 2	I-Feb-10)					
	Acidal I	Level						Page 3 of 9							

Activity ID	Activity Name	OD	RD	Start	Finish	TF			20	16				
				05.0	10.11		Feb		Mar		Apr		May	Jun
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth	55	23	05-Oct-15 A	18-Mar-16	110			Pipe Laying	- CHK 0 - 80	(DN1400) near Rea	ligned TWSR	R East, 80m long & 4	n depth, Pipe I
WJ-1100	DN300 Washout at around CHJ 268	65	65	22-Feb-16	12-May-16*	168				1			DN300 Washout	at around CH.
WJ-1110	DN300 Washout at CHJ 155	65	65	22-Feb-16	12-May-16*	168							DN300 Washout	at CHJ 155
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m deoth	90	90	19-Mar-16	11-Jul-16	110						. <u>.</u>		
Kau Lung Han	g Valve Control & Telemetry House Reprovision													
VCTH-1020c	Testing and Commissioning (Valve operation for DN1400 watermains)	30	12	10-Oct-15 A	05-Mar-16	140			Testing and Commissionin	g (Valve opera	ation for DN1400 wa	termains), Te	sting and Commissio	ning (Valve op
VCTH-1030	Demolition of Existing KLH Valve Control & Telemetry House	90	90	05-Apr-16*	22-Jul-16	119								
Existing Nam V	Va Po Trunk Sewage Pumping Station (PST3)													
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50	22-Feb-16*	23-Apr-16	434			<u></u>		Dem	olition of Exist	ting Boundary Wall o	f Pumping Stat
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	90	90	25-Apr-16	11-Aug-16	434								
Stage 1A - Rea	alignment of Tai Wo Service Road West (KD-7)													
TWSRW Zone	1 betweeen CH100 and CH155													
At-Grade Roa	dworks													
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	2	15-Nov-14 A	A 23-Feb-16	31		🛛 Roa	d Formation, Road Drainage, DN1	50 watermain	, Kerb, Planter & Pa	vement, Roa	d Formation, Road I	orainage, DN1
TWSRW Zone 2	2 betweeen CH155 and CH280													
At-Grade Roa	dworks													
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	13	16-Oct-14 A	30-Mar-16	3				Road Forma	ation, Road Drainag	e, DN150 wa	termain, Kerb, Plante	er & Pavement
TWSRW-2130	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103)	85	3	14-Sep-15 A	24-Feb-16	24		🗖 No	ise Barrier NB1a - Footing adjacer	t Realigned TV	- WSR West (Covere	d by VO 103)	(Approx. 60.2m), No	ise Barrier NB
TWSRW-2140	(Approx. 60.2m) D Rectification Works for Southern Trunk Sewer	48	20	30-Oct-15 A	15-Mar-16	3			1			1	orks for Southern Tru	
TWSRW-2120	DA Temporary Road Formation for connecting Existing TWSRW to Realigned TWSR	18	2	22-Jan-16 A	23-Feb-16	-24		📕 Terr	porary Road Formation for connect	ting Existing T	WSRW to Realigned	d TWSR Wes	st, Temporary Road F	ormation for c
TWSRW Zone 3	West 3 betweeen CH280 and CH315													
At-Grade Roa	dworks													
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	181	5	22-Jun-15 A	26-Feb-16	-27			 Road Formation, Road Drainag 	e. Kerb. Plante	er and Pavement. R	dad Formatic	on, Road Drainage, k	erb. Planter a
TWSRW Zone 4	4 betweeen CH315 and CH376												····; · · · · · · · · · · · · · · · · ·	
Construction														
	Remove Scalfold System and Temporary Work together with Slope Reinstatement	75	6	21-Dec-15 A	27-Feb-16*	25			Domeric O	offold Sumar-	and Tomperate Min	li togother	ith Clong Deinstat	Damaur C
At-Grade Roa		10	U	21-Dec-13A	21-1-60-10	20			Remove Sc	anolo System	and lemporary Wor	k together wi	ith Slope Reinstatem	ent, Remove S
	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway	35	5	12-Dec-15 A	26-Feb-16	-27			Cast Parapat Lau Surfacian ca d D		for Eastacth and O	-	ant Paranet Law Or	fohing and D-
	5 betweeen CH376 and CH520	- 33	5	12 Dec-13 A	201 60-10	-21			Cast Parapet, Lay Surfacing and R		ior Footpath and Ca	an lageway, C	ası Parapet, Lay Sur	aong and Roa
THORN Zone :														
	Actual	Work					CEDD Contract No. CV/2012	2/09					pdated to 2016-0	
	Remai	0		L	.iantang / Heung	y Yue	n Wai BCP - Site Formation &		structure Works,	Date 20-Feb-16	Revisio	on	Checked SL	Approved
1A 1.	n 建筑工程友限公司						Contract 3			20-1 60-10				
	□建築工程有限公司 Wo Construction & Engineering Co., Ltd.	Rema	ining W	/ork		:	3-Month Rolling Program	mme						
CHON					Progr	amn	ne ID: 3MPR031 (Data D	ate: 2	1-Feb-16)					
	Actual						Page 4 of 9							
	Project	t Basel	ine Bar				-							

vity ID	Activity Name	OD	RD	Start	Finish	11-	Feb Mar)16 A	Apr	Мау	Jun
At-Grade Roadw	vorks					-		,	ψi	may	Jun
TWSRW-5100	Retaining Wall RW7- adjacent to Realigned TWSR West (66m) (covered by VO	70	10	29-Oct-15	A 03-Mar-16	38	Retaining Wall RW7- adjac	nt to Realigned T	WSR West (66m)	(covered by VO No.100), Retain	ning Wall RV
	No.100)							-		W9 (to be covered by VO)	
TWSRW-5110	Retaining Wall RW9 (to be covered by VO)	45	12	05-Jan-16	A 05-Mar-16	21		covered by vo),	, itelaining wain		
TWSRW-5110A	Road Formation, DN150 watermain, Kerb, Planter and Pavement	19	3	21-Jan-16	A 26-Feb-16	-27	Road Formation, DN150 waterm				1
	Filling and Compaction Works along TWSRW adjacent to Retaining Wall RW7 & Abutment AE2	12	0	21-Jan-16	A 19-Feb-16A		Filling and Compaction Works along TWS	N adjacent to Ret	taining Wall RW7	& Abutment AE2	
TWSRW-5100A	Retaining Wall RW8 - adjacent to Realigned TWSR West (66m) (covered by VO	50	38	29-Jan-16	A 09-Apr-16	111		Reta	aining Wall RW8 -	adjacent to Realigned TWSR We	est (66m) (
	No.100) Remaining Road Formation, DN150 watermain, Kerb, Planter and Pavement (ind.	24	24	22-Feb-1	6 19-Mar-16	9	Remaini	Road Formation	n, DN150 waterma	in, Kerb, Planter and Pavement ((incl. Zone
	Zone 5) Installation of Stone Facing Finish	45	45	04-Mar-1	6 29-Apr-16	288				Installation of Stone Facing Finis	sh
	-										
TWSRW-5120	Permanent Vehicular Access to Lot 81	125	125	11-Apr-1	6 07-Sep-16	111					
TWSRW Zone 6 b	petweeen CH520 and CH530										
At-Grade Roadw	vorks										
TWSRW-6110	Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80	65	9	22-May-15	5A 02-Mar-16	24	Slope Upgrading Works for	nregistered featur	re beside Slope 3	SW-D/C80 (Covered by VO. 68),	Slope Up o
	(Covered by VO. 68) Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the	21	5	24-Dec-15	A 26-Feb-16	-21	Preparation Works for Implement	ion of TTA (chifting		fawarda tha adaa of attanded ha	w dulvort D
	edge of extended box culvert			21 200 10	2010010			ion or FFA (siniting	g TWORW trainc	lowards the edge of extended bo	k Guiven, F
TWSRW Zone 7 b	betweeen CH530 and CH640										
At-Grade Roadw	vorks										
	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	21	5	22-Dec-15	5A 26-Feb-16	-21	Preparation Works for Implement	tion of TTA (shifting	g TWSRW traffic	owards the cut-slope), Preparation	on Works f
	Implementation of TTA - Scheme W3A	0	0	27-Feb-1	6	-21	Implementation of TTA - Scheme	۷ЗА			
TWSRW-7150	Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and	49	49	27-Feb-1	6 28-Apr-16	-21				Remaining Road Drainage, Road	d Formation
	Pavement (ind. Zone 6 & Zone 7)										
I WSKW Zone 6 D	betweeen CH640 and CH695										
Kiu Tau Footbri	idge Reprovision (West)										
TWSRW-8020	Construction of Pile Cap and Abutment	50	22	17-Nov-15	5A 17-Mar-16	79	Construction	of Pile Cap and A	Abutment, Constru	ction of Pile Cap and Abutment	
At-Grade Roadw	vorks	1									
TWSRW-8120	Road Formation, Road Drainage, Kerb and Pavement	22	2	21-Dec-15	5A 23-Feb-16	-24	Road Formation, Road Drainage, Ke	and Pavement.	Road Formation.	Road Drainage, Kerb and Paver	neht
TWSRW-8110*	Pipe Laying - DN450 Watermains (CHA)	95	95	27-Feb-1	6 24-Jun-16	195					
		00		211001		100					
Remainder of the	9 Works										
	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	106	106	01-Apr-1	6 15-Jul-16	180					
Remaining Work	s for Noise Barrier along realigned TWSR West										
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	20	20	22-Feb-1	6* 15-Mar-16	18	Noise Barrier	Steelworks & Pane	el for NB4 at Zone	s1&2	
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	10	10	16-Mar-1	6 30-Mar-16	18		Noise Barrier S	toolworks & Pane	for NB1b at Zone 4	
								Noise Darrier S	deelworks of 1 and		
	Actual	Work					CEDD Contract No. CV/2012/09	· · · · · · · · · · · · · · · · · · ·		gramme updated to 2016-02	
	Remain	ning W	/ork		Liantang / Heung	ı Yue	Wai BCP - Site Formation & Infrastructure Works,	Date	Revisio		Approve
	Summ	ary Ba	r		Liandang	,	Contract 3	20-Feb-16 F	Rev.0	SL	
《 後 和	建築工程有限公司 Critical	Rema	iinina W	/ork			-Month Rolling Programme				
CHUN W	O CONSTRUCTION & ENGINEERING CO., LTD.				D			├───┼			
					Progr	amn	e ID: 3MPR031 (Data Date: 21-Feb-16)	└───┼			
			of Effort				Page 5 of 9				
	Project	t Basel	line Bar	r I							

Activity ID	Activity Name	OD	RD	Start	Finish	TF	Feb	Mar	2016)or		May	Jun
TWSRW-NB-14	0 Noise Barrier Steelworks & Panel for NB2 at Zone 5	20	20	31-Mar-16	6 23-Apr-16	18		Mar	· · · · · · · · · · · · · · · · · · ·	Apr Nois	se Barrier Stee	works & Panel for	_
Stage N4A & N	4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
	between CH100 and CH270												
At-Grade Road	Iworks												
	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	90	90	19-Mar-16	6 11-Jul-16	110	_						
	Remainig Noise Barrier NB3 Stem Wall (a total of 24m long)	30	30	12-May-16	6 17-Jun-16	224					-		
	between CH270 and CH380												
At-Grade Road	lworks												
TWSRE-20304	A* Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	30	280	17-Jul-15 A	A 04-Feb-17	280							
TWSRE-2030E	* Pipe laying - DN1400 Watermains (CHK) alon g Realigned TWSR East	55	23	05-Oct-15	A 18-Mar-16	110		Pipe layin	g - DN1400 Waterr	mains (CHK) alo	nģ Realigned 1	WSR East	
TWSRE-2040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement	71	71	19-Mar-16	5 17-Jun-16	224							
TWSRE Zone 3	between CH380 and CH456												
At-Grade Road	lworks												
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	22-Feb-16	6 09-Sep-16	153							
Roundabout A,	Slip Road and Access Road												
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	17	26-Oct-15/	A 11-Mar-16	64		Roundabout A - F	load Formation, Ke	rb. Planter and	Pavement. Ro	undabout A - Road	Formation, k
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	12	26-Oct-15	A 05-Mar-16	66		Preparation Works for Ir					
TWSRE-4020	Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and	108	74	28-Dec-15	A 24-May-16	7							Slip Ro
TWSRE-4120	Pavement Implementation of TTA - Scheme E1A	0	0	06-Mar-16		85	-	 Implementation of TTA - 	Scheme E1A				Sip Ku
	•												
	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	120	120	07-Mar-16	6 02-Aug-16	66							
	luct Structure & TCSS Civil Provisions (KD-9)												
Preliminaries													
B-3050	Relocation of Plant including Pre-drilling Works	21	21	29-Feb-16	6 23-Mar-16	18		Rek	cation of Plant inclu	uding Pre-drilling	Works		
Foundation & F	Pier Construction												
Bridge A													
BA-01-1010	Abutment AA1 - Pile Test	14	14	06-May-15	A 08-Mar-16	190	-	Abutment AA1 - Pile					
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	25	07-Nov-15	A 21-Mar-16	35		Pier A.	A9 - Pier Constructi	ion (Twin Pier), I	Pier AA9 - Pier	Construction (Twir	Pier)
BA-11-1020	Pier AA11 - Pile Cap	30	0	15-Dec-15	A 26-Jan-16 A		Pier AA11 - Pile Cap						
BA-07-1030	Pier AA7 - Pier Construction	28	7	31-Dec-15	A 29-Feb-16	151		Pier AA7 - Pier Construction, I	Pier AA7 - Pier Con	struction			
									3-Mo	oth Polling Pr		dated to 2016	12-20
	Actual						CEDD Contract No. CV/2012		Date	Revis		checked	Approved
	Remai	•		I	Liantang / Heung	g Yue	en Wai BCP - Site Formation &	Infrastructure Works,	20-Feb-16 F			SL	
14 Fr	□ 建 築 工 程 有 限 公 司 Summ						Contract 3						
	「建 宗 二 桂 宵 R ム 町 Wo Construction & Engineering Co., Ltd.	Rema	aining W	/ork			3-Month Rolling Program	nme					
CHUN I	♦ Milesto	one			Prog		ne ID: 3MPR031 (Data Da						
	Actual	Level	of Effort				Page 6 of 9						
	Projec						raye v vi 3						
	Projec	Dasel	me bal										

Activity ID	Activity Name	OD	RD	Start	Finish	TF	e.t.	20 [.] Mar		B.4	L
BA-10-1020	Pier AA10 - Pile Cap	30	12	18-Jan-16 A	05-Mar-16	39	Feb	Pier AA10 - Pile Cap,	Apr Pier AA10 - Pile Cap	May	Jun
BA-11-1030	Pier AA11 - Pier Construction	35	35	25-Jan-16 A	06-Apr-16	16			<u> </u>	ion, Pier AA11 - Pier Constru	
	Pier AA2W - Piling Works	12	0	29-Jan-16 A	04-Feb-16A		Pier AA2W - Piling Works				
	Pier AA8 - Piling Works (P1)					22	ř <u> </u>				
		12	12	22-Feb-16	05-Mar-16	33		Pier AA8 - Piling Works (P1			
BA-02-1010	Pier AA2W - Pile Test	14	14	27-Feb-16	14-Mar-16	112		Pier AA2W - Pile	Test		
BA-02-1020B	Pier AA2W - Pile Cap	30	30	18-Mar-16	26-Apr-16	109					-
BA-10-1030	Pier AA10 - Pier Construction	30	30	07-Apr-16	12-May-16	16					Pier AA10 - Pie
BA-06-1000	Pier AA6 - Piling Works	24	24	26-Apr-16	25-May-16	18					Pier AA6 - Piling
BA-01-1020	Abutment AA1 - Pile Cap	30	30	27-Apr-16	02-Jun-16	152					
Bridge B											
BB-01-1010	Abutment AB1 - Pile Test	14	14	18-Aug-15 A	08-Mar-16	225			Abutment AB1 - Pile Te	st, Abutment AB1 - Pile Test	
	Abutment AB12/AD14 - Pile Cap	65	25	28-Oct-15 A	21-Mar-16	0		Abutman		·	
						0			AB12/AD14 - Pile Cap, Abutment	AB12/AD14 - Pile Cap	
BB-06-1030	Pier AB6E - Pier Construction	48	0	21-Nov-15 A	19-Feb-16 A		Pier AB6E - Pier	r Construction			
BB-03-1030	Pier AB3 - Pier Construction	21	0	29-Dec-15 A	05-Feb-16 A			Pier AB3	Pier Construction		
BB-06-1050	Portal AB6 - Portal Beam Construction together with Kicker	40	40	27-Feb-16	18-Apr-16	36			Portal AB6	Portal Beam Construction to	gether with Kicker
BB-12-1030	Abutment AB12/AD14 - Abutment Construction	75	75	22-Mar-16	24-Jun-16	132					
BB-04-1000	Pier AB4 - Piling Works	24	24	24-Mar-16	25-Apr-16	18			Pier	AB4 - Piling Works	
BB-04-1010	Pier AB4 - Pile Test	14	14	13-May-16	30-May-16	43			-		Pier AB4 - F
Bridge C											
BC-03-1020	Pier AC3 - Pile Cap	30	0	11-Dec-15 A	06-Feb-16 A		Pier AC3 - Pile Cap				
	Abutment AC1 - Abutment Construction	50	15	16-Dec-15 A	09-Mar-16	244					
								<u></u>	ent Construction, Abutment AC1		
	Pier AC2 - Pile Cap	30	22	18-Jan-16 A	17-Mar-16	43		Pier AC2 - Pil	e Cap, Pier AC2 - Pile Cap		
BC-02-1030	Pier AC2 - Pier Construction	45	45	18-Mar-16	16-May-16	43				Pier AC2	- Pier Constructio
BC-03-1030	Pier AC3 - Pier Construction	28	28	13-May-16	16-Jun-16	37					
Bridge D											
BD-13-1030	Pier AD13 - Pier Construction	45	18	03-Dec-15 A	12-Mar-16	59		Pier AD13 - Pier Co	nstruction, Pier AD13 - Pier Constr	uction	
BD-12-1030	Pier AD12 - Pier Construction	45	5	09-Dec-15 A	26-Feb-16	66			Pier AD12 - Pier Constru	ction, Pier AD12 - Pier Const	ruction
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	40	36	17-Feb-16 A	07-Apr-16	15			Portal AC11/AD8 - Portal	Beam Construction together	with Kicker, Porta
BD-01-1030	Abutment AD1 - Abutment Construction	50	47	18-Feb-16 A	20-Apr-16	198				AD1 - Abutment Constructio	
	Actua	l Work					CEDD Contract No. CV/2012/09			ramme updated to 2016	
	Rema	aining W	/ork	Lia	intang / Heung	Yue	Wai BCP - Site Formation & Infrastruct	ture Works,	Date Revisior 20-Feb-16 Rev.0	n Checked SL	Approved
AAA 14 1-	油 奈 テ 印 ナ 阳 ノン コ	nary Bar	r				Contract 3		20-1 60-10 1(60.0	52	
	建築工程有限公司	al Remai	ining W	ork		:	Month Rolling Programme	·			
CHUN W	To CONSTRUCTION & ENGINEERING CO., LTD.	tone			Progr		e ID: 3MPR031 (Data Date: 21-Fe	eb-16)			
	Actua	l Level o	of Effort		J		Page 7 of 9	,			
			ine Bar	1				ŀ			1

Activity ID	Activity Name	OD	RD	Start	Finish	TF			2	016				
DD 00 4040	Destal AD0/A040. Destal Deserv Oceanization Accestics with Vision	40	40	00 5-1	10 10 1-10		Feb		Mar		Apr		May	Jun
BD-09-1040	Portal AD9/AC12 - Portal Beam Construction together with Kicker	40	40	22-Feb	-16 12-Apr-16	-14					Portal AD9/AC12	Portal Beam Co	onstruction togeth	er with Kicker
BD-11-1020A	Pier AD11E - Pile Cap	30	30	22-Mar-	-16 29-Apr-16	0						Pier AD11E - Pi	ile Cap	
BD-11-1030	Pier AD11E - Pier Construction	35	35	30-Apr-	16 13-Jun-16	0								;
Pier Table Cons	struction													
Bridge A														
PA-1180	Pier Table Construction at Pier AA18 (4 nos.)	50	22	14-Dec-1	15 A 17-Mar-16	50			Pier Table C	onstruction at 1	Pier AA18 (4 nos.), F	Pier Table Constru	uction at Pier AA1	8 (4 nos.)
PA-1030	Pier Table Construction at Pier AA3 (3 nos.)	50	7	19-Jan-1	6A 29-Feb-16	0								
PA-1040	Pier Table Construction at Pier AA4 (3 nos.)	50	6	25-Jan-1	6A 27-Feb-16	31			Pier Ta	able Constructio	on at Pier AA4 (3 nos	s), Pier Table Co	nstruction at Pier	AA4 (3 nos.)
PA-1120	Pier Table Construction at Pier AA12 (3 nos.)	50	50	29-Feb	-16 30-Apr-16	50		Ę				Pier Table Con	struction at Pier	A12 (3 nos.)
PA-1050	Pier Table Construction at Pier AA5 (4 nos.)	40	40	01-Mar-	-16 20-Apr-16	0					Pier Tabl	le Construction at	Pier AA5 (4 nos.)
PA-1110	Pier Table Construction at Pier AA11 (3 nos.)	50	50	15-Apr-	16 15-Jun-16	30								
PA-1090	Pier Table Construction at Pier AA9 (4 nos.)	50	50	21-Apr-	16 21-Jun-16	20								
Bridge B														
PB-1100	Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head	50	8	21-Sep-1	15 A 01-Mar-16	-70			Pier Table Construction at Pie	r AB10 (4 nos.)	incl. in-situ cross he	ad, Pier Table Co	nstruction at Pier	AB10 (4 nos.)
PB-1110	Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross head	42	43	24-Dec-1	15 A 15-Apr-16	-30					Pier Table Con	struction at Pier	AB11 (4 nos.) ind	. ih-situ cross h
PB-1070	Pier Table Construction at Portal AB7/AD9 (4 nos.)	28	5	11-Jan-1	6 A 26-Feb-16	30		— Р	ier Table Construction at Portal A	B7/AD9 (4 nos.), Pier Table Constru	uction at Portal AE	37/AD9 (4 nos.)	
PB-1050	Pier Table Construction at Pier AB5 (3 nos.)	50	50	22-Feb	-16 23-Apr-16	7				``		Table Construction		ios.)
PB-1090	Pier Table Construction at Pier AB9 (4 nos.) incl. in-situ cross head	40	40	02-Mar-	-16 21-Apr-16	224					Pier Tat	ble Construction a	at Pier AB9 (4 nos	
PB-1060	Pier Table Construction at Portal AB6 (2 nos.)	18	18	18-May-	-16 07-Jun-16	13								Pie
Bridge C														
PC-1050	Pier Table Construction at Pier AC5 (4 nos.)	50	0	09-Dec-1	15 A 20-Feb-16 A			Dior Tobl	Construction at Pier AC5 (4 nos					
PC-1040	Pier Table Construction at Pier AC4 (3 nos.)	50	50	03-May-		65				.,				
Bridge D		00	00	00 Way		00								
	Dist Table Occurring at Dist AD40 (4 and 1) include the strength and	40	00	00.0-1.4	5 A 45 May 40	0								
PD-1100	Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head	40	20	06-Oct-1		3			Pier Table Cor	istruction at Pie	er AD10 (4 nos.) incl.	in-situ cross hea	d, Pier Table Con	struction at Pie
PD-1120	Pier Table Construction at Pier AD12 (4 nos.) incl. in-situ cross head	40	40	16-Mar-		58								
PD-1080	Pier Table Construction at Portal AC11/AD8 (4 nos.)	20	20	08-Apr-		15						Pier Table Con	struction at Porta	
PD-1090	Pier Table Construction at Portal AD9/AC12 (4 nos.)	28	28	13-Apr-	16 17-May-16	-14							Pier Table C	onstruction at I
PD-1130	Pier Table Construction at Pier AD13 (4 nos.) incl. in-situ cross head	40	40	16-Apr-	16 03-Jun-16	41								Pier Tat
Viadu ct Bridge	Segement Erection													
	Actual	l Work					CEDD Contract No. CV/2012	/00		3-N	Nonth Rolling Pro	ogramme upda	ated to 2016-02	2-20
		ining W	/ork		Liantang / Heung	Yue	n Wai BCP - Site Formation &		tructure Works	Date	Revisio			Approved
AAA 11 -	Summ	nary Bai					Contract 3			20-Feb-16	Rev.0	SL	-	
	·建築工程有限公司 Critica	l Rema	ining W	/ork		:	3-Month Rolling Program	nme						
CHUN V	Wo Construction & Engineering Co., Ltd. + Milest	one			Progra		ne ID: 3MPR031 (Data Da		I-Feb-16)					
	Actual	l Level o	of Effort	t	5		Page 8 of 9							
	Projec	ct Basel	ine Bar	r			J							


Activity ID Activity Name OD RD Start Finish TF					201		1						
								Feb		Mar	Apr	May	Jun
Bridge A													
EA-1030	Bridge Deck Construction at Pier AA3 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	10-Mar-16	21-Mar-16	16							
EA-1040	Bridge Deck Construction at Pier AA4 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	22-Mar-16	06-Apr-16	16						_	
EA-1050	Bridge Deck Construction at Pier AA5 by Typical Lifting Frame (12 nos + 1 no. key segment)	10	10	26-Apr-16	07-May-16	0							
Bridge B													
EB-1080	Bridge Deck Construction at Portal AB8 by Special Lifting Frame & Crane (26 nos)	12	0	14-Jan-16 A	23-Jan-16 A		Bridge	Deck Construction at P	ortal AB8	by Special Lifting Frame & Crane (2	6 nos)		
EB-1070	Bridge Deck Construction at Pier AB7 by Crane (26 nos + 2 no. key segment)	20	20	27-Feb-16	21-Mar-16	30				Bridge De	ck Construction at Pier AB7 by C	rane (26 nos + 2 no. key segment	ι)
EB-1100	Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54 nos in which 12 nos above MTRCL Railway)	72	72	02-Mar-16	31-May-16	-70							Bridge
EB-1090	Bridge Deck Construction at Pier AB9 by Crane (36 nos + 2 no. key segment)	16	16	22-Apr-16	11-May-16	224						Bridge Deck Const	ruction at
EB-1050	Bridge Deck Construction at Pier AB5 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	09-May-16	20-May-16	0							
Bridge C													
EC-1100	Bridge Deck Construction at Pier AC 10 by Typical Lifting Frame (10 nos + 1 no. key segment)	15	0	22-Jan-16 A	28-Jan-16 A					 Bridge Deck Construction at Pie 	AC 10 by Typical Lifting Frame (10 nos + 1 no. key segment)	
EC-1050	Bridge Deck Construction at Pier AC5 by Typical Lifting Frame (20 nos + 2 no. key segment + 3 no. of AC6)	12	12	25-Feb-16	09-Mar-16	16				Bridge Deck Constructi		rame (20 nos + 2 no. key segmen	1
Bridge D													
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)	15	3	29-Jan-16 A	24-Feb-16	16					Bridge Deck Construc	tion at Pier AD7 by Typical Lifting F	-rame (26
ED-1100	Bridge Deck Construction at Portal AD10 by Crane (52 nos)	32	32	16-Mar-16	26-Apr-16	3					B	dge Deck Construction at Portal A	AD10 by C
ED-1090	Bridge Deck Construction at Portal AD9 by Crane (14 nos + 4 no. key segment)	15	15	18-May-16	03-Jun-16	-14							Br
Section VI - Wo	rks in Portion FH9 (KD-6A)												
Major Works													
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	100	06-Feb-15 A	24-Jun-16	132							-
Landscaping &	Establishment Works (KD-4, 4A, 5, 5A, 6)												
Secton III - Ren	nainder of Landscaping Softworks Not Included in Secton IIIA												
S3-1000	Transplanting along Realigned TWSR West	120	120	01-Apr-16	24-Aug-16	307							_
S3-1020	Transplanting near MTR East Rail Line	240	240	09-May-16	01-Mar-17	157							
								1		1			

			Actual Work	CEDD Contract No. CV/2012/09	3-M	onth Rolling Programme u	pdated to 2016	-02-20
			Remaining Work		Date	Revision	Checked	Approved
					20-Feb-16	Rev.0	SL	
A66	俊 和 建 築 工 程 有 限 公 司		Summary Bar	Contract 3				
(1)	版和建裕上程有限公司 Chun Wo Construction & Engineering Co., Ltt		Critical Remaining Work	3-Month Rolling Programme				
	CHEN WO CONSTRUCTION & ENGINEERING CO., ETD.	•	Milestone	Programme ID: 3MPR031 (Data Date: 21-Feb-16)				
			Actual Level of Effort	Page 9 of 9				
			Project Baseline Bar	-				



Appendix B Project Organization Structure







Appendix C Calibration Certificates of Monitoring Equipment



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

	Date - Mar 24, 2015 Rootsmeter S/N 0438320 Ta (K) - 292 Operator Tisch Orifice I.D 1941 Pa (mm) - 756.92														
====== OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4880 1.0510 0.9360 0.8920 0.7360	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00									

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0121 1.0078 1.0057 1.0046 0.9993	0.6802 0.9589 1.0745 1.1262 1.3578	1.4258 2.0163 2.2543 2.3644 2.8515		0.9958 0.9916 0.9895 0.9884 0.9832	0.6692 0.9434 1.0571 1.1080 1.3358	0.8784 1.2422 1.3888 1.4566 1.7568
Qstd slop intercep coefficie v axis =	t (b) = ent (r) =	2.10265 -0.00335 0.99999 Pa/760)(298/5	1	Qa slop intercep coefficio v axis =	t (b) =	1.31664 -0.00206 0.99999 Ta/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$

TSP Sampler Calibration

Location: Lian Tang 3			Date:	January 5, 2016
Sampler: TE-5170 MFC	(Serial #	: 2359)	Tech:	Sam Wong

		(CONDITIONS		
Barometric Pressure	(in Hg):	40.00	Corrected Pressure	(mm Hg):	1016
Temperature	(deg F):	70	Temperature	(deg K):	294
Average Press.	(in Hg):	40.00	Corrected Average	(mm Hg):	1016
Average Temp.	(deg F):	70	Average Temp.	(deg K):	294

CALIBRATION ORIFICE					
Make:	Tisch	Ostd Slope:	2.10265		
	TE-5025A	Qstd Intercept:	-0.00335		
Serial#:	1941	Date Certified:	March 24, 2015		


CALIBRATIONS							
Plate or Test #	H2O (in)	Qstd (m3/min)	I (chart)	IC (corrected)	LINEAR REGRESSION		
1	12.00	1.919	58.0	67.50	Slope =	35.7973	
2	10.00	1.752	54.0	62.85	Intercept =	-0.7187	
3	8.20	1.587	48.0	55.86	Corr. coeff.=	0.9992	
4	5.20	1.264	38.0	44.23			
5	3.20	0.992	30.0	34.92	<pre># of Observations:</pre>	5	

Calculations

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]
Qstd = standard flow rate
IC = corrected chart response
I = actual chart response
m = calibrator Qstd slope
b = calibrator Qstd intercept
Ta = actual temperature during calibration (deg K)
Pa = actual pressure during calibration (mm Hg)
Tstd = 298 deg K
Pstd = 760 mm Hg
For subsequent calculation of sampler flow:
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure



TEST REPORT

for SOUND CALIBRATOR

Model :	NC-74		

Serial No. : 34857296

Condition : Temperature

25 °C

Humidity

64 %RH

Date :

September, 8, 2015

Signature :

Y. kitajima



NC-74 34857296

1. Sound Pressure Level	$94.0\ \pm\ 0.25\ dB$	94.00 dB
2. Frequency	1000 ± 7 Hz	1002.0 Hz
3. Distortion	3% or less	Pass
4. Alarm Function		Pass

5. Appearance

Pass

Applicable standards

JIS C 1515:2004 class1 IEC 60942:2003 class1





Hong Kong Calibration Ltd. 香港校正有限公司

Calibration Certificate

Certificate No.	508784		Page	1 of 3 Pages
Customer :	Enovative Environmental Service	Limited		
Address :	Flat 6, 3/F, Block E, Wah Lok Ind	lustrial Centre, 3	1-35 Shan Mei Stree	et, Shatin, N.T., Hong Kong.
	Q53442		Date of receipt	
Item Tested				
Manufacturer :	Sound Level Meter B&K 2238		Serial No.	: 2694908
Test Conditi	ons			
Date of Test : Ambient Temp			Supply Voltage Relative Humic	e : dity : (50 ± 25) %
Test Specifie	cations			
Calibration check Ref. Document/	k. Procedure: Z01, IEC 651 and IE	C 804.		
Test Results	3			
The results are	within the IEC 651 Type1 and IEC shown in the attached page(s).	C 804 Type1 spe	ecification after adjus	stment.
Main Test equip Equipment No.		Cert. No.		Traceable to
S017	Multi-Function Generator	C147450		SCL-HKSAR
S240	Sound Level Calibrator	500563		NIM-PRC & SCL-HKSAR
will not include allo overloading, mis-h for any loss or dan The test equipmen	n this Calibration Certificate only relate to wance for the equipment long term drift, andling, or the capability of any other labor nage resulting from the use of the equipm it used for calibration are traceable to Inte uply to the above Unit-Under-Test only	variations with envir pratory to repeat the lent.	onmental changes, vibrat measurement. Hong Ko	tion and shock during transportation,
Calibrated by This Certificate is issued Hong Kong Calibration L Unit 8B, 24/F., Well Fun Tel: 2425 8801 Fax: 24	Alan ^C Chu I by: .td. g Industrial Centre, No. 58-76, Ta Chuen Ping Street,K		Approved by : Date: 15-Oct-15	Steve Kwan

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



Hong Kong Calibration Ltd. 香港校正有限公司

Calibration Certificate

Certificate No. 508784

Page 2 of 3 Pages

Results :

1. SPL Accuracy

	UU	T Setting		Applied Value	UU	JT
				(dB)	Reading (dB)	
Range	Freq. Wgt.	Bandwith	Center Freq.		Before adjust	After adjust
20~100	A	BB/F		94.0	*91.6	93.8
	A	BB/S				93.8
	С	BB/F				93.8
40~120	А	BB/F		94.0		93.9
	A	BB/F		114.0		113.8

IEC 651 Type 1 Spec. : \pm 0.7 dB Uncertainty : \pm 0.1 dB

Level Stability : 0.0 dB
 IEC 651 Type 1 Spec. : ± 0.3 dB
 Uncertainty : ± 0.1 dB

3. Linearity

3.1 Level Linearity

UUT Range	Applied	UUT Reading	Variation	IEC 651 Type 1 Spec.
(dB)	Value (dB)	(dB)	(dB)	(Primary Indicator Range)
140	114.0	113.9	0.0	± 0.7 dB
130	104.0	103.9	0.0	
120	94.0	93.9 (Ref.)		
110	84.0	83.9	0.0	
100	74.0	73.9	0.0	
90	64.0	63.9	0.0	
80	54.0	53.8	-0.1	

Uncertainty : $\pm 0.1 \text{ dB}$

3.2 Differential level linearity

UUT Range	Applied	UUT Reading		
(dB)	Value (dB)	(dB)	Variation (dB)	IEC 651 Type 1 Spec.
120	84.0	84.0	+ 0.1	± 0.4 dB
	94.0	93.9 (Ref.)		
	95.0	94.9	0.0	± 0.2 dB

Uncertainty : $\pm 0.1 \text{ dB}$

The copyright of this certificate is owned by Hong Kong Calibration Ltd., It may not be reproduced except in full.



Calibration Certificate

Certificate No. 508784

Page 3 of 3 Pages

4. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	- 39.3	- 39.4 dB, ± 1.5 dB
63 Hz	- 26.2	- 26.2 dB, ± 1.5 dB
125 Hz	- 16.2	- 16.1 dB, ± 1 dB
250 Hz	- 8.7	- 8.6 dB, ± 1 dB
500 Hz	- 3.2	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref)	$0 \text{ dB}, \pm 1 \text{ dB}$
2 kHz	+ 1.2	$+$ 1.2 dB, ± 1 dB
4 kHz	+ 1.0	$+ 1.0 \text{ dB}, \pm 1 \text{ dB}$
8 kHz	- 1.2	- 1.1 dB, + 1.5 dB ~ -3 dB
16 kHz	- 6.7	- 6.6 dB, + 3 dB \sim - ∞

Uncertainty : $\pm 0.1 \text{ dB}$

5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	
1/10	40.0	39.9	$\pm 0.5 \text{ dB}$
$1/10^{2}$	40.0	39.9	
$1/10^{3}$	40.0	39.9	± 1.0 dB
1/10 ⁴	40.0	39.8	

Uncertainty : $\pm 0.1 \text{ dB}$

Remarks: 1. UUT : Unit-Under-Test

- 2. The uncertainty claimed is for a confidence probability of not less than 95%.
- 3. Atmospheric Pressure : 1008 hPa
- 4. The UUT was adjusted with the laboratory's sound calibrator at the reference sound pressure level before the calibration.
- 5. * Out of specification.

----- END ------

The copyright of this certificate is owned by Hong Kong Calibration Ltd., It may not be reproduced except in full.



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR IVAN LEUNG CLIENT: ALS TECHNICHEM (HK) PTY LTD ADDRESS: 11/F., CHUNG SHUN KNITTING CENTRE, 1-3 WING YIP STREET, KWAI CHUNG, N.T., HONG KONG

WORK ORDER:	HK1600620
SUB-BATCH:	0
LABORATORY:	HONG KONG
DATE RECEIVED:	02/01/2016
DATE OF ISSUE:	08/01/2016

<u>COMMENTS</u>

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:TurbidityEquipment Type:TurbidimeterBrand Name:HACHModel No.:2100QSerial No.:13120C029845Equipment No.:--Date of Calibration:02 January, 2016

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

RIGHT SOLUTIONS | RIGHT PARTNER

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:	HK1600620	
Sub-Batch:	0	
Date of Issue:		
Client:	ALS TECHNICHEM (HK)	PTY LTD
Equipment Type:	Turbidimeter	
Brand Name:	HACH	
Model No.:	2100Q	
Serial No.:	13120C029845	
Equipment No.:	22	
Date of Calibration:	02 January, 2016	Date of ne

ALS

Date of next Calibration:

02 April, 2016

Parameters:

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
		100 000
4	4.03	+0.8
40	40.2	+0.5
80	80.1	+0.1
400	396	-1.0
800	788	-1.5
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:	MR IVAN LEUNG
CLIENT:	ALS TECHNICHEM (HK) PTY LTD
ADDRESS:	11/F., CHUNG SHUN KNITTING CENTRE,
	1-3 WING YIP STREET,
	KWAI CHUNG,
	N.T., HONG KONG

WORK ORDER:	HK1600625
SUB-BATCH:	0
LABORATORY:	HONG KONG
DATE RECEIVED:	02/01/2016
DATE OF ISSUE:	08/01/2016

<u>COMMENTS</u>

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Conductivity, Dissolved Oxygen, pH, Salinity and Temperature
Equipment Type:	Multifunctional Meter
Brand Name:	YSI
Model No.:	Professional Plus
Serial No.:	10D101566
Equipment No.:	
Date of Calibration:	02 January, 2016

<u>NOTES</u>

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

RIGHT SOLUTIONS | RIGHT PARTNER

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

KEPUKI UF	EQUIPMENT PER		ECK/CALIBRATION
Work Order: Sub-Batch: Date of Issue: Client:	HK1600625 0 08/01/2016 ALS TECHNICHEM (HK) PTY L	TD	(ALS)
Equipment Type: Brand Name: Model No.: Serial No.: Equipment No.: Date of Calibration:	Multifunctional Meter YSI Professional Plus 10D101566 02 January, 2016	Date of next Calibration:	02 April, 2016
Parameters:			
Conductivity	Method Ref: APHA (21st edition	on). 2510B	
	Expected Reading (uS/cm)	Displayed Reading (uS/cm)	Tolerance (%)
	146.9 6667 12890 58670	141.7 6681 12950 58793 Tolerance Limit (%)	-3.5 +0.2 +0.5 +0.2 ±10
Dissolved Oxygen	Method Ref: APHA (21st editio		
Dissolved oxygen	Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
	1.56 4.68 8.16	1.54 4.70 8.12 Tolerance Limit (mg/L)	-0.02 +0.02 -0.04 ±0.20
pH Value	Method Ref: APHA 21st Ed. 45 Expected Reading (pH Unit)	00H:B Displayed Reading (pH Unit)	Tolerance (pH unit)
	4.0 7.0 10.0	3.97 6.98 9.95 Tolerance Limit (pH unit)	-0.03 -0.02 -0.05 ±0.20
Salinity	Method Ref: APHA (21st edition	on), 2520B	
8	Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
	10 20 30	9.93 19.89 29.90	-0.7 -0.5 -0.3
		Tolerance Limit (%)	±10
pH Value Salinity Temperature		national Accreditation New Zea arch 2008: Working Thermomet	
	Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
	16 23 39	15.9 23.1 38.9 Tolerance Limit (°C)	-0.1 +0.1 -0.1 ±2.0
			±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental



Appendix D EM&A Monitoring Schedules

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 Impact Monitoring & Site Auditing Schedule for February 2016

February 2016													
Sun	Mon	Tue	Wed	Thu	Fri	Sat							
	1 ET Site Walk(09:30am – 11:00am)	2	3 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	4	5	6 24-hour TSP + 3 x 1-hour TSP							
7	8 Lunar New Year's Day	9 The second day of Lunar New Year	10 The third day of Lunar New Year	11 Note 1	12 Note 1	13 Note 1							
14	15 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	16	17	18 ET Site Walk(10:00am – 11:00am)	19 Water (I5, C3a, C3b)	20 24-hour TSP + 3 x 1-hour TSP							
21	22 ET Site Walk(09:30am – 11:00am) Water (I5, C3a, C3b)	23	24	25	26 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	27							
28	29 ET Site Walk(09:30 – 11:00) with Fanling Stage 2 IEC & Liantang Project- wide ET and IEC	2				<u> </u>							

Note:

(1) No works for Entrusted Portion will be carried out.

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 Impact Monitoring & Site Auditing Schedule for March 2016

			March 2016			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	4	5
6	7 ET Site Walk(09:30am – 11:00am)	8	9 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	10	11	12
13	14	15 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	16 ET Site Walk(09:30 am – 11:00 am) with Liantang Project-wide ET and IEC + SSEMC	17	18	19
20	21 ET Site Walk(09:30am – 11:00 am) with Fanling Stage 2 IEC & Liantang Project-wide ET and IEC 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	22	23	24 24-hour TSP + 3 x 1-hour TSP (SR77)	25 Good Friday	26 The day following Good Friday
27	28 Easter Monday	29	30 ET Site Walk(pm) 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	31		



Appendix E Meteorological Data Extracted from Hong Kong Observatory

Daily Extract of Meteorological Observations , January 2016 -Sheung Shui

		Air '	Fempera	ature	Maan	M		n			
Day	Mean Pressure (hPa)	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)		
01	1025.9	23.0	18.2	15.1	13.6	75	0.0	***	***		
02	1022.0	22.4	18.2	14.2	14.9	82	0.0	***	***		
03	1019.6	20.2	19.1	17.8	18.5	97	3.0	* * *	***		
04	1018.6	23.5	21.1	19.5	19.0	88	0.0	* * *	***		
05	1015.6	22.6	20.7	18.8	19.7	94	10.0	* * *	***		
06	1018.9	26.7	20.8	17.9	16.8	79	0.5	***	***		
07	1021.8	22.6	18.1	15.5	13.4	75	0.0	* * *	***		
08	1020.8	22.6	17.6	13.7	13.0	76	0.0	* * *	***		
09	1020.6	20.6	17.9	14.9	13.2	74	0.0	* * *	***		
10	1017.4	19.4	18.2	17.1	15.0	82	5.0	***	***		
11	1016.8	21.9	17.7	15.8	15.4	87	29.0	***	***		
12	1020.4	17.5	15.9	14.6	11.4	75	0.0	* * *	***		
13	1021.0	20.7	15.3	11.8	10.3	73	0.0	***	***		
14	1019.5	17.7	14.9	13.2	12.0	83	7.5	* * *	***		
15	1015.6	14.6	14.0	13.4	13.6	98	42.5	***	***		
16	1013.2	17.6	16.5	14.5	15.3	93	7.0	* * *	* * *		
17	1011.8	19.6	17.3	13.5	15.7	91	7.5	***	***		
18	1017.6	17.4	14.3	10.5	9.0	71	0.0	***	***		
19	1020.3	17.5	15.7	13.9	10.7	73	0.0	***	***		
20	1019.7	16.8	15.2	14.3	13.3	89	3.5	* * *	***		
21	1018.0	16.2	15.2	13.5	14.0	93	0.0	* * *	***		
22	1020.0	13.5	11.1	8.7	10.0	93	10.5	***	***		
23	1028.9	8.9	7.2	5.7	1.3	66	0.0	***	***		
24	1036.1	6.0	4.0	2.2	-4.5	56	4.5	***	***		
25	1033.5	12.9	6.5	3.4	-5.6	44	0.0	* * *	* * *		
26	1028.2	11.2	7.8	4.2	1.9	69	0.5	***	***		
27	1023.3	14.4	10.9	7.3	10.2	95	10.0	***	***		
28	1018.0	17.0	15.8	14.0	15.6	99	81.5	* * *	***		
29	1017.8	18.9	17.0	15.9	16.2	95	35.5	* * *	***		
30	1019.9	22.0	18.0	15.8	15.3	85	0.0	***	***		
31	1019.8	16.7	15.9	15.1	13.1	84	0.5	***	***		

*** unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected



[N/A]

*Note: In the event that the meteorological data for this reporting month was not available from the Hong Kong Observatory by the time of submission, please note that the data would be included in Appendix E in the next Monthly EM&A report.




Appendix F Air Quality Monitoring Results and their Graphical Presentation


Appendix F Air Quality Monitoring Results and their Graphical Presentation

24-Hour TSP Monitoring Result at Station: SR77

Sampling Date	Weather Condition		Starting Time	Paper No.	w	/t. of pape	. (g)	E	Elapse Tim	ie	Flo	ow Rate (C	FM)	Flov	v Rate (m ³	³/min)	Total Volume	TSP Concentratio	Action Level (µ	Limit Level (µ	Wind speed	Wind direction
Date	Condition	Time		Initial Wt.	Final Wt.	Wt. of Dust	Initial	Final	Sampling Hour	Initial	Final	Avg Flow Rate	Initial	Final	Avg Flow Rate	(m³)	(μg/m³)	g/m3)	g/m3)	m/s	unection	
3-Feb-16	Cloudy	12:12	C154	2.8024	2.9620	0.1596	4387.67	4411.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	76.7	170.3	260.0	<5	N	
6-Feb-16	Cloudy	12:11	C156	2.7981	2.9403	0.1422	4414.67	4438.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	68.4	170.3	260.0	<5	Ν	
15-Feb-16	Cloudy	12:12	C158	2.7951	2.8902	0.0951	4441.67	4465.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	45.7	170.3	260.0	<5	N	
20-Feb-16	Cloudy	12:10	C160	2.8210	3.0325	0.2115	4468.67	4492.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	101.7	170.3	260.0	<5	N	
26-Feb-16	Fine	12:09	C162	2.8027	3.1222	0.3195	4495.67	4519.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	153.6	170.3	260.0	<5	Ν	
																Average	89.2					
																Min	45.7					
																Max	153.6					

Note: No major dust source observed during the monitoring period





Detailed Calculation of 1-Hour TSP Monitoring Result at Station: SR77


Sampling	Weather	Starting	Paper No.	w	/t. of pape	r (g)	E	Elapse Tin	ne	Flo	ow Rate (C	FM)	Flov	w Rate (m ³	/min)	Total Volume	Concentratio		Total Concentratio		Limit Level (µ	Wind speed	Wind
Date	Condition	Time		Initial Wt.	Final Wt.	Wt. of Dust	Initial	Final	Sampling Hour	Initial	Final	Avg Flow Rate	Initial	Final	Avg Flow Rate	(m³)	μg/m ³)	g/m3)	g/m3)	m/s	direction		
3-Feb-16	Cloudy	09:00	C155A	2.8077	2.8154	0.0077	4384.67	4385.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	88.9	292.7	500.0	<5	N		
	Cloudy	10:03	C155B	2.8064	2.8136	0.0072	4385.67	4386.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	83.1	292.7	500.0	<5	N		
	Cloudy	11:07	C155C	2.8059	2.8138	0.0079	4386.67	4387.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	91.2	292.7	500.0	<5	N		
6-Feb-16	Cloudy	09:00	C157A	2.7970	2.8091	0.0121	4411.67	4412.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	139.6	292.7	500.0	<5	N		
	Cloudy	10:03	C157B	2.7949	2.8074	0.0125	4412.67	4413.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	144.3	292.7	500.0	<5	N		
	Cloudy	11:08	C157C	2.8114	2.8243	0.0129	4413.67	4414.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	148.9	292.7	500.0	<5	N		
15-Feb-16	Cloudy	09:00	C159A	2.7949	2.8103	0.0154	4438.67	4439.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	177.7	292.7	500.0	<5	N		
	Cloudy	10:04	C159B	2.7868	2.8021	0.0153	4439.67	4440.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	176.6	292.7	500.0	<5	N		
	Cloudy	11:07	C159C	2.7917	2.8076	0.0159	4440.67	4441.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	183.5	292.7	500.0	<5	N		
20-Feb-16	Cloudy	09:00	C161A	2.7760	2.7881	0.0121	4465.67	4466.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	139.6	292.7	500.0	<5	N		
	Cloudy	10:03	C161B	2.7850	2.7968	0.0118	4466.67	4467.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	136.2	292.7	500.0	<5	N		
	Cloudy	11:07	C161C	2.7910	2.8026	0.0116	4467.67	4468.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	133.9	292.7	500.0	<5	N		
26-Feb-16	Fine	09:00	C163A	2.8045	2.8128	0.0083	4492.67	4493.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	95.8	292.7	500.0	<5	N		
	Fine	10:03	C163B	2.7863	2.7941	0.0078	4493.67	4494.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	90.0	292.7	500.0	<5	N		
	Fine	11:06	C163C	2.7889	2.7971	0.0082	4494.67	4495.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	94.6	292.7	500.0	<5	N		
																Average	128.3						
																Min	00.1						


 Min
 83.1

 Max
 183.5

Note: No major dust source observed during the monitoring period Data in **Bold** denotes exceedance of respective Action Level

Data in **Bold Underline** denotes exceedance of respective Limit Level







Appendix G Summary of Event and Action Plan



Event and Action Plan for Air Quality

Event	Action					
	ET Leader	IEC	ER	Contractor		
Action level being exceeded by one	 Identify source; Inform IEC and ER; 	1. Check monitoring data submitted by ET;	1. Notify Contractor.	1. Rectify any unacceptable practice;		
sampling day	3. Repeat measurement to confirm finding;	 Check Contractor's working method. 		 Amend working methods if appropriate. 		
	4. Increase monitoring frequency to daily.					
Action level being	1. Identify source;	1. Check monitoring data submitted	1. Confirm receipt of notification of	1. Submit proposals for remedial		
exceeded by two or more consecutive	2. Inform IEC and ER;	by ET;	failure in writing;	actions to IEC within 3 working		
sampling days	3. Repeat measurements to confirm	2. Check Contractor's working	2. Notify Contractor;	days of notification;		
	findings;	method;	3. Ensure remedial measures	2. Implement the agreed proposals;		
	. Increase monitoring frequency to daily;	3. Discuss with ET and Contractor on possible remedial measures;	properly implemented.	3. Amend proposal if appropriate.		
	5. Discuss with IEC and Contractor on remedial actions required;	 Advise the ER on the effectiveness of the proposed remedial measures; 				
	6. If exceedance continues, arrange meeting with IEC and ER;	5. Supervise Implementation of remedial measures.				
	7. If exceedance stops, cease additional monitoring.					

Event	Action			
	ET Leader	IEC	ER	Contractor
Limit level being exceeded by one sampling day	 Identify source; Inform IEC, ER, Contractor and EPD; 	 Check monitoring data submitted by ET; Check Contractor's working 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial
	 Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 a. Discuss with ET and Contractor on possible remedial measures; a. Advise ER on the effectiveness of the proposed remedial measures; b. Supervise implementation of remedial measures. 	 Interformation, Ensure remedial measures properly implemented. 	 actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling days	 Notify IEC, ER, Contractor, and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discus amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the



Event and Action Plan for Noise Quality

Event	Action					
	ET Leader	IEC	ER	Contractor		
Action Level	 Notify IEC and the Contractor. Carry out investigation. 	1. Review with analysed results submitted by ET.	1. Confirm receipt of notification of failure in writing.	1. Submit noise mitigation proposals to IEC.		
	 Barry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to 	 Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are 	2. Implement noise mitigation proposals.		
Limit Level	1. Notify IEC, ER, EPD and the	1. Discuss amongst ER, ET Leader	properly implemented.	1. Take immediate action to avoid		
	Contractor.	and the Contractor on the potential remedial actions.	failure in writing.	further exceedance.		
	2. Identify the source.		2. Notify the Contractor.	2. Submit proposals for remedial		
	3. Repeat measurement to confirm findings.	2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and	3. Require the Contractor to propose remedial measures for	actions to IEC within 3 working days of notification.		
	4. Increase monitoring frequency.	advise ER accordingly.	the analysed noise problem.	3. Implement the agreed proposals.		
	5. Carry out analysis of Contractor's working procedures to determine		4. Ensure remedial measures are properly implemented.	4. Resubmit proposals if problem still not under control.		
	possible mitigation to be implemented.	Temedial measures.	5. If exceedance continues, consider what activity of the	5. Stop the relevant activity of works as determined by the ER until the		
	 Inform IEC, ER, and EPD the causes & actions taken for the exceedances. 		work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.	exceedance is abated.		
	 Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 		abaleu.			
	8. If exceedance stops, cease additional monitoring.					



Event and Action Plan for Water Quality

Event	Action												
	ET Leader	IEC	ER	Contractor									
Action level being exceeded by one sampling day	 Repeat in-situ measurement on next day of exceedance to confirm findings; 		1. Confirm receipt of notification of failure in writing; Notify, Contractor	 Inform the ER & confirm notification of the non-compliance in writing; 									
	2. Identify source(s) of impact;			2. Rectify unacceptable practice;									
	3. Inform IEC, Contractor & ER;			3. Amend working methods if									
	 Check monitoring data, all plant, equipment & contractor's working methods; 			appropriate.									
Action level being exceeded by two or more consecutive	 Repeat measurement on next day of exceedance to confirm findings; 	 Checking monitoring data submitted by ET & Contractor's working method; 	 Discuss with IEC on the proposed mitigation measures; Ensure mitigation measures 	 Inform the Engineer & confirm notification of the non-compliance in writing; 									
sampling days	Identify source(s) of impact;	2. Discuss with ET & Contractor on	properly implemented;	2. Rectify unacceptable practice;									
	 Inform IEC, Contractor, ER & EPD; 	3. Review the proposed mitigation	3. Assess the effectiveness of the implemented mitigation	3. Check all plant & equipment & consider changes of working									
	4. Check monitoring data, all plant, equipment & Contractor's working		measures.	4. Submit proposal of mitigation									
	methods;	4. Supervise the implementation of		measures to ER within 3 working days of notification & discuss with									
	 Discuss mitigation measures with IEC, ER & Contractor; 	mitigation measures.		ET, IEC & ER;									
	 Ensure mitigation measures are implemented; 			 Implement the agreed mitigation measures. 									
	 Increase monitoring to daily until no exceedance of Action level. 												

Event	Action			
	ET Leader	IEC	ER	Contractor
Limit level being exceeded by one sampling day	 Repeat measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor, ER & EPD; Check monitoring data, all plant, equipment & contractor's working methods; Discuss mitigation measures with IEC, Contractor & ER. 	 Checking monitoring data submitted by ET & Contractor's working method; Discuss with ET & Contractor on the possible mitigation measures; Review the proposed mitigation measures submitted by Contractor & advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Discuss with IEC, ET & Contractor on the proposed mitigation measures; Request Contractor to review the working methods. 	notification of the non-compliance in writing;
Limit level being exceeded by two or more consecutive sampling days	 Repeat measurement on the next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, Contractor, ER & EPD; Check monitoring data, all plant, equipment & Contractor's working methods; Discuss mitigation measures within IEC, Contractor & ER; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. 	 Checking monitoring data submitted by ET & Contractor's working method; Discuss with ET & Contractor on potential remedial actions; Review Contractor's mitigation measures whenever necessary to assure their effectiveness & advise the ER accordingly; Supervise the implementation of mitigation measures. 	review the working methods;	 further exceedance; Submit proposal of mitigation measures to ER within 3 working days of notification & discuss with ET, IEC & ER; Implement the agreed mitigation measures; Resubmit proposals of mitigation measures if problem still not under control;



Appendix H Noise Monitoring Results and their Graphical Presentation

Appendix H Noise Monitoring Results and their Graphical Presentation

Noise Monitoring Result at SR77


Date	Weather	Start	End	Measure	ed Noise Level	(dB(A))*	Baseline Corrected	Baseline Noise Level	Limit Level	Exceedance
	Condition	Time	Time	L10(30min)	L90(30min)	Leq(30min)	Level, dB(A)**	(dB(A)), Leq(30min)	dB(A)	(Y / N)
2016/02/03	Cloudy	14:30	15:00	90.0	57.5	64.5	-	67.8	75.0	Ν
2016/02/15	Cloudy	15:00	15:30	87.0	56.5	64.0	-	67.8	75.0	Ν
2016/02/26	Fine	15:30	16:00	96.0	57.0	62.5	-	67.8	75.0	N
					Average	63.7				
					Minimum	62.5				


Maximum 64.5

Remarks

* +3dB(A) Façade effect correction included

** Baseline corrected level is only calculated when measured noise level (Leq) > limit level.







Appendix I Laboratory Results for Water Quality



ENVIRO LABS LIMITED

Rm 611-612, Hong Leong Plaza, 33 Lok Yip Rd, Fanling, NT, HK Tel: (852) 2676 2983 Fax: (852) 2676 2860 e-mail: <u>ell@envirolabs.com.hk</u> website: <u>http://www.envirolabs.com.hk</u>

TEST REPORT

JOB NO.	:	16020932			
DATE OF ISSUE	:	23 February 2016	PAGE	:	Page 1 of 1

1. Customer

Enovative Environmental Service Limited Flat 6, 3/F., Block E, Wah Lok Industrial Centre, 31-35 Shan Mei Street, Shatin, N.T. Attn.: Mr. Thomas Wong

2. Sample Identification

Sample Description	:	Six batch(es) of water samples said to be discharge water were submitted by the customer and received at the laboratory in ambient condition.
Sampling	:	Conducted by the customer.
Sampling Date ^a		19 Feb 2016
Received Date	:	19 Feb 2016
Testing Period	:	19 Feb 2016 to 23 Feb 2016

3. Test Methods

Parameters		Limits of Reporting
Total Suspended Solids dried at 103-105°C	APHA ^b 17e 2540 D	2.5 mg/L

4. Test Results^c

Sample I.D. marked by the customer	Sample No.	Parameters	Test Results	Units	
I5 - 1 LT3 19/2	001	Total Suspended Solids	3.7	mg/L	
15 - 2 LT3 19/2	002	Total Suspended Solids	3.6	mg/L	
C3a - 1 LT3 19/2	003	Total Suspended Solids	10	mg/L	
C3a - 2 LT3 19/2	004	Total Suspended Solids	10	mg/L	
C3b - 1 LT3 19/2	005	Total Suspended Solids	26	mg/L	
C3b - 2 LT3 19/2	006	Total Suspended Solids	29	mg/L	

--- END OF REPORT ---

APPROVED SIGNATORY:

Sugar

Susan, Wai-shan Ko Senior Chemist

a Information is provided by the customer

^b APHA Standard Methods for the Examination of Water and Wastewater, AWWA

[°] Test results relate only to the items received



ENVIRO LABS LIMITED

1

Rm 611-612, Hong Leong Plaza, 33 Lok Yip Rd, Fanling, NT, HK Tel: (852) 2676 2983 Fax: (852) 2676 2860 e-mail: <u>all@envirolabs.com.hk</u> website: <u>http://www.envirolabs.com.hk</u>

TEST REPORT

JOB NO.	:	16020968	· · · · · · · · · · · · · · · · · · ·			
DATE OF ISSUE	:	24 February 2016	PAG	Е	: Р	age 1 of 1

1. Customer

Enovative Environmental Service Limited Flat 6, 3/F., Block E, Wah Lok Industrial Centre, 31-35 Shan Mei Street, Shatin, N.T. Attn.: Mr. Thomas Wong

2. Sample Identification

Sample Description	:	Six batch(es) of water samples said to be discharge water were submitted by the customer and received at the laboratory in ambient condition.
Sampling	:	Conducted by the customer.
Sampling Date ^a		22 Feb 2016
Received Date	:	22 Feb 2016
Testing Period	:	22 Feb 2016 to 24 Feb 2016

3. Test Methods

Parameters	Reference Methods	Limits of Reporting
Total Suspended Solids dried at 103-105°C	APHA ^b 17e 2540 D	2.5 mg/L

4. Test Results°

Sample I.D. marked by the customer	Sample No.	Parameters	Test Results	Units	
l5 - 1 LT3 22/2	001	Total Suspended Solids	3.1	mg/L	
15 - 2 LT3 22/2	002	Total Suspended Solids	3.2	mg/L	
C3a - 1 LT3 22/2	003	Total Suspended Solids	18	mg/L	
C3a - 2 LT3 22/2	004	Total Suspended Solids	20	mg/L	
C3b - 1 LT3 22/2	005	Total Suspended Solids	4.9	mg/L	
C3b - 2 LT3 22/2	006	Total Suspended Solids	5.3	mg/L	

--- END OF REPORT ---

APPROVED SIGNATORY:

Kenneth, Kar-kin LAM Senior Lab. Manager

^a Information is provided by the customer

^{*} APHA Standard Methods for the Examination of Water and Wastewater, AWWA

[°] Test results relate only to the items received



Appendix J Water Quality Monitoring Results and their Graphical Presentation

Project Name:

Date of Monitoring

Contract No. CV/2012/09 Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure works - Contract 3 Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling - Stage 2

Monitoring	Time	Water	Temper	ature (oC)	F	ы	DO	(mg/L)	DO (% s	aturation)	Turbio	dity (NTU)	Salir	nity (g/L)	SS	(mg/L)
Location		Depth (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
C3a	14:53	<0.5	16.8 16.8	16.8	7.2	7.2	5.2 5.2	5.2	54.6 54.6	54.6	11.1	11.1	0.1	0.1	10.0	10.0
C3b	14:36	<0.5	15.7	15.7	7.3	7.3	8.6	8.6	87.0	87.0	46.9	46.9	<0.1	<0.1	26.0	27.5
030	14.50	<0.5	15.7	15.7	7.3	7.5	8.6	0.0	87.0	67.0	46.9	40.9	<0.1	<0.1	29.0	27.5
15	14:26	<0.5	16.6	16.6	7.3	7.3	5.4	5.4	55.6	55.4	4.9	4.9	0.1	0.1	3.7	3.7
10	14:20	<0.5	16.6	10.0	7.3	1.3	5.4	5.4	55.2	55.4	4.9	4.9	0.1	0.1	3.6	3./

Date of Monitoring 22/2/2016


19/2/2016


Weather : Cloudy

Weather : Cloudy

Monitoring	Time	Water	Temper	ature (oC)	F	ъH	DO	(mg/L)	DO (% s	aturation)	Turbic	lity (NTU)	Salir	nity (g/L)	SS	(mg/L)
Location		Depth (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
C3a	11:09	<0.5	17.5	17.5	7.5	7.5	7.6	7.6	79.3	79.3	4.1	4.1	<0.1	<0.1	18.0	19.0
			17.5	17.5	7.5	7.5	7.6	7.0	79.3	19.5	4.1	4.1	<0.1	<0.1	20.0	19.0
C3b	11:25	<0.5	16.7	16.7	7.7	77	9.2	9.2	94.1	94.1	4.8	4.8	<0.1	<0.1	4.9	5.1
			16.7	10.7	7.7	1.1	9.2	9.2	94.1	94.1	4.8	4.0	<0.1	<0.1	5.3	5.1
15	11:47	<0.5	17.5	17.5	7.2	7.2	4.3	4.3	45.2	45.2	17.7	17.7	<0.1	<0.1	3.1	3.2
			17.5	17.5	7.2	1.2	4.3	4.3	45.2	40.2	17.7	<u>17.7</u>	<0.1	<0.1	3.2	3.2


Dissolved Oxygen





Turbidity

Suspended Solid





Appendix K Waste Flow Table

Monthly Summary Waste Flow Table

		Actual C	Quantities of In-	ert C&D Materi	als Generated	Monthly		Actual	Quantities of	C&D Wastes	Generated M	lonthly
		Hard Rock							Paper/			
	Total	and Large		Soil Reused	Soil Reused				cardboard			General
	Quantity	Broken		in the	in other	Soil Disposed			packaging		Chemical	Refuse
Month	Generated	Concrete	Soil	Contract	Projects	as Public Fill	Imported Fill	Metals	(Note 3)	Plastics	Waste	(Note 2)
Unit	(in '000m ³)	(in m ³)	(in '000m ³)									
Jan-16	2.683	0.253	2.430	0.030	-	2.400	0.799	0.001	-	-	-	0.115
Feb-16	1.876	0.651	1.225	0.020	-	1.205	1.141	-	-	-	-	0.110
Mar-16					-							
Apr-16	-				-							
May-16					-							
Jun-16	-				-							
Sub-Total	4.559	0.904	3.655	0.050	-	3.605	1.940	0.001	-	-	-	0.225
Jul-16					-							
Aug-16					-							
Sep-16					-							
Oct-16	-				-							
Nov-16	-				-							
Dec-16												
Total	4.559	0.904	3.655	0.050	-	3.605	1.940	0.001	-	-	-	0.225

Note: 1. Assume the density of soil fill is 2 ton/m^3 .

2. Assume the density of rock and broken concrete is 2.5 ton/m^3 .

3. Assume each truck of C&D wastes is 5m3.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is $7,850 \text{ kg/m}^3$.



Appendix L Implementation Schedule of Environmental Mitigation Measures (EMIS)



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
Air Quality				
Air Quality during Construction	• Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During Construction	Contractor	\checkmark
	• All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.			~
	• Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.			Rem
	• All spraying of materials and surfaces shall avoid excessive water usage.			\checkmark
	• Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.			✓
	Materials shall be dampened, if necessary, before transportation.			\checkmark
	• Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.			✓
	• Vehicle washing facilities shall be provided to minimise the quantity of material deposited on public roads.			Rem and Obs
Air Quality during Operation	Not required	N/A	N/A	N/A
Noise				
Noise during Construction	• Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During Construction	Contractor	\checkmark
	• Reduce the number of equipment and their percentage on-time.			\checkmark
Noise during Operation	Not required	N/A	N/A	N/A
Water Quality				
Water Quality during	Road Widening Works, Earthworks and Culvert Extension Works			
Construction	• Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.	During Construction	Contractor	Obs



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.			~
	• Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.			×
	• Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system.			✓
	Open stockpiles should be covered with a tarpaulin cover.			\checkmark
	• During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.			✓
	• Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.			✓
	• Fuels should be stored in bunded areas such that spillage can be easily collected.			\checkmark
Water Quality during Operation	Not required	N/A	N/A	N/A
Waste Management				
Waste Management during Construction	General Waste			
Construction	 Transport of wastes off site as soon as possible. 	During Construction	Contractor	\checkmark
	Maintenance of accurate waste records.			\checkmark
	• Minimisation of waste generation for disposal (via reduction/recycling/re-use).			\checkmark
	 No on-site burning will be permitted. 			\checkmark
	• Use of re-useable metal hoardings/signboards.			\checkmark
	Vegetation from site clearance			
	Segregation of materials to facilitate disposal.	During Construction	Contractor	*
	• Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.			✓



 <u>Demolition Wastes</u> Segregation of materials to facilitate disposal. Appropriate stockpile management. 	During Construction	Contractor	
	During Construction	Constructor	
Appropriate stockpile management.		Contractor	~
			\checkmark
Excavated Materials			
Segregation of materials to facilitate disposal / reuse.	During Construction	Contractor	\checkmark
Appropriate stockpile management.			~
 Re-use of excavated material on or off site (where possible). 			~
• Special handling and disposal procedures in the event that contaminated materials are excavated.			N/A
Construction Wastes			
• Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).	During Construction	Contractor	~
Appropriate stockpile management.			~
 Planning to reduce over ordering and waste generation. 			~
• Recycling and re-use of materials where possible (e.g. metal, wood from formwork)			V
• For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.			V
Bentonite Slurries			
 Bentonite slurries should be reused as far as possible. 	During Construction	Contractor	N/A
• Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.			N/A
Chemical Wastes			
 Storage within locked, covered and bunded area. 	During Construction	Contractor	\checkmark
• The storage area shall not be located adjacent to sensitive receivers e.g. drains.			×
 Minimise waste production and recycle oils/solvents where possible. 			✓
	 Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. <u>Construction Wastes</u> Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. <u>Bentonite Slurries</u> Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. <u>Chemical Wastes</u> Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible. 	 Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. <u>Construction Wastes</u> Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. <u>Bentonite slurries</u> Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. <u>Chemical Wastes</u> Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. 	 Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate stockpile s). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. Bentonite Slurries Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. Chemical Wastes Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible.



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• A spill response procedure shall be in place and absorption material available for minor spillages.			✓
	 Use appropriate and labelled containers. 			✓
	 Educate site workers on site cleanliness/waste management procedures. 			\checkmark
	 If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. 			✓
	• The chemical wastes shall be collected by a licensed chemical waste collector.			✓
	Municipal Wastes			
	• Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.	During Construction	Contractor	✓
	 Regular, daily collections are required by an approved waste collector. 			✓
Waste Management during Operation	Not required.	N/A	N/A	N/A
Ecology				
Ecology during Construction	Accurate Delineation of Works Area			
	• Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.	During Construction	Contractor	✓
	• Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection.			✓
	Dust generation			
	There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction:			
	 vehicle washing facilities to be provided at every discernible or designated vehicle exit point; 	During Construction	Contractor	✓



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• all temporary site access roads shall be sprayed with water to suppress dust as necessary;			V
	• all dusty materials should be sprayed with water immediately prior to any handling; and			\checkmark
	• all debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.			✓
	Surface Run-off			
	In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:			
	 Bund and cover stockpiles to avoid run-off; 	During Construction	Contractor	N/A
	• Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;			\checkmark
	• All vehicle maintenance to be undertaken within a bunded area; and			N/A
	• Maximise vegetation retention on-site to maximise absorption (minimise transport).			✓
Ecology during Operation	• To conduct compensatory ecological planting as specified in the latest landscape plans approved by EPD (Clause 2.6 of the Environmental Permit refers).	During Construction and operation	Contractor (during construction) / LCSD* (during operation) (Note: * The division of vegetation planting and maintenance responsibilities shall follow the guidelines stipulated in ETWB TCW No. 2/2004.)	N/A
Landscape and Visual	Dress nution of Evicting Verstation		Г	[
Landscape and Visual during Construction	 Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works 	During Construction	Contractor	~
	 The tree transplanting and planting works shall be implemented by approved Landscape Contractors 			~



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	Temporary Works Areas			
	Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.	During Construction	Contractor	×
	Hoarding			
	A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.	During Construction	Contractor	\checkmark
	Top Soils			
	The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.	During Construction	Contractor	N/A
	Protection of Important Landscape Features			
	Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.	During Construction	Contractor	N/A
Landscape and Visual during Operation	Not required.	N/A	N/A	N/A



Appendix M Investigation Report for Exceedances

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Investigation Report of Environmental Quality Exceedance(s) Ref. No.: W160219_DO

Date	19 February 2016
Time	02:26 PM
Monitoring Location	I5 - downstream of Ma Wat River at Yuen Leng
Parameter	Dissolved Oxygen
Action / Limit Levels	Action Level: 6.7 mg/L Limit Level: 4 mg/L or 40% saturation at 15 degree Celsius
Measured Level	5.4mg/L (Action level being exceeded)
Possible reason for the exceedance	According to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 19 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works.
Action taken / to be taken	As the non-compliance was non-project related, no further investigation and remedial measure(s) would be required.
	The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.
Remarks	-

Site photos at I5 during water sampling (Date: 19 February 2016)





Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Investigation Report of Environmental Quality Exceedance(s) Ref. No.: W160222_DO

Date	22 February 2016
Time	11:47 AM
Monitoring Location	I5 - downstream of Ma Wat River at Yuen Leng
Parameter	Dissolved Oxygen
Action / Limit Levels	Action Level: 6.7 mg/L Limit Level: 4 mg/L or 40% saturation at 15 degree Celsius
Measured Level	4.3mg/L (Action level being exceeded)
Possible reason for the exceedance	According to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works.
Action taken / to be taken	As the non-compliance was non-project related, no further investigation and remedial measure(s) would be required.
	The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.
Remarks	-

Site photos at I5 during water sampling (Date: 22 February 2016)





Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Investigation Report of Environmental Quality Exceedance(s) Ref. No.: W160222_Tby

Time11:47 AMMonitoring LocationI5 - downstream of Ma Wat River at Yuen LengParameterTurbidityAction / Limit LevelsAction level: 81.9 NTU or 120% of upstream control station's Tby (4.8NTU) of the same day (i.e. 5.8NTU) Limit Level: 91.9 NTU or 130% of upstream control station's Tby (4.8NTU) of the same day (i.e. 6.2NTU)Measured Level17.7NTU (Limit level being exceeded - 130% of C3b)Possible reason for the exceedanceAccording to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works.For comparison, during baseline monitoring the turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at 15 has not exceeded the maximum recorded level of 92.3NTU during baseline monitoring.	Date	22 February 2016
Monitoring Location 15 - downstream of Ma Wat River at Yuen Leng Parameter Turbidity Action / Limit Levels Action level: 81.9 NTU or 120% of upstream control station's Tby (4.8NTU) of the same day (i.e. 5.8NTU) Limit Level: 91.9 NTU or 130% of upstream control station's Tby (4.8NTU) of the same day (i.e. 6.2NTU) Measured Level 17.7NTU According to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works. For comparison, during baseline monitoring the turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at 15 has not exceeded the maximum recorded level of 92.3NTU during baseline monitoring. Action taken / to be taken As the non-compliance was non-project related, no further investigation and remedial measure(s) would be required. The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has bee		
Parameter Turbidity Action / Limit Levels Action level: 81.9 NTU or 120% of upstream control station's Tby (4.8NTU) of the same day (i.e. 5.8NTU) Limit Level: 91.9 NTU or 130% of upstream control station's Tby (4.8NTU) of the same day (i.e. 6.2NTU) Measured Level 17.7NTU (Limit level being exceeded - 130% of C3b) Possible reason for the exceedance According to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works. For comparison, during baseline monitoring the turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at 15 has not exceeded the maximum recorded level of 92.3NTU during baseline monitoring. Action taken / to be taken As the non-compliance was non-project related, no further investigation and remedial measure(s) would be required. The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.		
Action / Limit LevelsAction level: 81.9 NTU or 120% of upstream control station's Tby (4.8NTU) of the same day (i.e. 5.8NTU) Limit Level: 91.9 NTU or 130% of upstream control station's Tby (4.8NTU) of the same day (i.e. 6.2NTU)Measured Level17.7NTU (Limit level being exceeded - 130% of C3b)Possible reason for the exceedanceAccording to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works.For comparison, during baseline monitoring the turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at 15 has not exceeded the maximum recorded level of 92.3NTU during baseline monitoring.Action taken / to be takenAs the non-compliance was non-project related, no further investigation and remedial measure(s) would be required.The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.	Monitoring Location	15 - downstream of Ma Wat River at Yuen Leng
station's Tby (4.8NTU) of the same day (i.e. 5.8NTU) Limit Level: 91.9 NTU or 130% of upstream control station's Tby (4.8NTU) of the same day (i.e. 6.2NTU)Measured Level17.7NTU (Limit level being exceeded - 130% of C3b)Possible reason for the exceedanceAccording to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works.For comparison, during baseline monitoring the turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at 15 has not exceeded the maximum recorded level of 92.3NTU during baseline monitoring.Action taken / to be takenAs the non-compliance was non-project related, no further investigation and remedial measure(s) would be required.The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.	Parameter	Turbidity
Itimit level being exceeded - 130% of C3b)Possible reason for the exceedanceAccording to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely due to the above said works.For comparison, during baseline monitoring the turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at 15 has not exceeded the maximum recorded level of 92.3NTU during baseline monitoring.Action taken / to be takenAs the non-compliance was non-project related, no further investigation and remedial measure(s) would be required.The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.	Action / Limit Levels	station's Tby (4.8NTU) of the same day (i.e. 5.8NTU) Limit Level: 91.9 NTU or 130% of upstream control station's Tby (4.8NTU) of the same day (i.e. 6.2NTU)
Possible reason for the exceedanceAccording to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to 	Measured Level	
turbiditylevelcanbeashighas86.9NTUand116NTUatC3aandatC3brespectively.Therecordedturbiditylevelat15hasnotexceededthemaximumrecordedlevelof92.3NTUduringbaselinemonitoring.Asthenon-compliancewasnon-projectrelated,nofurtherinvestigationandremedialmeasure(s)wouldberequired.Theimpactmonitoringforwaterqualityhasbeenpostponeduntiltheboxculvertworksre-commence.Nonetheless,theContractorhasbeenremindedtocloselymonitorthemitigationmeasuresandensurenosite-runoffintotheriverchannel.	Possible reason for the exceedance	According to the Contractor's work programme, the box culvert works originally scheduled from 19 February 2016 were now cancelled and postponed. As such, there were no works being carried out in the proximity of the river channel during the water sampling on 22 February 2016 (refer to attached photos) and the exceedance would unlikely
further investigation and remedial measure(s) would be required. The impact monitoring for water quality has been postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.		turbidity level can be as high as 86.9NTU and 116NTU at C3a and at C3b respectively. The recorded turbidity level at I5 has not exceeded the maximum recorded level of 92.3NTU during baseline
postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure no site-runoff into the river channel.	Action taken / to be taken	further investigation and remedial measure(s) would
Remarks -		postponed until the box culvert works re-commence. Nonetheless, the Contractor has been reminded to closely monitor the mitigation measures and ensure
	Remarks	-

Site photos at I5 during water sampling (Date: 22 February 2016)







Appendix N Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



Cumulative Complaint Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C131126	26, November, 2013	Mr. Tony Hung from WWF	Mat Wat River (works sites for box culvert extension)	Suspected unauthorised discharge of water from a construction site to Ma Wat River, Tai Wo Service Road East, Tai Po	It was found that the water leaving the end of the steel pipes was the diverted water from the upstream of the existing box culverts, instead of being discharged from the construction works sites. An EM&A Programme is being undertaken to monitoring the environmental performance of the construction works, and the Contractor has also implemented appropriate mitigation measures to avoid silt-laden runoff discharging from the works sites into the river. The complaint is considered an invalid complaint under this Project.	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C141120	20 November, 2014	EPD	Ng Tung River and Ma Wat River nearby the site of the Liantang/ Heung Yuen Wai BCP Project (Contract Number CV/2012/09)	At Bridge NF426 in Fanling, the whole Ng Tung River showed milky and suspected illegal discharge by nearby factory has undertaken. (粉嶺近天橋編號 NF426 梧桐河整條河 河水呈奶白色懷疑附 近有工廠非法排放污 水)	 Water Supplies Department (WSD) conducted a washout procedure on 20 November 2014 at about 9:30am to flush the newly installed water pipe of diameter of 1400mm which has recently finished disinfection. It is understood that the procedure has lasted for about 1 hour and large amount of freshwater has been discharged into the Ma Wat River through a washout port. Although water was observed seeping from the gantry switch and flew into the works sites, the area is a sump pit and the water was unlikely to run off and entered the river directly. As such, it is anticipated that only freshwater has been discharged into Ma Wat River through the washout port. Both site inspections conducted by the ET before the complaint (19 November 2014), and after the complaint (24 November 2014) did not identify any deficiencies on environmental mitigation measures. Also, there were no rains during the period and the risk of construction site run-off is considered minimal. 	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					The water from the Ma Wat Channel adjoins the Ng Tung River before passing through the complaint location, so other pollution sources may also occur at upstream of Ng Tung River	
					The complaint is considered unlikely due to the construction works of this project.	



Meinhardt Infrastructure and Environment Ltd 邁進基建環保工程顧問有限公司

10/F Genesis 33-35 Wong Chuk Hang Road Hong Kong 香港黃竹坑道33-35號 創協坊10樓

Tel 電話: +852 2858 0738 Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk www.meinhardt-china.com www.meinhardtgroup.com