

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Monthly EM&A Report

April 2018

Submitted to

Prepared By

Environmental Protection Department

Meinhardt Infrastructure and Environment Ltd

Meinhardt Infrastructure and Environment Limited

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Monthly EM&A Report

(April 2018)

Certified by:	Fredrick Leong
Position:	Environmental Team Leader
Date:	11 May 2018



Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong Attn: **Mr. James Penny**

Your Reference

Our Reference JFP/EC/ST/pl/T329380/22 .05/L-0214

20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) – Entrusted Works Environmental Permit No. EP-324/2008/E Condition 3.3 – Submission of Monthly EM&A Report – April 2018 for the portion of Stage 2 works entrusted to Civil Engineering and Development Department (CEDD) under Contract No. CV/2012/09

11 May 2018 By Fax (2805 5028) & Hand

We refer to the revised Monthly EM&A Report – April 2018 received on 10 May 2018 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – April 2018 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is entrusted to CEDD under Contract No. CV/2012/09.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang Independent Environmental Checker

c.c. HyD CEDD/BCP AECOM Meinhardt

Mr. Chung Lok Chin Mr. Lu Pei Yu Mr. Alan Lee Mr. Fredrick Leong By Fax (2714 5198) By Fax (3547 1659) By Fax (3922 9797) By Fax (2559 1613)

Date	Revision	Prepared By	Checked By	Approved By
11 May 2018	0	WK CHIU Vanessa HO	Fredrick LEONG	Helen COCHRANE
		BoborHUI	1	
		berty		In-
		Jakeswith	P	
		AL-		



Contents

			Page
EXE	CUTIVE	SUMMARY	i
1	INTRO	DUCTION	1
	1.2	Purpose of the Report	1
	1.3	Report Structure	1
2	PROJE	ECT INFORMATION	2
	2.1	Background	2
	2.2	Site Description	3
	2.3	Construction Programme and Activities	3
	2.4	Project Organisation	3
3	STATU	IS OF ENVIRONMENTAL LICENSES, NOTIFICATION AND PERMITS	5
4	AIR QI	JALITY MONITORING	7
	4.1	Monitoring Requirement	7
	4.2	Monitoring Equipment	7
	4.3	Monitoring Location	7
	4.4	Monitoring Parameters, Frequency and Duration	7
	4.5	Monitoring Methodology	8
	4.6	Monitoring Schedule for the Reporting month	8
	4.7	Monitoring Results	8
5	NOISE	MONITORING	10
	5.1	Monitoring Requirements	10
	5.2	Monitoring Equipment	10
	5.3	Monitoring Locations	10
	5.4	Monitoring Parameters, Frequency and Duration	10
	5.5	Monitoring Methodology	11
	5.6	Monitoring Schedule for the Reporting Month	11
	5.7	Monitoring Results	11
6	WATE	R MONITORING	13
7	WAST	E MANAGEMENT	14
8	ENVIR	ONMENTAL SITE INSPECTION AND AUDIT	15
	8.1	Site Inspection	15
9	IMPLE	MENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	16
10	SUMM	ARY OF EP SUBMISSION IN THE REPORTING MONTH	17
11	ENVIR	ONMENTAL NON-CONFORMANCE	18
	11.1	Summary of Monitoring Exceedances	18



	11.2	Summary of Environmental Non-Compliance	18
	11.3	Summary of Environmental Complaints	18
	11.4	Summary of Environmental Summon and Successful Prosecutions	18
12	FUTUR	E KEY ISSUES	19
	12.1	Construction Programme for the Next Month	19
	12.2	Key Issues for the Coming Month	19
	12.3	Monitoring Schedule for the Next Month	19
13	CONCI	USIONS AND RECOMMENDATIONS	20
	13.1	Conclusions	20
	13.2	Recommendations	20

List of Tables

- Table 2.1 Contact Information of Key Personnel
- Table 3.1 Status of Environmental Licenses, Notifications and Permits
- Table 4.1 Air Quality Monitoring Equipment
- Table 4.2 Location of Air Quality Monitoring
- Air Quality Monitoring Parameters, Frequency and Duration Table 4.3
- Table 4.4 Summary of 1-hr TSP Monitoring Results
- Table 4.5 Summary of 24-hr TSP Monitoring Results
- Table 5.1 Noise Monitoring Equipment
- Table 5.2 Location of Noise Monitoring
- Table 5.3 Noise Monitoring Parameters, Frequency and Duration
- Table 5.4 Summary of Noise Monitoring Results
- Table 8.1 Observations and Recommendations of Site Audit
- Table 10.1 Status of Required Submission under Environmental Permit

List of Figures

- Demarcation of Entrusted Portion of Widening of Tolo Highway / Fanling Highway Figure 1 between Island House Interchange and Fanling - Stage 2
- Air and Noise Monitoring Locations Figure 2

List of Appendices

Appendix A Construction Programme

- Appendix B Project Organization Structure
- Appendix C Calibration Certificates of Monitoring Equipment
- Appendix D EM&A Monitoring Schedules
- Appendix E Meteorological Data Extracted from Hong Kong Observatory
- Appendix F Air Quality Monitoring Results and their Graphical Presentation
- Appendix G Summary of Event and Action Plan
- Appendix H Noise Monitoring Results and their Graphical Presentation
- Appendix I Not Used
- Appendix J Not Used
- Appendix K Waste Flow Table
- Appendix L Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix M Not Used
- Appendix N Statistics on Complaints, Notifications of Summons and Successful Prosecutions



EXECUTIVE SUMMARY

The Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 (hereafter called "the Project") covers part of the construction of the widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling which aimed to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic. The Project covers construction activities at Yuen Leng along the existing Fanling Highway.

The impact EM&A for the Project includes air quality, noise and water quality monitoring. The EM&A programme commenced on 5 November 2013.

This report documents the findings of EM&A works conducted in April 2018. As informed by the Contractor, the major activities in the reporting month were:

- Cable detection and trial trenches;
- Remaining works on new Footbridge;
- Noise barrier construction;
- Road pavement works;
- Water main laying works (on Grade and on bridge deck);
- Installation of Noise barrier steel column & panel, and sign gantry (on Grade and on bridge deck);
- Parapet Installation on bridge deck;
- Road Drainage Works;
- Construction of profile barrier & Planter wall on Bridge deck;
- Stressing of external tendon;
- Bitumen paving on bridge deck;
- Installation of deck cell light inside the bridge deck;
- Installation of movement joint on the bridge;
- Construction of retaining wall;
- Landscaping works.

Breach of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.

No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.



Breach of Action and Limit Levels for Noise

No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.

Breach of Action and Limit Levels for Water Quality

The box culvert works have been completed in the end of March 2017. The 4-week post construction water quality monitoring has been completed in the end of April 2017 in the same manner as the impact monitoring.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting month.

Future Key Issues

The major construction works in the coming reporting month are anticipated to include:

- Cable detection and trial trenches;
- Remaining works on new Kiu Tau Footbridge;
- Noise barrier construction;
- Road pavement works;
- Water main laying works (on Grade and on bridge deck);
- Installation of Noise barrier steel column & panel, and sign gantry (on Grade and on bridge deck);
- Parapet Installation on bridge deck;
- Road Drainage Works;
- Construction of profile barrier & Planter wall on Bridge deck;
- Stressing of external tendon;
- Bitumen paving on bridge deck;
- Installation of deck cell light inside the bridge deck;
- Installation of movement joint on the bridge;
- Construction of retaining wall;
- Landscaping works.

Potential environmental impacts arising from the above construction activities are anticipated to be mainly associated with construction dust, noise, water quality and waste management.



1 INTRODUCTION

1.1.1 Chun Wo Construction & Engineering Co Ltd (Chun Wo) was commissioned by the Civil Engineering and Development Department (CEDD) as the Civil Contractor for the Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2. Meinhardt Infrastructure & Environment Ltd (MIEL) has been appointed by Chun Wo as the Environmental Team (ET) to fulfill the corresponding EM&A requirements pursuant to Environmental Permit No. EP-324/2008/E in accordance with the Updated EM&A Manual (dated October 2013) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2. The EM&A programme commenced on 5 November 2013.

1.2 Purpose of the Report

1.2.1 This is the monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting month of April 2018.

1.3 Report Structure

1.3.1 This monthly EM&A Report comprises the following sections:

Section 1: Introduction

Section 2: Project Information

Section 3: Status of Environmental Licenses, Notifications and Permits

Section 4: Air Quality Monitoring

Section 5: Noise Monitoring

Section 6: Water Monitoring

- Section 7: Waste Management
- Section 8: Environmental Site Inspection and Audit
- Section 9: Implementation Status of Environmental Mitigation Measures

Section 10: Summary of EP Submission in the Reporting Month

Section 11: Environmental Non-Conformance

Section 12: Future Key Issues

Section 13: Conclusions and Recommendations



2 **PROJECT INFORMATION**

2.1 Background

- 2.1.1 Tolo Highway and Fanling Highway are expressways in the North East New Territories connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 1, which links Hong Kong Island to Shenzhen. At present, this section of Route 1 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 1, the highway is only dual-2 lane. Severe congestion is a frequent occurrence during peak periods, particularly in the Kowloon bound direction.
- 2.1.2 The objective of the Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 2.1.3 The construction works for the Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling are to be delivered in 2 stages:

Stage 1 – Construction works between Island House Interchange and Tai Hang; and

Stage 2 – Construction works between Tai Hang and Wo Hop Shek Interchange.

- 2.1.4 The construction works of Stage 1 under the EP commenced in November 2009 and was planned to be completed in December 2013 tentatively. The works of Stage 2 was planned to commence in November 2013 and complete by end of 2016. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) was appointed by the Highways Department (HyD) as the consultants for the design and construction assignment for the Project. Mott MacDonald Hong Kong Ltd is the Independent Environmental Checker (IEC) of both Stage 1 and Stage 2 works.
- 2.1.5 A portion of Stage 2 works of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling (hereafter called "the Project") is entrusted to the contractor of Contract No. CV/2012/09 Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3, i.e. Chun Wo. AECOM Asia Co Ltd was appointed by the CEDD as the consultant for the design and construction assignment for the Liantang development.
- 2.1.6 The Project is a Designated Project under the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499). An Environmental Impact Assessment (EIA) Report together with an Environmental Monitoring and Audit (EM&A) Manual were approved on 14 July 2000 (Register Number: EIA-043/2000). The Project is governed by an Environmental Permit (EP) (EP-324/2008) which was granted on 23 December 2008. A variation of EP (VEP) was applied and the VEP (EP-324/2008/A) was subsequently granted on 31 January 2012. An additional VEP has been applied on 24 February 2014 and the VEP (EP-324/2008/B) was subsequently granted on 17 March 2014. Furthermore, an additional VEP has been applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015. The previous VEP (EP-324/2008/D) was granted on 27 August 2015. The current VEP (EP-324/2008/E) was granted on 26 January 2017.



2.2 Site Description

2.2.1 The major construction activities under the Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 include:

At-Grade Road Works – Temporary and permanent road formation, pipe laying, road drainage, footpath and noise barrier construction;

Demolition of existing Kiu Tau Footbridge and Footbridge Reprovision; and

Box Culvert Extension – Flow diversion of existing stream, excavation, sub-base and blinding, base, wall and top slab construction.

2.2.2 **Figure 1** shows the works areas for the Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2.

2.3 Construction Programme and Activities

- 2.3.1 The major construction activities undertaken in the reporting month are summarized below:
 - Cable detection and trial trenches;
 - Remaining works on new Footbridge;
 - Noise barrier construction;
 - Road pavement works;
 - Water main laying works (on Grade and on bridge deck);
 - Installation of Noise barrier steel column & panel, and sign gantry (on Grade and on bridge deck);
 - Parapet Installation on bridge deck;
 - Road Drainage Works;
 - Construction of profile barrier & Planter wall on Bridge deck;
 - Stressing of external tendon;
 - Bitumen paving on bridge deck;
 - Installation of deck cell light inside the bridge deck;
 - Construction of retaining wall;
 - Landscaping works.
- 2.3.2 The construction programme is presented in **Appendix A**.

2.4 **Project Organisation**

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.



Table 2.1	Contact Information of Key Personnel
-----------	--------------------------------------

Party	Role	Position	Name	Telephone	Fax
Engineer's	Engineer's	Senior Resident Engineer	Mr. Alan Lee	2171 3303	2171 3498
AECOM	Representative	Resident Engineer (Environmental)	Mr. Perry Yam	2171 3350	2171 3490
Mott MacDonald	Independent Environmental Checker (IEC)	IEC	Mr. Steven Tang	2828 5920	2827 1823
Chur Ma	Contractor	Site Agent	Mr. Daniel Ho	2638 6144	0000 7077
Chun Wo	Contractor	Environmental Officer	Ms. Tiffany Tsang	2638 6150	2638 7077
Meinhardt	Environmental Team (ET)	ET Leader	Mr. Fredrick Leong	2859 1739	2540 1580

3 STATUS OF ENVIRONMENTAL LICENSES, NOTIFICATION AND PERMITS

3.1.1 The relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 3.1**.

Permit / License No.	Valid Period		Olatar	- -	
/ Notification / Reference No.	From To		Status	Remarks	
Environmental Permi	t	1	1	и.	
EP-324/2008/E	26 Jan 2017		Granted on 26 Jan 2017		
Construction Noise P	ermit		I		
GW-RN0669-17	25 Oct 2017	7 Apr 2018	Valid	For installation of prapet at AC5 to AC6	
GW-RN0721-17	26 Nov 2017	20 May 2018	Valid	For road marking works in Fanling Highway bothbounds	
GW-RN0782-17	8 Dec 2017	26 May 2018	Valid	For Tendon Duct Grouting of AB10/11 and AD11/12 Over MTRC East Rail Line near Tong Hang Tung Chuen	
GW-RN0785-17	19 Dec 2017	16 Jun 2018	Valid	For road diversion and maintenance of Fanling Highway bothbound	
GW-RN0786-17	19 Dec 2017	18 Jun 2018	Valid	For lane shifting work of Fanling Highway bothbound	
GW-RN0801-17	22 Dec 2017	21 Jun 2018	Valid	For dismantling of catch fence with MTrR protect Zone at Tong Hang Tung Chuen	
GW-RN0863-17	17 Jan 2018	5 Jul 2018	Valid	For loading and unloading along Fanling Highway both bounds	
GW-RN0043-18	25 Feb 2018	24 Aug 2018	Valid	For general works at the northward of site office	

Table 3.1 Status of Environmental Licenses, Notifications and Permits



Permit / License No.	Permit / License No. Valid Period		Status	Remarks	
Reference No.	From	То	Status	Remarks	
GW-RN0044-18	22 Feb 2018	21 Aug 2018	Valid	For traverse stitch joints and installation of longitudinal stitch panel over Fanling Highway and MTRC's East Rail Line	
GW-RN0102-18	14 Mar 2018	31 Aug 2018	Valid	Parapet Installation Works and Remedial Works on Tai Wo Service Road East, Fanling Highway and MTRC's East Rail Line	
GW-RN0123-18	28 Mar 2018	5 Sep 2018	Valid	For general works at the southward of site office	
Wastewater Discharg	e License				
WT00016832-2013	28 Aug 2013	31 Aug 2018	Valid		
Chemical Waste Prod	lucer Registrati	on	1	· ·	
5113-634-C3817-01	7 Oct 2013		Valid		
Billing Account for Co	onstruction Wa	ste Disposal	1		
7017914	2 Aug 2013		Account Active		
Notification Under Ail	r Pollution Cont	trol (Construction	on Dust) Regulati	on	
	31 Jul 2013	30 Jul 2019	Notified		



4 AIR QUALITY MONITORING

4.1 Monitoring Requirement

4.1.1 In accordance with the Updated EM&A Manual, 1-hr and 24-hr total suspended particulate (TSP) levels at the designated air quality monitoring station are required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. For the 1-hr TSP impact monitoring, the sampling frequency of at least three times in every 6 days should be undertaken when the highest dust impact occurs.

4.2 Monitoring Equipment

4.2.1 The 1hr- TSP and 24-hr TSP air quality monitoring were performed using a High Volume Sampler (HVS), of which its location and operation satisfy, as far as practicable, all the requirements as specified in the Updated EM&A Manual. The brand and model of the equipment are given in **Table 4.1**.

 Table 4.1
 Air Quality Monitoring Equipment

Equipment	Brand and Model	Quantity	Serial Number
High Volume	Tisch Total Suspended Particulate		
Sampler	Mass Flow Controlled High Volume	1	2359
(1-hr TSP and	Air Sampler (Model No. TE-5170	1	2509
24-hr TSP)	MFC)		

- 4.2.2 The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- 4.2.3 Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. The HVS calibration orifice will be calibrated annually. Calibration certificate of the TE-5025A Calibration Kit and the HVS are provided in **Appendix C**.

4.3 Monitoring Location

4.3.1 Air quality monitoring was conducted at the location specified in the Updated EM&A Manual. **Table 4.2** describes the details of the air quality monitoring station with its location as shown in **Figure 2**.

 Table 4.2
 Location of Air Quality Monitoring

Air Monitoring Station ID	Monitoring Location	Description
AM1(SR77) *	Yuen Leng 2 *	Residential, Ground floor

Remark:

Location and Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

4.4 Monitoring Parameters, Frequency and Duration

4.4.1 **Table 4.3** summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.



Table 4.3	Air Quality Monitoring Parameters, Frequency and Duration	
-----------	---	--

Parameter	Frequency and Duration
1-hour TSP	At least three times in every 6 days should be undertaken when the highest dust impact occur
24-hour TSP	Once every 6 days

4.5 Monitoring Methodology

1-hr and 24-hr TSP Monitoring

- 4.5.1 With the consideration of criteria stated in the Updated EM&A Manual, the HVS was installed in the vicinity of the air sensitive receivers.
- 4.5.2 The relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any special phenomena observed were recorded. The weather information was referenced from Hong Kong Observatory (http://www.weather.gov.hk/wxinfo/pastwx/extractc.htm).
- 4.5.3 A HOKLAS accredited laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments, to handle the 24-hr TSP samples, was employed for sample analysis.
- 4.5.4 Filter papers of size 8"x10" were labelled before sampling. They were inspected to be clean with no pin holes and conditioned in a humidity controlled chamber for over 24-hr and were pre-weighed before use for the sampling.
- 4.5.5 The 24-hr TSP levels were measured by following the standard high volume sampling method for TSP as set out in the Title 40 of the United States Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. TSP was sampled by drawing air through a conditioned, pre-weighted filter paper inside the HVS at a controlled air flow rate. After 24-hr sampling, the filter papers loaded with dust were kept in a clean and tightly sealed plastic bag, and then returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with a readout down to 0.1 mg.
- 4.5.6 All the collected samples were kept in a good condition for 6 months before disposal.
- 4.5.7 For 1-hr TSP monitoring, monitoring methodology is the same as 24-hr TSP monitoring which has been presented in **Section 4.5.1** to **Section 4.5.6**, but with sampling period changed to 1 hour.

4.6 Monitoring Schedule for the Reporting month

4.6.1 The schedule for environmental monitoring for the reporting month is provided in **Appendix D**. Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix E**.

4.7 Monitoring Results

4.7.1 The monitoring results for 1-hr and 24-hr TSP are summarised in **Table 4.4** and **Table 4.5** respectively. Detailed air quality monitoring results and the graphical presentation



of air quality monitoring data for the current and past three reporting months are presented in **Appendix F**.

Table 4.4 Summary of 1-hr TSP Monitoring Results

ASR ID	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM1(SR77) *	137.6	95.8 – 197.3	292.7	500

Remark:

Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

Table 4.5 Summary of 24-hr TSP Monitoring Results

ASR ID	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m ³)		
AM1(SR77) *	75.9	51.5 – 97.1	170.3	260		

Remark:

Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

- 4.7.2 No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 4.7.3 No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 4.7.4 The Event and Action Plan for the occurrence of non-compliance of the air quality criteria is annexed in **Appendix G**.



5 NOISE MONITORING

5.1 Monitoring Requirements

5.1.1 In accordance with the Updated EM&A Manual, the impact noise monitoring frequency shall depend on the scale of the construction activities. An initial guide on the regular monitoring frequency should be at least once per week when noise generating activities are underway.

5.2 Monitoring Equipment

5.2.1 Noise monitoring was performed using a sound level meter at the monitoring station. The sound level meter deployed complies with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. An acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. The brand and model of the equipment is given in **Table 5.1**.

 Table 5.1
 Noise Monitoring Equipment

Equipment	Brand and Model	Quantity	Serial Number		
Sound Level Calibrator	Rion (Model No. NC-74)	1	34857296		
Sound Level Meter	Rion (Model No. NL-52)	1	00821072		

5.2.2 The sound level calibrator and sound level meter were verified by a certified laboratory every year. Calibration certificates of the sound level meter and acoustic calibrator are provided in **Appendix C**.

5.3 Monitoring Locations

5.3.1 Impact noise monitoring was conducted at the location specified in the Updated EM&A Manual. **Table 5.2** describes the details of the noise monitoring station with its location as shown in **Figure 2**.

NSR ID	Monitoring Location	Description			
M1(SR77) *	Yuen Leng 2 *	Residential, Ground floor			

Remark:

Location and Station / NSR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

5.4 Monitoring Parameters, Frequency and Duration

5.4.1 **Table 5.3** summarizes the monitoring parameters, frequency and duration of impact noise monitoring.



Table 5.3 Noise Monitoring Parameters, Frequency and Duration

Ŀ	Parameter and Duration	Frequency
	30-mins measurement at between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

5.5 Monitoring Methodology

- 5.5.1 The monitoring procedures are summarised as follows:
 - The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station SR77;
 - The battery condition was checked to ensure good functioning of the meter;
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Parameters: Leq, L10 and L90
 - Time measurement: Leq(30-minutes) during non-restricted hours i.e. 07:00 19:00 hrs on normal weekdays
 - Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
 - At the end of the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - A façade correction of +3dB (A) shall be made to the noise parameter obtained by free field measurement.

5.6 Monitoring Schedule for the Reporting Month

5.6.1 The schedule for environmental monitoring for the reporting month is provided in **Appendix D**. Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix E**.

5.7 Monitoring Results

5.7.1 The monitoring results for noise are summarized in **Table 5.4** and the monitoring results and the graphical presentation of noise level for the current and past three reporting months are presented in **Appendix H**.



Table 5.4	Summary of Noise Monitoring Results
-----------	-------------------------------------

Noise Monitoring Station ID	Average, dB(A), Leq (30min) ⁽²⁾	Range, dB(A), Leq (30min) ⁽²⁾	Action Level	Limit Level, dB(A)
M1(SR77) ⁽¹⁾	71.8	68.5 – 74.5	When one documented valid complaint is received	75

Remark:

(1) Station / NSR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

(2) +3dB(A) façade correction included

- 5.7.2 Major noise sources during the noise monitoring included construction activities of the Project and that along Tai Wo Service Road East, and nearby traffic noise.
- 5.7.3 No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.
- 5.7.4 The Event and Action Plan for the occurrence of non-compliance of the noise criteria is annexed in **Appendix G**.



6 WATER MONITORING

6.1.1 The box culvert works had been completed in March 2017. The 4-week postconstruction water quality monitoring at I5 was completed in 28 April 2017.



7 WASTE MANAGEMENT

- 7.1.1 The Contractor has registered as a chemical waste producer of the Project. The C&D materials and waste sorting were carried out on-site. Receptacles were provided for general refuse collection.
- 7.1.2 As advised by the Contractor, a total of 2,880m³ of excavated material has been generated. 1,734m³ of inert C&D materials was disposed of at public fill to Tuen Mun Area 38. 360m³ inert C&D materials were reused on site. 125m³ of general refuse was disposed of at North East New Territories (NENT) Landfill. No plastic was collected by recycling contractor in the reporting month. No paper/cardboard packaging was collected by recycling contractor in the reporting month. No metal was collected by recycling contractor in the reporting month. No metal was collected by licensed contractor in the reporting period. Details of the waste management data are presented in **Appendix K**.



8 ENVIRONMENTAL SITE INSPECTION AND AUDIT

8.1 Site Inspection

- 8.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the site inspection is provided in **Appendix L**.
- 8.1.2 In the reporting month, 4 site inspections were carried out on 4, 12, 18 and 26 April 2018. The one held on 26 April 2018 was a joint inspection with the IEC, ER, ET and Contractor. No site inspection was conducted by the EPD during the reporting month. No non-compliance was recorded during the site inspection. A summary of the reminders and observations recorded during the site inspections are presented in **Table 8.1**.

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	12 Apr 2018	Observation: Dust generation due to lack of watering has occurred along Old TWSRE. Frequent watering shall be implemented to avoid dust generation.	Watering has been performed on 12 April 2018 along Old TWSRE.
Noise	N/A	N/A	N/A
Water Quality	N/A	N/A	N/A
Waste / Chemical Managem- ent	N/A	N/A	N/A
Landscape & Visual	N/A	N/A	N/A
Permits / Licenses	N/A	N/A	N/A

Table 8.1 Observations and Recommendations of Site Audit



9 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

9.1.1 The Contractor has implemented the relevant environmental mitigation measures as specified in the EIA Reports, EPs and updated EM&A Manual. The implementation status of environmental mitigation measures during the reporting period is summarized in **Appendix L**.



10 SUMMARY OF EP SUBMISSION IN THE REPORTING MONTH

10.1.1 The status of the required submission under the EP during the reporting period is summarized in **Table 10.1**.

Table 10.1 Status of Required Submission under Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.3	Monthly EM&A Report for March 2018	11 April 2018



11 ENVIRONMENTAL NON-CONFORMANCE

11.1 Summary of Monitoring Exceedances

- 11.1.1 No exceedance of Action and Limit Level were recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 11.1.2 No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 11.1.3 No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.
- 11.1.4 The 4-week post-construction water quality monitoring at I5 was completed in April 2017.

11.2 Summary of Environmental Non-Compliance

11.2.1 No environmental non-compliance was recorded in the reporting month. The cumulative statistics are provided in **Appendix N**.

11.3 Summary of Environmental Complaints

11.3.1 No environmental complaints were received in the reporting month. The cumulative statistics are provided in **Appendix N**.

11.4 Summary of Environmental Summon and Successful Prosecutions

11.4.1 No environmental related prosecution or notification of summons was received in the reporting month. The cumulative statistics are provided in **Appendix N**.



12 FUTURE KEY ISSUES

12.1 Construction Programme for the Next Month

- 12.1.1 The major construction works in the coming reporting month are anticipated to include:
 - Cable detection and trial trenches;
 - Remaining works on new Footbridge;
 - Noise barrier construction;
 - Road pavement works;
 - Demolition of Existing Kiu Tau Vehicular Bridge;
 - Water main laying works (on Grade and on bridge deck);
 - Installation of Noise barrier steel column & panel, and sign gantry (on Grade and on bridge deck);
 - Parapet Installation on bridge deck;
 - Road Drainage Works;
 - Construction of profile barrier & Planter wall on Bridge deck;
 - Stressing of external tendon;
 - Bitumen paving on bridge deck;
 - Installation of deck cell light inside the bridge deck;
 - Installation of movement joint on the bridge;
 - Construction of retaining wall behind abutment; and
 - Landscaping works.

12.2 Key Issues for the Coming Month

- 12.2.1 Key issues to be considered in the coming month are anticipated to include:
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Expose slopes and dusty stockpile should be covered up properly if no work will be conducted;
 - Good housekeeping should be maintained and general refuse should be removed regularly; and
 - Watering shall be enhanced over the construction site.

12.3 Monitoring Schedule for the Next Month

12.3.1 The tentative schedule for environmental monitoring for the coming month is provided in **Appendix D**.



13 CONCLUSIONS AND RECOMMENDATIONS

13.1 Conclusions

- 13.1.1 The construction phase EM&A programme of the Project commenced on 5 November 2013.
- 13.1.2 The 1-hr TSP, 24-hr TSP, noise and water quality monitoring were carried out in the reporting period.
- 13.1.3 No exceedance of Action and Limit Level was recorded for 24-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 13.1.4 No exceedance of Action and Limit Level was recorded for 1-hour TSP monitoring at the monitoring location AM1(SR77) in the reporting month.
- 13.1.5 No noise complaint was received in the reporting month, so no Action Level exceedance was recorded. Also, no Limit Level exceedance of noise monitoring was recorded in the reporting month.
- 13.1.6 The 4-week post-construction water quality monitoring at I5 was completed in April 2017.
- 13.1.7 Four (4) environmental site inspections were carried out in the reporting month. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audit.

13.2 Recommendations


13.2.1 According to the environmental site inspections performed in the reporting month, the following recommendation was provided:

Air Quality

Water spraying shall be enhanced to avoid dust generation.




Figure





Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Figure 1: Demarcation of Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling – Stage 2





Appendix A Construction Programme

							Apr May	Jun	Jul	Aug
-Month Rolli	ng Programme 2018-3-21 (Based on (UMP06C)					-	ividy			Aug
Dependent Mil	estones from Other Contracts									
-	rth Buffer Zone									
MS-NB7110	Shift existing FLH NB Slow Lane to future hard shoulder by FHW3 Contractor	0	0	28-Apr-18*		107	Shift existing FLH NB Slow Lane to future	re hard shoulder by FHW3 Contractor (NBZ)	
	(NBZ)							ft existing FLH NB Middle Lane to future		37)
	Shift existing FLH NB Middle Lane to future 1st Lane by FHW3 Contractor (NBZ)	0	0	26-May-18*		76				
MS-NBZ130	Shift existing FLH NB Fast Lane to future 2nd Lane by FHW3 Contractor (NBZ)	0	0	30-Jun-18*		3			Shift existing FLH NB Fast Lane	to future 2nd I
Major Milestor	es and Events									
MS-0320b	Commissioning of re-aligned TWSRE (2 ways Traffic)	0	0	24-Apr-18*		41	 Commissioning of re-aligned TWSRE (2 way 	rs Traffic)		
MS-0330	Watermains Connection for Contract 2 (Vi aduct)	0	0		07-May-18	76	 Watermains Connection for 	Contract 2 (Viaduct)		
MS-1060d	T6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion)	1	1	07-May-18*	07-May-18	C	T6d: TTA to shift FLH SB ea	stward (shift 3 Lanes) (South Portion)		
MS-1060e	T6e: TTA to shift FLH SB Fast Lane to the Permanent Alignment (4th Iane) (South Portion)	1	1	17-Jul-18	17-Jul-18	-21		-	T6e: TTA to	shift FLH SE
Design and Su										
Design Confi	mation									
PRE-1620	Procument and Deleivery (3 mth) of LED Street Lighting	68	14	16-Jan-18 A	07-May-18	-17	Procument and Deleivery (3 mth) of LED Street Lighting, Procumer	t and Deleivery (3 mth) of LED Str	eet Liahtina
	nent and Design (Major) Approved by AECOM									, , ,
	E&M design for Public Llighting of Kiu Tau Footbridge (further comments provided	60	24	05-Sep-16A	18-May-18	-23	50M decise	Dublia Lilabia a Glia Tao Fastala.	//	D// i datio)
	by HyD/Lightings)	00	24	05-36p-10A	10-Way-10	-20	E&M design f	of Public Llighting of Kiu Tau Footbridge	(runner comments provided by Hy	/D/Lightings)
	- Fanling Highway Widening (KD-1 & KD-2)									
Fanling Highv	ray South Portion between CH6935 and CH7470									
Fanling High	way Zone 1 between CH6935 and CH7130 (within SBZ2)									
Noise Barrie	r									
FHW-1110b	Noise Barrier NB6 and NB7 - Remaining Stem Wall (28m, maintain access for extensioin of NB 70, VO199)	47	47	04-Jun-18*	30-Jul-18	30				Noise E
FHW-1140a	Noise Barrier NB70 - Footing adjacent to SB lane (Bay 1 - 3)	42	45	19-Dec-17 A	13-Jun-18	1		Noise Barrier NB70	 Footing adjacent to SB lane (Bay 	(1-3), Noise
FHW-1140c	Noise Barrier NB70 - Footing (extended 10m under VO199)	61	61	14-Jun-18*	25-Aug-18	1				
At-Grade Ro	adworks (195m)									
FHW-1350a	Road Drainage - MN7.4 & MN7.5 on FLH NB 1st Iane (after combined TTA	40	37	15-Jan-18 A	04-Jun-18	62		Road Drainage - MN7.4 & MN7	5 on FLH NB 1st lane (after comb	ined TTA imp
EHW-1350	implemented with CSHK) Road Pavement (FLH NB 1st lane and Hard Shoulder)	14	14	05-Jun-18	21-Jun-18	62			ement (FLH NB 1st lane and Hard	
	way Zone 2 between CH7130 and CH7290				21 0011 10	02				Shoulder)
Noise Barrie										
FHW-21100	Noise Barrier NB71 - Footing adjacent to Abutment AD1 (27m) (Covered by VO.199)	55	55	25-Apr-18*	30-Jun-18	54			Noise Barrier NB71 - Footing ad	jacent to Abu
FHW-2340a	Noise Barrier NB67-2 - Cap ID4-1A_2 and Stem Wall	28	28	18-May-18*	21-Jun-18	30		Noise Ba	rier NB67-2 - Cap ID4-1A_2 and S	tem Wall
FHW-2340t	Noise Barrier NB67-2 - Cap ID4-1A_1 and Cap ID4-1A_2 head beam (affected by Tau Pass, VO not yet issed)	24	24	14-Jul-18	10-Aug-18	-26				
FHW-23700	Access Ramp at Tau Pass - Additional Mini-Piling (3 nos.) (under VO and details not yet issued)	21	21	14-May-18*	07-Jun-18	-26		Access Ramp at Tau Pass -	Additional Mini-Piling (3 nos.) (und	der VO and de
FHW-23700	Access Ramp at Tau Pass - Pile caps and other structures (wait for details which under VO)	72	72	08-Jun-18*	01-Sep-18	1				
	under VO)				1			:		<u> </u>
			Actual	Work			. CV/2012/09		gramme updated to 2018-	
			Rema	ining Work		Li	CP - Site Formation &	Date Revisio	n Checked	Approve
	和建筑工程方限公司			nary Bar			s, Contract 3			
	和建築工程有限公司		Critica	I Remaining	Work		Programme			
CHI	AN THE CONSTRUCTION & ENGINEERING CO., LTD.	•	Milest	one		3	1 of 9 20-Apr-18			
		_	Droio	t Baseline Ba	ar	J	20-Api-10			

y ID	Activity Name	OD	ŔD	Start	Finish		Mar	Apr		2018 May	Jun		Jul	Aug
At-Grade Ro	adworks (160m)						IVIGI	Λψι		ividy	0011		Sui	Aug
FHW-2240	Permanent Street Light Installation (due to Claim No. 63)	26	26	08-May-18	07-Jun-18		49				Permanent Stree	Light Installation (du	e to Claim No. 63)	
	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to	24	24	08-Jun-18*	07-Jul-18		49						Road Pavement on FL	H SB 4th lane a
	Claim No. 63) Road Drainage and Pavement (near NB67-2, MN7.9 to MN7.11)	58	58	29-Mar-18 A	29-Jun-18		55					Road Drai	nage and Pavement (r	near NB67-2. M
	Installation of Drain pipe and Manholes (MN7.12 & MN7.12A) (affected by Tau	29	29	08-Jun-18	13-Jul-18		-26							Drain pipe and I
	Pass, VO not yet issed) way Zone 3 between CH7290 and CH7380												matanation of	brain pipe and
Noise Barrie														
FHW-3340	Noise Barrier NB69 - Pile cap/ Footing and Stem Wall adjacent to NB lane (108m)	77	50	16-Oct-17 A	20-Jun-18		45	_				loise Barrier NB69 - I	Pile cap/ Footing and	Stem Wall adj
At-Grade Ro	adworks (130m)													
FHW-3240	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	25	25	08-Jun-18	09-Jul-18		48						Road Pavement on	FLH SB 4th lar
FHW-3250	Permanent Street Light Installation	26	26	08-May-18	07-Jun-18		48				Permanent Stree	Light Installation		
FHW-3350a	Road Drainage (FLH NB hard shoulder, next to NB69)	61	70	26-Feb-18 A	14-Jul-18		7						Road Draina	ge (FLH NB ha
FHW-3350b	Road Formation and Pavement (FLH NB 1st lane and HS next to NB69, due to Tau	36	36	16-Jul-18*	25-Aug-18	+	7							<u> </u>
	Pass under VO) ay North Portion between CH7470 and CH7925													
	way Zone 4 between CH7380 and CH7470													
	adworks (90m)													
	Permanent Street Light Installation (due to Claim No. 63)	25	25	08-May-18	06-Jun-18		-17				Permanent Street	ight Installation (due	to Claim No. 63)	
FHW-4130b	Road Pavement on FLH SB 4th lane after Removal of Temp Street Light (due to Claim No. 63)	32	32	07-Jun-18	16-Jul-18		-17						Road Pave	ement on FLH
FHW-4130c	Road Pavement (FLH SB 3rd lane) by re-surfacing (due to Claim No. 63)	21	21	18-Jul-18	10-Aug-18		-17							
FHW-4150a	Road Drainage and Road Pavement (FLH H.S., Merging Lane)(due to Claim No.	48	48	10-Jul-18	03-Sep-18		0							
FHW-4330a	Road Drainage MN9.3 - 9.6 (FLH NB hard shoulder) and Pavement	50	50	20-Apr-18*	20-Jun-18		63					Road Drainage MN9.3	3 - 9.6 (FLH NB hard s	shoulder) and f
FHW-4330c	Construction of FL/RW2 (mass concrete wall, VO not yet received)	38	38	02-May-18*	15-Jun-18		41				Constr	uction of FL/RW2 (ma	ass concrete wall, VO	not yet receiv
FHW-4330d	Remaining Gullies and Road Pavement after Construction of FL/RW2 (VO not yet	25	25	16-Jun-18	17-Jul-18		41						Remainir	ng Gullies and
	received) Road Drainage MN9.1 - MN9.3	24	24	24-Apr-18*	23-May-18	_	86			Pood	Drainage MN9.1 - MN9.3			5
Noise Barrie	-		2.	2174710	20 may 10						Janage Mins. 1 - Mins.3			
	Noise Barrier NB72 - Footing adjacent to SB lane (Bays 1, 2, 3 & 4 (under Claim issue)	56	76	26-Feb-18 A	21-Jul-18		0							se Barrier NB7
FHW-4220a	Noise Barrier NB68A - Footing at central median (Bay 22 - 23)	50	40	24-Jul-17 A	07-Jun-18		37						al median (Bay22 - 2	1
Fanling High	way Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)													
Kiu Tau Foo	tbridge Reprovision (East)													
FHW-5070	Installation of Lighting Facilities (affect by design change which is under VO)	28	28	07-Jun-18*	11-Jul-18		46						Installation of Lig	hting Facilitie
FHW-5080	Fabrication of Pillar Box (affect by design change which is under VO)	32	32	19-May-18	27-Jun-18	-	-23					Fabrication o	of Pillar Box (affect by	design chang
FHW-5090	Erection of Pillar Box (affect by design change which is under VO)	14	14	28-Jun-18	14-Jul-18	-	-23						Erection of P	illar Box (affe
	Power Cable Laying Works (affect by design change which is under VO)	45	45	16-Jul-18	05-Sep-18		-23							
	· · · · · · · · · · · · · · · · · · ·	-												
			Actua	ll Work			CEDD Contr	act No. C	V/2012	2/09	3-Month Rol	ing Programme	updated to 2018	8-4-20
				aining Work			iantang / Heung Yuen				Date	Revision	Checked	Approve
				nary Bar			Infrastructure							
	和建築工程有限公司			al Remaining \	Nork									
Сни	IN WO CONSTRUCTION & ENGINEERING CO., LTD.	•	Miles	-			3-Month Ro	-	-				+	
		_		ct Baseline Ba	ar		3MPR057	Page 2 of	9	20-Apr-18				
					1						1 1			

		OD	RD	Start	Finish	TF			2018			
FHW-5110a Installation of Draina	ne Pine	32	32	23-Apr-18*	31-May-18	70	Apr		Мау	Jun Installation of Drainage Pipe	Jul	
										Installation of Dramage Fipe		
	(affect by design change which is under VO)	72	72	18-May-18*	13-Aug-18	18						
FHW-5110c Installation of Suspe	nded Ceiling (affect by design change which is under VO)	104	104	02-May-18*	03-Sep-18	0						
Provision of BFA Facilities (Lift)											
FHW-L-10: Lift Delivery and Inst	allation	70	49	08-Jan-18 A	19-Jun-18	53				Lift Delivery	and Installation, Lift Delivery and	
Works at existing TWSRE					<u>)</u>							
FHW-5480a Noise Barrier NB73	Footing Bays 1-6, 10 - 14	140	72	29-Aug-17 A	17-Jul-18	25					Noise Bar	rrier NB73
FHW-5480d Noise Barrier NB73	Footing Bay 7A & 7B (Access for FR32, due to claim no. 62)	19	19	18-May-18*	09-Jun-18	55				Noise Barrier NB73 Foot	ing Bay 7A & 7B (Access for FR3)	2, due to c
FHW-5480e Noise Barrier NB73	Footing Bay 8 & 9 (after completion of Bay 1-3 of FR32, due to	38	38	09-Jun-18*	25-Jul-18	18						Noise Ba
claim no. 62)	Remaining Stem Wall of Bay 12 & 13 (access for FR32, due to		19	22-Jun-18*	14-Jul-18							
claim no. 62)											Noise Barrier	
claim)	Bay 5 - 9 (after water shutdown for twin DN1400 WM, due to	73	60	26-Feb-18A	03-Jul-18	-24					Noise Barrier NB72 Bay 5 -	9 (after w
FHW-5500 Road Drainage (MS lane next to NB73)	10.1-10.3A), Road Pavement and TCSS duct laying (Merging	31	31	24-Apr-18*	31-May-18	79				Road Drainage (MS10.1-10.3A), Roa	ad Pavement and TCSS duct layir	ng (Mergin
At-Grade Road Works (130m)												
FHW-5100a Road Formation & P	avement, Central Barrier (FLH SB 4th lane) due to claim 63)	41	41	07-May-18	25-Jun-18	(Roa	d Formation & Pavement, Central	Barrier (F
FHW-5100b Road Pavement (FL	H SB 3rd lane) by re-surfacing (due to claim 63)	21	21	18-Jul-18	10-Aug-18	-17						
FHW-5330a Road Drainage (MN	10.1-10.3A, gullies affected by Slope F18)	60	15	16-Dec-17 A	08-May-18	98			Road Drainage (MN10.1-1	0.3A, gullies affected by Slope F18), Ro	ad Drainage (MN10.1-10.3A, gul	lies affect
FHW-5330c Fill Replacement W	orks 3SW-D/F18 next to FLH NB (fur ther modified by VO not	73	73	16-May-18*	11-Aug-18	-10						_
yet received)	CH7600 and CH7660 (Existing Vehicular Bridge)				, , , , , , , , , , , , , , , , , , ,							
At-Grade Roadworks (60m)												
FHW-6250 Demolish Pier and B	ridge Structure of ex-Kiu Tau Vehicular Bridge	26	0	03-Apr-18 A	20-Apr-18 A				Demolish	Pier and Bridge Structure of ex-Kiu Tau	Vehicular Bridge	
FHW-6260 Demolish Pile Cap for of G33)	or Construction of G33 Footing (affected by changed location	10	10	20-Apr-18	02-May-18	39				Demolish Pile Cap for Construction	on of G33 Footing (affected by cha	anged loca
FHW-6330a Road Drainage and	Road Formation (FLH NB hard shoulder)	60	18	16-Dec-17 A	11-May-18	95			Road Drainage and Ro	ad Formation (FLH NB hard shoulder),	Road Drainage and Road Forma	tion (FLH
FHW-6330b Construction of Sign of G33)	Gantry Footing (west side) G33 (affected by changed location	27	27	03-May-18	04-Jun-18	39				<u> </u>	Construction of Sign Ga	antry Footi
FHW-6330c Road Pavement (FLI	H NB 1st lane and hard shoulder) and TCSS duct laying	37	37	05-Jun-18*	19-Jul-18	39						
(affected by changed Fanling Highway Zone 7 between	CH7660 and CH7925 at NBZ (Section 1B)											
At-Grade Roadworks (265m)												
	d Francisco, Drugmont en d 7000 dust la inc. (FLUND hand		47	40 Dec 47 A	45 km 40	07						
shoulder)	d Formation, Pavement and TCSS duct laying (FLH NB hard	60	47	16-Dec-17 A	15-Jun-18	67					Road Formation, Pavement and T	USS duct I
FHW-7310b Road Pavement (FL	H NB 1st lane at NBZ joint with CSHK) by re-surfacing	20	20	28-Apr-18	23-May-18	87			Road P	avement (FLH NB 1st Iane at NBZ joint	with CSHK) by re-surfacing	
FHW-7320 Road Pavement (FLI	H NB 2nd lane at NBZ joint with CSHK) by re-surfacing	22	22	26-May-18	21-Jun-18	63				Road Pav	ement (FLH NB 2nd lane at NBZ	joint with
FHW-7330 Road Pavement (FLI	H NB 3rd lane at NBZ joint with CSHK) by re-surfacing	55	55	30-Jun-18	03-Sep-18	1				[1	
	ntral Barrier (FLH NB 4th Iane) by re-surfacing	55	55	30-Jun-18	03-Sep-18	1				[1	
FHW-7340 Road Pavement, Cer												
	r along widened Fanling Highway					51					Installation of Steelwork	s & Pahel
emaining Works for Noise Barrie	r along widened Fanling Highway vorks & Panel for NB68 (63m), FLH central median at Zones 1	36	36	23-Mav-18*	05-Jul-18			1		1		
emaining Works for Noise Barrie		36	36	23-May-18*	05-Jul-18	5		•	1			:
emaining Works for Noise Barrie		36		23-May-18* al Work	05-Jul-18	5	D Contract No. C	V/2012	2/09	3-Month Rolling Pro	gramme updated to 2018	3-4-20
emaining Works for Noise Barrie		36	Actua	al Work	05-Jul-18		DD Contract No. C			3-Month Rolling Pro	-	
emaining Works for Noise Barrie HW-NB-220 Installation of Steelv	vorks & Panel for NB68 (63m), FLH central median at Zones 1	36	Actua Rema	al Work aining Work	05-Jul-18		ng Yuen Wai BCF	- Site	Formation &		-	: 3-4-20 Appr
emaining Works for Noise Barrie HW-NB-220 Installation of Steelv (後和建築:	vorks & Panel for NB68 (63m), FLH central median at Zones 1	36	Actua Rema Sumr	al Work aining Work mary Bar			ng Yuen Wai BCF structure Works,	P - Site Contra	Formation & act 3		-	
emaining Works for Noise Barrie HW-NB-220 Installation of Steelv (後和建築:	vorks & Panel for NB68 (63m), FLH central median at Zones 1		Actua Rema Sumr Critica	al Work aining Work mary Bar al Remaining N		Li	ng Yuen Wai BCF structure Works, /onth Rolling Pro	P - Site Contra gramm	Formation & act 3 ne		-	
emaining Works for Noise Barrie HW-NB-220 Installation of Steelv (vorks & Panel for NB68 (63m), FLH central median at Zones 1		Actua Rema Sumr Critica Miles	al Work aining Work mary Bar al Remaining N	Work		ng Yuen Wai BCF structure Works,	P - Site Contra gramm	Formation & act 3		-	

Activity ID	Activity Name	OD	RD	Start	Finish	T	F		2018			
	Description of Orecharder & Description ND004 (005m) Fill events broother at	40	70	00 Mar 47 A	04 1-1 40	3	Mar	Apr	Мау	Jun	Jul	Aug
	0 Installation of Steelworks & Panel for NB68A (225m), FLH central median at Zones 2 & 3 $$	12	76	02-Mar-17 A	21-Jul-18							tion of Steelwo
FHW-NB-2	Installation of Steelworks & Panel for NB68A (50m), FLH central median at Zone 4	36	36	08-Jun-18*	21-Jul-18	3	37				Installa	tion of Steelwo
FHW-NB-3	10 Installation of Steelworks & Panel for NB67-2 (85m), adjacent to FLH NB lanes at Zones 2 & 3	14	14	22-Jun-18*	09-Jul-18	3	30		—		Installation of Steelwo	orks & Panel for
FHW-NB-3	0 Installation of Steelworks & Panel for NB69 (109m), adjacent to FLH NB lanes near LR1 at Zone 3	18	18	10-Jul-18*	30-Jul-18	3	30					Installation
Erection of	Sign Gantry											
FHW-SG-1	1(Fabrication and Delivery of Sign Gantry G33 on FLH NB	99	34	09-Nov-17 A	31-May-18	6	64			Fabrication and Delivery of Sign Gar	try G33 on FLH NB, Fabrication an	d Delivery of Si
FHW-SG-1	11 Erection of Sign Gantry G33 on FLH NB (include On-site Fabrication) (affected by changed location of G33)	15	15	05-Jun-18	22-Jun-18	6	51				Ere	ection of Sign G
FHW-SG-1	20 Fabrication and Delivery of Sign Gantry G53 on FLH SB	99	34	27-Nov-17 A	31-May-18	6	64				Fabricati	on and Delivery
FHW-SG-1	20 Erection of Sign Gantry G53 on FLH SB (include On-site Fabrication)	15	15	01-Jun-18*	19-Jun-18	6	34			Erection of S	Sign Gantry G53 on FLH SB (include	e On-site Fabrio
Section II - F	emainder of the Works (KD-3)											
At Grade Li	k Road at Fanling Highway Interchange											
Link Road	1 (near Abutment AB 1)											
FHI-LR1-1	1 Allow Contractor of Contract 4 for Installation of TCSS Cable at Abutment AB1	0	0		30-May-18*		0		•	Allow Contractor of Contract 4 for Inst	allation of TCSS Cable at Abutment	AB1
FHI-LR1-1	02 Construction of Retaining Wall (FL/ARW3)	62	21	08-Jan-18 A	15-May-18	3	35		Construction of F	etaining Wall (FL/ARW3), Constructio	n of Retaining Wall (FL/ARW3)	
FHI-LR1-1	02 Construction of Retaining Wall (FL/ARW4)	27	27	13-Mar-18A	23-May-18	2	29		Constru	ction of Retaining Wall (FL/ARW4), Co	Instruction of Retaining Wall (FL/AF	W4)
FHI-LR1-1	22 Backfilling works of abutment, Gully and Profile Barrier at Abutment AB1	20	20	04-May-18	28-May-18	2	29				.	
FHI-LR1-1	2(Road Formation, Road Drainage, TCSS ducting, Profile Barrier and Pavement (CH	70	70	07-Feb-18A	14-Jul-18	2	20				Road Formation	n, Road Draina
FHI-LR1-1	80 - CH 240, nr NB66 & 67-1) 32 Construction of Mini-piling and Footing of sign gantry DS1 (redesigned to combine	56	34	25-Jul-17 A	31-May-18	5	56			Construction of Mini-piling and Footi	ing of sign gantry DS1 (redesigned t	o combine with
FHW-LR1	with NB) 13 Fabrication and Delivery of Sign Gantry DS1 near AB1	99	34	28-Dec-17 A	31-May-18	6	64			Fabrication and Delivery of Sign Gar	ntry DS1 near AB1. Fabrication and	Deliverv of Sig
FHW-LR1	13 Erection of Sign Gantry DS1 near AB1(include On-site Fabrication)	15	15	01-Jun-18	19-Jun-18	6	64					of Sign Gantry
Noise Bar	ier											
EHI-L R1-	0 Noise Barrier NB67-1 - Footing (37.6m) (Bay 1 - 3)	19	0	07-Dec-17 A	26-Mar-18 A	_	Noise Barrier	NB67-1 - Footin	ng (37.6m) (Bay 1 - 3)			
	10 Noise Barrier NB67-1 - Remaining ground beam of Bay 3 (allow access from	7	7	15-May-18*	23-May-18	6				arrier NB67-1 - Remaining ground bea	m of Bay 3 (allow access from TWS	RW)
FHI-LR1-	TWSRW) 3(Installation of Steelwork & Panel - NB67-1 (132m)	44	44	05-Jun-18*	27-Jul-18		9					Installation of
FHI-LR1-	3 Installation of Steelwork & Panel - NB66 (76m)	12	12	21-May-18*	04-Jun-18		9			Installation of Steelwork & Pane	- NB66 (76m)	
	2 (near Abutment AA 1)			., .								
	22 Construction of Retaining Wall FL/ARW6 (under VO but not yet issued) and Profile	74	0	00 D-+ 47 A	04 Mar 40 A	_						
	Barrier beside Abutment AA1		0		24-Mar-18 A			Retaining wall	FL/ARW6 (under VO but not yet issued) and Profile B	arrier beside Abutment AA1		
	22 Construction of Fill slope FL/F10 and Road Formation of Link Road nr Abutment AA1	78	78		24-Jul-18	-1	18				Co	nstruction of F
	03 Construction of 3SW-D/FR32 Bay 3201 - 3203 (including temporary works)	73	73	24-Feb-18A	18-Jul-18	1	17				Constructio	on of 3SW-D/F
	03 3SW-D/FR32 Bay 3204 (including temporary works)	48	48	30-Apr-18*	27-Jun-18	-4	41			38	W-D/FR32 Bay 3204 (including ten	nporary works)
FHI-LR2-2	03 3SW-D/FR32 Bay 3205 (including temporary works)	46	46	09-May-18*	04-Jul-18	-4	41				3SW-D/FR32 Bay 3205 (incl	uding tempora
FHI-LR2-2	03 3SW-D/FR32 Bay 3206 (including temporary works)	46	46	17-May-18	12-Jul-18	-4	11				3SW-D/FR32 Bay	3206 (includin
FHI-LR2-2	03 3SW-D/FR32 Bay 3207 (including temporary works)	47	47	26-May-18	21-Jul-18	-4	41				3SW-D	/FR32 Bay 320
			Actuo	1 Morte	[() ()		3-Month Rolling Pro	gramme updated to 2018-4	1-20
				il Work aining Work			CEDD Contrac			Date Revisio		Approved
				mary Bar		L	iantang / Heung Yuen W					
***	和建築工程有限公司			-	Mork		Infrastructure \	-				
	Chun Wo Construction & Engineering Co., Ltd.		Critical Remaining Work Milestone 			3-Month Rolling Programme						
	▲	_				;	3MPR057F	age 4 of	920-Apr-18			
			Proje	ct Baseline Ba	ar							

/ID	Activity Name	OD	RD	Start	Finish		Mar Apr		2018	Jun	1.1	
FHI-LR2-203	3SW-D/FR32 Bay 3208 (including temporary works)	46	46	04-Jun-18	28-Jul-18	-	Mar Apr	1	May	Jun	Jul	3\$W-D/FI
	3SW-D/FR32 Bay 3209 (including temporary works)	46	46	12-Jun-18	06-Aug-18							
	3SW-D/FR32 Bay 3210 (including temporary works)	45	45	21-Jun-18	13-Aug-18							
	3SW-D/FR32 Bay 3211 (including temporary works)	37	37	30-May-18*	13-Jul-18							32 Bay 3211 (incl
FHI-LR2-204	3SW-D/FR32 Bay 3212 (including temporary works)	37	37	04-Jun-18	18-Jul-18						3SW	-D/FR32 Bay 321
FHI-LR2-205	Road Pavement and Drainage next to Abutment (after completion of NB73 Bay 12&13 Stem Wall)	20	20	16-Jul-18	07-Aug-18							
	Road Formation, Road Drainage and Pavement (SMH1302 - 1303 & MY2.4 - 2.5) at grade	72	72	01-Mar-18 A	17-Jul-18						Road	Formation, Road
FHI-LR2-205	Footing of Sign Gantry DS64 (FF1A under VO)	28	28	27-Apr-18*	31-May-18					Footing of Sign Gantry DS64 (FF1A)	under VO)	
FHW-SG-103	Fabrication and Delivery of Sign Gantry DS11	99	70	28-Dec-17 A	14-Jul-18						Fabricati	on and Delivery of
FHW-SG-103	Erection of Sign Gantry DS11 (include On-site Fabrication)	15	15	16-Jul-18	01-Aug-18							Ere
FHW-SG-104	Fabrication and Delivery of Sign Gantry FADS11 and DS64	99	34	02-Feb-18A	31-May-18						Fabrication and Delivery of	Sign Gantry FAD
Link Road 3 (r	ear Abutment AD1)											
FHI-LR3-301	Allow Contractor of Contract 4 for Installation of TCSS Cable at Abutment AD1	0	0		20-Apr-18*			Allow Con	tractor of Contract 4 for Installation of T	CSS Cable at Abutment AD1		
FHI-LR3-302	Construction of Retaining Wall (FL/ARW5) (under VO184)	45	19	09-Feb-18A	12-May-18	-			Construction of Reta	ining Wall (FL/ARW5) (under VO184), (Construction of Retaining Wa	
	Permanent Fill Slope, Construction of Gullies and Profile Barriers	48	48	05-May-18	03-Jul-18	_				3 • (• • •) (• • • • •)		nanent Fill Slope
	Road Pavement	30	30	04-Jul-18	07-Aug-18						1 011	
	Other Civil Works for TCSS duct laying - along Link Road 3	25	25	04-Jul-18	01-Aug-18							
		25	23	04-301-10	01-Aug-10							
	iear Abutment AC1)											
FHI-LR4-403	Road Formation, Road Drainage, TCSS ducting and Pavement	55	42	27-Nov-17 A	09-Jun-18					Road Formation, Road D	rainage, TCSS ducting and P	avement, Road F
FHI-LR4-404	Remaining Section of Carriageway connect to FLH	65	65	11-Jun-18*	27-Aug-18							
/iaduct - Paver	nent, Street Furnitures, Lighting inside Internal Voids and Others											
RS-1000a	MJ Installation for Pier AD5, AB6, AB12, AD1 and AC5	72	45	15-Mar-18 A	13-Jun-18						MJ In	stallation for Pier
RS-1000b	MJ Installation for AC1, AC11, AA18, AA13 and AA9	33	33	31-May-18*	10-Jul-18						MJ Installation	for AC 1, AC 11, A
RS-1000c	MJ Installation for AA5, AA1, AB1, AD8 and AD14	32	32	26-Jun-18*	02-Aug-18	-						м
RS-1010b	Installation of Trunking (Bridge B and C)	45	0	23-Jan-18 A	20-Apr-18 A	4		Installation	of Trunking (Bridge Band C)			
RS-1010c	Installation of Trunking (Bridge A and D)	60	47	23-Mar-18 A	15-Jun-18						 Installation of Trunking 	(Bridge A and D),
RS-1010d	Installation of Lighting	96	64	09-Mar-18 A	07-Jul-18	-						
RS-1010e	Cable Connection	12	12	09-Jul-18*	21-Jul-18	_						Cable Conhectior
	Allow Access for Street Lighting Installation	132	90	11-Jan-18 A	07-Aug-18							
	Other Street Furniture including Sign Gantry, NB, Handrail, traffic signs, etc, for	112	112	26-Feb-18A	01-Sep-18							
	Bridge A, B, C and D								_			
	Material Ordering and Delivery of Watermains includes Expansion Joint (under VO171)	43	0	18-Jan-18 A	17-Mar-18 A		Material Ordering and Delivery of Wate	mains include	s Expansion Joint (under VO171)			
	Watermains Laying at Pier AB9 on Viaduct with interface to Contract C2 (under VO171)	38	14	19-Mar-18 A	07-May-18					Wate	ermains Laying at Pier AB9 or	Viaduct with inte
RS-1040b	Watermains Laying at Pier AC4 on Viaduct (under VO171)	45	45	07-May-18*	29-Jun-18							 Watermains
			Actual	l Work					0/00	3-Month Rolling Pro	gramme updated to 20	018-4-20
				ining Work			CEDD Contract No.			Date Revision	n Checked	Approv
				nary Bar		L	ntang / Heung Yuen Wai BC					
	和建築工程有限公司			al Remaining \	Work		Infrastructure Works					
Сни	NWO CONSTRUCTION & ENGINEERING CO., LTD.		Milest	-			3-Month Rolling Pro					
		_			.		IPR057Page 5 c	f 9	20-Apr-18			
			PIOIEC	ct Baseline Ba	ai i					1 1	1	

ity ID	Activity Name			D Start	Finish		IF	2018						
·							Mar	Apr		Мау	Jun		Jul	Au
RS-1040e	Watermains Laying at Pier AA12 on Viaduct (under VO171)	52	52	08-May-18*	10-Jul-18		-20							Wa
RS-1040g	Installation of Crash Cusion (Under VO)	101	99	26-Feb-18A	17-Aug-18		-9					-		
RS-1070a	Waterproofing on Walk way (AC 1-AC9, AB1-AB6, AD1-AD7, AA1-AA18)	14	14	21-May-18	06-Jun-18	-	51				Waterproofing on Walk way	(AC1-AC9, AB1	-AB6, AD1-AD7, AA	A1-AA18)
RS-1070b	Waterproofing AA1 - AA18	30	25	23-Mar-18 A	19-May-18	+	41			Wa	aterproofing AA1 - AA18, Waterproofing	AA1 - AA18		
RS-1070c	Road Pavement AA1 - AA18 (base coarse only)	6	6	21-May-18*	28-May-18	-	59				Road Pavement AA1 - AA18 (base coar	se only)		
RS-1080a	Waterproofing AB6-AB12 West	12	12	21-May-18	04-Jun-18	_	41				Waterproofing AB6-AB12 Wes			
RS-1080b	Road Pavement AB6-AB12 West (base coarse only)	4	4	05-Jun-18	08-Jun-18		41				Road Pavement AB6-AB			
RS-1080c	Waterproofing AB6-AB12 East	12	12	05-Jun-18	19-Jun-18		41				Waterproo	-		
RS-1080d	Road Pavement AB6-AB12 East (base coarse only)	4	4	09-Jun-18	13-Jun-18		41				Road Pavement AB	36-AB12 East (ba	ase coarse only)	
RS-1080e	Waterproofing on Walk way AB6 - AB12	4	4	14-Jun-18	19-Jun-18		41				Waterproo	fing on Walkway	/ AB6 - AB12	
RS-1110	Final Pavement and Road Marking	26	26	09-Jul-18	07-Aug-18		0							
WSD Works														
DN450 Fire I	Mains (CHA)						-							
WA-1010a	Pipe Laying - CHA 0 - 20 (DN450) near Ext. TWSRW, 20m	12	12	16-Jun-18*	30-Jun-18		41					Pipe Laving -	- CHA 0 - 20 (DN 45	i0) near Ext.
WA-1010c	Pipe Laving - CHA 38 - 113 (DN450) near Ext. TWSRW, 20m	11	11	16-Apr-18 A	03-May-18	-	77			Pipe Laving - CHA 38 - 113 (DN	450) near Ext. TWSRW, 20m, Pipe Lay			
WA-1020	Pipe Laying - CHA 113 - 135 (DN450) near Ext. TWSRW, 20m	13	13	01-Jun-18*	15-Jun-18		53			- The Laying - On Koo - Tho (Div				
											Pipe Laying - Cl			
WA-1030	Pipe Laying - CHA 135 - 160 (DN450) near Ext. TWSRW, 25m	19	19	18-Apr-18 A	12-May-18*		94	•		Pipe Laying - CHA 13	35 - 160 (DN450) near Ext. TWSRW, 2			0N450) nea
WA-1110a	Pipe Laying - CHA 185 - 228 (DN450) near Ext. TWSRW, 43m	24	24	07-May-18*	04-Jun-18		76				Pipe Laying - CHA 185 - 228 (DN450) near Ex	t. TWSRW, 43m	
WA-1130b	Pipe Laying - CHA 373 - 380 (DN450) near Ext. TWSRW, 7m	18	18	26-May-18*	15-Jun-18		53				Pipe Laying - C	HA 373 - 380 (DI	N450) near Ext. TW	/SRW, 7m
WA-1130c	Pipe Laying - CHA 380 - 388 (DN450) near Ext. TWSRW, 8m	12	12	16-Jun-18*	30-Jun-18		41					Pipe Laying -	- CHA 380 - 388 (D	N450) near
WA-2080	Pipe Laying - CHA 624 - 663 (DN450) along Ext. TWSRW SB, 39m	23	23	16-May-18*	12-Jun-18		56				Pipe Laying - CHA	624 - 663 (DN45	0) along Ext. TWSF	RW SB, 39m
WA-3040	Pipe Laying - CHA 810 - 835 (DN450) along Ext. TWSRW SB, 25m (NBZ)	14	14	26-May-18*	11-Jun-18	+	17				Pipe Laying - CHA 81	0 - 835 (DN450)) along Ext. TWSR\	W SB, 25m
WA-3050	Pipe Laying - CHA 835 - 880 (DN450) along Ext. TWSRW SB, 45m (NBZ)	14	14	12-Jun-18	28-Jun-18	-	17					Pipe Laying - C	HA 835 - 880 (DN4	50) along E
WA-3060	Pipe Laying - CHA 880 - 925 (DN450) along Ext. TWSRW SB, 45m (NBZ)	14	14	29-Jun-18	16-Jul-18	+	17				ĺ		Pipe Laying	- CHA 880
WA-3080	Pipe Laying - CHA 925 - 972 (DN450) along Ext. TWSRW SB (Stage 2), 47m	13	13	17-Jul-18*	31-Jul-18	_	17							Pip
WA-4100	(NBZ) Pressure Test for CHA (CHA 0 - 380)	13	13	03-Jul-18	17-Jul-18		41							
														Test for CHA
WA-4200	Pressure Test for CHA (CHA 380 - 810)	13	13	03-Jul-18*	17-Jul-18		41						Pressure	Test for CHA
DN600 Wate	r Mains (CHB)													
WB-1020b	Excavation for combined W/O - CHB 330 - 349 (DN600) near Pier AA4	4	0	20-Mar-18 A	23-Mar-18 A		-		— Exca	ation for combined W/O - CHB 330 - 3	349 (DN600) near Pier AA4			
WB-1020c	Excavation for combined trench - CHB 330 - 349 (DN600) near Pier AA4	3	0	24-Mar-18 A	27-Mar-18 A		-		- E	cavation for combined trench - CHB 3	330 - 349 (DN600) near Pier AA4			
WB-1020d	Laying of W/O Pipe, DN600 and DN1200 - CHB 330 - 349 (DN600) near Pier AA4	5	0	28-Mar-18 A	06-Apr-18 A						d DN1200 - CHB 330 - 349 (DN600) ne			
WB-4000	Pressure Test and swabbing for CHB (CHB 330 - 570)	3	0	07-Apr-18 A	10-Apr-18 A	-				Pressure Test and swabbir	ng for CHB (CHB 330 - 570)			
WB-4020	Sterilization and sampling	5	0	11-Apr-18 A	16-Apr-18 A	+	_			Sterilization and set	ampling			
			Actual	Work			CEDD (Contract No. C	:V/2012	2/09	3-Month Rolling Pr	-		
			Remai	ning Work			Liantang / Heung				Date Revisi	on	Checked	Approv
			Summ	ary Bar				cture Works,						
	和建築工程有限公司		Critical	I Remaining	Work									
Сн	UN WO CONSTRUCTION & ENGINEERING CO., LTD.		Milesto					th Rolling Pro	-					
		•		t Baseline B	ar		3MPR057	Page 6 o	r 9	20-Apr-18				
			0,00		<u></u>									

vity ID	Activity Name	OD	RD	Start	Finish	T			2018			
WB-4030	Ourseastics (OLID 000, 1770)			22-Apr-18 A			Mar Apr		May onnection (CHB 330 - 570)	Jun	Jul	Aug
	Connection (CHB 330 - 570)	0	0					• ••				
WB-4040	Grouting of Existing Watermains	10	10	02-May-18*	12-May-18	7			Gr	outing of Existing Watermains		
DN1200 Wate	r Mains (CHC)											
WC-1000B	Pipe Laying - CHC 8 - 27 (DN1200) near Realigned TWSRW, 12m	19	19	14-May-18*	05-Jun-18	3				Pipe Laying - CHC 8 - 27 (DN	1200) near Realigned TWSRW, 12n	n
WC-1030	Construction of IT inspection tee chamber(s) near the Jacking Pits	47	47	04-Jun-18*	30-Jul-18	-						Constru
	Pipe Laying - CHC 530 - 550 (DN1200), 20m, near FLH S/B (FHW: CH7380-7470)	8	8	14-May-18*	23-May-18	4			Direct.			
	(common trench with NB)									aying - CHC 530 - 550 (DN1200), 20m,		
WC-1090C1	Pipe Laying - CHC 625 - 670 (DN1200), 45m, from Pier AA4 to Pier AB7	11	32	02-Mar-18 A	29-May-18	4				Pipe Laying - CHC 625 - 670 (DN1200), 45m, from Pier AA4 to Pier AB7, P	ipe Laying
WC-1090E	Pipe Laying - CHC 705 - 730 (DN1200), 25m, near DN1400 connection point	16	16	16-May-18*	04-Jun-18	3				Pipe Laying - CHC 705 - 730 (I	DN1200), 25m, near DN1400 connec	ction point
WC-2000	Pressure Test (include pipe cleaning and sterilization) for CHC (CHC 8-730)	14	14	06-Jun-18*	22-Jun-18	3				Pressur	e Test (include pipe cleaning and ste	rilization) f
DN2200 Wate	r Mains (CHF)											
	Modification of Existing DN2200 DAV Chamber at FLH NB near Kiu Tau Footbridge	25	35	31-May-18*	12-Jul-18	2					Modification of Exi	DNIO
	(covered by VO no.50)	35	- 35	31-1way-10	12-501-16	2.					Modification of Exi	Isting DNZZ
Existing Nam	Wa Po Trunk Sewage Pumping Station (PST3)											
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	80	74	25-Nov-16 A	19-Jul-18	10						tion of New
Stage 1A - Rea	lignment of Tai Wo Service Road West (KD-7)											
TWSRW Zone	5 betweeen CH376 and CH520											
Construction	of Patalaing Structures											
	of Retaining Structures											
TWSRW-515	Slope Works and Retaining Wall of FL-C2 (covered by VO183)	60	25	01-Dec-17 A	19-May-18	3			Slope Work	s and Retaining Wall of FL-C2 (covered		-
At-Grade Roa	adworks											
TWSRW-511	Retaining Wall RW9 - Bay 9002 & 9003 (covered by VO No.116)	45	26	05-Feb-16 A	21-May-18	8			Retaining	Wall RW9 - Bay 9002 & 9003 (covered	by VO No.116), Retaining Wall RW	/9 - Bay 900
TWSRW-512	Filling Works between Retaining Wall RW7 and RW8	192	72	07-Jun-16 A	17-Jul-18	-3					Filling Work	c botwoon
												ks between
TWSRW-512	Road Pavement and remaining works of Vehicular Access to Lot 81	27	27	18-Jul-18*	17-Aug-18	-30						
TWSRW-516	Construction of Extended Podium near RW7 incl. filling works & slope protection (covered by VO No.100)	85	48	27-Oct-16 A	16-Jun-18	6				Construction of	Extended Podium near RW7 incl. fil	lling works
TWSRW-517	Construction of Pavilion (covered by VO No.137)	49	49	26-May-18*	24-Jul-18	3					Co	nstruction
TWSRW Zone	6 betweeen CH520 and CH530											
Box Culvert	Extension - BC01											
			-			_						
TWSRW-603	Bay 2 - Remaining Base Slab	45	0	17-Jan-18 A	15-Mar-18 A					Bay 2 - Remaining	Base Slab	
TWSRW Zone	7 betweeen CH530 and CH640											
At-Grade Roa	adworks											
TWSRW-719	Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl.	60	60	15-Jun-18*	25-Aug-18	-10						_
	Zone 6 & Žone 7) 8 betweeen CH640 and CH695											
At-Grade Roa	dworks											
TWSRW-812	Remaining Road Drainage, Road Formation, Road Pavement and Footpath	60	60	15-Jun-18*	25-Aug-18	-10						
Remainder of	the Works											
			Actua	al Work			CEDD Contract No.	CV/2	012/09	<u> </u>	ogramme updated to 2018-4	
			Rema	aining Work		. :	ang / Heung Yuen Wai BC			Date Revisio	on Checked	Approve
				mary Bar		LI						
(和建築工程有限公司			al Remaining	Work		Infrastructure Works					
Сни	IN WO CONSTRUCTION & ENGINEERING CO., LTD.			-			3-Month Rolling Pr		mme			
	◆	_	Miles			3	8057Page 7 @	of 9	20-Apr-18			
			Proje	ect Baseline Ba	ar		-					
										1 1	1 1	


manhole Utilities Laying Works UU-1010A Utilities Duct Laying in Ar- interface section UU-10300 Utilities Duct Laying in Ar- (by utilities Duct Laying in Ar- (by utilities Duct Laying in Ar- (by their own TRA) UU-1040A Utilities Duct Laying in Ar- (by their own TRA) UU-1040B Utilities Duct Laying in Ar- (by their own TRA) UU-1040B Utilities Duct Laying in Ar- (by their own TRA) Switch-Over of Existing Utilitiess UU-SO-2520 WSRE-1180 Road Formation, Kerb an TWSRE-2100 Road Formation, Kerb an TWSRE-2101 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2103 Detween CH	andoned section of TWSRW and modify existing sewerage Area 1, Phase 2, CLP - 132kV(150mVA), approx.30m at Area 3, Phase 1 (along existing TWSRW, Approx. 150m) s) Area 3, Phase 2, CLP - 132kV(150mVA), approx. 30m	ge 75 16	75	02-May-18*	31-Jul-18	6	Mar	Apr	May	Jun	Jul	Aug Filling
manhole Utilities Laying Works UU-1010A Utilities Duct Laying in Ar interface section UU-1030 Utilities Duct Laying in Ar (by utilities Duct Laying in Ar UU-1030A Utilities Duct Laying in Ar UU-1040A Utilities Duct Laying in Ar UU-1040A Utilities Duct Laying in Ar UU-1040B Utilities Duct Laying in Ar UU-50-2520 Switch-over of Existing Utilitiess UU-50-2520 Switch-over Works (CLP Stage MAA & MB - Realignment of Tai I TWSRE Zone 1 between CH100 and CH At-Grade Roadworks TWSRE-1180 TWSRE-1100 Read Pavement on Permit TWSRE-2101 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2102 Road Pavement on Permit TWSRE-2102 Road Pavement on Permit TWSRE-2102 Road Pavement on Permit TWSRE-3060 Road Pavement o	Area 1, Phase 2, CLP - 132kV(150mVA), approx.30m at Area 3, Phase 1 (along existing TWSRW, Approx. 150m) s)											
UU-1010A Utilities Duct Laying in Arinerface section UU-1030 Utilities Duct Laying in Arinerface section UU-1030 Utilities Duct Laying in Arinerface section UU-1030A Utilities Duct Laying in Arinerface section UU-1040A Utilities Duct Laying in Arinerface section UU-1040B Utilities Duct Laying in Arinerface section UU-1040B Utilities Duct Laying in Arinerface section UU-1040B Utilities Duct Laying in Arinerface section Switch-Over of Existing Utilities UU-SO-2520 Switch-Over of Existing Utilities UU-SO-2520 UU-SO-2520 Switch-over Works (CLP Stage MAA & MAB - Realignment of Tail TWSRE Zone 1 between CH100 and Ch At-Grade Roadworks TWSRE-1180 TWSRE-1190 Drainage Works on Permit TWSRE-1200 TWSRE-1100 Road Pavement on Permit TWSRE-2100 TWSRE-2101 Road Pavement on Permit TWSRE-2100 TWSRE-2102 Road Pavement on Permit TWSRE-2100 TWSRE-2103 Detween CH380 and Ch At-Grade Roadworks TWSRE-3050 TWSRE-3050 Drainage Works on Permit TWSRE-3050 TWSRE-2100 Remaining Noise Barrier alo TWSRE	Area 3, Phase 1 (along existing TWSRW, Approx. 150m) s)	16										
Interface section UU-10300 Utilities Duct Laying in Ar UU-1030A Utilities Duct Laying in Ar UU-1030A Utilities Duct Laying in Ar UU-1040A Utilities Duct Laying in Ar UU-1040B Utilities Duct Laying in Ar UU-1040B Utilities Duct Laying in Ar Switch-Over of Existing Utilitiess UU-SC-2520 Switch-Over of Existing Utilities USC-2520 Switch-Over of Existing Utilities USC-2520 Switch-Over of Existing Utilities USC-2520 WSRE-1180 Road Formation, Kerb an TWSRE-2101 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2101 Drainage Works on Permin	Area 3, Phase 1 (along existing TWSRW, Approx. 150m) s)	10	49	10-Jan-18 A	19-Jun-18	-38				Litities Du	ct Laying in Area 1, Phase 2, CLP	1221/1/150
(by utilities undertakers) UU-1030A Utilities Duct Laying in Ar UU-1040A Utilities Duct Laying in Ar UU-1040B Utilities Duct Laying in Ar UU-1040B Utilities Duct Laying in Ar Switch-Over of Existing Utilitiess UU-SO-2520 Switch-Over of Existing Utilities Tai TWSRE Zone 1 between CH100 and Ch At-Grade Roadworks TWSRE-1100 Drainage Works on Perm TWSRE-2101 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2101 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2102 Road Pavement on Perm TWSRE-2103 Road Pavement on Perm TWSRE-3050 Drainage Works on Perm TWSRE-3050 Remaining Noise Barrier TWSRE-	s)											
UU-1040A Utilities Duct Laying in Ar (by their own TTA) UU-1040B Utilities Duct Laying in Ar their own TTA) Switch-Over of Existing Utilities S UU-SO-2520 Switch-Over Of Existing Utilities S TWSRE-1180 TWSRE-2100 Road Formation, Kerb an TWSRE-2100 TWSRE-2101 Road Formation, Kerb an TWSRE-2100 TWSRE-2102 Road Formation, Kerb an TWSRE-2100 TWSRE-2103 Road Pavement on Permit TWSRE-2100 TWSRE-3060 Road Pavement on Permit TWSRE-3060 TWSRE-3060 Road Pavement on Permit TWSRE-3060 TWSRE-3060 Road Pavement on Permit TWSRE-3060	Area 3 Phase 2 (CLP - 132k\//150m\/A) annrov 20m		7	14-May-18*	20-May-18	106			Utilities Du	ict Laying in Area 3, Phase 1 (along exi		
(by their own TTA) UU-1040B Utilities Duct Laying in Ar Witch-Over of Existing Utilitiess UU-S0-2520 Switch-Over of Existing Utilitiess UU-S0-2520 UU-S0-2520 Switch-over Works (CLP Stage MA & MAB - Realignment of Tail TWSRE Zone 1 between CH100 and CF At-Grade Roadworks TWSRE-1180 TWSRE-1180 Road Formation, Kerb an TWSRE-1200 Road Pavement on Permit TWSRE-1200 Road Pavement on Permit TWSRE-2100 Road Formation, Kerb an TWSRE-2100 Road Pavement on Permit TWSRE-3060 Road Pavement on Permit TWSRE-3060 Road Pavement on Permit TWSRE-3060 Road Pavement on Permit TWSRE-1160 Remaining Noise Barrier alo </td <td></td> <td>27</td> <td>49</td> <td>10-Jan-18 A</td> <td>19-Jun-18</td> <td>64</td> <td></td> <td></td> <td></td> <td>Utilities Du</td> <td>ct Laying in Area 3, Phase 2, CLP</td> <td>- 132kV(150n</td>		27	49	10-Jan-18 A	19-Jun-18	64				Utilities Du	ct Laying in Area 3, Phase 2, CLP	- 132kV(150n
their own TTA) Switch-Over of Existing Utilitiess UU-SC-2520 Switch-over Works (CLP Stage MAA & N4B - Realignment of Tai TWSRE Zone 1 between CH100 and Ch At-Grade Roadworks TWSRE-1180 Road Formation, Kerb an TWSRE-2102 Road Pavement on Permi TWSRE-2102 Road Pavement on Permi TWSRE-2102 Road Formation, Kerb an TWSRE-2102 Road Pavement on Permi TWSRE-2106 Road Pavement on Permi Remaining Works for Noise Barrier aio TWSRE-1160 Remaining Noise Barrier aio Stage 1C - Viaduct Structure & TCSS C	Area 4, Phase 2, Towngas - DN600 & DN400, approx. 50m		50	15-Sep-16A	20-Jun-18	30				Utilities D	uct Laying in Area 4, Phase 2, Tow	ngas - DN60
UU-SC-2520 Switch-over Works (CLP Stage N4A & N4B - Realignment of Tail TWSRE Zone 1 between CH100 and CH At-Grade Roadworks TWSRE-1180 Road Formation, Kerb an TWSRE-1180 Road Formation, Kerb an TWSRE-1180 Road Pavement on Permi TWSRE-2100 Road Pavement on Permi TWSRE-2100 Road Formation, Kerb an TWSRE-2100 Road Pavement on Permi TWSRE-2100 Road Pavement on Permi TWSRE-3060 Road Pavement on Permi Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-1160 Rema	Area 4, Phase 2, CLP - 132kV(150mVA), approx. 50m (by	y 33	33	21-Jun-18	30-Jul-18	30						Utiliti
Stage N4A & N4B - Realignment of Tail TWSRE Zone 1 between CH100 and CH At-Grade Roadworks TWSRE-1180 Road Formation, Kerb an TWSRE-1190 Drainage Works on Perm TWSRE-1200 Road Pavement on Perm TWSRE Zone 2 between CH270 and CH At-Grade Roadworks TWSRE-2100 Road Formation, Kerb an TWSRE-2101 Drainage Works on Perm TWSRE-2102 Road Povement on Perm TWSRE-2103 Road Formation, Kerb an TWSRE-2104 Road Formation, Kerb an TWSRE-2105 Road Pavement on Perm TWSRE-2106 Road Pavement on Perm TWSRE-2107 Road Pavement on Perm TWSRE-2008 Detween CH380 and CH At-Grade Roadworks TWSRE-3050 Drainage Works on Perm TWSRE-3060 Road Pavement on Perm Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-1												
TWSRE Zone 1 between CH100 and Ch At-Grade Roadworks TWSRE-1180 Road Formation, Kerb an TWSRE-1190 Drainage Works on Perm TWSRE-1200 Road Pavement on Perm TWSRE Zone 2 between CH270 and Ch At-Grade Roadworks TWSRE-2100 Road Pavement on Perm TWSRE-2101 Road Formation, Kerb an TWSRE-2102 Road Formation, Kerb an TWSRE-2103 Road Formation, Kerb an TWSRE-2104 Road Formation, Kerb an TWSRE-2105 Road Pavement on Perm TWSRE-2106 Road Pavement on Perm TWSRE-3060 Road Pavement on Perm TWSRE-1100 Remaining Noise Barrier alo TWSRE-110 Remaining Noise Barrier TWSRE-110 Remainin	.P 11k V)	16	16	13-Jun-18*	28-Jun-18	432					Switch-over Works (CLP 11k V)	
At-Grade Roadworks TWSRE-1180 Road Formation, Kerb an TWSRE-1190 Drainage Works on Permitty TWSRE-1200 Road Pavement on Permitty TWSRE-2100 Road Pavement on Permitty TWSRE-2101 Road Pavement on Permitty TWSRE-2102 Road Pavement on Permitty TWSRE-2101 Drainage Works on Permitty TWSRE-2102 Road Pavement on Permitty TWSRE-2103 Drainage Works on Permitty TWSRE-2104 Road Pavement on Permitty TWSRE-2005 Drainage Works on Permitty TWSRE-3060 Road Pavement on Permitty TWSRE-3060 Road Pavement on Permitty TWSRE-1100 Remaining Noise Barrier alo TWSRE-1110 Remaining Noise Barrier alo TWSRE-112 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection	ai Wo Service Road East (KD-13 & KD-14)											
TWSRE-1180 Road Formation, Kerb an TWSRE-1190 Drainage Works on Perm TWSRE-1200 Road Pavement on Perma TWSRE-2002 Road Pavement on Perma TWSRE Zone 2 between CH270 and CH At-Grade Roadworks TWSRE-2100 TWSRE-2100 Road Formation, Kerb an TWSRE-2101 Drainage Works on Perm TWSRE-2102 Road Pavement on Perma TWSRE-2103 between CH380 and CH At-Grade Roadworks TWSRE-2006 TWSRE-2007 Drainage Works on Perma TWSRE-3060 Road Pavement on Perma TWSRE-3060 Remaining Noise Barrier alo TWSRE-110 Remaining Noise Barrier alo TWSRE-3061 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segement Erection <td>CH270</td> <td></td>	CH270											
TWSRE-1190 Drainage Works on Perm TWSRE-1200 Road Pavement on Perm TWSRE Zone 2 between CH270 and CH At-Grade Roadworks TWSRE-2100 Road Formation, Kerb an TWSRE-2100 Road Formation, Kerb an TWSRE-2100 Road Pavement on Perm TWSRE-2120 Road Pavement on Perm TWSRE-2120 Road Pavement on Perm TWSRE-2005 Drainage Works on Perm TWSRE-3050 Drainage Works on Perm TWSRE-3050 Road Pavement on Perm Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection												
TWSRE-1200 Road Pavement on Permi TWSRE Zone 2 between CH270 and Ch At-Grade Roadworks TWSRE-2100 Road Formation, Kerb an TWSRE-2100 Drainage Works on Permi TWSRE-2120 Road Pavement on Permi TWSRE-2120 Road Pavement on Permi TWSRE-2120 Road Pavement on Permi TWSRE-3050 Drainage Works on Permi TWSRE-3050 Road Pavement on Permi Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Ba	and Pavement (Incl. FL/F8A, FL/F9)	24	42	11-Oct-17 A	09-Jun-18	48				Road Formation, Kerb a	ind Pavement (Incl. FL/F8A, FL/F9), Road Forr
TWSRE Zone 2 between CH270 and CH At-Grade Roadworks TWSRE-2100 Road Formation, Kerb an TWSRE-2110 Drainage Works on Permit TWSRE-2120 Road Pavement on Permit TWSRE-3060 Road Pavement on Permit TWSRE-3060 Road Pavement on Permit TWSRE-3060 Road Pavement on Permit Remaining Works for Noise Barrier alo TWSRE-110 Remaining Noise Barrier TWSRE-120 Remaining Noise Barrier TWSRE-1300 Remaining Noise Barrier TWSRE-14 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segement Erection Key Segment Erection and Stitch Case	rmanent Cycle Track (under VO159)	80	56	15-Jan-18 A	27-Jun-18	-6					Drainage Works on Permanent Cyc	cle Track (un
TWSRE Zone 2 between CH270 and CH At-Grade Roadworks TWSRE-2100 Road Formation, Kerb an TWSRE-2110 Drainage Works on Permit TWSRE-2120 Road Pavement on Permit TWSRE-2120 Road Pavement on Permit TWSRE-2120 Road Pavement on Permit TWSRE-2006 Derainage Works on Permit TWSRE-3050 Drainage Works on Permit TWSRE-3060 Road Pavement on Permit TWSRE-1100 Remaining Noise Barrier aloo TWSRE-1100 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segement Erection Key Segment Erection and Stitch Case Stitch Case	manent Cycle Track	40	40	28-Jun-18	14-Aug-18	-6					, ,	
At-Grade Roadworks TWSRE-2100 Road Formation, Kerb an TWSRE-2110 Drainage Works on Perm TWSRE-2122 Road Pavement on Perm TWSRE-2122 Road Pavement on Perm TWSRE-2000 Drainage Works on Perm TWSRE-3000 Drainage Works on Perm TWSRE-3000 Road Pavement on Perm Remaining Works for Noise Barrier aio TWSRE-1160 Remaining Noise Barrier aio												
TWSRE-2100 Road Formation, Kerb an TWSRE-2110 Drainage Works on Perm TWSRE-2120 Road Pavement on Perm TWSRE-2120 Road Pavement on Perm TWSRE-2000 Drainage Works on Perm TWSRE-3060 Road Pavement on P												
TWSRE-2110 Drainage Works on Perm TWSRE-2121 Road Pavement on Perm TWSRE Zone 3 between CH380 and CH At-Grade Roadworks TWSRE-3050 TWSRE-3050 Drainage Works on Perm TWSRE-3050 Remaining Works for Noise Barrier aloo TWSRE-1160 Remaining Noise Barrier TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Case Stage Segment Erection	and Devement	20	22	23-Oct-17 A	09-Jun-18	48						
TWSRE-2122 Road Pavement on Permi TWSRE Zone 3 between CH380 and CH At-Grade Roadworks TWSRE-3050 Drainage Works on Permi TWSRE-3060 Road Pavement on Permi Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-1160 Remaining Noise Barrier TWSRE-1160 Remaining Noise Barrier TWSRE-1160 Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Cas						40				Road Formation, Kerb a	and Pavement, Road Formation, Ke	
TWSRE Zone 3 between CH380 and CH At-Grade Roadworks TWSRE-3050 Drainage Works on Permit TWSRE-3060 Road Pavement on Permit Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segement Erection Key Segment Erection and Stitch Case		80	55	26-Mar-18 A	26-Jun-18	-5						Drainage
At-Grade Roadworks TWSRE-3050 Drainage Works on Perm TWSRE-3060 Road Pavement on Perm Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Cas		40	40	27-Jun-18	13-Aug-18	-5				_		
TWSRE-3050 Drainage Works on Perm TWSRE-3060 Road Pavement on Perm Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Cas	CH456											
TWSRE-3060 Road Pavement on Permi Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Cas												
Remaining Works for Noise Barrier alo TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segement Erection Key Segment Erection and Stitch Cas	rmanent Cycle Track (under VO159)	45	45	03-Apr-18 A	13-Jun-18	5				Drainage Works or	Permanent Cycle Track (under V	0159), Draii
TWSRE-1160 Remaining Noise Barrier TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Cas	manent Cycle Track	40	40	14-Jun-18	01-Aug-18	5						Ro
TWSRE-NB-11 Installation of Steelwork & Stage 1C - Viaduct Structure & TCSS C Viaduct Bridge Segment Erection Key Segment Erection and Stitch Cas	long realigned TWSR East											
Stage 1C - Viaduct Structure & TCSS (Viaduct Bridge Segement Erection Key Segment Erection and Stitch Cas	er NB3 Stem Wall (24m long)	14	14	30-May-18*	14-Jun-18	44			i	Remaining Noise	Barrier NB3 Stem Wall (24m long	a)
Viaduct Bridge Segement Erection Key Segment Erection and Stitch Cas	k & Transparent Panel - Noise Barrier N B3 (254m)	35	78	09-Jun-17 A	24-Jul-18	12						Installation of
Key Segment Erection and Stitch Cas	S Civil Provisions (KD-9)											
KD-B-2000 Construction of longitudir	asting (Narrow-box Section)											
	dinal stitch at Bridge B2	60	37	11-Jan-18 A	04-Jun-18	53				Construction of longitudinal st	itch at Bridge B2, Construction of I	longitudinal s
KD-D-2000 Construction of longitudir		35	35	16-Jun-18*	28-Jul-18	-5						Construc
KS-D-1100C Stitching Works between	-	16			04-Apr-18 A				Ottobing Works between	D10W and AD11W		Contra
K3-D-1100C Stitching Works between		10	0	23-IWAI-10A	04-Api-10 A				Stitching Works between			
			Actua	l Work			CEDD Co	ntract No. C	//2012/09	3-Month Rolling Pro	ogramme updated to 2018	3-4-20
			Rema	ining Work					- Site Formation &	Date Revisio	on Checked	Approv
				nary Bar		LI						
俊和建築工	程有限公司			I Remaining	Work			ure Works, (
CHUN WO CONSTRUCT					-		3-Month	Rolling Prog	gramme			
	CTION & ENGINEERING CO., LTD.	•	 Milesto 	nna			MPR057	Page 8 of	920-Apr-18			

Activity ID	Activity Name	OD		Start	Finish	I TE				2018			
							Mar	Apr		May	Jun	Jul	Aug
KS-D-1100D	Stitching Works between AD10E and AD11E	16	0	23-Feb-18A	21-Mar-18 A		Stitching W	orks between AD10E an	AD11E				
Major Works	on Deck Surfaces												
Permanent E	External Tendon Stressing Works												
PP-D-1030	Permanent Prestressing for Bridge D (AD8W-AD14W)	12	12	26-Apr-18*	10-May-18	-5				Dormonant Drastrassing	or Bridge D (AD8W-AD14W)		
PP-D-1040	Permanent Prestressing for Bridge D (AD8E-AD14E)	12	12	09-Apr-18 A	04-May-18	30				Permanent Prestressing for Bridg	e D (AD8E-AD14E), Permanent Prestr	ressing for Bridge D (AD8E-AD14E)	
Parapet Inst	allation												
Bridge A										·			
PI-A-1040F	Parapet Installation, Profile Barrier & Planter for Bridge A (AA13-AA18), RHS	50	0	11-Sep-17 A	28-Mar-18 A		Pa	rapet Installation, Profile	Barrier & Pla	nter for Bridge A (AA13-AA18), RHS			
PI-A-1050L	Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), LHS	50	0	06-Oct-17 A	20-Mar-18 A		Parapet Insta	llation, Profile Barrier fo	r Bridge A (AA	18-AB10E), LHS			
PI-A-1050R	Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), RHS	16	13	19-Oct-17 A	05-May-18	77				Parapet Installation, Profile Bar	tier for Bridge A (AA18-AB10E), RHS,	Parapet Installation, Profile Barrier f	or Bridge A (AA1
Bridge B													
PI-B-1030L	Parapet Installation, Profile Barrier & Planter for Bridge B (AB10W-AB12W), LHS	34	0	06-Nov-17 A	03-Apr-18 A			Parapet Installation	Profile Barrie	ar & Planter for Bridge B (AB10W-AB12)	W), LHS remaining		
PI-B-10308	remaining Parapet Installation, Profile Barrier & Planter for Bridge B (AB10E-AB12E), RHS	50	13	06-Nov-17A	05-May-18	31				Paranet Installation Profile Bar	tier & Planter for Bridge B (AB10E-AB	12E) RHS remaining Parapet Instal	lation Profile Ba
	remaining									r arapet instantation, Froille Dal	AD IVE-AD	, And remaining, ranaper IIStal	
Bridge C													
PI-C-1040F	R Parapet Installation, Profile Barrier for Bridge C (AC11-AD10E), RHS	40	40	30-Apr-18*	16-Jun-18	42					Parapet Installat	tion, Profile Barrier for Bridge C (AC	11-AD10E), RHS
Bridge D													
PI-D-1010L	Parapet Installation, Profile Barrier & Planter for Bridge D (AD1-AD5), LHS	52	26	03-Jul-17 A	21-May-18	18				Parapet Ins	tallation, Profile Barrier & Planter for I	Bridge D (AD1-AD5), LHS, Parapet I	nstallation, Profil
PI-D-1010F	Parapet Installation, Profile Barrier & Planter for Bridge D (AD1-AD5), RHS	83	30	16-Jun-17 A	26-May-18	14				Para	pet Installation, Profile Barrier & Plant	er for Bridge D (AD1-AD5), RHS, Pa	rapet Installatior
PI-D-1020L	Parapet Installation, Profile Barrier for Bridge D (AD5-AD8W), LHS	90	54	11-May-17 A	25-Jun-18	36					Para	apet Installation, Profile Barrier for B	ridge D (AD5-AD
PI-D-1020F	Parapet Installation, Profile Barrier & Planter for Bridge D (AD5-AD8W), RHS	78	54	09-May-17 A	25-Jun-18	36				1 1 1 1	Para	apet Installation, Profile Barrier & Pla	Inter for Bridge D
PI-D-1030L	Parapet Installation, Profile Barrier for Bridge D (AD8W-AD10W), LHS	39	39	05-May-18	21-Jun-18	39						stallation, Profile Barrier for Bridge	
PI-D-1040L	N Parapet Installation for Bridge D (AD10W-AD14W), LHS	30	30	11-May-18	15-Jun-18	-5					Parapet Installati	on for Bridge D (AD10W-AD14W), L	HS
PI-D-1040F	R Parapet Installation for Bridge D (AD10E-AD14E), RHS	48	48	05-May-18	03-Jul-18	30					·	Parapet Installation for Bridge	
Landscaping	& Establishment Works (KD-4, 4A, 5, 5A, 6)												
	andscaping Softworks in NBZ1												
S3A-1000	Transplant and Landscaping Softworks in NBZ1	78	78	01-Jun-18*	01-Sep-18	0							
Secton 3 - Re	mainder of Landscaping Softworks Not Included in Secton 3A												
S3-1000	Transplant and Landscaping Softworks on At grade Road	131	113	26-Mar-18 A	03-Sep-18	0							
S3-1010	Transplant and Landscaping Softworks on Viaduct or other remaining area	69	69	28-May-18*	17-Aug-18	14							
													<u>.</u>
			Actual	Work				ntract No. C	·V/2012	2/09	3-Month Rolling Pro	gramme updated to 2018-4	-20
				ning Work							Date Revisio	n Checked	Approved
			Summ	-		LI	antang / Heung Yu						
▲ 俊	和建築工程有限公司			Remaining V	Vork			ure Works,		ľ			
Сн	UN WO CONSTRUCTION & ENGINEERING CO., LTD.		Milesto	-			3-Month	Rolling Pro	-	ne			
	▲	_		ne t Baseline Ba	.	3	MPR057	Page 9 of	9	20-Apr-18			
			Projec	Daseine Ba									
											I		



Appendix B Project Organization Structure







Appendix C Calibration Certificates of Monitoring Equipment



RECALIBRATION DUE DATE: February 13, 2019

Environmental Certificate of Calibration

			Calibration	Certificatio	on Informat	ion				
Cal. Date:	February 1	3, 2018	Roots	meter S/N:	438320	Ta:	293	°К		
Operator:	Jim Tisch					Pa:	763.3	mm Hg		
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612					
			Mal Plant	A) (- 1	ATI	AD	A11			
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	∆H (in H2O)			
	1	1	2	(113)	1.3970	3.2	2.00			
	2	3	4	- 1	1.0000	6.3	4.00			
	3	5	6	1	0.8900	7.9	5.00			
	4	7	8	1	0.8440	8.7	5.50			
	5	9	10	1	0.7010	12.6	8.00			
				Data Tabula	ata Tabulation					
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$			
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)			
	1.0172	0.7281	1.42	93	0.9958	0.7128	0.8762			
	1.0130	1.0130	2.02	and the second se	0.9917	0.9917	1.2392			
	1.0109	1.1358	2.25		0.9896	1.1120	1.3854			
	1.0098	1.1964	2.37	A PERSON NEW YORK OF THE PARTY	0.9886	1.1713	1.4530			
	1.0046	1.4331	2.85 2.02 (0.9835	1.4030 m=	1.7524 1.26500	4		
	QSTD	m= b=	-0.03		QA	b=	-0.02263	1		
	QSID	r=	0.999		QA	r=	0.99988			
				Calculatio	ns			1		
	Vstd=	∆Vol((Pa-∆P)/Pstd)(Tstd/T			ΔVol((Pa-Δ	P)/Pa)	1		
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time]		
			For subsequ	uent flow ra	te calculatio	ns:		-		
	Qstd=	1/m ((Pa <u>Tstd</u>	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	H(Ta/Pa))-b)			
	Standard	Conditions								
Tstd		CONTRACTOR AND A CONTRACTOR OF A DATA OF				RECA	LIBRATION			
Pstd	1	mm Hg			LIS FPA rec	ommends a	nnual recalibrati	on per 1998		
AH: calibrat		Key ter reading (in H2O)				Regulations Part			
		eter reading			1), Reference Metl			
Ta: actual a	bsolute tem	perature (°K)				ended Particulat			
		ressure (mm	Hg)		1		ere, 9.2.17, page			
b: intercept	t									
m: slope										

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-761(FAX: (513)467-900

TSP Sampler Calibration

SITE												
Location: Lian Tang 3			Date:	March 6, 2018								
Sampler: TE-5170 MFC	(Serial #	: 2359)	Tech:	Sam Wong								

		co	DNDITIONS		
Barometric Pressure	(in Hg):	40.05	Corrected Pressure	(mm Hg):	1017
Temperature	(deg F):	70	Temperature	(deg K):	294
Average Press.	(in Hg):	40.05	Corrected Average	(mm Hg):	1017
Average Temp.	(deg F):	70	Average Temp.	(deg K):	294

	CALIBRATION ORIFICE											
Make:	Tisch	Ostd Slope:	1.99748									
Model:	TE-5025A	Qstd Intercept:	-0.00957									
Serial#:	1941	Date Certified:	May 19, 2017									


	CALIBRATIONS											
Plate or Test #	H2O (in)	Qstd (m3/min)	I (chart)	IC (corrected)	LINEAR REGRESSION							
1	12.00	2.024	56.0	65.22	Slope =	31.3811						
2	10.00	1.848	52.0	60.56	Intercept =	2.4073						
3	8.20	1.674	48.0	55.90	Corr. coeff.=	0.9987						
4	5.20	1.334	38.0	44.25								
5	3.20	1.048	30.0	34.94	<pre># of Observations:</pre>	5						

Calculations

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]
Qstd = standard flow rate
IC = corrected chart response
I = actual chart response
m = calibrator Qstd slope
b = calibrator Qstd intercept
Ta = actual temperature during calibration (deg K)
Pa = actual pressure during calibration (mm Hg)
Tstd = 298 deg K
Pstd = 760 mm Hg
For subsequent calculation of sampler flow:
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure



TSP Sampler Calibration

SITE	
Location: Lian Tang 3	Date: January 6, 2018
Sampler: TE-5170 MFC (Serial # : 2359	Tech: Sam Wong

	CONDITIONS												
Barometric Pressure	(in Hg):	39.99	Corrected Pressure	(mm Hg):	1016								
Temperature	(deg F):	70	Temperature	(deg K):	294								
Average Press.	(in Hg):	39.99	Corrected Average	(mm Hg):	1016								
Average Temp.	(deg F):	70	Average Temp.	(deg K):	294								

CALIBRATION ORIFICE				
Make:	Tisch	Qstd Slope:	2.11965	
Model:	TE-5025A	Qstd Intercept:	-0.02696	
Serial#:	1941	Date Certified:	February 28, 2017	


CALIBRATIONS						
Plate or Test #	H2O (in)	Qstd (m3/min)	I (chart)	IC (corrected)	LINEAR REGRESSION	
1	12.00	1.915	56.0	65.17	Slope =	33.3004
2	10.00	1.749	52.0	60.51	Intercept =	2.1322
3	8.20	1.585	48.0	55.86	Corr. coeff.=	0.9987
4	5.20	1.265	38.0	44.22		
5	3.20	0.995	30.0	34.91	<pre># of Observations:</pre>	5

Calculations

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]
Qstd = standard flow rate
IC = corrected chart response
I = actual chart response
m = calibrator Qstd slope
b = calibrator Qstd intercept
Ta = actual temperature during calibration (deg K)
Pa = actual pressure during calibration (mm Hg)
Tstd = 298 deg K
Pstd = 760 mm Hg
For subsequent calculation of sampler flow:
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure





Certificate No.	708774		Page	1 of 2 Pa	ages
Customer :	Enovative Environmental Serv	ice Limited			
Address :	Flat 6, 3/F, Block E, Wah Lok	Industrial Centre, 31-	35 Shan Mei Stree	et, Shatin, N.T.,	Hong Kong.
Order No. :	Q73499		Date of receipt	: 1-	Sep-17
Item Tested					
Description :	Sound Level Calibrator				
Manufacturer :			I.D.	: 215901	
Model :	NC-74		Serial No.	: 34857296	
Test Conditi	ions				
Date of Test :	4-Sep-17		Supply Voltage	:	
Ambient Temp	•		Relative Humid		, 0
Test Specifi	cations			·	
Calibration chee	ck.				
Ref. Document	/Procedure : F21, Z02, IEC 609	42.			
Test Results	3				aja •
All results were	within the IEC 60942 Class 1 s	pecification.			
The results are	shown in the attached page(s).				
Main Test equip	oment used:				
Equipment No.	Description	<u>Cert. No.</u>		Traceable to	
S014	Spectrum Analyzer	707126		NIM-PRC & SC	L-HKSAR
S240	Sound Level Calibrator	703741		NIM-PRC & SC	L-HKSAR
S041	Universal Counter	707135		SCL-HKSAR	
S206	Sound Level Meter	707129		SCL-HKSAR	
will not include allow overloading, mis-ha for any loss or dam The test equipment	this Calibration Certificate only relate wance for the equipment long term drift andling, or the capability of any other la age resulting from the use of the equip t used for calibration are traceable to In oly to the above Unit-Under-Test only	:, variations with environm boratory to repeat the mea ment.	ental changes, vibratio asurement. Hong Kong	n and shock during g Calibration Ltd. sh	transportation, all not be liable
Calibrated by	:	αΑ	proved by :	F	

Elva (Chong
--------	-------

This Certificate is issued by:

Approved by :	
· · · · ·	Alan Chu

Date:	4-Sep-17

Hong Kong Calibration Ltd. Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong. Tel: 2425 8801 Fax: 2425 8646



Certificate No. 708774

Page 2 of 2 Pages

Results :

1. Level Accuracy (at 1 kHz)

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	94.1 dB	± 1 dB

Uncertainty : $\pm 0.2 \text{ dB}$

2. Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.998 kHz	±2 %

Uncertainty : ± 0.1 %

- **3.** Level Stability : 0.0 dB Uncertainty : ± 0.01 dB
- 4. Total Harmonic Distortion : < 1.5% Mfr's Spec. : < 3 % Uncertainty : ± 2.3 % of reading

Remarks: 1. UUT : Unit-Under-Test

- 2. The uncertainty claimed is for a confidence probability of not less than 95%.
- 3. Atmospheric Pressure : 1 025 hPa

----- END -----



Certificate No	. 708773		Page	1 of 3 Pages
Customer :	Enovative Environmental Ser	vice Limited		
Address :	Flat 6, 3/F, Block E, Wah Lok	Industrial Centre,	31-35 Shan Mei Stre	eet, Shatin, N.T., Hong Kong.
Order No. :	Q73499		Date of receip	t: 1-Sep-17
Item Tested	k			
Description	: Sound Level Meter			
Manufacturer	: Rion		I.D.	:
Model	: NL-52		Serial No.	: 00821072
Test Condi	tions			
Date of Test :	5-Sep-17		Supply Voltag	je :
Ambient Tem	perature : (23 ± 3)°C		Relative Humi	idity:(50 ± 25) %
Test Specif	fications			
Calibration che	⊳ck			
	t/Procedure: Z01, IEC 61672.			
Test Result	ts			
	e within the IEC 61672 Type1 o e shown in the attached page(s)		pecification.	
Main Test equ	ipment used:			
Equipment No	•	Cert. No.		Traceable to
S017	Multi-Function Generator	C170120		SCL-HKSAR
S240	Sound Level Calibrator	703741		NIM-PRC & SCL-HKSAR
will not include all overloading, mis- for any loss or da The test equipme	in this Calibration Certificate only relate owance for the equipment long term dr handling, or the capability of any other l mage resulting from the use of the equi nt used for calibration are traceable to	ift, variations with enviro laboratory to repeat the ipment. International System of	onmental changes, vibra measurement. Hong Ko	tion and shock during transportation, ong Calibration Ltd. shall not be liable
The test results a	pply to the above Unit-Under-Test only			
Calibrated by	· :		Approved by :	

Elva Chong

This Certificate is issued by:

Alan Chu Date: 5-Sep-17

Hong Kong Calibration Ltd. Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street,Kwai Chung, NT,Hong Kong. Tei: 2425 8801 Fax: 2425 8646



Certificate No. 708773

Page 2 of 3 Pages

Results :

1. Self-generated noise: 16.4 dBA (Mfr's Spec \leq 17 dBA)

2. Acoustical signal test

	UUT Se	etting			
	Frequency	Time	Octave	Applied	UUT
Range (dB)	Weighting	Weighting	Filter	Value (dB)	Reading (dB)
20-130	A	F	OFF	94.0	94.1
		S	OFF		94.1
	С	F	OFF		94.1
	Z	F	OFF		94.1
	A	F	OFF	114.0	114.1
		S	OFF		114.1
	С	F	OFF		114.1
	Z	F	OFF		114.1

IEC 61672 Type 1 Spec. : \pm 1.1 dB Uncertainty : \pm 0.1 dB

3 Electrical signal tests of frequency weightings (A weighting)

Frequency	Attenuation (dB)	IEC 61672 Type 1 Spec.
31.5 Hz	-39.7	- 39.4 dB, ± 2 dB
63 Hz	-26.2	- 26.2 dB, ± 1.5 dB
125 Hz	-16.2	- 16.1 dB, ± 1.5 dB
250 Hz	-8.7	- 8.6 dB, ± 1 dB
500 Hz	-3.2	- $3.2 \text{ dB}, \pm 1.4 \text{ dB}$
1 kHz	0.0 (Ref)	$0 \text{ dB}, \pm 1.1 \text{ dB}$
2 kHz	+1.2	$+$ 1.2 dB, \pm 1.6 dB
4 kHz	+1.0	$+$ 1.0 dB, \pm 1.6 dB
8 kHz	-1.1	- 1.1 dB, + 2.1 dB ~ -3.1 dB
16 kHz	-8.0	- 6.6 dB, + 3.5 dB ~ - 17.0 dB

Uncertainty : $\pm 0.1 \text{ dB}$



Certificate No. 708773

Page 3 of 3 Pages

4. Frequency & Time weightings at 1 kHz

4.1	Fraguanov	Weighting	(Fact)
4.1	riequency	weighung	(rasi)

UUT	Applied	UUT	Difference	IEC 61672
Setting	Value (dB)	Reading (dB)	(dB)	Type 1 Spec.
А	94.0	94.0 (Ref.)		± 0.4 dB
С	94.0	94.0	0.0	
Z	94.0	94.0	0.0	

4.2 Time Weighting (A-weighted)

UUT	Applied	UUT	Difference	IEC 61672
Setting	Value (dB)	Reading (dB)	(dB)	Type 1 Spec.
Fast	94.0	94.0 (Ref.)		± 0.3 dB
Slow	94.0	94.0	0.0	
Time-averaging	94.0	94.0	0.0	

Uncertainty : $\pm 0.1 \text{ dB}$

Remarks : 1. UUT : Unit-Under-Test

- 2. The uncertainty claimed is for a confidence probability of not less than 95%.
- 3. Atmospheric Pressure : 1 028hPa.
- 4. Preamplifier model : NH-25, S/N : 10553
- 5. Microphone model: UC-59, S/N: 07040
- 6. Power Supply Check: OK
- 7. The UUT was adjusted with the supplied sound calibrator at the reference sound pressure level before the calibration.

----- END -----



Appendix D EM&A Monitoring Schedules

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 Impact Monitoring & Site Auditing Schedule for April 2018

			April 2018			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2 Easter Monday	3	4 ET Site Walk(09:30am – 11:00am) 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	5 Ching Ming Festival	6	7
8	9	10 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	11	12 ET Site Walk(09:30am – 11:00am)	13	14
15	16 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	17	18 ET Site Walk(09:30 am – 11:00 am) with Liantang Project-wide ET and IEC + SSEMC	19	20 24-hour TSP + 3 x 1-hour TSP	21
22	23	24	25	26 24-hour TSP + 3 x 1-hour TSP, Noise (SR77) ET Site Walk(09:30am – 11:00 am) with Fanling Stage 2 IEC & Liantang Project-wide ET and IEC	27	28
29	30					

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2 Impact Monitoring & Site Auditing Schedule for May 2018

			May 2018			
Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1 Labour Day	2 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	3 ET Site Walk(09:30am – 11:00am)	4	5
6	7	8 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	9	10 ET Site Walk(09:30am – 11:00am)	11	12
13	14 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	15	16 ET Site Walk(09:30 am – 11:00 am) with Liantang Project-wide ET and IEC + SSEMC (To be confirmed)	17	18 24-hour TSP + 3 x 1-hour TSP	19
20	21	22 The Birthday of the Buddha	23	24 ET Site Walk(09:30am – 11:00am) 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	25	26
27	28	29	30 24-hour TSP + 3 x 1-hour TSP, Noise (SR77)	31 ET Site Walk(09:30am – 11:00 am) with Fanling Stage 2 IEC & Liantang Project-wide ET and IEC (To be confirmed)		



Appendix E Meteorological Data Extracted from Hong Kong Observatory

			Но	ng Kong 0	bserva	atory			King's Park	Waglan Is	land^
Day	Mean Pressure (hPa)	Air T Absolute Daily Max (deg. C)	empera Mean (deg. C)	ature Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Mean Amount of Cloud (%)	Total Rainfall (mm)	Total Bright Sunshine (hours)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
01	1014.5	27.9	23.6	21.3	18.3	73	51	0.0	9.7	***	***
02	1013.6	28.7	24.3	21.5	18.4	71	22	0.0	10.4	333	222
03	1013.6	29.4	24.7	21.9	19.4	74	38	0.0	10.8	888	222
04	1012.7	28.5	24.7	22.6	20.4	78	33	0.0	10.5	***	***
05	1011.6	27.8	24.6	22.7	20.4	78	57	0.0	8.8	888	777
06	1015.1	26.6	22.3	17.5	16.5	70	71	Trace	4.2	888	222
07	1023.6	20.3	18.0	16.1	5.7	45	88	Trace	0.5	333	222
08	1020.7	24.9	20.1	16.3	9.9	53	22	0.0	11.1	888	222
09	1017.6	26.5	22.0	19.0	17.3	75	43	0.0	10.7	888	222
10	1014.7	28.5	23.8	21.1	19.7	78	48	0.0	8.0	888	222
11	1012.3	27.6	24.6	22.5	21.5	83	75	0.0	2.2	888	***
12	1011.1	28.1	25.6	23.9	22.1	82	84	0.0	5.3	***	***
13	1011.7	30.6	26.7	24.6	22.7	79	71	Trace	6.0	888	222
14	1011.3	29.9	26.7	25.2	22.8	79	82	Trace	2.0	888	222
15	1014.2	25.7	21.0	18.6	18.4	85	89	17.2	0.9	***	***
16	1016.5	19.4	18.5	17.5	16.4	88	93	2.0	0.0	***	222
17	1017.1	22.9	19.9	17.4	16.6	82	90	0.2	0.5	***	***
18	1015.8	25.6	22.5	21.1	18.3	78	89	0.1	3.1	888	***
19	1014.6	26.3	23.2	21.4	18.7	76	78	0.0	8.4	***	777
20	1014.1	26.2	23.2	22.5	20.2	83	88	Trace	0.5	***	***
21	1013.1	27.5	24.5	23.0	21.4	83	83	Trace	4.6	***	222
22	1011.2	29.0	25.2	23.7	22.6	86	77	Trace	4.5	888	***
23	1009.2	30.2	26.3	24.3	22.3	79	77	Trace	7.1	***	
24	1009.9	26.7	25.2	23.9	22.5	85	85	8.2	0.4	***	***
25	1012.1	24.7	23.7	23.3	19.7	79	85	Trace	0.0	***	222
26	1013.6	24.6	23.4	22.7	20.4	84	92	0.3	0.0	***	222
27	1015.0	28.5	24.9	22.9	21.1	80	86	Trace	1.7	***	222
28	1015.0	26.4	24.5	23.1	21.6	84	89	0.1	0.7	***	777
29	1013.3	29.3	25.6	23.9	22.2	82	74	Trace	7.8	***	777
30	1012.9	29.2	20.1	24.0	23.4	85	83	Trace	3.1		
Mean/Total	1014.1	26.9	23.6	21.7	19.4	78	71	28.1	143.5	***	***
Normal [§]	1012.9	25.0	22.6	20.8	19.4	83	81	174.7	101.7	070	20.9

Daily Extract of Meteorological Observations, April 2018

*** unavailable

^ Information of wind direction and wind speed for Waglan Island are based on automatic weather station data since January 1989

Trace means rainfall less than 0.05 mm

§ 1981-2010 Climatological Normal, unless otherwise specified





Appendix F Air Quality Monitoring Results and their Graphical Presentation

Sampling Date	Weather Condition	Starting Time	Paper No.	w	/t. of paper	(g)	E	lapse Tim	ie	Flo	ow Rate (C	FM)	Flov	v Rate (m ³	/min)	Total Volume	TSP Concentration	Action Level	Limit Level	Wind speed	Wind direction	NOE	IR
Dale	Condition	Time		Initial Wt.	Final Wt.	Wt. of Dust	Initial	Final	Sampling Hour	Initial	Final	Avg Flow Rate	Initial	Final	Avg Flow Rate	(m³)	(µg/m³)	(µg/m3)	(µg/m3)	m/s	anection		
4-Apr-18	Fine	12:11	C116	2.7865	2.9884	0.2019	8090.67	8114.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	97.1	170.3	260.0	<5	N		
10-Apr-18	Fine	12:13	C118	2.8056	2.9531	0.1475	8117.67	8141.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	70.9	170.3	260.0	<5	N		
16-Apr-18	Cloudy	12:10	C120	2.8095	2.9167	0.1072	8144.67	8168.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	51.5	170.3	260.0	<5	N		
20-Apr-18	Fine	12:11	C122	2.8115	2.9723	0.1608	8171.67	8195.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	77.3	170.3	260.0	<5	N		
26-Apr-18	Cloudy	12:13	C124	2.8095	2.9808	0.1713	8198.67	8222.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	82.4	170.3	260.0	<5	N		
•				-	-											Average	75.9		-				
																Min	51.5	1					
																Max	97.1]					

24-Hour TSP Monitoring Result at Station: SR77

Note:No major dust source observed during the monitoring periodData in Bold denotes exceedanece of respective Action LevelData in Bold Underlinedenotes exceedance of respective Limit Level







Sampling Date	Weather Condition	Starting Time	Paper No.	w	/t. of pape	r (g)	E	Elapse Tin	ne	Flo	ow Rate (C	FM)	Flov	v Rate (m ³	/min)	Total Volume	TSP Concentratio	Action Level	Limit Level	Wind speed	Wind direction
Date	Condition	TIME		Initial Wt.	Final Wt.	Wt. of Dust	Initial	Final	Sampling Hour	Initial	Final	Avg Flow Rate	Initial	Final	Avg Flow Rate	(m³)	(μg/m³)	(µg/m3)	(µg/m3)	m/s	unection
4-Apr-18	Fine	09:00	C117A	2.7946	2.8034	0.0088	8087.67	8088.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	101.6	292.7	500.0	<5	N
	Fine	10:04	C117B	2.7841	2.7924	0.0083	8088.67	8089.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	95.8	292.7	500.0	<5	N
	Fine	11:08	C117C	2.7903	2.7989	0.0086	8089.67	8090.67		51	51	51.0	1.44	1.44	1.44	86.65	99.3	292.7	500.0	<5	N
10-Apr-18	Fine	09:00	C119A	2.7987	2.8158	0.0171	8114.67	8115.67		51	51	51.0	1.44	1.44	1.44	86.65	197.3	292.7	500.0	<5	N
	Fine	10:03	C119B	2.7899	2.8068	0.0169	8115.67	8116.67		51	51	51.0	1.44	1.44	1.44	86.65	195.0	292.7	500.0	<5	N
	Fine	11:09	C119C	2.7843	2.8171	0.0164	8116.67	8117.67		51	51	51.0	1.44	1.44	1.44	86.65	189.3	292.7	500.0	<5	N
16-Apr-18	Cloudy	09:00	C121A	2.8161	2.8245	0.0084	8141.67	8142.67		51	51	51.0	1.44	1.44	1.44	86.65	96.9	292.7	500.0	<5	N
	Cloudy	10:04	C121B	2.8046	2.8136	0.0090	8142.67	8143.67		51	51	51.0	1.44	1.44	1.44	86.65	103.9	292.7	500.0	<5	N
	Cloudy	11:08	C121C	2.8129	2.8221	0.0092	8143.67	8144.67		51	51	51.0	1.44	1.44	1.44	86.65	106.2	292.7	500.0	<5	N
20-Apr-18	Fine	09:00	C123A	2.8160	2.8281	0.0121	8168.67	8169.67		51	51	51.0	1.44	1.44	1.44	86.65	139.6	292.7	500.0	<5	N
	Fine	10:03	C123B	2.8067	2.8189	0.0122	8169.67	8170.67		51	51	51.0	1.44	1.44	1.44	86.65	140.8	292.7	500.0	<5	N
	Fine	11:09	C123C	2.8114	2.8231	0.0117	8170.67	8171.67		51	51	51.0	1.44	1.44	1.44	86.65	135.0	292.7	500.0	<5	N
26-Apr-18	Cloudy	09:00	C125A	2.8042	2.8175	0.0133	8195.67	8196.67		51	51	51.0	1.44	1.44	1.44	86.65	153.5	292.7	500.0	<5	N
	Cloudy	10:04	C125B	2.8019	2.8156	0.0137	8196.67	8197.67		51	51	51.0	1.44	1.44	1.44	86.65	158.1	292.7	500.0	<5	N
	Cloudy	11:08	C125C	2.8104	2.8236	0.0132	8197.67	8198.67	1.00	51	51	51.0	1.44	1.44	1.44	86.65	152.3	292.7	500.0	<5	N
																Average	137.6				
																Min	95.8				
																Max	197.3				

Detailed Calculation of 1-Hour TSP Monitoring Result at Station: SR77

Note:No major dust source observed during the monitoring periodData in Bold denotes exceedanece of respective Action LevelData in Bold Underlinedenotes exceedance of respective Limit Level







Appendix G Summary of Event and Action Plan



Event and Action Plan for Air Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
Action level being exceeded by one sampling day	 Identify source; Inform IEC and ER; 	 Check monitoring data submitted by ET; 	1. Notify Contractor.	1. Rectify any unacceptable practice;
Sampling day	 Repeat measurement to confirm finding; 	2. Check Contractor's working method.		2. Amend working methods if appropriate.
	 Increase monitoring frequency to daily. 			
Action level being	1. Identify source;	1. Check monitoring data submitted	1. Confirm receipt of notification of	1. Submit proposals for remedial
exceeded by two or more consecutive	2. Inform IEC and ER;	by ET;	failure in writing;	actions to IEC within 3 working
sampling days	 Repeat measurements to confirm findings; 	 Check Contractor's working method; 	 Notify Contractor; Ensure remedial measures 	days of notification;2. Implement the agreed proposals;
	 Increase monitoring frequency to daily; 	 Discuss with ET and Contractor on possible remedial measures; 	properly implemented.	3. Amend proposal if appropriate.
	 Discuss with IEC and Contractor on remedial actions required; 	 Advise the ER on the effectiveness of the proposed remedial measures; 		
	 If exceedance continues, arrange meeting with IEC and ER; 	 Supervise Implementation of remedial measures. 		
	 If exceedance stops, cease additional monitoring. 			

Event	Action			
	ET Leader	IEC	ER	Contractor
Limit level being exceeded by one sampling day	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm 	 Check monitoring data submitted by ET; Check Contractor's working method; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of netification;
	 finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	properly implemented.	days of notification;3. Implement the agreed proposals;4. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling days	 Notify IEC, ER, Contractor, and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discus amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the exceedance is abated.

Event and Action Plan for Noise

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level	 Notify IEC and the Contractor. Carry out investigation. 	1. Review with analysed results submitted by ET.	1. Confirm receipt of notification of failure in writing.	1. Submit noise mitigation proposals to IEC.
	 Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	 Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	2. Implement noise mitigation proposals.
Limit Level	 Notify IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease 	 Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Water Quality

Event	Action					
	ET Leader	IEC	ER	Contractor		
Action level being exceeded by one sampling day	 Repeat in-situ measurement on next day of exceedance to confirm findings; 		 Confirm receipt of notification of failure in writing; Notify, Contractor 	 Inform the ER & confirm notification of the non-compliance in writing; 		
	2. Identify source(s) of impact;			2. Rectify unacceptable practice;		
	3. Inform IEC, Contractor & ER;			3. Amend working methods if		
	 Check monitoring data, all plant, equipment & contractor's working methods; 			appropriate.		
Action level being exceeded by two or more consecutive sampling days	 Repeat measurement on next day of exceedance to confirm findings; 	 Checking monitoring data submitted by ET & Contractor's working method; 	proposed mitigation measures; 2. Ensure mitigation measures	 Inform the Engineer & confirm notification of the non-compliance in writing; 		
	Identify source(s) of impact;	2. Discuss with ET & Contractor on		2. Rectify unacceptable practice;		
	3. Inform IEC, Contractor, ER & EPD;	3. Review the proposed mitigation	3. Assess the effectiveness of the implemented mitigation	3. Check all plant & equipment & consider changes of working		
	 Check monitoring data, all plant, equipment & Contractor's working methods; 	accordingly;	measures.	 methods; 4. Submit proposal of mitigation measures to ER within 3 working days of notification & discuss with 		
	 Discuss mitigation measures with IEC, ER & Contractor; 	4. Supervise the implementation of mitigation measures.		ET, IEC & ER;		
	 Ensure mitigation measures are implemented; 			5. Implement the agreed mitigation measures.		
	 Increase monitoring to daily until no exceedance of Action level. 					

Event	Action				
	ET Leader	IEC	ER	Contractor	
Limit level being exceeded by one sampling day	 Repeat measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor, ER & EPD; Check monitoring data, all plant, equipment & contractor's working methods; Discuss mitigation measures with IEC, Contractor & ER. 	 Checking monitoring data submitted by ET & Contractor's working method; Discuss with ET & Contractor on the possible mitigation measures; Review the proposed mitigation measures submitted by Contractor & advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Discuss with IEC, ET & Contractor on the proposed mitigation measures; Request Contractor to review the working methods. 	 Inform the ER & confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant & equipment & consider changes of working methods; Submit proposal of mitigation measures to ER within 3 working days of notification & discuss with ET, IEC & ER. 	
Limit level being exceeded by two or more consecutive sampling days	 Repeat measurement on the next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, Contractor, ER & EPD; Check monitoring data, all plant, equipment & Contractor's working methods; Discuss mitigation measures within IEC, Contractor & ER; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. 	 Checking monitoring data submitted by ET & Contractor's working method; Discuss with ET & Contractor on potential remedial actions; Review Contractor's mitigation measures whenever necessary to assure their effectiveness & advise the ER accordingly; Supervise the implementation of mitigation measures. 	review the working methods;	 measures; 4. Resubmit proposals of mitigation measures if problem still not under control; 	



Appendix H Noise Monitoring Results and their Graphical Presentation

Appendix H Noise Monitoring Results and their Graphical Presentation


Noise Monitoring Result at SR77


Date	Weather	Start	End	Measured Noise Level (dB(A))*		Baseline Corrected	Baseline Noise Level	Limit Level	Exceedance	
	Condition	Time	Time	L10(30min)	L90(30min)	Leq(30min)	Level, dB(A)**	(dB(A)), Leq(30min)	dB(A)	(Y / N)
2018-04-04	Sunny	11:15	11:45	92.0	58.0	73.0	-	67.8	75.0	N
2018-04-10	Fine	11:30	12:00	76.5	62.5	71.0	-	67.8	75.0	N
2018-04-16	Cloudy	11:30	12:00	75.5	65.5	68.5	-	67.8	75.0	N
2018-04-26	Cloudy	11:30	12:00	89.5	65.0	74.5	-	67.8	75.0	N
					Average	71.8				
					Minimum	68.5				
					Maximum	74.5				

Remarks

* +3dB(A) Façade effect correction included

** Baseline corrected level is only calculated when measured noise level (Leq) > limit level.







Appendix K Waste Flow Table

Monthly Summary Waste Flow Table

		Actual C	Quantities of In-	ert C&D Materi	als Generated	Monthly		Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock							Paper/			
	Total	and Large		Soil Reused	Soil Reused				cardboard			General
	Quantity	Broken		in the	in other	Soil Disposed			packaging		Chemical	Refuse
Month	Generated	Concrete	Soil	Contract	Projects	as Public Fill	Imported Fill	Metals	(Note 3)	Plastics	Waste	(Note 2)
Unit	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)							
Jan-18	3.089	0.304	2.785	0.060	-	2.725	0.923	-	-	-	-	0.150
Feb-18	2.698	0.256	2.442	0.150	-	2.292	1.144	-	-	-	-	0.095
Mar-18	1.524	0.141	1.383	0.120	-	1.263	0.211	-	-	-	-	0.085
Apr-18	2.880	0.786	2.094	0.360	-	1.734	0.788					0.125
May-18	-		-		-							
Jun-18	-		-									
Sub-Total	10.191	1.487	8.704	0.690	-	8.014	3.066	-	-	-	-	0.455
Jul-18	-		-		-							
Aug-18	-		-		-							
Sep-18	-		-		-							
Oct-18	-		-									
Nov-18	-		-		-							
Dec-18	-		-		-							
Total	10.191	1.487	8.704	0.690	-	8.014	3.066	-	-	-	-	0.455

Note: 1. Assume the density of soil fill is 2 ton/m^3 .

2. Assume the density of rock and broken concrete is 2.5 ton/m^3 .

3. Assume each truck of C&D wastes is $5m^3$.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is $7,850 \text{ kg/m}^3$.

8. Assume the density of plastic is 941 kg/m³.

9. Assume the density of paper is 800 kg/m^3 .



Appendix L Implementation Schedule of Environmental Mitigation Measures (EMIS)



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
Air Quality				
Air Quality during Construction	• Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During Construction	Contractor	✓
	• All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.			\checkmark
	• Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.			Obs.
	 All spraying of materials and surfaces shall avoid excessive water usage. 			\checkmark
	• Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.			✓
	Materials shall be dampened, if necessary, before transportation.			\checkmark
	• Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.			✓
	• Vehicle washing facilities shall be provided to minimise the quantity of material deposited on public roads.			\checkmark
Air Quality during Operation	Not required	N/A	N/A	N/A
Noise				
Noise during Construction	• Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During Construction	Contractor	\checkmark
	 Reduce the number of equipment and their percentage on-time. 			\checkmark
Noise during Operation	Not required	N/A	N/A	N/A
Water Quality			I	
Water Quality during	Road Widening Works, Earthworks and Culvert Extension Works			
Construction	• Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.	During Construction	Contractor	✓



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.			√
	• Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.			×
	• Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system.			✓
	Open stockpiles should be covered with a tarpaulin cover.			✓
	• During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.			✓
	• Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.			✓
	• Fuels should be stored in bunded areas such that spillage can be easily collected.			✓
Water Quality during Operation	Not required	N/A	N/A	N/A
Waste Management				
Waste Management during Construction	General Waste			
	• Transport of wastes off site as soon as possible.	During Construction	Contractor	\checkmark
	Maintenance of accurate waste records.			\checkmark
	• Minimisation of waste generation for disposal (via reduction/recycling/re-use).			\checkmark
	 No on-site burning will be permitted. 			\checkmark
	 Use of re-useable metal hoardings/signboards. 			✓
	Vegetation from site clearance			
	 Segregation of materials to facilitate disposal. 	During Construction	Contractor	✓
	• Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.			✓



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	Demolition Wastes			
	 Segregation of materials to facilitate disposal. 	During Construction	Contractor	✓
	Appropriate stockpile management.			✓
	Excavated Materials			
	• Segregation of materials to facilitate disposal / reuse.	During Construction	Contractor	✓
	Appropriate stockpile management.			✓
	• Re-use of excavated material on or off site (where possible).			✓
	• Special handling and disposal procedures in the event that contaminated materials are excavated.			N/A
	Construction Wastes			
	• Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).	During Construction	Contractor	V
	Appropriate stockpile management.			\checkmark
	• Planning to reduce over ordering and waste generation.			\checkmark
	 Recycling and re-use of materials where possible (e.g. metal, wood from formwork) 			×
	• For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.			*
	Bentonite Slurries			
	• Bentonite slurries should be reused as far as possible.	During Construction	Contractor	N/A
	• Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.			N/A
	Chemical Wastes			
	 Storage within locked, covered and bunded area. 	During Construction	Contractor	✓
	• The storage area shall not be located adjacent to sensitive receivers e.g. drains.			*
	 Minimise waste production and recycle oils/solvents where possible. 			\checkmark



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• A spill response procedure shall be in place and absorption material available for minor spillages.			✓
	 Use appropriate and labelled containers. 			✓
	 Educate site workers on site cleanliness/waste management procedures. 			\checkmark
	 If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. 			✓
	• The chemical wastes shall be collected by a licensed chemical waste collector.			✓
	Municipal Wastes			
	• Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.	During Construction	Contractor	✓
	 Regular, daily collections are required by an approved waste collector. 			✓
Waste Management during Operation	Not required.	N/A	N/A	N/A
Ecology				
Ecology during Construction	Accurate Delineation of Works Area			
	• Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.	During Construction	Contractor	~
	• Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection.			~
	Dust generation			
	There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction:			
	 vehicle washing facilities to be provided at every discernible or designated vehicle exit point; 	During Construction	Contractor	✓



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• all temporary site access roads shall be sprayed with water to suppress dust as necessary;			\checkmark
	• all dusty materials should be sprayed with water immediately prior to any handling; and			\checkmark
	• all debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.			✓
	Surface Run-off			
	In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:			
	 Bund and cover stockpiles to avoid run-off; 	During Construction	Contractor	~
	• Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;			✓
	• All vehicle maintenance to be undertaken within a bunded area; and			~
	• Maximise vegetation retention on-site to maximise absorption (minimise transport).			✓
Ecology during Operation	• To conduct compensatory ecological planting as specified in the latest landscape plans approved by EPD (Clause 2.6 of the Environmental Permit refers).	During Construction and operation	Contractor (during construction) / LCSD* (during operation) (Note: * The division of vegetation planting and maintenance responsibilities shall follow the guidelines stipulated in ETWB TCW No. 2/2004.)	N/A
Landscape and Visual				I
Landscape and Visual during Construction	 Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works 	During Construction	Contractor	✓
	 The tree transplanting and planting works shall be implemented by approved Landscape Contractors 			✓



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	Temporary Works Areas			
	Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.	During Construction	Contractor	×
	Hoarding			
	A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.	During Construction	Contractor	\checkmark
	Top Soils			
	The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.	During Construction	Contractor	N/A
	Protection of Important Landscape Features			
	Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.	During Construction	Contractor	N/A
Landscape and Visual during Operation	Not required.	N/A	N/A	N/A



Appendix N Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



Cumulative Complaint Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C131126	26, November, 2013	Mr. Tony Hung from WWF	Mat Wat River (works sites for box culvert extension)	Suspected unauthorised discharge of water from a construction site to Ma Wat River, Tai Wo Service Road East, Tai Po	It was found that the water leaving the end of the steel pipes was the diverted water from the upstream of the existing box culverts, instead of being discharged from the construction works sites. An EM&A Programme is being undertaken to monitoring the environmental performance of the construction works, and the Contractor has also implemented appropriate mitigation measures to avoid silt-laden runoff discharging from the works sites into the river. The complaint is considered an invalid complaint under this Project.	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C141120	20 November, 2014	EPD	Ng Tung River and Ma Wat River nearby the site of the Liantang/ Heung Yuen Wai BCP Project (Contract Number CV/2012/09)	At Bridge NF426 in Fanling, the whole Ng Tung River showed milky and suspected illegal discharge by nearby factory has undertaken. (粉嶺近天橋編號 NF426 梧桐河整條河 河水呈奶白色懷疑附 近有工廠非法排放污 水)	 Water Supplies Department (WSD) conducted a washout procedure on 20 November 2014 at about 9:30am to flush the newly installed water pipe of diameter of 1400mm which has recently finished disinfection. It is understood that the procedure has lasted for about 1 hour and large amount of freshwater has been discharged into the Ma Wat River through a washout port. Although water was observed seeping from the gantry switch and flew into the works sites, the area is a sump pit and the water was unlikely to run off and entered the river directly. As such, it is anticipated that only freshwater has been discharged into Ma Wat River through the washout port. Both site inspections conducted by the ET before the complaint (19 November 2014), and after the complaint (24 November 2014) did not identify any deficiencies on environmental mitigation measures. Also, there were no rains during the period and the risk of construction site run-off is considered minimal. 	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					The water from the Ma Wat Channel adjoins the Ng Tung River before passing through the complaint location, so other pollution sources may also occur at upstream of Ng Tung River	
					The complaint is considered unlikely due to the construction works of this project.	
C171228	28 December, 2017	1823	Kau Lung Hang and Hong Lok Yuen	Air quality issue nearby Kau Lung Hang and Hong Lok Yuen area. Stockpiling within the Project area was observed to be uncovered, causing dust dispersion within the area. (大埔 九龍坑附近的空氣污 染問題嚴重。吐露港 公路蓮塘口岸隧道工 程經常見到沙泥沒有 覆蓋,導致沙土飛揚 散佈九龍坑,康樂園 一帶,造成極大困擾 與明顯健康風險。要 求立即改善,懲罰相	The Environmental Team (ET) was informed of the complaint through Chun Wo and CEDD via 1823 online- enquiry/ complaint form received on 28 December 2017 at 9:04am. Investigation was triggered in accordance with the procedures as specified in Section 7.3 of the EM&A Manual. A joint investigation by the ET and the IEC was conducted on 28 December 2017. As advised by the Contractor, no construction works were carried out during the public holiday. No exceedance of TSP level at the air monitoring station under this Contract was recorded in the past six months except 8 December 2017.	



Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
			關建築商。附圖是該 區狀況。昨日洗車, 一日已經沙塵滿佈。)	Exceedance on 8 December 2017 was considered not project related as no major excavation works located close to the monitoring location at SR77. Based on the routine environmental site inspection and information provided by the Contractor, it is considered that dust suppression measures have been implemented to minimize dust nuisance arising from the works areas. Nonetheless, the ET and IEC will continue the auditing and reviewing of the Contractor's implementation of mitigation measures during the construction period.	



Meinhardt Infrastructure and Environment Ltd 邁進基建環保工程顧問有限公司

10/F Genesis 33-35 Wong Chuk Hang Road Hong Kong 香港黃竹坑道33-35號 創協坊10樓

Tel 電話: +852 2858 0738 Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk www.meinhardt-china.com www.meinhardtgroup.com