# Civil Engineering and Development Department

# Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O-Lam Tin Tunnel Design and Construction

# Monthly Environmental and Audit Report for 7 – 30 November 2016

(version 1.0)

Approved By

(Dr. Hriscilla Choy, Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

# CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk

# **TABLE OF CONTENTS**

	EXECUTIVE SUMMARY	
	Introduction	
	Environmental Monitoring Works	
	Key Information in the Reporting Month	
1.	INTRODUCTION	
1.		
	Purpose of the Report	
2.	INTRODUCTION	
	Background	
	Project Organizations	6
	Construction Activities undertaken during the Reporting Month	
	Status of Environmental Licences, Notification and Permits	
	Summary of EM&A Requirements	8
3.	AIR QUALITY	9
	Monitoring Requirements	9
	Monitoring Locations	9
	Monitoring Equipment	
	Monitoring Parameters and Frequency	
	Monitoring Methodology	
	Results and Observations	12
4.	NOISE	14
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipments	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	
5.	WATER QUALITY	17
	Monitoring Requirements	17
	Monitoring Locations	
	Monitoring Equipments	
	Monitoring Parameters and Frequency	
	Monitoring Methodology	
	Laboratory Analytical Methods	
	Decontamination Procedures	
	Sampling Management and Supervision	
	Results and Observations	
	Groundwater Level Monitoring (Piezometer Monitoring)	
6.	ECOLOGY	23
	Post-Translocation Coral Monitoring	23
7.	MONITORING ON CULTURAL HERITAGE	
8.	LANDSCAPE AND VISUAL IMPACT REQUIREMENTS	25

9.	LAND	OFILL GAS MONITORING	26		
	Monito	oring Requirement	26		
		oring Parameters, Locations and Frequency			
		s and Observations			
10.	ENVII	RONMENTAL AUDIT	27		
	Site Au	ıdits	27		
	Implem	nentation Status of Environmental Mitigation Measures	27		
11.	WAST	TE MANAGEMENT	29		
12.	ENVII	RONMENTAL NON-CONFORMANCE	30		
	Summa	ary of Exceedances	30		
		ary of Environmental Non-Compliance			
		ary of Environmental Complaint			
		ary of Environmental Summon and Successful Prosecution			
13	FUTU	RE KEY ISSUES	31		
10.					
		sues for the Coming Month			
		oring Schedule for the Next Month			
14.	CONC	CLUSIONS AND RECOMMENDATIONS	32		
	Conclusions				
	Recom	mendations	33		
LIS	T OF T	CABLES			
Tab	le I	Non-compliance Recorded for the Project in the Reporting Month			
Tab	le II	Summary Table for Key Information in the Reporting Month			
	le 2.1	Key Project Contacts			
	le 2.2	Summary Table for Major Site Activities in the Reporting Month			
Tab	le 2.3	Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures	al		
Tah	le 2.4	Summary of the Status of Environmental Licences, Notification and Permits	!		
	le 3.1	Locations for Air Quality Monitoring	,		
	le 3.2	Air Quality Monitoring Equipment			
	le 3.3	Impact Dust Monitoring Parameters, Frequency and Duration			
Tab	le 3.4	Major Dust Source during Air Quality Monitoring			
Tab	le 4.1	Noise Monitoring Stations			
Tab	le 4.2	Noise Monitoring Equipment			
Tab	le 4.3	Noise Monitoring Parameters, Frequency and Duration			
	le 4.4	Major Noise Source during Noise Monitoring			
	le 4.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations			
	le 5.1	Groundwater Quality Monitoring Stations			
	le 5.2	Marine Water Quality Monitoring Stations			
	le 5.3	Water Quality Monitoring Parameters and Frequency			
	le 5.4	Methods for Laboratory Analysis for Water Samples			
	le 5.5	Summary of Groundwater Quality Monitoring Results			
Tab	le 9.1	Parameters, Locations and Frequency of Landfill Gas Monitoring proposed in EM&A Manual	n the		
Tah	le 10.1	Observations and Recommendations of Site Audit			
	le 13.1	Summary Table for Site Activities in the next Reporting Period			

# LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Groundwater Quality Monitoring Stations
Figure 5	Locations of Marine Water Quality Monitoring Stations
LIST OF AP	PPENDICES
Appendix A	Action and Limit Levels
Appendix B	Copies of Calibration Certificates
Appendix C	Weather Information
Appendix D	Environmental Monitoring Schedules
Appendix E	1-hour TSP Monitoring Results, Graphical Presentations
Appendix F	24-hour TSP Monitoring Results, Graphical Presentations
Appendix G	Noise Monitoring Results and Graphical Presentations
Appendix H	Groundwater Quality Monitoring Results, Graphical Presentations and Laboratory
	Testing Reports
Appendix J	Quality Control Reports for Laboratory Analysis
Appendix K	Summary of Exceedance
Appendix L	Site Audit Summary
Appendix M	Event and Action Plans
Appendix N	Implementation Schedule And Recommended Mitigation Measures
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of
- <b>-</b>	Successful Prosecution

Appendix P Waste Generation in the Reporting Month
Appendix Q Tentative Construction Programme

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 1<sup>st</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O Lam Tin Tunnel Design and Construction" (hereinafter called "the Project"). This report documents the findings of EM&A Works conducted in 7 30 November 2016.
- 2. During the reporting month, the following works contracts were undertaken:
  - Contract No. NE/2015/01 Tseung Kwan O Lam Tin Tunnel Main Tunnel and Associated Works; and
  - Contract No. NE/2015/02 Tseung Kwan O Lam Tin Tunnel Road P2 and Associated Works.

# **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record for the Project in the Reporting Month

Parameter	No. of 1	Action Taken	
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A
Groundwater	1	1	N/A (Refer to Part 8, Executive Summary)

1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise

7. All noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Water Quality

- 8. Groundwater monitoring was conducted as scheduled in the reporting month. One Action/Limit Level exceedance was recorded. The exceedance is considered to be non-Project related.
- 9. Marine Water Quality Monitoring has not commenced in the reporting period as marine construction for Tsueng Kwan O Lam Tin Tunnel reclamation has not commenced.
- 10. Construction phase daily piezometer monitoring was not carried out in this reporting period as there is no tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan.

Ecological Monitoring

11. Post-translocation coral monitoring survey shall be conducted once every 3 months for a period of 12 months after completion of coral translocation. The survey is scheduled in February 2017 tentatively.

Monitoring on Cultural Heritage

12. Monitoring of vibration impacts at Cha Kwo Ling Tin Hau Temple has not commenced in the reporting period as there is no construction works less than 100m from the temple.

Landscape and Visual Monitoring and Audit

13. The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 10.

Landfill Gas Monitoring

14. Monitoring of landfill gases has not commenced as no excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces were carried out by the Contractor in the reporting period.

Environmental Site Inspection

15. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. The representative of the IEC joined the site inspection on 16 November 2016. Details of the audit findings and implementation status are presented in Section 10.

Waste Management

16. Wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Details of waste management data is presented in Section 11 and **Appendix P**.

# **Key Information in the Reporting Month**

17. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

# **Future Key Issues**

- 18. The future key environmental issues in the coming month include:
  - Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Noisy construction activity such as rock-breaking activities and piling works;
  - Runoff from exposed slope or site area;
  - Wastewater and runoff discharge from site;
  - Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
  - Set up and implementation of temporary drainage system for the surface runoff;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation and storage of general and construction waste on site; and
  - Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

Monthly EM&A Report for 7 – 30 November 2016

#### 1. INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) as the Environmental Team (ET) to undertake environmental monitoring and auditing services for the Works Contracts involved in the implementation of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) project to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permit (EP), Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the TKO-LTT project and other relevant statutory requirements. This is the 1<sup>st</sup> Monthly EM&A report summarizing the EM&A works for the Project in 7 – 30 November 2016.

#### **Purpose of the Report**

1.2 This is the 1<sup>st</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 7 – 30 November 2016. The commencement date of construction of this Project is 7 November 2016.

#### **Structure of the Report**

- 1.3 The structure of the report is as follows:
  - Section 1: **Introduction** purpose and structure of the report.
  - Section 2: **Contract Information** summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.
  - Section 3: **Air Quality Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 4: **Noise Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 5: Water Quality Monitoring summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 6: **Ecological Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 7: **Monitoring on Cultural Heritage** –summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.
  - Section 8: Landscape and Visual Monitoring Requirements summarises the requirements of landscape and visual monitoring

- Section 9: Landfill Gas Monitoring summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, monitoring results and Limit Levels and Action Plan
- Section 10: **Environmental Site Inspection** summarises the audit findings of the weekly site inspections undertaken within the reporting month.
- Section 11: **Waste Management** summarises the waste management data in the reporting month.
- Section 12: **Environmental Non-conformance** summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.
- Section 13: **Future Key Issues** summarises the impact forecast and monitoring schedule for the next three months.
- Section 14: Conclusions and Recommendation

# Monthly EM&A Report for 7 – 30 November 2016

# 2. INTRODUCTION

#### **Background**

- 2.1 In 2002, Civil Engineering and Development Department (CEDD) commissioned an integrated planning and engineering study under Agreement No. CE 87/2001 (CE) "Further Development of Tseung Kwan O Feasibility Study" (the "TKO Study") to formulate a comprehensive plan for further development of TKO New Town. It recommended to further develop TKO to house a total population of 450,000 besides the district's continuous commercial and industrial developments.
- 2.2 At present, the Tseung Kwan O Tunnel is the main connection between Tseung Kwan O (TKO) and other areas in the territory. To cope with the anticipated transport need, the TKO Study recommended the provision of Tseung Kwan O Lam Tin Tunnel (TKO-LTT) (hereinafter referred to as "the Project") and Cross Bay Link (CBL) to meet the long-term traffic demand between TKO and the external areas. The site layout plan for the Project is shown in **Figure 1**.
- 2.3 The Environmental Impact Assessment (EIA) Report for the TKO-LTT project was approved under the Environmental Impact Assessment Ordinance (EIAO) in July 2013. The corresponding Environmental Permit (EP) was issued in August 2013 (EP no.: EP-458/2013). The "Environmental Review Report for Variations of Environmental Permit" (ERR) was submitted to EPD in December 2015 to demonstrate that no unacceptable impacts would be resulted from the proposed alternative design in seawall foundation for Road P2 reclamation. Subsequently, variation to the EP was applied and the latest EP (EP no.: EP-458/2013/B) was issued by the Director of Environmental Protection (DEP) in December 2015.

#### **Project Organizations**

- 2.4 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD)
  - The Engineer and the Engineer's Representative (ER) AECOM
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
  - Independent Environmental Checker (IEC) ANewR Consulting Limited (ANewR)
- 2.5 The key contacts of the Project are shown in **Table 2.1**.

Table 2.1 Key Project Contacts

Party	Role	Contact Person	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Chiang Nin Tat, Eric	2301 1384	2739 0076
AECOM	Engineer's Representative	Mr. KY Chan	3922 9000	2759 1698
Cinotech	Environmental	Dr. Priscilla Choy	2151 2089	3107 1388
Cinotecn	Team	Ms. Ivy Tam	2151 2090	3107 1388

ANewR Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
---	-------------	-----------	-----------

# Construction Activities undertaken during the Reporting Month

2.6 The major site activities undertaken in the reporting month included:

Table 2.2 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Project Title	Site Activities
NE/2015/01	Tseung Kwan O - Lam Tin Tunnel - Main Tunnel and Associated Works	
NE/2015/02		<ol> <li>Piling works at Portion VIII.</li> <li>Construction of DSD Transformer Room at Portion I.</li> <li>Site hoarding erection works.</li> </ol>

2.7 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 2.3**.

Table 2.3 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Environmental Protection/whitigation wicasures					
Construction Works	Major Environmental Impact	Control Measures			
As mentioned in Table 2.2	Noise, dust impact, water quality and waste generation	<ul> <li>Sufficient watering of the works site with active dust emitting activities</li> <li>Properly cover the stockpiles</li> <li>On-site waste sorting and implementation of trip ticket system</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge</li> <li>Use of quiet plant and well-maintained construction plant</li> <li>Provide movable noise barrier</li> </ul>			

# Status of Environmental Licences, Notification and Permits

2.8 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.4**.

Table 2.4 Summary of the Status of Environmental Licences, Notification and Permits

Contract No.	Damit / Licanga No	Valid Period		Status	
Contract No.	Permit / License No.	From	То	Status	
Environmental Permit (EP)					
N/A	EP-458/2013/B	31/12/2015	N/A	Valid	
Notification pursuant to Air Pollution Control (Construction Dust) Regulation					

Cantua et No	D 4/11 N	Valid	<b>S</b> 4.4		
Contract No.	Permit / License No.	From	To	Status	
NE/2015/01	EPD Ref no.: 405305	21/07/2016	N/A	Valid	
NE/2015/01	EPD Ref no.: 405582	28/07/2016	N/A	Valid	
NE/2015/02	EPD Ref no.: 406100	12/08/2016	N/A	Valid	
Billing Accoun	t for Construction Waste Dispo	sal			
NE/2015/01	Account No. 7025431	11/07/2016	N/A	Valid	
NE/2015/02	Account No. 7025654	16/08/2016	N/A	Valid	
Registration of	Chemical Waste Producer				
NE/2015/01	Waste Producer No. 5218-290-L2881-02	22/08/2016	N/A	Valid	
NE/2015/01	Waste Producer No. 5213-833-L2532-03	22/08/2016	N/A	Valid	
NE/2015/02	Waste Producer No. 5213-838-C4094-01	19/08/2016	N/A	Valid	
<b>Effluent Discha</b>	arge License under Water Pollu	tion Control Ord	inance		
NE/2015/01	WT00025806-2016	22/11/2016	30/11/2021	Valid	
NE/2015/01	WT00026212-2016	25/11/2016	30/11/2021	Valid	
Construction Noise Permit (CNP)					
NE/2015/01	GW-RE0976-16	08/10/2016	20/03/2017	Valid	
NE/2015/02	GW-RE0988-16	11/10/2016	04/04/2017	Valid	

# **Summary of EM&A Requirements**

- 2.9 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the Project EIA Report.
- 2.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 10 of this report.
- 2.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project in 7 30 November 2016.

# 3. AIR QUALITY

# **Monitoring Requirements**

3.1 According to EM&A Manual of the Project, 1-hour and 24-hour TSP monitoring are required to monitor the air quality. For regular impact monitoring, a sampling frequency of at least once in every six days shall be undertaken at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix** A shows the established Action/Limit Levels for the environmental monitoring works.

# **Monitoring Locations**

3.2 Six designated monitoring stations were selected for air quality monitoring programme. **Table 3.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

**Table 3.1** Locations for Air Quality Monitoring

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 <sup>(1)</sup>	Sitting-out Area at Cha Kwo Ling Village	Ground Level
$AM4(A)^{(2)}(*)$	Cha Kwo Ling Public Cargo Working Area Administrative Office	Rooftop (3/F)
AM5(A) <sup>(*)</sup>	Tseung Kwan O DSD Desilting Compound	Ground Level
AM6(A) (*)	Park Central, L1/F Open Space Area	1/F

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

## **Monitoring Equipment**

- 3.3 High Volume Samplers (HVS) were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined periodically by HVS to check the validity and accuracy of the results measured by direct reading method.
- 3.4 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is recalibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**.
- 3.5 **Table 3.2** summarizes the equipment to be used in the baseline air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

<sup>(\*)</sup> Air quality monitoring at designated station AM4(24-hr TSP), AM5 and AM6 was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only), AM5(A) and AM6(A) respectively.

Table 3.2 Air Quality Monitoring Equipment

	8 1 1	
Equipment Model and Make		Quantity
Calibrator	TISCH Model: TE-5025A	
1-hour TSP Dust Meter	Sibata Model No.: LD-3 / LD-3B	3
1-nour 1SP Dust Meter	Handheld Particle Counter Hal-HPC300	4
IIVC Camples	TISCH Model: TE-5170	1
HVS Sampler	GMW Model: GS2310	5
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1

# **Monitoring Parameters and Frequency**

3.6 **Table 3.3** summarizes the monitoring parameters, monitoring period and frequencies of baseline air quality monitoring.

Table 3.3 Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Period	Frequency
AM1, AM2, AM3, AM4, AM5(A) and AM6(A)	1-hour TSP	0700 – 1900 hrs	3 times per day
AM1, AM2, AM3, AM4(A), AM5(A) and AM6(A)	24-hour TSP	24 hours	Daily

# **Monitoring Methodology**

#### 1-hour TSP Monitoring

# Measuring Procedures

3.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

# (Model LD3 / LD3B)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

# (Equipment: Hal Technology; Model no. Hal-HPC300)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling

inlet has been released.

- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 3.8 The following maintenance/calibration is required for the direct dust meters:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

# 24-hour TSP Monitoring

#### Instrumentation

- 3.9 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 3.10 The positioning of the HVS samplers are as follows:
  - a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
  - no two samplers shall be placed less than 2 meter apart
  - the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
  - a minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
  - a minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
  - no furnace or incinerator flue is nearby;
  - airflow around the sampler is unrestricted;
  - the sampler is more than 20 metres from the dripline;
  - any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
  - permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
  - a secured supply of electricity is needed to operate the samplers.

# Operating/analytical procedures for the operation of HVS

3.11 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the

manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- 3.12 For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3μm diameter were used.
- 3.13 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.14 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 3.15 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.16 The shelter lid was closed and secured with the aluminum strip.
- 3.17 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.18 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time will be also recorded.
- 3.19 Before weighing, all filters was equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

# Maintenance/Calibration

- 3.20 The following maintenance/calibration is required for the HVS:
  - The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking will be made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers will be calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

# **Results and Observations**

- 3.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

- 3.23 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop of Yau Lai Estate Bik Lai House (41/F). The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 3.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **Appendix F** respectively.
- 3.25 The summary of exceedance record in reporting month is shown in **Appendix K**. No exceedance was recorded for the air quality monitoring.
- 3.26 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 3.4 Major Dust Source during Air Quality Monitoring

Station State of the state of t	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road
AM2 – Sai Tso Wan Recreation Ground	N/A
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office	Road Traffic at Cha Kwo Ling Road
AM5(A) - Tseung Kwan O DSD Desilting Compound	Vehicle Movement within the Desilting Compound
AM6(A) - Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road

#### 4. NOISE

# **Monitoring Requirements**

4.1 According to EM&A Manual of the Project, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

# **Monitoring Locations**

4.2 Noise monitoring was conducted at 8 designated monitoring stations (CM1, CM2, CM3, CM4, CM5, CM6(A), CM7(A), CM8(A)) in the reporting period. **Table 4.1** and **Figure 3** show the locations of these stations.

**Table 4.1 Noise Monitoring Stations** 

Monitoring Stations	Locations	<b>Location of Measurement</b>
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)
CM6(A)*	Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores	Ground Level
CM7(A)*	Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores	Ground Level
CM8(A)*	Park Central, L1/F Open Space Area	1/F

Remarks: \* Noise monitoring at designated station CM6, CM7 & CM8 was rejected by the premise owners. Therefore, baseline and impact noise monitoring works were carried out at alternative noise monitoring stations CM6(A), CM7(A) and CM8(A) respectively.

#### **Monitoring Equipments**

4.3 Integrating Sound Level Meter was used for impact noise monitoring. The meters are Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L<sub>eq</sub>) and percentile sound pressure level (L<sub>x</sub>) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 4.2** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix B**.

Table 4.2 Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Sound Level Meter	SVAN 955 / 957	5
Calibrator	SV30A	4

4.4 **Table 4.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

**Table 4.3 Frequency and Parameters of Noise Monitoring** 

Monitoring Stations	Parameter	Period	Frequency	Measurement
M1				Façade
M2	$L_{10}(30 \text{ min.})$			Façade
M3	dB(A)			Façade
M4	$L_{90}(30 \text{ min.})$	0700-1900 hrs on	Once per	Façade
M5	dB(A)	normal weekdays	week	Façade
M6(A)	$L_{eq}(30 \text{ min.})$			Free Field
M7(A)	dB(A)			Free Field
M8(A)				Façade

# Monitoring Methodology and QA/QC Procedure

- 4.5 The monitoring procedures are as follows:
  - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
  - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
  - The battery condition was checked to ensure the correct functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time was set as follows:

frequency weighting : Atime weighting : Fast

- measurement time : 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement will be more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  was recorded. In addition, noise sources was recorded on a standard record sheet.
- Noise monitoring will be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring was provided to ensure sufficient data would be obtained.

#### Maintenance and Calibration

- 4.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 4.7 The sound level meter and calibrator was checked and calibrated at yearly intervals.
- 4.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 4.9 All noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 4.11 The summary of exceedance record in the reporting month is shown in **Appendix K**.
- 4.12 The major noise source identified at the designated noise monitoring stations are shown in **Table 4.4**.

**Table 4.4 Major Noise Source during Noise Monitoring** 

Monitoring Stations	Locations	Major Noise Source
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM4	Tin Hau Temple, Cha Kwo Ling	Road Traffic at Cha Kwo Ling Road
CM5	CCC Kei Faat Primary School, Yau Tong	Road Traffic at Yau Tong Road
CM6(A)	Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores	Road Traffic at O King Road near Ocean Shores
CM7(A)	Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores	Road Traffic at Tong Yin Street
CM8(A)	Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road

4.13 All the Corrected Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured  $L_{eq}$  – Baseline  $L_{eq}$  = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 4.5**.

**Table 4.5** Baseline Noise Level and Noise Limit Level for Monitoring Stations

Station	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	75
CM4	62.0	
CM5	68.2	70*
CM6(A)	61.9	
CM7(A)	58.3	75
CM8(A)	69.1	

<sup>(\*)</sup> Noise Limit Level is 65 dB(A) during school examination periods.

# 5. WATER QUALITY

# **Monitoring Requirements**

# **Groundwater Quality**

5.1 Groundwater quality monitoring shall be conducted as identified in the EIA report (locations refer to Figure 4, Stream 1 to 3). Groundwater quality monitoring was not conducted at the other identified monitoring station in the EIA Report, Stream 4, as it was found to be not accessible due to safety reason. According to the EM&A Manual, dissolved oxygen (DO), pH, temperature, turbidity, suspended solids (SS), 5-day biochemical oxygen demand (BOD<sub>5</sub>), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate are the parameters for the monitoring. **Appendix A** shows the established Action and Limit Levels.

# Marine Water Quality

5.2 Marine Water Quality Monitoring shall be conducted during marine construction for Tsueng Kwan O - Lam Tin Tunnel reclamation, which has not commenced in this reporting period.

# Groundwater Level Monitoring (Piezometer Monitoring)

5.3 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. The monitoring has not commenced in this reporting period.

# **Monitoring Locations**

# **Groundwater Quality**

5.4 Stream 1 – Stream 3 is designated for the groundwater quality monitoring according to EM&A Manual. The locations are also summarized in **Table 5.1** and shown on **Figure 4**.

**Table 5.1 Groundwater Quality Monitoring Stations** 

Monitoring Streams	Descriptions	Sampling Location
Stream 1	Stream running between the Kwong Tin Estate and Lei Yue Mun Road	1 sampling location for
Stream 2	Stream on western coast of Chiu Keng Wan	each stream
Stream 3	Stream on western coast of Chiu Keng Wan	

#### Marine Water Quality

5.5 A total of twelve monitoring stations are designated for the baseline water quality monitoring program according to EM&A Manual. The locations are also summarized in **Table 5.2** and shown on **Figure 5**.

**Table 5.2 Marine Water Quality Monitoring Stations** 

Monitoring Descriptions		Coordinates	
Stations	Descriptions	Easting	Northing
M1	Junk Bay Coral Site – Junk Bay near Chiu Keng Wan	844255	817565

M2	Junk Bay Coral Site – Junk Bay	844076	817087
M3	Junk Bay Coral Site – Junk Island	844491	817890
M4	Junk Bay Coral Site -Chiu Keng Wan	843209	816416
M5	Junk Bay Coral Site – Fat Tong Chau	845463	815769
M6	Tseung Kwan O Salt Water Intake	845512	817442
C1	Control Station – Southeast	844696	814773
C2	Control Station – Northwest	842873	816014
G1	Gradient Station	844418	817560
G2	Gradient Station	844290	817384
G3	Gradient Station	844488	817735
G4	Gradient Station	844967	817551

# **Monitoring Equipments**

5.6 For in-situ monitoring, a multi-parameter meter (Aquaread AP-2000-D) was used to measure DO, DO saturation, pH, turbidity and temperature. A sampler was used to collect water samples for laboratory analysis of SS, BOD5, TOC, Total Nitrogen, Ammonia-N and Total Phosphate.

# Dissolved Oxygen (DO) and Temperature Measuring Equipment

- 5.7 The instrument for measuring dissolved oxygen and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use DC power source. It was capable of measuring:
  - a dissolved oxygen level in the range of 0-20 mg/L and 0-200% saturation; and
  - a temperature of 0-45 degree Celsius.
- 5.8 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 5.9 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.10 Salinity compensation was built-in in the DO equipment.

#### **Turbidity**

5.11 Turbidity was measured in situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not be less than 25m in length.

#### <u>pH</u>

The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

# Water Depth Detector

5.13 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

# Water Sampler

5.14 Water samples collected for laboratory analysis were stored in high density polythene bottles sample containers, with appropriate preservatives added. All sampling bottles were labeled (waterproof) with the sampling date and time, sample lot number and sampling location reference number to avoid mishandling.

## Sample Container and Storage

5.15 Following collection, water samples for laboratory analysis were stored in high density polythene bottles, with preservative appropriately added where necessary. They will be packed in ice (cooled to 4°C without being frozen), delivered to the laboratory and analysed as soon as possible.

# Calibration of In Situ Instruments

- 5.16 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring.
- 5.17 For the on-site calibration of field equipment, the BS 1427:1993, "Guide to Field and on-site test methods for the analysis of waters" was observed.
- 5.18 Before each round of monitoring, a zero check in distilled water was performed with the turbidity probe of Aquaread AP-2000-D. The probe was then be calibrated with a solution of known NTU.
- 5.19 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment was also being made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 5.20 **Table 5.2** summarizes the equipment used in the water quality monitoring program. Copies of the calibration certificates of the equipment are shown in **Appendix B**.

**Table 5.2** Water Quality Monitoring Equipment

Equipment	Model and Make	Qty.
Water Sampler	Kahlsico Water-Bottle Model 135DW 150	1
Multi-parameter Water Quality System	Aquaread AP-2000-D	1

# **Monitoring Parameters and Frequency**

5.21 **Table 5.3** summarizes the monitoring parameters, monitoring period and frequencies of the water quality monitoring in the reporting period.

Table 5.3 Water Quality Monitoring Parameters and Frequency

Monitoring Stations	Parameters, unit	Depth	Frequency
Groundwater	· Quality		
Stream 1- Stream 3	<ul> <li>DO, mg/L</li> <li>DO Saturation, %</li> <li>pH</li> <li>Water Temperature (°C)</li> <li>Turbidity, NTU</li> <li>SS, mg/L</li> <li>BOD<sub>5</sub>, mg O<sub>2</sub>/L</li> <li>TOC, mg-TOC/L</li> <li>Total Nitrogen, mg/L</li> <li>Ammonia-N, mg NH<sub>3</sub>-N/L</li> <li>Total Phosphate, mg-P/L</li> </ul>	Mid-depth	Biweekly  (When the tunnel construction works are found within 50m of the location, weekly.)

#### **Monitoring Methodology**

- 5.22 Multi-parameter meter (Aquaread AP-2000-D) was used to measure Dissolved oxygen (DO) concentration, DO saturation (DO %), pH, temperature and turbidity.
- 5.23 At each monitoring location, two consecutive measurements was taken for water samples being collected on site. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.
- 5.24 For SS, BOD<sub>5</sub>, TOC, Total Nitrogen, Ammonia-N and Total Phosphate, measurement and grab samples of surface water was collected. Water samples of about adequate volume was collected and stored in high density polythene bottles. Following collection, water samples was stored in high density polythene bottles. Preservation H<sub>2</sub>SO<sub>4</sub> was appropriately added for water samples for TOC, Total Nitrogen, Ammonia-N and Total Phosphate testing. Water samples was packed in ice and cooled to 4°C (without being frozen), delivered to the HOKLAS accredited laboratory, Wellab Limited and analyzed.

# **Laboratory Analytical Methods**

5.25 The testing of all parameters were conducted by Wellab Ltd. (HOKLAS Registration No.083) and comprehensive quality assurance and control procedures in place in order to ensure quality and consistency in results. The testing method and limit of reporting are provided in **Table 5.4**.

Table 5.4 Methods for Laboratory Analysis for Water Samples

Parameters (Unit)	Proposed Method	Reporting Limit	Detection Limit
SS (mg/L)	APHA 2540 D	$0.5$ mg/L $^{(1)}$	0.5 mg/L
$BOD_5 (mg O_2/L)$	APHA 19ed 5210B	2 mg O <sub>2</sub> /L	
TOC (mg-TOC/L)	In-house method SOP020 (Wet Oxidation)	1 mg-TOC/L	
Total Nitrogen (mg/L)	In-house method SOP063 (FIA)	0.6 mg/L	

Monthly EM&A Report for 7 – 30 November	r 2010	5
		_

Ammonia-N (mg NH <sub>3</sub> -N/L)	In-house method SOP057 (FIA)	$0.05 \text{ mg NH}_3$ - $N/L$	
Total Phosphorus (mg-P/L) <sup>(2)</sup>	In-house method SOP055 (FIA)	0.05 mg-P/L	

#### Note:

- 1) Limit of Reporting is reported as Detection Limit for non-HOKLAS report.
- 2) Parameter Total Phosphorus represents the laboratory testing for total phosphate content in water which is the sum of all three forms of phosphates in water.

# **QA/QC** Requirements

# **Decontamination Procedures**

5.26 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

# Sampling Management and Supervision

- 5.27 Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.28 QA/QC procedures as attached in **Appendix J** are available for the parameters analyzed in the HOKLAS-accredited laboratory, WELLAB Ltd.

#### **Results and Observations**

5.29 All groundwater quality monitoring was conducted as scheduled in the reporting month. Summary of groundwater quality monitoring results are shown in **Table 5.5**. Groundwater monitoring results, graphical presentations and laboratory testing reports are shown in **Appendix H**.

Table 5.5 Summary of Groundwater Quality Monitoring Results

Date	Parameters (unit)	pН	Dissolved Oxygen (mg/L)	Turbidity (NTU)	SS (mg/L)	BOD <sub>5</sub> (mg O <sub>2</sub> /L)	TOC (mg- TOC/L)	Total Nitrogen (mg/L)	NH <sub>3</sub> -N (mg NH <sub>3</sub> - N/L)	Total Phosphorus (mg-P/L)
15	Stream 1	6.9	8.1	1.9	0.8	<2	3	<0.6	< 0.05	<0.05
15 Nov 2016	Stream 2	7.0	8.0	2.1	1.3	<2	4	<u>2.0</u>	< 0.05	<0.05
2010	Stream 3	6.5	7.7	1.9	2.1	<2	3	1.4	< 0.05	< 0.05

Note:

**Bold Italic** means Action Level exceedance

Bold Italic with underline means Limit Level exceedance

5.30 One Action/Limit Level exceedance in Total Nitrogen at monitoring location Stream 2 was recorded in the reporting period. According to the information provided by the Contractor, no tunnel boring or tunnel construction works were carried out in Tseung Kwan O side on 15 Nov 2016. Therefore, it is considered that the exceedance is not project-related. The summary of exceedance record in the reporting month is shown in **Appendix K**.

- 5.31 Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.32 Marine Water Quality Monitoring has not commenced in the reporting period as marine construction for Tsueng Kwan O Lam Tin Tunnel reclamation has not commenced.

# **Groundwater Level Monitoring (Piezometer Monitoring)**

- 5.33 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan.
- 5.34 Construction Phase Piezometer Monitoring has not commenced in this reporting period.

# 6. ECOLOGY

# **Post-Translocation Coral Monitoring**

- 6.1 Post-translocation monitoring survey is recommended in the EM&A Manual to audit the success of translocation. Information gathered during each post-translocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.
- 6.2 The post-translocation coral monitoring shall be conducted once every 3 months after completion for a period of 12 months.
- 6.3 The first post-translocation coral monitoring is scheduled to be carried out in February 2017 tentatively.

Monthly EM&A Report for 7 – 30 November 2016

# 7. MONITORING ON CULTURAL HERITAGE

- 7.1 According to the EM&A Manual, monitoring of vibration impacts should be conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple.
- 7.2 Based on the information provided by the Contractor, no construction works are within 100m of the Cha Kwo Ling Tin Hau temple in the reporting period. Therefore, monitoring of vibration impacts has not commenced in the reporting period.

# Monthly EM&A Report for 7 – 30 November 2016

# 8. LANDSCAPE AND VISUAL IMPACT REQUIREMENTS

- 8.1 Landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 8.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures. The summaries of site audits are attached in **Appendix L**.
- 8.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.

#### 9. LANDFILL GAS MONITORING

# **Monitoring Requirement**

9.1 In accordance with the EM&A Manual, monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. This Section reports the results of landfill gas measurements performed by the Contractor. **Appendix A** shows the Limit Levels for the monitoring works.

# Monitoring Parameters, Locations and Frequency

- 9.2 The proposed parameters for Landfill gas monitoring include Percentage of Combustible Gas (Methane), Carbon dioxide and Oxygen.
- 9.3 The monitoring is proposed to be carried out at least daily before starting the work of the day in the following locations:

Table 9.1 Parameters, Locations and Frequency of Landfill Gas Monitoring proposed in the EM&A Manual

Phase	Monitoring Location	Monitoring Frequency	Monitoring Parameters
Construction		At least daily before starting the work of the day	

#### **Results and Observations**

9.4 No excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces were carried out by the Contractor in the reporting period. Therefore, monitoring of landfill gases has not commenced in the reporting period.

#### 10. ENVIRONMENTAL AUDIT

#### **Site Audits**

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix L**.
- 10.2 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting month as shown in below:
  - Contract No. NE/2015/01: 9, 16, 23 and 30 November 2016
  - Contract No. NE/2015/02 : 10, 15 and 24 November 2016

Monthly joint site inspection with the representative of IEC was conducted on 16 November 2016.

# **Implementation Status of Environmental Mitigation Measures**

- 10.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Implementation Schedule and Recommended Mitigation Measures is provided in **Appendix N**.
- 10.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 10.1**.

 Table 10.1
 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up				
Contract No. N	<b>Contract No. NE/2015/01</b>						
	9 Nov 2016	Reminder: To provide an earth bund or concrete bund to direct rainwater into U-channel instead of flowing into site area.	The observation was observed to be improved/rectified by the Contractor during the audit session on 16 November 2016.				
	9 Nov 2016	Reminder: To set up proper site drainage system for future wastewater treatment on site before construction activities.	The observation was observed to be improved/rectified by the Contractor during the audit session on 16 November 2016.				
	16 Nov 2016   covered properly. T	Reminder: Exposed slope in TKO was not covered properly. The contractor is reminded to cover by tarpaulin sheet properly.	The observation was observed to be improved/rectified by the Contractor during the audit session on 23 November 2016.				
Water Quality	23 Nov 2016	Observation: Accumulated sediment in the drainage system should be cleared to maintain the discharge water quality (Tseung Kwan O).	The observation was observed to be improved/rectified by the Contractor during the audit session on 30 November 2016.				
	23 Nov 2016 bu ne 30 Nov 2016 to	Observation: Stockpile should be covered and bunded to avoid generating muddy runoff near the drainage channel (Cha Kwo Ling).	The observation was observed to be improved/rectified by the Contractor during the audit session on 30 November 2016.				
		Reminder: To provide earth bund or sand bag to open stockpile to avoid muddy runoff from the Stockpile Storage Area in Cha Kwo Ling.	Follow up action will be reported in next reporting month.				
	30 Nov 2016	Reminder: Exposed slope should be properly covered by impervious materials in TKO after construction work each day.	Follow up action will be reported in next reporting month.				

Design and Construction Monthly EM&A Report for 7 – 30 November 2016

Parameters	Date	Observations and Recommendations	Follow-up	
Noise				
Landscape and Visual	30 Nov 2016	Reminder: To set up proper tree protection zones in Cha Kwo Ling which should enclose the tree crowns.	Follow up action will be reported in next reporting month.	
	16 Nov 2016	Observation: Haul road at Cha Kwo Ling portion was dry. The contractor is reminded to provide water spray to prevent dust generation.	The observation was observed to be improved/rectified by the Contractor during the audit session on 23 November 2016.	
Air Quality	30 Nov 2016	Observation: Dust generation observed in rock breaking works in Cha Kwo Ling. The contractor is reminded to provide water spray to minimize dust generation.	Follow up action will be reported in next reporting month.	
	30 Nov 2016	Reminder: To provide earth bund or sand bag to open stockpile to avoid muddy runoff from the Stockpile Storage Area in Cha Kwo Ling.	Follow up action will be reported in next reporting month.	
Waste / Chemical Management	16 Nov 2016	Reminder: To provide label for waste storage area in Tseung Kwan O.	The observation was observed to be improved/rectified by the Contractor during the audit session on 23 November 2016.	
Permits/ Licenses				
Contract No. N	E/2015/02			
Water Quality	10 Nov 2016	Reminder: To provide bunds at site boundary near public road.	The observation was observed to be improved/rectified by the Contractor during the audit session on 15 November 2016.	
	24 Nov 2016	Reminder: To provide bund for footing of hoarding at site A.	Follow up action will be reported in next reporting month.	
Noise	24 Nov 2016	Reminder: Idling plants at site A should be switched off.	Follow up action will be reported in next reporting month.	
Landscape and Visual				
Air Quality	10 Nov 2016	Reminder: To cover stockpile of dusty material by impervious material after works each day.	The observation was observed to be improved/rectified by the Contractor during the audit session on 15 November 2016.	
An Quanty	15 Nov 2016	Reminder: To clear the tyre mark on paved road near the site entrance.	The observation was observed to be improved/rectified by the Contractor during the audit session on 24 November 2016.	
Waste / Chemical Management				
Permits/ Licenses				

Monthly EM&A Report for 7 – 30 November 2016

#### 11. WASTE MANAGEMENT

- 11.1 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Inert C&D waste includes soil, broken rock, broken concrete and building debris, while non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. Marine sediment shall be expected from excavation and dredging works of this Project.
- 11.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix P**.
- 11.3 The Contractors are advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in the approved EM&A Manual and waste management plans shall be fully implemented. The status of implementation of waste management and reduction measures are summitted in **Appendix N**.

# 12. ENVIRONMENTAL NON-CONFORMANCE

# **Summary of Exceedances**

- 12.1 No exceedance of Action and Limit Levels of air quality monitoring and noise monitoring in the reporting period.
- 12.2 One Action/Limit Level exceedance in ground water quality monitoring was recorded during the reporting period. The exceedance is considered to be non-Project related. The summary of exceedance is provided in **Appendix K**.
- 12.3 Should the monitoring results of the environmental monitoring parameters at any designated monitoring stations indicate that the Action / Limit Levls are exceeded, the actions in accordance with the Event and Action Plans in **Appendix M** be carried out.

# **Summary of Environmental Non-Compliance**

12.4 No environmental non-compliance was recorded in the reporting month.

#### **Summary of Environmental Complaint**

12.5 No environmental complaints were received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix O**. The investigation status and result is also reported in **Appendix O**.

#### **Summary of Environmental Summon and Successful Prosecution**

12.6 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix O**.

#### 13. FUTURE KEY ISSUES

- 13.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 13.2 Major site activities undertaken for the coming two month are summarized in **Table 13.1**:

Table 13.1 Summary Table for Site Activities in the next Reporting Period

Contract No.	<b>Project Title</b>	Site Activities	(December 2016)	
NE/2015/01	Tseung Kwan O - Lam Tin Tunnel - Main Tunnel and Associated Works	Lam Tin Interchange	<ol> <li>Excavation for Tunnel Adit</li> <li>Haul Road Construction</li> <li>Slope Feature no. 11NE-D/C119         <ul> <li>(along LYM Road)</li> </ul> </li> </ol>	
			<ul> <li>4) Pipe Pile Wall – Area 2A</li> <li>5) Site Formation – Area 1G1</li> <li>6) Setup Conveyor System</li> </ul>	
		Main Tunnel	Tunnel Team Mobilization     Works	
		TKO	1) Haul Road Construction	
		Interchange	<ul><li>2) Temporary Barging Facilities</li><li>3) BMCPC Bridge Temporary Diversion</li></ul>	
NE/2015/02	Tseung Kwan O – Lam Tin	1) Predrilling of	of Marine Borehole	
1 (2, 2010, 02	Tunnel – Road P2 and	2) Installation of Silt Curtain and cofferdam		
	Associated Works	3) Construction of DSD Transformation Room		
		including RC, ABWF and E&M works		
		4) Site hoard erection works.		
		5) Pre-drilling	works.	

# **Key Issues for the Coming Month**

- 13.3 Key environmental issues in the coming month include:
  - Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Noisy construction activity such as rock-breaking activities and piling works;
  - Runoff from exposed slope or site area;
  - Wastewater and runoff discharge from site;
  - Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
  - Set up and implementation of temporary drainage system for the surface runoff;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation and storage of general and construction waste on site; and
  - Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

# **Monitoring Schedule for the Next Month**

13.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

#### 14. CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

14.1 This is the 1<sup>st</sup> Environmental Monitoring and Audit (EM&A) Report which presents the EM&A works undertaken during the period from 7 to 30 November 2016 in accordance with EM&A Manual and the requirement under EP.

#### 1-hr TSP Monitoring

14.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

14.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### **Construction Noise Monitoring**

14.4 All noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

# Water Quality Monitoring

14.5 Groundwater Quality monitoring was conducted as scheduled in the reporting month. One Action/Limit Level exceedance was recorded. The exceedance is considered to be non-Project related.

# **Ecological Monitoring**

14.6 First post-translocation coral monitoring survey is scheduled in February 2017 tentatively.

#### Monitoring on Cultural Heritage

14.7 Monitoring of vibration impacts at Cha Kwo Ling Tin Hau Temple has not commenced in the reporting period as there is no construction works less than 100m from the temple.

# Landscape and Visual Monitoring and Audit

14.8 No non-compliance of the landscape and visual impact was recorded in the reporting month.

# Landfill Gas Monitoring

14.9 Monitoring of landfill gases has not commenced as no excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces were carried out by the Contractor in the reporting period.

## **Environmental Site Inspection**

14.10 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. During site inspections in the reporting month, no non-conformance was identified

# Complaint, Prosecution and Notification of Summons

14.11 No environmental complaint, no successful prosecution or notification of summons were received during the reporting period.

### Recommendations

14.12 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting month. According to environmental audits performed, the following recommendations were made:

## Air Quality Impact

- To implement dust suppression measures such as water spray on all haul roads, stockpiles, dry surfaces, excavation and rock breaking works.
- To cover stockpile of dusty material by impervious material
- To clear the tyre mark on paved road near the site entrance to avoid dust generation

#### Construction Noise

• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.

### Water Quality Impact

- To prevent any surface runoff discharge into any stream course or the waters in vicnity.
- To review and implement temporary drainage system.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks or those accumulated in drainage.
- To provide bund to stockpile storage area on site to avoid leakage of surface runoff.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.


#### Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.
- To provide label to identify waste storage area within site.

## Landscape and Visual

• To protect the existing trees to be retained.


# **FIGURES**



CINOTECH Cinotech Consultants Limited

Site Layout Plan


SCALE	1:15000 @ A4	DATE	NOV 2016	
CHECK	JF	DRAWN	JW	
JOB No.		FIGURE N	0.	REV
	MA16034		1	-





**Cinotech Consultants Limited** 

Air Quality Monitoring Stations

SCALE	1:15000 @ A4	DATE	DEC 2016		
CHECK	JF	DRAWN	JW		
JOB No.		FIGURE N	10.	REV	
	MA16034		2	-	







# APPENDIX A ACTION AND LIMIT LEVELS

## **APPENDIX A – Action and Limit Levels**

## **Air Quality**

## 1-hr TSP

Monitoring Stations	Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	
AM3	Yau Lai Estate Bik Lai House	271	500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	500
AM5(A)	Tseung Kwan O DSD Desilting Compound	273	
AM6(A)	Park Central, L1/F Open Space Area	285	

## 24-hr TSP

Monitoring Stations	Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	500
AM4(A)	Cha Kwo Ling Public Cargo Working Area Administrative Office	210	500
AM5(A)	Tseung Kwan O DSD Desilting Compound	175	
AM6(A)	Park Central, L1/F Open Space Area	165	

## **Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented	75 dB(A) <sup>(1)</sup>
1900-2300 on all days and 0700-2300 on general holidays (including Sundays)	complaint is received from any one of the	60/65/70 dB(A) <sup>(2)(3)</sup>
2300-0700 on all days	monitoring stations	45/50/55 dB(A) <sup>(2)(3)</sup>

<sup>&</sup>lt;sup>1</sup>70 dB(A) for schools and 65 dB(A) for schools during examination period.

<sup>&</sup>lt;sup>2</sup> Acceptable Noise Levels for Area Sensitivity Rating of A/B/C

<sup>3</sup> If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

### **Water Quality**

#### Groundwater

Parameters	Action	Limit
DO in mg L <sup>-1</sup>	7.6	7.5
рН	6.0 - 8.9	6.0 – 9.0
BOD <sub>5</sub> in mg L <sup>-1</sup>	2.0	2.0
TOC in mg L <sup>-1</sup>	4.3	4.9
Total Nitrogen in mg L <sup>-1</sup>	1.7	1.7
Ammonia-N in mg L <sup>-1</sup>	0.05	0.06
Total Phosphate in mg L <sup>-1</sup>	0.05	0.05
SS in mg L <sup>-1</sup>	5.5	6.2
Turbidity in NTU	2.2	2.4

#### Notes:

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, 5-day biochemical oxygen demand (BOD<sub>5</sub>), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

## **Groundwater Level Monitoring**

Drill Hole No.	38568-LDH1	TKO-LBH907
Action Level (mPD)	+74.65	+17.59

## Marine Water Quality

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level		
	Stations G1-G4, M1-M5				
DO::	Depth Average	4.9 mg/L	4.6 mg/L		
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L		
	Station M6				
	Intake Level	5.0 mg/L	<u>4.7 mg/L</u>		
	<b>Stations G1-G</b> 4	4, M1-M5			
Turbidity in NTU (See Note 2 and 4)	Bottom	19.3 NTU or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day		
	Station M6				
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>		
	<b>Stations G1-G</b> 4	1			
	Surface	6.0 mg/L or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day		
	<b>Stations M1-M</b>	<u>5</u>			
SS in mg/L (See Note 2 and 4)	Surface	6.2 mg/L or 120% of upstream control station's SS at the same tide of the same day	7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	<b>Stations G1-G4</b>	4, M1-M5	-		
	Bottom	6.9 mg/L or 120% of upstream control station's SS at the same tide of the same day	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Station M6				
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>		

#### Notes:

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

ent Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction Monthly EM&A Report

# **Ecology**

# Post-translocation Coral Monitoring

Parameter	Action Level Definition	<b>Limit Level Definition</b>	
Mortality	If during Impact Monitoring a 15% increase	If during the Impact Monitoring a 25%	
•	in the percentage of partial mortality on hard	increase in the percentage of partial	
	corals occurs at more than 20% of the tagged	mortality occurs at more than 20% of the	
	coral at any one Impact Monitoring Site that	tagged coral at any one Impact Monitoring	
	is not recorded at the Control Site, then the	Site that is not recorded at the Control Site,	
	Action Level is exceeded.	then the Limit Level is exceeded.	

# **Landfill Gas Monitoring**

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

APPENDIX B COPIES OF CALIBRATION CERTIFICATES



Station:	AM1 - Tin Hau	Temple		Operator:	WK	THE NO. WATOO34/00/0001
Date:         24-Sep-16           Equipment No.:         A-01-05		Next Due Date:		23-Nov	<i>y</i> -16	
			 Serial No		10599	)
				18. 18. 18. 18. 18. 18. 18. 18. 18. 18.	e na la vienna la la del	National Commence of the Comme
			Ambient (			
Temperatu	ıre, Ta (K)	303.4	Pressure, Pa	a (mmHg)		758.1
		Oı	rifice Transfer Sta	ndard Informa	ıtion	
Serial	l No.:	2896	Slope, mc (CFM)	0.0598	Intercep	et, bc -0.05079
Last Calibr	ration Date:	4-Mar-16		mc x Qstd + bc	$= [\Delta H \times (Pa/76)]$	0) x (298/Ta)] <sup>1/2</sup>
Next Calibr	ration Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \ \mathbf{x} ] \}$	(Pa/760) x (298/	Ta)] <sup>1/2</sup> -bc} / mc
Tita Barriera isanonia kalendak 1980		responsementations				
			Calibration of	TSP Sampler		
Calibration	1777	0	rfice	I		HVS
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Γa)] <sup>1/2</sup> <b>Y-axis</b>
1	13.2		3.60	61.00	7.1	2.64
2	10.5		3.21	54.49	5.5	2,32
3	8.6		2.90	49.40	4.7	2,15
4	5.3		2.28	38.96	3.0	1.71
5	3.3		1.80	30.92	1.8	1.33
Slope, mw =				Intercept, bw :	0.025	9
Correlation of	coefficient* =	0.	9990	_		
*If Correlation (	Coefficient < 0.99	0, check and re	ecalibrate.			
			Set Point C	alculation		
From the TSP F	ield Calibration C	urve, take Qsto	l = 43 CFM			
From the Regres	ssion Equation, th	e "Y" value acc	cording to			
		mw x (	$2std + bw = [\Delta W]$	x (Pa/760) x (29	8/Ta)] <sup>1/2</sup>	
m t o	(75. 1. 4. XX) (	0.41.4	2 (70017)	TD / 2023		•
I neretore, Se	et Point; w = ( m	v x Qsta + bw	) <sup>2</sup> x ( 760 / Pa ) x (	1a/298)=	3.53	
Remarks:						
			V	_		aught.
Conducted by:	WK lang	Signature:	Kwo	<u>~</u>		Date: 24/9/16
Checked by:		Signature:		$\chi_{-}$		Date: <u>24 September de</u>
			(	/		



Station: AM1 - Tin Hau Temple		Temple		Operator:	WK		0. <u>MAT0034/06/0002</u>
Date:	24-Nov-16		]	- Next Due Date:	23-Jan	-17	_
Equipment No.:	A-01-05		_	Serial No. 10599		)	_
					••••		
			Ambient C	Condition			
Temperature, Ta (K) 288.5			Pressure, Pa	ı (mmHg)		768.4	
			rifice Transfer Sta				
Serial		2896	Slope, mc (CFM)		Intercep		-0.05079
Last Calibra		4-Mar-16			$=  \Delta H  \times (Pa/766)$		
Next Calibra	ation Date:	3-Mar-17		$Qsta = \{   \Delta H   x \}$	(Pa/760) x (298/	Ta)] -bc	/ me
			Caliburtanis	ron c			
	ie telligen mindfieldeligiet.	sglag, askiga ta direct	Calibration of	zor oampier		HVS	
Calibration Point	ΔH (orifice), in. of water		(60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in, of water		Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	13.3		3.73	63.18	7.2		2.74
2	10.1		3.25	55.17	5,4		2.37
3	8.7		3.01	51.26	4.9		2.26
4	5,4		2.37	40.57	3.1		1.80
5	3,2		1.83	31.42	1.9		1.41
Slope, mw =	ession of Y on X 0.0417			Intercept, bw :	0.104	2	
Correlation co	oefficient* =	0	9994	_			
'If Correlation C	Coefficient < 0.99	0, check and r	ecalibrate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	Curve, take Qst					
	sion Equation, th	· ·					
Ţ.	- ′		J		1/2		
		mw x	$Qstd + bw = [\Delta W \ x]$	(Pa/760) x (29	8/Ta)]" <sup>2</sup>		
Therefore, Se	et Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Га / 298)=	3.44		
				<u>,</u>			
Remarks:							
				à.			
Conducted I	14 70.0A	Cianatara	k.	. /		Deter	201.11
Conducted by:	WICKING	Signature:		<u>~</u>		Date:	24 November o
Checked by:	VIV	Signature:		<u>/~</u> _		Date:	of November o
				•			



Station:	AM2 - Sai Tso V	Wan Recreation	ı Ground	Operator:	WK		. WA10034/08/0001
Date:	15-Sep-16		]		14-Nov		_
Equipment No.: A-01-08		_		1287		_	
- "			_	•			_
			Ambient (	Condition			
Temperature, Ta (K) 303.1			Pressure, Pa	ı (mmHg)		757.4	
		0	rifice Transfer Sta	ndord Informs	tion		
Serial No.: 2896			Slope, mc (CFM)		Intercep	t, bc	-0.05079
Last Calibra	ation Date:	4-Mar-16			$= [\Delta H \times (Pa/76)]$		
Next Calibr	ation Date:	3-Mar-17	7		(Pa/760) x (298/		
		•			· · · · · · · · · · · · · · · · · · ·		
			Calibration of	TSP Sampler			
Calibration		O	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in, of water	[ΔW x (Pa	a/760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	13.4		3.62	61.45	7.1		2.64
2	10.5		3.21	54.50	5.7		2.36
3	8.4		2.87	48.83	4.6		2.12
4	5,3		2.28	38.96	2.9		1.69
5	3.1		1.74	30.00	1.7		1.29
_	ession of Y on X 0.0431			Intercept, bw :	0.006	9	_
Correlation c	oefficient* = _	0.	9997	-			
If Correlation (	Coefficient < 0.99	0, check and re	calibrate.				
			Set Point C	alculation			
rom the TSP Fi	ield Calibration C	urve, take Qsto			10-11-11-11-11-11-11-11-11-11-11-11-11-1		
rom the Regres	sion Equation, th	e "Y" value acc	cording to				
-			•		1 10		
		mw x (	$Qstd + bw = [\Delta W x]$	(Pa/760) x (29	8/Ta)] <sup>1/2</sup>		
Therefore Se	et Point: W = ( ms	v x Ostd + bw	) <sup>2</sup> x ( 760 / Pa ) x ( '	Ta / 298 ) =	3.53		
, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	The state of the s	, 12 2004 1 044	, , , , , , , , , , , , , , , , , ,	-	3,33		-
	11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						
Remarks:							
•			1	Ĭ			
Conducted by:	WK. Tang	Signature:	Kw	ari /		Date:	15/9116
Checked by:	10	Signature:		\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		Date:	15 September
							The state of the s



Station:	AM2 - Sai Tso Wan Recreation Ground		ı Ground	_ Operator:	WK		
Date:	Date: 15-Nov-16  Equipment No.: A-01-08			Next Due Date:			<u> </u>
Equipment No.			_	Serial No.		7	<del></del>
			Ambient (				
Temperati	ure, Ta (K)	297.4	Pressure, Pa	ı (mmHg)		766.6	;
		0	rifice Transfer Sta	ndard Informa	tion		
Seria	1 No.:	2896	Slope, mc (CFM)	1	Intercep	ot, bc	-0.05079
Last Calibi	ration Date:	4-Mar-16		me x Qstd + be	= [ΔH x (Pa/76		
Next Calib	ration Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \ \mathbf{x} ] \}$	(Pa/760) x (298/	Ta)] <sup>1/2</sup> -bc	} / mc
		•	41.01		101.00		
			Calibration of	TSP Sampler			
Calibration		0	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (I	Pa/760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	13.5		3.69	62.63	7.3		2.72
2	10.7		3.29	55.85	5.6		2.38
3	8.6		2.95	50.16	4.7		2.18
4	5.4		2.34	39.92	3.0		1.74
5	3.1		1.77	30.45	1.8		1.35
l							
By Linear Reg	ression of Y on X						
Slope, mw =	0.0420			Intercept, bw :	0.065	57	_
Correlation of		-	9993	<b>-</b>			
*If Correlation	Coefficient < 0.99	0, check and re	calibrate.				
			Set Point C	alculation			
From the TSP F	ield Calibration C	urve, take Osto					
	ssion Equation, the						
					. In		
		mw x (	$Qstd + bw = [\Delta W x]$	(Pa/760) x (29	8/Ta)] <sup>1/2</sup>		
Therefore, So	et Point: W = ( my	v x Ostd + hw	) <sup>2</sup> x ( 760 / Pa ) x ( '	Ta / 298 ) =	3.46		
,			,(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		3.70		-
Remarks:							
	\		,	)			
Conducted by:	Wk lang	Signature:	K	ivai /		Date:	15/11/16
Checked by:	_ là 0	Signature:		Ja-		Date:	15 Navember old
				· -			<u> </u>

INOTECH

File No. MA16034/03/0002 Station: AM3 - Yau Lai Estate, Bik Lai House Operator: WK Date: 12-Nov-16 Next Due Date: 11-Jan-17 Equipment No.: A-01-03 Serial No. 10379 Ambient Condition Temperature, Ta (K) 296 Pressure, Pa (mmHg) 767.4 Orifice Transfer Standard Information Serial No.: 2896 Slope, mc (CFM) 0.0598 Intercept, bc -0.05079  $mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 4-Mar-16 Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta) \}^{1/2} -bc \} / mc$ Next Calibration Date: 3-Mar-17 Calibration of TSP Sampler Orfice Calibration  $\Delta H$  (orifice), Qstd (CFM)  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$  $\Delta W$  (HVS), Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis in. of water Y-axis 12.4 3.55 60.23 6.7 2.61 10.3 2 3.24 54.97 5.6 2.39 3 7.8 2.82 47.95 4.4 2.11 4 5.3 2.32 39.67 2.9 1.72 5 3.1 1.78 30.54 1.7 1.31 By Linear Regression of Y on X Slope, mw = \_\_\_\_ 0.0437 Intercept, bw : -0.0134 Correlation coefficient\* = 0.9994 \*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: Wh Tang Signature: Signature:

Date:



File No. MA16034/54/0001 Station: Operator: WK AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office Date: 24-Sep-16 Next Due Date: 23-Nov-16 Equipment No.: A-01-54 Serial No. 1536 Ambient Condition Temperature, Ta (K) 303.8 Pressure, Pa (mmHg) 757.4 Orifice Transfer Standard Information Serial No.: 2896 Slope, mc (CFM) 0.0598 Intercept, bc -0.05079 Last Calibration Date: mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 4-Mar-16 Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 3-Mar-17 Calibration of TSP Sampler Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Ostd (CFM)  $\Delta W$  (HVS), Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis in. of water Y-axis 1 17.8 4.17 70.62 10.2 3.16 2 13.6 3.65 61.83 7.9 2.78 3 10.5 3.20 54.43 6.1 2.44 4 6.8 2.58 43.97 4.0 1.98 5 4.1 2.00 34.33 2,4 1.53 By Linear Regression of Y on X Slope, mw = \_\_\_\_\_0.0448 Intercept, bw : \_\_\_\_\_\_\_\_-0.0005 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: 241911b 24 September 2016 Conducted by: Why Signature:
Checked by: Wy Signature: Date: Date:



File No. MA16034/54/0002 Station: Operator: WK AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office Next Due Date: 23-Jan-17 Date: 24-Nov-16 Equipment No.: A-01-54 Serial No. 1536 Ambient Condition Temperature, Ta (K) 289.8 Pressure, Pa (mmHg) 766.3 Orifice Transfer Standard Information 0.0598 Serial No.: 2896 Slope, mc (CFM) Intercept, bc -0.05079 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 4-Mar-16 Qstd =  $\{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc\} / mc$ Next Calibration Date: 3-Mar-17 Calibration of TSP Sampler Orfice HVS Calibration  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$  $\Delta H$  (orifice), Qstd (CFM) ΔW (HVS), Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis in. of water Y-axis 17.7 1 4.28 72.50 10.1 3.24 2 13.5 3.74 63.42 7.9 2.86 3 10.2 3.25 55.24 6.2 2,54 4 6.4 2.58 43.93 3.9 2.01 5 4.2 2.09 35.75 2.6 1.64 By Linear Regression of Y on X Slope,  $mw = \underline{0.0435}$ Intercept, bw : 0.1017 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) = 3.75$ Remarks: Signature: Date: Date:



File No. MA16034/37/0001

Station:	AM5(A) - DSD Desilting Compound		Operator:	WK			
Date:	19-Sep-16	19-Sep-16		– Next Due Date:	18-Nov-16		•
Equipment No.:	A-01-37			Serial No.		ļ	•
		##A@##################################	Ambient (				
Temperati	ıre, Ta (K)	303.1	Pressure, Pa	ı (mmHg)		757.1	
		Oı	rifice Transfer Sta	ndard Informa	ntion		
Seria	l No.:	2896	Slope, mc (CFM)	1	Intercep	t, bc	-0.05079
Last Calibr	ation Date:	4-Mar-16		mc x Qstd + bc	e = [AH x (Pa/76	0) x (298/Ta)	l <sup>1/2</sup>
Next Caliba	ration Date:	3-Mar-17		$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/	Ta)] <sup>1/2</sup> -bc} /	me
		•					
			Calibration of	TSP Sampler			
Calibration		0	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/	760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	17.5		4.14	70.09	9.3		3.02
2	13.9		3.69	62.56	7.4		2.69
3	10.6		3.22	54.74	5.7		2.36
4	6.5		2.52	43.05	3.6		1.88
5	4.1		2.00	34.37	2.2		1.47
By Linear Regi	ression of Y on X						
Slope, mw =	0.0430			Intercept, bw :	0.004	.9	
Correlation c	oefficient* =	0.	9998				
*If Correlation (	Coefficient < 0.99	0, check and re	calibrate.	-			
			Set Point C	alculation			
From the TSP F	ield Calibration C	urve, take Qstd			· · · · · · · · · · · · · · · · · · ·		Control of the Contro
	ssion Equation, the	-					
	-		C		470		
		mw x (	$2std + bw = [\Delta W x]$	(Pa/760) x (29	8/Ta)] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( mv	v x Qstd + bw )	) <sup>2</sup> x (760 / Pa) x (	Ta / 298)=	3,51		
Remarks:							
				1	***************************************		
Conducted by:	WK. Tang	Signature:	Ku	iori/		Date:	1919116
Checked by:	My o	Signature:		$\sqrt{}$		Date:	19 September 2016
				/			, , ,



File No. MA16034/37/0002

Station:	ation: AM5(A) - DSD Desilting Compound		pound	Operator: _		ζ.	
Date:	15-Nov-16 nt No.: A-01-37			Next Due Date; _ Serial No.		n-17	_
Equipment No.:			_			1	_
			Ambient	Condition			
Temperatu	ire, Ta (K)	297.7	Pressure, P	a (mmHg)		763.4	
				ele anno anno anno anno anno anno anno ann	ego a stana da, filofolotado a para presenta		
			rifice Transfer St				
		Slope, mc (CFM	· · · · · · · · · · · · · · · · · · ·	Intercep		-0.05079	
Last Calibra		4-Mar-16	-		$= [\Delta H \times (Pa/76)]$		
Next Calibr	ation Date:	3-Mar-17		$Qstd = \{   \Delta H   x \}$	(Pa/760) x (298/	Ta)]*** -bc}	/ mc
	ta anaka Adada Aga (1986)		Calibration of	1SP Sampler	Not the second s		
Calibration	ΔH (orifice),		rfice	Qstd (CFM)	ΔW (HVS),	HVS	Pa/760) x (298/Ta)] <sup>1/2</sup>
Point	in. of water	[ΔH x (Pa/7	(60) x (298/Ta)] <sup>1/2</sup>	X - axis	in. of water	[AWX(r	Y-axis
1	17.3		4.17	70.61	9.4		3.07
2	13.9		3.74	63.38	7.5		2.75
3	10.4		3.23	54.93	5,6		2.37
4	6.3		2.52	42.94	3.5		1.88
5	4.1		2.03	34.81	2.3		1.52
By Linear Regr Slope , mw =	ession of Y on X			Intercept, bw:	0.015	59	
Correlation c	oefficient* =	0.	,9999				_
*If Correlation C	Coefficient < 0.99	0, check and re	ecalibrate.	_			
			Set Point C	Calculation			
From the TSP Fi	ield Calibration C	Curve, take Qsto	1 = 43 CFM				
From the Regres	sion Equation, th	e "Y" value ac	cording to				
		(	7-44 / L [AXXI	(D-17(0) (20	o.m. >1/2		
		mw x c	$Qstd + bw = [\Delta W]$	x (Pa//60) x (29	8/1a)j		
Therefore, Se	et Point; W = ( my	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Ta / 298)=	3.49	•	
				-			-
Remarks:							
	•						
	1,7.		L	, )			
Conducted by:	WK lang	Signature:	Kwa	2/2		Date:	15/11/16
Checked by:		Signature:		/		Date:	15 November 2016
				-			



Station	AM6 - Park Central			_ Operator:	WK	
Date:	4-Oct-16		Next Due Date:		3-Dec-	16
Equipment No.:	A-01-07		Serial No.		10592	
videla anta da vide a da para a vide	Source of the same of the constraints of the constr					
			Ambient C	Condition		
Temperatu	re, Ta (K)	300.7	Pressure, Pa	(mmHg)		756.2
		0.	ifica Transfor Sto	ndard Inform	a Hon	
Serial	No.:	2896	fice Transfer Standard Information  Slope, mc (CFM) 0.0598 Intercept, bc			t, be -0.05079
Last Calibra		4-Mar-16			$c = [\Delta H \times (Pa/760]]$	
Next Calibra		3-Mar-17			(Pa/760) x (298/	
		•				
			Calibration of	TSP Sampler		
Calibration		0	rfice			HVS
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in.	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	11.8		3.41	57.90	6.7	2.57
2	9.9		3.12	53,11	5.6	2,35
3	7.4		2.70	46.03	4.3	2.06
4	5.3		2.29	39.09	3.3	1.80
5	3.4		1.83	31.47	2.1	1.44
By Linear Regre Slope, mw =	0.0420			Intercept, bw :	0.133	1
Correlation co	_		9991			
*If Correlation C	oefficient < 0.99	U, check and re	calibrate.			
			Set Point C	alculation		
From the TSP Fig	eld Calibration C	urve, take Qsto	= 43 CFM			
From the Regress	sion Equation, the	e "Y" value acc	ording to			
		mw y (	$2std + bw = [\Delta W x]$	(Pa/768) v (26	18/Ta)1 <sup>1/2</sup>	
		III IV A	zsta i bii - [Ziii x	(1 al 100) x (2)	, o, rajj	
Therefore, Se	t Point; W = ( mv	v x Qstd + bw	<sup>2</sup> x (760 / Pa) x (	Γa / 298 ) =	3.81	
				· · · · · ·		
70 1						
Remarks:						
-				1	· · ·	
Conducted by: _Checked by: _	/	Signature: Signature:	<u> </u>	son /		Date: 4 10 16 Date: 4 (Molecular Sells



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

# ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Operator		Orifice I.I		438320 2896	Ta (K) - Pa (mm) ·	295 755.65
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4340 1.0250 0.9150 0.8770 0.7210	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

## DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0001 0.9959 0.9938 0.9928 0.9875	0.6974 0.9716 1.0861 1.1320 1.3696	1.4173 2.0044 2.2410 2.3503 2.8346		0.9957 0.9915 0.9894 0.9885 0.9831	0.6944 0.9674 1.0814 1.1271 1.3636	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slope (m) = 2.11176 intercept (b) = -0.05079 coefficient (r) = 0.99982						
y axis =	SQRT[H2O(F	a/760) (298/7	a)]	y axis =	SQRT [H20 (T	'a/Pa)]

## CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/160820 Date of Issue: 2016-08-20

Date Received: 2016-08-20

Date Tested: 2016-08-20

Date Completed: 2016-08-20 Next Due Date: 2017-02-19

Page:

e: 1 of 2

ATTN:

Miss Mei Ling Tang

## **Certificate of Calibration**

#### Item for calibration:

Description
Manufacturer

: Weather Monitor II : Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

## **Test conditions:**

Room Temperature

: 24 degree Celsius

Relative Humidity

: 56 %

### **Test Specifications:**

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor


#### Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





# TEST REPORT

Test Report No.:	C/160820
Date of Issue:	2016-08-20
Date Received:	2016-08-20
Date Tested:	2016-08-20
Date Completed:	2016-08-20
Next Due Date:	2017-02-19

Page:

2 of 2

### Results:

## 1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

# 2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.2	45	0.2
90.1	90	0.1
134.8	135	-0.2
180.3	180	0.3
225.1	225	0.1
270.2	270	0.2
315.1	315	0.1
360	360	0



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/161104
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-01-06

ATTN:

Mr. W. K. Tang

Page: 1 of 1

# Certificate of Calibration

## Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata
Model No. : LD-3

Serial No. : 251634

Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>
Sen. Adjustment Scale Setting : 550 CPM
Equipment No. : A-02-01

**Test Conditions:** 

Room Temperature : 22 degree Celsius

Relative Humidity : 61 %

## Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	0.0034
	**************

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

Laboratory Indinuger



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

DA 101	
Test Report No.:	C/A/161104A
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-01-06

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

## Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata
Model No. : LD-3B
Serial No. : 853944

Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>
Sen. Adjustment Scale Setting : 685 CPM
Equipment No. : A-02-04

**Test Conditions:** 

Room Temperature : 22 degree Celsius

Relative Humidity : 61 %

# Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF) 0.0034

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WBLLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/161104B
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-01-06

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

## Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 014750

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$ 

Sen. Adjustment Scale Setting

: 790 CPM

Equipment No.

: A-02-06

**Test Conditions:** 

Room Temperature

: 22 degree Celsius

Relative Humidity

: 61 %

## Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

\*

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)

0.0032

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park,

18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/161014/A	
Date of Issue:	2016-10-17	
Date Received:	2016-10-14	
Date Tested:	2016-10-14	
Date Completed:	2016-10-17	
Next Due Date:	2016-12-16	

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# **Certificate of Calibration**

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020408

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-01

Test Conditions:

Room Temperature

: 24 degree Celsius

Relative Humidity

: 62 %

# Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


### Results:

Correlation Factor (CF) 1.082

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/161014/B
Date of Issue:	2016-10-17
Date Received:	2016-10-14
Date Tested:	2016-10-14
Date Completed:	2016-10-17
Next Due Date:	2016-12-16

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# **Certificate of Calibration**

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020409

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-02

**Test Conditions:** 

Room Temperature

: 24 degree Celsius

Relative Humidity

: 62 %

# Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

### Results:

Correlation Factor (CF)

1.122

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/161014/C
2016-10-17
2016-10-14
2016-10-14
2016-10-17
2016-12-16

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020410

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-03

#### **Test Conditions:**

Room Temperature

: 24 degree Celsius

Relative Humidity

: 62 %

## Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)

1.077

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/161007/A
Date of Issue: 2016-10-11
Date Received: 2016-10-07
Date Tested: 2016-10-07
Date Completed: 2016-10-11
Next Due Date: 2016-12-10

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

## Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No. Flow rate

: 3020411

7 C TT 1

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-04

**Test Conditions:** 

Room Temperature

: 23 degree Celsius

Relative Humidity

: 67 %

### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

\*

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

## Results:

Correlation Factor (CF) 1.049

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WBLLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160826A
Date of Issue:	2016-08-29
Date Received:	2016-08-26
Date Tested:	2016-08-26
Date Completed:	2016-08-29
Next Due Date:	2017-08-28

ATTN:

Mr. W.K. Tang

Page:

1 of 1

# **Certificate of Calibration**

## Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21455

Microphone No. Equipment No.

: 43730 : N-08-07

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 57%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual


#### Results:


Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE







# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819B
Date of Issue:	2016-08-22
Date Received:	2016-08-19
Date Tested:	2016-08-19
Date Completed:	2016-08-22
Next Due Date:	2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

# **Certificate of Calibration**

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No. : SVANTEK : SVAN 957

Serial No.

: 21459

Microphone No.

: 43676

Equipment No.

: N-08-08

## Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk



# TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819C	1
Date of Issue:	2016-08-22	
Date Received:	2016-08-19	
Date Tested:	2016-08-19	
Date Completed:	2016-08-22	
Next Due Date:	2017-08-21	
Date Tested: Date Completed:	2016-08-19 2016-08-22	

ATTN:

Mr. W.K. Tang

Page:

1 of 1

# Certificate of Calibration

## Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21460

Microphone No. Equipment No.

: 43679 : N-08-09

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

# **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong, Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/151127/1
Date of Issue: 2015-11-30
Date Received: 2015-11-27
Date Tested: 2015-11-27
Date Completed: 2015-11-30
Next Due Date: 2016-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.
Microphone No.

: 23853 : 48530

Equipment No.

: N-08-10

## Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 62%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong,
Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161128
Date of Issue:	2016-11-30
Date Received:	2016-11-28
Date Tested:	2016-11-28
Date Completed:	2016-11-30
Next Due Date:	2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

## **Certificate of Calibration**

### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957 : 23853

Serial No. Microphone No.

: 48530

Equipment No.

: N-08-10

## Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/151127/3
Date of Issue: 2015-11-30
Date Received: 2015-11-27
Date Tested: 2015-11-27
Date Completed: 2015-11-30

Next Due Date: Page:

1 of 1

2016-11-29

## ATTN:

Mr. W.K. Tang

## **Certificate of Calibration**

### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957 : 23851

Serial No. Microphone No.

: 48532

Equipment No.

: N-08-12

## Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 62%

## **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WBLLAB LIMITED

Rms 816, 1516 & 1701, Technology Park,
18 On Lai Street, Shatin, N.T. Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161128B
Date of Issue:	2016-11-30
Date Received:	2016-11-28
Date Tested:	2016-11-28
Date Completed:	2016-11-30
Next Due Date:	2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No. Microphone No. : 23851 : 48532

Equipment No.

: N-08-12

## Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

## **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

## Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

**Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

	Time Transfer
Test Report No.:	C/N/161028/1
Date of Issue:	2016-10-31
Date Received:	2016-10-28
Date Tested:	2016-10-28
Date Completed:	2016-10-31
Next Due Date:	2017-10-30

ATTN:

Mr. W.K. Tang

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A : 10965

Serial No. Equipment No.

: N-09-02

## Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

.1	
Test Report No.:	C/N/160930A
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02
	and the same of th

ATTN:

Mr. W.K. Tang

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No. Serial No. : SV30A : 24803

Equipment No.

: N-09-03

#### Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 đB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B	
Date of Issue:	2016-10-03	
Date Received:	2016-09-30	
Date Tested:	2016-09-30	
Date Completed:	2016-10-03	
Next Due Date:	2017-10-02	
Next Due Date:	2017-10-02	

ATTN:

Mr. W.K. Tang

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

#### Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1  \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park,

18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

**Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930C
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24780

Equipment No.

: N-09-05

## Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

### TEST REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.: C/W/160820
Date of Issue: 2016-08-20
Date Received: 2016-08-20
Date Tested: 2016-08-20
Date Completed: 2016-08-20
Next Due Date: 2016-11-19

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

## **Certificate of Calibration**

#### Item for calibration:

Description

: Multiparameter Water Quality Probe

Manufacturer

: Aquaread Ltd

Model No.

: AP-2000-D

Serial No.

:122252120

Equipment No.

: W.18.02

#### Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 56%

## **Test Specifications:**

Performance checking for pH, Oxidation Reduction Potential (ORP), Dissolved oxygen (D.O.), Turbidity, Salinity, Conductivity and Temperature

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Website: www.wellab.com.hk

## TEST REPORT

 Test Report No.:
 C/W/160820

 Date of Issue:
 2016-08-20

 Date Received:
 2016-08-20

 Date Tested:
 2016-08-20

 Date Completed:
 2016-08-20

 Next Due Date:
 2016-11-19

Page:

2 of 2

## **Certificate of Calibration**

## **Results:**

## pH performance checking

	Instrument Readings	Accetance Criteria	Comment
pH OC buffer 4.01	(pH unit) 4.06	4.01 + 0.10	Pass
pH OC buffer 6.86	6.70	4.01 ± 0.10 6.86 + 0.10	Pass
pH QC buffer 9.18	9.16	9.18 ± 0.10	Pass

## **ORP** performance checking

	Instrument Readings (mV)	Accetance Criteria	Comment
Zobell Solution	228.5	$229 \pm 10$	Pass

## D.O. performance checking

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.40	8.40	Difference between Titration value and instrument reading <0.2mg/L	Pass

**Turbidity check** 

Turbidity solution (NTU)	Instrument Readings (NTU)	Accetance Criteria	Comment
0.00	0.00	$0.00 \pm 0.05$	Pass
100	100	100 ± 5	Pass
1000	1000	$1000 \pm 100$	Pass

Salinity Performance check

Salinity, ppt		Acceptable range	Comment
Instrument Reading	Theoretical Value	$30.0 \pm 3$	Pass
30.1	30.0		

## Conductivity performance checking

	Instrument Readings (mV)	Accetance Criteria	Comment
KCl stock solution	2584	2442-2698	Pass
(2570 μs/cm)			

## Temperature performance checking

Reference thermometer-	Instrument Readings (°C)	Correction (°C)	Comment
E431 Readings (°C)			
24.1	24.0	+0.1	N/A

## APPENDIX C WEATHER INFORMATION

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 November 2016	22.5 – 25.3	69	0.0
2 November 2016	21.0 – 24.8	68	0.0
3 November 2016	20.1 – 24.8	66	0.0
4 November 2016	19.6 – 25.3	68	0.0
5 November 2016	21.7 – 26.9	77	0.0
6 November 2016	22.4 – 26.9	79	0.0
7 November 2016	23.4 – 28.4	81	0.0
8 November 2016	22.1 – 28.1	80	4.8
9 November 2016	19.0 – 22.1	81	1.3
10 November 2016	17.0 – 19.0	82	1.9
11 November 2016	17.1 – 22.3	80	Trace
12 November 2016	21.6 – 25.1	84	0.2
13 November 2016	23.8 – 26.9	85	0.0
14 November 2016	23.3 – 28.1	83	0.0
15 November 2016	23.8 – 29.2	81	Trace
16 November 2016	23.9 – 26.1	81	Trace
17 November 2016	23.6 – 27.5	78	Trace
18 November 2016	23.5 – 26.8	83	Trace
19 November 2016	24.0 – 28.0	78	1.4

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 November 2016	25.0 – 26.8	78	Trace
21 November 2016	24.0 – 25.3	85	0.3
22 November 2016	21.6 – 24.5	95	36.5
23 November 2016	16.7 – 21.6	93	25.9
24 November 2016	15.0 – 19.8	76	Trace
25 November 2016	17.4 – 22.3	78	0.1
26 November 2016	13.3 – 21.1	89	50.3
27 November 2016	12.8 – 19.9	83	8.6
28 November 2016	16.1 – 20.1	68	0.0
29 November 2016	17.5 – 20.5	66	0.0
30 November 2016	17.4 – 22.0	64	0.0

<sup>\*</sup> The above information was extracted from the daily weather summary by Hong Kong Observatory.

II. Mean Wind Speed and Wind Direction				
Date	)	Time	Wind Speed m/s	Direction
11-Nov-2	2016	0:00	1.5	NW
11-Nov-2	2016	1:00	1.2	WNW
11-Nov-2	2016	2:00	1.1	WNW
11-Nov-2	2016	3:00	1.2	SW
11-Nov-2	2016	4:00	0.7	WSW
11-Nov-2	2016	5:00	1	W
11-Nov-2	2016	6:00	0.7	WSW
11-Nov-2	2016	7:00	1	WNW
11-Nov-2	2016	8:00	1.1	W
11-Nov-2	2016	9:00	1.9	WNW
11-Nov-2	2016	10:00	2.4	W
11-Nov-2	2016	11:00	2.7	W
11-Nov-2	2016	12:00	3	W
11-Nov-2	2016	13:00	3.3	WNW
11-Nov-2	2016	14:00	3.3	W
11-Nov-2	2016	15:00	3	WNW
11-Nov-2	2016	16:00	3.3	W
11-Nov-2	2016	17:00	3	SSW
11-Nov-2	2016	18:00	2.2	S
11-Nov-2	2016	19:00	1.4	NW
11-Nov-2	2016	20:00	1.4	NW
11-Nov-2	2016	21:00	2	NW
11-Nov-2	2016	22:00	2	N
11-Nov-2	2016	23:00	1.5	NNE
12-Nov-2	2016	0:00	1.5	N
12-Nov-2	2016	1:00	1.6	ENE
12-Nov-2	2016	2:00	1.6	NNE
12-Nov-2	2016	3:00	1.1	NE
12-Nov-2	2016	4:00	1	NNE
12-Nov-2	2016	5:00	1.2	NNE
12-Nov-2	2016	6:00	1.2	NNE
12-Nov-2	2016	7:00	1.1	NE
12-Nov-2	2016	8:00	1.2	ENE
12-Nov-2	2016	9:00	1.5	NE
12-Nov-2	2016	10:00	2.2	E
12-Nov-2	2016	11:00	2.6	ENE
12-Nov-2	2016	12:00	3.2	ENE

<u>II.</u>	Mean Wind Sp	eed and Wind Direc	etion	
	12-Nov-2016	13:00	3.1	ESE
	12-Nov-2016	14:00	3	ESE
	12-Nov-2016	15:00	2.2	SE
	12-Nov-2016	16:00	2	SSE
	12-Nov-2016	17:00	2.1	SSE
	12-Nov-2016	18:00	2.2	S
	12-Nov-2016	19:00	1.8	S
	12-Nov-2016	20:00	1.5	SE
	12-Nov-2016	21:00	1.5	SSW
	12-Nov-2016	22:00	1.2	SSW
	12-Nov-2016	23:00	1.4	SSW
	13-Nov-2016	0:00	1.6	SSW
	13-Nov-2016	1:00	1.8	SSW
	13-Nov-2016	2:00	1.6	S
	13-Nov-2016	3:00	1.4	S
	13-Nov-2016	4:00	1.2	S
	13-Nov-2016	5:00	1.3	S
	13-Nov-2016	6:00	0.8	S
	13-Nov-2016	7:00	1.1	SSW
	13-Nov-2016	8:00	1.5	SSW
	13-Nov-2016	9:00	1.4	S
	13-Nov-2016	10:00	2.1	S
	13-Nov-2016	11:00	2.3	SSW
	13-Nov-2016	12:00	1.9	SSW
	13-Nov-2016	13:00	2	NW
	13-Nov-2016	14:00	2.4	NNW
	13-Nov-2016	15:00	2.7	WNW
	13-Nov-2016	16:00	2.8	WNW
	13-Nov-2016	17:00	3.3	SSE
	13-Nov-2016	18:00	2	ESE
	13-Nov-2016	19:00	1.9	S
	13-Nov-2016	20:00	1.6	SE
	13-Nov-2016	21:00	1.7	NW
	13-Nov-2016	22:00	1.7	WNW
	13-Nov-2016	23:00	1.9	WNW
	14-Nov-2016	0:00	1.9	WNW
	14-Nov-2016	1:00	2.4	NNW
	14-Nov-2016	2:00	1.7	NNW

11.	Mean wind Sp	eed and Wind Direc	cuon	
	14-Nov-2016	3:00	2.4	NW
	14-Nov-2016	4:00	2.2	NW
	14-Nov-2016	5:00	2	WNW
	14-Nov-2016	6:00	2	NNW
	14-Nov-2016	7:00	1.8	NW
	14-Nov-2016	8:00	2.7	NW
	14-Nov-2016	9:00	2.4	WNW
	14-Nov-2016	10:00	3	NNW
	14-Nov-2016	11:00	2.8	NNW
	14-Nov-2016	12:00	2.8	WNW
	14-Nov-2016	13:00	2.5	NNW
	14-Nov-2016	14:00	2.2	WNW
	14-Nov-2016	15:00	2.1	WNW
	14-Nov-2016	16:00	2.1	NNW
	14-Nov-2016	17:00	1.9	WNW
	14-Nov-2016	18:00	2	NW
	14-Nov-2016	19:00	1.8	NW
	14-Nov-2016	20:00	1.8	WNW
	14-Nov-2016	21:00	2	WNW
	14-Nov-2016	22:00	2.3	NNW
	14-Nov-2016	23:00	2.1	SW
	15-Nov-2016	0:00	2.3	SW
	15-Nov-2016	1:00	1.8	NNW
	15-Nov-2016	2:00	1.8	NNW
	15-Nov-2016	3:00	2.1	NNW
	15-Nov-2016	4:00	1.8	N
	15-Nov-2016	5:00	1.8	NNW
	15-Nov-2016	6:00	1.6	NNW
	15-Nov-2016	7:00	2.3	NNW
	15-Nov-2016	8:00	2.2	NNW
	15-Nov-2016	9:00	2.2	NW
	15-Nov-2016	10:00	3.1	WNW
	15-Nov-2016	11:00	3.4	WNW
	15-Nov-2016	12:00	3.5	WNW
	15-Nov-2016	13:00	3.3	WSW
	15-Nov-2016	14:00	2.4	WNW
	15-Nov-2016	15:00	2.2	W
	15-Nov-2016	16:00	1.6	NW

11.	wican wind Sp	eeu and wind Direc	CHOII	
	15-Nov-2016	17:00	1.9	NNW
	15-Nov-2016	18:00	2	WSW
	15-Nov-2016	19:00	1.6	NNE
	15-Nov-2016	20:00	1.9	SSW
	15-Nov-2016	21:00	1.6	WNW
	15-Nov-2016	22:00	1.5	ENE
	15-Nov-2016	23:00	1.3	Е
	16-Nov-2016	0:00	1.4	SW
	16-Nov-2016	1:00	1.4	ESE
	16-Nov-2016	2:00	1.1	S
	16-Nov-2016	3:00	1.3	S
	16-Nov-2016	4:00	1.2	S
	16-Nov-2016	5:00	0.7	Е
	16-Nov-2016	6:00	1.1	Е
	16-Nov-2016	7:00	1	WSW
	16-Nov-2016	8:00	1.5	WSW
	16-Nov-2016	9:00	1.9	NW
	16-Nov-2016	10:00	1.9	NE
	16-Nov-2016	11:00	2.3	ESE
	16-Nov-2016	12:00	2.1	NNW
	16-Nov-2016	13:00	2.1	NW
	16-Nov-2016	14:00	2.1	NNW
	16-Nov-2016	15:00	2.1	NW
	16-Nov-2016	16:00	2.2	NNW
	16-Nov-2016	17:00	1.9	WNW
	16-Nov-2016	18:00	1.9	SSW
	16-Nov-2016	19:00	1.8	SSW
	16-Nov-2016	20:00	1.6	SSW
	16-Nov-2016	21:00	1.6	N
	16-Nov-2016	22:00	1.3	NE
	16-Nov-2016	23:00	1.6	N
	17-Nov-2016	0:00	1.6	N
	17-Nov-2016	1:00	1.4	N
	17-Nov-2016	2:00	1.1	NNW
	17-Nov-2016	3:00	1.1	SSE
	17-Nov-2016	4:00	1.1	NNW
	17-Nov-2016	5:00	1.2	NNW
	17-Nov-2016	6:00	1	WNW
				i .

н.	Mean wind Sp	eed and Wind Direc	CHOH	
	17-Nov-2016	7:00	1.2	WNW
	17-Nov-2016	8:00	1.2	N
	17-Nov-2016	9:00	1.7	SE
	17-Nov-2016	10:00	1.7	SSE
	17-Nov-2016	11:00	2	WNW
	17-Nov-2016	12:00	2.7	NW
	17-Nov-2016	13:00	2.4	NW
	17-Nov-2016	14:00	2.4	NW
	17-Nov-2016	15:00	2.7	SW
	17-Nov-2016	16:00	2.3	SW
	17-Nov-2016	17:00	2.4	NW
	17-Nov-2016	18:00	2.4	NW
	17-Nov-2016	19:00	2.6	WNW
	17-Nov-2016	20:00	2.4	WNW
	17-Nov-2016	21:00	2.3	NW
	17-Nov-2016	22:00	2.3	N
	17-Nov-2016	23:00	2.5	NNW
	18-Nov-2016	0:00	2.5	NNW
	18-Nov-2016	1:00	2.8	NNW
	18-Nov-2016	2:00	1.5	NNW
	18-Nov-2016	3:00	1.5	NW
	18-Nov-2016	4:00	1.5	W
	18-Nov-2016	5:00	0.9	NNW
	18-Nov-2016	6:00	1.3	WNW
	18-Nov-2016	7:00	1.2	WNW
	18-Nov-2016	8:00	1.6	NW
	18-Nov-2016	9:00	1.5	NW
	18-Nov-2016	10:00	1.8	NNW
	18-Nov-2016	11:00	1.8	NW
	18-Nov-2016	12:00	2.1	NW
	18-Nov-2016	13:00	2.1	WNW
	18-Nov-2016	14:00	2.1	WSW
	18-Nov-2016	15:00	2	NW
	18-Nov-2016	16:00	1.8	NW
	18-Nov-2016	17:00	2.1	NW
	18-Nov-2016	18:00	1.8	NW
	18-Nov-2016	19:00	1.7	NW
	18-Nov-2016	20:00	1.8	S

11.	Mean wind Sp	eed and Wind Direc	CHOH	
	18-Nov-2016	21:00	2.2	SSE
	18-Nov-2016	22:00	2.1	S
	18-Nov-2016	23:00	2	S
	19-Nov-2016	0:00	1.6	WNW
	19-Nov-2016	1:00	1.4	SW
	19-Nov-2016	2:00	1.2	N
	19-Nov-2016	3:00	1.7	NNE
	19-Nov-2016	4:00	2.2	NNE
	19-Nov-2016	5:00	2.1	WNW
	19-Nov-2016	6:00	2	SSW
	19-Nov-2016	7:00	1.8	WSW
	19-Nov-2016	8:00	1.9	WSW
	19-Nov-2016	9:00	2.5	WNW
	19-Nov-2016	10:00	2.4	NW
	19-Nov-2016	11:00	2.4	NW
	19-Nov-2016	12:00	2.5	NNW
	19-Nov-2016	13:00	2.5	S
	19-Nov-2016	14:00	2.6	S
	19-Nov-2016	15:00	2.8	N
	19-Nov-2016	16:00	2.9	E
	19-Nov-2016	17:00	2.6	WSW
	19-Nov-2016	18:00	2.7	SW
	19-Nov-2016	19:00	2.6	WSW
	19-Nov-2016	20:00	1.9	NW
	19-Nov-2016	21:00	2.4	SW
	19-Nov-2016	22:00	2.3	W
	19-Nov-2016	23:00	2.3	WNW
	20-Nov-2016	0:00	2.6	NW
	20-Nov-2016	1:00	2.5	WNW
	20-Nov-2016	2:00	3.2	WNW
	20-Nov-2016	3:00	2.5	NW
	20-Nov-2016	4:00	1.7	NW
	20-Nov-2016	5:00	1.7	NW
	20-Nov-2016	6:00	1.6	NW
	20-Nov-2016	7:00	1.7	NW
	20-Nov-2016	8:00	2.2	NNW
	20-Nov-2016	9:00	2	NNW
	20-Nov-2016	10:00	3.1	NNW

Ц.	Mean wind Sp	eed and Wind Direc	CHOH	
	20-Nov-2016	11:00	2.7	NW
	20-Nov-2016	12:00	2.3	NW
	20-Nov-2016	13:00	2.6	NW
	20-Nov-2016	14:00	3.2	NW
	20-Nov-2016	15:00	3	WNW
	20-Nov-2016	16:00	3.1	NW
	20-Nov-2016	17:00	2.7	NW
	20-Nov-2016	18:00	2.2	NNW
	20-Nov-2016	19:00	2	NNW
	20-Nov-2016	20:00	1.8	NNW
	20-Nov-2016	21:00	1.6	NNW
	20-Nov-2016	22:00	2.1	NNW
	20-Nov-2016	23:00	2	NNW
	21-Nov-2016	0:00	2	NNW
	21-Nov-2016	1:00	2.3	W
	21-Nov-2016	2:00	1.9	WNW
	21-Nov-2016	3:00	2.1	NW
	21-Nov-2016	4:00	2.6	NNW
	21-Nov-2016	5:00	2.4	NW
	21-Nov-2016	6:00	2	NNW
	21-Nov-2016	7:00	2	NNW
	21-Nov-2016	8:00	2.3	NW
	21-Nov-2016	9:00	2.7	NW
	21-Nov-2016	10:00	1.9	NW
	21-Nov-2016	11:00	2.1	NW
	21-Nov-2016	12:00	2.2	WNW
	21-Nov-2016	13:00	2.6	W
	21-Nov-2016	14:00	2.8	WNW
	21-Nov-2016	15:00	2.5	NW
	21-Nov-2016	16:00	2.7	SE
	21-Nov-2016	17:00	2.4	ESE
	21-Nov-2016	18:00	2	SE
	21-Nov-2016	19:00	2.1	WNW
	21-Nov-2016	20:00	1.9	NW
	21-Nov-2016	21:00	2.3	WNW
	21-Nov-2016	22:00	2	WNW
	21-Nov-2016	23:00	1.6	NW
	22-Nov-2016	0:00	1.7	WNW

11.	Mean wind Sp	eed and Wind Direc	etion	
	22-Nov-2016	1:00	2	S
	22-Nov-2016	2:00	1.6	SE
	22-Nov-2016	3:00	1.4	ESE
	22-Nov-2016	4:00	1.1	SE
	22-Nov-2016	5:00	1.3	SE
	22-Nov-2016	6:00	1.3	SE
	22-Nov-2016	7:00	1.2	SE
	22-Nov-2016	8:00	1.5	S
	22-Nov-2016	9:00	1.5	SE
	22-Nov-2016	10:00	1.4	S
	22-Nov-2016	11:00	1.8	SE
	22-Nov-2016	12:00	1.7	SE
	22-Nov-2016	13:00	1.7	SE
	22-Nov-2016	14:00	1.9	SE
	22-Nov-2016	15:00	1.9	SSE
	22-Nov-2016	16:00	1.9	SE
	22-Nov-2016	17:00	1.4	S
	22-Nov-2016	18:00	1.2	WSW
	22-Nov-2016	19:00	1.2	WNW
	22-Nov-2016	20:00	1	WNW
	22-Nov-2016	21:00	1.2	WNW
	22-Nov-2016	22:00	1.1	S
	22-Nov-2016	23:00	1.1	S
	23-Nov-2016	0:00	1.1	S
	23-Nov-2016	1:00	1	SSW
	23-Nov-2016	2:00	0.8	SW
	23-Nov-2016	3:00	0.8	S
	23-Nov-2016	4:00	1.1	SSW
	23-Nov-2016	5:00	0.6	N
	23-Nov-2016	6:00	0.9	N
	23-Nov-2016	7:00	0.9	S
	23-Nov-2016	8:00	1.1	WNW
	23-Nov-2016	9:00	1.4	NW
	23-Nov-2016	10:00	1.3	NW
	23-Nov-2016	11:00	1.5	NW
	23-Nov-2016	12:00	1.8	NNW
	23-Nov-2016	13:00	1.7	NNW
	23-Nov-2016	14:00	1.6	NNW

11.	Mean wind Sp	eed and Wind Direc	CUOII	
	23-Nov-2016	15:00	1.5	NNW
	23-Nov-2016	16:00	1.5	NW
	23-Nov-2016	17:00	1.2	NW
	23-Nov-2016	18:00	1.5	NW
	23-Nov-2016	19:00	0.9	WNW
	23-Nov-2016	20:00	0.6	WNW
	23-Nov-2016	21:00	1	WNW
	23-Nov-2016	22:00	1.3	WNW
	23-Nov-2016	23:00	1.2	NW
	24-Nov-2016	0:00	1.1	NW
	24-Nov-2016	1:00	1.2	NNW
	24-Nov-2016	2:00	1.4	NNW
	24-Nov-2016	3:00	1.2	N
	24-Nov-2016	4:00	1.1	N
	24-Nov-2016	5:00	0.8	N
	24-Nov-2016	6:00	0.7	NNW
	24-Nov-2016	7:00	0.7	ENE
	24-Nov-2016	8:00	0.9	NW
	24-Nov-2016	9:00	0.9	NNW
	24-Nov-2016	10:00	1.4	S
	24-Nov-2016	11:00	1.7	WNW
	24-Nov-2016	12:00	1.6	NW
	24-Nov-2016	13:00	1.3	S
	24-Nov-2016	14:00	1.2	NE
	24-Nov-2016	15:00	1.1	ENE
	24-Nov-2016	16:00	1	NNE
	24-Nov-2016	17:00	1	N
	24-Nov-2016	18:00	1.1	NNE
	24-Nov-2016	19:00	1.5	N
	24-Nov-2016	20:00	1.4	N
	24-Nov-2016	21:00	1.5	NW
	24-Nov-2016	22:00	1.5	N
	24-Nov-2016	23:00	1.4	E
	25-Nov-2016	0:00	1.4	ESE
	25-Nov-2016	1:00	1.4	WSW
	25-Nov-2016	2:00	1	S
	25-Nov-2016	3:00	0.8	SE
	25-Nov-2016	4:00	0.9	N

<u>11.</u>	wiean wind Sp	eed and Wind Direc	zuon	
	25-Nov-2016	5:00	0.6	ESE
	25-Nov-2016	6:00	0.7	SSE
	25-Nov-2016	7:00	0.9	SSE
	25-Nov-2016	8:00	1.3	ESE
	25-Nov-2016	9:00	1.3	ESE
	25-Nov-2016	10:00	1.5	ESE
	25-Nov-2016	11:00	1.4	ESE
	25-Nov-2016	12:00	1.6	WSW
	25-Nov-2016	13:00	2	W
	25-Nov-2016	14:00	1.6	NNE
	25-Nov-2016	15:00	1.6	ENE
	25-Nov-2016	16:00	1.2	Е
	25-Nov-2016	17:00	1.2	SSE
	25-Nov-2016	18:00	1.1	ENE
	25-Nov-2016	19:00	1.1	ENE
	25-Nov-2016	20:00	1.1	ENE
	25-Nov-2016	21:00	1.4	ENE
	25-Nov-2016	22:00	1.6	NE
	25-Nov-2016	23:00	1.7	N
	26-Nov-2016	0:00	2	ENE
	26-Nov-2016	1:00	1.7	NE
	26-Nov-2016	2:00	1.5	NNE
	26-Nov-2016	3:00	1.7	NE
	26-Nov-2016	4:00	1.5	NNE
	26-Nov-2016	5:00	1.1	NE
	26-Nov-2016	6:00	1.2	NE
	26-Nov-2016	7:00	0.9	ENE
	26-Nov-2016	8:00	1.1	ENE
	26-Nov-2016	9:00	1.9	ENE
	26-Nov-2016	10:00	1.8	NE
	26-Nov-2016	11:00	2	NNE
	26-Nov-2016	12:00	1.8	NNE
	26-Nov-2016	13:00	1.5	NNE
	26-Nov-2016	14:00	1.2	NE
	26-Nov-2016	15:00	1.5	NNE
	26-Nov-2016	16:00	1.6	NNE
	26-Nov-2016	17:00	1.5	NE
	26-Nov-2016	18:00	1.5	ENE

11.	Mean wind Sp	eeu anu winu Direc	LUUII	
	26-Nov-2016	19:00	1	ENE
	26-Nov-2016	20:00	0.8	NE
	26-Nov-2016	21:00	1.1	WNW
	26-Nov-2016	22:00	1	WSW
	26-Nov-2016	23:00	1.1	ESE
	27-Nov-2016	0:00	1.4	ESE
	27-Nov-2016	1:00	1.5	ENE
	27-Nov-2016	2:00	1.4	NE
	27-Nov-2016	3:00	1.1	NNE
	27-Nov-2016	4:00	1	NNE
	27-Nov-2016	5:00	0.9	NNE
	27-Nov-2016	6:00	0.8	NNE
	27-Nov-2016	7:00	0.8	NNE
	27-Nov-2016	8:00	1	NNE
	27-Nov-2016	9:00	1.2	NE
	27-Nov-2016	10:00	1.4	NE
	27-Nov-2016	11:00	1.6	ENE
	27-Nov-2016	12:00	1.7	N
	27-Nov-2016	13:00	1.9	NNE
	27-Nov-2016	14:00	1.7	NW
	27-Nov-2016	15:00	1.9	SW
	27-Nov-2016	16:00	1.8	ENE
	27-Nov-2016	17:00	1.7	NNE
	27-Nov-2016	18:00	1.5	N
	27-Nov-2016	19:00	1.5	WNW
	27-Nov-2016	20:00	1.2	NE
	27-Nov-2016	21:00	1.5	N
	27-Nov-2016	22:00	1.2	N
	27-Nov-2016	23:00	1.4	NNE
	28-Nov-2016	0:00	1.5	N
	28-Nov-2016	1:00	1.5	N
	28-Nov-2016	2:00	1.6	W
	28-Nov-2016	3:00	1.5	NNE
	28-Nov-2016	4:00	1.4	N
	28-Nov-2016	5:00	1.6	N
	28-Nov-2016	6:00	1.8	ESE
	28-Nov-2016	7:00	1.7	SSE
	28-Nov-2016	8:00	1.9	SSE

II. Me	an wina sp	eed and Wind Direc	CHOH	
28-No	ov-2016	9:00	1.8	ENE
28-No	ov-2016	10:00	2.1	W
28-No	ov-2016	11:00	2.1	WSW
28-No	ov-2016	12:00	2.2	SW
28-No	ov-2016	13:00	2.2	SW
28-No	ov-2016	14:00	2.4	WNW
28-No	ov-2016	15:00	2.2	W
28-No	ov-2016	16:00	2.2	WNW
28-No	ov-2016	17:00	2	ENE
28-No	ov-2016	18:00	1.7	ESE
28-No	ov-2016	19:00	1.3	NNE
28-No	ov-2016	20:00	1.4	ENE
28-No	ov-2016	21:00	1.4	ENE
28-No	ov-2016	22:00	1.8	ESE
28-No	ov-2016	23:00	1.6	S
29-No	ov-2016	0:00	1.6	S
29-No	ov-2016	1:00	1.9	SSW
29-No	ov-2016	2:00	1.8	WNW
29-No	ov-2016	3:00	1.7	WSW
29-No	ov-2016	4:00	1.6	WSW
29-No	ov-2016	5:00	1.4	WNW
29-No	ov-2016	6:00	1.1	W
29-No	ov-2016	7:00	1.3	WNW
29-No	ov-2016	8:00	1.5	W
29-No	ov-2016	9:00	1.7	WNW
29-No	ov-2016	10:00	1.6	WNW
29-No	ov-2016	11:00	1.8	W
29-No	ov-2016	12:00	1.7	W
29-No	ov-2016	13:00	1.7	W
29-No	ov-2016	14:00	1.7	W
29-No	ov-2016	15:00	1.8	S
29-No	ov-2016	16:00	1.6	W
29-No	ov-2016	17:00	1.5	W
29-No	ov-2016	18:00	1.3	W
29-No	ov-2016	19:00	1.3	W
29-No	ov-2016	20:00	1.7	SW
29-No	ov-2016	21:00	1.9	W
29-No	ov-2016	22:00	2.1	W

11. Mean wind Speed and wind Direction				
29-Nov-2016	23:00	2	W	
30-Nov-2016	0:00	1.9	SW	
30-Nov-2016	1:00	1.8	ENE	
30-Nov-2016	2:00	1.7	ENE	
30-Nov-2016	3:00	1.8	W	
30-Nov-2016	4:00	1.6	W	
30-Nov-2016	5:00	1.5	S	
30-Nov-2016	6:00	1.5	S	
30-Nov-2016	7:00	1.9	WSW	
30-Nov-2016	8:00	1.8	SSW	
30-Nov-2016	9:00	2.1	SSW	
30-Nov-2016	10:00	1.9	S	
30-Nov-2016	11:00	2	SSW	
30-Nov-2016	12:00	2	W	
30-Nov-2016	13:00	1.8	WNW	
30-Nov-2016	14:00	1.9	W	
30-Nov-2016	15:00	2	W	
30-Nov-2016	16:00	1.8	NE	
30-Nov-2016	17:00	1.3	NNE	
30-Nov-2016	18:00	1.4	S	
30-Nov-2016	19:00	1.5	SSW	
30-Nov-2016	20:00	1.5	SSW	
30-Nov-2016	21:00	1.5	SE	
30-Nov-2016	22:00	1.9	SSE	
30-Nov-2016	23:00	1.8	SSE	

## APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Air Quality and Noise Monitoring Schedule (November 2016)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
-		1-Nov	2-Nov	3-Nov	4-Nov	5-Nov
	7.33	0.33	0.33	10.37	11.27	10.37
6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov
					1 hr TSP X3	1 hr TSP X3
					[AM5(A), AM6(A)]	[AM1, AM2, AM3, AM4]
					Noise	Noise
					[CM1, CM3, CM5, CM6(A), CM7(A), CM8(A)]	[CM2, CM4]
					Civi/(A), Civio(A)]	
					24 hr TSP	24 hr TSP
					[AM5(A), AM6(A)]	[AM1, AM2, AM3, AM4(A)]
13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov
13-N0V	14-Nov	15-NOV	10-NOV	1 /-INOV	18-NOV	19-INOV
				1 hr TSP X3	1 hr TSP X3	
				[AM5(A), AM6(A)]	[AM1, AM2, AM3, AM4]	
		Noise	24 hr TSP			
		[CM1, CM3, CM5]	[AM1, AM2, AM3, AM5(A), AM6(A)]	Noise [CM6(A), CM7(A), CM8(A)]	Noise [CM2, CM4]	
			Alvio(A)]	[CMo(A), CM/(A), CMo(A)]	[CM2, CM4]	
					24 hr TSP	
					[AM4(A)]	
20-Nov	21.37	22.34	23-Nov	24.21	25.31	26.71
20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov
			1 hr TSP X3	1 hr TSP X3		
			[AM5(A), AM6(A)]	[AM1, AM2, AM3, AM4]		
	Noise	24 hr TSP				
	[CM1, CM3, CM5]		Noise [CM6(A), CM7(A), CM8(A)]	Noise [CM2, CM4]		
			$[CMO(A), CMI/(A), CM\delta(A)]$	[CIVI2, CIVI4]		
27-Nov	28-Nov	29-Nov	30-Nov			
		1 hr TSP X3	1 hr TSP X3			
	24 hr TSP	[AM5(A), AM6(A)]	[AM1, AM2, AM3, AM4]			
	21111151	Noise	Noise			
		[CM6(A), CM7(A), CM8(A)]	[CM2, CM4]			

#### Air Quality Monitoring Station

AM1 - Tin Hau Temple

AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4<sup>(1)</sup> - Sitting-out Area at Cha Kwo Ling Village

AM4(A)(2) - Cha Kwo Ling Public Cargo Working Area Administrative Office

AM5(A) - Tseung Kwan O DSD Desilting Compound

AM6(A) - Park Central, L1/F Open Space Area

#### Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong

CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores

CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores

CM8(A) - Park Central, L1/F Open Space Area

# Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Groundwater Quality Monitoring Schedule (November 2016)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Nov	2-Nov	3-Nov	4-Nov	5-Nov
6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov
13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov
		Groundwater Quality Monitoring				
		Womtoring				
20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov
27-Nov	28-Nov	29-Nov	30-Nov			

Monitoring Location:

Stream 1, Stream 2, Stream 3

#### Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Air Quality and Noise Monitoring Schedule (December 2016)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
_		-	_	1-Dec	2-Dec	3-Dec
				Noise [CM1, CM3, CM5]	24 hr TSP	
4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec
	1 hr TSP X3 [AM5(A), AM6(A)]  Noise [CM6(A), CM7(A), CM8(A)]	1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [CM2, CM4]	Noise [CM1, CM3, CM5]	24 hr TSP	1 hr TSP X3 [AM5(A), AM6(A)]	
	[EMO(1), EM/(1), EMO(1)]	[CM2, CM4]	[CM1, CM3, CM3]			
11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
	1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [CM2, CM4]	1 hr TSP X3 [AM5(A), AM6(A)] Noise [CM6(A), CM7(A), CM8(A)]	24 hr TSP		1 hr TSP X3 [AM1, AM2, AM3, AM4, AM5(A) & AM6(A)] Noise [CM1, CM3, CM5]	
18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec
		24 hr TSP		1 hr TSP X3 [AM1, AM2, AM3, AM4, AM5(A) & AM6(A)] Noise [CM1, CM2, CM3, CM4, CM5, CM6(A), CM7(A), CM8(A)]		24 hr TSP
25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec
			1 hr TSP X3 [AM1, AM2, AM3, AM4, AM5(A) & AM6(A)] Noise [CM2, CM4, CM6(A), CM7(A), CM8(A)]		Noise [CM1, CM3, CM5] 24 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

AM1 - Tin Hau Temple

AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4<sup>(1)</sup> - Sitting-out Area at Cha Kwo Ling Village

AM4(A)<sup>(2)</sup> - Cha Kwo Ling Public Cargo Working Area Administrative Office

AM5(A) - Tseung Kwan O DSD Desilting Compound

AM6(A) - Park Central, L1/F Open Space Area

#### Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong

CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores

CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores

CM8(A) - Park Central, L1/F Open Space Area

Note (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

## Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Groundwater Quality Monitoring Schedule (December 2016)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1 Dec	2-Dec	3-Dec
				Groundwater Quality Monitoring		
4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec
11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
			Groundwater Quality Monitoring			
18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec
25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec
					Groundwater Quality Monitoring	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Location:

Stream 1, Stream 2, Stream 3

APPENDIX E 1-HOUR TSP MONITORING RESULTS, GRAPHICAL PRESENTATIONS

## Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple						
Date	Time	Weather	Particulate Concentration ( μg/m³)			
12-Nov-16	9:00	Cloudy	34.5			
12-Nov-16	10:00	Cloudy	31.2			
12-Nov-16	11:00	Cloudy	35.5			
18-Nov-16	13:00	Fine	273.2			
18-Nov-16	14:00	Fine	272.4			
18-Nov-16	15:00	Fine	274.4			
24-Nov-16	13:10	Sunny	15.1			
24-Nov-16	14:10	Sunny	21.5			
24-Nov-16	15:10	Sunny	19.4			
30-Nov-16	9:00	Sunny	50.6			
30-Nov-16	10:00	Sunny	53.9			
30-Nov-16	11:00	Sunny	51.7			
		Average	94.5			
		Maximum	274.4			
		Minimum	15.1			

Location AM2 -	Location AM2 - Sai Tso Wan Recreation Ground					
Date	Time	Weather	Particulate Concentration ( μg/m³)			
12-Nov-16	13:00	Cloudy	29.1			
12-Nov-16	14:00	Cloudy	24.8			
12-Nov-16	15:00	Cloudy	30.2			
18-Nov-16	8:30	Fine	231.4			
18-Nov-16	9:30	Fine	233.8			
18-Nov-16	10:30	Fine	241.4			
24-Nov-16	13:10	Suuny	31.2			
24-Nov-16	14:10	Suuny	37.2			
24-Nov-16	15:10	Suuny	34.7			
30-Nov-16	10:00	Sunny	30.4			
30-Nov-16	11:00	Sunny	28.3			
30-Nov-16	12:00	Sunny	29.4			
		Average	81.8			
		Maximum	241.4			
		Minimum	24.8			

Location AM3 - Yau Lai Estate Bik Lai House						
Date	Time	Weather	Particulate Concentration ( μg/m³)			
12-Nov-16	9:00	Cloudy	31.5			
12-Nov-16	10:00	Cloudy	31.5			
12-Nov-16	11:00	Cloudy	28.3			
18-Nov-16	8:35	Fine	240.5			
18-Nov-16	9:35	Fine	234.0			
18-Nov-16	10:35	Fine	235.5			
24-Nov-16	9:00	Sunny	39.4			
24-Nov-16	10:00	Sunny	40.8			
24-Nov-16	11:00	Sunny	38.1			
30-Nov-16	15:15	Sunny	15.7			
30-Nov-16	16:15	Sunny	16.8			
30-Nov-16	17:15	Sunny	16.8			
		Average	80.7			
		Maximum	240.5			
		Minimum	15.7			

MA16034/App A2 - 1hr TSP Cinotech


## Appendix E - 1-hour TSP Monitoring Results


Location AM4 -	Location AM4 - Sitting-out Area at Cha Kwo Ling Village						
Date	Time	Weather	Particulate Concentration ( μg/m³)				
12-Nov-16	13:00	Cloudy	43.0				
12-Nov-16	14:00	Cloudy	38.8				
12-Nov-16	15:00	Cloudy	34.6				
18-Nov-16	13:00	Fine	230.5				
18-Nov-16	14:00	Fine	241.5				
18-Nov-16	15:00	Fine	244.3				
24-Nov-16	13:00	Sunny	14.0				
24-Nov-16	14:00	Sunny	16.2				
24-Nov-16	15:00	Sunny	18.3				
30-Nov-16	13:00	Sunny	47.4				
30-Nov-16	14:00	Sunny	50.6				
30-Nov-16	15:00	Sunny	47.4				
		Average	85.6				
		Maximum	244.3				
		Minimum	14.0				

Location AM5(A	Location AM5(A) - Tseung Kwan O DSD Desilting Compound					
Date	Time	Weather	Particulate Concentration ( μg/m³)			
11-Nov-16	13:00	Cloudy	31.5			
11-Nov-16	14:00	Cloudy	35.7			
11-Nov-16	15:00	Cloudy	32.5			
17-Nov-16	13:00	Sunny	195.5			
17-Nov-16	14:00	Sunny	228.8			
17-Nov-16	15:00	Sunny	253.9			
23-Nov-16	13:00	Windy	58.8			
23-Nov-16	14:00	Windy	60.3			
23-Nov-16	15:00	Windy	55.8			
29-Nov-16	13:00	Fine	74.3			
29-Nov-16	14:00	Fine	76.4			
29-Nov-16	15:00	Fine	78.4			
		Average	98.5			
		Maximum	253.9			
		Minimum	31.5			

Location AM6(A	Location AM6(A) - Park Central, L1/F Open Space Area						
Date	Time	Weather	Particulate Concentration ( μg/m³)				
11-Nov-16	13:00	Cloudy	35.7				
11-Nov-16	14:00	Cloudy	33.5				
11-Nov-16	15:00	Cloudy	34.6				
17-Nov-16	9:00	Sunny	203.3				
17-Nov-16	10:00	Sunny	183.9				
17-Nov-16	11:00	Sunny	174.7				
23-Nov-16	8:50	Windy	47.3				
23-Nov-16	9:50	Windy	50.7				
23-Nov-16	10:50	Windy	51.1				
29-Nov-16	8:30	Fine	63.5				
29-Nov-16	9:30	Fine	65.1				
29-Nov-16	10:30	Fine	60.6				
		Average	83.7				
		Maximum	203.3				
		Minimum	33.5				

MA16034/App A2 - 1hr TSP Cinotech





APPENDIX F 24-HOUR TSP MONITORING RESULTS, GRAPHICAL PRESENTATIONS

#### Appendix F - 24-hour TSP Baseline Monitoring Results

#### Location AM1 - Tin Hau Temple

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m <sup>3</sup> )
12-Nov-16	Cloudy	296.9	767.7	3.6009	3.7180	0.1171	1090.7	1114.7	24.0	1.23	1.23	1.23	1773.1	66.0
16-Nov-16	Sunny	297.4	766.0	3.3008	3.4629	0.1621	1114.7	1138.7	24.0	1.23	1.23	1.23	1769.6	91.6
22-Nov-16	Cloudy	295.5	763.1	3.5722	3.6051	0.0329	1138.7	1162.7	24.0	1.23	1.23	1.23	1772.0	18.6
28-Nov-16	Cloudy	289.9	769.3	3.6038	3.7301	0.1263	1162.7	1186.7	24.0	1.21	1.21	1.21	1736.3	72.7
												-	Min	18.6
													Max	91.6
													Average	62.2

#### Location AM2 - Sai Tso Wan Recreation Ground

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m³)
12-Nov-16	Cloudy	295.5	767.2	3.5970	3.6996	0.1026	21930.9	21954.9	24.0	1.24	1.23	1.23	1778.2	57.7
16-Nov-16	Sunny	296.9	766.3	3.2893	3.4175	0.1282	21954.9	21978.9	24.0	1.22	1.22	1.22	1762.4	72.7
22-Nov-16	Cloudy	296.7	764.7	3.3143	3.3624	0.0481	21978.9	22002.9	24.0	1.22	1.22	1.22	1761.1	27.3
28-Nov-16	Cloudy	289.6	769.6	3.2824	3.3977	0.1153	22002.9	22026.9	24.0	1.24	1.24	1.24	1789.2	64.4
													Min	27.3
													Max	72.7
													Average	55.5

MA16034/App A4 - 24 hr TSP

#### Appendix F - 24-hour TSP Baseline Monitoring Results

#### Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	$(\mu g/m^3)$
12-Nov-16	Cloudy	296.3	767.1	3.5917	3.6864	0.0947	10410.5	10434.5	24.0	1.21	1.21	1.21	1745.0	54.3
16-Nov-16	Sunny	297.2	766.4	3.2818	3.4190	0.1372	10534.0	10558.0	24.0	1.21	1.21	1.21	1741.6	78.8
22-Nov-16	Cloudy	295.7	763.8	3.5868	3.6278	0.0410	10558.0	10582.0	24.0	1.21	1.21	1.21	1743.0	23.5
28-Nov-16	Cloudy	290.4	768.7	3.3069	3.4427	0.1358	10582.0	10606.0	24.0	1.23	1.22	1.23	1764.3	77.0
			-									-	Min	23.5
													Max	78.8
													Average	58.4

#### Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
12-Nov-16	Cloudy	296.4	767.4	3.6506	3.8899	0.2393	7609.2	7633.2	24.0	1.24	1.24	1.24	1787.1	133.9
18-Nov-16	Sunny	296.8	766.7	3.2579	3.5164	0.2585	7633.2	7657.2	24.0	1.24	1.24	1.24	1785.0	144.8
22-Nov-16	Cloudy	296.1	763.2	3.5872	3.6423	0.0551	7657.2	7681.2	24.0	1.24	1.24	1.24	1783.1	30.9
28-Nov-16	Cloudy	290.2	769.1	3.2778	3.4992	0.2214	7681.2	7705.2	24.0	1.23	1.23	1.23	1766.4	125.3
													Min	30.9
													Max	144.8
													Average	108.7

MA16034/App A4 - 24 hr TSP Cinotech

#### Appendix F - 24-hour TSP Baseline Monitoring Results


#### Location AM5(A) - Tseung Kwan O DSD Desilting Compound


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m³)
11-Nov-16	Cloudy	288.7	768.3	3.2954	3.4443	0.1489	21351.5	21375.5	24.0	1.25	1.25	1.25	1806.5	82.4
16-Nov-16	Sunny	296.9	767.4	3.2934	3.4340	0.1406	21375.5	21399.5	24.0	1.22	1.22	1.22	1761.7	79.8
22-Nov-16	Cloudy	296.5	762.8	3.2824	3.3313	0.0489	21399.5	21423.5	24.0	1.22	1.22	1.22	1757.5	27.8
28-Nov-16	Cloudy	289.8	768.6	3.6217	3.6861	0.0644	21423.5	21447.5	24.0	1.24	1.24	1.24	1784.7	36.1
			-									-	Min	27.8
													Max	82.4
													Average	56.5

#### Location AM6(A) - Park Central, L1/F Open Space Area

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
11-Nov-16	Cloudy	298.3	768.2	3.2925	3.4066	0.1141	14411.8	14435.8	24.0	1.23	1.23	1.23	1771.5	64.4
16-Nov-16	Sunny	297.1	768.3	3.2977	3.4281	0.1304	14435.8	14459.8	24.0	1.23	1.23	1.23	1775.5	73.4
22-Nov-16	Cloudy	296.2	763.6	3.2756	3.3337	0.0581	14459.8	14483.8	24.0	1.23	1.23	1.23	1772.5	32.8
28-Nov-16	Cloudy	289.7	769.3	3.5959	3.7123	0.1164	14483.8	14507.8	24.0	1.25	1.25	1.25	1800.9	64.6
													Min	32.8
													Max	73.4
													Average	58.8

MA16034/App A4 - 24 hr TSP Cinotech





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

#### Appendix G - Noise Monitoring Results

#### (0700-1900 hrs on Normal Weekdays)

Location CM1	- Nga Lai Ho	use, Yau Lai	Estate Phas	e 1, Yau Toı	ng				
					Unit:	dB (A) (30-min)			
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level		
			$L_{eq}$ $L_{10}$ $L_{90}$ $L_{eq}$ $L_{eq}$						
11-Nov-16	11:30	Cloudy	68.6	70.3	66.9		65.7		
15-Nov-16	15:00	Sunny	67.3	68.6	65.6	65.5	62.6		
21-Nov-16	15:00	Cloudy	68.9	72.1	62.0		66.2		

Location CM2 -	- Bik Lai Ho	use, Yau Lai I	Estate Phase	1, Yau Ton	g					
					Unit:	dB (A) (30-min)				
Date	Time	Weather	Measured Noise Level Baseline Level Construction Noise Level							
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
12-Nov-16	9:00	Cloudy	68.1	70.0	65.7		66.2			
18-Nov-16	9:30	Cloudy	63.2	65.2	59.3	63.6	63.2 Measured ≤ Baseline			
24-Nov-16	11:10	Sunny	67.1	68.7	65.4	03.0	64.5			
30-Nov-16	17:15	Sunny	71.1	74.3	67.1		70.2			

Location CM3	- Block S, Y	au Lai Estate	Phase 5, Ya	u Tong			
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
11-Nov-16	9:30	Cloudy	68.6	70.2	66.3		65.6
15-Nov-16	14:15	Sunny	70.4	73.0	61.3	65.6	68.7
21-Nov-16	14:10	Cloudy	68.9	72.1	62.4		66.2

Location CM4	- Tin Hau Te	mple, Cha Kv	vo Ling				
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
12-Nov-16	9:10	Cloudy	60.3	62.1	57.6		60.3 Measured ≤ Baseline
18-Nov-16	13:05	Cloudy	66.8	67.9	63.5	62.0	65.1
24-Nov-16	9:05	Sunny	64.0	65.0	55.3	02.0	59.7
30-Nov-16	10:05	Sunny	64.7	68.2	54.9		61.4

Location CM5	- CCC Kei F	aat Primary S	chool, Yau 1	ong			
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
11-Nov-16	10:30	Cloudy	68.8	71.5	63.4		59.9
15-Nov-16	15:50	Sunny	67.5	70.6	61.9	68.2	67.5 Measured ≤ Baseline
21-Nov-16	16:00	Cloudy	68.0	70.8	63.2		68.0 Measured ≦ Baseline

Location CM6(	A) - Site Bou	undary of Cor	ntract No.NE	/2015/02 nea	ar Tower 1, 0	Ocean Shores	
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Baseline Level	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
11-Nov-16	14:15	Cloudy	66.6	68.3	63.2		64.8
17-Nov-16	11:00	Sunny	65.0	67.3	57.3	61.0	62.1
23-Nov-16	15:10	Cloudy	59.6	61.1	55.9	61.9	59.6 Measured ≤ Baseline
29-Nov-16	15:00	Cloudy	51.5	59.7	46.1		51.5 Measured ≤ Baseline

Location CM7(	A) - Site Βοι	undary of Cor	ntract No.NE	/2015/02 nea	ar Tower 7, 0	Ocean Shores				
	Time			Unit: dB (A) (30-min)						
Date		Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
11-Nov-16	13:25	Cloudy	63.8	64.2	58.7		62.4			
17-Nov-16	10:00	Sunny	64.1	65.2	62.1	58.3	62.8			
23-Nov-16	13:25	Cloudy	60.2	61.4	57.1	56.5	55.7			
29-Nov-16	13:20	Cloudy	58.1	66.7	54.1		58.1 Measured ≤ Baseline			


MA15028/App E - Noise Cinotech


#### Appendix G - Noise Monitoring Results

#### (0700-1900 hrs on Normal Weekdays)


Location CM8(	Location CM8(A) - Park Central, L1/F Open Space Area										
				Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level				
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
11-Nov-16	13:30	Cloudy	71.9	73.9	69.0		68.7				
17-Nov-16	9:30	Sunny	58.1	59.6	56.0	69.1	58.1 Measured ≤ Baseline				
23-Nov-16	9:00	Cloudy	58.9	60.5	55.4	09.1	58.9 Measured ≤ Baseline				
29-Nov-16	10:00	Cloudy	60.6	62.9	57.3		60.6 Measured ≤ Baseline				

MA15028/App E - Noise Cinotech





#### **Noise Levels**



Title Agreement No. CE/59/2015 (EP) Scale Project Environmental Team for Tseung Kwan O - Lam Tin Tunnel -No. MA16034 Design and Construction N.T.S Graphical Presentation of Appendix Construction Noise Monitoring Results Nov 16



G

APPENDIX H
GROUNDWATER QUALITY
MONITORING RESULTS, GRAPHICAL
PRESENTATIONS AND LABORATORY
TESTING REPORTS

## Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction

#### Monthly Groundwater Quality Monitoring Results at Stream 1


Date Weather Condition	Sampling Depth (m)	Temperature (°C) pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)					
	Condition	Time	Deptil (III)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
15-Nov-16	Fine	12:17	Middle	25.8	25.8	6.9	6.0	0.5	0.5	99.7	99.8	8.1	Ω 1	1.9	1.0
15-NOV-16	Fine 12:17		25.7	23.0	6.9	6.9	0.5	0.5	99.9	99.8	8.1	0.1	1.8	1.9	


#### Monthly Groundwater Quality Monitoring Results at Stream 2

Date Weather Sample		Sampling	Depth (m)	Temperature (°C) pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)			
Date	Condition	Time	Deptil (III)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
15-Nov-16	Eino	11:52	Middle	25.7	25.7	7.0	7.0	0.1	0.1	98.4	98.4	8.0	8.0	2.0	2.1
13-1404-10	i iile	Fine 11:52	1:52 Middle	25.7	25.7	7.0	7.0	0.1	0.1	98.3	30.4	8.0	0.0	2.1	۷.۱

#### Monthly Groundwater Quality Monitoring Results at Stream 3

Date Weather Condition	Sampling Depth (m)	Temperature (°C) pH		Н	Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)				
	Condition	Time	Depair (III)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
15-Nov-16	Fine	11:35	Middle	25.7 25.7	25.7	6.4 6.5	6.5	0.1 0.1	0.1	94.6 94.4	94.5	7.7 7.7	7.7	1.9 1.9	1.9







Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

**Cinotech Consultants Limited** 

1710, Technology Park,

18 On Lai Street,

Shatin, N.T.

Report No.: 26034 Date of Issue: 2016-11-24 Date Received: 2016-11-15 Date Tested: 2016-11-15 Date Completed: 2016-11-24

ATTN:

Ms. Mei Ling Tang

Page:

1 of 1

Sample Description

3 liquid samples as received from client said to be groundwater

Laboratory No.

26034

Project No.

MA16034 (Groundwater)

Project Name : Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O -

Lam Tin Tunnel – Design and Construction

Custody No.

MA16034(Groundwater)/161115

Sampling Date

2016-11-15

#### **Tests Requested & Methodology:**

Item	Parameters	Ref. Method	Limit of reporting
1	Total Suspended Solids	APHA 17ed 2540 D	*0.5 mg/L
2	Biochemical Oxygen Demand	APHA 19ed 5210B	2 mg O <sub>2</sub> /L
3	Total Organic Carbon	In-house method SOP020 (Wet Oxidation)	1 mg-TOC/L
4	Total Nitrogen	In-house method SOP063 (FIA)	0.6 mg N/L
5	Ammonia	In-house method SOP057 (FIA)	0.05 mg NH <sub>3</sub> -N/L
6	Total Phosphorus	In-house method SOP055 (FIA)	0.05 mg-P/L

#### Regulte.

Results.			
Sample ID	Stream 1	Stream 2	Stream 3
Sampling Depth	S	S	S
Sample No.	26034-1	26034-2	26034-3
Total Suspended Solids (mg/L)	0.8	1.3	2.1
Biochemical Oxygen Demand (mg O <sub>2</sub> /L)	<2	<2	<2
Total Organic Carbon (mg-TOC/L)	3	4	3
Total Nitrogen (mg N/L)	< 0.6	2.0	1.4
Ammonia (mg NH <sub>3</sub> -N/L)	< 0.05	< 0.05	< 0.05
Total Phosphorus (mg-P/L)	< 0.05	< 0.05	< 0.05

Remarks:


- 1) < = less than
- 2) S = Surface, M = Middle, B = Bottom
- 3) \* Limit of Reporting is reported as Detection Limit

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager

APPENDIX J QUALITY CONTROL REPORTS FOR LABORATORY ANALYSIS





#### **TEST REPORT**

APPLICANT:

**Cinotech Consultants Limited** 

1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Date Completed:

Report No.:

Date of Issue:

Date Tested:

Date Received:

2016-11-15 2016-11-15 2016-11-24

QC26034

2016-11-24

ATTN:

Ms. Mei Ling Tang

Page:

1 of 2

QC report:

#### Method Blank

Parameter	MB 1	Acceptance
Suspended Solids (SS) (mg/L)	<0.5	<0.5
Biochemical Oxygen Demand	N/A	N/A
Total Organic Carbon (mg-TOC/L)	<0.2	<0.2
Total Nitrogen	N/A	N/A
Ammonia (mg NH3-N/L)	<0.01	<0.01
Total Phosphorus (mg-P/L)	<0.01	<0.01

#### Method QC

Parameter	MQC1	Acceptance
Suspended Solids (SS) (%)	102	80-120
Biochemical Oxygen Demand (mg O <sub>2</sub> /L)	173	170-220
Total Organic Carbon (%)	92	80-120
Total Nitrogen	N/A	N/A
Ammonia (%)	100	80-120
Total Phosphorus (%)	100	80-120

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 26034.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



#### TEST REPORT

Report No.: QC26034 Date of Issue: 2016-11-24 Date Received: 2016-11-15 Date Tested: 2016-11-15 Date Completed: 2016-11-24

Page:

2 of 2

#### QC report:

Sample Duplicate

Sumpre Businesse		
Parameter	26034-3 chk	Acceptance
Suspended Solids (SS) (%)	2	RPD≤20%
Biochemical Oxygen Demand (%)	N/A	RPD≤20%
Total Organic Carbon (%)	1	RPD≤20%
Total Nitrogen	N/A	N/A
Ammonia (%)	N/A	RPD≤20%
Total Phosphorus (%)	N/A	RPD <u>&lt;</u> 20%

Sample Spike

Parameter	26034-3 spk	Acceptance
Suspended Solids (SS) (%)	N/A	N/A
Biochemical Oxygen Demand (%)	N/A	N/A
Total Organic Carbon (%)	95	80-120
Total Nitrogen	N/A	N/A
Ammonia (%)	96	80-120
Total Phosphorus (%)	93	80-120

Remarks: 1)  $\leq$  = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 26034.

#### APPENDIX K SUMMARY OF EXCEEDANCE

# Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction

## **Appendix K – Summary of Exceedance**

**Reporting Period:** 7 – 30 November 2016

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Water Quality (One Action/Limit Level exceedance in groundwater quality monitoring as followed:

Date	Monitoring	Monitoring	0		Limit Level
	Location	Parameter	Results		
15 Nov 2016	Stream 2	Total Nitrogen	2.0	1.7	1.7

According to the information provided by the Contractor, no tunnel boring or tunnel construction works were carried out in Tseung Kwan O side on 15 Nov 2016. Therefore, it is considered that the exceedance is not project-related.)

- (D) Exceedance Report for Ecology (NIL in the reporting month)
- (E) Exceedance Report for Cultural Heritage (NIL in the reporting month)
- (F) Exceedance Report for Landfill Gas (NIL in the reporting month)

#### APPENDIX L SITE AUDIT SUMMARY

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/01

## Tseung Kwan O-Lam Tin Tunnel-Main Tunnel and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161109
Date	9 November 2016 (Wednesday)
Time	9:00-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
161109-R01	B. Water Quality     To provide an earth bund or concrete bund to direct rainwater into U-channel instead of flowing into site area.	B 21
161109-R02	To set up proper site drainage system for future wastewater treatment on site before construction activities.	В1
	C. Ecology  No environmental deficiency was identified during site inspection.	
	D. Landscape & Visual  No environmental deficiency was identified during site inspection.	
	E. Air Quality No environmental deficiency was identified during site inspection.	
	F. Construction Noise Impact  No environmental deficiency was identified during site inspection.	
	G. Waste / Chemical Management     No environmental deficiency was identified during site inspection.	
	<ul> <li>H. Permits/Licences</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>I. Others</li> <li>Follow-up on previous audit section (Ref. No.:161102), item 161102-R02 is remarked as 161109-R02. Follow up actions will be reviewed during the next site inspection.</li> </ul>	

	Name	Signature	Date
Recorded by	Johnny Fung	12	9 November 2016
Checked by	Dr. Priscilla Choy	NZ	9 November 2016

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/01

## Tseung Kwan O-Lam Tin Tunnel-Main Tunnel and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161116	
Date	16 November 2016 (Wednesday)	
Time	9:00-11:00	•

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
161116-R01	Water Quality     Exposed slope in TKO was not covered properly. The contractor is reminded to cover by tarpaulin sheet properly.	В9
	<ul> <li>C. Ecology</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	D. Landscape & Visual  No environmental deficiency was identified during site inspection.	
161116-002	<ul> <li>E. Air Quality</li> <li>Haul road at Cha Kwo Ling portion was dry. The contractor is reminded to provide water spray to prevent dust generation.</li> </ul>	E 5
	F. Construction Noise Impact  No environmental deficiency was identified during site inspection.	,
161116-R03	G. Waste / Chemical Management  To provide label for waste storage area in Tseung Kwan O.	G liv
	H. Permits/Licences  • No environmental deficiency was identified during site inspection.	
	<ul> <li>I. Others</li> <li>Follow-up on previous audit section (Ref. No.:161109), all identified environmental deficiency was observed improved/rectified by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	Johnny Fung	12	16 November 2016
Checked by	Dr. Priscilla Choy	NI	16 November 2016

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/01

## Tseung Kwan O-Lam Tin Tunnel-Main Tunnel and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161123
Date	23 November 2016 (Wednesday)
Time	9:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_

Ref. No.	Remarks/Observations	Related Item No.
161123-O01 161123-O02	B. Water Quality     Accumulated sediment in the drainage system should be cleared to maintain the discharge water quality (Tseung Kwan O).     Stockpile should be covered and bunded to avoid generating muddy runoff near the drainage channel (Cha Kwo Ling).	B7 B9&B10
	C. Ecology  No environmental deficiency was identified during site inspection.	
	D. Landscape & Visual  No environmental deficiency was identified during site inspection.	
	E. Air Quality  No environmental deficiency was identified during site inspection.	
	F. Construction Noise Impact  • No environmental deficiency was identified during site inspection.	
	<ul> <li>G. Waste / Chemical Management</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	H. Permits/Licences No environmental deficiency was identified during site inspection.	
	<ul> <li>I. Others</li> <li>Follow-up on previous audit section (Ref. No.: 161116), all identified environmental deficiency was observed to be improved/rectified by the Contractor.</li> </ul>	-

•	Name	Signature	Date
Recorded by	Victor Wong	april 5	23 November 2016
Checked by	Dr. Priscilla Choy	WI	23 November 2016

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/01

## Tseung Kwan O-Lam Tin Tunnel-Main Tunnel and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161130
Date	30 November 2016 (Wednesday)
Time	9:00-10:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_

Ref. No.	Remarks/Observations	Related Item No.
161130-R02 161130-R03	<ul> <li>B. Water Quality</li> <li>To provide earth bund or sand bag to open stockpile to avoid muddy runoff from the Stockpile Storage Area in Cha Kwo Ling.</li> <li>Exposed slope should be properly covered by impervious materials in TKO after</li> </ul>	B10,20
101130-R03	construction work each day.  C. Ecology  No environmental deficiency was identified during site inspection.	07
161130-R04	D. Landscape & Visual  To set up proper tree protection zones in Cha Kwo Ling which should enclose the tree crowns.	D3
161130-O01 161130-R02	<ul> <li>E. Air Quality</li> <li>Dust generation observed in rock breaking works in Cha Kwo Ling. The contractor is reminded to provide water spray to minimize dust generation.</li> <li>To provide earth bund or sand bag to open stockpile to avoid muddy runoff from the Stockpile Storage Area in Cha Kwo Ling.</li> </ul>	E5 E6
	F. Construction Noise Impact  No environmental deficiency was identified during site inspection.	
	G. Waste / Chemical Management  No environmental deficiency was identified during site inspection.	
	<ul> <li>H. Permits/Licences</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>I. Others</li> <li>Follow-up on previous audit section (Ref. No.: 161123), all identified environmental deficiency was observed improved/rectified by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	Johnny Fung		30 November 2016
Checked by	Dr. Priscilla Choy	WT	30 November 2016

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/02

## Tseung Kwan O-Lam Tin Tunnel-Road P2 and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161110
Date	10 November 2016 (Thursday)
Time	14:00 – 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_

Ref. No.	Remarks/Observations	Related Item No.
161110-R02	B. Water Quality     To provide bunds at site boundary near public road.	B 20
	<ul> <li>C. Ecology</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>D. Landscape &amp; Visual</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
161110-R01	E. Air Quality To cover stockpile of dusty material by impervious material after works each day.	E 6
	F. Construction Noise Impact  • No environmental deficiency was identified during site inspection.	
	<ul> <li>G. Waste / Chemical Management</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>H. Permits/Licences</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>I. Others</li> <li>Follow-up on previous audit section (Ref. No.: 161103), no major environmental deficiencies were observed during the site inspection.</li> </ul>	

	Name	Şignature	Date
Recorded by	Johnny Fung	12	10 November 2016
Checked by	Dr. Priscilla Choy	KI	10 November 2016

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/02

## Tseung Kwan O-Lam Tin Tunnel-Road P2 and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161115
Date	15 November 2016 (Tuesday)
Time	9:00 – 10:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality     No environmental deficiency was identified during site inspection.	
	<ul> <li>C. Ecology</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>D. Landscape &amp; Visual</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
161115-R01	E. Air Quality To clear the tyre mark on paved road near the site entrance.	E 3
	F. Construction Noise Impact  • No environmental deficiency was identified during site inspection.	
	<ul> <li>G. Waste / Chemical Management</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	LAAAAMII, TATAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAAA
	<ul> <li>H. Permits/Licences</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<ul> <li>I. Others</li> <li>Follow-up on previous audit section (Ref. No.: 161110), all identified environmental deficiency was observed improved/rectified by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	Johnny Fung	10-	15 November 2016
Checked by	Dr. Priscilla Choy	NI	15 November 2016

## Environmental Team for Tseung Kwan O-Lam Tin Tunnel - Design and Construction

#### Contract NE/2015/02

## Tseung Kwan O-Lam Tin Tunnel-Road P2 and Associated Works

#### Weekly Site Inspection Record Summary

Checklist Reference Number	161124
Date	24 November 2016 (Thursday)
Time	14:00 – 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
161124-R01	To provide bund for footing of hoarding at site A.	B20
	C. Ecology	
	No environmental deficiency was identified during site inspection.	
	D. Landscape & Visual	
	No environmental deficiency was identified during site inspection.	
	E. Air Quality	
	No environmental deficiency was identified during site inspection.	
	F. Construction Noise Impact	
161124-R02	Idling plants at site A should be switched off.	F4
	G. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	H. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow-up on previous audit section (Ref. No.: 161115), all identified environmental	
	deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Johnny Fung	1	24 November 2016
Checked by	Dr. Priscilla Choy	, J.Z.	24 November 2016

#### APPENDIX M EVENT AND ACTION PLANS

#### **Event and Action Plan for Air Quality (Dust)**

EX/ENID	ACTION				
EVENT	ET	IEC	ER	CONTRACTOR	
Action level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>	
Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>	

		ACT	ACTION		
EVENT	ET	IEC	ER	CONTRACTOR	
	<ul><li>7. If exceedance continues, arrange meeting with IEC and ER;</li><li>8. If exceedance stops, cease additional monitoring.</li></ul>				
Limit level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Contractor ,IEC, ER, and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>	
Limit level being exceeded by two or more	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> </ol>	Discuss amongst ER, ET, and     Contractor on the potential     remedial actions;	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> </ol>	Take immediate action to avoid further exceedance;	

		ACT	ACTION		
EVENT	ET IEC ER		ER	CONTRACTOR	
consecutive sampling	<ol> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine</li> </ol>	Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;	<ul> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> </ul>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> </ol>	
	possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;		5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is	5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.	
	<ul> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ul>		abated.		

#### **Event and Action Plan for Construction Noise**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action	Notify IEC and Contractor;	1. Review the analysed results	1. Confirm receipt of notification of	1. Submit noise mitigation proposals to
Level	2. Carry out investigation;	submitted by the ET;	failure in writing;	IEC;
	3. Report the results of investigation to	2. Review the proposed remedial	2. Notify Contractor;	2. Implement noise mitigation proposals.
	the IEC, ER and Contractor;	measures by the Contractor and	3. Require Contractor to propose	
	4. Discuss with the Contractor and	advise the ER accordingly;	remedial measures for the analysed	
	formulate remedial measures;	3. Supervise the implementation of	noise problem;	
	5. Increase monitoring frequency to	remedial measures.	4. Ensure remedial measures are	
	check mitigation effectiveness.		properly implemented.	
Limit	1. Identify source;	1. Discuss amongst ER, ET, and	1. Confirm receipt of notification of	1. Take immediate action to avoid
Level	2. Inform IEC, ER, EPD and	Contractor on the potential remedial	failure in writing;	further exceedance;
	Contractor;	actions;	2. Notify Contractor;	2. Submit proposals for remedial
	3. Repeat measurements to confirm	2. Review Contractors remedial actions	3. Require Contractor to propose	actions to IEC within 3 working
	findings;	whenever necessary to assure their	remedial measures for the analysed	days of notification;
	4. Increase monitoring frequency;	effectiveness and advise the ER	noise problem;	3. Implement the agreed proposals;
	5. Carry out analysis of Contractor's	accordingly;	4. Ensure remedial measures properly	4. Resubmit proposals if problem still
	working procedures to determine	3. Supervise the implementation of	implemented;	not under control;
	possible mitigation to be	remedial measures.	5. If exceedance continues, consider	5. Stop the relevant portion of works as
	implemented;		what portion of the work is	determined by the ER until the
			responsible and instruct the	exceedance is abated.

6. Inform IEC, ER and EPD the causes	Contractor to stop that portion of	
and actions taken for the	work until the exceedance is abated.	
exceedances;		
7. Assess effectiveness of Contractor's		
remedial actions and keep IEC, EPD		
and ER informed of the results;		
8. If exceedance stops, cease additional		
monitoring.		

### **Event and Action Plan for Marine Water Quality**

		Ac		
Event	ET	IEC	ER	CONTRACTOR
Action level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IEC on the proposed	Inform the ER and confirm
exceeded by one	comparing the results with those	the mitigation measures;	mitigation measures;	notification of the non-compliance in
sampling day at	collected at the control stations as	Review proposal on mitigation	Make agreement on the mitigation	writing;
water sensitive	appropriate;	measures submitted by Contractor	proposal.	Rectify unacceptable practice;
receiver(s)	If exceedance is found to be caused	and advise the ER accordingly;		Check all plant and equipment;
	by the reclamation activities,	Assess the effectiveness of the		Amend working methods if
	repeat in-situ measurement to	implemented mitigation measures.		appropriate;
	confirm findings;			Discuss with ET and IEC and
	Inform IEC and contractor;			propose mitigation measures to IEC
	Check monitoring data, all plant,			and ER;
	equipment and Contractor's working			Implement the agree mitigation
	methods;			measures.
	If exceedance occurs at WSD salt			
	water intake, inform WSD;			
	Discuss mitigation measures with			
	IEC and Contractor;			
	Repeat measurement on next day of			
	exceedance.			
Action level being	• Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IEC on the proposed	Inform the Engineer and confirm
exceeded by two	comparing the results with those	the mitigation measures;	mitigation measures;	notification of the non-compliance in
or				writing;

		Acı	tion	
Event	ET	IEC	ER	CONTRACTOR
more consecutive	collected at the control stations as	Review proposal on mitigation	Make agreement on the mitigation	Rectify unacceptable practice;
sampling days at	appropriate;	measures submitted by Contractor	proposal;	Check all plant and equipment and
water sensitive	If exceedance is found to be caused	and advise the ER accordingly;	Assess the effectiveness of the	consider changes of working
receiver(s)	by the reclamation activities, repeat	Assess the effectiveness of the	implemented mitigation measures.	methods;
	in-situ measurement to confirm	implemented mitigation measures.		Discuss with ET, IEC and ER and
	findings;			propose mitigation measures to IEC
	Inform IEC and contractor;			and ER within 3 working days;
	Check monitoring data, all plant,			Implement the agreed mitigation
	equipment and Contractor's working			measures.
	methods;			
	Discuss mitigation measures with			
	IEC and Contractor;			
	Ensure mitigation measures are			
	implemented;			
	Prepare to increase the monitoring			
	frequency to daily;			
	If exceedance occurs at WSD salt			
	water intake, inform WSD;			
	Repeat measurement on next day of			
	exceedance.			

		Ac		
Event	ET	IEC	ER	CONTRACTOR
Limit level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IEC, ET and	Inform the ER and confirm
exceeded by one	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in
sampling day at	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;
water sensitive	appropriate;	measures submitted by Contractor	Request Contractor to critically	Rectify unacceptable practice;
receiver(s)	• If exceedance is found to be caused	and advise the ER accordingly;	review the working methods;	Check all plant and equipment and
	by the reclamation activities,	Assess the effectiveness of the	Make agreement on the mitigation	consider changes of working
	repeat in-situ measurement to	implemented mitigation measures.	measures to be implemented;	methods;
	confirm findings;		Assess the effectiveness of the	Discuss with ET, IEC and ER and
	Inform IEC, contractor, AFCD and		implemented mitigation measures.	submit proposal of mitigation
	EPD			measures to IEC and ER within 3
	Check monitoring data, all plant,			working days of notification;
	equipment and Contractor's working			Implement the agreed mitigation
	methods;			measures.
	• Discuss mitigation measures with			
	IEC, ER and Contractor;			
	Ensure mitigation measures are			
	implemented;			
	Increase the monitoring frequency			
	to daily until no exceedance of Limit			
	level;			
	• If exceedance occurs at WSD salt			
	water intake, inform WSD.			

		Ac	tion	
Event	ET	IEC	ER	CONTRACTOR
Limit level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IC(E), ET and	Inform the ER and confirm
exceeded by two	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in
or more	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;
consecutive	appropriate;	measures submitted by Contractor	Request Contractor to critically	Rectify unacceptable practice;
sampling days at	• If exceedance is found to be caused	and advise the ER accordingly;	review the working methods;	Check all plant and equipment and
water sensitive	by the reclamation activities, repeat	Assess the effectiveness of the	Make agreement on the mitigation	consider changes of working
receiver(s)	in-situ measurement to confirm	implemented mitigation measures.	measures to be implemented;	methods;
	findings;		Assess the effectiveness of the	Discuss with ET, IC(E) and ER and
	• Inform IC(E), AFCD, contractor		implemented mitigation measures;	submit proposal of mitigation
	and EPD;		Consider and instruct, if necessary,	measures to IC(E) and ER within 3
	• Check monitoring data, all plant,		the Contractor to slow down or to	working days of notification;
	equipment and Contractor's working		stop all or part of the marine work	Implement the agreed mitigation
	methods;		until no exceedance of Limit level.	measures;
	• Discuss mitigation measures with			As directed by the Engineer, to
	IC(E), ER and Contractor;			slow down or to stop all or part of
	Ensure mitigation measures are			the construction activities.
	implemented;			
	Increase the monitoring frequency			
	to daily until no exceedance of Limit			
	level for two consecutive days;			
	If exceedance occurs at WSD salt			
	water intake, inform WSD.			

### **Limit Levels and Action Plan for Landfill Gas**

Parameter	Limit Level	Action
Oxygen	<19%	• Ventilate to restore oxygen to >19%
	<18%	Stop works
		Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e.	Prohibit hot works
	> 0.5% by	• Ventilate to restore methane to <10% LEL
	volume)	
	>20% LEL (i.e.	Stop works
	> 1% by	Evacuate personnel / prohibit entry
	volume)	• Increase ventilation to restore methane to <10%
		LEL
Carbon	>0.5%	• Ventilate to restore carbon dioxide to < 0.5%
Dioxide	>1.5%	Stop works
		Evacuate personnel / prohibit entry
		<ul> <li>Increase ventilation to restore carbon dioxide to &lt;</li> </ul>
		0.5%

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
Air Qual	ity Impact						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul	To minimize the dust	Contractor	All Active Work	Construction	APCO	*
	roads	impact		Sites	phase		
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top	To minimize the dust	Contractor	Barging Points	Construction	APCO	N/A
	tipping hall, provision of water spraying and flexible dust curtains	impact			phase		
S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction	To minimize the dust	Contractor	All	Construction	APCO and Air	
	Dust) Regulation and good site practices:	impact		Construction	phase	Pollution Control	
	- Use of regular watering to reduce dust emissions from exposed site surfaces			Work Sites		(Construction Dust)	*
	and unpaved roads, particularly during dry weather.					Regulation	
	- Use of frequent watering for particularly dusty construction areas and areas						*
	close to ASRs.						
	- Side enclosure and covering of any aggregate or dusty material storage piles						*
	to reduce emissions. Where this is not practicable owing to frequent usage,						
	watering shall be applied to aggregate fines.						
	- Open stockpiles shall be avoided or covered. Where possible, prevent						*
	placing dusty material storage piles near ASRs.						
	- Tarpaulin covering of all dusty vehicle loads transported to, from and between						٨
	site locations.						
	- Establishment and use of vehicle wheel and body washing facilities at the exit						N/A
	points of the site.						
	- Provision of wind shield and dust extraction units or similar dust mitigation						N/A
	measures at the loading area of barging point, and use of water sprinklers at						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	the loading area where dust generation is likely during the loading process of						
	loose material, particularly in dry seasons/ periods.						
	- Provision of not less than 2.4m high hoarding from ground level along site						۸
	boundary where adjoins a road, streets or other accessible to the public						
	except for a site entrance or exit.						
	- Imposition of speed controls for vehicles on site haul roads.						٨
	- Where possible, routing of vehicles and positioning of construction plant						^
	should be at the maximum possible distance from ASRs						
	- Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA)						N/A
	should be covered entirely by impervious sheeting or placed in an area						
	sheltered on the top and the 3 sides.						
	- Instigation of an environmental monitoring and auditing program to monitor						^
	the construction process in order to enforce controls and modify method of						
	work if dusty conditions arise.						
Noise In	pact (Construction Phase)						
S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	٨
	Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry	construction noise			phase		
	Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt	impact arising from the					
	Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling	Project at the affected					
	(Vibration Hammer). Use of full enclosure for Air Compressor, Compressor,	NSRs					
	Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling,						
	Grout Mixer & Pump and Concrete Pump.						

EIA Ref.	Recommended Mitigation Measures	Objectives o	f the	Who to	Location of	When to	What requirements	Status
		recommend	ded	implement the	the measures	Implement the	or standards for the	
		Measures & I	Main	measures?		measures?	measures to	
		Concerns to ac	ddress				achieve?	
S4.9	Good Site Practice	To m	inimize	Project	Work sites	Construction	EIAO-TM, NCO	
	- Only well-maintained plant should be operated on-site and plant should be	construction	noise	Proponent		Period		۸
	serviced regularly during the construction program	impact arising fr	rom the					
	- Silencers or mufflers on construction equipment should be utilized and	Project at the a	affected					۸
	should be properly maintained during the construction program.	NSRs						
	- Mobile plant, if any, should be sited as far away from NSRs as possible.							۸
	- Machines and plant (such as trucks) that may be in intermittent use should be							#
	shut down between works periods or should be throttled down to a minimum.							
	- Plant known to emit noise strongly in one direction should, wherever							۸
	possible, be orientated so that the noise is directed away from the nearby							
	NSRs.							
	- Material stockpiles and other structures should be effectively utilized,							۸
	wherever practicable, in screening noise from on-site construction activities.							
S4.9	Scheduling of Construction Works during School Examination Period	To m	inimize	Contractor	Work site near	Construction	EIAO-TM, NCO	N/A
		construction	noise		school	phase		
		impact arising fr	rom the					
		Project at the a	affected					
		NSRs						
Water Q	uality Impact (Construction Phase)							
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be	Control po	otential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	1,900kg/m3, with fine content of 25% or less	impacts from	filling	Contractors		Phase		
		activities						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	column shall be adopted for construction of seawall foundation.  During the stone	impacts from filling	Contractors		Phase		
	column installation (also including the installation of steel cellular caisson), silt	activities					
	curtain shall be employed around the active stone column installation points.						
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	opening of about 50m for marine access) shall be completed prior to the filling	impacts from filling	Contractors		Phase		
	activities. The seawall opening of about 50m wide for marine access shall be	activities					
	selected at a location as indicatively shown in Appendix 5.10. No more than 3						
	filling barge trips per day shall be made with a maximum daily rate of 3,000m3 (i.e.						
	1,000 m3 per trip) for the filling operation at the reclamation area for Road P2. All						
	filling works shall be carried out behind the seawall with the use of single silt						
	curtain at the marine access.						
S5.8.3	Other good site practices should be undertaken during filling operations include:	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	- all marine works should adopt the environmental friendly construction	impacts from filling	Contractors		Phase	Waste Disposal	N/A
	methods as far as practically possible including the use of cofferdams to	activities and				Ordinance (WDO)	
	cover the construction area to separate the construction works from the sea;	marine-based					
	- floating single silt curtain shall be employed for all marine works;	construction					N/A
	- all vessels should be sized so that adequate clearance is maintained						N/A
	between vessels and the seabed in all tide conditions, to ensure that undue						
	turbidity is not generated by turbulence from vessel movement or propeller						
	wash;						
	- all hopper barges should be fitted with tight fitting seals to their bottom						N/A

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	openings to prevent leakage of material;						
	- excess material shall be cleaned from the decks and exposed fittings of						N/A
	barges before the vessel is moved;						
	- adequate freeboard shall be maintained on barges to reduce the likelihood of						N/A
	decks being washed by wave action;						
	- loading of barges and hoppers should be controlled to prevent splashing of						N/A
	filling material into the surrounding water. Barges or hoppers should not be						
	filled to a level that will cause the overflow of materials or polluted water						
	during loading or transportation;						
	- any pipe leakages shall be repaired quickly. Plant should not be operated						N/A
	with leaking pipes;						
	- construction activities should not cause foam, oil, grease, scum, litter or other						N/A
	objectionable matter to be present on the water within the site or dumping						
	grounds; and						
	- before commencement of the reclamation works, the holder of Environmental						^
	Permit has to submit plans showing the phased construction of the						
	reclamation, design and operation of the silt curtain.						
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	be submitted for EPD agreement before commencement of construction phase	impacts from filling	Contractors		Phase	EIAOTM, WPCO	
	with due consideration of good site practices.	activities and					
		marinebased					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectiv	ves of the	Who to	Location of	When to	What requirements	Status
		recom	mended	implement the	the measures	Implement the	or standards for the	
		Measure	es & Main	measures?		measures?	measures to	
		Concerns	to address				achieve?	
S5.8.5	It is important that appropriate measures are implemented to control runoff and	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	۸
	drainage and prevent high loading of SS from entering the marine environment.	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	Proper site management is essential to minimise surface water runoff, soil erosion	construction	on site runoff					
	and sewage effluents.	and	land-based					
		construction	on					
S5.8.6	Any practical options for the diversion and realignment of drainage should comply	Control	potential	CEDD's	Work site	Design Stage	ProPECC PN 1/94,	٨
	with both engineering and environmental requirements in order to ensure	impacts	from	Contractors		and	EIAOTM, WPCO,	
	adequate hydraulic capacity of all drains.	construction	on site runoff			Construction	TM-DSS	
		and	land-based			Phase		
		construction	on					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	*
	accordance with the guidelines stipulated in the EPD's Practice Note for	impacts	from	Contractors		Phase	EIAOTM, WPCO,	
	Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good	construction	on site runoff				TM-DSS	
	housekeeping and stormwater best management practices, as detailed in below,	and	land-based					
	should be implemented to ensure that all construction runoff complies with WPCO	construction	on					
	standards and no unacceptable impact on the WSRs arises due to construction of							
	the TKO-LT Tunnel. All discharges from the construction site should be							
	controlled to comply with the standards for effluents discharged into the							
	corresponding WCZ under the TM-DSS.							
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	
	siltation, contamination of runoff, and erosion. Construction runoff related	impacts	from	Contractors		Phase	EIAOTM, WPCO	

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended	Who to implement the	Location of the measures	When to	What requirements or standards for the	Status
		Measures & Main	measures?	ano mododroo	measures?	measures to	
		Concerns to address				achieve?	
	impacts associated with the above ground construction activities can be readily	construction site runoff					
	controlled through the use of appropriate mitigation measures	and land-based					
	which include:	construction					
	- use of sediment traps; and						N/A
	- adequate maintenance of drainage systems to prevent flooding and overflow.						*
S5.8.9	Construction site should be provided with adequately designed perimeter channel	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	*
	and pretreatment facilities and proper maintenance. The boundaries of critical	impacts from	Contractors		Phase	EIAOTM, WPCO	
	areas of earthworks should be marked and surrounded by dykes or embankments	construction site runoff					
	for flood protection. Temporary ditches should be provided to facilitate runoff	and land-based					
	discharge into the appropriate watercourses, via a silt retention pond. Permanent	construction					
	drainage channels should incorporate sediment basins or traps and baffles to						
	enhance deposition rates. The design of efficient silt removal facilities should be						
	based on the guidelines in Appendix A1 of ProPECC PN 1/94.						
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	#
	works during the rainy season (April to September). All exposed earth areas	impacts from	Contractors		Phase	EIAOTM, WPCO	
	should be completed as soon as possible after earthworks have been completed,	construction site runoff					
	or alternatively, within 14 days of the cessation of earthworks where practicable.	and land-based					
	If excavation of soil cannot be avoided during the rainy season, or at any time of	construction					
	year when rainstorms are likely, exposed slope surfaces should be covered by						
	tarpaulin or other means.						
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	۸
	cells of approximately 6 to 8m³ capacity, are recommended as a general mitigation	impacts from	Contractors		Phase	EIAOTM, WPCO	

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended  Measures & Main  Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	measure which can be used for settling surface runoff prior to disposal. The	construction site runoff				S5	
						33	
	system capacity is flexible and able to handle multiple inputs from a variety of	and land-based					
	sources and particularly suited to applications where the influent is pumped.	construction					
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	permanent work or surface protection should be carried out immediately after the	impacts from	Contractors		Phase	EIAOTM, WPCO	
	final surfaces are formed to prevent erosion caused by rainstorms. Appropriate	construction site runoff				S5	
	drainage like intercepting channels should be provided where necessary.	and land-based					
		construction					
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	excavation of trenches in wet seasons is necessary, they should be dug and	impacts from	Contractors		Phase	EIAOTM, WPCO	
	backfilled in short sections. Rainwater pumped out from trenches or foundation	construction site runoff				S5	
	excavations should be discharged into storm drains via silt removal facilities.	and land-based					
		construction					
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	*
	material) of more than 50m³ should be covered with tarpaulin or similar fabric	impacts from	Contractors		Phase	EIAOTM, WPCO	
	during rainstorms. Measures should be taken to prevent the washing away of	construction site runoff					
	construction materials, soil, silt or debris into any drainage system.	and land-based					
		construction					
S5.8.15	Manholes (including newly constructed ones) should always be adequately	Control potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	covered and temporarily sealed so as to prevent silt, construction materials or	impacts from	Contractors		Phase	EIAOTM, WPCO	
	debris being washed into the drainage system and storm runoff being directed into	construction site runoff					
	foul sewers. Discharge of surface run-off into foul sewers must always be	and land-based					

EIA Ref.	Recommended Mitigation Measures	Objective	es of the	Who to	Location of	When to	What requirements	Status
		recomn	nended	implement the	the measures	Implement the	or standards for the	
		Measure	s & Main	measures?		measures?	measures to	
		Concerns	to address				achieve?	
	prevented in order not to unduly overload the foul sewerage system.	construction	า					
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	be taken when a rainstorm is imminent or forecast, and actions to be taken during	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.	construction	n site runoff					
	Particular attention should be paid to the control of silty surface runoff during storm	and	land-based					
	events, especially for areas located near steep slopes.	construction	ı					
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	to prevent the release of oils and grease into the storm water drainage system	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	after accidental spillages. The interceptor should have a bypass to prevent	construction	n site runoff					
	flushing during periods of heavy rain.	and	land-based					
		construction	า					
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	ensure no earth, mud, debris and the like is deposited by them on roads. An	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	adequately designed and located wheel washing bay should be provided at every	construction	n site runoff					
	site exit, and washwater should have sand and silt settled out and removed at	and	land-based					
	least on a weekly basis to ensure the continued efficiency of the process. The	construction	า					
	section of access road leading to, and exiting from, the wheelwash bay to the							
	public road should be paved with sufficient backfall toward the wheel-wash bay to							
	prevent vehicle tracking of soil and silty water to public roads and drains.							
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	*
	deposited silt and grit should be removed regularly, at the onset of and after each	impacts	from	Contractors		Phase	EIAOTM, WPCO	

EIA Ref.	Recommended Mitigation Measures	Objecti	ves of the	Who to	Location of	When to	What requirements	Status
		recom	nmended	implement the	the measures	Implement the	or standards for the	
		Measur	es & Main	measures?		measures?	measures to	
		Concerns	s to address				achieve?	
	rainstorm to ensure that these facilities are functioning properly at all times.	construction	on site runoff					
		and	land-based					
		construction	on					
S5.8.20	It is recommended that on-site drainage system should be installed prior to the	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	commencement of other construction activities. Sediment traps should be	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	installed in order to minimise the sediment loading of the effluent prior to discharge	construction	on site runoff					
	into foul sewers. There shall be no direct discharge of effluent from the site into the	and	land-based					
	sea.	construction	on					
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	*
	runoff discharge should be adequately designed for the controlled release of storm	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	flows. All sediment control measures should be regularly inspected and	construction	on site runoff					
	maintained to ensure proper and efficient operation at all times and particularly	and	land-based					
	following rain storms. The temporarily diverted drainage should be reinstated to	construction	on					
	its original condition when the construction work has finished or the temporary							
	diversion is no longer required.							
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	sealed areas, within bunds of a capacity equal to 110% of the storage capacity of	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	construction	on site runoff					
		and	land-based					
		construction	on					
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned	Control	potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	۸
	stormwater discharges and the existing or planned seawater intakes during	impacts	from	Contractors		Phase	TMDSS	

EIA Ref.	Recommended Mitigation Measures	Objecti	ves of the	Who to	Location of	When to	What requirements	Status
		recom	nmended	implement the	the measures	Implement the	or standards for the	
		Measur	es & Main	measures?		measures?	measures to	
		Concerns	s to address				achieve?	
	construction and operational phases	construction	on site runoff					
		and	land-based					
		construction	on					
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	۸
	lowering of ground water level in basement or foundation construction, and	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	groundwater seepage pumped out of tunnels or caverns under construction	construction	on site runoff					
	should be discharged into storm drains after the removal of silt in silt removal	and	land-based					
	facilities.	construction	on					
S5.8.25 -	Grouting would be adopted as measure to reduce the groundwater inflow into the	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
S5.8.27	tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel	impacts	from	Contractors		Phase	EIAOTM, WPCO,	
& Table	will be measured during the excavation. The groundwater levels above the	construction	on site runoff				Buildings Ordinance	
5.18	tunnel will also be monitored by piezometers.	and	land-based					
	pre-determined groundwater control criteria or the groundwater drawdown	construction	on					
	exceeds the required limit, pre-excavation grouting will be required to reduce the							
	groundwater inflow. No significant change of groundwater levels would therefore							
	be expected. Any chemicals/ foaming agents which would be entrained to the							
	groundwater should be biodegradable and non-toxic throughout the tunnel							
	construction. Potential groundwater quality impact would be minimal as the used							
	material is non-toxic and biodegradable. No adverse groundwater quality would							
	therefore be expected. Prescriptive measures in the form of an Action Plan with							
	pre-emptive and re-active to preserve the groundwater levels at all times during							
	the tunnel construction are set out in Table 5.18.							

EIA Ref.	Recommended Mitigation Measures	Object	ives of the	Who to	Location of	When to	What requirements	Status
		recon	nmended	implement the	the measures	Implement the	or standards for the	
		Measu	res & Main	measures?		measures?	measures to	
		Concern	s to address				achieve?	
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil	Control	potential	CEDD's	Work site	Design Stage	ProPECC PN 1/94,	N/A
	anchoring should as far as practicable be recirculated after sedimentation. When	impacts	from	Contractors		and	EIAOTM, WPCO	
	there is a need for final disposal, the wastewater should be discharged into storm	constructi	on site runoff			Construction		
	drains via silt removal facilities.	and	land-based			Phas		
		constructi	ion					
S5.8.29 -	Wastewater generated from the washing down of mixing trucks and drum mixers	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
S5.8.31	and similar equipment should whenever practicable be recycled. The discharge	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	of wastewater should be kept to a minimum. To prevent pollution from wastewater	constructi	on site runoff					
	overflow, the pump sump of any water recycling system should be provided with	and	land-based					
	an online standby pump of adequate capacity and with automatic alternating	constructi	ion					
	devices. Under normal circumstances, surplus wastewater may be discharged into							
	foul sewers after treatment in silt removal and pH adjustment facilities (to within							
	the pH range of 6 to 10). Disposal of wastewater into storm drains will require							
	more elaborate treatment.							
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	۸
	ensure no earth, mud, debris and the like is deposited by them on roads. A wheel	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	washing bay should be provided at every site exit if practicable and wash-water	constructi	on site runoff					
	should have sand and silt settled out or removed before discharging into storm	and	land-based					
	drains. The section of construction road between the wheel washing bay and the	constructi	ion					
	public road should be paved with backfall to reduce vehicle tracking of soil and to							
	prevent site run-off from entering public road drains.							
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A

EIA Ref.	Recommended Mitigation Measures	Objective		Who to implement the	Location of the measures	When to	What requirements or standards for the	Status
		Measures		measures?	the model of	measures?	measures to	
		Concerns to	o address				achieve?	
	reconditioned and reused wherever practicable. If the disposal of a certain	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	residual quantity cannot be avoided, the used slurry may be disposed of at the	construction	site runoff					
	marine spoil grounds subject to obtaining a marine dumping licence from EPD on	and I	land-based					
	a case-by-case basis.	construction						
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	drainage system, it should be treated to the respective effluent standards	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	applicable to foul sewer, storm drains or the receiving waters as set out in the	construction	site runoff					
	WPCO Technical Memorandum on Effluent Standards.	and I	land-based					
		construction	l					
S5.8.35	Water used in water testing to check leakage of structures and pipes should be	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	reused for other purposes as far as practicable. Surplus unpolluted water could	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	be discharged into storm drains.	construction	site runoff					
		and I	land-based					
		construction	l					
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from	Control	potential	CEDD's	Work site	Design Stage	ProPECC PN 1/94,	N/A
	EPD should be sought during the design stage of the works with regard to the	impacts	from	Contractors		and	EIAOTM, WPCO	
	disposal of the sterilizing water. The sterilizing water should be reused wherever	construction	site runoff			Construction		
	practicable.	and I	land-based			Phase		
		construction	ı					
S5.8.37	Before commencing any demolition works, all sewer and drainage connections	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	should be sealed to prevent building debris, soil, sand etc. from entering public	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	sewers/drains.	construction	site runoff					

EIA Ref.	Recommended Mitigation Measures		ives of the	Who to implement the	Location of the measures	When to Implement the	What requirements or standards for the	Status
		Measu	res & Main	measures?		measures?	measures to	
		Concern	s to address				achieve?	
		and	land-based					
		constructi	on					
S5.8.38	Wastewater generated from building construction activities including concreting,	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	۸
	plastering, internal decoration, cleaning of works and similar activities should not	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	be discharged into the stormwater drainage system. If the wastewater is to be	constructi	on site runoff					
	discharged into foul sewers, it should undergo the removal of settleable solids in a	and	land-based					
	silt removal facility, and pH adjustment as necessary	constructi	on					
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	activities should be neutralized to within the pH range of 6 to 10 before	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	discharging into foul sewers.  If there is no public foul sewer in the vicinity, the	constructi	on site runoff					
	neutralized wastewater should be tinkered off site for disposal into foul sewers or	and	land-based					
	treated to a standard acceptable to storm drains and the receiving waters	constructi	on					
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	N/A
	floor drains, should be discharged into foul sewer via grease traps capable of	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	providing at least 20 minutes retention during peak flow.	constructi	on site runoff					
		and	land-based					
		constructi	on					
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	۸
	petrol interceptor with peak storm bypass.	impacts	from	Contractors		Phase	EIAOTM, WPCO	
		constructi	on site runoff					
		and	land-based					
		constructi	on					

EIA Ref.	Recommended Mitigation Measures	Objectiv	ves of the	Who to	Location of	When to	What requirements	Status
		recom	mended	implement the	the measures	Implement the	or standards for the	
		Measur	es & Main	measures?		measures?	measures to	
		Concerns	to address				achieve?	
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	as far as possible be located within roofed areas. The drainage in these covered	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	areas should be connected to foul sewers via a petrol interceptor. Oil leakage or	construction	on site runoff					
	spillage should be contained and cleaned up immediately. Waste oil should be	and	land-based					
	collected and stored for recycling or disposal in accordance with the Waste	construction	on					
	Disposal Ordinance.							
S5.8.43	Construction work force sewage discharges on site are expected to be connected	Control	potential	CEDD's	Work site	Construction	ProPECC PN 1/94,	٨
	to the existing trunk sewer or sewage treatment facilities. The construction sewage	impacts	from	Contractors		Phase	EIAOTM, WPCO	
	may need to be handled by portable chemical toilets prior to the commission of the	construction	on site runoff					
	on-site sewer system. Appropriate numbers of portable toilets shall be provided by	and	land-based					
	a licensed contractor to serve the large number of construction workers over the	construction	on					
	construction site. The Contractor shall also be responsible for waste disposal and							
	maintenance practices.							
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would	Control	potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	٨
	be produced from the construction activities. The Waste Disposal Ordinance (Cap	impacts	from	Contractors		Phase	WDO	
	354) and its subsidiary regulations in particular the Waste Disposal (Chemical	accidental	spillage of					
	Waste) (General) Regulation should be observed and complied with for control of	chemicals						
	chemical wastes.							
S5.8.45	Any service shop and maintenance facilities should be located on hard standings	Control	potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	۸
	within a bunded area, and sumps and oil interceptors should be provided.	impacts	from	Contractors		Phase		
	Maintenance of vehicles and equipment involving activities with potential for	accidental	spillage of					
	leakage and spillage should only be undertaken within the areas appropriately	chemicals						

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to	Status
		Concerns to addre	s			achieve?	
	equipped to control these discharges.						
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	Control potent	al CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and	impacts fro	m Contractors		Phase	WDO	
	Storage of Chemical Wastes" published under the Waste Disposal Ordinance	accidental spillage	of				
	details the requirements to deal with chemical wastes. General requirements are	chemicals					
	given as follows:						
	- suitable containers should be used to hold the chemical wastes to avoid						۸
	leakage or spillage during storage, handling and transport;						
	- chemical waste containers should be suitably labelled, to notify and warn the						^
	personnel who are handling the wastes, to avoid accidents; and						
	- storage area should be selected at a safe location on site and adequate						*
	space should be allocated to the storage area.						
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals	Control potent	al CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	on a daily basis. The contractor should be responsible for keeping the water	impacts from floati	g Contractors		Phase		
	within the site boundary and the neighbouring water free from rubbish.	refuse and debris					
Ecologic	eal Impact						
S6.8.4	Measures to Minimize Disturbance	Minimize noise,	Design Team /	Land-based	Construction	N/A	
	- Use of Quiet Mechanical Plant during the construction phase should be	human and traffic	Contractor	works are	Phase		٨
	adopted wherever possible.	disturbance to					
	- Hoarding or fencing should be erected around the works area boundaries	terrestrial habitat and					۸
	during the construction phase. The hoarding would screen adjacent habitats	wildlife; and reduce					
	from construction phase activities, reduce noise disturbance to these habitats	dust generation					

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	and also to restrict access to habitats adjacent to works areas by site workers;  - Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities						۸
S6.8.5	Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats.	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A	۸
	<ul> <li>Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works.</li> </ul>						٨
	<ul> <li>Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner.</li> <li>General drainage arrangements should include sediment and oil traps to</li> </ul>						*
	<ul> <li>collect and control construction site run-off.</li> <li>Open burning on works sites is illegal, and should be strictly prohibited.</li> <li>Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses.</li> </ul>						*

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended	Who to implement the	Location of the measures	When to	What requirements or standards for the	Status
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
S6.8.6	Measure to Minimize Groundwater Inflow	Minimize groundwater	Contractor	Tunnel	Construction	N/A	
	- The drained tunnel construction method with groundwater inflow control	inflow			Phase		N/A
	measures would generally be adopted.						
	- During the tunnel excavation, pre-excavation grouting could be adopted to						N/A
	reduce the groundwater inflow and ensure that the tunnel would meet the long						
	term water tightness requirements.						
S6.8.8	Measure to Minimize Impact on Corals	Minimize loss of coral	Design team,	Within	Prior	N/A	
	Coral translocation		contractor,	reclamation	construction		
	- It is recommended to translocate the affected coral colonies, except the locally		project operator	areas and pier			۸
	common Oulastrea crispata, within the reclamation area and bridge footprint to			footprint			
	the other suitable locations as far as practicable.						
	- The coral translocation should be conducted during the winter months						٨
	(November-March) in order to avoid disturbance during their spawning period						
	(i.e. July to October).						
	- A detailed coral translocation plan with a description on the methodology for						٨
	pretranslocation coral survey, translocation methodology,						
	identification/proposal of coral recipient site, monitoring methodology for						
	posttranslocation should be prepared during the detailed design stage.						
	- The coral translocation plan should be subject to approval by relevant						٨
	authorities (e.g. EPD and AFCD) before commencement of the coral						
	translocation. All the translocation exercises should be conducted by						
	experienced marine ecologist(s) who is/are approved by AFCD prior to						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	commencement of coral translocation.						
	Post translocation Monitoring						
	- A coral monitoring programme is recommended to assess any adverse and						۸
	unacceptable impacts to the translocated coral communities						
	- Information gathered during each posttranslocation monitoring survey should						۸
	include observations on the presence, survival, health condition and growth of						
	the translocated coral colonies.  These parameters should then be compared						
	with the baseline results collected from the pre-translocation survey.						
S6.8.9	Measure to Control Water Quality Impact	Control water quality	Design Team,	Marine and	Construction	WQO	
S6.8.10	- Deployment of silt curtains around the active stone column installation points,	impact, especially on	contractor	landbased	phase		N/A
	opening of newly installed seawall and marine works area.	suspended solid level;		works area			
	- Diverting of the site runoff to silt trap facilities before discharging into storm	minimize the					۸
	drain;	contamination of					
	- Proper waste and dumping management; and	wastewater discharge,					۸
	- Standard good-site practice for land-based construction.	accidental chemical					۸
		spillage and					
		construction site runoff					
		to the receiving water					
		bodies					

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
S6.8.11	Compensation for Vegetation Loss	Compensate for the	Design Team,	Land-based	Construction	N/A	
	- Felling of mature trees should be compensated by planting of standard or	vegetation loss	contractor	works area	phase		۸
	heavy standard trees within or in vicinity of the affected area as far as						
	practicable. Such compensatory planting for trees should be provided with						
	at least a 1:1 ratio. In addition, vegetation at the temporarily affected area						
	should be reinstated with species similar to the existing condition.						
Fishery	Impact						
S7.7.3	Measure to Control Water Quality Impact	Control water quality	Design Team /	Marine work	Construction	WQO	
	- Deployment of silt curtains around the active stone column installation	impact, especially on	Contractor	area	phase		N/A
	points, opening of newly installed seawall and marine works area.	suspended solid level					
Waste M	anagement (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures	To reduce waste	Contractor	All work sites	Construction	Waste Disposal	
	- Nomination of an approved person, such as a site manager, to be	management impacts			Phase	Ordinance (Cap.	٨
	responsible for good site practices, arrangements for collection and effective					354)	
	disposal to an appropriate facility, of all wastes generated at the site;						
	- Training of site personnel in site cleanliness, proper waste management and					Land (Miscellaneous	۸
	chemical handling procedures;					Provisions)	
	- Provision of sufficient waste disposal points and regular collection of waste;					Ordinance (Cap. 28)	۸
	- Appropriate measures to minimize windblown litter and dust during						٨
	transportation of waste by either covering trucks or by transporting wastes in						
	enclosed containers; and						
	- Regular cleaning and maintenance programme for drainage systems, sumps						*

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	and oil interceptors.						
S8.6.4	Good Site Practices and Waste Reduction Measures (con't)	To achieve waste	Contractor	All work sites	Construction	Waste Disposal	
	- Segregation and storage of different types of waste in different containers,	reduction			Phase	Ordinance (Cap.	٨
	skips or stockpiles to enhance reuse or recycling of materials and their proper					354)	
	disposal;						
	- Encourage collection of aluminium cans by providing separate labelled bins					Land (Miscellaneous	٨
	to enable this waste to be segregated from other general refuse generated by					Provisions)	
	the workforce;					Ordinance (Cap. 28)	
	- Proper storage and site practices to minimize the potential for damage or						٨
	contamination of construction materials; and						
	- Plan and stock construction materials carefully to minimize amount of waste						٨
	generated and avoid unnecessary generation of waste.						
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)	To achieve waste	Contractor	All work sites	Construction	ETWB TCW No.	
	The Contractor shall prepare and implement a WMP as part of the EMP in	reduction			Phase	19/2005	۸
	accordance with ETWB TCW No. 19/2005 which describes the arrangements for						
	avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal						
	of different categories of waste to be generated from the construction activities.						
	Such a management plan should incorporate site specific factors, such as the						
	designation of areas for segregation and temporary storage of reusable and						
	recyclable materials. The EMP should be submitted to the Engineer for approval.						
	The Contractor should implement the waste management practices in the EMP						
	throughout the construction stage of the Project. The EMP should be reviewed						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	regularly and updated by the Contractor.						
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)	To achieve waste	Contractor	All work sites	Construction	ETWB TCW No.	
	- C&D materials would be reused in the project and other local concurrent	reduction			Phase	19/2005	٨
	projects as far as possible.						
S8.6.7	Storage, Collection and Transportation of Waste	To minimize potential	Contractor	All work sites	Construction	-	
	Should any temporary storage or stockpilling of waste is required,	adverse environmental			Phase		
	recommendations to minimize the impacts include:	impacts arising from					
	- Waste, such as soil, should be handled and stored well to ensure secure	waste storage					۸
	containment, thus minimizing the potential of pollution;						
	- Maintain and clean storage areas routinely;						۸
	- Stockpiling area should be provided with covers and water spraying system						۸
	to prevent materials from wind-blown or being washed away; and						
	- Different locations should be designated to stockpile each material to						۸
	enhance reuse.						
S8.6.8	Storage, Collection and Transportation of Waste (con't)	To minimize potential	Contractor	All work sites	Construction		
	- Remove waste in timely manner;	adverse environmental			Phase		۸
	- Waste collectors should only collect wastes prescribed by their permits;	impacts arising from					۸
	- Impacts during transportation, such as dust and odour, should be mitigated	waste collection and					۸
	by the use of covered trucks or in enclosed containers;	disposal					
	- Obtain relevant waste disposal permits from the appropriate authorities, in						^
	accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal						
	(Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	Land (Miscellaneous Provisions) Ordinance (Cap. 28);						
	- Waste should be disposed of at licensed waste disposal facilities; and						۸
	- Maintain records of quantities of waste generated, recycled and disposed.						٨
S8.6.9	Storage, Collection and Transportation of Waste (con't)	To minimize potential	Contractor	All work sites	Construction	DEVB TCW No.	
	- Implementation of trip ticket system with reference to DEVB TC(W) No.	adverse environmental			Phase	6/2010	٨
	6/2010, Trip Ticket System for Disposal of Construction & Demolition	impacts arising from					
	Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or	waste collection and					
	landfills. A recording system for the amount of waste generated, recycled	disposal					
	and disposed (including disposal sites) should be proposed.						
S8.6.11 -	Sorting of C&D Materials	To minimize potential	Contractor	All work sites	Construction	DEVB TCW No.	
S8.6.13	- Sorting to be performed to recover the inert materials, reusable and	adverse environmental			Phase	6/2010	۸
	recyclable materials before disposal off-site.						
	- Specific areas shall be provided by the Contractors for sorting and to provide					ETWB TCW No.	٨
	temporary storage areas for the sorted materials.					33/2002	
	- The C&D materials should at least be segregated into inert and non-inert						۸
	materials, in which the inert portion could be reused and recycled in the					ETWB TCW No.	
	reclamation as far as practicable before delivery to PFRFs. While					19/2005	
	opportunities for reusing the non-inert portion should be investigated before						
	disposal of at designated landfills						
S8.6.15 –	Sediments	To ensure the	contractor	All works	Construction	RBRG	
S8.6.16	- Sediment encountered may be reused as filling material on-site after cement	sediment to be		areas with	Phase		N/A
	stabilization. Cement-stabilization process is undertaken by mixing sediment	disposed of in an		sediments			

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	and cement and will convert sediment to earth filling material. The treated	authorized and least		concern			
	sediment has to comply with Risk-Based Remediation Goals (RBRGs) before	impacted way					
	being reused in order not to raise any land contamination issue. The						
	adoption of RBRGs to assess stabilized sediment has been proposed in the						
	current C&DMMP. MFC has no adverse comment on the current C&DMMP.						
	The sediment quality indicates that all sediments comply with most stringent						
	RBRGs except for one sediment sample (TKO-EBH501 3-3.95m) with lead						
	exceeding the RBRG. Except for the sediment sample (TKO-EBH501						
	3-3.95m), the chemical screening results do not indicate sediment as						
	contaminated soil. It is anticipated that reuse of sediment except sediment						
	sample (TKO-EBH501 3-3.95m) will not lead to land contamination.						
	- Despite exceedance of RBRG, onsite reuse of sediment under sample						N/A
	(TKO-EBH501 33.95m) as filling material after cement stabilization is also a						
	suitable treatment. Sediment quality indicates the sediment sample						
	(TKO-EBH501 3-3.95m) exceed RBRG for lead. While cement stabilization						
	will immobilize metal contaminants, it is capable to treat the exceedance on						
	lead. The stabilized material should comply with UTS of Lead and UCS. If the						
	treated material do not comply with UTS or UCS, re-stabilization have to be						
	undertaken to meet compliance of UTS and UCS before reusing the treated						
	sediment as filling material. However, further agreement on final						
	disposal/treatment on sediment under sample (TKO-EBH501 3-3.95m) has						
	to be sought from DEP						

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended	Who to implement the	Location of the measures	When to	What requirements or standards for the	Status
		Measures & Main	measures?	the measures	measures?	measures to	
		Concerns to address				achieve?	
S8.6.17 –	Sediments (con't)	To determine the best	Contractor	All works	Construction		
S8.6.20	- Requirements of the Air Pollution Control (Construction Dust) Regulation,	handling and		areas with	Phase		N/A
	where relevant, shall be adhered to during boring, excavation, transportation	treatment of sediment		sediments			
	and disposal of sediments or cement stabilization of sediment.			concern			
	- A treatment area should be confined for carrying out the cement stabilization						N/A
	mixing and temporary stockpile. The area should be designed to prevent						
	leachate from entering the ground. Leachate, if any, should be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	- In order to minimise the potential odour / dust emissions during boring,						N/A
	excavation and transportation of the sediment, the excavated sediments						
	should be kept wet during excavation/boring and should be properly covered						
	when placed on barges/trucks. Loading of the excavated sediment to the						
	barge should be controlled to avoid splashing and overflowing of the						
	sediment slurry to the surrounding water.						
	- In order to minimise the exposure to contaminated materials, workers should,						N/A
	when necessary, wear appropriate personal protective equipments (PPE)						
	when handling contaminated sediments. Adequate washing and cleaning						
	facilities should also be provided on site.						
S8.6.21	Sediments (con't)	To ensure the	contractor	All works	Construction	ETWB TC(W) No.	
	- Alternatively, excavated sediment can be treated with marine disposal. The	sediment to be		areas with	Phase	34/2002 & Dumping	N/A
	basic requirements and procedures for excavated sediment disposal	disposed of in an		sediments		at Sea Ordinance	
	specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is	authorized and least		concern			

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	responsible for the provision and management of disposal capacity and	impacted way					
	facilities for the excavated sediment, while the permit of marine dumping is						
	required under the Dumping at Sea Ordinance and is the responsibility of the						
	DEP.						
S8.6.23	Sediments (con't)	To determine the best	Contractor	All works	Construction	ETWB TC(W) No.	
	- For allocation of sediment disposal sites and application of marine dumping	handling and disposal		areas with	Phase	34/2002 & Dumping	N/A
	permit, separate SSTP has to be submitted to EPD for agreement under	option of sediment		sediments		at Sea Ordinance	
	DASO. Additional site investigation, based on the SSTP, maybe carried out			concern			
	in order to confirm the disposal arrangements for the proposed sediments						
	removal. A Sediment Quality Report (SQR) shall then be required for EPD						
	agreement under DASO prior to the tendering of the construction contract,						
	discussing in details the site investigation, testing results as well as the						
	delineation of each of the categories of excavated materials and the						
	corresponding types of disposal.						
S8.6.24 -	Sediments (con't)	To ensure handling of	Contractor	All works	Construction	ETWB TC(W) No.	
S8.6.28	- The excavated sediments is expected to be loaded onto the barge and	sediments are in		areas with	Phase	34/2002 & Dumping	N/A
	transported to the designated disposal sites allocated by the MFC. The	accordance to		sediments		at Sea Ordinance	
	excaveted sediment would be disposed of according to its determined	statutory requirements		concern			
	disposal options and ETWB TC(W) No. 34/2002.						
	- Stockpiling of contaminated sediments should be avoided as far as possible.						N/A
	If temporary stockpiling of contaminated sediments is necessary, the						
	excavated sediment should be covered by tarpaulin and the area should be						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	placed within earth bunds or sand bags to prevent leachate from entering the						
	ground, nearby drains and surrounding water bodies. The stockpiling areas						
	should be completely paved or covered by linings in order to avoid						
	contamination to underlying soil or groundwater. Separate and clearly						
	defined areas should be provided for stockpiling of contaminated and						
	uncontaminated materials. Leachate, if any, should be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	- In order to minimise the potential odour / dust emissions during boring and						N/A
	transportation of the sediment, the excavated sediments should be kept wet						
	during excavation/boring and should be properly covered when placed on						
	barges. Loading of the excavated sediment to the barge should be						
	controlled to avoid splashing and overflowing of the sediment slurry to the						
	surrounding water.						
	- The barge transporting the sediments to the designated disposal sites should						N/A
	be equipped with tight fitting seals to prevent leakage and should not be filled						
	to a level that would cause overflow of materials or laden water during						
	loading or transportation. In addition, monitoring of the barge loading shall be						
	conducted to ensure that loss of material does not take place during						
	transportation. Transport barges or vessels shall be equipped with automatic						
	self-monitoring devices as specified by the DEP.						
	- In order to minimise the exposure to contaminated materials, workers should,						N/A
	when necessary, wear appropriate personal protective equipments (PPE)						

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended  Measures & Main  Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.  - Another possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.						N/A
S8.6.26	Chemical Wastes.	To ensure proper	Contractor	All works sites	Construction	Code of Practice on	
	- If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical	management of chemical waste			Phase	the Packaging, Labelling and Storage of Chemical Wastes  Waste Disposal (Chemical Waste) (General) Regulation	^

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	Waste) (General) Regulation.						
S8.6.27	General Refuse	To ensure proper	Contractor	All works sites	Construction	Public Health and	
	- General refuse should be stored in enclosed bins or compaction units	management of			Phase	Municipal Services	٨
	separate from C&D material. A reputable waste collector should be	general refuse				Ordinance (Cap.	
	employed by the contractor to remove general refuse from the site,					132)	
	separately from C&D material. Preferably an enclosed and covered area						
	should be provided to reduce the occurrence of 'wind blown' light material.						
Impact of	on Cultural Heritage (Construction Phase)						
S9.6.4	Dust and visual impacts	To prevent dust and	Contractors	Work areas	Construction	EIAO; GCHIA; AMO	
	- Temporarily fenced off buffer zone with allowance for public access	visual impacts			Phase		N/A
	(minimum 1 m) should be provided;						
	- The open yard in front of the temple should be kept as usual for annual Tin						N/A
	Hau festival;						
	- Monitoring of vibration impacts should be conducted when the construction						N/A
	works are less than 100m from the temple.						
S9.6.4	Indirect vibration impact	To prevent indirect	Contractors	Work areas	Construction	Vibration Limits on	
	- Vibration level is suggest to be controlled within a peak particle velocity (ppv)	vibration impact			Phase	Heritage Buildings by	N/A
	limit of 5mm/s measured inside the historical buildings;					CEDD; GCHIA;	
	- Monitoring of vibration should be carried out during construction phase.					AMO.	N/A
	- Tilting and settlement monitoring should will be applied on the Cha Kwo Ling						N/A
	Tin Hau Temple as well.						
	- A proposal with details for the mitigation measures and monitoring of impacts						N/A

EIA Ref.	Recommended Mitigation Measures  on built heritage shall be submitted to AMO for comments before	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	commencement of work.						
Landsca	ppe and Visual Impact (Construction Phase)						
Table 10.8.1	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A	^
Table 10.8.1	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A	٨
Table 10.8.1	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification	۸
Table 10.8.1	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification	#
Table	CM5 - Trees unavoidably affected by the works shall be transplanted where	To maximize	CEDD (via	As per	Site clearance	ETWB TC 3/2006	٨

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
10.8.1	practicable. Where possible, trees should be transplanted direct to permanent	preservation of	Contractor)	approved Tree		and as per tree	
	locations rather than temporary holding nurseries. A detailed tree transplanting	existing trees		Removal		protection measures	
	specification shall be provided in the Contract Specification and sufficient time for			Application(s)		in Particular	
	preparation shall be allowed in the construction programme.					Specification	
Table	CM6 - Advance screen planting of fast growing tree and shrub species to noise	To maximize screening	CEDD (via	At Lam Tin	Beginning of	N/A	۸
10.8.1	barriers and hoardings. Trees shall be capable of reaching a height >10m within	of the works	Contractor)	Interchange	construction		
	10 years.			and edge of	period		
				Road P2			
				landscape			
				deck, TKO			
Table	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive	To reduce visual	CEDD (via	General	Throughout	As per Particular	N/A
10.8.1	material	intrusion	Contractor)		construction	Specification	
					period		
Table	CM8 - Control of night-time lighting by hooding all lights and through minimisation	To reduce visual	CEDD (via	General	Throughout	N/A	٨
10.8.1	of night working periods.	intrusion	Contractor)		construction		
					period		
Table	CM9 - Screening of works areas with hoardings with appropriate colours	Reduction of visual	CEDD (via	Project site	Excretion of site	N/A	۸
10.8.1	compatible with the surrounding area	intrusion	Contractor)	Boundary	hoarding		
Table	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual	CEDD (via	Built structures	Design and	N/A	٨
10.8.1		intrusion and	Contractor)		construction		
		integration with			stage		
		environment					

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
Table	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of	CEDD (via	TKO	Throughout	N/A	۸
10.8.1		contamination of water	Contractor)	reclamation,	construction		
		courses and water		TKO tunnel	period		
		bodie		portal, Cha			
				Kwo Ling			
				roadworks			
Table	CM12 - Minimise area of reclamation and design the edges sensitively to tie in	Minimise loss of Junk	CEDD (via	Temporary	Construction	N/A	N/A
10.8.1	with adjacent coastline characte	Bay and integration	Contractor)	reclamation for	planning and		
		with existing coastlin		barging points	reclamation		
				at TKO and	stages		
				Lam Tin and			
				permanent			
				reclamation for			
				TKO			
				Interchange			
				slip roads and			
				Road P2			
Landfill	Gas Hazard (Design and Construction Phase)	1		1		ı	ı
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill	Protect the workers	Contractor	Project sites	Construction	EPD's Landfill Gas	٨
	gas-related hazards, should be present on site throughout the groundworks	from landfill gas		within the Sai	phase	Hazard Assessment	
	phase. The Safety Officer should be provided with an intrinsically safe portable	hazards		Tso Wan		Guidance Note	
	instrument, which is appropriately calibrated and able to measure the following			Landfill			

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	gases in the ranges indicated below:			Consultation			
	Methane 0-100% LEL and 0100% v/v			Zone			
	Carbon dioxide 0-100%						
	Oxygen 0-21%						
S11.5.10	Safety Measures	Protect the workers	Contractor	Project sites	Construction	EPD's Landfill Gas	
S11.5.25	- For staff who work in, or have responsibility for "at risk" area, such as all	from landfill gas		within the Sai	phase	Hazard Assessment	N/A
	excavation workers, supervisors and engineers working within the	hazards		Tso Wan		Guidance Note	
	Consultation Zone, should receive appropriate training on working in areas			Landfill		Labour Department's	
	susceptible to landfill gas, fire and explosion hazards.			Consultation		Code of Practice for	
	- An excavation procedure or code of practice to minimize landfill gas related			Zone		Safety and Health at	N/A
	risk should be devised and carried out.					Work in Confined	
	- No worker should be allowed to work alone at any time in or near to any					Space	N/A
	excavation. At least one other worker should be available to assist with a						
	rescue if needed.						
	- Smoking, naked flames and all other sources of ignition should be prohibited						N/A
	within 15m of any excavation or ground-level confined space. "No						
	smoking" and "No naked flame" notices should be posted prominently						
	on the construction site and, if necessary, special areas should be designed						
	for smoking.						
	- Welding, flame-cutting or other hot works should be confined to open areas						N/A
	at least 15m from any trench or excavation.						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	- Welding, flame-cutting or other hot works may only be carried out in trenches						N/A
	or confined spaces when controlled by a "permit to work" procedure,						
	properly authorized by the Safety Officer (or, in the case of small						
	developments, other appropriately qualified person).						
	- The permit to work procedure should set down clearly the requirements for						N/A
	continuous monitoring for methane, carbon dioxide and oxygen throughout						
	the period during which the hot works are in progress. The procedure						
	should also require the presence of an appropriately qualified person, in						
	attendance outside the 'confined area', who should be responsible for						
	reviewing the gas measurements as they are made, and who should have						
	executive responsibility for suspending the work in the event of unacceptable						
	or hazardous conditions. Only those workers who are appropriately trained						
	and fully aware of the potentially hazardous conditions which may arise						
	should be permitted to carry out hot works in confined areas.						
	- Where there are any temporary site offices, or any other buildings located						N/A
	within the Sai Tso Wan Landfill Consultation Zone which have enclosed						
	spaces with the capacity to accumulate landfill gas, then they should either						
	be located in an area which has been proven to be free of landfill gas (by						
	survey using portable gas detectors); or be raised clear of the ground by a						
	minimum of 500mm. This aims to create a clear void under the structure						
	which is ventilated by natural air movement such that emission of gas from						
	the ground are mixed and diluted by air.						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	- Any electrical equipment, such as motors and extension cords, should be						N/A
	intrinsically safe. During piping assembly or conduiting construction, all						
	valves/seals should be closed immediately after installation. As						
	construction progresses, all valves/seals should be closed to prevent the						
	migration of gases through the pipeline/conduit. All piping /conduiting						
	should be capped at the end of each working day.						
	- During construction, adequate fire extinguishing equipment, fire-resistant						N/A
	clothing and breathing apparatus (BA) sets should be made available on site.						
	- Fire drills should be organized at not less than six monthly intervals.						N/A
	- The contractor should formulate a health and safety policy, standards and						N/A
	instructions for site personnel to follow.						
	- All personnel who work on the site and all visitors to the site should be made						N/A
	aware of the possibility of ignition of gas in the vicinity of excavations.						
	Safety notices (in Chinese and English) should be posted at prominent						
	position around the site warning danger of the potential hazards.						
	- Service runs within the Consultation Zone should be designated as "special						N/A
	routes"; utilities companies should be informed of this and precautionary						
	measures should be implemented. Precautionary measures should include						
	ensuring that staff members are aware of the potential hazards of working in						
	confined spaces such as manholes and service chambers, and that						
	appropriate monitoring procedures are in place to prevent hazards due to						
	asphyxiating atmospheres in confined spaces. Detailed guidance on entry						

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
	into confined spaces is given in Code of Practice on Safety and Health at						
	Work in Confined Spaces (Labour Department, Hong Kong).						
	- Periodically during ground-works construction within the 250m Consultation						N/A
	Zone, the works area should be monitored for methane, carbon dioxide and						
	oxygen using appropriately calibrated portable gas detection equipment.						
	The monitoring frequency and areas to be monitored should be set down						
	prior to commencement of ground-works either by the Safety Officer or an						
	approved and appropriately qualified person.						
S11.5.26	Monitoring	Protect the workers	Contractor	Project sites	Construction	EPD's Landfill Gas	
-	• Routine monitoring should be carried out in all excavations, manholes,	from landfill gas		within the Sai	phase	Hazard Assessment	N/A
S11.5.31	chambers, relocation of monitoring wells and any other confined spaces	hazards		Tso Wan		Guidance Note	
	that may have been created. All measurements in excavations should be			Landfill			
	made with the extended monitoring tube located not more than 10 mm from			Consultation			
	the exposed ground surface. Monitoring should be performed properly to			Zone			
	make sure that the area is free of landfill gas before any man enters into the						
	area.						
	• For excavations <b>deeper than 1m</b> , measurements should be carried out:						N/A
	- at the ground surface before excavation commences;-						
	- immediately before any worker enters the excavation;						
	- at the beginning of each working day for the entire period the excavation						
	remains open; and						
	- periodically throughout the working day whilst workers are in the						

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended  Measures & Main  Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	excavation.  For excavations between 300mm and 1m deep, measurements should be carried out:  directly after the excavation has been completed; and periodically whilst the excavation remains open.						N/A
	<ul> <li>For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.</li> <li>Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person.</li> </ul>						N/A N/A
	• The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system.						N/A
S11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	construction stage within the Sai Tso Wan Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note	N/A

EIA Ref.	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What requirements	Status
		recommended	implement the	the measures	Implement the	or standards for the	
		Measures & Main	measures?		measures?	measures to	
		Concerns to address				achieve?	
				Zone			

Remarks:

- Compliance of mitigation measure
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor
- \* Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- N/A Not Applicable

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

#### Appendix O - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

#### **Cumulative Complaint Log in the Reporting Period**

#### Contract No. NE/2015/01

Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed
N/A	N/A	N/A	N/A	N/A	N/A

#### Contract No. NE/2015/02

Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed
N/A	N/A	N/A	N/A	N/A	N/A

Monthly EM&A Report

#### **Cumulative Log for Notifications of Summons**

#### Contract No. NE/2015/01

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement

#### Contract No. NE/2015/02

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement

Design and Construction

Monthly EM&A Report

#### **<u>Cumulative Log for Successful Prosecutions</u>**

#### Contract No. NE/2015/01

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project

#### Contract No. NE/2015/02

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project
			1		

APPENDIX P WASTE GENERATION IN THE REPORTING MONTH

# Contract No.: NE/2015/01

#### **Monthly Summary Waste Flow Table for 2016**

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (	Quantities of	C&D Wastes	Generated I	Monthly
Month	a.Total Quantity Generated (see Note 8)	b. Hard Rock and Large Broken Concrete (see Note 9)	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill (see Note 10)	f. Imported Fill	g. Metals (see Note 5)	h. Paper / Cardboard Packaging (see Note 5)	i. Plastics (see Note 3) (see Note 5)	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
January											
February											
March											
April											
Мау											
June											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
July	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
August	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.010
September	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.039
October	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.500	0.026
November	21.423	0.000	18.636	0.000	2.787	0.000	0.000	0.000	0.000	0.000	0.099
December											
Total	21.423	0.000	18.636	0.000	2.787	0.000	0.000	0.000	0.000	0.500	0.174

Total C&D waste generated = a+b+f+g+h+i+j+k

Total C&D waste generated (excluded excavated material) = g+h+i+j+k

Total C&D waste recycled = c+d+g+h+i

% of recycled C&D waste = (Total C&D waste generated - Total C&D waste recycled) / Total C&D waste generated

Notes: (1) The performance target are given in PS Clause 6(14)

- (2) The waste flow table shall also include C&D materials that are not specified in the Contract to be imported for use at the Site
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m3.
- (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
- (6) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m<sup>3</sup>; soil = 2.0 tonnes/m<sup>3</sup>

excavated: rock = 2.0 tonnes/m<sup>3</sup>; soil = 1.8 tonnes/m<sup>3</sup>; broken concrete and bitumen = 2.4 tonnes/m<sup>3</sup>, soil and rock = 1.9 tonnes/m<sup>3</sup>

C&D Waste = 0.9 tonnes/m<sup>3</sup>; bentonite slurry = 2.8 tonnes/m<sup>3</sup>

Diesel density: 0.8kg/l

- (7) Numbers are rounded off to the nearest three decimal places
- (8) The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill"
- (9) The "Hard Rock and Large Broken Concrete" were disposed as public fill
- (10) The amount in "Disposed as Public Fill" included the "Hard Rock and Large Broken Concrete" disposed as public fill

# **Monthly Summary Waste Flow Table for 2016 Year**

# Contract No. NE/2015/02

	Actual Quantities of Inert C&D Materials Generated Monthly  Actual Quantities of C&D Wastes Generated Monthly  Actual Quantities of C&D Wastes Generated Monthly												
1 .		Actual Quan	tities of Inert C&I	) Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes G	enerated Monthly			
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse		
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]		
Jan	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
Feb	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
Mar	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
Apr	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
May	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
June	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
SUB- TOTAL	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
Jul	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000		
Aug	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00394		
Sep	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00154		
Oct	0.01872	0.00000	0.00000	0.00000	0.01872	0.00000	0.00000	0.00000	0.00000	0.00000	0.97326		
Nov	0.23214	0.00000	0.00000	0.0000	0.23214	0.00000	0.00000	0.00000	0.00000	0.00000	0.43900		
Dec	_							_					
<b>TOTAL</b>	0.25086	0.00000	0.00000	0.00000	0.25086	0.00000	0.00000	0.00000	0.00000	0.00000	1.41774		

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME

# **High Level 3 Months Look Ahead Programme**

Activities	Dec-16	Jan-17	Feb-17
Lam Tin Interchange			
Excavation for Tunnel Adit			
Haul Road construction	)		
Slope Feature no. 11NE-D/C119 (along LYM Road)			
Pipe Pile Wall - Area 2A			
Site Formation - Area 1G1			
Setup Conveyor System			
Main Tunnel			
Tunnel Team Mobilisation Works			
TKO Interchange			
Haul Road construction			
Temporary Bargeing Facilities			
BMCPC Bridge Tempoary Diversion			

NE/2015/01 01/12/2016


Activity ID	Activity Name	Calendar	Origina Duration	Start	Finish	Predecessors	Successors	Total Act Float Co	vity %	Oct		201 Nov	16	Dec	201 Jar	
NE/2015	02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and Associated Works		1564	1 29-Jul-16 A	16-Sep-20			394								
Project	Commencement and Completion	P2-Cal.1	C	29-Jul-16 A	29-Jul-16 A											
PC000100	Project Start Date	P2-Cal.1	C	29-Jul-16 A			PL000600, TT000100,		100%							
Site Acc	ress Date	P2-Cal.1	53	3 29-Jul-16 A	06-Sep-16 A		CM001400									
SA000100	Portion I	P2-Cal.1	C	06-Sep-16 A		PC000100	CL000300		100%							
SA000200	Portion II	P2-Cal.1	C	29-Jul-16 A		PC000100	CL001400		100%							
SA000300	Portion III	P2-Cal.1	C	29-Jul-16 A		PC000100	CL000100		100%							
SA000400	Portion IV	P2-Cal.1	C	29-Jul-16 A		PC000100	CL004500A		100%							
SA000500	Portion V	P2-Cal.1	0	29-Jul-16 A		PC000100	CL004500A		100%							
SA000600	Portion VI	P2-Cal.1		29-Jul-16 A		PC000100	CL004500A		100%							
SA000700	Portion VII	P2-Cal.1		29-Jul-16 A		PC000100	CM000100		100%							,
SA000800	Portion VIII	P2-Cal.1		29-Jul-16 A		PC000100	CL009900		100%							
SA000900	Portion IX	P2-Cal.1		29-Jul-16 A		PC000100	CM000100		100%							
Prelimin	aries, Submission, Contractor's Design Submission and Approval		876	5 29-Jul-16 A	15-Dec-18			1035								
Contract	or's Design Submission and Approval	P2-Cal.1	159	9 12-Aug-16 A	01-Feb-17			513								
E&M Desi	gn	P2-Cal.1	135	5 29-Aug-16 A	01-Feb-17			373								
DE000100	Prepare and Submit Design Parameters for E&M Works	P2-Cal.1	7	7 29-Aug-16 A	05-Sep-16 A	FD000400	DE000500, DE000200,		100% E&N	Л Work	s					
DE000200	Review and Discuss Design Parameters for E&M Works	P2-Cal.1	10	06-Sep-16 A	30-Sep-16 A	DE000100	DE000300		100% scu	ıss Des	sign Parame	ters for E&M Works				
DE000300	Resubmit Design Parameters for E&M Works	P2-Cal.1	7	7 01-Oct-16 A	26-Oct-16	DE000200	DE000400	101	0%		Resi	bmit Design Parameters f	for E&M W	forks		
DE000400	Accept Design Parameters for E&M Works	P2-Cal.1	4	1 27-Oct-16	30-Oct-16	DE000300	CL001000	101	0%			Accept Design Parameter	s for E&M	Works		
DE000500	Prepare and Submit Schematic Design for E&M Works (DSD Transformer Room)	P2-Cal.1	14	1 14-Sep-16 A	03-Oct-16 A	DE000100	DE000600		100% d S	ubmit s	Schematic D	esign for E&M Works (DS	D Transfo	rmer Room)		
DE000600	Review and Discuss Schematic Design for E&M Works (DSD Transformer Room)	P2-Cal.1	14	4 04-Oct-16 A	31-Oct-16	DE000500	DE000700	84 1	1.29%			Review and Discuss Sch	nematic De	esign for E&M Works (DSD Transformer I	Room)	
DE000700	Resubmit Schematic Design for E&M Works (DSD Transformer Room)	P2-Cal.1	9	9 01-Nov-16	09-Nov-16	DE000600	DE000800	84	0%			Resubmit Sch	nematic De	esign for E&M Works (DSD Transformer I	Room)	
DE000800	Accept Schematic Design for E&M Works (DSD Transformer Room)	P2-Cal.1	7	7 10-Nov-16	16-Nov-16	DE000700	CL001000	84	0%			Accep	pt Schema	atic Design for E&M Works (DSD Transfo	ormer Room)	
DE000900	Prepare and Submit Detail Design for E&M Works (DSD Transformer Room)	P2-Cal.1	21	1 14-Sep-16 A	13-Oct-16 A	DE000100	DE001000		100% Pr	epare a	and Submit I	Detail Design for E&M Wor	rks (DSD 1	Fransformer Room)		
DE001000	Review and Discuss Detail Design for E&M Works (DSD Transformer Room)	P2-Cal.1	14	1 14-Oct-16 A	28-Oct-16	DE000900	DE001100	87 3	5.71%		R	view and Discuss Detail D	Design for	E&M Works (DSD Transformer Room)		
DE001100	Resubmit Detail Design for E&M Works (DSD Transformer Room)	P2-Cal.1	9	9 29-Oct-16	06-Nov-16	DE001000	DE001200	87	0%			Resubmit Detail D	Design for	E&M Works (DSD Transformer Room)		
DE001200	Accept Detail Design for E&M Works (DSD Transformer Room)	P2-Cal.1	7	7 07-Nov-16	13-Nov-16	DE001100	CL001000	87	0%			Accept D	etail Desiç	gn for E&M Works (DSD Transformer Roo	om)	
DE001300	Prepare and Submit Schematic Design for E&M Works (Road P2 Structure)	P2-Cal.1	21	1 22-Dec-16	11-Jan-17	PC000100	DE001700,	347	0%						Prep	pare and Submit
DE001400	Review and Discuss Schematic Design for E&M Works (Road P2 Structure)	P2-Cal.1	21	1 12-Jan-17	01-Feb-17	DE001300	DE001400 DE001500	373	0%							
DE001700	Prepare and Submit Detail Design for E&M Works (Road P2 Structure)	P2-Cal.1	27	7 28-Dec-16	23-Jan-17	DE001300	DE001800	347	0%							Prepar
Foundatio		P2-Cal.1	157	7 12-Aug-16 A	30-Jan-17			515								
FD000100	Prepare and Submit Design Memorandam for Foundation of Road P2 Structures	P2-Cal.1		Ť	26-Aug-16 A	PC000100	FD000200		100% of	Road F	P2 Structure	S				
FD000200	Review and Discuss Design Memorandam for Foundation of Road P2 Structures	P2-Cal.1			15-Sep-16 A	FD000100	FD000300					on of Road P2 Structures				
					·							P2 Structures				
FD000300	Resubmit Design Memorandam for Foundation of Road P2 Structures	P2-Cal.1			15-Sep-16 A	FD000200	FD000400					2 Structures				
FD000400	Accept Design Memorandam for Foundation of Road P2 Structures	P2-Cal.1			15-Sep-16 A	FD000300	FD000500, DE000100						vo /E::: ''	Land Castion		
FD000500	Prepare and Submit AIP Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	22	2 30-Aug-16 A	23-Sep-16 A	FD000400	FD000600		100% PS	ubmiss	sion for Four	dation of Road P2 Structur	re (Existinç	, Land Section)		
	tual Work   ◆ Milestone NE/2015/02 Tseung Kwan O - Lam Tin	Tunnel-	. [ _	3 M	onths Ro	lling Pro	gramme					Date 29-Jul-16	3 mon	Revision  ths rolling programme	Checked	Approved
	emaining Work Summary Road P2 and Associated Work					: 1 of 10	-					20-Oct-16	_	nths rolling programme 20160		
Cr	itical Remaining Work				Ü											
	<u> </u>											•				

Activity ID	Activity Name	Calendar	Original Start Duration	Finish	Predecessors	Successors	Total Float		2016 2017 Nov Dec Jan
FD000600	Review and Discuss AIP Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	11 24-Sep-16 A	29-Sep-16 A	FD000500	FD000700	rioat		IP Submission for Foundation of Road P2 Structure (Existing Land Section)
FD000700	Resubmit AIP Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	7 30-Sep-16 A	08-Oct-16 A	FD000600	FD000800		100% Ibmit A	IP Submission for Foundation of Road P2 Structure (Existing Land Section)
FD000800	Accept AIP Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	4 09-Oct-16 A	13-Oct-16 A	FD000700	FD000900, MP000100,		100% Acce	pt AIP Submission for Foundation of Road P2 Structure (Existing Land Section)
FD000900	Prepare and Submit AIP Submission for Foundation of Road P2 Structure (Reclaimed Section)	P2-Cal.1	14 05-Nov-16	18-Nov-16	FD000800	FD001000 FD001000	515	0%	Prepare and Submit AIP Submission for Foundation of Road P2 Structure (Reclaimed \$
FD001000	Review and Discuss AIP Submission for Foundation of Road P2 Structure (Reclaimed Section)	P2-Cal.1	14 19-Nov-16	02-Dec-16	FD000900	FD001100	515	0%	Review and Discuss AIP Submission for Foundation of Road P2 Struc
FD001100	Resubmit AIP Submission for Foundation of Road P2 Structure (Reclaimed Section)	P2-Cal.1	10 03-Dec-16	12-Dec-16	FD001000	FD001200	515	0%	Resubmit AIP Submission for Foundation of Road P2 Stru
FD001200	Accept AIP Submission for Foundation of Road P2 Structure (Reclaimed Section)	P2-Cal.1	7 13-Dec-16	19-Dec-16	FD001100	FD001700	515	0%	Accept AIP Submission for Foundation of Road P
FD001300	Prepare and Submit DDA Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	14 28-Sep-16 A	12-Oct-16 A	FD000800	FD001400		100% Prepar	e and Submit DDA Submission for Foundation of Road P2 Structure (Existing Land Section)
FD001400	Review and Discuss DDA Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	14 13-Oct-16 A	27-Oct-16	FD001300	FD001500	68	42.86%	Review and Discuss DDA Submission for Foundation of Road P2 Structure (Existing Land Section)
FD001500	Resubmit DDA Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	14 28-Oct-16	10-Nov-16	FD001400	FD001600	68	0%	Resubmit DDA Submission for Foundation of Road P2 Structure (Existing Land Section)
FD001600	Accept DDA Submission for Foundation of Road P2 Structure (Existing Land Section)	P2-Cal.1	14 11-Nov-16	24-Nov-16	FD001500	CL004700	68	0%	Accept DDA Submission for Foundation of Road P2 Structure (Existing Land Se
FD001700	Prepare and Submit DDA Submission for Foundation of Road P2 Structure (Reclaimed Section)	P2-Cal.1	21 20-Dec-16	09-Jan-17	FD001200	FD001800	515	0%	Prepare and Submit DD
FD001800	Review and Discuss DDA Submission for Foundation of Road P2 Structure (Reclaimed Section)	P2-Cal.1	21 10-Jan-17	30-Jan-17	FD001700	FD001900	515	0%	
Major Te	mporary Works Design	P2-Cal.1	135 09-Aug-16 A	05-Jan-17			847		▼ Major Temporary Works Des
TD000100	Prepare and Submit Design of Temporary Steel Cofferdam	P2-Cal.1	21 17-Aug-16 A	13-Oct-16 A	PC000100	TD000120,		100% Prepa	are and Submit Design of Temporary Steel Cofferdam
TD000120	Review and Discuss Design of Temporary Steel Cofferdam	P2-Cal.1	18 14-Oct-16 A	01-Nov-16	TD000100	TD000200 TD000140	44	27.78%	Review and Discuss Design of Temporary Steel Cofferdam
TD000140	Resubmit Design of Temporary Steel Cofferdam	P2-Cal.1	11 02-Nov-16	12-Nov-16	TD000120	TD000160	44	0%	Resubmit Design of Temporary Steel Cofferdam
TD000160	Accept Design of Temporary Steel Cofferdam	P2-Cal.1	7 13-Nov-16	19-Nov-16	TD000140	CM000700	44	0%	Accept Design of Temporary Steel Cofferdam
TD000200	Prepare and Submit Design of Double Water Gate System	P2-Cal.1	21 24-Aug-16 A	13-Oct-16 A	TD000100	TD000400, TD000220		100% Prepa	are and Submit Design of Double Water Gate System
TD000220	Review and Discuss Design of Double Water Gate System	P2-Cal.1	18 14-Oct-16 A	01-Nov-16	TD000200	TD000240	99	27.78%	Review and Discuss Design of Double Water Gate System
TD000240	Resubmit Design of Double Water Gate System	P2-Cal.1	14 02-Nov-16	15-Nov-16	TD000220	TD000260	99	0%	Resubmit Design of Double Water Gate System
TD000260	Accept Design of Double Water Gate System	P2-Cal.1	7 16-Nov-16	22-Nov-16	TD000240	MP000300	99	0%	Accept Design of Double Water Gate System
TD000300	Prepare amd Submit ELS Design for Re-Provisioning of DSD Transformer Room	P2-Cal.1	14 09-Aug-16 A	23-Aug-16 A	PC000100	TD000320		100% Trans	former Room
TD000320	Review and Discuss ELS Design for Re-Provisioning of DSD Transformer Room	P2-Cal.1	10 24-Aug-16 A	15-Oct-16 A	TD000300	TD000340		100% Re	view and Discuss ELS Design for Re-Provisioning of DSD Transformer Room
TD000340	Resubmit ELS Design for Re-Provisioning of DSD Transformer Room	P2-Cal.1	7 16-Oct-16 A	24-Oct-16	TD000320	TD000360	9	28.57%	Resubmit ELS Design for Re-Provisioning of DSD Transformer Room
TD000360	Accept ELS Design for Re-Provisioning of DSD Transformer Room	P2-Cal.1	4 25-Oct-16	28-Oct-16	TD000340	MP000200, CL001000	9	0%	Accept ELS Design for Re-Provisioning of DSD Transformer Room
TD000400	Prepare and Submit ELS Design for Retaining Wall of P2-A and P2-B	P2-Cal.1	14 26-Aug-16 A	09-Sep-16 A	TD000200	TD000420		100% aining	Wall of P2-A and P2-B
TD000420	Review and Discuss ELS Design for Retaining Wall of P2-A and P2-B	P2-Cal.1	10 10-Sep-16 A	20-Sep-16 A	TD000400	TD000440		100% Design	for Retaining Wall of P2-A and P2-B
TD000440	Resubmit ELS Design for Retaining Wall of P2-A and P2-B	P2-Cal.1	10 21-Sep-16 A	31-Oct-16	TD000420	TD000460	303	0%	Resubmit ELS Design for Retaining Wall of P2-A and P2-B
TD000460	Accept ELS Design for Retaining Wall of P2-A and P2-B	P2-Cal.1	6 01-Nov-16	06-Nov-16	TD000440	TD000500, CL001600,	303	0%	Accept ELS Design for Retaining Wall of P2-A and P2-B
TD000500	Prepare and Submit ELS Design for Retaining Wall of SR2-A and SR2-B	P2-Cal.1	14 12-Sep-16 A	24-Oct-16	TD000460	TD000800, TD000520	291	64.29%	Prepare and Submit ELS Design for Retaining Wall of SR2-A and SR2-B
TD000520	Review and Discuss ELS Design for Retaining Wall of SR2-A and SR2-B	P2-Cal.1	14 25-Oct-16	07-Nov-16	TD000500	TD000540	882	0%	Review and Discuss ELS Design for Retaining Wall of SR2-A and SR2-B
TD000540	Resubmit ELS Design for Retaining Wall of SR2-A and SR2-B	P2-Cal.1	14 08-Nov-16	21-Nov-16	TD000520	TD000560	882	0%	Resubmit ELS Design for Retaining Wall of SR2-A and SR2-B
TD000560	Accept ELS Design for Retaining Wall of SR2-A and SR2-B	P2-Cal.1	10 22-Nov-16	01-Dec-16	TD000540	CL010000	882	0%	Accept ELS Design for Retaining Wall of SR2-A and SR2-B
TD000600	Prepare and Submit ELS Design for U-Trough A & B (SR2 CH182 - CH250)	P2-Cal.1	21 06-Oct-16 A	28-Oct-16	PC000100	TD000620	319	57.14%	Prepare and Submit ELS Design for U-Trough A & B (SR2 CH182 - CH250)
TD000620	Review and Discuss ELS Design for U-Trough A & B (SR2 CH110 - CH250)	P2-Cal.1	12 29-Oct-16	09-Nov-16	TD000600	TD000640	319	0%	Review and Discuss ELS Design for U-Trough A & B (SR2 CH110 - CH250)
TD000640	Resubmit ELS Design for U-Trough A & B (SR2 CH110 - CH250)	P2-Cal.1	7 10-Nov-16	16-Nov-16	TD000620	TD000660	319	0%	Resubmit ELS Design for U-Trough A & B (SR2 CH110 - CH250)
Re	tual Work emaining Work stical Remaining Work  To all Points  The Milestone Summary  Summary  NE/2015/02 Tseung Kwan O - Lam Tin Road P2 and Associated Works		I- 3 Mo		olling Pro e: 2 of 10	ogramme )	ļ		Date Revision Checked Approved 29-Jul-16 3 months rolling programme 20-Oct-16 3 months rolling programme 20160

			Duration				Float	Complete Oct	Nov Dec Jan
TD000660	Accept ELS Design for U-Trough A & B (SR2 CH110 - CH250)	P2-Cal.1	4 17-Nov-16	20-Nov-16	TD000640	CL008600	319		Accept ELS Design for U-Trough A & B (SR2 CH110 - CH250)
TD000700	Prepare and Submit ELS Design for U-Trough A & B (P2 CH318 - CH375)	P2-Cal.1	21 29-Nov-16	19-Dec-16	PC000100	TD000720, TD000720	120	0%	Prepare and Submit ELS Design for U-Trough A ε
TD000720	Review and Discuss ELS Design for U-Trough A & B (P2 CH318 - CH375)	P2-Cal.1	10 20-Dec-16	29-Dec-16	TD000700, TD000700	TD000740, TD000740	120	0%	Review and Discuss ELS Design for
TD000740	Resubmit ELS Design for U-Trough A & B (P2 CH318 - CH375)	P2-Cal.1	4 30-Dec-16	02-Jan-17	TD000700 TD000720, TD000720	TD000740 TD000760, TD000760	120	0%	Resubmit ELS Design for U-Trou
TD000760	Accept ELS Design for U-Trough A & B (P2 CH318 - CH375)	P2-Cal.1	3 03-Jan-17	05-Jan-17	TD000740,	CL007100,	120	0%	Accept ELS Design for U-Trc
TD000800	Prepare and Submit ELS Design for U-Trough A & B (P2 CH423 - CH500)	P2-Cal.1	21 07-Oct-16 A	28-Oct-16	TD000740 TD000500	TD000900, CL007700 TD000820	291	57.14%	Prepare and Submit ELS Design for U-Trough A & B (P2 CH423 - CH500)
TD000820	Review and Discuss ELS Design for U-Trough A & B (P2 CH375 - CH500)	P2-Cal.1	12 29-Oct-16	09-Nov-16	TD000800	TD000840	291	0%	Review and Discuss ELS Design for U-Trough A & B (P2 CH375 - CH500)
TD000840	Resubmit ELS Design for U-Trough A & B (P2 CH363 - CH500)	P2-Cal.1	7 10-Nov-16	16-Nov-16	TD000820	TD000860	291	0%	Resubmit ELS Design for U-Trough A & B (P2 CH363 - CH500)
TD000860	Accept ELS Design for U-Trough A & B (P2 CH363 - CH500)	P2-Cal.1	4 17-Nov-16	20-Nov-16	TD000840	CL008100	291	0%	Accept ELS Design for U-Trough A & B (P2 CH363 - CH500)
TD001200	Design of sediment/ marine treatment area	P2-Cal.1	60 01-Nov-16	30-Dec-16	PC000100	CM001600,	139	0%	Design of sediment/ marine treatme
Procure	nent of Major Material	P2-Cal.1	800 01-Oct-16 A	15-Dec-18		TD001300	60		
MP000100	Procurement and Delivery of Steel H-Pile	P2-Cal.1	800 07-Oct-16 A	15-Dec-18	FD000800	CL009100	60	1.63%	
MP000200	Procurement and Delivery of ELS Wailing & Struts Members	P2-Cal.1	800 01-Oct-16 A		TD000360	CL004000	60		
MP000300	Offsite Fabrication of Double Water Gate System	P2-Cal.1	92 01-Oct-16 A		TD000260,	CM000800	99		Offsite Fabrication of Double Water Gate System
MP000500	Cast-in holding down bolt for Road Works	P2-Cal.1	60 31-Oct-16	29-Dec-16	SL002030 PC000100	CL007300,	-20		Gast-in holding down bolt for Road W
		P2-Cal.1	194 29-Jul-16 A		1 0000100	CL006700,	118		
	onstruction Works Method Statement						110		
MS000100	Preapre and Submit Method Statement for Installation of Silt Curtain	P2-Cal.1	14 29-Jul-16 A			MS000120		100%	
MS000120	Review and Discuss Method Statement for Installation of Silt Curtain	P2-Cal.1	10 10-Aug-16 A	30-Oct-16	MS000100	MS000140	33	0%	Review and Discuss Method Statement for Installation of Silt Curtain
MS000140	Resubmit Method Statement for Installation of Silt Curtain	P2-Cal.1	7 31-Oct-16	06-Nov-16	MS000120	MS000160	33	0%	Resubmit Method Statement for Installation of Silt Curtain
MS000160	Accept Method Statement for Installation of Silt Curtain	P2-Cal.1	4 07-Nov-16	10-Nov-16	MS000140	CM000600	33	0%	Accept Method Statement for Installation of Silt Curtain
MS000200	Prepare and Submit Method Statement for Installation and Removal of Temporary Steel Cofferdam	P2-Cal.1	21 01-Nov-16	21-Nov-16	PC000100	MS000300, MS000220	3	0%	Prepare and Submit Method Statement for Installation and Removal of Temporary S
MS000220	Review and Discuss Method Statement for Installation and Removal of Temporary Steel Cofferdam	P2-Cal.1	18 22-Nov-16	09-Dec-16	MS000200	MS000240	3	0%	Review and Discuss Method Statement for Installation and Re
MS000240	Resubmit Method Statement for Installation and Removal of Temporary Steel Cofferdam	P2-Cal.1	14 10-Dec-16	23-Dec-16	MS000220	MS000260	3	0%	Resubmit Method Statement for Installation a
MS000260	Accept Method Statement for Installation and Removal of Temporary Steel Cofferdam	P2-Cal.1	7 24-Dec-16	30-Dec-16	MS000240	MS000900, CM000700	3	0%	Accept Method Statement for Installi
MS000300	Prepare and Submit Method Statement for Installation, Operation and Removal of Water Gate	P2-Cal.1	21 08-Nov-16	28-Nov-16	MS000200	MS000320	63	0%	Prepare and Submit Method Statement for Installation, Operation and Remo
MS000320	Review and Discuss Method Statement for Installation, Operation and Removal of Water Gate	P2-Cal.1	18 29-Nov-16	16-Dec-16	MS000300	MS000340	63	0%	Review and Discuss Method Statement for Installatio
MS000340	Resubmit Method Statement for Installation, Operation and Removal of Water Gate	P2-Cal.1	14 17-Dec-16	30-Dec-16	MS000320	MS000360	63	0%	Resubmit Method Statement for Inst
MS000360	Accept Method Statement for Installation, Operation and Removal of Water Gate	P2-Cal.1	7 31-Dec-16	06-Jan-17	MS000340	CM000800	63	0%	Accept Method Statement for
MS000400	Prepare and Submit Method Statement for Installation of Socketed H-Pile	P2-Cal.1	14 09-Sep-16 A	23-Oct-16	PC000100	MS000500, MS000420	79	71.43%	Prepare and Submit Method Statement for Installation of Socketed H-Pile
MS000420	Review and Discuss Method Statement for Installation of Socketed H-Pile	P2-Cal.1	10 24-Oct-16	02-Nov-16	MS000400	MS000440	79	0%	Review and Discuss Method Statement for Installation of Socketed H-Pile
MS000440	Resubmit Method Statement for Installation of Socketed H-Pile	P2-Cal.1	7 03-Nov-16	09-Nov-16	MS000420	MS000460	79	0%	Resubmit Method Statement for Installation of Socketed H-Pile
MS000460	Accept Method Statement for Installation of Socketed H-Pile	P2-Cal.1	4 10-Nov-16	13-Nov-16	MS000440	CL004700	79	0%	Accept Method Statement for Installation of Socketed H-Pile
MS000500	Prepare and Submit Method Statement for Construction of Retaining Wall Structure	P2-Cal.1	14 26-Aug-16 A	08-Sep-16 A	MS000400	MS000520		100% or Con	s ruction of Retaining Wall Structure
MS000520	Review and Discuss Method Statement for Construction of Retaining Wall Structure	P2-Cal.1	10 09-Sep-16 A	26-Oct-16	MS000500	MS000540	118	30%	Review and Discuss Method Statement for Construction of Retaining Wall Structure
MS000540	Resubmit Method Statement for Construction of Retaining Wall Structure	P2-Cal.1	7 27-Oct-16	02-Nov-16	MS000520	MS000560	118	0%	Resubmit Method Statement for Construction of Retaining Wall Structure
MS000560	Accept Method Statement for Construction of Retaining Wall Structure	P2-Cal.1	4 03-Nov-16	06-Nov-16	MS000540	CL009900,	118	0%	Accept Method Statement for Construction of Retaining Wall Structure
MS000600	Prepare and Submit Method Statement for Excavation and ELS of U-Troughs	P2-Cal.1	21 07-Nov-16	27-Nov-16	MS000560	MS000600, MS000620	118	0%	Prepare and Submit Method Statement for Excavation and ELS of U-Trought
								1	Date Revision Checked Approved
	tual Work  Milestone  NE/2015/02 Tseung Kwan O - Lam Tin		I- 3 Mo	onths R	olling Pro	gramme	)		Date Revision Checked Approved  29-Jul-16 3 months rolling programme
	emaining Work  Road P2 and Associated Work  itical Remaining Work	S		Pag	e: 3 of 10	)			20-Oct-16 3 months rolling programme 20160
	nical Homaning Work								
	1								-

MS000640         Resubmit M           MS000660         Accept Method Stat           MS000700         Method Stat           General Submis         Submit Site           GS000100         Submit Site           GS000200         Prepare/Sul           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001000         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	In delication of Discuss Method Statement for Excavation and ELS of U-Troughs  Method Statement for Excavation and ELS of U-Troughs  Attended Statement for Excavation and ELS of U-Troughs  Attended Statement for Construction of U-Troughs Structure  SSION  Be Organization Chart  Aubmit the First Programme  Are of the First Programme  Aubmit the Accepted Programme  Aubmit the First Three Month Rolling Programme  Aubmit the Draft Environmental Management Plan  Aubmit the Environmental Management Plan  Aubmit the Waste Management Plan  Aubmit the SMP for Trip Ticket (TTS)  And Road Excavation Permit (XP)  Aubmit the Temporary Drainage Management Plan to DSD (DSD)	P2-Cal.1	14 7 60 156 7 7 30 60 7 7	29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	20-Sep-16 A  05-Aug-16 A  17-Sep-16 A  17-Nov-16  24-Aug-16 A	MS000600 MS000620 MS000640 MS000660 PC000100 PC000100 GS000200 GS000300 PC000100	MS000640  MS000660  CL007200, CL008700, CL008800, CL007300  PC000200  GS000300  GS000400  PC000200	118	0% 0% 0% 0% 100%				Nov		Hesubmit Method Stateme  Accept Method  General Submission	ent for Excavati tatement for Ex hod Statement
MS000660         Accept Meth           MS000700         Method Stat           General Submis           GS000100         Submit Site           GS000200         Prepare/Sul           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000600         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul           GS001200         Prepare/Sul	atement for Construction of U-Troughs Structure  SSION  e Organization Chart  ubmit the First Programme  se of the First Programme  ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1	7 60 156 7 7 30 60 7 7	30-Dec-16 06-Jan-17 29-Jul-16 A 13-Sep-16 A 29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	05-Jan-17 06-Mar-17 30-Dec-16 20-Sep-16 A 05-Aug-16 A 17-Sep-16 A 17-Nov-16 24-Aug-16 A	MS000640 MS000660 PC000100 PC000100 GS000200 GS000300	CL007200, CL008700, CL008800, MS000800, MS000800, GL007300 PC000200 GS000300	118 118 1750	0% 0% 100% 100%						Accept Meti	hod Statement
MS000700         Method State           General         Submis           GS000100         Submit Site           GS000200         Prepare/Sul           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000600         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001000         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	atement for Construction of U-Troughs Structure  SSION  e Organization Chart  ubmit the First Programme  ubmit the First Programme  ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1	60 156 7 7 30 60 7 7	06-Jan-17 29-Jul-16 A 13-Sep-16 A 29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	06-Mar-17 30-Dec-16 20-Sep-16 A 05-Aug-16 A 17-Sep-16 A 17-Nov-16 24-Aug-16 A	MS000660  PC000100  PC000100  GS000200  GS000300	CL008700, CL008800, MS000800, MS000800, CL007300 PC000200 GS000300	118	100% 100%							
General Submis           GS000100         Submit Site           GS000200         Prepare/Sul           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000600         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001000         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	SSION  e Organization Chart  ubmit the First Programme  se of the First Programme  ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1	156 7 7 30 60 7 7	29-Jul-16 A 13-Sep-16 A 29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	30-Dec-16 20-Sep-16 A 05-Aug-16 A 17-Sep-16 A 17-Nov-16 24-Aug-16 A	PC000100 PC000100 GS000200 GS000300	CL008800, MS000800, CL007300 PC000200 GS000300 GS000400	1750	100% 100%						General Submissic	n
General Submis           GS000100         Submit Site           GS000200         Prepare/Sul           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000600         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001000         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	SSION  e Organization Chart  ubmit the First Programme  se of the First Programme  ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1	156 7 7 30 60 7 7	29-Jul-16 A 13-Sep-16 A 29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	30-Dec-16 20-Sep-16 A 05-Aug-16 A 17-Sep-16 A 17-Nov-16 24-Aug-16 A	PC000100 GS000200 GS000300	MS000800, CL07300 PC000200 GS000300 GS000400	1750	100%						General Submissic	n
GS000100         Submit Site           GS000200         Prepare/Sul           GS000200         Acceptance           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001000         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	e Organization Chart  ubmit the First Programme  se of the First Programme  ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1	7 7 30 60 7 7	13-Sep-16 A 29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	20-Sep-16 A  05-Aug-16 A  17-Sep-16 A  17-Nov-16  24-Aug-16 A	PC000100 GS000200 GS000300	GS000300 GS000400		100%							
GS000200         Prepare/Sul           GS000300         Acceptance           GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000600         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001000         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	ubmit the First Programme  ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1	7 30 60 7 7	29-Jul-16 A 06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	05-Aug-16 A 17-Sep-16 A 17-Nov-16 24-Aug-16 A	PC000100 GS000200 GS000300	GS000300 GS000400	93	100%							
GS000300 Acceptance GS000400 Prepare/Sul GS000500 Prepare/Sul GS000600 Prepare/Sul GS000700 Prepare/Sul GS000800 Prepare/Sul GS000800 Prepare/Sul GS000900 Prepare/Sul GS001000 Application GS001100 Prepare/Sul	the of the First Programme  submit the Accepted Programme  submit the First Three Month Rolling Programme  submit the Draft Environmental Management Plan  submit the Environmental Management Plan  submit the Waste Management Plan  submit the Waste Management Plan  submit the SMP for Trip Ticket (TTS)  submit the SMP for Trip Ticket (TTS)	P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1	30 60 7 7 30	06-Aug-16 A 18-Sep-16 A 18-Aug-16 A 29-Jul-16 A	17-Sep-16 A 17-Nov-16 24-Aug-16 A	GS000200 GS000300	GS000400	93	100%	ımme						
GS000400         Prepare/Sul           GS000500         Prepare/Sul           GS000600         Prepare/Sul           GS000700         Prepare/Sul           GS000800         Prepare/Sul           GS000900         Prepare/Sul           GS001100         Application           GS001100         Prepare/Sul           GS001200         Prepare/Sul	ubmit the Accepted Programme  ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1	60 7 7 30	18-Aug-16 A 29-Jul-16 A	17-Nov-16 24-Aug-16 A	GS000300		93		ımme						
GS000500 Prepare/Sul GS000600 Prepare/Sul GS000700 Prepare/Sul GS000800 Prepare/Sul GS000900 Prepare/Sul GS001100 Prepare/Sul GS001100 Prepare/Sul	ubmit the First Three Month Rolling Programme  ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1	7 7 30	18-Aug-16 A 29-Jul-16 A	24-Aug-16 A		PC000200	93	F4 0=						1	
GS000600 Prepare/Sul GS000700 Prepare/Sul GS000800 Prepare/Sul GS000900 Prepare/Sul GS001000 Application GS001100 Prepare/Sul GS001200 Prepare/Sul	ubmit the Draft Environmental Management Plan  ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1 P2-Cal.1 P2-Cal.1 P2-Cal.1	7	29-Jul-16 A		PC000100			51.67%				Prepare/Subm	mit the Accepted Programme		
GS000700 Prepare/Sul GS000800 Prepare/Sul GS000900 Prepare/Sul GS001000 Application GS001100 Prepare/Sul GS001200 Prepare/Sul	ubmit the Environmental Management Plan  ubmit the Waste Management Plan  ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1 P2-Cal.1 P2-Cal.1	30		00 Aug 10 A		PC000200		100%							
GS000800 Prepare/Sul GS000900 Prepare/Sul GS001000 Application GS001100 Prepare/Sul GS001200 Prepare/Sul	ubmit the Waste Management Plan ubmit the SMP for Trip Ticket (TTS) n of Road Excavation Permit (XP)	P2-Cal.1		09-Aug-16 A	06-Aug-16 A	PC000100	GS001600, GS000700		100%							
GS000900 Prepare/Sul GS001000 Application ( GS001100 Prepare/Sul GS001200 Prepare/Sul	ubmit the SMP for Trip Ticket (TTS)  n of Road Excavation Permit (XP)	P2-Cal.1	30		19-Sep-16 A	GS000600	PC000200		100%	mental N	lanagement F	lan				
GS001000 Application of Prepare/Sul GS001200 Prepare/Sul	n of Road Excavation Permit (XP)			19-Aug-16 A	19-Sep-16 A	PC000100	PC000200		100%	/lanagen	nent Plan					
GS001100 Prepare/Sul GS001200 Prepare/Sul			45	29-Jul-16 A	22-Aug-16 A	PC000100	PC000200		100%							
GS001100 Prepare/Sul GS001200 Prepare/Sul		P2-Cal.1	120	25-Aug-16 A	22-Dec-16	PC000100	CL005800,	58	46.67%					Application Application	on of Road Excavati	on Permit (XP
GS001200 Prepare/Sul	domit the Temporary Drainage Management Flanto DSD (DSD)	P2-Cal.1		01-Nov-16	30-Dec-16	PC000100	CL006600, CL007200, CL006900,	35	0%						Prepare/Submit the	e Temporary D
·	the DD Dies						CL001600						Propare/	/Submit the PR Plan	Topal of Cashini and	iomporary 2
GS001300 Prepare/Sul		P2-Cal.1		01-Nov-16	21-Nov-16	PC000100	PC000200	89	0%				Frepare/s	Sublification Figure		
110001000	ubmit the Hoarding Plan	P2-Cal.1	14	10-Aug-16 A	24-Aug-16 A	PC000100	PC000200		100%							
GS001400 Nominate/S	Submit the Contract Webpage	P2-Cal.1	21	26-Aug-16 A	08-Sep-16 A	PC000100	GS001500		100%							
GS001500 Produce We	Vebpage for the acceptance of PM	P2-Cal.1	14	09-Sep-16 A	28-Oct-16	GS001400	PC000200	113	35.71%		P	roduce Webpage	for the acceptance	of PM		
GS001600 Prepare/Sul	ubmit the Draft Safety Plan	P2-Cal.1	7	29-Jul-16 A	02-Aug-16 A	GS000600	GS001700		100%							
GS001700 Prepare/Sul	ubmit the Safety Plan	P2-Cal.1	28	03-Aug-16 A	26-Aug-16 A	GS001600	PC000200		100%							
GS001800 Prepare/Sul	ubmit the Site Traffic Safety Management Plan	P2-Cal.1	30	01-Sep-16 A	30-Oct-16	PC000100	GS004300, PC000200	55	63.33%			Prepare/Submit t	he Site Traffic Safe	ety Management Plan		
GS001900 Prepare/Sul	ubmit the Security System	P2-Cal.1	14	06-Aug-16 A	20-Aug-16 A	PC000100	PC000200		100%							
GS002000 Prepare/Sul	ubmit the Weather Protection Scheme	P2-Cal.1	30	17-Aug-16 A	26-Oct-16	PC000100	PC000200	115	76.67%		Prep	pare/Submit the W	Veather Protection S	Scheme		
GS002100 Prepare/Sul	ubmit the Interface Management Plan	P2-Cal.1	60	01-Sep-16 A	01-Dec-16	PC000100	PC000200	79	28.33%					Prepare/Submit the Interface Mana	agement Plan	
GS002200 Prepare/Sul	ubmit the Risk Management Plan	P2-Cal.1	60	17-Aug-16 A	16-Nov-16	PC000100	PC000200	94	53.33%				Prepare/Submi	it the Risk Management Plan		
	ubmit the Subcontractor Management Plan	P2-Cal.1		-	05-Sep-16 A	PC000100	PC000200		100%	ent Plan						
	ubmit the Emergency Unit	P2-Cal.1			22-Aug-16 A	PC000100	PC000200		100%							
·																
	Liaison Group (SLG)	P2-Cal.1			05-Sep-16 A	PC000100	PC000200		100%							
	nmunity Liaison Group (CLG)	P2-Cal.1			01-Sep-16 A	GS003900, GS003700,			100%							
GS002700 Submit the 0	Contractor PII Policy	P2-Cal.1	60	01-Nov-16	30-Dec-16	PC000100	PC000200	0	0%						Submit the Contrac	·
GS002800 Submit the I	ICE PII Policy	P2-Cal.1	60	01-Nov-16	30-Dec-16	PC000100	PC000200	0	0%						Submit the ICE PII	Policy
GS002900 Submit the I	Designer PII Policy	P2-Cal.1	60	01-Nov-16	30-Dec-16	PC000100	PC000200	0	0%						Submit the Designe	er PII Policy
GS003000 Submit Prop	oposed Contractor's holding nursery for transplanting trees	P2-Cal.1	35	15-Aug-16 A	19-Sep-16 A	GS001100	GS0003100, CL016200		100%	r's holdii	ng nursery for	transplanting trees	S			
GS003200 Apply Type	e 1 and type 2 sediment disposal permits	P2-Cal.1	60	29-Jul-16 A	26-Oct-16	PC000100	CM001600	204	88.33%		Арр	y Type 1 and type	e 2 sediment dispos	sal permits		
GS003300 Submit Sed	diment management plan	P2-Cal.1	60	01-Nov-16	30-Dec-16	PC000100	GS003500,	36	0%						Submit Sediment n	nanagement p
							GS003700,								<u> </u>	
Actual Work	k ♦ Milestone NE/2015/02 Tooung Kwon O Lom Tin		1									l D			Checked	
Remaining V	NE/2015/02 I Seung Kwan O - Lam I III			3 M	onths Rol	ling Pro	aramme	ı,				0	ate	Revision	I SHOOKEU I	Approved

Activity ID	Activity Name	Calendar	Original Duration	Start	Finish	Predecessors	Successors		Activity % Complete	Oct		2016 Nov	Dec	20	17 an
GS003400	Submit Environmental management plan (EPD)	P2-Cal.1		15-Aug-16 A	19-Sep-16 A	GS003300	CM000600, GS002600				nt plan (EPD)				
GS003500	Submit Environmental organization plan (EPD)	P2-Cal.1	35	29-Jul-16 A	07-Sep-16 A	GS003300	CM000600, GS002600		100%	(PD)					
GS003600	Submit Coral translocation (EPD)	P2-Cal.1	35	01-Nov-16	05-Dec-16	PC000100	GS002600, CM000600	8	0%	6			Submit Coral translocation (E	PD)	
GS003700	Submit Noise mitigation plan (EPD)	P2-Cal.1	35	29-Jul-16 A	15-Sep-16 A	GS003300	GS002600, CM000600		100%	(D)					
GS003800	Submit Landscape mitigation plan (EPD) (by others)	P2-Cal.1	35	01-Nov-16	05-Dec-16	PC000100	CM000600	8	0%	ó			Submit Landscape mitigation	plan (EPD) (by oth	ers)
GS003900	Submit Slit curtain deployment plan (EPD)	P2-Cal.1	30	29-Jul-16 A	03-Aug-16 A	PC000100	GS002600, CM000600		100%	6					
GS004000	Submit Construction Impact Assessment (CIA) Report	P2-Cal.1	28	01-Nov-16	28-Nov-16	PC000100	CM000200D	171	0%	6			Submit Construction Impact Assessm	ent (CIA) Report	
GS004100	Submit Tree Transplanting Schedule	P2-Cal.1	60	27-Sep-16 A	07-Dec-16	PC000100, SL000650	CL016100, CL016200,	11	38.33%	0			Submit Tree Transplanting	Schedule	
GS004200	Apply Chemical Waste Producer License	P2-Cal.1	30	29-Jul-16 A	23-Aug-16 A	PC000100	PL000900		100%	0					
GS004300	Apply Marine Notice (MD)	P2-Cal.1	30	29-Jul-16 A	04-Aug-16 A	GS001800	CM000600		100%	ó					
Sublettii	ng Package	P2-Cal.1	138	29-Jul-16 A	20-Dec-16			554					▼ Subletting F	ackage	
SL000100	Prepare Traffic Consultant Tender Document for PM Acceptance	P2-Cal.1	5	29-Jul-16 A	19-Aug-16 A	PC000100	SL000110		100%	,					
SL000110	Invitation, Submission and Opening of Tender for Traffic Consultant	P2-Cal.1	5	20-Aug-16 A	22-Aug-16 A	SL000100	SL000120		100%	diltant					
SL000120	Tender Interview and Recommendation to PM for Traffic Consultant	P2-Cal.1	5	23-Aug-16 A	07-Sep-16 A	SL000110	SL000150		100%	PM for	Traffic Consul	ant			
SL000150	Traffic Consultant Award	P2-Cal.1	0		14-Sep-16 A	SL000120	TT000200		100%	6					
SL000200	Prepare Marine Traffic Consultant Tender Document for PM Acceptance	P2-Cal.1	10	18-Aug-16 A	31-Aug-16 A	PC000100	SL000210		100%	t for P	Acceptance				
SL000210	Invitation, Submission and Opening of Tender for Marine Traffic Consultant	P2-Cal.1	10	01-Sep-16 A	05-Sep-16 A	SL000200	SL000220		100%	for Ma	rine Traffic Co	nsultant			
SL000220	Tender Interview and Recommendation to PM for Marine Traffic Consultant	P2-Cal.1	10	06-Sep-16 A	13-Sep-16 A	SL000210	SL000250		100%	tion to	PM for Marine	Traffic Consultant			
SL000250	Marine Traffic Consultant Award	P2-Cal.1	0		06-Oct-16 A	SL000220	CM000500		100%	Traffic	Consultant Aw	ard			
SL000300	Prepare Independent Checking Engineer Services Tender Document for PM Acceptance	P2-Cal.1	10	29-Jul-16 A	09-Aug-16 A	PC000100	SL000310		100%	ccepta	nce				
SL000310	Invitation, Submission and Opening of Tender for Independent Checking Engineer Services	P2-Cal.1	10	10-Aug-16 A	22-Aug-16 A	SL000300	SL000320		100%	Check	ng Engineer S	ervices			
SL000320	Tender Interview and Recommendation to PM for Independent Checking Engineer Services	P2-Cal.1	10	23-Aug-16 A	26-Sep-16 A	SL000310	SL000350		100%	d Reco	mmendation to	PM for Independent Checking Engi	neer Services		
SL000350	Independent Checking Engineer Services Award	P2-Cal.1	0		28-Sep-16 A	SL000320	CL000100		100%	cking	ngineer Serv	des Award			
SL000400	Prepare Utility Detection Tender Document for PM Acceptance	P2-Cal.1	5	29-Jul-16 A	12-Aug-16 A	PC000100	SL000410		100%	Ó					
SL000410	Invitation, Submission and Opening of Tender for Utility Detection	P2-Cal.1	5	13-Aug-16 A	30-Aug-16 A	SL000400	SL000420		100%	ity Dete	ection				
SL000420	Tender Interview and Recommendation to PM for Utility Detection	P2-Cal.1	5	31-Aug-16 A	09-Sep-16 A	SL000410	SL000450		100%	o PM f	or Utility Detec	tion			
SL000450	Utility Detection Award	P2-Cal.1	0		14-Sep-16 A	SL000420	CL001400, CL004300		100%	ó					
SL000500	Prepare Site Security Guard Tender Document for PM Acceptance	P2-Cal.1	10	29-Jul-16 A	09-Aug-16 A	PC000100	SL000505		100%	,				-	
SL000505	Prepare Site Security Guard Tender Document for PM Acceptance (Re-tender)	P2-Cal.1	10	02-Sep-16 A	20-Oct-16	SL000500	SL000510	143	90%	6	Prepare Si	e Security Guard Tender Document	for PM Acceptance (Re-tender)		
SL000510	Invitation, Submission and Opening of Tender for Site Security Guard	P2-Cal.1	10	21-Oct-16	30-Oct-16	SL000505	SL000520	143	0%	0		Invitation, Submission and Opening	of Tender for Site Security Guard		
SL000520	Tender Interview and Recommendation to PM for Site Security Guard	P2-Cal.1	10	31-Oct-16	09-Nov-16	SL000510	SL000550	143	0%	6		Tender Interview and R	ecommendation to PM for Site Securit	y Guard	
SL000550	Site Security Guard Award	P2-Cal.1	0		09-Nov-16	SL000520	PL000980	143	0%	6		◆ Site Security Guard Aw	ard		
SL000600	Prepare Landscaping Works including Tree Survey Tender Document for PM Acceptance	P2-Cal.1	10	01-Aug-16 A	12-Aug-16 A	PC000100	SL000610		100%	M Acc	eptance				
SL000610	Invitation, Submission and Opening of Tender for Landscaping Works including Tree Survey	P2-Cal.1	10	13-Aug-16 A	25-Aug-16 A	SL000600	SL000620		100%	oing W	orks including	Tree Survey			
SL000620	Tender Interview and Recommendation to PM for Landscaping Works including Tree Survey	P2-Cal.1	10	26-Aug-16 A	17-Sep-16 A	SL000610	SL000650		100%	endation	n to PM for La	ndscaping Works including Tree Su	vey		
SL000650	Landscaping Works including Tree Survey Award	P2-Cal.1	0		26-Sep-16 A	SL000620	CL016200, CL016300,		100%	; includ	ing Tree Surve	y Award			
SL000700	Prepare Temporary Power and Water Supply Tender Document for PM Acceptance	P2-Cal.1	5	29-Jul-16 A	12-Aug-16 A	PC000100	SL000710		100%	ceptan	e				
											•				
Ac	ctual Work   Milestone NF/2015/02 Tseung Kwan O - Lam Tin	T		0.14	onths Ro	II: D						Date	Revision	Checked	Approved




Milestone
Summary

NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and Associated Works

3 Months Rolling Programme Page: 5 of 10

Date	Revision	Checked	Approved
29-Jul-16	3 months rolling programme		
20-Oct-16	3 months rolling programme 20160		

Activity ID	Activity Name	Calendar	Original Start Duration	Finish	Predecessors	Successors	Total Activity Float Compl		et	2016 2017 Nov Dec Jan
SL000710	Invitation, Submission and Opening of Tender for Temporary Power and Water Supply	P2-Cal.1	5 13-Aug-16 A	12-Sep-16 A	SL000700	SL000715				mporary Power and Water Supply
SL000715	Re-Invitation, Submission and Opening of Tender for Temporary Power and Water Supply due to only 2 tenders return	P2-Cal.1	5 13-Sep-16 A	04-Oct-16 A	SL000710	SL000720,	100	on,	Submissior	and Opening of Tender for Temporary Power and Water Supply due to only 2 tenders return
						SL000720				
SL000720	Tender Interview and Recommendation to PM for Temporary Power and Water Supply	P2-Cal.1	5 05-Oct-16 A	18-Oct-16 A	SL000715, SL000715	SL000750	100	0%	lender i	nterview and Recommendation to PM for Temporary Power and Water Supply
SL000750	Temporary Power and Water Supply Award	P2-Cal.1	0	31-Oct-16	SL000720	CL004500A	36 (	0%		◆ Temporary Power and Water Supply Award
SL000800	Prepare Design Consultiancy Service Tender Document for PM Acceptance	P2-Cal.1	10 23-Aug-16 A	08-Sep-16 A	PC000100	SL000810	100	)% ider	Document	for PM Acceptance
CI 000010	Institution Culturation and Opening of Tanday for Design Consultings; Consider	DO Cold	10 02-Sep-16 A	07 Con 10 A	CI 000000	CI 000000	100	no/ Nor 1	or Design (	Consultiancy Service
SL000810	Invitation, Submission and Opening of Tender for Design Consultiancy Service	P2-Cal.1	10 02-3ep-10 A	07-3ep-16 A	SL000800	SL000820	100	J 70 HOI 1	or Boolgire	oriotinating control
SL000820	Tender Interview and Recommendation to PM for Design Consultiancy Service	P2-Cal.1	10 08-Sep-16 A	13-Sep-16 A	SL000810	SL000850	100	o% Ition	to PM for D	Design Consultiancy Service
SL000850	Design Consultiancy Service Award	P2-Cal.1	0	26-Sep-16 A	SL000820	CL002300	100	)% y S	ervice Awar	d
SL000900	Prepare Ground Investigation Tender Document for PM Acceptance	P2-Cal.1	5 03-Aug-16 A	17-Aug-16 A	PC000100	SL000910	100	0%		
									tigation	
SL000910	Invitation, Submission and Opening of Tender for Ground Investigation	P2-Cal.1	5 18-Aug-16 A	25-Aug-16 A	SL000900	SL000920	100	J% IVE	stigation	
SL000920	Tender Interview and Recommendation to PM for Ground Investigation	P2-Cal.1	5 26-Aug-16 A	09-Sep-16 A	SL000910	SL000950	100	)% to P	M for Grour	id Investigation
SL000950	Ground Investigation Award	P2-Cal.1	0	14-Sep-16 A	SL000920	CL000500	100	0%		
SL001000	Prepare Instrumentation Monitoring Document for PM Acceptance	P2-Cal.1	10 03-Aug-16 A	17-Aua-16 A	PC000100	SL001010	100	0%		
									an and 0-	ning of Tooday for Instrumentation Manitoring
SL001010	Invitation, Submission and Opening of Tender for Instrumentation Monitoring	P2-Cal.1	10 18-Aug-16 A	29-Sep-16 A	SL001000	SL001020	100	اSSI %ر	лтапа Оре	ning of Tender for Instrumentation Monitoring
SL001020	Tender Interview and Recommendation to PM for Instrumentation Monitoring	P2-Cal.1	10 30-Sep-16 A	18-Oct-16 A	SL001010	SL001050	100	)%	■ Tender I	nterview and Recommendation to PM for Instrumentation Monitoring
SL001050	Instrumentation Monitoring Award	P2-Cal.1	0	31-Oct-16	SL001020	CM001200	157 (	0%		Instrumentation Monitoring Award
SL001100	Prepare Tender for Site Office Document for PM Acceptance	P2-Cal.1	10 04-Aug-16 A	01-Sep-16 A	PC000100	SL001110	100	10/4 CCE	ptance	
			10 04 Aug 10 A	01-0cp-10-A						
SL001110	Invitation, Submission and Opening of Tender for Site Office	P2-Cal.1	10 02-Sep-16 A	12-Sep-16 A	SL001100	SL001120	100	o‰ of Te	ender for Sit	e Office
SL001120	Tender Interview and Recommendation to PM for Site Office	P2-Cal.1	10 13-Sep-16 A	07-Oct-16 A	SL001110	SL001150	100	ე%r Int	erview and	Recommendation to PM for Site Office
SL001150	Site Office Award	P2-Cal.1	0	01-Nov-16	SL001120	PL000900,	32 (	0%		◆ Site Office Award
SI 001200	Prepare Hoarding and Fencing Tender Document for PM Acceptance	P2-Cal.1	10 01 Aug 16 A	15 Aug 16 A	PC000100	PL000800 SL001210	100	20/		
SL001200	Prepare noalding and rending lender bocument for rivinacceptance	F2-Gai. I	10 01-Aug-16 A	15-Aug-16 A	FC000100	31001210	100	J 76		
SL001210	Invitation, Submission and Opening of Tender for Hoarding and Fencing	P2-Cal.1	10 16-Aug-16 A	25-Aug-16 A	SL001200	SL001220	100	o% and	l Fencing	
SL001220	Tender Interview and Recommendation to PM for Hoarding and Fencing	P2-Cal.1	10 26-Aug-16 A	09-Sep-16 A	SL001210	SL001250	100	)% to P	M for Hoard	ling and Fencing
SL001250	Hoarding and Fencing Award	P2-Cal.1	0	19-Sep-16 A	SL001220	PL000400	100	ე% d		
SI 001200	Propers Caral Translagation Tonday Degument for PM Acceptance	P2-Cal.1	10 11-Aug-16 A	25 Aug 16 A	PC000100	SI 001210	100	o% epta	ance	
SL001300	Prepare Coral Translocation Tender Document for PM Acceptance			_	PC000100	SL001310				
SL001310	Invitation, Submission and Opening of Tender for Coral Translocation	P2-Cal.1	10 26-Aug-16 A	29-Aug-16 A	SL001300	SL001320	100	o‰liTr	anslocation	
SL001320	Tender Interview and Recommendation to PM for Coral Translocation	P2-Cal.1	10 30-Aug-16 A	09-Sep-16 A	SL001310	SL001350	100	)% to P	M for Coral	Translocation
SL001350	Coral Translocation Award	P2-Cal.1	0	03-Oct-16 A	SL001320	CM000500	100	o%sloc	ation Award	
	Prepare Installation of Socketed H-Pile (Existing Land Section) Tender for PM Acceptance		10 22 Aug 16 A	05-Son 16 A	PC000100	SI 001/10	100	no/ lina	Land Section	n) Tender for PM Acceptance
SL001400		P2-Cal.1	10 22-Aug-16 A	00-3ep-16 A	PC000100	SL001410				
SL001410	Invitation, Submission and Opening of Tender for Installation of Socketed H-Pile (Existing Land Section)	P2-Cal.1	10 06-Sep-16 A	29-Sep-16 A	SL001400	SL001420	100	)% issi	on and Ope	ning of Tender for Installation of Socketed H-Pile (Existing Land Section)
SL001420	Tender Interview and Recommendation to PM for Installation of Socketed H-Pile (Existing Land Section)	P2-Cal.1	14 30-Sep-16 A	18-Oct-16 A	SL001410	SL001450	100	)%	ender I	nterview and Recommendation to PM for Installation of Socketed H-Pile (Existing Land Section)
SL001450	Installation of Socketed H-Pile (Existing Land Section) Award	P2-Cal.1	0	31-Oct-16	SL001420	CL000700,	-22 (	0%		◆ Installation of Socketed H-Pile (Existing Land Section) Award
			10 00 000 40 4			CL000800 SL001510		10/ b Ev	cavation an	d ELS Works (Existing Land Section) Tender Document for PM Acceptance
SL001500	Prepare Excavation and ELS Works (Existing Land Section) Tender Document for PM Acceptance	P2-Cal.1	10 08-Sep-16 A	00-00:- TO A	PC000100	31001310				
SL001510	Invitation, Submission and Opening of Tender for Excavation and ELS Works (Existing Land Section)	P2-Cal.1	10 07-Oct-16 A	12-Oct-16 A	SL001500	SL001520	100	)% Invit	ation, Subm	hission and Opening of Tender for Excavation and ELS Works (Existing Land Section)
SL001520	Tender Interview and Recommendation to PM for Excavation and ELS Works (Existing Land Section)	P2-Cal.1	10 13-Oct-16 A	31-Oct-16	SL001510	SL001550	6 (	0%		Tender Interview and Recommendation to PM for Excavation and ELS Works (Existing Land Section)
SL001550	Excavation and ELS Works (Existing Land Section) Award	P2-Cal.1	0	31-Oct-16	SL001520	CL001000	6 (	0%		◆ Excavation and ELS Works (Existing Land Section) Award
			10 10 000 10 0						etaining Wa	I Tender Document for PM Acceptance
SL001600	Prepare Structural Works for Retaining Wall Tender Document for PM Acceptance	P2-Cal.1	10 12-Sep-16 A	19-9eb-16 A	PC000100	SL001610	100	J% I F1	raning wa	Torres Document of Francoeptation




♦ Milestone


Summary

NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and Associated Works 3 Months Rolling Programme Page: 6 of 10

Date	Revision	Checked	Approved
29-Jul-16	3 months rolling programme		
20-Oct-16	3 months rolling programme 20160		


Activity ID	Activity Name	Calendar	Original Start	Finish	Predecessors	Successors	Total Float	Activity % Complete Oct	2016 2017 Nov Dec Jan
SL001610	Invitation, Submission and Opening of Tender for Structural Works for Retaining Wall	P2-Cal.1	21 20-Sep-16 A	09-Nov-16	SL001600	SL001620	358	0%	Invitation, Submission and Opening of Tender for Structural Works for Retaining Wall
SL001620	Tender Interview and Recommendation to PM for Structural Works for Retaining Wall	P2-Cal.1	21 10-Nov-16	30-Nov-16	SL001610	SL001630	358	0%	Tender Interview and Recommendation to PM for Structural Works for Re
SL001630	Structural Works for Retaining Wall Award	P2-Cal.1	0	30-Nov-16	SL001620	CL009900	358	0%	◆ Structural Works for Retaining Wall Award
SL001700	Prepare Structural Works for U-Trough, Underpass and Abutment Tender Document for PM Acceptance	P2-Cal.1	10 08-Sep-16 A	30-Oct-16	PC000100	SL001710	225	0%	Prepare Structural Works for U-Trough, Underpass and Abutment Tender Document for PMAcceptance
SL001710	Invitation, Submission and Opening of Tender for Structural Works for U-Trough, Underpass and Abutment	P2-Cal.1	10 31-Oct-16	09-Nov-16	SL001700	SL001720	225	0%	Invitation, Submission and Opening of Tender for Structural Works for U-Trough, Underpass and A
SL001720	Tender Interview and Recommendation to PM for Structural Works for U-Trough, Underpass and Abutment	P2-Cal.1	10 10-Nov-16	19-Nov-16	SL001710	SL001730	225	0%	Tender Interview and Recommendation to PM for Structural Works for U-Trough, Unde
SL001730	Structural Works for U-Trough, Underpass and Abutment Award	P2-Cal.1	0	19-Nov-16	SL001720	CL007300,	225	0%	◆ Structural Works for U-Trough, Underpass and Abutment Award
SL001800	Prepare Silt Curtain System Tender Document for PM Acceptance	P2-Cal.1	10 05-Aug-16 A	26-Aug-16 A	PC000100	CL008800 SL001810		100% ceptano	₽
SL001810	Invitation, Submission and Opening of Tender for Silt Curtain System	P2-Cal.1	10 27-Aug-16 A	12-Sep-16 A	SL001800	SL001820		100% of Tend	er for Silt Curtain System
SL001820	Tender Interview and Recommendation to PM for Silt Curtain System	P2-Cal.1	10 13-Sep-16 A	26-Oct-16	SL001810	SL001850	34	30%	Tender Interview and Recommendation to PM for Silt Curtain System
SL001850	Silt Curtain System Award	P2-Cal.1	0	09-Nov-16	SL001820	CM000600	34	0%	♦ Silt Curtain System Award
SL001900	Prepare Supply, Installation and Removal of Temporary Steel Cofferdam Tender Document for PM Acceptance	P2-Cal.1	10 12-Sep-16 A		PC000100	SL001910		100% and Rei	noval of Temporary Steel Cofferdam Tender Document for PM Acceptance
SL001910	Invitation, Submission and Opening of Tender for Supply, Installation and Removal of Temporary Steel Cofferdam	P2-Cal.1	21 20-Sep-16 A		SL001900	SL001920		100%	Invitation, Submission and Opening of Tender for Supply, Installation and Removal of Temporary Steel Cofferc
							54		Tender Interview and Recommendation to PM for Supply, Installation and Removal of Temporary S
SL001920	Tender Interview and Recommendation to PM for Supply, Installation and Removal of Temporary Steel Cofferdam	P2-Cal.1	21 20-Oct-16	09-Nov-16	SL001910	SL001930	54	0%	
SL001930	Supply, Installation and Removal of Temporary Steel Cofferdam Award	P2-Cal.1	0	09-Nov-16	SL001920	CM000700	54	0%	◆ Supply, Installation and Removal of Temporary Steel Cofferdam Award
SL002000	Prepare Installation, Operation and Removal of Double Water Gate System Tender Document for PM Acceptance	P2-Cal.1	10 08-Sep-16 A	22-Sep-16 A	PC000100	SL002010			nd Removal of Double Water Gate System Tender Document for PM Acceptance
SL002010	Invitation, Submission and Opening of Tender for Installation, Operation and Removal of Double Water Gate System	P2-Cal.1	21 23-Sep-16 A	04-Oct-16 A	SL002000	SL002020		100% Submis	sion and Opening of Tender for Installation, Operation and Removal of Double Water Gate System
SL002020	Tender Interview and Recommendation to PM for Installation, Operation and Removal of Double Water Gate System	P2-Cal.1	21 05-Oct-16 A	24-Oct-16	SL002010	SL002030	128	76.19%	Tender Interview and Recommendation to PM for Installation, Operation and Removal of Double Water Gate System
SL002030	Installation, Operation and Removal of Double Water Gate System Award	P2-Cal.1	0	24-Oct-16	SL002020	MP000300, CM000800	128	0%	◆ Installation, Operation and Removal of Double Water Gate System Award
SL002100	Prepare Construction of Re-provisioned DSD Transformer Room Tender Document for PM Acceptance	P2-Cal.1	10 29-Aug-16 A	22-Sep-16 A	PC000100	SL002110		100% Re-pro	isioned DSD Transformer Room Tender Document for PMAcceptance
SL002110	Invitation, Submission and Opening of Tender for Construction of Re-provisioned DSD Transformer Room	P2-Cal.1	10 23-Sep-16 A	04-Oct-16 A	SL002100	SL002120		100% Submis	sion and Opening of Tender for Construction of Re-provisioned DSD Transformer Room
SL002120	Tender Interview and Recommendation to PM for Construction of Re-provisioned DSD Transformer Room	P2-Cal.1	10 05-Oct-16 A	11-Oct-16 A	SL002110	SL002150		100% ender Ir	terview and Recommendation to PM for Construction of Re-provisioned DSD Transformer Room
SL002150	Construction of Re-provisioned DSD Transformer Room Award	P2-Cal.1	0	13-Oct-16 A	SL002120	CL001000		100% Const	uction of Re-provisioned DSD Transformer Room Award
SL002500	Prepare Drainage and Sewerage Works Tender Document for PM Acceptance	P2-Cal.1	10 25-Oct-16	03-Nov-16	PC000100	SL002510	16	0%	Prepare Drainage and Sewerage Works Tender Document for PM Acceptance
SL002510	Submission and Opening of Tender for Drainage and Sewerage Works	P2-Cal.1	10 04-Nov-16	13-Nov-16	SL002500	SL002520	16	0%	Submission and Opening of Tender for Drainage and Sewerage Works
SL002520	Tender Interview and Recommendation to PM for Drainage and Sewerage Works	P2-Cal.1	10 14-Nov-16	23-Nov-16	SL002510	SL002530	16	0%	Tender Interview and Recommendation to PM for Drainage and Sewerage Works
SL002530	Drainage and Sewerage Works Award	P2-Cal.1	0	23-Nov-16	SL002520	CL001300,	16	0%	◆ Drainage and Sewerage Works Award
SL002700	Prepare Road Works Tender Document for PM Acceptance	P2-Cal.1	8 01-Nov-16	08-Nov-16	PC000100	CL011100, SL002710	-11	0%	Prepare Road Works Tender Document for PM Acceptance
SL002710	Submission and Opening of Tender for Road Works	P2-Cal.1	21 09-Nov-16	29-Nov-16	SL002700	SL002720	-11	0%	Submission and Opening of Tender for Road Works
SL002720	Tender Interview and Recommendation to PM for Road Works	P2-Cal.1	21 30-Nov-16	20-Dec-16	SL002710	SL002730	-11	0%	Tender Interview and Recommendation to PM fo
SL002730	Road Works Award	P2-Cal.1	0	20-Dec-16	SL002720	CL001300	-11	0%	◆ Road Works Award
Prelimin			136 29-Jul-16 A	02-Feb-17			304		
PL000100	Initial Survey and report	P2-Cal.1	36 29-Jul-16 A	14-Oct-16 A	PC000100	PL000700		100% Initial	Survey and report
PL000200	Tree Survey	P2-Cal.1	30 28-Sep-16 A		PC000100	CL001400		100% urvey	
PL000300	Site Clearance in Area A & B	P2-Cal.1	14 29-Jul-16 A	10-Oct-16 A	PC000100	PL000320			nce in Area A & B
									Site Clearance in Portion IV
PL000320	Site Clearance in Portion IV	P2-Cal.1	14 29-Jul-16 A	01-Nov-16	PL000300	PL000340	32	7.14%	
PL000340	Site Clearance in Portion II	P2-Cal.1	10 29-Jul-16 A	10-Oct-16 A	PL000320	PL000360		100% le Clear	ance in Portion II
Ac	tual Work   Milestone NE/2015/02 Tseung Kwan O - Lam Tir	- 3 Mc	onths Ro	ollina Pro	gramme	,		Date Revision Checked Approved 29-Jul-16 3 months rolling programme	
	emaining Work Summary Boad P2 and Associated World				e: 7 of 10	-			29-Jul-16 3 months rolling programme 20-Oct-16 3 months rolling programme 20160
Cr	itical Remaining Work			9	- · · ·				
								1	





Proof   Column   Proo	ity ID Activity Name		Original Start Duration	Finish	Predecessors Suc	ccessors		ctivity % cmplete	Oct		Nov	2016	Dec		017 Jan
Page	CL001100 Backfilling and Pavement Works			ec-16 28-Feb-17	CL001000 CL0	.001200			OCI		NOV		Dec	J	Jan
Marche   March   Mar	Roadworks	P2-Cal.3	85 30-D	lec-16 18-Apr-17			-15						-		
March   Marc		P2-Cal.3	85 30-D	lec-16 18-Apr-17		000100	-15	0%							
Property   19   19   19   19   19   19   19   1	Naction O of the Weeks	P2-Cal.3	35 12-D	ec-16 24-Jan-17			275						<b>-</b>		
Part													<u> </u>		·····
					FI 000700	201502		20/							
Page					CL009900,	.001500		0%							
March   Marc	Section 3 of the Works	P2-Cal.3	321 12-S	ep-16 A 11-Nov-17			275								
Part	Preparation Works	P2-Cal.3	123 19-C	Oct-16 A 29-Mar-17			34		_						
Column   C	Site Investigation	P2-Cal.3	74 19-C	Oct-16 A 27-Jan-17			83		-						
	CM000100 Hydrographic Survey	P2-Cal.3	27 19-C	Oct-16 A 28-Oct-16			61	70.37%		—— Н	lydrographic Survey				
Part	CM000200A Predrilling of Marine Borehole - Stage 1 [Grid E22/N13]	P2-Cal.3	4 29-C	03-Nov-16	6 4 0 0 0 0 0 0		123	0%		_	Predrilling of Mar	rine Borehole -	- Stage 1 [Grid E22/N13]		
Part	CM000200A2( Predrilling of Marine Borehole - Stage 1 [Grid E21/N14]	P2-Cal.3	3 04-N	lov-16 07-Nov-16	CM000200A CM	/000200A4	123	0%			Predrilling o	of Marine Bore	hole - Stage 1 [Grid E21/N14]		
1962   1962	CM000200A4( Predrilling of Marine Borehole - Stage 1 [Grid E20/N16]	P2-Cal.3	3 08-N	lov-16 10-Nov-16	CM000200A2 CM	M000200B	123	0%			□ Predrilling	ng of Marine B	orehole - Stage 1 [Grid E20/N16]		
Accordance   Processes   Pro															
Part															
											-				o 4 10-11-15
	CM000200D Predrilling of Marine Borehole (5 nos) - Stage 4 [Grid E22-26/N8-11]	P2-Cal.3	14 23-N	lov-16 08-Dec-16		/001600	123	0%					Predrilling of Marine Borel	oie (5 nos) - Stage	e 4 (Grid E2
Part	CM000300 Cone Penetration Test	P2-Cal.3	74 29-C	0ct-16 27-Jan-17			61	0%							
Pocal   Poc	Translocation of Corals	P2-Cal.3	21 01-N	lov-16 24-Nov-16			11					Trans	slocation of Corals		
Pacial	CM000500 Translocation of Corals within adjacent Reclamation Zone (30 Nos.) in Winter Season	P2-Cal.3	21 01-N	lov-16* 24-Nov-16		1000600	11	0%				Trans	slocation of Corals within adjacent Rec	lamation Zone (30	0 Nos.) in W
Companies   Comp	Initial Works	P2-Cal.3	97 30-N	lov-16 29-Mar-17			1						<b>Y</b>		
	CM000600 Installation of Slit Curtain (approx. 1200m)	P2-Cal.3	14 06-D	ec-16 21-Dec-16		1000700	7	0%					Installation	of Slit Curtain (ap	prox. 1200m
Pacific   Structural   Works	CM000700 Installation of Temporary Steel Cofferdam	P2-Cal.3	72 31-D	ec-16 29-Mar-17	CM000600, CM		1	0%							
Part   Product	CM000900 ELS (Existing EVA to BMCPC)	P2-Cal.3	61 30-N	lov-16 15-Feb-17	Menonsen CM	MODIEGO	0	0%							
Pocus   15   15   15   15   15   15   15   1							275								
Ple Goundation  P2-Cu3 15 (2-Sep-16A 10-Min-17															
CL00400   Tital Pit   P2-Cata   11   28-Sep-18A   19-Cet-18A   P2-Cet-18A   P2-C	U-Tough A & B														
Stock-100   Trail Pit   Stock-100   Trail Pit   Stock-100   P2-Cal3   19 30-Sep-16A   10-Oct-16A   CL045900   CL045900   CL045900   100%   Pit   CL04530   CL045300   CL045000	Piled Foundation	P2-Cal.3	135 12-S	ep-16 A 10-Mar-17			30								
CL004500A   Pre-drilling works for (P2 CH383 - CH423') (LPDH-016)   Pre-drilling wor	CL004300 UU Detection	P2-Cal.3	11 12-S	ep-16 A 10-Oct-16 A	PC000100, CL0 SL000450	.004400		100%	Detect	ion					
CL004500A1 Pre-drilling works for (*P2 CH363 - CH4237) (LPDH-012)  P2 Cal.3	CL004400 Trial Pit	P2-Cal.3	19 30-S	ep-16 A 10-Oct-16 A	CL004300 CL0	.004500A		100% al	l Pit						
CL004500A2   Pre-drilling works for ("P2 CH383 - CH423") (LPDH-012)  P2-Cal.3 4   18-Oct-16A 20-Oct-16A 20-Oc	CL004500A Pre-drilling works for ("P2 CH363 - CH423") (LPDH-016)	P2-Cal.3	4 11-C	oct-16 A 13-Oct-16 A				100% F	Pre-dri	ling works for	r ("P2 CH363 - CH423	") (LPDH-016)	)		
CL004500A3 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-004)  CL004500A4 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-002)  P2 Cal.3	CL004500A1 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-012)	P2-Cal.3	4 14-C	Oct-16 A 17-Oct-16 A	CA000400			100%	Pr	e-drilling work	(s for ("P2 CH363 - Ch	H423") (LPDH	-012)		
CL004500A3  Pre-drilling works for ("P2 CH363 - CH423") (LPDH-004)  P2-Cal.3	CL004500A2  Pre-drilling works for ("P2 CH363 - CH423") (LPDH-008)	P2-Cal.3	4 18-C	Oct-16 A 20-Oct-16 A	CL004500A1( CL0	.004500A3I		100%		Pre-drilling v	works for ("P2 CH363	- CH423") (LP	DH-008)		
CL004500A4 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-002)  P2-Cal.3							30			Pre-dri	illing works for ("P2 CF	1363 - CH423'	") (LPDH-004)		
CL004500A5i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-015)  P2-Cal.3 3 27-Oct-16 29-Oct-16 CL004500A6i 30 0%  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-015)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-011)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-011)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  CL004500A6i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  P2-Cal.3 3 04-Nov-16 07-Nov-16 009-Nov-16 09-Nov-16 09-N															
CL004500A6  Pre-drilling works for ("P2 CH363 - CH423") (LPDH-011)  P2-Cal.3					CLO	.004500A5									
CL004500A7 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  CL004500A8 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)  P2-Cal.3 3 04-Nov-16 07-Nov-16 CL004500A8 30 0%  P2-Cal.3 2 08-Nov-16 09-Nov-16 CL004500A7 (CL004500A9 30 0%  Pre-drilling works for ("P2 CH363 - CH423") (LPDH-003)  Actual Work  Actual Work  Milestone  Permining Works  PE-Date  Actual Work  Milestone  Permining Works  Permining Works  Pre-drilling works for ("P2 CH363 - CH423") (LPDH-003)															
CL004500A8i Pre-drilling works for ("P2 CH363 - CH423") (LPDH-003)         P2-Cal.3         2 08-Nov-16         CL004500A7i CL004500A9i         30 0%         Pre-drilling works for ("P2 CH363 - CH423") (LPDH-003)           Actual Work         ♦ Milestone         NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-         3 Months Rolling Programme         Date         Revision         Checked Appr           Pomoring Works         Summer         Summer         Summer         3 months rolling programme         Programme	CL004500A6l Pre-drilling works for ("P2 CH363 - CH423") (LPDH-011)	P2-Cal.3	3 01-N	lov-16 03-Nov-16			30	0%							
Actual Work  Actua	CL004500A7 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-007)	P2-Cal.3	3 04-N	lov-16 07-Nov-16	CL004500A6( CL0	.004500A8I	30	0%			Pre-drilling	works for ("P2	2 CH363 - CH423") (LPDH-007)		
Remaining Work  NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-  3 Months Rolling Programme  29-Jul-16  3 months rolling programme	CL004500A8 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-003)	P2-Cal.3	2 08-N	lov-16 09-Nov-16	CL004500A7( CL0	.004500A9I	30	0%			□ Pre-drillin	ng works for ("	P2 CH363 - CH423") (LPDH-003)		
Remaining Work  NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-  3 Months Rolling Programme  29-Jul-16  3 months rolling programme										<u> </u>	i		<u>;</u>	i	
Domoining Morle Cummoru	Actual Work ♦ Milestone NE/2015/02 Teaung Kura	n O - I am Tin Tunnol-		3 Months Pa	ollina Progra	amme								Checked	Appro
						amme					29-Jul-16 20-Oct-16				

ity ID Activity Name	Calendar	Original Start	Finish	Predecessors	Successors	Total	Activity % Complete Oc	2016 2017
		Duration						Oct Nov Dec Jan
CL004500A9 Pre-drilling works for ("P2 CH363 - CH423") (LPDH-001)	P2-Cal.3	3 10-Nov-16	12-Nov-16	CL004500A8	( CL004500B	30	0%	Pre-drilling works for ("P2 CH363 - CH423") (LPDH-001)
CL004500B Pre-drilling works for ("SR2 CH110 - CH146")	P2-Cal.3	20 14-Nov-16	06-Dec-16	CL004500A9 CL004500A4		30	0%	Pre-drilling works for ("SR2 CH110 - CH146")
CL004500C Pre-drilling works for ("P2 CH305 - CH332")	P2-Cal.3	19 07-Dec-16	30-Dec-16	CL004500B	CL004700	30	0%	Pre-drilling works for ("P2
CL004600 Plant mobilization and set up for piling works	P2-Cal.3	30 11-Nov-16	15-Dec-16	CL004500A	CL004700	34	0%	Plant mobilization and set up for piling works
CL004700 Installation of socketed H-Pile and loading test (P2 CH305-CH332 & SR2 CH110-CH146 & P2 CH363-CH423) 30 nos	P2-Cal.3	63 21-Dec-16	10-Mar-17	FD001600, CL004600,	CL004800	30	0%	
Structures of U-Trough A and B	P2-Cal.3	60 31-Dec-16	15-Mar-17			26		
"U-Trough B Type 4 and U-Trough B Type 5" from P2 CH318 to P2 CH375	P2-Cal.3	60 31-Dec-16	15-Mar-17			26		<u> </u>
CL006900 Construction of temporary diversion road	P2-Cal.3	60 31-Dec-16	15-Mar-17	GS001100,	CL007100, CL007000	26	0%	
Retaining Wall Structure	P2-Cal.3	257 12-Dec-16	11-Nov-17	TT000240		275		
CL009900 Construction of Retaining Wall RW P2-A	P2-Cal.3	257 12-Dec-16	11-Nov-17	SA000800, PC000100,	KD000400, CL017200,	275	0%	
Section 4 of the Works - Preservation and Protection of Existing Trees	P2-Cal.1	1511 29-Jul-16 A	16-Sep-20	TTUUUTAET	7-1 7013 7701	11		
CL016100 Preservation and Protection of Existing Trees	P2-Cal.1	1511 29-Jul-16 A	16-Sep-20	GS004100, PC000100	SC000400	11	6.29%	
L016200 Nursery Transplanted Trees at the Contractor's holding nursery	P2-Cal.1	1339 17-Jan-17	16-Sep-20	GS003000, GS004100,	SC000400	11	0%	
Section 5 of the Works - Landscaping Works	P2-Cal.3	31 08-Dec-16	16-Jan-17	CLOTEAGG		10		▼ Secti
CL016300 Tree Felling	P2-Cal.3	14 08-Dec-16	23-Dec-16	GS004100, SL000650	CL016400	10	0%	Tree Felling
CL016400 Tree Transplanting	P2-Cal.3	17 24-Dec-16	16-Jan-17	CL016300	CL016200	10	0%	Tree



Date	Revision	Checked	Approved
29-Jul-16	3 months rolling programme		
20-Oct-16	3 months rolling programme 20160		