



東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.TM

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

**CHINA HARBOUR ENGINEERING CO.
LTD.**

**CONTRACT NO.: HY/2013/02
HONG KONG – ZHUHAI- MACAO BRIDGE
HONG KONG BOUNDARY CROSSING
FACILITIES – INFRASTRUCTURE
WORKS STAGE I
(WESTERN PORTION)
MONTHLY EM&A REPORT
NO. 30
(01 MAY – 31 MAY 2017)**

Prepared by: _____

LO, Ting Yi

Certified by: _____

LAU, Chi Leung
Environmental Team Leader

Issued Date: 06 June 2017

Report No.: ENA73289

This report shall not be reproduced unless with prior written approval from this laboratory.

14 June 2017

By Fax (3468 2076) and By Post

AECOM Asia Co. Ltd.
The PRE's Office
5 Ying Hei Road, Tung Chung, Lantau
Hong Kong

Attention: Mr. Ringo Tso

Dear Sir,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities,
and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2013/02 – HZMB HKBCF – Infrastructure Works Stage I
(Western Portion)
Monthly Environmental Monitoring & Audit Report for May 2017**

Reference is made to the Environmental Team's submission of Monthly Environmental Monitoring & Audit Report for May 2017 certified by the ET Leader (ET's ref.: "OC/70326/CLL" dated 13 June 2017) and provided to us via e-mail on 13 June 2017.

We are pleased to inform you that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-353/2009/K.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,
For and on behalf of
Ramboll Environ Hong Kong Limited



Raymond Dai
Independent Environmental Checker

c.c.	HyD	Mr. Vico Cheung	(By Fax: 3188 6614)
	HyD	Mr. Chee-Kuen Yu	(By Fax: 3188 6614)
	ETS	Mr. C. L. Lau	(By Fax: 2695 3944)
	CHEC	Mr. Kenny Yu	(By Fax: 3915 0300)

Internal: DY, YH, ENPO Site



東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com



Your Ref. : ---
Our Ref. : OC/70326/CLL

13 June 2017

Ramboll Environ Hong Kong Limited
21st Floor, BEA Harbour View Centre
56 Gloucester Road,
Wan Chai
Hong Kong

By E-mail

Attn: Mr. Raymond Dai

Dear Mr. Dai,

Contract No. HY/2013/02
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion)
Monthly EM&A Report for May 2017

In accordance with the requirement specified in Condition 5.4 of the Environmental Permit No. EP-353/2009/K, we are pleased to submit the certified EM&A Report for May 2017 revised with the IEC's comment for your onward verification.

Yours faithfully,
ETS-TESTCONSULT LIMITED

Mr. C. L. Lau
Environmental Team Leader

CLL/pn



TABLE OF CONTENTS

EXECUTIVE SUMMARY

1	INTRODUCTION	1-2
1.1	Basic Project Information	1
1.2	Project Organization	2
1.3	Construction Programme	2
1.4	Construction Works Undertaken During the Reporting Period	2
2	AIR QUALITY MONITORING	3
2.1	Monitoring Locations	3
2.2	Monitoring Requirements	3
2.3	Monitoring Results	3
3	NOISE MONITORING	4
3.1	Monitoring Locations	4
3.2	Monitoring Requirements	4
3.3	Monitoring Results	4
4	WATER QUALITY MONITORING	5-6
4.1	Monitoring Locations	5
4.2	Monitoring Requirements	6
4.3	Monitoring Results	6
5	DOLPHIN MONITORING	6-7
5.1	Monitoring Locations	6-7
5.2	Monitoring Requirements	7
5.3	Monitoring Results	7
6	ENVIRONMENTAL SITE INSPECTION AND AUDIT	8-10
6.1	Site Inspection	8
6.2	Advice on the Solid and Liquid Waste Management Status	8-9
6.3	Environmental Licenses and Permits	9
6.4	Implementation Status of Environmental Mitigation Measures	10
6.5	Summary of Exceedance of the Environmental Quality Performance Limit	10
6.6	Summary of Complaints, Notification of Summons and Successful Prosecution	10
7	FUTURE KEY ISSUES	11
7.1	Construction Programme for the Coming Months	11
7.2	Environmental Site Inspection Schedule for the Coming Month	11
8	CONCLUSION	11
8.1	Conclusions	11



FIGURES

Figure 1	Air Quality and Noise Monitoring Stations for HKBCF
Figure 2.1	Water Quality Monitoring Stations (construction phases) before 15 May 2017
Figure 2.2	Water Quality Monitoring Stations (construction phases) after 15 May 2017
Figure 3.1	Dolphin Monitoring Transect Line and Layout Map before 15 May 2017
Figure 3.2	Dolphin Monitoring Transect Line and Layout Map after 15 May 2017

TABLE

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Action and Limit Levels for 1-hour TSP
Table 2.3	Action and Limit Levels for 24-hour TSP
Table 3.1	Construction Noise Monitoring Locations
Table 3.2	Action and Limit Levels for Construction Noise
Table 4.1	Water Quality Monitoring Stations (construction phases)
Table 4.2	Action and Limit Levels for Water Quality
Table 5.1	New co-ordinates of changed vessel-based transect lines
Table 5.2a	Action and Limit Levels for Chinese White Dolphin Monitoring – Approach to Define Action Level (AL) and Limit Level (LL)
Table 5.2b	Action and Limit Levels for Chinese White Dolphin Monitoring -
Table 6.1	Summary of marine sediment disposed to dumping site via Contract No. HY/2013/03
Table 7.1	Construction Activities for coming month

APPENDICES

Appendix A	Location of Works Areas
Appendix B	Project Organization for Environmental Works
Appendix C	Construction Programme
Appendix D	Event and Action Plan
Appendix E	Monthly Summary of Waste Flow Table & Monthly Summary of Marine Sediment
Appendix F	Environmental Licenses and Permits
Appendix G	Implementation Schedule for Environmental Mitigation Measures (EMIS)
Appendix H	Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions
Appendix I	Environmental Site Inspection Schedule

EXECUTIVE SUMMARY

This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/02 “Hong Kong–Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Infrastructure Works Stage I (Western Portion)” (hereafter referred to as “the Contract”) for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co., Ltd. (hereafter referred to as “the Contractor”) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by the Contractor.

The Contract is part of Hong Kong–Zhuhai–Macao Bridge HKBCF which is a “Designated Project”, under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract was started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014.

ETS-Testconsult Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version 1.0) and provide environmental team services to the Contract.

This is the Thirtieth Monthly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries findings of the EM&A works conducted during the reporting period from 01 May to 31 May 2017.

Site Activities

As informed by the Contractor, site activities were carried out in this reporting month:

- *Pier / Abutment in Portion C & F;*
- *Pre-bored H-pile for sign gantries in Portion D;*
- *Storm drain and water main construction;*
- *Retaining wall, slop and earth works;*
- *Footing construction of directional signs, cable trench and ducting;*
- *Marine Delivery of precast segment & Construction of bridge deck in Portion D, A, E, C & F*

Environmental Monitoring and Audit Progress

The monthly EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2010/02 “Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works” and Contract No. HY/2011/03 “Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF”. The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7, noise monitoring at NMS2 and NMS3B, water quality monitoring show in **Figure 2** and dolphin monitoring show in **Figure 3** as part of EM&A programme if these monitoring stations are no longer covered under Contract No. HY/2010/02 and HY/2011/03. However, this is subject to ENPO’s final decision on which ET should carry out the monitoring works at these stations. The dates of site inspection during the reporting period are listed below:

Environmental Site Inspection: 04, 11, 18 & 25 May 2017

Breaches of Action and Limit Levels

Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.

There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

There was no Action and Limit Level exceedance for water quality recorded at the monitoring stations showed at Table 4.1 by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

Impact dolphin monitoring results at all transects are reported in the EM&A Report prepared for Contract No. HY/2010/02.

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Notifications of Summons and Successful Prosecutions

There were no notifications of summons or prosecutions received during the reporting period.

Reporting Change

There was a reporting change informed by the IEC/ENPO on 15 May 2017 via e-mail. Since several water quality monitoring (WQM) stations for WQM and vessel-based transect lines for dolphin monitoring being conducted by Contract No. HY/2010/02 under the EM&A Programme for the HZMB HKBCF Project has been occupied by the marine works of a designated project - Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project).

As such, proposal for changes to the EM&A Programme was justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017, and it was approved by EPD on 12 May 2017.

Future Key Issues

The future key issues to be undertaken in the upcoming month are as follows:

- *Pier / Abutment in Portion C & F;*
- *Storm drain and water main construction;*
- *Retaining wall, slop and earth works*
- *Footing construction of directional signs, cable trench and ducting;*
- *Marine Delivery of precast segment & Construction of bridge deck in Portion D, A, E, C & F*
- *Marine sediment excavation activities from the land-based works and corresponding disposal at the designated disposal sites*

1. INTRODUCTION

1.1. Basic Project Information

1.1.1. This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/02 “Hong Kong–Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Infrastructure Works Stage I (Western Portion)” (hereafter referred to as “the Contract”) for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co., Ltd. (hereafter referred to as “the Contractor”) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by the Contractor.

1.1.2. The Contract is part of Hong Kong–Zhuhai–Macao Bridge HKBCF which is a “Designated Project”, under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014. The works area of the Contract is shown in **Appendix A**.

1.1.3. The proposed works under this Contract comprise the following:

- Construction of the viaducts and roads at the western portion of Hong Kong Boundary Crossing Facilities (HKBCF) mainly for connection with the Hong Kong–Zhuhai–Macao Bridge (HZMB), Hong Kong Link Road (HKLR), Hong Kong International Airport (HKIA) and the Tuen Mun-Chek Lap Kok Link (TM-CLKL);
- Construction of the road modification at the SkyCity Interchange at Airport Island;
- Construction of associated street lighting, street furniture, road marking, road signage, drainage, sewerage, fresh water and flushing water supply, irrigation, landscape, electrical and mechanical (E&M), utilities and services works;
- Provisioning of civil engineering works and power supply installation for the Traffic Control and Surveillance System TCSS;
- Other works in accordance with the Contract.

1.1.4. This is the Thirtieth Monthly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries the audit findings of the EM&A programme during the reporting period from 01 May to 31 May 2017.

1.2. Project Organization

1.2.1. The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

<i>Party</i>	<i>Position</i>	<i>Name of Key Staff</i>	<i>Tel. No.</i>	<i>Fax No.</i>
<i>Engineer or Engineer's Representative (AECOM Asia Co. Ltd.)</i>	<i>Resident Engineer</i>	<i>Mr. Winston Wong</i>	<i>6330 8293</i>	<i>3152 5116</i>
<i>Environmental Project Office / Independent Environmental Checker (Ramboll Environ Hong Kong Limited)</i>	<i>Environmental Project Office Leader</i>	<i>Mr. Y. H. Hui</i>	<i>3465 2888</i>	<i>3465 2899</i>
	<i>Independent Environmental Checker</i>	<i>Mr. Raymond Dai</i>	<i>3465 2888</i>	<i>3465 2899</i>
	<i>Environmental Site Supervisor</i>	<i>Mr. Ray Yan</i>	<i>5181 8165</i>	<i>3465 2899</i>
<i>Contractor (China Harbour Engineering Co., Ltd.)</i>	<i>Environmental Officer</i>	<i>Mr. Richard Ng</i>	<i>5977 0593</i>	<i>3915 0300</i>
	<i>Environmental Officer</i>	<i>Mr. Paper Chan</i>	<i>6486 8967</i>	<i>3915 0300</i>
	<i>Environmental Supervisor</i>	<i>Mr. Endy Tse</i>	<i>5512 2662</i>	<i>3915 0300</i>
<i>Environmental Team (ETS-Testconsult Ltd.)</i>	<i>Environmental Team Leader</i>	<i>Mr. C. L. Lau</i>	<i>2946 7791</i>	<i>2695 3944</i>

1.3. Construction Programme

1.3.1. A copy of the Contractor's construction programme is provided in **Appendix C**.

1.4. Construction Works Undertaken During the Reporting Period

1.4.1. A summary of the construction activities undertaken during this reporting period is shown below:

- *Pier / Abutment in Portion C & F;*
- *Pre-bored H-pile for sign gantries in Portion C & F;*
- *Storm drain and water main construction;*
- *Retaining wall, slop and earth works;*
- *Footing construction of directional signs, cable trench and ducting;*
- *Marine Delivery of precast segment & Construction of bridge deck in Portion D, A, E, C & F*

2. AIR QUALITY MONITORING

2.1. Monitoring Locations

2.1.1. The air quality monitoring works for the Contract are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works and Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF. The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7 as part of EM&A programme if these air quality monitoring stations are no longer covered under Contract No. HY/2010/02 and HY/2011/03. **Table 2.1** and **Figure 1** shows the locations of air monitoring stations.

Table 2.1 Air Quality Monitoring Locations

Identification No.	Location Description
AMS6 ⁽¹⁾	Dragonair / CNAC (Group) Building
AMS7 ^{(1) (2)}	Hong Kong SkyCity Marriott Hotel

Remarks:

- (1) The ET of this Contract should conduct impact air quality monitoring at the AMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) The air quality monitoring location AMS7A was relocated back to the original monitoring location AMS7 of the updated EM&A Manual started from January 2016.

2.2. Monitoring Requirements

2.2.1. The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract Nos. HY/2010/02 and HY/2011/03.

2.2.2. The Action and Limit Levels for 1-hr TSP and 24-hr TSP are provided in **Table 2.2** and **Table 2.3** respectively. The Action and Limit Levels of AMS7 are as same as its original levels and AMS7A.

Table 2.2 Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS6 – Dragnair / SNAC (Group) Building (HKIA)	360	500
AMS7 – Hong Kong SkyCity Marriott Hotel	370	500

Table 2.3 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS6 – Dragnair / SNAC (Group) Building (HKIA)	173	260
AMS7 – Hong Kong SkyCity Marriott Hotel	183	260

2.2.3. The event and action plan is provided in **Appendix D**.

2.2.4. If exceedance(s) at these stations is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

2.3. Monitoring Results

2.3.1. The monitoring results for AMS6 and AMS7 are reported in the monthly EM&A Reports prepared for Contract Nos. HY/2011/03 and HY/2010/02 respectively.

2.3.2. Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.

2.3.3. There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

3. NOISE MONITORING

3.1. Monitoring Locations

3.1.1. The noise monitoring works for the Contract are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works. The ET of the Contract or another ET of the HZMB project is required to conduct noise monitoring at NMS2 and NMS3B as part of EM&A programme if these monitoring stations are no longer covered under Contract No. HY/2010/02. **Table 3.1** and **Figure 1** shows the locations of noise monitoring stations.

Table 3.1 Construction Noise Monitoring Locations

Identification No.	Location Description
NMS2 ⁽¹⁾	Sea View Crescent
NMS3B ^{(1) (2)}	Site Boundary of Site Office Area at Works Area WA2

Remarks:

- (1) The ET of this Contract should conduct impact noise monitoring at the NMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) The Action and Limit Levels for schools will be applied for this alternative monitoring location.

3.2. Monitoring Requirements

3.2.1. The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract No. HY/2010/02.

3.2.2. The Action and Limit Levels for construction noise are provided in **Table 3.2**

3.2.3. The event and action plan is provided in **Appendix D**.

Table 3.2 Action and Limit Levels for Construction Noise

Parameter	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received	75 dB(A)*

Notes:

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination period.

3.2.4. If exceedance(s) at these stations is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

3.3. Monitoring Results

3.3.1. The monitoring results for NMS2 and NMS3B are reported in the monthly EM&A Reports prepared for Contract No. HY/2010/02. There was no exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

4. WATER QUALITY MONITORING

4.1. Monitoring Locations

The water monitoring works for the Contract are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works. The ET of the Contract or another ET of the HZMB project is required to conduct water quality monitoring at twenty one stations (9 Impact Stations, 7 Sensitive Receiver Stations and 5 Control/Far Field Stations). Since several water quality monitoring (WQM) stations including IS10, SR5 and CS(Mf)3 will be occupied by the marine works of a designated project - Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project), alternative WQM stations named as IS10(N), SR5(N) and CS(Mf)3(N) were proposed to replace the occupied stations. The proposal for changes of the EM&A Programme was justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017, and it was approved by EPD on 12 May 2017. **Table 4.1** and **Figure 2** shows the locations of water quality monitoring stations.

Table 4.1 Water Quality Monitoring Stations (construction phases)

Station	Description	East	North
IS5	Impact Station (Close to HKBCF construction site)	811579	817106
IS(Mf)6	Impact Station (Close to HKBCF construction site)	812101	817873
IS7	Impact Station (Close to HKBCF construction site)	812244	818777
IS8	Impact Station (Close to HKBCF construction site)	814251	818412
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850
IS10	Impact Station (Close to HKBCF construction site)	812577	820670
IS10(N) ^[3]	Impact Station (Close to HKBCF construction site)	812942	820881
IS(Mf)11	Impact Station (Close to HKBCF construction site)	813562	820716
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497
IS17	Impact Station (Close to HKBCF construction site)	814539	820391
SR3	Sensitive receivers (San Tau SSSI)	810525	816456
SR4(N)	Sensitive receivers (Tai Ho)	814705	817859
SR5	Sensitive receivers (Artificial Reef in NE Airport)	811489	820455
SR5(N) ^[3]	Sensitive receiver (Artificial Reef in NE Airport)	812569	821475
SR6	Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park)	805837	821818
SR7	Sensitive receivers (Tai Mo Do)	814293	821431
SR10A ^[1]	Sensitive receivers (Ma Wan FCZ)1	823741	823495
SR10B(N) ^[1]	Sensitive receivers (Ma Wan FCZ)2	823683	823187
CS(Mf)3	Control Station	809989	821117
CS(Mf)3(N) ^[3]	Control Station	808814	822355
CS(Mf)5	Control Station	817990	821129
CS4	Control Station	810025	824004
CS6	Control Station	817028	823992
CSA ^[2]	Control Station	818103	823064

Note:

- (1) Additional monitoring station for Ma Wan FCZ.
- (2) Additional control monitoring station for Ma Wan FCZ
- (3) Alternative WQM Stations with effect from 15 May 2017

Remarks:

The ET of this Contract should conduct impact water quality monitoring at the WQMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project. The ET of the Contract shall communicate and share the monitoring data to the ET(s) of other works contracts if the water quality monitoring station(s) is/are as part of EM&A programme.

4.2 Monitoring Requirements

The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract No. HY/2010/02.

4.2.1 The event and action plan is provided in **Appendix D**.

4.2.2 The Action and Limit Levels for Water Quality are provided in **Table 4.2**

Table 4.2 Action and Limit Levels for Water Quality

Parameters	Action	Limit
DO in mg/L (Surface, Middle & Bottom)	Surface and Middle 5.0 Bottom 4.7	Surface and Middle 4.2 (except 5 mg/L for FCZ) Bottom 3.6
SS in mg/L (depth-averaged) at all monitoring stations and control stations	23.5 and 120% of upstream control station's SS at the same tide of the same day*	34.4 and 130% of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes*
Turbidity in NTU (depth-averaged)	27.5 and 120% of upstream control station's turbidity at the same tide of the same day*	47.0 and 130% of upstream control station's turbidity at the same tide of the same day*

* Remarks: Reference is made to EPD approval of adjustment of water quality assessment criteria issued and became effective on 18 February 2013.

- Notes:
- "depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
 - For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
 - For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
 - All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.
 - The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2mg/L and 3.6mg/L respectively.

4.2.3 If exceedance(s) at these stations is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

4.3 Monitoring Result

4.3.1 The monitoring results for the monitoring stations showed in **Table 4.1** are reported in the monthly EM&A Report prepared for Contract No. HY/2010/02. There was no Action and Limit Level exceedance recorded by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

5. DOLPHIN MONITORING

5.1. Monitoring Locations

The dolphin monitoring works for the Contract are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works. The ET of the Contract or another ET of the HZMB project is required to conduct dolphin monitoring at 23 transects as part of EM&A programme if these transects are no longer covered under Contract No. HY/2010/02. The dolphin monitoring should adopt line-transect vessel survey method. The survey follows pre-set and fixed transect lines in the two areas defined by AFCD as: Northeast Lantau survey area; and Northwest Lantau survey area. Since several vessel-based transect lines for dolphin monitoring will be occupied by the marine works of a designated project - Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project), the co-ordinates of six transect lines were changed and one additional vessel-based transect line was added. The proposal for changes of the EM&A Programme was justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017, and it was approved by EPD on 12 May 2017. **Table 5.1** and **Figure 3** shows the new co-ordinates for the changed transect lines and layout map.

Remarks:

The ET of this Contract should conduct impact dolphin monitoring as part of EM&A programme according to latest notification from ENPO when the monitoring transect(s) is/are no longer covered by another ET of the HZMB project.

Table 5.1 New co-ordinates of changed vessel-based transect lines

Line No.		Easting	Northing
2	Start Point	805476	820800
	End Point	805476	826654
3	Start Point	806464	821150
	End Point	806464	822911
4	Start Point	807518	821500
	End Point	807518	829230
5	Start Point	808504	821850
	End Point	808504	828602
6	Start Point	809490	822150
	End Point	809490	825352
7	Start Point	810499	822000
	End Point	810499	824613
24	Start Point	805476	815900
	End Point	805476	819100

Remarks: Line No. 24 is a new vessel-based transect line for dolphin monitoring.

5.2. Monitoring Requirements

The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract No. HY/2010/02.

5.2.1. The event and action plan is provided in **Appendix D**.

5.2.2. The Action and Limit Levels for Chinese White Dolphin Monitoring are provided in **Table 5.2a & Table 5.2b**

Table 5.2a Action and Limit Levels for Chinese White Dolphin Monitoring – Approach to Define Action Level (AL) and Limit Level (LL)

	North Lantau Social Cluster	
	NEL	NWL
Action Level	(STG < 70% of baseline) & (ANI < 70% of baseline)	(STG < 70% of baseline) & (ANI < 70% of baseline)
Limit Level	[(STG < 40% of baseline) & (ANI < 40% of baseline)] AND [(STG < 40% of baseline) & (ANI < 40% of baseline)]	

For North Lantau Social Cluster, action level will be trigger if either NEL or NWL fall below the criteria; limit level will be triggered if both NEL and NWL fall below the criteria.

Table 5.2b Derived Value of Action Level (AL) and Limit Level (LL) for Chinese White Dolphin Monitoring

	North Lantau Social Cluster	
	NEL	NWL
Action Level	(STG < 4.2) & (ANI < 15.5)	(STG < 6.9) & (ANI < 31.3)
Limit Level	[(STG < 2.4) & (ANI < 8.9)] AND [(STG < 3.9) & (ANI < 17.9)]	

5.2.3. If exceedance(s) at these transects is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

5.3 Monitoring Result

The dolphin survey results for all transects are reported in the monthly EM&A Reports prepared for Contract No. HY/2010/02.

6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

6.1 Site Inspection

6.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control mitigation measures for the project. During the reporting period, site inspections were carried out on 04, 11, 18 & 25 May 2017.

6.1.2 Particular observations during the site inspections are described below:

27 April 2017

- (a) Improper disposal of general refuse was observed at Portion C. The general refuse was collected at Portion C. The observation was closed on 04 May 2017.

04 May 2017

- (a) Improper disposal of general refuse was observed at Portion C. The general refuse was collected. The observation was closed on 11 May 2017.
- (b) Oil containers without drip tray were observed at Portion D. Oil containers were removed at Portion D. The observation was closed on 11 May 2017.
- (c) Improper disposal of oil containers were observed at Portion D. Oil containers were removed at Portion D. The observation was closed on 11 May 2017.

11 May 2017

- (a) Improper disposal of general refuse was observed at Portion D. The general refuse was collected at Portion D. The observation was closed on 18 May 2017.

18 May 2017

- (a) Improper disposal of general refuse was observed at Portion F. The general refuse was removed at Portion F. The observation was closed on 25 May 2017.
- (b) Oil containers without drip tray were observed at Portion F. Oil containers were removed at Portion F. The observation was closed on 25 May 2017.

25 May 2017

- (a) General refuse was observed to be discarded improperly at Portion C. Follow-actions for outstanding observation will be inspected during the next site inspection.
- (b) General refuse mixed with C & D waste was observed at Portion C. Follow-actions for outstanding observation will be inspected during the next site inspection.
- (c) The NRMM label of a generator was observed too small at Portion C. Follow-actions for outstanding observation will be inspected during the next site inspection.

6.2 Advice on the Solid and Liquid Waste Management Status

6.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

6.2.2 There was no excavated marine sediment generated in this reporting period. The excavated marine sediment was stored properly on site during this reporting period until further instruction by the Engineer. The disposal of excavated sediment as per EP-353/2009/K to be implemented subject to confirmation.

6.2.3 Disposal of Marine Sediment

6.2.3.1 For the marine sediment disposal, after the acceptance of the review of the approved Sediment Quality Report (SQR) for this Project under EPD letter dated 19 August 2015, an approval to dispose the marine sediment extracted from bored piling for this Project was then approved under memo from Secretary, Marine Fill Committee of CEDD dated 20 August 2015 for the disposal of marine sediment extracted from bored piling works. The disposal sites allocated to this Project are the Mud Pit CMP2 of the Confined Marine Sediment Disposal Facility to the South of The Brothers (or at the East of Sha Chau). As advised by CEDD in the memo dated 19 February 2016, from 00:00 on 22 March 2016 onward, the disposal space at CMP2 of the South of The Brothers is closed and all disposal of

contaminated sediment is to be carried out at CMP Vd to the East of Sha Chau (ESC). As a practical means, the disposal operation is managed by one contractor who is also responsible for applying dumping permit and its subsequent extension applications from EPD. Contract No. HY/2013/03 has been assigned to coordinate and arrange for disposal of extracted marine sediment from Contract No. HY/2013/02, HY/2013/03 and HY/2013/04.

- 6.2.3.2** For the dumping arrangement, the barge for disposal of marine sediment will moor at the temporary loading and unloading at the east shore of the HKBCF Island, which has been being used by contractor Contract No. HY/2010/02 for reclamation activities. In terms of safety consideration and to avoid mixing of sediment between contracts, each dumping date will be allocated to one Contract. The quantity of marine sediment disposed on each date is from one Contract.
- 6.2.3.3** During dumping, HY/2013/02 is responsible for transporting the marine sediment from his site area to the barge by Land transportation. The estimated quantity of marine sediment in each truck is confirmed by Resident Site Staff of each Contract. The trip tickets for transportation and disposal of marine sediment are collected and checked. Contract No. HY/2013/03 as the dumping permit holder is responsible for reporting to EPD the quantity disposed of as the condition stipulated in the dumping permit.
- 6.2.4** There was no marine sediment extracted from bored piling in this Contract disposed to allocated dumping site via Contract No. HY/2013/03 in this reporting period. The quantity disposed up to end of May 2017 was 19232 m³. The Monthly Summary of Marine sediment disposed to dumping site was provided in **Appendix E** and **Table 6.1**.

Table 6.1 Summary of marine sediment disposed to dumping site via Contract No. HY/2013/03

Month/Year	Quantity disposed (m ³)
January 2016	1272
February 2016	2816
March 2016	600
April 2016	5128
May 2016	0
June 2016	1200
July 2016	728
August 2016	1784
September 2016	2328
October 2016	1096
November 2016	0
December 2016	1568
January 2017	0
February 2017	88
March 2017	0
April 2017	624
May 2017	0
Total =	19232

- 6.2.5** The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 6.2.6** The monthly summary of waste flow table is detailed in **Appendix E**.
- 6.2.7** The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

6.3 Environmental Licenses and Permits

The valid environmental licenses and permits during the reporting period are summarized in **Appendix F**.

6.4 Implementation Status of Environmental Mitigation Measures

- 6.4.1** In response to the site audit findings, the Contractor carried out corrective actions.
- 6.4.2** The Contractor waters 8 times per day on all exposed soil within the project site and associated works areas when construction activities are being undertaken.
- 6.4.3** The Contractor was reminded to provide well-maintained plant operated on-site and plant served regularly;
- 6.4.4** The Contractor was reminded to switch off vehicles and equipment while not in use;
- 6.4.5** The Contractor was reminded to schedule the construction works to minimize noise nuisance etc.
- 6.4.6** The implementation status of Regular Marine Travel Route Plan (RMTRP) was checked by ET. Training material of Regular Marine Travel Route Plan was prepared and given to relevant staff. Those records were kept properly. Since the marine delivery of precast segments was commenced and the RMTRP training was provided for the Captain on 21 July 2016, the Captain was reminded to use regular travel routes in order to minimize the chance of vessel collision and the routes would not go through the dolphin hotspot in Brothers Islands. The marine traffic records and geographical plots of all the vessels tracks to demonstrate the conformance of the vessel to the proposed route in May 2017 would be provided to ER, ETL, IEC/ENPO for checking within the month of June 2017.
- 6.4.7** The tool box training of dolphin was carried out in Dec 2015. According to the action plan and communication flow chart of dolphin instruction, if any dolphin intruded BCF perimeter silt curtain, ETL should be informed. There was no notification received on any dolphin intrusion during the reporting period.
- 6.4.8** A summary of the implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix G**. Most of the necessary mitigation measures were implemented properly.
- 6.5 Summary of Exceedance of the Environmental Quality Performance Limit**
- 6.5.1** Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- 6.5.2** There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 6.5.3** There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 6.5.4** There was no Action and Limit Level exceedance for water quality recorded at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 6.5.5** Impact dolphin monitoring results at all transects are reported in the EM&A Reports prepared for Contract No. HY/2010/02.
- 6.6 Summary of Complaints, Notification of Summons and Successful Prosecution**
- 6.6.1** There were no complaints received during the reporting period.
- 6.6.2** There were no notifications of summons or prosecutions received during the reporting period.
- 6.6.3** Statistics on environmental complaints, notifications of summons and successful prosecutions are summarized in **Appendix H**.

7. FUTURE KEY ISSUES

7.1 Construction Programme for the Coming Months

7.1.1 As informed by the Contractor, the major construction activities for June 2017 are summarized in **Table 7.1**.

Table 7.1 Construction Activities for Coming Month

Site Area	Description of Activities
Portion C & F	Pier / Abutment
Portion D, A, E, C & F	Marine delivery of precast segment & Construction of bridge deck
	Storm drain and water main construction
	Retaining wall, slop and earth works
	Footing construction of directional signs, cable trench and ducting
	Marine sediment excavation activities from the land-based works and corresponding disposal at the designated disposal sites

7.2 Environmental Site Inspection Schedule for the Coming Month

7.2.1 The tentative schedule for weekly site inspections for June 2017 is provided in **Appendix I**.

8. CONCLUSION

8.1 Conclusions

- 8.1.1 The site preparation work of the Contract was started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014.
- 8.1.2 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- 8.1.3 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 8.1.4 There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 8.1.5 There was no Action and Limit Level exceedance for water quality recorded at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 8.1.6 Impact dolphin monitoring results at all transects are reported in the EM&A Reports prepared for Contract No. HY/2010/02.
- 8.1.7 There were no complaints received during the reporting period.
- 8.1.8 There were no notifications of summons or prosecutions received during the reporting period.

- END OF REPORT -

FIGURES




Figure 1 Air Quality and Noise Monitoring Stations for HKBCF




Figure 2.1 Water Quality Monitoring Stations (construction phases) on or before 15 May 2017





Figure 2.2 Water Quality Monitoring Stations (construction phases) after 15 May 2017



Remarks:

*Transect 10 is now 3.6km in length due to the HKBCF construction site.

^Coordinates for transect lines 1, 2, 7, 8, 9 and 11 have been updated in respect to the Proposal for Alteration of Transect Line for Dolphin Monitoring approved by EPD on 19 August 2015. The total transect length for both NEL and NWL combined is 108km.

Figure 3.1 Dolphin Monitoring Transect Line and Layout Map on or before 15 May 2017





Figure 3.2 Dolphin Monitoring Transect Line and Layout Map after 15 May 2017

Appendix A

Location of Works Areas



NOTES:

1. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS.
2. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS.
3. NOT DRAWING SHALL BE USED TO CONSTRUCT ANYTHING FOR WHICH IT IS NOT INTENDED.

LEGEND:

SITE BOUNDARY
WORKS AREA

TRADING STANDARDS	SCALE	DATE
ETS-TESTCONSULT LIMITED GEOTECHNICAL ENGINEERING 7/F, 110 HING FAI STREET, SHEWAN TOMES BUILDING, HONG KONG 香港上環德輔道中110號七樓新業德試驗有限公司		
PROJECT: WONG TAK-SING COLLEGE DRAWING NO: 60191046/02/000/C00/1041 DRAWING TITLE: WORKS AREA 'WA3'		

SITE LOCATION PLAN

AECOM Aecobis

Project: **WONG TAK-SING COLLEGE**

Client: **HONG KONG POLYTECHNIC UNIVERSITY**

Contract No: **60191046/02/000/C00/1041**

Scale: **1:1000**

Sheet: **1** of **1**


Date: **11/1/2010**

Drawn by: **ALB**

Checked by: **ALB**

Approved by: **ALB**

\PROJECTS\6000046\02\1041\C00\1041_000_000_000_000.dwg



LOCATION PLAN
SCALE 1:25000

LEGEND:


- SITE BOUNDARY
- BRIDGE
- AIR-RAILS ROAD


NO.	TRACK CENTER	TRACK WIDTH (M)
1	100	12
2	100	12
3	100	12

ETS-TESTCONSULT LIMITED
EAST ASIAN ENGINEERING CONSULTANTS (INTERNATIONAL) LIMITED
25/F, WING LOK BUILDING, 100 HONG KONG STREET, HONG KONG
- DESIGNING AND CONSULTING ENGINEERING FIRM


GENERAL ARRANGEMENT

AECOM		Aecobis	
HONG KONG HEADQUARTERS & REGIONAL OFFICE		HONG KONG HEADQUARTERS & REGIONAL OFFICE	
601 91048/C2/000/COO/1003		601 91048/C2/000/COO/1003	
DATE	21/03/2012	SCALE	1:1000
DRAWN BY	AL	CHECKED BY	AL
DATE	21/03/2012	DATE	21/03/2012
PROJECT NO.	601 91048/C2/000/COO/1003	PROJECT NO.	601 91048/C2/000/COO/1003





SETTING OUT POINT		
POINT	Easting	Northing
301	817601.207	817626.693
302	817616.741	817626.693
303	817520.238	817626.693
304	817486.895	817617.411
305	817486.895	817627.214
306	817397.289	817626.693
307	817397.289	817626.296
308	817486.895	817617.411
309	817486.895	817627.214
310	817397.289	817626.693
311	817397.289	817626.296
312	817397.289	817626.693
313	817397.289	817626.296
314	817397.289	817626.693
315	817397.289	817626.296
316	817397.289	817626.693



NOTES:
1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID 1980.
2. ALL DIMENSIONS ARE IN METERS UNLESS OTHERWISE SPECIFIED.


- LEGEND:
- WORKS AREA WA3
 - PART 3.1
 - PART 3.2
 - PART 3.3
 - PART 3.4
 - PART 3.5
 - PART 3.6
 - PART 3.7
 - PART 3.8
 - PART 3.9

PROJECT NO.	60191048/CZ/000/CD00/1041
CLIENT	ETS-TESTCONSULT LIMITED
DATE	11/11/2013
SCALE	1:500
PROJECT NAME	WORKS AREA WA3

AECOM Aedas
 香港 AECOM Aedas
 HONG KONG AECOM AEDAS
 60191048/CZ/000/CD00/1041
 11/11/2013
 1:500
 WORKS AREA WA3

Appendix B

Project Organization for Environmental Works



Appendix C

Construction Programme

HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp.	2017			
				May	Jun	Jul	Aug
HKBCF Infrastructure (Western Portion) - Monthly Progress 34							
Preferential							
Contractual Date							
May Date							
MD11	K211-Bridge 1a & abutment in Portion H (CDW+550)	0	100%	◆ K211-Bridge 1a & abutment in Portion H (CDW+550)			
Bridge Structure							
Bridge 3							
Pier & Abutment							
B3-0052	B3 - Pier & Abutment (P305, P304 (2 nos))	14	100%	22/May/17, B3 - Pier & Abutment (P305, P304 (2 nos))			
Deck 1 (P305-P304)							
B3-0102	B3 - Concrete base portion (P305-P304)	1	100%	22/May/17, B3 - Concrete base portion (P305-P304)			
B3-0123	B3 - Concrete top slab (P305-P304)	1	100%	22/May/17, B3 - Concrete top slab (P305-P304)			
Deck 2 (P304-P303)							
B3-0230	B3 - Concrete base portion (P304-P303)	1	100%	22/May/17, B3 - Concrete base portion (P304-P303)			
B3-0250	B3 - Concrete top slab (P304-P303)	1	100%	22/May/17, B3 - Concrete top slab (P304-P303)			
Deck 3 (P303-P302)							
B3-0330	B3 - Concrete base portion (P303-P302)	1	100%	22/May/17, B3 - Concrete base portion (P303-P302)			
B3-0350	B3 - Concrete top slab (P303-P302)	1	100%	22/May/17, B3 - Concrete top slab (P303-P302)			
Deck 4 (P302-A301)							
B3-0430	B3 - Concrete base portion (P302-A301)	1	100%	22/May/17, B3 - Concrete base portion (P302-A301)			
B3-0450	B3 - Concrete top slab (P302-A301)	1	100%	22/May/17, B3 - Concrete top slab (P302-A301)			
B3-0450	B3 - Curing & post-tensioning (P302-A301)	14	100%	22/May/17, B3 - Curing & post-tensioning (P302-A301)			
B3-0410	B3 - Rebar & post-tension member (P302-A301)	14	100%	17/May/17, B3 - Rebar & post-tension member (P302-A301)			
B3-0420	B3 - Side formworks (P302-A301)	5	100%	24/May/17, B3 - Side formworks (P302-A301)			
B3-0440	B3 - Top slab rebar (P302-A301)	5	100%	24/May/17, B3 - Top slab rebar (P302-A301)			
Bridge 2H							
Deck 1 (P211-P208)							
B2-0330	B2N - Concrete base portion (P211-P208)	1	100%	22/May/17, B2N - Concrete base portion (P211-P208)			
B2-0350	B2N - Concrete top slab (P211-P208)	1	100%	22/May/17, B2N - Concrete top slab (P211-P208)			
Deck 2 (P213-P211)							
B2-1820	B2N - Concrete base portion (P213-P211)	1	100%	22/May/17, B2N - Concrete base portion (P213-P211)			
B2-1870	B2N - Concrete top slab (P213-P211)	1	100%	22/May/17, B2N - Concrete top slab (P213-P211)			
Deck 3 (P213-P212)							
B2-0430	B2N - Concrete base portion (P213-P212)	1	100%	22/May/17, B2N - Concrete base portion (P213-P212)			
B2-0450	B2N - Concrete top slab (P213-P212)	1	100%	22/May/17, B2N - Concrete top slab (P213-P212)			
Deck 4 (P214-A215)							
B2-0530	B2N - Concrete base portion (P214-A215)	1	100%	22/May/17, B2N - Concrete base portion (P214-A215)			
B2-0550	B2N - Concrete top slab (P214-A215)	1	100%	22/May/17, B2N - Concrete top slab (P214-A215)			
Deck 5 (P208-P206)							
B2-2000	B2N - Concrete base portion (P208-P206)	1	100%	22/May/17, B2N - Concrete base portion (P208-P206)			
B2-2040	B2N - Concrete top slab (P208-P206)	1	100%	22/May/17, B2N - Concrete top slab (P208-P206)			
Deck 6 (P206-P207)							
B2-0630	B2N - Concrete base portion (P206-P207)	1	100%	22/May/17, B2N - Concrete base portion (P206-P207)			
B2-0650	B2N - Concrete top slab (P206-P207)	1	100%	22/May/17, B2N - Concrete top slab (P206-P207)			
Deck 7 (P206-P205)							
B2-0730	B2N - Concrete base portion (P206-P205)	1	100%	22/May/17, B2N - Concrete base portion (P206-P205)			
B2-0750	B2N - Concrete top slab (P206-P205)	1	100%	22/May/17, B2N - Concrete top slab (P206-P205)			
Deck 8 (P204-P203)							
B2-0830	B2N - Concrete base portion (P204-P203)	1	100%	22/May/17, B2N - Concrete base portion (P204-P203)			
B2-0850	B2N - Concrete top slab (P204-P203)	1	100%	22/May/17, B2N - Concrete top slab (P204-P203)			
B2-0850	B2N - Curing & post-tensioning (P204-P203)	14	100%	15/May/17, B2N - Curing & post-tensioning (P204-P203)			
B2-0840	B2N - Top slab rebar (P204-P203)	5	100%	15/May/17, B2N - Top slab rebar (P204-P203)			
Deck 9 (P203-A201)							
B2-0930	B2N - Concrete base portion (P203-A201)	1	100%	15/Jun/17, B2N - Concrete base portion (P203-A201)			
B2-0950	B2N - Concrete top slab (P203-A201)	1	100%	29/Jun/17, B2N - Concrete top slab (P203-A201)			
B2-0960	B2N - Curing & post-tensioning (P203-A201)	14	100%	21/Jun/17, B2N - Curing & post-tensioning (P203-A201)			
B2-0950	B2N - Formwork & Base Form (P203-A201)	14	100%	7/Jun/17, B2N - Formwork & Base Form (P203-A201)			
B2-0910	B2N - Rebar & post-tension member (P203-A201)	14	100%	7/Jun/17, B2N - Rebar & post-tension member (P203-A201)			
B2-0920	B2N - Side formworks (P203-A201)	5	100%	16/Jun/17, B2N - Side formworks (P203-A201)			
B2-0940	B2N - Top slab rebar (P203-A201)	5	100%	16/Jun/17, B2N - Top slab rebar (P203-A201)			
Bridge 2S							
Deck 1 (P211-P208)							
B2S-1200	B2S - Concrete base portion (P211-P208)	1	100%	22/May/17, B2S - Concrete base portion (P211-P208)			
B2S-1220	B2S - Concrete top slab (P211-P208)	1	100%	22/May/17, B2S - Concrete top slab (P211-P208)			
Deck 2 (P212-P211)							
B2S-2090	B2S - Concrete base portion (P212-P211)	1	100%	22/May/17, B2S - Concrete base portion (P212-P211)			
B2S-2110	B2S - Concrete top slab (P212-P211)	1	100%	22/May/17, B2S - Concrete top slab (P212-P211)			
Deck 3 (P213-P212)							
B2S-1270	B2S - Concrete base portion (P213-P212)	1	100%	22/May/17, B2S - Concrete base portion (P213-P212)			
B2S-1290	B2S - Concrete top slab (P213-P212)	1	100%	22/May/17, B2S - Concrete top slab (P213-P212)			
Deck 4 (P214-A215)							
B2S-1340	B2S - Concrete base portion (P214-A215)	1	100%	22/May/17, B2S - Concrete base portion (P214-A215)			
B2S-1360	B2S - Concrete top slab (P214-A215)	1	100%	22/May/17, B2S - Concrete top slab (P214-A215)			
Deck 5 (P208-P206)							
B2S-2180	B2S - Concrete base portion (P208-P206)	1	100%	22/May/17, B2S - Concrete base portion (P208-P206)			
B2S-2180	B2S - Concrete top slab (P208-P206)	1	100%	22/May/17, B2S - Concrete top slab (P208-P206)			
Deck 6 (P206-P207)							



Date	Revision	Checked	Approved
22/May/17	Monthly Progress 34		

HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme



Date	Revision	Checked	Approved
22/May/17	Monthly Progress 34		

HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp.	2017				
				May	Jun	Jul	Aug	
BS-1180	BS - Concrete base portion (P905-A906)	1	100%	23May17	23May17, BS - Concrete base portion (P905-A906)			
BS-1216	BS - Concrete top slab (P905-A906)	1	100%	31May17	31May17, BS - Concrete top slab (P905-A906)			
BS-1226	BS - Curing & post-tensioning (P905-A906)	14	100%	1Jun17	1Jun17, BS - Curing & post-tensioning (P905-A906)			
BS-1170	BS - Rebar & post-tender member (P905-A906)	14	100%	17May17 A	19May17 A, BS - Rebar & post-tender member (P905-A906)			
BS-1180	BS - Side formworks (P905-A906)	5	100%	24May17	23May17, BS - Side formworks (P905-A906)			
BS-1204	BS - Top slab rebar (P905-A906)	5	100%	24May17	29May17, BS - Top slab rebar (P905-A906)			
Deck 3 (P902-A901)								
BS-1290	BS - Concrete base portion (P902-A901)	1	100%			25Jun17	25Jun17, BS - Concrete base portion (P902-A901)	
BS-1298	BS - Concrete top slab (P902-A901)	1	100%			4Jul17	4Jul17, BS - Concrete top slab (P902-A901)	
BS-1299	BS - Curing & post-tensioning (P902-A901)	14	100%			5Jul17	20Jul17, BS - Curing & post-tensioning (P902-A901)	
BS-1240	BS - Rebar & post-tender member (P902-A901)	14	100%			7Jul17	22Jun17, BS - Rebar & post-tender member (P902-A901)	
BS-1256	BS - Side formworks (P902-A901)	5	100%			29Jun17	24Jun17, BS - Side formworks (P902-A901)	
BS-1278	BS - Top slab rebar (P902-A901)	5	100%			27Jun17	3Jul17, BS - Top slab rebar (P902-A901)	
Pile Cap								
BS-1040	BS - Pile cap P502-P503 (2 nos)	14	100%		22May17, BS - Pile cap P502-P503 (2 nos)			
BS-1056	BS - Pile cap P504, A505 (2 nos)	21	100%		22May17, BS - Pile cap P504, A505 (2 nos)			
Pier & Abutment								
BS-1030	BS - Pier & Abutment P502-P503 (2 nos)	14	100%		22May17, BS - Pier & Abutment P502-P503 (2 nos)			
BS-1030	BS - Pier & Abutment P504, A505 (2 nos)	14	100%		22May17, BS - Pier & Abutment P504, A505 (2 nos)			
Deck 1 (A505-P502)								
BS-1150	BS - Concrete base portion (A505-P502)	1	100%		22May17, BS - Concrete base portion (A505-P502)			
BS-1170	BS - Concrete top slab (A505-P502)	1	100%		22May17, BS - Concrete top slab (A505-P502)			
Deck 2 (P502-P503)								
BS-1200	BS - Concrete base portion (P502-P503)	1	100%		22May17, BS - Concrete base portion (P502-P503)			
BS-1240	BS - Concrete top slab (P502-P503)	1	100%		22May17, BS - Concrete top slab (P502-P503)			
Deck 3 (P503-P504)								
BS-1290	BS - Concrete base portion (P503-P504)	1	100%		22May17, BS - Concrete base portion (P503-P504)			
BS-1314	BS - Concrete top slab (P503-P504)	1	100%		22May17, BS - Concrete top slab (P503-P504)			
Deck 4 (P504-A505)								
BS-1360	BS - Concrete base portion (P504-A505)	1	100%		22May17, BS - Concrete base portion (P504-A505)			
BS-1380	BS - Concrete top slab (P504-A505)	1	100%		22May17, BS - Concrete top slab (P504-A505)			
Bridge 5								
Pile Cap								
BS-1340	BS - Pile Cap P502, A503 (2 nos)	14	100%		22May17, BS - Pile Cap P502, A503 (2 nos)			
BS-1350	BS - Pile Cap P504, P505 (2 nos)	14	100%		22May17, BS - Pile Cap P504, P505 (2 nos)			
BS-1076	BS - Pile Cap P507, A508 (2 nos)	21	100%		22May17, BS - Pile Cap P507, A508 (2 nos)			
Pier & Abutment								
BS-1030	BS - Pier & Abutment P502, A503 (2 nos)	14	100%		22May17, BS - Pier & Abutment P502, A503 (2 nos)			
BS-1100	BS - Pier & Abutment P505, P504 (2 nos)	14	100%		22May17, BS - Pier & Abutment P505, P504 (2 nos)			
BS-1110	BS - Pier & Abutment P507, A508 (2 nos)	14	100%		22May17, BS - Pier & Abutment P507, A508 (2 nos)			
Deck 1 (P501-P502)								
BS-1430	BS - Concrete base portion (P501-P502)	1	0%		22May17, BS - Concrete base portion (P501-P502)			
BS-1450	BS - Concrete top slab (P501-P502)	1	0%	12May17 A	22May17, BS - Concrete top slab (P501-P502)			
BS-1460	BS - Curing & post-tensioning (P501-P502)	14	0%	13May17 A	29May17, BS - Curing & post-tensioning (P501-P502)			
BS-1440	BS - Top slab rebar (P501-P502)	5	0%	14May17 A	31May17 A, BS - Top slab rebar (P501-P502)			
Deck 2 (P502-A503)								
BS-1500	BS - Concrete base portion (P502-A503)	1	0%			12Jun17	12Jun17, BS - Concrete base portion (P502-A503)	
BS-1520	BS - Concrete top slab (P502-A503)	1	0%			19Jun17	19Jun17, BS - Concrete top slab (P502-A503)	
BS-1520	BS - Curing & post-tensioning (P502-A503)	14	0%			22Jun17	5Jul17, BS - Curing & post-tensioning (P502-A503)	
BS-1470	BS - Fabricwork & Base F/W (P502-A503)	14	0%			18May17 A, BS - Fabricwork & Base F/W (P502-A503)		
BS-1480	BS - Rebar & post-tender member (P502-A503)	14	0%	19May17 A	5Jun17, BS - Rebar & post-tender member (P502-A503)			
BS-1490	BS - Side formworks (P502-A503)	5	0%		6Jun17	10Jun17, BS - Side formworks (P502-A503)		
BS-1510	BS - Top slab rebar (P502-A503)	5	0%		10Jun17	17Jun17, BS - Top slab rebar (P502-A503)		
Deck 3 (P503b-P504)								
BS-1570	BS - Concrete base portion (P503b-P504)	1	0%		22May17, BS - Concrete base portion (P503b-P504)			
BS-1590	BS - Concrete top slab (P503b-P504)	1	0%	12May17 A	22May17, BS - Concrete top slab (P503b-P504)			
BS-1600	BS - Curing & post-tensioning (P503b-P504)	14	0%	13May17 A	29May17, BS - Curing & post-tensioning (P503b-P504)			
BS-1580	BS - Top slab rebar (P503b-P504)	5	0%	14May17 A	31May17 A, BS - Top slab rebar (P503b-P504)			
Deck 4 (P505-P506)								
BS-1640	BS - Concrete base portion (P505-P506)	1	100%			12Jun17	12Jun17, BS - Concrete base portion (P505-P506)	
BS-1660	BS - Concrete top slab (P505-P506)	1	100%			19Jun17	19Jun17, BS - Concrete top slab (P505-P506)	
BS-1670	BS - Curing & post-tensioning (P505-P506)	14	100%			29Jun17	6Jul17, BS - Curing & post-tensioning (P505-P506)	
BS-1610	BS - Fabricwork & Base F/W (P505-P506)	14	100%			16May17 A, BS - Fabricwork & Base F/W (P505-P506)		
BS-1620	BS - Rebar & post-tender member (P505-P506)	14	100%	19May17 A	5Jun17, BS - Rebar & post-tender member (P505-P506)			
BS-1630	BS - Side formworks (P505-P506)	5	100%		4Jun17	10Jun17, BS - Side formworks (P505-P506)		
BS-1650	BS - Top slab rebar (P505-P506)	5	100%		10Jun17	17Jun17, BS - Top slab rebar (P505-P506)		
Deck 5 (P507-P508)								
BS-1710	BS - Concrete base portion (P507-P508)	1	100%			19Jul17	19Jul17, BS - Concrete base portion (P507-P508)	
BS-1730	BS - Concrete top slab (P507-P508)	1	100%			26Jul17	26Jul17, BS - Concrete top slab (P507-P508)	
BS-1680	BS - Curing & post-tensioning (P507-P508)	14	100%			27Jul17	9Aug17, BS - Curing & post-tensioning (P507-P508)	
BS-1690	BS - Fabricwork & Base F/W (P507-P508)	14	100%			9Jun17	24Jun17, BS - Fabricwork & Base F/W (P507-P508)	
BS-1600	BS - Rebar & post-tender member (P507-P508)	14	100%			25Jun17	12Jul17, BS - Rebar & post-tender member (P507-P508)	
BS-1700	BS - Side formworks (P507-P508)	5	100%			13Jul17	18Jul17, BS - Side formworks (P507-P508)	
BS-1720	BS - Top slab rebar (P507-P508)	5	100%			20Jul17	25Jul17, BS - Top slab rebar (P507-P508)	

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining ...
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
22/May/17	Monthly Progress 34		

HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp.	2017			
				May	Jun	Jul	Aug
Retaining Wall, Slope & Earth Works							
Bridge 2M							
B2-1690	Retaining Wall RW1 (Bay 1)	21	100%	16May17 A	12Jun17, Retaining Wall RW1 (Bay 1)	7Jul17, Retaining Wall RW1 (Bay 2)	1Aug17, Retaining Wall RW1 (Bay 3)
B2-1680	Retaining Wall RW1 (Bay 2)	21	100%		13Jun17	8Jul17	
B2-1670	Retaining Wall RW1 (Bay 3)	21	66.67%				
Bridge 4							
B4-2040	Retaining Wall W4-1 (Bay 1)	21	100%		17May17 A	12Jun17, Retaining Wall W4-1 (Bay 2)	7Jul17, Retaining Wall W4-1 (Bay 3)
B4-2030	Retaining Wall W4-1 (Bay 2)	21	100%				
B4-2020	Retaining Wall W4-1 (Bay 3)	21	100%				
B4-2010	Retaining Wall W4-1 (Bay 4)	21	100%		17May17 A	12Jun17, Retaining Wall W4-1 (Bay 4)	
Bridge 7							
B7-2040	Retaining Wall W7-1 (Bay 1)	21	47.62%		23May17	15Jun17, Retaining Wall W7-1 (Bay 2)	11Jul17, Retaining Wall W7-1 (Bay 3)
B7-2030	Retaining Wall W7-1 (Bay 2)	21	100%				
B7-2020	Retaining Wall W7-1 (Bay 3)	21	47.62%			15Jun17	11Jul17, Retaining Wall W7-1 (Bay 3)
B7-2010	Retaining Wall W7-1 (Bay 4)	21	100%		22May17	15Jun17, Retaining Wall W7-1 (Bay 4)	
B7-2000	Retaining Wall W7-2 (Bay 1)	21	100%		22May17	15Jun17, Retaining Wall W7-2 (Bay 1)	
B7-2070	Retaining Wall W7-2 (Bay 3)	21	100%		22May17	15Jun17, Retaining Wall W7-2 (Bay 3)	
Bridge 8							
B8-2090	Retaining Wall W8-1 (Bay 1)	21	47.62%			21Jul17	14Aug17, Retaining Wall W8-1 (Bay 1)
B8-2080	Retaining Wall W8-1 (Bay 2)	21	100%		26Jun17	23Jul17, Retaining Wall W8-1 (Bay 2)	14Aug17, Retaining Wall W8-1 (Bay 3)
B8-2070	Retaining Wall W8-1 (Bay 3)	21	47.62%			23Jul17	14Aug17, Retaining Wall W8-1 (Bay 4)
B8-2060	Retaining Wall W8-1 (Bay 4)	21	100%				
B8-2100	Retaining Wall W8-1 (Bay 5)	21	100%		17Jun17	13Jul17, Retaining Wall W8-1 (Bay 5)	
B8-2110	Retaining Wall W8-1 (Bay 6)	21	100%		23May17	16Jun17, Retaining Wall W8-1 (Bay 6)	
B8-2120	Retaining Wall W8-2 (Bay 1)	21	100%		23May17	16Jun17, Retaining Wall W8-2 (Bay 1)	
B8-2130	Retaining Wall W8-2 (Bay 2)	21	100%		23May17	16Jun17, Retaining Wall W8-2 (Bay 2)	
B8-2140	Retaining Wall W8-2 (Bay 3)	21	100%		23May17	16Jun17, Retaining Wall W8-2 (Bay 3)	
B8-2150	Retaining Wall W8-2 (Bay 4)	21	100%		23May17	16Jun17, Retaining Wall W8-2 (Bay 4)	
B8-2160	Retaining Wall W8-2 (Bay 5)	21	100%		23May17	16Jun17, Retaining Wall W8-2 (Bay 5)	
Bridge 9							
B9-2020	Retaining Wall W9-1 (Bay 1)	21	100%			7Jul17	31Aug17, Retaining Wall W9-1 (Bay 1)
B9-2010	Retaining Wall W9-1 (Bay 2)	21	100%		12Jun17	6Jul17, Retaining Wall W9-1 (Bay 2)	12Aug17
B9-2140	Retaining Wall W9-2 (Bay 1)	21	100%			19Jul17	11Aug17, Retaining Wall W9-2 (Bay 1)
B9-2170	Retaining Wall W9-2 (Bay 2)	21	100%				
Slope & Earth Works at Bridge Abutment							
B2-1700	Slope & earth works - C2-S3 & C2-S4 at B2	35	100%		17Jun17	6Jul17	29Jul17, Slope & earth works - C2-S3 & C2-S4 at B2
B2-1700	Slope & earth works - RW1 & C2-S1	42	100%				
B2-1770	Slope & earth works - W2-C3-S5 & C2-S6	56	57.5%				
B2-1780	Slope & earth works - W4-1 & C2-S7	42	100%				
B2-1800	Slope & earth works - W5-1	21	100%				
B2-1910	Slope & earth works - W5-2	35	80%				
B2-1890	Slope & earth works - W6-1	28	100%				
B2-1860	Slope & earth works - W7-1	35	28.57%				
B2-1790	Slope & earth works - W7-2	35	100%				
B2-1870	Slope & earth works - W8-1	35	28.57%		16Jun17	12Jul17	21Aug17, Slope & earth works - W7-2
B2-1880	Slope & earth works - W8-2	35	100%		17Jun17	28Jul17	15Aug17
Parapet & Barrier							
Bridge 3							
B3-0700	B3 - Parapet Side Wall (163m)	26	100%			17Jun17	21Jul17, B3 - Parapet Side Wall (163m)
Bridge 2							
B2-1810	B2a - Barrier Wall (200m)	35	0%				
B2-1800	B2a - Parapet Side Wall (200m)	33	0%			19Jul17	24Aug17, B2a - Barrier Wall (200m)
B2-1830	B2b - Barrier Wall (205m)	45	100%		24May17	17Jul17, B2b - Barrier Wall (205m)	24Aug17, B2b - Parapet Side Wall (205m)
B2-1820	B2b - Parapet Side Wall (205m)	45	100%		24May17	17Jul17, B2b - Parapet Side Wall (205m)	
B2-1850	B2c - Barrier Wall (140m)	25	100%				
B2-1840	B2c - Parapet Side Wall (140m)	25	100%				
Bridge 4							
B4-2050	B4 - Parapet Side Wall (278m)	39	100%		20May17 A	7Jul17, B4 - Parapet Side Wall (278m)	
Bridge 7							
B7-2050	B7 - Parapet Side Wall (248m)	42	48.48%			4Jul17	21Aug17, B7 - Parapet Side Wall (248m)
Bridge 8							
B8-2130	B8 - Parapet Side Wall (233m)	40	72.5%				
B8-2180	B8 - Parapet Side Wall (209m)	50	66%			21Jul17	26Aug17
Storm & Sewer Drainage Works							
Storm Drain (below +1.2m) (29m)							
D1-0610	Box C3.2 - M4E.5 (8m) 1250mm	10	100%		26May17	26May17, Box C3.2 - M4E.5 (8m) 1250mm	
D1-0630	M4E.3 - M37E.1 (25m) 300mm	13	100%		24May17	24May17, M4E.3 - M37E.1 (25m) 300mm	
D1-0640	M4E.3 - M39E.1 (40m) 400mm	25	100%		26May17	26May17, M4E.3 - M39E.1 (40m) 400mm	
D1-0620	M4E.5 - M39E.3 (25m) 900mm	13	100%		25May17	25May17, M4E.5 - M39E.3 (25m) 900mm	
Storm - east of B1							
D1-0660	M4E.4 - M41E.4 (25m) 600mm	12	100%			19Jun17, M4E.4 - M41E.4 (25m) 600mm	
D1-0655	M4E.4 - M42E.3 (37m) 600mm	19	100%			13Jun17, M4E.4 - M42E.3 (37m) 600mm	
D1-0650	M4E.5 - M42E.4 (38m) 750mm	19	100%			13Jun17, M4E.5 - M42E.4 (38m) 750mm	

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
22/May/17	Monthly Progress 34		


HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp.	2017			
				May	Jun	Jul	Aug
D(1) - between B1 & B2							
D1-0075	Box C3.1 - M3E.8 (2.65m) 1200mm	10	100%	31/May/17, Box C3.1 - M3E.8 (2.65m) 1200mm			
D1-0085	M3E.2 - M3E.1 (40m) 450mm	20	100%	25/May/17, M3E.2 - M3E.1 (40m) 450mm			
D1-0110	M3E.5 - M3E.5 (34m) 750mm	17	100%	15/Jun/17, M3E.5 - M3E.5 (34m) 750mm			
D1-0100	M3E.7 - M3E.6 (33m) 900mm	17	100%	19/Jun/17, M3E.7 - M3E.6 (33m) 900mm			
D1-0090	M3E.8 - M3E.2 (42m) 600mm	21	100%	15/Jun/17, M3E.8 - M3E.2 (42m) 600mm			
D1-0095	M3E.8 - M3E.7 (27m) 1050mm	14	100%	7/Jun/17, M3E.8 - M3E.7 (27m) 1050mm			
D(2) - to collect C4							
D1-0120	Box C4.1 - M4E.9 (48m) 900mm	24	100%	10/Jun/17, Box C4.1 - M4E.9 (48m) 900mm			
D1-0140	M4E.10 - M3E.2 (20m) 450mm	10	100%	25/Jun/17, M4E.10 - M3E.2 (20m) 450mm			
D1-0130	M4E.11 - M2E.1 (19m) 450mm	10	100%	20/Jun/17, M4E.11 - M2E.1 (19m) 450mm			
D(3) - site entrance							
D1-0160	Box C1.1-M2E.8 (8m) 1050mm	10	100%	20/Jun/17, Box C1.1-M2E.8 (8m) 1050mm			
D1-0240	M18E.4-M18E.3 (25m) 600mm	13	100%	10/Jun/17			
D1-0150	M2E.4-M2E.3 (16m) 600mm	8	100%	31/May/17, M2E.4-M2E.3 (16m) 600mm			
D1-0210	M2E.5-M18E.3 (56m) 450mm	28	100%	10/Jun/17, M2E.5-M18E.3 (56m) 450mm			
D1-0180	M2E.5-M17E.5 (58m) 600mm	29	100%	24/Jun/17, M2E.5-M17E.5 (58m) 600mm			
D1-0230	M2E.6-M18E.4 (26m) 750mm	18	100%	10/Jun/17			
D1-0170	M2E.6-M2E.4 (26m) 750mm	13	100%	5/Jun/17, M2E.6-M2E.4 (26m) 750mm			
D(3) - over to HKQR							
D1-0250	Box C1.2-M2E.5A (18m) 900mm	10	100%	20/Jun/17, Box C1.2-M2E.5A (18m) 900mm			
D1-0260	M2E.5-M2E.4 (12m) 450mm	6	100%	27/May/17, M2E.5-M2E.4 (12m) 450mm			
D1-0225	M2E.4-M2E.3 (18m) 600mm	9	100%	5/Jun/17, M2E.4-M2E.3 (18m) 600mm			
D1-0270	M2E.5-M2E.5 (30m) 600mm	18	100%	10/Jun/17, M2E.5-M2E.5 (30m) 600mm			
D1-0280	M2E.5-M2E.5A (14m) 300mm	7	100%	29/May/17, M2E.5-M2E.5A (14m) 300mm			
D1-0280	M2E.5-M2E.5A (17m) 750mm	9	100%	5/Jun/17, M2E.5-M2E.5A (17m) 750mm			
D(4) - Under B2 & to collect C4							
D1-0350	Box C4.2-M1E.17 (18m) 1350mm	18	100%	12/Jun/17, Box C4.2-M1E.17 (18m) 1350mm			
D1-0360	M1E.2 - M1E.1 (26m) 300mm	13	100%	28/Jun/17			
D1-0350	M1E.17 - M1E.15 (52m) 1200mm	23	100%	26/Jun/17, M1E.17 - M1E.15 (52m) 1200mm			
D1-0370	M1E.17 - M1E.1 (26m) 300mm	14	100%	6/Jun/17			
D1-0360	M1E.16 - M1E.2 (8m) 600mm	5	100%	22/Jun/17			
D(4) - Under B2							
D1-0410	M2E.2 - M2E.1 (33m) 450mm	17	100%	4/Jun/17			
D1-0405	M2E.3 - M2E.3 (51m) 750mm	26	100%	4/Jun/17, M2E.3 - M2E.3 (51m) 750mm			
D(4) - Under B2							
D1-0450	M2E.3 - M2E.2 (49m) 450mm	26	100%	11/Jun/17			
D1-0440	M2E.4 - M2E.3 (42m) 600mm	21	100%	28/Jun/17			
D1-0430	M3E.7 - M3E.4 (38m) 750mm	15	100%	26/Jun/17, M3E.7 - M3E.4 (38m) 750mm			
F(4) - Sewer Box							
D1-0530	M7A.10 - M6A.5 (34m) 1050mm	17	100%	20/Jun/17, M7A.10 - M6A.5 (34m) 1050mm			
D1-0520	M7A.20 - M7A.17 (17m) 900mm	9	100%	1/Jun/17, M7A.20 - M7A.17 (17m) 900mm			
D1-0510	M7A.21 - M6A.11 (20m) 1200mm	20	100%	24/Jun/17, M7A.21 - M6A.11 (20m) 1200mm			
D1-0505	M7A.22 - M6A.9 (12m) 600mm	6	100%	27/May/17, M7A.22 - M6A.9 (12m) 600mm			
D1-0495	M7A.23 - M5A.9 (44m) 1200mm	22	100%	25/May/17, M7A.23 - M5A.9 (44m) 1200mm			
D1-0523	M7A.A23 - M5A.10 (10m) 1050mm	5	100%	26/May/17, M7A.A23 - M5A.10 (10m) 1050mm			
F(4) - from car park							
D1-0585	M7A.17 - M6A.4 (23m) 600mm	10	100%	20/Jun/17, M7A.17 - M6A.4 (23m) 600mm			
D1-0578	M7A.18 - M6A.15 (38m) 1200mm	16	100%	5/Jun/17, M7A.18 - M6A.15 (38m) 1200mm			
D1-0555	M7A.A18 - M4A.4 (37m) 600mm	19	100%	21/Jun/17, M7A.A18 - M4A.4 (37m) 600mm			
D1-0548	M7A.A18 - M4A.2 (29m) 450mm	20	100%	14/Jun/17, M7A.A18 - M4A.2 (29m) 450mm			
Storm Drain about +1.3m (7days)							
A(1) - sewer out to B2							
D0-0020	M4E.3 - M4E.1 (71m) 600mm	11	100%	3/Jun/17, M4E.3 - M4E.1 (71m) 600mm			
D0-0000	M4E.7 - M1E.1 (20m) 300mm	6	100%	23/May/17, M4E.7 - M1E.1 (20m) 300mm			
D0-0010	M4E.8 - M4E.3 (193m) 750mm	29	100%	21/Jun/17, M4E.8 - M4E.3 (193m) 750mm			
B(1) - CLP to PCB							
D0-0080	M1E.2 - M1E.1 (41m) 450mm	6	100%	27/May/17, M1E.2 - M1E.1 (41m) 450mm			
D0-0070	M1E.3 - M1E.2 (25m) 600mm	5	100%	26/May/17, M1E.3 - M1E.2 (25m) 600mm			
D0-0060	M1C.2 - M1C.1 (25m) 450mm	5	100%	29/May/17, M1C.2 - M1C.1 (25m) 450mm			
A(4) - MFA B2							
D0-0170	M6A.1 - M6A.2 (37m) 900mm	6	100%	24/Jun/17			
D0-0120	M6A.B1 - M6A.C1 (25m) 600mm	5	100%	14/Jun/17, M6A.B1 - M6A.C1 (25m) 600mm			
D0-0130	M6A.C1 - M6A.1 (80m) 750mm	9	100%	25/Jun/17, M6A.C1 - M6A.1 (80m) 750mm			
D0-0110	M6A.E1 - M6A.B1 (80m) 450mm	10	100%	3/Jun/17, M6A.E1 - M6A.B1 (80m) 450mm			
D0-0150	M7A.1 - M7A.2 (25m) 450mm	5	100%	11/Jun/17, M7A.1 - M7A.2 (25m) 450mm			
D0-0160	M7A.3 - M7A.4 (70m) 600mm	10	100%	13/Jun/17, M7A.3 - M7A.4 (70m) 600mm			
D0-0180	M7A.4 - M7A.6 (69m) 750mm	10	100%	3/Jun/17			
D0-0140	M7A.A1 - M7A.1 (25m) 300mm	4	100%	5/Jun/17, M7A.A1 - M7A.1 (25m) 300mm			
D0-0100	M8A.1 - M8A.4 (130m) 300mm	19	100%	19/Jun/17, M8A.1 - M8A.4 (130m) 300mm			
A(2) - under B3							
D0-0180	M1C.1 - M1C.1 (18m) 900mm	4	100%	11/Jun/17			
D0-0200	M4C.C1 - M4C.A1 (28m) 450mm	20	100%	16/Jun/17			
A(2) - under B3							
D0-0250	M1E.11 - M1E.7 (148m) 1050mm	21	100%	15/Jun/17, M1E.11 - M1E.7 (148m) 1050mm			
D0-0240	M1E.15 - M1E.11 (141m) 1200mm	21	100%	15/Jun/17, M1E.15 - M1E.11 (141m) 1200mm			

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
22/May/17	Monthly Progress 34		

HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme



HKBCF Infrastructure (Western Portion) - Monthly Progress 34 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp.	2017			
				May	Jun	Jul	Aug
02-0980	M80A.7 - M80A.4 (112m) 450mm	17	100%		10 Jun 17		
C(2) - 08							
02-1060	M47A.10 - M47A.4 (30m) 450mm	5	100%				24 Aug 17
02-1070	M47A.4 - M47A.A4 (35m) 300mm	6	100%				30 Aug 17
02-1080	M49A.8 - M47A.10 (14m) 750mm	2	100%				12 Aug 17
02-1083	M49A.8 - M49A.10 (35m) 1050mm	8	100%				15 Aug 17
E(1) - car park							
02-1130	M30A.9 - M30A.3 (112m) 600mm	16	100%				15 Aug 17
02-1133	M30A.9 - M30A.7 (71m) 950mm	11	100%				16 Aug 17
02-1139	M30A.A4 - M30A.9 (21m) 1500mm	3	100%				20 Aug 17
02-1157	M30A.6 - M30A.5 (17m) 750mm	3	100%				25 Aug 17
02-1180	M42A.7 - M42A.1 (40m) 300mm	6	100%				25 Aug 17
C(3) - 06 & 07							
02-1190	M33A.3 - M33A.1 (50m) 450mm	6	100%				21 Aug 17
02-1200	M30A.4 - M30A.3 (35m) 450mm	6	0%				29 Aug 17
02-1210	M30A.5 - M30A.4 (35m) 600mm	5	0%				17 Aug 17
02-1200	M30A.7 - M30A.5 (70m) 750mm	10	20%				11 Aug 17
02-1320	M50A.7 - M50A.6 (27m) 300mm	4	0%				10 Aug 17
02-1330	M50A.8 - M50A.9 (35m) 450mm	6	0%				13 Aug 17
Sewer drain system							
CLP sub-station							
03-1000	FMH1510-FM1507 (63m dia 300mm)	15	100%				23 Aug 17
Sewer Hoist Man							
From Portion H to Portion G							
WM-0019	Rising main CAD (CH4-CH100) - Installation	16	100%				18 Aug 17
Branch Collector drain, Gully & U-channel							
Portion A & B							
DA-0225	Branch, Gully, U-channel & C. drain - portion A	60	100%	2 Jun 17			11 Aug 17
Waterman							
Fresh Waterman							
Portion D2 (Site entrance)							
WM-1100	Fresh main J DN400 (CH5-CH230) - Installation	17	100%				16 Aug 17
Portion A							
WM-1240	Fresh main H DN300 (CH700-CH1200) - Installation	42	100%	22 May 17			11 Aug 17
WM-1260	Fresh main J DN400 (CH450-CH600) - Installation	14	100%	22 May 17			21 Jun 17
WM-1280	Fresh main K DN400 (CH550-CH615) - Installation	15	100%	22 May 17			8 Jun 17
WM-1300	Fresh main P DN250 (CH217-CH30) - Installation	14	100%	22 May 17			21 Jun 17
Utilities							
Utilities & Ducting							
Portion D2 (Site entrance)							
UT-1110	Tel Duct cont common drain pit	28	100%				10 Aug 17
UT-1240	Tel Duct for Retaining wall at Bridge 2	55	100%				11 Aug 17
UT-1130	Tel Duct from Site Entrance to Portion D1	120	90%	10 May 17			7 Aug 17
Portion A (Below CLP sub-station)							
UT-1250	Tel Duct for Abutment A301 at Bridge 3	28	100%				17 Jun 17
UT-1100	Tel Duct from Site Entrance to Portion A	60	73.33%				15 Jul 17
Road Works							
Strenuous Works							
Bridge Area (Waterproofing & base course)							
RW-1912	SOL200 (CH1635-CH1696) Bridge 2c North	32	0%				18 Jun 17
RW-1914	SOL200 (CH1635-CH1696) Bridge 2c North	16	100%	24 May 17			10 Jun 17
RW-1922	SOL200R (CH1635-CH1696) Bridge 2c South	32	0%				3 Aug 17
RW-1924	SOL200R (CH1635-CH1696) Bridge 2c South	16	100%				13 Jun 17
RW-1936	SOL315 (CH1377-CH1423) Bridge 7	16	0%				20 Aug 17
Road Furniture & Fit out							
Probers H-Pile & Cap for Sign Gantry							
SW-178	Cap - GT122 (2 no.)	14	92.86%				17 May 17
Road Lighting Design & Subsystem							
RW-2030	Order & delivery of lighting material for remaining area	120	0%				4 Aug 17
Lighting & road furniture for Portion H							
RW-1950	cable duct to Bridge 1a	21	100%	10 May 17			30 May 17
RW-1960	Wearing & Friction Course for Bridge 1a	21	100%				29 Jun 17
Lighting & Power							
RW-1980	Emergation of power by CLP	0	0%				
Landscape							
Build & design of Irrigation system							
RW-2040	Order & delivery of Pipe material to site	120	0%	22 May 17			

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
 █ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
22/May/17	Monthly Progress 34		

Appendix D

Event and Action Plan

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event / Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Identify source, investigate the causes of exceedance and propose remedial measures; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, EPD and Contractor; 2. Identify source; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Water Quality

Event	ET Leader	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on next day of exceedance to confirm findings 2. Identify source(s) of impact 3. Inform IEC, contractor and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Notify Contractor 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Notify Contractor 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Action level; 8. Repeat measurement on next day of exceedance to confirm findings. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Discuss with IEC on the proposed mitigation measures 3. Make agreement on mitigation measures to be implemented 4. Ensure mitigation measures are properly implemented 5. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the noncompliance in writing; 2. Rectify unacceptable practice 3. Check all plant and equipment and consider changes of working methods 4. Discuss with ET and IEC on possible remedial actions and propose mitigation measures to IEC and ER within 3 working days of notification 5. Implement the agreed mitigation measures 6. Amend working methods if appropriate

<p>Limit level being exceeded by one sampling day</p>	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor, ER and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit level 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly 4. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures 3. Request Contractor to critically review the working methods 4. Ensure mitigation measures are properly implemented 5. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment and consider changes of working methods 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER 5. Implement the agreed mitigation measures 6. Amend working methods if appropriate
<p>Limit level being exceeded by two or more consecutive sampling days</p>	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, contractor, ER and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures 3. Request Contractor to critically review the working methods 4. Make agreement on the mitigation measures to be implemented 5. Ensure mitigation measures are properly implemented 6. Assess the effectiveness of the implemented mitigation measures 7. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Take immediate action to avoid further exceedance 3. Rectify unacceptable practice 4. Check all plant and equipment and consider changes of working methods 5. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER 6. Implement the agreed mitigation measures 7. Resubmit proposals of mitigation measures if problem still not under control; 8. As directed by the engineer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.

Event / Action Plan for Dolphin Monitoring

Event	ET Leader	IEC	ER / SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and finding with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the ER/SOR; 3. Implement the agreed measures.
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly. 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures. 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures. 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Appendix E

Waste Flow Table



China Harbour Engineering Company Limited

Monthly Summary Waste Flow Table for 2017 (year)

 Name of Person completing the record: Paper CHAN / EO

Project : Hong Kong – Zhuhai – Macao Bridge, Hong Kong Crossing Boundary Facilities – Infrastructure Works Stage I (Western Portion)

Contract No.: HY/2013/02

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse (see Note 3)
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	0	0	0	0	0	0	0	0.0950	0	0	0.1755
Feb	0.4950	0	0	0	0.4950	5.4450	0	0.1800	0.0248	0	0.1105
Mar	0.0400	0	0	0	0.0400	0	0	0	0	0	0.2145
Apr	0	0	0	0	0	0	52.090	0.1800	0	0	0.2535
May	0	0	0	0	0	0	0	0	0.5880	0	0.3445
Jun											
Sub-total	0.5350	0	0	0	0.5350	5.4450	52.090	0.4550	0.6128	0	1.0985
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.5350	0	0	0	0.5350	5.4450	52.090	0.4550	0.6128	0	1.0985

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.
 - (3) Broken concrete for recycling into aggregates.



China Harbour Engineering Company Limited

Monthly Summary of Marine Sediment for 2017

Month	a. Volume of Marine Sediment Generated	b. Volume of Marine Sediment Disposed (m ³)	c. Estimated Volume of Marine Sediment Stored on
Jan	0	0	0 ^(*)
Feb	88	88	0
Mar	0	0	0
Apr	624	624	0
May	0	0	0
Jun			
Jul			
Aug			
Sep			
Oct			
Nov			
Dec			
Total	712	712	0

Note:* The volume of marine sediment disposed is measured by barge load while the volume of marine sediment generated and stored on site is a rough estimation. The accurate volume of marine sediment excavated was hardly measured and thus tiny difference between the volume of marine sediment disposed and the volume of marine sediment generated would be existed. Therefore, after on-site checking by the Contractor and confirmed by RSS that the final estimated quantity of marine sediment stored at site in 2016 is 0 m³ instead of 1422 m³.

Appendix F

Environmental Licenses and Permits

Environmental Licenses and Permits

Item No.	Type of Permit / Licence	Reference No.	Application Date	Date of Issue	Date of Expiry	Remark
1	Environmental Permit under EIAO	EP-353/2009/K	24 Mar 2016	11 Apr 2016	NA	Issued
2	Construction Dust Notification (Western Portion)	Acknowledge Receipt: 377883	5 Aug 2014	11 Aug 2014	NA	Notified
3	Construction Dust Notification (Works Area WA3)	Acknowledge Receipt: 377884	5 Aug 2014	18 Aug 2014	NA	Notified
4	Construction Waste Disposal Account	Billing Account No.: 7020516	5 Aug 2014	15 Aug 2014	NA	Account approved
5	Registration as a Chemical Waste Producer (Works Area WA3)	Waste Producer Number (WPN): 5213-961-C1186-23	1 Sep 2014	17 Oct 2014	NA	Registration completed
6	Discharge License under WPCO (Works Area WA3)	License No.: WT00020194-2014	21 Aug 2014	27 Oct 2014	31 Oct 2019	License approved
7	Registration as a Chemical Waste Producer (Western Portion)	Waste Producer Number (WPN): 5213-961-C1186-27	20 Oct 2014	24 Nov 2014	NA	Registration completed
8	Discharge License under WPCO (Western Portion)	License No.: WT00020597-2014	25 Sep 2014	16 Mar 2015	31 Mar 2020	License approved
9	Construction Noise Permit under NCO for HKBCF(Western Portion)	License No.: GW-RS0309-17	21 Mar 2017	3 Apr 2017	4 Sep 2017	Permit Approved

Appendix G

Implementation Schedule for Environmental Mitigation Measures (EMIS)

Environmental Mitigation Implementation Schedule – Hong Kong Boundary Crossing Facilities (Superstructures and Infrastructures)

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
Air Quality								
S5.5.6.1 of HKBCFEIA	A1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively)	V
S5.5.6.2 of HKBCFEIA and S4.8.1 of TKCLKLEIA	A2	<p>Proper watering of exposed spoil should be undertaken throughout the construction phase:</p> <ul style="list-style-type: none"> - Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; - Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; - A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones. - Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; - When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively)	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</p> <ul style="list-style-type: none"> - The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; - Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; - Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; - Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; - Any skip hoist for material transport should be totally enclosed by impervious sheeting; - Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; - Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<ul style="list-style-type: none"> - Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and - Exposed earth should be properly treated by compaction, turving, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 						
S5.5.6.3 of HKBCFEIA and S4.8.1 of TKCLKLEIA	A3	The Contractor should undertake proper watering on all exposed spoil and associated work areas (with at least 8 times per day) throughout the construction phase.	Control construction dust	Contractor	All construction sites	Construction stage	To control the dust impact	V
S5.5.6.4 of HKBCFEIA	A4	Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to relevant latest Practice notes issued by EPD.	Control construction dust	Engineer	All construction sites	Design Stage	Air pollution Control (Construction Dust) Regulation	V
S5.5.6.4 of HKBCFEIA and S4.11 of TKCLKLEIA	A5	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor of Contract No. HY/2010/02 and Contractor of Contract No. HY/2011/03	Selected representative dust monitoring station	Construction stage	<ul style="list-style-type: none"> - Air Pollution Control (Construction Dust) Regulation - To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively) 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S5.5.7.1 of HKBCFEIA	A6	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</p> <p>Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;</p> <p>All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</p> <p>Vents for all silos and cement/ pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</p> <p>The materials which may generate airborne dusty emissions should be wetted by water spray system;</p> <p>All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</p> <p>All conveyor transfer points should be totally enclosed;</p> <p>All access and route roads within the premises should be paved and wetted; and</p> <p>Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</p>	<p>Monitor the 24hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.</p>	Contractor	Selected representative dust monitoring station	Construction stage	<p>Air Pollution Control (Construction Dust) Regulation</p> <ul style="list-style-type: none"> - To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively) 	N/A

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S5.5.2.7 of HKBCFEIA	A7	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <p>All road surface within the barging facilities will be paved;</p> <p>Dust enclosures will be provided for the loading ramp;</p> <p>Vehicles will be required to pass through designated wheels wash facilities; and</p> <p>Continuous water spray at the loading points.</p>	Control construction dust	Contractor	All construction sites	Construction stage	Air Pollution Control (Construction Dust) Regulation	N/A (Construction in process)
Construction Noise (Air borne)								
S6.4.10 of HKBCFEIA	N1	<p>Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> - only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; - machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; - plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; - silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; - mobile plant should be sited as far 	Control construction airborne noise by means of good site practices	Contractor	All construction sites	Construction stage	Noise Control Ordinance	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>away from NSRs as possible and practicable;</p> <ul style="list-style-type: none"> - material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 						
S6.4.11 of HKBCFEIA	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA 	V
S6.4.12 of HKBCFEIA	N3	Install movable noise barriers (typically density 14kg/m ²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA - 75dB(A) for residential premises - The movable barrier should achieve at least 5 dB(A) and the full enclosure should be designed to achieve 10dB(A) 	N/A
S6.4.13 of HKBCFEIA	N4	Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	For plant items listed In Appendix 6D of the EIA report at all construction sites	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA 	V
S6.4.14 of HKBCFEIA	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S5.1 of TMCLKLEIA	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at selected representative locations	Contractor of Contract No. HY/2010/02	Selected representative noise monitoring station	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA - 75dB(A) for residential premises 	V
Sediment								
	S1	All dredged marine mud, which required Type 2 Confined Marine Disposal under Environment, Transport and Works Bureau Technical Circular (Works) No. 34/2002 Management of Dredged/Excavated Sediment, from the Project shall be disposed of inside the sheet pile cellular structures within the Project boundary.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	<ul style="list-style-type: none"> - Waste Disposal Ordinance - ETWB TC 34/2002 	V
	S2	Before re-deposition the contaminated sediment, a layer of geotextile shall be placed at the bottom of the sheet pile cellular structures to avoid direct contact of the contaminated sediment and the bottom sediment.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	<ul style="list-style-type: none"> - Waste Disposal Ordinance - ETWB TC 34/2002 	V
	S3	A minimum of 2m thick sand fill or public fill shall be placed on top of the contaminated sediment to protect and cover the sediment after redeposition.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	<ul style="list-style-type: none"> - Waste Disposal Ordinance - ETWB TC 34/2002 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
	S4	The contaminated sediment shall not be disturbed after re-deposition. No piling works or deep foundation which may disturb the contaminated sediment is allowed within the cellular structures.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	<ul style="list-style-type: none"> - Waste Disposal Ordinance - ETWB TC 34/2002 	V
Waste management (Construction Waste)								
S12.6 of TMCLKLEIA	WM1	The Contractor shall identify a coordinator for the management of waste.	Proper implementation of WMP	Contractor	Contractor All construction sites	Construction stage		V
S12.6 of TMCLKLEIA	WM2	The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Proper control of wastes disposal in accordance to relevant ordinances	Contractor	All construction sites	Construction Stage	<ul style="list-style-type: none"> - Land (Miscellaneous Provisions) Ordinance (Cap28); - Waste Disposal Ordinance (Cap 354); - Dumping at Sea Ordinance (Cap 466); - Water Pollution Control Ordinance. 	V
S12.6 of TMCLKLEIA	WM3	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	Ensure proper implementation mitigation measures stated in WMP	Contractor	All construction sites		Construction stage	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S8.3.8 of HKBCFEIA and S12.6 of TMCLKLEIA	WM4	<p><i>Construction and Demolition Material</i></p> <p>The following mitigation measures should be implemented in handling the waste:</p> <ul style="list-style-type: none"> - Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; - Carry out on-site sorting; - Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; - Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; - Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; - Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction; - In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation; - The surplus surcharge should be transferred to a fill bank. 	Good site practice to minimize and recycle the C&D material as far as practicable so as to reduce the amount for final disposal	Contractor	All construction site areas	Construction stage	<ul style="list-style-type: none"> - Land (Miscellaneous Provisions) Ordinance - Waste Disposal Ordinance - ETWB TC 19/2005 	V
S8.3.9 - S8.3.11 of	WM5	<i>C&D Waste</i>	Good site practice to minimize and recycle the	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> - Land (Miscellaneous Provisions) 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
HKBCFEIA and S12.6 of TMCLKLEIA		<ul style="list-style-type: none"> - Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. - Metal hoarding and falsework should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. - The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	C&D material as far as practicable so as to reduce the amount for final disposal				<ul style="list-style-type: none"> - Ordinance - Waste Disposal Ordinance - ETWB TC 19/2005 	
S8.2.12 - S8.3.15 of HKBCFEIA and S12.6 of TMCLKLEIA	WM6	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> - Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. - Containers used for the storage of chemical wastes should be suitable for the substance they are holding, 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> - Waste Disposal(Chemical Waste) General Regulation - Code of Practice on the Packaging, Labelling and Storage of Chemical Waste 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 litres unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</p> <ul style="list-style-type: none"> - The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. - Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 						
S8.3.16 of HKBCFEIA and S12.6 of TMCLKLEIA	WM7	<p><u>Sewage</u></p> <p>Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.</p>	Proper handling of sewage from worker to avoid odour, pest and litter impacts.	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S8.3.17 of HKBCFEIA and S12.6 of TMCLKLEIA	WM8	<p><u>General Refuse</u></p> <ul style="list-style-type: none"> - The site and surroundings shall be kept tidy and litter free. General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. - A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. - Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. - Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminium cans, plastic bottles etc., should be provided. - Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. - Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In 	Minimize production of the general refuse and avoid odour, pest and litter impacts.	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station.</p> <ul style="list-style-type: none"> - All waste containers shall be in a secure area on hardstanding. 						
Water Quality (Construction Phase)								
	W1	<p>Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of dredging/backfilling, as well as protection measures. Details of the measures are provided below:</p> <ul style="list-style-type: none"> - No dredging works of marine sediment shall be carried out the Project except for the construction of box culverts and seawalls at Portion D. - Reclamation filling for the Project shall not proceed until at least 200m of leading seawall at the reclamation area formed above +2.2mPD, unless otherwise agreement was obtained from EPD, except for the 300m gaps for marine access. All underwater filling works shall be carried out behind seawalls to avoid dispersion of suspended solids outside the Project limit; - Except for the filling of the cellular structures, not more than 15% public fill shall be used for reclamation filling below +2.5mPD during construction of the seawall; - After the seawall is completed except for the 300m marine access as indicated in the EPs, not more than 30% public fill shall be used for 	To control construction water quality	Contractor of Contract No. HY/2010/02	During dredging and filling	Construction stage	TM-EIAO	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>reclamation filling below +2.5mPD, unless otherwise agreement from EPD was obtained;</p> <ul style="list-style-type: none"> - No more than 2 grab dredgers with a maximum daily dredging rate of 12,000m³ shall be employed for dredging operation at Portion D of the Project; - Upon completion of 200m leading seawall, no more than a total of 60 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 60,000 m³ for HKBCF and TMCLKL southern landfall reclamation during the filling operation; and - Upon completion of the whole section of seawall except for the 300m marine access as indicated in the EPs, no more than a total of 190 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 190,000 m³ for the remaining filling operations for HKBCF and TMCLKL southern landfall reclamation. - Closed grabs should be used for sediment dredging to reduce sediment loss when lifting the grabs to the barges. Only grab dredgers shall be used for dredging works of the Project; - All mechanical grabs shall be designed and maintained to avoid spillage; - The moving speed of construction vessels in the dredging area should be reduced to prevent disturbance to the seabed generating sediment plumes; - Floating type silt curtains shall be installed enclosing the entire reclamation site at all time. Staggered 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>layers of silt curtain shall be provided to prevent sediment loss at navigation accesses. The length of each staggered layers shall be at least 200m;</p> <ul style="list-style-type: none"> - The cage-type silt-curtain with steel enclosure is proposed to be installed to enclose local pollution caused by the grab dredging. The grab dredging work should be carried out within the cage-type silt curtain; - Single layer silt curtain to be applied around the North-east airport water intake; - The silt-curtains should be maintained in good condition to ensure the sediment plume generated from dredging and filling be confined effectively within the site boundary; - The dredging and filling works shall be scheduled to spread the works evenly over a working day; - Cellular structure shall be used for seawall construction; - A layer of geotextile shall be placed on top of the seabed before any filling activities take place inside the cellular structures to form the seawall; - The conveyor belts shall be fitted with windboards and conveyor release points shall be covered with curtain to prevent any spillage of filling materials onto the surrounding waters; - An additional layer of slit curtain shall be installed near the active stone column installation points. A layer of geotextile with stone blanket on top shall be placed on the seabed prior to stone column installation works. Stone blanket -> with silt curtain. 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S9.11.1 - S9.11.1.2 of HKBCFEIA and S6.10 of TMCLKLEIA	W1	<p>- In addition, dredging operations should be undertaken in such a manner as to minimize resuspension of sediments. Standard good dredging practice measures should, therefore, be implemented including the following requirements which should be written into the dredging and filling contract.</p> <ol style="list-style-type: none"> 1. Trailer suction hopper dredgers shall not allow mud to overflow; 2. Use of Lean Material Overboard (LMOB) systems shall be prohibited; 3. Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted; 4. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material; 5. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; 6. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation; 7. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; 8. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; 9. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller 	To control construction water quality	Contractor of Contract No. HY/2010/02	During dredging and filling	Construction Stage	<ul style="list-style-type: none"> - TM-EIAO - Marine Fill Committee Guidelines - DASO Permits Conditions 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		wash; 10. The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.						
S9.11.1.3 of HKBCFEIA and S6.10 of TMCLKLEIA	W2	<p><u>Land Works</u></p> <p>General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> - wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; - sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; - storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks; - silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; - temporary access roads should be surfaced with crushed stone or gravel; 	To control construction water quality	Contractor	All land-based construction sites	Construction stage	TM-EIAO	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<ul style="list-style-type: none"> - rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; - measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; - open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; - manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; - discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; - all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; - wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain; - the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; - wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<ul style="list-style-type: none"> - remove large objects; vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; - the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; - waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; - all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and - surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system. 						
S9.14 of HKBCFEIA and S6.10 of TMCLKLEIA	W3	Implement a water quality monitoring programme	Control water quality	Contractor of Contract No. HY/2010/02	At identified monitoring location	During Construction stage	<ul style="list-style-type: none"> - TM-water - Water Pollution Control Ordinance 	V
Ecology (construction Phase)								
S10.7 of HKBCFEIA and S8.14 of TMCLKLE IA	E1	<ul style="list-style-type: none"> - Use closed grab in dredging works. - Install silt curtain during the construction. - Limit dredging and works fronts. - Construct seawall prior to reclamation 	Minimize marine water quality impacts	Contractor	Seawall, reclamation area	During construction	TM-Water	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		filling where practicable. - Good site practices - Strict enforcement of no marine dumping. - Site runoff control - Spill response plan						
S10.7 of HKBCFEIA	E2	Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater.	Prevent Sedimentation from Land-based works areas	Contractor	Land-based works areas	During construction	TM-Water	V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E3	Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time.	Prevent disturbance to terrestrial fauna and habitats	Contractor	Land-based works areas	During construction		V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E4	- Dolphin Exclusion Zone - Dolphin watching plan	Minimize temporary marine habitat loss impact to dolphins	Contractor	Marine works	During marine works	TM-EIAO	V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E5	- Decouple compressors and other equipment on working vessels - Proposal on design and implementation of acoustic decoupling - measures applied during dredging and reclamation works - Avoidance of percussive piling	Minimize marine noise impacts on dolphins	Contractor	Marine works	During marine works	- TM-EIAO - Marine Park Regulations	
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E6	- Control vessel speed - Skipper training - Predefined and regular routes for working vessels; avoid Brothers Islands	Minimize marine traffic disturbance on dolphins	Contractor	Marine traffic	During marine works		V
S10.10 of HKBCFEIA and	E7	Vessel based dolphin monitoring	Minimize marine traffic disturbance on dolphins	Contractor of Contract No. HY/2010/02	Northeast and Northwest Lantau	During marine works		V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S8.14 of TMCLKLEIA								
Fisheries								
S11.7 of HKBCFEIA	F1	<ul style="list-style-type: none"> - Reduce re-suspension of sediments - Limit dredging and works fronts. - Good site practices 	Minimize marine water quality Impacts	Contractor	Seawall, reclamation area	During construction	TM-Water	V
S11.7 of HKBCFEIA	F2	Install silt-grease trap in the drainage system collecting surface runoff	Minimize impacts on marine water quality impacts	Designer	Reclamation area	During construction	TM-Water	V
Landscape & Visual (Detailed Design Phase)								
S14.3.3.1 of HKBCFEIA	LV1	<p>General design measures include:</p> <ul style="list-style-type: none"> - Roadside planting and planting along the edge of the reclamation is proposed; - Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; - Protection measures for the trees to be retained during construction activities; - Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; - Providing planting area around peripheral of HKBCF for tree planting screening effect; and 	Minimize visual & landscape impacts	Contractor	HKBCF	Design Stage		V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		- Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline.						
Landscape & Visual (Construction Phase)								
S14.3.3.3 of HKBCFEIA and S10.9 of TMCLKLEIA	LV2	<u>Mitigate Landscape Impacts</u> G1. Grass-hydroseed or sheeting bare soil surface and stock pile areas.	Minimize visual & landscape impacts	Contractor	All construction site areas	Construction stage		V
S10.9 of TMCLKLEIA	LV3	<u>Mitigate Landscape Impacts</u> CM1. Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage). CM2. Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.	Minimize landscape impact	Contractor	All construction site areas	Construction stage		V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		CM7. Ensure no run-off into water body adjacent to the Project Area. CM9. Recycle/Reuse all felled trees and vegetation, e.g. mulching.						
S14.3.3.3 of HKBCFEIA	LV4	Mitigate Visual Impacts V1. Minimize time for construction activities during construction period. V2. Provide screen hoarding at the portion of the project site/ works areas storage areas near VSRs who have close low-level views to the Project during HKBCF construction.	Minimize visual & landscape impacts	Contractor	All construction site areas	Construction stage		V
S10.9 of TMCLKLEIA	LV5	Mitigate Visual Impacts CM5. Screening of construction works by hoardings around works area in visually unobtrusive colors, to screen works. CM6. Control night-time lighting and glare by hooding all lights. CM8. Avoidance of excessive height and bulk of buildings and structures.	Minimize visual impact	Contractor	All construction site areas	Construction stage		V
EM&A								
S15.2.2 of HKBCFEIA	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Project Proponent	All construction site areas	Construction stage	- EIAO Guidance Note No. 4/2002 - TM_EIAO	V
S15.5 - S15.6 of HKBCFEIA	EM2	An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.	Perform environmental monitoring & auditing	Contractor	All construction site areas	Construction stage	- EIAO Guidance Note No. 4/2002 - TM_EIAO	V

Legend: V = implemented; x = not implemented; N/A = not applicable

Appendix H

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistic		
	Complaints	Notifications of summons	Successful prosecutions
The reporting period	0	0	0
From commencement date of construction to end of reporting month	12	0	0

Appendix I

Environmental Site Inspection Schedule

Contract No.: HY/2013/02
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I
(Western Portion)

Schedule for Weekly Environmental Site Inspection

May 2017

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4 Environmental Site Inspection	5	6
7	8	9	10	11 Environmental Site Inspection	12	13
14	15	16	17	18 Environmental Site Inspection	19	20
21	22	23	24	25 Environmental Site Inspection	26	27
28	29	30	31			

Contract No.: HY/2013/02
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I
(Western Portion)

Schedule for Weekly Environmental Site Inspection

June 2017

Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1 Environmental Site Inspection	2	3
4	5	6	7	8 Environmental Site Inspection	9	10
11	12	13	14	15 Environmental Site Inspection	16	17
18	19	20	21	22 Environmental Site Inspection	23	24
25	26	27	28	29 Environmental Site Inspection	30	