



東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.TM

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

**CHINA HARBOUR ENGINEERING CO.
LTD.**

**CONTRACT NO.: HY/2013/02
HONG KONG – ZHUHAI- MACAO BRIDGE
HONG KONG BOUNDARY CROSSING
FACILITIES – INFRASTRUCTURE
WORKS STAGE I
(WESTERN PORTION)
MONTHLY EM&A REPORT
NO. 36**

(01 NOVEMBER – 30 NOVEMBER 2017)

Prepared by: _____

LO, Ting Yi

Certified by: _____

LAU, Chi Leung
Environmental Team Leader

Issued Date: 08 February 2018

Report No.: ENA77043A

This report shall not be reproduced unless with prior written approval from this laboratory.

21 May 2018

By Fax (3468 2076) and By Post

AECOM Asia Co. Ltd.
The PRE's Office
5 Ying Hei Road, Tung Chung, Lantau
Hong Kong

Attention: Mr. Ringo Tso

Dear Sir,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities,
and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2013/02 – HZMB HKBCF – Infrastructure Works Stage I
(Western Portion)
Monthly Environmental Monitoring & Audit Report for November 2017**

Reference is made to the Environmental Team's submission of Monthly Environmental Monitoring & Audit Report for November 2017 certified by the ET Leader (ET's ref.: "OC/80361/CLL" dated 21 May 2018) and provided to us via e-mail on 21 May 2018.

We are pleased to inform you that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-353/2009/K.

With respect to the landscape works observed, please be reminded that the ET shall regularly check with the Landscape Resident Site Staff on the latest status of landscape construction and/or establishment and implement the bi-weekly landscape monitoring accordingly as required by the approved EM&A Manual.

Please be reminded to keep close attention on keeping the site haul road leading to East Coast Road and associated access road clear of dusty materials as required under Air Pollution Control (Construction Dust) Regulation, Schedule Part III, clause 14 – Access Road, and to urge ET to increase the inspection frequency (e.g., daily) to continuously check the effectiveness of the mitigation measures and recommend further appropriate measures for prompt rectification on any observed deficiency.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,
For and on behalf of
Ramboll Hong Kong Limited



Raymond Dai
Independent Environmental Checker

c.c.	HyD	Mr. Vico Cheung	(By Fax: 3188 6614)
	HyD	Mr. Chee-Kuen Yu	(By Fax: 3188 6614)
	ETS	Mr. C. L. Lau	(By Fax: 2695 3944)
	CHEC	Mr. Kenny Yu	(By Fax: 3915 0300)

Internal: DY, YH, TM, HW, ENPO Site



東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com



Your Ref. : ---
Our Ref. : OC/80361/CLL

21 May 2018

Ramboll Hong Kong Limited
21st Floor, BEA Harbour View Centre
56 Gloucester Road,
Wan Chai
Hong Kong

By E-mail

Attn: Mr. Raymond Dai

Dear Mr. Dai,

Contract No. HY/2013/02
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion)
Monthly EM&A Report for November 2017 (Revised)

In accordance with the requirement specified in Condition 5.4 of the Environmental Permit No. EP-353/2009/K, we are pleased to submit the certified EM&A Report for November 2017 (Revised) revised with the IEC's comment for your onward verification.

Yours faithfully,
ETS-TESTCONSULT LIMITED

Mr. C. L. Lau
Environmental Team Leader

CLL/mt

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1	INTRODUCTION	1-2
1.1	Basic Project Information	1
1.2	Project Organization	2
1.3	Construction Programme	2
1.4	Construction Works Undertaken During the Reporting Period	2
2	AIR QUALITY MONITORING	3
2.1	Monitoring Locations	3
2.2	Monitoring Requirements	3
2.3	Monitoring Results	3-4
3	NOISE MONITORING	4
3.1	Monitoring Locations	4
3.2	Monitoring Requirements	4
3.3	Monitoring Results	4
4	WATER QUALITY MONITORING	5-7
4.1	Monitoring Locations	5
4.2	Monitoring Requirements	5-6
4.3	Monitoring Results	6-7
5	DOLPHIN MONITORING	7
5.1	Monitoring Locations	7
5.2	Monitoring Requirements	7
5.3	Monitoring Results	7
6	ENVIRONMENTAL SITE INSPECTION AND AUDIT	8-11
6.1	Site Inspection	8
6.2	Advice on the Solid and Liquid Waste Management Status	8-9
6.3	Environmental Licenses and Permits	9
6.4	Implementation Status of Environmental Mitigation Measures	9
6.5	Summary of Exceedance of the Environmental Quality Performance Limit	9-10
6.6	Summary of Complaints, Notification of Summons and Successful Prosecution	10
7	FUTURE KEY ISSUES	10
7.1	Construction Programme for the Coming Months	10
7.2	Environmental Site Inspection Schedule for the Coming Month	10
8	CONCLUSION	10-11
8.1	Conclusions	10-11

FIGURES

Figure 1	Air Quality and Noise Monitoring Stations for HKBCF
Figure 2	Water Quality Monitoring Stations (construction phases)
Figure 3	Dolphin Monitoring Transect Line and Layout Map

TABLE

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Action and Limit Levels for 1-hour TSP
Table 2.3	Action and Limit Levels for 24-hour TSP
Table 3.1	Construction Noise Monitoring Locations
Table 3.2	Action and Limit Levels for Construction Noise
Table 4.1	Water Quality Monitoring Stations (construction phases)
Table 4.2	Action and Limit Levels for Water Quality
Table 4.3	Number of Exceedance for Water Quality Monitoring
Table 5.1a	Action and Limit Levels for Chinese White Dolphin Monitoring – Approach to Define Action Level (AL) and Limit Level (LL)
Table 5.1b	Action and Limit Levels for Chinese White Dolphin Monitoring -

APPENDICES

Appendix A	Location of Works Areas
Appendix B	Project Organization for Environmental Works
Appendix C	Construction Programme
Appendix D	Event and Action Plan
Appendix E	Monthly Summary of Waste Flow Table & Monthly Summary of Marine Sediment
Appendix F	Environmental Licenses and Permits
Appendix G	Implementation Schedule for Environmental Mitigation Measures (EMIS)
Appendix H	Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions
Appendix I	Environmental Site Inspection Schedule
Appendix J	Investigation Reports on Action Level or Limit Level Non-compliance
Appendix K	Complaint Investigation Report

EXECUTIVE SUMMARY

This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/02 “Hong Kong–Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Infrastructure Works Stage I (Western Portion)” (hereafter referred to as “the Contract”) for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co., Ltd. (hereafter referred to as “the Contractor”) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by the Contractor.

The Contract is part of Hong Kong–Zhuhai–Macao Bridge HKBCF which is a “Designated Project”, under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract was started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014.

ETS-Testconsult Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version 1.0) and provide environmental team services to the Contract.

This is the Thirty-sixth Monthly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries findings of the EM&A works conducted during the reporting period from 01 November to 30 November 2017.

Site Activities

As informed by the Contractor, site activities were carried out in this reporting month:

- Road and Bituminous works;
- Storm, sewer drainage and water main construction;
- Slop and earth works;
- Construction of signs gantries, cable trench and ducting
- Landscaping work

Environmental Monitoring and Audit Progress

The monthly EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2013/01 “Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building” and Contract No. HY/2011/03 “Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF”. The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7, noise monitoring at NMS2 and NMS3B, water quality monitoring show in **Figure 2** and dolphin monitoring show in **Figure 3** as part of EM&A programme if these monitoring stations are no longer covered under Contract No. HY/2013/01 and HY/2011/03. However, this is subject to ENPO’s final decision on which ET should carry out the monitoring works at these stations. The dates of site inspection during the reporting period are listed below:

Environmental Site Inspection: 02, 09, 16, 23 & 30 November 2017

Breaches of Action and Limit Levels

Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.

There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

There was an Action Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

During November 2017, there were 15 action level exceedances and 4 limit level exceedances of suspended solids. The following table summarized the number of exceedance on each sampling data.

Sampling Date	No. of Exceedances					
	DO		Turbidity		SS	
	Action	Limit	Action	Limit	Action	Limit
03/11/2017	0	0	0	0	3	1
06/11/2017	0	0	0	0	5	0
08/11/2017	0	0	0	0	2	2
13/11/2017	0	0	0	0	1	0
15/11/2017	0	0	0	0	1	0
20/11/2017	0	0	0	0	1	0
22/11/2017	0	0	0	0	1	1
24/11/2017	0	0	0	0	1	0
Total:	0	0	0	0	15	4

Since the removal of temporary loading and unloading point by Contract No. HY/2013/02, which involved marine work, was completed on 10 September 2017 and the area was handed back to Reclamation Contractor with Contract No. HY/2010/02 on 11 September 2017 for subsequent seawall construction as confirmed by RSS, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area or area near the monitoring station under Contract No. HY/2013/02 during November 2017. Hence, no investigation report was provided for all exceedances recorded under Contract No. HY/2013/02 in November 2017. There was no Action and Limit Level exceedance recorded on other monitoring date at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

Complaint Log

During November 2017, there was a complaint received by *Environmental Protection Department* on 23 November 2017 and referred to the ENPO. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 17:58 on 23 November 2017. The complaint detail was "港珠澳大橋人工島地盤，由於不是每處都灑水，引致大量塵埃，近收費亭最嚴重"

After received the details of the complaint from the ENPO, the ET of Contract No. HY/2013/02 have performed a related follow-up inspection on 24 November 2017 to investigate this event. The inspection was concentrated to check if regular watering launched inside the construction site by the Contractor of Contract No. HY/2013/02.

After checked with the Contractor of Contract No. HY/2013/02 during 15:00 to 16:00 on 24 November 2017, the worksite was wetted with water (see attached photo and location plan of watering photo) near 收費亭 and spraying with water by watering cars were observed on the worksite during the follow-up inspection. Besides, 收費亭 was not managed by Contract No. HY/2013/02. Hence, the complaint was found non-related to Contract No. HY/2013/02. The complaint investigation report (Log No. 016) was provided in **Appendix K**.

Notifications of Summons and Successful Prosecutions

There were no notifications of summons or prosecutions received during the reporting period.

Reporting Change

There were no reporting changes during the reporting period.

Future Key Issues

The future key issues to be undertaken in the upcoming month are as follows:

- Road and Bituminous works



-
- *Storm, sewer drainage and water main construction;*
 - *cable trench and ducting*
 - *Landscaping work*

1. INTRODUCTION

1.1. Basic Project Information

1.1.1. This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/02 “Hong Kong–Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Infrastructure Works Stage I (Western Portion)” (hereafter referred to as “the Contract”) for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co., Ltd. (hereafter referred to as “the Contractor”) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by the Contractor.

1.1.2. The Contract is part of Hong Kong–Zhuhai–Macao Bridge HKBCF which is a “Designated Project”, under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014. The works area of the Contract is shown in **Appendix A**.

1.1.3. The proposed works under this Contract comprise the following:

- Construction of the viaducts and roads at the western portion of Hong Kong Boundary Crossing Facilities (HKBCF) mainly for connection with the Hong Kong–Zhuhai–Macao Bridge (HZMB), Hong Kong Link Road (HKLR), Hong Kong International Airport (HKIA) and the Tuen Mun-Chek Lap Kok Link (TM-CLKL);
- Construction of the road modification at the SkyCity Interchange at Airport Island;
- Construction of associated street lighting, street furniture, road marking, road signage, drainage, sewerage, fresh water and flushing water supply, irrigation, landscape, electrical and mechanical (E&M), utilities and services works;
- Provisioning of civil engineering works and power supply installation for the Traffic Control and Surveillance System TCSS;
- Other works in accordance with the Contract.

1.1.4. This is the Thirty-sixth Monthly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries the audit findings of the EM&A programme during the reporting period from 01 November to 30 November 2017.

1.2. Project Organization

1.2.1. The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name of Key Staff	Tel. No.	Fax No.
<i>Engineer or Engineer's Representative (AECOM Asia Co. Ltd.)</i>	<i>Resident Engineer</i>	<i>Mr. Winston Wong</i>	<i>6330 8293</i>	<i>3152 5116</i>
<i>Environmental Project Office / Independent Environmental Checker (Ramboll Environ Hong Kong Limited)</i>	<i>Environmental Project Office Leader</i>	<i>Mr. Y. H. Hui</i>	<i>3465 2888</i>	<i>3465 2899</i>
	<i>Independent Environmental Checker</i>	<i>Mr. Raymond Dai</i>	<i>3465 2888</i>	<i>3465 2899</i>
	<i>Environmental Site Supervisor</i>	<i>Mr. Ray Yan</i>	<i>5181 8165</i>	<i>3465 2899</i>
<i>Contractor (China Harbour Engineering Co., Ltd.)</i>	<i>Environmental Officer</i>	<i>Mr. Richard Ng</i>	<i>5977 0593</i>	<i>3915 0300</i>
	<i>Environmental Officer</i>	<i>Mr. Paper Chan</i>	<i>6486 8967</i>	<i>3915 0300</i>
	<i>Environmental Supervisor</i>	<i>Mr. Endy Tse</i>	<i>5512 2662</i>	<i>3915 0300</i>
<i>Environmental Team (ETS-Testconsult Ltd.)</i>	<i>Environmental Team Leader</i>	<i>Mr. C. L. Lau</i>	<i>2946 7791</i>	<i>2695 3944</i>

1.3. Construction Programme

1.3.1. A copy of the Contractor's construction programme is provided in **Appendix C**.

1.4. Construction Works Undertaken During the Reporting Period

1.4.1. A summary of the construction activities undertaken during this reporting period is shown below:

- *Road and Bituminous works;*
- *Storm, sewer drainage and water main construction;*
- *Retaining wall, slop and earth works;*
- *Construction of signs gantries, cable trench and ducting*
- *Landscaping work*

2. AIR QUALITY MONITORING

2.1. Monitoring Locations

2.1.1. The air quality monitoring works for the Contract are covered by Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building and Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF. The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7 as part of EM&A programme if these air quality monitoring stations are no longer covered under Contract No. HY/2013/01 and HY/2011/03. **Table 2.1** and **Figure 1** shows the locations of air monitoring stations.

Table 2.1 Air Quality Monitoring Locations

Identification No.	Location Description
AMS6 ⁽¹⁾	Dragonair / CNAC (Group) Building
AMS7 ^{(1) (2)}	Hong Kong SkyCity Marriott Hotel

Remarks:

- (1) The ET of this Contract should conduct impact air quality monitoring at the AMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) The air quality monitoring location AMS7A was relocated back to the original monitoring location AMS7 of the updated EM&A Manual started from January 2016.

2.2. Monitoring Requirements

2.2.1. The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract Nos. HY/2013/01 and HY/2011/03.

2.2.2. The Action and Limit Levels for 1-hr TSP and 24-hr TSP are provided in **Table 2.2** and **Table 2.3** respectively. The Action and Limit Levels of AMS7 are as same as its original levels and AMS7A.

Table 2.2 Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS6 – Dragnair / SNAC (Group) Building (HKIA)	360	500
AMS7 – Hong Kong SkyCity Marriott Hotel	370	500

Table 2.3 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS6 – Dragnair / SNAC (Group) Building (HKIA)	173	260
AMS7 – Hong Kong SkyCity Marriott Hotel	183	260

2.2.3. The event and action plan is provided in **Appendix D**.

2.2.4. If exceedance(s) at these stations is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

2.3. Monitoring Results

2.3.1. The monitoring results for AMS6 and AMS7 are reported in the monthly EM&A Reports prepared for Contract Nos. HY/2011/03 and HY/2013/01 respectively.

2.3.2. Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.

2.3.3. There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

- 2.3.4.** There was an Action Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period. The Investigation Reports No. 023 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix J**.
- 2.3.5.** Although the exceedances were not relevant to this Contract, the Contractor was reminded to provide appropriate air quality mitigation measures, such as spray the worksites with water at least 8 times/day, cover the dusty materials with impervious sheeting.

3. NOISE MONITORING

3.1. Monitoring Locations

- 3.1.1.** The noise monitoring works for the Contract are covered by Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building. The ET of the Contract or another ET of the HZMB project is required to conduct noise monitoring at NMS2 and NMS3B as part of EM&A programme if these monitoring stations are no longer covered under Contract No. HY/2013/01. **Table 3.1** and **Figure 1** shows the locations of noise monitoring stations.

Table 3.1 Construction Noise Monitoring Locations

Identification No.	Location Description
NMS2 ⁽¹⁾	Sea View Crescent
NMS3B ^{(1) (2)}	Site Boundary of Site Office Area at Works Area WA2

Remarks:

- (1) The ET of this Contract should conduct impact noise monitoring at the NMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) The Action and Limit Levels for schools will be applied for this alternative monitoring location.

3.2. Monitoring Requirements

- 3.2.1.** The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract No. HY/2013/01.
- 3.2.2.** The Action and Limit Levels for construction noise are provided in **Table 3.2**
- 3.2.3.** The event and action plan is provided in **Appendix D**.

Table 3.2 Action and Limit Levels for Construction Noise

Parameter	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received	75 dB(A)*

Notes:

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination period.

- 3.2.4.** If exceedance(s) at these stations is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

3.3. Monitoring Results

- 3.3.1** The monitoring results for NMS2 and NMS3B are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/01. There was no exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

4. WATER QUALITY MONITORING

4.1. Monitoring Locations

The water monitoring works for the Contract are covered by Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building. The ET of the Contract or another ET of the HZMB project is required to conduct water quality monitoring at twenty one stations (9 Impact Stations, 7 Sensitive Receiver Stations and 5 Control/Far Field Stations). **Table 4.1** and **Figure 2** shows the locations of water quality monitoring stations.

Table 4.1 Water Quality Monitoring Stations (construction phases)

Station	Description	East	North
IS5	Impact Station (Close to HKBCF construction site)	811579	817106
IS(Mf)6	Impact Station (Close to HKBCF construction site)	812101	817873
IS7	Impact Station (Close to HKBCF construction site)	812244	818777
IS8	Impact Station (Close to HKBCF construction site)	814251	818412
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850
IS10(N)	Impact Station (Close to HKBCF construction site)	812942	820881
IS(Mf)11	Impact Station (Close to HKBCF construction site)	813562	820716
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497
IS17	Impact Station (Close to HKBCF construction site)	814539	820391
SR3	Sensitive receivers (San Tau SSSI)	810525	816456
SR4(N)	Sensitive receivers (Tai Ho)	814705	817859
SR5(N)	Sensitive receiver (Artificial Reef in NE Airport)	812569	821475
SR6	Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park)	805837	821818
SR7	Sensitive receivers (Tai Mo Do)	814293	821431
SR10A ⁽¹⁾	Sensitive receivers (Ma Wan FCZ)1	823741	823495
SR10B(N) ⁽¹⁾	Sensitive receivers (Ma Wan FCZ)2	823683	823187
CS(Mf)3(N)	Control Station	808814	822355
CS(Mf)5	Control Station	817990	821129
CS4	Control Station	810025	824004
CS6	Control Station	817028	823992
CSA ⁽²⁾	Control Station	818103	823064

Note:

(1) Additional monitoring station for Ma Wan FCZ.

(2) Additional control monitoring station for Ma Wan FCZ

Remarks:

The ET of this Contract should conduct impact water quality monitoring at the WQMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project. The ET of the Contract shall communicate and share the monitoring data to the ET(s) of other works contracts if the water quality monitoring station(s) is/are as part of EM&A programme.

4.2 Monitoring Requirements

The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract No. HY/2013/01.

4.2.1 The event and action plan is provided in **Appendix D**.

4.2.2 The Action and Limit Levels for Water Quality are provided in **Table 4.2**

Table 4.2 Action and Limit Levels for Water Quality

Parameters	Action	Limit
DO in mg/L (Surface, Middle & Bottom)	Surface and Middle 5.0 Bottom 4.7	Surface and Middle 4.2 (except 5 mg/L for FCZ) Bottom 3.6
SS in mg/L (depth-averaged) at all monitoring stations and control stations	23.5 and 120% of upstream control station's SS at the same tide of the same day*	34.4 and 130% of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes*
Turbidity in NTU (depth-averaged)	27.5 and 120% of upstream control station's turbidity at the same tide of the same day*	47.0 and 130% of upstream control station's turbidity at the same tide of the same day*

* Remarks: Reference is made to EPD approval of adjustment of water quality assessment criteria issued and became effective on 18 February 2013.

Notes: 1. "depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

3. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

5. The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2mg/L and 3.6mg/L respectively.

4.2.3 If exceedance(s) at these stations is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

4.3 Monitoring Result

4.3.1 The monitoring results for the monitoring stations showed in **Table 4.1** are reported in the monthly EM&A Report prepared for Contract No. HY/2013/01. During November 2017, there were 15 action level exceedances and 4 limit level exceedances of suspended solid. The following table summarized the number of exceedance on each sampling data.

Table 4.3 Number of Exceedances for Water Quality Monitoring

Sampling Date	No. of Exceedances					
	DO		Turbidity		SS	
	Action	Limit	Action	Limit	Action	Limit
03/11/2017	0	0	0	0	3	1
06/11/2017	0	0	0	0	5	0
08/11/2017	0	0	0	0	2	2
13/11/2017	0	0	0	0	1	0
15/11/2017	0	0	0	0	1	0
20/11/2017	0	0	0	0	1	0
22/11/2017	0	0	0	0	1	1
24/11/2017	0	0	0	0	1	0
Total:	0	0	0	0	15	4

4.3.2 Since the removal of temporary loading and unloading point by Contract No. HY/2013/02, which involved marine work, was completed on 10 September 2017 and the area was handed back to Reclamation Contractor with Contract No. HY/2010/02 on 11 September 2017 for subsequent seawall construction as confirmed by RSS, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area or area near the monitoring station under Contract No. HY/2013/02 during November 2017. Hence, no investigation report was provided for all exceedances recorded under Contract No. HY/2013/02 in November 2017. There was no Action and Limit Level

exceedance recorded on other monitoring date at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

- 4.3.3** Although the exceedances were not relevant to this Contract, the Contractor was reminded to provide appropriate water pollution mitigation measures, such as ensure all construction activities that would deteriorate the water quality was collected by sedimentation tanks or package treatment systems for proper treatment prior to disposal.

5. DOLPHIN MONITORING

5.1. Monitoring Locations

The dolphin monitoring works for the Contract are covered by Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building. The ET of the Contract or another ET of the HZMB project is required to conduct dolphin monitoring at 24 transects as part of EM&A programme if these transects are no longer covered under Contract No. HY/2013/01. The dolphin monitoring should adopt line-transect vessel survey method. The survey follows pre-set and fixed transect lines in the two areas defined by AFCD as: Northeast Lantau survey area; and Northwest Lantau survey area. **Figure 3** shows the co-ordinates for the transect lines and layout map.

5.2. Monitoring Requirements

The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract No. HY/2013/01.

- 5.2.1.** The event and action plan is provided in **Appendix D**.

- 5.2.2.** The Action and Limit Levels for Chinese White Dolphin Monitoring are provided in **Table 5.1a & Table 5.1b**

Table 5.1a Action and Limit Levels for Chinese White Dolphin Monitoring – Approach to Define Action Level (AL) and Limit Level (LL)

	North Lantau Social Cluster	
	NEL	NWL
Action Level	(STG < 70% of baseline) & (ANI < 70% of baseline)	(STG < 70% of baseline) & (ANI < 70% of baseline)
Limit Level	[(STG < 40% of baseline) & (ANI < 40% of baseline)] AND [(STG < 40% of baseline) & (ANI < 40% of baseline)]	

For North Lantau Social Cluster, action level will be trigger if either NEL or NWL fall below the criteria; limit level will be triggered if both NEL and NWL fall below the criteria.

Table 5.1b Derived Value of Action Level (AL) and Limit Level (LL) for Chinese White Dolphin Monitoring

	North Lantau Social Cluster	
	NEL	NWL
Action Level	(STG < 4.2) & (ANI < 15.5)	(STG < 6.9) & (ANI < 31.3)
Limit Level	[(STG < 2.4) & (ANI < 8.9)] AND [(STG < 3.9) & (ANI < 17.9)]	

- 5.2.3.** If exceedance(s) at these transects is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.

5.3 Monitoring Result

The dolphin survey results for all transects are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/01.

6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

6.1. Site Inspection

6.1.1. Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control mitigation measures for the project. During the reporting period, site inspections were carried out on 02, 09, 16, 23 & 30 November 2017.

6.1.2. The landscape construction works including planting (Shrubs & Grass), installation of irrigation pipe and soiling (Sub & Top soil) for Contract No. HY/2013/02 were commended on 04 November 2017. The landscape inspections were conducted on 16 and 30 November 2017 on a bi-weekly basis during the weekly environmental site inspection. The weekly site inspection checklists including the landscape inspection items would be submitted to IEC for checking within the reporting period.

6.1.3. During the site inspections on November 2017, there was no conflict occurred regarding to the Landscape & Visual mitigation measures stated in Contract Specific EM&A Manual. The work site was found to be confined within site boundaries and grass-hydroseed was provided for bare soil surface and stock pile areas. Landscape & Visual mitigate measures during construction would be checked to ensure compliance with the intended aims of the measures.

6.1.4. Particular observations during the site inspections are described below:

26 October 2017

- (a) Improper disposal of general refuse was observed at Portion C. General refuse was collected at Portion C. The observation was closed on 02 November 2017.
- (b) One roller was not switched off while not in use at Portion C. Training was provided to the operator of the roller for switching off the plant while not in use at Portion C. The observation was closed on 02 November 2017.
- (c) Stagnant water was observed in a trench at Portion D. Biolavicide was applied into the trench at Portion D. The observation was closed on 02 November 2017.

02 November 2017

- (a) Mobile generator without drip tray was observed at Portion A. Drip tray was provided for the mobile generator at Portion A. The observation was closed on 09 November 2017.
- (b) Oil containers without drip tray were observed at Portion A. Oil containers were removed at Portion A. The observation was closed on 09 November 2017.
- (c) Overflowed general refuse container was observed at Portion A. General refuse was collected at Portion A. The observation was closed on 09 November 2017.

09 November 2017

- (a) A generator and chemical containers without drip tray were observed at Portion C. Drip tray was provided for the generator and chemical containers were removed at Portion C. The observation was closed on 16 November 2017.

16 November 2017

- (a) Improper discard of general refuse was observed at Portion D. General refuse was collected at Portion D. The observation was closed on 23 November 2017.
- (b) Improper storage of chemical container was observed at Portion D. Chemical container was removed at Portion D. The observation was closed on 23 November 2017.

23 November 2017

- (a) Overflowed general refuse container was observed at Portion D. General refuse was collected at Portion D. The observation was closed on 30 November 2017.
- (b) Missing of NRMM label was observed on two excavators at Portion C. NRMM labels were provided on two excavators at Portion C. The observation was closed on 30 November 2017.
- (c) Mobile generator without drip tray was observed at Portion C. Drip tray was provided at Portion C. The observation was closed on 30 November 2017.

30 November 2017

- (a) Stagnant water was observed at Portion D. Follow-actions for outstanding observation will be inspected during the next site inspection.
- (b) Oil container without drip tray were observed at Portion C and Portion D. Follow-actions for outstanding observation will be inspected during the next site inspection.
- (c) Improper disposal of general refuse was observed at Portion D. Follow-actions for outstanding observation will be inspected during the next site inspection.
- (d) Mobile generator without drip tray was observed at Portion D. Follow-actions for outstanding observation will be inspected during the next site inspection.

6.2. Advice on the Solid and Liquid Waste Management Status

- 6.2.1. The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 6.2.2. There was no excavated marine sediment generated in this reporting period. Since the disposal of excavated marine sediments has been completed with the last batch disposal on 30 August 2017 as confirmed by RSS, no excavated marine sediment was still remained and stored on site awaiting disposal during this reporting period under Contract No. HY/2013/02.

6.3. Environmental Licenses and Permits

- 6.3.1. The valid environmental licenses and permits during the reporting period are summarized in **Appendix F**.

6.4. Implementation Status of Environmental Mitigation Measures

- 6.4.1. In response to the site audit findings, the Contractor carried out corrective actions.
- 6.4.2. The Contractor waters 8 times per day on all exposed soil within the project site and associated works areas when construction activities are being undertaken.
- 6.4.3. The Contractor was reminded to resolve the potential conflicts between the proposed landscape measures and any other works of the project. The landscape works with mitigation code G1, G2 and G4 were mainly conducted in Portion D under construction stage. The other mitigation measures with mitigation code G5, G6, G7 & G9 were not yet started. The implementation status of Landscape and Visual Mitigation Measures is presented in **Appendix G**.
- 6.4.4. The Contractor was reminded to provide well-maintained plant operated on-site and plant served regularly;
- 6.4.5. The Contractor was reminded to switch off vehicles and equipment while not in use;
- 6.4.6. The Contractor was reminded to schedule the construction works to minimize noise nuisance etc.
- 6.4.7. A summary of the implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix G**. Most of the necessary mitigation measures were implemented properly.

6.5. Summary of Exceedance of the Environmental Quality Performance Limit

- 6.5.1. Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- 6.5.2. There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 6.5.3. There was an Action Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period. The Investigation Reports No. 023 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix J**.

- 6.5.4.** There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 6.5.5.** The monitoring results for the monitoring stations showed in **Table 4.1** are reported in the monthly EM&A Report prepared for Contract No. HY/2013/01. During November 2017, there were 15 action level exceedances and 4 limit level exceedances of suspended solid. **Table 4.3** summarized the number of exceedance on each sampling data.
- 6.5.6.** Since the removal of temporary loading and unloading point by Contract No. HY/2013/02, which involved marine work, was completed on 10 September 2017 and the area was handed back to Reclamation Contractor with Contract No. HY/2010/02 on 11 September 2017 for subsequent seawall construction as confirmed by RSS, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area or area near the monitoring station under Contract No. HY/2013/02 during November 2017. Hence, no investigation report was provided for all exceedances recorded under Contract No. HY/2013/02 in November 2017. There was no Action and Limit Level exceedance recorded on other monitoring date at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 6.5.7.** Impact dolphin monitoring results at all transects are reported in the EM&A Reports prepared for Contract No. HY/2013/01.

6.6. Summary of Complaints, Notification of Summons and Successful Prosecution

- 6.6.1.** During November 2017, there was a complaint received by *Environmental Protection Department* on 23 November 2017 and referred to the ENPO. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 17:58 on 23 November 2017. The complaint detail was "港珠澳大橋人工島地盤，由於不是每處都灑水，引致大量塵埃，近收費亭最嚴重"

After received the details of the complaint from the ENPO, the ET of Contract No. HY/2013/02 have performed a related follow-up inspection on 24 November 2017 to investigate this event. The inspection was concentrated to check if regular watering launched inside the construction site by the Contractor of Contract No. HY/2013/02.

After checked with the Contractor of Contract No. HY/2013/02 during 15:00 to 16:00 on 24 November 2017, the worksite was wetted with water (see attached photo and location plan of watering photo) near 收費亭 and spraying with water by watering cars were observed on the worksite during the follow-up inspection. Besides, 收費亭 was not managed by Contract No. HY/2013/02. Hence, the complaint was found non-related to Contract No. HY/2013/02. The complaint investigation report (Log No. 016) was provided in **Appendix K**.

- 6.6.2.** There were no notifications of summons or prosecutions received during the reporting period.
- 6.6.3.** Statistics on environmental complaints, notifications of summons and successful prosecutions are summarized in **Appendix H**.

7. FUTURE KEY ISSUES

7.1 Construction Programme for the Coming Months

- 7.1.1** As informed by the Contractor, the major construction activities for December 2017 are summarized:

- Road and Bituminous works
- Storm, sewer drainage and water main construction;
- cable trench and ducting
- Landscaping work

7.2 Environmental Site Inspection Schedule for the Coming Month

- 7.2.1** The tentative schedule for weekly site inspections for December 2017 is provided in **Appendix I**.

8. CONCLUSION

8.1 Conclusions

- 8.1.1** The site preparation work of the Contract was started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014.
- 8.1.2** Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- 8.1.3** There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 8.1.4** There was an Action Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period. The Investigation Reports No. 023 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix J**.
- 8.1.5** There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 8.1.6** The monitoring results for the monitoring stations showed in **Table 4.1** are reported in the monthly EM&A Report prepared for Contract No. HY/2013/01. During October 2017, there were 15 action level exceedances and 4 limit level exceedances of suspended solid. **Table 4.3** summarized the number of exceedance on each sampling data.
- 8.1.7** Since the removal of temporary loading and unloading point by Contract No. HY/2013/02, which involved marine work, was completed on 10 September 2017 and the area was handed back to Reclamation Contractor with Contract No. HY/2010/02 on 11 September 2017 for subsequent seawall construction as confirmed by RSS, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area or area near the monitoring station under Contract No. HY/2013/02 during November 2017. Hence, no investigation report was provided for all exceedances recorded under Contract No. HY/2013/02 in November 2017. There was no Action and Limit Level exceedance recorded on other monitoring date at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 8.1.8** Impact dolphin monitoring results at all transects are reported in the EM&A Reports prepared for Contract No. HY/2013/01.
- 8.1.9** During November 2017, there was a complaint received by *Environmental Protection Department* on 23 November 2017 and referred to the ENPO. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 17:58 on 23 November 2017. The complaint detail was "港珠澳大橋人工島地盤，由於不是每處都灑水，引致大量塵埃，近收費亭最嚴重"
After received the details of the complaint from the ENPO, the ET of Contract No. HY/2013/02 have performed a related follow-up inspection on 24 November 2017 to investigate this event. The inspection was concentrated to check if regular watering launched inside the construction site by the Contractor of Contract No. HY/2013/02.

After checked with the Contractor of Contract No. HY/2013/02 during 15:00 to 16:00 on 24 November 2017, the worksite was wetted with water (see attached photo and location plan of watering photo) near 收費亭 and spraying with water by watering cars were observed on the worksite during the follow-up inspection. Besides, 收費亭 was not managed by Contract No. HY/2013/02. Hence, the complaint was found non-related to Contract No. HY/2013/02. The complaint investigation report (Log No. 016) was provided in **Appendix K**.
- 8.1.10** There were no notifications of summons or prosecutions received during the reporting period.

- END OF REPORT -



FIGURES




Figure 1 Air Quality and Noise Monitoring Stations for HKBCF




Figure 2 Water Quality Monitoring Stations (construction phases)




Figure 3 Dolphin Monitoring Transect Line and Layout Map


Appendix A

Location of Works Areas



- NOTES:**
1. CONTRACTOR TO CHECK THE EXISTING WORKS AND TO BE RESPONSIBLE FOR THE PROTECTION OF ALL UTILITIES AND STRUCTURES.
 2. ALL WORKS SHALL BE DONE IN ACCORDANCE WITH THE DESIGN AND CONSTRUCTION SPECIFICATIONS.
 3. NOT DRAWING SHALL BE USED FOR CONSTRUCTION WORKS WITHOUT THE WRITTEN APPROVAL OF THE ENGINEER.

- LEGEND:**
- SITE BOUNDARY
 - WORKS AREA




PROJECT NO.	60191046/C2/C00/C00/1000
REVISION	REV. 01
DATE	18/04/2019
DRAWN BY	AJ
CHECKED BY	JS
DATE	18/04/2019
SCALE	1:5000
PROJECT LOCATION	CASTLE PEAK BAY, TAI LAM CHUNG, LANTAU ISLAND, NEW TERRACES

ETS-TESTCONSULT LIMITED
Engineering & Construction Services
15/F, HING YIP BUILDING, 212 HING YIP STREET, HONG KONG
TEL: (852) 2529 0868 FAX: (852) 2529 0869
WWW.ETS-TESTCONSULT.COM.HK


ETS-TESTCONSULT LIMITED
AECOM
Aedas
Regional Sales Director & Partner
WALID HUSSEIN ABU-JARAH
PROJECT NO. 60191046/C2/C00/C00/1000
DATE 18/04/2019
SCALE 1:5000

ETS-TESTCONSULT LIMITED
AECOM
Aedas
Regional Sales Director & Partner
WALID HUSSEIN ABU-JARAH
PROJECT NO. 60191046/C2/C00/C00/1000
DATE 18/04/2019
SCALE 1:5000

PROJECT NO. 60191046/C2/C00/C00/1000
DATE 18/04/2019
SCALE 1:5000



P:\p\60191048\C2\000\C00\1003.dwg 2013/11/15 11:15:15




SETTING OUT POINT		
POINT	Easting	Northing
301	817962.207	818015.489
302	817962.201	818015.482
303	817962.210	818015.491
304	817962.407	818111.411
305	817962.107	818057.214
306	817962.203	818057.402
307	817962.401	818057.295
308	817962.107	818011.247
309	817962.707	818011.101
310	817962.409	818115.764
311	817962.717	818115.908
312	817962.409	818011.244
313	817962.104	818011.244
314	817962.207	818011.206
315	817962.209	818009.452



LOCATION PLAN
SCALE: 1:2500

NOTES:
1. COORDINATES ARE RELATED TO TUNG SHING DATUM
(SD 11985).
2. COORDINATES ARE IN METERS AND SHOULD BE
USED TO SET THE POINTS OF THE CONTROL
NET TO THE POINTS OF THE CONTROL NET.



TRAFFIC LIGHT	NO. 13
TRAFFIC LIGHT	NO. 14
TRAFFIC LIGHT	NO. 15

SCALE: 1:2500
DATE: 10/20/10
PROJECT: TUNP (1100)
DRAWING NO.: ETS-TESTCONSULT-1041

WORKS AREA WA3

AECOM Aecobus

Region Skills Harbour + Partners
Atkins AIA

PROJECT NO.: 60191048/C2/000/C00/1041

DATE: 10/20/10

SCALE: 1:2500

DRAWN BY: JH

CHECKED BY: JH

DATE: 11/1/10

PROJECT MANAGER: JH

10M WIDE COMMON ACCESS TO BE CONSTRUCTED AND MAINTAINED BY CONTRACT NO. HY/2013/01 UPON COMPLETION OF INTERFERENCE WORKS. CONTRACT NO. HY/2013/01 TO CONTRACT NO. HY/2013/02.

WORKS AREA OCCUPIED BY CONTRACT NO. HY/2013/02

WORKS AREA OCCUPIED BY CONTRACT NO. HY/2013/01


WORKS AREA OCCUPIED BY CONTRACT NO. HY/2011/05

WORKS AREA OCCUPIED BY CONTRACT NO. HY/2011/05

10M WIDE COMMON ACCESS TO BE MAINTAINED BY CONTRACT NO. HY/2013/01

Appendix B


Project Organization for Environmental Works



Appendix C

Construction Programme

Activity ID	Activity Name	Original Duration	% Comp.
C02 rolling programme 27 Dec 2017 (Based on RDRM 110817)			
	Preliminaries	10	0%
	Contractual Date	10	0%
	Key Date	10	0%
KEY1000	Completion of Bridge Works	0	0%
KEY1100	Completion of Ground Level Road Works	0	0%
KEY1200	Completion of Landscaping Soiling (except Haul 1)	0	100%
Deck Finishing			
Bridge 1b			
Road Surfacing & Marking			
DF1_1100	B1ab Friction (FC30-335)	6	100%
Bridge 2			
Road Surfacing & Marking			
DF2_1220	B2N friction (FC30-700)	9	100%
DF2_1170	B2N Road Surface (BC70-1546, WC50-1104)	18	100%
DF2_1210	B2O friction (FC30-700)	9	100%
Deck Finishing Works			
DF2_1230	B2N Install FMJ & road finishing (4 Nos.)	14	100%
DF2_1250	B2N road marking & remaining works	8	100%
DF2_1200	B2O Install FMJ & road finishing (4 Nos.)	14	100%
DF2_1240	B2O road marking & remaining works	8	100%
Bridge 3			
Deck Finishing Works			
DF3_1070	B3 road marking & remaining works	8	100%
Bridge 4			
Deck Finishing Works			
DF4_1070	B4 road marking & remaining works	8	100%
DF4_1060	Install FMJ & road finishing (1 Nos.)	12	100%
Bridge 5			
Road Surfacing & Marking			
DF5_1050	B5 SMA (SMA40-170)	7	100%
Deck Finishing Works			
DF5_1060	B5 road marking & remaining works	8	100%
DF5_1040	Install FMJ & road finishing (4 Nos.)	24	100%
Bridge 6			
Road Surfacing & Marking			
DF6_1020	B6 Road Surface (1890m2) (BC80&50-4 10L WC)	7	100%
DF6_1050	B6 SMA (SMA40-100)	3	100%
Deck Finishing Works			
DF6_1060	B6 road marking & remaining works	8	100%
DF6_1040	Install FMJ & road finishing (2 Nos.)	18	100%
Bridge 7			
Road Surfacing & Marking			
DF7_1040	B7 Road Surface (2339m2) (BC80-450, WC50-2)	8	100%
DF7_1030	Waterproofing (Zebra Type - 780m2)	5	100%
Deck Finishing Works			
DF7_1070	B7 road marking & remaining works	8	75%
DF7_1050	B7 Void Drainage	24	100%
DF7_1060	Install FMJ & road finishing (2 Nos.)	18	100%
Bridge 8			
Road Surfacing & Marking			
DF8_1040	B8 Road Surface (2801m2) (BC80-540, WC50-3)	9	100%
DF8_1030	Waterproofing (Zebra Type - 870m2)	5	100%
Deck Finishing Works			
DF8_1070	B8 road marking & remaining works	8	100%



■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining ...
 ■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

C02 rolling programme (Nov-Jan/18) (Based on DRM161116)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	% Comp.	2017		2018
				Nov	Dec	Jan
DF8_1050	B8 Void Drainage	24	100%	3Nov17A,		
DF8_1060	Instal FMU & road finishing (2 Nos.)	18	100%	15Nov17A	5Dec17A,	
Earthworks & Retaining Structure						
Earthwork						
Bridge 5						
Backfill		40	0%			
BFL_1040	Backfill W5-2 (A508)(+4.0 to +10.7)(3468m3)	40	100%	7Nov17A, Embankment Fill		
Bridge 8						
Backfill		41	0%			
BFL_1090	Backfill W8-2 (A806)(+4.0 to +9.9)(2151m3)	41	100%	14Nov17A, Embankment Fill		
Underground Utilities						
Storm & sewer drainage						
N05(B2A) (* denotes below +1.3mPD)						
DGE_1570	M42E.4 - M41E.3 (59m) 450mm (N05)	20	100%	18Nov17A, Drainage 300-450		
N05(B2B) (* denotes below +1.3mPD)						
DGE_1670	M38E.3 - M10E.2 (50m) 450mm (N05)	27	100%	3Nov17A, Drainage 300-450		
N10						
DGE_2370	M81A.4 - M81A.1 (127m) 300mm (N10)	20	100%	1Nov17A, Drainage 300-450		
N17						
DGE_2790	M42A.10 - M42A.6 (67m) 750mm (N17)	30	100%	7Nov17A, Drainage 600-750		
DGE_2780	M42A.13 - M42A.10 (32m) 900mm (N17)	45	100%	24Nov17A, Drainage 900 over		
DGE_2770	M42A.15 - M42A.13 (57m) 1050mm (N17)	45	100%	24Nov17A, Drainage 900 over		
DGE_2810	M42A.4 - M42A.1 (127m) 450mm (N17)	20	100%	24Nov17A, Drainage 300-450		
DGE_2800	M42A.6 - M42A.4 (73m) 600mm (N17)	30	100%	24Nov17A, Drainage 600-750		
N21						
DGE_3190	M58A.3 - M58A.2A (52m) 300mm (N21)	15	100%	11Nov17A, Drainage 300-450		
DGE_3180	M58A.4 - M58A.3 (26m) 450mm (N21)	18	100%	1Nov17A, Drainage 300-450		
N22						
DGE_3280	M38A.4 - M38A.3 (26m) 450mm (N22)	12	100%	18Nov17A, Drainage 300-450		
DGE_3270	M38A.5 - M38A.4 (41m) 600mm (N22)	14	100%	4Nov17A, Drainage 600-750		
DGE_3220	M38A.9 - M38A.7 (71m) 1050mm (N22)	45	100%	24Nov17A, Drainage 900 over		
DGE_3210	M38A.9 - M38A.9 (19m) 1200mm (N22)	25	100%	1Nov17A, Drainage 900 over		
N23						
DGE_3370	M57A.5 - M57A.2 (74m) 600mm (N23)	35	100%	13Nov17A, Drainage 600-750		
N24						
DGE_3420	M58A.9 - M58A.8 (35m) 450mm (N24)	20	100%	13Nov17A, Drainage 300-450		
N25						
DGE_3480	M59A.4 - M59A.2 (50m) 300mm (N25)	30	100%	1Nov17A, Drainage 300-450		
Sewerising main						
SRM_1010	Rising main (CH50-CH220) - Installation	17	100%	8Nov17A, Raising main		
Flushing watermain						
Portion F (PCB outfall)						
FWM_1030	Flushing main N9250 (CH384-CH634) - Testing &	14	100%	18Nov17A,		
Watermain						
Fresh watermain						
Portion D1 (12m/day)						
FM_1430	Fresh main C4_01 DN400 (CH200-CH600) - Test	14	100%	15Nov17A	20Nov17A,	
FM_1400	Fresh main D01 DN300 (CH750-CH840) - Instalal	20	100%	15Nov17A	22Nov17A, Fresh water main	
FM_1450	Fresh main D02 DN400 (CH200-CH600) - Testing	14	100%	15Nov17A	20Nov17A,	
Portion A						
FM_1060	Fresh main C4_01 DN400 (CH500-CH602) - Instal	7	100%	7Nov17A, Fresh water main		
FM_1030	Fresh main D01 DN300 (CH840-CH920) - Instalal	7	100%	6Nov17A, Fresh water main		
FM_1070	Fresh main D02 DN400 (CH600-CH615) - Instalal	7	100%	3Nov17A	9Nov17A, Fresh water main	
FM_1460	Fresh main N01 DN300 (CH0-CH260) - Instalal	30	100%	8Nov17A, Fresh water main		
FM_1470	Fresh main N01 DN300 (CH0-CH260) - Testing & I	14	100%	27Nov17A	12Dec17A,	

C02 rolling programme (Nov-Jan/18) (Based on DRM161116)

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining ...
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	% Comp.	2017			2018	
				Nov		Dec	Jan	
				Start	End	Start	End	Start
FM_1540	Fresh main N02 DN250 (CHD-CH153) - Instalator	14	100%					
FM_1550	Fresh main N02 DN250 (CHD-CH153) - Testing & I	14	100%					
Portion F (near PCB)				30	0%			
FM_1160	Fresh main C2_F02 N0250 (CH800-CH1200) - Tr	14	100%					
FM_1170	Fresh main C2_F02 N0315 (CH800-CH800) - Inst	30	100%					
FM_1560	Fresh main D07 DN300 (CH946-CH970) - Instalator	7	100%					
Portion C1				61	0%			
FM_1190	Fresh main D08 DN300 (CH600-CH617) - Instalator	7	100%					
FM_1200	Fresh main D08 DN300 (CH600-CH617) - Testing	14	100%					
FM_1480	Fresh main D13 DN300 (CH800-CH917) - Instalator	7	100%					
FM_1490	Fresh main D13 DN300 (CH800-CH917) - Testing	14	100%					
Portion C2				30	0%			
FM_1230	Fresh main C2_F02 N0315 (CH1300-CH1642) - I	30	100%					
FM_1210	Fresh main C2_F02 N0315 (CH80-CH600) - Insta	30	100%					
FM_1220	Fresh main C2_F02 N0315 (CH80-CH600) - Test	14	100%					
Portion E				46	0%			
FM_1250	Fresh main D13 DN300 (CH600-CH800) - Instalator	15	100%					
FM_1260	Fresh main D13 DN300 (CH600-CH800) - Testing	14	100%					
FM_1500	Fresh main N03 DN300 (CHD-CH40) - Instalator	7	100%					
Portion F				25	0%			
FM_1520	Fresh main C2_F01 N0315 (CHD-CH111) - Instalator	7	100%					
FM_1270	Fresh main C2_F02 N0315 (CHD-CH80) - Instalator	7	100%					
FM_1290	Fresh main D13 DN300 (CH452-CH600) - Instalator	15	100%					
FM_1300	Fresh main D13 DN300 (CH452-CH600) - Testing	14	100%					
Utilities ducting				121	0%			
Energisation of Pillar Box				121	0%			
Deck Void System (31.10.17)				28	0%			
PLB_1070	VD-PB-01 (Portion A1)	14	100%					
PLB_1100	VD-PB-02 (Portion C)	14	100%					
TCSS System (15.9.17)				28	0%			
PLB_1090	TCSS-PB-02 (Portion C)	14	100%					
PLB_1120	TCSS-PB-10 (Portion A1)	14	100%					
PLB_1130	TCSS-PB-11 (Portion A1)	14	100%					
Road Lighting System (31.10.17)				56	0%			
PLB_1150	CP-PB-01 (Portion C)	14	100%					
PLB_1000	P1 (Portion A1)	14	100%					
PLB_1010	P2 (Portion A1)	14	100%					
PLB_1030	P4 (Portion A1)	14	100%					
PLB_1040	P5 (Portion F)	14	100%					
PLB_1050	P6 (Portion F)	14	100%					
PLB_1060	P7 (Portion F)	14	100%					
Irrigation System (31.10.17)				28	0%			
PLB_1090	IR-PB-01 (Portion A1)	14	100%					
PLB_1140	IR-PB-02 (Portion C)	14	100%					
Others				101	0%			
Portion A & F				90	0%			
PLB_1170	ELV-PB-13, 14, 15 & 16 (4 Nos.)	90	100%					
Portion C & E				90	0%			
PLB_1180	ELV-PB-06, 07, 08, 09, 10, 11, A1 & 128 (8 Nos.)	90	100%					
Road furniture				120	0%			
Lighting & road furniture for Portion H				18	0%			
Sign gantry structure (atgrade)				18	0%			
GGY_1280	Sign gantry structure DG24 (Portion C1 with TCSS)	18	100%					
TCSS & Power for Pillar Box (TCSS-PB-02, 03, 10 & 11)				94	0%			

C02 rolling programme (Nov-Jan/18) (Based on DRM161116)				Date	Revision	Checked	Approved

Legend	Legend	Legend	Legend
 Remaining Level of Effort	 Actual Work	 Critical Remaining	 Milestone
 Actual Level of Effort	 Remaining Work	 Milestone	

Page 3 of 6

Activity ID	Activity Name	Original Duration	% Comp.	2017			2018	
				Nov		Dec	Jan	
				Start	End	Start	End	Start
RF1260	E&M work for sign gantry by Main contractor	50	100%					
RF1270	E&M work for sign gantry by TCS contractor	44	86.36%					
RF1310	T&C for lighting & power system	69	91.35%					
Road lighting		120	0%					
RF1120	Road lighting and T & C	120	95%					
Road works		93	0%					
Formation & Road Base		82	0%					
Portion D2 (site entrance)		33	0%					
Road base & base course		33	0%					
RB_1420	SOL102 (CH1500-CH1700) road base & base co	33	100%					
RB_1490	SOL208 (CH200-CH280) road base & base count	6	100%					
Portion D2 & D1		40	0%					
BT1514	Maintenance Access (CH0-CH190) formation & sub-	30	100%					
RB_1320	Maintenance Access (CH0-CH190) road base & bas	5	100%					
Formation		37	0%					
SFN_1370	SOL102 (CH1700-CH1850) connector drain & gu	25	100%					
SFN_1380	SOL103 (CH100-CH210) connector drain & gully,	37	100%					
Portion A & B		38	0%					
Formation		24	0%					
SFN_1050	SOL200 (CH16963-CH17200) connector drain &	24	100%					
SFN_1060	SOL200R (CH16963-CH17080) connector drain	20	100%					
Road base & base course		18	0%					
RB_1050	SOL200 (CH16963-CH17200) road base & base	14	100%					
RB_1060	SOL200R (CH16963-CH17080) road base & bas	14	100%					
Portion F (next to PCB)		60	0%					
Formation		50	0%					
SFN_1110	SOL205 (CH100-CH400) connector drain & gully,	50	100%					
SFN_1530	SOL311 (CH1700-CH1623) connector drain & gu	26	100%					
Road base & base course		60	0%					
RB_1090	SOL200 (CH17200-CH17487) road base & base	15	100%					
RB_1110	SOL205 (CH100-CH400) road base & base count	10	100%					
RB_1540	SOL311 (CH1700-CH1623) road base & base co	5	100%					
Portion C1 & E		62	0%					
Formation		54	0%					
SFN_1120	SOL205 (CH400-CH481) connector drain & gully,	27	100%					
SFN_1180	SOL206 (CH674-CH750) connector drain & gully,	25	100%					
SFN_1140	SOL210 (CH100-CH240) connector drain & gully,	23	100%					
SFN_1510	SOL210 (CH240-CH396) connector drain & gully,	26	100%					
SFN_1150	SOL212 (CH100-CH280) connector drain & gully,	30	100%					
SFN_1160	SOL311 (CH1377-CH1220) connector drain & gu	26	100%					
SFN_1170	SOL314 (CH100-CH230) connector drain & gully,	22	100%					
Road base & base course		62	0%					
RB_1120	SOL205 (CH400-CH481) road base & base count	5	100%					
RB_1180	SOL206 (CH674-CH750) road base & base count	4	100%					
RB_1140	SOL210 (CH100-CH240) road base & base count	6	100%					
RB_1520	SOL210 (CH240-CH396) road base & base count	7	100%					
RB_1150	SOL212 (CH100-CH180) road base & base count	5	100%					
RB_1160	SOL311 (CH1377-CH1220) road base & base co	6	100%					
RB_1170	SOL314 (CH100-CH230) road base & base count	7	100%					
Portion C2		76	0%					
Formation		61	0%					
SFN_1440	SOL201 (CH275-CH500) connector drain & gully,	38	100%					
SFN_1190	SOL202 (CH100-CH270) connector drain & gully,	28	100%					
SFN_1210	SOL203 (CH100-CH200) connector drain & gully,	33	100%					

C02 rolling programme (Nov-Jan/18) (Based on DRM161116)		Date	Revision	Checked	Approved
Page 4 of 6					

Activity ID	Activity Name	Original Duration	% Comp.	2017			2018	
				Nov	Dec	Jan		
SPN_1230	SOL203 (CH200-CH274) connector drain & gully,	13	100%	18Nov17A	2Dec17A, Road Sub Base, Road Work Labour			
SPN_1240	SOL203 (CH513-CH591) connector drain & gully,	26	100%	11Nov17A	12Dec17A, Road Sub Base, Road Work Labour			
SPN_1250	SOL204 (CH-CH125) connector drain & gully, for	21	100%	3Nov17A, Road Sub Base, Road Work Labour				
SPN_1460	SOL204 (CH300-CH450) connector drain & gully,	25	100%	25Nov17A, Road Sub Base, Road Work Labour				
SPN_1470	SOL204 (CH450-CH520) connector drain & gully,	12	100%	15Nov17A, Road Sub Base, Road Work Labour				
Road base & base course				54	0%			
RB_1200	SOL201 (CH100-CH275) road base & base cour	7	100%	4Nov17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team				
RB_1450	SOL201 (CH275-CH500) road base & base cour	8	100%	12Dec17A	20Dec17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1190	SOL202 (CH100-CH270) road base & base cour	9	100%	14Nov17A, SB225, RB305, BC70, WC50, Road Base, Base Course, Road Surface Team				
RB_1370	SOL202 (CH270-CH381) road base & base cour	7	100%	4Nov17A, SB225, RB305, BC70, WC50, Base Course, Road Base, Road Surface Team				
RB_1210	SOL203 (CH100-CH200) road base & base cour	5	100%	18Nov17A	23Nov17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1220	SOL203 (CH200-CH274) road base & base cour	6	100%	18Nov17A	23Nov17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1230	SOL203 (CH513-CH591) road base & base cour	5	100%	4Dec17A	9Dec17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1240	SOL204 (CH-CH125) road base & base course	6	100%	12Dec17A	18Dec17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1460	SOL204 (CH125-CH300) road base & base cour	9	100%	16Dec17A	22Dec17, SB225, RB305, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1470	SOL204 (CH300-CH450) road base & base cour	8	100%	6Dec17A	15Dec17A, SB225, RB305, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1480	SOL204 (CH450-CH520) road base & base cour	6	100%	27Nov17A	5Dec17A, SB225, RB305, BC70, WC50, Road Base, Base Course, Road Surface Team			
Portion F				64	0%			
Formation				51	0%			
SPN_1260	SOL201 (CH500-CH695) connector drain & gully,	33	100%	5Dec17A, Road Sub Base, Road Work Labour				
SPN_1280	SOL203 (CH591-CH686) connector drain & gully,	16	100%	15Nov17A, Road Sub Base, Road Work Labour				
SPN_1290	SOL204 (CH520-CH602) connector drain & gully,	14	100%	8Nov17A, Road Sub Base, Road Work Labour				
SPN_1310	SOL206 (CH750-CH850) connector drain & gully,	33	100%	14Nov17A	21Dec17A, Road Sub Base, Road Work Labour			
Road base & base course				58	0%			
RB_1250	SOL201 (CH500-CH695) road base & base cour	8	100%	6Dec17A	14Dec17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1270	SOL203 (CH591-CH686) road base & base cour	6	100%	15Nov17A	22Nov17A, SB225, RB160, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1280	SOL204 (CH520-CH602) road base & base cour	6	100%	20Jan18	8Jan18, SB225, RB305, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1300	SOL206 (CH750-CH850) road base & base cour	5	100%	22Dec17	29Dec17, SB225, RB265, BC70, WC50, Road Base, Base Course, Road Surface Team			
RB_1290	SOL314 (CH230-CH387) road base & base cour	7	100%	7Nov17A, SB225, RB265, BC70, WC50, Road Base, Base Course, Road Surface Team				
Car Park				70	0%			
CP_1000	Formation, edge drain, u-channel & sub-base - 63	63	100%	15Dec17A, Road Sub Base				
CP_1010	Rigid Pavement - 6300m2 (Concrete slab 40/200)	25	100%	17Nov17A	15Dec17A			
CP_1020	Road Marking	7	100%	16Dec17A	30Dec17,			
Final Road Finish				83	0%			
RB_2180	Road marking	30	80%		15Dec17A	20Jan18,		
RB_2000	SOL101 Wearing (WC50-530)	9	100%	21Nov17A	27Dec17, Wearing Course, Road Surface Team			
RB_2010	SOL102 Wearing (WC50-670)	13	100%	23Nov17A	28Dec17, Wearing Course, Road Surface Team			
RB_2020	SOL103 Wearing (WC50-170)	6	100%		27Dec17, Wearing Course, Road Surface Team			
RB_2050	SOL200 friction (FC30-605)	9	100%	22Nov17A	27Dec17, Friction Course, Road Surface Team			
RB_2030	SOL200 Wearing (WC50-1380)	16	100%	22Nov17A	22Dec17, Wearing Course, Road Surface Team			
RB_2040	SOL200R Wearing (WC50-1241)	16	100%	27Nov17A	27Dec17, Wearing Course, Road Surface Team			
RB_2060	SOL201 Wearing (WC50-855)	13	100%		21Dec17A	6Jan18, Wearing Course, Road Surface Team		
RB_2070	SOL202 Wearing (WC50-470)	9	100%	15Nov17A	24Nov17A, Wearing Course, Road Surface Team			
RB_2080	SOL203 Wearing (WC50-465)	9	100%		11Dec17A	23Dec17, Wearing Course, Road Surface Team		
RB_2090	SOL204 Wearing (WC50-770)	12	100%		6Dec17A	30Dec17, Wearing Course, Road Surface Team		
RB_2100	SOL205 Wearing (WC50-430)	8	100%		20Dec17A	9Jan18	17Jan18, Wearing Course, Road Surface Team	
RB_2110	SOL206 Wearing (WC50-204)	5	100%		20Dec17A	27Dec17, Wearing Course, Road Surface Team		
RB_2120	SOL208 Wearing (WC50-490)	9	100%	Nov17A	15Nov17A, Wearing Course, Road Surface Team			
RB_2140	SOL210 Wearing (WC50-270)	6	50%		19Dec17A	27Dec17, Wearing Course, Road Surface Team		
RB_2150	SOL212 Wearing (WC50-85)	5	100%		11Dec17A	8Jan18	12Jan18, Wearing Course, Road Surface Team	
RB_2160	SOL311 Wearing (WC50-967)	13	100%		11Dec17A	27Dec17, Wearing Course, Road Surface Team		
RB_2170	SOL314 Wearing (WC50-340)	7	100%	27Nov17A		1Jan18, Wearing Course, Road Surface Team		

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

C02 rolling programme (Nov-Jan18) (Based on DRM161116)

Page 5 of 6

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	% Comp.	2017		2018	
				Nov	Dec	Jan	
Landscape							
Irrigation system							
IR1040	Construction of pumping house (WO1) adjacent E	60	100%	6Jan/18			
IR1060	Construction of pumping house (WO2) adjacent E	60	100%	6Jan/18			
Security Fence							
FC1000	Concrete support	60	100%	12Dec/17A			
FC1020	Erection of chaining fence (H2.0m-90m, H2.5m-1)	30	100%	25Dec/17			
FC1010	Steel column	30	100%	25Nov/17A			
Landscaping							
LB0910	Landscape Hard Works (Area-11000m2)	120	50%	12Dec/17A			
Portion D-1 (21645m2)							
LS1025	Installation of irrigation pipe	55	100%	1Nov/17A			
LS1030	Planting (Shrubs & Grass)	64	100%	16Dec/17A			
Portion D-2 & A-1 (36945m2)							
LS1045	Installation of irrigation pipe	40	100%	21Nov/17A			
LS1050	Planting (Shrubs & Grass)	39	84.62%	20Dec/17A			
Portion A-2 (14444m2)							
LS1065	Installation of irrigation pipe	25	100%	26Jan/18			
LS1060	Soiling (Sub & Top soil)	36	100%	26Jan			
Portion F (12232m2)							
LS1080	Soiling (Sub & Top soil)	36	100%	22Dec/17			
Portion C1 (20438m2)							
LS1100	Soiling (Sub & Top soil)	59	100%	22Dec/17			
Portion C2 (16720m2)							
LS1120	Soiling (Sub & Top soil)	50	100%	20Jan/18			
Haul Road							
Portion D-1 (14234m2)							
LS1150	Installation of irrigation pipe	18	100%	6Dec/17A			

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

C02 rolling programme (Nov-Jan/18) (Based on DRM161116)

Date	Revision	Checked	Approved

Appendix D

Event and Action Plan

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event / Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Identify source, investigate the causes of exceedance and propose remedial measures; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, EPD and Contractor; 2. Identify source; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Water Quality

Event	ET Leader	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on next day of exceedance to confirm findings 2. Identify source(s) of impact 3. Inform IEC, contractor and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Notify Contractor 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Notify Contractor 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Action level; 8. Repeat measurement on next day of exceedance to confirm findings. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Discuss with IEC on the proposed mitigation measures 3. Make agreement on mitigation measures to be implemented 4. Ensure mitigation measures are properly implemented 5. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the noncompliance in writing; 2. Rectify unacceptable practice 3. Check all plant and equipment and consider changes of working methods 4. Discuss with ET and IEC on possible remedial actions and propose mitigation measures to IEC and ER within 3 working days of notification 5. Implement the agreed mitigation measures 6. Amend working methods if appropriate

<p>Limit level being exceeded by one sampling day</p>	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor, ER and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit level 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly 4. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures 3. Request Contractor to critically review the working methods 4. Ensure mitigation measures are properly implemented 5. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment and consider changes of working methods 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER 5. Implement the agreed mitigation measures 6. Amend working methods if appropriate
<p>Limit level being exceeded by two or more consecutive sampling days</p>	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, contractor, ER and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures 3. Request Contractor to critically review the working methods 4. Make agreement on the mitigation measures to be implemented 5. Ensure mitigation measures are properly implemented 6. Assess the effectiveness of the implemented mitigation measures 7. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Take immediate action to avoid further exceedance 3. Rectify unacceptable practice 4. Check all plant and equipment and consider changes of working methods 5. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER 6. Implement the agreed mitigation measures 7. Resubmit proposals of mitigation measures if problem still not under control; 8. As directed by the engineer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.

Event / Action Plan for Dolphin Monitoring

Event	ET Leader	IEC	ER / SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and finding with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the ER/SOR; 3. Implement the agreed measures.
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly. 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures. 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures. 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Appendix E

Waste Flow Table


China Harbour Engineering Company Limited

 Monthly Summary Waste Flow Table for 2017 (year)

 Name of Person completing the record: Paper CHAN / EO

Project : Hong Kong – Zhuhai – Macao Bridge, Hong Kong Crossing Boundary Facilities – Infrastructure Works Stage I (Western Portion)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 2) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000 m ³)
	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 3)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill (see Note 1)					
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)					
Jan	0	0	0	0	0	0	0	0.0950	0	0	0.1755
Feb	0.4950	0	0	0	0.4950	5.4450	0	0.1800	0.0248	0	0.1105
Mar	0.0400	0	0	0	0.0400	0	0	0	0	0	0.2145
Apr	0	0	0	0	0	0	52.090	0.1800	0	0	0.2535
May	0	0	0	0	0	0	0	0	0.5880	0	0.3445
Jun	0	0	0	0	0	0	187.510	0.1600	1.6800	0	0.3380
Sub-total	0.5350	0	0	0	0.5350	5.4450	239.600	0.6150	2.2928	0	1.4365
Jul	4.8111	0	0	0	4.8111	0	274.710	0	2.1000	0	0.6955
Aug	3.0550	0	0	0	3.0550	1.8950	172.000	0.2200	3.6400	0	0.8580
Sep	4.6600	0	0	0	4.6600	7.1980	0	0.2200	2.6400	0	1.2025
Oct	2.0502	0	0	0	2.0502	9.1970	216.720	0	2.6040	0	0.5070
Nov	10.1628	0	0	0	10.1628	27.1957	1265.52	0.1600	0.0217	0	0.6175
Dec											
Total	25.2741	0	0	0	25.2741	50.9307	2168.550	1.2150	13.2985	0	5.3170

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.
- (3) Broken concrete for recycling into aggregates.

Appendix F

Environmental Licenses and Permits

Environmental Licenses and Permits

Item No.	Type of Permit / Licence	Reference No.	Application Date	Date of Issue	Date of Expiry	Remark
1	Environmental Permit under EIAO	EP-353/2009/K	24 Mar 2016	11 Apr 2016	NA	Issued
2	Construction Dust Notification (Western Portion)	Acknowledge Receipt: 377883	5 Aug 2014	11 Aug 2014	NA	Notified
3	Construction Dust Notification (Works Area WA3)	Acknowledge Receipt: 377884	5 Aug 2014	18 Aug 2014	NA	Notified
4	Construction Waste Disposal Account	Billing Account No.: 7020516	5 Aug 2014	15 Aug 2014	NA	Account approved
5	Registration as a Chemical Waste Producer (Works Area WA3)	Waste Producer Number (WPN): 5213-961-C1186-23	1 Sep 2014	17 Oct 2014	NA	Registration completed
6	Discharge License under WPCO (Works Area WA3)	License No.: WT00020194-2014	21 Aug 2014	27 Oct 2014	31 Oct 2019	License approved
7	Registration as a Chemical Waste Producer (Western Portion)	Waste Producer Number (WPN): 5213-961-C1186-27	20 Oct 2014	24 Nov 2014	NA	Registration completed
8	Discharge License under WPCO(Western Portion)	License No.: WT00020597-2014	25 Sep 2014	16 Mar 2015	31 Mar 2020	License approved
9	Construction Noise Permit under NCO for HKBCF(Western Portion)	License No.: GW-RS0742-17	11 Aug 2017	25 Aug 2017	28 Dec 2017	Permit superseded by GW-RS0959-17
10	Construction Noise Permit under NCO for HKBCF(Western Portion)	License No.: GW-RS0959-17	18 Oct 2017	1 Nov 2017	28 Feb 2018	Permit Approved

Appendix G

Implementation Schedule for Environmental Mitigation Measures (EMIS)

Environmental Mitigation Implementation Schedule – Hong Kong Boundary Crossing Facilities (Superstructures and Infrastructures)

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
Air Quality								
S5.5.6.1 of HKBCFEIA	A1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively)	V
S5.5.6.2 of HKBCFEIA and S4.8.1 of TKCLKLEIA	A2	<p>Proper watering of exposed spoil should be undertaken throughout the construction phase:</p> <ul style="list-style-type: none"> - Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; - Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; - A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones. - Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; - When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively)	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</p> <ul style="list-style-type: none"> - The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; - Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; - Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; - Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; - Any skip hoist for material transport should be totally enclosed by impervious sheeting; - Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; - Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<ul style="list-style-type: none"> - Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and - Exposed earth should be properly treated by compaction, turving, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 						
S5.5.6.3 of HKBCFEIA and S4.8.1 of TKCLKLEIA	A3	The Contractor should undertake proper watering on all exposed spoil and associated work areas (with at least 8 times per day) throughout the construction phase.	Control dust construction	Contractor	All construction sites	Construction stage	To control the dust impact	V
S5.5.6.4 of HKBCFEIA	A4	Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to relevant latest Practice notes issued by EPD.	Control dust construction	Engineer	All construction sites	Design Stage	Air pollution Control (Construction Dust) Regulation	V
S5.5.6.4 of HKBCFEIA and S4.11 of TKCLKLEIA	A5	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor of Contract No. HY/2013/01 and Contractor of Contract No. HY/2011/03	Selected representative dust monitoring station	Construction stage	<ul style="list-style-type: none"> - Air Pollution Control (Construction Dust) Regulation - To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{g}\cdot\text{m}^{-3}$ and $260\mu\text{g}\cdot\text{m}^{-3}$, respectively) 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S5.5.7.1 of HKBCFEIA	A6	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</p> <p>Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;</p> <p>All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</p> <p>Vents for all silos and cement/ pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</p> <p>The materials which may generate airborne dusty emissions should be wetted by water spray system;</p> <p>All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</p> <p>All conveyor transfer points should be totally enclosed;</p> <p>All access and route roads within the premises should be paved and wetted; and</p> <p>Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</p>	<p>Monitor the 24hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.</p>	Contractor	Selected representative dust monitoring station	Construction stage	<p>Air Pollution Control (Construction Dust) Regulation</p> <ul style="list-style-type: none"> - To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are $500\mu\text{gm}^{-3}$ and $260\mu\text{gm}^{-3}$, respectively) 	N/A

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S5.5.2.7 of HKBCFEIA	A7	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <p>All road surface within the barging facilities will be paved;</p> <p>Dust enclosures will be provided for the loading ramp;</p> <p>Vehicles will be required to pass through designated wheels wash facilities; and</p> <p>Continuous water spray at the loading points.</p>	Control construction dust	Contractor	All construction sites	Construction stage	Air Pollution Control (Construction Dust) Regulation	N/A (Construction in process)
Construction Noise (Air borne)								
S6.4.10 of HKBCFEIA	N1	<p>Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> - only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; - machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; - plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; - silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; - mobile plant should be sited as far 	Control construction airborne noise by means of good site practices	Contractor	All construction sites	Construction stage	Noise Control Ordinance	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>away from NSRs as possible and practicable;</p> <ul style="list-style-type: none"> - material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 						
S6.4.11 of HKBCFEIA	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA 	V
S6.4.12 of HKBCFEIA	N3	Install movable noise barriers (typically density 14kg/m ²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA - 75dB(A) for residential premises - The movable barrier should achieve at least 5 dB(A) and the full enclosure should be designed to achieve 10dB(A) 	N/A
S6.4.13 of HKBCFEIA	N4	Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	For plant items listed In Appendix 6D of the EIA report at all construction sites	Construction stage	<ul style="list-style-type: none"> - Noise Control Ordinance - Annex 5, TM_EIA 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S6.4.14 of HKBCFEIA	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	- Noise Control Ordinance - Annex 5, TM_EIA	V
S5.1 of TMCLKLEIA	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at selected representative locations	Contractor of Contract No. HY/2013/01	Selected representative noise monitoring station	Construction stage	- Noise Control Ordinance - Annex 5, TM_EIA - 75dB(A) for residential premises	V
Sediment								
	S1	All dredged marine mud, which required Type 2 Confined Marine Disposal under Environment, Transport and Works Bureau Technical Circular (Works) No. 34/2002 Management of Dredged/Excavated Sediment, from the Project shall be disposed of inside the sheet pile cellular structures within the Project boundary.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	- Waste Disposal Ordinance - ETWB TC 34/2002	V
	S2	Before re-deposition the contaminated sediment, a layer of geotextile shall be placed at the bottom of the sheet pile cellular structures to avoid direct contact of the contaminated sediment and the bottom sediment.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	- Waste Disposal Ordinance - ETWB TC 34/2002	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
	S3	A minimum of 2m thick sand fill or public fill shall be placed on top of the contaminated sediment to protect and cover the sediment after redeposition.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	- Waste Disposal Ordinance - ETWB TC 34/2002	V
	S4	The contaminated sediment shall not be disturbed after re-deposition. No piling works or deep foundation which may disturb the contaminated sediment is allowed within the cellular structures.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	- Waste Disposal Ordinance - ETWB TC 34/2002	V
Waste management (Construction Waste)								
S12.6 of TMCLKLEIA	WM1	The Contractor shall identify a coordinator for the management of waste.	Proper implementation of WMP	Contractor	Contractor All construction sites	Construction stage		V
S12.6 of TMCLKLEIA	WM2	The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Proper control of wastes disposal in accordance to relevant ordinances	Contractor	All construction sites	Construction Stage	- Land (Miscellaneous Provisions) Ordinance (Cap28); - Waste Disposal Ordinance (Cap 354); - Dumping at Sea Ordinance (Cap 466); - Water Pollution Control Ordinance.	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S12.6 of TMCLKLEIA	WM3	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	Ensure proper implementation mitigation measures stated in WMP	Contractor	All construction sites		Construction stage	V
S8.3.8 of HKBCFEIA and S12.6 of TMCLKLEIA	WM4	<p><u>Construction and Demolition Material</u></p> <p>The following mitigation measures should be implemented in handling the waste:</p> <ul style="list-style-type: none"> - Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; - Carry out on-site sorting; - Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; - Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; - Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; - Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction; - In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its 	Good site practice to minimize and recycle the C&D material as far as practicable so as to reduce the amount for final disposal	Contractor	All construction site areas	Construction stage	<ul style="list-style-type: none"> - Land (Miscellaneous Provisions) Ordinance - Waste Disposal Ordinance - ETWB TC 19/2005 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>approval before implementation;</p> <ul style="list-style-type: none"> - The surplus surcharge should be transferred to a fill bank. 						
S8.3.9 - S8.3.11 of HKBCFEIA and S12.6 of TMCLKLEIA	WM5	<p><u>C&D Waste</u></p> <ul style="list-style-type: none"> - Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. - Metal hoarding and falsework should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. - The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	Good site practice to minimize and recycle the C&D material as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> - Land (Miscellaneous Provisions) Ordinance - Waste Disposal Ordinance - ETWB TC 19/2005 	V
S8.2.12 - S8.3.15 of HKBCFEIA and S12.6 of TMCLKLEIA	WM6	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> - Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> - Waste Disposal(Chemical Waste) General Regulation - Code of Practice on the Packaging, Labelling and 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>on the Packaging, Labelling and Storage of Chemical Wastes.</p> <ul style="list-style-type: none"> - Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 litres unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. - The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. - Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 					Storage of Chemical Waste	

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S8.3.16 of HKBCFEIA and S12.6 of TMCLKLEIA	WM7	<p><u>Sewage</u></p> <p>Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.</p>	Proper handling of sewage from worker to avoid odour, pest and litter impacts.	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	V
S8.3.17 of HKBCFEIA and S12.6 of TMCLKLEIA	WM8	<p><u>General Refuse</u></p> <ul style="list-style-type: none"> - The site and surroundings shall be kept tidy and litter free. General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. - A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. - Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. - Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminium cans, plastic bottles etc., should be provided. 	Minimize production of the general refuse and avoid odour, pest and litter impacts.	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<ul style="list-style-type: none"> - Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. - Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. - All waste containers shall be in a secure area on hardstanding. 						

Water Quality (Construction Phase)

	W1	<p>Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of dredging/backfilling, as well as protection measures. Details of the measures are provided below:</p> <ul style="list-style-type: none"> - No dredging works of marine sediment shall be carried out the Project except for the construction of box culverts and seawalls at Portion D. - Reclamation filling for the Project shall not proceed until at least 200m of leading seawall at the reclamation area formed above +2.2mPD, unless otherwise agreement was obtained from EPD, except for the 300m gaps for marine access. All underwater filling works shall be carried out behind seawalls to avoid dispersion of suspended solids outside the Project 	To control construction water quality	Contractor of Contract No. HY/2013/01	During dredging and filling	Construction stage	TM-EIAO	V
--	----	--	---------------------------------------	---------------------------------------	-----------------------------	--------------------	---------	---

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>limit;</p> <ul style="list-style-type: none"> - Except for the filling of the cellular structures, not more than 15% public fill shall be used for reclamation filling below +2.5mPD during construction of the seawall; - After the seawall is completed except for the 300m marine access as indicated in the EPs, not more than 30% public fill shall be used for reclamation filling below +2.5mPD, unless otherwise agreement from EPD was obtained; - No more than 2 grab dredgers with a maximum daily dredging rate of 12,000m³ shall be employed for dredging operation at Portion D of the Project; - Upon completion of 200m leading seawall, no more than a total of 60 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 60,000 m³ for HKBCF and TMCLKL southern landfall reclamation during the filling operation; and - Upon completion of the whole section of seawall except for the 300m marine access as indicated in the EPs, no more than a total of 190 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 190,000 m³ for the remaining filling operations for HKBCF and TMCLKL southern landfall reclamation. - Closed grabs should be used for sediment dredging to reduce sediment loss when lifting the grabs to the barges. Only grab dredgers shall be used for dredging works of the Project; - All mechanical grabs shall be 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>designed and maintained to avoid spillage;</p> <ul style="list-style-type: none"> - The moving speed of construction vessels in the dredging area should be reduced to prevent disturbance to the seabed generating sediment plumes; - Floating type silt curtains shall be installed enclosing the entire reclamation site at all time. Staggered layers of silt curtain shall be provided to prevent sediment loss at navigation accesses. The length of each staggered layers shall be at least 200m; - The cage-type silt-curtain with steel enclosure is proposed to be installed to enclose local pollution caused by the grab dredging. The grab dredging work should be carried out within the cage-type silt curtain; - Single layer silt curtain to be applied around the North-east airport water intake; - The silt-curtains should be maintained in good condition to ensure the sediment plume generated from dredging and filling be confined effectively within the site boundary; - The dredging and filling works shall be scheduled to spread the works evenly over a working day; - Cellular structure shall be used for seawall construction; - A layer of geotextile shall be placed on top of the seabed before any filling activities take place inside the cellular structures to form the seawall; - The conveyor belts shall be fitted with windboards and conveyor release points shall be covered with curtain to prevent any spillage of filling materials onto the surrounding 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>waters;</p> <ul style="list-style-type: none"> - An additional layer of slit curtain shall be installed near the active stone column installation points. A layer of geotextile with stone blanket on top shall be placed on the seabed prior to stone column installation works. Stone blanket -> with silt curtain. 						
S9.11.1 - S9.11.1.2 of HKBCFEIA and S6.10 of TMCLKLEIA	W1	<ul style="list-style-type: none"> - In addition, dredging operations should be undertaken in such a manner as to minimize resuspension of sediments. Standard good dredging practice measures should, therefore, be implemented including the following requirements which should be written into the dredging and filling contract. 1. Trailer suction hopper dredgers shall not allow mud to overflow; 2. Use of Lean Material Overboard (LMOB) systems shall be prohibited; 3. Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted; 4. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material; 5. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; 6. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation; 7. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; 	To control construction water quality	Contractor of Contract No. HY/2013/01	During dredging and filling	Construction Stage	<ul style="list-style-type: none"> - TM-EIAO - Marine Fill Committee Guidelines - DASO Permits Conditions 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>8. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;</p> <p>9. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</p> <p>10. The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.</p>						
S9.11.1.3 of HKBCFEIA and S6.10 of TMCLKLEIA	W2	<p><u>Land Works</u></p> <p>General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> - wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; - sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; - storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of 	To control construction water quality	Contractor	All land-based construction sites	Construction stage	TM-EIAO	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>site formation works and earthworks;</p> <ul style="list-style-type: none"> - silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; - temporary access roads should be surfaced with crushed stone or gravel; - rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; - measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; - open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; - manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; - discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; - all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; - wheel wash overflow shall be directed to silt removal facilities 						

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		<p>before being discharged to the storm drain;</p> <ul style="list-style-type: none"> - the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; - wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects; - vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; - the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; - waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; - all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and - surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system. 						
S9.14 of HKBCFEIA	W3	Implement a water quality monitoring programme	Control water quality	Contractor of Contract No.	At identified monitoring	During Construction	<ul style="list-style-type: none"> - TM-water - Water Pollution 	V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
and S6.10 of TMCLKLEIA				HY/2013/01	location	stage	Control Ordinance	
Ecology (construction Phase)								
S10.7 of HKBCFEIA and S8.14 of TMCLKLE IA	E1	<ul style="list-style-type: none"> - Use closed grab in dredging works. - Install silt curtain during the construction. - Limit dredging and works fronts. - Construct seawall prior to reclamation filling where practicable. - Good site practices - Strict enforcement of no marine dumping. - Site runoff control - Spill response plan 	Minimize marine water quality impacts	Contractor	Seawall, reclamation area	During construction	TM-Water	V
S10.7 of HKBCFEIA	E2	Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater.	Prevent Sedimentation from Land-based works areas	Contractor	Land-based works areas	During construction	TM-Water	V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E3	Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time.	Prevent disturbance to terrestrial fauna and habitats	Contractor	Land-based works areas	During construction		V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E4	<ul style="list-style-type: none"> - Dolphin Exclusion Zone - Dolphin watching plan 	Minimize temporary marine habitat loss impact to dolphins	Contractor	Marine works	During marine works	TM-EIAO	V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E5	<ul style="list-style-type: none"> - Decouple compressors and other equipment on working vessels - Proposal on design and implementation of acoustic decoupling - measures applied during dredging and reclamation works 	Minimize marine noise impacts on dolphins	Contractor	Marine works	During marine works	<ul style="list-style-type: none"> - TM-EIAO - Marine Park Regulations 	

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		- Avoidance of percussive piling						
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E6	- Control vessel speed - Skipper training - Predefined and regular routes for working vessels; avoid Brothers Islands	Minimize marine traffic disturbance on dolphins	Contractor	Marine traffic	During marine works		V
S10.10 of HKBCFEIA and S8.14 of TMCLKLEIA	E7	Vessel based dolphin monitoring	Minimize marine traffic disturbance on dolphins	Contractor of Contract No. HY/2013/01	Northeast and Northwest Lantau	During marine works		V
Fisheries								
S11.7 of HKBCFEIA	F1	- Reduce re-suspension of sediments - Limit dredging and works fronts. - Good site practices	Minimize marine water quality Impacts	Contractor	Seawall, reclamation area	During construction	TM-Water	V
S11.7 of HKBCFEIA	F2	Install silt-grease trap in the drainage system collecting surface runoff	Minimize impacts on marine water quality impacts	Designer	Reclamation area	During construction	TM-Water	V
Landscape & Visual (Detailed Design Phase)								

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S14.3.3.1 of HKBCFEIA	LV1	<p>General design measures include:</p> <ul style="list-style-type: none"> - Roadside planting and planting along the edge of the reclamation is proposed; - Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; - Protection measures for the trees to be retained during construction activities; - Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; - Providing planting area around peripheral of HKBCF for tree planting screening effect; and - Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline. 	Minimize visual & landscape impacts	Contractor	HKBCF	Design Stage		V
Landscape & Visual (Construction Phase)								
S14.3.3.3 of HKBCFEIA and S10.9 of TMCLKLEIA	LV2	<u>Mitigate Landscape Impacts</u>	Minimize visual & landscape impacts	Contractor	Portion D	Construction stage		V (Construction)
		G1. Grass-hydroseed or sheeting bare soil surface and stock pile areas.						V (Construction)
		G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic.						N/A
		G3. For HKLR, providing aesthetic design on the viaduct, tunnel portals, at-grade roads and reclamation (e.g. subtle colour tone and slim form for viaduct, aesthetic design of the bridge form and its structural elements including						N/A

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		the parapet, soffit, columns and so on and decorative urban design elements and lightings for the HKLR; featured form of tunnel portals, roadside planting along at-grade roads and landscape berm on & planting along edge of reclamation area) to beautify the HKLR alignment.						
		G4. For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF			Portion D			V (Construction)
		G5. Vegetation reinstatement and upgrading to disturbed areas.			Pending			Not Yet Started
		G6. Maximize new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed.			Pending			Not Yet Started
		G7. Provide planting area around peripheral of and within HKBCF and HKLR for tree screening buffer effect.			Pending			Not Yet Started
		G8. Plant salt tolerant native tree and shrubs etc along the planter strip at affected seawall.		Shatin to Central Link (SCL) and Central Kowloon Route (CKR) projects	N/A			N/A
		G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area		Contractor	Pending			Not Yet Started

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		accommodating screen buffer to enhance "natural-look" of the new coastline						
S10.9 of TMCLKLEIA	LV3	<p><u>Mitigate Landscape Impacts</u></p> <p>CM1. Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).</p> <p>CM2. Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</p> <p>CM7. Ensure no run-off into water body adjacent to the Project Area.</p> <p>CM9. Recycle/Reuse all felled trees and vegetation, e.g. mulching.</p>	Minimize landscape impact	Contractor	All construction site areas	Construction stage		N/A
S14.3.3.3 of HKBCFEIA	LV4	<p>Mitigate Visual Impacts</p> <p>V1. Minimize time for construction activities during construction period.</p>	Minimize visual & landscape impacts	Contractor	All construction site areas	Construction stage		V

EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		Mitigate Visual Impacts V2. Provide screen hoarding at the portion of the project site/ works areas storage areas near VSRs who have close low-level views to the Project during HKBCF construction.						N/A
S10.9 of TMCLKLEIA	LV5	Mitigate Visual Impacts CM5. Screening of construction works by hoardings around works area in visually unobtrusive colors, to screen works. CM6. Control night-time lighting and glare by hooding all lights. CM8. Avoidance of excessive height and bulk of buildings and structures.	Minimize visual impact	Contractor	All construction site areas	Construction stage		N/A
EM&A								
S15.2.2 of HKBCFEIA	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control Performance EM&A	Project Proponent	All construction site areas	Construction stage	- EIAO Guidance Note No. 4/2002 - TM_EIAO	V
S15.5 - S15.6 of HKBCFEIA	EM2	An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.	Perform environmental monitoring & auditing	Contractor	All construction site areas	Construction stage	- EIAO Guidance Note No. 4/2002 - TM_EIAO	V

Legend: V = implemented; x = not implemented; N/A = not applicable

Appendix H

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistic		
	Complaints	Notifications of summons	Successful prosecutions
The reporting period	1	0	0
From commencement date of construction to end of reporting month	16	0	0

Appendix I

Environmental Site Inspection Schedule

Contract No.: HY/2013/02
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I
(Western Portion)

Schedule for Weekly Environmental Site Inspection

November 2017

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2 Environmental Site Inspection	3	4
5	6	7	8	9 Environmental Site Inspection	10	11
12	13	14	15	16 Environmental Site Inspection	17	18
19	20	21	22	23 Environmental Site Inspection	24	25
26	27	28	29	30 Environmental Site Inspection		

Contract No.: HY/2013/02
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I
(Western Portion)

Schedule for Weekly Environmental Site Inspection

December 2017

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7 Environmental Site Inspection	8	9
10	11	12	13	14 Environmental Site Inspection	15	16
17	18	19	20	21 Environmental Site Inspection	22	23
24	25	26	27	28 Environmental Site Inspection	29	30
31						

Appendix J

Investigation Reports on Action Level or Limit Level Non-compliance



Report No. 023

Contract No. HY/2013/02
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities –Infrastructure Works Stage I (Western Portion)
Investigation Report on Action Level or Limit Level Non-compliance

Report No. 023
Monitoring Date 28-Nov-17

The Action and Limit Levels for 24-hour TSP determined from baseline monitoring data is reproduced below:

Monitoring Parameter	Station	Action Level (AL) ($\mu\text{g}/\text{m}^3$)	Limit Level (LL) ($\mu\text{g}/\text{m}^3$)
24-hour TSP	AMS3B – Site Boundary of Site Office Area at Works Area WA2	167	260

24-hour TSP (in $\mu\text{g}/\text{m}^3$)

Monitoring Station	Measured Level	Level Exceeded
AMS3B	168	Action

*Monitoring was undertaken by the E.T. of Contract No. HY/2013/01

Contract No. HY/2013/02
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities –Infrastructure Works Stage I (Western Portion)
Investigation Report on Action Level or Limit Level Non-compliance




Figure 1 Location of Air Quality Monitoring Stations



Contract No. HY/2013/02
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities –Infrastructure Works Stage I (Western Portion)
Investigation Report on Action Level or Limit Level Non-compliance

Investigation Results:

a) Causes of exceedance

Exceedance was not due to operation of the works under Contract No. HY/2013/02 because:

- According to Hong Kong Observatory, the Prevailing Wind Direction (degrees) for 28 November 2017 was 050 (northeast). Since the air quality monitoring station AMS3B was located in the south of the construction site, the northeast wind was unlikely to bring the dust and suspended particles from the worksite to the area near AMS3B and thus deteriorated the air quality around AMS3B. Besides, the wind speed from 28 November 2017 to 29 November 2017 was lower than 1m/s. The very low wind speed was unlikely to blow the air particulates from the site to AMS3B. The wind data provided by the ET of Contract No. HY/2013/01 was attached below. **Figure 1** showing the location of the Air Quality Monitoring Station where recorded exceedance.
- In addition, referring to the Air Quality Health Index (AQHI) provided by Environmental Protection Department, the AQHI was mainly 3-8 (low to very high) during 08:00 on 28 November 2017 to 08:00 on 29 November 2017 recorded at Tung Chung Station.
- The air quality mitigation measures as mentioned in EM&A Manual and EP was fully implemented in this Contract which including wet the worksite with water at least 8 times/day, cover the dusty materials with impervious sheeting. The exceedance was considered as non-Project related.

b) Action required under the action plan

Refer to Table 5.3 of the updated EM&A Manual for HKBCF.

c) Action taken under the action plan

1. After considered the above mentioned Investigation results, It appears that it was unlikely that the 24-hour TSP exceedance was attributed to the above mentioned work site of this Contract;
2. The exceedance was informed IEC/ENPO and ER by ET of Contract No. HY/2013/01;
3. 24-hour TSP was monitored and confirmed by Contract No. HY/2013/01;

d) ET's conclusions and recommendations for mitigation

- All relevant air quality mitigation measurement was checked to be fully implemented.
- The Contractor was reminded to spray the worksites with water at least 8 times/day.
- The Contractor was reminded to keep the watering record for inspection.
- The Contractor was reminded to cover the dusty materials with impervious sheeting.

e) Contractor's actions to implement the mitigation

- The worksite was wetted with water regularly at least 8 times/day and kept the records for inspection.
- All dusty materials were covered by impervious sheeting.
- All demolition activities were conducted during water spraying.

ET Leader Signature & Date _____ 14-Dec-17



Contract No. HY/2013/02
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities –Infrastructure Works Stage I (Western Portion)
Investigation Report on Action Level or Limit Level Non-compliance

Wind Data

Date	Time	Average Wind Speed (m/s)	Average Wind Direction
28/11/2017	08:00	0	---
28/11/2017	09:00	0	---
28/11/2017	10:00	0	---
28/11/2017	11:00	0	---
28/11/2017	12:00	0	E
28/11/2017	13:00	0	---
28/11/2017	14:00	0	---
28/11/2017	15:00	0	---
28/11/2017	16:00	0	WNW
28/11/2017	17:00	0	---
28/11/2017	18:00	0	---
28/11/2017	19:00	0	---
28/11/2017	20:00	0	E
28/11/2017	21:00	0	---
28/11/2017	22:00	0	---
28/11/2017	23:00	0	---
29/11/2017	00:00	0	---
29/11/2017	01:00	0	---
29/11/2017	02:00	0	---
29/11/2017	03:00	0	---
29/11/2017	04:00	0	---
29/11/2017	05:00	0	---
29/11/2017	06:00	0	SSE
29/11/2017	07:00	0	SSE
29/11/2017	08:00	0.4	ENE

* Wind data was provided by the ET of Contract No. HY/2013/01

Appendix K

Complaint Investigation Report

Report No. 016


ETS-Testconsult Ltd – Environmental Team (ET)			
Complaint Investigation Report			
Contract No. HY/2013/02 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion)			
Details of the Complaint			Log No. : 016
Date	23 November 2017	Time	---
Location:			
Construction Sites of HKBCF			
Circumstances:			
One complaint was received by Environmental Protection Department on 23 November 2017 and referred to the ENPO. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 17:58 on 23 November 2017. The complaint detail was "港珠澳大橋人工島地盤，由於不是每處都灑水，引致大量塵埃，近收費亭最嚴重"			
Follow action(s)			
Follow up by	Environmental Team of Contract No. HY/2013/02	Date	24 November 2017
Details of Follow up action(s)			
After received the details of the complaint from the ENPO, the ET of Contract No. HY/2013/02 have performed a related follow-up inspection on 24 November 2017 to investigate this event. The inspection was concentrated to check if regular watering launched inside the construction site by the Contractor of Contract No. HY/2013/02. After checked with the Contractor of Contract No. HY/2013/02 during 15:00 to 16:00 on 24 November 2017, the worksite was wetted with water (see attached photo and location plan of watering photo) near 收費亭 and spraying with water by watering cars were observed on the worksite during the follow-up inspection. Besides, 收費亭 was not managed by Contract No. HY/2013/02. Hence, the complaint was found non-related to Contract No. HY/2013/02.			
Although this complaint was non-related to Contract No. HY/2013/02, the Contractor of Contract No. HY/2013/02 was reminded to provide appropriate mitigation measures, such as spray the worksites with water at least 8 times/day, keep the watering record for inspection, cover the dusty materials with impervious sheeting and spray water during demolition activities.			
Details of Action(s) Taken by the Contactor of Contract No. HY/2013/02			
<ol style="list-style-type: none"> 1. Wet the worksites with water regularly; 2. Keep the watering record for inspection; 3. Cover the dusty materials with impervious sheeting; 4. Spray water during demolition activities; 			
Conclusion			
Refer to the above mentioned inspection, since watering was carried out during the site inspection on 24 November 2017 and 收費亭 was belonged to other contract, the complaint was found non-related to Contract No. HY/2013/02.			
Although this complaint was non-related to Contract No. HY/2013/02, the Contractor of Contract No. HY/2013/02 was reminded to provide appropriate mitigation measures to minimize dust generation.			



東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED



東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED

Issued by:	C. L. Lau	Date:	28 November 2017
Designation:	Environmental Team Leader	Signature:	

Contract No. HY/201302 – Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion) Complaint Investigation Report Log No. 016

Photos



Photo 171124_001 – Environment near 收費亭



Photo 171124_002 – Environment near 收費亭

Contract No. HY/2013/02 – Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion) Complaint Investigation Report Log No. 016



Photo 171124_003 – Watering on the worksite



Photo 171124_004 – Watering on the worksite

Contract No. HY/201302 – Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion) Complaint Investigation Report Log No. 016



Photo 171124_005 – Watering on the worksite




Photo 171124_006 – Watering on the worksite



主要行車道路及通道灑水圖

The watering route of main haul road and access



Updated date(更新日期):
06/11/2017

環境許可證(EP-353/2009/K)3.23 條款要求每日至少進行八次灑水
Sub-clause 3.23 of EP-353/2009/K: Watering at least 8 times per day

Watering schedule

Time	Water Lorry 3 (Vehicle Plate: NA4220)*	Water Lorry 1&2 (Vehicle Plate: UF5440 & LR7500)*
08:00-09:00	3 Water Refilling & 2.5 rounds of watering	2 Water Refilling & 2 rounds of watering
09:00-10:00		
10:00-11:00	3 Water Refilling & 2.5 rounds of watering	2 Water Refilling & 2 rounds of watering
11:00-12:00		
13:00-14:00	3 Water Refilling & 2.5 rounds of watering	2 Water Refilling & 2 rounds of watering
14:00-15:00		
15:00-16:00	3 Water Refilling & 2.5 rounds of watering	2 Water Refilling & 2 rounds of watering
16:00-17:00		
17:00-18:00	1 Water Refilling & 1 round of watering	1 Water Refilling & 1 round of watering

*Remarks: For UF5440 & LR7500 (Water Refilling time:30mins/注水時間:30 分鐘) (Watering duration: 30min per round/灑水時間:30 分鐘)
 For NA4220 (Water Refilling time:15mins/注水時間:15 分鐘) (Watering duration: 30 min per round/灑水時間:30 分鐘)