

Ref.: HYDHZMBEEM00 0 7806L.19

24 December 2019

By Fax (3468 2076) and By Post

AECOM Asia Co. Ltd. The PRE's Office 550 Cheung Tung Road, Lantau Hong Kong

Attention: Mr. Joseph Yau

Dear Sir,

Agreement No. CE 48/2011 (EP)

**Environmental Project Office for the** 

HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link - Investigation

Contract No. HY/2013/01 HZMB HKBCF - Passenger Clearance Building Quarterly EM&A Report No. 17 for September 2018 to November 2018

Reference is made to the Environmental Team's submission of Quarterly EM&A Report No. 17 for September 2018 to November 2018 (Revision 2) certified by the ET Leader (ET's ref.: "5126871/19.10/OC160/KC/RL" dated 23 December 2019) and provided to us via e-mail on 23 December 2019.

We are pleased to inform you that we have no adverse comments on the captioned Ouarterly EM&A Report for September 2018 to November 2018.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully, For and on behalf of

Ramboll Hong Kong Limited

C.C.

Independent Environmental Checker

HVD Mr. Cheng Pan (By Fax: 3188 6614) Ms. Iris Ng (By Fax: 3188 6614) HvD **Atkins** Mr. Keith Chau (By Fax: 2890 6343)

(By Fax: 3621 0180) LCWJV Mr. Owen Leuna

Internal: DY, YH, HW, ENPO Site



# Contract No. HY/2013/01

Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building

# Quarterly EM&A Report No. 17 (Covering the Period from 1 September 2018 to 30 November 2018)

17 December 2019

**Revision 2** 

### **Main Contractor**



# **Environmental Team**





### **Contents**

# **Executive Summary**

| 1   | Introduction   | 7  |
|-----|--|----|
| 1.1 | Basic Project Information  | 7  |
| 1.2 | Project Organisation   | 7  |
| 1.3 | Construction Programme   | 8  |
| 1.4 | Construction Works Undertaken During the Reporting Period                            |    |
| 2   | EM&A Requirement   | 9  |
| 2.1 | Summary of EM&A Requirements   | 9  |
| 2.2 | Monitoring Requirements  |    |
| 2.3 | Action and Limit Levels  | 13 |
| 2.4 | Event Action Plans   | 15 |
| 2.5 | Mitigation Measures  | 15 |
| 3   | Environmental Monitoring and Audit   | 16 |
| 3.1 | Air Quality Monitoring Results   | 16 |
| 3.2 | Noise Monitoring Results   | 17 |
| 3.3 | Water Quality Monitoring Results   | 18 |
| 3.4 | Dolphins Monitoring Results  | 21 |
| 3.5 | Implementation of Environmental Measures   | 22 |
| 3.6 | Advice on the Solid and Liquid Waste Management Status                               | 23 |
| 3.7 | Environmental Licenses and Permits   | 23 |
| 4   | Summary of Exceedance, Complaint, Notification of Summons and Successful Prosecution | 24 |
| 4.1 | Summary of Exceedance of the Environmental Quality Performance Limit                 | 24 |
| 4.2 | Summary of Complaints, Notification of Summons and Successful Prosecution            | 25 |
| 5   | Comments, Recommendations and Conclusion   | 25 |
| 5.1 | Comments   | 25 |
| 5.2 | Recommendations  | 25 |
| 5.3 | Conclusions  | 26 |



**Figures** 

Figure 2.1 Location of Air Quality and Noise Monitoring Stations
Figure 2.2 Location of Water Quality Monitoring Stations
Figure 2.3 Impact Dolphins Monitoring Line Transect Layout Map

**Appendices** 

Appendix A Landscape Checklist Appendix B Location of Works Areas

Appendix C Project Organization for Environmental Works

Appendix D Construction Programme Appendix E Event and Action Plan

Appendix F Implementation Schedule for Environmental Mitigation Measures (EMIS)

Appendix G Graphical Plot (Air Quality, Noise and Water Quality)

Appendix H Site Audit Findings and Corrective Actions

Appendix I Waste Flow Table

Appendix J Environmental Licenses and Permits

Appendix K Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

Appendix L Investigation Report

### **Executive Summary**

路政署

This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) - Passenger Clearance Building (hereafter referred to as "the Contract") (includes the construction works of Contract No. HY/2013/06 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities -Automatic Vehicle Clearance Support System within Contract No. HY/2013/01 works area) for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to Leighton - Chun Wo Joint Venture (construction works of Contract No. HY/2013/06 was awarded to ATAL Technologies Limited within Contract No. HY/2013/01 works area) (hereafter referred to as "the Contractor") and Atkins China Limited was appointed as the Environmental Team (ET) by the Contractor

The Contract is part of Hong Kong - Zhuhai - Macao Bridge HKBCF which is a "Designated Project", under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract started on 26 September 2014 and the construction works of the Contract commenced on 6 October 2014. The construction works of the Contract No. HY/2013/06 within Contract No. HY/2013/01 works area commenced on 20 February 2018.

Atkins China Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version1.0) and will be providing environmental team services to the Contract.

This is the seventeenth Quarterly EM&A Report for the Contract which summaries findings of the EM&A works during the reporting period from 1 September 2018 to 30 November 2018. (includes the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/01 works area)

Landscape Checklist is shown in Appendix A.

### **Environmental Monitoring and Audit Progress**

The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). The air quality, noise, water quality and dolphin monitoring works under Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF - Reclamation Works were suspended from 1 September 2017. The ET of Contract No. HY/2013/01 is required and continues the same implementation of environmental monitoring commencing on 1 September 2017. It should be noted that the air quality monitoring station (AMS6) is covered by Contract No. HY/2011/03 Hong Kong-Zhuhai Macao Bridge Hong Kong Link Road - Section between Scenic Hill and HKBCF. Noise monitoring station (NMS3C) and air quality monitoring station (AMS3C) are covered by Contract No. HY/2013/04-Hong Kong-Zhuhai-Macao Bridge HKBCF - Infrastructure Works Stage II (Southern Portion) (since 20 August 2018). Noise monitoring station (NMS2), air quality monitoring station (AMS7B), water quality monitoring and Chinese white dolphin monitoring responsibility under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

A summary of the monitoring activities during the reporting period are listed below:

| Monitoring Itomo       | Date  |                             |                              |  |
|------------------------|---|-----------------------------|------------------------------|--|
| Monitoring Items       | September 2018  | October 2018 <sup>(*)</sup> | November 2018 <sup>(*)</sup> |  |
| 1-hour TSP Monitoring  | 3, 5, 6, 7, 11, 12, 13, 17, 18, 19, 21, 24, 27 and 28   | N/A                         | N/A                          |  |
| 24-hour TSP Monitoring | 3 <sup>(i)</sup> , 5, 6, 11, 12, 17, 21, 24 <sup>(ii)</sup> , 26 <sup>(iii)</sup> , 27 and 28 | N/A                         | N/A                          |  |
| Noise Monitoring       | 4, 5, 10, 11, 17, 20, 26<br>and 27  | N/A                         | N/A                          |  |



| Water Quality Monitoring            | 3, 5, 7, 10, 12 <sup>(iv)</sup> , 14, 17 <sup>(v)</sup> , 19, 21, 24, 26 and 28 | N/A                      | N/A                 |
|-------------------------------------|---|--------------------------|---------------------|
| Chinese White Dolphin<br>Monitoring | 10, 14 <sup>(vi)</sup> , 19 <sup>(vi)</sup> and 24 <sup>(vi)</sup>              | N/A                      | N/A                 |
| Environmental Site<br>Inspection    | 5, 12, 19 and 26  | 5, 10, 18, 24 and 31(**) | N/A <sup>(**)</sup> |

Remark (\*): Noise monitoring at station (NMS2), air quality monitoring at station (AMS7B), water quality monitoring and Chinese White Dolphin monitoring responsibility under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

- (iii) An additional 24-hour TSP air quality monitoring at AMS7B was conducted on 26 September 2018.
- (iv) Due to the typhoon signal was hoisted, the water quality monitoring (mid-ebb tide) on 12 September 2018 was cancelled.
- (v) Due to the typhoon signal was hoisted, the water quality monitoring on 17 September 2018 was cancelled.
  (vi) Due to the typhoon issue, the dolphins monitoring on 18, 20 and 26 September 2018 were rescheduled to 14, 19 and 24 Sept 2018.

### **Breaches of Action and Limit Levels:**

A summary of environmental exceedances for the reporting period are listed below:

|                                       |                                   | Action Level (AL) <sup>(*)</sup> |          |          | Limit Level (LL) <sup>(*)</sup> |          |          |
|---------------------------------------|-----------------------------------|----------------------------------|----------|----------|---------------------------------|----------|----------|
| Environmental<br>Monitoring           | Parameters                        | Sep 2018                         | Oct 2018 | Nov 2018 | Sep 2018                        | Oct 2018 | Nov 2018 |
| Air Quality                           | 1-hr TSP                          | -                                | -        | -        | -                               | -        | -        |
| Air Quality                           | 24-hr TSP                         | -                                | -        | -        | -                               | -        | -        |
| Noise                                 | L <sub>eq (30 min)</sub>          | ı                                | ı        | -        | ı                               | 1        | -        |
|                                       | Suspended solids level (SS)       | 2                                | 1        | 5        | ı                               | ı        | ı        |
| Water Quality                         | Turbidity level                   | -                                | 1        | -        | -                               | -        | -        |
|                                       | Dissolved<br>oxygen level<br>(DO) | 153                              | -        | -        | 29                              | -        | -        |
| Dolphin Monitoring Quarterly Analysis |                                   | -                                |          | 1        |                                 |          |          |
| Total                                 |                                   | 162                              |          | 30       |                                 |          |          |

Remark(\*): Based on the investigation results, all exceedances in September 2018 are found that not related to Contract No. HY/2013/01. The exceedances in October and November 2018 can be referred to the corresponding monthly EM&A Report prepared under Contract No. HY/2013/04.

### Implementation of Environmental Measures

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. Potential environmental impacts due to the construction activities were monitored and reviewed.

#### **Complaint Log**



<sup>(\*\*):</sup> The works area in Hong Kong-Zhuhui-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site area was changed to closed area, no site inspection was conducted for the Contract No. HY/2013/01 in November 2018.

<sup>(</sup>i) 24-hour TSP air quality monitoring at AMS7B on 31 August 2018 was rescheduled to 3 September 2018 due to unstable power supply. (ii)24-hour TSP air quality monitoring at AMS7B on 18 September 2018 was rescheduled to 24 September 2018 due to unstable power supply.

There was no complaint received in relation to the environmental impact during reporting period. **Notifications of Summons and Successful Prosecutions** 

There was no notification of summon or prosecution received during this reporting period.

### **Reporting Change**

The entire environmental monitoring responsibility under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

The works area in Hong Kong-Zhuhai-Macao Bridge was handed over to the owner since 24 October 2018.



### 1 Introduction

### 1.1 Basic Project Information

- 1.1.1 This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities Passenger Clearance Building (hereafter referred to as "the Contract") (includes the construction works of Contract No. HY/2013/06 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities Automatic Vehicle Clearance Support System within Contract No. HY/2013/01 works area) for the Highways Department of Hong Kong Special Administrative Region. The Contract was awarded to Leighton Chun Wo Joint Venture (construction works of Contract No. HY/2013/06 was awarded to ATAL Technologies Limited within Contract No. HY/2013/01 works area) (hereafter referred to as "the Contractor") and Atkins China Limited was appointed as the Environmental Team (ET) by the Contractor.
- 1.1.2 The Contract is part of Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) which is a "Designated Project", under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499). An Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation work of the Contract started on 26 September 2014 and the construction works of the Contract commenced on 6 October 2014. The construction works of the Contract No. HY/2013/06 within Contract No. HY/2013/01 works area commenced on 20 February 2018. The works areas of the Contract are shown in **Appendix B**.
- 1.1.3 This is the seventeenth Quarterly EM&A Report for the Contract which summarizes the audit findings of the EM&A programme during the reporting period from 1 September 2018 to 30 November 2018.

### 1.2 Project Organisation

1.2.1 The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix C**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

| Party   | Position                                | Name          | Telephone | Fax       |
|---|---|---------------|-----------|-----------|
| For Contract No. HY/2013/01                                       |   |               |           |           |
| Engineer or Engineer's<br>Representative<br>(AECOM Asia Co. Ltd.) | Chief Resident<br>Engineer              | Malcolm Sage  | 3958 7330 | 3468 2076 |
| Environmental Project Office / Independent Environmental Checker  | Environmental Project<br>Office Leader  | Y. H. Hui     | 3465 2888 | 3465 2899 |
| (Ramboll Hong Kong Limited)                                       | Independent<br>Environmental<br>Checker | Raymond Dai   | 3465 2888 | 3465 2899 |
| Contractor  | Project Manager                         | Owen Leung    | 9232 5750 | 3621 0180 |
| (Leighton – Chun Wo Joint<br>Venture)                             | Environmental Officer                   | Stephen Tsang | 9686 0787 | 3621 0180 |



| Environmental Team<br>(Atkins China Limited)  | Environmental Team<br>Leader            | Keith Chau    | 2972 1721 | 2890 6343 |
|---|---|---------------|-----------|-----------|
| 24 hours complaint hotline  |   |               | 3958 7300 |           |
| For Contract No. HY/2013/06 with  | hin Contract No. HY/2013/               | 01 works area |           |           |
| Engineer or Engineer's<br>Representative<br>(AECOM Asia Co. Ltd.)                         | Chief Registered<br>Architect           | Malcolm Sage  | 3958 7330 | 3468 2076 |
| Environmental Project Office /<br>Independent Environmental<br>Checker (Ramboll Hong Kong | Environmental Project<br>Office Leader  | Y. H. Hui     | 3465 2888 | 3465 2899 |
| Limited)  | Independent<br>Environmental<br>Checker | Raymond Dai   | 3465 2888 | 3465 2899 |
| Contractor<br>(ATAL Technologies Limited)   | Site Agent                              | Mr. Eric Yim  | 2565 3355 | 3162 5217 |
| (ATAL Technologies Limited)   | Environmental Officer                   | Mr. W. Li     | 2565 3137 | 3162 5217 |
| Environmental Team<br>(Atkins China Limited)  | Environmental Team<br>Leader            | Keith Chau    | 2972 1721 | 2890 6343 |
| 24 hours complaint hotline  |   |               | 6509 0375 |           |

### 1.3 Construction Programme

1.3.1 A copy of the Contractor's construction programme is provided in **Appendix D**.

### 1.4 Construction Works Undertaken During the Reporting Period

1.4.1 A summary of the construction activities undertaken during this reporting period is shown below:

### For Contract No. HY/2013/01

Land-Based Work and Marine Based work (September and October 2018)

- According to information from the Contractor, the construction works of Contract No. HY/2013/01 have been completed. The related completion certificate (Ref.: BWLM: TTHK: mlmp:60313494/C1/M15/905/M1422-2018009635T) dated 9 August 2018 was issued by Engineer's Representative.
- Landscape works.
- Maintenance works.

For Contract No. HY/2013/06 within Contractor No. HY/2013/01 works area (September and October 2018)

- According to information from Contractor, no construction works will be conducted by Contract No. HY/2013/06 except System Testing and Commissioning at ELV & Sever Room, and Zone E PCB
- 1.4.2 As all the sections under Contract No. HY/2013/01 and HY/2013/06 were handed over to the relevant authorities on 24 October 2018 and the site had been changed to closed area, no construction works undertaken in November 2018.





# 2 EM&A Requirement

### 2.1 Summary of EM&A Requirements

- 2.1.1 The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1). The air quality, noise, water quality and dolphin monitoring works under Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF Reclamation Works were suspended from 1 September 2017. The ET of Contract No. HY/2013/01 is required and continues the same implementation of environmental monitoring commencing on 1 September 2017. It should be noted that the air quality monitoring station (AMS 6) is covered by Contract No. HY/2011/03 Hong Kong-Zhuhai Macao Bridge Hong Kong Link Road Section between Scenic Hill and HKBCF.
- 2.1.2 The permission to carry out impact air quality monitoring work at AMS7 (Hong Kong SkyCity Marriott Hotel) was not granted after 31 January 2015. The impact air quality monitoring location (AMS7) was relocated to a nearby air sensitive receiver, Chu Kong Air-Sea Union Transportation Co. Ltd. (AMS7A), from 5 February 2015 to 30 December 2015. The alternative location at Chu Kong Air-Sea Union Transportation Co. Ltd. was approved by EPD on 5 February 2015. However, AMS7A was relocated back to its original location (AMS7-Hong Kong SkyCity Marriott Hotel) on 30 December 2015. The relocation of air quality monitoring location, AMS7A, back to AMS7 was approved by EPD on 21 December 2015. The baseline and action/limit level for air quality as derived from the baseline monitoring data recorded at Hong Kong SkyCity Marriott Hotel (AMS7) was adopted for the air quality monitoring location. As the permission to carry out air quality monitoring at Hong Kong SkyCity Marriott Hotel was not granted after the end of January 2018, as such, a proposal for the monitoring location relocated to 3RS Site Office(AMS7B) was justified by the ET Leader for Contract No. HY/2013/01 on 22 January 2018; verified by the IEC on 24 January 2018; and submitted to EPD on 30 January 2018, and the AQM has been carrying out at AMS7B with EPD's consent since 6 February 2018.
- 2.1.3 The air quality and meteorological monitoring station at AMS3B and noise monitoring station at NMS3B have been relocated and renamed as AMS3C and NMS3C respectively. The monitoring stations AMS3C and NMS3C are covered by Contract No. HY/2013/04 Hong Kong-Zhuhai-Macao Bridge HKBCF Infrastructure Works Stage II (Southern Portion) since 20 August 2018. The air quality monitoring station AMS2 and AMS7B and noise monitoring station NMS2 are covered by Contract No. HY/2013/04 since 1 October 2018. The ET of the Contract or another ET of the HZMB project is required to conduct air quality stations (AMS2, AMS3C and AMS7B) and noise monitoring stations (NMS2 and NMS3C) are no longer covered under Contract No. HY/2013/04.
- 2.1.4 A summary of air and noise monitoring locations are presented in **Table 2.1**. The location of air quality and noise monitoring stations are shown as in **Figure 2.1**.

Table 2.1 Summary of Impact EM&A Requirements

| Environmental<br>Monitoring | ID                     | Location Description                     |
|-----------------------------|------------------------|--|
|                             | AMS2 <sup>(2)(3)</sup> | Tung Chung Development Pier              |
| Air Quality                 | AMS3C(1)(3)            | Ying Tung Estate Market Rooftop          |
| Air Quality                 | AMS6 <sup>(3)</sup>    | Dragonair/CNAC (Group) Building          |
|                             | AMS7B(2)(3)(4)         | 3RS Site Office                          |
| Noise                       | NMS2 <sup>(5)(8)</sup> | Seaview Crescent                         |
| Noise                       | NMS3C(5)(6)(7)         | Ying Tung Estate Refuse Collection Point |

Remarks:



- (1) Air quality monitoring at AMS3C has been undertaking by the ET for Contract No. HY/2013/04 since 20 August 2018.
- (2) Air quality monitoring at AMS2 and AMS7B have been undertaking by the ET for Contract No. HY/2013/04 since 1 October 2018
- (3) The ET of this Contract should conduct impact air quality monitoring at the Air Monitoring Station listed in the table as part of EM&A programme according to the latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (4) The original monitoring location was at Hong Kong SkyCity Marriott Hotel (AMS7). As the permission to carry out air quality monitoring at Hong Kong SkyCity Marriott Hotel was not granted after 31 January 2015, the monitoring location was relocated to Chu Kong Air-Sea Union Transportation Co. Ltd. (AMS7A) from 5 February 2015 to 30 December 2015. The alternative monitoring location at Chu Kong Air-Sea Union Transportation Co. Ltd. was approved by EPD on 5 February 2015. However, AMS7A was relocated back to its original location (AMS7-Hong Kong SkyCity Marriott Hotel) on 30 December 2015. The relocation of air quality monitoring location, AMS7A, back to AMS7 was approved by EPD on 21 December 2015. As the permission to carry out air quality monitoring at Hong Kong SkyCity Marriott Hotel was not granted after the end of January 2018, as such, a proposal for the monitoring location relocated to 3RS Site Office(AMS7B) was justified by the ET Leader for Contract No. HY/2013/01 on 22 January 2018; verified by the IEC on 24 January 2018; and submitted to EPD on 30 January 2018, and the AQM has been carrying out at AMS7B with EPD's consent since 6 February 2018.
- (5) The ET of this Contract should conduct impact noise monitoring at the Noise Monitoring Station listed in the table as part of EM&A programme according to the latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (6) Limit Level for schools will be applied for NMS3C. Day time noise Limit Level of 70 dB(A) applies to education institutions, while 65 dB(A) applies during the school examination period.
- (7) Noise Monitoring at NMS3C has been undertaking by the ET for Contract No. HY/2013/04 since 20 August 2018.
- (8) Noise Monitoring at NMS2 has been undertaking by the ET for Contract No. HY/2013/04 since 1 October 2018.
- 2.1.5 The water quality monitoring works for the Contract before 1 September 2017 are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF Reclamation Works. The water quality works under Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF Reclamation Works were suspended from 1 September 2017. Water quality monitoring works are covered by the ET of Contract No. HY/2013/01 from 1 September 2017 to 30 September 2018. The ET of Contract No. HY/2013/04 are required and continues the same implementation of water quality monitoring works commencing since 1 October 2018. A total of twenty-one stations (nine Impact Stations (IS), seven Sensitive Receiver Stations (SR) and five Control/Far Field Stations (CS)) are covered by the current EM&A programme.
- 2.1.6 The water quality monitoring stations at CS(Mf)3 (Coordinate: 809989E, 821117N), IS10 (Coordinate: 812577E, 820670N) and SR5 (811489E, 820455N) have been occupied by the marine work of a designated project Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project). The alternative water quality monitoring station at CS(Mf)3(N) (Coordinate: 808814E, 822355N), IS10(N) (Coordinate: 812942E, 820881N) and SR5(N) (812569E, 8201475N) were justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017 and it was approved by EPD on 12 May 2017.
- 2.1.7 There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) in September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.
- 2.1.8 The impact water quality monitoring requirements are detailed in the monthly EM&A Reports prepared by Contract No. HY/2013/04 since 1 October 2018. If exceedance(s) at these survey transect(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the monthly EM&A Report.
- 2.1.9 **Table 2.2** and **Figure 2.2** show the locations of water quality monitoring stations.

Table 2.2 Impact Water Quality Monitoring Stations

| Station | Description                                       | East   | North  |
|---------|---|--------|--------|
| IS5     | Impact Station (Close to HKBCF construction site) | 811579 | 817106 |
| IS(Mf)6 | Impact Station (Close to HKBCF construction site) | 812101 | 817873 |



| Impact Station (Close to HKBCF construction site)   | 812244  | 818777   |
|---|---|--|
| Impact Station (Close to HKBCF construction site)   | 814251  | 818412   |
| Impact Station (Close to HKBCF construction site)   | 813273  | 818850   |
| Impact Station (Close to HKBCF construction site)   | 812577  | 820670   |
| Impact Station (Close to HKBCF construction site)   | 812942  | 820881   |
| Impact Station (Close to HKBCF construction site)   | 813562  | 820716   |
| Impact Station (Close to HKBCF construction site)   | 814328  | 819497   |
| Impact Station (Close to HKBCF construction site)   | 814539  | 820391   |
| Sensitive receivers (San Tau SSSI)                  | 810689  | 816591   |
| Sensitive receivers (Tai Ho)                        | 814705  | 817859   |
| Sensitive receivers (Artificial Reef in NE Airport) | 811489  | 820455   |
| Sensitive receiver (Artificial Reef in NE Airport)  | 812569  | 821475   |
| Sensitive receivers (Sha Chau and Lung Kwu Chau     | 805837  | 821818   |
| Marine Park)  |   |  |
| Sensitive receivers (Tai Mo Do)                     | 814293  | 821431   |
| Sensitive receivers (Ma Wan FCZ) 1                  | 823644  | 823484   |
| Sensitive receivers (Ma Wan FCZ) 2                  | 823689  | 823159   |
| Control Station                                     | 809989  | 821117   |
| Control Station                                     | 808814  | 822355   |
| Control Station                                     | 817990  | 821129   |
| Control Station                                     | 810025  | 824004   |
| Control Station                                     | 817028  | 823992   |
| Control Station                                     | 818103  | 823064   |
|   | Impact Station (Close to HKBCF construction site) Sensitive receivers (San Tau SSSI) Sensitive receivers (Tai Ho) Sensitive receivers (Artificial Reef in NE Airport) Sensitive receiver (Artificial Reef in NE Airport) Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park) Sensitive receivers (Tai Mo Do) Sensitive receivers (Ma Wan FCZ) 1 Sensitive receivers (Ma Wan FCZ) 2 Control Station Control Station Control Station Control Station Control Station | Impact Station (Close to HKBCF construction site)  Sensitive receivers (San Tau SSSI)  Sensitive receivers (Artificial Reef in NE Airport)  Sensitive receivers (Artificial Reef in NE Airport)  Sensitive receiver (Artificial Reef in NE Airport)  Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park)  Sensitive receivers (Tai Mo Do)  Sensitive receivers (Ma Wan FCZ) 1  Sensitive receivers (Ma Wan FCZ) 2  Control Station  Rogada  Control Station  Rogada  Sanotzition  Rogada  Roga |

### Remarks:

2.1.10 The dolphin monitoring works for the Contract before 1 September 2017 are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works. The dolphin monitoring works under Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works were suspended from 1 September 2017. The ET of Contract No. HY/2013/01 (September 2018) and the ET of Contract No. HY/2013/04 (since 1 October 2018) are required to conduct dolphin monitoring at the twenty-four transects. The monitoring requirements are detailed in the corresponding monthly EM&A Reports prepared by Contract No. HY/2013/01 and Contract No. HY/2013/04.

<sup>\*</sup> Alternative water quality monitoring stations at CS(Mf)3(N), SR5(N) and IS10(N) were justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017 and it was approved by EPD on 12 May 2017.

<sup>^</sup> Alternative water quality monitoring stations at SR3, SR10A and SR10B(N) were justified by the ET Leader on 8 November 2017 and verified by IEC on 13 November 2017; and submitted to EPD on 29 November 2017 and it was approved by EPD on 22 December 2017.

<sup>@</sup> There are construction activities of work bridge near SR4(N). the water quality monitoring team were unable to access station SR4(N) in September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.

- 2.1.11 The dolphin monitoring should adopt line-transect vessel survey method. The survey follows pre-set and fixed transect lines in the two areas defined by AFCD as: Northeast Lantau survey area; and Northwest Lantau survey area. The change of transect lines 2, 3, 4, 5, 6 and 7 and new vessel-based transect line 24 for dolphin monitoring have been proposed due to the marine work of a designated project Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project). It was justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017 and it was approved by EPD on 12 May 2017.
- 2.1.12 The co-ordinates for the transect lines showing the transect lines and are shown in **Table 2.3** and **Figure 2.3** shows the layout map.

Table 2.3 Impact Dolphin Monitoring Line Transect Co-ordinates

| Transect ID |        | l System         |
|-------------|--------|------------------|
| Transect ID | East   | North            |
| 1*          | 804671 | 815456           |
| 1           | 804671 | 831404           |
| 2           | 805476 | 820800           |
| 2           | 805476 | 826654           |
| 2           | 806464 | 821150           |
| 3           | 806464 | 822911           |
| 4           | 807518 | 821500           |
| 4           | 807518 | 829230           |
| _           | 808504 | 821850           |
| 5           | 808504 | 828602           |
|             | 809490 | 822150           |
| 6           | 809490 | 825352           |
| _           | 810499 | 822000           |
| 7           | 810499 | 824613           |
| 0.0         | 811508 | 821123           |
| 8*          | 811508 | 824254           |
|             | 812516 | 821303           |
| 9*          | 812516 | 824254           |
|             | 813525 | 820827           |
| 10*         | 813525 | 824657           |
|             | 814556 | 818853           |
| 11#         | 814556 | 820992           |
|             | 815542 | 818807           |
| 12          | 815542 | 824882           |
|             | 816506 | 819480           |
| 13          | 816506 | 824859           |
|             | 817537 | 820220           |
| 14          | 817537 | 824613           |
|             | 818568 | 820735           |
| 15          | 818568 | 824433           |
|             | 819532 | 821420           |
| 16          | 819532 | 824209           |
|             | 820451 | 822125           |
| 17          | 820451 | 823671           |
|             | 821504 | 822371           |
| 18          | 821504 | 823761           |
|             | 822513 | 823268           |
| 19          | 822513 | 824321           |
|             | 823477 | 823402           |
| 20          | 823477 | 824613           |
|             | 805476 | 827081           |
| 21          | 805476 | 830562           |
|             | 806464 | 824033           |
| 22          | 806464 | 824033<br>829598 |
|             |        | 829598           |
| 23          | 814559 |                  |
| 24          | 814559 | 824768           |
| 24          | 805476 | 815900           |

805476 819100

Remarks:

- (a) \* Due to the presence of deployed silt curtain systems at the site boundaries of the Contract, some of the transect lines shown in Figure 5.1 could not be fully surveyed during the regular survey. Transect 10 is reduced from 6.4km to approximately 3.6km in length due to the HKBCF construction site. Therefore the total transect length for both NEL and NWL combined is reduced to approximately 108km
- (b) # Coordinates for transect lines 1, 8, 9 and 11 have been updated in respect to the Proposal for Alteration of Transect Line for Dolphin Monitoring approved by EPD on 19 August 2015.
- (c) The change of transect lines 2, 3, 4, 5, 6 and 7 and new vessel-based transect line 24 for dolphin monitoring have been proposed due to the marine work of a designated project-Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project). It was justified and verified by the ET Leader for Contract No. HY/2010/02 and the IEC respectively on 24 March 2017 and it was approved by EPD on 12 May 2017.
- (d) Due to marine work of the Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project), original transect lines of dolphin monitoring 2, 3, 4, 5, 6 and 7 are enclosed by works boundary of 3RS Project. Alternative dolphin monitoring transect lines 2, 3,4, 5, 6, 7 and 24 are adopted starting from 17 May 2017 to replace the original transect lines.

### 2.2 Monitoring Requirements

2.2.1 The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the corresponding monthly EM&A report for Contract No. HY/2013/01 (September 2018 of reporting period) and Contract No. HY/2013/04 (October and November 2018 of reporting period).

### 2.3 Action and Limit Levels

2.3.1 The Action and Limit Level for 1-hr TSP and 24-hr TSP are provided in **Table 2.4** and **Table 2.5**, respectively.

Table 2.4 Action and Limit Levels for 1-hour TSP

| Monitoring Station   | Action Level, µg/m³ | Limit Level, µg/m³ |
|--|---------------------|--------------------|
| AMS2 – Tung Chung Development Pier   | 374                 |                    |
| AMS3C - Ying Tung Estate Market Rooftop<br>AMS3C - Ying Tung Estate Market Rooftop | 368                 |                    |
| AMS6 – Dragonair/CNAC (Group) Building (HKIA)                                      | 360                 | 500                |
| AMS7B – 3RS Site Office  | 370                 |                    |

Table 2.5 Action and Limit Levels for 24-hour TSP

| Monitoring Station                            | Action Level, µg/m³ | Limit Level, µg/m³ |
|---|---------------------|--------------------|
| AMS2 – Tung Chung Development Pier            | 176                 |                    |
| AMS3C - Ying Tung Estate Market Rooftop       | 167                 |                    |
| AMS6 – Dragonair/CNAC (Group) Building (HKIA) | 173                 | 260                |
| AMS7B – 3RS Site Office                       | 183                 |                    |





#### 2.3.2 The Action and Limit Levels for construction noise are defined in **Table 2.6**.

Table 2.6 Action and Limit Level for Construction Noise

| Monitoring Station | Time Period        | Action Level           | Limit Level    |
|--------------------|--------------------|------------------------|----------------|
| NMS2               | 0700-1900 hours on | When one documented    | 75 dB(A)       |
| NMS3C()            | normal weekdays    | complaint is received. | 70/65 dB(A)(*) |

#### Notes:

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

- (i) Noise monitoring at NMS3C has been undertaking by the ET for Contract No. HY/2013/04 since 20 August 2018.
- (\*) Reduce to 70 dB(A) for schools and 65 dB(A) during school examination period. The Limit Level for schools will be applied for NMS3C. Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65 dB(A) applies during the school examination period.
- 2.3.3 The Action and Limit Levels for water quality are provided in **Table 2.7**.

**Table 2.7 Action and Limit Levels for Water Quality** 

| Parameters                       | Action                                  | Limit                                |
|----------------------------------|---|--------------------------------------|
| DO in mg L <sup>-1</sup>         | Surface and Middle                      | Surface and Middle                   |
| (Surface, Middle & Bottom)       | 5.0                                     | 4 .2 (except 5 mg/L for FCZ)         |
|                                  | Bottom                                  | Bottom                               |
|                                  | 4.7                                     | 3.6                                  |
| SS in mg L-1 (depth-averaged) at | 23.5 and 120% of upstream control       | 34.4 and 130% of upstream control    |
| all monitoring stations and      | station's SS at the same tide of the    | station's SS at the same tide of the |
| control stations                 | same day*                               | same day and 10mg/L for WSD          |
|                                  |   | Seawater intakes*                    |
| Turbidity in NTU                 | 27.5 and 120% of upstream control       | 47.0 and 130% of upstream control    |
| (depth-averaged)                 | station's turbidity at the same tide of | station's turbidity at the same tide |
|                                  | the same day*                           | of the same day*                     |

<sup>\*</sup> Remarks: Reference is made to EPD approval of adjustment of water quality assessment criteria issued and became effective on 18 February 2013.

Notes: 1. "depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

- 2.For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3.For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 4.All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.
- 5.The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2 mg/L and 3.6 mg/L respectively.

# 2.3.4 The Action and Limit Levels for Chinese White Dolphin Monitoring are provided in **Table 2.8** and **Table 2.9**, respectively.

Table 2.8 Action and Limit Levels for Chinese White Dolphin Monitoring - Approach to Define Action Level (AL) and Limit Level (LL)

| North Lanta | u Social Cluster |
|-------------|------------------|
| NEL         | NWL              |



| Action Level | (STG < 70% of baseline) &              | (STG < 70% of baseline) & |
|--------------|--|---------------------------|
|              | (ANI < 70% of baseline)                | (ANI < 70% of baseline)   |
| Limit Level  | [(STG < 40% of baseline) & (ANI < 40%  | of baseline)] AND         |
|              | [ (STG < 40% of baseline) & (ANI < 40% | % of baseline)]           |

Table 2.9 Derived Value of Action Level (AL) and Limit Level (LL) for Chinese White Dolphin Monitoring

|              | North Lanta  | North Lantau Social Cluster |  |  |  |  |
|--------------|--|-----------------------------|--|--|--|--|
|              | NEL NWL  |                             |  |  |  |  |
| Action Level | (STG < 4.2) & (ANI < 15.5)                                   | (STG < 6.9) & (ANI < 31.3)  |  |  |  |  |
| Limit Level  | [(STG < 2.4) & (ANI <8.9)] AND [ (STG < 3.9) & (ANI < 17.9)] |                             |  |  |  |  |

### 2.4 Event Action Plans

2.4.1 The Event Actions Plans for air quality, noise, water quality and dolphin monitoring are provided in **Appendix E.** 

# 2.5 Mitigation Measures

2.5.1 Environmental mitigation measures for the Contract were recommended in the approved EIA Report. **Appendix F** lists the recommended mitigation measures and the implementation status.



## B Environmental Monitoring and Audit

# 3.1 Air Quality Monitoring Results

- 3.1.1 In accordance with the Contract Specific EM&A Manual, impact 1-hour Total Suspended Particulates (TSP) monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days at the 4 monitoring stations (AMS2, AMS3C, AMS6 and AMS7B).
- 3.1.2 Confirmed by ENPO, the air quality monitoring (both 1-hr and 24-hr TSP) have been undertaking by the ET for Contract No. HY/2013/04 at AMS3C respectively since 20 August 2018. The responsible contract for the air quality monitoring at station AMS7B under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.
- 3.1.3 The graphical plots of the monitoring results are presented in **Appendix G**. No specific trend of the monitoring results or existence of persistent pollution source was noted.
- 3.1.4 A severe typhoon Mangkhut was marked in September 2018, the month was wetter than usual which mainly attributing to the rainfall brought by Mangkhut. The weather in Hong Kong was mainly cloudy with occasional showers in early of September 2018. Meanwhile, the weather in Hong Kong became windy with squally heavy rain in mid of September 2018. The weather in Hong Kong became generally fine, slight cooler and dry towards the end of September 2018. Under the influence of the northeast monsoon, the local weather was generally fine and dry and a few rain patches in early of October 2018. The associated northeast monsoon brought some rain and slightly cooler weather in mid of October 2018. Meanwhile, under the influence of anticyclone aloft and the dry northeast monsoon, the weather in Hong Kong became brighter with sunny and very dry with cooler in end of October 2018. Under the combined effect of the northeast monsoon and tropical cyclone Yutu, it was windy and dry with sunny periods in Hong Kong on the first day of November. While local winds subsided gradually, it was mainly cloudy with a few rain patches in next few days. The weather of Hong Kong turned cloudier and windier with light rain in mid of November 2018. The weather of Hong Kong became appreciably cooler and drier with sunny periods in end of November 2018.
- 3.1.5 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for September 2018 to November 2018) prepared by Contract No. HY/2011/03.
- 3.1.6 The number of exceedances recorded during the reporting period are presented in the **Table 3.1**. The monitoring results for 1-hour and 24-hour are summarized in **Table 3.2** and **Table 3.3** respectively.

Table 3.1 Summary of number of exceedances for 1-hr and 24-hr TSP Monitoring

| Monitoring<br>Station | September 2018 |             |  |  |  |
|-----------------------|----------------|-------------|--|--|--|
| Station               | Action Level   | Limit Level |  |  |  |
| AMS2                  | -              | -           |  |  |  |
| AMS3C                 | -              | -           |  |  |  |
| AMS6                  | -              | -           |  |  |  |
| AMS7B                 | -              | -           |  |  |  |

Remark: Confirmed by ENPO, the air quality monitoring (both 1-hr and 24-hr TSP) have been undertaking by the ET for Contract No. HY/2013/04 at AMS3C respectively since 20 August 2018. The responsible contract for the air quality monitoring at station AMS7B under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.



Table 3.2 Summary of 1-hour TSP Monitoring Results in September 2018

| Reporting month   | Monitoring<br>Station | Average<br>(µg/m³) | Range (µg/m³) | Action Level<br>(µg/m³) | Limit Level<br>(µg/m³) |
|-------------------|-----------------------|--------------------|---------------|-------------------------|------------------------|
| September<br>2018 | AMS2                  | 38                 | 11 – 57       | 374                     |                        |
| 2010              | AMS3C                 | 40                 | 26 – 75       | 368                     | 500                    |
|                   | AMS7B                 | 39                 | 11 - 65       | 370                     |                        |

Remark: Confirmed by ENPO, the air quality monitoring (1-hr TSP) have been undertaking by the ET for Contract No. HY/2013/04 at AMS3C respectively since 20 August 2018. The responsible contract for the air quality monitoring at station AMS7B under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

Table 3.3 Summary of 24-hour TSP Monitoring Results in September 2018

| Reporting month | Monitoring Station | Average<br>(µg/m³) | Range (µg/m³) | Action Level<br>(µg/m³) | Limit Level<br>(µg/m³) |
|-----------------|--------------------|--------------------|---------------|-------------------------|------------------------|
| September 2018  | AMS2               | 50                 | 33 – 79       | 176                     |                        |
| 2010            | AMS3C              | 44                 | 32 – 67       | 167                     | 260                    |
|                 | AMS7B              | 76                 | 44 - 170      | 183                     |                        |

Remark: Confirmed by ENPO, the air quality monitoring (24-hr TSP) have been undertaking by the ET for Contract No. HY/2013/04 at AMS3C respectively since 20 August 2018. The responsible contract for the air quality monitoring at station AMS7B under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

- 3.1.7 No Action and Limit Level exceedances of 1-hour TSP were recorded at AMS2, AMS3C and AMS7B in September 2018.
- 3.1.8 No Action and Limit Level exceedances of 24-hour TSP were recorded at AMS2, AMS3C and AMS7B in September 2018.
- 3.1.9 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- 3.1.10 The monitoring results for 1-hr TSP level and 24-hr TSP level at AMS2, AMS3C and AMS7B are reported in the monthly EM&A report that prepared by Contract No. HY/2013/04 since October 2018. No air quality exceedances were recorded at stations AMS2, AMS3C and AMS7B by the ET of the Contract No. HY/2013/04 in October and November 2018.

### 3.2 Noise Monitoring Results

- 3.2.1 In accordance with the Contract Specific EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract.
- 3.2.2 The graphical plots of the monitoring results are presented in **Appendix G**. No specific trend of the monitoring results or existence of persistent pollution source was noted.
- 3.2.3 The number of exceedances recorded during the reporting period are presented in the **Table 3.4**. The monitoring results for construction noise are summarized in **Table 3.5**.

Table 3.4 Summary of number of exceedances for Impact Noise Monitoring

| Monitoring<br>Station (2) | September 20    | r 2018      |  |  |  |
|---------------------------|-----------------|-------------|--|--|--|
| Station 4                 | Action<br>Level | Limit Level |  |  |  |
| NMS2 <sup>(1)</sup>       | -               | -           |  |  |  |
| NMS3C(1)(2)               | -               | -           |  |  |  |

Remark: (1) Confirmed by ENPO, the noise monitoring (NMS3C) have been undertaking by the ET for Contract No. HY/2013/04 at NMS3C respectively since 20 August 2018. The responsible contract for the noise monitoring at station NMS2 under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

(2) The Limit Level for schools will be applied for NMS3C. Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65 dB(A) applies during the school examination period.

Table 3.5 Summary of Construction Noise Monitoring Results in September 2018

| Reporting month   | Monitoring<br>Station    | Average, dB(A) Leq (30 mins) | Range, dB(A)<br>L <sub>eq (30 mins)</sub> | Limit Level, dB(A)<br>Leq (30 mins) |
|-------------------|--------------------------|------------------------------|---|-------------------------------------|
| September<br>2018 | NMS2 <sup>(1)</sup>      | 65                           | 63 - 66                                   | 75                                  |
| 2010              | NMS3C <sup>(1)</sup> (2) | 70                           | 69- 70                                    | 70/65                               |

Remark: (1) Confirmed by ENPO, the noise monitoring (NMS3C) have been undertaking by the ET for Contract No. HY/2013/04 at NMS3C respectively since 20 August 2018. The responsible contract for the noise monitoring at station NMS2 under the EM&A programme for the HZMB HKBCF Project has been changed from Contract No. HY/2013/01 to Contract No. HY/2013/04 since 1 October 2018.

- (2) The Limit Level for schools will be applied for NMS3C. Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65 dB(A) applies during the school examination period.
- 3.2.4 No Action and Limit Level exceedances of noise monitoring were recorded at NMS2 and NMS3C in September 2018.
- 3.2.5 The event and action plan is provided in **Appendix E.**
- 3.2.6 The monitoring results for NMS2 and NMS3C are reported in the monthly EM&A Reports that prepared by Contract No. HY/2013/04 since October 2018. No noise exceedances were recorded at stations NMS2 and NMS3C by the ET of the Contract No. HY/2013/04 in October and November 2018.

### 3.3 Water Quality Monitoring Results

- 3.3.1 Impact water quality monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation. For impact water quality monitoring, measurement were taken in accordance with the Contract Specific EM&A Manual.
- 3.3.2 For impact water quality monitoring, number of exceedances recorded during reporting period at each impact station are summarised in **Table 3.6**.
- 3.3.3 No Action Level and Limit Level exceedances of turbidity were recorded at mid-ebb tide and mid-flood tide in September 2018. One Action Level exceedance of turbidity was recorded at mid-ebb tide on 24 October 2018 by the ET of Contract No. HY/2013/04 while no Action Level exceedance of turbidity at mid-flood tide was recorded by the ET of Contract No. HY/2013/04 during October and November 2018. No Limit Level exceedances of turbidity was recorded by the ET of Contract No. HY/2013/04 during October and November 2018.
- 3.3.4 73 Action Level exceedances of dissolved oxygen were recorded at mid-ebb tide on 3, 5, 7, 10 and 14 September 2018 while 80 Action Level exceedances of dissolved oxygen were recorded

at mid-flood tide on 3, 5, 7, 10, 12, 14 and 28 September 2018. 12 Limit Level exceedances of dissolved oxygen were recorded at mid-ebb tide on 3, 5, 10 and 14 September 2018 while 17 Limit Level exceedances of dissolved oxygen were recorded at mid-flood tide on 3, 5, 7, 10, 12, 14 and 28 September 2018. No Action Level and Limit Level exceedances of dissolved oxygen were recorded at mid-ebb tide and mid-flood tide by the ET of Contract No. HY/2013/04 during October and November 2018.

3.3.5 Two Action Level exceedances of suspended solid were recorded at mid-flood tide on 10 and 12 September 2018. No Action Level exceedances of suspended solid were recorded at midebb tide and no Limit Level exceedances of suspended solid in September 2018. Six Action Level exceedances of suspended solid were recorded at mid-flood tide on 10 October 2018 and 23 and 26 November 2018 by the ET of Contract No. HY/2013/04 during October and November 2018. No Action Level exceedances of suspended solid were recorded at mid-ebb tide and no Limit Level exceedances of suspended solid was recorded by the ET of Contract No. HY/2013/04 during October and November 2018.

Table 3.6 Summary of Water Quality Exceedances

| Fyeedenee   |                     | DO (S&M)  |   | DO (Bottom)   |  | Turbidity  | Turbidity |     | SS         |  |
|-------------|---------------------|---|---|---|--|------------|-----------|-----|------------|--|
| Station     | Exceedance<br>Level | Ebb   | Flood   | Ebb   | Flood  | Ebb        | Flood     | Ebb | Flood      |  |
| IS5         | Action Level        | 2018-09-03;<br>2018-09-05;<br>2018-09-07                | 2018-09-03;<br>2018-09-10;<br>2018-09-12                | 2018-09-03;<br>2018-09-07;<br>2018-09-10                | 2018-09-03;<br>2018-09-05;<br>2018-09-10                               |            |           |     |            |  |
| 100         | Limit Level         | 2018-09-10  |   | 2018-09-05  |  |            |           |     |            |  |
| IS(Mf)6     | Action Level        | 2018-09-10  | 2018-09-10;<br>2018-09-12                               |   |  | 2018-10-24 |           |     |            |  |
| 10(111)0    | Limit Level         |   |   |   |  |            |           |     |            |  |
| IS7         | Action Level        | 2018-09-10  | 2018-09-10;<br>2018-09-12                               |   |  |            |           |     |            |  |
| 107         | Limit Level         |   |   |   |  |            |           |     |            |  |
| IS8         | Action Level        | 2018-09-10  | 2018-09-10;<br>2018-09-12                               | 2018-09-03;<br>2018-09-07;<br>2018-09-10                | 2018-09-10;<br>2018-09-12  |            |           |     |            |  |
| 100         | Limit Level         |   |   |   |  |            |           |     |            |  |
| IS(Mf)9     | Action Level        | 2018-09-10  | 2018-09-12  | 2018-09-03;<br>2018-09-05;<br>2018-09-10                | 2018-09-10;<br>2018-09-12  |            |           |     |            |  |
| io(ivii)o   | Limit Level         |   | 2018-09-10  |   |  |            |           |     |            |  |
| IS10(N)     | Action Level        | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-03;<br>2018-09-05;<br>2018-09-10;<br>2018-09-12 | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10;<br>2018-09-12 |            |           |     | 2018-11-23 |  |
|             | Limit Level         |   |   |   |  |            |           |     |            |  |
| IS(Mf)11    | Action Level        | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-03;<br>2018-09-10;<br>2018-09-12                | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10;<br>2018-09-12 |            |           |     | 2018-11-23 |  |
| Limit Level |                     |   |   |   |  |            |           |     |            |  |
| IS(Mf)16    | Action Level        | 2018-09-03;<br>2018-09-14                               | 2018-09-10;<br>2018-09-12                               | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-03;<br>2018-09-10;<br>2018-09-12                               |            |           |     |            |  |
|             | Limit Level         | 2018-09-10  |   |   |  |            |           |     |            |  |
| IS17        | Action Level        | 2018-09-03;<br>2018-09-05;<br>2018-09-14                | 2018-09-03;<br>2018-09-12;<br>2018-09-14                | 2018-09-03;<br>2018-09-10;<br>2018-09-14                | 2018-09-07;<br>2018-09-10;<br>2018-09-12                               |            |           |     |            |  |

|               | F                   | DO (S&M)  |   | DO (Bottom)   | _  | Turbidity | Turbidity |     | SS                                       |  |
|---------------|---------------------|---|---|---|--|-----------|-----------|-----|--|--|
| Station       | Exceedance<br>Level | Ebb   | Flood   | Ebb   | Flood  | Ebb       | Flood     | Ebb | Flood                                    |  |
|               | Limit Level         | 2018-09-10  | 2018-09-10  | 2018-09-05  |  |           |           |     |  |  |
| SR3(N)        | Action Level        | 2018-09-10  | 2018-09-10;<br>2018-09-12   | 2018-09-07;<br>2018-09-10                               | 2018-09-10;<br>2018-09-12  |           |           |     |  |  |
| 010(14)       | Limit Level         |   |   |   |  |           |           |     |  |  |
| SR4(N)        | Action Level        | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-10;<br>2018-09-12;<br>2018-09-14  | 2018-09-03;<br>2018-09-07;<br>2018-09-10                | 2018-09-03;<br>2018-09-10;<br>2018-09-12                               |           |           |     |  |  |
|               | Limit Level         |   |   | 2018-09-05  |  |           |           |     |  |  |
| SR5(N)        | Action Level        | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-10;<br>2018-09-12   | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10 | 2018-09-05;<br>2018-09-10;<br>2018-09-12                               |           |           |     |  |  |
|               | Limit Level         |   |   |   |  |           |           |     |  |  |
| SR6           | Action Level        | 2018-09-07  | 2018-09-05;<br>2018-09-07;<br>2018-09-12  | 2018-09-07;<br>2018-09-10                               | 2018-09-03;<br>2018-09-07;<br>2018-09-10;<br>2018-09-12                |           |           |     | 2018-09-10;<br>2018-09-12;<br>2018-10-10 |  |
|               | Limit Level         | 2018-09-10  | 2018-09-03;<br>2018-09-10   |   |  |           |           |     |  |  |
| SR7           | Action Level        | 2018-09-03;<br>2018-09-10                               | 2018-09-10;<br>2018-09-12   | 2018-09-10  | 2018-09-10;<br>2018-09-12  |           |           |     | 2018-11-23                               |  |
| ON            | Limit Level         |   |   |   |  |           |           |     |  |  |
|               | Action Level        |   |   | 2018-09-05;<br>2018-09-10                               | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10;<br>2018-09-12 |           |           |     | 2018-11-26                               |  |
| SR10A(N)      | Limit Level         | 2018-09-10;<br>2018-09-14                               | 2018-09-03;<br>2018-09-05;<br>2018-09-07;<br>2018-09-10;<br>2018-09-12;<br>2018-09-14 |   |  |           |           |     |  |  |
|               | Action Level        |   |   | 2018-09-03;<br>2018-09-05;<br>2018-09-10                | 2018-09-03;<br>2018-09-05;<br>2018-09-12;<br>2018-09-14                |           |           |     | 2018-11-26                               |  |
| SR10B<br>(N2) | Limit Level         | 2018-09-03;<br>2018-09-10;<br>2018-09-14                | 2018-09-03;<br>2018-09-05;<br>2018-09-10;<br>2018-09-12;<br>2018-09-14;<br>2018-09-28 |   | 2018-09-10   |           |           |     |  |  |
| Total         | Action Love         | 32  | 34  | 41  | 46   | 1         | 0         | 0   | 6  |  |
|               | Action Level        |   |   |   | 162  |           | 1         |     |  |  |
|               | Limit Level         | 9   | 16  | 3   | 1  | 0         | 0         | 0   | 0  |  |
|               | Liniii Lovoi        |   |   |   | 29   |           |           |     |  |  |

3.3.6 As confirmed by the Contractor, no marine transportation and marine-based work was conducted when water quality monitoring was conducted in September 2018 for Contract No. HY/2013/01. Therefore, it is concluded that the exceedances were not related the Contract. The detailed investigation results of these exceedances recorded are shown in **Appendix L.** For investigations and the findings with respect to October and November 2018 can be referred to the corresponding monthly EM&A Report prepared for Contract No. HY/2013/04.

### 3.4 Dolphins Monitoring Results

### **Data Analysis**

- 3.4.1 Distribution Analysis The line-transect survey data was integrated with the Geographic Information System (GIS) in order to visualize and interpret different spatial and temporal patterns of dolphin distribution using sighting positions. Location data of dolphin groups were plotted on map layers of Hong Kong using a desktop GIS (ArcView® 3.1) to examine their distribution patterns in details. The dataset was also stratified into different subsets to examine distribution patterns of dolphin groups with different categories of group sizes, young calves and activities.
- 3.4.2 Encounter rate analysis Encounter rates of Chinese white dolphins (number of on-effort sightings per 100 km of survey effort, and total number of dolphins sighted on-effort per 100 km of survey effort) were calculated in NEL and NWL survey areas in relation to the amount of survey effort conducted during each month of monitoring survey. Dolphin encounter rates were calculated in two ways for comparisons with the HZMB baseline monitoring results as well as to AFCD long-term marine mammal monitoring results.
- 3.4.3 Notably, throughout the present quarterly progress report, the previous monitoring data obtained under Contract No. HY/2011/03 (i.e. HKLR03) are referenced and compared to the present quarterly monitoring data collected for the HKBCF-PCB project, as both HKBCF-PCB and HKLR03 project data was collected by the same HKCRP survey team, to ensure 100% consistency in monitoring methodology including vessel survey method as well as various analyses. On the contrary, the previous monitoring data collected under HZMB HKBCF-Reclamation Works contract (Contract No. HY/2010/02) was from a different survey team that have adopted different survey methodology (e.g. two observers and one data recorder under HKBCF-Reclamation Works contract, as compared to one primary observer and one data recorder under HKLR03 and HKBCF-PCB contract). Therefore, the previous HKLR03 monitoring data was adopted for comparison with the present quarterly findings. This approach was also adopted in previous four verified quarterly reports (i.e. EM&A quarterly reports no. 13<sup>th</sup>, 15<sup>th</sup> and 16<sup>th</sup>).
- 3.4.4 Firstly, for the comparison with the HZMB baseline monitoring results, the encounter rates were calculated using primary survey effort alone, and only data collected under Beaufort 3 or below condition would be used for encounter rate analysis. The average encounter rate of sightings (STG) and average encounter rate of dolphins (ANI) were deduced based on the encounter rates from six events during the present quarter (i.e. six sets of line-transect surveys in North Lantau), which was also compared with the one deduced from the six events during the baseline period (i.e. six sets of line-transect surveys in North Lantau).
- 3.4.5 Secondly, the encounter rates were calculated using both primary and secondary survey effort collected under Beaufort 3 or below condition as in AFCD long-term monitoring study. The encounter rate of sightings and dolphins were deduced by dividing the total number of on-effort sightings (STG) and total number of dolphins (ANI) by the amount of survey effort for the present quarterly period.
- 3.4.6 Quantitative grid analysis on habitat use To conduct quantitative grid analysis of habitat use, positions of on-effort sightings of Chinese White Dolphins collected during the quarterly impact phase monitoring period were plotted onto 1-km² grids among NWL and NEL survey areas on GIS. Sighting densities (number of on-effort sightings per km²) and dolphin densities (total number of dolphins from on-effort sightings per km²) were then calculated for each 1 km by 1 km grid with the aid of GIS. Sighting density grids and dolphin density grids were then further normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid was calculated by examining the survey coverage on each line-transect survey to determine how many times the grid was surveyed during the study period. For example, when the survey boat traversed through a specific grid 50 times, 50 units of survey effort were counted for that grid. With the amount of survey effort calculated for each grid, the sighting density and dolphin density of each grid were then normalized (i.e. divided by the unit of survey effort).



3.4.7 The newly-derived unit for sighting density was termed SPSE, representing the number of oneffort sightings per 100 units of survey effort. In addition, the derived unit for actual dolphin density was termed DPSE, representing the number of dolphins per 100 units of survey effort. Among the 1-km² grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae were used to estimate SPSE and DPSE in each 1-km² grid within the study area:

 $SPSE = ((S / E) \times 100) / SA\%$  $DPSE = ((D / E) \times 100) / SA\%$ 

where S = total number of on-effort sightings

D = total number of dolphins from on-effort sightings

E = total number of units of survey effort

SA% = percentage of sea area

- 3.4.8 Behavioural analysis When dolphins were sighted during vessel surveys, their behaviour was observed. Different activities were categorized (i.e. feeding, milling/resting, traveling, socializing) and recorded on sighting datasheets. This data was then input into a separate database with sighting information, which can be used to determine the distribution of behavioural data with a desktop GIS. Distribution of sightings of dolphins engaged in different activities and behaviours would then be plotted on GIS and carefully examined to identify important areas for different activities of the dolphins.
- 3.4.9 Ranging pattern analysis Location data of individual dolphins that occurred during the 3-month impact phase monitoring period were obtained from the dolphin sighting database and photo-identification catalogue. To deduce home ranges for individual dolphins using the fixed kernel methods, the program Animal Movement Analyst Extension, was loaded as an extension with ArcView© 3.1 along with another extension Spatial Analyst 2.0. Using the fixed kernel method, the program calculated kernel density estimates based on all sighting positions, and provided an active interface to display kernel density plots. The kernel estimator then calculated and displayed the overall ranging area at 95% UD level.

### **Summary of Survey Effort and Dolphin Sightings**

- 3.4.10 During the period of September 2018 to November 2018, six sets of systematic line-transect vessel surveys were conducted for the HKBCF project to cover all transect lines in NWL and NEL survey areas twice per month. The monitoring results for dolphin monitoring in September 2018 are reported in the monthly EM&A Reports (September 2018) prepared for Contract No. HY/2013/01.
- 3.4.11 The impact dolphin monitoring results at all transects in October and November 2018 are reported in the Monthly EM&A Reports prepared by Contract No. HY/2013/04. The quarterly analysis of dolphin monitoring data for September 2018 to November 2018 is summarized in the quarterly EM&A report (October 2018 to November 2018) prepared for Contract No. HY/2013/04.

### **Action Level / Limit Level Exceedance**

- 3.4.12 There was one Limit Level exceedance of dolphin monitoring for the quarterly monitoring data (between September 2018 November 2018).
- 3.4.13 The details of the dolphin monitoring exceedances can be referred to in the Quarterly EM&A reports under Contract No. HY/2013/04.
- 3.5 Implementation of Environmental Measures



- 3.5.1 In response to the site audit findings, the Contractor carried out corrective actions. Details of site audit findings and the corrective actions during the reporting period are presented in **Appendix H**.
- 3.5.2 All exposed site area has been paved expect planting area, thus, watering of exposed spoil was not required during reporting period.
- 3.5.3 The marine traffic records and geographical plots of all the vessels tracks will be submitted by the Contractor to ER, ETL and IEC/ENPO within 3 weeks after the reporting month. As informed by Contractor, there was no marine transportation since 30 January 2018.
- 3.5.4 Regarding the implementation of dolphin monitoring and protection measures (i.e. implementation of Dolphin Watching Plan, Dolphin Exclusion Zone and Silt Curtain integrity check), regular checking were conducted by the dolphin watcher(s) / dolphin observer(s) within the works area to ensure no dolphin was trapped by the enclosed silt curtain systems. No dolphin spotted within the enclosed silt curtain systems was reported and recorded during the reporting period. Silt curtain systems were also inspected timely in accordance to the submitted plan. All inspection records were kept properly.
- 3.5.5 Training was provided for barge operators in accordance with the Regular Marine Travel Routes Plan and relevant records were kept properly.
- 3.5.6 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix F**. Most of the necessary mitigation measures were implemented properly.

### 3.6 Advice on the Solid and Liquid Waste Management Status

- 3.6.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 3.6.2 No marine sediment was generated/treated and no treated marine sediment was reused in the reporting period. As informed by the Contractor in May 2016, the transfer of treated marine sediment to Contract no. HY/2010/02 has been discontinued since July 2015.
- 3.6.3 The summary of waste flow table is detailed in **Appendix I**.
- 3.6.4 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.
- 3.6.5 The work site area of Contract No. HY/2013/01 was handed over to the relevant authorities since 24 October 2018 and no chemical waste and general refuse were generated in November 2018.

### 3.7 Environmental Licenses and Permits

- 3.7.1 The valid environmental licenses and permits in September and October 2018 are summarized in **Appendix J**.
- 3.7.2 The work site area of Contract No. HY/2013/01 was handed over to the relevant authorities since 24 October 2018, therefore, no environmental licenses and permits is required in November 2018.



Summary of Exceedance, Complaint, Notification of Summons and Successfu Prosecution

### 4.1 Summary of Exceedance of the Environmental Quality Performance Limit

- 4.1.1 For air quality monitoring, no Action and Limit Level exceedances of 1-hour TSP were recorded at AMS2, AMS3C and AMS7B in September 2018. No Action and Limit Level exceedances of 24-hour TSP were recorded at AMS2, AMS3C and AMS7B in September 2018.
- 4.1.2 No Action and Limit level exceedance of 1-hr TSP level and 24-hr TSP level recorded AMS7B by the Environmental Team of Contract No. HY/2013/04 in October and November 2018.
- 4.1.3 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for September to November 2018) prepared by Contract No. HY/2011/03.
- 4.1.4 There were no Action and Limit Level exceedance for noise recorded at NMS2 and NMS3C by the ET of Contract No. HY/2013/01 (for September 2018) and the ET of Contract No. HY/2013/04 (for October and November 2018).
- 4.1.5 For water quality monitoring in September 2018, no Action Level and Limit Level exceedances of turbidity were recorded at mid-ebb tide and mid-flood tide by the ET of Contract No. HY/2013/01. One Action Level exceedance of turbidity was recorded at mid-ebb tide on 24 October 2018 by the ET of Contract No. HY/2013/04 while no Action Level exceedances of turbidity were recorded at mid-flood tide by the ET of Contract No. HY/2013/04 during October and November 2018. No Limit Level exceedances of turbidity was recorded by the ET of Contract No. HY/2013/04 during October and November 2018.
- 4.1.6 73 Action Level exceedances of dissolved oxygen were recorded at mid-ebb tide on 3, 5, 7, 10, and 14 September 2018 while 80 Action Level exceedances of dissolved oxygen were recorded at mid-flood tide on 3, 5, 7, 10, 12, 14 and 28 September 2018 by the ET of Contract No. HY/2013/01. 12 Limit Level exceedances of dissolved oxygen were recorded at mid-ebb tide on 3, 5, 10 and 14 September 2018 while 17 Limit Level exceedances of dissolved oxygen were recorded at mid-flood tide on 3, 5, 7, 10, 12, 14, and 28 September 2018 by ET of Contract No. HY/2013/01. No Action Level and Limit Level exceedance of dissolved oxygen were recorded at mid-ebb tide and mid-flood tide by the ET of Contract No. HY/2013/04 during October and November 2018.
- 4.1.7 Two Action Level exceedances of suspended solid were recorded at mid-flood tide on 10 and 12 September 2018 while no Action Level exceedances of suspended solid were recorded at mid-ebb tide and no Limit Level exceedances of suspended solid were recorded by the ET of Contract No. HY/2013/01 in September 2018. Six Action Level exceedances of suspended solid were recorded at mid-flood tide on 10 October 2018, 23 and 26 November 2018 by the ET of Contract No. HY/2013/04. No Action Level exceedances of suspended solid were recorded at mid-ebb tide and no Limit Level exceedances of suspended solid were recorded by the ET of Contract No. HY/2013/04 during October and November 2018.
- 4.1.8 As confirmed by the Contractor, no marine transportation and marine-based work was conducted during the reporting period. Therefore, it is concluded that the exceedances were not related the Contract No. HY/2013/01.
- 4.1.9 Impact dolphin monitoring results at all transects are reported in the EM&A Reports prepared for Contract No. HY/2013/01 (September 2018) and Contract No. HY/2013/04 (October and November 2018). 1 Limit Level exceedance of dolphin monitoring was recorded in the quarterly report prepared for Contract No. HY/2013/04.



### 4.2 Summary of Complaints, Notification of Summons and Successful Prosecution

- 4.2.1 There was no complaint received in relation to the environmental impact during the reporting period. The details of cumulative statistics of Environmental Complaints are provided in **Appendix K**.
- 4.2.2 No notification of summons and prosecution was received during the reporting period.
- 4.2.3 Statistics on notifications of summons and successful prosecutions are summarized in **Appendix K**.

### 5 Comments, Recommendations and Conclusion

### 5.1 Comments

- 5.1.1 No particular environmental issue was recorded during the site inspections carried out on 5, 12, 19, and 26 September 2018 and 5, 10, 18, 24 and 31 October 2018.
- 5.1.2 The works area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site area was changed to closed area, no site inspection was conducted for the Contract No. HY/2013/01 in November 2018.
- 5.1.3 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix F**. Most of the necessary mitigation measures were implemented properly.

### 5.2 Recommendations

- 5.2.1 With implementation of the recommended environmental mitigation measures, the contract's environmental impacts were considered environmentally acceptable. The weekly environmental site inspections ensured that all the environmental mitigation measures recommended were effectively implemented.
- 5.2.2 The recommended environmental mitigation measures, as included in the EM&A programme, effectively minimize the potential environmental impacts from the contract. Also, the EM&A programme effectively monitored the environmental impacts from the construction activities and ensure the proper implementation of mitigation measures. No particular recommendation was advised for the improvement of the programme.



### 5.3 Conclusions

- 5.3.1 The site preparation work of the Contract started on 26 September 2014 and the construction works of the Contract commenced on 6 October 2014. The construction works of the Contract No. HY/2013/06 within Contractor No. HY/2013/01 works area commenced on 20 February 2018. This is the seventeenth Quarterly EM&A Report summaries findings of the EM&A works during the reporting period from 1 September to 30 November 2018(included the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/01 works area). The works area in Hong Kong-Zhuhai-Macao Bridge was handed over to the owner since 24 October 2018.
- 5.3.2 For air quality monitoring, no Action and Limit Level exceedances of 1-hour TSP were recorded at AMS2, AMS3C and AMS7B in September 2018. No Action and Limit Level exceedances of 24-hour TSP were recorded at AMS2, AMS3C and AMS7B in September 2018.
- 5.3.3 No Action and Limit level exceedance of 1-hr TSP level and 24-hr TSP level recorded AMS7B by the Environmental Team of Contract No. HY/2013/04 in October and November 2018.
- 5.3.4 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for September to November 2018) prepared by Contract No. HY/2011/03.
- 5.3.5 There were no Action and Limit Level exceedance for noise recorded at NMS2 and NMS3C by the ET of Contract No. HY/2013/01 (for September 2018) and the ET of Contract No. HY/2013/04 (for October and November 2018).
- 5.3.6 For water quality monitoring in September 2018, no Action Level and Limit Level exceedances of turbidity were recorded at mid-ebb tide and mid-flood tide by the ET of Contract No. HY/2013/01. One Action Level exceedance of turbidity was recorded at mid-ebb tide on 24 October 2018 by the ET of Contract No. HY/2013/04 while no Action Level exceedances of turbidity were recorded at mid-flood tide by the ET of Contract No. HY/2013/04 during October and November 2018. No Limit Level exceedances of turbidity was recorded by the ET of Contract No. HY/2013/04 during October and November 2018.
- 5.3.7 73 Action Level exceedances of dissolved oxygen were recorded at mid-ebb tide on 3, 5, 7, 10, and 14 September 2018 while 80 Action Level exceedances of dissolved oxygen were recorded at mid-flood tide on 3, 5, 7, 10, 12, 14 and 28 September 2018 by the ET of Contract No. HY/2013/01. 12 Limit Level exceedances of dissolved oxygen were recorded at mid-ebb tide on 3, 5, 10 and 14 September 2018 while 17 Limit Level exceedances of dissolved oxygen were recorded at mid-flood tide on 3, 5, 7, 10, 12, 14, and 28 September 2018 by ET of Contract No. HY/2013/01. No Action Level and Limit Level exceedance of dissolved oxygen were recorded at mid-ebb tide and mid-flood tide by the ET of Contract No. HY/2013/04 during October and November 2018.
- 5.3.8 Two Action Level exceedances of suspended solid were recorded at mid-flood tide on 10 and 12 September 2018 while no Action Level exceedances of suspended solid were recorded at mid-ebb tide and no Limit Level exceedances of suspended solid were recorded by the ET of Contract No. HY/2013/01 in September 2018. Six Action Level exceedances of suspended solid were recorded at mid-flood tide on 10 October 2018, 23 and 26 November 2018 by the ET of Contract No. HY/2013/04. No Action Level exceedances of suspended solid were recorded at mid-ebb tide and no Limit Level exceedances of suspended solid were recorded by the ET of Contract No. HY/2013/04 during October and November 2018.
- 5.3.9 As confirmed by the Contractor, no marine transportation and marine-based work was conducted during the reporting period. Therefore, it is concluded that the exceedances were not related the Contract No. HY/2013/01.
- 5.3.10 Impact dolphin monitoring results at all transects are reported in the EM&A Reports prepared for Contract No. HY/2013/01 (September 2018) and Contract No. HY/2013/04 (October and November 2018). 1 Limit Level exceedance of dolphin monitoring was recorded in the quarterly report prepared for Contract No. HY/2013/04.




- 5.3.11 Environmental site inspections were carried out on 5, 12, 19, and 26 September 2018 and 5, 10, 18, 24 and 31 October 2018 for the Contract No. HY/2013/01 (includes the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/01 works area). Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site inspections.
- 5.3.12 The works area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site area was changed to closed area, no site inspection was conducted for the Contract No. HY/2013/01 in November 2018. Landscape Checklist is shown in **Appendix A**.
- 5.3.13 There was no complaint received in relation to the environmental impact during the reporting period.
- 5.3.14 No notification of summons and successful prosecution was received during the reporting period.





# **FIGURES**








| Station    | East   | North  |  |  |
|------------|--------|--------|--|--|
| IS5        | 811579 | 817106 |  |  |
| IS(Mf)6    | 812101 | 817873 |  |  |
| IS7        | 812244 | 818777 |  |  |
| IS8        | 814251 | 818412 |  |  |
| IS(Mf)9    | 813273 | 818850 |  |  |
| IS10(N)    | 812942 | 820881 |  |  |
| IS(Mf)11   | 813562 | 820716 |  |  |
| IS(Mf)16   | 814328 | 819497 |  |  |
| IS17       | 814539 | 820391 |  |  |
| SR3(N)     | 810689 | 816591 |  |  |
| SR4(N)     | 814705 | 817859 |  |  |
| SR5(N)     | 812569 | 821475 |  |  |
| SR6        | 805837 | 821818 |  |  |
| SR7        | 814293 | 821431 |  |  |
| SR10A(N)   | 823644 | 823484 |  |  |
| SR10B(N2)  | 823689 | 823159 |  |  |
| CS(Mf)3(N) | 808814 | 822355 |  |  |
| CS(Mf)5    | 817990 | 821129 |  |  |
| CS4        | 810025 | 824004 |  |  |
| CS6        | 817028 | 823992 |  |  |
| CSA        | 818103 | 823064 |  |  |

Figure 2.2 \_ LOCATION OF WATER QUALITY MONITORING STATIONS





# **APPENDIX A**


Landscape Checklist




**Covering Period:** No.01: 24 Oct 2018 to 23 Dec 2018 Reported By: Keith Chau Time: Weather Condition: \_\_\_ Yes No N/A or not Remarks / 1 At-grade planting west of Passenger Clearance Building observed Photo 1.1 Is watering provided to all plants to ensure satisfactory growth and health  $\boxtimes$ Remark [1] (manual and automatic irrigation)? 1.2 Are tree stakes, guys and ties provided properly for safety and avoid  $\times$ Remark [1] chaffing of bark? 1.3 Are trees or limb overhanging branches pruned?  $\boxtimes$ Remark [1] 1.4 After exceptional weather conditions, are proper action implemented to  $\boxtimes$ Remark [1] replace dead plants, repair damaged plants, bed in all plants that have blown over, firm up all other plants and immediately thereafter, remove dead plants and plant debris from the site? 1.5 Are litter and debris removed?  $\times$ Remark [1] 1.6 Are planting areas matched with the approved landscape plan?  $\times$ Remark [1] 1.7 Is planting pattern matched with the approved landscape plan?  $\boxtimes$ Remark [1] 1.8 Are planting locations and spacing matched with the approved landscape  $\boxtimes$ Remark [1] 1.9 Are the planting species on site matched with Figure 3.6 of the approved  $\boxtimes$ Remark [1] landscape plan? 1.10 Are the plants in satisfied condition?  $\boxtimes$ Remark [1] N/A or not Yes No Remarks / 2 At-grade planting east of Passenger Clearance Building observed Photo 2.1 Is watering provided to all plants to ensure satisfactory growth and health  $\boxtimes$ Remark [1] (manual and automatic irrigation)? 2.2 Are tree stakes, guvs and ties provided properly for safety and avoid  $\boxtimes$ Remark [1] chaffing of bark? 2.3 Are trees or limb overhanging branches pruned?  $\boxtimes$ Remark [1] 2.4 After exceptional weather conditions, are proper action implemented to П  $\boxtimes$ П Remark [1] replace dead plants, repair damaged plants, bed in all plants that have blown over, firm up all other plants and immediately thereafter, remove dead plants and plant debris from the site? 2.5 Are litter and debris removed?  $\times$ Remark [1] 2.6 Are planting areas matched with the approved landscape plan? XRemark [1] 2.7 Is planting pattern matched with the approved landscape plan?  $\boxtimes$ Remark [1] 2.8 Are planting locations and spacing matched with the approved landscape XRemark [1] plan? 2.9 Are the planting species on site matched with Figure 3.6 of the approved  $\boxtimes$ Remark [1] landscape plan? 2.10 Are the plants in satisfied condition? XRemark [1]


| 3    | Planting in Outdoor Planters of Passenger Clearance Building   | N/A or not             | Yes         | No | Remarks /           |
|------|--|------------------------|-------------|----|---------------------|
| 3.1  | Is watering provided to all plants to ensure satisfactory growth and health (manual and automatic irrigation)?   | observed               | $\boxtimes$ |    | Photo<br>Remark [1] |
| 3.2  | Are tree stakes, guys and ties provided properly for safety and avoid chaffing of bark?  |                        | $\boxtimes$ |    | Remark [1]          |
| 3.3  | Are trees or limb overhanging branches pruned?   |                        | $\boxtimes$ |    | Remark [1]          |
| 3.4  | After exceptional weather conditions, are proper action implemented to replace dead plants, repair damaged plants, bed in all plants that have blown over, firm up all other plants and immediately thereafter, remove dead plants and plant debris from the site? |                        |             |    | Remark [1]          |
| 3.5  | Are litter and debris removed?   |                        | $\boxtimes$ |    | Remark [1]          |
| 3.6  | Are planting areas matched with the approved landscape plan?   |                        | $\boxtimes$ |    | Remark [1]          |
| 3.7  | Is planting pattern matched with the approved landscape plan?  |                        | $\boxtimes$ |    | Remark [1]          |
| 3.8  | Are planting locations and spacing matched with the approved landscape plan?   |                        | $\boxtimes$ |    | Remark [1]          |
| 3.9  | Are the planting species on site matched with Figure 3.6 of the approved landscape plan?   |                        | $\boxtimes$ |    | Remark [1]          |
| 3.10 | Are the plants in satisfied condition?   |                        | $\boxtimes$ |    | Remark [1]          |
|      |  |                        |             | ·  |                     |
|      |  |                        |             |    |                     |
| 4    | Planting in Indoor Planters of Passenger Clearance Building  | N/A or not<br>observed | Yes         | No | Remarks /<br>Photo  |
| 4.1  | Is watering provided to all plants to ensure satisfactory growth and health (manual and automatic irrigation)?   |                        | $\boxtimes$ |    | Remark [1]          |
| 4.2  | Are tree stakes, guys and ties provided properly for safety and avoid chaffing of bark?  |                        | $\boxtimes$ |    | Remark [1]          |
| 4.3  | Are trees or limb overhanging branches pruned?   |                        | $\boxtimes$ |    | Remark [1]          |
| 4.4  | After exceptional weather conditions, are proper action implemented to replace dead plants, repair damaged plants, bed in all plants that have blown over, firm up all other plants and immediately thereafter, remove dead plants and plant debris from the site? |                        |             |    | Remark [1]          |
| 4.5  | Are litter and debris removed?   |                        | $\boxtimes$ |    | Remark [1]          |
| 4.6  | Are planting areas matched with the approved landscape plan?   |                        | $\boxtimes$ |    | Remark [1]          |
| 4.7  | Is planting pattern matched with the approved landscape plan?  |                        | $\boxtimes$ |    | Remark [1]          |
| 4.8  | Are planting locations and spacing matched with the approved landscape plan?   |                        | $\boxtimes$ |    | Remark [1]          |
| 4.9  | Are the planting species on site matched with Figure 3.6 of the approved landscape plan?   |                        | $\boxtimes$ |    | Remark [1]          |
| 4.10 | Are the plants in satisfied condition?   |                        |             |    | Remark [1]          |
|      |  |                        |             |    |                     |
| 10   | General Document   | N/A or not observed    | Yes         | No | Remarks /<br>Photo  |
| 11.1 | Are the records of watering, fertilizing, weeding, pruning and mowing kept for checking?   |                        | $\boxtimes$ |    | Remark [1]          |
|      |  |                        |             |    |                     |

| Follow up actions for pr   | revious Site Audit:   |  |   |                 |
|--|---|--|---|-----------------|
| N/A  |   |  |   |                 |
|  |   |  |   |                 |
| Observations:  |   |  |   |                 |
| N/A  |   |  |   |                 |
|  |   |  |   |                 |
| Corrective Actions (if an  | у):   |  |   |                 |
| N/A  |   |  |   |                 |
| Remark:  |   |  |   |                 |
| [1] This Checklist is pro<br>2018 to 15 Novemb<br>Report (16 Novemb                          | epared based on the information from "Soft Lover 2018" (CSF No.: H2620-CSF-LCJ-CON-00)  eer 2018 to 15 December 2018" (CSF No.: H20)  ngineer's Representative.   | 07674) and "S  | oft Landscape works - Monthly   | Maintenance     |
| General Conclusion:  |   |  |   |                 |
| 2018 for 13 hour reporting period. 2. A number of tree and necessary n 3. All plants (shrubs | no. 1 was hoisted on 31 October 2018 for 28 and 30 minutes; and a standby signal no. es were affected by Typhoon Manghut (Typhonaintenance actions has been carried out. All s, ground cover and turf) were in reasonably ont works followed the maintenance programm | 1 was hoisted<br>oon signal No<br>trees in reaso<br>good condition | on 2 November 2018 for six h  .10) on 16 September 2018. Clarably good condition. | ours during the |
| Reported by (ET's Representative):   | Keith Chau  | Title:   | ET Leader   |                 |
|  | <i>L</i>  |  |   |                 |
| Signature: Reviewed by   | Justo   | Date:  | 15 July 2019  |                 |
| (AECOM Landscape<br>Representative):   | CHAN Pak Kin  | Title:   | RSFOCZ)   |                 |
| Signature:   |   | Date:  | 15 JUL 2014   | 7               |
| Contractor's Representative:   | Stephen Trang   | Title:   | Environmental   | Officer         |
| Signature:   | D.  | Date: _  | 15 July   | 2019            |
| Checked by (IEC's Representative):   | Harris Wong   | Title:   | ESS   |                 |
| Signature:   | A   | Date:  | 30 July 2019  |                 |




Page 4 of 8





Note: [1] Extract from "Soft Landscape works – Monthly Maintenance Report (16 October 2018 to 15 November 2018" (*CSF No.: H2620-CSF-LCJ-CON-007674*) and "Soft Landscape works – Monthly Maintenance Report (16 November 2018 to 15 December 2018" (*CSF No.: H2620-CSF-LCJ-CON-007662*), which prepared by Contractor and submitted to Engineer's Representative.





| AGREEMENT No. CE 13/2010 (CE)  |
|--|
| HONG KONG - ZHUHAI - MACAO BRIDGE HONG KONG BOUNDARY CROSSING FACILITIES   |
| (SUPERSTRUCTURES AND INFRASTRUCTURES) - DESIGN AND CONSTRUCTION            |
| MASTER LANDSCPE PLAN FOR CONTRACT NO. HY/2013/01 (C1) (LEVEL: FIRST FLOOR) |

| SCALE   | NA      | DATE        | APR 2018 |  |  |
|---------|---------|-------------|----------|--|--|
| CHECK   | ELK     | DRAWN       | TRT      |  |  |
| JOB No. |         | DRAWING No. | REV      |  |  |
|         | AECMP01 |             | B.1b -   |  |  |

| TREE PLANTIN      | REE PLANTING (1)                     |              |                                    |              | GROUND COV   | ER PLANTING <sup>(1)</sup>              |              |                  |              |
|-------------------|--------------------------------------|--------------|------------------------------------|--------------|--------------|---|--------------|------------------|--------------|
|                   | BOTANICAL NAME                       | CHINESE NAME | SIZE [mm]                          | SPACING [m]  |              | BOTANICAL NAME                          | CHINESE NAME | SIZE [mm]        | SPACING [mm] |
| AL **             | Albizia lebbeck                      | 大葉合歡         | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Aag          | Agave angustifolia                      | 狹葉龍舌蘭        | 200(H) x 300(SP) | 200          |
| BV                | Bauhinia variegata                   | 宮粉羊蹄甲        | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Aam          | Agave americana                         | 龍舌蘭          | 100(H) x 100(SP) | 100          |
| CV                | Callistemon viminalis                | 串錢柳          | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Asl          | Aglaonema 'Silver King'                 | 銀王粗肋草        | 150(H) x 150(SP) | 100          |
| CS **             | Cassia siamea                        | 鐵刀木          | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Ave          | Alternanthera versicolor                | 錦繡莧,紅草       | 100(H) x 100(SP) | 100          |
| GR                | Grevillea robusta                    | 銀樺           | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Ite          | Iris tectorum                           | 鳶尾           | 100(H) x 100(SP) | 100          |
| JA                | Jacaranda mimosifolia                | 藍花楹          | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Lmo          | Lantana montevidensis                   | 鋪地臭金鳳        | 200(H) x 300(SP) | 200          |
| JC **             | Juniperus chinensis                  | 龍柏           | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Lsp *        | Liriope spicata                         | 山麥冬          | 100(H) x 100(SP) | 100          |
| TP *, **          | Thespesia populnea                   | 恒春黃槿         | 4000-5000(H) x 3000(SP) x 100(DBH) | 3 - 4        | Nex *        | Nephrolepis hirsutula                   | 毛葉腎蕨         | 150(H) x 200(SP) | 150          |
|                   |                                      |              |                                    |              | Oja *        | Ophiopogon japonicus                    | 麥冬           | 150(H) x 150(SP) | 100          |
| SHRUB PLANT       | ING <sup>(1)</sup>                   |              |                                    |              | Rds          | Rhoeo discolor                          | 紫背萬年青        | 150(H) x 200(SP) | 100          |
|                   | BOTANICAL NAME                       | CHINESE NAME | SIZE [mm]                          | SPACING [mm] | Spo **       | Syngonium podophyllum                   | 合果芋          | 200(H) x 200(SP) | 150          |
| Aod               | Aglaia odorata                       | 米仔蘭          | 700(H) x 500(SP)                   | 400          | Wtr **       | Wedelia trilobata                       | 蟛蜞菊          | 100(H) x 100(SP) | 100          |
| Cha               | Calliandra haematocephala            | 紅絨球          | 700(H) x 500(SP)                   | 400          | Zan          | Zephyranthes candida                    | 蔥蓮           | 100(H) x 100(SP) | 100          |
| Fmi **            | Ficus microcarpa 'golden leaves'     | 黄金榕          | 1000(H) x 700(SP)                  | 600          | Zro          | Zephyranthes rosea                      | 玫瑰蔥蓮         | 150(H) x 200(SP) | 100          |
| Ite               | Iris tectorum                        | 鳶尾           | 300(H) x 200(SP)                   | 150          |              |   |              |                  |              |
| lch *             | Ixora chinensis                      | 龍船花          | 500(H) x 400(SP)                   | 350          | TURFING (1)  |   |              |                  |              |
| Mar               | Malvaviscus arboreus                 | 大紅袍          | 700(H) x 500(SP)                   | 450          | SPECIES CODE | BOTANICAL NAME                          | CHINESE NAME | SIZE [mm]        |              |
| Mfi               | Michelia figo                        | 含笑           | 800(H) x 500(SP)                   | 400          | Zja **       | Zoysia sp.                              | 朝鮮草          | 25(H)            |              |
| Pmy               | Phyllanthus myrtifolius              | 瘤腺葉下珠        | 400(H) x 300(SP)                   | 250          |              |   |              |                  |              |
| Rpu               | Rhododendron pulchrum                | 錦鏽杜鵑         | 600(H) x 400(SP)                   | 300          | HYDROSEEDIN  | IG <sup>(1),(2)</sup>                   |              |                  |              |
| Rsi *             | Rhododendron simsii                  | 紅杜鵑          | 600(H) x 400(SP)                   | 300          | SPECIES CODE | BOTANICAL NAME                          | CHINESE NAME |                  |              |
| Sco               | Spathiphyllum commutatum             | 白掌           | 300(H) x 300(SP)                   | 200          | Cda * **     | Cynodon dactylon                        | 百慕達草         |                  |              |
| Sre               | Strelitzia reginae                   | 天堂鳥蕉         | 500(H) x 400(SP)                   | 350          | Pno          | Paspalum notatum                        | 百喜草          |                  |              |
|                   |                                      |              |                                    |              | Eop * / Lpe  | Eremochloa ophiuroides / Lolium perenne | 假儉草/黑麥草      |                  |              |
| <b>GREEN ROOF</b> | GREEN ROOF GROUND COVER PLANTING (1) |              |                                    |              |              |   | 1000000      |                  |              |
| SPECIES CODE      | BOTANICAL NAME                       | CHINESE NAME | SIZE [mm]                          | SPACING [mm] | INDOOR PLAN  | TING IN PASSENGER CLEARANCE E           | BUILDING (1) |                  |              |
| Zan               | Zephyranthes candida                 | 蔥蓮           | 100(H) x 100(SP)                   | 100          |              | BOTANICAL NAME                          | CHINESE NAME | SIZE [mm]        | SPACING [m]  |

TREE

Sco

SPACING [mm] SHRUB

250

250

# Pve \*\* NOTES:

CHINESE NAME

異葉爬山虎

炮仗花

SIZE [mm]

300(H) x 250(SP)

300(H) x 250(SP)

CLIMBER PLANTING (1)

SPECIES CODE BOTANICAL NAME

Parthenocissus dalzielii

Pyrostegia venusta



Ficus benjamina

Spathiphyllum commutatum

Iris tectorum

5000(H) x 4000(SP) x 150(DBH)

300(H) x 200(SP)

300(H) x 300(SP)

N.A.

150

200

垂榕

鳶尾

白掌

<sup>(1)</sup> All proposed plant species and specifications are subject to change during construction to suit the site conditions.

<sup>(2)</sup> Minimum requirement of grass seed mix for hydroseeding shall follow General Specification for Civil Engineering Works Clause 3.26(3).

<sup>\*</sup> Species native to Hong Kong according to the Hong Kong Herbarium website <a href="http://www.herbarium.gov.hk">http://www.herbarium.gov.hk</a>


<sup>\*\*</sup> Species which is salt spray tolerant





## **APPENDIX B**


**Location of Works Areas** 

















## **APPENDIX C**

Project Organization for Environmental Works



#### **Project Organisation for Environmental Works**





## **APPENDIX D**

**Construction Programme** 





#### **CONSTRUCTION SCHEDULE**


Leighton - Chun Wo Joint Venture


|                               |     | 2018 |     |
|-------------------------------|-----|------|-----|
| TASK DESCRIPTION              | Sep | Oct  | Nov |
| Remaining Work                |     |      |     |
| Maintenance Work upon request |     |      |     |
|                               |     |      |     |
|                               |     |      |     |
|                               |     |      |     |
|                               |     |      |     |
|                               |     |      |     |
|                               |     |      |     |


Updated in October 2018






















## **APPENDIX E**

**Event and Action Plan** 



#### **Event/Action Plan for Air Quality Monitoring**

| EVENT  | ACTION  |  |  |   |  |  |  |  |
|--|---|--|--|---|--|--|--|--|
|  | ET  | IEC  | ER   | CONTRACTOR  |  |  |  |  |
| ACTION LEVEL                                   |   |  |  |   |  |  |  |  |
| 1. Exceedance for one sample                   | Identify source, investigate the causes of exceedance and propose remedial measures;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to daily.  | Check monitoring data submitted by ET;     Check Contractor's working method.  | Notify Contractor.   | Rectify any unacceptable practice;     Amend working methods if appropriate.  |  |  |  |  |
| Exceedance for two or more consecutive samples | <ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurement s to confirmfindings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol> | <ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol> | <ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol> | <ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol> |  |  |  |  |

| EVENT   |  | ACTION   |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|--|
|   | ET   | IEC  | ER   | CONTRACTOR   |  |  |  |  |
| 1. Exceedance for one sample                      | 1. Identify source, investigate the causes of exceedance and propose remedial measures;  2. Inform ER, Contractor and EPD;  3. Repeat measurement to confirm finding;  4. Increase monitoring frequency to daily;  5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.  | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures.            | Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.   | <ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>   |  |  |  |  |
| 2. Exceedance for two or more consecutive samples | <ol> <li>Notify IEC, ER,         Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement         to confirm findings;</li> <li>Increase monitoring         frequency to daily;</li> <li>Carry out analysis of         Contractor's working         procedures to         determine possible         mitigation to be         implemented;</li> <li>Arrange meeting with         IEC and ER to         discuss the remedial         actions to be taken;</li> <li>Assess effectiveness         of Contractor's         remedial actions and         keep IEC, EPD and         ER informed of the         results;</li> <li>If exceedance stops,         cease additional         monitoring.</li> </ol> | <ol> <li>Discuss amongst ER, ET, and Contractoron the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol> | <ol> <li>Confirmreceipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol> | <ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol> |  |  |  |  |

#### **Event / Action Plan for Construction Noise Monitoring**

| EVENT        | ACTION  |  |   |  |  |  |  |  |
|--------------|---|--|---|--|--|--|--|--|
|              | ET  | IEC  | ER  | CONTRACTOR   |  |  |  |  |
| Action Level | Contractor; 2. Identify source,   |  | notification of failure<br>in writing;<br>2. Notify Contractor;   | 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.  |  |  |  |  |
| Limit Level  | and Contractor;  2. Identify source;  3. Repeat measurements to confirm findings;  4. Increase monitoring frequency;  5. Carry out analysis of Contractor's working procedures to | <ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol> | to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible | <ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol> |  |  |  |  |

#### **Event / Action Plan for Water Quality Monitoring**

| EVENT  | ACTION   |   |   |   |  |  |  |
|--|--|---|---|---|--|--|--|
|  | ET   | IEC   | ER  | CONTRACTOR  |  |  |  |
| Action level being exceeded by one sampling day                      | <ol> <li>Repeat in situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor and ER;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Repeat measurement on next day of exceedance to confirm findings.</li> </ol>  | <ol> <li>Check monitoring data submitted by ET and Contractor's working methods;</li> <li>Discuss with ET and Contractor on possible remedial actions;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol> | <ol> <li>Confirm receipt of notification of noncompliance in writing;</li> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on mitigation measures to be implemented;</li> <li>Ensure mitigation measures are properly implemented.</li> </ol>   | <ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET and IEC on possible remedial actions and propose mitigation measures to IEC and ER;</li> <li>Implement the agreed mitigation measures.</li> <li>Amend working methods if appropriate.</li> </ol>   |  |  |  |
| Action level being exceeded by two or more consecutive sampling days | <ol> <li>Repeat in situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor and ER;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Action level;</li> <li>Repeat measurement on next day of exceedance to confirm findings.</li> </ol> | <ol> <li>Check monitoring data submitted by ET and Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial actions;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>  | <ol> <li>Confirm receipt of notification of noncompliance in writing;</li> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on mitigation measures to be implemented;</li> <li>Ensure mitigation measures are properly implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol> | <ol> <li>Inform the Engineer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET and IEC on possible remedial actions and propose mitigation measures to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed mitigation measures;</li> <li>Amend working methods if appropriate.</li> </ol> |  |  |  |

| EVENT   | ACTION  |  |  |   |  |  |  |  |
|---|---|--|--|---|--|--|--|--|
|   | ET  | IEC  | ER   | CONTRACTOR  |  |  |  |  |
| Limit level being exceeded by one sampling day                      | <ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor, ER and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level.</li> </ol>                                 | mitigation measures<br>submitted by<br>Contractor and advise   | proposed mitigation<br>measures; 3. Request Contractor to<br>critically review the<br>working methods; 4. Ensure mitigation  | <ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER;</li> <li>Implement the agreed mitigation measures;</li> <li>Amend working methods if appropriate.</li> </ol> |  |  |  |  |
| Limit level being exceeded by two or more consecutive sampling days | <ol> <li>Repeat <i>in-situ</i> measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, ER and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ol> | Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the ER accordingly. | <ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Ensure mitigation measures are properly implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</li> </ol> | avoid further exceedance; 3. Rectify unacceptable practice; 4. Check all plant and equipment and consider changes of working methods; 5. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER; 6. Implement the agreed mitigation measures; 7. Resubmit proposals of mitigation measures if problem still not under   |  |  |  |  |

**Event / Action Plan for Dolphin Monitoring** 

| EVENT EVENT  | ACTION  |   |   |            |  |  |  |  |
|--------------|---|---|---|------------|--|--|--|--|
|              | ET  | IEC   | ER  | CONTRACTOR |  |  |  |  |
| Action Level | <ol> <li>Repeat statistical data analysis to confirm findings;</li> <li>Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&amp;A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC, ER/SOR and Contractor;</li> <li>Check monitoring data.</li> <li>Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary.</li> </ol> | <ol> <li>Check monitoring data submitted by ET and Contractor;</li> <li>Discuss monitoring results and finding with the ET and the Contractor.</li> </ol> | 1. Discuss monitoring with the IEC and any other measures proposed by the ET;  2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. |            |  |  |  |  |

| EVENT       |  | ACT  | ION   |   |
|-------------|--|--|---|---|
|             | ET   | IEC  | ER  | CONTRACTOR  |
| Limit Level | <ol> <li>Repeat statistical data analysis to confirm findings;</li> <li>Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&amp;A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC, ER/SOR and Contractor of findings;</li> <li>Check monitoring data;</li> <li>Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary.</li> <li>If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary.</li> </ol> | Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures.  4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly.  5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. | additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such | <ol> <li>Inform the ER/SOR and confirm notification of the non-compliance in writing;</li> <li>Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures.</li> <li>Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary.</li> <li>Implement the agreed additional dolphin monitoring and/or any other mitigation measures.</li> </ol> |



## **APPENDIX F**

Implementation Schedule for Environmental Mitigation Measures (EMIS)



Contract No. HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building (September 2018)

Implementation Schedule for Environmental Mitigation Measures

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status |
|----------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|--|--------------------------|
| S5.5.6.1 | A1                 | The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation  | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively) | ٨                        |
| S5.5.6.2 | A2                 | <ul> <li>2) Proper watering of exposed spoil should be undertaken throughout the construction phase:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> </ul> | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively) | \<br>\<br>\<br>\         |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures     | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status  |
|-----------|--------------------|---|--|--------------------------------|------------------------------|---------------------------------|--|---|
| \$5.5.6.2 | A2                 | <ul> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or</li> </ul> | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites       | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively) | \<br>\<br>\<br>\<br>\   |
| S5.5.6.4  | A3                 | part of the construction site where the exposed earth lies.  The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.  | Control construction dust  | Contractor                     | All<br>construction<br>sites | Construction stage              | To control the dust impact   | N/A All site area of C1 have been paved, the watering was not required in reporting month |
| \$5.5.6.5 | A4                 | Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.  | Control construction dust  | Engineer                       | All<br>construction<br>sites | Design Stage                    | Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation   | √   |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address  | Who to implement the measures? | Location of the measures                                 | When to implement the measures? | What requirements or standards for the measures to achieve?   | Implementation<br>Status   |
|-----------|--------------------|--|---|--------------------------------|--|---------------------------------|---|--|
| \$5.5.6.5 | A5                 | Implement regular dust monitoring under EM&A programme during the construction stage.  | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor                     | Selected<br>representative<br>dust monitoring<br>station | Construction stage              | <ul> <li>Air Pollution<br/>Control<br/>(Construction<br/>Dust)<br/>Regulation</li> <li>To control<br/>the dust<br/>impact to<br/>within the<br/>HKAQO<br/>and TM-EIA<br/>criteria<br/>(Ref. 1- hr and<br/>24hr TSP levels<br/>are 500 µgm<sup>-3</sup><br/>and 260 µgm<sup>-3</sup>,<br/>respectively)</li> </ul> | (The dust monitoring works (Station AMS6) under EM&A programme for the Contract is covered by Contract No. HY/2011/03. Monitoring stations AMS2, AMS3C and AMS7B for the Contract are covered by Contract No. HY/2013/01) and Contract No. HY/2013/04. |
| S5.5.7.1  | A6                 | <ul> <li>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</li> <li>Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;</li> <li>All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</li> <li>Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</li> <li>The materials which may generate airborne dusty emissions should be wetted by water spray system;</li> <li>All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</li> <li>All conveyor transfer points should be totally enclosed;</li> <li>All access and route roads within the premises should be paved and wetted; and</li> <li>Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</li> </ul> | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor                     | Selected<br>representative<br>dust monitoring<br>station | Construction stage              | • Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation<br>• To control<br>the dust<br>impact to<br>within the<br>HKAQO<br>and TM-EIA<br>criteria<br>(Ref. 1- hr and<br>24hr TSP levels<br>are 500 µgm <sup>-3</sup> ,<br>respectively)  | N/A  |
| S5.5.2.7  | A7                 | The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:  All road surface within the barging facilities will be paved;  Dust enclosures will be provided for the loadingramp;  Vehicles will be required to pass through designated wheels wash facilities; and  Continuous water spray at the loading points.  | Control construction dust   | Contractor                     | All construction sites                                   | Construction stage              | Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation  | N/A  |

| EIA Ref.     | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address                         | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status   |
|--------------|--------------------|--|--|--------------------------------|---|---------------------------------|--|--|
| Construction |                    | ,  |  |                                |   |                                 |  |  |
| S6.4.10      | N1                 | <ol> <li>Use of good site practices to limit noise emissions by considering the following:         <ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to aminimum;</li> <li>plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> </li> </ol> | Control construction airborne noise by means of good site practices                                | Contractor                     | All construction sites  | Construction stage              | Noise Control<br>Ordinance   | \lambda \lambd |
|              |                    |  |  |                                |   |                                 |  | √<br>√   |
| S6.4.11      | N2                 | Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.   | Reduce the construction<br>noise levels at low-level zone<br>of NSRs through partial<br>screening. | Contractor                     | All construction sites  | Construction stage              | <ul><li>Noise<br/>Control<br/>Ordinance</li><li>Annex 5,<br/>TM-EIA</li></ul>  | N/A  |
| S6.4.12      | N3                 | Install movable noise barriers (typically density @14kg/m²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.   | Screen the noisy plant items to be used at all construction sites                                  | Contractor                     | For plant items listed in Appendix 6D of the EIA report at all construction sites | Construction stage              | Noise Control Ordinance Annex 5, TM-EIA T5dB(A) for residential premises The movable barrier should achieve at least 5dB(A) and the full enclosure should be designed to achieve 10dB(A) | N/A  |

| EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures?   | Location of the measures  | When to implement the measures?  | What requirements or standards for the measures to achieve?  | Implementation<br>Status   |
|--------------------|---|--|--|---|--|--|--|
| N4                 | Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.   | Reduce the noise levels of plant items   | Contractor   | For plant items listed in Appendix 6D of the EIA report at all construction sites                 | Construction stage   | • Noise<br>Control<br>Ordinance &<br>its TM<br>• Annex 5,<br>TM-EIA  | V  |
| N5                 | 5) Sequencing operation of construction plants where practicable.   | Operate sequentially within the same work site to reduce the construction airborne noise                               | Contractor   | All construction<br>sites where<br>practicable  | Construction stage   | <ul><li>Noise<br/>Control<br/>Ordinance</li><li>Annex 5,<br/>TM-EIA</li></ul>  | V  |
| N6                 | 6) Implement a noise monitoring under EM&A programme.   | Monitor the construction noise levels at the selected representative locations   | Contractor   | Selected<br>representative<br>noise<br>monitoring<br>station                                      | Construction stage   | Noise<br>Control<br>Ordinance     Annex 5,<br>TM-EIA     75dB(A) for<br>residential<br>premises  | √ (Noise monitoring station NMS2 is covered by Contract No. HY/2013/01. Noise monitoring station NMS3C is covered by Contract No. HY/2013/04.)   |
| ı                  |   |  |  |   |  |  | I  |
| S1                 | The requirements as recommended in ETWB TC 34/2002     Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate.   | Develop sediment disposal arrangement  | Engineer   | All construction sites  | Design stage   | <ul><li>Waste<br/>Disposal<br/>Ordinance</li><li>ETW B TC<br/>34/2002</li></ul>  | N/A  |
| agement (          |   |  |  |   |  |  | •  |
| 77171              | The following mitigation measures should be implemented in handling the waste:  • Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;  • Carry out on-site sorting;  • Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;  • Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;  • Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; | the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal | Someon   | construction<br>sites   | Somewhat stage   | (Miscellaneou s Provisions) Ordinance • Waste Disposal Ordinance • ETW BTC 19/2005   | \<br>\<br>\<br>\   |
|                    | N4  N5  N6  | N4   | Recommended Mitigation Measures  Recommended Mitigation Measures  A main Concerns to address  Main Concerns to address  Main Concerns to address  Reduce the noise levels of plant items  N5  S) Sequencing operation of construction plants where practicable.  N6  Operate sequentially within the same work site to reduce the construction airborne noise  N6  N6  Operate sequentially within the same work site to reduce the construction airborne noise  N6  N6  Operate sequentially within the same work site to reduce the construction airborne noise  N6  N6  Operate sequentially within the same work site to reduce the construction airborne noise  Monitor the construction noise levels at the selected representative locations  Monitor the construction noise levels at the selected representative locations  The requirements as recommended in ETWB TC 34/2002  Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate.  Solvelop sediment disposal arrangement  The following mitigation measures should be implemented in handling the waste:  Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;  Carry out on-site sorting;  Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;  Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering proken concrete effectively for recycling purpose, where possible;  Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; | Recommended Mistigation Measures  Recommended Mistigation Measures  Alian Concerns to address  N4 | Log Ref  Recommended Mitigation Measures  A Main Concerns to address  A Main Concerns to address  Reduce the noise levels of plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of plant items  Reduce the noise levels of plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of plant items  Reduce the noise levels of plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items  Reduce the noise levels of the Leave plant items | Recommended Mitigation Measures  Recommended Massures  Recommended Measures  Main Concerns to address  Reduce the noise levels of plant items  Reduce the noise levels | Mode   Recommended Mitigation Measures   Recommended Mitigation Measures   Recommended Massures   Recommended Massures   Recommended Massures   Reduces the noise levels of plant items   Standards.   For plant items   For plant |

| EIA Ref.            | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status |
|---------------------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|--|--------------------------|
| \$8.3.8             | WM1                | <ul> <li>Implement an enhanced Waste Management Plan similar to ETW BTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> <li>In addition, disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation.</li> </ul>   | Good site practice to minimize<br>the waste generation and<br>recycle the C&D materials as<br>far as practicable so as to<br>reduce the amount for final<br>disposal | Contractor                     | All construction sites   | Construction stage              | •  | <b>V</b>                 |
| S8.3.9-<br>S8.3.11  | WM2                | Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.  The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.  | Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal                | Contractor                     | All construction sites   | Construction stage              | Land     (Miscellaneous Provisions)     Ordinance     Waste     Disposal     Ordinance     ETWB TC     19/2005   | <b>V</b>                 |
| S8.2.12-<br>S8.3.15 | WM3                | <ul> <li>Chemical Waste</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of ChemicalWastes.</li> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> </ul> | Control the chemical waste and ensure proper storage, handling and disposal.   | Contractor                     | All construction sites   | Construction stage              | Waste     Disposal     (Chemical     Waste)     General)     Regulation     Code of     Practice on     the     Packaging,     Labelling and     Storage of     Chemical     Waste | √<br>√                   |

| EIA Ref.            | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address         | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|---------------------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| S8.2.12-<br>S8.3.15 | WM3                | Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.   | Control the chemical waste and ensure proper storage, handling and disposal.       | Contractor                     | All construction sites   | Construction stage              |   | ٧                        |
| S8.3.16             | WM4                | Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.   | Proper handling of sewage from worker to avoid odour, pest and litter impacts      | Contractor                     | All construction sites   | Construction stage              | Waste     Disposal     Ordinance                            | √                        |
| S8.3.17             | WM5                | General Refuse     General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.     A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.   | Minimize production of the general refuse and avoid odour, pest and litter impacts | Contractor                     | All construction sites   | Construction stage              | Waste<br>Disposal<br>Ordinance                              | √<br>√                   |
|                     |                    | <ul> <li>Aluminium cans are often recovered from the waste stream by<br/>individual collectors if they are segregated and made easily<br/>accessible. Separate labelled bins for their deposit should be provided<br/>if feasible.</li> </ul>   |  |                                |                          |                                 |   | √                        |
|                     |                    | <ul> <li>Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminum cans, plastic bottles etc., should be provided.</li> <li>Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.</li> </ul> |  |                                |                          |                                 |   | √<br>√                   |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|------------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| Water Qual | lity (Const        | truction Phase)  |  |                                |                          |                                 |   |                          |
| S.9.11.1.7 | W1                 | Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of backfilling, as well as protection measures. Details of the measures are provided below:  • Reclamation filling for the Project shall not proceed until at least 200m of leading seawall at the reclamation area formed above +2.2mPD, unless otherwise agreement was obtained from EPD, except for the 300m gaps for marine access. All underwater filling works shall be carried out behind seawalls to avoid dispersion of suspended solids outside the Project limit; | To control construction water quality                                      | Contractor                     | During filling           | Construction stage              | TM-EIAO   | V                        |
| S.9.11.1.7 | W1                 | <ul> <li>Except for the filling of the cellular structures, not more than 15% public fill shall be used for reclamation filling below +2.5mPD during construction of the seawall;</li> <li>After the seawall is completed except for the 300m marine access as</li> </ul>  | To control construction water quality                                      | Contractor                     | During filling           | Construction stage              | TM-EIAO   | ٧<br>٧                   |
|            |                    | indicated in the EPs, not more than 30% public fill shall be used for reclamation filling below +2.5mPD, unless otherwise agreement from EPD was obtained;  • Upon completion of 200m leading seawall, no more than a total of 60 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 60,000 m3 for HKBCF and TMCLKL southern landfall reclamation   |  |                                |                          |                                 |   | √<br>√                   |
|            |                    | during the filling operation; and  • Upon completion of the whole section of seawall except for the 300m marine access as indicated in the EPs, no more than a total of 190 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 190,000 m3 for the remaining filling operations for HKBCF and TMCLKL   |  |                                |                          |                                 |   | √                        |
|            |                    | <ul> <li>southern landfall reclamation.</li> <li>Floating type perimeter silt curtains shall be around the HKBCF site before the commencement of marine works. Staggered layers of silt curtain shall be provided to prevent sediment loss at navigation accesses. The length of each staggered layers shall be atleast 200m;</li> </ul>   |  |                                |                          |                                 |   | V                        |
|            |                    | <ul> <li>Single layer silt curtain to be applied around the North-east airport water<br/>intake;</li> </ul>  |  |                                |                          |                                 |   | √                        |
|            |                    | <ul> <li>The silt-curtains should be maintained in good condition to ensure the<br/>sediment plume generated from filling be confined effectively within the site<br/>boundary;</li> </ul>   |  |                                |                          |                                 |   | √<br>                    |
|            |                    | <ul> <li>The filling works shall be scheduled to spread the works evenly over a working day;</li> <li>Cellular structure shall be used for seawallconstruction;</li> </ul>   |  |                                |                          |                                 |   | √<br>√                   |
|            |                    | A layer of geotextile shall be placed on top of the seabed before any filling activities take place inside the cellular structures to form theseawall;   |  |                                |                          |                                 |   | √<br>√                   |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|------------|--------------------|---|--|--------------------------------|---------------------------|---------------------------------|---|--------------------------|
| S.9.11.1.7 | W1                 | <ul> <li>The conveyor belts shall be fitted with windboards and conveyor release points shall be covered with curtain to prevent any spillage of filling materials onto the surrounding waters; and</li> <li>An additional layer of silt curtain shall be installed near the active stone column installation points. A layer of geotextile with stone blanket on top shall be placed on the seabed prior to stone column installation works.</li> </ul>  | To control construction water quality                                      | Contractor                     | During filling            | Construction stage              | TM-EIAO   | √<br>√                   |
| S.9.11.1.7 | W2                 | Land Works General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:  • wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;   | To control construction water quality                                      | Contractor                     | Land-based<br>works areas | Construction stage              | TM-EIAO   | V                        |
| S.9.11.1.7 | W2                 | <ul> <li>sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided;</li> <li>storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;</li> <li>silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;</li> <li>temporary access roads should be surfaced with crushed stone or gravel;</li> <li>rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;</li> <li>measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;</li> <li>open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;</li> <li>manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers;</li> <li>discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;</li> </ul> | To control construction water quality                                      | Contractor                     | Land-based<br>works areas | Construction stage              | TM-EIAO   | \<br>\<br>\<br>\<br>\    |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures   | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|-----------|--------------------|--|--|--------------------------------|--|---------------------------------|---|---|
| S9.11.1.7 | W2                 | <ul> <li>all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit;</li> <li>wheel wash overflow shall be directed to silt removal facilities before being discharged to the stormdrain;</li> </ul> | To control construction water quality                                      | Contractor                     | Land-based<br>works areas  | Construction stage              | TM-EIAO   | <b>V</b>  |
|           |                    | <ul> <li>the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel;</li> <li>wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove</li> </ul>                                     |  |                                |  |                                 |   | <b>V</b>  |
|           |                    | large objects;  • vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or   |  |                                |  |                                 |   | √   |
|           |                    | <ul> <li>collected for off site disposal;</li> <li>the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately;</li> <li>waste oil should be collected and stored for recycling or disposal, in</li> </ul>   |  |                                |  |                                 |   | √<br>√  |
|           |                    | <ul> <li>accordance with the Waste Disposal Ordinance;</li> <li>all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and</li> </ul>  |  |                                |  |                                 |   | √<br>√  |
|           |                    | surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.  |  |                                |  |                                 |   | v   |
| S.9.14    | W3                 | Implement a water quality monitoring programme.  | To control water quality   | Contractor                     | Selected<br>representative<br>water quality<br>monitoring<br>station | Construction stage              | TM-EIAO     Water     Pollution     Control     Ordinance   | (ET of Contract No. HY/2013/01 is responsible conducting monitoring for entire HKBCF) |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures             | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status   |
|------------|--------------------|--|--|--------------------------------|--------------------------------------|---------------------------------|---|--|
| Ecology (C |                    | ,  |  | 1                              |                                      |                                 |   |  |
| S10.7      | E1                 | <ul> <li>Install silt curtain during the construction</li> <li>Limit works fronts</li> <li>Construct seawall prior to reclamation filling where practicable</li> <li>Good site practices</li> <li>Strict enforcement of no marine dumping</li> <li>Site runoff control</li> <li>Spill response plan</li> </ul> | Prevent Sedimentation from<br>Land-based works areas                       | Contractor                     | Seawall,<br>reclamation<br>area      | During<br>construction          | TM-Water  | ~ ~ ~ ~ ~ ~ ~  |
| S10.7      | E2                 | Watering to reduce dust generation; prevention of siltation of freshwater<br>habitats; Site runoff should be desilted, to reduce the potential for<br>suspended sediments, organics and other contaminants to enter<br>streams and standing freshwater.  | Prevent Sedimentation from<br>Land-based works areas                       | Contractor                     | Land-based<br>works areas            | During construction             | TM-Water  | V  |
| S10.7      | E3                 | Good site practices, including strictly following the permitted works<br>hours, using quieter machines where practicable, and avoiding<br>excessive lightings during night time  | Prevent disturbance to terrestrial fauna and habitats                      | Contractor                     | Land-based<br>works areas            | During<br>construction          | TM-Water  | √  |
| S10.7      | E4                 | <ul><li>Dolphin Exclusion Zone</li><li>Dolphin Watching plan</li></ul>   | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Works                         | During construction             | TM-Water  | √<br>√   |
| S10.7      | E5                 | Decouple compressors and other equipment on working vessels     Proposal on design and implementation of acoustic decoupling measures applied during reclamation works     Avoidance of percussive piling  | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Works                         | During<br>construction          | TM-Water  | \<br>\<br>\  |
| S10.7      | E6                 | Control vessel speed     Skipper training     Predefined and regular routes for working vessels; avoid Brother Islands.  | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Traffic                       | During construction             | TM-Water  | \<br>\<br>\  |
| S10.7      | E7                 | Vessel based dolphin monitoring  | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Northeast and<br>Northwest<br>Lantau | During construction             | TM-Water  | √ (ET of Contract No. HY/2013/01 is responsible conducting monitoring for entire HKBCF.) |
| Fisheries  |                    |  |  |                                |                                      |                                 | 1   |  |
| S11.7      | F1                 | Reduce re-suspension of sediments     Limit works fronts     Good site practices     Strict enforcement of no marine dumping     Spill response plan   | Minimise impacts on marine water quality impacts                           | Marine<br>Department           | Seawall,<br>reclamation<br>area      | During operation                |   | \<br>\<br>\<br>\<br>\  |
| S11.7      | F2                 | Install silt-grease trap in the drainage system collecting surface runoff  | Minimise impacts on marine water quality impacts                           | Marine<br>Department           | Reclamation area                     | During operation                |   | √  |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|------------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| S11.7      | F4                 | Maritime Oil Spill Response Plan(MOSRP);  | Minimise impacts on marine   | Marine                         | HKBCF                    | During operation                |   | N/A                      |
|            |                    | Contingency plan.   | water quality impacts  | Department                     |                          |                                 |   |                          |
|            |                    | (Detailed Design Phase)   | <del>_</del>   |                                |                          | 1                               |   |                          |
| \$14.3.3.1 | LV1                | <ul> <li>General design measures include:</li> <li>Roadside planting and planting along the edge of the HKBCF Island is proposed;</li> <li>Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting;</li> <li>Protection measures for the trees to be retained during construction activities;</li> <li>Optimizing the sizes and spacing of the bridge columns; Finetuning the location of the bridge columns to avoid visuallysensitive locations;</li> <li>Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed;</li> <li>Providing planting area around peripheral of HKBCF for tree planting screening effect;</li> <li>Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline;</li> </ul> | Minimise visual & landscape impact   | Detailed<br>designer           | HKBCF                    | Design Stage                    |   | N/A                      |
| S14.3.3.1  | LV1                | For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere ofthe HKBCF; and     Fine-tuning the sizes of the structural members to minimize the bulkiness of buildings and adjustment of building arrangement to minimise disturbance to surrounding vegetation in the HKBCF.  | Minimise visual & landscape impact   | Detailed<br>designer           | HKBCF                    | Design Stage                    |   | N/A                      |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|-----------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
|           |                    | Construction Phase)  |  |                                |                          |                                 |   |                          |
| S14.3.3.3 | LV2                | <ul> <li>Mitigate both Landscape and Visual Impacts</li> <li>Grass-hydroseed bare soil surface and stock pile areas.</li> <li>Add planting strip and automatic irrigation system if appropriate at some portions of bridge footbridge to screen bridge and traffic.</li> <li>Not applicable as this is for HKLR.</li> <li>For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet</li> </ul>   | Minimise visual & landscape impact   | Contractor                     | НКВСБ                    | Construction<br>stage           |   | N/A<br>N/A<br>√          |
|           |                    | planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF.  Vegetation reinstatement and upgrading to disturbed areas  Maximizing new tree shrub and other vegetation planting to compensate tree felled and vegetation removed  Providing planting area around peripheral of HKBCF for tree planting screening effect;  Plant salt-tolerant native and shrubs etc along the planter strip at affected seawall.  Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enchance "natural-look" of the new coastline. |  |                                |                          |                                 |   | N/A<br>√<br>N/A<br>N/A   |
| S14.3.3.3 | LV3                | Mitigate Visual Impacts     V1.Minimize time for construction activities during construction period.     V2.Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKBCF construction.  |  |                                |                          |                                 |   | √<br>√                   |
| EM&A      | 1                  |  | 1  | 1                              | 1                        |                                 | 1   | 1                        |
| S15.2.2   | EM1                | An Independent Environmental Checker needs to be employed as per the EM&A Manual.  | Control EM&A Performance   | Project<br>Proponent           | All construction sites   |                                 | • EIAO<br>Guidance<br>Note<br>No.4/2002<br>• TM-EIAO        | V                        |

| EIA Ref.         | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|------------------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| S15.5 -<br>S15.6 | EM2                | <ul> <li>An Environmental Team needs to be employed as per the EM&amp;A Manual.</li> <li>Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.</li> <li>An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&amp;A Manual are fully complied with.</li> </ul> | Perform environmental monitoring & auditing                                | Contractor                     | All construction sites   |                                 | • EIAO<br>Guidance<br>Note<br>No.4/2002<br>• TM-EIAO        | √<br>√<br>√              |

Legends:  $\sqrt{\ }$  = Implemented; X = Not implemented; N/A = Not applicable

## Contract No. HY/2013/01 - Hong Kong Zhuhai and Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building (October 2018)

Implementation Schedule for Environmental Mitigation Measures

| EIA Ref.                | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address                    | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve?           | Implementation<br>Status |
|-------------------------|--------------------|--|---|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| Air Quality<br>S5.5.6.1 | A1                 | The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation  | Good construction site practices to control the dust impact at the nearby                     | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the                              | V                        |
|                         |                    |  | sensitive receivers to within the relevant criteria.  |                                |                          |                                 | HKAQO and<br>TM-<br>EIA criteria (Ref.                                |                          |
|                         |                    |  |   |                                |                          |                                 | 1- hr and 24hr<br>TSP levels are<br>500 µgm <sup>-3</sup> and         |                          |
| S5.5.6.2                | A2                 | 2) Droper westering of expensed ancil should be undertaken throughout  | Good construction site  | Contractor                     | All                      | Construction stage              | 260 µgm <sup>-3</sup> ,<br>respectively)                              |                          |
| 33.3.0.2                | AZ                 | Proper watering of exposed spoil should be undertaken throughout the construction phase:     Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the  | practices to control the dust impact at the nearby sensitive receivers to within the relevant | Contractor                     | construction<br>sites    | Construction stage              | dust impact to<br>within the<br>HKAQO and                             | √                        |
|                         |                    | entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;  • Any dusty materials remaining after a stockpile is removed should   | criteria.   |                                |                          |                                 | TM-<br>EIA criteria (Ref.<br>1- hr and 24hr<br>TSP levels are         | √                        |
|                         |                    | <ul> <li>be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> </ul>  |   |                                |                          |                                 | 500 µgm <sup>-3</sup> and<br>260 µgm <sup>-3</sup> ,<br>respectively) | √<br>√                   |
|                         |                    | <ul> <li>The load of dusty materials on a vehicle leaving a construction site<br/>should be covered entirely by impervious sheeting to ensure that the<br/>dusty materials do not leak from the vehicle;</li> </ul>  |   |                                |                          |                                 | respectively)   | -1                       |
|                         |                    | Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores: |   |                                |                          |                                 |   | V                        |
|                         |                    | The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials:  |   |                                |                          |                                 |   | V                        |
|                         |                    | Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously:   |   |                                |                          |                                 |   | V                        |
|                         |                    | Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;   |   |                                |                          |                                 |   | V                        |

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status   |
|----------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|--|--|
| S5.5.6.2 | A2                 | <ul> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> </ul>  | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are | \<br>\   |
|          |                    | <ul> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility,</li> </ul> |  |                                |                          |                                 | 500 μgm³ and<br>260 μgm³,<br>respectively)   | <b>V</b>   |
|          |                    | <ul> <li>and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>   |  |                                |                          |                                 |  | ٧  |
| S5.5.6.4 | A3                 | The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.   | Control construction dust  | Contractor                     | All construction sites   | Construction stage              | To control the dust impact   | N/A All site area of C1 have been paved, the watering was not required in reporting month. |
| S5.5.6.5 | A4                 | Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.  | Control construction dust  | En                             | construction<br>sites    | Design Stage                    | Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation                                       | V  |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address  | Who to implement the measures? | Location of the measures                                 | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status  |
|-----------|--------------------|--|---|--------------------------------|--|---------------------------------|--|---|
| \$5.5.6.5 | A5                 | Implement regular dust monitoring under EM&A programme during the construction stage.  | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor                     | Selected<br>representative<br>dust monitoring<br>station | Construction stage              | <ul> <li>Air Pollution<br/>Control<br/>(Construction<br/>Dust)<br/>Regulation</li> <li>To control<br/>the dust<br/>impact to<br/>within the<br/>HKAQO<br/>and TM-EIA<br/>criteria<br/>(Ref. 1- hr and<br/>24hr TSP levels<br/>are 500 µgm<sup>-3</sup>,<br/>respectively)</li> </ul> | (The dust monitoring works (Station AMS6) under EM&A programme for the Contract is covered by Contract No.HY/2011/03. Monitoring stations AMS7B for the Contract are covered by Contract No.HY/2013/04) |
| S5.5.7.1  | A6                 | <ul> <li>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</li> <li>Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;</li> <li>All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</li> <li>Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</li> <li>The materials which may generate airborne dusty emissions should be wetted by water spray system;</li> <li>All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</li> <li>All conveyor transfer points should be totally enclosed;</li> <li>All access and route roads within the premises should be paved and wetted; and</li> <li>Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</li> </ul> | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor                     | Selected<br>representative<br>dust monitoring<br>station | Construction stage              | • Air Pollution Control (Construction Dust) Regulation • To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively)  | N/A   |
| \$5.5.2.7 | A7                 | The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:  All road surface within the barging facilities will be paved;  Dust enclosures will be provided for the loadingramp;  Vehicles will be required to pass through designated wheels wash facilities; and  Continuous water spray at the loading points.  | Control construction dust   | Contractor                     | All construction sites                                   | Construction stage              | Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation   | N/A   |

| EIA Ref.     | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address                         | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status |
|--------------|--------------------|---|--|--------------------------------|---|---------------------------------|--|--------------------------|
| Construction |                    |   |  |                                | 1   |                                 |  |                          |
| S6.4.10      | N1                 | 1) Use of good site practices to limit noise emissions by considering the following:  only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;  machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;  plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;  silencers or mufflers on construction equipment should be properly fitted and maintained during the constructionworks;  mobile plant should be sited as far away from NSRs as possible and practicable;  material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. | Control construction airborne noise by means of good site practices                                | Contractor                     | All construction sites  | Construction stage              | Noise Control<br>Ordinance   | \<br>\<br>\<br>\<br>\    |
| S6.4.11      | N2                 | Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.  | Reduce the construction<br>noise levels at low-level zone<br>of NSRs through partial<br>screening. | Contractor                     | All construction sites  | Construction stage              | Noise     Control     Ordinance     Annex 5,     TM-EIA  | N/A                      |
| S6.4.12      | N3                 | Install movable noise barriers (typically density @14kg/m²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.  | Screen the noisy plant items to be used at all construction sites                                  | Contractor                     | For plant items<br>listed in<br>Appendix 6D of<br>the EIA report<br>at all<br>construction<br>sites | Construction stage              | Noise Control Ordinance Annex 5, TM-EIA T5dB(A) for residential premises The movable barrier should achieve at least 5dB(A) and the full enclosure should be designed to achieve 10dB(A) | N/A                      |

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve?   | Implementation<br>Status   |
|----------|--------------------|--|--|--------------------------------|---|---------------------------------|---|--|
| S6.4.13  | N4                 | 4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.   The standards is a standard in the standard | Reduce the noise levels of plant items   | Contractor                     | For plant items<br>listed in<br>Appendix 6D of<br>the EIA report<br>at all<br>construction<br>sites | Construction stage              | • Noise<br>Control<br>Ordinance &<br>its TM<br>• Annex 5,<br>TM-EIA                                     | V  |
| S6.4.14  | N5                 | 5) Sequencing operation of construction plants where practicable.  | Operate sequentially within the same work site to reduce the construction airborne noise                               | Contractor                     | All construction<br>sites where<br>practicable  | Construction stage              | <ul><li>Noise<br/>Control<br/>Ordinance</li><li>Annex 5,<br/>TM-EIA</li></ul>                           | V  |
| S6.4.14  | N6                 | 6) Implement a noise monitoring under EM&A programme.  | Monitor the construction noise levels at the selected representative locations   | Contractor                     | Selected<br>representative<br>noise<br>monitoring<br>station  | Construction stage              | Noise     Control     Ordinance     Annex 5,     TM-EIA     75dB(A) for     residential     premises    | √ (Noise monitoring station NMS2 and NMS3C are covered by Contract No. HY/2013/04.)  |
| Sediment |                    |  |  |                                |   |                                 |   | 1  |
| S7.3     | S1                 | The requirements as recommended in ETWB TC 34/2002     Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate.  | Develop sediment disposal arrangement  | Engineer                       | All<br>construction<br>sites  | Design stage                    | Waste     Disposal     Ordinance     ETW B TC     34/2002   | N/A  |
| S8.3.8   | agement (<br>WM1   | Construction Waste)  Construction and Demolition Material  | Good site practice to minimize   | Contractor                     | All   | Construction stage              | • Land  |  |
|          |                    | The following mitigation measures should be implemented in handling the waste:  Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;  Carry out on-site sorting;  Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;  Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;  Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and  | the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal |                                | construction<br>sites   |                                 | (Miscellaneou<br>s Provisions)<br>Ordinance<br>• Waste<br>Disposal<br>Ordinance<br>• ETW BTC<br>19/2005 | \lambda \lambd |

| EIA Ref.            | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status |
|---------------------|--------------------|--|--|--------------------------------|---------------------------|---------------------------------|--|--------------------------|
| \$8.3.8             | WM1                | <ul> <li>Implement an enhanced Waste Management Plan similar to ETW BTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> <li>In addition, disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation.</li> </ul>  | Good site practice to minimize<br>the waste generation and<br>recycle the C&D materials as<br>far as practicable so as to<br>reduce the amount for final<br>disposal | Contractor                     | All construction sites    | Construction stage              | •  | √<br>√                   |
| S8.3.9-<br>S8.3.11  | WM2                | Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.  The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.   | Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal                | Contractor                     | All construction<br>sites | Construction stage              | Land     (Miscellaneous Provisions)     Ordinance     Waste     Disposal     Ordinance     ETWB TC     19/2005   | √<br>√                   |
| S8.2.12-<br>S8.3.15 | WM3                | <ul> <li>Chemical Waste</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of ChemicalWastes.</li> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of theregulation.</li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> </ul> | Control the chemical waste and ensure proper storage, handling and disposal.   | Contractor                     | All construction sites    | Construction stage              | Waste     Disposal     (Chemical     Waste)     General)     Regulation     Code of     Practice on     the     Packaging,     Labelling and     Storage of     Chemical     Waste | √<br>√                   |

| EIA Ref.              | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address               | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|-----------------------|--------------------|---|--|--------------------------------|---------------------------|---------------------------------|---|--------------------------|
| \$8.2.12-<br>\$8.3.15 | WM3                | <ul> <li>Disposal of chemical waste should be via a licensed waste<br/>collector; be to a facility licensed to receive chemical waste, such<br/>as the Chemical Waste Treatment Centre which also offers a<br/>chemical waste collection service and can supply the necessary<br/>storage containers; or be to a reuser of the waste, under approval<br/>from the EPD.</li> </ul>   | Control the chemical waste and ensure proper storage, handling and disposal.             | Contractor                     | All construction sites    | Construction stage              |   | ٧                        |
| \$8.3.16              | WM4                | Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.   | Proper handling of sewage<br>from worker to avoid odour,<br>pest and litter impacts      | Contractor                     | All construction sites    | Construction stage              | Waste     Disposal     Ordinance                            | <b>V</b>                 |
| \$8.3.17              | WM5                | General Refuse     General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.     A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. | Minimize production of the<br>general refuse and avoid<br>odour, pest and litter impacts | Contractor                     | All construction<br>sites | Construction stage              | Waste<br>Disposal<br>Ordinance                              | <b>V</b>                 |
|                       |                    | <ul> <li>Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.</li> <li>Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In</li> </ul>       |  |                                |                           |                                 |   | <b>V</b>                 |
|                       |                    | addition, waste separation facilities for paper, aluminum cans, plastic bottles etc., should be provided.  Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.  |  |                                |                           |                                 |   | V                        |

|             | olementation<br>itus |
|-------------|----------------------|
|             |                      |
| age TM-EIAO | V                    |
| age TM-EIAO | V                    |
|             | $\sqrt{}$            |
|             | √                    |
|             | √                    |
|             | √                    |
|             | $\sqrt{}$            |
|             | $\checkmark$         |
|             | √                    |
|             | √<br>√               |
|             |                      |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status        |
|------------|--------------------|---|--|--------------------------------|---------------------------|---------------------------------|---|---------------------------------|
| S.9.11.1.7 | W1                 | <ul> <li>The conveyor belts shall be fitted with windboards and conveyor release points shall be covered with curtain to prevent any spillage of filling materials onto the surrounding waters; and</li> <li>An additional layer of silt curtain shall be installed near the active stone column installation points. A layer of geotextile with stone blanket on top shall be placed on the seabed prior to stone column installation works.</li> </ul>  | To control construction water quality                                      | Contractor                     | During filling            | Construction stage              | TM-EIAO   | ٧                               |
| S.9.11.1.7 | W2                 | Land Works General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:  wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;   | To control construction water quality                                      | Contractor                     | Land-based<br>works areas | Construction stage              | TM-EIAO   | ٧                               |
| S.9.11.1.7 | W2                 | <ul> <li>sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided;</li> <li>storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;</li> <li>silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;</li> <li>temporary access roads should be surfaced with crushed stone or gravel;</li> <li>rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;</li> <li>measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;</li> <li>open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;</li> <li>manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers;</li> <li>discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewers gystem;</li> </ul> | To control construction water quality                                      | Contractor                     | Land-based<br>works areas | Construction stage              | TM-EIAO   | \<br>\<br>\<br>\<br>\<br>\<br>\ |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures   | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status   |
|-----------|--------------------|---|--|--------------------------------|--|---------------------------------|---|--|
| S9.11.1.7 | W2                 | <ul> <li>all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit;</li> <li>wheel wash overflow shall be directed to silt removal facilities</li> </ul> | To control construction water quality                                      | Contractor                     | Land-based<br>works areas  | Construction stage              | TM-EIAO   | √<br>√   |
|           |                    | <ul> <li>before being discharged to the stormdrain;</li> <li>the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel;</li> </ul>  |  |                                |  |                                 |   | V  |
|           |                    | <ul> <li>wastewater generated from concreting, plastering, internal<br/>decoration, cleaning work and other similar activities, shall be<br/>screened to remove large objects;</li> </ul>   |  |                                |  |                                 |   | √<br>√   |
|           |                    | <ul> <li>vehicle and plant servicing areas, vehicle wash bays and<br/>lubrication facilities shall be located under roofed areas. The<br/>drainage in these covered areas shall be connected to foul sewers<br/>via a petrol interceptor in accordance with the requirements of the</li> </ul>                  |  |                                |  |                                 |   | V  |
|           |                    | <ul> <li>WPCO or collected for off site disposal;</li> <li>the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately;</li> </ul>  |  |                                |  |                                 |   | √  |
|           |                    | <ul> <li>waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance;</li> <li>all fuel tanks and chemical storage areas should be provided with</li> </ul>   |  |                                |  |                                 |   | √<br>√   |
|           |                    | locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and  surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.                         |  |                                |  |                                 |   | √  |
| S.9.14    | W3                 | Implement a water quality monitoring programme.   | To control water quality   | Contractor                     | Selected<br>representative<br>water quality<br>monitoring<br>station | Construction stage              | TM-EIAO     Water     Pollution     Control     Ordinance   | √ (Water quality monitoring are covered by Contract No. HY/2013/04.) |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures             | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|------------|--------------------|---|--|--------------------------------|--------------------------------------|---------------------------------|---|---|
| Ecology (C |                    | ,   |  |                                |                                      |                                 |   |   |
| S10.7      | E1                 | Install silt curtain during the construction Limit works fronts Construct seawall prior to reclamation filling where practicable Good site practices Strict enforcement of no marinedumping Site runoff control Spill response plan                     | Prevent Sedimentation from<br>Land-based works areas                       | Contractor                     | Seawall,<br>reclamation<br>area      | During<br>construction          | TM-Water  | ~ ~ ~ ~ ~ ~ ~   |
| S10.7      | E2                 | Watering to reduce dust generation; prevention of siltation of freshwater<br>habitats; Site runoff should be desilted, to reduce the potential for<br>suspended sediments, organics and other contaminants to enter<br>streams and standing freshwater. | Prevent Sedimentation from<br>Land-based works areas                       | Contractor                     | Land-based<br>works areas            | During construction             | TM-Water  | 1   |
| S10.7      | E3                 | Good site practices, including strictly following the permitted works<br>hours, using quieter machines where practicable, and avoiding<br>excessive lightings during night time   | Prevent disturbance to terrestrial fauna and habitats                      | Contractor                     | Land-based<br>works areas            | During construction             | TM-Water  | √<br>   |
| S10.7      | E4                 | Dolphin Exclusion Zone     Dolphin Watching plan  | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Works                         | During construction             | TM-Water  | 1   |
| S10.7      | E5                 | Decouple compressors and other equipment on working vessels     Proposal on design and implementation of acoustic decoupling measures applied during reclamation works     Avoidance of percussive piling   | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Works                         | During construction             | TM-Water  | √<br>√  |
| S10.7      | E6                 | Control vessel speed     Skipper training     Predefined and regular routes for working vessels; avoid Brother Islands.   | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Traffic                       | During construction             | TM-Water  | √<br>√<br>√   |
| S10.7      | E7                 | Vessel based dolphin monitoring   | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Northeast and<br>Northwest<br>Lantau | During construction             | TM-Water  | √ (Dolphins monitoring are covered by Contract No. HY/2013/04.) |
| Fisheries  |                    |   |  | I                              |                                      |                                 | I   |   |
| S11.7      | F1                 | Reduce re-suspension of sediments Limit works fronts Good site practices Strict enforcement of no marine dumping  | Minimise impacts on marine water quality impacts                           | Marine<br>Department           | Seawall,<br>reclamation<br>area      | During operation                |   | \<br>\<br>\<br>\<br>\   |
| S11.7      | F2                 | Spill response plan     Install silt-grease trap in the drainage system collecting surface runoff   | Minimise impacts on marine water quality impacts                           | Marine<br>Department           | Reclamation area                     | During operation                |   | √<br>√  |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|-----------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| S11.7     | F4                 | Maritime Oil Spill Response Plan(MOSRP);   | Minimise impacts on marine   | Marine                         | HKBCF                    | During operation                |   | N/A                      |
|           |                    | Contingency plan.  | water quality impacts  | Department                     |                          |                                 |   |                          |
|           |                    | Detailed Design Phase)   |  |                                |                          |                                 |   |                          |
| S14.3.3.1 | LV1                | <ul> <li>General design measures include:</li> <li>Roadside planting and planting along the edge of the HKBCF Island is proposed;</li> <li>Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting;</li> <li>Protection measures for the trees to be retained during construction activities;</li> <li>Optimizing the sizes and spacing of the bridge columns; Finetuning the location of the bridge columns to avoid visually-sensitive locations;</li> <li>Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed;</li> <li>Providing planting area around peripheral of HKBCF for tree planting screening effect;</li> <li>Providing salt-tolerant native trees along the planter strip at</li> </ul> | Minimise visual & landscape impact   | Detailed<br>designer           | HKBCF                    | Design Stage                    |   | N/A                      |
| S14.3.3.1 | LV1                | affected seawall and newly reclaimed coastline;  • For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF; and • Fine-tuning the sizes of the structural members to minimize the bulkiness of buildings and adjustment of building arrangement to minimise disturbance to surrounding vegetation in the HKBCF.   | Minimise visual & landscape impact   | Detailed<br>designer           | HKBCF                    | Design Stage                    |   | N/A                      |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|-----------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
|           |                    | Construction Phase)  |  |                                |                          |                                 |   |                          |
| S14.3.3.3 | LV2                | <ul> <li>Mitigate both Landscape and Visual Impacts</li> <li>Grass-hydroseed bare soil surface and stock pile areas.</li> <li>Add planting strip and automatic irrigation system if appropriate at some portions of bridge footbridge to screen bridge and traffic.</li> <li>Not applicable as this is for HKLR.</li> <li>For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide</li> </ul>   | Minimise visual & landscape impact   | Contractor                     | НКВСГ                    | Construction<br>stage           |   | N/A<br>N/A<br>√          |
|           |                    | <ul> <li>harmonious atmosphere of the HKBCF.</li> <li>Vegetation reinstatement and upgrading to disturbed areas</li> <li>Maximizing new tree shrub and other vegetation planting to compensate tree felled and vegetation removed</li> <li>Providing planting area around peripheral of HKBCF for tree planting screening effect;</li> <li>Plant salt-tolerant native and shrubs etc along the planter strip at affected seawall.</li> <li>Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enchance "natural-look" of the new coastline.</li> </ul> |  |                                |                          |                                 |   | N/A<br>√<br>N/A<br>N/A   |
| S14.3.3.3 | LV3                | Mitigate Visual Impacts     V1.Minimize time for construction activities during construction period.     V2.Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKBCF construction.  |  |                                |                          |                                 |   | √<br>√                   |
| EM&A      |                    | 1  | 1  | <u> </u>                       |                          |                                 | 1   | I                        |
| S15.2.2   | EM1                | An Independent Environmental Checker needs to be employed as per the EM&A Manual.  | Control EM&A Performance   | Project<br>Proponent           | All construction sites   |                                 | • EIAO<br>Guidance<br>Note<br>No.4/2002<br>• TM-EIAO        | V                        |

| EIA Ref.         | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|------------------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| S15.5 -<br>S15.6 | EM2                | <ul> <li>An Environmental Team needs to be employed as per the EM&amp;A Manual.</li> <li>Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.</li> <li>An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&amp;A Manual are fully complied with.</li> </ul> | Perform environmental monitoring & auditing                                | Contractor                     | All construction sites   |                                 | • EIAO<br>Guidance<br>Note<br>No.4/2002<br>• TM-EIAO        | √<br>√                   |

Legends:  $\sqrt{\ }$  = Implemented; X = Not implemented; N/A = Not applicable

Contract No. HY/2013/01 - Hong Kong Zhuhai and Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building (November 2018)

Implementation Schedule for Environmental Mitigation Measures

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status  |
|----------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|--|---|
| S5.5.6.1 | A1                 | The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation   | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively) | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S5.5.6.2 | A2                 | <ol> <li>Proper watering of exposed spoil should be undertaken throughout the construction phase:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> </ol> | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively) | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status   |
|----------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|--|--|
| S5.5.6.2 | A2                 | <ul> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul> | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor                     | All construction sites   | Construction stage              | To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively) | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S5.5.6.4 | A3                 | The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.   | Control construction dust  | Contractor                     | All construction sites   | Construction stage              | To control the dust impact   | N/A  |
| S5.5.6.5 | A4                 | Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.  | Control construction dust  | Engineer                       | All construction sites   | Design Stage                    | Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation   | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area  |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address  | Who to implement the measures? | Location of the measures                                 | When to implement the measures? | What requirements or standards for the measures to achieve?  | Implementation<br>Status  |
|-----------|--------------------|---|---|--------------------------------|--|---------------------------------|--|---|
| \$5.5.6.5 | A5                 | Implement regular dust monitoring under EM&A programme during the construction stage.   | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor                     | Selected<br>representative<br>dust monitoring<br>station | Construction stage              | • Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation<br>•To control<br>the dust<br>impact to<br>within the<br>HKAQO<br>and TM-EIA<br>criteria<br>(Ref. 1- hr and<br>24hr TSP levels<br>are 500 µgm <sup>-3</sup><br>and 260 µgm <sup>-3</sup> ,<br>respectively) | (Dust monitoring station AMS6 is covered by Contract No. HY/2011/03. And dust monitoring station AMS7B is covered by Contract No. HY/2013/04)                               |
| \$5.5.7.1 | A6                 | <ul> <li>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</li> <li>Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;</li> <li>All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</li> <li>Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</li> <li>The materials which may generate airborne dusty emissions should be wetted by water spraysystem;</li> <li>All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</li> <li>All conveyor transfer points should be totally enclosed;</li> <li>All access and route roads within the premises should be paved and wetted; and</li> <li>Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</li> </ul> | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor                     | Selected representative dust monitoring station          | Construction stage              | • Air Pollution<br>Control<br>(Construction<br>Dust)<br>Regulation<br>•To control<br>the dust<br>impact to<br>within the<br>HKAQO<br>and TM-EIA<br>criteria<br>(Ref. 1- hr and<br>24hr TSP levels<br>are 500 µgm <sup>-3</sup> ,<br>respectively)                              | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |

| S5.5.2.7 | A7 | The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:  All road surface within the barging facilities will be paved;  Dust enclosures will be provided for the loading ramp;  Vehicles will be required to pass through designated wheels wash facilities; and  Continuous water spray at the loading points. | Control construction dust | Contractor | All construction sites | Construction stage | Control<br>(Construction<br>Dust)<br>Regulation | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
|----------|----|--|---------------------------|------------|------------------------|--------------------|---|---|
|----------|----|--|---------------------------|------------|------------------------|--------------------|---|---|

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|----------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|---|
| S6.4.10  | N1                 | <ol> <li>Use of good site practices to limit noise emissions by considering the following:         <ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site constructionactivities.</li> </ul> </li> </ol> | Control construction airborne noise by means of good site practices        | Contractor                     | All construction sites   | Construction stage              | Noise Control<br>Ordinance                                  | N/A The works site area in Hong Kong-Zhuhai -Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |

| S6.4.11 | N2 | Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period. | Reduce the construction noise levels at low-level zone of NSRs through partial screening. | All construction sites  | Construction stage | Noise     Control     Ordinance     Annex 5,     TM-EIA  | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
|---------|----|--|---|---|--------------------|--|---|
| S6.4.12 | N3 | Install movable noise barriers (typically density @14kg/m²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.   | Screen the noisy plant items to be used at all construction sites                         | For plant items listed in Appendix 6D of the EIA report at all construction sites | Construction stage | Noise Control Ordinance Annex 5, TM-EIA T5dB(A) for residential premises The movable barrier should achieve at least 5dB(A) and the full enclosure should be designed to achieve 10dB(A) | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |

| EIA Ref.         | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address               | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve?                      | Implementation<br>Status   |
|------------------|--------------------|---|--|--------------------------------|---|---------------------------------|--|--|
| \$6.4.13         | N4                 | 4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.  1. **Temperature**  1. **Temperature**  2. **Temperature**  3. **Temperature**  3. **Temperature**  4. **Temperature**  3. **Temperature**  4. ** | Reduce the noise levels of plant items   | Contractor                     | For plant items listed in Appendix 6D of the EIA report at all construction sites | Construction stage              | Noise Control Ordinance & its TM     Annex 5, TM-EIA                             | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S6.4.14          | N5                 | 5) Sequencing operation of construction plants where practicable.   | Operate sequentially within the same work site to reduce the construction airborne noise | Contractor                     | All construction<br>sites where<br>practicable                                    | Construction stage              | Noise<br>Control<br>Ordinance     Annex 5,<br>TM-EIA                             | N/A The works site was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area.                                       |
| S6.4.14          | N6                 | 6) Implement a noise monitoring under EM&A programme.   | Monitor the construction noise levels at the selected representative locations           | Contractor                     | Selected<br>representative<br>noise<br>monitoring<br>station                      | Construction stage              | Noise Control Ordinance     Annex 5, TM-EIA     75dB(A) for residential premises | (Noise monitoring stations NMS2 and NMS3C are covered by Contract No. HY/2013/04.)   |
| Sediment<br>S7.3 | S1                 | 1) The requirements as recommended in ETWB TC 34/2002   | Develop sediment disposal  | Engineer                       | I All   | Design stage                    | Waste  | N/A  |
| 57.3             | 31                 | Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate.  | arrangement  | Ligileei                       | construction<br>sites   | Design stage                    | waste     Disposal     Ordinance     ETW B TC     34/2002                        | The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area.     |

| EIA Ref.             | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address   | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve?   | Implementation<br>Status  |
|----------------------|--------------------|--|--|--------------------------------|---------------------------|---------------------------------|---|---|
| Waste Man            | agement            | (Construction Waste)   |  |                                |                           |                                 |   |   |
| \$8.3.8              | WM1                | Construction and Demolition Material  The following mitigation measures should be implemented in handling the waste:  • Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;  • Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;  • Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;  • Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and  • Implement an enhanced Waste Management Plan similar to ETW BTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction.  • In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project | Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal                | Contractor                     | All construction sites    | Construction stage              | Land     (Miscellaneo us     Provisions)     Ordinance     Waste     Disposal     Ordinance     ETW BTC     19/2005 | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S8.3.8               | WM1                | Proponent and get its approval before implementation.  Implement an enhanced Waste Management Plan similar to ETW BTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction.  In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation.   | Good site practice to minimize<br>the waste generation and<br>recycle the C&D materials as<br>far as practicable so as to<br>reduce the amount for final<br>disposal | Contractor                     | All construction sites    | Construction stage              | •   | N/A The works site area in Hong Kong-Zhuhai -Macao Bridge was handed over to the relevant authorities since24 October 2018 and the site had been changed to a closed area.  |
| \$8.3.9-<br>\$8.3.11 | WM2                | Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction   | Good site practice to minimize<br>the waste generation and<br>recycle the C&D materials as<br>far as practicable so as to<br>reduce the amount for final<br>disposal | Contractor                     | All construction<br>sites | Construction stage              | Land     (Miscellaneou s Provisions)     Ordinance     Waste     Disposal     Ordinance                             | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant   |

|                     |     | materials will be carefully planned in order to avoid over ordering and wastage.  The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.  |  |            |                        |                    | • ETWB TC<br>19/2005   | authorities<br>since24 October<br>2018 and the<br>site<br>had been<br>changed to a<br>closed area.   |
|---------------------|-----|--|--|------------|------------------------|--------------------|--|--|
| S8.2.12-<br>S8.3.15 | WM3 | <ul> <li>Chemical Waste</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> </ul> | Control the chemical waste and ensure proper storage, handling and disposal. | Contractor | All construction sites | Construction stage | Waste     Disposal     (Chemical     Waste)     General)     Regulation     Code of     Practice on     the     Packaging,     Labelling and     Storage of     Chemical     Waste | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since24 October 2018 and the site had been changed to a closed area. |

| EIA Ref.              | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address         | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|-----------------------|--------------------|---|--|--------------------------------|---------------------------|---------------------------------|---|---|
| \$8.2.12-<br>\$8.3.15 | WM3                | Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.   | Control the chemical waste<br>and ensure proper storage,<br>handling and disposal. | Contractor                     | All construction sites    | Construction stage              |   | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since24 October 2018and the site had been changed to a closed area.    |
| S8.3.16               | WM4                | Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.   | Proper handling of sewage from worker to avoid odour, pest and litter impacts      | Contractor                     | All construction<br>sites | Construction stage              | Waste     Disposal     Ordinance                            | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S8.3.17               | WM5                | General Refuse     General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.     A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited bylaw.     Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided iffeasible.     Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a | Minimize production of the general refuse and avoid odour, pest and litter impacts | Contractor                     | All construction<br>sites | Construction stage              | Waste     Disposal     Ordinance                            | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |

|  | local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminum cans, plastic bottles etc., should be provided.  Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. |  |  |  |  |
|--|---|--|--|--|--|
|  |   |  |  |  |  |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status   |
|------------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|--|
|            |                    | ruction Phase)   |  |                                |                          |                                 |   |  |
| S.9.11.1.7 | W1                 | Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of backfilling, as well as protection measures. Details of the measures are provided below:  Reclamation filling for the Project shall not proceed until at least 200m of leading seawall at the reclamation area formed above +2.2mPD, unless otherwise agreement was obtained from EPD, except for the 300m gaps for marine access. All underwater filling works shall be carried out behind seawalls to avoid dispersion of suspended solids outside the Project limit;   | To control construction water quality                                      | Contractor                     | During filling           | Construction stage              | TM-EIAO   | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S.9.11.1.7 | W1                 | <ul> <li>Except for the filling of the cellular structures, not more than 15% public fill shall be used for reclamation filling below +2.5mPD during construction of the seawall;</li> <li>After the seawall is completed except for the 300m marine access as indicated in the EPs, not more than 30% public fill shall be used for reclamation filling below +2.5mPD, unless otherwise agreement from EPD was obtained;</li> <li>Upon completion of 200m leading seawall, no more than a total of 60 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 60,000 m3 for HKBCF and TMCLKL southern landfall reclamation during the filling operation; and</li> <li>Upon completion of the whole section of seawall except for the 300m marine access as indicated in the EPs, no more than a total of 190 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 190,000 m3 for the remaining filling operations for HKBCF and TMCLKL southern landfall reclamation.</li> <li>Floating type perimeter silt curtains shall be around the HKBCF site before the commencement of marine works. Staggered layers of silt curtain shall be provided to prevent sediment loss at navigation accesses. The length of each staggered layers shall be at least 200m;</li> <li>Single layer silt curtain to be applied around the North-east airport water intake;</li> <li>The silt-curtains should be maintained in good condition to ensure the sediment plume generated from filling be confined effectively within the site boundary;</li> <li>The filling works shall be scheduled to spread the works evenly over a working day;</li> <li>Cellular structure shall be used for seawall construction;</li> <li>A layer of geotextile shall be placed on top of the seabed before any filling activities take place inside the cellular structures to form the seawall;</li> </ul> | To control construction water quality                                      | Contractor                     | During filling           | Construction stage              | TM-EIAO   | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |

| EIA Ref.   | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|------------|--------------------|---|--|--------------------------------|---------------------------|---------------------------------|---|---|
| S.9.11.1.7 | W1                 | <ul> <li>The conveyor belts shall be fitted with windboards and conveyor release points shall be covered with curtain to prevent any spillage of filling materials onto the surrounding waters; and</li> <li>An additional layer of silt curtain shall be installed near the active stone column installation points. A layer of geotextile with stone blanket on top shall be placed on the seabed prior to stone column installation works.</li> </ul>  | To control construction water quality                                      | Contractor                     | During filling            | Construction stage              | TM-EIAO   | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S.9.11.1.7 | W2                 | Land Works General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:  • wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;   | To control construction water quality                                      | Contractor                     | Land-based<br>works areas | Construction stage              | TM-EIAO   | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018and the site had been changed to a closed area.  |
| S.9.11.1.7 | W2                 | <ul> <li>sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided;</li> <li>storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;</li> <li>silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;</li> <li>temporary access roads should be surfaced with crushed stone or gravel;</li> <li>rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;</li> <li>measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;</li> <li>open stockpiles of construction materials (e.g. aggregates and sand)</li> </ul> | To control construction water quality                                      | Contractor                     | Land-based<br>works areas | Construction stage              | TM-EIAO   | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018and the site had been changed to a closed area.  |

|     | on site should be covered with tarpaulin or similar fabric during              |  |  |  |  |
|-----|--|--|--|--|--|
|     | rainstorms; - manholes (including any newly constructed ones) should always be |  |  |  |  |
|     | adequately covered and temporarily sealed so as to prevent silt,               |  |  |  |  |
|     | construction materials or debris from getting into the drainage system,        |  |  |  |  |
|     | and to prevent storm run-off from getting into foul sewers;                    |  |  |  |  |
|     | discharges of surface run-off into foul sewers must always be prevented in     |  |  |  |  |
|     | order not to unduly overload the foul sewerage system;                         |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
|     |  |  |  |  |  |
| - 1 | 1 1  |  |  |  |  |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures   | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|-----------|--------------------|---|--|--------------------------------|--|---------------------------------|---|---|
| S9.11.1.7 | W2                 | <ul> <li>all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every siteexit;</li> <li>wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain;</li> <li>the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel;</li> <li>wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects;</li> <li>vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal;</li> <li>the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately;</li> <li>waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance;</li> <li>all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and</li> <li>surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.</li> </ul> | To control construction water quality                                      | Contractor                     | Land-based<br>works areas  | Construction stage              | TM-EIAO   | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S.9.14    | W3                 | Implement a water quality monitoring programme.   | To control water quality   | Contractor                     | Selected<br>representative<br>water quality<br>monitoring<br>station | Construction stage              | TM-EIAO     Water     Pollution     Control     Ordinance   | (Water quality monitoring are covered by Contract No. HY/2013/04.)  |

| EIA Ref.    | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures  | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status  |
|-------------|--------------------|--|--|--------------------------------|---------------------------|---------------------------------|---|---|
| Ecology (Co | onstruction<br>E1  | Phase)     Install siltcurtain during the construction   | Prevent Sedimentation from   | Contractor                     | Seawall,                  | During                          | TM-Water  | l N/A   |
| 310.7       |                    | Limit works fronts Construct seawall prior to reclamation filling where practicable Good site practices Strict enforcement of no marine dumping Site runoff control Spill response plan  | Land-based works areas   | Contractor                     | reclamation<br>area       | construction                    | Tivi-vvatel   | The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area.      |
| S10.7       | E2                 | Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater. | Prevent Sedimentation from<br>Land-based works areas                       | Contractor                     | Land-based<br>works areas | During<br>construction          | TM-Water  | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area. |
| S10.7       | E3                 | Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time  | Prevent disturbance to terrestrial fauna and habitats                      | Contractor                     | Land-based<br>works areas | During<br>construction          | TM-Water  | N/A The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area.  |

| EIA Ref. | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures             | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status   |
|----------|--------------------|---|--|--------------------------------|--------------------------------------|---------------------------------|---|--|
| S10.7    | E4                 | Dolphin Exclusion Zone     Dolphin Watching plan  | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Works                         | During<br>construction          | TM-Water  | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since24 October 2018 and the site had been changed to area.          |
| S10.7    | E5                 | Decouple compressors and other equipment on working vessels     Proposal on design and implementation of acoustic decoupling measures applied during reclamation works     Avoidance of percussive piling | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Works                         | During construction             | TM-Water  | N/A The works site area in Hong Kong-Zhuhai- Macao Bridge was handed over to the relevant authorities since24 October 2018 and the site had been changed to a closed area. |
| S10.7    | E6                 | Control vessel speed     Skipper training     Predefined and regular routes for working vessels; avoid Brother Islands.   | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Marine Traffic                       | During<br>construction          | TM-Water  | \<br>\<br>\  |
| S10.7    | E7                 | Vessel based dolphin monitoring   | Minimise marine traffic disturbance on dolphins                            | Contractor                     | Northeast and<br>Northwest<br>Lantau | During construction             | TM-Water  | (Dolphins monitoring are covered by Contract No. HY/2013/04.)  |

| S11.7     | F1       | Reduce re-suspension of sediments     Limit works fronts     Good site practices     Strict enforcement of no marine dumping Spill response plan  | Minimise impacts on marine water quality impacts | Marine<br>Department | Seawall,<br>reclamation<br>area | During operation | \<br>\<br>\<br>\<br>\ |
|-----------|----------|---|--|----------------------|---------------------------------|------------------|-----------------------|
| S11.7     | F2       | Install silt-grease trap in the drainage system collecting surface runoff   | Minimise impacts on marine water quality impacts | Marine<br>Department | Reclamation area                | During operation | <b>V</b>              |
| S11.7     | F4       | Maritime Oil Spill Response Plan (MOSRP);   | Minimise impacts on marine                       | Marine               | HKBCF                           | During operation | N/A                   |
|           |          | Contingency plan.   | water quality impacts                            | Department           |                                 |                  |                       |
| Landscape | & Visual | (Detailed Design Phase)   |  |                      |                                 |                  |                       |
| S14.3.3.1 | LV1      | General design measures include: Roadside planting and planting along the edge of the HKBCF Island is proposed; Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; Protection measures for the trees to be retained during construction activities; Optimizing the sizes and spacing of the bridge columns; Finetuning the location of the bridge columns to avoid visually-sensitivelocations; Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; Providing planting area around peripheral of HKBCF for tree planting screeningeffect; Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline; | Minimise visual & landscape impact               | Detailed<br>designer | HKBCF                           | Design Stage     | N/A                   |
| S14.3.3.1 | LV1      | <ul> <li>For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF; and</li> <li>Fine-tuning the sizes of the structural members to minimize the bulkiness of buildings and adjustment of building arrangement to minimise disturbance to surrounding vegetation in the HKBCF.</li> </ul>  | Minimise visual & landscape impact               | Detailed<br>designer | НКВСБ                           | Design Stage     | N/A                   |

| EIA Ref.  | EM&A<br>Log<br>Ref | Recommended Mitigation Measures  | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|-----------|--------------------|--|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
|           |                    | Construction Phase)  |  |                                |                          |                                 |   |                          |
| S14.3.3.3 | LV2                | Mitigate both Landscape and Visual Impacts     Grass-hydroseed bare soil surface and stock pile areas.     Add planting strip and automatic irrigation system if appropriate at  | Minimise visual & landscape impact   | Contractor                     | HKBCF                    | Construction stage              |   | N/A<br>√                 |
|           |                    | some portions of bridge footbridge to screen bridge and traffic.  Not applicable as this is for HKLR.  For HKBCF, providing aesthetic architectural design on the related  |  |                                |                          |                                 |   | N/A                      |
|           |                    | buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF. |  |                                |                          |                                 |   | √                        |
|           |                    | Vegetation reinstatement and upgrading to disturbed areas  |  |                                |                          |                                 |   | N/A                      |
|           |                    | Maximizing new tree shrub and other vegetation planting to   |  |                                |                          |                                 |   | ,                        |
|           |                    | compensate tree felled and vegetation removed  |  |                                |                          |                                 |   | √                        |
|           |                    | Providing planting area around peripheral of HKBCF for tree planting screening effect; Plant salt-tolerant native and shrubs etc along the planter strip at  |  |                                |                          |                                 |   | √                        |
|           |                    | affected seawall.  |  |                                |                          |                                 |   | N/A                      |
|           |                    | Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enchance "natural-look" of the new  |  |                                |                          |                                 |   | N/A                      |
| S14.3.3.3 | LV3                | Mitigate Visual Impacts     V1.Minimize time for construction activities during construction   |  |                                |                          |                                 |   | √                        |
|           |                    | period.  Not applicable to the Project HKBCF   |  |                                |                          |                                 |   | N/A                      |
| EM&A      |                    |  |  |                                |                          |                                 |   |                          |
| S15.2.2   | EM1                | An Independent Environmental Checker needs to be employed as per the EM&A Manual.  | Control EM&A Performance   | Project<br>Proponent           | All construction sites   |                                 | • EIAO<br>Guidance<br>Note<br>No.4/2002<br>• TM-EIAO        | V                        |

| EIA Ref.         | EM&A<br>Log<br>Ref | Recommended Mitigation Measures   | Objectives of the<br>Recommended Measures<br>& Main Concerns to<br>address | Who to implement the measures? | Location of the measures | When to implement the measures? | What requirements or standards for the measures to achieve? | Implementation<br>Status |
|------------------|--------------------|---|--|--------------------------------|--------------------------|---------------------------------|---|--------------------------|
| S15.5 -<br>S15.6 | EM2                | <ul> <li>An Environmental Team needs to be employed as per the EM&amp;A Manual.</li> <li>Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.</li> <li>An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&amp;A Manual are fully complied with.</li> </ul> | Perform environmental monitoring & auditing                                | Contractor                     | All construction sites   |                                 | • EIAO<br>Guidance<br>Note<br>No.4/2002<br>• TM-EIAO        | \<br>\<br>\              |


Legends:  $\sqrt{\ }$  = Implemented; X = Not implemented; N/A = Not applicable

Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building 17th Quarterly EM&A Report


## **APPENDIX G**

Graphical Plot (Air Quality, Noise and Water Quality)







Remark(\*): The monitoring results in October and November 2018 for AMS2 are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.




Remark(\*): Air Quality Monitoring at AMS3C has been undertaking by the ET for Contract No. HY/2013/04 since 20 August 2018. The monitoring results in October and November 2018 for AMS3C are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.




Remark(\*): The monitoring results in October and November 2018 for AMS7B are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.




Remark(\*): The monitoring results in October and November 2018 for AMS2 are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.




Remark: Air Quality Monitoring at AMS3C has been undertaking by the ET for Contract No. HY/2013/04 since 20 August 2018. The monitoring results in October and November 2018 for AMS3C are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.




Remark(\*): The monitoring results in October and November 2018 for AMS7B are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.




Remark(\*): The monitoring results in October and November 2018 for MNS2 are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.





Remark(\*): Noise Monitoring at NMS3C has been undertaking by the ET for Contract No. HY/2013/04 since 20 August 2018. The monitoring results in October and November 2018 for MNS3C are reported in the monthly EM&A Reports prepared for Contract No. HY/2013/04.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.






<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







Notes:(i) Due to the typhoon signal was hoisted, the water quality monitoring (mid-ebb tide) on 12 September 2018 was cancelled. (ii) Due to the typhoon signal was hoisted, the water quality monitoring on 17 September 2018 was cancelled. (iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station


(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.






(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.






Notes:(i) Due to the typhoon signal was hoisted, the water quality monitoring (mid-ebb tide) on 12 September 2018 was cancelled. (ii) Due to the typhoon signal was hoisted, the water quality monitoring on 17 September 2018 was cancelled. (iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station

(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







Notes:(i) Due to the typhoon signal was hoisted, the water quality monitoring (mid-ebb tide) on 12 September 2018 was cancelled.

(ii) Due to the typhoon signal was hoisted, the water quality monitoring on 17 September 2018 was cancelled.

(iii) There are construction activities of work bridge pear SP4(N), the water quality monitoring team were unable to access station.


(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







Notes:(i) Due to the typhoon signal was hoisted, the water quality monitoring (mid-ebb tide) on 12 September 2018 was cancelled. (ii) Due to the typhoon signal was hoisted, the water quality monitoring on 17 September 2018 was cancelled. (iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station


(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.






(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







Notes:(i) Due to the typhoon signal was hoisted, the water quality monitoring (mid-ebb tide) on 12 September 2018 was cancelled. (ii) Due to the typhoon signal was hoisted, the water quality monitoring on 17 September 2018 was cancelled. (iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station


(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.







(iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.





<sup>(</sup>iii) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.





(III) There are construction activities of work bridge near SR4(N), the water quality monitoring team were unable to access station SR4(N) during September 2018 due to safety reason. The water quality monitoring for SR4(N) were conducted at the nearest location of SR4(N) as much as practical.



Contract No. HY/2013/01
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities – Passenger Clearance Building
17th Quarterly EM&A Report

# **APPENDIX H**

Site Audit Findings and Corrective Actions





#### Appendix H - Site Audit Findings and Corrective Actions

- 1.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract No. HY/2013/01 (includes the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/01 works area). During the reporting period, eight site inspections were carried out 5, 12, 19 and 26 September and 5, 10, 18, 24 and 31 October 2018.
- 1.1.2 The works site area in Hong Kong-Zhuhai-Macao Bridge was handed over to the relevant authorities since 24 October 2018 and the site had been changed to a closed area, no site inspection was conducted for the Contract HY/2013/01 since in November 2018.
- 1.1.3 Particular for Contract No. HY/2013/01 and Contract No. HY/2013/06 within Contract No. HY/2013/01 works area during the site inspections and corrective actions undertaken by the Contractor are described in Table 1 and Table 2.

Table 1 Summary of Environmental Site Inspections for Contract No. HY/2013/01

| Date of Audit     | Observations   | Actions Taken by<br>Contractor /<br>Recommendation | Date of<br>Observations<br>Closed |
|-------------------|--|--|-----------------------------------|
| 5 September 2018  | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 12 September 2018 | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 19 September 2018 | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 26 September 2018 | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 5 October 2018    | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 10 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 18 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 24 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |
| 31 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                              |



# Table 2 Summary of Environmental Site Inspections for Contract No. HY/2013/06 within Contract No. HY/2013/01 works area

| Date of Audit     | Observations   | Actions Taken by Contractor / Recommendation | Date of Observations<br>Closed |
|-------------------|--|--|--------------------------------|
| 5 September 2018  | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 12 September 2018 | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 19 September 2018 | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 26 September 2018 | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 5 October 2018    | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 10 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 18 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 24 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |
| 31 October 2018   | No particular environmental issue was recorded during the site inspection. | Nil.   | Nil.                           |



Contract No. HY/2013/01
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities – Passenger Clearance Building
17th Quarterly EM&A Report

# **APPENDIX I**

Waste Flow Table



#### **Monthly Summary Waste Flow Table for 2018**



Contract No.: HY/2013/01

|                         | Actu   | al Quantities  | of Inert C&D                    | Materials G                          | enerated Mo                              | nthly                    | Actual (                  | Quantities of  | C&D Wastes                                  | Generated I          | Monthly                                 |
|-------------------------|--|--|---------------------------------|--------------------------------------|--|--------------------------|---------------------------|--|---|----------------------|---|
| Month                   | a.Total<br>Quantity<br>Generated<br>(see Note 8) | b. Hard<br>Rock<br>and Large<br>Broken<br>Concrete<br>(see Note 9) | c. Reused<br>in the<br>Contract | d. Reused<br>in<br>Other<br>Projects | e. Disposed as Public Fill (see Note 10) | f. Imported<br>Fill      | g. Metals<br>(see Note 5) | h. Paper /<br>Cardboard<br>Packaging<br>(see Note 5) | i. Plastics<br>(see Note 3)<br>(see Note 5) | j. Chemical<br>Waste | k. Others,<br>e.g.<br>general<br>refuse |
|                         | (in '000m <sup>3</sup> )                         | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )        | (in '000m <sup>3</sup> )             | (in '000m <sup>3</sup> )                 | (in '000m <sup>3</sup> ) | (in '000kg)               | (in '000kg)  | (in '000kg)                                 | (in '000kg)          | (in '000m <sup>3</sup> )                |
| January                 | 1.836  | 1.836  | 0.000                           | 0.000                                | 1.836                                    | 0.000                    | 437.360                   | 1.922  | 0.000                                       | 0.000                | 0.912                                   |
| February                | 0.648  | 0.648  | 0.000                           | 0.000                                | 0.648                                    | 0.000                    | 0.000                     | 0.000  | 0.000                                       | 0.000                | 1.124                                   |
| March                   | 2.590  | 2.590  | 0.000                           | 0.000                                | 2.590                                    | 0.000                    | 0.000                     | 1.785  | 0.000                                       | 0.000                | 1.661                                   |
| April                   | 0.355  | 0.355  | 0.000                           | 0.000                                | 0.355                                    | 0.000                    | 0.000                     | 1.630  | 0.000                                       | 0.000                | 1.067                                   |
| May                     | 0.066  | 0.000  | 0.000                           | 0.000                                | 0.066                                    | 0.000                    | 0.000                     | 1.493  | 0.000                                       | 0.000                | 0.510                                   |
| June                    | 0.071  | 0.000  | 0.000                           | 0.000                                | 0.071                                    | 0.000                    | 0.000                     | 0.000  | 0.000                                       | 0.000                | 0.218                                   |
| Sub-total               | 5.566  | 5.429  | 0.000                           | 0.000                                | 5.566                                    | 0.000                    | 437.360                   | 6.830  | 0.000                                       | 0.000                | 5.492                                   |
| July                    | 0.010  | 0.000  | 0.000                           | 0.000                                | 0.010                                    | 0.000                    | 0.000                     | 0.000  | 0.000                                       | 0.000                | 0.114                                   |
| August                  | 0.000  | 0.000  | 0.000                           | 0.000                                | 0.000                                    | 0.000                    | 0.000                     | 2.201  | 0.000                                       | 0.000                | 0.189                                   |
| September               | 0.000  | 0.000  | 0.000                           | 0.000                                | 0.000                                    | 0.000                    | 0.000                     | 0.700  | 0.000                                       | 0.000                | 0.066                                   |
| October                 | 0.038  | 0.000  | 0.000                           | 0.000                                | 0.038                                    | 0.000                    | 0.000                     | 0.000  | 0.000                                       | 0.000                | 0.255                                   |
| November <sup>(*)</sup> |  |  |                                 |                                      |  |                          |                           |  |   |                      |   |
| December                |  |  |                                 |                                      |  |                          |                           |  |   |                      |   |
| Total                   | 5.614  | 5.429  | 0.000                           | 0.000                                | 5.614                                    | 0.000                    | 437.360                   | 9.731  | 0.000                                       | 0.000                | 6.116                                   |

Total C&D waste generated = a+b+f+g+h+i+j+k

Total C&D waste generated (excluded excavated material) = g+h+i+j+k

Total C&D waste recycled = c+d+g+h+i

% of recycled C&D waste = (Total C&D waste generated - Total C&D waste recycled) / Total C&D waste generated

Monthly Summary Waste Flow Table for 2014 - Rev.00 - 02/09/2014 page 1



|  | Forecast of Total Quantities of C&D Materials to be Generated from the Contract* |                                 |                                   |   |                          |                           |  |   |                      |   |  |  |
|--|--|---------------------------------|-----------------------------------|---|--------------------------|---------------------------|--|---|----------------------|---|--|--|
| a.Total<br>Quantity<br>Generated<br>(see Note 8) | b. Hard<br>Rock<br>and Large<br>Broken<br>Concrete<br>(see Note 9)               | c. Reused<br>in the<br>Contract | d. Reused in<br>Other<br>Projects | e. Disposed<br>as Public<br>Fill<br>(see Note 10) | f. Imported<br>Fill      | g. Metals<br>(see Note 5) | h. Paper /<br>Cardboard<br>Packaging<br>(see Note 5) | i. Plastics<br>(see Note 3)<br>(see Note 5) | j. Chemical<br>Waste | k. Others,<br>e.g.<br>general<br>refuse |  |  |
| (in '000m <sup>3</sup> )                         | (in '000m³)  | (in '000m <sup>3</sup> )        | (in '000m <sup>3</sup> )          | (in '000m <sup>3</sup> )                          | (in '000m <sup>3</sup> ) | (in '000kg)               | (in '000kg)  | (in '000kg)                                 | (in '000kg)          | (in '000m <sup>3</sup> )                |  |  |
|  |  |                                 |                                   |   |                          |                           |  |   |                      |   |  |  |

Notes: (1) The performance target are given in PS Clause 6(14)

- (2) The waste flow table shall also include C&D materials that are not specified in the Contract to be imported for use at the Site
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m3.
- (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
- (6) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m<sup>3</sup>; soil = 2.0 tonnes/m<sup>3</sup>

excavated: rock = 2.0 tonnes/m<sup>3</sup>; soil = 1.8 tonnes/m<sup>3</sup>; broken concrete and bitumen = 2.4 tonnes/m<sup>3</sup>

C&D Waste = 0.9 tonnes/m<sup>3</sup>; bentonite slurry = 2.8 tonnes/m<sup>3</sup>

Diesel density: 0.8kg/l

- (7) Numbers are rounded off to the nearest three decimal places
- (8) The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill"
- (9) The "Hard Rock and Large Broken Concrete" were disposed as public fill
- (10) The amount in "Disposed as Public Fill" included the "Hard Rock and Large Broken Concrete" disposed as public fill

  (\*) The works site area of Contract No. HY/2013/01 was handed over to the relevant authorities since 24 October 2018 and no chemical waste and general refuse were generated in November 2018.

Ver: 1st Date: Jan 2017



ATAL Technologies Ltd.

Contract No. HY/2013/06 HKBCF Automatic Vehicle Clearence Support System

Artifical Island of HKBCF (C1 Area) Location:

# **Monthly Summary Waste Flow Table for 2018**

|                         |   |                           | &D Waste o             | •                 |   |                   | •  | osal<br>生廢物       |                   | Waste t           | o be recycle      | d and returr      | ned / 可再循         | 環利用或回口                    | 收的廢物              |                             |                   |                           |
|-------------------------|---|---------------------------|------------------------|-------------------|---|-------------------|--|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|---------------------------|-------------------|-----------------------------|-------------------|---------------------------|
| Month                   | Reused in<br>Pack<br>(e.g. ba<br>再用放<br>(如回 | kage<br>ckfilling)<br>於工程 | Reused<br>Proj<br>再用於j |                   | Inert Waste<br>(e.g. soil, broken<br>concrete, rubble, fill<br>material etc.)<br>墮性廢物<br>(如泥, 石矢頭, 石,<br>填料等) |                   | Others<br>(e.g. general refuse,<br>broken formwork etc)<br>其他<br>(如垃圾, 廢板枋等) |                   | Metals<br>金屬      |                   | Plastic<br>塑膠     |                   | pack              | ardboard<br>aging<br>卫裝紙類 |                   | al Waste<br><sup>弘</sup> 廢物 | Gene              | Quantity<br>erated<br>连產量 |
|                         | (b) (c) (d)                                 |                           | (k                     | (e)               |   | (in to            | nnes)  | (in to            | nnes)             | (in to            | nnes)             | (in litre)        |                   | (a)= (b-                  | +c+d+e)           |                             |                   |                           |
|                         | Est. Qty.<br>估計數量                           | Act. Qty.<br>實際數量         | Est. Qty.<br>估計數量      | Act. Qty.<br>實際數量 | Est. Qty.<br>估計數量   | Act. Qty.<br>實際數量 | Est. Qty.<br>估計數量  | Act. Qty.<br>實際數量 | Est. Qty.<br>估計數量 | Act. Qty.<br>實際數量 | Est. Qty.<br>估計數量 | Act. Qty.<br>實際數量 | Est. Qty.<br>估計數量 | Act. Qty.<br>實際數量         | Est. Qty.<br>估計數量 | Act. Qty.<br>實際數量           | Est. Qty.<br>估計數量 | Act. Qty.<br>實際數量         |
| January                 | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.000  | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.000             | 0.000                     |
| February                | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.010  | 0.010             | 0.002             | 0.002             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.010             | 0.010                     |
| March                   | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.010  | 0.010             | 0.005             | 0.005             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.010             | 0.010                     |
| April                   | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.010  | 0.010             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.010             | 0.010                     |
| May                     | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.010  | 0.010             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.010             | 0.010                     |
| June                    | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.005  | 0.005             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.005             | 0.005                     |
| July                    | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.000  | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.000             | 0.000                     |
| August                  | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.000  | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.000             | 0.000                     |
| September               | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.000  | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.000             | 0.000                     |
| October                 | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.000  | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.000             | 0.000                     |
| November <sup>(*)</sup> |   |                           |                        |                   |   |                   |  |                   |                   |                   |                   |                   |                   |                           |                   |                             |                   |                           |
| December                |   |                           |                        |                   |   |                   |  |                   |                   |                   |                   |                   |                   |                           |                   |                             |                   |                           |
| Total                   | 0.000                                       | 0.000                     | 0.000                  | 0.000             | 0.000   | 0.000             | 0.045  | 0.045             | 0.007             | 0.007             | 0.000             | 0.000             | 0.000             | 0.000                     | 0.000             | 0.000                       | 0.045             | 0.045                     |

Notes:

(1) The quantitles of C&D Materials, in tonne, was calculated by multiply the estimated volume, in m3, with the density of the soil, which is 1.5 gcm-<sup>3</sup>.

(\*) The works site area of Contract No. HY/2013/01 (includes the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/01 works area) was handed over to the relevant authorities since 24 October 2018 and no chemical waste and general refuse were generated in November 2018.



Contract No. HY/2013/01
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities – Passenger Clearance Building
17th Quarterly EM&A Report

# **APPENDIX J**

**Environmental Licenses and Permits** 





# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |              |                                   |                                     |   |  |                     | Date: Octob    | er 2018        |                                |
|-------------|--------------|-----------------------------------|-------------------------------------|---|--|---------------------|----------------|----------------|--------------------------------|
| Item<br>No. | Per<br>Work  | mit/License or<br>Applica<br>Date | r Registration<br>tion<br>Reference | Permit/License/<br>Notification/<br>Registration<br>Description   | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                         |
|             | Area         | Date                              | Reference                           | Description   |  |                     |                |                |                                |
| 1.          | All<br>Areas | 29 Jul 13                         | N/A                                 | Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities | EP-353/2009/G                          | 06 Aug 13           | N/A            | EPD            | Superseded by<br>EP-353/2009/H |
| 2.          | All<br>Areas | 16 Jan 15                         | N/A                                 | Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities | EP-353/2009/H                          | 19 Jan 15           | N/A            | EPD            | Superseded by<br>EP-353/2009/I |
| 3.          | All<br>Areas | 30 Jun 15                         | N/A                                 | Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities | EP-353/2009/I                          | 17 Jul 15           | N/A            | EPD            | Superseded by<br>EP-353/2009/J |
| 4.          | All<br>Areas | 18 Feb 2016                       | N/A                                 | Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities | EP-353/2009/J                          | 25 Feb 2016         | N/A            | EPD            | Superseded by<br>EP-353/2009/K |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |                      |                                  |                                     |   |  |                     | Date: Octob    | er 2018        |        |
|-------------|----------------------|----------------------------------|-------------------------------------|---|--|---------------------|----------------|----------------|--------|
| Item<br>No. | Peri<br>Work<br>Area | mit/License o<br>Applica<br>Date | r Registration<br>tion<br>Reference | Permit/License/<br>Notification/<br>Registration<br>Description   | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark |
| 5.          | All<br>Areas         | 24 Mar 2016                      | N/A                                 | Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities | EP-353/2009/K                          | 11 Apr 2016         | N/A            | EPD            |        |
| 6.          | All<br>Areas         | 29 Apr 14                        | H2620-LTR-EPD-<br>AU-000006         | Billing Account for disposal of construction waste  | Billing Account No.:<br>7019944        | 16 May 14           | N/A            | EPD            |        |
| 7.          | РСВ                  | 30 Apr 14                        | H2620-LTR- EPD-<br>000002           | Notification that notifiable works are anticipated to commence (Form NA).   | Acknowledge Receipt<br>Ref. No. 373961 | 05 May 14           | N/A            | EPD            |        |
| 8.          | WA2                  | 30 Apr 14                        | H2620-LTR- EPD-<br>000003           | Notification that notifiable works are anticipated to commence (Form NA).   | Acknowledge Receipt<br>Ref. No. 373956 | 05 May 14           | N/A            | EPD            |        |
| 9.          | WA3                  | 30 Apr 14                        | H2620-LTR-EPD-<br>AU-000001         | Notification that notifiable works are anticipated to commence (Form NA).   | Acknowledge Receipt<br>Ref. No. 373962 | 05 May 14           | N/A            | EPD            |        |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |             |                                  |                                     |  |  |                     | Date: Octob    | er 2018        |                               |
|-------------|-------------|----------------------------------|-------------------------------------|--|--|---------------------|----------------|----------------|-------------------------------|
| Item<br>No. | Work        | mit/License o<br>Applica<br>Date | r Registration<br>tion<br>Reference | Permit/License/<br>Notification/<br>Registration<br>Description  | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                        |
| 10.         | Area<br>PCB | 30 May 14                        | H2620-LTR-EPD-<br>AU-000020         | Registration as Chemical Waste Producer for disposal of spent batteries, used lubrication oil and surplus paint at PCB area  | WPN:<br>5213-951-L2846-01              | 08 Jul 14           | N/A            | EPD            |                               |
| 11.         | PCB         | 23 Jun 14                        | In H2620-LTR-<br>EPD-000017         | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS0683-14                           | 03 Jul 14           | 29 Dec 14      | EPD            | Superseded by<br>GW-RS0908-14 |
| 12.         | WA2         | 02 Jul 14                        | H2620-LTR-LCJ-<br>AU-000280         | CNP for the use of powered mechanical equipment for the purpose of carry out ER Office construction works from 19:00 to 23:00. (Non-designated area)                     | GW-RS0715-14                           | 17 Jul 14           | 15 Jan 15      | EPD            | Superseded by<br>GW-RS1034-14 |
| 13.         | WA3         | 02 Jul 14                        | H2620-LTR-LCJ-<br>AU-000324         | CNP for the use of powered mechanical equipment for the purpose of carry out construction of JV site office from 19:00 to 23:00. (Non-designated)                        | GW-RS0716-14                           | 17 Jul 14           | 15 Jan 15      | EPD            | Expired                       |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |              |           |                             |  |  |                     | Date: Octob    | er 2018        |                                      |
|-------------|--------------|-----------|-----------------------------|--|--|---------------------|----------------|----------------|--------------------------------------|
| Item<br>No. | Peri<br>Work | Applica   |                             | Permit/License/<br>Notification/<br>Registration   | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                               |
|             | Area         | Date      | Reference                   | Description  |  |                     |                |                |                                      |
| 14.         | PCB          | 23 Jun 14 | H2620-LTR- EPD-<br>000527   | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS0908-14                           | 03 Sep 14           | 22 Dec 14      | EPD            | Superseded by<br>GW-RS1044-14        |
| 15.         | PCB          | 29 Sep 14 | H2620-LTR-EPD-<br>AU-000034 | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS1044-14                           | 29 Sep 14           | 24 Dec 14      | EPD            | Superseded by<br>GW-RS1300-14        |
| 16.         | WA2          | 12 Sep 14 | H2620-LTR-EPD-<br>AU-000032 | CNP for the use of powered mechanical equipment for the purpose of carry out ER Office construction works from 19:00 to 23:00. (Non-designated area)                     | GW-RS1034-14                           | 29 Sep 14           | 28 Mar 15      | EPD            | Expired                              |
| 17.         | WA4          | 17 Oct 14 | H2620-LTR-EPD-<br>AU-000036 | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)   | GW-RW0814-14                           | 20 Oct 14           | 19 Apr 15      | EPD            | Expired and replaced by GW-RW0171-15 |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |              |                                  |                                     |   |  |                     | Date: Octob    | er 2018        |                               |
|-------------|--------------|----------------------------------|-------------------------------------|---|--|---------------------|----------------|----------------|-------------------------------|
| Item<br>No. | Peri<br>Work | mit/License o<br>Applica<br>Date | r Registration<br>tion<br>Reference | Permit/License/<br>Notification/<br>Registration<br>Description   | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                        |
|             | Area         | Date                             | Reference                           | Description   |  |                     |                |                |                               |
| 18.         | РСВ          | 03 Nov 14                        | H2620-LTR-EPD-<br>AU-000040         | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area)  | GW-RS1300-14                           | 17 Nov 14           | 16 Feb 15      | EPD            | Superseded by<br>GW-RS0087-15 |
| 19.         | РСВ          | 12 Jan 15                        | H2620-LTR-EPD-<br>AU-000046         | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area)  | GW-RS0087-15                           | 26 Jan 15           | 25 Apr 15      | EPD            | Superseded by<br>GW-RS0308-15 |
| 20.         | РСВ          | 12 Mar 15                        | H2620-LTR-EPD-<br>AU-000051         | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore pilling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS0308-15                           | 26 Mar 15           | 25 Jun 15      | EPD            | Superseded by<br>GW-RS0476-15 |
| 21.         | РСВ          | 31 Jul 14                        | H2620-LTR-EPD-<br>AU-000038         | Water Discharge License for construction works on PCB island  | WT00020335-2014                        | 13 Nov 14           | 30 Nov 19      | EPD            |                               |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |                      |                                  |                                     |  |  |                     | Date: Octob    | er 2018        |  |
|-------------|----------------------|----------------------------------|-------------------------------------|--|--|---------------------|----------------|----------------|--|
| Item<br>No. | Peri<br>Work<br>Area | mit/License o<br>Applica<br>Date | r Registration<br>tion<br>Reference | Permit/License/<br>Notification/<br>Registration<br>Description  | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                                   |
| 22.         | WA4                  | 27 Mar 15                        | H2620-LTR-EPD-<br>AU-000054         | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)   | GW-RW0171-15                           | 20 Apr 15           | 19 Oct 15      | EPD            | Superseded by<br>GW-RW0351-15            |
| 23.         | РСВ                  | 15 Apr 15                        | H2620-LTR-EPD-<br>AU-000057         | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS0476-15                           | 01 May 15           | 31 Jul 15      | EPD            | Superseded by<br>GW-RS0685-15            |
| 24.         | РСВ                  | 09 Jun 15                        | H2620-LTR-EPD-<br>AU-000063         | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS0685-15                           | 01 Jul 15           | 30 Sep 15      | EPD            | Superseded by<br>GW-RS0877-15            |
| 25.         | WA4                  | 29 Jun 15                        | H2620-LTR-EPD-<br>AU-000066         | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)   | GW-RW0351-15                           | 17 Jul 15           | 12 Jan 16      | EPD            | Expired.<br>Replaced by GW-<br>RW0003-16 |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |                      |                                  |                                      |  |  |                     | Date: Octob    | er 2018        |                               |
|-------------|----------------------|----------------------------------|--------------------------------------|--|--|---------------------|----------------|----------------|-------------------------------|
| Item<br>No. | Peri<br>Work<br>Area | nit/License o<br>Applica<br>Date | r Registration<br>ition<br>Reference | Permit/License/<br>Notification/<br>Registration<br>Description  | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                        |
| 26.         | РСВ                  | 27 Jul 15                        | H2620-LTR-EPD-<br>AU-000069          | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS0877-15                           | 10 Aug 15           | 09 Nov 15      | EPD            | Superseded by<br>GW-RS1016-15 |
| 27.         | PCB                  | 02 Sep 15                        | H2620-LTR-EPD-<br>AU-000072          | CNP for the use of powered mechanical equipment for the purpose of carry out predrill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Nondesignated area) | GW-RS1016-15                           | 18 Sep 15           | 17 Dec 15      | EPD            | Superseded by<br>GW-RS1195-15 |
| 28.         | PCB                  | 22 Oct 15                        | H2620-LTR-EPD-<br>AU-000075          | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)                         | GW-RS1195-15                           | 9 Nov 15            | 8 Feb 16       | EPD            | Superseded by<br>GW-RS1444-15 |
| 29.         | PCB                  | 17 Dec 15                        | H2620-LTR-EPD-<br>AU-000076          | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)                         | GW-RS1444-15                           | 31 Dec15            | 30 Mar 16      | EPD            | Superseded by<br>GW-RW0191-16 |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |     |           |                             |  |  |                     | Date: Octob    | er 2018        |                               |
|-------------|-----|-----------|-----------------------------|--|--|---------------------|----------------|----------------|-------------------------------|
| Item<br>No. |     |           | tion                        | Permit/License/<br>Notification/<br>Registration<br>Description  | Permit/License/<br>Registration Number | Issue/Start<br>Date | Expiry<br>Date | Issuing Office | Remark                        |
| 30.         | WA4 | 24 Dec 15 | H2620-LTR-EPD-<br>AU-000080 | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)   | GW-RW0003-16                           | 13 Jan 16           | 06 Jul 16      | EPD            | Superseded by<br>GW-RW0394-16 |
| 31.         | РСВ | 17 Feb 16 | H2620-LTR-EPD-<br>AU-000083 | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area) | GW-RS0191-16                           | 3 Mar 16            | 2 Jun 16       | EPD            | Superseded by<br>GW-RW0543-16 |
| 32.         | РСВ | 18 May 16 | H2620-LTR-EPD-<br>AU-000086 | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area) | GW-RS0543-16                           | 2 Jun 16            | 1 Sep 16       | EPD            | Superseded by<br>GW-RS0879-16 |
| 33.         | WA4 | 20 Jun 16 | H2620-LTR-EPD-<br>AU-000089 | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)   | GW-RW0394-16                           | 07 Jul 16           | 06 Jan 17      | EPD            | Superseded by<br>GW-RW0742-16 |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |     |           |  |  |  |           | Date: Octob    | er 2018        |                               |
|-------------|-----|-----------|--|--|--|-----------|----------------|----------------|-------------------------------|
| Item<br>No. |     |           | Application Notification/ Registration  Registration |  | Permit/License/ Registration Number Date |           | Expiry<br>Date | Issuing Office | Remark                        |
| 34.         | PCB | 09 Aug 16 | H2620-LTR-EPD-<br>AU-000092                          | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area) | GW-RS0879-16                             | 23 Aug 16 | 22 Dec 16      | EPD            | Superseded by<br>GW-RS1193-16 |
| 35.         | РСВ | 16 Nov 16 | H2620-LTR-EPD-<br>AU-000094                          | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area) | GW-RS1193-16                             | 30 Nov 16 | 29 May 17      | EPD            | Superseded by<br>GW-RS0005-17 |
| 36.         | WA4 | 17 Dec 16 | H2620-LTR-EPD-<br>AU-000100                          | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)   | GW-RW0742-16                             | 07 Jan 17 | 06 Jul 17      | EPD            | Superseded by<br>GW-RW0341-17 |
| 37.         | PCB | 19 Dec 16 | H2620-LTR-EPD-<br>AU-000103                          | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area) | GW-RS0005-17                             | 6 Jan 17  | 5 Jul 17       | EPD            | Superseded by<br>GW-RS0461-17 |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             |     |           |                                       |   |  |           | Date: Octobe   | er 2018        |                                      |  |
|-------------|-----|-----------|---------------------------------------|---|--|-----------|----------------|----------------|--------------------------------------|--|
| Item<br>No. |     |           | pplication Notification/ Registration |   | Permit/License/ Issue/Start Registration Number Date |           | Expiry<br>Date | Issuing Office | Remark                               |  |
| 38.         | WA3 | 30 Dec 16 | H2620-LTR-EPD-<br>AU-000102           | CNP for the use of powered mechanical equipment for the purpose of carry out construction of JV site office from 19:00 to 23:00. (Non-designated) | GW-RS0015-17   | 12 Jan 17 | 11 Jul 17      | EPD            | Superseded by<br>GW-RS0587-17        |  |
| 39.         | РСВ | 12 May 17 | H2620-LTR-EPD-<br>AU-000106           | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)  | GW-RS0461-17   | 25 May 17 | 24 Nov 17      | EPD            | Superseded by<br>GW-RS0998-17        |  |
| 40.         | WA3 | 22 Jun 17 | H2620-LTR-EPD-<br>AU-000113           | CNP for the use of powered mechanical equipment for the purpose of carry out construction of JV site office from 19:00 to 23:00. (Non-designated) | GW-RS0587-17   | 12 Jul 17 | 11 Jan 18      | EPD            | Expired and replaced by GW-RS1201-17 |  |
| 41.         | WA4 | 19 Jun 17 | H2620-LTR-EPD-<br>AU-000112           | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)  | GW-RW0341-17   | 10 Jul 17 | 6 Jan 18       | EPD            | Expired and replaced by GW-RW0005-18 |  |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|             | _  |           |  |   |                                     |           | Date: Octob    | er 2018        |                                      |
|-------------|--|-----------|--|---|-------------------------------------|-----------|----------------|----------------|--------------------------------------|
| Item<br>No. | Permit/License or Registration Application  Work Area  Date  Reference |           | Application Notification/ Registration |   | Permit/License/ Registration Number |           | Expiry<br>Date | Issuing Office | Remark                               |
| 42.         | РСВ  | 20 Oct 17 | H2620-LTR-EPD-<br>AU-000117            | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)  | GW-RS0998-17                        | 15 Nov 17 | 12 May 18      | EPD            | Expired and replaced by GW-RS0389-18 |
| 43.         | WA3  | 20 Dec 17 | H2620-LTR-EPD-<br>AU-000119            | CNP for the use of powered mechanical equipment for the purpose of carry out construction of JV site office from 19:00 to 23:00. (Non-designated) | GW-RS1201-17                        | 12 Jan 18 | 11 Jul 18      | EPD            | Expired and replaced by GW-RS0589-18 |
| 44.         | WA4  | 20 Dec 17 | H2620-LTR-EPD-<br>AU-000118            | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)  | GW-RW0005-18                        | 07 Jan 18 | 06 Jul 18      | EPD            | Expired and replaced by GW-RW0271-18 |
| 45.         | РСВ  | 27 Apr 18 | H2620-LTR-EPD-<br>AU-000125            | CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)  | GW-RS0389-18                        | 13 May 18 | 12 Nov 18      | EPD            | -                                    |



# **Environmental License/ Permits /Notification Register**

#### **LCAL H2620**

|      |   |           |                             |   |                     |             | Date: Octob | er 2018        |        |
|------|---|-----------|-----------------------------|---|---------------------|-------------|-------------|----------------|--------|
| Item | Permit/License or Registration<br>Application |           |                             | Permit/License/<br>Notification/  | Permit/License/     | Issue/Start | Expiry      | Issuing Office | Remark |
| No.  | Work<br>Area                                  | Date      | Reference                   | Registration<br>Description   | Registration Number | Date        | Date        |                |        |
| 46.  | WA4   | 22 Jun 18 | H2620-LTR-EPD-<br>AU-000129 | CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)  | GW-RW0271-18        | 10 Jul 18   | 06 Jan 19   | EPD            | -      |
| 47.  | WA3   | 22 Jun 18 | H2620-LTR-EPD-<br>AU-000128 | CNP for the use of powered mechanical equipment for the purpose of carry out construction of JV site office from 19:00 to 23:00. (Non-designated) | GW-RS0589-18        | 12 Jul 18   | 11 Jan 19   | EPD            | -      |



# **APPENDIX K**

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions





#### Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

For Contract No. HY/2013/01

| Reporting Period   | Cumulative Statistics |                          |                         |  |  |  |  |
|--|-----------------------|--------------------------|-------------------------|--|--|--|--|
| Reporting Feriod   | Complaints            | Notifications of Summons | Successful Prosecutions |  |  |  |  |
| This reporting period  | 0                     | 0                        | 0                       |  |  |  |  |
| From commencement date of contract to end of reporting month | 11                    | 0                        | 0                       |  |  |  |  |

For Contract No. HY/2013/06 within Contract No. HY/2013/01 works area

| Reporting Period   | Cumulative Statistics |                          |                         |  |  |  |  |
|--|-----------------------|--------------------------|-------------------------|--|--|--|--|
| Reporting Ferrod   | Complaints            | Notifications of Summons | Successful Prosecutions |  |  |  |  |
| This reporting period  | 0                     | 0                        | 0                       |  |  |  |  |
| From commencement date of contract to end of reporting month | 0                     | 0                        | 0                       |  |  |  |  |



Contract No. HY/2013/01
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities – Passenger Clearance Building
17th Quarterly EM&A Report

# **APPENDIX L**

**Investigation Report** 



Hong Kong- Zhuhai- Macao Bridge

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180903DO\_v1

Date of Notification: 06 September 2018

Date of Investigation Report: 4 October 2018

Works Inspected: Data collected from water sampling works on 3 September 2018 and the results were issued on 5

September 2018

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

#### Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION  | DEPTH                 | AL (mg/L)                      | LL (mg/L)                            | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |
|-------|----------|-----------------------|--------------------------------|--------------------------------------|---------------------------------------|---|
| DO    | IS5      | Surface<br>and Middle |                                |                                      | 4.4                                   | 4.9                                     |
| DO    | IS5      | Bottom                |                                |                                      | 4.0                                   | 4.1                                     |
| DO    | IS8      | Bottom                |                                |                                      | 4.6                                   | 5.0                                     |
| DO    | IS(Mf)9  | Bottom                |                                |                                      | 4.6                                   | (*)                                     |
| DO    | IS10(N)  | Surface<br>and Middle | Surface and Middle             | Surface and<br>Middle<br>4.2 mg/L    | 4.6                                   | 4.9                                     |
| DO    | IS10(N)  | Bottom                | 5.0 mg/L<br>Bottom<br>4.7 mg/L | (except 5 mg/L<br>for FCZ)<br>Bottom | 3.7                                   | 4.2                                     |
| DO    | IS(Mf)11 | Surface<br>and Middle |                                | 3.6 mg/L                             | 4.8                                   | 4.9                                     |
| DO    | IS(Mf)11 | Bottom                |                                |                                      | 4.2                                   | 4.3                                     |
| DO    | IS(Mf)16 | Surface<br>and Middle |                                |                                      | 4.5                                   | 5.2                                     |
| DO    | IS(Mf)16 | Bottom                |                                |                                      | 4.3                                   | 4.6                                     |
| DO    | IS17     | Surface<br>and Middle |                                |                                      | 4.7                                   | 4.7                                     |

| DO | IS17      | Bottom                |  | 4.6        |  |
|----|-----------|-----------------------|--|------------|--|
| DO | SR4(N)    | Surface<br>and Middle |  | 4.5        |  |
| DO | SR4(N)    | Bottom                |  | 4.3        |  |
| DO | SR5(N)    | Surface<br>and Middle |  | 4.7        |  |
| DO | SR5(N)    | Bottom                |  | 4.6        |  |
| DO | SR6       | Surface<br>and Middle |  | 5.0        |  |
| DO | SR6       | Bottom                |  | 5.4        |  |
| DO | SR7       | Surface<br>and Middle |  | 4.8        |  |
| DO | SR10A(N)  | Surface<br>and Middle |  | 6.3        |  |
| DO | SR10A(N)  | Bottom                |  | 6.3        |  |
| DO | SR10B(N2) | Surface<br>and Middle |  | <u>4.7</u> |  |
| DO | SR10B(N2) | Bottom                |  | 4.1        |  |

Notes:

AL means Action Level.

LL means Limit Level.

**Bold** means AL exceedances.

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Remark (\*): The water depth at station IS(Mf)9 during the sampling time is less than 3 meters. Therefore, only the mid-depth station was monitored.

#### Possible reason for Action / Limit Level Non-compliance:

On 3 September 2018, 18 AL exceedances of DO at stations IS5, IS8, IS(Mf)9, IS10(N), IS(Mf)11, IS(Mf)16, IS17, SR4(N), SR5(N), SR7 and SR10B(N2) were recorded during mid-ebb tide, while 12 AL exceedances of DO at stations IS5, IS10(N), IS(Mf)11, IS(Mf)16, IS17, SR4(N), SR6, SR10(A) and SR10B(N2) were recorded during mid-flood tide. Moreover, one LL exceedance of DO at station SR10B(N2) was recorded during mid-ebb tide and three LL exceedances of DO at stations SR6, SR10A(N) and SR10B(N2) were recorded during mid-flood tide.

#### Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 3 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 3 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

#### Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

#### Contract No.: HY/2013/03

As confirmed with RSS of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, no organic matter discharge or accumulation at active works areas on 3 September 2018 under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 3 September 2018.

During weekly site audit on 23, 30 August 2018 and 6 September 2018, ET confirmed the Contractor had provided workable and effective water quality mitigation measures.

#### Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 3 September 2018. Furthermore, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 3 September 2018.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspections on 29 August 2018 (between14:45 and 14:55) and 6 September 2018 (between 10:20 and 10:25). There were no observations referring to water quality mitigation measures associated with that shoreline.

It was concluded that the exceedance was not due to HY/2013/04.

#### Contract No.: HY/2014/05

There was no marine transportation and marine-based work under this contract. No site runoff within the Contract site has been observed. Therefore, it is concluded that the exceedances were not related to the Contract.

#### Actions taken/ to be taken:

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen exceedance was attributed to active construction activities of this Contract;
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

#### Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

#### Contract No.: HY/2013/03

During weekly site audit on 23, 30 August 2018 and 6 September 2018, ET (Contract No. HY/2013/03) confirmed the Contractor had provided workable and effective water quality mitigation measures.

#### Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

#### Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 4 October 2018                                      |

Copied to : EPD, Contractor, Engineer Representative and IEC/ENPO




Figure 1: Location Plan

Hong Kong- Zhuhai- Macao Bridge

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180905DO\_v1

Date of Notification: 11 September 2018

Date of Investigation Report: 5 October 2018

Works Inspected: Data collected from water sampling works on 5 September 2018 and the results were issued on 10

September 2018

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

#### Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION  | DEPTH                 | AL (mg/L)                      | LL (mg/L)                            | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |
|-------|----------|-----------------------|--------------------------------|--------------------------------------|---------------------------------------|---|
| DO    | IS5      | Surface<br>and Middle |                                |                                      | 4.6                                   | 6.4                                     |
| DO    | IS5      | Bottom                |                                |                                      | 3.0                                   | 4.0                                     |
| DO    | IS(Mf)9  | Bottom                |                                |                                      | 4.6                                   | (*)                                     |
| DO    | IS10(N)  | Surface<br>and Middle |                                |                                      | 4.4                                   | 4.8                                     |
| DO    | IS10(N)  | Bottom                | Surface and Middle             | Surface and<br>Middle<br>4.2 mg/L    | 3.9                                   | 3.7                                     |
| DO    | IS(Mf)11 | Surface<br>and Middle | 5.0 mg/L<br>Bottom<br>4.7 mg/L | (except 5 mg/L<br>for FCZ)<br>Bottom | 4.5                                   | 5.7                                     |
| DO    | IS(Mf)11 | Bottom                |                                | 3.6 mg/L                             | 4.0                                   | 3.6                                     |
| DO    | IS(Mf)16 | Bottom                |                                |                                      | 3.8                                   | 5.5                                     |
| DO    | IS17     | Surface<br>and Middle |                                |                                      | 4.7                                   | 6.5                                     |
| DO    | IS17     | Bottom                |                                |                                      | 3.1                                   | 4.7                                     |
| DO    | SR4(N)   | Surface<br>and Middle |                                |                                      | 4.9                                   | 7.0                                     |

| DO | SR4(N)    | Bottom                |  | <u>3.0</u> | 6.3        |
|----|-----------|-----------------------|--|------------|------------|
| DO | SR5(N)    | Surface<br>and Middle |  | 4.6        | 5.4        |
| DO | SR5(N)    | Bottom                |  | 3.7        | 4.0        |
| DO | SR6       | Surface<br>and Middle |  | 5.7        | 4.5        |
| DO | SR10A(N)  | Surface<br>and Middle |  | 5.4        | 4.3        |
| DO | SR10A(N)  | Bottom                |  | 3.9        | 3.6        |
| DO | SR10B(N2) | Surface<br>and Middle |  | 5.2        | <u>4.6</u> |
| DO | SR10B(N2) | Bottom                |  | 4.6        | 4.4        |

Notes:

AL means Action Level.

LL means Limit Level.

**Bold** means AL exceedances.

Bold with underline means LL exceedances.
Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA Remark (\*): The water depth at station IS(Mf)9 during the sampling time is less than 3 meters. Therefore, only the mid-depth station was monitored.

On 5 September 2018, 13 AL exceedances of DO at stations IS5, IS(Mf)9, IS10(N), IS(Mf)11, IS(Mf)16, IS17, SR4(N), SR5(N), SR10A(N) and SR10B(N2) were recorded during mid-ebb tide, while 8 AL exceedances of DO at stations IS5, IS10(N), IS(Mf)11, SR5(N), SR6, SR10A(N) and SR10B(N2) were recorded during mid-flood tide. Moreover, three LL exceedance of DO at stations IS5, IS17 and SR4(N) were recorded during mid-ebb tide and two LL exceedances of DO at stations SR10A(N) and SR10B(N2) were recorded during mid-flood tide.

Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 5 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 5 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

Contract No.: HY/2013/03

During weekly site audit on 23, 30 August 2018 and 6 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures. Regarding the exceedance on 5 September 2018, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, no organic matter discharge or accumulation at active works areas on 5 September 2018 under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 5 September 2018.

Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 5 September 2018. Furthermore, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 5 September 2018.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspections on 29 August 2018 (between14:45 and14:55) and 6 September 2018 (between 10:20 and 10:25). There were no observations referring to water quality mitigation measures associated with that shoreline.

It was concluded that the exceedances were not due to HY/2013/04.

Contract No.: HY/2014/05

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen exceedance was attributed to active construction activities of this Contract;
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

# Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2013/03

During weekly site audit on 23, 30 August 2018 and 6 September 2018, ET (Contract No. HY/2013/03) confirmed the Contractor had provided workable and effective water quality mitigation measures.

#### Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

## Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 5 October 2018                                      |




Figure 1: Location Plan

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180907DO\_v1

Date of Notification: 11 September 2018

Date of Investigation Report: 5 October 2018

Works Inspected: Data collected from water sampling works on 7 September 2018 and the results were issued on 11

September 2018

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

# Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION  | DEPTH                 | AL (mg/L)                 | LL (mg/L)                         | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |     |
|-------|----------|-----------------------|---------------------------|-----------------------------------|---------------------------------------|---|-----|
| DO    | IS5      | Surface<br>and Middle |                           |                                   | 4.5                                   | 7.9                                     |     |
| DO    | IS5      | Bottom                |                           |                                   | 3.6                                   | 5.6                                     |     |
| DO    | IS8      | Bottom                |                           |                                   | 4.0                                   | (*)                                     |     |
| DO    | IS10(N)  | Surface<br>and Middle |                           |                                   | 4.9                                   | 5.9                                     |     |
| DO    | IS10(N)  | Bottom                | Surface and Middle        | Surface and<br>Middle<br>4.2 mg/L | 4.0                                   | 4.6                                     |     |
| DO    | IS(Mf)11 | Surface<br>and Middle | 5.0 mg/L  Bottom 4.7 mg/L | (except 5 mg/L<br>for FCZ)        | (except 5 mg/L<br>for FCZ)            | 4.8                                     | 5.6 |
| DO    | IS(Mf)11 | Bottom                |                           | 3.6 mg/L                          | 4.5                                   | 4.4                                     |     |
| DO    | IS(Mf)16 | Bottom                |                           |                                   | 4.1                                   | 5.0                                     |     |
| DO    | IS17     | Bottom                |                           |                                   | 4.8                                   | 4.2                                     |     |
| DO    | SR3(N)   | Bottom                |                           |                                   | 4.0                                   | 6.7                                     |     |
| DO    | SR4(N)   | Surface<br>and Middle |                           |                                   | 4.4                                   | 7.1                                     |     |

| DO | SR4(N)   | Bottom                |  | 4.0 | 7.2 |
|----|----------|-----------------------|--|-----|-----|
| DO | SR5(N)   | Surface<br>and Middle |  | 4.6 | 6.5 |
| DO | SR5(N)   | Bottom                |  | 4.2 | 5.3 |
| DO | SR6      | Surface<br>and Middle |  | 4.5 | 4.6 |
| DO | SR6      | Bottom                |  | 4.2 | 4.2 |
| DO | SR10A(N) | Surface<br>and Middle |  | 5.7 | 4.6 |
| DO | SR10A(N) | Bottom                |  | 5.5 | 4.4 |

Notes:

AL means Action Level.

LL means Limit Level.

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Remark (\*): The water depth at station IS8 during the sampling time is less than 3 meters. Therefore, only the mid-depth station was monitored.

On 7 September 2018, 15 AL exceedances of DO at stations IS5, IS8, IS10(N), IS(Mf)11, IS(Mf)16, SR3(N), SR4(N), SR5(N) and SR6 were recorded during mid-ebb tide, while 6 AL exceedances of DO at stations IS10(N), IS(Mf)11, IS17, SR6 and SR10A(N) were recorded during mid-flood tide. Moreover, one LL exceedance of DO at station SR10A(N) was recorded during mid-flood tide.

Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 7 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 7 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

Contract No.: HY/2013/03

During weekly site audit on 6 and 14 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures. The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Regarding the exceedance on 7 September 2018, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, no organic matter discharge or accumulation at active works areas on 7 September under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 7 September 2018.

Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 7 September 2018. Furthermore, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 7 September 2018.

It is noted that, on the same day, no exceedance was recorded at IS(Mf)9 which is the nearest monitoring location to HY/2013/04 loading and unloading point and HY/2013/04 shoreline interfacing with open waters.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 6 September 2018 (between 10:20 and 10:25). There were no observations referring to water quality mitigation measures associated with that shoreline.

It was concluded that the exceedances were not due to HY/2013/04.

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen exceedance was attributed to active construction activities of this Contract;
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

# Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2013/03

During weekly site audit on 6 and 14 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures.

# Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implementall necessary water quality mitigation measures identified in the EM&A Manual.

#### Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 5 October 2018                                      |




Figure 1: Location Plan

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180910DO\_v1

Date of Notification: 20 September 2018

Date of Investigation Report: 8 October 2018

**Works Inspected:** Data collected from water sampling works on 10 September 2018. Results for in-situ data were issued on 12 September 2018 and the results for SS data were issued on 19 September 2018.

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

# Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION  | DEPTH                 | AL (mg/L)                      | LL (mg/L)                            | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |
|-------|----------|-----------------------|--------------------------------|--------------------------------------|---------------------------------------|---|
| DO    | IS5      | Surface<br>and Middle |                                |                                      | 4.0                                   | 4.4                                     |
| DO    | IS5      | Bottom                |                                |                                      | 3.8                                   | 3.9                                     |
| DO    | IS(Mf)6  | Surface<br>and Middle |                                |                                      | 4.4                                   | 4.3                                     |
| DO    | IS7      | Surface<br>and Middle |                                |                                      | 4.6                                   | 4.3                                     |
| DO    | IS8      | Surface<br>and Middle | Surface and Middle             | Surface and<br>Middle<br>4.2 mg/L    | 4.6                                   | 4.2                                     |
| DO    | IS8      | Bottom                | 5.0 mg/L<br>Bottom<br>4.7 mg/L | (except 5 mg/L<br>for FCZ)<br>Bottom | 4.5                                   | 4.1                                     |
| DO    | IS(Mf)9  | Surface<br>and Middle |                                | 3.6 mg/L                             | 4.7                                   | 4.1                                     |
| DO    | IS(Mf)9  | Bottom                |                                |                                      | 4.6                                   | 4.1                                     |
| DO    | IS10(N)  | Surface<br>and Middle |                                |                                      | 4.2                                   | 4.3                                     |
| DO    | IS10(N)  | Bottom                |                                |                                      | 4.0                                   | 4.0                                     |
| DO    | IS(Mf)11 | Surface<br>and Middle |                                |                                      | 4.2                                   | 4.2                                     |

| DO | IS(Mf)11 | Bottom                |  | 4.0 | 3.9        |
|----|----------|-----------------------|--|-----|------------|
| DO | IS(Mf)16 | Surface<br>and Middle |  | 4.1 | 4.2        |
| DO | IS(Mf)16 | Bottom                |  | 4.1 | 4.:        |
| DO | IS17     | Surface<br>and Middle |  | 4.0 | 4.:        |
| DO | IS17     | Bottom                |  | 4.0 | 3.9        |
| DO | SR3(N)   | Surface<br>and Middle |  | 4.3 | 4.3        |
| DO | SR3(N)   | Bottom                |  | 4.3 | 4.3        |
| DO | SR4(N)   | Surface<br>and Middle |  | 4.3 | 4.2        |
| DO | SR4(N)   | Bottom                |  | 4.4 | 4.1        |
| DO | SR5(N)   | Surface<br>and Middle |  | 4.2 | 4.2        |
| DO | SR5(N)   | Bottom                |  | 4.1 | 4.0        |
| DO | SR6      | Surface<br>and Middle |  | 3.7 | <u>3.9</u> |
| DO | SR6      | Bottom                |  | 3.6 | 4.0        |
| DO | SR7      | Surface<br>and Middle |  | 4.4 | 4.2        |
| DO | SR7      | Bottom                |  | 4.0 | 4.2        |

| DO | SR10A(N)  | Surface<br>and Middle |  |  | <u>4.2</u> | 4.0        |
|----|-----------|-----------------------|--|--|------------|------------|
| DO | SR10A(N)  | Bottom                |  |  | 4.2        | 3.7        |
| DO | SR10B(N2) | Surface<br>and Middle |  |  | 4.0        | <u>3.5</u> |
| DO | SR10B(N2) | Bottom                |  |  | 4.1        | <u>3.5</u> |
| SS | SR6       | Depth<br>Average      | 23.5 and 120% (i.e.<br>11.2 for mid-<br>ebb/10.5 for mid-<br>flood) of upstream<br>control station's SS<br>at the same tide of<br>the same day | 34.4 and 130% (i.e. 12.1 for mid-ebb/11.4 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 11.3       | 28.6       |

Notes:

AL means Action Level.

LL means Limit Level.

**Bold** means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

On 10 September 2018, 24 AL exceedances of DO at stations IS5, IS(Mf)6, IS7, IS8, IS(Mf)9, IS10(N), IS(Mf)11, IS(Mf)16, IS17, SR3(N), SR4(N), SR5(N), SR6, SR7, SR10A(N) and SR10B(N2) were recorded during mid-ebb tide, while 24 AL exceedances of DO at stations IS5, IS(Mf)6, IS7, IS8, IS(Mf)9, IS10(N), IS(Mf)11, IS(Mf)16, IS17, SR3(N), SR4(N), SR5(N), SR6, SR7 and SR10A(N) were recorded during mid-flood tide. Moreover, six LL exceedances of DO at stations IS5, IS(Mf)16, IS17, SR6, SR10A(N) and SR10B(N2) were recorded during mid-ebb tide and six LL exceedance of DO at stations IS(Mf)9, IS17, SR6, SR10A(N) and SR10B(N2) were recorded during mid-flood tide. And one AL exceedance of SS at station SR6 was recorded during mid-flood tide.

#### Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 10 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 10 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

#### Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

#### Contract No.: HY/2013/03

During weekly site audit on 6, 14 and 20 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures. The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Regarding the exceedance on 10 September 2018, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, all surplus filling materials transported from Contract No. HY/2013/03 to other projects by marine vessels have been completed with the last batch delivered on 24 March 2018, no organic matter discharge or accumulation at active works areas on 10 September 2018 under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 10 September 2018.

## Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 10 September 2018. Furthermore, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 10 September 2018.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 6 September 2018 (between 10:20 and 10:25). There were no observations referring to water quality mitigation measures associated with that shoreline.

Subsequent to the subject exceedances, HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 12 September 2018 (between 14:30 and 14:45). There were no observations referring to water quality mitigation measures associated with that shoreline.

It was concluded that the exceedances were not due to HY/2013/04.

## Contract No.: HY/2014/05

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen and suspended solid exceedances were attributed to active construction activities of this Contract:
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen and suspended solid exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

# Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2013/03

During weekly site audit on 6, 14 and 20 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures.

# Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implemental necessary water quality mitigation measures identified in the EM&A Manual.

#### Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 8 October 2018                                      |




Figure 1: Location Plan

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180912DO\_SS

Date of Notification: 21 September 2018

Date of Investigation Report: 28 September 2018

**Works Inspected:** Data collected from water sampling works on 12 September 2018. Results for in-situ data were issued on 14 September 2018 and the results for SS data were issued on 21 September 2018.

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

# Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION  | DEPTH                 | AL (mg/L)                      | LL (mg/L)                            | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |
|-------|----------|-----------------------|--------------------------------|--------------------------------------|---------------------------------------|---|
| DO    | IS5      | Surface<br>and Middle |                                |                                      | (*)                                   | 4.5                                     |
| DO    | IS(Mf)6  | Surface<br>and Middle |                                |                                      | (*)                                   | 4.7                                     |
| DO    | IS7      | Surface<br>and Middle |                                |                                      | (*)                                   | 4.7                                     |
| DO    | IS8      | Surface<br>and Middle |                                |                                      | (*)                                   | 4.3                                     |
| DO    | IS8      | Bottom                | Surface and Middle             | Surface and Middle 4.2 mg/L          | (*)                                   | 4.5                                     |
| DO    | IS(Mf)9  | Surface<br>and Middle | 5.0 mg/L<br>Bottom<br>4.7 mg/L | (except 5 mg/L<br>for FCZ)<br>Bottom | (*)                                   | 4.4                                     |
| DO    | IS(Mf)9  | Surface and Middle    | (*)                            | 4.5                                  |                                       |   |
| DO    | IS10(N)  |                       | (*)                            | 4.4                                  |                                       |   |
| DO    | IS10(N)  | Bottom                |                                |                                      | (*)                                   | 4.3                                     |
| DO    | IS(Mf)11 | Surface<br>and Middle |                                |                                      | (*)                                   | 4.5                                     |
| DO    | IS(Mf)11 | Bottom                |                                |                                      | (*)                                   | 4.5                                     |

| DO | IS(Mf)16 | Surface<br>and Middle | (*) | 4.3 |
|----|----------|-----------------------|-----|-----|
| DO | IS(Mf)16 | Bottom                | (*) | 4.4 |
| DO | IS17     | Surface<br>and Middle | (*) | 4.2 |
| DO | IS17     | Bottom                | (*) | 4.2 |
| DO | SR3(N)   | Surface<br>and Middle | (*) | 4.4 |
| DO | SR3(N)   | Bottom                | (*) | 4.5 |
| DO | SR4(N)   | Surface<br>and Middle | (*) | 4.4 |
| DO | SR4(N)   | Bottom                | (*) | 4.6 |
| DO | SR5(N)   | Surface<br>and Middle | (*) | 4.4 |
| DO | SR5(N)   | Bottom                | (*) | 4.5 |
| DO | SR6      | Surface<br>and Middle | (*) | 4.5 |
| DO | SR6      | Bottom                | (*) | 4.6 |
| DO | SR7      | Surface<br>and Middle | (*) | 4.4 |
| DO | SR7      | Bottom                | (*) | 4.4 |
| DO | SR10A(N) | Surface<br>and Middle | (*) | 4.2 |

|    |           | •                     |  |   | -   |            |
|----|-----------|-----------------------|--|---|-----|------------|
| DO | SR10A(N)  | Bottom                |  |   | (*) | 4.3        |
| DO | SR10B(N2) | Surface<br>and Middle |  |   | (*) | <u>3.9</u> |
| DO | SR10B(N2) | Bottom                |  |   | (*) | 3.9        |
| SS | SR6       | Depth<br>Average      | 23.5 and 120% (i.e. 12.7 for midflood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 13.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | (*) | 24.8       |

Notes:

AL means Action Level.

LL means Limit Level.

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Remark (\*): Water sampling had been cancelled (mid-ebb tide) due to the Strong Wind Signal No.3.

On 12 September 2018, 27 AL exceedances of DO at stations IS5, IS(Mf)6, IS7, IS8, IS(Mf)9, IS10(N), IS(Mf)11, IS(Mf)16, IS17, SR3(N), SR4(N), SR5(N), SR6, SR7, SR10A(N) and SR10B(N2) were recorded during mid-flood tide. Moreover, two LL exceedances of DO at stations SR10A(N) and SR10B(N2) were recorded during mid-flood tide. And one AL exceedance of SS at station SR6 was recorded during mid-flood tide.

Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 12 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 12 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

#### Contract No.: HY/2013/03

During weekly site audit on 6 and 14 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures. The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Regarding the exceedance on 12 September 2018, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, all surplus filling materials transported from Contract No. HY/2013/03 to other projects by marine vessels have been completed with the last batch delivered on 24 March 2018, no organic matter discharge or accumulation at active works areas on 12 September 2018 under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 12 September 2018.

# Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 12 September 2018. Furthermore, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 12 September 2018.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 12 September 2018 (between 14:30 and 14:45). There were no observations referring to water quality mitigation measures associated with that shoreline.

It was concluded that the exceedances were not due to HY/2013/04.

# Contract No.: HY/2014/05

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen and suspended solid exceedances were attributed to active construction activities of this Contract:
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen and suspended solid exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

# Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2013/03

During weekly site audit on 6 and 14 September 2018, ET confirmed the Contractor had provided workable and effective water quality mitigation measures.

# Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implemental necessary water quality mitigation measures identified in the EM&A Manual.

#### Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 28 September 2018                                   |




Figure 1: Location Plan

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180914DO\_v1

Date of Notification: 18 September 2018

Date of Investigation Report: 8 October 2018

Works Inspected: Data collected from water sampling works on 14 September 2018 and the results were issued on 18

September 2018

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

# Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION   | DEPTH                 | AL (mg/L)  | LL (mg/L)   | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |
|-------|-----------|-----------------------|--|---|---------------------------------------|---|
| DO    | IS(Mf)16  | Surface<br>and Middle | Surface and Middle<br>5.0 mg/L<br>Bottom<br>4.7 mg/L | Surface and Middle 4.2 mg/L (except 5 mg/L for FCZ) Bottom 3.6 mg/L | 4.9                                   | 5.0                                     |
| DO    | IS17      | Surface<br>and Middle |  |   | 4.8                                   | 4.8                                     |
| DO    | IS17      | Bottom                |  |   | 4.6                                   | 4.7                                     |
| DO    | SR4(N)    | Surface<br>and Middle |  |   | 5.3                                   | 4.9                                     |
| DO    | SR10A(N)  | Surface<br>and Middle |  |   | <u>4.9</u>                            | <u>4.7</u>                              |
| DO    | SR10B(N2) | Surface<br>and Middle |  |   | <u>4.9</u>                            | <u>4.4</u>                              |
| DO    | SR10B(N2) | Bottom                |  |   | 4.9                                   | 4.5                                     |

Notes:

AL means Action Level.

LL means Limit Level.

**Bold** means AL exceedances.

**Bold with underline** means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

On 14 September 2018, 3 AL exceedances of DO at stations IS(Mf)16 and IS17 were recorded during mid-ebb tide while 3 AL exceedances of DO at stations IS17, SR4(N) and SR10B(N2) were recorded during mid-flood tide. Moreover, two LL exceedances of DO at stations SR10A(N) and SR10B(N2) were recorded during mid-ebb tide and two LL exceedances of DO at stations SR10A(N) and SR10B(N2) were recorded during mid-flood tide.

Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 14 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 14 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

Contract No.: HY/2013/03

During weekly site audit on 6, 14 and 20 September 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures. The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Regarding the exceedance on 14 September 2018, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, no organic matter discharge or accumulation at active works areas on 14 September 2018 under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 14 September 2018.

Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 14 September 2018. Also, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 14 September 2018. Furthermore, the Contractor has confirmed that the silt curtains were properly installed around Box Culverts C and D on the day of monitoring, i.e. 14 September 2018.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 12 September 2018 (between 14:30 and 14:45). There were no observations referring to water quality mitigation measures associated with that shoreline.

Subsequent to the subject exceedances, HY/2013/04 site shoreline interfacing with open waters was inspected by ET as part of checking of water quality mitigation measures during the regular weekly site inspection on 17 September 2018 (between 14:40 and 14:50). It was observed that the silt curtains at Box Culverts C and D were disconnected from the coastal shoreline. The Contractor was reminded to reinstate the silt curtains. There were no other observations in relation to the same shoreline.

It was concluded that the exceedances were not due to HY/2013/04.

Contract No.: HY/2014/05

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen exceedances were attributed to active construction activities of this Contract:
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

# Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2013/03

During weekly site audit on 6, 14 and 20 September 2018, ET confirmed the Contractor had provided workable and effective water quality mitigation measures.

# Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implemental necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 8 October 2018                                      |




Figure 1: Location Plan

Hong Kong Boundary Crossing Facilities (Superstructure and Infrastructure Contracts)

Notifications of Environmental Quality Limits Exceedances Notification No.: 20180928DO\_v1

Date of Notification: 3 October 2018

Date of Investigation Report: 12 October 2018

Works Inspected: Data collected from water sampling works on 28 September 2018 and the results were issued on 02

October 2018

Monitoring Location: Water Quality Monitoring Station

Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS) / Turbidity (TURB)

# Action & Limit Level (AL & LL) / Measured Level:

| PARAM | STATION   | DEPTH                 | AL (mg/L)  | LL (mg/L)   | MEASURED AT<br>MID-EBB TIDE<br>(mg/L) | MEASURED AT<br>MID-FLOOD TIDE<br>(mg/L) |
|-------|-----------|-----------------------|--|---|---------------------------------------|---|
| DO    | SR10B(N2) | Surface<br>and Middle | Surface and Middle<br>5.0 mg/L<br>Bottom<br>4.7 mg/L | Surface and Middle 4.2 mg/L (except 5 mg/L for FCZ) Bottom 3.6 mg/L | 5.3                                   | <u>4.6</u>                              |

Notes:

AL means Action Level.

LL means Limit Level.

**Bold** means AL exceedances.

**Bold with underline** means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

On 28 September 2018, 1 LL exceedance of DO at station SR10B(N2) was recorded during mid-flood tide.

Contract No.: HY/2013/01

As confirmed by the Contractor of Contract No.: HY/2013/01, there was no marine transportation and marine-based work on 28 September 2018. No site runoff within the Contract site has been observed. All wastewater generated from construction site which potentially contain organic matter was collected by registered collector. No organic matter discharge/ accumulation at active works areas on 28 September 2018. Therefore, it is concluded that the exceedances were not related to the Contract.

Contract No.: HY/2013/02

As confirmed with RSS, it is concluded that the exceedances were not related to the Contract due to completion of marine works on 10 September 2017. ET (Contract No. HY/2013/02) confirmed that no any organic matter discharge/accumulation at active works areas under Contract HY/2013/02 was observed on the date of exceedance with respect to the exceedance in DO.

Contract No.: HY/2013/03

During weekly site audit on 14, 20, 27 September 2018 and 4 October 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures. The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Regarding the exceedance on 28 September 2018, there was no marine transportation on the date of exceedance. As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, no organic matter discharge or accumulation at active works areas on 28 September 2018 under Contract No. HY/2013/03. The marine-based works in Box Culvert B had been completed. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused exceedance recorded at the concerned WQM station on 28 September 2018.

Contract No.: HY/2013/04

According to the Contractor of HY/2013/04, all marine-based segment deliveries were completed in January 2018 and no marine-based works were conducted under the contract on 28 September 2018. Furthermore, there was no visible observation of any discharge or accumulation of organic matter at the active works areas within HY/2013/04 site area on 28 September 2018. HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 12 September 2018 (between 14:30 and 14:45). There were no observations referring to water quality mitigation measures associated with that shoreline.

HY/2013/04 site shoreline interfacing with open waters was inspected during ET's regular weekly site inspection on 26 September 2018 (between 14:30 and 14:55). There were no observations referring to water quality mitigation measures associated with that shoreline. The large distance between HY/2013/04 site and SR10B(N2) is also noted.

Subsequent to the subject exceedance, HY/2013/04 site shoreline interfacing with open waters was inspected by ET as part of checking of water quality mitigation measures during the regular weekly site inspection on 3 October 2018 (between15:10 and 16:20). It was observed that the silt curtains at Box Culverts C and D were disconnected from the coastal shoreline. The Contractor was reminded to reinstate the silt curtains. There were no other observations in relation to the same shoreline.

It was concluded that the exceedances were not due to HY/2013/04.

Contract No.: HY/2014/05

Contract No.: HY/2013/01

Actions were taken under action plan:

- 1. in situ measurement was repeated to confirm findings;
- 2. After considering the above-mentioned investigation results, it appears that it was unlikely that the dissolved oxygen exceedances were attributed to active construction activities of this Contract:
- 3. EPD, IEC, Contractor and ER were informed via email;
- 4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
- 5. Since it is considered that the dissolved oxygen exceedances are unlikely to be contract related, as such, Actions 5-7 under the EAP are not considered applicable.

However, the Contractor was also reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule.

# Contract No.: HY/2013/02

Although the exceedance was considered not due to HY/2013/02, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

# Contract No.: HY/2013/03

During weekly site audit on 14, 20, 27 September 2018 and 4 October 2018, ET of Contract No. HY/2013/03 confirmed the Contractor had provided workable and effective water quality mitigation measures.

# Contract No.: HY/2013/04

Although the exceedance was considered not due to HY/2013/04, the Contractor is reminded to implemental necessary water quality mitigation measures identified in the EM&A Manual.

#### Contract No.: HY/2014/05

Although the exceedance was considered not due to HY/2014/05, the Contractor is reminded to implement all necessary water quality mitigation measures identified in the EM&A Manual.

| Checked by: | Keith Chau | Title: | Environmental Team Leader (Contract No. HY/2013/01) |
|-------------|------------|--------|---|
| Signature:  | Keith      | Date:  | 12 October 2018                                     |




Figure 1: Location Plan