

MTR Corporation Limited


**Shatin to Central Link –
Hung Hom to Admiralty Section**

Monthly EM&A Report No. 33

[Period from 1 to 31 January 2017]

(February 2017)

Verified by: Fredrick Leong



Position: Independent Environmental Checker

Date: 13 Feb 2017

MTR Corporation Limited

**Shatin to Central Link –
Hung Hom to Admiralty Section**

Monthly EM&A Report No. 33

[Period from 1 to 31 January 2017]

(February 2017)

Certified by:  Felice Wong

Position: Environmental Team Leader

Date: 13 Feb 2017



MTR Corporation Limited

Consultancy Agreements
No. C11033B

**Shatin to Central Link - Hung Hom to
Admiralty Section**

Monthly EM&A Report No. 33

[Period from 1 to 31 January 2017]

	Name	Signature
Prepared & Checked:	Joanne Tsoi	
Reviewed & Approved:	Josh Lam	

Version: A

Date: 13 February 2017

This Monthly EM&A Report is prepared for MTR Corporation Limited and is given for its sole benefit in relation to and pursuant to Consultancy Agreement No. C11033B and may not be disclosed to, quoted to or relied upon by any person other than MTR Corporation Limited without our prior written consent. No person (other than MTR Corporation Limited) into whose possession a copy of this report comes may rely on this plan without our express written consent and MTR Corporation Limited may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

8/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 3922 9797 www.aecom.com

Table of Contents

	Page
1 INTRODUCTION.....	1
1.1 Background	1
1.2 Project Programme	1
1.3 Purpose of the Report	2
2 ENVIRONMENTAL MONITORING AND AUDIT	3
3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS	7

List of Tables

Table 1.1	Summary of Awarded Works Contracts
Table 2.1	Summary of Major Construction Activities in the Reporting Period
Table 2.2	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 2.3	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 2.4	Summary of Marine Water Quality Monitoring Results in the Reporting Period ⁽¹⁾
Table 2.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 3.1	Summary of EP Submissions Status

List of Appendices

Appendix A	Monthly EM&A Report for January 2017 – SCL Works Contract 1128 South Ventilation Building to Admiralty Tunnels
Appendix B	Monthly EM&A Report for January 2017 – SCL Works Contract 1121 NSL Cross Harbour Tunnels
Appendix C	Monthly EM&A Report for January 2017 – SCL Works Contract 1123 Exhibition Station and Western Approach Tunnel
Appendix D	Monthly EM&A Report for January 2017 – SCL Works Contract 1122 Admiralty South Overrun Tunnel

1 INTRODUCTION

1.1 Background

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai to Hung Hom via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH) and Stabling Sidings at Hung Hom Freight Yard (HHS); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 Shatin to Central Link – Hung Hom to Admiralty Section [SCL (HUH – ADM)] (hereafter referred to as “the Project”) is part of the SCL.
- 1.1.3 The Environmental Impact Assessment (EIA) Report for SCL (HUH-ADM) (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) (EP No.: EP-436/2012) was granted on 22 March 2012 for construction and operation. Variations of environmental permit (VEP) was subsequently applied for EP-436/2012 and the latest Environmental Permit (EP No: EP-436/2012/E) was issued by Director of Environmental Protection (DEP) on 23 November 2016.

1.2 Project Programme

- 1.2.1 Seven civil construction works contracts of the Project have been awarded since January 2014. The construction of the Project commenced in May 2014 and is expected to complete in 2021¹. The Project will have to interface with other infrastructure projects, including Wan Chai Development Phase II and Central-Wan Chai Bypass. **Table 1.1** summarises the information of the awarded Works Contracts.

Table 1.1 Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1121	NSL Cross Harbour Tunnels	March 2015	Penta-Ocean – China State JV	Cinotech Consultants Ltd. (Cinotech)
1122	Admiralty South Overrun Tunnel	August 2016	Vinci Construction Grands Projects	AECOM Asia Co. Ltd.
1123	Exhibition Station and Western Approach Tunnels	June 2015	Leighton – China State JV	AECOM Asia Co. Ltd.
1126 ⁽¹⁾	Reprovisioning of Harbour Road Sports Centre and Wan Chai Swimming Pool	July 2014	Kaden Leader JV	Cinotech Consultants Ltd. (Cinotech)
1128	South Ventilation Building to Admiralty Tunnels	November 2014	Dragages Bouygues J.V.	AECOM Asia Co. Ltd.
1129 ⁽²⁾	SCL – Advance Works for NSL	May 2014	Hsin Chong Construction Co. Ltd.	AECOM Asia Co. Ltd.
11227 ⁽³⁾	Advance Works for NSL Cross Harbour Tunnels	August 2014	Concentric-Hong Kong River Joint Venture	Cinotech Consultants Ltd. (Cinotech)

Note:

- (1) Construction works under Works Contract 1126 was completed on 17 May 2015.

¹ The commissioning date of SCL(HUH-ADM) will very likely be deferred to 2021 to allow flexibility for the topside development of the Exhibition Station, and to cater for the construction works under other infrastructure projects on Hong Kong Island.

- (2) Construction works under Works Contract 1129 was completed on 20 July 2015.
- (3) Construction works in Victoria Harbour and Shek O Casting Basin under Works Contract 11227 were completed on 15 and 20 December 2014 respectively.

1.3 Purpose of the Report

- 1.3.1 The Environmental Monitoring and Audit (EM&A) programme for the Project commenced in May 2014. This is the thirty-third EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor's ETs during the period from 1 to 31 January 2017.

2 ENVIRONMENTAL MONITORING AND AUDIT

2.1 EM&A Results

2.1.1 The EM&A Report for Works Contracts 1128, 1121, 1123 and 1122 prepared by the respective Contractor's ETs are provided in **Appendices A to D** respectively. The EM&A Reports provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.

2.1.2 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in **Table 2.1**.

Table 2.1 Summary of Major Construction Activities in the Reporting Period

Works Contract	Site	Construction Activities
1121	Shek O	<ul style="list-style-type: none"> • Base Slab Rebar Fixing Concreting; • Wall and Roof Rebar Fixing; • Roof screening construction; • Collar Plate Installation; • Tunnel Lighting Installation; • Ballast Tank Installation; • Waterproofing Work; and • Basin Anchor Installation.
	Victoria Harbour	<ul style="list-style-type: none"> • Excavation and Lateral Support Construction at Hung Hom; • Reinforcement Concrete Works Construction of Cut & Cover Tunnel at Hung Hom; • Rock drilling at H; • Collar Frame Installation of Cut & Cover Tunnel at Hung Hom; • Cathodic Protection and Corrosion Monitoring at Hung Hom; • Waterproofing Work at Hung Hom; • CLP Draw Pit Construction at Hung Hom; • Trench Dredging Works for IMT alignment; and • Construction of Wave Barrier Wall inside the CBTS
1122	Shaft L10	<ul style="list-style-type: none"> • Drill and blast tunnel
1123	Zone 1 – PTI Area	<ul style="list-style-type: none"> • Prebored Socket H-Piles (PBSH) and King Post • Diaphragm Wall Works • Road Works
	Zone 3 – Swimming Pool Area	<ul style="list-style-type: none"> • Diaphragm Wall Works
	Zone 4 - Tunnel at Tonnochy Road	<ul style="list-style-type: none"> • Ground Treatment
	Fleming Road Junction Area E	<ul style="list-style-type: none"> • Predrill
	WAT Area C	<ul style="list-style-type: none"> • Diaphragm Wall Works
	WAT Area B	<ul style="list-style-type: none"> • Excavation and Lateral Support
	WAT Area A	<ul style="list-style-type: none"> • Diaphragm Wall Works • Excavation and Lateral Support
	Kai Tak Barging Point	<ul style="list-style-type: none"> • Storage and Barging of Fill Material
	W15d	<ul style="list-style-type: none"> • Storage of Materials
W4, W5, W6 (partial), W7a, W7b	<ul style="list-style-type: none"> • Storage of Materials 	
1128	Area W1	<ul style="list-style-type: none"> • UT In-situ Lining and Walkway. • TBM S989 Dismantling • Ventilation Tunnel Excavation • SP5 Cutting/Opening of Segment Lining • TBM S989 Dismantling
	Area W2	<ul style="list-style-type: none"> • Construction of SOV Shaft <ol style="list-style-type: none"> 1. Shaft Excavation 2. Struts Installation

Works Contract	Site	Construction Activities
		<ul style="list-style-type: none"> High Density Plant (HDP) and Workshop dismantling
	Area W3	<ul style="list-style-type: none"> Causeway/ Hung Hing Flyover Reinstatement Works
	Area W3.5.2	<ul style="list-style-type: none"> SP5 Lean Mix Column Construction
	Area W4	<ul style="list-style-type: none"> NIL Pile Removal (3 nos.) Reinstatement Works
	Area W6	<ul style="list-style-type: none"> Reinstatement Works Eco Gas Station and Marsh Rd West Footpath Reinstatement Works
	Area W8 & W10	<ul style="list-style-type: none"> Peanut Shift <ol style="list-style-type: none"> Structure Works and TBM Assembly Works EEP Socket H-Pile D-wall Stage 2 <ol style="list-style-type: none"> D-wall Construction Shear Pin Installation and Grouting
	Area W15/16	<ul style="list-style-type: none"> Fleet Arcade Ground Treatment Works
	Area W18/W19 – ADM	<ul style="list-style-type: none"> Ground Treatment Works (early access to ADM)

2.1.3 During the reporting month, impact monitoring for air quality, construction noise and water quality were conducted in accordance with the EM&A Manual. Continuous noise monitoring was not required in the reporting period according to the Continuous Noise Monitoring Plan (CNMP). No exceedances of the Action/Limit Levels of 24-hr TSP, construction noise and water quality parameters due to the Project construction were recorded. Results of air quality, construction noise and water quality monitoring are summarised in **Tables 2.2, 2.3 and 2.4** respectively. Details of the monitoring requirements, locations, equipment and methodology are presented in the EM&A Reports (**Appendices A to D**).

Table 2.2 Summary of 24-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Exceedance due to the Project Construction (Yes/No)
Works Contract 1121⁽¹⁾					
Works Contract 1122⁽²⁾					
Works Contract 1123					
AM3	Existing Harbour Road Sports Centre ⁽³⁾	42.2 – 65.9	169	260	No
Works Contract 1123 and 1128					
AM2	Wan Chai Sports Ground ⁽⁴⁾⁽⁵⁾	58.4 – 101.9	160	260	No
Works Contract 1128					
AM4	Pedestrian Plaza	115.5–164.4	198	260	No

Note:

- (1) The setup of the impact dust monitoring station at Harbourfront Horizon and the impact monitoring is currently carried out under Works Contract 1112. Upon termination of their EM&A programmes, the impact monitoring works would be taken up by Works Contract 1121.
- (2) No TSP monitoring is required under this works contract.
- (3) Dust monitoring at AM3 (Existing Harbour Road Sports Centre) was handed over from Works Contract 1126 to Works Contract 1123 in June 2015.
- (4) The spectator stand at Wan Chai Sports Ground was not available for impact dust monitoring, therefore impact monitoring was conducted at the existing water pump room area at Wan Chai Sports Ground.
- (5) Dust monitoring at AM2 (Wan Chai Sports Ground) was handed over to Works Contract 1123 from Works Contract 1128 on 28 October 2015.

Table 2.3 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring Station ID	Location	Noise Level (L _{Aeq,30mins} , dB(A))			Limit Level (dB(A))	Exceedance due to the Project Construction (Yes/No)
		Measured	Baseline	Corrected ⁽¹⁾		
Works Contract 1121⁽²⁾						
Works Contract 1122⁽²⁾						
Works Contract 1123						
NM2 ⁽³⁾⁽⁴⁾⁽⁵⁾	Harbour Centre	67.6 – 70.2	69.6	< Baseline – 61.3	75	No
Work Contract 1128⁽⁶⁾						
NM1	Hoi Kung Court	68.3 – 70.9	71	< Baseline	75	No

Note:

- (1) The measured noise levels are corrected against the corresponding baseline noise levels.
- (2) No construction noise monitoring is required under this works contract.
- (3) The impact monitoring at NM2 was handed over from Works Contract 1126 to Works Contract 1123 in June 2015.
- (4) Access to the designated monitoring location NM2 (i.e. Block A, Causeway Centre) was denied before the commencement of impact monitoring under Works Contract 1126. Alternative noise monitoring location proposed at Harbour Centre was approved by the ER, agreed by IEC and EPD's formal approval is awaited in August 2014. Impact noise monitoring was carried out at Harbour Centre from 20 August 2014 onwards.
- (5) Impact noise monitoring has been carrying out on 7/F of Harbour Centre between 20 August and 15 December 2014, and on 8/F from 19 December 2014 onwards.
- (6) Noise monitoring at NM1 (Hoi Kung Court) was handed over from Works Contract 1129 to Works Contract 1128 in August 2015.

Table 2.4 Summary of Marine Water Quality Monitoring Results in the Reporting Period ⁽¹⁾

Locations	Parameters			
	Depth-averaged Dissolved Oxygen (mg/L)	Depth-averaged Turbidity (NTU)	Depth-averaged Suspended Solids (mg/L)	
Shek O Casting Basin ⁽²⁾				
Victoria Harbour (Dry Season) ⁽³⁾				
21	Mean	6.9	4.2	4.4
	Range	6.3 – 7.4	2.6 – 5.8	<2.5 – 7.2
34	Mean	7.0	4.0	3.9
	Range	6.4 – 7.5	2.6 – 5.5	<2.5 – 7.5
9	Mean	6.8	4.2	4.0
	Range	6.0 – 8.6	1.7 – 5.8	<2.5 – 7.0
Action Level		3.3	12.2	8.0
Limit Level		3.2	18.5	10.4
Exceedance (Yes/No)		No	No	No
A	Mean	7.0	4.4	4.4
	Range	6.3 – 7.6	3.7 – 4.9	<2.5 – 6.5
WSD17	Mean	7.1	4.1	4.2
	Range	6.2 – 7.8	3.1 – 4.9	<2.5 – 6.5
WSD9	Mean	7.1	3.8	4.2
	Range	6.3 – 7.8	2.3 – 4.7	<2.5 – 6.5
Action Level		<2.1	5.0	6.9

Locations	Parameters		
	Depth-averaged Dissolved Oxygen (mg/L)	Depth-averaged Turbidity (NTU)	Depth-averaged Suspended Solids (mg/L)
Limit Level	<2	7.0	6.9
Exceedance (Yes/No)	No	No	No
C1	Mean	7.1	4.4
	Range	6.4 – 7.8	<2.5 – 6.8
C2	Mean	7.2	4.5
	Range	6.2 – 7.9	2.7 – 6.8

Notes:

- (1) Marine water quality monitoring was conducted in the reporting period under Works Contract 1121.
- (2) Removal of earth bunds at Shek O Casting Basin under Works Contract 1121 has not yet commenced in the reporting month, and thus no water quality monitoring was conducted during the reporting period.
- (3) Dredging / filling works within the Victoria Harbour commenced on 22 April 2015. Water Quality Monitoring at Station 8 and 14 is suspended as these water intakes are not in use.

2.1.4 One complaint was received under Works Contract 1123 on 13th January 2017, concerning air nuisance. Investigation was conducted and reported in the respective EM&A Report. No notification of summons and successful prosecutions were received in the reporting period. Log for environmental complaints, notification of summons and successful prosecutions is provided in **Table 2.5**.

Table 2.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions
1121	0	0	0
1122	0	0	0
1123	1	0	0
1128	0	0	0

2.1.5 Regular site inspections were conducted by the Contractor's ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance was identified in the reporting period.

3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

3.1.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Report, EM&A Manual and EP (EP-436/2012/E). The status of required submissions under the EP as of the reporting period are summarised in **Table 3.1**.

Table 3.1 Summary of EP Submissions Status

EP Condition (EP-436/2012/E)	Submission	Submission date
Condition 1.11	Notification of Commencement Date of Construction of the Project	19 Dec 2012
Condition 2.3	Notification of Setup of Community Liaison Group	3 Feb 2015
Condition 2.5	Management Organisation of Main Construction Companies	22 Jun 2016
Condition 2.6	Construction Programme and EP Submission Schedule	22 Jun 2016
Condition 2.7	Construction Noise Mitigation Measures Plan (CNMMP)	9 Jun 2014 (1 st Submission)
	Works Contract 1126: Construction Noise Mitigation Measures Plan (CNMMP)	
Condition 2.7	Works Contract 1123: Construction Noise Mitigation Measures Plan (CNMMP)	24 Apr 2015 (1 st Submission) 7 Jul 2015 (2 nd Submission) 2 Oct 2015 (3 rd Submission) 2 June 2016 (4 th Submission)
	Works Contract 1123: Construction Noise Mitigation Measures Plan (CNMMP)	
Condition 2.8	Continuous Noise Monitoring Plan (CNMP)	9 Jun 2014 (1 st Submission)
	Works Contract 1126: Continuous Noise Monitoring Plan (CNMP)	
Condition 2.8	Works Contract 1123: Continuous Noise Monitoring Plan (CNMP)	24 Apr 2015 (1 st Submission) 7 Jul 2015 (2 nd Submission) 2 June 2016 (3 rd Submission)
	Works Contract 1123: Continuous Noise Monitoring Plan (CNMP)	
Condition 2.9	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1 st Submission) 12 Sep 2012 (2 nd Submission) 15 Oct 2012 (approved)
Condition 2.10	Works Contract 11227: Silt Curtain Deployment Plan for Trial Trenching in Victoria Harbour	11 Jul 2014
	Works Contract 1121: Silt Curtain Deployment Plan for Hung Hom Landfall and Trial Trench in Victoria Harbour	17 Feb 2015 (1 st Submission) 2 Apr 2015 (2 nd Submission) 27 Oct 2015 (3 rd Submission) 29 March 2016 (4 th Submission)
Condition 2.11	Works Contract 11227: Silt Screen Deployment Plan	11 Jul 2014
	Works Contract 1121: Silt Screen Deployment Plan	13 Feb 2015
Condition 2.12	Sediment Management Plan	6 Jul 2012 (1 st Submission) 12 Sep 2012 (2 nd Submission) 5 Oct 2012 (3 rd Submission) 15 Oct 2012 (approved) 3 Jul 2014 (4 th Submission)
Condition 2.14	Visual, Landscape, Tree Planting & Tree Protection Plan	14 Nov 2012 (1 st Submission) 3 Dec 2013 (2 nd Submission) 21 Aug 2014 (3 rd Submission) 9 Feb 2015 (4 th Submission) 27 May 2016 (5 th Submission) 29 Nov 2016 (6 th Submission)



EP Condition (EP-436/2012/E)	Submission	Submission date
		19 Jan 2017 (7 th Submission)
Condition 2.23.1	Works Contract 11227: Silt Curtain Deployment Plan for Shek O Works Contract 1121: Silt Curtain Deployment Plan for Shek O	23 Jul 2014 (1 st Submission) 31 Jul 2014 (approved) 4 Feb 2015 (1 st Submission) 4 Mar 2015 (2 nd Submission) 9 Mar 2015 (approved)
Condition 2.24	Contamination Assessment Plan (CAP) and Contamination Assessment Report (CAR) Remedial Action Plan (RAP) for the above-ground diesel tanks for Wan Chai Swimming Pool	CAP: 25 Sep 2012 (1 st Submission) 12 Nov 2012 (2 nd Submission) 22 Nov 2012 (approved) CAR: 19 Mar 2013 (1 st Submission) 16 Apr 2013 (2 nd Submission) 21 May 2013 (3 rd Submission) 7 Jun 2013 (approved)
Condition 3.3	Baseline Monitoring Report (for noise and air quality)	4 Dec 2013 (1 st Submission) 5 Feb 2014 (2 nd Submission)
	Baseline Water Quality Monitoring Report	23 Sep 2014 (1 st Submission) 18 Dec 2014 (2 nd Submission)
	Baseline Water Quality Monitoring Report for Temporary Marine Works at Shek O Casting Basin	8 Jul 2014 (1 st Submission) 11 Aug 2014 (2 nd Submission)
Condition 3.4	Monthly EM&A Reports No.1 - 31	Reported in previous Monthly EM&A Reports
	Final EM&A Review Report for Works Contract 11227	12 Feb 2015
	Final EM&A Review Report for Works Contract 1126	25 Jun 2015 (1 st Submission) 4 Sep 2015 (2 nd Submission)
	Monthly EM&A Report No.32	13 January 2017

Appendix A

**Monthly EM&A Report for January 2017 – SCL Works
Contract 1128 South Ventilation Building to Admiralty
Tunnels**

Dragages Bouygues J.V.**Shatin to Central Link -
Hung Hom to Admiralty Section****Works Contract 1128 -
South Ventilation Building (SOV) to Admiralty Tunnels****Monthly EM&A Report for
January 2017**

[February 2017]

	Name	Signature
Prepared & Checked:	Ray Chow	
Reviewed, Approved & Certified:	Y T Tang (Contractor's Environmental Team Leader)	

Version: 0

Date: 8 February 2017

Disclaimer

This Environmental Monitoring and Audit Report is prepared for Dragages Bouygues J.V. and is given for its sole benefit in relation to and pursuant to SCL1128 and may not be disclosed to, quoted to or relied upon by any person other than Dragages Bouygues J.V. without our prior written consent. No person (other than Dragages Bouygues J.V. into whose possession a copy of this Manual comes may rely on this plan without our express written consent and Dragages Bouygues J.V. may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong

Tel: (852) 3922 9000

Fax: (852) 2317 7609

www.aecom.com

Table of Contents

	Page
EXECUTIVE SUMMARY	1
1 INTRODUCTION	4
1.1 Purpose of the Report.....	4
1.2 Report Structure	4
2 PROJECT INFORMATION	5
2.1 Background	5
2.2 Site Description	5
2.3 Construction Programme and Activities.....	6
2.4 Project Organisation	7
2.5 Status of Environmental Licences, Notification and Permits	8
3 ENVIRONMENTAL MONITORING REQUIREMENTS	10
3.1 Construction Dust Monitoring.....	10
3.2 Construction Noise Monitoring	12
3.3 Landscape and Visual	13
4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	14
5 MONITORING RESULTS	15
5.1 Construction Dust Monitoring.....	15
5.2 Construction Noise Monitoring	15
5.3 Waste Management	16
5.4 Landscape and Visual	16
6 ENVIRONMENTAL SITE INSPECTION AND AUDIT	17
7 ENVIRONMENTAL NON-CONFORMANCE	18
7.1 Summary of Monitoring Exceedances.....	18
7.2 Summary of Environmental Non-Compliance.....	18
7.3 Summary of Environmental Complaints	18
7.4 Summary of Environmental Summon and Successful Prosecutions	18
8 FUTURE KEY ISSUES	19
8.1 Construction Programme for the Next Three Month	19
8.2 Key Issues for the Coming Month	19
8.3 Monitoring Schedule for the Next Three Month	19
9 CONCLUSIONS AND RECOMMENDATIONS.....	20
9.1 Conclusions.....	20
9.2 Recommendations.....	20

List of Tables

Table 2.1	Contact Information of Key Personnel
Table 2.2	Status of Environmental Licenses, Notifications and Permits
Table 3.1	Air Quality Monitoring Equipment
Table 3.2	Locations of Construction Dust Monitoring Station
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Noise Monitoring Station during Construction Phase
Table 4.1	Status of Required Submission under Environmental Permit
Table 5.1	Summary of 24-hour TSP Monitoring Result in the Reporting Period
Table 5.2	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 6.1	Observations and Recommendations of Site Audit

List of Figures

Figure 1.1	Site Layout Plan of SCL1128
Figure 3.1	Air Quality and Noise Monitoring Locations

List of Appendices

Appendix A	Construction Programme
Appendix B	Project Organisation Structure
Appendix C	Environmental Mitigation Implementation Schedule
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Equipment
Appendix F	EM&A Monitoring Schedules
Appendix G	Air Quality Monitoring Results and their Graphical Presentations
Appendix H	Noise Monitoring Results and their Graphical Presentations
Appendix I	Event and Action Plan
Appendix J	Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
Appendix K	Monthly Summary Waste Flow Table

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1128 – South Ventilation Building (SOV) to Admiralty Tunnels (hereafter called “the Project”) covers part of the construction of the Shatin to Central Link (SCL).

The Project comprises the Permanent Works and the associated temporary works necessary for TBM tunnels between SOV and Admiralty Tunnels, short sections of cut and cover tunnels near SOV and Fenwick Pier Emergency Egress Point (FPP), Re-provisioning, Remedial and Improvement Works (RRIW) for government and public bodies facilities.

The EM&A programme commenced on 17 November 2014. The impact EM&A for the Project includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 January 2017. As informed by the Contractor, major activities in the reporting period were:

Location	Site Activities
Area W1	<ul style="list-style-type: none"> • W1 – UT In-situ lining and walkway. • W1 – TBM S989 Dismantling • Ventilation tunnel excavation • SP5 cutting/opening of segment lining • W1 – TBM S989 Dismantling
Area W2	<ul style="list-style-type: none"> • Construction of SOV Shaft <ol style="list-style-type: none"> 1. Shaft Excavation 2. Struts Installation • High Density Plant (HDP) and workshop dismantling
Area W3	<ul style="list-style-type: none"> • Causeway/ Hung Hing Flyover reinstatement works
Area W3.5.2	<ul style="list-style-type: none"> • SP5 lean mix column construction
Area W4a	<ul style="list-style-type: none"> • NIL pile removal (3 nos.)
Area W4b	<ul style="list-style-type: none"> • Reinstatement works
Area W6 – Wan Shing St.	<ul style="list-style-type: none"> • Reinstatement works
Area W6 – Marsh Road	<ul style="list-style-type: none"> • Eco Gas Station and Marsh Rd West Footpath reinstatement works
FPP (W8 & W10)	<ul style="list-style-type: none"> • Peanut Shift <ol style="list-style-type: none"> 1. Structure works and TBM assembly works 2. EEP Socket H-Pile • D-wall Stage 2 <ol style="list-style-type: none"> 1. D-wall Construction 2. Shear Pin Installation and Grouting
Area W15/16	<ul style="list-style-type: none"> • Fleet Arcade ground treatment works.
Area W18/W19 – ADM	<ul style="list-style-type: none"> • Ground Treatment Works (early access to ADM)

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action / Limit Level of air quality was recorded in the reporting month.

Breaches of Action and Limit Levels for Noise

Noise monitoring was handed-over from SCL Contract 1129 in August 2015.

No Action Level exceedance was recorded since no noise related complaint was received in the reporting month.

No exceedance of Limit Level of noise was recorded in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No environmental related complaint, notification of summons and successful prosecution were received in the reporting month. The summary and cumulative statistics on environmental complaints is provided in **Appendix J**.

Reporting Changes

Dragages Bouygues J.V.

There was no reporting change in the reporting month.

Future Key Issues

Key issues to be considered in the coming month included:-

Location	Site Activities
Area W1	<ul style="list-style-type: none"> • DT Invert Trackbase Construction • UT Track Walkway Construction • In-situ Lining Concrete Pouring • Invert Walkway Remedial Work • Construction of Ventilation Adit
Area W2	<ul style="list-style-type: none"> • Construction of SOV Shaft <ol style="list-style-type: none"> 1. Shaft Excavation 2. Struts Installation
Area W3	No activities
Area W3.5.2	<ul style="list-style-type: none"> • Lean Mix Column
Area W4a	<ul style="list-style-type: none"> • Reinstatement of Canal Road Culvert • Pile removal for North Island Line
Area W4b	<ul style="list-style-type: none"> • Reinstatement of Canal Road Flyover
Area W5	No activities
Area W6 – Wan Shing St.	<ul style="list-style-type: none"> • Reinstatement of Wan Shing Street
Area W6 – Marsh Road	<ul style="list-style-type: none"> • Reinstatement of Marsh Road • Reinstatement of ECO Gas Station Staff Room
FPP (W8 & W10)	<ul style="list-style-type: none"> • Peanut Shaft <ol style="list-style-type: none"> 1. Concrete Bell Construction • D-Wall Stage 2 <ol style="list-style-type: none"> 1. D-wall Construction 2. Shear Pin Installation and Grouting
Area W15/16	<ul style="list-style-type: none"> • Fleet Arcade ground treatment works.
Area W18/W19 – ADM	<ul style="list-style-type: none"> • Ground Treatment Works (early access to ADM)

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

1 INTRODUCTION

Dragages Bouygues J.V. (JV) was commissioned by MTR as the Civil Contractor for Works Contract 1128. AECOM Asia Company Limited (AECOM) was appointed by JV as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

- 1.1.1 This is the twenty-seventh monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 and 31 January 2017.

1.2 Report Structure

- 1.2.1 This monthly EM&A Report is organised as follows:

- Section 1: Introduction
- Section 2: Project Information
- Section 3: Environmental Monitoring Requirement
- Section 4: Implementation Status of Environmental Mitigation Measures
- Section 5: Monitoring Results
- Section 6: Environmental Site Inspection and Audit
- Section 7: Environmental Non-conformance
- Section 8: Future Key Issues
- Section 9: Conclusions and Recommendations

2 PROJECT INFORMATION

2.1 Background

- 2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL – Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: EP-436/2012), for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/E) was issued by the Director of Environmental Protection (DEP) on 23 November 2016.
- 2.1.3 The construction of the SCL is divided into different civil construction works contracts and the Project comprises the Permanent Works and the associated temporary works necessary for TBM tunnels between SOV and Admiralty Tunnels, short sections of cut and cover tunnels near SOV and Fenwick Pier Emergency Egress Point (FPP), Re-provisioning, Remedial and Improvement Works (RRIW) for government and public bodies facilities under the EP.
- 2.1.4 The site layout plan of the Project is shown in **Figure 1.1**.

2.2 Site Description

- 2.2.1 The major construction activities under Works Contract 1128 include:
- (a) Taking over the 160m section of the SCL tunnels (ME4 Tunnel) constructed under the Central Wan Chai Bypass (CWB) project and construction of walkways, sealing, connection and various finishing works inside the tunnels;
 - (b) Construction of cut and cover tunnels connecting from South Ventilation Building (SOV) to the ME4 Tunnel;
 - (c) Removal of temporary reclamation and reinstatement of seawall;
 - (d) Construction of SOV;
 - (e) Bored tunnels between SOV and Exhibition Station (EXH);
 - (f) Construction of cut and cover tunnels connecting from the SCL tunnels under Convention Avenue by Contract 1123 to the bored tunnels as stated in sub-clause
 - (g) Construction of Fenwick Pier Emergency Egress Point (FPP);
 - (h) Bored tunnels between Fenwick Pier Emergency Egress Point (FPP) and Admiralty Station (ADM);
 - (i) Pile/obstruction detections and removals for construction of SCL running tunnels and for future North Island Line (NIL) running tunnels;
 - (j) Demolition of existing Police Officer's Club (POC);
 - (k) Re-provisioning of new POC;
 - (l) Other RRIW;
 - (m) Essential piling works at future Government, Institution and Community (GIC) site
 - (n) Diversion and modification of utilities and services;
 - (o) Modification, re-provisioning or reinstatement of footpath, carriageway or road features;
 - (p) Provisions for Designated and Interfacing Contracts;
 - (q) Tree felling, tree compensation, transplanting works and landscaping works;
 - (r) Permanent re-provisioning works at the Fleet Arcade;
 - (s) Miscellaneous signage; and
 - (t) External works comprising new and reinstated roads, footpaths, drains, landscaping, staircase, street furniture and the like.

2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:

Location	Site Activities
Area W1	<ul style="list-style-type: none"> • W1 – UT In-situ lining and walkway. • W1 – TBM S989 Dismantling • Ventilation tunnel excavation • SP5 cutting/opening of segment lining • W1 – TBM S989 Dismantling
Area W2	<ul style="list-style-type: none"> • Construction of SOV Shaft <ol style="list-style-type: none"> 1. Shaft Excavation 2. Struts Installation • High Density Plant (HDP) and workshop dismantling
Area W3	<ul style="list-style-type: none"> • Causeway/ Hung Hing Flyover reinstatement works
Area W3.5.2	<ul style="list-style-type: none"> • SP5 lean mix column construction
Area W4a	<ul style="list-style-type: none"> • NIL pile removal (3 nos.)
Area W4b	<ul style="list-style-type: none"> • Reinstatement works
Area W6 – Wan Shing St.	<ul style="list-style-type: none"> • Reinstatement works
Area W6 – Marsh Road	<ul style="list-style-type: none"> • Eco Gas Station and Marsh Rd West Footpath reinstatement works
FPP (W8 & W10)	<ul style="list-style-type: none"> • Peanut Shift <ol style="list-style-type: none"> 1. Structure works and TBM assembly works 2. EEP Socket H-Pile • D-wall Stage 2 <ol style="list-style-type: none"> 1. D-wall Construction 2. Shear Pin Installation and Grouting
Area W15/16	<ul style="list-style-type: none"> • Fleet Arcade ground treatment works.
Area W18/W19 – ADM	<ul style="list-style-type: none"> • Ground Treatment Works (early access to ADM)

2.3.2 The construction programme is presented in **Appendix A**.

2.4 Project Organisation

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.

Table 2.1 Contact Information of Key Personnel

Party	Role	Position	Name	Telephone	Fax
MTR	Residential Engineer (ER)	Construction Manager	Mr. Thomas Neil De Rye, BARRETT	2171 3610	2171 3609
		SCL Project Environmental Team Leader	Ms. Felice Wong	2688 1283	2993 7577
Meinhardt	Independent Environmental Checker	Independent Environmental Checker	Mr. Fredrick Leong	2859 1739	2540 1580
JV	Contractor	Project Director	Mr. Lee Ka-Leung	97455533	2171 3715
		Environmental Manager	Mr. Marcus Cheung	6628 2685	
AECOM	Contractor's Environmental Team (ET)	ET Leader	Mr. Y T Tang	3922 9393	2317 7609

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.2**.

Table 2.2 Status of Environmental Licenses, Notifications and Permits

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
Environmental Permit				
EP-436/2012/E	23 Nov 2016	End of the Project	Valid	The whole SCL
Construction Noise Permit				
GW-RS1149-16	18 Nov 2016	31 Mar 2017	Valid until suspended by GW-RS0034-17 on 23 Jan 2017	Construction site on Wan Shing Street (W6)
GW-RS0034-17	23 Jan 2017	31 Mar 2017	Valid	Construction site on Wan Shing Street (W6)
GW-RS0704-16	5 Jul 2016	3 Jan 2017	Valid until 3 Jan 2017	An area near Lung King Street (STP Slab)
GW-RS1354-16	1 Jan 2017	22 June 2017	Valid	An area of Tunnel Approach Rest Garden near Hung Hing Road Flyover (W3)
GW-RS0797-16	21 Jul 2016	18 Jan 2017	Valid until 18 Jan 2017	Construction site near Gloucester Road, Wan Chai (W3.5.2)
GW-RS0063-17	25 Jan 2017	22 July 2017	Valid	Construction site near Gloucester Road, Wan Chai (W3.5.2)
GW-RS1272-16	15 Dec 2016	31 Mar 2017	Valid	Gloucester Road near Marsh road (W5)
GW-RS1121-16	14 Nov 2016	6 May 2017	Valid	Construction Site near Ex-Police Officer Club, Wan Chai (W1 + W2)
GW-RS0808-16	28 Jul 2016	27 Jan 2017	Valid until suspended by GW-RS0061-17 on 28 Jan 2017	Gloucester Road near Marsh Road Station Building (W5)
GW-RS1124-16	3 Nov 2016	1 May 2017	Valid until suspended by GW-RS1326-17 on 1 Jan 2017	Construction site near Lung King Street and Convention Avenue (W8) – TBM Loading and Unloading
GW-RS0061-17	28 Jan 2017	23 June 2017	Valid	Gloucester Road near Marsh Road Station Building (W5) – Grouting
GW-RS1351-16	03 Jan 2017	22 June 2017	Valid	Lung King Street near DSD Screening plant (W14)
GW-RS1326-16	01 Jan 2017	17 June 2017	Valid	Construction site near Lung King Street and Convention Avenue (W8 TBM assembly + D Wall)

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
GW-RS1031-16	8 Oct 2016	4 Mar 2017	Valid	Construction site at Gloucester Road near Hung Hing Road (W4) – Jet Grouting – Renewal GW-RS0336-16
Wastewater Discharge License				
WT00020473-2014	9 Dec 2014	31 Dec 2019	Valid	Gloucester Road near Hung Hing Road (W4)
WT00021519-2015	4 May 2015	31 May 2020	Valid	Between Percival Street Footbridge and Hung Hing Road Flyover (W3)
WT00022596-2015	22 Sep 2015	30 Sep 2020	Valid	Gloucester Road near Marsh Road Station Building (W5)
WT00022781-2015	3 Nov 2015	30 Nov 2020	Valid	Works Area at Green Zone
WT00023987-2016	10 Mar 2016	31 Mar 2020	Valid	Junction of Lung King Street and Convention Avenue (W8)
WT00023988-2016	10 Mar 2016	31 Dec 2019	Valid	Wang Shing Street (W6)
WT00023989-2016	10 Mar 2016	31 Dec 2019	Valid	Lung King Street near DSD Screening Plant (W14)
WT00024759-2016	21 Jun 2016	31 Dec 2019	Valid	Works Area at POC (W1 + W2)
WT00025076-2016	29 July 2016	31 July 2021	Valid	Works Area on Marsh Road near Wan Chai Sports Centre
Chemical Waste Producer Registration				
5213-135-D2551-01	16 Dec 2014	End of the Project	Valid	Gloucester Road near Hung Hing Road (W4)
5213-134-D2552-01	16 Dec 2014	End of the Project	Valid	Lung King Street near DSD Screening Plant (W14)
5111-151-D2552-02	05 Jan 2015	End of the Project	Valid	Victoria Park Road near POC (W1)
Billing Account for Construction Waste Disposal				
7020686	15 Sep 2014	End of Contract	Valid	For disposal of C&D waste to public fills and landfills
Notification Under Air Pollution Control (Construction Dust) Regulation				
378806	2 Sep 2014	End of Contract	Valid	For Wan Chai, Causeway Bay, Hong Kong Island
380227	7 Oct 2014	End of Contract	Valid	For Gloucester Road near Cross Harbour Tunnel
380228	7 Oct 2014	End of Contract	Valid	Near Convention Avenue and Fenwick Pier Street, HK Island

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Construction Dust Monitoring

Monitoring Requirements

- 3.1.1 In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in **Appendix D**.

Monitoring Equipment

- 3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at the designated monitoring stations. The HVS meets all the requirements of the EM&A Manual. Brand and model of the equipment is given in **Table 3.1**.

Table 3.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
High Volume Sampler (24-hour TSP)	Andersen Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. GS 2310 (S/N:10273))
Calibration Kit	TISCH Environmental Orifice (Model TE-5025A (Orifice I.D.: 0988))

Monitoring Locations

- 3.1.3 Two monitoring station were set up at the proposed location in accordance with the approved EM&A Manuals for SCL(HUH-ADM) as well as the works areas of the Project. The location of the construction dust monitoring stations are summarised in **Table 3.2** and shown in **Figure 3.1**.

Table 3.2 Locations of Construction Dust Monitoring Station

ID	Air Sensitive Receiver (ASR) ID in EIA Report	Dust Monitoring Station
AM2*	EXA6	Wanchai Sports Ground
AM4	EXA4	Pedestrian Plaza

* The monitoring station at AM2 was handed-over from Contract SCL1126 in April 2015 and handed-over to Contract SCL1123 on 28 October 2015.

Monitoring Methodology

- 3.1.4 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable:-
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) Two samplers should not be placed less than 2m apart from each others;
 - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
 - (vi) No furnace or incinerator flues nearby.
 - (vii) Airflow around the sampler was unrestricted.
 - (viii) The sampler was located more than 20 meters from any dripline.

- (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (x) Permission was obtained to set up the samplers and access to the monitoring station.
 - (xi) A secured supply of electricity was obtained to operate the sampler.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than ± 5 %. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m³/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.
 - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
 - (xv) It was then placed in a clean envelope and sealed.
 - (xvi) All monitoring information was recorded on a standard data sheet.
 - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
 - (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.1.5 The schedule for environmental monitoring in January 2017 is provided in **Appendix F**.

3.2 Construction Noise Monitoring

Monitoring Requirements

- 3.2.1 In accordance with the EM&A Manual, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.3** summarises the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter and Duration	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L ₁₀ and L ₉₀ would be recorded.	At least once per week

Monitoring Equipment

- 3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.2**.

Table 3.4 Noise Monitoring Equipment for Regular Noise Monitoring

Equipment	Brand and Model
Integrated Sound Level Meter	B&K (Model No. B&K2238 (S/N: 2800927), Model No. B&K2250-L (S/N: 2681366))
Acoustic Calibrator	Rion (Model No. NC-73 (S/N: 10307223), Model No. B&K4231 (S/N: 3006428))

Monitoring Locations

- 3.2.3 The monitoring station for construction noise monitoring pertinent to the Project has been identified based on the approved EM&A Manual for SCL (HUH-ADM) of the Project. Location of the noise monitoring station is summarised in **Table 3.4** and shown in **Figure 3.1**.

Table 3.5 Noise Monitoring Station during Construction Phase

Identification No.	Noise Sensitive Receiver (NSR) ID in EIA Report	Noise Monitoring Station
NM1*	CH2	Hoi Kung Court

* The noise monitoring at NM1 was handed-over from SCL Contract 1129 in August 2015.

Monitoring Methodology

3.2.4 Monitoring Procedure

- (a) Façade measurement was made at NM1.
- (b) The battery condition was checked to ensure the correct functioning of the meter.
- (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: L_{eq(30-minutes)} during non-restricted hours i.e. 0700 – 1900 on normal weekdays.

- (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (e) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.2.5 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.2.6 The schedule for environmental monitoring in January 2017 is provided in **Appendix F**.

3.3 Landscape and Visual

3.3.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6**.

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**. Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

Table 4.1 Status of Required Submission under Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.4 (EP-436/2012/E)	Monthly EM&A Report for December 2016	13 January 2017

5 MONITORING RESULTS

5.1 Construction Dust Monitoring

5.1.1 The monitoring results for 24-hour TSP are summarised in **Table 5.1**. Detailed air quality monitoring results and wind monitoring data extracted from the nearest Automatic Weather Station are presented in **Appendix G**.

Table 5.1 Summary of 24-hour TSP Monitoring Result in the Reporting Period

ID	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AM2 [#]	80.4	58.4 – 101.9	160	260
AM4	138.8	115.5 – 164.4	198	260

[#] The monitoring station at AM2 was handed-over from Contract SCL1126 in April 2015 and handed-over to Contract SCL1123 on 28 October 2015.

5.1.2 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring at the monitoring location in the reporting month.

5.1.3 The event and action plan is annexed in **Appendix H**.

5.1.4 Major dust sources during the monitoring included construction dust, nearby traffic emission and other nearby construction sites.

5.2 Construction Noise Monitoring

5.2.1 Noise monitoring at NM1 was handed over from SCL Contract 1129 in August 2015.

5.2.2 The monitoring results for noise are summarized in **Table 5.2** and the monitoring data is provided in **Appendix H**.

Table 5.2 Summary of Construction Noise Monitoring Results in the Reporting Period

ID	Range, dB(A), L_{eq} (30 mins)	Limit Level, dB(A), L_{eq} (30 mins)
NM1 (*)	<Baseline	75

(*) Baseline correction will be made to the measured L_{eq} when the measured noise level exceeded the corresponding baseline noise level and presented in the table.

5.2.3 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.

5.2.4 No Limit Level exceedance of noise was recorded at the monitoring station in the reporting month.

5.2.5 The event and action plan is annexed in **Appendix I**.

5.2.6 Major noise sources during the monitoring included construction noise from the Project site, nearby traffic noise and the community.

5.3 Waste Management

- 5.3.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.3.2 As advised by the Contractor 1,785.0 m³ of inert C&D material was generated (1126.0 m³ was disposed of as fill bank at TKO137) in the reporting month. 64.0 m³ of general refuse was generated in the reporting month. No metals, no paper/cardboard packaging material and no plastic was collected by recycling contractor in the reporting month. 613.0 m³ and 46.0 m³ of inert C&D materials were reused in WDII C3 and WDII C2 respectively. No chemical waste was collected by licensed contractor. No marine dumping was undertaken in the reporting period.
- 5.3.3 SCL1128 has started to deliver the spoil to WDII C1, CWB, SCL 1121, SCL 1103, WDII C3 and WDII C2 for beneficial use. If spoil could not be fully utilized in these sites, spoil will be transported to Mainland China for reuse. The waste flow table is annexed in **Appendix K**.
- 5.3.4 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.3.5 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

5.4 Landscape and Visual

- 5.4.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 9 and 23 January 2017. A summary of the site inspection is provided in **Appendix C**. The observations and recommendations made during the site inspections are presented in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.

6.1.2 In the reporting month, 4 site inspections were carried out on 5, 9, 16 and 23 January 2017. Joint inspection with the IEC, ER, the Contractor and the ET was conducted on 9 January 2017. No non-compliance was recorded during the site inspections. Details of observations recorded during the site inspections are presented in **Table 6.1**.

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	23 Jan 2017	<ul style="list-style-type: none"> An aerial platform and a rockdrill were observed without NRMM label at W2 and TBM tunnel. The Contractor was reminded to display relevant NRMM label according to NRMM requirement. 	The item was rectified by the Contractor on 27 Jan 2017.
Noise	Nil	Nil	Nil
Water Quality	Nil	<ul style="list-style-type: none"> Nil 	Nil
Waste/ Chemical Management	5 Dec 2016	<ul style="list-style-type: none"> Storage of chemical was observed at chemical waste storage at W2. The Contractor should only store chemical waste in chemical waste store. 	The item was rectified by the Contractor on 18 Jan 2017.
	12 Dec 2016	<ul style="list-style-type: none"> Storage of chemical was observed at chemical waste storage at W1. The Contractor should only store chemical waste in chemical waste store. 	The item was rectified by the Contractor on 18 Jan 2017.
	5 Jan 2017	<ul style="list-style-type: none"> Overaccumulation of general refuse was observed at W2. The Contractor was advised to remove general refuse more frequently. 	The item was rectified by the Contractor on 6 Jan 2017.
	9 Jan 2017	<ul style="list-style-type: none"> Storage of chemical was observed at chemical waste storage at W1. The Contractor should only store chemical waste in chemical waste store. 	The item was rectified by the Contractor on 18 Jan 2017.
		<ul style="list-style-type: none"> Chemical containers without drip tray were found at bottom of peanut shaft at W8. The Contractor should provide secondary containment to prevent potential leakage. 	The item was rectified by the Contractor on 12 Jan 2017.
	16 Jan 2017	<ul style="list-style-type: none"> Reminder Overaccumulation of general refuse was observed at W8. The Contractor was advised to remove general refuse more frequently. 	The item was rectified by the Contractor on 11 Jan 2017.
		<ul style="list-style-type: none"> Chemicals was observed at chemical waste storage at W1. The Contractor was advised to store only chemical waste in chemical waste store. 	The item was rectified by the Contractor on 18 Jan 2017.
23 Jan 2017	<ul style="list-style-type: none"> Reminder: No drip tray was provided to oil drums at W1. The Contractor was reminded to provide secondary containment to chemical storage to avoid land contamination. 	The item was rectified by the Contractor on 20 Jan 2017.	
23 Jan 2017	<ul style="list-style-type: none"> Oil containers were placed at pavement without drip tray at a generator near W2. The Contractor was advised to provide secondary containments to oil containers to prevent land contamination. 	The item was rectified by the Contractor on 25 Jan 2017.	
Landscape & Visual	Nil	<ul style="list-style-type: none"> Nil 	Nil
Permits/ Licenses	Nil	Nil	Nil

6.1.3 All of the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedances

- 7.1.1 All 24-hour TSP result was below the Action and Limit level at all monitoring locations in the reporting month.
- 7.1.2 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 7.1.3 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.

7.2 Summary of Environmental Non-Compliance

- 7.2.1 No environmental non-compliance was recorded in the reporting month.

7.3 Summary of Environmental Complaints

- 7.3.1 No environmental related complaint was received in the reporting month. The summary and cumulative statistics on environmental complaints is provided in **Appendix J**.

7.4 Summary of Environmental Summon and Successful Prosecutions

- 7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix J**.

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Next Three Month

8.1.1 The major construction works in between February and April 2017 will be:

Location	Site Activities
Area W1	<ul style="list-style-type: none"> • DT Invert Trackbase Construction • UT Track Walkway Construction • In-situ Lining Concrete Pouring • Invert Walkway Remedial Work • Construction of Ventilation Adit
Area W2	<ul style="list-style-type: none"> • Construction of SOV Shaft <ol style="list-style-type: none"> 1. Shaft Excavation 2. Struts Installation
Area W3	No activities
Area W3.5.2	<ul style="list-style-type: none"> • Lean Mix Column
Area W4a	<ul style="list-style-type: none"> • Reinstatement of Canal Road Culvert • Pile removal for North Island Line
Area W4b	<ul style="list-style-type: none"> • Reinstatement of Canal Road Flyover
Area W5	No activities
Area W6 – Wan Shing St.	<ul style="list-style-type: none"> • Reinstatement of Wan Shing Street
Area W6 – Marsh Road	<ul style="list-style-type: none"> • Reinstatement of Marsh Road • Reinstatement of ECO Gas Station Staff Room
FPP (W8 & W10)	<ul style="list-style-type: none"> • Peanut Shaft <ol style="list-style-type: none"> 1. Concrete Bell Construction • D-Wall Stage 2 <ol style="list-style-type: none"> 1. D-wall Construction 2. Shear Pin Installation and Grouting
Area W15/16	Fleet Arcade ground treatment works.
Area W18/W19 – ADM	Ground Treatment Works (early access to ADM)

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

8.3 Monitoring Schedule for the Next Three Month

8.3.1 The tentative schedules for environmental monitoring between February and April 2017 are provided in **Appendix F**.

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 All 24-hour TSP monitoring result complied with the Action / Limit Level at in the reporting month.
- 9.1.3 No noise complaint was received in the reporting month. Hence, no Action Level exceedance was recorded.
- 9.1.4 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 4 nos. of environmental site inspections were carried out in January 2017. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.6 Referring to the Contractor's information, no environmental related complaint, notification of summons and successful prosecution was received in the reporting month.

9.2 Recommendations

- 9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

Air Quality Impact

- Implement requirement for Non-road Mobile Machinery;

Construction Noise Impact

- No specific observation was identified in the reporting month.

Water Quality Impact

- No specific observation was identified in the reporting month.

Chemical and Waste Management

- Provide proper chemical and waste handling management;
- Store only chemical waste at chemical waste storage; and
- Avoid accumulation of general refuse.


Landscape & Visual Impact

- No specific observation was identified in the reporting month.

Permits/licenses

- No specific observation was identified in the reporting month.

FIGURES



 Site Alignment

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

SCL Contract 1128
South Ventilation Building to Admiralty Tunnels




SITE LAYOUT PLAN of SCL1128

Project No.: 60331173

Date: February 2016

Figure 1.1



- Site Alignment
- ⊗ Monitoring Location

The air quality monitoring at AM2 was handed-over from Contract SCL1126 in April 2015 and handed-over to Contract SCL1123 on 28 October 2015.

* The noise monitoring at NM1 was handed-over from SCL1129 in August 2015.

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

SCL Contract 1128
South Ventilation Building to Admiralty Tunnels

Air Quality and Noise Monitoring Locations



APPENDIX A

Construction Programme

DRAGAGES - BOUYGUES JOINT VENTURE

Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Remaining Duration	2017			
							Jan 30	Feb 31	Mar 32	Apr 33
Total										
3-Months Rolling Programme (Jan-17)										
Contract Dates										
Completion Obligation										
Specified Parts of the Works										
01128.CD05	Ref.3B (26-Mar-17) - Complete All Works within (1128 - W7c & W8b) & Ready Handover to (1123)	0		26-Mar-17*	0%	0				Ref.3B (26-Mar-17) - Complete All W
Contract Completion Obligation (Baseline)										
Specified Parts of the Works										
01128.CO04	Ref.3B (26-Mar-17) - Complete All Works within (1128 - W7c & W8b) & Ready Handover to (1123)	0		26-Mar-17*	0%	0				Ref.3B (26-Mar-17) - Complete All W
Schedule of Access Dates for Works Areas										
Early Possession Date / Access Date										
01128.EAD340	1128.W18	0	11-Jan-17 A	31-Jan-17	100%	0				
01128.EAD350	1128.W19	0	16-Jan-17 A		100%	0				
01128.EAD140	1128.W7c (FPP)	0	27-Jan-17 A		100%	0				
01128.EAD150	1128.W7d (1) (FPP)	0	31-Jan-17*		0%	0				
01128.EAD120	1128.W7a (FPP)	0	31-Jan-17*		0%	0				
01128.EAD130	1128.W7b (FPP)	0	31-Jan-17*		0%	0				
Late Possession Date / Access Date										
01128.LAD340	1128.W18	0	11-Jan-17 A	31-Jan-17	100%	0				
01128.LAD350	1128.W19	0	16-Jan-17 A		100%	0				
01128.LAD140	1128.W7c (FPP)	0	27-Jan-17 A		100%	0				
01128.LAD120	1128.W7a (FPP)	0	31-Jan-17*		0%	0				
01128.LAD150	1128.W7d (1) (FPP)	0	31-Jan-17*		0%	0				
01128.LAD130	1128.W7b (FPP)	0	31-Jan-17*		0%	0				
Vacation Date										
01128.VD090	1128.W4c	0		31-Jan-17*	0%	0				
01128.VD180	1128.W8b	0		26-Mar-17*	0%	0				1128.W8b
01128.VD140	1128.W7c	0		26-Mar-17*	0%	0				1128.W7c
Contract Vacation Date (Baseline)										
01128.CVD140	1128.W7c	0		26-Mar-17*	0%	0				1128.W7c
01128.CVD180	1128.W8b	0		26-Mar-17*	0%	0				1128.W8b
Cost Centre A - Preliminaries										
Options										
01128.CCA00230	Option No.17 - Availability of Barging Facility at Wan Chai North	0	03-Apr-17*	03-Apr-17	0%	0				Option No.17 - Availability of
Cost Centre B - Cut & Cover Tunnel to SOV (Advance Shaft)										
Design Submission										
C&C Tunnel in Advance Launch Shaft at Area W1 (Alternative Scheme)										
C&C Tunnels within the W1 Shaft and Connection to TBM tunnels										
01128.BDS00280	Stage 1 - DDDS Review & Comments by Engineer	14	17-Nov-16 A	07-Feb-17	90%	8				Stage 1 - DDDS Review & Comments by Engineer
01128.BDS00290	Stage 2 - Detailed Design Submission Preparation & Submission with ICE	36	08-Feb-17	21-Mar-17	0%	36				Stage 2 - Detailed Design Submission Pre
01128.BDS00300	Stage 2 - DDS Review & Approval by BD/RDO	28	22-Mar-17	18-Apr-17	0%	28				Stage 2 - D
01128.BDS00310	Stage 3 - Working Drawings Submission	6	19-Apr-17	25-Apr-17	0%	6				St
D.Wall & Excavation										
Gantry crane										
01128.CCB00500	30T Gantry crane	494	10-Oct-15 A	30-Jun-17	76.92%	114				

- Primary Baseline
- Actual Work
- Non Critical Activity
- ◆ Critical Activity
- ◆ Baseline Milestone
- ◆ Milestone

1128-3MRP170131

SCL 1128 - SOV to Admiralty Tunnels
3-Months Rolling Programme (Feb to Apr-2017)

1128			
Date	Revision	Checked	Approved
29-Feb-16	1128 - RMP Ver.B, Rev.2		

DRAGAGES - BOUYGUES JOINT VENTURE


Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Remaining Duration	2017			
							Jan 30	Feb 31	Mar 32	Apr 33
C&S Works										
C&C Tunnel Construction										
01128.CCB00340	Invert & walkway for ME4 D/T	14	13-Feb-17	28-Feb-17	0%	14				
Mined Tunnel										
01128.CCB00370	1. W1 side - Ventilation Tunnel Excavation 1st round - Ch. 0 to Ch. 6 (incl. canopy 1st round works)	37	06-Dec-16A	26-Jan-17A	100%	0				
01128.CCB00371	2. W1 side - Ventilation Tunnel Excavation 2nd round - Ch. 6 to Ch. 17 (incl. canopy 2nd round works)	69	27-Jan-17A	29-Apr-17	2%	68				
Cost Centre C - South Ventilation Building (SOV)										
Design Submission										
SOV - Rock Face Stabilization										
01128.CDS00240	Stage 2 - DDS Review & Approval by BD/RDO	28	29-Nov-16A	13-Feb-17	70%	14				
01128.CDS00250	Stage 3 - Working Drawings Submission	6	14-Feb-17	20-Feb-17	0%	6				
Foundation, Excavation & Structure										
Excavation & Structure										
Soft Excavation										
01128.CCC00320	Install Steel waling & Strut S2 -1.0 mPD	33	24-Nov-16A	07-Jan-17A	100%	0				
01128.CCC00330	Soft Excavation for S3 -5.5mPD (11,946m3, 400m3/day)	30	16-Dec-16A	16-Jan-17A	100%	0				
01128.CCC00340	Install Steel waling & Strut S3 -4.5mPD	33	04-Jan-17A	01-Mar-17	40%	22				
01128.CCC00350	Soft Excavation for S4 (17,569m3, 400m3/day) (Soft Exc. Total: 50,606m3)	30	06-Feb-17*	11-Mar-17	0%	30				
01128.CCC00365	SOV DT Tunnel lining dismantling - Zone 1 (incl. preparation works)	45	04-Feb-17	28-Mar-17	0%	45				
01128.CCC00360	Install Steel waling & Strut S4 -8.5mPD	27	27-Feb-17	29-Mar-17	0%	27				
01128.CCC00370	SOV DT Tunnel lining dismantling - Zone 2	42	21-Feb-17	11-Apr-17	0%	42				
Tower crane TC1										
01128.CCC000110	Tower Crane (TC1)	1025	16-May-16A	30-Sep-19	26.73%	751				
Cost Centre D - SOV to EXH TBM Tunnels										
Design Submission										
Sump Pit (SP5) Submission										
Temporary Support and Segmental Lining opening for Mid-tunnel Sumps (SP5)										
01128.DDS01320	Stage 3 - Working Drawings Submission	6	09-Jan-17A	14-Jan-17A	100%	0				
SP5 excavation temporary support and permanent structure design										
01128.DDS01030	Stage 2 - DDS Review & Approval by BD/RDO	28	30-Sep-16A	09-Feb-17	95%	10				
01128.DDS01080	Stage 3 - Working Drawings Submission	6	10-Feb-17	16-Feb-17	0%	6				
Pre-cast Segment Fabrication										
01128.CCD000120	6. Fabrication of Precast Segments (189 ring nos.)	73	08-Dec-16A	13-Feb-17	80%	11				
01128.CCD000540	7. Fabrication of Precast Segments (219 ring nos.)	71	14-Feb-17	13-May-17	0%	71				
Stage 2 - SOV to EXH UT										
01128.CCD00200	UT - Walkway	20	27-Jul-16A	28-Feb-17	80%	21				
In-situ Lining & Walkway at TBM shield										
01128.CCD00230	UT - Polygonal lining walls (10m)	15	21-Dec-16A	27-Feb-17	3%	20				
01128.CCD00231	UT - Polygonal lining top part (10m)	28	28-Feb-17	31-Mar-17	0%	28				
Stage 2 - SOV to EXH DT										
01128.CCD00460	DT - Invert slab + services removal	24	03-Dec-16A	31-Dec-16A	100%	0				
01128.CCD00461	DT - Walkway from SOV d-wall to W1 Shaft (TBC)	14	15-Feb-17*	02-Mar-17	0%	14				
01128.CCD00450	DT - Pullback TBM	40	16-Jan-17A	11-Mar-17	40%	34				
Associated Works										
Grouting - Mid-tunnel Sump (SP5)										
1128-3MRP170131										

— Primary Baseline Critical Activity
 Actual Work ◆ Baseline Milestone
 Non Critical Activity ◆ Milestone

SCL 1128 - SOV to Admiralty Tunnels
3-Months Rolling Programme (Feb to Apr-2017)

1128			
Date	Revision	Checked	Approved
29-Feb-16	1128 - RMP Ver.B, Rev.2		

DRAGAGES - BOUYGUES JOINT VENTURE



- Primary Baseline
- Critical Activity
- Actual Work
- ◆ Baseline Milestone
- Non Critical Activity
- ◆ Milestone

1128-3MRP170131

SCL 1128 - SOV to Admiralty Tunnels 3-Months Rolling Programme (Feb to Apr-2017)

1128			
Date	Revision	Checked	Approved
29-Feb-16	1128 - RMP Ver.B, Rev.2		

DRAGAGES - BOUYGUES JOINT VENTURE

Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Remaining Duration	2017				
							Jan 30	Feb 31	Mar 32	Apr 33	
01128.CCE002133	Mobilization	8	23-Mar-17	31-Mar-17	0%	8					Mobilization
01128.CCE002163	NIL piles	72	01-Apr-17	10-Jul-17	0%	72					
Excavation		24	03-Apr-17	08-May-17		24					
01128.CCE00755	Crane Assembly / Access bridge and crane platform	11	03-Apr-17	20-Apr-17	0%	11					Crane A
01128.CCE00760	Excavation to +1mPD and strutting installation S1	14	20-Apr-17	08-May-17	0%	14					
Cost Centre F - FPP to ADM TBM Tunnels		130	05-Dec-16 A	25-May-17		86					
Design Submission		85	01-Feb-17	23-May-17		85					
Ground Treatment and Temp. Support for Mid-tunnel Sump (SP1)		85	01-Feb-17	23-May-17		85					
01128.FDS01370	Stage 1 - Draft Detailed Design Submission Preparation & Submission with ICE (1.8)	48	01-Feb-17	28-Mar-17	0%	48					Stage 1 - Draft Detailed Design Su
01128.FDS01380	Stage 1 - DDDS Review & Comments by Engineer	14	29-Mar-17	11-Apr-17	0%	14					Stage 1 - DDDS R
01128.FDS01390	Stage 2 - Detailed Design Submission Preparation & Submission with ICE	9	12-Apr-17	25-Apr-17	0%	9					St
01128.FDS01400	Stage 2 - DDS Review & Approval by BD/RDO	28	26-Apr-17	23-May-17	0%	28					
Stage 2 - FPP to Adm UT		138	05-Dec-16 A	25-May-17		94					
01128.CCF00070	UT - Setting Up TBM (Slurry S988-1)	72	05-Dec-16 A	04-Mar-17	60%	28					UT - Setting Up TBM (Slurry S988-1)
01128.CCF00080	UT - TBM 96+575 - 96+548	7	06-Mar-17	13-Mar-17	0%	7					UT - TBM 96+575- 96+548
01128.CCF00090	UT - TBM 96+548 - 96+524	10	14-Mar-17	24-Mar-17	0%	10					UT - TBM 96+548 - 96+524
01128.CCF00110	UT - TBM 96+524 - 96+484	9	25-Mar-17	04-Apr-17	0%	9					UT - TBM 96+524 - 96+48
01128.CCF00120	UT - TBM 96+484 - 96+474	2	05-Apr-17	06-Apr-17	0%	2					UT - TBM 96+484 - 96+4
01128.CCF00130	UT - TBM 96+474 - 96+385	15	07-Apr-17	27-Apr-17	0%	15					
01128.CCF00140	UT - TBM 96+385 - 96+245	23	28-Apr-17	25-May-17	0%	23					
Associated Works		49	11-Jan-17 A	15-Mar-17		34					
Grouting - Admiralty Station (UT/DT Entries, TWL near ADM)		49	11-Jan-17 A	15-Mar-17		34					
Grouting - TBM UT Entry		37	11-Jan-17 A	14-Feb-17		9					
01128.CCF01130	Mobilization & Setting Up	18	11-Jan-17 A	14-Jan-17 A	100%	0					
01128.CCF01140	Probing for UT Entry (UT Ch 96+091)	33	16-Jan-17 A	14-Feb-17	0%	9					
Grouting - TBM DT Entry		45	16-Jan-17 A	15-Mar-17		34					
01128.CCF01160	Mobilization to Ground Treatment Works for DT Entry	11	16-Jan-17 A	27-Jan-17 A	100%	0					
01128.CCF01170	Ground Treatment Works	34	04-Feb-17	15-Mar-17	0%	34					
Cost Centre G - Police Officers' Club (RRIW)		271	26-May-16 A	10-May-17		74					
Design Submission		271	26-May-16 A	10-May-17		74					
Temporary sheet pile cofferdam for POC basement		271	26-May-16 A	10-May-17		74					
01128.FDS00960	Stage 1 - Draft Detailed Design Submission Preparation & Submission with ICE	28	26-May-16 A	14-Feb-17	50%	12					Stage 1 - Draft Detailed Design Submission Preparation & Submission with ICE
01128.FDS00970	Stage 1 - DDDS Review & Comments by Engineer	14	15-Feb-17	28-Feb-17	0%	14					Stage 1 - DDDS Review & Comments by Engineer
01128.FDS00980	Stage 2 - Detailed Design Submission Preparation & Submission with ICE	36	01-Mar-17	12-Apr-17	0%	36					Stage 2 - Detaile
01128.FDS00990	Stage 2 - DDS Review & Approval by BD/RDO	28	13-Apr-17	10-May-17	0%	28					
Cost Centre H - Other RRIW Works		139	18-Nov-16 A	18-May-17		81					
W3 area		139	18-Nov-16 A	18-May-17		81					
Pile Removal - Percival Street Footbridge (H16)		75	18-Nov-16 A	23-Feb-17		17					
Design Submission		75	18-Nov-16 A	23-Feb-17		17					
Temporary ELS (Footbridge reinstatement)		75	18-Nov-16 A	23-Feb-17		17					
01128.HDS000110	Stage 2 - DDS Review & Approval by BD/RDO	28	18-Nov-16 A	16-Feb-17	80%	17					Stage 2 - DDS Review & Approval by BD/RDO
01128.HDS000120	Stage 3 - Working Drawings Submission	6	17-Feb-17	23-Feb-17	0%	6					Stage 3 - Working Drawings Submission
Causeway/Hung Hing Flyover (Underpinning)		81	17-Jan-17 A	18-May-17		81					
Stage 4 - Reinstatement		81	17-Jan-17 A	18-May-17		81					
01128.CCH00830	Demolition of the existing concrete column A6 and cast new concrete column/ Load Transfer	30	17-Jan-17 A	14-Mar-17	0%	33					

- Primary Baseline
- Critical Activity
- Actual Work
- ◆ Baseline Milestone
- Non Critical Activity
- ◆ Milestone


1128-3MRP170131

SCL 1128 - SOV to Admiralty Tunnels
3-Months Rolling Programme (Feb to Apr-2017)

1128			
Date	Revision	Checked	Approved
29-Feb-16	1128 - RMP Ver.B, Rev.2		

DRAGAGES - BOUYGUES JOINT VENTURE

Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Remaining Duration	2017			
							Jan 30	Feb 31	Mar 32	Apr 33
01128.CCH00840	Demolition of the temporary slab for Causeway Flyover A6 (top part)	10	15-Mar-17	25-Mar-17	0%	10				
01128.CCH00850	Demolition of Causeway Flyover A6 steel frame (after load transfer)	19	27-Mar-17	22-Apr-17	0%	19				
01128.CCH00870	Demolition of Hung Hing Flyover steel frame (after load transfer)	19	24-Apr-17	18-May-17	0%	19				
TARG (Pile Removal: D03, H13, D04 & Trunk Sewers)		96	27-Dec-16A	04-May-17		70				
Canal Rd. Flyover (H13) - Pile Removal & Underpinning		60	27-Dec-16A	15-Mar-17		27				
Reinstatement		60	27-Dec-16A	15-Mar-17		27				
01128.CCH01355	Columns construction	16	27-Dec-16A	14-Jan-17A	100%	0				
01128.CCH01360	Load Transfer	3	13-Feb-17*	15-Feb-17	0%	3				
01128.CCH01370	Remove Temp.Steel Frame	24	16-Feb-17	15-Mar-17	0%	24				
Canal Rd. Box Culvert & Pile Removal (D03) - Twin Temporary Channel Scheme		96	28-Dec-16A	04-May-17		70				
Stage 17 & 18 (Formerly Stage 4 & 5 (3rd Dry Season - Nov-16 to Mar-17))		96	28-Dec-16A	04-May-17		70				
01128.CCH01630	Preparation works and mobilization and form the concrete block platform	7	28-Dec-16A	12-Jan-17A	100%	0				
01128.CCH01660	NIL - Remove 3 nos. Precast Concrete Pile for Downtrack (3 nos., 6d/pile)	26	14-Jan-17A	16-Feb-17	0%	14				
01128.CCH01670	Demobilization and remove the concrete block platform	5	17-Feb-17	22-Feb-17	0%	5				
01128.CCH04385	Cast the RC wall at up & down stream/ demolition of steel deck and steel frame with middle wall	27	23-Feb-17	25-Mar-17	0%	27				
01128.CCH05135	Remove the bulkhead wall	5	27-Mar-17	31-Mar-17	0%	5				
01128.CCH05145	Start of Wet Season	0	01-Apr-17		0%	0				
01128.CCH05085	Extract sheepile near box culvert and install 900mm dia pipe, 675mm pipe with 2 nos of manholes	14	27-Mar-17	12-Apr-17	0%	14				
01128.CCH05155	Clean box culvert and backfill soil and compact	22	01-Apr-17	04-May-17	0%	22				
Works at W6		103	16-Dec-16A	02-May-17		69				
Wan Shing St.		28	16-Dec-16A	25-Jan-17A		0				
Reinstatement		28	16-Dec-16A	25-Jan-17A		0				
01128.CCH04325	Stage 3 - Adjacent to AA Club (SCLSLG/1128/003/044)	28	16-Dec-16A	25-Jan-17A	100%	0				
Works at Marsh Rd.		103	16-Dec-16A	02-May-17		69				
Eco gas		103	16-Dec-16A	02-May-17		69				
01128.CCH04295	Excavation, shoring and construction of footing	25	16-Dec-16A	07-Jan-17A	100%	0				
01128.CCH04335	Construction of superstructure	31	09-Jan-17A	04-Mar-17	0%	25				
01128.CCH04345	E&M and FS works	31	06-Mar-17	11-Apr-17	0%	31				
01128.CCH04355	Install catladder	14	11-Apr-17	02-May-17	0%	14				
Marsh Road-West Footpath		21	13-Jan-17A	13-Feb-17		8				
01128.CCH05035	Pipe Laying and formwork/cast in for connection	8	13-Jan-17A	18-Jan-17A	100%	0				
01128.CCH05045	Concreting	1	19-Jan-17A	19-Jan-17A	100%	0				
01128.CCH05055	Formwork dismantling and air testing/ cctv of pipe	2	20-Jan-17A	21-Jan-17A	100%	0				
01128.CCH05065	Backfilling trench	7	23-Jan-17A	24-Jan-17A	100%	0				
01128.CCH05075	Reinstatement of UU and road surface	11	25-Jan-17A	13-Feb-17	20%	8				
Fleet Arcade		55	23-Dec-16A	28-Feb-17		19				
Ground treatment for FA Protection		55	23-Dec-16A	28-Feb-17		19				
Reinstatement		55	23-Dec-16A	28-Feb-17		19				
01128.CCH04935	B/C TAM grout (14 nos. 3 day per hole, 2 grout set up)	28	23-Dec-16A	12-Jan-17A	100%	0				
01128.CCH04945	MFC TAM grout (14 nos. 3 day per hole, 2 grout set up)	25	04-Jan-17A	17-Jan-17A	100%	0				
01128.CCH05165	Permeability test (2 holes at 2 levels)	9	18-Jan-17A	27-Jan-17A	100%	0				
01128.CCH05175	Preparation work and Steel frame installation	19	07-Feb-17*	28-Feb-17	0%	19				



 Primary Baseline	 Critical Activity
 Actual Work	◆ Baseline Milestone
 Non Critical Activity	◆ Milestone

1128-3MRP170131

SCL 1128 - SOV to Admiralty Tunnels


3-Months Rolling Programme (Feb to Apr-2017)

1128			
Date	Revision	Checked	Approved
29-Feb-16	1128 - RMP Ver.B, Rev.2		

APPENDIX B

Project Organization Structure

Appendix B Project Organisation Structure



APPENDIX C

**Implementation Schedule of Environmental Mitigation
Measures**

Dragages Bouygues J.V.

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Cultural Heritage Impact						
S4.93 & Table 4.2	Erection of decorative and sensibly designed hoarding along the boundary of the works area	To mitigate the temporary visual impact due to surface works.	Contractor	Works Areas in Causeway Bay and Wan Chai, and Works Shaft in Admiralty	Construction Phase	V
Ecological Impact						
S5.134	Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted.	To minimize the contamination of wastewater discharge	Contractor	All land based works areas	Construction Phase	N/A
Landscape and Visual Impact						
Construction Phase						
Table 7.9	CM1 - Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with ETWB TC(W) 3/2006 – Tree Preservation.	Transplanting and reuse of affected trees.	MTR	Works Sites	Construction Phase	V
Table 7.9	CM2a - Compensatory tree planting shall be provided in accordance with ETWB TC(W) 3/2006 – Tree Preservation to compensate for felled trees and maintained until end of the establishment period.	Compensation for the removal of existing trees due to the Project.	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM2b - Compensatory shrub planting shall be provided to compensate for the loss of shrub planting in amenity areas.	Compensation for the removal of existing shrub planting due to the Project.	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM3 - Control of night-time lighting glare	Minimize the night time glare due to the Project during construction phase	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM4 - Erection of decorative screen hoarding compatible with the surrounding setting.	Minimize the visual impact of the Project during construction phase	MTR	Works Sites	Construction Phase	V
Table 7.9	CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs	Control of height and deposition/ arrangement of temporary facilities in works areas	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments.	Reinstatement of temporary works areas.	MTR	Works Sites	Construction Phase	N/A
/	All retained/exist trees shall be properly protected during construction period.	Tree protection	Contractor	Works areas	Construction phase	V
Air Quality						
/	Emission from Vehicles and Plants <ul style="list-style-type: none"> All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	Works areas	Construction phase	V @ V

Dragages Bouygues J.V.

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S9.56 & Table 9.16	The following quiet PME shall be used: <ul style="list-style-type: none"> Crane lorry, mobile Crane, mobile Asphalt paver Backhoe with hydraulic breaker Breaker, excavator mounted (hydraulic) Hydraulic breaker Concrete lorry mixer Poker, vibrator, hand-held Concrete pump Crawler crane, mobile Mobile crane Dump truck Excavator Truck Rock drill Lorry Wheel loader Roller vibratory 	To minimize construction noise impact	Contractor	Works areas at: <ul style="list-style-type: none"> Hung Hom Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel 	Construction phase	N/A √ N/A √ N/A N/A N/A N/A N/A N/A √ √ √ N/A N/A N/A
S9.58 – S9.59 & Table 9.17	Movable noise barrier shall be used for the following PME: <ul style="list-style-type: none"> Air compressor Asphalt paver Backhoe with hydraulic breaker Bar bender Bar bender and cutter (electric) Breaker, excavator mounted Concrete pump Concrete pump, stationary/lorry mounted Excavator Generator Grout pump Hand held breaker Hydraulic breaker Saw, concrete 	To minimize construction noise impact	Contractor	Works areas at: <ul style="list-style-type: none"> Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel 	Construction phase	N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A
S9.60 & Table 9.17	Noise insulating fabric shall be used for <ul style="list-style-type: none"> Drill rig, rotary type Piling, diaphragm wall, bentonite filtering plant Piling, diaphragm wall, grab and chisel Piling, diaphragm wall, hydraulic extractor Piling, large diameter bored, grab and chisel Piling, hydraulic extractor Piling, earth auger, auger Rock drill, crawler mounted (pneumatic) 	To minimize construction noise impact	Contractor	Works areas at: <ul style="list-style-type: none"> Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel 	Construction phase	N/A N/A N/A N/A N/A N/A N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Water Quality Impact						
Construction Phase						
S11.216	<p>The following mitigation measures are proposed to minimize the potential water quality impacts from the construction works at or close to the seafront:</p> <ul style="list-style-type: none"> • Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works. • Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. • Construction debris and spoil shall be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters. 	To minimize release of construction wastes from construction works at or close to the seafront	Contractor	Construction works at or close to the seafront	Construction Phase	V V N/A
S11.222 to 11.245	<p>The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable.</p> <p><u>Surface Run-off</u></p> <ul style="list-style-type: none"> • Surface run-off from construction sites shall be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers shall be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries shall be provided where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. • Silt removal facilities, channels and manholes shall be maintained and the deposited silt and grit shall be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage shall comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distances of 100 m shall be maintained between the discharge points of construction site runoff and the existing saltwater intakes. • Construction works shall be programmed to minimize soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces shall be covered e.g. by tarpaulin, and temporary access roads shall be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels shall be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements shall always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. • Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels shall be provided where necessary. • Measures shall be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they shall be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites shall be covered with tarpaulin or similar fabric during rainstorms. • Manholes (including newly constructed ones) shall always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system. • Good site practices shall be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. 	To minimize water quality impacts from construction site runoff and general construction activities	Contractor	Works areas	Construction Phase	V V N/A V V V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	<p><u>Boring and Drilling Water</u></p> <ul style="list-style-type: none"> Water used in ground boring and drilling for site investigation or rock / soil anchoring shall as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater shall be discharged into storm drains via silt removal facilities. <p><u>Wheel Washing Water</u></p> <ul style="list-style-type: none"> All vehicles and plant shall be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road shall be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. <p><u>Bentonite Slurries</u></p> <ul style="list-style-type: none"> Bentonite slurries used in diaphragm wall and bore-pile construction shall be reconditioned and used again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the bentonite slurries shall either be dewatered or mixed with inert fill material for disposal to a public filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS. <p><u>Water for Testing & Sterilization of Water Retaining Structures and Water Pipes</u></p> <ul style="list-style-type: none"> Water used in water testing to check leakage of structures and pipes shall be used for other purposes as far as practicable. Surplus unpolluted water will be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD shall be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water shall be used again wherever practicable. <p><u>Acid Cleaning, Etching and Pickling Wastewater</u></p> <ul style="list-style-type: none"> Acidic wastewater generated from acid cleaning, etching, pickling and similar activities shall be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater shall be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters. <p><u>Wastewater from Site Facilities</u></p> <ul style="list-style-type: none"> Wastewater collected from any temporary canteen kitchens, including that from basins, sinks and floor drains, shall be discharged into foul sewer via grease traps. In case connection to the public foul sewer is not feasible, wastewater generated from kitchens or canteen, if any, shall be collected in a temporary storage tank. A licensed waste collector shall be deployed to clean the temporary storage tank on a regular basis. Drainage serving an open oil filling point shall be connected to storm drains via petrol interceptors with peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays shall as far as possible be located within roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor. Oil leakage or spillage shall be contained and cleaned up immediately. Waste oil shall be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. 					<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p>
S11.246 & 11.247	<p>Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.</p>	<p>To minimize water quality impacts due to sewage generated from construction workforce</p>	<p>Contractor</p>	<p>Works areas</p>	<p>Construction Phase</p>	<p style="text-align: center;">N/A</p>
S11.248	<p>In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps.</p>	<p>To minimize impact from discharge of uncontaminated groundwater</p>	<p>Contractor</p>	<p>Works areas</p>	<p>Construction Phase</p>	<p style="text-align: center;">N/A</p>

Dragages Bouygues J.V.

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S11.249	If land contaminated site is identified from the Stage 2 SI work (refer to Sections 11.188 to 11.191 of the EIA Report), the following mitigation measures shall be implemented for the identified contaminated area. Any transient pile of contaminated soil / material shall be minimized and shall be bottom-lined, bunded and covered with impervious membrane during rain event to avoid generation of contaminated runoff. Appropriate intercepting channels and partial shelters shall be provided where necessary to prevent rainwater from collecting within trenches or footing excavations. Any contaminated water and wastewater generated from the decontamination process shall not be directly discharged to public sewers or site drainage. They shall be treated or tanked away as necessary for proper disposal in compliance with the TM-DSS.	To control site run-off generated from any potential contaminated works areas.	Contractor	Any potential contaminated areas to be identified from the Stage 2 SI	Construction Phase	N/A
S11.250 & S11.251	No direct discharge of groundwater from contaminated areas shall be adopted. If land contamination impact and generation of contaminated groundwater is identified from the Stage 2 SI works (refer to Sections 11.189 to 11.192 of the EIA Report), the following mitigation measures shall be adopted. Any contaminated groundwater shall be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground. If wastewater treatment is deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and shall be discharged into the foul sewers. If groundwater recharging wells are deployed, the recharging wells shall be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells shall be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in Section 2.3 of the TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substance such as TPH products shall be removed as necessary by installing the petrol interceptor. The Contractor shall apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.	To minimize potential water quality impact from discharge of contaminated groundwater	Contractor	Any potential contaminated areas to be identified from the Stage 2 SI	Construction Phase	N/A
S11.252	The following good site practices shall be adopted for the proposed barging points: <ul style="list-style-type: none"> • all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash • all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material • construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site • loading of barges and hoppers shall be controlled to prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation 	To minimize water quality impacts generated from the barging points.	Contractor	Barging points	Construction Phase	V V V
S11.253	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD.	To minimize water quality impact from effluent discharges from construction sites	Contractor	All construction works areas	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S11.254	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes.	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	V
S11.255	Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges.	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	N/A
S11.256	Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The “Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes” published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area. 	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	V V V
Waste Management Implications						
Construction Phase						
S12.75	Good Site Practices and Waste Reduction Measures <ul style="list-style-type: none"> Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Separation of chemical wastes for special handling and appropriate treatment. 	To reduce waste management impacts	Contractor	All Work Sites	Construction Phase	V V V N/A N/A V
S12.76	Good Site Practices and Waste Reduction Measures (con’t) <ul style="list-style-type: none"> Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; and Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	N/A V N/A V V V
S12.77	Good Site Practices and Waste Reduction Measures (con’t) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials.	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis.					
S12.78	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort.	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	V
S12.79	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: <ul style="list-style-type: none"> Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations shall be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	Work Sites	Construction Phase	V V V V
S12.80	Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: <ul style="list-style-type: none"> Remove waste in timely manner Waste collectors shall only collect wastes prescribed by their permits Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) Waste shall be disposed of at licensed waste disposal facilities Maintain records of quantities of waste generated, recycled and disposed 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	Work Sites	Construction Phase	@ V V V V V
S12.81	Storage, Collection and Transportation of Waste (con't) <ul style="list-style-type: none"> Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	Work Sites	Construction Phase	V
S12.83 – 12.86	Sorting of C&D Materials <ul style="list-style-type: none"> Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills. Possibility of reusing the spoil in the Project will be continuously investigated in the detailed design and construction stages, it includes backfilling to cut and cover construction works for the Hung Hom south and north approach tunnels. 	To minimize potential adverse environmental impacts during the handling, transportation and disposal of C&D materials	Contractor	Work Sites	Construction Phase	V V V V
S12.88	Sediments <ul style="list-style-type: none"> The basic requirements and procedures for excavated / dredged sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is managing the disposal facilities in Hong Kong for the dredged and excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance. 	To ensure the sediment to be disposed of in an authorized and least impacted way	Contractor	All works areas with sediments concern	Construction Phase	N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S12.89	<p>Sediments (con't)</p> <ul style="list-style-type: none"> The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works. 	To determine the best handling and disposal option of the sediments	MTR / Contractor	All works areas with sediments concern	Detailed Design Stage and Construction Phase	N/A
S12.91 – 12.94	<p>Sediments (con't)</p> <ul style="list-style-type: none"> Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	N/A
S12.95	<p>Sediments (con't)</p> <ul style="list-style-type: none"> A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	N/A
/	<p>Accidental spillage</p> <p>To prevent accidental spillage of chemicals, the following is recommended:</p> <ul style="list-style-type: none"> Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be bunded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. 	To minimize potential adverse environmental impacts arising from accidental spillage	Contractor	Work Sites	Construction Phase	@ V V N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S12.97	<p>Containers for Storage of Chemical Waste The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall:</p> <ul style="list-style-type: none"> • Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; • Have a capacity of less than 450 liters unless the specifications have been approved by EPD; and • Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation. 	To register with EPD as a Chemical waste producer and store chemical waste in appropriate containers	Contractor	Work Sites	Construction Phase	V N/A N/A
S12.98	<p>Chemical Waste Storage Area</p> <ul style="list-style-type: none"> • Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; • Be enclosed on at least 3 sides; • Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; • Have adequate ventilation; • Be covered to prevent rainfall from entering; and • Be properly arranged so that incompatible materials are adequately separated. 	To prepare appropriate storage areas for chemical waste at works areas	Contractor	Work Sites	Construction Phase	@ V @ V V V
S12.99	<p>Chemical Waste</p> <ul style="list-style-type: none"> • Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. 	To clearly label the chemical waste at works areas	Contractor	Work Sites	Construction Phase	N/A
S12.100	<p>Collection and Disposal of Chemical Waste <i>A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</i> to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulation</i>.</p>	To monitor the generation, reuse and disposal of chemical waste	Contractor	Work Sites	Construction Phase	N/A
S12.101	<p>General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material.</p>	To properly store and separate from other C&D materials for subsequent collection and disposal	Contractor	Work Sites	Construction Phase	V
S12.102	<p>General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials.</p>	To facilitate recycling of recyclable portions of refuse	Contractor	Work Sites	Construction Phase	V
S12.103	<p>General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders.</p>	To raise workers' awareness on recycling issue	Contractor	Work Sites	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Land Contamination Impact						
S13.23–13.24	For construction works at sites under the current stage of site investigation (Stage 1 SI): <ul style="list-style-type: none"> Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process shall involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. If soil materials suspected to be contaminated are encountered during excavation, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Shall concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the Contamination Assessment Report (CAR) and Remediation Action Plans (RAP). 	To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover.	Contractor	Within Project Boundary where signs of contamination is identified	During excavation works for Cut-and-Cover	N/A
S13.30	For some sites with currently no SI proposed (i.e. sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28), to be conservative, visual inspection shall be conducted during demolition and excavation to detect any abnormal colour, smell or other characteristics of the soil, due to the nearby land use and/ or construction method. If abnormal colour, smell or other characteristics of contamination are identified for any of these sites, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Should the concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the CAR and RAP.	To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover.	Contractor	Areas with no SI proposed (Sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28)	During excavation works for Cut-and-Cover	N/A
S13.36 – 13.38	For areas inaccessible for proper site appraisal and investigation (Stage 2 SI) (i) Site 2-15 <ul style="list-style-type: none"> Upon site access being granted, visual inspection shall be carried out where intrusive works and soil excavation is encountered, for attention on any potential contamination due to its current operation A supplementary CAP shall then be submitted to EPD for endorsement. A CAR/RAP shall be prepared and submitted to EPD for endorsement on completion of the SI and analytical testing. Shall remediation be undertaken a Remediation Report (RR) shall be prepared and submitted to EPD for endorsement to demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/ disposal records (including trip tickets), confirmatory sampling results, and photographs shall be included in the aforesaid RR. No construction work shall be carried out prior to the endorsement of the RR by EPD. 	To identify areas with land contamination concern, report laboratory results and propose remediation measures if necessary. To ensure remediation works have been undertaken to before the commencement of any construction works of the Project.	Contractor	Areas unable to be accessed during Stage 1 SI (Site 2-15)	After land resumption and prior to the construction works commencement at the site	N/A
S13.39	Potential Remediation of Contaminated Soil <ul style="list-style-type: none"> Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material is needed after excavation; If remediation is required with chemical oxidation proposed as a contaminant mass reduction technology, chemicals will be securely and separately stored away from sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and personal protective equipment (PPE). Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; Speed control for the trucks carrying contaminated materials shall be enforced; Vehicle wheel and body washing facilities at the site's exit points shall be established and used; and Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control shall be implemented and complied with relevant regulations and guidelines. 	To remediate contaminated soil	Contractor	Identified contaminated sites	Site remediation	N/A

Dragages Bouygues J.V.

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S13. 40	In order to minimize the potential adverse effects on health and safety of construction workers during the course of site remediation, the Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations shall be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures shall be implemented as far as possible: <ul style="list-style-type: none"> • Set up a list of safety measures for site workers; • Provide written information and training on safety for site workers; • Keep a log-book and plan showing the contaminated zones and clean zones; • Maintain a hygienic working environment; • Avoid dust generation; • Provide face and respiratory protection gear to site workers; • Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers; and • Provide first aid training and materials to site workers. 	To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation.	Contractor	Identified contaminated sites	Site remediation and prior to construction phase	N/A

Legend: V = implemented;
 x = not implemented;
 @ = partially implemented;
 N/A = not applicable

APPENDIX D

Summary of Action and Limit Levels

Appendix D – Summary of Action and Limit Levels**Table 1 Action and Limit Levels for 24-hour TSP**

ID	Location	Action Level	Limit Level
AM4	Pedestrian Plaza	198 $\mu\text{g}/\text{m}^3$	260 $\mu\text{g}/\text{m}^3$

**Table 2 Action and Limit Levels for Construction Noise
(0700 – 1900 hrs of normal weekdays)**

ID	Location	Action Level	Limit Level
NM1*	Hoi Kung Court	When one documented complaint is received	75 dB(A)

* The noise monitoring at NM1 was handed-over from SCL Contract 1129 in August 2015.

APPENDIX E

Calibration Certificates of Equipments

AECOM Asia Company Limited
TSP High Volume Sampler
Field Calibration Report

Station Pedestrian Plaza Operator: Choi Wing Ho
 Cal. Date: 14-Nov-16 Next Due Date: 14-Jan-17
 Equipment No.: A-001-70T Serial No. 10273

Ambient Condition			
Temperature, Ta (K)	301.1	Pressure, Pa (mmHg)	760.3

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.99349	Intercept, bc	-0.02737
Last Calibration Date:	31-May-16	$mc \times Qstd + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	31-May-17				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.6	2.74	1.39	46.0	45.77
13	6.4	2.52	1.28	42.0	41.79
10	4.5	2.11	1.07	34.0	33.83
7	3.0	1.72	0.88	26.0	25.87
5	2.2	1.48	0.75	22.0	21.89

By Linear Regression of Y on X
 Slope, mw = 38.2426 Intercept, bw = -7.2502
 Correlation Coefficient* = 0.9991

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation
From the TSP Field Calibration Curve, take Qstd = 1.30m ³ /min
From the Regression Equation, the "Y" value according to
$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$
Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] ^{1/2} = <u>42.68</u>

Remarks: _____

QC Reviewer: WS CHAN Signature:  Date: 14/11/16

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Pedestrian Plaza Operator: Choi Wing Ho
 Cal. Date: 13-Jan-17 Next Due Date: 13-Mar-17
 Equipment No.: A-001-70T Serial No.: 10273

Ambient Condition			
Temperature, Ta (K)	290	Pressure, Pa (mmHg)	760.5

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.99349	Intercept, bc	-0.02737
Last Calibration Date:	31-May-16	$mc \times Qstd + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	31-May-17				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.4	2.76	1.40	45.0	45.63
13	6.3	2.55	1.29	41.0	41.58
10	4.5	2.15	1.09	33.0	33.46
7	3.1	1.79	0.91	26.0	26.36
5	2.3	1.54	0.79	20.0	20.28

By Linear Regression of Y on X

Slope, mw = 41.0059 Intercept, bw = -11.4404

Correlation Coefficient* = 0.9987

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 41.29

Remarks: _____

QC Reviewer: WS CHAN Signature: [Signature] Date: 13/1/17



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 31, 2016 Rootmeter S/N 0438320 Ta (K) - 298
 Operator Tisch Orifice I.D. - 0988 Pa (mm) - 754.38

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.3670	3.2	2.00
2	NA	NA	1.00	0.9750	6.4	4.00
3	NA	NA	1.00	0.8700	7.9	5.00
4	NA	NA	1.00	0.8260	8.7	5.50
5	NA	NA	1.00	0.6830	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9884	0.7230	1.4090	0.9957	0.7284	0.8888
0.9842	1.0094	1.9926	0.9915	1.0170	1.2570
0.9821	1.1289	2.2278	0.9894	1.1373	1.4054
0.9811	1.1878	2.3365	0.9884	1.1967	1.4740
0.9758	1.4288	2.8179	0.9831	1.4394	1.7777
Qstd slope (m) = 1.99349			Qa slope (m) = 1.24829		
intercept (b) = -0.02737			intercept (b) = -0.01727		
coefficient (r) = 0.99988			coefficient (r) = 0.99988		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m { [SQRT (H2O (Pa/760) (298/Ta))] - b }
 Qa = 1/m { [SQRT H2O (Ta/Pa)] - b }



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0704 03-01 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	B & K	,	B & K
Type/Model No.:	2238	,	4188
Serial/Equipment No.:	2800927 / N.009.06	,	2791211
Adaptors used:	-	,	-

Item submitted by

Customer Name: AECOM ASIA CO., LTD.
Address of Customer: -
Request No.: -
Date of receipt: 04-Jul-2016

Date of test: 07-Jul-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	18-Jun-2017	CIGISMEC
Signal generator	DS 360	33873	18-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 5 hPa

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.


Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 09-Jul-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0704 03-01 Page 2 of 2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Frequency weightings			
Time weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Peak response	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
R.M.S. accuracy	Single 100µs rectangular pulse	Pass	0.3	
Time weighting I	Crest factor of 3	Pass	0.3	
	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip
07-Jul-2016

Checked by:

Date:

Lam Tze Wai
09-Jul-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0304 02 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	Microphone	Preamp
Manufacturer:	B & K	B & K	B & K
Type/Model No.:	2250-L	4950	ZC0032
Serial/Equipment No.:	2681366	2879980	19428
Adaptors used:	- (N-041.01)	-	-

Item submitted by

Customer Name: AECOM ASIA CO LIMITED
Address of Customer: -
Request No.: -
Date of receipt: 04-Mar-2016

Date of test: 05-Mar-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	19-Jun-2016	CIGISMEC
Signal generator	DS 360	33873	16-Apr-2016	CEPREI
Signal generator	DS 360	61227	16-Apr-2016	CEPREI

Ambient conditions

Temperature: 21 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1010 ± 5 hPa

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min / Feng Jun Qi

Date: 08-Mar-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0304 02 Page 2 of 2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Frequency weightings			
	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100 μ s rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip
05-Mar-2016

Checked by:

Date:

Lam Tze Wai
08-Mar-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA1201 01

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: Rion Co., Ltd.
Type/Model No.: NC-73
Serial/Equipment No.: 10307223 (CN.004.08)
Adaptors used: -

Item submitted by

Customer: AECOM ASIA CO. LTD.
Address of Customer: -
Request No.: -
Date of receipt: 01-Dec-2016

Date of test: 05-Dec-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	14-Apr-2017	SCL
Preamplifier	B&K 2673	2239857	28-Apr-2017	CEPREI
Measuring amplifier	B&K 2610	2346941	26-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI
Digital multi-meter	34401A	US36087050	18-Apr-2017	CEPREI
Audio analyzer	8903B	GB41300350	19-Apr-2017	CEPREI
Universal counter	53132A	MY40003662	19-Apr-2017	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 55 ± 10 %
Air pressure: 1005 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Date: 08-Dec-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA1201 01 Page: 2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	Estimated Expanded Uncertainty dB
1000	94.00	94.22	0.10

(Output level in dB re 20 µPa)

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz **STF = 0.002 dB**
 Estimated expanded uncertainty 0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to a universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz **Actual Frequency = 986.6 Hz**
 Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz **TND = 0.5 %**
 Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:
 Date: 05-Dec-2016

Checked by:
 Date: 08-Dec-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0223 01

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: B & K
Type/Model No.: 4231
Serial/Equipment No.: 3006428
Adaptors used: -

N.004.03

Item submitted by

Customer: AECOM ASIA CO LIMITED
Address of Customer: -
Request No.: -
Date of receipt: 23-Feb-2016

Date of test: 25-Feb-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	15-Apr-2016	SCL
Preamplifier	B&K 2673	2743150	22-Apr-2016	CEPREI
Measuring amplifier	B&K 2610	2346941	22-Apr-2016	CEPREI
Signal generator	DS 360	61227	16-Apr-2016	CEPREI
Digital multi-meter	34401A	US36087050	17-Apr-2016	CEPREI
Audio analyzer	8903B	GB41300350	17-Apr-2016	CEPREI
Universal counter	53132A	MY40003662	16-Apr-2016	CEPREI

Ambient conditions

Temperature: 21 ± 1 °C
Relative humidity: 55 ± 10 %
Air pressure: 1010 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Date: 27-Feb-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0223 01 Page: 2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 μ Pa)
			Estimated Expanded Uncertainty dB
1000	94.00	94.14	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz STF = 0.002 dB

Estimated expanded uncertainty 0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz Actual Frequency = 999.9 Hz

Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz TND = 0.4 %

Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip
25-Feb-2016

Checked by:

Date:

Lam Tze Wai
27-Feb-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

APPENDIX F

EM&A Monitoring Schedules

**Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels
Impact Monitoring Schedule for January 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan
			Air Quality	Noise		
8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
		Air Quality	Noise			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	Air Quality	Noise				Air Quality
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Noise				Air Quality	
29-Jan	30-Jan	31-Jan				

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM4 Pedestrian Plaza

Noise Monitoring Station

NM1

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

**Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels
Tentative Impact Monitoring Schedule for February 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Feb	2-Feb	3-Feb	4-Feb
			Noise	Air Quality		
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
			Air Quality	Noise		
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		Air Quality	Noise			Air Quality
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	Noise				Air Quality	
26-Feb	27-Feb	28-Feb				

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM4 Pedestrian Plaza

Noise Monitoring Station

NM1

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

**Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels
Tentative Impact Monitoring Schedule for March 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Mar	2-Mar	3-Mar	4-Mar
				Air Quality	Noise	
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
			Air Quality	Noise		
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
		Air Quality	Noise			
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
	Air Quality	Noise				Air Quality
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	
	Noise				Air Quality	

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM4 Pedestrian Plaza

Noise Monitoring Station

NM1

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

**Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels
Tentative Impact Monitoring Schedule for April**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Apr
2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr
				Air Quality	Noise	
9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr
			Air Quality	Noise		
16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr
		Air Quality	Noise			Air Quality
23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr
			Air Quality	Noise		
30-Apr						

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM4 Pedestrian Plaza

Noise Monitoring Station

NM1

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week


APPENDIX G

**Air Quality Monitoring Results and
their Graphical Presentations**

**Appendix G
Air Quality Monitoring Results**

24-hour TSP Monitoring Results at Station AM4 (Pedestrian Plaza)

Start		End		Weather Condition	Air Temp. (°C)	Atmospheric Pressure (hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
Date	Time	Date	Time				Initial	Final			Initial	Final		Initial	Final		
4-Jan-2017	0:00	5-Jan-2017	0:00	Sunny	19.9	1018.7	1.32	1.32	1.32	1902.2	2.7578	2.9925	0.2347	20193.00	20217.00	24.00	123.4
10-Jan-2017	0:00	11-Jan-2017	0:00	Sunny	19.4	1018.1	1.32	1.32	1.32	1902.2	2.7674	3.0802	0.3128	20217.00	20241.00	24.00	164.4
16-Jan-2017	0:00	17-Jan-2017	0:00	Cloudy	16.3	1020.4	1.32	1.32	1.32	1902.2	2.8169	3.0800	0.2631	20241.00	20265.00	24.00	138.3
21-Jan-2017	0:00	22-Jan-2017	0:00	Sunny	16.7	1025.3	1.34	1.34	1.34	1932.5	2.8423	3.1367	0.2944	20265.00	20289.00	24.00	152.3
27-Jan-2017	0:00	28-Jan-2017	0:00	Sunny	17.5	1022.6	1.32	1.32	1.32	1902.2	2.7522	2.9719	0.2197	20289.00	20313.00	24.00	115.5
																Average	138.8
																Minimum	115.5
																Maximum	164.4



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Shatin Central Link Contract No. 1128
South Ventilation Building to Admiralty Tunnels





**Graphical Presentation of Impact 24-hr TSP
 Monitoring Results**



Date: February 2017

Appendix G



Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017





Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017





Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017



Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017



Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017



APPENDIX H

**Noise Monitoring Results and
their Graphical Presentations**


Appendix H Regular Construction Noise Monitoring Results

Daytime Noise Monitoring Results at Station NM1 (Hoi Kung Court)

Date	Weather Condition	Noise Level for 30-min, dB(A) ⁺				Baseline Corrected Level, dB(A)	Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	L90	L10	Leq				
05-Jan-2017	Sunny	15:00	69.0	72.0	70.9	<Baseline	71.0	75	N
11-Jan-2017	Cloudy	13:15	65.8	71.6	68.8	<Baseline	71.0	75	N
17-Jan-2017	Sunny	15:09	66.6	70.2	68.3	<Baseline	71.0	75	N
23-Jan-2017	Sunny	11:30	68.0	71.5	70.0	<Baseline	71.0	75	N

⁺ - Façade measurement

Appendix H Regular Construction Noise Monitoring Results



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Shatin Central Link Contract No. 1128
 South Ventilation Building to Admiralty Tunnels

Graphical Presentation of Impact Noise
 Monitoring Results

Date: February 2017

Appendix H

APPENDIX I

Event Action Plan

Appendix I Event Action Plan

Event / Action Plan for Construction Dust Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
ACTION LEVEL				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC and ER; 2. Discuss with the Contractor and IEC on the remedial measures required; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; 3. Amend working methods agreed with the ER as appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC and ER; 2. Discuss with the ER, IEC and Contractor on the remedial measures required; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. If exceedance continues, arrange meeting with the IEC, ER and Contractor; 6. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Review and agree on the remedial measures proposed by the Contractor; 3. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal as appropriate.

Appendix I Event Action Plan

EVENT	ACTION			
	ET	IEC	ER	Contractor
LIMIT LEVEL				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC, EPD and ER; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency to daily; 4. Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with the ET, ER and Contractor on possible remedial measures; 4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Review and agree on the remedial measures proposed by the Contractor; 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; 5. Amend proposal if appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify Contractor, IEC, EPD and ER ; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency to daily; 4. Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; 5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; 6. Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with ET, ER, and Contractor on the potential remedial measures; 4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix I Event Action Plan

Event and Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
Exceedance of Action Level	<ol style="list-style-type: none"> 1. Notify the Contractor, IEC and ER; 2. Discuss with the ER, IEC and Contractor on the remedial measures required; and 3. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the contractor; and 2. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of complaint in writing; 2. Review and agree on the remedial measures proposed by the Contractor; and 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Investigate the complaint and propose remedial measures; 2. Report the results of investigation to the IEC, ET and ER; 3. Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and 4. Implement noise mitigation proposals.
Exceedance of Limit Level	<ol style="list-style-type: none"> 1. Notify the Contractor, IEC, EPD and ER ; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with the ER, ET and Contractor on the potential remedial measures; and 4. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

APPENDIX J

**Cumulative Statistics of Exceedances, Complaints,
Notification of Summons and Successful Prosecutions**

Appendix J

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. received in this month	Total no. received since project commencement
Environmental complaints	-	-	-	0	2
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

APPENDIX K

Waste Flow Table

Latest Programme for Generation & Import of Materials in each Reporting Period	Quantity for off-site disposal of / reused Inert C&D materials (m ³)											Quantity for off-site disposal of Non-inert C&D materials					Quantities of Marine Dumping (Sediment)		
	Inert C&D material (m ³)											Metals (kg)	Paper / Cardboard (kg)	Plastics (kg)	Chemical Waste (kg)	General Waste (m ³)	Disposed as MD at Hung Hom Barging Point		
	TKO137FB(1)	TKO137SF(2)	TM38FB(3)	CWPFBP(4)	Reused in Other Projects					Reused in Mainland	Total (m ³)	Total	Total	Total	Total	Total	Type 1	Type 2	
					WDII C1 (5)	CWB(6)	SCL1121 (7)	SCL 1103(8)	WDII C3(9)								WDII C2(10)	(m ³)	(m ³)
2017/01	1,126.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	613.0	46.0	0.0		0	0	0	0	64.0	0	0
2017/02																			
2017/03																			
2017/04																			
2017/05																			
2017/06																			
2017 Sub-total	1,126.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	613.0	46.0	0.0	0.0	0	0	0	0	64.0	0.0	0.0
2017/07																			
2017/08																			
2017/09																			
2017/10																			
2017/11																			
2017/12																			
2017 Total	1,126.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	613.0	46.0	0.0	1,785.0	0	0	0	0	64.0	0.0	0.0

Remark: *Assume the density is 2 tonnes per cubic metre for inert C&D materials, general waste and marine sediment.

- | | | |
|----|----------|--|
| 1 | TKO137FB | Fill Bank at Tseung Kwan O Area 137 |
| 2 | TKO137SF | Sorting Facilities at Tseung Kwan O Area 137 |
| 3 | TM38FB | Fill Bank at Tuen Mun |
| 4 | CWPFBP | Chai Wan Public Fill Barging Point |
| 5 | WDII C1 | HK/2009/01 Wan Chai Development Phase II - Central - Wan Chai Bypass at Hong Kong Convention and Exhibition Centre |
| 6 | CWB | HK/2009/15 Central – Wan Chai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section) |
| 7 | SCL1121 | Cross Harbour Tunnels |
| 8 | SCL1103 | Hin Keng to Diamond Hill tunnels and Fung Tak Public Transport Interchange |
| 9 | WDII C3 | Wan Chai development Phase II - Central-Wan Chai Bypass at Wan Chai West |
| 10 | WDII C2 | HK/2009/02 Wan Chai Development Phase 2, Central - WanChai Bypass at Wan Chai East |

Appendix B

**Monthly EM&A Report for January 2017 – SCL Works
Contract 1121 NSL Cross Harbour Tunnels**

MTR Corporation Limited


**Shatin to Central Link –
Hung Hom to Admiralty Section**

Monthly EM&A Report No. 23

[Period from 1 to 31 January 2017]

Works Contract 1121 – NSL Cross Harbour Tunnels

(February 2017)

Certified by:  _____
Dr. Priscilla Choy

Position: Environmental Team Leader


Date: 13th February 2017

Penta Ocean – China State Joint Venture

**Shatin to Central Link –
Contract 1121
NSL Cross Harbour Tunnels**

**Monthly Environmental
Monitoring and Audit Report
for January 2017**

(version 1.0)

Certified By	 _____ Dr. Priscilla Choy (Environmental Team Leader)
--------------	--

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

+TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Summary of Construction Works undertaken during Reporting Month	1
Environmental Monitoring and Audit Progress	1
Regular Water Quality Monitoring	1
Waste Management	1
Landscape and Visual.....	2
Environmental Site Inspection	2
Environmental Exceedance/Non-conformance/Complaint/Summons and Successful Prosecution	2
Reporting Changes	2
Future Key Issues	2
1 INTRODUCTION	4
Purpose of the Report	4
Structure of the Report	4
2 PROJECT INFORMATION.....	5
Background	5
General Site Description	6
Construction Programme and Activities	6
Project Organisation	6
Status of Environmental Licences, Notification and Permits.....	6
Summary of EM&A Requirements	8
3 ENVIRONMENTAL MONITORING REQUIREMENTS.....	9
<i>Regular Construction Dust Monitoring</i>	9
<i>Regular Water Quality Monitoring</i>	9
Monitoring Parameter, Frequency and Programme	10
Monitoring Equipment and Methodology	10
Laboratory Measurement / Analysis for Marine Water	12
Action and Limit Levels.....	12
Event and Action Plan.....	12
<i>Landscape and Visual</i>	13
4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	14
5 MONITORING RESULTS	15
Water Quality Monitoring	15
Waste Management	15
Landscape and Visual.....	16
6 ENVIRONMENTAL SITE INSPECTION.....	17
Site Audit.....	17
Implementation Status of Environmental Mitigation Measures.....	17
7 ENVIRONMENTAL NON-CONFORMANCE.....	19
Summary of Exceedances	19
Summary of Environmental Non-Compliance.....	19
Summary of Environmental Complaint	19

Summary of Environmental Summon and Successful Prosecution	19
8 FUTURE KEY ISSUES	20
Construction Programme for the Next Month.....	20
Key Issues in the Next Month	20
Monitoring Schedule in the Next Month.....	20
9 CONCLUSIONS AND RECOMMENDATIONS.....	21
Conclusions	21
Recommendations	21

LIST OF TABLES

Table 2.1	Environmental Review Reports/Supplementary Information Paper for this Project
Table 2.2	Status of Environmental Licences, Notification and Permits
Table 3.1	Water Quality Monitoring Location
Table 3.2	Water Quality Impact Monitoring Programme
Table 3.3	Water Quality Monitoring Equipment
Table 3.4	Analytical Methods to be applied to Marine Water Quality Samples
Table 4.1	Status of Required Submissions under EP
Table 6.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1a-1b	The Site Layout Plans for Works Contract 1121
Figure 2	Project Organisation for Environmental Works
Figure 3	Locations of Water Quality Monitoring Station in Victoria Harbour

LIST OF APPENDICES

Appendix A	Tentative Construction Programme
Appendix B	Action and Limit Levels
Appendix C	Water Quality Monitoring Schedule
Appendix D	Water Quality Monitoring Results and Graphical Presentations
Appendix E	Copies of Calibration Certificates
Appendix F	Quality Control Reports for SS Laboratory Analysis
Appendix G	Summary of Exceedance
Appendix H	Site Audit Summary
Appendix I	Event and Action Plans
Appendix J	Updated Environmental Mitigation Implementation Schedule
Appendix K	Waste Generation in the Reporting Month
Appendix L	Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

Introduction

1. This is the 23rd monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for **MTR Shatin to Central Link (SCL) Works Contract 1121 – NSL Cross Harbour Tunnels**. This report documents the findings of EM&A Works conducted from 1 to 31 January 2017.

Summary of Construction Works undertaken during Reporting Month

2. The major site activities undertaken in the reporting month include:

Shek O

- Base Slab Rebar Fixing Concreting;
- Wall and Roof Rebar Fixing;
- Roof screening construction;
- Collar Plate Installation;
- Tunnel Lighting Installation;
- Ballast Tank Installation;
- Waterproofing Work; and
- Basin Anchor Installation.

Victoria Harbour

- Excavation and Lateral Support Construction at Hung Hom;
- Reinforcement Concrete Works Construction of Cut & Cover Tunnel at Hung Hom;
- Rock drilling at H;
- Collar Frame Installation of Cut & Cover Tunnel at Hung Hom;
- Cathodic Protection and Corrosion Monitoring at Hung Hom;
- Waterproofing Work at Hung Hom;
- CLP Draw Pit Construction at Hung Hom;
- Trench Dredging Works for IMT alignment; and
- Construction of Wave Barrier Wall inside the CBTS

Environmental Monitoring and Audit Progress

3. A summary of the monitoring activities in this reporting period is listed below:

Regular Water Quality Monitoring

- | | |
|---|----------|
| • Water Quality Monitoring at each monitoring station (Shek O Casting Basin) ⁽¹⁾ | 0 times |
| • Water Quality Monitoring at each monitoring station (Victoria Harbour) | 13 times |

Remarks:

(1) Removal of earth bunds at Shek O Casting Basin under this Project has not yet commenced in the reporting month.

Waste Management

4. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Details of waste management data is presented in Section 5 and **Appendix K**.

Landscape and Visual

5. Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 9 and 23 January 2017. Most of the necessary mitigation measures have been implemented and recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 6.

Environmental Site Inspection

6. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 3, 9, 16 and 23 January 2017. The representative of the IEC joined the site inspection on 23 January 2017. Details of the audit findings and implementation status are presented in Section 6.

Environmental Exceedance/Non-conformance/Complaint/Summons and Successful Prosecution

7. No exceedance of the Action and Limit Levels of regular water quality monitoring was recorded during the reporting period.
8. No non-compliance event was recorded during the reporting period.
9. No environmental complaint, notification of summon and successful prosecutions were received in this reporting period.

Reporting Changes

10. No reporting changes in this reporting period.

Future Key Issues

11. Major site activities for the coming reporting month will include:

Shek O

- Base Slab Rebar Fixing Concreting;
- Roof Screening Construction;
- Collar Plate Installation;
- Tunnel Lighting Installation;
- Ballast Tank Installation; and
- Waterproofing Work.

Victoria Harbour

- Excavation and Lateral Support Construction at Hung Hom;
- Earth Mat Installation at Hung Hom
- Reinforcement Concrete Works Construction of Cut & Cover Tunnel at Hung Hom;
- Rock drilling at H;
- Collar Frame Installation of Cut & Cover Tunnel at Hung Hom;
- Cathodic Protection and Corrosion Monitoring at Hung Hom;
- Waterproofing Work at Hung Hom;
- CLP Draw Pit Construction at Hung Hom;
- Trench Dredging Works for IMT alignment; and
- Construction of Wave Barrier Wall inside the CBTS.

12. Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, noise, water quality and waste management.

1 INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was appointed by Penta Ocean – China State Joint Venture (PCJV) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link (SCL) Works Contract 1121 – NSL Cross Harbour Tunnels (hereafter referred to as the Project).

Purpose of the Report

1.2 This is the 23rd EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 31 January 2017. The major construction works for Contract 1121 commenced on 2 March 2015.

Structure of the Report

1.3 The structure of the report is as follows:

Section 1: **Introduction** - details the scope and structure of the report.

Section 2: **Project Information** - summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.

Section 3: **Environmental Monitoring Requirement** - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

Section 4: **Implementation Status on Environmental Mitigation Measures** - summarises the implementation of environmental protection measures during the reporting period.

Section 5: **Monitoring Results** - summarises the monitoring results obtained in the reporting period.

Section 6: **Environmental Site Inspection** - summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: **Environmental Non-conformance** - summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

Section 8: **Future Key Issues** - summarises the impact forecast and monitoring schedule for the next three months.

Section 9: **Conclusions and Recommendations**

2 PROJECT INFORMATION

Background

- 2.1 The Shatin to Central Link – Hung Hom to Admiralty Section (hereafter referred to as SCL (HUH-ADM)) is an approximately 6km extension of the East Rail Line including a rail harbor crossing from Hung Hom across the harbor to Admiralty on Hong Kong Island. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).
- 2.2 The Environmental Impact Assessment (EIA) Report for SCL – Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, Environmental Permits (EP) (EP No: EP-436/2012) was granted on 22 March 2012 for their construction and operation.
- 2.3 Various Environmental Review Reports (ERR) / Supplementary Information Paper had been submitted for the following purposes:

Table 2.1 Environmental Review Reports/Supplementary Information Paper for this Project

Environmental Review Reports / Supplementary Information Paper	Date of Submission to EPD	Purpose(s)
Environmental Review Report – Design Changes of North Ventilation Building and Shek O Casting Basin	February 2014	To identify and assess the likely environmental issues pertinent to the proposed design changes at North Ventilation (NOV) Building and Shek O Casting Basin, and to identify any additional environmental mitigation measures that may be required for compliance with environmental standards.
Environmental Review Report – Variation for IMT Extension	February 2015	To identify and assess the likely environmental issues pertinent to the proposed alternative scheme of IMT extension.
Supplementary Information Paper for Optimized Scheme for IMT Construction in CBTS	January 2016	To demonstrate that no unacceptable impacts would be resulted from the Optimized Scheme in CBTS.
Environmental Review Report of Dredging Scenarios	November 2016	To demonstrate that unacceptable water quality impact is not anticipated from an alternative dredging option (including (i) using two smaller closed grab dredgers instead of one large closed grab dredger; and (ii) proposed daily production rate) within the open Victoria Harbour outside Causeway Bay Typhoon Shelter (CBTS)

- 2.4 Variation of environmental permit (VEP) was subsequently applied for EP-436/2012 and the latest Environmental Permit (EP No: EP-436/2012/E) was issued by Director of Environmental Protection (DEP) on 23 November 2016.
- 2.5 The construction of the SCL (HUH-ADM) has been divided into a series of civil construction Works Contracts and this Works Contract 1121 comprises of the Permanent Works and the associated Temporary works required for the construction of the North Ventilation Building (NOV) at the Hung Hom Landfall, and construction of cut & cover tunnel and Immersed Tunnel (IMT) sections extending across the harbour from the NOV to the Causeway Bay Typhoon Shelter (CBTS). This construction contract was awarded to Penta Ocean – China State Joint Venture (PCJV) in December 2014.

General Site Description

- 2.6 The site layout plans for the Works Contract 1121 are shown in **Figure 1a-1b**.

Construction Programme and Activities

- 2.7 A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix A**.

Shek O

- Base Slab Rebar Fixing Concreting;
- Wall and Roof Rebar Fixing;
- Roof screening construction;
- Collar Plate Installation;
- Tunnel Lighting Installation;
- Ballast Tank Installation;
- Waterproofing Work; and
- Basin Anchor Installation.

Victoria Harbour

- Excavation and Lateral Support Construction at Hung Hom;
- Reinforcement Concrete Works Construction of Cut & Cover Tunnel at Hung Hom;
- Rock drilling at H;
- Collar Frame Installation of Cut & Cover Tunnel at Hung Hom;
- Cathodic Protection and Corrosion Monitoring at Hung Hom;
- Waterproofing Work at Hung Hom;
- CLP Draw Pit Construction at Hung Hom;
- Trench Dredging Works for IMT alignment; and
- Construction of Wave Barrier Wall inside the CBTS

Project Organisation

- 2.8 The project organizational chart and contact details are shown in **Figure 2**.

Status of Environmental Licences, Notification and Permits

- 2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.2**.

Table 2.2 Summary of the Status of Environmental Licences, Notification and Permits

Permit / License No.	Valid Period		Status
	From	To	
Environmental Permit (EP)			
EP-436/2012/E	23/11/2016	N/A	Valid
SP License			
L-3-248(1)	10/09/2015	09/09/2017	Valid
Notification pursuant to Air Pollution Control (Construction Dust) Regulation			
EPD Ref no.: 384777	28/01/2015	N/A	Valid
EPD Ref no.: 384550	21/01/2015	N/A	Valid
EPD Ref no.: 384281	14/01/2015	N/A	Valid
Billing Account for Construction Waste Disposal			
Account No. 7021499	20/01/2015	N/A	Valid
Registration of Chemical Waste Producer			
Waste Producer No. 5213-147-P3174-03	02/03/2015	N/A	Valid
Waste Producer No. 5213-213-P3172-01	09/02/2015	N/A	Valid
Waste Producer No. 5111-197-P3174-01	27/02/2015	N/A	Valid
Marine Dumping Permit			
EP/MD/17-157	30/12/2016	29/06/2017	Valid
EP/MD/17-114	25/10/2016	24/04/2017	Superseded by EP/MD/17-163
EP/MD/17-163	04/01/2017	03/07/2017	Valid
EP/MD/17-152	29/12/2016	28/01/2017	Expired on 28/01/2017
EP/MD/17-134	29/11/2016	28/01/2017	Expired on 28/01/2017
EP/MD/17-148	22/12/2016	21/01/2017	Expired on 27/01/2017
Effluent Discharge License under Water Pollution Control Ordinance			
WT00021844-2015	25/06/2015	30/06/2020	Valid
WT00021891-2015	18/08/2015	31/08/2020	Valid
WT00022449-2015	29/09/2015	30/06/2020	Valid
Construction Noise Permit (CNP)			
PP-RS0029-16	05/10/2016	02/03/2017	Valid
GW-RE0830-16	22/08/2016	21/02/2017	Valid

Permit / License No.	Valid Period		Status
	From	To	
GW-RS1027-16	07/10/2016	04/04/2017	Valid
GW-RS-1312-16	29/12/2016	28/06/2017	Superseded by GW-RS-0058-17
GW-RS-0058-17	26/01/2017	25/07/2017	Valid
GW-RE-0013-17	14/01/2017	12/07/2017	Valid

Summary of EM&A Requirements

- 2.10 The EM&A programme under Works Contract 1121 requires regular dust and water quality monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirements in contract documents.
- 2.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 2.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely marine water quality monitoring as well as audit works for the Project in the reporting month.

3 ENVIRONMENTAL MONITORING REQUIREMENTS

Regular Construction Dust Monitoring

- 3.1 In accordance with the EM&A Manual, the setup of the impact dust monitoring station at Harbourfront Horizon and the impact monitoring is currently carried out by the MTR Contract 1112. Upon termination of their EM&A programmes, the impact monitoring works would be taken up by this Project.

Regular Water Quality Monitoring

- 3.2 In accordance with the EM&A Manual and the ERRs, marine water quality monitoring should be carried out during the dredging and filling operation, and IMT construction within CBTS (for Station 9 only); and throughout the construction period of removal of earth bunds at Northern and Southern gates.
- 3.3 Water Quality Monitoring at Station 8 and 14 is suspended as the water intakes are not in use. The statuses of the intakes will be kept in view such that once the water intakes are occupied, water quality monitoring will resume. In the presence of temporary reclamation in the Causeway Bay Typhoon Shelter (CBTS) under this Project, only Dissolved Oxygen (DO) level monitoring would be maintained at Station 8 for checking of potential odour concern.
- 3.4 The water quality monitoring stations and control stations of Project are shown in **Figure 3**. The co-ordinates of the monitoring stations are listed in **Table 3.1**. As shown in **Table 3.1**, the locations are classified as Impact Station and Control Station according to their functions.

Table 3.1 Water Quality Monitoring Stations

Station	Description	Coordinates	
		Easting	North
<i>Shek O Casting Basin</i>			
GB3	Turtle Cove Beach	841120	810280
C3	Control Station for ebb tide	841200	806210
C4	Control Station for flood tide	843330	807320
<i>Victoria Harbour</i>			
8	Cooling Water Intake for Excelsior Hotel and World Trade Centre / No. 27 – 63 Paterson Street	837036	816008
9	Cooling Water Intake for Windsor House	837223	816150
14	Flushing Water Intake for Kowloon Station	834477	817891
21	Cooling Water Intake for East Rail Extension	836484	817642
34	Cooling Water Intake for Metropolis	836828	817844
A	Wan Chai WSD Flushing Water Intake (Reprovisioned) ⁽¹⁾	836268	816045
WSD9	Tai Wan WSD Flushing Water Intake ⁽²⁾	837930	818357
WSD17	Quarry Bay WSD Flushing Water Intake	839863	817077
C1	Control Station 1	833977	817442
C2	Control Station 2	841088	817223

Note:

- (1) According to the Baseline Water Quality Monitoring Report for SCL (MKK-HUH & HUH-ADM), the original coordinates of monitoring location A (Easting: 836286, Northing: 816024) is the exact location taken from the design of reprovisioned Wan Chai Salt Water Pumping Station and Salt Water Intake Culvert. Based on actual site condition for taking water sampling, minor adjustment was made on monitoring location.
- (2) According to the Baseline Water Quality Monitoring Report for SCL (MKK-HUH & HUH-ADM), the original coordinates of monitoring location WSD9 (Easting: 838133, Northing: 817790) as proposed in WQMP were moved closer to sensitive receiver according to the actual site condition.

Monitoring Parameter, Frequency and Programme

- 3.5 Water quality monitoring was conducted in accordance with the requirements stipulated in the approved SCL(HUH-ADM) EM&A Manual and the ERRs. **Table 3.2** summarized the monitoring frequency and water quality parameters for the impact monitoring. The monitoring schedule for this reporting period is shown in **Appendix C**.

Table 3.2 Water Quality Impact Monitoring Programme

	Impact Monitoring
Monitoring Period	<u>Victoria Harbour</u> During the dredging and filling operation <u>CBTS (Station 9 only)</u> During IMT construction within CBTS <u>Shek O Casting Basin</u> Throughout the construction period of removal of earth bunds at Northern and Southern gates.
Monitoring Frequency ⁽¹⁾	3 Days in a Week, at mid-flood and mid-ebb tides
Monitoring Locations ⁽³⁾	GB3, C3, C4, 8, 9, 14, 21, 34, A, WSD9, WSD17, C1 and C2
Monitoring Parameters ⁽²⁾	DO, temperature, turbidity, pH, salinity and SS
Intervals between 2 Sets of Monitoring	Not less than 36 hours
Tidal Range	Individual flood and ebb tides not less than 0.5m

Notes:

1. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5 m.
2. Turbidity, DO, pH, temperature and salinity should be measured in situ whereas SS should be determined by laboratory.
3. Water Quality Monitoring at Station 8 and 14 is suspended as the water intakes are not in use.

Monitoring Equipment and Methodology

pH Measurement Instrument

- 3.6 The instrument consisted of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 is used for calibration of the instrument before and after use.

Dissolved Oxygen and Temperature Measuring Equipment

- 3.7 The Dissolved Oxygen (DO) measuring equipment is portable and weatherproof. It is completed with cable and sensor, and a DC power source. The equipment is capable of measuring:
- a DO level in the range of 0 - 20 mg·L⁻¹ and 0 - 200% saturation; and
 - a temperature of 0 - 45 degree Celsius (°C).
- 3.8 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 3.9 Should salinity compensation not be built-in to the DO equipment, in-situ salinity should be measured to calibrate the DO measuring equipment prior to each DO measurement.

Turbidity Measurement Instrument

- 3.10 The turbidity measuring instrument is a portable and weatherproof using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU (for example, Hach model 2100P or an approved similar instrument).

Sampler

- 3.11 A water sampler was required for SS monitoring. It comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (for example, Kahlsico Water Sampler or an approved similar instrument).

Water Depth Detector

- 3.12 A portable, battery-operated echo sounder is used for the determination of water depth at each monitoring station. This unit can either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

Salinity

- 3.13 A portable salinometer capable of measuring salinity in the range of 0 - 40 parts per thousand (ppt) is provided for measuring salinity of the water at each monitoring station.

Sample Containers and Storage

- 3.14 Water samples for SS monitoring were stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4 °C without being frozen) and delivered to the laboratory and analyzed as soon as possible after collection.

Monitoring Position Equipment

- 3.15 A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message “screen pop-up” facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, was provided and used during marine water monitoring to ensure the monitoring vessel at the correct location before taking measurements.

Calibration of In-Situ Instruments

- 3.16 The pH meter, DO meter and turbidimeter was checked and calibrated before use. DO meter and turbidimeter was certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before measurement at each monitoring location.
- 3.17 **Table 3.3** summarizes the equipment used in the water quality monitoring program. The calibration certificates for the in-situ instruments are presented in **Appendix E**.

Table 3.3 Water Quality Monitoring Equipment

Equipment	Model and Make	Qty.
Multi-parameter Water Quality Probe	Aquaread AP-2000-D	2

- 3.18 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment were made available so that monitoring can proceed uninterrupted even when some equipment are under maintenance, calibration, etc.

Laboratory Measurement / Analysis for Marine Water

- 3.19 Duplicate samples from each independent sampling event are required by EPD for all parameters. Analysis of suspended solids was carried out in a HOKLAS or other international accredited laboratory. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory SS determinations, with detection limit shown in **Table 3.4**. The SS determination work was started within 24 hours after collection of the water samples. The analyses followed the standard methods according to **Table 3.4** and as described in “American Public Health Association (APHA) Standard Methods for the Examination of Water and Wastewater”, 19th edition, unless otherwise specified.

Table 3.4 Analytical Methods to be applied to Marine Water Quality Samples

Determinant	Standard Method	Detection Limit
Suspended Solids (mg/L)	APHA 2540 D	0.1 mg/L

- 3.20 Quality Control Reports as attached in **Appendix F** are available for the SS analyzed in the HOKLAS-accredited laboratory, WELLAB Ltd.

Action and Limit Levels

- 3.21 The action and limit levels for water quality monitoring are presented in **Appendix B**.

Event and Action Plan

- 3.22 Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix I** shall be carried out.

Landscape and Visual

- 3.23 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is summarised in **Table 6.1** of Section 6.

4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

- 4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit, EM&A Manual and the ERR. The implementation status of the environmental mitigation measures of the reporting period is summarized in **Appendix J**. Status of required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 4.1**.

Table 4.1 Status of Required Submissions under EP

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report (December 2016)	13 January 2017

5 MONITORING RESULTS

Water Quality Monitoring

- 5.1 13 sets of water quality monitoring were carried out at the designated monitoring stations in Victoria Harbour in this reporting period. All water quality monitoring was conducted as scheduled in the reporting month. The water quality impact monitoring schedule for this reporting period is shown in **Appendix C**.
- 5.2 Removal of earth bunds at Northern and Southern Gates has not yet commenced in Shek O Casting Basin. Therefore, no water quality monitoring in Shek O was carried out during this reporting period under this Project.
- 5.3 The monitoring results together with graphical presentations are shown in **Appendix D**.
- 5.4 Under consultancy agreement no. C11033B, Action and Limit Levels for water quality monitoring at the monitoring stations in **Table 3.2** were established in the baseline water quality monitoring conducted by AECOM during June and July 2014. Action and Limit Levels for water quality is summarised in **Appendix B**.
- 5.5 No exceedance of Action and Limit Levels of water quality was recorded during the reporting period.

Waste Management

- 5.6 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 5.1**. Details of waste management data is presented in **Appendix K**.
- 5.7 10,211 m³ inert C&D materials were generated during the reporting month by this Project. 963 m³, 2,191 m³ and 4m³ inert C&D materials were received from SCL Contract 1111, 1112 and 1114 respectively. No inert C&D materials were received from SCL Contract 1123 and 1128. Inert C&D materials received from SCL Contracts was collected and stored on-site and 16,529 m³ of these inert C&D materials were reused in the other Projects. No chemical waste was collected by licensed collector during the reporting month. No metal, plastics and paper/cardboard packaging were generated during the reporting month.
- 5.8 7,472 m³ Type 1 sediments (Category L) were generated from construction activities of this Project during this reporting period. No Type 1 sediments (Category L) were received from SCL Contract 1111, 1112 and 1128. Such materials were collected and 7,472 m³ was disposed at Capping of the exhausted Confined Marine Disposal Facility at South Cheung Chau in the reporting period.
- 5.9 No contaminated materials - Type 1 (dedicated sites) and 29,228 m³ Type 2 - Confined Marine Disposal (Category M) sediments were generated from construction activities of this Project during this reporting period. No contaminated materials - Type 1 (dedicated sites) and Type 2 - Confined Marine Disposal (Category M) sediments were received from SCL Contract 1111, 1112 and 1128. Such materials were collected and 29,228 m³

was disposed at Capping of the exhausted Confined Marine Disposal Facility at South of The Brothers (or East of Sha Chau) in the reporting period.

- 5.10 2,495 m³ contaminated materials - Type 3 (Special Treatment Disposal) sediments were generated from construction activities of this Project during this reporting period. All are disposed at Capping of the exhausted Confined Marine Disposal Facility at East of Sha Chau in the reporting period.

Table 5.1 Quantities of Waste Generated from the Project

Reporting Month	Quantity						
	C&D Materials (inert) ^(a)	Sediments (in bulk volume)	C&D Materials (non-inert) ^(b)				
			General Refuse	Chemical Waste	Recycled materials		
		Paper/cardboard			Plastics	Metals	
January 2017	10,211 m ³	39,195 m ³	190 tonne	0 kg	0 kg	0 kg	0 kg

Notes:

(a) Inert C&D materials include soft materials, rocks and artificial hard materials to be delivered to TKO 137 and TM 38 public fill reception sites or, alternatively, receptor sites to be identified for beneficial reuse as proposed by the Contractor.

(b) Non-inert C&D materials include C&D waste which cannot be reused or recycled and has to be disposed of at North East New Territories (NENT) Landfill. It also includes steel, paper/cardboard packaging waste, plastics. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

Landscape and Visual

- 5.11 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 9 and 23 January 2017. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION

Site Audit

- 6.1 Site audit was carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audit are attached in **Appendix H**.
- 6.2 Site audits were conducted on 3, 9, 16 and 25 January 2017 by ET. A joint site audit with the representative with IEC, ER, the Contractor was carried out on 23 January 2017. No Site Inspection was conducted by the EPD during the reporting period. The details of observations during site audit can refer to **Table 6.1**.

Implementation Status of Environmental Mitigation Measures

- 6.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.
- 6.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
<i>Water Quality</i>	29 Dec 2016	<u>Reminder:</u> To remove the general refuse in the drainage in Shek O basin.	The item was remarked as 170103-R04 on 3 January 2017.
	3 January 2017	<u>Reminder:</u> To remove the garbage found on the drainage. (Shek O)	The item was remarked as 170109-R02 on 9 January 2017.
	9 January 2017	<u>Reminder:</u> To remove the garbage found in the drainage near the Northern Dock Gate in Shek O Basin and near the AquaSep in the Hung Hom Site.	The item was remarked as 170116-R01 on 16 January 2017.
	16 January 2017	<u>Reminder:</u> To remove garbage found in the drainage near the Northern Dock Gate. (Shek O)	The item was remarked as 160125-R01 on 25 January 2017.
	16 January 2017	<u>Reminder:</u> To ensure the effluent quality is in compliance with the criteria stated in the discharge license. (Hung Hom)	As observed on 25 January 2017, the effluent quality is improved.
	25 January 2017	<u>Observation:</u> Garbage was observed accumulated in the drainage on the periphery of Shek O basin and near the Northern Dock Gate. The Contractor should remove the garbage as soon as possible to well maintain the drainage system.	Follow up action will be reported in next reporting month.
	25 January 2017	<u>Observation:</u> To close the opening of the silt curtain in Hung Hom site.	Follow up action will be reported in next reporting month.
<i>Noise</i>	--	--	--

Parameters	Date	Observations and Recommendations	Follow-up
<i>Landscape and Visual</i>	--	--	--
<i>Air Quality</i>	14 Nov 2016	<u>Observation:</u> To provide NRMM label of designated format to the generator in Hung Hom Platform.	The item was remarked as 170103-O06 on 3 January 2017.
	19 and 29 Dec 2016	<u>Observation:</u> The NRMM label was found missing on the crawler crane in area B. The Contractor was reminded to provide the crawler crane with NRMM label of designated format.	The item was remarked as 170103-O06 on 3 January 2017.
	3 January 2017	<u>Observation:</u> To cover the stock of bagged cement on the bending yard with impervious material properly. (Shek O)	As observed on 9 January 2017, the cement bags were covered properly.
	3 January 2017	<u>Observation:</u> To repair the dust curtain at the tipping hall in Hung Hom site.	As observed on 9 January 2017, the dust curtain was repaired.
	3 January 2017	<u>Observation:</u> To provide NRMM label of designated format to the breaker and the crawler crane found in Area B in Hung Hom site.	As observed on 9 January 2017, NRMM of designated format was provided.
	9 January 2017	<u>Reminder:</u> To provide NRMM label of designated format to the excavator in Hung Hom site.	The item was remarked as 170116-O04 on 16 January 2017.
	16 January 2017	<u>Observation:</u> The Contractor should provide NRMM label of designated format to the excavator found in Hung Hom site.	As observed on 25 January 2017, NRMM label of designated format is provided.
	25 January 2017	<u>Reminder:</u> To provide dust curtain to the dipping hall in Hung Hom site.	Follow up action will be reported in next reporting month.
<i>Waste / Chemical Management</i>	29 Dec 2016	<u>Reminder:</u> To plug the drip tray to avoid any possible leakage. (Shek O)	The item was remarked as 170103-R01 on 3 January 2017.
	3 January 2017	<u>Reminder:</u> To provide the drip tray to the chemical containers and the drip tray should be plugged properly. (Shek O)	As observed on 9 January 2017, the chemical containers were removed and the drip tray was plugged properly.
	3 January 2017	<u>Observation:</u> Oil stain was found under the mold near the Northern Gate. (Shek O)	As observed on 9 January 2017, the oil stain was removed.
	9 January 2017	<u>Reminder:</u> To provide the drip tray to the oil drum near the Northern Dock Gate in Shek O Basin.	The item was remarked as 170116-R02 on 16 January 2017.
	16 January 2017	<u>Reminder:</u> To provide drip tray to the oil drum found near the Northern Dock Gate. (Shek O).	As observed on 25 January 2017, follow up action is needed and the item was remarked as 170125-R02.
	25 January 2017	<u>Observation:</u> No drip tray was provided to the oil drums found near the element E6 and Northern Dock Gate. The Contractor should	Follow up action will be reported in next reporting month.

Parameters	Date	Observations and Recommendations	Follow-up
		provide drip tray to the oil drum to avoid oil leakage.	
<i>Permits/ Licenses</i>	--	--	--

7 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

- 7.1 No exceedance of Action and Limit Levels of water quality was recorded during the reporting period. The summary of exceedance is provided in **Appendix G**.

Summary of Environmental Non-Compliance

- 7.2 No environmental non-compliance was recorded in the reporting month.

Summary of Environmental Complaint

- 7.3 No environmental complaint was received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix L**. The investigation status and result is also reported in **Appendix L**.

Summary of Environmental Summon and Successful Prosecution

- 7.4 There was no successful environmental prosecution or notification of summons received in this reporting period. For notification of summon received in November 2016, review of the reasons of and the implications of summon including review of pollution sources and working procedures will be reported after the case has been settled by the court. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix L**.

8 FUTURE KEY ISSUES

Construction Programme for the Next Month

- 8.1 A tentative construction programme is provided in **Appendix A**. The major construction activities in the coming month will include:

Shek O

- Base Slab Rebar Fixing Concreting;
- Roof Screening Construction;
- Collar Plate Installation;
- Tunnel Lighting Installation;
- Ballast Tank Installation; and
- Waterproofing Work.

Victoria Harbour

- Excavation and Lateral Support Construction at Hung Hom;
- Earth Mat Installation at Hung Hom
- Reinforcement Concrete Works Construction of Cut & Cover Tunnel at Hung Hom;
- Rock drilling at H;
- Collar Frame Installation of Cut & Cover Tunnel at Hung Hom;
- Cathodic Protection and Corrosion Monitoring at Hung Hom;
- Waterproofing Work at Hung Hom;
- CLP Draw Pit Construction at Hung Hom;
- Trench Dredging Works for IMT alignment; and
- Construction of Wave Barrier Wall inside the CBTS.

Key Issues in the Next Month

- 8.2 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, noise, water quality and waste management in both Shek O and Hung Hom.

Monitoring Schedule in the Next Month

- 8.3 The tentative schedule of regular water quality monitoring at all the monitoring locations in the next reporting period is presented in **Appendix C**. The regular construction water quality monitoring will be conducted at the same monitoring locations in the next reporting period.

9 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 9.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 January 2017 in accordance with EM&A Manual and the requirement under EP.
- 9.2 No exceedance of the Action and Limit Levels of regular water quality monitoring was recorded at the designated monitoring stations during the reporting month.
- 9.3 4 times of joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET and 2 times of bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted during the reporting period.
- 9.4 No environmental complaint, notification of summon and successful prosecution were received during the reporting month.
- 9.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

- 9.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

- The Contractor was reminded to close the opening of silt curtain near the finger pier in Hung Hom.
- To improve the effluent quality to ensure the criteria in discharge license is fully complied with.

Landscape and Visual

- N/A

Noise

- N/A

Air Quality

- To repair the dust curtain at the dipping hall in Hung Hom site.
- To provide top and three sides cover to the stock of cement bags.
- To provide NRMM label of designated format to crawler crane in Hung Hom Platform.


Waste/Chemical Management

- To remove the general refuse in the water channel at the boundary of Shek O Casting Basin and provide sufficient rubbish bin to the site.
- To provide drip trays to chemical containers and remove the oil stain on the paved ground.


Permits/Licenses

- N/A

FIGURES




TAI TAM BAY




TAI TAM BAY

Legend



Site Boundary

SCALE	1:150	DATE	12/2014
CHECK	CHECK	DRAWN	VW
JOB No.	MA14047	FIGURE NO.	1a
		REV	-



Legend




Site Boundary


CINOTECH
 Cinotech Consultants Limited

SCL 1121 - NSL Cross Harbour Tunnels
 Site Layout Plan
 (Victoria Harbour)


SCALE	1:220	DATE	1/2015
CHECK	JF	DRAWN	VW
JOB No.	MA14047	FIGURE NO.	1b
		REV	-



↔ Line of communication



Title	SCL Contract 1121 The Shatin to Central Link - NSL Cross Harbour Tunnels Project Organisation for Environmental Works	Scale	N.T.S	Project No.	MA14047	CINOTECH
		Date	Jan-17	Figure	2	




COORDINATE	EASTING	NORTHING
A	836268	816045
14	834477	817891
WSD9	837930	818357
WSD17	839863	817077
C1	833977	817442
C2	841088	817223
8	837036	816008
9	837223	816150
21	836484	817642
34	836828	817844

LEGEND

● Water Quality Monitoring Station

SCALE	1:30	DATE	1/2015
CHECK	JF	DRAWN	VW
JOB No.	MA14047	FIGURE NO.	3
		REV	-

**APPENDIX A
TENTATIVE CONSTRUCTION
PROGRAMME**



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
1121 - 27 - 3M Rolling Programme (2 - 4/2017) (Ref. to PMP Rev 1a) (Updates as of Jan 17)															
SCHEDULE OF COMPLETION OBLIGATIONS AND MILESTONES SCHEDULE				14-May-15	10-Apr-17	698.0	89.0	07-Jan-17 A	25-Apr-17	1711.0					
Option Latest Exercise Date and Completion Date				14-May-15	10-Apr-17	697.0	73.0	27-Jan-17	10-Apr-17	0.0					
01121.CD10360-100	Option 1 (i) - deferral of VH3C & 3D possession date [postpone latest exercise date to 7 Feb 2016] [replace ID CD10360]					0.0	0.0	27-Jan-17*		-355.0	0%				
01121.CD10550	Option 9 (i) - Condensed Aerosol Fire Extinguishing System - Telecommunication Equip Rm. (latest exercise)			14-May-15		0.0	0.0	27-Jan-17*		-624.0	0%				
01121.CD10560	Option 9 (ii) - Condensed Aerosol Fire Extinguishing System - TECS Control Rm. (latest exercise)			14-May-15		0.0	0.0	27-Jan-17*		-624.0	0%				
01121.CD10570	Option 9 (iii) - Condensed Aerosol Fire Extinguishing System - LV Switch Rm. (latest exercise)			14-May-15		0.0	0.0	27-Jan-17*		-624.0	0%				
01121.CD10020	Option 12 - Latest Exercise Date 22 Feb 16			22-Feb-16		0.0	0.0	27-Jan-17*		-340.0	0%				
01121.CD10360	Option 1 (i) - Deferral of Possession / Access Date of Works Area 1121.VH3C and VH3D 1wk to 13wk [postpone to 7Feb16]			09-Nov-15		0.0	0.0	27-Jan-17*		-445.0	0%				
01121.CD10370	Option 1 (ii) - Deferral of Possession / Access Date of Works Area 1121.VH3C and VH3D 14wk to 26wk (latest exercise)			08-Feb-16		0.0	0.0	27-Jan-17*		-354.0	0%				
01121.CD10380	Option 1 (iii) - Deferral of Possession / Access Date of Works Area 1121.VH3C and VH3D 27wk to 39wk (latest exercise)			09-May-16		0.0	0.0	27-Jan-17*		-263.0	0%				
01121.CD10390	Option 2 (i) - Deferral of Possession / Access Date of Works Area 1121.VH3E 1wk to 13wk (latest exercise)			09-Jan-17		0.0	0.0	27-Jan-17*		-18.0	0%				
01121.CD10440	Option 4 - Maintenance for Corrosion Monitoring Works for 12 months after DLP (latest exercise)			04-Apr-16		0.0	0.0	27-Jan-17*		-298.0	0%				
01121.CD10420	Option 3 - Advancement of relocation of the Specified Vessels from Aberdeen Typhoon Shelter to CBTS (latest exercise)			04-Apr-16		0.0	0.0	27-Jan-17*		-298.0	0%				
01121.CD10500	Option 6 - Supply of Doors and Ironmongeries (latest exercise)			02-Jan-17		0.0	0.0	27-Jan-17*		-25.0	0%				
01121.CD10510	Option 7 - Provision of Spare Parts (latest exercise)			27-Feb-17		0.0	0.0	27-Feb-17*		0.0	0%				
01121.CD10430	Option 3 - Advancement of relocation of the Specified Vessels from Aberdeen Typhoon Shelter to CBTS (completion)				26-Mar-17	0.0	0.0		26-Mar-17*	0.0	0%				
01121.CD10400	Option 2 (ii) - Deferral of Possession / Access Date of Works Area 1121.VH3E 14wk to 26wk (latest exercise)			10-Apr-17		0.0	0.0	10-Apr-17*		0.0	0%				
Milestone Schedule				17-Sep-16	10-Apr-17	205.0	46.0	07-Jan-17 A	25-Apr-17	1346.0					
Cost Center A - General Preliminaries				17-Sep-16	17-Feb-17	153.0	0.0	31-Mar-17	31-Mar-17	1371.0					
01121.MS10100	Milestone A6 - (Implementation of Plans/Systems + Dwgs and Manuals/Plans Approvals) (Finish On 25-Sep-16)				17-Sep-16	0.0	0.0		31-Mar-17	1371.0	0%				
01121.MS10110	Milestone A7 - (Implementation of Plans/Systems + Dwgs and Manuals/Plans Approvals) (Finish On 26-Feb-17)				17-Feb-17	0.0	0.0		31-Mar-17	1371.0	0%				
Cost Center B - North Ventilation Building (NOV)				23-Jan-17	10-Apr-17	77.0	0.0	20-Jan-17 A	10-Apr-17	1362.0					
01121.MS10220	Milestone B4.1 - Complete Excavations at NOV (Finish on 26-Feb-17)				23-Jan-17	0.0	0.0		20-Jan-17 A		100%				
01121.MS10230	Milestone B4.2 - Achieve AIP for BS Suppliers & PO Placed (Finish On or Before 7 May 17)				10-Apr-17	0.0	0.0		10-Apr-17*	1362.0	0%				
Cost Center C - Hung Hom Landfall Tunnels				05-Dec-16	05-Dec-16	0.0	0.0	07-Jan-17 A	07-Jan-17 A						
01121.MS10330	Milestone C5 - All Excavation for Land Cofferdam + All Excavation of Marine Cofferdam (Finish On or Before 18 Dec 16)				05-Dec-16	0.0	0.0		07-Jan-17 A		100%				
Cost Center D - Immersed Tunnels				09-Feb-17	09-Feb-17	0.0	0.0	10-Mar-17	10-Mar-17	1392.0					
01121.MS10450	Milestone D5.1 - Complete Bulk Dredging at Works Areas VH3B, VH3C and VH3D (Finish on 26-Feb-17)				09-Feb-17	0.0	0.0		10-Mar-17	1392.0	0%				
Cost Centre E - CBTS Tunnels				08-Oct-16	19-Dec-16	72.0	0.0	07-Jan-17 A	25-Apr-17	1346.0					
01121.MS10540	Milestone E4 - Complete installation of Wave Protection Wall (Finish on 8-Jan-17)				08-Oct-16	0.0	0.0		07-Jan-17 A		100%				
01121.MS10550	Milestone E5 - Obtain Marine Department Notice for works within area VH3E (Finish on 5-Feb -17)				19-Dec-16	0.0	0.0		25-Apr-17	1346.0	0%				
Cost Center F - Associated Works				17-Mar-17	17-Mar-17	0.0	0.0	17-Mar-17	17-Mar-17	1385.0					
01121.MS10620	Milestone F4 - Management, M&O of Barging Point Facilities at Engineer's Satisfaction (Finish On 26-Mar-17)				17-Mar-17	0.0	0.0		17-Mar-17	1385.0	0%				
Access and Vacation Dates for Works Areas				10-Apr-17	10-Apr-17	0.0	0.0	10-Apr-17	10-Apr-17	1727.0					

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017									
												Jan	Feb	Mar	Apr						
Access Dates for Works Areas																					
01121.AD10150	VH3E - CWB South Section Inside Typhoon Shelter			10-Apr-17	10-Apr-17	0.0	0.0	10-Apr-17	10-Apr-17	1727.0											
				10-Apr-17		0.0	0.0	10-Apr-17*		1727.0	0%										
ENGINEERING																					
Detail Engineering																					
Exchange of Design (Latest Dates) - NOV																					
01121.EG13120	Contract 1132B - Doors and Ironmongery (Mandatory Finish)				05-Mar-17	0.0	0.0	05-Mar-17	05-Mar-17	0.0											
					05-Mar-17	0.0	0.0		05-Mar-17*	0.0	0%										
Cost Center B - North Ventilation Building NOV																					
NOV - Permanent Work Design																					
NOV - Building Service Installation Design																					
01121.EG10300	NOV - BS Installation (Stage 3) - Issue Working Drawing			06-May-17	19-May-17	14.0	14.0	01-May-16 A	19-Mar-17	1748.0	0%										
				06-May-17	19-May-17	14.0	14.0	01-May-16 A	19-Mar-17	1748.0	0%										
NOV - ABWF Design																					
01121.EG10200	NOV - ABWF Work (Stage 2) - Prepare Design and Submit to Engineer			28-Sep-16	26-Dec-16	90.0	0.0	03-Aug-16 A	01-Apr-17	1630.0	0%										
				28-Sep-16	26-Dec-16	90.0	0.0	03-Aug-16 A	01-Apr-17	1630.0	0%										
01121.EG10190	NOV - ABWF Work (Stage 1) - Engineer 1st comment, re-submit and approve by Engineer			26-Jul-16	27-Sep-16	64.0	64.0	03-Aug-16 A	31-Mar-17	1630.0	20%										
				26-Jul-16	27-Sep-16	64.0	64.0	03-Aug-16 A	31-Mar-17	1630.0	20%										
01121.EG10210	NOV - ABWF Work (Stage 2) - Engineer 1st Comment, Re-Submit and Approve by Engineer			27-Dec-16	28-Feb-17	64.0	64.0	01-Apr-17	03-Jun-17	1630.0	0%										
				27-Dec-16	28-Feb-17	64.0	64.0	01-Apr-17	03-Jun-17	1630.0	0%										
Cost Center C - Hung Hom Landfall Tunnels																					
HUH Temporary Work Design																					
HUH (Area C) - Temp Deck for Floodgate Delivery																					
01121.EG11930	HUH Tunnel (Area C) - Temp Deck for Floodgate Delivery - Prepare design			27-Dec-16	12-Mar-17	76.0	45.0	27-Jan-17	12-Mar-17	381.0	0%										
				27-Dec-16	12-Mar-17	76.0	45.0	27-Jan-17	12-Mar-17	381.0	0%										
01121.EG11940	HUH Tunnel (Area C) - Temp Deck for Floodgate Delivery - ICE check			13-Mar-17	09-Apr-17	28.0	28.0	13-Mar-17	09-Apr-17	381.0	0%										
				13-Mar-17	09-Apr-17	28.0	28.0	13-Mar-17	09-Apr-17	381.0	0%										
01121.EG11950	HUH Tunnel (Area C) - Temp Deck for Floodgate Delivery - Engineer comment, re-submit and approve			10-Apr-17	08-Jun-17	60.0	30.0	10-Apr-17	09-May-17	381.0	0%										
				10-Apr-17	08-Jun-17	60.0	30.0	10-Apr-17	09-May-17	381.0	0%										
Cost center D - Immersed Tube Tunnels																					
IMT License and Permit Application																					
01121.EG10000	Application and Approval for Fairway Diversion 1 (Towards South)			09-Feb-17	08-Jun-17	120.0	120.0	05-Feb-17	04-Jun-17	45.0	0%										
				09-Feb-17	08-Jun-17	120.0	120.0	05-Feb-17	04-Jun-17	45.0	0%										
CONSTRUCTION																					
Cost Centre A - General Preliminary																					
A6																					
01121.15270	A6 - NOV ABWF Shop Drawing & Material Submission (AIP) - Prepare, Submit and Approve			23-Nov-15	17-Sep-16	300.0	64.0	30-Nov-15 A	31-Mar-17	1202.0	10%										
				23-Nov-15	17-Sep-16	300.0	64.0	30-Nov-15 A	31-Mar-17	1202.0	10%										
A7																					
01121.15320	A7 - NOV Material Samples, Mock-Ips and Prototypes of ABWF - Prepare, Construct and Approve			18-Sep-16	17-Feb-17	153.0	64.0	11-Aug-16 A	31-Mar-17	1371.0	0%										
				18-Sep-16	17-Feb-17	153.0	64.0	11-Aug-16 A	31-Mar-17	1371.0	0%										
01121.15310	A7 - CSD, SEM Drawings, Interface Spec., interface Test Plans (AIP) - Prepare, Submit and Approve			18-Sep-16	17-Feb-17	153.0	22.0	18-Aug-16 A	17-Feb-17	1413.0	0%										
				18-Sep-16	17-Feb-17	153.0	22.0	18-Aug-16 A	17-Feb-17	1413.0	0%										
01121.15290	A7 - Specified Plans - Implementation with Satisfactory from Engineer			14-Sep-16	15-Feb-17	155.0	20.0	15-Sep-16 A	15-Feb-17	100.0	8%										
				14-Sep-16	15-Feb-17	155.0	20.0	15-Sep-16 A	15-Feb-17	100.0	8%										
01121.15300	A7 - Programming Management System - Implementation with Satisfactory from Engineer			15-Sep-16	16-Feb-17	155.0	21.0	15-Sep-16 A	16-Feb-17	284.0	8%										
				15-Sep-16	16-Feb-17	155.0	21.0	15-Sep-16 A	16-Feb-17	284.0	8%										
A8																					
01121.15370	A8 - NOV BS Shop Drawing & Material Submission (DDA) - Prepare, Submit and Approve			18-Sep-16	16-Sep-17	364.0	233.0	18-Sep-16 A	16-Sep-17	1202.0	0%										
				18-Sep-16	16-Sep-17	364.0	233.0	18-Sep-16 A	16-Sep-17	1202.0	0%										
01121.15330	A8 - Specified Plans - Implementation with Satisfactory from Engineer			16-Feb-17	13-Sep-17	210.0	210.0	16-Feb-17	13-Sep-17	100.0	0%										
				16-Feb-17	13-Sep-17	210.0	210.0	16-Feb-17	13-Sep-17	100.0	0%										

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
01121.15340	A8 - Programming Management System - Implementation with Satisfactory from Engineer			17-Feb-17	14-Sep-17	210.0	210.0	17-Feb-17	14-Sep-17	284.0	0%				
01121.15350	A8 - NOV ABWF Shop Drawing & Material Submission (DDA) - Prepare, Submit and Approve			18-Sep-16	16-Sep-17	364.0	169.0	01-Apr-17	16-Sep-17	1202.0	0%				
Cost Centre B - North Ventilation Building NOV						0.0	84.0	22-Dec-16 A	15-May-17	1392.0					
HUH Land Area C&C Tunnel and NOV						0.0	84.0	22-Dec-16 A	15-May-17	1392.0					
HUH Land Area Bulk Excavation and ELS						0.0	8.0	22-Dec-16 A	09-Feb-17	20.0					
S5 to Formation						0.0	0.0	22-Dec-16 A	25-Jan-17 A						
A11200	NOV Area Zone 2 - excavate to formation (2500m3 @400m3/d, 2 muck-outs)	2500m3@40				0.0	0.0	22-Dec-16 A	03-Jan-17 A		100%				
A11220	Area Zone 2 - core stone breaking to formation (North West) (1200m3 @30m3/d, 4 breaker, 49d)	1200m3@30				0.0	0.0	04-Jan-17 A	20-Jan-17 A		100%				
A11240	NOV Area Zone 1 - excavate to formation (2300m3 @300m3/d, 1 muck-out)	2300m3@30				0.0	0.0	10-Jan-17 A	25-Jan-17 A		100%				
A11260	Area Zone 1 - core stone breaking to formation (remaining) (1850m3 @30m3/d)	1850m3@30				0.0	0.0	10-Jan-17 A	20-Jan-17 A		100%				
Plate Load Test, Soil Resistivity Test						0.0	8.0	23-Jan-17 A	09-Feb-17	4.0					
A11300	NOV - Plate load tests (2 nos.)					0.0	13.0	23-Jan-17 A	08-Feb-17	0.0	30%				
A11320	NOV - Soil resistivity test					0.0	4.0	04-Feb-17	08-Feb-17	0.0	0%				
A11340	NOV - Ready for blinding layer (PMP 1 Feb 2017)					0.0	0.0	09-Feb-17		4.0	0%				
NOV Structural Works						0.0	84.0	02-Jan-17 A	15-May-17	1392.0					
Engineering Submission						0.0	84.0	02-Jan-17 A	15-May-17	71.0					
Method Statement of NOV / SAT Interface Construction						0.0	28.0	07-Apr-17	15-May-17	71.0					
01121.28220	NOV - MS of NOV / SAT interface construction - prepare and submit					0.0	14.0	07-Apr-17	26-Apr-17	71.0	0%				
01121.28230	NOV - MS of NOV / SAT interface construction - MTR comment and approve					0.0	14.0	27-Apr-17	15-May-17	71.0	0%				
Method Statement of R.C. Structure Construction (General)						0.0	14.0	02-Jan-17 A	15-Feb-17	19.0					
01121.28240	NOV - MS of RC structure construction (general) - prepare and submit					0.0	0.0	02-Jan-17 A	02-Feb-17 A		100%				
01121.28250	NOV - MS of RC structure construction (general) - MTR comment and approve					0.0	14.0	03-Feb-17 A	15-Feb-17	19.0	0%				
Formwork Design						0.0	28.0	27-Jan-17	03-Mar-17	19.0					
01121.28260	NOV - Formwork design - prepare and submit					0.0	14.0	27-Jan-17	15-Feb-17	19.0	0%				
01121.28270	NOV - Formwork design - MTR comment and approve					0.0	14.0	16-Feb-17	03-Mar-17	19.0	0%				
Falsework Design						0.0	28.0	04-Mar-17	06-Apr-17	34.0					
01121.28280	NOV - Falsework design - prepare and submit					0.0	14.0	04-Mar-17	20-Mar-17	34.0	0%				
01121.28290	NOV - Falsework design - MTR comment and approve					0.0	14.0	21-Mar-17	06-Apr-17	34.0	0%				
BL3						0.0	75.0	27-Jan-17	04-May-17	1401.0					
A19860	NOV - Erect tower crane, T&C					0.0	14.0	27-Jan-17	15-Feb-17	33.0	0%				
A19820	NOV BL3 - complete BL3 slab [PMP 8 Mar 17]					0.0	0.0		05-Apr-17	1421.0	0%				
BL3 - Slab Bay 1						0.0	31.0	09-Feb-17	16-Mar-17	19.0					
A14605	NOV BL3 - slab bay 1 - install earth met					0.0	4.0	09-Feb-17	13-Feb-17	0.0	0%				
A14610	NOV BL3 - slab bay 1 - blinding layer & external formwork	fwk:210m2				0.0	3.0	14-Feb-17	16-Feb-17	0.0	0%				
A14620	NOV BL3 - slab bay 1 - lay waterproofing membrane	200m2				0.0	2.0	17-Feb-17	18-Feb-17	0.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A14640	NOV BL3 - slab bay 1 - rebar fixing	116t				0.0	6.0	04-Mar-17	10-Mar-17	19.0	0%				
A14660	NOV BL3 - slab bay 1 - kicker, waterstop, piping and ducting					0.0	2.0	11-Mar-17	13-Mar-17	19.0	0%				
A14680	NOV BL3 - slab bay 1 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	14-Mar-17	14-Mar-17	19.0	0%				
A66102	NOV BL3 - slab bay 1 - remove formwork					0.0	2.0	15-Mar-17	16-Mar-17	19.0	0%				
BL3 - Slab Bay 2						0.0	21.0	14-Feb-17	09-Mar-17	25.0					
A66115	NOV BL3 - slab bay 2 - install earth met					0.0	2.0	14-Feb-17	15-Feb-17	3.0	0%				
A66122	NOV BL3 - slab bay 2 - blinding layer & external formwork	fwk:210m2				0.0	3.0	20-Feb-17	22-Feb-17	0.0	0%				
A66142	NOV BL3 - slab bay 2 - lay waterproofing membrane	200m2				0.0	2.0	23-Feb-17	24-Feb-17	0.0	0%				
A66162	NOV BL3 - slab bay 2 - rebar fixing	116t				0.0	6.0	25-Feb-17	03-Mar-17	25.0	0%				
A66182	NOV BL3 - slab bay 2 - kicker, waterstop, piping and ducting					0.0	2.0	04-Mar-17	06-Mar-17	25.0	0%				
A66202	NOV BL3 - slab bay 2 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	07-Mar-17	07-Mar-17	25.0	0%				
A66262	NOV BL3 - slab bay 2 - remove formwork					0.0	2.0	08-Mar-17	09-Mar-17	25.0	0%				
BL3 - Slab Bay 3 - Sump Pits						0.0	15.0	25-Feb-17	14-Mar-17	21.0					
A20180	NOV BL3 - slab bay 3 (sump pits) - blinding layer & external formwork	fwk:210m2				0.0	3.0	25-Feb-17	28-Feb-17	0.0	0%				
A20200	NOV BL3 - slab bay 3 (sump pits) - lay waterproofing membrane	200m2				0.0	1.0	01-Mar-17	01-Mar-17	0.0	0%				
A20220	NOV BL3 - slab bay 3 (sump pits) - rebar fixing	116t				0.0	6.0	02-Mar-17	08-Mar-17	6.0	0%				
A20240	NOV BL3 - slab bay 3 (sump pits) - Kicker, waterstop, piping and ducting					0.0	2.0	09-Mar-17	10-Mar-17	6.0	0%				
A20250	NOV BL3 - slab bay 3 (sump pits) - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	11-Mar-17	11-Mar-17	6.0	0%				
A20270	NOV BL3 - slab bay 3 (sump pits) - remove formwork					0.0	2.0	13-Mar-17	14-Mar-17	21.0	0%				
BL3 - Slab Bay 4						0.0	27.0	16-Feb-17	18-Mar-17	17.0					
A66281	NOV BL3 - slab bay 4 - install earth met					0.0	2.0	16-Feb-17	17-Feb-17	10.0	0%				
A66282	NOV BL3 - slab bay 4 - blinding layer & external formwork	fwk:210m2				0.0	3.0	02-Mar-17	04-Mar-17	0.0	0%				
A66302	NOV BL3 - slab bay 4 - lay waterproofing membrane	200m2				0.0	1.0	06-Mar-17	06-Mar-17	0.0	0%				
A66322	NOV BL3 - slab bay 4 - rebar fixing	116t				0.0	6.0	07-Mar-17	13-Mar-17	17.0	0%				
A66342	NOV BL3 - slab bay 4 - kicker, waterstop, piping and ducting					0.0	2.0	14-Mar-17	15-Mar-17	17.0	0%				
A66343	NOV BL3 - slab bay 4 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	16-Mar-17	16-Mar-17	17.0	0%				
A66347	NOV BL3 - slab bay 4 - remove formwork					0.0	2.0	17-Mar-17	18-Mar-17	17.0	0%				
BL3 - Mass Concrete Fill for Bay 1 to Bay 4 and Sump Pits						0.0	5.0	20-Mar-17	24-Mar-17	17.0					
01121.27920	NOV BL3 - mass concrete fill - bay 1 to 4 - fill tie bolt hole					0.0	2.0	20-Mar-17	21-Mar-17	17.0	0%				
01121.27925	NOV BL3 - mass concrete fill - bay 1 to 4 - erect formwork					0.0	2.0	20-Mar-17	21-Mar-17	17.0	0%				
01121.27930	NOV BL3 - mass concrete fill - bay 1 to 4 - repair waterproof membrane					0.0	2.0	22-Mar-17	23-Mar-17	17.0	0%				
01121.27940	NOV BL3 - mass concrete fill - bay 1 to 4 - mass concrete backfill					0.0	1.0	24-Mar-17	24-Mar-17	17.0	0%				
BL3 - Slab Bay 5						0.0	29.0	18-Feb-17	23-Mar-17	7.0					
A15076	NOV BL3 - slab bay 5 - install earth met					0.0	2.0	18-Feb-17	20-Feb-17	12.0	0%				
A15080	NOV BL3 - slab bay 5 - blinding layer & external formwork	fwk:210m2				0.0	3.0	07-Mar-17	09-Mar-17	0.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A15100	NOV BL3 - slab bay 5 - lay waterproofing membrane	200m2				0.0	1.0	10-Mar-17	10-Mar-17	0.0	0%				
A15120	NOV BL3 - slab bay 5 - rebar fixing	116t				0.0	6.0	11-Mar-17	17-Mar-17	7.0	0%				
A15140	NOV BL3 - slab bay 5 - kicker, waterstop, piping and ducting					0.0	2.0	18-Mar-17	20-Mar-17	7.0	0%				
A15160	NOV BL3 - slab bay 5 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	21-Mar-17	21-Mar-17	7.0	0%				
A15180	NOV BL3 - slab bay 5 - remove formwork					0.0	2.0	22-Mar-17	23-Mar-17	7.0	0%				
BL3 - Slab Bay 6						0.0	31.0	21-Feb-17	28-Mar-17	3.0					
A15235	NOV BL3 - slab bay 6 - install earth met					0.0	2.0	21-Feb-17	22-Feb-17	14.0	0%				
A15240	NOV BL3 - slab bay 6 - blinding layer & external formwork	fwk:210m2				0.0	3.0	11-Mar-17	14-Mar-17	0.0	0%				
A15260	NOV BL3 - slab bay 6 - lay waterproofing membrane	200m2				0.0	1.0	15-Mar-17	15-Mar-17	0.0	0%				
A15280	NOV BL3 - slab bay 6 - rebar fixing	116t				0.0	6.0	16-Mar-17	22-Mar-17	3.0	0%				
A15300	NOV BL3 - slab bay 6 - kicker, waterstop, piping and ducting					0.0	2.0	23-Mar-17	24-Mar-17	3.0	0%				
A66362	NOV BL3 - slab bay 6 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	25-Mar-17	25-Mar-17	3.0	0%				
A66382	NOV BL3 - slab bay 6 - remove formwork					0.0	2.0	27-Mar-17	28-Mar-17	3.0	0%				
BL3 - Mass Concrete Fill for Bay 5 to Bay 6						0.0	5.0	29-Mar-17	03-Apr-17	3.0					
01121.27960	NOV BL3 - mass concrete fill - bay 5 to 6 - fill tie bolt hole					0.0	2.0	29-Mar-17	30-Mar-17	3.0	0%				
01121.27970	NOV BL3 - mass concrete fill - bay 5 to 6 - erect formwork					0.0	2.0	29-Mar-17	30-Mar-17	3.0	0%				
01121.27980	NOV BL3 - mass concrete fill - bay 5 to 6 - repair waterproof membrane					0.0	2.0	31-Mar-17	01-Apr-17	3.0	0%				
01121.28000	NOV BL3 - mass concrete fill - bay 5 to 6 - mass concrete backfill					0.0	1.0	03-Apr-17	03-Apr-17	3.0	0%				
BL3 - Slab Bay 7						0.0	33.0	23-Feb-17	01-Apr-17	4.0					
A15455	NOV BL3 - slab bay 7 - install earth met					0.0	2.0	23-Feb-17	24-Feb-17	16.0	0%				
A15456	NOV BL3 - slab bay 7 - blinding layer & external formwork	fwk:210m2				0.0	3.0	16-Mar-17	18-Mar-17	0.0	0%				
A15457	NOV BL3 - slab bay 7 - lay waterproofing membrane	200m2				0.0	1.0	20-Mar-17	20-Mar-17	0.0	0%				
A15458	NOV BL3 - slab bay 7 - rebar fixing	116t				0.0	6.0	21-Mar-17	27-Mar-17	4.0	0%				
A15460	NOV BL3 - slab bay 7 - kicker, waterstop, piping and ducting					0.0	2.0	28-Mar-17	29-Mar-17	4.0	0%				
A15480	NOV BL3 - slab bay 7 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	30-Mar-17	30-Mar-17	4.0	0%				
A15500	NOV BL3 - slab bay 7 - remove formwork					0.0	2.0	31-Mar-17	01-Apr-17	4.0	0%				
BL3 - Slab Bay 8						0.0	35.0	25-Feb-17	07-Apr-17	0.0					
A15550	NOV BL3 - slab bay 8 - install earth met					0.0	2.0	25-Feb-17	27-Feb-17	18.0	0%				
A15560	NOV BL3 - slab bay 8 - blinding layer & external formwork	fwk:210m2				0.0	3.0	21-Mar-17	23-Mar-17	0.0	0%				
A15580	NOV BL3 - slab bay 8 - lay waterproofing membrane	200m2				0.0	1.0	24-Mar-17	24-Mar-17	0.0	0%				
A15600	NOV BL3 - slab bay 8 - rebar fixing	116t				0.0	6.0	25-Mar-17	31-Mar-17	0.0	0%				
A15620	NOV BL3 - slab bay 8 - kicker, waterstop, piping and ducting					0.0	2.0	01-Apr-17	03-Apr-17	0.0	0%				
A15630	NOV BL3 - slab bay 8 - cast concrete (20m x 10m x 3.5m)	690m3				0.0	1.0	05-Apr-17	05-Apr-17	0.0	0%				
A15660	NOV BL3 - slab bay 8 - remove formwork					0.0	2.0	06-Apr-17	07-Apr-17	0.0	0%				
BL3 - Mass Concrete Fill for Bay 7 to Bay 8						0.0	5.0	08-Apr-17	13-Apr-17	0.0					

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
01121.28040	NOV BL3 - mass concrete fill - bay 7 to 8 - fill tie bolt hole					0.0	2.0	08-Apr-17	10-Apr-17	0.0	0%				
01121.28050	NOV BL3 - mass concrete fill - bay 7 to 8 - erect formwork					0.0	2.0	08-Apr-17	10-Apr-17	0.0	0%				
01121.28060	NOV BL3 - mass concrete fill - bay 7 to 8 - repair waterproof membrane					0.0	2.0	11-Apr-17	12-Apr-17	0.0	0%				
01121.28080	NOV BL3 - mass concrete fill - bay 7 to 8 - mass concrete backfill					0.0	1.0	13-Apr-17	13-Apr-17	0.0	0%				
BL3 - Remove Strut (5th Layer)						0.0	13.0	05-Apr-17	22-Apr-17	0.0					
01121.28090	NOV BL3 - remove strut & waler (5th layer) - stage 1					0.0	5.0	05-Apr-17	10-Apr-17	3.0	0%				
01121.28100	NOV BL3 - remove strut & waler (5th layer) - stage 2					0.0	5.0	18-Apr-17	22-Apr-17	0.0	0%				
BL3 - External Wall Bay 1						0.0	16.0	11-Apr-17	04-May-17	4.0					
A15720	NOV BL3 - wall bay 1 - erect scaffolding					0.0	4.0	11-Apr-17	18-Apr-17	4.0	0%				
A15760	NOV BL3 - wall bay 1 - erect single side formwork	460m2				0.0	4.0	11-Apr-17	18-Apr-17	4.0	0%				
A15780	NOV BL3 - wall bay 1 - rebar fixing	75t				0.0	4.0	19-Apr-17	22-Apr-17	4.0	0%				
A15800	NOV BL3 - wall bay 1 - cast-in and formwork shuttering					0.0	3.0	24-Apr-17	26-Apr-17	4.0	0%				
A15820	NOV BL3 - wall bay 1 - cast external wall	230m3				0.0	1.0	27-Apr-17	27-Apr-17	4.0	0%				
A15840	NOV BL3 - wall bay 1 - curing, remove formwork					0.0	4.0	28-Apr-17	04-May-17	4.0	0%				
BL3 - External Wall Bay 2						0.0	8.0	24-Apr-17	04-May-17	0.0					
A15880	NOV BL3 - wall bay 2 - erect scaffolding					0.0	4.0	24-Apr-17	27-Apr-17	0.0	0%				
A15900	NOV BL3 - wall bay 2 - erect single side formwork	460m2				0.0	4.0	24-Apr-17	27-Apr-17	0.0	0%				
A15920	NOV BL3 - wall bay 2 - rebar fixing	75t				0.0	4.0	28-Apr-17	04-May-17	0.0	0%				
BL3 - Internal Wall Bay 1						0.0	3.0	28-Apr-17	02-May-17	46.0					
A66542	NOV BL3 - internal wall bay 1 - erect scaffolding					0.0	3.0	28-Apr-17	02-May-17	46.0	0%				
A66562	NOV BL3 - internal wall bay 1 - erect single side formwork	1000m2				0.0	3.0	28-Apr-17	02-May-17	46.0	0%				
Cost Centre C - Hung Hom Cut and Cover Tunnels				02-May-17	16-May-17	12.0	100.0	01-Dec-16 A	03-Jun-17	97.0					
HUH Submerged Tunnel (Area B)				02-May-17	16-May-17	12.0	100.0	01-Dec-16 A	03-Jun-17	97.0					
HUH Area B - HUH Temp Cofferdam						0.0	76.0	01-Dec-16 A	05-May-17	121.0					
AAAAAAA HUH Area B1 B2 and C1 Excavation and ELS Installation						0.0	16.0	01-Dec-16 A	27-Mar-17	2.0					
Formation						0.0	0.0	01-Dec-16 A	07-Jan-17 A						
A10700	HUH Area B2 and C1 - excavate to formation	3154m3@57 10TL				0.0	0.0	01-Dec-16 A	07-Jan-17 A		100%				
Flooding and Remove Strut at Bay 1 & 2						0.0	16.0	08-Mar-17	27-Mar-17	2.0					
A18340	completion of removal of temp berm behind south end wall					0.0	0.0		08-Mar-17	18.0	0%				
A18335	completion of cut off wall above HUH bay 1/2 and backfill					0.0	0.0		27-Mar-17	2.0	0%				
AAAAAAA HUH Tunnel Box Structure (Bay 1 to B6)						0.0	76.0	21-Dec-16 A	05-May-17	121.0					
Bay 1 & 2 (19m Long)						0.0	76.0	21-Dec-16 A	05-May-17	0.0					
Bay 1 & 2 Wall						0.0	0.0	31-Dec-16 A	03-Jan-17 A						
A12540	HUH Bay 1&2 - wall - remove S3 (3 struts) and strike mass concrete formwork	3 nos				0.0	0.0	31-Dec-16 A	03-Jan-17 A		100%				
Bay 1 & 2 Roof						0.0	13.0	04-Jan-17 A	14-Feb-17	0.0					

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A12580	HUH Bay 1&2 - roof - extend scaffolding	510m3	completed			0.0	0.0	04-Jan-17 A	07-Jan-17 A		100%	[Gantt bar: Jan 4-7]			
A12600	HUH Bay 1&2 - roof - erect single side formwork	120m2	completed			0.0	0.0	06-Jan-17 A	09-Jan-17 A		100%	[Gantt bar: Jan 6-9]			
A12640	HUH Bay 1&2 - roof - erect soffit formwork	310m2	completed			0.0	0.0	07-Jan-17 A	14-Jan-17 A		100%	[Gantt bar: Jan 7-14]			
A12620	HUH Bay 1&2 - roof - fix remaining wall rebar		completed			0.0	0.0	09-Jan-17 A	11-Jan-17 A		100%	[Gantt bar: Jan 9-11]			
A12660	HUH Bay 1&2 - roof - fix bottom rebar	57t	completed			0.0	0.0	12-Jan-17 A	17-Jan-17 A		100%	[Gantt bar: Jan 12-17]			
A12680	HUH Bay 1&2 - roof - fix cast-in / anti-corrosion		completed			0.0	0.0	17-Jan-17 A	19-Jan-17 A		100%	[Gantt bar: Jan 17-19]			
A12690	HUH Bay 1&2 - roof - fix top rebar	57t	completed			0.0	0.0	19-Jan-17 A	22-Jan-17 A		100%	[Gantt bar: Jan 19-22]			
A12700	HUH Bay 1&2 - roof - cast concrete (1.8m height up to CJ)	452m3	completed			0.0	0.0	23-Jan-17 A	23-Jan-17 A		100%	[Gantt bar: Jan 23]			
A12720	HUH Bay 1&2 - roof - curing / strike formwork		completed			0.0	0.0	24-Jan-17 A	01-Feb-17 A		100%	[Gantt bar: Jan 24 - Feb 1]			
A12740	HUH Bay 1&2 - roof - apply waterproofing	360m2				0.0	3.0	27-Jan-17	02-Feb-17	0.0	0%	[Gantt bar: Jan 27 - Feb 2]			
A12760	HUH Bay 1&2 - roof - formwork and mass concrete backfill at both sides					0.0	2.0	03-Feb-17	04-Feb-17	0.0	0%	[Gantt bar: Feb 3-4]			
A12770	HUH Bay 1&2 - roof - remove formwork					0.0	4.0	06-Feb-17	09-Feb-17	0.0	0%	[Gantt bar: Feb 6-9]			
A12790	HUH Bay 1&2 - roof - site clearance and preparation for cut off wall construction					0.0	4.0	10-Feb-17	14-Feb-17	0.0	0%	[Gantt bar: Feb 10-14]			
Bay 1 & 2 Temp Bulk Head, Collar Plate						0.0	0.0	21-Dec-16 A	05-Jan-17 A			[Gantt bar: Dec 21 - Jan 5]			
A18300	HUH Bay 1 - construct r.c. bulkhead		completed			0.0	0.0	21-Dec-16 A	05-Jan-17 A		100%	[Gantt bar: Dec 21 - Jan 5]			
Bay 1 & 2 Temp Cut Off Wall						0.0	39.0	10-Feb-17	27-Mar-17	2.0		[Gantt bar: Feb 10 - Mar 27]			
A12110	HUH - cut off wall - delivery of materials					0.0	2.0	10-Feb-17	11-Feb-17	2.0	0%	[Gantt bar: Feb 10-11]			
A12130	HUH - cut off wall - install double sheetpile box sections (approx 66 nos.)	66 nos				0.0	12.0	13-Feb-17	25-Feb-17	2.0	0%	[Gantt bar: Feb 13-25]			
A12210	HUH - cut off wall - install truss					0.0	7.0	27-Feb-17	06-Mar-17	2.0	0%	[Gantt bar: Feb 27 - Mar 6]			
A12250	HUH - cut off wall - install laggings and grout at both sides (18 nos. each side)	36 nos				0.0	18.0	07-Mar-17	27-Mar-17	2.0	0%	[Gantt bar: Mar 7-27]			
Bay 1 & 2 Re-prop to South End Wall, Remove Temp Berm and Flooding						0.0	63.0	14-Feb-17	05-May-17	0.0		[Gantt bar: Feb 14 - May 5]			
A18200	HUH Bay 1&2 - complete bay 1&2 roof slab and mass concrete backfill both sides					0.0	0.0		14-Feb-17	0.0	0%	[Gantt bar: Feb 14]			
A18220	HUH Bay 1&2 - re-prop (Q3, Q4) from south end wall to bay 1					0.0	7.0	15-Feb-17	22-Feb-17	0.0	0%	[Gantt bar: Feb 15-22]			
A18240	HUH Bay 1&2 - remove temporary berm (assume 280m3@25m3/d)	230m3@25r				0.0	12.0	23-Feb-17	08-Mar-17	0.0	0%	[Gantt bar: Feb 23 - Mar 8]			
A18250	HUH Bay 1&2 - blinding concrete at south end					0.0	1.0	08-Mar-17	08-Mar-17	0.0	0%	[Gantt bar: Mar 8]			
A18255	HUH Bay 1&2 - install Gina plate, grout & protection					0.0	12.0	09-Mar-17	22-Mar-17	0.0	0%	[Gantt bar: Mar 9-22]			
A18257	HUH Bay 1&2 - install guide frame and grout pipe					0.0	9.0	16-Mar-17	25-Mar-17	0.0	0%	[Gantt bar: Mar 16-25]			
A18258	HUH Bay 1&2 - clean up and prepare recharging					0.0	3.0	27-Mar-17	29-Mar-17	0.0	0%	[Gantt bar: Mar 27-29]			
A18205	completion of temp cut off wall above Bay 2					0.0	0.0		27-Mar-17	2.0	0%	[Gantt bar: Mar 27]			
A18260	HUH Bay 1&2 - recharge water to level -4.0mPD					0.0	1.0	30-Mar-17	30-Mar-17	0.0	0%	[Gantt bar: Mar 30]			
A18320	HUH Bay 1&2 - remove strut A2-1 and waler (W2)					0.0	3.0	31-Mar-17	03-Apr-17	0.0	0%	[Gantt bar: Mar 31 - Apr 3]			
A18400	HUH Bay 1&2 - recharge water to level +1.1mPD					0.0	1.0	05-Apr-17	05-Apr-17	0.0	0%	[Gantt bar: Apr 5]			
A18410	HUH Bay 1&2 - remove sheetpile (60 nos.)					0.0	7.0	06-Apr-17	13-Apr-17	0.0	0%	[Gantt bar: Apr 6-13]			
A18412	HUH Bay 1&2 - cut pipe pile wall (23 nos.)					0.0	12.0	14-Apr-17	25-Apr-17	0.0	0%	[Gantt bar: Apr 14-25]			
A18420	HUH Bay 1&2 - remove strut A3-1, Q3, Q4					0.0	7.0	26-Apr-17	05-May-17	0.0	0%	[Gantt bar: Apr 26 - May 5]			

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
Bay 3 (18m long)															
Bay 3 Base Slab															
A18460	HUH Bay 3 - base - cast blinding concrete		completed			0.0	0.0	04-Jan-17 A	12-Jan-17 A	125.0	100%				
A18480	HUH Bay 3 - base - erect external formwork	65m2	completed			0.0	0.0	13-Jan-17 A	17-Jan-17 A		100%				
A18500	HUH Bay 3 - base - apply waterproofing (18mx19m)	340m2	completed			0.0	0.0	16-Jan-17 A	16-Jan-17 A		100%				
A18520	HUH Bay 3 - base - fix bottom rebar	40t	completed			0.0	0.0	17-Jan-17 A	19-Jan-17 A		100%				
A18540	HUH Bay 3 - base - install cast-in		completed			0.0	0.0	20-Jan-17 A	23-Jan-17 A		100%				
A18560	HUH Bay 3 - base - fix top rebar	55t	completed			0.0	0.0	20-Jan-17 A	23-Jan-17 A		100%				
A18580	HUH Bay 3 - base - fix waterstop / anti-corrosion		completed			0.0	0.0	23-Jan-17 A	24-Jan-17 A		100%				
A18600	HUH Bay 3 - base - erect shutter formwork and cleaning		completed			0.0	0.0	23-Jan-17 A	24-Jan-17 A		100%				
A18620	HUH Bay 3 - base - cast concrete (1.8m height up to CJ)	378m3	completed			0.0	0.0	25-Jan-17 A	25-Jan-17 A		100%				
A18640	HUH Bay 3 - base - curing & strike formwork					0.0	3.0	26-Jan-17 A	02-Feb-17	40.0	0%				
A18660	HUH Bay 3 - base - erect formwork for mass concrete fill at both side					0.0	2.0	03-Feb-17	04-Feb-17	125.0	0%				
A18680	HUH Bay 3 - base - cast mass concrete at both side					0.0	1.0	06-Feb-17	06-Feb-17	125.0	0%				
A18700	HUH Bay 3 - base - remove strut S4 (2 nos.) and strike mass concrete formwork					0.0	3.0	07-Feb-17	09-Feb-17	125.0	0%				
Bay 3 Wall															
A18720	HUH Bay 3 - wall - erect scaffolding / falsework	1350m3				0.0	4.0	10-Feb-17	14-Feb-17	125.0	0%				
A18740	HUH Bay 3 - wall - erect single side formwork	360m2				0.0	5.0	13-Feb-17	17-Feb-17	125.0	0%				
A18760	HUH Bay 3 - wall - fix rebar	79t				0.0	7.0	16-Feb-17	23-Feb-17	125.0	0%				
A18780	HUH Bay 3 - wall - fix waterstop / cast-in / anti-corrosion					0.0	2.0	21-Feb-17	22-Feb-17	125.0	0%				
A18800	HUH Bay 3 - wall - erect remaining side formwork / shutter formwork	360m2				0.0	5.0	21-Feb-17	25-Feb-17	125.0	0%				
A18820	HUH Bay 3 - wall - cast concrete (5m height up to CJ)	315m3				0.0	1.0	27-Feb-17	27-Feb-17	125.0	0%				
A18840	HUH Bay 3 - wall - curing & strike formwork					0.0	4.0	28-Feb-17	03-Mar-17	125.0	0%				
A18860	HUH Bay 3 - wall - apply epoxy cement / waterproofing	180m2				0.0	3.0	03-Mar-17	06-Mar-17	125.0	0%				
A18880	HUH Bay 3 - wall - erect formwork for mass concrete					0.0	3.0	07-Mar-17	09-Mar-17	125.0	0%				
A18900	HUH Bay 3 - wall - cast mass concrete					0.0	4.0	10-Mar-17	14-Mar-17	125.0	0%				
A18920	HUH Bay 3 - wall - remove S3 (2 struts) and strike mass concrete formwork	2nos				0.0	3.0	15-Mar-17	17-Mar-17	125.0	0%				
Bay 3 Roof															
A18940	HUH Bay 3 - roof - extend scaffolding	480m3				0.0	4.0	18-Mar-17	22-Mar-17	125.0	0%				
A19000	HUH Bay 3 - roof - soffit falsework & formwork	480m3				0.0	8.0	21-Mar-17	29-Mar-17	125.0	0%				
A18960	HUH Bay 3 - roof - erect single side formwork	135m2				0.0	4.0	23-Mar-17	27-Mar-17	128.0	0%				
A18980	HUH Bay 3 - roof - fix remaining wall rebar	35t				0.0	4.0	25-Mar-17	29-Mar-17	128.0	0%				
A19020	HUH Bay 3 - roof - fix bottom rebar	35t				0.0	4.0	28-Mar-17	31-Mar-17	125.0	0%				
A18990	HUH Bay 3 - roof - erect wall formwork	135m2				0.0	4.0	28-Mar-17	31-Mar-17	128.0	0%				
A19050	HUH Bay 3 - roof - side / end formwork	135m2				0.0	4.0	31-Mar-17	05-Apr-17	125.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A19040	HUH Bay 3 - roof - fix cast-in / anti-corrosion					0.0	1.0	01-Apr-17	01-Apr-17	125.0	0%				
A19060	HUH Bay 3 - roof - fix top rebar	25t				0.0	3.0	01-Apr-17	05-Apr-17	125.0	0%				
A19080	HUH Bay 3 - roof - cast concrete (1.8m height up to CJ)	387m3				0.0	1.0	06-Apr-17	06-Apr-17	125.0	0%				
A19100	HUH Bay 3 - roof - curing / strike formwork					0.0	4.0	07-Apr-17	11-Apr-17	125.0	0%				
A19120	HUH Bay 3 - roof - apply waterproofing (18mx19m)	340m2				0.0	3.0	12-Apr-17	18-Apr-17	125.0	0%				
A19130	HUH Bay 3 - roof - mass concrete backfill					0.0	3.0	19-Apr-17	21-Apr-17	125.0	0%				
A19150	HUH Bay 3 - roof - backfill to original seabed level					0.0	3.0	22-Apr-17	25-Apr-17	125.0	0%				
A19170	HUH Bay 3 - roof - remove strut S2 (2 struts)	2 nos				0.0	3.0	26-Apr-17	28-Apr-17	125.0	0%				
Bay 4 (18m long)						0.0	57.0	18-Feb-17	29-Apr-17	96.0					
Bay 4 Base Slab						0.0	23.0	18-Feb-17	16-Mar-17	24.0					
A19160	HUH Bay 4 - base - erect external formwork	65m2				0.0	2.0	18-Feb-17	20-Feb-17	24.0	0%				
A19180	HUH Bay 4 - base - apply waterproofing (18mx19m)	340m2				0.0	1.0	21-Feb-17	21-Feb-17	24.0	0%				
A19200	HUH Bay 4 - base - fix bottom rebar	42t				0.0	3.0	22-Feb-17	24-Feb-17	24.0	0%				
A19220	HUH Bay 4 - base - install cast-in					0.0	1.0	25-Feb-17	25-Feb-17	24.0	0%				
A19240	HUH Bay 4 - base - fix top rebar	55t				0.0	4.0	25-Feb-17	01-Mar-17	24.0	0%				
A19280	HUH Bay 4 - base - erect shutter formwork and cleaning					0.0	5.0	28-Feb-17	04-Mar-17	24.0	0%				
A19260	HUH Bay 4 - base - fix waterstop / anti-corrosion					0.0	1.0	02-Mar-17	02-Mar-17	26.0	0%				
A19300	HUH Bay 4 - base - cast concrete (1.8m height up to CJ)	378m3				0.0	1.0	06-Mar-17	06-Mar-17	24.0	0%				
A19320	HUH Bay 4 - base - curing & strike formwork					0.0	2.0	07-Mar-17	08-Mar-17	24.0	0%				
A19340	HUH Bay 4 - base - erect formwork for mass concrete fill at both side					0.0	2.0	09-Mar-17	10-Mar-17	24.0	0%				
A19360	HUH Bay 4 - base - cast mass concrete at both side					0.0	1.0	11-Mar-17	11-Mar-17	24.0	0%				
A19380	HUH Bay 4 - base - remove strut S4 (3 nos.) and strike mass concrete formwork					0.0	4.0	13-Mar-17	16-Mar-17	24.0	0%				
Bay 4 Wall						0.0	30.0	17-Mar-17	25-Apr-17	96.0					
A19400	HUH Bay 4 - wall - erect scaffolding / falsework	1350m3				0.0	5.0	17-Mar-17	22-Mar-17	24.0	0%				
A19420	HUH Bay 4 - wall - erect single side formwork	360m2				0.0	5.0	21-Mar-17	25-Mar-17	24.0	0%				
A19440	HUH Bay 4 - wall - fix rebar	79t				0.0	7.0	23-Mar-17	30-Mar-17	24.0	0%				
A19480	HUH Bay 4 - wall - erect remaining side formwork / shutter formwork	360m2				0.0	5.0	29-Mar-17	03-Apr-17	24.0	0%				
A19460	HUH Bay 4 - wall - fix waterstop / cast-in / anti-corrosion					0.0	2.0	29-Mar-17	30-Mar-17	24.0	0%				
A19500	HUH Bay 4 - wall - cast concrete (5m height up to CJ)	315m3				0.0	2.0	05-Apr-17	06-Apr-17	96.0	0%				
A19520	HUH Bay 4 - wall - curing & strike formwork					0.0	3.0	07-Apr-17	10-Apr-17	96.0	0%				
A19540	HUH Bay 4 - wall - apply epoxy cement / waterproofing	180m2				0.0	3.0	11-Apr-17	13-Apr-17	96.0	0%				
A19560	HUH Bay 4 - wall - erect formwork for mass concrete					0.0	3.0	18-Apr-17	20-Apr-17	96.0	0%				
A19580	HUH Bay 4 - wall - cast mass concrete					0.0	1.0	21-Apr-17	21-Apr-17	96.0	0%				
A19600	HUH Bay 4 - wall - remove S3 (3 struts) and strike mass concrete formwork					0.0	3.0	22-Apr-17	25-Apr-17	96.0	0%				
Bay 4 Roof						0.0	4.0	26-Apr-17	29-Apr-17	96.0					

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A19620	HUH Bay 4 - roof - extend scaffolding	480m3				0.0	4.0	26-Apr-17	29-Apr-17	96.0	0%				
Bay 5 (18m long)															
Bay 5 Base Slab															
A20390	HUH Bay 5 - base - cast blinding concrete		completed			0.0	0.0	10-Jan-17 A	12-Jan-17 A		100%				
A20400	HUH Bay 5 - base - erect external formwork	75m2	completed			0.0	0.0	17-Jan-17 A	20-Jan-17 A		100%				
A20420	HUH Bay 5 - base - apply waterproofing (18mx19m)	340m2	completed			0.0	0.0	21-Jan-17 A	21-Jan-17 A		100%				
A20440	HUH Bay 5 - base - fix bottom rebar	65t	completed			0.0	0.0	24-Jan-17 A	26-Jan-17 A		100%				
A20460	HUH Bay 5 - base - install drain pipe / cast-in		completed			0.0	1.0	27-Jan-17	27-Jan-17	2.0	0%				
A20480	HUH Bay 5 - base - fix top rebar	50t				0.0	3.0	01-Feb-17	03-Feb-17	2.0	0%				
A20500	HUH Bay 5 - base - fix waterstop / anti-corrosion					0.0	1.0	04-Feb-17	04-Feb-17	2.0	0%				
A20520	HUH Bay 5 - base - erect shutter formwork and cleaning					0.0	2.0	06-Feb-17	07-Feb-17	2.0	0%				
A20540	HUH Bay 5 - base - cast concrete (1.8m height up to CJ)	450m3				0.0	1.0	08-Feb-17	08-Feb-17	2.0	0%				
A20560	HUH Bay 5 - base - curing & strike formwork					0.0	2.0	09-Feb-17	10-Feb-17	2.0	0%				
A20580	HUH Bay 5 - base - erect formwork for mass concrete fill at both side					0.0	2.0	11-Feb-17	13-Feb-17	2.0	0%				
A20600	HUH Bay 5 - base - cast mass concrete at both side					0.0	1.0	14-Feb-17	14-Feb-17	2.0	0%				
A20620	HUH Bay 5 - base - remove strut S4 (3 nos.) and strike mass concrete formwork					0.0	3.0	15-Feb-17	17-Feb-17	2.0	0%				
Bay 5 Wall															
A20640	HUH Bay 5 - wall - erect scaffolding / falsework	1350m3				0.0	5.0	18-Feb-17	23-Feb-17	2.0	0%				
A20660	HUH Bay 5 - wall - erect single side formwork	360m2				0.0	5.0	22-Feb-17	27-Feb-17	2.0	0%				
A20680	HUH Bay 5 - wall - fix rebar	88t				0.0	7.0	25-Feb-17	04-Mar-17	2.0	0%				
A20700	HUH Bay 5 - wall - fix waterstop / cast-in / anti-corrosion					0.0	2.0	04-Mar-17	06-Mar-17	2.0	0%				
A20720	HUH Bay 5 - wall - erect remaining side formwork / shutter formwork	360m2				0.0	5.0	04-Mar-17	09-Mar-17	2.0	0%				
A20740	HUH Bay 5 - wall - cast concrete (5m height up to CJ)	350m3				0.0	1.0	10-Mar-17	10-Mar-17	2.0	0%				
A20760	HUH Bay 5 - wall - curing & strike formwork					0.0	3.0	11-Mar-17	14-Mar-17	2.0	0%				
A20780	HUH Bay 5 - wall - apply epoxy cement / waterproofing	180m2				0.0	3.0	15-Mar-17	17-Mar-17	2.0	0%				
A20800	HUH Bay 5 - wall - erect formwork for mass concrete					0.0	3.0	18-Mar-17	21-Mar-17	2.0	0%				
A20820	HUH Bay 5 - wall - cast mass concrete					0.0	1.0	22-Mar-17	22-Mar-17	2.0	0%				
A20840	HUH Bay 5 - wall - remove S3 (2 struts) and strike mass concrete formwork					0.0	3.0	23-Mar-17	25-Mar-17	2.0	0%				
Bay 5 Roof															
A20860	HUH Bay 5 - roof - extend scaffolding	480m3				0.0	4.0	27-Mar-17	30-Mar-17	2.0	0%				
A20920	HUH Bay 5 - roof - erect soffit falsework and formwork	480m2				0.0	8.0	29-Mar-17	07-Apr-17	2.0	0%				
A20880	HUH Bay 5 - roof - erect single side formwork	240m2				0.0	4.0	31-Mar-17	05-Apr-17	11.0	0%				
A20900	HUH Bay 5 - roof - fix remaining wall rebar	42t				0.0	4.0	01-Apr-17	06-Apr-17	11.0	0%				
A20910	HUH Bay 5 - roof - erect wall formwork	240m2				0.0	4.0	03-Apr-17	07-Apr-17	11.0	0%				
A20940	HUH Bay 5 - roof - fix bottom rebar	30t				0.0	3.0	06-Apr-17	08-Apr-17	2.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A20960	HUH Bay 5 - roof - fix cast-in / anti-corrosion					0.0	2.0	10-Apr-17	11-Apr-17	2.0	0%				
A20964	HUH Bay 5 - roof - fix top rebar	42t				0.0	4.0	10-Apr-17	13-Apr-17	2.0	0%				
A20974	HUH Bay 5 - roof - erect side formwork	76m2				0.0	4.0	18-Apr-17	21-Apr-17	2.0	0%				
A20980	HUH Bay 5 - roof - cast concrete (1.8m height up to CJ)	450m3				0.0	1.0	22-Apr-17	22-Apr-17	2.0	0%				
A21000	HUH Bay 5 - roof - curing / strike formwork					0.0	4.0	24-Apr-17	27-Apr-17	2.0	0%				
A21020	HUH Bay 5 - roof - apply waterproofing (18mx19m)	340m2				0.0	3.0	28-Apr-17	02-May-17	6.0	0%				
Bay 6 (20m long)						0.0	62.0	15-Feb-17	04-May-17	13.0					
Bay 6 Base Slab						0.0	22.0	15-Feb-17	11-Mar-17	5.0					
A21060	HUH Bay 6 - base - erect external formwork	70m2				0.0	2.0	15-Feb-17	16-Feb-17	5.0	0%				
A21080	HUH Bay 6 - base - apply waterproofing (18mx19m)	380m2				0.0	1.0	17-Feb-17	17-Feb-17	5.0	0%				
A21100	HUH Bay 6 - base - fix bottom rebar	110t				0.0	3.0	18-Feb-17	21-Feb-17	5.0	0%				
A21120	HUH Bay 6 - base - install cast-in					0.0	1.0	22-Feb-17	22-Feb-17	5.0	0%				
A21140	HUH Bay 6 - base - fix top rebar	150t				0.0	4.0	22-Feb-17	25-Feb-17	5.0	0%				
A21180	HUH Bay 6 - base - erect shutter formwork and cleaning					0.0	5.0	23-Feb-17	28-Feb-17	5.0	0%				
A21160	HUH Bay 6 - base - fix waterstop / anti-corrosion					0.0	1.0	27-Feb-17	27-Feb-17	6.0	0%				
A21200	HUH Bay 6 - base - cast concrete (3.1m height up to CJ)	1040m3				0.0	1.0	01-Mar-17	01-Mar-17	5.0	0%				
A21220	HUH Bay 6 - base - curing & strike formwork					0.0	2.0	02-Mar-17	03-Mar-17	5.0	0%				
A21240	HUH Bay 6 - base - erect formwork for mass concrete fill at both side					0.0	2.0	04-Mar-17	06-Mar-17	5.0	0%				
A21260	HUH Bay 6 - base - cast mass concrete at both side					0.0	1.0	07-Mar-17	07-Mar-17	5.0	0%				
A21280	HUH Bay 6 - base - remove strut S4 (2 nos.) and strike mass concrete formwork					0.0	4.0	08-Mar-17	11-Mar-17	5.0	0%				
Bay 6 Wall						0.0	28.0	13-Mar-17	18-Apr-17	5.0					
A21300	HUH Bay 6 - wall - erect scaffolding / falsework	1500m3				0.0	5.0	13-Mar-17	17-Mar-17	5.0	0%				
A21320	HUH Bay 6 - wall - erect single side formwork	400m2				0.0	5.0	16-Mar-17	21-Mar-17	5.0	0%				
A21340	HUH Bay 6 - wall - fix rebar	100t				0.0	7.0	18-Mar-17	25-Mar-17	5.0	0%				
A21380	HUH Bay 6 - wall - erect remaining side formwork / shutter formwork	400m2				0.0	5.0	22-Mar-17	27-Mar-17	5.0	0%				
A21360	HUH Bay 6 - wall - fix waterstop / cast-in / anti-corrosion					0.0	1.0	27-Mar-17	27-Mar-17	5.0	0%				
A21400	HUH Bay 6 - wall - cast concrete (5m height up to CJ)	400m3				0.0	1.0	28-Mar-17	28-Mar-17	5.0	0%				
A21420	HUH Bay 6 - wall - curing & strike formwork					0.0	4.0	29-Mar-17	01-Apr-17	5.0	0%				
A21440	HUH Bay 6 - wall - apply epoxy cement / waterproofing	200m2				0.0	3.0	03-Apr-17	06-Apr-17	5.0	0%				
A21460	HUH Bay 6 - wall - erect formwork for mass concrete					0.0	3.0	07-Apr-17	10-Apr-17	5.0	0%				
A21480	HUH Bay 6 - wall - cast mass concrete					0.0	1.0	11-Apr-17	11-Apr-17	5.0	0%				
A21500	HUH Bay 6 - wall - remove S3 (2 struts) and strike mass concrete formwork					0.0	3.0	12-Apr-17	18-Apr-17	5.0	0%				
Bay 6 Roof						0.0	12.0	19-Apr-17	04-May-17	13.0					
A21520	HUH Bay 6 - roof - extend scaffolding	540m3				0.0	4.0	19-Apr-17	22-Apr-17	5.0	0%				
A21580	HUH Bay 6 - roof - erect soffit falsework and formwork	540m3				0.0	8.0	22-Apr-17	02-May-17	5.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017					
												Jan	Feb	Mar	Apr		
A21540	HUH Bay 6 - roof - erect single side wall formwork	225m2				0.0	4.0	24-Apr-17	27-Apr-17	13.0	0%						
A21560	HUH Bay 6 - roof - fix remaining wall rebar	44t				0.0	4.0	26-Apr-17	29-Apr-17	13.0	0%						
A21570	HUH Bay 6 - roof - erect remaining side wall formwork	225m2				0.0	4.0	28-Apr-17	04-May-17	13.0	0%						
Stage 2 Rock Breaking																	
A14380	Tentative completion of flooding at HUH Mainre Cofferdam					0.0	0.0		27-Mar-17	2.0	0%						
A14440	RB Phase 2 - remove MD & CDG	6000m3 @750m3/d				0.0	10.0	28-Mar-17	08-Apr-17	2.0	0%						
A14460	RB Phase 2 - remove sheetpile and cut pipe pile	64nos. @10nos./d				0.0	26.0	28-Mar-17	02-May-17	28.0	0%						
A14480	RB Phase 2 - Rock breaking and removal	1200m3 @35m3/d				0.0	42.0	10-Apr-17	03-Jun-17	2.0	0%						
HUH Area B - Civil Provision Works				02-May-17	16-May-17	12.0	12.0	28-Apr-17	13-May-17	2.0							
HUH Area B - Invert Concrete				02-May-17	16-May-17	12.0	12.0	28-Apr-17	13-May-17	2.0							
01121.13640	HUH Area B - Deg 1 - Rebars for Invert Concrete			02-May-17	16-May-17	12.0	12.0	28-Apr-17	13-May-17	2.0	0%						
Cost centre D - Immersed Tunnels				10-Mar-16	05-May-17	339.0	107.0	08-Mar-15 A	12-Jun-17	1369.0							
Immersed Tunnel Units Fabrication (DRP Rev.0a)						0.0	68.0	24-Oct-16 A	25-Apr-17	1408.0							
IMT Fitting Works-1						0.0	29.0	24-Oct-16 A	06-Mar-17	1447.0							
E8						0.0	0.0	23-Jan-17 A	27-Jan-17 A								
E8 - End Bay 1						0.0	0.0	23-Jan-17 A	27-Jan-17 A								
E8 - B1 - End Plate						0.0	0.0	23-Jan-17 A	27-Jan-17 A								
A67232	E8B1 - remedial work to bulkhead frame waterproofing		completed			0.0	0.0	23-Jan-17 A	27-Jan-17 A		100%						
E8 - End Bay 8						0.0	0.0	23-Jan-17 A	27-Jan-17 A								
E8 - B9 - Gina Gasket						0.0	0.0	23-Jan-17 A	27-Jan-17 A								
A10630	E8B9 - remedial work to bulkhead frame waterproofing		completed			0.0	0.0	23-Jan-17 A	27-Jan-17 A		100%						
E6						0.0	21.0	07-Nov-16 A	23-Feb-17	18.0							
E6 - Typical Bay Area						0.0	6.0	07-Nov-16 A	10-Feb-17	29.0							
E6 - Repairing						0.0	0.0	07-Nov-16 A	14-Jan-17 A								
A11905	E6 - internal repairing - (as of 26/12, 77%)		completed			0.0	0.0	07-Nov-16 A	02-Jan-17 A		100%						
A10910	E6 - external repairing - (as of 26/12, 81%)		completed			0.0	0.0	02-Jan-17 A	14-Jan-17 A		100%						
E6 - Waterproofing						0.0	6.0	08-Dec-16 A	10-Feb-17	26.0							
A11870	E6 - waterproofing - apply primer		completed			0.0	0.0	08-Dec-16 A	21-Jan-17 A		100%						
A11880	E6 - waterproofing - apply waterproofing spray		completed			0.0	0.0	08-Dec-16 A	21-Jan-17 A		100%						
A11890	E6 - waterproofing - corner fender					0.0	3.0	04-Feb-17*	07-Feb-17	26.0	0%						
A11900	E6 - waterproofing - protective screeding					0.0	3.0	08-Feb-17	10-Feb-17	26.0	0%						
E6 - Pre-stressing						0.0	0.0	30-Dec-16 A	17-Jan-17 A								
A11830	E6 - stressing - install strand		completed			0.0	0.0	30-Dec-16 A	08-Jan-17 A		100%						
A11840	E6 - stressing - stressing by jack		completed			0.0	0.0	09-Jan-17 A	10-Jan-17 A		100%						
A11845	E6 - stressing - reporting and concert		completed			0.0	0.0	11-Jan-17 A	11-Jan-17 A		100%						

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A11850	E6 - stressing - grout		completed			0.0	0.0	12-Jan-17 A	14-Jan-17 A		100%				
A11860	E6 - stressing - remove working platform		completed			0.0	0.0	16-Jan-17 A	17-Jan-17 A		100%				
E6 - Ballast Tank						0.0	0.0	15-Dec-16 A	23-Jan-17 A						
A11930	E6 - ballast tank - installation		completed			0.0	0.0	15-Dec-16 A	14-Jan-17 A		100%				
A11935	E6 - ballast tank - Bag installation		completed			0.0	0.0	16-Jan-17 A	21-Jan-17 A		100%				
A11940	E6 - ballast tank - waterfill leakage test		completed			0.0	0.0	19-Jan-17 A	23-Jan-17 A		100%				
E6 - End Bay 1						0.0	2.0	08-Dec-16 A	04-Feb-17	34.0					
A05180	[LOA] - E6 stressing		completed			0.0	0.0	30-Dec-16 A	14-Jan-17 A		100%				
E6 - B1 - Waterproof						0.0	0.0	09-Jan-17 A	21-Jan-17 A						
A11960	E6B1 - waterproofing - apply primer		completed			0.0	0.0	09-Jan-17 A	20-Jan-17 A		100%				
A11970	E6B1 - waterproofing - apply waterproofing spray		completed			0.0	0.0	11-Jan-17 A	21-Jan-17 A		100%				
E6 - B1 - Bulkhead						0.0	2.0	08-Dec-16 A	04-Feb-17	34.0					
A12015	E6B1 - bulkhead - concrete surface trimming		completed			0.0	0.0	08-Dec-16 A	14-Jan-17 A		100%				
A12020	E6B1 - shear key - truss installation		completed			0.0	0.0	14-Dec-16 A	21-Jan-17 A		100%				
A67402	E6B1 - bulkhead - installation					0.0	2.0	23-Jan-17 A	04-Feb-17	34.0	70%				
E6 - End Bay 9						0.0	16.0	30-Dec-16 A	23-Feb-17	18.0					
A05100	[LOA] - E6 stressing					0.0	0.0	30-Dec-16 A	14-Jan-17 A		100%				
E6 - B9 - Waterproof						0.0	0.0	09-Jan-17 A	21-Jan-17 A						
A68952	E6B9 - waterproofing - apply primer		completed			0.0	0.0	09-Jan-17 A	20-Jan-17 A		100%				
A68962	E6B9 - waterproofing - apply waterproofing spray		completed			0.0	0.0	10-Jan-17 A	21-Jan-17 A		100%				
E6 - B9 - Bulkhead						0.0	6.0	24-Jan-17 A	11-Feb-17	18.0					
A12070	E6B9 - bulkhead - installation		completed			0.0	0.0	24-Jan-17 A	26-Jan-17 A		100%				
A12270	E6B9 - remedial work to bulkhead frame waterproofing					0.0	6.0	06-Feb-17	11-Feb-17	18.0	0%				
E6 - B9 - Gina Gasket						0.0	10.0	13-Feb-17	23-Feb-17	18.0					
A12085	E6B9 - remedial work to bulkhead frame waterproofing					0.0	4.0	13-Feb-17	16-Feb-17	18.0	0%				
A67432	E6B9 - Gina gasket - installation					0.0	4.0	17-Feb-17	21-Feb-17	18.0	0%				
A12090	E6B9 - Gina gasket - protection					0.0	2.0	22-Feb-17	23-Feb-17	18.0	0%				
E4						0.0	3.0	24-Dec-16 A	06-Feb-17	30.0					
E4 - Typical Bay Area						0.0	0.0	07-Jan-17 A	11-Jan-17 A						
E4 - Waterproofing						0.0	0.0	07-Jan-17 A	11-Jan-17 A						
A67462	E4 - waterproofing - corner fender		completed			0.0	0.0	07-Jan-17 A	09-Jan-17 A		100%				
A10770	E4 - waterproofing - protective screeding		completed			0.0	0.0	10-Jan-17 A	11-Jan-17 A		100%				
E4 - End Bay 1						0.0	3.0	24-Dec-16 A	06-Feb-17	33.0					
E4 - B1 - End Plate						0.0	3.0	24-Jan-17 A	06-Feb-17	33.0					
A11040	E4B1 - remedial work to bulkhead frame waterproofing					0.0	3.0	24-Jan-17 A	06-Feb-17	33.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◇ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
E4 - B1 - Bulkhead															
A11070	E4B1 - bulkhead - installation (Stagger to follow E8B9 BH)		completed			0.0	0.0	24-Dec-16 A	07-Jan-17 A		100%				
E4 - End Bay 9															
E4 - B9 - Gina Gasket															
A11130	E4B9 - Gina gasket - protection		completed			0.0	0.0	11-Jan-17 A	16-Jan-17 A		100%				
E2															
E2 - Typical Bay Area															
E2 - Waterproofing															
A11540	E2 - waterproofing - corner fender					0.0	3.0	27-Jan-17	06-Feb-17	30.0	0%				
A11550	E2 - waterproofing - protective screeding					0.0	3.0	07-Feb-17	09-Feb-17	30.0	0%				
E2 - End Bay 1															
E2 - B1 - End Plate															
A11650	E2B1 - end plate - grout		completed			0.0	0.0	02-Jan-17 A	07-Jan-17 A		100%				
E2 - B1 - Bulkhead															
A11680	E2B1 - bulkhead - installation		completed			0.0	0.0	24-Dec-16 A	07-Jan-17 A		100%				
E2 - End Bay 9															
E2 - B9 - Gina Gasket															
A11640	E2B9 - Gina gasket - protection					0.0	6.0	07-Feb-17*	13-Feb-17	0.0	0%				
E10															
E10 - Typical Bay Area															
E10 - Waterproofing															
A66772	E10 - waterproofing - apply primer		completed			0.0	0.0	16-Dec-16 A	23-Jan-17 A		100%				
A66792	E10 - waterproofing - apply waterproofing spray		completed			0.0	0.0	17-Dec-16 A	24-Jan-17 A		100%				
A66812	E10 - waterproofing - corner fender					0.0	3.0	04-Feb-17*	07-Feb-17	20.0	0%				
A12370	E10 - waterproofing - protective screeding					0.0	3.0	08-Feb-17	10-Feb-17	20.0	0%				
E10 - Pre-stressing															
A12310	E10 - stressing - stressing by jack (Start on 30/12)					0.0	0.0	02-Jan-17 A	03-Jan-17 A		100%				
A12315	E10 - stressing - reporting and concent					0.0	0.0	04-Jan-17 A	04-Jan-17 A		100%				
A66852	E10 - stressing - grout					0.0	0.0	05-Jan-17 A	06-Jan-17 A		100%				
A12330	E10 - stressing - remove working platform					0.0	0.0	07-Jan-17 A	07-Jan-17 A		100%				
E10 - Ballast Tank															
A12378	E10 - ballast tank - Bag installation		completed			0.0	0.0	25-Dec-16 A	07-Jan-17 A		100%				
A66872	E10 - ballast tank - waterfill leakage test		completed			0.0	0.0	09-Jan-17 A	22-Jan-17 A		100%				
E10 - End Bay 1															
A10015	[LOA] - E10 stressing					0.0	0.0	24-Dec-16 A	06-Jan-17 A		100%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
E10 - B1 - Waterproof															
A68972	E10B1 - waterproofing - apply primer					0.0	2.0	27-Jan-17	04-Feb-17	31.0	0%				
A68982	E10B1 - waterproofing - apply waterproofing spray					0.0	3.0	06-Feb-17	08-Feb-17	31.0	0%				
E10 - B1 - End Plate															
A66912	E10B1 - end plate - grout					0.0	0.0	11-Jan-17 A	13-Jan-17 A		100%				
E10 - B1 - Bulkhead															
A12470	E10B1 - bulkhead - installation		completed			0.0	0.0	14-Jan-17 A	21-Jan-17 A		100%				
E10 - End Bay 9															
A10025	[LOA] - E10 stressing					0.0	0.0	24-Dec-16 A	06-Jan-17 A		100%				
E10 - B9 - Waterproof															
A68992	E10B9 - waterproofing - apply primer					0.0	2.0	27-Jan-17	04-Feb-17	31.0	0%				
A69002	E10B9 - waterproofing - apply waterproofing spray					0.0	3.0	06-Feb-17	08-Feb-17	31.0	0%				
E10 - B9 - Bulkhead															
A12510	E10B9 - bulkhead - concrete surface trimming		completed			0.0	0.0	09-Jan-17 A	10-Jan-17 A		100%				
A66942	E10B9 - bulkhead - intallation		completed			0.0	0.0	13-Jan-17 A	19-Jan-17 A		100%				
E11															
E11 - Typical Bay Area															
E11 - Ballast Tank															
A11270	E11 - ballast tank - waterfill leakage test		completed			0.0	0.0	02-Jan-17 A	07-Jan-17 A		100%				
E11 - End Bay 1															
E11 - B1 - End Plate															
A67042	E11B1 - end plate - grout		completed			0.0	0.0	11-Jan-17 A	13-Jan-17 A		100%				
E11 - B1 - Waterproof															
A69012	E11B1 - waterproofing - apply primer					0.0	3.0	27-Jan-17	06-Feb-17	30.0	0%				
A69022	E11B1 - waterproofing - apply waterproofing spray					0.0	3.0	07-Feb-17	09-Feb-17	30.0	0%				
E11 - End Bay 7															
E11 - B7 - Waterproof															
A69032	E11B7 - waterproofing - apply primer		completed			0.0	0.0	09-Jan-17 A	11-Jan-17 A		100%				
A69042	E11B7 - waterproofing - apply waterproofing spray		completed			0.0	0.0	13-Jan-17 A	14-Jan-17 A		100%				
E11 - B7 - Gina Plate															
A67052	E11B7 - Gina plate - grout		completed			0.0	0.0	03-Jan-17 A	04-Jan-17 A		100%				
E11 - B7 - Bulkhead															
A11324	E11B7 - bulkhead - installation		completed			0.0	0.0	31-Dec-16 A	06-Jan-17 A		100%				
E11 - B7 - Gina Gasket															
A14070	E11B7 - Gina gasket - installation					0.0	6.0	27-Jan-17	09-Feb-17	26.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A14090	E11B7 - Gina gasket - protection					0.0	4.0	10-Feb-17	14-Feb-17	26.0	0%				
E11 - Short Bay															
A11110	E11 SB - Removal of Scaffolding		completed			0.0	0.0	23-Dec-16 A	09-Jan-17 A		100%				
E11 - SB - Waterproof															
A11350	E11 SB - waterproofing - apply primer					0.0	2.0	27-Jan-17	04-Feb-17	21.0	0%				
A11360	E11 SB - waterproofing - apply waterproofing spray					0.0	3.0	06-Feb-17	08-Feb-17	21.0	0%				
A11370	E11 SB - waterproofing - corner fender					0.0	3.0	09-Feb-17	11-Feb-17	21.0	0%				
A11380	E11 SB - waterproofing - protective screeding					0.0	3.0	13-Feb-17	15-Feb-17	21.0	0%				
E11 - SB - Gina Plate															
A11390	E11 SB - Gina Plate - welding		completed			0.0	0.0	06-Jan-17 A	13-Jan-17 A		100%				
A11400	E11 SB - Gina plate - grout		completed			0.0	0.0	16-Jan-17 A	20-Jan-17 A		100%				
E11 - SB - Gina Gasket															
A11430	E11SB - Gina gasket - installation		completed			0.0	1.0	21-Jan-17 A	27-Jan-17	15.0	70%				
A11440	E11SB - Gina gasket - protection					0.0	4.0	04-Feb-17	08-Feb-17	15.0	0%				
A11460	E11 SB - pulling and connection					0.0	6.0	09-Feb-17	15-Feb-17	15.0	0%				
E11 - SB - Bulkhead															
A11410	E11 SB - bulkhead - concrete surface trimming					0.0	3.0	13-Feb-17	15-Feb-17	15.0	0%				
A11420	E11 SB - bulkhead - installation					0.0	6.0	16-Feb-17	22-Feb-17	15.0	0%				
A11450	E11 SB - CJ plate cover up					0.0	4.0	23-Feb-17	27-Feb-17	15.0	0%				
E1															
E1 - Typical Bay Area															
E1 - Repairing															
A10930	E1 - external repairing		completed			0.0	0.0	14-Dec-16 A	02-Jan-17 A		100%				
A67352	E1 - internal repairing		completed			0.0	0.0	03-Jan-17 A	07-Jan-17 A		100%				
E1 - Waterproofing															
A13070	E1 - waterproofing - apply primer		completed			0.0	0.0	13-Dec-16 A	10-Jan-17 A		100%				
A13080	E1 - waterproofing - apply waterproofing spray		completed			0.0	0.0	14-Dec-16 A	12-Jan-17 A		100%				
A13090	E1 - waterproofing - corner fender					0.0	1.0	24-Jan-17 A	27-Jan-17	29.0	50%				
A13100	E1 - waterproofing - protective screeding					0.0	3.0	04-Feb-17	07-Feb-17	29.0	0%				
E1 - Pre-stressing															
A13020	E1 - stressing - erect working platform		completed			0.0	0.0	09-Jan-17 A	10-Jan-17 A		100%				
A13030	E1 - stressing - install strand		completed			0.0	0.0	11-Jan-17 A	12-Jan-17 A		100%				
A13040	E1 - stressing - stressing by jack		completed			0.0	0.0	13-Jan-17 A	13-Jan-17 A		100%				
A13045	E1 - stressing - reporting and concent		completed			0.0	0.0	14-Jan-17 A	14-Jan-17 A		100%				
A13050	E1 - stressing - grout		completed			0.0	0.0	15-Jan-17 A	15-Jan-17 A		100%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A13060	E1 - stressing - remove working platform		completed			0.0	0.0	16-Jan-17 A	16-Jan-17 A		100%				
E1 - Ballast Tank															
A13110	E1 - ballast concrete		completed			0.0	0.0	09-Jan-17 A	13-Jan-17 A		100%				
A13120	E1 - ballast tank - installation					0.0	6.0	14-Jan-17 A	09-Feb-17	-6.0	45%				
A14030	E1 - ballast tank - bags installation					0.0	6.0	10-Feb-17	16-Feb-17	-6.0	0%				
A14050	E1 - ballast tank - waterfill leakage test					0.0	6.0	15-Feb-17	21-Feb-17	20.0	0%				
E1 - End Bay 1															
A10430	[LOA] - E1 stressing					0.0	0.0	11-Jan-17 A	15-Jan-17 A		100%				
E1 - B1 - Waterproof															
A69052	E1B1 - waterproofing - apply primer		completed			0.0	0.0	13-Dec-16 A	10-Jan-17 A		100%				
A69062	E1B1 - waterproofing - apply waterproofing spray		completed			0.0	0.0	11-Jan-17 A	20-Jan-17 A		100%				
E1 - B1 - End Plate															
A13190	E1B1 - end plate - welding					0.0	9.0	04-Feb-17*	14-Feb-17	0.0	0%				
A13200	E1B1 - end plate - grout					0.0	4.0	15-Feb-17	18-Feb-17	22.0	0%				
E1 - B1 - Bulkhead															
A13230	E1B1 - bulkhead - installation					0.0	2.0	15-Feb-17	16-Feb-17	24.0	0%				
E1 - End Bay 9															
A13140	[LOA] - E1 stressing					0.0	0.0	11-Jan-17 A	15-Jan-17 A		100%				
E1 - B9 - Waterproof															
A69072	E1B9 - waterproofing - apply primer		completed			0.0	0.0	05-Jan-17 A	10-Jan-17 A		100%				
A69082	E1B9 - waterproofing - apply waterproofing spray		completed			0.0	0.0	11-Jan-17 A	19-Jan-17 A		100%				
E1 - B9 - Bulkhead															
A13240	E1B9 - bulkhead - concrete surface trimming		completed			0.0	0.0	16-Jan-17 A	20-Jan-17 A		100%				
A13250	E1B9 - bulkhead - installation					0.0	8.0	17-Feb-17	25-Feb-17	-6.0	0%				
E1 - B9 - Gina Plate															
A13260	E1B9 - Gina plate - welding					0.0	2.0	28-Dec-16 A	04-Feb-17	4.0	50%				
A13270	E1B9 - Gina plate - grout					0.0	4.0	06-Feb-17	09-Feb-17	12.0	0%				
E1 - B9 - Gina Gasket															
A13280	E1B9 - Gina gasket - installation					0.0	4.0	27-Feb-17*	02-Mar-17	-6.0	0%				
A13290	E1B9 - Gina gasket - protection					0.0	2.0	03-Mar-17	04-Mar-17	10.0	0%				
E3															
E3 - Typical Bay Area															
E3 - Waterproofing															
A11740	E3 - waterproofing - apply primer		completed			0.0	0.0	17-Dec-16 A	13-Jan-17 A		100%				
A11750	E3 - waterproofing - apply waterproofing spray		completed			0.0	0.0	19-Dec-16 A	17-Jan-17 A		100%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A11760	E3 - waterproofing - corner fender		completed			0.0	0.0	18-Jan-17 A	20-Jan-17 A		100%				
A11770	E3 - waterproofing - protective screeding					0.0	3.0	27-Jan-17	06-Feb-17	33.0	0%				
E3 - Ballast Tank															
A11796	E3 - ballast tank - bag installation		completed			0.0	0.0	25-Dec-16 A	07-Jan-17 A		100%				
A11810	E3 - ballast tank - waterfill leakage test		completed			0.0	0.0	09-Jan-17 A	27-Jan-17 A		100%				
E3 - End Bay 1															
E3 - B1 - Waterproof															
A69092	E3B1 - waterproofing - apply primer		completed			0.0	0.0	09-Jan-17 A	10-Jan-17 A		100%				
A69102	E3B1 - waterproofing - apply waterproofing spray		completed			0.0	0.0	11-Jan-17 A	12-Jan-17 A		100%				
E3 - B1 - Bulkhead															
A67302	E3B1 - bulkhead - installation		completed			0.0	0.0	05-Dec-16 A	15-Jan-17 A		100%				
E3 - End Bay 9															
E3 - B9 - Waterproof															
A69112	E3B9 - waterproofing - apply primer		completed			0.0	0.0	09-Jan-17 A	10-Jan-17 A		100%				
A69122	E3B9 - waterproofing - apply waterproofing spray		completed			0.0	0.0	11-Jan-17 A	12-Jan-17 A		100%				
E3 - B9 - Gina Plate															
A12186	E3B9 - Gina plate - welding		completed			0.0	0.0	04-Jan-17 A	13-Jan-17 A		100%				
A12188	E3B9 - Gina plate - grout					0.0	4.0	27-Jan-17	07-Feb-17	22.0	0%				
E3 - B9 - Bulkhead															
A12190	E3B9 - bulkhead - concrete surface trimming		completed			0.0	0.0	30-Dec-16 A	05-Jan-17 A		100%				
A12195	E3B9 - bulkhead - installation					0.0	2.0	19-Jan-17 A	04-Feb-17	24.0	50%				
E3 - B9 - Gina Gasket															
A12230	E3B9 - Gina gasket - installation					0.0	6.0	08-Feb-17	14-Feb-17	22.0	0%				
A67332	E3B9 - Gina gasket - protection					0.0	4.0	15-Feb-17	18-Feb-17	22.0	0%				
E9															
E9 - Typical Bay Area															
E9 - Repairing															
A67092	E9 - internal repairing (Target complete on 24/12)		completed			0.0	0.0	24-Oct-16 A	03-Jan-17 A		100%				
A10852	E9 - external repairing		completed			0.0	0.0	12-Dec-16 A	07-Jan-17 A		100%				
E9 - Waterproofing															
A67102	E9 - waterproofing - apply primer					0.0	3.0	24-Dec-16 A	06-Feb-17	24.0	80%				
A12670	E9 - waterproofing - apply waterproofing spray					0.0	3.0	26-Dec-16 A	09-Feb-17	24.0	80%				
A67112	E9 - waterproofing - corner fender					0.0	3.0	10-Feb-17	13-Feb-17	24.0	0%				
A67122	E9 - waterproofing - protective screeding					0.0	3.0	14-Feb-17	16-Feb-17	24.0	0%				
E9 - Pre-stressing															

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◇ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A12630	E9 - stressing - stressing by jack		completed			0.0	0.0	07-Jan-17 A	08-Jan-17 A		100%				
A12635	E9 - stressing - reporting and concert		completed			0.0	0.0	09-Jan-17 A	09-Jan-17 A		100%				
A67142	E9 - stressing - grout		completed			0.0	0.0	10-Jan-17 A	11-Jan-17 A		100%				
A12650	E9 - stressing - remove working platform		completed			0.0	0.0	12-Jan-17 A	12-Jan-17 A		100%				
E9 - Ballast Tank						0.0	6.0	26-Dec-16 A	09-Feb-17	1467.0					
A12710	E9 - ballast tank - installation		completed			0.0	0.0	26-Dec-16 A	09-Jan-17 A		100%				
A12715	E9 - ballast tank - bag installation		completed			0.0	1.0	10-Jan-17 A	27-Jan-17	19.0	90%				
A67162	E9 - ballast tank - waterfill leakage test					0.0	6.0	27-Jan-17	09-Feb-17	30.0	0%				
E9 - End Bay 1						0.0	6.0	25-Dec-16 A	09-Feb-17	30.0					
A67172	[LOA] - E9 stressing		completed			0.0	0.0	25-Dec-16 A	11-Jan-17 A		100%				
E9 - B1 - End Plate						0.0	4.0	19-Jan-17 A	07-Feb-17	32.0					
A14180	E9B1 - end plate - welding		completed			0.0	0.0	19-Jan-17 A	25-Jan-17 A		100%				
A12780	E9B1 - end plate - grout					0.0	4.0	27-Jan-17	07-Feb-17	32.0	0%				
E9 - B1 - Waterproof						0.0	6.0	27-Jan-17	09-Feb-17	30.0					
A69132	E9B1 - waterproofing - apply primer					0.0	3.0	27-Jan-17	06-Feb-17	30.0	0%				
A69142	E9B1 - waterproofing - apply waterproofing spray					0.0	3.0	07-Feb-17	09-Feb-17	30.0	0%				
E9 - End Bay 9						0.0	17.0	25-Dec-16 A	22-Feb-17	19.0					
A10410	[LOA] - E9 stressing					0.0	0.0	25-Dec-16 A	11-Jan-17 A		100%				
E9 - B9 - Waterproof						0.0	6.0	27-Jan-17	09-Feb-17	30.0					
A69152	E9B9 - waterproofing - apply primer					0.0	3.0	27-Jan-17	06-Feb-17	30.0	0%				
A69162	E9B9 - waterproofing - apply waterproofing spray					0.0	3.0	07-Feb-17	09-Feb-17	30.0	0%				
E9 - B9 - Bulkhead						0.0	6.0	03-Jan-17 A	10-Feb-17	19.0					
A12840	E9B9 - bulkhead - concrete surface trimming		completed			0.0	0.0	03-Jan-17 A	12-Jan-17 A		100%				
A12850	E9B9 - bulkhead - installation					0.0	6.0	04-Feb-17	10-Feb-17	19.0	0%				
E9 - B9 - Gina Plate						0.0	0.0	11-Jan-17 A	13-Jan-17 A						
A12854	E9B9 - Gina plate - grout		completed			0.0	0.0	11-Jan-17 A	13-Jan-17 A		100%				
E9 - B9 - Gina Gasket						0.0	10.0	11-Feb-17	22-Feb-17	19.0					
A12874	E9B9 - Gina Gasket - installation					0.0	6.0	11-Feb-17	17-Feb-17	19.0	0%				
A12876	E9B9 - Gina Gasket - protection					0.0	4.0	18-Feb-17	22-Feb-17	19.0	0%				
E9 - Short Bay						0.0	26.0	25-Dec-16 A	01-Mar-17	13.0					
A67072	[LOA] - E9 stressing					0.0	0.0	25-Dec-16 A	11-Jan-17 A		100%				
E9 - SB - Waterproof						0.0	20.0	27-Jan-17	25-Feb-17	0.0					
A12980	E9SB - waterproofing - apply primer					0.0	2.0	27-Jan-17	04-Feb-17	13.0	0%				
A12990	E9SB - waterproofing - apply waterproofing spray					0.0	2.0	06-Feb-17	07-Feb-17	13.0	0%				
A13010	E9SB - waterproofing - protective screeding					0.0	3.0	23-Feb-17*	25-Feb-17	0.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◇ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
E9 - SB - Bulkhead															
A12920	E9SB - bulkhead - concrete surface trimming		completed			0.0	0.0	06-Jan-17 A	12-Jan-17 A		100%				
A12930	E9SB - bulkhead - installation					0.0	6.0	18-Feb-17	24-Feb-17	13.0	0%				
A13000	E9SB - bulkhead - remedial works and CJ cover-up					0.0	4.0	25-Feb-17	01-Mar-17	13.0	0%				
E9 - SB - Gina Plate															
A12940	E9SB - Gina plate - welding		completed			0.0	0.0	13-Jan-17 A	23-Jan-17 A		100%				
A12950	E9SB - Gina plate - grout					0.0	1.0	27-Jan-17	27-Jan-17	13.0	0%				
E9 - SB - Gina Gasket															
A12960	E9SB - Gina gasket - installation					0.0	5.0	04-Feb-17	09-Feb-17	13.0	0%				
A12965	E9SB - Gina gasket - protection					0.0	2.0	10-Feb-17	11-Feb-17	13.0	0%				
A12970	E9SB - pulling and connection					0.0	5.0	13-Feb-17	17-Feb-17	13.0	0%				
E5															
E5 - Typical Bay Area															
E5 - Repairing															
A10960	E5 - internal repairing		completed			0.0	0.0	02-Jan-17 A	14-Jan-17 A		100%				
A66732	E5 - external repairing		completed			0.0	0.0	23-Jan-17 A	25-Jan-17 A		100%				
A11020	E5 - Repairing completed and handover date		completed			0.0	0.0		27-Jan-17 A		100%				
E5 - Waterproofing															
A13390	E5 - waterproofing - apply primer					0.0	1.0	20-Jan-17 A	27-Jan-17	27.0	70%				
A13400	E5 - waterproofing - apply waterproofing spray					0.0	2.0	22-Jan-17 A	06-Feb-17	27.0	30%				
A13410	E5 - waterproofing - corner fender					0.0	3.0	07-Feb-17	09-Feb-17	27.0	0%				
A13420	E5 - waterproofing - protective screeding					0.0	3.0	10-Feb-17	13-Feb-17	27.0	0%				
E5 - Pre-stressing															
A13340	E5 - stressing - erect working platform		completed			0.0	0.0	09-Jan-17 A	10-Jan-17 A		100%				
A13350	E5 - stressing - install strand		completed			0.0	0.0	09-Jan-17 A	16-Jan-17 A		100%				
A13360	E5 - stressing - stressing by jack		completed			0.0	0.0	17-Jan-17 A	18-Jan-17 A		100%				
A13365	E5 - stressing - reporting and consent		completed			0.0	0.0	19-Jan-17 A	19-Jan-17 A		100%				
A13370	E5 - stressing - grout		completed			0.0	0.0	20-Jan-17 A	20-Jan-17 A		100%				
A13380	E5 - stressing - remove working platform		completed			0.0	0.0	21-Jan-17 A	21-Jan-17 A		100%				
E5 - Ballast Tank															
A13430	E5 - ballast concrete DT (Target complete : 18/1)		completed			0.0	0.0	20-Jan-17 A	20-Jan-17 A		100%				
A13440	E5 - ballast tank - installation					0.0	10.0	04-Feb-17*	15-Feb-17	0.0	0%				
A13445	E5 - ballast tank - bag installation					0.0	10.0	11-Feb-17	22-Feb-17	12.0	0%				
A13450	E5 - ballast tank - waterfill leakage test					0.0	6.0	23-Feb-17	01-Mar-17	13.0	0%				
E5 - End Bay 1															

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- Current Milestone
- Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A66752	E5B1 - removal of scaffolding & steel formwork (Target complete early Jan)		completed			0.0	0.0	15-Dec-16 A	07-Jan-17 A		100%				
A13580	[LOA] - E5 stressing		completed			0.0	0.0	09-Jan-17 A	20-Jan-17 A		100%				
E5 - B1 - Waterproof															
A69172	E5B1 - waterproofing - apply primer					0.0	3.0	27-Jan-17	06-Feb-17	30.0	0%				
A69182	E5B1 - waterproofing - apply waterproofing spray					0.0	3.0	07-Feb-17	09-Feb-17	30.0	0%				
E5 - B1 - End Plate															
A13660	E5B1 - end plate - welding (Start on 3/2)					0.0	4.0	04-Feb-17*	08-Feb-17	24.0	0%				
A13670	E5B1 - end plate - grout					0.0	4.0	09-Feb-17	13-Feb-17	27.0	0%				
E5 - B1 - Bulkhead															
A13700	E5B1 - bulkhead - installation and shimming					0.0	7.0	23-Feb-17	02-Mar-17	12.0	0%				
E5 - End Bay 9															
A14110	E5B9 - removal of B8 & B9 scaffolding		completed			0.0	0.0	03-Jan-17 A	07-Jan-17 A		100%				
A13590	[LOA] - E5 stressing		completed			0.0	0.0	09-Jan-17 A	20-Jan-17 A		100%				
E5 - B9 - Waterproof															
A69192	E5B9 - waterproofing - apply primer					0.0	3.0	04-Feb-17	07-Feb-17	29.0	0%				
A69202	E5B9 - waterproofing - apply waterproofing spray					0.0	3.0	08-Feb-17	10-Feb-17	29.0	0%				
E5 - B9 - Bulkhead															
A13800	E5B9 - bulkhead - concrete surface trimming		completed			0.0	0.0	11-Jan-17 A	12-Jan-17 A		100%				
A13810	E5B9 - bulkhead - installation					0.0	5.0	16-Feb-17*	21-Feb-17	0.0	0%				
A13820	E5B9 - bulkhead - remedial works					0.0	3.0	22-Feb-17	24-Feb-17	13.0	0%				
E5 - B9 - Gina Plate															
A14200	E5B9 - Gina plate - welding (Start on 3/2)					0.0	2.0	04-Feb-17*	06-Feb-17	8.0	0%				
A13830	E5B9 - Gina plate - grout					0.0	4.0	07-Feb-17	10-Feb-17	29.0	0%				
E5 - B9 - Gina Gasket															
A13840	E5B9 - Gina gasket - installation					0.0	2.0	25-Feb-17	27-Feb-17	13.0	0%				
A13850	E5B9 - Gina gasket - protection					0.0	2.0	28-Feb-17	01-Mar-17	13.0	0%				
E7															
E7 - Typical Bay Area															
E7 - Repairing															
A10970	E7 - external repairing		completed			0.0	0.0	03-Jan-17 A	13-Jan-17 A		100%				
A10980	E7 - internal repairing		completed			0.0	0.0	03-Jan-17 A	13-Jan-17 A		100%				
A11060	E7 - Repairing Completed and handover date		completed			0.0	0.0		13-Jan-17 A		100%				
E7 - Waterproofing															
A13510	E7 - waterproofing - apply primer					0.0	2.0	17-Dec-16 A	04-Feb-17	19.0	22%				
A13520	E7 - waterproofing - apply waterproofing spray					0.0	5.0	19-Dec-16 A	08-Feb-17	19.0	22%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
A13530	E7 - waterproofing - corner fender					0.0	3.0	09-Feb-17	11-Feb-17	19.0	0%				
A13540	E7 - waterproofing - protective screeding					0.0	9.0	13-Feb-17	22-Feb-17	19.0	0%				
E7 - Pre-stressing															
A13460	E7 - stressing - erect working platform		completed			0.0	0.0	04-Jan-17 A	05-Jan-17 A		100%				
A13470	E7 - stressing - install strand		completed			0.0	0.0	06-Jan-17 A	08-Jan-17 A		100%				
A13480	E7 - stressing - stressing by jack		completed			0.0	0.0	09-Jan-17 A	11-Jan-17 A		100%				
A13485	E7 - stressing - reporting and consent		completed			0.0	0.0	12-Jan-17 A	12-Jan-17 A		100%				
A13490	E7 - stressing - grout		completed			0.0	0.0	13-Jan-17 A	14-Jan-17 A		100%				
A13500	E7 - stressing - remove working platform		completed			0.0	0.0	15-Jan-17 A	15-Jan-17 A		100%				
E7 - Ballast Tank															
A13550	E7 - ballast concrete (Target 16/1 complete)		completed			0.0	0.0	23-Dec-16 A	07-Jan-17 A		100%				
A13560	E7 - ballast tank - installation					0.0	3.0	09-Jan-17 A	06-Feb-17	13.0	70%				
A13565	E7 - ballast tank - bag installation					0.0	10.0	07-Feb-17	17-Feb-17	13.0	0%				
A13570	E7 - ballast tank - waterfill leakage test					0.0	6.0	16-Feb-17	22-Feb-17	19.0	0%				
E7 - End Bay 1															
A13600	[LOA] - E7 stressing					0.0	0.0	04-Jan-17 A	15-Jan-17 A		100%				
E7 - B1 - Waterproof															
A69212	E7B1 - waterproofing - apply primer					0.0	1.0	27-Jan-17	27-Jan-17	32.0	0%				
A69222	E7B1 - waterproofing - apply waterproofing spray					0.0	3.0	04-Feb-17	07-Feb-17	32.0	0%				
E7 - B1 - End Plate															
A13750	E7B1 - end plate - welding					0.0	2.0	27-Jan-17	04-Feb-17	20.0	0%				
A13760	E7B1 - end plate - grout					0.0	4.0	06-Feb-17	09-Feb-17	20.0	0%				
E7 - B1 - Bulkhead															
A13770	E7B1 - shear key - truss installation					0.0	3.0	06-Feb-17	08-Feb-17	21.0	0%				
A13780	E7B1 - bulkhead - concrete surface trimming					0.0	2.0	08-Feb-17	09-Feb-17	20.0	0%				
A13790	E7B1 - bulkhead - installation and shimming					0.0	6.0	18-Feb-17	24-Feb-17	13.0	0%				
A13860	E7B1 - bulkhead - shimming					0.0	4.0	25-Feb-17	01-Mar-17	13.0	0%				
E7 - End Bay 9															
A13610	[LOA] - E7 stressing					0.0	0.0	04-Jan-17 A	15-Jan-17 A		100%				
E7 - B9 - Waterproof															
A69232	E7B9 - waterproofing - apply primer					0.0	1.0	27-Jan-17	27-Jan-17	32.0	0%				
A69242	E7B9 - waterproofing - apply waterproofing spray					0.0	3.0	04-Feb-17	07-Feb-17	32.0	0%				
E7 - B9 - Bulkhead															
A13910	E7B9 - bulkhead - installation					0.0	5.0	27-Jan-17	08-Feb-17	19.0	0%				
A13960	E7B9 - bulkhead - shimming					0.0	4.0	09-Feb-17	13-Feb-17	19.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod




Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
E7 - B9 - Gina Gasket															
A13940	E7B9 - Gina gasket - installation					0.0	8.0	14-Feb-17	22-Feb-17	19.0					
A13950	E7B9 - Gina gasket - protection					0.0	2.0	21-Feb-17	22-Feb-17	19.0	0%				
Start Flooding of Basin															
A62622	Flooding Date in PMP 28 Feb 2017					0.0	0.0	06-Mar-17	06-Mar-17	10.0	0%				
Reinstatement Works before Flooding															
SOR11560	Chinese New Years Holiday					0.0	7.0	28-Jan-17*	03-Feb-17	0.0	0%				
Subletting															
SOR11500	Shek O Reinstatement (before flooding) - tendering		completed			0.0	0.0	26-Dec-16 A	07-Jan-17 A		100%				
SOR11520	Shek O Reinstatement (before flooding) - tender review		completed			0.0	0.0	09-Jan-17 A	21-Jan-17 A		100%				
SOR11540	Shek O Reinstatement (before flooding) - award tender		completed			0.0	0.0		21-Jan-17 A		100%				
Formation of Basin															
SOR11320	Formation - remove contaminated material, chemical waste					0.0	12.0	04-Feb-17	17-Feb-17	19.0	0%				
SOR11360	Formation - remove sump pit bund wall [approx 60m+40m+40m; approx 20m3/m; 2800m3]	2800m3@35				0.0	8.0	04-Feb-17	13-Feb-17	18.0	0%				
SOR11370	Formation - remove sump pit concrete blocks [approx. 72 nos.]	72 nos				0.0	4.0	04-Feb-17	08-Feb-17	22.0	0%				
SOR11380	Formation - back fill sump pit to -7.0mPD [approx 60mx40mx2mD, 4800m3]	4800m3@70				0.0	7.0	14-Feb-17	21-Feb-17	18.0	0%				
Re-routing / Abandon of Power Supply & Water Supply Pipe Work and Cable															
SOR11420	Utilities Services - re-routing / abandoning existing services					0.0	4.0	14-Feb-17	17-Feb-17	18.0	0%				
SOR11440	Utilities Services - setup pumping system for flooding and dewatering					0.0	5.0	18-Feb-17	23-Feb-17	18.0	0%				
Plant, Equipment and Facilities Removal															
SOR11340	Formation - remove sheds, temporary shelters, containers					0.0	6.0	18-Feb-17	24-Feb-17	19.0	0%				
Site Clearance															
SOR11460	Site Clearance before flooding					0.0	5.0	18-Feb-17	23-Feb-17	19.0	0%				
Haul Road (below sea level)															
SOR11400	Haul Road - remove railing (below sea level)					0.0	3.0	20-Feb-17	22-Feb-17	19.0	0%				
Flood Basin and Water Leakage Inspection															
A14700	Shek O - Start flooding (PMP 28 Feb 2017)					0.0	0.0	06-Mar-17		10.0	0%				
A14710	Shek O - flooding preparation					0.0	2.0	06-Mar-17	07-Mar-17	10.0	0%				
A14740	Shek O - Stage 1 flooding (300,000 m3 @150,000m3/d)	300,000 m3 @150,000m3/d				0.0	2.0	08-Mar-17	09-Mar-17	11.0	0%				
A14760	Shek O - Stage 1 inspection					0.0	1.0	10-Mar-17	10-Mar-17	9.0	0%				
A14780	Shek O - Stage 1 dewatering and leakage remedial works (300,000m3 @500m3/hr x 6; 7d remedial works)	300,000m3 @500m3/hr				0.0	1.0	11-Mar-17	11-Mar-17	9.0	0%				
A14800	Shek O - Stage 2 flooding (800,000m3 @150,000m3/d)	800,000m3 @150,000m3/d				0.0	4.0	12-Mar-17	15-Mar-17	11.0	0%				
A14820	Shek O - Stage 2 dewatering and leakage remedial works (800,000m3 @500m3/hr x 6; 7d remedial works)	800,000m3 @500m3/hr				0.0	1.0	16-Mar-17	16-Mar-17	9.0	0%				
A14840	Shek O - Stage 2 re-flooding (800,000m3 @150,000m3/d)	800,000m3 @150,000m3/d				0.0	1.0	17-Mar-17	17-Mar-17	9.0	0%				
A14860	Shek O - complete water leakage test and flooding					0.0	0.0		17-Mar-17	9.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John Meclod




Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
Removal of Dock Gate															
A14880	Shek O - cut sheetpile (100 nos. @15nos./d)	100 nos. @15nos./d				0.0	28.0	18-Mar-17	25-Apr-17	9.0	0%				
A14900	Shek O - remove concrete blocks (above water) (48 nos. @40nos./d)	48 nos. @40nos./d				0.0	2.0	27-Mar-17	28-Mar-17	9.0	0%				
A14920	Shek O - remove concrete blocks (under water) (573 nos. @40nos/d)	573 nos. @40nos/d				0.0	12.0	29-Mar-17	12-Apr-17	9.0	0%				
A14940	Shek O - remove mortar and trim gate base					0.0	4.0	13-Apr-17	20-Apr-17	9.0	0%				
A14960	Shek O - diver inspection and hydrographic survey					0.0	2.0	21-Apr-17	22-Apr-17	9.0	0%				
A14970	Shek O - marine access check					0.0	1.0	24-Apr-17	24-Apr-17	9.0	0%				
A14980	Shek O - Ready to tow IMT unit away from basin (PMP 10 Apr 2017)					0.0	0.0	25-Apr-17		9.0	0%				
IMT Marine Works in Victoria Harbour				10-Mar-16	05-May-17	339.0	107.0	08-Mar-15 A	12-Jun-17	1369.0					
IMT Bulk Dredging				10-Mar-16	06-Dec-16	222.0	107.0	08-Mar-15 A	12-Jun-17	1369.0					
01121.22840	IMT1 - bulk dredging (same to 01121.29090-110)	38,539 m3	52%	02-Nov-16	06-Dec-16	30.0	6.0	08-Mar-15 A	24-Feb-17	117.0	52%				
01121.22900	IMT3 - bulk dredging (same to 01121.29090-120)	55,036 m3	49%	10-Mar-16	09-Apr-16	23.0	6.0	29-Mar-16 A	03-Mar-17	117.0	49%				
01121.23360	IMT4 - bulk dredging (same to 01121.29170-100)	46,990 m3	59%	11-Apr-16	10-May-16	25.0	16.0	18-Jul-16 A	22-Mar-17	117.0	59%				
Type III and Remaining Dredging						0.0	107.0	29-Nov-16 A	12-Jun-17	1369.0					
Type III Dredging						0.0	0.0	31-Dec-16 A	10-Jan-17 A						
01121.29100-100	Type III stage 4 (dredger 1) - Type III [4000m3 @500m3/d, 4d/wk]	4000m3 @500m3/d				0.0	0.0	31-Dec-16 A	10-Jan-17 A		100%				
Remaining Dredging (E1 to E4)						0.0	50.0	29-Nov-16 A	29-Mar-17	1376.0					
01121.29090-120	E3 - dredging [20,824m3 @1380m3/d] (by Dredger 1)	20,824m3 @1380m3/d	17,808 m3			0.0	6.0	29-Nov-16 A	03-Mar-17	1376.0	86%				
01121.29090-100	E2 - dredging [10,440m3 @1120m3/d] (by dredger 1)	10,440m3 @1120m3/d	7,421m3			0.0	10.0	12-Dec-16 A	13-Feb-17	26.0	71%				
01121.29080-100	E2 - Rock foundation removal (at Finger Pier) - [10,000m3 @ 500m3/d]	10,000m3 @ 500m3/d	10,000 m3			0.0	0.0	05-Jan-17 A	31-Jan-17 A		100%				
01121.29140-100	E2 - final trimming for gravel bed trial	4,200m3 @ 700m3/d				0.0	2.0	27-Jan-17	01-Feb-17	26.0	0%				
01121.29140-110	E2 - soft spot backfill [11,000 m3 @700m3/d]	11,000m3 @700m3/d				0.0	12.0	08-Feb-17*	21-Feb-17	0.0	0%				
01121.29090-110	E1 - dredging [14,029m3 @1000m3/d] (dredger 1)	14,029m3 @1400m3/d	0 m3			0.0	10.0	14-Feb-17	24-Feb-17	26.0	0%				
01121.29170-100	E4 - dredging [14,367m3 @1120m3/d] (dredger 2)	14,367 m3 @960m3/d	0 m3			0.0	16.0	04-Mar-17	22-Mar-17	1376.0	0%				
01121.29150-100	E2 - trial of gravel spreader [1,000m3]	1000m3				0.0	13.0	06-Mar-17*	20-Mar-17	0.0	0%				
01121.29170-110	E3/E4 - soft spot backfill [7,700 m3@1100m3/d]	7,700m3 @1100m3/d				0.0	6.0	23-Mar-17	29-Mar-17	1376.0	0%				
Remaining Dredging (E5 to E9)						0.0	50.0	12-Dec-16 A	03-Jun-17	1376.0					
01121.29060-100	Remaining Dredging (dredger 2) - E9 [39,088m3 @1630m3/d]	39,088m3 @1630m3	25,324m3 completed			0.0	0.0	12-Dec-16 A	08-Jan-17 A		100%				
01121.29130-100	Rock Removal - E5 MD/CDG/Rock removal [2440m3 @ 15m3/d]	750m3 @ 15m3/d				0.0	50.0	30-Mar-17*	03-Jun-17	1376.0	0%				
Remaining Dredging (CBTS)						0.0	34.0	21-Jan-17 A	10-Mar-17	10.0					
01121.23405-1030	IMT10 - remaining bulk dredging inside/outside breakwater (47,316m3 @1200m3/d)	47,316m3 @1200m3/d	14,233m3			0.0	34.0	21-Jan-17 A	10-Mar-17	10.0	30%				
E1 Stage 2 Rock Breaking						0.0	107.0	12-Dec-16 A	12-Jun-17	0.0					
01121.29110-090	E1 Preparation fro Predrilling					0.0	5.0	12-Dec-16 A	04-Feb-17	7.0	0%				
01121.29060-110	Removal of CBTS Pipe Pile in front of breakwater					0.0	0.0	09-Jan-17 A	20-Jan-17 A		100%				
01121.29110-100	Predrilling for Stage 2 Rock Breaking - E1 [85nos @6.1nos/d]	325nos @6.1nos/d				0.0	18.0	06-Feb-17	25-Feb-17	7.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem... 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
01121.29110-110	E1 - remove high sport					0.0	18.0	27-Feb-17	18-Mar-17	7.0	0%				
01121.29180-200	CDG & Rock removal - E1 [3800m3]	3800m3				0.0	59.0	28-Mar-17	12-Jun-17	0.0	0%				
01121.29180-100	HUH start flooding at Bay 1 and Bay 2 [28 Mar 2017]					0.0	0.0	28-Mar-17*		0.0	0%				
IMT Final Trimming and Gravel Bedding				10-Apr-17	05-May-17	18.0	38.0	10-Mar-17	28-Apr-17	10.0					
IMT10 - Final Trimming and Gravel Bedding				10-Apr-17	05-May-17	18.0	38.0	10-Mar-17	28-Apr-17	10.0					
01121.11205	IMT10 - Completion of E10 Bulk dredging					0.0	0.0		10-Mar-17	10.0	0%				
01121.11210	IMT10 - Final Trimming [3,000m3 @ 400m3/d]	3000m3		10-Apr-17	22-Apr-17	9.0	8.0	11-Mar-17	20-Mar-17	10.0	0%				
01121.11210-100	IMT10 - hydrographic survey after final trimming					0.0	1.0	21-Mar-17	21-Mar-17	10.0	0%				
01121.11220	IMT10 - CBTS - 800 TK Gravel Bedding [5,000m3 @ 300m3/d]	5000m3		24-Apr-17	05-May-17	9.0	16.0	07-Apr-17	28-Apr-17	10.0	0%				
IMT - Immersed Tunnel Installation				11-Apr-17	25-Apr-17	10.0	75.0	14-Dec-16 A	04-May-17	51.0					
Preparation and Submission of Method Statement						0.0	24.0	14-Dec-16 A	27-Feb-17	102.0					
01121.28210-115	IMT - Review & Approval of Method Statement for installation of mooring facilities in Junk Bay					0.0	0.0	14-Dec-16 A	03-Jan-17 A		100%				
01121.28210-135	IMT - Review & Approval of Method Statement for IMT Fitting-out works					0.0	0.0	14-Dec-16 A	03-Jan-17 A		100%				
01121.28210-120	IMT - Preparation and submission of Method Statement for IMT towing operation					0.0	12.0	27-Jan-17*	13-Feb-17	53.0	0%				
01121.28210-140	IMT - Preparation and Submission of Method Statement for IMT sinking and jointing					0.0	12.0	27-Jan-17*	13-Feb-17	102.0	0%				
01121.28210-160	IMT - Preparation and Submission of Method Statement for Removal of IMT fittings					0.0	12.0	27-Jan-17*	13-Feb-17	68.0	0%				
01121.28210-180	IMT - Preparation and Submission of Method Statement for IMT sinking for E10 and E11					0.0	12.0	27-Jan-17*	13-Feb-17	65.0	0%				
01121.28210-125	IMT - Review & Approval of Method Statement for IMT towing operation					0.0	12.0	14-Feb-17	27-Feb-17	53.0	0%				
01121.28210-145	IMT - Review & Approval of Method Statement for IMT sinking and jointing					0.0	12.0	14-Feb-17*	27-Feb-17	102.0	0%				
01121.28210-165	IMT - Review & Approval of Method Statement for Removal of IMT fittings					0.0	12.0	14-Feb-17	27-Feb-17	68.0	0%				
01121.28210-185	IMT - Review & Approval of Method Statement for IMT sinking for E10 and E11					0.0	12.0	14-Feb-17	27-Feb-17	65.0	0%				
Junk Bay Preparation						0.0	60.0	16-Jan-17 A	11-Apr-17	18.0					
01121.28190-100	IMT - Junk Bay - Liaison with MD for Junk Bay possession					0.0	12.0	16-Jan-17 A	13-Feb-17	44.0	40%				
01121.28200-100	IMT - Junk Bay - MDN Application for Junk Bay possession					0.0	30.0	14-Feb-17*	15-Mar-17	52.0	0%				
01121.28200-110	IMT - Junk Bay - Obtain MDN for possession					0.0	0.0		15-Mar-17	39.0	0%				
01121.28220-100	IMT - Junk Bay - Mobilization / Set-up Crane & barges					0.0	4.0	01-Apr-17	06-Apr-17	18.0	0%				
01121.28215-100	IMT - Junk Bay - Tentative possession to Junk Bay					0.0	0.0	01-Apr-17*		18.0	0%				
01121.28220-110	IMT - Junk Bay - winch installation					0.0	4.0	07-Apr-17	11-Apr-17	18.0	0%				
01121.28220-120	IMT - Junk Bay - sinker / wire installation					0.0	4.0	07-Apr-17	11-Apr-17	18.0	0%				
IMT Units Sailway				11-Apr-17	11-Apr-17	1.0	1.0	25-Apr-17	25-Apr-17	9.0					
01121.22880	IMT10 - winch out IMT10 to outside basin and ready to tow to Junk Bay			11-Apr-17	11-Apr-17	1.0	1.0	25-Apr-17	25-Apr-17	9.0	0%				
IMT10				12-Apr-17	25-Apr-17	9.0	6.0	26-Apr-17	04-May-17	9.0					
Preparation (Towers and Winches)				12-Apr-17	25-Apr-17	9.0	6.0	26-Apr-17	04-May-17	9.0					
01121.21785-100	IMT10 - Junk Bay - tow E10 from Shek O to Junk Bay (PMP: 11-Apr-2017)					0.0	1.0	26-Apr-17	26-Apr-17	9.0	0%				
01121.21790	IMT10 - Junk Bay - Set Tower A on IMT			12-Apr-17	13-Apr-17	2.0	1.0	27-Apr-17	27-Apr-17	9.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod



Activity ID	Activity Name	Total Qty	Completed Qty	BL1 Start	BL1 Finish	BL Duration	Rem. Dur.	Start	Finish	Total Float	Physical % Complete	2017			
												Jan	Feb	Mar	Apr
01121.21900	IMT10 - Junk Bay - Set Tower B on IMT			18-Apr-17	19-Apr-17	2.0	1.0	28-Apr-17	28-Apr-17	9.0	0%				
01121.22120	IMT10 - Junk Bay - Install fitting and adjusting system			22-Apr-17	25-Apr-17	3.0	3.0	29-Apr-17	04-May-17	9.0	0%				
Cost Centre E - CBTS Tunnels				10-Apr-17	19-May-17	30.0	100.0	12-Dec-16 A	03-Jun-17	0.0					
VH3C & VH3D				10-Apr-17	19-May-17	30.0	91.0	12-Dec-16 A	23-May-17	9.0					
Demolish Breakwater, Dredging and Gravel Bedding				10-Apr-17	19-May-17	30.0	91.0	12-Dec-16 A	23-May-17	9.0					
01121.12160-1045	E9 - dredging near breakwater [25,319m3 @ 1,500m3/d]	25,319m3	25,319 m3			0.0	0.0	12-Dec-16 A	04-Jan-17 A		100%				
01121.12160-1050	[LOE] IMT10 - remaining dredging at breakwater (50,000m3 @1250m3/d)					0.0	34.0	21-Jan-17 A	10-Mar-17	10.0	0%				
01121.19460	[LOE] IMT10 - final trimming and gravel bedding			10-Apr-17	05-May-17	18.0	38.0	11-Mar-17	28-Apr-17	10.0	0%				
01121.16540-1000	CBTS - IMT10 - Installation of guide piles (2nos.) and erection of working platform	2 nos				0.0	14.0	21-Mar-17	06-Apr-17	10.0	0%				
01121.16540-1005	CBTS - IMT10 - completion of gravel bedding					0.0	0.0		28-Apr-17	10.0	0%				
01121.16540-1010	CBTS - IMT10 - Installation of guide piles (1no.) and winch system	1 nos				0.0	7.0	29-Apr-17	09-May-17	10.0	0%				
01121.19490	[LOE] CBTS - sink of IMT 10			18-Apr-17	19-May-17	26.0	19.0	29-Apr-17	23-May-17	9.0	0%				
Wave Barrier Wall inside CBTS						0.0	0.0	13-Dec-16 A	20-Jan-17 A						
01121.12360-1300	CBTS Stage 3C (VH3C & VH3D) - Install waling & struts and steel walkway for 49 pipe piles		100%			0.0	0.0	13-Dec-16 A	07-Jan-17 A		100%				
01121.12360-3000	CBTS (breakwater) - remove pipe pile at wave barrier at VH [42nos. @4nos/d]	42 nos.	42 nos.			0.0	0.0	09-Jan-17 A	20-Jan-17 A		100%				
South Section at VH3E (Inside Typhoon Shelter - Interface with 1128)						0.0	75.0	01-Mar-17	03-Jun-17	0.0					
MDN Application & Phase 4A Mooring						0.0	75.0	01-Mar-17	03-Jun-17	0.0					
01121.27981-100	CBTS - apply MDN for vessels relocation (15 nos. near ex. southern pontoon)					0.0	34.0	01-Mar-17*	10-Apr-17	0.0	0%				
01121.27981-010	CBTS - apply MDN for dredging at E11					0.0	41.0	16-Mar-17*	25-Apr-17	40.0	0%				
01121.27982	CBTS - Take possession of Work Area VH3e (PMP Rev.1a, 10 Apr 2017)					0.0	0.0	10-Apr-17*		0.0	0%				
01121.27983-100	CBTS - relocate vessels (15 nos.)	15 nos.				0.0	10.0	11-Apr-17	25-Apr-17	0.0	0%				
01121.27981-050	CBTS - Obtain MDN from MD for dredging at E11					0.0	0.0		25-Apr-17	40.0	0%				
01121.27983-200	[LOA] CBTS - Relay RHKYC pontoon					0.0	31.0	26-Apr-17	03-Jun-17	0.0	0%				
01121.27983-210	CBTS - relay pontoon - hydrographic survey					0.0	1.0	26-Apr-17	26-Apr-17	0.0	0%				
01121.27983-220	CBTS - relay pontoon - remove southern pontoon					0.0	5.0	27-Apr-17	04-May-17	0.0	0%				
Cost Centre F - Associated Works				19-Sep-16	13-Sep-17	360.0	230.0	19-Sep-16 A	13-Sep-17	461.0					
01121.15530	F4 - Management, Maintenance and Operation of Barging Point Facility			19-Sep-16	17-Mar-17	180.0	50.0	19-Sep-16 A	17-Mar-17	461.0	70%				
01121.15540	F5 - Management, Maintenance and Operation of Barging Point Facility			18-Mar-17	13-Sep-17	180.0	180.0	18-Mar-17	13-Sep-17	461.0	0%				

Data Date: 27-Jan-17
Project ID: 1121-UP-27
Layout: L1121 - updated 3M Rolling Prog

- ◆ Current Milestone
- ◆ Baseline Milestone (PMP Rev. 1a)
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline (PMP Rev.1a)
- Rem...
- 3M R...

Updated 3M Rolling Programme Feb - Apr 2017
(Updated as of 27 Jan 2017)

Date	Revision	Checked	Approved
04-Feb-17		Vincent Yeung	John MeCleod

APPENDIX B
ACTION AND LIMIT LEVELS

APPENDIX B – Action and Limit Levels**Derived Action and Limit Levels for Water Quality (Wet Season)**

Parameters	Action Level	Limit Level
WSD Salt Water Intake (Station 14, A, WSD9, WSD17)		
DO in mg/L	<2.1	<2
SS in mg/L	6.0	6.0
Turbidity in NTU	4.7	6.5
Cooling Water Intake (Station 8, 9, 21 & 34)		
DO in mg/L	2.8	2.7
SS in mg/L	6.9	9.1
Turbidity in NTU	11.3	17.2
GB3		
DO in mg/L	5.5	5.3
SS in mg/L	4.5	4.5
Turbidity in NTU	2.1	2.4

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
2. For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Derived Action and Limit Levels for Water Quality (Dry Season)

Parameters	Action Level	Limit Level
WSD Salt Water Intake (Station 14, A, WSD9, WSD17)		
DO in mg/L	<2.1	<2
SS in mg/L	6.9	6.9
Turbidity in NTU	5.0	7.0
Cooling Water Intake (Station 8, 9, 21 & 34)		
DO in mg/L	3.3	3.2
SS in mg/L	8.0	10.4
Turbidity in NTU	12.2	18.5
GB3		
DO in mg/L	6.8	6.5
SS in mg/L	9.3	9.3
Turbidity in NTU	5.0	5.6

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
2. For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

**APPENDIX C
WATER QUALITY MONITORING
SCHEDULE**

Shatin to Central Link - Contract No. 1121
NSL Cross Harbour Tunnels
Water Quality Monitoring Schedule (January 2017)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan
		Mid-Flood 10:26 Mid-Ebb * 16:06		Mid-Flood 11:59 Mid-Ebb * 18:04		Mid-Ebb 6:57 Mid-Flood 13:37
8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	Mid-Ebb * 9:24 Mid-Flood 15:19		Mid-Ebb * 11:30 Mid-Flood 16:58		Mid-Flood 7:39 Mid-Ebb * 13:07	
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	Mid-Flood 9:42 Mid-Ebb * 15:16		Mid-Flood 11:03 Mid-Ebb * 16:50		Mid-Flood 12:32 Mid-Ebb * 19:08	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Mid-Ebb * 9:15 Mid-Flood 14:38		Mid-Ebb * 11:00 Mid-Flood 16:00		Mid-Ebb * 12:21 Mid-Flood 17:28	
29-Jan	30-Jan	31-Jan				
		Mid-Flood 9:02 Mid-Ebb 14:50				

Water Quality Monitoring Stations

C1, C2, 9, 21, 34, A, WSD9, WSD17

* indicates that the tidal range of individual flood or ebb tide is less than 0.5m

Remark: 1) Reference was made to the tidal information of Hong Kong Observatory (Quarry Bay Station)

2) The reasons for choosing the monitoring day (i.e 3, 5, 9, 11, 13, 16, 18, 20, 23, 25 and 27 January 2017) in which the tidal ranges are less than 0.5m include:

a) The tidal range of less than 0.5m occurs for 2 or more consecutive days

b) In compliance with the requirement of (i) three days per week at mid-ebb and mid-flood tide and (ii) the interval between two sets of monitoring not less than 36 hours

Shatin to Central Link - Contract No. 1121
NSL Cross Harbour Tunnels
Tentative Water Quality Monitoring Schedule (February 2017)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb
		Mid-Flood 9:02 Mid-Ebb 14:50		Mid-Flood 10:25 Mid-Ebb 16:29		Mid-Flood 11:58 Mid-Ebb 18:45
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
	Mid-Ebb * 7:49 Mid-Flood 13:46		Mid-Ebb * 10:31 Mid-Flood 15:53		Mid-Ebb * 12:11 Mid-Flood 17:38	
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
	Mid-Flood 8:20 Mid-Ebb 14:03		Mid-Flood 9:17 Mid-Ebb 15:11		Mid-Flood 10:23 Mid-Ebb 16:36	
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	Mid-Ebb * 7:25 Mid-Flood 12:26		Mid-Ebb * 10:43 Mid-Flood 15:34		Mid-Ebb * 12:00 Mid-Flood 17:17	
26-Feb	27-Feb	28-Feb				
	Mid-Ebb 13:06 Mid-Flood 18:51					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Water Quality Monitoring Stations

C1, C2, 9, 21, 34, A, WSD9, WSD17

* indicates that the tidal range of individual flood or ebb tide is less than 0.5m

Remark: 1) Reference was made to the tidal information of Hong Kong Observatory (Quarry Bay Station)

2) The reasons for choosing the monitoring day (i.e 6, 8, 10, 20, 22 and 24 February 2017) in which the tidal ranges are less than 0.5m include:

a) The tidal range of less than 0.5m occurs for 2 or more consecutive days

b) In compliance with the requirement of (i) three days per week at mid-ebb and mid-flood tide and (ii) the interval between two sets of monitoring not less than 36 hours

**APPENDIX D
WATER QUALITY MONITORING RESULTS
AND GRAPHICAL PRESENTATIONS**

Water Quality Monitoring Results at 9 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)	Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)			Suspended Solids (mg/L)					
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*		
3-Jan-17	Sunny	Moderate	15:39	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	21.1	21.1	7.7	7.7	30.0	30.1	92.0	92.6	6.9	6.9	6.9	3.6	3.6	3.6	7	7	7.0	7.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5-Jan-17	Sunny	Moderate	17:35	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	21.1	21.0	7.4	7.5	29.4	29.4	94.0	94.4	7.0	7.1	7.1	6.0	5.6	5.8	3	3	3.0	3.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7-Jan-17	Fine	Moderate	06:22	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	21.5	21.5	7.9	7.9	27.3	28.2	85.1	85.8	6.4	6.4	6.4	3.8	4.0	3.9	4	4	4.0	4.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9-Jan-17	Fine	Moderate	09:01	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	20.5	20.5	7.5	7.5	30.8	30.8	86.9	87.5	6.5	6.6	6.6	5.5	5.4	5.5	<2.5	<2.5	<2.5	<2.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11-Jan-17	Cloudy	Moderate	10:57	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	20.6	20.7	7.8	7.8	31.0	31.1	86.1	86.3	6.5	6.4	6.5	5.2	5.2	5.2	3	3	3.0	3.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
13-Jan-17	Cloudy	Moderate	12:32	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	18.8	18.9	7.9	7.9	29.8	29.9	91.9	91.7	7.2	7.1	7.2	3.8	3.9	3.9	5	5	5.0	5.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16-Jan-17	Cloudy	Moderate	14:26	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	19.8	19.8	7.5	7.5	29.1	29.1	92.3	92.4	7.0	7.0	7.0	3.8	3.7	3.8	4	5	4.5	4.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
18-Jan-17	Cloudy	Moderate	16:01	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	19.7	19.9	8.2	8.0	32.3	32.2	82.2	82.3	6.2	6.2	6.2	4.9	4.6	4.8	4	4	4.0	4.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
20-Jan-17	Fine	Moderate	18:22	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	20.3	20.4	8.3	8.4	30.8	30.9	112.7	114.8	8.5	8.6	8.6	3.1	3.2	3.2	4	3	3.5	3.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23-Jan-17	Fine	Moderate	09:02	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	20.4	20.4	8.0	8.0	32.5	32.5	83.8	83.7	6.2	6.2	6.2	4.9	4.4	4.7	3	3	3.0	3.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
25-Jan-17	Sunny	Moderate	10:38	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	20.2	20.3	8.1	8.1	32.4	32.4	84.1	83.5	6.3	6.2	6.3	4.4	3.8	4.1	4	4	4.0	4.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
27-Jan-17	Sunny	Moderate	12:03	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	19.0	19.0	8.3	8.3	32.1	32.3	91.1	91.3	7.0	7.0	7.0	3.5	3.6	3.6	7	6	6.5	6.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
31-Jan-17	Fine	Moderate	14:18	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				Middle	1.5	18.7	18.7	8.0	8.1	32.0	32.0	82.7	82.6	6.4	6.4	6.4	5.7	5.8	5.8	4	5	4.5	4.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at 9 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)	Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)			Suspended Solids (mg/L)						
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*			
3-Jan-17	Sunny	Moderate	09:54	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	20.9	20.9	7.8	7.8	29.9	30.0	92.9	92.2	7.0	7.0	7.0	1.7	1.6	1.7	1.7	6	6	6.0	
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5-Jan-17	Sunny	Moderate	11:27	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	20.9	20.9	6.7	6.8	29.7	29.4	90.3	90.8	90.6	6.8	6.8	6.8	5.2	5.0	5.1	5.1	3	3	3.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7-Jan-17	Fine	Moderate	12:57	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	21.6	21.6	8.0	8.0	28.4	28.5	88.9	89.0	89.0	6.6	6.6	6.6	3.9	4.0	4.0	4.0	6	5	5.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9-Jan-17	Fine	Moderate	14:49	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	21.0	21.0	7.6	7.6	30.8	30.9	88.2	88.0	88.1	6.6	6.6	6.6	5.7	5.4	5.6	5.6	<2.5	<2.5	<2.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11-Jan-17	Cloudy	Moderate	16:26	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	21.0	21.0	7.9	7.9	31.2	31.3	85.4	85.3	85.4	6.3	6.3	6.3	4.3	4.5	4.4	4.4	<2.5	<2.5	<2.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
13-Jan-17	Cloudy	Moderate	07:30	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	19.5	19.6	7.7	7.8	30.0	30.0	91.9	91.5	91.7	7.1	7.0	7.1	2.2	2.5	2.4	2.4	3	3	3.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16-Jan-17	Cloudy	Moderate	09:03	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	19.8	19.8	7.6	7.6	29.5	29.5	91.5	91.1	91.3	6.9	6.9	6.9	2.4	2.6	2.5	2.5	4	4	4.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
18-Jan-17	Cloudy	Moderate	10:29	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	19.7	19.7	8.2	8.2	31.7	31.6	78.6	79.6	79.1	6.0	6.0	6.0	3.8	3.8	3.8	3.8	5	5	5.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
20-Jan-17	Sunny	Moderate	11:55	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	20.9	20.9	8.3	8.4	30.8	30.9	105.8	106.7	106.3	7.9	8.0	8.0	3.1	2.6	2.9	2.9	<2.5	<2.5	<2.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
23-Jan-17	Fine	Moderate	13:45	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	21.0	20.8	7.9	7.9	32.1	32.0	82.0	82.1	82.1	6.1	6.1	6.1	4.0	3.9	4.0	4.0	5	5	5.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
25-Jan-17	Sunny	Moderate	15:14	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	20.4	20.3	7.9	8.0	31.7	31.6	81.6	81.2	81.4	6.1	6.1	6.1	3.6	3.7	3.7	3.7	3	3	3.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
27-Jan-17	Sunny	Moderate	16:54	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	18.9	18.9	8.3	8.3	31.8	31.9	99.6	100.3	100.0	7.7	7.7	7.7	4.4	4.7	4.6	4.6	4	4	4.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
31-Jan-17	Fine	Moderate	08:36	Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
				Middle	1.5	18.3	18.3	7.9	7.9	32.2	32.2	83.6	83.6	83.6	6.5	6.5	6.5	5.4	5.6	5.5	5.5	4	5	4.5
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at 21 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value
						DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	
3-Jan-17	Sunny	Moderate	16:39	Surface	1	20.8	20.8	7.7	7.7	31.6	31.7	95.2	95.3	7.1	7.1	7.1	3.9	3.9	4.0	5	4.5	5.8		
				Middle	3.5	20.8	20.8	7.7	7.7	30.7	31.1	30.9	95.0	95.2	7.1		7.1	3.8		3.8	6		6.0	
				Bottom	6	20.7	20.7	7.7	7.7	31.7	31.8	31.8	95.4	95.5	7.1		7.1	4.1		4.2	7		7.0	
5-Jan-17	Sunny	Moderate	18:40	Surface	1	20.9	20.9	7.9	7.9	31.0	31.0	98.9	98.8	7.4	7.4	7.3	4.4	4.4	4.7	3	3.0	3.3		
				Middle	3.5	20.7	20.7	7.9	7.9	32.6	32.6	32.6	99.1	99.1	7.3		7.3	4.6		4.7	3		3.0	
				Bottom	6	20.6	20.6	7.9	7.9	32.8	32.8	32.8	97.0	97.0	7.2		7.2	5.0		5.0	4		4.0	
7-Jan-17	Fine	Moderate	07:35	Surface	1	21.3	21.3	7.8	7.8	31.2	31.2	99.6	99.6	7.4	7.4	7.3	3.1	3.2	3.8	3	3.0	3.7		
				Middle	3.5	21.2	21.2	7.9	7.9	31.8	31.8	31.8	98.2	98.2	7.2		7.3	3.6		3.6	5		5.0	
				Bottom	6	21.0	21.0	8.0	8.0	32.1	32.1	32.1	97.8	97.8	7.2		7.2	4.7		4.6	3		3.0	
9-Jan-17	Fine	Moderate	10:04	Surface	1	20.7	20.7	7.9	8.0	32.5	32.5	100.9	100.7	7.5	7.5	7.2	4.1	4.0	4.3	<2.5	<2.5	2.8		
				Middle	3.5	20.4	20.5	8.1	8.1	32.3	32.3	32.3	95.9	95.9	7.2		7.2	3.9		4.1	3		3.0	
				Bottom	6	20.4	20.5	8.1	8.1	32.3	32.3	32.3	93.3	93.4	7.0		7.0	5.1		4.9	3		3.0	
11-Jan-17	Cloudy	Moderate	12:10	Surface	1	21.8	21.8	8.3	8.4	31.5	31.6	97.7	98.2	7.1	7.2	7.1	4.3	4.3	4.8	<2.5	<2.5	<2.5		
				Middle	3.5	21.3	21.2	8.2	8.3	32.3	32.5	32.5	97.3	97.1	7.1		7.1	4.5		4.6	<2.5		<2.5	
				Bottom	6	20.7	20.7	8.0	8.1	33.0	33.1	33.1	95.7	95.5	7.1		7.1	5.4		5.4	<2.5		<2.5	
13-Jan-17	Cloudy	Moderate	13:20	Surface	1	19.6	19.7	7.8	7.8	31.1	31.1	98.7	98.9	7.5	7.5	7.3	3.6	3.6	4.1	4	4.0	3.5		
				Middle	3.5	19.8	19.8	7.7	7.7	31.2	31.2	31.2	95.9	95.8	7.3		7.3	3.9		4.0	3		3.0	
				Bottom	6	20.2	20.3	7.7	7.7	31.5	31.6	31.6	95.6	95.4	7.2		7.2	4.4		4.6	3		3.5	
16-Jan-17	Cloudy	Moderate	15:29	Surface	1	19.6	19.6	7.6	7.6	30.2	30.2	99.6	99.7	7.6	7.6	7.4	3.0	3.0	4.0	3	3.5	5.5		
				Middle	3.5	19.8	19.8	7.6	7.7	30.3	30.3	30.3	97.3	97.2	7.3		7.3	3.9		4.1	6		6.0	
				Bottom	6	20.1	20.2	7.8	7.8	31.2	31.1	31.2	97.2	97.1	7.3		7.3	4.9		4.9	7		7.0	
18-Jan-17	Cloudy	Moderate	17:00	Surface	1	20.0	20.1	8.1	8.2	32.5	32.5	88.1	88.2	6.6	6.6	6.5	3.0	3.1	4.5	7	7.0	7.2		
				Middle	3.5	19.5	19.8	8.2	8.2	33.0	33.0	33.0	85.4	85.9	6.5		6.5	4.7		4.8	8		8.0	
				Bottom	6	19.9	19.9	8.2	8.2	33.5	33.4	33.4	85.9	86.1	6.4		6.5	5.8		5.5	7		6.5	
20-Jan-17	Fine	Moderate	19:16	Surface	1	20.4	20.5	8.2	8.3	31.3	31.3	97.4	96.8	7.3	7.3	7.2	3.4	3.4	4.8	3	3.0	4.3		
				Middle	3.5	20.4	20.3	8.3	8.3	31.9	32.1	32.0	96.8	96.8	7.2		7.3	4.7		4.7	6		6.0	
				Bottom	6	20.6	20.5	8.3	8.3	32.6	32.9	32.8	92.7	92.6	6.9		6.9	6.2		6.2	4		4.0	
23-Jan-17	Fine	Moderate	10:02	Surface	1	20.7	20.7	8.1	8.1	32.7	32.7	90.5	90.6	6.7	6.7	6.6	3.4	3.2	4.3	<2.5	<2.5	3.3		
				Middle	3.5	20.9	20.7	8.1	8.1	33.2	33.1	33.2	88.1	88.9	6.5		6.6	4.6		4.4	3		3.0	
				Bottom	6	20.2	20.5	8.1	8.2	33.6	33.6	33.6	87.0	88.1	6.5		6.6	5.4		5.2	4		4.5	
25-Jan-17	Sunny	Moderate	11:40	Surface	1	20.4	20.2	8.2	8.2	32.7	32.7	90.4	90.3	6.7	6.7	6.6	2.6	2.7	3.8	5	5.0	3.5		
				Middle	3.5	20.0	20.1	8.1	8.2	33.2	33.0	33.1	86.9	88.6	6.5		6.6	4.1		4.0	<2.5		<2.5	
				Bottom	6	19.9	20.0	8.1	8.2	33.5	33.5	33.5	86.5	87.5	6.5		6.6	4.7		4.6	3		3.0	
27-Jan-17	Sunny	Moderate	13:06	Surface	1	19.3	19.2	8.2	8.2	32.6	32.7	84.9	83.9	6.5	6.5	6.4	3.1	3.0	5.2	4	4.0	6.5		
				Middle	3.5	18.7	18.7	8.2	8.2	33.2	33.3	33.3	83.8	84.1	6.4		6.5	6.3		5.9	8		8.0	
				Bottom	6	18.5	18.5	8.1	8.2	34.1	33.9	34.0	79.1	78.9	6.1		6.1	6.9		6.8	7		7.5	
31-Jan-17	Fine	Moderate	15:24	Surface	1	18.6	18.6	8.1	8.1	33.5	33.5	94.6	90.4	7.3	7.1	6.9	4.6	4.6	4.9	6	6.5	5.3		
				Middle	3.5	18.5	18.6	8.1	8.1	33.6	33.7	33.7	87.9	88.1	6.9		6.8	4.3		4.3	5		5.0	
				Bottom	6	18.4	18.4	8.1	8.1	34.0	34.0	34.0	88.3	88.3	6.8		6.8	4.2		5.7	5		4.5	

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at 21 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
3-Jan-17	Sunny	Moderate	10:57	Surface	1	20.8	20.8	7.6	7.6	31.2	31.2	97.2	97.3	7.3	7.3	7.1	3.0	3.0	3.7	8	7.5	5.7	
				Middle	3.5	20.6	20.6	7.6	7.6	31.1	31.3	31.2	92.7	92.8	6.9		7.0	3.0		3.0	5		5.0
				Bottom	6	20.6	20.6	7.6	7.6	32.2	32.1	32.2	93.1	92.9	6.9		6.9	5.0		5.1	4		4.5
5-Jan-17	Sunny	Moderate	12:31	Surface	1	20.8	20.8	7.7	7.8	31.1	30.9	31.0	95.3	95.3	7.1	7.1	7.2	4.9	4.9	5.0	3	3.0	3.2
				Middle	3.5	20.6	20.6	7.9	7.9	32.4	32.4	32.4	97.0	97.1	7.2	7.2		5.0	5.0		3	3.5	
				Bottom	6	20.5	20.5	7.9	7.9	32.7	32.7	32.7	97.3	97.3	7.2	7.2		5.0	5.0		3	3.0	
7-Jan-17	Fine	Moderate	14:05	Surface	1	20.9	20.9	8.1	8.1	32.1	32.1	32.1	95.5	95.2	7.1	7.1	7.0	3.8	4.0	4.2	8	8.0	5.7
				Middle	3.5	20.8	20.8	8.0	8.0	32.5	32.6	32.6	93.8	94.1	6.9	7.0		3.6	3.6		4	4.0	
				Bottom	6	20.6	20.6	8.2	8.2	32.8	32.8	32.8	93.3	93.3	6.9	6.9		5.1	5.1		5	5.0	
9-Jan-17	Fine	Moderate	15:54	Surface	1	20.9	20.9	8.1	8.1	32.0	32.1	32.1	97.8	97.8	7.2	7.2	7.1	4.4	4.3	4.6	<2.5	<2.5	<2.5
				Middle	3.5	20.9	20.9	8.1	8.1	32.1	32.1	32.1	95.7	95.8	7.1	7.1		4.4	4.5		<2.5	<2.5	
				Bottom	6	20.8	20.8	8.1	8.1	32.2	32.2	32.2	93.9	93.9	7.0	7.0		4.8	5.0		<2.5	<2.5	
11-Jan-17	Cloudy	Moderate	17:30	Surface	1	20.5	20.5	8.3	8.3	33.3	33.3	33.3	96.9	97.0	7.2	7.2	7.1	3.7	3.7	4.3	3	3.0	4.5
				Middle	3.5	20.5	20.5	8.1	8.1	33.5	33.4	33.5	96.5	96.5	7.1	7.1		3.9	4.0		3	3.0	
				Bottom	6	20.4	20.5	8.1	8.1	33.2	33.3	33.3	94.9	95.0	7.0	7.0		5.0	5.3		8	7.5	
13-Jan-17	Cloudy	Moderate	08:27	Surface	1	18.5	18.6	7.5	7.5	32.5	32.7	32.6	97.4	97.5	7.5	7.5	7.2	2.9	3.0	3.6	3	3.0	3.3
				Middle	3.5	19.7	19.7	7.5	7.6	32.3	32.3	32.3	94.1	94.1	7.1	7.1		3.3	3.1		4	4.0	
				Bottom	6	20.2	20.2	7.7	7.7	33.1	33.0	33.0	93.5	93.6	7.0	7.0		4.8	4.6		3	3.0	
16-Jan-17	Cloudy	Moderate	10:08	Surface	1	19.5	19.6	7.6	7.6	31.7	31.7	31.7	99.1	99.2	7.5	7.5	7.3	2.6	2.7	4.0	3	3.5	4.5
				Middle	3.5	19.7	19.7	7.7	7.7	31.4	31.5	31.5	96.8	96.8	7.3	7.3		3.8	3.8		6	6.0	
				Bottom	6	20.1	20.1	7.8	7.8	32.0	32.1	32.1	95.2	95.3	7.1	7.1		5.4	5.5		4	4.0	
18-Jan-17	Cloudy	Moderate	11:32	Surface	1	19.9	19.9	8.2	8.2	32.0	31.8	31.9	85.0	85.4	6.4	6.5	6.4	2.1	2.3	3.1	6	6.5	6.2
				Middle	3.5	19.5	19.6	8.3	8.2	32.4	32.2	32.3	83.9	83.8	6.4	6.4		3.3	3.1		5	5.5	
				Bottom	6	19.5	19.8	8.3	8.3	32.6	32.7	32.7	82.0	82.3	6.2	6.2		3.7	3.7		6	6.5	
20-Jan-17	Sunny	Moderate	12:53	Surface	1	21.1	21.2	8.3	8.3	31.6	31.6	31.6	98.3	98.8	7.3	7.3	7.2	4.3	4.2	5.8	<2.5	<2.5	2.8
				Middle	3.5	20.6	20.9	8.3	8.3	32.1	32.3	32.2	98.4	99.9	7.3	7.4		7.1	6.0		3	3.0	
				Bottom	6	20.8	20.9	8.2	8.2	33.1	32.7	32.9	94.8	93.3	7.0	7.0		6.9	6.2		3	3.0	
23-Jan-17	Fine	Moderate	14:37	Surface	1	21.1	21.2	8.0	8.0	32.4	32.3	32.4	88.3	88.6	6.5	6.5	6.4	2.6	2.7	3.2	4	4.0	3.2
				Middle	3.5	20.4	20.6	8.0	8.0	32.7	32.7	32.7	84.9	86.1	6.3	6.4		3.1	3.5		3	3.0	
				Bottom	6	20.6	20.9	8.0	8.0	33.0	33.1	33.1	85.2	85.1	6.3	6.3		3.5	3.7		<2.5	<2.5	
25-Jan-17	Sunny	Moderate	16:08	Surface	1	20.6	20.8	8.0	8.1	31.9	31.8	31.9	87.8	87.6	6.5	6.5	6.4	1.8	1.9	2.6	<2.5	<2.5	2.7
				Middle	3.5	20.0	20.3	8.1	8.1	32.3	32.3	32.3	84.4	84.9	6.3	6.4		2.5	3.1		3	3.0	
				Bottom	6	20.4	20.5	8.1	8.1	32.5	32.6	32.6	84.4	85.7	6.4	6.4		3.2	3.2		<2.5	<2.5	
27-Jan-17	Sunny	Moderate	17:58	Surface	1	19.0	19.1	8.2	8.3	32.5	32.6	32.6	83.4	83.6	6.4	6.4	6.3	1.9	1.9	4.0	7	6.5	4.7
				Middle	3.5	18.6	18.6	8.2	8.2	33.2	33.1	33.2	83.4	82.9	6.4	6.4		4.2	4.2		3	3.5	
				Bottom	6	18.6	18.5	8.1	8.1	34.0	33.9	34.0	78.7	78.3	6.0	6.0		5.8	5.7		4	4.0	
31-Jan-17	Fine	Moderate	09:42	Surface	1	18.7	18.8	8.0	8.0	33.0	32.9	33.0	90.2	90.3	6.9	6.9	6.9	4.6	4.5	4.9	4	4.5	7.0
				Middle	3.5	18.6	18.6	7.9	7.9	33.0	33.0	33.0	88.4	88.5	6.8	6.8		4.8	4.8		9	8.5	
				Bottom	6	18.6	18.6	8.0	8.0	33.2	33.3	33.3	88.5	89.4	6.9	6.9		4.8	5.3		8	8.0	

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at 34 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
						DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*	DA*		
3-Jan-17	Sunny	Moderate	17:02	Surface	1	20.7	20.7	7.6	7.6	30.5	30.6	99.1	99.1	7.4	7.4	7.4	3.6	3.7	3.9	6	6.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	20.6	20.6	7.6	7.6	30.7	30.8	99.2	99.2	7.4	7.4		3.9	4.1		4.0	5	5.0		
5-Jan-17	Sunny	Moderate	19:01	Surface	1	20.6	20.6	7.9	7.9	30.2	30.2	98.7	98.6	7.4	7.4	7.4	5.2	5.2	5.3	3	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.9	20.5	20.6	7.9	7.9	30.4	30.4	99.0	98.8	7.4	7.4		5.4	5.4		5.4	3	3.0		
7-Jan-17	Fine	Moderate	07:56	Surface	1	21.4	21.4	7.9	7.9	30.4	30.6	96.1	96.6	7.1	7.2	7.2	4.2	4.2	4.4	4	4.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	21.3	21.3	7.9	7.9	31.7	31.7	95.7	95.9	7.1	7.1		4.4	4.5		4.5	3	3.0		
9-Jan-17	Fine	Moderate	10:22	Surface	1	20.5	20.6	7.5	7.6	32.2	32.2	98.0	97.9	7.3	7.3	7.3	5.0	5.0	5.3	<2.5	<2.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	20.5	20.5	7.6	7.6	32.4	32.4	97.3	97.4	7.2	7.3		5.6	5.6		5.6	<2.5	<2.5		
11-Jan-17	Cloudy	Moderate	12:32	Surface	1	22.2	22.2	8.2	8.2	31.9	31.8	96.3	96.5	7.0	7.0	7.0	4.4	4.5	4.6	3	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.7	22.1	22.1	8.3	8.3	31.7	31.8	95.6	95.6	6.9	7.0		4.5	4.7		4.6	4	4.5		
13-Jan-17	Cloudy	Moderate	13:41	Surface	1	19.8	19.9	7.7	7.7	30.2	30.2	98.2	97.9	7.5	7.5	7.5	3.4	3.5	3.8	3	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	20.2	20.2	7.7	7.7	30.3	30.3	97.4	97.6	7.4	7.4		3.9	4.3		4.1	3	3.5		
16-Jan-17	Cloudy	Moderate	15:50	Surface	1	19.8	19.9	7.5	7.5	29.4	29.4	98.8	98.6	7.5	7.5	7.5	2.8	2.9	3.4	4	4.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.9	20.1	20.1	7.6	7.6	29.5	29.5	98.0	97.9	7.4	7.4		4.0	3.7		3.9	<2.5	<2.5		
18-Jan-17	Cloudy	Moderate	17:20	Surface	1	20.0	20.0	8.1	8.1	32.6	32.5	87.0	85.6	6.5	6.4	6.5	3.5	3.6	4.1	7	6.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	20.2	19.9	8.1	8.2	32.8	32.8	86.4	84.5	6.5	6.4		4.5	4.5		4.5	5	5.0		
20-Jan-17	Fine	Moderate	19:31	Surface	1	20.8	20.6	8.2	8.2	31.4	31.3	98.6	97.7	7.3	7.3	7.3	4.1	4.5	4.6	3	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.7	20.9	20.9	8.4	8.4	32.1	32.1	97.8	98.8	7.2	7.3		4.7	4.5		4.6	3	3.0		
23-Jan-17	Fine	Moderate	10:19	Surface	1	20.4	20.5	8.1	8.1	32.7	32.7	90.7	89.7	6.8	6.6	6.6	3.1	3.4	3.8	3	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	20.2	20.1	8.1	8.1	33.0	32.9	86.9	85.9	6.5	6.5		4.0	4.2		4.1	<2.5	<2.5		
25-Jan-17	Sunny	Moderate	11:56	Surface	1	20.0	20.0	8.2	8.2	32.6	32.7	89.4	88.8	6.7	6.7	6.6	3.0	3.2	3.4	<2.5	<2.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.7	19.9	19.7	8.0	8.1	32.9	32.9	86.7	86.2	6.5	6.5		3.4	3.6		3.5	<2.5	<2.5		
27-Jan-17	Sunny	Moderate	13:22	Surface	1	19.1	19.1	8.1	8.2	32.5	32.6	84.0	84.0	6.4	6.4	6.4	3.6	3.9	4.9	4	4.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	18.8	18.9	8.2	8.2	33.4	33.3	84.2	84.0	6.4	6.4		5.7	5.8		5.8	4	4.0		
31-Jan-17	Fine	Moderate	15:41	Surface	1	18.7	18.7	8.1	8.1	32.6	32.6	92.2	92.3	7.1	7.1	7.1	3.7	3.6	3.8	5	5.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	-	-	-
				Bottom	2.8	18.7	18.6	8.1	8.1	32.7	32.7	91.8	91.3	7.1	7.1		3.9	3.8		3.9	9	9.0		

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at 34 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)			Suspended Solids (mg/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	
3-Jan-17	Sunny	Moderate	11:18	Surface	1	20.8	20.8	7.5	7.5	30.7	30.8	97.4	97.4	7.3	7.3	7.3	2.7	2.8	3.1	5	5	6.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	-
				Bottom	2.9	20.8	20.8	7.5	7.5	31.1	31.1	96.7	96.7	7.2	7.2		3.3	3.2		3.3	8		8	8.0	
5-Jan-17	Sunny	Moderate	12:53	Surface	1	20.4	20.4	8.0	8.0	30.8	30.8	96.7	96.7	7.3	7.3	7.3	5.6	5.6	5.3	3	3	3.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	20.5	20.5	8.0	8.0	30.9	31.0	96.5	96.4	7.3	7.2		5.0	5.0		5.0	4		4	4.0	
7-Jan-17	Fine	Moderate	14:26	Surface	1	21.2	21.2	7.8	7.9	32.1	32.1	99.2	99.0	7.3	7.3	7.3	3.6	3.6	3.8	3	3	5.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	21.2	21.2	7.9	7.9	32.4	32.4	98.5	98.6	7.2	7.3		3.9	3.9		3.9	7		7	7.0	
9-Jan-17	Fine	Moderate	16:12	Surface	1	20.6	20.6	7.7	7.7	32.2	32.1	97.9	97.3	7.3	7.3	7.4	5.4	5.4	5.5	<2.5	<2.5	<2.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.8	20.5	20.5	7.7	7.9	32.0	32.0	96.0	98.6	7.2	7.4		5.6	5.6		5.6	<2.5		<2.5	<2.5	
11-Jan-17	Cloudy	Moderate	17:49	Surface	1	21.5	21.6	8.3	8.3	32.2	32.3	95.0	95.4	7.0	7.0	7.0	3.9	3.9	4.0	3	3	4.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.8	21.4	21.4	8.3	8.3	31.9	32.0	94.2	94.4	6.9	6.9		4.0	4.1		4.1	5		5	5.0	
13-Jan-17	Cloudy	Moderate	08:45	Surface	1	19.8	19.8	7.4	7.4	30.1	30.1	97.1	97.2	7.4	7.4	7.4	2.3	2.4	2.9	3	3	3.3			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	20.1	20.1	7.5	7.5	30.8	30.8	96.5	96.6	7.3	7.3		3.4	3.4		3.4	3		4	3.5	
16-Jan-17	Cloudy	Moderate	10:30	Surface	1	20.1	20.1	7.5	7.5	29.2	29.2	98.7	98.8	7.5	7.5	7.4	2.8	2.9	3.4	4	4	3.8			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	20.2	20.2	7.6	7.6	29.8	29.8	97.5	97.3	7.3	7.3		4.0	3.8		3.9	3		4	3.5	
18-Jan-17	Cloudy	Moderate	11:49	Surface	1	19.8	19.9	8.2	8.2	32.0	32.0	84.3	84.3	6.4	6.4	6.4	2.5	2.4	3.1	3	3	3.8			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	19.8	19.8	8.3	8.3	32.2	32.3	83.4	83.2	6.3	6.3		3.8	3.7		3.8	4		5	4.5	
20-Jan-17	Sunny	Moderate	13:11	Surface	1	21.1	21.2	8.2	8.2	31.2	31.4	99.0	98.6	7.3	7.3	7.4	4.7	5.0	5.3	3	4	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.8	20.8	20.7	8.3	8.3	32.3	32.2	99.2	97.7	7.4	7.4		5.3	5.6		5.5	<2.5		<2.5	<2.5	
23-Jan-17	Fine	Moderate	14:55	Surface	1	21.3	21.1	8.0	8.0	32.5	32.5	88.0	86.8	6.5	6.4	6.4	2.4	2.3	3.2	3	3	2.8			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	21.1	20.7	8.1	8.1	32.7	32.7	85.7	83.8	6.3	6.3		4.2	3.8		4.0	<2.5		<2.5	<2.5	
25-Jan-17	Sunny	Moderate	16:26	Surface	1	20.7	20.9	8.0	8.1	32.1	32.1	86.5	86.4	6.4	6.4	6.4	1.8	1.8	2.6	3	3	3.3			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	20.5	20.4	8.1	8.1	32.2	32.2	84.0	84.1	6.3	6.3		3.3	3.2		3.3	4		3	3.5	
27-Jan-17	Sunny	Moderate	18:15	Surface	1	18.9	19.0	8.2	8.2	32.6	32.6	83.6	83.5	6.4	6.4	6.4	2.5	2.6	3.1	3	3	3.0			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	18.7	18.8	8.3	8.3	33.2	33.2	83.7	83.8	6.4	6.4		3.5	3.5		3.5	3		3	3.0	
31-Jan-17	Fine	Moderate	10:01	Surface	1	18.7	18.7	8.1	8.1	32.6	32.6	93.0	93.2	7.2	7.2	7.2	3.6	3.7	3.9	7	8	7.5			
				Middle	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-		-	-	
				Bottom	2.9	18.6	18.6	8.1	8.1	32.7	32.7	92.7	92.4	7.1	7.1		4.0	4.1		4.1	7		8	7.5	

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at A - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
3-Jan-17	Sunny	Moderate	15:52	Surface	1	20.7	20.7	7.6	7.6	33.0	32.4	101.7	101.5	7.5	7.5	7.4	3.2	3.3	4.5	7	7.5
				Middle	3	20.5	20.5	7.7	7.7	32.3	32.2	99.5	99.6	7.4	7.4		4.5	4.5		4	4.0
				Bottom	5	20.5	20.5	7.6	7.6	32.2	32.2	98.8	98.8	7.4	7.4		5.9	5.7		6	6.0
5-Jan-17	Sunny	Moderate	17:52	Surface	1	21.0	21.0	7.8	7.8	31.2	31.2	100.8	100.7	7.5	7.5	7.4	3.7	3.8	4.4	4	3.5
				Middle	3.5	20.7	20.7	7.9	7.9	32.5	32.5	99.1	99.0	7.3	7.3		4.4	4.4		5	5.0
				Bottom	6	20.7	20.7	7.8	7.8	32.7	32.7	98.6	98.6	7.3	7.3		5.0	5.0		4	4.0
7-Jan-17	Fine	Moderate	06:37	Surface	1	21.3	21.1	8.2	8.2	29.1	29.5	93.6	93.4	7.0	7.0	6.9	3.8	3.6	3.7	4	4.0
				Middle	3	21.1	21.1	8.3	8.3	31.1	31.2	92.9	93.1	6.9	6.9		3.8	3.6		3	3.0
				Bottom	5	20.9	20.9	8.3	8.3	31.7	31.7	92.2	92.0	6.8	6.8		3.7	3.9		6	6.0
9-Jan-17	Fine	Moderate	09:17	Surface	1	20.8	20.8	7.9	7.9	31.2	31.2	97.8	97.8	7.3	7.3	7.1	3.0	3.1	3.9	4	4.0
				Middle	3	20.8	20.9	8.0	8.1	32.2	32.2	95.3	95.2	7.1	7.1		3.5	3.7		<2.5	<2.5
				Bottom	5	20.7	20.7	8.1	8.1	32.3	32.3	91.5	91.5	6.8	6.8		4.7	4.8		3	3.0
11-Jan-17	Cloudy	Moderate	11:14	Surface	1	21.7	21.6	8.1	8.1	31.3	31.6	93.5	93.6	6.9	6.9	6.9	3.9	3.9	4.0	6	6.0
				Middle	3	21.5	21.3	8.1	8.1	32.0	32.2	93.6	93.1	6.9	6.9		3.5	3.6		3	3.0
				Bottom	5	21.1	21.0	8.1	8.1	32.5	32.6	92.1	92.0	6.8	6.8		4.4	4.5		3	3.0
13-Jan-17	Cloudy	Moderate	12:44	Surface	1	20.5	20.5	7.7	7.7	32.6	32.6	102.2	102.1	7.6	7.6	7.5	4.2	4.2	4.7	4	4.0
				Middle	3	20.2	20.3	7.8	7.8	32.3	32.3	99.9	99.9	7.5	7.5		4.5	4.6		4	4.5
				Bottom	5	20.2	20.2	7.6	7.6	32.1	32.1	99.5	99.5	7.5	7.5		5.3	5.4		3	3.5
16-Jan-17	Cloudy	Moderate	14:43	Surface	1	20.0	20.0	7.7	7.7	31.6	31.6	103.1	103.3	7.7	7.7	7.6	2.6	2.7	4.2	5	5.0
				Middle	3	20.2	20.2	7.7	7.7	31.4	31.4	101.1	101.0	7.5	7.5		4.3	4.1		5	5.0
				Bottom	5	20.2	20.2	7.6	7.6	31.2	31.2	100.2	100.3	7.5	7.5		5.7	5.8		5	5.0
18-Jan-17	Cloudy	Moderate	16:13	Surface	1	19.7	19.8	8.1	8.2	32.2	32.3	84.4	85.2	6.4	6.5	6.4	3.6	3.3	4.6	4	4.5
				Middle	3	19.9	19.7	8.1	8.1	32.9	32.9	84.2	84.5	6.3	6.4		5.2	5.1		8	8.0
				Bottom	5	19.9	19.9	8.2	8.2	33.2	33.2	83.3	82.8	6.2	6.2		5.1	5.3		5	5.0
20-Jan-17	Fine	Moderate	18:32	Surface	1	20.6	20.8	8.3	8.3	31.3	31.5	97.8	98.2	7.3	7.3	7.2	4.0	4.3	4.7	3	3.0
				Middle	3	20.2	20.4	8.2	8.3	32.0	32.1	97.0	97.8	7.3	7.3		4.5	4.0		3	3.0
				Bottom	5	19.9	20.0	8.2	8.2	32.1	32.1	91.1	91.2	6.9	6.9		6.0	5.9		3	3.0
23-Jan-17	Fine	Moderate	09:12	Surface	1	20.8	21.0	8.1	8.1	32.3	32.4	88.4	89.1	6.6	6.6	6.5	3.1	3.1	4.5	4	3.5
				Middle	3.5	20.0	20.3	8.1	8.1	33.2	33.1	86.5	86.4	6.5	6.5		3.0	4.9		4	4.5
				Bottom	6	20.6	20.4	8.1	8.1	33.5	33.4	86.3	83.9	6.4	6.4		4.8	5.6		5	3.5
25-Jan-17	Sunny	Moderate	10:49	Surface	1	20.2	20.3	8.1	8.1	32.3	32.3	87.1	87.7	6.5	6.6	6.5	2.5	2.5	4.1	3	3.0
				Middle	3	19.8	19.9	8.2	8.2	33.1	33.1	85.9	85.9	6.5	6.5		2.5	4.5		5	4.5
				Bottom	5	20.1	19.9	8.2	8.2	33.4	33.3	85.0	84.5	6.4	6.4		4.3	5.2		4	3.5
27-Jan-17	Sunny	Moderate	12:19	Surface	1	19.3	19.3	8.3	8.3	32.5	32.6	88.6	88.6	6.7	6.7	6.6	2.5	2.6	4.3	6	5.5
				Middle	3	18.6	18.6	8.2	8.2	32.6	32.4	87.3	87.8	6.7	6.8		2.6	4.0		7	6.5
				Bottom	5	18.4	18.5	8.1	8.1	33.4	33.3	82.3	82.6	6.3	6.4		4.4	6.2		7	7.5
31-Jan-17	Fine	Moderate	14:36	Surface	1	18.8	18.8	7.9	7.9	32.9	33.0	87.1	87.1	6.7	6.7	6.7	3.2	3.3	4.1	7	7.0
				Middle	3	18.7	18.7	7.9	7.9	33.1	33.1	87.0	87.0	6.7	6.7		3.3	4.1		4	4.5
				Bottom	5	18.7	18.6	8.0	8.0	33.2	33.2	88.0	87.9	6.7	6.7		4.0	5.0		5	5.5

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at A - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA*
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA*
3-Jan-17	Sunny	Moderate	10:10	Surface	1	20.7	20.7	7.6	7.6	31.9	31.9	100.0	99.8	7.4	7.4	7.3	3.5	3.5	3.9	7	7.5		
				Middle	3.5	20.7	20.7	7.6	7.6	32.4	32.5	98.2	98.1	7.3	7.3		3.0	3.0		6	6.0		
				Bottom	6	20.6	20.6	7.5	7.6	32.9	32.8	97.4	97.2	7.2	7.2		5.2	5.2		4	4.0		
5-Jan-17	Sunny	Moderate	11:44	Surface	1	20.8	20.8	7.6	7.6	31.0	31.1	97.1	97.2	7.3	7.3	7.2	3.5	3.6	4.5	4	4.0		
				Middle	3.5	20.7	20.7	7.7	7.7	32.4	32.4	97.5	97.5	7.2	7.2		4.9	4.9		<2.5	<2.5		
				Bottom	6	20.6	20.6	7.8	7.8	32.6	32.6	96.9	97.1	7.2	7.2		5.1	5.0		4	4.0		
7-Jan-17	Fine	Moderate	13:10	Surface	1	21.2	21.2	7.9	7.9	30.9	31.0	99.6	99.4	7.4	7.4	7.2	3.9	3.9	4.2	6	6.0		
				Middle	3.5	21.1	21.1	8.0	8.0	31.8	31.8	97.9	97.8	7.2	7.2		3.7	3.9		7	7.0		
				Bottom	6	21.1	21.1	8.1	8.1	32.1	32.1	96.3	95.8	7.1	7.1		4.8	4.7		5	5.0		
9-Jan-17	Fine	Moderate	15:03	Surface	1	21.2	21.2	8.1	8.1	32.0	32.1	96.5	96.5	7.1	7.1	7.0	4.7	4.9	4.9	<2.5	<2.5		
				Middle	3	21.1	21.2	8.1	8.1	32.2	32.2	94.3	94.4	7.0	7.0		4.2	4.4		<2.5	<2.5		
				Bottom	5	21.0	21.1	8.1	8.1	32.3	32.3	92.2	92.1	6.8	6.8		5.3	5.5		<2.5	<2.5		
11-Jan-17	Cloudy	Moderate	16:43	Surface	1	20.7	20.7	8.2	8.2	33.0	33.0	92.7	92.9	6.9	6.9	6.8	4.4	4.6	4.9	3	3.0		
				Middle	3	20.7	20.7	8.1	8.2	32.9	33.0	91.4	91.9	6.8	6.8		3.9	4.1		4	4.0		
				Bottom	5	20.5	20.5	8.1	8.1	32.7	32.8	91.0	90.7	6.8	6.8		5.8	5.9		3	3.0		
13-Jan-17	Cloudy	Moderate	07:47	Surface	1	20.1	20.1	7.6	7.6	31.3	31.3	99.8	100.1	7.5	7.6	7.4	2.8	2.9	4.1	3	3.0		
				Middle	3.5	20.2	20.2	7.6	7.6	32.3	31.8	99.0	98.9	7.4	7.4		3.3	3.5		3	3.0		
				Bottom	6	20.2	20.2	7.5	7.5	31.5	31.5	96.4	96.5	7.3	7.3		5.7	5.8		4	3.5		
16-Jan-17	Cloudy	Moderate	09:19	Surface	1	20.1	20.1	7.7	7.7	30.7	30.8	100.5	100.7	7.5	7.5	7.5	3.0	2.9	4.4	4	4.5		
				Middle	3.5	20.2	20.2	7.7	7.7	31.5	31.1	99.6	99.7	7.4	7.5		3.9	4.0		4	4.0		
				Bottom	6	20.2	20.2	7.6	7.6	30.6	30.7	98.7	98.5	7.4	7.4		6.3	6.3		3	3.0		
18-Jan-17	Cloudy	Moderate	10:40	Surface	1	19.9	20.0	8.2	8.2	31.7	31.7	86.3	86.1	6.5	6.5	6.5	3.0	3.3	4.7	5	5.0		
				Middle	3.5	19.9	19.9	8.2	8.3	32.1	32.1	85.4	85.5	6.4	6.5		4.7	4.7		7	6.5		
				Bottom	6	19.9	19.8	8.2	8.2	32.3	32.3	84.6	83.9	6.4	6.4		6.1	6.0		4	4.0		
20-Jan-17	Sunny	Moderate	12:04	Surface	1	21.1	21.2	8.4	8.4	31.5	31.5	102.8	103.2	7.6	7.6	7.5	3.2	3.3	4.0	3	3.5		
				Middle	3.5	21.0	21.0	8.3	8.3	31.5	31.5	101.2	102.1	7.6	7.7		3.4	3.5		4	4.0		
				Bottom	6	20.6	20.8	8.3	8.3	32.4	32.3	96.9	98.0	7.2	7.3		4.8	5.3		3	3.5		
23-Jan-17	Fine	Moderate	13:56	Surface	1	21.0	20.9	8.0	8.0	32.1	32.1	90.3	89.5	6.7	6.7	6.5	3.1	3.2	4.7	<2.5	<2.5		
				Middle	3.5	20.8	20.6	8.0	8.1	32.5	32.5	87.3	87.6	6.5	6.5		3.2	4.9		3	3.0		
				Bottom	6	20.5	20.5	8.1	8.1	32.7	32.8	85.8	84.8	6.4	6.4		4.6	6.1		8	8.0		
25-Jan-17	Sunny	Moderate	15:25	Surface	1	20.4	20.3	8.0	8.0	31.7	31.7	88.1	88.0	6.6	6.6	6.5	2.8	2.9	4.3	3	3.0		
				Middle	3.5	20.8	20.3	8.1	8.1	32.0	32.0	87.5	86.9	6.5	6.5		2.9	4.4		<2.5	<2.5		
				Bottom	6	20.3	20.2	8.1	8.1	32.2	32.3	85.3	85.0	6.4	6.4		4.2	5.7		4	3.5		
27-Jan-17	Sunny	Moderate	17:11	Surface	1	19.2	19.1	8.2	8.2	32.4	32.5	83.8	83.6	6.4	6.4	6.3	2.8	2.9	4.8	3	3.5		
				Middle	3.5	18.7	18.7	8.2	8.2	33.1	33.3	83.6	83.7	6.4	6.4		4.1	4.5		7	7.0		
				Bottom	6	18.4	18.4	8.1	8.1	33.3	33.3	83.7	77.5	6.0	6.0		4.9	7.1		7	4.0		
31-Jan-17	Fine	Moderate	08:53	Surface	1	18.6	18.6	8.0	8.0	33.7	33.7	89.7	89.6	6.9	6.9	6.8	4.0	4.0	4.0	7	7.0		
				Middle	3.5	18.6	18.6	8.1	8.1	33.5	33.5	88.4	88.5	6.8	6.8		3.9	3.7		7	7.0		
				Bottom	6	18.3	18.3	8.1	8.1	33.6	33.7	88.7	88.8	6.8	6.8		3.8	4.4		4	4.5		

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at C1 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA*
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA*
3-Jan-17	Sunny	Moderate	16:20	Surface	1	21.0	21.0	7.7	7.7	30.5	30.6	103.0	103.0	7.7	7.7	7.6	1.2	1.3	4.0	5	5.0	6.8	
				Middle	7	20.8	20.8	7.6	7.6	31.4	31.4	102.0	101.8	7.6	7.6		5.0	5.0		7	7.5		
				Bottom	13	20.5	20.5	7.7	7.7	33.1	32.9	101.7	101.4	7.5	7.5		5.8	5.8		8	8.0		
5-Jan-17	Sunny	Moderate	18:20	Surface	1	20.9	20.9	7.9	7.9	31.2	31.2	107.6	107.5	8.0	8.0	7.8	3.2	3.2	4.5	3	3.0	3.0	
				Middle	7	20.6	20.6	8.0	8.0	32.5	32.5	104.8	104.8	7.8	7.8		4.5	4.5		3	3.0		
				Bottom	13	20.6	20.6	8.0	8.0	32.7	32.7	102.8	102.7	7.6	7.6		5.9	5.9		3	3.0		
7-Jan-17	Fine	Moderate	07:05	Surface	1	21.0	21.0	8.2	8.2	31.2	31.3	101.7	101.3	7.6	7.6	7.4	4.0	3.8	3.9	5	5.0	5.7	
				Middle	7	21.0	21.0	8.1	8.1	31.8	31.8	100.8	100.8	7.5	7.5		3.4	3.4		5	5.0		
				Bottom	13	20.9	20.9	8.0	8.0	32.4	32.4	97.4	97.1	7.2	7.2		4.6	4.5		7	7.0		
9-Jan-17	Fine	Moderate	09:46	Surface	1	20.9	20.9	8.1	8.1	32.8	32.8	100.0	99.9	7.4	7.4	7.2	2.7	2.8	4.2	<2.5	<2.5	<2.5	
				Middle	7	20.9	20.9	8.1	8.1	32.6	32.6	97.4	97.0	7.2	7.2		4.5	4.7		<2.5	<2.5		
				Bottom	13	20.8	20.8	8.2	8.2	32.6	32.6	94.7	94.7	7.0	7.0		5.1	5.1		<2.5	<2.5		
11-Jan-17	Cloudy	Moderate	11:44	Surface	1	21.7	21.7	8.3	8.3	31.3	31.4	95.9	96.1	7.0	7.1	7.1	4.0	4.1	4.4	3	3.0	3.3	
				Middle	7	21.3	21.3	8.4	8.4	32.0	32.1	96.9	96.9	7.1	7.1		3.5	3.5		4	4.5		
				Bottom	13	20.9	20.9	8.4	8.4	32.4	32.5	95.3	95.2	7.0	7.0		5.8	5.7		<2.5	<2.5		
13-Jan-17	Cloudy	Moderate	13:02	Surface	1	20.1	20.0	7.7	7.7	30.0	30.0	103.7	103.7	7.9	7.9	7.7	1.6	1.5	4.0	3	3.5	3.8	
				Middle	7	20.2	20.2	7.7	7.7	31.2	31.3	102.4	102.5	7.7	7.7		4.9	4.9		4	4.0		
				Bottom	13	20.3	20.3	7.8	7.8	33.5	33.5	102.0	102.1	7.6	7.6		5.4	5.5		4	4.0		
16-Jan-17	Cloudy	Moderate	15:08	Surface	1	20.0	20.0	7.7	7.7	29.2	29.3	104.5	104.4	7.9	7.9	7.8	2.6	2.7	4.6	4	4.5	4.8	
				Middle	7	20.1	20.1	7.7	7.7	30.5	30.5	103.7	103.6	7.8	7.8		5.3	5.3		6	6.0		
				Bottom	13	20.1	20.2	7.8	7.8	32.7	32.8	102.4	102.6	7.6	7.6		5.6	5.7		4	4.0		
18-Jan-17	Cloudy	Moderate	16:35	Surface	1	19.9	20.0	8.1	8.1	32.3	32.3	88.4	87.8	6.7	6.7	6.5	3.0	2.8	3.9	6	6.0	6.3	
				Middle	7	19.6	19.7	8.1	8.2	32.7	32.7	86.6	86.6	6.5	6.5		3.4	3.4		5	5.0		
				Bottom	13	19.6	19.6	8.2	8.2	33.1	33.2	84.6	85.0	6.4	6.4		5.2	5.4		8	8.0		
20-Jan-17	Fine	Moderate	18:54	Surface	1	20.4	20.6	8.2	8.3	32.2	32.3	104.8	104.5	7.8	7.8	7.6	3.6	3.4	4.2	4	4.5	3.7	
				Middle	7	20.3	20.2	8.3	8.4	32.9	33.1	100.5	100.2	7.5	7.5		4.5	4.4		3	3.5		
				Bottom	13	20.0	20.1	8.3	8.3	32.9	32.9	100.5	100.0	7.5	7.5		4.7	4.8		3	3.0		
23-Jan-17	Fine	Moderate	09:35	Surface	1	20.5	20.4	8.0	8.1	32.4	32.4	90.0	89.7	6.7	6.7	6.6	3.3	3.3	4.1	3	3.0	3.0	
				Middle	7	20.3	20.7	8.0	8.1	32.9	32.9	87.9	91.3	6.6	6.7		3.5	3.4		3	3.0		
				Bottom	13	20.3	20.3	8.0	8.0	33.2	33.4	86.4	89.0	6.4	6.5		5.4	5.6		3	3.0		
25-Jan-17	Sunny	Moderate	11:12	Surface	1	19.9	20.0	8.0	8.1	32.4	32.4	90.2	89.9	6.8	6.8	6.7	2.5	2.5	3.5	3	3.0	4.0	
				Middle	7	19.8	20.2	8.1	8.1	32.8	32.8	87.8	89.5	6.6	6.7		2.4	2.8		3	3.0		
				Bottom	13	20.5	19.7	8.1	8.2	33.2	33.3	81.2	87.5	6.8	6.6		2.7	2.8		4	4.5		
27-Jan-17	Sunny	Moderate	12:43	Surface	1	18.7	18.7	8.2	8.2	32.9	32.9	84.9	84.5	6.5	6.5	6.5	3.5	3.3	4.2	4	4.0	3.5	
				Middle	7	18.6	18.7	8.2	8.2	33.6	33.6	84.5	84.8	6.5	6.5		3.9	4.0		4	4.0		
				Bottom	13	18.4	18.5	8.2	8.3	33.4	33.3	83.2	83.2	6.4	6.4		4.0	5.2		<2.5	<2.5		
31-Jan-17	Fine	Moderate	15:00	Surface	1	18.4	18.5	7.9	7.9	33.2	33.3	90.8	90.9	7.0	7.0	6.9	4.1	4.1	4.3	4	4.0	6.2	
				Middle	7	18.3	18.3	7.9	7.9	33.7	33.8	90.1	90.1	6.9	6.9		4.1	4.2		6	6.5		
				Bottom	13	18.3	18.3	8.0	8.0	33.9	34.0	90.2	90.2	6.9	6.9		4.3	4.7		8	8.0		

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at C1 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)				
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*
3-Jan-17	Sunny	Moderate	10:36	Surface	1	20.9	20.9	7.8	7.8	30.9	31.1	101.3	101.1	7.6	7.6	7.4	2.6	2.6	2.8	10	9.5	6.7
				Middle	7	20.7	20.7	7.7	7.7	31.8	31.9	98.3	98.4	7.3	7.3		2.6	2.4		6	6.5	
				Bottom	13	20.6	20.6	7.8	7.8	32.9	33.0	98.8	99.1	7.3	7.4		3.5	3.5		4	4.0	
5-Jan-17	Sunny	Moderate	12:13	Surface	1	20.8	20.8	7.8	7.8	31.4	31.3	106.1	106.0	7.9	7.9	7.8	2.0	2.2	4.3	4	4.5	3.7
				Middle	7	20.6	20.6	7.9	7.9	32.4	32.4	105.1	105.1	7.8	7.8		5.2	5.2		4	3.5	
				Bottom	13	20.5	20.5	7.9	7.9	32.6	32.6	104.8	104.8	7.8	7.8		5.5	5.5		3	3.0	
7-Jan-17	Fine	Moderate	13:34	Surface	1	20.9	20.9	8.0	8.0	30.5	30.6	101.6	101.4	7.6	7.6	7.4	3.7	3.6	4.0	5	5.0	5.7
				Middle	7	20.8	20.8	8.0	8.0	31.7	31.8	99.2	99.0	7.4	7.4		3.7	3.7		6	6.0	
				Bottom	13	20.6	20.6	8.2	8.2	32.3	32.4	98.2	98.1	7.3	7.3		4.6	4.6		6	6.0	
9-Jan-17	Fine	Moderate	15:33	Surface	1	21.0	21.1	8.2	8.2	32.4	32.4	98.7	98.8	7.3	7.3	7.2	3.8	3.7	4.0	<2.5	<2.5	<2.5
				Middle	7	20.9	21.1	8.2	8.2	32.6	32.5	97.2	97.1	7.2	7.2		3.6	3.6		<2.5	<2.5	
				Bottom	13	20.9	20.9	8.2	8.2	32.6	32.6	94.8	94.8	7.0	7.0		4.8	4.8		<2.5	<2.5	
11-Jan-17	Cloudy	Moderate	17:07	Surface	1	20.5	20.5	8.5	8.5	30.9	30.9	96.8	96.9	7.3	7.3	7.1	4.4	4.3	4.2	4	4.0	3.7
				Middle	7	20.5	20.5	8.3	8.4	33.0	33.0	94.8	95.2	7.0	7.1		3.1	3.2		4	4.0	
				Bottom	13	20.6	20.6	8.3	8.4	32.6	32.7	94.5	94.5	7.0	7.0		5.2	5.2		3	3.0	
13-Jan-17	Cloudy	Moderate	08:06	Surface	1	19.8	19.7	7.7	7.7	30.8	30.5	100.2	100.1	7.6	7.7	7.4	2.7	2.6	3.3	3	3.0	3.0
				Middle	7	20.2	20.2	7.8	7.8	31.6	31.6	97.5	97.5	7.3	7.3		3.2	3.4		3	3.0	
				Bottom	13	20.3	20.3	7.9	7.9	32.5	32.5	97.0	97.1	7.2	7.3		3.6	3.8		3	3.0	
16-Jan-17	Cloudy	Moderate	09:46	Surface	1	19.9	19.8	7.7	7.7	29.8	29.8	100.7	100.7	7.6	7.6	7.4	3.2	3.3	3.7	5	5.0	4.8
				Middle	7	20.1	20.1	7.7	7.7	30.8	30.8	99.2	99.1	7.4	7.4		3.7	3.7		4	4.0	
				Bottom	13	20.2	20.2	7.8	7.8	31.6	31.7	97.6	97.7	7.3	7.3		3.9	4.0		5	5.5	
18-Jan-17	Cloudy	Moderate	11:03	Surface	1	20.1	20.0	8.3	8.3	32.0	32.0	87.6	87.8	6.6	6.7	6.4	3.1	3.1	4.4	5	5.5	5.2
				Middle	7	19.5	19.5	8.3	8.3	32.7	32.7	81.4	83.2	6.2	6.3		4.5	4.5		3	3.0	
				Bottom	13	19.6	19.7	8.3	8.3	32.8	32.7	80.7	81.3	6.1	6.1		5.4	5.5		7	7.0	
20-Jan-17	Sunny	Moderate	12:28	Surface	1	20.9	20.7	8.3	8.3	31.7	31.8	99.7	98.9	7.4	7.4	7.4	2.7	2.7	3.1	6	6.0	4.2
				Middle	7	21.0	20.7	8.3	8.3	32.4	32.5	99.5	99.4	7.3	7.4		2.7	2.6		4	3.5	
				Bottom	13	20.2	20.4	8.3	8.3	32.3	32.2	97.9	97.6	7.3	7.3		3.9	3.9		3	3.0	
23-Jan-17	Fine	Moderate	14:16	Surface	1	20.4	20.5	8.1	8.1	32.4	32.5	88.9	89.7	6.6	6.7	6.4	3.3	3.1	4.5	4	3.5	3.0
				Middle	7	20.8	20.8	8.1	8.1	33.1	33.1	83.7	85.0	6.2	6.3		4.4	4.7		3	3.0	
				Bottom	13	21.0	20.8	8.1	8.1	33.3	33.1	86.4	84.2	6.3	6.3		5.6	5.7		<2.5	<2.5	
25-Jan-17	Sunny	Moderate	15:45	Surface	1	20.5	20.4	8.1	8.1	32.0	32.0	89.0	89.7	6.6	6.7	6.4	2.4	2.4	4.0	3	3.0	2.8
				Middle	7	20.6	20.4	8.1	8.1	32.6	32.6	84.5	84.4	6.3	6.3		4.2	4.4		3	3.0	
				Bottom	13	20.2	20.3	8.1	8.1	32.8	32.7	84.3	83.9	6.3	6.3		4.6	5.1		<2.5	<2.5	
27-Jan-17	Sunny	Moderate	17:37	Surface	1	18.7	18.9	8.1	8.2	33.3	33.4	90.8	90.7	7.0	7.0	6.7	3.1	3.0	4.0	7	7.0	5.8
				Middle	7	18.5	18.4	8.3	8.3	34.1	34.1	86.2	86.2	6.6	6.6		2.9	4.1		5	5.0	
				Bottom	13	18.3	18.4	8.3	8.3	34.0	34.0	86.1	85.2	6.5	6.5		4.4	5.0		6	5.5	
31-Jan-17	Fine	Moderate	09:21	Surface	1	18.7	18.7	7.9	7.9	33.4	33.4	93.0	92.9	7.1	7.1	7.1	4.1	4.2	4.6	7	7.5	6.2
				Middle	7	18.6	18.6	8.0	8.0	33.8	33.8	92.4	92.4	7.1	7.1		4.3	4.4		6	6.0	
				Bottom	13	18.6	18.6	8.1	8.1	33.8	33.9	92.0	92.0	7.0	7.0		4.4	5.1		5	5.0	

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at C2 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
3-Jan-17	Sunny	Moderate	14:43	Surface	1	20.7	20.7	7.8	7.8	32.1	32.3	109.5	110.0	8.1	8.2	7.9	3.3	3.3	3.8	7	7.0
				Middle	9.5	20.4	20.4	7.9	7.9	33.3	33.0	105.3	105.2	7.8	7.8		2.6	2.6		5	5.0
				Bottom	18	20.3	20.3	8.0	8.0	33.7	33.9	104.4	104.6	7.7	7.8		5.7	5.6		4	4.5
5-Jan-17	Sunny	Moderate	16:38	Surface	1	20.7	20.7	7.9	7.9	30.9	30.8	106.8	106.4	8.0	8.0	7.7	3.2	3.2	4.3	4	4.0
				Middle	10.5	20.6	20.6	8.0	8.0	32.8	32.8	103.4	103.6	7.7	7.7		4.6	4.5		5	5.0
				Bottom	20	20.4	20.4	8.0	8.0	33.1	33.1	97.8	98.3	7.3	7.3		5.4	5.3		6	5.5
7-Jan-17	Fine	Moderate	05:30	Surface	1	20.9	20.9	7.7	7.7	32.6	32.6	105.0	104.8	7.8	7.8	7.4	3.6	3.6	4.4	4	4.5
				Middle	9.5	20.5	20.5	7.8	7.8	34.1	34.1	99.6	99.6	7.3	7.3		3.8	3.8		6	6.5
				Bottom	18	20.5	20.5	8.0	8.0	34.0	34.0	97.6	97.4	7.2	7.2		5.8	5.7		7	6.5
9-Jan-17	Fine	Moderate	08:01	Surface	1	20.9	20.9	8.0	8.0	32.0	32.1	101.4	101.3	7.5	7.5	7.3	3.8	4.0	4.6	<2.5	<2.5
				Middle	9.5	20.8	20.8	8.0	8.0	32.1	32.1	98.1	98.1	7.3	7.3		4.7	4.4		4	4.0
				Bottom	18	20.8	20.8	8.0	8.0	32.2	32.2	96.0	96.1	7.1	7.1		5.4	5.5		<2.5	<2.5
11-Jan-17	Cloudy	Moderate	10:05	Surface	1	20.4	20.4	8.0	8.0	31.8	31.9	99.0	99.2	7.4	7.4	7.3	3.6	3.6	4.6	<2.5	<2.5
				Middle	9.5	20.3	20.3	8.1	8.1	33.0	33.0	99.1	99.3	7.4	7.4		4.2	4.3		<2.5	<2.5
				Bottom	18	19.9	19.9	7.9	7.9	33.4	33.4	96.8	96.7	7.2	7.2		5.7	5.8		3	3.0
13-Jan-17	Cloudy	Moderate	11:40	Surface	1	19.4	19.4	7.7	7.7	32.5	32.6	106.1	105.8	8.1	8.1	7.9	2.3	2.4	3.4	3	3.0
				Middle	9.5	20.2	20.2	7.9	7.9	33.5	33.5	104.6	104.7	7.8	7.8		3.0	3.1		4	4.0
				Bottom	18	20.2	20.2	8.0	8.0	33.6	33.6	104.1	104.1	7.7	7.7		4.8	4.4		4	3.5
16-Jan-17	Cloudy	Moderate	13:46	Surface	1	20.1	20.1	7.7	7.7	31.6	31.6	106.3	106.3	7.9	7.9	7.8	2.8	2.8	3.7	5	5.0
				Middle	9.5	20.2	20.2	7.8	7.8	32.6	32.6	104.9	105.0	7.8	7.8		3.2	3.4		5	5.0
				Bottom	18	20.2	20.2	7.8	7.8	32.7	32.7	104.3	104.1	7.7	7.7		5.0	4.9		5	5.0
18-Jan-17	Cloudy	Moderate	15:20	Surface	1	20.1	20.1	8.1	8.2	32.7	32.8	89.2	82.4	6.7	6.2	6.2	2.6	2.5	4.2	4	4.5
				Middle	9.5	19.6	19.9	8.2	8.2	33.1	33.0	86.1	87.2	6.5	6.5		4.4	4.3		5	5.5
				Bottom	18	19.7	19.8	8.2	8.2	33.7	33.7	72.7	85.6	5.5	6.4		5.8	5.8		8	8.0
20-Jan-17	Fine	Moderate	17:38	Surface	1	20.6	20.8	8.2	8.3	31.6	31.6	105.0	104.7	7.8	7.8	7.6	4.4	4.5	4.4	3	3.0
				Middle	9.5	20.1	20.1	8.3	8.3	32.2	32.2	100.4	100.3	7.5	7.5		4.6	4.5		<2.5	<2.5
				Bottom	18	19.9	19.9	8.4	8.4	32.2	32.4	98.3	98.7	7.4	7.4		4.5	4.3		3	3.0
23-Jan-17	Fine	Moderate	08:23	Surface	1	20.3	20.5	8.1	8.1	32.9	32.9	90.9	83.7	6.8	6.3	6.3	2.7	2.6	4.2	3	3.0
				Middle	10	20.5	20.6	8.0	8.1	33.3	33.3	89.4	89.8	6.6	6.7		2.5	4.1		3	5.5
				Bottom	19	20.7	20.8	8.1	8.2	33.9	34.0	90.1	88.9	6.7	6.0		3.9	5.9		<2.5	<2.5
25-Jan-17	Sunny	Moderate	10:00	Surface	1	19.9	20.1	8.1	8.1	32.8	32.8	91.1	83.8	6.8	6.3	6.3	2.9	2.8	4.7	5	5.0
				Middle	9.5	20.0	20.0	8.1	8.1	33.2	33.2	89.3	89.0	6.7	6.7		2.7	4.6		3	3.0
				Bottom	18	19.9	19.9	8.2	8.2	33.8	33.9	88.6	88.6	6.6	6.0		4.6	6.6		3	<2.5
27-Jan-17	Sunny	Moderate	11:10	Surface	1	18.8	18.9	8.2	8.2	32.8	32.9	91.1	91.3	7.0	7.0	6.9	3.2	3.6	4.4	4	4.0
				Middle	10	18.6	18.6	8.2	8.2	33.6	33.6	88.9	89.1	6.8	6.9		4.0	4.8		4	4.0
				Bottom	19	18.5	18.4	8.2	8.2	33.6	33.7	89.3	88.6	6.9	6.8		4.7	4.7		4	4.0
31-Jan-17	Fine	Moderate	13:25	Surface	1	18.6	18.6	8.0	8.0	33.5	33.5	91.5	91.4	7.0	7.0	7.0	3.9	4.1	4.5	7	7.0
				Middle	9.5	18.5	18.5	8.0	8.0	33.7	33.7	90.8	90.7	7.0	7.0		4.3	4.3		5	5.0
				Bottom	18	18.3	18.3	8.1	8.1	33.8	33.8	90.6	90.5	7.0	7.0		4.3	5.1		8	8.0

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at C2 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value
3-Jan-17	Sunny	Moderate	09:00	Surface	1	20.5	20.5	7.7	7.7	32.5	32.6	105.4	105.5	7.8	7.9	7.7	2.0	1.9	14	13.5
				Middle	9.5	20.4	20.4	7.9	7.9	33.8	34.0	102.1	102.2	7.6	7.6		2.1	2.1	3	3.0
				Bottom	18	20.4	20.4	7.8	7.8	34.5	34.8	101.4	101.6	7.5	7.5		4.5	4.5	4	4.0
5-Jan-17	Sunny	Moderate	10:31	Surface	1	20.6	20.6	7.5	7.6	32.1	32.0	104.0	103.9	7.7	7.7	7.6	3.8	3.7	4	4.0
				Middle	10	20.5	20.5	7.9	7.9	32.7	32.7	102.0	102.0	7.6	7.6		4.1	4.1	4	3.5
				Bottom	19	20.4	20.4	8.0	8.0	32.8	32.8	101.5	101.4	7.6	7.6		6.0	6.0	4	4.5
7-Jan-17	Fine	Moderate	12:08	Surface	1	21.2	21.2	8.2	8.3	31.6	31.7	101.4	101.6	7.5	7.5	7.3	3.3	3.5	5	5.0
				Middle	9.5	20.9	20.9	8.2	8.2	32.9	32.9	98.2	98.2	7.2	7.2		3.9	4.0	6	6.0
				Bottom	18	20.8	20.8	8.3	8.3	32.8	32.8	96.6	96.0	7.1	7.1		4.4	4.5	6	6.0
9-Jan-17	Fine	Moderate	13:50	Surface	1	21.1	21.1	8.0	8.0	32.3	32.3	101.7	101.7	7.5	7.5	7.3	3.8	3.9	3	3.0
				Middle	9	21.1	21.0	8.1	8.1	32.3	32.4	98.4	98.3	7.3	7.3		4.5	4.5	3	3.0
				Bottom	17	20.9	20.9	8.1	8.1	32.3	32.4	95.8	95.5	7.1	7.1		5.8	5.7	3	3.0
11-Jan-17	Cloudy	Moderate	15:30	Surface	1	19.9	19.9	7.8	7.8	33.5	33.5	100.1	100.2	7.5	7.5	7.3	2.9	2.7	<2.5	<2.5
				Middle	9	19.8	19.8	8.0	8.0	33.8	33.8	97.5	97.7	7.3	7.3		5.3	5.3	4	4.5
				Bottom	17	19.8	19.8	8.0	8.0	33.6	33.7	95.9	95.6	7.2	7.2		6.2	6.1	3	3.0
13-Jan-17	Cloudy	Moderate	06:37	Surface	1	20.2	20.2	7.6	7.6	32.5	32.4	103.9	104.3	7.8	7.8	7.6	2.2	2.1	4	4.5
				Middle	9	20.3	20.3	7.8	7.8	33.1	33.2	101.6	101.7	7.6	7.6		3.2	3.3	3	3.0
				Bottom	17	20.3	20.3	7.8	7.8	33.5	33.6	101.2	100.9	7.5	7.5		4.7	4.7	3	3.0
16-Jan-17	Cloudy	Moderate	08:15	Surface	1	20.1	20.1	7.7	7.7	31.6	31.6	105.3	105.3	7.8	7.8	7.6	2.7	2.7	7	7.0
				Middle	9.5	20.2	20.2	7.7	7.8	32.5	32.6	103.3	103.4	7.6	7.6		4.1	4.0	5	5.5
				Bottom	18	20.1	20.2	7.8	7.8	32.7	32.7	101.9	101.6	7.5	7.5		5.2	5.3	6	6.0
18-Jan-17	Cloudy	Moderate	09:48	Surface	1	19.8	19.8	8.2	8.2	31.1	31.1	87.3	87.4	6.6	6.6	6.4	2.3	2.2	6	6.5
				Middle	9.5	19.6	19.6	8.2	8.2	31.6	31.6	84.5	84.5	6.4	6.4		3.4	3.4	7	7.0
				Bottom	18	19.9	19.8	8.2	8.2	31.9	31.9	83.0	83.4	6.3	6.3		4.4	4.4	4	4.0
20-Jan-17	Sunny	Moderate	11:08	Surface	1	20.0	20.4	8.3	8.3	31.5	31.7	103.8	105.0	7.8	7.9	7.8	2.8	3.1	5	4.5
				Middle	9.5	21.0	20.6	8.4	8.4	32.4	32.4	103.4	102.9	7.7	7.7		3.3	4.5	4	4.0
				Bottom	18	20.3	20.5	8.3	8.4	32.3	32.5	102.6	104.2	7.7	7.7		4.2	3.8	4	4.0
23-Jan-17	Fine	Moderate	13:09	Surface	1	20.5	20.7	8.0	8.0	31.4	31.5	90.2	89.9	6.8	6.8	6.6	2.3	2.4	4	4.0
				Middle	10	20.2	20.5	8.0	8.0	32.1	32.0	85.6	86.9	6.4	6.5		2.5	3.7	4	4.0
				Bottom	19	20.7	20.7	8.0	8.0	32.3	32.3	86.5	85.2	6.4	6.4		3.5	4.5	3	3.0
25-Jan-17	Sunny	Moderate	14:37	Surface	1	20.3	20.3	8.0	8.1	31.0	31.1	90.2	89.5	6.8	6.8	6.6	1.6	1.6	3	3.0
				Middle	9.5	20.3	20.3	8.1	8.1	31.7	31.7	86.4	86.3	6.5	6.5		1.5	3.5	3	3.0
				Bottom	18	20.2	20.1	8.0	8.1	31.9	31.9	85.5	85.0	6.4	6.4		3.4	3.9	3	3.0
27-Jan-17	Sunny	Moderate	16:01	Surface	1	18.9	18.9	8.2	8.2	32.7	32.8	90.6	90.4	7.0	7.0	6.7	3.0	3.1	8	7.5
				Middle	9.5	18.4	18.5	8.3	8.3	33.6	33.6	86.1	86.2	6.6	6.6		3.1	3.8	4	4.0
				Bottom	18	18.6	18.3	8.3	8.3	33.5	33.5	86.2	85.2	6.6	6.6		3.8	4.3	4	4.0
31-Jan-17	Fine	Moderate	07:46	Surface	1	18.7	18.7	8.0	8.0	33.1	33.1	93.3	93.3	7.2	7.2	7.1	3.6	3.5	4	4.5
				Middle	9.5	18.6	18.6	7.9	7.9	33.3	33.3	92.4	92.3	7.1	7.1		3.4	4.1	5	6.5
				Bottom	18	18.6	18.6	8.1	8.1	33.4	33.4	92.3	92.3	7.1	7.1		4.0	6.0	6	6.0

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at WSD17 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
3-Jan-17	Sunny	Moderate	15:09	Surface	1	20.7	20.7	7.7	7.7	31.1	31.2	100.7	100.9	7.5	7.5	7.4	3.3	3.3	4.0	10	10.0
				Middle	6.5	20.5	20.5	7.7	7.7	32.6	32.7	97.9	98.0	7.3	7.3		3.5	3.5		4	4.5
				Bottom	12	20.5	20.5	7.8	7.8	33.4	33.5	98.5	98.4	7.3	7.3		5.0	5.1		5	5.0
5-Jan-17	Sunny	Moderate	17:01	Surface	1	20.7	20.7	8.0	8.0	32.0	32.0	104.2	104.2	7.7	7.7	7.5	3.9	4.4	4.8	7	6.5
				Middle	7	20.5	20.5	8.0	8.0	33.6	33.6	102.7	102.7	7.6	7.6		4.7	4.7		3	3.0
				Bottom	13	20.4	20.4	8.0	8.0	33.6	33.7	97.0	97.2	7.2	7.2		5.4	5.4		4	4.5
7-Jan-17	Fine	Moderate	05:50	Surface	1	21.1	21.1	8.0	8.0	31.3	31.3	98.3	98.2	7.3	7.3	7.2	3.8	3.5	4.2	4	4.0
				Middle	6.5	20.8	20.8	8.2	8.2	32.5	32.6	96.4	96.4	7.1	7.1		4.2	4.0		7	7.0
				Bottom	12	20.6	20.6	8.3	8.3	33.0	33.0	96.0	95.5	7.1	7.1		4.9	5.1		4	4.0
9-Jan-17	Fine	Moderate	08:31	Surface	1	20.6	20.6	8.0	8.0	32.2	32.3	97.7	97.7	7.3	7.3	7.1	2.9	3.0	4.3	<2.5	<2.5
				Middle	6.5	20.5	20.5	8.1	8.1	32.2	32.3	95.6	95.5	7.1	7.1		4.7	4.7		<2.5	<2.5
				Bottom	12	20.5	20.5	8.1	8.1	32.2	32.3	93.3	93.3	7.0	7.0		5.2	5.3		<2.5	<2.5
11-Jan-17	Cloudy	Moderate	10:34	Surface	1	20.8	20.8	8.4	8.4	31.6	31.7	101.8	102.2	7.6	7.6	7.4	4.4	4.5	4.9	7	6.5
				Middle	6.5	20.6	20.6	8.4	8.4	32.7	32.8	100.6	100.4	7.5	7.5		4.9	4.9		<2.5	<2.5
				Bottom	12	20.2	20.2	8.2	8.2	33.3	33.3	96.4	96.6	7.2	7.2		5.1	5.3		3	3.0
13-Jan-17	Cloudy	Moderate	12:03	Surface	1	18.5	18.6	7.7	7.7	31.0	31.1	99.6	99.6	7.8	7.8	7.5	2.9	2.9	3.7	3	3.0
				Middle	6.5	20.1	20.1	7.7	7.7	32.4	32.4	97.7	97.8	7.3	7.4		3.4	3.5		<2.5	<2.5
				Bottom	12	20.2	20.3	7.7	7.8	33.3	33.3	97.9	97.9	7.3	7.3		4.8	4.6		3	3.0
16-Jan-17	Cloudy	Moderate	14:09	Surface	1	19.8	19.8	7.7	7.7	30.1	30.1	100.5	100.4	7.6	7.6	7.4	3.0	3.1	3.9	5	5.0
				Middle	7	20.3	20.3	7.8	7.8	31.4	31.5	98.7	98.6	7.3	7.3		3.7	3.7		7	6.5
				Bottom	13	20.4	20.4	7.8	7.8	32.6	32.6	98.3	98.2	7.2	7.2		4.9	5.0		5	5.0
18-Jan-17	Cloudy	Moderate	15:36	Surface	1	19.9	19.8	8.2	8.2	32.4	32.3	87.0	86.2	6.6	6.6	6.4	2.7	2.5	3.6	6	6.0
				Middle	6.5	20.0	20.0	8.2	8.2	32.8	32.8	85.2	85.5	6.4	6.4		3.7	4.0		4	4.0
				Bottom	12	19.9	20.1	8.2	8.2	33.2	33.2	84.3	84.8	6.3	6.3		4.3	4.5		6	6.5
20-Jan-17	Fine	Moderate	17:55	Surface	1	20.0	20.4	8.3	8.4	31.6	31.7	103.2	104.2	7.8	7.8	7.8	3.3	3.3	4.9	3	3.0
				Middle	6.5	19.9	19.8	8.3	8.4	32.5	32.3	104.1	103.3	7.8	7.8		3.2	6.0		5	5.0
				Bottom	12	19.9	20.0	8.4	8.3	32.6	32.5	102.1	101.8	7.7	7.7		5.3	5.3		<2.5	<2.5
23-Jan-17	Fine	Moderate	08:38	Surface	1	20.6	20.8	8.0	8.1	32.5	32.5	88.2	88.5	6.6	6.6	6.6	2.6	2.6	3.7	3	3.5
				Middle	6.5	20.6	20.5	8.1	8.1	32.9	32.9	88.7	89.2	6.6	6.6		2.6	3.8		4	<2.5
				Bottom	12	20.3	20.6	8.1	8.1	33.5	33.4	89.0	88.3	6.6	6.5		3.9	4.4		<2.5	<2.5
25-Jan-17	Sunny	Moderate	10:15	Surface	1	19.8	20.1	8.1	8.1	32.4	32.4	87.9	88.3	6.6	6.6	6.6	2.3	2.2	3.2	<2.5	<2.5
				Middle	6.5	20.0	20.0	8.1	8.1	32.9	32.9	88.6	87.3	6.6	6.6		2.1	3.3		6	6.0
				Bottom	12	19.9	19.8	8.1	8.2	33.4	33.3	87.5	86.1	6.6	6.6		3.4	4.0		6	3.0
27-Jan-17	Sunny	Moderate	11:34	Surface	1	18.8	18.9	8.3	8.3	32.9	33.0	86.5	86.7	6.6	6.6	6.6	2.5	2.7	4.1	4	3.5
				Middle	6.5	18.7	18.6	8.3	8.3	33.1	33.5	86.9	86.3	6.6	6.6		2.9	3.9		9	8.5
				Bottom	12	18.5	18.8	8.3	8.3	33.5	33.8	86.2	86.3	6.6	6.6		3.7	5.7		8	5.5
31-Jan-17	Fine	Moderate	13:51	Surface	1	18.8	18.8	8.1	8.1	33.1	33.2	90.9	90.8	7.0	7.0	7.0	4.0	4.1	4.7	4	4.5
				Middle	6.5	18.6	18.6	8.1	8.1	33.5	32.5	90.6	89.4	6.9	7.0		4.1	4.7		5	8.0
				Bottom	12	18.5	18.5	8.0	8.1	33.7	33.8	89.4	90.7	6.9	7.0		4.7	5.4		6	5.5

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at WSD17 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)				
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value
3-Jan-17	Sunny	Moderate	09:23	Surface	1	20.5	20.5	7.6	7.6	32.2	32.3	102.7	102.7	7.7	7.7	7.6	2.1	2.0	3.1	5	5.0	5.5
				Middle	7	20.5	20.5	7.7	7.8	33.6	33.5	103.1	103.1	7.6	7.6		2.3	2.4		5	5.0	
				Bottom	13	20.5	20.5	7.8	7.8	33.7	33.6	103.0	103.0	7.6	7.6		4.8	4.9		6	6.5	
5-Jan-17	Sunny	Moderate	10:53	Surface	1	20.6	20.6	7.7	7.7	32.1	32.0	98.6	98.6	7.3	7.3	7.3	4.3	4.3	4.4	<2.5	<2.5	3.2
				Middle	7	20.4	20.4	7.9	7.9	33.4	33.5	99.0	99.0	7.3	7.3		4.0	4.0		3	3.0	
				Bottom	13	20.3	20.3	8.0	8.0	33.6	33.6	98.8	98.8	7.3	7.3		5.0	5.0		4	4.0	
7-Jan-17	Fine	Moderate	12:27	Surface	1	21.3	21.3	8.0	8.0	31.8	31.8	98.8	98.7	7.3	7.3	7.1	3.7	3.6	4.0	5	5.0	4.7
				Middle	7	21.0	21.0	8.2	8.2	32.6	32.6	96.3	96.2	7.1	7.1		3.3	3.5		4	4.0	
				Bottom	13	20.9	20.9	8.1	8.1	33.3	33.3	95.4	95.2	7.0	7.0		4.9	5.0		5	5.0	
9-Jan-17	Fine	Moderate	14:17	Surface	1	21.0	21.1	8.1	8.1	32.3	32.4	97.8	98.0	7.2	7.2	7.1	3.9	3.9	4.4	<2.5	<2.5	<2.5
				Middle	7	21.1	21.0	8.1	8.1	32.3	32.3	96.0	95.9	7.1	7.1		3.9	3.8		<2.5	<2.5	
				Bottom	13	20.9	20.9	8.1	8.1	32.3	32.4	93.5	93.4	6.9	6.9		5.4	5.5		<2.5	<2.5	
11-Jan-17	Cloudy	Moderate	15:58	Surface	1	20.0	20.0	8.2	8.2	33.4	33.4	99.1	99.4	7.4	7.4	7.3	4.2	4.2	4.6	<2.5	<2.5	<2.5
				Middle	6.5	20.0	20.0	8.1	8.1	33.5	33.5	96.6	96.6	7.2	7.2		4.5	4.4		<2.5	<2.5	
				Bottom	12	19.9	20.0	8.1	8.1	33.3	33.4	95.7	95.3	7.2	7.2		5.2	5.3		<2.5	<2.5	
13-Jan-17	Cloudy	Moderate	06:57	Surface	1	19.7	19.6	7.7	7.7	32.4	32.4	101.8	101.8	7.7	7.7	7.6	2.4	2.5	3.3	4	4.0	3.5
				Middle	7	20.2	20.1	7.7	7.8	33.4	33.4	101.6	101.6	7.6	7.6		2.9	3.0		4	4.0	
				Bottom	13	20.4	20.3	7.9	7.9	33.6	33.6	101.0	101.2	7.5	7.5		4.6	4.5		<2.5	<2.5	
16-Jan-17	Cloudy	Moderate	08:40	Surface	1	19.8	19.8	7.7	7.7	31.5	31.5	102.3	102.4	7.7	7.7	7.6	2.9	2.8	3.7	4	4.0	3.3
				Middle	7	20.1	20.1	7.7	7.8	32.4	32.5	101.6	101.7	7.5	7.5		3.4	3.5		3	3.0	
				Bottom	13	20.3	20.3	7.8	7.8	32.8	32.9	101.3	101.3	7.5	7.5		4.7	4.7		3	3.0	
18-Jan-17	Cloudy	Moderate	10:04	Surface	1	20.0	20.2	8.2	8.2	31.7	31.8	83.0	83.3	6.3	6.3	6.3	2.5	2.6	4.3	4	4.0	3.7
				Middle	7	19.9	19.8	8.2	8.3	32.0	32.0	82.8	82.7	6.3	6.3		4.4	4.4		4	4.0	
				Bottom	13	19.5	19.6	8.2	8.3	32.2	32.3	81.3	81.1	6.2	6.1		5.9	5.9		3	3.0	
20-Jan-17	Sunny	Moderate	11:24	Surface	1	20.9	20.8	8.3	8.4	31.5	31.7	101.8	101.5	7.6	7.6	7.5	2.2	2.4	3.6	9	8.5	6.2
				Middle	7	20.4	20.3	8.3	8.3	32.5	32.4	99.8	99.7	7.4	7.5		3.9	4.1		4	4.0	
				Bottom	13	20.4	20.5	8.4	8.3	32.6	32.5	101.0	99.4	7.5	7.5		4.2	4.4		6	6.0	
23-Jan-17	Fine	Moderate	13:23	Surface	1	20.8	20.7	8.0	8.0	32.1	32.2	84.8	84.2	6.3	6.3	6.2	2.9	3.0	4.6	4	4.0	3.8
				Middle	6.5	20.4	20.7	8.0	8.1	32.4	32.4	84.1	83.9	6.3	6.3		4.6	4.7		4	4.0	
				Bottom	12	20.1	20.5	8.0	8.1	32.7	32.7	81.5	83.1	6.1	6.1		6.2	6.0		4	3.5	
25-Jan-17	Sunny	Moderate	14:52	Surface	1	20.6	20.4	8.0	8.0	31.6	31.7	83.7	83.8	6.3	6.3	6.3	2.5	2.7	4.3	6	6.5	3.8
				Middle	6.5	20.3	20.4	8.1	8.1	31.9	31.9	84.0	83.8	6.3	6.3		2.9	4.3		<2.5	<2.5	
				Bottom	12	20.3	20.4	8.0	8.1	32.2	32.2	82.6	82.8	6.2	6.2		4.1	6.0		<2.5	<2.5	
27-Jan-17	Sunny	Moderate	16:26	Surface	1	18.5	18.7	8.3	8.3	32.7	32.9	89.6	90.0	6.9	6.9	6.9	2.1	2.3	4.5	4	4.5	3.8
				Middle	6.5	18.3	18.3	8.3	8.3	33.5	33.5	89.3	89.2	6.9	6.9		5.5	5.4		3	3.0	
				Bottom	12	18.2	18.1	8.3	8.3	33.8	33.5	88.9	88.8	6.9	6.9		5.2	5.7		4	4.0	
31-Jan-17	Fine	Moderate	08:07	Surface	1	18.6	18.6	7.9	7.9	32.4	32.5	92.6	92.5	7.1	7.1	7.0	3.6	3.5	4.4	4	4.0	4.7
				Middle	7	18.6	18.6	7.9	7.9	32.8	32.9	91.4	91.5	7.0	7.0		4.7	4.5		5	5.0	
				Bottom	13	18.6	18.6	8.0	8.0	33.3	33.3	91.7	91.7	7.0	7.0		5.2	5.1		5	5.0	

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at WSD9 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA*
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA*
3-Jan-17	Sunny	Moderate	17:22	Surface	1	20.8	20.8	7.7	7.7	31.2	31.3	97.9	98.1	7.3	7.3	7.2	2.7	2.7	2.5	4	4.0		
				Middle	3.5	20.6	20.7	7.7	7.7	30.8	30.8	95.4	95.5	7.2	7.2		2.3	2.3		6	6.0		
				Bottom	6	20.6	20.6	7.7	7.7	31.0	31.0	94.9	94.8	7.1	7.1		2.6	2.6		5	5.0		
5-Jan-17	Sunny	Moderate	19:19	Surface	1	20.7	20.7	7.8	7.8	30.9	31.0	102.0	101.9	7.6	7.6	7.5	3.4	3.5	4.4	4	4.0		
				Middle	3.5	20.6	20.6	7.8	7.9	32.3	32.4	101.0	100.9	7.5	7.5		3.8	3.8		4	4.0		
				Bottom	6	20.6	20.6	7.8	7.8	32.6	32.6	100.9	100.7	7.5	7.5		6.0	6.0		4	4.0		
7-Jan-17	Fine	Moderate	08:17	Surface	1	21.4	21.4	8.1	8.1	30.7	30.8	98.6	98.6	7.3	7.3	7.3	3.2	3.4	3.8	4	4.0		
				Middle	3.5	21.3	21.3	8.2	8.2	31.7	31.7	100.1	100.0	7.4	7.4		3.4	3.7		5	5.0		
				Bottom	6	21.2	21.2	8.2	8.3	32.0	32.0	98.9	98.8	7.3	7.3		4.3	4.4		6	6.0		
9-Jan-17	Fine	Moderate	10:40	Surface	1	20.6	20.7	8.0	8.0	32.0	32.0	98.3	98.5	7.3	7.3	7.1	3.8	3.7	4.7	3	3.0		
				Middle	3.5	20.6	20.7	8.0	8.0	32.0	32.0	95.9	96.0	7.1	7.1		4.8	4.9		3	3.0		
				Bottom	6	20.5	20.5	8.0	8.0	31.9	32.0	93.4	93.3	7.0	7.0		5.4	5.5		3	3.0		
11-Jan-17	Cloudy	Moderate	12:53	Surface	1	21.8	21.8	8.2	8.2	32.0	32.1	99.5	99.5	7.3	7.3	7.3	3.6	3.5	4.5	3	3.0		
				Middle	3.5	21.3	21.3	8.3	8.3	32.6	32.7	99.6	99.6	7.3	7.3		4.7	4.8		<2.5	<2.5		
				Bottom	6	21.1	21.0	8.4	8.4	33.0	33.1	98.4	97.8	7.2	7.2		5.1	5.2		<2.5	<2.5		
13-Jan-17	Cloudy	Moderate	14:01	Surface	1	20.5	20.5	7.7	7.7	31.3	31.3	98.7	98.7	7.4	7.4	7.3	3.0	2.9	3.1	3	3.5		
				Middle	3.5	20.1	20.1	7.6	7.6	30.4	30.4	96.5	96.4	7.3	7.3		3.2	3.1		3	3.0		
				Bottom	6	20.1	20.1	7.6	7.6	30.2	30.2	95.4	95.3	7.3	7.3		3.3	3.3		3	3.0		
16-Jan-17	Cloudy	Moderate	16:08	Surface	1	20.3	20.3	7.7	7.7	30.3	30.4	99.3	99.4	7.4	7.5	7.3	3.1	3.1	3.7	7	7.0		
				Middle	3.5	20.1	20.1	7.8	7.8	29.4	29.5	97.2	97.3	7.3	7.3		3.8	3.8		7	7.0		
				Bottom	6	20.2	20.2	7.9	7.9	29.4	29.4	96.1	95.9	7.2	7.2		4.0	4.1		4	4.0		
18-Jan-17	Cloudy	Moderate	17:38	Surface	1	20.0	20.0	8.1	8.1	31.9	32.0	85.7	85.0	6.5	6.4	6.4	2.7	2.7	3.5	3	3.5		
				Middle	3.5	20.2	20.0	8.2	8.2	32.3	32.3	85.4	84.3	6.4	6.4		4.0	3.8		6	6.0		
				Bottom	6	19.8	19.7	8.1	8.1	32.6	32.5	83.0	83.4	6.3	6.3		3.9	4.0		3	3.0		
20-Jan-17	Fine	Moderate	19:52	Surface	1	20.5	20.6	8.3	8.3	31.5	31.6	104.4	104.9	7.8	7.9	7.8	2.8	3.0	4.5	3	3.0		
				Middle	3.5	20.6	20.5	8.3	8.3	32.0	32.1	104.2	103.8	7.8	7.8		3.2	5.0		6	6.0		
				Bottom	6	20.7	20.5	8.4	8.4	32.2	32.3	103.3	103.9	7.7	7.8		4.8	5.4		<2.5	<2.5		
23-Jan-17	Fine	Moderate	10:37	Surface	1	20.2	20.7	8.0	8.1	32.0	32.1	85.9	87.4	6.4	6.5	6.4	3.1	3.1	3.7	3	3.0		
				Middle	3.5	20.6	20.8	8.2	8.2	32.6	32.6	86.4	86.4	6.4	6.4		3.0	3.7		3	3.0		
				Bottom	6	20.7	20.5	8.1	8.1	32.8	32.8	85.8	85.1	6.4	6.4		3.9	4.4		5	4.5		
25-Jan-17	Sunny	Moderate	12:15	Surface	1	20.0	20.3	8.1	8.1	31.9	32.0	86.4	87.3	6.5	6.6	6.5	2.1	2.2	3.2	<2.5	<2.5		
				Middle	3.5	19.7	19.9	8.2	8.2	32.5	32.5	85.7	85.8	6.5	6.5		2.2	3.2		3	3.0		
				Bottom	6	20.1	20.0	8.1	8.1	32.7	32.7	85.4	84.7	6.4	6.4		2.9	4.1		3	3.0		
27-Jan-17	Sunny	Moderate	13:43	Surface	1	18.8	18.8	8.3	8.3	32.9	33.0	86.4	86.7	6.6	6.7	6.6	2.9	2.7	4.3	5	5.0		
				Middle	3.5	18.6	18.7	8.3	8.3	33.4	33.5	86.4	86.3	6.6	6.6		4.2	4.2		5	5.0		
				Bottom	6	18.7	18.7	8.2	8.2	33.9	33.8	86.2	86.5	6.6	6.6		4.1	5.9		5	4.5		
31-Jan-17	Fine	Moderate	16:02	Surface	1	18.7	18.7	8.0	8.0	33.2	33.2	90.0	90.0	6.9	6.9	6.9	3.7	3.7	4.1	8	7.5		
				Middle	3.5	18.7	18.7	8.1	8.1	33.5	33.6	90.0	90.0	6.9	6.9		4.1	4.0		6	6.0		
				Bottom	6	18.7	18.7	8.1	8.1	33.8	33.9	90.0	89.9	6.9	6.9		3.9	4.6		6	6.0		

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.


Water Quality Monitoring Results at WSD9 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
3-Jan-17	Sunny	Moderate	11:38	Surface	1	20.7	20.7	7.5	7.5	29.9	30.6	94.5	94.7	7.1	7.1	7.1	3.5	3.5	4.1	7	6.5
				Middle	3.5	20.5	20.5	7.6	7.6	31.2	30.2	94.2	93.9	7.1	7.1		3.6	3.6		4	4.0
				Bottom	6	20.5	20.5	7.6	7.6	29.4	30.9	93.6	95.0	7.1	7.1		5.3	5.3		4	4.5
5-Jan-17	Sunny	Moderate	13:11	Surface	1	20.8	20.8	7.6	7.7	30.7	30.8	103.6	103.6	7.8	7.8	7.7	4.2	4.4	4.7	3	3.0
				Middle	3.5	20.6	20.6	7.8	7.8	32.1	32.1	103.5	103.4	7.7	7.7		4.9	5.0		3	3.0
				Bottom	6	20.5	20.5	7.9	7.9	32.5	32.5	102.2	102.3	7.6	7.6		4.6	4.6		4	4.0
7-Jan-17	Fine	Moderate	14:51	Surface	1	21.1	21.1	8.1	8.1	31.9	32.0	101.2	101.2	7.5	7.5	7.4	3.7	3.8	4.1	4	4.5
				Middle	3.5	20.9	20.9	8.1	8.1	32.4	32.4	100.9	100.9	7.5	7.5		3.5	3.6		5	5.0
				Bottom	6	20.9	20.9	8.1	8.1	32.7	32.7	99.1	98.9	7.3	7.3		4.8	5.0		6	6.0
9-Jan-17	Fine	Moderate	16:34	Surface	1	20.8	20.8	8.0	8.0	32.0	32.0	98.9	98.9	7.3	7.3	7.2	3.8	3.7	4.4	<2.5	<2.5
				Middle	3.5	20.8	20.8	8.0	8.0	32.0	32.0	96.4	96.6	7.2	7.2		4.7	4.8		<2.5	<2.5
				Bottom	6	20.7	20.7	8.0	8.0	32.0	32.0	94.3	94.3	7.0	7.0		4.5	4.8		<2.5	<2.5
11-Jan-17	Cloudy	Moderate	18:07	Surface	1	20.6	20.6	8.3	8.4	33.6	33.6	99.2	99.4	7.3	7.4	7.3	2.3	2.3	3.0	3	3.0
				Middle	3.5	20.6	20.6	8.3	8.3	33.5	33.6	97.7	98.0	7.2	7.3		2.7	2.7		<2.5	<2.5
				Bottom	6	20.4	20.5	8.4	8.4	33.2	33.3	96.0	96.0	7.1	7.1		4.0	4.1		<2.5	<2.5
13-Jan-17	Cloudy	Moderate	09:04	Surface	1	20.5	20.5	7.6	7.7	29.3	29.3	98.6	98.6	7.5	7.5	7.4	3.8	3.9	4.0	3	3.0
				Middle	3.5	20.4	20.4	7.7	7.7	30.4	30.4	98.2	98.3	7.4	7.4		3.4	3.2		4	4.0
				Bottom	6	20.2	20.2	7.7	7.7	30.4	30.4	98.0	97.9	7.4	7.4		5.0	4.8		4	4.0
16-Jan-17	Cloudy	Moderate	10:50	Surface	1	20.2	20.2	7.7	7.7	29.5	29.5	99.3	99.4	7.5	7.5	7.4	2.8	2.8	3.9	4	4.0
				Middle	3.5	20.3	20.3	7.8	7.8	29.6	29.6	98.7	98.8	7.4	7.4		3.8	3.7		3	3.0
				Bottom	6	20.3	20.3	7.9	7.9	30.4	30.5	98.3	98.4	7.3	7.4		5.1	5.2		5	5.0
18-Jan-17	Cloudy	Moderate	12:09	Surface	1	20.0	20.1	8.2	8.2	32.3	32.3	85.3	85.6	6.4	6.4	6.3	2.3	2.3	2.6	4	4.5
				Middle	3.5	19.6	19.6	8.3	8.3	32.4	32.5	84.0	81.8	6.4	6.3		2.2	2.5		5	6.5
				Bottom	6	19.6	19.8	8.2	8.3	33.0	32.8	81.8	82.7	6.2	6.2		3.0	3.2		6	6.5
20-Jan-17	Sunny	Moderate	13:33	Surface	1	20.7	20.8	8.3	8.3	31.7	31.8	101.3	101.3	7.5	7.5	7.5	2.2	2.2	3.3	4	4.0
				Middle	3.5	20.8	20.9	8.3	8.3	32.3	32.4	100.4	102.0	7.4	7.5		2.2	3.0		4	4.0
				Bottom	6	20.9	20.8	8.3	8.3	32.7	32.7	102.5	100.6	7.6	7.6		4.7	4.6		7	6.5
23-Jan-17	Fine	Moderate	15:11	Surface	1	21.5	21.4	8.0	8.1	32.8	32.8	88.4	88.0	6.5	6.5	6.4	2.1	2.1	2.8	<2.5	<2.5
				Middle	3.5	20.4	20.6	8.0	8.1	33.1	33.1	84.7	86.2	6.3	6.4		2.0	2.9		3	3.0
				Bottom	6	20.5	20.6	8.0	8.1	33.4	33.4	83.4	83.3	6.2	6.2		3.1	3.3		3	3.0
25-Jan-17	Sunny	Moderate	16:42	Surface	1	20.7	20.6	8.1	8.1	32.3	32.3	87.3	87.3	6.5	6.5	6.4	2.1	2.1	2.3	3	3.0
				Middle	3.5	20.0	20.0	8.1	8.2	32.6	32.5	84.8	84.9	6.4	6.4		2.1	2.1		3	3.5
				Bottom	6	20.2	20.1	8.2	8.2	32.9	33.0	83.1	82.6	6.2	6.2		2.0	2.7		5	5.0
27-Jan-17	Sunny	Moderate	18:37	Surface	1	18.7	18.7	8.3	8.3	32.7	32.8	90.1	89.9	6.9	6.9	6.9	2.5	2.6	4.3	5	5.0
				Middle	3.5	18.4	18.4	8.3	8.3	33.2	33.3	89.0	88.7	6.9	6.9		5.0	4.8		7	7.0
				Bottom	6	18.4	18.4	8.3	8.3	33.3	33.3	88.7	89.0	6.8	6.9		4.5	5.6		7	7.0
31-Jan-17	Fine	Moderate	10:22	Surface	1	18.6	18.6	7.8	7.9	32.7	32.7	91.7	91.7	7.1	7.1	7.0	4.2	4.2	4.5	4	4.0
				Middle	3.5	18.6	18.6	7.8	7.9	33.0	33.1	90.9	90.9	7.0	7.0		4.0	4.0		4	4.5
				Bottom	6	18.5	18.5	7.8	7.8	33.3	33.3	90.7	90.7	7.0	7.0		3.9	5.3		6	6.0

Remarks: *DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Dissolved Oxygen (Surface) at Mid-Ebb Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
 Date
 Jan 17

Project
 No. MA14047
 Appendix
 D



Dissolved Oxygen (Surface) at Mid-Ebb Tide



Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring Results

Scale
 N.T.S


Date
 Jan 17

Project No.
 MA14047

Appendix
 D




Dissolved Oxygen (Surface) at Mid-Ebb Tide



Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	

Dissolved Oxygen (Surface) at Mid-Flood Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
 Date
 Jan 17

Project
 No. MA14047
 Appendix
 D



Dissolved Oxygen (Surface) at Mid-Flood Tide



Title

Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale

N.T.S

Date

Jan 17

Project No.


MA14047

Appendix

D




Dissolved Oxygen (Surface) at Mid-Flood Tide



Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	

Dissolved Oxygen (Middle) at Mid-Ebb Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
Date
 Jan 17

Project No.
 MA14047
Appendix
 D



Dissolved Oxygen (Middle) at Mid-Ebb Tide



Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S


Date
 Jan 17

Project No.
 MA14047

Appendix
 D



Dissolved Oxygen (Middle) at Mid-Ebb Tide



Title

Shatin to Central Link – Contract 1121
Advance Works for NSL Cross Harbour Tunnels
Graphical Presentation of Water Quality Monitoring
Results

Scale

N.T.S

Project

No. MA14047

Date


Jan 17

Appendix

D

CINOTECH

Dissolved Oxygen (Middle) at Mid-Flood Tide



Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring Results

Scale
 N.T.S


Date
 Jan 17

Project No.
 MA14047

Appendix
 D



Dissolved Oxygen (Middle) at Mid-Flood Tide



Title

Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale

N.T.S

Date

Jan 17

Project No.


MA14047

Appendix

D




Dissolved Oxygen (Middle) at Mid-Flood Tide



Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	

Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
Date
 Jan 17

Project No.
 MA14047
Appendix
 D



Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Title

Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale

N.T.S

Date

Jan 17

Project No.


MA14047

Appendix

D




Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	

Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
Date
 Jan 17

Project No.
 MA14047
Appendix
 D



Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
 Date
 Jan 17

Project
 No. MA14047
 Appendix
 D




Dissolved Oxygen (Bottom) at Mid-Flood Tide



Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	

Turbidity (Depth-averaged) at Mid-Ebb Tide



Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring Results

Scale
 N.T.S


Date
 Jan 17

Project No.
 MA14047

Appendix
 D



Turbidity (Depth-averaged) at Mid-Ebb Tide



Title

Shatin to Central Link – Contract 1121
Advance Works for NSL Cross Harbour Tunnels
Graphical Presentation of Water Quality Monitoring
Results

Scale

N.T.S

Date


Jan 17

Project
No. MA14047

Appendix
D



Turbidity (Depth-averaged) at Mid-Ebb Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
 Date
 Jan 17

Project
 No. MA14047
 Appendix
 D



Turbidity (Depth-averaged) at Mid-Flood Tide



Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S


Date
 Jan 17

Project No.
 MA14047

Appendix
 D



Turbidity (Depth-averaged) at Mid-Flood Tide



Title

Shatin to Central Link – Contract 1121
Advance Works for NSL Cross Harbour Tunnels
Graphical Presentation of Water Quality Monitoring
Results

Scale

N.T.S

Date


Jan 17

Project
No. MA14047

Appendix
D



Turbidity (Depth-averaged) at Mid-Flood Tide




Title
 Shatin to Central Link – Contract 1121
 Advance Works for NSL Cross Harbour Tunnels
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
 Date
 Jan 17

Project
 No. MA14047
 Appendix
 D




Suspended Solids (Depth-averaged) at Mid-Ebb Tide



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	


Suspended Solids (Depth-averaged) at Mid-Ebb Tide



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	CINOTECH
	Date Jan 17	Appendix D	


Suspended Solids (Depth-averaged) at Mid-Ebb Tide



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	


Suspended Solids (Depth-averaged) at Mid-Flood Tide



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	CINOTECH
	Date Jan 17	Appendix D	


Suspended Solids (Depth-averaged) at Mid-Flood Tide



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	CINOTECH
	Date Jan 17	Appendix D	

Suspended Solids (Depth-averaged) at Mid-Flood Tide



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA14047	
	Date Jan 17	Appendix D	

APPENDIX E
COPIES OF CALIBRATION CERTIFICATES

TEST REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Test Report No.:	C/W/161116
Date of Issue:	2016-11-16
Date Received:	2016-11-16
Date Tested:	2016-11-16
Date Completed:	2016-11-16
Next Due Date:	2017-02-15

ATTN: Miss Mei Ling Tang

Page: 1 of 2

Certificate of Calibration

Item for calibration:

Description	: Multiparameter Water Quality Probe
Manufacturer	: Aquaread Ltd
Model No.	: AP-2000-D
Serial No.	: 122252120
Equipment No.	: W.18.02

Test conditions:

Room Temperature	: 23 degree Celsius
Relative Humidity	: 58%

Test Specifications:

Performance checking for pH, Oxidation Reduction Potential (ORP), Dissolved oxygen (D.O.), Turbidity, Salinity, Conductivity and Temperature

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

Test Report No.:	C/W/161116
Date of Issue:	2016-11-16
Date Received:	2016-11-16
Date Tested:	2016-11-16
Date Completed:	2016-11-16
Next Due Date:	2017-02-15

Page: 2 of 2

Certificate of Calibration

Results:

pH performance checking

	Instrument Readings (pH unit)	Acceptance Criteria	Comment
pH QC buffer 4.01	4.02	4.01 ± 0.10	Pass
pH QC buffer 6.86	6.82	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.17	9.18 ± 0.10	Pass

ORP performance checking

	Instrument Readings (mV)	Acceptance Criteria	Comment
Zobell Solution	227.4	229 ± 10	Pass

D.O. performance checking

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Acceptance Criteria	Comment
8.40	8.43	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity check

Turbidity solution (NTU)	Instrument Readings (NTU)	Acceptance Criteria	Comment
0.00	0.00	0.00 ± 0.05	Pass
100	100	100 ± 5	Pass
1000	1000	1000 ± 100	Pass

Salinity Performance check

Salinity, ppt		Acceptable range	Comment
Instrument Reading	Theoretical Value	30.0 ± 3	Pass
30.6	30.0		

Conductivity performance checking

	Instrument Readings (mV)	Acceptance Criteria	Comment
KCl stock solution (2570 μ s/cm)	2590	2442-2698	Pass

Temperature performance checking

Reference thermometer- E431 Readings (°C)	Instrument Readings (°C)	Correction (°C)	Comment
24.1	24.0	+0.1	N/A

*****END OF REPORT*****

TEST REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Test Report No.:	C/W/170111
Date of Issue:	2017-01-11
Date Received:	2017-01-11
Date Tested:	2017-01-11
Date Completed:	2017-01-11
Next Due Date:	2017-04-10

ATTN: Miss Mei Ling Tang

Page: 1 of 2

Certificate of Calibration

Item for calibration:

Description	: Multiparameter Water Quality Probe
Manufacturer	: Aquaread Ltd
Model No.	: AP-2000-D
Serial No.	: 122251520
Equipment No.	: W.18.12

Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 57%

Test Specifications:

Performance checking for pH, Oxidation Reduction Potential (ORP), Dissolved oxygen (D.O.), Turbidity, Salinity, Conductivity and Temperature

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

Test Report No.:	C/W/170111
Date of Issue:	2017-01-11
Date Received:	2017-01-11
Date Tested:	2017-01-11
Date Completed:	2017-01-11
Next Due Date:	2017-04-10

Page: 2 of 2

Certificate of Calibration

Results:

pH performance checking

	Instrument Readings (pH unit)	Acceptance Criteria	Comment
pH QC buffer 4.01	4.03	4.01 ± 0.10	Pass
pH QC buffer 6.86	6.87	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.19	9.18 ± 0.10	Pass

ORP performance checking

	Instrument Readings (mV)	Acceptance Criteria	Comment
Zobell Solution	228.6	229 ± 10	Pass

D.O. performance checking

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Acceptance Criteria	Comment
8.40	8.45	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity check

Turbidity solution (NTU)	Instrument Readings (NTU)	Acceptance Criteria	Comment
0.00	0.00	0.00 ± 0.05	Pass
100	100	100 ± 5	Pass
1000	1000	1000 ± 100	Pass

Salinity Performance check

Salinity, ppt		Acceptable range	Comment
Instrument Reading	Theoretical Value	30.0 ± 3	Pass
30.0	30.7		

Conductivity performance checking

	Instrument Readings (mV)	Acceptance Criteria	Comment
KCl stock solution (2570 µs/cm)	2586	2442-2698	Pass

Temperature performance checking

Reference thermometer- E431 Readings (°C)	Instrument Readings (°C)	Correction (°C)	Comment
24.1	24.2	-0.1	N/A

*****END OF REPORT*****

**APPENDIX F
QUALITY CONTROL REPORTS FOR SS
LABORATORY ANALYSIS**

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26309
Date of Issue:	2017/01/04
Date Received:	2017/01/03
Date Tested:	2017/01/03
Date Completed:	2017/01/04

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/03

Number of Sample: 84

Custody No.: MA14047/170103

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	4	4	2	105

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26318
Date of Issue:	2017/01/06
Date Received:	2017/01/05
Date Tested:	2017/01/05
Date Completed:	2017/01/06

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/05

Number of Sample: 84

Custody No.: MA14047/170105

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	4	4	2	98

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26344
Date of Issue:	2017/01/09
Date Received:	2017/01/07
Date Tested:	2017/01/07
Date Completed:	2017/01/09

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/07

Number of Sample: 84

Custody No.: MA14047/170107

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	4	4	2	110

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26347
Date of Issue:	2017/01/10
Date Received:	2017/01/09
Date Tested:	2017/01/09
Date Completed:	2017/01/10

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/09


Number of Sample: 84

Custody No.: MA14047/170109

Total Suspended Solids Sampling Point	Duplicate Analysis			QC Recovery, %
	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	3	3	4	98

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26358
Date of Issue:	2017/01/12
Date Received:	2017/01/11
Date Tested:	2017/01/11
Date Completed:	2017/01/12

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/11

Number of Sample: 84

Custody No.: MA14047/170111

Total Suspended Solids Sampling Point	Duplicate Analysis			QC Recovery, %
	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	3	3	2	100

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26376
Date of Issue:	2017/01/16
Date Received:	2017/01/13
Date Tested:	2017/01/13
Date Completed:	2017/01/16

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/13

Number of Sample: 84

Custody No.: MA14047/170113

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	3	3	3	99

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26380
Date of Issue:	2017/01/17
Date Received:	2017/01/16
Date Tested:	2017/01/16
Date Completed:	2017/01/17

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/16

Number of Sample: 84

Custody No.: MA14047/170116

Total Suspended Solids Sampling Point	Duplicate Analysis			QC Recovery, %
	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	7	7	3	96

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26391
Date of Issue:	2017/01/19
Date Received:	2017/01/18
Date Tested:	2017/01/18
Date Completed:	2017/01/19

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/18

Number of Sample: 84

Custody No.: MA14047/170118

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	3	4	5	97

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26405
Date of Issue:	2017/01/23
Date Received:	2017/01/20
Date Tested:	2017/01/20
Date Completed:	2017/01/23

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/20

Number of Sample: 84

Custody No.: MA14047/170120

Total Suspended Solids Sampling Point	Duplicate Analysis			QC Recovery, %
	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	3	3	0	109

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26416
Date of Issue:	2017/01/24
Date Received:	2017/01/23
Date Tested:	2017/01/23
Date Completed:	2017/01/24

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/23

Number of Sample: 84

Custody No.: MA14047/170123

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	3	3	3	106

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26431
Date of Issue:	2017/01/26
Date Received:	2017/01/25
Date Tested:	2017/01/25
Date Completed:	2017/01/26

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/25

Number of Sample: 84

Custody No.: MA14047/170125

Total Suspended Solids Sampling Point	Duplicate Analysis			QC Recovery, %
	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
C2me	3	3	2	105

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26442
Date of Issue:	2017/02/01
Date Received:	2017/01/27
Date Tested:	2017/01/27
Date Completed:	2017/02/01

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/27

Number of Sample: 84

Custody No.: MA14047/170127

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	5	5	1	100

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Report No.:	26447
Date of Issue:	2017/02/01
Date Received:	2017/01/31
Date Tested:	2017/01/31
Date Completed:	2017/02/01

ATTN: Ms. Mei Ling Tang

Page: 1 of 1

Project Name: Shatin to Central Link - Contract No.1121
- NSL Cross Harbour Tunnels

Sampling Date: 2017/01/31

Number of Sample: 84

Custody No.: MA14047/170131

Total Suspended Solids	Duplicate Analysis			QC Recovery, %
Sampling Point	Trial 1, mg/L	Trial 2, mg/L	Difference, %	
WSD9se	8	7	3	97

*****END OF REPORT*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

APPENDIX G
SUMMARY OF EXCEEDANCE

APPENDIX G – SUMMARY OF EXCEEDANCE

Reporting Month: January 2017

- a) Exceedance Report for Dust Monitoring (NIL)**
- b) Exceedance Report for Water Quality Monitoring (NIL)**

**APPENDIX H
SITE AUDIT SUMMARY**

*Shatin to Central Link -
Contract 1121 NSL Cross Harbour Tunnels*



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	170103
Date	3 January 2017 (Tuesday)
Time	14:00 – 17:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part B – Water Quality</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection 	
	<p>Part C – Ecology / Others</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
	<p>Part D – Landscape & Visual</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
	<p>Part E – Air Quality</p> <ul style="list-style-type: none"> To cover the stock of bagged cement on the bending yard with impervious material properly. (Shek O) 	E 16
170103-O03		
170103-O05	<ul style="list-style-type: none"> To repair the dust curtain at the tipping hall in Hung Hom site. 	E 21
170103-O06	<ul style="list-style-type: none"> To provide NRMM label of designated format to the breaker and the crawler crane found in Area B in Hung Hom site. 	E 22
	<p>Part F - Construction Noise Impact</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
	<p>Part G – Waste/Chemical Management</p> <ul style="list-style-type: none"> To provide the drip tray to the chemical containers and the drip tray should be plugged properly. (Shek O) 	G 10
170103-R01		
170103-R04	<ul style="list-style-type: none"> To remove the garbage found on the drainage. (Shek O) 	G 1iii
170103-O02	<ul style="list-style-type: none"> Oil stain was found under the mold near the Northern Gate. (Shek O) 	G 9
	<p>Part H – Permits/Licenses</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
	<p>Part I - Others</p> <ul style="list-style-type: none"> Follow-up on previous audit section (Ref. No.:161229), the item 161229-R01, 161229-R02 and 161229-O03 were remarked as 170103-R04, 170103-R01 and 170103-O06 respectively. 	

	Name	Signature	Date
Recorded by	Benjamin Wong		3 January 2017
Checked by	Dr. Priscilla Choy		3 January 2017

**Shatin to Central Link -
Contract 1121 NSL Cross Harbour Tunnels**



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	170109
Date	9 January 2017 (Monday)
Time	14:00 – 17:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
170109-R03	<p>Part B – Water Quality</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection <p>Part C – Ecology / Others</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part D – Landscape & Visual</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part E – Air Quality</p> <ul style="list-style-type: none"> To provide NRMM label of designated format to the excavator in Hung Hom site. 	E 22
170109-R01	<p>Part F - Construction Noise Impact</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part G – Waste/Chemical Management</p> <ul style="list-style-type: none"> To provide the drip tray to the oil drum near the Northern Dock Gate in Shek O Basin. 	G 10
170109-R02	<ul style="list-style-type: none"> To remove the garbage found in the drainage near the Northern Dock Gate in Shek O Basin and near the AquaSep in the Hung Hom Site. 	G liii
	<p>Part H – Permits/Licenses</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part I - Others</p> <ul style="list-style-type: none"> Follow-up on previous audit section (Ref. No.:170103), the item 170103-R01, 170103-R04 and 170103-O06 were remarked as 170109-R01, 170109-R02 and 170109-R03 respectively. 	

	Name	Signature	Date
Recorded by	Benjamin Wong		9 January 2017
Checked by	Dr. Priscilla Choy		9 January 2017

*Shatin to Central Link -
Contract 1121 NSL Cross Harbour Tunnels*



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	170116
Date	16 January 2017 (Monday)
Time	14:00 – 17:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
170116-R01 170116-R03	<p>Part B – Water Quality</p> <ul style="list-style-type: none"> To remove garbage found in the drainage near the Northern Dock Gate. (Shek O) To ensure the effluent quality is in compliance with the criteria stated in the discharge license. (Hung Hom) 	B 19 B 7
170116-O04	<p>Part C – Ecology / Others</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part D – Landscape & Visual</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part E – Air Quality</p> <ul style="list-style-type: none"> The Contractor should provide NRMM label of designated format to the excavator found in Hung Hom site. 	E 22
170116-R02 170116-R01	<p>Part F - Construction Noise Impact</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part G – Waste/Chemical Management</p> <ul style="list-style-type: none"> To provide drip tray to the oil drum found near the Northern Dock Gate. (Shek O). To remove garbage found in the drainage near the Northern Dock Gate. (Shek O) 	G 10 G 1iii
	<p>Part H – Permits/Licenses</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part I - Others</p> <ul style="list-style-type: none"> Follow-up on previous audit section (Ref. No.:170109), the item 170109-R01, 170109-R02 and 170109-R03 were remarked as 170116-R02, 170116-R01 and 170116-O04 respectively. 	

	Name	Signature	Date
Recorded by	Benjamin Wong		16 January 2017
Checked by	Dr. Priscilla Choy		16 January 2017

Shatin to Central Link -

Contract 1121 NSL Cross Harbour Tunnels



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	170125
Date	25 January 2017 (Wednesday)
Time	10:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
170125-001	Part B – Water Quality <ul style="list-style-type: none"> Garbage was observed accumulated in the drainage on the periphery of Shek O basin and near the Northern Dock Gate. The Contractor should remove the garbage as soon as possible to well maintain the drainage system. 	B 19
170125-003	<ul style="list-style-type: none"> To close the opening of the silt curtain in Hung Hom site. 	B 36
	Part C – Ecology / Others <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
	Part D – Landscape & Visual <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
170125-R04	Part E – Air Quality <ul style="list-style-type: none"> To provide dust curtain to the dipping hall in Hung Hom site. 	E 21
	Part F - Construction Noise Impact <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
170125-002	Part G – Waste/Chemical Management <ul style="list-style-type: none"> No drip tray was provided to the oil drums found near the element E6 and Northern Dock Gate. The Contractor should provide drip tray to the oil drum to avoid oil leakage. 	G 10
170125-001	<ul style="list-style-type: none"> Garbage was observed accumulated in the drainage on the periphery of Shek O basin and near the Northern Dock Gate. The Contractor should remove the garbage as soon as possible to well maintain the drainage system. 	G Iiii
	Part H – Permits/Licenses <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	
	Part I - Others <ul style="list-style-type: none"> Follow-up on previous audit section (Ref. No.:170116), the item 170116-R01 and 170116-R02 were remarked as 170125-001 and 170125-002 respectively. 	

	Name	Signature	Date
Recorded by	Benjamin Wong		25 January 2017
Checked by	Dr. Priscilla Choy		25 January 2017

**APPENDIX I
EVENT AND ACTION PLANS**

Event and Action Plan for Marine Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC and ER; 2. Check monitoring data, all plant, equipment and the Contractor's working methods; and 3. Discuss remedial measures with the IEC and Contractor. 	<ol style="list-style-type: none"> 1. Discuss with the ET, ER and Contractor on the implemented mitigation measures; 2. Review proposals on remedial measures submitted by the Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with the ET, IEC and Contractor on the implemented mitigation measures; 2. Make agreement on the remedial measures to be implemented; and 3. Supervise the implementation of agreed remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment; 5. Consider changes of working methods; 6. Discuss with the ET, IEC and ER and propose remedial measures to IEC and ER; and 7. Implement the agreed remedial measures.
Action level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Inform the Contractor, IEC and ER; 3. Check monitoring data, all plant, equipment and the Contractor's working methods; 4. Discuss remedial measures with the IEC and Contractor; and 5. Ensure remedial measures are implemented. 	<ol style="list-style-type: none"> 1. Discuss with the ET, ER and Contractor on the implemented mitigation measures; 2. Review proposals on remedial measures submitted by the Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> 1. Discuss with the ET, IEC and Contractor on the implemented mitigation measures; 2. Make agreement on the remedial measures to be implemented; and 3. Discuss with the ET and IEC on the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment; 5. Consider changes of working methods; 6. Discuss with the ET, IEC and ER and propose remedial measures to IEC and ER within 3 working days of notification; and 7. Implement the agreed remedial measures.

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
LIMIT LEVEL				
1. Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Inform the Contractor, IEC, EPD and ER; Rectify unacceptable practice; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss with the ET and IEC and propose remedial measures to the IEC, EPD and ER; and Ensure the agreed remedial measures are implemented. 	<ol style="list-style-type: none"> Discuss with the ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> Discuss with the ET, IEC and Contractor on the implemented mitigation measures; Request the Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; and Assess the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET , IEC and ER and propose remedial measures to IEC and ER within 3 working days of notification; and Implement the agreed remedial measures.
2. Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> Inform the Contractor, IEC, EPD and ER; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss remedial measures with the IEC, EPD, ER and Contractor; Ensure remedial measures are implemented; and Increase the monitoring frequency to daily until no exceedance of Limit level 	<ol style="list-style-type: none"> Discuss with the ET, ER and Contractor on the implemented measures; Review proposals on remedial measures submitted by the Contractor and advise the ER accordingly; and Review and advise the ET and ER the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> Discuss with the ET, IEC and Contractor on the implemented mitigation measures; Request the Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; Discuss with the the ET, IEC and Contractor on the effectiveness of the implemented remedial measures; and Consider and instruct, if necessary, 	<ol style="list-style-type: none"> Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, IEC and ER and propose remedial measures to IEC and ER within 3 working days of notification; Implement the agreed remedial measures; and

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	for two consecutive days.		the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level.	8. As directed by the ER, to slow down or to stop all or part of the marine works or construction activities.

**APPENDIX J
UPDATED ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE**

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
<i>Cultural Heritage Impact (Construction Phase)</i>							
S4.93 & Table 4.2	Erection of decorative and sensibly designed hoarding along the boundary of the works area	To mitigate the temporary visual impact due to surface works.	Contractor	Works Areas in Causeway Bay and Wan Chai	Construction phase	EIAO	N/A
<i>Ecology (Construction Phase)</i>							
S 5.133	The following mitigation measures in controlling water quality change shall be implemented: <ul style="list-style-type: none"> - Installation of silt curtains around the dredgers, where appropriate, during dredging activities; - Use of closed grab dredger during dredging; and - Reduction of dredging rate 	To minimize changes in water quality impact on marine flora and fauna	Contractor	All reclamation and dredging works areas	Construction phase	• EIAO-TM	^ ^ ^
S5.134	Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted	Minimise the contamination of wastewater discharge	Contractor	All land based works areas	Construction phase	• EIAO-TM	^
ERR S3.6.3	Installation of floating type silt curtains around the area of construction and removal of earth bund	Minimize indirect impact to the nearby subtidal and intertidal flora and fauna	Contractor	Shek O Casting Basin	Construction phase	• EIAO-TM	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
<i>Fisheries Impact</i>							
S5.132	The size of the dredging and underwater blasting areas shall be minimized as much as possible	To minimize loss of fishing ground and fisheries resources	Contractor/ MTR	All dredging and underwater blasting works areas	Construction phase	• EIAO-TM	^
S5.133	Mitigation measures recommended in Sections 11.200 to 11.207, 11.209 to 11.211 and 11.213 to 11.256 of the EIA Report to control water quality, i.e. use of effective site drainage in land-based construction site and installation of silt curtain surrounding the dredging point, use of closed grab dredger and reduction of dredging rate shall be implemented.	To minimize change in water quality impact on fisheries resources and operation	Contractor	Works Areas	Construction phase	• EIAO-TM	^
S6.59	After completion of armour rock filling, the final surfaces of the protective armour rock layer shall be checked by ultrasonic sounding survey. Measures such as removing the rock or breaking the rock into pieces shall be implemented in case of non-compliance	To minimize the IMT protrusion above the seabed	Contractor	Along IMT laying works areas	Construction phase	• EIAO-TM	N/A
<i>Landscape & Visual (Construction Phase)</i>							
Table 7.9	CM3 - Control of night-time lighting glare	Minimize the night time glare due to the Project during construction phase	MTR	All works sites	Construction phase	• EIAO-TM	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
Table 7.9	CM4 - Erection of decorative screen hoarding compatible with the surrounding setting.	Minimize the visual impact of the Project during construction phase	MTR	All works sites	Construction phase	• EIAO-TM	N/A
Table 7.9	CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	Control of height and deposition/arrangement of temporary facilities in works areas	MTR	All works sites	Construction phase	• EIAO-TM	N/A
Table 7.9	CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments.	Reinstatement of temporary works areas.	MTR	All works sites	Construction phase	• EIAO-TM	N/A
Construction Dust Impact							
EP 2.25	All diesel fuelled construction plant used by the contractors within the works areas of the Project shall be powered by ultra-low sulphur diesel fuel.	Mitigating Aerial Emissions from Construction Plant	Contractor	All works areas	Construction phase	• EIAO-TM	^
Table 8.5	Barging facilities: (i) Pave all road surfaces within the barging facilities and provide watering once along with the haul road for every	To minimize dust impacts	Contractor	Barging facility at Shek O Casting Basin	Construction phase	APCO	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>working hours to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.0 L/m² once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.0L/m² to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual</p> <p>(ii) Unloading of spoil materials – Undertake the unloading process within a 3-sided screen with top tipping hall. Provide water spraying and flexible dust curtains at the discharge point for dust suppression.</p> <p>(iii) Vehicles leaving the barging facilities – Pass vehicles</p>						<p>#</p> <p>^</p>

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>enclosed environment. Equip all the mixers with dust collectors.</p> <p>(v) Loading of concrete from mixer into transit mixer of a truck – Directly load the concrete from the mixer into the transit mixer of a truck in “wet form”.</p> <p>(vi) Tipper trucks and cement tankers leaving the Concrete Batching Plant – Haul road within the site is unpaved. Install wheel washing pit at the gate of the concrete batching plant.</p> <p>(vii) Transportation of materials within the plant – Provide watering twice a day would be provided.</p>						^ ^ ^
S8.89	Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m ² for Kowloon side and 1.0 L/m ² for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While	To minimize dust impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> • Hung Hom • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV • Shek O Casting Basin 	Construction phase	APCO	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>near ASRs.</p> <ul style="list-style-type: none"> - Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. - Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. - Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. - Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. - Imposition of speed controls for vehicles on site haul roads. - Where possible, routing of vehicles and positioning of construction plant shall be at the maximum possible distance from ASRs. - Every stock of more than 20 bags of cement or dry 						<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p>

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.</p> <p>- Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</p>						N/A
<i>Air Quality (Construction Phase)</i>							
/	<p>Emission from Vehicles and Plants</p> <ul style="list-style-type: none"> • All vehicles shall be shut down in intermittent use. • Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. • All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	<p>Reduce air pollution emission from construction vehicles and plants</p>	Contractor	All construction sites	Construction stage	• APCO	^ ^ ^
/	Valid Non-road Mobile Machinery (NRMM) labels should be provided to regulated machines	<p>Reduce air pollution emission from construction vehicles and plants</p>	Contractor	All construction sites	Construction stage	• APCO	*
<i>Construction Noise (Airborne)</i>							
S9.55	Implement the following good site practices:	Control construction	Contractor	Works areas	Construction	• EIAO-TM	

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; • silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; • mobile plant should be sited as far away from NSRs as possible and practicable; • material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	airborne noise			phase		^ ^ ^ ^ ^ ^
S9.56 & Table 9.16	The following quiet PME shall be used: <ul style="list-style-type: none"> • Crane lorry, mobile 	To minimize construction noise impact	Contractor	Works areas at: <ul style="list-style-type: none"> • Hung Hom 	Construction stage	• EIAO-TM	N/A

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<ul style="list-style-type: none"> • Crane, mobile • Asphalt paver • Backhoe with hydraulic breaker • Breaker, excavator mounted (hydraulic) • Hydraulic breaker • Concrete lorry mixer • Poker, vibrator, hand-held • Concrete pump • Crawler crane, mobile • Mobile crane • Dump truck • Excavator • Truck • Rock drill • Lorry • Wheel loader • Roller vibratory 			<ul style="list-style-type: none"> • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV 			
S9.58 – S9.59 & Table 9.17	Movable noise barrier shall be used for the following PME: <ul style="list-style-type: none"> • Air compressor • Asphalt paver • Backhoe with hydraulic breaker 	To minimize construction noise impact	Contractor	Works areas at: <ul style="list-style-type: none"> • Cross Harbour section up to Breakwater of 	Construction stage	• EIAO-TM	N/A

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<ul style="list-style-type: none"> • Bar bender • Bar bender and cutter (electric) • Breaker, excavator mounted • Concrete pump • Concrete pump, stationary/lorry mounted • Excavator • Generator • Grout pump • Hand held breaker • Hydraulic breaker • Saw, concrete 			CBTS <ul style="list-style-type: none"> • Breakwater of CBTS to SOV 			
S9.60 & Table 9.17	Noise insulating fabric shall be used for <ul style="list-style-type: none"> • Drill rig, rotary type • Piling, diaphragm wall, bentonite filtering plant • Piling, diaphragm wall, grab and chisel • Piling, diaphragm wall, hydraulic extractor • Piling, large diameter bored, grab and chisel • Piling, hydraulic extractor • Piling, earth auger, auger • Rock drill, crawler mounted (pneumatic) 	To minimize construction noise impact	Contractor	Works areas at: <ul style="list-style-type: none"> • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV 	Construction stage	• EIAO-TM	N/A
Water Quality (Construction Phase)							

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>site.</p> <p>Demolition of temporary reclamation including the demolition of the diaphragm wall and dredging to the existing seabed levels will also be carried out behind the temporary seawall.</p> <p>Temporary seawall will be removed after completion of all excavation and dredging works for demolition of the temporary reclamation.</p>						N/A
							N/A
S11. 202	During construction of the temporary reclamation, temporary seawall will be partially constructed to protect the nearby seawater intakes from further dredging activities. For example, the seawalls along the southeast and northeast boundaries of PW1.1 shall be constructed first (above high water mark) so that the seawater intake at the inner water would be protected from the impacts from the remaining dredging activities along the northwest boundary.	To minimize water quality impact upon the cooling water intakes in CBTS from temporary reclamation works	Contractor	Temporary reclamation works areas in CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A
S11. 202	Dredging will be carried out by closed grab dredger to minimize release of sediment and other contaminants during dredging.	To minimize loss of fines and contaminants during dredging in CBTS	Contractor	All temporary reclamation and dredging works areas within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
S11. 202 & Table	Silt curtains will be deployed to fully enclose the closed grab	To minimize loss of fines	Contractor	All temporary	Construction	<ul style="list-style-type: none"> • EIAO-TM 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
11.25	dredger and shall be extended from water surface to the seabed, as far as practicable, during any dredging operation.	and contaminants during dredging in CBTS		reclamation and dredging works areas within CBTS	phase	<ul style="list-style-type: none"> • WPCO 	
S11. 202 & Table 11.23	Silt screens will be installed at the cooling water intakes within the CBTS during the temporary reclamation period.	To minimize water quality impact upon the cooling water intakes in CBTS from marine construction activities	Contractor	Cooling water intakes inside CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
S11. 203 & Table 11.24	No more than two dredgers (of about 8 m ³ capacity each) shall be operated for dredging within the typhoon shelter at any time for the tunnel construction works. Moreover, the combined dredging rate for all concurrent dredging works (include dredging works for concurrent projects such as WDII and CWB) to be undertaken within the CBTS shall not exceed 4,500 m ³ per day (and 281 m ³ per hour with a maximum working period of 16 hours per day) throughout the entire construction period.	To minimize loss of fines and contaminants during dredging in CBTS	Contractor	All dredging works areas within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
ERR 6.7.1	Closed grab dredger shall be used for any dredging operations, except at for removal of fill material at the gap at the IMT/ME4 interface, which will be carried out by air lift or	To minimize water quality impact in CBTS from marine construction	Contractor	All marine works areas within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	sand pump method	activities					
ERR 6.7.1	Fill materials removed by air lift or sand pumping method shall be stored inside impermeable compartment of the barge	To minimize water quality impact in CBTS from marine construction activities	Contractor	All marine works areas within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A
ERR 6.7.1	Bulk filling operation within CBTS shall be carried out by closed grab dredger and/or by feeding the fill material into a down pipe for placing of fill materials	To minimize water quality impact in CBTS from marine construction activities	Contractor	All marine works areas within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A
EP 2.18.1a	Pipe piles shall be used to form temporary seawalls for IMT construction within CBTS.	To minimize water quality impact in CBTS from IMT construction	Contractor	IMT construction works within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
EP 2.18.1b	The temporary seawalls shall not be removed before completion of all dredging or filling works for IMT construction, except for a small section of pipe piles adjoining IMT11 to facilitate the necessary dredging works for placing the IMT11.	To minimize water quality impact in CBTS from IMT construction	Contractor	IMT construction works within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
EP 2.18.1j	Water quality monitoring shall be conducted at cooling water intake 9 for Windsor House during IMT construction within CBTS. The monitoring frequency, parameters, equipment and methodology shall follow those for dredging and filling as	To minimize water quality impact in CBTS from IMT construction	Contractor	IMT construction works within CBTS	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	stipulated in the EM&A Manual.						
S11. 204	Bulk filling along the IMT tunnel alignment for SCL shall be carried out after the bulk dredging works along the IMT alignment are completed. Hence, bulk dredging and bulk filling along the IMT alignment shall not be undertaken at the same time.	To minimize loss of fines and contaminants during IMT construction	Contractor	Marine works areas in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A
S11. 204	Dredging for IMT and SCL2 construction shall be carried out by closed grab dredger to minimize release of sediment and other contaminants during dredging.	To minimize loss of fines and contaminants during dredging in the Victoria Harbour	Contractor	Marine works areas in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
S11.204	No more than one closed grab dredger shall be operated outside the CBTS in the open harbor for SCL construction.	To minimize loss of fines and contaminants from dredging in the Victoria Harbour	Contractor	Marine works areas in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
S11. 204	Dredging for temporary reclamation outside the CBTS (at SCL2) shall not be carried out concurrently with the dredging / filling works for IMT construction.	To minimize loss of fines and contaminants from dredging / filling in the Victoria Harbour	Contractor	Marine works areas in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A
S11. 205	Floating type or frame type silt curtains shall be deployed around the dredging operations within 200m from the Hung Hom landfill.	To minimize loss of fines and contaminants from dredging in the Victoria	Contractor	Construction of northern IMT segment in the	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
		Harbour		near shore region within 200 m from the Hung Hom landfall			
EP 2.19e	Frame type silt curtains shall be deployed around the dredging operations for the remaining IMT segments outside 200 m from the Hung Hom landfall.	To minimize water quality impacts in Victoria Harbour from IMT construction	Contractor	Construction of northern IMT segment in Victoria Harbour outside 200m from the Hung Hom landfall	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
S11. 205 & Table 11.23	Silt screens shall be installed at the cooling water intakes for East Rail Extension, Metropolis and Hong Kong Coliseum (namely 21, 34 and 35 respectively) which are in close vicinity of the northern IMT segment.	To protect the beneficial use of water intakes along the Kowloon waterfront from dredging / filling activities	Contractor	Construction of northern IMT segment in the near shore region within 200 m from the Hung Hom landfall	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^
S11.207	If underwater blasting is required for SCL construction, the following precautionary / mitigation measures shall be adopted:	To protect the water quality in Victoria Harbour from any possible underwater	Contractor	Marine works areas in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<ul style="list-style-type: none"> • Charge shall be placed in cores within the rock in order that there will be no blast directly into the water. • In terms of the construction sequence, sediment dredging (within the planned IMT works area) shall be conducted prior to any underwater blasting. 	blasting					
Table 11.23	Silt screens shall be installed at the WSD Flushing Water Intakes at Kowloon Station, Tai Wan, Quarry Bay and Wan Chai (namely Intakes 14, WSD9, WSD17 and A respectively) during any dredging / filling works outside the CBTS for temporary reclamation at SCL2 or for IMT construction	To protect the beneficial use of flushing water intakes in Victoria Harbour from dredging / filling activities	Contractor	Flushing water intake points in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	N/A
S11.210 - S11.211 & Table 11.24 ERR S6.7.1	If the marine works for SCL are to be carried out concurrently with other dredging / filling activities in the Victoria Harbour, the production rates of any dredging / filling work to be undertaken outside the CBTS for SCL construction in the open harbour (including temporary reclamation at SCL2 and IMT construction, except for the area within 60m from the southern boundary of the temporary reclamation at Hung Hom Landfall) shall not exceed 2,500 m ³ per day at any time throughout the entire construction period. The hourly production rate for dredging or bulk filling within the open Victoria Harbour (outside the breakwater of CBTS, except for	To minimize loss of fines and contaminants from dredging / filling in the Victoria Harbour	Contractor	Marine works areas in Victoria Harbour	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>the area within 60m from the southern boundary of the temporary reclamation at Hung Hom Landfall) shall not exceed 156 m³ per hour (if there are other concurrent marine works in Victoria Harbour) and the maximum working hour for the dredging / bulk filling works shall be 16 hours per day. Silt screen shall be deployed at the Kowloon Station Intake to minimize the water quality impact. If the marine works for SCL are to be carried out with no other concurrent dredging / filling activities in the Victoria Harbour, the production rates of any dredging / filling work to be undertaken outside the CBTS for SCL construction in the open harbour (including temporary reclamation at SCL2 and IMT construction except for the area within 60m from the southern boundary of the temporary reclamation at Hung Hom Landfall) shall not exceed 4,500 m³ per day at any time throughout the entire construction period. The hourly production rate for dredging or bulk filling within the open Victoria Harbour (outside the breakwater of CBTS except for the area within 60m from the southern boundary of the temporary reclamation at Hung Hom Landfall) shall not exceed 281 m³ per hour (if there is no other concurrent marine works in Victoria Harbour) and the</p>						

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>maximum working hour for the dredging / bulk filling works shall be 16 hours per day. Silt screen shall be deployed at the Kowloon Station Intake to minimize the water quality impact.</p> <p>Only one chiseling machine or hydraulic breaker shall be adopted for rock breaking.</p> <p>For any dredging / filling work for IMT construction within 60m from the southern boundary of the temporary reclamation at Hung Hom Landfall:</p> <ul style="list-style-type: none"> • The daily production rate shall not exceed 1,500m³ per day • the hourly production rate shall not exceed 93m³ 						^ ^
S11.215	<p>The following good site practices shall be undertaken during filling and dredging:</p> <ul style="list-style-type: none"> • mechanical grabs, if used, shall be designed and maintained to avoid spillage and sealed tightly while being lifted; • all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; 	To minimize loss of fines and contaminants from dredging / filling	Contractor	Marine works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^ ^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works.</p> <ul style="list-style-type: none"> • Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. • Construction debris and spoil shall be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters. 						^ ^
S11.217	<p>The following mitigation measures are proposed to minimize the potential water quality impacts from any marine piling works:</p> <ul style="list-style-type: none"> • The potential release of sediment or excavated materials could be controlled through the installation of silt curtains surrounding the working area as necessary. • Spoil shall be collected by sealed hopper barges for proper disposal. 	To minimize release of sediment and pollutants from marine piling activities	Contractor	Marine piling works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^ ^
S11.218	<p>Silt screens are recommended to be deployed at the seawater intakes during the construction works period.</p> <p>Regular maintenance of the silt screens and refuse collection shall be performed at the silt screens at regular intervals on a</p>	To avoid the pollutant and refuse entrapment problems at the silt screens to be installed at the water	Contractor	Proposed silt screens at water intakes	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	daily basis. The Contractor shall be responsible for keeping the water behind the silt screen free from floating rubbish and debris during the impact monitoring period.	intakes.					
S11.219	It is recommended that collection and removal of floating refuse shall be performed within the marine construction areas at regular intervals on a daily basis. The Contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish during the dredging works.	To minimize water quality impacts from illegal dumping and littering from marine vessels and runoff from the coastal area	Contractor	Marine works area	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • WDO 	^
S11.220 & 221	Any wastewater including washdown waters and any concrete curing waters generated from the casting basin shall be drained to the wastewater treatment unit. Appropriate treatment process such as sedimentation and oil removal shall be employed for the wastewater treatment units so that any discharge from the casting basin will comply with standards stipulated in the TM-DSS. Recovered oil from any oil interceptor shall be properly contained, labeled and stored on site prior to collection by licensed collectors for disposal. During the flooding of the basin with seawater (accomplished by pumps) no escape of water could occur as the cofferdam will still be in place. Prior to opening a channel through the	To minimize water quality impacts from the washdown, flooding and draining operation at Shek O Casting Basin	Contractor	Shek O Casting Basin	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	cofferdam, water inside the basin will be skimmed of floating debris. A period of settling of 24 hours before opening the basin to the sea would allow much of the suspended material to settle out. The channel through the cofferdam will only be opened with the approval of the Site Engineer to the effect that all reasonable steps had been taken to remove contaminants.						
S11.222 to 11.245	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable.	To minimize water quality impacts from construction site runoff and general construction activities	Contractor	Works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • TMDSS, • WDO, • ProPECC PN 1/94 	#
S11.246 & 11.247	Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal	minimize water quality impacts due to sewage generated from construction workforce	Contractor	All works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • TM-DSS • WDO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation						
S11.253	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD.	To minimize water quality impact from effluent discharges from construction sites	Contractor	All construction works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • TM-DSS 	*

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
S11.254	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes.	minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • TM-DSS • WDO 	^
S11.255	Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges.	minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • TM-DSS • WDO 	#
S11.256	Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> • Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. 	minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction phase	<ul style="list-style-type: none"> • EIAO-TM • WPCO • TM-DSS • WDO 	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<ul style="list-style-type: none"> • Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area. 						^ ^
ERR S 8.5.1	Floating type silt curtains would be installed around the area of construction and removal of earth bund during the respective works.	minimize water quality impact at Shek O Casting Basin	Contractor	Shek O Casting Basin	Construction phase	• WPCO	N/A
Waste Management (Construction Waste)							
S12.75	<p>Good Site Practices and Waste Reduction Measures</p> <ul style="list-style-type: none"> - Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; - Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; - Provision of sufficient waste disposal points and regular collection of waste; - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; - Regular cleaning and maintenance programme for 	reduce waste management impacts	Contractor	All works sites	Construction phase	<ul style="list-style-type: none"> • Waste Disposal Ordinance (Cap. 354) • Land (Miscellaneous Provisions) Ordinance (Cap. 28) • DEVB TCW No. 6/2010 	^ ^ ^ ^ #

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	procedures, including waste reduction, reuse and recycle.						
S12.77	<p><i>Good Site Practices and Waste Reduction Measures (Con't)</i></p> <p>- The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWBTCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis.</p>	achieve waste reduction	Contractor	All works sites	Construction phase	• ETWB TCW No. 19/2005	^
S12.78	C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort.	achieve waste reduction	Contractor	All works sites	Construction phase	• ETWB TCW No. 19/2005	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	their permits - Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers - Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) - Waste shall be disposed of at licensed waste disposal facilities - Maintain records of quantities of waste generated, recycled and disposed						N/A ^ ^ ^
S12.81	<i>Storage, Collection and Transportation of Waste (Con't)</i> - Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed	minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All works sites	Construction phase	• DEVB TCW No. 6/2010	^
S12.83 – 12.86	<i>Sorting of C&D Materials</i> - Sorting to be performed to recover the inert materials,	minimize potential adverse environmental impacts	Contractor	All works sites	Construction phase	• DEVB TCW No. 6/2010	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	dumping permit under the Dumping at Sea Ordinance						
S12.89	<p>Sediments</p> <p>The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works.</p>	To determine the best handling and disposal option of the sediments	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance	^
S12.91-12.94	<p>Sediments</p> <p>- Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be</p>	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO).</p> <ul style="list-style-type: none"> - In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. - The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. 						<p>^</p> <p>^</p>

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>Transport barges or vessels shall be equipped with automatic selfmonitoring devices as specified by the DEP.</p> <p>- In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site.</p>						^
S12.95	<p>Sediments</p> <p>A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible</p>	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance	N/A

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed.						
S12.97	<p>Containers for Storage of Chemical Waste</p> <p>The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall:</p> <ul style="list-style-type: none"> - Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; - Have a capacity of less than 450 liters unless the specifications have been approved by EPD; and - Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation 	register with EPD as a Chemical waste producer and store chemical waste in appropriate containers	Contractor	All works sites	Construction phase	• Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	^ ^ ^
S12.98	<p>Chemical Waste Storage Area</p> <ul style="list-style-type: none"> - Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; - Be enclosed on at least 3 sides; - Have an impermeable floor and bunding, of capacity to 	prepare appropriate storage areas for chemical waste at works areas	Contractor	All works sites	Construction phase	• Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	^ ^ ^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	<p>accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest;</p> <ul style="list-style-type: none"> - Have adequate ventilation; - Be covered to prevent rainfall from entering; and - Be properly arranged so that incompatible materials are adequately separated. 						^ ^ ^
S12.99	<p>Chemical Waste</p> <ul style="list-style-type: none"> - Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. 	clearly label the chemical waste at works areas	Contractor	All works sites	Construction phase	• Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	^
S12.100	<p>Collection and Disposal of Chemical Waste</p> <p>A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the Waste</p>	To monitor the generation, reuse and disposal of chemical waste	Contractor	All works sites	Construction phase	• Waste Disposal (Chemical Waste) (General) Regulation	^

SCL Works Contract 1121 - Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	Disposal (Chemical Waste) (General) Regulation						
S12.101	<p>General Refuse</p> <p>General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material.</p>	properly store and separate from other C&D materials for subsequent collection and disposal	Contractor	All works sites	Construction phase	-	^
S12.102	<p>General Refuse (Con't)</p> <p>The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials.</p>	facilitate recycling of recyclable portions of refuse	Contractor	All works sites	Construction phase	-	^
S12.103	<p>General Refuse (Con't)</p> <p>The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the</p>	raise workers' awareness on recycling issue	Contractor	All works sites	Construction phase	-	^

**APPENDIX K
WASTE GENERATION IN THE REPORTING
MONTH**

Monthly Summary Waste Flow Table for 2017 (year)

Contract No: SCL1121
Date Reported: January 2017

Month	Actual Quantities of Inert C&D Materials Generated Monthly										Actual Quantities of Non-inert C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rocks and Large Broken Concrete (See Note 3)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill from 1111	Imported Fill from 1112	Imported Fill from 1114	Imported Fill from 1123	Imported Fill from 1128	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg)	(in '000tonne)
Jan	10.211	0.000	0.000	16.529	0.000	0.963	2.191	0.004	0.000	0.000	0.000	0.000	0.000	0.000	0.190
Feb															
Mar															
Apr															
May															
June															
July															
Aug															
Sept															
Oct															
Nov															
Dec															
Total	10.211	0.000	0.000	16.529	0.000	0.963	2.191	0.004	0.000	0.000	0.000	0.000	0.000	0.000	0.190

Notes:

- (1) The performance targets are given below:
 - All excavated materials to be sorted for recovering the inert portion of C&D materials, e.g. hard rocks, soil and broken concrete, for reuse on the Site or disposal to designated outlets;
 - All metallic waste to be recovered for collection by recycling contractors;
 - All cardboard and paper packaging (for plant, equipment and materials) to be recovered, properly stockpiled in dry and covered condition to prevent cross contamination;
 - All chemical wastes to be collected and properly disposed of by specialist contractors; and
 - All demolition debris to be stored to recover broken concrete, reinforcement bars, mechanical and electrical fittings, hardware as well as other fitting / materials that have established recycling outlets.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) Broken concrete for recycling into aggregates.
- (4) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (5) All the C&D material come from SCL1111, 1112, 1114, 1121, 1123, 1128 will be reused in other project



Monthly Summary of Marine Sediment Flow for 2017 (year)

Contract No: SCL1121
Date Reported: January 2017

Month	Volume of Sediments Generated Monthly Bulk Volume)																
	Type 1 – Open Sea Disposal					Type 1 – Open Sea Disposal (Dedicated Site)					Type 2 – Confined Marine Disposal					Type 3 – Special Treatment Disposal	
	Generated from 1111	Generated from 1112	Generated from 1121	Generated from 1128	Disposed	Generated from 1111	Generated from 1112	Generated from 1121	Generated from 1128	Disposed	Generated from 1111	Generated from 1112	Generated from 1121	Generated from 1128	Disposed	Generated from 1121	Disposed
Unit	(in '000m ³)					(in '000m ³)					(in '000m ³)					(in '000m ³)	
Jan	0.000	0.000	7.472	0.000	7.472	0.000	0.000	0.000	0.000	0.000	0.000	0.000	29.228	0.000	29.228	2.495	2.495
Feb																	
Mar																	
Apr																	
May																	
June																	
Sub-Total	0.000	0.000	7.472	0.000	7.472	0.000	0.000	0.000	0.000	0.000	0.000	0.000	29.228	0.000	29.228	2.495	2.495
July																	
Aug																	
Sept																	
Oct																	
Nov																	
Dec																	
Total	0.000	0.000	7.472	0.000	7.472	0.000	0.000	0.000	0.000	0.000	0.000	0.000	29.228	0.000	29.228	2.495	2.495

**APPENDIX L
CUMULATIVE LOG FOR COMPLAINT
LOGS, NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS**

Appendix L - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons in Reporting Month	Number of Prosecutions in Reporting Month
March 2015	0	0	0
April 2015	0	0	0
May 2015	0	0	0
June 2015	0	0	0
July 2015	0	0	0
August 2015	1	0	0
September 2015	1	0	0
October 2015	1	0	0
November 2015	1	0	0
December 2015	0	0	0
January 2016	0	0	0
February 2016	0	0	0
March 2016	1	0	0
April 2016	0	0	0
May 2016	1	0	0
June 2016	1	0	0
July 2016	1	0	0
August 2016	2	0	0
September 2016	0	0	0
October 2016	0	0	0
November 2016	1	1	0
December 2016	0	0	0
January 2017	0	0	0
Total	11	1	0

Appendix L - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions**Cumulative Complaint Log**

Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed
--	--	--	--	--	--

Cumulative Log for Notifications of Summons

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement
ESS41852/2016	4 May 2016/ CMP Vd at East Sha Chau	Contrary to: Sections 8 (1) (a) and 25 (1) (b) Dumping at Sea Ordinance	The case is adjourned to 15- Mar-17	0	1

Cumulative Log for Successful Prosecutions



Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project
--	--	--	--	--	--

Appendix C

**Monthly EM&A Report for January 2017 – SCL Works
Contract 1123 Exhibition Station and Western Approach
Tunnel**

Leighton – China State J.V.**Shatin to Central Link -
Hung Hom to Admiralty Section****Works Contract 1123 -
Exhibition Station and Western Approach Tunnel****Monthly EM&A Report for
January 2017**

[February 2017]

	Name	Signature
Prepared & Checked:	Ray Chow	
Reviewed, Approved & Certified:	Y W Fung (Contractor's Environmental Team Leader)	

Version: 0

Date: 8 February 2017

Disclaimer

This Environmental Monitoring and Audit Report is prepared for Leighton – China State J.V. and is given for its sole benefit in relation to and pursuant to SCL1123 and may not be disclosed to, quoted to or relied upon by any person other than Leighton – China State J.V. without our prior written consent. No person (other than Leighton – China State J.V. into whose possession a copy of this Manual comes may rely on this plan without our express written consent and Leighton – China State J.V. may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong

Tel: (852) 3922 9000

Fax: (852) 2317 7609

www.aecom.com

Table of Contents

	Page
EXECUTIVE SUMMARY	1
1 INTRODUCTION	3
1.1 Purpose of the Report.....	3
1.2 Report Structure	3
2 PROJECT INFORMATION	4
2.1 Background	4
2.2 Site Description	4
2.3 Construction Programme and Activities.....	5
2.4 Project Organisation	5
2.5 Status of Environmental Licences, Notification and Permits	6
3 ENVIRONMENTAL MONITORING REQUIREMENTS	8
3.1 Construction Dust Monitoring.....	8
3.2 Construction Noise Monitoring	10
3.3 Continuous noise monitoring.....	11
3.4 Landscape and Visual	11
4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	12
5 MONITORING RESULTS	13
5.1 Construction Dust Monitoring.....	13
5.2 Regular Construction Noise Monitoring	13
5.3 Waste Management	14
5.4 Landscape and Visual	14
6 ENVIRONMENTAL SITE INSPECTION AND AUDIT	15
7 ENVIRONMENTAL NON-CONFORMANCE	16
7.1 Summary of Monitoring Exceedances	16
7.2 Summary of Environmental Non-Compliance.....	16
7.3 Summary of Environmental Complaints	16
7.4 Summary of Environmental Summon and Successful Prosecutions	16
8 FUTURE KEY ISSUES	17
8.1 Construction Programme for the Next Three Month	17
8.2 Key Issues for the Coming Month	17
8.3 Monitoring Schedule for the Next Three Month	17
9 CONCLUSIONS AND RECOMMENDATIONS.....	18
9.1 Conclusions.....	18
9.2 Recommendations.....	18

List of Tables

Table 2.1	Contact Information of Key Personnel
Table 2.2	Status of Environmental Licenses, Notifications and Permits
Table 3.1	Air Quality Monitoring Equipment
Table 3.2	Locations of Construction Dust Monitoring Station
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Noise Monitoring Equipment for Regular Noise Monitoring
Table 3.5	Noise Monitoring Station during Construction Phase
Table 4.1	Status of Required Submission under Environmental Permit
Table 5.1	Summary of 24-hour TSP Monitoring Result in the Reporting Period
Table 5.2	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 6.1	Observations and Recommendations of Site Audit

List of Figures

Figure 1.1	Site Layout Plan of SCL1123
Figure 1.2	Site Layout Plan of Kai Tak Baring Point
Figure 3.1	Air Quality and Noise Monitoring Locations

List of Appendices

Appendix A	Construction Programme
Appendix B	Project Organisation Structure
Appendix C	Implementation Schedule of Environmental Mitigation Measures
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Equipment
Appendix F	EM&A Monitoring Schedules
Appendix G	Air Quality Monitoring Results and their Graphical Presentations
Appendix H	Noise Monitoring Results and their Graphical Presentations
Appendix I	Event and Action Plan
Appendix J	Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
Appendix K	Monthly Summary Waste Flow Table

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1123 – Exhibition Station and Western Approach Tunnel (hereafter called “the Project”) covers part of the construction of the Shatin to Central Link (SCL).

The Project comprises the construction of an underground station (Exhibition Station) and 300 m of cut and cover tunnel (Western Approach Tunnel) along Convention Avenue.

The EM&A programme commenced on 1 June 2015. The impact EM&A for the Project includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 January 2017. As informed by the Contractor, major activities in the reporting period were:

Location	Site Activities
Exhibition Station (Zone 1 - PTI Area)	<ul style="list-style-type: none"> • Prebored socket H-Piles (PBSH) and King Post • Diaphragm Wall Works • Road Works
Exhibition Station (Zone 3 - Swimming Pool Area)	<ul style="list-style-type: none"> • Diaphragm Wall Works
Exhibition Station (Zone 4 - Tunnel at Tonnochy Road)	<ul style="list-style-type: none"> • Ground Treatment
Fleming Road Junction Area E	<ul style="list-style-type: none"> • Predrill
Western Vent Shaft and Western Approach Tunnel (WAT) Area C	<ul style="list-style-type: none"> • Diaphragm Wall Works
WAT Area B	<ul style="list-style-type: none"> • Excavation and Lateral Support
WAT Area A	<ul style="list-style-type: none"> • Diaphragm Wall Works • Excavation and Lateral Support
Kai Tak Barging Point	<ul style="list-style-type: none"> • Storage and barging of fill materials
W15d	<ul style="list-style-type: none"> • Storage of material
W7a, W7b, W4, W5 and partial W6	<ul style="list-style-type: none"> • Storage of material

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action / Limit Level of air quality was recorded in the reporting month.

Breaches of Action and Limit Levels for Noise

Regular Noise Monitoring

No Action Level exceedance was recorded since no noise related complaint was received in the reporting month.

No exceedance of Limit Level of noise was recorded in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No notification of summons and successful prosecution were received in the reporting month. One (1) environmental related complaint concerning air nuisance was referred by EPD on 13 January 2017. Investigation report was submitted to EPD on 23 January 2017.

Reporting Changes

There was no reporting change in the reporting month.

Future Key Issues

Key issues to be considered in the next three month included:-

Location	Site Activities
Exhibition Station (Zone 1 - PTI Area)	<ul style="list-style-type: none"> • Prebored socket H-Piles (PBSH) and King Post • Diaphragm Wall Works • Road Works • Pipepile wall
Exhibition Station (Zone 3 - Swimming Pool Area)	<ul style="list-style-type: none"> • Diaphragm Wall Works
Exhibition Station (Zone 4 - Tunnel at Tonnochy Road)	<ul style="list-style-type: none"> • Ground Treatment works • Pipe Pile Wall
Fleming Road Junction Area E	<ul style="list-style-type: none"> • Diaphragm Wall Works • Pregrout • Predrill
Western Vent Shaft and WAT Area C	<ul style="list-style-type: none"> • Diaphragm Wall Works
WAT Area B	<ul style="list-style-type: none"> • Excavation and Lateral Support
WAT Area A	<ul style="list-style-type: none"> • Diaphragm Wall Works • Excavation and Lateral Support
Kai Tak Barging Point	<ul style="list-style-type: none"> • Storage and barging of fill materials
W15d	<ul style="list-style-type: none"> • Storage of materials
W7a, W7b, W4, W5 and partial W6	<ul style="list-style-type: none"> • Construction of Bus Bays • Construction of Permanent Drainage, Watermain for Road P2 and underground works

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

1 INTRODUCTION

Leighton – China State Joint Venture (JV) was commissioned by MTR as the Civil Contractor for Works Contract 1123. AECOM Asia Company Limited (AECOM) was appointed by JV as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

1.1.1 This is the twentieth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 and 31 January 2017.

1.2 Report Structure

1.2.1 This monthly EM&A Report is organised as follows:

- Section 1: Introduction
- Section 2: Project Information
- Section 3: Environmental Monitoring Requirement
- Section 4: Implementation Status of Environmental Mitigation Measures
- Section 5: Monitoring Results
- Section 6: Environmental Site Inspection and Audit
- Section 7: Environmental Non-conformance
- Section 8: Future Key Issues
- Section 9: Conclusions and Recommendations

2 PROJECT INFORMATION

2.1 Background

- 2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL – Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: EP-436/2012, for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/E) was issued by the Director of Environmental Protection (DEP) on 23 November 2016.
- 2.1.3 The construction of the SCL is divided into different civil construction works contracts and Works Contract 1123 – Exhibition Station and Western Approach involves the construction of an underground station (Exhibition Station) and 300m of cut and cover tunnel (Western Approach Tunnel) along Convention Avenue.
- 2.1.4 The site layout plan of the Project is shown in **Figure 1.1** and **Figure 1.2**.

2.2 Site Description

- 2.2.1 The major construction activities under Works Contract 1123 include:
- (a) Site preparation;
 - (b) Demolition works;
 - (c) Utilities works;
 - (d) Box Culvert works;
 - (e) Diaphragm wall construction and piling works;
 - (f) Pile Removal works;
 - (g) Excavation & Lateral Support (ELS) works; and
 - (h) Re provisioning/ Reinstatement works.

2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:

Location	Site Activities
Exhibition Station (Zone 1 - PTI Area)	<ul style="list-style-type: none"> • Prebored socket H-Piles (PSSH) and King Post • Diaphragm Wall Works • Road Works
Exhibition Station (Zone 3 - Swimming Pool Area)	<ul style="list-style-type: none"> • Diaphragm Wall Works
Exhibition Station (Zone 4 - Tunnel at Tonnochy Road)	<ul style="list-style-type: none"> • Ground Treatment
Fleming Road Junction Area E	<ul style="list-style-type: none"> • Predrill •
Western Vent Shaft and Western Approach Tunnel (WAT) Area C	<ul style="list-style-type: none"> • Diaphragm Wall Works
WAT Area B	<ul style="list-style-type: none"> • Excavation and Lateral Support
WAT Area A	<ul style="list-style-type: none"> • Diaphragm Wall Works • Excavation and Lateral Support
Kai Tak Barging Point	<ul style="list-style-type: none"> • Storage and barging of fill materials
W15d	<ul style="list-style-type: none"> • Storage of materials
W7a, W7b, W4, W5 and partial W6	<ul style="list-style-type: none"> • Storage of materials

2.3.2 The construction programme is presented in **Appendix A**.

2.4 Project Organisation

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.

Table 2.1 Contact Information of Key Personnel

Party	Role	Position	Name	Telephone	Fax
MTR	Residential Engineer (ER)	Construction Manager	Mr. Walter Lam	3959 2128	3959 2200
		SCL Project Environmental Team Leader	Ms. Felice Wong	2688 1283	2993 7577
Meinhardt	Independent Environmental Checker	Independent Environmental Checker	Mr. Fredrick Leong	2859 1739	2540 1580
JV	Contractor	Project Director	Mr. Jan Torka	3973 0846	31051126
		Environmental Manager	Mr. Chris Chan	6463 2318	
AECOM	Contractor's Environmental Team (ET)	ET Leader	Mr. Y W Fung	3922 9366	2317 7609

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.2**.

Table 2.2 Status of Environmental Licenses, Notifications and Permits

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
Environmental Permit				
EP-436/2012/E	23 Nov 2016	-	Valid	-
Construction Noise Permit				
GW-RS0896-16	27 Aug 2016	24 Feb 2017	Valid	Dwall and grouting works for Zone 3, 4
GW-RS0919-16	1 Sep 2016	28 Feb 2017	Valid	Dwall Construction, Road works, and grouting for pipe piling (Zone1 PTI and W15d)
GW-RE0925-16	20 Sep 2016	15 Mar 2017	Valid	Kai Tak Barging point routine operations and maintenance
GW-RE0928-16	20 Sep 2016	15 Mar 2017	Valid	Kai Tak Barging Point: routine operations and maintenance for haul road
GW-RS1032-16	6 Oct 2016	5 Apr 2017	Valid	Plant mobilization for Dwall cutter, mobile crane and excavator (Zone 1)
GW-RS1036-16	7 Oct 2016	3 Apr 2017	Valid	AreaA,B,C: Dwall wall Construction (AreaA,C), Grouting, and ELS at AreaB
GW-RS1065-16	21 Oct 2016	20 Apr 2017	Valid	Plant mobilization for Dwall cutter, mobile crane and excavator (Zone 3,4)
GW-RS1157-16	15 Nov 2016	28 Feb 2017	Valid	Road Resurfacing Works and TTM 3 Advance Civil Works
GW-RS1285-16	10 Dec 2016	31 May 2017	Valid	Dwall, 24hr ELS, Grouting (Area A, B, C)
GW-RS1287-16	31 Dec 2016	30 Jun 2017	Valid	Plant mobilization and demobilization (WAT) after TTM3 Changeover
GW-RS1355-16	8 Jan 2017	12 Feb 2017	Valid	TTM3 Changeover at Junction J4 J5 J6 on Expo Drive East and Convention Avenue
GW-RS1341-16	11 Jan 2017	28 Feb 2017	Valid	Road Re-Surfacing Works for Convention Avenue, Hung Hing Road and Marsh Road
Wastewater Discharge License				
WT00022480-2015	4 Sep 2015	30 Sep 2020	Valid	For site portion W1a, W1b
WT00022482-2015	4 Sep 2015	30 Sep 2020	Valid	For site portion W9a, W9b
WT00023006-2015	26 Nov 2015	30 Nov 2020	Valid	For site portion W6T
WT00025181-2016	3 Aug 2016	30 Apr 2020	Valid	For site portion W12T
WT00025182-2016	3 Aug 2016	30 Jun 2020	Valid	For site portions W15a, W16, W17 & W18a
WT00025856-2016	17 Oct 2016	31 Oct 2021	Valid	For site portion W15d & W13
WT0026195-2016	30 Nov 2016	30 Nov 2021	Valid	For Kai Tak Barging Point

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
Chemical Waste Producer Registration				
5213-135-L2881-01	2 Apr 2015	End of Contract	Valid	For whole site at Wan Chi Area
5213-247-L2532-02	23 Aug 2016	End of Contract	Valid	Kai Tak Barging Point Area
Marine Dumping Permit				
EP/MD/17-138	26 Jan 2017	25 Jul 2017	Valid	For Type I – Open Sea Disposal
Billing Account for Construction Waste Disposal				
7021736	16 Feb 2015	End of Contract	Valid	For Disposal of C&D Waste
Notification Under Air Pollution Control (Construction Dust) Regulation				
385128	1 Mar 2015	End of Contract	Valid	For whole site at Wan Chi Area
405660	29 Jul 2016	End of Contract	Valid	Kai Tak Barging Point Area

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Construction Dust Monitoring

Monitoring Requirements

- 3.1.1 In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in **Appendix D**.

Monitoring Equipment

- 3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at the designated monitoring stations. The HVS meets all the requirements of the EM&A Manual. Brand and model of the equipment is given in **Table 3.1**.

Table 3.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
High Volume Sampler (24-hour TSP)	Andersen Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. GS 2310 (S/N:10380 and S/N:809))
Calibration Kit	TISCH Environmental Orifice (Model TE-5025A (Orifice I.D.: 0988))

Monitoring Locations

- 3.1.3 The monitoring station for construction dust monitoring pertinent to the Project has been identified based on the approved EM&A Manual for SCL (HUH-ADM) of the Project. The location of the construction dust monitoring stations are summarised in **Table 3.2** and shown in **Figure 3.1**.

Table 3.2 Locations of Construction Dust Monitoring Station

ID	Air Sensitive Receiver (ASR) ID in EIA Report	Dust Monitoring Station
AM2 ^[1]	EXA6	Wanchai Sports Ground
AM3 ^[2]	EXA5	Existing Harbour Road Sports Centre

Note:

[1] The impact monitoring at AM2 was handed over from Contract SCL1128 on 28 October 2015.

[2] The impact monitoring at AM3 was handed over from Contract SCL1126 in June 2015.

Monitoring Methodology

3.1.4 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable:-
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) Two samplers should not be placed less than 2m apart from each others;
 - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
 - (vi) No furnace or incinerator flues nearby.
 - (vii) Airflow around the sampler was unrestricted.
 - (viii) The sampler was located more than 20 meters from any dripline.

- (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (x) Permission was obtained to set up the samplers and access to the monitoring station.
 - (xi) A secured supply of electricity was obtained to operate the sampler.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than $\pm 5\%$. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m³/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.
 - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
 - (xv) It was then placed in a clean envelope and sealed.
 - (xvi) All monitoring information was recorded on a standard data sheet.
 - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
 - (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.1.5 The schedule for environmental monitoring in January 2017 is provided in **Appendix F**.

3.2 Construction Noise Monitoring

Monitoring Requirements

- 3.2.1 In accordance with the EM&A Manual, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.3** summarises the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter and Duration	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L ₁₀ and L ₉₀ would be recorded.	At least once per week

Monitoring Equipment

- 3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.4**.

Table 3.4 Noise Monitoring Equipment for Regular Noise Monitoring

Equipment	Brand and Model
Integrated Sound Level Meter	B&K (Model No. B&K2238 (S/N: 2800927), Model No. B&K2250-L (S/N: 2681366))
Acoustic Calibrator	Rion (Model No. NC-73 (S/N: 10307223), Model No. B&K4231 (S/N: 3006428))

Monitoring Locations

- 3.2.3 The monitoring station for construction noise monitoring pertinent to the Project has been identified based on the approved EM&A Manual for SCL (HUH-ADM) of the Project. Location of the noise monitoring station is summarised in **Table 3.5** and shown in **Figure 3.1**.

Table 3.5 Noise Monitoring Station during Construction Phase

Identification No.	Noise Sensitive Receiver (NSR) ID in EIA Report	Noise Monitoring Station	Alternative Noise Monitoring Location
NM2 ^[1]	EX1	Causeway Centre, Block A	Harbour Centre ^[2]

Note:

[1] The impact monitoring at NM2 was handed over from Works Contract SCL1126 in June 2015.

[2] The Access to the designated monitoring location NM2 (i.e. Block A, Causeway Centre) was denied before the commencement of impact monitoring under Works Contract 1126. An alternative monitoring location at Harbour Centre was approved by the ER, agreed by IEC and EPD's formal approval is awaited in August 2014.

Monitoring Methodology

- 3.2.4 Monitoring Procedure

- (a) Façade measurements were made at NM2.
- (b) The battery condition was checked to ensure the correct functioning of the meter.
- (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

- (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30\text{-minutes})}$ during non-restricted hours i.e. 0700 – 1900 on normal weekdays.
- (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - (e) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
 - (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.2.5 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

- 3.2.6 The schedule for environmental monitoring in January 2017 is provided in **Appendix F**.

3.3 Continuous noise monitoring

- 3.3.1 According to EP conditions under EP-436/2012/E (Condition 2.7 and 2.8), the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) were submitted to EPD in June 2016, it is predicted that no residual air-borne construction noise impact exceeding the relevant noise criteria is anticipated. No continuous noise monitoring is required under this Contract.

3.4 Landscape and Visual

- 3.4.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6**.

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**. Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

Table 4.1 Status of Required Submission under Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.4 (EP-436/2012/E)	Monthly EM&A Report for December 2016	13 January 2017

5 MONITORING RESULTS

5.1 Construction Dust Monitoring

- 5.1.1 The monitoring station at AM2 was handed over from Contract SCL1128 on 28 October 2015.
- 5.1.2 The monitoring results for 24-hour TSP are summarised in **Table 5.1**. Detailed air quality monitoring results and wind monitoring data extracted from the nearest Automatic Weather Station are presented in **Appendix G**.

Table 5.1 Summary of 24-hour TSP Monitoring Result in the Reporting Period

ID	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AM2 ^[1]	80.4	58.4 – 101.9	160	260
AM3 ^[2]	52.4	42.2 – 65.9	169	260

Note:

[1] The impact monitoring at AM2 was handed over from Contract SCL1128 on 28 October 2015.

[2] The impact monitoring at AM3 was handed over from Contract SCL1126 in June 2015.

- 5.1.3 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring at the monitoring locations in the reporting month.
- 5.1.4 The event and action plan is annexed in **Appendix I**.
- 5.1.5 Major dust sources during the monitoring included construction dust, nearby traffic emission and other nearby construction sites.

5.2 Regular Construction Noise Monitoring

- 5.2.1 The monitoring results for noise are summarized in **Table 5.2** and the monitoring data is provided in **Appendix H**.

Table 5.2 Summary of Construction Noise Monitoring Results in the Reporting Period

ID	Range, dB(A), L_{eq} (30 mins)	Limit Level, dB(A), L_{eq} (30 mins)
NM2 (*)	<Baseline - 61.3	75

(*) Baseline correction will be made to the measured L_{eq} when the measured noise level exceeded the corresponding baseline noise level and presented in the table.

- 5.2.2 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 5.2.3 No Limit Level exceedance of noise was recorded at the monitoring station in the reporting month.
- 5.2.4 The event and action plan is annexed in **Appendix I**.
- 5.2.5 Major noise sources during the monitoring included construction noise from the Project site, nearby traffic noise and the community.

5.3 Waste Management

- 5.3.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.3.2 As advised by the Contractor, 12,134 m³ of inert C&D material was generated (6,193 m³ was disposed of as public fill) in the reporting month. 7 m³ of inert C&D material was reused on site; 5,786 m³ of inert C&D materials were reused in other projects. 147 m³ of fill material was imported. 44m³ general refuse was generated in the reporting month. 18,320 kg of metals, 310 kg of paper/cardboard packaging material and 548kg of plastic was collected by recycling contractor in the reporting month. No chemical waste was collected by licensed contractor in the reporting period. The waste flow table is annexed in **Appendix K**.
- 5.3.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.3.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

5.4 Landscape and Visual

- 5.4.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 5 and 20 January 2017. A summary of the site inspection is provided in **Appendix C**. The observations and recommendations made during the site inspections are presented in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.

6.1.2 In the reporting month, 6 site inspections were carried out on 5, 10, 12, 20, 24 and 26 January 2017. Joint inspection with the IEC, ER, the Contractor and the ET was conducted on 20 January 2017. No non-compliance was recorded during the site inspection. Details of observations recorded during the site inspections are presented in **Table 6.1**.

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	5 Jan 2017	<ul style="list-style-type: none"> Stockpiles of fill material was not covered at WAT and w15d. The Contractor was advised to enhance the dust suppression measures for stockpiles of fill material. 	The item was rectified by the Contractor on 5 Jan 2017.
	12 Jan 2017	<ul style="list-style-type: none"> Reminder: Spoil was observed on the paved access road at WAT. The Contractor was reminded to ensure dump trucks were wheel-washed properly before off-site. 	The item was rectified by the Contractor on 12 Jan 2017.
	20 Jan 2017	<ul style="list-style-type: none"> Reminder: Stockpiles of fill material at w15d was observed dry. The Contractor was reminded to cover the stockpiles with impervious sheeting. 	The item was rectified by the Contractor on 21 Jan 2017.
		<ul style="list-style-type: none"> Reminder: The cover for storage of more than 20 bags of cement was inadequate at Zone 1. The Contractor was reminded to cover the storage entirely with impervious sheeting. 	The item was rectified by the Contractor on 21 Jan 2017.
	24 Jan 2017	<ul style="list-style-type: none"> Reminder: The water jet for car washing was not operating properly. The Contractor was reminded to maintain the car washing facility and ensure vehicles are washed before leaving the site. 	The item was rectified by the Contractor on 24 Jan 2017.
	26 Jan 2017	<ul style="list-style-type: none"> The stockpile of fill material was observed dry at w15d. The Contractor was advised to cover the stockpiles with impervious sheeting while not in use to prevent dust generation. 	The item was rectified by the Contractor on 27 Jan 2017.
<ul style="list-style-type: none"> Reminder: The Contractor was reminded to review the output power of the aerial platform at WAT and provide relevant NRMM label if required. 		The item was rectified by the Contractor on 26 Jan 2017.	
Noise	26 Jan 2017	<ul style="list-style-type: none"> Reminder: The door of an air compressor was not closed at Zone 1. The Contractor was reminded to close all the panels and doors of air compressors when in use to reduce noise emission. 	The item was rectified by the Contractor on 26 Jan 2017.
Water Quality	29 Dec 2017	<ul style="list-style-type: none"> Reminder: Abandoned pipes were observed near the discharge point at WAT. The Contractor was reminded to remove abandoned pipes to avoid improper connection. 	The item was rectified by the Contractor on 3 Jan 2017.
	20 Jan 2017	<ul style="list-style-type: none"> Reminder: The Contractor was reminded to properly maintain the water treatment facility at Zone 1 and WAT and ensure the discharge comply with discharge licence requirements. 	The item was rectified by the Contractor on 23 Jan 2017.
Waste/ Chemical Management	12 Jan 2017	<ul style="list-style-type: none"> Reminder: Abandoned geotextile inside the shaft was observed during excavation at WAT. The Contractor was reminded to provide proper sorting before disposal. 	The item was rectified by the Contractor on 13 Jan 2017.
	24 Jan 2017	<ul style="list-style-type: none"> No drip tray was provided to oil containers at Kai Tak Barging Point. The Contractor was advised to provide secondary containment for oil containers to prevent land contamination. 	The item was rectified by the Contractor on 25 Jan 2017.
Landscape & Visual	Nil	Nil	Nil
Permits/ Licenses	Nil	Nil	Nil

- 6.1.3 All of the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedances

- 7.1.1 All 24-hour TSP result was below the Action and Limit level at all monitoring locations in the reporting month.
- 7.1.2 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 7.1.3 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.

7.2 Summary of Environmental Non-Compliance

- 7.2.1 No environmental non-compliance was recorded in the reporting month.

7.3 Summary of Environmental Complaints

- 7.3.1 One (1) environmental related complaint concerning air nuisance was referred by EPD on 13 January 2017. Investigation report was submitted to EPD on 23 January 2017. Cumulative statistics on environmental complaints is provided in **Appendix J**.

7.4 Summary of Environmental Summon and Successful Prosecutions

- 7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix J**.

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Next Three Month

8.1.1 The major construction works between February 2017 and April 2017 will be:

Location	Site Activities
Exhibition Station (Zone 1 - PTI Area)	<ul style="list-style-type: none"> • Prebored socket H-Piles (PBSH) and King Post • Diaphragm Wall Works • Road Works • Pipepile wall
Exhibition Station (Zone 3 - Swimming Pool Area)	<ul style="list-style-type: none"> • Diaphragm Wall Works
Exhibition Station (Zone 4 - Tunnel at Tonnochy Road)	<ul style="list-style-type: none"> • Ground Treatment works • Pipe Pile Wall
Fleming Road Junction Area E	<ul style="list-style-type: none"> • Diaphragm Wall Works • PregROUT • Predrill
Western Vent Shaft and WAT Area C	<ul style="list-style-type: none"> • Diaphragm Wall Works
WAT Area B	<ul style="list-style-type: none"> • Excavation and Lateral Support
WAT Area A	<ul style="list-style-type: none"> • Diaphragm Wall Works • Excavation and Lateral Support
Kai Tak Barging Point	<ul style="list-style-type: none"> • Storage and barging of fill materials
W15d	<ul style="list-style-type: none"> • Storage of materials
W7a, W7b, W4, W5 and partial W6	<ul style="list-style-type: none"> • Construction of Bus Bays • Construction of Permanent Drainage, Watermain for Road P2 and underground works

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

8.3 Monitoring Schedule for the Next Three Month

8.3.1 The tentative schedules for environmental monitoring in between February 2017 and April 2017 are provided in **Appendix F**.

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 All 24-hour TSP monitoring results complied with the Action / Limit Level at in the reporting month.
- 9.1.3 No noise complaint was received in the reporting month. Hence, no Action Level exceedance was recorded.
- 9.1.4 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 6 nos. of environmental site inspections were carried out in January 2017. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.6 Referring to the Contractor's information, no notification of summons and successful prosecution was received in the reporting month. One (1) environmental related complaint concerning air nuisance was referred by EPD on 13 January 2017. Investigation report was submitted to EPD on 23 January 2017.

9.2 Recommendations

- 9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

Air Quality Impact

- Implement effective/preventive measures to avoid dust impact especially for vehicle wheel washing before off-site;
- Provide sufficient dust control measure to exposed surface and storage of dusty material; and
- Implement requirement for Non-road Mobile Machinery.

Construction Noise Impact

- Shut all the flaps and panels of mechanical equipment closed during operation.

Water Quality Impact

- Properly maintain wastewater treatment facility to avoid water quality impact.

Chemical and Waste Management

- Provide proper waste sorting on-site; and
- Provide proper secondary containment for chemical storage;

Landscape & Visual Impact

- No specific observation was identified in the reporting month.


Permits/licenses

- No specific observation was identified in the reporting month.

FIGURES

LEGEND:
 - - - - - PROPOSED SCL ALIGNMENT
 - - - - - SCL SCHEME BOUNDARY
 [Pink shaded area] WORKS AREA CURRENTLY UNDERTAKING CONSTRUCTION ACTIVITIES

● **NM2** IMPACT NOISE MONITORING STATION
 ● **AM3** IMPACT AIR QUALITY MONITORING STATION



C:\Users\edmondsm\chou\Desktop\Cad-admin\1010101\1010101.dwg
 PLOTTED BY: edmondsm.chou 2/8/2017 11:30:25 AM
 FILENAME: M:\05\Drawings\1123\LCS\1123_LCS_SK_0412G.dgn

				DRAWN C.F. WOO DESIGNED CHECKED APPROVED DATE 19/MAR/2015	 ORIGINATOR SHATIN TO CENTRAL LINK - CONTRACT 1123	TITLE CONTRACT 1123 EXHIBITION STATION AND WESTERN APPROACH TUNNEL LOCATION OF NOISE AND AIR QUALITY MONITORING					
				DO NOT SCALE DRAWINGS. ALL DIMENSIONS SHALL BE VERIFIED ON SITE. © MTR CORPORATION LIMITED 2008. COPYRIGHT IN RESPECT OF THIS DRAWING / DOCUMENT IS OWNED BY THE MTR CORPORATION LIMITED OF HONG KONG. NO REPRODUCTION OF THIS DRAWING / DOCUMENT OR ANY PART BY WHATEVER MEANS IS PERMITTED WITHOUT THE PRIOR WRITTEN CONSENT OF THE MTR CORPORATION LIMITED.		SCALE 1 : 3000 @A3 DRAWING NO. FIGURE 3.1					
REV	DESCRIPTION	BY	DATE	APPROVED	REV	DESCRIPTION	BY	DATE	APPROVED	CADD REF. 1123_LCS_SK_0412G.dgn	REV. G


APPENDIX A

Construction Programme

APPENDIX B

Project Organization Structure

Appendix B Project Organisation Structure



APPENDIX C

**Implementation Schedule of Environmental Mitigation
Measures**

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	tipping hall. Provide water spraying and flexible dust curtains at the discharge point for dust suppression. (iii) Vehicles leaving the barging facilities – Pass vehicles through the wheel washing facilities provided at site exits.					@
S8.63	For concrete batching plant, the requirements and mitigation measures stipulated in the <i>Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93)</i> shall be followed and implemented.	To minimize dust impact	Contractor	Concrete Batching Plant	Construction phase	N/A
Table 8.6	During operation of concrete batching plant: (i) Unloading of aggregates from the tipper trucks to receiving hopper – unload the aggregates from the tipper trucks to the receiving hopper equipped with enclosures on 3 sides and top cover, and water spraying system. (ii) Unloading of cement and PFA from tankers into the silo – Directly load the cement and PFA into the silo via a flexible duct. Install dust collectors at cement/PFA silos. (iii) Storage of aggregates in overhead storage bins – Store the aggregates in fully enclosed overhead storage bins. Cover the top of overhead storage bins with cladding. Install water spraying system at the top of storage bins for watering the aggregates, and fully enclose aggregates storage bins. (iv) Weighing and batching of cementitious materials – Perform the whole process of weighing and mixing in a fully enclosed environment. Equip all the mixers with dust collectors. (v) Loading of concrete from mixer into transit mixer of a truck – Directly load the concrete from the mixer into the transit mixer of a truck in “wet form”. (vi) Tipper trucks and cement tankers leaving the Concrete Batching Plant – Haul road within the site is unpaved. Install wheel washing pit at the gate of the concrete batching plant. (vii) Transportation of materials within the plant – Provide watering twice a day would be provided.	To minimize dust impacts	Contractor	Concrete Batching Plant	Construction phase	N/A
S8.89	Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m ² for Kowloon side and 1.0 L/m ² for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m ² for Kowloon side and 1.0 L/m ² for Hong Kong side to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual.	To minimize dust impact	Contractor	Works areas	Construction Phase	@
S8.89	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall, provision of water spraying and flexible dust curtains to reduce dust emission	To minimize dust impact	Contractor	All barging points	Construction phase	N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S8.90	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: <ul style="list-style-type: none"> Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant shall be at the maximum possible distance from ASRs. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise 	To minimize dust impacts	Contractor	Works areas	Construction phase	@ V V V V @ N/A V N/A V @ V
/	Dust suppression measures (con't) <ul style="list-style-type: none"> De-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement The portion of any road where along the site boundary should be kept clear of dusty materials. Use of frequent watering for any dusty construction process (e.g. breaking works) to reduce dust emissions. 	To minimize dust impacts	Contractor	Works areas	Construction phase	V V V
/	Emission from Vehicles and Plants <ul style="list-style-type: none"> All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	Works areas	Construction phase	V V V
Airborne Noise Impact						
Construction Phase						
S9.55	The following good site practices shall be implemented: <ul style="list-style-type: none"> Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program Mobile plant, if any, shall be sited as far from NSRs as possible Machines and plant (such as trucks) that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs 	To minimize construction noise impact	Contractor	Works areas	Construction phase	V N/A V V N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	<ul style="list-style-type: none"> Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities 					N/A
/	<ul style="list-style-type: none"> Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation Air compressors shall be fitted with valid noise emission labels during operation 	To minimize construction noise impact	Contractor	Works areas	Construction phase	<p>✓</p> <p>✓</p>
S9.56 & Table 9.16	<p>The following quiet PME shall be used:</p> <ul style="list-style-type: none"> Crane lorry, mobile Crane, mobile Asphalt paver Backhoe with hydraulic breaker Breaker, excavator mounted (hydraulic) Hydraulic breaker Concrete lorry mixer Poker, vibrator, hand-held Concrete pump Crawler crane, mobile Mobile crane Dump truck Excavator Truck Rock drill Lorry Wheel loader Roller vibratory 	To minimize construction noise impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> Hung Hom Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel 	Construction phase	<p>✓</p> <p>✓</p> <p>N/A</p> <p>✓</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>✓</p> <p>✓</p> <p>✓</p> <p>✓</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
S9.58 – S9.59 & Table 9.17	<p>Movable noise barrier shall be used for the following PME:</p> <ul style="list-style-type: none"> Air compressor Asphalt paver Backhoe with hydraulic breaker Bar bender Bar bender and cutter (electric) Breaker, excavator mounted Concrete pump Concrete pump, stationary/lorry mounted Excavator Generator Grout pump Hand held breaker Hydraulic breaker Saw, concrete 	To minimize construction noise impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel 	Construction phase	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
S9.60 & Table 9.17	<p>Noise insulating fabric shall be used for</p> <ul style="list-style-type: none"> Drill rig, rotary type Piling, diaphragm wall, bentonite filtering plant Piling, diaphragm wall, grab and chisel Piling, diaphragm wall, hydraulic extractor Piling, large diameter bored, grab and chisel Piling, hydraulic extractor Piling, earth auger, auger Rock drill, crawler mounted (pneumatic) 	To minimize construction noise impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel 	Construction phase	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Water Quality Impact						
Construction Phase						
S11.216	<p>The following mitigation measures are proposed to minimize the potential water quality impacts from the construction works at or close to the seafront:</p> <ul style="list-style-type: none"> • Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works. • Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. • Construction debris and spoil shall be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters. 	To minimize release of construction wastes from construction works at or close to the seafront	Contractor	Construction works at or close to the seafront	Construction Phase	V V N/A
S11.222 to 11.245	<p>The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable.</p> <p><u>Surface Run-off</u></p> <ul style="list-style-type: none"> • Surface run-off from construction sites shall be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers shall be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries shall be provided where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. • Silt removal facilities, channels and manholes shall be maintained and the deposited silt and grit shall be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage shall comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distances of 100 m shall be maintained between the discharge points of construction site runoff and the existing saltwater intakes. • Construction works shall be programmed to minimize soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces shall be covered e.g. by tarpaulin, and temporary access roads shall be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels shall be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements shall always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. • Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels shall be provided where necessary. • Measures shall be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they shall be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites shall be covered with tarpaulin or similar fabric during rainstorms. • Manholes (including newly constructed ones) shall always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system. • Good site practices shall be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. <p><u>Boring and Drilling Water</u></p> <ul style="list-style-type: none"> • Water used in ground boring and drilling for site investigation or rock / soil anchoring shall as far as 	To minimize water quality impacts from construction site runoff and general construction activities	Contractor	Works areas	Construction Phase	V @ V N/A N/A V V V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	<p>practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater shall be discharged into storm drains via silt removal facilities.</p> <p><u>Wheel Washing Water</u></p> <ul style="list-style-type: none"> All vehicles and plant shall be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road shall be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. <p><u>Bentonite Slurries</u></p> <ul style="list-style-type: none"> Bentonite slurries used in diaphragm wall and bore-pile construction shall be reconditioned and used again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the bentonite slurries shall either be dewatered or mixed with inert fill material for disposal to a public filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS. <p><u>Water for Testing & Sterilization of Water Retaining Structures and Water Pipes</u></p> <ul style="list-style-type: none"> Water used in water testing to check leakage of structures and pipes shall be used for other purposes as far as practicable. Surplus unpolluted water will be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD shall be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water shall be used again wherever practicable. <p><u>Acid Cleaning, Etching and Pickling Wastewater</u></p> <ul style="list-style-type: none"> Acidic wastewater generated from acid cleaning, etching, pickling and similar activities shall be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater shall be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters. <p><u>Wastewater from Site Facilities</u></p> <ul style="list-style-type: none"> Wastewater collected from any temporary canteen kitchens, including that from basins, sinks and floor drains, shall be discharged into foul sewer via grease traps. In case connection to the public foul sewer is not feasible, wastewater generated from kitchens or canteen, if any, shall be collected in a temporary storage tank. A licensed waste collector shall be deployed to clean the temporary storage tank on a regular basis. Drainage serving an open oil filling point shall be connected to storm drains via petrol interceptors with peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays shall as far as possible be located within roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor. Oil leakage or spillage shall be contained and cleaned up immediately. Waste oil shall be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. 					<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p>
S11.246 & 11.247	<p>Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.</p>	To minimize water quality impacts due to sewage generated from construction workforce	Contractor	Works areas	Construction Phase	N/A
S11.248	<p>In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps.</p>	To minimize impact from discharge of uncontaminated groundwater	Contractor	Works areas	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S11.249	If land contaminated site is identified from the Stage 2 SI work (refer to Sections 11.188 to 11.191 of the EIA Report), the following mitigation measures shall be implemented for the identified contaminated area. Any transient pile of contaminated soil / material shall be minimized and shall be bottom-lined, bunded and covered with impervious membrane during rain event to avoid generation of contaminated runoff. Appropriate intercepting channels and partial shelters shall be provided where necessary to prevent rainwater from collecting within trenches or footing excavations. Any contaminated water and wastewater generated from the decontamination process shall not be directly discharged to public sewers or site drainage. They shall be treated or tanked away as necessary for proper disposal in compliance with the TM-DSS.	To control site run-off generated from any potential contaminated works areas.	Contractor	Any potential contaminated areas to be identified from the Stage 2 SI	Construction Phase	N/A
S11.250 & S11.251	No direct discharge of groundwater from contaminated areas shall be adopted. If land contamination impact and generation of contaminated groundwater is identified from the Stage 2 SI works (refer to Sections 11.189 to 11.192 of the EIA Report), the following mitigation measures shall be adopted. Any contaminated groundwater shall be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground. If wastewater treatment is deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and shall be discharged into the foul sewers. If groundwater recharging wells are deployed, the recharging wells shall be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells shall be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in Section 2.3 of the TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substance such as TPH products shall be removed as necessary by installing the petrol interceptor. The Contractor shall apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.	To minimize potential water quality impact from discharge of contaminated groundwater	Contractor	Any potential contaminated areas to be identified from the Stage 2 SI	Construction Phase	N/A
S11.252	The following good site practices shall be adopted for the proposed barging points: <ul style="list-style-type: none"> • all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash • all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material • construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site • loading of barges and hoppers shall be controlled to prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation 	To minimize water quality impacts generated from the barging points.	Contractor	Barging points	Construction Phase	N/A
S11.253	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD.	To minimize water quality impact from effluent discharges from construction sites	Contractor	All construction works areas	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S11.254	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes.	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	V
S11.255	Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges.	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	N/A
S11.256	Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The “Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes” published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area. 	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	N/A N/A N/A
Waste Management Implications						
Construction Phase						
S12.75	Good Site Practices and Waste Reduction Measures <ul style="list-style-type: none"> Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Separation of chemical wastes for special handling and appropriate treatment. 	To reduce waste management impacts	Contractor	All Work Sites	Construction Phase	V V V V N/A N/A
S12.76	Good Site Practices and Waste Reduction Measures (con’t) <ul style="list-style-type: none"> Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; and Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	N/A V V V V V
S12.77	Good Site Practices and Waste Reduction Measures (con’t) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials.	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis.					
S12.78	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort.	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	N/A
S12.79	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: <ul style="list-style-type: none"> Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations shall be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	Work Sites	Construction Phase	N/A N/A N/A
S12.80	Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: <ul style="list-style-type: none"> Remove waste in timely manner Waste collectors shall only collect wastes prescribed by their permits Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) Waste shall be disposed of at licensed waste disposal facilities Maintain records of quantities of waste generated, recycled and disposed 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	Work Sites	Construction Phase	V V N/A V V V
S12.81	Storage, Collection and Transportation of Waste (con't) <ul style="list-style-type: none"> Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	Work Sites	Construction Phase	V
S12.83 – 12.86	Sorting of C&D Materials <ul style="list-style-type: none"> Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills. Possibility of reusing the spoil in the Project will be continuously investigated in the detailed design and construction stages, it includes backfilling to cut and cover construction works for the Hung Hom south and north approach tunnels. 	To minimize potential adverse environmental impacts during the handling, transportation and disposal of C&D materials	Contractor	Work Sites	Construction Phase	@ N/A V N/A
S12.88	Sediments <ul style="list-style-type: none"> The basic requirements and procedures for excavated / dredged sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is managing the disposal facilities in Hong Kong for the dredged and excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance. 	To ensure the sediment to be disposed of in an authorized and least impacted way	Contractor	All works areas with sediments concern	Construction Phase	N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S12.89	<p>Sediments (con't)</p> <ul style="list-style-type: none"> The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works. 	To determine the best handling and disposal option of the sediments	MTR / Contractor	All works areas with sediments concern	Detailed Design Stage and Construction Phase	N/A
S12.91 – 12.94	<p>Sediments (con't)</p> <ul style="list-style-type: none"> Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	N/A
S12.95	<p>Sediments (con't)</p> <ul style="list-style-type: none"> A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	N/A
S12.97	<p>Containers for Storage of Chemical Waste</p> <p>The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall:</p> <ul style="list-style-type: none"> Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; Have a capacity of less than 450 litters unless the specifications have been approved by EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation. 	To register with EPD as a Chemical waste producer and store chemical waste in appropriate containers	Contractor	Work Sites	Construction Phase	<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p>

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S12.98	<p>Chemical Waste Storage Area</p> <ul style="list-style-type: none"> Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; Be enclosed on at least 3 sides; Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; Have adequate ventilation; Be covered to prevent rainfall from entering; and Be properly arranged so that incompatible materials are adequately separated. 	To prepare appropriate storage areas for chemical waste at works areas	Contractor	Work Sites	Construction Phase	V V V V V V
S12.99	<p>Chemical Waste</p> <ul style="list-style-type: none"> Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. 	To clearly label the chemical waste at works areas	Contractor	Work Sites	Construction Phase	N/A
S12.100	<p>Collection and Disposal of Chemical Waste A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p>	To monitor the generation, reuse and disposal of chemical waste	Contractor	Work Sites	Construction Phase	N/A
S12.101	<p>General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material.</p>	To properly store and separate from other C&D materials for subsequent collection and disposal	Contractor	Work Sites	Construction Phase	V
S12.102	<p>General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials.</p>	To facilitate recycling of recyclable portions of refuse	Contractor	Work Sites	Construction Phase	V
S12.103	<p>General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders.</p>	To raise workers' awareness on recycling issue	Contractor	Work Sites	Construction Phase	V
/	<p>Accidental spillage To prevent accidental spillage of chemicals, the following is recommended:</p> <ul style="list-style-type: none"> Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be banded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. 	To minimize potential adverse environmental impacts arising from accidental spillage	Contractor	Work Sites	Construction Phase	@ @ V N/A
Land Contamination Impact						
S13.23–13.24	<p>For construction works at sites under the current stage of site investigation (Stage 1 SI):</p> <ul style="list-style-type: none"> Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process shall involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. If soil materials suspected to be contaminated are encountered during excavation, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during 	To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover.	Contractor	Within Project Boundary where signs of contamination is identified	During excavation works for Cut-and-Cover	N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	demolition, excavation and cut & cover construction shall be temporary stockpiled. Shall concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the Contamination Assessment Report (CAR) and Remediation Action Plans (RAP).					
S13.30	For some sites with currently no SI proposed (i.e. sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28), to be conservative, visual inspection shall be conducted during demolition and excavation to detect any abnormal colour, smell or other characteristics of the soil, due to the nearby land use and/ or construction method. If abnormal colour, smell or other characteristics of contamination are identified for any of these sites, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Should the concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the CAR and RAP.	To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover.	Contractor	Areas with no SI proposed (Sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28)	During excavation works for Cut-and-Cover	N/A
S13.36 – 13.38	For areas inaccessible for proper site appraisal and investigation (Stage 2 SI) (i) Site 2-15 <ul style="list-style-type: none"> Upon site access being granted, visual inspection shall be carried out where intrusive works and soil excavation is encountered, for attention on any potential contamination due to its current operation A supplementary CAP shall then be submitted to EPD for endorsement. A CAR/RAP shall be prepared and submitted to EPD for endorsement on completion of the SI and analytical testing. Shall remediation be undertaken a Remediation Report (RR) shall be prepared and submitted to EPD for endorsement to demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/ disposal records (including trip tickets), confirmatory sampling results, and photographs shall be included in the aforesaid RR. No construction work shall be carried out prior to the endorsement of the RR by EPD. 	To identify areas with land contamination concern, report laboratory results and propose remediation measures if necessary. To ensure remediation works have been undertaken to before the commencement of any construction works of the Project.	Contractor	Areas unable to be accessed during Stage 1 SI (Site 2-15)	After land resumption and prior to the construction works commencement at the site	N/A
S13.39	Potential Remediation of Contaminated Soil <ul style="list-style-type: none"> Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material is needed after excavation; If remediation is required with chemical oxidation proposed as a contaminant mass reduction technology, chemicals will be securely and separately stored away from sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and personal protective equipment (PPE). Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; Speed control for the trucks carrying contaminated materials shall be enforced; Vehicle wheel and body washing facilities at the site's exit points shall be established and used; and Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control shall be implemented and complied with relevant regulations and guidelines. 	To remediate contaminated soil	Contractor	Identified contaminated sites	Site remediation	N/A
S13. 40	In order to minimize the potential adverse effects on health and safety of construction workers during the course of site remediation, the Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations shall be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures shall be implemented as far as possible: <ul style="list-style-type: none"> Set up a list of safety measures for site workers; Provide written information and training on safety for site workers; Keep a log-book and plan showing the contaminated zones and clean zones; Maintain a hygienic working environment; Avoid dust generation; Provide face and respiratory protection gear to site workers; 	To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation.	Contractor	Identified contaminated sites	Site remediation and prior to construction phase	N/A

Leighton – China State J.V.

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	<ul style="list-style-type: none"> • Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers; and • Provide first aid training and materials to site workers. 					

Legend: V = implemented;
 x = not implemented;
 @ = partially implemented;
 N/A = not applicable

APPENDIX D

Summary of Action and Limit Levels

Appendix D – Summary of Action and Limit Levels**Table 1 Action and Limit Levels for 24-hour TSP**

ID	Location	Action Level	Limit Level
AM2*	Wan Chai Sports Ground	160 $\mu\text{g}/\text{m}^3$	260 $\mu\text{g}/\text{m}^3$
AM3	Existing Harbour Road Sports Centre	169 $\mu\text{g}/\text{m}^3$	260 $\mu\text{g}/\text{m}^3$

* The monitoring station at AM2 was handed over from Contract SCL1128 on 28 October 2015.

**Table 2 Action and Limit Levels for Construction Noise
(0700 – 1900 hrs of normal weekdays)**

ID	Location	Action Level	Limit Level
NM2*	Harbour Centre	When one documented complaint is received	75 dB(A)

* The Access to the designated monitoring location NM2 (i.e. Block A, Causeway Centre) was denied before the commencement of impact monitoring under Works Contract 1126. An alternative monitoring location at Harbour Centre was approved by the ER, agreed by IEC and EPD's formal approval is awaited in August 2014.

APPENDIX E

Calibration Certificates of Equipments

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Wanchai Sports Ground Operator: Choi Wing Ho
 Cal. Date: 14-Nov-16 Next Due Date: 14-Jan-17
 Equipment No.: A-001-72T Serial No.: 809

Ambient Condition			
Temperature, Ta (K)	301.1	Pressure, Pa (mmHg)	760.3

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.99349	Intercept, bc	-0.02737
Last Calibration Date:	31-May-16	$mc \times Qstd + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	31-May-17				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.2	2.67	1.35	45.0	44.78
13	6.2	2.48	1.26	40.0	39.80
10	4.8	2.18	1.11	34.0	33.83
7	3.5	1.86	0.95	26.0	25.87
5	2.5	1.57	0.80	20.0	19.90

By Linear Regression of Y on X

Slope, mw = 45.1454 Intercept, bw = -16.5297

Correlation Coefficient* = 0.9987

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 42.37

Remarks: _____

QC Reviewer: WS CHAN Signature: [Signature] Date: 14/11/16

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Wanchai Sports Ground Operator: Choi Wing Ho
 Cal. Date: 13-Jan-17 Next Due Date: 13-Mar-17
 Equipment No.: A-001-72T Serial No.: 809

Ambient Condition			
Temperature, Ta (K)	290	Pressure, Pa (mmHg)	760.5

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.99349	Intercept, bc	-0.02737
Last Calibration Date:	31-May-16	$mc \times Qstd + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	31-May-17				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.1	2.70	1.37	45.0	45.63
13	6.1	2.50	1.27	41.0	41.58
10	4.8	2.22	1.13	34.0	34.48
7	3.6	1.92	0.98	27.0	27.38
5	2.6	1.64	0.83	21.0	21.29

By Linear Regression of Y on X

Slope, mw = 46.2041 Intercept, bw = -17.4938
 Correlation Coefficient* = 0.9990

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 41.98

Remarks: _____

QC Reviewer: WS CHAN

Signature: [Signature]

Date: 13/1/17

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Exiting Harbour Road Sports Centre (AM3) Operator: Choi Wing Ho
 Cal. Date: 14-Nov-16 Next Due Date: 14-Jan-17
 Equipment No.: A-001-15T Serial No.: 10380

Ambient Condition			
Temperature, Ta (K)	301.1	Pressure, Pa (mmHg)	760.3

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.99349	Intercept, bc	-0.02737
Last Calibration Date:	31-May-16	$mc \times Q_{std} + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	31-May-17				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.4	2.71	1.37	44.0	43.78
13	5.6	2.35	1.19	36.0	35.82
10	4.7	2.16	1.10	32.0	31.84
7	3.6	1.89	0.96	26.0	25.87
5	2.5	1.57	0.80	18.0	17.91

By Linear Regression of Y on X

Slope, mw = 45.0656 Intercept, bw = -17.8604
 Correlation Coefficient* = 0.9987

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min
 From the Regression Equation, the "Y" value according to

$$mw \times Q_{std} + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 40.93

Remarks: _____

QC Reviewer: WS CHAN Signature: [Signature] Date: 14/11/16

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Exiting Harbour Road Sports Centre (AM3) Operator: Choi Wing Ho
 Cal. Date: 13-Jan-17 Next Due Date: 13-Mar-17
 Equipment No.: A-001-15T Serial No.: 10380

Ambient Condition			
Temperature, Ta (K)	290	Pressure, Pa (mmHg)	760.5

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.99349	Intercept, bc	-0.02737
Last Calibration Date:	31-May-16	$mc \times Qstd + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	31-May-17				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.2	2.72	1.38	44.0	44.62
13	5.6	2.40	1.22	37.0	37.52
10	4.8	2.22	1.13	33.0	33.46
7	3.8	1.98	1.01	27.0	27.38
5	2.4	1.57	0.80	19.0	19.27

By Linear Regression of Y on X

Slope, mw = 44.3613 Intercept, bw = -16.6266
 Correlation Coefficient* = 0.9987

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 1.30m ³ /min	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] ^{1/2} =	<u>40.48</u>

Remarks: _____

QC Reviewer: WS CHAN Signature: [Signature] Date: 13/1/17



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 31, 2016 Rootmeter S/N 0438320 Ta (K) - 298
 Operator Tisch Orifice I.D. - 0988 Pa (mm) - 754.38

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.3670	3.2	2.00
2	NA	NA	1.00	0.9750	6.4	4.00
3	NA	NA	1.00	0.8700	7.9	5.00
4	NA	NA	1.00	0.8260	8.7	5.50
5	NA	NA	1.00	0.6830	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9884	0.7230	1.4090	0.9957	0.7284	0.8888
0.9842	1.0094	1.9926	0.9915	1.0170	1.2570
0.9821	1.1289	2.2278	0.9894	1.1373	1.4054
0.9811	1.1878	2.3365	0.9884	1.1967	1.4740
0.9758	1.4288	2.8179	0.9831	1.4394	1.7777
Qstd slope (m) = 1.99349			Qa slope (m) = 1.24829		
intercept (b) = -0.02737			intercept (b) = -0.01727		
coefficient (r) = 0.99988			coefficient (r) = 0.99988		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m { [SQRT (H2O (Pa/760) (298/Ta))] - b }
 Qa = 1/m { [SQRT H2O (Ta/Pa)] - b }



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0704 03-01 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	B & K	,	B & K
Type/Model No.:	2238	,	4188
Serial/Equipment No.:	2800927 / N.009.06	,	2791211
Adaptors used:	-	,	-

Item submitted by

Customer Name: AECOM ASIA CO., LTD.
Address of Customer: -
Request No.: -
Date of receipt: 04-Jul-2016

Date of test: 07-Jul-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	18-Jun-2017	CIGISMEC
Signal generator	DS 360	33873	18-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 5 hPa

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.


Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 09-Jul-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0704 03-01 Page 2 of 2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Frequency weightings			
Time weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Peak response	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
R.M.S. accuracy	Single 100µs rectangular pulse	Pass	0.3	
Time weighting I	Crest factor of 3	Pass	0.3	
	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip
07-Jul-2016

Checked by:

Date:

Lam Tze Wai
09-Jul-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0304 02 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	Microphone	Preamp
Manufacturer:	B & K	B & K	B & K
Type/Model No.:	2250-L	4950	ZC0032
Serial/Equipment No.:	2681366	2879980	19428
Adaptors used:	- (N-041.01)	-	-

Item submitted by

Customer Name: AECOM ASIA CO LIMITED
Address of Customer: -
Request No.: -
Date of receipt: 04-Mar-2016

Date of test: 05-Mar-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	19-Jun-2016	CIGISMEC
Signal generator	DS 360	33873	16-Apr-2016	CEPREI
Signal generator	DS 360	61227	16-Apr-2016	CEPREI

Ambient conditions

Temperature: 21 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1010 ± 5 hPa

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min / Feng Jun Qi

Date: 08-Mar-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0304 02 Page 2 of 2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Frequency weightings			
Time weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Peak response	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
R.M.S. accuracy	Single 100µs rectangular pulse	Pass	0.3	
Time weighting I	Crest factor of 3	Pass	0.3	
	Single burst 5 ms at 2000 Hz	Pass	0.3	
Time averaging	Repeated at frequency of 100 Hz	Pass	0.3	
	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
Pulse range	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:	Checked by:
Date: 05-Mar-2016	Date: 08-Mar-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA1201 01

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: Rion Co., Ltd.
Type/Model No.: NC-73
Serial/Equipment No.: 10307223 (CN.004.08)
Adaptors used: -

Item submitted by

Customer: AECOM ASIA CO. LTD.
Address of Customer: -
Request No.: -
Date of receipt: 01-Dec-2016

Date of test: 05-Dec-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	14-Apr-2017	SCL
Preamplifier	B&K 2673	2239857	28-Apr-2017	CEPREI
Measuring amplifier	B&K 2610	2346941	26-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI
Digital multi-meter	34401A	US36087050	18-Apr-2017	CEPREI
Audio analyzer	8903B	GB41300350	19-Apr-2017	CEPREI
Universal counter	53132A	MY40003662	19-Apr-2017	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 55 ± 10 %
Air pressure: 1005 ± 5 hPa

Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 08-Dec-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA1201 01 Page: 2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 µPa)
			Estimated Expanded Uncertainty dB
1000	94.00	94.22	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz **STF = 0.002 dB**
 Estimated expanded uncertainty 0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to a universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz **Actual Frequency = 986.6 Hz**
 Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz **TND = 0.5 %**
 Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Fung Chi Yip

Date: 05-Dec-2016

Checked by:

Lam Tze Wai

Date: 08-Dec-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



CERTIFICATE OF CALIBRATION

Certificate No.: 16CA0223 01

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: B & K
Type/Model No.: 4231
Serial/Equipment No.: 3006428
Adaptors used: -

N.004.03

Item submitted by

Customer: AECOM ASIA CO LIMITED
Address of Customer: -
Request No.: -
Date of receipt: 23-Feb-2016

Date of test: 25-Feb-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	15-Apr-2016	SCL
Preamplifier	B&K 2673	2743150	22-Apr-2016	CEPREI
Measuring amplifier	B&K 2610	2346941	22-Apr-2016	CEPREI
Signal generator	DS 360	61227	16-Apr-2016	CEPREI
Digital multi-meter	34401A	US36087050	17-Apr-2016	CEPREI
Audio analyzer	8903B	GB41300350	17-Apr-2016	CEPREI
Universal counter	53132A	MY40003662	16-Apr-2016	CEPREI

Ambient conditions

Temperature: 21 ± 1 °C
Relative humidity: 55 ± 10 %
Air pressure: 1010 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Date: 27-Feb-2016

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 16CA0223 01 Page: 2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 μ Pa)
			Estimated Expanded Uncertainty dB
1000	94.00	94.14	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz STF = 0.002 dB

Estimated expanded uncertainty 0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz Actual Frequency = 999.9 Hz

Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz TND = 0.4 %

Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip
25-Feb-2016

Checked by:

Date:

Lam Tze Wai
27-Feb-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

APPENDIX F

EM&A Monitoring Schedules

**Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel
Impact Monitoring Schedule for January 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan
			Air Quality	Noise		
8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
		Air Quality	Noise			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	Air Quality	Noise				Air Quality
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Noise				Air Quality	
29-Jan	30-Jan	31-Jan				

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM2 Wan Chai Sports Ground
AM3 Existing Harbour Road Sports Centre

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

**Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel
Tentative Impact Monitoring Schedule for February 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Feb	2-Feb	3-Feb	4-Feb
			Noise	Air Quality		
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
			Air Quality	Noise		
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		Air Quality	Noise			Air Quality
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	Noise				Air Quality	
26-Feb	27-Feb	28-Feb				

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM2 Wan Chai Sports Ground
AM3 Existing Harbour Road Sports Centre

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

**Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel
Tentative Impact Monitoring Schedule for March 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Mar	2-Mar	3-Mar	4-Mar
				Air Quality	Noise	
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
			Air Quality	Noise		
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
		Air Quality	Noise			
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
	Air Quality	Noise				Air Quality
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	
	Noise				Air Quality	

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM2 Wan Chai Sports Ground
AM3 Existing Harbour Road Sports Centre

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

**Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel
Tentative Impact Monitoring Schedule for April 2017**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Apr
2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr
				Air Quality	Noise	
9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr
			Air Quality	Noise		
16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr
		Air Quality	Noise			Air Quality
23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr
			Air Quality	Noise		
30-Apr						

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM2 Wan Chai Sports Ground
AM3 Existing Harbour Road Sports Centre

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency

24-hr TSP Once every 6 days

Monitoring Frequency

Once per week

APPENDIX G

**Air Quality Monitoring Results and
their Graphical Presentations**



Appendix G
Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Wan Chai Sports Ground)

Start		End		Weather Condition	Air Temp. (°C)	Atmospheric Pressure (hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
Date	Time	Date	Time				Initial	Final			Initial	Final		Initial	Final		
4-Jan-17	0:00	5-Jan-17	0:00	Sunny	19.9	1018.7	1.31	1.31	1.31	1890.7	2.7630	2.9115	0.1485	19554.04	19578.04	24.00	78.5
10-Jan-17	0:00	11-Jan-17	0:00	Sunny	19.4	1018.1	1.31	1.31	1.31	1890.7	2.7665	2.8769	0.1104	19578.04	19602.04	24.00	58.4
16-Jan-17	0:00	17-Jan-17	0:00	Cloudy	16.3	1020.4	1.31	1.31	1.31	1890.7	2.8202	2.9967	0.1765	19602.04	19626.04	24.00	93.4
21-Jan-17	0:00	22-Jan-17	0:00	Sunny	16.7	1025.3	1.34	1.34	1.34	1933.9	2.8221	3.0192	0.1971	19626.04	19650.04	24.00	101.9
27-Jan-17	0:00	28-Jan-17	0:00	Sunny	17.5	1022.6	1.34	1.34	1.34	1933.9	2.7571	2.8917	0.1346	19650.04	19674.04	24.00	69.6
Average																80.4	
Minimum																58.4	
Maximum																101.9	

24-hour TSP Monitoring Results at Station AM3 (Existing Harbour Road Sports Centre)

Start		End		Weather Condition	Air Temp. (°C)	Atmospheric Pressure (hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
Date	Time	Date	Time				Initial	Final			Initial	Final		Initial	Final		
4-Jan-17	0:00	5-Jan-17	0:00	Sunny	19.9	1018.7	1.34	1.34	1.34	1933.9	2.7559	2.8525	0.0966	5901.82	5925.82	24.00	50.0
10-Jan-17	0:00	11-Jan-17	0:00	Sunny	19.4	1018.1	1.34	1.34	1.34	1933.9	2.7636	2.8716	0.1080	5925.82	5949.82	24.00	55.8
16-Jan-17	0:00	17-Jan-17	0:00	Cloudy	16.3	1020.4	1.34	1.34	1.34	1933.9	2.8306	2.9123	0.0817	5949.82	5973.82	24.00	42.2
21-Jan-17	0:00	22-Jan-17	0:00	Sunny	16.7	1025.3	1.35	1.35	1.35	1941.1	2.8320	2.9600	0.1280	5973.82	5997.82	24.00	65.9
27-Jan-17	0:00	28-Jan-17	0:00	Sunny	17.5	1022.6	1.35	1.35	1.35	1941.1	2.7592	2.8528	0.0936	5997.82	6021.82	24.00	48.2
Average																52.4	
Minimum																42.2	
Maximum																65.9	



* The monitoring station at AM2 was handed over from Contract SCL1128 on 28 October 2015.

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Shatin Central Link Contract No. 1123
Exhibition Station and Western Approach Tunnel





Graphical Presentation of Impact 24-hr TSP
Monitoring Results



Date: February 2017

Appendix G



Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017





Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017





Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017



Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017



Appendix G – Extract of Meteorological Observations for Star Ferry Automatic Weather Station, January 2017



APPENDIX H

**Noise Monitoring Results and
their Graphical Presentations**


Appendix H Regular Construction Noise Monitoring Results

Daytime Noise Monitoring Results at Station NM2 (Harbour Centre)

Date	Weather Condition	Noise Level for 30-min, dB(A) ⁺				Baseline Corrected Level, dB(A)	Baseline Noise Level, dB(A)	Limit Level, dB(A)	Exceedance (Y/N)
		Time	L90	L10	Leq				
5-Jan-17	Sunny	14:10	65.8	74.6	70.2	61.3	69.6	75	N
11-Jan-17	Cloudy	14:08	65.5	70.2	67.6	<Baseline	69.6	75	N
17-Jan-17	Sunny	14:17	64.9	70.0	68.5	<Baseline	69.6	75	N
23-Jan-17	Sunny	10:30	66.0	69.0	68.3	<Baseline	69.6	75	N

⁺ - Façade measurement

Appendix H Regular Construction Noise Monitoring Results



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Shatin Central Link Contract No. 1123
Exhibition Station and Western Approach Tunnel

Graphical Presentation of Impact Noise
Monitoring Results

Date: February 2017

Appendix H

APPENDIX I

Event Action Plan

Appendix I Event Action Plan

Event / Action Plan for Construction Dust Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
ACTION LEVEL				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC and ER; 2. Discuss with the Contractor and IEC on the remedial measures required; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; 3. Amend working methods agreed with the ER as appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC and ER; 2. Discuss with the ER, IEC and Contractor on the remedial measures required; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. If exceedance continues, arrange meeting with the IEC, ER and Contractor; 6. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Review and agree on the remedial measures proposed by the Contractor; 3. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal as appropriate.

Appendix I Event Action Plan

EVENT	ACTION			
	ET	IEC	ER	Contractor
LIMIT LEVEL				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC, EPD and ER; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency to daily; 4. Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with the ET, ER and Contractor on possible remedial measures; 4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Review and agree on the remedial measures proposed by the Contractor; 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; 5. Amend proposal if appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify Contractor, IEC, EPD and ER ; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency to daily; 4. Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; 5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; 6. Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with ET, ER, and Contractor on the potential remedial measures; 4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix I Event Action Plan

Event and Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
Exceedance of Action Level	<ol style="list-style-type: none"> 1. Notify the Contractor, IEC and ER; 2. Discuss with the ER, IEC and Contractor on the remedial measures required; and 3. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the contractor; and 2. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of complaint in writing; 2. Review and agree on the remedial measures proposed by the Contractor; and 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Investigate the complaint and propose remedial measures; 2. Report the results of investigation to the IEC, ET and ER; 3. Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and 4. Implement noise mitigation proposals.
Exceedance of Limit Level	<ol style="list-style-type: none"> 1. Notify the Contractor, IEC, EPD and ER ; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with the ER, ET and Contractor on the potential remedial measures; and 4. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix I Event Action Plan

Event and Action Plan for Continuous Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action/Limit Level	1. Identify source ; 2. Repeat measurement. If two consecutive measurements exceed Action/Limit Level, the exceedance is then confirmed; 3. If exceedance is confirmed, notify IEC, ER and Contractor; 4. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented; 5. Discuss jointly with the IEC, ER and Contractor and formulate remedial measures; and 6. Assess effectiveness of Contractor's remedial actions and keep IEC and ER informed of the results.	1. Check monitoring data submitted by the Works Contract 1123 ET; 2. Check the Contractor's working method; 3. Discuss with the ER, Works Contract 1123 ET and Contractor on the potential remedial measures; and 4. Review and advise the Works Contract 1123 ET and ER on the effectiveness of the remedial measures proposed by the Contractor.	1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the Works Contract 1123 ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Ensure the proper implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Identify source with the Works Contract 1123 ET; 2. If exceedance is confirmed, investigation the cause of exceedance and take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with copy to the IEC and ET of notification; 4. Implement the agreed proposals; 5. Liaise with ER to optimize the effectiveness of the agreed mitigation; 6. Revise and resubmit proposals if problem still not under control; and 7. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

APPENDIX J

**Cumulative Statistics of Complaints, Notification of Summons
and Successful Prosecutions**

Appendix J Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. received in this month	Total no. received since project commencement
Environmental complaints	11 January 2017 (Referred by EPD on 13 January 2017)	<p><u>Details of Complaint:</u> There was an environmental complaint received by EPD on 11 January 2017. It was reported that there was air nuisance arising from the construction site of Shatin to Central Link near the Convention Avenue, particularly the air emissions from the diesel generator, and affected the air quality of the nearby area of 23 Harbour Road, Wan Chai.</p> <p><u>Details of Investigation and findings:</u> Follow-up inspections were conducted on 12 and 20 January 2017 respectively. The Contractor has maintained the existing mitigation measures for the diesel generators such as the diversion of exhaust pipe away from the ASR, the provision of canvas screening and the utilization of ultra-low sulphur diesel. No adverse observation was recorded.</p> <p>The investigation report for the complaint was sent to EPD on 23 January 2017.</p>	Close	1	6
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

APPENDIX K

Waste Flow Table

Appendix K
MONTHLY SUMMARY WASTE FLOW TABLE

Contract No.:MTR SCL 1123 - Exhibition Station and Western Approach

Monthly Summary Waste Flow Table for 2017

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	12.134	0.000	0.007	5.786	6.193	0.147	18.320	0.310	0.548	0.000	0.044
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	12.134	0.000	0.007	5.786	6.193	0.147	18.320	0.310	0.548	0.000	0.044
July											
August											
September											
October											
November											
December											
Total	12.134	0.000	0.007	5.786	6.193	0.147	18.320	0.310	0.548	0.000	0.044

Comments:



- 1) Assumption: The densities of Rock, Soil, Mixed Rock and Soil, and Regular Spoil are 2.0 ton/m³; the density of general refuse is 1.0 ton/m³; the density of waste oil is 1.0 kg/L.
- 2) The cut-off date of waste amount in December is 31/11/2016 for Public Fill facilities and Landfill.
- 3) The amounts of waste in January are 44.47 tons for Landfill and 12385.9 tons for Public Fill.
- 4) The amount of C&D materials reused in the contract in January is 14 tons, for cut-off date as 31/1/2017.
- 5) The amount of import fill in January is 294.26 tons, for cut-off date as 31/1/2017.
- 6) The amounts of C&D waste reused in other projects in January is 11572.92 tons for SCL 1123 Kai Tak Barging Point, for cut-off date as 31/1/2017.
- 6) The amount of metal waste generated in January is 18320 kg, for cut-off date as 31/1/2017.
- 7) The amount of paper waste generated in January is 548 kg, for cut-off date as 31/1/2017.
- 8) The amount of plastic waste generated in January is 30 kg, for cut-off date as 31/1/2017.

Appendix D

**Monthly EM&A Report for January 2017 – SCL Works
Contract 1122 Admiralty South Overrun Tunnel**

Vinci Construction Grands Projects**Shatin to Central Link -
Hung Hom to Admiralty Section****Works Contract 1122 -
Admiralty South Overrun Tunnel****Monthly EM&A Report for
January 2017**

[February 2017]

	Name	Signature
Prepared & Checked:	Ray Chow	
Reviewed, Approved & Certified:	Y W Fung (Contractor's Environmental Team Leader)	

Version: 0

Date: 7 February 2017

Disclaimer

This Environmental Monitoring and Audit Report is prepared for Vinci Construction Grands Projects and is given for its sole benefit in relation to and pursuant to SCL1122 and may not be disclosed to, quoted to or relied upon by any person other than Vinci Construction Grands Projects without our prior written consent. No person (other than Vinci Construction Grands Projects into whose possession a copy of this Manual comes may rely on this plan without our express written consent and Vinci Construction Grands Projects may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Table of Contents

	Page
EXECUTIVE SUMMARY	1
1 INTRODUCTION.....	2
1.1 Purpose of the Report	2
1.2 Report Structure.....	2
2 PROJECT INFORMATION.....	3
2.1 Background	3
2.2 Site Description	3
2.3 Construction Programme and Activities	4
2.4 Project Organisation.....	4
2.5 Status of Environmental Licences, Notification and Permits	5
3 ENVIRONMENTAL MONITORING REQUIREMENTS.....	6
3.1 Landscape and Visual.....	6
4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES.....	7
5 MONITORING RESULTS	8
5.1 Waste Management	8
5.2 Landscape and Visual.....	8
6 ENVIRONMENTAL SITE INSPECTION AND AUDIT.....	9
7 ENVIRONMENTAL NON-CONFORMANCE.....	10
7.1 Summary of Environmental Non-Compliance.....	10
7.2 Summary of Environmental Complaints.....	10
7.3 Summary of Environmental Summon and Successful Prosecutions.....	10
8 FUTURE KEY ISSUES	11
8.1 Construction Programme for the Next Three Month.....	11
8.2 Key Issues for the Coming Month.....	11
9 CONCLUSIONS AND RECOMMENDATIONS.....	12
9.1 Conclusions.....	12
9.2 Recommendations	12

List of Tables

Table 2.1	Contact Information of Key Personnel
Table 2.2	Status of Environmental Licenses, Notifications and Permits
Table 4.1	Status of Required Submission under Environmental Permit
Table 6.1	Observations and Recommendations of Site Audit

List of Figures

Figure 1.1	Site Layout Plan of SCL1122
------------	-----------------------------

List of Appendices

Appendix A	Construction Programme
Appendix B	Project Organisation Structure
Appendix C	Environmental Mitigation Implementation Schedule
Appendix D	Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
Appendix E	Monthly Summary Waste Flow Table

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1122 – Admiralty South Overrun Tunnel (hereafter called “the Project”) covers part of the construction of the Shatin to Central Link (SCL).

Admiralty Station will be the major interchange station between the Island Line (ISL), Tsuen Wan Line (TWL), South Island Line (East) (SIL(E)) and the Shatin to Central Link (North South Line) (SCL(NSL)). The Admiralty South Overrun Tunnel (ASOR) is located to the south of Hong Kong Park Ventilation Building (HKB) and is approximately 700m long.

The EM&A programme commenced on 8 August 2016.

This report documents the findings of EM&A works conducted in the period between 1 and 31 January 2017. As informed by the Contractor, major activities in the reporting period were:

Location	Site Activities
Shaft L10	<ul style="list-style-type: none"> Drill and blast tunnel

Complaint, Notification of Summons and Successful Prosecution

No environmental complaint and no notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

There was no reporting change in the reporting month.

Future Key Issues

Key issues to be considered in the coming month included:-

Location	Site Activities
Shaft L10	<ul style="list-style-type: none"> Drill and blast tunnel

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

1 INTRODUCTION

Vinci Construction Grands Projects (VCGP) was commissioned by MTR as the Civil Contractor for Works Contract 1122. AECOM Asia Company Limited (AECOM) was appointed by VCGP as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

1.1.1 This is the sixth monthly EM&A Report which summaries audit findings for the Project during the reporting period between 1 and 31 January 2017.

1.2 Report Structure

1.2.1 This monthly EM&A Report is organized as follows:

- Section 1: Introduction
- Section 2: Project Information
- Section 3: Environmental Monitoring Requirement
- Section 4: Implementation Status of Environmental Mitigation Measures
- Section 5: Monitoring Results
- Section 6: Environmental Site Inspection and Audit
- Section 7: Environmental Non-conformance
- Section 8: Future Key Issues
- Section 9: Conclusions and Recommendations

2 PROJECT INFORMATION

2.1 Background

2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).

2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL – Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: EP-436/2012), for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/E) was issued by the Director of Environmental Protection (DEP) on 23 November 2016.

2.1.3 The site layout plan of the Project is shown in **Figure 1.1**.

2.2 Site Description

2.2.1 The scope of the major Permanent Works include the following:

- (a) Approx. 700m of single bore tunnel south of HKB including, among others, breakthrough of a temporary headwall in the tunnel stub at HKB, tunnel fan niche structure, drainage, secondary structures including overtrack ducts, plenums, side walls, protected corridors, walkways and all the related fitting-out works;
- (b) Secondary structures inside SCL Overrun Tunnel (SCLOR) including overtrack ducts, plenums, side walls, walkways and all the related fitting-out works;
- (c) Alteration and Addition Works (A&A Works) from Level L10 to Upper Roof Level of HKB including removal of precast planks at G/F;
- (d) Re-provisioning of LCSD Refuse Collection Point No. 2 (RCP);
- (e) Roadworks including drainage, traffic aids, road markings, lighting, signage, utilities diversion, demolition, reinstatement and TTM schemes to facilitate the construction works and any works require TTM submission;
- (f) Tree planting and soft and hard landscaping works;
- (g) Design and construction of ABWF at HKB, ASOR, SCLOR and RCP; and
- (h) Design and construction of building services works at HKB, ASOR, SCLOR and RCP

2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:

Location	Site Activities
Shaft L10	<ul style="list-style-type: none"> • Drill and blast tunnel

2.3.2 The construction programme is presented in **Appendix A**.

2.4 Project Organisation

2.4.1 The project organisation structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.

Table 2.1 Contact Information of Key Personnel

Party	Role	Position	Name	Telephone	Fax
MTR	Residential Engineer (ER)	Construction Manager	Mr. Brian Suen	2176 2788	2171 3829
		SCL Project Environmental Team Leader	Ms. Felice Wong	2688 1283	2993 7577
Meinhardt	Independent Environmental Checker (IEC)	Independent Environmental Checker	Mr. Fredrick Leong	2859 1739	2540 1580
VCGP	Contractor	Project Director	Mr. Francois Dudouit	3765 5610	2824 2991
		Environmental Manager	Mr. Keith Lee	5191 8251	
AECOM	Contractor's Environmental Team (ET)	ET Leader	Mr. Y W Fung	3922 9366	2317 7609

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant valid environmental licenses, permits and/or notifications on environmental protection for this Project in the reporting month are summarized in **Table 2.2**.

Table 2.2 Status of Environmental Licenses, Notifications and Permits

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
Environmental Permit				
EP-436/2012/E	23 Nov 2016	-	Valid	-
Construction Noise Permit				
GW-RS0989-16	27 Sep 2016	26 Mar 2017	Valid	Operation of Crane, Rock Drill and Ventilation fan
Wastewater Discharge License				
WT00024437-2016*	13 May 2016	31 Jul 2021	Valid	Owned by Nishimatsu Construction Co., Ltd. (The Contractor of Contract no. 902 Nam Fung Tunnel and Ventilation Buildings)*
Chemical Waste Producer Registration				
5213-124-V2232-01	12 May 2016	End of Project	Valid	-
Billing Account for Construction Waste Disposal				
7023777	20 Nov 2015	End of Project	Account Active	-
Notification Under Air Pollution Control (Construction Dust) Regulation				
405362	22 Jul 2016	End of Project	Notified	-

* Treated wastewater produced from this Project are discharged to the discharge point currently listed in the discharge license granted by the Project SIL902. Another wastewater discharge license will be applied by the Contractor of this Project once the mentioned license was cancelled.

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Landscape and Visual

- 3.1.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6**.

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**. Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

Table 4.1 Status of Required Submission under Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report for December 2016	13 January 2017

5 MONITORING RESULTS

5.1 Waste Management

- 5.1.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.1.2 As advised by the Contractor, 10038.70m³ inert C&D material was generated in the reporting month. Most of the inert C&D material was reused in other projects (9457.30m³ was reused in HK/2009/02 Wan Chai Development Phase II - Central - Wan Chai Bypass at Wan Chai East and 573.90 m³ was reused in SCL1103 Hin Keng to Diamond Hill tunnels and Fung Tak Public Transport Interchange). Remaining 7.50 m³ of the inert C&D material was disposed of at public fill. 22.42 m³ of general refuse was generated in the reporting month. No metals, paper/cardboard packaging material or plastic was collected by recycling contractor in the reporting month. No inert C&D materials were reused on site. 1000 kg of chemical waste was collected by licensed contractor.
- 5.1.3 The waste flow table is annexed in **Appendix E**.
- 5.1.4 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.1.5 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

5.2 Landscape and Visual

- 5.2.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 10 and 24 January 2017. A summary of the site inspection is provided in **Appendix C**. The observations and recommendations made during the site inspections are presented in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.

6.1.2 In the reporting month, 4 site inspections were carried out on 3, 10, 17 and 24 January 2017. Joint inspection with the IEC, ER, the Contractor and the ET was conducted on 10 January 2017. No non-compliance was recorded during the site inspections. Details of observations recorded during the site inspections are presented in **Table 6.1**.

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	3 Jan 2017	<ul style="list-style-type: none"> Reminder: The Contractor was reminded to display the relevant NRMM label for a lorry crane in the tunnel. 	6 Jan 2017
	10 Jan 2017	<ul style="list-style-type: none"> Reminder: A stockpile of more than 20 bags of cement were not covered. The Contractor was reminded to cover such stockpile with impervious sheeting or place it in an area sheltered on the top and the 3 sides. 	12 Jan 2017
	17 Jan 2017	<ul style="list-style-type: none"> Reminder: The Contractor was reminded to display the relevant NRMM label for a lorry crane in the tunnel. 	17 Jan 2017
Noise	Nil	Nil	Nil
Water Quality	Nil	Nil	Nil
Waste/ Chemical Management	3 Jan 2017	<ul style="list-style-type: none"> Reminder: Chemical container was placed at pavement in the tunnel. The Contractor was reminded to store chemical containers at chemical storage with secondary containment. 	6 Jan 2017
	10 Jan 2017	<ul style="list-style-type: none"> Reminder: Chemical container was placed at pavement in the tunnel and at the ground level. The Contractor was reminded to store chemical containers at chemical storage with secondary containment. 	13 Jan 2017
	17 Jan 2017	<ul style="list-style-type: none"> Reminder: Oil Stains were observed on site. The Contractor was advised to clean up the spills with absorption materials, and implement precautionary measures to prevent potential chemical leakage. 	18 Jan 2017
	17 Jan 2017	<ul style="list-style-type: none"> Reminder: A drip tray of chemical containers was damaged. The Contractor was reminded to provide proper secondary containment for chemical container to prevent land contamination. 	20 Jan 2017
Landscape & Visual	Nil	Nil	Nil
Permits/ Licenses	Nil	Nil	Nil

6.1.1 All the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed into the following weekly site inspection conducted during the reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Environmental Non-Compliance

7.1.1 No environmental non-compliance was recorded in the reporting month.

7.2 Summary of Environmental Complaints

7.2.1 No environmental related complaint was received in the reporting month. Cumulative statistics on environmental complaints is provided in **Appendix D**.

7.3 Summary of Environmental Summon and Successful Prosecutions

7.3.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix D**.

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Next Three Month

8.1.1 The tentative major construction works in between February 2017 and April 2017 will be:

Location	Site Activities
Shaft L10	<ul style="list-style-type: none">• Drill and blast tunnel

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 4 nos. of environmental site inspections were carried out in January 2017. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.2 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

9.2 Recommendations

- 9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

- Display relevant NRMM labels for regulated machines; and
- Implement effective measures to avoid fugitive dust generation from stockpile of dusty materials.

Construction Noise Impact

- No specific observation was identified in the reporting month.

Water Quality Impact

- No specific observation was identified in the reporting month.

Chemical and Waste Management

- Implement effective measures to avoid chemical leakage; and
- Handle chemical spill properly and implement precautionary measures to prevent potential chemical leakage.


Landscape & Visual Impact

- No specific observation was identified in the reporting month.

Permits/licenses

- No specific observation was identified in the reporting month.

FIGURES



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

SCL Contract 1122
Admiralty South Overrun Tunnel

SITE LAYOUT PLAN of SCL1122




Project No.: 60515692

Date: October 2016

Figure 1.1

APPENDIX A

Construction Programme




Three Month Rolling Programme
Data Date: 01-Feb-17

Date	Revision	Checked	Approved
31-Oct-16	Submission of Monthly Report to MTR	QT	EC

APPENDIX B

Project Organization Structure

Appendix B Project Organisation Structure



APPENDIX C

**Implementation Schedule of Environmental Mitigation
Measures**

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Cultural Heritage Impact						
S4.93 & Table 4.2	Erection of decorative and sensibly designed hoarding along the boundary of the works area	To mitigate the temporary visual impact due to surface works.	Contractor	Works Areas in Causeway Bay and Wan Chai, and Works Shaft in Admiralty	Construction Phase	V
Ecological Impact						
S5.134	Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted.	To minimize the contamination of wastewater discharge	Contractor	All land based works areas	Construction Phase	N/A
Landscape and Visual Impact						
Construction Phase						
Table 7.9	CM1 - Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with ETWB TC(W) 3/2006 – Tree Preservation.	Transplanting and reuse of affected trees.	MTR	Works Sites	Construction Phase	V
Table 7.9	CM2a - Compensatory tree planting shall be provided in accordance with ETWB TC(W) 3/2006 – Tree Preservation to compensate for felled trees and maintained until end of the establishment period.	Compensation for the removal of existing trees due to the Project.	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM2b - Compensatory shrub planting shall be provided to compensate for the loss of shrub planting in amenity areas.	Compensation for the removal of existing shrub planting due to the Project.	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM3 - Control of night-time lighting glare	Minimize the night time glare due to the Project during construction phase	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM4 - Erection of decorative screen hoarding compatible with the surrounding setting.	Minimize the visual impact of the Project during construction phase	MTR	Works Sites	Construction Phase	V
Table 7.9	CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs	Control of height and deposition/ arrangement of temporary facilities in works areas	MTR	Works Sites	Construction Phase	N/A
Table 7.9	CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments.	Reinstatement of temporary works areas.	MTR	Works Sites	Construction Phase	N/A
/	All retained/exist trees shall be properly protected during construction period.	Tree protection	Contractor	Works areas	Construction phase	V
Air Quality						
/	Emission from Vehicles and Plants <ul style="list-style-type: none"> All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	Works areas	Construction phase	V @ V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Construction Dust Impact						
Table 8.5	<p>Barging facilities:</p> <ul style="list-style-type: none"> (i) Transportation of spoils to the barging point – Pave all road surfaces within the barging facilities and provide watering once along with the haul road for every working hours to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.0 L/m² once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.0L/m² to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. (ii) Unloading of spoil materials – Undertake the unloading process within a 3-sided screen with top tipping hall. Provide water spraying and flexible dust curtains at the discharge point for dust suppression. (iii) Vehicles leaving the barging facilities – Pass vehicles through the wheel washing facilities provided at site exits. 	To minimize dust impacts	Contractor	All barging points	Construction phase	N/A
S8.63	For concrete batching plant, the requirements and mitigation measures stipulated in the <i>Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93)</i> shall be followed and implemented.	To minimize dust impact	Contractor	Concrete Batching Plant	Construction phase	N/A
Table 8.6	<p>During operation of concrete batching plant:</p> <ul style="list-style-type: none"> (i) Unloading of aggregates from the tipper trucks to receiving hopper – unload the aggregates from the tipper trucks to the receiving hopper equipped with enclosures on 3 sides and top cover, and water spraying system. (ii) Unloading of cement and PFA from tankers into the silo – Directly load the cement and PFA into the silo via a flexible duct. Install dust collectors at cement/PFA silos. (iii) Storage of aggregates in overhead storage bins – Store the aggregates in fully enclosed overhead storage bins. Cover the top of overhead storage bins with cladding. Install water spraying system at the top of storage bins for watering the aggregates, and fully enclose aggregates storage bins. (iv) Weighing and batching of cementitious materials – Perform the whole process of weighing and mixing in a fully enclosed environment. Equip all the mixers with dust collectors. (v) Loading of concrete from mixer into transit mixer of a truck – Directly load the concrete from the mixer into the transit mixer of a truck in “wet form”. (vi) Tipper trucks and cement tankers leaving the Concrete Batching Plant – Haul road within the site is unpaved. Install wheel washing pit at the gate of the concrete batching plant. (vii) Transportation of materials within the plant – Provide watering twice a day would be provided. 	To minimize dust impacts	Contractor	Concrete Batching Plant	Construction phase	N/A
S8.89	Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m ² for Kowloon side and 1.0 L/m ² for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m ² for Kowloon side and 1.0 L/m ² for Hong Kong side to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual.	To minimize dust impact	Contractor	Works areas	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S8.89	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall, provision of water spraying and flexible dust curtains to reduce dust emission	To minimize dust impact	Contractor	All barging points	Construction phase	N/A
S8.90	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: <ul style="list-style-type: none"> Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant shall be at the maximum possible distance from ASRs. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise 	To minimize dust impacts	Contractor	Works areas	Construction phase	V V V V V N/A V V V @ V
/	Dust suppression measures (con't) <ul style="list-style-type: none"> De-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement 	To minimize dust impacts	Contractor	Works areas	Construction phase	V
Airborne Noise Impact						
Construction Phase						
S9.55	The following good site practices shall be implemented: <ul style="list-style-type: none"> Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program Mobile plant, if any, shall be sited as far from NSRs as possible Machines and plant (such as trucks) that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities 	To minimize construction noise impact	Contractor	Works areas	Construction phase	V V V V V N/A
/	<ul style="list-style-type: none"> Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation Air compressors shall be fitted with valid noise emission labels during operation 	To minimize construction noise impact	Contractor	Works areas	Construction phase	V V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S9.56 & Table 9.16	<p>The following quiet PME shall be used:</p> <ul style="list-style-type: none"> • Crane lorry, mobile • Crane, mobile • Asphalt paver • Backhoe with hydraulic breaker • Breaker, excavator mounted (hydraulic) • Hydraulic breaker • Concrete lorry mixer • Poker, vibrator, hand-held • Concrete pump • Crawler crane, mobile • Mobile crane • Dump truck • Excavator • Truck • Rock drill • Lorry • Wheel loader • Roller vibratory 	To minimize construction noise impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> • Hung Hom • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV • SOV to EXH • EXH • EXH to open space at the junction of Expo Drive and Convention Avenue • Open space at the junction of Expo Drive and Convention Avenue to north of ADM • South of ADM to Overrun Tunnel 	Construction phase	<p>N/A √ N/A √ N/A N/A N/A N/A N/A N/A √ √ √ N/A N/A √ N/A</p>
S9.58 – S9.59 & Table 9.17	<p>Movable noise barrier shall be used for the following PME:</p> <ul style="list-style-type: none"> • Air compressor • Asphalt paver • Backhoe with hydraulic breaker • Bar bender • Bar bender and cutter (electric) • Breaker, excavator mounted • Concrete pump • Concrete pump, stationary/lorry mounted • Excavator • Generator • Grout pump • Hand held breaker • Hydraulic breaker • Saw, concrete 	To minimize construction noise impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV • SOV to EXH • EXH • EXH to open space at the junction of Expo Drive and Convention Avenue • Open space at the junction of Expo Drive and Convention Avenue to north of ADM • South of ADM to Overrun Tunnel 	Construction phase	<p>N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A</p>
S9.60 & Table 9.17	<p>Noise insulating fabric shall be used for</p> <ul style="list-style-type: none"> • Drill rig, rotary type • Piling, diaphragm wall, bentonite filtering plant • Piling, diaphragm wall, grab and chisel • Piling, diaphragm wall, hydraulic extractor • Piling, large diameter bored, grab and chisel • Piling, hydraulic extractor • Piling, earth auger, auger • Rock drill, crawler mounted (pneumatic) 	To minimize construction noise impact	Contractor	<p>Works areas at:</p> <ul style="list-style-type: none"> • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV • SOV to EXH • EXH • EXH to open space at the junction of Expo Drive and Convention Avenue • Open space at the junction of Expo Drive and Convention Avenue to north of ADM • South of ADM to Overrun Tunnel 	Construction phase	<p>N/A N/A N/A N/A N/A N/A N/A</p>

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Water Quality Impact						
Construction Phase						
S11.216	<p>The following mitigation measures are proposed to minimize the potential water quality impacts from the construction works at or close to the seafront:</p> <ul style="list-style-type: none"> • Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works. • Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. • Construction debris and spoil shall be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters. 	To minimize release of construction wastes from construction works at or close to the seafront	Contractor	Construction works at or close to the seafront	Construction Phase	<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p>
S11.222 to 11.245	<p>The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable.</p> <p><u>Surface Run-off</u></p> <ul style="list-style-type: none"> • Surface run-off from construction sites shall be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers shall be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries shall be provided where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. • Silt removal facilities, channels and manholes shall be maintained and the deposited silt and grit shall be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage shall comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distances of 100 m shall be maintained between the discharge points of construction site runoff and the existing saltwater intakes. • Construction works shall be programmed to minimize soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces shall be covered e.g. by tarpaulin, and temporary access roads shall be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels shall be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements shall always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. • Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels shall be provided where necessary. • Measures shall be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they shall be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites shall be covered with tarpaulin or similar fabric during rainstorms. • Manholes (including newly constructed ones) shall always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system. • Good site practices shall be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. 	To minimize water quality impacts from construction site runoff and general construction activities	Contractor	Works areas	Construction Phase	<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p>

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	<p><u>Boring and Drilling Water</u></p> <ul style="list-style-type: none"> Water used in ground boring and drilling for site investigation or rock / soil anchoring shall as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater shall be discharged into storm drains via silt removal facilities. <p><u>Wheel Washing Water</u></p> <ul style="list-style-type: none"> All vehicles and plant shall be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road shall be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. <p><u>Bentonite Slurries</u></p> <ul style="list-style-type: none"> Bentonite slurries used in diaphragm wall and bore-pile construction shall be reconditioned and used again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the bentonite slurries shall either be dewatered or mixed with inert fill material for disposal to a public filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS. <p><u>Water for Testing & Sterilization of Water Retaining Structures and Water Pipes</u></p> <ul style="list-style-type: none"> Water used in water testing to check leakage of structures and pipes shall be used for other purposes as far as practicable. Surplus unpolluted water will be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD shall be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water shall be used again wherever practicable. <p><u>Acid Cleaning, Etching and Pickling Wastewater</u></p> <ul style="list-style-type: none"> Acidic wastewater generated from acid cleaning, etching, pickling and similar activities shall be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater shall be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters. <p><u>Wastewater from Site Facilities</u></p> <ul style="list-style-type: none"> Wastewater collected from any temporary canteen kitchens, including that from basins, sinks and floor drains, shall be discharged into foul sewer via grease traps. In case connection to the public foul sewer is not feasible, wastewater generated from kitchens or canteen, if any, shall be collected in a temporary storage tank. A licensed waste collector shall be deployed to clean the temporary storage tank on a regular basis. Drainage serving an open oil filling point shall be connected to storm drains via petrol interceptors with peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays shall as far as possible be located within roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor. Oil leakage or spillage shall be contained and cleaned up immediately. Waste oil shall be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. 					<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p>
S11.246 & 11.247	<p>Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.</p>	<p>To minimize water quality impacts due to sewage generated from construction workforce</p>	<p>Contractor</p>	<p>Works areas</p>	<p>Construction Phase</p>	<p style="text-align: center;">N/A</p>
S11.248	<p>In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps.</p>	<p>To minimize impact from discharge of uncontaminated groundwater</p>	<p>Contractor</p>	<p>Works areas</p>	<p>Construction Phase</p>	<p style="text-align: center;">N/A</p>

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S11.249	If land contaminated site is identified from the Stage 2 SI work (refer to Sections 11.188 to 11.191 of the EIA Report), the following mitigation measures shall be implemented for the identified contaminated area. Any transient pile of contaminated soil / material shall be minimized and shall be bottom-lined, bunded and covered with impervious membrane during rain event to avoid generation of contaminated runoff. Appropriate intercepting channels and partial shelters shall be provided where necessary to prevent rainwater from collecting within trenches or footing excavations. Any contaminated water and wastewater generated from the decontamination process shall not be directly discharged to public sewers or site drainage. They shall be treated or tanked away as necessary for proper disposal in compliance with the TM-DSS.	To control site run-off generated from any potential contaminated works areas.	Contractor	Any potential contaminated areas to be identified from the Stage 2 SI	Construction Phase	N/A
S11.250 & S11.251	No direct discharge of groundwater from contaminated areas shall be adopted. If land contamination impact and generation of contaminated groundwater is identified from the Stage 2 SI works (refer to Sections 11.189 to 11.192 of the EIA Report), the following mitigation measures shall be adopted. Any contaminated groundwater shall be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground. If wastewater treatment is deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and shall be discharged into the foul sewers. If groundwater recharging wells are deployed, the recharging wells shall be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells shall be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in Section 2.3 of the TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substance such as TPH products shall be removed as necessary by installing the petrol interceptor. The Contractor shall apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.	To minimize potential water quality impact from discharge of contaminated groundwater	Contractor	Any potential contaminated areas to be identified from the Stage 2 SI	Construction Phase	N/A
S11.252	The following good site practices shall be adopted for the proposed barging points: <ul style="list-style-type: none"> • all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash • all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material • construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site • loading of barges and hoppers shall be controlled to prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation 	To minimize water quality impacts generated from the barging points.	Contractor	Barging points	Construction Phase	N/A
S11.253	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD.	To minimize water quality impact from effluent discharges from construction sites	Contractor	All construction works areas	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S11.254	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes.	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	V
S11.255	Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges.	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	N/A
S11.256	Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The “Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes” published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area. 	To minimize water quality impact from accidental spillage of chemical	Contractor	All construction works areas	Construction Phase	V V V
Waste Management Implications						
Construction Phase						
S12.75	Good Site Practices and Waste Reduction Measures <ul style="list-style-type: none"> Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Separation of chemical wastes for special handling and appropriate treatment. 	To reduce waste management impacts	Contractor	All Work Sites	Construction Phase	V V V N/A N/A V
S12.76	Good Site Practices and Waste Reduction Measures (con’t) <ul style="list-style-type: none"> Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; and Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	N/A V N/A V V V
S12.77	Good Site Practices and Waste Reduction Measures (con’t) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials.	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
	The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis.					
S12.78	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort.	To achieve waste reduction	Contractor	All Work Sites	Construction Phase	V
S12.79	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: <ul style="list-style-type: none"> • Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; • Maintain and clean storage areas routinely; • Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and • Different locations shall be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	Work Sites	Construction Phase	V V V V
S12.80	Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: <ul style="list-style-type: none"> • Remove waste in timely manner • Waste collectors shall only collect wastes prescribed by their permits • Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers • Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) • Waste shall be disposed of at licensed waste disposal facilities • Maintain records of quantities of waste generated, recycled and disposed 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	Work Sites	Construction Phase	V V V V V V
S12.81	Storage, Collection and Transportation of Waste (con't) <ul style="list-style-type: none"> • Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	Work Sites	Construction Phase	V
S12.83 – 12.86	Sorting of C&D Materials <ul style="list-style-type: none"> • Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. • Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. • The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills. • Possibility of reusing the spoil in the Project will be continuously investigated in the detailed design and construction stages, it includes backfilling to cut and cover construction works for the Hung Hom south and north approach tunnels. 	To minimize potential adverse environmental impacts during the handling, transportation and disposal of C&D materials	Contractor	Work Sites	Construction Phase	V V V V
S12.88	Sediments <ul style="list-style-type: none"> • The basic requirements and procedures for excavated / dredged sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is managing the disposal facilities in Hong Kong for the dredged and excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance. 	To ensure the sediment to be disposed of in an authorized and least impacted way	Contractor	All works areas with sediments concern	Construction Phase	N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S12.89	<p>Sediments (con't)</p> <ul style="list-style-type: none"> The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works. 	To determine the best handling and disposal option of the sediments	MTR / Contractor	All works areas with sediments concern	Detailed Design Stage and Construction Phase	N/A
S12.91 – 12.94	<p>Sediments (con't)</p> <ul style="list-style-type: none"> Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	N/A
S12.95	<p>Sediments (con't)</p> <ul style="list-style-type: none"> A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	Work Sites, Sediment disposal sites	Construction Phase	N/A
/	<p>Accidental spillage</p> <p>To prevent accidental spillage of chemicals, the following is recommended:</p> <ul style="list-style-type: none"> Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be bunded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. 	To minimize potential adverse environmental impacts arising from accidental spillage	Contractor	Work Sites	Construction Phase	<p>@</p> <p>@</p> <p>V</p> <p>N/A</p>

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S12.97	<p>Containers for Storage of Chemical Waste The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall:</p> <ul style="list-style-type: none"> • Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; • Have a capacity of less than 450 liters unless the specifications have been approved by EPD; and • Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation. 	To register with EPD as a Chemical waste producer and store chemical waste in appropriate containers	Contractor	Work Sites	Construction Phase	V N/A N/A
S12.98	<p>Chemical Waste Storage Area</p> <ul style="list-style-type: none"> • Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; • Be enclosed on at least 3 sides; • Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; • Have adequate ventilation; • Be covered to prevent rainfall from entering; and • Be properly arranged so that incompatible materials are adequately separated. 	To prepare appropriate storage areas for chemical waste at works areas	Contractor	Work Sites	Construction Phase	V V V V V
S12.99	<p>Chemical Waste</p> <ul style="list-style-type: none"> • Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. 	To clearly label the chemical waste at works areas	Contractor	Work Sites	Construction Phase	N/A
S12.100	<p>Collection and Disposal of Chemical Waste <i>A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</i> to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulation</i>.</p>	To monitor the generation, reuse and disposal of chemical waste	Contractor	Work Sites	Construction Phase	N/A
S12.101	<p>General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material.</p>	To properly store and separate from other C&D materials for subsequent collection and disposal	Contractor	Work Sites	Construction Phase	V
S12.102	<p>General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials.</p>	To facilitate recycling of recyclable portions of refuse	Contractor	Work Sites	Construction Phase	V
S12.103	<p>General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders.</p>	To raise workers' awareness on recycling issue	Contractor	Work Sites	Construction Phase	V

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Land Contamination Impact						
S13.23–13.24	<p>For construction works at sites under the current stage of site investigation (Stage 1 SI):</p> <ul style="list-style-type: none"> • Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process shall involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. • If soil materials suspected to be contaminated are encountered during excavation, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Shall concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the Contamination Assessment Report (CAR) and Remediation Action Plans (RAP). 	To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover.	Contractor	Within Project Boundary where signs of contamination is identified	During excavation works for Cut-and-Cover	N/A
S13.30	<p>For some sites with currently no SI proposed (i.e. sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28), to be conservative, visual inspection shall be conducted during demolition and excavation to detect any abnormal colour, smell or other characteristics of the soil, due to the nearby land use and/ or construction method. If abnormal colour, smell or other characteristics of contamination are identified for any of these sites, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Should the concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the CAR and RAP.</p>	To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover.	Contractor	Areas with no SI proposed (Sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28)	During excavation works for Cut-and-Cover	N/A
S13.36 – 13.38	<p>For areas inaccessible for proper site appraisal and investigation (Stage 2 SI)</p> <p>(i) Site 2-15</p> <ul style="list-style-type: none"> • Upon site access being granted, visual inspection shall be carried out where intrusive works and soil excavation is encountered, for attention on any potential contamination due to its current operation • A supplementary CAP shall then be submitted to EPD for endorsement. • A CAR/RAP shall be prepared and submitted to EPD for endorsement on completion of the SI and analytical testing. • Shall remediation be undertaken a Remediation Report (RR) shall be prepared and submitted to EPD for endorsement to demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/ disposal records (including trip tickets), confirmatory sampling results, and photographs shall be included in the aforesaid RR. • No construction work shall be carried out prior to the endorsement of the RR by EPD. 	<p>To identify areas with land contamination concern, report laboratory results and propose remediation measures if necessary.</p> <p>To ensure remediation works have been undertaken to before the commencement of any construction works of the Project.</p>	Contractor	Areas unable to be accessed during Stage 1 SI (Site 2-15)	After land resumption and prior to the construction works commencement at the site	N/A
S13.39	<p>Potential Remediation of Contaminated Soil</p> <ul style="list-style-type: none"> • Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; • Supply of suitable clean backfill material is needed after excavation; • If remediation is required with chemical oxidation proposed as a contaminant mass reduction technology, chemicals will be securely and separately stored away from sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and personal protective equipment (PPE). • Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; • Speed control for the trucks carrying contaminated materials shall be enforced; • Vehicle wheel and body washing facilities at the site's exit points shall be established and used; and • Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control shall be implemented and complied with relevant regulations and guidelines. 	To remediate contaminated soil	Contractor	Identified contaminated sites	Site remediation	N/A

Appendix C – Environmental Mitigation Implementation Schedule

EIA Ref. / EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S13. 40	<p>In order to minimize the potential adverse effects on health and safety of construction workers during the course of site remediation, the Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations shall be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures shall be implemented as far as possible:</p> <ul style="list-style-type: none"> • Set up a list of safety measures for site workers; • Provide written information and training on safety for site workers; • Keep a log-book and plan showing the contaminated zones and clean zones; • Maintain a hygienic working environment; • Avoid dust generation; • Provide face and respiratory protection gear to site workers; • Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers; and • Provide first aid training and materials to site workers. 	To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation.	Contractor	Identified contaminated sites	Site remediation and prior to construction phase	N/A

Legend: V = implemented;
x = not implemented;
@ = partially implemented;
N/A = not applicable

APPENDIX D

**Cumulative Statistics of Exceedances, Complaints,
Notification of Summons and Successful Prosecutions**

Appendix D**Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions**

Statistics on Complaints, Notifications of Summons and Successful Prosecutions in this reporting month

	Date Received	Subject	Status	Total no. received in this month
Environmental complaints	-	-	-	0
Notification of summons	-	-	-	0
Successful Prosecutions	-	-	-	0

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions since project commencement

Reporting Month	Number of Complaints in Reporting Month	Number of Summons in Reporting Month	Number of Prosecutions in Reporting Month
August 2016	0	0	0
September 2016	0	0	0
October 2016	0	0	0
November 2016	0	0	0
December 2016	0	0	0
January 2017	0	0	0
Total	0	0	0

APPENDIX E

Waste Flow Table

Appendix E
MONTHLY SUMMARY WASTE FLOW TABLE

Contract No.:MTR SCL 1122 - Admiralty South Overrun Tunnel

Monthly Summary Waste Flow Table for 2017

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	10.038	0.000	0.000	10.031	0.007	0.000	0.000	0.000	0.000	1.000	0.022
February											
March											
April											
May											
June											
Sub-total	10.038	0.000	0.000	10.031	0.007	0.000	0.000	0.000	0.000	1.000	0.022
July											
August											
September											
October											
November											
December											
Total	10.038	0.000	0.000	10.031	0.007	0.000	0.000	0.000	0.000	1.000	0.022

Comments:

- 1) Assumption: The densities of Rock, Soil, Mixed Rock and Soil, and Regular Spoil are 2.0 ton/m³; the density of general refuse is 1.0 ton/m³; the density of waste oil is 1.0 ton/m³.
- 2) The cut-off date of waste amount in January 2017 is 31/01/2017 for TKO137FB/TM38FB, NENT/SENT/WENT landfill.
- 3) The amount of waste in Jan is 22.42 tons for NENT/SENT/WENT Landfill, 14.99 tons for TKO137FB/TKO137SF/TM38FB.
- 4) The amount of C&D waste reused in other Projects is 10,031.20 m³, for cut-off date as 31/01/2017.
- 5) Inert C&D materials were reused in Contract HK/2009/02 Wan Chai Development Phase II - Central - Wan Chai Bypass at Wan Chai East and Contract SCL1103 Hin Keng to Diamond Hill tunnels and Fung Tak Public Transport Interchange. The amount of Inert C&D materials reused in Contract HK/2009/02 and Contract SCL1103 were 9457.30 m³ and 573.90 m³ respectively in December 2016.
- 6) The amount of chemical waste in Jan is 1000L for cut-off date as 31/01/2017.