

# **Environmental Protection Department**

Contract No. HY/2012/06

# Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For August 2021

[08/2021]

	Name	Signature
Prepared & Checked:	Alex Chan	Alu
Reviewed & Approved:	Y W Fung	1

Version:	Rev. 0	Date:	10 September 2021

#### **Disclaimer**

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 17/F, Two Harbour Square, 180 Wai Yip Street, Kwun Tong, Hong Kong Attn: Mr. Arthur Ng

#### Your Reference

Our Reference AFK/EC/ST/cy/T329380/2 2.05/L-0400

3/F International Trade Tower 348 Kwun Tong Road Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/E Condition 3.3 – Submission of Monthly EM&A Report – August 2021 for the portion of Stage 2 works under Contract No. HY/2012/06

8 September 2021 By Fax (2805 5028) & Hand

We refer to the Monthly EM&A Report – August 2021 received on 2 September 2021 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – August 2021 for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang Independent Environmental Checker

C.C.

HyD AECOM

Mr. Ricky Yeung Mr. Y W Fung By Fax (3525 1450) By Fax (3922 9797)

			Page
EXI	ECUTI	IVE SUMMARY	3
1	INTF	RODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 12 13 13
4	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 16 17 18 18
5	FUT	URE KEY ISSUES	19
	5.1 5.2	Construction Programme for the Coming Months Monitoring Schedule for the Coming Month	19 19
6	CON	ICLUSIONS AND RECOMMENDATIONS	20
	6.1 6.2	Conclusions Recommendations	20 20

# **List of Tables**

eriod
•

# **Figures**

Figure 1.1	General Project Layout Plan of Contract No. HY/2012/06
Figure 1.2	General Project Layout Plan of Contract No. 02/HY/2015 (Works Order Nos. CB128520-5
	and CB128519-0)
Figure 1.3a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

# **List of Appendices**

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

#### **EXECUTIVE SUMMARY**

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B, EP-324/2008/C and EP-324/2008/D on 31 January 2012, 17 March 2014, 27 March 2015 and 27 August 2015 respectively. The current valid VEP was applied on 29 December 2016 and the VEP (EP-324/2008/E) was subsequently granted on 26 January 2017.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under three works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". In addition, Contract No. "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" was carried out within the site boundary of Contract No. 02/HY/2015. This report focuses on Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project and "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" under Works Order Nos. CB128520-5 and CB128519-0 in Contract No. 02/HY/2015 "Highway Department Term Contract (Management and Maintenance of Roads in Tai Po and North District excluding High Speed Roads 2016-2022)".

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

As informed by the Contractor, the construction works of the Contract No. HY/2012/06 and 02/HY/2015 under EP-324/2008/E have been substantially completed. The termination of the EM&A Programme will be proposed once the submission of the Landscape Plan under the condition 2.6 of the captioned EP was approved by the EPD.

#### **Reporting Change**

There was no reporting change required in the reporting period.

#### **Breaches of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

#### **Breaches of Action and Limit Levels for Noise**

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

#### **Future Key Issues**

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management:
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

#### 1 INTRODUCTION

#### 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B, EP-324/2008/C and EP-324/2008/D on 31 January 2012, 17 March 2014, 27 March 2015 and 27 August 2015 respectively. The current valid VEP was applied on 29 December 2016 and the VEP (EP-324/2008/E) was subsequently granted on 26 January 2017.
- 1.1.4. The scope of the Project comprises mainly:
  - Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4lane, including construction of new vehicular bridges;
  - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". In addition, Contract No. "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" was carried out within the site boundary of Contract No. 02/HY/2015. This report focuses on Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project and "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" under Works Order Nos. CB128520-5 and CB128519-0 in Contract No. 02/HY/2015 "Highway Department Term Contract (Management and Maintenance of Roads in Tai Po and North District excluding High Speed Roads 2016-2022)".
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for Contract No. HY/2012/06).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of Contract No. HY/2012/06. Chiu Hing Construction & Transportation Company Limited (Chiu Hing) was commissioned as the Contractor of Contract No. 02/HY/2015.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit

- (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

#### 1.2 Scope of Report

1.2.1 This is the ninety-fourth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange". This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in August 2021.

#### 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Resident Engineer	Arthur Ng		2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Steven Tang	2828 5920	2827 1823
Contractor of [HY/2012/06]		Michael Tsang	9277 4956	2672 2501
(China State Construction Engineering (Hong Kong) Limited)	Environmental Officer	C C Chow	9679 6315	2672 2501
Contractor of [02/HY/2015]  (Chiu Hing Construction & Transportation Company Limited)	Safety Officer	Marty Tai	9106 5318	-
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

#### 1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 As informed by the Contractor, the construction works of the Contract No. HY/2012/06 and 02/HY/2015 under EP-324/2008/E have been substantially completed. The termination of the EM&A Programme will be proposed once the submission of the Landscape Plan under the condition 2.6 of the captioned EP was approved by the EPD.
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site of Contract No. HY/2012/06 and Works Order Nos. CB128520-5 and CB128519-0 under 02/HY/2015 showing the contract areas are shown in Figure 1.1 and Figure 1.2 respectively.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C .

#### 1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
  - All monitoring parameters;
  - Monitoring schedules for the reporting period and forthcoming months;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plan:
  - Environmental mitigation measures, as recommended in the Project EIA study final report; and
  - Environmental requirement in contract documents.

#### 2 AIR QUALITY MONITORING

#### 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

#### 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

#### 2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.3a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

#### 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

#### 2.5 Monitoring Methodology

#### 2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
  - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
  - (v) No furnace or incinerator flues nearby.
  - (vi) Airflow around the sampler was unrestricted.
  - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
  - (viii) A secured supply of electricity was obtained to operate the samplers.
  - (ix) The sampler was located more than 20 meters from any dripline.
  - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

#### (b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

#### (c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half-length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

#### (d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

#### 2.5.2 1-hour TSP Monitoring

#### (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

#### (b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

#### 2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in August 2021 is provided in Appendix F.

#### 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	60.4	52.5 – 63.9	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	18.4	16.1 – 20.6	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

#### 3 NOISE MONITORING

#### 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238 / 2270
Acoustic Calibrator	B&K 4231

#### 3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.3a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

# 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L <sub>10</sub> and L <sub>90</sub> would be recorded.	At least once per week

#### 3.5 Monitoring Methodology

#### 3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - (i) frequency weighting: A
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30-minutes)}$  during non-restricted hours i.e. 07:00-1900 on normal weekdays;  $L_{eq(5-minutes)}$  during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L<sub>eq</sub>, L<sub>10</sub> and L<sub>90</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

#### 3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

#### 3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in August 2021 is provided in Appendix F.

#### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Location	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	Leg (30 mins)	Leg (30 mins)	L <sub>eq (30 mins)</sub>
M2* (West Tai Wo)	66.5	66.0 – 67.3	75
M3 <sup>#</sup> (Fanling Government Secondary School)	64.5	59.7 – 68.2	65/70

<sup>\*+3</sup>dB(A) Façade correction included

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

<sup>#</sup> Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

#### 4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 5 site inspections were carried out respectively on 2, 13, 17, 23 and 30 August 2021 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

#### Contract No. HY/2012/06

#### Air Quality

4.1.4 No adverse observation was identified in the reporting period.

#### Noise

4.1.5 No adverse observation was identified in the reporting period.

#### Water Quality

4.1.6 No adverse observation was identified in the reporting period.

#### Chemical and Waste Management

4.1.7 No adverse observation was identified in the reporting period.

#### Landscape and Visual Impact

4.1.8 No adverse observation was identified in the reporting period.

#### Miscellaneous

4.1.9 No adverse observation was identified in the reporting period.

#### 4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 Contract No. HY/2012/06 has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor of Contract No. HY/2012/06, 0 m³ of inert C&D material was generated in the reporting month (0 m³ disposed of as public fill to Tuen Mun 38, 0 m³ of inert C&D materials was reused on site, 0 m³ of inert C&D materials was reused in other projects and 0 m³ was broken concrete). For C&D wastes, 0 m³ of general refuse was disposed of at NENT landfill, 0 kg of paper/cardboard packaging, 0 kg of plastics and 0 kg of metals were collected by recycling Contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table for Contract No. HY/2012/06

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials disposed as public fill	0 m <sup>3</sup>	Tuen Mun 38
Broken concrete	0 m <sup>3</sup>	Tuen Mun 38
C&D wastes disposed as general refuse	0 m <sup>3</sup>	NENT Landfill
Paper/cardboard packaging	0 kg	Recycling Facilities
Plastics	0 kg	Recycling Facilities
Metals	0 kg	Recycling Facilities
C&D materials reused on site	0 m <sup>3</sup>	Site Area
C&D materials reused in other projects	0 m <sup>3</sup>	Other projects
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractors were advised to maintain on-site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

#### 4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or	Period	License / Permit	Remarks	
Reference	Permit	Permit No.	From	То	Holder	T to man no
EIAO	Environmental Permit	EP-324/2008/E	26/01/2017	N/A	HyD	
WPCO	Discharge	WT-00031556- 2018	20/09/2018	30/09/2023	CSHK	
WPCO	License (Site)	WT00027968- 2017	22/05/2017	31/05/2022	Chiu Hing	
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
WDO	Construction Waste	7024392	N/A	N/A	Chiu Hing	Waste disposal in Contract 02/HY/2015
	Notification Under Air Pollution	361991	15/07/2013	N/A	CSHK	
APCO	Control (Construction Dust) Regulation	414360	08/03/2017	N/A	Chiu Hing	

#### 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

#### 4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### 4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

#### **5 FUTURE KEY ISSUES**

#### 5.1 Construction Programme for the Coming Months

5.1.1 As informed by the Contractor, the construction works of the Contract No. HY/2012/06 and 02/HY/2015 under EP-324/2008/E have been substantially completed. The termination of the EM&A Programme will be proposed once the submission of the Landscape Plan under the condition 2.6 of the captioned EP was approved by the EPD.

### 5.2 Monitoring Schedule for the Coming Month

5.2.1 The tentative schedule for environmental monitoring in September 2021 is provided in Appendix F.

#### 6 CONCLUSIONS AND RECOMMENDATIONS

#### 6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 5 environmental site inspections were carried out in August 2021. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

#### 6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

#### Contract No. HY/2012/06

#### Air Quality

6.2.2 No adverse observation was identified in the reporting period.

#### Noise

6.2.3 No adverse observation was identified in the reporting period.

#### Water Quality

6.2.4 No adverse observation was identified in the reporting period.

#### Chemical and Waste Management

6.2.5 No adverse observation was identified in the reporting period.


# Landscape and Visual Impact

6.2.6 No adverse observation was identified in the reporting period.

#### Miscellaneous

6.2.7 No adverse observation was identified in the reporting period.

**FIGURES** 



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY


- TAI HANG TO WO HOP SHEK INTERCHANGE

**AECOM** 

Layout Plan

Date: Dec 2013 Figure 1.1






CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






This Drawing has been prepared for the use of AECOM's citent. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law AECOM accepts no responsibility, and denies any fiability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

# APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Apr 2017 Appendix A

# APPENDIX B CONSTRUCTION PROGRAMMES

WP Rev. 8 (Progress L					Iling Program						Page 1 of 3 (22	2-NoV-19)
ctivity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float		2019		2020	
									Nov	Dec	Jan	Feb
<b>ZONE 1 (Ch. 5</b>	640 to 5880)								1	[ 		
Other Works									1	1 		
VO189 - Irrigatio	n System in Zone 1 and Zone 2								1	 		
	ion System in Zone 1 and Zone 2								1	1 1 1		+
IS0120	Irrigation system installation in Zone 1	0%	30	30	20-Nov-19*	24-Dec-19	252			i 		
		0,0			20 1101 10	2.500.10				1		
Establishment V	Vorks									I I		
Establishment	Works									1		
Z1.EW.1000	Establishment work Zone1	44.38%	203	365	11-Jun-19 A	09-Jun-20	0		· · · · · · · · · · · · · · · · · · ·			
ZONE O (Ch. E	(000 to 0000)								1	I I I		
<b>ZONE 2 (Ch. 5</b>	880 to 6930)								1			
General										1 1 1		
DRM Proposal									1	1		
DRM Proposal									1	1 1 1		+
ADVZ20300	TWSR-W lane 2 construction	0%	30	30	27-Dec-19	03-Feb-20	222			<b>—</b>		<u></u>
			• •						1	1 1		<u> </u>
Noise Barrier	Along Fanling Highway N/B								1 1 1	1 1 1		
NB43A (Ch.5880	9-6060)-FH N/B Side								1	I I		
Noise Barrier V	Vorks								1	i I I		
NB03340	Relocate Bus Shelter installation - VO86	0%	11	11	16-Dec-19*	30-Dec-19	249					
									1	1 1		
Underground Util	<u>*</u>								1	1 1 1		
Underground U	and the second s								1	 		
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	92.72%	41	563	20-Apr-18 A	30-Dec-19	187					
UU0130	TTA, duct laying and Road reinstatement by	0%	120	120	31-Dec-19	28-Apr-20	187			L		
	Towngas in Zone 1 & 2 (if required)	1.0	3	-					1	1 		
Bridge Constr	uction								1	1 1 1		
New Tai Hang Fo	ootbridge								1	 		
General									1	1		1
THBF0655	Tai Hang Footbridge Complete	0%	0	0		31-Dec-19	248			31-Dec-19	Tai Hang Footbridg	Complete
									1 1	1		+
	Highway S/B Side Section				la. a	1			<u> </u>	<u> </u>		
THBF0640	Finishes Work	0%	34	30	25-Sep-19 A	31-Dec-19	248			ı		
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		31-Dec-19	248		<u></u>	31-Dec-19	Bridge Structure co	omplete (TH
TUDEOSOO	ADM/F work	00/	24	20	25 Can 10 A	21 Dec 10	249		ļ 	! ! <del> </del>		
THBF0800	ABWF work	0%	34	30	25-Sep-19 A	31-Dec-19	248		1	I I		
Lift at TWSR-W	/ Side									1 1 1		
L1800	THFB Completion Date	0%	0	0		31-Dec-19	248			31-Dec-19 <b>•</b>	THFB Completion	Date
1 10 × 51 110 01									1	I I		╀
Lift at FLHY S/			1		1	1			ļ	; ; ;		
L1400	Roof cover for RC Platform	0%	33	30	25-Sep-19 A	30-Dec-19	249		1			
L1430	EMSD inspection & approval	60.71%	11	28	21-Oct-19A	30-Nov-19	292			<u> </u>		
L1440	E&M and Finishes work	0%	35	35	02-Dec-19	14-Jan-20	237		i 	i L		
L1440	E&M and Finishes work	0%	35	35	02-Dec-19	14-Jan-20	237					
L1460	Lift available - NF78	0%	0	0		14-Jan-20	237			14-	an-20 🔷 Liftavaila	able - NF78
L1490	THFB Completion Date	0%	0	0		31-Dec-19	248		1	31-Dec-19	THFB Completion	Date
	<u> </u>								1	1		<u> </u>
New Tai Wo Foo	tbridge								1	1 1 1		
General									1	1 1 1		
TWFB1110	Tai Wo Footbridge Complete	0%	0	0		30-Dec-19	235		i	30-Dec-19	Tai Wo Footbridge 0	Complete
Crossing Fauli	an Highway Continu								1	1		+
	ng Highway Section	00.000/		100		J 00 D 40			ļ	: }		
TWFB1460	Finishes Work	80.36%	33	168	06-Apr-19A	30-Dec-19	235					
TWFB1470	Bridge Structure complete (TWFB-Cross fanling	0%	0	0		30-Dec-19	235			30-Dec-19	Bridge Structure co	nplete (TW
Lift of TMCD M	highway)								1	1 1		
Lift at TWSR-W		74 4001	6	00	21 00: 10 1	97 Nov. 40	200			; ; ;		
L1760	EMSD inspection & approval	71.43%	8	28	31-Oct-19A	27-Nov-19	322	<u>.</u>		 		1
L1770	E&M and Finishes work	93.33%	10	150	23-Apr-19A	30-Nov-19	258		1	,		
L1790	Lift available - NF116-Lift 1	0%	0	0		30-Nov-19	258		30-Nov-19	Lift available - NF1	 16-Lift 1	
										] 		.]
L1810	New Tai Wo footbridge completion	0%	0	0		30-Dec-19	249			30-Dec-19	New Tai Wo footbrid	ige complet
Signalized Jur	nction								1	I I I		
New Tai Hang Fo									1	I		<del>                                     </del>
	L Highway N/B Side Section								1 1 1	I. I.		+
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B	0%	24	21	18-Jan-20	13-Feb-20	192					<u></u>
IDDFU03U	(Tai hang Junction)	0%	21	<b>Z</b> 1	10-Jan-20	13-1-ED-20	192		i i 1	! ! L		
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	79.39%	27	131	08-May-19 A	20-Dec-19	192					
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B	0%	21	21	21-Dec-19	17-Jan-20	192		j		<u> </u>	
	(Tai hang Junction)							<u> </u>	<u> </u>	<u> </u>		
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	82.93%	56	328	20-Nov-18 A	14-Jan-20	302		1	1		
THBF0680	Ducting & cable draw inspection by EMSD (Tai	0%	6	6	15-Jan-20	21-Jan-20	213		]			
THBF0690	hang Junction)  Ducting & cable draw rectification (Tai hang	0%	12	12	22-Jan-20	06-Feb-20	213				<u></u>	<u></u>
	Junction)									 		Π
THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	6	14-Feb-20	20-Feb-20	207			1		
THBF0694	EMSD cable & equipment installation (Tai hang	0%	21	21	14-Feb-20	09-Mar-20	192		!	L		
	Junction)	1.0	= 1						1	1		
TWSR-West C	onstruction							L	1	1 1 1		
Drainage & Road	d Works											
Ch 5880-6740									1	1 1 1		<b>†</b>
311 3000 01 40									i	<u>i</u>	<u> </u>	1
Remaining Leve	Project ID:WP Rev 08 (1911)			Cantra	ct No. UV/or	112/06					Date Revisi	sion CA
Actual Level of E		Mida=:	Earlie - III		ct No. HY/20		hole lee	امددا	angs	17	'-Aug-17 WP Re	
Actual Work	Program	vviaening of	•	-	Tai Hang to	•		erch	ange	28	B-Mar-18 WP Re	ev 6
Remaining Wor			3 Mon	ıtn Kolli	ing Program	(∠U-Nov-19	)				'-Nov-18 WP Re	
Critical Remainin											5-Jan-19 WP Re	
	İ									31	-Oct-19 WP Re	v 8
◆ Milestone												
											'	

· -	Update)(20-Nov-19)	Dur 0/			Iling Program	Fining	T-4-1				Page 2 of 3 (22	2-INOV-1
ty ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float		2019		2020	
RDZ20140	Z2 (CH5880-6930) : New TWSR- West Road	0%	0	0		03-Feb-20	222		Nov	Dec	Jan 03-Feb-20	Feb
RDZ20170	works (2 lanes) complete  Z2 : New TWSR-West road Works (lane 2)	0%	30	30	27-Dec-19	03-Feb-20	222					<u>_</u>
Other Works										i I I		
TCSS Works										 		
	n for TCSS Works							1		<u>                                     </u>		
TCSS2140	M10 for CCTV	0%	14	14	31-Dec-19	16-Jan-20	235	;		<u>.                                    </u>		
TCSS2180	Pillar box, isolator & associated duct work - PL204 for G30 & G55	0%	16	16	20-Nov-19	07-Dec-19	266					
TCSS2190	Pillar box, isolator & associated duct work - PL205 for G54 & M10	0%	16	16	20-Nov-19	07-Dec-19	266					
TCSS2200	Pillar box, isolator & associated duct work - PL206	0%	16	16	20-Nov-19	07-Dec-19	266					
TCSS2270	for G32  Civil Provision for TCSS works available (Zone 2)	0%	0	0		07-Dec-19	266		07-Dec-1	9 <b>Civil Provision</b>	for TCSS works avai	ilable (Z
VO184 - Irrigation	on System in SA328 and SA329									 		
	tion System in SA328 and SA329									 		
IS0140	Irrigation system installation in SA328 and SA329	34.69%	32	49	04-Sep-19 A	28-Dec-19	250					ļ
VO189 - Irrigation	on System in Zone 1 and Zone 2									 		
VO189 - Irriga	tion System in Zone 1 and Zone 2											
IS0130	Irrigation system installation in Zone 2	4.08%	47	49	04-Sep-19 A	16-Jan-20	235					
Landscape Soft										 		
Landscape Wo		201	47	00	05.0	140 1	005			 		
Z2.LW.1000	Landscape soft work Zone2	0%	47	32	25-Sep-19 A	16-Jan-20	235					
Establishment \										1		
Establishmen Z2.EW.1000	t Works Establishment work Zone2	4.66%	348	365	02-Nov-19 A	01-Nov-20	0			 		
			3.0			1. 20				1		
	Hang (VO126)									1 		
<b>Pai Lau in Tai</b> Pai Lau in Tai H	Hang (VO126)											
	Hang (VO126)									1 		
PL01050	Pai Lau Superstructure	84.62%	10	65	07-Oct-19A	30-Nov-19	231			i 		
PL01080	Material Order & delivery on site	0%	45	45	20-Nov-19	14-Jan-20	196			, , , , , , , , , , , , , , , , , , , ,		
PL01090	Finishes works	0%	41	41	15-Jan-20	04-Mar-20	196			 		
	Zone 1 (SBZ1) (within Zone 2									, 	_	
	·		0.		201101 10	0. 200 .0				1		
KLH.1290	West Ramp - Planting	0%	34	34	20-Nov-19*	31-Dec-19	248				]	
KLH Bridge - I	Deck 1 Deck 1 - Planting	0%	34	34	20-Nov-19	31-Dec-19	248			 		
KLH Bridge - I												
KLH.3500	Deck 3 - Planting	0%	34	34	20-Nov-19	31-Dec-19	248			l L	 	
KLH Bridge - I	Fast Ramn									1		
KLH.3590	East Ramp - Planting	0%	34	34	20-Nov-19	31-Dec-19	248			 		
KLH Bridge -	Staircase S1									! ! !		
Z2.KLH.1500	S1 - Roof steel frame installation	75.61%	10	41	11-Sep-19 A	30-Nov-19	242					
Z2.KLH.1750	S1 - Corrugated steel roof	0%	18	18	02-Dec-19	21-Dec-19	242					
Z2.KLH.1760	S1 - Handrail	0%	12	12	23-Dec-19	08-Jan-20	242					
Z2.KLH.1770	S1 - Lighting & finishes works	0%	12	12	23-Dec-19	08-Jan-20	242					
Bridge Road V	Vork									1		
Z2.KLH.2040	Landscape work of KLHVB	71.95%	46	164	23-Apr-19A	15-Jan-20	236					
Signalized Ju	nction									 		
	Vehicular Bridge									 		
KLH Bridge -				-	44.55	0.5						ļ
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	34	21	14-Nov-19 A	31-Dec-19	227	<u> </u>				
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	22	12	19-Oct-19A	14-Dec-19	248					
Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	02-Jan-20	08-Jan-20	236			 		
Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	02-Jan-20	28-Jan-20	227					
Z2.KLH.1112	Traffic Signal Installation complete (KLH VB)	0%	0	0		28-Jan-20	227				28-Jan-20 ◆	Traffic
North Buffer	Zone 2 (NBZ2) (within Zone 4	) (Ch. 79	25 to 8100	0)				1		 		
Bridge Const	ruction									 		
New Ho Ka Yue										 		
	L Highway N/B Side Section				00.11	44.2 =:	0.5-	ļ	<u></u> -	 	<u> </u>	
HKY1520	VO11 - slope improvement work	0%	45	45	20-Nov-19	14-Jan-20	237					
	7925 to 8700)											
Bridge Const										1 		
	nek Pedstrian & Cycle Bridge									 		
General WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		31-Dec-19	248			31-Dog 10 1	Wo Hop Shek Brid	
	· · · · ·	076	U	J		0. 200-19	270			31-Dec-19 •	vvo riop stiek Brid	ac com
I WSR-West/ F	L Highway N/B Side Section							l		 		
		91.37%	3/1	394	13-Jul-18 A	31-Dec-19	248					
WHS1420	Ramp Finishes Work	91.37%	34	394	13-Jul-18 A	31-Dec-19	248			04.5	Deld Or -	
		91.37% 0%	0		13-Jul-18 A	31-Dec-19 31-Dec-19	248			31-Dec-19 <b>•</b>	Bridge Structure co	mplete

Cycle Track           WHS1560         R           WHS1570         C           WHS1580         C           WHS1590         3           WHS1600         b           WHS1610         C           Footpath         WHS2150	Retaining Wall in Zone 4 Near at  Retaining Wall construction  Concrete Footing for railing  Concrete Footing for Expressway boundary fence  300 U-channel	Complete Grade Cycle		Duration	The second secon		Float		2019		2020	
Cycle Track           WHS1560         R           WHS1570         C           WHS1580         C           WHS1590         3           WHS1600         b           WHS1610         C           Footpath           WHS2150         C	Retaining Wall construction  Concrete Footing for railing  Concrete Footing for Expressway boundary fence	Grade Cycle	Trools and I		ot WILIC Dried				Nov	Dec	Jan	Fe
WHS1560 R WHS1570 C WHS1580 C WHS1590 3 WHS1600 b WHS1610 C Footpath WHS2150 C	Concrete Footing for railing  Concrete Footing for Expressway boundary fence		Track and I	-ootpatn	at WHS Brid	ge			, 	1 1 1		
WHS1580 C WHS1590 3 WHS1600 b WHS1610 C Footpath WHS2150 C	Concrete Footing for Expressway boundary fence	0%	34	24	14-Nov-19 A	31-Dec-19	101			 	]	
WHS1580 C WHS1590 3 WHS1600 b WHS1610 C Footpath WHS2150 C	Concrete Footing for Expressway boundary fence	0%	10	10	02-Jan-20	13-Jan-20	101			i : !		
WHS1590 3 WHS1600 b WHS1610 C  Footpath WHS2150 C		0%	10	10	14-Jan-20	24-Jan-20	101		! !	!		
WHS1600 b WHS1610 C  Footpath WHS2150 C	500 O-channel	0%	12	12	28-Jan-20	10-Feb-20	149			· · · · · · · · · · · · · · · · · · ·		
WHS1610 C Footpath WHS2150 C									; ; ;	i ! !		
Footpath WHS2150	packfill	0%	3	3	11-Feb-20	13-Feb-20	149		 	 		
WHS2150 C	Cycle Track sub-base & wearing course	0%	6	6	14-Feb-20	20-Feb-20	149		' 	, 1 1 1		
									! !	 		
WHC0160	Concrete Footing for railing	0%	15	15	28-Jan-20	13-Feb-20	101		1 	1		
WH32100	Concrete Footing for Expressway boundary fence	0%	15	15	14-Feb-20	02-Mar-20	101		1 1 1 1	1 1 1		
WSR-West Cor	nstruction								 	1		
Drainage & Road V	Works								1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
	Highway N/B Side Section								 			
RDZ41180 T	TWSR -W Road Works rectification	0%	18	18	20-Nov-19	10-Dec-19	264			1		
Other Works									1	1 1 1		
TCSS Works									1 	1		
TCSS Pre-Consti				^	20 N: 12	20 N : 17	000					
	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Nov-19	20-Nov-19	282			1 1 1 1		
Civil Provision for		221		4.4	02 15- 02*	17 ! 00	00.1		 			
	W12 for CCTV	0%	14	14	02-Jan-20*	17-Jan-20	234		 	 		
	P51 for VSLS	0%	14	14	02-Dec-19*	17-Dec-19	168		! !			
TCSS2170 P	P52 for VSLS	0%	14	14	02-Dec-19*	17-Dec-19	168					
	Pillar box, isolator & associated duct work - PL207 or G34 & G35	0%	30	30	18-Dec-19*	24-Jan-20	168	[	,			T
TCSS2230 P	Pillar box, isolator & associated duct work - PL251 for G51	0%	30	30	28-Jan-20	02-Mar-20	168		;	ř		
DS50	0 001								 	1 1 1		
TCSS1850 S	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is pending)	0%	0	0	20-Nov-19	20-Nov-19	282					-
TCSS Hub Room									1 1 1	1		
TCSS1920 T	TCSS Hub Room BS provision	24.44%	34	45	29-Oct-19 A	31-Dec-19	248			!	]	-
VO190 - Irrigation	System near Ho Ka Yuen Footbrid	ge							1			
VO190 - Irrigation	n System near Ho Ka Yuen Foot	bridge							1	; ! !		
	rrigation system installation near Ho Ka Yuen Footbridge	73.91%	6	23	04-Sep-19 A	26-Nov-19	276		!	 		
Landscape Softwo	0								1 1 1	1		
Landscape Work	(S								 	1		
Z4.LW.1000 L	_andscape soft work Zone4	73.91%	6	23	04-Sep-19 A	26-Nov-19	276		1	1		1
Establishment Wo	orks								 	f 1 1		
									!			
Establishment W												
Z3.EW.1000 E	Establishment work Zone4	13.15%	317	365	02-Oct-19A	01-Oct-20	0					
z3.EW.1000 E	Establishmentwork Zone4 Traffic Sign at Pak Wo Road & Joc	key Club Ro	oad	365	02-Oct-19A	01-Oct-20	0					
Z3.EW.1000 E  VO Relocation of T	Establishment work Zone4 Traffic Sign at Pak Wo Road & Joo o <mark>f Traffic Sign at Pak Wo Road &amp;</mark>	ckey Club Ro Jockey Clul	oad b Road									
VO Relocation of TS01030	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc  of Traffic Sign at Pak Wo Road &  ITA submission & approval	key Club Ro Jockey Clul	b Road	34	02-Sep-19 A	08-Jan-20	125					
VO Relocation of TS01030	Establishment work Zone4 Traffic Sign at Pak Wo Road & Joo o <mark>f Traffic Sign at Pak Wo Road &amp;</mark>	ckey Club Ro Jockey Clul	oad b Road								0	
Z3.EW.1000 E  VO Relocation of TS01030 T  TS01040 T	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc  of Traffic Sign at Pak Wo Road &  ITA submission & approval	key Club Ro Jockey Clul	b Road	34	02-Sep-19 A	08-Jan-20	125				0	
Z3.EW.1000 E  VO Relocation of T  VO Relocation of TS01030 T  TS01040 T  TS01050 S	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc  of Traffic Sign at Pak Wo Road &  ITA submission & approval	key Club Ro Jockey Clul 0%	b Road 40	34	02-Sep-19 A 09-Jan-20	08-Jan-20 10-Jan-20	125					
Z3.EW.1000   E  VO Relocation of T  VO Relocation of T  TS01030   T  TS01040   T  TS01050   S  TS01060   F	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joo  If Traffic Sign at Pak Wo Road &  ITA submission & approval  ITA  Sheet piling & excavation	Jockey Club 0% 0%	b Road 40 2	34 2 18	02-Sep-19 A 09-Jan-20 11-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20	125 125 125				0	
Z3.EW.1000       E         VO Relocation of TOO Relocation of TS01030       T         TS01040       T         TS01050       S         TS01060       F         TS1160       X	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & ITA submission & approval ITTA  Sheet piling & excavation  Footing (FL02,ADS 52)	Jockey Club 0% 0% 0%	b Road 40 2 18	34 2 18 45	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20	125 125 125 125					
Z3.EW.1000 E  VO Relocation of T  VO Relocation of TS01030 T  TS01040 T  TS01050 S  TS01060 F  TS1160 X  TS1180 T	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & ITA submission & approval  ITA  Sheet piling & excavation  Footing (FL02,ADS 52)  KP application period - Jockey Club Road	okey Club Ro Jockey Clul 0% 0% 0% 0% 62.04%	b Road 40 2 18 45	34 2 18 45	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19	125 125 125 125 125					
Z3.EW.1000 E  VO Relocation of T  VO Relocation of TS01030 T  TS01040 T  TS01050 S  TS01060 F  TS1160 X  TS1180 T  TS1190 S	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & ITA submission & approval ITTA  Sheet piling & excavation  Footing (FL02,ADS 52)  KP application period - Jockey Club Road ITTA	Jockey Club Ro Jockey Clul 0% 0% 0% 62.04%	b Road  40  2  18  45  41	34 2 18 45 108 2	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20	125 125 125 125 125 164					
Z3.EW.1000       E         VO Relocation of TOO Relocation of TS01030       T         TS01040       T         TS01050       S         TS01060       F         TS1160       X         TS1180       T         TS1190       S         TS1200       F	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & TTA Submission & approval  TTA  Sheet piling & excavation  Footing (FL02,ADS 52)  KP application period - Jockey Club Road  TTA  Sheet piling & excavation  Footing (DS53, FL01)	0%	b Road 40 2 18 45 41 2	34 2 18 45 108 2	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20	125 125 125 125 125 164 132					
Z3.EW.1000       E         VO Relocation of TOO Relocation of TOO Relocation of TS01030       T         TS01040       T         TS01050       S         TS01060       F         TS1160       X         TS1180       T         TS1190       S         TS1200       F	Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & Of Traffic Signalized Junction at Pak Volume Traff	0%	b Road 40 2 18 45 41 2	34 2 18 45 108 2	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20	125 125 125 125 125 164 132					
Z3.EW.1000       E         VO Relocation of TS01030       T         TS01040       T         TS01050       S         TS01060       F         TS1160       X         TS1190       S         TS1200       F    Ducting Works in T WHS Interchange	Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & Of Traffic Signalized Junction at Pak Volume Traff	0%	b Road 40 2 18 45 41 2	34 2 18 45 108 2	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20	125 125 125 125 125 164 132					
Z3.EW.1000       E         VO Relocation of TOO Relocation of TS01030       T         TS01040       T         TS01050       S         TS01060       F         TS1180       T         TS1190       S         TS1200       F         Ducting Works in T       WHS Interchanger         TSJ01050       D	Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & Of Traffic Sign at Pak Wo Road Of Traffic Signalized Junction at Pak Of Traffic Signalized Junction	okey Club Ro Jockey Clul 0% 0% 0% 0% 62.04% 0% 0% 0%	b Road  40  2  18  45  41  2  18  45	34 2 18 45 108 2 18 45	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20 24-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20 18-Mar-20	125 125 125 125 164 132 132					
Z3.EW.1000       E         VO Relocation of TOO Relocation of TS01030       T         TS01040       T         TS01050       S         TS01060       F         TS1160       X         TS1180       T         TS1200       F         Ducting Works in T       WHS Interchanger         TSJ01050       D         Pak Wo Road an	Traffic Sign at Pak Wo Road & Joo of Traffic Sign at Pak Wo Road & TTA Submission & approval TTA Sheet piling & excavation Footing (FL02,ADS 52)  KP application period - Jockey Club Road TTA Sheet piling & excavation Footing (DS53, FL01)  Traffic Signalized Junction at Pak No	okey Club Ro Jockey Clul 0% 0% 0% 0% 62.04% 0% 0% 0%	b Road  40  2  18  45  41  2  18  45	34 2 18 45 108 2 18 45	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20 24-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20 18-Mar-20	125 125 125 125 164 132 132					
Z3.EW.1000   E	Traffic Sign at Pak Wo Road & Jockey Club Road  Traffic Sign at Pak Wo Road & Jockey Club Road  TTA Submission & approval  TTA  Sheet piling & excavation  Footing (FL02,ADS52)  XP application period - Jockey Club Road  TTA  Sheet piling & excavation  Footing (DS53, FL01)  Traffic Signalized Junction at Pak Volume  Duct Laying (Road Crossing) - Pak Wo Road  and Jockey Club Road Junction	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	b Road  40  2  18  45  41  2  18  45  42	34 2 18 45 108 2 18 45	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20 24-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20 18-Mar-20	125 125 125 125 125 164 132 132 132					
Z3.EW.1000	Establishment work Zone4  Traffic Sign at Pak Wo Road & Joc of Traffic Sign at Pak Wo Road & TTA submission & approval  TTA  Sheet piling & excavation  Footing (FL02,ADS 52)  KP application period - Jockey Club Road  TTA  Sheet piling & excavation  Footing (DS53, FL01)  Traffic Signalized Junction at Pak Ve Duct Laying (Road Crossing) - Pak Wo Road  and Jockey Club Road Junction  Existing MJ modified by HyD structure	0%	b Road 40 2 18 45 41 2 18 45 41 40 40	34 2 18 45 108 2 18 45	02-Sep-19 A 09-Jan-20 11-Jan-20 04-Feb-20 08-Aug-19 A 31-Dec-19 03-Jan-20 24-Jan-20	08-Jan-20 10-Jan-20 03-Feb-20 26-Mar-20 30-Dec-19 02-Jan-20 23-Jan-20 18-Mar-20	125 125 125 125 164 132 132 132					

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

# **Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)**

# Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m³ shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

#### Noise - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction works;	During construction phase	V
	Machines and plant that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum;		V
	Plant known to emit noise strongly in one direction, shall, where possible, be orientated to direct noise away from nearby NSRs;		V
	Mobile plant shall be sited as far away from NSRs as possible;		V
	Material stockpiles and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities;		V
	Quieter Plant and Working Methods shall be selected during planning the Construction Programme;		V
	Temporary and movable noise barriers shall be very effective in providing noise screening from a particular plant;		V
	Number of Plant Operating On-site Close to NSRs shall be reduced.		V
	Various heights of temporary noise barriers of as shown in Figures 2d and 2e – Layout of Noise Barriers of the Environmental Permit	Before the construction phase	V#
Noise during operation	Various type of barriers of varying heights as shown in Figures 4d, 4d(i), 4e and 4e(i) Layout of Noise Barriers of the Environmental Permit	Review of required noise barrier layout during the design stage	V*

<sup>\*</sup> Permanent noise barriers have been erected.

#### Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	All wastewater generated on the Site shall be collected, removed from Site via a suitable and properly designed temporary drainage system and disposed of at a location and in a manner that will cause neither pollution nor nuisance.	During construction	V
	The Contractor shall construct, maintain, remove and reinstate, as necessary, temporary drainage works and take all other precautions necessary for the avoidance of damage by flooding and silt washed down from the Works. He shall also provide adequate precautions to ensure that no spoil or debris of any kind is allowed to be pushed, washed down, fall or be deposited on land or on the seabed adjacent to the site.		V
	Around any material storage, batching plants or other facilities where spillage may occur, a bund with a capacity of 110% will be provided.		V
	The Contractor shall not permit any sewage, waste water or other effluent containing sand, cement, silt or any other suspended or dissolved material to flow from the Site onto any adjoining land or allow any solid waste to be deposited anywhere within the Site or onto any adjoining land and shall have all such materials removed from the Site.		V
	The Contractor shall be responsible for temporary drainage, diverting or conducting of open streams or drains intercepted by any works and for reinstating these to their original courses on completion of the Works.		V
	Any proposed temporary diversions to stream courses or nullahs shall be submitted to the Engineer for agreement one month prior to such diversion works being commenced. Diversions shall be constructed to allow the water flow to discharge without overflow, erosion or washout. The area through which the temporary diversion runs is to be reinstated to its original condition when the temporary diversion is no longer required.		V
	The Contractor shall not discharge directly or indirectly (by runoff) or cause or permit to be discharged into any public sewer, storm-water drain, channel, stream-course or sea, any effluent or foul or contaminated water or cooling water without the prior consent of the relevant Authority who may require the Contractor to provide, operate and maintain at the Contractor's own expense, within the premises or otherwise, suitable works for the treatment and disposal of such effluent or foul or contaminated or cooling or hot water.		V

If any office, site canteen or toilet facilities is erected, foul water effluent shall,	V
subject to clause as stated in the last paragraph above, be directed to a foul sewer	
or to a sewage treatment facilities either directly or indirectly by means of pumping.	
The Contractor shall at all times ensure that all existing stream courses and drains	V
within, and adjacent to the Site are kept safe and free from any debris and any	
excavated materials arising from the Works. The Contractor shall ensure that	
chemicals and concrete agitator washings are not deposited in watercourses.	
All Contractor's Equipment shall be designed and maintained to minimise the risk of	V
silt and other contaminants being released into the water column or deposited in	
other than designated locations	

#### Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	General Waste - Transport of wastes off site as soon as possible Maintenance of accurate waste records Minimisation of waste generation for disposal (via reduction/recycling/re-use) No on-site burning will be permitted Use of re-useable metal hoardings/signboards.	During construction	V
	Vegetation from site clearance     Segregation of materials to facilitate disposal.     Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	<ul> <li>Excavated Materials</li> <li>Segregation of materials to facilitate disposal / reuse.</li> <li>Appropriate stockpile management.</li> <li>Re-use of excavated material on or off site (where possible).</li> <li>Special handling and disposal procedures in the event that contaminated materials are excavated.</li> </ul>		V
	Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.		V
	Bentonite Slurries  - Bentonite slurries should be reused as far as possible.  - Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.		#

Chemical Wastes	V
<ul> <li>Storage within locked, covered and bunded area.</li> <li>The storage area shall not be located adjacent to sensitive receivers e.g. drains.</li> <li>Minimise waste production and recycle oils/solvents where possible.</li> <li>A spill response procedure shall be in place and absorption material available for minor spillages.</li> <li>Use appropriate and labelled containers.</li> <li>Educate site workers on site cleanliness/waste management procedures.</li> <li>If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.</li> <li>The chemical wastes shall be collected by a licensed chemical waste collector.</li> </ul>	V
Municipal Wastes     Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.     Regular, daily collections are required by an approved waste collector.	V

#### **Ecology – Schedule of Recommended Mitigation Measures**

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	<ul> <li>Accurate Delineation of Works Area</li> <li>Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.</li> <li>Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.</li> </ul>	During construction	V
	Vegetation Clearance     No fires shall be lit within the works area for the purpose of burning cleared vegetation.     The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	<ul> <li>Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: <ul> <li>Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;</li> <li>All temporary site access roads shall be sprayed with water to suppress dust as necessary;</li> <li>All dusty materials should be sprayed with water immediately prior to any handling; and</li> <li>All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.</li> </ul> </li></ul>		V
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:  - Bund and cover stock piles to avoid run-off;  - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;  - All vehicle maintenance to be undertaken within a bunded area; and  - Maximise vegetation retention on-site to maximise absorption (minimise transport).		V

#### Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation     Trees identified for retention within the project limit would be protected during the works;     The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas  - Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visua impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding - A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	Top Soils     The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		V

#### Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

# = to be implemented.

## APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

#### **Appendix D - Summary of Action and Limit Levels**

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level	
AM2	317.8 μg/m3	500 μg/m3	

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 μg/m3	260 μg/m3

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

<sup>\*</sup>Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS



#### RECALIBRATION **DUE DATE:**

January 7, 2022

# tificate o

**Calibration Certification Information** 

Cal. Date: January 7, 2021

Rootsmeter 5/N: 438320

Ta: 294 °K

Pa: 756.4

mm Hg

Operator: Jim Tisch

Calibration Model #: TE-5025A

Calibrator S/N: 0843

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3970	4.2	2.00
2	3	4	1	0.9930	6.4	4.00
3	5	6	1	0.8790	8.0	5.00
4	7	8	1	0.8420	8.7	5.50
5	9	10	1	0.6950	12.7	8.00

	Data Tabulation						
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆Н(Та/Ра)		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
1.0032	0.7181	1.4204	0.9944	0.7118	0.8817		
1.0003	1.0073	2.0088	0.9915	0.9985	1.2469		
0.9982	1.1356	2.2459	0.9894	1.1256	1.3941		
0.9972	1.1843	2.3555	0.9885	1.1740	1.4621		
0.9919	1.4272	2.8409	0.9832	1.4147	1.7634		
	m=	1.99914		m=	1.25183		
QSTD[	b=	-0.01375	QA	b=	-0.00854		
	r=	0.99991	-	r=	0.99991		

	Calculation	s	
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/∆Time		Va/ΔTime
	For subsequent flow rate	e calculatio	ns:
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

#### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009

## Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Station Fanling Government Secondary School (AM2)			Operator: Choi Wing Ho			
Date:	23-Jun-21				23-Aug-21		
Model No:	TE-5170		Verified Against:				
Equipment No.:	A-001-74T				7-Jan-	22	
	- 0 1		Ambient C	Condition			
Tempera	ture, Ta	303.0	Kelvin	Pressu	ıre, Pa	754.0	mmHg
							<u> </u>
The state of the s		Or	ifice Transfer Sta	ndard Informat	tion		
Equipme	ent No.:	843	Slope, mc	1.99	914	Intercept, bc	-0.01375
Last Calibra	ation Date:	7 Jan 2021			- III (D-/7(0)	(200/TE >11/2	
Next Calibra	ation Date:	7 Jan 2022	n	nc x Qstd + bc =	= [H X (Pa//60)	x (298/Ta)]***	
		T	Calibration of				
Calibration Point	H in. of water	[H x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (m³/min) <b>X - axis</b>	W in. of oil	[ΔW x (Pa/760) x (298/1 <b>Y-axis</b>	
1	6.8		2.58	1.30	5.6	2.34	
2	5.5		2.32	1.17	4.4	2.07	
3	4.3		2.05	1.03	3.4	1.82	
4	3.4		1.82	0.92	2.5	1.56	
5	2.5		1.56	0.79	1.8	1.33	
By Linear Regr	ession of Y on I	X					
Slope, mw =	1.9901	_		Intercept, bw =		-0.249	7
Correlation C	oefficient* =	0.	9992				
		A ANIME ALL					
			Set Point Ca	alculation			
From the TSP Fi	eld Calibration	Curve, take Qs	$td = 1.21 \text{ m}^3/\text{min} (4)$	3 CFM)			
From the Regress	sion Equation, t	he "Y" value a	ecording to				
		m x	Qstd + b = [W x (F	Pa/760) x (298/T	$[a]^{1/2}$		
Therefore, S	Set Point W = (	$m \times Qstd + b)^2$	<sup>2</sup> x ( 760 / Pa ) x ( T	Ta / 298 ) =	4	.77	
*If Correlation C	coefficient < 0.9	90, check and i	recalibrate again.				
		en i i i i i i i i i i i i i i i i i i i	2				
Remarks:							
			-			200	
QC Reviewer:	ins ch	IAN	Signature:	4		Date: 23/0	6/21

## Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governm	nent Secondary	School (AM2)		Operator:	Choi Wir	ng Ho	
Date:	Date:23-Aug-21					23-Oct-21		
Model No:	TE-5170					t: O.T.S 843		
Equipment No.:					Expiration Date:			
					1			
			Ambient C	Condition				
Tempera	ture, Ta	306.0	Kelvin	Pressu	ıre, Pa	754.0	mmHg	
		Oı	ifice Transfer Sta	ndard Informat	tion			
Equipme	ent No.:	843	Slope, mc	1.99	914	Intercept, bc	-0.01375	
Last Calibra	ation Date:	7 Jan 2021	77	nc x Qstd + bc =	- [H v (Po/760)	v (209/Ta)11/2		
Next Calibra	ation Date:	7 Jan 2022	11	iic x Qstu + bc -	- [H X (Fa//00)	x (298/1a)]		
			750					
			Calibration of	TSP Sampler				
Calibration Point	H in. of water	[H x (Pa/76	60) x (298/Ta)] <sup>1/2</sup>	Qstd (m³/min) X - axis	W in. of oil	[ΔW x (Pa/760) x <b>Y-ax</b>		
1	6.9		2.58	1.30	5.5	2.31		
2	5.5		2.31	1.16	4.4	2.06		
3	4.4		2.06	1.04	3.5	1.84		
4	3.4		1.81	0.91	2.5	1.55		
5	2.5		1.55	0.78	1.9	1.35		
By Linear Regr	ession of Y on 2	X						
Slope, $mw =$	1.8832	_		Intercept, bw =		-0.132	28	
Correlation C	oefficient* =	0	.9988					
				***				
			Set Point Ca	alculation				
From the TSP Fi	eld Calibration (	Curve, take Qs	$td = 1.21 \text{ m}^3/\text{min} (4)$	3 CFM)			30 10	
From the Regress	sion Equation, tl	he "Y" value a	ecording to					
		m x	Qstd + b = [W x (P)]	Pa/760) x (298/T	a)] <sup>1/2</sup>			
Therefore, S	Set Point W = (1	m x Qstd + b)	<sup>2</sup> x ( 760 / Pa ) x ( T	(a / 298) =	4.	.77	3	
*If Correlation C	oefficient < 0.99	90, check and	recalibrate again.					
		0.000 <b>4</b>   2022-2016 (1000) (2016) (1000)						
Remarks:								
			3				-	
•				>				
QC Reviewer:	WS CHAN	<i>J</i>	Signature:	<del></del>		Date: 23/08	121	

#### **EQUIPMENT CALIBRATION RECORD**

Type:			Laser Dus	st Monitor				
	urer/Brand:		SIBATA					
Model No			LD-3					
Equipmen			A.005.07	a			_	
Sensitivity	Adjustment Sca	le Setting:	557CPM		-			
Operator:			Mike She		-			
Standard I	quimment							
Equipmen	t:		High Volu	ıme Samp	ler			
/enue:			Fanling G	overnmen	t Secondary Scho	ol		
Model No	.:		TE-5170				•	
Serial No.:			3154					
_ast Calibr	ation Date:		23-Apr-21	1			• •	
Calibration	n Result							
	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	MR 108					3800	
ensitivity	Adjustment Sca	le Setting (Befor	re Calibrati	ion):		557	CPM	
ensitivity	Adjustment Sca	le Setting (After	Calibratio	n):		557	СРМ	
Hour	Date	Time	Ambient	Condition	Concentration (1)	Total Count (2)	Count/	
	(dd/mm/yy)	711110	Temp (°C)	R.H.(%)	(mg/m3)	Total count	Minute 3	
	(44/11111)/99)		Temp ( C)	К.П.(70)	Y-axis			
1	30/04/21	9:30-10:30	28.0	78	0.04950	1950	X-axis 32.50	
2	30/04/21	10:30-11:30	28.0	78	0.05045	2010	33.50	
3	30/04/21	11:30-12:30	28.0	78	0.05250	2100	35.00	
4	30/04/21	12:30-13:30	28.0	78	0.05520	2240	37.33	
Note:	① Monitoring	data was measu was logged by L	red by Hig aser Dust I	h Volume Monitor	Sampler		7	
By Linear I	Regression of Y o	on X						
	Slope (K-factor)		0.0015					
	Correlation coef		0.9999					
/alidity of	Calibration Reco	ord:	30-A <sub> </sub>	pr-22				
Remarks:								
Remarks:								
		VI -			m		211	

#### **EQUIPMENT CALIBRATION RECORD**

Type:			Laser Dus	st Monito	•				
Manufact	urer/Brand:		SIBATA	BATA		-			
Model No	o.:	LD-3		LD-3					
Equipmer	nt No.:	No.: A		A.005.09a					
Sensitivity	/ Adjustment Sca	le Setting:	797 CPM		-				
Operator:			Mike She		-				
Standard	Equimment						1.0		
F!			12.1.16.1	-					
Equipmer Venue:	it;			ıme Samp			-		
				overnmer	nt Secondary Scho	01	-		
Model No			TE-5170				-		
Serial No.			3154				-		
Last Calib	ration Date:		23-Apr-22	1			-		
Calibratio	n Result								
	Adjustment Sca					797	CPM		
Sensitivity	/ Adjustment Sca	le Setting (After	Calibratio	n):		797	_CPM		
Hour	Date	Time	Ambient	Condition	Concentration ①	Total Count 2	Count/		
	(dd/mm/yy)		Temp (°C)	R.H.(%)	(mg/m3)		Minute 3		
					Y-axis		X-axis		
1	30/04/21	9:30-10:30	28.0	78	0.04950	1980	33.00		
2	30/04/21	10:30-11:30	28.0	78	0.05045	2030	33.83		
3	30/04/21	11:30-12:30	28.0	78	0.05250	2120	35.33		
4	30/04/21	12:30-13:30	28.0	78	0.05520	2310	38.50		
Note:		data was measu			Sampler				
	_	was logged by L							
	③ Count/minu	ite was calculate	ed by (Tota	l Count/60	0)				
By Linear	Regression of Y o	on X							
100	Slope (K-factor)		0.0015						
Correlation coefficient: 0.9997									
Validity of	f Calibration Reco	ord:	30-A	pr-22					
				***************************************					
Remarks:									
					18				
		11 15			4		7 M.		
QC	Reviewer:	yw rung	S	Signature:		Date:	7 1 44		



## 綜合試驗有限公司

香港新界葵涌永基路22-24號好爸爸創科大廈 Good Ba Ba Hitech Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



2

#### CERTIFICATE OF CALIBRATION

Certificate No.:

20CA0914 02

Page

of

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer:

B&K

**B&K** 

Type/Model No .:

2238

Serial/Equipment No.:

2800927

4188 2250455

Adaptors used:

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No.:

Date of receipt:

14-Sep-2020

Date of test:

19-Sep-2020

Reference equipment used in the calibration

Description:

Model:

Serial No.

**Expiry Date:** 

Traceable to:

Multi function sound calibrator

B&K 4226

2288444

23-Aug-2021

CIGISMEC

Signal generator

DS 360

61227

24-Dec-2020

CEPREI

Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

55 ± 10 % 1000 ± 5 hPa

**Test specifications** 

1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Junqi

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

20-Sep-2020

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.

C Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



香港新界葵涌永基路22-24號好爸爸創科大廈 Good Ba Ba Hitech Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com





#### CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

20CA0914 02

Page

2

#### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage , Factor
Calf ganarated naise	Δ.	Dave	2.2	
Self-generated noise	A C	Pass	0.3	
		Pass	1.0	2.1
12	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Timé weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
, , , , , , , , , , , , , , , , , , ,	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
	Cubicot	Otatus	Officertainty (ub)	ractor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip 19-Sep-2020 - End

Checked by:

Date:

20-Sep-2020

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



香港新界葵涌永基路22-24號好爸爸創科大廈 Good Ba Ba Hitech Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com





#### CERTIFICATE OF CALIBRATION

Certificate No.:

20CA0925 02

Page

2

Item tested

Description: Manufacturer: Sound Level Meter (Type 1) B&K

Microphone B & K

Pream **B&K** 

of

Type/Model No .: Serial/Equipment No.: 2270

4189 2846461 ZC0032 17965

Adaptors used:

3007965 / N.012.02

Item submitted by

Customer Name:

AECOM ASIA CO. LTD.

Address of Customer:

Request No.:

Date of receipt:

25-Sep-2020

Date of test:

29-Sep-2020

Reference equipment used in the calibration

Description:

Model:

Serial No.

**Expiry Date:** 

Traceable to:

Multi function sound calibrator

B&K 4226

2288444

23-Aug-2021

CIGISMEC

Signal generator

DS 360

61227

24-Dec-2020

CEPREI

Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

55 ± 10 % 1005 ± 5 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 1, and the lab calibration procedure SMTP004-CA-152.

2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Fena Junai

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

30-Sep-2020

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and Comments: carry no implication regarding the long-term stability of the instrument.

C Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



香港新界葵涌永基路 2 2 - 2 4 號好爸爸創科大廈 Good Ba Ba Hitech Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com





#### CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

20CA0925 02

Page

2

#### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Uncertanity (dB) / Coverage Facto
Self-generated noise	A	Pass	0.3
	С	Pass	1.0 2.1
	Lin	Pass	2.0 2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3
	Reference SPL on all other ranges	Pass	0.3
	2 dB below upper limit of each range	Pass	0.3
	2 dB above lower limit of each range	Pass	0.3
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3
Frequency weightings	A	Pass	0.3
	С	Pass	0.3
	Lin	Pass	0.3
Time weightings	Single Burst Fast	Pass	0.3
	Single Burst Slow	Pass	0.3
Peak response	Single 100µs rectangular pulse	Pass	0.3
R.M.S. accuracy	Crest factor of 3	Pass	0.3
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3
	Repeated at frequency of 100 Hz	Pass	0.3
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4
Overload indication	SPL	Pass	0.3
	Leq	Pass	0.4

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Subtest	Status	Uncertanity (dB) / Coverage Factor
Weighting A at 125 Hz	Pass	0.3
Weighting A at 8000 Hz	Pass	0.5
	Weighting A at 125 Hz	Weighting A at 125 Hz Pass

3, Response to associated sound calibrator

N/A

The uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95 %. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip

29-Sep-2020

Checked by:

conca by

Date:

Feng Junqi 30-Sep-2020

he standard(s) and equipment used in the calibration are traceable to national or international recor

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

End

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



香港新界葵涌永基路22-24號好爸爸創科大廈 Good Ba Ba Hitech Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



#### CERTIFICATE OF CALIBRATION

Certificate No.:

20CA1019 02-02

Page:

of

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

B & K

Type/Model No.:

4231

Serial/Equipment No.:

3014024 / N004.04

Adaptors used:

\_

Item submitted by

Curstomer:

AECOM ASIA CO LIMITED

Address of Customer:

~

Request No.:

F

Date of receipt:

19-Oct-2020

Date of test:

22-Oct-2020

#### Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	Model:	Serial No.	Expiry Date:	Traceable to:
	B&K 4180	2341427	11-May-2021	SCL
	B&K 2673	2743150	03-Jun-2021	CEPREI
	B&K 2610	2346941	03-Jun-2021	CEPREI
	DS 360	33873	19-May-2021	CEPREI
	34401A	US36087050	19-May-2021	CEPREI
Digital multi-meter Audio analyzer Universal counter	34401A	US36087050	19-May-2021	CEPREI
	8903B	GB41300350	18-May-2021	CEPREI
	53132A	MY40003662	18-May-2021	CEPREI

#### Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity:

 $55\pm10~\%$ 

Air pressure:

1005 ± 5 hPa

#### **Test specifications**

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B
  and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Junqi

Approved Signatory:

Date:

23-Oct-2020

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument. The results apply to the item as received.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



香港新界藝涌永基路22-24號好爸爸創科大廈 Good Ba Ba Hitech Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



#### CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

20CA1019 02-02

Page:

2

2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

(Output level in dB re 20 µPa)

Frequency Shown	Output Sound Pressure Level Setting	Measured Output Sound Pressure Level	Estimated Expanded Uncertainty
Hz	dB	dB	dB
1000	94.00	93.98	0.10

#### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.014 dB

Estimated expanded uncertainty

0.005 dB

#### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 1000.0 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

#### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.5 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Date:

Fung Chi Yip () 22-Oct-2020 Checked by:

Date:

Feng Junqi

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

## APPENDIX F EM&A MONITORING SCHEDULES

## Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for August 21

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug
			1-hr TSP			
			24-hr TSP			
			Noise			
	Site Audit					
8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug
		1-hr TSP				
		24-hr TSP				
		Noise				
					Site Audit	
15-Aug		17-Aug	18-Aug	19-Aug	20-Aug	
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
		Site Audit				
22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug
					1-hr TSP	
					24-hr TSP	
					Noise	
	Site Audit					
29-Aug	30-Aug	31-Aug				
	Site Audit					

## Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for September 21

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Sep	2-Sep	3-Sep	4-Sep
				1-hr TSP		
				24-hr TSP		
				Noise		
5-Sep	6-Sep	7-Sep	8-Sep	9-Sep	10-Sep	11-Sep
			1-hr TSP			
			24-hr TSP			
			Noise			
	Site Audit					
12-Sep	13-Sep		15-Sep	16-Sep	17-Sep	18-Sep
		1-hr TSP				
		24-hr TSP				
		Noise				
	Site Audit					
19-Sep		21-Sep	22-Sep	23-Sep	24-Sep	25-Sep
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
00.0-	Site Audit	00.0	00.0	00.0		
26-Sep	27-Sep	28-Sep	29-Sep			
				1-hr TSP		
				24-hr TSP		
	Site Audit			Noise		
	Site Addit			ļ		


The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

#### Appendix G Impact Air Quality Monitoring Results

## 1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
Date	Time (hh:mm)	Conc. (µg/m³)	Conc. (µg/m³)	Conc. (µg/m³)
4-Aug-21	11:45	60.5	61.9	61.3
10-Aug-21	10:35	62.4	62.7	61.8
16-Aug-21	14:00	53.5	54.4	52.5
21-Aug-21	10:25	62.6	60.7	62.2
27-Aug-21	10:35	62.9	63.1	63.9
	-		Average	60.4
			Min	52.5
			Max	63.9



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law, AECOM accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECOM's express written conse

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

**AECOM** 

- TAI HANG TO WO HOP SHEK INTERCHANGE


Project No.: 60307376 Date: Sep-21 Appendix G

## Appendix G Impact Air Quality Monitoring Results

#### 24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather		Atmospheric		e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	ConditionTem	າp. (°C)	Pressure(hPa)	Initial	Final	(m³/min)	(m³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m <sup>3</sup> )	(µg/m <sup>3</sup> )
4-Aug-21	Rainy 2	28.2	995.6	1.334	1.334	1.334	1921.0	2.6759	2.7072	0.0313	16366.07	16390.07	24.00	16.3	200.7	260
10-Aug-21	Rainy 2	29.0	1005.9	1.334	1.334	1.334	1921.0	2.6922	2.7314	0.0392	16390.07	16414.07	24.00	20.4	200.7	260
16-Aug-21	Cloudy 2	28.3	1012.5	1.334	1.334	1.334	1921.0	2.6824	2.7133	0.0309	16414.07	16438.07	24.00	16.1	200.7	260
21-Aug-21	Sunny 2	29.8	1008.6	1.334	1.334	1.334	1921.0	2.6937	2.7333	0.0396	16438.07	16462.07	24.00	20.6	200.7	260
27-Aug-21	Rainy 2	25.6	1012.0	1.334	1.334	1.334	1921.0	2.6773	2.6953	0.0180	16462.07	16486.07	24.00	9.4	200.7	260

Average 18.4 Min 16.1 Max 20.6



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written conservations.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

AECOM

- TAI HANG TO WO HOP SHEK INTERCHANGE

Project No.: 60307376 Date: Sep-21 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH

	Hong Kong Observatory									
	Mean	Air	<sup>r</sup> Temperatı	ıre	Mean Dew	Mean	Mean Amount	Total		
Day	Pressure (hPa)	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Point (deg. C)	Relative Humidity (%)	of Cloud (%)	Rainfall (mm)		
1	998.5	32.5	29.4	27.1	26	83	83	11.6		
2	998.3	33.9	30	28.5	26	80	84	Trace		
3	997.2	29.7	28.2	27.1	26	88	82	19.7		
4	995.6	31.3	28.2	25.9	25.3	85	84	41.9		
5	996	28.6	27.6	26.2	25.9	90	88	28.1		
6	998	29.7	28.3	26.4	26.2	89	89	31		
7	1001.3	30.9	28.8	27.6	25.9	85	86	0		
8	1004.3	31.5	29.3	27.8	26.5	85	86	3.1		
9	1005.4	31.3	29.1	27.2	26.2	85	88	36.3		
10	1005.9	30.4	29	27.5	26.6	87	88	17.3		
11	1008.3	32.1	29.5	27.1	26.4	84	87	3		
12	1008.9	33	29	26.8	25.5	82	78	1		
13	1006.2	30.7	28.6	26.6	25.3	83	80	5.4		
14	1006.4	29.2	28	26.6	25.1	85	87	2.2		
15	1010.2	30	27.3	25.7	25	87	83	5.7		
16	1012.5	31	28.3	26.2	25.1	83	56	3.9		
17	1010.5	32.5	29.5	27.4	25.1	78	42	0		
18	1008.2	32.3	29.5	28.1	24.9	77	80	0		
19	1008.6	31	28.6	26.2	25.7	84	72	34.6		
20	1009.5	32.5	29.5	27.3	24.9	77	47	Trace		
21	1008.6	32.5	29.8	28	25	76	68	0		
22	1007.4	33.1	30.1	28.3	24.8	74	63	0		
23	1007.2	33.2	30.2	28.4	25.1	75	61	Trace		
24	1007.7	32.1	29.6	26.6	25.4	79	78	23.7		
25	1009	34.4	29.7	28.2	25.6	79	84	1.1		
26	1011	32.7	29.7	27.1	25.8	80	71	2.2		
27	1012	29.2	25.6	23.4	23.6	89	82	29.3		
28	1011.6	29.8	26.9	24.9	23.4	81	77	22		
29	1011.2	29.9	27.8	25.3	24.7	83	86	13.9		
30	1011.4	32.9	29.1	27.4	25.3	81	75	Trace		
31	1011.1	29.1	27.3	25.2	25.1	88	87	13.5		
Mean/Total	1006.4	31.4	28.8	26.8	25.4	83	77	350.5		

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

#### Appendix I Impact Daytime Construction Noise Monitoring Results


**Location : M2 (West Tai Wo - Free Field)**Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Meas	ured Noise Le	Limit Level,	Exceedance		
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
4-Aug-21	14:30	66.0	67.7	64.0	75	N
10-Aug-21	11:20	67.3	69.0	65.0	75	N
16-Aug-21	10:00	66.4	67.9	65.9	75	N
27-Aug-21	11:30	66.3	67.8	63.9	75	N
	Min	66.0	67.7	63.9		
	Max	67.3	69.0	65.9		
	Average	66.5	68.1	64.8		

Location: M3 (Fanling Government Secondary School- Façade)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Le	Limit Level,	Exceedance		
Date	Start Time	Leg*	L10*	L90*	dB(A)^	(Y/N)
4-Aug-21	15:20	59.7	61.0	56.7	70	N
10-Aug-21	10:30	62.9	64.4	59.9	70	N
16-Aug-21	10:50	68.2	69.9	66.7	70	N
27-Aug-21	10:40	62.2	64.0	60.1	70	N
	Min	59.7	61.0	56.7		
	Max	68.2	69.9	66.7		
	Average	64.5	66.1	62.5		

<sup>\* +3</sup>dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376 Date: Sep-21 Appendix I

**AECOM** 

#### APPENDIX J EVENT ACTION PLAN

## **Appendix J – Event Action Plan**

#### Event / Action Plan for Air Quality

Event	Action								
	ET Leader	IEC	ER	Contractor					
Action Level									
Exceedance for one sample	Identify source;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to dailv.	Check monitoring data submitted by ET;     Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice;     Amend working methods if appropriate.					
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification;     Implement the agreed proposals;     Amend proposal if appropriate.					


# Event / Action Plan for Air Quality

Event	Action					
Action Level	ET Leader	IEC	ER	Contractor		
Limit Level						
Exceedance for one sample	<ol> <li>Identify source;</li> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>		
Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase frequency to daily;</li> <li>Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by ER until the exceedance is abated.</li> </ol>		

# Event / Action Plan for Noise Impact

Event	Action						
Limit Level	ET Leader	IEC	ER	Contractor			
Action Level	<ol> <li>Notify IEC and the Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	Review with analysed results submitted by ET.     Review the proposed remedial measures by the Contractor and advise ER accordingly.     Supervise the implement of remedial measures.	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	Submit noise mitigation proposals to IEC.     Implement noise mitigation proposals.			
Limit Level	<ol> <li>Notify, IEC, ER, EPD and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>		<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>			

### APPENDIX K SITE INSPECTION SUMMARIES





Inspection Information

i de de de la companya de la company			
Contract No.	HY/2012/06		
Date:	2 August 2021		
Time:	15:00		
Inspection No.:	398		

Non-compliance Nil

Observations

Follow-up	Observation	(s)
-----------	-------------	-----

Nil

Observation (s)


No specific observation was identified in this inspection.

Reminder (s)

Nil

D	_	m	_	rl	k.s
ĸ	e.	m	a	rı	7.5

	Name	Signature	Date
Prepared by	Alex Chan	Alee	2 August 2021
Checked by	Y W Fung	/	2 August 2021





Contract No.	HY/2012/06
Date:	13 August 2021
Time:	15:00
Inspection No.:	399

Non-compliance

### Observations

Follow-up Observation(s)

Nil

Observation (s)


No specific observation was identified in this inspection.

Reminder (s)

Nil

#### Remarks

	Name	Signature	Date
Prepared by	Alex Chan	Alee	13 August 2021
Checked by	Y W Fung	/	13 August 2021





Inspection Information

Contract No.	HY/2012/06
Date:	17 August 2021
Time:	14:00
Inspection No.:	400

Non-compliance Nil

Observations

Follow-up Observation(s)

Nil

Observation (s)


No specific observation was identified in this inspection.

Reminder (s)

Nil

#### Remarks

	Name	Signature	Date
Prepared by	Alex Chan	Alee	17 August 2021
Checked by	Y W Fung	/	17 August 2021





Inspection Information

Contract No.	HY/2012/06
Date:	23 August 2021
Time:	14:30
Inspection No.:	401

٨	Non-compliance		
	Nil		

# Observations

Follow-up Observation(s)

Nil

Observation (s)


No specific observation was identified in this inspection.

Reminder (s)

Nil

#### Remarks

	Name	Signature	Date
Prepared by	Alex Chan	Alee	23 August 2021
Checked by	Y W Fung	/	23 August 2021





EM&A Environmental Inspection Record WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

### **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06
Date:	30 August 2021
Time:	16:00
Inspection No.:	402

٨	lon-compliance			
	Nil			

Observations

|--|

Nil

Observation (s)

No specific observation was identified in this inspection.

Reminder (s)

Nil

D	_	m	_	rl	k.s
ĸ	e.	m	a	rı	7.5

	Name	Signature	Date
Prepared by	Alex Chan	Alee	30 August 2021
Checked by	Y W Fung	/	30 August 2021

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

# Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

# Contract No. HY/2012/06 – Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed		
Environmental complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed	0	10
	23 October 2014	EPD referred an air complaint on 24 October 2014.  A resident complained against the excavation works of Tai Wo Service Road West between Nam Wah Po & Tai Hang Tsuen, which have piled up high stockpiles, causing serious dust nuisance to his house.	Closed		

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	The resident also complained that the stockpiles have not been covered and watered properly. He now requires the EPD to follow up.  The location of complaint is near Lamppost Location EB5717.			
31 December 2014	EPD referred a water complaint on 31 December 2014.  The complainant complained about the muddy river outside Tai  Hang Village Office on 29 December 2014. It was suspected that the muddy water was discharged from the construction works of the  Project.  He required the EPD to follow up.	Closed		
25 March 2015	EPD referred a water complaint on 25 March 2015.  The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses.  The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
5 January 2017 (Referred by the Contractor on 13 January 2017)	A complaint was received by the 1823 enquiry and complaint hotline on 5 January 2017. The complaint was referred to the Environmental Team by the Contractor on 13 January 2017. The complainant complained against the dust emission generated by the Widening of Fanling Highway construction site on Tai Wo Service Road West near Tai Hang Village.  The complainant also complained that Highway Department did not conduct road surface cleansing, which affects residents' health.  He/she now requires the Highway Department to follow up.	Closed		
22 May 2017 (Referred by the Contractor on 23 May 2017)	A complaint was received by the 1823 enquiry and complaint hotline on 22 May 2017. The complaint was referred to the Environmental Team by the Contractor on 23 May 2017.  A complainant complained that construction noise was caused by the erection of noise barrier on Tai Wo Service Road West near Tai Hang Village on Sunday(s).  The complainant concerned about if any Construction Noise Permit is issued by the Environmental Protection Department.	Closed		

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
25 February 2018 (Referred by the Contractor on 1 March 2018)	The 1823 enquiry and complaint hotline received a complaint on 25 February 2018. The complaint was referred to the Environmental Team by the Contractor on 1 March 2018. A complainant complained that noise nuisance was caused continuously by road construction works at Fanling Highway near Tai Hang Village during 01:30 to 04:00 on 25 February 2018. The complainant concerned that the nuisance affects residence and asked for follow-up action from the related department.	Closed		
28 September 2019 (Referred by the EPD on 28 October 2019)	The EPD received a complaint on 28 October 2019. The complaint was referred to the Environmental Team by the Contractor on 28 October 2019.  The complainant was regarded to the use of powered mechanical equipment not in accordance with the conditions stipulated in the Construction Noise Permit (CNP) - GW-RN0602-19 in Pak Wo Road near Fanling Highway on 24 September 2019.  The complainant concerned about if any Construction Noise Permit is issued by the Environmental Protection Department.	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	28 October 2019 (Referred by the EPD on 14 November 2019)	The Buildings Department received a complaint on 28 October 2019 through email. The complaint was referred to Environmental Team of HY/2012/06 on 14 November 2019.  The complainant complained about dust and noise nuisance caused continuously by road construction works at Tai Wo Service Road West.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

# Contract No. 02/HY/2015 – Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	-	-	-	0	0
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0