Civil Engineering and Development Department

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

Monthly Environmental Monitoring and Audit Report for June 2018

(version 1.0)

Approved By

(Dr. Friscilla Choy, Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

| | EXECUTIVE SUMMARY | |
|----|--|----|
| | Introduction | |
| | Environmental Monitoring Works | |
| | Key Information in the Reporting Month | |
| | Key Construction Work in the reporting month & the next reporting month Future Key Issues | |
| 1. | INTRODUCTION | |
| | Purpose of the Report | |
| | Structure of the Report | |
| 2. | PROJECT INFORMATION | 9 |
| | Background | 9 |
| | Project Organizations | |
| | Construction Activities undertaken during the Reporting Month | |
| | Status of Environmental Licences, Notification and Permits | |
| | Summary of EM&A Requirements | |
| 3. | AIR QUALITY | |
| | Monitoring Requirements | |
| | Monitoring Locations | |
| | Monitoring Equipment | |
| | Monitoring Parameters and Frequency | |
| | Monitoring Methodology | |
| | Results and Observations | |
| 4. | NOISE | 19 |
| | Monitoring Requirements | 19 |
| | Monitoring Locations | |
| | Monitoring Equipments | |
| | Monitoring Methodology and QA/QC Procedure | |
| | Results and Observations | |
| | Updated Construction Noise Assessment | 22 |
| 5. | WATER QUALITY | |
| | Monitoring Requirements | |
| | Monitoring Locations | |
| | Monitoring Equipments | |
| | Monitoring Parameters and Frequency | |
| | Monitoring Methodology | |
| | Laboratory Analytical Methods | |
| | QA/QC Requirements | |
| | Decontamination Procedures | |
| | Sampling Management and Supervision | |
| | Results and Observations | 29 |
| 6. | ECOLOGY | 31 |
| | Post-Translocation Coral Monitoring | |
| | Event and Action Plan | 31 |

| | Results and Observations | 31 |
|-----|--|----|
| 7. | CULTURAL HERITAGE | 32 |
| | Monitoring Requirement | 32 |
| | Monitoring Locations | 32 |
| | Monitoring Equipment | 32 |
| | Monitoring Methodology | |
| | Alert, Alarm and Action Levels | |
| | Results | |
| | Mitigation Measures for Cultural Heritage | 33 |
| 8. | LANDSCAPE AND VISUAL IMPACT REQUIREMENTS | 34 |
| 9. | LANDFILL GAS MONITORING | 35 |
| | Monitoring Requirement | 35 |
| | Monitoring Parameters and Frequency | |
| | Monitoring Locations | |
| | Monitoring Equipment | |
| | Results and Observations | 36 |
| 10. | ENVIRONMENTAL AUDIT | 37 |
| | Site Audits | 37 |
| | Implementation Status of Environmental Mitigation Measures | |
| 11. | WASTE MANAGEMENT | 38 |
| 12. | ENVIRONMENTAL NON-CONFORMANCE | 39 |
| | Summary of Exceedances | 39 |
| | Summary of Environmental Non-Compliance | |
| | Summary of Environmental Complaint | |
| | Summary of Environmental Summon and Successful Prosecution | |
| 13. | FUTURE KEY ISSUES | 40 |
| | Key Issues for the Coming Month | 41 |
| | Monitoring Schedule for the Next Month | |
| 14. | CONCLUSIONS AND RECOMMENDATIONS | 42 |
| | Conclusions | 42 |
| | Recommendations | |

LIST OF TABLES

| Table I | Non-compliance (exceedance) Recorded for the Project in the Reporting Month |
|------------|---|
| Table II | Summary Table for Key Information in the Reporting Month |
| Table III | Summary Table for Key Construction Work in the Reporting Month |
| Table IV | Summary Table for Site Activities in the next Reporting Period |
| Table 2.1 | Key Project Contacts |
| Table 2.2 | Summary Table for Major Site Activities in the Reporting Month |
| Table 2.3 | Construction Programme Showing the Inter-Relationship with Environmental |
| | Protection/Mitigation Measures |
| Table 2.4 | Summary of the Status of Environmental Licences, Notification and Permits |
| Table 3.1 | Locations for Air Quality Monitoring |
| Table 3.2 | Air Quality Monitoring Equipment |
| Table 3.3 | Impact Dust Monitoring Parameters, Frequency and Duration |
| Table 3.4 | Major Dust Source during Air Quality Monitoring |
| Table 4.1 | Noise Monitoring Stations |
| Table 4.2 | Noise Monitoring Equipment |
| Table 4.3 | Noise Monitoring Parameters, Frequency and Duration |
| Table 4.4 | Major Noise Source during Noise Monitoring |
| Table 4.5 | Baseline Noise Level and Noise Limit Level for Monitoring Stations |
| Table 5.1 | Groundwater Quality Monitoring Stations |
| Table 5.2 | Marine Water Quality Monitoring Stations |
| Table 5.3 | Water Quality Monitoring Equipment |
| Table 5.4 | Water Quality Monitoring Parameters and Frequency |
| Table 5.5 | Methods for Laboratory Analysis for Water Samples |
| Table 5.6 | Summary of Groundwater Quality Monitoring Results |
| Table 6.1 | Location and Physical attributes of the Coral Recipient Site |
| Table 7.1 | Cultural Heritage Monitoring Equipment |
| Table 7.2 | AAA Levels for Monitoring for Cultural Heritage |
| Table 9.1 | Landfill Gas Monitoring Equipment |
| Table 13.1 | Summary Table for Site Activities in the next Reporting Period |
| | |

LIST OF FIGURES

| Figure 1 | Site Layout Plan |
|-----------|--|
| Figure 1a | Site Portions under Works Contract No. NE/2015/01 (Lam Tin Side) |
| Figure 1b | Site Portions under Works Contract No. NE/2015/01 (Tseung Kwan O Side) |
| Figure 1c | Site Portions under Works Contract No. NE/2015/02 |
| Figure 1d | Site Portions under Works Contract No. NE/2015/03 |
| Figure 1e | Site Portions under Works Contract No. NE/2017/01 |
| Figure 1f | Site Portions under Works Contract No. NE/2017/01 |
| Figure 1g | Site Portions under Works Contract No. NE/2017/02 |
| Figure 1h | Site Portions under Works Contract No. NE/2017/02 |
| Figure 2 | Locations of Air Quality Monitoring Stations |
| Figure 3 | Locations of Construction Noise Monitoring Stations |
| Figure 4 | Locations of Groundwater Quality Monitoring Stations |
| Figure 5 | Locations of Marine Water Quality Monitoring Stations |
| Figure 6 | Locations of Landfill Gas Monitoring |
| Figure 7 | Location of Post-translocation Coral Monitoring |
| Figure 8 | Location of Monitoring for Cultural Heritage |
| Figure 9 | Location of Water Quality Monitoring in Temporary Embayment |

LIST OF APPENDICES

| Appendix A | Action and Limit Levels |
|------------|--|
| Appendix B | Copies of Calibration Certificates |
| Appendix C | Weather Information |
| Appendix D | Environmental Monitoring Schedules |
| Appendix E | 1-hour TSP Monitoring Results and Graphical Presentations |
| Appendix F | 24-hour TSP Monitoring Results and Graphical Presentations |
| Appendix G | Noise Monitoring Results and Graphical Presentations |
| Appendix H | Groundwater Quality Monitoring Results, Graphical Presentations and Laboratory |
| • • | Testing Reports |
| Appendix I | Marine Water Quality Monitoring Results and Graphical Presentations |
| Appendix J | Quality Control Reports for Laboratory Analysis |
| Appendix K | Summary of Exceedance |
| Appendix L | Site Audit Summary |
| Appendix M | Event and Action Plans |
| Appendix N | Implementation Schedule And Recommended Mitigation Measures |
| Appendix O | Summaries of Environmental Complaint, Warning, Summon and Notification of |
| | Successful Prosecution |
| Appendix P | Waste Generation in the Reporting Month |
| Appendix Q | Tentative Construction Programme |
| Appendix R | Record of Landfill Gas Monitoring by Contractor |
| Appendix S | Updated Construction Noise Assessment |
| Appendix T | Cultural Heritage Monitoring Results |
| Appendix U | Piezometer Monitoring Results |

Monthly EM&A Report for June 2018

EXECUTIVE SUMMARY

Introduction

- This is the 20th Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel – Design and Construction" (hereinafter called "the Project"). This report documents the findings of EM&A Works conducted in June 2018.
- 2. During the reporting month, the following works contracts were undertaken:
 - Contract No. NE/2015/01 Tseung Kwan O Lam Tin Tunnel Main Tunnel and Associated Works;
 - Contract No. NE/2015/02 Tseung Kwan O Lam Tin Tunnel Road P2 and Associated Works;
 - Contract No. NE/2015/03 Tseung Kwan O Lam Tin Tunnel Northern Footbridge;
 - Contract No. NE/2017/01 Tseung Kwan O Lam Tin Tunnel -Tseung Kwan O Interchange and Associated Works
 - Contract No. NE/2017/02 Tseung Kwan O Lam Tin Tunnel Road P2/D4 and Associated Works.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Table I Non-compliance (exceedance) Record for the Project in the Reporting Month

| Environment al Monitoring | (Hyceedance) | | on Activities of this | Action Taken | |
|--|---------------------|---------------------|-----------------------|-----------------|-------------------------------|
| | Action Level | Limit Level | Action Level | Limit Level | |
| Air Quality | 0 | 0 | 0 | 0 | N/A |
| Noise | 4 | 12 | 0(1) | 12 | Refer to Appendix K & O |
| Groundwater Quality | 0 | 12 | 0 | 0 | N/A |
| Marine Water Quality | 0 | 0 | 0 | 0 | N/A |
| Groundwater Level Monitoring (Piezometer Monitoring) | 0 | N/A(²) | 0 | 0 | N/A |
| Ecological | N/A | N/A | N/A | N/A | N/A |
| Cultural Heritage | 0 | 0 | 0 | 0 | N/A |
| Landfill Gas | 0 | 0 | 0 | 0 | N/A |

- Note: (1) Environmental complaints received in June 2018 are still under investigation.
 - (2) No Limit Level for Groundwater Level Monitoring (Piezometer Monitoring).

Action Taken by the Contractor after received the complaint (Details of the complaints are shown in **Appendix 0**)

- Additional water filter tank was adopted to reduce emission of dark smoke and exhaust:
- Preinstalled speaker was used on derrick barge to minimize the noise disturbance from on-site communication.
- > Street washing truck would be provided once a week to clean the dust on the public street.
- Additional notice would be set up to remind the truck driver to perform wheel-washing properly before leaving site;
- Deployed staff at the access to check the dump trucks to ensure the dump truck are properly covered and wheel-washed before leaving site;
- Ensured blasting doors were closed while blasting associated works was undertaken in the tunnel;
- Installed steel-type blasting door mounted with sound absorptive lining to absorb construction noise in the tunnel;
- Erected movable cantilever noise barriers and the breaker head was wrapped with Silent Mat and TMD;
- Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat;
- Drill rig was covered with Silent Mat and TMR.

Air Quality Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All noise monitoring was conducted as scheduled in the reporting month. Four (4) Action Level exceedance was recorded due to the documented complaints received in this reporting month. Twelve (12) Limit Level exceedance was recorded in the reporting month.

Water Quality Monitoring

- 8. Groundwater quality monitoring was conducted as scheduled in the reporting month. No Action Level and Twelve (12) Limit Level exceedances were recorded in the reporting month.
- 9. All marine water monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 10. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. No Action Level exceedance was recorded in the reporting month.

Ecological Monitoring

11. Post-translation coral monitoring survey shall be conducted once every 3 months for a period of 12 months after completion of coral translocation. The post-translocation coral monitoring surveys were completed in November 2017.

Monitoring on Cultural Heritage

12. Monitoring of impacts on Cultural Heritage at Cha Kwo Ling Tin Hau Temple commenced in April 2017. No Alert Alarm and Action (AAA) Level exceedance was recorded in the reporting month.

Landscape and Visual Monitoring and Audit

13. The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 10.

Landfill Gas Monitoring

14. Monitoring of landfill gases commenced in December 2016 and were carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

Environmental Site Inspection

15. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. The representative of the IEC joined the site inspection for NE/2015/01, NE/2015/02, NE/2015/03, NE/2017/01 and NE/2017/02 on 27, 13, 13, 27, 13 June 2018 respectively. Details of the audit findings and implementation status are presented in Section 10.

Waste Management

16. Wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Details of waste management data is presented in Section 11 and **Appendix P**.

Key Information in the Reporting Month

17. Summary of key information in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

| Event | Event Details | | A ation Talvan | St-t | Dl- |
|---|----------------------|---|---------------------|----------|------------------------------|
| Event | Number | Nature | Action Taken | Status | Remark |
| Complaint received by Project Team / Complaint referred by EPD (June 2018) | 10 | Construction dust/ Noise nuisance/ Odour/ Dark Smoke/ Waste management/ Landscape | Under investigation | On-going | Details refer to App O |
| Complaint received by Project Team / | 22 | Construction dust / Noise nuisance/ Odour | Under investigation | On-going | |

Monthly EM&A Report for June 2018

| Event | Event Details | | Action Taken | Status | Remark |
|---|----------------------|---|--|----------|-----------|
| Event | Number | Nature | Action Taken | Status | Kelliai K |
| Complaint referred by EPD (May 2018) | | | | | |
| Complaint received by Project Team / Complaint referred by EPD (April 2018)* | 15 | Noise nuisance / Light pollution/ Odour | Erection of acoustics barriers/ Regular site checking/ Installation of water filter tanks/ Adjust illumination angle of spotlight | On-going | |
| Notifications of any summons & prosecutions received | 0 | | N/A | N/A | |

Note (*): Non-compliances were recorded on 16th, 18th and 23rd April 2018 for Contract No. NE/2015/02 due to non-conformance with the proposed quantity of powered mechanical equipment stated in the CNMP. Details of investigation are presented in **Appendix O**.

Key Construction Work in the reporting month & the next reporting month

18. Summary of key construction work in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Construction Work in the Reporting Month

| Contract No. | Project Title | Site Activities | (June 2018) |
|--------------|--|------------------------|--|
| NE/2015/01 | Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works | Lam Tin Interchange | 1) EHC2 U-Trough 2) Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 & Area 5 |
| | | Main Tunnel | 1) Main tunnel Excavation |
| | | TKO Interchange | Haul Road Construction, Site Formation and Slope Works Steel Platform for Bridge Construction |
| NE/2015/02 | Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works | | |

| | | Erection |
|------------|---|--|
| | | |
| NE/2015/03 | Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge | Falsework erection of main bridge deck Construction of Pile Cap PC4 and Sump Pit Install steel mould and rebar fixing of main |
| NE/2017/01 | Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works | deck 1) Site Accommodation 2) Erection of Temporary Platform 3) Pre-drilling |
| NE/2017/02 | Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works | 4) Trial pit 5) Underground utilities detection 6) Temporary traffic arrangement Setup 7) Site office erection 8) Communication Liaison Center erection 9) Modification of traffic island 10) Fencing erection 11) Predrilling 12) Construction of Temporary cycle track |

Future Key Issues

19. The future key environmental issues in the coming month include:

Table IV Summary Table for Site Activities in the next Reporting Period

| Contract No. and Project | Site Activities | (July 2018) | Key environmental issues * |
|---|------------------------|---|--------------------------------------|
| Title | | | issues |
| NE/2015/01 - Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and | Lam Tin Interchange | 1) EHC2 U-Trough 2) Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 & Area 5 | (A)/(B)/(C)/(D)/ (E) (G) |
| Associated | Main Tunnel | 1) Main Tunnel Excavation | (B) |
| Works | TKO Interchange | Haul Road Construction and Site Formation & Slope Works Steel Platform for Bridge Construction | (A) / (C) / (D) / (E) / (F) / (I) |
| NE/2015/02 - Tseung Kwan O - Lam Tin Area A Tunnel - Road P2 and Associated Works Solution Tunnel - Rock filling works at Portion IX Works Solution Solution Tunnel - Rock filling works at Portion IX Solution Tunnel - Rock filling works at Portion IX Solution Tunnel - Road P2 and Associated Associated Fortion IX Solution Tunnel - Road P2 and Associated Fortion IX Solution Tunnel - Road P2 and Fortion IX | | (A) / (B) / (C) / (D) / (E) / (G) / (I) | |

| | 7) Laying of geotextile in Portion IX 8) Removal of existing seawall blocks at Portion IV & VII 9) Reconstruction of existing outfall and installation of DN2100 drainage system at Portion IV & VII 10) Laying of geotextile in Portion IX | |
|-----------------------------|--|--------------------------------|
| NE/2015/03 - Tseung Kwan | Pier Construction at East Pier Pier Construction at West Pier | (A) / (B) / (C) / (D) / (E) |
| O – Lam Tin | 2) The Construction at West Fiel | (E) |
| Tunnel – | | |
| Northern | | |
| Footbridge | | |
| NE/2017/01 - | 1) Site Accommodation | (A) / (B) / (E) / (F) / |
| Tseung Kwan | 2) Erection of Temporary Platform | (G) |
| O Interchange | 3) Pre-drilling | |
| and Associated | | |
| Works | | |
| NE/2017/02 – | 1) Trial pit | (A) / (B) / (E) / (F) / |
| Tseung Kwan | 2) Underground utilities detection | (G) |
| O - Lam Tin | 3) Temporary traffic arrangement Setup | (3) |
| Tunnel - Road | 4) Site office erection | |
| P2/D4 and | 5) Communication Liaison Center erection | |
| Associated | 6) Modification of traffic island | |
| Works | 7) Fencing erection | |
| | 8) Predrilling | |
| | 9) Construction of Temporary cycle track | |
| | 10) Construction of drainage and watermain | |

Note:

- (A) Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- (B) Noisy construction activity such as rock-breaking activities and piling works;
- (C) Runoff from exposed slope or site area;
- (D) Wastewater and runoff discharge from site;
- (E) Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
- (F) Set up and implementation of temporary drainage system for the surface runoff;
- (G) Storage of chemicals/fuel and chemical waste/waste oil on site;
- (H) Accumulation and storage of general and construction waste on site; and
- (I) Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

1. INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) as the Environmental Team (ET) to undertake environmental monitoring and auditing services for the Works Contracts involved in the implementation of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) project to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permit (EP), Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the TKO-LTT project and other relevant statutory requirements. This is the 20th Monthly EM&A report summarizing the EM&A works for the Project in June 2018.

Purpose of the Report

1.2 This is the 20th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in June 2018.

Structure of the Report

- 1.3 The structure of the report is as follows:
 - Section 1: **Introduction** purpose and structure of the report.
 - Section 2: **Contract Information** summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.
 - Section 3: **Air Quality Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 4: **Noise Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 5: **Water Quality Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 6: **Ecological Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 7: **Cultural Heritage** –summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.
 - Section 8: Landscape and Visual Monitoring Requirements summarises the

requirements of landscape and visual monitoring

- Section 9: **Landfill Gas Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, monitoring results and Limit Levels and Action Plan
- Section 10: **Environmental Site Inspection** summarises the audit findings of the weekly site inspections undertaken within the reporting month.
- Section 11: Waste Management summarises the waste management data in the reporting month.
- Section 12: **Environmental Non-conformance** summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.
- Section 13: **Future Key Issues** summarises the impact forecast and monitoring schedule for the next three months.
- Section 14: Conclusions and Recommendation

2. PROJECT INFORMATION

Background

- 2.1 In 2002, Civil Engineering and Development Department (CEDD) commissioned an integrated planning and engineering study under Agreement No. CE 87/2001 (CE) "Further Development of Tseung Kwan O Feasibility Study" (the "TKO Study") to formulate a comprehensive plan for further development of TKO New Town. It recommended to further develop TKO to house a total population of 450,000 besides the district's continuous commercial and industrial developments.
- 2.2 At present, the Tseung Kwan O Tunnel is the main connection between Tseung Kwan O (TKO) and other areas in the territory. To cope with the anticipated transport need, the TKO Study recommended the provision of Tseung Kwan O Lam Tin Tunnel (TKO-LTT) (hereinafter referred to as "the Project") and Cross Bay Link (CBL) to meet the long-term traffic demand between TKO and the external areas. The site layout plan for the Project is shown in **Figure 1**.
- 2.3 The Environmental Impact Assessment (EIA) Report for the TKO-LTT project was approved under the Environmental Impact Assessment Ordinance (EIAO) in July 2013. The corresponding Environmental Permit (EP) was issued in August 2013 (EP no.: EP-458/2013). Variations to the EP was applied and the latest EP (EP no.: EP-458/2013/C) was issued by the Director of Environmental Protection (DEP) in January 2017.
- 2.4 The commencement dates of construction of this Project is:
 - Contract No. NE/2015/01 and Contract No. NE/2015/02: 7 November 2016.
 - Contract No. NE/2015/03: 29 May 2017.
 - Contract No. NE/2017/02: 15 March 2018.
 - Contract No. NE/2017/01: 23 April 2018.

Project Organizations

- 2.5 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD)
 - The Engineer and the Engineer's Representative (ER) AECOM
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) AnewR Consulting Limited (AnewR)
- 2.6 The key contacts of the Project are shown in **Table 2.1**.

Table 2.1 Key Project Contacts

| Party | Role | Contact Person | Phone No. | Fax No. |
|----------|---|--------------------------|-----------|-----------|
| CEDD | Project Proponent | Mr. Chiang Nin Tat, Eric | 2301 1384 | 2739 0076 |
| AECOM | Engineer's Representative | Mr. KY Chan | 3922 9000 | 2759 1698 |
| Cinotech | Environmental | Dr. Priscilla Choy | 2151 2089 | 3107 1388 |
| Team | | Ms. Ivy Tam | 2151 2090 | 310/1300 |
| AnewR | Independent Environmental Checker | Mr. Adi Lee | 2618 2836 | 3007 8648 |

Construction Activities undertaken during the Reporting Month

2.7 The major site activities undertaken in the reporting month included:

Table 2.2 Summary Table for Major Site Activities in the Reporting Month

| able 2.2 Summary Table for Major Site Activities in the Reporting Month | | | | | |
|---|--|---|--|--|--|
| Contract No. | Project Title | Site Activities (June 2018) | | | |
| NE/2015/01 | Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works | Lam Tin Interchange | 1) EHC2 U-Trough 2) Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 & Area 5 | | |
| | | Main Tunnel TKO Interchange | Main tunnel Excavation Haul Road Construction, Site Formation and Slope Works Steel Platform for Bridge Construction | | |
| NE/2015/02 | Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works | 1) Installation of DN2100 Concrete Pipe at Portion IV & VII 2) ELS Installation for U-Trough B at Portion V & VI 3) Construction of Retaining Wall and U-Trough A at Portion VIII 4) Enhancement of Temporary Steel Cofferdam at Portion IX 5) Dredging Works and Armour Rock Removal at Portion IX 6) Treatment of Marine Sediment at Area A 7) General Site Clearance and Hoarding Erection | | | |
| NE/2015/03 | Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge | | etion of lift shaft and sum pit etion of main deck | | |
| NE/2017/01 | Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works | 3) Pre-drilli | of Temporary Platform | | |
| NE/2017/02 | Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works | 3) Tempora4) Site office5) Commure6) Modifica7) Fencing8) Modifica9) Predrillir | nication Liaison Center erection ation of traffic island erection ation of traffic island | | |

2.8 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 2.3**.

Monthly EM&A Report for June 2018

Table 2.3 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

| Construction Works | Major Environmental Impact | Control Measures |
|----------------------------------|--|--|
| As mentioned in Table 2.2 | Noise, dust impact, water quality and waste generation | Sufficient watering of the works site with active dust emitting activities Properly cover the stockpiles On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge Use of quiet plant and well-maintained construction plant Provide movable noise barrier |

Status of Environmental Licences, Notification and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.4**.

Table 2.4 Summary of the Status of Environmental Licences, Notification and Permits

| Control A No | Doumit / Licanga No | Valid Period | | 64-4 |
|----------------|--|----------------|---------------------|--------|
| Contract No. | Permit / License No. | From | To | Status |
| Environmenta | l Permit (EP) | | _ | - |
| N/A | EP-458/2013/C | 20/1/2017 | N/A | Valid |
| Notification p | ursuant to Air Pollution Co | ntrol (Constru | ction Dust) Regulat | on |
| NE/2015/01 | EPD Ref no.: 405305 | 21/07/2016 | N/A | Valid |
| NE/2015/01 | EPD Ref no.: 405582 | 28/07/2016 | N/A | Valid |
| NE/2015/02 | EPD Ref no.: 406100 | 12/08/2016 | N/A | Valid |
| NE/2015/03 | EPD Ref no.: 416072 | 26/04/2017 | N/A | Valid |
| NE/2017/02 | EPD Ref no.: 429867 | 19/01/2018 | N/A | Valid |
| NE/2017/01 | EPD Ref no.: 430070 | 25/01/2018 | N/A | Valid |
| Billing Accoun | nt for Construction Waste D | isposal | | |
| NE/2015/01 | Account No. 7025431 | 11/07/2016 | N/A | Valid |
| NE/2015/02 | Account No. 7025654 | 16/08/2016 | N/A | Valid |
| NE/2015/03 | Account No. 7026805 | 30/12/2016 | N/A | Valid |
| NE/2017/02 | Account No. 7029651 | 22/12/2017 | N/A | Valid |
| NE/2017/01 | Account No. 7029994 | 01/02/2018 | N/A | Valid |
| Vessel Billing | Account under construction | waste disposa | l charging scheme | |
| NE/2015/01 | Account No. 7027764 | 29/01/2018 | 10/05/2018 | Valid |
| Registration o | f Chemical Waste Producer | | | |
| NE /2015 /01 | Waste Producer No. 5218- 290-L2881-02 | 22/08/2016 | N/A | Valid |
| NE/2015/01 | Waste Producer No. 5213- 833-L2532-03 | 22/08/2016 | N/A | Valid |

Monthly EM&A Report for June 2018

| Contract No. | Permit / License No. | Payreit / License No. Valid Period | | Status |
|-----------------------|--|------------------------------------|---------------|-----------------------|
| Contract No. | | From | To | Status |
| NE/2015/02 | Waste Producer No. 5213-838-C4094-01 | 23/08/2016 | N/A | Valid |
| NE/2015/03 | Waste Producer No. 5213- 265-W3435-04 | 19/07/2017 | N/A | Valid |
| NE/2017/02 | Waste Producer No. 5213- 833-Z4004-04 | 01/02/2018 | N/A | Valid |
| NE/2017/01 | Waste Producer No. 5213- 833-C4262-01 | 12/02/2018 | N/A | Valid |
| Effluent Disch | arge License under Water l | Pollution Cont | rol Ordinance | |
| | WT00025806-2016 | 22/11/2016 | 30/11/2021 | Valid |
| | WT00026212-2016 | 16/05/2017 | 30/11/2021 | Valid |
| NE/2015/01 | WT00027354-2017 | 22/03/2017 | 31/03/2022 | Valid |
| | WT00027405-2017 | 22/03/2017 | 31/03/2022 | Valid |
| | WT-00028495-2017 | 11/08/2017 | 31/08/2022 | Valid |
| NIE/2015/02 | WT00026386-2016 | 15/12/2016 | 31/12/2021 | Valid |
| NE/2015/02 | WT00027226-2017 | 23/02/2017 | 28/02/2022 | Valid |
| NIE/2015/02 | WT00027295-2017 | 20/03/2017 | 18/04/2019 | Valid |
| NE/2015/03 | WT00027266-2017 | 08/03/2017 | 18/04/2019 | Valid |
| NE/2017/01 | WT00030711-2018 | 11/04/2018 | 30/04/2023 | Valid |
| NE/2017/01 | WT00030716-2018 | 23/05/2018 | 31/05/2023 | Valid |
| NE/2017/02 | WT00030654-2018 | 16/04/2018 | 30/04/2023 | Valid |
| Construction | Noise Permit (CNP) | | 1 | 1 |
| | GW-RE1024-17 | 23/12/2017 | 22/06/2018 | Expired on 22/06/2018 |
| | GW-RE0140-18 | 06/03/2018 | 05/09/2018 | Valid |
| | GW-RE0278-18 | 26/04/2018 | 24/06/2018 | Expired on 24/06/2018 |
| NE/2015/01 | GW-RE0309-18 | 04/05/2018 | 02/08/2018 | Valid |
| 1 (2) 20 10, 01 | GW-RE0371-18 | 05/06/2018 | 04/09/2018 | Valid |
| | GW-RE0373-18 | 01/06/2018 | 30/09/2018 | Valid |
| | GW-RE0418-18 | 23/06/2018 | 22/12/2018 | Valid |
| | GW-RE0421-18 | 25/06/2018 | 24/08/2018 | Valid |
| | GW-RE0916-17 | 02/12/2017 | 01/06/2018 | Expired on 01/06/2018 |
| | GW-RE0353-18 | 16/05/2018 | 15/11/2018 | Valid |
| NE/2015/02 | GW-RE0231-18 | 30/04/2018 | 29/07/2018 | Valid |
| _ | GW-RE0243-18 | 01/05/2018 | 31/10/2018 | Valid |
| | GW-RE0241-18 | 11/04/2018 | 10/10/2018 | Valid |
| | GW-RE0384-18 | 02/06/2018 | 01/12/2018 | Valid |

| Contract No. | Permit / License No. | Valid Period | | Status |
|--------------------------------|-----------------------|--------------|------------|--------|
| Contract No. | refilit / License No. | From | To | Status |
| | GW-RE0434-18 | 16/06/2018 | 15/01/2019 | Valid |
| NE/2017/01 | GW-RE0442-18 | 21/06/2018 | 02/11/2018 | Valid |
| Marine Dump | ing Permit | | | |
| | EP/MD/18-129 | 16/03/2018 | 15/09/2018 | Valid |
| NE/2015/02 | EP/MD/18-139 | 15/05/2018 | 14/11/2018 | Valid |
| | EP/MD/19-011 | 01/07/2018 | 31/07/2018 | Valid |
| Specified Process (SP) License | | | | |
| NE/2015/01 | L-11-053 | 09/03/2018 | 08/03/2021 | Valid |

Summary of EM&A Requirements

- 2.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 2.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 10 of this report.
- 2.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in June 2018.

3. AIR QUALITY

Monitoring Requirements

3.1 According to EM&A Manual of the Project, 1-hour and 24-hour TSP monitoring are required to monitor the air quality. For regular impact monitoring, a sampling frequency of at least once in every six days shall be undertaken at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Six designated monitoring stations were selected for air quality monitoring programme. **Table 3.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 3.1 Locations for Air Quality Monitoring

| Monitoring Stations | Location | Location of Measurement |
|---------------------------|--|-------------------------|
| AM1 | Tin Hau Temple | Ground Level |
| AM2 | Sai Tso Wan Recreation Ground | Ground Level |
| AM3 | Yau Lai Estate Bik Lai House | Rooftop (41/F) |
| AM4 ⁽¹⁾ | Sitting-out Area at Cha Kwo Ling Village | Ground Level |
| AM4(A) ^{(2) (*)} | Cha Kwo Ling Public Cargo Working Area Administrative Office | Rooftop (3/F) |
| AM5(A) ^(*) | Tseung Kwan O DSD Desilting Compound | Ground Level |
| AM6(A) (*) | Park Central, L1/F Open Space Area | 1/F |

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Monitoring Equipment

- 3.3 High Volume Samplers (HVS) were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined periodically by HVS to check the validity and accuracy of the results measured by direct reading method.
- 3.4 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is re-calibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**.
- 3.5 **Table 3.2** summarizes the equipment to be used in the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

^(*) Air quality monitoring at designated station AM4(24-hr TSP), AM5 and AM6 was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only), AM5(A) and AM6(A) respectively.

Table 3.2 Air Quality Monitoring Equipment

| Equipment | Model and Make | Quantity |
|-----------------------|---|----------|
| Calibrator | TISCH Model: TE-5025A | 1 |
| | Sibata Model No.: LD-3 / LD-3B | 0 |
| 1-hour TSP Dust Meter | Met One Instruments Model No.: AEROCET-531 | 0 |
| | Handheld Particle Counter Hal-HPC300 / Hal-HPC301 | 7 |
| IIVC Commission | TISCH Model: TE-5170 | 1 |
| HVS Sampler | GMW Model: GS2310 | 5 |
| | Davis Weather Monitor II, Model no. 7440 | 0 |
| Wind Anemometer | Davis Weather Stations, Vantage Pro 2, Model No. 6152CUK | 1 |

Monitoring Parameters and Frequency

3.6 **Table 3.3** summarizes the monitoring parameters, monitoring period and frequencies of air quality monitoring.

Table 3.3 Frequency and Parameters of Air Quality Monitoring

| Monitoring Stations | Parameter | Frequency |
|---|-------------|-------------------|
| AM1, AM2, AM3, AM4, AM5(A) and AM6(A) | 1-hour TSP | 3 times per 6 day |
| AM1, AM2, AM3, AM4(A), AM5(A) and AM6(A) | 24-hour TSP | Once per 6 days |

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

3.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Model LD3 / LD3B)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

(AEROCET-531)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Remove the red rubber cap from the AEROCET-531 inlet nozzle.

- Turn on the power switch that is located on the right side of the AEROCET-531.
- On power up the product intro screen is displayed for 3 seconds. The intro screen displays the product name and firmware version.
- Then the main counter screen will be displayed.
- Press the START button. Internal vacuum pump start running. After 1 minute the pump will stop and the 0.5μm and 5μm channels will show the cumulative counts of particles larger than 0.5μm and 5μm per cubic foot.
- The AEROCET-531 is now checked out and ready for use.
- To switch off the AEROCET-531 power to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, and display value and site condition were recorded during the monitoring period.

(Equipment: Hal Technology; Model no. Hal-HPC300 / Hal-HPC301)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 3.8 The following maintenance/calibration is required for the direct dust meters:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 3.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 3.10 The positioning of the HVS samplers are as follows:
 - a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - no two samplers shall be placed less than 2 meter apart
 - the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - a minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;

- a minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- no furnace or incinerator flue is nearby;
- airflow around the sampler is unrestricted;
- the sampler is more than 20 metres from the dripline;
- any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- a secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 3.11 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 3.12 For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3 µm diameter were used.
- 3.13 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.14 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 3.15 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.16 The shelter lid was closed and secured with the aluminum strip.
- 3.17 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.18 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time will be also recorded.
- 3.19 Before weighing, all filters was equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 3.20 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking will be made to ensure that the equipment and necessary power supply are in good working condition.

• High volume samplers will be calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 3.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3.23 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop of Yau Lai Estate Bik Lai House (41/F). The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 3.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 3.25 The summary of exceedance record in reporting month is shown in **Appendix K**. No exceedance was recorded for the air quality monitoring.
- 3.26 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 3.4 Major Dust Source during Air Quality Monitoring

| bic 5.4 Major Dust Source during Air Quanty Monitoring | | |
|--|--|--|
| Station | Major Dust Source | |
| AM1 – Tin Hau Temple | Road Traffic at Cha Kwo Ling Road | |
| AM2 – Sai Tso Wan Recreation Ground | N/A | |
| AM3 – Yau Lai Estate Bik Lai House | Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza | |
| AM4 - Sitting-out Area at Cha Kwo Ling Village | Road Traffic at Cha Kwo Ling Road | |
| AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office | Road Traffic at Cha Kwo Ling Road | |
| AM5(A) - Tseung Kwan O DSD Desilting Compound | Vehicle Movement within the Desilting Compound | |
| AM6(A) - Park Central, L1/F Open Space Area | Road Traffic at Po Yap Road | |

4. NOISE

Monitoring Requirements

4.1 According to EM&A Manual of the Project, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

4.2 Noise monitoring was conducted at 8 designated monitoring stations (CM1, CM2, CM3, CM4, CM5, CM6(A), CM7(A), CM8(A)) in the reporting period. **Table 4.1** and **Figure 3** show the locations of these stations.

Table 4.1 Noise Monitoring Stations

| able 4.1 Noise Wolffor ing Stations | | | |
|-------------------------------------|---|--------------------------------|--|
| Monitoring Stations | Locations | Location of Measurement | |
| CM1 | Nga Lai House, Yau Lai Estate Phase 1, Yau Tong | Rooftop (41/F) | |
| CM2 | Bik Lai House, Yau Lai Estate Phase 1, Yau Tong | Rooftop (41/F) | |
| CM3 | Block S, Yau Lai Estate Phase 5, Yau Tong | Rooftop (40/F) | |
| CM4 | Tin Hau Temple, Cha Kwo Ling | Ground Level | |
| CM5 | CCC Kei Faat Primary School, Yau Tong | Rooftop (6/F) | |
| CM6(A)* | Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores | Ground Level | |
| CM7(A)* | Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores | Ground Level | |
| CM8(A)* | Park Central, L1/F Open Space Area | 1/F | |

Remarks: * Noise monitoring at designated station CM6, CM7 & CM8 was rejected by the premise owners. Therefore, baseline and impact noise monitoring works were carried out at alternative noise monitoring stations CM6(A), CM7(A) and CM8(A) respectively.

Monitoring Equipments

4.3 Integrating Sound Level Meter was used for impact noise monitoring. The meters are Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 4.2** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix B**.

Table 4.2 Noise Monitoring Equipment

| Equipment Model and Make | | Quantity |
|-------------------------------|-------------------|----------|
| Integrating Sound Loyal Mater | SVAN 957 / 977 | 4 |
| Integrating Sound Level Meter | BSWA 801 | 2 |
| Calibrator | SV30A | 2 |
| Calibrator | Brüel & Kjær 4231 | 0 |

4.4 **Table 4.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 4.3 Frequency and Parameters of Noise Monitoring

| Monitoring Stations | Parameter | Period | Frequency | Measurement |
|------------------------|--------------------------|------------------|-----------|-------------|
| CM1 | | | | Façade |
| CM2 | $L_{10}(30 \text{ min})$ | | | Façade |
| CM3 | dB(A) | | | Façade |
| CM4 | $L_{90}(30 \text{ min})$ | 0700-1900 hrs on | Once per | Façade |
| CM5 | dB(A) | normal weekdays | week | Façade |
| CM6(A) | $L_{eq}(30 \text{ min})$ | | | Free Field |
| CM7(A) | dB(A) | | | Free Field |
| CM8(A) | | | | Façade |

Monitoring Methodology and QA/QC Procedure

- 4.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time was set as follows:

- frequency weighting : A - time weighting : Fast

- measurement time : 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement will be more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} was recorded. In addition, noise sources was recorded on a standard record sheet.
- Noise monitoring will be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring was provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 4.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 4.7 The sound level meter and calibrator was checked and calibrated at yearly intervals.
- 4.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0

dB.

Results and Observations

- 4.9 All noise monitoring was conducted as scheduled in the reporting month. Four (4) Action Level exceedance was recorded due to the documented complaints received in this reporting month. Twelve (12) Limit Level exceedance was recorded in the reporting month.
- 4.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 4.11 The major noise source identified at the noise monitoring stations are shown in **Table** 4.4.

Table 4.4 Major Noise Source during Noise Monitoring

| 1 able 4.4 | Major Noise Source during Noise Monitoring | | | | | |
|------------------------|---|--|--|--|--|--|
| Monitoring Stations | Locations | Major Noise Source | | | | |
| CM1 | Nga Lai House, Yau Lai Estate Phase 1, Yau Tong | Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza | | | | |
| CM2 | Bik Lai House, Yau Lai Estate Phase 1, Yau Tong | Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza | | | | |
| CM3 | Block S, Yau Lai Estate Phase 5, Yau Tong | Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza | | | | |
| CM4 | Tin Hau Temple, Cha Kwo Ling | Road Traffic at Cha Kwo Ling Road | | | | |
| CM5 | CCC Kei Faat Primary School, Yau Tong | Road Traffic at Yau Tong Road | | | | |
| CM6(A) | Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores | Road Traffic at O King Road near Ocean Shores | | | | |
| CM7(A) | Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores | Road Traffic at Tong Yin Street | | | | |
| CM8(A) | Park Central, L1/F Open Space Area | Road Traffic at Po Yap Road | | | | |

4.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured L_{eq} – Baseline L_{eq} = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 4.5**.

Table 4.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

| Station | Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays) | Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays) |
|---------|--|---|
| CM1 | 65.5 | |
| CM2 | 63.6 | 7.5 |
| CM3 | 65.6 | - 75 |
| CM4 | 62.0 | |
| CM5 | 68.2 | 70* |
| CM6(A) | 61.9 | |
| CM7(A) | 58.3 | 75 |
| CM8(A) | 69.1 | |

Design and Construction

Monthly EM&A Report for June 2018

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Updated Construction Noise Assessment

<u>Contract No. NE/2015/01, Contract No. NE/2015/02, Contract No. NE/2015/03, Contract No. NE/2017/01 and Contract No. NE/2017/02</u>

4.13 Construction Noise Assessment for Contract No. NE/2015/02 has been updated due to the change of construction work sequence. Updated Construction Noise Assessment for Contract No. NE/2015/02 is shown in **Appendix S** and highlighted in yellow. No update of Construction Noise Assessment for other contracts in the reporting period.

Monthly EM&A Report for June 2018

5. WATER QUALITY

Monitoring Requirements

Groundwater Quality

- 5.1 Groundwater quality monitoring shall be conducted as identified in the EIA report (locations refer to **Figure 4**, Stream 1 to 3). According to the EM&A Manual, dissolved oxygen (DO), pH, temperature, turbidity, suspended solids (SS), 5-day biochemical oxygen demand (BOD₅), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate are the parameters for the monitoring. **Appendix A** shows the established Action and Limit Levels.
- 5.2 As stated in the Baseline Environmental Monitoring Plan submitted to EPD in September 2016, Groundwater quality monitoring could not be conducted at the other identified monitoring station in the EIA Report, Stream 4, as it was found to be not accessible due to safety reason. EPD has no further comment on the Plan in October 2016.

Marine Water Quality

- 5.3 Marine water quality monitoring was conducted three times per week at the designated monitoring stations. Monitoring took place two times per monitoring day during mid ebb and mid flood tides at three depths (1 meter from surface, mid depth and 1 meter from the bottom). For Tseung Kwan O Salt Water Intake (i.e. Station M6), water sampling and in-situ measurements was taken at the vertical level where the water abstraction point of the intake is located (i.e. approximately mid-depth level). If the water depth is less than 6m, the mid-depth measurement may be omitted. If the depth is less than 3m, only the mid-depth measurements need to be taken.
- 5.4 Duplicate in-situ measurements (Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity) and water samples (suspended solids (SS)) at each depth were monitored in accordance with the requirements in the EM&A Manual. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides were not less than 0.5m.
- 5.5 According to the Environmental Review Report (ERR) for Variations of Environmental Permit (Ref: C45-03), water quality monitoring and audit programme was implemented for monitoring of oxygen depletion (e.g. Dissolved Oxygen (DO) level) in this embayed waters during the period when the fully enclosed barrier is installed. A "Proposal for Water Quality Monitoring in Temporary Marine Embayment" has been submitted to EPD in July 2017 to propose the monitoring frequency, parameter, location, etc. EPD has no further comment on the Proposal.

Groundwater Level Monitoring (Piezometer Monitoring)

5.6 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. The monitoring is commenced in this reporting period.

Monitoring Locations

Groundwater Quality

5.7 Stream 1 – Stream 3 is designated for the groundwater quality monitoring according to EM&A Manual. The locations are summarized in **Table 5.1** and shown on **Figure 4**.

Table 5.1 Groundwater Quality Monitoring Stations

| Monitoring Streams | Descriptions | Sampling Location |
|-----------------------|---|--------------------------|
| Stream 1 | Stream running between the Kwong Tin Estate and Lei Yue Mun Road | 1 sampling |
| Stream 2 | Stream on western coast of Chiu Keng Wan | location for each stream |
| Stream 3 | Stream on western coast of Chiu Keng Wan | each sheam |

Marine Water Quality

5.8 A total of twelve monitoring stations are designated for the water quality monitoring program according to EM&A Manual. One additional monitoring station (W1) is designated for monitoring of oxygen depletion in the embayed waters during the period when the fully enclosed barrier is installed. The locations are also summarized in **Table 5.2** and shown on **Figure 5** and **Figure 9**.

Table 5.2 Marine Quality Monitoring Stations

| Monitoring | Natine Quanty Monitoring Stations | Coord | Coordinates | | |
|------------|--|---------|-------------|--|--|
| Stations | Descriptions | Easting | Northing | | |
| M1 | Junk Bay Coral Site – Junk Bay near Chiu Keng Wan | 844255 | 817565 | | |
| M2 | Junk Bay Coral Site – Junk Bay | 844076 | 817087 | | |
| M3 | Junk Bay Coral Site – Junk Island | 844491 | 817890 | | |
| M4 | Junk Bay Coral Site - Chiu Keng Wan | 843209 | 816416 | | |
| M5 | Junk Bay Coral Site – Fat Tong Chau | 845463 | 815769 | | |
| M6 | Tseung Kwan O Salt Water Intake | 845512 | 817442 | | |
| C1 | Control Station – Southeast | 844696 | 814773 | | |
| C2 | Control Station – Northwest | 842873 | 816014 | | |
| G1 | Gradient Station | 844418 | 817560 | | |
| G2 | Gradient Station | 844290 | 817384 | | |
| G3 | Gradient Station | 844488 | 817735 | | |
| G4 | Gradient Station | 844967 | 817551 | | |
| W1 | Ocean Shores (for WQM in temporary marine embayment) | 844324 | 817791 | | |

Monitoring Equipments

5.9 For in-situ monitoring, a multi-parameter meter (Aquaread AP-2000-D) was used to measure Dissolved oxygen (DO) concentration, DO saturation (DO %), pH, temperature and turbidity. A sampler was used to collect water samples for laboratory analysis of SS, BOD₅, TOC, Total Nitrogen, Ammonia-N and Total Phosphate.

Dissolved Oxygen (DO) and Temperature Measuring Equipment

- 5.10 The instrument for measuring dissolved oxygen and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use DC power source. It was capable of measuring:
 - a dissolved oxygen level in the range of 0-20 mg/L and 0-200% saturation; and

- a temperature of 0-45 degree Celsius.
- 5.11 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 5.12 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.13 Salinity compensation was built-in in the DO equipment.

Turbidity

5.14 Turbidity was measured in-situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not be less than 25m in length.

рΗ

5.15 The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

Water Depth Detector

5.16 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

Water Sampler

5.17 Water samples collected for laboratory analysis were stored in high density polythene bottles sample containers, with appropriate preservatives added. All sampling bottles were labeled (waterproof) with the sampling date and time, sample lot number and sampling location reference number to avoid mishandling.

Sample Container and Storage

5.18 Following collection, water samples for laboratory analysis were stored in high density polythene bottles, with preservative appropriately added where necessary. They will be packed in ice (cooled to 4°C without being frozen), delivered to the laboratory and analysed as soon as possible.

Calibration of In-Situ Instruments

- 5.19 All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring.
- 5.20 For the on-site calibration of field equipment, the BS 1427:1993, "Guide to Field and on-site test methods for the analysis of waters" was observed.
- 5.21 Before each round of monitoring, a zero check in distilled water was performed with the turbidity probe of Aquaread AP-2000-D. The probe was then be calibrated with a solution of known NTU.
- 5.22 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment was also made available so that monitoring can proceed

uninterrupted even when some equipment is under maintenance, calibration, etc.

5.23 **Table 5.3** summarizes the equipment used in the water quality monitoring program. Copies of the calibration certificates of the equipment are shown in **Appendix B**.

 Table 5.3
 Water Quality Monitoring Equipment

| Equipment | Model and Make | Qty. |
|---|---------------------------------------|------|
| Water Sampler | Kahlsico Water-Bottle Model 135DW 150 | 1 |
| Multi manamatan Watan Quality | YSI 6820-C-M | 0 |
| Multi-parameter Water Quality System | Aquaread AP-2000-D | 0 |
| System | YSI EXO1 Multiparameter Sondes | 5 |
| Monitoring Position | "Magellan" Handheld GPS Model GPS-320 | 1 |
| Water Depth Detector | Fishfinder 140 | 1 |

Monitoring Parameters and Frequency

5.24 **Table 5.4** summarizes the monitoring parameters, monitoring period and frequencies of the water quality monitoring in the reporting period.

Table 5.4 Water Quality Monitoring Parameters and Frequency

| Monitoring Stations | Parameters, unit | Depth | Frequency | | | | | | |
|--|---|---|--|--|--|--|--|--|--|
| Groundwater | Groundwater Quality | | | | | | | | |
| Stream 1- Stream 3 | DO, mg/L DO Saturation, % pH Water Temperature (°C) Turbidity, NTU SS, mg/L BOD₅, mg O₂/L TOC, mg-TOC/L Total Nitrogen, mg/L Ammonia-N, mg NH₃-N/L Total Phosphate, mg-P/L | Mid-depth | Biweekly (When the tunnel construction works are found within 50m of the location, weekly.) | | | | | | |
| Marine Wate | er Quality | | | | | | | | |
| M1 M2 M3 M4 M5 M6 C1 C2 G1 G2 G3 G4 | In-situ: Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity Laboratory Testing: Suspended Solids (SS) | M1-M5, C1-C2, G1-G4 3 water depths: 1m below water surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth sampling only. If the water depth is less than 6m, omit mid-depth sampling. M6 at the vertical level where the water abstraction point of | 3 days per week / 2 per monitoring day (1 for mid-ebb and 1 for mid- flood) | | | | | | |

Monthly EM&A Report for June 2018

| Monitoring Stations | Parameters, unit | Depth | Frequency |
|------------------------|---|--|---|
| | | the intake is located(i.e. approximately middepth level) | |
| Water Quali | ty Monitoring in Temporary Ma | rine Embayment | |
| W1 | DO, mg/L DO Saturation, % pH Water Temperature (°C) Salinity, ppt | 3 water depths: 1m below water surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth monitoring only. If the water depth is less than 6m, omit mid-depth monitoring | Weekly during the period when the fully enclosed barrier is installed |

Monitoring Methodology

Groundwater Quality

- 5.25 At each monitoring location, two consecutive in-situ measurements for DO concentration, DO saturation, pH, temperature and turbidity were taken for water samples on site. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.
- 5.26 For SS, BOD₅, TOC, Total Nitrogen, Ammonia-N and Total Phosphate, measurement and grab samples of surface water was collected. Water samples of about adequate volume was collected and stored in high density polythene bottles. Following collection, water samples was stored in high density polythene bottles. Preservation H₂SO₄ was appropriately added for water samples for TOC, Total Nitrogen, Ammonia-N and Total Phosphate testing. Water samples was packed in ice and cooled to 4°C (without being frozen), delivered to the HOKLAS accredited laboratory, Wellab Limited and analyzed.

Marine Water Quality

5.27 The monitoring stations were accessed using survey boat by the guide of a hand-held Global Positioning System (GPS). The depth of the monitoring location was measured using depth meter in order to determine the sampling depths. Afterwards, the probes of the in-situ measurement equipment was lowered to the predetermined depths (1 m below water surface, mid-depth and 1 m above seabed) and the measurements was carried out accordingly. The in-situ measurements at predetermined depths was carried out in duplicate. In case the difference in the duplicate in-situ measurement results was larger than 25%, the third set of in-situ measurement would be carried out for result confirmation purpose.

5.28 Water sampler was lowered into the water to the required depths of sampling. Upon reaching the pre-determined depth, a messenger to activate the sampler was then released to travel down the wire. The water sample was sealed within the sampler before retrieving. At each station, water samples for SS at three depths (1 m below water surface, mid-depth and 1 m above seabed) were collected accordingly. Water samples were stored in a cool box and kept at less than 4°C but without frozen and sent to the laboratory as soon as possible.

Laboratory Analytical Methods

5.29 The testing of all parameters were conducted by Wellab Ltd. (HOKLAS Registration No.083) and comprehensive quality assurance and control procedures in place in order to ensure quality and consistency in results. The testing method and limit of reporting are provided in **Table 5.5**.

Table 5.5 Methods for Laboratory Analysis for Water Samples

| Parameters (Unit) | Proposed Method | Reporting Limit | Detection Limit |
|--|--|----------------------------------|--------------------|
| SS (mg/L) | APHA 2540 D | 0.5 mg/L $^{(1)}$ | 0.5 mg/L |
| $BOD_5 (mg O_2/L)$ | APHA 19ed 5210B | 2 mg O ₂ /L | |
| TOC (mg-TOC/L) | In-house method SOP020 (Wet Oxidation) | 1 mg-TOC/L | |
| Total Nitrogen (mg/L) | In-house method SOP063 (FIA) | 0.6 mg/L | |
| Ammonia-N (mg NH ₃ - N/L) | In-house method SOP057 (FIA) | 0.05 mg NH ₃ - N/L | |
| Total Phosphorus (mg-P/L) ⁽²⁾ | In-house method SOP055 (FIA) | 0.05 mg-P/L | |

Note:

QA/QC Requirements

Decontamination Procedures

5.30 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

Sampling Management and Supervision

- 5.31 Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.32 QA/QC procedures as attached in **Appendix J** are available for the parameters analyzed in the HOKLAS-accredited laboratory, WELLAB Ltd.

¹⁾ Limit of Reporting is reported as Detection Limit for non-HOKLAS report.

²⁾ Parameter Total Phosphorus represents the laboratory testing for total phosphate content in water which is the sum of all three forms of phosphates in water.

Results and Observations

Groundwater Quality Monitoring

- 5.33 All groundwater quality monitoring was conducted as scheduled in the reporting month. Summary of groundwater quality monitoring results is shown in **Table 5.6**. Groundwater quality monitoring results, graphical presentations and laboratory testing reports are shown in **Appendix H**.
- 5.34 Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.35 Action and Limit Level for groundwater quality monitoring has been reviewed with consideration of monitoring results obtained from November 2016 to June 2017, as there was no tunnel boring or tunnel construction works from November 2016 to June 2017. A "Review Report for Action and Limit Levels of Groundwater Quality Monitoring" was submitted to EPD in August 2017. EPD has no further comment on the report and the updated Action and Limit Level is shown in **Appendix A**.

Table 5.6 Summary of Groundwater Quality Monitoring Results

| 7 | 1 11 15 16 6 10 | Summary of Groundwater Quarty Monitoring Results | | | | | | | | |
|--------------|-----------------|--|-------------------------------|--------------------|--------------|---|-----------------------|-----------------------------|---|---------------------------------|
| | | Parameters (unit) | | | | | | | | |
| Date | Location | pН | Dissolved Oxygen (mg/L) | Turbidity (NTU) | SS (mg/L) | BOD ₅ (mg O ₂ /L) | TOC (mg- TOC/L) | Total Nitrogen (mg/L) | NH ₃ -N (mg NH ₃ -N/L) | Total Phosphorus (mg-P/L) |
| | Stream 1 | 8.2 | 7.7 | <u>7.6</u> | <u>39</u> | <2 | 7 | 2,2 | 0.1 | <u>0.11</u> |
| 5 June 2018 | Stream 2 | 8.9 | 7.8 | <u>72,2</u> | <u>100</u> | <2 | 5 | 1.5 | < 0.05 | < 0.05 |
| | Stream 3 | 8.7 | 7.9 | <u>86.9</u> | <u>92</u> | <2 | 5 | 1.5 | < 0.05 | <u>0.06</u> |
| | Stream 1 | 8.5 | 7.4 | <u>3.7</u> | <2.5 | <2 | 3 | 0.8 | 0.11 | < 0.05 |
| 20 June 2018 | Stream 2 | 8.5 | 7.5 | <u>3.3</u> | <2.5 | <2 | 4 | 1.5 | < 0.05 | < 0.05 |
| | Stream 3 | 8.5 | 7.6 | <u>4.2</u> | <2.5 | <2 | 4 | 1.5 | < 0.05 | < 0.05 |
| No. of | Action Level | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Exceedance | Limit Level | 0 | 0 | 6 | 3 | 0 | 0 | 1 | 0 | 2 |

Note: **Bold Italic** means Action Level exceedance

Bold Italic with underline means Limit Level exceedance

- 5.36 Further to Monthly EM&A Report (May 2018), the exceedance events on 24 May 2018 are considered due to human activities, therefore non-Project related. Details of the investigation are presented in **Appendix K**.
- 5.37 All groundwater quality monitoring was conducted as scheduled in the reporting month. Twelve (12) Limit Level exceedances and no Action Level exceedance were recorded in the reporting month. The exceedances are considered due to rainfall and human activities, therefore non-Project related. Details of the investigation are presented in **Appendix K**.

Marine Water Quality Monitoring

- 5.38 All marine water quality monitoring was conducted as scheduled in the reporting month. Marine water monitoring results and graphical presentations are shown in **Appendix I**. Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.39 Calculated Action and Limit Levels for Marine Water Quality is presented in **Appendix I**. No Action/Limit Level exceedance was recorded in the reporting period.

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –

Design and Construction

Monthly EM&A Report for June 2018

Groundwater Level Monitoring (Piezometer Monitoring)

- 5.40 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan.
- 5.41 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. No Action Level exceedance was recorded in the reporting month. Details of the result are presented in **Appendix U**.

Design and Construction

Monthly EM&A Report for June 2018

6. ECOLOGY

Post-Translocation Coral Monitoring

- 6.1 Post-translocation monitoring survey is recommended in the EM&A Manual to audit the success of coral translocation. Information gathered during each post-translocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.
- 6.2 Under Contract No. NE/2015/01 and NE/2015/02, a total of 14 and 29 coral colonies were tagged and translocated respectively from the Donor Site to the Recipient Site in November 2016. Ten (10) corals at the Recipient Site were also tagged by each Contract as reference for post-translocation monitoring.
- 6.3 The post-translocation coral monitoring shall be conducted once every 3 months after completion for a period of 12 months. The fourth post-translocation coral monitoring was carried out on 07 November 2017.
- 6.4 Location of post-translocation coral monitoring is shown in **Figure 7**.

Event and Action Plan

- 6.5 The post-translocation monitoring result was evaluated against Action and Limit Levels presented in **Appendix A**. Evaluation was based on recorded changes in percentage of partial mortality of the corals.
- 6.6 If the defined Action Level or Limit Level for coral monitoring is exceeded, the actions as set out in **Appendix M** will be implemented.
- 6.7 If observations of any die-off / abnormal conditions of the translocated corals are made during the post-translocation monitoring, the ET shall inform the Contractor, IEC and AFCD, and liaise with AFCD to investigate any mitigation measures needed.

Results and Observations

- 6.8 No post-translocation coral monitoring was conducted in the reporting month.
- 6.9 The post-translocation coral monitoring surveys were completed in November 2017.

Design and Construction

7. CULTURAL HERITAGE

Monitoring Requirement

- 7.1 According to the EP Conditions and EM&A Manual, monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be aplied on the Cha Kwo Ling Tin Hau Temple. Construction works less than 100m from the Cha Kwo Ling Tin Hau temple commenced on 8 April 2017.
- 7.2 As stated in the "Built Heritage Mitigation Plan" for this Project, during the period of the construction works conducted within 100m from the Cha Kwo Ling Tin Hau Temple, monitoring on settlement and tilting will be conducted once a day for the Cha Kwo Ling. Monitoring of vibration will be conducted during blasting at Cha Kwo Ling area once a day. When there is no blasting to be conducted at the area, vibration monitoring at the Cha Kwo Ling Tin Hau Temple will be conducted once per day when there are piling works or rock breaking works within the 100m from the Cha Kwo Ling Tin Hau Temple.

Monitoring Locations

7.3 One vibration monitoring point and three building settlement monitoring points are proposed for monitoring of the cultural heritage. The building settlement markers are placed on the wall on three sides of the Temple, except the front, of the Cha Kwo Ling Tin Hau Temple and the vibration monitoring point is located within the Cha Kwo Ling Tin Hau Temple. Monitoring Location is shown in **Figure 8**.

Monitoring Equipment

- 7.4 Building settlement is measured via a settlement marker attached to the wall of Cha Kwo Ling Tin Hau Temple by adhesive tape.
- 7.5 Vibration monitoring was conducted by using vibrographs: Minimate Plus manufactured by Instantel. These vibrographs will be calibrated annually and its performance follows the requirements given in the "Guidance Note on Vibration Monitoring" (GN-VM) issued by the Civil Engineering and Development Department, which is based on the Performance Specification for Blasting Seismographs by International Society of Explosive Engineers (ISEE (2000)).
- 7.6 **Table 7.1** summarizes the equipment employed by the Contractor for cultural heritage monitoring. Copies of calibration certificates are attached in **Appendix B**.

Table 7.1 Cultural Heritage Monitoring Equipment

| Equipment | Manufacturer and Model | Quantity |
|---------------------------|---|----------|
| Digital Level for tilting | Leica Serial No.: 701133 | 1 |
| iCivil-1011 Inclinometer | iCivil-1011 Inclinometer | 2 |
| for building settlement | Serial No.: HK110118 / HK110120 | 2 |
| Vibrographs for vibration | MiniMate Plus manufactured by Instantel | 10 |
| monitoring | Model No.: 716A0403 / 721A2501 | 10 |

Monitoring Methodology

7.7 Vibrograph (velocity seismograph) was deployed at each monitoring station to measure and record the PPV and amplitude of ground motion in three mutually perpendicular directions. Vibration monitoring equipment fulfils the requirements stated in the Government guidelines and is calibrated to HOKLAS standards. Each monitoring would not be more than 10 minutes. Settlement monitoring should be conducted by surveyors manually.

Alert, Alarm and Action Levels

7.8 The Alert, Alarm and Action (AAA) Levels are given in **Table 7.2**.

Table 7.2 AAA Levels for Monitoring for Cultural Heritage

| Parameter | Alert Level | Alarm Level | Action Level |
|------------------------------------|---------------|---------------|---|
| Vibration | ppv: 4.5 mm/s | ppv: 4.8 mm/s | ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm |
| Building Settlement Markers | 6mm | 8mm | 10mm |
| Building Tilting ⁽¹⁾ | 1:2000 | 1:1500 | 1:1000 |

Remarks: (1) Building tilting measurement was replaced by building settlement point measurement.

The tilting can be calculated by the ratio of the maximum settlement difference between 2 points and the distance between the 2 points.

Results

7.9 In the reporting month, cultural heritage monitoring was carried out by the Contractor at the aforesaid location on 25 occasions. No AAA Level exceedance was recorded in the reporting month. The monitoring results are presented in **Appendix T**.

Mitigation Measures for Cultural Heritage

- 7.10 According to Condition 3.6 of the EP (EP No.: EP-458/2013/C), to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.
- 7.11 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

Design and Construction

Monthly EM&A Report for June 2018

8. LANDSCAPE AND VISUAL IMPACT REQUIREMENTS

- 8.1 Landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 8.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Implementation Schedule and Recommended Mitigation Measures" (shown in **Appendix N**). The summaries of observations and recommendations related to landscape and visual impacts, if any, are shown in **Appendix L**.
- 8.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.

9. LANDFILL GAS MONITORING

Monitoring Requirement

- 9.1 In accordance with the EM&A Manual, monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. This section presents the results of landfill gas measurements performed by the Contractor. **Appendix A** shows the Limit Levels for the monitoring works.
- 9.2 The "Landfill Gas Monitoring Proposal", including the monitoring programme and detailed actions, is submitted to the EPD for approval. Details of monitoring in this Proposal is in line with the monitoring requirements stipulated in the EM&A Manual.

Monitoring Parameters and Frequency

- 9.3 Monitoring parameters for Landfill gas monitoring include Methane, Carbon dioxide and Oxygen.
- 9.4 According to the implementation schedule and recommended mitigation measures of the EM&A Manual, measurements of the following frequencies should be carried out:

Excavations deeper than 1m

- at the ground surface before excavation commences;-
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically throughout the working day whilst workers are in the excavation.

Excavations between 300mm and 1m deep

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

For excavations less than 300mm deep

• monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person

Monitoring Locations

9.5 Monitoring of oxygen, methane and carbon dioxide was performed for excavations at 1m depth or more within the Consultation Zone. In this reporting month, the area required to be monitored for landfill gas are shown below and **Figure 6** shows the landfill gas monitoring locations.

Excavation Locations: Portion III
 Manholes and Chambers: N/A
 Relocation of monitoring wells: N/A
 Any other Confined Spaces: N/A

Monthly EM&A Report for June 2018

Monitoring Equipment

9.6 **Table 9.1** summarizes the equipment employed by the Contractor for the landfill gas monitoring.

Table 9.1 Landfill Gas Monitoring Equipment

| Equipment Model and Make | | Quantity |
|--------------------------|--|----------|
| Portable gas detector | ALTAIR 5X Multigas Detector (Serial No. 120848 / 120847) | 2 |

Results and Observations

9.7 In the reporting month, landfill gas monitoring was carried out by the Contractor at the aforesaid locations on 50 occasions. No Limit Level exceedance for landfill gas monitoring was recorded in the reporting month. The monitoring results are provided in **Appendix R**. Copies of calibration certificates are attached in **Appendix B**.

10. ENVIRONMENTAL AUDIT

Site Audits

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix L**.
- 10.2 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting month as shown in below:
 - Contract No. NE/2015/01: 6, 13, 20 and 27 June 2018
 - Contract No. NE/2015/02: 6, 13, 20 and 27 June 2018
 - Contract No. NE/2015/03: 6, 13, 20 and 27 June 2018
 - Contract No. NE/2017/01: 6, 13, 20 and 27 June 2018
 - Contract No. NE/2017/02: 6, 13, 20 and 27 June 2018

Monthly joint site inspection with the representative of IEC was conducted for NE/2015/01, NE/2015/02, NE/2015/03, NE/2017/01 and NE/2017/02 on 27, 13, 13, 27, 13 June 2018 respectively.

Implementation Status of Environmental Mitigation Measures

- 10.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Implementation Schedule and Recommended Mitigation Measures is provided in **Appendix N**.
- 10.4 During site inspections in the reporting month, no non-compliance was identified. The observations and recommendations made during the audit sessions are summarized in **Appendix L**.

Design and Construction

Monthly EM&A Report for June 2018

11. WASTE MANAGEMENT

- 11.1 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Inert C&D waste includes soil, broken rock, broken concrete and building debris, while non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. Marine sediment shall be expected from excavation and dredging works of this Project.
- With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix P**.
- 11.3 The Contractors are advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in the approved EM&A Manual and waste management plans shall be fully implemented. The status of implementation of waste management and reduction measures are summited in **Appendix N**.

12. ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

- 12.1 Four (4) Action Level exceedances were recorded due to the documented complaints received in the reporting month and Twelve (12) Limit Level exceedances for noise monitoring were recorded in the reporting month.
- 12.2 No Action Level and Twelve (12) Limit Level exceedances for groundwater quality monitoring were recorded in the reporting month.
- 12.3 Actions carried out in accordance with the Event and Action Plans in **Appendix M** are presented in **Appendix K** Summary of Exceedance.

Summary of Environmental Non-Compliance

- 12.4 No environmental non-compliance was recorded in the reporting month.
- 12.5 After complaint investigation, non-compliances were recorded on 16th, 18th and 23rd April 2018 for Contract No. NE/2015/02 due to non-conformance with the proposed quantity of powered mechanical equipment stated in the CNMP. Details of investigation are presented in **Appendix O**.

Summary of Environmental Complaint

12.6 Ten (10) environmental complaints were received in the reporting month. The Cumulative Complaint Log is presented in **Appendix O**. The investigation status and result is also reported in **Appendix O**.

Summary of Environmental Summon and Successful Prosecution

12.7 No notification of summon was received in this reporting period. One successful environmental prosecution to the subcontractor under Contract No. NE/2015/02 was received in this reporting period. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix O**.

13. FUTURE KEY ISSUES

- 13.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 13.2 Major site activities to be undertaken for the next reporting period are summarized in **Table 13.1**.

Table 13.1 Summary Table for Site Activities in the next Reporting Period

| Table 13.1 | | | |
|--------------|--|--|--|
| Contract No. | Project Title | Site Activities (| |
| NE/2015/01 | Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works | Lam Tin Interchange | 1) EHC2 U-Trough 2) Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 & Area 5 |
| | | Main Tunnel | 1) Main Tunnel Excavation |
| | | TKO Interchange | Haul Road Construction and Site Formation & Slope Works Steel Platform for Bridge Construction |
| NE/2015/02 | Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works | piles installa 2) Removal of & VII 3) Reconstruct of DN2100 4) Pre-bored w 5) Waterproofi construction 6) Dredging at 7) Seawall Cor | rorks, sheet piling and interlocking pipe ation works at Portion IV & VII existing seawall blocks at Portion IV ion of existing outfall and installation drainage system at Portion IV & VII rorks at Portion V & VII rorks at Portion V & VII rog, backfilling works and wall at Portion VIII Portion IX instruction at Portion IX at Ion the struction at Portion IX is blanket at non-dredged area at |
| NE/2015/03 | Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge | Construction of main deck Construction of lift shaft and sum pit | |
| NE/2017/01 | Tseung Kwan O Interchange and Associated Works | 2) Temporary | n of Site Office Platform and Ground Investigation |
| NE/2017/02 | Tseung Kwan O - Lam Tin Tunnel - Road P2/D4 and Associated Works | 3) Temporary (4) Site office e (5) Communica (6) Modification (7) Fencing erec (8) Predrilling (9) Construction | tion Liaison Center erection n of traffic island |

Key Issues for the Coming Month

- 13.3 Key environmental issues in the coming month include:
 - Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Noisy construction activity such as rock-breaking activities and piling works;
 - Runoff from exposed slope or site area;
 - Wastewater and runoff discharge from site;
 - Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
 - Set up and implementation of temporary drainage system for the surface runoff;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation and storage of general and construction waste on site; and
 - Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

Monitoring Schedule for the Next Month

13.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

14. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

14.1 This is the 20th Environmental Monitoring and Audit (EM&A) Report which presents the EM&A works undertaken during the period in June 2018 in accordance with EM&A Manual and the requirement under EP.

Air Quality Monitoring

- 14.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 14.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

14.4 All noise monitoring was conducted as scheduled in the reporting month. Four (4) Action Level exceedances were recorded due to the documented complaints received in this reporting month and Twelve (12) Limit Level exceedances were recorded in the reporting month.

Water Quality Monitoring

- 14.5 Groundwater quality monitoring was conducted as scheduled in the reporting month. No Action Level and Twelve (12) Limit Level exceedances were recorded in the reporting month. The exceedances are considered due to rainfall and human activities, therefore non-Project related.
- 14.6 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. No Action Level exceedance was recorded in the reporting month.
- 14.7 All marine water monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Ecological Monitoring

14.8 The post-translocation coral monitoring surveys were completed in November 2017.

Monitoring on Cultural Heritage

14.9 No Alert Alarm and Action (AAA) Level exceedance of cultural heritage monitoring on cultural heritage was recorded in the reporting month.

Landscape and Visual Monitoring and Audit

14.10 No non-compliance of the landscape and visual impact was recorded in the reporting month.

Landfill Gas Monitoring

14.11 Monitoring of landfill gases in the reporting month was carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

Environmental Site Inspection

14.12 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. During site inspections in the reporting month, no non-compliance was identified. The environmental deficiency observed during the reporting month are shown in **Appendix L**.

Complaint, Prosecution and Notification of Summons

14.13 Ten (10) environmental complaints, no successful prosecution and notification of summon were received during the reporting period.

Recommendations

14.14 The following recommendations were made to the Contractor for the reporting month:

Air Ouality Impact

- To implement dust suppression measures such as water spray on all haul roads, stockpiles, dry surfaces and open slopes.
- To cover stockpile of dusty material by impervious material.
- To avoid dark smoke emitted from the generator.

Construction Noise

- To provide noise mitigation measures (e.g. Temporary noise barrier or Full enclosure) to PME as proposed in the approved Noise Mitigation Plan.
- To repair the gaps between the noise barriers.

Water Quality Impact

- To provide and repair the silt curtain to fully enclose the site and prevent any gap between the silt curtains.
- To review and implement temporary drainage system.
- To clear the litter, debris, silt and sediment in drainage or catchpits.
- To remove the sand or dusty material deposited near the seafront.
- To provide bund or covers to gullies and stockpile storage area on site to avoid leakage of surface runoff.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To maintain the sedimentation tank more frequently to ensure proper wastewater treatment before discharge.


Waste/Chemical Management


- To remove construction waste regularly.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment.
- To provide drip tray to chemical containers to avoid any chemical leakage.
- To remove the oil stain and disposed of as chemical waste.
- To remove the stagnant water regularly found inside the drip tray.


Landscape and Visual

- To set up proper tree protection area.
- To avoid placing any construction materials in the tree protection zone.

FIGURES











CINOTECH Cinotech Consultants Limited Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel
- Design and Construction
Site Portions under Works Contract No. NE/2015/01 (Tsuneg Kwan O Side)


| SCALE | 1:15000 @ A4 | DATE | JAN 201 | 8 |
|---------|--------------|----------|---------|-----|
| CHECK | JF | DRAWN | JW | |
| JOB No. | | FIGURE N | ٧٥. | REV |
| | MA16034 | | 1b | • |


























Cinotech Consultants Limited


Design and Construction Location of Streams for Groundwater Quality and Groundwater Level Monitoring


| | (M(4/21)) 5 | | | |
|---------|--------------|----------|---------|-----|
| SCALE | 1:10000 @ A4 | DATE | APR 201 | 7 |
| CHECK | JF | DRAWN | JW | |
| JOB No. | | FIGURE N | 10. | REV |
| | MA16034 | | 4 | - |











APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Air Quality

1-hr TSP

| Monitoring Stations | Location | Action Level, μg/m ³ | Limit Level, μg/m³ |
|------------------------|--|---------------------------------|--------------------|
| AM1 | Tin Hau Temple | 275 | |
| AM2 | Sai Tso Wan Recreation Ground | 273 | |
| AM3 | Yau Lai Estate Bik Lai House | 271 | 500 |
| AM4 | Sitting-out Area at Cha Kwo Ling Village | 278 | 500 |
| AM5(A) | Tseung Kwan O DSD Desilting Compound | 273 | |
| AM6(A) | Park Central, L1/F Open Space Area | 285 | |

24-hr TSP

| Monitoring Stations | Location | Action Level, μg/m ³ | Limit Level, μg/m³ |
|------------------------|---|---------------------------------|--------------------|
| AM1 | Tin Hau Temple | 173 | |
| AM2 | Sai Tso Wan Recreation Ground | 192 | |
| AM3 | Yau Lai Estate Bik Lai House | 167 | |
| AM4(A) | Cha Kwo Ling Public Cargo Working Area Administrative Office | 210 | 260 |
| AM5(A) | Tseung Kwan O DSD Desilting Compound | 175 | |
| AM6(A) | Park Central, L1/F Open Space Area | 165 | |

Noise

| Time Period | Action Level | Limit Level |
|---|---|----------------------------------|
| 0700-1900 hrs on normal weekdays | | 75 dB(A) ⁽¹⁾ |
| 1900-2300 on all days and 0700-2300 on general holidays (including Sundays) | When one documented complaint is received | 60/65/70 dB(A) ⁽²⁾⁽³⁾ |
| 2300-0700 on all days | | 45/50/55 dB(A) ⁽²⁾⁽³⁾ |

¹70 dB(A) for schools and 65 dB(A) for schools during examination period.

 ² Acceptable Noise Levels for Area Sensitivity Rating of A/B/C
 3 If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Water Quality

Groundwater

| Parameters | Action | Limit |
|--|--------------------------|--------------------------|
| DO in mg L ⁻¹ | 7.6 | 7.6 |
| рН | 6.0 - 8.9 | 6.0 – 9.0 |
| BOD ₅ in mg L ⁻¹ | 2.0 | 2.0 |
| TOC: Lal | Stream 1 and Stream 2: 9 | Stream 1 and Stream 2: 9 |
| TOC in mg L ⁻¹ | Stream 3: 6 | Stream 3: 6 |
| Total Nitrogen in mg L ⁻¹ | 2.0 | 2.1 |
| Ammonia-N in mg L-1 | 0.15 | 0.20 |
| Total Phosphate in mg L ⁻¹ | 0.05 | 0.05 |
| SS in mg L ⁻¹ | 7.6 | 12.1 |
| Turbidity in NTU | 2.1 | 2.3 |

Notes:

- 1. For pH, non-compliance of the water quality limits occurs when monitoring result is out of the range of the limits.
- 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3. For turbidity, SS, 5-day biochemical oxygen demand (BOD₅), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

Groundwater Level Monitoring

| Drill Hole No. | 38568-LDH1 | TKO-LBH907 |
|--------------------|------------|------------|
| Action Level (mPD) | +74.65 | +17.59 |

Marine Water Quality

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|--|----------------------|--|---|
| | Stations G1-G4 | I, M1-M5 | |
| DO: | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | 5.0 mg/L | 4.7 mg/L |
| | Stations G1-G4 | I, M1-M5 | |
| Turbidity in NTU (See Note 2, 4 and 5) | Bottom | <u>19.3 NTU</u> or 120% of upstream control station's Turbidity at the same tide of the same day | 22.2 NTU or 130% of upstream control station's Turbidity at the same tide of the same day |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| Stations G1-G4 | | | |
| | Surface | 6.0 mg/L or 120% of upstream control station's SS at the same tide of the same day | 6.9mg/L or 130% of upstream control station's SS at the same tide of the same day |
| | Stations M1-M | <u>5</u> | |
| SS in mg/L (See Note 2, 4 ad 5) | Surface | 6.2 mg/L or 120% of upstream control station's SS at the same tide of the same day | 7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day |
| | Stations G1-G4 | <u>4, M1-M5</u> | |
| | Bottom | 6.9 mg/L or 120% of upstream control station's SS at the same tide of the same day | 7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

Notes:

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.
- 5. Refer to Appendix I Marine Water Quality Monitoring Results and Graphical Presentations for results of upstream control stations at each tide on each day.

Water Quality Monitoring in Temporary Marine Embayment

| Parameter (unit) | Depth | Action Level | Limit Level |
|----------------------------------|---------------|--------------|------------------------------|
| DO in mg/L (See Note 1 and 2) | Depth Average | 4.8 mg/L (4) | 4 mg/L (3) |
| | Bottom | 2.4 mg/L (4) | <u>2 mg/L</u> ⁽³⁾ |

Notes:

- 1. "depth-averaged" is calculated by taking the arithmetic means of reading of all sampling depths.
- 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3. Current Water Quality Objectives (WQOs) for marine waters of Hong Kong
- 4. As an alert for adverse water quality impact, the Action Level is set as 120% of the Current WQOs for marine waters of Hong Kong.

Ecology

Post-translocation Coral Monitoring

| Parameter | Action Level Definition | Limit Level Definition | |
|-----------|--|--|--|
| Mortality | If during Impact Monitoring a 15% increase | If during the Impact Monitoring a 25% | |
| • | in the percentage of partial mortality on hard | increase in the percentage of partial | |
| | corals occurs at more than 20% of the tagged | mortality occurs at more than 20% of the | |
| | coral at any one Impact Monitoring Site that | tagged coral at any one Impact Monitoring | |
| | is not recorded at the Control Site, then the | Site that is not recorded at the Control Site, | |
| | Action Level is exceeded. | then the Limit Level is exceeded. | |

Landfill Gas Monitoring

| Parameter | Limit Level | |
|-----------|----------------------------------|--|
| Oxygen | <19% | |
| | <18% | |
| Methane | >10% LEL (i.e. > 0.5% by volume) | |
| | >20% LEL (i.e. > 1% by volume) | |
| Carbon | >0.5% | |
| Dioxide | >1.5% | |

Alert, Alarm, Action Levels for Built Heritage Monitoring

| Parameter | Alert Level | Alarm Level | Action Level |
|------------------------------|-------------|--------------|--|
| Vibration | ppv:4.5mm/s | ppv: 4.8mm/s | ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm |
| Building Settlement Point | 6mm | 8mm | 10mm |
| Building Tilting | 1:2000 | 1:1500 | 1:1000 |

APPENDIX B COPIES OF CALIBRATION CERTIFICATES



File No. MA16034/05/0011 Project No. AM1 - Tin Hau Temple Date: 27-Apr-18 Next Due Date: 26-Jun-18 Operator: MH 10599 Model No.: GS2310 Serial No.: Equipment No.: A-01-05 **Ambient Condition** Temperature, Ta (K) 297.3 Pressure, Pa (mmHg) 764.7 Orifice Transfer Standard Information 0.0585 Intercept, be -0.00045 Serial No. 2896 Slope, mc mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler HVS Orfice Calibration Qstd (CFM) ΔW (HVS), in. $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y- ΔH (orifice), Point $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water axis 13.0 3.62 61.87 7.2 2.69 1 2 9.7 3.13 53,45 5.6 2.38 8.6 2.95 50.33 4.8 2.20 1.82 2.33 39.88 3.3 4 5.4 3.0 1.74 29.73 2.0 1.42 By Linear Regression of Y on X Slope, mw = ___ 0.0396 Intercept, bw = 0.2401 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: UT MW MW Signature: Date: Checked by: Who lang Signature: Date:



File No. MA16034/05/0012 Project No. AM1 - Tin Hau Temple Date: 26-Jun-18 Next Due Date: 25-Aug-18 Operator: Serial No.: 10599 Equipment No.: A-01-05 Model No.: GS2310 **Ambient Condition** Temperature, Ta (K) 302.5 Pressure, Pa (mmHg) 758.6 Orifice Transfer Standard Information 0.0585 Intercept, be -0.00045 Serial No. 2896 Slope, mc mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler Orfice Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} \text{ Y}$ ΔH (orifice), Qstd (CFM). ΔW (HVS), in. Point $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ X - axis in. of water of water axis 13.2 3.60 61.56 7.6 2.73 1 2 9.4 3.04 51.95 5.4 2.30 2.84 48.52 4.6 2.13 3 8.2 2.28 1.80 39.01 3.3 4 5.3 3.1 1.75 29.84 2.0 1.40 By Linear Regression of Y on X Slope, mw = 0.0413 Intercept, bw = Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: Man Un Signature:

Checked by: N. Tang Signature: Date: Date:



File No. MA16034/08/0011 Project No. AM2 - Sai Tso Wan Recreation Ground Next Due Date: 26-Jun-18 Operator: MΗ Date: 27-Apr-18 Model No.: GS2310 Serial No.: 1287 Equipment No.: A-01-08 **Ambient Condition** 764.2 Temperature, Ta (K) 297.6 Pressure, Pa (mmHg) Orifice Transfer Standard Information 0.0585 Intercept, bc -0.00045 Slope, mc 2896 Serial No. mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler HVS Orfice Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ ΔH (orifice), Qstd (CFM) ΔW (HVS), in. $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Point in. of water X - axis of water axis 62.77 8.1 2.86 13.4 3.67 1 2.54 2 10.6 3.27 55.82 6.4 5.3 2.31 8.9 2.99 51.15 3 2.33 39.85 3.2 1.79 5.4 4 5 3.2 1.79 30.68 2.0 1.42 By Linear Regression of Y on X 0.0209 Slope, mw = 0.0450 Intercept, bw = Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: Mr MW Signature: Date: Checked by: WK Tang Signature: Date:



File No. MA16034/08/0012 Project No. AM2 - Sai Tso Wan Recreation Ground Next Due Date: 25-Aug-18 MH Operator: Date: 26-Jun-18 Serial No.: 1287 Model No.: GS2310 Equipment No.: A-01-08 **Ambient Condition** Temperature, Ta (K) 301.5 Pressure, Pa (mmHg) Orifice Transfer Standard Information 0.0585 Intercept, bc -0.00045 2896 Slope, mc Serial No. $mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ |\Delta H \times (Pa/760) \times (298/Ta) \}^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler Orfice Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ Ostd (CFM) ΔW (HVS), in. ΔH (orifice), [ΔH x (Pa/760) x (298/Ta)]^{1/2} Point X - axis in. of water of water axis 8.0 2.81 13.4 3.64 62.13 2 10.8 3.26 55.78 6.5 2.53 5.1 2.24 8.7 2.93 50.06 3 1.83 2.33 39.81 3.4 5.5 4 1.40 5 3.3 1.80 30.84 2.0 By Linear Regression of Y on X 0.0361 Slope, mw = 0.0446 Intercept, bw = Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: The Man Mer Signature:

Checked by: All Tang Signature: Kwai

CINOTECH

File No. MA16034/03/0009

Project No. AM3 - Yau Lai Estate, Bik Lai House Next Due Date: 26-Jun-18 Date: 27-Apr-18 Operator: Equipment No.: A-01-03 Model No.: GS2310 Serial No.: 10379 Ambient Condition Temperature, Ta (K) 297.7 Pressure, Pa (mmHg) 764.9 Orifice Transfer Standard Information 0.0585 Intercept, bc -0.00045 Slope, mc Serial No. 2896 me x Qstd + be = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta) \}^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler Orfice HVS Calibration ΔW (HVS), in. $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} V$ AH (orifice). Ostd (CFM) Point [ΔH x (Pa/760) x (298/Ta)]^{1/2} in. of water X - axis of water axis 12.4 3.53 60.40 7.5 2.75 10.6 55.84 2 3.27 6.7 2.60 7.4 2.73 46.66 4.6 2.15 3 4 5.4 2.33 39.86 3.4 1.85 5 3.2 1.80 30.68 2.1 1.45 By Linear Regression of Y on X Slope, mw = <u>0.0444</u> Intercept, bw = 0.0898 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: Live Man Ulv Signature:

Checked by: Lang Signature: Date: Date:



File No. MA16034/03/0010 Project No. AM3 - Yau Lai Estate, Bik Lai House Next Due Date: 25-Aug-18 Operator: MH Date: 26-Jun-18 Model No.: GS2310 Serial No.: 10379 Equipment No.: A-01-03 **Ambient Condition** Temperature, Ta (K) 301.4 Pressure, Pa (mmHg) Orifice Transfer Standard Information 0.0585 Intercept, bc -0.00045 Slope, mc 2896 Serial No. mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler HVS Orfice Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} \text{ Y}$ ΔH (orifice), Qstd (CFM) ΔW (HVS), in. $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Point of water in. of water X - axis axis 59.99 7.4 2.70 12.5 3.51 1 2.57 2 10.7 3.25 55.51 6.7 47.39 4.8 2.18 7.8 2.77 3 2.35 40.16 3.4 1.83 5.6 4 1.40 5 3.2 1.78 30.36 2.0 By Linear Regression of Y on X 0.0431 Slope, mw = 0.0448 Intercept, bw = Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: 26/6/2018 Conducted by: Live Jan Wer Signature: _____ Signature: Date: Date:

CINOTECH

| | | | | | | File No. | MA16034/54/0011 |
|------------------|--------------------|--------------------------|---|-----------------------|---------------------------------|------------------------------|---------------------------------------|
| Project No. | | vo Ling Public Car | rgo Working Area A | | ice | _ | |
| Date: | 27-Apr-18 | _ | Next Due Date: | | <u>.</u> | Operator: | · · · · · · · · · · · · · · · · · · · |
| Equipment No.: | A-01-54 | | Model No.: | TE-5170 | - | Serial No.: | 1536 |
| | | | Ambient | Condition | | | |
| Temperatu | ıre, Ta (K) | 298,4 | Pressure, Pa | ı (mmHg) | | 763.6 | |
| | | | | | | | |
| | | 0 | Prifice Transfer S | tandard Inforn | nation | | |
| Seria | l No. | 2896 | Slope, mc | 0.0585 | Intercep | | -0.00045 |
| Last Calibra | ation Date: | 13-Feb-18 | | | $bc = [\Delta H \times (Pa/7)]$ | | |
| Next Calibr | ration Date: | 13-Feb-19 | | $Qstd = \{ [\Delta H$ | x (Pa/760) x (298 | 3/Ta)] ^{1/2} -bc} / | me |
| | | · Segureur population | | | | ব শ্ৰুমান কৰা হ | |
| | | <u> </u> | | of TSP Sampler | <u> </u> | ***** | |
| Calibration | ΔH (orifice), | | fice | Qstd (CFM) | ΔW (HVS), in. | HVS | (60) x (298/Ta)] ^{1/2} Y- |
| Point | in. of water | [ΔH x (Pa/76) | 0) x (298/Ta)] ^{1/2} | X - axis | of water | [Δw x (Pa// | axis (298/18)] Y- |
| I | 17.1 | 4 | 1.14 | 70.78 | 10.6 | | 3.26 |
| 2 | 13.4 | 3 | 3.67 | 62.66 | 8.7 | | 2.95 |
| 3 | 10.0 | 3 | 3.17 | 54.13 | 6.2 | | 2.49 |
| 4 | 6.7 | 2 | 2.59 | 44.31 | 4.3 | | 2.08 |
| 5 | 4.3 | 2 | 2.08 | 35.50 | 2.7 | | 1.65 |
| Slope , mw = | ession of Y on X | - | | Intercept, bw = | 0.015 | 5 | |
| Correlation c | oefficient* = _ | 0.9 | 990 | • | | | |
| If Correlation C | Coefficient < 0.99 | 0, check and reca | alibrate. | | | | |
| | | | Set Point | Calculation | | | |
| rom the TSP Fi | ield Calibration C | urve, take Ostd = | | | | | |
| | sion Equation, the | | | | | | |
| 0 | 1 | | | | | | |
| | | mw x | $\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ | ' x (Pa/760) x (2 | 298/Ta)]" ² | | |
| Thanafana Ca | et Point; W = (m | w x Ostd + bw)² | ² x (760 / Pa) x (' | Ta / 298) = | 4.00 | | |
| I BEICHE, 50 | | | | | | | |
| Therefore, Se | • | | | | | | |
| Therefore, Se | | | | | | | |
| | · | <u>.</u> | | | | | |
| | | · · | | | | | |
| | | | | | | | |
| Remarks: | LIE MAN HER | 0. | h | <i>i</i> a | | Date: | 27 /4/2018 |



| | | | | | | File No | MA16034/54/0012 |
|--------------------------------|-------------------------------|-------------------|-----------------------------------|---|----------------------------------|-----------------------------|--|
| Project No. | AM4(A) - Cha Kv | vo Ling Public Ca | rgo Working Area A | dministrative Offi | ce | _ | |
| Date: | 26-Jun-18 | _ | Next Due Date | : 25-Aug-18 | _ | Operator: _ | МН |
| Equipment No.: | A-01-54 | _ | Model No. | :TE-5170 | - | Serial No.:_ | 1536 |
| | | | Ambien | t Condition | | | |
| Temperatu | re, Ta (K) | 301.1 | Pressure, P | a (mmHg) | | 759.3 | |
| | | | | | | | |
| | | (| Orifice Transfer S | Standard Inform | nation | | |
| Scrial | No. | 2896 | Slope, mc | 0.0585 | Intercep | t, be | -0.00045 |
| Last Calibra | | 13-Feb-18 | | me x Qstd + | $bc = [\Delta H \times (Pa/76)]$ | 60) x (298/Ta) |]1/2 |
| Next Calibra | ation Date: | 13-Feb-19 | | $\mathbf{Qstd} = \{ [\Delta \mathbf{H}$ | x (Pa/760) x (298 | /Ta)] ^{1/2} -bc} / | me |
| | | • | | | | | |
| | | | Calibration | of TSP Sampler | | | |
| Calibration | | O | rfice | | | HVS | |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/76 | 50) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | [ΔW x (Pa/7 | (60) x (298/Ta)] ^{1/2} Y- axis |
| 1 | 16.4 | | 4.03 | 68.81 | 9.7 | | 3.10 |
| 2 | 12.8 | | 3.56 | 60.79 | 7.8 | | 2.78 |
| 3 | 10.3 | | 3.19 | 54.53 | 6.5 | | 2.54 |
| 4 | 6.9 | | 2.61 | 44.64 | 4.2 | | 2.04 |
| 5 | 4.2 | | 2.04 | 34.83 | 2.7 | | 1.63 |
| By Linear Regr Slope , mw = | 0.0437 | - | | Intercept, bw = | 0.113 | 4 | |
| Correlation co | _ | | 9990 | | | | |
| *If Correlation C | Coefficient < 0.99 | 0, check and red | calibrate. | | • • | | |
| | | | Set Point | Calculation | | | |
| From the TSP Fi | eld Calibration C | urve, take Ostd | | | | | |
| From the Regress | | | | | | | |
| | | | | | *4.50 | | |
| | | mw x | $Qstd + bw = [\Delta V$ | V x (Pa/760) x (| 298/Ta)] ^{1/2} | | |
| Th 6 6- | at Daint, W = (m | |) ² x (760 / Pa) x (| To / 208) = | 4.01 | | |
| Ineretore, Se | et Point; w – (m | w x Qsia + ow , |) x (/00 / Fa) x (| [18/290] | 4.01 | | |
| | | -110- | - | | | | |
| | | | | | | | |
| Remarks: | | | | | | | - |
| | | | | | | | |
| | | | | / | | | 1111 20 |
| Conducted by: | LOT WAN HO | Signature: | | Cli | _ | Date: | 246 (2018 |
| Checked by: | | Signature: | Ku | Jon | - | Date: | 26/6/2018 |
| | | <u> </u> | , , _N | | = | _ | |

CINOTECH

File No. MA16034/37/0011

Project No. AM5(A) - Tseung Kwan O DSD Desilting Compound Next Due Date: 26-Jun-18 Operator: MH Date: 27-Apr-18 Serial No.: 1704 Equipment No.: A-01-37 Model No.: GS2310 Ambient Condition Temperature, Ta (K) 297.9 Pressure, Pa (mmHg) 764 Orifice Transfer Standard Information 0.0585 Intercept, bc -0.00045 2896 Slope, mc Serial No. mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta) \}^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler Orfice Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ ΔH (orifice). Ostd (CFM) ΔW (HVS), in. Point $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water axis 17.2 71.06 9.2 4.16 3.04 14.0 3.75 64.11 7.7 2.78 2 2.44 10.8 3.30 56.31 5.9 3 4 6.7 2.60 44.36 3.8 1.95 5 4.2 2.7 1.65 2.06 35.12 By Linear Regression of Y on X Slope, mw = ____0.0394 Intercept, bw = ____ 0.2367 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.71 Remarks: 27/4/2018 Conducted by: Life Limit UN Signature: Date: Checked by: WK Tang Signature: Date:



File No. MA16034/37/0012

Project No. AM5(A) - Tseung Kwan O DSD Desilting Compound MH Next Due Date: 25-Aug-18 Operator: ____ 26-Jun-18 Date: Serial No.: 1704 Model No.: GS2310 A-01-37 Equipment No.: **Ambient Condition** 301.7 Pressure, Pa (mmHg) Temperature, Ta (K) Orifice Transfer Standard Information Intercept, be -0.00045 0.0585 Serial No. 2896 Slope, mc mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 13-Feb-18 Last Calibration Date: Qstd = $\{|\Delta H \times (Pa/760) \times (298/Ta)\}^{1/2}$ -bc $\}$ / mc Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler HVS Orfice Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ Qstd (CFM) ΔW (HVS), in. ΔH (orifice), [ΔH x (Pa/760) x (298/Ta)]^{1/2} Point X - axis of water axis in. of water 3.08 9.6 4.05 69.15 16.6 13.0 3.58 61.19 7.8 2.77 2 5.7 2.37 53.13 9.8 3.11 43.93 4.0 1.99 2.57 4 6.7 4.6 2.13 36.40 2.8 1.66 5 By Linear Regression of Y on X 0.0670 Slope, mw = 0.0437 Intercept, bw =____ Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: 11 Man MF2 Signature: Date: Checked by: N/ Tang Signature: Date:

CINOTECH

| | | | | | | File No. | MA16034/07/0011 |
|-------------------|---|---|---|------------------------|---------------------------|-----------------------------|---|
| Station | AM6 - Park Centr | ral | | _ | | | |
| Date: | 25-May-18 | _ | Next Due Date: | - | - | Operator: | |
| Equipment No. | : <u>A-01-07</u> | _ | Model No.: | GS2310 | - | Serial No.:_ | 10592 |
| | | | Ambient | Condition | | | |
| Temperat | ure, Ta (K) | 305.2 | Pressure, Pa | (mmHg) | | 757.9 | |
| | | | | | | | |
| | | C | rifice Transfer S | tandard Inform | nation | | |
| Seria Seria | al No. | 2896 | Slope, mc | 0.0585 | Intercep | | -0.00045 |
| Last Calib | ration Date: | 13-Feb-18 | | | bc = [ΔH x (Pa/76 | | |
| Next Calib | ration Date: | 13-Feb-19 | | $Qstd = \{ [\Delta H$ | x (Pa/760) x (298 | /Ta)] ^{1/2} -bc} / | mc |
| | | | | | | | |
| | | | Calibration o | f TSP Sampler | | | |
| Calibration | | Or | fice | 1 | | HVS | |
| Point | ΔH (orifice), in. of water | [ΔH x (Pa/76 | 0) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of water | [ΔW x (Pa/7 | 60) x (298/Ta)] ^{1/2} Y- axis |
| 1 | 11.4 | | 3.33 | 56.93 | 7.3 | | 2.67 |
| 2 | 9.6 | 3 | 3.06 | 52,24 | 6.2 | | 2.46 |
| 3 | 7.4 | | 2.68 | 45.75 | 4.9 | | 2.18 |
| 4 . | 5.4 | 2 | 2.29 | 39.19 | 3.4 | | 1.82 |
| 5 | 3.3 | 1 | 1.79 | 30.63 | 2.2 | | 1.46 |
| Slope, mw = | ression of Y on X 0.0463 coefficient* = | _ | 989 | Intercept, bw = | 0.035 | 5 | |
| *If Correlation (| Coefficient < 0.99 | 0, check and rec | alibrate. | • | , | | |
| | | | Set Point | Calculation | | | |
| From the TSP F | ield Calibration C | Curve, take Ostd | | | | | |
| | ssion Equation, th | | | | | | |
| | 1 | | - | | | | |
| | | mw x | $\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ | ' x (Pa/760) x (2 | 298/Ta)] ^{1/2} | | |
| Therefore, S | Set Point; W = (m | w x Qstd + bw) | ² x (760 / Pa) x (| Ta/298)= | 4.22 | | |
| | | 1814 2 P. W. 1 W. 10 P. | | | * | | |
| Remarks: | | | | | | | |
| | | | | | | | |
| Conducted by | LLO MAN HER | /Signature | h | i Li | | Date: | 25/5/48 |
| Checked by | | Signature: | Kwai | y- 1 | | Date: _ | 25 5 2018 |



TE-5025A

RECALIBRATION **DUE DATE:**

February 13, 2019

ertificate d

Calibration Certification Information

Cal. Date: February 13, 2018 Rootsmeter 5/N: 438320

Ta: 293 Pa: 763.3

Operator: Jim Tisch Calibration Model #:

Calibrator S/N: 2896

mm Hg

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|-------------------|--------------------|---------------|----------------|---------------|----------------|
| 1 | 1 | 2 | 1 | 1.4670 | 3.2 | 2.00 |
| 2 | 3 | 4 | 1 | 1.0380 | 6.4 | 4.00 |
| 3 | 5 | 6 | 1 | 0.9220 | 8.0 | 5.00 |
| 4 | 7: | 8 | 1 | 0.8840 | 8.8 | 5.50 |
| 5 | 9 | 10 | 1 | 0.7250 | 12.8 | 8.00 |

| | Data Tabulation | | | | | |
|--------|-----------------|---|--------|----------|------------|--|
| Vstd | Qstd | $\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ | | Qa | √∆H(Ta/Pa) | |
| (m3) | (x-axis) | (y~axis) | Va | (x-axis) | (y-axis) | |
| 1.0172 | 0.6934 | 1.4293 | 0.9958 | 0.6788 | 0.8762 | |
| 1.0129 | 0.9758 | 2.0213 | 0.9916 | 0.9553 | 1.2392 | |
| 1.0107 | 1.0962 | 2.2599 | 0.9895 | 1.0732 | 1.3854 | |
| 1.0097 | 1.1422 | 2.3702 | 0.9885 | 1,1182 | 1.4530 | |
| 1.0043 | 1.3853 | 2.8586 | 0.9832 | 1.3562 | 1.7524 | |
| | m= | 2.06726 | | m= | 1.29448 | |
| QSTD[| b= | -0.00045 | QA [| b= | -0.00028 | |
| | r= | 0.99992 | -4- | r= | 0.99992 | |

| Calculations | | | | |
|--|--|-----|--|--|
| Vstd= | ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta) | Va= | ΔVol((Pa-ΔP)/Pa) | |
| Qstd= | Vstd/ΔTime | Qa= | Va/ΔTime | |
| For subsequent flow rate calculations: | | | | |
| Qstd= | $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$ | Qa= | $1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$ | |

| | Standard | Conditions |
|----------------|------------|----------------------|
| Tstd: | 298.15 | °K |
| Pstd: | 760 | mm Hg |
| | k | Sey . |
| | | er reading (in H2O) |
| ΔP: rootsmet | er manom | eter reading (mm Hg) |
| Ta: actual abs | olute tem | perature (°K) |
| Pa: actual bar | ometric pr | essure (mm Hg) |
| b: intercept | | |
| m: slope | | |

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/W/180127
Date of Issue: 2018-01-28
Date Received: 2018-01-27
Date Tested: 2018-01-27
Date Completed: 2018-01-28
Next Due Date: 2018-07-27

ATTN:

Mr. W.K. Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description

: Weather Stations, Vantage Pro2

Manufacturer

: Davis Instruments

Model No.

: 6152CUK

Serial No.

: AK130520007

Test conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716,
Technology Park, 18 On Lai Street,
Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

| Test Report No.: | C/W/180127 |
|------------------|------------|
| Date of Issue: | 2018-01-28 |
| Date Received: | 2018-01-27 |
| Date Tested: | 2018-01-27 |
| Date Completed: | 2018-01-28 |
| Next Due Date: | 2018-07-27 |

Page:

2 of 2

Results:

1. Performance check of anemometer

| Air Velo | Difference D (m/s) | |
|-------------------------|--------------------|------|
| Instrument Reading (V1) | D = V1 - V2 | |
| 2.00 | 2.00 | 0.00 |

2. Performance check of wind direction sensor

| Wind Dire | ection (°) | Difference D (°) |
|-------------------------|----------------------|------------------|
| Instrument Reading (W1) | Reference Value (W2) | D = W1 - W2 |
| 0 | 0 | 0 |
| 45.3 | 45 | 0.3 |
| 90.1 | 90 | 0.1 |
| 135 | 135 | 0 |
| 180.1 | 180 | 0.1 |
| 225.2 | 225 | 0.2 |
| 270.2 | 270 | 0.2 |
| 315 | 315 | 0 |
| 360 | 360 | 0 |



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:
Date of Issue:

28791 2018-04-23

Date Received:

2018-04-20

Date Tested:

2018-04-20

Date Completed:

2018-04-23

Next Due Date:

2018-06-22

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description .

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020408

- Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-01

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.199

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 28792

Date of Issue: 2018-04-23

Date Received: 2018-04-20

Date Tested: 2018-04-20 Date Completed: 2018-04-23

Next Due Date: 2018-06-22

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020409

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-02

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.183

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 28787

Date of Issue: 2018-04-16

Date Received: 2018-04-13

Date Tested: 2018-04-13

Date Completed: Next Due Date: 2018-04-16 2018-06-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Model No.

: Hal-HPC301 : 3011701019

Serial No.

. 5011701

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-01

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.168

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WHLLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716,
Technology Park, 18 On Lai Street,
Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29026

Date of Issue: 2018-06-11

Date Received: 2018-06-08

Date Tested: 2018-06-08 Date Completed: 2018-06-11

Next Due Date: 2018-08-10

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701019

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-01

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)


1.226

·

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 28787A
Date of Issue: 2018-04-16

Date Received: 2018-04-13

Date Tested: 2018-04-13 Date Completed: 2018-04-16

Next Due Date: 2018-06-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701016

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-03

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.203

PREPARED AND CHECKED BY:
For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 28788 Date of Issue: 2018-04-16 Date Received: 2018-04-13 Date Tested: 2018-04-13

Date Completed:

2018-04-16

Next Due Date:

2018-06-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701017

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.158

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: Date of Issue: 29026B

Date Received:

2018-06-11

Date Received

2018-06-08

Date Tested:
Date Completed:

2018-06-08 2018-06-11

Next Due Date:

2018-08-10

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

14141141404410

: Hal-HPC301

Model No. Serial No.

: 3011701017

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.204

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29026C

Date of Issue: 2018-06-11

Date Received: 2018-06-08

Date Tested: 2018-06-08 Date Completed: 2018-06-11

Next Due Date: 2018-08-10

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701012

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-07

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.239

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No .: 29026E Date of Issue: 2018-06-11

Date Received: 2018-06-08 Date Tested: 2018-06-08

Date Completed: 2018-06-11

Next Due Date:

2018-08-10

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701010

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-10

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70% . . .

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.213

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/170825
Date of Issue: 2017-08-28
Date Received: 2017-08-25
Date Tested: 2017-08-25
Date Completed: 2017-08-28
Next Due Date: 2018-08-27

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

| Test Report No.: | C/N/170818A |
|------------------|-------------|
| Date of Issue: | 2017-08-21 |
| Date Received: | 2017-08-18 |
| Date Tested: | 2017-08-18 |
| Date Completed: | 2017-08-21 |
| Next Due Date: | 2018-08-20 |

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No : SVANTEK

Model No. Serial No. : SVAN 957 : 21460

Microphone No. Equipment No.

: 43679 : N-08-09

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 61 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

| | er i i e e e e e e e e e e e e e e e e e |
|------------------|--|
| Test Report No.: | C/N/170915B |
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 977

Serial No.

: 45467

Microphone No.

: 62838

Equipment No.

: N-08-13

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

| Test Report No.: | C/N/170915C |
|------------------|-------------|
| Date of Issue: | 2017-09-18 |
| Date Received: | 2017-09-15 |
| Date Tested: | 2017-09-15 |
| Date Completed: | 2017-09-18 |
| Next Due Date: | 2018-09-17 |

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVANTER

Serial No.

: 45482

Microphone No.

: 63626

Equipment No.

: N-08-14

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE `Laboratory Manager



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/171215
Date of Issue: 2017-12-18
Date Received: 2017-12-15
Date Tested: 2017-12-15
Date Completed: 2017-12-18
Next Due Date: 2018-12-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

:BSWA

Model No.

:BSWA 801

Serial No.

: 35924

Equipment No.

: N-13-01

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/171215B
Date of Issue: 2017-12-18
Date Received: 2017-12-15
Date Tested: 2017-12-15
Date Completed: 2017-12-18
Next Due Date: 2018-12-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No.

: BSWA 801

Serial No.

: 35927

Equipment No.

: N-13-03

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

| Test Report No.: | C/N/170929 |
|------------------|------------|
| Date of Issue: | 2017-09-30 |
| Date Received: | 2017-09-29 |
| Date Tested: | 2017-09-29 |
| Date Completed: | 2017-09-30 |
| Next Due Date: | 2018-09-29 |

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.


Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | $114.0 \pm 0.1 \text{ dB}$ |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

| Test Report No.: | C/N/170929B |
|------------------|-------------|
| Date of Issue: | 2017-09-30 |
| Date Received: | 2017-09-29 |
| Date Tested: | 2017-09-29 |
| Date Completed: | 2017-09-30 |
| Next Due Date: | 2018-09-29 |

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24780

Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

| Test Report No.: | 29025B |
|------------------|------------|
| Date of Issue: | 2018-05-25 |
| Date Received: | 2018-05-25 |
| Date Tested: | 2018-05-25 |
| Date Completed: | 2018-05-25 |
| Next Due Date: | 2018-08-24 |

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-09 |
|---|------------------|-----------------|
| Manufacturer: | YSI Incorporated | , a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 16H102988 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 16G102310 |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 16H102467 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599701 | 16J100419 |

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.)

and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29025B

 Date of Issue:
 2018-05-25

 Date Received:
 2018-05-25

 Date Tested:
 2018-05-25

 Date Completed:
 2018-05-25

 Next Due Date:
 2018-08-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 μS/cm) | | | |

Temperature performance checking

| Reference thermometer- E431 Readings (°C) | Instrument Readings (°C) | Correction (°C) | Comment |
|--|--------------------------|-----------------|---------|
| 20.7 | 20.703 | -0.003 | N/A |

pH performance checking

| | Instrument Readings | Accetance Criteria | Comment |
|-------------------|---------------------|--------------------|---------|
| | (pH unit) | | |
| pH QC buffer 4.00 | 4.05 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.87 | 6.86 ± 0.10 | Pass |
| pH QC buffer 9.18 | 9.20 | 9.18 ± 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.05 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|--------------------------------|----------------------------|--|---------|
| 8.00 | 8.02 | Difference between Titration value and instrument reading <0.2mg/L | Pass |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.20 | 9.0-11.0 | Pass |
| 50 NTU | 50.16 | 45.0-55.0 | Pass |
| 100 NTU | 100.4 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment |
|-------------|---------------------------|--------------------|---------|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass |



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

| Test Report No.: | 29025D |
|------------------|------------|
| Date of Issue: | 2018-05-25 |
| Date Received: | 2018-05-25 |
| Date Tested: | 2018-05-25 |
| Date Completed: | 2018-05-25 |

ATTN:

Miss Mei Ling Tang

Page:

Next Due Date:

1 of 2

2018-08-24

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-20 |
|---|------------------|------------------|
| Manufacturer: | YSI Incorporated | l, a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 16J100944 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 16H100178 |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 16J101097 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599701 | 17K103109 |

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29025D

 Date of Issue:
 2018-05-25

 Date Received:
 2018-05-25

 Date Tested:
 2018-05-25

 Date Completed:
 2018-05-25

 Next Due Date:
 2018-08-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 μS/cm) | 3 | | |

Temperature performance checking

| Reference thermometer- | Instrument Readings (°C) | Correction (°C) | Comment |
|------------------------|--------------------------|-----------------|---------|
| E431 Readings (°C) | | | |
| 20.0 | 20.004 | -0.004 | N/A |

pH performance checking

| | Instrument Readings (pH unit) | Accetance Criteria | Comment |
|-------------------|----------------------------------|--------------------|---------|
| pH QC buffer 4.00 | 4.03 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.87 | 6.86 ± 0.10 | Pass |
| pH QC buffer 9.18 | 9.20 | 9.18 ± 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.05 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|--------------------------------|----------------------------|--|---------|
| 8.00 | 8.03 | Difference between Titration value and instrument reading <0.2mg/L | Pass |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.16 | 9.0-11.0 | Pass |
| 50 NTU | 50.43 | 45.0-55.0 | Pass |
| 100 NTU | 100.2 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment |
|-------------|---------------------------|--------------------|---------|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass |



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.: 29025E Date of Issue: 2018-05-25

Date Received:

2018-05-25

Date Tested:

2018-05-25

Date Completed: Next Due Date:

2018-05-25 2018-08-24

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-26 | |
|---|------------------|---------------------------------|--|
| Manufacturer: | YSI Incorporated | YSI Incorporated, a Xylem brand | |
| Description: | Model No. | Serial No. | |
| - EXO Optical DO Sensor, Ti | 599100-01 | 17B101535 | |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 16H100227 | |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 17K100336 | |
| - EXO pH Sensor Assembly, Guarded, Ti | 599701 | 17K103107 | |

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29025E

 Date of Issue:
 2018-05-25

 Date Received:
 2018-05-25

 Date Tested:
 2018-05-25

 Date Completed:
 2018-05-25

 Next Due Date:
 2018-08-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 μS/cm) | | | |

Temperature performance checking

| Reference thermometer- | Instrument Readings (°C) | Correction (°C) | Comment |
|------------------------|--------------------------|-----------------|---------|
| E431 Readings (°C) | | | |
| 20.0 | 20.001 | -0.001 | N/A |

pH performance checking

| | Instrument Readings | Accetance Criteria | Comment |
|-------------------|---------------------|--------------------|---------|
| | (pH unit) | | |
| pH QC buffer 4.00 | 4.05 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.88 | 6.86 <u>+</u> 0.10 | Pass |
| pH QC buffer 9.18 | 9.21 | 9.18 <u>+</u> 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.05 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|--------------------------------|----------------------------|--|---------|
| 8.00 | 8.01 | Difference between Titration value and instrument reading <0.2mg/L | Pass |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.24 | 9.0-11.0 | Pass |
| 50 NTU | 50.46 | 45.0-55.0 | Pass |
| 100 NTU | 100.3 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment |
|-------------|---------------------------|--------------------|---------|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass |



ATTN:

WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Miss Mei Ling Tang

Shatin, N.T., Hong Kong

Test Report No.: 29025F Date of Issue: 2018-05

2018-05-25

Date Received: Date Tested: 2018-05-25 2018-05-25

Date Completed: Next Due Date:

2018-05-25 2018-08-24

.

Page:

1 of 2

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-85 |
|---|------------------|------------------|
| Manufacturer: | YSI Incorporated | d, a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 17A105009 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 17A105103 |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 17A104092 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599795-01 | 17A105263 |

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29025F

 Date of Issue:
 2018-05-25

 Date Received:
 2018-05-25

 Date Tested:
 2018-05-25

 Date Completed:
 2018-05-25

 Next Due Date:
 2018-08-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 μS/cm) | | | |

Temperature performance checking

| Reference thermometer- | Instrument Readings (°C) | Correction (°C) | Comment |
|------------------------|--------------------------|-----------------|---------|
| E431 Readings (°C) | | | |
| 20.7 | 20.701 | -0.001 | N/A |

pH performance checking

| | Instrument Readings (pH unit) | Accetance Criteria | Comment |
|-------------------|----------------------------------|--------------------|---------|
| pH QC buffer 4.00 | 4.02 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.86 | 6.86 ± 0.10 | Pass |
| pH QC buffer 9.18 | 9.21 | 9.18 ± 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.05 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|--------------------------------|----------------------------|---|---------|
| 8.00 | 8.01 | Difference between Titration value and | Pass |
| | | instrument reading <0.2mg/L | |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.17 | 9.0-11.0 | Pass |
| 50 NTU | 50.60 | 45.0-55.0 | Pass |
| 100 NTU | 100.3 | 90.0-110.0 | Pass |

Depth performance checking

| | - | | |
|-------------|---------------------------|--------------------|---------|
| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment |
| 0.5 meter | 0.50 | 0.45-0.55 | Pass |



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

| Test Report No.: | 29025H |
|------------------|------------|
| Date of Issue: | 2018-05-25 |
| Date Received: | 2018-05-25 |
| Date Tested: | 2018-05-25 |
| Date Completed: | 2018-05-25 |
| Next Due Date: | 2018-08-24 |

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

| Certificate of | of Calibration |
|----------------|----------------|
|----------------|----------------|

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-164 |
|---|-----------------|------------------|
| Manufacturer: | YSI Incorporate | d, a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 17K101623 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 17H103446 . |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 17K100331 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599795-01 | 17K103099 |

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716,

Technology Park, 18 On Lai Street,

Shatin, N.T., Hong Kong.

Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29025H

 Date of Issue:
 2018-05-25

 Date Received:
 2018-05-25

 Date Tested:
 2018-05-25

 Date Completed:
 2018-05-25

 Next Due Date:
 2018-08-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 μS/cm) | | | |

Temperature performance checking

| Reference thermometer- | Instrument Readings (°C) | Correction (°C) | Comment |
|------------------------|--------------------------|-----------------|---------|
| E431 Readings (°C) | | | |
| 20.7 | 20.703 | -0.003 | N/A |

pH performance checking

| | Instrument Readings | Accetance Criteria | Comment |
|-------------------|---------------------|--------------------|---------|
| | (pH unit) | Tabasa | |
| pH QC buffer 4.00 | 4.02 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.86 | 6.86 ± 0.10 | Pass |
| pH QC buffer 9.18 | 9.20 | 9.18 ± 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.05 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|--------------------------------|----------------------------|---|---------|
| 8.00 | 8.01 | Difference between Titration value and | Pass |
| | | instrument reading <0.2mg/L | |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.33 | 9.0-11.0 | Pass |
| 50 NTU | 50.36 | 45.0-55.0 | Pass |
| 100 NTU | 100.2 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment |
|-------------|---------------------------|--------------------|---------|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass |

Calibration Item: Micromate Unit (Calibration with Geophone

UM12902)

Model No.: 721A2501

Serial No.: UM12902

Calibration Date: 14 May 2018

Next Calibration Date: 14 May 2019

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Date: 14 May 2018

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG20673)

Model No.: 716A0403 Serial No.: BE13849

Calibration Date: 10 April 2018
Next Calibration Date: 10 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Date: 10 April 2018

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG14849)

 Model No.:
 716A0403

 Serial No.:
 BE15892

Calibration Date: 9 April 2018 Next Calibration Date: 9 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG20674)

Model No.: 716A0403 Serial No.: BE17902

Calibration Date: 10 April 2018
Next Calibration Date: 10 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Date: 10 April 2018

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG14847)

Model No.: 716A0403
Serial No.: BE17904
Calibration Date: 9 April 2018
Next Calibration Date: 9 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG16959)

Model No.: 716A0403
Serial No.: BE17506
Calibration Date: 9 April 2018
Next Calibration Date: 9 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG14849)

 Model No.:
 716A0403

 Serial No.:
 BE15892

Calibration Date: 9 April 2018 Next Calibration Date: 9 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG16957)

Model No.: 716A0403

Serial No.: BE17505

Calibration Date: 22 March 2018 Next Calibration Date: 22 March 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 22 March 2018

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG15353)

Model No.: 716A0403 Serial No.: BE15891

Calibration Date: 22 March 2018 Next Calibration Date: 22 March 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date 22 March 2018

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG16955)

Model No.: 716A0403
Serial No.: BE16223
Calibration Date: 9 April 2018

Next Calibration Date: 9 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

| Test References | Model | Serial No. |
|--------------------------------------|----------|------------|
| Blastmate III | 714A0801 | BA15521 |
| ISEE Triaxial Geophone | 714A9701 | BG14463 |
| GLOBAL SPECIALISTS 3MHz* | 2030 | 256812 |
| Stanford Spectrum Analyzer | SR760 | 41550 |
| Aglient Multimeter* | 34410A | MY47011119 |
| HP Distortion Meter* | 339A | 810699 |
| Bruel & Kjaer Accelerometer* | 4370 | 30323 |
| Bruel & Kjaer Charge Amplifier* | 2647 | 2518810 |
| Bruel & Kjaer Conditional Amplifier* | 269 | 2152173 |
| LDS Air Cooled Vibrator | V556 | 92794/1 |
| LDS Field Power Supply | FPS10L | ARA 04/05 |
| LDS Power Amplifier | PA1000L | ARA 07/06 |

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)



CERTIFICATE OF CALIBRATION

Calibration Date: 1st September 2017

Model: iCivil-1011 Inclinometer

Serial No.: HK110118

Method Used: By direct measurement

Laboratory Conditions:

Ambient Temperature: $(23\pm2)^{\circ}$ C Relative Humidity: $(50\pm20)\%$

Test Reference Model Equipment ID

Dual-Axis Digital Angle Protractor TLL-90S EPC001

Calibration Result

X-Axis Measurement

| Applied Angle (degree) | UUT Reading (degree) | Error (degree) |
|------------------------|----------------------|----------------|
| 10.011 | 9.943 | -0.068 |
| 5.005 | 4.976 | -0.029 |
| 1.003 | 0.995 | -0.008 |
| 0.001 | -0.002 | -0.003 |
| -1.005 | -0.996 | 0.009 |
| -5.015 | -4.976 | 0.039 |
| -10.009 | -9.940 | 0.069 |

Remarks:

1. The above calibration data applies only to the instrument described above.

Checked By:

Date: 1st September 2017

*** End of Report***



CERTIFICATE OF CALIBRATION

Calibration Date: 1st September 2017

Model:

iCivil-1011 Inclinometer

Serial No.:

HK110120

Method Used:

By direct measurement

Laboratory Conditions:

Ambient Temperature:

(23±2)°C

Relative Humidity:

(50 ±20)%

Test Reference

Model

Equipment ID

Dual-Axis Digital Angle Protractor

TLL-90S

EPC001

Calibration Result

X-Axis Measurement

| Applied Angle (degree) | UUT Reading (degree) | Error (degree) |
|------------------------|----------------------|----------------|
| 10.005 | 9.945 | -0.06 |
| 5.007 | 4.978 | -0.029 |
| 1.003 | 0.998 | -0.005 |
| 0.001 | -0.001 | -0.002 |
| -1.008 | -0.998 | 0.01 |
| -5.010 | -4.974 | 0.036 |
| -10.001 | -9.943 | 0.058 |

Remarks:

1. The above calibration data applies only to the instrument described above.

Checked By:

Date: 1st September 2017

*** End of Report***



YSF Corporation Limited

5/A., Blk 1 Kin Ho Ind Bldg 20-24, Au Pui Wan St, Fo Tan, Shatin, N.T. Hong Kong

Phone: 852-8109 8368 Fax: 852-3007 4857

CERTIFICATE OF CALIBRATION

Certificate No.

: CS-CC-170820

Customer

: Leighton-China State Joint Venture

Manufacturer

: Leica

Address

: 39/F., Sun Hung Kai Centre,

Equipment

: Digital Level

30 Harbour Road.

Model

: LS15 0.3mm

Hong Kong

Serial No.

:701133

Calibration Interval : 12 months

Reference Document: CS/ME/3(HKST)

Calibration Date : 14th September, 2017 Expire Date

: 13th September, 2018

Report No.

: CS-CR-170820

The instrument has been checked and calibrated according to document procedures and using standards and instruments which are traceable to international accepted standards. The standards and instruments used in the calibration are calibrated on a schedule which is adjusted to maintain traceability at the required accuracy level, or have been derived from the ratio type of self-calibration techniques. This is established by our Quality Management System, audited to ISO9001 :2008 by an independent national accredited body.

The specified calibration interval is a recommendation. Depending on the type of use ambient conditions or accuracy requirements, other calibration intervals may be applicable. The user shall be responsible that calibration is carried out at adequate intervals.

YSF Corporation Ltd. hereby certifies this instrument meets or exceeds all published specifications of the manufacturer at present inforce. This calibration certificate may only be distruibuted in a complete and unchanged form. Unsigned calibration certificates are invalid.

Calibrated by

Wayne Ng, Service Engineer 14th September, 2017

Wallace Yu, Service Manager

14th September, 2017

Checked b

CKL/CSL/170820



YSF Corporation Ltd.

Calibration Report

| Certificate No. | : CS-CC-170820 | | Certificate Report No.: CS-CR-170820 | |
|--|--|-------------------|---|--|
| Client | : Leighton-China S | tate Joint Ventur | е | |
| Address | : 39/F., Sun Hung Kai Centre, 30 Harbour Road, Hong Kong | | | |
| Item Calibrated | :Name/Description | n:Digital Level | | |
| | Manufacturer: | Leica | | |
| | Model: | LS15 0.3mm | Eqt. No: 701133 | |
| Reference Standard | : 5198266 Calibration check | according to cus | tomer's requirement. | |
| Calibration Method | : Procedure CS02 | | | |
| Calibration Condition | S | | | |
| Temperature | :(31±3℃) | | | |
| Relative Humidity | : 84% RH | | | |
| Date of Test | : 14th September, 2 | 2017 | | |
| Test Results | : PASS (All calibration attached calibration) | - | e within the tolerances as shown in the | |
| Calibrated by: Way Wayne Ng, Service Date: 14th Septem | e Engineer | HKCS Approv | ved Signatory: Wallace Yu, Service Manager Date: 14th September, 2017 | |

2, The values given in this calibration certificate only to the values measured at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. YSF Corporation Ltd. shall not be liable for any loss/damage resulting from the use of the equipment.

- 3, The test results apply to the above Unit-Under-Test only.
- 4, This certificate shall not be reproduced, except on full, without approval of YSF Corporation Ltd.



YSF Corporation Ltd.

Calibration Report

Certificate Report No.: CS-CR-170820

Certificate No. :CS-CC-170820

Client

: Leighton-China State Joint Venture

Address

: 39/F., Sun Hung Kai Centre, 30 Harbour Road, Hong Kong

Item Calibrated

:Name/Description: Digital Level

Manufacturer:

Leica

Model:

LS15 0.3mm

Eqt. No: 701133

| Inspection Item | Result |
|--------------------------------|--------|
| Line of sight leveling | Pass |
| Compensation accuracy | Pass |
| Stadia spacing | Pass |
| Circular bubble level accuracy | Pass |
| Focusing | Pass |
| Hori. Motion | Pass |

Overall Inspection Result: PASS

Served by:

Wayne Ng, Service Engineer

Date: 14th September, 2017

Wallace Yu, Service Manager

YSF Corporation Ltdl.

Date: 14th September, 2017

We hereby confirm the inspection has been completed and complied with the specifications required.



The Safety Company

MSA Corporate Center • 1000 Cranberry Woods Drive • Cranberry Township, PA 16066 www.msasafety.com

Telephone: (800) MSA-2222

ALTAIR5X CERTIFICATE OF CALIBRATION

Serial Number: 120848

Part Number: A-ALT5X-A-N-K-D-1-0-0-T-0-0-0

Sales Order Number:

阿爾

Factory Calibration Date: 08/18/17

Set Points

| | METHANE 0-100.00 %LEL | O2 0-30.00 %VOL | CO 0-2000.00 PPM | H2S 0-200.00 PPM | NH3 0-100.00 PPM | |
|-------------------|-----------------------------|--------------------|------------------------|---------------------|---------------------|--|
| Ψ (Low) | 10.00 %LEL | 19.50 %VOL | 25.00 PPM | 10.00 PPM | 25.00 PPM | |
| ↑ (High) | 20.00 %LEL | 23.00 %VOL | 100.00 PPM | 15.00 PPM | 50.00 PPM | |
| STEL | | | 100.00 PPM | 15.00 PPM | 35.00 PPM | |
| ⊅ twa | | | 25.00 PPM | 10.00 PPM | 25.00 PPM | |
| Calibrated Value | Methane 1.45 %VOL | O2 15.00 %VOL | CO 60.4 PPM | H2S 21.0 PPM | NH3 25 PPM | |
| Cylinder Lot # | 1027601826B | 1027601826B | 1027601826B | 1027601826B | 201397 | |

All applicable inspections, testing, and calibrations were performed using NIST traceable equipment, where available, in accordance with MSA's ISO 9001 Certified Quality System. Each material, component, and/or instrument must be installed, operated and maintained in strict accordance with its labels, cautions, warnings, instructions, and within the limitations stated in the supplied instruction manual. Routine calibration checks, equipment inspections, and applicable preventative maintenance measures must be performed to verify that the materials, components, and/or instruments are operating properly. Failure to perform these tasks on a routine basis, or suggested intervals, with specified equipment or methods, may result in inaccurate readings.

Process Certified By:

Calibrated By: E. Weber

QUALITY ENGINEER

LOCATION: 1000 Cranberry Woods Drive • Cranberry Township, PA 16066-5296



The Safety Company

MSA Corporate Center ● 1000 Cranberry Woods Drive ● Cranberry Township, PA 16066 www.msasafety.com

Telephone: (800) MSA-2222

ALTAIR5X CERTIFICATE OF CALIBRATION

Serial Number: 120847

Part Number: A-ALT5X-A-N-K-D-1-0-0-T-0-0-0

Sales Order Number:

Factory Calibration Date: 08/18/17

Set Points

| Set Points | | | | | | |
|-------------------------|----------------------|------------------|-------------|--------------|------------|--|
| | | | | | | |
| Ψ (Low) | | | | | | |
| ↑ (High) | | | | | | |
| STEL | | | | | | |
| D _{TWA} | | | | | | |
| Calibrated Value | Methane 1.45 %VOL | O2 15.00 %VOL | CO 60.4 PPM | H2S 21.0 PPM | NH3 25 PPM | |
| Cylinder Lot# | 1027601826B | 1027601826B | 1027601826B | 1027601826B | 201397 | |

All applicable inspections, testing, and calibrations were performed using NIST traceable equipment, where available, in accordance with MSA's ISO 9001 Certified Quality System. Each material, component, and/or instrument must be installed, operated and maintained in strict accordance with its labels, cautions, warnings, instructions, and within the limitations stated in the supplied instruction manual. Routine calibration checks, equipment inspections, and applicable preventative maintenance measures must be performed to verify that the materials, components, and/or instruments are operating properly. Failure to perform these tasks on a routine basis, or suggested intervals, with specified equipment or methods, may result in inaccurate readings.

Process Certified By:

Calibrated By: E. Weber

IJM HOFFMAN

ČUALITY ENGINEER

LOCATION: 1000 Cranberry Woods Drive • Cranberry Township, PA 16066-5296

APPENDIX C WEATHER INFORMATION

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|--------------|---------------------------|-------------------------------|--------------------|
| 1 June 2018 | 27.8 – 35.1 | 75 | - |
| 2 June 2018 | 27.2 – 32.8 | 74 | Trace |
| 3 June 2018 | 27.3 – 32.6 | 74 | Trace |
| 4 June 2018 | 26.5 – 31.2 | 85 | 12.4 |
| 5 June 2018 | 25.9 – 29.5 | 92 | 28.2 |
| 6 June 2018 | 26.0 – 28.4 | 93 | 58.3 |
| 7 June 2018 | 26.0 – 28.6 | 92 | 47.4 |
| 8 June 2018 | 25.3 – 30.2 | 88 | 70.2 |
| 9 June 2018 | 26.5 – 30.4 | 79 | 4.8 |
| 10 June 2018 | 27.4 – 33.4 | 69 | - |
| 11 June 2018 | 28.0 – 34.3 | 59 | - |
| 12 June 2018 | 25.2 – 30.1 | 88 | 39.6 |
| 13 June 2018 | 25.6 – 28.5 | 94 | 109.3 |
| 14 June 2018 | 25.4 – 28.6 | 82 | 1.3 |
| 15 June 2018 | 25.7 – 29.1 | 76 | 0.2 |
| 16 June 2018 | 26.9 -31.5 | 70 | - |
| 17 June 2018 | 26.2 – 30.8 | 72 | Trace |
| 18 June 2018 | 27.4 – 31.9 | 77 | Trace |
| 19 June 2018 | 28.6 – 31.5 | 79 | Trace |

I. General Information

| Date | Mean Air Temperature (°C) | Mean Relative Humidity (%) | Precipitation (mm) |
|--------------|---------------------------|-------------------------------|--------------------|
| 20 June 2018 | 28.8 – 32.4 | 78 | Trace |
| 21 June 2018 | 28.7 – 31.6 | 81 | 2.6 |
| 22 June 2018 | 25.4 – 30.4 | 87 | 32.9 |
| 23 June 2018 | 24.4 – 29.7 | 90 | 25.6 |
| 24 June 2018 | 26.4 – 32.5 | 84 | 18.1 |
| 25 June 2018 | 26.0 – 31.3 | 85 | 6.2 |
| 26 June 2018 | 25.9 – 33.4 | 80 | 1.7 |
| 27 June 2018 | 27.4 – 31.9 | 78 | Trace |
| 28 June 2018 | 27.7 – 32.6 | 75 | - |
| 29 June 2018 | 28.4 – 32.5 | 76 | Trace |
| 30 June 2018 | 28.9 – 32.8 | 80 | Trace |

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

^{**} Trace means rainfall less than 0.05 mm

| II. Mean Wind Speed and Wind Direction | | | | |
|--|-------|----------------|-----------|--|
| Date | Time | Wind Speed m/s | Direction | |
| 1-Jun-2018 | 00:00 | 1.9 | SW | |
| 1-Jun-2018 | 01:00 | 1.8 | SW | |
| 1-Jun-2018 | 02:00 | 1.5 | WNW | |
| 1-Jun-2018 | 03:00 | 1.7 | SSW | |
| 1-Jun-2018 | 04:00 | 1.9 | SSE | |
| 1-Jun-2018 | 05:00 | 1.8 | ESE | |
| 1-Jun-2018 | 06:00 | 1.6 | ESE | |
| 1-Jun-2018 | 07:00 | 1.8 | SSE | |
| 1-Jun-2018 | 08:00 | 1.6 | SSE | |
| 1-Jun-2018 | 09:00 | 2.4 | SSE | |
| 1-Jun-2018 | 10:00 | 2 | SSE | |
| 1-Jun-2018 | 11:00 | 2.7 | SE | |
| 1-Jun-2018 | 12:00 | 3 | SE | |
| 1-Jun-2018 | 13:00 | 2.6 | SSE | |
| 1-Jun-2018 | 14:00 | 3 | SSE | |
| 1-Jun-2018 | 15:00 | 2.5 | SSE | |
| 1-Jun-2018 | 16:00 | 2.7 | SSE | |
| 1-Jun-2018 | 17:00 | 2.7 | ENE | |
| 1-Jun-2018 | 18:00 | 2.3 | NE | |
| 1-Jun-2018 | 19:00 | 1.8 | ENE | |
| 1-Jun-2018 | 20:00 | 1.6 | NE | |
| 1-Jun-2018 | 21:00 | 1.6 | ENE | |
| 1-Jun-2018 | 22:00 | 1.4 | ENE | |
| 1-Jun-2018 | 23:00 | 1.5 | ENE | |
| 2-Jun-2018 | 00:00 | 1.6 | ENE | |
| 2-Jun-2018 | 01:00 | 1.7 | ENE | |
| 2-Jun-2018 | 02:00 | 1.9 | E | |
| 2-Jun-2018 | 03:00 | 1.6 | ENE | |
| 2-Jun-2018 | 04:00 | 2 | E | |
| 2-Jun-2018 | 05:00 | 1.8 | ENE | |
| 2-Jun-2018 | 06:00 | 1.8 | SSE | |
| 2-Jun-2018 | 07:00 | 1.8 | ESE | |
| 2-Jun-2018 | 08:00 | 1.6 | ENE | |
| 2-Jun-2018 | 09:00 | 1.9 | ENE | |
| 2-Jun-2018 | 10:00 | 2.1 | ENE | |
| 2-Jun-2018 | 11:00 | 2.6 | ESE | |
| 2-Jun-2018 | 12:00 | 2.8 | ENE | |

| <u>II.</u> | Wican Willu | Speed and Wind D | nection | |
|------------|-------------|------------------|---------|-----|
| | 2-Jun-2018 | 13:00 | 2.6 | ESE |
| | 2-Jun-2018 | 14:00 | 2.7 | ESE |
| | 2-Jun-2018 | 15:00 | 2.9 | ESE |
| | 2-Jun-2018 | 16:00 | 2.4 | ESE |
| | 2-Jun-2018 | 17:00 | 1.7 | ESE |
| | 2-Jun-2018 | 18:00 | 1.9 | ESE |
| | 2-Jun-2018 | 19:00 | 2 | ESE |
| | 2-Jun-2018 | 20:00 | 1.8 | ESE |
| | 2-Jun-2018 | 21:00 | 1.7 | SSW |
| | 2-Jun-2018 | 22:00 | 1.7 | SSW |
| | 2-Jun-2018 | 23:00 | 1.7 | ESE |
| | 3-Jun-2018 | 00:00 | 1.8 | ESE |
| | 3-Jun-2018 | 01:00 | 1.7 | E |
| | 3-Jun-2018 | 02:00 | 1.7 | NNW |
| | 3-Jun-2018 | 03:00 | 1.8 | ENE |
| | 3-Jun-2018 | 04:00 | 1.9 | N |
| | 3-Jun-2018 | 05:00 | 1.7 | ENE |
| | 3-Jun-2018 | 06:00 | 1.4 | N |
| | 3-Jun-2018 | 07:00 | 2 | ENE |
| | 3-Jun-2018 | 08:00 | 1.6 | ENE |
| | 3-Jun-2018 | 09:00 | 1.8 | ENE |
| | 3-Jun-2018 | 10:00 | 2.3 | ENE |
| | 3-Jun-2018 | 11:00 | 2.1 | SE |
| | 3-Jun-2018 | 12:00 | 2.4 | ENE |
| | 3-Jun-2018 | 13:00 | 2.9 | ENE |
| | 3-Jun-2018 | 14:00 | 2.6 | ENE |
| | 3-Jun-2018 | 15:00 | 2.6 | SSE |
| | 3-Jun-2018 | 16:00 | 2.9 | S |
| | 3-Jun-2018 | 17:00 | 2.7 | SSE |
| | 3-Jun-2018 | 18:00 | 2.7 | ESE |
| | 3-Jun-2018 | 19:00 | 2.8 | SE |
| | 3-Jun-2018 | 20:00 | 2 | SW |
| | 3-Jun-2018 | 21:00 | 1.8 | E |
| | 3-Jun-2018 | 22:00 | 2 | WSW |
| | 3-Jun-2018 | 23:00 | 1.7 | SW |
| | 4-Jun-2018 | 00:00 | 2.1 | S |
| | 4-Jun-2018 | 01:00 | 2.1 | SSW |
| | 4-Jun-2018 | 02:00 | 1.5 | SE |

| II. | Mean Wind | Speed and Wind D | irection | |
|------|-----------|-------------------------|----------|-----|
| 4-Jı | un-2018 | 03:00 | 1.7 | SSE |
| 4-Jı | un-2018 | 04:00 | 1.5 | SE |
| 4-Jı | un-2018 | 05:00 | 1.4 | SSE |
| 4-Jı | un-2018 | 06:00 | 1.5 | ENE |
| 4-Jı | un-2018 | 07:00 | 1.3 | N |
| 4-Jı | un-2018 | 08:00 | 1.9 | SSW |
| 4-Jı | un-2018 | 09:00 | 2.1 | SSW |
| 4-Jı | un-2018 | 10:00 | 2.5 | ENE |
| 4-Jı | un-2018 | 11:00 | 3.2 | ENE |
| 4-Jı | un-2018 | 12:00 | 2.8 | ENE |
| 4-Jı | un-2018 | 13:00 | 2.7 | SE |
| 4-Jı | un-2018 | 14:00 | 2.8 | SE |
| 4-Jı | un-2018 | 15:00 | 2.6 | SE |
| 4-Jı | un-2018 | 16:00 | 2.7 | SE |
| 4-Jı | un-2018 | 17:00 | 2 | ESE |
| 4-Jı | un-2018 | 18:00 | 1.8 | SSE |
| 4-Jı | un-2018 | 19:00 | 1.2 | S |
| 4-Jı | un-2018 | 20:00 | 1 | SE |
| 4-Jı | un-2018 | 21:00 | 1 | W |
| 4-Jı | un-2018 | 22:00 | 1.2 | W |
| 4-Jı | un-2018 | 23:00 | 1.2 | N |
| 5-Jı | un-2018 | 00:00 | 1.3 | NE |
| 5-Jı | un-2018 | 01:00 | 1.5 | N |
| 5-Jı | un-2018 | 02:00 | 1.4 | ENE |
| 5-Jı | un-2018 | 03:00 | 1.4 | S |
| 5-Jı | un-2018 | 04:00 | 1.7 | NNE |
| 5-Jı | un-2018 | 05:00 | 1.7 | ENE |
| 5-Jı | un-2018 | 06:00 | 1.2 | SSW |
| 5-Jı | un-2018 | 07:00 | 1.6 | SSE |
| 5-Jı | un-2018 | 08:00 | 1.6 | SSE |
| 5-Jı | un-2018 | 09:00 | 2.7 | NNE |
| 5-Jı | un-2018 | 10:00 | 2 | S |
| 5-Jı | un-2018 | 11:00 | 2.5 | SSW |
| 5-Jı | un-2018 | 12:00 | 2.3 | S |
| 5-Jı | un-2018 | 13:00 | 2.1 | S |
| 5-Jı | un-2018 | 14:00 | 1.6 | SSE |
| 5-Jı | un-2018 | 15:00 | 2.6 | ENE |
| 5-Jı | un-2018 | 16:00 | 3 | NE |
| | | | | |

| 11. | Mean wind | Speed and wind D | rection | |
|-----|------------|------------------|---------|-----|
| | 5-Jun-2018 | 17:00 | 2.2 | N |
| | 5-Jun-2018 | 18:00 | 2.2 | WSW |
| | 5-Jun-2018 | 19:00 | 2.6 | SW |
| | 5-Jun-2018 | 20:00 | 2.7 | N |
| | 5-Jun-2018 | 21:00 | 2.1 | S |
| | 5-Jun-2018 | 22:00 | 1.9 | SSW |
| | 5-Jun-2018 | 23:00 | 1.9 | SSW |
| | 6-Jun-2018 | 00:00 | 1.9 | SW |
| | 6-Jun-2018 | 01:00 | 2 | SSW |
| | 6-Jun-2018 | 02:00 | 2.7 | SSW |
| | 6-Jun-2018 | 03:00 | 2.6 | SW |
| | 6-Jun-2018 | 04:00 | 2.4 | ESE |
| | 6-Jun-2018 | 05:00 | 2.3 | WSW |
| | 6-Jun-2018 | 06:00 | 2.3 | SW |
| | 6-Jun-2018 | 07:00 | 2.3 | WNW |
| | 6-Jun-2018 | 08:00 | 2.3 | SW |
| | 6-Jun-2018 | 09:00 | 2.5 | SSW |
| | 6-Jun-2018 | 10:00 | 2.8 | SSW |
| | 6-Jun-2018 | 11:00 | 3 | SSW |
| | 6-Jun-2018 | 12:00 | 3.1 | N |
| | 6-Jun-2018 | 13:00 | 3.1 | ENE |
| | 6-Jun-2018 | 14:00 | 2.9 | NE |
| | 6-Jun-2018 | 15:00 | 3.4 | SW |
| | 6-Jun-2018 | 16:00 | 3.6 | N |
| | 6-Jun-2018 | 17:00 | 3.2 | ENE |
| | 6-Jun-2018 | 18:00 | 2.6 | S |
| | 6-Jun-2018 | 19:00 | 2.6 | WNW |
| | 6-Jun-2018 | 20:00 | 2.5 | Е |
| | 6-Jun-2018 | 21:00 | 2.1 | NW |
| | 6-Jun-2018 | 22:00 | 2.5 | WNW |
| | 6-Jun-2018 | 23:00 | 2.3 | NNE |
| | 7-Jun-2018 | 00:00 | 2.3 | N |
| | 7-Jun-2018 | 01:00 | 2.6 | SSE |
| | 7-Jun-2018 | 02:00 | 2.2 | SSE |
| | 7-Jun-2018 | 03:00 | 2.3 | SSW |
| | 7-Jun-2018 | 04:00 | 2.2 | WSW |
| | 7-Jun-2018 | 05:00 | 1.9 | WSW |
| | 7-Jun-2018 | 06:00 | 1.8 | ENE |

| 11. | Mean wind | Speed and wind D | rection | |
|-----|------------|------------------|---------|-----|
| | 7-Jun-2018 | 07:00 | 1.7 | SW |
| | 7-Jun-2018 | 08:00 | 2 | SSE |
| | 7-Jun-2018 | 09:00 | 2 | WNW |
| | 7-Jun-2018 | 10:00 | 2 | WNW |
| | 7-Jun-2018 | 11:00 | 1.8 | N |
| | 7-Jun-2018 | 12:00 | 1.8 | N |
| | 7-Jun-2018 | 13:00 | 1.7 | ENE |
| | 7-Jun-2018 | 14:00 | 1.7 | ENE |
| | 7-Jun-2018 | 15:00 | 1.8 | WNW |
| | 7-Jun-2018 | 16:00 | 1.9 | W |
| | 7-Jun-2018 | 17:00 | 2.2 | W |
| | 7-Jun-2018 | 18:00 | 2.2 | SSW |
| | 7-Jun-2018 | 19:00 | 2.3 | SSW |
| | 7-Jun-2018 | 20:00 | 1.9 | NE |
| | 7-Jun-2018 | 21:00 | 1.7 | SW |
| | 7-Jun-2018 | 22:00 | 1.6 | SW |
| | 7-Jun-2018 | 23:00 | 1.6 | WNW |
| | 8-Jun-2018 | 00:00 | 1.6 | WNW |
| | 8-Jun-2018 | 01:00 | 1.5 | ENE |
| | 8-Jun-2018 | 02:00 | 1.5 | SSW |
| | 8-Jun-2018 | 03:00 | 1.4 | ENE |
| | 8-Jun-2018 | 04:00 | 1.7 | NNW |
| | 8-Jun-2018 | 05:00 | 1.7 | ENE |
| | 8-Jun-2018 | 06:00 | 1.6 | ENE |
| | 8-Jun-2018 | 07:00 | 1.7 | W |
| | 8-Jun-2018 | 08:00 | 2.2 | W |
| | 8-Jun-2018 | 09:00 | 2.3 | WSW |
| | 8-Jun-2018 | 10:00 | 2.8 | SSW |
| | 8-Jun-2018 | 11:00 | 2.8 | W |
| | 8-Jun-2018 | 12:00 | 2.7 | W |
| | 8-Jun-2018 | 13:00 | 2.3 | W |
| | 8-Jun-2018 | 14:00 | 2.8 | SSW |
| | 8-Jun-2018 | 15:00 | 2.7 | SSW |
| | 8-Jun-2018 | 16:00 | 2.4 | SSW |
| | 8-Jun-2018 | 17:00 | 2 | SSW |
| | 8-Jun-2018 | 18:00 | 1.7 | W |
| | 8-Jun-2018 | 19:00 | 1.6 | W |
| | 8-Jun-2018 | 20:00 | 1.9 | SW |

| 11. | Mean Willu | Speed and wind D | n echon | |
|-----|-------------|------------------|---------|-----|
| | 8-Jun-2018 | 21:00 | 2.1 | W |
| | 8-Jun-2018 | 22:00 | 2.2 | WSW |
| | 8-Jun-2018 | 23:00 | 1.8 | SSW |
| | 9-Jun-2018 | 00:00 | 2 | SSW |
| | 9-Jun-2018 | 01:00 | 2 | WSW |
| | 9-Jun-2018 | 02:00 | 1.9 | SSW |
| | 9-Jun-2018 | 03:00 | 1.9 | SSW |
| | 9-Jun-2018 | 04:00 | 2.1 | WSW |
| | 9-Jun-2018 | 05:00 | 1.6 | WSW |
| | 9-Jun-2018 | 06:00 | 1.3 | W |
| | 9-Jun-2018 | 07:00 | 1.3 | WSW |
| | 9-Jun-2018 | 08:00 | 1.4 | WSW |
| | 9-Jun-2018 | 09:00 | 1.8 | SSW |
| | 9-Jun-2018 | 10:00 | 2.1 | SW |
| | 9-Jun-2018 | 11:00 | 2.3 | W |
| | 9-Jun-2018 | 12:00 | 2.3 | W |
| | 9-Jun-2018 | 13:00 | 2.2 | WNW |
| | 9-Jun-2018 | 14:00 | 1.8 | SSW |
| | 9-Jun-2018 | 15:00 | 1.9 | NNW |
| | 9-Jun-2018 | 16:00 | 1.8 | NW |
| | 9-Jun-2018 | 17:00 | 1.8 | N |
| | 9-Jun-2018 | 18:00 | 1.3 | NNW |
| | 9-Jun-2018 | 19:00 | 1 | NW |
| | 9-Jun-2018 | 20:00 | 1.1 | WNW |
| | 9-Jun-2018 | 21:00 | 1.6 | WNW |
| | 9-Jun-2018 | 22:00 | 1.3 | W |
| | 9-Jun-2018 | 23:00 | 1.2 | WNW |
| | 10-Jun-2018 | 00:00 | 1 | WNW |
| | 10-Jun-2018 | 01:00 | 1.2 | WNW |
| | 10-Jun-2018 | 02:00 | 1 | WNW |
| | 10-Jun-2018 | 03:00 | 1.1 | WNW |
| | 10-Jun-2018 | 04:00 | 0.8 | NW |
| | 10-Jun-2018 | 05:00 | 0.9 | WNW |
| | 10-Jun-2018 | 06:00 | 1 | WNW |
| | 10-Jun-2018 | 07:00 | 0.7 | WNW |
| | 10-Jun-2018 | 08:00 | 0.8 | NW |
| | 10-Jun-2018 | 09:00 | 1.3 | WNW |
| | 10-Jun-2018 | 10:00 | 1.4 | NNW |

| II. Me | an Wind | Speed and Wind D | irection | |
|--------|---------|---------------------------------------|---------------------------------------|-----|
| 10-Jun | -2018 | 11:00 | 2.5 | WNW |
| 10-Jun | -2018 | 12:00 | 2.7 | NNW |
| 10-Jun | -2018 | 13:00 | 2.7 | N |
| 10-Jun | -2018 | 14:00 | 2.6 | NNW |
| 10-Jun | -2018 | 15:00 | 2.5 | WNW |
| 10-Jun | -2018 | 16:00 | 2.7 | WNW |
| 10-Jun | -2018 | 17:00 | 2.5 | WNW |
| 10-Jun | -2018 | 18:00 | 1.3 | WNW |
| 10-Jun | -2018 | 19:00 | 1.3 | WNW |
| 10-Jun | -2018 | 20:00 | 2.4 | WNW |
| 10-Jun | -2018 | 21:00 | 1.2 | W |
| 10-Jun | -2018 | 22:00 | 2.1 | SSW |
| 10-Jun | -2018 | 23:00 | 1.6 | SW |
| 11-Jun | -2018 | 00:00 | 1.4 | SW |
| 11-Jun | -2018 | 01:00 | 1.5 | WNW |
| 11-Jun | -2018 | 02:00 | 2 | WNW |
| 11-Jun | -2018 | 03:00 | 1.7 | W |
| 11-Jun | -2018 | 04:00 | 1.5 | SSW |
| 11-Jun | -2018 | 05:00 | 1.3 | WSW |
| 11-Jun | -2018 | 06:00 | 1.6 | WSW |
| 11-Jun | -2018 | 07:00 | 1.6 | WSW |
| 11-Jun | -2018 | 08:00 | 1.5 | WSW |
| 11-Jun | -2018 | 09:00 | 2.1 | WSW |
| 11-Jun | -2018 | 10:00 | 2.1 | WSW |
| 11-Jun | -2018 | 11:00 | 2.3 | WNW |
| 11-Jun | -2018 | 12:00 | 2.9 | W |
| 11-Jun | -2018 | 13:00 | 2.8 | WSW |
| 11-Jun | -2018 | 14:00 | 2.8 | S |
| 11-Jun | -2018 | 15:00 | 2.8 | S |
| 11-Jun | -2018 | 16:00 | 2.7 | S |
| 11-Jun | -2018 | 17:00 | 1.7 | S |
| 11-Jun | -2018 | 18:00 | 1.6 | SW |
| 11-Jun | -2018 | 19:00 | 1.7 | WSW |
| 11-Jun | -2018 | 20:00 | 1.6 | SW |
| 11-Jun | -2018 | 21:00 | 1.5 | WNW |
| 11-Jun | -2018 | 22:00 | 1.6 | NNE |
| 11-Jun | -2018 | 23:00 | 1.5 | N |
| 12-Jun | -2018 | 00:00 | 3.1 | E |
| | · | · · · · · · · · · · · · · · · · · · · | · · · · · · · · · · · · · · · · · · · | |

| <u>II.</u> | Mean wind | Speed and Wind D | rection | |
|------------|-------------|------------------|---------|-----|
| | 12-Jun-2018 | 01:00 | 2.6 | ENE |
| | 12-Jun-2018 | 02:00 | 2.1 | ENE |
| | 12-Jun-2018 | 03:00 | 2.6 | N |
| | 12-Jun-2018 | 04:00 | 2.3 | WNW |
| | 12-Jun-2018 | 05:00 | 2.1 | W |
| | 12-Jun-2018 | 06:00 | 2 | WSW |
| | 12-Jun-2018 | 07:00 | 1.9 | WSW |
| | 12-Jun-2018 | 08:00 | 1.7 | WSW |
| | 12-Jun-2018 | 09:00 | 2.5 | WNW |
| | 12-Jun-2018 | 10:00 | 2.9 | WSW |
| | 12-Jun-2018 | 11:00 | 3.2 | W |
| | 12-Jun-2018 | 12:00 | 2.1 | WSW |
| | 12-Jun-2018 | 13:00 | 3 | SW |
| | 12-Jun-2018 | 14:00 | 2.3 | WNW |
| | 12-Jun-2018 | 15:00 | 2.6 | SW |
| | 12-Jun-2018 | 16:00 | 2.6 | SW |
| | 12-Jun-2018 | 17:00 | 2.5 | WNW |
| | 12-Jun-2018 | 18:00 | 2.3 | WNW |
| | 12-Jun-2018 | 19:00 | 1.8 | SSW |
| | 12-Jun-2018 | 20:00 | 1.9 | SW |
| | 12-Jun-2018 | 21:00 | 1.3 | SSW |
| | 12-Jun-2018 | 22:00 | 1.2 | WSW |
| | 12-Jun-2018 | 23:00 | 1.6 | S |
| | 13-Jun-2018 | 00:00 | 2.4 | SSW |
| | 13-Jun-2018 | 01:00 | 1.8 | SSW |
| | 13-Jun-2018 | 02:00 | 1.5 | WNW |
| | 13-Jun-2018 | 03:00 | 1.2 | WNW |
| | 13-Jun-2018 | 04:00 | 1.4 | WNW |
| | 13-Jun-2018 | 05:00 | 1.3 | SW |
| | 13-Jun-2018 | 06:00 | 0.9 | WSW |
| | 13-Jun-2018 | 07:00 | 1.2 | WSW |
| | 13-Jun-2018 | 08:00 | 1.5 | W |
| | 13-Jun-2018 | 09:00 | 2.8 | W |
| | 13-Jun-2018 | 10:00 | 3.9 | S |
| | 13-Jun-2018 | 11:00 | 4.1 | NNE |
| | 13-Jun-2018 | 12:00 | 4.7 | SW |
| | 13-Jun-2018 | 13:00 | 4.1 | WSW |
| | 13-Jun-2018 | 14:00 | 4.7 | WSW |

| II. Mean Wi | ind Speed and Wind D | Direction | |
|-------------|-----------------------------|-----------|-----|
| 13-Jun-2018 | 15:00 | 4.3 | SW |
| 13-Jun-2018 | 16:00 | 4.3 | W |
| 13-Jun-2018 | 17:00 | 3.9 | W |
| 13-Jun-2018 | 18:00 | 2.8 | SW |
| 13-Jun-2018 | 19:00 | 1.8 | SSE |
| 13-Jun-2018 | 20:00 | 1.6 | NNE |
| 13-Jun-2018 | 21:00 | 2.4 | WNW |
| 13-Jun-2018 | 22:00 | 2.6 | WSW |
| 13-Jun-2018 | 23:00 | 2 | WSW |
| 14-Jun-2018 | 00:00 | 1.3 | WSW |
| 14-Jun-2018 | 01:00 | 1.2 | WNW |
| 14-Jun-2018 | 02:00 | 1.3 | WNW |
| 14-Jun-2018 | 03:00 | 1.5 | SW |
| 14-Jun-2018 | 04:00 | 1.5 | WSW |
| 14-Jun-2018 | 05:00 | 1.4 | WSW |
| 14-Jun-2018 | 06:00 | 1.3 | WNW |
| 14-Jun-2018 | 07:00 | 1.3 | WNW |
| 14-Jun-2018 | 08:00 | 1.3 | WSW |
| 14-Jun-2018 | 09:00 | 1.6 | SW |
| 14-Jun-2018 | 10:00 | 2 | WSW |
| 14-Jun-2018 | 11:00 | 2.1 | WSW |
| 14-Jun-2018 | 12:00 | 2.3 | W |
| 14-Jun-2018 | 13:00 | 2.7 | WNW |
| 14-Jun-2018 | 14:00 | 2.5 | SW |
| 14-Jun-2018 | 15:00 | 2.2 | ENE |
| 14-Jun-2018 | 16:00 | 2.3 | ENE |
| 14-Jun-2018 | 17:00 | 2.2 | SSW |
| 14-Jun-2018 | 18:00 | 1.7 | SW |
| 14-Jun-2018 | 19:00 | 1.3 | SW |
| 14-Jun-2018 | 20:00 | 1.1 | SW |
| 14-Jun-2018 | 21:00 | 1.1 | W |
| 14-Jun-2018 | 22:00 | 1.2 | W |
| 14-Jun-2018 | 23:00 | 1 | W |
| 15-Jun-2018 | 00:00 | 1.3 | ENE |
| 15-Jun-2018 | 01:00 | 1 | SSW |
| 15-Jun-2018 | 02:00 | 0.9 | W |
| 15-Jun-2018 | 03:00 | 1.1 | W |
| 15-Jun-2018 | 04:00 | 1.3 | SSW |
| | | | |

| П. | Mean wind | Speed and wind D | песион | |
|----|-------------|------------------|--------|-----|
| | 15-Jun-2018 | 05:00 | 1.3 | WNW |
| | 15-Jun-2018 | 06:00 | 1.3 | WSW |
| | 15-Jun-2018 | 07:00 | 1.7 | S |
| | 15-Jun-2018 | 08:00 | 1.6 | S |
| | 15-Jun-2018 | 09:00 | 1.7 | S |
| | 15-Jun-2018 | 10:00 | 2.2 | ENE |
| | 15-Jun-2018 | 11:00 | 1.9 | NE |
| | 15-Jun-2018 | 12:00 | 2 | NE |
| | 15-Jun-2018 | 13:00 | 2.7 | ENE |
| | 15-Jun-2018 | 14:00 | 2.4 | SW |
| | 15-Jun-2018 | 15:00 | 3.8 | SW |
| | 15-Jun-2018 | 16:00 | 2.9 | WSW |
| | 15-Jun-2018 | 17:00 | 2.1 | SW |
| | 15-Jun-2018 | 18:00 | 2.5 | NE |
| | 15-Jun-2018 | 19:00 | 1.8 | NE |
| | 15-Jun-2018 | 20:00 | 1.7 | SSW |
| | 15-Jun-2018 | 21:00 | 1.8 | SSW |
| | 15-Jun-2018 | 22:00 | 1.9 | SSW |
| | 15-Jun-2018 | 23:00 | 1.6 | SW |
| | 16-Jun-2018 | 00:00 | 1.7 | SW |
| | 16-Jun-2018 | 01:00 | 1.8 | WSW |
| | 16-Jun-2018 | 02:00 | 1.6 | NW |
| | 16-Jun-2018 | 03:00 | 1.3 | NW |
| | 16-Jun-2018 | 04:00 | 2.1 | SW |
| | 16-Jun-2018 | 05:00 | 1.8 | SW |
| | 16-Jun-2018 | 06:00 | 2 | SSE |
| | 16-Jun-2018 | 07:00 | 2.2 | SE |
| | 16-Jun-2018 | 08:00 | 1.8 | SE |
| | 16-Jun-2018 | 09:00 | 2.3 | SE |
| | 16-Jun-2018 | 10:00 | 2.1 | SSE |
| | 16-Jun-2018 | 11:00 | 2.5 | ESE |
| | 16-Jun-2018 | 12:00 | 3 | Е |
| | 16-Jun-2018 | 13:00 | 3 | SSE |
| | 16-Jun-2018 | 14:00 | 3 | SSE |
| | 16-Jun-2018 | 15:00 | 3 | WNW |
| | 16-Jun-2018 | 16:00 | 3.2 | SW |
| | 16-Jun-2018 | 17:00 | 3.2 | SW |
| | 16-Jun-2018 | 18:00 | 3.2 | WSW |

| 16-Jun-2018 19:00 2.8 16-Jun-2018 20:00 2.2 16-Jun-2018 21:00 1.7 16-Jun-2018 22:00 1.6 16-Jun-2018 23:00 1.6 17-Jun-2018 00:00 1.7 17-Jun-2018 01:00 1.7 | WNW SW W SSW W W W WNW |
|---|------------------------|
| 16-Jun-2018 21:00 1.7 16-Jun-2018 22:00 1.6 16-Jun-2018 23:00 1.6 17-Jun-2018 00:00 1.7 | W SSW SW W SW |
| 16-Jun-2018 22:00 1.6 16-Jun-2018 23:00 1.6 17-Jun-2018 00:00 1.7 | SSW SW W SW |
| 16-Jun-2018 23:00 1.6 17-Jun-2018 00:00 1.7 | SW W SW |
| 17-Jun-2018 00:00 1.7 | W SW |
| | SW |
| 17-Jun-2018 01:00 1.7 | |
| | WNW |
| 17-Jun-2018 02:00 1.3 | |
| 17-Jun-2018 03:00 1.3 | NW |
| 17-Jun-2018 04:00 0.8 | W |
| 17-Jun-2018 05:00 1.3 | NW |
| 17-Jun-2018 06:00 1.8 | SSW |
| 17-Jun-2018 07:00 1 | SW |
| 17-Jun-2018 08:00 1.1 | WSW |
| 17-Jun-2018 09:00 2.2 | SW |
| 17-Jun-2018 10:00 2.4 | SW |
| 17-Jun-2018 11:00 3 | WSW |
| 17-Jun-2018 12:00 2.7 | SW |
| 17-Jun-2018 13:00 3.1 | SW |
| 17-Jun-2018 14:00 3.3 | SW |
| 17-Jun-2018 15:00 2.9 | WSW |
| 17-Jun-2018 16:00 3.1 | SW |
| 17-Jun-2018 17:00 2.5 | SW |
| 17-Jun-2018 18:00 2.2 | W |
| 17-Jun-2018 19:00 1.6 | WNW |
| 17-Jun-2018 20:00 1.2 | W |
| 17-Jun-2018 21:00 1.1 | WSW |
| 17-Jun-2018 22:00 1.1 | SSW |
| 17-Jun-2018 23:00 0.9 | SW |
| 18-Jun-2018 00:00 1 | SSW |
| 18-Jun-2018 01:00 1.1 | W |
| 18-Jun-2018 02:00 1 | WNW |
| 18-Jun-2018 03:00 0.7 | W |
| 18-Jun-2018 04:00 0.7 | W |
| 18-Jun-2018 05:00 0.8 | W |
| 18-Jun-2018 06:00 0.6 | W |
| 18-Jun-2018 07:00 0.8 | WNW |
| 18-Jun-2018 08:00 1 | WNW |

| 11. | Mean wind | Speed and Wind D | rrection | |
|-----|-------------|------------------|----------|-----|
| | 18-Jun-2018 | 09:00 | 1.8 | SW |
| | 18-Jun-2018 | 10:00 | 2.5 | WSW |
| | 18-Jun-2018 | 11:00 | 2.8 | SW |
| | 18-Jun-2018 | 12:00 | 3.2 | W |
| | 18-Jun-2018 | 13:00 | 3.2 | W |
| | 18-Jun-2018 | 14:00 | 2.9 | N |
| | 18-Jun-2018 | 15:00 | 2.8 | WSW |
| | 18-Jun-2018 | 16:00 | 2.6 | SSW |
| | 18-Jun-2018 | 17:00 | 2 | WSW |
| | 18-Jun-2018 | 18:00 | 2.1 | WSW |
| | 18-Jun-2018 | 19:00 | 1.7 | WSW |
| | 18-Jun-2018 | 20:00 | 1.5 | WSW |
| | 18-Jun-2018 | 21:00 | 1.3 | SW |
| | 18-Jun-2018 | 22:00 | 1.4 | SW |
| | 18-Jun-2018 | 23:00 | 1.1 | WSW |
| | 19-Jun-2018 | 00:00 | 1.3 | WSW |
| | 19-Jun-2018 | 01:00 | 1.1 | SW |
| | 19-Jun-2018 | 02:00 | 1.3 | WSW |
| | 19-Jun-2018 | 03:00 | 1.2 | W |
| | 19-Jun-2018 | 04:00 | 1.3 | SW |
| | 19-Jun-2018 | 05:00 | 1.2 | SW |
| | 19-Jun-2018 | 06:00 | 1.4 | SW |
| | 19-Jun-2018 | 07:00 | 1.2 | SW |
| | 19-Jun-2018 | 08:00 | 1.6 | SW |
| | 19-Jun-2018 | 09:00 | 2.1 | SW |
| | 19-Jun-2018 | 10:00 | 2.4 | SW |
| | 19-Jun-2018 | 11:00 | 2.8 | SW |
| | 19-Jun-2018 | 12:00 | 3.1 | WSW |
| | 19-Jun-2018 | 13:00 | 2 | SW |
| | 19-Jun-2018 | 14:00 | 2.1 | SW |
| | 19-Jun-2018 | 15:00 | 2.4 | SSW |
| | 19-Jun-2018 | 16:00 | 2.1 | SSW |
| | 19-Jun-2018 | 17:00 | 2 | S |
| | 19-Jun-2018 | 18:00 | 1.4 | S |
| | 19-Jun-2018 | 19:00 | 1.6 | SSW |
| | 19-Jun-2018 | 20:00 | 1.7 | S |
| | 19-Jun-2018 | 21:00 | 1.1 | SSE |
| | 19-Jun-2018 | 22:00 | 1.3 | S |

| II. Mean Win | d Speed and Wind D | irection | |
|--------------|--------------------|----------|-----|
| 19-Jun-2018 | 23:00 | 1.4 | SE |
| 20-Jun-2018 | 00:00 | 1.4 | SSE |
| 20-Jun-2018 | 01:00 | 1.6 | SSE |
| 20-Jun-2018 | 02:00 | 1.7 | SSE |
| 20-Jun-2018 | 03:00 | 1.5 | SSW |
| 20-Jun-2018 | 04:00 | 1.6 | SE |
| 20-Jun-2018 | 05:00 | 2 | SE |
| 20-Jun-2018 | 06:00 | 1.9 | SE |
| 20-Jun-2018 | 07:00 | 1.6 | SE |
| 20-Jun-2018 | 08:00 | 1.3 | SSW |
| 20-Jun-2018 | 09:00 | 2.2 | SSW |
| 20-Jun-2018 | 10:00 | 2.3 | SSE |
| 20-Jun-2018 | 11:00 | 2.6 | SSE |
| 20-Jun-2018 | 12:00 | 2.7 | ESE |
| 20-Jun-2018 | 13:00 | 2.8 | NE |
| 20-Jun-2018 | 14:00 | 2.6 | NE |
| 20-Jun-2018 | 15:00 | 2.9 | E |
| 20-Jun-2018 | 16:00 | 2.8 | ESE |
| 20-Jun-2018 | 17:00 | 2.7 | NE |
| 20-Jun-2018 | 18:00 | 1.7 | ESE |
| 20-Jun-2018 | 19:00 | 1.5 | ESE |
| 20-Jun-2018 | 20:00 | 1.2 | Е |
| 20-Jun-2018 | 21:00 | 1.6 | SW |
| 20-Jun-2018 | 22:00 | 2.2 | NW |
| 20-Jun-2018 | 23:00 | 2.1 | NE |
| 21-Jun-2018 | 00:00 | 1.2 | N |
| 21-Jun-2018 | 01:00 | 1.8 | NE |
| 21-Jun-2018 | 02:00 | 1.7 | SE |
| 21-Jun-2018 | 03:00 | 2.1 | SE |
| 21-Jun-2018 | 04:00 | 1.8 | SE |
| 21-Jun-2018 | 05:00 | 2.5 | SE |
| 21-Jun-2018 | 06:00 | 2 | ENE |
| 21-Jun-2018 | 07:00 | 1.7 | E |
| 21-Jun-2018 | 08:00 | 1.8 | ESE |
| 21-Jun-2018 | 09:00 | 2.3 | Е |
| 21-Jun-2018 | 10:00 | 3.1 | E |
| 21-Jun-2018 | 11:00 | 3 | NNE |
| 21-Jun-2018 | 12:00 | 3.6 | N |
| | | | |

| 11. | Wican Willu | Speed and wind D | n ecuon | |
|-----|-------------|------------------|---------|-----|
| | 21-Jun-2018 | 13:00 | 3.6 | SE |
| | 21-Jun-2018 | 14:00 | 3 | SE |
| | 21-Jun-2018 | 15:00 | 2.7 | SE |
| | 21-Jun-2018 | 16:00 | 2.7 | SE |
| | 21-Jun-2018 | 17:00 | 2.8 | SE |
| | 21-Jun-2018 | 18:00 | 2.7 | SE |
| | 21-Jun-2018 | 19:00 | 2.3 | SE |
| | 21-Jun-2018 | 20:00 | 2 | SE |
| | 21-Jun-2018 | 21:00 | 2.2 | ESE |
| | 21-Jun-2018 | 22:00 | 2.2 | SSE |
| | 21-Jun-2018 | 23:00 | 2.3 | SSE |
| | 22-Jun-2018 | 00:00 | 2.2 | SE |
| | 22-Jun-2018 | 01:00 | 2.1 | SSE |
| | 22-Jun-2018 | 02:00 | 1.6 | SE |
| | 22-Jun-2018 | 03:00 | 1.9 | SE |
| | 22-Jun-2018 | 04:00 | 1.8 | SSW |
| | 22-Jun-2018 | 05:00 | 1.3 | WSW |
| | 22-Jun-2018 | 06:00 | 1.7 | WSW |
| | 22-Jun-2018 | 07:00 | 1.7 | W |
| | 22-Jun-2018 | 08:00 | 2.1 | SW |
| | 22-Jun-2018 | 09:00 | 2.2 | SW |
| | 22-Jun-2018 | 10:00 | 2.8 | SW |
| | 22-Jun-2018 | 11:00 | 3.1 | WNW |
| | 22-Jun-2018 | 12:00 | 3.2 | SW |
| | 22-Jun-2018 | 13:00 | 2.9 | SW |
| | 22-Jun-2018 | 14:00 | 2.8 | SW |
| | 22-Jun-2018 | 15:00 | 2.5 | SSE |
| | 22-Jun-2018 | 16:00 | 2.6 | SSE |
| | 22-Jun-2018 | 17:00 | 2.3 | SSW |
| | 22-Jun-2018 | 18:00 | 2.5 | SW |
| | 22-Jun-2018 | 19:00 | 2.2 | SSW |
| | 22-Jun-2018 | 20:00 | 1.9 | W |
| | 22-Jun-2018 | 21:00 | 1.8 | WSW |
| | 22-Jun-2018 | 22:00 | 1.3 | WSW |
| | 22-Jun-2018 | 23:00 | 1.3 | SSW |
| | 23-Jun-2018 | 00:00 | 1.3 | NNW |
| | 23-Jun-2018 | 01:00 | 1.2 | WNW |
| | 23-Jun-2018 | 02:00 | 1.3 | WNW |

| 11. | Mean wind | Speed and Wind D | rection | |
|-----|-------------|------------------|---------|-----|
| | 23-Jun-2018 | 03:00 | 1.3 | WNW |
| | 23-Jun-2018 | 04:00 | 1 | W |
| | 23-Jun-2018 | 05:00 | 0.9 | SW |
| | 23-Jun-2018 | 06:00 | 1 | W |
| | 23-Jun-2018 | 07:00 | 1 | WSW |
| | 23-Jun-2018 | 08:00 | 1.2 | NNE |
| | 23-Jun-2018 | 09:00 | 1.5 | NE |
| | 23-Jun-2018 | 10:00 | 2.5 | W |
| | 23-Jun-2018 | 11:00 | 2.8 | WSW |
| | 23-Jun-2018 | 12:00 | 2.8 | WSW |
| | 23-Jun-2018 | 13:00 | 2.5 | W |
| | 23-Jun-2018 | 14:00 | 2.6 | W |
| | 23-Jun-2018 | 15:00 | 2.8 | NE |
| | 23-Jun-2018 | 16:00 | 2.5 | NNE |
| | 23-Jun-2018 | 17:00 | 1.8 | W |
| | 23-Jun-2018 | 18:00 | 1.3 | W |
| | 23-Jun-2018 | 19:00 | 1.5 | WSW |
| | 23-Jun-2018 | 20:00 | 1.1 | W |
| | 23-Jun-2018 | 21:00 | 1.1 | W |
| | 23-Jun-2018 | 22:00 | 0.9 | WNW |
| | 23-Jun-2018 | 23:00 | 0.9 | W |
| | 24-Jun-2018 | 00:00 | 0.7 | WSW |
| | 24-Jun-2018 | 01:00 | 0.7 | WNW |
| | 24-Jun-2018 | 02:00 | 0.7 | WNW |
| | 24-Jun-2018 | 03:00 | 0.8 | W |
| | 24-Jun-2018 | 04:00 | 0.9 | W |
| | 24-Jun-2018 | 05:00 | 1.2 | WNW |
| | 24-Jun-2018 | 06:00 | 1 | WNW |
| | 24-Jun-2018 | 07:00 | 1 | SSW |
| | 24-Jun-2018 | 08:00 | 1.3 | SSE |
| | 24-Jun-2018 | 09:00 | 2 | SSE |
| | 24-Jun-2018 | 10:00 | 2.6 | Е |
| | 24-Jun-2018 | 11:00 | 2.7 | ENE |
| | 24-Jun-2018 | 12:00 | 2.7 | ESE |
| | 24-Jun-2018 | 13:00 | 3 | ESE |
| | 24-Jun-2018 | 14:00 | 3.2 | SE |
| | 24-Jun-2018 | 15:00 | 3.3 | SSE |
| | 24-Jun-2018 | 16:00 | 3.2 | ESE |

| II. Mean Wir | nd Speed and Wind D | Direction | |
|--------------|---------------------|---------------------------------------|-----|
| 24-Jun-2018 | 17:00 | 3.2 | SSE |
| 24-Jun-2018 | 18:00 | 2.6 | ESE |
| 24-Jun-2018 | 19:00 | 2.4 | SSE |
| 24-Jun-2018 | 20:00 | 2.1 | SSE |
| 24-Jun-2018 | 21:00 | 2.5 | SSE |
| 24-Jun-2018 | 22:00 | 2.9 | SSE |
| 24-Jun-2018 | 23:00 | 2.7 | ESE |
| 25-Jun-2018 | 00:00 | 2.1 | ESE |
| 25-Jun-2018 | 01:00 | 2.3 | ESE |
| 25-Jun-2018 | 02:00 | 2.2 | ESE |
| 25-Jun-2018 | 03:00 | 1.8 | S |
| 25-Jun-2018 | 04:00 | 1.8 | SSE |
| 25-Jun-2018 | 05:00 | 1.8 | SSE |
| 25-Jun-2018 | 06:00 | 1.7 | ENE |
| 25-Jun-2018 | 07:00 | 1.5 | ENE |
| 25-Jun-2018 | 08:00 | 1.6 | ENE |
| 25-Jun-2018 | 09:00 | 2.2 | NE |
| 25-Jun-2018 | 10:00 | 2.5 | NNE |
| 25-Jun-2018 | 11:00 | 2.8 | N |
| 25-Jun-2018 | 12:00 | 3.3 | Ν |
| 25-Jun-2018 | 13:00 | 3.4 | SE |
| 25-Jun-2018 | 14:00 | 4 | SE |
| 25-Jun-2018 | 15:00 | 3.7 | ESE |
| 25-Jun-2018 | 16:00 | 3.7 | SSW |
| 25-Jun-2018 | 17:00 | 2.9 | N |
| 25-Jun-2018 | 18:00 | 2.9 | NE |
| 25-Jun-2018 | 19:00 | 2.7 | ENE |
| 25-Jun-2018 | 20:00 | 2.7 | ENE |
| 25-Jun-2018 | 21:00 | 2.6 | ENE |
| 25-Jun-2018 | 22:00 | 2.2 | NE |
| 25-Jun-2018 | 23:00 | 2.5 | SSW |
| 26-Jun-2018 | 00:00 | 1.7 | SW |
| 26-Jun-2018 | 01:00 | 1.5 | SSW |
| 26-Jun-2018 | 02:00 | 1.8 | SSW |
| 26-Jun-2018 | 03:00 | 1.3 | SSW |
| 26-Jun-2018 | 04:00 | 0.7 | WSW |
| 26-Jun-2018 | 05:00 | 1 | SSW |
| 26-Jun-2018 | 06:00 | 1.1 | SW |
| | | · · · · · · · · · · · · · · · · · · · | |

| н. | Mean wind | Speed and Wind D | rection | |
|----|-------------|------------------|---------|-----|
| | 26-Jun-2018 | 07:00 | 1.5 | SSW |
| | 26-Jun-2018 | 08:00 | 2.1 | SW |
| | 26-Jun-2018 | 09:00 | 2.7 | SW |
| | 26-Jun-2018 | 10:00 | 2.9 | WSW |
| | 26-Jun-2018 | 11:00 | 3.1 | WNW |
| | 26-Jun-2018 | 12:00 | 3.5 | SSW |
| | 26-Jun-2018 | 13:00 | 4.2 | WNW |
| | 26-Jun-2018 | 14:00 | 4 | W |
| | 26-Jun-2018 | 15:00 | 3.9 | W |
| | 26-Jun-2018 | 16:00 | 3.7 | NNW |
| | 26-Jun-2018 | 17:00 | 3.3 | N |
| | 26-Jun-2018 | 18:00 | 3 | W |
| | 26-Jun-2018 | 19:00 | 2.8 | W |
| | 26-Jun-2018 | 20:00 | 2.4 | SSW |
| | 26-Jun-2018 | 21:00 | 2.7 | SW |
| | 26-Jun-2018 | 22:00 | 2.4 | SW |
| | 26-Jun-2018 | 23:00 | 2.7 | SW |
| | 27-Jun-2018 | 00:00 | 2.9 | SW |
| | 27-Jun-2018 | 01:00 | 2.3 | W |
| | 27-Jun-2018 | 02:00 | 2.7 | W |
| | 27-Jun-2018 | 03:00 | 2.3 | W |
| | 27-Jun-2018 | 04:00 | 2.1 | WNW |
| | 27-Jun-2018 | 05:00 | 2.1 | WNW |
| | 27-Jun-2018 | 06:00 | 2 | W |
| | 27-Jun-2018 | 07:00 | 2.1 | NW |
| | 27-Jun-2018 | 08:00 | 2 | WNW |
| | 27-Jun-2018 | 09:00 | 2.6 | NW |
| | 27-Jun-2018 | 10:00 | 2.8 | WNW |
| | 27-Jun-2018 | 11:00 | 2.9 | WNW |
| | 27-Jun-2018 | 12:00 | 3.5 | WNW |
| | 27-Jun-2018 | 13:00 | 3.2 | NW |
| | 27-Jun-2018 | 14:00 | 3 | WNW |
| | 27-Jun-2018 | 15:00 | 2.6 | W |
| | 27-Jun-2018 | 16:00 | 2.3 | WNW |
| | 27-Jun-2018 | 17:00 | 2.3 | W |
| | 27-Jun-2018 | 18:00 | 1.5 | NW |
| | 27-Jun-2018 | 19:00 | 1.3 | W |
| | 27-Jun-2018 | 20:00 | 1.1 | WSW |

| II. Mean Wir | nd Speed and Wind D | Pirection | |
|--------------|---------------------|-----------|-----|
| 27-Jun-2018 | 21:00 | 1.3 | NW |
| 27-Jun-2018 | 22:00 | 1.3 | NW |
| 27-Jun-2018 | 23:00 | 2.3 | NW |
| 28-Jun-2018 | 00:00 | 2.3 | W |
| 28-Jun-2018 | 01:00 | 2 | W |
| 28-Jun-2018 | 02:00 | 2.2 | WSW |
| 28-Jun-2018 | 03:00 | 2.5 | SW |
| 28-Jun-2018 | 04:00 | 2.3 | SSW |
| 28-Jun-2018 | 05:00 | 2.6 | W |
| 28-Jun-2018 | 06:00 | 2.2 | W |
| 28-Jun-2018 | 07:00 | 2.6 | W |
| 28-Jun-2018 | 08:00 | 2.3 | WNW |
| 28-Jun-2018 | 09:00 | 3.1 | W |
| 28-Jun-2018 | 10:00 | 3.3 | W |
| 28-Jun-2018 | 11:00 | 3.3 | W |
| 28-Jun-2018 | 12:00 | 3.3 | W |
| 28-Jun-2018 | 13:00 | 3.4 | WSW |
| 28-Jun-2018 | 14:00 | 2.7 | WSW |
| 28-Jun-2018 | 15:00 | 2.8 | NW |
| 28-Jun-2018 | 16:00 | 2.8 | WNW |
| 28-Jun-2018 | 17:00 | 3 | WNW |
| 28-Jun-2018 | 18:00 | 2.7 | W |
| 28-Jun-2018 | 19:00 | 2 | SW |
| 28-Jun-2018 | 20:00 | 2.5 | SSW |
| 28-Jun-2018 | 21:00 | 2.6 | SSW |
| 28-Jun-2018 | 22:00 | 2.2 | SSW |
| 28-Jun-2018 | 23:00 | 2 | WSW |
| 29-Jun-2018 | 00:00 | 2 | SSW |
| 29-Jun-2018 | 01:00 | 2.7 | W |
| 29-Jun-2018 | 02:00 | 3 | WNW |
| 29-Jun-2018 | 03:00 | 3.5 | NW |
| 29-Jun-2018 | 04:00 | 2.6 | WSW |
| 29-Jun-2018 | 05:00 | 2.5 | W |
| 29-Jun-2018 | 06:00 | 2.5 | SW |
| 29-Jun-2018 | 07:00 | 2.5 | SW |
| 29-Jun-2018 | 08:00 | 2.5 | SSE |
| 29-Jun-2018 | 09:00 | 3.2 | SSE |
| 29-Jun-2018 | 10:00 | 4.3 | SSE |
| | | | |

| <u>II.</u> | Mean wind | Speed and Wind D | rection | |
|------------|-------------|------------------|---------|-----|
| | 29-Jun-2018 | 11:00 | 4.4 | ESE |
| | 29-Jun-2018 | 12:00 | 4.5 | SE |
| | 29-Jun-2018 | 13:00 | 4.4 | SE |
| | 29-Jun-2018 | 14:00 | 4 | SSE |
| | 29-Jun-2018 | 15:00 | 3.7 | ESE |
| | 29-Jun-2018 | 16:00 | 4 | SSE |
| | 29-Jun-2018 | 17:00 | 3.5 | ENE |
| | 29-Jun-2018 | 18:00 | 2.9 | ENE |
| | 29-Jun-2018 | 19:00 | 3.1 | ESE |
| | 29-Jun-2018 | 20:00 | 3 | Е |
| | 29-Jun-2018 | 21:00 | 2.8 | Е |
| | 29-Jun-2018 | 22:00 | 3.6 | SE |
| | 29-Jun-2018 | 23:00 | 2.9 | ESE |
| | 30-Jun-2018 | 00:00 | 2.6 | ESE |
| | 30-Jun-2018 | 01:00 | 3.1 | SSE |
| | 30-Jun-2018 | 02:00 | 2.5 | SSE |
| | 30-Jun-2018 | 03:00 | 2.8 | SE |
| | 30-Jun-2018 | 04:00 | 3.5 | ESE |
| | 30-Jun-2018 | 05:00 | 3.7 | ESE |
| | 30-Jun-2018 | 06:00 | 3.3 | ESE |
| | 30-Jun-2018 | 07:00 | 3 | SE |
| | 30-Jun-2018 | 08:00 | 3.5 | ESE |
| | 30-Jun-2018 | 09:00 | 3.6 | ESE |
| | 30-Jun-2018 | 10:00 | 4 | ESE |
| | 30-Jun-2018 | 11:00 | 4.3 | SSE |
| | 30-Jun-2018 | 12:00 | 4 | SSE |
| | 30-Jun-2018 | 13:00 | 4.1 | SE |
| | 30-Jun-2018 | 14:00 | 2.3 | SE |
| | 30-Jun-2018 | 15:00 | 2.4 | SE |
| | 30-Jun-2018 | 16:00 | 2 | SE |
| | 30-Jun-2018 | 17:00 | 2.5 | SE |
| | 30-Jun-2018 | 18:00 | 2.7 | ESE |
| | 30-Jun-2018 | 19:00 | 2.6 | SE |
| | 30-Jun-2018 | 20:00 | 2.4 | ESE |
| | 30-Jun-2018 | 21:00 | 2.4 | SE |
| | 30-Jun-2018 | 22:00 | 2.1 | SE |
| | 30-Jun-2018 | 23:00 | 2.5 | ESE |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Air Quality and Noise Monitoring Schedule (June 2018)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | |
|---|--|--|--|--|--|----------|--------|
| | | | | | 1-Jun | | 2-Jun |
| | | | | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] | | |
| 3-Jun | 4-Jun | 5-Jun | 6-Jun | 7-Jun | 8-Jun | | 9-Jun |
| | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] | 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] | | 24 hr TSP | | |
| | | [CM1, CM2, CM3, CM4, CM5] | [CM6(A), CM7(A), CM8(A)] | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | | |
| 10-Jun | 11-Jun | 12-Jun | 13-Jun | 14-Jun | 15-Jun | | 16-Jun |
| Noise [Daytime (07:00-19:00)] | 1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] | 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] | 1 hr TSP X3 [AM5(A), AM6(A)] | | |
| [CM1, CM2, CM3, CM4] | [CM1, CM2, CM4] | [CM6(A), CM7(A), CM8(A)] [CM3, CM5] | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] | | | |
| | | | | [CM1, CM2, CM3, CM4] | | | |
| 17-Jun | 18-Jun | 19-Jun | 20-Jun | 21-Jun | 22-Jun | | 23-Jun |
| | | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] | 1 hr TSP X3 [AM5(A), AM6(A)] | | | |
| Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4] | | 21 10. | Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4, CM5] | Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)] | | | |
| | | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | | | | |
| 24-Jun | 25-Jun | 26-Jun | 27-Jun | 28-Jun | 29-Jun | | 30-Jun |
| Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4] | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4, CM5] | 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)] | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] | | |
| | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | | | | | |

Air Quality Monitoring Station

AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

AM5(A) - Tseung Kwan O DSD Desilting Compound

AM6(A) - Park Central, L1/F Open Space Area

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores

CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores

CM8(A) - Park Central, L1/F Open Space Area

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Water Quality Monitoring Schedule (June 2018)

| Sunday | Monda | ıy | Tuesd | ay | Wednes | sday | Thursd | ay | Frida | у | Saturd | |
|--------|----------------------|----------------|----------------------|----------------|----------------------|----------------|----------------------|----------------|----------------------|----------------|----------------------|----------------|
| | | | | | | | | | | 1-Jun | | 2-Jur |
| | | | | | | | | | Mid-Flood Mid-Ebb | 07:08 13:59 | | |
| 3-Jun | | 4-Jun | | 5-Jun | | 6-Jun | | 7-Jun | | 8-Jun | | 9-Jur |
| | Mid-Flood Mid-Ebb | 08:22 15:45 | | | Mid-Flood Mid-Ebb | 10:16 17:24 | | | | | Mid-Ebb Mid-Flood | 09:14 14:42 |
| 10-Jun | | 11-Jun | | 12-Jun | | 13-Jun | | 14-Jun | | 15-Jun | | 16-Jun |
| | Mid-Ebb Mid-Flood | 10:33 16:52 | | | Mid-Ebb Mid-Flood | 11:55 18:38 | | | Mid-Ebb Mid-Flood | 13:29 20:26 | | |
| 17-Jun | | 18-Jun | | 19-Jun | | 20-Jun | | 21-Jun | | 22-Jun | | 23-Jur |
| | | | Mid-Flood Mid-Ebb | 10:02 17:06 | | | Mid-Flood Mid-Ebb | 12:39 19:15 | | | Mid-Ebb Mid-Flood | 09:21 15:31 |
| 24-Jun | | 25-Jun | | 26-Jun | | 27-Jun | | 28-Jun | | 29-Jun | | 30-Jun |
| | Mid-Ebb Mid-Flood | 10:50 17:31 | | | Mid-Ebb Mid-Flood | 12:00 19:04 | | | Mid-Ebb Mid-Flood | 13:08 20:21 | | |

Monitoring Station:

C1, C2, G1, G2, G3, G4, M1, M2, M3, M4, M5, M6

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction **Impact Water Quality Monitoring Schedule in Temporary Marine Embayment (June 2018)**

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------|----------------------------------|----------------------------------|----------|--------|----------|
| | | | | | 1-Jun | 2-Jun |
| | | | | | | |
| 3-Jun | 4-Jun | 5-Jur | 6-Jun | 7-Jun | 8-Jun | 9-Jun |
| | | Mid-Flood 09:08 Mid-Ebb 16:33 | 3 | | | |
| 10-Jun | 11-Jun | 12-Jur | 13-Jun | 14-Jun | 15-Jun | 16-Jun |
| | | Mid-Ebb 11:13 Mid-Flood 17:46 | | | | |
| 17-Jun | 18-Jun | 19-Jur | 20-Jun | 21-Jun | 22-Jun | 23-Jun |
| | | | Mid-Flood 10:02 Mid-Ebb 17:06 | | | |
| 24-Jun | 25-Jun | 26-Jur | n 27-Jun | 28-Jun | 29-Jun | 30-Jun |
| | | Mid-Ebb 11:26 Mid-Flood 18:20 | | | | |

Monitoring Station: W1

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Groundwater Quality Monitoring Schedule (June 2018)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|---------|---------------------|-----------------------|----------|---------|----------|
| | | | | | 1-Jun | 2-Jun |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 3-Jun | 4-Jun | 5-Jun | 6-Jun | 7-Jun | 8-Jun | 9-Jun |
| | | | | | | |
| | | Groundwater Quality | | | | |
| | | Monitoring | | | | |
| | | | | | | |
| 10-Jun | 11-Jun | 12-Jun | 13-Jun | 14-Jun | 15-Jun | 16-Jun |
| 10-Jun | 11-3411 | 12-juii | 13-juii | 14-Juii | 13-3411 | 10-Jun |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 47.1 | 40.7 | 10.7 | 20.7 | 24.7 | 22.4 | 22.7 |
| 17-Jun | 18-Jun | 19-Jun | 20-Jun | 21-Jun | 22-Jun | 23-Jun |
| | | | Groundwater Quality | | | |
| | | | Monitoring Monitoring | | | |
| | | | | | | |
| | | | | | | |
| 24-Jun | 25-Jun | 26-Jun | 27-Jun | 28-Jun | 29-Jun | 30-Jun |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

Monitoring Location:

Stream 1, Stream 2, Stream 3

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Air Quality and Noise Monitoring Schedule (July 2018)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|---|---|---|--|--|--|----------|
| 1-Jul | 2-Jul | 3-Ju | | | | |
| | | 1 hr TSP X3 [AM5(A), AM6(A)] | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] | 1 hr TSP X3 [AM5(A), AM6(A)] | |
| Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4] | | Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)] | Noise [Daytime (07:00-19:00)] [CM3, CM5] | Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4] | | |
| | | | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | | |
| 8-Jul | 9-Jul | 10-Ju | 11-Jul | 12-Jul | 13-Jul | 14-Jul |
| | | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] | 1 hr TSP X3 [AM5(A), AM6(A)] | | |
| Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4] | | Noise [Daytime (07:00-19:00)] [CM3, CM5] | Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4] | Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)] | | |
| | | | | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | |
| 15-Jul | 16-Jul | 17-Ju | 18-Jul | 19-Jul | 20-Jul | 21-Jul |
| Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4] | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] [AM5(A), AM6(A)] [Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4] [CM6(A), CM7(A), CM8(A)] | | Noise [Daytime (07:00-19:00)] [CM3, CM5] | 24 hr TSP Noise [Evening time (19:00-23:00)] | |
| | | | | | [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | |
| 22-Jul | 23-Jul | 24-Ju | 1 25-Jul | 26-Jul | 27-Jul | 28-Jul |
| Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4] | 1 hr TSP X3 [AM1, AM2, AM3, AM4] [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4] | Noise [Daytime (07:00-19:00)] [CM3, CM5] | | 24 hr TSP | 1 hr TSP X3 [AM1, AM2, AM3, AM4] [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)] | |
| | | | | | Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4] | |
| 29-Jul | 30-Jul | 31-Ju | | | | |
| Noise [Daytime (07:00-19:00)] | | Noise [Daytime (07:00-19:00)] | | | | |
| [CM1, CM2, CM3, CM4] | | [CM3, CM5] | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

AM5(A) - Tseung Kwan O DSD Desilting Compound

AM6(A) - Park Central, L1/F Open Space Area

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores

CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores

CM8(A) - Park Central, L1/F Open Space Area

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Water Quality Monitoring Schedule (July 2018)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------------------------|---------------------------------|----------------------------------|----------------------------------|----------------------------------|---------------------------------|
| 1-Jul | 2-Jւ | d 3-Jul | 4-Jul | 5-Jul | 6-Jul | 7-Jul |
| | | Mid-Flood 8:27 Mid-Ebb 15:21 | | Mid-Flood 10:04 Mid-Ebb 16:43 | | Mid-Ebb 7:27 Mid-Flood 12:57 |
| 8-Jul | 9-Jı | l 10-Jul | 11-Jul | 12-Jul | 13-Jul | 14-Jul |
| | Mid-Ebb 9:1 Mid-Flood 15:3 | | Mid-Ebb 10:51 Mid-Flood 17:42 | | Mid-Ebb 12:28 Mid-Flood 19:29 | |
| 15-Jul | 16-Jւ | l 17-Jul | 18-Jul | 19-Jul | 20-Jul | 21-Jul |
| | Mid-Flood 8:0 Mid-Ebb 14:5 | | Mid-Flood 9:54 Mid-Ebb 16:36 | | Mid-Flood 12:18 Mid-Ebb 18:33 | |
| 22-Jul | 23-Jı | 1 24-Jul | 25-Jul | 26-Jul | 27-Jul | 28-Jul |
| | Mid-Ebb 9:5 Mid-Flood 16:4 | | Mid-Ebb 11:10 Mid-Flood 18:21 | | Mid-Ebb 12:16 Mid-Flood 19:30 | |
| 29-Jul | 30-Jı | l 31-Jul | | | | |
| | Mid-Flood 7:0 Mid-Ebb 13:5 | | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Station:

C1, C2, G1, G2, G3, G4, M1, M2, M3, M4, M5, M6

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Water Quality Monitoring Schedule in Temporary Marine Embayment (July 2018)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------|----------------------------------|---------------------------------|----------------------------------|--------|----------|
| 1-Jul | 2-Jul | 3-Jul | 4-Jul | 5-Jul | 6-Jul | 7-Jul |
| | | | Mid-Flood 9:12 Mid-Ebb 16:00 | | | |
| 8-Jul | 9-Jul | 10-Ju | l 11-Jul | 12-Jul | 13-Jul | 14-Jul |
| | | Mid-Ebb 10:05 Mid-Flood 16:43 | | | | |
| 15-Jul | 16-Jul | 17-Ju | l 18-Jul | 19-Jul | 20-Jul | 21-Jul |
| | | | | Mid-Flood 11:00 Mid-Ebb 17:33 | | |
| 22-Jul | 23-Jul | 24-Ju | 25-Jul | 26-Jul | 27-Jul | 28-Jul |
| | | Mid-Flood 10:36 Mid-Ebb 17:40 | | | | |
| 29-Jul | 30-Jul | 31-Jul | <u> </u> | | | |
| | | Mid-Flood 7:45 Mid-Ebb 14:25 | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Station:

W1

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Groundwater Quality Monitoring Schedule (July 2018)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------|-----------------------------------|-----------------------------------|-----------------------------------|--------|----------|
| 1-Jul | 2-Jul | 3-Jul | 4-Jul | 5-Jul | 6-Jul | 7-Jul |
| | | | Groundwater Quality Monitoring | | | |
| 8-Jul | 9-Jul | 10-Jul | 11-Jul | 12-Jul | 13-Jul | 14-Jul |
| | | | | | | |
| 15-Jul | 16-Jul | 17-Jul | 18-Jul | 19-Jul | 20-Jul | 21-Jul |
| | | | | Groundwater Quality Monitoring | | |
| 22-Jul | 23-Jul | 24-Jul | 25-Jul | 26-Jul | 27-Jul | 28-Jul |
| | | | | | | |
| 29-Jul | 30-Jul | 31-Jul | | | | |
| | | Groundwater Quality Monitoring | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Location:

Stream 1, Stream 2, Stream 3

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix E - 1-hour TSP Monitoring Results

| Location AM1 - | Tin Hau Tem | ıple | |
|----------------|-------------|---------|------------------------------------|
| Date | Time | Weather | Particulate Concentration (µg/m³) |
| 5-Jun-18 | 9:00 | Rainy | 121.9 |
| 5-Jun-18 | 10:00 | Rainy | 126.8 |
| 5-Jun-18 | 11:00 | Rainy | 123.8 |
| 11-Jun-18 | 9:00 | Sunny | 25.2 |
| 11-Jun-18 | 10:00 | Sunny | 28.8 |
| 11-Jun-18 | 11:00 | Sunny | 18.0 |
| 14-Jun-18 | 9:00 | Cloudy | 244.6 |
| 14-Jun-18 | 10:00 | Cloudy | 254.5 |
| 14-Jun-18 | 11:00 | Cloudy | 250.8 |
| 20-Jun-18 | 9:00 | Sunny | 252.2 |
| 20-Jun-18 | 10:00 | Sunny | 231.7 |
| 20-Jun-18 | 11:00 | Sunny | 227.6 |
| 26-Jun-18 | 9:00 | Sunny | 128.1 |
| 26-Jun-18 | 10:00 | Sunny | 146.4 |
| 26-Jun-18 | 11:00 | Sunny | 129.1 |
| 29-Jun-18 | 9:00 | Cloudy | 111.0 |
| 29-Jun-18 | 10:00 | Cloudy | 118.4 |
| 29-Jun-18 | 11:00 | Cloudy | 103.3 |
| | | Average | 146.8 |
| | | Maximum | 254.5 |
| | | Minimum | 18.0 |

| Location AM2 - | Sai Tso War | Recreation Grou | nd |
|----------------|-------------|-----------------|------------------------------------|
| Date | Time | Weather | Particulate Concentration (μg/m³) |
| 5-Jun-18 | 13:00 | Rainy | 116.0 |
| 5-Jun-18 | 14:00 | Rainy | 114.6 |
| 5-Jun-18 | 15:00 | Rainy | 117.3 |
| 11-Jun-18 | 13:00 | Cloudy | 26.0 |
| 11-Jun-18 | 14:00 | Cloudy | 26.0 |
| 11-Jun-18 | 15:00 | Cloudy | 23.7 |
| 14-Jun-18 | 13:00 | Cloudy | 208.1 |
| 14-Jun-18 | 14:00 | Cloudy | 209.7 |
| 14-Jun-18 | 15:00 | Cloudy | 188.5 |
| 20-Jun-18 | 13:00 | Sunny | 201.9 |
| 20-Jun-18 | 14:00 | Sunny | 185.8 |
| 20-Jun-18 | 15:00 | Sunny | 191.0 |
| 26-Jun-18 | 13:00 | Sunny | 113.6 |
| 26-Jun-18 | 14:00 | Sunny | 120.8 |
| 26-Jun-18 | 15:00 | Sunny | 119.4 |
| 29-Jun-18 | 14:30 | Sunny | 100.0 |
| 29-Jun-18 | 15:30 | Sunny | 98.3 |
| 29-Jun-18 | 16:30 | Sunny | 76.4 |
| | | Average | 124.3 |
| | | Maximum | 209.7 |
| | | Minimum | 23.7 |

MA16034/App E - 1hr TSP Cinotech

Appendix E - 1-hour TSP Monitoring Results

| Location AM3 - | Yau Lai Esta | ate Bik Lai House | |
|----------------|--------------|-------------------|------------------------------------|
| Date | Time | Weather | Particulate Concentration (μg/m³) |
| 5-Jun-18 | 9:00 | Rainy | 180.1 |
| 5-Jun-18 | 10:00 | Rainy | 179.6 |
| 5-Jun-18 | 11:00 | Rainy | 182.1 |
| 11-Jun-18 | 9:00 | Sunny | 26.0 |
| 11-Jun-18 | 10:00 | Sunny | 24.8 |
| 11-Jun-18 | 11:00 | Sunny | 23.7 |
| 14-Jun-18 | 13:00 | Cloudy | 241.1 |
| 14-Jun-18 | 14:00 | Cloudy | 260.4 |
| 14-Jun-18 | 15:00 | Cloudy | 267.9 |
| 20-Jun-18 | 13:00 | Sunny | 253.4 |
| 20-Jun-18 | 14:00 | Sunny | 245.7 |
| 20-Jun-18 | 15:00 | Sunny | 249.2 |
| 26-Jun-18 | 9:00 | Sunny | 153.9 |
| 26-Jun-18 | 10:00 | Sunny | 161.7 |
| 26-Jun-18 | 11:00 | Sunny | 148.3 |
| 29-Jun-18 | 10:00 | Sunny | 135.6 |
| 29-Jun-18 | 11:00 | Sunny | 173.4 |
| 29-Jun-18 | 12:00 | Sunny | 132.2 |
| | | Average | 168.8 |
| | | Maximum | 267.9 |
| | | Minimum | 23.7 |

| Location AM4 - Sitting-out Area at Cha Kwo Ling Village | | | | | | | | | |
|---|-------|---------|------------------------------------|--|--|--|--|--|--|
| Date | Time | Weather | Particulate Concentration (μg/m³) | | | | | | |
| 5-Jun-18 | 13:00 | Rainy | 207.2 | | | | | | |
| 5-Jun-18 | 14:00 | Rainy | 214.3 | | | | | | |
| 5-Jun-18 | 15:00 | Rainy | 209.2 | | | | | | |
| 11-Jun-18 | 14:10 | Sunny | 28.8 | | | | | | |
| 11-Jun-18 | 15:10 | Sunny | 31.2 | | | | | | |
| 11-Jun-18 | 16:10 | Sunny | 32.4 | | | | | | |
| 14-Jun-18 | 9:00 | Cloudy | 244.0 | | | | | | |
| 14-Jun-18 | 10:00 | Cloudy | 253.3 | | | | | | |
| 14-Jun-18 | 11:00 | Cloudy | 273.5 | | | | | | |
| 20-Jun-18 | 9:00 | Sunny | 229.9 | | | | | | |
| 20-Jun-18 | 10:00 | Sunny | 208.7 | | | | | | |
| 20-Jun-18 | 11:00 | Sunny | 225.5 | | | | | | |
| 26-Jun-18 | 9:00 | Sunny | 164.3 | | | | | | |
| 26-Jun-18 | 10:00 | Sunny | 161.7 | | | | | | |
| 26-Jun-18 | 11:00 | Sunny | 157.9 | | | | | | |
| 29-Jun-18 | 13:00 | Cloudy | 113.6 | | | | | | |
| 29-Jun-18 | 14:00 | Cloudy | 118.1 | | | | | | |
| 29-Jun-18 | 15:00 | Cloudy | 110.7 | | | | | | |
| | | Average | 165.8 | | | | | | |
| | | Maximum | 273.5 | | | | | | |
| | | Minimum | 28.8 | | | | | | |


MA16034/App E - 1hr TSP Cinotech


Appendix E - 1-hour TSP Monitoring Results

| Location AM5(A |) - Tseung K | wan O DSD Desil | ting Compound |
|----------------|--------------|-----------------|------------------------------------|
| Date | Time | Weather | Particulate Concentration (μg/m³) |
| 6-Jun-18 | 13:00 | Rainy | 207.6 |
| 6-Jun-18 | 14:00 | Rainy | 146.2 |
| 6-Jun-18 | 15:00 | Rainy | 166.8 |
| 12-Jun-18 | 13:00 | Rainy | 31.2 |
| 12-Jun-18 | 14:00 | Rainy | 37.2 |
| 12-Jun-18 | 15:00 | Rainy | 27.6 |
| 15-Jun-18 | 13:00 | Sunny | 240.5 |
| 15-Jun-18 | 14:00 | Sunny | 224.9 |
| 15-Jun-18 | 15:00 | Sunny | 116.7 |
| 21-Jun-18 | 13:00 | Rainy | 221.9 |
| 21-Jun-18 | 14:00 | Rainy | 153.4 |
| 21-Jun-18 | 15:00 | Rainy | 173.2 |
| 27-Jun-18 | 9:00 | Cloudy | 111.2 |
| 27-Jun-18 | 10:00 | Cloudy | 114.1 |
| 27-Jun-18 | 11:00 | Cloudy | 118.1 |
| | | Average | 139.4 |
| | | Maximum | 240.5 |
| | | Minimum | 27.6 |

| Location AM6(A |) - Park Cen | tral, L1/F Open Sp | ace Area |
|----------------|--------------|--------------------|------------------------------------|
| Date | Time | Weather | Particulate Concentration (μg/m³) |
| 6-Jun-18 | 9:00 | Rainy | 225.2 |
| 6-Jun-18 | 10:00 | Rainy | 194.6 |
| 6-Jun-18 | 11:00 | Rainy | 200.1 |
| 12-Jun-18 | 9:00 | Rainy | 21.6 |
| 12-Jun-18 | 10:00 | Rainy | 22.8 |
| 12-Jun-18 | 11:00 | Rainy | 22.8 |
| 15-Jun-18 | 9:00 | Sunny | 116.1 |
| 15-Jun-18 | 10:00 | Sunny | 153.5 |
| 15-Jun-18 | 11:00 | Sunny | 112.3 |
| 21-Jun-18 | 9:00 | Rainy | 153.2 |
| 21-Jun-18 | 10:00 | Rainy | 167.6 |
| 21-Jun-18 | 11:00 | Rainy | 184.4 |
| 27-Jun-18 | 14:00 | Cloudy | 88.1 |
| 27-Jun-18 | 15:00 | Cloudy | 97.1 |
| 27-Jun-18 | 16:00 | Cloudy | 103.2 |
| | | Average | 124.2 |
| | | Maximum | 225.2 |
| | | Minimum | 21.6 |

MA16034/App E - 1hr TSP Cinotech





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple

| Start Date | Weather | Air | Atmospheric | Filter W | Filter Weight (g) Pa | | Elapse | e Time | Sampling | Sampling Flow Rate (m³/min.) | | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|----------------------|------------|---------|--------|------------|------------------------------|-------|-----------------------|-------------------|---------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | Weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | $(\mu g/m^3)$ |
| 4-Jun-18 | Rainy | 302.0 | 758.5 | 3.2974 | 3.4368 | 0.1394 | 3587.0 | 3611.0 | 24.0 | 1.19 | 1.19 | 1.19 | 1717.3 | 81.2 |
| 8-Jun-18 | Rainy | 299.1 | 753.7 | 2.8193 | 2.8537 | 0.0344 | 3611.0 | 3635.0 | 24.0 | 1.20 | 1.19 | 1.19 | 1720.6 | 20.0 |
| 13-Jun-18 | Cloudy | 299.7 | 751.5 | 2.8743 | 2.9680 | 0.0937 | 3635.0 | 3659.0 | 24.0 | 1.19 | 1.19 | 1.19 | 1715.7 | 54.6 |
| 19-Jun-18 | Sunny | 302.5 | 755.5 | 2.9744 | 3.1294 | 0.1550 | 3659.0 | 3683.0 | 24.0 | 1.19 | 1.19 | 1.19 | 1711.8 | 90.5 |
| 25-Jun-18 | Cloudy | 300.9 | 759.1 | 2.9833 | 3.0829 | 0.0996 | 3683.0 | 3707.0 | 24.0 | 1.20 | 1.20 | 1.20 | 1721.7 | 57.9 |
| 28-Jun-18 | Cloudy | 302.3 | 758.8 | 3.2362 | 3.3640 | 0.1278 | 3707.0 | 3731.0 | 24.0 | 1.21 | 1.21 | 1.21 | 1744.3 | 73.3 |
| | | | | | | | | | | | | | Min | 20.0 |
| | | | | | | | | | | | | | Max | 90.5 |
| | | | | | | | | | | | | | Average | 62.9 |

Location AM2 - Sai Tso Wan Recreation Ground

| Start Date | Weather | Air | Atmospheric | Filter W | Filter Weight (g) | | Elapse Time | | Sampling Flow Rate (m ³ /min.) | | Av. flow | Total vol. | Conc. | |
|------------|-----------|-----------|---------------------|----------|-------------------|------------|-------------|---------|---|---------|----------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | Weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 4-Jun-18 | Rainy | 301.5 | 759.2 | 3.6284 | 3.6982 | 0.0698 | 24551.3 | 24575.3 | 24.0 | 1.21 | 1.20 | 1.21 | 1735.2 | 40.2 |
| 8-Jun-18 | Rainy | 299.6 | 753.1 | 2.8507 | 2.9182 | 0.0675 | 24575.3 | 24599.3 | 24.0 | 1.20 | 1.20 | 1.20 | 1733.7 | 38.9 |
| 13-Jun-18 | Cloudy | 300.4 | 751.5 | 3.6151 | 3.6784 | 0.0633 | 24599.3 | 24623.3 | 24.0 | 1.20 | 1.20 | 1.20 | 1729.5 | 36.6 |
| 19-Jun-18 | Sunny | 303.0 | 755.6 | 2.9981 | 3.0637 | 0.0656 | 24623.3 | 24647.3 | 24.0 | 1.20 | 1.20 | 1.20 | 1726.7 | 38.0 |
| 25-Jun-18 | Cloudy | 301.2 | 758.8 | 2.9668 | 3.0203 | 0.0535 | 24647.3 | 24671.3 | 24.0 | 1.21 | 1.21 | 1.21 | 1735.6 | 30.8 |
| 28-Jun-18 | Cloudy | 302.7 | 758.1 | 3.2174 | 3.3161 | 0.0987 | 24671.3 | 24695.3 | 24.0 | 1.22 | 1.22 | 1.22 | 1755.2 | 56.2 |
| | | | | | | | | | | | | | Min | 30.8 |
| | | | | | | | | | | | | | Max | 56.2 |
| | | | | | | | | | | | | | Average | 40.1 |

Location AM3 - Yau Lai Estate, Bik Lai House

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|---------|------------|-----------|-------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | Weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 4-Jun-18 | Rainy | 302.4 | 758.3 | 3.2569 | 3.3038 | 0.0469 | 13118.7 | 13142.7 | 24.0 | 1.21 | 1.21 | 1.21 | 1737.8 | 27.0 |
| 8-Jun-18 | Rainy | 299.1 | 753.6 | 3.2956 | 3.3454 | 0.0498 | 13142.7 | 13166.7 | 24.0 | 1.21 | 1.21 | 1.21 | 1742.1 | 28.6 |
| 13-Jun-18 | Cloudy | 300.5 | 751.9 | 3.6424 | 3.6989 | 0.0565 | 13166.7 | 13190.7 | 24.0 | 1.21 | 1.21 | 1.21 | 1735.8 | 32.6 |
| 19-Jun-18 | Sunny | 302.6 | 755.3 | 2.9822 | 3.0275 | 0.0453 | 13190.7 | 13214.7 | 24.0 | 1.20 | 1.20 | 1.20 | 1733.6 | 26.1 |
| 25-Jun-18 | Cloudy | 300.9 | 758.5 | 3.2171 | 3.2605 | 0.0434 | 13214.7 | 13238.7 | 24.0 | 1.21 | 1.21 | 1.21 | 1742.6 | 24.9 |
| 28-Jun-18 | Cloudy | 302.2 | 757.8 | 3.6291 | 3.6684 | 0.0393 | 13238.7 | 13262.7 | 24.0 | 1.21 | 1.21 | 1.21 | 1742.1 | 22.6 |
| | | | | | | | | | | | | | Min | 22.6 |
| | | | | | | | | | | | | | Max | 32.6 |
| | | | | | | | | | | | | | Average | 27.0 |

MA16034/App F - 24 hr TSP

Appendix F - 24-hour TSP Monitoring Results

Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|---------|------------|-----------|-------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | Weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 4-Jun-18 | Rainy | 301.6 | 758.9 | 3.2980 | 3.5222 | 0.2242 | 10105.2 | 10129.2 | 24.0 | 1.21 | 1.21 | 1.21 | 1738.7 | 129.0 |
| 8-Jun-18 | Rainy | 300.5 | 752.4 | 2.8398 | 2.9678 | 0.1280 | 10129.2 | 10153.2 | 24.0 | 1.20 | 1.20 | 1.20 | 1734.3 | 73.8 |
| 13-Jun-18 | Cloudy | 299.9 | 751.5 | 2.8431 | 3.0091 | 0.1660 | 10153.2 | 10177.2 | 24.0 | 1.21 | 1.20 | 1.20 | 1735.0 | 95.7 |
| 19-Jun-18 | Sunny | 302.5 | 754.6 | 3.0004 | 3.1884 | 0.1880 | 10177.2 | 10201.2 | 24.0 | 1.20 | 1.20 | 1.20 | 1731.1 | 108.6 |
| 25-Jun-18 | Cloudy | 300.8 | 759.3 | 2.9823 | 3.1904 | 0.2081 | 10201.2 | 10225.2 | 24.0 | 1.21 | 1.21 | 1.21 | 1741.4 | 119.5 |
| 28-Jun-18 | Cloudy | 302.6 | 758.5 | 2.9897 | 3.0218 | 0.0321 | 10225.2 | 10249.2 | 24.0 | 1.21 | 1.21 | 1.21 | 1743.3 | 18.4 |
| | | | | | | | | | | | | | Min | 18.4 |
| | | | | | | | | | | | | | Max | 129.0 |
| | | | | | | | | | | | | | Average | 90.8 |


Location AM5(A) - Tseung Kwan O DSD Desilting Compound


| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|---------|------------|-----------|-------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | Weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m ³) | (µg/m ³) |
| 4-Jun-18 | Cloudy | 301.5 | 758.3 | 3.6085 | 3.6723 | 0.0638 | 26434.9 | 26458.9 | 24.0 | 1.20 | 1.20 | 1.20 | 1730.9 | 36.9 |
| 8-Jun-18 | Cloudy | 299.8 | 753.7 | 2.8123 | 2.8579 | 0.0456 | 26458.9 | 26482.9 | 24.0 | 1.20 | 1.20 | 1.20 | 1730.5 | 26.4 |
| 13-Jun-18 | Sunny | 300.2 | 750.8 | 2.8510 | 2.8905 | 0.0395 | 26482.9 | 26506.9 | 24.0 | 1.20 | 1.20 | 1.20 | 1725.4 | 22.9 |
| 19-Jun-18 | Cloudy | 303.1 | 755.7 | 3.0101 | 3.0775 | 0.0674 | 26506.9 | 26530.9 | 24.0 | 1.20 | 1.20 | 1.20 | 1722.3 | 39.1 |
| 25-Jun-18 | Cloudy | 301.7 | 759.4 | 2.9897 | 3.0218 | 0.0321 | 26530.9 | 26554.9 | 24.0 | 1.20 | 1.20 | 1.20 | 1731.7 | 18.5 |
| 28-Jun-18 | Cloudy | 301.9 | 759.1 | 2.8019 | 2.8234 | 0.0215 | 26560.3 | 26584.3 | 24.0 | 1.21 | 1.21 | 1.21 | 1742.5 | 12.3 |
| | | | | | | | | | | | | | Min | 12.3 |
| | | | | | | | | | | | | | Max | 39.1 |
| | | | | | | | | | | | | | Average | 26.0 |

Location AM6(A) - Park Central, L1/F Open Space Area

| Start Date | Weather | Air | Atmospheric | Filter W | eight (g) | Particulate | Elapse | e Time | Sampling | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Conc. |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|---------|------------|-----------|-------------|-----------------------|------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial | Final | Weight (g) | Initial | Final | Time(hrs.) | Initial | Final | (m ³ /min) | (m^3) | (µg/m ³) |
| 4-Jun-18 | Cloudy | 302.3 | 758.6 | 3.6178 | 3.6965 | 0.0787 | 16907.8 | 16931.8 | 24.0 | 1.22 | 1.22 | 1.22 | 1758.0 | 44.8 |
| 8-Jun-18 | Cloudy | 299.6 | 753.5 | 2.8639 | 2.9018 | 0.0379 | 16931.8 | 16955.8 | 24.0 | 1.22 | 1.22 | 1.22 | 1760.0 | 21.5 |
| 13-Jun-18 | Sunny | 300.0 | 751.3 | 3.3643 | 3.3856 | 0.0213 | 16955.8 | 16979.8 | 24.0 | 1.22 | 1.22 | 1.22 | 1756.2 | 12.1 |
| 19-Jun-18 | Cloudy | 302.7 | 755.4 | 2.9711 | 2.9977 | 0.0266 | 16979.8 | 17003.8 | 24.0 | 1.22 | 1.22 | 1.22 | 1753.1 | 15.2 |
| 25-Jun-18 | Cloudy | 301.4 | 759.3 | 3.6106 | 3.7669 | 0.1563 | 17003.8 | 17027.8 | 24.0 | 1.22 | 1.22 | 1.22 | 1761.5 | 88.7 |
| 28-Jun-18 | Cloudy | 301.7 | 759.0 | 2.9804 | 3.0932 | 0.1128 | 17027.8 | 17051.8 | 24.0 | 1.22 | 1.22 | 1.22 | 1760.3 | 64.1 |
| | | | | | | | | | | | | | Min | 12.1 |
| | | | | | | | | | | | | | Max | 88.7 |
| | | | | | | | | | | | | | Average | 41.1 |

MA16034/App F - 24 hr TSP





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

| Location CM1 | Location CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong | | | | | | | | | | | | |
|--------------|--|---------|--|-----------------|-------|-----------------|-----------------|--|--|--|--|--|--|
| | | | | | Unit: | dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Measured Noise Level Baseline Level Construction Noise | | | | | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 5-Jun-18 | 9:50 | Rainy | 74.6 | 77.9 | 69.3 | | 74.0 | | | | | | |
| 11-Jun-18 | 10:35 | Sunny | 68.9 | 69.7 | 62.7 | GE E | 66.2 | | | | | | |
| 20-Jun-18 | 14:00 | Sunny | 74.2 76.7 70.6 65.5 73.6 | | | | | | | | | | |
| 26-Jun-18 | 16:30 | Sunny | 69.9 | 71.6 | 67.9 | | 67.9 | | | | | | |

| Location CM2 | Location CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong | | | | | | | | | | | | |
|--------------|--|---------|-----------------|-----------------------|----------------|--------------------------|-----------------|--|--|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | | | |
| Date | Time | Weather | Meas | sured Noise | Baseline Level | Construction Noise Level | | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 5-Jun-18 | 9:00 | Cloudy | 74.6 | 77.6 | 69.4 | | 74.2 | | | | | | |
| 11-Jun-18 | 10:00 | Sunny | 69.6 | 71.2 | 63.6 | 63.6 | 68.3 | | | | | | |
| 20-Jun-18 | 13:05 | Sunny | 74.3 | 76.2 | 71.0 | 03.6 | 73.9 | | | | | | |
| 26-Jun-18 | 9:10 | Sunny | 69.8 | 71.2 | 64.4 | | 68.6 | | | | | | |

| Location CM3 | Location CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong | | | | | | | | | | | | |
|--------------|--|---------|--------------------------|-----------------|-------|-----------------|--------------------------|--|--|--|--|--|--|
| | | | | | Unit: | dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Meas | sured Noise I | Level | Baseline Level | Construction Noise Level | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 5-Jun-18 | 10:20 | Rainy | 66.0 | 68.4 | 61.2 | | 55.4 | | | | | | |
| 12-Jun-18 | 10:30 | Cloudy | 73.4 | 75.0 | 71.1 | 65.6 | 72.6 | | | | | | |
| 20-Jun-18 | 13:50 | Cloudy | 72.1 73.9 69.4 65.6 71.0 | | | | | | | | | | |
| 26-Jun-18 | 11:30 | Sunny | 72.2 74.8 69.2 71.1 | | | | | | | | | | |

| Location CM4 | Location CM4 - Tin Hau Temple, Cha Kwo Ling | | | | | | | | | | | |
|--------------|---|---------|-----------------|-----------------------|-------|-----------------|--------------------------|--|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | | |
| Date | Time | Weather | Meas | sured Noise I | _evel | Baseline Level | Construction Noise Level | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | |
| 5-Jun-18 | 13:00 | Rainy | 61.2 | 64.3 | 57.2 | | 61.2 Measured ≦ Baseline | | | | | |
| 11-Jun-18 | 11:30 | Sunny | 63.7 | 64.9 | 57.6 | 62.0 | 58.8 | | | | | |
| 20-Jun-18 | 9:05 | Sunny | 69.8 | 71.4 | 65.3 | 02.0 | 69.0 | | | | | |
| 26-Jun-18 | 9:05 | Sunny | 70.1 | 72.4 | 66.3 | | 69.4 | | | | | |

| Location CM5 | Location CM5 - CCC Kei Faat Primary School, Yau Tong | | | | | | | | | | | | |
|--------------|--|---------|-----------------|-----------------------|-------|-----------------|--------------------------|--|--|--|--|--|--|
| | | | | Unit: dB (A) (30-min) | | | | | | | | | |
| Date | Time | Weather | Meas | sured Noise | Level | Baseline Level | Construction Noise Level | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 5-Jun-18 | 11:00 | Rainy | 69.2 | 73.7 | 67.4 | | 62.3 | | | | | | |
| 12-Jun-18 | 11:25 | Cloudy | 70.9 | 72.7 | 66.3 | 68.2 | 67.6 | | | | | | |
| 20-Jun-18 | 13:05 | Cloudy | 69.3 | 71.2 | 65.1 | 00.2 | 62.8 | | | | | | |
| 26-Jun-18 | 10:00 | Sunny | 69.7 | 71.9 | 66.5 | | 64.4 | | | | | | |

MA16034/App G - Noise Cinotech

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

| Location CM6(| Location CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores | | | | | | | | | | | | |
|---------------|---|---------|-----------------|-----------------|-------|-----------------|--------------------------|--|--|--|--|--|--|
| | | | | | Unit: | dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Meas | sured Noise I | Level | Baseline Level | Construction Noise Level | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 6-Jun-18 | 15:00 | Cloudy | 71.0 | 75.6 | 56.9 | | 70.4 | | | | | | |
| 12-Jun-18 | 16:30 | Cloudy | 66.7 | 68.5 | 61.6 | 61.9 | 65.0 | | | | | | |
| 21-Jun-18 | 13:00 | Cloudy | 72.3 | 74.3 | 69.8 | 01.9 | 71.9 | | | | | | |
| 27-Jun-18 | 11:30 | Cloudy | 69.1 | 71.5 | 67.4 | | 68.2 | | | | | | |


| Location CM7(| ocation CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores | | | | | | | | | | | | |
|---------------|--|---------|-----------------|---|-------|-----------------|-----------------|--|--|--|--|--|--|
| | | | | | Unit: | dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Meas | Measured Noise Level Baseline Level Construction Nois | | | | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 6-Jun-18 | 14:15 | Cloudy | 63.7 | 62.8 | 56.8 | | 62.2 | | | | | | |
| 12-Jun-18 | 15:05 | Cloudy | 69.3 | 71.5 | 63.5 | 58.3 | 68.9 | | | | | | |
| 21-Jun-18 | 13:30 | Cloudy | 70.2 | 71.3 | 69.1 | 56.5 | 69.9 | | | | | | |
| 27-Jun-18 | 10:30 | Cloudy | 68.9 | 71.2 | 66.3 | | 68.5 | | | | | | |

| Location CM8(| Location CM8(A) - Park Central, L1/F Open Space Area | | | | | | | | | | | | |
|---------------|--|---------|-----------------|-----------------|--------------------------|-------------------|--------------------------|--|--|--|--|--|--|
| | | | | | Unit: | : dB (A) (30-min) | | | | | | | |
| Date | Time | Weather | Meas | sured Noise | Construction Noise Level | | | | | | | | |
| | | | L _{eq} | L ₁₀ | L 90 | L _{eq} | L _{eq} | | | | | | |
| 6-Jun-18 | 9:00 | Cloudy | 62.6 | 66.5 | 55.1 | | 62.6 Measured ≦ Baseline | | | | | | |
| 12-Jun-18 | 11:00 | Cloudy | 69.6 | 72.1 | 61.6 | 69.1 | 60.0 | | | | | | |
| 21-Jun-18 | 9:00 | Cloudy | 60.1 | 63.0 | 56.7 | 09.1 | 60.1 Measured ≤ Baseline | | | | | | |
| 27-Jun-18 | 16:00 | Cloudy | 66.6 | 70.7 | 58.7 | | 66.6 Measured ≤ Baseline | | | | | | |

MA16034/App G - Noise Cinotech

Noise Levels CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong Construction Noise Level dB(A) 80 75 70 65 60 55 50 45 40 03/1181/8 30,1187,18 1-muy8 Date CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong Construction Noise Level dB(A) 80 70 65 60 55 50 45 40 03/184,0 Date CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong Baseline NL, 65.6 dB(A) Construction Noise Level dB(A) 80 75 70 65 60 55 50 45 40 Title Scale Project Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel -No. MA16034 N.T.S Design and Construction Graphical Presentation of Date Appendix Construction Noise Monitoring Results Jun 18 G

Noise Levels




Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of
Construction Noise Monitoring Results

Scale Project
N.T.S No. MA16034

Date
Jun 18 Appendix
G

Noise Levels



| Title Agreement No. CE/59/2015 (EP) | Scale | Project | |
|--|----------------|---------------|----------|
| Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction | N.T.S | No. MA16034 | CINOTECH |
| Graphical Presentation of Construction Noise Monitoring Results | Date Jun 18 | Appendix G | CINOLECU |

Appendix G - Noise Monitoring Results

(Restricted Hours - 19:00 to 23:00 on all other days & 07:00 to 23:00 holidays)

| Date Time Weather | 147 11 | | dB (| A) (5-min) | | Baseline Level | Construction Noise Level | |
|-------------------------|--------|-----------------|------|-------------------------|-----------------|-----------------|--------------------------|------|
| | L eq | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} | | |
| | 20:55 | | 64.5 | 66.7 | 62.6 | | | |
| 1-Jun-18 21:00 21:05 | Cloudy | 64.3 | 65.6 | 62.5 | 64.3 | | 64.3 Measured ≦ Baselir | |
| | | 64.0 | 65.3 | 62.4 | | | | |
| | 22:45 | | 65.9 | 66.9 | 64.4 | | | |
| 8-Jun-18 | 22:50 | Cloudy | 66.1 | 67.0 | 65.0 | 66.0 | | 60.9 |
| | 22:55 | | 66.0 | 67.0 | 64.7 | | | |
| | 10:45 | | 64.5 | 66.0 | 62.3 | | | |
| 10-Jun-18 | 10:50 | Sunny | 64.9 | 66.1 | 63.4 | 64.9 | | 55.3 |
| | 10:55 | | 65.3 | 66.7 | 62.6 | | | |
| | 22:45 | | 65.3 | 66.7 | 63.7 | | | |
| 14-Jun-18 | 22:50 | Cloudy | 65.1 | 66.5 | 63.6 | 65.2 | | 57.5 |
| | 22:55 | | 65.3 | 66.8 | 63.4 | 64.4 | 64.4 | |
| | 14:20 | | 64.0 | 65.5 | 63.2 | | 04.4 | |
| 17-Jun-18 | 14:25 | Sunny | 64.6 | 66.4 | 63.5 | 64.5 | | 48.1 |
| | 14:30 | | 64.8 | 66.7 | 63.9 | | | |
| | 22:05 | | 65.2 | 66.5 | 63.5 | | | |
| 20-Jun-18 | 22:10 | Cloudy | 65.1 | 66.7 | 63.5 | 65.3 | | 58.0 |
| | 22:15 | | 65.6 | 67.1 | 64.0 | | | |
| | 11:15 | | 66.1 | 67.5 | 64.6 | | | |
| 24-Jun-18 | 11:20 | Sunny | 65.9 | 67.4 | 64.2 | 66.0 | | 60.9 |
| | 11:25 | | 66.1 | 67.6 | 64.2 | | | |
| • | 22:10 | | 66.6 | 67.9 | 64.6 | | | |
| 26-Jun-18 | 22:15 | Fine | 66.4 | 68.1 | 64.0 | 66.3 | | 61.8 |
| 22:20 | | 65.9 | 67.3 | 64.2 | | | I | |

| Date Time Weather | | | dB (/ | A) (5-min) | | Baseline Level | Construction Noise Level | | | | |
|-------------------|-----------------------------|-----------------|-------|-------------------------|-----------------|----------------------|--------------------------|------|------|-------------------------|--|
| | L eq | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} | | | | | |
| | 1-Jun-18 20:20 Cloudy 20:30 | | 65.1 | 66.5 | 63.1 | | | | | | |
| 1-Jun-18 | | Cloudy | 64.8 | 65.9 | 63.6 | 65.0 | | 57.3 | | | |
| | | | 65.1 | 66.4 | 63.7 | | | | | | |
| | 22:20 | | 65.9 | 67.1 | 64.4 | | | | | | |
| 8-Jun-18 | 22:25 | Cloudy | 65.7 | 67.1 | 64.0 | 65.6 | | 60.0 | | | |
| | 22:30 | | 65.1 | 66.8 | 63.6 | | | | | | |
| | 10:05 | | 65.3 | 66.8 | 63.4 | 65.6 | 65.6 | | | | |
| 10-Jun-18 | 10:10 | Cloudy | 66.0 | 67.7 | 64.0 | | | | 60.0 | | |
| | 10:15 | | 65.4 | 66.8 | 64.1 | | | | | | |
| | 22:15 | | 65.3 | 66.5 | 64.1 | 64.9 67.4 64.1 | | | | | |
| 14-Jun-18 | 22:20 | Cloudy | 64.4 | 65.8 | 62.6 | | | | 56.6 | | |
| | 22:25 | | 64.9 | 65.9 | 63.4 | | | 64.2 | 64.0 | | |
| | 13:42 | | 67.5 | 69.8 | 65.1 | | | | 04.2 | 04.2 | |
| 17-Jun-18 | 13:47 | Sunny | 67.7 | 70.1 | 65.8 | | | | | 64.6 | |
| | 13:52 | | 66.8 | 68.7 | 64.3 | | | | | | |
| | 21:40 | | 64.0 | 65.4 | 62.2 | | 64.1 | 64.1 | | | |
| 20-Jun-18 | 21:45 | Cloudy | 64.1 | 65.4 | 62.6 | | | | | 64.1 Measured ≦ Baselir | |
| | 21:50 | | 64.1 | 65.5 | 62.4 | | | | | | |
| | 10:50 | | 64.2 | 65.5 | 62.8 | | | | | | |
| 24-Jun-18 | 10:55 | Sunny | 65.5 | 66.9 | 63.4 | 65.0 | | 57.3 | | | |
| | 11:00 | | 65.3 | 66.8 | 63.5 | | | | | | |
| | 21:45 | | 67.1 | 68.3 | 64.1 | | | | | | |
| 26-Jun-18 | 21:50 | Fine | 68.3 | 69.6 | 65.5 | 67.7 | | 65.1 | | | |
| | 21:55 | | 67.5 | 69.0 | 65.0 | | | | | | |

| Date Time Weather | 147 11 | | dB (A | 4) (5-min) | | Baseline Level | Construction Noise Leve | | | | |
|-------------------|-----------------|----------------------------|-------|-------------------------|------|----------------|-------------------------|-------------------------|------------------------|--|--|
| | L eq | L ₁₀ | L 90 | Average L _{eq} | L eq | L eq | | | | | |
| | 21:35 | | 58.5 | 59.8 | 57.1 | | · | | | | |
| 1-Jun-18 | 21:40 | Cloudy | 58.6 | 59.9 | 57.1 | 58.6 | | 58.6 Measured ≦ Baselin | | | |
| | 21:45 | | 58.8 | 60.3 | 57.1 | | 1 | | | | |
| | 21:50 | | 66.2 | 67.8 | 64.4 | | | | | | |
| 8-Jun-18 | 21:55 | Cloudy | 66.7 | 67.9 | 64.5 | 66.1 | | 60.5 | | | |
| | 22:00 | | 65.4 | 66.7 | 64.1 | | | | | | |
| | 9:35 | | 63.4 | 64.8 | 61.7 | 63.9 | | 63.9 Measured ≦ Baselin | | | |
| 10-Jun-18 | 9:40 | Sunny | 64.0 | 65.2 | 62.4 | | | | | | |
| | 9:45 | , i | 64.3 | 65.5 | 62.9 | | | | | | |
| | 21:45 | | 66.8 | 68.6 | 65.0 | | | | | | |
| 14-Jun-18 | 21:50 | Cloudy 66.0 66.9 64.5 66.1 | 66.1 | | 60.5 | | | | | | |
| | 21:55 | | 65.5 | 66.7 | 64.2 | 1 | 64.7 | 64.7 | | | |
| | 13:00 | | 57.4 | 61.2 | 50.9 | | | 64.7 | | | |
| 17-Jun-18 | 17-Jun-18 13:05 | Sunny | 57.3 | 60.3 | 50.5 | 57.2 | 57.2 | 57.2 Measured ≦ Baselin | | | |
| | 13:10 | | 57.0 | 60.2 | 50.1 | 64.9 | | | | | |
| | 21:05 | | 65.3 | 66.7 | 63.6 | | 64.9 | | 51.4 | | |
| 20-Jun-18 | 21:10 | Cloudy | 64.6 | 65.7 | 63.5 | | | | | | |
| | 21:15 | | 64.8 | 65.9 | 63.4 | | | | | | |
| | 11:45 | | 63.7 | 65.1 | 61.5 | 64.1 | 64.1 | | | | |
| 24-Jun-18 | 11:50 | Sunny | 64.3 | 65.4 | 62.0 | | | 64.1 | 64.1 Measured ≦ Baseli | | |
| | 11:55 | | 64.4 | 65.5 | 62.3 | | | | | | |
| | 22:40 | | 65.6 | 66.8 | 64.0 | 65.4 | 65.4 | | | | |
| 26-Jun-18 | 22:45 | Fine | 65.4 | 66.8 | 64.1 | | | | 57.1 | | |
| 22:50 | 1 | 65.1 | 66.0 | 63.9 | 1 | | | | | | |

Appendix G - Noise Monitoring Results

| Location CM4 - | Tin Hau Ter | mple, Cha Kwo | Ling | | | | | | | |
|-------------------|-----------------|-----------------|------|-------------------------|-----------------|-----------------|--------------------------|--------------------------|----------|--|
| Date Time Weather | \A/4 | | dB (| A) (5-min) | | Baseline Level | Construction Noise Level | | | |
| | L _{eq} | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} | | | | |
| | 21:43 | | 51.7 | 54.8 | 44.1 | | | | | |
| 1-Jun-18 | 21:48 | Cloudy | 50.6 | 53.6 | 44.5 | 51.5 | | 51.5 Measured ≦ Baseline | | |
| | 21:53 | | 52.1 | 54.7 | 45.5 | | | | | |
| | 21:20 | | 53.5 | 56.2 | 47.8 | | | | | |
| 8-Jun-18 | 21:25 | Cloudy | 53.6 | 56.4 | 47.6 | 53.6 | | 53.6 Measured ≦ Baseline | | |
| | 21:30 | | 53.7 | 56.8 | 46.3 | | | | | |
| | 9:00 | | 57.2 | 58.6 | 55.2 | | | | | |
| 10-Jun-18 | 9:05 | Cloudy | 59.8 | 61.6 | 57.3 | 58.7 | | 53.8 | | |
| | 9:10 | | 58.8 | 60.6 | 56.7 | | | | | |
| | 21:20 | | 56.0 | 59.0 | 49.5 | | | 53.9 Measured ≦ Baseline | | |
| 14-Jun-18 | 21:25 | 21:25 Cloudy | 51.3 | 54.2 | 47.6 | 53.9 | 53.9 | | | |
| | 21:30 | | 52.9 | 55.6 | 47.6 | | | 57.0 | | |
| | 15:30 | | 56.7 | 58.9 | 52.6 | | | 37.0 | | |
| 17-Jun-18 | 15:35 | Sunny | 56.2 | 58.6 | 52.1 | 56.2 | | 56.2 Measured ≦ Baseline | | |
| | 15:40 | | 55.6 | 57.4 | 51.5 | | | | | |
| | 22:35 | | 49.4 | 52.5 | 44.1 | | | | | |
| 20-Jun-18 | 22:40 | Cloudy | 50.2 | 53.4 | 45.2 | 49.6 | | 49.6 Measured ≦ Baseline | | |
| | 22:45 | | 49.1 | 52.2 | 44.0 | | | | <u> </u> | |
| | 10:00 | | 57.6 | 60.1 | 55.2 | | | | | |
| 24-Jun-18 | 10:05 | Sunny | 56.4 | 59.5 | 52.7 | 57.1 | | 40.7 | | |
| | 10:10 | | 57.2 | 59.9 | 55.0 | | | | | |
| | 21:15 | | 52.6 | 55.0 | 46.3 | | | | | |
| 26-Jun-18 | 21:20 | Fine | 50.2 | 52.8 | 45.6 | 51.4 | | 51.4 Measured ≦ Baseline | | |
| | 21:25 | | 50.9 | 52.8 | 45.8 | | | | | |

Appendix G - Noise Monitoring Results

(Restricted Hours - 2300-0700 on all days)


| Б. | - . | 344 (1 | | dB (A | A) (5-min) | | Baseline Level | Construction Noise Level |
|-----------|------------|---------|-----------------|-----------------|------------|-------------------------|-----------------|--------------------------|
| Date | Time | Weather | L _{eq} | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} |
| | 23:00 | | 65.6 | 66.9 | 64.3 | | | |
| 8-Jun-18 | 23:05 | Cloudy | 65.6 | 67.1 | 64.1 | 65.7 | | 64.1 |
| | 23:10 | | 65.9 | 67.1 | 64.5 | | | |
| | 23:00 | | 64.2 | 65.7 | 62.4 | | 60.5 | |
| 14-Jun-18 | 23:05 | Cloudy | 64.2 | 65.6 | 62.7 | 64.2 | | 61.8 |
| | 23:10 | | 64.2 | 65.7 | 62.3 | | | |
| | 0:35 | | 62.1 | 64.1 | 59.6 | | 00.5 | |
| 21-Jun-18 | 0:40 | Cloudy | 63.5 | 64.9 | 59.4 | 62.3 | | 57.6 |
| | 0:45 | | 61.1 | 63.1 | 58.7 | | | |
| | 23:50 | | 64.2 | 65.8 | 61.4 | | | |
| 26-Jun-18 | 23:55 | Fine | 63.4 | 64.7 | 62.0 | 63.9 | | 61.2 |
| | 0:00 | | 64.2 | 64.8 | 61.1 | | | |

| Dete | Time a | \A/aathau | | dB (A | A) (5-min) | | Baseline Level | Construction Noise Leve |
|------------------------|--------|-------------------|-----------------|-----------------|------------|-------------------------|-----------------|-------------------------|
| Date | Time | Weather | L _{eq} | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} |
| | 23:25 | | 64.8 | 66.0 | 63.4 | | | |
| 8-Jun-18 | 23:30 | Cloudy | 64.8 | 65.9 | 63.0 | 64.9 | | 63.9 |
| | 23:35 | 35 65.0 66.3 63.2 | | | | | | |
| | 23:20 | | 63.1 | 64.7 | 61.1 | | | |
| 14-Jun-18 23 | 23:25 | Cloudy | 63.0 | 64.8 | 60.7 | 63.1 | 58.0 | 61.5 |
| | 23:30 | | 63.2 | 64.9 | 60.9 | | | |
| | 0:05 | | 60.9 | 62.7 | 58.7 | | 36.0 | |
| 21-Jun-18 | 0:10 | Cloudy | 61.0 | 62.5 | 59.0 | 61.1 | | 58.2 |
| | 0:15 | | 61.4 | 62.7 | 60.0 | | | |
| 23:2 26-Jun-18 23:3 | 23:28 | | 65.1 | 66.2 | 62.6 | | | |
| | 23:33 | Fine | 63.5 | 64.8 | 62.1 | 64.2 | | 63.0 |
| | 23:38 | | 63.8 | 65.4 | 62.1 | 1 | | |

| Dete | Time - | \A/aathau | | dB (A | A) (5-min) | | Baseline Level | Construction Noise Level |
|-----------|--------|-----------|-----------------|-----------------|------------|-------------------------|-----------------|--------------------------|
| Date | Time | Weather | L _{eq} | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} |
| | 0:00 | | 64.2 | 65.7 | 62.3 | | | |
| 8-Jun-18 | 0:05 | Cloudy | 64.4 | 65.8 | 62.8 | 64.1 | | 61.8 |
| | 0:10 | | 63.5 | 64.9 | 62.0 | | | |
| | 23:55 | | 65.1 | 66.7 | 63.2 | | 60.2 | |
| 14-Jun-18 | 0:00 | Cloudy | 64.1 | 65.9 | 62.4 | 64.6 | | 62.6 |
| | 0:05 | | 64.6 | 66.2 | 62.7 | | | |
| | 23:35 | | 63.2 | 64.6 | 61.6 | | 00.2 | |
| 21-Jun-18 | 23:40 | Cloudy | 62.7 | 63.9 | 61.2 | 62.9 | | 59.6 |
| | 23:45 | | 62.7 | 64.1 | 61.1 | | | |
| | 23:00 | | 64.7 | 65.8 | 63.3 | | | |
| | 23:05 | Fine | 65.3 | 67.1 | 63.3 | 64.7 | | 62.8 |
| | 23:10 | | 64.0 | 65.1 | 62.4 | | | |

| Location CM4 | - Tin Hau Te | mple, Cha Kw | o Ling | | | | | | |
|--------------|--------------|--------------|-----------------|-----------------|------------|-------------------------|-----------------|--------------------------|--|
| Dete | T: | 10/ 4l | | dB (/ | A) (5-min) | | Baseline Level | Construction Noise Level | |
| Date | Time | Weather | L _{eq} | L ₁₀ | L 90 | Average L _{eq} | L _{eq} | L _{eq} | |
| | 0:05 | | 53.9 | 55.1 | 52.4 | | | | |
| 8-Jun-18 | 0:10 | Fine | 55.6 | 54.4 | 55.7 | 53.4 | | 53.4 Measured ≤ Baseline | |
| | 0:15 | | 46.4 | 45.6 | 46.3 | | | | |
| | 0:25 | | 54.1 | 55.8 | 47.4 | | | | |
| 15-Jun-18 | 0:30 | Cloudy | 54.8 | 56.1 | 49.1 | 53.9 | | 53.9 Measured ≦ Baseline | |
| | 0:35 | | 52.4 | 54.8 | 46.9 | | 55.8 | | |
| | 23:00 | | 48.5 | 51.6 | 44.4 | | 55.6 | | |
| 20-Jun-18 | 23:05 | Cloudy | 48.7 | 51.5 | 45.2 | 48.7 | | 48.7 Measured ≦ Baseline | |
| | 23:10 | | 48.9 | 51.8 | 44.9 | | | | |
| | 0:20 | | 50.4 | 52.7 | 45.2 | | | | |
| 26-Jun-18 | 0:25 | Fine | 48.9 | 50.9 | 45.4 | 49.5 | | 49.5 Measured ≦ Baseline | |
| | 0:30 | | 49.2 | 51.6 | 45.4 | | | | |










Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction
Graphical Presentation of Restricted Noise Monitoring Results

Scale Project
N.T.S No. MA16034
Date
Jun 18

G


Noise Levels (Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days)




Agreement No. CE/59/2015 (EP) Title Scale Project Environmental Team for Tseung Kwan O - Lam Tin Tunnel -N.T.S Design and Construction Date Appendix Graphical Presentation of Restricted Noise Monitoring Results

MA16034 Jun 18 G





Noise Levels (Restricted Hours - 2300-0700 on all days)



Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction
Graphical Presentation of Restricted Noise Monitoring Results

Scale Project
N.T.S No. MA16034

Date Appendix G



APPENDIX H GROUNDWATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction

Groundwater Quality Monitoring Results at Stream 1

| Date | Weather | Sampling | Depth (m) | Tempera | ature (°C) | р | Н | Salini | ty ppt | DO Satu | ration (%) | Dissolved O | xygen (mg/L) | Turbidi | ty(NTU) |
|-----------|-----------|----------|--------------|--------------|------------|------------|---------|------------|---------|----------------|------------|-------------|--------------|------------|---------|
| Date | Condition | Time | Deptii (iii) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 5-Jun-18 | Rainy | 14:42 | Middle | 27.6 27.5 | 27.6 | 8.2 8.2 | 8.2 | 0.3 0.3 | 0.3 | 99.3 96.9 | 98.1 | 7.8 7.6 | 7.7 | 7.7 7.5 | 7.6 |
| 20-Jun-18 | Sunny | 13:14 | Middle | 26.4 26.5 | 26.5 | 8.5 8.5 | 8.5 | 1.4 1.4 | 1.4 | 102.5 102.5 | 102.5 | 7.4 7.4 | 7.4 | 3.8 3.6 | 3.7 |

Groundwater Quality Monitoring Results at Stream 2

| | Date | Weather | Sampling | Depth (m) | Tempera | ature (°C) | р | Н | Salin | ity ppt | DO Satu | ration (%) | Dissolved O | xygen (mg/L) | Turbidit | ty(NTU) |
|-----|---------|-----------|----------|--------------|---------|------------|-------|---------|-------|---------|---------|------------|-------------|--------------|----------|---------|
| | Date | Condition | Time | Deptil (III) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 5_ | Jun-18 | Rainy | 13:48 | Middle | 27.6 | 27.6 | 8.8 | 8.9 | 0.2 | 0.2 | 99.4 | 99.2 | 7.8 | 7.8 | 72.1 | 72.2 |
| 3-0 | Juli-10 | rtairiy | 13.40 | Wildaic | 27.6 | 27.0 | 8.9 | 0.5 | 0.2 | 0.2 | 99.0 | 33.2 | 7.8 | 7.0 | 72.2 | 12.2 |
| 20 | Jun-18 | Sunny | 15:15 | Middle | 26.3 | 26.4 | 8.6 | 9.5 | 0.1 | 0.1 | 101.5 | 101.5 | 7.5 | 7.5 | 3.5 | 3.3 |
| 20- | Juli-10 | Guilly | 13.13 | wildale | 26.5 | 20.4 | 8.4 | 6.5 | 0.1 | 0.1 | 101.5 | 101.5 | 7.5 | 7.5 | 3.1 | 3.3 |

Groundwater Quality Monitoring Results at Stream 3

| Date | Weather | Sampling | Depth (m) | Tempera | ture (°C) | р | Н | Salin | ity ppt | DO Satu | ration (%) | Dissolved O | xygen (mg/L) | Turbidi | ty(NTU) |
|-----------|-----------|----------|--------------|--------------|-----------|------------|---------|------------|---------|----------------|------------|-------------|--------------|--------------|---------|
| Date | Condition | Time | Deptii (iii) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 5-Jun-18 | Rainy | 14:15 | Middle | 27.3 27.1 | 27.2 | 8.6 8.8 | 8.7 | 0.1 0.1 | 0.1 | 98.9 98.8 | 98.9 | 7.8 7.9 | 7.9 | 86.8 86.9 | 86.9 |
| 20-Jun-18 | Sunny | 15:26 | Middle | 26.4 26.0 | 26.2 | 8.5 8.5 | 8.5 | 0.1 0.1 | 0.1 | 102.7 102.2 | 102.5 | 7.6 7.5 | 7.6 | 4.1 4.2 | 4.2 |

Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction

Summary of Groundwater Quality Monitoring Results

| | | | | | Р | arameters (ur | nit) | | | |
|----------|-----------|-----|-------------------------------|--------------------|-----------|--|--------------------|-----------------------------|---|---------------------------------|
| Location | Date | рН | Dissolved Oxygen (mg/L) | Turbidity (NTU) | SS (mg/L) | BOD ₅ (mg O ₂ /L) | TOC (mg- TOC/L) | Total Nitrogen (mg/L) | NH ₃ -N (mg NH ₃ -N/L) | Total Phosphorus (mg-P/L) |
| Stream 1 | 5-Jun-18 | 8.2 | 7.7 | 7.6 | 39 | <2 | 7 | 2.2 | 0.1 | 0.11 |
| Sireami | 20-Jun-18 | 8.5 | 7.4 | 3.7 | <2.5 | <2 | 3 | 0.8 | 0.11 | <0.05 |
| Stream 2 | 5-Jun-18 | 8.9 | 7.8 | 72.2 | 100 | <2 | 5 | 1.5 | <0.05 | <0.05 |
| Stream 2 | 20-Jun-18 | 8.5 | 7.5 | 3.3 | <2.5 | <2 | 4 | 1.5 | <0.05 | <0.05 |
| Stream 3 | 5-Jun-18 | 8.7 | 7.9 | 86.9 | 92 | <2 | 5 | 1.5 | <0.05 | 0.06 |
| Sueallis | 20-Jun-18 | 8.5 | 7.6 | 4.2 | <2.5 | <2 | 4 | 1.5 | <0.05 | <0.05 |



Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1710, Technology Park, 18 On Lai Street,

Shatin, N.T.

Report No.: 29033 Date of Issue:

2018-06-14 Date Received: 2018-06-05

Date Tested: 2018-06-05 Date Completed: 2018-06-14

ATTN:

Ms. Mei Ling Tang

Page:

1 of 1

Sample Description

3 liquid samples as received from client said to be groundwater

Laboratory No.

29033

Project No.

MA16034 (Groundwater)

Project Name

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O –

Lam Tin Tunnel – Design and Construction

Custody No. : MA16034(Groundwater)/20180605

Sampling Date : 2018-06-05

Tests Requested & Methodology

| Item | Parameters | Ref. Method | Limit of reporting |
|------|---|--|------------------------------|
| 1 | | | |
| 1 | Total Suspended Solids | APHA 17ed 2540 D | *0.5 mg/L |
| 2 | Biochemical Oxygen Demand | APHA 19ed 5210B | 2 mg O ₂ /L |
| 3 | Total Organic Carbon | In-house method SOP020 (Wet Oxidation) | 1 mg-TOC/L |
| 4 | Nitrogen (Total Kjeldahl + nitrate + nitrite) | In-house method SOP063 (FIA) | 0.6 mg N/L |
| 5 | Ammonia | In-house method SOP057 (FIA) | 0.05 mg NH ₃ -N/L |
| 6 | Total Phosphorus | In-house method SOP055 (FIA) | 0.05 mg-P/L |

Results:

| ACGURES. | | | |
|--|----------|----------|----------|
| Sample ID | Stream 1 | Stream 2 | Stream 3 |
| Sampling Depth | S | S | S |
| Sample No. | 29033-1 | 29033-2 | 29033-3 |
| Total Suspended Solids (mg/L) | 39 | 100 | 92 |
| Biochemical Oxygen Demand (mg O ₂ /L) | <2 | <2 | <2 |
| Total Organic Carbon (mg-TOC/L) | 7 | 5 | 5 |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) (mg N/L) | 2,2 | 1,5 | 1.5 |
| Ammonia (mg NH ₃ -N/L) | 0.10 | < 0.05 | < 0.05 |
| Total Phosphorus (mg-P/L) | 0.11 | < 0.05 | 0.06 |

Remarks:

- 1) < = less than
- 2) S = Surface, M = Middle, B = Bottom

3) * Limit of Reporting is reported as Detection Limit

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager



Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Report No.: 29129 Date of Issue: 2018-06-29 Date Received: 2018-06-20 Date Tested: 2018-06-20 Date Completed: 2018-06-29

ATTN:

Ms. Mei Ling Tang

Page:

1 of 1

Sample Description :

3 liquid samples as received from client said to be groundwater

Laboratory No.

29129

Project No.: MA16034 (Groundwater)

Project Name : Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O -

Lam Tin Tunnel - Design and Construction

Custody No. :

MA16034(Groundwater)/20180620

Sampling Date : 2018-06-20

Tests Requested & Methodology:

| Item | Parameters | Ref. Method | Limit of reporting |
|------|---|--|------------------------------|
| 1 | Total Suspended Solids | APHA 17ed 2540 D | *0.5 mg/L |
| 2 | Biochemical Oxygen Demand | APHA 19ed 5210B | 2 mg O ₂ /L |
| 3 | Total Organic Carbon | In-house method SOP020 (Wet Oxidation) | 1 mg-TOC/L |
| 4 | Nitrogen (Total Kjeldahl + nitrate + nitrite) | In-house method SOP063 (FIA) | 0.6 mg N/L |
| 5 | Ammonia | In-house method SOP057 (FIA) | 0.05 mg NH ₃ -N/L |
| 6 | Total Phosphorus | In-house method SOP055 (FIA) | 0.05 mg-P/L |

Results

| ACOUITO, | | | |
|--|----------|----------|----------|
| Sample ID | Stream 1 | Stream 2 | Stream 3 |
| Sampling Depth | S | S | S |
| Sample No. | 29129-1 | 29129-2 | 29129-3 |
| Total Suspended Solids (mg/L) | <2.5 | <2.5 | <2.5 |
| Biochemical Oxygen Demand (mg O ₂ /L) | <2 | <2 | <2 |
| Total Organic Carbon (mg-TOC/L) | 3 | 4 | 4 |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) (mg N/L) | 0.8 | 1.5 | 1.5 |
| Ammonia (mg NH ₃ -N/L) | 0.11 | < 0.05 | < 0.05 |
| Total Phosphorus (mg-P/L) | < 0.05 | < 0.05 | < 0.05 |

Remarks:

 $1) \le = less than$

2) S = Surface, M = Middle, B = Bottom


3) * Limit of Reporting is reported as Detection Limit


PREPARED AND CHECKED BY:


For and On Behalf of WELLAB Ltd.


PATRICK TSE Laboratory Manager


This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested. ONLY the laboratory's certified true copy is valid.























APPENDIX I MARINE WATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix I - Action and Limit Levels for Marine Water Quality on 1 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C2: 2.9 NTU</u> | <u>C2: 3.1 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | T |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.6 mg/L</u> | <u>C2: 7.2 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 01 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Dent | h (m) | | ature (°C) | | Н | | ity ppt | | ration (%) | | ved Oxygen | | | Turbidity(NT | | | ended Solids | |
|----------|-----------|-------------|----------|---------|-------|----------------------|------------|-------------------|---------|--------------|---------|----------------|------------|-------------------|------------|-----|------------|--------------|-----|-------------------|--------------|----------|
| | Condition | Condition** | Time | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 25.6 25.9 | 25.8 | 8.2 8.1 | 8.2 | 33.3 33.0 | 33.2 | 86.6 88.2 | 87.4 | 5.9 6.0 | 6.0 | 5.8 | 1.4 1.3 | 1.4 | | 5.6 5.5 | 5.6 | |
| C1 | Cloudy | Moderate | 15:05 | Middle | 9 | 24.1 24.2 | 24.2 | 8.2 8.2 | 8.2 | 34.4 34.3 | 34.4 | 81.0 81.3 | 81.2 | 5.6 5.6 | 5.6 | | 1.6 1.7 | 1.7 | 1.6 | 4.0 4.1 | 4.1 | 5.3 |
| | | | | Bottom | 17 | 23.7 23.8 | 23.8 | 8.1 8.1 | 8.1 | 34.6 34.5 | 34.6 | 77.8 78.4 | 78.1 | 5.4 5.4 | 5.4 | 5.4 | 1.7 1.6 | 1.7 | | 6.1 6.1 | 6.1 | |
| | | | | Surface | 1 | 26.6 26.8 | 26.7 | 8.1 8.1 | 8.1 | 32.6 32.3 | 32.5 | 97.2 97.8 | 97.5 | 6.5 6.5 | 6.5 | | 0.6 0.7 | 0.7 | | 5.2 5.1 | 5.2 | |
| C2 | Cloudy | Moderate | 13:57 | Middle | 16.5 | 24.9 24.5 | 24.7 | 8.1 8.1 | 8.1 | 33.9 34.1 | 34.0 | 84.2 81.9 | 83.1 | 5.8 5.6 | 5.7 | 6.1 | 1.4 1.5 | 1.5 | 1.5 | 4.0 3.9 | 4.0 | 4.9 |
| | | | | Bottom | 32 | 23.8 24.0 | 23.9 | 8.1 8.1 | 8.1 | 34.5 34.4 | 34.5 | 78.7 78.5 | 78.6 | 5.5 5.4 | 5.5 | 5.5 | 2.4 2.4 | 2.4 | | 5.4 5.5 | 5.5 | |
| | | | | Surface | 1 | 27.3 27.1 | 27.2 | 8.4 8.4 | 8.4 | 33.2 33.3 | 33.3 | 152.4 148.0 | 150.2 | 10.0 9.8 | 9.9 | | 0.6 0.6 | 0.6 | | 4.8 4.7 | 4.8 | |
| G1 | Cloudy | Moderate | 14:29 | Middle | 4 | 26.4 | 26.4 | 8.3 8.3 | 8.3 | 33.5 33.5 | 33.5 | 133.2 127.5 | 130.4 | 8.9 8.5 | 8.7 | 9.3 | 0.8 | 0.8 | 1.0 | 3.0 | 3.0 | 4.2 |
| | | | | Bottom | 7 | 24.4 24.6 | 24.5 | 8.2 8.1 | 8.2 | 34.3 34.3 | 34.3 | 85.0 83.7 | 84.4 | 5.8 5.7 | 5.8 | 5.8 | 1.4 1.5 | 1.5 | | 4.8 4.8 | 4.8 | |
| | | | | Surface | 1 | 26.5 26.5 | 26.5 | 8.3 8.3 | 8.3 | 33.5 33.5 | 33.5 | 134.3 132.9 | 133.6 | 9.0 | 9.0 | | 0.7 0.7 | 0.7 | | 4.8 4.7 | 4.8 | |
| G2 | Cloudy | Moderate | 14:17 | Middle | 5 | 25.3 25.4 | 25.4 | 8.2 8.2 | 8.2 | 33.9 33.9 | 33.9 | 106.2 | 107.2 | 7.2 7.3 | 7.3 | 8.2 | 0.8 | 0.8 | 0.9 | 6.0 | 6.1 | 5.7 |
| | | | | Bottom | 9 | 24.3 24.3 | 24.3 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 80.2 | 80.6 | 5.5 | 5.6 | 5.6 | 1.1 | 1.2 | | 6.2 | 6.3 | |
| | | | | Surface | 1 | 27.6 27.5 | 27.6 | 8.4 8.4 | 8.4 | 33.2 | 33.2 | 157.3 156.0 | 156.7 | 10.3 | 10.3 | | 0.6 | 0.6 | | 5.9 5.8 | 5.9 | |
| G3 | Cloudy | Moderate | 14:35 | Middle | 4 | 27.0 27.0 | 27.0 | 8.3 8.3 | 8.3 | 33.3 33.3 | 33.3 | 133.7 135.8 | 134.8 | 8.8 9.0 | 8.9 | 9.6 | 1.4 | 1.5 | 1.2 | 5.3 6.2 | 5.8 | 5.8 |
| | | | | Bottom | 7 | 24.6 24.4 | 24.5 | 8.1 8.1 | 8.1 | 34.2 34.3 | 34.3 | 83.8 81.3 | 82.6 | 5.7 5.6 | 5.7 | 5.7 | 1.5 | 1.5 | | 5.8 5.8 | 5.8 | |
| | | | | Surface | 1 | 26.9 | 27.0 | 8.4 | 8.4 | 33.3 | 33.3 | 146.1 | 146.0 | 9.7 | 9.7 | | 0.6 | 0.7 | | 4.0 | 4.0 | |
| G4 | Cloudy | Moderate | 14:47 | Middle | 4 | 27.0 26.7 | 26.7 | 8.4 8.3 | 8.3 | 33.3 | 33.3 | 145.9 139.6 | 138.7 | 9.7 9.3 | 9.3 | 9.5 | 0.7 | 0.6 | 0.8 | 3.2 | 3.2 | 3.9 |
| | | | | Bottom | 7 | 26.7 24.6 24.6 | 24.6 | 8.3 8.2 8.2 | 8.2 | 33.3 34.2 | 34.2 | 137.8 89.1 | 88.1 | 9.2 6.1 6.0 | 6.1 | 6.1 | 0.6 1.1 | 1.1 | | 3.1 4.4 4.7 | 4.6 | |
| | | | | Surface | 1 | 27.2 | 27.2 | 8.4 | 8.4 | 33.3 | 33.3 | 87.1 150.5 | 149.6 | 9.9 | 9.9 | | 0.7 | 0.7 | | 3.6 | 3.6 | |
| M1 | Cloudy | Moderate | 14:25 | Middle | 3 | 27.1 | 26.7 | 8.4 8.3 | 8.3 | 33.3 33.4 | 33.4 | 148.6 | 140.9 | 9.8 9.4 | 9.4 | 9.7 | 0.6 | 0.6 | 0.8 | 3.6 | 3.9 | 3.8 |
| | | | | Bottom | 5 | 26.7 25.0 | 25.1 | 8.3 | 8.2 | 33.3 34.1 | 34.1 | 96.9 97.2 | 97.1 | 9.4 6.6 | 6.6 | 6.6 | 0.6 | 1.0 | | 3.9 | 4.0 | |
| | | | | Surface | 1 | 25.1 27.1 | 27.2 | 8.2 8.4 | 8.4 | 34.0 33.3 | 33.3 | 152.0 | 151.5 | 10.0 | 10.0 | | 0.6 | 0.6 | | 5.9 | 5.9 | |
| M2 | Cloudy | Moderate | 14:11 | Middle | 6 | 27.2 24.9 | 24.9 | 8.4 8.2 | 8.2 | 33.3 34.1 | 34.1 | 151.0 101.6 | 100.7 | 10.0 6.9 | 6.9 | 8.5 | 0.6 | 0.8 | 1.2 | 5.9 4.3 | 4.3 | 4.9 |
| | , | | | Bottom | 11 | 24.9 23.7 | 23.7 | 8.2 8.1 | 8.1 | 34.1 34.7 | 34.7 | 99.7 75.9 | 76.0 | 6.8 5.3 | 5.3 | 5.3 | 0.8 2.3 | 2.3 | | 4.6 | 4.6 | |
| | | | | Surface | 1 | 23.7 27.4 | 27.4 | 8.1 8.4 | 8.4 | 34.7 33.2 | 33.2 | 76.1 146.6 | 147.9 | 5.3 9.6 | 9.7 | | 2.3 0.6 | 0.6 | | 4.5 3.1 | 3.2 | |
| M3 | Cloudy | Moderate | 14:40 | Middle | 4 | 27.4 27.1 | 27.1 | 8.4 8.3 | 8.3 | 33.2 33.3 | 33.3 | 149.1 133.3 | 133.7 | 9.8 8.8 | 8.9 | 9.3 | 0.6 1.4 | 1.4 | 1.2 | 3.3 5.5 | 5.6 | 4.6 |
| | Cioudy | ouoruto | | Bottom | 7 | 27.1 24.4 | 24.4 | 8.3 8.1 | 8.1 | 33.3 34.4 | 34.4 | 134.0 80.4 | 79.8 | 8.9 5.5 | 5.5 | 5.5 | 1.3 1.6 | 1.6 | | 5.6 5.1 | 5.1 | |
| | | | | Surface | 1 | 24.4 26.6 | 26.6 | 8.1 8.3 | 8.3 | 34.4 33.4 | 33.4 | 79.1 131.5 | 132.0 | 5.4 8.8 | 8.8 | 3.0 | 1.6 0.8 | 0.8 | | 5.0 5.8 | 5.9 | |
| M4 | Cloudy | Moderate | 14:05 | Middle | 5 | 26.6 25.7 | 25.7 | 8.3 8.3 | 8.3 | 33.4 33.7 | 33.7 | 132.4 118.6 | 118.3 | 8.8 8.0 | 8.0 | 8.4 | 0.7 0.7 | 0.0 | 0.7 | 5.9 4.6 | 4.7 | 5.4 |
| IVIT | Cloudy | wouchale | 14.03 | Bottom | 9 | 25.6 24.9 | 24.8 | 8.3 8.2 | 8.2 | 33.7 34.0 | 34.1 | 117.9 98.3 | 97.0 | 8.0 6.7 | 6.6 | 6.6 | 0.7 0.7 | 0.7 | 0.7 | 4.7 5.5 | 5.6 | 5.4 |
| - | | | | Surface | 1 | 24.7 25.8 | 25.8 | 8.2 8.2 | 8.2 | 34.1 33.4 | 33.4 | 95.6 101.7 | 101.3 | 6.5 6.9 | 6.9 | 0.0 | 0.7 0.9 | 0.7 | | 5.7 3.4 | 3.5 | |
| M5 | Clouds | Madarata | 14:58 | Middle | 5.5 | 25.7 25.8 | 25.8 | 8.2 8.2 | 8.2 | 33.4 33.4 | 33.4 | 100.8 100.9 | 101.3 | 6.8 6.8 | 6.8 | 6.9 | 0.9 | 0.9 | 1.0 | 3.5 3.6 | 3.5 | 3.5 |
| CIVI | Cloudy | Moderate | 14:58 | | | 25.7 25.7 | | 8.2 8.2 | | 33.4 33.4 | | 100.7 99.7 | | 6.8 6.7 | | 6.0 | 0.9 1.2 | ļ | 1.0 | 3.6 | | 3.5 |
| | | | | Bottom | 10 | 25.7 | 25.7 | 8.2 | 8.2 | 33.4 | 33.4 | 100.7 | 100.2 | 6.8 | 6.8 | 6.8 | 1.1 | 1.2 | | 3.4 | 3.4 | \vdash |
| | 0 | | 44.50 | Surface | - | 26.5 | - | 8.3 | - | 33.4 | | 140.5 | | 9.4 | - | 9.4 | 0.8 | - | | 4.8 | - | . |
| M6 | Cloudy | Moderate | 14:53 | Middle | 2 | 26.5 | 26.5 | 8.3 | 8.3 | 33.4 | 33.4 | 141.0 | 140.8 | 9.4 | 9.4 | | 0.8 | 0.8 | 0.8 | 4.7 | 4.8 | 4.8 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

Appendix I - Action and Limit Levels for Marine Water Quality on 1 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in mg/I | Depth Average | <u>4.9 mg/L</u> | <u>4.6 mg/L</u> |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4 <u>, M1-M5</u> | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 2.8 NTU</u> | <u>C1: 3.0 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.0 mg/L</u> | <u>C1: 7.5 mg/L</u> |
| | Stations M1-M | <u>[5</u> | _ |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 7.0 mg/L</u> | <u>C1: 7.5 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | 7.9 mg/L |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.7 mg/L</u> | <u>C1: 8.3 mg/L</u> |
| | Station M6 | | T |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 01 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | | Al- () | Lempera | ature (°C) | ļ- | H | Salin | ity ppt | DO Satu | ration (%) | DISSOI | ved Oxygen | (IIIg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (111g/L) |
|----------|-----------|-------------|----------|------------------|--------|----------------------|------------|-------------------|---------|----------------------|---------|------------------------|---------------|-------------------|------------|----------|-------------------|---------------|-----|-------------------|-------------|----------|
| | Condition | Condition** | Time | Dept | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 25.9 25.9 | 25.9 | 8.2 8.2 | 8.2 | 33.5 33.4 | 33.5 | 98.9 98.2 | 98.6 | 6.7 6.6 | 6.7 | | 1.0 1.0 | 1.0 | | 5.8 5.8 | 5.8 | |
| C1 | Cloudy | Moderate | 08:15 | Middle | 9 | 25.9 25.0 25.1 | 25.1 | 8.2 8.2 8.2 | 8.2 | 33.4 33.9 33.8 | 33.9 | 91.1 91.8 | 91.5 | 6.2 6.3 | 6.3 | 6.5 | 1.3 1.3 | 1.3 | 1.5 | 6.2 6.3 | 6.3 | 6.2 |
| | | | | Bottom | 17 | 23.4 23.4 | 23.4 | 8.2 8.2 | 8.2 | 34.8 34.8 | 34.8 | 79.0 78.9 | 79.0 | 5.5 5.5 | 5.5 | 5.5 | 2.2 | 2.3 | | 6.5 6.3 | 6.4 | |
| | | | | Surface | 1 | 25.1 25.6 | 25.4 | 8.1 8.2 | 8.2 | 33.8 33.5 | 33.7 | 89.9 95.5 | 92.7 | 6.1 6.5 | 6.3 | 5.9 | 0.7 0.6 | 0.7 | | 5.4 5.5 | 5.5 | |
| C2 | Cloudy | Moderate | 07:00 | Middle | 16.5 | 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 34.7 34.8 | 34.8 | 77.9 78.6 | 78.3 | 5.4 5.5 | 5.5 | 0.0 | 1.8 1.9 | 1.9 | 1.7 | 4.8 4.6 | 4.7 | 4.5 |
| | | | | Bottom | 32 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 34.8 34.8 | 34.8 | 77.1 76.8 | 77.0 | 5.4 5.4 | 5.4 | 5.4 | 2.4 | 2.4 | | 3.4 3.3 | 3.4 | |
| | | | | Surface | 1 | 26.0 26.0 24.6 | 26.0 | 8.2 8.2 8.2 | 8.2 | 33.4 33.4 34.2 | 33.4 | 106.0 100.1 81.6 | 103.1 | 7.1 6.7 5.6 | 6.9 | 6.3 | 0.9 0.9 1.3 | 0.9 | | 5.3 5.3 6.6 | 5.3 | |
| G1 | Cloudy | Moderate | 07:41 | Middle | 4 | 24.6 24.0 | 24.6 | 8.1 8.1 | 8.2 | 34.2 34.6 | 34.2 | 81.4 77.7 | 81.5 | 5.6 5.4 | 5.6 | | 1.3 | 1.3 | 1.6 | 6.3 | 6.5 | 6.0 |
| | | | | Bottom | 7 | 24.0 | 24.0 | 8.1 | 8.1 | 34.6 33.4 | 34.6 | 77.2 107.4 | 77.5 | 5.3 7.2 | 5.4 | 5.4 | 2.5 | 2.6 | | 6.1 | 6.1 | |
| 00 | Oleverto | Madaata | 07.00 | Surface | 1 | 26.4 24.4 | 26.3 | 8.2 8.1 | 8.2 | 33.2 34.3 | 33.3 | 111.3 80.2 | 109.4 | 7.5 5.5 | 7.4 5.5 | 6.5 | 0.7 | 0.7 | 4.0 | 4.6 5.1 | 4.5 | |
| G2 | Cloudy | Moderate | 07:23 | Middle Bottom | 5 9 | 24.3 23.9 | 24.4 | 8.1 8.1 | 8.1 | 34.4 34.6 | 34.4 | 77.8 78.0 | 79.0 77.5 | 5.4 5.4 | 5.4 | 5.4 | 1.5 1.8 | 1.5 | 1.3 | 5.2 6.5 | 5.2 6.5 | 5.4 |
| | | | | Surface | 1 | 23.9 25.3 | 25.7 | 8.1 8.2 | 8.2 | 34.6 33.8 | 33.6 | 76.9 94.9 | 98.9 | 5.3 6.4 | 6.7 | 5.4 | 1.7 | 0.9 | | 6.5 5.6 | 5.7 | - |
| G3 | Cloudy | Moderate | 07:46 | Middle | 4 | 26.0 24.4 | 24.5 | 8.2 8.1 | 8.2 | 33.4 34.3 | 34.3 | 102.9 79.2 | 80.3 | 6.9 5.4 | 5.5 | 6.1 | 1.7 | 1.7 | 1.6 | 5.7 5.5 | 5.4 | 5.1 |
| | , | | | Bottom | 7 | 24.5 24.0 | 24.1 | 8.2 8.1 | 8.1 | 34.3 34.6 | 34.6 | 76.1 | 76.6 | 5.6 5.3 | 5.3 | 5.3 | 1.6 2.1 | 2.2 | | 5.3 4.3 | 4.3 | |
| | | | | Surface | 1 | 24.1 25.7 25.8 | 25.8 | 8.1 8.2 8.2 | 8.2 | 34.5 33.6 33.5 | 33.6 | 77.0 96.2 97.1 | 96.7 | 5.3 6.5 6.5 | 6.5 | | 0.8 0.9 | 0.9 | | 4.3 4.7 4.9 | 4.8 | |
| G4 | Cloudy | Moderate | 07:56 | Middle | 4 | 24.5 24.4 | 24.5 | 8.1 8.1 | 8.1 | 34.2 34.3 | 34.3 | 77.0 78.0 | 77.5 | 5.3 5.4 | 5.4 | 6.0 | 2.0 | 2.0 | 1.3 | 4.6 4.6 | 4.6 | 4.7 |
| | | | | Bottom | 7 | 24.0 24.0 | 24.0 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 77.2 77.2 | 77.2 | 5.3 5.3 | 5.3 | 5.3 | 1.1 | 1.1 | | 4.8 4.8 | 4.8 | |
| | | | | Surface | 1 | 25.9 25.9 | 25.9 | 8.2 8.2 | 8.2 | 33.6 33.5 | 33.6 | 98.4 99.6 | 99.0 | 6.6 6.7 | 6.7 | 6.5 | 0.9 0.9 | 0.9 | | 4.9 4.7 | 4.8 | |
| M1 | Cloudy | Moderate | 07:29 | Middle | 3 | 25.2 25.3 | 25.3 | 8.2 8.2 | 8.2 | 33.9 33.8 | 33.9 | 90.2 91.1 | 90.7 | 6.1 6.2 | 6.2 | 0.0 | 1.4 1.2 | 1.3 | 1.3 | 5.1 5.1 | 5.1 | 5.1 |
| | | | | Bottom | 5 | 24.4 24.4 | 24.4 | 8.2 8.2 | 8.2 | 34.3 34.4 | 34.4 | 81.7 82.5 | 82.1 | 5.6 5.7 | 5.7 | 5.7 | 1.9 1.7 | 1.8 | | 5.3 5.5 | 5.4 | |
| | | | | Surface | 1 | 26.2 26.2 | 26.2 | 8.2 8.2 | 8.2 | 33.3 33.3 | 33.3 | 109.9 109.4 | 109.7 | 7.4 7.3 | 7.4 | 6.6 | 0.6 0.6 | 0.6 | | 4.8 4.7 | 4.8 | |
| M2 | Cloudy | Moderate | 07:19 | Middle | 6 | 24.1 24.0 | 24.1 | 8.2 8.2 | 8.2 | 34.6 34.5 | 34.6 | 83.8 82.9 | 83.4 | 5.8 5.7 | 5.8 | | 1.1 | 1.1 | 1.2 | 4.8 4.7 | 4.8 | 5.2 |
| | | | | Bottom | 11 | 23.5 23.5 26.2 | 23.5 | 8.1 8.1 8.2 | 8.1 | 34.8 34.8 33.5 | 34.8 | 77.6 77.4 94.0 | 77.5 | 5.4 5.4 6.3 | 5.4 | 5.4 | 2.1 1.9 | 2.0 | | 5.9 5.8 5.9 | 5.9 | |
| 140 | 0 | | 07.54 | Surface | 1 | 25.8 24.3 | 26.0 | 8.2 8.1 | 8.2 | 33.6 34.4 | 33.6 | 93.9 74.6 | 94.0 | 6.3 5.1 | 6.3 | 5.8 | 1.4 | 1.4 | | 6.0 | 6.0 | |
| M3 | Cloudy | Moderate | 07:51 | Middle | 7 | 24.3 | 24.3 | 8.1 8.1 | 8.1 | 34.4 34.5 | 34.4 | 76.1 75.1 | 75.4 | 5.2 | 5.2 | E 0 | 2.7 | 2.7 | 2.1 | 5.7 6.3 | 5.6 | 5.9 |
| | | | | Bottom | 1 | 24.1 26.2 | 24.1 | 8.1 8.2 | 8.1 | 34.5 33.1 | 34.5 | 75.6 104.6 | 75.4 105.5 | 5.2 7.0 | 5.2 7.1 | 5.2 | 2.3 | 2.3 0.5 | | 6.1 | 6.2 3.9 | |
| M4 | Cloudy | Moderate | 07:11 | Middle | 5 | 26.4 25.8 | 25.8 | 8.2 8.2 | 8.2 | 33.1 33.3 | 33.1 | 106.4 97.8 | 98.6 | 7.1 6.6 | 6.7 | 6.9 | 0.5 0.6 | 0.6 | 0.9 | 3.9 3.4 | 3.5 | 4.1 |
| IVI-T | Cioudy | woodciate | 07.11 | Bottom | 9 | 25.8 23.8 | 23.9 | 8.2 8.2 | 8.2 | 33.2 34.6 | 34.6 | 99.3 82.4 | 81.3 | 6.7 5.7 | 5.7 | 5.7 | 0.6 1.7 | 1.6 | 0.5 | 3.5 5.0 | 5.0 | 7.1 |
| | | | | Surface | 1 | 23.9 26.3 | 26.4 | 8.1 8.2 | 8.2 | 34.5 33.1 | 33.1 | 80.2 104.8 | 104.1 | 5.6 7.0 | 7.0 | · · · | 1.5 0.5 | 0.5 | | 5.0 5.7 | 5.9 | |
| M5 | Cloudy | Moderate | 08:08 | Middle | 5.5 | 26.4 25.1 | 25.3 | 8.2 8.2 | 8.2 | 33.1 33.7 | 33.7 | 103.4 88.1 | 89.7 | 6.9 | 6.1 | 6.6 | 0.5 | 0.6 | 0.6 | 3.9 | 4.0 | 4.3 |
| | | | | Bottom | 10 | 25.4 24.3 24.2 | 24.3 | 8.2 8.2 8.2 | 8.2 | 33.6 34.3 34.3 | 34.3 | 91.2 82.3 82.2 | 82.3 | 6.2 5.7 5.7 | 5.7 | 5.7 | 0.6 0.8 0.8 | 0.8 | | 4.0 3.0 3.1 | 3.1 | 1 |
| | | | | Surface | - | - | - | | - | | - | | - | | - | | - | - | | | - | |
| M6 | Cloudy | Moderate | 08:02 | Middle | 2 | 25.6 25.6 | 25.6 | 8.2 8.2 | 8.2 | 33.6 33.6 | 33.6 | 91.3 91.5 | 91.4 | 6.2 6.2 | 6.2 | 6.2 | 0.6 0.6 | 0.6 | 0.6 | 5.7 5.6 | 5.7 | 5.7 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

Appendix I - Action and Limit Levels for Marine Water Quality on 4 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C2: 4.8 NTU</u> | <u>C2: 5.2 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.1 mg/L</u> | <u>C2: 6.6 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.1 mg/L</u> | <u>C2: 6.6 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.8 mg/L</u> | <u>C2: 8.5 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 04 June 2018

(Mid-Ebb Tide)

| 1 | Weather | Sea | Sampling | Б | M- () | Tempera | ature (°C) | ŗ | Н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|-------------------|--------|----------------------|------------|-------------------|---------|----------------------|--------------|-------------------------|--------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Dep | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.9 27.9 | 27.9 | 8.4 8.4 | 8.4 | 31.9 31.9 | 31.9 | 113.5 115.7 | 114.6 | 7.5 7.6 | 7.6 | | 1.1 1.0 | 1.1 | | 4.8 4.9 | 4.9 | |
| C1 | Cloudy | Moderate | 16:28 | Middle | 9 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 32.2 32.2 | 32.2 | 107.7 107.8 | 107.8 | 7.1 7.1 | 7.1 | 7.4 | 1.4 1.5 | 1.5 | 1.7 | 4.1 4.3 | 4.2 | 4.1 |
| | | | | Bottom | 17 | 26.1 26.0 | 26.1 | 8.2 8.2 | 8.2 | 33.1 33.2 | 33.2 | 85.3 84.2 | 84.8 | 5.7 5.7 | 5.7 | 5.7 | 2.5 2.6 | 2.6 | | 3.3 3.2 | 3.3 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.3 8.3 | 8.3 | 32.2 32.2 | 32.2 | 104.5 105.4 | 105.0 | 6.9 7.0 | 7.0 | 6.5 | 2.0 1.9 | 2.0 | | 5.1 5.0 | 5.1 | |
| C2 | Cloudy | Moderate | 15:09 | Middle | 16.5 | 26.7 26.5 26.1 | 26.6 | 8.2 8.2 8.2 | 8.2 | 32.7 32.9 33.1 | 32.8 | 92.9 86.8 84.9 | 89.9 | 6.2 5.8 5.7 | 6.0 | | 2.7 2.6 4.0 | 2.7 | 2.9 | 6.4 6.3 6.6 | 6.4 | 6.0 |
| | | | | Bottom | 32 | 26.0 27.8 | 26.1 | 8.2 8.3 | 8.2 | 33.1 31.9 | 33.1 | 82.9 108.6 | 83.9 | 5.6 7.1 | 5.7 | 5.7 | 3.9 1.4 | 4.0 | | 6.4 5.5 | 6.5 | |
| 0.4 | | | 45.50 | Surface | 1 | 27.9 27.4 | 27.9 | 8.4 8.3 | 8.4 | 31.9 32.2 | 31.9 | 112.1 | 110.4 | 7.4 6.5 | 7.3 | 6.9 | 1.2 | 1.3 | | 5.6 5.3 | 5.6 | |
| G1 | Cloudy | Moderate | 15:52 | Middle Bottom | 7 | 27.3 27.1 | 27.4 | 8.3 8.3 | 8.3 | 32.3 32.4 | 32.3 32.4 | 97.0 92.9 | 97.5 93.3 | 6.4 | 6.5 | 6.2 | 3.7 4.1 | 3.6 4.1 | 3.0 | 5.5 | 5.4 | 5.3 |
| | | | | Surface | 1 | 27.2 28.0 | 28.0 | 8.3 8.4 | 8.4 | 32.4 31.8 | 31.8 | 93.6 114.2 | 114.1 | 6.2 7.5 | 7.5 | 0.2 | 4.1 1.4 | 1.3 | | 4.9 4.0 | 4.1 | |
| G2 | Cloudy | Moderate | 15:33 | Middle | 5 | 28.0 27.9 | 27.9 | 8.4 8.4 | 8.4 | 31.8 31.9 | 31.9 | 113.9 110.7 | 112.0 | 7.5 7.3 | 7.4 | 7.5 | 1.2 1.5 | 1.4 | 1.7 | 4.2 10.4 | 10.6 | 7.1 |
| | J.Judy | ocorate | .0.00 | Bottom | 9 | 27.9 26.9 | 27.1 | 8.4 8.2 | 8.3 | 31.9 32.6 | 32.5 | 113.2 93.4 | 96.8 | 7.4 6.2 | 6.4 | 6.4 | 1.3 2.4 | 2.4 | , | 10.8 6.5 | 6.6 | 7.1 |
| | | | | Surface | 1 | 27.3 27.9 28.0 | 28.0 | 8.3 8.4 8.4 | 8.4 | 32.3 31.4 31.9 | 31.7 | 100.1 114.9 115.4 | 115.2 | 7.6 7.6 | 7.6 | | 2.3 1.4 1.3 | 1.4 | | 6.6 4.1 4.1 | 4.1 | |
| G3 | Cloudy | Moderate | 15:58 | Middle | 4 | 27.9 27.9 | 27.9 | 8.4 8.4 8.4 | 8.4 | 31.9 31.9 31.9 | 31.9 | 116.8 115.2 | 116.0 | 7.6 7.7 7.6 | 7.7 | 7.7 | 1.2 1.2 | 1.2 | 2.3 | 3.8 3.8 | 3.8 | 4.5 |
| | | | | Bottom | 7 | 27.5 27.4 | 27.5 | 8.3 8.3 | 8.3 | 32.3 32.3 | 32.3 | 97.7 94.5 | 96.1 | 6.4 6.3 | 6.4 | 6.4 | 4.2 4.4 | 4.3 | | 5.9 5.5 | 5.7 | |
| | | | | Surface | 1 | 28.0 28.1 | 28.1 | 8.4 8.4 | 8.4 | 31.9 31.9 | 31.9 | 120.7 124.0 | 122.4 | 7.9 8.1 | 8.0 | 7.6 | 1.0 1.0 | 1.0 | | 3.7 3.7 | 3.7 | |
| G4 | Cloudy | Moderate | 16:08 | Middle | 4.5 | 27.6 27.6 | 27.6 | 8.3 8.3 | 8.3 | 32.1 32.1 | 32.1 | 107.0 110.1 | 108.6 | 7.1 7.3 | 7.2 | | 2.6 2.2 | 2.4 | 2.6 | 5.7 5.8 | 5.8 | 5.0 |
| | | | | Bottom | 8 | 26.6 26.5 | 26.6 | 8.2 8.2 | 8.2 | 32.8 32.8 | 32.8 | 84.5 86.0 | 85.3 | 5.6 5.7 | 5.7 | 5.7 | 4.4 4.5 | 4.5 | | 5.6 5.5 | 5.6 | |
| | | | | Surface | 1 | 28.0 27.8 27.8 | 27.9 | 8.4 8.3 8.3 | 8.4 | 31.8 31.9 32.0 | 31.9 | 113.0 107.6 107.1 | 110.3 | 7.4 7.1 7.1 | 7.3 | 7.2 | 1.2 1.3 1.5 | 1.3 | | 3.3 3.4 4.0 | 3.4 | |
| M1 | Cloudy | Moderate | 15:42 | Middle | 3 | 27.8 27.7 | 27.8 | 8.3 8.3 | 8.3 | 32.0 32.1 | 32.0 | 107.8 | 107.5 | 7.1 7.1 6.9 | 7.1 | 7.0 | 1.4 | 1.5 | 1.5 | 4.0 4.1 5.0 | 4.1 | 4.2 |
| | | | | Bottom | 5 | 27.6 28.0 | 27.7 | 8.3 8.4 | 8.3 | 32.1 31.8 | 32.1 | 105.9 116.8 | 105.2 | 7.0 | 7.0 | 7.0 | 1.5 | 1.6 | | 5.1 | 5.1 | |
| M2 | Cloudy | Moderate | 15:26 | Surface Middle | 6 | 28.0 27.8 | 27.9 | 8.4 8.4 | 8.4 | 31.8 31.9 | 31.8 | 118.3 108.3 | 111.5 | 7.8 7.1 | 7.8 | 7.6 | 1.0 | 1.3 | 2.2 | 5.7 4.3 | 5.8 4.3 | 4.7 |
| | Journal | odorato | 10.20 | Bottom | 11 | 28.0 26.5 | 26.6 | 8.4 8.2 | 8.2 | 31.9 32.9 32.8 | 32.9 | 114.6 83.1 | 82.7 | 7.5 5.6 | 5.6 | 5.6 | 1.2 4.4 | 4.4 | | 4.2 | 4.0 | |
| | | | | Surface | 1 | 26.6 27.9 27.9 | 27.9 | 8.2 8.3 8.3 | 8.3 | 32.8 31.6 31.9 | 31.8 | 82.2 107.4 112.3 | 109.9 | 5.5 7.1 7.4 | 7.3 | | 1.3 1.4 | 1.4 | | 4.0 3.4 3.5 | 3.5 | |
| МЗ | Cloudy | Moderate | 16:02 | Middle | 4 | 27.9 27.9 27.9 | 27.9 | 8.3 8.3 | 8.3 | 31.9 31.9 31.9 | 31.9 | 112.3 112.8 111.3 | 112.1 | 7.4 7.4 7.3 | 7.4 | 7.4 | 1.4 1.6 1.5 | 1.6 | 2.2 | 3.5 3.6 | 3.6 | 4.1 |
| | | | | Bottom | 7 | 27.6 27.6 | 27.6 | 8.3 8.3 | 8.3 | 32.0 32.1 | 32.1 | 96.9 97.6 | 97.3 | 6.4 6.4 | 6.4 | 6.4 | 3.6 3.7 | 3.7 | | 5.3 5.1 | 5.2 | |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.4 8.4 | 8.4 | 31.8 31.8 | 31.8 | 118.2 118.6 | 118.4 | 7.7 7.8 | 7.8 | 7.7 | 1.0 1.1 | 1.1 | | 5.8 5.9 | 5.9 | |
| M4 | Cloudy | Moderate | 15:18 | Middle | 5 | 28.0 28.0 | 28.0 | 8.4 8.4 | 8.4 | 31.9 31.8 | 31.9 | 115.3 116.0 | 115.7 | 7.6 7.6 | 7.6 | 7.7 | 1.2 1.3 | 1.3 | 1.4 | 3.5 3.5 | 3.5 | 4.8 |
| | | | | Bottom | 9 | 27.2 27.6 | 27.4 | 8.3 8.3 | 8.3 | 32.4 32.1 | 32.3 | 99.3 108.0 | 103.7 | 6.6 7.1 | 6.9 | 6.9 | 1.9 1.9 | 1.9 | | 4.8 5.0 | 4.9 | |
| | | | | Surface | 1 | 27.8 27.8 27.0 | 27.8 | 8.4 8.4 8.3 | 8.4 | 32.0 32.0 32.5 | 32.0 | 114.4 115.3 98.3 | 114.9 | 7.5 7.6 6.5 | 7.6 | 7.1 | 1.2 1.1 1.8 | 1.2 | | 3.5 3.4 6.1 | 3.5 | |
| M5 | Cloudy | Moderate | 16:22 | Middle | 5.5 | 27.0 27.1 26.6 | 27.1 | 8.3 8.2 | 8.3 | 32.4 32.8 | 32.5 | 100.0 91.7 | 99.2 | 6.6 6.1 | 6.6 | | 1.5 | 1.7 | 1.7 | 6.0 | 6.1 | 5.0 |
| | | | | Bottom | 10 | 26.4 | 26.5 | 8.2 | 8.2 | 33.0 | 32.9 | 88.1 | 89.9 | 5.9 | 6.0 | 6.0 | 2.3 | 2.2 | | 5.4 | 5.4 | |
| M6 | Cloudy | Moderate | 16:16 | Surface Middle | 1.3 | 27.7 | 27.5 | 8.3 | 8.3 | 32.0 | 32.2 | 95.4 | 91.8 | 6.3 | 6.1 | 6.1 | 3.5 | 3.5 | 3.5 | 5.2 | 5.3 | 5.3 |
| IVIO | Cioudy | wouerate | 10.10 | Bottom | 1.0 | 27.3 | | 8.2 | - 0.3 | 32.3 | 32.2 | 88.1 | 31.0 | 5.8 | 0.1 | _ | 3.4 | 3.3 | ა.ა | 5.3 | 2.0 | 5.5 |
| | 1 | | | 20110.11 | | - | | - | | - | | - | | - | | | - | | | - | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 4 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 3.4 NTU</u> | <u>C1: 3.7 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | T |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.6 mg/L</u> | <u>C1: 7.2 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 04 June 2018

(Mid-Flood Tide)

| 1 4: | Weather | Sea | Sampling | Б. | 4h () | Tempera | ature (°C) | ŗ | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|------------------|--------|----------------------|--------------|-------------------|---------|----------------------|--------------|-------------------------|---------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Depi | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.0 28.1 | 28.1 | 8.4 8.4 | 8.4 | 31.9 31.9 | 31.9 | 115.6 117.5 | 116.6 | 7.6 7.7 | 7.7 | | 1.1 1.1 | 1.1 | | 5.2 5.2 | 5.2 | |
| C1 | Cloudy | Moderate | 09:18 | Middle | 8.5 | 27.3 27.3 | 27.3 | 8.3 8.3 | 8.3 | 32.4 32.4 | 32.4 | 104.9 104.4 | 104.7 | 6.9 6.9 | 6.9 | 7.3 | 1.2 | 1.2 | 1.7 | 5.7 5.8 | 5.8 | 5.5 |
| | | | | Bottom | 16 | 26.3 25.9 | 26.1 | 8.3 8.2 | 8.3 | 33.2 33.5 | 33.4 | 89.6 83.6 | 86.6 | 6.0 5.6 | 5.8 | 5.8 | 2.8 2.8 | 2.8 | | 5.5 5.4 | 5.5 | |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.3 8.4 | 8.4 | 31.7 31.7 | 31.7 | 112.6 112.1 | 112.4 | 7.4 7.3 | 7.4 | 7.1 | 0.8 0.9 | 0.9 | | 4.9 5.0 | 5.0 | |
| C2 | Cloudy | Moderate | 08:15 | Middle | 16.5 | 27.2 27.5 | 27.4 | 8.3 8.3 | 8.3 | 32.4 32.2 | 32.3 | 98.3 102.3 | 100.3 | 6.5 6.8 | 6.7 | 7.1 | 1.6 1.6 | 1.6 | 1.4 | 5.2 5.1 | 5.2 | 4.6 |
| | | | | Bottom | 32 | 26.6 26.5 | 26.6 | 8.2 8.2 | 8.2 | 32.7 32.8 | 32.8 | 92.7 91.8 | 92.3 | 6.2 6.1 | 6.2 | 6.2 | 1.5 1.7 | 1.6 | | 3.5 3.5 | 3.5 | |
| | | | | Surface | 1 | 28.0 28.0 27.9 | 28.0 | 8.3 8.3 | 8.3 | 31.8 31.8 31.9 | 31.8 | 108.8 110.4 | 109.6 | 7.1 7.2 | 7.2 | 7.3 | 1.0 | 1.0 | | 3.3 3.2 4.4 | 3.3 | |
| G1 | Cloudy | Moderate | 08:47 | Middle | 4 | 27.9 27.9 27.5 | 27.9 | 8.4 8.4 8.3 | 8.4 | 31.9 31.9 32.2 | 31.9 | 111.3 111.6 105.5 | 111.5 | 7.3 7.3 7.0 | 7.3 | | 1.1 1.1 1.2 | 1.1 | 1.1 | 4.4 4.4 3.5 | 4.4 | 3.7 |
| | 1 | 1 | | Bottom | 7 | 27.4 27.9 | 27.5 | 8.3 8.4 | 8.3 | 32.3 31.8 | 32.3 | 104.6 112.7 | 105.1 | 6.9 7.4 | 7.0 | 7.0 | 1.3 | 1.3 | | 3.5 4.6 | 3.5 | |
| | | | | Surface | 1 | 28.0 27.8 | 28.0 | 8.4 8.3 | 8.4 | 31.8 32.0 | 31.8 | 112.9 | 112.8 | 7.4 7.4 7.2 | 7.4 | 7.3 | 0.9 | 1.0 | | 4.5 2.6 | 4.6 | |
| G2 | Cloudy | Moderate | 08:35 | Middle | 5 | 27.8 27.2 | 27.8 | 8.3 8.3 | 8.3 | 32.0 32.4 | 32.0 | 109.2 | 109.6 | 7.2 6.8 | 7.2 | 0.7 | 1.1 | 1.2 | 1.2 | 2.6 | 2.6 | 3.5 |
| | <u> </u> | <u> </u> | | Bottom | 9 | 27.0 27.9 | 27.1 | 8.3 8.4 | 8.3 | 32.5 31.7 | 32.5 | 99.8 | 101.0 | 6.6 | 6.7 | 6.7 | 1.4 | 1.4 | | 3.2 | 3.2 | |
| G3 | Claudi | Moderat- | 00.50 | Surface | 1 | 27.9 27.6 | 27.9 | 8.4 8.3 | 8.4 | 31.7 | 31.7 32.1 | 113.1 107.6 | 112.1 | 7.4 | 7.4 | 7.3 | 1.3 | 1.3 | 2.0 | 3.5 5.0 | 3.5 | 4 = |
| G3 | Cloudy | Moderate | 08:52 | Middle Bottom | 7 | 27.5 27.2 | 27.6 27.3 | 8.3 8.3 | 8.3 | 32.1 32.3 | 32.1 | 105.6 97.9 | 106.6 98.1 | 7.0 6.5 | 7.1 6.5 | 6.5 | 1.8 3.0 | 3.0 | 2.0 | 5.0 5.0 | 5.0 | 4.5 |
| | | | | Surface | 1 | 27.3 27.8 | 27.8 | 8.3 8.3 | 8.4 | 32.2 32.0 | 32.0 | 98.2 112.9 | 113.1 | 6.5 7.4 | 7.4 | 0.0 | 3.0 1.2 | 1.2 | | 5.1 5.5 | 5.7 | |
| G4 | Cloudy | Moderate | 09:03 | Middle | 4.5 | 27.8 27.5 | 27.6 | 8.4 8.3 | 8.3 | 31.9 32.2 | 32.1 | 113.2 109.4 | 110.8 | 7.4 7.2 | 7.4 | 7.4 | 1.1 | 1.1 | 1.2 | 5.8 5.5 | 5.6 | 5.4 |
| | , | | | Bottom | 8 | 27.7 27.4 | 27.3 | 8.3 8.3 | 8.3 | 32.0 32.3 | 32.4 | 112.2 | 102.2 | 7.4 6.9 | 6.8 | 6.8 | 1.0 | 1.4 | - | 5.6 4.8 | 4.8 | |
| | <u> </u> | <u> </u> | | Surface | 1 | 27.2 28.0 28.0 | 28.0 | 8.3 8.3 8.3 | 8.3 | 32.4 31.8 31.8 | 31.8 | 100.1 106.9 107.8 | 107.4 | 7.0 7.1 | 7.1 | | 1.3 1.3 1.3 | 1.3 | | 4.7 5.0 4.9 | 5.0 | |
| M1 | Cloudy | Moderate | 08:42 | Middle | 3 | 28.0 28.0 27.9 | 28.0 | 8.3 8.3 | 8.3 | 31.8 31.9 | 31.9 | 107.8 107.3 107.4 | 107.4 | 7.1 7.0 7.1 | 7.1 | 7.1 | 1.6 1.6 | 1.6 | 1.6 | 4.9 4.2 4.2 | 4.2 | 5.2 |
| j | | | | Bottom | 5 | 27.7 27.8 | 27.8 | 8.3 8.3 | 8.3 | 32.0 32.0 | 32.0 | 105.1 105.6 | 105.4 | 6.9 7.0 | 7.0 | 7.0 | 2.0 | 1.9 | | 6.4 6.3 | 6.4 | |
| | | | | Surface | 1 | 28.0 28.1 | 28.1 | 8.4 8.4 | 8.4 | 31.8 31.8 | 31.8 | 111.7 111.7 | 111.7 | 7.3 7.3 | 7.3 | 7.3 | 1.1 | 1.1 | | 4.7 4.7 | 4.7 | |
| M2 | Cloudy | Moderate | 08:30 | Middle | 6 | 27.9 27.9 | 27.9 | 8.3 8.3 | 8.3 | 31.9 31.9 | 31.9 | 110.9 110.8 | 110.9 | 7.3 7.3 | 7.3 | 7.3 | 1.0 1.0 | 1.0 | 1.8 | 4.6 4.8 | 4.7 | 5.2 |
| | | | | Bottom | 11 | 26.3 26.3 | 26.3 | 8.2 8.2 | 8.2 | 33.0 33.0 | 33.0 | 81.9 81.5 | 81.7 | 5.5 5.5 | 5.5 | 5.5 | 3.2 3.4 | 3.3 | | 6.4 6.2 | 6.3 | |
| | | | | Surface | 1 | 27.9 28.0 | 28.0 | 8.3 8.4 | 8.4 | 31.6 31.6 | 31.6 | 109.8 112.5 | 111.2 | 7.2 7.4 | 7.3 | 7.1 | 1.4 | 1.3 | | 3.3 | 3.3 | |
| МЗ | Cloudy | Moderate | 08:58 | Middle | 4 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 32.1 32.1 | 32.1 | 101.6 103.9 | 102.8 | 6.7 6.9 | 6.8 | | 2.2 | 2.1 | 2.1 | 3.8 | 3.8 | 4.0 |
| | | | | Bottom | 7 | 27.2 27.2 | 27.2 | 8.3 8.3 | 8.3 | 32.3 32.3 | 32.3 | 96.0 97.3 | 96.7 | 6.4 6.5 | 6.5 | 6.5 | 2.9 2.7 | 2.8 | | 4.9 4.9 | 4.9 | |
| j | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.3 8.4 8.4 | 8.4 | 31.8 31.8 31.8 | 31.8 | 112.7 113.5 113.0 | 113.1 | 7.4 7.4 7.4 | 7.4 | 7.4 | 1.0 0.9 0.9 | 1.0 | | 5.3 5.4 2.9 | 5.4 | |
| M4 | Cloudy | Moderate | 08:23 | Middle | 5 | 28.0 28.0 27.9 | 28.0 | 8.4 8.4 8.3 | 8.4 | 31.8 31.9 | 31.8 | 113.4 110.0 | 113.2 | 7.4 7.4 7.2 | 7.4 | | 0.9 | 0.9 | 1.0 | 3.1 5.3 | 3.0 | 4.6 |
| | | | | Bottom | 9 | 28.0 28.1 | 28.0 | 8.4 8.4 | 8.4 | 31.9 31.8 | 31.9 | 112.1 116.9 | 111.1 | 7.4 7.7 | 7.3 | 7.3 | 1.1 | 1.1 | | 5.3 4.3 | 5.3 | |
| M5 | Ol- 1 | Marie : | 00.10 | Surface | 1 | 28.2 | 28.2 | 8.4 8.4 | 8.4 | 31.8 32.1 | 31.8 | 118.4 112.1 | 117.7 | 7.7 7.4 | 7.7 | 7.6 | 0.9 | 0.9 | | 4.4 4.4 | 4.4 | ,- |
| M5 | Cloudy | Moderate | 09:12 | Middle | 5.5 | 27.7 27.2 | 27.7 | 8.4 8.3 | 8.4 | 32.0 32.4 | 32.1 32.4 | 113.6 101.3 | 112.9 | 7.5 6.7 | 7.5 | 6.8 | 1.1 | 1.1 | 1.1 | 4.6 4.5 | 4.5 | 4.5 |
| - | | | | Bottom | 10 | 27.2 | 21.2 | 8.3 | 8.3 | 32.4 | 32.4 | 102.6 | 102.0 | 6.8 | 6.8 | 0.8 | 1.2 | 1.3 | | 4.5 | 4.5 | |
| M6 | Cloudy | Moderate | 09:07 | Middle | 1.2 | 28.0 | 28.0 | 8.4 | 8.4 | 32.0 | 32.0 | 112.9 | 114.7 | 7.4 | 7.5 | 7.5 | 1.5 | 1.6 | 1.6 | 5.8 | 5.8 | 5.8 |
| IVIO | Cioudy | woodiate | 03.07 | Bottom | - 1.2 | 28.0 | - | 8.4 | - | 32.0 | - 32.0 | 116.5 | - | 7.6 | - | _ | 1.6 | - | 1.0 | 5.8 | - | 5.6 |
| | | | | 30110111 | | - | | - | 1 | - | | - | | - | 1 | l | - | | | - | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 6 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C2: 3.6 NTU</u> | <u>C2: 3.9 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.0 mg/L</u> | <u>C2: 7.5 mg/L</u> |
| | Stations M1-M | <u>5</u> | _ |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 7.0 mg/L</u> | <u>C2: 7.5 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.1 mg/L</u> | <u>C2: 7.7 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 06 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Dept | h (m) | | ature (°C) | | Н | | ity ppt | | ration (%) | | ved Oxygen | | | Turbidity(NTI | | | nded Solids | |
|----------|-----------|-------------|----------|---------|-------|--------------|------------|------------|---------|--------------|---------|--------------|------------|------------|------------|-----|------------|---------------|-----|------------|-------------|-----|
| | Condition | Condition** | Time | | () | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.4 31.4 | 31.4 | 95.4 95.2 | 95.3 | 6.3 6.3 | 6.3 | 6.2 | 0.7 0.6 | 0.7 | | 4.3 4.2 | 4.3 | l l |
| C1 | Rainy | Moderate | 17:12 | Middle | 9 | 27.6 27.5 | 27.6 | 8.3 8.3 | 8.3 | 31.6 31.6 | 31.6 | 90.9 91.2 | 91.1 | 6.0 6.0 | 6.0 | | 0.5 0.4 | 0.5 | 1.3 | 5.3 5.4 | 5.4 | 4.6 |
| | | | | Bottom | 17 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.8 31.8 | 31.8 | 82.1 81.0 | 81.6 | 5.5 5.4 | 5.5 | 5.5 | 2.6 2.5 | 2.6 | | 4.0 3.9 | 4.0 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.3 8.3 | 8.3 | 30.6 30.6 | 30.6 | 93.0 92.1 | 92.6 | 6.2 6.2 | 6.2 | 5.9 | 0.7 0.6 | 0.7 | | 5.8 5.8 | 5.8 | |
| C2 | Rainy | Moderate | 16:09 | Middle | 16 | 27.2 27.2 | 27.2 | 8.2 8.2 | 8.2 | 31.8 31.8 | 31.8 | 82.2 82.6 | 82.4 | 5.5 5.5 | 5.5 | 5.5 | 2.0 1.9 | 2.0 | 1.9 | 5.7 5.5 | 5.6 | 5.8 |
| | | | | Bottom | 31 | 27.1 27.1 | 27.1 | 8.2 8.2 | 8.2 | 32.0 32.0 | 32.0 | 78.3 78.6 | 78.5 | 5.2 5.2 | 5.2 | 5.2 | 2.9 3.0 | 3.0 | | 5.8 5.9 | 5.9 | |
| | | | | Surface | 1 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.0 31.0 | 31.0 | 96.0 95.1 | 95.6 | 6.4 6.3 | 6.4 | 6.3 | 0.6 0.6 | 0.6 | | 5.5 5.5 | 5.5 | |
| G1 | Rainy | Moderate | 16:39 | Middle | 4 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.2 31.2 | 31.2 | 92.4 92.7 | 92.6 | 6.1 6.2 | 6.2 | | 0.7 0.7 | 0.7 | 0.8 | 3.7 3.6 | 3.7 | 4.0 |
| | | | | Bottom | 7 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.3 31.4 | 31.4 | 86.1 83.9 | 85.0 | 5.7 5.6 | 5.7 | 5.7 | 1.1 1.1 | 1.1 | | 2.8 2.7 | 2.8 | |
| | | | | Surface | 1 | 27.7 27.5 | 27.6 | 8.3 8.3 | 8.3 | 31.2 30.8 | 31.0 | 98.3 97.2 | 97.8 | 6.5 6.5 | 6.5 | 6.5 | 0.6 0.6 | 0.6 | | 4.4 4.3 | 4.4 | |
| G2 | Rainy | Moderate | 16:30 | Middle | 5 | 27.8 27.8 | 27.8 | 8.3 8.3 | 8.3 | 31.5 31.5 | 31.5 | 96.9 97.0 | 97.0 | 6.4 6.4 | 6.4 | | 0.3 0.3 | 0.3 | 0.7 | 3.4 3.2 | 3.3 | 4.0 |
| | | | | Bottom | 9 | 27.4 27.5 | 27.5 | 8.2 8.2 | 8.2 | 31.6 31.5 | 31.6 | 86.2 86.5 | 86.4 | 5.7 5.7 | 5.7 | 5.7 | 1.2 1.3 | 1.3 | | 4.4 4.4 | 4.4 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 29.5 30.1 | 29.8 | 87.8 87.2 | 87.5 | 5.9 5.8 | 5.9 | 5.8 | 1.9 1.6 | 1.8 | | 5.8 5.8 | 5.8 | |
| G3 | Rainy | Moderate | 16:45 | Middle | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.4 31.4 | 31.4 | 87.7 81.4 | 84.6 | 5.8 5.4 | 5.6 | | 2.4 2.4 | 2.4 | 2.5 | 5.1 5.1 | 5.1 | 5.0 |
| | | | | Bottom | 7 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.6 31.6 | 31.6 | 80.9 82.3 | 81.6 | 5.4 5.5 | 5.5 | 5.5 | 3.2 3.1 | 3.2 | | 4.1 4.0 | 4.1 | |
| | | | | Surface | 1 | 27.3 27.4 | 27.4 | 8.2 8.2 | 8.2 | 30.8 30.7 | 30.8 | 92.3 91.6 | 92.0 | 6.2 6.1 | 6.2 | 6.1 | 1.5 1.8 | 1.7 | | 3.2 3.1 | 3.2 | |
| G4 | Rainy | Moderate | 16:56 | Middle | 4.5 | 27.3 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.3 31.4 | 31.4 | 89.5 88.0 | 88.8 | 6.0 5.9 | 6.0 | | 0.8 0.7 | 0.8 | 1.8 | 3.3 3.2 | 3.3 | 4.2 |
| | | | | Bottom | 8 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.6 31.6 | 31.6 | 78.2 82.3 | 80.3 | 5.2 5.5 | 5.4 | 5.4 | 3.2 2.8 | 3.0 | | 5.8 6.1 | 6.0 | |
| | | | | Surface | 1 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.0 31.0 | 31.0 | 95.6 94.3 | 95.0 | 6.4 6.3 | 6.4 | 6.4 | 0.9 0.8 | 0.9 | | 3.0 2.9 | 3.0 | |
| M1 | Rainy | Moderate | 16:35 | Middle | 3 | 27.6 27.6 | 27.6 | 8.3 8.3 | 8.3 | 31.3 31.2 | 31.3 | 95.7 95.9 | 95.8 | 6.3 6.4 | 6.4 | | 0.6 0.7 | 0.7 | 0.8 | 2.7 2.7 | 2.7 | 3.2 |
| | | | | Bottom | 5 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 91.9 91.5 | 91.7 | 6.1 6.1 | 6.1 | 6.1 | 0.8 0.9 | 0.9 | | 4.0 4.0 | 4.0 | |
| | | | | Surface | 1 | 27.8 27.8 | 27.8 | 8.3 8.3 | 8.3 | 31.2 31.3 | 31.3 | 98.9 98.5 | 98.7 | 6.5 6.5 | 6.5 | 6.4 | 0.2 0.2 | 0.2 | | 5.0 5.0 | 5.0 | |
| M2 | Rainy | Moderate | 16:23 | Middle | 6 | 27.7 27.6 | 27.7 | 8.3 8.3 | 8.3 | 31.5 31.5 | 31.5 | 93.1 94.6 | 93.9 | 6.2 6.3 | 6.3 | | 0.5 0.5 | 0.5 | 1.2 | 3.6 3.5 | 3.6 | 4.3 |
| | | | | Bottom | 11 | 27.4 27.3 | 27.4 | 8.2 8.2 | 8.2 | 31.7 31.7 | 31.7 | 80.2 73.8 | 77.0 | 5.3 4.9 | 5.1 | 5.1 | 3.0 2.9 | 3.0 | | 4.3 4.3 | 4.3 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 30.0 30.4 | 30.2 | 89.6 88.7 | 89.2 | 6.0 5.9 | 6.0 | 5.9 | 1.5 1.4 | 1.5 | | 3.9 3.8 | 3.9 | |
| M3 | Rainy | Moderate | 16:51 | Middle | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.4 31.2 | 31.3 | 85.3 85.0 | 85.2 | 5.7 5.7 | 5.7 | 0.0 | 1.7 1.8 | 1.8 | 1.8 | 7.5 7.2 | 7.4 | 5.8 |
| | | | | Bottom | 7 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.6 31.6 | 31.6 | 84.9 83.3 | 84.1 | 5.6 5.5 | 5.6 | 5.6 | 1.9 2.2 | 2.1 | | 6.1 6.0 | 6.1 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.3 8.3 | 8.3 | 30.9 30.9 | 30.9 | 92.6 92.6 | 92.6 | 6.2 6.2 | 6.2 | 6.2 | 0.7 0.7 | 0.7 | | 5.3 5.2 | 5.3 | |
| M4 | Rainy | Moderate | 16:17 | Middle | 5 | 27.5 27.4 | 27.5 | 8.3 8.2 | 8.3 | 31.4 31.4 | 31.4 | 91.8 90.3 | 91.1 | 6.1 6.0 | 6.1 | * | 0.8 | 0.8 | 0.9 | 3.9 3.9 | 3.9 | 5.0 |
| | | | | Bottom | 9 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 89.2 88.0 | 88.6 | 5.9 5.8 | 5.9 | 5.9 | 1.0 1.2 | 1.1 | | 5.8 5.7 | 5.8 | |
| | | | | Surface | 1 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 95.0 94.7 | 94.9 | 6.3 6.3 | 6.3 | 6.3 | 0.6 0.5 | 0.6 | | 5.7 5.4 | 5.6 | 7 |
| M5 | Rainy | Moderate | 17:06 | Middle | 5.5 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.4 31.5 | 31.5 | 92.2 93.2 | 92.7 | 6.1 6.2 | 6.2 | | 0.5 0.6 | 0.6 | 0.6 | 3.1 3.1 | 3.1 | 4.4 |
| | | | | Bottom | 10 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.5 31.5 | 31.5 | 91.2 91.3 | 91.3 | 6.0 6.1 | 6.1 | 6.1 | 0.4 0.5 | 0.5 | | 4.5 4.4 | 4.5 | |
| | | | | Surface | - | | - | - | - | | - | | - | - | - | 6.1 | | - | | - | - | |
| M6 | Rainy | Moderate | 17:02 | Middle | 1.1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 29.7 29.8 | 29.8 | 91.0 90.4 | 90.7 | 6.1 6.1 | 6.1 | | 1.1 1.0 | 1.1 | 1.1 | 4.4 4.4 | 4.4 | 4.4 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

Remarks: *DA: Depth-Averaged

^{**}Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 6 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|---------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | I, M1-M5 | |
| DO in mg/L | Depth Average | <u>4.9 mg/L</u> | <u>4.6 mg/L</u> |
| (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | <u>I, M1-M5</u> | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Tumbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C1: 3.0 NTU</u> | <u>C1: 3.3 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>I</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | C1: 5.5 mg/L | <u>C1: 6.0 mg/L</u> |
| | Stations M1-M | <u>5</u> | |
| | | 6.2 mg/L | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 5.5 mg/L</u> | <u>C1: 6.0 mg/L</u> |
| | Stations G1-G4 | <u>I, M1-M5</u> | |
| | | 6.9 mg/L | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.1 g/L</u> | <u>C1: 7.7/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 06 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | Dept | h (m) | | ature (°C) | | Н | | ity ppt | | ration (%) | | ved Oxygen | | | Turbidity(NTI | | | nded Solids | |
|----------|-----------|-------------|----------|---------|-------|--------------|------------|------------|---------|--------------|---------|--------------|------------|------------|------------|-----|------------|---------------|-----|------------|-------------|---------------|
| | Condition | Condition** | Time | | () | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.6 27.5 | 27.6 | 8.3 8.3 | 8.3 | 31.3 31.2 | 31.3 | 97.4 96.9 | 97.2 | 6.5 6.4 | 6.5 | 6.3 | 0.4 0.4 | 0.4 | | 4.6 4.5 | 4.6 | I |
| C1 | Rainy | Moderate | 11:18 | Middle | 9 | 27.5 27.5 | 27.5 | 8.3 8.3 | 8.3 | 31.7 31.7 | 31.7 | 89.5 90.8 | 90.2 | 5.9 6.0 | 6.0 | | 0.9 0.8 | 0.9 | 1.3 | 3.7 3.7 | 3.7 | 4.7 |
| | | | | Bottom | 17 | 27.2 27.1 | 27.2 | 8.2 8.2 | 8.2 | 31.9 31.9 | 31.9 | 81.8 80.3 | 81.1 | 5.4 5.4 | 5.4 | 5.4 | 2.4 2.5 | 2.5 | | 6.0 5.8 | 5.9 | |
| | | | | Surface | 1 | 27.4 27.3 | 27.4 | 8.2 8.2 | 8.2 | 30.9 31.1 | 31.0 | 93.4 91.5 | 92.5 | 6.2 6.1 | 6.2 | 5.9 | 0.7 0.7 | 0.7 | | 5.1 5.1 | 5.1 | |
| C2 | Rainy | Moderate | 10:06 | Middle | 16 | 27.2 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.9 31.7 | 31.8 | 83.4 85.1 | 84.3 | 5.5 5.7 | 5.6 | 0.0 | 1.9 1.8 | 1.9 | 1.4 | 4.5 4.6 | 4.6 | 5.1 |
| | | | | Bottom | 31 | 27.2 27.2 | 27.2 | 8.2 8.2 | 8.2 | 31.9 31.9 | 31.9 | 82.4 82.6 | 82.5 | 5.5 5.5 | 5.5 | 5.5 | 1.6 1.7 | 1.7 | | 5.7 5.7 | 5.7 | |
| | | | | Surface | 1 | 27.3 27.2 | 27.3 | 8.2 8.2 | 8.2 | 30.2 29.7 | 30.0 | 91.0 92.1 | 91.6 | 6.1 6.2 | 6.2 | 6.1 | 0.8 1.0 | 0.9 | | 3.6 3.6 | 3.6 | |
| G1 | Rainy | Moderate | 10:40 | Middle | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 90.0 89.5 | 89.8 | 6.0 5.9 | 6.0 | 0.1 | 0.7 0.7 | 0.7 | 0.9 | 3.5 3.5 | 3.5 | 3.2 |
| | | | | Bottom | 7 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 88.4 88.6 | 88.5 | 5.9 5.9 | 5.9 | 5.9 | 1.1 1.1 | 1.1 | | 2.6 2.5 | 2.6 | |
| | | | | Surface | 1 | 27.4 27.3 | 27.4 | 8.2 8.2 | 8.2 | 30.8 30.7 | 30.8 | 92.0 91.6 | 91.8 | 6.1 6.1 | 6.1 | 6.1 | 0.7 0.7 | 0.7 | | 3.8 3.7 | 3.8 | |
| G2 | Rainy | Moderate | 10:29 | Middle | 5 | 27.5 27.5 | 27.5 | 8.2 8.2 | 8.2 | 31.6 31.5 | 31.6 | 89.8 90.0 | 89.9 | 6.0 6.0 | 6.0 | 0.1 | 0.8 0.7 | 0.8 | 1.4 | 4.3 4.2 | 4.3 | 4.1 |
| | | | | Bottom | 9 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.7 31.7 | 31.7 | 86.4 86.0 | 86.2 | 5.7 5.7 | 5.7 | 5.7 | 2.8 2.4 | 2.6 | | 4.0 4.1 | 4.1 | |
| | | | _ | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.0 31.2 | 31.1 | 88.2 88.2 | 88.2 | 5.9 5.9 | 5.9 | 5.9 | 1.7 1.8 | 1.8 | | 3.0 3.0 | 3.0 | _ |
| G3 | Rainy | Moderate | 10:46 | Middle | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.4 31.4 | 31.4 | 87.5 86.5 | 87.0 | 5.8 5.8 | 5.8 | 5.9 | 1.8 1.9 | 1.9 | 1.6 | 4.5 4.4 | 4.5 | 4.1 |
| | | | | Bottom | 7 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 86.4 85.9 | 86.2 | 5.7 5.7 | 5.7 | 5.7 | 0.9 1.1 | 1.0 | | 4.9 4.9 | 4.9 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.1 31.2 | 31.2 | 90.9 90.7 | 90.8 | 6.1 6.0 | 6.1 | 6.1 | 0.9 0.8 | 0.9 | | 4.3 4.2 | 4.3 | - |
| G4 | Rainy | Moderate | 10:58 | Middle | 4.5 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 90.3 90.3 | 90.3 | 6.0 6.0 | 6.0 | 6.1 | 0.7 0.6 | 0.7 | 1.2 | 3.2 3.2 | 3.2 | 3.9 |
| | | | | Bottom | 8 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 85.3 86.7 | 86.0 | 5.7 5.8 | 5.8 | 5.8 | 2.0 2.1 | 2.1 | | 4.4 4.2 | 4.3 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.3 30.6 | 31.0 | 85.2 87.3 | 86.3 | 5.7 5.8 | 5.8 | 5.0 | 1.2 1.3 | 1.3 | | 4.8 4.9 | 4.9 | |
| M1 | Rainy | Moderate | 10:36 | Middle | 3 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 88.5 85.9 | 87.2 | 5.9 5.7 | 5.8 | 5.8 | 1.3 1.5 | 1.4 | 1.4 | 3.6 3.6 | 3.6 | 4.3 |
| | | | | Bottom | 5 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 88.8 86.0 | 87.4 | 5.9 5.7 | 5.8 | 5.8 | 1.5 1.7 | 1.6 | | 4.5 4.4 | 4.5 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.1 31.3 | 31.2 | 92.0 90.8 | 91.4 | 6.1 6.0 | 6.1 | 0.4 | 0.6 0.6 | 0.6 | | 5.0 5.1 | 5.1 | |
| M2 | Rainy | Moderate | 10:22 | Middle | 6 | 27.5 27.5 | 27.5 | 8.2 8.2 | 8.2 | 31.6 31.6 | 31.6 | 91.1 90.5 | 90.8 | 6.0 6.0 | 6.0 | 6.1 | 0.8 0.7 | 0.8 | 1.3 | 3.5 3.4 | 3.5 | 5.1 |
| | | | | Bottom | 11 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.7 31.7 | 31.7 | 79.5 77.1 | 78.3 | 5.3 5.1 | 5.2 | 5.2 | 2.6 2.5 | 2.6 | | 6.8 6.6 | 6.7 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.2 31.1 | 31.2 | 89.5 86.5 | 88.0 | 6.0 5.8 | 5.9 | | 1.1 1.3 | 1.2 | | 3.1 3.2 | 3.2 | |
| M3 | Rainy | Moderate | 10:51 | Middle | 4 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.4 31.4 | 31.4 | 89.6 89.5 | 89.6 | 6.0 6.0 | 6.0 | 6.0 | 0.8 | 0.9 | 1.0 | 2.8 | 2.9 | 3.0 |
| | | | | Bottom | 7 | 27.5 27.5 | 27.5 | 8.2 8.2 | 8.2 | 31.6 31.6 | 31.6 | 87.2 87.9 | 87.6 | 5.8 5.8 | 5.8 | 5.8 | 1.0 | 1.0 | 1 | 2.9 | 3.0 | |
| | | | | Surface | 1 | 27.4 27.3 | 27.4 | 8.2 8.2 | 8.2 | 30.9 30.1 | 30.5 | 94.3 94.4 | 94.4 | 6.3 6.3 | 6.3 | 6.0 | 0.5 0.4 | 0.5 | | 4.1 4.1 | 4.1 | |
| M4 | Rainy | Moderate | 10:16 | Middle | 5 | 27.5 27.4 | 27.5 | 8.2 8.2 | 8.2 | 31.4 31.5 | 31.5 | 92.8 92.3 | 92.6 | 6.2 6.1 | 6.2 | 6.3 | 0.6 | 0.6 | 0.7 | 3.4 3.4 | 3.4 | 3.6 |
| | | | | Bottom | 9 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 91.4 89.7 | 90.6 | 6.1 5.9 | 6.0 | 6.0 | 1.0 | 1.0 | 1 | 3.2 3.2 | 3.2 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 90.6 89.9 | 90.3 | 6.0 6.0 | 6.0 | 6.0 | 0.7 0.8 | 0.8 | | 4.4 4.4 | 4.4 | |
| M5 | Rainy | Moderate | 11:09 | Middle | 5.5 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.6 31.6 | 31.6 | 89.1 89.0 | 89.1 | 5.9 5.9 | 5.9 | 6.0 | 1.1 | 1.1 | 1.3 | 3.1 3.0 | 3.1 | 3.7 |
| | | | | Bottom | 10 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.7 31.7 | 31.7 | 86.8 86.2 | 86.5 | 5.8 5.7 | 5.8 | 5.8 | 1.8 1.9 | 1.9 | 1 | 3.5 3.5 | 3.5 | I |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | E 0 | - | - | | - | - | |
| M6 | Rainy | Moderate | 11:05 | Middle | 1.1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 31.3 31.2 | 31.3 | 89.1 89.1 | 89.1 | 5.9 5.9 | 5.9 | 5.9 | 0.9 1.0 | 1.0 | 1.0 | 4.2 4.0 | 4.1 | 4.1 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 1 | - | - | |
| | | | | | | | | | | | | | | | | | | | | | | |

Remarks: *DA: Depth-Averaged

^{**}Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 9 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level | | | | | | | | | | |
|-------------------------------|-----------------------|----------------------------------|--------------------------------------|--|--|--|--|--|--|--|--|--|--|
| | Stations G1-G4 | 4, M1-M5 | | | | | | | | | | | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L | | | | | | | | | | |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L | | | | | | | | | | |
| | Station M6 | | | | | | | | | | | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> | | | | | | | | | | |
| | Stations G1-G4, M1-M5 | | | | | | | | | | | | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> | | | | | | | | | | |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide | | | | | | | | | | |
| (See Note 2 and 4) | | tide of the same day | of the same day | | | | | | | | | | |
| | | <u>C2: 2.9 NTU</u> | <u>C2: 3.1 NTU</u> | | | | | | | | | | |
| | Station M6 | | | | | | | | | | | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> | | | | | | | | | | |
| | Stations G1-G4 | <u>1</u> | | | | | | | | | | | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> | | | | | | | | | | |
| | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the | | | | | | | | | | |
| | | the same day | same day | | | | | | | | | | |
| | | <u>C2: 5.8 mg/L</u> | C2: 6.2 mg/L | | | | | | | | | | |
| | Stations M1-M5 | | | | | | | | | | | | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> | | | | | | | | | | |
| | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the | | | | | | | | | | |
| (See Note 2 and 4) | | the same day | same day | | | | | | | | | | |
| | | <u>C2: 5.8 mg/L</u> | <u>C2: 6.2 mg/L</u> | | | | | | | | | | |
| | Stations G1-G4 | 4, M1-M5 | T | | | | | | | | | | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> | | | | | | | | | | |
| | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the | | | | | | | | | | |
| | | the same day | same day | | | | | | | | | | |
| | | <u>C2: 6.6 mg/L</u> | <u>C2: 7.2 mg/L</u> | | | | | | | | | | |
| | Station M6 | | | | | | | | | | | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> | | | | | | | | | | |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 09 June 2018

(Mid-Ebb Tide)

| | Weather | Sea | Sampling | | Donth (m) Temperature (°C) | | | pH Salinity | | | ity ppt | DO Satu | ration (%) | Disso | lved Oxygen | (ma/L) | | Turbidity(NT | U) | Suspended Solids (mg/L) | | |
|----------|--------------|-----------|----------|-----------|----------------------------|---------------|------------|-------------|--------------|--------------|--------------|--------------|------------|------------|-------------|--------------|-------------------|--------------|----------|-------------------------|-----|-----|
| Location | Condition | | Time | Dept | h (m) | Value Average | | Value | Average | Value | Average | Value | Average | | | | Value Average DA* | | | | | DA* |
| | 50.10.0011 | 201011011 | | Surface | 1 | 27.6 | 27.6 | 8.2 | 8.2 | 29.8 | 29.7 | 80.8 | 79.9 | 5.4 | 5.4 | <i>D</i> , (| 1.3 | 1.3 | 57. | 3.5 | 3.5 | 57. |
| | | | | | | 27.6 27.4 | | 8.2 8.2 | | 29.5 32.2 | | 78.9 76.4 | | 5.3 5.1 | *** | 5.3 | 1.3 | | 1.6 | 3.5 2.7 | | 3.6 |
| C1 | Fine | Calm | 10:39 | Middle | 9 | 27.4 | 27.4 | 8.2 | 8.2 | 32.3 | 32.3 | 76.7 | 76.6 | 5.1 | 5.1 | | 1.5 | 1.6 | | 2.7 | 2.7 | |
| | | | | Bottom | 17 | 27.8 27.8 | 27.8 | 8.3 8.3 | 8.3 | 32.7 32.7 | 32.7 | 86.4 85.8 | 86.1 | 5.7 5.6 | 5.7 | 5.7 | 1.9 | 1.9 | | 4.5 4.5 | 4.5 | |
| | | | | Surface | 1 | 27.4 | 27.4 | 8.1 | 8.1 | 28.7 | 28.6 | 77.3 | 77.3 | 5.2 | 5.2 | | 0.8 | 0.8 | | 4.8 | 4.8 | |
| | | | | | | 27.4 27.4 | | 8.1 8.2 | | 28.4 32.4 | | 77.2 75.8 | | 5.2 5.0 | <u> </u> | 5.1 | 0.8 2.6 | <u> </u> | | 4.8 5.4 | | |
| C2 | Fine | Calm | 09:48 | Middle | 16 | 27.4 | 27.4 | 8.2 | 8.2 | 32.4 | 32.4 | 74.7 | 75.3 | 4.9 | 5.0 | | 2.4 | 2.5 | 1.9 | 5.4 | 5.4 | 5.2 |
| | | | | Bottom | 31 | 27.5 27.5 | 27.5 | 8.2 8.2 | 8.2 | 32.5 32.5 | 32.5 | 77.9 77.3 | 77.6 | 5.1 5.1 | 5.1 | 5.1 | 2.3 2.4 | 2.4 | | 5.5 5.5 | 5.5 | |
| | | | | Surface | 1 | 27.5 | 27.5 | 8.1 | 8.2 | 28.6 | 28.8 | 82.6 | 81.3 | 5.6 | 5.5 | | 1.1 | 1.2 | | 4.0 | 4.0 | |
| G1 | Fine | 0-1 | 10:13 | NA: Julia | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 0.0 | 29.0 29.9 | 00.0 | 80.0 75.1 | 74.0 | 5.4 5.0 | | 5.3 | 1.2 | 4.0 | 1.6 | 9.3 | 0.0 | |
| GI | rine | Calm | 10:13 | Middle | 4 | 27.4 | 27.4 | 8.2 | 8.2 | 30.5 | 30.2 | 74.7 | 74.9 | 5.0 | 5.0 | | 1.2 | 1.3 | 1.6 | 9.3 | 9.3 | 5.1 |
| | | | | Bottom | 7 | 27.3 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.8 31.7 | 31.8 | 67.7 67.9 | 67.8 | 4.5 4.5 | 4.5 | 4.5 | 2.4 2.4 | 2.4 | | 1.9 1.9 | 1.9 | |
| | | | | Surface | 1 | 27.5 | 27.5 | 8.2 | 8.2 | 28.9 | 29.1 | 86.6 | 85.0 | 5.8 | 5.7 | | 1.2 | 1.2 | | 3.0 | 3.1 | |
| 00 | F: | 0-1 | 10.05 | Middle | - | 27.4 27.3 | 07.4 | 8.2 8.2 | 0.0 | 29.3 30.8 | 00.0 | 83.4 76.3 | 75.5 | 5.6 5.1 | 5.1 | 5.4 | 1.1 | 4.7 | 4.7 | 3.1 4.8 | 4.0 | |
| G2 | Fine | Calm | 10:05 | Middle | 5 | 27.4 | 27.4 | 8.2 8.2 | 8.2 | 30.9 32.2 | 30.9 | 74.6 75.0 | 75.5 | 5.0 | 5.1 | ļ | 1.7 | 1.7 | 1.7 | 4.8 4.8 | 4.8 | 4.2 |
| | | | | Bottom | 9 | 27.5 27.5 | 27.5 | 8.2 8.2 | 8.2 | 32.2 | 32.2 | 75.0 75.0 | 75.0 | 5.0 5.0 | 5.0 | 5.0 | 2.1 2.2 | 2.2 | | 4.8 | 4.8 | |
| | | | | Surface | 1 | 27.4 | 27.4 | 8.2 | 8.2 | 28.5 | 28.6 | 85.5 81.1 | 83.3 | 5.8 | 5.7 | | 1.5 | 1.5 | 1.7 | 4.5 | 4.4 | 4.1 |
| Ca | Fine | Colm | 10:17 | Middle | 4 | 27.4 27.3 | 27.3 | 8.2 8.2 | 8.2 | 28.6 30.6 | 30.4 | 75.5 | 74.6 | 5.5 5.0 | 5.0 | - | 1.5 | 1.3 | | 4.3 | 4.2 | |
| G3 | G3 Fine Caln | Caim | 10:17 | Muddle | | 27.3 | | 8.2 | | 30.1 | | 73.6 | | 4.9 | | | 1.3 | | | 4.1 3.8 | | |
| | | | | Bottom | 7 | 27.3 27.3 | 27.3 | 8.2 8.1 | 8.2 | 31.4 31.7 | 31.6 | 64.4 64.6 | 64.5 | 4.3 4.3 | 4.3 | | 2.2 2.1 | 2.2 | | 3.8 | 3.8 | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.2 | 8.2 | 28.6 | 28.7 | 87.6 | 86.2 | 5.9 5.7 | 5.8 | | 1.5 1.5 | 1.5 | | 2.8 2.8 | 2.8 | |
| G4 Fine | Calm | 10:26 | Middle | 4 | 27.4 | 27.4 | 8.2 8.2 | 8.2 | 28.7 31.4 | 31.5 | 84.8 75.7 | 75.7 | 5.0 | 5.0 | 5.4 | 2.2 | 2.3 | 2.1 | 3.2 | 3.2 | 3.5 | |
| Q+ | G4 Fille Ga | Callii | 10.26 | | | 27.4 27.4 | | 8.2 8.2 | | 31.5 31.8 | | 75.6 70.5 | | 5.0 4.7 | | ļ | 2.3 | | | 3.1 4.5 | | 0.0 |
| | | | | Bottom | 7 | 27.4 | 27.4 | 8.2 | 8.2 | 31.8 | 31.8 | 73.8 | 72.2 | 4.9 | 4.8 | 4.8 | 2.5 | 2.6 | <u> </u> | 4.3 | 4.4 | |
| | | Calm | 10:09 | Surface | 1 | 27.5 27.6 | 27.6 | 8.2 8.2 | 8.2 | 28.8 28.8 | 28.8 | 84.8 82.4 | 83.6 | 5.7 5.5 | 5.6 | 5.5 | 1.2 | 1.2 | | 3.3 3.3 | 3.3 | 3.0 |
| M1 | Fine | | | Middle | 3 | 27.5 | 27.5 | 8.2 | 8.2 | 29.3 | 29.2 | 79.3 | 80.6 | 5.3 | 5.4 | | 1.2 | 1.2 | 1.1 | 2.9 | 3.0 | |
| | | | | | | 27.5 27.4 | | 8.2 8.2 | | 29.1 31.0 | | 81.9 75.8 | | 5.5 5.1 | | | 1.1 | | | 3.0 2.8 | | |
| | | | | Bottom | 5 | 27.4 | 27.4 | 8.2 | 8.2 | 31.0 | 31.0 | 73.7 | 74.8 | 4.9 | 5.0 | | 1.0 | 1.0 | | 2.7 | 2.8 | |
| | | Calm | 10:00 | Surface | 1 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 29.3 29.5 | 29.4 | 89.4 82.5 | 86.0 | 6.0 5.5 | 5.8 | | 1.2 1.1 | 1.2 | 2.1 | 3.3 3.3 | 3.3 | 3.7 |
| M2 | Fine | | | Middle | 6 | 27.3 | 27.3 | 8.2 | 8.2 | 31.5 | 31.4 | 73.3 | 73.3 | 4.9 | 4.9 | 5.4 | 2.5 | 2.5 | | 3.5 | 3.5 | |
| | | | | | | 27.3 27.5 | | 8.2 8.2 | | 31.3 32.3 | - | 73.3 76.9 | | 4.9 5.1 | <u> </u> | | 2.4 | <u> </u> | | 3.5 4.3 | | |
| | | | | Bottom | 11 | 27.5 | 27.5 | 8.2 | 8.2 | 32.3 | 32.3 | 76.9 | 76.9 | 5.1 | 5.1 | 5.1 | 2.6 | 2.7 | | 4.3 | 4.3 | |
| | | | 10:20 | Surface | 1 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 28.8 29.4 | 29.1 | 76.5 76.5 | 76.5 | 5.2 5.1 | 5.2 | | 2.1 2.1 | 2.1 | 2.3 | 5.4 5.3 | 5.4 | 6.0 |
| М3 | Fine | Calm | | Middle | 4 | 27.3 | 27.3 | 8.2 | 8.2 | 30.6 | 30.7 | 74.7 | 74.5 | 5.0 | 5.0 | 5.1 | 2.1 | 2.2 | | 6.5 | 6.5 | |
| | | | | Bottom | 7 | 27.3 27.3 | 27.3 | 8.2 8.1 | 8.1 | 30.7 31.7 | 31.8 | 74.2 65.2 | 65.2 | 5.0 4.3 | 4.3 | 4.3 | 2.2 | 2.5 | | 6.5 6.1 | 6.1 | |
| | | | | DOLLOIII | , | 27.3 | 21.3 | 8.1 | 0.1 | 31.8 | 31.0 | 65.1 | 65.2 | 4.3 | 4.3 | 4.3 | 2.5 | 2.5 | | 6.0 | 6.1 | |
| | | | | Surface | 1 | 27.5 27.6 | 27.6 | 8.2 8.2 | 8.2 | 28.9 28.7 | 28.8 | 87.7 84.6 | 86.2 | 5.9 5.7 | 5.8 | 5.5 | 1.3 1.3 | 1.3 | | 3.9 4.1 | 4.0 | |
| M4 | Fine | Calm | 09:54 | Middle | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 30.5 30.1 | 30.3 | 77.6 77.4 | 77.5 | 5.2 5.2 | 5.2 | 3.3 | 1.0 1.0 | 1.0 | 1.5 | 3.3 3.4 | 3.4 | 3.2 |
| | | | | Bottom | 7 | 27.4 | 27.4 | 8.2 | 8.2 | 30.6 | 30.6 | 73.1 | 72.8 | 4.9 | 4.9 | 4.9 | 2.2 | 2.2 | 1 | 2.3 | 2.3 | |
| | | | | | | 27.4 27.7 | | 8.2 8.2 | | 30.5 26.1 | | 72.5 93.6 | | 4.8 6.4 | | 7.5 | 2.2 | - | - | 2.3 4.7 | | |
| | | | | Surface | 1 | 27.7 | 27.7 | 8.2 | 8.2 | 26.5 | 26.3 | 89.9 | 91.8 | 6.1 | 6.3 | 5.8 | 2.2 | 2.4 |] | 4.9 | 4.8 | |
| M5 | Fine | Calm | 10:34 | Middle | 5.5 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.3 31.2 | 31.3 | 78.3 77.8 | 78.1 | 5.2 5.2 | 5.2 | 0.0 | 0.7 | 0.7 | 1.7 | 3.5 3.5 | 3.5 | 3.2 |
| | | | | Bottom | 10 | 27.4 | 27.4 | 8.2 | 8.2 | 31.7 | 31.7 | 72.5 | 73.2 | 4.8 | 4.9 | 4.9 | 2.0 | 1.9 | 1 | 1.2 | 1.2 | 1 |
| | - | | | | | 27.4 | | 8.2 | | 31.7 | | 73.9 | . 5% | 4.9 | | | 1.7 | | | 1.2 | | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | 5.6 | - | - |] | - | - | |
| M6 | Fine | Calm | 10:30 | Middle | 2.1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 29.7 29.7 | 29.7 | 83.0 82.3 | 82.7 | 5.6 5.5 | 5.6 | | 0.8 | 8.0 | 8.0 | 4.0 4.1 | 4.1 | 4.1 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 1 | - | - | |
| | | | | | | - | l | - | | - | | - | | - | į. | 1 | - | ĺ. | | - | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 9 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level | | | | | | | | | | |
|-------------------------------|-----------------------|----------------------------------|--------------------------------------|--|--|--|--|--|--|--|--|--|--|
| | Stations G1-G4 | 4, M1-M5 | | | | | | | | | | | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L | | | | | | | | | | |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | <u>3.6 mg/L</u> | | | | | | | | | | |
| | Station M6 | | | | | | | | | | | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> | | | | | | | | | | |
| | Stations G1-G4, M1-M5 | | | | | | | | | | | | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> | | | | | | | | | | |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide | | | | | | | | | | |
| (See Note 2 and 4) | | tide of the same day | of the same day | | | | | | | | | | |
| | | <u>C1: 4.8 NTU</u> | <u>C1: 5.2 NTU</u> | | | | | | | | | | |
| | Station M6 | | | | | | | | | | | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> | | | | | | | | | | |
| | Stations G1-G4 | <u>1</u> | | | | | | | | | | | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> | | | | | | | | | | |
| | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the | | | | | | | | | | |
| | | the same day | same day | | | | | | | | | | |
| | | <u>C1: 5.5 mg/L</u> | <u>C1: 6.0 mg/L</u> | | | | | | | | | | |
| | Stations M1-M5 | | | | | | | | | | | | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> | | | | | | | | | | |
| | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the | | | | | | | | | | |
| (See Note 2 and 4) | | the same day | same day | | | | | | | | | | |
| | | <u>C1: 5.5 mg/L</u> | <u>C1: 6.0 mg/L</u> | | | | | | | | | | |
| | Stations G1-G4 | 4, M1-M5 | | | | | | | | | | | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> | | | | | | | | | | |
| | | or 120% of upstream control | or 130% of upstream control | | | | | | | | | | |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the | | | | | | | | | | |
| | | the same day | same day | | | | | | | | | | |
| | | <u>C1: 5.4 mg/L</u> | <u>C1: 5.9 mg/L</u> | | | | | | | | | | |
| | Station M6 | | | | | | | | | | | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> | | | | | | | | | | |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 09 June 2018

(Mid-Flood Tide)

| Land | Weather | Sea | Sampling | | 4h () | Temper | ature (°C) | r | Н | Salir | ity ppt | DO Satu | ration (%) | Disso | ved Oxygen | (mg/L) | Turbidity(NTU) | | | Suspended Solids (mg/ | | | |
|-----------|-----------|------------|-----------|---------|--------------|----------------------|------------|-------------------|--------------|----------------------|--------------|----------------------|--------------|-------------------|------------|--------------------------|-------------------|-----|------------|-----------------------|-----|---------|--|
| Location | Condition | Condition* | Time | Dep | th (m) | Value | Average | Value | Average | Value Average | | Value | Average | Value | Average | DA* | Value Average | | DA* | Value Average | | DA* | |
| | | | | Surface | 1 | 27.8 28.2 | 28.0 | 8.2 8.2 | 8.2 | 29.3 29.3 | 29.3 | 86.4 87.0 | 86.7 | 5.8 5.8 | 5.8 | | 1.0 1.0 | 1.0 | | 4.5 4.7 | 4.6 | | |
| C1 | Fine | Calm | 14:29 | Middle | 9 | 27.6 27.6 | 27.6 | 8.2 8.2 | 8.2 | 31.8 31.6 | 31.7 | 81.5 81.1 | 81.3 | 5.4 5.4 | 5.4 | 5.6 | 0.6 0.6 | 0.6 | 1.9 | 4.6 4.7 | 4.7 | 4.6 | |
| | | | | Bottom | 17 | 28.0 28.0 | 28.0 | 8.3 8.3 | 8.3 | 32.9 32.9 | 32.9 | 88.5 88.3 | 88.4 | 5.8 5.8 | 5.8 | 5.8 | 4.0 4.0 | 4.0 | | 4.5 4.5 | 4.5 | | |
| | | | | Surface | 1 | 27.7 27.7 | 27.7 | 8.0 8.1 | 8.1 | 29.6 29.7 | 29.7 | 82.0 81.9 | 82.0 | 5.5 5.5 | 5.5 | 5.3 | 0.5 0.5 | 0.5 | 1.5 | 5.2 5.2 | 5.2 | 5.0 | |
| C2 | C2 Fine | Calm | 13:37 | Middle | 15.5 | 27.4 27.4 | 27.4 | 8.1 8.2 | 8.2 | 32.3 32.3 | 32.3 | 75.6 75.4 | 75.5 | 5.0 5.0 | 5.0 | 3.3 | 1.9 1.9 | 1.9 | | 4.8 4.8 | 4.8 | | |
| | | | | Bottom | 30 | 27.5 27.4 | 27.5 | 8.1 8.2 | 8.2 | 32.4 32.3 | 32.4 | 76.4 75.4 | 75.9 | 5.0 5.0 | 5.0 | 5.0 | 2.1 2.0 | 2.1 | | 4.8 5.0 | 4.9 | | |
| | | | | Surface | 1 | 28.1 27.8 | 28.0 | 8.1 8.2 | 8.2 | 29.1 29.8 | 29.5 | 87.8 78.9 | 83.4 | 5.8 5.3 | 5.6 | 5.4 | 0.9 | 0.9 |] = | 4.1 4.3 | 4.2 | | |
| G1 | Fine | Calm | 14:00 | Middle | 4 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.1 31.1 | 31.1 | 77.3 76.7 | 77.0 | 5.1 5.1 | 5.1 | | 0.9 1.0 | 1.0 | 2.2 | 6.9 7.0 | 7.0 | 5.1 | |
| | | | | Bottom | 7 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 32.0 32.0 | 32.0 | 71.8 69.4 | 70.6 | 4.8 4.6 | 4.7 | 4.7 | 4.3 4.9 | 4.6 | | 4.2 4.1 | 4.2 | | |
| | | | | Surface | 1 | 27.9 27.7 27.4 | 27.8 | 8.1 8.2 8.1 | 8.2 | 29.7 30.3 31.3 | 30.0 | 84.2 78.5 74.6 | 81.4 | 5.6 5.2 5.0 | 5.4 | 5.2 | 1.1 1.1 1.5 | 1.1 | | 2.7 2.8 3.4 | 2.8 | | |
| G2 | Fine | Calm | 13:53 | Middle | 5 | 27.5 27.5 | 27.5 | 8.2 8.2 | 8.2 | 31.2 32.0 | 31.3 | 74.4 77.8 | 74.5 | 4.9 5.1 | 5.0 | | 1.3 | 1.4 | 1.6 | 3.5 4.4 | 3.5 | 3.6 | |
| | | 1 | l | Bottom | 9 | 27.5 27.5 28.0 | 27.5 | 8.2 8.2 | 8.2 | 32.2 28.9 | 32.1 | 78.4 85.9 | 78.1 | 5.2 5.7 | 5.2 | 5.2 | 2.3 | 2.3 | | 4.3 2.6 | 4.4 | | |
| | | | | Surface | 1 | 27.7 27.4 | 27.9 | 8.2 8.2 | 8.2 | 29.3 31.0 | 29.1 | 82.7 77.5 | 84.3 | 5.5 5.2 | 5.6 | 5.4 | 1.0 | 1.0 | 1.2 | 2.7 | 2.7 | 3.3 | |
| G3 | Fine | Calm | 14:05 | Middle | 7 | 27.5 27.4 | 27.5 | 8.2 8.2 | 8.2 | 30.8 | 30.9 | 77.1 71.0 | 77.3 | 5.1 4.7 | 5.2 | 4.7 | 1.1 | 1.1 | | 3.7 3.4 | 3.8 | | |
| | | | | Bottom | 1 | 27.4 27.8 | 27.4 | 8.2 8.2 | 8.2 | 31.7 28.6 | 31.7 28.7 | 70.1 88.8 | 70.6 87.5 | 4.7 6.0 | 4.7 5.9 | 4.7 | 1.6 | 1.6 | | 3.4 4.2 | 3.4 | | |
| G4 Fine C | Calm | 14:14 | Middle | 4.5 | 27.7 27.4 | 27.8 | 8.2 8.2 | 8.2 | 28.8 31.1 | 31.1 | 86.2 78.2 | 78.4 | 5.8 5.2 | 5.9 | 5.6 | 1.3 0.8 | 0.8 | 2.2 | 4.2 3.5 | 3.5 | 4.1 | | |
| | Caiiii | | Bottom | 8 | 27.4 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.0 31.9 | 31.9 | 78.6 67.5 | 69.9 | 5.2 4.5 | 4.7 | 4.7 | 0.7 4.9 | 4.5 | | 3.4 4.6 | 4.6 | | | |
| | | | | Surface | 1 | 27.4 27.7 | 27.7 | 8.2 8.1 | 8.2 | 31.8 29.9 | 30.0 | 72.3 80.0 | 79.6 | 5.3 | 5.3 | 5.3 1 1 1 5.1 0 | 4.1 1.8 | 1.8 | | 2.8 | 2.8 | 2.8 | |
| M1 | Fine | Calm | 13:57 | Middle | 3 | 27.6 27.5 | 27.5 | 8.2 8.1 | 8.2 | 30.0 30.6 | 30.7 | 79.1 78.7 | 78.7 | 5.3 5.2 | 5.2 | | 1.7 | 1.1 | 1.3 | 3.1 | 3.2 | | |
| | | | | Bottom | 5 | 27.5 27.4 27.4 | 27.4 | 8.2 8.2 8.2 | 8.2 | 30.7 31.2 31.1 | 31.2 | 78.6 76.9 76.9 | 76.9 | 5.2 5.1 5.1 | 5.1 | | 1.1 0.9 0.8 | 0.9 | 1 | 3.2 2.5 2.5 | 2.5 | | |
| | | | | Surface | 1 | 27.7 27.8 | 27.8 | 8.2 8.2 | 8.2 | 29.9 29.8 | 29.9 | 83.4 82.2 | 82.8 | 5.6 5.5 | 5.6 | 5.4 | 1.3 | 1.3 | 1.7 | 3.6 3.6 | 3.6 | 3.4 | |
| M2 | Fine | Calm | 13:48 | Middle | 5.5 | 27.4 27.5 | 27.5 | 8.2 8.2 | 8.2 | 31.8 31.9 | 31.9 | 76.7 76.5 | 76.6 | 5.1 5.1 | 5.1 | | 1.4 | 1.5 | | 3.0 3.1 | 3.1 | | |
| | | | | Bottom | 10 | 27.6 27.6 | 27.6 | 8.2 8.2 | 8.2 | 32.4 32.4 | 32.4 | 77.6 77.3 | 77.5 | 5.1 5.1 | 5.1 | 5.1 | 2.1 | 2.2 | | 3.5 | 3.5 | | |
| | | | | Surface | 1 | 27.7 27.6 | 27.7 | 8.2 8.2 | 8.2 | 29.3 29.7 | 29.5 | 84.1 80.9 | 82.5 | 5.6 5.4 | 5.5 | 5.3 | 1.4 1.4 | 1.4 | | 3.8 4.0 | 3.9 | | |
| МЗ | Fine | Calm | 14:09 | Middle | 4 | 27.4 27.5 | 27.5 | 8.2 8.2 | 8.2 | 30.8 30.5 | 30.7 | 77.1 76.1 | 76.6 | 5.1 5.1 | 5.1 | 3.3 | 1.2 1.2 | 1.2 | 1.5 | 2.7 2.8 | 2.8 | 3.2 | |
| | | | | Bottom | 7 | 27.3 27.4 | 27.4 | 8.2 8.2 | 8.2 | 31.7 31.6 | 31.7 | 67.2 67.7 | 67.5 | 4.5 4.5 | 4.5 | 4.5 | 1.9 1.8 | 1.9 | | 2.9 2.9 | 2.9 | | |
| | | | | Surface | 1 | 27.7 27.8 | 27.8 | 8.1 8.1 | 8.1 | 29.7 29.5 | 29.6 | 89.0 86.1 | 87.6 | 5.9 5.7 | 5.8 | 5.6 | 0.8 | 0.9 | | 3.6 3.7 | 3.7 | | |
| M4 | Fine | Calm | 13:42 | Middle | 5 | 27.6 27.6 | 27.6 | 8.1 8.1 | 8.1 | 30.4 30.2 | 30.3 | 80.7 80.9 | 80.8 | 5.4 5.4 | 5.4 | | 0.9 | 0.9 | 1.0 | 1.1 | 1.1 | 2.5 | |
| | | | | Bottom | 9 | 27.4 27.5 | 27.5 | 8.1 8.1 | 8.1 | 31.5 30.9 | 31.2 | 76.4 75.8 | 76.1 | 5.1 5.0 | 5.1 | 5.1 | 1.2 | 1.2 | | 2.7 2.7 | 2.7 | | |
| | | | | Surface | 1 | 28.0 28.0 27.6 | 28.0 | 8.2 8.2 | 8.2 | 28.4 28.3 31.9 | 28.4 | 91.9 88.6 80.9 | 90.3 | 6.2 5.9 5.3 | 6.1 | 5.7 | 1.3 1.2 1.1 | 1.3 | | 5.3 5.3 6.3 | 5.3 | ł | |
| M5 | Fine | Calm | 14:24 | Middle | 5.5 | 27.6 27.7 27.7 | 27.7 | 8.2 8.2 8.2 | 8.2 | 31.9 31.7 32.6 | 31.8 | 80.9 80.0 85.9 | 80.5 | 5.3 5.3 5.6 | 5.3 | | 1.1 1.1 2.6 | 1.1 | 1.7 | 6.3 6.2 2.8 | 6.3 | 4.8 | |
| | | | | Bottom | 10 | 27.9 | 27.8 | 8.3 | 8.3 | 32.8 | 32.7 | 85.5 | 85.7 | 5.6 | 5.6 | 5.6 | 2.6 | 2.6 | | 2.7 | 2.8 | | |
| | _ | | | Surface | - | 27.4 | - | 8.2 | - | 30.9 | - | 78.0 | - | 5.2 | - | 5.2 | 0.7 | - | | 3.4 | - | | |
| M6 Fin | Fine | Calm | ılm 14:19 | Middle | 2 | 27.4 | 27.4 | 8.2 | 8.2 | 30.9 | 30.9 | 76.9 | 77.5 | 5.1 | 5.2 | | 0.7 | 0.7 | 0.7 | 3.4 | 3.4 | 3.4 | |
| | | <u> </u> | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | l - | | - | - | l | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 11 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C2: 3.8 NTU</u> | <u>C2: 4.2 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.5 mg/L</u> | <u>C2: 7.0 mg/L</u> |
| | Stations M1-M | <u>5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.5 mg/L</u> | <u>C2: 7.0 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.3 mg/L</u> | <u>C2: 8.0 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 11 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Donth | · (m) | Tempera | ature (°C) | ŗ | Н | Salin | ity ppt | DO Satu | ıration (%) | Disso | lved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|--------------|-------------|--------------|---------|-------|--------------|------------|------------|---------|--------------|---------|----------------|-------------|------------|-------------|--------|------------|---------------|-----|------------|-------------|--------|
| Location | Condition | Condition** | Time | Depth | ı (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 30.9 30.9 | 30.9 | 94.1 93.2 | 93.7 | 6.2 6.1 | 6.2 | | 1.1 1.0 | 1.1 | | 5.2 5.2 | 5.2 | |
| C1 | Sunny | Calm | 10:59 | Middle | 9 | 28.2 28.1 | 28.2 | 8.3 8.2 | 8.3 | 31.6 31.5 | 31.6 | 89.9 90.4 | 90.2 | 5.9 5.9 | 5.9 | 6.1 | 1.1 | 1.1 | 1.4 | 4.3 4.3 | 4.3 | 4.7 |
| | | | | Bottom | 17 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.6 31.6 | 31.6 | 89.3 89.4 | 89.4 | 5.8 5.9 | 5.9 | 5.9 | 2.1 | 2.0 | | 4.7 4.7 | 4.7 | |
| | | | <u> </u> | Surface | 1 | 28.1 | 28.1 | 8.1 | 8.2 | 30.8 | 30.8 | 93.5 | 93.0 | 6.2 | 6.2 | | 0.6 | 0.7 | | 5.5 | 5.4 | |
| C2 | Sunny | Calm | 10:00 | Middle | 17 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 30.8 31.6 | 31.6 | 92.5 86.5 | 86.5 | 6.1 5.7 | 5.7 | 6.0 | 2.4 | 2.5 | 2.1 | 5.3 4.3 | 4.3 | 5.3 |
| | | | | Bottom | 33 | 28.1 28.2 | 28.2 | 8.2 8.2 | 8.2 | 31.6 31.8 | 31.8 | 86.4 86.7 | 86.3 | 5.7 5.7 | 5.7 | 5.7 | 2.6 3.3 | 3.2 | | 4.3 6.1 | 6.1 | |
| | | | <u> </u> | Surface | 1 | 28.2 28.2 | 28.2 | 8.2 8.3 | 8.3 | 31.7 30.9 | 31.0 | 85.8 100.1 | 99.5 | 5.6 6.6 | 6.6 | | 3.1 0.7 | 0.7 | | 6.0 4.6 | 4.7 | |
| G1 | Sunny | Colm | 10:29 | Middle | 1 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.0 31.2 | 31.2 | 98.8 98.7 | 98.6 | 6.5 6.5 | | 6.6 | 0.7 | | 0.0 | 4.7 | | 4.6 |
| GI | Suriny | Calm | 10.29 | | 4 | 28.2 28.1 | | 8.3 8.3 | | 31.1 31.3 | | 98.5 91.3 | | 6.5 6.0 | 6.5 | 0.0 | 0.7 1.0 | 0.7 | 0.8 | 4.3 4.9 | 4.2 | 4.6 |
| | <u> </u> | <u> </u> | <u> </u> | Bottom | 7 | 28.1 28.2 | 28.1 | 8.3 8.3 | 8.3 | 31.4 31.0 | 31.4 | 90.1 | 90.7 | 5.9 6.7 | 6.0 | 6.0 | 1.0 | 1.0 | | 5.1 5.7 | 5.0 | |
| | | | | Surface | 1 | 28.2 | 28.2 | 8.3 | 8.3 | 31.0 | 31.0 | 101.3 | 101.5 | 6.7 | 6.7 | 6.5 | 0.7 | 0.7 | | 5.6 | 5.7 | |
| G2 | Sunny | Calm | 10:18 | Middle | 5.5 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 93.9 94.4 | 94.2 | 6.2 6.2 | 6.2 | | 0.7 0.7 | 0.7 | 1.7 | 6.4 | 6.5 | 5.7 |
| | | | | Bottom | 10 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.7 31.7 | 31.7 | 85.6 85.4 | 85.5 | 5.6 5.6 | 5.6 | 5.6 | 3.6 3.5 | 3.6 | | 4.8 4.8 | 4.8 | |
| | | | | Surface | 1 | 28.1 28.0 | 28.1 | 8.2 8.2 | 8.2 | 31.0 31.0 | 31.0 | 90.4 86.2 | 88.3 | 6.0 5.7 | 5.9 | 5.8 | 1.4 1.5 | 1.5 | | 4.8 5.0 | 4.9 | |
| G3 | Sunny | Calm | 10:37 | Middle | 4 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 31.2 31.2 | 31.2 | 88.8 85.2 | 87.0 | 5.8 5.6 | 5.7 | 3.0 | 1.4 1.5 | 1.5 | 1.7 | 7.8 7.6 | 7.7 | 5.7 |
| | | | | Bottom | 7 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 31.4 31.4 | 31.4 | 79.9 83.7 | 81.8 | 5.3 5.5 | 5.4 | 5.4 | 2.0 2.0 | 2.0 | | 4.6 4.6 | 4.6 | |
| | | | | Surface | 1 | 28.2 28.2 | 28.2 | 8.3 8.2 | 8.3 | 31.0 31.0 | 31.0 | 99.0 99.9 | 99.5 | 6.5 6.6 | 6.6 | | 0.8 0.8 | 0.8 | | 4.0 4.0 | 4.0 | |
| G4 | Sunny | Calm | 10:45 | Middle | 4 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.2 31.3 | 31.3 | 98.1 96.5 | 97.3 | 6.4 6.3 | 6.4 | 6.5 | 0.7 0.8 | 0.8 | 0.8 | 4.9 4.8 | 4.9 | 4.7 |
| | | | | Bottom | 7 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.4 31.4 | 31.4 | 93.9 95.1 | 94.5 | 6.2 6.2 | 6.2 | 6.2 | 0.9 0.9 | 0.9 | | 5.2 4.9 | 5.1 | |
| | | | <u> </u> | Surface | 1 | 28.1 | 28.1 | 8.2 | 8.2 | 31.0 | 31.0 | 94.4 | 94.2 | 6.2 | 6.2 | | 1.0 | 1.0 | | 5.7 | 5.7 | |
| M1 | Sunny | Calm | 10:24 | Middle | 3 | 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.0 31.1 | 31.1 | 94.0 94.8 | 94.4 | 6.2 | 6.2 | 6.2 | 0.9 | 0.9 | 0.9 | 5.7 4.8 | 4.8 | 4.9 |
| | | | | Bottom | 5 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.0 31.1 | 31.1 | 94.0 94.0 | 93.8 | 6.2 6.2 | 6.2 | 6.2 | 0.9 | 0.8 | | 4.8 | 4.1 | |
| | | | | Surface | 1 | 28.1 28.2 | 28.2 | 8.2 8.3 | 8.3 | 31.1 31.0 | 31.0 | 93.6 101.9 | 101.5 | 6.2 6.7 | 6.7 | 0.2 | 0.8 | 0.6 | | 4.0 5.8 | 6.0 | |
| M2 | Cuppy | Colm | 10:12 | | | 28.2 28.1 | 28.1 | 8.3 8.2 | | 31.0 31.3 | | 101.1 93.2 | | 6.6 6.1 | | 6.5 | 0.6 0.9 | | 1.6 | 6.1 5.5 | | E 1 |
| IVIZ | Sunny | Calm | 10:13 | Middle | 6 | 28.1 28.1 | | 8.2 8.2 | 8.2 | 31.2 31.7 | 31.3 | 93.9 82.3 | 93.6 | 6.2 5.4 | 6.2 | | 0.8 3.3 | 0.9 | 1.6 | 5.7 3.8 | 5.6 | 5.1 |
| | <u> </u> | <u> </u> | <u> </u> | Bottom | 11 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.7 30.9 | 31.7 | 84.9 90.6 | 83.6 | 5.6 6.0 | 5.5 | 5.5 | 3.3 1.1 | 3.3 | | 3.8 4.8 | 3.8 | |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 30.9 31.1 | 30.9 | 92.2 91.6 | 91.4 | 6.1 6.0 | 6.1 | 6.1 | 1.0 | 1.1 | | 4.7 | 4.8 | |
| M3 | Sunny | Calm | 10:40 | Middle | 4 | 28.0 | 28.1 | 8.2 | 8.2 | 31.2 | 31.2 | 91.5 | 91.6 | 6.0 | 6.0 | | 1.3 | 1.2 | 1.5 | 3.8 | 3.8 | 4.5 |
| | <u> </u> | | | Bottom | 7 | 28.0 27.9 | 28.0 | 8.2 8.2 | 8.2 | 31.4 31.4 | 31.4 | 80.0 77.9 | 79.0 | 5.3 5.1 | 5.2 | 5.2 | 2.1 | 2.1 | | 5.0 5.0 | 5.0 | |
| | | | | Surface | 1 | 28.2 28.2 | 28.2 | 8.2 8.2 | 8.2 | 31.0 31.0 | 31.0 | 101.0 99.3 | 100.2 | 6.6 6.5 | 6.6 | 6.5 | 0.6 | 0.6 | | 5.3 5.4 | 5.4 | |
| M4 | Sunny | Calm | 10:07 | Middle | 5 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.2 31.2 | 31.2 | 96.1 95.5 | 95.8 | 6.3 6.3 | 6.3 | | 0.8 0.8 | 0.8 | 1.6 | 2.9 2.9 | 2.9 | 3.7 |
| | | | | Bottom | 9 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.4 31.5 | 31.5 | 89.1 89.1 | 89.1 | 5.9 5.8 | 5.9 | 5.9 | 3.4 3.6 | 3.5 | | 2.9 2.8 | 2.9 | |
| | | | | Surface | 1 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.0 31.0 | 31.0 | 108.3 107.2 | 107.8 | 7.1 7.0 | 7.1 | 0.0 | 0.7 0.6 | 0.7 | | 4.8 4.8 | 4.8 | |
| M5 | Sunny | Calm | 10:54 | Middle | 5.5 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.2 31.1 | 31.2 | 99.7 100.0 | 99.9 | 6.6 6.6 | 6.6 | 6.9 | 0.7 0.7 | 0.7 | 0.7 | 5.7 5.9 | 5.8 | 5.2 |
| | | | | Bottom | 10 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 31.1 31.2 | 31.2 | 97.6 96.4 | 97.0 | 6.4 6.3 | 6.4 | 6.4 | 0.7 0.8 | 0.8 | | 4.9 4.9 | 4.9 | |
| | | | 1 | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| M6 | Sunny | Calm | 10:49 | Middle | 2.1 | 28.1 | 28.1 | 8.2 | 8.2 | 31.2 | 31.2 | 93.4 | 93.3 | 6.1 | 6.1 | 6.1 | 1.0 | 1.0 | 1.0 | 6.5 | 6.5 | 6.5 |
| | | | | Bottom | | 28.1 | - | 8.2 | _ | 31.2 | - | 93.1 | - | 6.1 | _ | - | 1.0 | - | - | 6.5 | - | - |
| | 1 | | | 2010111 | | - | | - | | - | | - | | - | | | - | | | - | | |

Remarks:

*DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 11 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 5.4 NTU</u> | <u>C1: 5.9 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.0 mg/L</u> | <u>C1: 7.5 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 7.0 mg/L</u> | <u>C1: 7.5 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.8 mg/L</u> | <u>C1: 8.5 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 11 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | Depth | (m) | Tempera | ature (°C) | p | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | lved Oxygen (| (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|---------|-------|--------------|------------|------------|---------|--------------|---------|----------------|------------|------------|---------------|--------|------------|---------------|-----|------------|-------------|--------|
| Location | Condition | Condition** | Time | Depth | (111) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.6 30.6 | 30.6 | 102.4 103.1 | 102.8 | 6.7 6.8 | 6.8 | 0.7 | 0.8 0.7 | 0.8 | | 5.8 5.8 | 5.8 | |
| C1 | Sunny | Calm | 16:24 | Middle | 9 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 30.9 31.0 | 31.0 | 100.2 97.3 | 98.8 | 6.6 6.4 | 6.5 | 6.7 | 0.7 0.7 | 0.7 | 1.3 | 6.3 6.3 | 6.3 | 6.2 |
| | | | | Bottom | 17 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.5 31.5 | 31.5 | 90.3 90.2 | 90.3 | 5.9 5.9 | 5.9 | 5.9 | 2.5 2.4 | 2.5 | | 6.5 6.4 | 6.5 | |
| | | | İ | Surface | 1 | 28.4 28.3 | 28.4 | 8.1 8.2 | 8.2 | 30.3 30.3 | 30.3 | 100.4 99.0 | 99.7 | 6.6 6.5 | 6.6 | | 0.6 | 0.6 | | 5.4 5.4 | 5.4 | |
| C2 | Sunny | Calm | 15:27 | Middle | 17 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 31.5 31.3 | 31.4 | 88.3 87.8 | 88.1 | 5.8 5.8 | 5.8 | 6.2 | 1.3 1.3 | 1.3 | 1.4 | 3.3 | 3.3 | 4.8 |
| | | | | Bottom | 33 | 28.2 28.2 | 28.2 | 8.2 8.2 | 8.2 | 31.7 31.7 | 31.7 | 90.2 89.6 | 89.9 | 5.9 5.9 | 5.9 | 5.9 | 2.2 2.1 | 2.2 | | 5.9 5.7 | 5.8 | |
| | | | | Surface | 1 | 29.4 29.1 | 29.3 | 8.3 8.3 | 8.3 | 30.9 30.9 | 30.9 | 128.7 129.0 | 128.9 | 8.3 8.4 | 8.4 | | 0.9 0.9 | 0.9 | | 5.0 5.1 | 5.1 | |
| G1 | Sunny | Calm | 15:53 | Middle | 4 | 28.4 28.5 | 28.5 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 120.4 118.8 | 119.6 | 7.9 7.8 | 7.9 | 8.2 | 0.9 | 1.0 | 1.0 | 4.8 4.8 | 4.8 | 4.9 |
| | | | | Bottom | 7 | 28.2 28.1 | 28.2 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 100.4 97.6 | 99.0 | 6.6 6.4 | 6.5 | 6.5 | 1.1 | 1.2 | | 4.8 4.9 | 4.9 | |
| | | | | Surface | 1 | 28.9 29.2 | 29.1 | 8.3 8.3 | 8.3 | 31.0 31.0 | 31.0 | 132.8 133.5 | 133.2 | 8.6 8.6 | 8.6 | | 0.8 | 0.8 | | 4.4 4.4 | 4.4 | |
| G2 | Sunny | Calm | 15:44 | Middle | 5 | 28.6 28.5 | 28.6 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 124.7 119.2 | 122.0 | 8.1 7.8 | 8.0 | 8.3 | 0.9 1.1 | 1.0 | 1.0 | 3.7 3.6 | 3.7 | 4.3 |
| | | | | Bottom | 9 | 28.2 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 101.9 102.4 | 102.2 | 6.7 6.7 | 6.7 | 6.7 | 1.1 | 1.1 | | 4.8 4.8 | 4.8 | |
| | | | | Surface | 1 | 29.0 28.9 | 29.0 | 8.3 8.3 | 8.3 | 30.7 30.7 | 30.7 | 130.5 128.9 | 129.7 | 8.5 8.4 | 8.5 | 7.0 | 1.0 | 1.0 | | 5.6 5.9 | 5.8 | |
| G3 | Sunny | Calm | 15:58 | Middle | 4 | 28.4 28.3 | 28.4 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 110.2 110.4 | 110.3 | 7.2 7.2 | 7.2 | 7.9 | 1.2 | 1.2 | 1.1 | 5.7 5.8 | 5.8 | 5.5 |
| | | | | Bottom | 7 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.3 31.4 | 31.4 | 99.9 98.8 | 99.4 | 6.6 6.5 | 6.6 | 6.6 | 1.1 1.2 | 1.2 | | 4.7 4.9 | 4.8 | |
| | | | | Surface | 1 | 29.2 29.1 | 29.2 | 8.4 8.4 | 8.4 | 31.0 31.0 | 31.0 | 132.3 132.4 | 132.4 | 8.5 8.6 | 8.6 | 0.4 | 0.9 0.9 | 0.9 | | 4.1 4.1 | 4.1 | |
| G4 | Sunny | Calm | 16:07 | Middle | 4 | 28.4 28.4 | 28.4 | 8.4 8.4 | 8.4 | 31.2 31.2 | 31.2 | 124.2 124.7 | 124.5 | 8.1 8.2 | 8.2 | 8.4 | 0.7 0.7 | 0.7 | 0.9 | 5.5 5.7 | 5.6 | 5.2 |
| | | | | Bottom | 7 | 28.2 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 101.3 105.0 | 103.2 | 6.6 6.9 | 6.8 | 6.8 | 1.0 0.9 | 1.0 | | 5.8 6.1 | 6.0 | |
| | | | | Surface | 1 | 28.9 29.0 | 29.0 | 8.3 8.3 | 8.3 | 30.9 30.9 | 30.9 | 120.9 126.3 | 123.6 | 7.9 8.2 | 8.1 | 7.9 | 1.0 0.9 | 1.0 | | 5.4 5.5 | 5.5 | |
| M1 | Sunny | Calm | 15:50 | Middle | 3 | 28.7 28.9 | 28.8 | 8.3 8.3 | 8.3 | 30.9 30.9 | 30.9 | 116.8 118.3 | 117.6 | 7.6 7.7 | 7.7 | 7.9 | 1.0 1.0 | 1.0 | 1.0 | 5.2 5.4 | 5.3 | 5.3 |
| | | | | Bottom | 5 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.2 31.2 | 31.2 | 102.2 111.9 | 107.1 | 6.7 7.3 | 7.0 | 7.0 | 1.1 1.0 | 1.1 | | 5.1 5.0 | 5.1 | |
| | | | | Surface | 1 | 29.2 29.2 | 29.2 | 8.3 8.4 | 8.4 | 31.0 31.0 | 31.0 | 138.0 136.8 | 137.4 | 8.9 8.8 | 8.9 | 8.7 | 0.8 0.7 | 0.8 | | 5.3 5.4 | 5.4 | |
| M2 | Sunny | Calm | 15:39 | Middle | 6 | 28.4 28.5 | 28.5 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 126.9 130.0 | 128.5 | 8.3 8.5 | 8.4 | 0.7 | 0.7 0.7 | 0.7 | 1.4 | 4.4 4.4 | 4.4 | 5.5 |
| | | | | Bottom | 11 | 28.1 28.1 | 28.1 | 8.3 8.2 | 8.3 | 31.6 31.6 | 31.6 | 87.8 87.4 | 87.6 | 5.8 5.7 | 5.8 | 5.8 | 2.7 2.7 | 2.7 | | 6.7 6.8 | 6.8 | |
| | | | | Surface | 1 | 28.6 28.8 | 28.7 | 8.4 8.3 | 8.4 | 30.9 30.7 | 30.8 | 130.9 127.3 | 129.1 | 8.6 8.3 | 8.5 | 8.0 | 0.9 1.1 | 1.0 | | 4.4 4.4 | 4.4 | |
| М3 | Sunny | Calm | 16:02 | Middle | 4 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.1 31.2 | 31.2 | 113.3 112.4 | 112.9 | 7.4 7.4 | 7.4 | | 1.1 | 1.1 | 1.1 | 4.1 4.1 | 4.1 | 4.4 |
| | | | | Bottom | 7 | 28.1 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.3 31.3 | 31.3 | 96.8 99.4 | 98.1 | 6.4 6.5 | 6.5 | 6.5 | 1.2 1.1 | 1.2 | | 4.5 4.9 | 4.7 | |
| | | | | Surface | 1 | 28.7 28.8 | 28.8 | 8.3 8.3 | 8.3 | 31.0 31.0 | 31.0 | 125.3 128.3 | 126.8 | 8.2 8.3 | 8.3 | 8.3 | 0.8 | 0.8 | | 4.9 4.3 | 4.6 | |
| M4 | Sunny | Calm | 15:33 | Middle | 5 | 28.6 28.7 | 28.7 | 8.3 8.3 | 8.3 | 31.0 31.0 | 31.0 | 125.6 127.5 | 126.6 | 8.2 8.3 | 8.3 | | 0.7 0.7 | 0.7 | 8.0 | 5.0 4.9 | 5.0 | 5.0 |
| | | | | Bottom | 9 | 28.6 28.6 | 28.6 | 8.3 8.3 | 8.3 | 31.0 31.1 | 31.1 | 128.3 128.0 | 128.2 | 8.4 8.4 | 8.4 | 8.4 | 0.9 | 0.9 | | 5.4 5.3 | 5.4 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 30.9 30.9 | 30.9 | 103.4 103.5 | 103.5 | 6.8 6.8 | 6.8 | 6.6 | 0.7 | 0.7 | | 4.4 4.5 | 4.5 | |
| M5 | Sunny | Calm | 16:18 | Middle | 5.5 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 96.8 95.5 | 96.2 | 6.4 6.3 | 6.4 | | 0.8 | 0.8 | 1.4 | 8.5 8.5 | 8.5 | 5.6 |
| | | | | Bottom | 10 | 28.2 28.2 | 28.2 | 8.3 8.3 | 8.3 | 31.4 31.4 | 31.4 | 90.9 90.8 | 90.9 | 6.0 6.0 | 6.0 | 6.0 | 2.7 2.5 | 2.6 | | 3.6 3.7 | 3.7 | |
| | | | | Surface | - | | - | - | - | - | - | - | - | - | - | 9.1 | - | - | | | - | |
| M6 | Sunny | Calm | 16:11 | Middle | 2 | 28.4 28.4 | 28.4 | 8.4 8.4 | 8.4 | 31.1 31.1 | 31.1 | 138.9 139.3 | 139.1 | 9.1 9.1 | 9.1 | | 0.9 0.9 | 0.9 | 0.9 | 5.8 5.8 | 5.8 | 5.8 |
| | | | | Bottom | - | - | - | | - | | - | | - | - | - | - | - | - | | - | - | |

Remarks:

*DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 13 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C2: 3.0 NTU</u> | <u>C2: 3.3 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.0 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | · | <u>C2: 5.6 mg/L</u> | <u>C2: 6.1 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 13 June 2018

(Mid-Ebb Tide)

| Part | Logation | Weather | Sea | Sampling | Donth | · (m) | Tempera | ature (°C) | ŗ | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | lved Oxygen | (mg/L) | 1 | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|---|----------|--------------|--------------|----------|---------|---------|---------|------------|-------|---------|-------|----------|---------|------------|--------|-------------|------------|-------|---------------|-----|-------|-------------|--------|
| Martin M | Location | Condition | Condition** | Time | Бери | 1 (111) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| Part | | | | | Surface | 1 | | 28.2 | | 8.3 | | 31.1 | | 87.3 | | 5.8 | 5 7 | | 1.4 | | | 2.0 | |
| Martin M | C1 | Rainy | Moderate | 12:06 | Middle | 9 | | 28.0 | 8.3 | 8.3 | | 32.1 | 83.0 | 83.2 | 5.4 | 5.5 | 5.7 | | 1.8 | 1.6 | | 3.5 | 2.8 |
| Care Part December 1 | | | | | Bottom | 17 | 28.0 | 28.0 | 8.3 | 8.3 | 32.2 | 32.2 | 81.9 | 82.5 | 5.4 | 5.4 | 5.4 | 1.7 | 1.7 | | 3.0 | 3.0 | |
| Column C | | | | | Surface | 1 | 28.1 | 28.1 | 8.2 | 8.3 | 30.9 | 30.9 | 89.3 | 89.1 | 5.9 | 5.9 | | 1.3 | 1.3 | | 5.2 | 5.2 | |
| Marcon M | C2 | Rainy | Moderate | 11:03 | Middle | 16.5 | 28.1 | 28.1 | 8.2 | 8.2 | 32.0 | 32.1 | 83.9 | 83.7 | 5.5 | 5.5 | 5.7 | 2.2 | 2.3 | 2.0 | 4.0 | 4.0 | 4.6 |
| Sary Moscore 1132 Moscore 1133 Moscore 1133 Moscore 1133 Moscore 1133 Moscore 1133 Moscore 1133 | | | | | Bottom | 32 | 27.9 | 27.9 | 8.2 | 8.2 | 32.3 | 32.4 | 81.5 | 81.1 | 5.3 | 5.3 | 5.3 | 2.5 | 2.5 | | 4.7 | 4.7 | |
| Series Marco Mar | | <u> </u> | <u> </u> | | | 1 | 28.4 | | 8.3 | | 31.7 | <u> </u> | 92.3 | | 6.0 | | | 1.5 | | | 5.1 | | |
| Part | G1 | Rainy | Moderate | 11:32 | | 1 | 28.4 | | 8.3 | | 31.8 | | | | | | 6.0 | | | 1 7 | | | 17 |
| Fairy Moderate 1126 Middle 126 Middle | G1 | riany | Wioderate | 11.02 | | | | | | | | | | | | | 5.0 | _ | | 1.7 | | | 7.7 |
| Pairy Moderate 1120 Mo | | | | | | 1 | | | | | | <u> </u> | | | | | 5.6 | i | | | · | | |
| Mary Moderate Mary | | | | | | 1 | 28.3 | | 8.3 | | 31.3 | | 93.4 | | 6.1 | | 6.1 | 1.6 | | | 4.6 | | |
| Fairy Mouterse 11-29 Surface 1 23 23 23 24 24 24 25 25 25 25 25 | G2 | Rainy | Moderate | 11:20 | Middle | 5 | 28.4 | | 8.3 | | 31.7 | | 92.4 | | 6.0 | | | 1.2 | 1.3 | 1.5 | 4.4 | 4.5 | 4.0 |
| Mathematical Research Math | | | | | Bottom | 9 | 28.4 | 28.4 | 8.3 | 8.3 | 31.9 | 31.9 | 88.4 | 89.0 | 5.8 | 5.8 | 5.8 | 1.6 | 1.6 | | 3.1 | 3.1 | |
| Mode | | | | | Surface | 1 | 28.2 | 28.3 | 8.3 | 8.3 | 30.9 | 31.2 | 86.6 | 86.7 | 5.7 | 5.7 | 5.9 | 2.4 | 2.3 | | 2.2 | 2.2 | |
| Fig. | G3 | Rainy | Moderate | 11:37 | Middle | 4 | 28.4 | 28.4 | 8.3 | 8.3 | 31.8 | 31.8 | 91.5 | 91.6 | 6.0 | 6.0 | | 1.2 | 1.2 | 1.7 | 3.3 | 3.3 | 2.5 |
| Substitute Pairy Moderate Pairy Moderate Pairy Moderate Pairy Moderate Pairy Moderate Pairy Moderate Pairy Pairy Moderate Pairy Pairy Moderate Pairy Pairy Pairy Pairy Pairy Moderate Pairy Pair | | | | | Bottom | 7 | 28.3 | 28.4 | | 8.3 | 31.8 | 31.8 | 87.4 | 87.6 | | 5.7 | 5.7 | | 1.5 | | 2.0 | 2.0 | |
| Martin Moderate 1149 M | | | | | Surface | 1 | | 28.3 | | 8.3 | | 31.6 | | 92.1 | | 6.1 | 6.0 | | 1.4 | | | 5.7 | |
| Mart | G4 | Rainy | Moderate | 11:49 | Middle | 4.5 | | 28.3 | | 8.3 | | 31.8 | | 89.9 | | 5.9 | 0.0 | | 1.2 | 1.6 | | 4.2 | 4.1 |
| Miles Raley Moderale 1 12 28 3 28 3 83 83 31.6 81.8 852 86.8 6.6 8 9.7 8.7 18 1.7 1.7 1.7 1.7 1.7 1.7 1.7 1.7 1.7 1.7 | | | | | Bottom | 8 | | 28.3 | | 8.2 | | 31.9 | | 79.0 | | 5.2 | 5.2 | | 2.3 | | | 2.3 | |
| M1 Pairy Moderate 11:27 Middle 3 28:4 28:4 8:3 8:3 8:3 318 318 8:7 8:5 5.7 8:7 8:7 1.7 1.7 1.7 1.7 1.7 1.7 1.7 1.7 1.7 1. | | | | | Surface | 1 | | 28.3 | | 8.3 | | 31.6 | | 86.6 | | 5.7 | | | 1.7 | | | 3.9 | |
| Moderate Rainy | M1 | Rainy | Moderate | 11:27 | Middle | 3 | 28.4 | 28.4 | 8.3 | 8.3 | 31.7 | 31.8 | 86.4 | 86.6 | 5.6 | 5.7 | 5.7 | 1.6 | 1.7 | 1.7 | 4.0 | 4.0 | 3.6 |
| Main Moderate Mo | | | | | Bottom | 5 | 28.4 | 28.4 | 8.3 | 8.3 | 31.8 | 31.8 | 87.0 | 87.1 | 5.7 | 5.7 | 5.7 | 1.7 | 1.7 | | 2.9 | 2.9 | |
| M2 Pairy Moderate 11:15 Middle 6 28.3 28.3 8.3 8.3 31.8 31.8 99.0 90.1 5.9 5.9 5.9 0 1.2 1.2 1.2 1.8 2.4 2.4 2.4 2.4 2.4 2.4 2.4 2.4 2.4 2.4 | | | | | Surface | 1 | 28.3 | 28.3 | 8.3 | 8.3 | 31.2 | 31.0 | 94.0 | 92.9 | 6.2 | 6.1 | | 1.4 | 1.4 | | 2.8 | 2.8 | |
| M3 Rainy Moderate Haliny Haliny Haliny Moderate Haliny Hali | M2 | Rainy | Moderate | 11:15 | Middle | 6 | 28.3 | 28.3 | 8.3 | 8.3 | 31.8 | 31.8 | 90.0 | 90.1 | 5.9 | 5.9 | 6.0 | 1.2 | 1.2 | 1.8 | 2.4 | 2.4 | 2.4 |
| M3 Rainy Moderate 11:43 Surface 1 28.3 bit size 8.2 bit size 8.3 bit size 31.5 bit size 31.5 bit size 85.5 bit size 5.7 bit size 5.8 bit size 1.6 bit size 1.6 bit size 1.6 bit size 1.6 bit size 4.3 bit size 4.1 bit size 4.3 bit size 4.3 bit size 4.1 bit size 4.3 bit size 4.3 bit size 4.1 bit size 4.1 bit size 4.2 bit size 4.1 bit size 4.1 bit size 4.1 bit size 4.3 bit size 4.1 bit size 4.1 bit size 4.3 bit size 4.1 bit size 4.1 bit size 4.3 bit size | | | | | Bottom | 11 | 28.3 | 28.3 | 8.2 | 8.3 | 32.0 | 32.0 | 82.0 | 82.4 | 5.4 | 5.4 | 5.4 | 2.6 | 2.7 | | 2.1 | 2.1 | |
| M3 Rainy Moderate 11:43 | | | | | Surface | 1 | 28.3 | 28.3 | 8.2 | 8.3 | 31.5 | 31.5 | 83.2 | 85.5 | 5.4 | 5.6 | | 1.6 | 1.6 | | 4.3 | 4.3 | |
| Moderate 11:58 Moderate 11:58 Moderate 11:59 Moderate | M3 | Rainv | Moderate | 11:43 | | 4 | 28.4 | | 8.3 | | 31.8 | | 90.9 | | 5.9 | | 5.8 | 1.2 | | 1.6 | 3.7 | | 4.1 |
| M4 Rainy Moderate 11:10 Rainy Moderate 11:50 Rainy | | | | | | 7 | 28.4 | | 8.3 | | 31.9 | | 86.9 | | 5.7 | | 5.6 | 1.7 | + | | 4.2 | | |
| M4 Rainy Moderate Rainy | | | <u> </u> | | | 1 | | | | | 31.2 | | | | | | 0.0 | | | | 3.5 | | |
| Moderate Hainy Moderate Bottom 9 28.1 28.2 8.3 8.3 8.3 31.8 31.8 86.5 86.4 5.6 5.6 5.7 5.7 1.4 1.4 1.4 3.5 3.5 3.5 3.5 3.5 3.5 3.5 3.5 3.5 3.5 | NAA | Dainy | Modorata | 11.10 | | ا ج | | | | | | | | | | | 5.9 | 1.2 | | 1 0 | | | 2.0 |
| M5 Rainy Moderate 11:58 Surface 1 28.2 28.2 8.3 8.3 8.3 31.3 31.3 92.5 92.7 6.1 6.1 6.1 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1 | IVI4 | nainy | wouerate | 11:10 | | | 28.3 | | 8.3 | | 31.7 | | 89.8 | | 5.9 | | | 1.2 | | 1.3 | 1.7 | | 2.9 |
| M5 Rainy Moderate 11:58 Middle 5.5 28.3 28.3 8.3 8.3 8.3 8.3 8.3 31.4 31.4 93.7 92.8 92.7 6.1 6.1 6.1 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1 | | <u> </u> | | | | 9 | 28.2 | | 8.3 | | 31.8 | <u> </u> | 86.3 | | 5.6 | | 5./ | 1.4 | | | 3.5 | | |
| M6 Rainy Moderate 11:58 Middle 1.3 28.3 28.3 8.3 8.3 8.3 31.4 31.4 91.9 92.5 6.0 6.0 6.0 1.2 1.2 1.2 4.0 4.0 4.0 3.1 4.0 4.0 4.0 4.0 4.0 4.0 4.0 4.0 4.0 4.0 | | | | | | 1 | 28.2 | | 8.3 | | 31.3 | | 92.8 | | 6.1 | 6.1 | 6.1 | 1.2 | | | 2.4 | | |
| M6 Rainy Moderate 11:53 Middle 1.3 28.3 28.3 8.3 8.3 8.3 31.7 31.7 93.1 92.4 6.1 6.0 6.0 6.0 6.0 1.2 1.2 2.7 2.8 2.6 2.6 2.6 2.6 2.6 2.6 2.6 2.6 2.6 2.6 | M5 | Rainy | Moderate | 11:58 | Middle | 5.5 | 28.3 | 28.3 | 8.3 | 8.3 | 31.4 | 31.4 | 91.9 | | 6.0 | 6.1 | | 1.2 | 1.2 | 1.2 | 4.0 | 4.0 | 3.1 |
| M6 Rainy Moderate 11:53 Surface | | | | | | 10 | 28.4 | 28.4 | 8.3 | 8.3 | 31.6 | 31.6 | 92.0 | 92.1 | | 6.0 | 6.0 | 1.2 | 1.2 | | 2.7 | 2.8 | |
| M6 Rainy Moderate 11:53 Middle 1.3 28.3 28.3 8.3 8.3 8.3 8.3 8.3 91.7 91.6 92.4 6.1 6.1 1.2 1.3 1.3 2.6 2.6 2.6 2.6 80.0 80.0 80.0 80.0 80.0 80.0 80.0 80 | | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | 6.1 | - | - | | - | - | |
| Bottom - - - - - - - - - | М6 | Rainy | Moderate | 11:53 | Middle | 1.3 | | 28.3 | | 8.3 | | 31.7 | | 92.4 | | 6.1 | | | 1.3 | 1.3 | | 2.6 | 2.6 |
| | | | | | Bottom | - | | - | - | - | - | - | - | - | - | - | - | - | - | | | - | |

Remarks: *DA: Depth-Averaged

^{**}Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 13 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C1: 6.0 NTU</u> | <u>C1: 6.5 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 5.9 mg/L</u> | <u>C1: 6.4 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 5.9 mg/L</u> | <u>C1: 6.4 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | T |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.7 mg/L</u> | <u>C1: 7.3 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 13 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | Donath | (700) | Tempera | ature (°C) | ŗ | Н | Salin | ity ppt | DO Satu | ration (%) | Disso | ved Oxygen (| (mg/L) | 1 | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|--------------|---------|---------|--------------|------------|------------|---------|--------------|---------|--------------|------------|------------|--------------|--------|------------|---------------|-----|------------|-------------|--------|
| Location | Condition | Condition** | Time | Depth | 1 (111) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 30.5 30.7 | 30.6 | 87.1 86.0 | 86.6 | 5.7 5.7 | 5.7 | E C | 4.0 3.9 | 4.0 | | 4.9 4.9 | 4.9 | |
| C1 | Rainy | Moderate | 18:08 | Middle | 9 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 31.6 31.6 | 31.6 | 84.6 84.3 | 84.5 | 5.5 5.5 | 5.5 | 5.6 | 1.4 1.4 | 1.4 | 3.5 | 4.9 5.0 | 5.0 | 5.2 |
| | | | | Bottom | 17 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 32.1 32.1 | 32.1 | 83.9 83.9 | 83.9 | 5.5 5.5 | 5.5 | 5.5 | 5.1 4.8 | 5.0 | | 5.8 5.4 | 5.6 | |
| | | | | Surface | 1 | 28.0 | 28.0 | 8.1 | 8.2 | 29.0 | 29.3 | 93.8 | 91.7 | 6.3 | 6.1 | | 1.7 | 1.6 | | 4.9 | 4.9 | |
| C2 | Rainy | Moderate | 17:07 | Middle | 16.5 | 28.0 28.1 | 28.1 | 8.2 8.2 | 8.2 | 29.6 31.8 | 31.8 | 89.6 82.4 | 83.0 | 5.9 5.4 | 5.5 | 5.8 | 2.3 | 2.4 | 2.5 | 4.8 | 4.6 | 5.3 |
| | | | | Bottom | 32 | 28.1 28.0 | 28.0 | 8.2 8.2 | 8.2 | 31.8 32.1 | 32.1 | 83.5 80.9 | 81.1 | 5.5 5.3 | 5.3 | 5.3 | 2.5 3.7 | 3.6 | | 4.5 6.6 | 6.5 | |
| | <u> </u> | <u> </u> | <u> </u> | Surface | 1 | 28.0 28.2 | 28.3 | 8.2 8.3 | 8.3 | 32.1 30.2 | 30.6 | 81.2 92.9 | 93.5 | 5.3 6.1 | 6.2 | | 3.4 2.8 | 2.8 | | 6.4 4.2 | 4.2 | |
| G1 | Rainy | Moderate | 17:35 | Middle | 4 | 28.3 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.9 31.3 | 31.4 | 94.0 94.3 | 94.2 | 6.2 6.2 | 6.2 | 6.2 | 2.7 1.3 | 1 | 1.7 | 4.1 | 4.2 | 3.6 |
| Gi | Пашу | Moderate | 17.33 | | | 28.4 28.4 | | 8.3 8.3 | | 31.4 31.6 | | 94.1 94.1 | | 6.2 6.1 | | 0.4 | 1.2 1.1 | 1.3 | 1.7 | 4.2 2.2 | | 3.0 |
| | <u> </u> | | 1 | Bottom | 7 | 28.4 28.2 | 28.4 | 8.3 8.3 | 8.3 | 31.6 30.9 | 31.6 | 94.0 92.0 | 94.1 | 6.1 6.1 | 6.1 | 6.1 | 1.1 | 1.1 | | 2.3 3.0 | 2.3 | |
| | | | | Surface | 1 | 28.2 | 28.2 | 8.3 8.3 | 8.3 | 30.7 31.5 | 30.8 | 92.7 89.4 | 92.4 | 6.1 5.9 | 6.1 | 6.0 | 1.5 | 1.6 | | 3.0 | 3.0 | |
| G2 | Rainy | Moderate | 17:25 | Middle | 5 | 28.2 | 28.2 | 8.3 | 8.3 | 31.4 | 31.5 | 89.3 | 89.4 | 5.9 | 5.9 | | 1.4 | 1.5 | 1.4 | 1.4 | 1.5 | 2.1 |
| | | | | Bottom | 9 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 31.7 31.7 | 31.7 | 93.3 93.2 | 93.3 | 6.1 6.1 | 6.1 | 6.1 | 1.2 1.1 | 1.2 | | 1.7 1.7 | 1.7 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 30.9 30.7 | 30.8 | 93.8 92.6 | 93.2 | 6.2 6.1 | 6.2 | 6.2 | 2.2 2.6 | 2.4 | | 4.5 4.5 | 4.5 | |
| G3 | Rainy | Moderate | 17:40 | Middle | 4 | 28.3 28.4 | 28.4 | 8.3 8.3 | 8.3 | 31.5 31.5 | 31.5 | 93.7 93.7 | 93.7 | 6.1 6.1 | 6.1 | 0:12 | 1.1 1.3 | 1.2 | 1.6 | 5.0 4.9 | 5.0 | 4.9 |
| | | | | Bottom | 7 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.7 31.7 | 31.7 | 89.1 89.8 | 89.5 | 5.8 5.9 | 5.9 | 5.9 | 1.3 1.2 | 1.3 | | 5.2 5.2 | 5.2 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.2 31.0 | 31.1 | 94.4 92.5 | 93.5 | 6.2 6.1 | 6.2 | 2.4 | 1.4 1.6 | 1.5 | | 5.0 5.2 | 5.1 | |
| G4 | Rainy | Moderate | 17:52 | Middle | 4.5 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.4 31.5 | 31.5 | 92.1 90.4 | 91.3 | 6.0 5.9 | 6.0 | 6.1 | 1.4 | 1.4 | 2.0 | 3.2 3.1 | 3.2 | 3.8 |
| | | | | Bottom | 8 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 31.8 31.8 | 31.8 | 72.3 73.4 | 72.9 | 4.7 4.8 | 4.8 | 4.8 | 2.9 | 3.0 | | 3.0 3.0 | 3.0 | |
| | | | | Surface | 1 | 28.3 | 28.3 | 8.3 | 8.3 | 31.0 | 31.0 | 91.0 | 90.3 | 6.0 | 6.0 | | 1.4 | 1.4 | | 4.0 | 4.1 | |
| M1 | Rainy | Moderate | 17:30 | Middle | 3 | 28.3 28.3 | 28.4 | 8.3 8.3 | 8.3 | 31.0 31.4 | 31.4 | 89.6 93.3 | 93.3 | 5.9 6.1 | 6.1 | 6.1 | 1.4 | 1.3 | 1.4 | 3.2 | 3.2 | 3.7 |
| | | | | Bottom | 5 | 28.4 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.4 31.6 | 31.6 | 93.3 87.8 | 88.0 | 6.1 5.7 | 5.8 | 5.8 | 1.2 | 1.4 | | 3.2 | 3.7 | |
| | | | <u> </u> | Surface | 1 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.6 31.0 | 31.0 | 88.1 96.7 | 96.0 | 5.8 6.4 | 6.4 | | 1.3 | 1.3 | | 3.6 2.9 | 2.9 | |
| M2 | Rainy | Moderate | 17:20 | Middle | 6 | 28.3 28.4 | 28.4 | 8.3 8.3 | 8.3 | 31.0 31.7 | 31.7 | 95.3 93.3 | 93.2 | 6.3 6.1 | 6.1 | 6.3 | 1.3 1.2 | 1.2 | 1.8 | 2.8 1.4 | 1.4 | 2.2 |
| IVIZ | riality | Moderate | 17.20 | | | 28.4 28.4 | | 8.3 8.3 | | 31.7 31.9 | | 93.0 89.6 | | 6.1 5.8 | | F 0 | 1.1 3.0 | 1 | 1.0 | 1.4 2.3 | | 2.2 |
| | <u> </u> | | | Bottom | 11 | 28.4 28.2 | 28.4 | 8.3 8.3 | 8.3 | 31.9 30.6 | 31.9 | 89.9 90.9 | 89.8 | 5.9 6.0 | 5.9 | 5.9 | 2.8 | 2.9 | | 2.2 3.6 | 2.3 | |
| | | | | Surface | 1 | 28.2 | 28.2 | 8.3 8.3 | 8.3 | 30.3 31.7 | 30.5 | 91.6 92.5 | 91.3 | 6.0 | 6.0 | 6.0 | 4.1 | 4.3 | | 3.7 | 3.7 | |
| M3 | Rainy | Moderate | 17:45 | Middle | 4 | 28.3 | 28.4 | 8.3 8.3 | 8.3 | 31.7 31.8 | 31.7 | 91.6 87.6 | 92.1 | 6.0 5.7 | 6.0 | | 1.3 | 1.3 | 2.3 | 3.3 | 3.3 | 3.3 |
| | | | | Bottom | 7 | 28.3 | 28.3 | 8.3 | 8.3 | 31.8 | 31.8 | 88.6 | 88.1 | 5.8 | 5.8 | 5.8 | 1.3 | 1.4 | | 2.8 | 2.8 | |
| | | | | Surface | 1 | 28.2 28.3 | 28.3 | 8.3 8.3 | 8.3 | 30.7 31.1 | 30.9 | 96.7 95.5 | 96.1 | 6.4 6.3 | 6.4 | 6.3 | 1.4 | 1.4 | | 2.4 | 2.4 | |
| M4 | Rainy | Moderate | 17:15 | Middle | 5 | 28.3 28.4 | 28.4 | 8.3 8.3 | 8.3 | 31.3 31.6 | 31.5 | 94.7 93.4 | 94.1 | 6.2 6.1 | 6.2 | - | 1.2 1.3 | 1.3 | 1.4 | 2.4 2.4 | 2.4 | 2.6 |
| | | | | Bottom | 9 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 31.7 31.7 | 31.7 | 93.0 91.7 | 92.4 | 6.1 6.0 | 6.1 | 6.1 | 1.3 1.4 | 1.4 | | 3.1 3.1 | 3.1 | |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 30.7 30.7 | 30.7 | 89.0 85.4 | 87.2 | 5.9 5.6 | 5.8 | | 1.8 1.5 | 1.7 | | 2.3 2.3 | 2.3 | |
| M5 | Rainy | Moderate | 18:02 | Middle | 5.5 | 28.2 28.2 | 28.2 | 8.2 8.3 | 8.3 | 31.2 31.2 | 31.2 | 85.3 85.0 | 85.2 | 5.6 5.6 | 5.6 | 5.7 | 2.0 2.0 | 2.0 | 2.9 | 3.9 4.0 | 4.0 | 3.5 |
| | | | | Bottom | 10 | 28.0 28.0 | 28.0 | 8.2 8.3 | 8.3 | 32.1 32.1 | 32.1 | 81.3 81.4 | 81.4 | 5.3 5.3 | 5.3 | 5.3 | 5.1 5.1 | 5.1 | | 4.1 4.1 | 4.1 | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| M6 | Rainy | Moderate | 17:57 | Middle | 1.3 | 28.1 | 28.1 | 8.3 | 8.3 | 29.8 | 30.3 | 92.3 | 90.2 | 6.1 | 6.0 | 6.0 | 2.0 | 2.0 | 2.0 | 5.9 | 6.0 | 6.0 |
| | | | | Bottom | _ | 28.1 | - | 8.3 - | _ | 30.7 | _ | 88.1 | _ | 5.8 - | _ | - | 1.9 | - | | 6.1 | _ | |
| | 1 | | | _ 55111 | | - | | - | | - | | - | | - | | | - | | | - | | |

Remarks:

*DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 15 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Tumbidituin | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C2: 4.0 NTU</u> | <u>C2: 4.3 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 5.4 mg/L</u> | <u>C2: 5.9 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 5.4 mg/L</u> | <u>C2: 5.9 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | 7.9 mg/L |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.8 mg/L</u> | <u>C2: 7.4 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | 8.6 mg/L |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 15 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Donath | (100) | Tempera | ature (°C) | p | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | lved Oxygen (| (mg/L) | <u> </u> | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|---------|---------|----------------------|------------|-------------------|---------|----------------------|---------|----------------------|------------|-------------------|---------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Depth | 1 (111) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.9 28.1 | 28.0 | 8.2 8.2 | 8.2 | 33.6 33.5 | 33.6 | 98.9 97.4 | 98.2 | 6.9 6.8 | 6.9 | 0.4 | 1.0 1.0 | 1.0 | | 4.5 4.4 | 4.5 | |
| C1 | Cloudy | Moderate | 13:46 | Middle | 9 | 26.9 26.7 | 26.8 | 8.2 8.2 | 8.2 | 34.6 33.9 | 34.3 | 84.4 84.6 | 84.5 | 5.9 5.9 | 5.9 | 6.4 | 0.9 | 1.0 | 1.8 | 2.3 2.3 | 2.3 | 3.2 |
| | | | | Bottom | 17 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 37.6 34.6 | 36.1 | 75.6 76.3 | 76.0 | 5.3 5.3 | 5.3 | 5.3 | 3.1 3.4 | 3.3 | | 2.8 2.8 | 2.8 | |
| | | | | Surface | 1 | 27.5 27.4 | 27.5 | 8.2 8.2 | 8.2 | 33.5 33.5 | 33.5 | 90.3 89.2 | 89.8 | 6.3 6.2 | 6.3 | 0.0 | 1.1 1.1 | 1.1 | | 4.5 4.4 | 4.5 | |
| C2 | Cloudy | Moderate | 12:01 | Middle | 16.5 | 26.5 26.4 | 26.5 | 8.1 8.1 | 8.1 | 34.0 34.1 | 34.1 | 77.9 80.1 | 79.0 | 5.5 5.6 | 5.6 | 6.0 | 2.1 2.1 | 2.1 | 2.2 | 4.6 4.7 | 4.7 | 5.0 |
| | | | | Bottom | 32 | 25.1 24.9 | 25.0 | 8.1 8.1 | 8.1 | 33.9 34.2 | 34.1 | 71.2 71.8 | 71.5 | 5.0 5.1 | 5.1 | 5.1 | 3.3 3.2 | 3.3 | | 5.6 5.7 | 5.7 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 33.6 33.6 | 33.6 | 99.5 96.1 | 97.8 | 6.9 6.7 | 6.8 | 6.8 | 1.1 1.1 | 1.1 | | 2.8 2.8 | 2.8 | |
| G1 | Cloudy | Moderate | 12:55 | Middle | 4 | 26.9 26.9 | 26.9 | 8.2 8.2 | 8.2 | 34.1 34.2 | 34.2 | 97.7 96.5 | 97.1 | 6.8 6.7 | 6.8 | 0.0 | 1.3 1.5 | 1.4 | 1.9 | 5.6 5.8 | 5.7 | 3.6 |
| | | | | Bottom | 7 | 26.1 26.2 | 26.2 | 8.1 8.1 | 8.1 | 34.5 34.4 | 34.5 | 87.1 86.2 | 86.7 | 6.1 6.0 | 6.1 | 6.1 | 3.2 3.3 | 3.3 | | 2.1 2.2 | 2.2 | |
| | | | | Surface | 1 | 27.2 27.2 | 27.2 | 8.2 8.2 | 8.2 | 33.7 33.7 | 33.7 | 101.2 100.5 | 100.9 | 7.0 7.0 | 7.0 | 6.7 | 1.1 1.0 | 1.1 | | 4.7 4.5 | 4.6 | |
| G2 | Cloudy | Moderate | 12:37 | Middle | 5 | 26.8 26.8 | 26.8 | 8.2 8.2 | 8.2 | 34.3 34.3 | 34.3 | 89.8 89.3 | 89.6 | 6.3 6.2 | 6.3 | 0.7 | 1.5 1.5 | 1.5 | 1.6 | 3.8 3.7 | 3.8 | 4.5 |
| | | | | Bottom | 9 | 26.1 26.0 | 26.1 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 79.5 82.0 | 80.8 | 5.6 5.7 | 5.7 | 5.7 | 2.0 2.2 | 2.1 | | 5.0 5.1 | 5.1 | |
| | | | | Surface | 1 | 27.6 27.6 | 27.6 | 8.2 8.2 | 8.2 | 33.1 33.0 | 33.1 | 91.8 79.3 | 85.6 | 6.4 5.5 | 6.0 | 6.1 | 1.1 1.1 | 1.1 | | 3.3 3.4 | 3.4 | |
| G3 | Cloudy | Moderate | 13:04 | Middle | 4 | 26.9 26.9 | 26.9 | 8.2 8.2 | 8.2 | 34.0 33.9 | 34.0 | 87.8 87.9 | 87.9 | 6.1 6.1 | 6.1 | 0.1 | 1.6 1.5 | 1.6 | 1.5 | 4.5 4.5 | 4.5 | 3.4 |
| | | | | Bottom | 7 | 26.6 26.6 | 26.6 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 80.2 81.7 | 81.0 | 5.6 5.7 | 5.7 | 5.7 | 2.0 1.8 | 1.9 | | 2.2 2.2 | 2.2 | |
| | | | | Surface | 1 | 27.9 27.3 | 27.6 | 8.3 8.2 | 8.3 | 33.2 33.7 | 33.5 | 98.6 97.3 | 98.0 | 6.8 6.8 | 6.8 | 6.8 | 1.1 1.0 | 1.1 | | 3.1 3.2 | 3.2 | |
| G4 | Cloudy | Moderate | 13:19 | Middle | 4.5 | 26.9 26.9 | 26.9 | 8.2 8.2 | 8.2 | 34.2 34.2 | 34.2 | 96.0 95.9 | 96.0 | 6.7 6.7 | 6.7 | | 1.2 1.2 | 1.2 | 1.9 | 1.4 | 1.4 | 3.3 |
| | | | | Bottom | 8 | 26.2 26.2 | 26.2 | 8.1 8.1 | 8.1 | 34.3 34.4 | 34.4 | 79.8 80.4 | 80.1 | 5.6 5.6 | 5.6 | 5.6 | 3.4 3.5 | 3.5 | | 5.4 5.4 | 5.4 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.2 8.2 | 8.2 | 33.7 33.7 | 33.7 | 99.6 94.9 | 97.3 | 6.9 6.6 | 6.8 | 6.8 | 1.1 | 1.1 | | 1.1 | 1.2 | |
| M1 | Cloudy | Moderate | 12:47 | Middle | 3 | 27.0 27.0 | 27.0 | 8.2 8.2 | 8.2 | 34.0 33.9 | 34.0 | 95.6 95.8 | 95.7 | 6.6 6.7 | 6.7 | | 1.4 | 1.4 | 1.3 | 1.0 | 1.0 | 1.9 |
| | | | | Bottom | 5 | 26.7 26.8 | 26.8 | 8.2 8.2 | 8.2 | 34.4 34.2 | 34.3 | 86.6 86.2 | 86.4 | 6.0 6.0 | 6.0 | 6.0 | 1.4 | 1.5 | | 3.4 3.4 | 3.4 | |
| | | | | Surface | 1 | 27.2 27.3 | 27.3 | 8.2 8.2 | 8.2 | 33.7 33.7 | 33.7 | 100.9 99.1 | 100.0 | 7.0 6.9 | 7.0 | 6.7 | 1.2 | 1.2 | | 1.8 | 1.8 | |
| M2 | Cloudy | Moderate | 12:26 | Middle | 5.5 | 26.4 26.3 | 26.4 | 8.1 8.1 | 8.1 | 35.0 34.1 | 34.6 | 89.1 91.4 | 90.3 | 6.2 6.4 | 6.3 | | 2.9 | 2.9 | 2.4 | 2.3 | 2.3 | 2.0 |
| | | | | Bottom | 10 | 25.9 25.8 | 25.9 | 8.1 8.1 | 8.1 | 34.6 34.7 | 34.7 | 73.6 77.2 | 75.4 | 5.2 5.4 | 5.3 | 5.3 | 3.0 | 3.2 | | 2.0 1.9 | 2.0 | |
| | | | | Surface | 1 | 27.6 27.6 26.8 | 27.6 | 8.2 8.2 8.2 | 8.2 | 33.2 33.4 34.1 | 33.3 | 86.5 84.2 83.6 | 85.4 | 6.0 5.9 5.8 | 6.0 | 6.0 | 1.1 1.1 1.7 | 1.1 | | 3.7 3.7 3.1 | 3.7 | |
| М3 | Cloudy | Moderate | 13:11 | Middle | 4 | 26.9 26.5 | 26.9 | 8.2 8.1 | 8.2 | 34.1 34.6 | 34.1 | 88.9 81.9 | 86.3 | 6.2 5.7 | 6.0 | | 1.7 | 1.7 | 1.8 | 3.2 3.7 | 3.2 | 3.6 |
| | <u> </u> | | | Bottom | 7 | 26.6 27.3 | 26.6 | 8.2 8.2 | 8.2 | 34.6 33.6 | 34.6 | 81.1 96.8 | 81.5 | 5.7 5.7 6.8 | 5.7 | 5.7 | 2.5 | 2.5 | | 3.8 | 3.8 | |
| | | | | Surface | 1 | 27.3 27.4 27.3 | 27.4 | 8.2 8.2 | 8.2 | 33.6 33.7 | 33.6 | 95.5 95.5 78.5 | 96.2 | 6.7 5.5 | 6.8 | 6.3 | 1.1 | 1.1 | | 3.4 3.4 | 3.4 | |
| M4 | Cloudy | Moderate | 12:11 | Middle | 5 | 27.3 27.0 27.1 | 27.2 | 8.2 8.2 | 8.2 | 34.0 33.9 | 33.9 | 76.5 82.5 73.3 | 80.5 | 5.5 5.8 5.1 | 5.7 | | 1.2 | 1.2 | 1.2 | 3.4 3.4 5.5 | 3.4 | 4.1 |
| | | | | Bottom | 9 | 26.9 27.4 | 27.0 | 8.2 8.2 | 8.2 | 34.1 33.6 | 34.0 | 75.4 75.4 | 74.4 | 5.1 5.3 6.8 | 5.2 | 5.2 | 1.4 | 1.3 | | 5.6 4.5 | 5.6 | |
| | | | | Surface | 1 | 27.4 27.5 27.1 | 27.5 | 8.2 8.2 | 8.2 | 33.6 33.9 | 33.6 | 96.5 94.7 | 97.0 | 6.6 6.6 | 6.8 | 6.7 | 1.4 | 1.4 | | 4.5 4.4 7.0 | 4.5 | |
| M5 | Cloudy | Moderate | 13:36 | Middle | 5.5 | 27.1 27.1 26.4 | 27.1 | 8.2 8.1 | 8.2 | 33.9 34.0 | 33.9 | 93.1 95.0 | 93.9 | 6.5 6.6 | 6.6 | | 1.1 | 1.2 | 1.9 | 7.0 7.2 4.1 | 7.1 | 5.2 |
| | <u> </u> | | | Bottom | 10 | 26.3 | 26.4 | 8.1 | 8.1 | 34.1 | 34.1 | 93.9 | 94.5 | 6.5 | 6.6 | 6.6 | 3.2 | 3.2 | | 4.1 | 4.1 | |
| | | | | Surface | - | - - 27.2 | - | - - 8.2 | - | 33.8 | - | - - 81.9 | - | - - 5.7 | - | 5.7 | 1.1 | - | | 3.1 | - | |
| M6 | Cloudy | Moderate | 13:28 | Middle | 1.6 | 27.2 | 27.3 | 8.2 | 8.2 | 33.7 | 33.8 | 81.5 | 81.7 | 5.7 | 5.7 | | 1.1 | 1.1 | 1.1 | 3.2 | 3.2 | 3.2 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

Remarks: *I

*DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 15 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 4.4 NTU</u> | <u>C1: 4.8 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 5.4 mg/L</u> | <u>C1: 5.9 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 5.4 mg/L</u> | <u>C1: 5.9 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | T |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 5.5 mg/L</u> | <u>C1: 6.0 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 15 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | Depth | 2 (m) | Tempera | ature (°C) | р | Н | Salin | ity ppt | DO Satu | ration (%) | Disso | olved Oxygen (| (mg/L) | - | Γurbidity(NTL | J) | Suspe | ended Solids | (mg/L) |
|----------|-----------|-------------|----------|-----------|-------------|--------------|------------|------------|----------|--------------|----------|--------------|------------|------------|----------------|--------|------------|---------------|-----|------------|--------------|--------|
| Location | Condition | Condition** | Time | Берп | 1 (111) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 26.3 26.2 | 26.3 | 8.2 8.2 | 8.2 | 33.3 33.5 | 33.4 | 90.7 89.7 | 90.2 | 6.3 | 6.3 | | 1.4 | 1.4 | | 4.5 4.5 | 4.5 | |
| | | | 04.40 | | | 25.0 | 0.5.0 | 8.1 | 2.4 | 34.3 | 24.0 | 92.2 | 22.2 | 6.2 6.4 | | 6.3 | 2.6 | 0.4 | | 4.5 | | 4.5 |
| C1 | Cloudy | Moderate | 21:18 | Middle | 9 | 25.3 | 25.2 | 8.1 | 8.1 | 34.2 | 34.3 | 89.4 | 90.8 | 6.2 | 6.3 | | 2.2 | 2.4 | 2.5 | 4.3 | 4.4 | 4.5 |
| | | | | Bottom | 17 | 24.0 | 23.7 | 8.1 | 8.1 | 34.0 | 34.3 | 88.5 | 87.7 | 6.1 | 6.1 | 6.1 | 3.6 | 3.7 | | 4.6 | 4.6 | |
| | | | | | | 23.4 26.3 | | 8.1 8.2 | 1 | 34.5 33.6 | 1 | 86.9 97.1 | | 6.0 6.7 | | | 3.7 1.2 | <u> </u> | | 4.6 5.0 | | |
| | | | | Surface | 1 | 26.3 | 26.3 | 8.2 | 8.2 | 33.7 | 33.7 | 96.8 | 97.0 | 6.7 | 6.7 | 0.5 | 1.2 | 1.2 | | 5.0 | 5.0 | |
| C2 | Cloudy | Moderate | 19:49 | Middle | 16.5 | 24.9 | 24.8 | 8.1 | 8.1 | 34.5 | 34.3 | 83.9 | 89.2 | 5.9 | 6.2 | 6.5 | 2.9 | 3.0 | 2.6 | 1.8 | 1.8 | 2.9 |
| | | | | | | 24.6 24.3 | | 8.1 | | 34.0 34.6 | | 94.4 77.2 | | 6.5 5.4 | 1 | | 3.0 | | | 1.8 1.9 | | |
| | | | | Bottom | 32 | 24.3 24.1 | 24.2 | 8.1 8.1 | 8.1 | 33.8 | 34.2 | 77.2 77.5 | 77.4 | 5.4 5.4 | 5.4 | 5.4 | 3.6 3.6 | 3.6 | | 2.0 | 2.0 | |
| | | | | Surface | 1 | 27.5 | 27.5 | 8.2 | 8.2 | 33.5 | 33.5 | 98.2 | 98.7 | 6.7 | 6.8 | | 1.5 | 1.5 | | 4.6 | 4.7 | |
| | | | | Ouriace | ' | 27.4 | 27.5 | 8.2 | 0.2 | 33.5 | 00.0 | 99.2 | 30.7 | 6.8 | 0.0 | 6.7 | 1.5 | 1.5 | | 4.8 | 7.7 | |
| G1 | Cloudy | Moderate | 20:31 | Middle | 3.5 | 26.7 27.0 | 26.9 | 8.2 8.2 | 8.2 | 33.6 33.6 | 33.6 | 94.4 92.4 | 93.4 | 6.5 6.4 | 6.5 | | 1.2 1.1 | 1.2 | 1.5 | 4.4 4.5 | 4.5 | 3.8 |
| | | | | Dottom | 6 | 26.0 | 26.0 | 8.2 | 8.2 | 34.1 | 34.1 | 89.7 | 90.2 | 6.2 | 6.3 | 6.3 | 1.7 | 1.8 | | 2.1 | 2.1 | |
| | | | | Bottom | 0 | 26.0 | 20.0 | 8.2 | 0.2 | 34.0 | 34.1 | 90.7 | 90.2 | 6.3 | 0.3 | 0.3 | 1.8 | 1.0 | | 2.1 | 2.1 | |
| | | | | Surface | 1 | 26.9 27.4 | 27.2 | 8.2 8.2 | 8.2 | 33.5 33.4 | 33.5 | 99.1 98.8 | 99.0 | 6.8 6.8 | 6.8 | | 1.1 | 1.1 | | 4.4 4.4 | 4.4 | |
| 00 | 01 | Madausta | 00.00 | NAC-L-II- | 4.5 | 26.2 | 00.0 | 8.2 | 0.0 | 33.8 | 00.0 | 93.7 | 00.5 | 6.5 | 0.5 | 6.7 | 1.1 | 4.0 | | 1.6 | 4.0 | 0.0 |
| G2 | Cloudy | Moderate | 20:20 | Middle | 4.5 | 26.2 | 26.2 | 8.2 | 8.2 | 33.8 | 33.8 | 93.3 | 93.5 | 6.5 | 6.5 | | 1.2 | 1.2 | 1.3 | 1.6 | 1.6 | 3.3 |
| | | | | Bottom | 8 | 25.6 | 25.8 | 8.1 | 8.2 | 34.7 | 34.4 | 92.2 | 92.0 | 6.4 | 6.4 | 6.4 | 1.7 | 1.7 | | 4.0 | 4.0 | |
| | | | | | | 25.9 27.7 | | 8.2 8.2 | <u> </u> | 34.1 33.1 | | 91.8 87.4 | | 6.4 6.1 | | | 1.7 | <u> </u> | | 4.0 1.8 | | |
| | | | | Surface | 1 | 27.8 | 27.8 | 8.2 | 8.2 | 33.1 | 33.1 | 86.2 | 86.8 | 6.0 | 6.1 | 5.9 | 1.1 | 1.2 | | 1.7 | 1.8 | |
| G3 | Cloudy | Moderate | 20:39 | Middle | 3.5 | 26.6 | 26.6 | 8.2 | 8.2 | 33.6 | 33.6 | 80.2 | 80.5 | 5.6 | 5.6 | 5.9 | 1.1 | 1.2 | 1.3 | 2.8 | 2.8 | 2.9 |
| | | | | | | 26.6 26.1 | | 8.2 8.2 | | 33.6 33.9 | | 80.7 82.7 | | 5.6 5.8 | | | 1.2 1.5 | | | 2.8 3.9 | | |
| | | | | Bottom | 6 | 26.0 | 26.1 | 8.2 | 8.2 | 34.0 | 34.0 | 82.7 82.3 | 82.5 | 5.6 5.7 | 5.8 | 5.8 | 1.5 | 1.5 | | 4.0 | 4.0 | |
| | | | | Surface | 1 | 27.0 | 27.1 | 8.2 | 8.2 | 33.6 | 33.6 | 97.0 | 96.2 | 6.7 | 6.7 | | 1.1 | 1.1 | | 3.0 | 3.1 | |
| | | | | Juliace | ' | 27.1 | 27.1 | 8.2 | 0.2 | 33.5 | 33.0 | 95.4 | 30.2 | 6.6 | 0.7 | 6.5 | 1.1 | 1.1 | | 3.1 | 5.1 | |
| G4 | Cloudy | Moderate | 20:50 | Middle | 4 | 26.5 26.5 | 26.5 | 8.2 8.2 | 8.2 | 33.6 33.7 | 33.7 | 89.8 89.1 | 89.5 | 6.2 6.2 | 6.2 | | 1.2 1.2 | 1.2 | 1.9 | 2.0 2.0 | 2.0 | 2.8 |
| | | | | Pottom | 7 | 25.3 | 25.3 | 8.1 | 8.1 | 34.3 | 34.3 | 91.1 | 91.2 | 6.3 | 6.3 | 6.3 | 3.4 | 3.3 | | 3.2 | 3.2 | |
| | | | | Bottom | | 25.3 | 20.0 | 8.1 | 0.1 | 34.3 | 34.3 | 91.2 | 91.2 | 6.3 | 0.3 | 0.5 | 3.2 | 3.3 | | 3.1 | 3.2 | |
| | | | | Surface | 1 | 27.3 27.4 | 27.4 | 8.2 8.2 | 8.2 | 33.5 33.5 | 33.5 | 92.8 96.6 | 94.7 | 6.4 6.6 | 6.5 | | 1.1 | 1.1 | | 2.7 2.7 | 2.7 | |
| | 01 | Madausta | 00.07 | NAC-L-II- | | 26.6 | 00.0 | 8.2 | 0.0 | 33.6 | 00.0 | 92.4 | 04.7 | 6.4 | 0.4 | 6.5 | 1.2 | 4.0 | | 2.1 | 0.4 | 0.4 |
| M1 | Cloudy | Moderate | 20:27 | Middle | 3 | 26.9 | 26.8 | 8.2 | 8.2 | 33.5 | 33.6 | 91.0 | 91.7 | 6.3 | 6.4 | | 1.1 | 1.2 | 1.2 | 2.1 | 2.1 | 2.4 |
| | | | | Bottom | 5 | 26.1 | 26.1 | 8.2 8.2 | 8.2 | 33.9 | 33.9 | 83.7 | 84.4 | 5.8 5.9 | 5.9 | 5.9 | 1.2 | 1.3 | | 2.5 | 2.5 | |
| | | | | | | 26.1 26.9 | | 8.2 | | 33.9 33.6 | | 85.1 95.0 | | 6.5 | | | 1.4 | | | 2.5 4.3 | | |
| | | | | Surface | 1 | 27.8 | 27.4 | 8.2 | 8.2 | 33.3 | 33.5 | 97.3 | 96.2 | 6.7 | 6.6 | 6.5 | 1.1 | 1.2 | | 4.5 | 4.4 | |
| M2 | Cloudy | Moderate | 20:10 | Middle | 5.5 | 26.0 | 26.0 | 8.2 | 8.2 | 34.0 | 34.0 | 91.6 | 92.2 | 6.4 | 6.4 | 0.5 | 1.4 | 1.4 | 1.4 | 2.0 | 2.0 | 3.9 |
| | | | | | | 26.0 25.9 | | 8.2 8.2 | | 34.0 34.1 | | 92.7 78.1 | | 6.4 5.4 | | | 1.3 1.5 | | | 2.0 5.4 | | |
| | | | | Bottom | 10 | 25.9 | 25.9 | 8.2 | 8.2 | 34.1 | 34.1 | 79.3 | 78.7 | 5.5 | 5.5 | 5.5 | 1.5 | 1.5 | | 5.4 | 5.4 | |
| | | | | Surface | 1 | 27.8 | 27.0 | 8.2 | 8.2 | 33.1 | 32.6 | 88.7 | 87.8 | 6.1 | 6.1 | | 1.2 | 1.2 | | 2.1 | 2.1 | |
| | | | | | • | 26.1 26.6 | | 8.2 | | 32.1 | | 86.9 75.7 | | 6.0 | | 5.7 | 1.2 | ļ <u>-</u> | | 2.1 | | |
| М3 | Cloudy | Moderate | 20:43 | Middle | 3.5 | 26.6 25.3 | 26.0 | 8.2 8.2 | 8.2 | 33.5 32.2 | 32.9 | 75.7 74.6 | 75.2 | 5.3 5.2 | 5.3 | | 1.3 1.3 | 1.3 | 1.4 | 2.0 2.0 | 2.0 | 1.9 |
| | | | | Bottom | 6 | 26.0 | 25.3 | 8.2 | 8.2 | 33.9 | 33.3 | 83.5 | 83.4 | 5.8 | 5.8 | 5.8 | 1.8 | 1.8 | 1 | 1.5 | 1.6 | |
| | | | | בסונטווו | | 24.6 | 20.0 | 8.2 | 0.2 | 32.7 | 00.0 | 83.3 | 00.4 | 5.8 | 3.0 | 0.0 | 1.7 | 1.0 | | 1.6 | 1.0 | |
| | | | | Surface | 1 | 27.9 26.1 | 27.0 | 8.2 8.2 | 8.2 | 33.3 33.0 | 33.2 | 95.7 95.0 | 95.4 | 6.6 6.5 | 6.6 | | 1.1 | 1.1 | | 4.5 4.5 | 4.5 | |
| MA | Cloudy | Modoroto | 10.50 | Middle | 5 | 26.1 | 26.1 | 8.2 | 8.2 | 34.0 | 34.0 | 90.6 | 90.7 | 6.3 | 6.2 | 6.5 | 1.2 | 1.2 | 1.0 | 6.9 | 7.0 | 5.0 |
| M4 | Cloudy | Moderate | 19:58 | Middle | | 26.1 | Z0.1 | 8.2 | 0.2 | 34.0 | 34.0 | 90.8 | 90.7 | 6.3 | 6.3 | | 1.2 | 1.4 | 1.9 | 7.0 | 7.0 | 5.2 |
| | | | | Bottom | 9 | 25.7 26.0 | 25.9 | 8.2 8.2 | 8.2 | 34.5 34.2 | 34.4 | 86.2 88.8 | 87.5 | 6.0 6.2 | 6.1 | 6.1 | 3.3 3.3 | 3.3 | | 4.0 3.9 | 4.0 | |
| | | | | 0 (| ن | 26.7 | 00.7 | 8.2 | 0.0 | 33.9 | 20.0 | 92.4 | 04.0 | 6.4 | | | 1.0 | 1.0 | | 5.3 | | |
| | | | | Surface | 1 | 26.7 | 26.7 | 8.2 | 8.2 | 33.9 | 33.9 | 91.2 | 91.8 | 6.3 | 6.4 | 6.2 | 1.0 | 1.0 | | 5.2 | 5.3 | |
| M5 | Cloudy | Moderate | 21:07 | Middle | 5.5 | 26.3 | 26.3 | 8.2 | 8.2 | 34.4 | 34.4 | 86.7 | 86.4 | 6.0 | 6.0 | 0.2 | 1.1 | 1.2 | 1.9 | 4.6 | 4.7 | 3.7 |
| | | | | | | 26.3 24.6 | | 8.2 8.1 | | 34.4 34.3 | | 86.1 77.3 | | 6.0 5.4 | | | 1.2 3.3 | | - | 4.7 1.2 | | |
| | | | | Bottom | 10 | 24.6 | 24.6 | 8.1 | 8.1 | 34.3 | 34.3 | 77.3 77.6 | 77.5 | 5.4 5.4 | 5.4 | 5.4 | 3.6 | 3.5 | | 1.2 | 1.2 | |
| | | | | Surface | _ | - | _ | - | _ | - | _ | - | _ | - | _ | | - | _ | | - | _ | |
| | | | | | | - | | - 0.0 | | - 04.0 | | - | | - | | 6.4 | - | | | - 17 | | |
| M6 | Cloudy | Moderate | 20:57 | Middle | 2.1 | 26.1 26.1 | 26.1 | 8.2 8.2 | 8.2 | 34.0 34.0 | 34.0 | 92.3 92.8 | 92.6 | 6.4 6.4 | 6.4 | | 0.8 0.8 | 0.8 | 0.8 | 1.7 1.6 | 1.7 | 1.7 |
| | | | | Bottom | _ | - | _ | - | | - | _ | - | _ | - | _ | _ | - | _ | 1 | - | _ | |
| | | | | בסונטווו | - | - | - | - | | - | <u> </u> | - | | - | | - | - | <u> </u> | | - | _ | |

Remarks:

*DA: Depth-Averaged

**Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 19 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Tumbidituin | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C2: 2.0 NTU</u> | <u>C2: 2.2 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 5.3 mg/L</u> | <u>C2: 5.7 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 5.3 mg/L</u> | <u>C2: 5.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.7 mg/L</u> | <u>C2: 8.3 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 19 June 2018

(Mid-Ebb Tide)

| Loop# | Weather | Sea | Sampling | р. | th (m) | Tempera | ature (°C) | p | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|-------------------|--------|----------------------|------------|-------------------|------------|----------------------|---------|----------------------|--------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Dep | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.6 28.6 | 28.6 | 8.3 8.3 | 8.3 | 30.0 29.9 | 30.0 | 95.5 95.7 | 95.6 | 6.3 6.3 | 6.3 | | 0.7 0.7 | 0.7 | | 4.5 4.3 | 4.4 | |
| C1 | Cloudy | Moderate | 17:17 | Middle | 9 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.9 30.9 | 30.9 | 96.9 96.9 | 96.9 | 6.3 6.3 | 6.3 | 6.3 | 0.7 0.7 0.7 | 0.7 | 1.1 | 4.1 4.4 | 4.3 | 4.5 |
| | | | | Bottom | 17 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 32.0 31.9 | 32.0 | 84.6 84.3 | 84.5 | 5.5 5.5 | 5.5 | 5.5 | 1.9 1.9 | 1.9 | | 4.8 4.7 | 4.8 | |
| | | | | Surface | 1 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 29.5 29.4 | 29.5 | 97.3 97.4 | 97.4 | 6.4 6.4 | 6.4 | 6.2 | 0.6 0.6 | 0.6 | | 4.4 4.3 | 4.4 | |
| C2 | Cloudy | Moderate | 15:59 | Middle | 16.5 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.7 30.8 | 30.8 | 91.8 91.4 | 91.6 | 6.0 6.0 | 6.0 | | 1.2 | 1.3 | 1.2 | 4.8 4.8 | 4.8 | 5.2 |
| | | | | Bottom | 32 | 28.3 28.3 28.6 | 28.3 | 8.3 8.3 8.3 | 8.3 | 31.1 31.1 29.7 | 31.1 | 91.5 91.5 95.6 | 91.5 | 6.0 6.0 | 6.0 | 6.0 | 1.7 1.7 0.7 | 1.7 | | 6.3 6.5 4.6 | 6.4 | |
| | | | | Surface | 1 | 28.6 28.5 | 28.6 | 8.3 8.3 | 8.3 | 29.7 29.7 30.5 | 29.7 | 95.8 94.6 | 95.7 | 6.3 6.3 6.2 | 6.3 | 6.3 | 0.7 | 0.7 | | 4.5 4.6 | 4.6 | |
| G1 | Cloudy | Moderate | 16:30 | Middle | 4 | 28.5 28.4 | 28.5 | 8.3 8.3 | 8.3 | 30.6 30.8 | 30.6 | 94.6 95.9 | 94.6 | 6.2 | 6.2 | 0.0 | 0.8 | 0.9 | 8.0 | 4.7 | 4.7 | 4.3 |
| | | | | Bottom | 7 | 28.4 28.6 | 28.4 | 8.3 8.3 | 8.3 | 30.8 29.8 | 30.8 | 96.0 94.7 | 96.0 | 6.3 6.2 | 6.3 | 6.3 | 0.7 | 0.7 | | 3.7 4.7 | 3.7 | |
| G2 | Cloudy | Moderate | 16:20 | Surface Middle | 5 | 28.6 28.4 | 28.6 | 8.3 8.3 | 8.3 | 29.8 30.5 | 29.8 | 94.5 93.0 | 94.6 | 6.2 6.1 | 6.2 | 6.2 | 0.7 1.1 | 0.7 | 1.0 | 4.9 4.8 | 4.8 | 4.9 |
| GΣ | Cloudy | Woderate | 10.20 | Bottom | 9 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.6 30.8 | 30.8 | 92.9 93.6 | 93.6 | 6.1 6.1 | 6.1 | 6.1 | 1.1 1.1 | 1.1 | 1.0 | 4.8 4.9 | 5.0 | 4.5 |
| | <u> </u> | <u> </u> | <u> </u> | Surface | 1 | 28.4 | 28.6 | 8.3 8.3 | 8.3 | 30.8 29.6 | 29.6 | 93.6 96.4 | 96.4 | 6.1 | 6.3 | | 0.7 | 0.7 | | 5.0 2.2 | 2.2 | |
| G3 | Cloudy | Moderate | 16:38 | Middle | 4 | 28.6 28.5 28.5 | 28.5 | 8.3 8.3 8.3 | 8.3 | 29.6 30.5 30.6 | 30.6 | 96.4 95.5 95.4 | 95.5 | 6.3 6.3 6.3 | 6.3 | 6.3 | 0.7 0.8 0.8 | 0.8 | 0.7 | 2.2 3.1 3.0 | 3.1 | 2.7 |
| | | | | Bottom | 7 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.6 30.7 30.7 | 30.7 | 96.5 96.6 | 96.6 | 6.3 6.3 | 6.3 | 6.3 | 0.6 0.6 | 0.6 | | 2.7 2.6 | 2.7 | |
| | | | | Surface | 1 | 28.6 28.6 | 28.6 | 8.3 8.3 | 8.3 | 29.7 29.8 | 29.8 | 96.2 96.1 | 96.2 | 6.3 6.3 | 6.3 | 6.3 | 0.7 0.7 | 0.7 | | 2.2 2.2 | 2.2 | |
| G4 | Cloudy | Moderate | 16:51 | Middle | 4.5 | 28.5 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.3 30.4 | 30.4 | 95.3 95.2 | 95.3 | 6.3 6.2 | 6.3 | 0.3 | 0.7 0.7 | 0.7 | 0.7 | 4.2 4.2 | 4.2 | 3.9 |
| | | | | Bottom | 8 | 28.5 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.6 30.7 | 30.7 | 96.3 96.8 | 96.6 | 6.3 6.3 | 6.3 | 6.3 | 0.7 0.7 | 0.7 | | 5.4 5.2 | 5.3 | |
| | | | | Surface | 1 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 29.5 29.6 | 29.6 | 96.8 96.7 | 96.8 | 6.4 6.4 | 6.4 | 6.3 | 0.6 0.6 | 0.6 | | 3.9 3.9 | 3.9 | |
| M1 | Cloudy | Moderate | 16:26 | Middle | 3 | 28.5 28.5 28.4 | 28.5 | 8.3 8.3 8.3 | 8.3 | 30.3 30.3 30.6 | 30.3 | 93.8 93.8 94.3 | 93.8 | 6.2 6.2 6.2 | 6.2 | | 0.9 0.9 0.9 | 0.9 | 8.0 | 5.5 5.7 6.0 | 5.6 | 5.2 |
| | | | | Bottom | 5 | 28.4 28.7 | 28.4 | 8.3 8.3 | 8.3 | 30.6 30.6 29.3 | 30.6 | 94.3 94.3 96.9 | 94.3 | 6.2 6.4 | 6.2 | 6.2 | 0.9 | 0.9 | | 6.0 6.1 4.3 | 6.1 | |
| Mo | Claudi | Moderat- | 16:10 | Surface | 1 | 28.7 28.5 | 28.7 | 8.3 8.3 | 8.3 | 29.2 30.4 | 29.3 | 97.3 92.7 | 97.1 | 6.4 | 6.4 | 6.3 | 0.6 | 0.6 | 0.0 | 4.4 6.3 | 4.4 | FO |
| M2 | Cloudy | Moderate | 16:16 | Middle Bottom | 6 | 28.5 28.4 | 28.5 | 8.3 8.3 | 8.3 8.3 | 30.4 30.8 | 30.4 | 92.7 92.5 | 92.7 92.6 | 6.1 6.1 | 6.1 | 6.1 | 1.1 1.1 | 1.1 | 0.9 | 6.3 6.6 | 6.3 | 5.8 |
| | | | | Surface | 1 | 28.4 | 28.6 | 8.3 8.3 | 8.3 | 30.9 29.8 | 29.8 | 92.6 95.9 | 95.9 | 6.1 | 6.3 | 0.1 | 0.7 | 0.7 | | 6.6 4.1 | 4.1 | |
| МЗ | Cloudy | Moderate | 16:44 | Middle | 4 | 28.6 28.5 | 28.5 | 8.3 8.3 | 8.3 | 29.8 30.5 | 30.5 | 95.9 95.2 | 95.2 | 6.3 6.2 | 6.2 | 6.3 | 0.7 | 0.8 | 0.7 | 4.1 | 4.7 | 4.7 |
| | | | | Bottom | 7 | 28.5 28.5 28.5 | 28.5 | 8.3 8.3 8.3 | 8.3 | 30.5 30.7 30.7 | 30.7 | 95.2 96.8 97.0 | 96.9 | 6.2 6.3 6.4 | 6.4 | 6.4 | 0.8 0.6 | 0.6 | | 4.8 5.1 5.4 | 5.3 | |
| | İ | | | Surface | 1 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 29.6 29.6 | 29.6 | 96.5 96.8 | 96.7 | 6.3 6.4 | 6.4 | | 0.6 0.6 | 0.6 | | 2.7 | 2.8 | |
| M4 | Cloudy | Moderate | 16:06 | Middle | 5 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.8 30.7 | 30.8 | 92.0 91.8 | 91.9 | 6.0 6.0 | 6.0 | 6.2 | 1.3 1.3 | 1.3 | 1.0 | 8.7 8.8 | 8.8 | 5.7 |
| | | | | Bottom | 9 | 28.4 28.3 | 28.4 | 8.3 8.3 | 8.3 | 31.0 31.1 | 31.1 | 92.2 92.8 | 92.5 | 6.0 6.1 | 6.1 | 6.1 | 1.0 1.0 | 1.0 | | 5.5 5.7 | 5.6 | |
| | | | | Surface | 1 | 28.6 28.6 | 28.6 | 8.3 8.3 | 8.3 | 29.9 29.9 | 29.9 | 95.6 95.7 | 95.7 | 6.3 6.3 | 6.3 | 6.4 | 0.7 0.7 | 0.7 | | 4.9 4.6 | 4.8 | |
| M5 | Cloudy | Moderate | 17:07 | Middle | 5.5 | 28.5 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.6 30.6 | 30.6 | 97.1 96.9 | 97.0 | 6.4 6.4 | 6.4 | | 0.7 0.7 | 0.7 | 0.8 | 5.0 5.2 | 5.1 | 4.7 |
| | | | | Bottom | 10 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.4 31.4 | 31.4 | 91.2 91.1 | 91.2 | 6.0 6.0 | 6.0 | 6.0 | 1.0 1.0 | 1.0 | | 4.3 4.3 | 4.3 | |
| | | l | | Surface | - | 28.5 | - | 8.3 | - | 30.2 | - | 95.3 | - | 6.3 | - | 6.3 | 0.8 | - | | 3.8 | - | |
| M6 | Cloudy | Moderate | 16:57 | Middle | 2.1 | 28.5 | 28.5 | 8.3 | 8.3 | 30.2 | 30.2 | 95.1 | 95.2 | 6.2 | 6.3 | | 0.8 | 0.8 | 0.8 | 3.7 | 3.8 | 3.8 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | l - | | - | - | |

Appendix I - Action and Limit Levels for Marine Water Quality on 19 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 1.4 NTU</u> | <u>C1: 1.6 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.4 mg/L</u> | <u>C1: 6.9 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 6.4 mg/L</u> | <u>C1: 6.9 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.0 mg/L</u> | <u>C1: 7.5 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 19 June 2018

(Mid-Flood Tide)

| 1 | Weather | Sea | Sampling | Б | 4l- () | Tempera | ature (°C) | ŗ | Н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|------------------|--------|----------------------|------------|-------------------|------------|----------------------|---------|-------------------------|--------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Dep | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.5 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.7 30.7 | 30.7 | 103.7 103.9 | 103.8 | 6.8 6.8 | 6.8 | | 0.9 0.9 | 0.9 | | 5.3 5.2 | 5.3 | |
| C1 | Cloudy | Moderate | 11:26 | Middle | 9 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.2 31.2 | 31.2 | 93.0 93.0 | 93.0 | 6.1 6.1 | 6.1 | 6.5 | 0.9 0.9 0.9 | 0.9 | 1.0 | 5.6 5.6 | 5.6 | 5.6 |
| | | | | Bottom | 17 | 28.0 28.0 | 28.0 | 8.3 8.3 | 8.3 | 32.2 32.2 | 32.2 | 82.8 82.7 | 82.8 | 5.4 5.4 | 5.4 | 5.4 | 1.1 | 1.2 | | 5.8 5.7 | 5.8 | |
| | | | | Surface | 1 | 28.5 28.5 | 28.5 | 8.2 8.2 | 8.2 | 30.5 30.5 | 30.5 | 100.4 100.4 | 100.4 | 6.6 6.6 | 6.6 | 6.4 | 0.8 0.8 | 0.8 | | 2.6 2.6 | 2.6 | |
| C2 | Cloudy | Moderate | 10:08 | Middle | 16.5 | 28.4 28.4 | 28.4 | 8.2 8.2 | 8.2 | 31.0 31.0 | 31.0 | 94.5 94.5 | 94.5 | 6.2 6.2 | 6.2 | 0.1 | 0.8 | 0.8 | 8.0 | 7.2 7.4 | 7.3 | 4.7 |
| | | | | Bottom | 32 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 93.0 92.7 | 92.9 | 6.1 | 6.1 | 6.1 | 0.9 | 0.9 | | 4.2 4.2 | 4.2 | |
| | | | | Surface | 1 | 28.5 28.5 28.4 | 28.5 | 8.3 8.3 8.3 | 8.3 | 30.6 30.6 30.8 | 30.6 | 101.8 102.0 100.3 | 101.9 | 6.7 6.7 6.6 | 6.7 | 6.7 | 1.0 0.9 0.9 | 1.0 | | 3.9 4.1 3.8 | 4.0 | |
| G1 | Cloudy | Moderate | 10:45 | Middle | 4 | 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.8 | 30.8 | 99.9 94.5 | 100.1 | 6.5 6.2 | 6.6 | | 0.8 | 0.9 | 0.9 | 3.8 | 3.8 | 3.3 |
| | | | | Bottom | 7 | 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.1 | 31.1 | 94.4 | 94.5 | 6.2 | 6.2 | 6.2 | 0.9 | 0.9 | | 2.2 | 2.2 | |
| 00 | | | 40.00 | Surface | 1 | 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.6 | 30.6 | 101.3 99.2 | 101.3 | 6.6 | 6.6 | 6.6 | 0.9 | 0.9 | | 2.2 | 2.3 | |
| G2 | Cloudy | Moderate | 10:32 | Middle Bottom | 5 9 | 28.4 28.3 | 28.4 | 8.3 8.3 | 8.3 | 30.8 31.1 | 30.8 | 98.9 94.8 | 99.1 | 6.5 6.2 | 6.5 | 6.2 | 0.8 | 0.8 | 8.0 | 2.9 3.8 | 2.9 | 3.0 |
| | | | | Surface | 1 | 28.3 28.5 | 28.5 | 8.3 8.3 | 8.3 | 31.1 30.6 | 30.6 | 94.5 102.0 | 102.1 | 6.2 6.7 | 6.7 | 0.2 | 0.8 | 0.9 | | 3.8 2.8 | 2.9 | |
| G3 | Cloudy | Moderate | 10:52 | Middle | 4 | 28.5 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.6 30.8 | 30.8 | 102.1 101.4 | 102.1 | 6.7 6.6 | 6.6 | 6.7 | 0.9 | 0.9 | 0.9 | 3.0 | 3.0 | 3.1 |
| do | Oloudy | Woderate | 10.52 | Bottom | 7 | 28.4 28.3 | 28.3 | 8.3 8.3 | 8.3 | 30.8 31.1 | 31.1 | 100.9 94.4 | 94.3 | 6.6 6.2 | 6.2 | 6.2 | 0.8 | 0.9 | 0.5 | 2.9 3.3 | 3.4 | 0.1 |
| | | | | Surface | 1 | 28.3 | 28.5 | 8.3 8.3 | 8.3 | 31.1 | 30.6 | 94.2 102.6 | 102.7 | 6.2 | 6.7 | | 0.9 | 0.9 | | 0.5 | 0.5 | |
| G4 | Cloudy | Moderate | 11:04 | Middle | 4.5 | 28.5 28.4 28.4 | 28.4 | 8.3 8.3 8.3 | 8.3 | 30.6 30.9 30.9 | 30.9 | 99.9 99.6 | 99.8 | 6.7 6.5 6.5 | 6.5 | 6.6 | 0.9 0.8 0.8 | 0.8 | 0.8 | 0.5 5.2 5.2 | 5.2 | 3.2 |
| | | | | Bottom | 8 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 93.7 93.7 | 93.7 | 6.1 | 6.1 | 6.1 | 0.8 | 0.8 | | 3.9 | 4.0 | |
| | | | | Surface | 1 | 28.5 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.6 30.6 | 30.6 | 101.1 101.2 | 101.2 | 6.6 6.6 | 6.6 | 0.0 | 1.1 0.9 | 1.0 | | 5.1 5.3 | 5.2 | |
| M1 | Cloudy | Moderate | 10:39 | Middle | 3 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.7 30.7 | 30.7 | 100.9 100.8 | 100.9 | 6.6 6.6 | 6.6 | 6.6 | 0.9 0.8 | 0.9 | 0.9 | 4.2 4.1 | 4.2 | 4.7 |
| | | | | Bottom | 5 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 31.0 30.9 | 31.0 | 96.0 95.9 | 96.0 | 6.3 6.3 | 6.3 | 6.3 | 0.8 0.8 | 0.8 | | 4.9 4.7 | 4.8 | |
| | | | | Surface | 1 | 28.5 28.5 | 28.5 | 8.3 8.3 | 8.3 | 30.6 30.6 | 30.6 | 100.7 100.7 | 100.7 | 6.6 6.6 | 6.6 | 6.6 | 0.8 0.8 | 0.8 | | 4.9 4.9 | 4.9 | |
| M2 | Cloudy | Moderate | 10:24 | Middle | 6 | 28.4 28.4 | 28.4 | 8.3 8.3 | 8.3 | 30.8 30.8 | 30.8 | 99.8 99.7 | 99.8 | 6.5 6.5 | 6.5 | | 0.8 | 0.8 | 8.0 | 5.7 5.5 | 5.6 | 5.7 |
| | | | | Bottom | 11 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.1 31.1 | 31.1 | 93.4 93.3 | 93.4 | 6.1 6.1 | 6.1 | 6.1 | 0.9 | 0.9 | | 6.5 6.4 | 6.5 | |
| | | | | Surface | 1 | 28.5 28.5 28.4 | 28.5 | 8.3 8.3 8.3 | 8.3 | 30.6 30.6 30.8 | 30.6 | 102.3 102.4 100.2 | 102.4 | 6.7 6.7 6.6 | 6.7 | 6.7 | 0.9 0.9 0.8 | 0.9 | | 2.3 2.2 1.3 | 2.3 | |
| МЗ | Cloudy | Moderate | 10:57 | Middle | 4 | 28.4 28.4 28.3 | 28.4 | 8.3 8.3 | 8.3 | 30.8 30.8 31.1 | 30.8 | 99.2 93.9 | 99.7 | 6.5 6.2 | 6.6 | | 0.8 0.9 | 0.9 | 0.9 | 1.3 1.3 4.7 | 1.3 | 2.8 |
| | | | | Bottom | 7 | 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.1 | 31.1 | 93.7 100.4 | 93.8 | 6.1 | 6.2 | 6.2 | 0.8 | 0.8 | | 4.6 5.5 | 4.7 | |
| | Olevid | Madaz | 40.45 | Surface | 1 | 28.5 28.3 | 28.5 | 8.3 8.3 | 8.3 | 30.5 31.0 | 30.5 | 100.4 100.6 95.0 | 100.5 | 6.6 6.2 | 6.6 | 6.4 | 0.9 | 0.9 | | 5.5 4.3 | 5.5 | 4.6 |
| M4 | Cloudy | Moderate | 10:15 | Middle | 5 9 | 28.3 28.3 | 28.3 | 8.3 8.3 | 8.3 8.3 | 31.0 31.1 | 31.0 | 95.0 93.9 | 95.0 93.8 | 6.2 | 6.2 | 6.2 | 0.8 | 0.8 | 0.9 | 4.4 | 4.4 | 4.9 |
| | | | | Bottom | 1 | 28.3 28.5 | 28.3 | 8.3 8.3 | 8.3 | 31.1 30.6 | 31.1 | 93.6 104.0 | 104.0 | 6.1 6.8 | 6.8 | 0.∠ | 0.9 | 0.9 | | 4.6 5.6 | 5.5 | |
| M5 | Cloudy | Moderate | 11:18 | Middle | 5.5 | 28.5 28.4 | 28.5 | 8.3 8.3 | 8.3 | 30.6 30.9 | 30.6 | 104.0 97.8 | 97.8 | 6.8 6.4 | 6.4 | 6.6 | 0.9 | 0.9 | 0.9 | 5.4 5.7 | 5.7 | 5.8 |
| IVIJ | Cioudy | woodiale | 11.10 | Bottom | 10 | 28.4 28.3 | 28.3 | 8.3 8.3 | 8.3 | 30.9 31.2 | 31.2 | 97.7 93.3 | 93.2 | 6.4 6.1 | 6.1 | 6.1 | 0.8 | 0.9 | 0.5 | 5.6 6.1 | 6.1 | 5.0 |
| | | | | Surface | - | 28.3 | - | 8.3 | - | 31.2 | - | 93.0 | - | 6.1 | - | 3.1 | 0.9 | - | | 6.0 | - | |
| M6 | Cloudy | Moderate | 11:10 | Middle | 2 | 28.5 | 28.5 | 8.3 | 8.3 | 30.8 | 30.8 | 102.4 | 102.5 | 6.7 | 6.7 | 6.7 | 0.8 | 0.8 | 0.8 | 2.0 | 2.0 | 2.0 |
| | | | | Bottom | - | 28.5 | - | 8.3 | - | 30.8 | - | 102.5 | - | 6.7 | - | - | 0.8 | - | | 2.0 | - | |
| | i | 1 | Ī | | 1 | - | 1 | - | i | | 1 | - | 1 | - | 1 | Ī | | 1 | 1 | - | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 21 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|--------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in mg/L | Depth Average | <u>4.9 mg/L</u> | <u>4.6 mg/L</u> |
| (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | <u>4, M1-M5</u> | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C2: 6.5 NTU</u> | <u>C2: 7.0 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | 1 | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.7 mg/L</u> | <u>C2: 7.3 mg/L</u> |
| | Stations M1-M | <u>15</u> | |
| | | 6.2 mg/L | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.7 mg/L</u> | <u>C2: 7.3 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 5.0 mg/L</u> | <u>C2: 5.5 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 21 June 2018

(Mid-Ebb Tide)

| Loop!: | Weather | Sea | Sampling | р. | th (m) | Tempera | ature (°C) | ŗ | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|---------|--------|----------------------|------------|-------------------|---------|----------------------|--------------|------------------------|---------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|----------|
| Location | Condition | Condition** | Time | Depi | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.8 28.8 | 28.8 | 8.2 8.2 | 8.2 | 28.9 29.1 | 29.0 | 90.0 89.1 | 89.6 | 5.9 5.9 | 5.9 | | 1.3 1.4 | 1.4 | | 4.7 4.5 | 4.6 | |
| C1 | Rainy | Calm | 19:16 | Middle | 9 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 32.5 32.4 | 32.5 | 81.9 82.2 | 82.1 | 5.4 5.4 | 5.4 | 5.7 | 1.8 | 1.7 | 2.7 | 4.8 | 4.9 | 4.2 |
| | | | | Bottom | 17 | 27.4 27.5 | 27.5 | 8.2 8.2 | 8.2 | 33.3 33.3 | 33.3 | 73.1 75.4 | 74.3 | 4.8 5.0 | 4.9 | 4.9 | 4.9 5.0 | 5.0 | | 3.1 3.1 | 3.1 | 1 |
| | | | | Surface | 1 | 29.2 29.2 | 29.2 | 8.2 8.2 | 8.2 | 27.3 27.3 | 27.3 | 101.6 100.9 | 101.3 | 6.7 6.7 | 6.7 | 5.9 | 1.0 1.2 | 1.1 | | 5.5 5.6 | 5.6 | |
| C2 | Rainy | Calm | 18:03 | Middle | 17.5 | 27.7 27.7 | 27.7 | 8.2 8.2 | 8.2 | 33.0 33.0 | 33.0 | 75.8 75.1 | 75.5 | 5.0 4.9 | 5.0 | 3.9 | 4.6 4.7 | 4.7 | 3.7 | 4.1 4.0 | 4.1 | 4.6 |
| | | | | Bottom | 34 | 27.7 27.7 | 27.7 | 8.2 8.2 | 8.2 | 33.1 33.0 | 33.1 | 75.4 75.1 | 75.3 | 4.9 4.9 | 4.9 | 4.9 | 5.0 5.8 | 5.4 | | 4.2 4.1 | 4.2 | |
| | | | | Surface | 1 | 29.2 29.2 | 29.2 | 8.4 8.4 | 8.4 | 29.5 29.4 | 29.5 | 135.1 135.4 | 135.3 | 8.8 8.8 | 8.8 | 8.5 | 0.6 0.6 | 0.6 | | 2.8 | 2.8 | |
| G1 | Rainy | Calm | 18:40 | Middle | 4 | 29.1 29.1 | 29.1 | 8.4 8.4 | 8.4 | 29.7 29.7 | 29.7 | 123.3 123.6 | 123.5 | 8.0 8.1 | 8.1 | | 0.6 0.6 | 0.6 | 1.1 | 3.0 3.2 | 3.1 | 2.9 |
| | | | | Bottom | 7 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 32.4 32.3 29.7 | 32.4 | 84.9 84.6 129.4 | 84.8 | 5.5 5.5 | 5.5 | 5.5 | 2.1 | 2.1 | | 2.7 2.7 | 2.7 | |
| | | | | Surface | 1 | 29.1 29.0 28.4 | 29.1 | 8.4 8.4 8.2 | 8.4 | 29.7 29.8 31.3 | 29.8 | 129.4 122.9 86.3 | 126.2 | 8.4 8.0 5.6 | 8.2 | 7.0 | 0.6 0.6 1.3 | 0.6 | | 3.7 3.7 4.2 | 3.7 | 1 |
| G2 | Rainy | Calm | 18:26 | Middle | 5 | 28.4 28.1 | 28.4 | 8.3 8.2 | 8.3 | 31.2 32.4 | 31.3 | 91.2 85.6 | 88.8 | 6.0 5.6 | 5.8 | | 1.1 | 1.2 | 1.2 | 4.2 4.2 3.1 | 4.2 | 3.7 |
| | | l | l | Bottom | 9 | 28.1 29.2 | 28.1 | 8.2 8.4 | 8.2 | 32.4 29.3 | 32.4 | 84.8 143.7 | 85.2 | 5.5 9.4 | 5.6 | 5.6 | 1.8 | 1.9 | | 3.1 | 3.1 | <u> </u> |
| | | | | Surface | 1 | 29.2 | 29.2 | 8.4 8.4 | 8.4 | 29.3 29.6 | 29.3 | 141.7 126.9 | 142.7 | 9.2 8.3 | 9.3 | 8.8 | 0.7 | 0.7 | | 3.3 | 3.4 | 1 |
| G3 | Rainy | Calm | 18:46 | Middle | 7 | 29.1 | 29.1 | 8.4 8.2 | 8.4 | 29.6 32.1 | 29.6 | 124.6 85.0 | 125.8 | 8.1 5.6 | 8.2 | | 0.6 2.2 | 0.6 | 1.3 | 3.4 | 3.5 | 3.4 |
| | | | | Bottom | 1 | 28.1 29.4 | 28.2 | 8.2 8.5 | 8.2 | 32.5 29.1 | 32.3 29.1 | 81.3 152.0 | 83.2 149.5 | 5.3 9.9 | 5.5 9.8 | 5.5 | 2.7 0.8 | 2.5 0.8 | | 3.3 4.8 | 3.3 4.8 | <u> </u> |
| G4 | Rainy | Calm | 18:57 | Middle | 4.5 | 29.4 28.9 | 28.9 | 8.4 8.3 | 8.3 | 29.0 30.1 | 30.1 | 147.0 106.8 | 108.8 | 9.6 7.0 | 7.1 | 8.5 | 0.8 | 1.1 | 2.7 | 4.7 3.1 | 3.1 | 3.9 |
| U4 | riality | Calli | 10.57 | Bottom | 8 | 28.9 28.1 | 28.2 | 8.3 8.2 | 8.3 | 30.0 32.3 | 32.2 | 110.7 74.0 | 76.4 | 7.2 4.8 | 5.0 | 5.0 | 1.0 6.5 | 6.2 | 2.7 | 3.0 3.7 | 3.8 | 3.3 |
| | | | | Surface | 1 | 28.2 29.1 | 29.1 | 8.3 8.4 | 8.4 | 32.0 29.6 | 29.7 | 78.8 128.8 | 126.3 | 5.1 8.4 | 8.3 | | 5.9 0.6 | 0.6 | | 3.8 2.1 | 2.2 | |
| M1 | Rainy | Calm | 18:35 | Middle | 3 | 29.1 | 29.1 | 8.3 8.4 | 8.4 | 29.7 | 29.7 | 123.8 | 122.9 | 7.9 | 8.0 | 8.2 | 0.6 | 0.7 | 0.7 | 2.2 | 2.8 | 3.1 |
| | , | | | Bottom | 5 | 29.1 | 28.8 | 8.4 8.3 | 8.3 | 29.7 30.6 | 30.3 | 124.4 99.0 111.7 | 105.4 | 8.1 6.5 | 6.9 | 6.9 | 0.6 | 0.8 | | 2.8 4.4 4.3 | 4.4 | 1 |
| | | | | Surface | 1 | 28.9 29.1 28.8 | 29.0 | 8.3 8.4 8.3 | 8.4 | 30.0 29.8 30.0 | 29.9 | 130.1 112.7 | 121.4 | 7.3 8.5 7.4 | 8.0 | | 0.8 0.7 0.6 | 0.7 | | 3.1 3.0 | 3.1 | |
| M2 | Rainy | Calm | 18:20 | Middle | 6 | 28.2 28.4 | 28.3 | 8.2 8.3 | 8.3 | 32.0 31.3 | 31.7 | 90.7 90.3 | 90.5 | 5.9 5.9 | 5.9 | 7.0 | 0.9 | 1.0 | 2.0 | 2.4 2.4 | 2.4 | 2.8 |
| | | | | Bottom | 11 | 28.0 27.9 | 28.0 | 8.2 8.2 | 8.2 | 32.8 32.9 | 32.9 | 77.7 76.7 | 77.2 | 5.1 5.0 | 5.1 | 5.1 | 4.4 4.4 | 4.4 | | 3.0 | 3.0 | 1 |
| | | | | Surface | 1 | 29.2 28.9 | 29.1 | 8.4 8.4 | 8.4 | 29.3 29.6 | 29.5 | 142.2 130.8 | 136.5 | 9.3 8.6 | 9.0 | 0.0 | 0.6 | 0.6 | | 4.3 4.3 | 4.3 | |
| МЗ | Rainy | Calm | 18:51 | Middle | 4 | 29.1 29.1 | 29.1 | 8.4 8.4 | 8.4 | 29.7 29.7 | 29.7 | 125.7 122.5 | 124.1 | 8.2 8.0 | 8.1 | 8.6 | 0.6 0.6 | 0.6 | 1.2 | 3.5 3.4 | 3.5 | 3.7 |
| | | | | Bottom | 7 | 28.1 28.1 | 28.1 | 8.2 8.2 | 8.2 | 32.3 32.4 | 32.4 | 83.2 84.0 | 83.6 | 5.4 5.5 | 5.5 | 5.5 | 2.4 2.5 | 2.5 | | 3.4 3.3 | 3.4 | |
| | | | | Surface | 1 | 29.0 29.0 | 29.0 | 8.3 8.3 | 8.3 | 29.6 29.5 | 29.6 | 114.3 111.8 | 113.1 | 7.5 7.3 | 7.4 | 7.0 | 0.8 0.8 | 0.8 | | 4.1 4.2 | 4.2 | |
| M4 | Rainy | Calm | 18:12 | Middle | 4.5 | 28.5 28.6 | 28.6 | 8.3 8.3 | 8.3 | 31.2 30.6 | 30.9 | 98.9 99.9 | 99.4 | 6.5 6.5 | 6.5 | 7.0 | 0.9 | 0.9 | 1.5 | 3.0 3.2 | 3.1 | 3.8 |
| | | | | Bottom | 8 | 27.9 27.9 | 27.9 | 8.2 8.2 | 8.2 | 32.7 32.8 | 32.8 | 79.3 78.6 | 79.0 | 5.2 5.1 | 5.2 | 5.2 | 2.8 2.9 | 2.9 | | 3.9 4.0 | 4.0 | |
| | | | | Surface | 1 | 28.9 28.9 | 28.9 | 8.3 8.3 | 8.3 | 29.3 29.3 | 29.3 | 104.5 102.2 | 103.4 | 6.9 6.7 | 6.8 | 6.3 | 0.8 | 0.8 | | 3.6 3.6 | 3.6 | 1 |
| M5 | Rainy | Calm | 19:08 | Middle | 5.5 | 28.2 28.4 28.0 | 28.3 | 8.3 8.3 8.2 | 8.3 | 31.9 31.1 32.6 | 31.5 | 85.6 89.5 78.7 | 87.6 | 5.6 5.9 5.1 | 5.8 | | 1.6 1.6 5.5 | 1.6 | 2.6 | 5.3 5.4 3.0 | 5.4 | 4.0 |
| | | | | Bottom | 10 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 32.6 32.6 | 32.6 | 78.7 79.8 | 79.3 | 5.1 5.2 | 5.2 | 5.2 | 5.5 5.5 | 5.5 | | 3.0 | 3.0 | <u> </u> |
| | | | | Surface | - | 29.2 | - | 8.4 | - | 29.4 | - | 125.6 | - | 8.2 | - | 8.2 | 0.7 | - | | 3.6 | - | |
| M6 | Rainy | Calm | 19:02 | Middle | 2.2 | 29.1 | 29.2 | 8.4 | 8.4 | 29.6 | 29.5 | 123.9 | 124.8 | 8.1 | 8.2 | | 0.7 | 0.7 | 0.7 | 3.8 | 3.7 | 3.7 |
| | | | | Bottom | - | - | - | | - | | - | - | - | - | - | - | - | - | | - | - | 1 |

Appendix I - Action and Limit Levels for Marine Water Quality on 21 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 7.0 NTU</u> | <u>C1: 7.5 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 5.9 mg/L</u> | <u>C1: 6.4 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 21 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | Dent | th (m) | | ature (°C) | | Н | | ity ppt | | ration (%) | | lved Oxygen | | | Turbidity(NTI | | | nded Solids | |
|----------|-----------|-------------|----------|---------|--------|--------------|------------|------------|---------|--------------|---------|----------------|------------|------------|-------------|-----|------------|---------------|-----|------------|-------------|---------|
| | Condition | Condition** | Time | | () | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.8 28.8 | 28.8 | 8.3 8.3 | 8.3 | 29.3 29.4 | 29.4 | 98.6 96.9 | 97.8 | 6.5 6.4 | 6.5 | 6.1 | 0.6 0.6 | 0.6 | | 5.1 5.2 | 5.2 | l |
| C1 | Rainy | Calm | 12:31 | Middle | 9.5 | 28.0 28.1 | 28.1 | 8.3 8.3 | 8.3 | 32.5 32.4 | 32.5 | 84.9 84.9 | 84.9 | 5.6 5.5 | 5.6 | | 0.9 1.0 | 1.0 | 2.5 | 4.7 4.7 | 4.7 | 4.9 |
| | | | | Bottom | 18 | 27.6 27.6 | 27.6 | 8.2 8.2 | 8.2 | 33.2 33.2 | 33.2 | 77.1 77.2 | 77.2 | 5.1 5.1 | 5.1 | 5.1 | 5.8 5.7 | 5.8 | | 4.9 4.9 | 4.9 | |
| | | | | Surface | 1 | 28.9 28.9 | 28.9 | 8.1 8.2 | 8.2 | 27.8 27.9 | 27.9 | 83.9 84.3 | 84.1 | 5.5 5.6 | 5.6 | 5.5 | 1.0 0.9 | 1.0 | | 4.2 4.3 | 4.3 | l |
| C2 | Rainy | Calm | 10:59 | Middle | 17 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 32.6 32.6 | 32.6 | 81.3 81.0 | 81.2 | 5.3 5.3 | 5.3 | | 1.7 1.8 | 1.8 | 1.5 | 3.7 3.8 | 3.8 | 3.8 |
| | | | | Bottom | 33 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 32.6 32.7 | 32.7 | 81.1 81.0 | 81.1 | 5.3 5.3 | 5.3 | 5.3 | 1.8 1.7 | 1.8 | | 3.4 3.4 | 3.4 | |
| | | | | Surface | 1 | 28.8 28.6 | 28.7 | 8.3 8.3 | 8.3 | 29.5 30.3 | 29.9 | 115.3 106.1 | 110.7 | 7.6 7.0 | 7.3 | 6.8 | 0.5 0.5 | 0.5 | | 3.4 3.4 | 3.4 | l |
| G1 | Rainy | Calm | 11:49 | Middle | 4 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 30.2 30.2 | 30.2 | 98.3 95.4 | 96.9 | 6.4 6.2 | 6.3 | | 0.5 0.5 | 0.5 | 0.8 | 6.1 6.2 | 6.2 | 4.7 |
| | | | | Bottom | 7 | 28.1 28.4 | 28.3 | 8.2 8.3 | 8.3 | 32.1 31.3 | 31.7 | 78.2 82.9 | 80.6 | 5.1 5.4 | 5.3 | 5.3 | 1.4 1.5 | 1.5 | | 4.3 4.5 | 4.4 | <u></u> |
| | | | | Surface | 1 | 28.8 28.8 | 28.8 | 8.3 8.3 | 8.3 | 29.6 29.5 | 29.6 | 110.3 110.2 | 110.3 | 7.2 7.2 | 7.2 | 6.5 | 0.5 0.5 | 0.5 | | 2.1 2.1 | 2.1 | |
| G2 | Rainy | Calm | 11:31 | Middle | 5 | 28.2 28.3 | 28.3 | 8.3 8.3 | 8.3 | 31.6 31.4 | 31.5 | 85.3 86.3 | 85.8 | 5.6 5.7 | 5.7 | | 0.7 0.7 | 0.7 | 0.7 | 3.7 3.8 | 3.8 | 3.5 |
| | | | | Bottom | 9 | 28.0 28.1 | 28.1 | 8.3 8.3 | 8.3 | 32.5 32.4 | 32.5 | 84.1 83.9 | 84.0 | 5.5 5.5 | 5.5 | 5.5 | 1.0 1.0 | 1.0 | | 4.5 4.6 | 4.6 | |
| | | | | Surface | 1 | 28.9 28.9 | 28.9 | 8.3 8.3 | 8.3 | 29.2 29.2 | 29.2 | 116.0 114.6 | 115.3 | 7.6 7.5 | 7.6 | 7.2 | 0.5 0.5 | 0.5 | | 5.1 5.1 | 5.1 | |
| G3 | Rainy | Calm | 11:54 | Middle | 4 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 30.0 30.1 | 30.1 | 103.5 100.7 | 102.1 | 6.8 6.6 | 6.7 | , | 0.7 0.7 | 0.7 | 0.7 | 5.2 5.3 | 5.3 | 4.3 |
| | | | | Bottom | 7 | 28.4 28.2 | 28.3 | 8.3 8.2 | 8.3 | 30.9 31.8 | 31.4 | 86.2 74.6 | 80.4 | 5.6 4.9 | 5.3 | 5.3 | 0.8 0.9 | 0.9 | | 2.6 2.6 | 2.6 | |
| | | | | Surface | 1 | 28.8 28.8 | 28.8 | 8.3 8.3 | 8.3 | 29.3 29.5 | 29.4 | 115.7 112.7 | 114.2 | 7.6 7.4 | 7.5 | 6.9 | 0.5 0.5 | 0.5 | | 4.8 4.8 | 4.8 | |
| G4 | Rainy | Calm | 12:09 | Middle | 4.5 | 28.7 28.6 | 28.7 | 8.3 8.3 | 8.3 | 30.3 30.6 | 30.5 | 97.5 92.8 | 95.2 | 6.4 6.1 | 6.3 | 0.0 | 0.7 0.7 | 0.7 | 2.1 | 5.0 5.0 | 5.0 | 4.6 |
| | | | | Bottom | 8 | 28.1 28.2 | 28.2 | 8.2 8.2 | 8.2 | 32.0 31.7 | 31.9 | 69.2 69.0 | 69.1 | 4.5 4.5 | 4.5 | 4.5 | 5.2 5.2 | 5.2 | | 3.8 3.9 | 3.9 | |
| | | | | Surface | 1 | 28.8 28.8 | 28.8 | 8.3 8.3 | 8.3 | 29.6 29.7 | 29.7 | 109.3 106.3 | 107.8 | 7.2 7.0 | 7.1 | 6.7 | 0.5 0.5 | 0.5 | | 2.0 2.0 | 2.0 | |
| M1 | Rainy | Calm | 11:42 | Middle | 3 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 30.2 30.2 | 30.2 | 92.9 96.6 | 94.8 | 6.1 6.3 | 6.2 | 0.7 | 0.5 0.5 | 0.5 | 0.5 | 5.1 5.1 | 5.1 | 4.1 |
| | | | | Bottom | 5 | 28.6 28.6 | 28.6 | 8.2 8.3 | 8.3 | 30.5 30.4 | 30.5 | 90.6 91.9 | 91.3 | 5.9 6.0 | 6.0 | 6.0 | 0.5 0.5 | 0.5 | | 5.3 5.3 | 5.3 | |
| | | | | Surface | 1 | 28.8 28.7 | 28.8 | 8.3 8.3 | 8.3 | 29.6 29.9 | 29.8 | 109.5 106.4 | 108.0 | 7.2 7.0 | 7.1 | 6.4 | 0.5 0.5 | 0.5 | | 4.5 4.4 | 4.5 | |
| M2 | Rainy | Calm | 11:21 | Middle | 6 | 28.1 28.1 | 28.1 | 8.3 8.3 | 8.3 | 32.2 32.2 | 32.2 | 87.0 85.3 | 86.2 | 5.7 5.6 | 5.7 | 0.1 | 0.9 0.9 | 0.9 | 1.1 | 4.0 3.9 | 4.0 | 3.7 |
| | | | | Bottom | 11 | 28.0 27.9 | 28.0 | 8.3 8.2 | 8.3 | 32.7 32.8 | 32.8 | 83.8 81.6 | 82.7 | 5.5 5.3 | 5.4 | 5.4 | 1.9 2.0 | 2.0 | | 2.6 2.5 | 2.6 | |
| | | | | Surface | 1 | 28.8 28.8 | 28.8 | 8.3 8.3 | 8.3 | 29.2 29.2 | 29.2 | 119.5 116.3 | 117.9 | 7.8 7.6 | 7.7 | 7.2 | 0.5 0.5 | 0.5 | | 5.7 5.7 | 5.7 | |
| М3 | Rainy | Calm | 12:02 | Middle | 4 | 28.6 28.7 | 28.7 | 8.3 8.3 | 8.3 | 30.2 29.8 | 30.0 | 98.2 103.0 | 100.6 | 6.4 6.8 | 6.6 | 7.2 | 0.5 0.5 | 0.5 | 0.6 | 4.9 4.9 | 4.9 | 5.3 |
| | | | | Bottom | 7 | 28.3 28.3 | 28.3 | 8.3 8.2 | 8.3 | 31.3 31.5 | 31.4 | 87.9 82.4 | 85.2 | 5.8 5.4 | 5.6 | 5.6 | 0.7 0.7 | 0.7 | | 5.2 5.2 | 5.2 | <u></u> |
| | | | | Surface | 1 | 28.8 28.7 | 28.8 | 8.3 8.2 | 8.3 | 29.5 29.7 | 29.6 | 99.7 98.1 | 98.9 | 6.5 6.4 | 6.5 | 6.4 | 0.6 0.6 | 0.6 | | 5.3 5.4 | 5.4 | |
| M4 | Rainy | Calm | 11:14 | Middle | 4 | 28.6 28.5 | 28.6 | 8.3 8.3 | 8.3 | 30.3 30.8 | 30.6 | 95.5 92.0 | 93.8 | 6.3 6.0 | 6.2 | 0 | 0.5 0.5 | 0.5 | 0.8 | 4.0 4.1 | 4.1 | 4.8 |
| | | | | Bottom | 7 | 28.2 28.4 | 28.3 | 8.2 8.3 | 8.3 | 31.8 31.3 | 31.6 | 82.0 85.2 | 83.6 | 5.4 5.6 | 5.5 | 5.5 | 1.3 1.3 | 1.3 | | 4.9 4.7 | 4.8 | |
| | | | | Surface | 1 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 29.6 29.6 | 29.6 | 97.5 97.2 | 97.4 | 6.4 6.4 | 6.4 | 6.0 | 0.6 0.6 | 0.6 | | 4.0 3.9 | 4.0 | |
| M5 | Rainy | Calm | 12:22 | Middle | 5.5 | 28.1 28.4 | 28.3 | 8.3 8.3 | 8.3 | 32.4 32.2 | 32.3 | 85.3 86.4 | 85.9 | 5.6 5.6 | 5.6 | 3.0 | 1.0 1.0 | 1.0 | 1.7 | 4.1 4.2 | 4.2 | 3.9 |
| | | | | Bottom | 10 | 27.9 27.8 | 27.9 | 8.2 8.2 | 8.2 | 32.9 33.0 | 33.0 | 81.3 79.9 | 80.6 | 5.3 5.2 | 5.3 | 5.3 | 3.3 3.8 | 3.6 | | 3.4 3.4 | 3.4 | |
| | | | | Surface | - | - | - | - | = | - | = | - | - | - | - | 6.4 | - | - | | - | - | |
| M6 | Rainy | Calm | 12:14 | Middle | 2 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 30.3 30.3 | 30.3 | 98.3 98.0 | 98.2 | 6.4 6.4 | 6.4 | 0.4 | 1.0 1.0 | 1.0 | 1.0 | 4.6 4.7 | 4.7 | 4.7 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

*DA: Depth-Averaged

^{**}Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 23 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|---------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in mg/L | Depth Average | <u>4.9 mg/L</u> | <u>4.6 mg/L</u> |
| (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | <u>4, M1-M5</u> | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C2: 5.2 NTU</u> | <u>C2: 5.6 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | 1 | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 5.9 mg/L</u> | <u>C2: 6.4 mg/L</u> |
| | Stations M1-M | <u>15</u> | |
| | | 6.2 mg/L | 7.4 mg/L |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 5.9 mg/L</u> | <u>C2: 6.4 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 5.2 mg/L</u> | <u>C2: 5.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 23 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Dept | th (m) | | ature (°C) | | Н | | ity ppt | | ration (%) | | ved Oxygen | | | Turbidity(NTI | | | nded Solids | |
|----------|-----------|-------------|----------|---------|--------|--------------|------------|------------|---------|--------------|---------|----------------|------------|------------|------------|-----|------------|---------------|-----|------------|-------------|-----|
| | Condition | Condition** | Time | | () | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.1 8.1 | 8.1 | 29.7 29.8 | 29.8 | 83.5 83.0 | 83.3 | 5.5 5.5 | 5.5 | 5.2 | 1.2 1.2 | 1.2 | | 5.3 5.6 | 5.5 | |
| C1 | Rainy | Moderate | 09:28 | Middle | 9 | 26.7 26.9 | 26.8 | 8.1 8.2 | 8.2 | 33.2 32.8 | 33.0 | 72.6 73.2 | 72.9 | 4.8 4.9 | 4.9 | | 1.8 1.5 | 1.7 | 1.6 | 5.5 5.3 | 5.4 | 4.7 |
| | | | | Bottom | 17 | 26.4 26.5 | 26.5 | 8.1 8.1 | 8.1 | 33.5 33.4 | 33.5 | 70.0 71.3 | 70.7 | 4.7 4.8 | 4.8 | 4.8 | 2.0 1.8 | 1.9 | | 3.1 3.2 | 3.2 | |
| | | | | Surface | 1 | 28.7 28.7 | 28.7 | 8.1 8.1 | 8.1 | 26.7 26.7 | 26.7 | 89.8 88.2 | 89.0 | 6.0 5.9 | 6.0 | 5.3 | 0.7 0.7 | 0.7 | | 5.0 4.8 | 4.9 | |
| C2 | Rainy | Moderate | 08:05 | Middle | 17 | 26.3 26.2 | 26.3 | 8.1 8.1 | 8.1 | 33.5 33.5 | 33.5 | 67.5 66.9 | 67.2 | 4.5 4.5 | 4.5 | 5.5 | 4.1 4.2 | 4.2 | 3.1 | 2.8 2.8 | 2.8 | 4.0 |
| | | | | Bottom | 33 | 26.3 26.2 | 26.3 | 8.1 8.1 | 8.1 | 33.5 33.6 | 33.6 | 67.5 66.5 | 67.0 | 4.5 4.5 | 4.5 | 4.5 | 4.2 4.4 | 4.3 | | 4.3 4.2 | 4.3 | |
| | | | | Surface | 1 | 28.6 28.5 | 28.6 | 8.2 8.2 | 8.2 | 28.9 29.3 | 29.1 | 97.9 93.1 | 95.5 | 6.5 6.1 | 6.3 | 5.7 | 0.4 0.4 | 0.4 | | 4.8 4.8 | 4.8 | |
| G1 | Rainy | Moderate | 08:48 | Middle | 4 | 28.3 28.2 | 28.3 | 8.2 8.2 | 8.2 | 30.3 30.9 | 30.6 | 79.4 73.3 | 76.4 | 5.2 4.8 | 5.0 | 0.7 | 0.9 0.9 | 0.9 | 1.1 | 3.3 3.3 | 3.3 | 4.1 |
| | | | | Bottom | 7 | 28.0 28.0 | 28.0 | 8.2 8.2 | 8.2 | 32.0 31.7 | 31.9 | 64.7 66.1 | 65.4 | 4.2 4.3 | 4.3 | 4.3 | 2.1 1.9 | 2.0 | | 4.1 4.2 | 4.2 | |
| | | | | Surface | 1 | 28.3 28.5 | 28.4 | 8.2 8.2 | 8.2 | 29.0 29.3 | 29.2 | 96.3 98.6 | 97.5 | 6.4 6.5 | 6.5 | 6.1 | 0.5 0.5 | 0.5 | | 4.2 4.1 | 4.2 | |
| G2 | Rainy | Moderate | 08:28 | Middle | 5 | 28.1 28.5 | 28.3 | 8.2 8.2 | 8.2 | 30.8 29.6 | 30.2 | 77.2 91.8 | 84.5 | 5.1 6.1 | 5.6 | | 1.0 0.9 | 1.0 | 1.3 | 4.2 4.2 | 4.2 | 4.3 |
| | | | | Bottom | 9 | 27.2 28.0 | 27.6 | 8.2 8.2 | 8.2 | 33.1 31.8 | 32.5 | 66.5 71.3 | 68.9 | 4.4 4.7 | 4.6 | 4.6 | 2.1 2.4 | 2.3 | | 4.5 4.5 | 4.5 | |
| | | | | Surface | 1 | 28.6 28.6 | 28.6 | 8.2 8.2 | 8.2 | 29.2 29.1 | 29.2 | 95.8 99.9 | 97.9 | 6.3 6.6 | 6.5 | 5.7 | 0.4 0.4 | 0.4 | | 4.2 4.1 | 4.2 | |
| G3 | Rainy | Moderate | 08:52 | Middle | 4 | 28.1 28.2 | 28.2 | 8.2 8.2 | 8.2 | 30.9 30.8 | 30.9 | 74.1 73.8 | 74.0 | 4.9 4.9 | 4.9 | | 0.9 0.8 | 0.9 | 1.1 | 4.2 4.3 | 4.3 | 4.2 |
| | | | | Bottom | 7 | 27.8 27.9 | 27.9 | 8.1 8.1 | 8.1 | 32.1 32.0 | 32.1 | 65.6 65.8 | 65.7 | 4.3 4.3 | 4.3 | 4.3 | 2.0 2.0 | 2.0 | | 4.2 4.2 | 4.2 | |
| | | | | Surface | 1 | 28.5 28.5 | 28.5 | 8.3 8.2 | 8.3 | 29.1 31.2 | 30.2 | 103.5 98.7 | 101.1 | 6.8 6.5 | 6.7 | 6.2 | 0.6 0.6 | 0.6 | | 3.0 3.0 | 3.0 | |
| G4 | Rainy | Moderate | 09:05 | Middle | 4 | 27.9 28.4 | 28.2 | 8.2 8.2 | 8.2 | 31.1 29.7 | 30.4 | 77.5 92.7 | 85.1 | 5.1 6.1 | 5.6 | | 0.8 0.8 | 0.8 | 1.2 | 3.7 3.7 | 3.7 | 3.5 |
| | | | | Bottom | 7 | 27.6 28.1 | 27.9 | 8.2 8.2 | 8.2 | 32.3 31.6 | 32.0 | 66.3 72.1 | 69.2 | 4.4 4.7 | 4.6 | 4.6 | 2.1 2.2 | 2.2 | | 4.0 3.8 | 3.9 | |
| | | | | Surface | 1 | 28.5 28.5 | 28.5 | 8.2 8.2 | 8.2 | 29.3 29.3 | 29.3 | 98.3 96.6 | 97.5 | 6.5 6.4 | 6.5 | 6.2 | 0.5 0.5 | 0.5 | | 2.8 2.9 | 2.9 | |
| M1 | Rainy | Moderate | 08:39 | Middle | 3 | 28.3 28.4 | 28.4 | 8.2 8.2 | 8.2 | 30.4 29.6 | 30.0 | 79.8 93.4 | 86.6 | 5.3 6.2 | 5.8 | | 0.8 0.8 | 0.8 | 1.1 | 3.3 3.3 | 3.3 | 3.6 |
| | | | | Bottom | 5 | 27.9 28.0 | 28.0 | 8.2 8.2 | 8.2 | 32.1 32.3 | 32.2 | 68.6 70.4 | 69.5 | 4.5 4.6 | 4.6 | 4.6 | 1.7 2.0 | 1.9 | | 4.7 4.7 | 4.7 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 28.9 28.8 | 28.9 | 99.0 96.8 | 97.9 | 6.6 6.4 | 6.5 | 6.0 | 0.5 0.5 | 0.5 | | 3.0 2.9 | 3.0 | |
| M2 | Rainy | Moderate | 08:21 | Middle | 6 | 27.9 27.8 | 27.9 | 8.2 8.2 | 8.2 | 32.4 32.4 | 32.4 | 84.5 82.5 | 83.5 | 5.5 5.4 | 5.5 | | 1.4 1.6 | 1.5 | 1.3 | 3.9 4.0 | 4.0 | 3.5 |
| | | | | Bottom | 11 | 27.1 26.8 | 27.0 | 8.1 8.1 | 8.1 | 33.2 33.4 | 33.3 | 69.9 64.1 | 67.0 | 4.6 4.3 | 4.5 | 4.5 | 1.8 1.8 | 1.8 | | 3.5 3.6 | 3.6 | |
| | | | | Surface | 1 | 28.6 28.4 | 28.5 | 8.3 8.3 | 8.3 | 29.1 29.1 | 29.1 | 105.8 103.6 | 104.7 | 7.0 6.9 | 7.0 | 6.5 | 0.4 0.4 | 0.4 | | 3.5 3.5 | 3.5 | |
| М3 | Rainy | Moderate | 08:59 | Middle | 4 | 27.9 27.4 | 27.7 | 8.2 8.2 | 8.2 | 31.2 31.2 | 31.2 | 88.0 89.4 | 88.7 | 5.8 5.9 | 5.9 | | 1.0 0.9 | 1.0 | 1.2 | 7.3 7.5 | 7.4 | 5.3 |
| | | | | Bottom | 7 | 27.7 27.5 | 27.6 | 8.1 8.2 | 8.2 | 32.5 32.4 | 32.5 | 67.6 70.0 | 68.8 | 4.4 4.6 | 4.5 | 4.5 | 2.1 2.3 | 2.2 | | 5.1 5.0 | 5.1 | |
| | | | | Surface | 1 | 28.4 28.4 | 28.4 | 8.2 8.2 | 8.2 | 28.9 29.0 | 29.0 | 94.1 93.5 | 93.8 | 6.2 6.2 | 6.2 | 6.0 | 0.5 0.5 | 0.5 | | 3.0 | 3.0 | |
| M4 | Rainy | Moderate | 08:14 | Middle | 5 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 30.5 30.1 | 30.3 | 84.2 89.3 | 86.8 | 5.5 5.9 | 5.7 | | 0.7 0.7 | 0.7 | 1.0 | 2.6 2.5 | 2.6 | 3.4 |
| | | | | Bottom | 9 | 27.1 27.2 | 27.2 | 8.2 8.2 | 8.2 | 32.9 33.0 | 33.0 | 67.2 68.1 | 67.7 | 4.4 4.5 | 4.5 | 4.5 | 1.8 | 1.9 | | 4.6 4.5 | 4.6 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 29.5 29.5 | 29.5 | 85.9 84.2 | 85.1 | 5.7 5.6 | 5.7 | 5.4 | 0.8 | 0.8 | | 4.6 4.6 | 4.6 | |
| M5 | Rainy | Moderate | 09:18 | Middle | 6 | 27.7 27.9 | 27.8 | 8.2 8.2 | 8.2 | 31.4 30.9 | 31.2 | 76.1 79.2 | 77.7 | 5.0 5.2 | 5.1 | | 1.3 | 1.3 | 2.2 | 4.7 4.7 | 4.7 | 4.2 |
| | | | | Bottom | 11 | 26.6 26.8 | 26.7 | 8.1 8.2 | 8.2 | 33.5 33.3 | 33.4 | 66.5 67.6 | 67.1 | 4.4 4.5 | 4.5 | 4.5 | 4.6 4.4 | 4.5 | | 3.2 3.2 | 3.2 | |
| | | | | Surface | - | | - | - | - | - | - | | - | - | - | 7.2 | - | - | | - | - | |
| M6 | Rainy | Moderate | 09:10 | Middle | 2.3 | 28.6 28.6 | 28.6 | 8.3 8.3 | 8.3 | 29.1 29.1 | 29.1 | 108.0 108.4 | 108.2 | 7.1 7.2 | 7.2 | | 0.4 0.4 | 0.4 | 0.4 | 3.2 3.3 | 3.3 | 3.3 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

Appendix I - Action and Limit Levels for Marine Water Quality on 23 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C2: 8.2 NTU</u> | <u>C2: 8.8 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations M1-M | <u>5</u> | _ |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | 7.9 mg/L |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.0 mg/L</u> | <u>C2: 7.5 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 23 June 2018

(Mid-Flood Tide)

| 1 | Weather | Sea | Sampling | - | 4l- () | Temper | ature (°C) | r | Н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|------------------|--------|----------------------|------------|-------------------|------------|----------------------|---------|-------------------------|--------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Dep | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 28.7 28.7 | 28.7 | 97.9 96.4 | 97.2 | 6.5 6.4 | 6.5 | | 1.0 1.0 | 1.0 | | 5.3 5.4 | 5.4 | |
| C1 | Rainy | Moderate | 15:38 | Middle | 9 | 27.2 27.0 | 27.1 | 8.2 8.1 | 8.2 | 32.5 32.5 | 32.5 | 76.8 73.9 | 75.4 | 5.1 4.9 | 5.0 | 5.8 | 1.7 1.7 | 1.7 | 3.2 | 10.6 10.5 | 10.6 | 7.2 |
| | | | | Bottom | 17 | 25.8 25.8 | 25.8 | 8.1 8.1 | 8.1 | 33.7 33.6 | 33.7 | 66.7 66.1 | 66.4 | 4.5 4.5 | 4.5 | 4.5 | 6.8 | 6.8 | | 5.5 5.6 | 5.6 | |
| | | | | Surface | 1 | 28.6 28.6 | 28.6 | 8.1 8.1 | 8.1 | 27.1 27.1 | 27.1 | 80.5 80.7 | 80.6 | 5.4 5.4 | 5.4 | 5.1 | 1.4 1.3 | 1.4 | | 4.6 4.6 | 4.6 | |
| C2 | Rainy | Moderate | 14:15 | Middle | 16 | 27.1 27.1 | 27.1 | 8.1 8.1 | 8.1 | 33.0 33.0 | 33.0 | 73.2 73.0 | 73.1 | 4.8 4.8 | 4.8 | 3.1 | 2.0 2.0 | 2.0 | 2.9 | 4.7 4.7 | 4.7 | 5.2 |
| | | | | Bottom | 31 | 26.4 26.4 | 26.4 | 8.1 8.1 | 8.1 | 33.3 33.3 | 33.3 | 67.0 66.9 | 67.0 | 4.5 4.5 | 4.5 | 4.5 | 5.5 5.1 | 5.3 | | 6.2 6.3 | 6.3 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 29.6 29.6 | 29.6 | 92.8 90.3 | 91.6 | 6.1 6.0 | 6.1 | 5.9 | 0.8 | 0.8 | | 4.7 4.6 | 4.7 | |
| G1 | Rainy | Moderate | 14:54 | Middle | 4 | 28.1 28.0 27.2 | 28.1 | 8.2 8.2 8.1 | 8.2 | 30.3 30.4 33.2 | 30.4 | 86.1 84.3 66.8 | 85.2 | 5.7 5.6 4.4 | 5.7 | | 1.3 1.4 3.7 | 1.4 | 2.0 | 6.7 6.9 6.2 | 6.8 | 5.9 |
| | | | | Bottom | 7 | 27.2 | 27.2 | 8.1 8.2 | 8.1 | 33.2 29.2 | 33.2 | 67.0 93.8 | 66.9 | 4.4 4.4 6.2 | 4.4 | 4.4 | 4.0 | 3.9 | | 6.0 | 6.1 | |
| | | | | Surface | 1 | 28.2 27.8 | 28.2 | 8.2 8.2 | 8.2 | 29.2 29.2 31.4 | 29.2 | 90.7 78.7 | 92.3 | 6.0 5.2 | 6.1 | 5.6 | 1.2 | 1.2 | | 5.1 5.1 2.5 | 5.1 | |
| G2 | Rainy | Moderate | 14:40 | Middle | 5 | 27.5 26.5 | 27.7 | 8.2 8.1 | 8.2 | 32.4 33.4 | 31.9 | 75.1 65.7 | 76.9 | 5.0 4.4 | 5.1 | | 1.1 | 1.2 | 2.3 | 2.4 | 2.5 | 3.8 |
| | | | | Bottom | 9 | 26.5 28.3 | 26.5 | 8.1 8.2 | 8.1 | 33.4 29.4 | 33.4 | 64.8 91.9 | 65.3 | 4.3 6.1 | 4.4 | 4.4 | 4.6 | 4.6 | | 3.9 | 3.9 | |
| 00 | | | 45.04 | Surface | 1 | 28.3 | 28.3 | 8.2 8.2 | 8.2 | 29.5 | 29.5 | 89.0 86.0 | 90.5 | 5.9 | 6.0 | 5.9 | 0.8 | 0.8 | 4.0 | 3.1 | 3.1 | 0.7 |
| G3 | Rainy | Moderate | 15:01 | Middle Bottom | 7 | 28.2 27.8 | 28.3 | 8.2 8.2 | 8.2 8.2 | 29.9 32.3 | 29.9 | 86.0 65.0 | 86.0 65.0 | 5.7 4.3 | 5.7 4.3 | 4.3 | 0.9 2.3 | 1.0 | 1.3 | 3.9 4.2 | 3.9 4.2 | 3.7 |
| | | | | Surface | 1 | 27.8 28.4 | 28.4 | 8.1 8.3 | 8.3 | 32.3 29.2 | 29.2 | 64.9 100.4 | 98.8 | 4.3 6.6 | 6.5 | 4.0 | 2.0 1.2 | 1.2 | | 4.2 5.8 | 5.8 | |
| G4 | Rainy | Moderate | 15:15 | Middle | 4.5 | 28.3 27.4 | 27.4 | 8.2 8.1 | 8.2 | 29.2 31.6 | 31.6 | 97.2 82.4 | 82.9 | 6.4 5.5 | 5.5 | 6.0 | 1.2 | 1.7 | 3.4 | 5.7 6.7 | 6.8 | 6.4 |
| | , | | | Bottom | 8 | 27.4 27.0 | 27.0 | 8.2 8.1 | 8.1 | 31.5 33.3 | 33.4 | 83.3 71.1 | 68.7 | 5.5 4.7 | 4.6 | 4.6 | 7.2 | 7.2 | | 6.8 | 6.6 | |
| | | | | Surface | 1 | 26.9 28.3 28.3 | 28.3 | 8.1 8.2 8.2 | 8.2 | 33.4 29.6 29.6 | 29.6 | 91.5 91.3 | 91.4 | 6.0 6.0 | 6.0 | | 7.1 0.7 0.7 | 0.7 | | 6.3 4.6 4.6 | 4.6 | |
| M1 | Rainy | Moderate | 14:47 | Middle | 3 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 29.9 29.9 | 29.9 | 88.2 88.2 | 88.2 | 5.8 5.8 | 5.8 | 5.9 | 0.8 | 0.8 | 1.4 | 5.2 5.1 | 5.2 | 4.7 |
| | | | | Bottom | 5 | 27.8 27.8 | 27.8 | 8.2 8.2 | 8.2 | 32.1 32.1 | 32.1 | 68.0 65.4 | 66.7 | 4.5 4.3 | 4.4 | 4.4 | 2.9 2.5 | 2.7 | | 4.3 4.5 | 4.4 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.2 8.2 | 8.2 | 29.4 29.4 | 29.4 | 96.9 94.8 | 95.9 | 6.4 6.3 | 6.4 | 5.7 | 0.8 0.7 | 0.8 | | 3.9 3.7 | 3.8 | |
| M2 | Rainy | Moderate | 14:33 | Middle | 6 | 27.2 27.3 | 27.3 | 8.2 8.2 | 8.2 | 33.1 33.0 | 33.1 | 76.4 74.4 | 75.4 | 5.0 4.9 | 5.0 | 3.7 | 2.0 2.1 | 2.1 | 2.5 | 5.1 5.1 | 5.1 | 4.4 |
| | | | | Bottom | 11 | 26.3 26.4 | 26.4 | 8.1 8.1 | 8.1 | 33.5 33.5 | 33.5 | 68.7 68.1 | 68.4 | 4.6 4.6 | 4.6 | 4.6 | 4.6 4.7 | 4.7 | | 4.4 4.4 | 4.4 | |
| | | | | Surface | 1 | 28.4 28.4 | 28.4 | 8.2 8.2 | 8.2 | 29.5 29.5 | 29.5 | 96.6 95.7 | 96.2 | 6.4 6.3 | 6.4 | 6.3 | 0.8 | 0.8 | | 2.4 2.5 | 2.5 | |
| МЗ | Rainy | Moderate | 15:07 | Middle | 4 | 28.2 28.1 | 28.2 | 8.2 8.2 | 8.2 | 30.1 30.3 | 30.2 | 91.2 92.0 | 91.6 | 6.0 6.1 | 6.1 | | 1.9 2.1 | 2.0 | 3.4 | 3.8 | 3.9 | 3.2 |
| | | | | Bottom | 7 | 27.1 27.0 | 27.1 | 8.1 8.1 | 8.1 | 33.3 33.3 | 33.3 | 65.9 67.5 | 66.7 | 4.4 4.5 | 4.5 | 4.5 | 7.9 7.0 | 7.5 | | 3.3 3.3 | 3.3 | |
| | | | | Surface | 1 | 28.3 28.4 28.4 | 28.4 | 8.3 8.2 8.2 | 8.3 | 28.8 29.3 29.3 | 29.1 | 108.2 103.5 102.3 | 105.9 | 7.2 6.8 6.8 | 7.0 | 6.8 | 0.6 0.6 0.6 | 0.6 | | 5.0 4.9 3.9 | 5.0 | |
| M4 | Rainy | Moderate | 14:25 | Middle | 5 | 28.3 27.8 | 28.4 | 8.2 8.1 | 8.2 | 29.8 29.8 31.4 | 29.6 | 91.8 73.0 | 97.1 | 6.1 4.8 | 6.5 | | 0.6 0.6 | 0.6 | 0.9 | 3.8 4.0 | 3.9 | 4.3 |
| | | | | Bottom | 9 | 27.8 28.0 | 27.8 | 8.2 8.2 | 8.2 | 31.4 29.6 | 31.4 | 74.9 75.5 | 74.0 | 4.9 5.0 | 4.9 | 4.9 | 1.4 | 1.4 | | 4.0 4.0 | 4.0 | |
| ME | Deim | Madaz | 45.00 | Surface | 1 | 28.0 27.8 | 28.0 | 8.1 8.2 | 8.2 | 29.6 30.7 | 29.6 | 75.5 76.4 | 75.5 | 5.0 5.1 | 5.0 | 5.0 | 1.7 | 1.8 | | 3.9 | 4.0 | 0.0 |
| M5 | Rainy | Moderate | 15:30 | Middle | 5.5 | 27.4 26.4 | 27.6 | 8.1 8.1 | 8.2 | 31.5 | 31.1 | 72.3 65.4 | 74.4 | 4.8 | 5.0 | 4.4 | 3.1 | 3.1 | 2.9 | 4.5 | 4.5 | 3.8 |
| | | | | Bottom | 10 | 26.7 | 26.6 | 8.1 | 8.1 | 32.8 | 33.1 | 66.6 | 66.0 | 4.4 | 4.4 | 4.4 | 3.7 | 3.7 | | 2.9 | 2.9 | |
| M6 | Rainy | Moderate | 15:22 | Middle | 2.1 | 28.0 | 28.0 | 8.2 | 8.2 | 30.6 | 30.8 | 79.9 | 79.2 | 5.3 | 5.3 | 5.3 | 2.5 | 2.5 | 2.5 | 4.0 | 4.1 | 4.1 |
| IVIO | italily | woodiate | 13.66 | Bottom | | 27.9 | 20.0 | 8.2 | - 0.2 | 31.0 | 30.0 | 78.4 | 13.2 | 5.2 | - | _ | 2.4 | - | 2.5 | 4.1 | 4.1 | 4.1 |
| | | | i | Dottoill | 1 | - | | - | | - | | - | 1 | - | 1 | ĺ | - | 1 | | - | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 25 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Tumbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C1: 8.2 NTU</u> | <u>C1: 8.8 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | C1: 6.8 mg/L |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | 7.4 mg/L |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | I |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.0 mg/L</u> | <u>C1: 7.5 mg/L</u> |
| | Station M6 | | T |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 25 June 2018

(Mid-Ebb Tide)

| | 1 M/ | 0 | 0 | ı | | T - | . (00) | | Н | Salin | ity ppt | DO Satu | ration (%) | Discol | ved Oxygen | (ma/L) | | Turbidity(NTI | IV. | Sueno | nded Solids | (ma/L) |
|-------------------|----------------------|--------------------|------------------|----------|--------|--------------|-----------------------|------------|---------|--------------|---------|--------------|------------|------------|------------|----------|------------|---------------|-----|------------|-------------|-------------|
| Location | Weather Condition | Sea Condition** | Sampling Time | Dept | th (m) | Value | ature (°C) Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | Condition | Condition | Tillie | 0 (| | 27.8 | | 8.7 | | 34.1 | | 92.4 | | 6.2 | | DA | 3.5 | | DA | 4.4 | | |
| | | | | Surface | 1 | 27.8 | 27.8 | 8.7 | 8.7 | 34.1 | 34.1 | 92.5 | 92.5 | 6.2 | 6.2 | 6.2 | 3.4 | 3.5 | | 4.4 | 4.4 | i |
| C1 | Cloudy | Moderate | 11:29 | Middle | 9 | 27.9 | 27.9 | 8.6 | 8.7 | 34.1 | 34.1 | 91.8 | 91.7 | 6.1 | 6.1 | 0.2 | 3.2 | 3.3 | 3.4 | 6.5 | 6.3 | 5.7 |
| 0. | Cioday | Moderate | 11.20 | middio | | 27.8 | 27.0 | 8.7 | 0.7 | 34.1 | 0 | 91.5 | 01 | 6.1 | 0.1 | | 3.4 | 0.0 | 0.1 | 6.1 | 0.0 | J |
| | | | | Bottom | 17 | 27.8 27.9 | 27.9 | 8.7 8.8 | 8.8 | 34.1 34.1 | 34.1 | 91.1 91.1 | 91.1 | 6.1 6.1 | 6.1 | 6.1 | 3.4 3.2 | 3.3 | | 6.5 6.2 | 6.4 | í I |
| | | | | 0 (| | 27.8 | 07.0 | 8.2 | | 33.7 | 00.7 | 85.0 | 05.0 | 5.7 | | | 3.1 | | | 5.2 | | |
| | | | | Surface | 1 | 27.8 | 27.8 | 8.1 | 8.2 | 33.7 | 33.7 | 85.0 | 85.0 | 5.7 | 5.7 | 5.7 | 3.2 | 3.2 | | 5.1 | 5.2 | i |
| C2 | Cloudy | Moderate | 10:15 | Middle | 16.5 | 28.0 | 28.0 | 8.2 | 8.3 | 34.0 | 34.0 | 86.0 | 86.0 | 5.7 | 5.7 | 3.7 | 4.1 | 4.1 | 4.7 | 5.0 | 5.1 | 5.4 |
| | , | | | | | 28.0 | | 8.3 | | 34.0 | | 85.9 | | 5.7 | | | 4.0 | <u> </u> | | 5.1 | | 1 |
| | | | | Bottom | 32 | 28.0 28.0 | 28.0 | 8.3 8.3 | 8.3 | 34.0 34.0 | 34.0 | 84.9 84.9 | 84.9 | 5.7 5.7 | 5.7 | 5.7 | 6.9 6.7 | 6.8 | | 5.7 5.8 | 5.8 | í I |
| | | | | 0 | | 27.7 | 07.7 | 8.5 | 0.0 | 34.0 | 04.0 | 85.4 | 00.4 | 5.7 | F.0 | | 4.1 | 0.0 | | 5.4 | F 0 | |
| | | | | Surface | 1 | 27.7 | 27.7 | 8.6 | 8.6 | 34.0 | 34.0 | 86.8 | 86.1 | 5.8 | 5.8 | 5.8 | 3.5 | 3.8 | | 5.2 | 5.3 | j |
| G1 | Cloudy | Moderate | 10:49 | Middle | 4 | 27.7 | 27.7 | 8.5 | 8.6 | 34.0 | 34.0 | 85.2 | 85.7 | 5.7 | 5.8 | 3.0 | 3.9 | 3.7 | 3.7 | 5.6 | 5.6 | 5.2 |
| | , | | | | | 27.7 27.7 | | 8.6 | | 34.0 34.0 | | 86.1 84.8 | | 5.8 | | | 3.4 | ļ | | 5.6 | | ı I |
| | | | | Bottom | 7 | 27.7 | 27.7 | 8.5 8.7 | 8.6 | 34.0 | 34.0 | 86.1 | 85.5 | 5.7 5.8 | 5.8 | 5.8 | 3.8 3.5 | 3.7 | | 4.6 4.7 | 4.7 | í I |
| | | | | 0 (| | 27.9 | 07.0 | 8.4 | 0.5 | 34.1 | 01.1 | 89.5 | 00.7 | 6.0 | | | 3.8 | | | 4.6 | | == |
| | | | | Surface | 1 | 27.9 | 27.9 | 8.5 | 8.5 | 34.1 | 34.1 | 89.9 | 89.7 | 6.0 | 6.0 | 6.0 | 3.9 | 3.9 | | 4.7 | 4.7 | í I |
| G2 | Cloudy | Moderate | 10:37 | Middle | 5 | 27.9 | 27.9 | 8.4 | 8.5 | 34.1 | 34.1 | 89.2 | 89.4 | 6.0 | 6.0 | 0.0 | 3.8 | 3.7 | 3.8 | 5.5 | 5.6 | 5.4 |
| | , | | | | | 27.9 | | 8.6 | | 34.1 | • | 89.5 | | 6.0 | | | 3.5 | | | 5.6 | | "" |
| | | | | Bottom | 9 | 27.9 27.9 | 27.9 | 8.5 8.6 | 8.6 | 34.1 34.1 | 34.1 | 88.4 88.8 | 88.6 | 5.9 5.9 | 5.9 | 5.9 | 4.0 | 3.9 | | 5.9 6.0 | 6.0 | í I |
| | | | | | | 27.9 | | 8.4 | | 33.9 | | 85.5 | | 5.7 | | | 5.4 | | | 4.5 | | == |
| | | | | Surface | 1 | 27.9 | 27.9 | 8.5 | 8.5 | 34.0 | 34.0 | 84.8 | 85.2 | 5.7 | 5.7 | 5.7 | 5.5 | 5.5 | | 4.5 | 4.5 | í I |
| G3 | Cloudy | Moderate | 10:56 | Middle | 4 | 27.9 | 27.9 | 8.2 | 8.4 | 34.0 | 34.0 | 83.9 | 83.7 | 5.6 | 5.6 | 3.7 | 6.1 | 6.5 | 6.5 | 6.4 | 6.4 | 5.2 |
| ao | Cioday | Moderate | 10.00 | middio | | 27.9 | 27.0 | 8.6 | 0.1 | 34.0 | 01.0 | 83.5 | 00.7 | 5.6 | 0.0 | | 6.9 | 0.0 | 0.0 | 6.4 | 0.1 | 0.2 |
| | | | | Bottom | 7 | 27.9 27.9 | 27.9 | 8.4 8.6 | 8.5 | 34.0 34.0 | 34.0 | 82.1 82.2 | 82.2 | 5.5 5.5 | 5.5 | 5.5 | 7.6 7.3 | 7.5 | | 4.8 4.8 | 4.8 | í I |
| | | | | | | 27.8 | | 8.6 | | 33.9 | | 83.7 | | 5.6 | | | 4.2 | | | 5.2 | | |
| | | | | Surface | 1 | 27.8 | 27.8 | 8.6 | 8.6 | 33.9 | 33.9 | 84.3 | 84.0 | 5.6 | 5.6 | 5.7 | 4.3 | 4.3 | | 5.3 | 5.3 | i |
| G4 | Cloudy | Moderate | 11:08 | Middle | 4.5 | 27.8 | 27.8 | 8.4 | 8.6 | 34.0 | 34.0 | 83.4 | 84.0 | 5.6 | 5.7 | 3.7 | 4.2 | 4.3 | 4.6 | 5.3 | 5.4 | 5.7 |
| ۵. | Cioday | Moderate | 11.00 | middio | | 27.8 | 27.0 | 8.7 | 0.0 | 34.0 | 01.0 | 84.5 | 01.0 | 5.7 | 0.7 | | 4.4 | 0 | | 5.4 | 0.1 | J |
| | | | | Bottom | 8 | 27.8 27.8 | 27.8 | 8.5 8.7 | 8.6 | 34.0 34.0 | 34.0 | 83.6 83.6 | 83.6 | 5.6 5.6 | 5.6 | 5.6 | 5.2 5.3 | 5.3 | | 6.4 6.3 | 6.4 | í I |
| | | | | | | 27.7 | | 8.6 | | 34.0 | | 84.4 | | 5.6 | | | 5.0 | | | 4.4 | | == |
| | | | | Surface | 1 | 27.7 | 27.7 | 8.5 | 8.6 | 34.0 | 34.0 | 83.9 | 84.2 | 5.6 | 5.6 | 5.6 | 5.1 | 5.1 | | 4.4 | 4.4 | í I |
| M1 | Cloudy | Moderate | 10:42 | Middle | 3 | 27.7 | 27.7 | 8.4 | 8.5 | 34.0 | 34.0 | 83.8 | 83.8 | 5.6 | 5.6 | 3.0 | 5.1 | 5.1 | 5.1 | 5.0 | 5.0 | 5.1 |
| •••• | Cioday | Moderate | 10.12 | middio | | 27.7 | 27.17 | 8.5 | 0.0 | 34.0 | 01.0 | 83.8 | 00.0 | 5.6 | 0.0 | | 5.0 | 0.1 | 0 | 5.0 | 0.0 | J |
| | | | | Bottom | 5 | 27.7 27.7 | 27.7 | 8.4 8.6 | 8.5 | 34.0 34.0 | 34.0 | 83.4 83.7 | 83.6 | 5.6 5.6 | 5.6 | 5.6 | 5.0 4.9 | 5.0 | | 5.8 5.9 | 5.9 | i |
| | | | | | | 27.8 | | 8.0 | | 34.1 | | 88.9 | | 5.9 | | | 4.6 | | | 4.9 | | |
| | | | | Surface | 1 | 27.9 | 27.9 | 8.2 | 8.1 | 34.1 | 34.1 | 89.1 | 89.0 | 5.9 | 5.9 | 5.9 | 3.8 | 4.2 | | 5.0 | 5.0 | í I |
| M2 | Cloudy | Moderate | 10:31 | Middle | 6 | 27.8 | 27.8 | 8.0 | 8.2 | 34.1 | 34.1 | 88.4 | 88.4 | 5.9 | 5.9 | 3.3 | 4.0 | 4.0 | 4.1 | 4.7 | 4.7 | 4.8 |
| IVIZ | Oloddy | Woderate | 10.01 | Wildaic | Ů | 27.8 | 27.0 | 8.3 | 0.2 | 34.1 | 04.1 | 88.4 | 00.4 | 5.9 | 0.0 | | 3.9 | 4.0 | 7.1 | 4.7 | 7.7 | 7.0 |
| | | | | Bottom | 11 | 27.8 27.8 | 27.8 | 8.1 | 8.3 | 34.1 34.1 | 34.1 | 88.0 88.0 | 88.0 | 5.9 5.9 | 5.9 | 5.9 | 4.1 3.9 | 4.0 | | 4.8 | 4.8 | í I |
| | | | | | | 28.0 | | 8.6 | | 33.8 | | 85.9 | | 5.7 | | | 5.0 | | | 5.2 | | = |
| | | | | Surface | 1 | 28.0 | 28.0 | 8.7 | 8.7 | 34.0 | 33.9 | 85.8 | 85.9 | 5.7 | 5.7 | | 5.0 | 5.0 | | 5.3 | 5.3 | í I |
| M3 | Cloudy | Moderate | 11:02 | Middle | 4 | 28.0 | 28.0 | 8.6 | 8.7 | 34.0 | 34.0 | 85.4 | 85.1 | 5.7 | 5.7 | 5.7 | 4.8 | 4.9 | 5.6 | 5.9 | 5.9 | 5.6 |
| IVIO | Oloudy | Moderate | 11.02 | Middle | 7 | 27.9 | 20.0 | 8.7 | 0.7 | 34.0 | 04.0 | 84.7 | 00.1 | 5.7 | 5.7 | ļ | 5.0 | 4.5 | 3.0 | 5.9 | 5.5 | 5.5 |
| | | | | Bottom | 7 | 27.9 27.9 | 27.9 | 8.6 8.7 | 8.7 | 34.0 34.0 | 34.0 | 82.3 82.4 | 82.4 | 5.5 5.5 | 5.5 | 5.5 | 6.9 6.7 | 6.8 | | 5.6 5.7 | 5.7 | i I |
| | | | | | | 28.0 | | 8.7 | | 34.0 | | 82.4 88.6 | | 5.5 | | <u> </u> | 3.7 | 1 - | | 5.7 | | == |
| | | | | Surface | 1 | 28.0 | 28.0 | 8.2 | 8.2 | 34.0 | 34.0 | 88.1 | 88.4 | 5.9 | 5.9 | | 3.8 | 3.8 | | 5.7 | 5.7 | i J |
| M4 | Cloudy | Moderate | 10:23 | Middle | 5 | 28.0 | 28.0 | 8.1 | 8.3 | 34.1 | 34.1 | 88.1 | 88.0 | 5.9 | 5.9 | 5.9 | 3.8 | 3.8 | 3.8 | 5.2 | 5.2 | 5.6 |
| IVI ** | Cioudy | iviouerale | 10.23 | iviluule | , | 28.0 | 20.0 | 8.4 | 0.0 | 34.0 | 34.1 | 87.9 | 00.0 | 5.9 | 3.3 | | 3.7 | 3.0 | 3.0 | 5.2 | J. <u>C</u> | 3.0 |
| | | | | Bottom | 9 | 28.0 28.0 | 28.0 | 8.1 | 8.3 | 34.1 | 34.1 | 87.5 87.5 | 87.5 | 5.8 5.8 | 5.8 | 5.8 | 4.0 | 3.9 | | 5.9 | 5.9 | i J |
| | | | | | | 28.0 27.8 | | 8.4 8.2 | | 34.1 34.0 | | 87.5 87.3 | | 5.8 | | - | 3.7 5.0 | - | - | 5.9 4.9 | | |
| | | | | Surface | 1 | 27.8 | 27.8 | 8.6 | 8.4 | 34.0 | 34.0 | 86.5 | 86.9 | 5.8 | 5.8 | <u></u> | 4.8 | 4.9 | | 5.0 | 5.0 | i I |
| M5 | Cloudy | Moderate | 11:21 | Middle | 5.5 | 27.8 | 27.8 | 8.2 | 8.4 | 34.0 | 34.0 | 85.5 | 85.7 | 5.7 | 5.7 | 5.8 | 4.8 | 4.8 | 5.0 | 5.6 | 5.7 | 4.9 |
| Civi | Gloudy | woodiale | 11.21 | iviidale | J.3 | 27.8 | ۵/.0 | 8.6 | 0.4 | 34.0 | J4.U | 85.8 | 03.7 | 5.7 | J.1 | ļ | 4.7 | 4.0 | 3.0 | 5.7 | J./ | 4.9 |
| | | | | Bottom | 10 | 27.8 | 27.8 | 8.4 | 8.6 | 34.0 | 34.0 | 84.8 | 85.0 | 5.7 | 5.7 | 5.7 | 5.3 | 5.2 | | 4.1 | 4.1 | i I |
| | | | | | | 27.8 | | 8.7 | | 34.0 | | 85.1 | | 5.7 | | | 5.1 | | | 4.0 | | igwdown |
| | | | | Surface | - | 1 - | - | - | - | _ | - | - | - | - | - | l | | - | | | - | i J |
| M6 | Claudia | Moderat- | 11:17 | Middle | 1.0 | 27.8 | 27.8 | 8.4 | 0.4 | 34.0 | 24.0 | 82.1 | 91.0 | 5.5 | 5.5 | 5.5 | 4.9 | E O | 5.3 | 5.1 | 5.2 | 5.2 |
| IVIO | Cloudy | Moderate | 11:17 | Middle | 1.2 | 27.8 | 21.0 | 8.3 | 8.4 | 34.0 | 34.0 | 81.7 | 81.9 | 5.5 | 5.5 | | 5.6 | 5.3 | 5.5 | 5.3 | 5.2 | 5.2 |
| | | | | Bottom | - | - | | - | - | - | - | - | - | - | - | - | | - | | | - | i J |
| | | | | | | - | | - | | - | | - | | - | | | - | | 1 | - | | |

Appendix I - Action and Limit Levels for Marine Water Quality on 25 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C1: 10.4 NTU</u> | <u>C1: 11.3 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 6.2 mg/L</u> | <u>C1: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.7 mg/L</u> | <u>C1: 7.3 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 25 June 2018

(Mid-Flood Tide)

| Loostina | Weather | Sea | Sampling | D- 1 | th (m) | Tempera | ature (°C) | ŗ | Н | Salin | ity ppt | DO Satu | ration (%) | Disso | lved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | ended Solids | (mg/L) |
|----------|-----------|-------------|----------|------------------|--------|----------------------|------------|-------------------|---------|----------------------|--------------|------------------------|--------------|-------------------|-------------|--------|-------------------|---------------|---------|-------------------|--------------|--------|
| Location | Condition | Condition** | Time | ⊔ері | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.9 27.9 | 27.9 | 8.1 8.2 | 8.2 | 34.1 34.1 | 34.1 | 101.2 101.0 | 101.1 | 6.7 6.7 | 6.7 | 0.5 | 3.3 3.4 | 3.4 | | 5.1 5.3 | 5.2 | |
| C1 | Cloudy | Moderate | 18:02 | Middle | 9 | 27.9 27.9 | 27.9 | 8.1 8.2 | 8.2 | 34.1 34.1 | 34.1 | 93.8 94.5 | 94.2 | 6.3 6.3 | 6.3 | 6.5 | 4.1 4.4 | 4.3 | 5.5 | 5.0 5.0 | 5.0 | 5.3 |
| | | | | Bottom | 17 | 27.8 27.8 | 27.8 | 8.2 8.3 | 8.3 | 34.2 34.2 | 34.2 | 89.6 90.1 | 89.9 | 6.0 6.0 | 6.0 | 6.0 | 8.7 8.7 | 8.7 | | 5.7 5.5 | 5.6 | |
| | | | | Surface | 1 | 28.1 28.2 | 28.2 | 8.5 8.5 | 8.5 | 33.9 33.9 | 33.9 | 96.6 97.3 | 97.0 | 6.4 6.5 | 6.5 | 6.2 | 3.4 | 3.3 | | 5.5 5.5 | 5.5 | |
| C2 | Cloudy | Moderate | 16:30 | Middle | 16.5 | 28.0 28.0 28.0 | 28.0 | 8.8 8.8 8.9 | 8.8 | 34.0 34.0 34.0 | 34.0 | 86.5 86.4 83.9 | 86.5 | 5.8 5.8 5.6 | 5.8 | | 4.2 3.9 7.3 | 4.1 | 4.9 | 5.3 5.4 6.2 | 5.4 | 5.8 |
| | | | | Bottom | 32 | 28.0 28.0 | 28.0 | 8.9 8.1 | 8.9 | 34.0 34.0 | 34.0 | 84.3 95.6 | 84.1 | 5.6 6.4 | 5.6 | 5.6 | 7.2 4.7 | 7.3 | | 6.5 5.3 | 6.4 | |
| G1 | | | 17.10 | Surface | 1 | 28.0 27.8 | 28.0 | 8.3 8.1 | 8.2 | 33.8 34.0 | 33.9 | 95.8 90.7 | 95.7 | 6.4 | 6.4 | 6.3 | 4.6 | 4.7 | | 5.6 5.4 | 5.5 | |
| G1 | Cloudy | Moderate | 17:18 | Middle Bottom | 7 | 27.9 27.8 | 27.9 | 8.3 8.2 | 8.2 | 34.0 34.1 | 34.0 34.1 | 91.7 | 91.2 89.8 | 6.1 | 6.1 | 6.0 | 5.8 | 5.4 4.9 | 5.0 | 5.5 5.2 | 5.5 5.2 | 5.4 |
| | | | | Surface | 1 | 27.8 28.0 | 28.0 | 8.3 8.3 | 8.4 | 34.1 33.9 | 33.9 | 89.5 100.5 | 100.5 | 6.0 6.7 | 6.7 | 6.0 | 5.1 3.8 | 3.8 | | 5.1 5.4 | 5.6 | |
| G2 | Cloudy | Moderate | 17:04 | Middle | 5 | 28.0 27.9 | 27.9 | 8.4 8.4 | 8.5 | 33.9 34.1 | 34.1 | 100.4 98.4 | 98.2 | 6.7 6.6 | 6.6 | 6.7 | 3.8 3.6 | 3.7 | 3.7 | 5.8 5.4 | 5.5 | 5.4 |
| G.E | Journal | odorato | | Bottom | 9 | 27.9 27.9 | 27.9 | 8.5 8.4 | 8.5 | 34.1 34.1 | 34.1 | 97.9 94.5 | 94.8 | 6.5 | 6.3 | 6.3 | 3.7 | 3.6 | · · · · | 5.6 5.3 | 5.2 | · · · |
| | | | | Surface | 1 | 27.9 27.9 | 27.9 | 8.5 8.3 | 8.3 | 34.1 | 33.5 | 95.1 88.4 | 88.4 | 5.9 | 5.9 | | 6.2 | 6.5 | | 5.1 4.0 | 4.1 | |
| G3 | Cloudy | Moderate | 17:27 | Middle | 4 | 27.9 27.9 27.9 | 27.9 | 8.2 8.3 8.3 | 8.3 | 33.6 33.7 33.9 | 33.8 | 88.4 88.0 86.7 | 87.4 | 5.9 5.9 5.8 | 5.9 | 5.9 | 9.5 8.6 | 9.1 | 8.4 | 5.2 5.2 | 5.2 | 5.2 |
| | | | | Bottom | 7 | 27.8 27.8 | 27.8 | 8.4 8.4 | 8.4 | 33.9 34.0 | 34.0 | 86.7 85.7 | 86.2 | 5.8 5.7 | 5.8 | 5.8 | 9.3 | 9.5 | | 6.2 | 6.2 | |
| | | | | Surface | 1 | 28.1 28.1 | 28.1 | 8.1 8.1 | 8.1 | 33.9 34.0 | 34.0 | 93.1 93.5 | 93.3 | 6.2 6.2 | 6.2 | 6.2 | 4.5 4.6 | 4.6 | | 5.3 5.3 | 5.3 | |
| G4 | Cloudy | Moderate | 17:40 | Middle | 4.5 | 27.9 27.9 | 27.9 | 8.3 8.3 | 8.3 | 34.0 34.0 | 34.0 | 93.1 89.5 | 91.3 | 6.2 6.0 | 6.1 | 0.2 | 4.7 4.8 | 4.8 | 5.4 | 6.0 6.2 | 6.1 | 6.0 |
| | | | | Bottom | 8 | 27.9 27.8 | 27.9 | 8.3 8.3 | 8.3 | 34.1 34.1 | 34.1 | 89.0 87.5 | 88.3 | 5.9 5.8 | 5.9 | 5.9 | 6.1 7.2 | 6.7 | | 6.6 6.3 | 6.5 | |
| | | | | Surface | 1 | 28.0 28.0 | 28.0 | 8.4 8.2 | 8.3 | 34.0 34.0 | 34.0 | 96.5 97.2 | 96.9 | 6.4 6.5 | 6.5 | 6.4 | 4.5 4.4 | 4.5 | | 3.9 3.7 | 3.8 | |
| M1 | Cloudy | Moderate | 17:11 | Middle | 3 | 27.9 27.9 | 27.9 | 8.2 8.4 8.2 | 8.3 | 34.1 34.0 34.0 | 34.1 | 92.5 90.8 | 91.7 | 6.2 6.1 | 6.2 | | 5.0 5.2 | 5.1 | 5.4 | 3.4 3.5 5.0 | 3.5 | 4.1 |
| | | | | Bottom | 5 | 27.8 27.8 28.0 | 27.8 | 8.2 8.4 8.3 | 8.3 | 34.0 34.0 34.0 | 34.0 | 89.8 88.7 101.3 | 89.3 | 6.0 5.9 6.7 | 6.0 | 6.0 | 6.3 6.9 3.6 | 6.6 | | 5.0 5.1 4.9 | 5.1 | |
| | | | | Surface | 1 | 28.0 28.0 | 28.0 | 8.4 8.2 | 8.4 | 34.0 34.1 | 34.0 | 102.1 | 101.7 | 6.8 | 6.8 | 6.7 | 3.6 | 3.6 | | 4.9 4.8 5.6 | 4.9 | |
| M2 | Cloudy | Moderate | 16:54 | Middle | 6 | 28.0 27.9 | 28.0 | 8.5 8.3 | 8.4 | 34.1 34.1 | 34.1 | 99.3 92.9 | 98.8 | 6.6 6.2 | 6.6 | | 3.2 | 3.2 | 3.7 | 5.4 5.2 | 5.5 | 5.2 |
| | <u> </u> | | | Bottom | 11 | 27.9 27.9 | 27.9 | 8.5 8.4 | 8.4 | 34.1 33.3 | 34.1 | 92.4 88.9 | 92.7 | 6.2 | 6.2 | 6.2 | 4.4 | 4.2 | | 5.3 | 5.3 | |
| M3 | Cloudy | Moderate | 17:33 | Surface | 4 | 27.9 27.9 | 27.9 | 8.3 8.3 | 8.4 | 33.8 33.9 | 33.6 34.0 | 89.3 87.7 | 89.1 87.3 | 6.0 5.9 | 6.0 5.9 | 6.0 | 5.6 6.0 | 5.6 6.2 | 6.1 | 4.0 4.1 | 4.1 | 4.7 |
| IVIO | Cioudy | wiouciale | 17.33 | Bottom | 7 | 27.9 27.8 | 27.8 | 8.4 8.3 | 8.4 | 34.0 34.0 | 34.0 | 86.8 87.1 | 86.6 | 5.8 5.8 | 5.8 | 5.8 | 6.4 5.8 | 6.4 | 0.1 | 4.0 5.9 | 5.9 | 4.7 |
| | | | | Surface | 1 | 27.8 | 28.1 | 8.4 | 8.5 | 34.0 | 34.0 | 86.0 102.9 | 103.3 | 6.8 | 6.9 | 0.0 | 3.7 | 3.6 | | 5.8 4.1 | 4.1 | |
| M4 | Cloudy | Moderate | 16:40 | Middle | 5 | 28.1 | 28.1 | 8.6 8.5 | 8.6 | 34.0 34.1 | 34.1 | 103.6 | 102.3 | 6.9 | 6.8 | 6.9 | 3.4 | 3.6 | 3.7 | 4.0 | 4.1 | 4.2 |
| | | | | Bottom | 9 | 28.1 28.0 28.0 | 28.0 | 8.6 8.6 8.6 | 8.6 | 34.1 34.1 34.1 | 34.1 | 103.3 100.2 99.2 | 99.7 | 6.9 6.7 6.6 | 6.7 | 6.7 | 3.4 3.9 3.7 | 3.8 | | 4.2 4.4 4.4 | 4.4 | |
| | | | | Surface | 1 | 28.0 28.0 28.0 | 28.0 | 8.1 8.2 | 8.2 | 34.1 34.1 34.1 | 34.1 | 104.8 101.5 | 103.2 | 7.0 6.8 | 6.9 | | 3.7 3.3 3.8 | 3.6 | | 4.4 4.3 4.2 | 4.3 | |
| M5 | Cloudy | Moderate | 17:54 | Middle | 5.5 | 27.8 27.8 | 27.8 | 8.3 8.2 | 8.3 | 34.1 34.1 | 34.1 | 90.3 90.3 | 90.3 | 6.0 6.0 | 6.0 | 6.5 | 5.4 5.5 | 5.5 | 4.7 | 4.9 4.7 | 4.8 | 5.1 |
| | | | | Bottom | 10 | 27.9 27.9 | 27.9 | 8.4 8.3 | 8.4 | 34.1 34.1 | 34.1 | 90.3 91.8 | 91.1 | 6.0 6.1 | 6.1 | 6.1 | 5.0 4.8 | 4.9 | | 6.3 6.3 | 6.3 | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | 6.0 | - | - | | - | - | |
| M6 | Cloudy | Moderate | 17:47 | Middle | 1.3 | 27.8 27.8 | 27.8 | 8.2 8.2 | 8.2 | 34.0 34.0 | 34.0 | 89.3 89.0 | 89.2 | 6.0 5.9 | 6.0 | 5.0 | 4.9 5.0 | 5.0 | 5.0 | 5.4 5.0 | 5.2 | 5.2 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

Appendix I - Action and Limit Levels for Marine Water Quality on 27 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|---------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in mg/L | Depth Average | <u>4.9 mg/L</u> | <u>4.6 mg/L</u> |
| (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | <u>3.6 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | <u>4, M1-M5</u> | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C2: 5.4 NTU</u> | <u>C2: 5.9 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.0 mg/L</u> | <u>C2: 7.5 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 7.0 mg/L</u> | <u>C2: 7.5 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 7.1 mg/L</u> | <u>C2: 7.7 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 27 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Dont | h (m) | Tempera | ture (°C) | ŗ | Н | Salir | ity ppt | DO Satu | ration (%) | Disso | lved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | ended Solids | (mg/L) |
|----------|-----------|-------------|----------|---------|-------|--------------|-----------|------------|---------|--------------|---------|----------------|------------|--------------|-------------|--------|------------|---------------|-----|------------|--------------|----------|
| Location | Condition | Condition** | Time | Dept | n (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.6 27.6 | 27.6 | 8.4 8.4 | 8.4 | 26.7 26.7 | 26.7 | 113.0 115.6 | 114.3 | 7.7 7.9 | 7.8 | 6.7 | 1.8 1.6 | 1.7 | | 4.9 5.1 | 5.0 | l |
| C1 | Sunny | Moderate | 11:56 | Middle | 9 | 26.3 26.3 | 26.3 | 8.3 8.3 | 8.3 | 28.5 28.5 | 28.5 | 79.6 78.9 | 79.3 | 5.5 5.4 | 5.5 | 6.7 | 2.1 2.0 | 2.1 | 3.0 | 6.1 6.3 | 6.2 | 6.0 |
| | | | | Bottom | 17 | 23.8 23.7 | 23.8 | 8.1 8.1 | 8.1 | 30.8 30.8 | 30.8 | 61.1 60.8 | 61.0 | 4.3 4.3 | 4.3 | 4.3 | 5.2 5.1 | 5.2 | | 6.7 6.7 | 6.7 | |
| | | | | Surface | 1 | 28.3 28.3 | 28.3 | 8.5 8.5 | 8.5 | 26.7 26.9 | 26.8 | 152.0 146.5 | 149.3 | 10.2 9.8 | 10.0 | 7.4 | 1.9 2.0 | 2.0 | | 5.8 5.8 | 5.8 | |
| C2 | Sunny | Moderate | 10:33 | Middle | 16.5 | 25.0 25.2 | 25.1 | 8.2 8.2 | 8.2 | 29.8 29.7 | 29.8 | 67.2 67.0 | 67.1 | 4.7 4.7 | 4.7 | | 3.5 3.6 | 3.6 | 3.4 | 5.6 5.6 | 5.6 | 5.8 |
| | | | | Bottom | 32 | 24.9 25.0 | 25.0 | 8.2 8.1 | 8.2 | 29.9 30.0 | 30.0 | 65.0 62.6 | 63.8 | 4.5 4.4 | 4.5 | 4.5 | 4.1 4.8 | 4.5 | | 5.9 5.8 | 5.9 | |
| l l | | | | Surface | 1 | 28.4 28.4 | 28.4 | 8.5 8.5 | 8.5 | 27.2 27.1 | 27.2 | 160.1 157.0 | 158.6 | 10.7 10.5 | 10.6 | 8.9 | 1.2 1.3 | 1.3 | | 5.2 5.2 | 5.2 | |
| G1 | Sunny | Moderate | 11:12 | Middle | 4 | 27.1 27.1 | 27.1 | 8.3 8.3 | 8.3 | 27.8 27.8 | 27.8 | 102.4 108.9 | 105.7 | 7.0 7.4 | 7.2 | | 1.9 1.7 | 1.8 | 1.7 | 5.3 5.3 | 5.3 | 4.4 |
| | | | | Bottom | 7 | 26.2 26.3 | 26.3 | 8.2 8.2 | 8.2 | 28.4 28.4 | 28.4 | 74.6 77.7 | 76.2 | 5.1 5.4 | 5.3 | 5.3 | 2.0 2.0 | 2.0 | | 2.6 2.5 | 2.6 | <u> </u> |
| l l | | | | Surface | 1 | 27.9 27.7 | 27.8 | 8.5 8.4 | 8.5 | 27.2 27.3 | 27.3 | 138.7 135.4 | 137.1 | 9.4 9.2 | 9.3 | 7.5 | 1.6 1.8 | 1.7 | | 4.9 5.0 | 5.0 | |
| G2 | Sunny | Moderate | 10:58 | Middle | 5 | 26.3 26.5 | 26.4 | 8.3 8.3 | 8.3 | 28.3 28.2 | 28.3 | 81.1 85.1 | 83.1 | 5.6 5.8 | 5.7 | | 2.3 2.2 | 2.3 | 2.8 | 5.5 5.5 | 5.5 | 5.6 |
| | | | | Bottom | 9 | 25.1 25.3 | 25.2 | 8.2 8.2 | 8.2 | 29.8 29.7 | 29.8 | 66.5 68.1 | 67.3 | 4.6 4.7 | 4.7 | 4.7 | 4.3 4.2 | 4.3 | | 6.2 6.5 | 6.4 | <u> </u> |
| | | | | Surface | 1 | 28.8 28.7 | 28.8 | 8.5 8.5 | 8.5 | 26.7 25.5 | 26.1 | 161.2 146.4 | 153.8 | 10.7 9.8 | 10.3 | 8.8 | 1.2 1.2 | 1.2 | | 4.1 4.0 | 4.1 | |
| G3 | Sunny | Moderate | 11:19 | Middle | 4 | 27.3 27.1 | 27.2 | 8.4 8.3 | 8.4 | 27.7 27.9 | 27.8 | 109.5 102.0 | 105.8 | 7.4 6.9 | 7.2 | | 1.9 1.9 | 1.9 | 1.8 | 6.6 6.5 | 6.6 | 5.7 |
| | | | | Bottom | 7 | 26.3 26.5 | 26.4 | 8.2 8.3 | 8.3 | 28.5 28.4 | 28.5 | 78.1 77.8 | 78.0 | 5.4 5.3 | 5.4 | 5.4 | 2.2 2.2 | 2.2 | | 6.5 6.3 | 6.4 | <u> </u> |
| | | | | Surface | 1 | 28.2 28.0 | 28.1 | 8.5 8.5 | 8.5 | 27.2 27.2 | 27.2 | 150.0 140.9 | 145.5 | 10.1 9.5 | 9.8 | 8.3 | 1.5 1.6 | 1.6 | | 4.9 4.8 | 4.9 | |
| G4 | Sunny | Moderate | 11:30 | Middle | 4 | 27.0 26.7 | 26.9 | 8.3 8.3 | 8.3 | 27.9 28.0 | 28.0 | 100.9 94.7 | 97.8 | 6.9 6.5 | 6.7 | - | 1.8 2.0 | 1.9 | 2.5 | 4.6 4.4 | 4.5 | 4.8 |
| | | | | Bottom | 7 | 25.8 25.8 | 25.8 | 8.2 8.2 | 8.2 | 29.0 29.0 | 29.0 | 62.3 66.4 | 64.4 | 4.3 4.6 | 4.5 | 4.5 | 4.1 3.7 | 3.9 | | 4.9 4.9 | 4.9 | <u> </u> |
| | | | | Surface | 1 | 28.2 28.2 | 28.2 | 8.5 8.5 | 8.5 | 27.2 27.2 | 27.2 | 150.5 150.7 | 150.6 | 10.1 10.1 | 10.1 | 9.5 | 1.5 1.4 | 1.5 | | 3.1 3.1 | 3.1 | |
| M1 | Sunny | Moderate | 11:06 | Middle | 3 | 27.7 27.8 | 27.8 | 8.4 8.5 | 8.5 | 27.3 27.3 | 27.3 | 130.7 133.2 | 132.0 | 8.8 9.0 | 8.9 | | 1.9 1.7 | 1.8 | 1.8 | 3.1 3.1 | 3.1 | 3.9 |
| | | | | Bottom | 5 | 26.8 26.8 | 26.8 | 8.3 8.3 | 8.3 | 27.9 27.9 | 27.9 | 95.2 94.5 | 94.9 | 6.5 6.5 | 6.5 | 6.5 | 2.3 2.1 | 2.2 | | 5.4 5.5 | 5.5 | <u> </u> |
| | | | | Surface | 1 | 27.9 27.8 | 27.9 | 8.5 8.5 | 8.5 | 27.3 27.3 | 27.3 | 144.5 139.3 | 141.9 | 9.7 9.4 | 9.6 | 7.2 | 1.6 1.7 | 1.7 | | 5.6 5.8 | 5.7 | |
| M2 | Sunny | Moderate | 10:51 | Middle | 6 | 25.6 25.6 | 25.6 | 8.2 8.2 | 8.2 | 29.3 29.3 | 29.3 | 66.2 69.6 | 67.9 | 4.6 4.8 | 4.7 | | 2.0 2.0 | 2.0 | 2.5 | 5.5 5.7 | 5.6 | 6.0 |
| | | | | Bottom | 11 | 24.6 24.6 | 24.6 | 8.1 8.2 | 8.2 | 30.3 30.2 | 30.3 | 60.4 64.7 | 62.6 | 4.2 4.5 | 4.4 | 4.4 | 3.8 3.7 | 3.8 | | 6.6 6.7 | 6.7 | <u> </u> |
| | | | | Surface | 1 | 28.7 28.6 | 28.7 | 8.5 8.5 | 8.5 | 26.4 26.5 | 26.5 | 139.6 144.8 | 142.2 | 9.3 9.7 | 9.5 | 8.3 | 1.3 1.2 | 1.3 | | 5.2 5.1 | 5.2 | |
| M3 | Sunny | Moderate | 11:25 | Middle | 4 | 27.1 27.0 | 27.1 | 8.3 8.3 | 8.3 | 27.9 28.0 | 28.0 | 103.1 102.6 | 102.9 | 7.0 7.0 | 7.0 | 0.0 | 1.9 2.2 | 2.1 | 2.0 | 5.2 5.3 | 5.3 | 5.3 |
| | | | | Bottom | 7 | 26.6 26.5 | 26.6 | 8.3 8.3 | 8.3 | 28.5 28.7 | 28.6 | 76.9 75.8 | 76.4 | 5.3 5.2 | 5.3 | 5.3 | 2.5 2.5 | 2.5 | | 5.6 5.3 | 5.5 | |
| | | | | Surface | 1 | 28.8 28.7 | 28.8 | 8.6 8.6 | 8.6 | 27.1 27.1 | 27.1 | 183.8 183.7 | 183.8 | 12.2 12.2 | 12.2 | 11.7 | 1.0 1.2 | 1.1 | | 4.0 3.8 | 3.9 | |
| M4 | Sunny | Moderate | 10:43 | Middle | 5 | 28.1 28.1 | 28.1 | 8.6 8.6 | 8.6 | 27.2 27.2 | 27.2 | 165.0 166.4 | 165.7 | 11.1 | 11.2 | | 1.5 1.5 | 1.5 | 1.6 | 4.6 4.6 | 4.6 | 4.4 |
| | | | | Bottom | 9 | 26.5 26.0 | 26.3 | 8.3 8.3 | 8.3 | 28.4 28.9 | 28.7 | 85.0 76.3 | 80.7 | 5.8 5.3 | 5.6 | 5.6 | 2.4 2.2 | 2.3 | | 4.8 4.8 | 4.8 | |
| | | | | Surface | 1 | 27.7 27.7 | 27.7 | 8.4 8.4 | 8.4 | 26.6 26.5 | 26.6 | 116.2 116.6 | 116.4 | 7.9 7.9 | 7.9 | 7.4 | 2.1 1.9 | 2.0 | | 4.3 4.3 | 4.3 | |
| M5 | Sunny | Moderate | 11:45 | Middle | 5.5 | 27.0 27.6 | 27.3 | 8.3 8.4 | 8.4 | 27.7 27.0 | 27.4 | 98.7 100.1 | 99.4 | 6.7 6.8 | 6.8 | | 2.6 2.3 | 2.5 | 2.6 | 4.9 4.9 | 4.9 | 3.8 |
| | | | | Bottom | 10 | 24.9 25.0 | 25.0 | 8.2 8.2 | 8.2 | 29.8 29.8 | 29.8 | 66.5 66.2 | 66.4 | 4.6 4.6 | 4.6 | 4.6 | 3.3 3.2 | 3.3 | | 2.2 2.1 | 2.2 | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | 10.0 | - | - | | - | - | |
| M6 | Sunny | Moderate | 11:38 | Middle | 1.3 | 28.2 28.4 | 28.3 | 8.5 8.5 | 8.5 | 27.2 27.2 | 27.2 | 145.0 152.4 | 148.7 | 9.7 10.2 | 10.0 | | 1.6 1.5 | 1.6 | 1.6 | 2.0 2.0 | 2.0 | 2.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | - | - | - | | - | - | |

rks: *DA: Depth-Averaged

^{**}Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 27 June 2018 (Mid-Flood Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C1: 9.1 NTU</u> | <u>C1: 9.9 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 5.5 mg/L</u> | <u>C1: 6.0 mg/L</u> |
| | Stations M1-M | <u>5</u> | _ |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 5.5 mg/L</u> | <u>C1: 6.0 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 8.0 mg/L</u> | <u>C1: 8.7 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 27 June 2018

(Mid-Flood Tide)

| Location | Weather | Sea | Sampling | D | th (m) | Tempera | ature (°C) | F. | Н | Salin | ity ppt | DO Satu | ration (%) | Disso | lved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | ended Solids | (mg/L) |
|----------|-----------|-------------|----------|-------------------|--------|----------------------|--------------|-------------------|------------|----------------------|--------------|-------------------------|---------------|-------------------|-------------|--------|-------------------|---------------|-----|-------------------|--------------|----------|
| Location | Condition | Condition** | Time | Depi | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.5 27.7 | 27.6 | 8.4 8.4 | 8.4 | 26.8 26.7 | 26.8 | 111.0 118.5 | 114.8 | 7.6 8.0 | 7.8 | | 1.9 1.7 | 1.8 | | 4.5 4.7 | 4.6 | |
| C1 | Sunny | Moderate | 19:01 | Middle | 9 | 26.3 26.3 | 26.3 | 8.2 8.3 | 8.3 | 28.5 28.5 | 28.5 | 77.5 78.6 | 78.1 | 5.3 5.4 | 5.4 | 6.6 | 2.2 2.0 | 2.1 | 3.8 | 7.0 7.1 | 7.1 | 6.1 |
| | | | | Bottom | 17 | 23.8 23.7 | 23.8 | 8.1 8.1 | 8.1 | 30.8 30.8 | 30.8 | 60.7 60.3 | 60.5 | 4.3 4.3 | 4.3 | 4.3 | 7.7 7.4 | 7.6 | | 6.6 6.8 | 6.7 | |
| | | | | Surface | 1 | 28.4 28.5 | 28.5 | 8.5 8.5 | 8.5 | 26.8 26.8 | 26.8 | 152.9 153.5 | 153.2 | 10.2 10.3 | 10.3 | 7.5 | 1.6 1.8 | 1.7 | | 5.5 5.4 | 5.5 | |
| C2 | Sunny | Moderate | 17:34 | Middle | 16.5 | 25.0 25.2 24.9 | 25.1 | 8.2 8.2 8.2 | 8.2 | 29.8 29.7 30.0 | 29.8 | 66.3 66.6 64.3 | 66.5 | 4.6 4.6 4.5 | 4.6 | | 3.5 3.5 4.3 | 3.5 | 3.2 | 3.1 3.1 2.5 | 3.1 | 3.7 |
| | | | | Bottom | 32 | 24.8 28.5 | 24.9 | 8.1 8.5 | 8.2 | 30.1 27.2 | 30.1 | 62.7 161.6 | 63.5 | 4.4 | 4.5 | 4.5 | 4.4 1.2 | 4.4 | | 2.3 | 2.4 | |
| G1 | | | 10.11 | Surface | 1 | 28.5 26.8 | 28.5 | 8.5 8.3 | 8.5 | 27.1 27.9 | 27.2 | 160.0 | 160.8 | 10.7 | 10.8 | 9.0 | 1.3 | 1.3 | | 4.6 | 4.6 | |
| GI | Sunny | Moderate | 18:14 | Middle Bottom | 7 | 27.2 26.2 | 27.0 26.3 | 8.4 8.2 | 8.4 | 27.7 | 27.8 | 110.6 74.0 | 104.6 75.0 | 7.5 5.1 | 7.1 5.2 | 5.2 | 1.7 | 1.8 | 1.7 | 3.8 | 3.7 | 3.8 |
| | | | | Surface | 1 | 26.3 27.8 | 27.8 | 8.2 8.5 | 8.5 | 28.4 27.3 | 27.3 | 76.0 138.0 | 137.4 | 5.2 9.3 | 9.3 | 5.2 | 2.1 1.6 | 1.7 | | 3.2 5.2 | 5.1 | |
| G2 | Sunny | Moderate | 17:58 | Middle | 5 | 27.8 26.3 | 26.4 | 8.5 8.2 | 8.3 | 27.2 28.3 | 28.2 | 136.8 80.6 | 83.2 | 9.2 5.5 | 5.7 | 7.5 | 1.7 2.2 | 2.3 | 2.7 | 5.0 3.8 | 3.8 | 4.3 |
| GL. | Curry | modorato | 17.00 | Bottom | 9 | 26.5 25.1 | 25.2 | 8.3 8.2 | 8.2 | 28.1 29.8 | 29.8 | 85.7 66.3 | 66.5 | 5.9 4.6 | 4.6 | 4.6 | 2.3 4.2 | 4.2 | 2 | 3.8 | 3.9 | |
| | | | | Surface | 1 | 25.2 28.7 | 28.7 | 8.2 8.6 | 8.6 | 29.8 26.7 | 26.4 | 66.7 161.3 | 155.5 | 10.8 | 10.4 | | 1.2 | 1.2 | | 4.6 | 4.5 | |
| G3 | Sunny | Moderate | 18:21 | Middle | 4 | 28.7 27.2 27.1 | 27.2 | 8.5 8.3 8.3 | 8.3 | 26.0 27.8 27.9 | 27.9 | 149.7 104.6 103.1 | 103.9 | 7.1 7.0 | 7.1 | 8.8 | 2.0 2.0 | 2.0 | 1.8 | 7.3 7.5 | 7.4 | 5.1 |
| | | | | Bottom | 7 | 26.2 26.2 | 26.2 | 8.2 8.2 | 8.2 | 28.5 28.6 | 28.6 | 77.0 75.4 | 76.2 | 5.3 5.2 | 5.3 | 5.3 | 2.4 2.2 | 2.3 | | 3.4 3.4 | 3.4 | |
| | | | | Surface | 1 | 28.3 28.0 | 28.2 | 8.5 8.5 | 8.5 | 27.2 27.2 | 27.2 | 153.0 146.4 | 149.7 | 10.3 9.9 | 10.1 | 8.4 | 1.5 1.6 | 1.6 | | 2.2 2.3 | 2.3 | |
| G4 | Sunny | Moderate | 18:34 | Middle | 4 | 26.9 26.8 | 26.9 | 8.3 8.3 | 8.3 | 27.9 28.0 | 28.0 | 99.1 94.5 | 96.8 | 6.8 6.5 | 6.7 | 0.4 | 1.9 2.0 | 2.0 | 2.4 | 5.8 5.7 | 5.8 | 4.9 |
| | | | | Bottom | 7 | 25.8 25.8 | 25.8 | 8.2 8.2 | 8.2 | 29.0 29.0 | 29.0 | 62.2 63.4 | 62.8 | 4.3 4.4 | 4.4 | 4.4 | 3.6 3.6 | 3.6 | | 6.7 6.7 | 6.7 | <u></u> |
| | | | | Surface | 1 | 28.2 28.3 | 28.3 | 8.5 8.5 | 8.5 | 27.2 27.2 | 27.2 | 149.0 154.0 | 151.5 | 10.0 10.3 | 10.2 | 9.5 | 1.4 | 1.3 | | 3.6 3.7 | 3.7 | |
| M1 | Sunny | Moderate | 18:07 | Middle | 3 | 27.7 27.7 26.8 | 27.7 | 8.4 8.4 8.3 | 8.4 | 27.4 27.3 27.8 | 27.4 | 130.3 130.8 94.6 | 130.6 | 8.8 8.8 6.5 | 8.8 | | 1.7 1.9 2.2 | 1.8 | 1.8 | 4.6 4.3 5.4 | 4.5 | 4.6 |
| | | | | Bottom | 5 | 26.8 | 26.8 | 8.3 8.5 | 8.3 | 27.9 27.3 | 27.9 | 94.3 148.5 | 94.5 | 6.5 | 6.5 | 6.5 | 2.1 | 2.2 | | 5.9 | 5.7 | |
| 140 | | | 17.51 | Surface | 1 | 27.8 25.5 | 27.9 | 8.5 8.2 | 8.5 | 27.3 29.4 | 27.3 | 140.4 | 144.5 | 9.5 4.5 | 9.8 | 7.2 | 1.5 | 1.5 | 0.5 | 5.4 3.0 | 5.5 | |
| M2 | Sunny | Moderate | 17:51 | Middle | 6 | 25.6 24.6 | 25.6 | 8.2 8.1 | 8.2 | 29.3 30.2 | 29.4 | 66.5 62.0 | 65.4 | 4.6 4.3 | 4.6 | 4.4 | 2.1 3.9 | 2.1 | 2.5 | 3.0 5.6 | 3.0 | 4.7 |
| | | | | Bottom Surface | 11 | 24.6 28.6 | 24.6 | 8.1 8.5 | 8.1 8.5 | 30.2 26.5 | 30.2 26.5 | 63.1 145.8 | 62.6 147.2 | 4.4 9.8 | 9.9 | 4.4 | 3.6 1.3 | 3.8 1.2 | | 5.7 4.5 | 5.7 4.4 | |
| M3 | Sunny | Moderate | 18:27 | Middle | 4 | 28.6 27.0 | 27.0 | 8.5 8.3 | 8.3 | 26.4 28.0 | 28.0 | 148.5 | 100.1 | 9.9 6.8 | 6.8 | 8.4 | 1.1 | 2.0 | 2.0 | 4.2 | 4.3 | 3.8 |
| | | | | Bottom | 7 | 27.0 26.4 26.4 | 26.4 | 8.3 8.2 8.2 | 8.2 | 28.0 28.7 28.7 | 28.7 | 75.2 74.2 | 74.7 | 6.8 5.2 5.1 | 5.2 | 5.2 | 2.1 2.8 2.9 | 2.9 | | 2.7 2.8 | 2.8 | |
| | | | | Surface | 1 | 28.8 28.7 | 28.8 | 8.6 8.6 | 8.6 | 27.1 27.1 | 27.1 | 183.8 184.4 | 184.1 | 12.2 12.3 | 12.3 | | 1.0 | 1.1 | | 4.7 4.3 | 4.5 | |
| M4 | Sunny | Moderate | 17:43 | Middle | 5 | 28.0 28.1 | 28.1 | 8.6 8.6 | 8.6 | 27.2 27.2 | 27.2 | 163.6 165.3 | 164.5 | 11.0 | 11.1 | 11.7 | 1.6 | 1.6 | 1.6 | 5.6 5.6 | 5.6 | 5.2 |
| | | | | Bottom | 9 | 26.3 26.1 | 26.2 | 8.3 8.2 | 8.3 | 28.5 28.8 | 28.7 | 78.6 77.0 | 77.8 | 5.4 5.3 | 5.4 | 5.4 | 2.3 2.1 | 2.2 | | 5.4 5.3 | 5.4 | |
| | | | | Surface | 1 | 27.6 27.8 | 27.7 | 8.4 8.4 | 8.4 | 26.7 26.2 | 26.5 | 115.2 118.9 | 117.1 | 7.8 8.1 | 8.0 | 7.8 | 1.5 1.8 | 1.7 | | 5.2 5.0 | 5.1 | |
| M5 | Sunny | Moderate | 18:51 | Middle | 5.5 | 27.1 27.6 | 27.4 | 8.3 8.4 | 8.4 | 27.5 27.1 | 27.3 | 99.3 119.0 | 109.2 | 6.8 8.1 | 7.5 | | 2.8 2.5 | 2.7 | 2.6 | 4.8 4.8 | 4.8 | 4.7 |
| | | | | Bottom | 10 | 24.9 25.0 | 25.0 | 8.2 8.2 | 8.2 | 29.8 29.7 | 29.8 | 66.3 66.8 | 66.6 | 4.6 4.7 | 4.7 | 4.7 | 3.2 3.4 | 3.3 | | 4.0 4.1 | 4.1 | <u> </u> |
| | | | | Surface | - | 28.3 | - | - - 8.5 | - | - - 27.2 | - | 148.8 | - | 10.0 | - | 10.1 | 1.5 | - | | 4.3 | - | |
| M6 | Sunny | Moderate | 18:43 | Middle | 1.3 | 28.4 | 28.4 | 8.5 - | 8.5 | 27.2 | 27.2 | 152.2 | 150.5 | 10.0 | 10.1 | | 1.5 | 1.5 | 1.5 | 4.3 | 4.3 | 4.3 |
| | | | | Bottom | - | | - |] | - | - | - | - | - | | - | - | - | - | | - | - | ı |

Appendix I - Action and Limit Levels for Marine Water Quality on 29 June 2018 (Mid-Ebb Tide)

| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | 4.2 mg/L | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Tumbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| , | | <u>C2: 6.0 NTU</u> | <u>C2: 6.5 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | C2: 6.8 mg/L |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C2: 6.2 mg/L</u> | <u>C2: 6.8 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | I |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C2: 8.2 mg/L</u> | <u>C2: 8.8 mg/L</u> |
| | Station M6 | | T |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 29 June 2018

(Mid-Ebb Tide)

| Location | Weather | Sea | Sampling | Б | 4h () | Tempera | ature (°C) | ŗ | Н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|------------------|--------|----------------------|--------------|-------------------|------------|----------------------|--------------|-------------------------|--------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Dep | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 26.8 26.7 | 26.8 | 7.8 7.8 | 7.8 | 29.4 29.5 | 29.5 | 86.3 84.8 | 85.6 | 5.9 5.8 | 5.9 | | 3.3 3.3 | 3.3 | | 4.9 4.9 | 4.9 | |
| C1 | Sunny | Moderate | 14:12 | Middle | 9.5 | 25.5 25.6 | 25.6 | 7.8 7.8 | 7.8 | 31.4 31.2 | 31.3 | 67.4 68.9 | 68.2 | 4.6 4.7 | 4.7 | 5.3 | 3.1 3.2 | 3.2 | 3.1 | 5.0 5.1 | 5.1 | 5.0 |
| | | | | Bottom | 18 | 25.5 25.3 | 25.4 | 7.8 7.8 | 7.8 | 31.3 31.6 | 31.5 | 67.9 69.8 | 68.9 | 4.7 4.8 | 4.8 | 4.8 | 3.0 2.8 | 2.9 | | 5.1 5.0 | 5.1 | |
| | | | | Surface | 1 | 27.6 27.6 | 27.6 | 7.8 7.9 | 7.9 | 28.6 28.5 | 28.6 | 102.1 103.5 | 102.8 | 6.9 7.0 | 7.0 | 5.8 | 2.2 2.3 | 2.3 | | 5.2 5.1 | 5.2 | |
| C2 | Sunny | Moderate | 12:20 | Middle | 16.5 | 24.5 24.5 | 24.5 | 7.7 7.7 | 7.7 | 32.7 32.7 | 32.7 | 64.4 64.9 | 64.7 | 4.5 4.5 | 4.5 | 0.0 | 5.1 4.4 | 4.8 | 4.0 | 6.4 6.2 | 6.3 | 6.1 |
| | | | | Bottom | 32 | 24.3 24.2 | 24.3 | 7.7 7.7 | 7.7 | 33.0 33.1 | 33.1 | 62.1 61.3 | 61.7 | 4.3 4.3 | 4.3 | 4.3 | 5.2 4.8 | 5.0 | | 6.7 6.9 | 6.8 | |
| | | | | Surface | 1 | 26.8 27.1 | 27.0 | 8.0 8.0 | 8.0 | 30.7 30.6 | 30.7 | 119.5 120.2 | 119.9 | 8.0 8.1 | 8.1 | 7.7 | 1.2 | 1.2 | | 5.3 5.3 | 5.3 | |
| G1 | Sunny | Moderate | 13:15 | Middle | 4 | 26.5 26.5 25.7 | 26.5 | 7.9 7.9 7.8 | 7.9 | 30.9 31.0 31.9 | 31.0 | 108.1 106.2 64.4 | 107.2 | 7.3 7.2 4.4 | 7.3 | | 1.0 1.0 2.0 | 1.0 | 1.4 | 5.4 5.3 4.7 | 5.4 | 5.1 |
| | | | | Bottom | 7 | 25.7 25.7 27.7 | 25.7 | 7.8 7.8 | 7.8 | 31.9 | 31.9 | 65.0 | 64.7 | 4.4 4.4 9.1 | 4.4 | 4.4 | 1.8 | 1.9 | | 4.7 4.6 5.2 | 4.7 | |
| | | | | Surface | 1 | 27.6 27.0 | 27.7 | 8.0 8.0 | 8.0 | 30.1 30.1 30.5 | 30.1 | 136.1 136.0 119.5 | 136.1 | 9.1 9.1 8.0 | 9.1 | 8.6 | 0.8 | 0.9 | | 5.2 5.2 8.4 | 5.2 | |
| G2 | Sunny | Moderate | 12:58 | Middle | 5 | 27.1 25.5 | 27.1 | 8.0 7.8 | 8.0 | 30.5 32.0 | 30.5 | 121.1 66.8 | 120.3 | 8.1 4.6 | 8.1 | | 0.9 | 0.9 | 1.1 | 8.3 6.3 | 8.4 | 6.6 |
| | | | | Bottom | 9 | 25.4 27.2 | 25.5 | 7.8 7.8 | 7.8 | 32.1 30.7 | 32.1 | 65.3 92.6 | 66.1 | 4.5 | 4.6 | 4.6 | 1.5 | 1.5 | | 6.1 | 6.2 | |
| | | | | Surface | 1 | 27.3 25.9 | 27.3 | 7.8 7.8 | 7.8 | 30.6 | 30.7 | 91.6 71.3 | 92.1 | 6.1 | 6.2 | 5.6 | 3.2 | 3.1 | | 4.6 | 4.6 | |
| G3 | Sunny | Moderate | 13:27 | Middle Bottom | 7 | 25.9 25.5 | 25.9 25.5 | 7.8 7.8 | 7.8 7.8 | 31.6 32.0 | 31.6 32.0 | 71.6 62.7 | 71.5 63.5 | 4.9 | 4.9 | 4.4 | 1.9 | 1.9 | 2.3 | 4.8 | 4.9 | 4.7 |
| | | | | Surface | 1 | 25.5 26.8 | 26.9 | 7.8 8.0 | 8.0 | 31.9 30.4 | 30.4 | 64.2 115.1 | 115.7 | 4.4 7.8 | 7.8 | 4.4 | 1.7 1.7 | 1.7 | | 4.6 3.1 | 3.1 | |
| G4 | Sunny | Moderate | 13:44 | Middle | 4 | 26.9 26.4 | 26.4 | 8.0 7.9 | 7.9 | 30.4 30.8 | 30.4 | 116.3 101.5 | 101.6 | 7.8 6.9 | 6.9 | 7.4 | 1.7 | 1.9 | 1.7 | 3.1 5.1 | 5.1 | 5.0 |
| Q. | Ournly | Woderate | 10.44 | Bottom | 7 | 26.4 26.0 | 26.1 | 7.9 7.9 | 7.9 | 30.8 31.5 | 31.5 | 101.6 87.4 | 88.3 | 6.9 5.9 | 6.0 | 6.0 | 1.9 1.4 | 1.4 | 1.7 | 5.1 6.8 | 6.7 | 5.0 |
| | | | | Surface | 1 | 26.1 27.6 | 27.6 | 7.9 7.9 | 7.9 | 31.4 30.3 | 30.3 | 89.1 115.9 | 116.4 | 6.1 7.7 | 7.8 | | 1.3 | 1.4 | | 6.5 3.9 | 3.9 | |
| M1 | Sunny | Moderate | 13:07 | Middle | 3 | 27.6 27.1 | 27.1 | 7.9 8.0 | 8.0 | 30.3 30.5 30.5 | 30.5 | 116.8 | 119.4 | 7.8 8.0 | 8.0 | 7.9 | 1.4 | 1.3 | 1.3 | 3.8 5.2 | 5.3 | 5.3 |
| | | | | Bottom | 5 | 27.1 26.5 26.4 | 26.5 | 7.9 7.9 | 7.9 | 31.0 31.0 | 31.0 | 119.3 104.2 105.0 | 104.6 | 7.0 7.1 | 7.1 | 7.1 | 1.3 1.3 1.2 | 1.3 | | 5.3 6.8 6.6 | 6.7 | |
| | | | | Surface | 1 | 27.6 27.6 | 27.6 | 8.0 8.0 | 8.0 | 30.0 30.0 | 30.0 | 134.2 134.1 | 134.2 | 9.0 8.9 | 9.0 | | 0.8 0.8 | 0.8 | | 3.9 3.9 | 3.9 | |
| M2 | Sunny | Moderate | 12:48 | Middle | 5.5 | 26.6 26.5 | 26.6 | 7.9 7.9 | 7.9 | 30.8 30.9 | 30.9 | 106.9 104.9 | 105.9 | 7.2 7.1 | 7.2 | 8.1 | 1.1 1.2 | 1.2 | 1.2 | 3.0 3.1 | 3.1 | 3.5 |
| | | | | Bottom | 10 | 25.0 24.8 | 24.9 | 7.7 7.7 | 7.7 | 32.5 32.8 | 32.7 | 64.8 64.2 | 64.5 | 4.5 4.4 | 4.5 | 4.5 | 1.7 1.6 | 1.7 | | 3.5 3.4 | 3.5 | |
| | | | | Surface | 1 | 27.1 27.1 | 27.1 | 7.8 7.8 | 7.8 | 30.8 30.8 | 30.8 | 81.9 86.4 | 84.2 | 5.5 5.8 | 5.7 | 5.5 | 2.1 2.2 | 2.2 | | 4.4 4.1 | 4.3 | |
| МЗ | Sunny | Moderate | 13:35 | Middle | 4 | 26.1 26.1 | 26.1 | 7.8 7.8 | 7.8 | 31.6 31.6 | 31.6 | 75.9 75.9 | 75.9 | 5.2 5.2 | 5.2 | 3.3 | 1.7 1.8 | 1.8 | 2.0 | 3.9 3.5 | 3.7 | 4.5 |
| | | | | Bottom | 7 | 25.5 25.4 | 25.5 | 7.7 7.7 | 7.7 | 32.1 32.1 | 32.1 | 67.8 66.4 | 67.1 | 4.6 4.5 | 4.6 | 4.6 | 1.9 2.0 | 2.0 | | 5.5 5.6 | 5.6 | |
| | | | | Surface | 1 | 27.9 27.9 | 27.9 | 8.0 8.0 | 8.0 | 30.2 30.2 | 30.2 | 128.7 131.3 | 130.0 | 8.5 8.7 | 8.6 | 8.2 | 0.8 | 0.8 | | 3.5 3.5 | 3.5 | |
| M4 | Sunny | Moderate | 12:36 | Middle | 4.5 | 27.0 27.1 | 27.1 | 7.9 7.9 | 7.9 | 30.6 30.4 | 30.5 | 113.9 | 116.2 | 7.7 7.9 | 7.8 | | 1.3 | 1.2 | 1.2 | 3.5 3.4 | 3.5 | 4.4 |
| | | | | Bottom | 8 | 26.3 26.4 | 26.4 | 7.8 7.9 | 7.9 | 31.1 31.0 | 31.1 | 91.3 93.8 | 92.6 | 6.2 6.4 | 6.3 | 6.3 | 1.4 1.6 | 1.5 | | 6.3 6.3 | 6.3 | |
| | | | | Surface | 1 | 26.7 26.7 26.6 | 26.7 | 7.9 7.9 7.9 | 7.9 | 29.9 29.9 30.2 | 29.9 | 92.9 92.5 92.5 | 92.7 | 6.3 6.3 | 6.3 | 6.3 | 2.7 2.8 2.7 | 2.8 | | 5.0 5.0 5.1 | 5.0 | |
| M5 | Sunny | Moderate | 14:01 | Middle | 5 | 26.6 26.6 | 26.6 | 7.9 7.9 | 7.9 | 30.2 30.2 | 30.2 | 92.0 92.6 | 92.3 | 6.2 6.1 | 6.3 | | 2.7 | 2.7 | 2.8 | 5.2 5.4 | 5.2 | 5.2 |
| | | | | Bottom | 9 | 26.5 | 26.6 | 7.9 | 7.9 | 30.2 | 30.2 | 91.3 | 91.0 | 6.2 | 6.2 | 6.2 | 2.8 | 2.8 | | 5.4 | 5.4 | |
| 140 | 0 | Madazi | 40.50 | Surface | - | 26.6 | - | 7.9 | 7.0 | 30.6 | | 107.8 | - 407.5 | 7.3 | 7.0 | 7.3 | 1.5 | - | 4.0 | 3.7 | - 0.7 | 0.7 |
| M6 | Sunny | Moderate | 13:53 | Middle | 2 | 26.6 | 26.6 | 7.9 | 7.9 | 30.6 | 30.6 | 107.2 | 107.5 | 7.2 | 7.3 | | 1.6 | 1.6 | 1.6 | 3.6 | 3.7 | 3.7 |
| | | | 1 | Bottom | - | - | - | - | - | - | - | - | - | l - | - | l - | - | - | | - | - | |

Appendix I - Action and Limit Levels for Marine Water Quality on 29 June 2018 (Mid-Flood Tide)


| Parameter (unit) | <u>Depth</u> | Action Level | Limit Level |
|-------------------------------|----------------|----------------------------------|--------------------------------------|
| | Stations G1-G4 | 4, M1-M5 | |
| DO in ma/I | Depth Average | 4.9 mg/L | 4.6 mg/L |
| DO in mg/L (See Note 1 and 4) | Bottom | <u>4.2 mg/L</u> | 3.6 mg/L |
| | Station M6 | | |
| | Intake Level | <u>5.0 mg/L</u> | <u>4.7 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | |
| | | <u>19.3 NTU</u> | <u>22.2 NTU</u> |
| Turbidity in | | or 120% of upstream control | or 130% of upstream control |
| Turbidity in NTU | Bottom | station's Turbidity at the same | station's Turbidity at the same tide |
| (See Note 2 and 4) | | tide of the same day | of the same day |
| | | <u>C1: 4.7 NTU</u> | <u>C1: 5.1 NTU</u> |
| | Station M6 | | |
| | Intake Level | <u>19.0 NTU</u> | <u>19.4 NTU</u> |
| | Stations G1-G4 | <u>1</u> | |
| | | <u>6.0 mg/L</u> | <u>6.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 6.6 mg/L</u> | <u>C1: 7.2 mg/L</u> |
| | Stations M1-M | <u>[5</u> | |
| | | <u>6.2 mg/L</u> | <u>7.4 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| SS in mg/L | Surface | station's SS at the same tide of | station's SS at the same tide of the |
| (See Note 2 and 4) | | the same day | same day |
| | | <u>C1: 6.6 mg/L</u> | <u>C1: 7.2 mg/L</u> |
| | Stations G1-G4 | 4, M1-M5 | T |
| | | <u>6.9 mg/L</u> | <u>7.9 mg/L</u> |
| | | or 120% of upstream control | or 130% of upstream control |
| | Bottom | station's SS at the same tide of | station's SS at the same tide of the |
| | | the same day | same day |
| | | <u>C1: 7.7 mg/L</u> | <u>C1: 8.3 mg/L</u> |
| | Station M6 | | |
| | Intake Level | <u>8.3 mg/L</u> | <u>8.6 mg/L</u> |


- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 29 June 2018

(Mid-Flood Tide)


| | Weather | Sea | Sampling | - | | Tempera | ature (°C) | r | Н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|----------|-----------|-------------|----------|-------------------|--------|----------------------|------------|-------------------|------------|----------------------|---------|-------------------------|---------------|-------------------|------------|--------|-------------------|---------------|-----|-------------------|-------------|--------|
| Location | Condition | Condition** | Time | Dep | th (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 27.1 27.0 | 27.1 | 8.0 8.0 | 8.0 | 29.3 29.4 | 29.4 | 108.1 107.1 | 107.6 | 7.3 7.2 | 7.3 | | 1.2 1.2 | 1.2 | | 5.4 5.6 | 5.5 | |
| C1 | Fine | Moderate | 21:10 | Middle | 9.5 | 24.8 24.8 | 24.8 | 7.8 7.8 | 7.8 | 32.5 32.5 | 32.5 | 68.4 68.2 | 68.3 | 4.7 4.7 | 4.7 | 6.0 | 2.0 | 2.0 | 2.4 | 4.4 4.4 | 4.4 | 5.4 |
| | | | | Bottom | 18 | 23.4 23.4 | 23.4 | 7.8 7.8 | 7.8 | 33.8 33.8 | 33.8 | 62.3 62.3 | 62.3 | 4.4 4.4 | 4.4 | 4.4 | 3.8 3.9 | 3.9 | | 6.2 6.5 | 6.4 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.0 8.0 | 8.0 | 29.7 29.7 | 29.7 | 123.0 124.1 | 123.6 | 8.3 8.3 | 8.3 | 7.1 | 1.8 1.8 | 1.8 | | 2.8 2.8 | 2.8 | |
| C2 | Fine | Moderate | 18:57 | Middle | 16.5 | 25.9 25.8 | 25.9 | 7.8 7.8 | 7.8 | 31.3 31.3 | 31.3 | 85.1 84.8 | 85.0 | 5.8 5.8 | 5.8 | | 1.7 1.8 | 1.8 | 1.8 | 4.3 4.3 | 4.3 | 3.5 |
| | | | | Bottom | 32 | 25.3 25.5 | 25.4 | 7.8 7.8 | 7.8 | 31.8 31.7 | 31.8 | 70.4 73.3 | 71.9 | 4.8 5.0 | 4.9 | 4.9 | 2.0 1.7 | 1.9 | | 3.5 3.5 | 3.5 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.1 8.1 | 8.1 | 30.1 30.1 | 30.1 | 129.4 129.2 | 129.3 | 8.7 8.7 | 8.7 | 7.5 | 1.1 | 1.1 | | 5.5 5.6 | 5.6 | |
| G1 | Fine | Moderate | 20:00 | Middle | 4 | 26.3 26.3 24.6 | 26.3 | 7.9 7.9 7.8 | 7.9 | 31.0 31.0 32.6 | 31.0 | 88.0 93.2 68.2 | 90.6 | 6.0 6.3 4.7 | 6.2 | | 2.1 2.1 2.2 | 2.1 | 1.8 | 5.5 5.5 5.7 | 5.5 | 5.6 |
| | | 1 | l | Bottom | 7 | 24.6 | 24.6 | 7.8 8.1 | 7.8 | 32.6 30.3 | 32.6 | 67.6 128.6 | 67.9 | 4.7 | 4.7 | 4.7 | 2.2 | 2.2 | | 5.7 5.7 | 5.7 | |
| | | | | Surface | 1 | 27.3 25.7 | 27.3 | 8.0 7.9 | 8.1 | 30.3 31.4 | 30.3 | 127.8 78.3 | 128.2 | 8.6 5.4 | 8.6 | 7.0 | 1.2 | 1.2 | | 4.1 | 4.1 | |
| G2 | Fine | Moderate | 19:33 | Middle | 5 | 25.4 24.1 | 25.6 | 7.8 7.7 | 7.9 | 31.7 | 31.6 | 78.5 69.5 | 78.4 | 5.4 4.8 | 5.4 | | 1.7 4.3 | 1.8 | 2.4 | 5.5 6.6 | 5.4 | 5.4 |
| | | <u> </u> | | Bottom | 9 | 24.1 | 24.1 | 7.7 8.1 | 7.7 | 33.2 30.0 | 33.2 | 67.4 127.0 | 68.5 | 4.7 | 4.8 | 4.8 | 4.2 | 4.3 | | 6.5 5.1 | 6.6 | |
| G3 | Fine | Moderate | 20:42 | Surface | 1 | 27.3 26.5 | 27.3 | 8.1 7.9 | 8.1 7.9 | 30.0 | 30.0 | 126.9 91.7 | 127.0 91.4 | 8.5 6.2 | 8.5 6.2 | 7.4 | 1.2 | 2.3 | 10 | 5.1 | 5.1 | 5.2 |
| G3 | rine | woderate | 20:13 | Bottom | 7 | 26.3 24.6 | 24.6 | 7.9 7.8 | 7.9 | 31.0 32.6 | 32.6 | 91.0 66.3 | 66.1 | 6.2 4.6 | 4.6 | 4.6 | 2.2 1.8 | 1.9 | 1.8 | 4.7 5.8 | 5.8 | 5.2 |
| | | | | Surface | 1 | 24.5 27.3 | 27.3 | 7.8 8.1 | 8.1 | 32.6 30.1 | 30.1 | 65.9 127.6 | 127.6 | 4.6 8.6 | 8.6 | | 2.0 1.1 | 1.1 | | 5.8 5.4 | 5.5 | |
| G4 | Fine | Moderate | 20:38 | Middle | 4 | 27.3 26.2 | 26.2 | 7.9 | 7.9 | 30.1 31.1 | 31.1 | 127.5 85.8 | 86.0 | 8.5 5.8 | 5.8 | 7.2 | 2.9 | 2.9 | 2.5 | 5.5 5.5 | 5.5 | 5.7 |
| | | | | Bottom | 7 | 26.2 | 24.7 | 7.9 | 7.8 | 31.1 32.5 | 32.5 | 86.1 66.0 | 65.6 | 5.8 4.6 | 4.6 | 4.6 | 3.2 | 3.5 | | 5.5 6.2 | 6.2 | |
| | | | | Surface | 1 | 24.7 27.4 27.4 | 27.4 | 7.8 8.1 8.1 | 8.1 | 32.5 30.1 30.1 | 30.1 | 65.2 130.3 130.0 | 130.2 | 4.5 8.7 8.7 | 8.7 | | 3.7 1.3 1.3 | 1.3 | | 6.1 3.5 3.5 | 3.5 | |
| M1 | Fine | Moderate | 19:50 | Middle | 3 | 27.4 27.4 27.4 | 27.4 | 8.1 8.1 | 8.1 | 30.1 30.3 30.3 | 30.3 | 129.1 129.4 | 129.3 | 8.6 8.7 | 8.7 | 8.7 | 1.3 | 1.4 | 2.1 | 7.4 7.7 | 7.6 | 5.0 |
| | | | | Bottom | 5 | 25.5 25.5 | 25.5 | 7.8 7.8 | 7.8 | 31.7 31.7 | 31.7 | 79.8 79.7 | 79.8 | 5.5 5.5 | 5.5 | 5.5 | 3.5 3.9 | 3.7 | | 3.7 3.8 | 3.8 | |
| | | | | Surface | 1 | 27.5 27.4 | 27.5 | 8.1 8.1 | 8.1 | 30.2 30.2 | 30.2 | 146.1 144.2 | 145.2 | 9.8 9.6 | 9.7 | 7.4 | 0.9 0.9 | 0.9 | | 3.3 3.4 | 3.4 | |
| M2 | Fine | Moderate | 19:21 | Middle | 5.5 | 25.0 25.0 | 25.0 | 7.8 7.8 | 7.8 | 32.2 32.3 | 32.3 | 65.4 64.7 | 65.1 | 4.5 4.5 | 4.5 | 7.1 | 2.3 2.3 | 2.3 | 2.5 | 5.7 5.6 | 5.7 | 5.0 |
| | | | | Bottom | 10 | 24.2 24.2 | 24.2 | 7.7 7.7 | 7.7 | 33.2 33.3 | 33.3 | 63.9 63.5 | 63.7 | 4.4 4.4 | 4.4 | 4.4 | 4.4 4.2 | 4.3 | | 5.6 5.9 | 5.8 | |
| | | | | Surface | 1 | 27.3 27.3 | 27.3 | 8.1 8.1 | 8.1 | 30.0 30.0 | 30.0 | 126.0 126.1 | 126.1 | 8.4 8.5 | 8.5 | 6.5 | 1.2 1.2 | 1.2 | | 3.8 3.8 | 3.8 | |
| М3 | Fine | Moderate | 20:23 | Middle | 4 | 25.4 25.4 | 25.4 | 7.8 7.8 | 7.8 | 31.9 31.9 | 31.9 | 63.6 63.5 | 63.6 | 4.4 4.4 | 4.4 | | 5.0 4.9 | 5.0 | 2.8 | 4.5 4.6 | 4.6 | 4.8 |
| | | | | Bottom | 7 | 24.5 24.5 | 24.5 | 7.8 7.8 | 7.8 | 32.7 32.7 | 32.7 | 64.8 64.4 | 64.6 | 4.5 4.5 | 4.5 | 4.5 | 2.1 | 2.2 | | 5.9 5.9 | 5.9 | |
| | | | | Surface | 1 | 27.5 27.4 | 27.5 | 8.1 8.1 7.9 | 8.1 | 30.3 30.3 30.6 | 30.3 | 144.9 141.3 108.5 | 143.1 | 9.7 9.4 | 9.6 | 8.5 | 0.9 1.0 1.5 | 1.0 | | 4.5 4.4 | 4.5 | |
| M4 | Fine | Moderate | 19:10 | Middle | 5 | 26.6 26.5 25.8 | 26.6 | 7.9 7.9 7.9 | 7.9 | 30.6 30.7 31.4 | 30.7 | 105.9 82.1 | 107.2 | 7.3 7.2 5.6 | 7.3 | | 1.6 3.0 | 1.6 | 1.8 | 4.2 4.1 5.2 | 4.2 | 4.7 |
| | | | | Bottom | 9 | 25.8 27.0 | 25.8 | 7.8 8.0 | 7.9 | 31.4 31.4 29.7 | 31.4 | 80.8 110.0 | 81.5 | 5.5 7.4 | 5.6 | 5.6 | 2.8 | 2.9 | | 5.2 5.3 5.1 | 5.3 | |
| | _ | . | | Surface | 1 | 27.0 27.0 25.7 | 27.0 | 8.0 7.8 | 8.0 | 29.7 29.8 31.6 | 29.8 | 10.0 109.7 75.9 | 109.9 | 7.4 7.4 5.2 | 7.4 | 6.4 | 1.8 | 1.9 | | 5.1 5.1 4.1 | 5.1 | , = |
| M5 | Fine | Moderate | 20:57 | Middle | 5 | 25.9 24.2 | 25.8 | 7.9 7.8 | 7.9 | 31.4 | 31.5 | 77.4 63.1 | 76.7 | 5.3 4.4 | 5.3 | 4.4 | 3.3 4.2 | 3.3 | 3.2 | 4.2 3.6 | 4.2 | 4.3 |
| | | | | Bottom | 9 | 24.2 | 24.2 | 7.8 | 7.8 | 33.0 | 33.0 | 62.5 | 62.8 | 4.3 | 4.4 | 4.4 | 4.4 | 4.3 | | 3.5 | 3.6 | |
| M6 | Fine | Moderate | 20:49 | Surface Middle | 2.1 | 27.2 | 27.2 | 8.1 | 8.1 | 30.0 | 30.0 | 125.0 | 125.0 | 8.4 | 8.4 | 8.4 | 1.2 | 1.1 | 1.1 | 4.7 | 4.7 | 4.7 |
| IVIO | ille | wouerate | 20.49 | Bottom | ۵.۱ | 27.2 | | 8.1 | 0.1 | 30.0 | 30.0 | 124.9 | 120.0 | 8.4 | - 0.4 | _ | 1.0 | 1.1 | 1.1 | 4.7 | 4./ | 4.7 |
| | | | | DOLLOITI | | - | - | - | _ | - | _ | - | _ | - | | | - | 1 - | | - | - | |










Dissolved Oxygen (Depth-averaged) at Mid-Ebb Tide




| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | |










Dissolved Oxygen (Depth-averaged) at Mid-Flood Tide




| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | NTS | Project No. MA16034 | CINOTECH |
|--|-------------|------------------------|-----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | CTINOLECL |







Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results


Scale


N.T.S


Project
No. MA16034

Date


Jun 18








Dissolved Oxygen (Bottom) at Mid-Flood Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring





Dissolved Oxygen (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide




Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results




Dissolved Oxygen (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide





Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

| Scale | | Proje | ct |
|-------|--------|-------|---------|
| | N.T.S | No. | MA16034 |
| Date | | Appei | ndix |
| | Jun 18 | | ı |












Turbidity (Depth-averaged) at Mid-Ebb Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction












Turbidity (Depth-averaged) at Mid-Flood Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring

Results





Turbidity (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction
Graphical Presentation of Water Quality Monitoring Results

Scale


N.T.S

Project
No. MA16034

Date


Jun 18

Turbidity (Bottom) at Mid-Ebb Tide



| Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | Scale N.T.S | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | CINOICCU |

Turbidity (Bottom) at Mid-Ebb Tide



| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | NTS | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | |

Turbidity (Bottom) at Mid-Flood Tide ♦C1 C1 (Control Station) 40 35 30 Concentration, NTU 25 20 15 10 0 Date C2 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ····· TUR B(120%) of Control Station of C1 --- TUR_B(120%) of Control Station of C1 30 Concentration, NTU 25 20 15 10 0 Date G1 G1 Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 TUR_B(120%) of Control Station of C1 30 ---- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for MA16034 No. N.T.S Tseung Kwan O - Lam Tin Tunnel Design and Construction

Appendix Date **Graphical Presentation of Water Quality Monitoring** Jun 18 I Results

Turbidity (Bottom) at Mid-Flood Tide G2 40 - Action Level: 19.3 NTU Limit Level: 22.2 NTU 35 ······ TUR_B(120%) of Control Station of C1 30 --- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 0 Date G3 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ··· TUR_B(120%) of Control Station of C1 30 - TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 0 Date G4 Action Level: 19.3 NTU 40 Limit Level: 22.2 NTU 35 TUR_B(120%) of Control Station of C1 30 ---- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 Date

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction
Graphical Presentation of Water Quality Monitoring Results

Scale


N.T.S

Project
No. MA16034

Jun 18

Jun 18

Turbidity (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction
Graphical Presentation of Water Quality Monitoring Results

Scale


N.T.S

Project
No. MA16034

Jun 18


Jun 18

Turbidity (Bottom) at Mid-Flood Tide



| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | |

Turbidity (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide




Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

| Scale | | Project |
|-------|--------|-------------|
| | N.T.S | No. MA16034 |
| Date | | Appendix |
| | Jun 18 | 1 |



Turbidity (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide





Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

| Scale | N.T.S | Project No. MA16034 |
|-------|--------|------------------------|
| Date | | Appendix |
| | Jun 18 | I |













Suspended Solids (Depth-averaged) at Mid-Ebb Tide




| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | | No. MA16034 | CINOTE |
|--|----------------|-------------|--------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | CINOIS |








Suspended Solids (Depth-averaged) at Mid-Flood Tide




| Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | NTS | Project No. MA16034 | CINOTECI |
|--|-------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | CINOIEC |




Suspended Solids (Surface) at Mid-Ebb Tide G2 G2 20 · · - Action Level : 6.0 mg/L Limit Level : 6.9 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 6 2 Date G3 Action Level: 6.0 mg/L 20 Limit Level: 6.9 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 0 Date G4 - Action Level : 6.0 mg/L 20 - Limit Level : 6.9 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 6 0 Date Title Scale Project Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Date Appendix **Graphical Presentation of Water Quality Monitoring** Jun 18 I Results

Suspended Solids (Surface) at Mid-Ebb Tide **M1** 20 Limit Level : 7.4 mg/L 18 SS S(120%) of Control Station of C2 16 ----- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 6 Date **M2** - Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS S(120%) of Control Station of C2 16 ----- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 0 Date **M3** - Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 4 2 0 Date Title Scale Project Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Date Appendix **Graphical Presentation of Water Quality Monitoring** Jun 18 I Results

Suspended Solids (Surface) at Mid-Ebb Tide



| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | Scale N.T.S | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | CINOICCU |




Suspended Solids (Surface) at Mid-Flood Tide G2 G2 20 - - Action Level : 6.0 mg/L Limit Level : 6.9 mg/L 18 ····· SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 2 0 Date G3 Action Level: 6.0 mg/L 20 Limit Level: 6.9 mg/L 18 ····· SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 0 Date G4 - Action Level : 6.0 mg/L 20 Limit Level : 6.9 mg/L 18 ····· SS_S(120%) of Control Station of C1 16 -- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 2 0 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix Date

Graphical Presentation of Water Quality Monitoring Jun 18 I Results


Suspended Solids (Surface) at Mid-Flood Tide M1 **M1** Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 · SS_S(120%) of Control Station of C1 16 -- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 2 Date M2 **M2** Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS S(120%) of Control Station of C1 16 ---- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 0 Date **M3** - Action Level : 6.2 mg/L 20 - Limit Level : 7.4 mg/L 18 SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 0 Date Title Scale Project Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix Date **Graphical Presentation of Water Quality Monitoring**

Jun 18 I Results

Suspended Solids (Surface) at Mid-Flood Tide



| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | Scale N.T.S | No. MA16034 | CINOTECH |
|--|----------------|-------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | |



Suspended Solids (Bottom) at Mid-Ebb Tide G2 G2 20 - Action Level:6.9mg/L Limit Level:7.9mg/L 18 ···· SS B(120%) of Control Station of C2 16 --- SS_B(130%) of Control Station of C2 14 Concentration, mg/L 12 10 6 4 2 Date G3 Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 · SS_B(120%) of Control Station of C2 16 - SS_B(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 0 Date G4 Action Level:6.9mg/L 20 18 ····· SS_B(120%) of Control Station of C2 16 --- SS_B(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 6 2 0 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix Date **Graphical Presentation of Water Quality Monitoring** Jun 18 I Results

Suspended Solids (Bottom) at Mid-Ebb Tide **M1** Action Level:6.9mg/L 20 · Limit Level:7.9mg/L 18 SS_B(120%) of Control Station of C2 16 ----- SS_B(130%) of Control Station of C2 14 Concentration, mg/L 12 10 6 4 2 0 Date M2 **M2** Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS B(120%) of Control Station of C2 16 --- SS_B(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 0 Date **M3** · Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ··· SS B(120%) of Control Station of C2 16 -- SS_B(130%) of Control Station of C2 14 Concentration, mg/L 12 10 8 6 4 2 0 Date Title Scale Project Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results


Agreement No. CE 59/2015(EP) Environmental Team for N.T.S

No. MA16034

Date

Jun 18

Suspended Solids (Bottom) at Mid-Ebb Tide



| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | |

Suspended Solids (Bottom) at Mid-Flood Tide C1 (Control Station) **♦**C1 14 12 Concentration, mg/L 10 8 6 4 2 0 Date C2 Action Level:6.9mg/L 20 18 · · · SS B(120%) of Control Station of C1 16 -- SS S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 6 0 Date G1 G1 Action Level:6.9mg/L 20 18 ···· SS_B(120%) of Control Station of C1 16 -- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 4 2 0 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix Date **Graphical Presentation of Water Quality Monitoring** Jun 18 I Results

Suspended Solids (Bottom) at Mid-Flood Tide G2 · · - Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 SS_B(120%) of Control Station of C1 16 ---- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 2 0 Date G3 G3 - Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS_B(120%) of Control Station of C1 16 ---- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 4 0 1.Mar.18 Date G4 Action Level:6.9mg/L 20 18 SS_B(120%) of Control Station of C1 16 ----- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 4 2 0 1.Mar.18 Date

| Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | Scale N.T.S | Project No. MA16034 | CINOTCCLI |
|--|----------------|------------------------|-----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | CINOICCU |

Suspended Solids (Bottom) at Mid-Flood Tide **M1** Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS_B(120%) of Control Station of C1 16 ----- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 6 2 0 Date M2 **M2** Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS B(120%) of Control Station of C1 16 --- SS B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 2 0 Date **M3** Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS_B(120%) of Control Station of C1 16 --- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 0 Date

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale


N.T.S

Project
No. MA16034

Date


Jun 18

Suspended Solids (Bottom) at Mid-Flood Tide



| Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction | | Project No. MA16034 | CINOTECH |
|--|----------------|------------------------|----------|
| Graphical Presentation of Water Quality Monitoring Results | Date Jun 18 | Appendix | |

Suspended Solids (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide



Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results


N.T.S Project
No. MA16034

Date Appendix

Jun 18 I



Suspended Solids (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide



Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

| | | 1 | |
|-------|--------|------------|---|
| Scale | | Project | |
| | N.T.S | No. MA1603 | 4 |
| Date | | Appendix | |
| | Jun 18 | I | |




Water Quality Monitoring Results at W1 - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | ature (°C) | р | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) |
|-----------|-----------------------|----------|----------|-----------|-------|--------------|------------|------------|---------|--------------|---------|----------------|------------|------------|------------|--------|
| Date | Condition Condition** | | Time | Depth (m) | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.1 8.1 | 8.1 | 31.4 31.4 | 31.4 | 86.3 86.3 | 86.3 | 5.7 5.7 | 5.7 | 5.7 |
| 5-Jun-18 | Rainy | Moderate | 16:03 | Middle | - | - | - | - | - | - | - | - | - | - | - | 5.7 |
| | | | | Bottom | 3.1 | 27.4 27.4 | 27.4 | 8.1 8.2 | 8.2 | 31.4 31.5 | 31.5 | 86.0 85.3 | 85.7 | 5.7 5.7 | 5.7 | 5.7 |
| | | | | Surface | 1 | 27.8 27.8 | 27.8 | 8.2 8.2 | 8.2 | 29.4 29.2 | 29.3 | 86.3 88.2 | 87.3 | 5.8 5.9 | 5.9 | 5.9 |
| 12-Jun-18 | Cloudy | Calm | 12:18 | Middle | - | 1 1 | i | - | - | 1 1 | - | - | i | 1 1 | - | 0.5 |
| | | | | Bottom | 2.1 | 27.8 27.8 | 27.8 | 8.2 8.2 | 8.2 | 29.4 29.4 | 29.4 | 84.9 85.0 | 85.0 | 5.7 5.7 | 5.7 | 5.7 |
| | | | | Surface | 1 | 29.0 29.0 | 29.0 | 8.2 8.2 | 8.2 | 30.2 30.2 | 30.2 | 98.1 98.5 | 98.3 | 6.4 6.4 | 6.4 | 6.4 |
| 20-Jun-18 | Sunny | Calm | 16:31 | Middle | - | 1 1 | - | - | - | 1 1 | - | - | - | 1 1 | - | 0.4 |
| | | | | Bottom | 3.1 | 29.0 29.0 | 29.0 | 8.1 8.1 | 8.1 | 30.3 30.3 | 30.3 | 96.7 96.6 | 96.7 | 6.3 6.3 | 6.3 | 6.3 |
| | | | | Surface | 1 | 29.2 29.2 | 29.2 | 8.4 8.4 | 8.4 | 26.4 26.4 | 26.4 | 115.6 115.5 | 115.6 | 7.7 7.7 | 7.7 | 7.7 |
| 26-Jun-18 | Sunny | Calm | 11:58 | Middle | - | | - | - | - | | - | - | - | 1 1 | - | 1.1 |
| | | | | Bottom | 2.9 | 28.7 28.7 | 28.7 | 8.3 8.3 | 8.3 | 27.0 27.0 | 27.0 | 95.0 94.5 | 94.8 | 6.3 6.3 | 6.3 | 6.3 |


Water Quality Monitoring Results at W1 - Mid-Flood Tide

| Date | Weather | Sea | a Sampling Depth (m) Temperature (°C) pH | | Н | Salin | ity ppt | DO Satu | ration (%) | Dissolved Oxygen (mg/L) | | (mg/L) | | | | | | |
|-----------|-----------|-------------|--|-------------|-------|--------------|---------|--------------|------------|-------------------------|-------|----------------|-------|--------------|------|------------|-----|-----|
| Date | Condition | Condition** | Time | Depui (III) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | | | |
| | | | | Surface | 1 | 27.4 27.4 | 27.4 | 8.1 8.1 | 8.1 | 31.4 31.2 | 31.3 | 86.3 86.4 | 86.4 | 5.7 5.7 | 5.7 | 5.7 | | |
| 5-Jun-18 | Rainy | Moderate | 09:52 | Middle | - | 1 1 | - | - | - | 1 1 | - | - | ı | 1 1 | - | 0.1 | | |
| | | | | Bottom | 3.1 | 27.3 27.4 | 27.4 | 8.1 8.2 | 8.2 | 31.5 31.4 | 31.5 | 84.5 84.6 | 84.6 | 5.6 5.6 | 5.6 | 5.6 | | |
| | | | | Surface | 1 | 27.7 27.7 | 27.7 | 8.2 8.2 | 8.2 | 29.4 29.4 | 29.4 | 85.5 85.4 | 85.5 | 5.7 5.7 | 5.7 | 5.7 | | |
| 12-Jun-18 | Rainy | Calm | 16:21 | Middle | - | 1 1 | - | - | - | 1 1 | - | - | i | 1 1 | ī | 0.1 | | |
| | | | | Bottom | 2 | 27.7 27.7 | 27.7 | 8.2 8.2 | 8.2 | 29.4 29.4 | 29.4 | 84.4 84.6 | 84.5 | 5.6 5.7 | 5.7 | 5.7 | | |
| | | | | | | Surface | 1 | 28.7 28.7 | 28.7 | 8.2 8.2 | 8.2 | 30.3 30.2 | 30.3 | 97.2 97.7 | 97.5 | 6.3 6.4 | 6.4 | 6.4 |
| 20-Jun-18 | Sunny | Calm | 10:06 | Middle | - | 1 1 | - | - | - | 1 1 | - | - | i | 1 1 | ī | 0.4 | | |
| | | | | Bottom | 3.1 | 28.7 28.6 | 28.7 | 8.1 8.1 | 8.1 | 30.3 30.3 | 30.3 | 97.6 96.8 | 97.2 | 6.4 6.3 | 6.4 | 6.4 | | |
| | | | | Surface | 1 | 29.1 29.1 | 29.1 | 8.3 8.3 | 8.3 | 26.4 26.4 | 26.4 | 112.0 112.5 | 112.3 | 7.5 7.4 | 7.5 | 7.5 | | |
| 26-Jun-18 | Sunny | Calm | 17:30 | Middle | - | | - | - | - | - | - | - | - | 1 1 | - | 7.5 | | |
| | | | | Bottom | 3.1 | 29.0 28.9 | 29.0 | 8.3 8.3 | 8.3 | 26.6 26.7 | 26.7 | 96.8 95.4 | 96.1 | 6.4 6.3 | 6.4 | 6.4 | | |

Dissolved Oxygen (Depth-Averaged) at Mid-Ebb Tide



Dissolved Oxygen (Depth-Averaged) at Mid-Flood Tide



Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Additional Water Quality
Monitoring Results


N.T.S Project
No. MA16034

Date Appendix


Jun 18



Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Dissolved Oxygen (Bottom) at Mid-Flood Tide



Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of AddititionalWater Quality
Monitoring Results

N.T.S Project
No. MA16034

Date Appendix
Jun 18 I



APPENDIX J QUALITY CONTROL REPORTS FOR LABORATORY ANALYSIS



WELLAB LIMITED

Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1710, Technology Park,

18 On Lai Street,

Shatin, N.T.

Report No.: Date of Issue: QC29033 2018-06-14

Date Received: Date Tested:

2018-06-05

2018-06-05

Date Completed:

2018-06-14

ATTN:

Ms. Mei Ling Tang

Page:

1 of 2

QC report:

Method Blank

| Parameter | MB 1 | Acceptance |
|---|--------|------------|
| Suspended Solids (SS) (mg/L) | <0.5 | <0.5 |
| Biochemical Oxygen Demand | N/A | N/A |
| Total Organic Carbon (mg-TOC/L) | <0.2 | <0.2 |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A |
| Ammonia (mg NH3-N/L) | < 0.01 | <0.01 |
| Total Phosphorus (mg-P/L) | <0.01 | <0.01 |

Method QC

| Parameter | MQC1 | Acceptance |
|--|------|------------|
| Suspended Solids (SS) (%) | 101 | 80-120 |
| Biochemical Oxygen Demand (mg O ₂ /L) | 215 | 170-220 |
| Total Organic Carbon (%) | 108 | 80-120 |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A |
| Ammonia (%) | 115 | 80-120 |
| Total Phosphorus (%) | 109 | 80-120 |

Remarks: 1) \leq = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 29033.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager

WELLAB LIMITED
Rms 1502, 1516, 1701-1702 & 1713-1716,
Technology Park, 18 On Lai Street,
Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

 Report No.:
 QC29033

 Date of Issue:
 2018-06-14

 Date Received:
 2018-06-05

 Date Tested:
 2018-06-05

 Date Completed:
 2018-06-14

Page:

2 of 2

QC report:

Sample Duplicate

| Parameter | 29033-3 chk | Acceptance | | |
|---|-------------|---------------------|--|--|
| Suspended Solids (SS) (%) | 2 | RPD <u><</u> 20% | | |
| Biochemical Oxygen Demand (%) | N/A | RPD≤20% | | |
| Total Organic Carbon (%) | 1 | RPD≤20% | | |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A | | |
| Ammonia (%) | N/A | RPD <u><</u> 20% | | |
| Total Phosphorus (%) | 3 | RPD <u><</u> 20% | | |

Sample Spike

| Parameter | 29033-3 spk | Acceptance N/A | |
|---|-------------|-------------------|--|
| Suspended Solids (SS) (%) | N/A | | |
| Biochemical Oxygen Demand (%) | N/A | N/A | |
| Total Organic Carbon (%) | 109 | 80-120 | |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A | |
| Ammonia (%) | 96 | 80-120 | |
| Total Phosphorus (%) | 97 . | 80-120 | |

Remarks: 1) \leq = less than

- 2) N/A = Not applicable
- 3) This report is the summary of quality control data for report number 29033.



WELLAB LIMITED Rms 1502, 1516, 1701-1702 &

Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1710, Technology Park,

18 On Lai Street, Shatin, N.T.

 Report No.:
 QC29129

 Date of Issue:
 2018-06-29

 Date Received:
 2018-06-20

 Date Tested:
 2018-06-20

ATTN:

Ms. Mei Ling Tang

Page:

Date Completed:

1 of 2

2018-06-29

QC report:

Method Blank

| Parameter | MB 1 | Acceptance |
|---|--------|------------|
| Suspended Solids (SS) (mg/L) | <0.5 | <0.5 |
| Biochemical Oxygen Demand | N/A | N/A |
| Total Organic Carbon (mg-TOC/L) | <0.2 | <0.2 |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A |
| Ammonia (mg NH ₃ -N/L) | < 0.01 | <0.01 |
| Total Phosphorus (mg-P/L) | <0.01 | <0.01 |

Method OC

| Parameter | MQC1 | Acceptance |
|--|------|------------|
| Suspended Solids (SS) (%) | 102 | 80-120 |
| Biochemical Oxygen Demand (mg O ₂ /L) | 197 | 170-220 |
| Total Organic Carbon (%) | 98 | 80-120 |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A |
| Ammonia (%) | 105 | 80-120 |
| Total Phosphorus (%) | 103 | 80-120 |

Remarks: 1) \leq = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 29129.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager

WELLAB LIMITED

Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Report No.:
 QC29129

 Date of Issue:
 2018-06-29

 Date Received:
 2018-06-20

 Date Tested:
 2018-06-20

 Date Completed:
 2018-06-29

Page:

2 of 2

QC report:

Sample Duplicate

| Parameter | 29129-3 chk | Acceptance |
|---|-------------|---------------------|
| Suspended Solids (SS) (%) | N/A | RPD <u><</u> 20% |
| Biochemical Oxygen Demand (%) | N/A | RPD≤20% |
| Total Organic Carbon (%) | 2 | RPD<20% |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A |
| Ammonia (%) | N/A | RPD≤20% |
| Total Phosphorus (%) | 2 | RPD≤20% |

Sample Spike

| Parameter | 29129-3 spk | Acceptance | |
|---|-------------|------------|--|
| Suspended Solids (SS) (%) | N/A | N/A | |
| Biochemical Oxygen Demand (%) | N/A | N/A | |
| Total Organic Carbon (%) | 96 | 80-120 | |
| Nitrogen (Total Kjeldahl + nitrate + nitrite) | N/A | N/A | |
| Ammonia (%) | 96 | 80-120 | |
| Total Phosphorus (%) | 102 | 80-120 | |

Remarks: 1) \leq = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 29129.



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 28991

Date of Issue: 2018/6/4

2018/6/1

Date Received:

Date Tested: Date Completed:

Page:

2018/6/1 2018/6/4

1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/1

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180601

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|----------|-------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| | | mg/L | % | |
| M4se | 5.8 | 5.7 | 3 | 98 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Page:

29005

Date of Issue: Date Received:

Report No.:

2018/6/5

2018/6/4

Date Tested:

2018/6/4

Date Completed:

2018/6/5 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/4

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180604

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|----------|-------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| | | mg/L | % | |
| M4se | 5.8 | 5.9 | 1 | 99 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716,
Technology Park, 18 On Lai Street,
Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29020
Date of Issue: 2018/6/7

Date Received:

Date Completed:

2018/6/6

Date Tested:

2018/6/6 2018/6/7

Page:

1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034.

Sampling Date:

2018/6/6

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180606

Total Suspended Solids Duplicate Analysis QC Recovery, %

| l | Total Suspended Solids | Dup | olicate Analy | QC Recovery, % | |
|---|------------------------|---------------|---------------|----------------|--|
| | Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| ı | | | mg/L | % | |
| ı | M4se | 5.3 | 5.4 | 1 | . 99 |
| | | | | | and the state of t |

************************************END OF REPORT*****

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WRLLAR LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29041

Date of Issue:

101

2018/6/11

Date Received:

2018/6/9

Date Tested:

2018/6/9

Date Completed: Page:

2018/6/11 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

2

Project No.:

MA16034

Sampling Date:

2018/6/9

Number of Sample:

136

Custody No.:

M4se

MA16034-CE/59/2015(EP)180609

QC Recovery, % Total Suspended Solids **Duplicate Analysis** Sampling Point Trial 1, mg/L Trial 2, Difference, % mg/L

4.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

29056 Report No.:

Date of Issue: 2018/6/12

Date Received: 2018/6/11

Date Tested:

2018/6/11 Date Completed: 2018/6/12

1 of 1

Page: ATTN: Ms. Mei Ling Tang

> Environmental Team for Tseung Kwan O - Lam Tin Tunnel -Project Name:

Design and Construction Agreement No. CE/59/2015 (EP)

MA16034 Project No.:

2018/6/11 Sampling Date: Number of Sample: 136

MA16034-CE/59/2015(EP)180611 Custody No.:

| Total Suspended Solids | Dup | licate Analy | QC Recovery, % | |
|------------------------|---------------|--------------|----------------|-----|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| | | mg/L | % | |
| M4se | 5.3 | 5.1 | 5 | 102 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

29072 Report No.:

Date of Issue: 2018/6/14

Date Received: 2018/6/13

Date Tested:

2018/6/13

Date Completed: Page:

2018/6/14

1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/13

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180613

QC Recovery, % **Total Suspended Solids Duplicate Analysis**

Trial 1, mg/L Trial 2, Difference Sampling Point % mg/L M4se 3.5 3.6 4 101

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29085

Date of Issue: 2018/6/19

Date Received: 2018/6/15

Date Tested: Date Completed:

Page:

2018/6/15 2018/6/19

1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/15

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180615

| Total Suspended Solids | Dup | licate Analy | QC Recovery, % | |
|------------------------|---------------|--------------|----------------|-----|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| | | mg/L | % | |
| M4se | 3.3 | 3.2 | 4 | 102 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29100

Date of Issue:

2018/6/20

Date Received:

Date Completed:

2018/6/19

Date Tested:

2018/6/19

Page:

2018/6/20 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/19

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180619

| Total Suspended Solids | Dup | olicate Analy | QC Recovery, % | |
|------------------------|---------------|---------------|----------------|----|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| | | mg/L | % | |
| M4se | 2.7 | 2.6 | 2 | 98 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAR LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29114

Date of Issue:

2018/6/22

Date Received:

2018/6/21

Date Tested:

2018/6/21

Date Completed: Page:

2018/6/22 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/21

Number of Sample:

136

Custody No .:

MA16034-CE/59/2015(EP)180621

| QC Recovery, 76 |
|-----------------|
| Difference, |
| % |
| 1 101 |
| - |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29131

Date of Issue:

2018/6/25

Date Received:

Date Completed:

2018/6/23

Date Tested:

2018/6/23

Page:

2018/6/25

1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/23

Number of Sample:

136

Custody No .:

M4se

MA16034-CE/59/2015(EP)180623

Total Suspended Solids Duplicate Analysis QC Recovery, % Trial 1, mg/L Trial 2, Difference, Sampling Point % mg/L 2 3.0 3.1

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29137

Date of Issue:

2018/6/26

Date Received:

2018/6/25

Date Tested:

2018/6/25

Date Completed:

Page:

2018/6/26 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/25

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180625

| Total Suspended Solids | Dup | QC Recovery, % | | |
|------------------------|---------------|----------------|-------------|-----|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| <u> </u> | | mg/L | % | |
| M4se | 5.6 | 5.7 | 1 | 100 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Rms 1214, 1302, 1316, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

QC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29155

Date of Issue:

2018/6/28

Date Received:

Date Completed:

2018/6/27

Date Tested:

2018/6/27

2018/6/28 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/27

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180627

| Total Suspended Solids | Dup | QC Recovery, % | | |
|------------------------|---------------|----------------|-------------|-----|
| Sampling Point | Trial 1, mg/L | Trial 2, | Difference, | |
| | | mg/L | % | |
| M4se | 4.0 | 3.8 | 4 | 100 |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

OC REPORT

APPLICANT: Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Report No.: 29174

Date of Issue:

2018/7/3

Date Received:

2018/6/29

Date Tested:

2018/6/29

Date Completed:

Page:

2018/7/3 1 of 1

ATTN: Ms. Mei Ling Tang

Project Name:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -

Design and Construction Agreement No. CE/59/2015 (EP)

Project No.:

MA16034

Sampling Date:

2018/6/29

Number of Sample:

136

Custody No.:

MA16034-CE/59/2015(EP)180629 *********************************

QC Recovery, % Total Suspended Solids **Duplicate Analysis** Trial 1, mg/L Trial 2, Difference. Sampling Point % mg/L 3.5 1 100 3.5 M4se

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

APPENDIX K SUMMARY OF EXCEEDANCE

Appendix K – Summary of Exceedance

Reporting Period: June 2018

(A) Exceedance Report for Air Quality (NIL in the reporting month)

(B) Exceedance Report for Construction Noise

Action Level for Construction Noise

(Four (4) Action Level exceedances were recorded due to the documented complaints received in this reporting month.)

Limit Level for Construction Noise

(12 Limit Level exceedances for nighttime construction noise monitoring were recorded in the reporting month. The limit level exceedances were considered not due to project)

| Date | Monitoring Location | Measured Level (L _{eq} dB(A)) | Baseline Noise Level (L _{eq} dB(A)) | Construction Noise Level (L _{eq} dB(A)) | Limit Level |
|--------------|------------------------|--|--|--|-------------|
| 8 June 2018 | | 65.7 | 60.5 | 64.1 | |
| 14 June 2018 | CM1 | 64.2 | (54.4 – 69.8) | 61.8 | |
| 20 June 2018 | CIVII | 62.3 | (34.4 – 09.6) | 57.6 | |
| 26 June 2018 | | 63.9 | | 61.2 | |
| 8 June 2018 | CM2 | 64.9 | 50.0 | 63.9 | |
| 14 June 2018 | | 63.1 | 58.0 (50.8 – 66.8) | 61.5 | |
| 20 June 2018 | CIVIZ | 61.1 | (30.8 - 00.8) | 58.2 | 55 |
| 26 June 2018 | | 64.2 | | 63.0 | |
| 8 June 2018 | | 64.1 | | 61.8 | |
| 14 June 2018 | CM3 | 64.6 | 60.2 | 62.6 | |
| 20 June 2018 | | 62.9 | (53.0 - 67.4) | 59.6 | |
| 26 June 2018 | | 64.7 | | 62.8 | |

Appendix K – Summary of Exceedance

(C) Exceedance Report for Water Quality (No exceedance for marine water quality monitoring in the reporting month)

(Twelve (12) Limit Level exceedances in groundwater quality monitoring as followed:

| Date | Monitoring | Monitoring | Monitoring | Action Level | Limit Level |
|--------------|------------|--------------------------|-------------|--------------|-------------|
| | Location | Parameter | Results | | |
| | | Turbidity (NTU) | <u>7.6</u> | 2.1 | 2.3 |
| | Stream 1 | Suspended Solid (mg/L) | <u>39</u> | 7.6 | 12.1 |
| | Stream 1 | Total Nitrogen (mg/L) | 2.2 | 2.0 | 2.1 |
| | | Total Phosphate (mg-P/L) | <u>0.11</u> | 0.05 | 0.05 |
| 5 June 2018 | Stream 2 | Turbidity (NTU) | <u>72.2</u> | 2.1 | 2.3 |
| | Sueam 2 | Suspended Solid (mg/L) | <u>100</u> | 7.6 | 12.1 |
| | | Turbidity (NTU) | <u>86.9</u> | 2.1 | 2.3 |
| | Stream 3 | Suspended Solid (mg/L) | <u>92</u> | 7.6 | 12.1 |
| | | Total Phosphate (mg-P/L) | <u>0.06</u> | 0.05 | 0.05 |
| | Stream 1 | | <u>3.7</u> | | |
| 20 June 2018 | Stream 2 | Turbidity (NTU) | <u>3.3</u> | 2.1 | 2.3 |
| | Stream 3 | | <u>4.2</u> | | |

- (D) Exceedance Report for Ecology (NIL in the reporting month)
- (E) Exceedance Report for Cultural Heritage (NIL in the reporting month)
- (F) Exceedance Report for Landfill Gas (NIL in the reporting month)

Agreement No. CE 59/2015 (EP)

Environmental Team for Tseung Kwan O – Lam Tin Tunnel

- Notification of Exceedances

NOE No. 180608_noise (CM1-CM3) Exceedance Level: Limit

Date of Measurement: 8 June 2018 – 9 June 2018

Time of Measurement: 23:00-00:15

Date of Noise Monitoring: 8 June 2018 – 9 June 2018

Part A – Exceedance Summary Tables

Parameter(s) – Construction Noise Table I:

| Station | Location | Time | Measured Level (Leq dB(A)) | Baseline Noise Level (Leq dB(A)) | Construction Noise Level (L _{eq} dB(A)) | Action Level | Limit Level (L _{eq} dB(A)) | Level exceeded |
|---------|--|-----------------|----------------------------|----------------------------------|--|-----------------------------------|-------------------------------------|----------------|
| CM1 | Nga Lai House, Yau Lai Estate Phase 1, Yau Tong | 23:00- 23:15 | 63 / | 60.5 (54.4 – 69.8) | <u>64.1</u> | When one | 55.0 | |
| CM2 | Bik Lai House, Yau Lai Estate Phase 1, Yau Tong | 23:25- 23:40 | 64.9 | 58.0 (50.8 – 66.8) | <u>63.9</u> | documented complaint is received. | | Limit |
| CM3 | Block S, Yau Lai Estate Phase 5, Yau Tong | 00:00- 00:15 | 6/11 | 60.2 (53.0 – 67.4) | <u>61.8</u> | | | |

Field Observation(s) and Conclusion

(a) Statement of exceedance(s)

Construction noise measured at CM1, CM2 & CM3 exceeded the construction noise (night time) limit level.

(b) Cause of exceedance(s)

The exceedance was not considered related to the Project works:

- According to our field observation, road traffic noise were identified as the dominant noise source. No noticeable noise from blasting / associated works was identified.
- No major construction activity was observed in Lam Tin Interchange during monitoring (see photo).
- As confirmed by RE, only construction works inside the tunnel were being conducted with the blast door closed.



Part B – Conclusion: The exceedances of night time noise limit level were not due to the Project.

Part C – Recommendation: No further action is required.

ETL Signature: MA16034\Exceedance\180608_Noise (CM1-3)_vc180621 Date: 13 June, 2018

CINOTECH

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel

- Notification of Exceedances

NOE No. 180614_noise (CM1-CM3) **Exceedance Level**: Limit

Date of Measurement: 14 June 2018 – 15 June 2018

Time of Measurement: 23:00-00:05

Date of Noise Monitoring: 14 June 2018 – 15 June 2018

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Construction Noise

| Station | Location | Time | Measured Level (L _{eq} dB(A)) | Baseline Noise Level (L _{eq} dB(A)) | Construction Noise Level (L _{eq} dB(A)) | Action Level | Limit Level (L _{eq} dB(A)) | Level exceeded |
|---------|---|--------|--|--|--|--------------|-------------------------------------|----------------|
| CM1 | Nga Lai House, Yau Lai Estate | 23:00- | 64.2 | 60.5 | <u>61.8</u> | W71 | XVII | |
| | Phase 1, Yau Tong | 23:10 | | (54.4 - 69.8) | | When one | | |
| CM2 | Bik Lai House, Yau Lai Estate Phase 1, Yau | | 63.1 | 58.0 | <u>61.5</u> | documented | 55.0 | Limit |
| CIVIZ | Tong | 23:30 | | (50.8 - 66.8) | | complaint is | 33.0 | Limit |
| CM2 | Disale C. Van Lai Estata Disasa 5. Van Tana | 23:55- | 64.6 | 60.2 | (2) | received. | received. | |
| CM3 | Block S, Yau Lai Estate Phase 5, Yau Tong | 00:05 | 64.6 | (53.0 - 67.4) | <u>62.6</u> | | | |

Field Observation(s) and Conclusion

(a) Statement of exceedance(s)

Construction noise measured at CM1, CM2 & CM3 exceeded the construction noise (night time) limit level.

(b) Cause of exceedance(s)

The exceedance was not considered related to the Project works:

- According to our field observation, road traffic noise were identified as the dominant noise source. No noticeable noise from blasting / associated works was identified.
- No major construction activity was observed in Lam Tin Interchange during monitoring (see photo).
- As confirmed by RE, only construction works inside the tunnel were being conducted with the blast door closed.



Part B – Conclusion: The exceedances of night time noise limit level were not due to the Project.

Part C - Recommendation: No further action is required.

ETL Signature:

Date: 15 June, 2018

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel

- Notification of Exceedances

NOE No. 180620_noise (CM1-CM3) Exceedance Level: Limit

Date of Measurement: 20 June 2018 – 21 June 2018

Time of Measurement: 23:35-00:45

Date of Noise Monitoring: 20 June 2018 – 21 June 2018

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Construction Noise

| Station | Location | Time | Measured Level (L _{eq} dB(A)) | Baseline Noise Level (L _{eq} dB(A)) | Construction Noise Level (L _{eq} dB(A)) | Action Level | Limit Level (Leq dB(A)) | Level exceeded |
|---------|--|-----------------|--|--|--|--|-------------------------|----------------|
| CM1 | Nga Lai House, Yau Lai Estate Phase 1, Yau Tong | 00:35- 00:45 | 62.3 | 60.5 (54.4 – 69.8) | <u>57.6</u> | When one documented complaint is received. | | |
| CM2 | Bik Lai House, Yau Lai Estate Phase 1, Yau Tong | 00:05- 00:15 | 61.1 | 58.0 (50.8 – 66.8) | <u>58.2</u> | | 55.0 | Limit |
| CM3 | Block S, Yau Lai Estate Phase 5, Yau Tong | 23:35- 23:45 | 62.9 | 60.2 (53.0 – 67.4) | <u>59.6</u> | | | |

Field Observation(s) and Conclusion

(a) Statement of exceedance(s)

Construction noise measured at CM1, CM2 & CM3 exceeded the construction noise (night time) limit level.

(b) Cause of exceedance(s)

The exceedance was not considered related to the Project works:

- According to our field observation, road traffic noise were identified as the dominant noise source. No noticeable noise from blasting / associated works was identified.
- No major construction activity was observed in Lam Tin Interchange during monitoring (see photo).
- As confirmed by RE, only construction works inside the tunnel were being conducted with the blast door closed.



Part B – Conclusion: The exceedances of night time noise limit level were not due to the Project.

Part C – Recommendation: No further action is required.

ETL Signature:

Date: 21 June, 2018

MA16034\NOE\180620_Noise (CM1-3)

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel

- Notification of Exceedances

NOE No. 180626_noise (CM1-CM3) Exceedance Level: Limit

Date of Measurement: 26 June 2018 – 27 June 2018

Time of Measurement: 23:00-00:05

Date of Noise Monitoring: 26 June 2018 – 27 June 2018

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Construction Noise

| Station | Location | Time | Measured Level (Leq dB(A)) | Baseline Noise Level (L _{eq} dB(A)) | Construction Noise Level (L _{eq} dB(A)) | Action Level | Limit Level (L _{eq} dB(A)) | Level exceeded |
|---------|---|--------|----------------------------|--|--|--------------|-------------------------------------|----------------|
| CM1 | Nga Lai House, Yau Lai Estate | 23:50- | 63.9 | 60.5 | 61.2 | | | |
| CIVII | Phase 1, Yau Tong | 00:05 | 03.9 | (54.4 - 69.8) | <u>01.2</u> | When one | | |
| CM2 | Bik Lai House, Yau Lai Estate Phase 1, Yau | 23:28- | 64.2 | 58.0 | 62.0 | documented | 55.0 | Limit |
| CIVIZ | Tong | 23:43 | 04.2 | (50.8 - 66.8) | <u>63.0</u> | complaint is | 55.0 | Lillit |
| CM3 | Block S, Yau Lai Estate Phase 5, Yau Tong | 23:00- | 64.7 | 60.2 | 62.8 | received. | | |
| CMS | Block 5, Tau Lai Estate Fliase 5, Tau Tolig | 23:15 | 04.7 | (53.0 - 67.4) | <u>62.8</u> | | | |

Field Observation(s) and Conclusion

(a) Statement of exceedance(s)

Construction noise measured at CM1, CM2 & CM3 exceeded the construction noise (night time) limit level.

(b) Cause of exceedance(s)

The exceedance was not considered related to the Project works:

- According to our field observation, road traffic noise were identified as the dominant noise source. No noticeable noise from blasting / associated works was identified.
- No major construction activity was observed in Lam Tin Interchange during monitoring (see photo).
- As confirmed by RE, only construction works inside the tunnel were being conducted with the blast door closed.



Part B – Conclusion: The exceedances of night time noise limit level were not due to the Project.

Part C – Recommendation: No further action is required.

ETL Signature:

Date: 28 June, 2018

MA16034\NOE\180626_Noise (CM1-3) 1 CINOTECH

Agreement No. CE 59/2015 (EP) ET for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Notification and Investigation Report for Environmental Quality Action & Limit Exceedances

Monitoring Parameter: Groundwater Quality

Date of Monitoring: 5 June 2018

Part A – Summary of Exceedance Records

| Date | Monitoring Parameter | Monitoring Location | Monitoring Results | Action Level | Limit Level | Justification* | Exceedance due to the Project |
|--------|------------------------------|------------------------|-----------------------|-----------------|----------------|----------------|-------------------------------------|
| | | Stream 1 | <u>7.6</u> | | | (2), (3) | No |
| | Turbidity (NTU) | Stream 2 | <u>72.2</u> | 2.1 | 2.3 | (1), (3) | No |
| | (1110) | Stream 3 | <u>86.9</u> | | | (1), (3) | No |
| | Suspended Solid (mg/L) | Stream 1 | <u>39</u> | 7.6 | 12.1 | (2), (3) | No |
| 5 June | | Stream 2 | <u>100</u> | | | (1), (3) | No |
| 2018 | | Stream 3 | <u>92</u> | | | (1), (3) | No |
| | Total Nitrogen (mg/L) | Stream 1 | <u>2.2</u> | 2.0 | 2.1 | (2), (3) | No |
| | Total | Stream 1 | <u>0.11</u> | 0.05 | 0.05 | (2), (3) | No |
| | Phosphate (mg-P/L) | Stream 3 | <u>0.06</u> | 0.05 | 0.05 | (1), (3) | No |

Note: For Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits. **Bold Italic** means Action Level exceedance

Bold Italic with underline means Limit Level exceedance

*Remarks

- (1) No tunnel construction activities in the vicinity of the monitoring location.
- (2) –The vertical distance between Stream 1 and the tunnel construction site is more than 44 meters. Therefore, Stream 1 will not affected by any tunnel construction works as its elevation is above the tunnel construction site (**Figure 1 & 2**).
- (3) –Other(s): Based on the information from HKO, Standby Signal No. 1 & Thunderstorm Waring were hoisted and rainfall of 28.2mm was recorded on 5 June 2018.

Part B – Conclusions:

- 1. Based on the justifications in the above table, the exceedances are considered due to adverse weather (i.e heavy rainfall).
- 2. No increase in monitoring frequency for groundwater quality monitoring and no further action are required.

Part C – Recommendations

The monitoring of stream water is considered not representative to monitor the potential impacts on groundwater due to the Project after consideration of the location & elevation of the stream(s) and the non-project related factors (e.g. human activities etc.).

Therefore, ET recommend to terminate the water quality monitoring for the streams in accordance with the EM&A Manual, Section 4. For the details, please refer to the separate proposal for termination of monitoring for stream water.


Reviewed by:

Dr. Priscilla Choy
(Environmental Team Leader)

Date: 15 June 2018

Signature:


FIGURE



Cinotech Consultants Limited

Design and Construction Location of Streams for Groundwater Quality and Groundwater Level Monitoring

| SCALE | 1:10000 @ A4 | DATE | APR 2017 | |
|---------|--------------|------------|----------|--|
| CHECK | JF | DRAWN | JW | |
| JOB No. | | FIGURE NO. | REV | |
| | MA16034 | | 1 - | |



Agreement No. CE 59/2015 (EP) ET for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Notification and Investigation Report for Environmental Quality Action & Limit Exceedances

Monitoring Parameter: Groundwater Quality

Date of Monitoring: 20 June 2018

Part A – Summary of Exceedance Records

| Date | Monitoring Parameter | Monitoring Location | Monitoring Results | Action Level | Limit Level | Justification* | Exceedance due to the Project |
|---------------------------------|-------------------------|------------------------|-----------------------|-----------------|----------------|----------------|-------------------------------------|
| | | Stream 1 | <u>3.7</u> | | | (2), (3) | No |
| 20 June Turbidity 2018 (NTU) | Stream 2 | <u>3.3</u> | 2.1 | 2.3 | (1), (3) | No | |
| | (1110) | Stream 3 | 4.2 | | | (1), (3) | No |

Tote: For Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Bold Italic means Action Level exceedance

Bold Italic with underline means Limit Level exceedance

*Remarks

- (1) No tunnel construction activities in the vicinity of the monitoring location.
- (2)—The vertical distance between Stream 1 and the tunnel construction site is more than 44 meters. Therefore, Stream 1 will not affected by any tunnel construction works as its elevation is above the tunnel construction site (**Figure 1 & 2**).
- (3) –Other(s): Based on the information from HKO, rainfall was recorded on 19 June 2018 (Ref: Daily Rainfall Distribution extracted from HKO).

Part B – Conclusions:

- 1. Based on the justifications in the above table, there is no direct evidence showing that the exceedances were due to Project. The exceedances are considered properly due to non-project related factor, such as, rainfall or domestic sewage (as observed and reported in the EIA report).
- 2. No increase in monitoring frequency for groundwater quality monitoring and no further action are required.

Part C - Recommendations

The monitoring of stream water is considered not representative to monitor the potential impacts on groundwater due to the Project after consideration of the location & elevation of the stream(s) and the non-project related factors (e.g. human activities etc.).


Therefore, ET recommend to terminate the water quality monitoring for the streams in accordance with the EM&A Manual, Section 4. For the details, please refer to the separate proposal for termination of monitoring for stream water.

Reviewed by: <u>Dr. Priscilla Choy</u>
(Environmental Team Leader)

Signature:

Date: 29 June 2018


FIGURE



Cinotech Consultants Limited

Design and Construction Location of Streams for Groundwater Quality and Groundwater Level Monitoring

| SCALE | 1:10000 @ A4 | DATE | APR 2017 |
|---------|--------------|------------|----------|
| CHECK | JF | DRAWN | JW |
| JOB No. | | FIGURE NO. | REV |
| | MA16034 | | 1 - |




APPENDIX A
DAILY RAINFALL DISTRIBUTION
EXTRACTED FROM HKO

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction - Investigation Report for Environmental Quality Action & Limit Exceedances

Daily Rainfall Distribution:

Total rainfall on 19-Jun-2018 (based on raingauges and radar data)



| Rainfall recorded in Sai Kung region on 19 June 2018 | | | | | | | |
|--|---------------|----------------------|--------------|--|--|--|--|
| Time | Rainfall (mm) | Standby Signal No. 1 | Thunderstorm | | | | |
| | | | Warning | | | | |
| 23:45-00:45 | - | - | - | | | | |
| 00:45-01:45 | - | - | - | | | | |
| 01:45-02:45 | - | - | - | | | | |
| 02:45-03:45 | - | - | - | | | | |
| 03:45-04:45 | - | - | - | | | | |
| 04:45-05:45 | - | - | - | | | | |
| 05:45-06:45 | - | - | - | | | | |
| 06:45-07:45 | - | - | - | | | | |
| 07:45-08:45 | - | - | - | | | | |
| 08:45-09:45 | 0-1mm | - | - | | | | |
| 09:45-10:45 | 0-1mm | - | - | | | | |
| 10:45-11:45 | 0-1mm | - | - | | | | |
| 11:45-12:45 | - | - | - | | | | |
| 12:45-13:45 | - | - | - | | | | |
| 13:45-14:45 | - | - | - | | | | |
| 14:45-15:45 | 0-6mm | - | - | | | | |
| 15:45-16:45 | 0-1mm | - | - | | | | |
| 16:45-17:45 | - | - | - | | | | |
| 17:45-18:45 | - | - | - | | | | |
| 18:45-19:45 | - | - | - | | | | |
| 19:45-20:45 | | - | - | | | | |
| 20:45-21:45 | = | - | - | | | | |
| 21:45-22:45 | - | _ | - | | | | |
| 22:45-23:45 | = | - | - | | | | |

APPENDIX L SITE AUDIT SUMMARY

Appendix L - Site Audit Summary (June 2018)

Contract No. NE/2015/01

Tseung Kwan O - Lam Tin Tunnel - Main Tunnel and Associated Works

| Items | Date | Status* | Follow up Action | | | |
|--|--------------------|----------|---|--|--|--|
| Water Quality | | | | | | |
| The Contractor was reminded to mustide silt contain in | 13 June 2018 | × | Item remarked on 20 June 2018. | | | |
| The Contractor was reminded to provide silt curtain in accordance with the silt curtain deployment plan at TKO | 20 June 2018 | × | Item remarked on 28 June 2018 | | | |
| side before the commencement of the construction work. | 27 June 2018 | # | Follow up action will be reported in next reporting month | | | |
| Noise | | | | | | |
| | | | | | | |
| Landscape and Visual | | | | | | |
| | | | | | | |
| Air Quality | | | | | | |
| Water spraying should be provided to exposed slope at LTI and TKO for dust suppression. | 30 May 2018 | √ | Improved/rectigied on 6 June 2018. | | | |
| Used cement bags should be removed at Portion IVC (Lam Tin). | 6 June 2018 | 1 | Improved/rectigied on 13 June 2018. | | | |
| Waste / Chemical Management | | | | | | |
| Construction material should be removed from drip tray at TKO marine platform. | 30 May 2018 | √ | Improved/rectigied on 6 June 2018. | | | |
| | | | | | | |
| Impact on Cultural Heritage | | • | | | | |
| | | | | | | |
| Permits / Licenses | Permits / Licenses | | | | | |
| | | | | | | |

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

Appendix L - Site Audit Summary (June 2018)

Contract No. NE/2015/02

Tseung Kwan O - Lam Tin Tunnel - Road P2 and Associated Works

| Items | Date | Status* | Follow up Action |
|--|--------------|----------|---|
| Water Quality | | | |
| To regularly maintain the wetsep in Work Area A and drainage system properly to prevent overflowing during rain events. | 13 June 2018 | √ | Improved/rectified on 20 June 2018. |
| The stockpile in Work Area A was observed uncovered and its level was much higher than the stone wall. The Contractor should improve the mitigation measures for | 20 June 2018 | × | The stockpile was observed partially covered but its level was still over the concrete block. Item remarked on 27 June 2018. |
| dust and water quality impact in Work Area A. | 27 June 2018 | # | Follow up action will be reported in next reporting month |
| Noise | | | |
| To properly erect the acoustic mats without gaps for the derrick barge (Superich 206). | 30 May 2018 | √ | Improved/rectified on 6 June 2018. |
| Excessive impact noise was produced from the vibration hammer and pile in Portion 6. The Contractor should enhance noise mitigation measures for the piling works in Portion 6 to reduce noise nuisance to nearby NSR. | 27 June 2018 | # | Follow up action will be reported in next reporting month |
| Landscape and Visual | | 1 | |
| | | | |
| Air Quality | | | |
| To wrap the drilling rig with impervious sheeting and retractable tube before start of pre-boring works in Portion 4. | 6 June 2018 | ✓ | Improved/rectified on 13 June 2018. |
| The stockpile in Work Area A was observed uncovered and its level was much higher than the stone wall. The Contractor should improve the mitigation measures for dust and water quality impact in Work Area A | 20 June 2018 | × | The stockpile was observed partially covered but its level was still over the concrete block. Item remarked on 27 June 2018. Item remarked on 27 June 2018. |
| dust and water quality impact in Work Area A. | 27 June 2018 | # | Follow up action will be reported in next reporting month |
| Waste / Chemical Management | 1 | 1 | |
| | | | |
| Impact on Cultural Heritage | , | | |
| | | | |
| Permits / Licenses | T | | |
| / Observation/source description and description and description | | | |

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Appendix L - Site Audit Summary (June 2018)

Contract No. NE/2015/03

Tseung Kwan O - Lam Tin Tunnel - Northern Footbridge

| Items | Date | Status* | Follow up Action |
|---|--------------|----------|-------------------------------------|
| Water Quality | | | |
| To regularly remove the sediment in the sedimentation tank in West Pier. | 30 May 2018 | √ | Improved/rectified on 6 June 2018. |
| Sand bunds along West Pier were observed damaged. The Contractor should ensure the interigty of sand bunds at all time. | 13 June 2018 | √ | Improved/rectified on 20 June 2018. |
| Noise | | | |
| | | | |
| Landscape and Visual | | | |
| Chemical containers were observed next to the tree protection zone. The Contractor should improve tree protection measures, such as, to relocate the chemical containers away from the TPZ. | 20 June 2018 | √ | Improved/rectified on 27 June 2018. |
| Air Quality | | | |
| | | | |
| Waste / Chemical Management | | | |
| To provide drip tray to the chemical container in Portion 2 near East Pier. | 30 May 2018 | √ | Improved/rectified on 6 June 2018. |
| Oil stain was observed on the surface of the stagnant water in West Pier. The Contractor should remove the oil stain on the stagnant water. | 13 June 2018 | ✓ | Improved/rectified on 20 June 2018. |
| Impact on Cultural Heritage | | | |
| | | | |
| Permits / Licenses | | | |
| | | | |

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Appendix L - Site Audit Summary (June 2018)

Contract No. NE/2017/01

Tseung Kwan O - Lam Tin Tunnel – Tsueng Kwan O Interchange and Associated Works

| Items | Date | Status* | Follow up Action |
|--|--------------|---------|---|
| Water Quality | | | |
| | | | |
| Noise | | • | |
| | | | |
| Landscape and Visual | | • | |
| | | | |
| Air Quality | | | |
| | | | |
| Waste / Chemical Management | | | |
| The Contractor was reminded to remove the stagnant water inside the drip tray at flat top barge. | 13 June 2018 | ✓ | Improved/rectified on 20 June 2018. |
| Oil leakage should be avoided from the oil container and cleaned up on the derrick barge. | 27 June 2018 | # | Follow up action will be reported in next reporting month |
| Impact on Cultural Heritage | | | |
| | | | |
| Permits / Licenses | | | |
| | | | |

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Appendix L - Site Audit Summary (June 2018)

Contract No. NE/2017/02

Tseung Kwan O - Lam Tin Tunnel – Road P2/D4 and Associated Works

| Items | Date | Status* | Follow up Action | | |
|--|--------------|----------|-------------------------------------|--|--|
| Water Quality | | | | | |
| Stagnant water was observed in Portion I. The Contractor should remove the stagnant water frequently. | 13 June 2018 | √ | Improved/rectified on 20 June 2018. | | |
| Noise | | | | | |
| | | | | | |
| Landscape and Visual | | • | | | |
| | | | | | |
| Air Quality | | | | | |
| Stockpile and dry surface were observed in Portion 1. The Contractor should improve the dust mitigation measures in Portion 1. | 20 June 2018 | √ | Improved/rectified on 27 June 2018. | | |
| Waste / Chemical Management | • | | | | |
| | | | | | |
| Impact on Cultural Heritage | | | | | |
| | | | | | |
| Permits / Licenses | | | | | |
| | | | | | |

[✓] Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

[#] Follow up action will be reported in next reporting month

APPENDIX M EVENT AND ACTION PLANS

Event and Action Plan for Air Quality (Dust)

| EXTENIE | ACTION | | | | | | | |
|---|--|--|---|--|--|--|--|--|
| EVENT | ET | IEC | ER | CONTRACTOR | | | | |
| Action level being exceeded by one sampling | Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. | Check monitoring data submitted by ET; Check Contractor's working method. | 1. Notify Contractor. | Rectify any unacceptable practice; Amend working methods if appropriate. | | | | |
| Action level being exceeded by two or more consecutive sampling | Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; | Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. | Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. | Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. | | | | |

| ENZENIO. | | ACTION | | | | | |
|--|--|--|---|--|--|--|--|
| EVENT | ET IEC ER C | | CONTRACTOR | | | | |
| | 8. If exceedance stops, cease additional monitoring. | | | | | | |
| Limit level being exceeded by one sampling | Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. | Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. | Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. | Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. | | | |
| Limit level being exceeded by two or more consecutive sampling | Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; | Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; | Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; | Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; | | | |

| EN/EN/E | ACTION | | | | | | | | |
|---------|--------|------------------------------------|-----|---------------------------------|----|------------------------------------|----|-------------------------------------|--|
| EVENT | ET | | IEC | | ER | | | CONTRACTOR | |
| | 5. | Carry out analysis of Contractor's | 3. | Supervise the implementation of | 4. | Ensure remedial measures | 4. | Resubmit proposals if problem still | |
| | | working procedures to determine | | remedial measures. | | properly implemented; | | not under control; | |
| | | possible mitigation to be | | | 5. | If exceedance continues, consider | 5. | Stop the relevant portion of works | |
| | | implemented; | | | | what portion of the work is | | as determined by the ER until the | |
| | 6. | Arrange meeting with IEC and | | | | responsible and instruct the | | exceedance is abated. | |
| | | ER to discuss the remedial actions | | | | Contractor to stop that portion of | | | |
| | | to be taken; | | | | work until the exceedance is | | | |
| | 7. | Assess effectiveness of | | | | abated. | | | |
| | | Contractor's remedial actions and | | | | | | | |
| | | keep IEC, EPD and ER informed | | | | | | | |
| | | of the results; | | | | | | | |
| | 8. | If exceedance stops, cease | | | | | | | |
| | | additional monitoring. | | | | | | | |

Event and Action Plan for Construction Noise

| EVENT | | ACTION | | | | | | | | |
|--------|----|--|-----|--------------------------------------|----|--------------------------------------|----|---------------------------------------|--|--|
| | | ET | IEC | | | ER | | CONTRACTOR | | |
| Action | 1. | Notify IEC and Contractor; | 1. | Review the analysed results | 1. | Confirm receipt of notification of | 1. | Submit noise mitigation proposals to | | |
| Level | 2. | Carry out investigation; | | submitted by the ET; | | failure in writing; | | IEC; | | |
| | 3. | Report the results of investigation to | 2. | Review the proposed remedial | 2. | Notify Contractor; | 2. | Implement noise mitigation proposals. | | |
| | | the IEC, ER and Contractor; | | measures by the Contractor and | 3. | Require Contractor to propose | | | | |
| | 4. | Discuss with the Contractor and | | advise the ER accordingly; | | remedial measures for the analysed | | | | |
| | | formulate remedial measures; | 3. | Supervise the implementation of | | noise problem; | | | | |
| | 5. | Increase monitoring frequency to | | remedial measures. | 4. | Ensure remedial measures are | | | | |
| | | check mitigation effectiveness. | | | | properly implemented. | | | | |
| Limit | 1. | Identify source; | 1. | Discuss amongst ER, ET, and | 1. | Confirm receipt of notification of | 1. | Take immediate action to avoid | | |
| Level | 2. | Inform IEC, ER, EPD and | | Contractor on the potential remedial | | failure in writing; | | further exceedance; | | |
| | | Contractor; | | actions; | 2. | Notify Contractor; | 2. | Submit proposals for remedial | | |
| | 3. | Repeat measurements to confirm | 2. | Review Contractors remedial actions | 3. | Require Contractor to propose | | actions to IEC within 3 working | | |
| | | findings; | | whenever necessary to assure their | | remedial measures for the analysed | | days of notification; | | |
| | 4. | Increase monitoring frequency; | | effectiveness and advise the ER | | noise problem; | 3. | Implement the agreed proposals; | | |
| | 5. | Carry out analysis of Contractor's | | accordingly; | 4. | Ensure remedial measures properly | 4. | Resubmit proposals if problem still | | |
| | | working procedures to determine | 3. | Supervise the implementation of | | implemented; | | not under control; | | |
| | | possible mitigation to be | | remedial measures. | 5. | If exceedance continues, consider | 5. | Stop the relevant portion of works as | | |
| | | implemented; | | | | what portion of the work is | | determined by the ER until the | | |
| | 6. | Inform IEC, ER and EPD the causes | | | | responsible and instruct the | | exceedance is abated. | | |
| | | and actions taken for the | | | | Contractor to stop that portion of | | | | |
| | | exceedances; | | | | work until the exceedance is abated. | | | | |

| EVENT | ACTION | | | | | | | |
|-------|--|-----|----|------------|--|--|--|--|
| | ET | IEC | ER | CONTRACTOR | | | | |
| | 7. Assess effectiveness of Contractor's | | | | | | | |
| | remedial actions and keep IEC, EPD | | | | | | | |
| | and ER informed of the results; | | | | | | | |
| | 8. If exceedance stops, cease additional | | | | | | | |
| | monitoring. | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

Event and Action Plan for Marine Water Quality

| | Action | | | | | |
|--|---|---|---|---|--|--|
| Event | ET | IEC | ER | CONTRACTOR | | |
| Action level being exceeded by one sampling day at water sensitive receiver(s) | Identify the source(s) of impact by comparing the results with those collected at the control stations as appropriate; If exceedance is found to be caused by the reclamation activities, repeat <i>in-situ</i> measurement to confirm findings; Inform IEC and contractor; Check monitoring data, all plant, equipment and Contractor's working methods; If exceedance occurs at WSD salt water intake, inform WSD; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. | Discuss with ET and Contractor on the mitigation measures; Review proposal on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. | Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation proposal. | Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Amend working methods if appropriate; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agree mitigation measures. | | |
| Action level being exceeded by two or | Identify the source(s) of impact by comparing the results with those collected at the control stations as | Discuss with ET and Contractor on the mitigation measures; | Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation | Inform the Engineer and confirm notification of the non-compliance in writing; | | |
| more consecutive | appropriate; | | proposal; | Rectify unacceptable practice; | | |

| | | Acı | tion | | | | |
|-------------------|---------------------------------------|-----------------------------------|----------------------------------|---------------------------------------|--|--|--|
| Event | ET | IEC | ER | CONTRACTOR | | | |
| sampling days at | If exceedance is found to be caused | Review proposal on mitigation | Assess the effectiveness of the | Check all plant and equipment and | | | |
| water sensitive | by the reclamation activities, repeat | measures submitted by Contractor | implemented mitigation measures. | consider changes of working | | | |
| receiver(s) | in-situ measurement to confirm | and advise the ER accordingly; | | methods; | | | |
| | findings; | Assess the effectiveness of the | | Discuss with ET, IEC and ER and | | | |
| | Inform IEC and contractor; | implemented mitigation measures. | | propose mitigation measures to IEC | | | |
| | Check monitoring data, all plant, | | | and ER within 3 working days; | | | |
| | equipment and Contractor's working | | | Implement the agreed mitigation | | | |
| | methods; | | | measures. | | | |
| | Discuss mitigation measures with | | | | | | |
| | IEC and Contractor; | | | | | | |
| | Ensure mitigation measures are | | | | | | |
| | implemented; | | | | | | |
| | Prepare to increase the monitoring | | | | | | |
| | frequency to daily; | | | | | | |
| | If exceedance occurs at WSD salt | | | | | | |
| | water intake, inform WSD; | | | | | | |
| | Repeat measurement on next day of | | | | | | |
| | exceedance. | | | | | | |
| Limit level being | Identify the source(s) of impact by | Discuss with ET and Contractor on | Discuss with IEC, ET and | Inform the ER and confirm | | | |
| exceeded by one | comparing the results with those | the mitigation measures; | Contractor on the proposed | notification of the non-compliance in | | | |
| sampling day at | collected at the control stations as | Review proposal on mitigation | mitigation measures; | writing; | | | |
| water sensitive | appropriate; | measures submitted by Contractor | Request Contractor to critically | Rectify unacceptable practice; | | | |
| receiver(s) | | and advise the ER accordingly; | review the working methods; | | | | |

| | | Action | | | | | | | | |
|-------------------|---------------------------------------|-----------------------------------|----------------------------------|---------------------------------------|--|--|--|--|--|--|
| Event | ET | IEC | ER | CONTRACTOR | | | | | | |
| | If exceedance is found to be caused | Assess the effectiveness of the | Make agreement on the mitigation | Check all plant and equipment and | | | | | | |
| | by the reclamation activities, | implemented mitigation measures. | measures to be implemented; | consider changes of working | | | | | | |
| | repeat in-situ measurement to | | Assess the effectiveness of the | methods; | | | | | | |
| | confirm findings; | | implemented mitigation measures. | Discuss with ET, IEC and ER and | | | | | | |
| | Inform IEC, contractor, AFCD and | | | submit proposal of mitigation | | | | | | |
| | EPD | | | measures to IEC and ER within 3 | | | | | | |
| | Check monitoring data, all plant, | | | working days of notification; | | | | | | |
| | equipment and Contractor's working | | | Implement the agreed mitigation | | | | | | |
| | methods; | | | measures. | | | | | | |
| | Discuss mitigation measures with | | | | | | | | | |
| | IEC, ER and Contractor; | | | | | | | | | |
| | Ensure mitigation measures are | | | | | | | | | |
| | implemented; | | | | | | | | | |
| | Increase the monitoring frequency | | | | | | | | | |
| | to daily until no exceedance of Limit | | | | | | | | | |
| | level; | | | | | | | | | |
| | If exceedance occurs at WSD salt | | | | | | | | | |
| | water intake, inform WSD. | | | | | | | | | |
| Limit level being | Identify the source(s) of impact by | Discuss with ET and Contractor on | Discuss with IC(E), ET and | Inform the ER and confirm | | | | | | |
| exceeded by two | comparing the results with those | the mitigation measures; | Contractor on the proposed | notification of the non-compliance in | | | | | | |
| or more | collected at the control stations as | Review proposal on mitigation | mitigation measures; | writing; | | | | | | |
| consecutive | appropriate; | measures submitted by Contractor | Request Contractor to critically | Rectify unacceptable practice; | | | | | | |
| sampling days at | | and advise the ER accordingly; | review the working methods; | | | | | | | |

| | | Ac | tion | |
|-----------------|---------------------------------------|----------------------------------|--------------------------------------|-------------------------------------|
| Event | ET | IEC | ER | CONTRACTOR |
| water sensitive | If exceedance is found to be caused | Assess the effectiveness of the | Make agreement on the mitigation | Check all plant and equipment and |
| receiver(s) | by the reclamation activities, repeat | implemented mitigation measures. | measures to be implemented; | consider changes of working |
| | in-situ measurement to confirm | | Assess the effectiveness of the | methods; |
| | findings; | | implemented mitigation measures; | Discuss with ET, IC(E) and ER and |
| | • Inform IC(E), AFCD, contractor | | Consider and instruct, if necessary, | submit proposal of mitigation |
| | and EPD; | | the Contractor to slow down or to | measures to IC(E) and ER within 3 |
| | Check monitoring data, all plant, | | stop all or part of the marine work | working days of notification; |
| | equipment and Contractor's working | | until no exceedance of Limit level. | Implement the agreed mitigation |
| | methods; | | | measures; |
| | Discuss mitigation measures with | | | As directed by the Engineer, to |
| | IC(E), ER and Contractor; | | | slow down or to stop all or part of |
| | Ensure mitigation measures are | | | the construction activities. |
| | implemented; | | | |
| | Increase the monitoring frequency | | | |
| | to daily until no exceedance of Limit | | | |
| | level for two consecutive days; | | | |
| | If exceedance occurs at WSD salt | | | |
| | water intake, inform WSD. | | | |

Limit Levels and Action Plan for Landfill Gas

| Parameter | Limit Level | Action |
|-----------|----------------|---|
| Oxygen | <19% | Ventilate to restore oxygen to >19% |
| | <18% | Stop works |
| | | Evacuate personnel/prohibit entry |
| | | • Increase ventilation to restore oxygen to >19% |
| Methane | >10% LEL (i.e. | Prohibit hot works |
| | > 0.5% by | Ventilate to restore methane to <10% LEL |
| | volume) | |
| | >20% LEL (i.e. | Stop works |
| | > 1% by | Evacuate personnel / prohibit entry |
| | volume) | • Increase ventilation to restore methane to <10% |
| | | LEL |
| Carbon | >0.5% | • Ventilate to restore carbon dioxide to < 0.5% |
| Dioxide | >1.5% | Stop works |
| | | Evacuate personnel / prohibit entry |
| | | Increase ventilation to restore carbon dioxide to < |
| | | 0.5% |

Event and Action Plan for Coral Post-Translocation Monitoring

| Event | Action | | | |
|-------------|--------------------------------------|------------------------------------|------------------------------------|------------------------------------|
| | ET Leader | IEC | ER | Contractor |
| Action | 1. Check monitoring data; | 1.Discuss monitoring with the ET | 1. Discuss with the IEC additional | 1. Inform the ER and confirm |
| Level | | and the Contractor; | monitoring | notification of the non-compliance |
| Exceedance | 2. Inform the IEC, ER and | | requirements and any other | in writing; |
| | Contractor of the findings; | 2. Review proposals for additional | measures proposed by the ET; | |
| | | Monitoring and any other | | 2. Discuss with the ET and the IEC |
| | 3. Increase the monitoring to at | measures submitted by the | 2. Make agreement on the | and propose measures to the IEC |
| | least once a month to confirm | Contractor and advise the ER | measures to be implemented. | and the ER; |
| | findings; | accordingly. | | |
| | | | | 3. Implement the agreed measures. |
| | 4. Propose mitigation | | | |
| | measures for consideration | | | |
| Limit Level | Undertake Steps 1-4 as in the | 1.Discuss monitoring with the ET | 1. Discuss with the IEC additional | 1. Inform the ER and confirm |
| Exceedance | Action Level Exceedance. If | and the Contractor; | monitoring | notification of the non-compliance |
| | further exceedance of Limit Level, | | requirements and any other | in writing; |
| | suspend construction works until | 2. Review proposals for additional | measures proposed by the ET; | |
| | an effective solution is identified. | Monitoring and any other | | 2. Discuss with the ET and the IEC |
| | | measures submitted by the | 2. Make agreement on the | and propose measures to the IEC |
| | | Contractor and advise the ER | measures to be implemented. | and the ER; |
| | | accordingly. | | |
| | | | | 3. Implement the agreed measures. |

Mitigation Measures for Vibration Monitoring

| Level | Contingency Action |
|-------------|--|
| Alert Level | The Engineer shall be informed immediately. |
| | • The Contractor shall submit an investigation report to describe works being undertaken. To review the instrument responses and to study the cause of undue response. |
| | The Contractor shall review and increase the instrumentation monitoring and reporting frequency, if applicable. |
| | • The Contractor shall submit a detailed plan of action describing the measures to be taken should the concerned instrument reach the action level to the Engineer for approval. |
| Alarm Level | The Engineer shall be informed immediately. |
| | The active construction works may require to be suspended subject to the Engineer's review of monitoring data. |
| | • The Contractor shall immediately implement the measures as defined in the detailed plan of action to prevent further ground movement and groundwater drawdown etc. |
| | The Contractor shall prepare a detailed investigation report to study the cause of the exceedance |
| | The Contractor shall propose a contingency plan for the Engineer's approval in the event that alarm value is reached or exceeded |
| | • The Contractor shall develop an emergency plan for the Engineer's approval in the event the applied contingency measures cannot control the situation. |
| | • The Contractor shall meet the Engineer to discuss the instrument response and review the effectiveness of the implemented measures. |
| | The Contractor shall carry out design review of the works |

Action Level

- Consideration shall be given to suspend all active construction works and the Engineer shall be informed immediately
- The Contractor shall immediately implement the measures defined in the contingency plan
- The Contractor shall implement the measures defined in the emergency plan in the event that the applied contingency measures are found inadequate
- The Contractor shall provide a complete report to examine the construction method and review the response of the instruments with full history of the monitoring data and construction activities and necessary design update
- To resume the suspended activities, the Contractor shall demonstrate to the Engineer's satisfaction that it is safe to do so with approval from the Engineer.

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

<u>Table I – Recommended Mitigation Measures stipulated in EM&A Manual of the Project</u>

(Further information on observations/reminders/non-compliance made during site audit should refer to Table II)

Key:

- ^ Mitigation measure was fully implemented.
- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|-----------------|------------|--------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| Air Qual | ity Impact | | | | | | | |
| S3.8.1 | Watering eight times a day on active works areas, exposed areas and paved haul | To minimize the | Contractor | All Active | Construction | APCO | *(1) | 3.12 |
| | roads | dust impact | | Work Sites | phase | | | |
| S3.8.1 | Enclosing the unloading process at barging point by a 3-sided screen with top tipping | To minimize the | Contractor | Barging | Construction | APCO | ۸ | 3.12 |
| | hall, provision of water spraying and flexible dust curtains | dust impact | | Points | phase | | | |
| S3.8.7 | Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) | To minimize the | Contractor | All | Construction | APCO and Air | | |
| | Regulation and good site practices: | dust impact | | Construction | phase | Pollution Control | | |
| | - Use of regular watering to reduce dust emissions from exposed site surfaces and | | | Work Sites | | (Construction | *(1) | |
| | unpaved roads, particularly during dry weather. | | | | | Dust) Regulation | | |
| | - Use of frequent watering for particularly dusty construction areas and areas close | | | | | | *(1) | |
| | to ASRs. | | | | | | | |
| | - Side enclosure and covering of any aggregate or dusty material storage piles to | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|---------------|-----------|-------------|-----------|-------------------|-----------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | reduce emissions. Where this is not practicable owing to frequent usage, | | | | | | | |
| | watering shall be applied to aggregate fines. | | | | | | | |
| | - Open stockpiles shall be avoided or covered. Where possible, prevent placing | | | | | | *(1)/#(1) | |
| | dusty material storage piles near ASRs. | | | | | | | |
| | - Tarpaulin covering of all dusty vehicle loads transported to, from and between | | | | | | ۸ | |
| | site locations. | | | | | | | |
| | - Establishment and use of vehicle wheel and body washing facilities at the exit | | | | | | N/A | |
| | points of the site. | | | | | | | |
| | - Provision of wind shield and dust extraction units or similar dust mitigation | | | | | | *(1)/#(1) | |
| | measures at the loading area of barging point, and use of water sprinklers at the | | | | | | | |
| | loading area where dust generation is likely during the loading process of loose | | | | | | | |
| | material, particularly in dry seasons/ periods. | | | | | | | |
| | - Provision of not less than 2.4m high hoarding from ground level along site | | | | | | ۸ | |
| | boundary where adjoins a road, streets or other accessible to the public except | | | | | | | |
| | for a site entrance or exit. | | | | | | | |
| | - Imposition of speed controls for vehicles on site haul roads. | | | | | | ^ | |
| | - Where possible, routing of vehicles and positioning of construction plant should | | | | | | ۸ | |
| | be at the maximum possible distance from ASRs | | | | | | | |
| | - Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) | | | | | | ^ | |
| | should be covered entirely by impervious sheeting or placed in an area sheltered | | | | | | | |
| | on the top and the 3 sides. | | | | | | | |
| | - Instigation of an environmental monitoring and auditing program to monitor the | | | | | | ۸ | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|------------------|------------|--------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | construction process in order to enforce controls and modify method of work if | | | | | | | |
| | dusty conditions arise. | | | | | | | |
| / | Emission from Vehicles and Plants | Reduce air | Contractor | All | Construction | • APCO | | |
| | All vehicles shall be shut down in intermittent use. | pollution | | construction | stage | | ۸ | |
| | Only well-maintained plant should be operated on-site and plant should be | emission from | | sites | | | ^ | |
| | serviced regularly to avoid emission of black smoke. | construction | | | | | | |
| | All diesel fuelled construction plant within the works areas shall be powered by | vehicles and | | | | | ^ | |
| | ultra low sulphur diesel fuel (ULSD) | plants | | | | | | |
| / | Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated | Reduce air | Contractor | All | Construction | • APCO | *(2) | |
| | machines | pollution | | construction | stage | | | |
| | | emission from | | sites | | | | |
| | | construction | | | | | | |
| | | vehicles and | | | | | | |
| | | plants | | | | | | |
| Noise Im | pact (Construction Phase) | | | | | | | |
| S4.8 | - Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump | To minimize | Contractor | Work Sites | Construction | EIAO-TM, NCO | #(3) | |
| | Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, | construction | | | phase | | | |
| | Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, | noise impact | | | | | | |
| | Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration | arising from the | | | | | | |
| | Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender, | Project at the | | | | | | |
| | Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump | affected NSRs | | | | | | |
| | and Concrete Pump. | | _ | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|------------|---|------------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| Noise | Use of Temporary Noise Barriers or Full Enclosure for PME according to the approved | To minimize | Contractor | Work Sites | Construction | EIAO-TM, NCO | *(2) | |
| Mitigation | Noise Mitigation Plan | construction | | | phase | | | |
| Plan | | noise impact | | | | | | |
| | | arising from the | | | | | | |
| | | Project at the | | | | | | |
| | | affected NSRs | | | | | | |
| S4.9 | Good Site Practice | To minimize | Project | Work sites | Construction | EIAO-TM, NCO | | |
| | - Only well-maintained plant should be operated on-site and plant should be | construction | Proponent | | Period | | ۸ | |
| | serviced regularly during the construction program | noise impact | | | | | | |
| | - Silencers or mufflers on construction equipment should be utilized and should be | arising from the | | | | | ۸ | |
| | properly maintained during the construction program. | Project at the | | | | | | |
| | - Mobile plant, if any, should be sited as far away from NSRs as possible. | affected NSRs | | | | | ۸ | |
| | - Machines and plant (such as trucks) that may be in intermittent use should be | | | | | | ۸ | |
| | shut down between works periods or should be throttled down to a minimum. | | | | | | | |
| | - Plant known to emit noise strongly in one direction should, wherever possible, be | | | | | | ۸ | |
| | orientated so that the noise is directed away from the nearby NSRs. | | | | | | | |
| | - Material stockpiles and other structures should be effectively utilized, wherever | | | | | | ۸ | |
| | practicable, in screening noise from on-site construction activities. | | | | | | | |
| S4.9 | Scheduling of Construction Works during School Examination Period | To minimize | Contractor | Work site | Construction | EIAO-TM, NCO | N/A | |
| | | construction | | near school | phase | | | |
| | | noise impact | | | | | | |
| | | arising from the | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|--------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | | Project at the | | | | | | |
| | | affected NSRs | | | | | | |
| Water Q | uality Impact (Construction Phase) | | | | | | | |
| S5.6.24 | The dry density of filling material for the TKO-LT Tunnel reclamation should be | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO | N/A | |
| | 1,900kg/m³, with fine content of 25% or less | impacts from | Contractors | | Phase | | | |
| | | filling activities | | | | | | |
| S5.8.1 | Non-dredged method by constructing steel cellular caisson structure with stone | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO | N/A | 3.2B |
| | column shall be adopted for construction of seawall foundation. During the stone | impacts from | Contractors | | Phase | | | |
| | column installation (also including the installation of steel cellular caisson), silt curtain | filling activities | | | | | | |
| | shall be employed around the active stone column installation points. | | | | | | | |
| S5.8.2 | Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO | N/A | 3.2C |
| | opening of about 50m for marine access) shall be completed prior to the filling | impacts from | Contractors | | Phase | | | |
| | activities. The seawall opening of about 50m wide for marine access shall be | filling activities | | | | | | |
| | selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling | | | | | | | |
| | barge trips per day shall be made with a maximum daily rate of $3,000\mathrm{m}^3$ (i.e. $1,000\mathrm{m}^3$ | | | | | | | |
| | per trip) for the filling operation at the reclamation area for Road P2. All filling works | | | | | | | |
| | shall be carried out behind the seawall with the use of single silt curtain at the marine | | | | | | | |
| | access. | | | | | | | |
| S5.8.3 | Other good site practices should be undertaken during filling operations include: | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO, | | |
| | - all marine works should adopt the environmental friendly construction methods | impacts from | Contractors | | Phase | Waste Disposal | #(4) | 3.3C |
| | as far as practically possible including the use of cofferdams to cover the | filling activities | | | | Ordinance (WDO) | | |
| | construction area to separate the construction works from the sea; | and marine- | | | | | | |

| EIA Ref. | | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|--|---------------|-----------|-------------|-----------|-------------------|--------|-----------|
| | | | the | implement | the | Implement | requirements or | | Condition |
| | | | recommended | the | measures | the | standards for the | | |
| | | | Measures & | measures? | | measures? | measures to | | |
| | | | Main Concerns | | | | achieve? | | |
| | | | to address | | | | | | |
| | - | floating single silt curtain shall be employed for all marine works; | based | | | | | *(4) | |
| | - | all vessels should be sized so that adequate clearance is maintained between | construction | | | | | ۸ | |
| | | vessels and the seabed in all tide conditions, to ensure that undue turbidity is not | | | | | | | |
| | | generated by turbulence from vessel movement or propeller wash; | | | | | | | |
| | - | all hopper barges should be fitted with tight fitting seals to their bottom openings | | | | | | ۸ | |
| | | to prevent leakage of material; | | | | | | | |
| | - | excess material shall be cleaned from the decks and exposed fittings of barges | | | | | | ۸ | |
| | | before the vessel is moved; | | | | | | | |
| | - | adequate freeboard shall be maintained on barges to reduce the likelihood of | | | | | | ۸ | |
| | | decks being washed by wave action; | | | | | | | |
| | - | loading of barges and hoppers should be controlled to prevent splashing of filling | | | | | | ۸ | |
| | | material into the surrounding water. Barges or hoppers should not be filled to a | | | | | | | |
| | | level that will cause the overflow of materials or polluted water during loading or | | | | | | | |
| | | transportation; | | | | | | ۸ | |
| | - | any pipe leakages shall be repaired quickly. Plant should not be operated with | | | | | | | |
| | | leaking pipes; | | | | | | ۸ | |
| | - | construction activities should not cause foam, oil, grease, scum, litter or other | | | | | | | |
| | | objectionable matter to be present on the water within the site or dumping | | | | | | ۸ | |
| | | grounds; and | | | | | | | |
| | - | before commencement of the reclamation works, the holder of Environmental | | | | | | | 2.8 |
| | | Permit has to submit plans showing the phased construction of the reclamation, | | | | | | | |
| | | design and operation of the silt curtain. | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|--------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.4 | Site specific mitigation plan for reclamation areas using public fill materials should be | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | submitted for EPD agreement before commencement of construction phase with due | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | consideration of good site practices. | filling activities | | | | WPCO | | |
| | | and marine | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| ERR | To minimize water quality impact arising from the dredging and filling works for | Control potential | CEDD's | Work site | Construction | ProPECC PN | | |
| S5.6.1 | Reclamation for Road P2, the following mitigation measures shall be implemented: | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | - Before carrying out any dredging and underwater filling works, a temporary | dredging and | | | | WPCO | ۸ | |
| | barrier shall first be constructed to a height above the high water mark to | filling works for | | | | | | |
| | completely enclose the works site (without any opening at the barrier wall) | Reclamation for | | | | | | |
| | - The temporary barrier fully enclosing the dredging and underwater filling works | Road P2 | | | | | ۸ | |
| | site shall not be removed before completion of all dredging and underwater | | | | | | | |
| | filling works. | | | | | | N/A | |
| | - Water quality sampling and testing shall be carried out to demonstrate that the | | | | | | | |
| | water quality inside the enclosed barrier is comparable to the ambient or | | | | | | | |
| | baseline levels prior to the removal of the fully enclosed barrier. | | | | | | ۸ | |
| | - Silt curtains shall be deployed for the installation and removal of the temporary | | | | | | | 3.3E |
| | barrier and at the double water gates marine access opening during its | | | | | | | |
| | operation. The general of arrangement of silt curtain is shown in Figure 7 of the | | | | | | | |
| | existing Environmental Permit (No. EP-458/2013/C). | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-------------------|-------------|-------------|--------------|-------------------|------------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.5 | It is important that appropriate measures are implemented to control runoff and drainage | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | and prevent high loading of SS from entering the marine environment. Proper site | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | management is essential to minimise surface water runoff, soil erosion and sewage | construction site | | | | WPCO | | |
| | effluents. | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.6 | Any practical options for the diversion and realignment of drainage should comply with | Control potential | CEDD's | Work site | Design Stage | ProPECC PN | ۸ | |
| | both engineering and environmental requirements in order to ensure adequate | impacts from | Contractors | | and | 1/94, EIAOTM, | | |
| | hydraulic capacity of all drains. | construction site | | | Construction | WPCO, TM-DSS | | |
| | | runoff and land- | | | Phase | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.7 | Construction site runoff and drainage should be prevented or minimised in accordance | Control potential | CEDD's | Work site | Construction | ProPECC PN | *(5)/ #(5) | |
| | with the guidelines stipulated in the EPD's Practice Note for Professional Persons, | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater | construction site | | | | WPCO, TM-DSS | | |
| 1 | best management practices, as detailed in below, should be implemented to ensure that | runoff and land- | | | | | | |
| | all construction runoff complies with WPCO standards and no unacceptable impact on | based | | | | | | |
| | the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the | construction | | | | | | |
| | construction site should be controlled to comply with the standards for effluents | | | | | | | |
| | discharged into the corresponding WCZ under the TM-DSS. | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.8 | Exposed soil areas should be minimised to reduce the potential for increased siltation, | Control potential | CEDD's | Work site | Construction | ProPECC PN | | |
| | contamination of runoff, and erosion. Construction runoff related impacts associated | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | with the above ground construction activities can be readily controlled through the use | construction site | | | | WPCO | | |
| | of appropriate mitigation measures which include: | runoff and land- | | | | | | |
| | - use of sediment traps; and | based | | | | | N/A | |
| | - adequate maintenance of drainage systems to prevent flooding and overflow. | construction | | | | | ^ | |
| S5.8.9 | Construction site should be provided with adequately designed perimeter channel and | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| | pretreatment facilities and proper maintenance. The boundaries of critical areas of | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | earthworks should be marked and surrounded by dykes or embankments for flood | construction site | | | | WPCO | | |
| | protection. Temporary ditches should be provided to facilitate runoff discharge into the | runoff and land- | | | | | | |
| | appropriate watercourses, via a silt retention pond. Permanent drainage channels | based | | | | | | |
| | should incorporate sediment basins or traps and baffles to enhance deposition rates. | construction | | | | | | |
| | The design of efficient silt removal facilities should be based on the guidelines in | | | | | | | |
| | Appendix A1 of ProPECC PN 1/94. | | | | | | | |
| S5.8.10 | Ideally, construction works should be programmed to minimise surface excavation | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | works during the rainy season (April to September). All exposed earth areas should be | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | completed as soon as possible after earthworks have been completed, or | construction site | | | | WPCO | | |
| | alternatively, within 14 days of the cessation of earthworks where practicable. If | runoff and land- | | | | | | |
| | excavation of soil cannot be avoided during the rainy season, or at any time of year | based | | | | | | |
| | when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or | construction | | | | | | |
| | other means. | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.11 | Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells | Control potential | CEDD's | Work site | Construction | ProPECC PN | *(6) | |
| | of approximately 6 to 8m³ capacity, are recommended as a general mitigation | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | measure which can be used for settling surface runoff prior to disposal. The system | construction site | | | | WPCO | | |
| | capacity is flexible and able to handle multiple inputs from a variety of sources and | runoff and land- | | | | S5 | | |
| | particularly suited to applications where the influent is pumped. | based | | | | | | |
| | | construction | | | | | | |
| S5.8.12 | Earthworks final surfaces should be well compacted and the subsequent permanent | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | work or surface protection should be carried out immediately after the final surfaces | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | are formed to prevent erosion caused by rainstorms. Appropriate drainage like | construction site | | | | WPCO | | |
| | intercepting channels should be provided where necessary. | runoff and land- | | | | S5 | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.13 | Measures should be taken to minimize the ingress of rainwater into trenches. If | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | excavation of trenches in wet seasons is necessary, they should be dug and backfilled | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | in short sections. Rainwater pumped out from trenches or foundation excavations | construction site | | | | WPCO | | |
| | should be discharged into storm drains via silt removal facilities. | runoff and land- | | | | S5 | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.14 | Open stockpiles of construction materials (for examples, aggregates, sand and fill | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | material) of more than 50m³ should be covered with tarpaulin or similar fabric during | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | rainstorms. Measures should be taken to prevent the washing away of construction | construction site | | | | WPCO | | |
| | materials, soil, silt or debris into any drainage system. | runoff and land- | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.15 | Manholes (including newly constructed ones) should always be adequately covered | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| | and temporarily sealed so as to prevent silt, construction materials or debris being | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | washed into the drainage system and storm runoff being directed into foul sewers. | construction site | | | | WPCO | | |
| | Discharge of surface run-off into foul sewers must always be prevented in order not to | runoff and land- | | | | | | |
| | unduly overload the foul sewerage system. | based | | | | | | |
| | | construction | | | | | | |
| S5.8.16 | Precautions to be taken at any time of year when rainstorms are likely, actions to be | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| | taken when a rainstorm is imminent or forecast, and actions to be taken during or after | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular | construction site | | | | WPCO | | |
| | attention should be paid to the control of silty surface runoff during storm events, | runoff and land- | | | | | | |
| | especially for areas located near steep slopes. | based | | | | | | |
| | | construction | | | | | | |
| S5.8.17 | Oil interceptors should be provided in the drainage system and regularly cleaned to | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | prevent the release of oils and grease into the storm water drainage system after | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | accidental spillages. The interceptor should have a bypass to prevent flushing during | construction site | | | | WPCO | | |
| | periods of heavy rain. | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |

| | WII LEWIENTATION SOTIEDOLL AND TRESOMMENDED WITTOP | | | | | | Juli | |
|----------|--|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.18 | All vehicles and plant should be cleaned before leaving a construction site to ensure | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| | no earth, mud, debris and the like is deposited by them on roads. An adequately | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | designed and located wheel washing bay should be provided at every site exit, and | construction site | | | | WPCO | | |
| | washwater should have sand and silt settled out and removed at least on a weekly | runoff and land- | | | | | | |
| | basis to ensure the continued efficiency of the process. The section of access road | based | | | | | | |
| | leading to, and exiting from, the wheelwash bay to the public road should be paved | construction | | | | | | |
| | with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil | | | | | | | |
| | and silty water to public roads and drains. | | | | | | | |
| S5.8.19 | Silt removal facilities, channels and manholes should be maintained and the | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| | deposited silt and grit should be removed regularly, at the onset of and after each | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | rainstorm to ensure that these facilities are functioning properly at all times. | construction site | | | | WPCO | | |
| | | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.20 | It is recommended that on-site drainage system should be installed prior to the | Control potential | CEDD's | Work site | Construction | ProPECC PN | ٨ | |
| | commencement of other construction activities. Sediment traps should be installed in | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | order to minimise the sediment loading of the effluent prior to discharge into foul | construction site | | | | WPCO | | |
| | sewers. There shall be no direct discharge of effluent from the site into the sea. | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |

| the Implem | ent requirements or | | |
|--------------------|---|--|--|
| measures the | | | Condition |
| illeasures the | standards for the | | |
| measur | es? measures to | | |
| | achieve? | | |
| | | | |
| Work site Construc | etion ProPECC PN | ۸ | |
| Phase | e 1/94, EIAOTM, | | |
| | WPCO | | |
| | | | |
| | | | |
| | | | |
| Work site Construc | ction ProPECC PN | ۸ | |
| Phase | e 1/94, EIAOTM, | | |
| | WPCO | | |
| | | | |
| | | | |
| | | | |
| Work site Construc | ction EIAO-TM, WPCO, | ۸ | |
| Phase | e TMDSS | | |
| | | | |
| | | | |
| | | | |
| | | | |
| Work site Construc | ction ProPECC PN | ۸ | |
| Phase | e 1/94, EIAOTM, | | |
| | WPCO | | |
| | | | |
| | Work site Construct S Work site Construct Phase Work site Construct Phase Work site Construct Phase Work site Construct Phase | measures? Work site Construction ProPECC PN 1/94, EIAOTM, WPCO Work site Construction Phase Mork site Construction ProPECC PN 1/94, EIAOTM, WPCO EIAO-TM, WPCO, TMDSS Work site Construction Phase Work site Construction Phase Fig. 1/94, EIAOTM, Phase I Mork site ProPECC PN TMDSS | measures? measures to achieve? Work site Construction ProPECC PN 1/94, EIAOTM, WPCO Work site Construction ProPECC PN 1/94, EIAOTM, WPCO Work site Construction ProPECC PN 1/94, EIAOTM, WPCO Work site Construction EIAO-TM, WPCO, ATMOSS Work site Construction ProPECC PN ATMOSS Work site Construction ProPECC PN ATMOSS |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.25 - | Grouting would be adopted as measure to reduce the groundwater inflow into the | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| S5.8.27 | tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| & Table | be measured during the excavation. The groundwater levels above the tunnel will | construction site | | | | WPCO, Buildings | | |
| 5.18 | also be monitored by piezometers. | runoff and land- | | | | Ordinance | | |
| | groundwater control criteria or the groundwater drawdown exceeds the required limit, | based | | | | | | |
| | pre-excavation grouting will be required to reduce the groundwater inflow. No | construction | | | | | | |
| | significant change of groundwater levels would therefore be expected. Any chemicals/ | | | | | | | |
| | foaming agents which would be entrained to the groundwater should be | | | | | | | |
| | biodegradable and non-toxic throughout the tunnel construction. Potential | | | | | | | |
| | groundwater quality impact would be minimal as the used material is non-toxic and | | | | | | | |
| | biodegradable. No adverse groundwater quality would therefore be expected. | | | | | | | |
| | Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to | | | | | | | |
| | preserve the groundwater levels at all times during the tunnel construction are set out | | | | | | | |
| | in Table 5.18. | | | | | | | |
| S5.8.28 | Water used in ground boring and drilling for site investigation or rock / soil anchoring | Control potential | CEDD's | Work site | Design Stage | ProPECC PN | N/A | |
| | should as far as practicable be recirculated after sedimentation. When there is a | impacts from | Contractors | | and | 1/94, EIAOTM, | | |
| | need for final disposal, the wastewater should be discharged into storm drains via silt | construction site | | | Construction | WPCO | | |
| | removal facilities. | runoff and land- | | | Phas | | | |
| | | based | | | | | | |
| | | construction | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.29 - | Wastewater generated from the washing down of mixing trucks and drum mixers and | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| S5.8.31 | similar equipment should whenever practicable be recycled. The discharge of | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | wastewater should be kept to a minimum. To prevent pollution from wastewater | construction site | | | | WPCO | | |
| | overflow, the pump sump of any water recycling system should be provided with an | runoff and land- | | | | | | |
| | online standby pump of adequate capacity and with automatic alternating devices. | based | | | | | | |
| | Under normal circumstances, surplus wastewater may be discharged into foul sewers | construction | | | | | | |
| | after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 | | | | | | | |
| | to 10). Disposal of wastewater into storm drains will require more elaborate | | | | | | | |
| | treatment. | | | | | | | |
| S5.8.32 | All vehicles and plant should be cleaned before they leave a construction site to | Control potential | CEDD's | Work site | Construction | ProPECC PN | ^ | |
| | ensure no earth, mud, debris and the like is deposited by them on roads. A wheel | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | washing bay should be provided at every site exit if practicable and wash-water | construction site | | | | WPCO | | |
| | should have sand and silt settled out or removed before discharging into storm drains. | runoff and land- | | | | | | |
| | The section of construction road between the wheel washing bay and the public road | based | | | | | | |
| | should be paved with backfall to reduce vehicle tracking of soil and to prevent site run- | construction | | | | | | |
| | off from entering public road drains. | | | | | | | |
| S5.8.33 | Bentonite slurries used in diaphragm wall and borepile construction should be | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | reconditioned and reused wherever practicable. If the disposal of a certain residual | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | quantity cannot be avoided, the used slurry may be disposed of at the marine spoil | construction site | | | | WPCO | | |
| | grounds subject to obtaining a marine dumping licence from EPD on a case-by-case | runoff and land- | | | | | | |
| | basis. | based | | | | | | |
| | | construction | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.34 | If the used bentonite slurry is intended to be disposed of through the public drainage | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | system, it should be treated to the respective effluent standards applicable to foul | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | sewer, storm drains or the receiving waters as set out in the WPCO Technical | construction site | | | | WPCO | | |
| | Memorandum on Effluent Standards. | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.35 | Water used in water testing to check leakage of structures and pipes should be | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | reused for other purposes as far as practicable. Surplus unpolluted water could be | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | discharged into storm drains. | construction site | | | | WPCO | | |
| | | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.36 | Sterilization is commonly accomplished by chlorination. Specific advice from EPD | Control potential | CEDD's | Work site | Design Stage | ProPECC PN | N/A | |
| | should be sought during the design stage of the works with regard to the disposal of | impacts from | Contractors | | and | 1/94, EIAOTM, | | |
| | the sterilizing water. The sterilizing water should be reused wherever practicable. | construction site | | | Construction | WPCO | | |
| | | runoff and land- | | | Phase | | | |
| | | based | | | | | | |
| | | construction | _ | | | | | |
| S5.8.37 | Before commencing any demolition works, all sewer and drainage connections should | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | be sealed to prevent building debris, soil, sand etc. from entering public | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | sewers/drains. | construction site | | | | WPCO | | |
| | | runoff and land- | | | | | | |

| App II - I | IN LEMENTATION SOFIEDOLE AND TESSIMMENDED MITTOR | tiroit iiiz/too | | | | | <u> </u> | C 2010 |
|------------|---|-------------------|-------------|-------------|--------------|-------------------|----------|-----------|
| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.38 | Wastewater generated from building construction activities including concreting, | Control potential | CEDD's | Work site | Construction | ProPECC PN | ٨ | |
| | plastering, internal decoration, cleaning of works and similar activities should not be | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | discharged into the stormwater drainage system. If the wastewater is to be | construction site | | | | WPCO | | |
| | discharged into foul sewers, it should undergo the removal of settleable solids in a silt | runoff and land- | | | | | | |
| | removal facility, and pH adjustment as necessary | based | | | | | | |
| | | construction | | | | | | |
| S5.8.39 | Acidic wastewater generated from acid cleaning, etching, pickling and similar activities | Control potential | CEDD's | Work site | Construction | ProPECC PN | ٨ | |
| | should be neutralized to within the pH range of 6 to 10 before discharging into foul | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater | construction site | | | | WPCO | | |
| | should be tinkered off site for disposal into foul sewers or treated to a standard | runoff and land- | | | | | | |
| | acceptable to storm drains and the receiving waters | based | | | | | | |
| | | construction | | | | | | |
| S5.8.40 | Wastewater collected from canteen kitchens, including that from basins, sinks and | Control potential | CEDD's | Work site | Construction | ProPECC PN | N/A | |
| | floor drains, should be discharged into foul sewer via grease traps capable of | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | providing at least 20 minutes retention during peak flow. | construction site | | | | WPCO | | |
| | | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-------------------|-------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| S5.8.41 | Drainage serving an open oil filling point should be connected to storm drains via a | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | petrol interceptor with peak storm bypass. | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | | construction site | | | | WPCO | | |
| | | runoff and land- | | | | | | |
| | | based | | | | | | |
| | | construction | | | | | | |
| S5.8.42 | Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as | Control potential | CEDD's | Work site | Construction | ProPECC PN | *(7) | |
| | far as possible be located within roofed areas. The drainage in these covered areas | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage | construction site | | | | WPCO | | |
| | should be contained and cleaned up immediately. Waste oil should be collected and | runoff and land- | | | | | | |
| | stored for recycling or disposal in accordance with the Waste Disposal Ordinance. | based | | | | | | |
| | | construction | | | | | | |
| S5.8.43 | Construction work force sewage discharges on site are expected to be connected to | Control potential | CEDD's | Work site | Construction | ProPECC PN | ۸ | |
| | the existing trunk sewer or sewage treatment facilities. The construction sewage may | impacts from | Contractors | | Phase | 1/94, EIAOTM, | | |
| | need to be handled by portable chemical toilets prior to the commission of the on-site | construction site | | | | WPCO | | |
| | sewer system. Appropriate numbers of portable toilets shall be provided by a licensed | runoff and land- | | | | | | |
| | contractor to serve the large number of construction workers over the construction | based | | | | | | |
| | site. The Contractor shall also be responsible for waste disposal and maintenance | construction | | | | | | |
| | practices. | _ | _ | | _ | | | |
| S5.8.44 | Contractor must register as a chemical waste producer if chemical wastes would be | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO, | ۸ | |
| | produced from the construction activities. The Waste Disposal Ordinance (Cap 354) | impacts from | Contractors | | Phase | WDO | | |
| | and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) | accidental | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|-------------------|-------------|-------------|--------------|-------------------|-----------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | (General) Regulation should be observed and complied with for control of chemical | spillage of | | | | | | |
| | wastes. | chemicals | | | | | | |
| S5.8.45 | Any service shop and maintenance facilities should be located on hard standings | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO | *(8)/#(8) | |
| | within a bunded area, and sumps and oil interceptors should be provided. | impacts from | Contractors | | Phase | | | |
| | Maintenance of vehicles and equipment involving activities with potential for leakage | accidental | | | | | | |
| | and spillage should only be undertaken within the areas appropriately equipped to | spillage of | | | | | | |
| | control these discharges. | chemicals | | | | | | |
| S5.8.46 | Disposal of chemical wastes should be carried out in compliance with the Waste | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO, | | |
| | Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage | impacts from | Contractors | | Phase | WDO | | |
| | of Chemical Wastes" published under the Waste Disposal Ordinance details the | accidental | | | | | | |
| | requirements to deal with chemical wastes. General requirements are given as | spillage of | | | | | | |
| | follows: | chemicals | | | | | ٨ | |
| | - suitable containers should be used to hold the chemical wastes to avoid leakage | | | | | | | |
| | or spillage during storage, handling and transport; | | | | | | ۸ | |
| | - chemical waste containers should be suitably labelled, to notify and warn the | | | | | | | |
| | personnel who are handling the wastes, to avoid accidents; and | | | | | | ۸ | |
| | - storage area should be selected at a safe location on site and adequate space | | | | | | | |
| | should be allocated to the storage area. | | | | | | | |
| S5.8.47 | Collection and removal of floating refuse should be performed at regular intervals on a | Control potential | CEDD's | Work site | Construction | EIAO-TM, WPCO, | ۸ | |
| | daily basis. The contractor should be responsible for keeping the water within the | impacts from | Contractors | | Phase | | | |
| | site boundary and the neighbouring water free from rubbish. | floating refuse | | | | | | |
| | | and debris | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|---------------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| Ecologic | eal Impact | | | | | | | |
| S6.8.4 | Measures to Minimize Disturbance | Minimize noise, | Design | Land-based | Construction | N/A | | |
| | - Use of Quiet Mechanical Plant during the construction phase should be adopted | human and | Team / | works are | Phase | | ۸ | |
| | wherever possible. | traffic | Contractor | | | | | |
| | - Hoarding or fencing should be erected around the works area boundaries during | disturbance to | | | | | ٨ | |
| | the construction phase. The hoarding would screen adjacent habitats from | terrestrial habitat | | | | | | |
| | construction phase activities, reduce noise disturbance to these habitats and also | and wildlife; and | | | | | | |
| | to restrict access to habitats adjacent to works areas by site workers; | reduce dust | | | | | | |
| | - Regular spraying of haul roads to minimize impacts of dust deposition on | generation | | | | | ۸ | |
| | adjacent vegetation and habitats during the construction activities | | | | | | | |
| S6.8.5 | Standard Good Site Practice | Reduce | Contractor | Land-based | Construction | N/A | | |
| | - Placement of equipment or stockpile in designated works areas and access | disturbance to | | works are | Phase | | ۸ | |
| | routes selected on existing disturbed land to minimise disturbance to natural | surrounding | | | | | | |
| | habitats. | habitats | | | | | ۸ | |
| | - Construction activities should be restricted to works areas that should be clearly | | | | | | | |
| | demarcated. The works areas should be reinstated after completion of the works. | | | | | | ۸ | |
| | - Waste skips should be provided to collect general refuse and construction wastes. | | | | | | | |
| | The wastes should be properly disposed off-site in a timely manner. | | | | | | ۸ | |
| | - General drainage arrangements should include sediment and oil traps to collect | | | | | | | |
| | and control construction site run-off. | | | | | | ۸ | |
| | - Open burning on works sites is illegal, and should be strictly prohibited. | | | | | | ۸ | |
| | - Measures should also be put into place so that litter, fuel and solvents do not enter | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|------------------|-------------|----------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | the nearby watercourses. | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| S6.8.6 | Measure to Minimize Groundwater Inflow | Minimize | Contractor | Tunnel | Construction | N/A | | |
| | - The drained tunnel construction method with groundwater inflow control measures | groundwater | | | Phase | | N/A | |
| | would generally be adopted. | inflow | | | | | | |
| | - During the tunnel excavation, pre-excavation grouting could be adopted to reduce | | | | | | N/A | |
| | the groundwater inflow and ensure that the tunnel would meet the long term water | | | | | | | |
| | tightness requirements. | | | | | | | |
| S6.8.8 | Measure to Minimize Impact on Corals | Minimize loss of | Design | Within | Prior | N/A | | |
| | Coral translocation | coral | team, | reclamation | construction | | | |
| | - It is recommended to translocate the affected coral colonies, except the locally | | contractor, | areas and | | | ٨ | |
| | common Oulastrea crispata, within the reclamation area and bridge footprint to the | | project | pier footprint | | | | |
| | other suitable locations as far as practicable. | | operator | | | | | |
| | - The coral translocation should be conducted during the winter months (November- | | | | | | ^ | |
| | March) in order to avoid disturbance during their spawning period (i.e. July to | | | | | | | |
| | October). | | | | | | ۸ | |
| | - A detailed coral translocation plan with a description on the methodology for | | | | | | | |
| | pretranslocation coral survey, translocation methodology, identification/proposal of | | | | | | | |
| | coral recipient site, monitoring methodology for posttranslocation should be | | | | | | ^ | |
| | prepared during the detailed design stage. | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|------------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | - The coral translocation plan should be subject to approval by relevant authorities | | | | | | | |
| | (e.g. EPD and AFCD) before commencement of the coral translocation. All the | | | | | | | |
| | translocation exercises should be conducted by experienced marine ecologist(s) | | | | | | | |
| | who is/are approved by AFCD prior to commencement of coral translocation. | | | | | | | |
| | Post translocation Monitoring | | | | | | ٨ | |
| | - A coral monitoring programme is recommended to assess any adverse and | | | | | | | |
| | unacceptable impacts to the translocated coral communities | | | | | | ٨ | |
| | - Information gathered during each posttranslocation monitoring survey should | | | | | | | |
| | include observations on the presence, survival, health condition and growth of the | | | | | | | |
| | translocated coral colonies. These parameters should then be compared with | | | | | | | |
| | the baseline results collected from the pre-translocation survey. | | | | | | | |
| S6.8.9 | Measure to Control Water Quality Impact | Control water | Design | Marine and | Construction | WQO | | |
| S6.8.10 | - Deployment of silt curtains around the active stone column installation points, | quality impact, | Team, | landbased | phase | | N/A | |
| | opening of newly installed seawall and marine works area. | especially on | contractor | works area | | | | |
| | - Diverting of the site runoff to silt trap facilities before discharging into storm drain; | suspended solid | | | | | ٨ | |
| | - Proper waste and dumping management; and | level; minimize | | | | | | |
| | - Standard good-site practice for land-based construction. | the | | | | | ٨ | |
| | | contamination of | | | | | ٨ | |
| | | wastewater | | | | | | |
| | | discharge, | | | | | | |
| | | accidental | | | | | | |
| | | chemical | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-------------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | | spillage and | | | | | | |
| | | construction site | | | | | | |
| | | runoff to the | | | | | | |
| | | receiving water | | | | | | |
| | | bodies | | | | | | |
| S6.8.11 | Compensation for Vegetation Loss | Compensate for | Design | Land-based | Construction | N/A | | |
| | - Felling of mature trees should be compensated by planting of standard or heavy | the vegetation | Team, | works area | phase | | ۸ | |
| | standard trees within or in vicinity of the affected area as far as practicable. | loss | contractor | | | | | |
| | Such compensatory planting for trees should be provided with at least a 1:1 ratio. | | | | | | | |
| | In addition, vegetation at the temporarily affected area should be reinstated with | | | | | | | |
| | species similar to the existing condition. | | | | | | | |
| Fisherie | s Impact | | | | | | | |
| S7.7.3 | Measure to Control Water Quality Impact | Control water | Design | Marine work | Construction | WQO | | |
| | - Deployment of silt curtains around the active stone column installation points, | quality impact, | Team / | area | phase | | ۸ | |
| | opening of newly installed seawall and marine works area. | especially on | Contractor | | | | | |
| | | suspended solid | | | | | | |
| | | level | | | | | | |
| Waste M | lanagement (Construction Phase) | | | | | | | |
| S8.6.3 | Good Site Practices and Waste Reduction Measures | To reduce waste | Contractor | All work | Construction | Waste Disposal | | |
| | - Nomination of an approved person, such as a site manager, to be responsible for | management | | sites | Phase | Ordinance (Cap. | ^ | |
| | good site practices, arrangements for collection and effective disposal to an | impacts | | | | 354) | | |
| | appropriate facility, of all wastes generated at the site; | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-----------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | - Training of site personnel in site cleanliness, proper waste management and | | | | | Land | ٨ | |
| | chemical handling procedures; | | | | | (Miscellaneous | | |
| | - Provision of sufficient waste disposal points and regular collection of waste; | | | | | Provisions) | ۸ | |
| | - Appropriate measures to minimize windblown litter and dust during transportation | | | | | Ordinance (Cap. | ٨ | |
| | of waste by either covering trucks or by transporting wastes in enclosed | | | | | 28) | | |
| | containers; and | | | | | | *(9) | |
| | - Regular cleaning and maintenance programme for drainage systems, sumps and | | | | | | | |
| | oil interceptors. | | | | | | | |
| S8.6.4 | Good Site Practices and Waste Reduction Measures (con't) | To achieve | Contractor | All work | Construction | Waste Disposal | | |
| | - Segregation and storage of different types of waste in different containers, skips | waste reduction | | sites | Phase | Ordinance (Cap. | ۸ | |
| | or stockpiles to enhance reuse or recycling of materials and their proper | | | | | 354) | | |
| | disposal; | | | | | | ۸ | |
| | - Encourage collection of aluminium cans by providing separate labelled bins to | | | | | Land | | |
| | enable this waste to be segregated from other general refuse generated by the | | | | | (Miscellaneous | ۸ | |
| | workforce; | | | | | Provisions) | | |
| | - Proper storage and site practices to minimize the potential for damage or | | | | | Ordinance (Cap. | ۸ | |
| | contamination of construction materials; and | | | | | 28) | | |
| | - Plan and stock construction materials carefully to minimize amount of waste | | | | | | | |
| | generated and avoid unnecessary generation of waste. | | | | | | | |
| S8.6.5 | Good Site Practices and Waste Reduction Measures (con't) | To achieve | Contractor | All work | Construction | ETWB TCW No. | | |
| | The Contractor shall prepare and implement a WMP as part of the EMP in | waste reduction | | sites | Phase | 19/2005 | ^ | |
| | accordance with ETWB TCW No. 19/2005 which describes the arrangements for | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|-----------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of | | | | | | | |
| | different categories of waste to be generated from the construction activities. Such a | | | | | | | |
| | management plan should incorporate site specific factors, such as the designation of | | | | | | | |
| | areas for segregation and temporary storage of reusable and recyclable materials. | | | | | | | |
| | The EMP should be submitted to the Engineer for approval. The Contractor should | | | | | | | |
| | implement the waste management practices in the EMP throughout the construction | | | | | | | |
| | stage of the Project. The EMP should be reviewed regularly and updated by the | | | | | | | |
| | Contractor. | | | | | | | |
| S8.6.6 | Good Site Practices and Waste Reduction Measures (con't) | To achieve | Contractor | All work | Construction | ETWB TCW No. | | |
| | - C&D materials would be reused in the project and other local concurrent projects | waste reduction | | sites | Phase | 19/2005 | ۸ | |
| | as far as possible. | | | | | | | |
| S8.6.7 | Storage, Collection and Transportation of Waste | To minimize | Contractor | All work | Construction | - | | |
| | Should any temporary storage or stockpiling of waste is required, recommendations to | potential | | sites | Phase | | | |
| | minimize the impacts include: | adverse | | | | | | |
| | - Waste, such as soil, should be handled and stored well to ensure secure | environmental | | | | | ۸ | |
| | containment, thus minimizing the potential of pollution; | impacts arising | | | | | | |
| | - Maintain and clean storage areas routinely; | from waste | | | | | ۸ | |
| | - Stockpiling area should be provided with covers and water spraying system to | storage | | | | | ^ | |
| | prevent materials from wind-blown or being washed away; and | | | | | | | |
| | - Different locations should be designated to stockpile each material to enhance | | | | | | ۸ | |
| | reuse. | | | | | | | |
| S8.6.8 | Storage, Collection and Transportation of Waste (con't) | To minimize | Contractor | All work | Construction | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|-----------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | - Remove waste in timely manner; | potential | | sites | Phase | | ۸ | |
| | - Waste collectors should only collect wastes prescribed by their permits; | adverse | | | | | ۸ | |
| | - Impacts during transportation, such as dust and odour, should be mitigated by | environmental | | | | | ۸ | |
| | the use of covered trucks or in enclosed containers; | impacts arising | | | | | | |
| | - Obtain relevant waste disposal permits from the appropriate authorities, in | from waste | | | | | ۸ | |
| | accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal | collection and | | | | | | |
| | (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the | disposal | | | | | | |
| | Land (Miscellaneous Provisions) Ordinance (Cap. 28); | | | | | | | |
| | - Waste should be disposed of at licensed waste disposal facilities; and | | | | | | ۸ | |
| | - Maintain records of quantities of waste generated, recycled and disposed. | | | | | | ۸ | |
| S8.6.9 | Storage, Collection and Transportation of Waste (con't) | To minimize | Contractor | All work | Construction | DEVB TCW No. | | |
| | - Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, | potential | | sites | Phase | 6/2010 | ۸ | |
| | Trip Ticket System for Disposal of Construction & Demolition Materials, to | adverse | | | | | | |
| | monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A | environmental | | | | | | |
| | recording system for the amount of waste generated, recycled and disposed | impacts arising | | | | | | |
| | (including disposal sites) should be proposed. | from waste | | | | | | |
| | | collection and | | | | | | |
| | | disposal | | | | | | |
| S8.6.11 - | Sorting of C&D Materials | To minimize | Contractor | All work | Construction | DEVB TCW No. | | |
| S8.6.13 | - Sorting to be performed to recover the inert materials, reusable and recyclable | potential | | sites | Phase | 6/2010 | ۸ | |
| | materials before disposal off-site. | adverse | | | | | | |
| | - Specific areas shall be provided by the Contractors for sorting and to provide | environmental | | | | ETWB TCW No. | ۸ | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|----------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | temporary storage areas for the sorted materials. | | | | | 33/2002 | | |
| | - The C&D materials should at least be segregated into inert and non-inert | | | | | | ۸ | |
| | materials, in which the inert portion could be reused and recycled in the | | | | | ETWB TCW No. | | |
| | reclamation as far as practicable before delivery to PFRFs. While opportunities | | | | | 19/2005 | | |
| | for reusing the non-inert portion should be investigated before disposal of at | | | | | | | |
| | designated landfills | | | | | | | |
| S8.6.15 – | Sediments | To ensure the | contractor | All works | Construction | RBRG | | |
| S8.6.16 | - Sediment encountered may be reused as filling material on-site after cement | sediment to be | | areas with | Phase | | N/A | |
| | stabilization. Cement-stabilization process is undertaken by mixing sediment and | disposed of in | | sediments | | | | |
| | cement and will convert sediment to earth filling material. The treated sediment | an authorized | | concern | | | | |
| | has to comply with Risk-Based Remediation Goals (RBRGs) before being reused | and least | | | | | | |
| | in order not to raise any land contamination issue. The adoption of RBRGs to | impacted way | | | | | | |
| | assess stabilized sediment has been proposed in the current C&DMMP. MFC | | | | | | | |
| | has no adverse comment on the current C&DMMP. The sediment quality | | | | | | | |
| | indicates that all sediments comply with most stringent RBRGs except for one | | | | | | | |
| | sediment sample (TKO-EBH501 3-3.95m) with lead exceeding the RBRG. | | | | | | | |
| | Except for the sediment sample (TKO-EBH501 3-3.95m), the chemical screening | | | | | | | |
| | results do not indicate sediment as contaminated soil. It is anticipated that reuse | | | | | | | |
| | of sediment except sediment sample (TKO-EBH501 3-3.95m) will not lead to | | | | | | | |
| | land contamination. | | | | | | | |
| | - Despite exceedance of RBRG, onsite reuse of sediment under sample (TKO- | | | | | | N/A | |
| | EBH501 33.95m) as filling material after cement stabilization is also a suitable | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|------------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | treatment. Sediment quality indicates the sediment sample (TKO-EBH501 3- | | | | | | | |
| | 3.95m) exceed RBRG for lead. While cement stabilization will immobilize metal | | | | | | | |
| | contaminants, it is capable to treat the exceedance on lead. The stabilized | | | | | | | |
| | material should comply with UTS of Lead and UCS. If the treated material do not | | | | | | | |
| | comply with UTS or UCS, re-stabilization have to be undertaken to meet | | | | | | | |
| | compliance of UTS and UCS before reusing the treated sediment as filling | | | | | | | |
| | material. However, further agreement on final disposal/treatment on sediment | | | | | | | |
| | under sample (TKO-EBH501 3-3.95m) has to be sought from DEP | | | | | | | |
| S8.6.17 – | Sediments (con't) | To determine the | Contractor | All works | Construction | | | |
| S8.6.20 | - Requirements of the Air Pollution Control (Construction Dust) Regulation, where | best handling | | areas with | Phase | | N/A | |
| | relevant, shall be adhered to during boring, excavation, transportation and | and treatment of | | sediments | | | | |
| | disposal of sediments or cement stabilization of sediment. | sediment | | concern | | | | |
| | - A treatment area should be confined for carrying out the cement stabilization | | | | | | N/A | |
| | mixing and temporary stockpile. The area should be designed to prevent | | | | | | | |
| | leachate from entering the ground. Leachate, if any, should be collected and | | | | | | | |
| | discharged according to the Water Pollution Control Ordinance (WPCO). | | | | | | | |
| | - In order to minimise the potential odour / dust emissions during boring, | | | | | | N/A | |
| | excavation and transportation of the sediment, the excavated sediments should | | | | | | | |
| | be kept wet during excavation/boring and should be properly covered when | | | | | | | |
| | placed on barges/trucks. Loading of the excavated sediment to the barge | | | | | | | |
| | should be controlled to avoid splashing and overflowing of the sediment slurry to | | | | | | | |
| | the surrounding water. | | | | | | N/A | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|------------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | - In order to minimise the exposure to contaminated materials, workers should, | | | | | | | |
| | when necessary, wear appropriate personal protective equipments (PPE) when | | | | | | | |
| | handling contaminated sediments. Adequate washing and cleaning facilities | | | | | | | |
| | should also be provided on site. | | | | | | | |
| S8.6.21 | Sediments (con't) | To ensure the | contractor | All works | Construction | ETWB TC(W) No. | | |
| | - Alternatively, excavated sediment can be treated with marine disposal. The basic | sediment to be | | areas with | Phase | 34/2002 & | N/A | |
| | requirements and procedures for excavated sediment disposal specified under | disposed of in | | sediments | | Dumping at Sea | | |
| | ETWB TC(W) No. 34/2002 shall be followed. MFC is responsible for the | an authorized | | concern | | Ordinance | | |
| | provision and management of disposal capacity and facilities for the excavated | and least | | | | | | |
| | sediment, while the permit of marine dumping is required under the Dumping at | impacted way | | | | | | |
| | Sea Ordinance and is the responsibility of the DEP. | | | | | | | |
| S8.6.23 | Sediments (con't) | To determine the | Contractor | All works | Construction | ETWB TC(W) No. | | |
| | - For allocation of sediment disposal sites and application of marine dumping | best handling | | areas with | Phase | 34/2002 & | N/A | |
| | permit, separate SSTP has to be submitted to EPD for agreement under DASO. | and disposal | | sediments | | Dumping at Sea | | |
| | Additional site investigation, based on the SSTP, maybe carried out in order to | option of | | concern | | Ordinance | | |
| | confirm the disposal arrangements for the proposed sediments removal. A | sediment | | | | | | |
| | Sediment Quality Report (SQR) shall then be required for EPD agreement under | | | | | | | |
| | DASO prior to the tendering of the construction contract, discussing in details the | | | | | | | |
| | site investigation, testing results as well as the delineation of each of the | | | | | | | |
| | categories of excavated materials and the corresponding types of disposal. | | | | | | | |
| S8.6.24 - | Sediments (con't) | To ensure | Contractor | All works | Construction | ETWB TC(W) No. | | |
| S8.6.28 | - The excavated sediments is expected to be loaded onto the barge and | handling of | | areas with | Phase | 34/2002 & | N/A | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|------------------|-----------|-------------|-----------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | transported to the designated disposal sites allocated by the MFC. The | sediments are in | | sediments | | Dumping at Sea | | |
| | excaveted sediment would be disposed of according to its determined disposal | accordance to | | concern | | Ordinance | | |
| | options and ETWB TC(W) No. 34/2002. | statutory | | | | | N/A | |
| | - Stockpiling of contaminated sediments should be avoided as far as possible. If | requirements | | | | | | |
| | temporary stockpiling of contaminated sediments is necessary, the excavated | | | | | | | |
| | sediment should be covered by tarpaulin and the area should be placed within | | | | | | | |
| | earth bunds or sand bags to prevent leachate from entering the ground, nearby | | | | | | | |
| | drains and surrounding water bodies. The stockpiling areas should be completely | | | | | | | |
| | paved or covered by linings in order to avoid contamination to underlying soil or | | | | | | | |
| | groundwater. Separate and clearly defined areas should be provided for | | | | | | | |
| | stockpiling of contaminated and uncontaminated materials. Leachate, if any, | | | | | | | |
| | should be collected and discharged according to the Water Pollution Control | | | | | | N/A | |
| | Ordinance (WPCO). | | | | | | | |
| | - In order to minimise the potential odour / dust emissions during boring and | | | | | | | |
| | transportation of the sediment, the excavated sediments should be kept wet | | | | | | | |
| | during excavation/boring and should be properly covered when placed on | | | | | | | |
| | barges. Loading of the excavated sediment to the barge should be controlled to | | | | | | N/A | |
| | avoid splashing and overflowing of the sediment slurry to the surrounding water. | | | | | | | |
| | - The barge transporting the sediments to the designated disposal sites should be | | | | | | | |
| | equipped with tight fitting seals to prevent leakage and should not be filled to a | | | | | | | |
| | level that would cause overflow of materials or laden water during loading or | | | | | | | |
| | transportation. In addition, monitoring of the barge loading shall be conducted to | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|----------------|------------|-------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | ensure that loss of material does not take place during transportation. Transport | | | | | | N/A | |
| | barges or vessels shall be equipped with automatic self-monitoring devices as | | | | | | | |
| | specified by the DEP. | | | | | | | |
| | - In order to minimise the exposure to contaminated materials, workers should, | | | | | | | |
| | when necessary, wear appropriate personal protective equipments (PPE) when | | | | | | N/A | |
| | handling contaminated sediments. Adequate washing and cleaning facilities | | | | | | | |
| | should also be provided on site. | | | | | | | |
| | - Another possible arrangement for Type 3 disposal is by geosynthetic | | | | | | | |
| | containment. A geosynthetic containment method is a method whereby the | | | | | | | |
| | sediments are sealed in geosynthetic containers and, at the disposal site, the | | | | | | | |
| | containers would be dropped into the designated contaminated mud pit where | | | | | | | |
| | they would be covered by further mud disposal and later by the mud pit capping, | | | | | | | |
| | thereby meeting the requirements for fully confined mud disposal. | | | | | | | |
| S8.6.26 | Chemical Wastes. | To ensure | Contractor | All works | Construction | Code of Practice | | |
| | - If chemical wastes are produced at the construction site, the Contractor would be | proper | | sites | Phase | on the Packaging, | ٨ | |
| | required to register with the EPD as a Chemical Waste Producer and to follow | management of | | | | Labelling and | | |
| | the guidelines stated in the Code of Practice on the Packaging, Labelling and | chemical waste | | | | Storage of | | |
| | Storage of Chemical Wastes. Good quality containers compatible with the | | | | | Chemical Wastes | | |
| | chemical wastes should be used, and incompatible chemicals should be stored | | | | | | | |
| | separately. Appropriate labels should be securely attached on each chemical | | | | | Waste Disposal | | |
| | waste container indicating the corresponding chemical characteristics of the | | | | | (Chemical Waste) | | |
| | chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, | | | | | (General) | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|-----------|---|--------------------|-------------|-------------|--------------|---------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | corrosive, etc. The Contractor shall use a licensed collector to transport and | | | | | Regulation | | |
| | dispose of the chemical wastes, to either the Chemical Waste Treatment Centre | | | | | | | |
| | at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal | | | | | | | |
| | (Chemical Waste) (General) Regulation. | | | | | | | |
| S8.6.27 | General Refuse | To ensure | Contractor | All works | Construction | Public Health and | ۸ | |
| | - General refuse should be stored in enclosed bins or compaction units separate | proper | | sites | Phase | Municipal Services | | |
| | from C&D material. A reputable waste collector should be employed by the | management of | | | | Ordinance (Cap. | | |
| | contractor to remove general refuse from the site, separately from C&D material. | general refuse | | | | 132) | | |
| | Preferably an enclosed and covered area should be provided to reduce the | | | | | | | |
| | occurrence of 'wind blown' light material. | | | | | | | |
| Impact of | on Cultural Heritage (Construction Phase) | | | | | | | |
| S9.6.4 | Dust and visual impacts | To prevent dust | Contractors | Work areas | Construction | EIAO; GCHIA; | | |
| | - Temporarily fenced off buffer zone with allowance for public access (minimum 1 | and visual | | | Phase | AMO | ۸ | |
| | m) should be provided; | impacts | | | | | | |
| | - The open yard in front of the temple should be kept as usual for annual Tin Hau | | | | | | ۸ | |
| | festival; | | | | | | ٨ | |
| | - Monitoring of vibration impacts should be conducted when the construction | | | | | | | |
| | works are less than 100m from the temple. | | | | | | | |
| S9.6.4 | Indirect vibration impact | To prevent | Contractors | Work areas | Construction | Vibration Limits on | | |
| | - Vibration level is suggest to be controlled within a peak particle velocity (ppv) | indirect vibration | | | Phase | Heritage Buildings | ^ | 3.7 |
| | limit of 5mm/s measured inside the historical buildings; | impact | | | | by CEDD; GCHIA; | | |
| | - Monitoring of vibration should be carried out during construction phase. | | | | | AMO. | ۸ | 3.7 |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|------------------|-------------|---------------|----------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | - Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin | | | | | | ٨ | 3.7 |
| | Hau Temple as well. | | | | | | | |
| | - A proposal with details for the mitigation measures and monitoring of impacts on | | | | | | ٨ | 3.7 |
| | built heritage shall be submitted to AMO for comments before commencement of | | | | | | | |
| | work. | | | | | | | |
| Landsca | pe and Visual Impact (Construction Phase) | | | | | | | |
| Table | CM1 - Construction area and contractor's temporary works areas to be minimised to | Avoid impact on | CEDD (via | General | Construction | N/A | ٨ | |
| 10.8.1 | avoid impacts on adjacent landscape. | adjacent | Contractor) | | planning and | | | |
| | | landscape areas | | | during | | | |
| | | | | | construction | | | |
| | | | | | period | | | |
| Table | CM2 - Reduction of construction period to practical minimum. | Minimise | CEDD (via | N/A | Construction | N/A | ٨ | |
| 10.8.1 | | duration of | Contractor) | | planning | | | |
| | | impact | | | | | | |
| Table | CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, | To allow re-use | CEDD (via | General | Site clearance | As per the | ٨ | |
| 10.8.1 | to be stripped and stored for re-use in the construction of the soft landscape works. | of topsoil | Contractor) | | | Particular | | |
| | The Contract Specification shall include storage and reuse of topsoil as appropriate. | | | | | Specification | | |
| Table | CM4 - Existing trees at boundary of site and retained trees within site boundary to be | To minimize tree | CEDD (via | As per | Site clearance | ETWB TC 3/2006 | ۸ | |
| 10.8.1 | carefully protected during construction. Detailed Tree Protection Specification shall be | loss | Contractor) | approved | and | and as per tree | | |
| | provided in the Contract Specification, under which the Contractor shall be required to | | | Tree | throughout | protection | | |
| | submit, for approval, a detailed working method statement for the protection of trees | | | Removal | construction | measures in | | |
| | prior to undertaking any works adjacent to all retained trees, including trees in | | | Application(s | period | Particular | | |

| the recommended Measures & Implement the recommended Measures & Implement the recommended Measures & Implement the measures of schieve? Condition Concerns to address Contractor's works areas. (Tree protection measures will be detailed at Tree Removal Applications stage). CEDD (via As per practicable, Where possible, trees should be transplanted direct to permanent bocations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. CEDD (via Applications) Centractor) Centractor) Centractor EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|--|----------|--|------------------|-------------|---------------|----------------|-------------------|--------|-----------|
| Measures & Main Concerns to address | | | the | implement | the | Implement | requirements or | | Condition |
| Main Concerns to address Contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage). Specification | | | recommended | the | measures | the | standards for the | | |
| to address contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage). Table CM5 - Trees unavoidably affected by the works shall be transplanted where 10.8.1 practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height > 10m within 10 years. Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 intrusion Contractor) Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of 10.8.1 intput working periods. | | | Measures & | measures? | | measures? | measures to | | |
| contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage). Table CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height > 10m within 10 years. Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material intrusion Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of 10.8.1 night working periods. | | | Main Concerns | | | | achieve? | | |
| Application stage). Table CM5 - Trees unavoidably affected by the works shall be transplanted where 10.8.1 practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table CM6 - Advance screen planting of fast growing tree and shrub species to noise 10.8.1 barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 initiation Contractor) and construction period. Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of 10.8.1 night working periods. | | | to address | | | | | | |
| Table 10.8.1 CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table 10.8.1 CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table 10.8.1 CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 night working periods. | | contractor's works areas. (Tree protection measures will be detailed at Tree Removal | | |) | | Specification | | |
| 10.8.1 practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height > 10 m within 10 years. Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. | | Application stage). | | | | | | | |
| locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. To reduce visual intrusion To reduce visual intrusion CEDD (via General Throughout construction period solution) Throughout construction period solution measures in particular specification To reduce visual intrusion CEDD (via General Throughout construction period solution) Throughout construction specification N/A A polication specification Particular Specification N/A A per Particular Specification N/A A per Particular Specification N/A A per Particular CEDD (via General Throughout construction period specification period specification intrusion construction construction period specification intrusion construction construction specification specification intrusion construction construction construction period specification specification specification intrusion construction construction construction construction specification specification intrusion construction construction construction construction specification spe | Table | CM5 - Trees unavoidably affected by the works shall be transplanted where | To maximize | CEDD (via | As per | Site clearance | ETWB TC 3/2006 | ٨ | |
| specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme. Table 10.8.1 Table 10.8.1 CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table 10.8.1 Table 10.8.1 CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 Table 10.8.1 CM8 - Control of night-time lighting by hooding all lights and through minimisation of night-time lighting by hooding all lights and through minimisation of night-time lighting by reaching a sufficient time for preparation shall be provided in the construction application (s. period Application(s.) Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night-time lighting by periods. Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minimisation of night-time lighting by nooding all lights and through minim | 10.8.1 | practicable. Where possible, trees should be transplanted direct to permanent | preservation of | Contractor) | approved | | and as per tree | | |
| preparation shall be allowed in the construction programme. CM6 - Advance screen planting of fast growing tree and shrub species to noise 10.8.1 Darriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. To maximize screening of the works Contractor) Interchange and edge of Road P2 Iandscape deck, TKO Road P2 Iandscape deck, TKO Contractor) Intrusion Contractor) Contractor) Contractor | | locations rather than temporary holding nurseries. A detailed tree transplanting | existing trees | | Tree | | protection | | |
| Table CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 and the construction infurusion Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. Table CM8 - Control of night-time lighting periods. Table CM8 - Control of night-time lighting periods. To reduce visual intrusion To re | | specification shall be provided in the Contract Specification and sufficient time for | | | Removal | | measures in | | |
| Table 10.8.1 CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table 10.8.1 CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material 10.8.1 initrusion Table 20.8.1 CM8 - Control of night-time lighting by hooding all lights and through minimisation of 10.8.1 initrusion To reduce visual intrusion To reduce visual intrusion To reduce visual intrusion To reduce visual intrusion CEDD (via CEDD (via Central or) period To reduce visual intrusion CEDD (via Central or) Specification To reduce visual intrusion CEDD (via Central or) Specification To reduce visual intrusion CEDD (via Central or) Specification Throughout construction period N/A ^ Central or) N/A ^ Central or on struction intrusion To reduce visual intrusion CEDD (via Central or) Specification Throughout construction on specification N/A ^ Central or) Specification Throughout construction on struction on specification Throughout construction on specification on sp | | preparation shall be allowed in the construction programme. | | | Application(s | | Particular | | |
| barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years. Table 10.8.1 CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material intrusion Table 10.8.1 CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. To reduce visual intrusion To reduce visual intrusion To reduce visual intrusion To reduce visual intrusion CEDD (via General Throughout construction period Throughout construction period Throughout construction period Throughout construction period CEDD (via construction period Contractor) To reduce visual intrusion Contractor) To reduce visual intrusion CEDD (via construction period CEDD (via construction period Contractor) Throughout construction period Contractor) N/A A P | | | | |) | | Specification | | |
| years. works and edge of Road P2 landscape deck, TKO Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material intrusion Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. works and edge of Road P2 landscape deck, TKO Throughout central Throughout construction period To reduce visual intrusion To reduce visual cEDD (via General Throughout construction period To reduce visual intrusion CEDD (via General Throughout construction To reduce visual intrusion To reduce visual intrusion To reduce visual cEDD (via construction construction) | Table | CM6 - Advance screen planting of fast growing tree and shrub species to noise | To maximize | CEDD (via | At Lam Tin | Beginning of | N/A | ۸ | |
| Table 10.8.1 CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material intrusion Contractor) To reduce visual intrusion Contractor) Con | 10.8.1 | barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 | screening of the | Contractor) | Interchange | construction | | | |
| Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. I andscape deck, TKO To reduce visual intrusion CEDD (via General construction period To reduce visual intrusion CEDD (via General construction period CEDD (via General construction period To reduce visual intrusion CEDD (via General construction period To reduce visual intrusion Contractor) CEDD (via General construction construction construction Throughout construction N/A A construction A construction A construction A construction A s per Particular construction Specification A construction A s per Particular construction Contractor) CEDD (via General construction construction Throughout construction | | years. | works | | and edge of | period | | | |
| Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material intrusion Contractor) Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material intrusion CEDD (via CEDD (via CEDD (via N/A Specification Period N/A Specification Period N/A As per Particular N/A Specification Specification Period N/A As per Particular Construction Period Specification N/A As per Particular N/A Specification Specification Period N/A As per Particular Construction Period Specification N/A As per Particular N/A Specification Specification Period N/A As per Particular Construction Period Specification N/A As per Particular N/A Specification Specification Period N/A As per Particular N/A Specification Specification Period N/A As per Particular N/A Specification Specification Period N/A Specification N/A As per Particular N/A Specification Specification Period N/A Specification N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A | | | | | Road P2 | | | | |
| Table CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material To reduce visual intrusion CeDD (via construction period CeDD (via construction CedD (via | | | | | landscape | | | | |
| 10.8.1 intrusion Contractor) construction period Specification Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. To reduce visual intrusion Contractor) Contractor Construction Construc | | | | | deck, TKO | | | | |
| Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods. To reduce visual intrusion Centractor Contractor Construction Construc | Table | CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material | To reduce visual | CEDD (via | General | Throughout | As per Particular | N/A | |
| Table CM8 - Control of night-time lighting by hooding all lights and through minimisation of 10.8.1 night working periods. To reduce visual intrusion CEDD (via General Throughout N/A ^ Construction Construction Construction Construction Construction Construction Central CEDD (via | 10.8.1 | | intrusion | Contractor) | | construction | Specification | | |
| 10.8.1 night working periods. intrusion Contractor) construction | | | | | | period | | | |
| | Table | CM8 - Control of night-time lighting by hooding all lights and through minimisation of | To reduce visual | CEDD (via | General | Throughout | N/A | ^ | |
| period | 10.8.1 | night working periods. | intrusion | Contractor) | | construction | | | |
| | | | | | | period | | | |
| Table CM9 - Screening of works areas with hoardings with appropriate colours compatible Reduction of CEDD (via Project site Excretion of N/A ^ | Table | CM9 - Screening of works areas with hoardings with appropriate colours compatible | Reduction of | CEDD (via | Project site | Excretion of | N/A | ٨ | |
| 10.8.1 with the surrounding area visual intrusion Contractor) Boundary site hoarding | 10.8.1 | with the surrounding area | visual intrusion | Contractor) | Boundary | site hoarding | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|-------------------|-------------|--------------|--------------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| Table | CM10 - Avoidance of excessive height and bulk of site buildings and structure | Reduction of | CEDD (via | Built | Design and | N/A | ^ | |
| 10.8.1 | | visual intrusion | Contractor) | structures | construction | | | |
| | | and integration | | | stage | | | |
| | | with | | | | | | |
| | | environment | | | | | | |
| Table | CM11 - Limitation of run-off into freshwater streams, ponds and sea areas | Avoidance of | CEDD (via | TKO | Throughout | N/A | ۸ | |
| 10.8.1 | | contamination of | Contractor) | reclamation, | construction | | | |
| | | water courses | | TKO | period | | | |
| | | and water bodie | | tunnel | | | | |
| | | | | portal, Cha | | | | |
| | | | | Kwo Ling | | | | |
| | | | | roadworks | | | | |
| Table | CM12 - Minimise area of reclamation and design the edges sensitively to tie in with | Minimise loss of | CEDD (via | Temporary | Construction | N/A | N/A | |
| 10.8.1 | adjacent coastline characte | Junk Bay and | Contractor) | reclamation | planning and | | | |
| | | integration with | | for barging | reclamation | | | |
| | | existing coastlin | | points at | stages | | | |
| | | | | TKO and | | | | |
| | | | | Lam Tin and | | | | |
| | | | | permanent | | | | |
| | | | | reclamation | | | | |
| | | | | for TKO | | | | |
| | | | | Interchange | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|---------------|------------|---------------|--------------|--------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | | | | slip roads | | | | |
| | | | | and Road | | | | |
| | | | | P2 | | | | |
| Landfill | Gas Hazard (Design and Construction Phase) | | | | | | | |
| S11.5.9 | A Safety Officer, trained in the use of gas detection equipment and landfill gas-related | Protect the | Contractor | Project sites | Construction | EPD's Landfill Gas | ^ | |
| | hazards, should be present on site throughout the groundworks phase. The Safety | workers from | | within the | phase | Hazard | | |
| | Officer should be provided with an intrinsically safe portable instrument, which is | landfill gas | | Sai Tso Wan | | Assessment | | |
| | appropriately calibrated and able to measure the following gases in the ranges | hazards | | Landfill | | Guidance Note | | |
| | indicated below: | | | Consultation | | | | |
| | Methane 0-100% LEL and 0100% v/v | | | Zone | | | | |
| | Carbon dioxide 0-100% | | | | | | | |
| | Oxygen 0-21% | | | | | | | |
| S11.5.10 | Safety Measures | Protect the | Contractor | Project sites | Construction | EPD's Landfill Gas | | |
| S11.5.25 | - For staff who work in, or have responsibility for "at risk" area, such as all | workers from | | within the | phase | Hazard | ^ | |
| | excavation workers, supervisors and engineers working within the Consultation | landfill gas | | Sai Tso Wan | | Assessment | | |
| | Zone, should receive appropriate training on working in areas susceptible to | hazards | | Landfill | | Guidance Note | | |
| | landfill gas, fire and explosion hazards. | | | Consultation | | Labour | | |
| | - An excavation procedure or code of practice to minimize landfill gas related risk | | | Zone | | Department's | ٨ | |
| | should be devised and carried out. | | | | | Code of Practice | | |
| | - No worker should be allowed to work alone at any time in or near to any | | | | | for Safety and | ^ | |
| | excavation. At least one other worker should be available to assist with a | | | | | Health at Work in | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|---------------|-----------|-------------|-----------|-------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | rescue if needed. | | | | | Confined Space | ۸ | |
| | - Smoking, naked flames and all other sources of ignition should be prohibited | | | | | | | |
| | within 15m of any excavation or ground-level confined space. "No smoking" | | | | | | | |
| | and "No naked flame" notices should be posted prominently on the | | | | | | | |
| | construction site and, if necessary, special areas should be designed for | | | | | | ۸ | |
| | smoking. | | | | | | | |
| | - Welding, flame-cutting or other hot works should be confined to open areas at | | | | | | ۸ | |
| | least 15m from any trench or excavation. | | | | | | | |
| | - Welding, flame-cutting or other hot works may only be carried out in trenches or | | | | | | | |
| | confined spaces when controlled by a "permit to work" procedure, properly | | | | | | | |
| | authorized by the Safety Officer (or, in the case of small developments, other | | | | | | ۸ | |
| | appropriately qualified person). | | | | | | | |
| | - The permit to work procedure should set down clearly the requirements for | | | | | | | |
| | continuous monitoring for methane, carbon dioxide and oxygen throughout the | | | | | | | |
| | period during which the hot works are in progress. The procedure should also | | | | | | | |
| | require the presence of an appropriately qualified person, in attendance outside | | | | | | | |
| | the 'confined area', who should be responsible for reviewing the gas | | | | | | | |
| | measurements as they are made, and who should have executive responsibility | | | | | | | |
| | for suspending the work in the event of unacceptable or hazardous conditions. | | | | | | | |
| | Only those workers who are appropriately trained and fully aware of the | | | | | | ۸ | |
| | potentially hazardous conditions which may arise should be permitted to carry | | | | | | | |
| | out hot works in confined areas. | | | | | | | |

| EIA Ref. | | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|---|---------------|-----------|-------------|-----------|-------------------|--------|-----------|
| | | | the | implement | the | Implement | requirements or | | Condition |
| | | | recommended | the | measures | the | standards for the | | |
| | | | Measures & | measures? | | measures? | measures to | | |
| | | | Main Concerns | | | | achieve? | | |
| | | | to address | | | | | | |
| | - | Where there are any temporary site offices, or any other buildings located within | | | | | | | |
| | | the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with | | | | | | | |
| | | the capacity to accumulate landfill gas, then they should either be located in an | | | | | | | |
| | | area which has been proven to be free of landfill gas (by survey using portable | | | | | | | |
| | | gas detectors); or be raised clear of the ground by a minimum of 500mm. This | | | | | | ۸ | |
| | | aims to create a clear void under the structure which is ventilated by natural air | | | | | | | |
| | | movement such that emission of gas from the ground are mixed and diluted by | | | | | | | |
| | | air. | | | | | | | |
| | - | Any electrical equipment, such as motors and extension cords, should be | | | | | | | |
| | | intrinsically safe. During piping assembly or conduiting construction, all | | | | | | ^ | |
| | | valves/seals should be closed immediately after installation. As construction | | | | | | | |
| | | progresses, all valves/seals should be closed to prevent the migration of gases | | | | | | ^ | |
| | | through the pipeline/conduit. All piping /conduiting should be capped at the end | | | | | | ^ | |
| | | of each working day. | | | | | | | |
| | - | During construction, adequate fire extinguishing equipment, fire-resistant clothing | | | | | | ^ | |
| | | and breathing apparatus (BA) sets should be made available on site. | | | | | | | |
| | - | Fire drills should be organized at not less than six monthly intervals. | | | | | | | |
| | - | The contractor should formulate a health and safety policy, standards and | | | | | | | |
| | | instructions for site personnel to follow. | | | | | | ۸ | |
| | - | All personnel who work on the site and all visitors to the site should be made | | | | | | | |
| | | aware of the possibility of ignition of gas in the vicinity of excavations. Safety | | | | | | | |
| | | notices (in Chinese and English) should be posted at prominent position around | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|---------------|------------|---------------|--------------|--------------------|--------|-----------|
| | | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | the site warning danger of the potential hazards. | | | | | | | |
| | - Service runs within the Consultation Zone should be designated as "special | | | | | | | |
| | routes"; utilities companies should be informed of this and precautionary | | | | | | | |
| | measures should be implemented. Precautionary measures should include | | | | | | | |
| | ensuring that staff members are aware of the potential hazards of working in | | | | | | ^ | |
| | confined spaces such as manholes and service chambers, and that appropriate | | | | | | | |
| | monitoring procedures are in place to prevent hazards due to asphyxiating | | | | | | | |
| | atmospheres in confined spaces. Detailed guidance on entry into confined | | | | | | | |
| | spaces is given in Code of Practice on Safety and Health at Work in Confined | | | | | | | |
| | Spaces (Labour Department, Hong Kong). | | | | | | | |
| | - Periodically during ground-works construction within the 250m Consultation | | | | | | | |
| | Zone, the works area should be monitored for methane, carbon dioxide and | | | | | | | |
| | oxygen using appropriately calibrated portable gas detection equipment. The | | | | | | | |
| | monitoring frequency and areas to be monitored should be set down prior to | | | | | | | |
| | commencement of ground-works either by the Safety Officer or an approved and | | | | | | | |
| | appropriately qualified person. | | | | | | | |
| S11.5.26 | Monitoring | Protect the | Contractor | Project sites | Construction | EPD's Landfill Gas | | |
| - | Routine monitoring should be carried out in all excavations, manholes, | workers from | | within the | phase | Hazard | ^ | |
| S11.5.31 | chambers, relocation of monitoring wells and any other confined spaces that | landfill gas | | Sai Tso Wan | | Assessment | | |
| | may have been created. All measurements in excavations should be made | hazards | | Landfill | | Guidance Note | | |
| | with the extended monitoring tube located not more than 10 mm from the | | | Consultation | | | | |
| | exposed ground surface. Monitoring should be performed properly to make | | | Zone | | | | |

| EIA Ref. | | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|---|---|---------------|-----------|-------------|-----------|-------------------|--------|-----------|
| | | | the | implement | the | Implement | requirements or | | Condition |
| | | | recommended | the | measures | the | standards for the | | |
| | | | Measures & | measures? | | measures? | measures to | | |
| | | | Main Concerns | | | | achieve? | | |
| | | | to address | | | | | | |
| | | sure that the area is free of landfill gas before any man enters into the area. | | | | | | | |
| | • | For excavations deeper than 1m, measurements should be carried out: | | | | | | ۸ | |
| | | - at the ground surface before excavation commences;- | | | | | | | |
| | | - immediately before any worker enters the excavation; | | | | | | | |
| | | - at the beginning of each working day for the entire period the excavation | | | | | | | |
| | | remains open; and | | | | | | | |
| | | - periodically throughout the working day whilst workers are in the excavation. | | | | | | | |
| | • | For excavations between 300mm and 1m deep, measurements should be | | | | | | ۸ | |
| | | carried out: | | | | | | | |
| | | - directly after the excavation has been completed; and | | | | | | | |
| | | - periodically whilst the excavation remains open. | | | | | | ٨ | |
| | • | For excavations less than 300mm deep, monitoring may be omitted, at the | | | | | | | |
| | | discretion of the Safety Officer or other appropriately qualified person. | | | | | | ۸ | |
| | • | Depending on the results of the measurements, actions required will vary and | | | | | | | |
| | | should be set down by the Safety Officer or other appropriately qualified | | | | | | ۸ | |
| | | person. | | | | | | | |
| | • | The exact frequency of monitoring should be determined prior to the | | | | | | | |
| | | commencement of works, but should be at least once per day, and be carried | | | | | | | |
| | | out by a suitably qualified or qualified person before starting the work of the | | | | | | | |
| | | day. Measurements shall be recorded and kept as a record of safe working | | | | | | | |
| | | conditions with copies of the site diary and submitted to the Engineer for | | | | | | | |
| | | approval. The Contractor may elect to carry out monitoring via an automated | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of | Who to | Location of | When to | What | Status | E.P |
|----------|--|------------------|------------|---------------|--------------|--------------------|--------|-----------|
| | 3 | the | implement | the | Implement | requirements or | | Condition |
| | | recommended | the | measures | the | standards for the | | |
| | | Measures & | measures? | | measures? | measures to | | |
| | | Main Concerns | | | | achieve? | | |
| | | to address | | | | | | |
| | monitoring system. | | | | | | | |
| S11.5.32 | The hazards from landfill gas during the construction stage within the Sai Tso Wan | construction | Contractor | Project sites | Construction | EPD's Landfill Gas | N/A | |
| | Landfill Consultation Zone should be minimized by suitable precautionary measures | stage within the | | within the | phase | Hazard | | |
| | recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note. | Sai Tso Wan | | Sai Tso Wan | | Assessment | | |
| | | Protect the | | Landfill | | Guidance Note | | |
| | | workers from | | Consultation | | | | |
| | | landfill gas | | Zone | | | | |
| | | hazards | | | | | | |

App N - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES <u>Table II - Observations/reminders/non-compliance made during Site Audit</u>

Key:

- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

| Status / | EIA Ref. | Recommended Mitigation Measures | Contract No. | Work Sites | Details of Observation/Reminder |
|----------|------------|---|--------------|------------------|--|
| Remark | | | | | |
| Air Qua | lity Impac | t | | | |
| * (1) | S3.8.1 | Watering eight times a day on active works areas, exposed areas and paved haul | NE/2015/01 | Construction of | Water spraying should be provided to exposed slope at |
| | | roads | | Lam Tin | LTI and TKO for dust suppression. |
| | | | | Interchange/ TKO | |
| | S3.8.7 | Dust suppression measures stipulated in the Air Pollution Control (Construction | | Portal | |
| | | Dust) Regulation and good site practices: | NE/2015/01 | Construction of | Used cement bags should be removed at Portion IVC |
| | | - Use of regular watering to reduce dust emissions from exposed site surfaces | | Lam Tin | (Lam Tin). |
| | | and unpaved roads, particularly during dry weather. | | Interchange/ TKO | |
| | | - Use of frequent watering for particularly dusty construction areas and areas | | Portal | |
| | | close to ASRs. | NE/2015/02 | Construction of | To wrap the drilling rig with impervious sheeting and |
| | | - Provision of wind shield and dust extraction units or similar dust mitigation | | Road P2 | retractable tube before start of pre-boring works in |
| | | measures at the loading area of barging point, and use of water sprinklers at | | | Portion 4. |
| | | the loading area where dust generation is likely during the loading process of | NE/2017/02 | Construction of | Stockpile and dry surface were observed in Portion 1. |
| | | loose material, particularly in dry seasons/ periods. | | Road P2/D4 | The Contractor should improve the dust mitigation |
| | | - Open stockpiles shall be avoided or covered. Where possible, prevent | | | measures in Portion 1. |
| # (1) | | placing dusty material storage piles near ASRs. | NE/2015/02 | Construction of | The stockpile in Work Area A was observed uncovered |
| | | | | Road P2 | and its level was much higher than the stone wall. The |
| | | | | | Contractor should improve the mitigation measures for |
| | | | | | dust and water quality impact in Work Area A. |

| Status / | EIA Ref. | Recommended Mitigation Measures | Contract No. | Work Sites | Details of Observation/Reminder |
|----------|-----------------------------|---|------------------------------------|--|--|
| Remark | | | | | |
| Noise In | npact (Co | nstruction Phase) | | | |
| * (2) | Noise Mitigation Plan | Use of Temporary Noise Barriers or Full Enclosure for PME according to the approved Noise Mitigation Plan | NE/2015/02 | Construction of Road P2 | To properly erect the acoustic mats without gaps for the derrick barge (Superich 206). |
| # (3) | S4.8 Quality Imp | Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump and Concrete Pump. | NE/2015/02 | Construction of Road P2 | Excessive impact noise was produced from the vibration hammer and pile in Portion 6. The Contractor should enhance noise mitigation measures for the piling works in Portion 6 to reduce noise nuisance to nearby NSR. |
| # (4) | S5.8.3 | Other good site practices should be undertaken during filling operations include: - floating single silt curtain shall be employed for all marine works; | NE/2015/01 | Construction of TKO Portal | The Contractor was reminded to provide silt curtain in accordance with the silt curtain deployment plan at TKO side before the commencement of the construction work. |
| * (5) | S5.8.7 | Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply | NE/2015/02 NE/2015/03 NE/2017/01 | Construction of Road P2 Construction of Northern Footbridge Construction of | To regularly maintain the wetsep in Work Area A and drainage system properly to prevent overflowing during rain events. Sand bunds along West Pier were observed damaged. The Contractor should ensure the integrity of sand bunds at all time. Stagnant water was observed in Portion I. The |
| | | with the standards for effluents discharged into the corresponding WCZ under the TM-DSS. | NE/EUT//UT | TKO Interchange | Contractor should remove the stagnant water frequently. |

| Status / | EIA Ref. | Recommended Mitigation Measures | Contract No. | Work Sites | Details of Observation/Reminder |
|----------|----------|--|--------------|-----------------|---|
| Remark | | | | | |
| #(5) | | | NE/2015/02 | Construction of | The stockpile in Work Area A was observed uncovered |
| | | | | Road P2 | and its level was much higher than the stone wall. The |
| | | | | | Contractor should improve the mitigation measures for |
| | | | | | dust and water quality impact in Work Area A. |
| * (6) | S5.8.11 | Sedimentation tanks of sufficient capacity, constructed from pre-formed individual | NE/2015/02 | Construction of | To regularly maintain the wetsep in Work Area A and |
| | | cells of approximately 6 to 8m³ capacity, are recommended as a general mitigation | | Road P2 | drainage system properly to prevent overflowing during |
| | | measure which can be used for settling surface runoff prior to disposal. The | | | rain events. |
| | | system capacity is flexible and able to handle multiple inputs from a variety of | NE/2015/03 | Construction of | To regularly remove the sediment in the sedimentation |
| | | sources and particularly suited to applications where the influent is pumped. | | Northern | tank in West Pier. |
| | | | | Footbridge | |
| * (7) | S5.8.42 | Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as | NE/2015/01 | Construction of | Construction material should be removed from drip tray |
| | | far as possible be located within roofed areas. The drainage in these covered areas | | TKO Portal | at TKO marine platform. |
| | | should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage | NE/2015/03 | Construction of | Oil stain was observed on the surface of the stagnant |
| | | should be contained and cleaned up immediately. Waste oil should be collected and | | Northern | water in West Pier. The Contractor should remove the |
| | | stored for recycling or disposal in accordance with the Waste Disposal Ordinance. | | Footbridge | oil stain on the stagnant water |
| * (8) | S5.8.45 | Any service shop and maintenance facilities should be located on hard standings | NE/2015/01 | Construction of | Construction material should be removed from drip tray |
| | | within a bunded area, and sumps and oil interceptors should be provided. | | TKO Portal | at TKO marine platform. |
| | | Maintenance of vehicles and equipment involving activities with potential for | NE/2015/03 | Construction of | To provide drip tray to the chemical container in Portion |
| | | leakage and spillage should only be undertaken within the areas appropriately | | Northern | 2 near East Pier. |
| | | equipped to control these discharges. | | Footbridge | |
| | | | NE/2017/01 | Construction of | The Contractor was reminded to remove the stagnant |
| | | | | TKO Interchange | water inside the drip tray at flat top barge. |
| # (8) | | | NE/2017/01 | Construction of | Oil leakage should be avoided from the oil container |
| | | | | TKO Interchange | and cleaned up on the derrick barge. |

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix O - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Cumulative Complaint Log for Tseung Kwan O - Lam Tin Tunnel

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|----------------------------|---|--|---------------------|--|--|--|----------------|
| 195 | 27 th June 2018 | June 2018/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Noise | The complainant complained the construction noise at Lam Tin Interchange during night-time. | Y | Under Investigation | On- going |
| 194 | 25 th June 2018 | 23 rd June 2018/ Construction of Road P2 | Public | Air Quality | The complainant complained the dark smoke emission from construction barge and the smell from welding works. | N | Under Investigation | On- going |
| 193 | 22 nd June 2018 | Not Specific/ Construction of Lam Tin Interchange | Public | Waste Management | The complainant complaint about the housekeeping of the construction site. | N | Under Investigation | On- going |
| 192 | 20 th June 2018 | 20th June 2018/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Noise | The complainant complained about construction noise starting from 6 am. | Y | Under Investigation | On- going |
| 191 | 7 th June 2018 | 7 th June 2018/ Construction of Road P2 | Resident of Ocean Shores | Air Quality | The complainant complained about the smell of machinery exhaust affecting the podium of Ocean Shores (swimming pool). The complainant suspected the exhaust was originated from the nearby barges. | N | Under Investigation | On- going |
| 190 | 6 th June 2018 | 6 th June 2018/ Construction of Lam Tin Interchange | Resident of Chung Pak House, Hong Pak Court | Noise | The complainant complained about the construction noise at Lam Tin Interchange. | Y | Under Investigation | On- going |
| 189 | 6 th June 2018 | 30 th May and 30 th | SKDC member | Noise | The complainant complained about the | Y | See Investigation / Mitigation Measures for Complaint No. 50 and 81. | On- going |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|----------------------------|---|---|-------------|---|--|---|----------------|
| | | September 2017/ Construction of Road P2 | | | noise affecting nearby resident in early morning near Ocean Shores. | | | |
| 188 | 6 th June 2018 | / Construction of Road P2 | SKDC member | Landscape | The complainant complained about excessive tree felling near Ocean Shores. | N | Under Investigation | On- going |
| 187 | 4 th June 2018 | 4 th June 2018/ Construction of Lam Tin Interchange | Resident of Hong Pak Court | N/A | The complainant complained about the blasting works during night-time. | N | Under Investigation | On- going |
| 186 | 1 st June 2018 | Not specified/ Construction of Lam Tin Interchange | Sin Fat Road Tennis Court | Air Quality | The complainant complained about the dust | N | Under Investigation | On- going |
| | 29 th May 2018 | Not specified/ Construction of Road P2 | Public | Air Quality | The complainant complained about the black smoke emission from the construction vessel. | N | According to the information provided and confirmed by the Engineer, dredging and placing rock fill material were conducted during the time of complaint. | |
| | | | | | vesser. | | The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: <u>Air Quality:</u> | |
| 185 | 20 th June 2018 | 28 th May 2018/ Construction of Road P2 | SKDC member | Air Quality | The complainant complained the dark smoke emission from the same construction vessel. | N | As confirmed by the Engineer, the concerned barge was removed off site for further maintenance; Additional water filter tank was adopted to reduce emission of dark smoke and exhaust. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | Closed |
| 184 | 25 th May 2018 | 24 th May 2018/ Construction of Road P2 | SKDC member Mr. Cheung Chin Pang | Odour | The complainant complained about smell of exhaust gas affecting high level residents | N | According to the information provided and confirmed by the Engineer, modification of temporary marine platform and welding works were conducted during the time of complaint. | Closed |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|---------------------------|---|-------------|-------------|---|--|--|----------------|
| | | | | | (60/F and above) of Metrotown Tower 10. | | The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: <u>Air Quality:</u> | |
| | | | | | | | Additional water filter tank was adopted to reduce emission of dark smoke and exhaust. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | |
| 183 | 24 th May 2018 | 24 th May 2018/ Construction of Northern footbridge and Road P2/D4 | Public | Air Quality | The complainant complained construction dust generated from the CEDD construction works site between Tong Yin Street and Tiu Keng Leng Sport Centre (Po Yap Road) as a result of insufficient dust suppression measures | N | According to the information provided and confirmed by the Engineer, construction works including steel bar fixing, scaffolding, trimming formation level, compaction, and removal of road marking were conducted during the time of complaint. As shown in the Air Quality Monitoring Results, no Action/Limit Level Exceedance was recorded at Station AM5(A) and AM6(A) in May 2018. It is considered that no adverse construction dust impact was brought to the nearby sensitive receivers during the construction period of this Project The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Water spraying was provided at least 8 times a day; Surface near public access was hard paved. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | On- going |
| 182 | 23 rd May 2018 | 22 nd May 2018/ Construction | Public | N/A | The complainant complained construction works was carried out on | N | According to the information provided and confirmed by the Engineer, modification of temporary marine platform and welding works were conducted during the time of complaint. | Closed |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|---------------|------------------------------|---|----------------------------------|------------------------|--|--|--|----------------|
| | | of TKO Portal | | | 22 May (which was a public holiday) around 1500 hour at the sea area near Ocean shore Block 2. | | One valid Construction Nosie Permit (CNP) (No. GE-RE0309-18) was granted to the Contractor (Leighton – China State Joint Venture) (Contract No. NE/2015/01) for the marine construction site near Ocean Shores. According to the CNP, Group O to T of the PME listed in condition 3.a. are allowed to operate during general holiday (including Sunday) from 0900 – 2300 hours. As confirmed by the Engineer, only a group of PME (listed in Group Q) was operated during the time of complaint. No welding machine was operated in Zone A. No derrick barge and flat top barge were operated beyond Zone C. The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Noise: Preinstalled speaker was used on derrick barge to minimize the noise disturbance from on-site communication. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to | |
| | | | | | | | effectively minimize construction nuisance caused by the construction works to the nearby residents. | |
| 181 | 22 nd May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Air Quality & Noise | The complainant complained about the dust nuisance and construction noise at Lam Tin Interchange | Y | See Investigation / Mitigation Measures for Complaint No. 164. | On- going |
| 180 | 21 st May 2018 | 21st May 2018/ Construction | Public | Air Quality | The complainant complained about dust/dirt being brought | N | According to the information confirmed by the Engineer, all dump trucks were covered and wheel washed before leaving the | On- going |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|------------------------------|---|----------------------------------|--------|---|--|--|----------------|
| | | of Road P2 | | | onto Tong Yin Street by the vehicles travelling to and from TKO-LTT construction site, causing dust problem and air nuisance. | | works site on 21 May 2018. As shown in the Air Quality Monitoring Results, no Action/ Limit Level Exceedance was recorded at Station AM5(A) and AM6(A) in May 2018. It is considered that no adverse construction dust impact was brought to the nearby sensitive receivers during the construction period of this Project The Contractors had implemented environmental mitigation measures to minimize the noise nuisance to the nearby noise sensitive receivers as follows: > Water spraying was provided at least 8 times a day. > Street washing truck would be provided once a week to clean the dust on the public street. > Additional notice would be set up to remind the truck driver to perform wheel-washing properly before leaving site. > Deployed staff at the access to check the dump trucks to ensure the dump truck are properly covered and wheel- washed before leaving site. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to | |
| | | | | | | | effectively minimize construction nuisance caused by the construction works to the nearby residents. | |
| 179 | 19 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Hong Nga Court | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during nighttime. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 178 | 19 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Hong Pak Court | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during nighttime. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|---------------------------|--|---|--------|--|--|---|----------------|
| 177 | 16 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Hong Nga Court, | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during night-time. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 176 | 15 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Hong Pak Court | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 175 | 15 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate, Bik Lai Estate | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 174 | 15 th May 2018 | Not specified/ Construction site near Cha Kwo Ling Tsuen | Anonymous | Noise | The complainant complained the noise nuisance due to the construction work near Cha Kwo Ling Tsuen during night-time. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 173 | 14 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Kowloon East District Council Member Mr. Tam Man Ho | Noise | The complainant complained the noise nuisance due to the construction work and night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 172 | 14 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate, Yung Lai House | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during night-time. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 171 | 13 th May 2018 | Not specified/ Construction of Lam Tin | Resident of Hong Nga Court, Chung | Noise | The complainant complained the noise nuisance due to the | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|---------------------------|--|--|-------------|--|--|---|----------------|
| | | Interchange | Pak House | | construction work on Sunday morning and night time blasting works at the Lam Tin Interchange. | | | |
| 170 | 13 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Hong Pak Court | Noise | The complainant complained the noise nuisance due to the construction work at around 5:00 am and night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 169 | 13 th May 2018 | 13 th May 2018/ Construction of Lam Tin Interchange | Property Management Office of Hong Nga Court | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange on 13th May 2018 (Sunday morning). | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 168 | 12 th May 2018 | 12 th May 2018/ Construction of Lam Tin Interchange | Resident of Hong Nga Court | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 167 | 12 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 166 | 11 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Lung Pak House | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 164 | On- going |
| 165 | 9 th May 2018 | 9 th May 2018 / Construction of Road P2 | Resident of Ocean Shore | Air Quality | The complainant complained about dark smoke emission from a | N | According to the information provided and confirmed by the Engineer, loading and unloading of marine sediment was | Closed |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|--------------------------|---|-------------|--------|--|--|---|----------------|
| | | | | | barge working at the sea area under TKO-LTT project near Block 2 of Ocean Shore. | | conducted during the time of complaint The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Additional water filter tank was adopted to reduce emission of dark smoke and exhaust smell. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | |
| 164 | 4 th May 2018 | Not specified/ Construction of Lam Tin Interchange | Public | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | According to the Engineer's Site Diaries, the major construction activities performed in May 2018 included rock breaking, drilling and excavation at Lam Tin Interchange. Construction works for night-time included blasting and excavation. A valid Construction Noise Permit (CNP) (No. GW-RE0084-18) was granted to the Contractor for the construction site at Lam Tin Interchange. According to the conditions in the CNP, only one group among Group A to H of the powered mechanical equipment is allowed to be operated during 0800-2300 hours on general holidays (including Sundays); and 1900-2300 hours on any day not being a general holiday. The number of excavators, dump trucks, craned lorry and breaker that were used during the day of complaint was covered by the CNP. In addition, Group I to N of the powered mechanical equipment is allowed to be operated during 2300-0700 hours on any day. The operation of charging unit during the time of complaint was covered by the CNP. Therefore, no violation of CNP (No. GW-RE0048-18) conditions was observed during the time of complaint. The Contractor had implemented environmental mitigation | On- going |

Monthly EM&A Report (June 2018)

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|------------------|-------------------------------|-------------|--------|----------------------|--|---|----------------|
| | | | | | | | measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: | |
| | | | | | | | Air Quality: | |
| | | | | | | | Frequent water spraying on unpaved area and haul roads at Lam Tin; | |
| | | | | | | | Noise: | |
| | | | | | | | Ensured blasting doors were closed while blasting associated works was undertaken in the tunnel; | |
| | | | | | | | ➤ Installed steel-type blasting door mounted with sound absorptive lining to absorb construction noise in the tunnel: | |
| | | | | | | | ➤ Erected movable cantilever noise barriers and the breaker head was wrapped with Silent Mat and TMD; | |
| | | | | | | | Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat; | |
| | | | | | | | Drill rig was covered with Silent Mat and TMR. | |
| | | | | | | | As shown by the Noise Monitoring Results conducted by ET, no Limit Level Exceedance was recorded at Station CM1, CM2, CM3 and CM4. The summary of noise monitoring results which conducted by ETL in May 2018 at Station CM1, CM2, CM3 and CM4. | |
| | | | | | | | With the implementation of environmental mitigation measures by Contractors on site, it is considered that air quality and noise nuisance by the works has been brought to a minimum level and no adverse impact was brought to the nearby sensitive receivers during the construction of Lam Tin Interchange under this Project. | |
| | | | | | | | The environmental conditions of the site and the control of works will be continuously reviewed and monitored by the Engineer and the Environmental Team. | |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|-----------------------------|---|-------------|------------------|--|--|---|----------------|
| | 3 rd May 2018 | 2 nd and 3 rd May 2018 / Construction of Road P2 | Public | Odour | The complainant complained the odour nuisance from the construction vessel. | N | According to the information provided and confirmed by the Engineer, major construction activity including dredging, loading and unloading of marine sediment was conducted during the time of complaint | |
| 163 | 30 th April 2018 | Not specified / Construction of Road P2 | Public | Noise & Odour | The complainant complained the construction noise and odour nuisance from the construction vessel. | Y | The use of dredger and derrick barge conformed to the proposed quantity and type of PME stated in the updated Construction Noise Assessment of CNMP. Based on the noise monitoring results in April and May 2018, no Limit Level Exceedance was recorded at Station CM6(A) and CM7(A). It is considered that no adverse construction noise impact was brought to the nearby sensitive receivers during the construction. The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Noise: Noise source on the barge was covered with acoustic materials. Additional sound absorptive blankets were used to reduce the nuisance from the engine of the barge. Nylon rope was used instead of wire rope to reduce friction secure the barge in place. Maintenance of barge including lubrication of moving parts was performed to minimized noise from worn or loose parts. Air Quality: Additional water filter tank was adopted to reduce emission of dark smoke and exhaust smell. | Closed |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|--------------------------------|---|---|--------|--|--|---|----------------|
| | | | | | | | Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | |
| 162 | 30 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Property Management Office of Kwong Tin Estate | Noise | The complainant complained the noise nuisance due to the breaking work at Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 150. | On- going |
| 161 | 26 th April 2018 | 26 th April 2018 / Construction of TKO portal | Resident of Laguna City | Light | The complainant complained that two spotlights were used during daytime and nighttime causing light nuisance to the residents. She requested to direct the strong lighting toward the sea. | N | According to the information provided and confirmed by the Engineer, no major construction activity was conducted at the location of complaint on 26 April 2018. Upon the receipt of the complaint, as confirmed by the Engineer, the Contractor had taken initiatives to maintain the environmental conditions in the works area as shown below: The spotlights at the Cha Kwo Ling Public Cargo Working Administrative Office were switched off during daytime; and The illumination angle of spotlights was turned facing downwards to avoid light overspill The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | Closed |
| 160 | 25 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate, Yau Lai Estate | Noise | The complainant complained the noise nuisance due to the breaking work at Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 150. | On- going |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|--------------------------------|--|-------------|--------|--|--|--|----------------|
| 159 | 23 th April 2018 | 23th April 2018 / Construction of Road P2 | Public | Noise | The complainant complained about noise from construction activities at the sea area near Ocean Shore Block 6 starting 8:30-8:45am on 23 April 2018. She suspected the noise is from drilling/breaking works. | Y | According to the information provided and confirmed by the Engineer, construction works including excavation and preboring works in Portion IV were conducted on 23 April 2018. One unit of excavator and two units of mini backhoe were in operation for excavation works while two units of drill rigs were in operation for the pre-boring works while two units of drill rigs were in operation for the pre-boring works in Portion IV. As confirmed by the Engineer, no breaking works were carried out during the time of complaint in Portion IV. Therefore, pre-boring works at Portion IV is regarded the source of noise nuisance. The Contractor had implemented environmental mitigation measures to minimize the noise nuisance to the nearby noise sensitive receivers as follows: Acoustics barriers were provided to the drill rigs for pre-boring works (see photo 1). Maintenance was provided to the rotary head of the drill rig to minimize noise nuisance from worn or loose parts. Regular site checking would be performed to ensure the type and quantity of powered mechanical equipment are in order with the updated Construction Noise Assessment. Acoustic box was utilized for breaking works to minimize noise nuisance The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. The use of excavator did not conform the proposed quantity of powered mechanical equipment stated in the CNMP. Therefore, it is regarded as a non-compliance. | Closed |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|--------------------------------|---|---|--------|---|--|--|----------------|
| 158 | 23 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Kwun Tong District Council Member Mr. Lai Shu Ho | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 150. | On- going |
| 157 | 23 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Noise | The complainant complained the noisy breaking work from two breakers at Lam Tin Interchange. He requested the Contractor to review the noise mitigation measures on site. | Y | See Investigation / Mitigation Measures for Complaint No. 150. | On- going |
| 156 | 20 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Nga Lai Estate, Yau Lai Estate | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | See Investigation / Mitigation Measures for Complaint No. 150. | On- going |
| | 18 th April 2018 | Not specified / Construction of Road P2 | Resident of Ocean Shore | Noise | The complaint is about the noise generated from a poorly maintained excavator. | | According to the information provided and confirmed by the Engineer, two units of excavators were in operation for | |
| 155 | 16 th April 2018 | Not specified / Construction of Road P2 | Resident of Ocean Shore | Noise | The complaint is about the noise generated from a poorly maintained excavator. | Y | excavation works in Portion VI on 16 and 18 April 2018. Excessive sound from movement of the poorly maintained excavator is considered source of noise nuisance. The Contractor had implemented environmental mitigation measures to minimize the noise nuisance to the nearby noise sensitive receivers as follows: As confirmed by the Engineer, the use of concerned excavator was stopped and it was replaced with a new excavator. Regular site checking would be performed to ensure the type and quantity of PME are in order with the updated Construction Noise Assessment The Engineer and the Environmental Team have reminded the | Closed |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|--------------------------------|---|--|--------|---|--|---|----------------|
| | | | | | | | Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. The use of excavator did not conform the proposed quantity of powered mechanical equipment stated in the CNMP. Therefore, it is regarded as a non-compliance. | |
| 154 | 17 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Property Management Office of Yau Lai Estate | Noise | The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange. | Y | According to the Engineer's Site Diary, the major construction activities performed in the reporting period included rock breaking and excavation at Lam Tin Interchange. | On- going |
| 153 | 17 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Sham Shui Po District Council Member Mr. Ho Kai Ming | Noise | The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange. | Y | According to the latest CNMP of this Contract, the subgroups of work activities undertaken near noise sensitive receivers in the reporting period are as follows: - Construction of Lam Tin Interchange (LTI); | |
| 152 | 15 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Noise | The complainant complained the noisy construction work at Lam Tin Interchange. | Y | The construction activities of Lam Tin Interchange (Work site No.101) on 17 th , 23 rd & 25 th of April possessed of 7 no. of breakers, which were consistent with the quantities of breakers in | |
| 151 | 15 th April 2018 | Not specified/ Construction of Lam Tin Interchange | Resident of Yau Lai Estate | Noise | The complainant complained the noisy construction work at Lam Tin Interchange on public holiday. | Y | the Construction Noise Mitigation Plan (Group 1.1.8) A valid Construction Noise Permit (CNP) (No. GW-RE0084-18) was granted to the Contractor for the construction site at Lam Tin | On- going |
| 150 | 2 nd April 2018 | Public holiday/ Construction Works near Eastern Habour Crossing tunnel portal | Resident of Yau Lai Estate | Noise | The complainant complained the noise nuisance due to the construction work near Eastern Habour Crossing tunnel portal on public holiday. (started from 9:00 am) | Y | Interchange. According to the conditions in the CNP, only one group among Group A to N of the powered mechanical equipment is allowed to be operated during 08:00 - 23:00 hours on general holiday (including Sunday). The operations on 2 nd & 15 th of April involved 1 no. of excavator, 2 no. of dump trucks, which were covered by the CNP. Therefore, no violation of CNP (No. GW-RE0084-18) condition was identified during the time of complaints. The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of | |

| Complaint No. | Received Date | Date/Location of Complaint | Complainant | Nature | Details of Complaint | Noise Action Level Exceedance (Y/N) | Investigation/ Mitigation Action | File Closed |
|------------------|------------------|-------------------------------|-------------|--------|----------------------|--|---|----------------|
| | | | | | | | Proposed Mitigation Measures" of EM&A Manual as follows: Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat at Slope H in Lam Tin Interchange; PMEs at Portion IVC were mounted and shielded with SilentMat; Noise barriers were placed next to the breaker at Slope H in Lam Tin Interchange to reduce the noise nuisance to nearby NSRs; Cantilevered noise barriers were erected next to breakers wrapped with TMD and SilentMat at Portion IVC; Ensured blasting doors were closed while mucking out in the tunnel was undertaken; and Installed steel-type blasting door mounted with sound absorptive lining to absorb noise due to construction works in the tunnel The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. | |

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report (June 2018)

Cumulative Complaint Log since commencement of Project

| Reporting Month | Number of Complaints in Reporting Month | Number of Summons in Reporting Month | Number of Prosecutions in Reporting Month |
|-----------------|---|--------------------------------------|---|
| November 2016 | 0 | 0 | 0 |
| December 2016 | 11 | 0 | 0 |
| January 2017 | 15 | 0 | 0 |
| February 2017 | 4 | 0 | 0 |
| March 2017 | 6 | 0 | 0 |
| April 2017 | 1 | 0 | 0 |
| May 2017 | 10 | 0 | 0 |
| June 2017 | 8 | 0 | 0 |
| July 2017 | 3 | 0 | 0 |
| August 2017 | 8 | 0 | 0 |
| September 2017 | 14 | 0 | 0 |
| October 2017 | 8 | 0 | 0 |
| November 2017 | 12 | 0 | 0 |
| December 2017 | 10 | 1 | 0 |
| January 2018 | 11 | 0 | 0 |
| February 2018 | 6 | 0 | 0 |
| March 2018 | 17 | 0 | 0 |
| April 2018 | 15 | 0 | 0 |
| May 2018 | 22 | 0 | 0 |
| June 2018 | 10 | 0 | 0 |
| Total | 191 | 1 | 0 |

Cumulative Log for Notifications of Summons

| Contract No. | Log Ref. | Date/Location | Subject | Status | Total no. Received in this reporting month | Total no. Received since project commencement |
|-----------------|-----------------------|--|--|------------------------------|--|---|
| NE/2015/01 | | | | | | |
| NE/2015/02 | KTS2 4138/ 2017 | 25 June 2017/ Marine construction site at Junk Bay | Contrary to: Sections 6 (1) (b) and 6 (5), Noise Control Ordinance, Cap.400 | First hearing on 29 Mar 2018 | 0 | 1 |
| NE/2015/03 | | | | | | |
| NE/2017/01 | | | | | | |
| NE/2017/02 | | | | | | |

Cumulative Log for Successful Prosecutions

| Contract No. | Log Ref. | Date/Location | Subject | Status | Total no. Received in this reporting month | Total no. Received since project commencement |
|-----------------|-----------------------|--|--|---|--|---|
| NE/2015/01 | | | | | | |
| NE/2015/02 | KTS2 4138/ 2017 | 25 June 2017/ Marine construction site at Junk Bay | Contrary to: Sections 6 (1) (b) and 6 (5), Noise Control Ordinance, Cap.400 | Successful prosecution to the subcontractor on 27 June 2018 | 1 | 1 |
| NE/2015/03 | | | | | | |
| NE/2017/01 | | | | | | |
| NE/2017/02 | | | 1 | | | |

APPENDIX P WASTE GENERATION IN THE REPORTING MONTH

Monthly Summary Waste Flow Table for 2018



| | Actua | al Quantities | of Inert C&D | Materials G | enerated Mo | nthly | Actual (| Quantities of | C&D Wastes | Generated I | Monthly |
|-----------|--|--|---------------------------------|--------------------------------------|--|--------------------------|---------------------------|--|---|----------------------|---|
| Month | a.Total Quantity Generated (see Note 8) | b. Hard Rock and Large Broken Concrete | c. Reused in the Contract | d. Reused in Other Projects | e. Disposed as Public Fill (see Note 10) | f. Imported Fill | g. Metals (see Note 5) | h. Paper / Cardboard Packaging (see Note 5) | i. Plastics (see Note 3) (see Note 5) | j. Chemical Waste | k. Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| January | 118.887 | 44.216 | 25.727 | 60.437 | 32.723 | 0.000 | 0.000 | 0.308 | 0.000 | 1.200 | 0.094 |
| February | 76.419 | 34.880 | 8.626 | 54.212 | 13.581 | 0.000 | 0.000 | 0.000 | 0.000 | 0.800 | 0.046 |
| March | 140.974 | 31.352 | 57.578 | 49.166 | 34.230 | 0.000 | 0.000 | 0.020 | 0.000 | 0.000 | 0.052 |
| April | 123.925 | 30.310 | 57.340 | 42.266 | 24.319 | 0.000 | 0.000 | 0.368 | 0.000 | 1.200 | 0.058 |
| Мау | 113.094 | 32.375 | 0.000 | 70.782 | 42.312 | 0.000 | 0.000 | 0.294 | 0.000 | 1.000 | 0.034 |
| June | 134.902 | 48.193 | 0.000 | 117.435 | 17.467 | 0.000 | 0.000 | 0.000 | 0.000 | 1.322 | 0.096 |
| Sub-total | 708.201 | 221.326 | 149.271 | 394.298 | 164.632 | 0.000 | 0.000 | 0.990 | 0.000 | 5.522 | 0.380 |
| July | | | | | | | | | | | |
| August | | | | | | | | | | | |
| September | _ | _ | | | _ | | _ | | _ | | _ |
| October | | | | | | | | | | | |
| November | | | | | | | | | | | |
| December | | | | | | | | | | | |
| Total | 708.201 | 221.326 | 149.271 | 394.298 | 164.632 | 0.000 | 0.000 | 0.990 | 0.000 | 5.522 | 0.380 |

Total inert C&D waste generated = c+d+e

Total inert C&D waste recycled = c+d

% of recycled inert C&D waste = Total C&D waste recycled / Total C&D waste generated



Notes: (1) The performance target are given in PS Clause 6(14)

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m3. (PS Clause 1.105(4) refers)
- (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
- (6) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m³; soil = 2.0 tonnes/m³

- $(7) \ \text{excavated: rock} = 2.0 \ \text{tonnes/m}^3; \ \text{soil} = 1.8 \ \text{tonnes/m}^3; \ \text{broken concrete} \ \text{and bitumen} = 2.4 \ \text{tonnes/m}^3, \ \text{soil and rock} = 1.9 \ \text{tonnes/m}^3$
- (8) C&D Waste = 0.9 tonnes/m³; bentonite slurry = 2.8 tonnes/m³

Diesel density: 0.8kg/l

Numbers are rounded off to the nearest three decimal places

The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill"

Monthly Summary Waste Flow Table for 2018 Year

NE/2015/02

| | | Actual Quant | tities of Inert C&I | Materials Genera | ted Monthly | | | Actual Quantities | of C&D Wastes G | enerated Monthly | |
|---------------|-----------------------------|---|---------------------------------------|-----------------------------|---------------------------------------|--------------------------|-------------|-----------------------------------|-----------------------|------------------|----------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Borken Concrete | Reused in the Contract | Reused in other Projects | Disposal as Public Fill | Imported Fill | Metals | Paper / Cardboard Packaging | Plastics (See note 3) | Chemical Waste | Other, e.g. general refuse |
| | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000m ³] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000m ³] |
| Jan | 0.30510 | 0.00000 | 0.11060 | 0.00000 | 0.00850 | 0.18600 | 0.00000 | 0.00000 | 0.00000 | 0.00000 | 0.07544 |
| Feb | 1.12247 | 0.00000 | 0.01080 | 0.00000 | 1.08367 | 0.02800 | 32.04000 | 0.00000 | 0.00000 | 0.00000 | 0.05240 |
| Mar | 6.50826 | 0.00000 | 0.04500 | 0.00000 | 6.46326 | 0.00000 | 23.74000 | 0.00000 | 0.00000 | 0.00000 | 0.04520 |
| Apr | 3.82690 | 0.00000 | 0.00000 | 0.00000 | 3.82690 | 0.00000 | 26.37000 | 0.00000 | 0.00000 | 0.00000 | 0.03010 |
| May | 11.03519 | 0.00000 | 8.30510 | 0.00000 | 2.64644 | 0.08365 | 24.18000 | 0.00000 | 0.00000 | 0.00000 | 0.06998 |
| June | 1.62394 | 0.00000 | 0.00000 | 0.00000 | 1.58194 | 0.04200 | 11.32000 | 0.00000 | 0.00000 | 0.00000 | 0.06814 |
| SUB- TOTAL | 24.42186 | 0.00000 | 8.47150 | 0.00000 | 15.61071 | 0.33965 | 117.65000 | 0.00000 | 0.00000 | 0.00000 | 0.34126 |
| Jul | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | · · · · · · · · · · · · · · · · · · · | | · · · · · · · · · · · · · · · · · · · | | | | | | |
| Dec | | | | | | | | | | | |
| TOTAL | 24.42186 | 0.00000 | 8.47150 | 0.00000 | 15.61071 | 0.33965 | 117.65000 | 0.00000 | 0.00000 | 0.00000 | 0.34126 |

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

| Wing Lee (SK) Construction Company Limited | Rev. No. | Draft |
|--|------------|-------------|
| NE/2015/03 - Environmental Management Plan | Issue Date | 16 Dec 2016 |
| Appendices - Appendix 13 | Issue Date | 10 Dec 2010 |

Name of Department : <u>CEDD</u> Contract No. : <u>NE/2015/03</u>

Monthly Summary Waste Flow Table for 2018 (year)

| | | Actual Qua | antities of Inert | C&D Materials G | enerated Month | ly | A | ctual Quantities | of C&D Wastes | Generated Mont | hly |
|-----------------------|--------------------------------|--|---------------------------|-----------------------------|----------------------------|---------------------------|--------------|----------------------------------|--------------------------|--------------------|--------------------------------|
| Month | Total Quantity Generated | Hard Rock & Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemicals Waste | Others, e.g. general refuse |
| | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 kg) | (in '000 kg) | (in '000 kg) | (in '000 kg) | (in '000 m ³) |
| Accumulated From 2017 | 0.84697 | 0 | 0.175365 | 0.290915 | 0.350135 | 0.03056 | 0 | 0 | 0 | 0 | 0.03079 |
| Jan | 0.2397525 | 0 | 0 | 0.0642025 | 0.17555 | 0 | 0 | 0 | 0 | 0 | 0.00614 |
| Feb | 0.0722875 | 0 | 0 | 0.0722875 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Mar | 0.05853 | 0 | 0 | 0 | 0.05853 | 0 | 0 | 0 | 0 | 0 | 0 |
| Apr | 0.007575 | 0 | 0 | 0 | 0.007575 | 0 | 0 | 0 | 0 | 0 | 0 |
| May | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.001258 |
| June | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sub-total | | | | | | | | | | | |
| July | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sept | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 1.225109 | 0 | 0.175365 | 0.427405 | 0.59179 | 0.03056 | 0 | 0 | 0 | 0 | 0.038188 |

Notes: (1) The performance targets are given in PS Clause 6.14.

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- (4) The *Contractor* shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the *works*, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the *works* is equal to or exceeding 50,000 m₃.

Monthly Summary Waste Flow Table for 2018



Contract No.: NE/2017/01

Name of Department: Civil Engineering and Development Department

| | Actu | al Quantities | of Inert C&D | Materials G | enerated Mor | ıthly | Actual | Quantities of | f C&D Wastes | Generated M | Ionthly |
|-----------|--------------------------------|--|--------------------------|--------------------------|----------------------------|--------------------------|-------------|----------------------------------|--------------|-------------------|-----------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | otner . | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| Jan | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| Feb | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| Mar | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| Apr | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| May | 0.0222 | 0.0060 | 0.0000 | 0.0000 | 0.0162 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0024 |
| Jun | 0.0078 | 0.0000 | 0.0000 | 0.0000 | 0.0078 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0055 |
| Sub-total | 0.0300 | 0.0060 | 0.0000 | 0.0000 | 0.0240 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0079 |
| Jul | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 0.0300 | 0.0060 | 0.0000 | 0.0000 | 0.0240 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0079 |

Notes:

- 1. Assume the density of soil fill is 2 ton/m³.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
- 3. Assume the density of mixed rock and soil is 1.9 ton/m³.
- 4. Assume the density of slurry and bentonite is 2.8 ton/m³.
- 5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.
- 6. Assume the density of C&D waste is 0.9 ton/m³.
- 7. The non-inert C&D wastes are disposed at NENT.



Monthly Summary of Waste Flow Table for 2018

Name of Person completing the Record: Ricky Hon

| | Actual Qu | antities of Ine | ert C&D Mater | ials Generate | d Monthly | Actual Qua | ntities of Non- | -inert C&D Wa | astes Genera | ted Monthly |
|-----------|--------------------------|--------------------------|--------------------------|--------------------------|----------------------------|--------------|---------------------|---------------|-------------------|--------------------------|
| Month | Total Quantity | Broken Concrete | Reused in the Contract | other | Disposed as Public Fill | Metals | Paper/ cardboard | Plastics | Chemical Waste | Others, e.g. general |
| | Generated | (see Note 1) | ano comaco: | Projects | | | packaging | (see Note 2) | 114515 | refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 Kg) | (in '000 Kg) | (in '000 Kg) | (in '000 Kg) | (in '000m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.143 |
| Mar | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Apr | 0 | 0.039 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0585 |
| May | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0325 |
| Jun | 0 | 1.5194 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0455 |
| Sub-total | 0 | 1.5584 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.2795 |
| Jul | | | | | | | | | | |
| Aug | | | | | | | | | | |
| Sept | | | | | | | | | | |
| Oct | | | | | | | | | | |
| Nov | | | | | | | | | | |
| Dec | | | | | | | | | | |
| Total | 0 | 1.5584 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.2795 |


Notes: (1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.


(3) Use the conversion factor: 1 full load of 24t / 30t dumping truck being equivalent to 6.5m3 / 8.125 m3 by volume.


APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME


High Level 3 Months Look Ahead Programme





NE/2015/01 28/06/2018
































| vity ID | Activity Name | Calendar | Original F | Remaining Start Duration | Finish | Total Float Activity % TRA Complete | Variance - BL1 | |
|----------------|--|----------|------------|--------------------------|-----------|-------------------------------------|-------------------|---|
| Full-scale Tre | eatment of Cement S/S of Marine Sediment | P2-Cal.C | 313 | 96 06-Jan-18 A | 07-Nov-18 | 86 | 65 | Aug Sep Set |
| MC14075 | Treatment | P2-Cal.C | 250 | 32 06-Jan-18 A | 21-Aug-18 | -189 87.2% | 66 | |
| MC14080 | Curing, Stockpiling and Filling | P2-Cal.C | 313 | 96 06-Jan-18 A | 07-Nov-18 | 86 69.33% | 65 | |
| Modification | Works of Existing Seawall | P2-Cal.C | 45 | 45 04-Aug-18 | 26-Sep-18 | 65 | 0 | Modification Works of Existing |
| MC14145 | Excavation and Removal of existing seawall | P2-Cal.C | 15 | 15 04-Aug-18 | 21-Aug-18 | 65 0% | 0 | Excavation and Removal of existing seawall |
| MC14165 | Excavation down to -0.5mPD | P2-Cal.C | 20 | 20 22-Aug-18 | 13-Sep-18 | 65 0% | 0 | Excavation down to -0.5mPD |
| MC14185 | Installation of Guidance Rail | P2-Cal.C | 4 | 4 14-Sep-18 | 18-Sep-18 | 65 0% | 0 | Installation of Guidance Rail |
| MC14205 | Installation of Leveling Stone (47nos.) | P2-Cal.C | 6 | 6 19-Sep-18 | 26-Sep-18 | 65 0% | 0 | Installation of Leveling Stone (|
| Land Works | | P2-Cal.C | 56 | 56 07-Aug-18 | 12-Oct-18 | -137 | 0 | Land Works |
| Road P2 Und | derpass (CH105-CH318) | P2-Cal.C | 56 | 56 07-Aug-18 | 12-Oct-18 | -137 | 0 | Road P2 Un |
| Underpass | | P2-Cal.C | 56 | 56 07-Aug-18 | 12-Oct-18 | -137 | 0 | ▼ Underpass |
| Underpass P2 | 2 CH 105 - 318 | P2-Cal.C | 56 | 56 07-Aug-18 | 12-Oct-18 | -137 | 0 | ▼ Underpass F |
| Ground Inves | stigation | P2-Cal.C | 56 | 56 07-Aug-18 | 12-Oct-18 | -137 | 0 | Ground Inve |
| LC17780 | Pre-drilling Works (11 nos) for Area 2a1 (P2 CH160 - 202) - 4 Rigs | P2-Cal.C | 12 | 12 11-Sep-18 | 24-Sep-18 | -123 0% | 0 | Pre-drilling Works (11 nos) for Are |
| LC17784 | Pre-drilling Works (10 nos) for Area 1a (P2 CH264 - 318) - 4 Rigs | P2-Cal.C | 12 | 12 07-Aug-18 | 20-Aug-18 | -113 0% | 0 | Pre-drilling Works (10 nos) for Area 1a (P2 CH264 - 318) - 4 Rigs |
| LC17789 | Pre-drilling Works (27 nos) for Area 1b (P2 CH202 - 264) - 4 Rigs | P2-Cal.C | 28 | 28 08-Sep-18 | 12-Oct-18 | -137 0% | 0 | Pre-drilling V |
| Section 4 | of the Works - Preservation and Protection of Existing Trees | P2-Cal.A | 1563 | 1085 12-Jan-17 A | 08-Jun-21 | -255 | -46 | |
| LC25260 | Preservation and Protection of Existing Trees | P2-Cal.A | 1451 | 1011 12-Jan-17 A | 08-Jun-21 | -255 30.32% | -158 | |
| LC25280 | Nursery Transplanted Trees at the Contractor's holding nursery | P2-Cal.A | 1177 | 1011 28-Apr-17 A | 26-Mar-21 | -181 14.1% | -252 | |

NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and Associated Works (Jun-18)

3 Monthly Rolling Programme (Data Date : 20-Jun-2018) Page : 13 of 13

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Jun-18 | | | |
| | | | |
| | | | |

| ty ID Activity Name | Original C Duration | alendar | Activity % Rema Complete Duri | nrg Start | Frish | Early Start | Early Frish | Late Start | Late Finsh | Total Time F Float Allowa | nce I Deal to | als-blu- | A~ [15~] | 2018 | امامعام | Diau Dan | lan [Eah] Wa | e Apr May | 2019 | en Isaal Oc | +ln-In | lan lan la | Feb Mer I | Ace Vay | 2020 | An Seal | Oct New | Dec Jan | Feb Mar | Acr Var | 2021 Jun Jul | [Aza Se | olo:t |
|--|------------------------|----------|----------------------------------|--|--------------------------|--------------------------|--|---|------------------------|------------------------------|---------------|-----------|---|----------|------------|-------------------|--------------|-------------|-----------|-------------|--------|------------|--------------|---------------|--------------|--------------|---------------|--|---------|--|-----------------|--------------------|-------|
| NE/2017/02 - Updated Programme (Jun 2018) | 1471 | | | 271 17-Nov-17 A | 29-Nov-21 | 08-Jun-18 | 29-Nov-21 | 08-Jun-18 | 29-Nov-21 | 0 | | r Peo Mar | A key | 325 S2 F | DJ 390 Oct | new cost | | - At sey | | | | | | | | | VII. III. | | | 14. | | | |
| Contractual Dates | 1461 | | | 01 17-Nov-17 A | | 08-Jun-18 | 29-Nov-21 | 08-Jun-18 | | 0 | | | | | | | | | | | | | | | | | | | | | | | |
| Commencement Date | 0 | 7d | | 0 20-Nov-17 A | 30-Nov-17 A | 08-Jun-18 | 08-Jun-18 | _ | 08-Jun-18 | | T I | | | | | | | | | | | | | | | | | | | | | | |
| K10000 Contract Date | 0 | 7d 7d | 100% | 0 20-Nov-17 A 0 30-Nov-17 A | | 08-Jun-18 | - | 08-Jun-18 08-Jun-18 | | | + | | | | | | | | | | | | | | | | | | | | | | 1 |
| K10010 Starting Date Key Dates (contract) | 195 | 7d | | | 29-Nov-20 | | 29-Nov-20 | | 29-Nov-20 | 0 | 1 | +++- | | | 11 | 1-1-1 | 11 | | | | 11 | | | ~ | | m | | Γ | | | | | 1 |
| K10020 Key Date 1 - Completion of works for the T&C of route-wide lighting, E&M | 0 | 7d | 0% | 0 | 18-May-20* | | 18-May-20 | | 18-May-20 | 0 | | | | | | | | | | | | | | * | | | | | | | | | 1 |
| K10030 Key Date 2 - Completion of works for the opening of Road P2 | 0 | 7d | 0% | 0 | 29-Nov-20* | | 29-Nov-20 | | 29-Nov-20 | 0 | | | | | | | | | | | | | | _ | ot | \perp | | | | | | | |
| Key Dates (planned) | 194 | 7d | | 94 18-May-20 | 28-Nov-20 | 18-May-20 | 28-Nov-20 18-May-20 | 18-May-20 | 29-Nov-20 18-May-20 | 0 | | | | | | | | | | | | | | ٠ | | | | | | | | | 1 |
| K10040 Key Date 1 - Completion of works for the T&C of route-wide lighting, E&M K10050 Key Date 2 - Completion of works for the opening of Road P2 (planned) | 0 | 7d 7d | 0% | 0 | 18-May-20* 28-Nov-20* | | 28-Nov-20 | | 29-Nov-20 | 1 | | | | | | 1-1-1 | -1-1- | | 1 | | 17 | 77 | | | mi | | • | | | | | | 1 |
| Completion Dates (contract) | 1190 | 7d | | | 29-Nov-21 | 27-Aug-18 | A STATE OF THE PARTY OF THE PAR | 27-Aug-18 | 29-Nov-21 | 0 | | | | | Y | | 11 | | | 11 | TT | TT | T | | | \Box | | \Box | | | | П | T |
| K10060 Section 1 - All works not covered by other Sections | 0 | 7d | 0% | 0 | 01-Aug-20* | | 01-Aug-20 | | 01-Aug-20 | 0 | | | | | | | | | | | | | | | 1 | / | | | | | | | |
| K10070 Section 2 - Bridgeworks | 0 | 7d | 0% | 0 | 29-Nov-20* | | 29-Nov-20 | | 29-Nov-20 | 0 | -11 1 | | | | | | | | | | | | | | | | | | | | | | |
| K10080 Section 3 - Preservation and Protection of Existing Trees K10090 Section 4 - Landscape Softworks | 0 | 7d 7d | 0% | 0 | 29-Nov-20* 29-Nov-20* | - | 29-Nov-20 29-Nov-20 | | 29-Nov-20 29-Nov-20 | 0 | | | - | | | 1 | | + | | | ++ | | - | | \Box | | • | | - | | | 1-1- | + |
| K10100 Section 5 - Establishment Works | 0 | 7d | 0% | 0 | 29-Nov-21* | | 29-Nov-21 | | 29-Nov-21 | 0 | | | | | | | | | | | | | | | | | | | | | | | |
| K10110 Section 6 - Community Liaison Centre | 0 | 7d | 0% | 0 | 27-Aug-18* | | 27-Aug-18 | | 27-Aug-18 | 0 | | | | | • | | | | | | | | | | Ш | Ш | | | | | | | |
| Completion Dates (planned) | 1198 | 7d | | 198 16-Aug-18 | 26-Nov-21 | 16-Aug-18 | | 27-Aug-18 | | 3 | | | | | | | | | | | | | | | | | | | | | | | |
| K10120 Section 1 - All works not covered by other Sections (planned) | 0 | 7d | 0% | 0 | 30-Jul-20* | | 30-Jul-20 | | 01-Aug-20 | 2 | | | ļļ | | | - - | | | | | | | | | | | | | | | ╟╌╟╌ | - - - | |
| K10130 Section 2 - Bridgeworks (planned) K10140 Section 3 - Preservation and Protection of Existing Trees (planned) | 0 | 7d 7d | 0% | 0 | 28-Nov-20* 25-Nov-20* | | 28-Nov-20 25-Nov-20 | | 29-Nov-20 29-Nov-20 | 4 | - | | | | | | | | | | | | | | | | • | | | | | | |
| K10150 Section 4 - Landscape Softworks (planned) | 0 | 7d | 0% | 0 | 26-Nov-20* | | 26-Nov-20 | | 29-Nov-20 | 3 | | | | | | | | | | | | | | | | | ٠ | | | | | | |
| K10160 Section 5 - Establishment Works (planned) | 0 | 7d | 0% | 0 | 26-Nov-21* | | 26-Nov-21 | | 29-Nov-21 | 3 | | | | | | | | | | | | | | | | | | | | | | | |
| K10170 Section 6 - Community Liaison Centre (planned) | 0 | 7d | 0% | 0 | 16-Aug-18* | | 16-Aug-18 | | 27-Aug-18 | 11 | 11 | | <u></u> | | - | | | | | | | | | | | ļļļ | | ļļ | | | ļļ | | |
| Access Dales | 477 | 6d | 4000 | 0 17-Nov-17 A | 21-Sep-19 | 08-Jun-18 | 21-Sep-19 | | 29-Nov-21 | 650 | | | | | | | | | | | | | | | | | | | | | | | |
| K10180 Portion I | 0 | 6d 6d | 100% | 0 30-Nov-17 A 0 30-Nov-17 A | | 08-Jun-18 08-Jun-18 | | 29-Nov-21 29-Nov-21 | | - | • | | | | | | | | | | | | | | | | | | | | | | |
| K10190 Portion II K10200 Portion III | 0 | 6d | 100% | 0 17-Nov-17 A | | 08-Jun-18 | | 29-Nov-21 | | | | | | | | | | | | | | | | | | | | | | | | | |
| K10210 Portion IV | 0 | 6d | 0% | 0 21-Sep-19* | | 21-Sep-19 | | 21-Sep-19 | | 0 | | | | | | | | | | • | | | | | | | | <u> </u> | | <u> </u> | <u> </u> | | |
| K10220 Portion V | 0 | 6d | 100% | 0 30-Nov-17 A | | 08-Jun-18 | | 29-Nov-21 | | | 1 | | | | | | | | | | | | | | | | | | | | | | |
| K10230 Pontion VI | 0 | 6d | 100% | 0 30-Nov-17 A | 00.0 | 08-Jun-18 | 00 D 40 | 29-Nov-21 | | 504 | | | | | | + | | | | | | | | | | | | | | | | | |
| Subcontracting | 404 | 7d | 100% | 0 20-Nov-17 A | | 08-Jun-18 08-Jun-18 | 28-Dec-18 08-Jun-18 | 26-Jun-19 | 10-Aug-20 26-Jun-19 | 591 | | | | | | | | | | | | | | | | | | | | | | | |
| S10000 Proposal on competitive process for selection of suppliers of Plant and Ma S10010 Acceptance of proposal on competitive process | 21 | 7d | 100% | 0 11-Dec-17 A | 18-Dec-17 A | | | | 26-Jun-19 | | | | | | | | | | | | | | | | | | | | | | | | |
| S10020 Subcontracting procedure | 3 | 6d | 100% | 0 04-Dec-17 A | 1 | | | 08-Jun-18 | | | | | 111 | | | 1111 | | | | | 77 | | | | | | | | | | | | |
| S10030 Acceptance of subcontracting procedure | 6 | 7d | 100% | 0 07-Dec-17 A | 12-Dec-17 A | 08-Jun-18 | 08-Jun-18 | 08-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subcontract Packages | 319 | 6d | | 168 30-Nov-17 A | - | The second second second | 28-Dec-18 | The second second second | 10-Aug-20 | 477 | | | | | | | | | | | | | | | | | | | | | | | |
| S10040 SC003 - Community Liaison Centre subcontract | 48 - | 6d | 100% | 0 07-Dec-17 A | - | 08-Jun-18 | | 19-Jun-18 25-Jun-18 | 19-Jun-18 25-Jun-18 | | | = | | | | | | | | | | | | | | | | | | | | | |
| S10050 SC004 - Contractor's site office subcontract S10060 SC002 - Pre-construction condition survey subcontract | 48 | 6d 6d | 100% | | | 08-Jun-18 08-Jun-18 | | 08-Jun-18 | | | | | | | | | | | +++ | | | | | | | | | 1-1- | 1 | 1 | 17 | 17 | |
| S10070 SC011 - Instrumentation subcontract | 48 | 6d | 70% | | | 08-Jun-18 | - | 08-Jun-18 | - | 0 | | | | | | | | | | | | | | | | | | | | | | | |
| S10080 SC005 - Site security system subcontract | 48 | 6d | 100% | 0 07-Dec-17 A | 27-Feb-18 A | 08-Jun-18 | 08-Jun-18 | 20-Jun-18 | 20-Jun-18 | | | = 1 | | ١ | | | | | | | | | | | | | | | | | | | |
| S10090 SC006 - ICE for temporary works and Contractor's Design works | 48 | 6d | 100% | | - | 08-Jun-18 | i | 09-Jun-18 | | | | 31 | | | | | | | | | | | | | | | | | | | | | |
| S10100 SC028 - Landscaping subcontract | 48 17 | 6d | 100% | 0 07-Dec-17 A 0 30-Nov-17 A | | | - | 12-Jun-18 12-Jun-18 | | | | 7 | } } | | | | | | | | | | | | - | | ļļ | | | | ╂╌┼╌ | | |
| S10110 Traffic consultant (1st stage) S10120 SC008 - Traffic consultant (2nd stage) | 48 | 6d 6d | 100% | 0 13-Nov-17 A | | | | 11-Jul-18 | 11-Jul-18 | - | | <u> </u> | - | | | | | | | | | | | | | | | | | | | | |
| S10130 SC013 - Road, Drainage, Watermain subcontract | 48 | 6d | 100% | 0 08-Feb-18 A | | | | 12-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S10150 SC010 - Ground investigation subcontract | 48 | 6d | 100% | 0 08-Mar-18 A | 04-May-18 A | | 08-Jun-18 | 03-Sep-18 | 3 03-Sep-18 | | | = | | | | | | | | | | | | | | | | | | | | | |
| S10160 SC018 - Bored pile subcontract | 48 | 6d | 0% | 48 08-Jun-18* | 04-Aug-18 | 08-Jun-18 | | 18-Sep-18 | | 85 | - | | | | | | | | | | | | | | ļ}' | | ļļ | ļļ | | ļļ | ļļ | | |
| S10170 SC019 - Socketted H-pile subcontract | 48 | 6d | 60% | | | 08-Jun-18 | - | 26-Jul-18 | | 39 119 | - | | 7 | | | | | | | | | | | | | | | | | | | | |
| S10180 SC031 - Road lighting system subcontract S10190 SC017 - Fences, ralling, parapets, crash gate and untensioned beam bar | 48 | 6d 6d | 0% | 48 08-Jun-18* 48 08-Jun-18* | 04-Aug-18 04-Aug-18 | 08-Jun-18 08-Jun-18 | | 100000000000000000000000000000000000000 | 28-Dec-18 20-Dec-18 | 115 | - | | 1 | | | | | | | | 11 | | | | | | | | | | | | |
| S10200 SC015 - Flexible surfacing, milling and resurfacing | 48 | 6d | 60% | the second of th | | 08-Jun-18 | | | 3 20-Dec-18 | 144 | | | = | > | _ | | | | | | | | | | | | | | | | | | |
| S10210 SC033 - Electrical system for footbridge subcontract | 48 | 6d | 0% | 48 03-Jul-18* | 27-Aug-18 | 03-Jul-18 | 27-Aug-18 | 12-Jul-19 | 05-Sep-19 | 304 | | | | | 3 | | | | | | | | | | | | ļļ | <u> </u> | _ | 4 | ļļ | | |
| S10220 SC029 - Irrigation system subcontract | 48 | 6d | 0% | 48 01-Aug-18* | 26-Sep-18 | 01-Aug-18 | | 24-Apr-19 | | 215 | | | | 1 : E | | | | | | | | | | | | | | | | | | | |
| S10230 SC030 - Lift system subcontract | 48 | 6d | 0% | 48 01-Aug-18* | 26-Sep-18 | 01-Aug-18 | | | 21-May-19 | 189 | - | | | | | 3 | | | | | | | | | | | | | | | | | |
| S10240 SC022 - Footbridge waterproofing S10250 SC025 - Glazing subcontract | 48 | 6d 6d | 0% | 48 01-Sep-18* 48 02-Oct-18* | 30-Oct-18 27-Nov-18 | 01-Sep-18 02-Oct-18 | | 05-Jul-19 | 29-May-20 29-Aug-19 | 222 | | | | | | | | | | | | | | | | | | | | | | | |
| S10250 SC025 - Grazing subcontract S10260 SC032 - Canopy for footbridge and cladding of arch subcontract | 48 | 6d | 0% | 48 02-Oct-18* | 27-Nov-18 | 02-Oct-18 | | 17-Jun-19 | | 207 | | | | | | | | | | | | | | | | | | | | | | | |
| S10270 SC020 - Footbridge RC works subcontract | 48 | 6d | 0% | 48 01-Nov-18* | 28-Dec-18 | - | 28-Dec-18 | | 25-Mar-19 | 70 | | | | | | | | | | | | | | | | | | | | | | | |
| S10280 SC021 - Prestressing, bearing and fabricated movement joint subcontrac | 48 | 6d | 0% | 48 01-Nov-18* | 28-Dec-18 | | 28-Dec-18 | | | 214 | _ | | | | | | | | | | | | | | | | | | | | | | |
| S10290 SC023 - Footbridge steelworks (steel arch & lift beams) | 48 | 6d | 0% | 48 01-Nov-18* | 28-Dec-18 | 01-Nov-18 | | _ | | 299 | - | | | | | | | | | | | | | | | | | | | | | | |
| S10300 SC026 - Footbridge finishing | 48 974 | 6d | 0% | 48 01-Nov-18* 774 20-Nov-17 A | 28-Dec-18 20-Jul-20 | 01-Nov-18 08-Jun-18 | | 13-Jun-20 08-Jun-18 | | 41 | - | + | | \perp | - | | | | \vdash | \dashv | + | + | | - | | | | | | | | | |
| General Submissions C10000 Draft Safety Plan (submission) | 14 | 7d | | 0 20-Nov-17A | | - | - | 08-Jun-18 | | 10 | | | 1-1- | | | + | | | 1-1- | | | | | | | | 1-1- | TT | | 1 | 11 | 11 | 1 |
| C10010 Safety Plan (submission) | 6 | 6d | 100% | 0 20-Dec-17 A | 1 | | | 08-Jun-18 | | | - | a | | | | | | | | | | | | | | | | | | | | | |
| C10020 Safety Plan (PM's acceptance) | 21 | 7d | | 0 07-Jan-18 A | 24-Jan-18 A | 08-Jun-18 | | 08-Jun-18 | - | | | - | | | | | | | | | | | | | | | | | | | | | |
| C10030 Environmental Management Plan (prepare & submit) | 21 | 7d | | 0 20-Nov-17 A | | | - | 12-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | |
| C10040 Environmental Management Plan (review & discuss) | 6 | 7d | 100% | 0 12-Dec-17 A 0 12-Jan-18 A | | 08-Jun-18 08-Jun-18 | | 12-Jun-18 | | | | | | | | | | | + | | | | | | | - | ╁╌┠╌ | ++ | | + | | | |
| C10050 Environmental Management Plan (resubmit) C10060 Environmental Management Plan (PM's acceptance) | 21 | 6d 7d | | 0 31-Jan-18 A | | | | 12-Jun-18 | - | | | | | | | | | | | | | | | | | | | | | | | | |
| C10070 Subcontractor Management Plan (submission) | 30 | 7d | | 0 20-Nov-17 A | | | | 12-Jun-18 | - | | | | | | | | | | | | | | | | | | | | | | | | |
| C10080 Subcontractor Management Plan (PM's comments) | 21 | 7d | | 0 21-Dec-17 A | | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | 3 12-Jun-18 | | = | | | | | | | | | | | | | | | | | | | | | | |
| C10090 Subcontractor Management Plan (resubmit) | 56 | 6d | 100% | 0 06-Jan-18 A | | - | 08-Jun-18 | 12-Jun-18 | | | _ | | 4 | | - | 44 | | | | | | | | ļļ | | | | , . | | | | | |
| C10100 Subcontractor Management Plan (PM's acceptance) | 21 | 7d | 100% | 0 16-Mar-18 A | 06-Apr-18 A | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | 3 12-Jun-18 | | | | | | 1 | 1 1 | | 1 1 | | | | | | | 1 1 | 1 1 | 1 1 | 1 1 | 1 1 | ı i | 1 1 | 1_1 | |
| | | | | | | | | | -20.20 | 10000 | pose | 200 | _ | | | | D | ate | | | | Re | evision | 1 | | | T | Ch | ecked | 1 | Α | pprov | /ed |
| Baseline: Programme of May 2018 ◆ Mileston | | | | | | | NE/2017 | 7/02 - Ts | eung Kw | an O - L | am Tir | n Tunr | nel | | | 1 | 5-Jun- | 00-09/31/01 | RW | /P-201 | 8-06 | | | | 1-18) | | TC | | | \dashv | - 3 | | |
| Actual Work Summ | arv | | | | | | R/ | and Par | 4 and As | enciate | d Mork | 23 | | | | 1 | J Juli- | | 1,14, | | 5 00 | Luia | -uio | - our | .0/ | | 1,0 | | | - | | | _ |
| | | | | | | | 110 | vau I Z/L | 4 allu A | Souldie | U AAOIL | 10 | | | | | | | | | | | | | | | | | | | | | |

| , | /02 - Updated Programme (Jun 2018) | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------|---|--------------------|----------|--|---------------------------------|--|------------------------|--|------------------------|--|---------------------------------------|-------------|----------------|-------------|-----------------|-----------------|-------------------|--------------------|-------------|--------------------|-------------|--------------|----------------|--|--|
| CITY | Activity Name | Orgraf Duration | Calendar | Activity % Complete | Petraining Start Duration | Frish | Early Start | Early Frish | Late Start | Lale Finish Tot | al Time Risk | . Is the | 7 | 2018 | Oct Nov Dec Jan | s du la lu | 2019 | In du In | l. Je du l | 202 | 0 | o du Is | i Je i Iu | 2021 | I 1114 - 18 - 14 |
| C10110 | Noise Mtigation Plan (submission) | 1 | 7d | | 0 13-Jan-18 A | 15-Feb-18 A | 08-Jun-18 | 08-Jun-18 | 20-Jun-18 | | 1003 | Van Fee Mar | AX Nay VA | Tal Ray Sep | Oct New Dec Jan | seo was was was | July July Mag Sey | COL IREY DEC | ean Fee Mar | Mai wai anu | Jul Rug Sep | Oct Inch Let | Jan Peo Mai | Por May Jun | ou roy sep (|
| C10120 | Noise Mitigation Plan (acceptance) | 21 | 7d | | 1 16-Feb-18 A | - | 08-Jun-18 | 09-Jun-18 | 20-Jun-18 | | 3 | _ '= | | | | | | | | | | | | | |
| 10130 10140 | Weather Protection Scheme (prepare & submit) Weather Protection Scheme (accept) | 30 | 7d 7d | | 0 30-Nov-17 A | 30-Jan-18 A 05-Feb-18 A | 08-Jun-18 08-Jun-18 | 08-Jun-18 08-Jun-18 | 12-Jun-18 | | | | | | | | | | | | | | | | |
| 10150 | Waste Management Plan (prepare & submit) | 18 | 6d | | | 20-Dec-17 A | | 08-Jun-18 | 12-Jun-18 | | | | | +++ | | | | | | | | | | | |
| 010160 | Waste Management Plan (review & discuss) | 18 | 6d | 100% | 0 21-Dec-17 A | | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | | | - | | | | | | | | | | | | | |
| 10170 | Waste Management Plan (resubmit) | 12 | 6d | - | 0 12-Jan-18 A | - | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | | | - | | | | | | | | | | | | | |
| C10180 C10190 | Waste Management Plan (accept) Site Traffic Safety Management Plan | 21 | 7d 7d | | 0 19-Jan-18 A | 25-Apr-18 A 05-Feb-18 A | 08-Jun-18 08-Jun-18 | 08-Jun-18 08-Jun-18 | 12-Jun-18 | | | | | | | | | | | | | | | | |
| 10200 | Construction Impact Assessment (prepare & submit) | 24 | 6d | 100% | | 11-Jan-18 A | 09-Jun-18 | | 09-Jun-18 | | | | | + | | | | l | | | | | | | |
| 10210 | Construction Impact Assessment (review & discuss) | 12 | 6d | C-0.0 (C-0.0 (C- | 0 12-Jan-18 A | 24-Jan-18 A | 09-Jun-18 | 09-Jun-18 | 09-Jun-18 | | | - | | | | | | | | | | | | | |
| 10220 | Construction Impact Assessment (resubmit) | 12 | 6d | | 0 25-Jan-18 A | | 09-Jun-18 | 09-Jun-18 | 09-Jun-18 | | | | | | | | | | | | | | | | |
| 010230 010240 | Construction Impact Assessment (accept) Monitoring proposal for Geotechnical Monitoring | 30 | 7d 7d | | 2 14-Mar-18 A 0 15-Feb-18 A | | 09-Jun-18 08-Jun-18 | 11-Jun-18 08-Jun-18 | 09-Jun-18 25-Jul-18 | | 1 | = | | | | | | | | | | | | | |
| 10250 | Geotechnical instrumentation programme (prepare & submit) | 12 | 6d | 1500,000 | 12 08-Jun-18 | 22-Jun-18 | 08-Jun-18 | 22-Jun-18 | 25-Jul-18 | | 8 | | Z | d-t-t- | | | | H | | | | | | | tririt |
| 210260 | Geotechnical instrumentation programme (accept) | 21 | 7d | 0% | 21 23-Jun-18 | 13-Jul-18 | 23-Jun-18 | 13-Jul-18 | 08-Aug-18 | 3 29-Aug-18 4 | 6 | | | - | | | | | | | | | | | |
| 10270 | Temporary Drainage Management Plan (prepare & submit) | 30 | 6d | | 0 19-Apr-18 A | | 08-Jun-18 | 08-Jun-18 | 21-Jun-18 | | | | | | | | | | | | | | | | |
| 010271 | Temporary Drainage Management Plan (review & discuss) | 5 | 6d 6d | 100% | | 08-May-18 A | 08-Jun-18 | | - | 21-Jun-18 23-Jun-18 | | | 1 | | | | | | | | | | | | |
| 10272 | Temporary Drainage Management Plan (resubmit) Temporary Drainage Management Plan (accept) | 21 | 7d | | 3 09-May-18 A 21 12-Jun-18 | 02-Jul-18 | 08-Jun-18 12-Jun-18 | 11-Jun-18 02-Jul-18 | 21-Jun-18 25-Jun-18 | | 3 | | <u> </u> | <u> </u> | | ┉┼┉┼┉┼┈ | | ├ ─├─┼─ | + | ┈┼┈ ┼┈┼ | | | | ├ ─┼─┼┈ | ╎ ╌┼╌┼╌┼ |
| 10280 | Fall Arrest System (prepare & submit) | 18 | 6d | | 18 02-Jul-19* | 22-Jul-19 | 02-Jul-19 | 22-Jul-19 | 03-Jan-20 | | | | 7 | | | | | | | | | | | | |
| 10290 | Fall Arrest System (review & discuss) | 12 | 6d | 0% | 12 23-Jul-19 | 05-Aug-19 | 23-Jul-19 | 05-Aug-19 | 24-Jan-20 | 10-Feb-20 15 | 1 | | | | | | 8 | | | | | | | | |
| 10300 | Fall Arrest System (resubmit) | 12 | 6d | | 12 06-Aug-19 | 19-Aug-19 | 06-Aug-19 | | 11-Feb-20 | | | | | | | | | | | | | | | | |
| 10310 10320 | Fall Arrest System (accept) Bridge waterproofing system (prepare & submit) | 21 | 7d 6d | 0% 0% | 21 20-Aug-19 18 02-Jan-20* | 09-Sep-19 22-Jan-20 | 20-Aug-19 02-Jan-20 | | 25-Feb-20 30-May-20 | | | | | | | | | ├ | | | | | | | |
| 10320 | Bridge waterproofing system (prepare & submit) Bridge waterproofing system (review & discuss) | 12 | 6d | | 12 23-Jan-20 | 08-Feb-20 | 23-Jan-20 | 08-Feb-20 | 20-Jun-20 | | | | | | | | | | | | | | | | |
| 10340 | Bridge waterproofing system (resubmit) | 12 | 6d | 1000000 | 12 10-Feb-20 | 22-Feb-20 | 10-Feb-20 | | 07-Jul-20 | | | | | | | | | | | | | | | | |
| 10350 | Bridge waterproofing system (accept) | 21 | 7d | | 21 23-Feb-20 | 14-Mar-20 | 23-Feb-20 | | 21-Jul-20 | | | | | | | | | | | | | | | | |
| 10360 | Particulars of bridge bearings (prepare & submit) | 18 | 6d | 0% | 18 01-Apr-19* | 25-Apr-19 | 01-Apr-19 | 25-Apr-19 | 20-Sep-19 | | | | ļļ . | | | | | | | | | | ļļļ | | |
| 10370 10380 | Particulars of bridge bearings (review & discuss) Particulars of bridge bearings (resubmit) | 12 | 6d 6d | 0% | 12 26-Apr-19 12 11-May-19 | 10-May-19 25-May-19 | 26-Apr-19 11-May-19 | 10-May-19 25-May-19 | 14-Oct-19 28-Oct-19 | | | | | | | | | | | | | | | | |
| 10390 | Particulars of bridge bearings (resoluting) | 21 | 7d | | 21 26-May-19 | 15-Jun-19 | 26-May-19 | | | | 9 | | | | | | | | | | | | | | |
| 10400 | Pilar box arrangement (prepare & submit) | 18 | 6d | 0% | 18 02-Mar-20* | 21-Mar-20 | 02-Mar-20 | - | 02-Jun-20 | | 3 | | | | | | | | | | | | | | |
| 10410 | P#ar box arrangement (review & discuss) | 12 | 6d | 0% | 12 23-Mar-20 | 06-Apr-20 | 23-Mar-20 | 06-Apr-20 | 23-Jun-20 | 08-Jul-20 7 | 3 | | | | | | | | | | | | | | |
| 10420 | Piliar box arrangement (resubmit) | 12 | 6d | | 12 07-Apr-20 | 23-Apr-20 | 07-Apr-20 | 23-Apr-20 | 09-Jul-20 | | 3 | | | | | | | | | | | | | | |
| 10430 | Pilar box arrangement (accept) | 21 516 | 7d | 0% | 21 24-Apr-20 343 08-Mar-18 A | 14-May-20 05-Aug-19 | 24-Apr-20 08-Jun-18 | 14-May-20 05-Aug-19 | 23-Jul-20 12-Jun-18 | | 0 | - | | | | | | | | = | | | | | |
| emporary C10440 | Works (TW) Design TW for trench excavation (prepare & submit) | 12 | 6d | 100% | 0 08-Mar-18 A | The second secon | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | | | | • ! | | | | | | | | | | | | |
| C10470 | TW for trench excavation (accept) | 21 | 7d | | 0 10-Apr-18 A | - | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | A STATE OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF T | | | B | | | | | | | | | | | | |
| C10480 | TW for socketted H-pile test (prepare & submit) | 18 | 6d | 0% | 18 28-Aug-18 | 18-Sep-18 | 28-Aug-18 | | 08-Mar-19 | 28-Mar-19 15 | 6 | | | | | | | | | | | | | | |
| C10490 | TW for socketted H-pile test (review & discuss) | 12 | 6d | 0% | 12 18-Sep-18 | 04-Oct-18 | 18-Sep-18 | _ | 29-Mar-19 | | 1: | | | E | | | | | | | | | | | |
| C10500 C10510 | TW for socketted H-pile test (resubmit) TW for socketted H-pile test (accept) | 21 | 6d 7d | 0% | 6 04-Oct-18 21 11-Oct-18 | 11-Oct-18 01-Nov-18 | 04-Oct-18 11-Oct-18 | 11-Oct-18 01-Nov-18 | 13-Apr-19 | | 56 15 | | | | | | | | | | | | | | |
| C10520 | TW for construction of pile cap (prepare & submit) | 18 | 6d | 0% | 18 01-Mar-19* | 21-Mar-19 | 01-Mar-19 | -1 | 26-Mar-19 | | | | | | 7 | | | | | | | | | | |
| C10530 | TW for construction of pile cap (review & discuss) | 12 | 6d | | 12 22-Mar-19 | 04-Apr-19 | 22-Mar-19 | _ | 17-Apr-19 | | · · · · · · · · · · · · · · · · · · · | | | | | | | TTT | 1111 | | | | tririr | | tririt |
| C10540 | TW for construction of pile cap (resubmit) | 6 | 6d | 0% | 6 06-Apr-19 | 12-Apr-19 | 06-Apr-19 | - | 06-May-1 | | 1 1 | | | | | 8 | | | | | | | | | |
| C10550 | TW for construction of pile cap (accept) | 21 | 7d | 0% | 21 01-May-19* | 21-May-19 | 01-May-19 | - | | | 3 | | | | | | | | | | | | | | |
| C10560 C10570 | TW for construction of pier/column (prepare & submit) TW for construction of pier/column (review & discuss) | 18 | 6d 6d | 0% | 18 01-Apr-19* 12 26-Apr-19 | 25-Apr-19 10-May-19 | 01-Apr-19 26-Apr-19 | - | 15-Jun-19 08-Jul-19 | | 8 | | | | | | | | | | | | | | |
| C10580 | TW for construction of pier/column (resubmit) | 6 | 6d | - | 6 11-May-19 | 18-May-19 | 11-May-19 | - | 22-Jul-19 | | 8 | | | 111 | | 9 | | 1-1-1- | 1111 | | | | h-h-h- | H | 1111 |
| C10590 | TW for construction of pler/column (accept) | 21 | 7d | | 21 19-May-19 | 08-Jun-19 | | 08-Jun-19 | 29-Jul-19 | | 1 | | | | | | | | | | | | | | |
| C10600 | TW for construction of bridge deck (prepare & submit) | 18 | 6d | | 18 02-May-19* | 23-May-19 | | 23-May-19 | 29-Jun-19 | 1 | 18 | | | | | | | | | | | | | | |
| C10610 | TW for construction of bridge deck (review & discuss) | 12 | 6d | 0% | 12 24-May-19 | 06-Jun-19 | | 06-Jun-19 | 22-Jul-19 | | 18 | | | | | | | | | | | | | | |
| C10620 C10630 | TW for construction of bridge deck (resubmit) TW for construction of bridge deck (accept) | 21 | 6d 7d | | 6 08-Jun-19 21 15-Jun-19 | 14-Jun-19 05-Jul-19 | 08-Jun-19 15-Jun-19 | | | | 8 | | | + | | | | ╁╌┼╌┼╌ | ++- | | | | \vdash | ├ ─┼─├─ | ╁╌┼╌┼╌┤ |
| C10640 | TW for construction of lift shaft (prepare & submit) | 18 | 6d | | 18 01-Jun-19* | 22-Jun-19 | 01-Jun-19 | | 29-Jun-19 | | 23 | | | | | | | | | | | | | | |
| C10650 | TW for construction of lift shaft (review & discuss) | 12 | 6d | 0% | 12 24-Jun-19 | 08-Jul-19 | 24-Jun-19 | 1 | 22-Jul-19 | 03-Aug-19 2 | 23 | | | | | | 8 | | | | | | | | |
| C10660 | TW for construction of lift shaft (resubmit) | 6 | 6d | 0% | 6 09-Jul-19 | 15-Jul-19 | 09-Jul-19 | 15-Jul-19 | | | 23 | | | | | | | | | | | | | | $\parallel \parallel \parallel \parallel$ |
| C10670 C10680 | TW for construction of lift shaft (accept) TW for construction of slaircase (prepare & submit) | 21 | 7d 6d | | 21 16-Jul-19 18 01-Jun-19* | 05-Aug-19 22-Jun-19 | 16-Jul-19 01-Jun-19 | 05-Aug-19 22-Jun-19 | | 9 01-Sep-19 2 9 20-Jul-19 2 | 27 | | | + | | | | - | | | | | | | +-+-+ |
| C10690 | TW for construction of staircase (prepare & submit) TW for construction of staircase (review & discuss) | 12 | 6d | - | 12 24-Jun-19 | 08-Jul-19 | 24-Jun-19 | - | 22-Jul-19 | The second secon | 23 | | | | | | 8 | | | | | | | | |
| C10700 | TW for construction of staircase (resubmit) | 6 | 6d | 0% | 6 09-Jul-19 | 15-Jul-19 | 09-Jul-19 | 15-Jul-19 | - | CONTRACTOR OF THE PROPERTY OF THE PARTY OF T | 23 | | | | | | 9 | | | | | | | | $\parallel \parallel \parallel \parallel$ |
| C10710 | TW for construction of staircase (accept) | 21 | 7d | 0% | 21 16-Jul-19 | 05-Aug-19 | 16-Jul-19 | 05-Aug-19 | 12-Aug-1 | 9 01-Sep-19 2 | | | | | | | | | | | _ | | | | |
| | tements (MS) | 894 | 0.1 | 10031 | 774 22-Jan-18 A | | 08-Jun-18 | 7 | | | 0 | | | | | | | ļļļ | | | | | | ļļļ | |
| C10720 C10730 | MS tree felling (prepare & submit) MS tree felling (accept) | 12 | 6d 7d | | 0 22-Jan-18 A 0 27-Jan-18 A | - | 08-Jun-18 08-Jun-18 | | _ | 3 22-Jun-18 3 22-Jun-18 | | | | | | | | | | | | | | | |
| 10740 | MS for trench excavation (prepare & submit) | 12 | 6d | | 0 13-Mar-18 A | | 08-Jun-18 | | 12-Jun-18 | | | | | | | | | | | | | | | | |
| C10770 | MS for trench excavation (accept) | 21 | 7d | | 0 10-Apr-18 A | | 08-Jun-18 | | 12-Jun-18 | | | | - | | | | | | | | | | | | |
| C10780 | MS for Contractor's site office (prepare & submit) | 6 | 6d | | 0 08-Mar-18 A | | 08-Jun-18 | | 1 | 3 25-Jun-18 | | 1 | <u> </u> | | | | | <u> </u> | | | | | <u> </u> | <u> </u> | <u> </u> |
| C10790 | MS for Contractor's site office (review & discuss) | 6 | 6d | - | 0 13-Mar-18 A | _ | 08-Jun-18 | | 25-Jun-18 | | | - | | | | | | | | | | | | | |
| C10800 C10810 | MS for Contractor's site office (resubmit) MS for Contractor's site office (accept) | 21 | 6d 7d | | 0 10-Apr-18 A 0 04-May-18 A | | - | | 25-Jun-18 25-Jun-18 | 3 25-Jun-18 3 25-Jun-18 | | | | | | | | | | | | | | | |
| C10810 | MS for temporary road construction (prepare & submit) | 6 | 6d | | 0 08-Feb-18 A | | | The state of the s | 04-Jul-18 | | | = | T | | | | | | | | | | | | |
| C10830 | MS for temporary road construction (review & discuss) | 6 | 6d | 20000000 | 0 23-Feb-18 A | | 08-Jun-18 | | 04-Jul-18 | | | | | | | | | | | | | | | | |
| C10840 | MS for temporary road construction (resubmit) | 6 | 6d | | 0 06-Mar-18 A | | 08-Jun-18 | - | 04-Jul-18 | | | | | | | | | | | | | | | | |
| C10850 | MS for temporary road construction (accept) | 14 | 7d | 100% | 0 11-Apr-18 A | 23-May-18 A | 08-Jun-18 | 08-Jun-18 | 04-Jul-18 | 04-Jul-18 | | | =="/ | 111 | | | | | | | | | | | |
| | Baseline: Programme of May 2018 ◆ ◆ I | Milestone | | | - 1 | | | NE/2017 | 7/02 - Ts | eung Kwan O |) - Lam T | n Tunr | nel | | | Date | | | Revision | | | _ | Checked | | Approved |
| | 2 50 3 | Summary | | | I | | | | | 4 and Associ | | | | | 15- | Jun-18 | RWP-20 | 18-06 (D | Data date | 8-Jun-18) | | TC | | | |
| | | j | | | I | | | | | | | | | | | | | | | | | | | | |
| | Remaining Work | | | | I | | | L | Jpdated | Programme (| June 201 | 8) | | | | | | | | | | | | | |
| | Critical Remaining Work | | | | - 1 | | | | | | | | | Page | 2 of 9 | | | | | | | | | | |
| | | | | | | | | | | | | | | , ago | 2010 | | | | | | | | | | |

| | Critical Remaining Work | | | | | | | | | | | | F | Page 3 | 3 of 9 | | | | | | | | | | | | | | |
|--------|--|-----|----------|----|-----------------------------|------------------------|------------------------|--|--|--|---------|--------|---|--------|------------|------------------|------|-------------|--------|--------|---------------------|-----------------------------|-------|--------------------|-----|--------|-------------|-----|---------|
| | Remaining Work | | | | | | | U | pdated Program | me (June | 2018) | | | | | | | | | | | | | | | | | | |
| | Actual Work Summa | ary | | | | | | | ad P2/D4 and A | | | | | | ŀ | 10-0011-10 | | Litari | 2010 | טט (טמ | ia valt | , o out | 10/ | | 110 | | | 1 | |
| _ | Baseline: Programme of May 2018 ◆ Milesto | | | | | | | NE/2017 | /02 - Tseung Kw | an O - Lai | m Tin T | Tunnel | | | - | Dat 15-Jun-18 | | RWP | -2018- | | Revision ta date | (2)(3) | 1-18) | | TC | Checke | 90 | l A | Approve |
| | | | | | | 1 | | | | | | | | | | | | | | | D | | | | | Oharl | | | |
| 1590 | MS for footbridge waterproofing (review & discuss) | 6 | 6d | 0% | 6 30-Mar-20 | 06-Apr-20 | 30-Mar-20 | The latest territory and the latest territory | 25-Aug-20 31-Aug-20 | | | | | | | | | | | | | 8 | | | | | | | |
| 11580 | MS for footbridge waterproofing (prepare & submit) | 12 | | 0% | 12 16-Mar-20 | 28-Mar-20 | 16-Mar-20 | | 11-Aug-20 24-Aug-20 | | | | | | | | | | | | | | | . | | | | | |
| 1570 | MS for fences, railing, parapets, crash gate and untensioned beam barrie | 21 | | 0% | 21 31-Oct-18 | 20-Nov-18 | 31-Oct-18 | 20-Nov-18 | 22-Jan-19 11-Feb-19 | | 1 | | | | | | | | 11 | | | 11 | 1 | /******** / | | 1-1- | 1-1-1 | | |
| 1560 | MS for fences, rating, parapets, crash gate and untensioned beam barrie | 6 | 6d | 0% | 6 24-Oct-18 | 30-Oct-18 | 24-Oct-18 | 30-Oct-18 | 15-Jan-19 21-Jan-19 | | | | | | B | | | | | | | | | | | | | | |
| 1550 | MS for fences, railing, parapets, crash gate and untensioned beam barrie | 6 | 6d | 0% | 6 16-Oct-18 | 23-Oct-18 | 16-Oct-18 | 23-Oct-18 | 08-Jan-19 14-Jan-19 | | | | | | D . | | | | | | | | | | | | | | |
| 11540 | MS for fences, rating, parapets, crash gate and untensioned beam barrie | 12 | | 0% | 12 02-Oct-18* | 15-Oct-18 | 02-Oct-18 | 15-Oct-18 | 21-Dec-18 07-Jan-19 | | 1 | | | | = - | | | | | | | | | | | | | | |
| 11530 | MS for flexible surfacing (resoluting MS for flexible surfacing (accept) | 21 | 7d | 0% | 21 31-Oct-18 | 20-Nov-18 | 31-Oct-18 | 20-Nov-18 | 22-Jan-19 11-Feb-19 | 1 500 | | | | | | | | | | | | | | | | 1 1 | | | |
| 11510 | MS for flexible surfacing (review & discuss) MS for flexible surfacing (resubmit) | 9 | 6d | 0% | 6 24-Oct-18 | 30-Oct-18 | 24-Oct-18 | 30-Oct-18 | 15-Jan-19 21-Jan-19 | 68 | 1 | | | | ū | | | | 1-1- | | | +-+- | 1-1-1 | | | 1 | 1-1-1 | | |
| 11500 | MS for flexible surfacing (prepare & submit) MS for flexible surfacing (review & discuss) | 6 | 6d | 0% | 6 16-Oct-18 | 23-Oct-18 | 16-Oct-18 | 23-Oct-18 | 08-Jan-19 14-Jan-19 | 68 | 1 | | | | 9 | | | | | | | 1 1 | | | | | 1 1 1 | | |
| 11490 | MS for prestressing (accept) MS for flexible surfacing (prepare & submit) | 12 | 7d 6d | 0% | 12 02-Oct-18* | 15-Oct-18 | 02-Oct-18 | 15-Oct-18 | 21-Dec-18 07-Jan-19 | 68 | 1 1 | | | | 3 | | | | | | - | | | | | 1 1 | 1 1 1 | | |
| 11480 | MS for prestressing (resubmit) | 6 | 6d | 0% | 6 23-Dec-19 21 01-Jan-20 | 31-Dec-19 21-Jan-20 | 23-Dec-19 01-Jan-20 | 31-Dec-19 21-Jan-20 | 09-Mar-20 14-Mar-20 16-Mar-20 05-Apr-20 | _ | - 1 | | | | | | | | | - | - | | | | | | | | |
| 1470 | MS for prestressing (review & discuss) | 6 | 6d | 0% | 6 16-Dec-19 | 21-Dec-19 | 16-Dec-19 | | 02-Mar-20 07-Mar-20 09-Mar-20 14-Mar-20 | | 1 | | | | | | | | | g | | | | | | | | | |
| 1460 | MS for prestressing (prepare & submit) | 12 | 6d | 0% | 12 02-Dec-19* | 14-Dec-19 | 02-Dec-19 | 14-Dec-19 | 17-Feb-20 29-Feb-20 | | | | | | | + | | | 11 | - 70 | | - | 4-4-4 | / - | | | | | |
| 11450 | MS for installation of bearing and movement joints (accept) | 21 | 7d | 0% | 21 16-Jul-19 | 05-Aug-19 | 16-Jul-19 | 05-Aug-19 | 01-Jan-20 21-Jan-20 | | | | | | | | | = | | 8 | | | | | | | | | |
| 11440 | MS for installation of bearing and movement joints (resubmit) | 6 | 6d | 0% | 6 09-Jul-19 | 15-Jul-19 | 09-Jul-19 | 15-Jul-19 | 23-Dec-19 31-Dec-19 | The second secon | | | | | | | | | | | | | | | | | | | 1 1 |
| 11430 | MS for installation of bearing and movement joints (review & discuss) | 6 | 6d | 0% | 6 02-Jul-19 | 08-Jul-19 | 02-Jul-19 | 08-Jul-19 | 16-Dec-19 21-Dec-19 | | | | | | | | | 0 | | | | | | | | | | | |
| 11420 | MS for installation of bearing and movement joints (prepare & submit) | 12 | | 0% | 12 17-Jun-19 | 29-Jun-19 | 17-Jun-19 | 29-Jun-19 | 02-Dec-19 14-Dec-19 | | | | | | | | | = | | | | | | | | | | | |
| 1410 | MS for construction of staircase (accept) | 21 | 7d | 0% | 21 03-Sep-19 | 23-Sep-19 | 03-Sep-19 | - | 02-Oct-19 22-Oct-19 | 29 | ļi | | | | | 4 | ļļļ. | | | | | | 444 | | | | 4-4-4 | | |
| 11400 | MS for construction of staircase (resubmit) | 6 | 6d | 0% | 6 27-Aug-19 | 02-Sep-19 | 27-Aug-19 | 1 | 24-Sep-19 30-Sep-19 | | | | | | | | | | | | | | | | | | 1 1 1 | | |
| 11390 | MS for construction of staircase (review & discuss) | 6 | 6d | 0% | 6 20-Aug-19 | 26-Aug-19 | 20-Aug-19 | | 17-Sep-19 23-Sep-19 | | | | | | | | | | | | | | | | | | | | |
| C11380 | MS for construction of staircase (prepare & submit) | 12 | 6d | 0% | 12 06-Aug-19 | 19-Aug-19 | 06-Aug-19 | | 02-Sep-19 16-Sep-19 | | | | | | | | | | | | | | | | | | | | |
| C11370 | MS for construction of lift shaft (accept) | 21 | 7d | 0% | 21 03-Sep-19 | 23-Sep-19 | 03-Sep-19 | 23-Sep-19 | 09-Dec-19 29-Dec-19 | | | | | | | | | | | | | | | | | | | | |
| C11360 | MS for construction of lift shaft (resubmit) | 6 | 6d | 0% | 6 27-Aug-19 | 02-Sep-19 | 27-Aug-19 | 02-Sep-19 | 02-Dec-19 07-Dec-19 | | | | | | | | | | - | | | | | | | | 111 | | |
| 211350 | MS for construction of lift shaft (review & discuss) | 6 | 6d | 0% | 6 20-Aug-19 | 26-Aug-19 | 20-Aug-19 | And a control of the last Control of the Control of | 25-Nov-19 30-Nov-19 | | | | | | | | | 1 5 | | | | | | | | | | | |
| C11340 | MS for construction of lift shaft (prepare & submit) | 12 | 6d | 0% | 12 06-Aug-19 | 19-Aug-19 | 06-Aug-19 | 19-Aug-19 | 02-Sep-19 16-Sep-19 | | | | | | | | | = | | | | | | | | | | | |
| C11330 | MS for construction of bridge deck (accept) | 21 | 7d | 0% | 21 03-Aug-19 | 23-Aug-19 | 03-Aug-19 | 23-Aug-19 | 21-Dec-19 10-Jan-20 | 140 | | | | | | | | | | | | | | | | | | | |
| C11320 | MS for construction of bridge deck (resubmit) | 6 | 6d | 0% | 6 27-Jul-19 | 02-Aug-19 | 27-Jul-19 | 02-Aug-19 | 14-Dec-19 20-Dec-19 | 117 | | | | | | | | 9 | | | | | | | | | | | |
| C11310 | MS for construction of bridge deck (review & discuss) | 6 | 6d | 0% | 6 20-Jul-19 | 26-Jul-19 | 20-Jul-19 | 26-Jul-19 | 07-Dec-19 13-Dec-19 | 117 | | | | | | | | 2 | | | | | | | | | | | |
| C11300 | MS for construction of bridge deck (prepare & submit) | 12 | 6d | 0% | 12 06-Jul-19 | 19-Jul-19 | 06-Jul-19 | 19-Jul-19 | 02-Sep-19 16-Sep-19 | 49 | | | | | | | | | | | | | | | | | | | |
| C11290 | MS for construction of pier/column (accept) | 21 | 7d | 0% | 21 09-Jul-19 | 29-Jul-19 | 09-Jul-19 | 29-Jul-19 | 25-Sep-19 15-Oct-19 | 78 | | | | | | | | | | | 1 1 | | | | | | | | |
| C11280 | MS for construction of pier/column (resubmit) | 6 | 6d | 0% | 6 02-Jul-19 | 08-Jul-19 | 02-Jul-19 | 08-Jul-19 | 18-Sep-19 24-Sep-19 | | | | | | | | | 9 | | | | | | | | | | | |
| C11270 | MS for construction of pier/column (review & discuss) | 6 | 6d | 0% | 6 24-Jun-19 | 29-Jun-19 | 24-Jun-19 | 29-Jun-19 | 10-Sep-19 17-Sep-19 | | m | | | | | | | 0 | | | | | | | | T | | | |
| C11260 | MS for construction of pier/column (prepare & submit) | 12 | 6d | 0% | 12 10-Jun-19 | 22-Jun-19 | 10-Jun-19 | 22-Jun-19 | 19-Aug-19 31-Aug-19 | 59 | | | | | | | | | | 1 1 | 1 1 | | | | 1 1 | | | | |
| C11250 | MS for construction of pile cap (accept by PM & MTRCL) | 28 | 7d | 0% | 28 20-Jun-19 | 17-Jul-19 | 20-Jun-19 | 17-Jul-19 | 04-Jul-19 31-Jul-19 | 14 | | | | | | | | | | 1 1 | | 1 1 | | | | | | | |
| 211240 | MS for construction of pile cap (resubmit) | 6 | 6d | 0% | 6 13-Jun-19 | 19-Jun-19 | 13-Jun-19 | 19-Jun-19 | 26-Jun-19 03-Jul-19 | 11 | | | | | | | | 0 | | 1 1 | 1 1 | 1 1 | | | | | | | |
| 230 | MS for construction of pile cap (prepare & submit) MS for construction of pile cap (review & discuss) | 12 | 6d 6d | 0% | 12 22-May-19 6 05-Jun-19 | 04-Jun-19 12-Jun-19 | 22-May-19 05-Jun-19 | 04-Jun-19 12-Jun-19 | 04-Jun-19 18-Jun-19 19-Jun-19 25-Jun-19 | 11 | 11 1 | | | | | | - | 1 | | | | | | | | | | | |
| 211220 | | | | | | | | | | 111 | | | | | | | | | | | | | | | | | | | |

| 0 | ctivty Name | Orgnati | Calendari | Activity % | Pemaning Start | Frish | Early Start | Early Frish | Late Start | Late Firsh | Total Time Risk | | | 2018 | | | 2013 | | | 3 | 5050 | | | | 2021 | |
|--|--|----------------------|-----------|---|----------------------------------|----------------------------|------------------------|-------------------------------------|---|------------------------|--|---------------|-------------|---------------|--|--------------------|----------------|----------------|---|-------------|-------------|-------------|------------|---|--|-----------|
| | | Original Duration | 64 | Complete 0% | Duration 6 07-Apr-20 | 16-Apr-20 | 07-Apr-20 | 16-Apr-20 | 01-500-20 | 07-Sep-20 | Float Alberance | Deo Jan Fel | Mar Apr M | y Jan Jol Fee | Sep Oot Nov De | Jan Feb Mar Apr Ma | Jun Jul Aug | Sep Oct Nov De | o Jan Feb Ma | Apr May Jun | n Jul Aug ! | Sep Oct No | av Dec Jan | Feb Mar Açı | May Jun Jul | A Aug Sep |
| | //S for footbridge waterproofing (resubmit) //S for footbridge waterproofing (accept) | 21 | 6d 7d | 0% | 21 17-Apr-20 | 07-May-20 | 17-Apr-20 | 07-May-20 | 08-Sep-20 | - | 144 | | | | | | | | | | | | | | | |
| | /S for footbridge steelworks (steel arch & lift beams) (prepare & submit) | 12 | | 0% | 12 01-Nov-19* | 14-Nov-19 | 01-Nov-19 | - | 03-Jan-20 | - 0 | 51 | | | | | | | | | | | | | | | |
| 11630 | AS for footbridge steelworks (steel arch & lift beams) (review & discuss) | 6 | 6d | 0% | 6 15-Nov-19 | 21-Nov-19 | | 21-Nov-19 | 17-Jan-20 | | 51 | | | | | | | 0 | | | | | | | | |
| | AS for footbridge steelworks (steel arch & lift beams) (resubmit) | 6 | 6d | 0% | 6 22-Nov-19 | 28-Nov-19 | 22-Nov-19 | 28-Nov-19 | 24-Jan-20 | - | 51 | | | | | | | | , | | | | | | . | |
| | //S for footbridge steelworks (steel arch & lift beams) (accept) | 21 | 7d | | 21 29-Nov-19 | 19-Dec-19 | 29-Nov-19 01-Jun-20 | 19-Dec-19 | 04-Feb-20 | 24-Feb-20 24-Aug-20 | 67 59 | | | | | | | | | | | | | | . | |
| | /IS for footbridge finishing (prepare & submit) //S for footbridge finishing (review & discuss) | 12 | 6d 6d | 0% | 12 01-Jun-20* 6 15-Jun-20 | 13-Jun-20 20-Jun-20 | 15-Jun-20 | 20-Jun-20 | | 31-Aug-20 | 59 | H | +++ | | | | 1-1-1- | | +++++ | 9 | 4 | rrr | 1111 | | . Tirir | 1 |
| | /// // // // // // // // // // // // // | 6 | 6d | 0% | 6 22-Jun-20 | 29-Jun-20 | 22-Jun-20 | 29-Jun-20 | | 07-Sep-20 | 59 | | | | | | | | | | E | | | | | |
| | // // // // // // // // // // // // // | 21 | 7d | 0% | 21 30-Jun-20 | 20-Jul-20 | 30-Jun-20 | 20-Jul-20 | 08-Sep-20 | 28-Sep-20 | 70 | | | | | | | | | | | | | | , l l | |
| 11700 | fS for fall arrest system (prepare & submit) | 18 | 6d | 0% | 18 10-Sep-19 | 02-Oct-19 | 10-Sep-19 | 02-Oct-19 | | 07-Apr-20 | 153 | | | | | | | | | | | | | | | |
| | AS for fall arrest system (review & discuss) | 12 | 6d | 0% | 12 03-Oct-19 | 17-Oct-19 | 03-Oct-19 | 17-Oct-19 | | 24-Apr-20 | 153 | ļļļ | | | ├─├─├─ | | | | | | | ┝╌┼╌├╴ | | | | |
| | AS for fall arrest system (resubmit) AS for fall arrest system (accept) | 12 | 6d 7d | - | 12 18-Oct-19 21 01-Nov-19 | 31-Oct-19 21-Nov-19 | 18-Oct-19 01-Nov-19 | 31-Oct-19 21-Nov-19 | 25-Apr-20 | 11-May-20 01-Jun-20 | 153 | | | | | | | - Te | | | | | | | . | |
| | ison Centre (CLC) | 271 | 70 | 070 | | 16-Aug-18 | 08-Jun-18 | 16-Aug-18 | 19-Jun-18 | - | 11 | 1 | +++ | + | | | | | | | | | | | . 1 1 | |
| | PM's written instruction | 1 | 6d | 100% | | 30-Nov-17 A | 08-Jun-18 | 08-Jun-18 | 19-Jun-18 | | | | | | | | | | | | | | | | | |
| 11750 | Proposed layout (prepare & submit) | 6 | 6d | 100% | 0 01-Dec-17 A | 13-Jan-18 A | 08-Jun-18 | 08-Jun-18 | 19-Jun-18 | | | | 4.4.4. | | <u> </u> | . | <u> </u> | | | | | <u> </u> | | , | | |
| | Proposed layout (review & discuss) | 6 | 6d | 100% | 0 14-Jan-18 A | - | 08-Jun-18 | 08-Jun-18 | 19-Jun-18 | | | | | | | | | | | | | | | | 111 | |
| | Proposed layout (resubmit) | 21 | 6d 7d | 100% 95% | 0 23-Jan-18 A 1 19-Apr-18 A | 18-Apr-18 A 09-Jun-18 | 08-Jun-18 08-Jun-18 | 08-Jun-18 09-Jun-18 | 19-Jun-18 | | 12 | | " . | 4 | | | | | | | | | | | / II I | |
| | Proposed layout (accept) Design of CLC foundation (submit & accept) | 12 | 7d 6d | 0.0000000000000000000000000000000000000 | | 08-May-18 A | 09-Jun-18 | 09-Jun-18 | 21-Jun-18 | - | 12 | | | | | | | | | | | | | | | |
| | Design of CLC (prepare & submit) | 12 | 6d | | 0 19-Feb-18 A | | 09-Jun-18 | 09-Jun-18 | 20-Jun-18 | | | | | | | | | | | | | | | | <u> </u> | |
| | Design of CLC (review & discuss) | 6 | 6d | | 0 20-Apr-18 A | | 09-Jun-18 | 09-Jun-18 | 20-Jun-18 | | | | 1 | | | | | | | | | | | | | |
| | Design of CLC (resubmit) | 6 | 6d | | | 30-Apr-18 A | 09-Jun-18 | 09-Jun-18 | 20-Jun-18 | | | | | | | | | | | | | | | | | |
| | Design of CLC (accept) | 21 | 7d | | 0 01-May-18 A | | | 09-Jun-18 08-Jun-18 | 20-Jun-18 21-Jun-18 | | | | - | 7 | | | | | | | | | | | | |
| | MS for CLC (prepare & submit) MS for CLC (review & discuss) | 6 | 6d 6d | 100% | 0 02-Apr-18 A 0 18-Apr-18 A | 17-Apr-18 A 08-May-18 A | 08-Jun-18 08-Jun-18 | 08-Jun-18 | 21-Jun-18 21-Jun-18 | | | | - | | | | | | | | | | | | | |
| | MS for CLC (review & discuss) | 6 | 6d | - | 0 09-May-18 A | | | 08-Jun-18 | 21-Jun-18 | | | min | | | | TITIT | | | | | 777 | | | | | |
| | MS for CLC (accept) | 21 | 7d | 200000000000000000000000000000000000000 | 0 11-May-18 A | 18-May-18 A | | 08-Jun-18 | 21-Jun-18 | 21-Jun-18 | | | 1 1 1 | | | | | | | | | | | | | |
| 11830 | Construction of CLC | 69 | 6d | | 57 18-Apr-18 A | 16-Aug-18 | 09-Jun-18 | 16-Aug-18 | 20-Jun-18 | | 9 | | | + | | | | | | | | | | | | |
| - | Site formation | 5 | 6d | - | 0 18-Apr-18 A | 19-Apr-18 A | 09-Jun-18 | | 21-Jun-18 | 1 | | | | 4 | | | | | | | | | | | | |
| | Concrete slab | 17 | 6d 6d | | 0 20-Apr-18 A 0 18-May-18 A | | 09-Jun-18 09-Jun-18 | 09-Jun-18 09-Jun-18 | 21-Jun-18 21-Jun-18 | | | | + | 0 - | ╂╌╂╌╂╌ | ╂╍╂╍╂╍╂╸ | | | | | | +++ | | | - | |
| | Steel frame Nall, ceiling, doors, windows | 24 | 6d | - | | 1 | 09-Jun-18 | 03-Jul-18 | 21-Jun-18 | | 9 | | | 1 | | | | | | | | | | | | |
| | Furnishing | 24 | 6d | | 24 03-Jul-18 | 31-Jul-18 | 03-Jul-18 | 31-Jul-18 | 13-Jul-18 | 10-Aug-18 | 9 | | | | | | | | | | | | | | | |
| 11830-6 | E&M | 24 | 6d | 0% | 24 03-Jul-18 | 31-Jul-18 | 03-Jul-18 | 31-Jul-18 | 13-Jul-18 | 10-Aug-18 | 9 | | | | | | | | | | | | | | | |
| | T&C of CLC | 14 | 6d | | 14 31-Jul-18 | 16-Aug-18 | 31-Jul-18 | 16-Aug-18 | THE R. P. LEWIS CO., LANSING, SANS, | 27-Aug-18 | 9 | ļii. | 444. | | | 4-4-4-4- | <u> </u> | | | | | | - | ┝╍┼╍┼╍ | | |
| - | nd Protection of Existing Trees | 826 12 | - | | 715 27-Dec-17 A 0 27-Dec-17 A | 25-Nov-20 13-Jan-18 A | 08-Jun-18 08-Jun-18 | 25-Nov-20 08-Jun-18 | 12-Jun-18 12-Jun-18 | - | 3 | | | | | | | | | | | | | | | |
| 11840 11850 | Free survey and tree report Preservation and protection of existing trees | 715 | | | 715 03-Jul-18 | 25-Nov-20 | 03-Jul-18 | 25-Nov-20 | 06-Jul-18 | | 3 | ' ' | 7 | | | | | | | | | | ₽ ' | | | |
| ootbridge Ca | | 293 | 100000 | | 293 01-Jun-19 | 19-Mar-20 | 01-Jun-19 | The second second second | - Andrewson Street | 01-Jun-20 | 74 | | | | | | | | TIT | ' | | | | | | |
| | Design of steel canopy & cladding of arch (prepare & submit) | 90 | 6d | 0% | 90 01-Jun-19* | 17-Sep-19 | 01-Jun-19 | 17-Sep-19 | 13-Aug-19 | 28-Nov-19 | 60 | | | | | | | | | | | 1_1_1 | | ļļļ | <u> </u> | |
| and the second second | Design of steel canopy & cladding of arch (review & discuss) | 18 | - | | 18 18-Sep-19 | 10-Oct-19 | 18-Sep-19 | 10-Oct-19 | 29-Nov-19 | | 60 | | | | | | | | | | | | | | | |
| | Design of steel canopy & cladding of arch (resubmit) | 18 | 6d 7d | | 18 11-Oct-19 21 01-Nov-19 | 31-Oct-19 21-Nov-19 | 11-Oct-19 01-Nov-19 | 31-Oct-19 21-Nov-19 | 20-Dec-19 14-Jan-20 | | 60 74 | | | | | | | | | | | | | | | |
| C11890 C11900 | Design of steel canopy & cladding of arch (accept) MS for steel canopy & cladding of arch (prepare & submit) | 18 | | | 18 22-Nov-19 | 12-Dec-19 | 22-Nov-19 | | 17-Mar-20 | | 93 | | | | | | | | | | | | | | | |
| 11910 | MS for steel canopy & cladding of arch (review & discuss) | 12 | | | 12 13-Dec-19 | 28-Dec-19 | | 28-Dec-19 | 08-Apr-20 | 24-Apr-20 | 93 | | | | | | | | | | | | | | | |
| 11920 | MS for steel canopy & cladding of arch (resubmit) | 12 | | 0% | 12 30-Dec-19 | 13-Jan-20 | 30-Dec-19 | The second second second second | 25-Apr-20 | - | 93 | | | | | | | | | | | | | | | |
| 11930 | MS for steel canopy & cladding of arch (accept) | 21 | | | 21 14-Jan-20 | 03-Feb-20 | 14-Jan-20 | | | 01-Jun-20 | 119 | | | | | | | | | ااد | | | | | | |
| C11940 | Material order, fabrication and delivery of footbridge canopy & cladding of | 96 | 6d | 0% | 96 22-Nov-19 636 01-Mar-19 | 19-Mar-20 26-Nov-20 | 22-Nov-19 01-Mar-19 | and the second second second second | The second section is the second | 01-Jun-20 28-Nov-20 | 57 | | | | | +++ | +++ | | | +++ | + | +++ | → | | | |
| ft System C11950 | Design of lift system (prepare & submit) | 90 | 6d | 0% | 90 01-Mar-19* | 21-Jun-19 | 01-Mar-19 | | | 05-Sep-19 | 64 | | | | | | | | | | | | | | | |
| and the second s | Design of lift system (review & discuss) | 18 | 6d | | 18 22-Jun-19 | 13-Jul-19 | 22-Jun-19 | 13-Jul-19 | | 27-Sep-19 | 64 | | | | | | | | | | | | | | | |
| Carlotte Control Control | Design of lft system (resubmit) | 18 | | | 18 15-Jul-19 | 03-Aug-19 | 15-Jul-19 | 03-Aug-19 | | 21-Oct-19 | 64 | | | | | | | | | | | | | | | |
| | Design of Ift system (accept) | 21 | 7d | | 21 04-Aug-19 | 24-Aug-19 | 04-Aug-19 | | 22-Oct-19 | | 79 | | | | | | | | | | | | | | | |
| 211990 | MS for lift installation (prepare & submit) | 18 | 6d 6d | - | 18 26-Aug-19 | 16-Sep-19 | 26-Aug-19 17-Sep-19 | - | 24-Dec-19 | 16-Jan-20 03-Feb-20 | 100 | | | | | | | | | | | | | | | |
| C12000 C12010 | MS for lft installation (review & discuss) MS for lft installation (resubmit) | 12 | | | 12 17-Sep-19 12 02-Oct-19 | 30-Sep-19 16-Oct-19 | 02-Oct-19 | 16-Oct-19 | 04-Feb-20 | | 100 | | +++ | | 1111 | | +++ | | 111 | 1-1-1- | 1111 | 111 | | | | |
| 12020 | MS for lift installation (accept) | 21 | | | 21 17-Oct-19 | 06-Nov-19 | 17-Oct-19 | 06-Nov-19 | | 09-Mar-20 | 124 | | | | | | | | | | | | | | | |
| C12030 | Material order and delivery of lift system | 96 | 2000000 | | 96 26-Aug-19 | 18-Dec-19 | 26-Aug-19 | | | 09-Mar-20 | 64 | | | | | | | | | | | | | | | |
| C12040 | Application for electricity supply | 144 | | - | 144 26-Aug-19 | 19-Feb-20 | 26-Aug-19 | | - | 02-Sep-20 | 160 | | | | | | | | | | _ | | | | | |
| 212050 | Install lift system | 144 | 6d 6d | 1 | 144 07-Jan-20 18 12-Jun-20 | 04-Jul-20 04-Jul-20 | 07-Jan-20 12-Jun-20 | 04-Jul-20 04-Jul-20 | - | 02-Sep-20 02-Sep-20 | 51 51 | - | | | ╂╂ | | | \vdash | | | | +-+-+ | | | - | |
| C12060 C12070 | P.llar box construction Testing and commissioning of lift system | 48 | | - | 48 06-Jul-20 | 29-Aug-20 | 06-Jul-20 | 29-Aug-20 | | 31-Oct-20 | 51 | | | | | | | | | | | <u>a</u> | | | | |
| C12080 | EMSD inspection | 24 | 1 | | 24 29-Oct-20 | 26-Nov-20 | 29-Oct-20 | 26-Nov-20 | | 28-Nov-20 | 3 | | | | | | | | | | | E | | | | |
| lectrical Sys | em for Footbridge | 485 | | | 485 02-Jul-19 | 29-Oct-20 | 02-Jul-19 | 29-Oct-20 | | 31-Oct-20 | 3 | | | | | | | | | | | | | | | |
| | Design of electrical system for footbridge (prepare & submit) | 90 | _ | 1 | 90 02-Jul-19* | 17-Oct-19 | 02-Jul-19 | 17-Oct-19 | | 23-Dec-19 | 57 | - | | | +++ | 4-4-4-4- | | | | | | + | | $\parallel - \parallel - \parallel - \parallel$ | - | |
| C12100 | Design of electrical system for footbridge (review & discuss) | 18 | | | 18 18-Oct-19 18 08-Nov-19 | 07-Nov-19 28-Nov-19 | 18-Oct-19 08-Nov-19 | 07-Nov-19 28-Nov-19 | 24-Dec-19 17-Jan-20 | | 57 | | | | | | | | | | | | | | | |
| C12110 C12120 | Design of electrical system for footbridge (resubmit) Design of electrical system for footbridge (accept) | 21 | - | 1 | 21 29-Nov-19 | 19-Dec-19 | 29-Nov-19 | | 11-Feb-20 | - | 74 | | | | | | | | | | | | | | | |
| C12130 | MS for electrical system (prepare & submit) | 18 | | | 18 20-Dec-19 | 13-Jan-20 | 20-Dec-19 | _ | - | 06-May-20 | 1 | | | | | | | | | | | | | | | |
| C12140 | MS for electrical system (review & discuss) | 18 | 1 | - | 18 14-Jan-20 | 06-Feb-20 | 14-Jan-20 | | 07-May-20 | 27-May-20 | 89 | <u> </u> | | _ _ _ | 1111 | | | | | _ _ | | 4.4.4 | ļļ | <u> </u> | 4-4-4 | |
| C12150 | MS for electrical system (resubmit) | 12 | 1 | - | 12 07-Feb-20 | 20-Feb-20 | 07-Feb-20 | 1 | | 10-Jun-20 | 89 | | | | | | | | | | | | | | | |
| C12160 | MS for electrical system (accept) | 21 | - | | 21 21-Feb-20 | 12-Mar-20 | 21-Feb-20 | | 11-Jun-20 | | 111 57 | | | | | | | | | | | | | | | |
| C12170 C12180 | Material order and delivery of footbridge electrical system Install electrical system for footbridge (incl. footbridge lighting system) | 96 78 | 1 | - | 96 20-Dec-19 78 27-Jun-20 | 21-Apr-20 28-Sep-20 | 20-Dec-19 27-Jun-20 | 21-Apr-20 28-Sep-20 | 03-Mar-20 02-Jul-20 | 30-Jun-20 30-Sep-20 | 3 | | | | | | | | | TII | | | | | | |
| U1210U | missian electrical system for rootalinge (micr. rootalinge igniting system) | 1 10 | . 00 | 070 | 10 ET OUIPEO | 20 00p-20 | E1-0011-20 | Lo och-20 | OL VOIEU | 00 00p-20 | | G I I | 1 1 1 | -11 1 | | | 1 1 1 | | | | | -5-1 | | | | |
| | | | | | | | | | | | | | | | | Date | | | Revision | on | | | Che | ecked | 1 | Approv |
| | Baseline: Programme of May 2018 Milost | tone | | | 1 | | | ME/OUT | 7/02 To | alina Vi | an O I a | m Tin T | unnal | | | 20.4.5500 | | | 100000000000000000000000000000000000000 | | | - | | 0.100 | - | FFISI |
| | Baseline: Programme of May 2018 Milest | | | | | | | | | 1250 | an O - Lar | | unnel | | | 15-Jun-18 | RWP | -2018-06 (| 100000000000000000000000000000000000000 | | 18) | Т | C | Onou | | |
| | Baseline: Programme of May 2018 Actual Work Remaining Work | | | | | | | Ro | ad P2/D | 4 and As | an O - Lar sociated \ ne (June) | Works | unnel | | | 22 4000000 | RWP | -2018-06 (| 100000000000000000000000000000000000000 | | 18) | Т | | | | FFIG |

Page 4 of 9

Critical Remaining Work

| 100 | 1 | Tehrit Barra | Opposit Co. | white the state of | Parancol Cod | iFces. | Transco. | TENTERS. | Tale Sand | Halatinek | Tredresis | | 800 | (F | - | | 2019 | | 1 | | 2000 | | | | - 27 | (2) | |
|--|--|--|-------------|--|--|--|--|--|--|--|---|-------------------------|-------------|----------------|------------------|---------------|-----------------|---------------------|--------------|----------------|---------------------|-----------|------------|------------|-------------|----------|---------------------------------|
| Second S | 0400 | | | | | 00.0-1.00 | 00 0 00 | 00 04 00 | 02 04 00 | 24 0-4 20 | Float Allowand | Dec Jan Feb Ma | Apr May Jun | Jul Aug Sep Oc | ot Nov Dec Jar | Feb Var Apr N | Aay Jun Jul Aug | Sep Oct Nov | Dec Jan Feb | Was Açıs Vay | J.n Jul A. | g Sep Oat | Nov Dec Ja | en Feb Mar | Ace May Ju | in M Aig | Sep Oct 1 |
| 20 | | | | 60 0% | | | | | 1 | 1 | 1 | H | | | | ╂╌╂╌╂╌ | Annahamata | describe opplement. | | | ┡┉┝┉┝ ╸ | += | - | | | | ++++ |
| 100 | | | | 6d 0% | | | | 1 | | 1 | 75 | | | | | | | | | | | | | | | | |
| 10 | | | | 2000 | | | | - | | | 75 | | | | | | | | | | | | | | / I I | | |
| Second Continue | | | | 1000 | | | | 1 | | | 75 | | | | | | | | | | | | | | 4 1 1 | | |
| Control Cont | 12230 | Design of glazing system (accept) | 21 | 7d 0% | 21 01-Nov-19 | 21-Nov-19 | 01-Nov-19 | 21-Nov-19 | 04-Feb-20 | 24-Feb-20 | 95 | | | | <u>. [.] [.</u> | | | | | | | <u> </u> | | | <u>jj.</u> | | |
| 18 | 12240 | MS for glazing system (prepare & submit) | | | 18 22-Nov-19 | 12-Dec-19 | 22-Nov-19 | 12-Dec-19 | - | - | 1 | | | | | | | | | | | | | | / | | |
| 10 10 10 10 10 10 10 10 | | | | | | | The state of the s | - | - | - | - | 4 1 1 1 | | | | | | | | | | | | | . 1 1 | | |
| 1982 | NOTE OF THE PARTY | | | | The second secon | - | | - | | | 1 | | | | | | | | | | | | | | / | | |
| 1982 March 1982 | Activities for teneral con- | | | | | | | | | - | | | | | | | | | : = : | - | | | | | / | | |
| 1985 | | | | | | | 1 | - | _ | - | | | iii | | | | | | | | ŀ⊷}⊷-ŀ- | | +++ | | | | |
| Second Column Co | | | | | | | | | | - | 1 1 | | | | | | | | | \blacksquare | | | | | / I I | | |
| 100 | | | | 00 078 | | _ | | - | | A. C. | 0 | | | - I I ⊢ | +++ | ++++ | +++ | ++++ | | | | | ПІ | | / I I | | |
| 1 | | | | 6d 0% | Control & Contro | | | A STATE OF THE PARTY OF THE PAR | | | 72 | | | | | | | | | | | | | | / I I | | |
| 150 Separate Sep | | | 200000 | | | | | - | | | - | | | | | | | | | | | | | | | | |
| 1982 Part | | | 18 | 6d 0% | 18 13-Feb-19 | 05-Mar-19 | 13-Feb-19 | 05-Mar-19 | 15-May-19 | 05-Jun-19 | 72 | | | | | | | | | | | | | | | | |
| 1982 | 12340 | Design of road lighting system (accept) | 21 | 7d 0% | 21 06-Mar-19 | 26-Mar-19 | 06-Mar-19 | 26-Mar-19 | 05-Jun-19 | 26-Jun-19 | 91 | | | | | | | | | | | | | | / I I | | |
| 1985 Control Service Control Contr | | | | | | | | 1 . | | - | | | | | | | | | | | | | | | , 1 | | |
| March Marc | | | | | | | | 1 | | | | | | | | | | | | | | | | | | | |
| 1989 Machine from the order of monthly | | | | - 1 | | | - | - | | - | | - | ļļļļ | | | | | ļļļļ | | | ļļ i | | | | - | | |
| Figure Control Cont | | | | | | | | | | | | | | | | | | | | | | | | | / | | |
| 1989 New York work completed plays from the Complete Service New York | | | | | | | | | | | | | | | | | TT | | | | | | | | 111 | | |
| Page | The Control of the Co | (1000 A 1000 A 1 | | 200 | 10000 TO 100 | | | - | | 1 | 0 | | | | | | | T | | | | | | | | | |
| Part | 100000 | | | - T | | - | The second second second | - | | THE RESERVE TO SERVE | 13 | | - | | | | | | | T | | | | | | | |
| College Col | and the second | | | 5007 | | | | | | | | | | | 1-1-1- | 11111 | | ++++ | | | +++ | | +++ | | r | | 1111 |
| Diese Contempor Contemp | SCHOOL STREET | | | | | | The second second second | - | | | | | | | | | | | | | | | | | / I I | | |
| Table | | | 6 | | | | - | - | _ | | | 1 . | | | | | | | | | | | | | | | $\parallel \parallel \parallel$ |
| State Processor and Color State | | | 6 | 6d 100% | 0 11-Dec-17 A | 30-Dec-17 A | 08-Jun-18 | 08-Jun-18 | 12-Jun-18 | 12-Jun-18 | | - | | | | | | | | | | | | | | | |
| Seal Works Margan M. Marg | 12450 | Pre-construction condition survey and manhole survey | | 6d 95% | 1 08-Mar-18 A | 09-Jun-18 | 08-Jun-18 | 09-Jun-18 | 08-Jun-18 | 09-Jun-18 | 1 | | ÷ (| | | | | <u> </u> | | | | | | | | | |
| March 1996 | | | | 6d 80% | | | | - | | | 1 | | | | | | | | | | | | | | | | |
| Table 1986 1987 | | | | | | | | | | | 196 | | | | | | | | | | | | | | | | |
| Classon Cla | | 1A | | | | THE RESERVE THE PERSON NAMED IN | | PARTITION OF THE PARTY OF THE P | | | | | \ | | | | | | | | | | | | | | |
| Clipson Performance of This Right Physiology Clipson Clip | | Deliver described ATT 0: 44 40 4 40 5 | 100000 | 77 | | | | - | | | | | | | | | | | | | | | | | | | |
| Clipson Processing of 17th Stage Is of 1 | - | | | 202 | | | | - | | | . | | | | | ++++ | | | | | ├ } - | | ╂┉┼┉┼┈ | | | | |
| Clipson College descriptor (Pr. Share from tembershape) | | | 2 | | | | - | - | - | | 1 | | | | | | | | | | | | | | | | |
| G1950 Tree Many Part Search and controlled 12 (20 190%) O 11-(ye-1914 N 19-ye-1914 | | | 1 | | | | 100000000000000000000000000000000000000 | | - | | 1 | | ľ | | | | | | | | | | | | / I I | | |
| Classon Control Proceedings Procedure Control | | | 12 | | | | - | - | - | _ | | • | | | | | | | | | | | | | 1 1 1 | | |
| Margin 18 18 18 18 18 18 18 1 | | | | | | - | | | | | | | | | | | | | | | | | | | | | |
| Trick Trick Tri | NAME AND ADDRESS OF TAXABLE PARTY. | | | | | The state of the s | | - | | A STATE OF THE REAL PROPERTY. | 87 | | V / | | 111 | 1111 | | | | | 1-1-1- | | +++ | | / | | +++ |
| Classo September 2017 Stage S | 7.0 | | | | | | | | | | 114 | | V / | / | | | | | | | | | | | | | |
| Despite American of Th Euger 1916 2 5 60 700 0 0 0 0 0 0 0 0 | C12520 | Temporary footpath and cycle track at south of Chui Ling Road / Po Yap F | | 6d 50% | | | | | 17-Aug-18 | | 57 | 1 | _ | | | | | | | | | | | | | | |
| Classon Cla | C12550 | Implementation of TTA Stage 1B-1 | 2 | 6d 100% | 0 23-Apr-18 A | 23-Apr-18 A | 09-Jun-18 | 09-Jun-18 | 04-Jul-18 | 04-Jul-18 | 1 | 1 | '. \ | | | | | | | | | | | | | 1 1 | |
| Common | C12560 | Implementation of TTA Stage 1B-2 | 2 | 6d 100% | 0 04-May-18 A | 04-May-18 A | 16-Jun-18 | 16-Jun-18 | 24-Aug-18 | 24-Aug-18 | 1 | | 1 . | | | | | | | | | | | | | | |
| Classified Cla | C12570 | Utilities detection (Chui Ling Road south - existing cycle track) | 6 | 6d 0% | 6 16-Jun-18 | 25-Jun-18 | 16-Jun-18 | 25-Jun-18 | 31-Aug-18 | 07-Sep-18 | 63 | | : [0] | | | | | | | | | | | | | | |
| Compose Description Compose | and the second second | | | | | | - | - | | | | | + | Щ. | | | | | | | | | | | | | |
| C109000 Mody-certain-declared by Vap Road) 55 66 290 12 (10 - 10 - 10 - 10 - 10 - 10 - 10 - 10 | - | | 2000 | 2000 | | The State of the S | | | - Charles constitution and | | 0.0000000000000000000000000000000000000 | | | | | | | | | | | | | | 111 | | |
| Company Continue | | | | | The second secon | | 10000 000000000000000000000000000000000 | 1 | and the state of t | | | - | | | | | | | | | | | | | | | |
| Circle Time Paragraturing (all-grown Time Time Paragraturing (all-grown Time | The state of the s | | | - | | | - | | | | | | | | | ╃╌┼╌┼ | | | | } } | ╬┈╬┈╬ | | + | | - | | |
| Circioso Teles nansplaning (Data Ling Road) 48 6d 70 6d 15-Jun-18 15-Jun- | | | | | The second secon | | | | | | | - | | | | | | | | | | | | | 111 | | |
| Circipson 1 Circipson 1 Circipson 2 Circipson 1 Circipson 2 Circipson | Access of the Secretary Comment | | | | | | | | _ | -1 | 1 | | 7 | 7 | | | | | | | | | | | | | |
| Dallange 9 6d 9 91 1-34m-18 20 Aug-18 11-14m-18 20 Aug-18 20 Aug- | | | | | | | | - | - | - | | | T | | | | | | | | | | | | | | |
| Damage 9 69 6d 99 11-34m-18 20-34m-18 20-34m- | | | | | | | - | - | | - | - | | I | | | | | | | | | | | | | 1 1 | |
| Ciseon Sommwater SMH5010-SMH5002 and SMH5002-SMH5002 19 1 1 1 1 1 1 1 1 | | | | | | | | | | | | | 1 | | 777 | 1111 | | | | | 1111 | -1-1- | 111 | -1-1-1 | rtt | 77 | 1111 |
| C128920 BackMI 5 6 0 0% 7 20-Jun-18 20-Jun-18 20-Jun-18 20-Jun-18 10-Jun-18 | Stormwater SMH5101-SMH5102 and SMH5102-SMH9201 | | 6d 0% | | | | | | | 9 1 | | = | | | | | | | | | | | | | | |
| C129079 BackM 5 5 6d 075 5 28 Jun-18 05-Jul-18 20 Jul-18 05-Jul-18 | | The second of th | 7 | 6d 0% | | | 11-Jun-18 | 20-Jun-18 | 22-Jun-18 | 29-Jun-18 | 9 | | 0 | | | | | | | | | | | | | | |
| Stortwarder 900 dis. near Pier 02 and connection to manholes | ment management of the second | | 7 | 55 | NAME AND ADDRESS OF THE OWNER, THE PARTY OF | | | | - | - | - | | 8 | | | | | | | | | | | | | | |
| C12870 2 Lay drain pipe 14 6d 0% 14 (24-Jul-18 08-Jul-18 23-Jul-18 08-Jul-18 08-Jul-18 23-Jul-18 08-Jul-18 12-Jul-18 08-Jul-18 12-Jul-18 08-Jul-18 12-Jul-18 14-Jul-18 | | | 5 | | The second secon | and the same of th | - | and an address of the last of | | | | ļļļ | 1 | | | . | | | | ļļ | ļļļ. | | 4.4.4. | | ļļļ. | | |
| C128702 Lay drain pipe | Contract of the last of the la | | - | Control of the last of the las | | | 100000000000000000000000000000000000000 | | - | | 11 1 | | | | | | | | | | | | | | | | |
| Cireor Bayes Bay | | | | | | | | | Transcription of the Control of the | The second secon | 11 | | | | | | | | | | | | | | | | |
| Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Sistem Cir2800 Cir28 | The second second | | | | | | | | | | 11 | | | -:: | | | | | | | | | | | | | |
| C12680-2 Lay drain pipe | | | | | | | | | | | 111 | | 1 / | | | | | | | | | | | | | | |
| C12680-2 Lay drain pipe | | | | | | -1 | | | | | 1 1 | | | | | | | 1-1-1-1 | | | ╁╌┼╌┼ | | +++ | | | | + |
| C12890 BacMil | | | | | | | | - | | | 1 | | | | | | | | | | | | | | | | |
| Utilities C12500 Gas main at Chui Ling Road (South) by HKCG 19 6d 0% 19 15 16-Jun-18 11-Jul-18 16-Sun-18 11-Jul-18 13-Sep-18 08-Oct-18 71 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | | | 6 | | | | | | | | 1 | | | S. 18 S. 18 S. | | | | | | | | | | | | | |
| C12890 Gas main at Chuit Ling Road (South) by HKCG 19 6d 0% 19 16-Jun-18 11-Jul-18 16-Jun-18 11-Jul-18 13-Sep-18 08-Oct-18 74 1 C12700 Gas main at Po Shun Road by HKCG 19 6d 0% 19 21-Jun-18 14-Jul-18 21-Jun-18 14-Jul-18 03-Sep-18 08-Oct-18 74 1 C12700 Gas main at Po Shun Road by HKCG 19 6d 0% 19 21-Jun-18 14-Jul-18 14-Sep-18 161 Underward C12830 Fresh watermain CHB 0 to 37.202, CHC 0 to 74.858, CHD 0 to 29.591 53 6d 0% 53 14-Jul-18 14-Sep-18 14-Jul-18 14-Sep-18 16-Jul-18 16-Sep-18 | | | 23 | 2000 | | | | | | | 71 | | /v | 7 | | | | | | | | | | | | | |
| C12700 Gas main at Po Shun Road by HKCG 19 6d 0% 19 21-Jun-18 14-Jul-18 21-Jun-18 14-Jul-18 03-Sep-18 24-Sep-18 61 1 14-Sep-18 16-Jul-18 14-Sep-18 14-Jul-18 14-Sep-18 14-Jul-18 14-Sep-18 14-Jul-18 14-Sep-18 14-Jul-18 14-Se | | Gas main at Chui Ling Road (South) by HKCG | | 2002 | | | | | | | 74 1 | | <u>U</u> | | | | | | | | | | | | | | |
| Fresh Watermain C12830 Fresh watermain CHB 0 to 37.202, CHC 0 to 74.858, CHD 0 to 29.591 53 6d 0% 53 14-Jul-18 14-Sep-18 16-Jul-18 14-Sep-18 16 Jul-18 14-Sep-18 1 1 | | | 19 | | | | | | 03-Sep-18 | 24-Sep-18 | 61 1 | | 7 | - | | | | | | | | | | | | | |
| C12830-1 Install ELS & excavate CHC 19 6d 0% 19 14-Jul-18 06-Aug-18 14-Jul-18 06-Aug-18 1 1 | | | 53 | 6d | 53 14-Jul-18 | 14-Sep-18 | 14-Jul-18 | 14-Sep-18 | 16-Jul-18 | 14-Sep-18 | 1 | | / | | | | | | | | | | | | | | |
| C12830-2 Lay fresh watermain CHC 19 6d 0% 19 28-Jul-18 20-Aug-18 20-Aug-18 20-Aug-18 1 | | | | | | The second secon | | | | | 1 | | 1 | | | | | | | | | | | | | | |
| Baseline: Programme of May 2018 Milestone Actual Work Remaining Work NE/2017/02 - Tseung Kwan O - Lam Tin Tunnel Road P2/D4 and Associated Works Updated Programme (June 2018) | | | | | | | | - | | | 1 | | | | | | | | | | | - | | | | | |
| Remaining Work Remaining Work Remaining Work NE/2017/02 - Iseung Kwan O - Lam Tin Tunnel Road P2/D4 and Associated Works Updated Programme (June 2018) | C12830-2 | 2 Lay fresh watermain CHC | 19 | 6d 0% | 19 28-Jul-18 | 20-Aug-18 | 28-Jul-18 | 20-Aug-18 | 30-Jul-18 | 20-Aug-18 | 1 | | | 2 | | | | | | | | | | | | | |
| Remaining Work Remaining Work Remaining Work Remaining Work Remaining Work Remaining Work NE/2017/02 - Iseung Kwan O - Lam Tin Tunnel Road P2/D4 and Associated Works Updated Programme (June 2018) | | | | | | | | | | | | | | | | D-: | 1 | | ъ. | | | | | | | | |
| Actual Work Remaining Work Updated Programme (June 2018) RWP-2018-06 (Data date 8-Jun-18) TC | | Baseline: Programme of May 2018 ◆ Milesto | ne | | 1 | | | NE/2017 | 7/02 - Tse | euna Kw | an O - La | m Tin Tun | nel | | _ | 5-5400-540 | | | -01,0401,000 | N625400 | | | | ecked | | Appr | oved |
| Remaining Work Updated Programme (June 2018) | | | arv | | | | | | | | | | .51 | | 15 | -Jun-18 | RWP | -2018-06 | (Data da | te 8-Jur | 1-18) | | TC | | | | |
| Operator Togramme (can be 2010) | | | al y | | | | | Ro | ad P2/D | 4 and As | sociated | vvorks | | | | | | | | | | | | | | | |
| A W 15 11 W 1 | | Remaining Work | | | | | | 11 | Ipdated F | rogram | ne (June | 2018) | | | | | | | | | | | | | | | |
| Critical Remaining Work | | | | | | | | | 1 | 9. 21111 | 100110 | | | Daga F | of a | | | | | | | | | | | | |

| Activity Name | | Original Ouration | Calendar | Activity % F | Penanng Start | Frish | Early Start | Early Frish | Late Start | Late Finsh | Total Time Ris | 8 | | 2018 | | | 2019 | ana ana | | | 2020 | | | 200 | 200 | ā . | _ |
|--|--|-------------------|----------|--------------|--------------------------------|--|--|--|--|----------------------------|----------------|-------------|--------------|---------------|---------------|----------------------------------|----------------|--|---------------|-------------|--|-------------|-------------|-----------------|--|------|-------|
| | | Duration | | | 9 20-Aug-18 | 30-Aug-18 | 20 Aug 10 | 30-Aug-18 | 05 Con 10 | 14-Sep-18 | Float Allowand | ® Dec Jan I | eb Mar Apr M | Jun Jul Aug S | p Oct Nov Dec | Jan Feb Mar A | or May Jun Jul | Aug Sep Oct | Nov Dec Jan I | Feb Mar Apr | May Jun Jul | Aug Sep Oct | t Nov Dec J | Jan Feb Mar | Apr May 3. | M Ag | g Sep |
| 30-3 Backfil CHC 30-4 Install ELS & excavate CHD | | 8 | 6d | 0% | 8 06-Aug-18 | 15-Aug-18 | - | 15-Aug-18 | | 17-Aug-18 | 3 | - | | 9 | | | | | | | | | | | | | |
| 30-5 Lay fresh watermain CHD | | 8 | 6d | 0% | 8 20-Aug-18 | 29-Aug-18 | _ | 29-Aug-18 | | 29-Aug-18 | 1 | | | B | | | | | | | | | | | | | |
| 30-6 Backfill CHD | | 3 | 6d | 0% | 3 29-Aug-18 | 01-Sep-18 | | 01-Sep-18 | 12-Sep-18 | 14-Sep-18 | 12 | | | | | | | | | | | | | | | | |
| 30-7 Install ELS & excavate CHB | | 10 | 6d | 0% | 10 15-Aug-18 | 27-Aug-18 | 15-Aug-18 | | | 29-Aug-18 | 3 | ļii | | 8 | | | | | | | , | ļļļ | | | | 4 | |
| 30-8 Lay fresh watermain CHB | | 10 | 6d | 0% | 10 29-Aug-18 | 10-Sep-18 | 29-Aug-18 | | | 10-Sep-18 | 1 | | | - | | | | | | | | | | | | | |
| 30-9 Backfill CHB /atermain | | 60 | 6d 6d | 0% | 4 10-Sep-18 60 25-Jun-18 | 14-Sep-18 04-Sep-18 | 10-Sep-18 25-Jun-18 | | | 14-Sep-18 22-Nov-18 | 66 | | | | | | | | | | | | | | | | |
| 10 Salt watermain CHA 0 to 84.78 | CHB 0 to 25.141 | 55 | 6d | 0% | 55 25-Jun-18 | 29-Aug-18 | 25-Jun-18 | | | 22-Nov-18 | 71 | | | | | | | | | | | | | | | | |
| 10-1 Install ELS & excavate CHA | | 22 | 6d | 0% | 22 25-Jun-18 | 21-Jul-18 | 25-Jun-18 | 21-Jul-18 | | 13-Oct-18 | 71 | | | | | | | | | | | | | | | | |
| 10-2 Lay salt watermain CHA | | 29 | 6d | 0% | 29 16-Jul-18 | 18-Aug-18 | 16-Jul-18 | 18-Aug-18 | | 06-Nov-18 | 66 | | | | | | | | | | | | | | | | |
| 10-3 Backfill CHA | | 11 | 6d | 0% | 11 18-Aug-18 | 31-Aug-18 | 18-Aug-18 | | - | 22-Nov-18 | 69 | - | | | | | | | | | | | | | | | |
| 10-4 Install ELS & excavate CHB | | 7 | 6d | 0% | 7 21-Jul-18 | 30-Jul-18 | 21-Jul-18 | 30-Jul-18 30-Aug-18 | 30-Oct-18 | 06-Nov-18 17-Nov-18 | 83 66 | - | | 9 8 | | | | | | | | | | | | | |
| 10-5 Lay salt watermain CHB 10-6 Backfil CHB | | 10 | 6d 6d | 0% | 10 18-Aug-18 4 30-Aug-18 | 30-Aug-18 04-Sep-18 | 18-Aug-18 30-Aug-18 | | 19-Nov-18 | | 66 | | | -0 | | | | | | | | | | | | | |
| age 1C | | 217 | 00 | O /o i | 186 23-Apr-18 A | 11-Dec-18 | 08-Jun-18 | THE RESERVE THE PARTY OF THE PA | 11-Jul-18 | 12-Jul-19 | 214 | | V | | +++ | | | | | | | | | | | 1 | - |
| -30.0 | | 112 | 6d | | 86 23-Apr-18 A | 19-Sep-18 | 08-Jun-18 | | 11-Jul-18 | 12-Dec-18 | 70 | | V- | | 7 | | | | | | | | | | | | |
| 40 Install instrumentation | | 18 | 6d | 0% | 18 29-Aug-18 | 19-Sep-18 | 29-Aug-18 | 19-Sep-18 | 29-Aug-18 | | 0 | | | | • | | | | | | | | | | | | |
| 40 Design and acceptance of TTA | | 42 | 6d | 50% | 21 23-Apr-18 A | 04-Jul-18 | 08-Jun-18 | _ | 11-Jul-18 | - | 26 | 1 1 1 | T- | | | | | | | | | | | | | | |
| 50 Implementation of TTA Stage 1 | and the second s | 24 | 6d 6d | 0% | 2 14-Aug-18 | 16-Aug-18 | 14-Aug-18 | | 08-Oct-18 | - | 45 1 48 | | | | | | | ├├ | | | | \vdash | | | | + | - |
| Temporary footpath and cycle Tree felling (Chui Ling Road) | ach (ioi Th Staye IU) | 12 | 6d | 0% 50% | 24 16-Aug-18 6 07-May-18 A | 13-Sep-18 23-Aug-18 | 16-Aug-18 | 23-Aug-18 | 06-Dec-18 | | 93 | | | 1 | | | | | | | | | | | | | |
| s Tree learning (Chartering Road) | | 57 | 6d | -0,0 | 57 21-Aug-18 | 29-Oct-18 | 21-Aug-18 | | | 3 11-May-19 | 156 | | | v | — | | | | | | | | | | | | |
| | ad by HGC, CATV, PCCW (incl. Chui Shi | 19 | 6d | 0% | 19 23-Aug-18 | 14-Sep-18 | 23-Aug-18 | | | 3 07-Jan-19 | 93 1 | | | <u></u> | | | | | | | | | | | | | |
| 90 11kV cables at Po Shun Road | by CLPP | 19 | 6d | 0% | 19 21-Aug-18 | 11-Sep-18 | 21-Aug-18 | - Company of the Comp | | 3 24-Sep-18 | 11 1 | - | | | | | | | | | | | 444 | | . | | |
| | orth and central median) by HKCG | 19 | 6d | 0% | 19 12-Sep-18 | 05-Oct-18 | 12-Sep-18 | | The second second second | 19-Oct-18 | 11 1 | | | | | | | | | | | | | | | | |
| | ad (North) by HGC, HKBN, CATV, PCCW | 19 | 6d | 0% | 19 06-Oct-18 | 29-Oct-18 | 06-Oct-18 | | 20-Oct-18 | - | 11 1 | | | / | | | | | | | | | | | | | |
| 20 Lay CLP 11kV cable at Road | z south of interchange (By CLPP) | 19 72 | 6d 6d | 0% | 19 14-Sep-18 72 14-Sep-18 | 09-Oct-18 11-Dec-18 | 14-Sep-18 | 09-Oct-18 | 16-Apr-19 | 11-May-19 3 07-Jan-19 | 21 | | | | | | | | | | | | | | | | |
| Watermain 40 Fresh watermain testing CHB | CHC, CHD | 12 | 6d | 0% | 12 14-Sep-18 | 29-Sep-18 | | 29-Sep-18 | | 8 06-Dec-18 | 57 | | | | | | | | | | | | | | | | |
| 50 Connection of fresh watermain | | 24 | 6d | 0% | 24 29-Sep-18 | 30-Oct-18 | | 30-Oct-18 | | 8 07-Jan-19 | 57 | | | | | | | | | | | | | | | | |
| Fresh watermain CHA 0 to 12 | 921, CHA1 0 to 15.540 | 72 | 6d | 0% | 72 14-Sep-18 | 11-Dec-18 | 14-Sep-18 | 11-Dec-18 | 15-Sep-1 | 11-Dec-18 | 1 | | | | | | | | | | | | | | | | |
| 60-1 Install ELS & excavate CHA | | 32 | 6d | 0% | 32 14-Sep-18 | 25-Oct-18 | 14-Sep-18 | | _ | 8 25-Oct-18 | 1 | | | | | | | | | | | | | | | | |
| 60-2 Lay fresh watermain CHA | | 52 | 6d | 0% | 52 24-Sep-18 | 27-Nov-18 | | 27-Nov-18 | | 8 27-Nov-18 | 1 | | | | | | | | | | | | | | | | |
| 60-3 Backfil CHA | | 16 | 6d 6d | 0% | 16 20-Nov-18 4 25-Oct-18 | 08-Dec-18 30-Oct-18 | 20-Nov-18 25-Oct-18 | 08-Dec-18 30-Oct-18 | | 8 08-Dec-18 8 04-Dec-18 | 31 | | | | d T | Ĭ ┈ Ĭ ┈┼┈┼ | | | | | ++-+ | +-+-+ | ++++ | / | ├ ─┼─┼ | | |
| 60-4 Install ELS & excavate CHA1 60-5 Lay fresh watermain CHA1 | | 4 | 6d | 0% | 4 27-Nov-18 | 01-Dec-18 | and the same of th | 01-Dec-18 | - | 8 08-Dec-18 | 7 | | | | Ó | | | | | | | | | | | | |
| 60-6 BackFICHA1 | | 2 | 6d | 0% | 2 08-Dec-18 | 11-Dec-18 | 08-Dec-18 | - | | 8 11-Dec-18 | 1 | | | | | | | | | | | | | | | | |
| /atermain | | 48 | 6d | | 48 21-Aug-18 | 19-Oct-18 | | 19-Oct-18 | - | 8 07-Jan-19 | 66 | | | - | - | | | | | | | | | | | | |
| Salt watermain testing CHA, C | | 12 | 6d | 0% | 12 04-Sep-18 | 18-Sep-18 | | 18-Sep-18 | | 8 06-Dec-18 | 66 | | | 1 | | | | <u> _</u> | | | ļļļ | 1 | | , | <u> </u> . | _ | _ |
| 880 Connection and commissioning | of salt watermain CHA, CHB | 24 | 6d | 0% | 24 18-Sep-18 | 19-Oct-18 | | 19-Oct-18 | | 8 07-Jan-19 | 66 | - | | \ B | | | | | | | | | | . 1 1 | | | |
| 90 Salt watermain CHC 0 to 9.17 | | 9 | 6d | 0% | 9 21-Aug-18 | 30-Aug-18 | | 30-Aug-18 | | 8 27-Sep-18 | 23 | -11 1 | | | | | | | | | | | | , | | | |
| 900 Salt watermain testing CHC 910 Connection and commissionin | OHO giernatew these to | 12 | 6d | 0% | 12 31-Aug-18 24 14-Sep-18 | 13-Sep-18 13-Oct-18 | 31-Aug-18 | 13-Sep-18 13-Oct-18 | | 8 12-Oct-18 1 10-Nov-18 | 23 | | | | | | | | | | | | | | | | |
| High Mast | or sait watermain or to | 77 | - 00 | 070 | 77 29-Aug-18 | 14-Nov-18 | | 14-Nov-18 | | 8 11-May-19 | 179 | | | | | | | | | | | | | | | | |
| 20 Predrilling at CCTV/PH1 (1 no | PD#1 | 4 | 6d | 0% | 4 29-Aug-18 | 03-Sep-18 | | 03-Sep-18 | - | 8 07-Sep-18 | 4 | | | Ů, | | | | | | | | | | | | | |
| 30 Propose founding levels at Co | | 14 | 6d | 0% | 14 03-Sep-18 | 19-Sep-18 | 03-Sep-18 | 19-Sep-18 | 28-Feb-1 | 9 15-Mar-19 | 144 | | | | 3 | | | | | | | | | , | | | |
| 40 Acceptance of proposed foun | ing level at CCTV high mast | 21 | 7d | 0% | 21 19-Sep-18 | 10-Oct-18 | 19-Sep-18 | - | The section of the se | 9 05-Apr-19 | 178 | | | | = | | | | | | | | | | | | |
| 50 Mobilize plant SP#1 | | 6 | 6d | 0% | 6 10-Oct-18 | 18-Oct-18 | 10-Oct-18 | | - | 12-Apr-19 | 145 | - | | | | | | | | | | | | , | 111 | | |
| Socketted H-piles at CCTV H | h Mast (3 nos.) SP#1 | 21 | 6d | 0% | 21 20-Oct-18 | 14-Nov-18 | 20-Oct-18 | | - District Contract Contract | 11-May-19 8 12-Jul-19 | 143 3 225 | - kk | | | | ₩₩ | | ╂╌╂╌┠╌ | | | ├ ─ ├ ─┼─ | + | ┉┼┈┼┈┼ | r | ŀŀŀŀ | | |
| idge Predriling 20 Predriling at PC5/PH4 (1 no.) | DD#1 | 175 | 6d | 0% | 175 11-May-18 A 4 29-Aug-18 | 03-Sep-18 | | 29-Nov-18 03-Sep-18 | | 15-Oct-18 | 34 | | | و ا | | | | | | | | | | | 111 | | |
| 70 Predrilling at PC1-3/PH1 (1 no.) | | 4 | 6d | 100% | 0 17-May-18 A | The second secon | | 03-Sep-18 | | 8 07-Sep-18 | | | | | | | | | | | | | | | | | |
| 80 Propose founding level (PC1- | | 14 | 6d | 0% | 14 03-Sep-18 | 19-Sep-18 | | 19-Sep-18 | | 01-Nov-18 | 34 | | | 1 | | | | | | | | | | | | | |
| 90 Acceptance of founding level | PC1-1, PC8) | 21 | 7d | 0% | 21 19-Sep-18 | 10-Oct-18 | 19-Sep-18 | | | 8 22-Nov-18 | 43 | ļl | | | 早! | | | <u> </u> | | | <u> </u> | <u> </u> | _ _ _ | <u> </u> | | 44 | |
| 10 Predriting at PC7/PH1 (1 no.) | | 4 | 6d | 100% | 0 11-May-18 A | | | | | 8 03-Sep-18 | | | | | • | | | | | | | | | | | | |
| 20 Predrilling at PC4/PH1 (1 no.) | | 4 | 6d | 0% | 4 08-Jun-18 | 12-Jun-18 | 08-Jun-18 | | | 8 07-Sep-18 | 72 | - | | | , T | | | | | | | | | , 11 | | | |
| Propose founding level (PC1- Acceptance of founding level | , PC3-1(P1 & P3), PC7, PC4) PC1-3, PC3-1(P1 & P3), PC7, PC4) | 12 | 6d 7d | 0% | 12 03-Sep-18 21 17-Sep-18 | 17-Sep-18 08-Oct-18 | 03-Sep-18 | 17-Sep-18 08-Oct-18 | | 8 21-Sep-18 8 12-Oct-18 | 4 | | | | | | | | | | | | | | | | |
| 50 Predrilling at PC2-1/PH1 to P | | 16 | 6d | 0% | 16 06-Oct-18 | 25-Oct-18 | - | 25-Oct-18 | - | 19-Nov-18 | 20 | | | / | | | | | | | | | | | | | |
| 60 Propose founding level (Pier | | 12 | 6d | 0% | 12 26-Oct-18 | 08-Nov-18 | 26-Oct-18 | | | 21-Jun-19 | 180 | 1 | | | 7. | | | | | | | | | | | | 1 |
| 70 Acceptance of founding level | | 21 | 7d | 0% | 21 09-Nov-18 | 29-Nov-18 | - | 29-Nov-18 | | 9 12-Jul-19 | 225 | | | | | | | | | | | | | | | | |
| idge Piling | | 38 | 6d | | 38 08-Oct-18 | 22-Nov-18 | 08-Oct-18 | | | 3 22-Nov-18 | 0 | | | 1 | 0 0 | | | | | | | | | / I I | | | |
| 40 Mobilize plant SP#2 | 10000 | 6 | 6d | 0% | 6 08-Oct-18 | 15-Oct-18 | 08-Oct-18 | _ | _ | 20-Oct-18 | 4 | - | | | | | | | | | | | | | | | |
| 50 Socketted H-piles at PC4 (4 r | s.) 5P#2 | 177 | 6d | 0% | 28 20-Oct-18 | 22-Nov-18 | 20-Oct-18 05-Jul-18 | 22-Nov-18 28-Dec-18 | | 8 22-Nov-18 8 15-Jun-19 | 169 | | | 1/- | 17 | ∤ | | | | | | + | | r | ╆╌┼╌┼ | | |
| age 1D | | 177 | 6d | 1 | 177 05-Jul-18 121 05-Jul-18 | 28-Dec-18 26-Nov-18 | 05-Jul-18 | | | 8 08-Dec-18 | | | | / | ++- | | | | | | | | | | | | |
| 80 Design and acceptance of TT | Stage 1D | 42 | 6d | 0% | 42 05-Jul-18 | 22-Aug-18 | 05-Jul-18 | | - | 8 21-Sep-18 | | | | | | | | | | | | | | | 1 1 1 | | |
| 90 Implementation of TTA Stage | | 2 | 6d | 0% | 2 30-Oct-18 | 31-Oct-18 | 30-Oct-18 | | | 8 13-Nov-18 | 11 1 | | | | 1. | | | | | | | | | | | | |
| 00 Modification of road layout | | 22 | 6d | 0% | 22 01-Nov-18 | 26-Nov-18 | | 26-Nov-18 | | 8 08-Dec-18 | | | | | | | | <u> </u> | | | <u> </u> | 444 | _ | | <u> </u> | _ | |
| idge Predrilling | | 58 | | | 58 01-Nov-18 | 28-Dec-18 | | 3 28-Dec-18 | | 8 18-Jan-19 | 20 | | | | | 1 | | | | | | | | | | | |
| 10 Predriling at PC5-PH1 to PH | | 20 | 6d | 0% | 20 01-Nov-18 | 23-Nov-18 | 01-Nov-18 | | 100000000000000000000000000000000000000 | 8 12-Dec-18 | 15 | - | | | | | | | | | | | | (| | | |
| 20 Propose founding level (Pier 30 Acceptance of founding level | | 12 | 6d 7d | 0% | 12 24-Nov-18 21 08-Dec-18 | 07-Dec-18 28-Dec-18 | 24-Nov-18 08-Dec-18 | | 12-Dec-1 28-Dec-1 | 8 28-Dec-18 8 18-Jan-19 | 15 | - | | | | | | | | | | | | (I I | | | |
| nidge Plang | | 28 | 6d | 0.70 | 28 14-Nov-18 | 17-Dec-18 | 14-Nov-18 | | | 8 15-Jun-19 | 143 | | | / | - | TIII | | | | | | | | | | | 1 |
| 60 Socketted H-piles at PC3-1 P | & P3 (2 nos.) SP#1 | 14 | 6d | 0% | 14 14-Nov-18 | 30-Nov-18 | _ | 30-Nov-18 | | 9 29-May-19 | | | | 1/ | - 1 | | | | | | | | | | | | |
| | | | - | 1 | | | | | | | | | | | | 5 | . 1 | | - | u dal- | | | | ha-le-1 | - | Α | |
| Baseline: Programme | of May 2018 Milesto | ne | | | | | | NE/2017 | 7/02 - Ts | eung Kw | an O - La | m Tin | Tunnel | | ļ | Date | | ND oc | KY PES | evision | L | | - | hecked | \dashv | Appr | (0) |
| Actual Work | Summ | ary | | | 1 | | | | | 04 and As | | | | | ļ | 15-Jun-18 | IR' | WP-2018 | -06 (Data | date 8- | Jun-18) | | TC | | | | _ |
| | , Carrier | / | | | - 1 | | | H(| Jau FZ/L | H allu AS | oucialed | VYUINS | | | | | | | | | | | 14 | | | | |
| Remaining Work | | | | | | | | | | Programi | | 001-1 | | | | | | | | | | | | | | | |

| Activity Name | Orgnati | Calendari | Activity % | Peranng Start | Frish | Early Start | Early Frish | Late Start | lab Frish | Total Time Re | | | 20 | | - F | | 2013 | | | | 2020 | | | | 2021 | |
|--|-------------|-----------|----------------|------------------------------------|--|------------------------|--|--|------------------------|-----------------|----------|-----------|----------|-----------|-----------------|--------------|-----------------|-------------|---|-------------|--------------|-------------|--------------|--------------|-------------|----------|
| 3170 Socketted H-piles at PC1-3 (2 nos.) SP#1 | Duration 14 | 6d | Complete 0% | 14 30-Nov-18 | 17-Dec-18 | 30-Nov-18 | 17-Dec-18 | 30-May-10 | 15-Jun-19 | Float Allowance | Dec Jan | Feb Mar A | May Jun | M Aug Sep | Oct Nov Dec Jan | Feb Mar Açır | lay Jun Jul Aug | Sep Oct Nov | Dec Jan Feb | Mar Apr Way | J.n Jul A.g | Sep Oct No | ov Dec Jan F | eb Mar Apr I | Jay Jun Jul | Aug Sep |
| 3250 Socketted H-piles at PC1-1 (2 nos.) SP#2 | 14 | 6d | 0% | 14 22-Nov-18 | 08-Dec-18 | 22-Nov-18 | - | 22-Nov-18 | - | 0 2 | | | \ | | | | | | | | | | | | | |
| e 2 Works | 323 | | | 323 23-Aug-18 | 12-Jul-19 | 23-Aug-18 | | and the state of t | 17-Dec-19 | 158 | | | | | | | | | | | | | | | | |
| Stage 2A | 201 | 6d 6d | | 201 23-Aug-18 | 29-Apr-19 | 23-Aug-18 | - | THE REAL PROPERTY AND ADDRESS OF THE PERSON | 10-Jul-19 | 58 | ļii | | / | · V- | , | | | | | \vdash | | | | | | |
| 3180 Design and acceptance of TTA Stage 2A | 42 | 6d | 0% | 99 23-Aug-18 42 23-Aug-18 | 19-Dec-18 12-Oct-18 | 23-Aug-18 | 19-Dec-18 12-Oct-18 | - | 04-Jan-19 13-Nov-18 | 26 | | | 1 | | | | | | | | | | | | | |
| 3190 Implementation of TTA Stage 2A | 2 | 6d | 0% | 2 27-Nov-18 | 28-Nov-18 | 27-Nov-18 | - | 10-Dec-18 | | 11 1 | | | 1 | | 1. | | | | | | | | | | | |
| 3200 Temporary footpath and cycle track (for TTA Stage 2B) | 18 | 6d | 0% | 18 29-Nov-18 | 19-Dec-18 | | - | | 04-Jan-19 | 11 | | | | | 温 | | | | | | | | | | | |
| inage 3210 Stormwater SMH6401-SMH6402 and SMH6402-existmanhole | 28 | 6d 6d | 0% | 28 29-Nov-18 28 29-Nov-18 | 03-Jan-19 03-Jan-19 | 29-Nov-18 | 03-Jan-19 03-Jan-19 | 06-Jun-19 06-Jun-19 | | 150 1 | ļ | | | | | | | | | | ┢═╬ | ╬╬ | | | | |
| sh Watermain | 36 | 6d | 078 | 36 11-Dec-18 | 25-Jan-19 | | - | | 25-Jan-19 | 1 | | | / | | | | | | | | | | | | | |
| 3220 Fresh watermain testing CHA, CHA1 | 12 | 6d | 0% | 12 11-Dec-18 | 27-Dec-18 | -1 | | | 27-Dec-18 | 1 | | | | | 8 | | | | | | | | | | | |
| 3310 Connection of fresh watermain CHA, CHA1 | 24 | 6d | 0% | 24 27-Dec-18 | 25-Jan-19 | 27-Dec-18 | | | 25-Jan-19 | 58 | | | 1 | | | | | | | | | | | | | |
| adworks 3230 Roadworks at Chui Ling Road & Po Yap Road (South) | 120 | 6d 6d | 0% | 120 29-Nov-18 120 29-Nov-18 | 29-Apr-19 29-Apr-19 | 2 | 29-Apr-19 29-Apr-19 | 12-Feb-19 | | 58 | 1 | | 1 | | | | | + | \vdash | ++++ | | +++- | +++ | | | |
| tbridge Piling | 21 | 6d | | 21 08-Dec-18 | 05-Jan-19 | | | 08-Dec-18 | | 143 | | | | | - | | | | | | | | | | | |
| 3240 Socketted H-piles at PC7 (2 nos.) SP#1 | 14 | 6d | 0% | 14 17-Dec-18 | 05-Jan-19 | | - | 17-Jun-19 | | 143 2 | | | | | 묘 | | | | | | | | | | | |
| 3260 Socketted H-piles at PC8 (2 nos.) SP#2 Stage 2B | 205 | 6d 6d | 0% | 14 08-Dec-18 205 13-Oct-18 | 27-Dec-18 26-Jun-19 | 08-Dec-18 13-Oct-18 | 27-Dec-18 26-Jun-19 | The second second second | 27-Dec-18 17-Dec-19 | 145 | | |) | | | | | | | | | | | | | |
| Slaye 2D | 71 | 6d | | 71 13-Oct-18 | 08-Jan-19 | 13-Oct-18 | | | 14-May-19 | 99 | | | /- | | | | | + | \vdash | | | | | | | 1 |
| 3270 Design and acceptance of TTA Stage 2B | 42 | 6d | 0% | 42 13-Oct-18 | 01-Dec-18 | 13-Oct-18 | 01-Dec-18 | | 04-Jan-19 | 26 | | | (| | | | | | | | | | | | | |
| 3280 Implementation of TTA Stage 2B | 2 | 6d | 0% | 2 20-Dec-18 | 21-Dec-18 | | | 05-Jan-19 | | 11 1 | | | 1 | | 12 | | | | | | | | | | | |
| 3290 Temporary road for Chui Shin Street (for TTA Stage 2C) inage | 12 | 6d 6d | 0% | 12 22-Dec-18 | 08-Jan-19 | | | 29-Apr-19 | | 99 277 | | | | | | | | | | | | | | | | |
| 3300 Stormwater SMH6601-SMH6602 | 14 | 6d | 0% | 14 22-Dec-18 14 22-Dec-18 | 10-Jan-19 | 22-Dec-18 22-Dec-18 | | 30-Nov-19 30-Nov-19 | | 277 1 | 1 | | | | | | | + | | | | 1-1-1- | | | | |
| tbridge Predriling | 16 | 6d | | 16 22-Dec-18 | 12-Jan-19 | 22-Dec-18 | - | 08-Jan-19 | | 11 | | | | | 777 | | | | | | | | | | | |
| 3320 Predrilling at PC2-2/PH1 to PH4 (Pier 03) (4 nos.) PD#1 | 16 | 6d | 0% | 16 22-Dec-18 | 12-Jan-19 | 22-Dec-18 | | 08-Jan-19 | - | 11 | | | | | | | | | | | | | | | | |
| stbridge Piling 3330 First loading test (socketted H-piles) | 137 | 6d 6d | 0% | 137 05-Jan-19 24 05-Jan-19 | 26-Jun-19 02-Feb-19 | 05-Jan-19 05-Jan-19 | 26-Jun-19 02-Feb-19 | 11-Jan-19 04-Jul-19 | 31-Jul-19 31-Jul-19 | 30 143 | | | | | | | | | | | | | | | | |
| 3340 Mobilize plant BP#1 | 6 | 6d | 0% | 6 11-Jan-19 | 18-Jan-19 | 11-Jan-19 | 18-Jan-19 | 11-Jan-19 | | 0 | 1 | llt- | / | | | Firm | | | ++++ | +++ | | +++ | +++ | +++ | | ++ |
| 3350 Bored piles at PC5 (Pier 01) (6 nos.) BP#1 | 126 | 6d | 0% | 126 18-Jan-19 | 26-Jun-19 | 18-Jan-19 | | 18-Jan-19 | - | 0 6 | | | | | | | | | | | | | | | | |
| Stage 2C | 221 | | | 221 03-Dec-18 | 12-Jul-19 | 03-Dec-18 | | 26-Jan-19 | | 62 | | | | | | | | | | | | | | | | |
| 3360 Design and acceptance of TTA Stage 2C | 89 42 | 6d 6d | 0% | 89 03-Dec-18 42 03-Dec-18 | 22-Mar-19 23-Jan-19 | 03-Dec-18 03-Dec-18 | | 20-Mar-19 20-Mar-19 | | 86 | | | | | | | | | | | | | | | | |
| 3370 Implementation of TTA - Stage 2C | 2 | 6d | 0% | 2 24-Jan-19 | 25-Jan-19 | 24-Jan-19 | | | 16-May-19 | 86 1 | 1 | | 1 | | | | | 1-1-1- | | | | +++ | | | | - |
| 3380 Modification of road formation and layout | 45 | 6d | 0% | 45 26-Jan-19 | 22-Mar-19 | 26-Jan-19 | | | 10-Jul-19 | 86 | | | | | | | | | | | | | | | | |
| 3390 Temporary footpath and cycle track (for TTA Stage 3A) | 18 | 6d | 0% | 18 26-Jan-19 | 19-Feb-19 | 26-Jan-19 | 2000 | 19-Jun-19 | | 113 | | | | | | | | | | | | | | | | |
| hbridge Predniing 3400 Predniing at PC6/PH1 to PH3 (Pier 05) (3 nos.) PD#1 | 62 15 | 6d | 0% | 62 25-Jan-19 15 25-Jan-19 | 28-Mar-19 15-Feb-19 | 25-Jan-19 25-Jan-19 | 28-Mar-19 15-Feb-19 | 26-Jan-19 26-Jan-19 | 1 | 128 | | | | | | | | | | | | | | | | |
| 3410 Predrilling at PC1-2/PH1 (1 no.) PD#1 | 4 | 6d | 0% | 4 15-Feb-19 | 20-Feb-19 | 15-Feb-19 | - | 24-Jun-19 | | 103 | 1 | l | | | | | | 1-1-1- | ++-+ | | | +++ | ++1 | + | | - |
| 3420 Predriling at PC2-3/PH1 to PH4 (Pier 04) (4 nos.) PD#2 | 16 | 6d | 0% | 16 25-Jan-19 | 16-Feb-19 | 25-Jan-19 | 16-Feb-19 | 26-Jan-19 | | 1 | | | | | | | | | | | | | | | | |
| 3430 Propose founding level (Pier 03, 04, 05) | 12 | 6d | 0% | 12 16-Feb-19 | 02-Mar-19 | 16-Feb-19 | | | 02-Mar-19 | 1 | | | | | | | | | | | | | | | | |
| 3440 Acceptance of founding level (Pier 03, 04, 05) 3450 Predrilling at PC3-2 (1 no.) PD#2 | 21 | 6d | 0% | 21 02-Mar-19 4 16-Feb-19 | 27-Mar-19 21-Feb-19 | 02-Mar-19 16-Feb-19 | 1 | 04-Mar-19 24-Jun-19 | - | 102 | | | | | | .= | | | | | | | | | | |
| 3460 Propose founding level (PC3-2, PC1-2, PC3-1 (P2 & P4)) | 12 | 6d | 0% | 12 21-Feb-19 | 07-Mar-19 | 21-Feb-19 | - | 28-Jun-19 | | 102 | <u> </u> | hhh | | | | ė | | +++ | | | | +++ | +++ | | | |
| 3470 Acceptance of founding level (PC3-2, PC1-2, PC3-1(P2 & P4)) | 21 | 7d | 0% | 21 07-Mar-19 | 28-Mar-19 | 07-Mar-19 | 28-Mar-19 | 13-Jul-19 | 03-Aug-19 | 128 | | | | | | | | | | | | | | | | |
| ntbridge Piling | 90 | 6d | - | 90 20-Mar-19 | 12-Jul-19 | 20-Mar-19 | | | 12-Sep-19 | 53 | | | | | | | | | | | | | | | | |
| 3480 Mobilize plant BP#2 3490 Bored piles at PC2-2 (Pier 03) (4 nos.) BP#2 | 84 | 6d 6d | 0% | 6 20-Mar-19 84 27-Mar-19 | 27-Mar-19 12-Jul-19 | 20-Mar-19 27-Mar-19 | The Contract of the Contract o | | 27-Mar-19 12-Jul-19 | 1 4 | | | | | | - | | | | | | | | | | |
| 3500 Mobilize plant SP#2 | 6 | 6d | 0% | 6 28-Mar-19 | 04-Apr-19 | 28-Mar-19 | - | 03-Aug-19 | | 102 | 1 | llt- | | | | <u>o</u> | | + | | | | +++ | $\pm\pm$ | | | |
| 3510 Socketted H-piles at PC3-2 (4 nos.) SP#2 | 28 | 6d | 0% | 28 04-Apr-19 | 14-May-19 | 04-Apr-19 | 14-May-19 | The second secon | 12-Sep-19 | 102 4 | | | | | | | | | | | | | | | | |
| e 3 Works | 404 | 6d | | 404 24-Apr-18 A | Commence of the last of the la | | 09-Jun-20 | | 28-Nov-20 | 144 | | | | | | | | | | | ~ | | | | | |
| Stage 3A | 286 107 | 6d 6d | | 286 24-Apr-18 A 107 24-Apr-18 A | 11-Jan-20 08-Jun-19 | | | | 04-Jun-20 19-May-20 | 115 279 | | | - | - | | | — | | | | | | | | | |
| 3520 Design and acceptance of TTA Stage 3A | 42 | 6d | 0% | 42 24-Jan-19 | 16-Mar-19 | 24-Jan-19 | | | 10-Jul-19 | 91 | 1 | hit | ++ | | | | +++ | ++-+ | | | | 1-1-1- | | | | + + - |
| 3530 Implementation of TTA - Stage 3A | 2 | 6d | 0% | 2 30-Apr-19 | 02-May-19 | 30-Apr-19 | 02-May-19 | 11-Jul-19 | 12-Jul-19 | 58 1 | | |) | | | | . | | | | | | | | | |
| 3540 Tree felling (Po Shun Road central median) | 6 | 6d | 100% | 0 24-Apr-18 A | 30-Apr-18 A | | 02-May-19 | | 19-May-20 | | | | • (| | | | - | | | | | | | | | |
| 3550 Modification of existing roundabout to temporary signalized junction adworks | 30 206 | 6d 6d | 0% | 30 03-May-19 206 03-May-19 | 08-Jun-19 08-Jan-20 | - | 08-Jun-19 08-Jan-20 | | 13-Dec-19 02-Jun-20 | 156 | | | | | | | 7 | | | | | | | | | |
| 3570 Footpath and cycle track (for TTA Stage 3B) | 18 | 6d | 0% | 18 03-May-19 | 24-May-19 | | 24-May-19 | | 13-Dec-19 | 168 | limim | htt | | | | | 2 | 1-1-1- | | | | 1-1-1- | +++ | | | \vdash |
| 3580 Roadworks at Chui Ling Road (North), Po Shun Road (North), Po Yap Ro | 120 | 6d | 0% | 120 15-Aug-19 | 08-Jan-20 | 15-Aug-19 | 08-Jan-20 | 17-Dec-19 | 19-May-20 | 103 | | | / | | | | | | | | | | | | | |
| 3590 Roadwork within Portion IV | 54 | 6d | 0% | 54 21-Sep-19 | 25-Nov-19 | 21-Sep-19 | The second secon | | 02-Jun-20 | 150 | | | | | | | - | | 4 | | | | | | | |
| TV High Mast 3600 Pile cap for CCTV high mast | 24 | 6d 6d | 0% | 24 18-Jul-19 24 18-Jul-19 | 14-Aug-19 14-Aug-19 | 18-Jul-19 18-Jul-19 | 14-Aug-19 14-Aug-19 | | 17-Dec-19 | 103 | | | | | | | | | | | | | | | | |
| obidge Piling | 183 | 6d | 070 | 183 14-May-19 | 19-Dec-19 | | 19-Dec-19 | | 30-Mar-20 | 82 | 1 | | | | | | ++T | | - | | | 111 | 1111 | | | |
| 3610 Bored pile testing (Pier 01) | 9 | 6d | 0% | 9 25-Jul-19 | 05-Aug-19 | 25-Jul-19 | 05-Aug-19 | 12-Nov-19 | 21-Nov-19 | 91 | | | | | | | . 2 | | | | | | | | | |
| 3620 Bored pile testing (Pier 03) | 9 | 6d | 0% | 9 09-Aug-19 | 20-Aug-19 | 09-Aug-19 | | | 12-Sep-19 | 21 | | | | | | | | | | | | | | | | |
| 3630 Bored piles at PC2-3 (Pier 04) (4 nos.) BP#1 3640 Bored pile testing (Pier 04) | 84 | 6d 6d | 0% | 9 04-Nov-19 | 05-Oct-19 14-Nov-19 | 26-Jun-19 04-Nov-19 | | 26-Jun-19 04-Nov-19 | 05-Oct-19 14-Nov-19 | 0 4 | | | | | | | | | | | | | | | | |
| 3650 Bored piles at PC6 (Pier 05) (3 nos.) BP#1 | 63 | 6d | 0% | 63 05-Oct-19 | 19-Dec-19 | 05-Oct-19 | 19-Dec-19 | | 30-Mar-20 | 82 3 | | H | | | | | 1111 | | | | | 1-1-1- | +++ | | | |
| 3660 Bored pile at PC2-1 (Pier 02) (4 nos.) BP#2 | 84 | 6d | 0% | 84 12-Jul-19 | 22-Oct-19 | 12-Jul-19 | 22-Oct-19 | 13-Jul-19 | | 1 4 | | | | | | | | | | | | | | | | |
| 3670 Socketted H-piles at PC3-1 P2 & P4 (2 nos.) SP#2 | 14 | 6d | 0% | 14 14-May-19 | 30-May-19 | 14-May-19 | | 8.000 | 30-Sep-19 | 102 2 | | | | | | | | | | | | | | | | |
| 3680 Socketted H-piles at PC1-2 (2 nos.) SP#2 3690 Second loading test (socketted H-piles) | 14 | 6d 6d | 0% | 14 30-May-19 24 17-Jun-19 | 17-Jun-19 16-Jul-19 | 30-May-19 17-Jun-19 | 17-Jun-19 16-Jul-19 | B | 18-Oct-19 15-Nov-19 | 102 2 102 | | | | | | | | | | | | | | | | |
| 4020 Bored pile testing (Pier 02) | 9 | 6d | 0% | 9 19-Nov-19 | 29-Nov-19 | 19-Nov-19 | | | 29-Nov-19 | 1 | 1 | | | | | 1-1-1- | | | 4 | | | | 77 | | | |
| otbridge Substructure | 125 | 6d | | 125 18-Jul-19 | 13-Dec-19 | 18-Jul-19 | 13-Dec-19 | | 04-Jun-20 | 137 | | | | | | | ' | | 7 | | | | | | | |
| | | | | T | | | | | | | | | | | | Date | | | Revis | cion | | | Cha | wod | Ι Δ | oprov |
| Baseline: Programme of May 2018 ◆ Milesto | one | | | - 1 | | | NE/2017 | 7/02 - Tse | eung Kwa | an O - Lar | m Tin i | Tunne | ſ | | 15 | | DIME | 0010.00 | 20.000000000000000000000000000000000000 | | 10\ | 71 | Chec | vea | H A | pprove |
| Actual Work Summa | ary | | | - 1 | | | | | - | sociated \ | | | | | 15- | Jun-18 | IKWP | -2018-06 | (Data da | ate 8-Jun- | -18) | TC | , | | Ь | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remaining Work | | | | | | | 1 | Indated F | Programa | ne (June | 2010) | | | | | | | | | | | | | | | |


| 1 | ctvty Name | Original Duration | Calendar A | ctivity % Pa complete | emaining Start Duration | Frish | Early Start | Early Frish | Late Start | Late Frish | Total Time Risk Float Allowance | Dec Jan J | Fab War I A | r New Jan | SK Ladlan | Seel Oct I New | Dan Jan Fah | Var Are [May] | 2019 n ht An Se | Oct Nov Dec Jan | Fab Var Are Var | 2020 hpl | an I O at I Now I De | or Isalfeell | tu Lor Van | 101 1417 | A als |
|--|--|----------------------|------------|--------------------------|------------------------------|------------------------|--|------------------------|---------------------------------|--|------------------------------------|-------------------|-------------|-----------|--------------|----------------|-------------|---------------|--------------------|--------------------|-----------------------|----------------|----------------------|--------------|------------|----------|--------|
| | Ne cap PC1-3 | 20 | 6d | 0% | 20 18-Jul-19 | 09-Aug-19 | 18-Jul-19 | 09-Aug-19 | 01-Aug-19 | 23-Aug-19 | 12 | | | | | | | 12 14 123 | | 011 11.1 01.1 02.1 | 10 12 14 15 | 21 (12 /24 /24 | - V.1 18.1 24. | . 321160 88 | 3 14 1-21 | 21 -21 | Cg C |
| | Pile cap PC1-1 | 20 | 6d | 0% | 20 18-Jul-19 | 09-Aug-19 | 18-Jul-19 | 09-Aug-19 | 30-Sep-19 | | 62 | | | | | | | | = | | | | | | | | |
| | Pile cap PC8 Pile cap PC4 | 24 | 6d | 0% | 24 10-Aug-19 | 06-Sep-19 | | | 25-Oct-19 | _ | 62 | ļļļ | | | | | | | | 4 | _ _ _ | | _ _ _ | 4-4-4 | | - | 4 |
| - | Pile cap PC5 (Pier 01) | 30 | 6d | 0% | 24 07-Sep-19 30 07-Sep-19 | 08-Oct-19 15-Oct-19 | 07-Sep-19 | 15-Oct-19 | 23-Sep-19 22-Nov-19 | - | 12 62 | | | | | | | | | | | | | | | | |
| | Pile cap PC2-3 (Pier 04) | 25 | 2000 | 0% | 25 14-Nov-19 | 13-Dec-19 | 14-Nov-19 | 13-Dec-19 | | 13-Dec-19 | 0 | | | | | | | | | | | | | | | | |
| 13760 F | Pile cap PC3-2 | 24 | 6d | 0% | 24 18-Jul-19 | 14-Aug-19 | 18-Jul-19 | 14-Aug-19 | | 13-Dec-19 | 100 | | | | | | | | | HTH | | | | | | | |
| | Pile cap PC1-2 | 20 | 6d | 0% | 20 18-Jul-19 | 09-Aug-19 | 18-Jul-19 | 09-Aug-19 | 05-Feb-20 | 1000 0000000000000000000000000000000000 | 164 | | | | | | | | | | | | | | | | |
| | Ne cap PC3-1 | 24 | 6d | 0% | 24 18-Jul-19 | 14-Aug-19 | 18-Jul-19 | 14-Aug-19 | 29-Nov-19 | - | 112 | | | | | | | | | | | | | | | | |
| | Pile cap PC2-2 (Pier 03) Column at PC2-2 (Pier 03) | 25 60 | 6d 6d | 0% | 25 20-Aug-19 60 19-Sep-19 | 19-Sep-19 30-Nov-19 | 20-Aug-19 | 19-Sep-19 30-Nov-19 | 13-Sep-19 | the second secon | 21 | | | | | | | | | | | | | | | | |
| | Column at PC5 (Pier 01) | 21 | 6d | 0% | 21 20-Nov-19 | 13-Dec-19 | 19-Sep-19 20-Nov-19 | | | 24-Dec-19 04-Jun-20 | 137 | | | | | | | | ' | | | | | | | | |
| | Column PC1-2 (Staircase 01) - 1st pour | 12 | | 0% | 12 24-Sep-19 | 09-Oct-19 | - | 09-Oct-19 | 28-Feb-20 | + | 127 | | | | | | | | | | | | | | | | |
| 13830 | Column PC1-2 (Staircase 01) - 3rd pour | 12 | 6d | 0% | 12 10-Oct-19 | 23-Oct-19 | 10-Oct-19 | 23-Oct-19 | 13-Mar-20 | 26-Mar-20 | 127 | imi | | | | | | | | | | | Titi | 1 | | | |
| | Vall at PC3-1 (Lift shaft 1A & 1B) | 45 | 6d | 0% | 45 24-Sep-19 | 16-Nov-19 | 24-Sep-19 | 16-Nov-19 | 30-Dec-19 | 24-Feb-20 | 79 | | | | | | | | | | | | | | | | |
| | Vall at PC5 (Lift shaft 2A & 2B) | 45 | 6d | 0% | 45 16-Oct-19 | 06-Dec-19 | 16-Oct-19 | 06-Dec-19 | 30-Dec-19 | | 62 | | | | | | | | | | | | | | | | |
| | Column at PC1-1 (Staircase 02) - 1st pour Vall at PC8 (Staircase 02) - 2nd pour | 18 | 6d 6d | 0% | 18 24-Sep-19 18 24-Sep-19 | 16-Oct-19 | 24-Sep-19 24-Sep-19 | 16-Oct-19 | 05-May-20 | - | 178 | | | | | | | | | | | | | | | | |
| | Column at PC1-3 (Staircase 01) - 2nd pour | 18 | 6d | 0% | 18 24-Sep-19 | 16-Oct-19 | 24-Sep-19 | 16-Oct-19 | 05-May-20 06-Mar-20 | 26-Mar-20 | 178 | ├ ─┼─┤ | | | \vdash | | | -+-+- | | | | | | | | | + |
| | Vall at PC4 (Staircase 03) - 1st pour | 12 | 6d | 0% | 12 09-Oct-19 | 22-Oct-19 | 09-Oct-19 | 22-Oct-19 | - | 05-Nov-19 | 12 | | | | | | | | | | | | | | | | |
| 13900 V | Vall at PC4 (Staircase 03) - 2nd pour | 12 | 6d | 0% | 12 23-Oct-19 | 05-Nov-19 | 23-Oct-19 | 05-Nov-19 | 06-Nov-19 | | 12 | | | | | | | | | 8 | | | | | | | |
| | Vall at PC7 (Staircase 01) - 4th pour | 18 | 6d | 0% | 18 16-Oct-19 | 05-Nov-19 | 16-Oct-19 | 05-Nov-19 | 06-Mar-20 | | 116 | | | | | | | | | | | | | | | | |
| | Vall at PC3-2 (Lift shaft 3A & 3B) | 45 | 6d | 0% | 45 24-Sep-19 | 16-Nov-19 | 24-Sep-19 | 16-Nov-19 | 30-Dec-19 | | 79 | | | | | | | | | | | | | 444 | | | |
| | Pile cap PC7 uperstructure | 24 55 | 6d 6d | 0% | 24 10-Aug-19 | 06-Sep-19 | | 06-Sep-19 | 24-Aug-19 20-Nov-19 | | 12 | | | | | | | | | | | | | | | | |
| and the same of th | Staircase 03 structure - 3rd pour | 45 | 6d | 0% | 55 06-Nov-19 45 06-Nov-19 | 11-Jan-20 30-Dec-19 | 06-Nov-19 | 11-Jan-20 30-Dec-19 | 20-Nov-19 20-Nov-19 | Carrier Control of Con | 106 | | | | | | | | | | | | | | | | |
| | Staircase 01 structure - 5th pour | 45 | 6d | 0% | 45 18-Nov-19 | 11-Jan-20 | 18-Nov-19 | 11-Jan-20 | 27-Mar-20 | | 106 | | | | | | | | | | | | | | | | |
| 14230 F | alsework Portion 1 | 12 | 6d | 0% | 12 30-Nov-19 | 14-Dec-19 | 30-Nov-19 | 14-Dec-19 | 27-Dec-19 | - | 21 | 111 | | | | | | | | | | | | | | | |
| Stage 3B | | 362 | 6d | | 362 18-Mar-19 | 09-Jun-20 | 18-Mar-19 | 09-Jun-20 | | 28-Nov-20 | 144 | | | | | | | 1111 | | | | / | TIT | | | | |
| A | 1710 | 241 | 6d | | 241 18-Mar-19 | 09-Jan-20 | | 09-Jan-20 | 25-Oct-19 | 19-May-20 | 103 | | | 1 1 | | | | | | | | | | | | | |
| | Design and acceptance of TTA Stage 3B replementation of TTA - Stage 3B | 42 | 6d 6d | 0% | 42 18-Mar-19 | 10-May-19 | 18-Mar-19 | 10-May-19 | 25-Oct-19 | 13-Dec-19 | 179 | | | (| | | | - | | | | | | | | | |
| | Permanent footpath and cycle track (for TTA Stage 4A) | 18 | 6d | 0% | 2 13-Dec-19 18 16-Dec-19 | 16-Dec-19 09-Jan-20 | 13-Dec-19 16-Dec-19 | 16-Dec-19 09-Jan-20 | 13-Dec-19 25-Apr-20 | 16-Dec-19 19-May-20 | 103 | | | | | | | - | | | | | | | | | |
| adworks | ommunition particular system (see 1 a tomigo 117) | 119 | 6d | 070 | 119 16-Dec-19 | 16-May-20 | 16-Dec-19 | 16-May-20 | 370 | 19-May-20 | 2 | | | - | | | | | | | | | + | +-+-+ | | | |
| 13960 | Orainage works along Chui Ling Road and Po Yap Road | 119 | 6d | 0% | 119 16-Dec-19 | 16-May-20 | | 16-May-20 | | 19-May-20 | 2 | | | | | | | | | | | | | | | | |
| | Directional sign DS26,27,28 (incl. footing & steel frame) | 30 | 6d | 0% | 30 16-Dec-19 | 23-Jan-20 | 16-Dec-19 | 23-Jan-20 | 17-Feb-20 | 23-Mar-20 | 48 | | | | | | | | | | | | | | | | |
| | Roadwork for carriageway and cycle track | 80 | 6d | 0% | 80 16-Dec-19 | 25-Mar-20 | 16-Dec-19 | 25-Mar-20 | | 25-Mar-20 | 0 | | | | | | | | | | | | | | | | ı |
| 7.000.000.000 | Ouctings for TCSS and road lighting | 80 | 6d | 0% | 80 16-Dec-19 | 25-Mar-20 | 16-Dec-19 | 25-Mar-20 | | 25-Mar-20 | 0 | <u> </u> | | | | | | | | | | | | | | | |
| | ignage ighting posts | 18 | 6d 6d | 0% | 18 23-Jan-20 16 25-Mar-20 | 17-Feb-20 | 23-Jan-20 | 17-Feb-20 | | 17-Apr-20 | 48 | | | | | | | | | | | | | | | | - 1 |
| otbridge P | | 9 | 6d | 076 | 9 20-Jan-20 | 17-Apr-20 03-Feb-20 | 25-Mar-20 20-Jan-20 | 17-Apr-20 03-Feb-20 | 25-Mar-20 05-May-20 | | 82 | | | | | | | | | - | , 〒 | | | | | | |
| | Bored pile testing (Pier 05) | 9 | 6d | 0% | 9 20-Jan-20 | 03-Feb-20 | 20-Jan-20 | 03-Feb-20 | 05-May-20 | - | 82 | | | | | | | | | | | | | | | | i |
| otbridge S | ubstructure | 93 | 6d | | 93 29-Nov-19 | 24-Mar-20 | 29-Nov-19 | 24-Mar-20 | 30-Nov-19 | 06-Jul-20 | 82 | | | | | | | | | | | | | | | | |
| | Pile Cap PC2-1 (Pier 02) | 24 | 6d | 0% | 24 29-Nov-19 | 30-Dec-19 | - | 30-Dec-19 | 30-Nov-19 | | 1 | | | | | | | | | | | | TIT | TIT | | | |
| and the latest designation of the latest des | Column at PC2-1 (Pier 02) | 18 | 6d | 0% | 18 30-Dec-19 | 21-Jan-20 | 30-Dec-19 | 21-Jan-20 | 31-Dec-19 | | 1 | | | | | | | | | | _ | | | | | | |
| - | Column at PC2-3 (Pier 04) Pile Cap PC6 (Pier 05) | 60 25 | 6d 6d | 0% | 60 13-Dec-19 25 03-Feb-20 | 28-Feb-20 03-Mar-20 | 13-Dec-19 03-Feb-20 | 28-Feb-20 03-Mar-20 | 27-Dec-19 15-May-20 | 1 | 10 82 | | | | | | | | | | | | | | | | |
| | Column at PC6 (Pier 05) | 18 | 6d | 0% | 18 03-Mar-20 | 24-Mar-20 | 03-Feb-20 03-Mar-20 | 24-Mar-20 | 13-May-20 | | 82 | | | | | | | | | | | | | | | | |
| | uperstructure | 146 | 6d | | 146 07-Dec-19 | 09-Jun-20 | 07-Dec-19 | 09-Jun-20 | | 28-Nov-20 | 144 | | | | | | | | | - - | | <i>r</i> | ++++ | + | | | - |
| 14080 E | Bearing Pier 02 | 3 | 6d | 0% | 3 21-Jan-20 | 24-Jan-20 | 21-Jan-20 | 24-Jan-20 | 22-Jan-20 | 24-Jan-20 | 1 | | | | | | | | | | | | | | | | 1 |
| | Bearing Pier 05 | 3 | 6d | 0% | 3 24-Mar-20 | 27-Mar-20 | 24-Mar-20 | 27-Mar-20 | 21-Jul-20 | 23-Jul-20 | 94 | | | | | | | | | | | | | | | | |
| | Bearing Pier 01 | 3 | 6d | 0% | 3 14-Dec-19 | 17-Dec-19 | 14-Dec-19 | 17-Dec-19 | | 22-Jun-20 | 149 | | | | | | | | | 2 | | | | | | | |
| | Staircase 02 structure - 3rd pour Staircase 02 structure - 4th pour | 45 45 | 6d 6d | 0% | 45 07-Dec-19 | 04-Feb-20 27-Mar-20 | 07-Dec-19 | 04-Feb-20 | 26-May-20 | | 134 | | | | | | | | | | | | 444 | 444 | _ _ _ | ļļ. | |
| | Staircase 02 structure - 4th pour | 45 | 6d | 0% | 45 05-Feb-20 45 31-Dec-19 | 27-Mar-20 25-Feb-20 | 05-Feb-20 31-Dec-19 | 27-Mar-20 25-Feb-20 | 20-Jul-20 15-Jan-20 | 09-Sep-20 10-Mar-20 | 134 | | | | | | | | | | 5 | | | | | | i |
| | Staircase 01 structure - 6th pour | 45 | 6d | 0% | 45 13-Jan-20 | 07-Mar-20 | 13-Jan-20 | 07-Mar-20 | 26-May-20 | 1 | 106 | | | | | | | | | | | | | | | | - 1 |
| | Staircase 01 structure - 7th pour | 45 | 6d | 0% | 45 09-Mar-20 | 06-May-20 | 09-Mar-20 | 06-May-20 | | 09-Sep-20 | 106 | | | | | | | | | | | | | | | | |
| CONTRACTOR CONTRACTOR OF THE PARTY OF THE PA | ift shaft steelworks (Lift 1A & 1B) | 12 | 6d | 0% | 12 20-Dec-19 | 06-Jan-20 | 20-Dec-19 | 06-Jan-20 | 25-Feb-20 | + | 51 | | | | | | | | | | | | | | | | |
| Programme and the second | ift shaft steelworks (Lift 2A & 2B) | 12 | 6d | 0% | 12 20-Dec-19 | 06-Jan-20 | 20-Dec-19 | 06-Jan-20 | | 09-Mar-20 | 51 | | | | | | | | | - E | | | | | | | |
| - | ift shaft steelworks (Lift 3A & 3B) Deck structure Portion 1 | 12 | 6d 6d | 0% | 12 20-Dec-19 | 06-Jan-20 | The state of the s | 06-Jan-20 | 25-Feb-20 | | 51 | | | | | | | | | | | | | | | | |
| | Remove falsework Portion 1 | 6 | 6d | 0% | 21 14-Dec-19 6 11-Jan-20 | 11-Jan-20 18-Jan-20 | 14-Dec-19 11-Jan-20 | 11-Jan-20 18-Jan-20 | 11-Jan-20 23-Nov-20 | 07-Feb-20 28-Nov-20 | 21 257 | | | | | | | | | | | | | | | | - |
| | alsework Portion 2 | 12 | 6d | 0% | 12 21-Jan-20 | 07-Feb-20 | 21-Jan-20 | 07-Feb-20 | The second second second second | 07-Feb-20 | 1 | | | | | | | | | 1 | | | | | | | |
| | Deck structure Portion 2 | 48 | 6d | 0% | 48 07-Feb-20 | 03-Apr-20 | 07-Feb-20 | 03-Apr-20 | 08-Feb-20 | 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - | 1 | | | | | | | | | | | | ++++ | +++ | | | - |
| | Cure and prestress Portion 2 (Stage 1 stressing) | 31 | 6d | 0% | 31 03-Apr-20 | 16-May-20 | 03-Apr-20 | 16-May-20 | 06-Apr-20 | 16-May-20 | 11 | | | | | | | | | | | | | | | | |
| | alsework at Portion 0 (Pier 04) | 12 | 6d | 0% | 12 28-Feb-20 | 13-Mar-20 | 28-Feb-20 | 13-Mar-20 | | 24-Mar-20 | 10 | | | | | | | | | | 8 | | | | | | - |
| | Deck structure Portion 0 (Pier 04) Falsework Portion 3a | 12 | 6d | 0% | 21 13-Mar-20 | 08-Apr-20 | 13-Mar-20 | 08-Apr-20 | 25-Mar-20 | | 10 | | | | | | | | | | | | | | | | |
| | earing Pier 04 | 12 | 6d 6d | 0% | 12 28-Feb-20 3 08-Apr-20 | 13-Mar-20 15-Apr-20 | 28-Feb-20 08-Apr-20 | 13-Mar-20 15-Apr-20 | 06-Apr-20 29-Jul-20 | 22-Apr-20 31-Jul-20 | 31 89 | \vdash | | | | | | | | | = . | | | | | | |
| | Remove falsework Portion 0 (Pier 04) | 6 | 6d | 0% | 6 08-Apr-20 | 18-Apr-20 | 08-Apr-20 | 18-Apr-20 | 23-Nov-20 | - | 186 | | | | | | | | | | | | | | | | i |
| nytheral print of the | Deck structure Portion 3a | 48 | 6d | 0% | 48 08-Apr-20 | 09-Jun-20 | 08-Apr-20 | 09-Jun-20 | | - | 10 | | | | | | | | | | | | | | | | |
| 4 Works | | 463 | 6d | | 463 11-May-19 | 28-Nov-20 | 11-May-19 | 28-Nov-20 | 17-Mar-20 | 28-Nov-20 | 1 | | | | | | | V- | +++ | HHH | $+i\Pi$ | + + | | | | | ı |
| Stage 4A | | 463 | | | 463 11-May-19 | 28-Nov-20 | | 28-Nov-20 | 17-Mar-20 | | 1 | | | | | | | | | | | | +++ | | | | |
| 4220 | Design and assentance of TTA Class AA | 302 | 6d | 024 | 302 11-May-19 | 19-May-20 | | 19-May-20 | 17-Mar-20 | 1 | 2 | | | | | | | <u> </u> | | | | | | | | | |
| | Design and acceptance of TTA Stage 4A mplementation of TTA - Stage 4A | 42 | 6d 6d | 0% | 42 11-May-19 2 16-May-20 | 02-Jul-19 19-May-20 | | 02-Jul-19 19-May-20 | 17-Mar-20 19-May-20 | 12-May-20 | 254 | | | 1 | | | | - | - | | | | | | | | |
| _ | Baseline: Programme of May 2018 ◆ ◆ N | Milestone Summary | | | | • | | NE/2017 | /02 - Tse | ung Kwa | n O - Lam | | unne | • • | 1 | | 15-Jun | Date -18 | BWP-20 | Re 18-06 (Data | vision | 18) | TC | Checked | | Арр | oro |

| to SMH6503 to SMH 6502 Road north and west of interchange tion 2 fron 3a (Stage 2 stressing) 3b 4 e of TTA Stage 4B Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3a tion 3b tion 3b tion 3b | 34 17 17 24 24 163 10 6 12 150 31 48 12 36 421 296 42 2 2 2 44 24 112 10 21 6 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% | 34 19-May-20 17 19-May-20 17 08-Jun-20 24 19-May-20 24 19-May-20 163 16-May-20 10 16-May-20 12 04-Jun-20 150 01-Jun-20 31 09-Jun-20 32 18-Jun-20 34 18-Jun-20 421 03-Jul-19 29 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 29-Jun-20 08-Jun-20 29-Jun-20 16-Jun-20 16-Jun-20 16-Jun-20 28-Nov-20 04-Jun-20 18-Jun-20 17-Jul-20 17-Jul-20 18-Jun-20 01-Aug-20 02-Jul-20 20-Aug-19 02-Jul-20 30-Jul-20 | 19-May-20 08-Jun-20 19-May-20 19-May-20 16-May-20 16-May-20 04-Jun-20 09-Jun-20 09-Jun-20 18-Jun-20 04-Jun-20 04-Jun-20 03-Jul-19 03-Jul-19 | 29-Jun-20 08-Jun-20 29-Jun-20 16-Jun-20 16-Jun-20 28-Nov-20 28-May-20 04-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 28-Nov-20 | 21-May-20 02-Jul-20 21-May-20 10-Jun-20 10-Jun-20 02-Jul-20 02-Jul-20 02-Jul-20 18-May-20 28-May-20 18-May-20 02-Jun-20 02-Jun-20 02-Jun-20 18-Jun-20 02-Jun-20 28-Jul-20 19-Jun-20 15-Aug-20 07-Jul-20 20-Jul-20 21-Jul-20 01-Jul-20 01-Jul | 1 1 1 1 1 1 1 1 1 1 1 2 6 2 6 2 6 | | | | | | | | J Ag Sep Oct 1 | | | | | | | |
|--|--|---|---|--|---|--|--|--|--|--|--|--|--|---|---|--|--|--|---|---|---|--|--|--|
| Road north and west of interchange tion 2 tion 3a (Stage 2 stressing) 3b 4 e of TTA Stage 4B Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3a tion 3b | 17 24 24 163 10 6 12 150 31 48 12 36 421 296 42 2 2 2 4 112 10 21 10 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% | 17 08-Jun-20 24 19-May-20 24 19-May-20 24 19-May-20 163 16-May-20 10 16-May-20 12 04-Jun-20 150 01-Jun-20 1818-Jun-20 18 18-Jun-20 36 18-Jun-20 421 03-Jul-19 29 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 29-Jun-20 16-Jun-20 16-Jun-20 16-Jun-20 18-Jun-20 04-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 28-Nov-20 28-Nov-20 20-Jul-20 | 08-Jun-20 19-May-20 19-May-20 16-May-20 28-May-20 04-Jun-20 09-Jun-20 18-Jun-20 04-Jun-20 04-Jun-20 04-Jun-20 03-Jul-19 03-Jul-19 | 29-Jun-20 16-Jun-20 16-Jun-20 28-Nov-20 28-May-20 04-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 10-Jun-20 02-Jul-20 02-Jul-20 02-Jun-20 02-Jul-20 02-Jul-20 18-May-20 28-Nov-20 29-May-20 04-Jun-20 05-Jun-20 18-Jun-20 28-Nov-20 02-Jun-20 28-Jul-20 19-Jun-20 28-Jul-20 19-Jun-20 20-Jul-20 19-Jun-20 20-Jul-20 21-Jul-20 21-Jul-20 21-Jul-20 21-Jul-20 21-Jul-20 21-Jul-20 28-Nov-20 12-May-20 28-Nov-20 28-Nov-20 28-Nov-20 12-May-20 22-Jul-20 12-May-20 28-Nov-20 12-May-20 20-Jul-20 12-May-20 20-Jul-20 12-May-20 28-Nov-20 12-May-20 20-Jul-20 12-May-20 20-Jul-20 12-May-20 28-Nov-20 18-Nov-20 18-Nov | 2 1 12 12 11 1 1 1 1 1 1 1 1 1 1 1 1 1 | | | | | | | | | | | | | | | |
| Road north and west of interchange tion 2 tion 3a (Stage 2 stressing) 3b 4 of TTA Stage 4B Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3a tion 3b (Stage 3 stressing) | 24 24 163 10 6 12 150 31 48 12 36 421 296 42 2 2 2 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% 0% 0% 0% 0% 0% | 24 19-May-20 24 19-May-20 163 16-May-20 10 16-May-20 12 04-Jun-20 150 01-Jun-20 18 Jun-20 18 18-Jun-20 19 04-Jun-20 36 18-Jun-20 421 03-Jul-19 29 03-Jul-19 2 29-Jun-20 24 02-Jul-20 | 16-Jun-20 16-Jun-20 28-Nov-20 28-Nov-20 04-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 02-Jul-20 20-Aug-19 02-Jul-20 | 19-May-20 19-May-20 16-May-20 16-May-20 28-May-20 04-Jun-20 09-Jun-20 18-Jun-20 04-Jun-20 04-Jun-20 04-Jun-20 03-Jul-19 03-Jul-19 | 16-Jun-20 16-Jun-20 28-Nov-20 28-May-20 04-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 118-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 02-Jun-20 02-Jul-20 02-Jul-20 02-Jul-20 02-Jul-20 18-May-20 28-May-20 04-Jun-20 05-Jun-20 18-Jun-20 02-Jun-20 28-Nov-20 20-Jun-20 28-Jul-20 19-Jun-20 20-Jul-20 20-Jul-20 21-Jul-20 21-Jul-20 21-Jul-20 28-Nov-20 12-May-20 28-Nov-20 28-Nov | 12 12 1 1 1 1 1 1 10 1 26 26 | | | | | | | | | | | | | | | |
| tion 2 fron 3a (Stage 2 stressing) 3b 4 e of TTA Stage 4B Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 ion 3a tion 3b (Stage 3 stressing) ion 3b | 163 10 6 12 150 31 48 12 36 421 296 42 2 2 24 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% 0% 0% 0% 0% | 163 16-May-20 10 16-May-20 6 28-May-20 12 04-Jun-20 150 01-Jun-20 131 09-Jun-20 148 18-Jun-20 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 28-Nov-20 28-May-20 04-Jun-20 18-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 19-May-20 16-May-20 16-May-20 28-May-20 04-Jun-20 01-Jun-20 09-Jun-20 18-Jun-20 04-Jun-20 03-Jul-19 03-Jul-19 | 16-Jun-20 28-Nov-20 28-May-20 04-Jun-20 18-Jun-20 28-Nov-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 02-Jun-20 02-Jul-20 18-May-20 28-Nov-20 18-May-20 28-May-20 29-May-20 04-Jun-20 05-Jun-20 18-Jun-20 02-Jun-20 28-Nov-20 20-Jun-20 15-Aug-20 19-Jun-20 15-Aug-20 07-Jul-20 20-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 12 1 1 1 1 1 1 10 1 1 26 26 | | | | | | | | | | 9 | | | | | |
| tion 2 tion 3a (Stage 2 stressing) 3b 4 to of TTA Stage 4B Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3b Stage 3 stressing) Stage 3 stressing) | 10 6 12 150 31 48 12 36 421 296 42 2 2 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% 0% 0% 0% 0% | 10 16-May-20 6 28-May-20 12 04-Jun-20 150 01-Jun-20 31 09-Jun-20 48 18-Jun-20 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 | 28-May-20 04-Jun-20 18-Jun-20 18-Jun-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 16-May-20 28-May-20 04-Jun-20 01-Jun-20 09-Jun-20 18-Jun-20 18-Jun-20 18-Jun-20 03-Jul-19 03-Jul-19 | 28-May-20 04-Jun-20 18-Jun-20 28-Nov-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 18-May-20 28-May-20 29-May-20 04-Jun-20 05-Jun-20 18-Jun-20 02-Jun-20 28-Nov-20 20-Jun-20 15-Aug-20 19-Jun-20 15-Aug-20 07-Jul-20 20-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 1 1 1 1 1 1 1 1 1 1 1 1 2 6 2 6 1 1 | | | | | | | | | | 9 | | | | | |
| tion 2 tion 3a (Stage 2 stressing) 3b 4 to of TTA Stage 4B Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3b Stage 3 stressing) Stage 3 stressing) | 6 12 150 31 48 12 36 421 296 42 2 24 112 10 21 6 31 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% 0% 0% 0% 0% | 6 28-May-20 12 04-Jun-20 150 01-Jun-20 31 09-Jun-20 18 18-Jun-20 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 42 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 | 04-Jun-20 18-Jun-20 28-Nov-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 28-May-20 04-Jun-20 01-Jun-20 09-Jun-20 18-Jun-20 04-Jun-20 18-Jun-20 03-Jul-19 03-Jul-19 | 04-Jun-20 18-Jun-20 28-Nov-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 29-May-20 04-Jun-20 05-Jun-20 18-Jun-20 28-Nov-20 20-Jun-20 28-Jul-20 19-Jun-20 28-Jul-20 07-Jul-20 20-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 1 1 1 10 1 1 26 26 | | | | | | | | | | 9 | | | | | |
| a of TTA Stage 4B Stage 4B Road north of interchange ion 3a Sa adjacent Porton 0 ion 3a tion 3b (Stage 3 stressing) ion 3b | 150 31 48 12 36 421 296 42 2 2 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d | 0% 0% 0% 0% 0% 0% 0% 0% | 12 04-Jun-20 150 01-Jun-20 31 09-Jun-20 48 18-Jun-20 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 | 18-Jun-20 28-Nov-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 04-Jun-20 01-Jun-20 09-Jun-20 18-Jun-20 04-Jun-20 18-Jun-20 03-Jul-19 03-Jul-19 | 18-Jun-20 28-Nov-20 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 05-Jun-20 18-Jun-20 02-Jun-20 28-Nov-20 20-Jun-20 28-Jul-20 19-Jun-20 15-Aug-20 07-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 1 1 10 1 1 26 26 | | | | | | | | | | | | | | | |
| a of TTA Stage 4B Stage 4B Road north of interchange ion 3a Sa adjacent Porton 0 ion 3a tion 3b (Stage 3 stressing) ion 3b | 31 48 12 36 421 296 42 2 2 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d | 0% 0% 0% 0% 0% 0% | 31 09-Jun-20 48 18-Jun-20 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 09-Jun-20 18-Jun-20 04-Jun-20 18-Jun-20 03-Jul-19 03-Jul-19 03-Jul-19 | 17-Jul-20 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 20-Jun-20 28-Jul-20 19-Jun-20 15-Aug-20 07-Jul-20 20-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 10 1 1 26 26 | | | | | | | | | | | | | | | |
| a of TTA Stage 4B Stage 4B Road north of interchange ion 3a Sa adjacent Porton 0 ion 3a tion 3b (Stage 3 stressing) ion 3b | 48 12 36 421 296 42 2 2 24 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d | 0% 0% 0% 0% 0% | 48 18-Jun-20 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 18-Jun-20 04-Jun-20 18-Jun-20 03-Jul-19 03-Jul-19 | 15-Aug-20 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 19-Jun-20 15-Aug-20 07-Jul-20 20-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 1 26 26 | | | | | | | | | | | | | | | |
| e of TTA Stage 4B Stage 4B Road north of interchange ion 3a 3a adjacent Porton 0 ion 3a ition 3b (Stage 3 stressing) ion 3b | 12 36 421 296 42 2 24 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d 6 | 0% 0% 0% 0% | 12 04-Jun-20 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 04-Jun-20 18-Jun-20 03-Jul-19 03-Jul-19 03-Jul-19 | 18-Jun-20 01-Aug-20 28-Nov-20 02-Jul-20 | 07-Jul-20 20-Jul-20 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 26 26 1 | | | | | | | | | | | | | | | |
| e of TTA Stage 4B Stage 4B Road north of interchange ion 3a 3a adjacent Porton 0 ion 3a ion 3b (Stage 3 stressing) ion 3b | 421 296 42 2 24 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d 6d | 0% 0% | 36 18-Jun-20 421 03-Jul-19 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 01-Aug-20 28-Nov-20 02-Jul-20 20-Aug-19 02-Jul-20 | 18-Jun-20 03-Jul-19 03-Jul-19 03-Jul-19 | 01-Aug-20 28-Nov-20 02-Jul-20 | 21-Jul-20 31-Aug-20 12-May-20 28-Nov-20 | 26 | | | | | | | | | | | | | | | |
| Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3a tion 3b (Stage 3 stressing) tion 3b | 296 42 2 24 24 112 10 21 6 | 6d 6d 6d 6d 6d 6d 6d 6d 6d | 0% | 296 03-Jul-19 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 02-Jul-20 20-Aug-19 02-Jul-20 | 03-Jul-19 03-Jul-19 | 02-Jul-20 | | | | | | | 1 1 1 1 | | : = | | | | | | : : : | | |
| Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3a tion 3b (Stage 3 stressing) tion 3b | 42 2 24 24 112 10 21 6 31 | 6d 6d 6d 6d 6d 6d 6d 6d | 0% | 42 03-Jul-19 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 20-Aug-19 02-Jul-20 | 03-Jul-19 | | 12-May-20 04-Jul-20 | 2 | 1 1 | | | 1 1 1 | | | 1 (| 1111 | 1 1 1 1 | | | | | | |
| Stage 4B Road north of interchange tion 3a 3a adjacent Porton 0 tion 3a tion 3b (Stage 3 stressing) tion 3b | 2 24 24 112 10 21 6 31 | 6d 6d 6d 6d 6d 6d 6d | 0% | 2 29-Jun-20 24 02-Jul-20 24 02-Jul-20 | 02-Jul-20 | - | | 12-May-20 02-Jul-20 | 254 | 11 1 | | | | | | | | | | 7 | | | | |
| ion 3a 3a adjacent Porton 0 ion 3a ion 3b (Stage 3 stressing) ion 3b | 24 112 10 21 6 31 | 6d 6d 6d 6d | | 24 02-Jul-20 | 30-14-20 | 29-Jun-20 | 02-Jul-20 | 02-Jul-20 04-Jul-20 | 2 1 | H | ╂╌╂╌╂╌ | -\-\- | | | | 17 | 7 | ++++ | | j | | | | +++ |
| ion 3a 3a adjacent Porton 0 ion 3a ion 3b (Stage 3 stressing) ion 3b | 112 10 21 6 31 | 6d 6d 6d | | | 00-001-20 | | 30-Jul-20 | 04-Jul-20 01-Aug-20 | 4 | | | | | | | | | | | — | | | | |
| 3a adjacent Portion 0 ion 3a tion 3b (Stage 3 stressing) ion 3b ion 3b | 10 21 6 31 | 6d 6d | 0% | 440 47 1 100 | 30-Jul-20 | 02-Jul-20 | 30-Jul-20 | 04-Jul-20 01-Aug-20 | 4 | | | | | | | | | | | | | | | |
| 3a adjacent Portion 0 ion 3a tion 3b (Stage 3 stressing) ion 3b ion 3b | 21 6 31 | 6d | - 70 | 112 17-Jul-20 10 17-Jul-20 | 28-Nov-20 29-Jul-20 | 17-Jul-20 17-Jul-20 | 28-Nov-20 29-Jul-20 | 29-Jul-20 28-Nov-20 11-Aug-20 21-Aug-20 | | | | | | | | | | | | В | | | | |
| tion 3b (Stage 3 stressing) ion 3b ion 3b | | 6d | 0% | 21 17-Jul-20 | 11-Aug-20 | 17-Jul-20 | 11-Aug-20 | 29-Jul-20 21-Aug-20 | | li-i- | †*** | | | | | | | | | | ┉┼┉┼┉┼ | ┉┼┉┼┉┼ | | +++ |
| ion 3b ion 3b | | | 0% | 6 11-Aug-20 | 18-Aug-20 | 11-Aug-20 | 18-Aug-20 | 22-Aug-20 28-Aug-20 | 10 | | | | | | | | | | | 9 | | | | |
| ion 3b | 10 | 6d | 0% | 31 15-Aug-20 | 21-Sep-20 | - | | 17-Aug-20 21-Sep-20 | | | | | | | | | | | | = | | | | |
| | 6 | 6d 6d | 0% | 10 21-Sep-20 6 05-Oct-20 | 05-Oct-20 12-Oct-20 | 21-Sep-20 05-Oct-20 | 05-Oct-20 12-Oct-20 | 28-Oct-20 07-Nov-20 23-Nov-20 28-Nov-20 | | | | | | | | | | | | | 묘 | | | |
| | 6 | 6d | 0% | 6 01-Aug-20 | 08-Aug-20 | | 08-Aug-20 | 01-Sep-20 07-Sep-20 | | 1 | +++ | | | | | ++ | ++++ | ++- | | <u></u> | a | | +++ | |
| . 10 | 12 | 6d | 0% | 12 18-Aug-20 | 01-Sep-20 | 18-Aug-20 | 01-Sep-20 | 10-Sep-20 23-Sep-20 | 20 | | | | | | | | | | | ı İ 🛮 | | | | |
| 5 ion 5 | 36 | 6d | 0% | 36 01-Sep-20 | 15-Oct-20 | | | 24-Sep-20 07-Nov-20 | | | | | | | | | | | | | | | | |
| WI 5 | 12 | 6d 6d | 0% | 6 15-Oct-20 12 08-Aug-20 | 22-Oct-20 22-Aug-20 | | 22-Oct-20 22-Aug-20 | 23-Nov-20 28-Nov-20 10-Sep-20 23-Sep-20 | | | | | | | | | | | | | 8 | | | |
| Sa Sa | 36 | 6d | 0% | 36 21-Sep-20 | 05-Nov-20 | | 05-Nov-20 | 24-Sep-20 07-Nov-20 | | 1 | 1-1-1- | | | | | 1+ | | | | | | | | + |
| ion 6a | 6 | 6d | 0% | 6 05-Nov-20 | 12-Nov-20 | 05-Nov-20 | 12-Nov-20 | 23-Nov-20 28-Nov-20 | 15 | | | | | | | | | | | | 0 | | | |
| | 12 | 6d | 0% | 12 08-Aug-20 | 22-Aug-20 | The state of the s | | | | | | | | | | | | | | - | | | | |
| 6b | 38 | 6d 6d | 0% | | - | | - | | - | | | | | | | | | | | | | | | |
| ion 6b | . 6 | 6d | 0% | 6 07-Nov-20 | 14-Nov-20 | and the same of the same of the same of | _ | | | 1 | | | | | | 1 | | | | | | | | + |
| nent joints (4 nos.) | 12 | 6d | 0% | 12 07-Nov-20 | 21-Nov-20 | 07-Nov-20 | 21-Nov-20 | 09-Nov-20 21-Nov-20 | 1 | | | | | | | | | | | | | | | |
| ture and arch cladding | 16 | 6d | 0% | 16 18-Aug-20 | 05-Sep-20 | 100000000000000000000000000000000000000 | | | | | | | | | | | | | | = | | | | |
| . a.v., viavoniy | 50 | 6d | 0% | 50 28-Sep-20 | 28-Nov-20 28-Nov-20 | | | | | | | | | | | | | | | | | | | |
| | 509 | | | 509 01-Mar-19 | 22-Jul-20 | | | | | lii | ttt | | | | +++ | ++ | ++++ | | | | | | | |
| em (prepare & submit) | 18 | 6d | 0% | 18 01-Mar-19* | 21-Mar-19 | | 21-Mar-19 | 22-Jun-19 15-Jul-19 | 90 | | | | | | | | | | | | | | | |
| | | - | | | - | | | | | | | | | | | | | | | | | | | |
| em (accept) | 21 | 7d | 0% | 21 24-Apr-19 | 14-May-19 | 24-Apr-19 | 14-May-19 | | 1000 | | | | | | | | | | | | | | | |
| (prepare & submit) | 18 | 6d | 0% | 18 01-Aug-19* | 21-Aug-19 | 01-Aug-19 | 21-Aug-19 | 19-Oct-19 09-Nov-19 | 65 | | mm | | | | | 77 | | | | | | TTT | | 111 |
| (review & discuss) | | | | 12 22-Aug-19 | 04-Sep-19 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | - in the second | | | | | | | | | | | | | | | |
| ery of irrigation system | 96 | 6d | 0% | 96 15-May-19 | - | | | | | | | | | | | | | | | | | | | |
| | 150 | 6d | 0% | 150 16-Dec-19 | 22-Jun-20 | | 22-Jun-20 | 28-Dec-19 04-Jul-20 | 9 | | | 1 1 | | | | TT | | | | | | | 111 | 11 |
| ing of irrigation system | | 6d | 0% | THE RESERVE THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I | 22-Jul-20 | | 22-Jul-20 | | | | | | | | | | | | | - | | | | |
| ks (prepare & submit) | 18 | 6d | 0% | | 200000000000000000000000000000000000000 | The state of the s | The state of the s | 4 - 1 - 10 - 11 - 11 - 11 - 11 - 11 - 11 | | | | | | | | | | | | | | | | |
| ks (review & discuss) | 18 | 6d | 0% | 18 23-Jul-19 | 12-Aug-19 | | 12-Aug-19 | | | | | | | | | | | | | | | | | |
| ks (resubmit) | 6 | 6d | 0% | 6 13-Aug-19 | 19-Aug-19 | 13-Aug-19 | 19-Aug-19 | 21-Nov-19 27-Nov-19 | 83 | | | | | | | T | 0 | | | | | | 1111 | 11 |
| ks (accept) | 21 | 7d | 0% | 21 20-Aug-19 | 09-Sep-19 | | | | 0.000 | | | | | | | | | | | | | | | |
| (at-grade) (on footbridge) | 94 | | | | | | | The second secon | | | | | | | | | | | | | | | | |
| | 365 | 7d | | 365 26-Nov-20 | 26-Nov-21 | The second second second | | AND DESCRIPTION OF THE PARTY OF | | | | | | | | | | | | | $	op \mid \cdot \mid$ | +++ | +++ | ++ |
| State of the state | on 6b on 6b on 6b on joints (4 nos.) or eard arch cladding arch cladding on (prepare & submit) on (review & discuss) on (resubmit) on (accept) prepare & submit) review & discuss) resubmit) accept) resubmit) accept) ry of irrigation system on of irrigation system s (prepare & submit) s (review & discuss) s (resubmit) s (recubmit) | 12 3 3 3 3 3 3 3 3 3 | 12 6d 3 6d 3 8 6d 3 8 6d 6 6 6d 6 6d | 12 6d 0% 3 6d 0% 3 6d 0% 3 6d 0% 5 6 6 6d 0% 12 6d 0% 12 6d 0% 13 6d 0% 14 6d 0% 15 6d 0% 16 6d 0% 17 18 6d 0% 18 6d 0% 19 19 19 19 19 19 10 19 10 19 | 12 6d 0% 12 08-Aug-20 3 6d 0% 3 08-Aug-20 3 6d 0% 3 08-Aug-20 5 6 6 6 0% 6 07-Nov-20 5 6 6 6 0% 6 07-Nov-20 5 6 6 0% 16 18-Aug-20 5 6 0% 00 18 6 0% 00 18 7 18 6d 0% 10 7 19 19 7 10 10 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 19 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 18 7 10 7 | 12 6d 0% 12 08-Aug-20 22-Aug-20 3 6d 0% 3 08-Aug-20 12-Aug-20 3 6d 0% 3 08-Aug-20 12-Aug-20 3 6d 0% 3 08-Aug-20 12-Aug-20 3 8 6d 0% 38 21-Sep-20 07-Nov-20 4 10 10 10 10 5 12 6d 0% 60 07-Nov-20 14-Nov-20 5 12 6d 0% 16 18-Aug-20 05-Sep-20 5 6d 0% 60 16-Sep-20 28-Nov-20 5 6d 0% 50 28-Sep-20 28-Nov-20 5 50 50 50 28-Sep-20 28-Nov-20 5 50 50 50 50 28-Sep-20 28-Nov-20 6 6d 0% 18 01-Mar-19 22-Jul-20 7 10 18 6d 0% 12 22-Mar-19 04-Apr-19 7 10 12 6d 0% 12 22-Mar-19 04-Apr-19 7 10 12 17 17 18 18 19 14-May-19 7 18 18 18 19 18 19 14-May-19 7 19 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 19 7 19 19 19 8 19 19 19 9 19 19 19 9 19 1 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 08-Aug-2 | 12 66 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Aug-20 12-Aug-20 08-Aug-20 18-Aug-20 08-Aug-20 18-Aug-20 08-Aug-20 18-Aug-20 08-Aug-20 18-Aug-20 18-Aug-2 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Sep-20 21-Sep-20 21-Sep-2 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Sep-20 21-Sep-20 28 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 07-Aug-20 07-Aug-2 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 26-Aug-20 28-Aug-20 28-Aug-2 | 12 6d 0% 12 08Aug-20 22Aug-20 08Aug-20 22Aug-20 08Sep-20 21Sep-20 28 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Sep-20 21-Sep-20 26 08-Aug-20 12-Aug-20 08-Aug-20 12-Aug-20 08-Sep-20 21-Sep-20 28 08 08 08 08 08 08 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Sep-20 21-Sep-20 28 28 29 29 29 29 29 29 | 12 66 0% 12 08-Aug 20 28-Aug 20 08-Bug 20 28-Aug 20 08-Sep 20 28-Sep 20 28 | 12 6d 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 22-Sep-20 28-Sep-20 28-Sep-2 | 12 66 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 22-Aug-20 08-Sep-20 21-Sep-20 28 | 12 56 0% 12 08-Aug-20 22-Aug-20 08-Aug-20 1 2 2 2 2 2 2 2 2 2 | 2 64 0% 12 (8Aug.20) 22 Aug.20 (8Aug.20) 28 Aug.20 (8 Sep. 20) 28 8 9 9 9 1 | 12 65 01/6 12 08-Aug-20 22-Aug-20 08-Aug-20 08-Sep-20 25-Bug-20 26 09 09 09 09 09 09 09 0 | 12 6d 0% 12 084up 20 22 Aug 20 084up 20 22 Aug 20 085ep 20 21 Sep 20 095ep 20 21 Sep 20 21 Sep 20 095ep 20 21 Sep 12 60 0% 12 08 Aug. 20 22 Aug. 20 08 Aug. 20 08 Aug. 20 24 Aug. 20 08 Aug. 20 24 Aug. 20 26 Aug. 2 | 12 5d 07 12 08-May 20 22-May 20 08-May 20 22-May 20 08-May 20 28-May 20 08-May 2 |

NE/2015/03

| Subject: 3 Months Look Ahead Pro | ogramm | ne | |
|---|--------|--------|--------|
| Activities | Jul-18 | Aug-18 | Sep-18 |
| Construction of lift shaft and sum pit | | | |
| Construction of main deck | | | |
| Temporary works erection and bearing installation | l | | |


| Subject: Construction Programme | e (Jui | n, 20 | 18) | |
|--|--------|-------|-----|-----|
| Activities | wk1 | wk2 | wk3 | wk4 |
| Construction of lift shaft and sum pit | | | | |
| Construction of main deck | | | | |



APPENDIX R RECORD OF LANDFILL GAS MONITORING BY CONTRACTOR

APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR

| Location | Date of Measurement | Sampling time | Weather Condition | Temperature (°C) | Methane (%) | Carbon dioxide (%) | Oxygen (%) |
|-------------|---------------------|---------------|-------------------|------------------|-------------|--------------------|------------|
| | 1-Jun-18 | 08:30 | Sunny | 27 | 0 | 0 | 20.9 |
| | 1-Jun-18 | 13:03 | Sunny | 35 | 0 | 0 | 20.9 |
| | 2-Jun-18 | 08:30 | Cloudy | 27 | 0 | 0 | 20.9 |
| | 2-Jun-18 | 13:00 | Cloudy | 33 | 0 | 0 | 20.9 |
| | 4-Jun-18 | 08:30 | Rainy | 26 | 0 | 0 | 20.9 |
| | 4-Jun-18 | 13:02 | Rainy | 31 | 0 | 0 | 20.9 |
| | 5-Jun-18 | 08:31 | Rainy | 26 | 0 | 0 | 20.9 |
| | 5-Jun-18 | 13:00 | Rainy | 30 | 0 | 0 | 20.9 |
| | 6-Jun-18 | 08:30 | Rainy | 26 | 0 | 0 | 20.9 |
| | 6-Jun-18 | 13:05 | Rainy | 29 | 0 | 0 | 20.9 |
| | 7-Jun-18 | 08:30 | Rainy | 26 | 0 | 0 | 20.9 |
| | 7-Jun-18 | 13:02 | Rainy | 29 | 0 | 0 | 20.9 |
| | 8-Jun-18 | 08:30 | Rainy | 25 | 0 | 0 | 20.9 |
| | 8-Jun-18 | 13:02 | Rainy | 30 | 0 | 0 | 20.9 |
| | 9-Jun-18 | 08:30 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 9-Jun-18 | 13:01 | Cloudy | 30 | 0 | 0 | 20.9 |
| | 11-Jun-18 | 08:30 | Sunny | 28 | 0 | 0 | 20.9 |
| | 11-Jun-18 | 13:02 | Sunny | 34 | 0 | 0 | 20.9 |
| | 12-Jun-18 | 08:30 | Rainy | 25 | 0 | 0 | 20.9 |
| | 12-Jun-18 | 13:00 | Rainy | 30 | 0 | 0 | 20.9 |
| | 13-Jun-18 | 08:30 | Rainy | 25 | 0 | 0 | 20.9 |
| | 13-Jun-18 | 13:00 | Rainy | 29 | 0 | 0 | 20.9 |
| | 14-Jun-18 | 08:30 | Cloudy | 25 | 0 | 0 | 20.9 |
| | 14-Jun-18 | 13:05 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 15-Jun-18 | 08:30 | Cloudy | 25 | 0 | 0 | 20.9 |
| Portion III | 15-Jun-18 | 13:00 | Cloudy | 29 | 0 | 0 | 20.9 |
| | 16-Jun-18 | 08:30 | Cloudy | 26 | 0 | 0 | 20.9 |
| | 16-Jun-18 | 13:05 | Cloudy | 31 | 0 | 0 | 20.9 |
| | 19-Jun-18 | 08:30 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 19-Jun-18 | 13:00 | Cloudy | 31 | 0 | 0 | 20.9 |
| | 20-Jun-18 | 08:30 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 20-Jun-18 | 13:03 | Cloudy | 32 | 0 | 0 | 20.9 |
| | 21-Jun-18 | 08:30 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 21-Jun-18 | 13:01 | Cloudy | 31 | 0 | 0 | 20.9 |
| | 22-Jun-18 | 08:30 | Rainy | 25 | 0 | 0 | 20.9 |
| | 22-Jun-18 | 13:00 | Rainy | 30 | 0 | 0 | 20.9 |
| | 23-Jun-18 | 08:30 | Rainy | 24 | 0 | 0 | 20.9 |
| | 23-Jun-18 | 13:00 | Rainy | 30 | 0 | 0 | 20.9 |
| | 25-Jun-18 | 08:30 | Cloudy | 26 | 0 | 0 | 20.9 |
| | 25-Jun-18 | 13:00 | Cloudy | 31 | 0 | 0 | 20.9 |
| | 26-Jun-18 | 08:30 | Cloudy | 25 | 0 | 0 | 20.9 |
| | 26-Jun-18 | 13:00 | Cloudy | 33 | 0 | 0 | 20.9 |
| | 27-Jun-18 | 08:30 | Cloudy | 27 | 0 | 0 | 20.9 |
| | 27-Jun-18 | 13:04 | Cloudy | 32 | 0 | 0 | 20.9 |
| | 28-Jun-18 | 08:30 | Cloudy | 27 | 0 | 0 | 20.9 |
| | 28-Jun-18 | 13:00 | Cloudy | 32 | 0 | 0 | 20.9 |
| | 29-Jun-18 | 08:30 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 29-Jun-18 | 13:02 | Cloudy | 32 | 0 | 0 | 20.9 |
| | 30-Jun-18 | 08:30 | Cloudy | 28 | 0 | 0 | 20.9 |
| | 30-Jun-18 | 13:02 | Cloudy | 32 | 0 | 0 | 20.9 |



APPENDIX S UPDATED CONSTRUCTION NOISE ASSESSMENT



Room 1710, Technology Park, 18 On Fal Street, Shatin, N.T., Hong Kong. Tel.: (652) 2151 2083 Fax: (652) 3107 1388 Website: http://www.strotech.com.hk E-mail: info@cinotech.com.hk

Our Ref: MA16034/Corres/Out/vc180608 NMP Contract 2

Civil Engineering and Development Department

New Territories East Development Office Branch 1 Project Division (1) Suite 1213 Chinachem Golden Plaza, 77 Mody Road,

By E-mail

Attn: Mr. CHIANG Nin Tat, Eric

Tsim Sha Tsui East, Kowloon

8th June 2018

Dear Mr. Chiang,

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction (Environmental Permit (EP) No. EP-458/2013/C) Contract No. NE/2015/02 - Noise Mitigation Plan (Rev. 08)

We refer to the Noise Mitigation Plan (Rev. 08) received from CRBC Build King Joint Venture on 8th June 2018 via email.

We noted that only the plant list was updated and construction noise assessment was revised according to the updated plant list. We are pleased to inform you that we have no further comment on your plan with reference to the approved Noise Mitigation Plan in November 2017.

Should you have any queries, please contact our Ms. Vivian Choi at 2157 3881 or the undersigned at 2151 2089.

Yours faithfully,

For and on behalf of Cinotech Consultants Limited

Dr. Priscilla Choy

Environmental Team Leader

c.c. AECOM ANewR

CBJV

Mr. KY Chan

Mr. Adi Lee

Mr. Gary Fung

By E-mail By E-mail

By E-mail





Certificate No.: CC 2289





ISO 9001:2008



Certificate No.: CC 2289 Certificate No.: CC 2289

Noise Criteria: 75dB(A)

| Portion | Activity | РМЕ | TM Ref. / other Ref. | No. of plants | SWL | Total SWL | | Time Factor | Distance from Notional Sources, m | Distance Attenuation*,d B(A) | | Façade Correction, dB(A) | Predicted Noise Level, dB(A) | Total Predicted Noise Level for each group, dB(A) |
|---------|---|---|-------------------------|---------------|------------|------------|----------------|----------------|---|------------------------------------|----|-----------------------------|---------------------------------|---|
| IX | U - Trough (Piling) | Crane (62 kw) | BS D7/114 | 10 | 101 | 111 | 50 | -3 | 225 | -55.10 | 0 | 3 | 55.93 | |
| | | Drill Rig, Rotary Type (Diesel) | CNP 072 | 10 | 110 | 120 | 30 | -5 | 225 | -55.10 | -5 | 3 | 57.71 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 10 | 100 | 110 | 50 | -3 | 225 | -55.10 | 0 | 3 | 54.93 | |
| | | Air Compressor | CNP 002 | 10 | 102 | 112 120 | 30 | -5 | 225 225 | -55.10 | 0 | 3 | 54.71 | |
| | | Excavator (73 kw) | BS D8/13 | 10 10 | 110 96 | | 50 | -3 | | -55.10 | 0 | 3 | 64.93 | - |
| | | Concrete Lorry Mixer | BS D6/33 CNP 172 | 10 | | 106 125 | 50 30 | -3 -5 | 225 225 | -55.10 -55.10 | 0 | 3 | 50.93 67.71 | - |
| | | Piling, Vibration Hammer | CNP 172 | 10 | 115 100 | 110 | | | | | | | | |
| | | Power pack (diesel) | | 10 | 85 | 95 | 30 | -5 | 225 | -55.10 | 0 | 3 | 52.71 | - |
| | | Water pump, subersible (electric) Piling, large diameter bored, reverse circulation drill | CNP 283 | | | 105 | 50 30 | -3 -5 | 225 225 | -55.10 -55.10 | -5 | 3 | 39.93 42.49 | 70.00 |
| IX | U - Trough (ELS) | 5. 5 | CNP 166 | 3 | 100 | 105 | 50 | | 225 | | | | | 70.39 |
| 1/ | o - Hough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m | BS D7/114 CNP 102 | 4 8 | 101 100 | 107 | 50 | -3 -3 | 225 | -55.10 -55.10 | 0 | 3 | 51.95 53.96 | - |
| | | Piling, Vibration Hammer | CNP 102 | 4 | 115 | 121 | 30 | -5 -5 | 225 | -55.10 | 0 | 3 | 63.73 | 1 |
| | | Power pack (diesel) | CNP 172 | 4 | 100 | 106 | 30 | -5 -5 | 225 | -55.10 | 0 | 3 | 48.73 | |
| | | Excavator (73 kw) | BS D8/13 | 8 | 110 | 119 | 50 | -3 | 225 | -55.10 | 0 | 3 | 63.96 | |
| | | Dump Truck | CNP 068 | 8 | 105 | 114 | 50 | -3 | 225 | -55.10 | 0 | 3 | 58.96 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 225 | -55.10 | 0 | 3 | 35.95 | 1 |
| | | Derrick Barge | CNP 061 | 2 | 104 | 107 | 50 | -3 | 225 | -55.10 | 0 | 3 | 51.94 | 67.98 |
| IX | U - Trough (Structure) | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 225 | -55.10 | 0 | 3 | 48.94 | 57.55 |
| | , , | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 2 | 100 | 103 | 50 | -3 | 225 | -55.10 | 0 | 3 | 47.94 | 1 |
| | | Air Blower | CNP 006 | 10 | 95 | 105 | 50 | -3 | 225 | -55.10 | 0 | 3 | 49.93 | |
| | | Saw, Circular Wood | CNP 201 | 10 | 108 | 118 | 50 | -3 | 225 | -55.10 | 0 | 3 | 62.93 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 4 | 96 | 102 | 50 | -3 | 225 | -55.10 | 0 | 3 | 46.95 | 1 |
| | | Concrete pump, stationary/lorry mounted | CNP 047 | 4 | 109 | 115 | 50 | -3 | 225 | -55.10 | 0 | 3 | 59.95 | 1 |
| | | Poker, vibratory, hand-held | CNP 170 | 4 | 113 | 119 | 50 | -3 | 225 | -55.10 | 0 | 3 | 63.95 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 12 | 85 | 96 | 50 | -3 | 225 | -55.10 | 0 | 3 | 40.72 | 67.59 |
| IX | U - Trough (Road and Drainage Works) | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 225 | -55.10 | 0 | 3 | 54.93 | |
| | | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 225 | -55.10 | 0 | 3 | 45.93 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 225 | -55.10 | 0 | 3 | 40.93 | |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 | -3 | 225 | -55.10 | 0 | 3 | 45.93 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 225 | -55.10 | 0 | 3 | 35.95 | |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 225 | -55.10 | 0 | 3 | 49.93 | |
| | | Road Roller | CNP 185 | 1 | 108 | 108 | 50 | -3 | 225 | -55.10 | 0 | 3 | 52.93 | 58.46 |
| VI | Road P2 Underpass, U-Trough | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 163 | -52.20 | 0 | 3 | 48.77 | |
| | (Removal of Existing Abandoned Box Culvert) | Piling, large diameter bored, oscillator | CNP 165 | 1 | 115 | 115 | 30 | -5 | 163 | -52.20 | 0 | 3 | 60.56 | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 163 | -52.20 | 0 | 3 | 57.77 | |
| | | Water pump, subersible (electric) | CNP 283 | 2 | 85 | 88 | 50 | -3 | 163 | -52.20 | 0 | 3 | 35.78 | 62.59 |
| VI | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 163 | -52.20 | 0 | 3 | 48.77 | |
| | | Drill Rig, Rotary Type (Diesel) | CNP 072 | 1 | 110 | 110 | 30 | -5 | 163 | -52.20 | -5 | 3 | 50.56 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 163 | -52.20 | 0 | 3 | 47.77 | |
| | | Air Compressor | CNP 002 | 2 | 102 | 105 | 30 | -5 | 163 | -52.20 | 0 | 3 | 50.57 | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 163 | -52.20 | 0 | 3 | 57.77 | |
| | | Concrete Lorry Mixer | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 163 | -52.20 | 0 | 3 | 43.77 | |
| ١,,, | Devel PO Hedrone H.T. (510) | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 163 | -52.20 | 0 | 3 | 38.79 | 59.97 |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 163 | -52.20 | 0 | 3 | 48.77 | - |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 163 | -52.20 | 0 | 3 | 47.77 | - |
| | | Piling, Vibration Hammer | CNP 172 | 1 | 115 | 115 | 30 | -5 | 163 | -52.20 | 0 | 3 | 60.56 | |
| | | Power pack (diesel) | CNP 174 | 1 | 100 | 100 | 30 | -5 | 163 | -52.20 | 0 | 3 | 45.56 | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 163 | -52.20 | 0 | 3 | 57.77 | |
| | | Dump Truck | CNP 068 CNP 283 | 1 4 | 105 85 | 105 91 | 50 50 | -3 -3 | 163 163 | -52.20 -52.20 | 0 | 3 | 52.77 38.79 | 00.00 |
| VI | Road P2 Underpass, U Trough (Structure) | Water pump, subersible (electric) | BS D7/114 | | 101 | 104 | 50 | -3 -3 | 163 | -52.20 -52.20 | 0 | 3 | 38.79 51.78 | 63.23 |
| ٧I | inoad i 2 Oliderpass, O Hough (Structure) | Crane (62 kw) Congretor, Silenced <=75 dB(A) at 7m | | 2 | 100 | 104 | 50 | | | -52.20 -52.20 | 0 | | 51.78 | 1 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 CNP 002 | 2 | 100 | 103 | 50 | -3 -3 | 163 163 | -52.20 -52.20 | 0 | 3 | 50.78 52.78 | 1 |
| | | Air Compressor Saw, Circular Wood | CNP 002 CNP 201 | 2 | 102 | 105 | 50 | -3 | 163 | -52.20 -52.20 | 0 | 3 | 52.78 58.78 | 1 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 163 | -52.20 -52.20 | 0 | 3 | 43.77 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 163 | -52.20 | 0 | 3 | 38.79 | 60.96 |
| \ /I | Road and Drainage Works | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 163 | -52.20 | 0 | 3 | 57.77 | 00.90 |
| VI | | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 163 | -52.20 | 0 | 3 | 48.77 | 1 |
| VI | | | | 1 | 96 | 96 | 50 | -3 | 163 | -52.20 | 0 | 3 | 48.77 | 1 |
| VI | | Concrete Lorry Miver (6 m3) | | | | . 30 | . 50 | 3 | 103 | -02.20 | | | | 1 |
| VI | | Concrete Lorry Mixer (6 m3) Light goods vehicle gross vehicle weight < 5.5 tonne | BS D6/33 | | | | 50 | .2 | 163 | | | | | |
| VI | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 50 | -3 -3 | 163 163 | -52.20 | 0 | 3 | 48.77 | |
| VI | | • • • • | | | | | 50 50 50 | -3 -3 -3 | 163 163 163 | | | | | |

Note: SPL = SWL + TF + DC + BC + FC, where

SPL = Predicted noise level in dB(A)

SWL = Sound Power Level in dB(A)

TF = Time factor in dB(A) = 10 log (P) D = Distance in

P = On-time percentage

DC = Distance attenuation correction in dB(A) = -(20 log D + 8)

D = Distance in m between the noise source and the receiver

BC = Barrier correction in dB(A)
FC = Façade correction in dB(A) = 3 dB(A)

Noise Criteria: 75dB(A)

| Portion | Activity | PME | TM Ref. / other Ref. | No. of plants | SWL | Total SWL | On-time, % | Time Factor | Distance from Notional Sources, m | Distance Attenuation*, dB(A) | Barrier Correction, dB(A) | Façade Correction, dB(A) | Predicted Noise Level, dB(A) | Total Predicted Noise Level for each group, dB(A) |
|---------|--|---|--|---|--|--|--|---|--|--|---|---|--|---|
| I | DSD Transformer Room | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 213 | -54.57 | 0 | 3 | 45.42 | |
| | | Bar Bender and Cutter Breaker, hand-held, mass > 10kg < 20kg | CNP 021 CNP 024 | 1 | 90 108 | 90 108 | 50 50 | -3 -3 | 213 213 | -54.57 -54.57 | 0 | 3 | 35.42 53.42 | 4 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 213 | -54.57 | 0 | 3 | 41.42 | 1 |
| | | Saw, Circular Wood | CNP 201 | 1 | 108 | 108 | 50 | -3 | 213 | -54.57 | 0 | 3 | 53.42 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 2 | 85 | 88 | 50 | -3 | 213 | -54.57 | 0 | 3 | 33.43 | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 213 | -54.57 | 0 | 3 | 55.42 | 4 |
| D/ | Dood DO Hadamasa (Dilina) | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 213 | -54.57 | 0 | 3 | 50.42 | 59.78 |
| IV | Road P2 Underpass (Piling) | Crane (62 kw) Drill Rig, Rotary Type (Diesel) | BS D7/114 CNP 072 | 3 | 101 110 | 106 115 | 50 30 | -3 -5 | 47 47 | -41.39 -41.39 | -5 -11.7 | 3 | 59.37 59.46 | 1 |
| | | Air Compressor | CNP 002 | 6 | 102 | 110 | 30 | -5 | 47 | -41.39 | -5 | 3 | 61.17 | 1 |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 47 | -41.39 | -5 | 3 | 63.60 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 47 | -41.39 | -5 | 3 | 49.60 | _ |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 47 | -41.39 | -5 | 3 | 44.62 | 4 |
| | | G. I. drilling rig Breaker, excavator mounted (hydraulic) | BS C2/43 CNP 028 | 1 | 102 122 | 102 122 | 50 10 | -3 -10 | 47 47 | -41.39 -41.39 | -5 -10 | 3 | 55.60 63.61 | 69.10 |
| IV | Road P2 Underpass (ELS) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 47 | -41.39 | -5 | 3 | 54.60 | 09.10 |
| | . , , | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 47 | -41.39 | -5 | 3 | 53.60 | |
| | | Piling, Vibration Hammer | CNP 172 | 2 | 115 | 118 | 30 | -5 | 47 | -41.39 | -5 | 3 | 69.39 | |
| | | Power pack (diesel) | CNP 174 | 2 | 100 | 103 | 30 | -5 | 47 | -41.39 | -5 | 3 | 54.39 | 4 |
| | | Excavator (73 kw) | BS D8/13 CNP 283 | 1 4 | 110 85 | 110 91 | 50 50 | -3 -3 | 47 47 | -41.39 -41.39 | -5 -5 | 3 | 63.60 44.62 | 70.70 |
| IV | Road and Drainage Works | Water pump, subersible (electric) Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 47 | -41.39 -41.39 | -5 -5 | 3 | 63.60 | 70.72 |
| | Standyo Works | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 47 | -41.39 | -5 -5 | 3 | 54.60 | 1 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 47 | -41.39 | -5 | 3 | 49.60 |] |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 | -3 | 47 | -41.39 | -5 | 3 | 54.60 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 47 | -41.39 | -5 | 3 | 44.62 | 4 |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 47 | -41.39 | -5 | 3 | 58.60 | |
| V | Road P2 Underpass, U Trough (Piling) | Road Roller | CNP 185 BS D7/114 | 1 | 108 101 | 108 | 50 50 | -3 -3 | 47 146 | -41.39 -51.26 | -5 0 | 3 | 61.60 49.73 | 67.13 |
| ٧ | ntoad F2 Onderpass, O Trough (Piling) | Crane (62 kw) Drill Rig, Rotary Type (Diesel) | BS D7/114 CNP 072 | 1 | 101 | 101 110 | 30 | -3 -5 | 146 146 | -51.26 -51.26 | -5 | 3 | 49.73 51.51 | 1 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 146 | -51.26 | -5 | 3 | 48.73 | 1 |
| | | Air Compressor | CNP 002 | 2 | 102 | 105 | 30 | -5 | 146 | -51.26 | 0 | 3 | 51.52 |] |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 146 | -51.26 | 0 | 3 | 58.73 | |
| | | Concrete Lorry Mixer | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 146 | -51.26 | 0 | 3 | 44.73 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 146 | -51.26 | 0 | 3 | 39.75 | |
| V | Pood P2 Underpood 11 Trough (ELC) | Breaker, excavator mounted (hydraulic) | CNP 028 | 1 | 122 101 | 122 101 | 10 | -10 -3 | 146 146 | -51.26 | -10 | 3 | 53.74 49.73 | 61.69 |
| v | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m | BS D7/114 CNP 102 | 1 | 100 | 100 | 50 50 | -3 -3 | 146 | -51.26 -51.26 | 0 | 3 | 49.73 | 1 |
| | | Piling, Vibration Hammer | CNP 172 | 1 | 115 | 115 | 30 | -5 | 146 | -51.26 | 0 | 3 | 61.51 | 1 |
| | | Power pack (diesel) | CNP 174 | 1 | 100 | 100 | 30 | -5 | 146 | -51.26 | 0 | 3 | 46.51 | 1 |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 146 | -51.26 | 0 | 3 | 58.73 | |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 146 | -51.26 | 0 | 3 | 53.73 | 4 |
| M | Dood DO Hadamaga H Trough (Christina) | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 146 | -51.26 | 0 | 3 | 39.75 | 64.19 |
| V | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m | BS D7/114 CNP 102 | 1 2 | 101 100 | 101 103 | 50 50 | -3 -3 | 146 146 | -51.26 -51.26 | 0 | 3 | 49.73 51.74 | 4 |
| | | Air Compressor | CNP 002 | 2 | 100 | 105 | 50 | -3 | 146 | -51.26 | 0 | 3 | 53.74 | 1 |
| | | Saw, Circular Wood | CNP 201 | 2 | 108 | 111 | 50 | -3 | 146 | -51.26 | 0 | 3 | 59.74 | 1 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 146 | -51.26 | 0 | 3 | 44.73 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 146 | -51.26 | 0 | 3 | 39.75 | 61.65 |
| V | Road and Drainage Works | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 146 | -51.26 | 0 | 3 | 58.73 | 4 |
| | | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 96 | 101 96 | 50 50 | -3 -3 | 146 146 | -51.26 -51.00 | 0 | 3 | 49.73 44.73 | 4 |
| | | Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne | BS D6/33 CNP 143 | 1 | 101 | 101 | 50 | -3 | 146 | -51.26 -51.26 | 0 | 3 | 49.73 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 146 | -51.26 | 0 | 3 | 39.75 | 1 |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 146 | -51.26 | 0 | 3 | 53.73 | |
| | | Road Roller | CNP 185 | 1 | 108 | 108 | 50 | -3 | 146 | -51.26 | 0 | 3 | 56.73 | 62.25 |
| VII | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 119 | -49.50 | -5 | 3 | 46.50 | 4 |
| | | Drill Rig, Rotary Type (Diesel) | CNP 072 CNP 002 | 1 | 110 | 110 | 30 | -5 | 119 | -49.50 | -5 | 3 | 53.29 | 4 |
| | | Air Compressor Excavator (73 kw) | BS D8/13 | 1 | 102 110 | 105 110 | 30 50 | -5 -3 | 119 119 | -49.50 -49.50 | -5 -5 | 3 | 48.30 55.50 | 1 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 119 | -49.50 | -5 | 3 | 41.50 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 119 | -49.50 | -5 | 3 | 36.52 | 58.45 |
| | | | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 119 | -49.50 | -5 | 3 | 46.50 | |
| VII | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) | | | | | | | | 40.50 | -5 | 3 | 45.50 | 1 |
| VII | Road P2 Underpass, U Trough (ELS) | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 119 | -49.50 | | | | 4 |
| VII | Road P2 Underpass, U Trough (ELS) | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) | CNP 102 CNP 028 | 1 | 122 | 100 122 | 50 10 | -10 | 119 | -49.50 | -10 | 3 | 55.51 | 1 |
| VII | Road P2 Underpass, U Trough (ELS) | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer | CNP 102 CNP 028 CNP 172 | 1 | 122 115 | 100 122 115 | 50 10 30 | -10 -5 | 119 119 | -49.50 -49.50 | -10 -5 | 3 | 58.29 | |
| VII | Road P2 Underpass, U Trough (ELS) | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) | CNP 102 CNP 028 CNP 172 CNP 174 | 1 1 | 122 115 100 | 100 122 115 100 | 50 10 30 30 | -10 -5 -5 | 119 119 119 | -49.50 -49.50 -49.50 | -10 -5 -5 | 3 | 58.29 43.29 | |
| VII | Road P2 Underpass, U Trough (ELS) | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer | CNP 102 CNP 028 CNP 172 | 1 | 122 115 | 100 122 115 | 50 10 30 | -10 -5 | 119 119 | -49.50 -49.50 | -10 -5 | 3 | 58.29 | |
| | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 | 1 1 1 | 122 115 100 110 | 100 122 115 100 110 | 50 10 30 30 50 | -10 -5 -5 -3 | 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 | 3 3 3 | 58.29 43.29 55.50 | 62.05 |
| | Road P2 Underpass, U Trough (ELS) Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 | 1 1 1 1 1 4 | 122 115 100 110 105 85 110 | 100 122 115 100 110 105 91 | 50 10 30 30 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 | 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 | 62.05 |
| | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 | 1 1 1 1 1 4 | 122 115 100 110 105 85 110 | 100 122 115 100 110 105 91 110 | 50 10 30 30 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 | 62.05 |
| | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 BS D6/33 | 1 1 1 1 1 4 1 1 | 122 115 100 110 105 85 110 101 96 | 100 122 115 100 110 105 91 110 101 96 | 50 10 30 30 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 | 62.05 |
| | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 | 1 1 1 1 1 4 | 122 115 100 110 105 85 110 101 96 | 100 122 115 100 110 105 91 110 101 96 | 50 10 30 30 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 | 62.05 |
| | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 BS D6/33 | 1 1 1 1 1 4 1 1 1 1 | 122 115 100 110 105 85 110 101 96 | 100 122 115 100 110 105 91 110 101 96 | 50 10 30 30 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 | 62.05 |
| | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Misre (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 | 1 1 1 1 1 4 1 1 1 1 1 | 122 115 100 110 105 85 110 101 96 101 85 | 100 122 115 100 110 105 91 110 101 96 101 | 50 10 30 30 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 46.50 36.52 | 62.05 |
| VII | | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 088 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 283 CNP 145 CNP 283 CNP 185 CNP 185 | 1 1 1 1 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 122 115 100 110 110 85 110 101 96 101 85 105 108 | 100 122 115 100 110 105 91 110 101 96 101 91 105 108 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 46.50 46.50 36.52 50.50 50.50 50.50 50.50 | |
| VII | Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 068 CNP 185 CNP 068 CNP 187 CNP 068 | 1 1 1 1 1 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 122 115 100 110 105 85 110 96 101 85 101 85 101 85 101 85 101 101 85 105 105 105 105 105 105 105 105 105 10 | 100 122 115 100 110 105 91 110 101 96 101 91 105 96 105 106 106 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 46.50 36.52 50.50 50.50 50.94 | |
| VII | Road and Drainage Works | Generator, Silenced, <=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 068 CNP 283 CNP 169 CNP 281 CNP 068 CNP 185 CNP 061 CNP 221 | 1 1 1 1 1 1 4 1 1 1 1 1 1 1 1 1 1 1 1 1 | 122 115 100 110 105 85 110 101 85 101 85 105 108 103 104 110 | 100 122 115 100 110 105 91 110 101 96 101 105 91 105 108 106 110 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 41.50 46.50 41.50 50.50 53.50 50.94 54.95 57.94 | |
| VII | Road and Drainage Works | Generator, Silenced, <=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 CNP 143 CNP 283 CNP 143 CNP 283 CNP 145 CNP 061 CNP 070 CNP 061 CNP 071 CNP 061 CNP 283 | 1 1 1 1 1 1 4 1 1 1 1 1 1 1 1 2 4 1 1 1 1 | 122 115 100 110 105 85 110 96 101 85 108 103 104 110 85 | 100 122 115 100 110 105 91 110 101 96 101 105 91 105 108 108 108 110 109 109 109 109 109 109 109 109 109 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -55.10 -55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 46.50 36.52 50.50 53.50 50.94 54.95 | |
| VII | Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 088 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 283 CNP 165 CNP 283 CNP 166 CNP 283 CNP 068 CNP 185 CNP 069 CNP 185 CNP 061 CNP 281 CNP 061 | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 122 115 100 110 105 85 110 101 85 101 85 103 104 110 85 | 100 122 115 100 110 115 100 110 105 91 110 101 96 101 105 106 110 113 93 113 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 55.10 55.10 55.10 55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 46.50 46.50 36.52 50.50 53.50 50.94 54.95 57.94 57.71 | |
| VII | Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck Generator, Silenced,<=75 dB(A) at 7m | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 185 CNP 068 CNP 185 CNP 068 CNP 221 CNP 283 CNP 061 CNP 221 CNP 283 CNP 066 CNP 102 | 1 1 1 1 1 1 4 1 1 1 1 1 1 1 1 2 4 1 1 1 1 | 122 115 100 110 105 85 110 101 96 101 105 85 105 108 109 104 110 85 104 110 | 100 122 115 100 110 105 91 110 101 96 105 108 105 108 110 1113 93 113 93 113 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -55.10 -55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 46.50 36.52 50.50 50.50 50.94 54.95 57.94 37.71 50.95 | |
| VII | Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 088 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 283 CNP 165 CNP 283 CNP 166 CNP 283 CNP 068 CNP 185 CNP 069 CNP 185 CNP 061 CNP 281 CNP 061 | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 122 115 100 110 105 85 110 101 85 101 85 103 104 110 85 | 100 122 115 100 110 115 100 110 105 91 110 101 96 101 105 106 110 113 93 113 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 55.10 55.10 55.10 55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 46.50 46.50 46.50 36.52 50.50 53.50 50.94 54.95 57.94 57.71 | |
| VII | Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck Generator, Silenced,<=75 dB(A) at 7m Winch (Electric) | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 068 CNP 283 CNP 068 CNP 185 CNP 061 CNP 221 CNP 283 CNP 061 CNP 283 CNP 061 CNP 283 CNP 062 CNP 070 CNP | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 122 115 100 110 105 85 101 101 96 101 85 105 108 103 104 110 85 105 105 109 96 101 96 101 96 105 105 105 105 105 105 105 105 105 105 | 100 122 115 100 110 105 91 110 101 96 101 105 108 106 110 113 93 113 106 101 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -49.50 -55.10 -55.10 -55.10 -55.10 -55.10 -55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 55.50 50.50 36.52 55.50 44.50 41.50 46.50 36.52 50.50 53.50 50.94 37.71 57.71 57.71 50.95 | |
| VII | Road and Drainage Works Dredging and Reclamation | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck Generator, Silenced, <=75 dB(A) at 7m Winch (Electric) Excavator (73 kw) | CNP 102 CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 148 CNP 283 CNP 068 CNP 185 CNP 068 CNP 185 CNP 060 CNP 221 CNP 262 CNP 262 BS D8/13 | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 2 4 4 1 1 1 1 | 122 115 100 110 105 85 110 101 96 101 105 85 105 108 103 104 110 85 109 100 95 110 | 100 122 115 100 110 105 91 110 101 96 101 91 105 108 108 106 110 113 93 113 106 101 115 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 55.10 55.10 55.10 55.10 55.10 55.10 55.10 55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 46.50 36.52 55.50 50.50 53.50 50.94 54.95 57.94 37.71 57.71 50.95 59.70 | |
| VII | Road and Drainage Works | Generator, Silenced,<=75 dB(A) at 7m Breaker, Excavator mounted (hydraulic) Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) Dump Truck Road Roller Dredger Derrick Barge Tug boat Water pump, subersible (electric) Dump Truck Generator, Silenced,<=75 dB(A) at 7m Winch (Electric) Excavator (73 kw) Vibration Hammer | CNP 102 CNP 028 CNP 172 CNP 174 BS D8/13 CNP 088 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 CNP 283 CNP 143 CNP 283 CNP 068 CNP 102 CNP 283 CNP 061 CNP 283 CNP 061 CNP 283 CNP 062 CNP 185 CNP 070 CNP 061 CNP 283 CNP 068 CNP 102 CNP 262 BS D8/13 | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 2 4 4 1 1 1 1 | 122 115 100 110 105 85 110 96 101 98 108 103 104 110 85 108 109 109 110 100 85 100 110 110 110 110 110 110 110 110 11 | 100 122 115 100 110 105 91 110 101 96 101 91 105 108 108 106 110 113 93 113 106 101 115 | 50 10 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -10 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 119 119 119 119 119 119 119 119 119 119 | 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 49.50 55.10 55.10 55.10 55.10 55.10 55.10 55.10 | -10 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -5 -0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 58.29 43.29 43.29 55.50 50.50 36.52 55.50 46.50 41.50 46.50 36.52 55.50 50.50 53.50 50.94 54.95 57.94 37.71 57.71 50.95 59.70 | 59.03 |

CRBC - Build King Joint Venture

Construction Noise Assessment Period: 0700 to 1900 (except general holidays) Noise Sensitive Receiver: CM7 Mitigation Measures Scenario

Noise Criteria: 75dB(A)

| Portion | Activity | РМЕ | TM Ref. / other Ref. | No. of plants | SWL | Total SWL | On-time, % | Time Factor | Distance from Notional Sources, m | Distance Attenuation*, dB(A) | Barrier Correction, dB(A) | Façade Correction, dB(A) | Predicted Noise Level, dB(A) | Total Predicted Noise Level for each group, dB(A) |
|---------|---|--|-------------------------|---------------|------------|------------|------------|-------------|--|------------------------------------|---------------------------------|--------------------------------|---------------------------------|---|
| VI | Road P2 Underpass, U-Trough | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 157 | -51.92 | 0 | 3 | 49.07 | |
| | (Removal of Existing Abandoned Box Culver | | CNP 165 | 1 | 115 | 115 | 30 | -5 | 157 | -51.92 | -5 | 3 | 55.85 | _ |
| | | Excavator (73 kw) Water pump, subersible (electric) | BS D8/13 CNP 283 | 2 | 110 85 | 110 88 | 50 50 | -3 -3 | 157 157 | -51.92 -51.92 | 0 | 3 | 58.07 36.08 | 60.46 |
| VI | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 157 | -51.92 | 0 | 3 | 49.07 | 00.40 |
| •• | riodd i 2 oridolpass, o rrodgir (i iiing) | Drill Rig, Rotary Type (Diesel) | CNP 072 | 1 | 110 | 110 | 30 | -5 | 157 | -51.92 | -5 | 3 | 50.85 | 1 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 157 | -51.92 | 0 | 3 | 48.07 | |
| | | Air Compressor | CNP 002 | 2 | 102 | 105 | 30 | -5 | 157 | -51.92 | 0 | 3 | 50.86 | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 157 | -51.92 | 0 | 3 | 58.07 | |
| | | Concrete Lorry Mixer | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 157 | -51.92 | 0 | 3 | 44.07 | |
| VI | Deed DO Hadersee H. Trausk (FLO) | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 157 | -51.92 | 0 | 3 | 39.09 | 60.27 |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m | BS D7/114 CNP 102 | 1 | 101 100 | 101 100 | 50 50 | -3 -3 | 157 157 | -51.92 -51.92 | 0 | 3 | 49.07 48.07 | 4 |
| | | Piling, Vibration Hammer | CNP 102 | 1 | 115 | 115 | 30 | -5 -5 | 157 | -51.92 -51.92 | 0 | 3 | 60.85 | - |
| | | Power pack (diesel) | CNP 174 | 1 | 100 | 100 | 30 | -5 | 157 | -51.92 | 0 | 3 | 45.85 | - |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 157 | -51.92 | 0 | 3 | 58.07 | - |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 157 | -51.92 | 0 | 3 | 53.07 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 157 | -51.92 | 0 | 3 | 39.09 | 63.53 |
| VI | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 157 | -51.92 | 0 | 3 | 52.08 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 2 | 100 | 103 | 50 | -3 | 157 | -51.92 | 0 | 3 | 51.08 | 1 |
| | | Air Compressor | CNP 002 | 2 | 102 | 105 | 50 | -3 | 157 | -51.92 | 0 | 3 | 53.08 | 4 |
| | | Saw, Circular Wood | CNP 201 | 2 | 108 | 111 | 50 | -3 | 157 | -51.92 | 0 | 3 | 59.08 | _ |
| | | Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) | BS D6/33 CNP 283 | 4 | 96 85 | 96 91 | 50 50 | -3 -3 | 157 157 | -51.92 -51.92 | 0 | 3 | 44.07 39.09 | 61.26 |
| VI | Road and Drainage Works | | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 157 | -51.92 | 0 | 3 | 58.07 | 61.26 |
| VI | Noad and Drainage Works | Excavator (73 kw) Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 157 | -51.92 -51.92 | 0 | 3 | 49.07 | - |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 157 | -51.92 | 0 | 3 | 44.07 | 1 |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 | -3 | 157 | -51.92 | 0 | 3 | 49.07 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 157 | -51.92 | 0 | 3 | 39.09 | |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 157 | -51.92 | 0 | 3 | 53.07 | |
| | | Road Roller | CNP 185 | 1 | 108 | 108 | 50 | -3 | 157 | -51.92 | 0 | 3 | 56.07 | 61.6 |
| VIII | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 224 | -55.00 | 0 | 3 | 49.00 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 4 | 100 | 106 | 50 | -3 | 224 | -55.00 | 0 | 3 | 51.01 | _ |
| | | Air Compressor | CNP 002 CNP 072 | 2 | 102 110 | 108 113 | 50 50 | -3 -3 | 224 224 | -55.00 -55.00 | -5 | 3 | 53.01 53.00 | _ |
| | | Drill Rig, Rotary Type (Diesel) Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 -3 | 224 | -55.00 | -5 0 | 3 | 54.98 | - |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 2 | 96 | 99 | 50 | -3 | 224 | -55.00 | 0 | 3 | 44.00 | - |
| | | Piling, Vibration Hammer | CNP 172 | 1 | 115 | 115 | 50 | -3 | 224 | -55.00 | 0 | 3 | 59.98 | 1 |
| | | Power pack (diesel) | CNP 174 | 1 | 100 | 100 | 50 | -3 | 224 | -55.00 | 0 | 3 | 44.98 | |
| | | Water pump, subersible (electric) | CNP 283 | 2 | 85 | 88 | 50 | -3 | 224 | -55.00 | 0 | 3 | 33.00 | 62.95 |
| VIII | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 224 | -55.00 | 0 | 3 | 49.00 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 4 | 100 | 106 | 50 | -3 | 224 | -55.00 | 0 | 3 | 51.01 | |
| | | Air Compressor | CNP 002 | 4 | 102 | 108 | 50 | -3 | 224 | -55.00 | 0 | 3 | 53.01 | |
| | | Piling, Vibration Hammer | CNP 172 | 2 | 115 | 118 | 50 | -3 | 224 | -55.00 | 0 | 3 | 63.00 | _ |
| | | Power pack (diesel) Excavator (73 kw) | CNP 174 BS D8/13 | 4 | 100 110 | 103 116 | 50 50 | -3 -3 | 224 224 | -55.00 -55.00 | 0 | 3 | 48.00 61.01 | 4 |
| | | Breaker, Excavator mounted (hydraulic) | CNP 028 | 1 | 122 | 122 | 50 | -3 | 224 | -55.00 | -10 | 3 | 56.98 | - |
| | | Dump Truck | CNP 068 | 2 | 105 | 108 | 50 | -3 | 224 | -55.00 | 0 | 3 | 53.00 | - |
| | | Water pump, subersible (electric) | CNP 283 | 16 | 85 | 97 | 50 | -3 | 224 | -55.00 | 0 | 3 | 42.03 | 66.47 |
| VIII | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 224 | -55.00 | 0 | 3 | 49.00 | <u> </u> |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 2 | 100 | 103 | 50 | -3 | 224 | -55.00 | 0 | 3 | 48.00 |] |
| | | Air Compressor | CNP 002 | 1 | 102 | 102 | 50 | -3 | 224 | -55.00 | 0 | 3 | 46.98 | 1 |
| | | Saw, Circular Wood | CNP 201 | 2 | 108 | 111 | 50 | -3 | 224 | -55.00 | 0 | 3 | 56.00 | 4 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 2 | 96 | 99 | 50 | -3 | 224 | -55.00 | 0 | 3 | 44.00 | <u></u> |
| \/!!! | Road and Drainage Works | Water pump, subersible (electric) | CNP 283 | 16 | 85 | 97 | 50 | -3 | 224 | -55.00 | 0 | 3 | 42.03 | 58 |
| VIII | Road and Drainage Works | Excavator (73 kw) Roller, Vibratory (51 kw) | BS D8/13 BS D8/30 | 2 | 110 101 | 113 104 | 50 50 | -3 -3 | 224 224 | -55.00 -55.00 | 0 | 3 | 58.00 49.00 | - |
| | | Saw, Circular Wood | CNP 201 | 2 | 101 | 111 | 50 | -3 -3 | 224 | -55.00 | 0 | 3 | 56.00 | 1 |
| | | Asphalt Paver | BS D8/24 | 1 | 101 | 101 | 50 | -3 | 224 | -55.00 | 0 | 3 | 45.98 | † |
| | | Dump Truck | CNP 068 | 2 | 105 | 108 | 50 | -3 | 224 | -55.00 | 0 | 3 | 53.00 | 1 |
| | | Lorry | BS D8/25 | 2 | 96 | 99 | 50 | -3 | 224 | -55.00 | 0 | 3 | 44.00 | 1 |
| | | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 224 | -55.00 | 0 | 3 | 49.00 | |
| | | Water pump, subersible (electric) | CNP 283 | 16 | 85 | 97 | 50 | -3 | 224 | -55.00 | 0 | 3 | 42.03 | 61.66 |
| | Area Y | Bar Bender and Cutter | CNP 021 | 4 | 90 | 96 | 50 | -3 | 180 | -53.11 | 0 | 3 | 42.90 | |
| | | Generator, Silenced,<=75 dB(A) at 7m Water pump, subersible (electric) | CNP 102 | 2 | 100 85 | 103 91 | 50 50 | -3 | 180 | -53.11 | 0 | 3 | 49.89 37.90 | 4 |
| | | | CNP 283 | 4 | | | | -3 | 180 | -53.11 | 0 | | | 50.91 |

Note: SPL = SWL + TF + DC + BC + FC, where

SPL = Predicted noise level in dB(A) TF = Time factor in dB(A) = 10 log (P)

SWL = Sound Power Level in dB(A)

P = On-time percentage

D = Distance in m between the noise source and the receiver

DC = Distance attenuation correction in dB(A) = -(20 log D + 8)

BC = Barrier correction in dB(A) FC = Façade correction in dB(A) = 3 dB(A)

CRBC - Build King Joint Venture

Construction Noise Assessment

Period: 0700 to 1900 (except general holidays)

Noise Sensitive Receiver: CM8

Noise Criteria: 75dB(A)

| Portion | Activity | PME | TM Ref. / other Ref. | No. of plants | SWL | Total SWL | On-time, % | Time Factor | Distance from Notional Sources, m | Distance Attenuation*,d B(A) | Barrier Correction, dB(A) | Façade Correction, dB(A) | Predicted Noise Level, dB(A) | Total Predicted Noise Level for each group, dB(A) | Total Predicted Noise Level Portion II dB(A) |
|------------|--|--|-------------------------|---------------|-----|-----------|------------|-------------|---|------------------------------------|---------------------------------|--------------------------------|---------------------------------|---|--|
| III | Demolition of DSD Transformer Room | Breaker, Excavator mounted (hydraulic) | CNP 028 | 1 | 122 | 122 | 50 | -3 | 116 | -49.29 | -5 | 3 | 67.70 | | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 116 | -49.29 | 0 | 3 | 60.70 | 1 | |
| | | Lorry | BS D8/25 | 1 | 96 | 96 | 50 | -3 | 116 | -49.29 | 0 | 3 | 46.70 | | |
| | | Water pump, subersible (electric) | CNP 283 | 2 | 85 | 88 | 50 | -3 | 116 | -49.29 | 0 | 3 | 38.71 | 68.52 | 68.52 |
| II | Retaining Wall | Excavator (73 kw) | BS D8/13 | 2 | 110 | 113 | 50 | -3 | 257 | -56.20 | 0 | 3 | 56.80 | | |
| | | Dump Truck | CNP 068 | 2 | 105 | 108 | 50 | -3 | 257 | -56.20 | 0 | 3 | 51.80 | | |
| | | Saw, Circular Wood | CNP 201 | 4 | 108 | 114 | 50 | -3 | 257 | -56.20 | 0 | 3 | 57.81 | 1 | |
| | | Bar Bender and Cutter | CNP 021 | 4 | 90 | 96 | 50 | -3 | 257 | -56.20 | 0 | 3 | 39.81 | 1 | |
| | | Lorry | BS D8/25 | 2 | 96 | 99 | 50 | -3 | 257 | -56.20 | 0 | 3 | 42.80 | 1 | |
| | | Water pump, subersible (electric) | CNP 283 | 2 | 85 | 88 | 50 | -3 | 257 | -56.20 | 0 | 3 | 31.80 | 1 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 2 | 96 | 99 | 50 | -3 | 257 | -56.20 | 0 | 3 | 42.80 | 1 | |
| | | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 257 | -56.20 | 0 | 3 | 44.79 | 61.18 | 61.18 |
| | Area A | Breaker, Excavator mounted (hydraulic) | CNP 028 | 1 | 122 | 122 | 50 | -3 | 217 | -54.73 | -5 | 3 | 62.26 | | |
| | | Excavator (73 kw) | BS D8/13 | 6 | 110 | 118 | 50 | -3 | 217 | -54.73 | 0 | 3 | 63.04 |] | |
| | | Dump Truck | CNP 068 | 7 | 105 | 113 | 50 | -3 | 217 | -54.73 | 0 | 3 | 58.71 | 1 | |
| | | Water pump, subersible (electric) | CNP 283 | 3 | 85 | 90 | 50 | -3 | 217 | -54.73 | 0 | 3 | 35.03 | 66.48 | 66.48 |
| | Pre-drilling works (Near Tiu Keng Leng Sports Centre) | Drill Rig | CNP 072 | 1 | 110 | 110 | 20 | -7 | 60 | -43.56 | -5 | 3 | 57.45 | | |
| Footbridge | Feb 17 to Mar, 17 | Breaker, excavator mounted (hydraulic) | CNP 028 | 1 | 122 | 122 | 20 | -7 | 60 | -43.56 | -5 | 3 | 69.45 | 69.71 | 69.71 |
| | Construction of soldier wall | Air Compressor | CNP 002 | 1 | 102 | 102 | 20 | -7 | 60 | -43.56 | -5 | 3 | 49.45 | | |
| Northern | (Near Tiu Keng Leng Sports Centre) | Crane | BS D7/114 | 1 | 101 | 101 | 20 | -7 | 60 | -43.56 | 0 | 3 | 53.45 | † | |
| Footbridge | Apr 17 to Oct 17 | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 40 | -4 | 60 | -43.56 | 0 | 3 | 55.46 | † | |
| | | Concrete Lorry Mixer | BS D6/33 | 2 | 96 | 99 | 20 | -7 | 60 | -43.56 | 0 | 3 | 51.46 | † | |
| | | Piling, Vibration Hammer | CNP 172 | 1 | 115 | 115 | 20 | -7 | 60 | -43.56 | -5 | 3 | 62.45 | 1 | |
| | | Water Pump, Submersible (electric) | CNP 283 | 1 | 85 | 85 | 10 | -10 | 60 | -43.56 | 0 | 3 | 34.44 | 1 | |
| | | Excavator | BS D8/13 | 1 | 110 | 110 | 20 | -7 | 60 | -43.56 | 0 | 3 | 62.45 | 66.35 | |
| | Pre-drilling & Piling works | Drill Rig | CNP 072 | 1 | 110 | 110 | 30 | -5 | 93 | -47.37 | -5 | 3 | 55.40 | | 1 |
| | (Near Park Central Block 6) | Breaker, excavator mounted (hydraulic) | CNP 028 | 1 | 122 | 122 | 30 | -5 | 93 | -47.37 | -5 | 3 | 67.40 | † | |
| Footbridge | Aug 17 to Oct, 17 | Air Compressor | CNP 002 | 1 | 102 | 102 | 20 | -7 | 93 | -47.37 | -5 | 3 | 45.64 | † | |
| | | Crane | BS D7/114 | 1 | 101 | 101 | 20 | -7 | 93 | -47.37 | 0 | 3 | 49.64 | † | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 40 | -4 | 93 | -47.37 | 0 | 3 | 51.65 | † | |
| | | Concrete Lorry Mixer | BS D6/33 | 2 | 96 | 99 | 20 | -7 | 93 | -47.37 | 0 | 3 | 47.65 | 1 | |
| | | Piling, Vibration Hammer | CNP 172 | 1 | 115 | 115 | 20 | -7 | 93 | -47.37 | -5 | 3 | 58.64 | 1 | |
| | | Water Pump, Submersible (electric) | CNP 283 | 1 | 85 | 85 | 10 | -10 | 93 | -47.37 | 0 | 3 | 30.63 | 1 | |
| | | Excavator | BS D8/13 | 1 | 110 | 110 | 20 | -7 | 93 | -47.37 | 0 | 3 | 58.64 | 68.83 | 70.78 |
| N1 (1 | Construction of Footbridge | Crane | BS D7/114 | 1 | 101 | 101 | 40 | -4 | 60 | -43.56 | 0 | 3 | 56.46 | | |
| Ecothridge | (Near Park Central Block 6) | Dump Truck | BS D8/25 | 1 | 105 | 105 | 20 | -7 | 60 | -43.56 | 0 | 3 | 57.45 | | |
| . Sownago | Nov 17 to Apr 19 | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 70 | -2 | 60 | -43.56 | 0 | 3 | 57.89 | 1 | |
| | | Concrete Lorry Mixer | BS D6/33 | 2 | 96 | 99 | 30 | -5 | 60 | -43.56 | 0 | 3 | 53.22 | 1 | |
| | | Saw, Circular Wood | CNP 201 | 4 | 108 | 114 | 60 | -2 | 60 | -43.56 | -5 | 3 | 66.22 | 1 | |
| | | Water Pump, Submersible (electric) | CNP 283 | 1 | 85 | 85 | 20 | -7 | 60 | -43.56 | 0 | 3 | 37.45 | 67.79 |] |
| | Construction of Footbridge | Crane | BS D7/114 | 1 | 101 | 101 | 40 | -4 | 93 | -47.37 | 0 | 3 | 52.65 | | |
| Northern | (Near Tiu Keng Leng Sports Centre) | Dump Truck | BS D8/25 | 1 | 105 | 105 | 20 | -7 | 93 | -47.37 | 0 | 3 | 53.64 | 1 | |
| Footbridge | Nov 17 to Apr 19 | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 70 | -2 | 93 | -47.37 | 0 | 3 | 54.08 | 1 | |
| | | Concrete Lorry Mixer | BS D6/33 | 2 | 96 | 99 | 30 | -5 | 93 | -47.37 | 0 | 3 | 49.41 | 1 | |
| | | Saw, Circular Wood | CNP 201 | 4 | 108 | 114 | 60 | -2 | 93 | -47.37 | -5 | 3 | 62.41 | 1 | |
| | | Water Pump, Submersible (electric) | CNP 283 | 1 | 85 | 85 | 20 | -7 | 93 | -47.37 | 0 | 3 | 33.64 | 63.99 | 69.30 |

Note: SPL = SWL + TF + DC + BC + FC, where

SPL = Predicted noise level in dB(A) SWL = Sound Power Level in dB(A)

TF = Time factor in dB(A) = 10 log (P)

P = On-time percentage

DC = Distance attenuation correction in dB(A) = -(20 log D + 8)

D = Distance in m between the noise source and the receiver

BC = Barrier correction in dB(A)

FC = Façade correction in dB(A) = 3 dB(A)

NE/2015/02 Associated Cumulative Noise Levels

| | | 2016 | | | | | 2017 | | | | | | | | | 2018 | | | | | | | | | | 2019 | | | | | | | | | | 2020 | | | | | | 202 |
|---------|---|-----------------|-------|-------|-------------------------------|----------|----------|-------|------------|---------|-------|-----------|----------|---------|-------|----------|----------|-----------|---------|-------|-----------|----------|---------|---------|-----------|----------|-------|-------|-------|-------|-------|-----------|-----------|-------|-------|----------------|---------|-----------|----------|---------|------------|-------|
| Portion | Activity | Nov Dec | Jan | Feb | Mar Apr Ma | ay Jur | n Jul | Aug | Sep Oct | Nov | Dec | Jan Fe | eb Ma | r Apr | May | Jun J | Jul A | .ug Ser | Oct | Nov | Dec Ja | an Fel | Mar | Apr | May Ju | n Jul | Aug | Sep | Oct | Nov | Dec | Jan Fe | b Mar | Apr | May | Jun Ju | l Aug | g Sep | Oct | Nov [| Dec Jan | Feb |
| | DSD Transformer Room | 59.78 59.78 | 59.78 | 59.78 | Mar Apr Ma 59.78 59.78 59. | 78 59.7 | 78 59.78 | 59.78 | 59.78 59.7 | 59.78 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass (Piling) | | | | 69 | .1 69. | 1 69.1 | 69.1 | 69.1 69. | 69.1 | 69.1 | 69.1 69 | 9.1 69. | 1 69.1 | 69.1 | 69.1 | | | | | | | | | | | | | | | | | | | | | | | | 7 | | 7 |
| | Road P2 Underpass (ELS) | | | | | | | 70.72 | 70.72 70.7 | 2 70.72 | 70.72 | 70.72 70. | .72 70.7 | 2 70.72 | 70.72 | 70.72 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road and Drainage Works | | | | | | | | | | | | | | | 6 | 7.13 67 | .13 67.1 | 3 67.13 | 67.13 | 67.13 67 | .13 67.: | 13 67.1 | 3 67.13 | 67.13 67. | 13 67.13 | 67.13 | 67.13 | 67.13 | 67.13 | 67.13 | 67.13 67. | 13 67.13 | 67.13 | 67.13 | 67.13 67. | 13 67.1 | 13 67.1 | .3 67.13 | 67.13 | | |
| | Road P2 Underpass, U Trough (Piling) | | | | | | 61.69 | 61.69 | 61.69 61.6 | 61.69 | | | | 61.69 | 61.69 | 61.69 61 | 1.69 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (ELS) | | | | | | | | | | | | | | 64.19 | 64.19 64 | 4.19 64 | 19 | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (Structure) | | | | | | | | | | | | | | | | 61 | 65 61.6 | 5 61.65 | 61.65 | 61.65 61 | .65 61.6 | 55 61.6 | 5 61.65 | 61.65 61. | 65 | | | | | | | | | | | | | | | | |
| | Road and Drainage Works | | | | | | | | | | | | | | | | | | | | | | 62.2 | 5 62.25 | 62.25 62. | 25 62.25 | 62.25 | 62.25 | 62.25 | 62.25 | 62.25 | | | | | | | | | | | |
| | Road P2 Underpass, U-Trough (Removal of Existing Abandoned Box Culvert) | | | | | | | | | | | 62. | .59 62.5 | 9 62.59 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (Piling) | | | | | | | | | | | | | | 59.97 | 59.97 59 | 9.97 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (ELS) | | | | | | | | | | | | | | | 63.23 63 | 3.23 63 | .23 | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (Structure) | | | | | | | | | | | | | | | | 60 | J.96 60.9 | 6 60.96 | 60.96 | 60.96 60 | .96 60.9 | 60.9 | 6 60.96 | 60.96 60. | 96 | | | | | | | | | | | | | | | | |
| | Road and Drainage Works | | | | | | | | | | | | | | | | | | | | | | 61.3 | 0 61.30 | 61.30 61. | 30 61.30 | 61.30 | 61.30 | 61.30 | 61.30 | 61.30 | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (Piling) | | | | | | 58.45 | 58.45 | 58.45 58.4 | 5 | | | | 58.45 | 58.45 | 58.45 58 | 8.45 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (ELS) | | | | | | | | | | | | | | 62.05 | 62.05 62 | 2.05 | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road and Drainage Works | | | | | | | | | | | | | | | 5r | 9.03 59. | J.03 59.0 | 3 59.03 | 59.03 | 59.03 59 | .03 59.0 | 3 59.0 | 3 59.03 | 59.03 59. | 03 59.03 | 59.03 | 59.03 | 59.03 | 59.03 | 59.03 | 59.03 59. | .03 59.0? | 59.03 | 59.03 | 59.03 59. | 03 59.0 | J3 59.0° | 3 59.03 | 59.03 5 | 9.03 | |
| | Steel Cofferdam & Water Gate | 59.33 59.33 | 59.33 | 59.33 | 59.33 59.33 59. | .33 59.3 | 33 59.33 | 59.33 | 59.33 59.3 | 59.33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Dredging & Reclamation | | | | | | | | | 65.73 | 65.73 | 65.73 65. | .73 65.7 | 3 65.73 | 65.73 | 65.73 6 | 5.73 65 | .73 65.7 | 3 65.73 | 65.73 | 65.73 65 | .73 65.7 | 73 65.7 | 3 65.73 | 65.73 | | | | | | | | | | | | | | | | | |
| | Marine Ground Treatment | | | | | | | | | | | | | | | 57.93 57 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (Piling) | | | | | | | | | | | | | | | | | | 70.39 | 70.39 | 70.39 70. | .39 70.3 | 39 70.3 | 9 70.39 | 70.39 70. | 39 70.39 | 9 | | | | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (ELS) | | | | | | | | | | | | | | | | | | | | | | | 8 67.98 | | | | 67.98 | 67.98 | 67.98 | | | | | | | | | | | | |
| | Road P2 Underpass, U Trough (Structure) | | | | | | | | | | | | | | | | | | | | | | | | | | | | 67.59 | 67.59 | 67.59 | 67.59 67. | .59 67.5° | 67.59 | 67.59 | 67.59 67. | 59 67.5 | .i9 67.5° | 9 67.59 | | | |
| | Road and Drainage Works | | | | | | | | | | | | | | | | | \bot | | | | | | | | | | | | | | | | | | | | | 58.46 | 58.46 5 | 8.46 58.46 | 58.46 |
| | | | | | | _ | | | | | | | | | | | | | | | | _ | | | | | - | | | | | | | | + | | | | | | | |
| | Cumulative Noise / dB(A) | 63 63 | 63 | 63 | 63 63 70 | | | | 74 74 | | 74 | /4 7 | 74 74 | | | | | 72 71 | | 74 | | | | 75 | | | | | | 73 | /2 | | 1 71 | 71 | 71 | | . 71 | 71 | | 68 6 | o2 58 | 58 |
| | | Nov Dec 2016 | Jan | Feb | Mar Apr Ma | ay Jur | n Jul | Aug | Sep Oct | Nov | Dec | Jan Fe | eb Ma | r Apr | May | Jun Ji | | ug Sep | Oct | Nov | Dec Ja | an Fe |) Mar | Apr | May Ju | n Jul | Aug | Sep | Oct | Nov | Dec | Jan Fe | ه Mar | Apr | May | Jun Ju 2020 | Aug | g Sep | Oct | Nov D | ec Jan | Feb |

| ISR CM7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---|------|---------|----------|----------|----------|---------|-------|-------|---------|---------|--------|---------|--------|-------|-------|-------|-------|-------|-----------|--------|----------|-------|-------|-------|-------|-------|-------|---------|----------|---------|-------|-------|-----------|-------|-------|----------|-----|-------|-----|-----|-------|-------|-----------|
| | | 2016 | | | | | | 20 | 17 | | | | | | | | | | 201 | 3 | | | | | | | | | | 2019 | | | | | | | | | | 202 | 0 | | | |
| Portion | Activity | Nov | Dec | Jan Fe | b Ma | ar Apr | May | Jun | Jul | Aug | Sep 0 | ct N | lov D | ec Jan | Feb | Mar | Apr I | May | Jun | Jul Au | g Se | p Oct | Nov | Dec | Jan | Feb | Mar | Apr | May . | Jun Ju | I Aug | g Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr I | May | Jun | Jul | Aug | Sep C |
| I | Road P2 Underpass, U-Trough (Removal of Existing Abandoned Box Culvert) | | | | | | | | | | | | | | 60.46 | 60.46 | 60.46 | | | | | | | | | | | | | | | | | | | | \neg | | | | | | | |
| | Road P2 Underpass, U Trough (Piling) | | | | | | | | | | | | | | | | 6 | 60.27 | 60.27 | 60.27 | | | | | | | | | | | | | | | | | \neg | | | | | | | |
| | Road P2 Underpass, U Trough (ELS) | | | | | | | | | | | | | | | | | 6 | 63.53 | 63.53 63. | 53 | | | | | | | | | | | | | | | | \neg | | | | | | | |
| I | Road P2 Underpass, U Trough (Structure) | | | | | | | | | | | | | | | | | | | 61. | 26 61. | 26 61.26 | 61.26 | 61.26 | 61.26 | 61.26 | 61.26 | 61.26 | 61.26 6 | 1.26 | | | | | | | \neg | | | | | | | |
| I | Road and Drainage Works | | | | | | | | | | | | | | | | | | | | | | | | | | 61.60 | 61.60 | 61.60 6 | 1.60 61. | 60 61.6 | 61.6 | 61.60 | 61.60 | 61.60 | | \neg | | | | | | | |
| II | Road P2 Underpass, U Trough (Piling) | | | 62. | .95 62.9 | 95 62.95 | 62.95 | 62.95 | 62.95 | | | | | | | | | | | | | | | | | | | | | | 62.9 | 62.9 | 62.95 | | | | \neg | | | | | | | |
| III | Road P2 Underpass, U Trough (ELS) | | | 66. | .47 66.4 | 47 66.47 | 7 66.47 | 66.47 | 66.47 | 66.47 6 | 6.47 66 | .47 66 | 6.47 66 | 5.47 | | | | | | | | | | | | | | | | | | | 66.47 | 66.47 | 66.47 | 66.47 | \neg | | | | | | | |
| III | Road P2 Underpass, U Trough (Structure) | | | | | | | | | | 5 | 8 | 58 5 | 58 58 | 58 | 58 | 58 | 58 | 58 | 58 | | | | | | | | | | | | | | | | 58 | 58 | 58 | 58 | 58 | 58 | 58 | 58 | 58 |
| III | Road and Drainage Works | | | | | | | | | | | | | | | | | 6 | 61.66 | 61.66 61. | 66 61. | 66 61.66 | 61.66 | 61.66 | 61.66 | 61.66 | 61.66 | 61.66 | 61.66 6 | 1.66 61. | 66 61.6 | 61.6 | 61.66 | 61.66 | 61.66 | 61.66 | \neg | | | | | 61.66 | 61.66 | 61.66 61. |
| rea Y | | | 50.91 5 | 0.91 50. | .91 50.9 | 91 50.93 | 1 50.91 | 50.91 | 50.91 | 50.91 5 | 0.91 50 | .91 50 | 0.91 | | | | | | | | | | | | | | | | | | | | | - | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | لـــــــا | L' | 1 | لــــــا | | | | | | | |
| | Cumulative Noise / dB(A) | | 51 | 51 6 | 8 68 | 00 | 68 | 68 | 68 | 67 | 67 6 | 7 | 67 6 | 57 58 | 62 | 62 | 62 | 62 | 67 | 67 6 | 7 6 | 4 64 | 64 | 64 | 64 | 64 | 66 | 66 | 66 | 66 65 | 67 | 67 | 70 | 69 | 69 | 68 | 58 | 58 | 58 | 58 | 58 | 63 | 63 | 63 62 |
| | | Nov | Dec | Jan Fe | b Ma | r Apr | May | Jun | Jul | Aug | Sep 0 | ct N | lov D | ec Jan | Feb | Mar | Apr I | May | Jun | Jul Au | g Se | p Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun Ju | I Aug | g Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr I | May | Jun | Jul | Aug | Sep Oct |
| | | 2016 | | | | | | 20 | 17 | | | | | | | | | | 201 | 3 | | | | | | | | | | 2019 | | | | | | 1 | | | | 202 | 0 | | | |

| | | 2016 | | | | | | 20 | 017 | | | | | | | | | | | 2018 | | | | | | | | | | | 2 | 019 | | | | |
|---|--|--|--|--|--|----------|----------|----------|----------|---|---|---|---|--|----------|--|--|---|----------|--|--|---|--|--|---|--|--|--|---|--|---|---|---|--|----------|--|
| Activity | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun . | Jul A | ug | Sep (| ct N | lov [| Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | |
| Demolition of DSD Transformer Room | | | | | | | | | | | | | 68.52 | 68.52 | | | | | | | | | | | | | | | | | | | | <u> </u> | | |
| Retaining Wall | | | | | | | | | | | | | | | | | | | | | | .18 6 | 51.18 6: | .18 6: | 1.18 6 | 1.18 | 61.18 | 61.18 | 61.18 | 61.18 | 61.18 | 61.18 | 61.18 | 61.18 | 61.18 | . 6 |
| | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 | 66.48 6 | 6.48 | | | | | | | | | | | | | | | Τ |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1 ' | | |
| Pre-drilling works | | | | | 69.71 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1 ' | 1 | |
| (Near Tiu Keng Leng Sports Centre) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1 ' | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | Т |
| Construction of soldier wall | | | | | | 66.35 | 66.35 | 66.35 | 66.35 | 66.35 | 66.35 | 66.35 | | | | | | | | | | | | | | | | | | | | | | 1 ' | 1 | |
| (Near Tiu Keng Leng Sports Centre) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | \perp |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1 ' | | |
| Pre-drilling & Piling works | | | | | | 68.83 | 68.83 | 68.83 | 68.83 | 68.83 | 68.83 | 68.83 | | | | | | | | | | | | | | | | | | | | | | 1 ' | 1 | |
| (Near Park Central Block 6) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1 ' | 1 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | Т |
| | | | | | | | | | | | | | 67.79 | 67.79 | 67.79 | 67.79 | 67.79 | 67.79 | 67.79 | 67.79 6 | 7.79 67 | .79 6 | 57.79 67 | .79 6 | 7.79 6 | 7.79 | 67.79 | 67.79 | 67.79 | 67.79 | | | | 1 ' | 1 | |
| Construction of Footbridge (Near Park Central Block 6) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1 ' | 1 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | Т |
| | | | | | | | | | | | | | 63.99 | 63.99 | 63.99 | 63.99 | 63.99 | 63.99 | 63.99 | 63.99 6 | 3.99 63 | .99 6 | 53.99 63 | .99 63 | 3.99 6 | 3.99 | 63.99 | 63.99 | 63.99 | 63.99 | | | | 1 ' | 1 | |
| Construction of Footbridge (Near Tiu Keng Leng Sports Centre) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | ₩ | <u> </u> | <u> </u> | 1 |
| Cumulative Noise / dR/A) | 66 | 66 | 66 | - 66 | 71 | 72 | 72 | 72 | 72 | 72 | 72 | 72 | 73 | 73 | 71 | 71 | 71 | 71 | 71 | 71 | 72 7 | n l | 70 | 'n | 70 | 70 | 70 | 70 | 70 | 70 | 61 | 61 | 61 | 61 | 61 | + |
| Cumulative Noise / db[n] | | | | - 00 | Mar | | | lun | | Διισ | | | | Dec | lan | Feh | Mar | Δnr | May | lun | | | Sen (| | | | | | Mar | Δnr | | lun | | | | + |
| | | | Jan | . 60 | . Fidi | , Api | ·vidy | | | , lug | Зер | Juli | | Jec | 2011 | 1 . 60 | ···Idi | , 401 | ividy | | | ~ь I | 5CP (| CC 11 | | 500 | 2011 | 1.60 | .4101 | 1 Apr | | | 1 201 | , .ug | эср | |
| | Demolition of DSD Transformer Room Retaining Wall Pre-drilling works (Near Tiu Keng Leng Sports Centre) Construction of soldier wall (Near Tiu Keng Leng Sports Centre) Pre-drilling & Piling works (Near Park Central Block 6) Construction of Footbridge (Near Park Central Block 6) | Activity Nov Demolition of DSD Transformer Room Retaining Wall 66.48 Pre-drilling works (Near Tiu Keng Leng Sports Centre) Construction of soldier wall (Near Tiu Keng Leng Sports Centre) Pre-drilling & Piling works (Near Park Central Block 6) Construction of Footbridge (Near Park Central Block 6) Construction of Footbridge (Near Tiu Keng Leng Sports Centre) Cumulative Noise / dB(A) 666 | Demolition of DSD Transformer Room Retaining Wall 66.48 66.48 66.48 Pre-drilling works (Near Tiu Keng Leng Sports Centre) Construction of soldier wall (Near Tiu Keng Leng Sports Centre) Pre-drilling & Piling works (Near Park Central Block 6) Construction of Footbridge (Near Park Central Block 6) Construction of Footbridge (Near Tiu Keng Leng Sports Centre) Cumulative Noise / dB(A) 66 66 66 66 Nov Dec | Activity Nov Dec Jan Demolition of DSD Transformer Room Retaining Wall 66.48 66.48 66.48 Pre-drilling works (Near Tiu Keng Leng Sports Centre) Construction of soldier wall (Near Tiu Keng Leng Sports Centre) Pre-drilling & Piling works (Near Park Central Block 6) Construction of Footbridge (Near Park Central Block 6) Construction of Footbridge (Near Tiu Keng Leng Sports Centre) Cumulative Noise / dB(A) 66 66 66 66 | Activity Nov Dec Jan Feb Retaining Wall 66.48 66.48 66.48 66.48 66.48 Pre-drilling works (Near Tiu Keng Leng Sports Centre) Construction of soldier wall (Near Tiu Keng Leng Sports Centre) Pre-drilling & Piling works (Near Park Central Block 6) Construction of Footbridge (Near Park Central Block 6) Construction of Footbridge (Near Tiu Keng Leng Sports Centre) Cumulative Noise / dB(A) 66 66 66 66 66 Nov Dec Jan Feb | Activity | Activity | Activity | Activity | Nov Dec Jan Feb Mar Apr May Jun Jul Denolition of DSD Transformer Room Retaining Wall 66.48 | Nov Dec Jan Feb Mar Apr May Jun Jul Aug | Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep | Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct | Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Nov Dec Demolition of DSD Transformer Room | Activity | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Demolition of DSD Transformer Room Retaining Wall 66.48 66.4 | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Demolition of DSD Transformer Room Retaining Wall 66.48 66 | Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Retaining Wall Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Retaining Wall Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Apr Apr May Jun Jul Aug Sep Oct Apr Apr May Jun Jul Aug Sep Oct Apr Activity | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Decining May Demolition of DSD Transformer Room Retaining Wall 66.48 66 | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Dul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Apg Sep Oct Nov Dec Jan Feb Mar Apr M | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Denolition of DSD Transformer Room Retaining Wall 66.48 66 | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar A | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Retaining Wall Retaining Wall | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar A | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Combitation of DSD Transformer Room Retaining Wall 66.48 66 | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Denolition of DSD Transformer Room Retaining Wall Free drilling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Tru Keng Leng Sports Centre) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling works (Near Park Central Block 6) Free drilling & Piling w | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Demolition of DSD Transformer Room Retaining Wall 66.48 | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar A | Activity Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Aul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Apr Apr Apr Apr Apr Apr Apr Apr Ap | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar A | Activity | Activity Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep |

Noise Criteria:

75dB(A)

| Portion | Activity | РМЕ | TM Ref. / other Ref. | No. of plants | SWL | Total SWL | On-time, % | Time Factor | Distance from Notional Sources, m | Distance Attenuation*,d B(A) | Barrier Correction, dB(A) | Façade Correction, dB(A) | Predicted Noise Level, dB(A) | Total Predicted Noise Level for each group, dB(A) |
|---------|--|---|---|---|--|--|--|--|--|--|--|---|---|---|
| IX | U - Trough (Piling) | Crane (62 kw) | BS D7/114 | 10 | 101 | 111 | 50 | -3 | 228 | -55.20 | 0 | 3 | 55.82 | |
| | | Drill Rig, Rotary Type (Diesel) | CNP 072 | 10 | 110 | 120 | 30 | -5 | 228 | -55.20 | -5 | 3 | 57.60 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 10 | 100 | 110 | 50 | -3 | 228 | -55.20 | 0 | 3 | 54.82 | |
| | | Air Compressor | CNP 002 | 10 | 102 | 112 | 30 | -5 | 228 | -55.20 | 0 | 3 | 54.60 | 1 |
| | | Excavator (73 kw) | BS D8/13 | 10 | 110 | 120 | 50 | -3 | 228 | -55.20 | 0 | 3 | 64.82 | |
| | | Concrete Lorry Mixer | BS D6/33 | 10 | 96 | 106 | 50 | -3 | 228 | -55.20 | 0 | 3 | 50.82 | |
| | | Piling, Vibration Hammer | CNP 172 | 10 | 115 | 125 | 30 | -5 | 228 | -55.20 | 0 | 3 | 67.60 | |
| | | Power pack (diesel) | CNP 174 | 10 | 100 | 110 | 30 | -5 | 228 | -55.20 | 0 | 3 | 52.60 | |
| | | Water pump, subersible (electric) | CNP 283 | 10 | 85 | 95 | 50 | -3 | 228 | -55.20 | 0 | 3 | 39.82 | |
| | | Piling, large diameter bored, reverse circulation drill | CNP 166 | 3 | 100 | 105 | 30 | -5 | 228 | -55.20 | -5 | 3 | 42.37 | 70.28 |
| IX | U - Trough (ELS) | Crane (62 kw) | BS D7/114 | 4 | 101 | 107 | 50 | -3 | 228 | -55.20 | 0 | 3 | 51.84 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 8 | 100 | 109 | 50 | -3 | 228 | -55.20 | 0 | 3 | 53.85 | |
| | | Piling, Vibration Hammer | CNP 172 | 4 | 115 | 121 | 30 | -5 | 228 | -55.20 | 0 | 3 | 63.62 | |
| | | Power pack (diesel) | CNP 174 | 4 | 100 | 106 | 30 | -5 | 228 | -55.20 | 0 | 3 | 48.62 | |
| | | Excavator (73 kw) | BS D8/13 | 8 | 110 | 119 | 50 | -3 | 228 | -55.20 | 0 | 3 | 63.85 | 1 |
| | | Dump Truck | CNP 068 | 8 | 105 | 114 | 50 | -3 | 228 | -55.20 | 0 | 3 | 58.85 | 1 |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 228 | -55.20 | 0 | 3 | 35.84 | 1 |
| | | Derrick Barge | CNP 061 | 2 | 104 | 107 | 50 | -3 | 228 | -55.20 | 0 | 3 | 51.83 | 67.87 |
| IX | U - Trough (Structure) | Crane (62 kw) | BS D7/114 | 2 | 101 | 104 | 50 | -3 | 228 | -55.20 | 0 | 3 | 48.83 | 22.01 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 2 | 100 | 103 | 50 | -3 | 228 | -55.20 | 0 | 3 | 47.83 | 1 |
| | | Air Blower | CNP 006 | 10 | 95 | 105 | 50 | -3 | 228 | -55.20 | 0 | 3 | 49.82 | 1 |
| | | Saw, Circular Wood | CNP 006 | 10 | 108 | 118 | 50 | -3 -3 | 228 | -55.20 | 0 | 3 | 62.82 | 1 |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | | 96 | 102 | 50 | -3 | 228 | -55.20 | 0 | 3 | 46.84 | 1 |
| | | , , , | | 4 | | | | | 228 | | | | 59.84 | |
| | | Concrete pump, stationary/lorry mounted | CNP 047 | 4 | 109 | 115 | 50 | -3 | | -55.20 | 0 | 3 | | |
| | | Poker, vibratory, hand-held | CNP 170 | 4 | 113 | 119 | 50 | -3 | 228 | -55.20 | 0 | 3 | 63.84 | |
| | | Water pump, subersible (electric) | CNP 283 | 12 | 85 | 96 | 50 | -3 | 228 | -55.20 | 0 | 3 | 40.61 | 67.47 |
| IX | U - Trough (Road and Drainage Works) | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 228 | -55.20 | 0 | 3 | 54.82 | |
| | | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 228 | -55.20 | 0 | 3 | 45.82 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 228 | -55.20 | 0 | 3 | 40.82 | |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 | -3 | 228 | -55.20 | 0 | 3 | 45.82 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 228 | -55.20 | 0 | 3 | 35.84 | |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 228 | -55.20 | 0 | 3 | 49.82 | |
| | | Road Roller | CNP 185 | 1 | 108 | 108 | 50 | -3 | 228 | -55.20 | 0 | 3 | 52.82 | 58.34 |
| VI | Road P2 Underpass, U-Trough | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 167 | -52.40 | 0 | 3 | 48.55 | |
| | (Removal of Existing Abandoned Box Culvert) | Piling, large diameter bored, oscillator | CNP 165 | 1 | 115 | 115 | 30 | -5 | 167 | -52.40 | 0 | 3 | 60.34 | |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 167 | -52.40 | 0 | 3 | 57.55 | |
| | | Water pump, subersible (electric) | CNP 283 | 2 | 85 | 88 | 50 | -3 | 167 | -52.40 | 0 | 3 | 35.57 | 62.37 |
| VI | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 167 | -52.40 | 0 | 3 | 48.55 | |
| | 1 7 3 7 | Drill Rig, Rotary Type (Diesel) | CNP 072 | 1 | 110 | 110 | 30 | -5 | 167 | -52.40 | -5 | 3 | 50.34 | |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 167 | -52.40 | 0 | 3 | 47.55 | |
| | | Air Compressor | CNP 002 | 2 | 102 | 105 | 30 | -5 | 167 | -52.40 | 0 | 3 | 50.35 | - |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 167 | -52.40 | 0 | 3 | 57.55 | - |
| | | Concrete Lorry Mixer | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 167 | -52.40 | 0 | 3 | 43.55 | |
| | | | CNP 283 | - : - | 85 | | | _ | 167 | -52.40 | | | 38.58 | 59.75 |
| | | Water pump, subersible (electric) | CINF 203 | 4 | 00 | 91 | 50 | -3 | | | 0 | 3 | | 59.75 |
| 1/1 | Pood P2 Underpood 11 Trough (ELS) | | DC D7/444 | 1 4 | 404 | 404 | | ۱ - | 407 | EO 40 | | | | |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 167 | -52.40 | | | 48.55 | |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 167 | -52.40 | 0 | 3 | 47.55 | |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer | CNP 102 CNP 172 | 1 | 100 115 | 100 115 | 50 30 | -3 -5 | 167 167 | -52.40 -52.40 | 0 | 3 | 47.55 60.34 | |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) | CNP 102 CNP 172 CNP 174 | 1 1 1 | 100 115 100 | 100 115 100 | 50 30 30 | -3 -5 -5 | 167 167 167 | -52.40 -52.40 -52.40 | 0 0 0 | 3 3 3 | 47.55 60.34 45.34 | |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) | CNP 102 CNP 172 CNP 174 BS D8/13 | 1 1 1 | 100 115 100 110 | 100 115 100 110 | 50 30 30 50 | -3 -5 -5 -3 | 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 | 3 3 3 3 | 47.55 60.34 45.34 57.55 | |
| VI | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 | 1 1 1 1 | 100 115 100 110 105 | 100 115 100 110 105 | 50 30 30 50 50 | -3 -5 -5 -3 -3 | 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 | 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 | |
| | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 | 1 1 1 1 1 4 | 100 115 100 110 105 85 | 100 115 100 110 110 105 91 | 50 30 30 50 50 50 | -3 -5 -5 -3 -3 | 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 | 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 | 63.01 |
| VI | Road P2 Underpass, U Trough (ELS) Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 | 1 1 1 1 | 100 115 100 110 105 85 101 | 100 115 100 110 105 91 | 50 30 30 50 50 50 50 | -3 -5 -5 -3 -3 | 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 | 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 | 63.01 |
| | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 | 1 1 1 1 1 4 | 100 115 100 110 105 85 101 | 100 115 100 110 105 91 104 103 | 50 30 30 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 | 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 | 63.01 |
| | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 | 1 1 1 1 1 4 2 | 100 115 100 110 105 85 101 | 100 115 100 110 105 91 | 50 30 30 50 50 50 50 | -3 -5 -5 -3 -3 -3 | 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 | 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 | 63.01 |
| | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 | 1 1 1 1 1 4 2 | 100 115 100 110 105 85 101 | 100 115 100 110 105 91 104 103 | 50 30 30 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 | 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 | 63.01 |
| | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 | 1 1 1 1 1 4 2 2 | 100 115 100 110 105 85 101 100 102 | 100 115 100 110 105 91 104 103 | 50 30 30 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 | 63.01 |
| | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 | 1 1 1 1 1 4 2 2 2 2 | 100 115 100 110 105 85 101 100 102 108 | 100 115 100 110 105 91 104 103 105 111 | 50 30 30 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 | 63.01 |
| VI | | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood Concrete Lorry Mixer (6 m3) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 BS D6/33 | 1 1 1 1 1 4 2 2 2 2 2 | 100 115 100 110 105 85 101 100 102 108 96 | 100 115 100 110 105 91 104 103 105 111 96 | 50 30 30 50 50 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 43.55 | |
| VI | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) Excavator (73 kw) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 BS D6/33 CNP 283 BS D8/13 | 1 1 1 1 1 4 2 2 2 2 2 | 100 115 100 110 105 85 101 100 102 108 96 85 110 | 100 115 100 110 105 91 104 103 105 111 96 91 110 | 50 30 30 50 50 50 50 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 43.55 38.58 57.55 | |
| VI | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 BS D6/33 CNP 283 BS D8/13 BS D8/30 | 1 1 1 1 1 4 2 2 2 2 2 | 100 115 100 110 105 85 101 100 102 108 96 85 110 101 | 100 115 100 110 105 91 104 103 105 1111 96 91 110 101 | 50 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 167 | -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 -52.40 | 0 0 0 0 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 43.55 38.58 57.55 48.55 | |
| VI | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 BS D6/33 CNP 283 BS D8/13 BS D8/13 BS D8/30 BS D6/33 | 1 1 1 1 1 4 2 2 2 2 2 2 1 4 1 1 | 100 115 100 110 105 85 101 100 102 108 96 85 110 101 96 | 100 115 100 110 110 105 91 104 103 105 111 96 91 110 101 96 | 50 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 167 | -52.40 | 0 0 0 0 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 43.55 38.58 57.55 48.55 43.55 | |
| VI | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 BS D6/33 CNP 283 BS D8/13 BS D8/30 BS D6/33 CNP 143 | 1 1 1 1 1 4 2 2 2 2 2 2 1 4 1 1 1 | 100 115 100 110 105 85 101 100 102 108 96 85 110 101 96 101 | 100 115 100 110 110 105 91 104 103 105 111 96 91 110 101 96 101 | 50 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 167 | -52.40 | 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 43.55 38.58 57.55 48.55 48.55 | |
| VI | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Piling, Vibration Hammer Power pack (diesel) Excavator (73 kw) Dump Truck Water pump, subersible (electric) Crane (62 kw) Generator, Silenced,<=75 dB(A) at 7m Air Compressor Saw, Circular Wood Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) Excavator (73 kw) Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) | CNP 102 CNP 172 CNP 174 BS D8/13 CNP 068 CNP 283 BS D7/114 CNP 102 CNP 002 CNP 201 BS D6/33 CNP 283 BS D8/13 BS D8/13 BS D8/30 BS D6/33 | 1 1 1 1 1 4 2 2 2 2 2 2 1 4 1 1 | 100 115 100 110 105 85 101 100 102 108 96 85 110 101 96 | 100 115 100 110 110 105 91 104 103 105 111 96 91 110 101 96 | 50 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50 | -3 -5 -5 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 -3 | 167 167 167 167 167 167 167 167 167 167 | -52.40 | 0 0 0 0 0 0 0 0 0 0 0 0 | 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 | 47.55 60.34 45.34 57.55 52.55 38.58 51.57 50.57 52.57 58.57 43.55 38.58 57.55 48.55 43.55 | |

Note: SPL = SWL + TF + DC + BC + FC, where

SPL = Predicted noise level in dB(A)

P = On-time percentage

BC = Barrier correction in dB(A) FC = Façade correction in dB(A) = 3 dB(A)

SWL = Sound Power Level in dB(A)

TF = Time factor in dB(A) = 10 log (P)

DC = Distance attenuation correction in dB(A) = - $(20 \log D + 8)$ D = Distance in m between the noise source and the receiver

Noise Criteria: 75dB(A)

| Portion | Activity | PME | TM Ref. / other Ref. | No. of plants | SWL | Total SWL | On-time, % | Time Factor | Distance from Notional Sources, m | Distance Attenuation*, dB(A) | Barrier Correction, dB(A) | Façade Correction, dB(A) | Predicted Noise Level, dB(A) | Total Predicted Noise Level for each group, dB(A |
|---------|---|--|-------------------------|---------------|------------|------------|------------|-------------|---|------------------------------------|---------------------------------|--------------------------------|------------------------------------|--|
| ı | DSD Transformer Room | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 217 | -54.70 | 0 | 3 | 45.29 | |
| | | Bar Bender and Cutter Breaker, hand-held, mass > 10kg < 20kg | CNP 021 CNP 024 | 1 | 90 108 | 90 108 | 50 50 | -3 -3 | 217 217 | -54.70 -54.70 | 0 | 3 | 35.29 53.29 | - |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 217 | -54.70 | 0 | 3 | 41.29 | 1 |
| | | Saw, Circular Wood Water pump, subersible (electric) | CNP 201 CNP 283 | 1 2 | 108 85 | 108 88 | 50 50 | -3 -3 | 217 217 | -54.70 -54.70 | 0 | 3 | 53.29 33.30 | - |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 217 | -54.70 | 0 | 3 | 55.29 | _ |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 217 | -54.70 | 0 | 3 | 50.29 | 59.65 |
| IV | Road P2 Underpass (Piling) | Crane (62 kw) Drill Rig, Rotary Type (Diesel) | BS D7/114 CNP 072 | 3 | 101 110 | 106 115 | 50 30 | -3 -5 | 60 60 | -43.50 -43.50 | -5 0 | 3 | 57.26 69.05 | 1 |
| | | Air Compressor | CNP 002 | 6 | 102 | 110 | 30 | -5 | 60 | -43.50 | -5 | 3 | 59.06 | 1 |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 60 | -43.50 | -5 | 3 | 61.49 | 4 |
| | | Concrete Lorry Mixer (6 m3) Water pump, subersible (electric) | BS D6/33 CNP 283 | 4 | 96 85 | 96 91 | 50 50 | -3 -3 | 60 60 | -43.50 -43.50 | -5 -5 | 3 | 47.49 42.51 | - |
| | | G. I. drilling rig | BS C2/43 | 1 | 102 | 102 | 50 | -3 | 60 | -43.50 | -5 | 3 | 53.49 | |
| IV | Road P2 Underpass (ELS) | Breaker, excavator mounted (hydraulic) Crane (62 kw) | CNP 028 BS D7/114 | 1 | 122 101 | 122 101 | 10 50 | -10 -3 | 60 60 | -43.50 -43.50 | -10 -5 | 3 | 61.50 52.49 | 70.96 |
| 10 | nodu F2 Olideipass (ELS) | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 60 | -43.50 -43.50 | -5 -5 | 3 | 51.49 | 1 |
| | | Piling, Vibration Hammer | CNP 172 | 2 | 115 | 118 | 30 | -5 | 60 | -43.50 | -5 | 3 | 67.28 | 1 |
| | | Power pack (diesel) Excavator (73 kw) | CNP 174 BS D8/13 | 1 | 100 110 | 103 110 | 30 50 | -5 -3 | 60 60 | -43.50 -43.50 | -5 -5 | 3 | 52.28 61.49 | - |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 60 | -43.50 | -5 -5 | 3 | 42.51 | 68.61 |
| IV | Road and Drainage Works | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 60 | -43.50 | -5 | 3 | 61.49 | |
| | | Roller, Vibratory (51 kw) Concrete Lorry Mixer (6 m3) | BS D8/30 BS D6/33 | 1 | 101 96 | 101 96 | 50 50 | -3 -3 | 60 60 | -43.50 -43.50 | -5 -5 | 3 | 52.49 47.49 | - |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 | -3 | 60 | -43.50 -43.50 | -5 -5 | 3 | 52.49 | |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 60 | -43.50 | -5 | 3 | 42.51 |] |
| | | Dump Truck Road Roller | CNP 068 CNP 185 | 1 | 105 108 | 105 108 | 50 50 | -3 -3 | 60 60 | -43.50 -43.50 | -5 -5 | 3 | 56.49 59.49 | 65.02 |
| ٧ | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 150 | -43.50 | 0 | 3 | 49.46 | 03.02 |
| | | Drill Rig, Rotary Type (Diesel) | CNP 072 | 1 | 110 | 110 | 30 | -5 | 150 | -51.50 | -5 | 3 | 51.24 | 4 |
| | | Generator, Silenced,<=75 dB(A) at 7m Air Compressor | CNP 102 CNP 002 | 1 2 | 100 102 | 100 105 | 50 30 | -3 -5 | 150 150 | -51.50 -51.50 | 0 | 3 | 48.46 51.25 | - |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 150 | -51.50 | 0 | 3 | 58.46 | |
| | | Concrete Lorry Mixer | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 150 | -51.50 | 0 | 3 | 44.46 | 1 |
| | | Water pump, subersible (electric) Breaker, excavator mounted (hydraulic) | CNP 283 CNP 028 | 4 | 85 122 | 91 122 | 50 10 | -3 -10 | 150 150 | -51.50 -51.50 | -10 | 3 | 39.48 53.47 | 61.42 |
| V | Road P2 Underpass, U Trough (ELS) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 150 | -51.50 | 0 | 3 | 49.46 | 01.42 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 150 | -51.50 | 0 | 3 | 48.46 | _ |
| | | Piling, Vibration Hammer Power pack (diesel) | CNP 172 CNP 174 | 1 | 115 100 | 115 100 | 30 30 | -5 -5 | 150 150 | -51.50 -51.50 | 0 | 3 | 61.24 46.24 | 1 |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 150 | -51.50 | 0 | 3 | 58.46 | |
| | | Dump Truck Water pump, subersible (electric) | CNP 068 CNP 283 | 1 4 | 105 85 | 105 | 50 50 | -3 -3 | 150 150 | -51.50 -51.50 | 0 | 3 | 53.46 39.48 | 20.04 |
| V | Road P2 Underpass, U Trough (Structure) | Crane (62 kw) | BS D7/114 | 1 | 101 | 91 101 | 50 | -3 | 150 | -51.50 | 0 | 3 | 49.46 | 63.91 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 2 | 100 | 103 | 50 | -3 | 150 | -51.50 | 0 | 3 | 51.47 | 1 |
| | | Air Compressor Saw, Circular Wood | CNP 002 CNP 201 | 2 | 102 108 | 105 111 | 50 50 | -3 -3 | 150 150 | -51.50 -51.50 | 0 | 3 | 53.47 59.47 | - |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 150 | -51.50 | 0 | 3 | 44.46 | - |
| | | Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 150 | -51.50 | 0 | 3 | 39.48 | 61.38 |
| V | Road and Drainage Works | Excavator (73 kw) Roller, Vibratory (51 kw) | BS D8/13 BS D8/30 | 1 | 110 101 | 110 101 | 50 50 | -3 -3 | 150 150 | -51.50 -51.50 | 0 | 3 | 58.46 49.46 | - |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 150 | -51.50 | 0 | 3 | 44.46 | 1 |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne | CNP 143 | 1 | 101 | 101 | 50 | -3 | 150 | -51.50 | 0 | 3 | 49.46 | |
| | | Water pump, subersible (electric) Dump Truck | CNP 283 CNP 068 | 1 | 85 105 | 91 105 | 50 50 | -3 -3 | 150 150 | -51.50 -51.50 | 0 | 3 | 39.48 53.46 | - |
| | | Road Roller | CNP 185 | 1 | 108 | 108 | 50 | -3 | 150 | -51.50 | 0 | 3 | 56.46 | 61.98 |
| VII | Road P2 Underpass, U Trough (Piling) | Crane (62 kw) | BS D7/114 | 1 | 101 | 101 | 50 | -3 | 124 | -49.90 | -5 | 3 | 46.10 | |
| | | Drill Rig, Rotary Type (Diesel) Air Compressor | CNP 072 CNP 002 | 1 2 | 110 102 | 110 105 | 30 30 | -5 -5 | 124 124 | -49.90 -49.90 | -5 -5 | 3 | 52.88 47.89 | - |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 124 | -49.90 | -5 | 3 | 55.10 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 | 1 | 96 | 96 | 50 | -3 | 124 | -49.90 | -5 | 3 | 41.10 | |
| VII | Road P2 Underpass, U Trough (ELS) | Water pump, subersible (electric) Crane (62 kw) | CNP 283 BS D7/114 | 4 | 85 101 | 91 101 | 50 50 | -3 -3 | 124 124 | -49.90 -49.90 | -5 -5 | 3 | 36.12 46.10 | 58.04 |
| | | Generator, Silenced,<=75 dB(A) at 7m | CNP 102 | 1 | 100 | 100 | 50 | -3 | 124 | -49.90 | -5 | 3 | 45.10 | |
| | | Breaker, Excavator mounted (hydraulic) | CNP 028 | 1 | 122 | 122 | 10 | -10 | 124 | -49.90 | -10 | 3 | 55.11 | 4 |
| | | Piling, Vibration Hammer Power pack (diesel) | CNP 172 CNP 174 | 1 | 115 100 | 115 100 | 30 30 | -5 -5 | 124 124 | -49.90 -49.90 | -5 -5 | 3 | 57.88 42.88 | 1 |
| | | Excavator (73 kw) | BS D8/13 | 1 | 110 | 110 | 50 | -3 | 124 | -49.90 | -5 | 3 | 55.10 | 1 |
| | | Dump Truck | CNP 068 | 1 | 105 85 | 105 | 50 50 | -3 | 124 | -49.90 -49.90 | -5 | 3 | 50.10 36.12 | |
| VII | Road and Drainage Works | Water pump, subersible (electric) Excavator (73 kw) | CNP 283 BS D8/13 | 4 | 110 | 91 110 | 50 | -3 -3 | 124 124 | -49.90 -49.90 | -5 -5 | 3 | 55.10 | 61.65 |
| | | Roller, Vibratory (51 kw) | BS D8/30 | 1 | 101 | 101 | 50 | -3 | 124 | -49.90 | -5 | 3 | 46.10 | |
| | | Concrete Lorry Mixer (6 m3) | BS D6/33 CNP 143 | 1 | 96 101 | 96 101 | 50 50 | -3 -3 | 124 124 | -49.90 -49.90 | -5 -5 | 3 | 41.10 46.10 | - |
| | | Light goods vehicle, gross vehicle weight < 5.5 tonne Water pump, subersible (electric) | CNP 283 | 4 | 85 | 91 | 50 | -3 | 124 | -49.90 -49.90 | -5 -5 | 3 | 36.12 | 1 |
| | | Dump Truck | CNP 068 | 1 | 105 | 105 | 50 | -3 | 124 | -49.90 | -5 | 3 | 50.10 | 1 |
| IX | Dredging and Reclamation | Road Roller Dredger | CNP 185 CNP 070 | 1 2 | 108 103 | 108 106 | 50 50 | -3 -3 | 124 228 | -49.90 -55.20 | -5 0 | 3 | 53.10 50.83 | 58.63 |
| 1/ | Stone and Freedomation | Dredger Derrick Barge | CNP 070 | 4 | 103 | 106 | 50 | -3 -3 | 228 | -55.20 | 0 | 3 | 54.84 | 1 |
| | | Tug boat | CNP 221 | 2 | 110 | 113 | 50 | -3 | 228 | -55.20 | 0 | 3 | 57.83 | |
| | | Water pump, subersible (electric) | CNP 283 CNP 068 | 6 | 85 105 | 93 | 50 50 | -3 | 228 228 | -55.20 -55.20 | 0 | 3 | 37.60 57.60 | - |
| | | Dump Truck Generator, Silenced,<=75 dB(A) at 7m | CNP 068 CNP 102 | 6 4 | 105 100 | 113 106 | 50 | -3 -3 | 228 | -55.20 | 0 | 3 | 57.60 50.84 | 1 |
| | | Winch (Electric) | CNP 262 | 4 | 95 | 101 | 50 | -3 | 228 | -55.20 | 0 | 3 | 45.84 | |
| | | Excavator (73 kw) | BS D8/13 CNP 172 | 3 | 110 | 115 | 50 50 | -3 | 228 | -55.20 -55.20 | 0 | 3 | 59.59 | 4 |
| | | Vibration Hammer Hopper barge | CNP 172 | 6 | 115 | 115 | 50 50 | -3 -3 | 228 228 | -55.20 -55.20 | 0 | 3 | 59.82 | 65.61 |
| IX | Steel Cofferdam and Water Gate | Derrick Barge | CNP 061 | 3 | 104 | 109 | 50 | -3 | 228 | -55.20 | 0 | 3 | 53.59 | |
| | | | 0115 004 | | 110 | 113 | 50 | -3 | 228 | -55.20 | 0 | 3 | 57.83 | 59.22 |
| IX | Marine Ground Treatment | Tug boat | CNP 221 BS D4/107a | 1 | 113 | 113 | 50 | -3 | 228 | -55.20 | 0 | 3 | 57.82 | 57.82 |

Note: SPL = SWL + TF + DC + BC + FC, where

SWL = Sound Power Level in dB(A)

TF = Time factor in dB(A) = 10 log (P)

P = On-time percentage BC = Barrier correction in dB(A)
DC = Distance attenuation correction in dB(A) = -(20 log D + 8)
FC = Façade correction in dB(A) = 3 dB(A)
D = Distance in m between the noise source and the receiver

NF/2015/02

Associated Cumulative Noise Levels

Noad P2 Underpass, U Trough (ELS)
Road P2 Underpass, U Trough (ELS)
Road P2 Underpass, U Trough (Structure)
Road and Drainage Works
Road P2 Underpass, U Trough (Piling)
Road P2 Underpass, U Trough (ELS)

Marine Ground Treatment
Road P2 Underpass, U Trough (Piling)
Road P2 Underpass, U Trough (ELS)
Road P2 Underpass, U Trough (Structure)
Road and Drainage Works

Road and Drainage Works
Steel Cofferdam & Water Gate
Dredging & Reclamation

Cumulative Noise / dB(A)

| 1 | | 2016 | | | | | | 20 | 17 | | | | | | | | | | 2018 | | | | | | | | | | 2019 | | | | | | | | | | 20 | 20 | | | | | | - 7 |
|-------|---|-------|---------|----------|----------|---------|----------|-------|-------|----------|---------|----------|---------|----------|---------|---------|---------|-----------|----------|-------|-------|------------|----------|---------|---------|---------|-----------|---------|-------|-------|-------|-----------|----------|---------|---------|---------|---------|-------|-------|-------|-------|----------|----------------------|---------|-------|-----|
| rtion | Activity | Nov | Dec Ja | an Fe | eb Mai | ır Apr | r May | Jun | Jul | Aug S | Sep C | Oct No | v De | c Jan | Feb | Mar | Apr N | 1ay Ju | n Jul | Aug | Sep | Oct No | / Dec | Jan | Feb 1 | Mar A | Apr May | y Jun | Jul | Aug | Sep | Oct No | ov De | ec Jar | n Fe | b Mar | r Apr | May | Jun | Jul | Aug | Sep | Oct N | Nov Dec | c Jan | Feb |
| 1 | DSD Transformer Room | 59.65 | 9.65 59 | 0.65 59. | .65 59.6 | 55 59.6 | 55 59.65 | 59.65 | 59.65 | 59.65 59 | 9.65 59 | 9.65 59. | 65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | T 7 | | | - | |
| | Road P2 Underpass (Piling) | | | | | | 70.96 | 70.96 | 70.96 | 70.96 70 | 0.96 70 | 0.96 70. | 96 70.9 | 96 70.96 | 6 70.96 | 70.96 7 | 0.96 70 | 0.96 70.9 | 96 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| , | Road P2 Underpass (ELS) | | | | | | | | | 68.61 68 | 8.61 68 | 3.61 68. | 61 68.6 | 68.61 | 1 68.61 | 68.61 6 | 8.61 68 | 8.61 68.0 | 61 | | | | | | | | | | | | | | | | | | | | | | [| 1 | | | | |
| | Road and Drainage Works | | | | | | | | | | | | | | | | | | 65.02 | 65.02 | 65.02 | 65.02 65.0 | 02 65.02 | 65.02 6 | 65.02 6 | 55.02 6 | 5.02 65.0 | 2 65.02 | 65.02 | 65.02 | 65.02 | 65.02 65. | .02 65.0 | 02 65.0 | 02 65.0 | 02 65.0 | 2 65.02 | 65.02 | 65.02 | 65.02 | 65.02 | 65.02 | 65.02 6 ^r | 5.02 | | |
| , | Road P2 Underpass, U Trough (Piling) | | | | | | | | 61.42 | 61.42 6: | 1.42 61 | 1.42 61. | 42 | | | 6 | 1.42 61 | .42 61.4 | 42 61.42 | | | | | | | | | | | | | | | | | | | | | | [| 1 | | | | |
| , | Road P2 Underpass, U Trough (ELS) | | | | | | | | | | | | | | | | 63 | 3.91 63.9 | 91 63.91 | 63.91 | | | | | | | | | | | | | | | | | | | | | [| 1 | | | | |
| | Road P2 Underpass, U Trough (Structure) | | | | | | | | | | | | | | | | | | | 61.38 | 61.38 | 61.38 61.3 | 88 61.38 | 61.38 | 61.38 6 | 51.38 6 | 1.38 61.3 | 8 61.38 | | | | | | | | | | | | | | <u> </u> | | | | |
| | Road and Drainage Works | | | | | | | | | | | | | Т | Т | | | | T | | | | | | 6 | 51.98 6 | 1.98 61.9 | 8 61.98 | 61.98 | 61.98 | 61.98 | 61.98 61. | .98 61.9 | 98 | T | | | | | | | | | | | Г |
| | Road P2 Underpass, U-Trough (Removal of Existing Abandoned Box Culvert) | | | | | | | | | | | | | | 62.37 | 62.37 6 | 2.37 | | | | | | | | | | | | | | | | | | | | | | | | [| 1 | | | | |
| | Road P2 Underpass, U Trough (Piling) | | | | | | | | | | | | | | | | 50 | 9.75 59. | 75 59.75 | : | | | | | | | | | | | | | | | | | | | | | 1 | 1 | | | | |

58.04 58.04 58.04 58.04 61.65 61.65 61.65

63.01 63.01 63.01 60.74

| Secondary Content of the content o

| Second

61.08 61.08 61.08 61.08 61.08 61.08 61.08 61.08 61.08 61.08

APPENDIX T CULTURAL HERITAGE MONITORING RESULTS

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report (June 2018)

Appendix T – Cultural Heritage Monitoring Results

| | | | Tilting | | , | Settlement (mm |) | | Vibration (| mm/s) |
|-----------|-------|--------------------------|--------------------------|--------------------------|-----------|-----------------|-----------|-------|-------------|--------------|
| Date | Time | Angle (deg) between | Angle (deg) between | Angle (deg) between | | | | | Measurement | Direction |
| | _ | THT-BSP-1 & THT-BSP-2 | THT-BSP-1 & THT-BSP-3 | THT-BSP-2 & THT-BSP-3 | THT-BSP-1 | THT-BSP-2 | THT-BSP-3 | Tran | Vertical | Longitudinal |
| 1-Jun-18 | 14:35 | 1:4597 | 1:7009 | -1:16901 | +3 | +0 | +1 | 0.254 | 0.254 | 0.254 |
| 2-Jun-18 | 14:38 | 1:4597 | 1:7009 | -1:16901 | +3 | +1 | +1 | 0.127 | 0.254 | 0.381 |
| 4-Jun-18 | 14:23 | 0 | 1:4673 | 1:5634 | +1 | +1 | -2 | 0.254 | 0.254 | 0.254 |
| 5-Jun-18 | 14:43 | -1:13792 | 0 | 1:16901 | +1 | +2 | +1 | 0.254 | 0.254 | 0.254 |
| 6-Jun-18 | 14:47 | | Bad weather | | | Bad weather | | 0.127 | 0.254 | 0.254 |
| 7-Jun-18 | 14:50 | 1:13792 | 1:7009 | 1:16901 | +2 | +1 | +0 | 0.127 | 0.254 | 0.254 |
| 8-Jun-18 | 14:52 | | Bad weather | | | Bad weather | | 0.127 | 0.254 | 0.127 |
| 9-Jun-18 | 14:56 | 1:13792 | 1:14018 | 0 | +2 | +1 | +1 | 0.127 | 0.254 | 0.127 |
| 11-Jun-18 | 15:00 | 1:4597 | 1:7009 | -1:16901 | +3 | +0 | +1 | 0.254 | 0.381 | 0.381 |
| 12-Jun-18 | 15:00 | 1:4597 | 1:4673 | 0 | +4 | +1 | +1 | 0.127 | 0.127 | 0.254 |
| 13-Jun-18 | 15:00 | 1:4597 | 1:7009 | -1:16901 | +3 | +0 | +1 | 0.762 | 0.889 | 1.016 |
| 14-Jun-18 | 15:04 | 0 | 1:7009 | 1:8451 | +1 | +1 | -1 | 0.127 | 0.254 | 0.127 |
| 15-Jun-18 | 15:04 | -1:13792 | 1:14018 | 1:8451 | +0 | +1 | -1 | 0.127 | 0.254 | 0.254 |
| 16-Jun-18 | 15:06 | | Measurement missing | | Mo | easurement miss | ing | 0.127 | 0.254 | 0.254 |
| 19-Jun-18 | 15:07 | 1:4597 | 1:4673 | 0 | +3 | +0 | +0 | 0.127 | 0.254 | 0.254 |
| 20-Jun-18 | 15:09 | 1:6896 | 1:7009 | 0 | +2 | +0 | +0 | 0.254 | 0.254 | 0.127 |
| 21-Jun-18 | 17:21 | 1:6896 | 1:7009 | 0 | +2 | +0 | +0 | 0.126 | 0.134 | 0.158 |
| 22-Jun-18 | 15:10 | 1:4597 | 1:4673 | 0 | +3 | +0 | +0 | 0.127 | 0.254 | 0.127 |
| 23-Jun-18 | 15:10 | 1:4597 | 1:4673 | 0 | +3 | +0 | +0 | 0.127 | 0.254 | 0.381 |
| 25-Jun-18 | 16:16 | 1:13792 | 1:14018 | 0 | +3 | +2 | +2 | 0.118 | 0.071 | 0.189 |
| 26-Jun-18 | 15:11 | 1:3448 | 1:3505 | 0 | +4 | +0 | +0 | 0.762 | 1.016 | 0.889 |
| 27-Jun-18 | 15:11 | 1:4597 | 1:7009 | -1:16901 | +3 | +0 | +1 | 0.254 | 0.381 | 0.381 |
| 28-Jun-18 | 15:12 | 1:4597 | 1:7009 | -1:16901 | +2 | -1 | +0 | 0.127 | 0.254 | 0.254 |
| 29-Jun-18 | 15:24 | 1:6896 | 1:7009 | 0 | +3 | +1 | +1 | 0.762 | 0.889 | 0.889 |
| 30-Jun-18 | 15:24 | 1:4597 | 1:4673 | 0 | +3 | +0 | +0 | 0.127 | 0.254 | 0.254 |
| Alert Le | evel | | 1:2000 | | | 6 | | | 4.5 | |
| Alarm L | evel | | 1:1500 | | | 8 | | | 4.8 | |
| Action L | evel | | 1:1000 | | | 10 | | | 5 | |

Note: **Bold** means Alert Level exceedance

Bold Italic means Alarm Level exceedance

Bold Italic with underline means Action Level exceedance

APPENDIX U PIEZOMETER MONITORING RESULTS

Agreement No. CE 59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report (June 2018)

Appendix U – Construction Phase Daily Piezometer Monitoring Results

| | Daily Piezometer Monitoring Daily Piezometer Monitoring | | |
|-----------|--|--|--|
| Date | 38568-LDH1 | TKO-LBH907 | |
| 1-Jun-18 | | | |
| 2-Jun-18 | | | |
| 3-Jun-18 | | | |
| 4-Jun-18 | | | |
| 5-Jun-18 | | Tunnel construction activities are not within +/-50m of the piezometer gate in plan. | |
| 6-Jun-18 | | | |
| 7-Jun-18 | | | |
| 8-Jun-18 | | | |
| 9-Jun-18 | | | |
| 10-Jun-18 | Construction phase daily piezometer monitoring by the Contactor was not carried out as the monitoring point was being blocked by heavy overgrown vegetation. | | |
| 11-Jun-18 | | | |
| 12-Jun-18 | | | |
| 13-Jun-18 | | | |
| 14-Jun-18 | | | |
| 15-Jun-18 | | | |
| 16-Jun-18 | | | |
| 17-Jun-18 | | | |
| 18-Jun-18 | | | |
| 19-Jun-18 | | | |
| 20-Jun-18 | | | |
| 21-Jun-18 | | | |
| 22-Jun-18 | | | |
| 23-Jun-18 | | | |
| 24-Jun-18 | | | |
| 25-Jun-18 | | | |
| 26-Jun-18 | | | |
| 27-Jun-18 | | | |
| 28-Jun-18 | | | |
| 29-Jun-18 | +87.65 | | |
| 30-Jun-18 | +87.55 | | |

| Date | Daily Piezometer Monitoring | |
|-------------------|-----------------------------|------------|
| | 38568-LDH1 | TKO-LBH907 |
| Action Level(mpD) | +74.65 | +17.59 |

Note: **Bold Italic with underline** means Action Level exceedance