Civil Engineering and Development Department

Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

Monthly Environmental Monitoring and Audit Report for November 2018

(version 1.0)

Approved By

(Dr. Priscilla Choy,

Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1
	Introduction	
	Environmental Monitoring Works	
	Key Information in the Reporting Month	
	Key Construction Work in the reporting month & the next reporting month	
	Future Key Issues	6
1.	INTRODUCTION	8
	Purpose of the Report	8
	Structure of the Report	
2.	PROJECT INFORMATION	10
	Background	10
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Status of Environmental Licences, Notification and Permits	
	Summary of EM&A Requirements	
3.	AIR QUALITY	16
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters and Frequency	
	Monitoring Methodology	
	Results and Observations	
4.	NOISE	21
	Monitoring Requirements	21
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Methodology and QA/QC Procedure	22
	Results and Observations	
5.	WATER QUALITY	26
	Monitoring Requirements	26
	Monitoring Locations	
	Monitoring Equipments	27
	Monitoring Parameters and Frequency	29
	Monitoring Methodology	30
	Laboratory Analytical Methods	31
	QA/QC Requirements	31
	Decontamination Procedures	31
	Sampling Management and Supervision	
	Results and Observations	32
6.	ECOLOGY	34
	Post-Translocation Coral Monitoring	34
	Event and Action Plan	

7.	CULTURAL HERITAGE	35
	Monitoring Requirement	35
	Monitoring Locations	35
	Monitoring Equipment	35
	Monitoring Methodology	36
	Alert, Alarm and Action Levels	36
	Results	
	Mitigation Measures for Cultural Heritage	36
8.	LANDSCAPE AND VISUAL IMPACT REQUIREMENTS	37
9.	LANDFILL GAS MONITORING	38
	Monitoring Requirement	38
	Monitoring Parameters and Frequency	
	Monitoring Locations	
	Monitoring Equipment	
	Results and Observations	
10.	ENVIRONMENTAL AUDIT	40
	Site Audits	40
	Implementation Status of Environmental Mitigation Measures	
11.	WASTE MANAGEMENT	41
12.	ENVIRONMENTAL NON-CONFORMANCE	42
	Summary of Exceedances	42
	Summary of Environmental Non-Compliance	42
	Summary of Environmental Complaint	
	Summary of Environmental Summon and Successful Prosecution	42
13.	FUTURE KEY ISSUES	43
	Key Issues for the Coming Month	45
	Monitoring Schedule for the Next Month	
14.	CONCLUSIONS AND RECOMMENDATIONS	46
	Conclusions	46
	Recommendations	

LIST OF TABLES

Table I	Non-compliance (exceedance) Recorded for the Project in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table III	Summary Table for Key Construction Work in the Reporting Month
Table IV	Summary Table for Site Activities in the next Reporting Period
Table 2.1	Key Project Contacts
Table 2.2	Summary Table for Major Site Activities in the Reporting Month
Table 2.3	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 2.4	Summary of the Status of Environmental Licences, Notification and Permits
Table 3.1	Locations for Air Quality Monitoring
Table 3.2	Air Quality Monitoring Equipment
Table 3.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.4	Major Dust Source during Air Quality Monitoring
Table 4.1	Noise Monitoring Stations
Table 4.2	Noise Monitoring Equipment
Table 4.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.4	Major Noise Source during Noise Monitoring
Table 4.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 4.6	Baseline Noise Level and Noise Limit Level for Monitoring Stations (Evening-time
	& Daytime (Holiday))
Table 4.7	Baseline Noise Level and Noise Limit Level for Monitoring Stations (Night-time)
Table 5.1	Groundwater Quality Monitoring Stations
Table 5.2	Marine Water Quality Monitoring Stations
Table 5.3	Water Quality Monitoring Equipment
Table 5.4	Water Quality Monitoring Parameters and Frequency
Table 5.5	Methods for Laboratory Analysis for Water Samples
Table 5.6	Summary of Groundwater Quality Monitoring Results
Table 7.1	Cultural Heritage Monitoring Equipment
Table 7.2	AAA Levels for Monitoring for Cultural Heritage
Table 9.1	Landfill Gas Monitoring Equipment
Table 13.1	Summary Table for Site Activities in the next Reporting Period
I ICT OF EI	CLIDEC

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 1a	Site Portions under Works Contract No. NE/2015/01 (Lam Tin Side)
Figure 1b	Site Portions under Works Contract No. NE/2015/01 (Tseung Kwan O Side)
Figure 1c	Site Portions under Works Contract No. NE/2015/02
Figure 1d	Site Portions under Works Contract No. NE/2015/03
Figure 1e	Site Portions under Works Contract No. NE/2017/01
Figure 1f	Site Portions under Works Contract No. NE/2017/01
Figure 1g	Site Portions under Works Contract No. NE/2017/02
Figure 1h	Site Portions under Works Contract No. NE/2017/02
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Groundwater Quality Monitoring Stations
Figure 5	Locations of Marine Water Quality Monitoring Stations
Figure 6	Locations of Landfill Gas Monitoring
Figure 7	Location of Post-translocation Coral Monitoring

Figure 8 Figure 9 Location of Monitoring for Cultural Heritage Location of Water Quality Monitoring in Temporary Embayment

LIST OF APPENDICES

Appendix A	Action and Limit Levels
Appendix B	Copies of Calibration Certificates
Appendix C	Weather Information
Appendix D	Environmental Monitoring Schedules
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Noise Monitoring Results and Graphical Presentations
Appendix H	Groundwater Quality Monitoring Results, Graphical Presentations and Laboratory
	Testing Reports
Appendix I	Marine Water Quality Monitoring Results and Graphical Presentations
Appendix J	Quality Control Reports for Laboratory Analysis
Appendix K	Summary of Exceedance
Appendix L	·
Appendix M	Event and Action Plans
Appendix N	Implementation Schedule And Recommended Mitigation Measures
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
Appendix P	Waste Generation in the Reporting Month
Appendix Q	Tentative Construction Programme
Appendix R	Record of Landfill Gas Monitoring by Contractor
Appendix S	(Nil)
Appendix T	Cultural Heritage Monitoring Results
Appendix U	Piezometer Monitoring Results

EXECUTIVE SUMMARY

Introduction

- 1. This is the 25th Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O Lam Tin Tunnel Design and Construction" (hereinafter called "the Project"). This report documents the findings of EM&A Works conducted in November 2018.
- 2. During the reporting month, the following works contracts were undertaken:
 - Contract No. NE/2015/01 Tseung Kwan O Lam Tin Tunnel Main Tunnel and Associated Works;
 - Contract No. NE/2015/02 Tseung Kwan O Lam Tin Tunnel Road P2 and Associated Works;
 - Contract No. NE/2015/03 Tseung Kwan O Lam Tin Tunnel Northern Footbridge;
 - Contract No. NE/2017/01 Tseung Kwan O Lam Tin Tunnel –Tseung Kwan O Interchange and Associated Works
 - Contract No. NE/2017/02 Tseung Kwan O Lam Tin Tunnel Road P2/D4 and Associated Works.
 - Contract No. NE/2017/06 Tseung Kwan O Lam Tin Tunnel Traffic Control and Surveillance System(TCSS) and Associated Works
 - Contract No. NE/2017/07 Cross Bay Link, Tseun Kwan O Main Bridge and Associated Works.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Table I Non-compliance (exceedance) Record for the Project in the Reporting Month

Environmental Monitoring	No. of Non-compliance (Exceedance)		No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Air Quality	0	0	0	0	N/A
Noise	12	15	0	0	Refer to Appendix K & O
Groundwater Quality	0	2	0	0	Refer to Appendix K
Marine Water Quality	0	0	0	0	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	0	N/A ¹	0	N/A ¹	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	0	0	0	0	N/A
Landfill Gas	0	0	0	0	N/A

Note:(1) No Limit Level for Groundwater Level Monitoring (Piezometer Monitoring).

Action Taken by the Contractor after received the complaint (Details of the complaints are shown in Appendix 0)

Lam Tin side:

- Frequent water spraying along the slope area at Lam Tin Interchange
- Tarpaulin sheets were provided along the slope adjacent to the tennis court during preparation of surface blasting
- Ensured blasting doors were closed while blasting associated works was undertaken in the tunnel
- Installed steel-type blasting door mounted with sound absorptive lining to absorb construction noise in the tunnel
- Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat
- Replaced and fixed the uneven metal plate on Lei Yue Mun Road near ambulance depot
- Quiet powered mechanical equipment was used on site as far as practicable to minimize the noise impact from the PME

Tseung Kwan O side:

- Additional water filter tank was adopted to deck of derrick barge to reduce emission of dark smoke and exhaust
- Stockpile in Work Area A was covered except the operating area
- Air blowers were provided at the location where welding works to be carried out to dilute the smell
- Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat
- Rubber pad was placed between the vibration hammer and sheetpile to reduce the impact noise
- Quiet powered mechanical equipment was used on site as far as practicable to minimize the noise impact from the PME
- Tree protection zones were established and surrounded by fences to protect retained trees adjacent to the construction area
- Tree protection zone were free of machinery and material that are likely to be injurious to the tree

Air Quality Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

7. All noise monitoring was conducted as scheduled in the reporting month. Twelve (12) Action Level exceedances were recorded due to the documented complaints received in this reporting month. Fifteen (15) Limit Level exceedances were recorded in the reporting month.

Water Quality Monitoring

- 8. Groundwater quality monitoring was conducted as scheduled in the reporting month. Two (2) Limit Level exceedances were recorded in the reporting month.
- 9. All marine water monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 10. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month.

Ecological Monitoring

11. Post-translation coral monitoring survey shall be conducted once every 3 months for a period of 12 months after completion of coral translocation. The post-translocation coral monitoring surveys were completed in November 2017.

Monitoring on Cultural Heritage

12. Monitoring of impacts on Cultural Heritage at Cha Kwo Ling Tin Hau Temple commenced in April 2017. No Alert Alarm and Action (AAA) Level exceedance was recorded in the reporting month.

Landscape and Visual Monitoring and Audit

13. The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 10.

Landfill Gas Monitoring

14. Monitoring of landfill gases commenced in December 2016 and were carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

Environmental Site Inspection

15. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. The representative of the IEC joined the site inspection for NE/2015/01, NE/2015/02, NE/2015/03, NE/2017/01 and NE/2017/02 on 19, 21, 21, 16 and 21 November 2018 respectively. Details of the audit findings and implementation status are presented in Section 10.

Waste Management

16. Wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Details of waste management data is presented in Section 11 and **Appendix P**.

Key Information in the Reporting Month

17. Summary of key information in the reporting month is tabulated in **Table II**

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	
Event	Number	Nature Action Taken			
Complaint received by Project Team / Complaint referred by EPD (November 2018)	12	Noise nuisance/ Construction dust	Under investigation	On-going	
Complaint received by Project Team / Complaint referred by EPD (October 2018)	13	Noise nuisance	Details refer to App O	Closed	
Complaint received by Project Team / Complaint referred by EPD (September 2018)	11	Construction dust/ Dark smoke/ Oil leakage	Details refer to App O	Closed	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Key Construction Work in the reporting month & the next reporting month

18. Summary of key construction work in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Construction Work in the Reporting Month

Contract No.	Project Title	Site Activities (November 2018)

Monthly	EM&A	Report for	r Novembe	r 2018

r			EWA Report for November 2018
NE/2015/01	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	Lam Tin Interchange	 EHC2 U-Trough Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 and Area 5
		Main Tunnel	3) Main tunnel Excavation
		TKO Interchange	 4) Haul Road Construction, Site Formation and Slope Works 5) Steel Platform for Bridge Construction 6) Covern Evacuation
NE/2015/02	Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works	Construction 6) Cavern Excavation 1) Backfilling works 2) Construction of retaining wall at Portion VIII 3) Construction of U-trough structure at Portion VIII 4) Lower ground works at Portion V 5) Pre-bore and sheetpile works for 2100 pipe at Portion IV and VII 6) Pre-bore works for decked U-trough at Portion VI 7) ELS works in Portion VIII 8) Construction of desilting opening near retaining wall 9) Installation of storm water pipe at Portion IV 10) King post and de-watering system for proposed U-trough at Portion V/VI 11) Construction of permanent fence at Ocean Shores 12) CCTV works at covered channel at Portion IV 13) Removal of damaged temporary steel	
NE/2015/03	Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	cofferdam 1) Construction 2) Construction	on of Main deck on of lift shaft
NE/2017/01	Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works	 Repairing Platform Pre-drilling Bored Pilir 	
NE/2017/02	Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works	3) Temporary4) Piling Wor	on of traffic island ection

8) Construction of Temporary cycle track
9) Construction of drainage and watermain
10) Construction of Temporary carriageway
11) Pre-bored Socket H-Pile

Future Key Issues

19. The future key environmental issues in the coming month include:

Table IV Summary Table for Site Activities in the next Reporting Period

Contract No.	Site Activities (December 2018)		Key environmental	
and Project Title			issues *	
NE/2015/01 - Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and	Lam Tin Interchange	 EHC2 U-Trough Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 & Area 5 	(A)/(B)/(C)/(D)/ (E) (G)	
Associated	Main Tunnel	1) Main Tunnel Excavation	(B)	
Works	TKO Interchange	 Haul Road Construction and Site Formation & Slope Works Cavern Excavation Steel Platform for Bridge Construction 	(A) / (C) / (D) / (E) / (F) / (I)	
NE/2015/02 - Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works	Construction 1) Backfilling works 2) Construction of retaining wall 3) Construction of U-trough structure 4) Dismantling of structure at U-trough 5) Pre-bore works for decked U-trough 6) ELS works 7) Construction of retaining wall 8) Trench excavation and ELS works 9) Construction of desilting opening for existing box culvert 10) Installation of storm water pipe at Portion IV and VII 11) De-watering system for U-trough at Portion V/VI 12) Installation of temporary pip at Portion IV 13) Removal of damaged temporary steel cofferdam 14) Treatment works of S/S Treatment Facility at Area A		(A) / (B) / (C) / (D) / (E) / (G) / (I)	
NE/2015/03 - Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	n Centre		(A) / (B) / (C) / (D) / (E)	

NE/2017/01 -	1) Dismantling Works for Temporary Working	(A)/(B)/(E)/(F)/
Tseung Kwan	Platform	(G)
O Interchange	2) Pre-drilling	
and	3) Bored piling	
Associated	4) Construction of Temporary Working Platform	
Works	5) Installation of Precast Pile Shell	
NE/2017/02 -	1) Trial pit	(A)/(B)/(E)/(F)/
Tseung Kwan	2) Underground utilities detection	(G)
O - Lam Tin	3) Temporary traffic arrangement setup	
Tunnel - Road	4) Piling Works	
P2/D4 and	5) Modification of traffic island	
Associated	6) Fencing erection	
Works	7) Predrilling	
	8) Construction of Temporary cycle track	
	9) Construction of drainage and watermain	
	10) Construction of Temporary carriageway	
	11) Pre-bored Socket H-Pile	

Note:

- (A) Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- (B) Noisy construction activity such as rock-breaking activities and piling works;
- (C) Runoff from exposed slope or site area;
- (D) Wastewater and runoff discharge from site;
- (E) Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
- (F) Set up and implementation of temporary drainage system for the surface runoff;
- (G) Storage of chemicals/fuel and chemical waste/waste oil on site;
- (H) Accumulation and storage of general and construction waste on site; and
- (I) Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

1. INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) as the Environmental Team (ET) to undertake environmental monitoring and auditing services for the Works Contracts involved in the implementation of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) project to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permit (EP), Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the TKO-LTT project and other relevant statutory requirements. This is the 25th Monthly EM&A report summarizing the EM&A works for the Project in November 2018.

Purpose of the Report

1.2 This is the 25th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in November 2018.

Structure of the Report

- 1.3 The structure of the report is as follows:
 - Section 1: **Introduction** purpose and structure of the report.
 - Section 2: **Contract Information** summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.
 - Section 3: **Air Quality Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 4: **Noise Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 5: **Water Quality Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 6: **Ecological Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and Action and Limit Levels, monitoring results and Event / Action Plans.
 - Section 7: **Cultural Heritage** –summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.
 - Section 8: Landscape and Visual Monitoring Requirements summarises the

requirements of landscape and visual monitoring

- Section 9: **Landfill Gas Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, monitoring results and Limit Levels and Action Plan
- Section 10: **Environmental Site Inspection** summarises the audit findings of the weekly site inspections undertaken within the reporting month.
- Section 11: Waste Management summarises the waste management data in the reporting month.
- Section 12: **Environmental Non-conformance** summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.
- Section 13: **Future Key Issues** summarises the impact forecast and monitoring schedule for the next three months.
- **Section 14: Conclusions and Recommendation**

2. PROJECT INFORMATION

Background

- 2.1 In 2002, Civil Engineering and Development Department (CEDD) commissioned an integrated planning and engineering study under Agreement No. CE 87/2001 (CE) "Further Development of Tseung Kwan O Feasibility Study" (the "TKO Study") to formulate a comprehensive plan for further development of TKO New Town. It recommended to further develop TKO to house a total population of 450,000 besides the district's continuous commercial and industrial developments.
- 2.2 At present, the Tseung Kwan O Tunnel is the main connection between Tseung Kwan O (TKO) and other areas in the territory. To cope with the anticipated transport need, the TKO Study recommended the provision of Tseung Kwan O Lam Tin Tunnel (TKO-LTT) (hereinafter referred to as "the Project") and Cross Bay Link (CBL) to meet the long-term traffic demand between TKO and the external areas. The site layout plan for the Project is shown in **Figure 1**.
- 2.3 The Environmental Impact Assessment (EIA) Report for the TKO-LTT project was approved under the Environmental Impact Assessment Ordinance (EIAO) in July 2013. The corresponding Environmental Permit (EP) was issued in August 2013 (EP no.: EP-458/2013). Variations to the EP was applied and the latest EP (EP no.: EP-458/2013/C) was issued by the Director of Environmental Protection (DEP) in January 2017.
- 2.4 The commencement dates of construction of this Project is:
 - Contract No. NE/2015/01 and Contract No. NE/2015/02: 7 November 2016.
 - Contract No. NE/2015/03: 29 May 2017.
 - Contract No. NE/2017/02: 15 March 2018.
 - Contract No. NE/2017/01: 23 April 2018.

Project Organizations

- 2.5 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD)
 - The Engineer and the Engineer's Representative (ER) AECOM
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) AnewR Consulting Limited (AnewR)
- 2.6 The key contacts of the Project are shown in **Table 2.1**.

Table 2.1 Key Project Contacts

Party	Role	Contact Person	Phone No.	Fax No.
CEDD	Project Proponent	Mr. LO Sai Pak, Sunny	2301 1384	2739 0076
AECOM	Engineer's Representative	Mr. KY Chan	3922 9000	2759 1698
Cinotech	Environmental	Dr. Priscilla Choy	2151 2089	3107 1388
Cinotech	Team	Ms. Ivy Tam	2151 2090	3107 1300
AnewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648

Construction Activities undertaken during the Reporting Month

2.7 The major site activities undertaken in the reporting month included:

Table 2.2 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Project Title		(November 2018)
NE/2015/01	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	Lam Tin Interchange	1) EHC2 U-Trough 2) Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 and Area 5
		Main Tunnel	3) Main tunnel Excavation
		TKO Interchange	 4) Haul Road Construction, Site Formation and Slope Works 5) Steel Platform for Bridge Construction 6) Cavern Excavation
NE/2015/02	Tseung Kwan O – Lam Tin Tunnel –	 Backfilling Construction 	
	Lam Tin Tunnel – Road P2 and Associated Works	 2) Construction of retaining wall at Portion VIII 3) Construction of U-trough structure at Portion VIII 4) Lower ground works at Portion V 5) Pre-bore and sheetpile works for 2100 pipe at Portion IV and VII 6) Pre-bore works for decked U-trough at Portion VI 7) ELS works in Portion VIII 8) Construction of desilting opening near retaining wall 9) Installation of storm water pipe at Portion IV 10) King post and de-watering system for proposed U-trough at Portion V/VI 11) Construction of permanent fence at Ocean Shores 	
		IV 13) Removal o cofferdam	f damaged temporary steel
NE/2015/03	Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	Construction of Main deck Construction of lift shaft	
NE/2017/01	Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works	 Erection of Pre-drilling Bored Pilir 	

	-	
NE/2017/02	Tseung Kwan O –	1) Trial pit
	Lam Tin Tunnel –	2) Underground utilities detection
	Road P2/D4 and	3) Temporary traffic arrangement Setup
	Associated Works	4) Piling Works
		5) Communication Liaison Center erection
		6) Modification of traffic island
		7) Fencing erection
		8) Predrilling
		9) Construction of Temporary cycle track
		10) Construction of drainage and watermain

2.8 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 2.3**.

Table 2.3 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Table 2.2	Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities Properly cover the stockpiles On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge Use of quiet plant and well-maintained construction plant Provide movable noise barrier

Status of Environmental Licences, Notification and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.4**.

Table 2.4 Summary of the Status of Environmental Licences, Notification and Permits

	and I ci ints			
Contract No.	Downsid / Linguage No.	Valid Period		C4-4
Contract No.	Permit / License No.	From	To	Status
Environmenta	al Permit (EP)			
N/A	EP-458/2013/C	20/1/2017	N/A	Valid
Notification p	ursuant to Air Pollution Co	ontrol (Constru	ction Dust) Regulati	on
NE/2015/01	EPD Ref no.: 405305	21/07/2016	N/A	Valid
NE/2015/01	EPD Ref no.: 405582	28/07/2016	N/A	Valid
NE/2015/02	EPD Ref no.: 406100	12/08/2016	N/A	Valid
NE/2015/03	EPD Ref no.: 416072	26/04/2017	N/A	Valid
NE/2017/02	EPD Ref no.: 429867	19/01/2018	N/A	Valid
NE/2017/01	EPD Ref no.: 430070	25/01/2018	N/A	Valid
Billing Account for Construction Waste Disposal				

Monthly EM	1&A Repor	t for Novemb	er 2018

		Val	id Period	
Contract No.	Permit / License No.	From	То	Status
NE/2015/01	Account No. 7025431	11/07/2016	N/A	Valid
NE/2015/02	Account No. 7025654	16/08/2016	N/A	Valid
NE/2015/03	Account No. 7026805	30/12/2016	N/A	Valid
NE/2017/02	Account No. 7029651	22/12/2017	N/A	Valid
NE/2017/01	Account No. 7029994	01/02/2018	N/A	Valid
Vessel Billing	Account under construction	waste disposa	l charging scheme	
NE/2015/01	Account No. 7027764	11/5/2018	10/11/2018	Expired on 10 November 2018
NE2015/01	Account No. 7027764	30/10/2018	10/02/2019	Valid
Registration of	of Chemical Waste Producer			
NE/2015/01	Waste Producer No. 5218- 290-L2881-02	22/08/2016	N/A	Valid
NE/2013/01	Waste Producer No. 5213-833-L2532-03	22/08/2016	N/A	Valid
NE/2015/02	Waste Producer No. 5213- 838-C4094-01	23/08/2016	N/A	Valid
NE/2015/03	Waste Producer No. 5213- 265-W3435-04	19/07/2017	N/A	Valid
NE/2017/02	Waste Producer No. 5213- 833-Z4004-04	01/02/2018	N/A	Valid
NE/2017/01	Waste Producer No. 5213- 833-C4262-01	12/02/2018	N/A	Valid
Effluent Disch	narge License under Water I	Pollution Cont	rol Ordinance	
	WT00025806-2016	18/07/2018	30/11/2021	Valid
	WT00026212-2016	16/05/2017	30/11/2021	Valid
NE/2015/01	WT00027354-2017	22/03/2017	31/03/2022	Valid
	WT00027405-2017	22/03/2017	31/03/2022	Valid
	WT-00028495-2017	11/08/2017	31/08/2022	Valid
NE/2015/02	WT00026386-2016	15/12/2016	31/12/2021	Valid
NE/2013/02	WT00027226-2017	23/02/2017	28/02/2022	Valid
NE/2015/03	WT00027295-2017	20/03/2017	18/04/2019	Valid
NE/2013/03	WT00027266-2017	08/03/2017	18/04/2019	Valid
NE/2017/01	WT00030711-2018	11/04/2018	30/04/2023	Valid
NE/2017/01	WT00030716-2018	23/05/2018	31/05/2023	Valid
NE/2017/02	WT00030654-2018	16/04/2018	30/04/2023	Valid
Construction	Noise Permit (CNP)	Г	1	T
	GW-RE0418-18	23/06/2018	22/12/2018	Valid
NE/2015/01	GW-RE0630-18	01/10/2018	30/12/2018	Valid
INE/2015/U1	GW-RE0644-18	01/10/2018	30/11/2018	Expired on 30 Nov 2018
	GW-RE0598-18	05/9/2018	04/12/2018	Valid

Monthly EM&A	Report for Novemb	er 2018

Comtract No.	Downit / License No	Val	lid Period	Ctatas
Contract No.	Permit / License No.	From	To	Status
	GW-RE0696-18	22/10/2018	21/12/2018	Valid
	GW-RE0807-18	05/12/2018	04/03/2019	Valid
	GW-RE0819-18	30/11/2018	29/01/2019	Valid
	GW-RE0808-18	30/11/2018	28/01/2019	Valid
	GW-RE0353-18	16/05/2018	15/11/2018	Expired on 15 Nov 2018
	GW-RE0384-18	02/06/2018	01/12/2018	Valid
NE/2015/02	GW-RE0434-18	16/06/2018	15/01/2019	Valid
112/2015/02	GW-RE0680-18	11/10/2018	10/04/2019	Valid
	GW-RE0732-18	31/10/2018	29/01/2019	Valid
	GW-RE0833-18	02/12/2018	01/06/2019	Valid
	GW-RE0442-18	21/06/2018	02/11/2018	Expired on 02 Nov 2018
NE/2017/01	GW-RE0744-18	03/11/2018	02/02/2019	Valid
	GW-RE0755-18	07/11/2018	06/05/2019	Valid
Marine Dump	ing Permit	T	I	T
NE/2015/02	EP/MD/18-139	15/05/2018	14/11/2018	Valid
	EP/MD/19-003	13/08/2018	30/11/2018	Expired on 30 Nov 2018
NE/2017/01	EP/MD/19-025	02/10/2018	01/11/2018	Expired on 01 Nov 2018
NE/2017/01	EP/MD/19-064	01/12/2018	31/05/2019	Valid
	EP/MD/19-065	01/12/2018	31/12/2018	Valid
Specified Process (SP) License				
NE/2015/01	L-11-053	09/03/2018	08/03/2021	Valid

Summary of EM&A Requirements

- 2.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 2.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 10 of this report.

2.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in November 2018.

3. AIR QUALITY

Monitoring Requirements

3.1 According to EM&A Manual of the Project, 1-hour and 24-hour TSP monitoring are required to monitor the air quality. For regular impact monitoring, a sampling frequency of at least once in every six days shall be undertaken at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Six designated monitoring stations were selected for air quality monitoring programme. **Table 3.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 3.1 Locations for Air Quality Monitoring

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 ⁽¹⁾	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(A) ^{(2) (*)}	Cha Kwo Ling Public Cargo Working Area Administrative Office	Rooftop (3/F)
$AM5(A)^{(*)}$	Tseung Kwan O DSD Desilting Compound	Ground Level
AM6(A) (*)	Park Central, L1/F Open Space Area	1/F

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Monitoring Equipment

- 3.3 High Volume Samplers (HVS) were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined periodically by HVS to check the validity and accuracy of the results measured by direct reading method.
- 3.4 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is re-calibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**.
- 3.5 **Table 3.2** summarizes the equipment to be used in the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

^(*) Air quality monitoring at designated station AM4(24-hr TSP), AM5 and AM6 was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only), AM5(A) and AM6(A) respectively.

Table 3.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TISCH Model: TE-5025A	1
1-hour TSP Dust Meter	Sibata Model No.: LD-3 / LD-3B	0
	Met One Instruments Model No.: AEROCET-531	0
	Handheld Particle Counter Hal-HPC300 / Hal-HPC301	7
IIVC Complex	TISCH Model: TE-5170	1
HVS Sampler	GMW Model: GS2310	5
	Davis Weather Monitor II, Model no. 7440	1
Wind Anemometer	Davis Weather Stations, Vantage Pro 2, Model No. 6152CUK	0

Monitoring Parameters and Frequency

3.6 **Table 3.3** summarizes the monitoring parameters, monitoring period and frequencies of air quality monitoring.

Table 3.3 Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Frequency
AM1, AM2, AM3, AM4, AM5(A) and AM6(A)	1-hour TSP	3 times per 6 day
AM1, AM2, AM3, AM4(A), AM5(A) and AM6(A)	24-hour TSP	Once per 6 days

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

3.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Model LD3 / LD3B)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

(AEROCET-531)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Remove the red rubber cap from the AEROCET-531 inlet nozzle.

- Turn on the power switch that is located on the right side of the AEROCET-531.
- On power up the product intro screen is displayed for 3 seconds. The intro screen displays the product name and firmware version.
- Then the main counter screen will be displayed.
- Press the START button. Internal vacuum pump start running. After 1 minute the pump will stop and the 0.5µm and 5µm channels will show the cumulative counts of particles larger than 0.5µm and 5µm per cubic foot.
- The AEROCET-531 is now checked out and ready for use.
- To switch off the AEROCET-531 power to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, and display value and site condition were recorded during the monitoring period.

(Equipment: Hal Technology; Model no. Hal-HPC300 / Hal-HPC301)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 3.8 The following maintenance/calibration is required for the direct dust meters:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 3.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 3.10 The positioning of the HVS samplers are as follows:
 - a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - no two samplers shall be placed less than 2 meter apart
 - the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - a minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;

- a minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- no furnace or incinerator flue is nearby;
- airflow around the sampler is unrestricted;
- the sampler is more than 20 metres from the dripline;
- any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- a secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 3.11 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 3.12 For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of $0.3\mu m$ diameter were used.
- 3.13 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.14 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 3.15 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.16 The shelter lid was closed and secured with the aluminum strip.
- 3.17 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.18 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time will be also recorded.
- 3.19 Before weighing, all filters was equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than ± 5 %. A convenient working RH is 40%.

Maintenance/Calibration

- 3.20 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking will be made to ensure that the equipment and necessary power supply are in good working condition.

• High volume samplers will be calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 3.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month.. No Action/Limit Level exceedance was recorded.
- 3.23 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop of Yau Lai Estate Bik Lai House (41/F). The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 3.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 3.25 The summary of exceedance record in reporting month is shown in **Appendix K**. No exceedance was recorded for the air quality monitoring.
- 3.26 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 3.4 Major Dust Source during Air Quality Monitoring

- mail 201	during im Quanty informed ing
Station	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road
AM2 – Sai Tso Wan Recreation Ground	N/A
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office	Road Traffic at Cha Kwo Ling Road
AM5(A) - Tseung Kwan O DSD Desilting Compound	Vehicle Movement within the Desilting Compound
AM6(A) - Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road

4. NOISE

Monitoring Requirements

4.1 According to EM&A Manual of the Project, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

4.2 Noise monitoring was conducted at 8 designated monitoring stations (CM1, CM2, CM3, CM4, CM5, CM6(A), CM7(A), CM8(A)) in the reporting period. **Table 4.1** and **Figure 3** show the locations of these stations.

Table 4.1 Noise Monitoring Stations

	oise momenting seattons	
Monitoring Stations	Locations	Location of Measurement
CM1	Nga Lai House, Yau Lai Estate Phase 1,	Rooftop (41/F)/Refuge floor
CIVII	Yau Tong	(26/F)#
CM2	Bik Lai House, Yau Lai Estate Phase 1,	Rooftop (41/F)
CIVIZ	Yau Tong	Roottop (+1/1)
CM3	Block S, Yau Lai Estate Phase 5, Yau	Rooftop (40/F)
CIVIS	Tong	(40/1)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau	Rooftop (6/F)
CIVIS	Tong	Roontop (6/1)
CM6(A)*	Site Boundary of Contract No.	Ground Level
CIVIO(A)	NE/2015/02 near Tower 1, Ocean Shores	Ground Level
CM7(A)*	Site Boundary of Contract No.	Ground Level
	NE/2015/02 near Tower 7, Ocean Shores	Ground Level
CM8(A)*	Park Central, L1/F Open Space Area	1/F

Remarks: * Noise monitoring at designated station CM6, CM7 & CM8 was rejected by the premise owners. Therefore, baseline and impact noise monitoring works were carried out at alternative noise monitoring stations CM6(A), CM7(A) and CM8(A) respectively.
Monitoring location has changed from 41/f to 26/f on 23rd Nov 2018.

Monitoring Equipment

4.3 Integrating Sound Level Meter was used for impact noise monitoring. The meters are Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 4.2** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix B**.

Table 4.2 Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Cound Level Motor	SVAN 955/ 957 / 977	3
Integrating Sound Level Meter	BSWA 801	3
Calibratan	SV30A	2
Calibrator	Brüel & Kjær 4231	2

Monthly EM&A Report for November 2018

4.4 **Table 4.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**. Additional weekly impact monitoring are carried out for evening time (1900 – 2300 hours), night-time (2300 – 0700 hours) and daytime (0700- 1900 hours) during general holidays including Sundays for monitoring stations CM1, CM2, CM3 and CM4.

Table 4.3 Frequency and Parameters of Noise Monitoring

1 abic 4.5	bie 4.5 Frequency and rarameters of Noise Monitoring			
Monitoring Stations	Parameter	Period	Frequency	Measurement
CM1				Façade
CM2	L ₁₀ (30 min) dB(A)	0700-1900 hrs on		Façade
CM3	$L_{90}(30 \text{ min})$ dB(A)	normal weekdays	Once per week	Façade
CM4	$L_{eq}(30 \text{ min})$		WCCK	Façade
CM5	dB(A)			Façade
CM6(A)				Free Field
CM7(A)				Free Field
CM8(A)				Façade
CM1	$L_{10}(5 \text{ min})$	1900 – 2300 hrs on normal weekdays/		Façade
CM2	$dB(A)$ $L_{90}(5 min)$	0700 to 1900 hours on		Façade
CM3	$dB(A)$ $L_{eq}(5 min)$	any day being a Sunday or general		Façade
CM4	dB(A)	holiday / 2300-0700 on all day		Façade

Monitoring Methodology and QA/QC Procedure

- 4.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time was set as follows:

frequency weighting
time weighting
measurement time
A
Fast
30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a
 Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before
 and after measurement will be more than 1.0 dB, the measurement would be
 considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} was recorded. In addition, noise sources was recorded on a standard record sheet.
- Noise monitoring will be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring was provided to ensure sufficient data would be

obtained.

Maintenance and Calibration

- 4.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 4.7 The sound level meter and calibrator was checked and calibrated at yearly intervals.
- 4.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 4.9 Twelve (12) Action Level exceedance was recorded due to the documented complaints received in this reporting month. Fourteen (14) Limit Level exceedance for night-time construction noise monitoring and One (1) Limit Level exceedance for day was recorded in the reporting month and they were considered due to the road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, therefore non-Project related.
- 4.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 4.11 The major noise source identified at the noise monitoring stations are shown in **Table** 4.4.

Table 4.4 Major Noise Source during Noise Monitoring

Monitoring Stations	Locations	Major Noise Source
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM4	Tin Hau Temple, Cha Kwo Ling	Road Traffic at Cha Kwo Ling Road
CM5	CCC Kei Faat Primary School, Yau Tong	Road Traffic at Yau Tong Road
CM6(A)	Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores	Road Traffic at O King Road near Ocean Shores
CM7(A)	Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores	Road Traffic at Tong Yin Street
CM8(A)	Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road

4.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured L_{eq} – Baseline L_{eq} = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 4.5**, **4.6** and **4.7**.

Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction

Monthly EM&A Report for November 2018

Table 4.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Station	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	75
CM4	62.0	
CM5	68.2	70*
CM6(A)	61.9	
CM7(A)	58.3	75
CM8(A)	69.1	

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

Table 4.6 Baseline Noise Level and Noise Limit Level for Monitoring Stations (Evening-time & Daytime (Holiday))

Station	Baseline Noise Level, dB (A) (Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime (0700-1900 hrs))	Noise Limit Level, dB (A) (Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime (0700-1900 hrs))
CM1	64.4	
CM2	62.2	70
CM3	64.7	/0
CM4	57.0	

Table 4.7 Baseline Noise Level and Noise Limit Level for Monitoring Stations (Night-time)

Station	Baseline Noise Level, dB (A) (Night-time (2300 – 0700 hrs)	Noise Limit Level, dB (A) (Night-time (2300 – 0700 hrs)
CM1	60.5	
CM2	58.0	55
CM3	60.2	55
CM4	55.8	

Current Tunnel Blasting Arrangement

- 4.13 The drill and blast method was evaluated as the most appropriate method and the general practice of this method was introduced during the EIA report assessment. The paragraphs 2.9.9 and 2.9.33 of the EIA Report mention that there might be one blast or multiple blasts and the maximum number of blast location per day would be determined by the Contractor to suite his method of working.
- 4.14 Notwithstanding the information provided by the Engineer at paragraphs 4.6.4 and 6.6.12 of the EIA Report, to minimize blast nuisance to the public and to respond to the community concerns, the tunnel blast should be arranged, where possible, avoiding the blast to be carried out during night time and shortening the blast duration by arranging various work fronts to be blasted at different time slots. Hence, it has

become more desirable to split one tunnel blasting operation, which may consist of several blasting work fronts along the tunnels, into a total of two to three tunnel blasts per day. The tunnel blasts, which locate outside the MTR Protection Zone (RPZ) possessing insignificant risk to the MTR's structures would be carried out during day time and before 22:00. For the tunnel blasts within and in close vicinity to RPZ, Contractor's blasting assessment report revealed that those blasts have to be carried out after train service and, generally, at around 01:40.

5. WATER QUALITY

Monitoring Requirements

Groundwater Quality

- 5.1 Groundwater quality monitoring shall be conducted as identified in the EIA report (locations refer to **Figure 4**, Stream 1 to 3). According to the EM&A Manual, dissolved oxygen (DO), pH, temperature, turbidity, suspended solids (SS), 5-day biochemical oxygen demand (BOD₅), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate are the parameters for the monitoring. **Appendix A** shows the established Action and Limit Levels.
- 5.2 As stated in the Baseline Environmental Monitoring Plan submitted to EPD in September 2016, Groundwater quality monitoring could not be conducted at the other identified monitoring station in the EIA Report, Stream 4, as it was found to be not accessible due to safety reason. EPD has no further comment on the Plan in October 2016.

Marine Water Quality

- 5.3 Marine water quality monitoring was conducted three times per week at the designated monitoring stations. Monitoring took place two times per monitoring day during mid ebb and mid flood tides at three depths (1 meter from surface, mid depth and 1 meter from the bottom). For Tseung Kwan O Salt Water Intake (i.e. Station M6), water sampling and in-situ measurements was taken at the vertical level where the water abstraction point of the intake is located (i.e. approximately mid-depth level). If the water depth is less than 6m, the mid-depth measurement may be omitted. If the depth is less than 3m, only the mid-depth measurements need to be taken.
- Duplicate in-situ measurements (Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity) and water samples (suspended solids (SS)) at each depth were monitored in accordance with the requirements in the EM&A Manual. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides were not less than 0.5m.
- 5.5 According to the Environmental Review Report (ERR) for Variations of Environmental Permit (Ref: C45-03), water quality monitoring and audit programme was implemented for monitoring of oxygen depletion (e.g. Dissolved Oxygen (DO) level) in this embayed waters during the period when the fully enclosed barrier is installed. A "Proposal for Water Quality Monitoring in Temporary Marine Embayment" has been submitted to EPD in July 2017 to propose the monitoring frequency, parameter, location, etc. EPD has no further comment on the Proposal.

Groundwater Level Monitoring (Piezometer Monitoring)

5.6 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. The monitoring is commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level

exceedance was recorded in the reporting month.

Monitoring Locations

Groundwater Quality

5.7 Stream 1 – Stream 3 is designated for the groundwater quality monitoring according to EM&A Manual. The locations are summarized in **Table 5.1** and shown on **Figure 4**.

Table 5.1 Groundwater Quality Monitoring Stations

Monitoring Streams	Descriptions	Sampling Location
Stream 1	Stream running between the Kwong Tin Estate and Lei Yue Mun Road	1 sampling
Stream 2	Stream on western coast of Chiu Keng Wan	location for each stream
Stream 3	Stream on western coast of Chiu Keng Wan	each sheam

Marine Water Quality

5.8 A total of twelve monitoring stations are designated for the water quality monitoring program according to EM&A Manual. One additional monitoring station (W1) is designated for monitoring of oxygen depletion in the embayed waters during the period when the fully enclosed barrier is installed. The locations are also summarized in **Table 5.2** and shown on **Figure 5** and **Figure 9**.

Table 5.2 Marine Quality Monitoring Stations

Monitoring	Descriptions	Coordinates	
Stations	Descriptions	Easting	Northing
M1	Junk Bay Coral Site – Junk Bay near Chiu Keng Wan	844255	817565
M2	Junk Bay Coral Site – Junk Bay	844076	817087
M3	Junk Bay Coral Site – Junk Island	844491	817890
M4	Junk Bay Coral Site - Chiu Keng Wan	843209	816416
M5	Junk Bay Coral Site – Fat Tong Chau	845463	815769
M6	Tseung Kwan O Salt Water Intake	845512	817442
C1	Control Station – Southeast	844696	814773
C2	Control Station – Northwest	842873	816014
G1	Gradient Station	844418	817560
G2	Gradient Station	844290	817384
G3	Gradient Station	844488	817735
G4	Gradient Station	844967	817551
W1	Ocean Shores (for WQM in temporary marine embayment)	844324	817791

Monitoring Equipment

5.9 For in-situ monitoring, a multi-parameter meter (Aquaread AP-2000-D) was used to measure Dissolved oxygen (DO) concentration, DO saturation (DO %), pH, temperature and turbidity. A sampler was used to collect water samples for laboratory analysis of SS, BOD₅, TOC, Total Nitrogen, Ammonia-N and Total Phosphate.

Dissolved Oxygen (DO) and Temperature Measuring Equipment

5.10 The instrument for measuring dissolved oxygen and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use

DC power source. It was capable of measuring:

- a dissolved oxygen level in the range of 0-20 mg/L and 0-200% saturation; and
- a temperature of 0-45 degree Celsius.
- 5.11 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 5.12 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.13 Salinity compensation was built-in in the DO equipment.

Turbidity

5.14 Turbidity was measured in-situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not be less than 25m in length.

<u>pH</u>

5.15 The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

Water Depth Detector

5.16 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

Water Sampler

5.17 Water samples collected for laboratory analysis were stored in high density polythene bottles sample containers, with appropriate preservatives added. All sampling bottles were labelled (waterproof) with the sampling date and time, sample lot number and sampling location reference number to avoid mishandling.

Sample Container and Storage

5.18 Following collection, water samples for laboratory analysis were stored in high density polythene bottles, with preservative appropriately added where necessary. They will be packed in ice (cooled to 4°C without being frozen), delivered to the laboratory and analysed as soon as possible.

Calibration of In-Situ Instruments

- 5.19 All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring.
- 5.20 For the on-site calibration of field equipment, the BS 1427:1993, "Guide to Field and on-site test methods for the analysis of waters" was observed.
- 5.21 Before each round of monitoring, a zero check in distilled water was performed with the turbidity probe of Aquaread AP-2000-D. The probe was then be calibrated with a solution of known NTU.

Monthly EM&A Report for November 2018

- 5.22 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment was also made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 5.23 **Table 5.3** summarizes the equipment used in the water quality monitoring program. Copies of the calibration certificates of the equipment are shown in **Appendix B**.

Table 5.3 Water Quality Monitoring Equipment

Equipment	Model and Make	Qty.
Water Sampler	Kahlsico Water-Bottle Model 135DW 150	1
Multi-parameter Water Quality System	YSI 6820-C-M	0
	Aquaread AP-2000-D	0
System	YSI EXO1 Multiparameter Sondes	6
Monitoring Position "Magellan" Handheld GPS Model GPS-320		1
Water Depth Detector	Fishfinder 140	1

Monitoring Parameters and Frequency

5.24 **Table 5.4** summarizes the monitoring parameters, monitoring period and frequencies of the water quality monitoring in the reporting period.

Table 5.4 Water Quality Monitoring Parameters and Frequency

1 able 5.4	water Quanty Monitoring Farameters and Frequency					
Monitoring Stations	Parameters, unit	Depth	Frequency			
Groundwater Quality						
Stream 1- Stream 3	 DO, mg/L DO Saturation, % pH Water Temperature (°C) Turbidity, NTU SS, mg/L BOD₅, mg O₂/L TOC, mg-TOC/L Total Nitrogen, mg/L Ammonia-N, mg NH₃-N/L Total Phosphate, mg-P/L 	Mid-depth	Biweekly (When the tunnel construction works are found within 50m of the location, weekly.)			
Marine Wate	er Quality					
M1 M2 M3 M4 M5 M6 C1 C2 G1 G2 G3 G4	In-situ: Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity Laboratory Testing: Suspended Solids (SS)	M1-M5, C1-C2, G1-G4 • 3 water depths: 1m below water surface, mid-depth and 1m above sea bed. • If the water depth is less than 3m, mid-depth sampling only. • If the water depth is less than 6m, omit mid-depth sampling. M6 • at the vertical level	3 days per week / 2 per monitoring day (1 for mid-ebb and 1 for mid- flood)			

Monthly	EM&A	Report for	November	2018

Monitoring Stations	Parameters, unit	Depth	Frequency
		where the water abstraction point of the intake is located(i.e. approximately middepth level)	
Water Quali	ty Monitoring in Temporary Ma	arine Embayment	
W1	 DO, mg/L DO Saturation, % pH Water Temperature (°C) Salinity, ppt 	 3 water depths: 1m below water surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth monitoring only. If the water depth is less than 6m, omit mid-depth monitoring 	Weekly during the period when the fully enclosed barrier is installed

Monitoring Methodology

Groundwater Quality

- 5.25 At each monitoring location, two consecutive in-situ measurements for DO concentration, DO saturation, pH, temperature and turbidity were taken for water samples on site. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.
- 5.26 For SS, BOD₅, TOC, Total Nitrogen, Ammonia-N and Total Phosphate, measurement and grab samples of surface water was collected. Water samples of about adequate volume was collected and stored in high density polythene bottles. Following collection, water samples was stored in high density polythene bottles. Preservation H₂SO₄ was appropriately added for water samples for TOC, Total Nitrogen, Ammonia-N and Total Phosphate testing. Water samples was packed in ice and cooled to 4°C (without being frozen), delivered to the HOKLAS accredited laboratory, Wellab Limited and analyzed.

Marine Water Quality

5.27 The monitoring stations were accessed using survey boat by the guide of a hand-held Global Positioning System (GPS). The depth of the monitoring location was measured using depth meter in order to determine the sampling depths. Afterwards, the probes of the in-situ measurement equipment was lowered to the predetermined depths (1 m below water surface, mid-depth and 1 m above seabed) and the measurements was carried out accordingly. The in-situ measurements at predetermined depths was carried out in duplicate. In case the difference in the duplicate in-situ measurement results was larger than 25%, the third set of in-situ measurement would be carried out for result confirmation purpose.

5.28 Water sampler was lowered into the water to the required depths of sampling. Upon reaching the pre-determined depth, a messenger to activate the sampler was then released to travel down the wire. The water sample was sealed within the sampler before retrieving. At each station, water samples for SS at three depths (1 m below water surface, mid-depth and 1 m above seabed) were collected accordingly. Water samples were stored in a cool box and kept at less than 4°C but without frozen and sent to the laboratory as soon as possible.

Laboratory Analytical Methods

5.29 The testing of all parameters were conducted by Wellab Ltd. (HOKLAS Registration No.083) and comprehensive quality assurance and control procedures in place in order to ensure quality and consistency in results. The testing method and limit of reporting are provided in **Table 5.5**.

Table 5.5 Methods for Laboratory Analysis for Water Samples

Parameters (Unit)	Proposed Method	Reporting Limit	Detection Limit
SS (mg/L)	APHA 2540 D	0.5 mg/L ⁽¹⁾	0.5 mg/L
$BOD_5 (mg O_2/L)$	APHA 19ed 5210B	2 mg O ₂ /L	
TOC (mg-TOC/L)	In-house method SOP020 (Wet Oxidation)	1 mg-TOC/L	
Total Nitrogen (mg/L)	In-house method SOP063 (FIA)	0.6 mg/L	
Ammonia-N (mg NH ₃ - N/L)	In-house method SOP057 (FIA)	0.05 mg NH ₃ - N/L	
Total Phosphorus (mg- P/L) ⁽²⁾	In-house method SOP055 (FIA)	0.05 mg-P/L	

Note:

QA/QC Requirements

Decontamination Procedures

5.30 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

Sampling Management and Supervision

- 5.31 Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.32 QA/QC procedures as attached in **Appendix J** are available for the parameters analyzed in the HOKLAS-accredited laboratory, WELLAB Ltd.

¹⁾ Limit of Reporting is reported as Detection Limit for non-HOKLAS report.

²⁾ Parameter Total Phosphorus represents the laboratory testing for total phosphate content in water which is the sum of all three forms of phosphates in water.

Results and Observations

Groundwater Quality Monitoring

- 5.33 All groundwater quality monitoring was conducted as scheduled in the reporting month. Summary of groundwater quality monitoring results is shown in **Table 5.6**. Groundwater quality monitoring results, graphical presentations and laboratory testing reports are shown in **Appendix H**.
- 5.34 Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.35 Action and Limit Level for groundwater quality monitoring has been reviewed with consideration of monitoring results obtained from November 2016 to June 2017, as there was no tunnel boring or tunnel construction works from November 2016 to June 2017. A "Review Report for Action and Limit Levels of Groundwater Quality Monitoring" was submitted to EPD in August 2017. EPD has no further comment on the report and the updated Action and Limit Level is shown in **Appendix A**.

Table 5.6 Summary of Groundwater Quality Monitoring Results

		Parameters (unit)								
Date	Location	pН	Dissolved Oxygen (mg/L)	Turbidity (NTU)	SS (mg/L)	BOD ₅ (mg O ₂ /L)	TOC (mg- TOC/L)	Total Nitrogen (mg/L)	NH3-N (mg NH3-N/L)	Total Phosphorus (mg-P/L)
	Stream 1	7.5	8.4	0.8	<2.5	<2	4	< 0.6	< 0.05	< 0.05
06	Stream 2	7.6	8.2	<u>4.7</u>	<2.5	<2	6	1.5	< 0.05	0.05
November 2018	Stream 2(A)	7.6	8.2	<u>4.7</u>	3	<2	N/A	N/A	N/A	N/A
	Stream 3	7.6	7.7	1.3	<2.5	<2	3	1.2	< 0.05	< 0.05
22	Stream 1	7.8	8.7	0.9	<2.5	<2	6	< 0.6	< 0.05	< 0.05
November	Stream 2	7.2	8.4	1.1	<2.5	<2	7	1.1	< 0.05	< 0.05
2018	Stream 3	7.3	7.6	0.4	<2.5	<2	<u>7</u>	1.4	< 0.05	< 0.05
No. of	Action Level	0	0	0	0	0	0	0	0	0
Exceedance	Limit Level	0	0	1	0	0	1	0	0	0

Note: **Bold Italic** means Action Level exceedance

Bold Italic with underline means Limit Level exceedance

5.36 All groundwater quality monitoring was conducted as scheduled in the reporting month. Two (2) Limit Level exceedances were recorded in the reporting month. The exceedances are considered due to rainfall and human activities, therefore non-Project related. Details of the investigation are presented in **Appendix K**.

Marine Water Quality Monitoring

- 5.37 All marine water quality monitoring was conducted as scheduled in the reporting month. Marine water monitoring results and graphical presentations are shown in **Appendix I**. Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.38 Calculated Action and Limit Levels for Marine Water Quality is presented in **Appendix I**. No Action/Limit Level exceedance was recorded in the reporting period.

Groundwater Level Monitoring (Piezometer Monitoring)

5.39 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the

piezometer gate in plan.

5.40 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month. Details of the result are presented in **Appendix U**.

6. ECOLOGY

Post-Translocation Coral Monitoring

- 6.1 Post-translocation monitoring survey is recommended in the EM&A Manual to audit the success of coral translocation. Information gathered during each post-translocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.
- 6.2 Under Contract No. NE/2015/01 and NE/2015/02, a total of 14 and 29 coral colonies were tagged and translocated respectively from the Donor Site to the Recipient Site in November 2016. Ten (10) corals at the Recipient Site were also tagged by each Contract as reference for post-translocation monitoring.
- 6.3 The post-translocation coral monitoring shall be conducted once every 3 months after completion for a period of 12 months. The fourth post-translocation coral monitoring was carried out on 07 November 2017.
- 6.4 Location of post-translocation coral monitoring is shown in **Figure 7**.

Event and Action Plan

- 6.5 The post-translocation monitoring result was evaluated against Action and Limit Levels presented in **Appendix A**. Evaluation was based on recorded changes in percentage of partial mortality of the corals.
- 6.6 If the defined Action Level or Limit Level for coral monitoring is exceeded, the actions as set out in **Appendix M** will be implemented.
- 6.7 If observations of any die-off / abnormal conditions of the translocated corals are made during the post-translocation monitoring, the ET shall inform the Contractor, IEC and AFCD, and liaise with AFCD to investigate any mitigation measures needed.

7. CULTURAL HERITAGE

Monitoring Requirement

- 7.1 According to the EP Conditions and EM&A Manual, monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be aplied on the Cha Kwo Ling Tin Hau Temple. Construction works less than 100m from the Cha Kwo Ling Tin Hau temple commenced on 8 April 2017.
- 7.2 As stated in the "Built Heritage Mitigation Plan" for this Project, during the period of the construction works conducted within 100m from the Cha Kwo Ling Tin Hau Temple, monitoring on settlement and tilting will be conducted once a day for the Cha Kwo Ling. Monitoring of vibration will be conducted during blasting at Cha Kwo Ling area once a day. When there is no blasting to be conducted at the area, vibration monitoring at the Cha Kwo Ling Tin Hau Temple will be conducted once per day when there are piling works or rock breaking works within the 100m from the Cha Kwo Ling Tin Hau Temple.

Monitoring Locations

7.3 One vibration monitoring point and three building settlement monitoring points are proposed for monitoring of the cultural heritage. The building settlement markers are placed on the wall on three sides of the Temple, except the front, of the Cha Kwo Ling Tin Hau Temple and the vibration monitoring point is located within the Cha Kwo Ling Tin Hau Temple. Monitoring Location is shown in **Figure 8**.

Monitoring Equipment

- 7.4 Building settlement is measured via a settlement marker attached to the wall of Cha Kwo Ling Tin Hau Temple by adhesive tape.
- 7.5 Vibration monitoring was conducted by using vibrographs: Minimate Plus manufactured by Instantel. These vibrographs will be calibrated annually and its performance follows the requirements given in the "Guidance Note on Vibration Monitoring" (GN-VM) issued by the Civil Engineering and Development Department, which is based on the Performance Specification for Blasting Seismographs by International Society of Explosive Engineers (ISEE (2000)).
- 7.6 **Table 7.1** summarizes the equipment employed by the Contractor for cultural heritage monitoring. Copies of calibration certificates are attached in **Appendix B**.

Table 7.1 Cultural Heritage Monitoring Equipment

Equipment	Manufacturer and Model	Quantity
Digital Level for tilting	Leica Serial No.: 701133	1
iCivil-1011 Inclinometer for building settlement	iCivil-1011 Inclinometer Serial No.: HK110118 / HK110120	2
Vibrographs for vibration monitoring	MiniMate Plus manufactured by Instantel Model No.: 716A0403 / 721A2501	7

Monitoring Methodology

7.7 Vibrograph (velocity seismograph) was deployed at each monitoring station to measure and record the PPV and amplitude of ground motion in three mutually perpendicular directions. Vibration monitoring equipment fulfils the requirements stated in the Government guidelines and is calibrated to HOKLAS standards. Each monitoring would not be more than 10 minutes. Settlement monitoring should be conducted by surveyors manually.

Alert, Alarm and Action Levels

7.8 The Alert, Alarm and Action (AAA) Levels are given in **Table 7.2**.

Table 7.2 AAA Levels for Monitoring for Cultural Heritage

Parameter	Alert Level	Alarm Level	Action Level
Vibration	ppv: 4.5 mm/s	ppv: 4.8 mm/s	ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm
Building Settlement Markers	6mm	8mm	10mm
Building Tilting ⁽¹⁾	1:2000	1:1500	1:1000

Remarks: (1) Building tilting measurement was replaced by building settlement point measurement.

The tilting can be calculated by the ratio of the maximum settlement difference between 2 points and the distance between the 2 points.

Results

7.9 In the reporting month, cultural heritage monitoring was carried out by the Contractor at the aforesaid location on 25 occasions. No AAA Level exceedance was recorded in the reporting month. The monitoring results are presented in **Appendix T**.

Mitigation Measures for Cultural Heritage

- 7.10 According to Condition 3.6 of the EP (EP No.: EP-458/2013/C), to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.
- 7.11 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

8. LANDSCAPE AND VISUAL IMPACT REQUIREMENTS

- 8.1 Landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 8.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Implementation Schedule and Recommended Mitigation Measures" (shown in **Appendix N**). The summaries of observations and recommendations related to landscape and visual impacts, if any, are shown in **Appendix L**.
- 8.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.

9. LANDFILL GAS MONITORING

Monitoring Requirement

- 9.1 In accordance with the EM&A Manual, monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. This section presents the results of landfill gas measurements performed by the Contractor. **Appendix A** shows the Limit Levels for the monitoring works.
- 9.2 The "Landfill Gas Monitoring Proposal", including the monitoring programme and detailed actions, is submitted to the EPD for approval. Details of monitoring in this Proposal is in line with the monitoring requirements stipulated in the EM&A Manual.

Monitoring Parameters and Frequency

- 9.3 Monitoring parameters for Landfill gas monitoring include Methane, Carbon dioxide and Oxygen.
- 9.4 According to the implementation schedule and recommended mitigation measures of the EM&A Manual, measurements of the following frequencies should be carried out:

Excavations deeper than 1m

- at the ground surface before excavation commences;
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically throughout the working day whilst workers are in the excavation.

Excavations between 300mm and 1m deep

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

For excavations less than 300mm deep

 monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person

Monitoring Locations

9.5 Monitoring of oxygen, methane and carbon dioxide was performed for excavations at 1m depth or more within the Consultation Zone. In this reporting month, the area required to be monitored for landfill gas are shown below and **Figure 6** shows the landfill gas monitoring locations.

Excavation Locations: Portion III
 Manholes and Chambers: N/A
 Relocation of monitoring wells: N/A
 Any other Confined Spaces: N/A

Monthly EM&A Report for November 2018

Monitoring Equipment

9.6 **Table 9.1** summarizes the equipment employed by the Contractor for the landfill gas monitoring.

Table 9.1 Landfill Gas Monitoring Equipment

Equipment	Model and Make	Quantity
	ALTAIR 5X	
Portable gas detector	Multigas Detector	1
-	(Serial No. 137333)	

Results and Observations

9.7 In the reporting month, landfill gas monitoring was carried out by the Contractor at the aforesaid locations on 50 occasions. No Limit Level exceedance for landfill gas monitoring was recorded in the reporting month. The monitoring results are provided in **Appendix R**. Copies of calibration certificates are attached in **Appendix B**.

10. ENVIRONMENTAL AUDIT

Site Audits

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix L**.
- 10.2 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting month as shown in below:
 - Contract No. NE/2015/01: 7, 14, 21 and 28 November 2018
 - Contract No. NE/2015/02: 7, 14, 21 and 28 November 2018
 - Contract No. NE/2015/03: 7, 14, 21 and 28 November 2018
 - Contract No. NE/2017/01: 8, 16, 20 and 27 November 2018
 - Contract No. NE/2017/02: 7, 14, 21 and 28 November 2018

Monthly joint site inspection with the representative of IEC was conducted for NE/2015/01, NE/2015/02, NE/2015/03, NE/2017/01 and NE/2017/02 on 14, 21, 21, 16 and 21 November 2018 respectively.

Implementation Status of Environmental Mitigation Measures

- 10.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Implementation Schedule and Recommended Mitigation Measures is provided in **Appendix N**.
- 10.4 During site inspections in the reporting month, one non-compliance was recorded on 21 November 2018 for Contract No. NE/2017/02. The observations and recommendations made during the audit sessions are summarized in **Appendix L**.

11. WASTE MANAGEMENT

- 11.1 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Inert C&D waste includes soil, broken rock, broken concrete and building debris, while non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. Marine sediment shall be expected from excavation and dredging works of this Project.
- 11.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix P**.
- 11.3 The Contractors are advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in the approved EM&A Manual and waste management plans shall be fully implemented. The status of implementation of waste management and reduction measures are summitted in **Appendix N**.

12. ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

- 12.1 Twelve (12) Action Level exceedances were recorded due to the documented complaints received in the reporting month and Fourteen (14) Limit Level exceedances for night-time construction noise monitoring were recorded in the reporting month. The Limit Level exceedances were considered due to road traffic near the Eastern Cross Harbour Tunnel Toll Plaza, therefore non-Project related.

 One (1) Limit Level exceedance for daytime construction noise monitoring was recorded in the reporting month. The Limit Level exceedance was considered Project related.
- 12.2 Two (2) Limit Level exceedances for groundwater quality monitoring were recorded in the reporting month. The Limit Level exceedances were considered due to rainfall and human activities, therefore non-Project related.
- 12.3 Actions carried out in accordance with the Event and Action Plans in **Appendix M** are presented in **Appendix K** Summary of Exceedance.

Summary of Environmental Non-Compliance

12.4 One (1) Non-compliance was recorded on 21st November 2018 for Contract No. NE/2017/02 due to non-conformance with the proposed power mechanical equipment stated in the CNMP. Details of non-compliance is presented in **Appendix L**.

Summary of Environmental Complaint

12.5 Twelve (12) environmental complaints were received in the reporting month. The Cumulative Complaint Log is presented in **Appendix O**. The investigation status and result is also reported in **Appendix O**.

Summary of Environmental Summon and Successful Prosecution

12.6 No notification of summon or successful environmental prosecution was received in this reporting period. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix O**.

13. FUTURE KEY ISSUES

- 13.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 13.2 Major site activities to be undertaken for the next reporting period are summarized in **Table 13.1**.

Table 13.1 Summary Table for Site Activities in the next Reporting Period

Contract No. and Project	Site Activities	Key environmental issues *	
Title			issues
NE/2015/01 - Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and	Lam Tin Interchange	3) EHC2 U-Trough 4) Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 & Area 5	(B)/(B)/(C)/(D)/ (E) (G)
Associated	Main Tunnel	2) Main Tunnel Excavation	(B)
Works	TKO Interchange	 4) Haul Road Construction and Site Formation & Slope Works 5) Main Tunnel Lining Works 6) Steel Platform for Bridge Construction 7) Cavern Excavation 	(A) / (C) / (D) / (E) / (F) / (I)
NE/2015/02 - Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works	1) Backfilling works 2) Construction of retaining wall 3) Construction of U-trough structure 4) Dismantling of structure at U-trough 5) Pre-bore works for decked U-trough 6) ELS works 7) Construction of retaining wall 8) Trench excavation and ELS works 9) Construction of desilting opening for existing box culvert 10) Installation of storm water pipe at Portion IV and VII 11) De-watering system for U-trough at Portion V/VI 12) Installation of temporary pip at Portion IV 13) Removal of damaged temporary steel cofferdam 14) Treatment works of S/S Treatment Facility at Area A 15) Marine works at Portion IX		(A) / (B) / (C) / (D) / (E) / (G) / (I)
NE/2015/03 - Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	Centre	on of Main deck on of lift shaft	(A) / (B) / (C) / (D) / (E)

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction

Monthly EM&A Report for November 2018

NE/2017/01 -	6) Erection of Temporary Platform	(A)/(B)/(E)/(F)/
Tseung Kwan	7) Pre-drilling	(G)
O Interchange	8) Bored piling	
and		
Associated		
Works		
NE/2017/02 -	1) Trial pit	(A)/(B)/(E)/(F)/
Tseung Kwan	2) Underground utilities detection	(G)
O - Lam Tin	3) Temporary traffic arrangement Setup	
Tunnel - Road	4) Piling Works	
P2/D4 and	5) Modification of traffic island	
Associated	6) Fencing erection	
Works	7) Predrilling	
	8) Construction of Temporary cycle track	
	9) Construction of drainage and watermain	
	10) Construction of Temporary carriageway	
	11) Pre-bored Socket H-Pile	

Key Issues for the Coming Month

- 13.3 Key environmental issues in the coming month include:
 - Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Noisy construction activity such as rock-breaking activities and piling works;
 - Runoff from exposed slope or site area;
 - Wastewater and runoff discharge from site;
 - Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
 - Set up and implementation of temporary drainage system for the surface runoff;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation and storage of general and construction waste on site; and
 - Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

Monitoring Schedule for the Next Month

13.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

14. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

14.1 This is the 25th Environmental Monitoring and Audit (EM&A) Report which presents the EM&A works undertaken during the period in November 2018 in accordance with EM&A Manual and the requirement under EP.

Air Quality Monitoring

- 14.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 14.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

- 14.4 All noise monitoring was conducted as scheduled in the reporting month. Twelve (12) Action Level exceedances were recorded due to the documented complaints received in this reporting month and Fourteen (14) Limit Level exceedances were recorded for nighttime construction noise in the reporting month. The exceedances recorded during night-time were considered due to road traffic near the Eastern Cross Harbour Tunnel Toll Plaza, therefore non-Project related.
- 14.5 One (1) Limit Level exceedance was recorded for daytime construction noise in the reporting month. The exceedances were considered as Project related.

Water Quality Monitoring

- 14.6 Groundwater quality monitoring was conducted as scheduled in the reporting month. Two (2) Limit Level exceedances were recorded in the reporting month. The exceedances were considered due to rainfall and human activities, therefore non-Project related.
- 14.7 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month. Details of the result are presented in **Appendix U**.
- 14.8 All marine water monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Ecological Monitoring

14.9 The post-translocation coral monitoring surveys were completed in November 2017.

Monitoring on Cultural Heritage

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction

Monthly EM&A Report for November 2018

14.10 No Alert Alarm and Action (AAA) Level exceedance of cultural heritage monitoring on cultural heritage was recorded in the reporting month.

Landscape and Visual Monitoring and Audit

14.11 No non-compliance of the landscape and visual impact was recorded in the reporting month.

Landfill Gas Monitoring

14.12 Monitoring of landfill gases in the reporting month was carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

Environmental Site Inspection

14.13 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. During site inspections in the reporting month, no non-compliance was identified. The environmental deficiency observed during the reporting month are shown in **Appendix L**.

Complaint, Prosecution and Notification of Summons

14.14 Twelve (12) environmental complaints, no successful prosecution and notification of summon were received during the reporting period.

Recommendations

14.15 The following recommendations were made to the Contractor for the reporting month:

Air Quality Impact

- To implement dust suppression measures such as water spray on all haul roads, stockpiles, dry surfaces and open slopes.
- To cover stockpile of dusty material by impervious material.
- To avoid dark smoke emitted from the generator.

Construction Noise

- To provide noise mitigation measures (e.g. Temporary noise barrier or Full enclosure) to PME as proposed in the approved Noise Mitigation Plan.
- To repair the gaps between the noise barriers.

Water Quality Impact

- To provide and repair the silt curtain to fully enclose the site and prevent any gap between the silt curtains.
- To review and implement temporary drainage system.
- To clear the litter, debris, silt and sediment in drainage or catchpits.
- To remove the sand or dusty material deposited near the seafront.
- To provide bund or covers to gullies and stockpile storage area on site to avoid leakage of surface runoff.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To maintain the sedimentation tank more frequently to ensure proper wastewater treatment before discharge.

Waste/Chemical Management

- To remove construction waste regularly.
- To avoid any discharge or accidental spillage of chemical waste or oil directly


from the equipment.


- To provide drip tray to chemical containers to avoid any chemical leakage.
- To remove the oil stain and disposed of as chemical waste.
- To remove the stagnant water regularly found inside the drip tray.


Landscape and Visual


- To set up proper tree protection area.
- To avoid placing any construction materials in the tree protection zone.


FIGURES



































Cinotech Consultants Limited


Design and Construction Location of Streams for Groundwater Quality and Groundwater Level Monitoring


SCALE	1:10000 @ A4	DATE	APR 2017	
CHECK	JF	DRAWN	JW	
JOB No.		FIGURE N	10.	REV
	MA16034		4	-











APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Air Quality

1-hr TSP

Monitoring Stations	Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	
AM3	Yau Lai Estate Bik Lai House	271	500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	500
AM5(A)	Tseung Kwan O DSD Desilting Compound	273	
AM6(A)	Park Central, L1/F Open Space Area	285	

24-hr TSP

Monitoring Stations	Location	Action Level, μg/m ³	Limit Level, μg/m ³
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House		
AM4(A)	Cha Kwo Ling Public Cargo Working Area Administrative Office	210	260
AM5(A)	Tseung Kwan O DSD Desilting Compound	175	
AM6(A)	Park Central, L1/F Open Space Area	165	

Noise

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays		75 dB(A) ⁽¹⁾	
1900-2300 on all days and 0700-2300 on general holidays (including Sundays)	When one documented complaint is received	60/65/70 dB(A) ⁽²⁾⁽³⁾	
2300-0700 on all days		45/50/55 dB(A) ⁽²⁾⁽³⁾	

¹70 dB(A) for schools and 65 dB(A) for schools during examination period.

 ² Acceptable Noise Levels for Area Sensitivity Rating of A/B/C
 3 If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Water Quality

Groundwater

Parameters	Action	Limit
DO in mg L ⁻¹	7.6	7.6
рН	6.0 - 8.9	6.0 – 9.0
BOD ₅ in mg L ⁻¹	2.0	2.0
TOC: 1-1	Stream 1 and Stream 2: 9	Stream 1 and Stream 2: 9
TOC in mg L ⁻¹	Stream 3: 6	Stream 3: 6
Total Nitrogen in mg L ⁻¹	2.0	2.1
Ammonia-N in mg L-1	0.15	0.20
Total Phosphate in mg L ⁻¹	0.05	0.05
SS in mg L ⁻¹	7.6	12.1
Turbidity in NTU	2.1	2.3

Notes:

- 1. For pH, non-compliance of the water quality limits occurs when monitoring result is out of the range of the limits.
- 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3. For turbidity, SS, 5-day biochemical oxygen demand (BOD₅), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

Groundwater Level Monitoring

Drill Hole No.	38568-LDH1	TKO-LBH907	
Action Level (mPD)	+74.65	+17.59	

Marine Water Quality

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level		
	Stations G1-G4	Stations G1-G4, M1-M5			
DO in mad	Depth Average	4.9 mg/L	4.6 mg/L		
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	<u>3.6 mg/L</u>		
	Station M6				
	Intake Level	5.0 mg/L	4.7 mg/L		
	Stations G1-G4	4, M1-M5			
Turbidity in NTU (See Note 2, 4 and 5)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day		
	Station M6				
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>		
	Stations G1-G4				
	Surface Surface 6.0 mg/L		6.9mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Stations M1-M5				
SS in mg/L (See Note 2, 4 ad 5)	Surface	6.2 mg/L or 120% of upstream control station's SS at the same tide of the same day	7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Stations G1-G4, M1-M5				
	Bottom	6.9 mg/L or 120% of upstream control station's SS at the same tide of the same day	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Station M6				
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>		

Notes:

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.
- 5. Refer to Appendix I Marine Water Quality Monitoring Results and Graphical Presentations for results of upstream control stations at each tide on each day.

Water Quality Monitoring in Temporary Marine Embayment

Parameter (unit)	Depth	Action Level	Limit Level
DO in mg/L	Depth Average	4.8 mg/L (4)	4 mg/L (3)
(See Note 1 and 2)	Bottom	$2.4 mg/L$ $^{(4)}$	<u>2 mg/L</u> ⁽³⁾

Notes:

- 1. "depth-averaged" is calculated by taking the arithmetic means of reading of all sampling depths.
- 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3. Current Water Quality Objectives (WQOs) for marine waters of Hong Kong
- 4. As an alert for adverse water quality impact, the Action Level is set as 120% of the Current WQOs for marine waters of Hong Kong.

Ecology

Post-translocation Coral Monitoring

Parameter	Action Level Definition	Limit Level Definition	
Mortality	If during Impact Monitoring a 15% increase		
·	in the percentage of partial mortality on hard	increase in the percentage of partial	
	corals occurs at more than 20% of the tagged	mortality occurs at more than 20% of the	
	coral at any one Impact Monitoring Site that	tagged coral at any one Impact Monitoring	
	is not recorded at the Control Site, then the	Site that is not recorded at the Control Site,	
	Action Level is exceeded.	then the Limit Level is exceeded.	

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

Alert, Alarm, Action Levels for Built Heritage Monitoring

Parameter	Alert Level	Alarm Level	Action Level
Vibration	ppv:4.5mm/s	ppv: 4.8mm/s	ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm
Building Settlement Point	6mm	8mm	10mm
Building Tilting	1:2000	1:1500	1:1000

APPENDIX B COPIES OF CALIBRATION CERTIFICATES

CINOTECH

						File No.	MA16034/05/0014
Project No.	AM1 - Tin Hau T	'emple	N 10 0 1	- 41 5 10			
Date:	22-Oct-18		Next Due Date: 21-Dec-18			Operator;	
Equipment No.:	: <u>A-01-05</u>	Model No.: GS2310		-	Serial No.:	10599	
			Ambien	t Condition			
Temperatu	ire, Ta (K)	298.8	Pressure, Pa	a (mmHg)		765.8	
						uil entra en en en matuereza	
			Prifice Transfer S	1	1		
Seria		2896	Slope, mc	0.0585	Intercep		-0.00045
Last Calibr		13-Feb-18			$bc = [\Delta H \times (Pa/7)]$		
Next Calibr	ration Date:	13-Feb-19		$Qstd = \{ \Delta H $	x (Pa/760) x (298	3/Ta)]" ² -bc}	/ mc
			Calibration a	of TSP Sampler			
	1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	Or	fice	i tot samplei		HVS	gayasta gira galar 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1
Calibration Point	ΔH (orifice),		0) x (298/Ta)] ^{1/2}	Qstd (CFM)	ΔW (HVS), in.		760) x (298/Ta)] ^{t/2} Y -
1 0111	in. of water	[ДП Х (Ра/70	0) x (298/1a)]	X - axis	of water		axis
1	13.6	3.70		63.17	8.0		2.84
2	9.7	3	3.12	53,35	5.6		2.37
3	8.2	2	2.87	49.05	4.8		2.20
4	5.4	2	2.33	39.81	3.3		1.82
5	3,2	1	.79	30.65	2.1		1.45
Slope, mw=	ession of Y on X	<u>.</u>	992	Intercept, bw =	0.143	5	
Correlation c	Coefficient < 0.99			•			
TI Conciation C	Doenneient < 0.99	o, check and reca	anorate.				
			Set Point	Calculation			
From the TSP Fi	ield Calibration C			<u> </u>	<u> </u>		
	sion Equation, the						• .
	1		_				
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	298/Ta)] ^{1/2}		
Therefore So	et Point: W = (m	$w \times Ostd + bw)^2$	² x (760 / Pa) x ('	Ta / 208) =	3.82		
Therefore, D	or ome, w	n x Qua · un)	x(700/14/x(147 270)	3.82		
Remarks:							
	tion in the		1				
Conducted by: Checked by:	122 MAN MER	Signature:	ke Vi iii	ni ni		Date:	12/10/2018

CINOTECH

Project No.	AM2 - Sai Teo W	an Recreation Gro	amd			File No.	MA 10034/08/0014
Date:	22-Oct-18	an recreation (no	Next Due Date:	- 21-Dec-18		Operator:	MII
Equipment No.:		_	Model No.:		•		
			1410001110	002310	-	Serial No.:	1207
			Ambient	Condition			
Temperature, Ta (K)		299.1	Pressure, Pa	(mmHg)		765.7	
				···			
		(Drifice Transfer St	andard Infor	nation		
Seria	l No.	2896	Slope, mc	0.0585	Intercep		-0.00045
Last Calibra	ation Date:	13-Feb-18			$bc = [\Delta H \times (Pa/70)]$		· -
Next Calibr	ation Date:	13-Feb-19		$\mathbf{Qstd} = \{ [\Delta \mathbf{H}$	x (Pa/760) x (298	3/Ta)] ^{1/2} -bc} /	me
		·					
			Calibration of	f TSP Samplei			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔΗ x (Pa/76	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/7	760) x (298/Ta)] ^{1/2} Y-axis
1	13.5		3.68	62.90	8.0		2.83
2	10.6	3	3.26	55.74	6.5		2.55
3	8.7	2	2.96	50.50	5.3		2.31
4	5.2	2	2.28	39.04	3.2		1.79
5	3.4	1.85		31.57	2.0		1.42
By Linear Regr	ession of Y on X						
Slope, $mw = \frac{1}{2}$		_	1	ntercept, bw =	0.0049	9	
Correlation co			993				
*If Correlation C	Coefficient < 0.99	0, check and rec	alibrate.				
					NOTE, as a second value of a vic	lido espera os discoso	
				Calculation			
	eld Calibration C	-					
From the Regress	sion Equation, the	e "Y" value acco	rding to				
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (2	998/Ta\l ^{1/2}		
		 2	Qua vii [211	A (1 11/700) A (2	250/14/]		
Therefore, Se	et Point; W = (m	$w \times Qstd + bw)^2$	² x (760 / Pa) x (T	(a / 298) =	3.81		
Remarks:							
	1811						
	L		1				
	13t MW 4ET		rls .	·		Date:	2//0/2018
Checked by:	Wk Tang	Signature:	Kusa			Date:	72/10/201

CINOTECH

File No. MA16034/03/0012 Project No. AM3 - Yau Lai Estate, Bik Lai House Date: 22-Oct-18 Next Due Date: 21-Dec-18 Operator: MH Equipment No.: A-01-03 Model No.: GS2310 Serial No.: 10379 **Ambient Condition** Temperature, Ta (K) 299.2 Pressure, Pa (mmHg) 765.4 Orifice Transfer Standard Information Serial No. 2896 0.0585 Slope, mc Intercept, bc -0.00045 mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 13-Feb-18 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 13-Feb-19 Calibration of TSP Sampler Orfice HVS Calibration ΔH (orifice), $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ Qstd (CFM) ΔW (HVS), in. Point [ΔH x (Pa/760) x (298/Ta)]1/2 in. of water X - axis of water axis 12.4 3.53 60.26 7.8 2.80 10.6 3.26 55.72 6.4 2.53 3 7.8 2.80 47.80 4.8 2.19 4 5.4 2.33 39.77 3.3 1.82 3.1 1.76 30.14 2.0 1.42 By Linear Regression of Y on X Slope, mw = 0.04540.0308 Intercept, bw = Correlation coefficient* = 0.9991 *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks: Conducted by: Lang Signature: Signature: Date: Date:



Date:							File No.	. <u>MA 16034/54/0014</u>
Equipment No.: A-01-54 Model No.: TE-5170 Serial No.: 1536	Project No.		wo Ling Public Ca	rgo Working Area A	Administrative Off	ice		
Ambient Condition Temperature, Ta (K) 299.6 Pressure, Pa (mmHg) 765.1				Next Due Date	e: 21-Dec-18	_	Operator:	MH
Calibration Date: 13-Feb-18 Sope, me 0.585 Intercept, be -0.00045	Equipment No.:	: <u>A-01-54</u>	_	Model No	.: <u>TE-5170</u>	-	Serial No.:	1536
Calibration Date: 13-Feb-18 Sope, me 0.585 Intercept, be -0.00045				Ambier	nt Condition			
Serial No. 2896 Slope, me 0.0585 Intercept, be -0.00045	Temperatu	ure, Ta (K)	299.6				765.1	
Serial No. 2896	L				(<i>6)</i>		, , , , ,	
Last Calibration Date: 13-Feb-18 mc x Qstd + bc = [AH x (Pa/760) x (298/Ta)]^{1/2} heck Last Calibration Date: 13-Feb-19 Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2} - bc} / mc			C	rifice Transfer (Standard Infori	nation		
Next Calibration Date: 13-Feb-19	Seria	ıl No.	2896	Slope, mc	0.0585	Intercep	t, bc	-0.00045
Calibration of TSF Sampler	Last Calibr	ration Date:	13-Feb-18		mc x Qstd +	$bc = [\Delta H \times (Pa/76)]$	60) x (298/T:	a)] ^{1/2}
Calibration Point AH (orifice), in. of water [AH x (Pa/760) x (298/Ta)]^{1/2} Vaxis AR (orifice), in. of water AH (orifice), in. of water AH (orifice), in. of water AR (Pa/760) x (298/Ta)]^{1/2} Vaxis AR (Pa/760) x (298/Ta)	Next Calibr	ration Date:	13-Feb-19	10 11 MORROWIN	$Qstd = \{ [\Delta H$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc}	/ mc
Calibration Point AH (orifice), in. of water [AH x (Pa/760) x (298/Ta)]^{1/2} Vaxis AR (orifice), in. of water AH (orifice), in. of water AH (orifice), in. of water AR (Pa/760) x (298/Ta)]^{1/2} Vaxis AR (Pa/760) x (298/Ta)			•					
California AH (orifice), in. of water [AH x (Pa/760) x (298/Ta)]^{1/2} Qstd (CFM) X - axis of water axis of water axis 1 16.4 4.05 69.24 9.7 3.12 2 12.5 3.54 60.45 7.2 2.69 3 10.8 3.29 56.19 6.6 2.57 4 6.4 2.53 43.26 4.1 2.03 5 4.3 2.08 35.46 2.8 1.67 By Linear Regression of Y on X Slope , mw = 0.0419 Intercept, bw = 0.1966 Correlation Coefficient < 0.990, check and recalibrate. From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = [AW x (Pa/760) x (298/Ta)]^{1/2} Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.99 3.99 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22 / 101 2016 Conducted by: Lib Min Mix Signature: Lic Date: 22				Calibration	of TSP Sampler			
In. of water IAH x (Pa/760) x (298/1a) X - axis of water axis	Calibration		Or	fice				
2 12.5 3.54 60.45 7.2 2.69 3 10.8 3.29 56.19 6.6 2.57 4 6.4 2.53 43.26 4.1 2.03 5 4.3 2.08 35.46 2.8 1.67 By Linear Regression of Y on X Slope, mw = 0.0419 Intercept, bw = 0.1966 Correlation coefficient = 0.9988 PIT Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = [\Delta W x (\text{Pa/760}) x (\text{298/Ta})]^{1/2} Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.99 Remarks:			[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}		1	[ΔW x (Pa/	
3 10.8 3.29 56.19 6.6 2.57 4 6.4 2.53 43.26 4.1 2.03 5 4.3 2.08 35.46 2.8 1.67 By Linear Regression of Y on X Slope , mw = 0.0419	1	16.4	4	1.05	69.24	9.7		3.12
4	2	12.5	3	3.54	60.45	7.2		2.69
Set Point Calculation Set Point Calculation	3	10.8	3	3,29	56.19	6.6		2.57
By Linear Regression of Y on X Slope, mw = 0.0419	4	6.4	2	2.53	43.26	4.1		2.03
Slope, nw =	5	4.3	2	2.08	35.46	2.8		1.67
*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2} Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: Lib Man Mix Signature: Date: 22 [10] 2018					Intercept, bw =	0.196	6	
*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2} Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: \[\textit{Lit May Mix} \] Signature: \[\textit{Lit} \] Date: \[\textit{22 \left(12018} \]	-		- 0.9	988			-	
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2} Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: \[\textstyle{Lib Min Alta} \text{ Signature:} \] Date: \[\textstyle{22 \left(10\left(2018))} = \text{Date:} \]		<u> </u>						
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2} Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: \[\textstyle{Lib Min Alta} \text{ Signature:} \] Date: \[\textstyle{22 \left(10\left(2018))} = \text{Date:} \]							,	
From the Regression Equation, the "Y" value according to mw x Qstd + bw = [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: Ltt Mw Utv Signature: Date: 22 (1012018)				Set Point	Calculation			
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) = 3.99$ Remarks: Conducted by: Let May May Signature: Date: $\frac{72}{10(2018)}$	From the TSP Fi	ield Calibration C	urve, take Qstd =	= 43 CFM				
Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: Lib Man Man Signature: Date: 22 / 10 (2018)	From the Regress	sion Equation, th	e "Y" value acco	rding to				
Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) = 3.99 Remarks: Conducted by: Lib Man Man Signature: Date: 22 / 10 (2018)				A (1.1 FAN)	() (D (E(A) (200 m > 1/2		
Conducted by: LEE Man Un Signature: Li Date: 22/10/2018			mw x	$Qsta + bw = [\Delta v$	V X (Pa//60) X (2	298/ Fa) ***		
Conducted by: 155 May 400 Signature: 10 Date: 22 (10(2018	Therefore, Se	et Point; W = (m	w x Qstd + bw) ²	² x (760 / Pa) x (Ta / 298) =	3.99		
Conducted by: 155 May 400 Signature: 10 Date: 22 (10(2018				5. 10.110.20.20				
Conducted by: 155 May 400 Signature: 10 Date: 22 (10(2018								
Conducted by: Lib Min Min Signature: Lic Date: 22/10/2018 Checked by: WK, Jang Signature: Kwx Date: 2) / 10/10/8	Remarks:							
Conducted by: Ltb Man Mits Signature: Li Date: 22/10/2018 Checked by: WK 7and Signature: Kwa Date: 77/10/1018	•							
Conducted by: Lib Man Mit Signature: AC Date: 22/10/2018 Checked by: WK 7and Signature: Kwa Date: 23/10/2018	•)				
Checked by: WK 7am Signature: Kwa Date: 27/10/2018	Conducted by:	LEG HAN HER	Signature:	ka	<u>, </u>		Date:	22/10/2018
	Checked by:	WK Tang	Signature:	Kv	JA.		Date:	22/10/2018

CINOTECH

						rne no.	. <u>IVIA 10034/37/0</u>	014
Project No.	AM5(A) - Tseung	Kwan O DSD Do	silting Compound	_				
Date:	22-Oct-18	_	Next Due Date	e: <u>21-Dec-18</u>	_	Operator:	MH	
Equipment No.:	A-01-37	_	Model No	.:GS2310	_	Serial No.:	1704	
			Ambier	nt Condition				
Temperatu	ıre, Ta (K)	299.5	Pressure, F	a (mmHg)		765.3	3	
		C	Prifice Transfer !	Standard Inford	nation			
Seria	l No.	2896	Slope, mc	0.0585	Intercep	t, bc	-0.00045	
Last Calibra	ation Date:	13-Feb-18		me x Qstd + l	$bc = [\Delta H \times (Pa/76)]$	60) x (298/Ta	a)] ^{1/2}	
Next Calibr	ation Date:	13-Feb-19		$\mathbf{Qstd} = \{ [\Delta \mathbf{H}$	x (Pa/760) x (298	3/Ta)] ^{1/2} -be}	/ me	
		•						
			Calibration	of TSP Sample:				
Calibration		Or	fice			HVS		
Point	ΔΗ (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/	/760) x (298/Ta)] ^{1/2} axis	Y-
1	16.2	4	1.03	68.84	9.1		3.02	
2	13.5	3	3.68	62.84	7.5		2.74	
3	9.6	3	3.10	53.00	5.7		2.39	
4	6.5	2	2.55	43.61	4.0		2.00	
5	4.4	2	2.10	35.88	2.8		1.67	
Slope, mw = Correlation co	oefficient* =	0.9	995 alibrate.	Intercept, bw =	0.242	2		
				Calculation				
	eld Calibration C sion Equation, the	•						
			$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{V}]$, ,	298/Ta)] ^{1/2}			
Therefore, Se	et Point; W = (m	w x Qstd + bw) ²	x (760 / Pa) x (Ta / 298) =	3.87		•	
Remarks:								
Conducted by:	LEE MAN HOT	Signature:	Ł	l. Li		Date:	22/10/201	8
Checked by:	WK Jang	Signature:	K.J	mí		Date:	22/10/2018	
	TALL TOWN			<i>y</i> -\			W (W) 100	—



Ol						File No.	MA16034/07/0013
Station	AM6 - Park Centr	al	N (D D)				
Date:	27-Sep-18	_		26-Nov-18	-		MH
Equipment No.: A-01-07		-	Model No	.:GS2310	-	Serial No.:	10592
			Ambier	t Condition			
Temperat	ure, Ta (K)	300.9	Pressure, P	a (mmHg)		760.8	
					. e. e. Chied e, vega wagaye ita ya ee .		
			rifice Transfer S		1		
	al No.	2896	Slope, mc	0.0585	Intercep		-0.00045
	ration Date:	13-Feb-18			$bc = [\Delta H \times (Pa/7)]$		
Next Callb	ration Date:	13-Feb-19		$Qsta = \{[\Delta H]$	x (Pa/760) x (298	/1a) _[-bc _}	/ mc
			Calibration	of TSP Sampler			
	THE RESERVED AND ADDRESS OF THE PARTY OF THE	Or		or ror sample	Logic is the admitted bounding the indicate	HVS	Spirite production and an experience of a
Calibration Point	ΔH (orifice),			Qstd (CFM)	ΔW (HVS), in.		760) x (298/Ta)] ^{1/2} Y-
Foint	in. of water	[ΔH x (Pa/760)) x (298/Ta)] ^{1/2}	X - axis	of water	[277 11 (1 44)	axis
1	11.8	3	.42	58.45	7.4		2.71
2	9.6	3	.09	52.72	6.1		2,46
3	7.4	2	.71	46.28	4.9		2.20
4	5.3	2	.29	39.17	3.3		1.81
5	3.3	1	.81	30.91	2.1		1.44
By Linear Regi Slope , mw =	ression of Y on X 0.0465			Intercept, bw =	0.010	7	
Correlation o	coefficient* =	0.99	987				
If Correlation (Coefficient < 0.990), check and reca	librate.	-			
			Set Point	Calculation			
From the TSP F	ield Calibration C	urve_take Ostd=		Calculation	eng myammagazin i kemi	And hillings are presented	este sproper en e 1111 - 1155 este 196
	ssion Equation, the						
<i>8</i>	,		_				
		mw x	$Qstd + bw = [\Delta V]$	V x (Pa/760) x (2	298/Ta)] ^{1/2}		
Therefore S	et Point; W = (my	v v Ostd + hw) ²	v (760 / Pa) v (Ta / 208) =	4.07		
meretere, o	ot rom, w	w z Qsiu (bw)	x(100/14)x(147270) -	4.07		
Remarks:							
	lda		,	/ . :			-101
	LEW MAN HEV	Signature: _		ls		Date:	21/9/2018
Checked by:	wh. Tang	Signature: _	/\ \	Jan		Date: _	271 91 7018
	V						

CINOTECH

0. 1						File No	MA16034/07/0014
Station	AM6 - Park Centr	ral		_			
Date:	23-Nov-18	-	Next Due Date		_	Operator:	
Equipment No.	: <u>A-01-07</u>	_	Model No.	: <u>GS2310</u>	_	Serial No.:	10592
			Ambien	t Condition			
Temperati	ure, Ta (K)	294	Pressure, P			769.1	
					1		
		0	Prifice Transfer S	standard Infori	mation		
Seria	ıl No.	2896	Slope, mc	0.0585	Intercep	t, bc	-0.00045
Last Calibr	ration Date:	13-Feb-18		mc x Qstd +	bc = [ΔH x (Pa/76		1/2
Next Calib	ration Date:	13-Feb-19			x (Pa/760) x (298		
		•					
			Calibration o	of TSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76)	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/7	60) x (298/Ta)] ^{1/2} Y- axis
1	11.7	3	3.46	59.20	7.6		2.79
2	9.7	3	1,15	53.90	6.2		2.52
3	7.5	2	2,77	47.40	4.7		2.20
4	5.2	- 2	.31	39.47	3.4		1.87
5	3,3	1	.84	31.44	2,2		1.50
By Linear Regi Slope , mw =	ression of Y on X 0.0461			Intercept, bw =	0.042	4	
Correlation c	oefficient* =	0.99	992				
*If Correlation C	Coefficient < 0.990), check and reca	alibrate.	-			
				C.I. L.			
Even the TCD E	ield Calibration C	umvo talso Oatd e		Calculation	Selegius regis distriction (in reliablication ellipsiss	Augignation is
	sion Equation, the						
rioni the Regres	sion Equation, the	e i value accol	rang to				
		mw x	$Qstd + bw = I\Delta W$	x (Pa/760) x (2	298/Ta)] ^{1/2}		
					,-		·
Therefore, S	et Point; W=(my	$w \times Qstd + bw)^2$	x (760/Pa)x(Ta / 298) =	4.00		
D 1							
Remarks:							
Candage 11	IAA. IA . I	G:	/	. *		D /	
		Signature:		<u>``</u>		Date:	121.11 2018
спескей бу:	WK-Tang	oignature:	/I.W	<u> </u>		Date:	1>111 (4018



TE-5025A

RECALIBRATION **DUE DATE:**

February 13, 2019

Calibration Certification Information

Cal. Date: February 13, 2018 Rootsmeter 5/N: 438320

Ta: 293 Pa: 763.3

Operator: Jim Tisch Calibration Model #:

Calibrator S/N: 2896

mm Hg

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4670	3.2	2.00
2	3	4	1	1.0380	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	g	10	1	0.7250	12.8	8.00

	Data Tabulation				
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$		Qa	√∆Н(Та/Ра)
(m3)	(x-axis)	(y~axis)	Va	(x-axis)	(y-axis)
1.0172	0.6934	1.4293	0.9958	0.6788	0.8762
1.0129	0.9758	2.0213	0.9916	0.9553	1.2392
1.0107	1.0962	2.2599	0.9895	1.0732	1.3854
1.0097	1.1422	2.3702	0.9885	1,1182	1.4530
1.0043	1.3853	2.8586	0.9832	1.3562	1.7524
	m=	2.06726		m=	1.29448
QSTD[b=	-0.00045	QA [b=	-0.00028
	r=	0.99992		r=	0.99992

Calculations				
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)	
Qstd= Vstd/ΔTime		Qa=	Va/ΔTime	
For subsequent flow rate calculations:				
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$	

	Standard	Conditions
Tstd:	298.15	°K
Pstd:	760	mm Hg
	ŀ	(ey
		er reading (in H2O)
		eter reading (mm Hg)
Ta: actual ab	solute tem	perature (°K)
	rometric pı	essure (mm Hg)
b: intercept		
m: slope		

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29681 Date of Issue:

2018-08-25 Date Received: 2018-08-24

Date Tested: 2018-08-24

Date Completed: 2018-08-25 2019-02-24

Next Due Date:

ATTN:

Mr. W.K. Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description

: Weather Monitor II

Manufacturer

: Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor


Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB 進 Testing & Research 力 Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Test Report No.: 29681

Date of Issue: 2018-08-25

Date Received: 2018-08-24

Date Tested: 2018-08-24

Date Completed: 2018-08-25

Next Due Date: 2019-02-24

Page: 2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0 ::	0	·: 0
45	45	0
90.3	90	0.3
135	135	0
180.1	180	0.1
225.2	225	0.2
270.2	270	0.2
315	315	0
360	360	0



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consu

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29956

Date of Issue: 2018-10-18 Date Received: 2018-10-16

Date Tested: 2018-10-16

Date Completed: 2018-10-18 Next Due Date: 2018-12-17

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020409

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-02

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.140

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29957

Date of Issue: 2018-10-18 Date Received: 2018-10-16

Date Tested: 2018-10-16

Date Completed: 2018-10-18 Next Due Date: 2018-12-17

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020410

Bellai 190.

: 0.1 cfm

Flow rate

: 0 count per 5 minutes

Zero Count Test Equipment No.

: A-26-03

. .

Test Conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF)

1.14

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29952

Date of Issue: 2018-10-15

Date Received:

Date Tested:

2018-10-12 2018-10-12

Date Completed:

2018-10-15

Next Due Date:

2018-12-14

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701019

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-01

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.170

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: Date of Issue: 29952A

Date Received:

2018-10-15 2018-10-12

Date Tested:

2018-10-12

Date Completed:

2018-10-15

Next Due Date:

2018-12-14

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701016

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-03

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.146

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29953

Date of Issue: 2018-10-15

Date Received: 2018-10-12 Date Tested: 2018-10-12

Date Completed: 2018-10-15

Next Due Date:

2018-12-14

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701012

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-07

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 1.148

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÅTRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29952B

Date of Issue: 2018-10-15

Date Received: 2018-10-12 Date Tested: 2018-10-12

Date Completed: 2018-10-15

Next Due Date: 2018-12-14

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Handheld Particle Counter

Manufacturer : Hal Technology
Model No. : Hal-HPC301
Serial No. : 3011701013

Flow rate : 0.1 cfm

Zero Count Test : 0 count per 5 minutes

Equipment No. : A-27-08

Test Conditions:

Room Temperature : 17-22 degree Celsius

Relative Humidity : 40-70%

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 1.153

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wcllab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29954

Date of Issue: 2018-10-15

Date Received: 2018-10-12 Date Tested: 2018-10-12

Date Completed: 2018-10-15
Next Due Date: 2018-12-14

Page:

1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701010

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-10

Test Conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.151

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29813

Date of Issue: 2018-09-15

Date Received: 2018-09-14

Date Tested: 2018-09-14

Date Completed: 2018-09-15

Next Due Date:

2019-09-14

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12563

Microphone No.

: 34377

Equipment No.

: N-08-03

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29499

Date of Issue: 2018-08-13

Date Received: 2018-08-11 Date Tested: 2018-08-11

Date Completed: 2018-08-13

Next Due Date: 2019-08-12

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21459

Microphone No.

: 43676

Equipment No.

: N-08-08

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager

This report may not be reproduced, except in full, without prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29500 Date of Issue:

2018-08-13

Date Received:

2018-08-11

Date Tested: Date Completed: 2018-08-11 2018-08-13

Next Due Date:

2019-08-12

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21460

Microphone No. Equipment No.

: 43679 : N-08-09

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/171215
Date of Issue: 2017-12-18

Date of Issue: 2017-12-18 Date Received: 2017-12-15

Date Tested: 2017-12-15

Date Completed: 2017-12-18 Next Due Date: 2018-12-17

*

Page:

1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

:BSWA

Model No.

: BSWA 801

Serial No.

: 35924

Equipment No.

: N-13-01

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/171215A
Date of Issue: 2017-12-18
Date Received: 2017-12-15
Date Tested: 2017-12-15
Date Completed: 2017-12-18
Next Due Date: 2018-12-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No.

: BSWA 801

Serial No.

: 35921

Equipment No.

: N-13-02

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/171215B
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No.

: BSWA 801

Serial No.

: 35927

Equipment No.

: N-13-03

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street,

Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29816 Date of Issue: 2018-0

2018-09-29

Date Received:

2018-09-28

Date Tested:
Date Completed:

2018-09-28

Next Due Date:

2018-09-29 2019-09-28

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	29817
Date of Issue:	2018-09-29
Date Received:	2018-09-28
Date Tested:	2018-09-28
Date Completed:	2018-09-29

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2019-09-28

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24780

Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.


Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 30289
Date of Issue: 2018-11-04
Date Received: 2018-11-03
Date Tested: 2018-11-03
Date Completed: 2018-11-04

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2019-11-03

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.


Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE





ATTN:

Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.weilab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: 29683

Date of Issue: 2018-08-20

Date Received:
Date Tested:

2018-08-17 2018-08-17

Date Completed: Next Due Date: 2018-08-20 2019-08-19

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 17-22 degree Celsius

Relative Humidity

: 40-70 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.: 29674
Date of Issue: 2018-08-25

Date Received: 2018-08-25

Date Tested: 2018-08-25 Date Completed: 2018-08-25

2018-08-25 2018-11-24

ATTN:

Miss Mei Ling Tang

Page:

Next Due Date:

1 of 2

Certificate of Calibration

Item for calibration:

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-15
Manufacturer:	YSI Incorporated, a Xylem brand	
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17B101545
- EXO conductivity/Temperature Sensor, Ti	599870	17B100792
- EXO Turbuduty Sensor, Ti	599101-01	17B102247
- EXO pH Sensor Assembly, Guarded, Ti	599701	16J100571

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.)

and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29674

 Date of Issue:
 2018-08-25

 Date Received:
 2018-08-25

 Date Tested:
 2018-08-25

 Date Completed:
 2018-08-25

 Next Due Date:
 2018-11-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

Temperature performance checking

Reference thermometer-	Instrument Readings (°C)	Correction (°C)	Comment
E431 Readings (°C)			
20.0	20.002	-0.002	N/A

pH performance checking

	Instrument Readings	Accetance Criteria	Comment
	(pH unit)		
pH QC buffer 4.00	4.00	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.86	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.18	9.18 ± 0.10	Pass

D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.05	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.02	8.06	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity performance checking

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.07	9.0-11.0	Pass
50 NTU	50.01	45.0-55.0	Pass
100 NTU	100.0	90.0-110.0	Pass

Depth performance checking

Water Depth	Instrument Readings (NTU)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716,
Technology Park, 18 On Lai Street,
Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.: 30298
Date of Issue: 2018-11-24

Date Received: 2018-11-24 Date Tested: 2018-11-24

Date Tested: 2018-11-24 Date Completed: 2018-11-24

Next Due Date: 2019-02-23

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-15
Manufacturer:	YSI Incorporated, a Xylem brand	
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17B101545
- EXO conductivity/Temperature Sensor, Ti	599870	17B100792
- EXO Turbuduty Sensor, Ti	599101-01	17B102247
- EXO pH Sensor Assembly, Guarded, Ti	599701	17B103623

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 30298

 Date of Issue:
 2018-11-24

 Date Received:
 2018-11-24

 Date Tested:
 2018-11-24

 Date Completed:
 2018-11-24

 Next Due Date:
 2019-02-23

Page: 2 of 2

Results:

Conductivity performance checking

	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

Temperature performance checking

Reference thermometer-	Instrument Readings (°C)	Correction (°C)	Comment
E431 Readings (°C)			
20.0	20.001	-0.001	N/A

pH performance checking

	Instrument Readings	Accetance Criteria	Comment
	(pH unit)		
pH QC buffer 4.00	4.01	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.86	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.14	9.18 ± 0.10	Pass

D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.08	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.00	8.10	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity performance checking

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.00	9.0-11.0	Pass
50 NTU	50.02	45.0-55.0	Pass
100 NTU	100.2	90.0-110.0	Pass

Depth performance checking

Water Depth	Instrument Readings (NTU)	Accetance Criteria	Comment	
0.5 meter	0.50	0.45-0.55	Pass	



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.:
Date of Issue:

29677 2018-08-25

Date Received:

2018-08-25

Date Tested:
Date Completed:

2018-08-25 2018-08-25

Next Due Date:

2018-11-24

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-132
Manufacturer:	YSI Incorporated	d, a Xylem brand
Description:	Model No.	- Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17B102219
- EXO conductivity/Temperature Sensor, Ti	599870	17B100807
- EXO Turbuduty Sensor, Ti	599101-01	17B102262
- EXO pH Sensor Assembly, Guarded, Ti	599795-01	16J101314

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.)

and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Test Report No.: 29677
Date of Issue: 2018-08-25
Date Received: 2018-08-25
Date Tested: 2018-08-25
Date Completed: 2018-08-25
Next Due Date: 2018-11-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

1	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

Temperature performance checking

	Reference thermometer- E431 Readings (°C)	Instrument Readings (°C)	Correction (°C)	Comment
Ĺ	20.0	20.001	-0.001	N/A

pH performance checking

	Instrument Readings (pH unit)	Accetance Criteria	Comment
pH QC buffer 4.00	4.01	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.86	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.20	9.18 ± 0.10	Pass

D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.05	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.02	8.06	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity performance checking

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.09	9.0-11.0	Pass
50 NTU	50.05	45.0-55.0	Pass
100 NTU	100.0	90.0-110.0	Pass

Depth performance checking

Water Depth	Instrument Readings (NTU)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

 Test Report No.:
 30303

 Date of Issue:
 2018-11-24

 Date Received:
 2018-11-24

Date Tested: Date Completed: Next Due Date: 2018-11-24 2018-11-24

2019-02-23

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-159
Manufacturer:	YSI Incorporated	d, a Xylem brand
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17K100317
- EXO conductivity/Temperature Sensor, Ti	599870	17H103441
- EXO Turbuduty Sensor, Ti	599101-01	17K100325
- EXO pH Sensor Assembly, Guarded, Ti	599795-01	17K103094

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.)

and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

Test Report No.: 30303
Date of Issue: 2018-11-24
Date Received: 2018-11-24
Date Tested: 2018-11-24
Date Completed: 2018-11-24
Next Due Date: 2019-02-23

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

Temperature performance checking

	Reference thermometer-	Instrument Readings (°C)	Correction (°C)	Comment
	E431 Readings (°C)			
Į	20.0	20.001	-0.001	N/A

pH performance checking

	Instrument Readings (pH unit)	Accetance Criteria	Comment
pH QC buffer 4.00	4.02	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.87	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.16	9.18 ± 0.10	Pass

D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.06	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.00	8.02	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity performance checking

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.02	9.0-11.0	Pass
50 NTU	50.04	45.0-55.0	Pass
100 NTU	100.2	90.0-110.0	Pass

Depth performance checking

Water Depth	Instrument Readings (NTU)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

Shatin, N.T., Hong Kong

Test Report No.: Date of Issue:

29678 2018-08-25

18 On Lai Street,

Date Received:

2018-08-25

Date Tested: Date Completed: 2018-08-25 2018-08-25

Next Due Date:

2018-11-24

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-164
Manufacturer:	YSI Incorporated	d, a Xylem brand
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17K101623
- EXO conductivity/Temperature Sensor, Ti	599870	17H103446
- EXO Turbuduty Sensor, Ti	599101-01	17K100331
- EXO pH Sensor Assembly, Guarded, Ti	599795-01	17K103099

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.)

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C ********************

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 29678

 Date of Issue:
 2018-08-25

 Date Received:
 2018-08-25

 Date Tested:
 2018-08-25

 Date Completed:
 2018-08-25

 Next Due Date:
 2018-11-24

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

Temperature performance checking

ĺ	Reference thermometer-	Instrument Readings (°C)	Correction (°C)	Comment
	E431 Readings (°C)			
	20.0	20.001	-0.001	N/A

pH performance checking

	Instrument Readings	Accetance Criteria	Comment
	(pH unit)		1
pH QC buffer 4.00	4.03	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.89	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.22	9.18 ± 0.10	Pass

D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.05	<0.1mg/L	Pass

Winkler Titration value	Instrument Readings (mg/L)	Accetance Criteria	Comment
(mg/L)			ļ
8.02	8.06	Difference between	Pass
		Titration value and	<u>.</u>
		instrument reading	
		<0.2mg/L	

Turbidity performance checking

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.04	9.0-11.0	Pass
50 NTU	50.01	45.0-55.0	Pass
100 NTU	100.2	90.0-110.0	Pass

Depth performance checking

Water Depth	Instrument Readings (NTU)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.:	30302
Date of Issue:	2018-11-24
Date Received:	2018-11-24
Date Tested:	2018-11-24
Date Completed:	2019 11 24

Date Completed: Next Due Date:

2018-11-24 2019-02-23

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-164
Manufacturer:	YSI Incorporate	d, a Xylem brand
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17K101623
- EXO conductivity/Temperature Sensor, Ti	599870	17H103446
- EXO Turbuduty Sensor, Ti	599101-01	17K100331
- EXO pH Sensor Assembly, Guarded, Ti	599795-01	17K103099

Test conditions:

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



WELLAB LIMITED

Rms 1214, 1502, 1516, 1701 & 1716,
Technology Park, 18 On Lai Street,
Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076
Website: www.wellab.com.hk

TEST REPORT

 Test Report No.:
 30302

 Date of Issue:
 2018-11-24

 Date Received:
 2018-11-24

 Date Tested:
 2018-11-24

 Date Completed:
 2018-11-24

 Next Due Date:
 2019-02-23

Page:

2 of 2

Certificate of Calibration

Results:

Conductivity performance checking

p	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

Temperature performance checking

Reference thermometer- E431 Readings (°C)	J , ,	Correction (°C)	Comment
20.0	20.002	-0.001	N/A

pH performance checking

	Instrument Readings (pH unit)	Accetance Criteria	Comment
pH QC buffer 4.00	4.01	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.86	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.17	9.18 ± 0.10	Pass

D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.05	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.00	8.08	Difference between Titration value and instrument reading <0.2mg/L	Pass

Turbidity performance checking

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.01	9.0-11.0	Pass
50 NTU	50.06	45.0-55.0	Pass
100 NTU	100.4	90.0-110.0	Pass

Depth performance checking

Water Depth	Instrument Readings (NTU)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass

CALIBRATION CERTIFICATE

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE13853)

 Part Number:
 714A9701

 Serial No.:
 BG16512

Calibration Date: 11 April 2018 Next Calibration Date: 11 April 2019

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

^{*}References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Date: 11 April 2018



MSA Corporate Center • 1000 Cranberry Woods Drive • Cranberry Township, PA 16066 www.msasafety.com

Telephone: (800) MSA-2222

ALTAIR5X CERTIFICATE OF CALIBRATION

Serial Number: 137333

Part Number: A-ALT5X-A-N-K-D-1-0-0-T-0-0-0

阿里

Factory Calibration Date: 06/18/18

Set Points

	METHANE 0-100.00 %LEL	02 0-30.00 %VOL	CO 0-2000.00 PPM	H2S 0-200.00 PPM	NH3 0-100.00 PPM	1000
Ψ (Low)	10.00 %LEL	19.50 %VOL	25.00 PPM	10.00 PPM	25.00 PPM	
个 (High)	20.00 %LEL	23.00 %VOL	100.00 PPM	15.00 PPM	50.00 PPM	
STEL			100.00 PPM	15.00 PPM	35.00 PPM	
⊅ TWA			25.00 PPM	10.00 PPM	25.00 PPM	
Calibrated Value	Methane 1.452 %VOL	O2 15.07 %VOL	CO 60.41 PPM	H2S 19.29 PPM	NH3 25 PPM	
Cylinder Lot #	122- 401120204-1	122- 401120204-1	122- 401120204-1	122- 401120204-1	216662	

Calibration Certification

All applicable inspections, testing, and calibrations were performed using NIST traceable equipment, where available, in accordance with MSA's ISO 9001 Certified Quality System. Each material, component, and/or instrument must be installed, operated and maintained in strict accordance with its labels, cautions, warnings, instructions, and within the limitations stated in the supplied instruction manual. Routine calibration checks, equipment inspections, and applicable preventative maintenance measures must be performed to verify that the materials, components, and/or instruments are operating properly. Failure to perform these tasks on a routine basis, or suggested intervals, with specified equipment or methods, may result in inaccurate readings.

Conformance Statement

MSA certifies that the materials, components, and/or instruments delivered in this shipment conform to all applicable specifications. The items delivered have been processed through the appropriate approved document controlled procedures for Receiving, Manufacturing and Inspection. The materials, components, and/or instruments were inspected, tested, and calibrated, as applicable, per the associated drawings, standards requirements, and/or specifications, and were deemed acceptable by appropriate authorized personnel.

Process Certified By:

Calibrated By: S.Key

JM HOFFMAN OUALITY ENGINEER

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 November 2018	24.6	45	-
2 November 2018	22.4	70	0.1
3 November 2018	21.5	86	8.3
4 November 2018	23.7	83	Trace
5 November 2018	24.5	79	Trace
6 November 2018	24.7	78	-
7 November 2018	25.0	77	-
8 November 2018	25.2	75	Trace
9 November 2018	24.5	74	-
10 November 2018	23.9	78	Trace
11 November 2018	23.8	79	-
12 November 2018	24.9	77	Trace
13 November 2018	24.3	76	Trace
14 November 2018	23.5	76	Trace
15 November 2018	23.2	82	Trace
16 November 2018	23.9	85	1.1
17 November 2018	23.5	87	0.5
18 November 2018	23.8	84	-
19 November 2018	23.9	75	-

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 November 2018	23.1	80	0.1
21 November 2018	23.9	81	2.4
22 November 2018	20.4	65	0.2
23 November 2018	20.9	66	Trace
24 November 2018	21.7	73	Trace
25 November 2018	19.5	84	21.0
26 November 2018	19.0	89	15.7
27 November 2018	20.5	83	16.3
28 November 2018	20.3	89	7.7
29 November 2018	21.3	75	Trace
30 November 2018	21.5	72	-

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

^{**} Trace means rainfall less than 0.05 mm

<u>п.</u>	Mean wind	Speed and Wind I	Direction	
	Date	Time	Wind Speed m/s	Direction
	1-Nov-2018	00:00	2.2	SSE
	1-Nov-2018	01:00	1.9	SSE
	1-Nov-2018	02:00	1.6	SSE
	1-Nov-2018	03:00	1.9	WNW
	1-Nov-2018	04:00	2.0	W
	1-Nov-2018	05:00	1.9	S
	1-Nov-2018	06:00	1.7	S
	1-Nov-2018	07:00	1.6	NNE
	1-Nov-2018	08:00	1.9	NNE
	1-Nov-2018	09:00	2.1	W
	1-Nov-2018	10:00	2.1	W
	1-Nov-2018	11:00	2.8	W
	1-Nov-2018	12:00	3.8	ENE
	1-Nov-2018	13:00	4.2	ENE
	1-Nov-2018	14:00	4.2	WNW
	1-Nov-2018	15:00	3.6	W
	1-Nov-2018	16:00	3.3	N
	1-Nov-2018	17:00	3.0	ENE
	1-Nov-2018	18:00	3.0	E
	1-Nov-2018	19:00	2.7	E
	1-Nov-2018	20:00	1.9	E
	1-Nov-2018	21:00	2.5	W
	1-Nov-2018	22:00	1.8	WNW
	1-Nov-2018	23:00	1.8	S
	2-Nov-2018	00:00	1.6	NNE
	2-Nov-2018	01:00	1.6	N
	2-Nov-2018	02:00	1.9	WSW
	2-Nov-2018	03:00	1.6	SW
	2-Nov-2018	04:00	1.6	WSW
	2-Nov-2018	05:00	1.9	SW
	2-Nov-2018	06:00	1.6	W
	2-Nov-2018	07:00	1.8	W
	2-Nov-2018	08:00	2.4	W
	2-Nov-2018	09:00	4.0	WSW
	2-Nov-2018	10:00	4.2	W
	2-Nov-2018	11:00	3.9	W
	2-Nov-2018	12:00	3.9	WNW

11.	Mean wind	Speed and Wind D	rection	
	2-Nov-2018	13:00	3.4	W
	2-Nov-2018	14:00	2.8	W
	2-Nov-2018	15:00	2.5	W
	2-Nov-2018	16:00	2.8	W
	2-Nov-2018	17:00	1.6	SSW
	2-Nov-2018	18:00	1.6	SSW
	2-Nov-2018	19:00	1.3	SSW
	2-Nov-2018	20:00	1.6	SW
	2-Nov-2018	21:00	1.2	SW
	2-Nov-2018	22:00	0.9	W
	2-Nov-2018	23:00	0.7	W
	3-Nov-2018	00:00	0.9	NNE
	3-Nov-2018	01:00	0.9	NNE
	3-Nov-2018	02:00	0.7	NNE
	3-Nov-2018	03:00	0.3	ENE
	3-Nov-2018	04:00	0.3	NE
	3-Nov-2018	05:00	0.4	SW
	3-Nov-2018	06:00	0.4	SW
	3-Nov-2018	07:00	0.3	SW
	3-Nov-2018	08:00	0.7	WSW
	3-Nov-2018	09:00	1.3	WSW
	3-Nov-2018	10:00	1.6	WSW
	3-Nov-2018	11:00	1.8	SW
	3-Nov-2018	12:00	1.8	WSW
	3-Nov-2018	13:00	2.1	WSW
	3-Nov-2018	14:00	2.2	WSW
	3-Nov-2018	15:00	3.4	SW
	3-Nov-2018	16:00	3.4	SW
	3-Nov-2018	17:00	2.7	SW
	3-Nov-2018	18:00	1.9	SW
	3-Nov-2018	19:00	1.6	SW
	3-Nov-2018	20:00	0.9	SW
	3-Nov-2018	21:00	0.7	SW
	3-Nov-2018	22:00	1.3	SW
	3-Nov-2018	23:00	1.5	SSW
	4-Nov-2018	00:00	1.2	W
	4-Nov-2018	01:00	1.2	SSW
	4-Nov-2018	02:00	1.3	WSW

ш.	Mean wind	Speed and Wind D	rection	
	4-Nov-2018	03:00	0.7	SSW
	4-Nov-2018	04:00	1.0	SSW
	4-Nov-2018	05:00	1.2	W
	4-Nov-2018	06:00	1.2	SW
	4-Nov-2018	07:00	1.0	S
	4-Nov-2018	08:00	1.2	S
	4-Nov-2018	09:00	1.8	SW
	4-Nov-2018	10:00	2.7	W
	4-Nov-2018	11:00	2.5	W
	4-Nov-2018	12:00	2.4	NE
	4-Nov-2018	13:00	2.2	W
	4-Nov-2018	14:00	1.8	WNW
	4-Nov-2018	15:00	1.6	WNW
	4-Nov-2018	16:00	1.9	W
	4-Nov-2018	17:00	2.2	W
	4-Nov-2018	18:00	1.8	WNW
	4-Nov-2018	19:00	1.6	WNW
	4-Nov-2018	20:00	1.5	WNW
	4-Nov-2018	21:00	1.8	WNW
	4-Nov-2018	22:00	1.9	NW
	4-Nov-2018	23:00	1.5	WNW
	5-Nov-2018	00:00	2.4	W
	5-Nov-2018	01:00	2.1	W
	5-Nov-2018	02:00	1.0	W
	5-Nov-2018	03:00	1.0	WNW
	5-Nov-2018	04:00	1.6	WNW
	5-Nov-2018	05:00	2.5	W
	5-Nov-2018	06:00	1.6	WNW
	5-Nov-2018	07:00	2.2	WNW
	5-Nov-2018	08:00	3.1	WNW
	5-Nov-2018	09:00	3.1	W
	5-Nov-2018	10:00	3.0	WNW
	5-Nov-2018	11:00	4.5	NW
	5-Nov-2018	12:00	4.2	W
	5-Nov-2018	13:00	4.2	W
	5-Nov-2018	14:00	3.6	W
	5-Nov-2018	15:00	4.0	W
	5-Nov-2018	16:00	4.2	WSW

<u>11.</u>	Mean Wind	Speed and Wind D	irection	
	5-Nov-2018	17:00	3.1	WSW
	5-Nov-2018	18:00	3.3	SW
	5-Nov-2018	19:00	3.3	SW
	5-Nov-2018	20:00	3.4	WNW
	5-Nov-2018	21:00	3.1	W
	5-Nov-2018	22:00	3.1	W
	5-Nov-2018	23:00	3.9	WNW
	6-Nov-2018	00:00	1.9	WNW
	6-Nov-2018	01:00	2.1	WNW
	6-Nov-2018	02:00	3.4	W
	6-Nov-2018	03:00	3.6	WSW
	6-Nov-2018	04:00	2.5	SSW
	6-Nov-2018	05:00	2.7	WSW
	6-Nov-2018	06:00	3.6	SW
	6-Nov-2018	07:00	3.1	SSW
	6-Nov-2018	08:00	2.7	SW
	6-Nov-2018	09:00	2.8	SW
	6-Nov-2018	10:00	2.7	SW
	6-Nov-2018	11:00	3.0	SSW
	6-Nov-2018	12:00	2.8	SW
	6-Nov-2018	13:00	2.5	W
	6-Nov-2018	14:00	3.1	W
	6-Nov-2018	15:00	3.3	W
	6-Nov-2018	16:00	3.0	W
	6-Nov-2018	17:00	2.8	WNW
	6-Nov-2018	18:00	2.2	WNW
	6-Nov-2018	19:00	2.4	W
	6-Nov-2018	20:00	2.7	W
	6-Nov-2018	21:00	2.4	W
	6-Nov-2018	22:00	3.4	SW
	6-Nov-2018	23:00	2.7	WSW
	7-Nov-2018	00:00	3.1	W
	7-Nov-2018	01:00	3.1	WSW
	7-Nov-2018	02:00	3.4	WNW
	7-Nov-2018	03:00	4.0	WNW
	7-Nov-2018	04:00	4.2	W
	7-Nov-2018	05:00	3.1	SSW
	7-Nov-2018	06:00	2.4	WNW

II. Mean Wi	nd Speed and Wind I	Direction	
7-Nov-2018	07:00	2.1	WNW
7-Nov-2018	08:00	2.4	WNW
7-Nov-2018	09:00	2.4	WNW
7-Nov-2018	10:00	1.9	WNW
7-Nov-2018	11:00	2.1	ENE
7-Nov-2018	12:00	2.7	SW
7-Nov-2018	13:00	2.8	WSW
7-Nov-2018	14:00	1.6	W
7-Nov-2018	15:00	1.9	SW
7-Nov-2018	16:00	2.2	WSW
7-Nov-2018	17:00	2.1	WSW
7-Nov-2018	18:00	2.2	WSW
7-Nov-2018	19:00	2.7	WSW
7-Nov-2018	20:00	2.8	WSW
7-Nov-2018	21:00	2.2	WSW
7-Nov-2018	22:00	2.5	SSW
7-Nov-2018	23:00	2.1	WSW
8-Nov-2018	00:00	1.9	WSW
8-Nov-2018	01:00	1.9	W
8-Nov-2018	02:00	1.8	W
8-Nov-2018	03:00	1.9	WSW
8-Nov-2018	04:00	1.6	SW
8-Nov-2018	05:00	1.3	WSW
8-Nov-2018	06:00	1.6	SSW
8-Nov-2018	07:00	1.6	SSW
8-Nov-2018	08:00	2.2	N
8-Nov-2018	09:00	3.0	WNW
8-Nov-2018	10:00	3.0	WNW
8-Nov-2018	11:00	2.7	SW
8-Nov-2018	12:00	3.1	W
8-Nov-2018	13:00	3.6	NNE
8-Nov-2018	14:00	4.2	NNE
8-Nov-2018	15:00	3.3	SSE
8-Nov-2018	16:00	2.8	SSE
8-Nov-2018	17:00	2.4	SSW
8-Nov-2018	18:00	2.2	WNW
8-Nov-2018	19:00	2.2	WNW
8-Nov-2018	20:00	1.9	WNW
	•		

11.	Mean wind	Speed and Wind D	rection	
	8-Nov-2018	21:00	2.2	W
	8-Nov-2018	22:00	2.1	WSW
	8-Nov-2018	23:00	1.9	SW
	9-Nov-2018	00:00	1.9	SSW
	9-Nov-2018	01:00	2.1	SW
	9-Nov-2018	02:00	1.9	SSW
	9-Nov-2018	03:00	2.1	SW
	9-Nov-2018	04:00	2.5	WSW
	9-Nov-2018	05:00	2.4	S
	9-Nov-2018	06:00	2.7	SSE
	9-Nov-2018	07:00	2.4	SSE
	9-Nov-2018	08:00	2.2	WNW
	9-Nov-2018	09:00	2.5	WNW
	9-Nov-2018	10:00	2.8	NE
	9-Nov-2018	11:00	3.4	ENE
	9-Nov-2018	12:00	2.8	W
	9-Nov-2018	13:00	2.7	WNW
	9-Nov-2018	14:00	2.8	WNW
	9-Nov-2018	15:00	2.8	W
	9-Nov-2018	16:00	2.1	W
	9-Nov-2018	17:00	1.8	WSW
	9-Nov-2018	18:00	1.9	WSW
	9-Nov-2018	19:00	1.0	WSW
	9-Nov-2018	20:00	1.0	W
	9-Nov-2018	21:00	0.9	W
	9-Nov-2018	22:00	0.6	WNW
	9-Nov-2018	23:00	0.3	W
	10-Nov-2018	00:00	0.3	W
	10-Nov-2018	01:00	0.3	W
	10-Nov-2018	02:00	0.4	W
	10-Nov-2018	03:00	0.4	W
	10-Nov-2018	04:00	0.3	W
	10-Nov-2018	05:00	0.4	WSW
	10-Nov-2018	06:00	0.4	W
	10-Nov-2018	07:00	0.3	W
	10-Nov-2018	08:00	0.3	SSW
	10-Nov-2018	09:00	1.3	SW
	10-Nov-2018	10:00	1.5	W

11.	Mean wind	Speed and Wind D	irection	
	10-Nov-2018	11:00	2.5	N
	10-Nov-2018	12:00	2.5	WSW
	10-Nov-2018	13:00	2.7	SSW
	10-Nov-2018	14:00	2.5	W
	10-Nov-2018	15:00	2.2	WSW
	10-Nov-2018	16:00	2.4	WSW
	10-Nov-2018	17:00	2.5	SSW
	10-Nov-2018	18:00	1.5	SW
	10-Nov-2018	19:00	1.5	SSW
	10-Nov-2018	20:00	1.5	S
	10-Nov-2018	21:00	1.3	SSW
	10-Nov-2018	22:00	1.5	S
	10-Nov-2018	23:00	1.6	NNE
	11-Nov-2018	00:00	1.5	NNE
	11-Nov-2018	01:00	1.5	N
	11-Nov-2018	02:00	1.5	ENE
	11-Nov-2018	03:00	1.5	ESE
	11-Nov-2018	04:00	1.2	W
	11-Nov-2018	05:00	1.0	WNW
	11-Nov-2018	06:00	1.3	W
	11-Nov-2018	07:00	1.3	SW
	11-Nov-2018	08:00	1.0	WNW
	11-Nov-2018	09:00	2.2	WNW
	11-Nov-2018	10:00	2.7	WSW
	11-Nov-2018	11:00	3.0	WNW
	11-Nov-2018	12:00	2.7	WSW
	11-Nov-2018	13:00	2.7	W
	11-Nov-2018	14:00	2.7	WSW
	11-Nov-2018	15:00	2.5	WSW
	11-Nov-2018	16:00	2.4	SW
	11-Nov-2018	17:00	2.4	SW
	11-Nov-2018	18:00	2.4	WNW
	11-Nov-2018	19:00	1.9	WSW
	11-Nov-2018	20:00	1.6	WSW
	11-Nov-2018	21:00	1.0	W
	11-Nov-2018	22:00	1.5	SW
	11-Nov-2018	23:00	1.5	WSW
	12-Nov-2018	00:00	1.2	SW

11.	Mean wind	Speed and Wind D	irection	
	12-Nov-2018	01:00	0.6	W
	12-Nov-2018	02:00	0.7	WNW
	12-Nov-2018	03:00	1.0	W
	12-Nov-2018	04:00	0.9	WNW
	12-Nov-2018	05:00	0.6	WNW
	12-Nov-2018	06:00	0.6	NNE
	12-Nov-2018	07:00	0.3	NNE
	12-Nov-2018	08:00	0.1	NNE
	12-Nov-2018	09:00	1.3	SE
	12-Nov-2018	10:00	1.9	W
	12-Nov-2018	11:00	2.2	N
	12-Nov-2018	12:00	2.4	N
	12-Nov-2018	13:00	1.5	E
	12-Nov-2018	14:00	1.6	ENE
	12-Nov-2018	15:00	1.8	ENE
	12-Nov-2018	16:00	1.6	ENE
	12-Nov-2018	17:00	1.3	ENE
	12-Nov-2018	18:00	1.5	ENE
	12-Nov-2018	19:00	1.0	ENE
	12-Nov-2018	20:00	1.3	ENE
	12-Nov-2018	21:00	1.0	N
	12-Nov-2018	22:00	1.3	N
	12-Nov-2018	23:00	1.3	NE
	13-Nov-2018	00:00	1.2	NE
	13-Nov-2018	01:00	0.7	ENE
	13-Nov-2018	02:00	0.6	ENE
	13-Nov-2018	03:00	1.0	ENE
	13-Nov-2018	04:00	0.9	ENE
	13-Nov-2018	05:00	0.3	E
	13-Nov-2018	06:00	0.3	Е
	13-Nov-2018	07:00	0.7	ESE
	13-Nov-2018	08:00	0.7	ENE
	13-Nov-2018	09:00	1.5	ENE
	13-Nov-2018	10:00	1.9	ENE
	13-Nov-2018	11:00	3.0	ENE
	13-Nov-2018	12:00	3.0	ENE
	13-Nov-2018	13:00	2.7	NNE
	13-Nov-2018	14:00	1.9	NNE

II. Mean Wir	nd Speed and Wind D	Direction	
13-Nov-2018	15:00	2.1	NE
13-Nov-2018	16:00	2.1	ENE
13-Nov-2018	17:00	1.9	NE
13-Nov-2018	18:00	1.8	ENE
13-Nov-2018	19:00	0.4	Е
13-Nov-2018	20:00	0.1	ENE
13-Nov-2018	21:00	0.1	Е
13-Nov-2018	22:00	0.3	ENE
13-Nov-2018	23:00	0.3	ENE
14-Nov-2018	00:00	0.4	Е
14-Nov-2018	01:00	1.3	ENE
14-Nov-2018	02:00	1.0	ENE
14-Nov-2018	03:00	1.2	ENE
14-Nov-2018	04:00	1.2	NNE
14-Nov-2018	05:00	1.2	NNE
14-Nov-2018	06:00	1.5	NNE
14-Nov-2018	07:00	1.5	NE
14-Nov-2018	08:00	1.0	NE
14-Nov-2018	09:00	1.8	ENE
14-Nov-2018	10:00	2.8	NE
14-Nov-2018	11:00	2.7	NE
14-Nov-2018	12:00	3.1	W
14-Nov-2018	13:00	3.4	W
14-Nov-2018	14:00	2.7	W
14-Nov-2018	15:00	2.5	SW
14-Nov-2018	16:00	2.8	W
14-Nov-2018	17:00	2.7	W
14-Nov-2018	18:00	1.9	WNW
14-Nov-2018	19:00	1.5	W
14-Nov-2018	20:00	1.8	W
14-Nov-2018	21:00	1.6	WSW
14-Nov-2018	22:00	1.5	WSW
14-Nov-2018	23:00	1.5	W
15-Nov-2018	00:00	1.6	WSW
15-Nov-2018	01:00	1.5	WSW
15-Nov-2018	02:00	0.9	W
15-Nov-2018	03:00	0.9	W
15-Nov-2018	04:00	1.0	W

<u>11.</u>	Mean Willu	Speed and Wind D	rection	
	15-Nov-2018	05:00	1.2	WNW
	15-Nov-2018	06:00	1.2	W
	15-Nov-2018	07:00	1.3	W
	15-Nov-2018	08:00	1.8	WSW
	15-Nov-2018	09:00	1.5	W
	15-Nov-2018	10:00	2.5	W
	15-Nov-2018	11:00	2.5	W
	15-Nov-2018	12:00	2.4	SSW
	15-Nov-2018	13:00	2.2	W
	15-Nov-2018	14:00	2.2	WNW
	15-Nov-2018	15:00	1.9	WSW
	15-Nov-2018	16:00	1.9	WNW
	15-Nov-2018	17:00	1.5	W
	15-Nov-2018	18:00	1.2	W
	15-Nov-2018	19:00	1.2	N
	15-Nov-2018	20:00	0.7	NNE
	15-Nov-2018	21:00	1.2	SSW
	15-Nov-2018	22:00	1.2	NNE
	15-Nov-2018	23:00	1.2	NE
	16-Nov-2018	00:00	0.9	NW
	16-Nov-2018	01:00	0.4	N
	16-Nov-2018	02:00	0.1	ENE
	16-Nov-2018	03:00	0.6	ENE
	16-Nov-2018	04:00	0.7	ENE
	16-Nov-2018	05:00	0.9	E
	16-Nov-2018	06:00	0.1	Е
	16-Nov-2018	07:00	0.3	E
	16-Nov-2018	08:00	0.4	E
	16-Nov-2018	09:00	0.7	ENE
	16-Nov-2018	10:00	0.9	ENE
	16-Nov-2018	11:00	1.2	N
	16-Nov-2018	12:00	2.7	ENE
	16-Nov-2018	13:00	2.1	N
	16-Nov-2018	14:00	2.1	ENE
	16-Nov-2018	15:00	2.4	ENE
	16-Nov-2018	16:00	1.9	SSE
	16-Nov-2018	17:00	1.8	NE
	16-Nov-2018	18:00	1.3	Е

11.	Mican Winu	Speed and Wind D	II ection	
	16-Nov-2018	19:00	0.9	NNE
	16-Nov-2018	20:00	1.0	N
	16-Nov-2018	21:00	0.9	NNE
	16-Nov-2018	22:00	1.0	ENE
	16-Nov-2018	23:00	0.7	N
	17-Nov-2018	00:00	0.7	N
	17-Nov-2018	01:00	0.6	N
	17-Nov-2018	02:00	0.6	ESE
	17-Nov-2018	03:00	0.6	ENE
	17-Nov-2018	04:00	0.6	ENE
	17-Nov-2018	05:00	0.6	N
	17-Nov-2018	06:00	0.6	ENE
	17-Nov-2018	07:00	0.4	ENE
	17-Nov-2018	08:00	0.4	ESE
	17-Nov-2018	09:00	0.4	ESE
	17-Nov-2018	10:00	1.5	ENE
	17-Nov-2018	11:00	2.2	NE
	17-Nov-2018	12:00	2.1	NE
	17-Nov-2018	13:00	1.9	NE
	17-Nov-2018	14:00	2.1	NNE
	17-Nov-2018	15:00	2.5	NNE
	17-Nov-2018	16:00	2.8	NE
	17-Nov-2018	17:00	1.9	NE
	17-Nov-2018	18:00	1.9	NE
	17-Nov-2018	19:00	2.2	NE
	17-Nov-2018	20:00	2.1	ENE
	17-Nov-2018	21:00	1.8	NE
	17-Nov-2018	22:00	1.5	ENE
	17-Nov-2018	23:00	1.3	NE
	18-Nov-2018	00:00	1.3	NNE
	18-Nov-2018	01:00	1.2	ENE
	18-Nov-2018	02:00	1.2	E
	18-Nov-2018	03:00	0.9	ENE
	18-Nov-2018	04:00	0.9	ENE
	18-Nov-2018	05:00	0.9	ENE
	18-Nov-2018	06:00	0.9	E
	18-Nov-2018	07:00	0.7	WNW
	18-Nov-2018	08:00	1.0	W

11.	Mean wind	Speed and Wind D	rection	
	18-Nov-2018	09:00	1.9	WSW
	18-Nov-2018	10:00	3.3	W
	18-Nov-2018	11:00	2.8	WSW
	18-Nov-2018	12:00	2.7	W
	18-Nov-2018	13:00	3.0	WSW
	18-Nov-2018	14:00	3.3	SW
	18-Nov-2018	15:00	3.0	SW
	18-Nov-2018	16:00	3.0	WSW
	18-Nov-2018	17:00	2.7	WSW
	18-Nov-2018	18:00	1.5	W
	18-Nov-2018	19:00	1.2	W
	18-Nov-2018	20:00	0.7	SW
	18-Nov-2018	21:00	0.7	ENE
	18-Nov-2018	22:00	0.9	W
	18-Nov-2018	23:00	1.6	W
	19-Nov-2018	00:00	1.6	W
	19-Nov-2018	01:00	1.3	WSW
	19-Nov-2018	02:00	1.6	WSW
	19-Nov-2018	03:00	2.1	WSW
	19-Nov-2018	04:00	2.1	WSW
	19-Nov-2018	05:00	1.6	WSW
	19-Nov-2018	06:00	1.2	W
	19-Nov-2018	07:00	1.3	WSW
	19-Nov-2018	08:00	1.8	W
	19-Nov-2018	09:00	2.1	W
	19-Nov-2018	10:00	2.1	W
	19-Nov-2018	11:00	2.5	W
	19-Nov-2018	12:00	3.4	WNW
	19-Nov-2018	13:00	2.5	W
	19-Nov-2018	14:00	2.7	W
	19-Nov-2018	15:00	2.7	W
	19-Nov-2018	16:00	3.3	W
	19-Nov-2018	17:00	3.7	W
	19-Nov-2018	18:00	2.8	SW
	19-Nov-2018	19:00	3.3	NE
	19-Nov-2018	20:00	2.7	N
	19-Nov-2018	21:00	2.8	NNE
	19-Nov-2018	22:00	2.8	N

11.	Mean wind	Speed and Wind D	rection	
	19-Nov-2018	23:00	2.8	SW
	20-Nov-2018	00:00	2.7	SW
	20-Nov-2018	01:00	2.5	N
	20-Nov-2018	02:00	1.9	N
	20-Nov-2018	03:00	2.1	N
	20-Nov-2018	04:00	2.4	N
	20-Nov-2018	05:00	2.5	W
	20-Nov-2018	06:00	2.2	N
	20-Nov-2018	07:00	2.7	W
	20-Nov-2018	08:00	2.8	W
	20-Nov-2018	09:00	2.5	W
	20-Nov-2018	10:00	3.6	W
	20-Nov-2018	11:00	3.9	W
	20-Nov-2018	12:00	3.1	W
	20-Nov-2018	13:00	3.3	W
	20-Nov-2018	14:00	4.0	W
	20-Nov-2018	15:00	4.0	WSW
	20-Nov-2018	16:00	4.0	SSW
	20-Nov-2018	17:00	3.3	WSW
	20-Nov-2018	18:00	3.1	W
	20-Nov-2018	19:00	2.2	W
	20-Nov-2018	20:00	1.8	W
	20-Nov-2018	21:00	1.8	W
	20-Nov-2018	22:00	2.2	W
	20-Nov-2018	23:00	2.1	W
	21-Nov-2018	00:00	1.9	W
	21-Nov-2018	01:00	1.8	W
	21-Nov-2018	02:00	1.8	W
	21-Nov-2018	03:00	1.9	W
	21-Nov-2018	04:00	1.9	WNW
	21-Nov-2018	05:00	1.3	W
	21-Nov-2018	06:00	1.3	SW
	21-Nov-2018	07:00	1.3	W
	21-Nov-2018	08:00	0.9	W
	21-Nov-2018	09:00	1.2	W
	21-Nov-2018	10:00	1.5	W
	21-Nov-2018	11:00	1.9	W
	21-Nov-2018	12:00	1.9	W

ш.	Mean wind	Speed and Wind D	rection	
	21-Nov-2018	13:00	2.5	W
	21-Nov-2018	14:00	1.8	WNW
	21-Nov-2018	15:00	1.9	W
	21-Nov-2018	16:00	2.1	SW
	21-Nov-2018	17:00	1.6	SW
	21-Nov-2018	18:00	1.5	SW
	21-Nov-2018	19:00	0.6	WSW
	21-Nov-2018	20:00	0.6	W
	21-Nov-2018	21:00	0.6	W
	21-Nov-2018	22:00	0.4	SW
	21-Nov-2018	23:00	0.4	W
	22-Nov-2018	00:00	0.3	SW
	22-Nov-2018	01:00	0.4	W
	22-Nov-2018	02:00	0.4	WSW
	22-Nov-2018	03:00	0.9	SW
	22-Nov-2018	04:00	0.4	SW
	22-Nov-2018	05:00	0.3	WSW
	22-Nov-2018	06:00	0.4	SW
	22-Nov-2018	07:00	0.1	WSW
	22-Nov-2018	08:00	0.9	SW
	22-Nov-2018	09:00	1.2	SW
	22-Nov-2018	10:00	1.3	WSW
	22-Nov-2018	11:00	1.9	SSW
	22-Nov-2018	12:00	2.4	SSW
	22-Nov-2018	13:00	2.1	SSW
	22-Nov-2018	14:00	2.8	SW
	22-Nov-2018	15:00	3.0	SW
	22-Nov-2018	16:00	2.2	SSW
	22-Nov-2018	17:00	1.8	W
	22-Nov-2018	18:00	2.1	WNW
	22-Nov-2018	19:00	1.3	WNW
	22-Nov-2018	20:00	1.2	WNW
	22-Nov-2018	21:00	1.2	WNW
	22-Nov-2018	22:00	1.0	WNW
	22-Nov-2018	23:00	1.2	W
	23-Nov-2018	00:00	0.9	SSE
	23-Nov-2018	01:00	0.9	SSW
	23-Nov-2018	02:00	0.6	SSW

11.	Mean wind	Speed and Wind D	rection	
	23-Nov-2018	03:00	0.6	ssw
	23-Nov-2018	04:00	0.7	SSW
	23-Nov-2018	05:00	0.7	SSW
	23-Nov-2018	06:00	0.7	SSW
	23-Nov-2018	07:00	0.7	W
	23-Nov-2018	08:00	1.0	WSW
	23-Nov-2018	09:00	1.6	W
	23-Nov-2018	10:00	2.5	SSW
	23-Nov-2018	11:00	3.1	WSW
	23-Nov-2018	12:00	2.7	WSW
	23-Nov-2018	13:00	2.4	WSW
	23-Nov-2018	14:00	2.4	WSW
	23-Nov-2018	15:00	2.5	WSW
	23-Nov-2018	16:00	1.9	WSW
	23-Nov-2018	17:00	1.5	WSW
	23-Nov-2018	18:00	1.0	W
	23-Nov-2018	19:00	1.5	W
	23-Nov-2018	20:00	0.7	W
	23-Nov-2018	21:00	0.6	SW
	23-Nov-2018	22:00	1.0	WSW
	23-Nov-2018	23:00	0.7	WSW
	24-Nov-2018	00:00	0.6	S
	24-Nov-2018	01:00	0.4	NW
	24-Nov-2018	02:00	0.6	SW
	24-Nov-2018	03:00	1.2	WSW
	24-Nov-2018	04:00	1.0	WNW
	24-Nov-2018	05:00	2.1	SSW
	24-Nov-2018	06:00	2.1	WSW
	24-Nov-2018	07:00	2.4	W
	24-Nov-2018	08:00	3.0	W
	24-Nov-2018	09:00	3.0	W
	24-Nov-2018	10:00	3.1	SSW
	24-Nov-2018	11:00	2.4	W
	24-Nov-2018	12:00	2.5	W
	24-Nov-2018	13:00	2.4	W
	24-Nov-2018	14:00	2.4	N
	24-Nov-2018	15:00	2.5	Е
	24-Nov-2018	16:00	1.9	Е

н.	Mean wind	Speed and Wind D	H ection	
	24-Nov-2018	17:00	2.1	SW
	24-Nov-2018	18:00	1.6	W
	24-Nov-2018	19:00	1.6	W
	24-Nov-2018	20:00	1.5	W
	24-Nov-2018	21:00	1.5	W
	24-Nov-2018	22:00	2.7	WNW
	24-Nov-2018	23:00	2.2	W
	25-Nov-2018	00:00	1.9	WNW
	25-Nov-2018	01:00	1.2	WNW
	25-Nov-2018	02:00	1.0	WNW
	25-Nov-2018	03:00	1.0	W
	25-Nov-2018	04:00	1.0	W
	25-Nov-2018	05:00	1.0	W
	25-Nov-2018	06:00	1.2	WSW
	25-Nov-2018	07:00	0.9	W
	25-Nov-2018	08:00	1.9	WSW
	25-Nov-2018	09:00	2.1	SW
	25-Nov-2018	10:00	2.7	SW
	25-Nov-2018	11:00	2.8	W
	25-Nov-2018	12:00	3.1	W
	25-Nov-2018	13:00	2.5	N
	25-Nov-2018	14:00	3.1	NE
	25-Nov-2018	15:00	2.8	NNE
	25-Nov-2018	16:00	1.8	W
	25-Nov-2018	17:00	1.2	W
	25-Nov-2018	18:00	1.2	W
	25-Nov-2018	19:00	0.9	W
	25-Nov-2018	20:00	1.0	W
	25-Nov-2018	21:00	1.3	W
	25-Nov-2018	22:00	1.3	WNW
	25-Nov-2018	23:00	1.2	WNW
	26-Nov-2018	00:00	0.7	WNW
	26-Nov-2018	01:00	1.0	WSW
	26-Nov-2018	02:00	1.0	WNW
	26-Nov-2018	03:00	0.9	W
	26-Nov-2018	04:00	1.0	WNW
	26-Nov-2018	05:00	1.2	WSW
	26-Nov-2018	06:00	1.8	W

II. Mean win	a Speea ana wina L	rection	
26-Nov-2018	07:00	1.6	WSW
26-Nov-2018	08:00	1.8	SW
26-Nov-2018	09:00	1.6	W
26-Nov-2018	10:00	2.1	WSW
26-Nov-2018	11:00	2.5	WSW
26-Nov-2018	12:00	3.0	W
26-Nov-2018	13:00	2.4	W
26-Nov-2018	14:00	2.5	WSW
26-Nov-2018	15:00	2.7	SW
26-Nov-2018	16:00	2.5	WSW
26-Nov-2018	17:00	1.8	W
26-Nov-2018	18:00	1.8	W
26-Nov-2018	19:00	1.9	WNW
26-Nov-2018	20:00	1.5	WSW
26-Nov-2018	21:00	1.6	SW
26-Nov-2018	22:00	1.3	SSW
26-Nov-2018	23:00	1.2	W
27-Nov-2018	00:00	1.2	W
27-Nov-2018	01:00	1.0	W
27-Nov-2018	02:00	0.9	W
27-Nov-2018	03:00	0.7	W
27-Nov-2018	04:00	1.2	NE
27-Nov-2018	05:00	1.5	W
27-Nov-2018	06:00	1.8	NNE
27-Nov-2018	07:00	1.5	SSW
27-Nov-2018	08:00	1.8	W
27-Nov-2018	09:00	1.9	W
27-Nov-2018	10:00	2.2	W
27-Nov-2018	11:00	2.2	N
27-Nov-2018	12:00	2.5	N
27-Nov-2018	13:00	2.5	NNE
27-Nov-2018	14:00	2.1	NNE
27-Nov-2018	15:00	2.8	NNE
27-Nov-2018	16:00	2.7	NNE
27-Nov-2018	17:00	2.2	NNE
27-Nov-2018	18:00	2.1	NE
27-Nov-2018	19:00	1.6	NNE
27-Nov-2018	20:00	1.6	NE

11.	TVICALI VVIIIA	Speed and Wind D	ii cetton	
	27-Nov-2018	21:00	2.2	NE
	27-Nov-2018	22:00	1.8	NE
	27-Nov-2018	23:00	1.8	ENE
	28-Nov-2018	00:00	1.8	NE
	28-Nov-2018	01:00	2.2	NE
	28-Nov-2018	02:00	1.9	NE
	28-Nov-2018	03:00	2.1	NNE
	28-Nov-2018	04:00	1.8	NNE
	28-Nov-2018	05:00	1.8	ENE
	28-Nov-2018	06:00	2.1	NE
	28-Nov-2018	07:00	1.5	W
	28-Nov-2018	08:00	1.9	E
	28-Nov-2018	09:00	2.4	SSW
	28-Nov-2018	10:00	2.7	W
	28-Nov-2018	11:00	3.1	W
	28-Nov-2018	12:00	3.3	W
	28-Nov-2018	13:00	3.0	W
	28-Nov-2018	14:00	3.0	W
	28-Nov-2018	15:00	2.8	W
	28-Nov-2018	16:00	3.1	W
	28-Nov-2018	17:00	2.8	W
	28-Nov-2018	18:00	2.1	W
	28-Nov-2018	19:00	1.3	W
	28-Nov-2018	20:00	1.8	W
	28-Nov-2018	21:00	1.0	W
	28-Nov-2018	22:00	0.7	W
	28-Nov-2018	23:00	0.6	W
	29-Nov-2018	00:00	0.7	W
	29-Nov-2018	01:00	1.3	SW
	29-Nov-2018	02:00	1.5	W
	29-Nov-2018	03:00	1.5	SW
	29-Nov-2018	04:00	1.3	WSW
	29-Nov-2018	05:00	1.6	W
	29-Nov-2018	06:00	0.4	WSW
	29-Nov-2018	07:00	0.4	SW
	29-Nov-2018	08:00	0.4	SW
	29-Nov-2018	09:00	0.9	SW
1	29-Nov-2018	10:00	1.9	SSW

П.	Mean Wind	Speed and Wind D	irection	
29	9-Nov-2018	11:00	1.9	SW
29	9-Nov-2018	12:00	2.5	SW
29	9-Nov-2018	13:00	3.0	SW
29	9-Nov-2018	14:00	2.8	W
29	9-Nov-2018	15:00	2.2	W
29	9-Nov-2018	16:00	2.5	W
29	9-Nov-2018	17:00	2.1	WSW
29	9-Nov-2018	18:00	1.5	W
29	9-Nov-2018	19:00	0.6	WNW
29	9-Nov-2018	20:00	0.6	W
29	9-Nov-2018	21:00	0.4	SW
29	9-Nov-2018	22:00	0.4	SSW
29	9-Nov-2018	23:00	0.7	SW
30	0-Nov-2018	00:00	0.4	SW
30	0-Nov-2018	01:00	0.6	SW
30	0-Nov-2018	02:00	0.1	WSW
30	0-Nov-2018	03:00	0.4	SSW
30	0-Nov-2018	04:00	0.9	WSW
30	0-Nov-2018	05:00	0.9	SW
30	0-Nov-2018	06:00	1.0	SSW
30	0-Nov-2018	07:00	0.6	SW
30	0-Nov-2018	08:00	1.3	SW
30	0-Nov-2018	09:00	2.2	WSW
30	0-Nov-2018	10:00	2.5	W
30	0-Nov-2018	11:00	2.8	WNW
30	0-Nov-2018	12:00	3.1	W
30	0-Nov-2018	13:00	2.7	WNW
30	0-Nov-2018	14:00	3.4	W
30	0-Nov-2018	15:00	3.7	WNW
30	0-Nov-2018	16:00	2.7	W
30	0-Nov-2018	17:00	2.2	W
30	0-Nov-2018	18:00	1.8	WNW
30	0-Nov-2018	19:00	1.6	W
30	0-Nov-2018	20:00	1.2	W
30	0-Nov-2018	21:00	1.2	WSW
30	0-Nov-2018	22:00	1.8	SW
30	0-Nov-2018	23:00	2.1	SW

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Agreement No. CE/59/2015 (EP)

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Air Quality and Noise Monitoring Schedule (November 2018)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]				1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4]	Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4]	
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
		24 hr TSP	AL TODAY			
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]		1 hr TSP X3 [AM5(A), AM6(A)]	1 hr TSP X3 [AM1, AM2, AM3, AM4]			
		Noise [Daytime (07:00-19:00)] [CM3, CM5] [CM6(A), CM7(A), CM8(A)]	Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4]	Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4]		
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]	24 hr TSP 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)]	1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4]			24 hr TSP 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM3, CM5] Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4]	
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]	1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4]			24 hr TSP 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM3, CM5] [CM6(A), CM7(A), CM8(A)]	1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4]	
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]		Noise [Daytime (07:00-19:00)] [CM1, CM3, CM5]	24 hr TSP 1 hr TSP X3 [AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)]	1 hr TSP X3 [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4]	Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3, CM4]	

Air Quality Monitoring Station

AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

AM5(A) - Tseung Kwan O DSD Desilting Compound

AM6(A) - Park Central, L1/F Open Space Area

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores

CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores

CM8(A) - Park Central, L1/F Open Space Area

Agreement No. CE/59/2015 (EP)

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Water Quality Monitoring Schedule (November 2018)

Sunday	Monday		Tuesday	Wednesday		Thursday		Friday		Saturday	
						1-Nov	7	2-Nov		3-Nov	
							Mid-Ebb Mid-Flood	07:36 15:02			
4-Nov		5-Nov	6-Nov		7-Nov	8-Nov	/	9-Nov		10-Nov	
	Mid-Ebb Mid-Flood	10:33 16:53		Mid-Ebb Mid-Flood	12:04 17:55		Mid-Ebb Mid-Flood	13:25 18:55			
11-Nov		12-Nov	13-Nov		14-Nov	15-Nov	/	16-Nov		17-Nov	
	Mid-Flood Mid-Ebb	10:04 15:13				Mid-Ebb Cancelled Mid-Flood 17:16			Mid-Ebb Mid-Flood	07:09 15:13	
18-Nov		19-Nov	20-Nov		21-Nov	22-Nov	7	23-Nov		24-Nov	
	Mid-Ebb Mid-Flood	09:05 16:07		Mid-Ebb Mid-Flood	10:48 16:55		Mid-Ebb Mid-Flood	12:12 17:56			
25-Nov		26-Nov	27-Nov		28-Nov	29-Nov	7	30-Nov			
	Mid-Flood Mid-Ebb	08:59 14:18		Mid-Flood Mid-Ebb	11:03 16:08		Mid-Flood Mid-Ebb	13:18 18:42			

Monitoring Station:

C1, C2, G1, G2, G3, G4, M1, M2, M3, M4, M5, M6

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction **Impact Water Quality Monitoring Schedule in Temporary Marine Embayment (November 2018)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
		Mid-Ebb 12:46 Mid-Flood 18:26				
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
						Mid-Ebb 07:09 Mid-Flood 15:13
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
				Mid-Ebb 11:31 Mid-Flood 17:24		
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	
		Mid-Flood 09:59 Mid-Ebb 15:08				

Monitoring Station: W1

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Groundwater Quality Monitoring Schedule (November 2018)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
		Groundwater Quality Monitoring				
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
				Groundwater Quality Monitoring		
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	

Monitoring Location:

Stream 1, Stream 2, Stream 3

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Air Quality and Noise Monitoring Schedule (December 2018)

Condon	Monday		Wadaaday		Eridon.	Cotondor
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday 1-Dec
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
	1 hr TSP X3		1 hr TSP X3		1 hr TSP X3	
Noise [Daytime (07:00-19:00)]	[AM5(A), AM6(A)]		[AM1, AM2, AM3, AM4]		[AM5(A), AM6(A)]	
[CM1, CM2, CM3, CM4]	Noise [Daytime (07:00-19:00)]		Noise [Daytime (07:00-19:00)]	Noise [Daytime (07:00-19:00)]		
	[CM6(A), CM7(A), CM8(A)]		[CM1, CM2, CM4]	[CM3, CM5]	Noise [Evening time (19:00-23:00)]	
					[CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)]	
					[CM1, CM2, CM3, CM4]	
		24 hr TSP				
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	: 14-Dec	15-Dec
		1 hr TSP X3		1 hr TSP X3		
		[AM1, AM2, AM3, AM4]		[AM5(A), AM6(A)]		
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]	Noise [Daytime (07:00-19:00)]	Noise [Daytime (07:00-19:00)] [CM1, CM2, CM4]	ı			
	[CM6(A), CM7(A), CM8(A)]	[CM3, CM5]			Noise [Evening time (19:00-23:00)]	
					[CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)]	
	24 hr TSP				[CM1, CM2, CM3, CM4] 24 hr TSP	
	1= 5	10.70	10.70	40.7		
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	e 21-Dec	22-Dec
	1 hr TSP X3				1 hr TSP X3 [AM1, AM2, AM3, AM4]	
	[AM1, AM2, AM3, AM4]		1 hr TSP X3		Noise [Daytime (07:00-19:00)]	
Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4]			[AM5(A), AM6(A)]		[CM1, CM2, CM4] Noise [Evening time (19:00-23:00)]	
		Noise [Daytime (07:00-19:00)] [CM3, CM5]	Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A)]		[CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)]	
		[CIVI3, CIVI3]	[CMO(A), CMI/(A), CMO(A)]		[CM1, CM2, CM3, CM4]	
				24 hr TSP		
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
23-1960		25-1960	20-1000			27-000
	1 hr TSP X3 [AM5(A), AM6(A)]			1 hr TSP X3 [AM1, AM2, AM3, AM4]	1 hr TSP X3 [AM5(A), AM6(A)]	
Noise [Daytime (07:00-19:00)]				Noise [Daytime (07:00-19:00)]	Noise [Daytime (07:00-19:00)]	
[CM1, CM2, CM3, CM4]				[CM1, CM2, CM4]	[CM6(A), CM7(A), CM8(A)]	
					[CM3, CM5] Noise [Evening time (19:00-23:00)]	
					[CM1, CM2, CM3, CM4] Noise [Night-time (23:00-07:00)]	
			24 hr TSP		[CM1, CM2, CM3, CM4]	
30-Dec	31-Dec					
Noise [Daytime (07:00-19:00)]						
[CM1, CM2, CM3, CM4]						

The schedule may be changed due to unforeseen circumstances

Air Quality Monitoring Station

AM1 - Tin Hau Temple
AM2 - Sai Tso Wan Recreation Ground
AM3 - Yau Lai Estate Bik Lai House
AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village
AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office
AM5(A) - Tseung Kwan O DSD Desilting Compound
AM6(A) - Park Central, L1/F Open Space Area

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong
CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong
CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong
CM4 - Tin Hau Temple, Cha Kwo Ling
CM5 - CCC Kei Faat Primary School, Yau Tong
CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores
CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores
CM8(A) - Park Central, L1/F Open Space Area

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Water Quality Monitoring Schedule (December 2018)

Sunday	Monda	ay	Tuesd	ay	Wednes	sday	Thurse	lay	Frida	ıy	Saturo	lay
												1-Dec
2-Dec		3-Dec		4-Dec		5-Dec		6-Dec		7-Dec	;	8-De
	Mid-Ebb Mid-Flood	09:17 15:40			Mid-Ebb Mid-Flood	11:01 16:49			Mid-Ebb Mid-Flood	12:30 17:50		
9-Dec		10-Dec		11-Dec		12-Dec		13-Dec		14-Dec	;	15-Dec
	Mid-Flood Mid-Ebb	09:04 14:17			Mid-Flood Mid-Ebb	10:35 15:26					Mid-Flood Mid-Ebb	13:25 19:06
16-Dec		17-Dec		18-Dec		19-Dec		20-Dec		21-Dec	;	22-De
			Mid-Ebb Mid-Flood	08:13 15:04			Mid-Ebb Mid-Flood	10:14 16:07			Mid-Ebb Mid-Flood	11:49 17:2
23-Dec		24-Dec		25-Dec		26-Dec		27-Dec		28-Dec	;	29-De
	Mid-Flood Mid-Ebb	08:03 13:23					Mid-Flood Mid-Ebb	10:41 16:05			Mid-Flood Mid-Ebb	12:30 18:12
30-Dec		31-Dec										
	Mid-Ebb Mid-Flood	07:44 14:13										

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Station:

C1, C2, G1, G2, G3, G4, M1, M2, M3, M4, M5, M6

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Water Quality Monitoring Schedule in Temporary Marine Embayment (December 2018)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	•	·				1-Dec
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
				Mid-Ebb 11:47		
				Mid-Flood 17:19		
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
		Mid-Flood 09:47				
		Mid-Ebb 14:46				
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
20200	-, -, -, -, -, -, -, -, -, -, -, -, -, -		-, -,			
		Mid-Ebb 08:13				
		Mid-Flood 15:03				
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
25-Dec	24-DCC	23-Dec	20-Dec	27-DCC	20-DCC	29-000
					Mid-Flood 11:35	
					Mid-Ebb 17:05	
30-Dec	21 D					
эџ-рес	31-Dec					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Station:

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Groundwater Quality Monitoring Schedule (December 2018)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Dec
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
				Groundwater Quality Monitoring		
				Wolltoffig		
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
		Groundwater Quality Monitoring				
		Monitoring				
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
30-Dec	31-Dec					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Location:

Stream 1, Stream 2, Stream 3

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix E - 1-hour TSP Monitoring Results

Location AM1 -	Tin Hau Ten	nple	
Date	Time	Weather	Particulate Concentration (μg/m³)
1-Nov-18	9:00	Sunny	37.6
1-Nov-18	10:00	Sunny	36.5
1-Nov-18	11:00	Sunny	34.2
7-Nov-18	9:00	Sunny	82.8
7-Nov-18	10:00	Sunny	89.5
7-Nov-18	11:00	Sunny	92.9
13-Nov-18	9:00	Sunny	70.7
13-Nov-18	10:00	Sunny	75.2
13-Nov-18	11:00	Sunny	74.1
19-Nov-18	9:00	Sunny	93.0
19-Nov-18	10:00	Sunny	103.4
19-Nov-18	11:00	Sunny	82.7
23-Nov-18	9:00	Sunny	33.1
23-Nov-18	10:00	Sunny	34.2
23-Nov-18	11:00	Sunny	34.2
29-Nov-18	13:00	Sunny	22.8
29-Nov-18	14:00	Sunny	21.7
29-Nov-18	15:00	Sunny	26.2
		Average	58.0
		Maximum	103.4
		Minimum	21.7

Date	Time	Weather	Particulate Concentration (µg/m³)
Date	Time	Weather	Farticulate Concentration (µg/m)
1-Nov-18	9:00	Sunny	28.7
1-Nov-18	10:00	Sunny	27.5
1-Nov-18	11:00	Sunny	26.4
7-Nov-18	13:30	Sunny	79.6
7-Nov-18	14:30	Sunny	71.9
7-Nov-18	15:30	Sunny	75.0
13-Nov-18	13:00	Sunny	57.3
13-Nov-18	14:00	Sunny	48.1
13-Nov-18	15:00	Sunny	55.0
19-Nov-18	13:00	Sunny	73.3
19-Nov-18	14:00	Sunny	77.9
19-Nov-18	15:00	Sunny	61.3
23-Nov-18	13:30	Sunny	48.1
23-Nov-18	14:30	Sunny	48.1
23-Nov-18	15:30	Sunny	45.8
29-Nov-18	9:00	Sunny	14.9
29-Nov-18	10:00	Sunny	19.5
29-Nov-18	11:00	Sunny	12.6
		Average	48.4
		Maximum	79.6
		Minimum	12.6

MA16034/App E - 1hr TSP

Appendix E - 1-hour TSP Monitoring Results

Location AM3 -	Yau Lai Esta	ate Bik Lai House	
Date	Time	Weather	Particulate Concentration (μg/m³)
1-Nov-18	13:00	Sunny	54.7
1-Nov-18	14:00	Sunny	54.7
1-Nov-18	15:00	Sunny	52.4
7-Nov-18	9:00	Sunny	97.6
7-Nov-18	10:00	Sunny	92.3
7-Nov-18	11:00	Sunny	105.4
13-Nov-18	9:00	Sunny	86.0
13-Nov-18	10:00	Sunny	90.5
13-Nov-18	11:00	Sunny	77.9
19-Nov-18	9:00	Sunny	79.8
19-Nov-18	10:00	Sunny	73.0
19-Nov-18	11:00	Sunny	82.5
23-Nov-18	13:30	Sunny	30.8
23-Nov-18	14:30	Sunny	31.9
23-Nov-18	15:30	Sunny	27.4
29-Nov-18	9:00	Sunny	14.8
29-Nov-18	10:00	Sunny	14.8
29-Nov-18	11:00	Sunny	17.1
	•	Average	60.2
		Maximum	105.4
		Minimum	14.8

ocation AM4 -	Sitting-out /	Area at Cha Kwo L	ing Village
Date	Time	Weather	Particulate Concentration (µg/m³)
1-Nov-18	13:00	Sunny	34.4
1-Nov-18	14:00	Sunny	34.4
1-Nov-18	15:00	Sunny	32.1
7-Nov-18	14:00	Sunny	109.6
7-Nov-18	15:00	Sunny	98.3
7-Nov-18	16:00	Sunny	103.1
13-Nov-18	13:00	Sunny	66.1
13-Nov-18	14:00	Sunny	74.1
13-Nov-18	15:00	Sunny	57.0
19-Nov-18	13:00	Sunny	93.1
19-Nov-18	14:00	Sunny	86.9
19-Nov-18	15:00	Sunny	83.9
23-Nov-18	9:00	Sunny	49.3
23-Nov-18	10:00	Sunny	48.1
23-Nov-18	11:00	Sunny	45.8
29-Nov-18	13:00	Sunny	33.2
29-Nov-18	14:00	Sunny	37.8
29-Nov-18	15:00	Sunny	27.5
		Average	61.9
		Maximum	109.6
		Minimum	27.5


MA16034/App E - 1hr TSP


Appendix E - 1-hour TSP Monitoring Results

Location AM5(A	i) - Tseung k	(wan O DSD Desil	ting Compound
Date	Time	Weather	Particulate Concentration (μg/m³)
6-Nov-18	13:00	Sunny	48.8
6-Nov-18	14:00	Sunny	44.9
6-Nov-18	15:00	Sunny	53.6
12-Nov-18	13:00	Sunny	137.8
12-Nov-18	14:00	Sunny	130.6
12-Nov-18	15:00	Sunny	144.3
16-Nov-18	9:00	Cloudy	137.4
16-Nov-18	10:00	Cloudy	134.3
16-Nov-18	11:00	Cloudy	130.4
22-Nov-18	13:00	Fine	20.5
22-Nov-18	14:00	Fine	20.5
22-Nov-18	15:00	Fine	21.7
28-Nov-18	13:00	Cloudy	169.3
28-Nov-18	14:00	Cloudy	177.2
28-Nov-18	15:00	Cloudy	178.4
		Average	103.3
		Maximum	178.4
		Minimum	20.5

ocation AM6(A) - Park Cen	tral, L1/F Open S	pace Area
Date	Time	Weather	Particulate Concentration (μg/m³)
6-Nov-18	9:00	Sunny	51.4
6-Nov-18	10:00	Sunny	47.8
6-Nov-18	11:00	Sunny	55.3
12-Nov-18	9:00	Sunny	108.6
12-Nov-18	10:00	Sunny	113.1
12-Nov-18	11:00	Sunny	105.3
16-Nov-18	13:00	Cloudy	114.5
16-Nov-18	14:00	Cloudy	119.2
16-Nov-18	15:00	Cloudy	116.8
22-Nov-18	9:00	Fine	18.2
22-Nov-18	10:00	Fine	20.5
22-Nov-18	11:00	Fine	22.8
28-Nov-18	9:00	Cloudy	161.4
28-Nov-18	10:00	Cloudy	159.0
28-Nov-18	11:00	Cloudy	148.8
		Average	90.8
		Maximum	161.4
		Minimum	18.2

MA16034/App E - 1hr TSP





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Nov-18	Sunny	297.3	766.5	2.9691	3.1229	0.1538	4487.3	4511.3	24.0	1.22	1.22	1.22	1754.2	87.7
12-Nov-18	Cloudy	298.8	764.1	3.0043	3.1701	0.1658	4511.3	4535.3	24.0	1.21	1.21	1.21	1746.4	94.9
16-Nov-18	Cloudy	296.1	764.9	2.9728	3.1146	0.1418	4535.3	4559.3	24.0	1.22	1.22	1.22	1756.0	80.8
22-Nov-18	Sunny	293.2	767.8	2.9856	3.1299	0.1443	4559.3	4583.3	24.0	1.23	1.23	1.23	1769.0	81.6
28-Nov-18	Sunny	293.7	766.8	2.9879	3.0955	0.1076	4583.3	4607.3	24.0	1.23	1.23	1.23	1766.1	60.9
													Min	60.9
													Max	94.9
													Average	81.2

Location AM2 - Sai Tso Wan Recreation Ground

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	(m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Nov-18	Sunny	297.5	766.4	2.9810	3.0879	0.1069	25391.1	25415.1	24.0	1.22	1.22	1.22	1754.2	60.9
12-Nov-18	Sunny	298.4	764.7	2.9989	3.1017	0.1028	25415.1	25439.1	24.0	1.22	1.21	1.22	1749.6	58.8
16-Nov-18	Cloudy	296.3	764.8	2.9938	3.1171	0.1233	25439.1	25463.1	24.0	1.22	1.22	1.22	1755.9	70.2
22-Nov-18	Sunny	293.8	767.1	2.9737	3.0903	0.1166	25463.1	25487.1	24.0	1.23	1.23	1.23	1766.1	66.0
28-Nov-18	Sunny	293.6	766.4	3.1975	3.3098	0.1123	25487.1	25511.1	24.0	1.23	1.23	1.23	1765.9	63.6
													Min	58.8
													Max	70.2
													Average	63.9

Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Nov-18	Sunny	297.6	766.2	2.9994	3.2577	0.2583	13814.7	13838.7	24.0	1.22	1.22	1.22	1753.4	147.3
12-Nov-18	Cloudy	298.2	764.7	3.0200	3.1696	0.1496	13838.7	13862.7	24.0	1.22	1.21	1.22	1749.9	85.5
16-Nov-18	Cloudy	296.6	765.1	2.9982	3.1053	0.1071	13862.7	13886.7	24.0	1.22	1.22	1.22	1755.1	61.0
22-Nov-18	Sunny	293.5	767.3	2.9719	3.1085	0.1366	13886.7	13910.7	24.0	1.23	1.23	1.23	1767.1	77.3
28-Nov-18	Sunny	294.1	767.1	3.0039	3.1058	0.1019	13910.7	13934.7	24.0	1.23	1.23	1.23	1765.0	57.7
													Min	57.7
													Max	147.3
													Average	85.8

MA16034/App F - 24 hr TSP

Appendix F - 24-hour TSP Monitoring Results

Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Nov-18	Sunny	296.9	765.8	3.0007	3.2446	0.2439	10801.2	10825.2	24.0	1.23	1.23	1.23	1765.0	138.2
12-Nov-18	Cloudy	298.5	764.6	3.0059	3.3317	0.3258	10825.2	10849.2	24.0	1.22	1.22	1.22	1758.2	185.3
16-Nov-18	Cloudy	295.6	765.4	3.0195	3.3175	0.2980	10849.2	10873.2	24.0	1.23	1.23	1.23	1768.8	168.5
22-Nov-18	Sunny	293.5	766.8	2.9838	3.2784	0.2946	10873.2	10897.2	24.0	1.23	1.23	1.23	1777.6	165.7
28-Nov-18	Sunny	293.8	766.2	3.1112	3.3310	0.2198	10897.2	10921.2	24.0	1.23	1.23	1.23	1775.8	123.8
													Min	123.8
													Max	185.3
													Average	156.3


Location AM5(A) - Tseung Kwan O DSD Desilting Compound


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m^3)	$(\mu g/m^3)$
6-Nov-18	Sunny	297.9	766.7	2.9919	3.0786	0.0867	27136.3	27160.3	24.0	1.23	1.23	1.23	1765.6	49.1
12-Nov-18	Sunny	299.2	763.1	2.9946	3.0519	0.0573	27160.3	27184.3	24.0	1.22	1.22	1.22	1756.5	32.6
16-Nov-18	Sunny	296.8	764.4	3.0197	3.1135	0.0938	27184.3	27208.3	24.0	1.23	1.23	1.23	1766.3	53.1
22-Nov-18	Sunny	293.0	768.0	3.2201	3.2961	0.0760	27208.3	27232.3	24.0	1.24	1.24	1.24	1784.0	42.6
28-Nov-18	Cloudy	292.5	767.1	2.9993	3.0734	0.0741	27232.3	27256.3	24.0	1.24	1.24	1.24	1784.6	41.5
													Min	32.6
													Max	53.1
													Average	43.8

Location AM6(A) - Park Central, L1/F Open Space Area

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-Nov-18	Sunny	297.5	766.4	2.9455	3.1348	0.1893	17579.8	17603.8	24.0	1.23	1.23	1.23	1774.1	106.7
12-Nov-18	Sunny	299.6	763.3	3.0115	3.1614	0.1499	17603.8	17627.8	24.0	1.23	1.22	1.23	1764.3	85.0
16-Nov-18	Sunny	296.4	764.7	2.9767	3.1776	0.2009	17627.8	17651.8	24.0	1.23	1.23	1.23	1775.4	113.2
22-Nov-18	Sunny	292.8	768.4	3.2187	3.4080	0.1893	17651.8	17675.8	24.0	1.24	1.24	1.24	1790.7	105.7
28-Nov-18	Cloudy	292.6	767.5	2.9956	3.1785	0.1829	17675.8	17699.8	24.0	1.22	1.22	1.22	1755.5	104.2
													Min	85.0
													Max	113.2
													Average	102.9

MA16034/App F - 24 hr TSP





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CM1	- Nga Lai Ho	ouse, Yau Lai	Estate Phas	e 1, Yau To	ng		
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
1-Nov-18	14:00	Sunny	67.3	68.2	64.8		62.6
7-Nov-18	10:15	Sunny	74.8	76.9	70.9		74.3
13-Nov-18	10:00	Sunny	74.5	76.2	71.4		73.9
16-Nov-18	15:10	Cloudy	74.9	78.2	72.3	65.5	74.4
19-Nov-18	10:20	Sunny	74.5	77.1	70.4		73.9
27-Nov-18	15:00	Cloudy	71.9	74.2	69.1		70.8
29-Nov-18	9:15	Sunny	74.1	75.6	72.3		73.5

Location CM2	- Bik Lai Ho	use, Yau Lai E	State Phase	e 1, Yau Ton	g		
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
1-Nov-18	13:15	Sunny	68.3	70.4	67.1		66.5
7-Nov-18	9:20	Sunny	74.6	76.7	71.2		74.2
13-Nov-18	9:05	Sunny	74.1	76.0	71.3	63.6	73.7
19-Nov-18	9:20	Sunny	74.2	76.9	69.8		73.8
29-Nov-18	10:00	Sunny	74.1	75.8	71.9		73.7

Location CM3	- Block S, Y	au Lai Estate	Phase 5, Ya	u Tong			
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
6-Nov-18	8:15	Sunny	74.3	77.1	70.3		73.7
16-Nov-18	16:00	Cloudy	74.6	77.3	71.5	65.6	74.0
22-Nov-18	11:00	Cloudy	74.4	77.0	69.8	05.0	73.8
27-Nov-18	16:00	Cloudy	74.0	75.6	72.0		73.3

Location CM4	- Tin Hau Te	emple. Cha Ky	vo l ina				
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
1-Nov-18	9:15	Sunny	65.2	67.6	62.5		62.4
7-Nov-18	11:15	Sunny	64.2	67.5	61.7	1	60.2
13-Nov-18	9:05	Sunny	66.4	69.8	63.4	62.0	64.4
19-Nov-18	9:05	Sunny	69.2	71.3	65.4		68.3
29-Nov-18	13:15	Sunny	65.6	67.8	63.1		63.1

Location CM5	- CCC Kei F	aat Primary S	chool, Yau 1	Гong			
					Unit:	: dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
6-Nov-18	9:00	Sunny	70.1	71.9	67.0		65.6
16-Nov-18	16:45	Cloudy	69.0	71.3	65.8	68.2	61.3
22-Nov-18	16:30	Cloudy	70.4	73.1	66.8	00.2	66.4
27-Nov-18	14:00	Cloudy	69.6	72.4	65.3		64.0

MA16034/App G - Noise Cinotech

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

10.00	ocation CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores											
Location CM6(A) - Site Bo	undary of Cor	ntract No. NI	E/2015/02 ne	ear Tower 1,	Ocean Shores						
					Unit:	dB (A) (30-min)						
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level					
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}					
6-Nov-18	10:00	Sunny	69.7	72.2	67.1		68.9					
12-Nov-18	15:00	Sunny	65.5	66.9	62.3	61.9	63.0					
22-Nov-18	15:15	Cloudy	67.7	70.4	62.7	01.9	66.4					
28-Nov-18	15:15	Cloudy	62.4	64.3	59.2		52.8					


Location CM7(A) - Site Bo	undary of Cor	ntract No. NI	E/2015/02 ne	ar Tower 7,	Ocean Shores	
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise l	_evel	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
6-Nov-18	10:35	Sunny	69.4	72.8	66.8		69.0
12-Nov-18	14:00	Sunny	64.8	66.3	61.4	58.3	63.7
22-Nov-18	14:35	Cloudy			56.5	67.4	
28-Nov-18	14:30	Cloudy				61.2	

Location CM8(A) - Park Ce	entral, L1/F Op	en Space A	rea				
					Unit:	dB (A) (30-min)		
Date	Time	Weather	Meas	sured Noise I	Construction Noise Level			
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
6-Nov-18	9:00	Sunny	64.3	67.4	58.3		64.3 Measured ≤ Baseline	
12-Nov-18	9:11	Sunny	65.4 67.2 58.4		69.1	65.4 Measured ≦ Baseline		
22-Nov-18	9:30	Cloudy	66.3	69.0	59.7	09.1	66.3 Measured ≤ Baseline	
28-Nov-18	13:20	Cloudy	67.7 70.6 6				67.7 Measured ≤ Baselin	

MA16034/App G - Noise Cinotech

Noise Levels CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong Baseline NL,65.5 dB(A) Limit Level, 75.0 dB(A) dB(A) 80 75 **Construction Noise Level** 70 65 60 55 50 45 40 31.00t18 01. AUG 18 03,00t,18 01,404,8 Date CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong Construction Noise Level dB(A) 80 75 70 65 60 55 50 45 40 03.00t/8 Date CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong Baseline NL, 65.6 dB(A) Limit Level, 75.0 dB(A) Construction Noise Level dB(A) 80 75 70 65 60 55 50 45 40 01. AUG 18 Title Project Agreement No. CE/59/2015 (EP) Scale Environmental Team for Tseung Kwan O - Lam Tin Tunnel -No. MA16034 N.T.S Design and Construction Graphical Presentation of Date Appendix Construction Noise Monitoring Results Nov 18 G

Noise Levels



Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of
Construction Noise Monitoring Results

Scale


N.T.S

No. MA16034

Date
Nov 18

Appendix
G

Noise Levels



Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of
Construction Noise Monitoring Results

Scale Project
N.T.S No. MA16034

Date Nov 18 Appendix G

(Restricted Hours - 19:00 to 23:00 on all other days & 07:00 to 23:00 holidays)

- ·	-			dB (/	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L eq	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}
	22:45		65.9	67.0	64.0			
2-Nov-18	22:50	Cloudy	65.7	66.8	64.4	66.2		61.5
	22:55	1	66.8	68.6	64.2			
	11:15		66.3	67.6	64.6			
4-Nov-18	11:20	Cloudy	66.8	67.9	64.7	66.6		62.6
	11:25		66.8	67.9	65.3			
	22:40		63.7	64.9	62.0			
8-Nov-18	22:45	Fine	64.1	65.6	62.2	64.0		64.0 Measured ≤ Baseli
	22:50		64.1	65.9	62.2			
	11:10		64.7	66.6	62.4			
1-Nov-18	11:15	Sunny	65.1	66.8	62.2	64.8		54.2
	11:20		64.5	66.6	62.2			
	22:40		65.5	66.7	64.1			
16-Nov-18	22:45	Rainy	65.0	66.2	63.9	65.4	64.4	58.5
	22:50		65.6	66.8	64.3			
	10:30		65.4	67.1	62.9			
18-Nov-18	10:35	Sunny	65.8	67.2	63.4	65.8		60.2
	10:40		66.1	68.3	64.0			
	22:45		68.3	69.7	66.8			
23-Nov-18	22:50	Fine	68.3	69.7	66.3	68.4		66.2
	22:55		68.5	70.0	66.2			
•	11:45		69.6	70.8	68.0			
25-Nov-18	11:50	Cloudy	68.4	69.6	67.1	69.0		67.2
	11:55	.55 68.8 69.9 67 2:45 68.7 70.2 66	67.3					
	22:45		68.7		66.4			
30-Nov-18	22:50		68.2	69.6	66.5	68.4		66.2
	22:55		68.4	69.6	66.3			

- ·	-			dB (/	A) (5-min)		Baseline Level	Construction Noise Leve
Date	Time	Weather	L eq	L ₁₀	L 90	Average L _{eq}	L _{eq}	L eq
	22:15		65.6	67.1	64.0			
2-Nov-18	22:20	Cloudy	65.9	67.2	64.4	65.6		60.0
	22:25		65.4	66.6	64.0			
	10:45		65.9	67.0	64.4			
4-Nov-18	10:50	Cloudy	65.5	66.8	63.5	65.7		60.4
	10:55		65.6	67.0	64.0			
	22:15		64.2	65.8	62.3			
8-Nov-18	22:20	Fine	64.0	65.3	62.6	64.0		64.0 Measured ≤ Basel
	22:25		63.9	65.5	62.2			
	10:40		64.1	66.3	62.2			
1-Nov-18	10:45	Sunny	64.5	66.8	62.4	64.4		50.9
	10:50		64.7	66.9	62.5			
	22:15		65.4	66.7	63.9			
16-Nov-18	22:20	Fine	64.9	66.2	63.9	65.2	64.2	58.3
	22:25		65.3	66.8	64.1			
	10:00		66.4	69.2	64.1			
8-Nov-18	10:05	Sunny	66.5	68.7	64.2	66.5		62.6
	10:10		66.7	68.5	64.2			
	22:10		65.9	67.1	64.2			
23-Nov-18	22:15	Fine	66.0	67.3	64.4	66.0		61.3
	22:20		66.0	67.2	64.4			
	11:15		66.7	67.9	65.3			
25-Nov-18	11:20	Rainy 66	66.4	67.7	65.0	66.4		62.4
	11:25		66.0	66.9	65.0			
	22:15		65.4	66.9	63.4		7	
30-Nov-18	22:20	Fine	65.7	67.1	63.5	65.7		60.4
	22:25		65.9	67.1	63.6			1

- ·	_			dB (A	A) (5-min)		Baseline Level	Construction Noise Leve
Date	Time	Weather	L eq	L ₁₀	L 90	Average L _{eq}	L _{eq}	L eq
	21:45		65.9	66.7	63.5			
2-Nov-18	21:50	Cloudy	66.1	66.9	64.5	65.9		59.7
	21:55	i i	65.8	66.8	63.2	1		
	10:15		65.7	67.0	63.7			
4-Nov-18	10:20	Cloudy	65.7	66.9	64.1	65.6		58.3
	10:25		65.3	66.7	63.7			
	21:45		65.2	66.3	64.0			
8-Nov-18	21:50	Fine	64.8	65.9	63.0	64.9		51.4
	21:55		64.8	66.3	63.0			
	10:05		64.2	66.5	62.7			
1-Nov-18	10:10	Sunny	64.5	66.7	63.0	64.5		64.5 Measured ≦ Baseli
	10:15		64.7	66.7	63.2			
	21:40		64.9	66.3	62.8			
6-Nov-18	21:45	Fine	65.1	66.4	63.0	64.8	64.7	48.4
	21:50		64.2	65.6	63.0			
	9:30		64.1	66.2	62.7			
8-Nov-18	9:35	Sunny	64.7	66.5	63.0	64.5		64.5 Measured ≦ Baseli
	9:40		64.8	66.5	63.1			
	20:40		66.3	67.4	64.4			
23-Nov-18	20:45	Fine	65.3	66.7	63.8	65.9		59.7
	20:45		65.9	67.6	64.2			
	10:40		65.9	67.3	64.1			
25-Nov-18	10:45	Cloudy	66.7	67.8	65.0	66.1		60.5
	10:50		65.6	66.8	64.2			
	21:45		65.2	66.6	63.5			
80-Nov-18	21:50	21:50 Fine 21:55	65.4	66.7	63.7			57.1
	21:55		65.5	66.8	63.8	1		I

Appendix G - Noise Monitoring Results

Location CM4	- Tin Hau Te	emple, Cha Kv	vo Ling					
- ·				dB (A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L eq	L ₁₀	L 90	Average L _{eq}	L eq	L eq
	21:10		53.3	56.4	42.6			
2-Nov-18	21:15	Cloudy	51.7	55.6	40.9	52.6		52.6 Measured ≤ Baseline
	21:20		52.6	56.5	41.2			
	9:30		52.9	57.3	43.7			
4-Nov-18	9:35	Cloudy	53.4	56.9	47.4	52.8		52.8 Measured ≤ Baseline
	9:40		51.8	55.2	45.6			
	21:00		53.1	55.7	47.0			
8-Nov-18	21:05	Fine	53.8	55.6	46.9	53.5		53.5 Measured ≤ Baseline
	21:10		53.5	55.7	46.7			
	9:35		54.2	56.8	47.9			
11-Nov-18	9:40	Sunny	54.6	56.7	48.1	54.8		54.8 Measured ≤ Baseline
	9:45		55.4	57.1	49.3			
	21:10		54.2	56.1	46.9			
16-Nov-18	21:15	Rainy	53.7	55.3	46.5	54.4	57.0	54.4 Measured ≤ Baseline
	21:20		55.1	58.0	47.4			
	9:00		56.9	59.2	53.4			
18-Nov-18	9:05	Sunny	57.1	60.5	54.2	57.1		40.7
	9:10		57.4	60.4	54.5			
	21:30		53.9	57.8	44.6			
23-Nov-18	21:35	Fine	53.0	55.3	46.4	53.2		53.2 Measured ≤ Baseline
	21:40		52.7	55.7	46.7			
	10:00		56.8	58.7	52.4			
25-Nov-18	10:05	Rainy	57.1	59.0	52.6	56.9		56.9 Measured ≤ Baseline
	10:10		56.9	58.9	52.5			
	21:00		52.5	56.2	42.5			
30-Nov-18	21:05	1:05 Fine	52.3	55.7	44.1			53.1 Measured ≤ Baseline
	21:10		54.2	57.8	46.2			

Appendix G - Noise Monitoring Results


(Restricted Hours - 2300-0700 on all days)


Б.	+	307 11		dB (A	4) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}
	23:00		66.1	67.2	65.0			
2-Nov-18	23:05	Cloudy	66.1	67.2	64.9	66.1		64.7
	23:10	Ī	66.1	67.7	64.3			
	23:00		63.9	65.2	60.4			
8-Nov-18	23:05	Fine	64.3	65.8	60.5	64.2		61.8
	23:10	Fine	64.5	66.1	60.8			
	23:00		62.9	64.8	60.9			
16-Nov-18	23:05		63.9	65.7	61.2	63.7	60.5	60.9
	23:10	Ī	64.3	66.7	62.6			
	23:00		68.6	70.1	66.5			
23-Nov-18	23:05	Fine	68.4	70.1	66.5	68.1		67.3
30-Nov-18	23:10	Ī	67.2	68.9	64.8			
	23:00	Fine	68.1	68.9	66.2			
	23:05		68.1	69.6	66.3	68.0		67.1
	23:10		67.9	68.9	66.5	1		

Dete	Time	\\/+h		dB (A	A) (5-min)		Baseline Level	Construction Noise Leve	
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	
	23:25		64.2	65.6	62.4				
2-Nov-18	23:30	Cloudy	64.3	65.5	63.1	64.1		62.9	
	23:35		63.9	65.0	62.2				
	23:30		64.7	66.9	62.8				
8-Nov-18	23:35	Fine	65.4	67.2	63.1	64.8		63.8	
	23:40		64.2	66.5	62.4				
	23:25	Fine	64.9	66.8	63.4				
6-Nov-18	23:30		64.7	66.6	63.1	64.8	58.0	63.8	
	23:35		64.7	66.8	63.1				
	23:30		64.7	66.8	63.0				
23-Nov-18	23:35	Fine	65.1	66.9	63.2	64.9		63.9	
30-Nov-18	23:40		64.9	66.6	63.0				
	23:25	Fine	65.2	66.3	64.1				
	23:30		64.6	65.8	63.8	64.9		63.9	
	23:35	1	64.9	66.3	63.4	1			


Location CM3	- Block S, Ya	au Lai Estate I	Phase 5, Yaı	u Tong				
D-4-	T:	M/ th		dB (/	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}
	0:15		61.0	62.3	59.2			
2-Nov-18	0:20	Cloudy	60.7	62.0	58.6	60.9		52.6
	0:25		60.9	62.1	59.0			
	0:30		64.4	66.4	62.8			
8-Nov-18	0:35	Fine	64.5	66.6	62.9	64.5		62.5
	0:40		64.5	66.7	63.0			
	23:55	Fine	62.1	64.0	59.8			
16-Nov-18	0:00		62.4	64.2	60.3	62.4	60.2	58.4
	0:05		62.8	64.3	60.5			
	0:10		62.7	64.3	59.6			
23-Nov-18	0:15	Fine	63.1	65.4	60.3	63.1		60.0
	0:20	Ī	63.4	65.8	60.3			
	0:30		64.2	66.1	62.4			
30-Nov-18	0:35	Fine	64.5	66.5	62.8	64.3		62.2
	0:40		64.3	66.4	62.4			

D-4-	T:	10/41		dB (A	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}
	1:00		48.2	51.9	40.5			
2-Nov-18	1:05	Cloudy	48.6	52.0	41.1	48.3		48.3 Measured ≤ Baseline
	1:10	[48.0	50.9	40.5			
	0:00		52.6	54.2	44.5			
8-Nov-18	0:05	Fine	52.9	54.7	44.6	52.9		52.9 Measured ≤ Baseline
	0:10	Fine	53.1	54.7	44.4			
	0:25		51.2	53.9	43.8			
16-Nov-18	0:30		51.3	54.0	44.0	51.5	55.8	51.5 Measured ≦ Baseline
	0:35	[51.9	54.5	44.5			
	23:45		51.4	54.7	45.2			
23-Nov-18	23:50	Fine	52.1	55.0	44.9	51.6		51.6 Measured ≦ Baseline
30-Nov-18	23:55	Ī [51.4	54.5	44.2			
	0:00		52.4	56.0	42.3			
	0:05	Fine	52.6	55.5	43.0	52.5		52.5 Measured ≦ Baseline
	0:10	ī l	52.5	55.1	42.8			










Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Restricted Noise Monitoring Results

Scale Project
N.T.S No. MA16034

Date Nov 18 Appendix
G


Noise Levels (Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days)



Agreement No. CE/59/2015 (EP) Title Scale Project Environmental Team for Tseung Kwan O - Lam Tin Tunnel -N.T.S Design and Construction Appendix Date Graphical Presentation of Restricted Noise Monitoring Results


MA16034 Nov 18 G





Title Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction	Scale	N.T.S	Project No. MA16034	CINOTCCL
Graphical Presentation of Restricted Noise Monitoring Results	Date	Nov 18	Appendix G	CINOIECU

Noise Levels (Restricted Hours - 2300-0700 on all days)



Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Restricted Noise Monitoring Results



APPENDIX H GROUNDWATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction

Groundwater Quality Monitoring Results at Stream 1

	Date	Weather	Sampling	Depth (m)	Tempera	Temperature (°C) pH		Salini	Salinity ppt DO Saturation (%		ration (%)	Dissolved Oxygen (mg/L)		Turbidity(NTU)		
	Date	Condition	Time	Deptii (iii)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
6	6-Nov-18	Sunnv	09:56	Middle	23.5	23.5	7.5	7.5	0.8	0.8	99.4	99.4	8.4	8.4	0.8	0.8
Ľ	71107 10	Guilly	00.00	ivildule	23.5	20.0	7.5	/ 5	0.8	0.0	99.3	00.4	8.4	0.4	0.8	0.0
2	2-Nov-18	Cloudy	16:39	Middle	21.9	21.9	7.8	7.9	0.7	0.7	99.6	99.6	8.7	9.7	0.9	0.9
	Z-140V-10	Cioday	10.55	ivildule	21.9	21.9	7.8	7.0	0.7	0.7	99.6	33.0	8.7	0.7	0.9	0.9

Groundwater Quality Monitoring Results at Stream 2

Date	Weather	Sampling	Depth (m)	Temperature (°C)		рН		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)	
Date	Condition	Time	Deptil (III)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
6-Nov-18	Sunny	10:32	Middle	24.7 24.7	24.7	7.6 7.6	7.6	0.2 0.2	0.2	98.5 98.5	98.5	8.2 8.2	8.2	4.7 4.6	4.7
22-Nov-18	Cloudy	13:43	Middle	22.2 22.2	22.2	7.2 7.2	7.2	0.1 0.1	0.1	96.2 96.1	96.2	8.4 8.4	8.4	1.1 1.0	1.1

Groundwater Quality Monitoring Results at Stream 2(A)

Date	Weather	Sampling	Depth (m)	Temperature (°C)		рН		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)	
	Condition	Time		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
6-Nov-18	Sunny	10:33	Middle	24.8 24.8	24.8	7.6 7.6	7.6	0.2 0.2	0.2	98.8 98.9	98.9	8.2 8.2	8.2	4.6 4.7	4.7


Groundwater Quality Monitoring Results at Stream 3


Date	Weath	er Samplin	Depth (m)	Temperature (°C)		рН		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)	
Date	Condition Time	Deptil (III)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	
6-Nov-	-18 Sunn	/ 10:53	Middle	24.6	24.6	7.6	7.6	0.1	0.1	92.7	92.7	7.7	7.7	1.3	1.2
0-1100	- 10 Sullii	/ 10.55	ivildule	24.6	24.0	7.6	7.0	0.1	0.1	92.6	92.1	7.7	1.1	1.2	1.5
22-Nov	-18 Cloud	y 13:27	Middle	22.2	22.2	7.3	7.2	0.1	0.1	87.9	87.9	7.7	7.7	0.4	0.4
22-NOV	-16 Cloud	y 13.27	ivildule	22.2	22.2	7.3	7.5	0.1	0.1	87.9	67.9	7.7	1.1	0.4	0.4


Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction


Summary of Groundwater Quality Monitoring Results

		Parameters (unit)											
Location	Date	рН	Dissolved Oxygen (mg/L)	Turbidity (NTU)	SS (mg/L)	BOD ₅ (mg O ₂ /L)	TOC (mg- TOC/L)	Total Nitrogen (mg/L)	NH ₃ -N (mg NH ₃ -N/L)	Total Phosphorus (mg-P/L)			
	Stream 1	7.5	8.4	0.8	<2.5	<2	4	<0.6	<0.05	<0.05			
6-Nov-18	Stream 2	7.6	8.2	4.7	3	<2	6	1.5	<0.05	0.05			
0-1100-10	Stream 2(A)	7.6	8.2	4.7	3	<2	N/A	N/A	N/A	N/A			
	Stream 3	7.6	7.7	1.3	<2.5	<2	3	1.2	<0.05	<0.05			
	Stream 1	7.8	8.7	0.9	<2.5	<2	6	0.6	<0.05	<0.05			
22-Nov-18	Stream 2	7.2	8.4	1.1	<2.5	<2	7	1.1	<0.05	<0.05			
	Stream 3	7.3	7.7	0.4	<2.5	<2	7	1.4	<0.05	<0.05			










Title Agreement No. CE 59/2015(EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel
Design and Construction


Graphical Presentation of Groundwater Quality
Monitoring Result


N.T.S Project
No. MA16034


Date Appendix H

















APPENDIX I MARINE WATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix I - Action and Limit Levels for Marine Water Quality on 2 November 2018 (Mid-Ebb Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
(======================================		<u>C2: 9.6 NTU</u>	<u>C2: 10.4 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.0 mg/L</u>	<u>C2: 6.5 mg/L</u>
	Stations M1-M	<u>5</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 6.0 mg/L</u>	<u>C2: 6.5 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.96 mg/L</u>	<u>C2: 7.5 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 02 November 2018

Location	Weather	Sea	Sampling	Done	th (m)	Tempera	ature (°C)	þ	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTl		Suspe	nded Solids	(mg/L)
Location	Condition	Condition*	Time	Бер	uii (iiii)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.8 24.8	24.8	8.2 8.2	8.2	31.6 31.6	31.6	105.1 105.3	105.2	7.3 7.3	7.3		2.4 2.2	2.3		5.6 5.5	5.6	
C1	Sunny	Calm	08:43	Middle	9	24.8	24.8	8.2	8.2	31.7	31.7	103.3	103.4	7.2	7.2	7.3	2.7	2.6	3.6	4.5	4.5	5.
				Bottom	17	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.8	31.8	103.5 100.8	101.0	7.2 7.0	7.0	7.0	2.5 5.7	5.8		5.1	5.1	
				Surface	1	24.8 24.7	24.8	8.2 8.1	8.1	31.8 31.0	31.2	101.2 101.9	102.4	7.0 7.1	7.1		5.8 2.8	2.7		5.1 5.0	5.0	-
C2	Sunny	Calm	07:31	Middle	16.5	24.8 24.9	24.9	8.1 8.2	8.2	31.4 31.7	31.7	102.8 104.0	103.6	7.1 7.2	7.2	7.2	2.5	2.7	4.5	5.0 3.8	3.9	4.
02	Suriny	Gaiiii	07.31			24.9 24.9		8.2 8.2		31.7 31.7		103.2 102.3		7.1 7.1			2.7 8.0		4.5	3.9 5.8		4.
				Bottom	32	24.9 24.8	24.9	8.2 8.1	8.2	31.7 31.7	31.7	102.7 100.8	102.5	7.1 7.0	7.1	7.1	7.9 4.5	8.0		5.8 5.8	5.8	<u> </u>
				Surface	1	24.8	24.8	8.1 8.1	8.1	31.6 31.7	31.7	100.9	100.9	7.0 7.0	7.0	7.0	4.0	4.3		5.8	5.8	
G1	Sunny	Calm	08:08	Middle	4	24.8	24.8	8.1 8.2	8.1	31.7 31.7	31.7	100.3	100.3	7.0 7.0	7.0		4.5 4.5	4.5	4.5	5.2	5.3	5.
				Bottom	7	24.8	24.8	8.2	8.2	31.7	31.7	100.8	101.0	7.0	7.0	7.0	4.6	4.6		3.8	3.9	
				Surface	1	24.7 24.7	24.7	8.2 8.2	8.2	31.7 31.7	31.7	104.4 104.0	104.2	7.2 7.2	7.2	7.2	3.5 3.4	3.5		3.6 3.5	3.6	
G2	Sunny	Calm	07:55	Middle	5	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	103.8 103.4	103.6	7.2 7.2	7.2		3.5 3.4	3.5	3.4	5.5 5.6	5.6	5.
				Bottom	9	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.8	31.8	102.5 102.3	102.4	7.1 7.1	7.1	7.1	3.2 3.2	3.2		6.8 6.7	6.8	
				Surface	1	24.8 24.8	24.8	8.1 8.1	8.1	31.6 31.6	31.6	101.1 101.2	101.2	7.0 7.0	7.0	7.0	4.4 4.4	4.4		4.3 4.4	4.4	
G3	Sunny	Calm	08:14	Middle	4	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	100.3 100.1	100.2	7.0 6.9	7.0	7.0	4.4 4.4	4.4	4.6	5.0 4.9	5.0	4.
				Bottom	7	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	100.0	100.0	6.9 6.9	6.9	6.9	4.9 5.3	5.1		4.9 4.8	4.9	1
				Surface	1	24.6	24.7	8.1	8.2	31.6	31.7	101.4	102.1	7.0	7.1		3.7	3.7		3.4	3.5	
G4	Sunny	Calm	08:27	Middle	4	24.7	24.8	8.2 8.2	8.2	31.7	31.7	102.7 102.8	103.3	7.1	7.2	7.2	3.6	3.8	5.3	3.5	3.7	4
				Bottom	7	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	103.7 103.2	103.3	7.2 7.1	7.2	7.2	3.8 7.9	8.4		3.7 4.6	4.7	
				Surface	1	24.8 24.7	24.7	8.2 8.1	8.1	31.7 31.7	31.7	103.3 98.5	98.5	7.2 6.8	6.8		8.8 4.7	4.5		4.7	4.4	
M1	Sunny	Calm	08:03	Middle	3	24.7 24.7	24.7	8.1 8.1	8.1	31.7 31.7	31.7	98.5 98.5	98.5	6.8 6.8	6.8	6.8	4.3 4.3	4.3	4.5	4.4 5.4	5.5	4
1011	Guilly	Odilli	00.00	Bottom	5	24.7 24.7	24.7	8.1 8.1	8.1	31.7 31.7	31.7	98.4 98.2	98.6	6.8 6.8	6.9	6.9	4.2 4.4	4.6	4.5	5.5 3.9	3.9	1
						24.7 24.8		8.1 8.2	<u> </u>	31.7 31.8		98.9 103.1		6.9 7.1		0.9	4.8 3.0			3.8 5.0		
				Surface	1	24.8 24.8	24.8	8.2 8.2	8.2	31.8 31.8	31.8	103.1 102.6	103.1	7.1 7.1	7.1	7.1	2.9 3.1	3.0		5.1 3.2	5.1	
M2	Sunny	Calm	07:48	Middle	6	24.8 24.8	24.8	8.2 8.2	8.2	31.8 31.8	31.8	102.7 101.7	102.7	7.1 7.0	7.1		2.9	3.0	3.1	3.2 6.2	3.2	4
				Bottom	11	24.8	24.8	8.2 8.1	8.2	31.8 31.6	31.8	102.1	101.9	7.1 6.9	7.1	7.1	3.2 5.1	3.3		6.3	6.3	
				Surface	1	24.9	24.9	8.1	8.1	31.6	31.6	100.6	100.4	7.0	7.0	7.0	4.8	5.0		5.1	5.1	
M3	Sunny	Calm	08:20	Middle	4	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	99.9 99.8	99.9	6.9 6.9	6.9		4.9 4.9	4.9	5.5	6.7 6.5	6.6	5
				Bottom	7	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	100.1 100.6	100.4	6.9 7.0	7.0	7.0	6.8 6.2	6.5		5.8 5.7	5.8	
				Surface	1	24.8 24.9	24.9	8.2 8.2	8.2	31.6 31.7	31.7	104.5 104.9	104.7	7.2 7.3	7.3	7.3	3.2 3.0	3.1		5.1 5.0	5.1	
M4	Sunny	Calm	07:41	Middle	5	24.9 24.9	24.9	8.2 8.2	8.2	31.7 31.7	31.7	104.5 104.5	104.5	7.2 7.2	7.2	7.0	3.3 3.3	3.3	3.1	5.5 5.8	5.7	5
				Bottom	9	24.9 24.9	24.9	8.2 8.2	8.2	31.7 31.7	31.7	103.9 103.9	103.9	7.2 7.2	7.2	7.2	2.9 3.1	3.0		6.1 6.1	6.1	
				Surface	1	24.6 24.7	24.7	8.1 8.2	8.2	31.6 31.7	31.7	101.7 101.1	101.4	7.1 7.0	7.1	٠.	4.7 4.2	4.5		5.0 5.1	5.1	
M5	Sunny	Calm	08:37	Middle	6	24.7 24.7	24.7	8.2 8.1	8.2	31.7 31.7	31.7	100.2 100.2	100.2	7.0 7.0	7.0	7.1	4.9 4.5	4.7	4.9	5.3 5.3	5.3	5
				Bottom	11	24.7 24.7	24.7	8.1 8.1	8.1	31.7 31.7	31.7	99.6 99.6	99.6	6.9	6.9	6.9	5.3 5.9	5.6	1	5.2 5.2	5.2	1
				Surface	-	- 24.1	-	-	-	- 31.7	-	- 39.0	-	- 0.9	-		- 5.9	-		- 3.2	-	
M6	Sunny	Calm	08:32	Middle	2.3	24.6	24.7	8.1	8.1	31.7	31.7	98.2	98.9	6.8	6.9	6.9	5.2	5.2	5.2	7.4	7.5	7
				Bottom		24.7		8.1	-	31.7	-	99.6	-	6.9		_	5.2		1	7.6		•
	1	1	1	Dottoill		-	i	-		-	1	-	1	-	ĺ	1	-	1	1	-		1

Appendix I - Action and Limit Levels for Marine Water Quality on 2 November 2018 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M5	
DO in ma/I	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
		<u>C1: 8.8 NTU</u>	<u>C1: 9.5 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>1</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.8 mg/L</u>	<u>C1: 6.2 mg/L</u>
	Stations M1-M	5	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 5.8 mg/L</u>	<u>C1: 6.2 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.9 mg/L</u>	<u>C1: 6.4 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 02 November 2018

Looption	Weather	Sea	Sampling	D	th (m)	Tempera	ature (°C)	F.	Н	Salin	ity ppt	DO Satu	ration (%)	Disso	lved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	⊔ері	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	25.1 25.1	25.1	8.0 8.1	8.1	31.7 31.7	31.7	108.5 108.3	108.4	7.5 7.5	7.5	7.3	2.0 2.0	2.0		4.8 4.8	4.8	
C1	Sunny	Calm	13:33	Middle	9	24.7 24.8	24.8	8.0 8.1	8.1	31.8 31.7	31.8	102.3 102.2	102.3	7.1 7.1	7.1	7.3	4.3 4.2	4.3	4.5	3.4 3.5	3.5	4.4
				Bottom	17	24.7 24.7	24.7	8.1 8.1	8.1	31.8 31.8	31.8	100.7 100.6	100.7	7.0 7.0	7.0	7.0	7.3 7.3	7.3		4.9 4.8	4.9	
				Surface	1	24.9 25.0	25.0	8.2 8.2	8.2	31.7 31.7	31.7	108.2 108.4	108.3	7.5 7.5	7.5	7.4	2.3	2.4		2.3	2.3	
C2	Sunny	Calm	14:58	Middle	16	24.9 24.9 24.9	24.9	8.2 8.2 8.2	8.2	31.7 31.7 31.7	31.7	105.2 103.8 101.7	104.5	7.3 7.2 7.0	7.3		2.5 2.6 4.9	2.6	3.4	2.6 2.6 2.8	2.6	2.6
				Bottom	31	24.9	24.9	8.2 8.1	8.2	31.7 31.6	31.7	101.6	101.7	7.0 7.1	7.0	7.0	5.2	5.1		2.9	2.9	
G1	0	0-1	44.44	Surface	1	25.1 24.8	25.1	8.1 8.1	8.1	31.6 31.7	31.6	103.7	103.2	7.2 7.1	7.2 7.1	7.2	2.6	2.7	2.9	3.3	3.3	0.0
GI	Sunny	Calm	14:14	Middle Bottom	7	24.8 24.7	24.8	8.1 8.1	8.1 8.1	31.7 31.7	31.7	102.1 101.7	102.1	7.1 7.1	7.1	7.1	2.8 3.0	3.1	2.9	4.2 3.2	4.2 3.2	3.6
				Surface	1	24.8 24.9	24.9	8.1 8.2	8.2	31.7 31.6	31.7	101.4 103.4	103.4	7.0 7.2	7.1	7.1	3.1	3.2		3.1 4.4	4.4	
G2	Sunny	Calm	14:35	Middle	5	24.9 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	103.3 102.6	102.6	7.2 7.1	7.1	7.2	3.3 2.9	3.1	3.5	4.4 3.3	3.3	4.1
				Bottom	9	24.8	24.7	8.2 8.1	8.2	31.7	31.7	102.5	101.1	7.1	7.1	7.1	3.3 4.5	4.2		3.2 4.6	4.6	***
				Surface	1	24.7 25.2 25.1	25.2	8.2 8.1 8.1	8.1	31.7 31.4 31.2	31.3	101.8 101.7 99.2	100.5	7.1 7.0 6.9	7.0		3.8 3.2 3.2	3.2		4.6 4.5 4.7	4.6	
G3	Sunny	Calm	14:07	Middle	4	24.8 24.9	24.9	8.1 8.1	8.1	31.7 31.7	31.7	101.3 101.4	101.4	7.0 7.0	7.0	7.0	4.2 4.3	4.3	4.4	4.4 4.4	4.4	4.2
				Bottom	7	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	99.1 98.6	98.9	6.9 6.8	6.9	6.9	5.7 5.6	5.7		3.7 3.6	3.7	
				Surface	1	24.9 24.9	24.9	8.1 8.1	8.1	31.7 31.7	31.7	103.1 103.0	103.1	7.1 7.1	7.1	7.2	3.5 3.4	3.5		3.8 3.7	3.8	
G4	Sunny	Calm	13:54	Middle	4	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	102.9 103.4	103.2	7.1 7.2	7.2		3.7 3.5	3.6	4.4	3.4 3.5	3.5	4.1
				Bottom	7	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	99.3 98.9	99.1	6.9 6.9	6.9	6.9	5.9 6.5	6.2		5.1 4.9	5.0	
				Surface	1	24.9 24.9 24.8	24.9	8.1 8.1 8.1	8.1	31.6 31.6 31.7	31.6	101.4 100.8 100.8	101.1	7.0 7.0 7.0	7.0	7.0	2.3 2.3 2.3	2.3		4.8 5.0 3.2	4.9	
M1	Sunny	Calm	14:27	Middle	3	24.7 24.7	24.8	8.1 8.1	8.1	31.7 31.7	31.7	100.0	100.4	6.9 6.7	7.0		2.4	2.4	3.8	3.2	3.2	3.9
				Bottom	5	24.7 24.9	24.7	8.1 8.2	8.1	31.7 31.6	31.7	96.5 106.4	96.7	6.7 7.4	6.7 7.4	6.7	6.9	6.8		3.5	3.5	
M2	Sunny	Calm	14:42	Middle	6	24.9 24.8	24.9	8.2 8.2	8.2	31.6 31.7	31.6	107.1 105.8	106.8	7.4 7.3	7.4	7.4	2.5	2.0	2.8	3.9 3.4	3.9	3.7
IVIE	Ourniy	Cairi	14.42	Bottom	11	24.9 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	107.2 103.1	103.5	7.4 7.1	7.2	7.2	2.1 3.6	3.7	2.0	3.4	3.8	5.7
				Surface	1	24.8 25.1	25.1	8.2 8.1	8.1	31.7	31.6	103.9	105.6	7.2	7.3		3.7	3.0		3.8	3.1	
M3	Sunny	Calm	14:01	Middle	4	25.1 24.8 24.8	24.8	8.1 8.1 8.1	8.1	31.6 31.7 31.7	31.7	105.2 102.3 102.2	102.3	7.3 7.1 7.1	7.1	7.2	2.9 4.0 4.1	4.1	4.9	3.1 2.9 3.0	3.0	3.7
				Bottom	7	24.8 24.8	24.8	8.1 8.1	8.1	31.8 31.8	31.8	97.7 97.1	97.4	6.8 6.7	6.8	6.8	7.3 7.6	7.5		5.0 4.9	5.0	
				Surface	1	24.8 24.9	24.9	8.2 8.2	8.2	31.7 31.7	31.7	105.3 106.7	106.0	7.3 7.4	7.4	7.3	2.2	2.2		4.6 4.7	4.7	
M4	Sunny	Calm	14:49	Middle	5	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	102.7 102.8	102.8	7.1 7.1	7.1	1.3	3.4 3.2	3.3	3.4	3.6 3.7	3.7	3.8
				Bottom	9	24.8 24.8	24.8	8.2 8.2	8.2	31.7 31.7	31.7	101.8 101.9	101.9	7.1 7.1	7.1	7.1	4.8 4.8	4.8		3.0 3.1	3.1	
				Surface	1	25.1 25.1	25.1	8.1 8.1	8.1	31.6 31.7	31.7	111.5 111.3	111.4	7.7 7.7	7.7	7.6	1.7 1.7	1.7		3.8	3.8	
M5	Sunny	Calm	13:43	Middle	5.5	24.8 24.9	24.9	8.1 8.1	8.1	31.7 31.7	31.7	107.4 108.2	107.8	7.4 7.5	7.5		2.1 1.9	2.0	2.3	5.0 4.9	5.0	3.6
				Bottom	10	24.8 24.8	24.8	8.1 8.1	8.1	31.7 31.7	31.7	103.9 104.3	104.1	7.2 7.2	7.2	7.2	3.3	3.3		1.9 1.9	1.9	
***			10.51	Surface	-	24.7		8.1	-	31.7	-	104.3	-	7.2	-	7.2	3.3	-		4.2	-	
M6	Sunny	Calm	13:51	Middle	2.1	24.7	24.7	8.1	8.1	31.7	31.7	104.4	104.4	7.2	7.2	_	3.3	3.3	3.3	4.1	4.2	4.2
		1		Bottom	-	-	-	-	1 -	-	-	-	-	-	-	-	-	1 -	1	-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 5 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 5.4 NTU</u>	<u>C2: 5.9 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>1</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 5.5 mg/L</u>	<u>C2: 6.0 mg/L</u>
	Stations M1-M	<u>15</u>	_
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 5.5 mg/L</u>	<u>C2: 6.0 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 5.8 mg/L</u>	<u>C2: 6.2 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 05 November 2018

	Weather	Sea	Sampling			Tempor	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Disso	lved Oxygen	(mg/L)		Turbidity(NTI	U)	Susne	nded Solids	(mg/L)
Location	Condition		Time	Dept	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.8	24.8	8.2	8.2	31.3	31.3	95.4	95.8	6.6	6.7		2.2	2.2		4.9	4.9	
				Odridoc	'	24.8	24.0	8.2	0.2	31.3	01.0	96.2	33.0	6.7	0.7	6.7	2.2	2.2		4.8	4.5	l
C1	Cloudy	Moderate	11:52	Middle	11.5	24.7 24.7	24.7	8.2 8.2	8.2	31.4 31.4	31.4	94.2 94.0	94.1	6.6 6.5	6.6		3.6 3.6	3.6	3.5	3.5 3.6	3.6	4.7
						24.7		8.2		27.2		93.9		6.7			4.4		1	5.6		ĺ
				Bottom	22	24.7	24.7	8.2	8.2	27.7	27.5	93.8	93.9	6.7	6.7	6.7	4.7	4.6		5.5	5.6	l
				Surface	1	24.7	24.7	8.2	8.2	31.3	31.3	94.6	94.7	6.6	6.6		2.1	2.1		4.6	4.6	
						24.7 24.7		8.2 8.2		31.3 31.3		94.7 94.8		6.6		6.6	2.0 3.4		4	4.6		ĺ
C2	Cloudy	Moderate	10:27	Middle	16	24.7	24.7	8.2	8.2	31.3	31.3	94.8	94.8	6.6 6.6	6.6		3.4	3.3	3.3	4.8	4.9	4.8
				Bottom	31	24.7	24.7	8.2	8.2	31.4	31.4	94.8	94.8	6.6	6.6	6.6	4.5	4.5	1	4.7	4.8	1
				DOLLOTT	31	24.7	24.7	8.2	0.2	31.4	31.4	94.8	34.0	6.6	0.0	0.0	4.4	4.5		4.9	4.0	
				Surface	1	24.7 24.7	24.7	8.2 8.2	8.2	31.3 31.3	31.3	94.1 93.5	93.8	6.6 6.5	6.6		0.2 0.2	0.2		2.8 2.9	2.9	ĺ
0.4	01 1		44.00			24.7	04.7	8.2		31.3	24.0	94.2	040	6.5	0.5	6.6	0.8			6.4	0.5	
G1	Cloudy	Moderate	11:02	Middle	4	24.7	24.7	8.2	8.2	31.3	31.3	94.3	94.3	6.5	6.5		0.9	0.9	1.3	6.5	6.5	4.1
				Bottom	7	24.6	24.6	8.2	8.2	31.4	31.4	95.3	95.3	6.6	6.6	6.6	2.5	2.8		3.0	3.0	1 '
						24.6 24.7		8.2 8.2		31.4 31.3		95.3 97.6		6.6			3.1 0.1			3.0		
				Surface	1	24.7	24.7	8.2	8.2	31.3	31.3	97.5	97.6	6.8	6.8		0.1	0.1		3.5	3.5	1
G2	Cloudy	Moderate	10:51	Middle	5	24.6	24.6	8.2	8.2	31.4	31.4	97.2	97.2	6.8	6.8	6.8	0.1	0.1	1.6	5.9	5.8	5.0
G2	Cloudy	Woderate	10.51	ivildule	3	24.6	24.0	8.2	0.2	31.4	31.4	97.2	31.2	6.8	0.0		0.1	0.1	1.0	5.7	3.0	3.0
				Bottom	9	24.6 24.6	24.6	8.2 8.2	8.2	31.4 31.4	31.4	95.2 95.4	95.3	6.6 6.6	6.6	6.6	4.7 4.4	4.6		5.6 5.5	5.6	1
						24.7		8.2		31.1		91.3		6.4			0.4			4.0		
				Surface	1	24.7	24.7	8.2	8.2	31.2	31.2	91.4	91.4	6.4	6.4	6.4	0.4	0.4		4.0	4.0	1
G3	Cloudy	Moderate	11:13	Middle	3.5	24.7	24.7	8.2	8.2	31.4	31.4	90.3	90.3	6.3	6.3	0.4	0.4	0.4	0.9	2.6	2.7	3.1
						24.7 24.7		8.2 8.2		31.4 31.4		90.2 91.4		6.3 6.4			0.4 1.8		-	2.7		1 '
				Bottom	6	24.7	24.7	8.2	8.2	31.4	31.4	91.5	91.5	6.4	6.4	6.4	1.7	1.8		2.6	2.6	1 '
				Surface	1	24.8	24.8	8.2	8.2	31.3	31.3	94.8	95.0	6.6	6.6		1.0	1.1		4.9	5.0	
				Odridoc	'	24.8	24.0	8.2	0.2	31.3	01.0	95.1	33.0	6.6	0.0	6.5	1.1			5.0	5.0	l '
G4	Cloudy	Moderate	11:26	Middle	4	24.7 24.7	24.7	8.2 8.2	8.2	31.4 31.4	31.4	90.4 91.3	90.9	6.3 6.3	6.3		1.8	1.8	2.3	2.6 2.7	2.7	4.4
				D-#	7	24.7	04.7	8.2	8.2	31.4	04.4	88.4	00.0	6.1	6.4	0.4	3.9	4.0	1	5.4		1 '
				Bottom	/	24.7	24.7	8.2	8.2	31.4	31.4	88.1	88.3	6.1	6.1	6.1	4.0	4.0		5.4	5.4	'
				Surface	1	24.7	24.7	8.2	8.2	31.3	31.3	95.0	95.3	6.6	6.6		0.2	0.2		3.6	3.6	
						24.7 24.7		8.2 8.2		31.3 31.4		95.6 94.8		6.6 6.6		6.6	0.2		-	3.5 7.2		1 '
M1	Cloudy	Moderate	10:58	Middle	3	24.7	24.7	8.2	8.2	31.4	31.4	94.7	94.8	6.6	6.6		0.4	0.5	0.5	6.9	7.1	4.3
				Bottom	5	24.7	24.7	8.2	8.2	31.4	31.4	95.0	95.0	6.6	6.6	6.6	0.9	0.9		2.2	2.2	1 '
						24.7		8.2		31.4		94.9		6.6			0.9			2.1		
				Surface	1	24.6 24.6	24.6	8.2 8.2	8.2	31.3 31.3	31.3	97.3 97.3	97.3	6.8 6.8	6.8		0.8 0.8	0.8		4.7 4.5	4.6	1 '
M2	Claudy	Moderate	10:42	Middle	6.5	24.6	24.6	8.2	8.2	31.3	31.3	95.4	95.6	6.6	6.7	6.8	0.5	0.5	1.0	2.7	2.7	3.5
IVIZ	Cloudy	Woderate	10.42	ivildule	6.5	24.6	24.0	8.2	0.2	31.3	31.3	95.7	93.0	6.7	0.7		0.5	0.5	1.0	2.6	2.1	3.5
				Bottom	12	24.6 24.6	24.6	8.2 8.2	8.2	31.4 31.4	31.4	94.6 94.6	94.6	6.6 6.6	6.6	6.6	1.8	1.8		3.3	3.3	1 '
				0 (24.8	04.0	8.2		31.2	04.0	83.6	00.0	5.8			1.3	4.0		4.1	4.0	
				Surface	1	24.8	24.8	8.2	8.2	31.2	31.2	83.6	83.6	5.8	5.8	6.1	1.3	1.3]	4.2	4.2	i '
МЗ	Cloudy	Moderate	11:20	Middle	3	24.8	24.8	8.2	8.2	31.3	31.3	91.2	91.0	6.3	6.3	0.1	2.5	2.6	2.3	4.5	4.6	4.7
						24.8 24.7		8.2 8.2		31.3 31.4		90.8 95.6		6.3 6.6		1	2.6 3.1		1	4.6 5.3		i '
				Bottom	5	24.7	24.7	8.2	8.2	31.4	31.4	95.6	95.6	6.6	6.6	6.6	3.1	3.1		5.3	5.3	L '
				Surface	1	24.6	24.7	8.2	8.2	31.4	31.4	96.9	96.8	6.7	6.7		0.5	0.5		3.5	3.5	
					•	24.7 24.6	ļ	8.2		31.4		96.7		6.7		6.7	0.5		4	3.5		i '
M4	Cloudy	Moderate	10:33	Middle	5	24.6	24.6	8.2 8.2	8.2	31.4 31.4	31.4	96.3 96.3	96.3	6.7 6.7	6.7		0.4	0.4	0.5	4.5 4.5	4.5	4.4
				Bottom	9	24.6	24.6	8.2	8.2	31.4	31.4	95.7	95.9	6.7	6.7	6.7	0.7	0.7	1	5.1	5.2	i '
				DOLLOITI	3	24.6	24.0	8.2	0.2	31.4	31.4	96.0	33.3	6.7	0.7	0.7	0.7	0.7		5.2	J.Z	
				Surface	1	24.8	24.8	8.2	8.2	31.4	31.4	96.2	96.3	6.7	6.7		0.8	0.8		4.5	4.6	í '
145	OI.			M:-: "	4-	24.8 24.6	04.0	8.2 8.2		31.4 31.4	04.4	96.4 95.5	05.1	6.7 6.6		6.7	0.8 2.6		٠.	4.6	4.0	
M5	Cloudy	Moderate	11:41	Middle	4.5	24.6	24.6	8.2	8.2	31.4	31.4	95.3	95.4	6.6	6.6		3.0	2.8	2.3	5.0	4.9	4.6
				Bottom	8	24.6	24.6	8.2	8.2	31.4	31.4	95.4	95.3	6.6	6.6	6.6	3.0	3.2		4.3	4.4	í '
						24.6		8.2		31.4		95.2		6.6			3.4			4.4		
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.0] -	-			-	i '
M6	Cloudy	Moderate	11:34	Middle	2.1	24.7	24.7	8.2	8.2	31.4	31.4	95.3	95.3	6.6	6.6	6.6	0.9	0.9	0.9	5.5	5.5	5.5
	2.300,			3010		24.7		8.2		31.4		95.3	20.0	6.6		 	0.9		4	5.5	0	
				Bottom	-	:	-	-	-		-		-		-	-		-			-	í '
						_							1		1			1	1			

Appendix I - Action and Limit Levels for Marine Water Quality on 5 November 2018 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C1: 6.8 NTU</u>	<u>C1: 7.4 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.3 mg/L</u>	<u>C1: 5.7 mg/L</u>
	Stations M1-M	5	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 5.3 mg/L</u>	<u>C1: 5.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 4.8 mg/L</u>	<u>C1: 5.2 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 05 November 2018

Location	Weather	Sea	Sampling		4h ()	Tempera	ature (°C)	ŗ	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.8 24.8	24.8	8.2 8.2	8.2	31.2 31.3	31.3	95.4 95.2	95.3	6.6 6.6	6.6		1.8 1.8	1.8		4.4 4.4	4.4	
C1	Cloudy	Moderate	17:31	Middle	12	24.7 24.8	24.8	8.2 8.2	8.2	31.3 31.3	31.3	95.3 95.8	95.6	6.6 6.7	6.7	6.7	1.7 1.4	1.6	3.0	4.3 4.3	4.3	4.2
				Bottom	23	24.7 24.7	24.7	8.2 8.2	8.2	31.4 31.4	31.4	96.8 96.8	96.8	6.7 6.7	6.7	6.7	5.5 5.8	5.7		4.0 4.0	4.0	
				Surface	1	24.7 24.7	24.7	8.2 8.2	8.2	31.3 31.3	31.3	94.1 93.7	93.9	6.5 6.5	6.5	6.6	2.2 2.5	2.4		4.9 4.9	4.9	
C2	Cloudy	Moderate	16:16	Middle	16.5	24.7 24.7	24.7	8.2 8.2	8.2	31.4 31.4	31.4	95.3 94.8	95.1	6.6 6.6	6.6	0.0	2.2 1.9	2.1	3.2	4.3 4.3	4.3	4.4
				Bottom	32	24.7 24.7	24.7	8.2 8.3	8.3	31.4 31.4	31.4	95.9 95.5	95.7	6.7 6.6	6.7	6.7	5.1 5.2	5.2		4.0 4.1	4.1	
				Surface	1	25.0 25.0	25.0	8.2 8.2	8.2	31.3 31.3	31.3	97.3 97.3	97.3	6.7 6.7	6.7	6.7	0.6 0.6	0.6		3.0 3.1	3.1	
G1	Cloudy	Moderate	16:45	Middle	4	24.9 24.9	24.9	8.2 8.2	8.2	31.4 31.4	31.4	97.1 97.2	97.2	6.7 6.7	6.7		0.9 0.9	0.9	1.1	6.0 6.1	6.1	4.2
				Bottom	7	24.8 24.9	24.9	8.2 8.2	8.2	31.4 31.4	31.4	96.7 97.0	96.9	6.7 6.7	6.7	6.7	1.8 1.6	1.7		3.5 3.4	3.5	
				Surface	1	25.0 25.0	25.0	8.2 8.2	8.2	31.3 31.3	31.3	99.0 98.6	98.8	6.9 6.8	6.9	6.9	1.1 1.1	1.1		3.6 3.6	3.6	
G2	Cloudy	Moderate	16:33	Middle	5	24.9 24.9	24.9	8.2 8.2	8.2	31.4 31.4	31.4	98.7 98.0	98.4	6.8 6.8	6.8		1.4 1.3	1.4	2.2	2.3 2.3	2.3	3.0
				Bottom	9	24.8 24.8	24.8	8.2 8.2	8.2	31.4 31.4	31.4	97.0 96.8	96.9	6.7 6.7	6.7	6.7	4.2 3.7	4.0		3.0 3.0	3.0	
				Surface	1	24.9 25.0	25.0	8.2 8.2	8.2	31.2 30.9	31.1	97.1 96.7	96.9	6.7 6.7	6.7	6.8	1.3 1.4	1.4		3.9 3.9	3.9	
G3	Cloudy	Moderate	16:53	Middle	4	24.8 24.8	24.8	8.2 8.2	8.2	31.4 31.3	31.4	98.3 97.5	97.9	6.8 6.8	6.8		1.2 1.3	1.3	1.9	4.8 5.9	5.4	4.5
				Bottom	7	24.7 24.7	24.7	8.2 8.2	8.2	31.4 31.4	31.4	92.8 93.7	93.3	6.5 6.5	6.5	6.5	3.0 3.0	3.0		4.4 4.2	4.3	
				Surface	1	24.8 24.9	24.9	8.2 8.2	8.2	31.3 31.3	31.3	97.1 97.6	97.4	6.7 6.8	6.8	6.8	1.4	1.4		3.4	3.4	
G4	Cloudy	Moderate	17:06	Middle	4	24.9 24.8	24.9	8.2 8.2	8.2	31.4 31.4	31.4	98.0 98.1	98.1	6.8 6.8	6.8		1.7 1.9	1.8	1.8	6.4 6.4	6.4	4.6
				Bottom	7	24.8 24.7	24.8	8.2 8.2	8.2	31.4 31.4	31.4	97.8 96.9	97.4	6.8 6.7	6.8	6.8	2.1 2.1	2.1		3.9 3.9	3.9	
				Surface	1	25.0 25.0 24.9	25.0	8.2 8.2 8.2	8.2	31.2 31.2 31.3	31.2	96.0 95.4 94.5	95.7	6.6 6.6 6.6	6.6	6.6	0.7 0.6 1.4	0.7		3.3 3.2 5.9	3.3	
M1	Cloudy	Moderate	16:40	Middle	3	24.9 24.8	24.9	8.2 8.2	8.2	31.3 31.3	31.3	95.4 94.1	95.0	6.6 6.5	6.6		1.4	1.4	1.2	5.9 5.9 3.1	5.9	4.1
				Bottom	5	24.8 24.9	24.8	8.2 8.2	8.2	31.4 31.4	31.4	96.0 97.3	95.1	6.7 6.7	6.6	6.6	1.5	1.6		3.2	3.2	
				Surface	1	24.9 24.9 24.8	24.9	8.2 8.2	8.2	31.3 31.4	31.4	97.0 96.6	97.2	6.7 6.7	6.7	6.7	2.1	2.1		3.7 3.2	3.8	
M2	Cloudy	Moderate	16:29	Middle	5.5	24.9 24.8	24.9	8.2 8.2	8.2	31.4 31.4	31.4	97.3 96.8	97.0	6.7 6.7	6.7		2.9 2.7	3.0	2.6	3.7 4.2	3.5	3.9
			l	Bottom	10	24.8 25.0	24.8	8.2 8.2	8.2	31.4 31.2	31.4	97.0 98.5	96.9	6.7	6.7	6.7	2.6	2.7		4.3	4.3	
		l		Surface	1	25.0 25.0 24.8	25.0	8.2 8.2	8.2	31.3 31.4	31.3	96.2 97.4	97.4	6.7 6.8	6.8	6.9	1.8	1.8		3.9	3.9	
M3	Cloudy	Moderate	17:00	Middle	4	24.9 24.7	24.9	8.2 8.2	8.2	31.3 31.4	31.4	98.9 94.6	98.2	6.9 6.6	6.9		1.4	1.4	1.7	3.7	3.7	3.4
	<u> </u>			Bottom	7	24.7	24.7	8.2 8.2	8.2	31.4 31.3	31.4	94.3 95.6	94.5	6.6	6.6	6.6	1.9	1.9		2.6	2.6	
	01	Madaz	40.00	Surface	1	24.8 24.8	24.8	8.2 8.2	8.2	31.3 31.3	31.3	95.4 95.3	95.5	6.6 6.6	6.6	6.6	2.1	2.1		4.7 6.1	4.7	4.0
M4	Cloudy	Moderate	16:23	Middle	4.5	24.8	24.8	8.2	8.2	31.4 31.4	31.4	95.7 96.1	95.5	6.6	6.6	6.7	2.3	2.2	2.3	6.2	6.2	4.9
				Bottom	8	24.8	24.8	8.2 8.2	8.2 8.2	31.4	31.4	96.2 95.9	96.2	6.7	6.7	6.7	2.7	2.7		3.9	3.9	
ME	Cloud	Madarata	17:00	Surface		24.8 24.8	24.8	8.2 8.2		31.3 31.3	31.3	94.9 93.9	95.4	6.6	6.7	6.6	2.0	1.9	2.0	4.1 4.0	4.0	4.2
M5	Cloudy	Moderate	17:22	Middle Bottom	6	24.8 24.8	24.8	8.2 8.2	8.2	31.3 31.3	31.3	93.7 93.8	93.8	6.5 6.5	6.5	6.5	3.1 3.7	3.0	2.9	4.1 4.7	4.1	4.3
			<u> </u>		11	24.8	24.8	8.2	6.2	31.3	31.3	93.4	93.0	6.5	0.5	0.5	3.7	3.7		4.7 -	4.7	
M6	Cloudy	Modorata	17:15	Surface	2.3	24.9	24.9	8.2	8.2	31.4	31.4	98.5	98.6	6.8	6.8	6.8	1.4	1.4	1.4	3.0		3.0
IVIO	Cloudy	Moderate	17:15	Bottom	2.3	24.9	24.9	8.2	6.2	31.4	31.4	98.6	98.6	6.8	0.8		1.4	1.4	1.4	3.0	3.0	3.0
				Bottom	-	-	-	-		-	_	-	-	-	_	-	-	-		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 7 November 2018 (Mid-Ebb Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in mo/I	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
,	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 5.5 NTU</u>	<u>C2: 6.6 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>4</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 5.0 mg/L</u>	<u>C2: 6.6 mg/L</u>
	Stations M1-M	<u>15</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 5.0 mg/L</u>	<u>C2: 6.6 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.3 mg/L</u>	<u>C2: 6.6 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 07 November 2018

Location	Weather	Sea	Sampling	Dept	th (m)		ature (°C)		Н		ity ppt		ration (%)		ved Oxygen			Turbidity(NTI			nded Solids	
	Condition	Condition**	Time			Value 24.9	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.9 24.9	24.9	8.3 8.3	8.3	31.2 31.2	31.2	85.9 85.8	85.9	6.0 6.0	6.0	6.0	3.3 3.1	3.2		4.9 4.9	4.9	
C1	Sunny	Moderate	13:15	Middle	9.5	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	85.8 85.9	85.9	6.0 6.0	6.0	0.0	5.0 4.4	4.7	4.1	5.0 5.2	5.1	5.1
				Bottom	18	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	86.7 86.9	86.8	6.0 6.0	6.0	6.0	4.6 3.9	4.3		5.3 5.3	5.3	
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.1 31.1	31.1	88.4 87.9	88.2	6.1 6.1	6.1		2.7 2.6	2.7		5.1 5.1	5.1	
C2	Sunny	Moderate	11:15	Middle	16.5	24.8 24.8	24.8	8.3 8.3	8.3	31.2 31.2	31.2	85.1 85.1	85.1	5.9 5.9	5.9	6.0	3.1 3.1	3.1	3.5	5.2 5.0	5.1	5.1
				Bottom	32	24.7	24.7	8.3 8.3	8.3	31.3 31.3	31.3	86.2 86.6	86.4	6.0	6.0	6.0	4.7 4.5	4.6		5.1 5.1	5.1	
				Surface	1	25.0 25.1	25.1	8.3 8.3	8.3	31.3 31.1	31.2	92.4 92.8	92.6	6.4 6.4	6.4		1.7 1.8	1.8		4.7 4.6	4.7	
G1	Sunny	Moderate	12:07	Middle	4	24.7 24.7	24.7	8.3 8.3	8.3	31.3 31.3	31.3	89.6 89.5	89.6	6.2 6.2	6.2	6.3	2.7 2.7	2.7	2.9	3.8 3.8	3.8	4.5
				Bottom	7	24.7 24.7	24.7	8.3 8.3	8.3	31.4 31.4	31.4	87.7 88.2	88.0	6.1 6.1	6.1	6.1	4.3 4.1	4.2		5.1 5.1	5.1	
				Surface	1	25.0 24.9	25.0	8.3 8.3	8.3	31.3 31.3	31.3	92.3 91.9	92.1	6.4 6.4	6.4	6.4	2.2 2.2	2.2		5.4 5.6	5.5	
G2	Sunny	Moderate	11:45	Middle	5	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	89.9 90.1	90.0	6.3 6.3	6.3	6.4	3.0 2.7	2.9	2.9	3.1 3.2	3.2	4.4
				Bottom	9	24.7 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	89.4 89.4	89.4	6.2 6.2	6.2	6.2	3.5 3.4	3.5		4.3 4.4	4.4	
				Surface	1	25.2 25.2	25.2	8.3 8.3	8.3	31.2 31.2	31.2	95.4 95.0	95.2	6.6 6.6	6.6	6.6	1.8 1.8	1.8		2.4 2.4	2.4	
G3	Sunny	Moderate	12:18	Middle	4	25.1 25.1	25.1	8.3 8.3	8.3	31.3 31.3	31.3	94.1 94.0	94.1	6.5 6.5	6.5	0.0	2.0 1.9	2.0	2.0	4.3 4.4	4.4	3.7
				Bottom	7	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	92.5 92.3	92.4	6.4 6.4	6.4	6.4	2.0 2.1	2.1		4.1 4.4	4.3	
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	92.9 92.2	92.6	6.4 6.4	6.4	6.4	1.8 1.8	1.8		3.6 3.5	3.6	
G4	Sunny	Moderate	12:41	Middle	4	24.7 24.7	24.7	8.3 8.3	8.3	31.3 31.3	31.3	90.7 90.7	90.7	6.3 6.3	6.3	0.4	2.1 2.1	2.1	2.6	3.9 4.0	4.0	4.0
				Bottom	7	24.8 24.8	24.8	8.3 8.3	8.3	31.4 31.4	31.4	88.7 88.8	88.8	6.2 6.2	6.2	6.2	4.0 3.7	3.9		4.4 4.3	4.4	
				Surface	1	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	93.2 92.8	93.0	6.5 6.4	6.5	6.4	1.9 1.9	1.9		2.0 2.1	2.1	
M1	Sunny	Moderate	11:56	Middle	3	24.7 24.7	24.7	8.3 8.3	8.3	31.3 31.3	31.3	89.0 88.7	88.9	6.2 6.2	6.2	0.4	2.6 2.5	2.6	3.0	2.0 2.1	2.1	2.6
				Bottom	5	24.7 24.7	24.7	8.3 8.3	8.3	31.4 31.3	31.4	87.8 87.1	87.5	6.1 6.1	6.1	6.1	4.5 4.6	4.6		3.4 3.5	3.5	
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	92.7 92.6	92.7	6.4 6.4	6.4	6.4	2.0 2.1	2.1		3.2 3.3	3.3	
M2	Sunny	Moderate	11:35	Middle	5.5	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	91.5 91.5	91.5	6.4 6.4	6.4	0.4	2.2 2.2	2.2	2.1	3.9 3.9	3.9	3.8
				Bottom	10	24.7 24.7	24.7	8.3 8.3	8.3	31.3 31.3	31.3	91.2 91.2	91.2	6.3 6.3	6.3	6.3	2.1 2.1	2.1		4.1 4.3	4.2	
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	91.6 91.9	91.8	6.3 6.4	6.4	6.5	1.7 1.6	1.7		2.9 2.9	2.9	
МЗ	Sunny	Moderate	12:29	Middle	3.5	25.0 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	94.4 94.3	94.4	6.5 6.5	6.5	0.5	2.1 1.9	2.0	1.9	5.2 5.4	5.3	4.5
				Bottom	6	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	92.0 92.1	92.1	6.4 6.4	6.4	6.4	2.1 2.0	2.1		5.2 5.4	5.3	
				Surface	1	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	93.5 93.0	93.3	6.5 6.4	6.5	6.4	2.0 2.0	2.0		4.3 4.3	4.3	
M4	Sunny	Moderate	11:25	Middle	5	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	90.7 90.4	90.6	6.3 6.3	6.3	0.4	2.6 2.7	2.7	2.5	4.6 4.6	4.6	4.4
				Bottom	9	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	90.2 90.3	90.3	6.3 6.3	6.3	6.3	3.0 2.8	2.9		4.4 4.4	4.4	
				Surface	1	24.8 24.9	24.9	8.3 8.3	8.3	31.4 31.4	31.4	91.7 91.6	91.7	6.4 6.4	6.4	6.4	2.1 2.2	2.2		3.0 3.0	3.0	
M5	Sunny	Moderate	12:58	Middle	5.5	24.8 24.8	24.8	8.3 8.3	8.3	31.4 31.4	31.4	91.3 91.5	91.4	6.3 6.4	6.4	0.4	2.3 2.1	2.2	2.4	3.2 3.0	3.1	3.7
				Bottom	10	24.7 24.7	24.7	8.3 8.3	8.3	31.4 31.4	31.4	91.5 91.5	91.5	6.4 6.4	6.4	6.4	2.6 2.7	2.7		5.0 4.9	5.0	
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.2	-	=		-	-	
M6	Sunny	Moderate	12:52	Middle	2.2	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	89.7 89.4	89.6	6.2 6.2	6.2		2.1 2.1	2.1	2.1	4.0 3.9	4.0	4.0
				Bottom	=	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 7 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in mo/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
,	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Troubidies in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C1: 6.1 NTU</u>	<u>C1: 6.6 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>1</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.0 mg/L</u>	<u>C1: 5.3 mg/L</u>
	Stations M1-M	<u>15</u>	_
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 5.0 mg/L</u>	<u>C1: 5.3 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 6.4 mg/L</u>	<u>C1: 6.9 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 07 November 2018

1 1	Weather	Sea	Sampling	-	4h ()	Temnera	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Depi	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	91.2 90.7	91.0	6.3 6.3	6.3		0.9 0.9	0.9		4.1 4.1	4.1	
C1	Sunny	Moderate	17:59	Middle	9	24.9 24.9	24.9	8.4 8.4	8.4	31.5 31.5	31.5	97.7 98.1	97.9	6.8 6.8	6.8	6.6	3.9 3.9	3.9	3.3	4.1 4.1	4.1	4.5
				Bottom	17	24.6 24.6	24.6	8.4 8.4	8.4	31.5 31.5	31.5	93.9 93.7	93.8	6.5 6.5	6.5	6.5	5.1 5.1	5.1		5.1 5.4	5.3	
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	91.5 91.0	91.3	6.3 6.3	6.3	6.3	0.8 0.8	0.8		3.4 3.5	3.5	
C2	Sunny	Moderate	16:25	Middle	16	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	91.4 91.3	91.4	6.3 6.3	6.3	0.0	1.0 1.0	1.0	0.9	3.2 3.3	3.3	2.9
				Bottom	31	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	91.2 91.3	91.3	6.3 6.3	6.3	6.3	1.0 0.9	1.0		1.9 1.8	1.9	
				Surface	1	25.1 25.1	25.1	8.3 8.3	8.3	31.3 31.3 31.3	31.3	96.1 95.1	95.6	6.6 6.6	6.6	6.6	0.3 0.3	0.3		4.0 4.4	4.2	
G1	Sunny	Moderate	17:15	Middle	4	25.1 25.1 24.8	25.1	8.3 8.3 8.3	8.3	31.3 31.3 31.4	31.3	95.1 95.0 92.4	95.1	6.6 6.6 6.4	6.6		0.5 0.5 0.6	0.5	0.5	2.4 2.4 4.0	2.4	3.5
		l	l	Bottom	7	24.8	24.8	8.3 8.3	8.3	31.4 31.3	31.4	92.4 93.0	92.4	6.4	6.4	6.4	0.6	0.6		4.0	4.0	
				Surface	1	24.9 24.8	24.9	8.3 8.3	8.3	31.3 31.3	31.3	92.6 90.4	92.8	6.4	6.4	6.4	0.7	0.8		4.7 4.0	4.8	
G2	Sunny	Moderate	17:02	Middle	5	24.8	24.8	8.3 8.3	8.3	31.3 31.4	31.3	90.3	90.4	6.3 6.2	6.3		1.2	1.3	1.6	4.2	4.1	3.8
	 	<u> </u>		Bottom	9	24.7 25.1	24.7	8.3 8.3	8.3	31.4 31.3	31.4	88.8 96.4	88.7	6.2	6.2	6.2	2.6	2.8		2.5	2.5	
G3	Cummi	Moderat-	17:04	Surface	1	25.1 24.8	25.1	8.3 8.3	8.3 8.3	31.3 31.3	31.3	95.3 94.1	95.9	6.6	6.7	6.6	0.6	0.6	0.8	4.3	4.3	4.1
us	Sunny	Moderate	17:24	Middle Bottom	7	24.8 24.7	24.8	8.3 8.3	8.3	31.3 31.4	31.3	93.7 91.4	93.9	6.5 6.4	6.4	6.4	0.6 1.1	1.1	0.8	4.5 3.4	3.5	4.1
				Surface	1	24.8 25.0	25.0	8.3 8.3	8.3	31.4 31.3	31.3	90.8 94.2	93.8	6.3 6.5	6.5	0.1	1.1 0.4	0.4		3.5 4.4	4.5	
G4	Sunny	Moderate	17:39	Middle	4	25.0 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	93.3 89.3	89.2	6.5 6.2	6.2	6.4	0.4 1.2	1.1	1.8	4.5 3.7	3.7	4.3
	,			Bottom	7	24.8	24.7	8.3 8.3	8.3	31.3 31.4	31.4	89.1 87.1	86.9	6.2	6.1	6.1	3.7	3.8		3.6 4.7	4.8	
				Surface	1	24.7 25.2 25.2	25.2	8.3 8.4	8.4	31.4 31.2 31.3	31.3	97.4 97.2	97.3	6.0 6.7 6.7	6.7		3.9 0.7 0.7	0.7		4.8 3.5 3.3	3.4	
M1	Sunny	Moderate	17:09	Middle	3	24.9 25.0	25.0	8.3 8.4	8.4	31.3 31.3 31.3	31.3	91.5 92.1	91.8	6.3 6.4	6.4	6.6	0.7 0.9 0.9	0.9	1.1	2.4 2.5	2.5	3.3
				Bottom	5	24.8 24.8	24.8	8.3 8.3	8.3	31.4 31.4	31.4	89.6 89.0	89.3	6.2 6.2	6.2	6.2	1.6 1.7	1.7		3.9 4.0	4.0	
				Surface	1	25.1 25.1	25.1	8.3 8.3	8.3	31.3 31.2	31.3	95.3 95.2	95.3	6.6 6.6	6.6	6.6	0.3	0.3		4.6 4.7	4.7	
M2	Sunny	Moderate	16:50	Middle	5.5	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	93.5 93.2	93.4	6.5 6.5	6.5	0.0	0.8 0.8	0.8	0.7	5.1 5.0	5.1	4.6
				Bottom	10	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	91.7 91.2	91.5	6.4 6.3	6.4	6.4	1.0 1.1	1.1		4.0 4.0	4.0	
				Surface	1	24.9 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	93.3 92.2	92.8	6.5 6.4	6.5	6.4	0.9	0.9		3.8	3.9	
МЗ	Sunny	Moderate	17:31	Middle	4	24.8 24.8	24.8	8.3 8.3	8.3	31.4 31.4	31.4	88.5 87.7	88.1	6.2 6.1	6.2		2.0 1.9	2.0	2.7	4.0	4.0	4.2
				Bottom	7	24.8 24.8	24.8	8.3 8.3	8.3	31.4 31.4	31.4	83.3 84.5	83.9	5.8 5.9	5.9	5.9	5.1 5.3	5.2		4.5 4.6	4.6	
				Surface	1	25.2 25.3 24.9	25.3	8.3 8.3 8.3	8.3	31.3 31.3 31.3	31.3	96.1 95.3 93.2	95.7	6.6 6.6	6.6	6.6	0.2 0.2 0.7	0.2		3.7 3.8	3.8	
M4	Sunny	Moderate	16:38	Middle	5.5	25.1 24.8	25.0	8.3 8.3	8.3	31.3 31.3	31.3	93.2 94.3 91.4	93.8	6.5 6.5 6.3	6.5		0.7 0.6 1.2	0.7	0.7	5.3 5.4 5.4	5.4	4.9
				Bottom	10	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	92.5 87.3	92.0	6.4 6.1	6.4	6.4	1.1	1.2		5.3	5.4	
145	0.		47.54	Surface	1	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	87.0 88.2	87.2	6.0	6.1	6.1	1.2	1.2	4.0	3.3 3.6	3.3	
M5	Sunny	Moderate	17:51	Middle	5.5	24.9 24.9	24.9	8.3 8.3	8.3 8.3	31.3 31.3	31.3	87.3 88.9	87.8 88.4	6.1	6.1	6.2	1.7	1.8	1.9	3.6 4.3	3.6 4.5	3.8
				Bottom	10	24.9	24.9	8.3	8.3	31.3	31.3	87.8	88.4	6.1	6.2	0.∠	2.9	2.8		4.7	4.5	
M6	Sunny	Moderate	17:46	Middle	2.1	24.8	24.8	8.3	8.3	31.4	31.4	90.3	90.2	6.3	6.3	6.3	1.3	1.4	1.4	4.9	5.0	5.0
IVIO	Julily	woderate	17.40	Bottom	-	24.8	24.0	8.3	-	31.4	- 31.4	90.0	- 30.2	6.3	-	-	1.4	1.4	1.4	5.1	5.0	5.0
				Dottoill		-		-		-		-		-			-			-		

Appendix I - Action and Limit Levels for Marine Water Quality on 9 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tymbi dityy in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 6.0 NTU</u>	<u>C2: 6.5 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>[</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 4.9 mg/L</u>	<u>C2: 5.3 mg/L</u>
	Stations M1-M	5	
		6.2 mg/L	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 4.9 mg/L</u>	<u>C2: 5.3 mg/L</u>
	Stations G1-G	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.2 mg/L</u>	<u>C2: 6.8 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 09 November 2018

1	Weather	Sea	Sampling	Б.	M- ()	Tempera	ature (°C)	ŗ	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition*	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.3 31.3	31.3	86.5 86.4	86.5	6.0 6.0	6.0		0.6 0.6	0.6		4.4 4.5	4.5	
C1	Sunny	Calm	13:49	Middle	10	24.8 24.8	24.8	8.4 8.4	8.4	31.3 31.3	31.3	86.4 86.4	86.4	6.0 6.0	6.0	6.0	0.6 0.6	0.6	2.2	4.0 4.1	4.1	4.0
				Bottom	19	24.7 24.7	24.7	8.4 8.4	8.4	31.5 31.5	31.5	90.2 90.2	90.2	6.3 6.3	6.3	6.3	5.2 5.4	5.3		3.4 3.5	3.5	
				Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.2 31.2	31.2	81.6 81.5	81.6	5.7 5.7	5.7	5.7	1.6 1.5	1.6		4.0 4.1	4.1	
C2	Sunny	Calm	12:16	Middle	17	24.8 24.8 24.8	24.8	8.3 8.3 8.3	8.3	31.2 31.2 31.3	31.2	81.7 81.5 83.6	81.6	5.7 5.7 5.8	5.7		1.9 2.0 5.0	2.0	2.9	4.1 4.2 5.2	4.2	4.5
				Bottom	33	24.6 24.7 25.1	24.8	8.3 8.3	8.3	31.3 31.0	31.3	84.1 86.5	83.9	5.8 6.0	5.8	5.8	5.0 5.0	5.0		5.2 5.2 4.3	5.2	
04	0	0-1	40.00	Surface	1	25.1	25.1	8.3 8.3	8.3	31.1	31.1	86.4 83.8	86.5	6.0 5.8	6.0	5.9	0.1	0.1	0.0	4.7	4.5	0.4
G1	Sunny	Calm	13:02	Middle Bottom	7	24.9 24.8	24.9	8.3 8.3	8.3	31.2 31.4	31.2	84.0 83.7	83.9 83.9	5.8	5.8	5.8	1.0	1.0	0.9	2.3	3.5	3.4
				Surface	1	24.8 24.9	24.0	8.3 8.3	8.3	31.4 31.2	31.4	84.0 85.2	85.1	5.8 5.9	5.9	5.6	1.7	1.0		3.5 3.6	3.7	
G2	Sunny	Calm	12:42	Middle	5	24.9 24.8	24.8	8.3 8.3	8.3	31.2 31.3	31.3	85.0 84.5	84.5	5.9 5.9	5.9	5.9	1.0	1.0	1.4	3.7	4.0	3.4
	,			Bottom	9	24.8	24.7	8.3 8.3	8.4	31.3 31.4	31.4	84.5 86.3	86.3	5.9 6.0	6.0	6.0	0.9 2.1	2.1		2.6	2.6	
				Surface	1	24.7 25.2 25.2	25.2	8.4 8.3 8.3	8.3	31.4 31.1 31.1	31.1	86.3 87.1 87.0	87.1	6.0 6.0 6.0	6.0		2.0 0.3 0.3	0.3		2.6 2.4 2.5	2.5	
G3	Sunny	Calm	13:09	Middle	4	24.9 24.9	24.9	8.3 8.3	8.3	31.2 31.2	31.2	84.0 84.3	84.2	5.8 5.9	5.9	6.0	0.4 0.4	0.4	0.5	4.2 4.2	4.2	3.0
				Bottom	7	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	83.4 83.4	83.4	5.8 5.8	5.8	5.8	0.8	0.8		2.3 2.5	2.4	
				Surface	1	25.1 25.1	25.1	8.3 8.3	8.3	31.2 31.2	31.2	86.9 86.9	86.9	6.0 6.0	6.0	6.0	0.5 0.5	0.5		2.6 2.6	2.6	
G4	Sunny	Calm	13:25	Middle	4	24.9 24.9	24.9	8.4 8.4	8.4	31.3 31.3	31.3	86.3 86.3	86.3	6.0 6.0	6.0		1.2	1.2	1.1	2.2	2.2	2.4
				Bottom	7	24.9 24.9 25.0	24.9	8.4 8.4 8.3	8.4	31.3 31.3 31.2	31.3	87.0 86.8 86.2	86.9	6.0 6.0	6.0	6.0	1.5 1.4	1.5		2.5 2.5 2.8	2.5	
			40.50	Surface	1	24.9 24.8	25.0	8.3 8.3	8.3	31.2 31.3	31.2	85.1 85.1	85.7	5.9 5.9	6.0	6.0	1.0	1.0		2.9	2.9	
M1	Sunny	Calm	12:52	Middle Bottom	3 5	24.8 24.8	24.8	8.3 8.3	8.3 8.3	31.3 31.4	31.3	84.5 85.5	84.8 85.3	5.9 5.9	5.9 5.9	5.9	1.8	1.8	1.6	1.8	1.8 3.6	2.8
				Surface	1	24.8 25.0	25.0	8.3 8.3	8.3	31.4 31.2	31.4	85.1 86.3	86.3	5.9 6.0	6.0	3.3	2.0 0.6	0.6		3.6 3.9	3.9	
M2	Sunny	Calm	12:33	Middle	6	25.0 24.8	24.8	8.3 8.3	8.3	31.2 31.3	31.3	86.2 85.8	85.8	6.0	6.0	6.0	0.6	0.8	1.1	1.5	1.5	2.5
				Bottom	11	24.8 24.8 24.8	24.8	8.3 8.3 8.3	8.3	31.3 31.4	31.4	85.8 85.4 85.3	85.4	6.0 5.9	5.9	5.9	0.8 1.8 1.9	1.9		1.5 2.0 2.0	2.0	
	İ			Surface	1	25.0 25.0	25.0	8.3 8.3	8.3	31.4 31.1 31.1	31.1	85.3 85.3	85.2	5.9 5.9 5.9	5.9		0.4 0.4	0.4		4.4 4.4	4.4	
М3	Sunny	Calm	13:17	Middle	4	24.9 24.9	24.9	8.3 8.3	8.3	31.2 31.2	31.2	79.5 79.5	79.5	5.5 5.5	5.5	5.7	0.8	0.8	0.7	4.8 4.7	4.8	4.4
				Bottom	7	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	81.1 81.1	81.1	5.6 5.6	5.6	5.6	0.8 0.8	0.8		4.1 4.0	4.1	
_				Surface	1	24.8 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	85.9 85.7	85.8	6.0 5.9	6.0	6.0	1.5 1.4	1.5		2.0 1.9	2.0	
M4	Sunny	Calm	12:27	Middle	5	24.7 24.7	24.7	8.4 8.4	8.4	31.4 31.4	31.4	86.2 86.3	86.3	6.0	6.0		1.9 2.2	2.1	1.9	1.6	1.6	1.9
				Bottom	9	24.7 24.7 24.8	24.7	8.4 8.4 8.3	8.4	31.4 31.4 31.3	31.4	86.2 86.3 85.0	86.3	6.0 6.0 5.9	6.0	6.0	2.0 1.9 1.4	2.0		2.0 1.9 3.1	2.0	
145			40.00	Surface	1	24.8 24.8 24.8	24.8	8.3 8.4	8.3	31.3 31.4	31.3	84.9 84.9	85.0	5.9 5.9	5.9	5.9	1.4 1.4 1.7	1.4		3.1 3.1 4.2	3.1	
M5	Sunny	Calm	13:39	Middle Bottom	5.5	24.8 24.7	24.8	8.3 8.4	8.4	31.4 31.5	31.4	84.8 88.1	84.9 88.1	5.9 6.1	5.9 6.1	6.1	1.7 4.7	1.7 4.7	2.6	4.2 3.1	3.1	3.5
				Surface	10	24.7	24./	8.4	8.4	31.5	31.5	88.1	88.1	6.1	0.1	0.1	4.7	4./		3.1	3.1	
M6	Sunny	Calm	13:32	Middle	2.1	25.0	25.0	8.3	8.3	31.2	31.2	83.1	83.1	5.8	5.8	5.8	0.8	0.8	0.8	2.1	2.1	2.1
*****				Bottom	-	25.0		8.3	-	31.2	-	83.0	-	5.7	-	-	0.8	-		2.0		
	1	l	ı			-		-	1	-	l	-	l	-	l	ı	-	1		-		

Appendix I - Action and Limit Levels for Marine Water Quality on 9 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in mo/I	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
,	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C1: 5.6 NTU</u>	<u>C1: 6.1 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	4	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.5 mg/L</u>	<u>C1: 6.0 mg/L</u>
	Stations M1-M	<u>[5</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 5.5 mg/L</u>	<u>C1: 6.0 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
	~	<u>C1: 7.8 mg/L</u>	<u>C1: 8.5 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 09 November 2018

(Mid-Flood Tide)

Location	Weather	Sea	Sampling	Dont	th (m)	Tempera	ature (°C)	р	Н	Salin	ity ppt	DO Satu	ration (%)	Disso	lved Oxygen	(mg/L)	1	Turbidity(NTI	U)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Бері	ui (iii)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	25.0 25.0	25.0	8.2 8.2	8.2	31.1 31.1	31.1	80.5 80.4	80.5	5.6 5.6	5.6		1.0 1.0	1.0		4.6 4.6	4.6	
C1	C	Calm	17:28	Middle	9	24.9	24.9	8.3	8.3	31.2	31.2	82.2	82.2	5.7	5.7	5.7	1.0	1.0	2.2	5.7	F 7	5.6
C1	Sunny	Gaiiii	17.20	ivildale	9	24.9	24.9	8.3	0.3	31.2	31.2	82.1	02.2	5.7	5.7		1.0	1.0	2.2	5.6	5.7	5.6
				Bottom	17	24.8 24.8	24.8	8.3 8.3	8.3	31.3 31.3	31.3	84.6 84.4	84.5	5.9 5.9	5.9	5.9	4.7 4.6	4.7		6.3	6.5	
				0		24.9	05.0	8.3	0.0	31.3	31.3	83.4	00.4	5.8			0.9	4.0		5.5		
				Surface	1	25.0	25.0	8.3	8.3	31.2	31.3	81.3	82.4	5.6	5.7	5.7	1.1	1.0	_	5.5	5.5	
C2	Sunny	Calm	18:38	Middle	17	24.8 24.8	24.8	8.4 8.4	8.4	31.3 31.3	31.3	82.4 82.8	82.6	5.7 5.7	5.7		1.7 1.7	1.7	2.2	3.6 3.5	3.6	3.9
				Bottom	33	24.8	24.8	8.4	8.4	31.4	31.4	82.8	82.9	5.8	5.8	5.8	4.0	4.0		2.7	2.7	
				DOLLOTTI	აა	24.8	24.0	8.4	0.4	31.4	31.4	82.9	02.9	5.8	5.0	3.0	4.0	4.0		2.7	2.1	
				Surface	1	25.0 25.0	25.0	8.4 8.4	8.4	31.1 31.1	31.1	88.4 88.0	88.2	6.1 6.1	6.1		0.2 0.2	0.2		4.0 4.0	4.0	
G1	Sunny	Calm	18:09	Middle	4	24.9	24.9	8.4	8.4	31.3	31.3	87.3	87.3	6.1	6.1	6.1	0.2	0.3	0.4	3.6	3.7	3.7
Gi	Suriny	Gaiiii	10.09	ivildale	4	24.9	24.9	8.4	0.4	31.3	31.3	87.3	07.3	6.1	0.1		0.3	0.3	0.4	3.8	3.7	3.7
				Bottom	7	24.8 24.8	24.8	8.4 8.4	8.4	31.3 31.3	31.3	85.6 85.6	85.6	5.9 5.9	5.9	5.9	0.8	0.8		3.5 3.5	3.5	
				0 (24.9	04.0	8.4		31.2	24.0	87.2	07.0	6.0	0.4		0.8			3.5		
				Surface	1	24.9	24.9	8.4	8.4	31.2	31.2	87.2	87.2	6.1	6.1	6.1	0.2	0.2		3.7	3.6	
G2	Sunny	Calm	18:20	Middle	5	24.9 24.9	24.9	8.4 8.4	8.4	31.3 31.3	31.3	86.6 86.6	86.6	6.0	6.0	• • • • • • • • • • • • • • • • • • • •	0.4	0.4	0.7	3.9 4.1	4.0	3.3
				D	_	24.9	04.0	8.4		31.3	24.0	85.8	05.0	6.0			1.6	4.0		2.3		
				Bottom	9	24.9	24.9	8.4	8.4	31.3	31.3	85.8	85.8	6.0	6.0	6.0	1.5	1.6		2.2	2.3	
				Surface	1	25.1	25.1	8.4	8.4	31.2	31.2	89.6	89.5	6.2	6.2		0.1	0.1		2.3	2.3	
	_					25.1 25.0		8.4 8.4		31.2 31.2		89.4 86.9		6.2		6.1	0.1		-	2.3 3.2		
G3	Sunny	Calm	18:01	Middle	4	25.0	25.0	8.4	8.4	31.2	31.2	87.0	87.0	6.0	6.0		0.2	0.2	1.1	3.2	3.2	3.3
				Bottom	7	24.8	24.8	8.4	8.4	31.4	31.4	84.4	84.4	5.9	5.9	5.9	3.2	3.1		4.2	4.3	
						24.8 24.9		8.4 8.4		31.4 31.3		84.4 86.5		5.9 6.0			3.0 0.4			4.3 5.0		
				Surface	1	24.9	24.9	8.4	8.4	31.3	31.3	86.4	86.5	6.0	6.0	6.0	0.4	0.4		5.0	5.0	
G4	Sunny	Calm	17:48	Middle	4	24.9	24.9	8.4	8.4	31.3	31.3	85.6	85.6	5.9	5.9	0.0	0.5	0.5	0.6	2.1	2.1	3.7
	,					24.9 24.8		8.4 8.4		31.3 31.4		85.5 86.7		5.9 6.0			0.5 1.0		-	2.1 4.0		
				Bottom	7	24.8	24.8	8.4	8.4	31.4	31.4	86.7	86.7	6.0	6.0	6.0	1.0	1.0		4.1	4.1	
				Surface	1	25.0	25.0	8.4	8.4	31.2	31.2	88.88	88.8	6.2	6.2		0.3	0.3		3.3	3.4	
						25.0 25.0		8.4 8.4		31.2 31.2		88.8 89.0	<u> </u>	6.2 6.2		6.2	0.3		-	3.4 4.7		
M1	Sunny	Calm	18:14	Middle	3	25.0	25.0	8.4	8.4	31.2	31.2	88.9	89.0	6.2	6.2		0.3	0.3	0.6	4.9	4.8	4.3
				Bottom	5	24.9	24.9	8.4	8.4	31.3	31.3	86.5	86.5	6.0	6.0	6.0	1.1	1.1		4.6	4.7	
						24.9 25.0		8.4 8.4		31.3 31.2		86.5 89.7		6.0			1.1 0.2			4.7 4.2		
				Surface	1	25.0	25.0	8.4	8.4	31.2	31.2	89.5	89.6	6.2	6.2	6.1	0.2	0.2		4.3	4.3	
M2	Sunny	Calm	18:26	Middle	6	24.9	24.9	8.4	8.4	31.3	31.3	87.0	87.1	6.0	6.0	0.1	0.3	0.3	0.8	3.5	3.5	3.3
	ouy	Guiii	10.20	Wildulo	Ů	24.9 24.8	21.0	8.4 8.4	0.1	31.3 31.4	01.0	87.1	07.11	6.0 5.9	0.0		0.3 1.8	0.0	0.0	3.5 2.0	0.0	0.0
				Bottom	11	24.8	24.8	8.4	8.4	31.4	31.4	85.5 85.4	85.5	5.9	5.9	5.9	1.9	1.9		2.0	2.0	
				Surface	1	24.9	24.9	8.4	8.4	30.9	31.0	86.7	86.4	6.0	6.0		1.0	1.0		5.3	5.2	
					·	24.9		8.4		31.0		86.1	ļ	6.0		6.0	1.0 0.6		4	5.1		
M3	Sunny	Calm	17:57	Middle	4	24.9 24.9	24.9	8.4 8.4	8.4	31.2 31.2	31.2	85.4 85.4	85.4	5.9 5.9	5.9		0.6	0.6	1.1	5.7 5.5	5.6	5.6
				Bottom	7	24.8	24.8	8.4	8.4	31.4	31.4	84.8	84.8	5.9	5.9	5.9	1.7	1.8	1	5.9	6.1	
<u> </u>				20110111		24.8	2 1.0	8.4	J7	31.4	51.7	84.7	34.0	5.9	5.5	5.5	1.8	0	1	6.2	U.1	
				Surface	1	25.0 25.0	25.0	8.4 8.4	8.4	31.3 31.3	31.3	88.5 88.2	88.4	6.1 6.1	6.1		0.3 0.3	0.3		4.1 4.2	4.2	
M4	Sunny	Calm	18:31	Middle	5	24.9	24.9	8.4	8.4	31.3	31.3	86.7	86.8	6.0	6.0	6.1	0.4	0.4	1.9	2.8	2.7	3.9
IVIT	Curry	Jaim	10.01	IVIIGGIG		24.9	24.0	8.4	0.4	31.3	01.0	86.8	00.0	6.0	0.0		0.4	0.7	1.5	2.6	£.1	0.5
				Bottom	9	24.8 24.8	24.8	8.4 8.4	8.4	31.4 31.4	31.4	84.6 84.6	84.6	5.9 5.9	5.9	5.9	5.0 5.0	5.0		4.8 4.8	4.8	
				Surface	1	25.0	25.0	8.3	8.3	31.2	31.2	85.8	85.8	5.9	5.9		0.5	0.5	1	3.7	3.7	
I				Juilace	<u>'</u>	25.0	دی.ں	8.3	0.3	31.2	21.2	85.8	00.0	5.9	3.9	5.9	0.5	0.0	4	3.7	5.7	
M5	Sunny	Calm	17:34	Middle	5	24.9 24.9	24.9	8.3 8.3	8.3	31.3 31.3	31.3	85.2 85.2	85.2	5.9 5.9	5.9		0.7 0.7	0.7	0.7	4.8 4.5	4.7	3.8
1				Pottor:	0	24.9	24.0	8.3	0.0	31.3	21.2	85.7	05.7	5.9	F 0		0.7	0.0	1	3.0	2.1	
				Bottom	9	24.9	24.9	8.3	8.3	31.3	31.3	85.7	85.7	5.9	5.9	5.9	0.8	0.8		3.1	3.1	
				Surface	-	-	-	-		-	-	-	-	-	-			-			-	
140	C	Cel	17:40	Miel-II-	2.4	24.8	24.0	8.4	0.4	31.4	24.4	85.1	05.0	5.9	F 0	5.9	1.3	1.0	1.0	2.0	2.0	2.0
M6	Sunny	Calm	17:43	Middle	2.1	24.8	24.8	8.4	8.4	31.4	31.4	85.3	85.2	5.9	5.9		1.3	1.3	1.3	2.0	2.0	2.0
I				Bottom	-	-	-		-		-		-	-	-	-	-	-		-	- 7	
					l .	-		-		-		-	į.	-	į.	l .	-			_		

*DA: Depth-Averaged

^{**}Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 12 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tymbidityin		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 7.1 NTU</u>	<u>C2: 7.7 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>4</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 4.7 mg/L</u>	<u>C2: 5.1 mg/L</u>
	Stations M1-M	<u>15</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 4.7 mg/L</u>	<u>C2: 5.1 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.4 mg/L</u>	<u>C2: 6.9 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 12 November 2018

1 4:	Weather	Sea	Sampling	Б.	h ()	Tempera	ature (°C)	ŗ	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	h (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.8 24.8	24.8	7.9 7.9	7.9	32.1 32.2	32.2	80.4 80.6	80.5	5.6 5.6	5.6		1.1 1.0	1.1		3.8 3.9	3.9	
C1	Cloudy	Calm	16:16	Middle	9	24.4 24.4	24.4	7.9 7.9	7.9	32.2 32.3	32.3	78.7 78.8	78.8	5.5 5.5	5.5	5.6	1.2 1.2	1.2	2.8	3.2 3.2	3.2	3.9
				Bottom	17	24.2 24.2	24.2	8.0 8.0	8.0	32.5 32.5	32.5	87.4 86.8	87.1	6.1 6.1	6.1	6.1	6.1 6.2	6.2		4.6 4.7	4.7	
				Surface	1	24.6 24.6	24.6	7.9 7.9	7.9	32.0 32.0	32.0	76.7 76.5	76.6	5.3 5.3	5.3	5.4	2.4 2.4	2.4		4.0 3.8	3.9	
C2	Cloudy	Calm	15:05	Middle	16	24.3 24.3	24.3	7.9 7.9	7.9	32.3 32.3	32.3	78.8 79.1	79.0	5.5 5.5	5.5	3.4	3.1 3.1	3.1	3.8	4.4 4.5	4.5	4.6
				Bottom	31	24.2 24.2	24.2	7.9 7.9	7.9	32.4 32.4	32.4	77.5 77.6	77.6	5.4 5.4	5.4	5.4	6.0 5.8	5.9		5.3 5.2	5.3	
				Surface	1	24.4 24.5	24.5	7.9 7.9	7.9	32.2 32.1	32.2	82.4 81.8	82.1	5.7 5.7	5.7	5.7	1.1 1.2	1.2		4.3 4.3	4.3	
G1	Cloudy	Calm	15:39	Middle	4	24.4 24.4	24.4	7.9 7.9	7.9	32.2 32.2	32.2	80.5 80.6	80.6	5.6 5.6	5.6		1.5 1.5	1.5	1.9	4.9 4.9	4.9	3.7
				Bottom	7	24.3 24.3	24.3	7.9 7.9	7.9	32.3 32.4 32.2	32.4	79.5 78.9	79.2	5.5 5.5	5.5	5.5	2.9 3.0	3.0		2.0 1.9	2.0	
				Surface	1	24.8 24.8 24.5	24.8	7.9 7.9 7.9	7.9	32.2 32.2 32.2	32.2	81.7 81.1 79.8	81.4	5.7 5.6 5.5	5.7	5.7	0.9 0.8 1.3	0.9		4.5 4.4 3.5	4.5	
G2	Cloudy	Calm	15:26	Middle	5	24.6	24.6	7.9	7.9	32.2	32.2	80.1	80.0	5.6	5.6		1.1	1.2	1.5	3.4	3.5	4.0
				Bottom	9	24.3 24.3	24.3	7.9 7.9	7.9	32.3 32.3	32.3	79.2 78.9	79.1	5.5 5.5	5.5	5.5	2.4	2.4		4.1 4.0	4.1	
				Surface	1	24.6 24.7	24.7	7.9 7.9	7.9	32.1 32.1	32.1	82.3 81.6	82.0	5.7 5.7	5.7	5.7	0.7 0.6	0.7		4.1 4.2	4.2	
G3	Cloudy	Calm	15:46	Middle	4	24.4 24.5 24.4	24.5	7.9 7.9 7.9	7.9	32.2 32.2 32.3	32.2	80.8 80.5 80.4	80.7	5.6 5.6 5.6	5.6		0.5 0.6 1.3	0.6	0.9	4.6 4.6 3.1	4.6	4.0
			l	Bottom	7	24.4	24.4	7.9 7.9	7.9	32.3 32.2	32.3	79.8 81.0	80.1	5.6 5.6	5.6	5.6	1.6	1.5		3.2	3.2	
				Surface	1	24.9	24.9	7.9 7.9	7.9	32.2 32.2	32.2	80.0 79.4	80.5	5.5 5.5	5.6	5.6	1.0	1.0		3.8	3.9	
G4	Cloudy	Calm	15:57	Middle	7	24.4	24.4	7.9 7.9	7.9 7.9	32.2 32.2	32.2 32.2	79.5 78.7	79.5	5.5 5.5	5.5		1.7	1.6	1.5	4.1	4.1	4.3
				Bottom	1	24.4 24.6	24.4	7.9 7.9	7.9	32.2 32.2	32.2	78.8 84.1	78.8 83.3	5.5 5.8	5.5	5.5	1.9	1.9		4.7 1.4	4.8	
M1	Cloudy	Calm	15:34	Surface Middle	3	24.5 24.4	24.6	7.9 7.9	7.9	32.2 32.3	32.3	82.5 81.1	81.3	5.7 5.6	5.8	5.8	3.0 4.4	2.9	4.1	1.3 4.9	1.4 4.9	3.5
IVII	Cloudy	Calli	13.34	Bottom	5	24.4 24.3	24.3	7.9 7.9	7.9	32.3 32.3	32.3	81.4 80.7	80.7	5.7 5.6	5.6	5.6	4.2 4.9	5.0	4.1	4.9 4.2	4.3	3.3
				Surface	1	24.3 24.6	24.6	7.9 7.9	7.9	32.3 32.1	32.1	80.6 80.1	79.3	5.6 5.6	5.5	0.0	5.0 1.0	1.1		4.3 3.0	3.0	
M2	Cloudy	Calm	15:20	Middle	5.5	24.6	24.4	7.9 7.9	7.9	32.1 32.2	32.2	78.4 78.4	78.3	5.4	5.5	5.5	1.1	1.6	1.5	2.7	2.7	2.9
	,			Bottom	10	24.4 24.3 24.2	24.3	7.9 7.9 8.0	8.0	32.2 32.3	32.4	78.2 80.2 83.0	81.6	5.4 5.6 5.8	5.7	5.7	1.6 1.8	1.9		2.7 3.0 2.9	3.0	
				Surface	1	24.2 24.7 24.7	24.7	7.9 7.9	7.9	32.4 32.1 32.1	32.1	82.9 82.6	82.8	5.8 5.7 5.7	5.7		0.7 0.7	0.7		4.1 4.0	4.1	
МЗ	Cloudy	Calm	15:51	Middle	4	24.5 24.5	24.5	7.9 7.9	7.9	32.2 32.2	32.2	80.4 80.6	80.5	5.6 5.6	5.6	5.7	0.5 0.6	0.6	0.8	3.5 3.6	3.6	3.3
				Bottom	7	24.3 24.4	24.4	7.9 7.9	7.9	32.3 32.3	32.3	81.2 80.9	81.1	5.7 5.6	5.7	5.7	1.1 1.0	1.1		2.1 2.1	2.1	
				Surface	1	24.4 24.4	24.4	7.9 7.9	7.9	32.1 32.2	32.2	78.2 77.0	77.6	5.4 5.4	5.4	5.5	1.6 1.5	1.6		2.1	2.1	
M4	Cloudy	Calm	15:13	Middle	5	24.3 24.3	24.3	7.9 7.9	7.9	32.3 32.3	32.3	79.4 79.2	79.3	5.5 5.5	5.5	5.5	2.1 2.4	2.3	2.1	1.6 1.5	1.6	2.4
				Bottom	9	24.2 24.3	24.3	7.9 7.9	7.9	32.3 32.3	32.3	81.4 80.1	80.8	5.7 5.6	5.7	5.7	2.3 2.3	2.3		3.4 3.3	3.4	
				Surface	1	24.7 24.7	24.7	7.9 7.9	7.9	32.2 32.2	32.2	83.0 81.7	82.4	5.7 5.7	5.7	5.8	2.1 1.9	2.0		2.2 2.1	2.2	
M5	Cloudy	Calm	16:08	Middle	5.5	24.2 24.2	24.2	8.0 8.0	8.0	32.4 32.4	32.4	84.2 83.1	83.7	5.9 5.8	5.9		1.9 1.7	1.8	3.1	2.3	2.3	2.1
				Bottom	10	24.2 24.2	24.2	8.0 8.0	8.0	32.5 32.4	32.5	85.8 84.7	85.3	6.0 5.9	6.0	6.0	5.5 5.2	5.4		1.7 1.7	1.7	
				Surface	-		-	7.0	-		-	- - 77.0	-		-	5.4	- 10	-			-	
M6	Cloudy	Calm	16:04	Middle	2.2	24.5 24.5	24.5	7.9 7.9	7.9	32.2 32.2	32.2	77.9 77.7	77.8	5.4 5.4	5.4		1.0	1.0	1.0	1.3 1.3	1.3	1.3
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-		-		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 12 November 2018 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M5	
DO in mg/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tymbidityin		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C1: 6.6 NTU</u>	<u>C1: 7.2 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>4</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 6.1 mg/L</u>	<u>C1: 6.6 mg/L</u>
	Stations M1-M	<u>[5</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 6.1 mg/L</u>	<u>C1: 6.6 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 7.1 mg/L</u>	<u>C1: 7.7 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 12 November 2018

Location	Weather	Sea				Tempera	ature (°C)	P	H	Salli	ity ppt	DO Saiu	ration (%)	DISSUI	ved Oxygen	(IIIg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(111g/L)
	Condition	Condition**	Sampling Time	Dept	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.7 24.7	24.7	8.0 8.0	8.0	31.4 31.4	31.4	84.2 84.1	84.2	5.9 5.9	5.9		1.1 1.1	1.1		5.1 5.0	5.1	
C1	Cloudy	Calm	11:28	Middle	9	24.6 24.6	24.6	8.0 8.0	8.0	31.4 31.4	31.4	85.4 85.4	85.4	5.9 5.9	5.9	5.9	0.6 0.6	0.6	2.4	5.7 5.8	5.8	5.6
				Bottom	17	24.6 24.6	24.6	8.0 8.0	8.0	31.5 31.5	31.5	88.8 88.5	88.7	6.2 6.2	6.2	6.2	5.4 5.5	5.5		5.8 5.9	5.9	
				Surface	1	24.8 24.8	24.8	7.9 7.9	7.9	31.2 31.2	31.2	75.8 75.7	75.8	5.3 5.3	5.3	5.5	1.0 1.0	1.0		5.1 4.9	5.0	
C2	Cloudy	Calm	10:10	Middle	16	24.6 24.6	24.6	8.0 8.0	8.0	31.4 31.4	31.4	81.2 81.0	81.1	5.7 5.6	5.7		2.9 2.9	2.9	3.1	3.2 3.2	3.2	4.0
				Bottom	31	24.6 24.6 24.7	24.6	8.0 8.0 8.0	8.0	31.4 31.4 31.2	31.4	81.3 81.3 81.8	81.3	5.7 5.7	5.7	5.7	5.3 5.3 0.5	5.3		3.8 3.7 3.4	3.8	
				Surface	1	24.7 24.7 24.7	24.7	8.0 8.0	8.0	31.2 31.2	31.2	80.2 80.5	81.0	5.7 5.6 5.6	5.7	5.7	0.5 0.7	0.5		3.3 6.6	3.4	
G1	Cloudy	Calm	10:47	Middle	4	24.7	24.7	8.0 8.0	8.0	31.2	31.2	79.7 80.4	80.1	5.5 5.6	5.6		0.7 0.6 1.7	0.7	1.0	6.7 6.1	6.7	5.4
				Bottom	7	24.6	24.6	8.0	8.0	31.3	31.3	79.8 80.1	80.1	5.6	5.6	5.6	1.7	1.7		6.1	6.1	
00	Oleverto	0-1	10:04	Surface	1	24.7	24.7	8.0	8.0	31.3 31.3	31.3	79.3 79.9	79.7	5.5	5.6	5.6	0.8	0.8	4.0	3.0	3.0	
G2	Cloudy	Calm	10:34	Middle Bottom	5 9	24.7 24.7	24.7	8.0 8.0	8.0	31.3 31.3	31.3	79.8 80.3	79.9 80.1	5.6 5.6	5.6 5.6	5.6	1.3 1.7	1.3	1.3	2.6 6.3	6.2	4.0
				Surface	1	24.7 24.7	24.7	8.0	8.0	31.3 31.1	31.2	79.9 82.9	82.2	5.6 5.8	5.8	3.0	1.6 0.4	0.5		6.1 5.2	5.2	
G3	Cloudy	Calm	10:54	Middle	4	24.7 24.7	24.7	8.0	8.0	31.2 31.2	31.2	81.4 82.0	81.7	5.7 5.7	5.7	5.8	0.5	0.6	1.2	5.2 5.9	5.8	4.3
	,			Bottom	7	24.7	24.7	8.0	8.0	31.2 31.4	31.4	81.4 81.0	80.7	5.7 5.6	5.6	5.6	0.6 2.5	2.6		1.9	1.9	
				Surface	1	24.7 24.9 24.9	24.9	7.9 7.9	7.9	31.4 31.3 31.3	31.3	80.4 81.4 79.7	80.6	5.6 5.6 5.5	5.6		2.7 0.8 0.8	0.8		1.9 2.8 2.9	2.9	
G4	Cloudy	Calm	11:08	Middle	4	24.7 24.7	24.7	8.0 8.0	8.0	31.3 31.3	31.3	79.1 79.0	79.1	5.5	5.5	5.6	0.9	0.9	1.2	3.4	3.4	2.9
				Bottom	7	24.6 24.6	24.6	8.0 8.0	8.0	31.4 31.4	31.4	79.8 79.5	79.7	5.6 5.5	5.6	5.6	1.8	1.8		2.3	2.3	1
				Surface	1	24.7 24.7	24.7	8.0 8.0	8.0	31.2 31.2	31.2	82.3 81.6	82.0	5.7 5.7	5.7	5.7	1.5 1.4	1.5		4.9 4.9	4.9	
M1	Cloudy	Calm	10:40	Middle	3	24.7 24.7	24.7	8.0 8.0	8.0	31.3 31.3	31.3	82.0 81.8	81.9	5.7 5.7	5.7	3.7	0.9 0.9	0.9	1.3	5.9 6.0	6.0	5.5
				Bottom	5	24.7 24.7	24.7	8.0 8.0	8.0	31.3 31.3	31.3	81.7 81.6	81.7	5.7 5.7	5.7	5.7	1.5 1.5	1.5		5.5 5.4	5.5	
				Surface	1	24.8 24.8	24.8	7.9 7.9	7.9	31.2 31.2	31.2	78.7 77.4	78.1	5.5 5.4	5.5	5.5	1.2	1.2		4.0 3.9	4.0	
M2	Cloudy	Calm	10:26	Middle	5.5	24.7 24.7	24.7	7.9 7.9 8.0	7.9	31.3 31.3 31.3	31.3	78.0 77.1 79.8	77.6	5.4 5.4 5.6	5.4		1.5 1.6 1.8	1.6	1.5	5.1 4.9 6.7	5.0	5.2
				Bottom	10	24.6 24.7 24.8	24.7	8.0 8.0	8.0	31.3 31.1	31.3	79.6 79.1 80.7	79.5	5.5 5.6	5.6	5.6	1.8	1.8		6.7 6.4 4.4	6.6	
				Surface	1	24.8 24.7	24.8	8.0 8.0	8.0	30.8 31.4	31.0	78.6 81.5	79.7	5.5 5.7	5.6	5.7	0.2 0.2 0.7	0.2		4.4 4.4 4.5	4.4	
M3	Cloudy	Calm	11:01	Middle	4	24.7	24.7	8.0 8.0	8.0	31.4 31.5	31.4	80.8 77.0	81.2	5.6 5.4	5.7	F.4	0.6 4.6	0.7	1.9	4.4 5.0	4.5	4.6
				Bottom	7	24.7	24.7	8.0 7.9	8.0	31.5 31.3	31.5 31.3	76.1 78.1	76.6 78.1	5.3 5.4	5.4	5.4	4.8	1.4		5.0	5.0 3.2	
M4	Cloudy	Calm	10:19	Middle	5	24.8 24.7	24.8	8.0 8.0	8.0	31.3 31.3	31.3	78.1 79.0	78.1	5.4 5.5	5.4	5.5	1.5 0.7	0.7	1.3	3.2 2.3	2.3	2.9
IVI-T	Cioudy	Gain	10.13	Bottom	9	24.7 24.7	24.7	8.0 8.0	8.0	31.3 31.3	31.3	78.6 79.6	79.5	5.5 5.5	5.5	5.5	0.7 1.8	1.8	1.0	2.2 3.3	3.3	2.3
				Surface	1	24.7 24.8	24.8	8.0 7.9	7.9	31.3 31.2	31.2	79.3 74.9	75.2	5.5 5.2	5.2	0.0	1.8	1.0		3.3 4.8	4.8	
M5	Cloudy	Calm	11:19	Middle	5.5	24.8 24.6	24.6	7.9 8.0	8.0	31.2 31.4	31.4	75.4 84.1	82.9	5.2 5.9	5.8	5.5	4.0	3.7	3.4	6.7	6.7	5.6
				Bottom	10	24.6 24.5 24.5	24.5	8.0 8.0 8.0	8.0	31.4 31.5 31.5	31.5	81.6 89.6 89.4	89.5	5.7 6.2 6.2	6.2	6.2	3.3 5.3 5.7	5.5		6.7 5.3 5.3	5.3	1
				Surface	-	-	-		-		-		-		-		-	-		-	-	
M6	Cloudy	Calm	11:15	Middle	2.4	24.8 24.8	24.8	7.9 7.9	7.9	31.2 31.2	31.2	78.9 78.6	78.8	5.5 5.5	5.5	5.5	1.2 1.2	1.2	1.2	5.1 5.1	5.1	5.1
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 15 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 3.0 NTU</u>	<u>C2: 3.3 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>1</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 5.3 mg/L</u>	<u>C2: 5.7 mg/L</u>
	Stations M1-M	5	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 5.3 mg/L</u>	<u>C2: 5.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.8 mg/L</u>	<u>C2: 7.4 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 15 November 2018

Leastion	Weather	Sea	Sampling	D	th (m)	Tempera	ature (°C)	p	Н	Salin	ity ppt	DO Satu	ration (%)	Disso	lved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	ended Solids	(mg/L)
Location	Condition	Condition**	Time	⊔ері	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	93.3 93.2	93.3	6.5 6.5	6.5	6.6	1.3 1.3	1.3		4.4 4.3	4.4	
C1	Cloudy	Moderate	18:09	Middle	9	24.4 24.4	24.4	8.1 8.1	8.1	31.6 31.6	31.6	94.0 94.3	94.2	6.6 6.6	6.6	6.6	1.5 1.5	1.5	1.8	5.0 4.9	5.0	5.0
				Bottom	17	24.4 24.4	24.4	8.1 8.1	8.1	31.6 31.6	31.6	95.1 95.0	95.1	6.6 6.6	6.6	6.6	2.5 2.4	2.5		5.7 5.7	5.7	
				Surface	1	24.4 24.5	24.5	8.1 8.1	8.1	31.5 31.5	31.5	91.3 91.3	91.3	6.4 6.4	6.4	6.4	1.6 1.5	1.6		1.9	1.9	
C2	Cloudy	Moderate	16:48	Middle	16	24.4 24.4 24.4	24.4	8.1 8.1 8.1	8.1	31.5 31.5 31.5	31.5	90.8 90.8 91.4	90.8	6.3 6.3 6.4	6.3		1.4 1.4 2.6	1.4	1.9	2.1 2.1 2.0	2.1	2.0
				Bottom	31	24.4	24.4	8.1 8.1	8.1	31.5 31.2	31.5	91.4	91.4	6.4	6.4	6.4	2.5	2.6		2.0	2.0	
G1	01 1		47.04	Surface	1	24.4	24.4	8.1 8.1	8.1	31.2	31.2	85.2 85.6	85.9	6.0	6.1	6.1	2.0	1.9		3.5	3.5	
G1	Cloudy	Moderate	17:31	Middle Bottom	4.5 8	24.5 24.5	24.5	8.1	8.1	31.4 31.4	31.4	85.4 86.4	85.5 86.4	6.0	6.0	6.0	1.9	2.0	2.1	4.0	3.9	3.8
				Surface	1	24.5 24.4	24.5	8.1 8.1	8.1	31.4 31.4	31.4	86.3 88.4	87.9	6.0 6.2	6.2	6.0	2.5 1.4	1.4		3.8 4.3	4.2	
G2	Cloudy	Moderate	17:15	Middle	5	24.4 24.5	24.5	8.1 8.1	8.1	31.4 31.4	31.5	87.3 87.3	87.3	6.1 6.1	6.1	6.2	1.3 2.1	2.2	2.1	4.1 5.5	5.6	5.0
<u> </u>	Cioudy	odorato		Bottom	9	24.5 24.5	24.5	8.1 8.1	8.1	31.5 31.4	31.4	87.2 87.2	87.2	6.1	6.1	6.1	2.3	2.6		5.6 5.2	5.3	0.0
				Surface	1	24.5	24.5	8.1 8.1	8.1	31.4 31.0	31.2	87.1 84.1	83.9	5.9	5.9		2.5 1.9	1.9		5.4 4.3	4.4	
G3	Cloudy	Moderate	17:37	Middle	4	24.5 24.5 24.5	24.5	8.1 8.1 8.1	8.1	31.3 31.4 31.4	31.4	83.7 84.6 83.8	84.2	5.9 5.9 5.8	5.9	5.9	1.8 2.3 2.4	2.4	2.2	4.4 4.4 4.4	4.4	4.7
				Bottom	7	24.5 24.5 24.5	24.5	8.1 8.1	8.1	31.4 31.4	31.4	85.8 85.3	85.6	6.0	6.0	6.0	2.1	2.2		5.3 5.3	5.3	
				Surface	1	24.5 24.5	24.5	8.1 8.1	8.1	31.4 31.4	31.4	86.4 85.1	85.8	6.0 5.9	6.0	6.0	1.8	1.9		4.5 4.5	4.5	
G4	Cloudy	Moderate	17:49	Middle	4	24.5 24.5	24.5	8.1 8.1	8.1	31.5 31.4	31.5	85.6 85.1	85.4	6.0 5.9	6.0	0.0	2.0 2.0	2.0	2.1	4.4 4.2	4.3	4.2
				Bottom	7	24.6 24.6	24.6	8.1 8.1	8.1	31.5 31.5	31.5	84.9 84.7	84.8	5.9 5.9	5.9	5.9	2.2 2.3	2.3		3.8 3.8	3.8	<u> </u>
				Surface	1	24.4 24.5	24.5	8.1 8.1	8.1	31.4 31.4	31.4	87.2 86.0	86.6	6.1 6.0	6.1	6.1	2.4	2.3		4.0	4.0	
M1	Cloudy	Moderate	17:24	Middle	3	24.5 24.5 24.5	24.5	8.1 8.1 8.1	8.1	31.4 31.4 31.5	31.4	86.4 85.8 86.2	86.1	6.0 6.0 6.0	6.0		2.3 2.0 2.3	2.2	2.3	4.3 4.3 5.6	4.3	4.6
				Bottom	5	24.5 24.5 24.4	24.5	8.1 8.1	8.1	31.5 31.4	31.5	86.1 89.8	86.2	6.0	6.0	6.0	2.2	2.3		5.6 5.3 4.5	5.5	<u> </u>
				Surface	1	24.4	24.4	8.1 8.1	8.1	31.4 31.4	31.4	88.8 89.1	89.3	6.2	6.3	6.3	0.7	0.7		4.6 3.7	4.6	
M2	Cloudy	Moderate	17:08	Middle	5.5	24.5 24.4	24.5	8.1 8.1	8.1	31.4 31.4	31.4	88.7 88.7	88.9	6.2	6.2		0.9	0.9	1.0	3.7 5.0	3.7	4.4
				Bottom	10	24.4 24.5	24.4	8.1 8.1	8.1	31.4 31.3	31.4	88.5 85.4	88.6 84.9	6.2	6.2	6.2	1.5	1.5		5.0 5.1	5.0	
МЗ	Cloudy	Moderate	17:43	Surface	4	24.6 24.5	24.5	8.1 8.1	8.1	31.3 31.4	31.4	84.4 84.2	84.2	5.9 5.9	6.0 5.9	6.0	1.8	1.9	2.2	5.3 5.2	5.4	5.4
W.O	Cidady	modorato	.,	Bottom	7	24.5 24.5	24.5	8.1 8.1	8.1	31.4 31.5	31.5	84.1 83.2	83.4	5.9 5.8	5.8	5.8	1.9 3.0	2.9		5.6 5.6	5.6	
				Surface	1	24.5	24.5	8.1 8.1	8.1	31.5 31.5	31.5	83.5 88.6	88.7	5.8 6.2	6.2		1.9	1.8		5.5 3.6	3.7	
M4	Cloudy	Moderate	17:01	Middle	5	24.5 24.5 24.5	24.5	8.1 8.1 8.1	8.1	31.5 31.5 31.5	31.5	88.7 89.6 88.9	89.3	6.2 6.2 6.2	6.2	6.2	1.6 1.3 1.2	1.3	1.6	3.7 1.4 1.4	1.4	3.5
				Bottom	9	24.5 24.5 24.5	24.5	8.1 8.1	8.1	31.5 31.5	31.5	90.4	90.5	6.3 6.3	6.3	6.3	1.7	1.7		5.3	5.3	
				Surface	1	24.4 24.5	24.5	8.1 8.1	8.1	31.5 31.5	31.5	90.9 89.8	90.4	6.3 6.3	6.3		1.3 1.2	1.3		2.6 2.6	2.6	
M5	Cloudy	Moderate	18:01	Middle	5.5	24.5 24.5	24.5	8.1 8.1	8.1	31.5 31.5	31.5	90.5 89.7	90.1	6.3 6.3	6.3	6.3	1.2	1.2	1.5	5.2 5.3	5.3	3.6
				Bottom	10	24.5 24.4	24.5	8.1 8.1	8.1	31.6 31.6	31.6	91.0 92.6	91.8	6.4 6.5	6.5	6.5	2.1 2.1	2.1		3.0 3.0	3.0	
				Surface	=	-	-	-	-	-	=	-	-	-	-	5.9	-	÷		-	-	
M6	Cloudy	Moderate	17:56	Middle	2.3	24.5 24.5	24.5	8.1 8.1	8.1	31.5 31.5	31.5	84.9 84.8	84.9	5.9 5.9	5.9		3.7 3.7	3.7	3.7	3.6 3.7	3.7	3.7
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-		-		-	-	Í

Appendix I - Action and Limit Levels for Marine Water Quality on 17 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 2.2 NTU</u>	<u>C2: 2.3 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 5.3 mg/L</u>	<u>C2: 5.7 mg/L</u>
	Stations M1-M	5	
		6.2 mg/L	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 5.3 mg/L</u>	<u>C2: 5.7 mg/L</u>
	Stations G1-G4	<u>1, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 7.2 mg/L</u>	<u>C2: 7.8 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 17 November 2018

1	Weather	Sea	Sampling		4h ()	Tempera	ature (°C)	ŗ	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Depi	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.4 24.4	24.4	8.0 8.0	8.0	31.4 31.4	31.4	86.8 86.9	86.9	6.1 6.1	6.1		0.5 0.5	0.5		4.1 4.1	4.1	
C1	Cloudy	Moderate	07:47	Middle	9	24.4 24.4	24.4	8.0 8.0	8.0	31.4 31.4	31.4	87.3 87.1	87.2	6.1 6.1	6.1	6.1	0.3	0.3	0.9	4.4 4.4	4.4	4.3
				Bottom	17	24.3 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	91.2 91.0	91.1	6.4 6.4	6.4	6.4	1.9 1.8	1.9		4.3 4.2	4.3	
				Surface	1	24.4 24.4	24.4	8.0 8.0	8.0	31.2 31.2	31.2	80.9 81.2	81.1	5.7 5.7	5.7	5.9	0.4 0.4	0.4		4.4 4.4	4.4	
C2	Cloudy	Moderate	06:34	Middle	16.5	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	86.7 86.6	86.7	6.1 6.1	6.1	5.5	1.3 1.3	1.3	1.2	4.4 4.3	4.4	4.9
				Bottom	32	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	87.3 87.1	87.2	6.1 6.1	6.1	6.1	1.7 1.8	1.8		6.0 5.9	6.0	
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.3 31.1	31.2	88.6 88.4	88.5	6.2 6.2	6.2	6.2	1.0	1.0		4.6 4.6	4.6	
G1	Cloudy	Moderate	07:12	Middle	4	24.4 24.4 24.4	24.4	8.1 8.1 8.1	8.1	31.4 31.2 31.5	31.3	88.3 87.2 88.8	87.8	6.2 6.1 6.2	6.2		1.0 0.9 1.1	1.0	1.1	3.0 3.0 3.5	3.0	3.7
				Bottom	7	24.4	24.4	8.1	8.1	31.5 31.4	31.5	88.8 90.3	88.8	6.2	6.2	6.2	1.2	1.2		3.5	3.5	
				Surface	1	24.4 24.4 24.4	24.4	8.1 8.1 8.1	8.1	31.4 31.4	31.4	90.3 90.4	90.3	6.3 6.3 6.3	6.3	6.3	2.7	2.6		3.8 3.8 4.5	3.8	
G2	Cloudy	Moderate	06:59	Middle	5	24.4	24.4	8.1 8.1	8.1	31.4 31.5	31.4	90.4 89.9	90.4	6.3 6.3	6.3		0.0 0.7 1.8	0.7	1.7	4.8 5.8	4.7	4.7
				Bottom	9	24.4	24.4	8.1 8.1	8.1	31.5 31.1	31.5	90.0	90.0	6.3	6.3	6.3	2.0	1.9		5.6	5.7	
00			07.40	Surface	1	24.4	24.4	8.1 8.1	8.1	31.0	31.1	87.8 88.7	88.1	6.2	6.2	6.2	1.3	1.3	4.5	4.3	4.3	
G3	Cloudy	Moderate	07:18	Middle Bottom	7	24.4 24.4	24.4	8.1 8.1	8.1	31.4 31.5	31.4	89.0 89.3	88.9 89.2	6.2 6.2	6.2	6.2	0.9 2.1	1.0	1.5	3.8 2.3	2.3	3.5
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.1 91.1	90.7	6.2 6.4	6.4	0.2	2.1 0.6	0.6		2.2	2.7	
G4	Cloudy	Moderate	07:29	Middle	4	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.3 90.0	90.2	6.3 6.3	6.3	6.4	0.6	0.8	0.9	2.7 6.0	5.9	5.0
۵.	Oloday	Moderate	07.20	Bottom	7	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.3 89.9	90.1	6.3 6.3	6.3	6.3	0.7 1.1	1.2	0.0	5.8 6.2	6.3	0.0
				Surface	1	24.4 24.4 24.4	24.4	8.1 8.1 8.1	8.1	31.5 31.4 31.4	31.4	90.2 86.5 86.9	86.7	6.3	6.1		1.2 1.4 1.4	1.4		6.3 4.4 4.4	4.4	
M1	Cloudy	Moderate	07:07	Middle	3	24.4 24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	87.9 88.6	88.3	6.1 6.1 6.2	6.2	6.2	0.5 0.5	0.5	1.0	3.1 3.1	3.1	3.4
				Bottom	5	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	88.4 88.6	88.5	6.2 6.2	6.2	6.2	1.1	1.2		2.7	2.7	
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.4 31.4	31.4	91.9 92.0	92.0	6.4 6.4	6.4	0.4	0.3	0.3		3.3 3.4	3.4	
M2	Cloudy	Moderate	06:52	Middle	6	24.4 24.4	24.4	8.1 8.1	8.1	31.4 31.4	31.4	91.2 91.2	91.2	6.4 6.4	6.4	6.4	0.4 0.4	0.4	0.6	3.4 3.6	3.5	3.7
				Bottom	11	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.4 89.6	89.5	6.2 6.3	6.3	6.3	1.1 1.0	1.1		4.1 4.0	4.1	
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.3 31.4	31.4	88.4 86.9	87.7	6.2 6.1	6.2	6.2	1.1 1.3	1.2		2.6 2.7	2.7	
МЗ	Cloudy	Moderate	07:23	Middle	4	24.5 24.5	24.5	8.1 8.1	8.1	31.5 31.4	31.5	86.9 87.1	87.0	6.1 6.1	6.1		1.8 1.7	1.8	1.7	4.5 4.4	4.5	3.3
				Bottom	7	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	86.9 87.0	87.0	6.1 6.1	6.1	6.1	2.0 1.9	2.0		2.5 2.6	2.6	
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.9 90.0	90.0	6.3 6.3	6.3	6.3	0.4	0.4		2.0	2.0	
M4	Cloudy	Moderate	06:45	Middle	5.5	24.4 24.4 24.4	24.4	8.1 8.1 8.1	8.1	31.5 31.5 31.4	31.5	89.3 89.3 88.4	89.3	6.2 6.2 6.2	6.2		0.4 0.4 1.0	0.4	0.6	3.6 3.6 3.8	3.6	3.1
				Bottom	10	24.4 24.4 24.3	24.4	8.1 8.1	8.1	31.4 31.5	31.4	88.5 91.5	88.5	6.2 6.4	6.2	6.2	1.0	1.0		3.7 4.5	3.8	
		.		Surface	1	24.3 24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	90.6 90.8	91.1	6.3 6.4	6.4	6.4	1.3	1.3		4.6 4.3	4.6	
M5	Cloudy	Moderate	07:40	Middle	6	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.5	90.7	6.3	6.4	6.0	1.4	1.4	1.4	4.4	4.4	3.7
				Bottom	11	24.4	24.4	8.1	8.1	31.5	31.5	90.8	90.8	6.3	6.3	6.3	1.7	1.6		2.2	2.2	
M6	Cloudy	Moderate	07:36	Surface	2.2	24.4	24.4	8.1	8.1	31.5	31.5	- 88.8	88.8	6.2	6.2	6.2	- 0.8	0.8	0.8	6.9	7.0	7.0
Oivi	Cioudy	wouerate	07.30	Bottom		24.4		8.1	0.1	31.5 -	31.5	88.8	- 00.0	6.2	0.2	_	0.8	0.0	0.0	7.1	7.0	7.0
				DOLLOITI		-		-		-		-		-			-	1 -		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 17 November 2018 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level									
	Stations G1-G4	4, M1-M5										
DO in ma/I	Depth Average	4.9 mg/L	<u>4.6 mg/L</u>									
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>									
	Station M6											
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>									
	Stations G1-G4, M1-M5											
		<u>19.3 NTU</u>	<u>22.2 NTU</u>									
Tuebidity in		or 120% of upstream control	or 130% of upstream control									
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide									
(See Note 2 and 4)		tide of the same day	of the same day									
,		<u>C1: 2.5 NTU</u>	<u>C1: 2.7 NTU</u>									
	Station M6											
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>									
	Stations G1-G4	<u>4</u>										
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>									
		or 120% of upstream control	or 130% of upstream control									
	Surface	station's SS at the same tide of	station's SS at the same tide of the									
		the same day	same day									
		<u>C1: 5.6 mg/L</u>	<u>C1: 6.1 mg/L</u>									
	Stations M1-M5											
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>									
		or 120% of upstream control	or 130% of upstream control									
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the									
(See Note 2 and 4)		the same day	same day									
		<u>C1: 5.6 mg/L</u>	<u>C1: 6.1 mg/L</u>									
	Stations G1-G4, M1-M5											
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>									
		or 120% of upstream control	or 130% of upstream control									
	Bottom	station's SS at the same tide of	station's SS at the same tide of the									
		the same day	same day									
		<u>C1: 7.0 mg/L</u>	<u>C1: 7.5 mg/L</u>									
	Station M6											
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>									

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 17 November 2018

Location	Weather Sea Samplir				Depth (m) Temperature (°C)		ŗ	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)	Turbidity(NTU)			Suspended Solids (mg/L)			
Location	Condition			Dep	tn (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value Average		DA*	Value Average		DA*
				Surface	1	24.3 24.3	24.3	8.1 8.1	8.1	31.6 31.6	31.6	95.6 95.6	95.6	6.7 6.7	6.7		1.1 1.0	1,1		4.6 4.7	4.7	
C1	Cloudy	Moderate	16:05	Middle	9	24.3 24.3	24.3	8.1 8.1	8.1	31.6 31.6	31.6	95.1 95.1	95.1	6.7 6.7	6.7	6.7	1.0	1.0	1.4	4.4 4.3	4.4	5.0
			Bottom	17	24.3 24.3	24.3	8.1 8.1	8.1	31.6 31.6	31.6	95.1 95.1	95.1	6.7 6.7	6.7	6.7	2.1 2.0	2.1		5.7 5.9	5.8		
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.4 31.4	31.4	82.7 82.6	82.7	5.8 5.8	5.8	6.0	0.5 0.6	0.6	1.1	4.6 4.7	4.7	5.1
C2	Cloudy	Moderate	14:50	Middle	16.5	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	86.7 86.6	86.7	6.1 6.1	6.1	0.0	1.2 1.2	1.2		5.0 4.9	5.0	
				Bottom	32	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	88.7 88.5	88.6	6.2 6.2	6.2	6.2	1.4 1.5	1.5		5.6 5.5	5.6	
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.3 31.1	31.2	88.1 87.4	87.8	6.2 6.1	6.2	6.3	6.3 1.7	1.7		5.2 5.5	5.4	
G1	Cloudy	Moderate	15:27	Middle	4	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.8 88.2	89.0	6.3 6.2	6.3		1.8 1.9	1.9	1.9	6.1 6.1	6.1	5.0
				Bottom	7	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.2 90.0	90.1	6.3 6.3	6.3	6.3	2.0 2.1	2.1		3.4 3.6	3.5	
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	91.1 90.1	90.6	6.4 6.3	6.4	6.4	1.7 2.0	1.9		3.1 3.1	3.1	3.9
G2	Cloudy	Moderate	15:14	Middle	5	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.4 90.0	90.2	6.3 6.3	6.3	0.1	1.9 1.8	1.9	1.9	3.8 3.8	3.8	
				Bottom	9	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.3 89.9	90.1	6.3 6.3	6.3	6.3	2.0 2.0	2.0		4.7 4.8	4.8	
			15:34	Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.1 31.0	31.1	86.3 86.4	86.4	6.0 6.1	6.1	6.2	1.5 1.4	1.5	1.3	4.8 4.8	4.8	5.3
G3	Cloudy	Moderate		Middle	4	24.4 24.4	24.4	8.1 8.1	8.1	31.4 31.4	31.4	88.8 89.2	89.0	6.2 6.2	6.2		1.0	1.0		5.6 5.8	5.7	
				Bottom	7	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.4 89.2	89.3	6.2 6.2	6.2	6.2	1.5 1.4	1.5		5.5 5.5	5.5	
G4 Cloudy			Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.1 88.3	88.7	6.2 6.2	6.2	6.2	1.6	1.6		4.4 4.5	4.5		
	Cloudy	Moderate	15:46	Middle	4	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.3 89.1	89.2	6.2 6.2	6.2		1.7 1.5	1.6	1.8	3.3 3.3 3.9	3.3	3.9
				Bottom	7	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	88.5 87.9	88.2	6.2 6.1	6.2	6.2	2.1	2.1		3.8	3.9	
		/ Moderate	15:21	Surface	1	24.4 24.4 24.4	24.4	8.1 8.1 8.1	8.1	31.4 31.4 31.5	31.4	87.3 86.3 86.7	86.8	6.1 6.0 6.1	6.1	6.1	1.6 1.6	1.6		2.6 2.7 3.0	2.7	2.8
M1	Cloudy			Middle	3	24.4 24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	86.2 85.7	86.5	6.0	6.1		1.6	1.7	1.9	3.1 2.6	3.1	
				Bottom	5	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	86.0 92.3	85.9	6.0	6.0		2.2	2.3	—	2.7 4.7	2.7	
		Moderate	15:07	Surface	1	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.8 91.0	91.6	6.4 6.4	6.5	6.5	0.9	0.9	1.1	5.0 5.8	4.9	5.5
M2	Cloudy			Middle	6	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.8 91.0	90.9	6.3	6.4		1.2	1.1		5.4 5.9	5.6	
				Bottom	11	24.4	24.4	8.1 8.1	8.1	31.5 31.4	31.5	90.8 87.2	90.9	6.3	6.4	6.4	1.2	1.3		6.1 4.6	6.0	
140		.		Surface	1	24.5	24.5	8.1 8.1	8.1	31.4 31.5	31.4	86.8 88.4	87.0	6.1	6.1	6.2	2.1	2.1		4.6 5.5	4.6	-,
M3	Cloudy	Moderate	15:40	Middle	4	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	87.8 88.3	88.1	6.1	6.2		1.6	1.6	1.9	5.3 6.2	5.4	5.4
				Bottom	7	24.4	24.4	8.1 8.1	8.1	31.5 31.4	31.5	87.3 92.1	87.8	6.1	6.2	6.2	1.9	2.0		5.9	6.1	
M4	Cloud	Madarata	14:50	Surface	1	24.3 24.4	24.3	8.1 8.1	8.1	31.4 31.5	31.4	91.5 91.2	91.8	6.4	6.4	6.4	0.5	0.5	0.0	5.4 4.6	5.2	4.6
M4	Cloudy	Moderate	14:59	Middle	5 9	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5 31.5	90.9	91.1	6.4	6.4	6.3	1.1	1.1	0.9	4.7	4.7	4.6
				Bottom	1	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.6 91.1	90.6	6.3 6.4	6.3	0.3	1.3	1.0		3.9 4.3	4.0	
M5	Cloudy	Moderate	15:57	Middle	6	24.4 24.3	24.4	8.1 8.1	8.1	31.5 31.6	31.5	89.3 92.4	90.2	6.2 6.5	6.5	6.4	1.0	1.0	1.2	4.3 4.0	4.0	4.6
CIVI	Cioudy	iviouerate	15:57	Bottom	11	24.3 24.3	24.3	8.1 8.1	8.1	31.6 31.6	31.6	91.7 93.1	93.2	6.4 6.5	6.5	6.5	1.2 1.7	1.7	1.3	4.0 5.5	5.4	4.0
				Surface	- 11	24.3	- 24.3	8.1	0.1	31.6	31.0	93.2	33.2	6.5	- 0.5	0.5	1.6	1.7		5.3	5.4	
M6	Cloudy	Moderate	15:53	Middle	2.3	24.4	24.4	8.1	8.1	31.5	31.5	92.8	92.8	6.5	6.5	6.5	0.7	0.8	0.8	7.0	7.0	7.0
IVIO	Oloudy	woodlate	10.00	Bottom	2.0	24.4	2-7.4	8.1	0.1	31.5	31.3	92.7	- 52.0	6.5	3.3	_	0.8	0.0	0.0	7.0		7.0
				DOLLOITI		-		-	_	-	_	-		-			-	_		-		

Appendix I - Action and Limit Levels for Marine Water Quality on 19 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level									
	Stations G1-G4	4, M1-M5										
DO in ma/I	Depth Average	4.9 mg/L	4.6 mg/L									
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L									
	Station M6											
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>									
	Stations G1-G4, M1-M5											
		<u>19.3 NTU</u>	<u>22.2 NTU</u>									
Tymbidityin		or 120% of upstream control	or 130% of upstream control									
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide									
(See Note 2 and 4)		tide of the same day	of the same day									
,		<u>C2: 3.0 NTU</u>	<u>C2: 3.3 NTU</u>									
	Station M6											
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>									
	Stations G1-G4	<u>4</u>										
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>									
		or 120% of upstream control	or 130% of upstream control									
	Surface	station's SS at the same tide of	station's SS at the same tide of the									
		the same day	same day									
		<u>C2: 6.2 mg/L</u>	<u>C2: 6.8 mg/L</u>									
	Stations M1-M5											
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>									
		or 120% of upstream control	or 130% of upstream control									
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the									
(See Note 2 and 4)		the same day	same day									
		<u>C2: 6.2 mg/L</u>	<u>C2: 6.8 mg/L</u>									
	Stations G1-G4, M1-M5											
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>									
		or 120% of upstream control	or 130% of upstream control									
	Bottom	station's SS at the same tide of	station's SS at the same tide of the									
		the same day	same day									
		<u>C2: 7.4 mg/L</u>	<u>C2: 8.1 mg/L</u>									
	Station M6											
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>									

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 19 November 2018

1 "	cation Weather Sea Samplin				4h ()	Temper	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Depth (m)		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value Average		DA*	Value Average		DA*
				Surface	1	24.4 24.4	24.4	8.1 8.1	8.1	31.4 31.4	31.4	89.0 88.9	89.0	6.2 6.2	6.2		0.9 0.9	0.9		2.7 2.8	2.8	
C1	Fine	Moderate	10:27	Middle	9	24.3 24.3	24.3	8.1 8.1	8.1	31.4 31.4	31.4	88.1 88.1	88.1	6.2 6.2	6.2	6.2	0.9 0.9	0.9	0.9	2.4 2.4	2.4	2.9
				Bottom	17	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	89.7 89.9	89.8	6.3 6.3	6.3	6.3	0.9 0.9	0.9		3.5 3.6	3.6	
				Surface	1	24.4 24.4	24.4	8.0 8.0	8.0	31.2 31.2	31.2	87.1 86.9	87.0	6.1 6.1	6.1	6.1	0.9 0.9	0.9	1.5	5.2 5.2	5.2	5.1
C2	Fine	Moderate	09:05	Middle	16	24.3 24.3	24.3	8.0 8.0	8.0	31.4 31.4	31.4	86.0 85.9	86.0	6.0 6.0	6.0	***	1.2	1.2		3.8 3.7	3.8	
				Bottom	31	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	87.3 87.4	87.4	6.1 6.1	6.1	6.1	2.5 2.5	2.5		6.2 6.2	6.2	<u> </u>
				Surface	1	24.3 24.3	24.3	8.0 8.1	8.1	31.2 31.3 31.5	31.3	88.0 87.8	87.9	6.2 6.2	6.2	6.3	0.9	0.9		5.4 5.3	5.4	
G1	Fine	Moderate	09:45	Middle	4	24.3 24.3 24.3	24.3	8.1 8.1 8.1	8.1	31.5 31.5	31.5	90.9 90.7 91.0	90.8	6.4 6.3 6.4	6.4		1.4 1.5 2.7	1.5	1.7	14.5 14.8 5.9	14.7	8.7
		l	l	Bottom	7	24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	91.3 94.6	91.2	6.4	6.4	6.4	2.6	2.7		6.1	6.0	
	_			Surface	1	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	93.6 92.5	94.1	6.5 6.5	6.6	6.6	0.4	0.4		4.4 3.1	4.4	
G2	Fine	Moderate	09:31	Middle	5	24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	92.3 91.0	92.4	6.5 6.4	6.5		0.6 2.5	0.6	1.2	3.0	3.1	3.7
				Bottom	9	24.3 24.4	24.3	8.1 8.1	8.1	31.5 31.0	31.5	90.7 87.1	90.9	6.3 6.1	6.4	6.4	2.5	2.5	<u></u>	3.7	3.7	
G3	F:	Moderate	09:53	Surface	1	24.4 24.3	24.4	8.1 8.1	8.1	31.2 31.5	31.1	86.4 89.2	86.8	6.0 6.2	6.1	6.2	1.0	1.0	1.6	2.9 4.1	3.0	3.5
GS	Fine			Middle Bottom	7	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	88.8 89.4	89.0 89.3	6.2 6.3	6.3	6.3	1.6 2.1	1.7 2.1		4.2 3.1	3.2	
		ne Moderate	10:06	Surface	1	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.4	31.4	89.2 90.0	89.8	6.2 6.3	6.3	0.0	2.1 1.5	1.4	1.8	3.3 5.5	5.7	4.3
G4	Fine			Middle	4	24.3 24.3	24.3	8.1 8.1	8.1	31.4 31.5	31.5	89.5 91.3	90.7	6.3 6.4	6.4	6.4	1.3	1.2		5.8 4.7	4.7	
				Bottom	7	24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	90.0	91.0	6.3	6.4	6.4	2.7	2.7		2.4	2.4	
		e Moderate	09:38	Surface	1	24.3 24.3 24.3	24.3	8.1 8.1 8.1	8.1	31.5 31.4 31.4	31.4	90.9 89.7 88.9	89.3	6.4 6.3 6.2	6.3		2.6 0.3 0.3	0.3		2.4 4.0 4.0	4.0	5.3
M1	Fine			Middle	3	24.3 24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.4	31.5	89.4 88.9	89.2	6.3 6.2	6.3	6.3	0.5 0.4	0.5	0.6	6.9 7.1	7.0	
				Bottom	5	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	89.9 89.8	89.9	6.3 6.3	6.3	6.3	0.9	0.9		5.0	5.0	
		Moderate	09:23	Surface	1	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	94.2 93.1	93.7	6.6 6.5	6.6	6.6	0.3 0.3	0.3	0.7	2.8 2.8	2.8	3.2
M2	Fine			Middle	5.5	24.2 24.2	24.2	8.1 8.1	8.1	31.5 31.5	31.5	92.2 92.0	92.1	6.5 6.4	6.5	0.0	0.5 0.5	0.5		4.1 4.0	4.1	
				Bottom	10	24.2 24.2	24.2	8.1 8.1	8.1	31.5 31.5	31.5	90.8 90.8	90.8	6.4 6.4	6.4	6.4	1.3 1.2	1.3		2.8 2.8	2.8	
			10:00	Surface	1	24.5 24.5	24.5	8.0 8.0	8.0	31.4 31.4	31.4	77.6 77.7	77.7	5.4 5.4	5.4	5.8	0.2	0.2	1.1	5.8 6.1	6.0	
M3	Fine	Moderate		Middle	4	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	89.1 86.9	88.0	6.2 6.1	6.2		1.0	1.1		5.5 5.5	5.5	5.8
				Bottom	7	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	86.6 86.3	86.5	6.1 6.0	6.1	6.1	1.9	2.1		5.8 5.9	5.9	
				Surface	1	24.4 24.3 24.3	24.4	8.1 8.1 8.1	8.1	31.4 31.5 31.5	31.5	88.4 87.7 87.7	88.1	6.2 6.1 6.1	6.2	6.2	1.3 1.3 1.6	1.3		5.8 5.7 1.7	5.8	
M4	Fine	Moderate	09:16	Middle	5	24.3 24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	87.5 88.4	87.6	6.1	6.1		1.7	1.7	1.6	1.8	1.8	3.8
				Bottom	9	24.3 24.4	24.3	8.1 8.1	8.1	31.5 31.5	31.5	88.3 92.2	88.4	6.2 6.4	6.2	6.2	1.6	1.7		3.8 5.2	3.8	
ME	Fi	Madaa	40.40	Surface	1	24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	91.6 92.8	91.9	6.4	6.4	6.5	0.8	0.9	4.0	5.2 13.9	5.2	7.0
M5	Fine	Moderate	10:19	Middle	5.5	24.3 24.2	24.3	8.1 8.1	8.1	31.5 31.5	31.5	92.2 92.1	92.5	6.5 6.5	6.5	0.5	1.0	1.0	1.2	13.7	13.8	7.9
				Bottom	10	24.2	24.2	8.1	8.1	31.5	31.5	92.1	92.1	6.5	6.5	6.5	1.7	1./		4.5	4.6	
M6	Fine	Moderate	10:13	Middle	2.1	24.2	24.2	8.1	8.1	31.5	31.5	91.2	91.1	6.4	6.4	6.4	1.3	1.3	1.3	4.1	4.1	4.1
IVIO	I IIIC	woderate	10.13	Bottom	-	24.2		8.1	0.1	31.5	- 31.5	91.0		6.4	-	_	1.3	-	1.5	4.0	4.1	4.1
	1	i	i	Dottoill		-		-		-		-	1	-	l	ĺ	-			-		

Appendix I - Action and Limit Levels for Marine Water Quality on 19 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C1: 6.7 NTU</u>	<u>C1: 7.3 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>1</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.6 mg/L</u>	<u>C1: 6.1 mg/L</u>
	Stations M1-M	<u>15</u>	_
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 5.6 mg/L</u>	<u>C1: 6.1 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 8.2 mg/L</u>	<u>C1: 8.8 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 19 November 2018

Location	Weather	Sea	Sampling	D	th (m)	Tempera	ature (°C)	F.	Н	Salin	ity ppt	DO Satu	ration (%)	Disso	lved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	ended Solids	(mg/L)
Location	Condition	Condition**	Time	⊔ері	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.2 24.2	24.2	8.1 8.1	8.1	31.5 31.5	31.5	93.8 93.7	93.8	6.6 6.6	6.6	6.6	1.6 1.6	1.6		4.6 4.8	4.7	
C1	Fine	Moderate	17:06	Middle	9	24.2 24.2	24.2	8.1 8.1	8.1	31.5 31.5	31.5	93.1 93.1	93.1	6.5 6.5	6.5	0.0	2.9 2.8	2.9	3.4	5.8 5.9	5.9	5.8
				Bottom	17	24.2 24.2	24.2	8.1 8.1	8.1	31.5 31.5	31.5	93.0 93.0	93.0	6.5 6.5	6.5	6.5	5.5 5.6	5.6		6.7 6.8	6.8	
				Surface	1	24.6 24.6	24.6	8.0 8.0	8.0	31.3 31.3	31.3	89.3 89.2	89.3	6.2 6.2	6.2	6.1	0.7 0.7	0.7		3.6 3.6	3.6	
C2	Fine	Moderate	15:54	Middle	16	24.4 24.4 24.3	24.4	8.0 8.0	8.0	31.4 31.4 31.4	31.4	85.7 85.8	85.8	6.0 6.0	6.0		1.2 1.2 3.3	1.2	1.7	6.7 6.7 6.0	6.7	5.5
				Bottom	31	24.3 24.3 24.7	24.3	8.0 8.0 8.1	8.0	31.4 31.4 31.3	31.4	85.3 85.3 93.3	85.3	6.0 6.0 6.5	6.0	6.0	3.3 3.1 0.5	3.2		6.0 6.3 4.3	6.2	
	_			Surface	1	24.7 24.6 24.3	24.7	8.1 8.1	8.1	31.2 31.5	31.3	93.0 93.0	93.2	6.5 6.5	6.5	6.5	0.6	0.6		4.3 4.4 5.5	4.4	
G1	Fine	Moderate	16:28	Middle	4	24.3 24.2	24.3	8.1 8.1	8.1	31.5 31.5	31.5	92.5 93.5	92.8	6.5 6.5	6.5		0.7	0.8	0.8	5.4 4.0	5.5	4.6
				Bottom	7	24.2	24.2	8.1	8.1	31.5 31.4	31.5	93.2 96.7	93.4	6.5	6.5	6.5	1.0	1.0		4.0	4.0	
	_		10.15	Surface	1	24.4	24.4	8.1	8.1	31.4	31.4	95.8 96.3	96.3	6.7	6.8	6.8	0.4	0.4		4.0 5.8	4.1	
G2	Fine	Moderate	16:15	Middle	5 9	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	95.9 94.8	96.1 94.7	6.7 6.6	6.7	6.6	0.3 1.0	1.0	0.6	5.9 3.6	5.9 3.6	4.5
				Surface	1	24.3 24.7	24.3	8.1 8.1	8.1	31.5 31.3	31.2	94.5 94.8	94.7	6.6 6.6	6.6	0.0	0.9 0.5	0.5		3.5 2.3	2.4	
G3	Fine	Moderate	16:33	Middle	4	24.7 24.4	24.7	8.1 8.1	8.1	31.0 31.5	31.5	93.4 95.0	94.1	6.5 6.6	6.6	6.6	0.4 1.0	1.0	1.2	2.4	2.4	3.8
as	Tille	Moderate	10.55	Bottom	7	24.4 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	93.4 89.6	90.5	6.5 6.3	6.4	6.4	1.0 2.0	2.0	1.2	2.8 5.9	6.1	3.0
				Surface	1	24.3 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	91.4 96.2	95.8	6.4	6.7		1.9 0.5	0.5		6.2 5.4	5.5	
G4	Fine	Moderate	16:48	Middle	4	24.4	24.3	8.1	8.1	31.5 31.5	31.5	95.3 94.7	94.8	6.6	6.6	6.7	1.0	1.0	1.1	5.5 2.4	2.5	3.3
				Bottom	7	24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	94.9 93.0	93.2	6.6 6.5	6.5	6.5	1.0	1.9		1.9	1.9	
				Surface	1	24.3 24.5 24.5	24.5	8.1 8.1 8.1	8.1	31.5 31.4 31.4	31.4	93.3 95.3 94.1	94.7	6.5 6.6 6.6	6.6		1.9 0.6 0.5	0.6		1.9 3.1 3.2	3.2	
M1	Fine	Moderate	16:22	Middle	3	24.4 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	94.1 94.2 94.3	94.3	6.6 6.6	6.6	6.6	0.6 0.7	0.7	0.8	2.7	2.7	3.5
				Bottom	5	24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	92.7 93.4	93.1	6.5 6.5	6.5	6.5	1.3	1.2		4.6 4.7	4.7	
				Surface	1	24.5 24.6	24.6	8.1 8.1	8.1	31.4 31.4	31.4	97.6 96.9	97.3	6.8 6.8	6.8	6.6	0.3	0.3		3.0 3.0	3.0	
M2	Fine	Moderate	16:09	Middle	5.5	24.3 24.4	24.4	8.1 8.1	8.1	31.5 31.5	31.5	90.4 90.9	90.7	6.3 6.4	6.4	6.6	0.7 0.8	0.8	0.8	5.0 5.0	5.0	4.0
				Bottom	10	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	93.0 93.0	93.0	6.5 6.5	6.5	6.5	1.3 1.1	1.2		4.0 4.0	4.0	
				Surface	1	24.5 24.5	24.5	8.1 8.1	8.1	31.4 31.4	31.4	94.0 93.8	93.9	6.6 6.6	6.6	6.6	0.9 0.9	0.9		2.0 2.0	2.0	
M3	Fine	Moderate	16:39	Middle	4	24.5 24.4	24.5	8.1 8.1	8.1	31.4 31.5	31.5	94.2 91.6	92.9	6.6 6.4	6.5		0.6 0.7	0.7	1.1	4.1 4.1	4.1	3.9
				Bottom	7	24.3 24.3	24.3	8.1 8.1	8.1	31.5 31.5	31.5	90.8 90.7	90.8	6.4 6.3	6.4	6.4	1.6 1.6	1.6		5.5 5.4	5.5	<u> </u>
				Surface	1	24.6 24.6	24.6	8.1 8.1	8.1	31.4 31.4	31.4	97.5 96.5	97.0	6.8 6.7	6.8	6.6	0.3 0.3	0.3		3.7	3.7	
M4	Fine	Moderate	16:02	Middle	5	24.3 24.3 24.3	24.3	8.1 8.1 8.1	8.1	31.5 31.5 31.5	31.5	90.4 90.4 90.0	90.4	6.3 6.3 6.3	6.3		0.7 0.8 1.3	8.0	8.0	1.9 1.9 3.2	1.9	2.9
				Bottom	9	24.3 24.6	24.3	8.1 8.1	8.1	31.5 31.5	31.5	90.0 90.0 94.3	90.0	6.3 6.6	6.3	6.3	1.5	1.4		3.2 4.3	3.2	
	_			Surface	1	24.6 24.6 24.5	24.6	8.1 8.1	8.1	31.5 31.5	31.5	93.6 92.4	94.0	6.5 6.4	6.6	6.6	0.6 0.6	0.6		4.6 3.9	4.5	
M5	Fine	Moderate	17:00	Middle	5.5	24.5 24.4	24.5	8.1 8.1	8.1	31.5 31.5	31.5	92.7 91.9	92.6	6.5	6.5		1.0	1.0	1.1	4.0	4.0	4.9
				Bottom	10	24.4	24.4	8.1	8.1	31.5	31.5	91.7	91.8	6.4	6.4	6.4	1.6	1.7		6.1	6.1	
M6	Fine	Madarata	16:55	Surface	-	24.3	- 04.9	8.1	0.1	31.5	24.5	92.2	- 00.0	6.4	- 6.4	6.4	1.7	1.7	1.7	4.3	4.2	4.2
Mp	rine	Moderate	10:55	Middle Bottom	2.3	24.3	24.3	8.1	8.1	31.5	31.5	92.1	92.2	6.4	6.4	_	1.7	1./	1.7	4.3	4.3	4.3
		1		Boitom	1 -	-	=	-	I -	-	1 -	-	1 -	-	1 -	-	-	1 -		-	-	ı

Appendix I - Action and Limit Levels for Marine Water Quality on 21 November 2018 (Mid-Ebb Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 4.1 NTU</u>	<u>C2: 4.4 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.4 mg/L</u>	<u>C2: 6.9 mg/L</u>
	Stations M1-M	<u>15</u>	
		6.2 mg/L	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 6.4 mg/L</u>	<u>C2: 6.9 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	T
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.5 mg/L</u>	<u>C2: 7.0 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 21 November 2018

1 *	Weather	Sea	Sampling	-	4h ()	Temners	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.3 24.3	24.3	8.0 8.0	8.0	32.1 32.1	32.1	95.7 94.5	95.1	6.7 6.6	6.7		1.2	1.2		5.6 5.6	5.6	
C1	Sunny	Calm	11:21	Middle	9	24.1 24.1	24.1	8.0 8.0	8.0	32.2 32.1	32.2	92.5 92.4	92.5	6.5 6.5	6.5	6.6	1.3 1.4	1.4	1.9	5.4 5.4	5.4	4.5
				Bottom	17	24.0 24.0	24.0	8.0 8.0	8.0	32.2 32.2	32.2	92.4 92.1	92.3	6.5 6.5	6.5	6.5	3.1 3.0	3.1		2.5 2.5	2.5	
				Surface	1	24.2 24.2	24.2	7.8 7.9	7.9	32.0 32.0	32.0	90.7 90.4	90.6	6.3 6.3	6.3	6.3	1.8 1.7	1.8		5.1 5.4	5.3	
C2	Sunny	Calm	10:34	Middle	16	24.2 24.2	24.2	7.9 7.9	7.9	32.0 32.0	32.0	88.9 88.1	88.5	6.2 6.2	6.2		2.2 2.1	2.2	2.5	5.2 5.2	5.2	5.3
				Bottom	31	24.2 24.2	24.2	7.9 7.9	7.9	32.1 32.1	32.1	87.6 87.7	87.7	6.1 6.1	6.1	6.1	3.3 3.4	3.4		5.4 5.4	5.4	
				Surface	1	24.2 24.2 24.1	24.2	8.0 8.0	8.0	32.1 32.1	32.1	91.8 91.2	91.5	6.4 6.4	6.4	6.4	1.4	1.4		5.2 5.4	5.3	
G1	Sunny	Calm	10:56	Middle	4	24.1 24.1 24.1	24.1	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	91.8 91.5 91.7	91.7	6.4 6.4 6.4	6.4		1.6 1.6 2.9	1.6	2.0	5.6 5.8 3.4	5.7	4.8
		1	l	Bottom	7	24.1	24.1	8.0 8.0	8.0	32.1 32.1	32.1	91.6	91.7	6.4	6.4	6.4	2.8	2.9		3.5	3.5	
				Surface	1	24.3	24.3	7.9 8.0	8.0	32.1	32.1	92.8 92.5	93.2	6.5 6.5	6.5	6.5	1.3	1.3		3.2 5.5	3.3	
G2	Sunny	Calm	10:46	Middle	5.5	24.1	24.1	8.0 8.0	8.0	32.1 32.1	32.1	92.2 92.0	92.4	6.5 6.4	6.5	0.4	1.3	1.4	1.4	5.5 3.5	5.5	4.1
	 	<u> </u>		Bottom	10	24.1	24.1	8.0 8.0	8.0	32.1 32.1	32.1	91.8 92.7	91.9	6.4	6.4	6.4	1.5	1.5		3.5 4.2	3.5	
G3	Cimmi	Colm	11:00	Surface	1	24.1 24.2	24.2	8.0	8.0	32.1 32.1	32.1 32.1	91.5 92.3	92.1 92.1	6.4	6.5 6.5	6.5	1.7	1.7	2.0	4.2 5.8	4.2	4.0
G3	Sunny	Calm	11:00	Bottom	7	24.1 24.1	24.2	8.0 8.0	8.0	32.1 32.1	32.1	91.8 91.4	91.7	6.4 6.4	6.4	6.4	1.7 2.8	2.8	2.0	6.0 4.5	5.9 4.5	4.9
				Surface	1	24.1 24.3	24.3	8.0 7.9	7.9	32.1 32.0	32.0	92.0 85.7	84.6	6.4	5.9	0.1	2.7 0.6	0.6		4.5 5.0	5.1	
G4	Sunny	Calm	11:06	Middle	4	24.3 24.1	24.1	7.9 8.0	8.0	31.9 32.2	32.2	83.4 91.1	91.2	5.8 6.4	6.4	6.2	0.6 1.9	1.9	1.5	5.1 4.9	4.9	4.2
	,	-		Bottom	7	24.1	24.1	8.0	8.0	32.2 32.2	32.2	91.2	91.6	6.4	6.4	6.4	2.1	2.0		2.6	2.6	
				Surface	1	24.1 24.2 24.2	24.2	8.0 8.0 8.0	8.0	32.2 32.1 32.1	32.1	91.6 91.6 93.3	92.5	6.4 6.5 6.5	6.5		1.9 1.3 1.3	1.3		2.5 3.4 3.3	3.4	
M1	Sunny	Calm	10:52	Middle	3	24.2 24.2 24.1	24.2	8.0 8.0	8.0	32.1 32.1	32.1	93.9 92.6	93.3	6.6 6.5	6.6	6.6	1.2	1.3	1.3	4.2 4.2	4.2	4.5
				Bottom	5	24.1	24.1	8.0 8.0	8.0	32.1 32.1	32.1	92.6 92.5	92.6	6.5 6.5	6.5	6.5	1.4	1.4		6.0	5.9	
				Surface	1	24.2 24.2	24.2	8.0 8.0	8.0	32.1 32.1	32.1	88.2 88.4	88.3	6.5 6.5	6.5	0.5	1.5 1.5	1.5		3.7 3.8	3.8	
M2	Sunny	Calm	10:45	Middle	5.5	24.2 24.2	24.2	8.0 8.0	8.0	32.1 32.1	32.1	88.1 88.6	88.4	6.5 6.5	6.5	6.5	1.5 1.5	1.5	1.6	1.8 1.7	1.8	3.4
				Bottom	10	24.1 24.1	24.1	8.0 8.0	8.0	32.1 32.1	32.1	86.7 87.0	86.9	6.3 6.4	6.4	6.4	1.7 1.8	1.8		4.6 4.6	4.6	
				Surface	1	24.2 24.1	24.2	8.0 8.0	8.0	32.1 32.2	32.2	90.5 91.9	91.2	6.3 6.4	6.4	6.4	2.1 2.1	2.1		4.2 4.2	4.2	
М3	Sunny	Calm	11:03	Middle	4	24.1 24.2	24.2	8.0 8.0	8.0	32.1 32.1	32.1	91.5 91.3	91.4	6.4 6.4	6.4		1.7 2.1	1.9	1.9	4.2 4.2	4.2	4.8
				Bottom	7	24.1 24.1	24.1	8.0 8.0	8.0	32.2 32.1	32.2	92.3 92.9	92.6	6.5 6.5	6.5	6.5	1.7 1.6	1.7		6.0 5.8	5.9	
				Surface	1	24.1 24.2	24.2	7.9 7.9	7.9	32.1 32.1	32.1	90.7 90.5	90.6	6.3 6.3	6.3	6.3	2.1	2.1		6.1 6.0	6.1	
M4	Sunny	Calm	10:42	Middle	5	24.1 24.1 24.1	24.1	7.9 7.9 7.9	7.9	32.1 32.1 32.1	32.1	90.1 90.3 90.1	90.2	6.3 6.3	6.3		2.1 2.3 2.4	2.2	2.2	5.0 5.0 5.2	5.0	5.4
				Bottom	9	24.1 24.1 24.3	24.1	7.9 7.9 7.9	7.9	32.1 32.1 32.1	32.1	90.1 90.0 90.5	90.1	6.3 6.3	6.3	6.3	2.4 2.3 2.1	2.4		5.2 5.2 5.1	5.2	
				Surface	1	24.3 24.2 24.1	24.3	7.9 7.9 7.9	7.9	32.1 32.1 32.1	32.1	90.5 90.4 91.1	90.5	6.3 6.4	6.3	6.4	2.0	2.1		5.1 5.3 5.5	5.2	
M5	Sunny	Calm	11:18	Middle	5.5	24.1	24.1	8.0 8.0	8.0	32.2	32.2	91.5 91.7	91.3	6.4	6.4		2.5	2.4	2.6	5.5 5.4	5.5	5.4
				Bottom	10	24.1	24.1	8.0	8.0	32.2	32.2	91.6	91.7	6.4	6.4	6.4	3.4	3.3		5.3	5.4	
M6	Cimmi	Colm	11:14	Surface	2.2	24.2	24.0	8.0	- 0 0	32.1	32.1	92.5	92.4	6.5	6.5	6.5	1.3	1.3	1.0	3.4	2.5	2.5
IVI6	Sunny	Calm	11:14	Middle Bottom	2.2	24.2	24.2	8.0	8.0	32.1	32.1	92.3	92.4	6.5	წ.5		1.3	1.3	1.3	3.5	3.5	3.5
			1	DOLLOTTI	-	-	1 -	-	1 -	-	1 -	-	-	-	_	1 -	-	1 -		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 21 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
(======================================		<u>C1: 4.0 NTU</u>	<u>C1: 4.3 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 6.7 mg/L</u>	<u>C1: 7.3 mg/L</u>
	Stations M1-M	<u>[5</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 6.7 mg/L</u>	<u>C1: 7.3 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 6.5 mg/L</u>	<u>C1: 7.0 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 21 November 2018

1	Weather	Sea	Sampling		4h ()	Tempera	ature (°C)	ŗ	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.4 24.5	24.5	8.0 8.1	8.1	32.1 32.0	32.1	96.5 94.0	95.3	6.7 6.5	6.6		1.2 1.2	1.2		5.6 5.6	5.6	
C1	Sunny	Calm	16:21	Middle	9	24.1 24.1	24.1	8.0 8.1	8.1	32.1 32.1	32.1	92.4 92.1	92.3	6.5 6.4	6.5	6.6	1.8	1.8	2.1	5.4 5.6	5.5	5.5
				Bottom	17	24.1 24.1	24.1	8.1 8.1	8.1	32.2 32.2	32.2	92.1 92.1	92.1	6.4 6.4	6.4	6.4	3.2	3.3		5.3 5.4	5.4	
				Surface	1	24.3 24.2	24.3	8.1 8.1	8.1	32.1 32.1	32.1	91.1 89.9	90.5	6.4 6.3	6.4	6.4	2.1 2.1	2.1		5.9 5.9	5.9	
C2	Sunny	Calm	17:02	Middle	16.5	24.2 24.1	24.2	8.1 8.1	8.1	32.1 32.1	32.1	90.0 90.3	90.2	6.3 6.3	6.3	0.4	2.1 2.4	2.3	2.5	5.5 5.4	5.5	5.7
				Bottom	32	24.1 24.1	24.1	8.1 8.1	8.1	32.1 32.1	32.1	90.0 90.0	90.0	6.3 6.3	6.3	6.3	3.0 3.3	3.2		5.4 5.7	5.6	
				Surface	1	24.8 24.8	24.8	8.1 8.1	8.1	32.1 32.1	32.1	98.7 98.4	98.6	6.8 6.8	6.8	6.8	1.3	1.3		4.2 4.3	4.3	
G1	Sunny	Calm	16:43	Middle	4	24.4 24.7 24.2	24.6	8.1 8.1 8.2	8.1	32.1 32.1 32.1	32.1	96.3 97.1 95.7	96.7	6.7 6.7 6.7	6.7		1.6 1.5 1.6	1.6	1.5	4.8 4.8 5.3	4.8	4.8
				Bottom	7	24.2	24.2	8.1 8.1	8.2	32.1 32.1	32.1	95.7 95.5 98.7	95.6	6.7	6.7	6.7	1.5	1.6		5.4 5.6	5.4	
				Surface	1	24.6 24.6	24.8	8.1 8.1	8.1	32.1 32.1	32.1	98.0 97.2	98.4	6.8	6.8	6.8	1.4	1.4		5.3 3.7	5.5	
G2	Sunny	Calm	16:51	Middle	5	24.6 24.1	24.6	8.1 8.1	8.1	32.1 32.2	32.1	97.2 92.9	97.2	6.7 6.5	6.7		1.5	1.5	1.8	3.5 3.0	3.6	4.0
		1	l	Bottom	9	24.1	24.1	8.1 8.1	8.1	32.2 32.0	32.2	92.5 97.2	92.7	6.5 6.7	6.5	6.5	2.8	2.6		3.0	3.0	
				Surface	1	24.7 24.3	24.8	8.1 8.1	8.1	32.0 32.1	32.0	96.6 95.3	96.9	6.7 6.6	6.7	6.7	1.6	1.6		3.2	3.2	1
G3	Sunny	Calm	16:40	Middle	7	24.3 24.2	24.3	8.1 8.1	8.1	32.1 32.1	32.1	95.1 94.6	95.2	6.6	6.6	0.0	1.9	1.9	2.0	3.9 4.1	3.9	3.8
				Bottom	1	24.2 24.6	24.2	8.1 8.1	8.1	32.1 32.0	32.1 32.0	94.3 97.7	94.5 97.3	6.6 6.8	6.6	6.6	2.3 1.2	1.3		4.2 3.6	3.7	<u> </u>
G4	Sunny	Calm	16:34	Middle	4	24.6 24.1	24.5	8.1 8.1	8.1	32.0 32.1	32.0	96.9 92.4	94.2	6.7 6.5	6.6	6.7	1.3	1.3	1.6	3.8 5.0	5.0	5.0
04	Suriny	Caiiii	10.54	Bottom	7	24.3 24.1	24.1	8.1 8.1	8.1	32.1 32.1	32.1	96.0 92.0	91.8	6.7 6.4	6.4	6.4	1.3 2.3	2.2	1.0	5.0 6.5	6.4	3.0
				Surface	1	24.1 24.6	24.6	8.1 8.1	8.1	32.1 32.0	32.1	91.6 96.8	95.9	6.4	6.7		2.1 1.7	1.8		6.3 3.3	3.3	
M1	Sunny	Calm	16:48	Middle	4	24.5 24.6	24.6	8.1 8.1	8.1	32.1 32.0	32.1	95.0 95.9	95.4	6.6	6.7	6.7	1.9	1.9	1.9	3.2 4.2 4.3	4.3	4.5
				Bottom	7	24.5 24.4 24.5	24.5	8.1 8.1 8.1	8.1	32.1 32.1 32.1	32.1	94.8 94.2 94.5	94.4	6.6 6.6 6.6	6.6	6.6	2.0 1.9 2.0	2.0		5.9 5.7	5.8	ł
				Surface	1	24.5 24.5 24.5	24.5	8.1 8.1	8.1	32.1 32.1	32.1	96.4 96.0	96.2	6.7 6.7	6.7		1.5 1.4	1.5		4.4 4.3	4.4	
M2	Sunny	Calm	16:54	Middle	5.5	24.5 24.5	24.5	8.1 8.1	8.1	32.1 32.1	32.1	95.9 95.7	95.8	6.7 6.7	6.7	6.7	1.5	1.5	1.6	3.9 3.9	3.9	4.3
				Bottom	10	24.1 24.1	24.1	8.1 8.1	8.1	32.1 32.1	32.1	93.0 92.6	92.8	6.5 6.5	6.5	6.5	1.8 1.7	1.8		4.7 4.6	4.7	
				Surface	1	24.9 24.9	24.9	8.1 8.1	8.1	32.0 32.0	32.0	98.7 98.2	98.5	6.8 6.8	6.8	6.8	1.4 1.4	1.4		3.5 3.4	3.5	
МЗ	Sunny	Calm	16:38	Middle	4	24.4 24.3	24.4	8.1 8.1	8.1	32.0 32.1	32.1	96.4 95.3	95.9	6.7 6.6	6.7	0.0	1.7 1.7	1.7	1.7	7.2 7.3	7.3	5.1
				Bottom	7	24.2 24.2	24.2	8.1 8.2	8.2	32.1 32.1	32.1	94.1 94.6	94.4	6.6 6.6	6.6	6.6	2.0	2.0		4.4 4.3	4.4	
				Surface	1	24.3 24.3	24.3	8.1 8.1	8.1	32.1 32.1	32.1	93.6 94.3	94.0	6.5 6.6	6.6	6.6	1.5	1.6		5.2 5.3	5.3	
M4	Sunny	Calm	16:58	Middle	5	24.2 24.2 24.2	24.2	8.1 8.1 8.1	8.1	32.1 32.1 32.1	32.1	93.7 93.7 93.8	93.7	6.5 6.5 6.5	6.5		1.7 2.0 1.5	1.9	1.7	3.9 4.0 4.1	4.0	4.5
				Bottom	9	24.2 24.5 24.4	24.4	8.1 8.1 8.1	8.1	32.1 32.1 32.1	32.1	93.8 95.2 94.5	94.5	6.5 6.6 6.6	6.6	6.6	1.5 1.5 2.0	1.5		4.1 4.1 5.6	4.1	
				Surface	1	24.4 24.4 24.4	24.4	8.1 8.1	8.1	32.1 32.1 32.1	32.1	93.3 93.8	93.9	6.5 6.5	6.6	6.6	1.9 1.9	2.0		5.8 5.3 4.8	5.5	1
M5	Sunny	Calm	16:26	Middle	6	24.4	24.4	8.1 8.1	8.1	32.1	32.1	93.0 91.5	93.4	6.5 6.4	6.5		1.9	1.9	2.0	4.7 4.5	4.8	4.9
				Bottom	11	24.3	24.3	8.1	8.1	32.1	32.1	91.4	91.5	6.4	6.4	6.4	1.9	2.0		4.5	4.5	
M6	Q ₁ mm,	Colm	16:00	Surface	2.2	24.2	24.2	8.1	0 1	32.1	32.1	95.9	- 05.5	6.7	6.7	6.7	1.6	1.6	1.6	5.0	- 5.0	E O
IVIO	Sunny	Calm	16:33	Middle Bottom	2.2	24.2	24.2	8.1	8.1	32.1	32.1	95.0	95.5	6.6	0.7	_	1.6	1.6	1.6	5.0	5.0	5.0
	I		l	DULLUITI	I -	-		-	-	-	1 -	-	1 -	-	I -	1 -	-	1 -		-	-	ı

Appendix I - Action and Limit Levels for Marine Water Quality on 23 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M <u>5</u>	
DO in ma/I	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in		or 120% of upstream control	or 130% of upstream control
NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 4.3 NTU</u>	<u>C2: 4.7 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.4 mg/L</u>	<u>C2: 6.9 mg/L</u>
	Stations M1-M	5	
		6.2 mg/L	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 6.4 mg/L</u>	<u>C2: 6.9 mg/L</u>
	Stations G1-G4	<u>1, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.7 mg/L</u>	<u>C2: 7.3 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 23 November 2018

Land	Weather	Sea	Sampling		4h ()	Tempera	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition*	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	24.0 24.0	24.0	8.1 8.0	8.1	32.1 32.1	32.1	94.8 94.6	94.7	6.7 6.6	6.7		1.2 1.2	1.2		3.3 3.2	3.3	
C1	Sunny	Calm	12:52	Middle	9.5	23.7 23.8	23.8	8.1 8.1	8.1	32.2 32.2	32.2	95.0 94.6	94.8	6.7 6.7	6.7	6.7	1.4	1.4	1.8	3.1 3.2	3.2	3.7
				Bottom	18	23.6 23.6	23.6	8.1 8.1	8.1	32.2 32.2	32.2	93.2 93.2	93.2	6.6 6.6	6.6	6.6	2.7 2.8	2.8		4.6 4.8	4.7	
				Surface	1	23.9 23.9	23.9	8.0 8.0	8.0	32.0 32.0	32.0	92.6 90.4	91.5	6.5 6.3	6.4	6.4	1.9 1.9	1.9		5.4 5.2	5.3	
C2	Sunny	Calm	11:55	Middle	16	23.7 23.8 23.7	23.8	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	90.1 89.7 90.0	89.9	6.3 6.3 6.3	6.3		2.5 2.5 3.5	2.5	2.7	3.6 3.7 5.6	3.7	4.9
				Bottom	31	23.8 23.9	23.8	8.0 8.1	8.0	32.1 32.1	32.1	89.6 94.3	89.8	6.3 6.6	6.3	6.3	3.6 1.6	3.6		5.5 3.1	5.6	
				Surface	1	23.9	23.9	8.0	8.1	32.1 32.1	32.1	92.2 91.2	93.3	6.5 6.4	6.6	6.5	1.5	1.6		3.1	3.1	
G1	Sunny	Calm	12:27	Middle Bottom	7	23.7	23.7	8.0 8.1	8.0	32.1 32.2	32.1 32.2	90.4	90.8	6.4	6.4	6.4	2.0	2.0 3.6	2.4	4.6	3.2	3.7
				Surface	1	23.7 23.8	23.7	8.1 8.0	8.0	32.2 32.1	32.1	90.5 93.9	93.0	6.4 6.6	6.6	0.4	3.6 1.5	1.5		3.2 4.0	4.1	
G2	Sunny	Calm	12:17	Middle	6	23.8 23.7	23.7	8.0 8.1	8.1	32.1 32.2	32.2	92.0 92.3	92.2	6.5 6.5	6.5	6.6	1.4 1.9	2.0	1.9	4.1 1.4	1.4	2.9
GL.	Curry	ou		Bottom	11	23.7 23.6	23.6	8.1 8.1	8.1	32.2 32.2	32.2	92.1 92.3	92.3	6.5 6.5	6.5	6.5	2.0	2.2	1.0	1.4 3.1	3.1	2.0
				Surface	1	23.6 24.0 23.9	24.0	8.1 8.1 8.0	8.1	32.2 31.8 31.9	31.9	92.3 91.7 91.1	91.4	6.5 6.4 6.4	6.4		2.2 2.1 2.0	2.1		3.1 2.6 2.6	2.6	
G3	Sunny	Calm	12:32	Middle	4	23.9 23.9 23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	92.6 91.1	91.9	6.5 6.4	6.5	6.5	1.9 2.0	2.0	2.2	4.0 4.0	4.0	2.9
	<u> </u>	<u> </u>		Bottom	7	23.7 23.8	23.8	8.1 8.0	8.1	32.1 32.1	32.1	91.0 90.7	90.9	6.4 6.4	6.4	6.4	2.5 2.5	2.5		1.9	2.0	
				Surface	1	23.9 23.9	23.9	8.1 8.0	8.1	32.1 32.1	32.1	93.6 93.2	93.4	6.6 6.5	6.6	6.6	1.1 1.1	1.1		2.0 2.0	2.0	
G4	Sunny	Calm	12:39	Middle	4	23.8 23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	93.1 93.0	93.1	6.5 6.5	6.5	***	1.3 1.4	1.4	1.4	1.7 1.7	1.7	2.0
				Bottom	7	23.7	23.7	8.0 8.0	8.0	32.1 32.1	32.1	91.9 91.8	91.9	6.5 6.5	6.5	6.5	1.7	1.7		2.3 2.3	2.3	
				Surface	1	23.8 23.8 23.8	23.8	8.0 8.0 8.0	8.0	32.0 32.0 32.0	32.0	94.1 92.2 92.7	93.2	6.6 6.5 6.5	6.6	6.6	1.4 1.5 1.4	1.5		5.5 5.5 6.8	5.5	
M1	Sunny	Calm	12:23	Middle	3	23.8	23.8	8.0 8.0	8.0	32.0 32.1	32.0	92.3 91.8	92.5	6.5 6.5	6.5	0.5	1.5	1.5	1.5	7.0 4.7	6.9	5.7
				Bottom	5	23.8 23.8	23.8	8.0	8.0	32.1 32.0	32.1 32.1	91.9 96.0	91.9	6.5 6.8	6.5	6.5	1.5	1.5		4.9 4.4	4.8	
M2	Sunny	Calm	12:13	Surface Middle	5	23.8 23.8	23.8	8.0 8.0	8.0	32.1 32.1	32.1	92.6 93.4	93.2	6.5 6.6	6.7	6.7	1.6 1.5	1.7	1.7	4.5 2.5	4.5 2.5	3.3
	Curry	ou	12.10	Bottom	9	23.8	23.7	8.0	8.0	32.1 32.2	32.2	93.0 93.3	93.2	6.5	6.6	6.6	1.5	1.8	***	2.4	2.9	0.0
	<u> </u>			Surface	1	23.7 23.9 23.9	23.9	8.0 8.1 8.1	8.1	32.2 31.9 32.0	32.0	93.0 94.9 93.1	94.0	6.5 6.7 6.5	6.6		1.7 1.4 1.4	1.4		2.9 4.9 4.9	4.9	
МЗ	Sunny	Calm	12:35	Middle	4	23.9 23.8 23.9	23.9	8.1 8.1 8.1	8.1	32.0 32.0 32.0	32.0	93.1 93.1 92.8	93.0	6.5 6.5	6.5	6.6	1.4 1.4 1.5	1.5	1.5	4.9 4.9 4.9	4.9	4.0
				Bottom	7	23.8 23.8	23.8	8.1 8.1	8.1	32.1 32.1	32.1	91.6 91.4	91.5	6.4 6.4	6.4	6.4	1.7 1.6	1.7		2.3 2.3	2.3	
				Surface	1	23.7 23.8	23.8	8.0 8.0	8.0	32.1 32.1	32.1	92.6 91.8	92.2	6.5 6.5	6.5	6.5	2.4 2.3	2.4		3.6 3.4	3.5	
M4	Sunny	Calm	12:06	Middle	6	23.7 23.7	23.7	8.0 8.1	8.1	32.1 32.1	32.1	91.7 91.7	91.7	6.5 6.5	6.5	0.5	2.5 2.6	2.6	2.5	4.7 4.6	4.7	4.1
				Bottom	11	23.7 23.7	23.7	8.0 8.1	8.1	32.1 32.2	32.2	91.2 91.4	91.3	6.4 6.4	6.4	6.4	2.4 2.5	2.5		4.2 4.2	4.2	
				Surface	1	24.0 24.0 23.7	24.0	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	92.5 91.9 90.8	92.2	6.5 6.5 6.4	6.5	6.5	1.9 2.0 2.4	2.0		4.0 4.0 5.3	4.0	
M5	Sunny	Calm	12:47	Middle	6	23.7 23.8 23.7	23.8	8.0 8.0	8.0	32.1 32.1 32.1	32.1	90.8 90.5 90.9	90.7	6.4 6.4	6.4		2.4 2.3 2.0	2.4	2.1	5.3 5.2 5.2	5.3	4.9
				Bottom	11	23.7	23.7	8.0	8.0	32.1	32.1	91.2	91.1	6.4	6.4	6.4	1.9	2.0		5.3	5.3	
M6	Sunny	Calm	12:43	Surface Middle	2.3	23.8	23.8	8.1	8.1	32.1	32.1	93.5	93.5	6.6	6.6	6.6	1.4	1.3	1.3	4.0	4.1	4.1
IVIO	Juliny	Odill	12.40	Bottom	-	23.8	-	8.0	-	32.1	- 32.1	93.4	-	6.6	-	_	1.2	-	1.5	4.1	4.1	4.1
			l	Dottoill		-		-		-		-	1	-	1	ĺ	-			-		

Appendix I - Action and Limit Levels for Marine Water Quality on 23 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level
	Stations G1-G	4, M1-M5	
DO in ma/I	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C2: 4.1 NTU</u>	<u>C2: 4.4 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	1	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 5.4 mg/L</u>	<u>C2: 5.9 mg/L</u>
	Stations M1-M	<u>15</u>	_
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C2: 5.4 mg/L</u>	<u>C2: 5.9 mg/L</u>
	Stations G1-G4	4 <u>, M1-M5</u>	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C2: 6.8 mg/L</u>	<u>C2: 7.4 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 23 November 2018

Land	Weather	Sea	Sampling		4h ()	Temper	ature (°C)	r	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.8 23.8	23.8	8.0 8.0	8.0	32.1 32.1	32.1	94.2 93.0	93.6	6.6 6.5	6.6		1.7 1.6	1.7		4.4 4.6	4.5	
C1	Sunny	Calm	17:08	Middle	9	23.7 23.7	23.7	8.0 8.0	8.0	32.2 32.2	32.2	93.7 93.0	93.4	6.6 6.5	6.6	6.6	1.6 1.7	1.7	2.3	5.4 5.4	5.4	5.2
				Bottom	17	23.6 23.6	23.6	8.0 8.0	8.0	32.2 32.2	32.2	93.6 93.3	93.5	6.6 6.6	6.6	6.6	3.4 3.3	3.4		5.7 5.6	5.7	
				Surface	1	23.8 23.8	23.8	8.0 8.0	8.0	32.1 32.1	32.1	91.7 90.7	91.2	6.5 6.4	6.5	6.5	2.0 1.9	2.0		4.0 4.0	4.0	
C2	Sunny	Calm	18:07	Middle	16	23.7 23.7	23.7	8.0 8.0	8.0	32.1 32.2	32.2	91.4 92.3	91.9	6.4 6.5	6.5	0.5	2.4 2.3	2.4	2.3	3.2 3.1	3.2	4.7
				Bottom	31	23.7 23.7	23.7	8.0 8.0	8.0	32.2 32.2	32.2	92.0 92.4	92.2	6.5 6.5	6.5	6.5	2.5 2.6	2.6		6.7 6.8	6.8	
				Surface	1	23.9 24.0	24.0	8.0 8.0	8.0	32.1 32.1	32.1	97.1 96.4	96.8	6.8 6.8	6.8	6.8	1.1	1.2		3.5 3.7	3.6	
G1	Sunny	Calm	17:39	Middle	4	23.9 23.9 23.9	23.9	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	96.1 95.7 94.9	95.9	6.7 6.7 6.7	6.7		1.3 1.2 1.3	1.3	1.3	1.7 1.7 2.3	1.7	2.5
				Bottom	7	23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.9 94.0 95.5	94.5	6.6	6.7	6.7	1.2	1.3		2.3	2.3	
				Surface	1	23.9 23.8	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.2 93.7	94.9	6.6 6.6	6.7	6.7	1.4	1.4		2.2	2.2	
G2	Sunny	Calm	17:49	Middle	6	23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.0 91.8	93.9	6.6 6.5	6.6		1.5	1.5	1.9	6.3 5.2	6.2	4.5
				Bottom	11	23.8	23.8	8.0 8.1	8.0	32.1 32.0	32.1	91.4 98.8	91.6	6.4	6.5	6.5	2.9	2.9		5.2	5.2	
00			47.00	Surface	1	24.1	24.1	8.0	8.1	32.0 32.1	32.0	98.0 97.7	98.4	6.9	6.9	6.9	1.0	1.0	4.0	3.0 6.1	3.0	
G3	Sunny	Calm	17:33	Middle Bottom	7	24.1 23.8	24.1	8.0	8.0	32.1 32.1	32.1 32.1	97.8 93.4	97.8 93.5	6.8 6.6	6.8	6.6	1.1 1.5	1.1	1.2	6.2 2.9	3.0	4.1
				Surface	1	23.8 23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	93.5 95.6	94.9	6.6 6.7	6.7	0.0	1.5 1.4	1.5		3.0 4.0	4.0	
G4	Sunny	Calm	17:23	Middle	4	23.9 23.8	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.2 94.2	94.0	6.6 6.6	6.6	6.7	1.5 1.6	1.6	2.1	4.0 4.8	4.8	4.8
۵.	Guiny	Cam		Bottom	7	23.9 23.7	23.7	8.0 8.0	8.0	32.1 32.1	32.1	93.8 89.4	90.4	6.6 6.3	6.4	6.4	1.6 3.1	3.2	2	4.7 5.5	5.5	
				Surface	1	23.7 23.9 23.9	23.9	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	91.4 94.6 93.6	94.1	6.4 6.6 6.6	6.6		3.2 1.8 1.7	1.8		5.5 3.6 3.5	3.6	
M1	Sunny	Calm	17:44	Middle	3	23.9 23.9 23.9	23.9	8.0 8.0	8.0	32.1 32.1 32.1	32.1	92.2 92.0	92.1	6.5 6.5	6.5	6.6	1.7	1.8	1.8	4.0 3.9	4.0	3.9
				Bottom	5	23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	92.7 92.5	92.6	6.5 6.5	6.5	6.5	1.9	1.8		4.0	4.0	
				Surface	1	23.9 23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.8 95.0	94.9	6.7 6.7	6.7	0.7	1.6 1.5	1.6		4.7 4.9	4.8	
M2	Sunny	Calm	17:55	Middle	5	23.9 23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.7 94.5	94.6	6.7 6.6	6.7	6.7	1.3 1.2	1.3	1.6	3.8 4.0	3.9	3.5
				Bottom	9	23.8 23.8	23.8	8.0 8.0	8.0	32.1 32.1	32.1	93.7 92.5	93.1	6.6 6.5	6.6	6.6	1.8 1.7	1.8		1.9 1.8	1.9	
				Surface	1	24.2 24.2	24.2	8.0 8.0	8.0	32.0 32.1	32.1	98.7 98.5	98.6	6.9 6.9	6.9	6.9	1.0 1.0	1.0		1.5 1.5	1.5	
М3	Sunny	Calm	17:28	Middle	4	24.0 24.1	24.1	8.0 8.0	8.0	32.1 32.1	32.1	97.5 97.8	97.7	6.8 6.8	6.8		1.1	1.1	1.2	4.1 4.2	4.2	2.6
				Bottom	7	23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	94.5 93.6	94.1	6.6 6.6	6.6	6.6	1.6 1.6	1.6		2.1 2.2	2.2	
				Surface	1	23.8	23.8	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	92.5 92.1 91.9	92.3	6.5 6.5	6.5	6.5	1.8 1.8 1.8	1.8		3.9 4.0	4.0	
M4	Sunny	Calm	18:02	Middle	6	23.8 23.8 23.8	23.8	8.0 8.0	8.0	32.1 32.1 32.1	32.1	92.3 92.2	92.1	6.5 6.5 6.5	6.5		1.8	1.9	1.9	3.9 4.0 2.1	4.0	3.4
				Bottom	11	23.8	23.8	8.0 8.0	8.0	32.1 32.1	32.1	92.3 94.4	92.3	6.5 6.6	6.5	6.5	1.9	1.9		2.1	2.1	
145	0.	0.1	47.40	Surface	1	23.9	23.9	8.0 8.0	8.0	32.1 32.1	32.1	92.1 92.9	93.3	6.5 6.5	6.6	6.6	1.5	1.6	4.0	3.3	3.3	
M5	Sunny	Calm	17:13	Middle	6	23.9	23.9	8.0	8.0	32.1 32.1	32.1 32.1	91.8 91.7	92.4	6.5 6.4	6.5	6.5	1.7	1.7	1.6	3.9	2.5	3.2
				Bottom Surface	- 11	23.9	23.9	8.0	8.0	32.1	32.1	91.9	91.8	6.5	0.0	0.0	1.6	1.6		2.5	2.5	
M6	Sunny	Calm	17:20	Middle	2.1	23.8	23.8	8.0	8.0	32.1	32.1	94.3	94.0	6.6	6.6	6.6	1.5	1.5	1.5	3.5	3.5	3.5
IVIO	Julily	Odill	17.20	Bottom	2.1	23.8	-	8.0	-	32.1	- 32.1	93.6	-	6.6	-	_	1.5	-	1.5	3.4	-	3.3
	1	l	i	Dottoill		-		-	1	-	1	-	1	-	1	ĺ	-	1	l	-		

Appendix I - Action and Limit Levels for Marine Water Quality on 26 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4	4, M1-M <u>5</u>	
DO in mg/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4	4, M1-M <u>5</u>	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Tymbidityin		or 120% of upstream control	or 130% of upstream control
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide
(See Note 2 and 4)		tide of the same day	of the same day
,		<u>C1: 5.0 NTU</u>	<u>C1: 5.5 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>1</u>	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 5.5 mg/L</u>	<u>C1: 6.0 mg/L</u>
	Stations M1-M	<u>[5</u>	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the
(See Note 2 and 4)		the same day	same day
		<u>C1: 5.5 mg/L</u>	<u>C1: 6.0 mg/L</u>
	Stations G1-G4	4, M1-M5	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of the
		the same day	same day
		<u>C1: 7.3 mg/L</u>	<u>C1: 7.9 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 26 November 2018

1 *	Weather	Sea	Sampling		4h ()	Temper	ature (°C)	r	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition*	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.4 23.4	23.4	7.9 7.9	7.9	31.9 31.9	31.9	89.9 89.9	89.9	6.4 6.4	6.4		1.3 1.5	1.4		4.6 4.8	4.7	
C1	Cloudy	Calm	15:08	Middle	9	23.4 23.4 23.4	23.4	7.9 7.9 7.9	7.9	32.1 32.1	32.1	90.4 90.1	90.3	6.4 6.4	6.4	6.4	1.3 1.3	1.3	1.9	4.8 4.5 4.5	4.5	4.7
				Bottom	17	23.4 23.4	23.4	8.0 8.0	8.0	32.3 32.3	32.3	92.8 92.7	92.8	6.6 6.6	6.6	6.6	2.9	2.9		4.7 4.8	4.8	
				Surface	1	23.4 23.5	23.5	7.9 7.9	7.9	31.9 31.9	31.9	88.7 87.2	88.0	6.3 6.2	6.3	6.3	2.1 2.1	2.1		4.6 4.6	4.6	
C2	Cloudy	Calm	14:15	Middle	16	23.4 23.4	23.4	7.9 7.9	7.9	32.1 32.2	32.2	89.5 89.4	89.5	6.3 6.3	6.3	0.5	2.0 2.1	2.1	2.8	4.7 4.7	4.7	5.1
				Bottom	31	23.4 23.4	23.4	7.9 7.9	7.9	32.2 32.2	32.2	89.5 89.6	89.6	6.3 6.3	6.3	6.3	4.2 4.1	4.2		6.1 6.0	6.1	
				Surface	1	23.4 23.5	23.5	7.9 7.9	7.9	31.6 31.7	31.7	90.5 88.3	89.4	6.4 6.3	6.4	6.4	1.7	1.7		3.0 3.0	3.0	
G1	Cloudy	Calm	14:43	Middle	4	23.5 23.5 23.5	23.5	7.9 7.9 7.9	7.9	32.1 32.1 32.2	32.1	88.4 87.8 88.4	88.1	6.3 6.2 6.3	6.3		3.7 3.5 3.5	3.6	2.9	4.2 4.1 3.7	4.2	3.7
				Bottom	7	23.5	23.5	7.9 7.9	7.9	32.1 31.9	32.2	89.5 91.9	89.0	6.3 6.5	6.3	6.3	3.5 1.5	3.5		3.8 1.6	3.8	<u></u>
				Surface	1	23.4	23.4	7.9 7.9	7.9	31.9 32.0	31.9	90.4 89.8	91.2	6.4 6.4	6.5	6.5	1.5	1.5		1.6	1.6	
G2	Cloudy	Calm	14:28	Middle	5	23.4	23.4	7.9 8.0	7.9	32.0 32.2	32.0	89.6 90.5	89.7	6.4	6.4		1.6	1.6	1.7	4.0 4.7	4.0	3.5
				Bottom	9	23.4	23.4	8.0 7.9	8.0	32.2 31.7	32.2	90.6 89.7	90.6	6.4	6.4	6.4	1.9	1.9		4.8 4.5	4.8	
00		0.1		Surface	1	23.5	23.5	7.9 7.9	7.9	31.8	31.8	88.0 89.0	88.9	6.2	6.3	6.3	1.9	1.9		4.6	4.6	
G3	Cloudy	Calm	14:48	Middle Bottom	7	23.5 23.5	23.5	7.9 7.9	7.9 7.9	31.9 32.0	31.9 32.0	87.8 87.5	88.4 86.9	6.2 6.2	6.3	6.2	1.8 2.2	1.8	2.0	4.7 4.3	4.7	4.6
				Surface	1	23.5 23.4	23.4	7.9 7.9	7.9	32.0 31.8	31.8	86.3 90.9	90.0	6.1 6.5	6.4	0.2	2.5 1.7	1.7		4.7 5.4	5.4	
G4	Cloudy	Calm	14:56	Middle	4	23.4 23.5	23.5	7.9 7.9	7.9	31.8 32.0	32.0	89.1 89.0	88.8	6.3 6.3	6.3	6.4	1.6 1.8	1.8	2.1	5.3 4.7	4.8	5.4
۵.	Cioday	ou	11.00	Bottom	7	23.5 23.5	23.5	7.9 7.9	7.9	32.0 32.1	32.1	88.5 88.4	88.3	6.3 6.3	6.3	6.3	1.8 2.8	2.8		4.8 5.9	6.0	
				Surface	1	23.5 23.4 23.4	23.4	7.9 7.9 7.9	7.9	32.1 31.8 31.8	31.8	88.1 89.8 88.3	89.1	6.2 6.4 6.3	6.4		2.7 2.3 2.8	2.6		6.0 3.5 3.6	3.6	
M1	Cloudy	Calm	14:32	Middle	3	23.4 23.4 23.4	23.4	7.9 7.9 7.9	7.9	32.0 32.1	32.1	88.7 88.5	88.6	6.3 6.3	6.3	6.4	3.5 3.0	3.3	3.4	5.4 5.5	5.5	4.9
				Bottom	5	23.4	23.4	7.9 7.9	7.9	32.1 32.1	32.1	88.7 88.6	88.7	6.3 6.3	6.3	6.3	4.3 4.4	4.4		5.7 5.5	5.6	
				Surface	1	23.4	23.4	7.9 7.9	7.9	32.0 32.0	32.0	91.7 90.4	91.1	6.5 6.4	6.5	0.5	1.4	1.5		3.2 3.1	3.2	
M2	Cloudy	Calm	14:24	Middle	5.5	23.4 23.4	23.4	7.9 7.9	7.9	32.0 32.0	32.0	90.5 90.0	90.3	6.4 6.4	6.4	6.5	1.4 1.4	1.4	1.5	3.4 3.3	3.4	3.7
				Bottom	10	23.4 23.4	23.4	7.9 7.9	7.9	32.1 32.1	32.1	90.4 90.6	90.5	6.4 6.4	6.4	6.4	1.5 1.5	1.5		4.3 4.4	4.4	
				Surface	1	23.4 23.4	23.4	7.9 7.9	7.9	31.7 31.8	31.8	91.2 88.4	89.8	6.5 6.3	6.4	6.4	1.4 1.5	1.5		3.7 3.7	3.7	
М3	Cloudy	Calm	14:50	Middle	4	23.4	23.4	7.9 7.9	7.9	31.9 31.9	31.9	89.0 88.3	88.7	6.3 6.3	6.3		1.4 1.5	1.5	1.5	3.3 3.2	3.3	3.9
				Bottom	7	23.5 23.5	23.5	7.9 7.9	7.9	32.0 32.0	32.0	87.8 87.5	87.7	6.2 6.2	6.2	6.2	1.5 1.6	1.6		4.7 4.8	4.8	
				Surface	1	23.4	23.4	7.9 7.9 7.9	7.9	31.9 31.9 32.0	31.9	91.5 88.7	90.1	6.5 6.3	6.4	6.4	1.8 1.9 1.9	1.9		3.5 3.6 3.4	3.6	
M4	Cloudy	Calm	14:21	Middle	5	23.4 23.4 23.4	23.4	7.9 7.9 7.9	7.9	32.0 32.0 32.1	32.0	89.6 88.8 90.0	89.2	6.4 6.3 6.4	6.4		1.8	1.9	1.9	3.4 3.7 2.7	3.6	3.3
				Bottom	9	23.4	23.4	7.9 7.9	7.9	32.1 32.0	32.1	89.6 89.1	89.8	6.4	6.4	6.4	2.0	2.0		2.8	2.8	
	Ol. 1	0.1	45.00	Surface	1	23.4	23.4	7.9 7.9	7.9	32.0 32.1	32.0	87.7 89.1	88.4	6.2 6.3	6.3	6.3	2.2	2.4	0.0	2.9	2.9	, -
M5	Cloudy	Calm	15:03	Middle	5.5	23.4	23.4	7.9	7.9 8.0	32.1 32.2	32.1 32.2	89.4 89.8	89.3 90.1	6.3	6.3	6.4	3.3	3.2 4.4	3.3	6.6	6.6	4.5
				Bottom Surface	10	23.3	23.4	8.0	8.0	32.2	32.2	90.3	90.1	6.4	0.4	6.4	4.7	4.4		3.9	3.9	
M6	Cloudy	Calm	14:59	Middle	2.2	23.4	23.4	7.9	7.9	31.9	31.9	89.1	88.8	6.3	6.3	6.3	1.6	1.6	1.6	4.0	4.1	4.1
IVIO	Oiouuy	Jann	14.55	Bottom	-	23.4	- 20.4	7.9	-	31.9	31.9	88.5	-	6.3	-	_	1.5	-	1.0	4.1	-7.1	7.1
	1		i	Dottoill		-		-	1	-		-	1	-	l	ĺ	-			-		

Appendix I - Action and Limit Levels for Marine Water Quality on 26 November 2018 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4	4, M1-M <u>5</u>							
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4	4, M1-M <u>5</u>							
		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
Tymbidityim		or 120% of upstream control	or 130% of upstream control						
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide						
(See Note 2 and 4)		tide of the same day	of the same day						
,		<u>C1: 3.8 NTU</u>	<u>C1: 4.2 NTU</u>						
	Station M6								
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4	<u>1</u>							
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
	Surface	station's SS at the same tide of	station's SS at the same tide of the						
		the same day	same day						
		<u>C1: 6.4 mg/L</u>	<u>C1: 6.9 mg/L</u>						
	Stations M1-M	<u>[5</u>							
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the						
(See Note 2 and 4)		the same day	same day						
		<u>C1: 6.4 mg/L</u>	<u>C1: 6.9 mg/L</u>						
	Stations G1-G4	4, M1-M5							
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
	Bottom	station's SS at the same tide of	station's SS at the same tide of the						
		the same day	same day						
		<u>C1: 6.5 mg/L</u>	<u>C1: 7.0 mg/L</u>						
	Station M6								
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>						

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 26 November 2018

Lead	Weather	Sea	Sampling		4h ()	Tempera	ature (°C)	r	Н	Salir	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.4 23.4	23.4	7.9 7.9	7.9	32.0 32.0	32.0	90.5 90.2	90.4	6.4 6.4	6.4		1.8 1.8	1.8		5.2 5.3	5.3	
C1	Cloudy	Calm	10:09	Middle	9	23.4 23.4 23.4	23.4	8.0 8.0	8.0	32.1 32.1	32.1	90.7 90.4	90.6	6.4 6.4	6.4	6.4	1.9	1.8	2.3	5.3 5.3	5.3	5.3
				Bottom	17	23.4 23.4	23.4	8.0 8.0	8.0	32.3 32.3	32.3	92.1 92.4	92.3	6.5 6.5	6.5	6.5	3.2 3.1	3.2		5.4 5.4	5.4	<u> </u>
				Surface	1	23.4 23.4	23.4	7.9 7.9	7.9	31.9 31.9	31.9	88.1 85.3	86.7	6.3 6.0	6.2	6.2	1.6 1.9	1.8		3.8 3.7	3.8	
C2	Cloudy	Calm	09:28	Middle	16.5	23.4 23.4	23.4	7.9 7.9	7.9	31.9 31.8	31.9	85.9 84.6	85.3	6.1 6.0	6.1	-	1.7 2.1	1.9	2.2	3.6 3.5	3.6	3.4
				Bottom	32	23.4 23.4 23.3	23.4	7.9 7.9 7.9	7.9	32.0 32.0 31.7	32.0	85.2 85.4 90.1	85.3	6.0 6.1 6.4	6.1	6.1	3.0 2.8 1.5	2.9		2.9 2.9 2.5	2.9	<u> </u>
				Surface	1	23.4 23.4	23.4	7.9 7.9	7.9	31.8 31.9	31.8	88.1 88.4	89.1	6.3	6.4	6.4	1.6	1.6		2.6 4.6	2.6	1
G1	Cloudy	Calm	09:49	Middle	4	23.4	23.4	7.9 7.9	7.9	31.8 32.0	31.9	88.0 88.0	88.2	6.2	6.3		1.7	1.7	1.7	4.7	4.7	3.8
				Bottom	7	23.4 23.4	23.4	7.9 7.9	7.9	32.0 31.9	32.0	87.7 88.7	87.9	6.2 6.3	6.2	6.2	1.9	1.9		4.1 4.4	4.1	<u> </u>
G2	Cloudy	Calm	09:41	Surface Middle	3	23.4 23.4	23.4	7.9 7.9	7.9 7.9	31.9 32.0	31.9 32.0	87.2 88.3	88.0 88.1	6.2 6.3	6.3	6.3	1.5 2.2	1.5	1.9	4.4 3.1	3.1	3.3
G2	Cloudy	Gaiii	09.41	Bottom	5	23.4 23.4	23.4	7.9 7.9	7.9	32.0 32.0	32.0	87.8 87.8	87.7	6.2 6.2	6.2	6.2	2.2	2.1	1.9	3.1 2.2	2.3	3.3
				Surface	1	23.4 23.3	23.4	7.9 7.9	7.9	32.0 31.7	31.8	87.6 89.9	88.3	6.2 6.4	6.3		2.1 1.5	1.7		2.3	2.3	
G3	Cloudy	Calm	09:52	Middle	4	23.4	23.5	7.9 7.9	7.9	31.8 32.0	32.0	86.7 88.3	87.9	6.1	6.3	6.3	1.8	2.0	2.0	4.3	4.3	3.2
				Bottom	7	23.5 23.6 23.5	23.6	7.9 7.9 7.9	7.9	32.0 32.2 32.1	32.2	87.4 86.3 86.7	86.5	6.2 6.1 6.1	6.1	6.1	2.1 2.5 2.3	2.4		4.2 3.0 3.0	3.0	1
				Surface	1	23.2	23.2	7.9 7.9	7.9	31.7 31.7	31.7	89.9 88.0	89.0	6.4 6.3	6.4		1.3	1.3		4.9 5.0	5.0	
G4	Cloudy	Calm	09:57	Middle	4	23.4	23.4	7.9 7.9	7.9	31.9 31.8	31.9	87.4 87.9	87.7	6.2 6.3	6.3	6.4	1.5	1.5	1.5	6.9 7.0	7.0	6.1
				Bottom	7	23.5 23.5	23.5	7.9 7.9	7.9	32.0 32.0	32.0	88.1 87.8	88.0	6.2 6.2	6.2	6.2	1.8 1.7	1.8		6.3 6.3	6.3	<u> </u>
				Surface	1	23.3 23.3	23.3	7.9 7.9	7.9	31.6 31.8	31.7	90.3 88.3	89.3	6.4 6.3	6.4	6.4	2.5 2.3	2.4		4.0 3.8	3.9	
M1	Cloudy	Calm	09:45	Middle	4	23.3 23.3	23.3	7.9 7.9	7.9	31.8 31.8	31.8	88.8 88.4	88.6	6.3 6.3	6.3		2.1	2.2	2.3	4.1 4.3	4.2	4.3
				Bottom	7	23.4	23.4	7.9 7.9	7.9	31.9 31.9	31.9	88.3 88.1	88.2	6.3 6.3	6.3	6.3	2.4	2.4		4.8 4.9	4.9	
				Surface	1	23.4 23.4 23.4	23.4	7.9 7.9 7.9	7.9	31.9 31.9 32.0	31.9	89.8 88.0 88.9	88.9	6.4 6.2 6.3	6.3	6.3	1.7 1.7 2.9	1.7		5.6 5.9 5.8	5.8	1
M2	Cloudy	Calm	09:38	Middle	5.5	23.4	23.4	7.9 7.9	7.9	32.0 32.0	32.0	88.4 88.6	88.7	6.3 6.3	6.3		3.3 3.2	3.1	2.7	5.7 3.5	5.8	5.1
	 	<u> </u>		Bottom	10	23.4	23.4	7.9 7.9	7.9	32.1 31.4	32.1	88.4 89.4	88.5	6.3	6.3	6.3	3.6	3.4		3.6	3.6	<u> </u>
M3	Cloudy	Calm	09:54	Surface Middle	4	23.4	23.4	7.9 7.9	7.9 7.9	31.7 31.7	31.6	87.3 87.8	88.4 87.7	6.2	6.3	6.3	1.6	1.6 2.0	1.8	5.3	5.3	4.7
CIVI	Cidudy	Calli	03.34	Bottom	7	23.4 23.6	23.4	7.9 7.9	7.9	31.9 32.1	31.8	87.5 87.4	87.7	6.2 6.2	6.2	6.2	1.9 1.6	1.7	1.0	5.0 3.9	3.8	4.7
		<u> </u>		Surface	1	23.5 23.4	23.4	7.9 7.9	7.9	32.1 32.0	32.0	87.3 89.7	89.7	6.2 6.4	6.4		1.8	2.1		3.7 4.5	4.5	
M4	Cloudy	Calm	09:34	Middle	5	23.4 23.4 23.4	23.4	7.9 7.9 7.9	7.9	32.0 32.1 32.1	32.1	89.7 89.5 89.5	89.5	6.4 6.3 6.3	6.3	6.4	2.3 2.8 2.8	2.8	2.6	4.5 3.2 3.3	3.3	3.5
				Bottom	9	23.4 23.4 23.4	23.4	7.9 7.9 7.9	7.9	32.1 32.1 32.1	32.1	89.5 89.5 89.6	89.6	6.3 6.3	6.3	6.3	3.1 2.9	3.0		2.6 2.6	2.6	1
				Surface	1	23.4	23.4	7.9 7.9 7.9	7.9	31.9 31.9	31.9	89.5 88.7	89.1	6.3 6.3	6.3		3.0	2.9		4.9 5.0	5.0	
M5	Cloudy	Calm	10:04	Middle	6	23.4 23.4 23.4	23.4	7.9 7.9	7.9	32.1 32.1	32.1	89.4 88.5	89.0	6.3 6.3	6.3	6.3	3.1 2.9	3.0	3.1	4.4 4.5	4.5	4.9
				Bottom	11	23.4 23.4	23.4	7.9 7.9	7.9	32.2 32.2	32.2	89.7 89.7	89.7	6.4 6.3	6.4	6.4	3.4 3.6	3.5		5.2 5.3	5.3	
				Surface	=	-	-	-	-	-	-	-	-	-	-	6.4	-	-		-	-	
M6	Cloudy	Calm	10:00	Middle	2.2	23.2 23.3	23.3	7.9 7.9	7.9	31.8 31.8	31.8	90.5 89.0	89.8	6.4 6.3	6.4	J.,	1.5 1.5	1.5	1.5	4.6 4.7	4.7	4.7
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	ı

Appendix I - Action and Limit Levels for Marine Water Quality on 28 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4	4, M1-M5							
DO in mg/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4	4, M1-M5							
		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
Tandai dikaa in		or 120% of upstream control	or 130% of upstream control						
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide						
(See Note 2 and 4)		tide of the same day	of the same day						
,		<u>C2: 4.6 NTU</u>	<u>C2: 4.9 NTU</u>						
	Station M6								
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4	<u>4</u>							
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
	Surface	station's SS at the same tide of	station's SS at the same tide of the						
		the same day	same day						
		<u>C2: 5.8 mg/L</u>	<u>C2: 6.2 mg/L</u>						
	Stations M1-M	<u>[5</u>							
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the						
(See Note 2 and 4)		the same day	same day						
		<u>C2: 5.8 mg/L</u>	<u>C2: 6.2 mg/L</u>						
	Stations G1-G4	4, M1-M5							
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
	Bottom	station's SS at the same tide of	station's SS at the same tide of the						
		the same day	same day						
		<u>C2: 6.0 mg/L</u>	<u>C2: 6.5 mg/L</u>						
	Station M6								
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>						

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 28 November 2018

Land	Weather	Sea	Sampling		4h ()	Temper	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dep	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.3 23.3	23.3	7.9 7.9	7.9	31.9 31.9	31.9	89.0 89.0	89.0	6.3 6.3	6.3		1.5 1.6	1.6		3.4 3.3	3.4	
C1	Rainy	Moderate	15:20	Middle	9	23.2	23.2	7.9 7.9 7.9	7.9	32.1 32.1	32.1	91.8 91.4	91.6	6.5 6.5	6.5	6.4	1.3	1.4	1.8	3.6 3.5	3.6	3.7
				Bottom	17	23.1 23.1	23.1	8.0 8.0	8.0	32.3 32.4	32.4	94.3 94.2	94.3	6.7 6.7	6.7	6.7	2.2 2.3	2.3		4.0 4.2	4.1	
				Surface	1	23.3 23.3	23.3	7.9 7.9	7.9	31.9 31.8	31.9	86.6 86.1	86.4	6.2 6.1	6.2	6.3	2.4 2.4	2.4		4.7 4.8	4.8	
C2	Rainy	Moderate	16:16	Middle	16	23.2 23.2 23.2	23.2	8.0 8.0 8.0	8.0	32.2 32.1 32.2	32.2	90.3 89.9 90.6	90.1	6.4 6.4 6.4	6.4		1.9 1.9 3.8	1.9	2.7	5.1 5.3 5.0	5.2	5.0
				Bottom	31	23.2	23.2	8.0 7.9	8.0	32.2 32.2 31.5	32.2	90.4 90.1	90.5	6.4 6.4	6.4	6.4	3.8 1.2	3.8		4.9 4.1	5.0	
0.1			45.40	Surface	1	23.2	23.2	7.9 7.9	7.9	31.5 31.8	31.5	89.5 87.1	89.8	6.4	6.4	6.3	1.2	1.2		4.2 7.0	4.2	
G1	Rainy	Moderate	15:49	Middle Bottom	7	23.3	23.3	7.9 7.9	7.9 7.9	31.9 32.1	31.9	86.9 87.1	87.0 87.3	6.2	6.2	6.2	2.7	2.6 3.4	2.4	7.3	7.2 4.0	5.1
				Surface	1	23.3 23.2	23.2	7.9 7.9	7.9	32.1 32.0	32.0	87.5 89.2	89.2	6.2 6.3	6.3	0.2	3.5 1.7	1.7		4.1 2.1	2.1	
G2	Rainy	Moderate	15:58	Middle	5	23.2 23.2	23.2	7.9 8.0	8.0	32.0 32.0	32.0	89.1 89.6	89.4	6.3 6.4	6.4	6.4	1.7 1.4	1.5	1.8	2.1 2.7	2.7	3.1
GE	. idiry	oociate	.0.00	Bottom	9	23.2	23.2	7.9 8.0	8.0	32.0 32.2	32.2	89.2 90.0	89.9	6.3	6.4	6.4	1.5 2.1	2.2		2.7 4.6	4.5	5.1
				Surface	1	23.2 23.3 23.3	23.3	7.9 7.9	7.9	32.2 31.7 31.7	31.7	89.7 88.2 87.2	87.7	6.4 6.3 6.2	6.3		2.3 2.0 2.0	2.0		4.4 4.4 4.5	4.5	
G3	Rainy	Moderate	15:45	Middle	4	23.3 23.3 23.3	23.3	7.9 7.9 7.9	7.9	31.8 31.8	31.8	87.7 87.4	87.6	6.2 6.2	6.2	6.3	1.4 1.4	1.4	1.9	4.5 4.1 3.9	4.0	3.8
		<u> </u>		Bottom	7	23.3 23.3	23.3	7.9 7.9	7.9	32.1 32.0	32.1	86.9 86.8	86.9	6.2 6.2	6.2	6.2	2.5 2.3	2.4		2.9 2.9	2.9	
				Surface	1	23.3 23.3	23.3	7.9 7.9	7.9	31.8 31.8	31.8	88.5 87.7	88.1	6.3 6.2	6.3	6.3	1.1 1.3	1.2		4.7 4.7	4.7	
G4	Rainy	y Moderate	15:35	Middle	4	23.3	23.3	7.9 7.9	7.9	32.0 32.0	32.0	87.2 86.7	87.0	6.2 6.2	6.2		1.8 1.9	1.9	2.2	2.5 2.5	2.5	3.5
				Bottom	7	23.3	23.3	7.9 7.9	7.9	32.2 32.2	32.2	86.4 86.7	86.6	6.1 6.2	6.2	6.2	3.6 3.3	3.5		3.3 3.5	3.4	
				Surface	1	23.2 23.2 23.2	23.2	7.9 7.9 7.9	7.9	31.9 31.8 32.0	31.9	89.3 88.8 88.8	89.1	6.4 6.3 6.3	6.4	6.4	2.2 2.2 2.3	2.2		4.3 4.1 4.9	4.2	
M1	Rainy	Moderate	15:54	Middle	3	23.2	23.2	7.9 7.9	7.9	32.0 32.1	32.0	88.6 88.5	88.7	6.3 6.3	6.3		2.3 2.2 2.5	2.3	2.3	4.8 5.5	4.9	4.9
				Bottom	5	23.3	23.3	7.9 7.9	7.9 7.9	32.0 31.9	32.1 31.9	88.4 89.7	88.5 89.5	6.3	6.3	6.3	2.4	2.5		5.4	5.5 4.2	
M2	Rainy	Moderate	16:04	Surface Middle	5.5	23.2 23.2	23.2	7.9 8.0	8.0	31.9 32.0	31.9	89.2 89.8	89.8	6.3 6.4	6.4	6.4	1.4 1.5	1.4	1.7	4.2 3.9	4.2	4.2
****		ooo.ato	10.07	Bottom	10	23.2	23.2	7.9 8.0	8.0	32.1 32.2	32.2	89.7 90.7	90.6	6.4	6.4	6.4	1.6 2.2	2.2		4.0	4.3	
				Surface	1	23.2 23.3 23.3	23.3	7.9 7.9	7.9	32.2 31.7 31.7	31.7	90.5 89.0 88.4	88.7	6.4 6.3 6.3	6.3		2.1 1.5 1.4	1.5		4.4 4.8 4.8	4.8	
МЗ	Rainy	Moderate	15:41	Middle	4	23.3 23.3 23.3	23.3	7.9 7.9 7.9	7.9	31.7 31.8 31.8	31.8	87.6 87.5	87.6	6.2 6.2	6.2	6.3	1.4 1.5 1.4	1.5	1.7	7.5 7.6	7.6	5.2
				Bottom	7	23.3 23.3	23.3	7.9 7.9	7.9	32.1 32.1	32.1	86.5 86.2	86.4	6.1 6.1	6.1	6.1	2.3 2.1	2.2		3.1 3.2	3.2	
				Surface	1	23.2 23.2	23.2	7.9 7.9	7.9	32.0 32.0	32.0	90.4 89.9	90.2	6.4 6.4	6.4	6.4	1.3 1.3	1.3		5.4 5.5	5.5	
M4	Rainy	Moderate	16:10	Middle	5	23.2 23.2	23.2	7.9 7.9	7.9	32.0 32.0	32.0	90.1 90.3	90.2	6.4 6.4	6.4	J.4	1.3 1.3	1.3	1.4	2.2 2.1	2.2	3.4
				Bottom	9	23.2 23.2	23.2	7.9 8.0	8.0	32.1 32.1	32.1	90.3 90.1	90.2	6.4 6.4	6.4	6.4	1.4 1.5	1.5		2.5 2.5	2.5	
				Surface	1	23.2 23.3 23.2	23.3	7.9 7.9 7.9	7.9	32.0 32.0 32.1	32.0	89.4 88.8 90.3	89.1	6.4 6.3 6.4	6.4	6.4	1.8 1.9 1.7	1.9		4.6 4.7 6.8	4.7	
M5	Rainy	Moderate	15:26	Middle	5.5	23.2 23.2 23.2	23.2	7.9 7.9 8.0	7.9	32.1 32.1 32.2	32.1	90.3 89.7 91.3	90.0	6.4 6.4 6.5	6.4	0.5	1.7	1.8	1.9	6.8 3.8	6.8	5.1
				Bottom	10	23.2	23.2	8.0	8.0	32.2	32.2	90.9	91.1	6.5	6.5	6.5	2.1	2.1		4.0	3.9	
M6	Rainy	Moderate	15:33	Surface	2.3	23.3	23.3	7.9	7.9	31.8	31.8	- 87.5	87.5	6.2	6.2	6.2	1.5	1.5	1.5	6.2	6.3	6.3
IVIO	пашу	iviouerate	10.00	Bottom		23.3	- 23.3	7.9	7.9	31.8	31.8	87.4	- 07.5	6.2	- 0.2	-	1.5	1.5	1.5	6.4	5.0	0.3
	1		i	Dottoill		-		-		-		-		-	l		-		l	-		

Appendix I - Action and Limit Levels for Marine Water Quality on 28 November 2018 (Mid-Flood Tide)

Parameter (unit)	Depth	Action Level	Limit Level					
	Stations G1-G	4, M1-M5						
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L					
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L					
	Station M6							
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>					
	Stations G1-G4	4, M1-M5						
		<u>19.3 NTU</u>	<u>22.2 NTU</u>					
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control					
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide					
(See Note 2 and 4)		tide of the same day	of the same day					
,		<u>C1: 4.8 NTU</u>	<u>C1: 5.2 NTU</u>					
	Station M6							
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>					
	Stations G1-G4	<u>1</u>						
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>					
		or 120% of upstream control	or 130% of upstream control					
	Surface	station's SS at the same tide of	station's SS at the same tide of the					
		the same day	same day					
		<u>C1: 6.2 mg/L</u>	<u>C1: 6.8 mg/L</u>					
	Stations M1-M	5						
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>					
		or 120% of upstream control	or 130% of upstream control					
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the					
(See Note 2 and 4)		the same day	same day					
		<u>C1: 6.2 mg/L</u>	<u>C1: 6.8 mg/L</u>					
	Stations G1-G	4, M1-M5						
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>					
		or 120% of upstream control	or 130% of upstream control					
	Bottom	station's SS at the same tide of	station's SS at the same tide of the					
		the same day	same day					
		<u>C1: 6.2 mg/L</u>	<u>C1: 6.8 mg/L</u>					
	Station M6							
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>					

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 28 November 2018

1 "	Weather	Sea	Sampling	-	4h ()	Temper	ature (°C)	r	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Dept	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.2 23.1	23.2	7.9 8.0	8.0	32.0 32.1	32.1	91.0 92.3	91.7	6.5 6.6	6.6		1.6 1.7	1.7		5.2 5.1	5.2	
C1	Rainy	Moderate	12:20	Middle	9	23.1 23.2 23.1	23.2	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	92.3 91.6 91.7	91.7	6.5 6.5	6.5	6.6	1.7 1.7 1.7	1.7	2.5	3.2 3.2	3.2	4.5
				Bottom	17	23.2	23.2	8.0 8.0	8.0	32.3 32.3	32.3	93.0 93.0	93.0	6.6 6.6	6.6	6.6	3.9 4.0	4.0		5.1 5.2	5.2	
				Surface	1	23.3 23.3	23.3	7.8 7.9	7.9	31.6 31.7	31.7	83.5 82.4	83.0	5.9 5.9	5.9	6.0	1.7 1.8	1.8		4.9 5.2	5.1	
C2	Rainy	Moderate	10:49	Middle	16	23.2 23.3	23.3	7.9 7.9	7.9	32.0 31.9	32.0	86.3 85.3	85.8	6.1 6.1	6.1	0.0	4.1 4.0	4.1	3.3	5.0 5.0	5.0	4.3
				Bottom	31	23.3 23.2	23.3	7.9 7.9	7.9	32.1 32.0	32.1	86.4 86.3	86.4	6.1 6.1	6.1	6.1	4.0 4.1	4.1		2.9 2.9	2.9	
				Surface	1	23.1 23.1	23.1	7.9 7.9	7.9	31.5 31.3	31.4	87.8 87.4	87.6	6.3 6.2	6.3	6.3	1.4 1.2	1.3		3.5 3.4	3.5	l
G1	Rainy	Moderate	11:22	Middle	4	23.3	23.3	7.9 7.9	7.9	31.8 31.7	31.8	85.6 87.2	86.4	6.1 6.2	6.2		1.8 1.5	1.7	1.5	1.6 1.6	1.6	2.4
				Bottom	7	23.2 23.2 23.2	23.2	7.9 7.9 7.9	7.9	31.9 31.9	31.9	86.2 86.4	86.3	6.1 6.2	6.2	6.2	1.6 1.5	1.6		2.1 2.1	2.1	
				Surface	1	23.2	23.2	7.9 7.9 7.9	7.9	31.6 31.5 31.8	31.6	86.1 85.9 84.8	86.0	6.1 6.1 6.0	6.1	6.1	1.6 1.5 1.8	1.6		1.5 1.5 3.2	1.5	
G2	Rainy	Moderate	11:14	Middle	5	23.3	23.3	7.9 7.9	7.9	31.8 31.9	31.8	84.7 85.5	84.8	6.0	6.0		1.7	1.8	1.8	3.1 4.8	3.2	3.2
				Bottom	9	23.3	23.3	7.9 7.9	7.9	31.9 31.0	31.9	85.3 87.7	85.4	6.1	6.1	6.1	1.9	1.9		4.7	4.8	
				Surface	1	23.2	23.2	7.9 7.9	7.9	31.5 31.9	31.3	87.2 87.9	87.5	6.2	6.3	6.3	1.2	1.2		3.8	3.8	l
G3	Rainy	Moderate	11:27	Middle Bottom	7	23.2	23.2	7.9 7.9	7.9 8.0	31.9 32.1	31.9	87.5 87.1	87.7 87.0	6.2	6.3	6.2	1.2	1.1	1.4	2.0	1.6	2.5
				Surface	1	23.3 23.3	23.3	8.0 7.9	7.9	32.1 31.8	31.8	86.9 86.8	86.5	6.2 6.2	6.2	0.2	1.9 1.4	1.4		1.6 2.1	2.1	
G4	Rainy	Moderate	erate 12:06	Middle	4	23.3 23.2	23.2	7.9 7.9	7.9	31.8 31.8	31.8	86.1 86.1	86.1	6.1 6.1	6.1	6.2	1.4	1.8	1.5	2.0 4.0	4.1	3.0
u+	riality	Woderate	12.00	Bottom	7	23.2 23.4	23.4	7.9 7.9	7.9	31.8 32.1	32.1	86.0 86.5	86.7	6.1 6.1	6.2	6.2	1.8	1.4	1.5	2.9	2.9	0.0
				Surface	1	23.3	23.2	7.9	7.9	32.0 31.6	31.7	86.8 88.0	87.9	6.2	6.3		1.5	1.8		3.8	3.8	
M1	Rainy	Moderate	11:18	Middle	3	23.2 23.2 23.2	23.2	7.9 7.9 7.9	7.9	31.7 31.8 31.8	31.8	87.7 87.3 87.2	87.3	6.2 6.2 6.2	6.2	6.3	1.8 2.4 2.4	2.4	2.4	3.8 2.4 2.5	2.5	3.3
				Bottom	5	23.3	23.3	7.9 7.9 7.9	7.9	31.8 31.9	31.9	86.8 86.7	86.8	6.2 6.2	6.2	6.2	2.8	2.9		3.6 3.7	3.7	l
				Surface	1	23.3	23.3	7.9 7.9	7.9	31.9 31.9	31.9	87.1 86.4	86.8	6.2 6.1	6.2		1.8 1.8	1.8		6.1 5.9	6.0	
M2	Rainy	Moderate	11:08	Middle	5.5	23.3 23.3	23.3	7.9 7.9	7.9	31.9 31.9	31.9	86.3 86.1	86.2	6.1 6.1	6.1	6.2	2.1	2.1	2.0	3.9 3.9	3.9	4.0
				Bottom	10	23.3 23.3	23.3	7.9 7.9	7.9	31.9 31.9	31.9	85.8 85.7	85.8	6.1 6.1	6.1	6.1	2.1 2.2	2.2		2.1 2.1	2.1	
				Surface	1	23.3 23.3	23.3	7.9 7.9	7.9	31.5 31.6	31.6	87.7 87.2	87.5	6.2 6.2	6.2	6.2	1.3 1.3	1.3		2.8 2.8	2.8	
M3	Rainy	Moderate	11:30	Middle	4	23.3 23.3	23.3	7.9 7.9	7.9	31.8 31.9	31.9	87.3 87.1	87.2	6.2 6.2	6.2	0.2	1.3 1.4	1.4	1.4	1.7 1.7	1.7	2.6
				Bottom	7	23.3 23.3	23.3	7.9 7.9	7.9	32.0 31.9	32.0	87.0 87.2	87.1	6.2 6.2	6.2	6.2	1.5 1.4	1.5		3.4 3.4	3.4	
				Surface	1	23.3	23.3	7.9 7.9	7.9	31.9 31.9	31.9	87.2 86.4	86.8	6.2 6.1	6.2	6.2	2.0 1.9	2.0		2.8 2.8	2.8	
M4	Rainy	Moderate	11:01	Middle	5	23.3 23.3 23.3	23.3	7.9 7.9 7.9	7.9	31.9 31.9 31.9	31.9	86.6 86.4 86.2	86.5	6.2 6.1 6.1	6.2		2.2 2.2 2.3	2.2	2.2	1.1 1.2 3.1	1.2	2.4
				Bottom	9	23.3 23.3 23.3	23.3	7.9 7.9 7.9	7.9	31.9 31.9 31.8	31.9	86.2 86.0 87.0	86.1	6.1 6.2	6.1	6.1	2.3 2.3	2.3		3.1 3.2 3.1	3.2	
				Surface	1	23.3 23.2	23.3	7.9 7.9 7.9	7.9	32.0 32.0	31.9	88.2 89.1	87.6	6.3 6.3	6.3	6.3	1.7	1.7		3.1 3.2 5.2	3.2	
M5	Rainy	Moderate	12:14	Middle	5.5	23.2	23.2	7.9 8.0	7.9	32.0 32.2	32.0	88.9 91.7	89.0	6.3	6.3	0.5	2.2	2.2	2.3	5.3	5.3	4.6
				Bottom	10	23.2	23.2	8.0	8.0	32.2	32.2	91.0	91.4	6.5	6.5	6.5	2.8	2.9		5.1	5.2	
M6	Rainy	Moderate	12:10	Surface	2.2	23.2	23.2	7.9	7.9	31.8	31.8	88.6	88.5	6.3	6.3	6.3	1.4	1.4	1.4	4.1	4.2	4.2
IVIO	ridilly	wouerate	12.10	Bottom	2.2	23.2	- 23.2	7.9	1.8	31.8	31.8	88.4	- 00.0	6.3	0.3	_	1.4	1.4	1.4	4.3	4.4	4.2
			l	DOLLOITI	1	-	-	-	1	-	I -	-	1 -	-	1	1	-	1 -		-	-	1

Appendix I - Action and Limit Levels for Marine Water Quality on 30 November 2018 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4	4, M1-M <u>5</u>							
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4	4, M1-M <u>5</u>							
		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
Tymbidityin		or 120% of upstream control	or 130% of upstream control						
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide						
(See Note 2 and 4)		tide of the same day	of the same day						
,		<u>C2: 3.1 NTU</u>	<u>C2: 3.4 NTU</u>						
	Station M6								
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4	<u>1</u>							
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
	Surface	station's SS at the same tide of	station's SS at the same tide of the						
		the same day	same day						
		<u>C2: 5.4 mg/L</u>	<u>C2: 5.9 mg/L</u>						
	Stations M1-M								
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the						
(See Note 2 and 4)		the same day	same day						
		<u>C2: 5.4 mg/L</u>	<u>C2: 5.9 mg/L</u>						
	Stations G1-G	4, M1-M5							
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>						
		or 120% of upstream control	or 130% of upstream control						
	Bottom	station's SS at the same tide of	station's SS at the same tide of the						
		the same day	same day						
		<u>C2: 5.3 mg/L</u>	<u>C2: 5.7 mg/L</u>						
	Station M6								
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>						

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 30 November 2018

Location	Weather	Sea	Sampling	Dent	h (m)		ature (°C)		Н		ity ppt		ration (%)		ved Oxygen			Turbidity(NT			nded Solids	
Location	Condition	Condition**	Time	Борс	(,	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.1 23.1	23.1	8.0 8.0	8.0	32.1 32.1	32.1	95.8 94.3	95.1	6.8 6.7	6.8	6.8	1.1 1.2	1.2		4.6 4.7	4.7	l
C1	Sunny	Calm	18:59	Middle	8.5	23.0 23.0	23.0	8.0 8.0	8.0	32.2 32.2	32.2	95.1 94.8	95.0	6.8 6.8	6.8		1.3 1.4	1.4	1.8	5.3 5.1	5.2	4.9
				Bottom	16	23.0 23.0	23.0	8.0 8.0	8.0	32.3 32.3	32.3	95.4 95.9	95.7	6.8 6.8	6.8	6.8	2.8 2.6	2.7		4.7 4.7	4.7	
				Surface	1	23.2 23.2	23.2	7.9 8.0	8.0	32.1 32.1	32.1	97.8 96.4	97.1	7.0 6.9	7.0	6.9	1.0 1.0	1.0		4.4 4.5	4.5	l
C2	Sunny	Calm	17:51	Middle	16	23.0 23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	94.5 94.5	94.5	6.7 6.7	6.7	0.0	1.3 1.2	1.3	1.6	4.0 4.1	4.1	4.3
				Bottom	31	23.0 23.0	23.0	8.0 8.0	8.0	32.2 32.2	32.2	93.6 93.8	93.7	6.7 6.7	6.7	6.7	2.7 2.5	2.6		4.4 4.4	4.4	L
				Surface	1	23.3 23.3	23.3	8.0 8.0	8.0	32.0 32.0	32.0	95.8 93.3	94.6	6.8 6.6	6.7	6.7	1.8 1.8	1.8		5.2 5.4	5.3	
G1	Sunny	Calm	18:12	Middle	4	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	93.2 91.6	92.4	6.6 6.5	6.6	0.7	2.8 3.2	3.0	2.5	5.6 5.8	5.7	5.1
				Bottom	7	23.1 23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	92.1 91.8	92.0	6.6 6.5	6.6	6.6	2.9 2.5	2.7		4.4 4.4	4.4	
				Surface	1	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	96.0 94.8	95.4	6.8 6.7	6.8	6.8	1.9 2.1	2.0		4.5 4.6	4.6	
G2	Sunny	Calm	18:03	Middle	5	23.1 23.1	23.1	8.0 8.0	8.0	32.1 32.1	32.1	95.0 94.3	94.7	6.8 6.7	6.8	3.0	1.5 1.4	1.5	1.6	4.0 4.3	4.2	4.6
				Bottom	9	23.1 23.0	23.1	8.0 8.0	8.0	32.2 32.2	32.2	94.4 94.4	94.4	6.7 6.7	6.7	6.7	1.3 1.1	1.2		5.1 4.9	5.0	
				Surface	1	23.3 23.4	23.4	8.0 8.0	8.0	32.0 32.0	32.0	96.6 93.1	94.9	6.9 6.6	6.8	6.7	2.0 2.0	2.0		2.8 2.7	2.8	
G3	Sunny	Calm	18:15	Middle	4	23.3 23.2	23.3	8.0 8.0	8.0	32.0 32.1	32.1	94.0 91.7	92.9	6.7 6.5	6.6	6.7	2.3 2.6	2.5	2.3	4.5 4.6	4.6	4.0
				Bottom	7	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	92.1 91.5	91.8	6.6 6.5	6.6	6.6	2.5 2.2	2.4		4.5 4.7	4.6	l
				Surface	1	23.3 23.3	23.3	8.0 8.0	8.0	32.0 32.0	32.0	93.3 94.9	94.1	6.6 6.7	6.7	6.7	1.4 1.4	1.4		3.9 4.0	4.0	
G4	Sunny	Calm	18:41	Middle	4	23.3 23.3	23.3	8.0 8.0	8.0	32.1 32.1	32.1	93.0 94.0	93.5	6.6 6.7	6.7	6.7	1.6 1.6	1.6	1.6	3.0 3.0	3.0	3.8
				Bottom	7	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	92.3 93.5	92.9	6.6 6.6	6.6	6.6	1.8 1.8	1.8		4.2 4.4	4.3	l
				Surface	1	23.2 23.2	23.2	8.0 8.0	8.0	32.0 32.1	32.1	96.1 92.6	94.4	6.8 6.6	6.7	0.7	1.9 2.3	2.1		3.3 3.4	3.4	
M1	Sunny	Calm	18:07	Middle	3	23.1 23.2	23.2	8.0 8.0	8.0	32.1 32.0	32.1	93.0 93.1	93.1	6.6 6.6	6.6	6.7	2.7 2.2	2.5	2.4	5.8 5.8	5.8	4.1
				Bottom	5	23.1 23.1	23.1	8.0 8.0	8.0	32.1 32.1	32.1	92.2 92.4	92.3	6.6 6.6	6.6	6.6	2.8 2.5	2.7		3.0	3.0	l
				Surface	1	23.1 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	97.6 95.2	96.4	6.9 6.8	6.9	6.0	1.1	1.1		4.6 4.9	4.8	
M2	Sunny	Calm	18:00	Middle	5.5	23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	95.4 94.8	95.1	6.8 6.7	6.8	6.9	1.2	1.2	1.2	2.8 2.6	2.7	3.4
				Bottom	10	23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	94.4 94.5	94.5	6.7	6.7	6.7	1.5	1.4	1	2.6 2.6	2.6	
				Surface	1	23.3 23.3	23.3	8.0 8.0	8.0	32.0 32.0	32.0	92.4 94.4	93.4	6.6	6.7	6.7	1.8	1.8		4.5 4.5	4.5	
M3	Sunny	Calm	18:19	Middle	4	23.3 23.3	23.3	8.0 8.0	8.0	32.1 32.1	32.1	91.9 93.5	92.7	6.5 6.6	6.6	6.7	2.8	2.8	2.3	4.9 4.5	4.7	4.4
				Bottom	7	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	91.5 92.6	92.1	6.5 6.6	6.6	6.6	2.4	2.3		4.0 4.2	4.1	<u></u>
				Surface	1	23.1 23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	96.9 95.6	96.3	6.9 6.8	6.9	6.0	1.2	1.2		3.6 3.6	3.6	
M4	Sunny	Calm	17:56	Middle	5	23.1 23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	95.8 95.1	95.5	6.8 6.8	6.8	6.9	1.3	1.4	1.4	4.2 4.2	4.2	4.3
				Bottom	9	23.0 23.0	23.0	8.0 8.0	8.0	32.2 32.2	32.2	94.9 94.7	94.8	6.8 6.7	6.8	6.8	1.7	1.7]	5.2 5.2	5.2	
				Surface	1	23.0 23.0	23.0	8.0 8.0	8.0	32.1 32.1	32.1	94.5 92.1	93.3	6.7 6.6	6.7	6.7	1.3	1.3		4.5 4.6	4.6	
M5	Sunny	Calm	18:54	Middle	5.5	23.0 23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	92.2 91.8	92.0	6.6 6.5	6.6	6.7	1.9	1.9	1.9	4.2 4.2	4.2	4.3
				Bottom	10	23.0 23.0	23.0	8.0 8.0	8.0	32.2 32.2	32.2	91.9 91.6	91.8	6.6 6.5	6.6	6.6	2.4	2.5	1	4.0 4.2	4.1	
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.0	-	-		-	-	
M6	Sunny	Calm	18:49	Middle	2.3	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	95.3 94.5	94.9	6.8 6.7	6.8	6.8	1.2 1.2	1.2	1.2	4.3 4.2	4.3	4.3
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1	-	-	
											L		1		1							


Appendix I - Action and Limit Levels for Marine Water Quality on 30 November 2018 (Mid-Flood Tide)


Parameter (unit)	<u>Depth</u>	Action Level	Limit Level				
	Stations G1-G	4, M1-M5					
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L				
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	3.6 mg/L				
	Station M6						
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	Stations G1-G4	4, M1-M5					
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Tandai ditaa in		or 120% of upstream control	or 130% of upstream control				
Turbidity in NTU	Bottom	station's Turbidity at the same	station's Turbidity at the same tide				
(See Note 2 and 4)		tide of the same day	of the same day				
,		<u>C1: 3.2 NTU</u>	<u>C1: 3.5 NTU</u>				
	Station M6						
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	Stations G1-G4	<u>1</u>					
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of the				
		the same day	same day				
		<u>C1: 5.9 mg/L</u>	<u>C1: 6.4 mg/L</u>				
	Stations M1-M	5					
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of the				
(See Note 2 and 4)		the same day	same day				
		<u>C1: 5.9 mg/L</u>	<u>C1: 6.4 mg/L</u>				
	Stations G1-G4	4, M1-M5					
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of the				
		the same day	same day				
		<u>C1: 7.3 mg/L</u>	<u>C1: 7.9 mg/L</u>				
	Station M6						
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				


- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 30 November 2018


Location	Weather	Sea	Sampling	D	th (m)	Tempera	ature (°C)	p	Н	Salin	ity ppt	DO Satu	ration (%)	Disso	lved Oxygen	(mg/L)		Turbidity(NTL	J)	Suspe	ended Solids	(mg/L)
Location	Condition	Condition**	Time	Depi	th (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1	23.1 23.4	23.3	8.0 8.0	8.0	32.2 32.1	32.2	98.4 95.5	97.0	7.0 6.8	6.9		1.1	1.1		4.8 4.9	4.9	
C1	Sunny	Calm	14:45	Middle	9	23.0 23.1	23.1	8.0 8.0	8.0	32.2 32.2	32.2	94.4 97.5	96.0	6.7 6.9	6.8	6.9	1.0	1.1	1.6	4.7 4.7	4.7	5.2
				Bottom	17	23.0 23.0	23.0	8.0 8.0	8.0	32.2 32.3	32.3	94.3 96.3	95.3	6.7 6.9	6.8	6.8	2.7 2.6	2.7		6.1 6.1	6.1	
				Surface	1	23.2 23.2	23.2	7.9 7.9	7.9	31.9 31.9	31.9	89.7 88.5	89.1	6.4 6.3	6.4	6.4	1.7 1.7	1.7		4.9 4.6	4.8	
C2	Sunny	Calm	13:24	Middle	16.5	23.2 23.2 23.1	23.2	7.9 7.9 7.9	7.9	32.0 32.0 32.0	32.0	88.4 88.0 87.7	88.2	6.3 6.3 6.2	6.3		1.7 1.7 2.4	1.7	2.0	4.8 4.8 6.0	4.8	5.2
				Bottom	32	23.2	23.2	7.9 7.9 8.0	7.9	32.0 32.0	32.0	88.1 92.3	87.9	6.3 6.6	6.3	6.3	2.7	2.6		5.8 3.5	5.9	
				Surface	1	23.4	23.4	8.0 8.0	8.0	32.0 32.0	32.0	94.3 92.2	93.3	6.7	6.7	6.7	1.5	1.7		3.5 3.1	3.5	
G1	Sunny	Calm	13:48	Middle	4	23.3	23.3	8.0	8.0	32.1 32.0	32.1	93.7	93.0	6.7 6.5	6.7		1.5	1.6	1.7	3.1	3.1	2.9
				Bottom	7	23.2 23.3	23.2	8.0	8.0	32.1 32.0	32.1	93.5 93.1	92.7	6.6	6.6	6.6	1.7	1.7		2.1 1.8	2.1	
G2	Sunny	Colm	13:39	Surface	5.5	23.2 23.1	23.3	8.0 8.0	8.0	32.0 32.1	32.0 32.1	92.0 91.3	92.6 91.4	6.5 6.5	6.6	6.6	1.3	1.3	1.4	1.7 2.3	1.8	2.5
GZ	Suriny	Calm	13.39	Bottom	10	23.1 23.1	23.1	8.0 8.0	8.0	32.1 32.1	32.1	91.4 92.0	92.0	6.5 6.6	6.6	6.6	1.4	1.4	1.4	2.3 3.4	3.4	2.5
				Surface	1	23.1	23.4	8.0	8.0	32.1 32.0	32.0	91.9 93.7	94.4	6.6	6.7	3.0	1.5	1.5		3.4 4.2	4.2	
G3	Sunny	Calm	13:52	Middle	4	23.5	23.4	8.0	8.0	31.9 32.1	32.1	95.1 93.3	93.0	6.6	6.6	6.7	1.4	1.5	1.5	4.6	4.7	4.6
	,			Bottom	7	23.4 23.2 23.3	23.3	8.0 8.0 8.0	8.0	32.1 32.1 32.1	32.1	92.7 93.3 92.1	92.7	6.6 6.6 6.5	6.6	6.6	1.4 1.4 1.4	1.4		4.7 4.8 4.7	4.8	
				Surface	1	23.4 23.4	23.4	8.0 8.0	8.0	31.4 32.1	31.8	92.0 95.5	93.8	6.5 6.8	6.7		1.3	1.3		2.6 2.7	2.7	
G4	Sunny	Calm	13:59	Middle	4	23.4	23.4	8.0 8.0	8.0	31.6 32.1	31.9	91.5 95.5	93.5	6.5 6.8	6.7	6.7	2.0	2.1	1.5	3.1	3.2	3.3
				Bottom	7	23.2	23.3	8.0 8.0	8.0	32.1 32.1	32.1	91.2 95.6	93.4	6.5 6.8	6.7	6.7	1.2	1.2		4.0	4.1	
				Surface	1	23.3 23.3	23.3	8.0 8.0	8.0	32.0 32.0	32.0	95.7 93.4	94.6	6.8	6.7	6.7	1.2	1.3		5.5 5.3	5.4	
M1	Sunny	Calm	13:42	Middle	3	23.2 23.2	23.2	8.0 8.0	8.0	32.1 32.1	32.1	92.8 92.7	92.8	6.6 6.6	6.6	0.7	1.2 1.3	1.3	1.3	5.6 5.6	5.6	5.7
				Bottom	5	23.1 23.1	23.1	8.0 8.0	8.0	32.1 32.1	32.1	92.2 92.2	92.2	6.6 6.6	6.6	6.6	1.4 1.4	1.4		6.1 6.3	6.2	
				Surface	1	23.2 23.2	23.2	8.0 8.0	8.0	32.0 32.0	32.0	93.5 93.5	93.5	6.6 6.6	6.6	6.6	1.8	1.8		4.6 4.7	4.7	
M2	Sunny	Calm	13:38	Middle	5.5	23.2	23.2	8.0 8.0	8.0	32.0 32.0	32.0	92.6 92.6	92.6	6.6 6.6	6.6		1.9 1.8	1.9	1.9	5.5 5.7	5.6	4.7
				Bottom	10	23.1 23.1 23.5	23.1	8.0 8.0 8.0	8.0	32.0 32.0 31.8	32.0	91.7 91.7 92.8	91.7	6.5 6.5 6.6	6.5	6.5	2.0 2.1 1.3	2.1		3.8 3.8 5.5	3.8	<u> </u>
				Surface	1	23.4	23.5	8.0 8.0	8.0	31.5 32.1	31.7	94.1 92.2	93.5	6.7	6.7	6.6	1.5	1.4		5.5 4.5	5.5	
M3	Sunny	Calm	13:56	Middle	4	23.3	23.3	8.0	8.0	32.0 32.2	32.1	92.2	92.2	6.5 6.5	6.5	0.5	1.4	1.4	1.5	4.8	4.7	5.1
				Bottom	7	23.2	23.2	8.0	8.0	32.1 32.1	32.2	91.0	91.3	6.5	6.5	6.5	1.7	1.7		5.1	5.0	
M4	Sunny	Calm	13:34	Surface	5	23.1 23.0	23.1	8.0 8.0	8.0	32.1 32.2	32.1 32.2	91.9 92.1	93.4	6.5 6.6	6.7	6.7	1.9 2.0	2.0	2.2	3.5 2.6	3.5 2.7	3.8
IVIT	Culliy	Gain	10.04	Bottom	9	23.0 23.0	23.0	8.0 8.0	8.0	32.1 32.2	32.2	91.7 91.6	91.6	6.5 6.5	6.5	6.5	2.0 2.6	2.6	۵.۵	2.7 5.2	5.3	5.6
				Surface	1	23.0 23.2	23.2	8.0	8.0	32.2 32.0	32.1	91.5 94.2	94.2	6.5 6.7	6.7	3.0	2.5 1.9	1.8		5.4 5.2	5.3	
M5	Sunny	Calm	14:40	Middle	6	23.1	23.0	8.0	8.0	32.2 32.2	32.2	94.2 92.7	93.3	6.7 6.6	6.7	6.7	2.6	2.5	2.3	5.4	5.3	4.8
				Bottom	11	23.0 22.9 22.9	22.9	8.0 8.0 8.0	8.0	32.2 32.3 32.3	32.3	93.8 95.0 95.7	95.4	6.7 6.8 6.8	6.8	6.8	2.4 2.7 2.5	2.6		5.3 3.8 3.7	3.8	
				Surface	-		-		-		-		-	-	-			-			-	
M6	Sunny	Calm	14:33	Middle	2.2	23.3 23.3	23.3	8.0 8.0	8.0	32.1 32.1	32.1	96.2 95.0	95.6	6.8 6.7	6.8	6.8	1.1	1.2	1.2	6.9 6.8	6.9	6.9
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	










Dissolved Oxygen (Depth-averaged) at Mid-Ebb Tide













Dissolved Oxygen (Depth-averaged) at Mid-Flood Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction		No. MA16034
Graphical Presentation of Water Quality Monitoring	Date	Appendix
Results	Nov 18	I







Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring Results


Scale


N.T.S

Project
No. MA16034


I








Dissolved Oxygen (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	NTS	No. MA16034	CINICITAC
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	DINOIC

Dissolved Oxygen (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide




Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Apper	ndix
	Nov 18		1




Dissolved Oxygen (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide





Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Appei	ndix
	Nov 18		1










Turbidity (Depth-averaged) at Mid-Ebb Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring

Results











Turbidity (Depth-averaged) at Mid-Flood Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title








Turbidity (Bottom) at Mid-Ebb Tide G2 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ····· TUR_B(120%) of Control Station of C2 30 - TUR_B(130%) of Control Station of C2 Concentration, NTU 25 20 15 10 0 Date G3 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 TUR_B(120%) of Control Station of C2 30 TUR_B(130%) of Control Station of C2 Concentration, NTU 25 20 15 10 0 Date G4 40 Limit Level: 22.2 NTU 35 ···· TUR_B(120%) of Control Station of C2 30 ----- TUR_B(130%) of Control Station of C2 Concentration, NTU 25 20 15




Date

Turbidity (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	Scale N.T.S	Project No. MA16034	CINOTECH
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOICCU

Turbidity (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	NTS	Project No. MA16034	CINICTECLI
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOICCU

Turbidity (Bottom) at Mid-Flood Tide ♦C1 C1 (Control Station) 40 35 30 Concentration, NTU 25 20 15 10 600tn8 1,00t,08 Date C2 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ···· TUR B(120%) of Control Station of C1 -- TUR_B(120%) of Control Station of C1 30 Concentration, NTU 25 20 15 10 0 Date G1 G1 Action Level: 19.3 NTU 40 Limit Level: 22.2 NTU 35 TUR_B(120%) of Control Station of C1 30 --- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix **Graphical Presentation of Water Quality Monitoring** Nov 18 I Results

Turbidity (Bottom) at Mid-Flood Tide G2 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ····· TUR_B(120%) of Control Station of C1 30 -- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 Date G3 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ··· TUR_B(120%) of Control Station of C1 30 TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 0 Date G4 Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 TUR_B(120%) of Control Station of C1 30 --- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No.

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale

N.T.S

No. MA16034

Date


Nov 18

I

Turbidity (Bottom) at Mid-Flood Tide M1 - Action Level : 19.3 NTU 40 Limit Level: 22.2 NTU 35 ····· TUR_B(120%) of Control Station of C1 30 ----- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 0 Date **M2** 40 Limit Level: 22.2 NTU 35 ····· TUR_B(120%) of Control Station of C1 30 ---- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 10 Date МЗ М3 40 35 TUR_B(120%) of Control Station of C1 30 ----- TUR_B(120%) of Control Station of C1 Concentration, NTU 25 20 15 Date


Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction		Project No. MA16034	CINOTCCU
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix 	CINOICCU

Turbidity (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	NTS	Project No. MA16034	CINICTECLI
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOICCU

Turbidity (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide




Title Agreement No. CE 59/2015(EP) Environmental Team for

Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Apper	ndix
	Nov 18		1



Turbidity (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide





Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Appei	ndix
	Nov 18		1













Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	NTS	Project No. MA16034	CINOTECL
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOIECE








Suspended Solids (Depth-averaged) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction		No. MA16034	
Graphical Presentation of Water Quality Monitoring		Appendix	CTIM
Results	Nov 18	l l	ĺ



Suspended Solids (Surface) at Mid-Ebb Tide G2 · · - Action Level : 6.0 mg/L 20 Limit Level : 6.9 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 2 1,00t,08 Date G3 Action Level : 6.0 mg/L 20 Limit Level: 6.9 mg/L 18 ····· SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 0 Date G4 - Action Level : 6.0 mg/L 20 - Limit Level : 6.9 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 2 0 1. AUG 18 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix **Graphical Presentation of Water Quality Monitoring** Nov 18 I Results


Suspended Solids (Surface) at Mid-Ebb Tide M1 **M1** 20 Limit Level : 7.4 mg/L 18 SS_S(120%) of Control Station of C2 16 ----- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 6 2 0 6.0gr.78 1,00t,78 Date M2 **M2** Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS S(120%) of Control Station of C2 16 ----- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 0 Date **M3** - Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS_S(120%) of Control Station of C2 16 --- SS_S(130%) of Control Station of C2 14 Concentration, mg/L 12 10 2 0 12,265,00 Date Title Scale Project Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix **Graphical Presentation of Water Quality Monitoring**

Nov 18

Results

I

Suspended Solids (Surface) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	NTS	Project No. MA16034	CINICTECLI
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOICCU


Suspended Solids (Surface) at Mid-Flood Tide C1 (Control Station) ◆C1 14 12 Concentration, mg/L 10 8 2 0 6,0gr,98 1100t18 Date ◆C2 C2 14 12 Concentration, mg/L 10 8 2 0 1. AUG 18 Date G1 G1 · Action Level : 6.0 mg/L 20 18 ·· SS_S(120%) of Control Station of C1 16 -- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 2 0 1. AUG 18 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix **Graphical Presentation of Water Quality Monitoring** Nov 18 I Results

Suspended Solids (Surface) at Mid-Flood Tide G2 G2 · · - Action Level : 6.0 mg/L 20 Limit Level : 6.9 mg/L 18 SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 6 2 6,00t,18 1,00t,18 Date G3 Action Level : 6.0 mg/L 20 Limit Level: 6.9 mg/L 18 ····· SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 2 0 1.AUG18 12,000 y Date G4 - Action Level : 6.0 mg/L 20 - Limit Level : 6.9 mg/L 18 SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 2 0 125.00 A 702,48 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction


Appendix **Graphical Presentation of Water Quality Monitoring** Nov 18 I Results

Suspended Solids (Surface) at Mid-Flood Tide M1 **M**1 - Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 · · SS_S(120%) of Control Station of C1 16 -- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 4 2 0 1,00t,18 Date M2 **M2** Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS S(120%) of Control Station of C1 16 ----- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 2 0 1. Aug 18 Date МЗ **M3** - Action Level : 6.2 mg/L 20 Limit Level : 7.4 mg/L 18 SS_S(120%) of Control Station of C1 16 --- SS_S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 4 2 0 12.280.00 + Date


Suspended Solids (Surface) at Mid-Flood Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction		Project No. MA16034	CINOTCCL
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CTIACLE



Suspended Solids (Bottom) at Mid-Ebb Tide



Suspended Solids (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale


N.T.S

Project
No. MA16034

Date
Nov 18

I


Suspended Solids (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	NTS	Project No. MA16034	CINICTECL
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOICCU

Suspended Solids (Bottom) at Mid-Flood Tide C1 (Control Station) ◆C1 14 12 Concentration, mg/L 10 4 2 0 6,00r,18 1100t/8 Date C2 C2 Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 · · · SS B(120%) of Control Station of C1 16 -- SS S(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 2 0 Date G1 G1 Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS_B(120%) of Control Station of C1 16 --- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 4 2 0 Date Title Project Scale Agreement No. CE 59/2015(EP) Environmental Team for No. N.T.S MA16034 Tseung Kwan O - Lam Tin Tunnel Design and Construction Appendix Date **Graphical Presentation of Water Quality Monitoring** Nov 18 I Results

Suspended Solids (Bottom) at Mid-Flood Tide G2 · - Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 SS_B(120%) of Control Station of C1 16 --- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 6 2 0 6.00tr.78 1,00t/8 Date G3 G3 Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS_B(120%) of Control Station of C1 16 ----- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 4 2 0 '.Vial Date G4 Action Level:6.9mg/L 20 18 SS_B(120%) of Control Station of C1 16 ----- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 4 2 0




Date

1.AUG18

Suspended Solids (Bottom) at Mid-Flood Tide **M**1 Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 ····· SS_B(120%) of Control Station of C1 16 ----- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 6 4 2 0 6,00t, 8 17.00t/8 Date M2 **M2** · - Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 SS B(120%) of Control Station of C1 16 --- SS B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 4 2 0 12.28x. 6,00tr,8 , AUG 18 Date МЗ **M3** Action Level:6.9mg/L 20 Limit Level:7.9mg/L 18 SS_B(120%) of Control Station of C1 16 ----- SS_B(130%) of Control Station of C1 14 Concentration, mg/L 12 10 8 6 4 2 0 , AUG 18 12.28x. Date


Title	Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	Scale N.T.S	Project No. MA16034	CINOTCCLI
	Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CINOICCU

Suspended Solids (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction		Project No. MA16034	CINOTCCL
Graphical Presentation of Water Quality Monitoring Results	Date Nov 18	Appendix	CTIACLE

Suspended Solids (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide



Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale		Projec	t
	N.T.S	No.	MA16034
Date		Appen	dix
	Nov 18		ı



Suspended Solids (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide



Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results




Water Quality Monitoring Results at W1 - Mid-Ebb Tide

Date	Weather	Sea	Sampling	Depti	2 (m)	Tempera	ature (°C)	р	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)												
Date	Condition	Condition**	Time	Бери	1 (111)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*												
				Surface	1	25.9 26.0	26.0	7.9 7.9	7.9	34.5 34.3	34.4	95.9 96.1	96.0	6.5 6.5	6.5	6.5												
6-Nov-18	Cloudy	Calm	12:01	Middle		-	-	-	-	-	-	-	-	-	-	0.5												
				Bottom	3.4	25.4 25.6	25.5	8.0 8.0	8.0	34.7 34.8	34.8	95.3 95.3	95.3	6.4 6.4	6.4	6.4												
		Calm	Calm		Surface	1	24.0 24.0	24.0	8.0 8.1	8.1	31.3 31.3	31.3	100.5 100.6	100.6	7.1 7.1	7.1	7.1											
17-Nov-18	Cloudy			Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	08:23	Middle	-	1 1	-	-	-	-	-	1 1	-	-	-	7.1			
					Bottom	4.2	24.1 24.1	24.1	8.1 8.1	8.1	31.5 31.5	31.5	100.2 100.2	100.2	7.0 7.0	7.0	7.0											
				Surface	1	23.8 23.8	23.8	8.0 8.0	8.0	32.3 32.3	32.3	87.2 86.8	87.0	6.1 6.1	6.1	6.1												
22-Nov-18	Cloudy	dy Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	12:19	Middle	-	1 1	-	-	-	-	-	1 1	-	-	-	0.1
	<u>. </u>					Bottom	3.5	23.8 23.8	23.8	8.0 8.0	8.0	32.3 32.3	32.3	86.2 86.1	86.2	6.1 6.1	6.1	6.1										
	8 Rainy	iny Calm	y Calm		Surface	1	23.4 23.4	23.4	7.8 7.8	7.8	31.9 31.9	31.9	84.7 84.8	84.8	6.0 6.0	6.0	6.0											
27-Nov-18				Calm	Calm	Calm	16:31	Middle	-	1 1	-	-	-	-	-	1 1	-	-	-	0.0								
				Bottom	3.5	23.4 23.4	23.4	7.8 7.8	7.8	31.9 31.9	31.9	84.7 84.7	84.7	6.0 6.0	6.0	6.0												


Water Quality Monitoring Results at W1 - Mid-Flood Tide

Date	Weather	Sea	Sampling	Dept	h (m)	Tempera	ature (°C)	р	Н	Salin	ity ppt	DO Satu	ration (%)	Dissol	ved Oxygen	(mg/L)									
Date	Condition	Condition**	Time	Бері	11 (111)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*									
				Surface	1	26.0 25.6	25.8	8.0 8.0	8.0	34.3 34.5	34.4	95.9 95.7	95.8	6.4 6.4	6.4	6.4									
6-Nov-18	Cloudy	Calm	18:01	Middle	-	-	-	-	-	-	-	-	-	-	-	0.4									
				Bottom	3.2	25.5 25.7	25.6	8.0 8.0	8.0	34.8 34.7	34.8	92.6 92.5	92.6	6.2 6.2	6.2	6.2									
				Surface	1	24.1 24.1	24.1	8.1 8.1	8.1	31.4 31.4	31.4	99.9 99.8	99.9	7.0 7.0	7.0	7.0									
17-Nov-18	Cloudy	oudy Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	15:05	Middle	-	1 1	-	-	-	-	-	1 1	i	1 1	-	7.0	
				Bottom	4.1	24.1 24.1	24.1	8.1 8.1	8.1	31.4 31.4	31.4	99.9 99.8	99.9	7.0 7.0	7.0	7.0									
				Surface	1	23.8 23.8	23.8	8.0 8.0	8.0	32.3 32.3	32.3	86.6 86.5	86.6	6.1 6.1	6.1	6.1									
22-Nov-18	Cloudy	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	Calm	16:03	Middle	-	1 1	-	-	-	-	-	1 1	ı	1 1	-	0.1
					Bottom	3.6	23.8 23.8	23.8	8.0 8.0	8.0	32.3 32.3	32.3	85.9 85.5	85.7	6.0 6.0	6.0	6.0								
	-	ny Calm	_	Surface	1	23.4 23.4	23.4	7.8 7.7	7.8	31.9 31.9	31.9	86.5 87.3	86.9	6.1 6.2	6.2	6.2									
27-Nov-18	Rainy		ıy Calm	Calm	ıy Calm	ny Calm	iny Calm	Calm	Calm 09:16	Middle	-	-	-	-	-	-	-	-	-		-	0.2			
				Bottom	3.5	23.4 23.4	23.4	7.8 7.8	7.8	31.9 31.9	31.9	84.9 84.9	84.9	6.0 6.0	6.0	6.0									

Dissolved Oxygen (Depth-Averaged) at Mid-Ebb Tide



Dissolved Oxygen (Depth-Averaged) at Mid-Flood Tide




Title
Agreement No. CE 59/2015(EP) Environmental Team for
Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Additional Water Quality
Monitoring Results


Scale		Project
	N.T.S	No. MA16034
Date		Appendix
	Nov 18	I



Dissolved Oxygen (Bottom) at Mid-Ebb Tide



Dissolved Oxygen (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Title

Graphical Presentation of AddititionalWater Quality
Monitoring Results

Scale		Project
	N.T.S	No. MA16034
Date		Appendix
	Nov 18	I



APPENDIX J QUALITY CONTROL REPORTS FOR LABORATORY ANALYSIS



WELLAB LIMITED

Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1710, Technology Park,

18 On Lai Street, Shatin, N.T. Report No.: Date of Issue: Date Received: QC30081 2018-11-14 2018-11-06

Date Tested:
Date Completed:

2018-11-06 2018-11-14

ATTN:

Ms. Mei Ling Tang

Page:

1 of 2

QC report:

Method Blank

Parameter	MB I	Acceptance
Suspended Solids (SS) (mg/L)	<0.5	<0.5
Biochemical Oxygen Demand	N/A	N/A
Total Organic Carbon (mg-TOC/L)	<0.2	<0.2
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (mg NH ₃ -N/L)	<0.01	<0.01
Total Phosphorus (mg-P/L)	<0.01	<0.01

Method QC

Parameter	MQC1	Acceptance
Suspended Solids (SS) (%)	107	80-120
Biochemical Oxygen Demand (mg O ₂ /L)	183	170-220
Total Organic Carbon (%)	102	80-120
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (%)	103	80-120
Total Phosphorus (%)	101	80-120

Remarks: 1) <= less than

2) N/A = Not applicable


3) This report is the summary of quality control data for report number 30081.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Lahoratory Manager



Rms 1502, 1516, 1701-1702 & 1713-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk



TEST REPORT

Report No.: QC30081 Date of Issue: 2018-11-14 Date Received: 2018-11-06 Date Tested: 2018-11-06 Date Completed:

Page:

2 of 2

2018-11-14

QC report:

Sample Dunlicate

Sample Duplicate		
Parameter	30081-3 chk	Acceptance
Suspended Solids (SS) (%)	4	RPD≤20%
Biochemical Oxygen Demand (%)	N/A	RPD≤20%
Total Organic Carbon (%)	2	RPD≤20%
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (%)	N/A	RPD≤20%
Total Phosphorus (%)	N/A	RPD≤20%

Sample Spike

Parameter	30081-3 spk	Acceptance
Suspended Solids (SS) (%)	N/A	N/A
Biochemical Oxygen Demand (%)	N/A	N/A
Total Organic Carbon (%)	98	80-120
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (%)	106	80-120
Total Phosphorus (%)	98	80-120

Remarks: 1) < = less than

- 2) N/A = Not applicable
- 3) This report is the summary of quality control data for report number 30081.



WELLAB LIMITED

Rms 1502, 1516, 1701-1702 & 1715-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1710, Technology Park,

18 On Lai Street, Shatin, N.T.

 Report No.:
 QC30265

 Date of Issue:
 2018-12-03

 Date Received:
 2018-11-22

 Date Tested:
 2018-11-22

ATTN:

Ms. Mei Ling Tang

Page:

Date Completed:

1 of 2

2018-12-03

QC report:

Method Blank

Parameter	MB 1	Acceptance
Suspended Solids (SS) (mg/L)	<0.5	<0.5
Biochemical Oxygen Demand	N/A	N/A
Total Organic Carbon (mg-TOC/L)	<0.2	<0.2
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (mg NH ₃ -N/L)	< 0.01	<0.01
Total Phosphorus (mg-P/L)	<0.01	<0.01

Method OC

Michou QC		
Parameter	MQC1	Acceptance
Suspended Solids (SS) (%)	96	80-120
Biochemical Oxygen Demand (mg O ₂ /L)	189	170-220
Total Organic Carbon (%)	103	80-120
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (%)	96	80-120
Total Phosphorus (%)	98	80-120

Remarks: 1) < = less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 30265.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Luboratory Manager



Rms 1502, 1516, 1701-1702 & 1715-1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

 Report No.:
 QC30265

 Date of Issue:
 2018-12-03

 Date Received:
 2018-11-22

 Date Tested:
 2018-11-22

 Date Completed:
 2018-12-03

Page: 2 of 2

QC report:

Sample Duplicate

Parameter	30265-3 chk	Acceptance
Suspended Solids (SS) (%)	N/A	RPD≤20%
Biochemical Oxygen Demand (%)	N/A	RPD≤20%
Total Organic Carbon (%)	7	RPD≤20%
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (%)	N/A	RPD≤20%
Total Phosphorus (%)	N/A	RPD≤20%

Sample Spike

Parameter	30265-3 spk	Acceptance
Suspended Solids (SS) (%)	N/A	N/A
Biochemical Oxygen Demand (%)	N/A	N/A
Total Organic Carbon (%)	96	80-120
Nitrogen (Total Kjeldahl + nitrate + nitrite)	N/A	N/A
Ammonia (%)	96	80-120
Total Phosphorus (%)	94	80-120

Remarks: $1) \le 1$ less than

- 2) N/A = Not applicable
- 3) This report is the summary of quality control data for report number 30265.

APPENDIX K SUMMARY OF EXCEEDANCE

Appendix K – Summary of Exceedance

Reporting Period: November 2018

(A) Exceedance Report for Air Quality (NIL in the reporting month)

(B) Exceedance Report for Construction Noise

Action Level for Construction Noise

(Twelve (12) Action Level exceedances were recorded due to the documented complaints received in this reporting month.)

Limit Level for Construction Noise

(Fourteen (14) Limit Level exceedances for nighttime construction noise monitoring were recorded in the reporting month. The limit level exceedances at nighttime were considered non-Project related. One (1) Limit Level exceedance for daytime construction noise monitoring was recorded in the reporting month. The limit level exceedance was considered Project related.)

Exceedance recorded during night-time

Date	Monitorin g Location	$\begin{array}{c} Measured\ Level \\ (L_{eq}\ dB(A)) \end{array}$	Baseline Noise Level (L _{eq} dB(A))	Construction Noise Level (L _{eq} dB(A))	Limit Level
02 November 2018		66.1		<u>64.7</u>	
08 November 2018		64.2	60.5	<u>61.8</u>	
16 November 2018	CM1	63.7	(54.4 - 69.8)	60.9	
23 November 2018		68.1		<u>67.3</u>	
30 November 2018		68.0		67.1	
02 November 2018		64.1		<u>62.9</u>	
08 November 2018		64.8	58.0	<u>63.8</u>	55
16 November 2018	CM2	64.8	(50.8 - 66.8)	<u>63.8</u>	55
23 November 2018		64.9		63.9	
30 November 2018		64.9		63.9	
08 November 2018		64.5	60.2	<u>62.6</u>	
16 November 2018	CM2	62.4	60.2	<u>58.4</u>	
23 November 2018	CM3	63.1	(53.0 - 67.4)	<u>60.0</u>	
30 November 2018		64.3		<u>62.2</u>	

Exceedance recorded during daytime

Date	Monitorin g Location	$\begin{array}{c} Measured\ Level \\ (L_{eq}\ dB(A)) \end{array}$	Baseline Noise Level (L _{eq} dB(A))	Construction Noise Level (Leq dB(A))	Limit Level
6 November 2018	CM5	70.1	68.2	<u>65.6</u>	65 ⁽¹⁾

Remarks: (1) 6 November 2018 was within examination period of CM5, CCC Kei Faat Primary School, Limit level lowered from 70 dB(A)to 65dB(A).

Appendix K – Summary of Exceedance

(C) Exceedance Report for Water Quality (No exceedance for marine water quality monitoring in the reporting month)

Two (2) Limit Level exceedances in groundwater quality monitoring as followed:

Date	Monitoring Location	Monitoring Parameter	Monitoring Results	Action Level	Limit Level
06 November 2018	Stream 2	Turbidity	<u>4.7</u> <u>4.7*</u>	2.1 2.1	2.3 2.3
22 November 2018	Stream 3	Total Organic Carbon	<u>7</u>	6	6

Remark (*): Repeat measurement was done after the first exceedance was recorded.

- (D) Exceedance Report for Ecology (NIL in the reporting month)
- (E) Exceedance Report for Cultural Heritage (NIL in the reporting month)
- (F) Exceedance Report for Landfill Gas (NIL in the reporting month)

APPENDIX L SITE AUDIT SUMMARY

Appendix L - Site Audit Summary (November 2018)

Contract No. NE/2015/01

Tseung Kwan O - Lam Tin Tunnel - Main Tunnel and Associated Works

Items	Date	Status*	Follow up Action
Water Quality			
Damaged silt curtain was observed near sea front of TKO. Contractor should repair as soon as practicable.	07 November 2018	✓	Improved/rectified on 14 November 2018.
Noise			
Damaged noise barrier was observed at Portion 4C. Contractor should repair properly before conducting noisy works.	14 November 2018	✓	Improved/rectified on 21 November 2018.
Contractor was reminded to deploy proper noise barrier for breaking works at LTI according to CNMP to reduce the noise nuisance	21 November 2018	√	Improved/rectified on 24 October 2018.
Contractor was reminded to replace / repair the damaged noise barrier at LTI to reduce noise nuisance from breaking works.	28 November 2018	#	Follow up action will be reported in the next reporting month.
Landscape and Visual			
Air Quality			
Waste / Chemical Management			
Chemical container was observed placed on the ground near TKO. The chemical container should be stored in drip tray to avoid leakage.	7 November 2018	✓	Improved/rectified on 14 November 2018.
Oil stain was observed on the ground near TKO. Contractor should remove the oil stain properly as chemical waste disposal.	7 November 2018	1	Improved/rectified on 14 November 2018.
Contractor was reminded to provide sufficient waste collection points at LTI to collect the general refuse properly.	7 November 2018	√	Improved/rectified on 14 November 2018.
Chemical container was observed without drip tray at TKO. Contractor should provide drip tray to prevent leakage.	21 November 2018	√	Improved/rectified on 28 November 2018.
C&D materials were observed accumulated in the U-channel of LTI. Contractor should collect and disposed properly.	21 November 2018	√	Improved/rectified on 28 November 2018.
Impact on Cultural Heritage			
<u></u>			
Permits / Licenses	,		

[✓] Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

MA16034/App L L-1 CINOTECH

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

[#] Follow up action will be reported in next reporting month

^{*} Non-compliance of mitigation measure

Non-compliance but improved by the contractor

Appendix L - Site Audit Summary (November 2018)

Contract No. NE/2015/02

Tseung Kwan O - Lam Tin Tunnel - Road P2 and Associated Works

Items	Date	Status*	Follow up Action
Water Quality			
Due to adverse weather, partial of the cofferdam and silt curtain were damaged. There was no dredging or filling construction works undergoing and Contractor was reminded to repair them before commencement of dredging or filling works.	07 November 2018	√	Improved/rectified on 14 November 2018.
Gaps were observed in between cofferdam, flexable joint should be properly deployed to ensure the integrity of cofferdam. JV has agreed to fix the gaps in the afternoon on the same day.	14 November 2018	✓	Improved/rectified on 21 November 2018.
General refuse was found floating in between cofferdam and the silt curtain. Contractor was reminded to clear	14 November 2018	×	Item remarked on 21 November 2018.
them regularly.	21 November 2018	✓	Improved/rectified on 28 November 2018.
Noise			
At Portion 4, noise barrier was not intact, Contractor was reminded to make sure there is no gap in between each acoustic mat.	07 November 2018	✓	Improved/rectified on 14 November 2018.
At Portion 4, noise barrier should be further enhanced for piling works which the work is in progress.	21 November 2018	✓	Improved/rectified on 28 October 2018.
Landscape and Visual			
Air Quality			
Waste / Chemical Management			
Impact on Cultural Heritage			
Permits / Licenses			

[✓] Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

[#] Follow up action will be reported in next reporting month

Appendix L - Site Audit Summary (November 2018)

Contract No. NE/2015/03

Tseung Kwan O - Lam Tin Tunnel - Northern Footbridge

Items	Date	Status*	Follow up Action			
Water Quality						
Gully should be covered properly, to avoid any direct discharge.	14 November 2018	√	Improved/rectified on 21 November 2018.			
Noise						
Landscape and Visual						
Air Quality						
T.						
Waste / Chemical Management						
Impact on Cultural Heritage	Impact on Cultural Heritage					
· L						
Permits / Licenses						

[✓] Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

[#] Follow up action will be reported in next reporting month

Appendix L - Site Audit Summary (November 2018)

Contract No. NE/2017/01

Tseung Kwan O - Lam Tin Tunnel – Tsueng Kwan O Interchange and Associated Works

Items	Date	Status*	Follow up Action			
Water Quality						
Noise						
Landscape and Visual						
Air Quality						
Waste / Chemical Management						
Chemical containers were observed placed on the ground without drip tray. Contractor should provide drip tray to avoid leakage.	20 November 2018	✓	Improved/rectified on 27 November 2018.			
Impact on Cultural Heritage						
Permits / Licenses						

[✓] Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

[#] Follow up action will be reported in next reporting month

Appendix L - Site Audit Summary (November 2018)

Contract No. NE/2017/02

Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works

Items	Date	Status*	Follow up Action
Water Quality			
Existing gually at the vehicle exit was not properly covered. Contractor was reminded to rectify the	31 October 2018	#	Follow up action will be reported in the next reporting month.
situation to avoid sediment from entering the existing drainage system	07 November 2018	✓	Improved/rectified on 07 November 2018.
Gully should be covered with impervious material to	21 November 2018	×	Item was not rectified and remarked on 28 November 2018
avoid direct discharge.	28 November 2018	#	Follow up action will be reported in the next reporting month.
Noise			
Noise barrier should be erected in between Park	31 October 2018	#	Follow up action will be reported in the next reporting month.
Central and the breaker	07 November 2018	✓	Improved/rectified on 07 November 2018.
Outside Tiu Keng Leng Sports Centre, a breaker was seen operating which did not comply with the proposed	31 October 2018	*	Follow up action will be reported in the next reporting month.
Noise Mitigation Plan	07 November 2018	•	Improved/rectified on 07 November 2018.
Breaker was found operating in the area not complying with the Construction Noise Mitigation Plan. Contractor was reminded to stop the operation of the	14 November 2018	*	Item was not rectified and remarked as non-compliance (181121-N01) on 21 November 2018
breaker immediately and use hand-held breaker instead.	21 November 2018	•	Improved/rectified on 28 November 2018.
Noise barrier for the breaker was not erected properly, contractor should ensure there is noise barrier between NSR and breaking works.	21 November 2018	√	Improved/rectified on 28 November 2018.
Landscape and Visual			
Air Quality			
Water spraying should be provided regularly at the exposed area outside TKL sports centre.	21 November 2018	✓	Improved/rectified on 28 November 2018.
Waste / Chemical Management		·	
Impact on Cultural Heritage		•	
Permits / Licenses			

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

APPENDIX M EVENT AND ACTION PLANS

Event and Action Plan for Air Quality (Dust)

	ACTION						
EVENT	ET	IEC	ER	CONTRACTOR			
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 			
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 			

	ACTION							
EVENT	ET	IEC	ER	CONTRACTOR				
	8. If exceedance stops, cease additional monitoring.							
Limit level being exceeded by one sampling	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 				
Limit level being exceeded by two or more consecutive sampling	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; 				

		ACTION					
EVENT	ET	IEC	ER	CONTRACTOR			
	 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions 	3. Supervise the implementation of remedial measures.	 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of 	4. Resubmit proposals if problem still not under control;5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.			
	to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.		work until the exceedance is abated.				

Event and Action Plan for Construction Noise

EVENT	ACTION							
		ET		IEC		ER		CONTRACTOR
Action	1.	Notify IEC and Contractor;	1.	Review the analysed results	1.	Confirm receipt of notification of	1.	Submit noise mitigation proposals to
Level	2.	Carry out investigation;		submitted by the ET;		failure in writing;		IEC;
	3.	Report the results of investigation to	2.	Review the proposed remedial	2.	Notify Contractor;	2.	Implement noise mitigation proposals.
		the IEC, ER and Contractor;		measures by the Contractor and	3.	Require Contractor to propose		
	4.	Discuss with the Contractor and		advise the ER accordingly;		remedial measures for the analysed		
		formulate remedial measures;	3.	Supervise the implementation of		noise problem;		
	5.	Increase monitoring frequency to		remedial measures.	4.	Ensure remedial measures are		
		check mitigation effectiveness.				properly implemented.		
Limit	1.	Identify source;	1.	Discuss amongst ER, ET, and	1.	Confirm receipt of notification of	1.	Take immediate action to avoid
Level	2.	Inform IEC, ER, EPD and		Contractor on the potential remedial		failure in writing;		further exceedance;
		Contractor;		actions;	2.	Notify Contractor;	2.	Submit proposals for remedial
	3.	Repeat measurements to confirm	2.	Review Contractors remedial actions	3.	Require Contractor to propose		actions to IEC within 3 working
		findings;		whenever necessary to assure their		remedial measures for the analysed		days of notification;
	4.	Increase monitoring frequency;		effectiveness and advise the ER		noise problem;	3.	Implement the agreed proposals;
	5.	Carry out analysis of Contractor's		accordingly;	4.	Ensure remedial measures properly	4.	Resubmit proposals if problem still
		working procedures to determine	3.	Supervise the implementation of		implemented;		not under control;
		possible mitigation to be		remedial measures.	5.	If exceedance continues, consider	5.	Stop the relevant portion of works as
		implemented;				what portion of the work is		determined by the ER until the
	6.	Inform IEC, ER and EPD the causes				responsible and instruct the		exceedance is abated.
		and actions taken for the				Contractor to stop that portion of		
		exceedances;				work until the exceedance is abated.		

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
	7. Assess effectiveness of Contractor's					
	remedial actions and keep IEC, EPD					
	and ER informed of the results;					
	8. If exceedance stops, cease additional					
	monitoring.					

Event and Action Plan for Marine Water Quality

	Action				
Event	ET	IEC	ER	CONTRACTOR	
Action level being exceeded by one sampling day at water sensitive receiver(s)	 Identify the source(s) of impact by comparing the results with those collected at the control stations as appropriate; If exceedance is found to be caused by the reclamation activities, repeat <i>in-situ</i> measurement to confirm findings; Inform IEC and contractor; Check monitoring data, all plant, equipment and Contractor's working methods; If exceedance occurs at WSD salt water intake, inform WSD; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. 	 Discuss with ET and Contractor on the mitigation measures; Review proposal on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation proposal.	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Amend working methods if appropriate; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agree mitigation measures. 	
Action level being exceeded by two	Identify the source(s) of impact by comparing the results with those	Discuss with ET and Contractor on the mitigation measures;	Discuss with IEC on the proposed mitigation measures;	Inform the Engineer and confirm notification of the non-compliance in	
or more consecutive	collected at the control stations as appropriate;		Make agreement on the mitigation proposal;	writing; • Rectify unacceptable practice;	

		Act	tion	
Event	ET	IEC	ER	CONTRACTOR
sampling days at	If exceedance is found to be caused	Review proposal on mitigation	Assess the effectiveness of the	Check all plant and equipment and
water sensitive	by the reclamation activities, repeat	measures submitted by Contractor	implemented mitigation measures.	consider changes of working
receiver(s)	in-situ measurement to confirm	and advise the ER accordingly;		methods;
	findings;	Assess the effectiveness of the		Discuss with ET, IEC and ER and
	Inform IEC and contractor;	implemented mitigation measures.		propose mitigation measures to IEC
	Check monitoring data, all plant,			and ER within 3 working days;
	equipment and Contractor's working			Implement the agreed mitigation
	methods;			measures.
	Discuss mitigation measures with			
	IEC and Contractor;			
	Ensure mitigation measures are			
	implemented;			
	Prepare to increase the monitoring			
	frequency to daily;			
	If exceedance occurs at WSD salt			
	water intake, inform WSD;			
	Repeat measurement on next day of			
	exceedance.			
Limit level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IEC, ET and	Inform the ER and confirm
exceeded by one	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in
sampling day at	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;
water sensitive	appropriate;	measures submitted by Contractor	Request Contractor to critically	Rectify unacceptable practice;
receiver(s)		and advise the ER accordingly;	review the working methods;	

		Acı	tion		
Event	ET	IEC	ER	CONTRACTOR	
	If exceedance is found to be caused	Assess the effectiveness of the	Make agreement on the mitigation	Check all plant and equipment and	
	by the reclamation activities,	implemented mitigation measures.	measures to be implemented;	consider changes of working	
	repeat in-situ measurement to		Assess the effectiveness of the	methods;	
	confirm findings;		implemented mitigation measures.	Discuss with ET, IEC and ER and	
	Inform IEC, contractor, AFCD and			submit proposal of mitigation	
	EPD			measures to IEC and ER within 3	
	Check monitoring data, all plant,			working days of notification;	
	equipment and Contractor's working			Implement the agreed mitigation	
	methods;			measures.	
	Discuss mitigation measures with				
	IEC, ER and Contractor;				
	Ensure mitigation measures are				
	implemented;				
	Increase the monitoring frequency				
	to daily until no exceedance of Limit				
	level;				
	If exceedance occurs at WSD salt				
	water intake, inform WSD.				
Limit level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IC(E), ET and	Inform the ER and confirm	
exceeded by two	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in	
or more	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;	
consecutive	appropriate;	measures submitted by Contractor	Request Contractor to critically	Rectify unacceptable practice;	
sampling days at		and advise the ER accordingly;	review the working methods;		

		Action									
Event	ET	IEC	ER	CONTRACTOR							
water sensitive	If exceedance is found to be caused	Assess the effectiveness of the	Make agreement on the mitigation	Check all plant and equipment and							
receiver(s)	by the reclamation activities, repeat	implemented mitigation measures.	measures to be implemented;	consider changes of working							
	in-situ measurement to confirm		Assess the effectiveness of the	methods;							
	findings;		implemented mitigation measures;	• Discuss with ET, IC(E) and ER and							
	• Inform IC(E), AFCD, contractor		• Consider and instruct, if necessary,	submit proposal of mitigation							
	and EPD;		the Contractor to slow down or to	measures to IC(E) and ER within 3							
	Check monitoring data, all plant,		stop all or part of the marine work	working days of notification;							
	equipment and Contractor's working		until no exceedance of Limit level.	Implement the agreed mitigation							
	methods;			measures;							
	Discuss mitigation measures with			As directed by the Engineer, to							
	IC(E), ER and Contractor;			slow down or to stop all or part of							
	Ensure mitigation measures are			the construction activities.							
	implemented;										
	Increase the monitoring frequency										
	to daily until no exceedance of Limit										
	level for two consecutive days;										
	If exceedance occurs at WSD salt										
	water intake, inform WSD.										

Limit Levels and Action Plan for Landfill Gas

Parameter	Limit Level	Action
Oxygen	<19%	Ventilate to restore oxygen to >19%
	<18%	Stop works
		Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e.	Prohibit hot works
	> 0.5% by	Ventilate to restore methane to <10% LEL
	volume)	
	>20% LEL (i.e.	Stop works
	> 1% by	Evacuate personnel / prohibit entry
	volume)	• Increase ventilation to restore methane to <10%
		LEL
Carbon	>0.5%	• Ventilate to restore carbon dioxide to < 0.5%
Dioxide	>1.5%	Stop works
		Evacuate personnel / prohibit entry
		Increase ventilation to restore carbon dioxide to <
		0.5%

Event and Action Plan for Coral Post-Translocation Monitoring

Event	Action			
	ET Leader	IEC	ER	Contractor
Action	1. Check monitoring data;	1.Discuss monitoring with the ET	1. Discuss with the IEC additional	1. Inform the ER and confirm
Level		and the Contractor;	monitoring	notification of the non-compliance
Exceedance	2. Inform the IEC, ER and		requirements and any other	in writing;
	Contractor of the findings;	2. Review proposals for additional	measures proposed by the ET;	
		Monitoring and any other		2. Discuss with the ET and the IEC
	3. Increase the monitoring to at	measures submitted by the	2. Make agreement on the	and propose measures to the IEC
	least once a month to confirm	Contractor and advise the ER	measures to be implemented.	and the ER;
	findings;	accordingly.		
				3. Implement the agreed measures.
	4. Propose mitigation			
	measures for consideration			
Limit Level	Undertake Steps 1-4 as in the	1.Discuss monitoring with the ET	1. Discuss with the IEC additional	1. Inform the ER and confirm
Exceedance	Action Level Exceedance. If	and the Contractor;	monitoring	notification of the non-compliance
	further exceedance of Limit Level,		requirements and any other	in writing;
	suspend construction works until	2. Review proposals for additional	measures proposed by the ET;	
	an effective solution is identified.	Monitoring and any other		2. Discuss with the ET and the IEC
		measures submitted by the	2. Make agreement on the	and propose measures to the IEC
		Contractor and advise the ER	measures to be implemented.	and the ER;
		accordingly.		
				3. Implement the agreed measures.

Mitigation Measures for Vibration Monitoring

Level	Contingency Action
Alert Level	The Engineer shall be informed immediately.
	• The Contractor shall submit an investigation report to describe works being undertaken. To review the instrument responses and to study the cause of undue response.
	The Contractor shall review and increase the instrumentation monitoring and reporting frequency, if applicable.
	• The Contractor shall submit a detailed plan of action describing the measures to be taken should the concerned instrument reach the action level to the Engineer for approval.
Alarm Level	The Engineer shall be informed immediately.
	The active construction works may require to be suspended subject to the Engineer's review of monitoring data.
	• The Contractor shall immediately implement the measures as defined in the detailed plan of action to prevent further ground movement and groundwater drawdown etc.
	The Contractor shall prepare a detailed investigation report to study the cause of the exceedance
	The Contractor shall propose a contingency plan for the Engineer's approval in the event that alarm value is reached or exceeded
	• The Contractor shall develop an emergency plan for the Engineer's approval in the event the applied contingency measures cannot control the situation.
	• The Contractor shall meet the Engineer to discuss the instrument response and review the effectiveness of the implemented measures.
	The Contractor shall carry out design review of the works

Action Level

- Consideration shall be given to suspend all active construction works and the Engineer shall be informed immediately
- The Contractor shall immediately implement the measures defined in the contingency plan
- The Contractor shall implement the measures defined in the emergency plan in the event that the applied contingency measures are found inadequate
- The Contractor shall provide a complete report to examine the construction method and review the response of the instruments with full history of the monitoring data and construction activities and necessary design update
- To resume the suspended activities, the Contractor shall demonstrate to the Engineer's satisfaction that it is safe to do so with approval from the Engineer.

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

<u>Table I – Recommended Mitigation Measures stipulated in EM&A Manual of the Project</u>

(Further information on observations/reminders/non-compliance made during site audit should refer to Table II)

Contract:NE/2015/01

Key:

- Mitigation measure was fully implemented.
- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul	To minimize the	Contractor	All Active	Construction	APCO	^
	roads	dust impact		Work Sites	phase		
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping	To minimize the	Contractor	Barging	Construction	APCO	^
	hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	dust impact		Points	phase		
S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust)	To minimize the	Contractor	All	Construction	APCO and Air	
	Regulation and good site practices:	dust impact		Construction	phase	Pollution Control	
	- Use of regular watering to reduce dust emissions from exposed site surfaces and			Work Sites		(Construction	^
	unpaved roads, particularly during dry weather.					Dust) Regulation	
	- Use of frequent watering for particularly dusty construction areas and areas close						^
	to ASRs.						
	- Side enclosure and covering of any aggregate or dusty material storage piles to						^
	reduce emissions. Where this is not practicable owing to frequent usage,						

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	١	watering shall be applied to aggregate fines.						
	- (Open stockpiles shall be avoided or covered. Where possible, prevent placing						۸
	(dusty material storage piles near ASRs.						
		Tarpaulin covering of all dusty vehicle loads transported to, from and between						۸
	5	site locations.						
	- E	Establishment and use of vehicle wheel and body washing facilities at the exit						N/A
	ŀ	points of the site.						
	- F	Provision of wind shield and dust extraction units or similar dust mitigation						٨
	r	measures at the loading area of barging point, and use of water sprinklers at the						
	I	loading area where dust generation is likely during the loading process of loose						
	r	material, particularly in dry seasons/ periods.						
	- F	Provision of not less than 2.4m high hoarding from ground level along site						^
	k	boundary where adjoins a road, streets or other accessible to the public except						
	f	for a site entrance or exit.						
	- I	Imposition of speed controls for vehicles on site haul roads.						^
	- \	Where possible, routing of vehicles and positioning of construction plant should						^
	k	be at the maximum possible distance from ASRs						
	- E	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA)						^
	\$	should be covered entirely by impervious sheeting or placed in an area sheltered						
	(on the top and the 3 sides.						٨
	- I	Instigation of an environmental monitoring and auditing program to monitor the						
	(construction process in order to enforce controls and modify method of work if						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	dusty conditions arise.						
/	Emission from Vehicles and Plants	Reduce air	Contractor	All	Construction	• APCO	
	All vehicles shall be shut down in intermittent use.	pollution		construction	stage		^
	Only well-maintained plant should be operated on-site and plant should be	emission from		sites			^
	serviced regularly to avoid emission of black smoke.	construction					
	All diesel fuelled construction plant within the works areas shall be powered by	vehicles and					^
	ultra low sulphur diesel fuel (ULSD)	plants					
/	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated	Reduce air	Contractor	All	Construction	• APCO	^
	machines	pollution		construction	stage		
		emission from		sites			
		construction					
		vehicles and					
		plants					
Noise In	npact (Construction Phase)						
S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	^
	Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer,	construction			phase		
	Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver,	noise impact					
	Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration	arising from the					
	Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender,	Project at the					
	Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump	affected NSRs					
	and Concrete Pump.						

Abb is - i	- IMI LEMENTATION SCRIEDGE AND RECOMMENDED MITHOATION MEASURES						
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Noise	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	*(1) /
Mitigation	Enclosure for PME according to the approved Noise Mitigation Plan	construction			phase		# (1)
Plan		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
S4.9	Good Site Practice	To minimize	Project	Work sites	Construction	EIAO-TM, NCO	
	- Only well-maintained plant should be operated on-site and plant should be	construction	Proponent		Period		^
	serviced regularly during the construction program	noise impact					
	- Silencers or mufflers on construction equipment should be utilized and should be	arising from the					۸
	properly maintained during the construction program.	Project at the					
	- Mobile plant, if any, should be sited as far away from NSRs as possible.	affected NSRs					۸
	- Machines and plant (such as trucks) that may be in intermittent use should be						^
	shut down between works periods or should be throttled down to a minimum.						
	- Plant known to emit noise strongly in one direction should, wherever possible, be						^
	orientated so that the noise is directed away from the nearby NSRs.						
	- Material stockpiles and other structures should be effectively utilized, wherever						^
	practicable, in screening noise from on-site construction activities.						
S4.9	Scheduling of Construction Works during School Examination Period	To minimize	Contractor	Work site	Construction	EIAO-TM, NCO	N/A
		construction		near school	phase		
		noise impact					
		arising from the					

N	Jc	v	P	m	h	er	2	0 1	R
	••	, v	C		u	CI.	_	u	u

	WIT ELMICITATION SCHEDOLL AND RECOMMENDED MITTOR		TOVEITIBET ZUTC				
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		Project at the					
		affected NSRs					
Water Q	uality Impact (Construction Phase)						
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	1,900kg/m ³ , with fine content of 25% or less	impacts from	Contractors		Phase		
		filling activities					
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	column shall be adopted for construction of seawall foundation. During the stone	impacts from	Contractors		Phase		
	column installation (also including the installation of steel cellular caisson), silt curtain	filling activities					
	shall be employed around the active stone column installation points.						
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	opening of about 50m for marine access) shall be completed prior to the filling	impacts from	Contractors		Phase		
	activities. The seawall opening of about 50m wide for marine access shall be	filling activities					
	selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling						
	barge trips per day shall be made with a maximum daily rate of 3,000m³ (i.e. 1,000 m³						
	per trip) for the filling operation at the reclamation area for Road P2. All filling works						
	shall be carried out behind the seawall with the use of single silt curtain at the marine						
	access.						
Silt	- Silt curtains should be deployed properly to surround the works area.	Control potential	Contractor	NE/2015/01	Construction	EIAO	*(2)
Curtain	- Maintenance of silt curtain should be provided.	impacts from			stage		
Deploym	- Sufficient stock of silt curtain should be provided on site.	marine woroks					
ent Plan							

EIA Ref.	Recommended Mitigation Measures	Objectives	s of	Who to	Location of	When to	What	Status
/ EP		the		implement	the	Implement	requirements or	
Submiss		recommen	nded	the	measures	the	standards for the	
ion		Measures	s &	measures?		measures?	measures to	
		Main Conce	erns				achieve?	
		to addres	ess					
S5.8.3	Other good site practices should be undertaken during filling operations include:	Control pote	ential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	- all marine works should adopt the environmental friendly construction methods	impacts	from	Contractors		Phase	Waste Disposal	^
	as far as practically possible including the use of cofferdams to cover the	filling activ	ivities				Ordinance (WDO)	
	construction area to separate the construction works from the sea;	and ma	arine-					
	- floating single silt curtain shall be employed for all marine works;	based						^
	- all vessels should be sized so that adequate clearance is maintained between	construction	า					^
	vessels and the seabed in all tide conditions, to ensure that undue turbidity is not							
	generated by turbulence from vessel movement or propeller wash;							
	- all hopper barges should be fitted with tight fitting seals to their bottom openings							^
	to prevent leakage of material;							
	- excess material shall be cleaned from the decks and exposed fittings of barges							^
	before the vessel is moved;							
	- adequate freeboard shall be maintained on barges to reduce the likelihood of							^
	decks being washed by wave action;							
	- loading of barges and hoppers should be controlled to prevent splashing of filling							^
	material into the surrounding water. Barges or hoppers should not be filled to a							
	level that will cause the overflow of materials or polluted water during loading or							
	transportation;							^
	- any pipe leakages shall be repaired quickly. Plant should not be operated with							
	leaking pipes;							^
	- construction activities should not cause foam, oil, grease, scum, litter or other							
	objectionable matter to be present on the water within the site or dumping							^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	grounds; and						
	- before commencement of the reclamation works, the holder of Environmental						
	Permit has to submit plans showing the phased construction of the reclamation,						
	design and operation of the silt curtain.						
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	submitted for EPD agreement before commencement of construction phase with due	impacts from	Contractors		Phase	1/94, EIAOTM,	
	consideration of good site practices.	filling activities				WPCO	
		and marine					
		based					
		construction					
ERR	To minimize water quality impact arising from the dredging and filling works for	Control potential	CEDD's	Work site	Construction	ProPECC PN	
S5.6.1	Reclamation for Road P2, the following mitigation measures shall be implemented:	impacts from	Contractors		Phase	1/94, EIAOTM,	
	- Before carrying out any dredging and underwater filling works, a temporary	dredging and				WPCO	^
	barrier shall first be constructed to a height above the high water mark to	filling works for					
	completely enclose the works site (without any opening at the barrier wall)	Reclamation for					
	- The temporary barrier fully enclosing the dredging and underwater filling works	Road P2					^
	site shall not be removed before completion of all dredging and underwater						
	filling works.						N/A
	- Water quality sampling and testing shall be carried out to demonstrate that the						
	water quality inside the enclosed barrier is comparable to the ambient or						
	baseline levels prior to the removal of the fully enclosed barrier.						^
	- Silt curtains shall be deployed for the installation and removal of the temporary						

EIA Ref.	Pocommonded Mitigation Massures	Objectives of	Who to	Location of	When to	What	Status
	Recommended Mitigation Measures						Status
/EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	barrier and at the double water gates marine access opening during its						
	operation.						
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	and prevent high loading of SS from entering the marine environment. Proper site	impacts from	Contractors		Phase	1/94, EIAOTM,	
	management is essential to minimise surface water runoff, soil erosion and sewage	construction site				WPCO	
	effluents.	runoff and land-					
		based					
		construction					
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	^
	both engineering and environmental requirements in order to ensure adequate	impacts from	Contractors		and	1/94, EIAOTM,	
	hydraulic capacity of all drains.	construction site			Construction	WPCO, TM-DSS	
		runoff and land-			Phase		
		based					
		construction					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	with the guidelines stipulated in the EPD's Practice Note for Professional Persons,	impacts from	Contractors		Phase	1/94, EIAOTM,	
	Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater	construction site				WPCO, TM-DSS	
	best management practices, as detailed in below, should be implemented to ensure that	runoff and land-					
	all construction runoff complies with WPCO standards and no unacceptable impact on	based					
	the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the	construction					
	construction site should be controlled to comply with the standards for effluents						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	• • • • • • • • • • • • • • • • • • •	the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns	modela con		modedi oo i	achieve?	
		to address				acineve:	
	discharged into the corresponding WCZ under the TM-DSS.	to address					
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation,	Control potential	CEDD's	Work site	Construction	ProPECC PN	
33.6.6				WOIK SILE			^
	contamination of runoff, and erosion. Construction runoff related impacts associated	impacts from	Contractors		Phase	1/94, EIAOTM,	^
	with the above ground construction activities can be readily controlled through the use	construction site				WPCO	
	of appropriate mitigation measures which include:	runoff and land-					
	- use of sediment traps; and	based					N/A
	- adequate maintenance of drainage systems to prevent flooding and overflow.	construction					^
S5.8.9	Construction site should be provided with adequately designed perimeter channel and	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	pretreatment facilities and proper maintenance. The boundaries of critical areas of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	earthworks should be marked and surrounded by dykes or embankments for flood	construction site				WPCO	
	protection. Temporary ditches should be provided to facilitate runoff discharge into the	runoff and land-					
	appropriate watercourses, via a silt retention pond. Permanent drainage channels	based					
	should incorporate sediment basins or traps and baffles to enhance deposition rates.	construction					
	The design of efficient silt removal facilities should be based on the guidelines in						
	Appendix A1 of ProPECC PN 1/94.						
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	works during the rainy season (April to September). All exposed earth areas should be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	completed as soon as possible after earthworks have been completed, or	construction site				WPCO	
	alternatively, within 14 days of the cessation of earthworks where practicable. If	runoff and land-					
	excavation of soil cannot be avoided during the rainy season, or at any time of year	based					
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or	construction					
	other means.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of approximately 6 to 8m³ capacity, are recommended as a general mitigation	impacts from	Contractors		Phase	1/94, EIAOTM,	
	measure which can be used for settling surface runoff prior to disposal. The system	construction site				WPCO	
	capacity is flexible and able to handle multiple inputs from a variety of sources and	runoff and land-				S5	
	particularly suited to applications where the influent is pumped.	based					
		construction					
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	work or surface protection should be carried out immediately after the final surfaces	impacts from	Contractors		Phase	1/94, EIAOTM,	
	are formed to prevent erosion caused by rainstorms. Appropriate drainage like	construction site				WPCO	
	intercepting channels should be provided where necessary.	runoff and land-				S5	
		based					
		construction					
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	excavation of trenches in wet seasons is necessary, they should be dug and backfilled	impacts from	Contractors		Phase	1/94, EIAOTM,	
	in short sections. Rainwater pumped out from trenches or foundation excavations	construction site				WPCO	
	should be discharged into storm drains via silt removal facilities.	runoff and land-				S5	
		based					
		construction					
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	material) of more than 50m³ should be covered with tarpaulin or similar fabric during	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms. Measures should be taken to prevent the washing away of construction	construction site				WPCO	
	materials, soil, silt or debris into any drainage system.	runoff and land-					

	IN LEMENTATION CONEDULE AND RECOMMENDED MITTOR						TOVEITIBET ZOT
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	and temporarily sealed so as to prevent silt, construction materials or debris being	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washed into the drainage system and storm runoff being directed into foul sewers.	construction site				WPCO	
	Discharge of surface run-off into foul sewers must always be prevented in order not to	runoff and land-					
	unduly overload the foul sewerage system.	based					
		construction					
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	taken when a rainstorm is imminent or forecast, and actions to be taken during or after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular	construction site				WPCO	
	attention should be paid to the control of silty surface runoff during storm events,	runoff and land-					
	especially for areas located near steep slopes.	based					
		construction					
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	prevent the release of oils and grease into the storm water drainage system after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	accidental spillages. The interceptor should have a bypass to prevent flushing during	construction site				WPCO	
	periods of heavy rain.	runoff and land-					
		based					
		construction					

App II - I	IN LEMENTATION CONEDUCE AND RECOMMENDED MITTOR						tovellibel zole
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	no earth, mud, debris and the like is deposited by them on roads.	impacts from	Contractors		Phase	1/94, EIAOTM,	
	designed and located wheel washing bay should be provided at every site exit, and	construction site				WPCO	
	washwater should have sand and silt settled out and removed at least on a weekly	runoff and land-					
	basis to ensure the continued efficiency of the process. The section of access road	based					
	leading to, and exiting from, the wheelwash bay to the public road should be paved	construction					
	with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil						
	and silty water to public roads and drains.						
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	deposited silt and grit should be removed regularly, at the onset of and after each	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorm to ensure that these facilities are functioning properly at all times.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.20	It is recommended that on-site drainage system should be installed prior to the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	commencement of other construction activities. Sediment traps should be installed in	impacts from	Contractors		Phase	1/94, EIAOTM,	
	order to minimise the sediment loading of the effluent prior to discharge into foul	construction site				WPCO	
	sewers. There shall be no direct discharge of effluent from the site into the sea.	runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	discharge should be adequately designed for the controlled release of storm flows. All	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sediment control measures should be regularly inspected and maintained to ensure	construction site				WPCO	
	proper and efficient operation at all times and particularly following rain storms. The	runoff and land-					
	temporarily diverted drainage should be reinstated to its original condition when the	based					
	construction work has finished or the temporary diversion is no longer required.	construction					
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	areas, within bunds of a capacity equal to 110% of the storage capacity of the largest	impacts from	Contractors		Phase	1/94, EIAOTM,	
	tank, to prevent spilled fuel oils from reaching the coastal waters.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	stormwater discharges and the existing or planned seawater intakes during	impacts from	Contractors		Phase	TMDSS	
	construction and operational phases	construction site					
		runoff and land-					
		based					
		construction					
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of ground water level in basement or foundation construction, and groundwater	impacts from	Contractors		Phase	1/94, EIAOTM,	
	seepage pumped out of tunnels or caverns under construction should be discharged	construction site				WPCO	
	into storm drains after the removal of silt in silt removal facilities.	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.25 -	Grouting would be adopted as measure to reduce the groundwater inflow into the	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
S5.8.27	tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will	impacts from	Contractors		Phase	1/94, EIAOTM,	
& Table	be measured during the excavation. The groundwater levels above the tunnel will	construction site				WPCO, Buildings	
5.18	also be monitored by piezometers. If the inflow rate exceeds the pre-determined	runoff and land-				Ordinance	
	groundwater control criteria or the groundwater drawdown exceeds the required limit,	based					
	pre-excavation grouting will be required to reduce the groundwater inflow. No	construction					
	significant change of groundwater levels would therefore be expected. Any chemicals/						
	foaming agents which would be entrained to the groundwater should be						
	biodegradable and non-toxic throughout the tunnel construction. Potential						
	groundwater quality impact would be minimal as the used material is non-toxic and						
	biodegradable. No adverse groundwater quality would therefore be expected.						
	Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to						
	preserve the groundwater levels at all times during the tunnel construction are set out						
	in Table 5.18.						
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should as far as practicable be recirculated after sedimentation. When there is a	impacts from	Contractors		and	1/94, EIAOTM,	
	need for final disposal, the wastewater should be discharged into storm drains via silt	construction site			Construction	WPCO	
	removal facilities.	runoff and land-			Phas		
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.29 -	Wastewater generated from the washing down of mixing trucks and drum mixers and	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
S5.8.31	similar equipment should whenever practicable be recycled. The discharge of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	wastewater should be kept to a minimum. To prevent pollution from wastewater	construction site				WPCO	
	overflow, the pump sump of any water recycling system should be provided with an	runoff and land-					
	online standby pump of adequate capacity and with automatic alternating devices.	based					
	Under normal circumstances, surplus wastewater may be discharged into foul sewers	construction					
	after treatment in silt removal and pH adjustment facilities (to within the pH range of 6						
	to 10). Disposal of wastewater into storm drains will require more elaborate						
	treatment.						
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	ensure no earth, mud, debris and the like is deposited by them on roads. A wheel	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washing bay should be provided at every site exit if practicable and wash-water	construction site				WPCO	
	should have sand and silt settled out or removed before discharging into storm drains.	runoff and land-					
	The section of construction road between the wheel washing bay and the public road	based					
	should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-	construction					
	off from entering public road drains.						
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reconditioned and reused wherever practicable. If the disposal of a certain residual	impacts from	Contractors		Phase	1/94, EIAOTM,	
	quantity cannot be avoided, the used slurry may be disposed of at the marine spoil	construction site				WPCO	
	grounds subject to obtaining a marine dumping licence from EPD on a case-by-case	runoff and land-					
	basis.	based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	system, it should be treated to the respective effluent standards applicable to foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewer, storm drains or the receiving waters as set out in the WPCO Technical	construction site				WPCO	
	Memorandum on Effluent Standards.	runoff and land-					
		based					
		construction					
S5.8.35	Water used in water testing to check leakage of structures and pipes should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reused for other purposes as far as practicable. Surplus unpolluted water could be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into storm drains.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should be sought during the design stage of the works with regard to the disposal of	impacts from	Contractors		and	1/94, EIAOTM,	
	the sterilizing water. The sterilizing water should be reused wherever practicable.	construction site			Construction	WPCO	
		runoff and land-			Phase		
		based					
		construction					
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	be sealed to prevent building debris, soil, sand etc. from entering public	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers/drains.	construction site				WPCO	
		runoff and land-			_		

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.38	Wastewater generated from building construction activities including concreting,	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	plastering, internal decoration, cleaning of works and similar activities should not be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into the stormwater drainage system. If the wastewater is to be	construction site				WPCO	
	discharged into foul sewers, it should undergo the removal of settleable solids in a silt	runoff and land-					
	removal facility, and pH adjustment as necessary	based					
		construction					
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	should be neutralized to within the pH range of 6 to 10 before discharging into foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater	construction site				WPCO	
	should be tinkered off site for disposal into foul sewers or treated to a standard	runoff and land-					
	acceptable to storm drains and the receiving waters	based					
		construction					
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	floor drains, should be discharged into foul sewer via grease traps capable of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	providing at least 20 minutes retention during peak flow.	construction site				WPCO	
		runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	petrol interceptor with peak storm bypass.	impacts from	Contractors		Phase	1/94, EIAOTM,	
		construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	far as possible be located within roofed areas. The drainage in these covered areas	impacts from	Contractors		Phase	1/94, EIAOTM,	
	should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage	construction site				WPCO	
	should be contained and cleaned up immediately. Waste oil should be collected and	runoff and land-					
	stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	based					
		construction					
S5.8.43	Construction work force sewage discharges on site are expected to be connected to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	the existing trunk sewer or sewage treatment facilities. The construction sewage may	impacts from	Contractors		Phase	1/94, EIAOTM,	
	need to be handled by portable chemical toilets prior to the commission of the on-site	construction site				WPCO	
	sewer system. Appropriate numbers of portable toilets shall be provided by a licensed	runoff and land-					
	contractor to serve the large number of construction workers over the construction	based					
	site. The Contractor shall also be responsible for waste disposal and maintenance	construction					
	practices.						
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	produced from the construction activities. The Waste Disposal Ordinance (Cap 354)	impacts from	Contractors		Phase	WDO	
	and its subsidiary regulations in particular the Waste Disposal (Chemical Waste)	accidental					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	Clarac
Submiss		recommended	the	measures	the	standards for the	
		Measures &		illeasures			
ion			measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	(General) Regulation should be observed and complied with for control of chemical	spillage of					
	wastes.	chemicals					
S5.8.45	Any service shop and maintenance facilities should be located on hard standings	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	^
	within a bunded area, and sumps and oil interceptors should be provided.	impacts from	Contractors		Phase		
	Maintenance of vehicles and equipment involving activities with potential for leakage	accidental					
	and spillage should only be undertaken within the areas appropriately equipped to	spillage of					
	control these discharges.	chemicals					
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage	impacts from	Contractors		Phase	WDO	
	of Chemical Wastes" published under the Waste Disposal Ordinance details the	accidental					
	requirements to deal with chemical wastes. General requirements are given as	spillage of					
	follows:	chemicals					
	- suitable containers should be used to hold the chemical wastes to avoid leakage						٨
	or spillage during storage, handling and transport;						
	- chemical waste containers should be suitably labelled, to notify and warn the						^
	personnel who are handling the wastes, to avoid accidents; and						
	- storage area should be selected at a safe location on site and adequate space						*(3)
	should be allocated to the storage area.						
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	٨
	daily basis. The contractor should be responsible for keeping the water within the	impacts from	Contractors		Phase		
	site boundary and the neighbouring water free from rubbish.	floating refuse					
		and debris					

November 2018	N	O١	/e	m	h	er	2	N 1	R
---------------	---	----	----	---	---	----	---	------------	---

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Ecologic	cal Impact						
S6.8.4	Measures to Minimize Disturbance	Minimize noise,	Design	Land-based	Construction	N/A	
	- Use of Quiet Mechanical Plant during the construction phase should be adopted	human and	Team /	works are	Phase		^
	wherever possible.	traffic	Contractor				
	- Hoarding or fencing should be erected around the works area boundaries during	disturbance to					٨
	the construction phase. The hoarding would screen adjacent habitats from	terrestrial habitat					
	construction phase activities, reduce noise disturbance to these habitats and also	and wildlife; and					
	to restrict access to habitats adjacent to works areas by site workers;	reduce dust					
	- Regular spraying of haul roads to minimize impacts of dust deposition on	generation					٨
	adjacent vegetation and habitats during the construction activities						
S6.8.5	Standard Good Site Practice	Reduce	Contractor	Land-based	Construction	N/A	
	- Placement of equipment or stockpile in designated works areas and access	disturbance to		works are	Phase		^
	routes selected on existing disturbed land to minimise disturbance to natural	surrounding					
	habitats.	habitats					
	- Construction activities should be restricted to works areas that should be clearly						٨
	demarcated. The works areas should be reinstated after completion of the works.						
	- Waste skips should be provided to collect general refuse and construction wastes.						*(4)
	The wastes should be properly disposed off-site in a timely manner.						
	- General drainage arrangements should include sediment and oil traps to collect						٨
	and control construction site run-off.						٨
	- Open burning on works sites is illegal, and should be strictly prohibited.						٨
	- Measures should also be put into place so that litter, fuel and solvents do not enter						

EIA Ref. / EP Submiss ion	Recommended Mitigation Measures	Objectives of the	Who to	Location of	When to	What	Status
Submiss		the					
			implement	the	Implement	requirements or	
ion		recommended	the	measures	the	standards for the	
		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	the nearby watercourses.						
22.2.2							
S6.8.6	Measure to Minimize Groundwater Inflow	Minimize	Contractor	Tunnel	Construction	N/A	
	- The drained tunnel construction method with groundwater inflow control measures	groundwater			Phase		N/A
	would generally be adopted.	inflow					
	- During the tunnel excavation, pre-excavation grouting could be adopted to reduce						N/A
	the groundwater inflow and ensure that the tunnel would meet the long term water						
	tightness requirements.						
S6.8.8	Measure to Minimize Impact on Corals	Minimize loss of	Design	Within	Prior	N/A	
	Coral translocation	coral	team,	reclamation	construction		
	- It is recommended to translocate the affected coral colonies, except the locally		contractor,	areas and			^
	common Oulastrea crispata, within the reclamation area and bridge footprint to the		project	pier footprint			
	other suitable locations as far as practicable.		operator				
	- The coral translocation should be conducted during the winter months (November-						^
	March) in order to avoid disturbance during their spawning period (i.e. July to						
	October).						٨
	- A detailed coral translocation plan with a description on the methodology for						
	pretranslocation coral survey, translocation methodology, identification/proposal of						
	coral recipient site, monitoring methodology for posttranslocation should be						٨
	prepared during the detailed design stage.						

N	Ô١	JΡ	m	h	er	2	N 1	R

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- The coral translocation plan should be subject to approval by relevant authorities						
	(e.g. EPD and AFCD) before commencement of the coral translocation. All the						
	translocation exercises should be conducted by experienced marine ecologist(s)						
	who is/are approved by AFCD prior to commencement of coral translocation.						
	Post translocation Monitoring						^
	- A coral monitoring programme is recommended to assess any adverse and						
	unacceptable impacts to the translocated coral communities						^
	- Information gathered during each posttranslocation monitoring survey should						
	include observations on the presence, survival, health condition and growth of the						
	translocated coral colonies. These parameters should then be compared with						
	the baseline results collected from the pre-translocation survey.						
S6.8.9	Measure to Control Water Quality Impact	Control water	Design	Marine and	Construction	WQO	
S6.8.10	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team,	landbased	phase		N/A
	opening of newly installed seawall and marine works area.	especially on	contractor	works area			
	- Diverting of the site runoff to silt trap facilities before discharging into storm drain;	suspended solid					^
	- Proper waste and dumping management; and	level; minimize					
	- Standard good-site practice for land-based construction.	the					٨
		contamination of					٨
		wastewater					
		discharge,					
		accidental					
		chemical					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		spillage and					
		construction site					
		runoff to the					
		receiving water					
		bodies					
S6.8.11	Compensation for Vegetation Loss	Compensate for	Design	Land-based	Construction	N/A	
	- Felling of mature trees should be compensated by planting of standard or heavy	the vegetation	Team,	works area	phase		^
	standard trees within or in vicinity of the affected area as far as practicable.	loss	contractor				
	Such compensatory planting for trees should be provided with at least a 1:1 ratio.						
	In addition, vegetation at the temporarily affected area should be reinstated with						
	species similar to the existing condition.						
Fisherie	s Impact						
S7.7.3	Measure to Control Water Quality Impact	Control water	Design	Marine work	Construction	WQO	
	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team /	area	phase		^
	opening of newly installed seawall and marine works area.	especially on	Contractor				
		suspended solid					
		level					
Waste M	lanagement (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures	To reduce waste	Contractor	All work	Construction	Waste Disposal	
	- Nomination of an approved person, such as a site manager, to be responsible for	management		sites	Phase	Ordinance (Cap.	^
	good site practices, arrangements for collection and effective disposal to an	impacts				354)	
	appropriate facility, of all wastes generated at the site;						

	WIT ELMIENTATION SCHEDOLE AND RECOMMENDED MITTOR						TOVETTIBET ZUTC
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Training of site personnel in site cleanliness, proper waste management and					Land	^
	chemical handling procedures;					(Miscellaneous	
	- Provision of sufficient waste disposal points and regular collection of waste;					Provisions)	^
	- Appropriate measures to minimize windblown litter and dust during transportation					Ordinance (Cap.	^
	of waste by either covering trucks or by transporting wastes in enclosed					28)	
	containers; and						^
	- Regular cleaning and maintenance programme for drainage systems, sumps and						
	oil interceptors.						
S8.6.4	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	Waste Disposal	
	- Segregation and storage of different types of waste in different containers, skips	waste reduction		sites	Phase	Ordinance (Cap.	^
	or stockpiles to enhance reuse or recycling of materials and their proper					354)	
	disposal;						^
	- Encourage collection of aluminium cans by providing separate labelled bins to					Land	
	enable this waste to be segregated from other general refuse generated by the					(Miscellaneous	^
	workforce;					Provisions)	
	- Proper storage and site practices to minimize the potential for damage or					Ordinance (Cap.	^
	contamination of construction materials; and					28)	
	- Plan and stock construction materials carefully to minimize amount of waste						
	generated and avoid unnecessary generation of waste.						
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	The Contractor shall prepare and implement a WMP as part of the EMP in	waste reduction		sites	Phase	19/2005	٨
	accordance with ETWB TCW No. 19/2005 which describes the arrangements for						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of						
	different categories of waste to be generated from the construction activities. Such a						
	management plan should incorporate site specific factors, such as the designation of						
	areas for segregation and temporary storage of reusable and recyclable materials.						
	The EMP should be submitted to the Engineer for approval. The Contractor should						
	implement the waste management practices in the EMP throughout the construction						
	stage of the Project. The EMP should be reviewed regularly and updated by the						
	Contractor.						
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	- C&D materials would be reused in the project and other local concurrent projects	waste reduction		sites	Phase	19/2005	^
	as far as possible.						
S8.6.7	Storage, Collection and Transportation of Waste	To minimize	Contractor	All work	Construction	-	
	Should any temporary storage or stockpiling of waste is required, recommendations to	potential		sites	Phase		
	minimize the impacts include:	adverse					
	- Waste, such as soil, should be handled and stored well to ensure secure	environmental					^
	containment, thus minimizing the potential of pollution;	impacts arising					
	- Maintain and clean storage areas routinely;	from waste					^
	- Stockpiling area should be provided with covers and water spraying system to	storage					^
	prevent materials from wind-blown or being washed away; and						
	- Different locations should be designated to stockpile each material to enhance						^
	reuse.						
S8.6.8/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction		

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Waste	- Remove waste in timely manner;	potential		sites	Phase		^
Manage	- Waste collectors should only collect wastes prescribed by their permits;	adverse					^
ment	- Impacts during transportation, such as dust and odour, should be mitigated by	environmental					^
Plan	the use of covered trucks or in enclosed containers;	impacts arising					
	- Obtain relevant waste disposal permits from the appropriate authorities, in	from waste					^
	accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal	collection and					
	(Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the	disposal					
	Land (Miscellaneous Provisions) Ordinance (Cap. 28);						
	- Waste should be disposed of at licensed waste disposal facilities/ alternative						^
	disposal ground approved by RE and DEP; and						^
	- Maintain records of quantities of waste generated, recycled and disposed.						
S8.6.9/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction	DEVB TCW No.	
Waste	- Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010,	potential		sites	Phase	6/2010	^
Manage	Trip Ticket System for Disposal of Construction & Demolition Materials, to	adverse					
ment	monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A	environmental					
Plan	recording system for the amount of waste generated, recycled and disposed	impacts arising					
	(including disposal sites) should be proposed.	from waste					
		collection and					
		disposal					
S8.6.11 -	Sorting of C&D Materials	To minimize	Contractor	All work	Construction	DEVB TCW No.	
S8.6.13/	- Sorting to be performed to recover the inert materials, reusable and recyclable	potential		sites	Phase	6/2010	^
Waste	materials before disposal off-site.	adverse					

N	l٥١	/e	m	h	er	2	N 1	18

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
Manage	-	Specific areas shall be provided by the Contractors for sorting and to provide	environmental				ETWB TCW No.	^
ment		temporary storage areas for the sorted materials.					33/2002	
Plan	-	The C&D materials should at least be segregated into inert and non-inert						^
		materials, in which the inert portion could be reused and recycled in the					ETWB TCW No.	
		reclamation as far as practicable before delivery to PFRFs. While opportunities					19/2005	
		for reusing the non-inert portion should be investigated before disposal of at						
		designated landfills						
S8.6.17 –	Se	diments (con't)	To determine the	Contractor	All works	Construction		
S8.6.20	-	Requirements of the Air Pollution Control (Construction Dust) Regulation, where	best handling		areas with	Phase		^
		relevant, shall be adhered to during boring, excavation, transportation and	and treatment of		sediments			
		disposal of sediments or cement stabilization of sediment.	sediment		concern			
	-	A treatment area should be confined for carrying out the cement stabilization						^
		mixing and temporary stockpile. The area should be designed to prevent						
		leachate from entering the ground. Leachate, if any, should be collected and						
		discharged according to the Water Pollution Control Ordinance (WPCO).						
	-	In order to minimise the potential odour / dust emissions during boring,						^
		excavation and transportation of the sediment, the excavated sediments should						
		be kept wet during excavation/boring and should be properly covered when						
		placed on barges/trucks. Loading of the excavated sediment to the barge						
		should be controlled to avoid splashing and overflowing of the sediment slurry to						
		the surrounding water.						N/A
	-	In order to minimise the exposure to contaminated materials, workers should,						

N	Jo	ve	m	he	r	20	1	R
	··	vc		ve		~ u	, ,	u

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	when necessary, wear appropriate personal protective equipments (PPE) when						
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
	-						
	-						
S8.6.24 -	Sediments (con't)	To ensure	Contractor	All works	Construction	ETWB TC(W) No.	
S8.6.28/	- The excavated sediments is expected to be loaded onto the barge and	handling of		areas with	Phase	34/2002 &	^
Waste	transported to the designated disposal sites allocated by the MFC. The	sediments are in		sediments		Dumping at Sea	
Manage	excaveted sediment would be disposed of according to its determined disposal	accordance to		concern		Ordinance	
ment	options and ETWB TC(W) No. 34/2002.	statutory					
Plan	- Stockpiling of contaminated sediments should be avoided as far as possible. If	requirements					^
	temporary stockpiling of contaminated sediments is necessary, the excavated						
	sediment should be covered by tarpaulin and the area should be placed within						
	earth bunds or sand bags to prevent leachate from entering the ground, nearby						
	drains and surrounding water bodies. The stockpiling areas should be completely						
	paved or covered by linings in order to avoid contamination to underlying soil or						
	groundwater. Separate and clearly defined areas should be provided for						
	stockpiling of contaminated and uncontaminated materials. Leachate, if any,						
	should be collected and discharged according to the Water Pollution Control						
	Ordinance (WPCO).						^
	- In order to minimise the potential odour / dust emissions during boring and						
	transportation of the sediment, the excavated sediments should be kept wet						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	during excavation/boring and should be properly covered when placed on						
	barges. Loading of the excavated sediment to the barge should be controlled to						
	avoid splashing and overflowing of the sediment slurry to the surrounding water.						
	- The barge transporting the sediments to the designated disposal sites should be						^
	equipped with tight fitting seals to prevent leakage and should not be filled to a						
	level that would cause overflow of materials or laden water during loading or						
	transportation. In addition, monitoring of the barge loading shall be conducted to						
	ensure that loss of material does not take place during transportation. Transport						
	barges or vessels shall be equipped with automatic self-monitoring devices as						
	specified by the DEP.						
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						N/A
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
	- Another possible arrangement for Type 3 disposal is by geosynthetic						
	containment. A geosynthetic containment method is a method whereby the						N/A
	sediments are sealed in geosynthetic containers and, at the disposal site, the						
	containers would be dropped into the designated contaminated mud pit where						
	they would be covered by further mud disposal and later by the mud pit capping,						
	thereby meeting the requirements for fully confined mud disposal.						
S8.6.26/	Chemical Wastes.	To ensure	Contractor	All works	Construction	Code of Practice	
Waste	- If chemical wastes are produced at the construction site, the Contractor would be	proper		sites	Phase	on the Packaging,	^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Manage	required to register with the EPD as a Chemical Waste Producer and to follow	management of				Labelling and	
ment	the guidelines stated in the Code of Practice on the Packaging, Labelling and	chemical waste				Storage of	
Plan	Storage of Chemical Wastes. Good quality containers compatible with the					Chemical Wastes	
	chemical wastes should be used, and incompatible chemicals should be stored						
	separately. Appropriate labels should be securely attached on each chemical					Waste Disposal	
	waste container indicating the corresponding chemical characteristics of the					(Chemical Waste)	
	chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful,					(General)	
	corrosive, etc. The Contractor shall use a licensed collector to transport and					Regulation	
	dispose of the chemical wastes, to either the Chemical Waste Treatment Centre						
	at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal						
	(Chemical Waste) (General) Regulation.						
S8.6.27/	General Refuse	To ensure	Contractor	All works	Construction	Public Health and	^
Waste	- General refuse should be stored in enclosed bins or compaction units separate	proper		sites	Phase	Municipal Services	
Manage	from C&D material. A reputable waste collector should be employed by the	management of				Ordinance (Cap.	
ment	contractor to remove general refuse from the site, separately from C&D material.	general refuse				132)	
Plan	Preferably an enclosed and covered area should be provided to reduce the						
	occurrence of 'wind blown' light material.						
Impact of	on Cultural Heritage (Construction Phase)	•				•	
S9.6.4	Dust and visual impacts	To prevent dust	Contractors	Work areas	Construction	EIAO; GCHIA;	
	- Temporarily fenced off buffer zone with allowance for public access (minimum 1	and visual			Phase	AMO	^
	m) should be provided;	impacts					
	- The open yard in front of the temple should be kept as usual for annual Tin Hau						^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	festival;						^
	- Monitoring of vibration impacts should be conducted when the construction						
	works are less than 100m from the temple.						
S9.6.4	Indirect vibration impact	To prevent	Contractors	Work areas	Construction	Vibration Limits on	
	- Vibration level is suggest to be controlled within a peak particle velocity (ppv)	indirect vibration			Phase	Heritage Buildings	^
	limit of 5mm/s measured inside the historical buildings;	impact				by CEDD; GCHIA;	
	- Monitoring of vibration should be carried out during construction phase.					AMO.	^
	- Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin						^
	Hau Temple as well.						
	- A proposal with details for the mitigation measures and monitoring of impacts on						^
	built heritage shall be submitted to AMO for comments before commencement of						
	work.						
Built	- Established Alert, Alarm and Action Level for the monitoring parameters.	To prevent	NE/2015/01	Tin Hau	Construction	Vibration Limits on	^
Heritage	- To increase the instrumentation monitoring and reporting frequency.	vibration impacts		Temple	Phase	Heritage Buildings	^
Mitigation	- To propose detailed action plan or contingency plan for the Engineer's approval					by CEDD; GCHIA;	^
Plan	when AAA Level is reached or exceeded.					AMO.	
Landsca	ppe and Visual Impact (Construction Phase)						
Table	CM1 - Construction area and contractor's temporary works areas to be minimised to	Avoid impact on	CEDD (via	General	Construction	N/A	^
10.8.1/	avoid impacts on adjacent landscape.	adjacent	Contractor)		planning and		
Landsca		landscape areas			during		
ре					construction		

WILLEWICHTATION SCHEDULL AND RECOMMENDED WILLIAM						NOVEILIBEI ZUTC
Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
	the	implement	the	Implement	requirements or	
	recommended	the	measures	the	standards for the	
	Measures &	measures?		measures?	measures to	
	Main Concerns				achieve?	
	to address					
				period		
CM2 - Reduction of construction period to practical minimum.	Minimise	CEDD (via	N/A	Construction	N/A	٨
	duration of	Contractor)		planning		
	impact					
CM3 - Topsoil, where the soil material meets acceptable criteria and where practical,	To allow re-use	CEDD (via	General	Site clearance	As per the	^
to be stripped and stored for re-use in the construction of the soft landscape works.	of topsoil	Contractor)			Particular	
The Contract Specification shall include storage and reuse of topsoil as appropriate.					Specification	
CM4 - Existing trees at boundary of site and retained trees within site boundary to be	To minimize tree	CEDD (via	As per	Site clearance	ETWB TC 3/2006	۸
carefully protected during construction. Detailed Tree Protection Specification shall be	loss	Contractor)	approved	and	and as per tree	
provided in the Contract Specification, under which the Contractor shall be required to			Tree	throughout	protection	
submit, for approval, a detailed working method statement for the protection of trees			Removal	construction	measures in	
prior to undertaking any works adjacent to all retained trees, including trees in			Application(s	period	Particular	
contractor's works areas. (Tree protection measures will be detailed at Tree Removal)		Specification	
Application stage).						
CM5 - Trees unavoidably affected by the works shall be transplanted where	To maximize	CEDD (via	As per	Site clearance	ETWB TC 3/2006	^
	CM2 - Reduction of construction period to practical minimum. CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate. CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	Recommended Mitigation Measures the recommended Measures & Main Concerns to address CM2 - Reduction of construction period to practical minimum. Minimise duration of impact CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate. CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	Recommended Mitigation Measures the recommended Measures & Main Concerns to address CM2 - Reduction of construction period to practical minimum. CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, impact CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate. CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	Recommended Mitigation Measures Objectives of the recommended Measures & Main Concerns to address	Recommended Mitigation Measures Objectives of the recommended Measures & Main Concerns to address Main Concerns to address Main Concerns to address Period	Recommended Mitigation Measures Objectives of the implement recommended Measures & Main Concerns to address Main Concerns to address

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
10.8.1/	practicable. Where possible, trees should be transplanted direct to permanent	preservation of	Contractor)	approved		and as per tree	
Landsca	locations rather than temporary holding nurseries. A detailed tree transplanting	existing trees		Tree		protection	
ре	specification shall be provided in the Contract Specification and sufficient time for			Removal		measures in	
Mitigation	preparation shall be allowed in the construction programme.			Application(s		Particular	
Plan)		Specification	
Table	CM6 - Advance screen planting of fast growing tree and shrub species to noise	To maximize	CEDD (via	At Lam Tin	Beginning of	N/A	^
10.8.1/	barriers and hoardings. Trees shall be capable of reaching a height >10m within 10	screening of the	Contractor)	Interchange	construction		
Landsca	years.	works		and edge of	period		
ре				Road P2			
Mitigation				landscape			
Plan				deck, TKO			
Table	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual	CEDD (via	General	Throughout	As per Particular	N/A
10.8.1/		intrusion	Contractor)		construction	Specification	
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM8 - Control of night-time lighting by hooding all lights and through minimisation of	To reduce visual	CEDD (via	General	Throughout	N/A	^
10.8.1/	night working periods.	intrusion	Contractor)		construction		
Landsca					period		
ре							
Mitigation							

APP II I	LEMENTATION SCHEDOLE AND RECOMMENDED MITTIGA	THOM MEASO					NOVEILIBEI ZUT
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Plan							
Table	CM9 - Screening of works areas with hoardings with appropriate colours compatible	Reduction of	CEDD (via	Project site	Excretion of	N/A	^
10.8.1/	with the surrounding area	visual intrusion	Contractor)	Boundary	site hoarding		
Landsca							
ре							
Mitigation							
Plan							
Table	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of	CEDD (via	Built	Design and	N/A	٨
10.8.1/		visual intrusion	Contractor)	structures	construction		
Landsca		and integration			stage		
ре		with					
Mitigation		environment					
Plan							
Table	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of	CEDD (via	TKO	Throughout	N/A	^
10.8.1/		contamination of	Contractor)	reclamation,	construction		
Landsca		water courses		TKO	period		
ре		and water bodie		tunnel			
Mitigation				portal, Cha			
Plan				Kwo Ling			
				roadworks			
Table	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with	Minimise loss of	CEDD (via	Temporary	Construction	N/A	N/A
10.8.1	adjacent coastline characte	Junk Bay and	Contractor)	reclamation	planning and		

November 2018	N	O١	/e	m	h	er	2	N 1	R
---------------	---	----	----	---	---	----	---	------------	---

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		integration with		for barging	reclamation		
		existing coastlin		points at	stages		
				TKO and			
				Lam Tin and			
				permanent			
				reclamation			
				for TKO			
				Interchange			
				slip roads			
				and Road			
				P2			
Landfill	Gas Hazard (Design and Construction Phase)						
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related	Protect the	Contractor	Project sites	Construction	EPD's Landfill Gas	^
	hazards, should be present on site throughout the groundworks phase. The Safety	workers from		within the	phase	Hazard	
	Officer should be provided with an intrinsically safe portable instrument, which is	landfill gas		Sai Tso Wan		Assessment	
	appropriately calibrated and able to measure the following gases in the ranges	hazards		Landfill		Guidance Note	
	indicated below:			Consultation			
	Methane 0-100% LEL and 0100% v/v			Zone			
	Carbon dioxide 0-100%						
	Oxygen 0-21%						
S11.5.10	Safety Measures	Protect the	Contractor	Project sites	Construction	EPD's Landfill Gas	

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
S11.5.25	-	For staff who work in, or have responsibility for "at risk" area, such as all	workers from		within the	phase	Hazard	^
		excavation workers, supervisors and engineers working within the Consultation	landfill gas		Sai Tso Wan		Assessment	
		Zone, should receive appropriate training on working in areas susceptible to	hazards		Landfill		Guidance Note	
		landfill gas, fire and explosion hazards.			Consultation		Labour	
	-	An excavation procedure or code of practice to minimize landfill gas related risk			Zone		Department's	^
		should be devised and carried out.					Code of Practice	
	-	No worker should be allowed to work alone at any time in or near to any					for Safety and	^
		excavation. At least one other worker should be available to assist with a					Health at Work in	
		rescue if needed.					Confined Space	^
	-	Smoking, naked flames and all other sources of ignition should be prohibited						
		within 15m of any excavation or ground-level confined space. "No smoking"						
		and "No naked flame" notices should be posted prominently on the						
		construction site and, if necessary, special areas should be designed for						^
		smoking.						
	-	Welding, flame-cutting or other hot works should be confined to open areas at						^
		least 15m from any trench or excavation.						
	-	Welding, flame-cutting or other hot works may only be carried out in trenches or						
		confined spaces when controlled by a "permit to work" procedure, properly						
		authorized by the Safety Officer (or, in the case of small developments, other						^
		appropriately qualified person).						
	-	The permit to work procedure should set down clearly the requirements for						
		continuous monitoring for methane, carbon dioxide and oxygen throughout the						

N	Jc	v	P	m	h	er	2	0 1	R
	••	, v	_		u	CI.	_	u	u

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	period during which the hot works are in progress. The procedure should also						
	require the presence of an appropriately qualified person, in attendance outside						
	the 'confined area', who should be responsible for reviewing the gas						
	measurements as they are made, and who should have executive responsibility						
	for suspending the work in the event of unacceptable or hazardous conditions.						
	Only those workers who are appropriately trained and fully aware of the						٨
	potentially hazardous conditions which may arise should be permitted to carry						
	out hot works in confined areas.						
	- Where there are any temporary site offices, or any other buildings located within						
	the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with						
	the capacity to accumulate landfill gas, then they should either be located in an						
	area which has been proven to be free of landfill gas (by survey using portable						
	gas detectors); or be raised clear of the ground by a minimum of 500mm. This						^
	aims to create a clear void under the structure which is ventilated by natural air						
	movement such that emission of gas from the ground are mixed and diluted by						
	air.						
	- Any electrical equipment, such as motors and extension cords, should be						
	intrinsically safe. During piping assembly or conduiting construction, all						^
	valves/seals should be closed immediately after installation. As construction						
	progresses, all valves/seals should be closed to prevent the migration of gases						^
	through the pipeline/conduit. All piping /conduiting should be capped at the end						٨
	of each working day.						

November 2018	N	O١	/e	m	h	er	2	N 1	R
---------------	---	----	----	---	---	----	---	------------	---

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	-	During construction, adequate fire extinguishing equipment, fire-resistant clothing						۸
		and breathing apparatus (BA) sets should be made available on site.						
	-	Fire drills should be organized at not less than six monthly intervals.						
	-	The contractor should formulate a health and safety policy, standards and						
		instructions for site personnel to follow.						٨
	-	All personnel who work on the site and all visitors to the site should be made						
		aware of the possibility of ignition of gas in the vicinity of excavations. Safety						
		notices (in Chinese and English) should be posted at prominent position around						
		the site warning danger of the potential hazards.						
	-	Service runs within the Consultation Zone should be designated as "special						
		routes"; utilities companies should be informed of this and precautionary						
		measures should be implemented. Precautionary measures should include						
		ensuring that staff members are aware of the potential hazards of working in						٨
		confined spaces such as manholes and service chambers, and that appropriate						
		monitoring procedures are in place to prevent hazards due to asphyxiating						
		atmospheres in confined spaces. Detailed guidance on entry into confined						
		spaces is given in Code of Practice on Safety and Health at Work in Confined						
		Spaces (Labour Department, Hong Kong).						
	-	Periodically during ground-works construction within the 250m Consultation						
		Zone, the works area should be monitored for methane, carbon dioxide and						
		oxygen using appropriately calibrated portable gas detection equipment. The						
		monitoring frequency and areas to be monitored should be set down prior to	_					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	· ·	the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	commencement of ground-works either by the Safety Officer or an approved and						
	appropriately qualified person.						
S11.5.26	Monitoring	Protect the	Contractor	Project sites	Construction	EPD's Landfill Gas	
-	Routine monitoring should be carried out in all excavations, manholes,	workers from		within the	phase	Hazard	٨
S11.5.31	chambers, relocation of monitoring wells and any other confined spaces that	landfill gas		Sai Tso Wan		Assessment	
	may have been created. All measurements in excavations should be made	hazards		Landfill		Guidance Note	
	with the extended monitoring tube located not more than 10 mm from the			Consultation			
	exposed ground surface. Monitoring should be performed properly to make			Zone			
	sure that the area is free of landfill gas before any man enters into the area.						
	For excavations deeper than 1m, measurements should be carried out:						٨
	- at the ground surface before excavation commences;-						
	- immediately before any worker enters the excavation;						
	- at the beginning of each working day for the entire period the excavation						
	remains open; and						
	- periodically throughout the working day whilst workers are in the excavation.						
	For excavations between 300mm and 1m deep, measurements should be						٨
	carried out:						
	- directly after the excavation has been completed; and						
	- periodically whilst the excavation remains open.						^
	For excavations less than 300mm deep, monitoring may be omitted, at the						
	discretion of the Safety Officer or other appropriately qualified person.						^
	Depending on the results of the measurements, actions required will vary and						

N	lo,	vem	nber	201	18

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	should be set down by the Safety Officer or other appropriately qualified						^
	person.						
	The exact frequency of monitoring should be determined prior to the						
	commencement of works, but should be at least once per day, and be carried						
	out by a suitably qualified or qualified person before starting the work of the						
	day. Measurements shall be recorded and kept as a record of safe working						
	conditions with copies of the site diary and submitted to the Engineer for						
	approval. The Contractor may elect to carry out monitoring via an automated						
	monitoring system.						
S11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan	construction	Contractor	Project sites	Construction	EPD's Landfill Gas	N/A
	Landfill Consultation Zone should be minimized by suitable precautionary measures	stage within the		within the	phase	Hazard	
	recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	Sai Tso Wan		Sai Tso Wan		Assessment	
		Protect the		Landfill		Guidance Note	
		workers from		Consultation			
		landfill gas		Zone			
		hazards					

Table II - Observations/reminders/non-compliance made during Site Audit

Key:

- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Status /	EIA Ref.	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Observation/Reminder
Remark					
Noise Imp	oact (Constru	action Phase)			
*(1) / # (1)	Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, Silent Up, and etc) or Full Enclosure for PME according to the approved Noise Mitigation Plan	NE/2015/01	Construction of Lam Tin Interchange	Damaged noise barrier was observed at Portion 4C. Contractor should repair properly before conducting noisy works. Contractor was reminded to deploy proper noise barrier for breaking works at LTI according to CNMP to reduce the noise nuisance Contractor was reminded to replace / repair the damaged noise barrier at LTI to reduce noise nuisance from breaking works.
Water Qu	ality Impact (Construction Phase)			1
*(2)	Silt curtain deployme nt Plan	 Silt curtains should be deployed properly to surround the works area. Maintenance of silt curtain should be provided. 	NE/2015/01	Construction of TKO Portal	Damaged silt curtain was observed near sea front of TKO. Contractor should repair as soon as practicable.

Waste/	Chemical Man	nagement			
* (3)	S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	NE/2015/01	Construction of	Chemical container was observed placed on the
		Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and		TKO Portal	ground near TKO. The chemical container should
		Storage of Chemical Wastes" published under the Waste Disposal Ordinance			be stored in drip tray to avoid leakage.
		details the requirements to deal with chemical wastes. General requirements are			
		given as follows:			
		- storage area should be selected at a safe location on site and adequate			Chemical container was observed without drip tray
		space should be allocated to the storage area.			at TKO. Contractor should provide drip tray to
					prevent leakage.
					Oil stain was observed on the ground near TKO.
					Contractor should remove the oil stain properly as
					chemical waste disposal.
* (4)	S6.8.5	Standard Good Site Practice	NE/2015/01	Construction of	Contractor was reminded to provide sufficient
		- Waste skips should be provided to collect general refuse and construction		Lam Tin	waste collection points at LTI to collect the general
		wastes. The wastes should be properly disposed off-site in a timely manner.		Interchange	refuse properly.
					C&D materials were observed accumulated in the
					U-channel of LTI. Contractor should collect and
					disposed properly.

<u>Table I – Recommended Mitigation Measures stipulated in EM&A Manual of the Project</u>

(Further information on observations/reminders/non-compliance made during site audit should refer to Table II)

Contract: NE/2015/02

Key:

- Mitigation measure was fully implemented.
- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable

EIA Ref. / EP Submiss ion	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
Air Qual	ity Impact						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul	To minimize the	Contractor	All Active	Construction	APCO	^
	roads	dust impact		Work Sites	phase		
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping	To minimize the	Contractor	Barging	Construction	APCO	^
	hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	dust impact		Points	phase		
S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust)	To minimize the	Contractor	All	Construction	APCO and Air	
	Regulation and good site practices:	dust impact		Construction	phase	Pollution Control	
	- Use of regular watering to reduce dust emissions from exposed site surfaces and			Work Sites		(Construction	^
	unpaved roads, particularly during dry weather.					Dust) Regulation	
	- Use of frequent watering for particularly dusty construction areas and areas close						^
	to ASRs.						
	- Side enclosure and covering of any aggregate or dusty material storage piles to						^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	reduce emissions. Where this is not practicable owing to frequent usage,						
	watering shall be applied to aggregate fines.						
	- Open stockpiles shall be avoided or covered. Where possible, prevent placing						^
	dusty material storage piles near ASRs.						
	- Tarpaulin covering of all dusty vehicle loads transported to, from and between						^
	site locations.						
	- Establishment and use of vehicle wheel and body washing facilities at the exit						^
	points of the site.						
	- Provision of wind shield and dust extraction units or similar dust mitigation						^
	measures at the loading area of barging point, and use of water sprinklers at the						
	loading area where dust generation is likely during the loading process of loose						
	material, particularly in dry seasons/ periods.						
	- Provision of not less than 2.4m high hoarding from ground level along site						^
	boundary where adjoins a road, streets or other accessible to the public except						
	for a site entrance or exit.						
	- Imposition of speed controls for vehicles on site haul roads.						۸
	- Where possible, routing of vehicles and positioning of construction plant should						۸
	be at the maximum possible distance from ASRs						
	- Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA)						^
	should be covered entirely by impervious sheeting or placed in an area sheltered						
	on the top and the 3 sides.						
	- Instigation of an environmental monitoring and auditing program to monitor the						^

App II - I	WILLIAM TATION SOTIL DOLL AND INCOMMINENDED WITHOUT						NOVEILIBEI ZUTC
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	construction process in order to enforce controls and modify method of work if						
	dusty conditions arise.						
/	Emission from Vehicles and Plants	Reduce air	Contractor	All	Construction	• APCO	
	All vehicles shall be shut down in intermittent use.	pollution		construction	stage		^
	Only well-maintained plant should be operated on-site and plant should be	emission from		sites			^
	serviced regularly to avoid emission of black smoke.	construction					
	All diesel fuelled construction plant within the works areas shall be powered by	vehicles and					^
	ultra low sulphur diesel fuel (ULSD)	plants					
/	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated	Reduce air	Contractor	All	Construction	• APCO	^
	machines	pollution		construction	stage		
		emission from		sites			
		construction					
		vehicles and					
		plants					
Sediment	- Tarpaulin sheets will be provided to cover dredged materials during	Control potential	Contractor	NE/2015/02	Construction	EIAO, APCO	^
Manage	transportation offsite.	impacts from			stage		
ment	- Water Sprinklers will be installed along outer steel frame. Dusty materials will be	Cement s/s					٨
Plan	dampened by spraying water to suppress dust generation during mixing	process					
	operation						
	- Subject to the odour intensity and instruction by the Supervisor, odour						^
	suppressant will be applied over the marine sediments via water blaster to						
	minimize the impact.						

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	-	The unloading / loading areas of the marine sediments will be barricaded with						
		minimum 3.5m high barrier facing the nearest resident to minimize the dust						٨
		impact. The mixing area and curing area will be enclosed with 3-sides and roof to						
		minimize the dust impact.						
	-	The mixing area will be established with retractable roof on top and with						٨
		corrugated steel sheet at side enclosure by 5.4m high concrete block walls to						
		prevent spread of dust during the mixing process with cement.						
	-	Handling and mixing of cement will follow the Air Pollution Control (Construction						۸
		Dust) Regulation to avoid fugitive dust emissions.						
	-	The discharge of cement from silo hopper to the concrete mixer truck will be 4-						۸
		side enclosed by Tarpaulin to minimize the dust emission.						
	-	The mixing of cement and water will be confined in the concrete mixer truck until						۸
		the pre-mixing completed. The hydrated cement will then be unloaded to the						
		mixing area to mix with the sediment.						
	-	Treated marine sediments in the stockpiling area shall be covered by tarpaulin						۸
		sheets or similar material except the operating earthwork front.						^
	-	The soil filled platform is covered by a layer of sand fill material, and frequent						
		water spray will be carried out on the sand surface for dust control.						^
	-	Any excessive air emissions will be inspected and recorded.						
	-	Sediment height of treated marine sediment being kept 0.9 m below the top level						^
		of concrete block wall during rainy season.						

	LEWIENTATION SCHEDOLE AND RECOMMENDED WITTIGA						40Verriber 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Noise In	npact (Construction Phase)						
S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	^
	Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer,	construction			phase		
	Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver,	noise impact					
	Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration	arising from the					
	Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender,	Project at the					
	Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump	affected NSRs					
	and Concrete Pump.						
Noise	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	* (1)
Mitigation	Enclosure for PME according to the approved Noise Mitigation Plan	construction			phase		
Plan		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
S4.9	Good Site Practice	To minimize	Project	Work sites	Construction	EIAO-TM, NCO	
	- Only well-maintained plant should be operated on-site and plant should be	construction	Proponent		Period		^
	serviced regularly during the construction program	noise impact					
	- Silencers or mufflers on construction equipment should be utilized and should be	arising from the					٨
	properly maintained during the construction program.	Project at the					
	- Mobile plant, if any, should be sited as far away from NSRs as possible.	affected NSRs					٨
	- Machines and plant (such as trucks) that may be in intermittent use should be						٨
	shut down between works periods or should be throttled down to a minimum.						

N	Jc	v	P	m	h	er	2	0 1	R
	••	, v	_		u	CI.	_	u	u

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Plant known to emit noise strongly in one direction should, wherever possible, be						^
	orientated so that the noise is directed away from the nearby NSRs.						
	- Material stockpiles and other structures should be effectively utilized, wherever						^
	practicable, in screening noise from on-site construction activities.						
S4.9	Scheduling of Construction Works during School Examination Period	To minimize	Contractor	Work site	Construction	EIAO-TM, NCO	N/A
		construction		near school	phase		
		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
Water Q	uality Impact (Construction Phase)						
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	1,900kg/m³, with fine content of 25% or less	impacts from	Contractors		Phase		
		filling activities					
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	column shall be adopted for construction of seawall foundation. During the stone	impacts from	Contractors		Phase		
	column installation (also including the installation of steel cellular caisson), silt curtain	filling activities					
	shall be employed around the active stone column installation points.						
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	opening of about 50m for marine access) shall be completed prior to the filling	impacts from	Contractors		Phase		
	activities. The seawall opening of about 50m wide for marine access shall be	filling activities					
	selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	barge trips per day shall be made with a maximum daily rate of 3,000m³ (i.e. 1,000 m³						
	per trip) for the filling operation at the reclamation area for Road P2. All filling works						
	shall be carried out behind the seawall with the use of single silt curtain at the marine						
	access.						
Silt	- Silt curtains should be deployed properly to surround the works area.	Control potential	Contractor	NE/2015/02	Construction	EIAO	*(2)
Curtain	- Maintenance of silt curtain should be provided.	impacts from			stage		
Deploym	- Sufficient stock of silt curtain should be provided on site.	marine woroks					
ent Plan							
Sediment	- Loading of barges and hoppers will be controlled to prevent splashing of dredged	Control potential	Contractor	NE/2015/02	Construction	EIAO, WPCO	٨
Manage	materials into the surrounding water. Barges or hoppers will not be filled to a	impacts from			stage		
ment	level that will cause the overflow of materials or pollute water during loading or	Cement s/s					
Plan	transportation.	process					
	- Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage						٨
	of material. Excess material shall be cleaned from the decks and exposed fittings						
	of barges and hopper dredgers before the vessel is moved.						
	- Monitoring of the barge loading shall be conducted to ensure that loss of material						٨
	does not take during transportation.						
	- Transport barges or vessels shall be equipped with automatic self-monitoring						٨
	devices.						
	- Vehicles containing any untreated / treated marine sediments will be suitably						٨
	covered to limit potential dust emissions or potential contaminated wastewater						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	run-off, and truck bodies and tailgates will be sealed to prevent any discharge						
	during transport or wet conditions.						^
	- The leachate from the untreated marine sediment will be collected and treated in						
	the mixing pool for cement s/s treatment.						^
	- A 300mm diameter U-channel will be constructed along the perimeter of the						
	cement s/s treatment facility to collect the run-off, if any, shall be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	Cleaning for the u-channel and desilting pits shall be conducted on weekly basic.						
	- The stockpile area of treated marine sediment will be surrounded by the						^
	perimeter concrete block walls with geotextile membranes installed at the inner						
	face of the concrete block walls. The types of perimeter wall can be used						
	interchangeably. The Structural Feasibility of the perimeter wall for the changes						
	of height of the stockpile had been checked and certified by ICE.						
	- The mixing areas will be completely paved or covered by linings in order to avoid						^
	contamination to underlying soil or groundwater and will be confined by partition						
	concrete block walls for carrying out the mixing and temporary stockpile of						
	treated sediment.						
S5.8.3	Other good site practices should be undertaken during filling operations include:	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	- all marine works should adopt the environmental friendly construction methods	impacts from	Contractors		Phase	Waste Disposal	^
	as far as practically possible including the use of cofferdams to cover the	filling activities				Ordinance (WDO)	
	construction area to separate the construction works from the sea;	and marine-					
	- floating single silt curtain shall be employed for all marine works;	based					^

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	- 8	all vessels should be sized so that adequate clearance is maintained between	construction					^
	١	vessels and the seabed in all tide conditions, to ensure that undue turbidity is not						
	ç	generated by turbulence from vessel movement or propeller wash;						
	- 8	all hopper barges should be fitted with tight fitting seals to their bottom openings						^
	t	to prevent leakage of material;						
	- 6	excess material shall be cleaned from the decks and exposed fittings of barges						^
	k	before the vessel is moved;						
	- a	adequate freeboard shall be maintained on barges to reduce the likelihood of						^
	C	decks being washed by wave action;						
	- 1	loading of barges and hoppers should be controlled to prevent splashing of filling						^
	r	material into the surrounding water. Barges or hoppers should not be filled to a						
	ŀ	level that will cause the overflow of materials or polluted water during loading or						
	t	transportation;						^
	- 8	any pipe leakages shall be repaired quickly. Plant should not be operated with						
	Į,	leaking pipes;						^
	- (construction activities should not cause foam, oil, grease, scum, litter or other						
	C	objectionable matter to be present on the water within the site or dumping						^
	g	grounds; and						
	- k	before commencement of the reclamation works, the holder of Environmental						
	F	Permit has to submit plans showing the phased construction of the reclamation,						
		design and operation of the silt curtain.						

N	lo	ve	m	h	er	2	N 1	18

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	submitted for EPD agreement before commencement of construction phase with due	impacts from	Contractors		Phase	1/94, EIAOTM,	
	consideration of good site practices.	filling activities				WPCO	
		and marine					
		based					
		construction					
ERR	To minimize water quality impact arising from the dredging and filling works for	Control potential	CEDD's	Work site	Construction	ProPECC PN	
S5.6.1	Reclamation for Road P2, the following mitigation measures shall be implemented:	impacts from	Contractors		Phase	1/94, EIAOTM,	
	- Before carrying out any dredging and underwater filling works, a temporary	dredging and				WPCO	^
	barrier shall first be constructed to a height above the high water mark to	filling works for					
	completely enclose the works site (without any opening at the barrier wall)	Reclamation for					
	- The temporary barrier fully enclosing the dredging and underwater filling works	Road P2					^
	site shall not be removed before completion of all dredging and underwater						
	filling works.						N/A
	- Water quality sampling and testing shall be carried out to demonstrate that the						
	water quality inside the enclosed barrier is comparable to the ambient or						
	baseline levels prior to the removal of the fully enclosed barrier.						^
	- Silt curtains shall be deployed for the installation and removal of the temporary						
	barrier and at the double water gates marine access opening during its						
	operation.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	and prevent high loading of SS from entering the marine environment. Proper site	impacts from	Contractors		Phase	1/94, EIAOTM,	
	management is essential to minimise surface water runoff, soil erosion and sewage	construction site				WPCO	
	effluents.	runoff and land-					
		based					
		construction					
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	^
	both engineering and environmental requirements in order to ensure adequate	impacts from	Contractors		and	1/94, EIAOTM,	
	hydraulic capacity of all drains.	construction site			Construction	WPCO, TM-DSS	
		runoff and land-			Phase		
		based					
		construction					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	with the guidelines stipulated in the EPD's Practice Note for Professional Persons,	impacts from	Contractors		Phase	1/94, EIAOTM,	
	Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater	construction site				WPCO, TM-DSS	
	best management practices, as detailed in below, should be implemented to ensure that	runoff and land-					
	all construction runoff complies with WPCO standards and no unacceptable impact on	based					
	the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the	construction					
	construction site should be controlled to comply with the standards for effluents						
	discharged into the corresponding WCZ under the TM-DSS.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation,	Control potential	CEDD's	Work site	Construction	ProPECC PN	
	contamination of runoff, and erosion. Construction runoff related impacts associated	impacts from	Contractors		Phase	1/94, EIAOTM,	^
	with the above ground construction activities can be readily controlled through the use	construction site				WPCO	
	of appropriate mitigation measures which include:	runoff and land-					
	- use of sediment traps; and	based					N/A
	- adequate maintenance of drainage systems to prevent flooding and overflow.	construction					^
S5.8.9	Construction site should be provided with adequately designed perimeter channel and	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	pretreatment facilities and proper maintenance. The boundaries of critical areas of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	earthworks should be marked and surrounded by dykes or embankments for flood	construction site				WPCO	
	protection. Temporary ditches should be provided to facilitate runoff discharge into the	runoff and land-					
	appropriate watercourses, via a silt retention pond. Permanent drainage channels	based					
	should incorporate sediment basins or traps and baffles to enhance deposition rates.	construction					
	The design of efficient silt removal facilities should be based on the guidelines in						
	Appendix A1 of ProPECC PN 1/94.						
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	works during the rainy season (April to September). All exposed earth areas should be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	completed as soon as possible after earthworks have been completed, or	construction site				WPCO	
	alternatively, within 14 days of the cessation of earthworks where practicable. If	runoff and land-					
	excavation of soil cannot be avoided during the rainy season, or at any time of year	based					
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or	construction					
	other means.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of approximately 6 to 8m³ capacity, are recommended as a general mitigation	impacts from	Contractors		Phase	1/94, EIAOTM,	
	measure which can be used for settling surface runoff prior to disposal. The system	construction site				WPCO	
	capacity is flexible and able to handle multiple inputs from a variety of sources and	runoff and land-				S5	
	particularly suited to applications where the influent is pumped.	based					
		construction					
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	work or surface protection should be carried out immediately after the final surfaces	impacts from	Contractors		Phase	1/94, EIAOTM,	
	are formed to prevent erosion caused by rainstorms. Appropriate drainage like	construction site				WPCO	
	intercepting channels should be provided where necessary.	runoff and land-				S5	
		based					
		construction					
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	excavation of trenches in wet seasons is necessary, they should be dug and backfilled	impacts from	Contractors		Phase	1/94, EIAOTM,	
	in short sections. Rainwater pumped out from trenches or foundation excavations	construction site				WPCO	
	should be discharged into storm drains via silt removal facilities.	runoff and land-				S5	
		based					
		construction					
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	material) of more than 50m³ should be covered with tarpaulin or similar fabric during	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms. Measures should be taken to prevent the washing away of construction	construction site				WPCO	
	materials, soil, silt or debris into any drainage system.	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
	Recommended wildgation weasures						Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	and temporarily sealed so as to prevent silt, construction materials or debris being	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washed into the drainage system and storm runoff being directed into foul sewers.	construction site				WPCO	
	Discharge of surface run-off into foul sewers must always be prevented in order not to	runoff and land-					
	unduly overload the foul sewerage system.	based					
		construction					
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	taken when a rainstorm is imminent or forecast, and actions to be taken during or after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular	construction site				WPCO	
	attention should be paid to the control of silty surface runoff during storm events,	runoff and land-					
	especially for areas located near steep slopes.	based					
		construction					
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	prevent the release of oils and grease into the storm water drainage system after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	accidental spillages. The interceptor should have a bypass to prevent flushing during	construction site				WPCO	
	periods of heavy rain.	runoff and land-					
		based					
		construction					

FIA Dof	December ded Missessian Messures	Ohiostives of		Lasation of	\Allean to	What	Ctatus
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	no earth, mud, debris and the like is deposited by them on roads.	impacts from	Contractors		Phase	1/94, EIAOTM,	
	designed and located wheel washing bay should be provided at every site exit, and	construction site				WPCO	
	washwater should have sand and silt settled out and removed at least on a weekly	runoff and land-					
	basis to ensure the continued efficiency of the process. The section of access road	based					
	leading to, and exiting from, the wheelwash bay to the public road should be paved	construction					
	with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil						
	and silty water to public roads and drains.						
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	deposited silt and grit should be removed regularly, at the onset of and after each	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorm to ensure that these facilities are functioning properly at all times.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.20	It is recommended that on-site drainage system should be installed prior to the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	commencement of other construction activities. Sediment traps should be installed in	impacts from	Contractors		Phase	1/94, EIAOTM,	
	order to minimise the sediment loading of the effluent prior to discharge into foul	construction site				WPCO	
	sewers. There shall be no direct discharge of effluent from the site into the sea.	runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	discharge should be adequately designed for the controlled release of storm flows. All	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sediment control measures should be regularly inspected and maintained to ensure	construction site				WPCO	
	proper and efficient operation at all times and particularly following rain storms. The	runoff and land-					
	temporarily diverted drainage should be reinstated to its original condition when the	based					
	construction work has finished or the temporary diversion is no longer required.	construction					
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	areas, within bunds of a capacity equal to 110% of the storage capacity of the largest	impacts from	Contractors		Phase	1/94, EIAOTM,	
	tank, to prevent spilled fuel oils from reaching the coastal waters.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	stormwater discharges and the existing or planned seawater intakes during	impacts from	Contractors		Phase	TMDSS	
	construction and operational phases	construction site					
		runoff and land-					
		based					
		construction					
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of ground water level in basement or foundation construction, and groundwater	impacts from	Contractors		Phase	1/94, EIAOTM,	
	seepage pumped out of tunnels or caverns under construction should be discharged	construction site				WPCO	
	into storm drains after the removal of silt in silt removal facilities.	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.25 -	Grouting would be adopted as measure to reduce the groundwater inflow into the	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
S5.8.27	tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will	impacts from	Contractors		Phase	1/94, EIAOTM,	
& Table	be measured during the excavation. The groundwater levels above the tunnel will	construction site				WPCO, Buildings	
5.18	also be monitored by piezometers. If the inflow rate exceeds the pre-determined	runoff and land-				Ordinance	
	groundwater control criteria or the groundwater drawdown exceeds the required limit,	based					
	pre-excavation grouting will be required to reduce the groundwater inflow. No	construction					
	significant change of groundwater levels would therefore be expected. Any chemicals/						
	foaming agents which would be entrained to the groundwater should be						
	biodegradable and non-toxic throughout the tunnel construction. Potential						
	groundwater quality impact would be minimal as the used material is non-toxic and						
	biodegradable. No adverse groundwater quality would therefore be expected.						
	Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to						
	preserve the groundwater levels at all times during the tunnel construction are set out						
	in Table 5.18.						
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should as far as practicable be recirculated after sedimentation. When there is a	impacts from	Contractors		and	1/94, EIAOTM,	
	need for final disposal, the wastewater should be discharged into storm drains via silt	construction site			Construction	WPCO	
	removal facilities.	runoff and land-			Phas		
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.29 -	Wastewater generated from the washing down of mixing trucks and drum mixers and	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
S5.8.31	similar equipment should whenever practicable be recycled. The discharge of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	wastewater should be kept to a minimum. To prevent pollution from wastewater	construction site				WPCO	
	overflow, the pump sump of any water recycling system should be provided with an	runoff and land-					
	online standby pump of adequate capacity and with automatic alternating devices.	based					
	Under normal circumstances, surplus wastewater may be discharged into foul sewers	construction					
	after treatment in silt removal and pH adjustment facilities (to within the pH range of 6						
	to 10). Disposal of wastewater into storm drains will require more elaborate						
	treatment.						
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	ensure no earth, mud, debris and the like is deposited by them on roads. A wheel	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washing bay should be provided at every site exit if practicable and wash-water	construction site				WPCO	
	should have sand and silt settled out or removed before discharging into storm drains.	runoff and land-					
	The section of construction road between the wheel washing bay and the public road	based					
	should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-	construction					
	off from entering public road drains.						
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reconditioned and reused wherever practicable. If the disposal of a certain residual	impacts from	Contractors		Phase	1/94, EIAOTM,	
	quantity cannot be avoided, the used slurry may be disposed of at the marine spoil	construction site				WPCO	
	grounds subject to obtaining a marine dumping licence from EPD on a case-by-case	runoff and land-					
	basis.	based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	system, it should be treated to the respective effluent standards applicable to foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewer, storm drains or the receiving waters as set out in the WPCO Technical	construction site				WPCO	
	Memorandum on Effluent Standards.	runoff and land-					
		based					
		construction					
S5.8.35	Water used in water testing to check leakage of structures and pipes should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reused for other purposes as far as practicable. Surplus unpolluted water could be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into storm drains.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should be sought during the design stage of the works with regard to the disposal of	impacts from	Contractors		and	1/94, EIAOTM,	
	the sterilizing water. The sterilizing water should be reused wherever practicable.	construction site			Construction	WPCO	
		runoff and land-			Phase		
		based					
		construction					
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	be sealed to prevent building debris, soil, sand etc. from entering public	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers/drains.	construction site				WPCO	
		runoff and land-			_		

What Status rements or ards for the
ards for the
asures to
chieve?
CC PN ^
EIAOTM,
CC PN ^
EIAOTM,
CC PN N/A
EIAOTM,
=

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	petrol interceptor with peak storm bypass.	impacts from	Contractors		Phase	1/94, EIAOTM,	
		construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	far as possible be located within roofed areas. The drainage in these covered areas	impacts from	Contractors		Phase	1/94, EIAOTM,	
	should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage	construction site				WPCO	
	should be contained and cleaned up immediately. Waste oil should be collected and	runoff and land-					
	stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	based					
		construction					
S5.8.43	Construction work force sewage discharges on site are expected to be connected to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	the existing trunk sewer or sewage treatment facilities. The construction sewage may	impacts from	Contractors		Phase	1/94, EIAOTM,	
	need to be handled by portable chemical toilets prior to the commission of the on-site	construction site				WPCO	
	sewer system. Appropriate numbers of portable toilets shall be provided by a licensed	runoff and land-					
	contractor to serve the large number of construction workers over the construction	based					
	site. The Contractor shall also be responsible for waste disposal and maintenance	construction					
	practices.						
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	produced from the construction activities. The Waste Disposal Ordinance (Cap 354)	impacts from	Contractors		Phase	WDO	
	and its subsidiary regulations in particular the Waste Disposal (Chemical Waste)	accidental					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	(General) Regulation should be observed and complied with for control of chemical	spillage of					
	wastes.	chemicals					
S5.8.45	Any service shop and maintenance facilities should be located on hard standings	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	^
	within a bunded area, and sumps and oil interceptors should be provided.	impacts from	Contractors		Phase		
	Maintenance of vehicles and equipment involving activities with potential for leakage	accidental					
	and spillage should only be undertaken within the areas appropriately equipped to	spillage of					
	control these discharges.	chemicals					
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage	impacts from	Contractors		Phase	WDO	
	of Chemical Wastes" published under the Waste Disposal Ordinance details the	accidental					
	requirements to deal with chemical wastes. General requirements are given as	spillage of					
	follows:	chemicals					
	- suitable containers should be used to hold the chemical wastes to avoid leakage						^
	or spillage during storage, handling and transport;						
	- chemical waste containers should be suitably labelled, to notify and warn the						^
	personnel who are handling the wastes, to avoid accidents; and						
	- storage area should be selected at a safe location on site and adequate space						^
	should be allocated to the storage area.						
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	* (3)
	daily basis. The contractor should be responsible for keeping the water within the	impacts from	Contractors		Phase		
	site boundary and the neighbouring water free from rubbish.	floating refuse					
		and debris					

November 2018	N	O١	/e	m	h	er	2	N 1	R
---------------	---	----	----	---	---	----	---	------------	---

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Ecologic	cal Impact						
S6.8.4	Measures to Minimize Disturbance	Minimize noise,	Design	Land-based	Construction	N/A	
	- Use of Quiet Mechanical Plant during the construction phase should be adopted	human and	Team /	works are	Phase		٨
	wherever possible.	traffic	Contractor				
	- Hoarding or fencing should be erected around the works area boundaries during	disturbance to					٨
	the construction phase. The hoarding would screen adjacent habitats from	terrestrial habitat					
	construction phase activities, reduce noise disturbance to these habitats and also	and wildlife; and					
	to restrict access to habitats adjacent to works areas by site workers;	reduce dust					
	- Regular spraying of haul roads to minimize impacts of dust deposition on	generation					٨
	adjacent vegetation and habitats during the construction activities						
S6.8.5	Standard Good Site Practice	Reduce	Contractor	Land-based	Construction	N/A	
	- Placement of equipment or stockpile in designated works areas and access	disturbance to		works are	Phase		^
	routes selected on existing disturbed land to minimise disturbance to natural	surrounding					
	habitats.	habitats					
	- Construction activities should be restricted to works areas that should be clearly						^
	demarcated. The works areas should be reinstated after completion of the works.						
	- Waste skips should be provided to collect general refuse and construction wastes.						^
	The wastes should be properly disposed off-site in a timely manner.						
	- General drainage arrangements should include sediment and oil traps to collect						^
	and control construction site run-off.						
	- Open burning on works sites is illegal, and should be strictly prohibited.						^
	- Measures should also be put into place so that litter, fuel and solvents do not enter						٨

١	J	O١	ıρ	m	h	er	2	n	1	Я

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	the nearby watercourses.						
S6.8.6	Measure to Minimize Groundwater Inflow	Minimize	Contractor	Tunnel	Construction	N/A	
	The drained tunnel construction method with groundwater inflow control measures	groundwater			Phase		N/A
	would generally be adopted.	inflow					
	- During the tunnel excavation, pre-excavation grouting could be adopted to reduce						N/A
	the groundwater inflow and ensure that the tunnel would meet the long term water						
	tightness requirements.						
S6.8.8	Measure to Minimize Impact on Corals	Minimize loss of	Design	Within	Prior	N/A	
	Coral translocation	coral	team,	reclamation	construction		
	- It is recommended to translocate the affected coral colonies, except the locally		contractor,	areas and			^
	common Oulastrea crispata, within the reclamation area and bridge footprint to the		project	pier footprint			
	other suitable locations as far as practicable.		operator				
	- The coral translocation should be conducted during the winter months (November-						^
	March) in order to avoid disturbance during their spawning period (i.e. July to						
	October).						^
	- A detailed coral translocation plan with a description on the methodology for						
	pretranslocation coral survey, translocation methodology, identification/proposal of						
	coral recipient site, monitoring methodology for posttranslocation should be						^
	prepared during the detailed design stage.						

N	Ô١	JΡ	m	h	er	2	N 1	R

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- The coral translocation plan should be subject to approval by relevant authorities						
	(e.g. EPD and AFCD) before commencement of the coral translocation. All the						
	translocation exercises should be conducted by experienced marine ecologist(s)						
	who is/are approved by AFCD prior to commencement of coral translocation.						
	Post translocation Monitoring						^
	- A coral monitoring programme is recommended to assess any adverse and						
	unacceptable impacts to the translocated coral communities						^
	- Information gathered during each posttranslocation monitoring survey should						
	include observations on the presence, survival, health condition and growth of the						
	translocated coral colonies. These parameters should then be compared with						
	the baseline results collected from the pre-translocation survey.						
S6.8.9	Measure to Control Water Quality Impact	Control water	Design	Marine and	Construction	WQO	
S6.8.10	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team,	landbased	phase		N/A
	opening of newly installed seawall and marine works area.	especially on	contractor	works area			
	- Diverting of the site runoff to silt trap facilities before discharging into storm drain;	suspended solid					^
	- Proper waste and dumping management; and	level; minimize					
	- Standard good-site practice for land-based construction.	the					^
		contamination of					^
		wastewater					
		discharge,					
		accidental					
		chemical					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		spillage and					
		construction site					
		runoff to the					
		receiving water					
		bodies					
S6.8.11	Compensation for Vegetation Loss	Compensate for	Design	Land-based	Construction	N/A	
	- Felling of mature trees should be compensated by planting of standard or heavy	the vegetation	Team,	works area	phase		^
	standard trees within or in vicinity of the affected area as far as practicable.	loss	contractor				
	Such compensatory planting for trees should be provided with at least a 1:1 ratio.						
	In addition, vegetation at the temporarily affected area should be reinstated with						
	species similar to the existing condition.						
Fisherie	s Impact						
S7.7.3	Measure to Control Water Quality Impact	Control water	Design	Marine work	Construction	WQO	
	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team /	area	phase		^
	opening of newly installed seawall and marine works area.	especially on	Contractor				
		suspended solid					
		level					
Waste M	lanagement (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures	To reduce waste	Contractor	All work	Construction	Waste Disposal	
	- Nomination of an approved person, such as a site manager, to be responsible for	management		sites	Phase	Ordinance (Cap.	^
	good site practices, arrangements for collection and effective disposal to an	impacts				354)	
	appropriate facility, of all wastes generated at the site;						

	WILLIAM TATION SCHEDOLL AND RECOMMENDED MITTOR						NOVEILIBEI ZUT
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Training of site personnel in site cleanliness, proper waste management and					Land	٨
	chemical handling procedures;					(Miscellaneous	
	- Provision of sufficient waste disposal points and regular collection of waste;					Provisions)	^
	- Appropriate measures to minimize windblown litter and dust during transportation					Ordinance (Cap.	^
	of waste by either covering trucks or by transporting wastes in enclosed					28)	
	containers; and						^
	- Regular cleaning and maintenance programme for drainage systems, sumps and						
	oil interceptors.						
S8.6.4	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	Waste Disposal	
	- Segregation and storage of different types of waste in different containers, skips	waste reduction		sites	Phase	Ordinance (Cap.	^
	or stockpiles to enhance reuse or recycling of materials and their proper					354)	
	disposal;						^
	- Encourage collection of aluminium cans by providing separate labelled bins to					Land	
	enable this waste to be segregated from other general refuse generated by the					(Miscellaneous	٨
	workforce;					Provisions)	
	- Proper storage and site practices to minimize the potential for damage or					Ordinance (Cap.	^
	contamination of construction materials; and					28)	
	- Plan and stock construction materials carefully to minimize amount of waste						
	generated and avoid unnecessary generation of waste.						
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	The Contractor shall prepare and implement a WMP as part of the EMP in	waste reduction		sites	Phase	19/2005	٨
	accordance with ETWB TCW No. 19/2005 which describes the arrangements for						

	Becommended Midnedon Meconimicaded Million				VA/II		Otataa
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of						
	different categories of waste to be generated from the construction activities. Such a						
	management plan should incorporate site specific factors, such as the designation of						
	areas for segregation and temporary storage of reusable and recyclable materials.						
	The EMP should be submitted to the Engineer for approval. The Contractor should						
	implement the waste management practices in the EMP throughout the construction						
	stage of the Project. The EMP should be reviewed regularly and updated by the						
	Contractor.						
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	- C&D materials would be reused in the project and other local concurrent projects	waste reduction		sites	Phase	19/2005	^
	as far as possible.						
S8.6.7	Storage, Collection and Transportation of Waste	To minimize	Contractor	All work	Construction	-	
	Should any temporary storage or stockpilling of waste is required, recommendations to	potential		sites	Phase		
	minimize the impacts include:	adverse					
	- Waste, such as soil, should be handled and stored well to ensure secure	environmental					^
	containment, thus minimizing the potential of pollution;	impacts arising					
	- Maintain and clean storage areas routinely;	from waste					^
	- Stockpiling area should be provided with covers and water spraying system to	storage					^
	prevent materials from wind-blown or being washed away; and						
	- Different locations should be designated to stockpile each material to enhance						^
	reuse.						
S8.6.8/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction		

	LEMENTATION SCHEDOLL AND RECOMMENDED MITTIGA	THOIR MEACO	IVEO				TOVEITIBEL ZUT
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Waste	- Remove waste in timely manner;	potential		sites	Phase		٨
Manage	- Waste collectors should only collect wastes prescribed by their permits;	adverse					٨
ment	- Impacts during transportation, such as dust and odour, should be mitigated by	environmental					٨
Plan	the use of covered trucks or in enclosed containers;	impacts arising					
	- Obtain relevant waste disposal permits from the appropriate authorities, in	from waste					٨
	accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal	collection and					
	(Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the	disposal					
	Land (Miscellaneous Provisions) Ordinance (Cap. 28);						
	- Waste should be disposed of at licensed waste disposal facilities/ alternative						٨
	disposal ground approved by RE and DEP; and						^
	- Maintain records of quantities of waste generated, recycled and disposed.						
S8.6.9/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction	DEVB TCW No.	
Waste	- Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010,	potential		sites	Phase	6/2010	٨
Manage	Trip Ticket System for Disposal of Construction & Demolition Materials, to	adverse					
ment	monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A	environmental					
Plan	recording system for the amount of waste generated, recycled and disposed	impacts arising					
	(including disposal sites) should be proposed.	from waste					
		collection and					
		disposal					
S8.6.11 -	Sorting of C&D Materials	To minimize	Contractor	All work	Construction	DEVB TCW No.	
			1				

Abb 14 - 1	WI LEMENTATION SCHEDOLE AND RECOMMENDED WITHOU						TOVEITIBET 2010
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Waste	materials before disposal off-site.	adverse					
Manage	- Specific areas shall be provided by the Contractors for sorting and to provide	environmental				ETWB TCW No.	^
ment	temporary storage areas for the sorted materials.					33/2002	
Plan	- The C&D materials should at least be segregated into inert and non-inert						^
	materials, in which the inert portion could be reused and recycled in the					ETWB TCW No.	
	reclamation as far as practicable before delivery to PFRFs. While opportunities					19/2005	
	for reusing the non-inert portion should be investigated before disposal of at						
	designated landfills						
S8.6.15 –	Sediments	To ensure the	NE/2015/02	All works	Construction	RBRG	
S8.6.16/	- Sediment encountered may be reused as filling material on-site after cement	sediment to be		areas with	Phase		N/A
Waste	stabilization. Cement-stabilization process is undertaken by mixing sediment and	disposed of in		sediments			
Manage	cement and will convert sediment to earth filling material. The treated sediment	an authorized		concern			
ment	has to comply with Risk-Based Remediation Goals (RBRGs) before being reused	and least					
Plan	in order not to raise any land contamination issue. The adoption of RBRGs to	impacted way					
	assess stabilized sediment has been proposed in the current C&DMMP. MFC						
	has no adverse comment on the current C&DMMP. The sediment quality						
	indicates that all sediments comply with most stringent RBRGs except for one						
	sediment sample (TKO-EBH501 3-3.95m) with lead exceeding the RBRG.						
	Except for the sediment sample (TKO-EBH501 3-3.95m), the chemical screening						
	results do not indicate sediment as contaminated soil. It is anticipated that reuse						
	of sediment except sediment sample (TKO-EBH501 3-3.95m) will not lead to						
	land contamination.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Despite exceedance of RBRG, onsite reuse of sediment under sample (TKO-						N/A
	EBH501 33.95m) as filling material after cement stabilization is also a suitable						
	treatment. Sediment quality indicates the sediment sample (TKO-EBH501 3-						
	3.95m) exceed RBRG for lead. While cement stabilization will immobilize metal						
	contaminants, it is capable to treat the exceedance on lead. The stabilized						
	material should comply with UTS of Lead and UCS. If the treated material do not						
	comply with UTS or UCS, re-stabilization have to be undertaken to meet						
	compliance of UTS and UCS before reusing the treated sediment as filling						
	material. However, further agreement on final disposal/treatment on sediment						
	under sample (TKO-EBH501 3-3.95m) has to be sought from DEP						
S8.6.17 –	Sediments (con't)	To determine the	Contractor	All works	Construction		
S8.6.20	- Requirements of the Air Pollution Control (Construction Dust) Regulation, where	best handling		areas with	Phase		^
	relevant, shall be adhered to during boring, excavation, transportation and	and treatment of		sediments			
	disposal of sediments or cement stabilization of sediment.	sediment		concern			
	- A treatment area should be confined for carrying out the cement stabilization						^
	mixing and temporary stockpile. The area should be designed to prevent						
	leachate from entering the ground. Leachate, if any, should be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	- In order to minimise the potential odour / dust emissions during boring,						^
	excavation and transportation of the sediment, the excavated sediments should						
	be kept wet during excavation/boring and should be properly covered when						
	placed on barges/trucks. Loading of the excavated sediment to the barge						

	MIT ELIMENTATION SCHEDOLE AND RECOMMENDED MITTOR						Toverriber 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	should be controlled to avoid splashing and overflowing of the sediment slurry to						
	the surrounding water.						N/A
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
S8.6.21/	Sediments (con't)	To ensure the	NE/2015/02	All works	Construction	ETWB TC(W) No.	
Waste	- Alternatively, excavated sediment can be treated with marine disposal. The basic	sediment to be		areas with	Phase	34/2002 &	N/A
Manage	requirements and procedures for excavated sediment disposal specified under	disposed of in		sediments		Dumping at Sea	
ment	ETWB TC(W) No. 34/2002 shall be followed. MFC is responsible for the	an authorized		concern		Ordinance	
Plan	provision and management of disposal capacity and facilities for the excavated	and least					
	sediment, while the permit of marine dumping is required under the Dumping at	impacted way					
	Sea Ordinance and is the responsibility of the DEP.						
S8.6.23	Sediments (con't)	To determine the	Contractor	All works	Construction	ETWB TC(W) No.	
	- For allocation of sediment disposal sites and application of marine dumping	best handling		areas with	Phase	34/2002 &	N/A
	permit, separate SSTP has to be submitted to EPD for agreement under DASO.	and disposal		sediments		Dumping at Sea	
	Additional site investigation, based on the SSTP, maybe carried out in order to	option of		concern		Ordinance	
	confirm the disposal arrangements for the proposed sediments removal. A	sediment					
	Sediment Quality Report (SQR) shall then be required for EPD agreement under						
	DASO prior to the tendering of the construction contract, discussing in details the						
	site investigation, testing results as well as the delineation of each of the						
	categories of excavated materials and the corresponding types of disposal.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S8.6.24 -	Sediments (con't)	To ensure	Contractor	All works	Construction	ETWB TC(W) No.	
S8.6.28/	- The excavated sediments is expected to be loaded onto the barge and	handling of		areas with	Phase	34/2002 &	^
Waste	transported to the designated disposal sites allocated by the MFC. The	sediments are in		sediments		Dumping at Sea	
Manage	excaveted sediment would be disposed of according to its determined disposal	accordance to		concern		Ordinance	
ment	options and ETWB TC(W) No. 34/2002.	statutory					
Plan	- Stockpiling of contaminated sediments should be avoided as far as possible. If	requirements					^
	temporary stockpiling of contaminated sediments is necessary, the excavated						
	sediment should be covered by tarpaulin and the area should be placed within						
	earth bunds or sand bags to prevent leachate from entering the ground, nearby						
	drains and surrounding water bodies. The stockpiling areas should be completely						
	paved or covered by linings in order to avoid contamination to underlying soil or						
	groundwater. Separate and clearly defined areas should be provided for						
	stockpiling of contaminated and uncontaminated materials. Leachate, if any,						
	should be collected and discharged according to the Water Pollution Control						
	Ordinance (WPCO).						^
	- In order to minimise the potential odour / dust emissions during boring and						
	transportation of the sediment, the excavated sediments should be kept wet						
	during excavation/boring and should be properly covered when placed on						
	barges. Loading of the excavated sediment to the barge should be controlled to						
	avoid splashing and overflowing of the sediment slurry to the surrounding water.						
	- The barge transporting the sediments to the designated disposal sites should be						^
	equipped with tight fitting seals to prevent leakage and should not be filled to a						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	level that would cause overflow of materials or laden water during loading or						
	transportation. In addition, monitoring of the barge loading shall be conducted to						
	ensure that loss of material does not take place during transportation. Transport						
	barges or vessels shall be equipped with automatic self-monitoring devices as						
	specified by the DEP.						
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						N/A
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
	- Another possible arrangement for Type 3 disposal is by geosynthetic						
	containment. A geosynthetic containment method is a method whereby the						N/A
	sediments are sealed in geosynthetic containers and, at the disposal site, the						
	containers would be dropped into the designated contaminated mud pit where						
	they would be covered by further mud disposal and later by the mud pit capping,						
	thereby meeting the requirements for fully confined mud disposal.						
S8.6.26/	Chemical Wastes.	To ensure	Contractor	All works	Construction	Code of Practice	
Waste	- If chemical wastes are produced at the construction site, the Contractor would be	proper		sites	Phase	on the Packaging,	^
Manage	required to register with the EPD as a Chemical Waste Producer and to follow	management of				Labelling and	
ment	the guidelines stated in the Code of Practice on the Packaging, Labelling and	chemical waste				Storage of	
Plan	Storage of Chemical Wastes. Good quality containers compatible with the					Chemical Wastes	
	chemical wastes should be used, and incompatible chemicals should be stored						
	separately. Appropriate labels should be securely attached on each chemical					Waste Disposal	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	waste container indicating the corresponding chemical characteristics of the					(Chemical Waste)	
	chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful,					(General)	
	corrosive, etc. The Contractor shall use a licensed collector to transport and					Regulation	
	dispose of the chemical wastes, to either the Chemical Waste Treatment Centre						
	at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal						
	(Chemical Waste) (General) Regulation.						
S8.6.27/	General Refuse	To ensure	Contractor	All works	Construction	Public Health and	^
Waste	- General refuse should be stored in enclosed bins or compaction units separate	proper		sites	Phase	Municipal Services	
Manage	from C&D material. A reputable waste collector should be employed by the	management of				Ordinance (Cap.	
ment	contractor to remove general refuse from the site, separately from C&D material.	general refuse				132)	
Plan	Preferably an enclosed and covered area should be provided to reduce the						
	occurrence of 'wind blown' light material.						
Impact of	on Cultural Heritage (Construction Phase)						
S9.6.4	Dust and visual impacts	To prevent dust	Contractors	Work areas	Construction	EIAO; GCHIA;	
	- Temporarily fenced off buffer zone with allowance for public access (minimum 1	and visual			Phase	AMO	^
	m) should be provided;	impacts					
	- The open yard in front of the temple should be kept as usual for annual Tin Hau						^
	festival;						^
	- Monitoring of vibration impacts should be conducted when the construction						
	works are less than 100m from the temple.						
S9.6.4	Indirect vibration impact	To prevent	Contractors	Work areas	Construction	Vibration Limits on	
	- Vibration level is suggest to be controlled within a peak particle velocity (ppv)	indirect vibration			Phase	Heritage Buildings	^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	limit of 5mm/s measured inside the historical buildings;	impact				by CEDD; GCHIA;	
	- Monitoring of vibration should be carried out during construction phase.					AMO.	^
	- Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin						^
	Hau Temple as well.						
	- A proposal with details for the mitigation measures and monitoring of impacts on						^
	built heritage shall be submitted to AMO for comments before commencement of						
	work.						
Landsca	pe and Visual Impact (Construction Phase)						
Table	CM1 - Construction area and contractor's temporary works areas to be minimised to	Avoid impact on	CEDD (via	General	Construction	N/A	^
10.8.1/	avoid impacts on adjacent landscape.	adjacent	Contractor)		planning and		
Landsca		landscape areas			during		
ре					construction		
Mitigation					period		
Plan							
Table	CM2 - Reduction of construction period to practical minimum.	Minimise	CEDD (via	N/A	Construction	N/A	^
10.8.1/		duration of	Contractor)		planning		
Landsca		impact					
ре							
Mitigation							
Plan							
Table	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical,	To allow re-use	CEDD (via	General	Site clearance	As per the	^
10.8.1/	to be stripped and stored for re-use in the construction of the soft landscape works.	of topsoil	Contractor)			Particular	

	THE PARTIES OF THE PA				140		10 verriber 2010
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Landsca	The Contract Specification shall include storage and reuse of topsoil as appropriate.					Specification	
ре							
Mitigation							
Plan							
Table	CM4 - Existing trees at boundary of site and retained trees within site boundary to be	To minimize tree	CEDD (via	As per	Site clearance	ETWB TC 3/2006	^
10.8.1/	carefully protected during construction. Detailed Tree Protection Specification shall be	loss	Contractor)	approved	and	and as per tree	
Landsca	provided in the Contract Specification, under which the Contractor shall be required to			Tree	throughout	protection	
ре	submit, for approval, a detailed working method statement for the protection of trees			Removal	construction	measures in	
Mitigation	prior to undertaking any works adjacent to all retained trees, including trees in			Application(s	period	Particular	
Plan	contractor's works areas. (Tree protection measures will be detailed at Tree Removal)		Specification	
	Application stage).						
Table	CM5 - Trees unavoidably affected by the works shall be transplanted where	To maximize	CEDD (via	As per	Site clearance	ETWB TC 3/2006	^
10.8.1/	practicable. Where possible, trees should be transplanted direct to permanent	preservation of	Contractor)	approved		and as per tree	
Landsca	locations rather than temporary holding nurseries. A detailed tree transplanting	existing trees		Tree		protection	
ре	specification shall be provided in the Contract Specification and sufficient time for			Removal		measures in	
Mitigation	preparation shall be allowed in the construction programme.			Application(s		Particular	
Plan)		Specification	
Table	CM6 - Advance screen planting of fast growing tree and shrub species to noise	To maximize	CEDD (via	At Lam Tin	Beginning of	N/A	^
10.8.1/	barriers and hoardings. Trees shall be capable of reaching a height >10m within 10	screening of the	Contractor)	Interchange	construction		
Landsca	years.	works		and edge of	period		
ре				Road P2			
Mitigation				landscape			

, трр . т .	WII CEMICIATATION SCHEDOLL AND RECOMMENDED MITTOR	111011111127100	\				NOVEITIBET ZUT
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Plan				deck, TKO			
Table	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual	CEDD (via	General	Throughout	As per Particular	N/A
10.8.1/		intrusion	Contractor)		construction	Specification	
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM8 - Control of night-time lighting by hooding all lights and through minimisation of	To reduce visual	CEDD (via	General	Throughout	N/A	^
10.8.1/	night working periods.	intrusion	Contractor)		construction		
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM9 - Screening of works areas with hoardings with appropriate colours compatible	Reduction of	CEDD (via	Project site	Excretion of	N/A	^
10.8.1/	with the surrounding area	visual intrusion	Contractor)	Boundary	site hoarding		
Landsca							
ре							
Mitigation							
Plan			_				
Table	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of	CEDD (via	Built	Design and	N/A	٨
10.8.1/		visual intrusion	Contractor)	structures	construction		
Landsca		and integration			stage		

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
ре		with					
Mitigation		environment					
Plan							
Table	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of	CEDD (via	TKO	Throughout	N/A	^
10.8.1/		contamination of	Contractor)	reclamation,	construction		
Landsca		water courses		TKO	period		
ре		and water bodie		tunnel			
Mitigation				portal, Cha			
Plan				Kwo Ling			
				roadworks			
Table	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with	Minimise loss of	CEDD (via	Temporary	Construction	N/A	N/A
10.8.1	adjacent coastline characte	Junk Bay and	Contractor)	reclamation	planning and		
		integration with		for barging	reclamation		
		existing coastlin		points at	stages		
				TKO and			
				permanent			
				reclamation			
				for TKO			
				Interchange			
				slip roads			
				and Road			
				P2.			

App N - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES Table II - Observations/reminders/non-compliance made during Site Audit

Key:

- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Status /	EIA Ref.	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Observation/Reminder
Remark					
Noise Imp	oact (Constru	ction Phase)			
* (1)	Noise	Use of Temporary Noise Barriers (i.e Acoustic box, Silent Up, and etc) or Full	NE/2015/02	Construction of	At Portion 4, noise barrier was not intact, Contractor
	Mitigation	Enclosure for PME according to the approved Noise Mitigation Plan		Road P2	was reminded to make sure there is no gap in
	Plan				between each acoustic mat.
					At Portion 4, noise barrier should be further
					enhanced for piling works which the work is in
					progress.
Water Qu	ality Impact (Construction Phase)			
*(2)	Silt curtain	- Silt curtains should be deployed properly to surround the works area.	NE/2015/02	Construction of	Due to adverse weather, partial of the cofferdam
	deployme	- Maintenance of silt curtain should be provided.		Road P2	and silt curtain were damaged. There was no
	nt Plan	- Sufficient stock of silt curtain should be provided on site.			dredging or filling construction works undergoing
					and Contractor was reminded to repair them before
					commencement of dredging or filling works.
					Gaps were observed in between cofferdam, flexible
					joint should be properly deployed to ensure the
					integrity of cofferdam. JV has agreed to fix the gaps
					in the afternoon on the same day.

* (3)	S5.8.47	Collection and removal of floating refuse should be performed at regular intervals	NE/2015/02	Construction of	General refuse was found floating in between
		on a daily basis. The contractor should be responsible for keeping the water		Road P2	cofferdam and the silt curtain. Contractor was
		within the site boundary and the neighbouring water free from rubbish.			reminded to clear them regularly.

<u>Table I – Recommended Mitigation Measures stipulated in EM&A Manual of the Project</u>

(Further information on observations/reminders/non-compliance made during site audit should refer to Table II)

Contract: NE/2017/02

Key:

- Mitigation measure was fully implemented.
- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul	To minimize the	Contractor	All Active	Construction	APCO	^
	roads	dust impact		Work Sites	phase		
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping	To minimize the	Contractor	Barging	Construction	APCO	^
	hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	dust impact		Points	phase		
S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust)	To minimize the	Contractor	All	Construction	APCO and Air	
	Regulation and good site practices:	dust impact		Construction	phase	Pollution Control	
	- Use of regular watering to reduce dust emissions from exposed site surfaces and			Work Sites		(Construction	^
	unpaved roads, particularly during dry weather.					Dust) Regulation	
	- Use of frequent watering for particularly dusty construction areas and areas close						^
	to ASRs.						
	- Side enclosure and covering of any aggregate or dusty material storage piles to						^
	reduce emissions. Where this is not practicable owing to frequent usage,						

N	O١	/ e	m	h	er	2	'n	18

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
		watering shall be applied to aggregate fines.						
	-	Open stockpiles shall be avoided or covered. Where possible, prevent placing						^
		dusty material storage piles near ASRs.						
	-	Tarpaulin covering of all dusty vehicle loads transported to, from and between						^
		site locations.						
	-	Establishment and use of vehicle wheel and body washing facilities at the exit						^
		points of the site.						
	-	Provision of wind shield and dust extraction units or similar dust mitigation						^
		measures at the loading area of barging point, and use of water sprinklers at the						
		loading area where dust generation is likely during the loading process of loose						
		material, particularly in dry seasons/ periods.						
	-	Provision of not less than 2.4m high hoarding from ground level along site						^
		boundary where adjoins a road, streets or other accessible to the public except						
		for a site entrance or exit.						
	-	Imposition of speed controls for vehicles on site haul roads.						۸
	-	Where possible, routing of vehicles and positioning of construction plant should						۸
		be at the maximum possible distance from ASRs						
	-	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA)						^
		should be covered entirely by impervious sheeting or placed in an area sheltered						
		on the top and the 3 sides.						
	-	Instigation of an environmental monitoring and auditing program to monitor the						^
		construction process in order to enforce controls and modify method of work if						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	• • • • • • • • • • • • • • • • • • •	the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
1011		Main Concerns	mousures.		mododico.	achieve?	
		to address				acilieve:	
	dusty conditions arise.	to address					
,	•	De des esta	0	A.II	0	ADOO	
/	Emission from Vehicles and Plants	Reduce air	Contractor	All	Construction	• APCO	
	All vehicles shall be shut down in intermittent use.	pollution		construction	stage		^
	Only well-maintained plant should be operated on-site and plant should be	emission from		sites			^
	serviced regularly to avoid emission of black smoke.	construction					
	All diesel fuelled construction plant within the works areas shall be powered by	vehicles and					٨
	ultra low sulphur diesel fuel (ULSD)	plants					
/	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated	Reduce air	Contractor	All	Construction	•APCO	۸
	machines	pollution		construction	stage		
		emission from		sites			
		construction					
		vehicles and					
		plants					
Sediment	- Tarpaulin sheets will be provided to cover dredged materials during	Control potential	Contractor	NE/2015/02	Construction	EIAO, APCO	٨
Manage	transportation offsite.	impacts from			stage		
ment	- Water Sprinklers will be installed along outer steel frame. Dusty materials will be	Cement s/s					٨
Plan	dampened by spraying water to suppress dust generation during mixing	process					
	operation	,					
	- Subject to the odour intensity and instruction by the <i>Supervisor</i> , odour						٨
	suppressant will be applied over the marine sediments via water blaster to						
	minimize the impact.						

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	-	The unloading / loading areas of the marine sediments will be barricaded with						٨
		minimum 3.5m high barrier facing the nearest resident to minimize the dust						
		impact. The mixing area and curing area will be enclosed with 3-sides and roof to						
		minimize the dust impact.						٨
	-	The mixing area will be established with retractable roof on top and with						
		corrugated steel sheet at side enclosure by 5.4m high concrete block walls to						
		prevent spread of dust during the mixing process with cement.						٨
	-	Handling and mixing of cement will follow the Air Pollution Control (Construction						
		Dust) Regulation to avoid fugitive dust emissions.						٨
	-	The discharge of cement from silo hopper to the concrete mixer truck will be 4-						
		side enclosed by Tarpaulin to minimize the dust emission.						٨
	-	The mixing of cement and water will be confined in the concrete mixer truck until						
		the pre-mixing completed. The hydrated cement will then be unloaded to the						
		mixing area to mix with the sediment.						٨
	-	Treated marine sediments in the stockpiling area shall be covered by tarpaulin						٨
		sheets or similar material except the operating earthwork front.						
	-	The soil filled platform is covered by a layer of sand fill material, and frequent						٨
		water spray will be carried out on the sand surface for dust control.						
	-	Any excessive air emissions will be inspected and recorded.						٨
	-	Sediment height of treated marine sediment being kept 0.9 m below the top level						
		of concrete block wall during rainy season.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Noise Im	pact (Construction Phase)						
S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	^
	Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer,	construction			phase		
	Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver,	noise impact					
	Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration	arising from the					
	Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender,	Project at the					
	Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump	affected NSRs					
	and Concrete Pump.						
Noise	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	^
Mitigation	Enclosure for PME according to the approved Noise Mitigation Plan	construction			phase		
Plan		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
S4.9	Good Site Practice	To minimize	Project	Work sites	Construction	EIAO-TM, NCO	
	- Only well-maintained plant should be operated on-site and plant should be	construction	Proponent		Period		^
	serviced regularly during the construction program	noise impact					
	- Silencers or mufflers on construction equipment should be utilized and should be	arising from the					^
	properly maintained during the construction program.	Project at the					
	- Mobile plant, if any, should be sited as far away from NSRs as possible.	affected NSRs					^
	- Machines and plant (such as trucks) that may be in intermittent use should be						^
	shut down between works periods or should be throttled down to a minimum.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Plant known to emit noise strongly in one direction should, wherever possible, be						^
	orientated so that the noise is directed away from the nearby NSRs.						
	- Material stockpiles and other structures should be effectively utilized, wherever						^
	practicable, in screening noise from on-site construction activities.						
S4.9	Scheduling of Construction Works during School Examination Period	To minimize	Contractor	Work site	Construction	EIAO-TM, NCO	^
		construction		near school	phase		
		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
Water Q	uality Impact (Construction Phase)						
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	1,900kg/m³, with fine content of 25% or less	impacts from	Contractors		Phase		
		filling activities					
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	column shall be adopted for construction of seawall foundation. During the stone	impacts from	Contractors		Phase		
	column installation (also including the installation of steel cellular caisson), silt curtain	filling activities					
	shall be employed around the active stone column installation points.						
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A
	opening of about 50m for marine access) shall be completed prior to the filling	impacts from	Contractors		Phase		
	activities. The seawall opening of about 50m wide for marine access shall be	filling activities					
	selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	barge trips per day shall be made with a maximum daily rate of 3,000m³ (i.e. 1,000 m³						
	per trip) for the filling operation at the reclamation area for Road P2. All filling works						
	shall be carried out behind the seawall with the use of single silt curtain at the marine						
	access.						
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	submitted for EPD agreement before commencement of construction phase with due	impacts from	Contractors		Phase	1/94, EIAOTM,	
	consideration of good site practices.	filling activities				WPCO	
		and marine					
		based					
		construction					
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	*(1)
	and prevent high loading of SS from entering the marine environment. Proper site	impacts from	Contractors		Phase	1/94, EIAOTM,	
	management is essential to minimise surface water runoff, soil erosion and sewage	construction site				WPCO	
	effluents.	runoff and land-					
		based					
		construction					
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	۸
	both engineering and environmental requirements in order to ensure adequate	impacts from	Contractors		and	1/94, EIAOTM,	
	hydraulic capacity of all drains.	construction site			Construction	WPCO, TM-DSS	
		runoff and land-			Phase		
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	Recommended wildgadon weasures						Status
		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	with the guidelines stipulated in the EPD's Practice Note for Professional Persons,	impacts from	Contractors		Phase	1/94, EIAOTM,	
	Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater	construction site				WPCO, TM-DSS	
	best management practices, as detailed in below, should be implemented to ensure that	runoff and land-					
	all construction runoff complies with WPCO standards and no unacceptable impact on	based					
	the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the	construction					
	construction site should be controlled to comply with the standards for effluents						
	discharged into the corresponding WCZ under the TM-DSS.						
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation,	Control potential	CEDD's	Work site	Construction	ProPECC PN	
	contamination of runoff, and erosion. Construction runoff related impacts associated	impacts from	Contractors		Phase	1/94, EIAOTM,	^
	with the above ground construction activities can be readily controlled through the use	construction site				WPCO	
	of appropriate mitigation measures which include:	runoff and land-					
	- use of sediment traps; and	based					N/A
	- adequate maintenance of drainage systems to prevent flooding and overflow.	construction					^
S5.8.9	Construction site should be provided with adequately designed perimeter channel and	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	pretreatment facilities and proper maintenance. The boundaries of critical areas of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	earthworks should be marked and surrounded by dykes or embankments for flood	construction site				WPCO	
	protection. Temporary ditches should be provided to facilitate runoff discharge into the	runoff and land-					
	appropriate watercourses, via a silt retention pond. Permanent drainage channels	based					
	should incorporate sediment basins or traps and baffles to enhance deposition rates.	construction					
	The design of efficient silt removal facilities should be based on the guidelines in						
	Appendix A1 of ProPECC PN 1/94.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	works during the rainy season (April to September). All exposed earth areas should be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	completed as soon as possible after earthworks have been completed, or	construction site				WPCO	
	alternatively, within 14 days of the cessation of earthworks where practicable. If	runoff and land-					
	excavation of soil cannot be avoided during the rainy season, or at any time of year	based					
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or	construction					
	other means.						
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	of approximately 6 to 8m³ capacity, are recommended as a general mitigation	impacts from	Contractors		Phase	1/94, EIAOTM,	
	measure which can be used for settling surface runoff prior to disposal. The system	construction site				WPCO	
	capacity is flexible and able to handle multiple inputs from a variety of sources and	runoff and land-				S5	
	particularly suited to applications where the influent is pumped.	based					
		construction					
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	work or surface protection should be carried out immediately after the final surfaces	impacts from	Contractors		Phase	1/94, EIAOTM,	
	are formed to prevent erosion caused by rainstorms. Appropriate drainage like	construction site				WPCO	
	intercepting channels should be provided where necessary.	runoff and land-				S5	
		based					
		construction					
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	excavation of trenches in wet seasons is necessary, they should be dug and backfilled	impacts from	Contractors		Phase	1/94, EIAOTM,	
	in short sections. Rainwater pumped out from trenches or foundation excavations	construction site				WPCO	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	should be discharged into storm drains via silt removal facilities.	runoff and land-				S5	
		based					
		construction					
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	material) of more than 50m ³ should be covered with tarpaulin or similar fabric during	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms. Measures should be taken to prevent the washing away of construction	construction site				WPCO	
	materials, soil, silt or debris into any drainage system.	runoff and land-					
		based					
		construction					
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	and temporarily sealed so as to prevent silt, construction materials or debris being	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washed into the drainage system and storm runoff being directed into foul sewers.	construction site				WPCO	
	Discharge of surface run-off into foul sewers must always be prevented in order not to	runoff and land-					
	unduly overload the foul sewerage system.	based					
		construction					
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	taken when a rainstorm is imminent or forecast, and actions to be taken during or after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular	construction site				WPCO	
	attention should be paid to the control of silty surface runoff during storm events,	runoff and land-					
	especially for areas located near steep slopes.	based					
		construction					

IN LEMENTATION COTTEDUCE AND RECOMMENDED MITTOR						10Veiliber 2010
Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
	the	implement	the	Implement	requirements or	
	recommended	the	measures	the	standards for the	
	Measures &	measures?		measures?	measures to	
	Main Concerns				achieve?	
	to address					
Oil interceptors should be provided in the drainage system and regularly cleaned to	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
prevent the release of oils and grease into the storm water drainage system after	impacts from	Contractors		Phase	1/94, EIAOTM,	
accidental spillages. The interceptor should have a bypass to prevent flushing during	construction site				WPCO	
periods of heavy rain.	runoff and land-					
	based					
	construction					
All vehicles and plant should be cleaned before leaving a construction site to ensure	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
no earth, mud, debris and the like is deposited by them on roads.	impacts from	Contractors		Phase	1/94, EIAOTM,	
designed and located wheel washing bay should be provided at every site exit, and	construction site				WPCO	
washwater should have sand and silt settled out and removed at least on a weekly	runoff and land-					
basis to ensure the continued efficiency of the process. The section of access road	based					
leading to, and exiting from, the wheelwash bay to the public road should be paved	construction					
with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil						
and silty water to public roads and drains.						
Silt removal facilities, channels and manholes should be maintained and the	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
deposited silt and grit should be removed regularly, at the onset of and after each	impacts from	Contractors		Phase	1/94, EIAOTM,	
rainstorm to ensure that these facilities are functioning properly at all times.	construction site				WPCO	
	runoff and land-					
	based					
	construction					
	prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each	the recommended Measures & Main Concerns to address Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	The recommended the measures & Main Concerns to address Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Implement the measures? Main Concerns to address Control potential impacts from construction site runoff and land-based CEDD's CEDD's CEDD's	The recommended Measures & Main Concerns to address Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Impacts from construction CEDD's Work site impacts from Contractors Control potential central and construction CEDD's Contractors Control potential impacts from Contractors Control potential central from Control from Contr	the recommended Measures & Main Concerns to address Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. All vehicles and plant should be cleaned before leaving a construction site to ensure to earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Work site Contractors the recommended provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and and silfy water to public roads and drians. Silt removal ficulties, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Page 1 magures 2 mm measures? Main Control potential towards? Morriad Iand Iand Iand Iand Interceptor should have a bypass to prevent flushing during promity at all times. PropECC PN 1/94. EIAOTM, WPCO Work site Contractors Constructors To address Contractors To address Construction To address Contractors	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.20	It is recommended that on-site drainage system should be installed prior to the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	commencement of other construction activities. Sediment traps should be installed in	impacts from	Contractors		Phase	1/94, EIAOTM,	
	order to minimise the sediment loading of the effluent prior to discharge into foul	construction site				WPCO	
	sewers. There shall be no direct discharge of effluent from the site into the sea.	runoff and land-					
		based					
		construction					
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	discharge should be adequately designed for the controlled release of storm flows. All	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sediment control measures should be regularly inspected and maintained to ensure	construction site				WPCO	
	proper and efficient operation at all times and particularly following rain storms. The	runoff and land-					
	temporarily diverted drainage should be reinstated to its original condition when the	based					
	construction work has finished or the temporary diversion is no longer required.	construction					
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	areas, within bunds of a capacity equal to 110% of the storage capacity of the largest	impacts from	Contractors		Phase	1/94, EIAOTM,	
	tank, to prevent spilled fuel oils from reaching the coastal waters.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	stormwater discharges and the existing or planned seawater intakes during	impacts from	Contractors		Phase	TMDSS	
	construction and operational phases	construction site					
		runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of ground water level in basement or foundation construction, and groundwater	impacts from	Contractors		Phase	1/94, EIAOTM,	
	seepage pumped out of tunnels or caverns under construction should be discharged	construction site				WPCO	
	into storm drains after the removal of silt in silt removal facilities.	runoff and land-					
		based					
		construction					
S5.8.25 -	Grouting would be adopted as measure to reduce the groundwater inflow into the	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
S5.8.27	tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will	impacts from	Contractors		Phase	1/94, EIAOTM,	
& Table	be measured during the excavation. The groundwater levels above the tunnel will	construction site				WPCO, Buildings	
5.18	also be monitored by piezometers. If the inflow rate exceeds the pre-determined	runoff and land-				Ordinance	
	groundwater control criteria or the groundwater drawdown exceeds the required limit,	based					
	pre-excavation grouting will be required to reduce the groundwater inflow. No	construction					
	significant change of groundwater levels would therefore be expected. Any chemicals/						
	foaming agents which would be entrained to the groundwater should be						
	biodegradable and non-toxic throughout the tunnel construction. Potential						
	groundwater quality impact would be minimal as the used material is non-toxic and						
	biodegradable. No adverse groundwater quality would therefore be expected.						
	Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to						
	preserve the groundwater levels at all times during the tunnel construction are set out						
	in Table 5.18.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should as far as practicable be recirculated after sedimentation. When there is a	impacts from	Contractors		and	1/94, EIAOTM,	
	need for final disposal, the wastewater should be discharged into storm drains via silt	construction site			Construction	WPCO	
	removal facilities.	runoff and land-			Phas		
		based					
		construction					
S5.8.29 -	Wastewater generated from the washing down of mixing trucks and drum mixers and	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
S5.8.31	similar equipment should whenever practicable be recycled. The discharge of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	wastewater should be kept to a minimum. To prevent pollution from wastewater	construction site				WPCO	
	overflow, the pump sump of any water recycling system should be provided with an	runoff and land-					
	online standby pump of adequate capacity and with automatic alternating devices.	based					
	Under normal circumstances, surplus wastewater may be discharged into foul sewers	construction					
	after treatment in silt removal and pH adjustment facilities (to within the pH range of 6						
	to 10). Disposal of wastewater into storm drains will require more elaborate						
	treatment.						
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	ensure no earth, mud, debris and the like is deposited by them on roads. A wheel	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washing bay should be provided at every site exit if practicable and wash-water	construction site				WPCO	
	should have sand and silt settled out or removed before discharging into storm drains.	runoff and land-					
	The section of construction road between the wheel washing bay and the public road	based					
	should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-	construction					
	off from entering public road drains.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reconditioned and reused wherever practicable. If the disposal of a certain residual	impacts from	Contractors		Phase	1/94, EIAOTM,	
	quantity cannot be avoided, the used slurry may be disposed of at the marine spoil	construction site				WPCO	
	grounds subject to obtaining a marine dumping licence from EPD on a case-by-case	runoff and land-					
	basis.	based					
		construction					
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	system, it should be treated to the respective effluent standards applicable to foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewer, storm drains or the receiving waters as set out in the WPCO Technical	construction site				WPCO	
	Memorandum on Effluent Standards.	runoff and land-					
		based					
		construction					
S5.8.35	Water used in water testing to check leakage of structures and pipes should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reused for other purposes as far as practicable. Surplus unpolluted water could be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into storm drains.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should be sought during the design stage of the works with regard to the disposal of	impacts from	Contractors		and	1/94, EIAOTM,	
	the sterilizing water. The sterilizing water should be reused wherever practicable.	construction site			Construction	WPCO	
		runoff and land-			Phase		

	INIT ELIMENTATION CONEDCE AND RECOMMENDED MITTOR						TOVETTIBET 2010
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	be sealed to prevent building debris, soil, sand etc. from entering public	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers/drains.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.38	Wastewater generated from building construction activities including concreting,	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	plastering, internal decoration, cleaning of works and similar activities should not be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into the stormwater drainage system. If the wastewater is to be	construction site				WPCO	
	discharged into foul sewers, it should undergo the removal of settleable solids in a silt	runoff and land-					
	removal facility, and pH adjustment as necessary	based					
		construction					
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	should be neutralized to within the pH range of 6 to 10 before discharging into foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater	construction site				WPCO	
	should be tinkered off site for disposal into foul sewers or treated to a standard	runoff and land-					
	acceptable to storm drains and the receiving waters	based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	floor drains, should be discharged into foul sewer via grease traps capable of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	providing at least 20 minutes retention during peak flow.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	petrol interceptor with peak storm bypass.	impacts from	Contractors		Phase	1/94, EIAOTM,	
		construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	far as possible be located within roofed areas. The drainage in these covered areas	impacts from	Contractors		Phase	1/94, EIAOTM,	
	should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage	construction site				WPCO	
	should be contained and cleaned up immediately. Waste oil should be collected and	runoff and land-					
	stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	based					
		construction					
S5.8.43	Construction work force sewage discharges on site are expected to be connected to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	the existing trunk sewer or sewage treatment facilities. The construction sewage may	impacts from	Contractors		Phase	1/94, EIAOTM,	
	need to be handled by portable chemical toilets prior to the commission of the on-site	construction site				WPCO	
	sewer system. Appropriate numbers of portable toilets shall be provided by a licensed	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	contractor to serve the large number of construction workers over the construction	based					
	site. The Contractor shall also be responsible for waste disposal and maintenance	construction					
	practices.						
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	۸
	produced from the construction activities. The Waste Disposal Ordinance (Cap 354)	impacts from	Contractors		Phase	WDO	
	and its subsidiary regulations in particular the Waste Disposal (Chemical Waste)	accidental					
	(General) Regulation should be observed and complied with for control of chemical	spillage of					
	wastes.	chemicals					
S5.8.45	Any service shop and maintenance facilities should be located on hard standings	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	۸
	within a bunded area, and sumps and oil interceptors should be provided.	impacts from	Contractors		Phase		
	Maintenance of vehicles and equipment involving activities with potential for leakage	accidental					
	and spillage should only be undertaken within the areas appropriately equipped to	spillage of					
	control these discharges.	chemicals					
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage	impacts from	Contractors		Phase	WDO	
	of Chemical Wastes" published under the Waste Disposal Ordinance details the	accidental					
	requirements to deal with chemical wastes. General requirements are given as	spillage of					
	follows:	chemicals					
	- suitable containers should be used to hold the chemical wastes to avoid leakage						^
	or spillage during storage, handling and transport;						
	- chemical waste containers should be suitably labelled, to notify and warn the						^
	personnel who are handling the wastes, to avoid accidents; and						

N	J	۸۱	/6	m	h	e۲	20	1	8

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- storage area should be selected at a safe location on site and adequate space						*(8)
	should be allocated to the storage area.						
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	*(9) / #(9)
	daily basis. The contractor should be responsible for keeping the water within the	impacts from	Contractors		Phase		
	site boundary and the neighbouring water free from rubbish.	floating refuse					
		and debris					
Ecologic	cal Impact						
S6.8.4	Measures to Minimize Disturbance	Minimize noise,	Design	Land-based	Construction	N/A	
	- Use of Quiet Mechanical Plant during the construction phase should be adopted	human and	Team /	works are	Phase		^
	wherever possible.	traffic	Contractor				
	- Hoarding or fencing should be erected around the works area boundaries during	disturbance to					^
	the construction phase. The hoarding would screen adjacent habitats from	terrestrial habitat					
	construction phase activities, reduce noise disturbance to these habitats and also	and wildlife; and					
	to restrict access to habitats adjacent to works areas by site workers;	reduce dust					
	- Regular spraying of haul roads to minimize impacts of dust deposition on	generation					^
	adjacent vegetation and habitats during the construction activities						
S6.8.5	Standard Good Site Practice	Reduce	Contractor	Land-based	Construction	N/A	
	- Placement of equipment or stockpile in designated works areas and access	disturbance to		works are	Phase		^
	routes selected on existing disturbed land to minimise disturbance to natural	surrounding					
	habitats.	habitats					
	- Construction activities should be restricted to works areas that should be clearly						^
	demarcated. The works areas should be reinstated after completion of the works.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Waste skips should be provided to collect general refuse and construction wastes.						^
	The wastes should be properly disposed off-site in a timely manner.						
	- General drainage arrangements should include sediment and oil traps to collect						^
	and control construction site run-off.						
	- Open burning on works sites is illegal, and should be strictly prohibited.						^
	- Measures should also be put into place so that litter, fuel and solvents do not enter						^
	the nearby watercourses.						
S6.8.6	Measure to Minimize Groundwater Inflow	Minimize	Contractor	Tunnel	Construction	N/A	
	- The drained tunnel construction method with groundwater inflow control measures	groundwater			Phase		N/A
	would generally be adopted.	inflow					
	- During the tunnel excavation, pre-excavation grouting could be adopted to reduce						N/A
	the groundwater inflow and ensure that the tunnel would meet the long term water						
	tightness requirements.						
S6.8.8	Measure to Minimize Impact on Corals	Minimize loss of	Design	Within	Prior	N/A	
	Coral translocation	coral	team,	reclamation	construction		
	- It is recommended to translocate the affected coral colonies, except the locally		contractor,	areas and			^
	common Oulastrea crispata, within the reclamation area and bridge footprint to the		project	pier footprint			
	other suitable locations as far as practicable.		operator				
	- The coral translocation should be conducted during the winter months (November-						^
	March) in order to avoid disturbance during their spawning period (i.e. July to						
	October).						^
	- A detailed coral translocation plan with a description on the methodology for						

N	O١	/ e	m	h	er	2	'n	18

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	pretranslocation coral survey, translocation methodology, identification/proposal of						
	coral recipient site, monitoring methodology for posttranslocation should be						^
	prepared during the detailed design stage.						
	- The coral translocation plan should be subject to approval by relevant authorities						
	(e.g. EPD and AFCD) before commencement of the coral translocation. All the						
	translocation exercises should be conducted by experienced marine ecologist(s)						
	who is/are approved by AFCD prior to commencement of coral translocation.						
	Post translocation Monitoring						^
	- A coral monitoring programme is recommended to assess any adverse and						
	unacceptable impacts to the translocated coral communities						^
	- Information gathered during each posttranslocation monitoring survey should						
	include observations on the presence, survival, health condition and growth of the						
	translocated coral colonies. These parameters should then be compared with						
	the baseline results collected from the pre-translocation survey.						
S6.8.9	Measure to Control Water Quality Impact	Control water	Design	Marine and	Construction	wqo	
S6.8.10	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team,	landbased	phase		N/A
	opening of newly installed seawall and marine works area.	especially on	contractor	works area			
	- Diverting of the site runoff to silt trap facilities before discharging into storm drain;	suspended solid					^
	- Proper waste and dumping management; and	level; minimize					
	- Standard good-site practice for land-based construction.	the					^
		contamination of					^
		wastewater					

N	J	۸۱	/6	m	h	e۲	20	1	8

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		discharge,					
		accidental					
		chemical					
		spillage and					
		construction site					
		runoff to the					
		receiving water					
		bodies					
S6.8.11	Compensation for Vegetation Loss	Compensate for	Design	Land-based	Construction	N/A	
	- Felling of mature trees should be compensated by planting of standard or heavy	the vegetation	Team,	works area	phase		^
	standard trees within or in vicinity of the affected area as far as practicable.	loss	contractor				
	Such compensatory planting for trees should be provided with at least a 1:1 ratio.						
	In addition, vegetation at the temporarily affected area should be reinstated with						
	species similar to the existing condition.						
Fisherie	s Impact						
S7.7.3	Measure to Control Water Quality Impact	Control water	Design	Marine work	Construction	WQO	
	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team /	area	phase		^
	opening of newly installed seawall and marine works area.	especially on	Contractor				
		suspended solid					
		level					
Waste N	lanagement (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures	To reduce waste	Contractor	All work	Construction	Waste Disposal	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Nomination of an approved person, such as a site manager, to be responsible for	management		sites	Phase	Ordinance (Cap.	۸
	good site practices, arrangements for collection and effective disposal to an	impacts				354)	
	appropriate facility, of all wastes generated at the site;						
	- Training of site personnel in site cleanliness, proper waste management and					Land	٨
	chemical handling procedures;					(Miscellaneous	
	- Provision of sufficient waste disposal points and regular collection of waste;					Provisions)	^
	- Appropriate measures to minimize windblown litter and dust during transportation					Ordinance (Cap.	^
	of waste by either covering trucks or by transporting wastes in enclosed					28)	
	containers; and						^
	- Regular cleaning and maintenance programme for drainage systems, sumps and						
	oil interceptors.						
S8.6.4	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	Waste Disposal	
	- Segregation and storage of different types of waste in different containers, skips	waste reduction		sites	Phase	Ordinance (Cap.	٨
	or stockpiles to enhance reuse or recycling of materials and their proper					354)	
	disposal;						٨
	- Encourage collection of aluminium cans by providing separate labelled bins to					Land	
	enable this waste to be segregated from other general refuse generated by the					(Miscellaneous	٨
	workforce;					Provisions)	
	- Proper storage and site practices to minimize the potential for damage or					Ordinance (Cap.	٨
	contamination of construction materials; and					28)	
	- Plan and stock construction materials carefully to minimize amount of waste						
	generated and avoid unnecessary generation of waste.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	The Contractor shall prepare and implement a WMP as part of the EMP in	waste reduction		sites	Phase	19/2005	^
	accordance with ETWB TCW No. 19/2005 which describes the arrangements for						
	avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of						
	different categories of waste to be generated from the construction activities. Such a						
	management plan should incorporate site specific factors, such as the designation of						
	areas for segregation and temporary storage of reusable and recyclable materials.						
	The EMP should be submitted to the Engineer for approval. The Contractor should						
	implement the waste management practices in the EMP throughout the construction						
	stage of the Project. The EMP should be reviewed regularly and updated by the						
	Contractor.						
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	- C&D materials would be reused in the project and other local concurrent projects	waste reduction		sites	Phase	19/2005	^
	as far as possible.						
S8.6.7	Storage, Collection and Transportation of Waste	To minimize	Contractor	All work	Construction	-	
	Should any temporary storage or stockpiling of waste is required, recommendations to	potential		sites	Phase		
	minimize the impacts include:	adverse					
	- Waste, such as soil, should be handled and stored well to ensure secure	environmental					^
	containment, thus minimizing the potential of pollution;	impacts arising					
	- Maintain and clean storage areas routinely;	from waste					^
	- Stockpiling area should be provided with covers and water spraying system to	storage					^
	prevent materials from wind-blown or being washed away; and						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	11000 minigation modelines	the	implement	the	Implement	requirements or	Otatus
Submiss		recommended	the	measures	the	standards for the	
		Measures &		illeasures			
ion			measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Different locations should be designated to stockpile each material to enhance						^
	reuse.						
S8.6.8/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction		
Waste	- Remove waste in timely manner;	potential		sites	Phase		٨
Manage	- Waste collectors should only collect wastes prescribed by their permits;	adverse					٨
ment	- Impacts during transportation, such as dust and odour, should be mitigated by	environmental					٨
Plan	the use of covered trucks or in enclosed containers;	impacts arising					
	- Obtain relevant waste disposal permits from the appropriate authorities, in	from waste					٨
	accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal	collection and					
	(Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the	disposal					
	Land (Miscellaneous Provisions) Ordinance (Cap. 28);						
	- Waste should be disposed of at licensed waste disposal facilities/ alternative						^
	disposal ground approved by RE and DEP; and						٨
	- Maintain records of quantities of waste generated, recycled and disposed.						
S8.6.9/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction	DEVB TCW No.	
Waste	- Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010,	potential		sites	Phase	6/2010	٨
Manage	Trip Ticket System for Disposal of Construction & Demolition Materials, to	adverse					
ment	monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A	environmental					
Plan	recording system for the amount of waste generated, recycled and disposed	impacts arising					
	(including disposal sites) should be proposed.	from waste					
	, , , , , , , , , , , , , , , , , , , ,						
		collection and					

	WIT ELIMIENTATION SOTIEDULE AND RECOMMENDED MITTOA	11011 1112, 100					TOVEITIBET ZUT
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		disposal					
S8.6.11 -	Sorting of C&D Materials	To minimize	Contractor	All work	Construction	DEVB TCW No.	
S8.6.13/	- Sorting to be performed to recover the inert materials, reusable and recyclable	potential		sites	Phase	6/2010	^
Waste	materials before disposal off-site.	adverse					
Manage	- Specific areas shall be provided by the Contractors for sorting and to provide	environmental				ETWB TCW No.	٨
ment	temporary storage areas for the sorted materials.					33/2002	
Plan	- The C&D materials should at least be segregated into inert and non-inert						٨
	materials, in which the inert portion could be reused and recycled in the					ETWB TCW No.	
	reclamation as far as practicable before delivery to PFRFs. While opportunities					19/2005	
	for reusing the non-inert portion should be investigated before disposal of at						
	designated landfills						
S8.6.15 –	Sediments	To ensure the	NE/2015/02,	All works	Construction	RBRG	
S8.6.16/	- Sediment encountered may be reused as filling material on-site after cement	sediment to be	NE/2017/01	areas with	Phase		N/A
Waste	stabilization. Cement-stabilization process is undertaken by mixing sediment and	disposed of in		sediments			
Manage	cement and will convert sediment to earth filling material. The treated sediment	an authorized		concern			
ment	has to comply with Risk-Based Remediation Goals (RBRGs) before being reused	and least					
Plan	in order not to raise any land contamination issue. The adoption of RBRGs to	impacted way					
	assess stabilized sediment has been proposed in the current C&DMMP. MFC						
	has no adverse comment on the current C&DMMP. The sediment quality						
	indicates that all sediments comply with most stringent RBRGs except for one						
	sediment sample (TKO-EBH501 3-3.95m) with lead exceeding the RBRG.						
	Except for the sediment sample (TKO-EBH501 3-3.95m), the chemical screening						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	results do not indicate sediment as contaminated soil. It is anticipated that reuse						
	of sediment except sediment sample (TKO-EBH501 3-3.95m) will not lead to						
	land contamination.						
	- Despite exceedance of RBRG, onsite reuse of sediment under sample (TKO-						N/A
	EBH501 33.95m) as filling material after cement stabilization is also a suitable						
	treatment. Sediment quality indicates the sediment sample (TKO-EBH501 3-						
	3.95m) exceed RBRG for lead. While cement stabilization will immobilize metal						
	contaminants, it is capable to treat the exceedance on lead. The stabilized						
	material should comply with UTS of Lead and UCS. If the treated material do not						
	comply with UTS or UCS, re-stabilization have to be undertaken to meet						
	compliance of UTS and UCS before reusing the treated sediment as filling						
	material. However, further agreement on final disposal/treatment on sediment						
	under sample (TKO-EBH501 3-3.95m) has to be sought from DEP						
S8.6.17 –	Sediments (con't)	To determine the	Contractor	All works	Construction		
S8.6.20	- Requirements of the Air Pollution Control (Construction Dust) Regulation, where	best handling		areas with	Phase		^
	relevant, shall be adhered to during boring, excavation, transportation and	and treatment of		sediments			
	disposal of sediments or cement stabilization of sediment.	sediment		concern			
	- A treatment area should be confined for carrying out the cement stabilization						^
	mixing and temporary stockpile. The area should be designed to prevent						
	leachate from entering the ground. Leachate, if any, should be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	- In order to minimise the potential odour / dust emissions during boring,						^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	excavation and transportation of the sediment, the excavated sediments should						
	be kept wet during excavation/boring and should be properly covered when						
	placed on barges/trucks. Loading of the excavated sediment to the barge						
	should be controlled to avoid splashing and overflowing of the sediment slurry to						
	the surrounding water.						N/A
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
S8.6.21/	Sediments (con't)	To ensure the	NE/2015/02,	All works	Construction	ETWB TC(W) No.	
Waste	- Alternatively, excavated sediment can be treated with marine disposal. The basic	sediment to be	NE/2017/01	areas with	Phase	34/2002 &	N/A
Manage	requirements and procedures for excavated sediment disposal specified under	disposed of in		sediments		Dumping at Sea	
ment	ETWB TC(W) No. 34/2002 shall be followed. MFC is responsible for the	an authorized		concern		Ordinance	
Plan	provision and management of disposal capacity and facilities for the excavated	and least					
	sediment, while the permit of marine dumping is required under the Dumping at	impacted way					
	Sea Ordinance and is the responsibility of the DEP.						
S8.6.23	Sediments (con't)	To determine the	Contractor	All works	Construction	ETWB TC(W) No.	
	- For allocation of sediment disposal sites and application of marine dumping	best handling		areas with	Phase	34/2002 &	N/A
	permit, separate SSTP has to be submitted to EPD for agreement under DASO.	and disposal		sediments		Dumping at Sea	
	Additional site investigation, based on the SSTP, maybe carried out in order to	option of		concern		Ordinance	
	confirm the disposal arrangements for the proposed sediments removal. A	sediment					
	Sediment Quality Report (SQR) shall then be required for EPD agreement under						

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	DAS	SO prior to the tendering of the construction contract, discussing in details the						
	site	investigation, testing results as well as the delineation of each of the						
	cate	egories of excavated materials and the corresponding types of disposal.						
S8.6.24 -	Sedimer	nts (con't)	To ensure	Contractor	All works	Construction	ETWB TC(W) No.	
S8.6.28/	- The	excavated sediments is expected to be loaded onto the barge and	handling of		areas with	Phase	34/2002 &	^
Waste	tran	sported to the designated disposal sites allocated by the MFC. The	sediments are in		sediments		Dumping at Sea	
Manage	exc	aveted sediment would be disposed of according to its determined disposal	accordance to		concern		Ordinance	
ment	opti	ons and ETWB TC(W) No. 34/2002.	statutory					
Plan	- Sto	ckpiling of contaminated sediments should be avoided as far as possible. If	requirements					^
	tem	porary stockpiling of contaminated sediments is necessary, the excavated						
	sed	iment should be covered by tarpaulin and the area should be placed within						
	eart	th bunds or sand bags to prevent leachate from entering the ground, nearby						
	drai	ins and surrounding water bodies. The stockpiling areas should be completely						
	pav	ed or covered by linings in order to avoid contamination to underlying soil or						
	grou	undwater. Separate and clearly defined areas should be provided for						
	stoc	ckpiling of contaminated and uncontaminated materials. Leachate, if any,						
	sho	uld be collected and discharged according to the Water Pollution Control						
	Ord	linance (WPCO).						^
	- In o	order to minimise the potential odour / dust emissions during boring and						
	tran	sportation of the sediment, the excavated sediments should be kept wet						
	duri	ing excavation/boring and should be properly covered when placed on						
	barç	ges. Loading of the excavated sediment to the barge should be controlled to						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	avoid splashing and overflowing of the sediment slurry to the surrounding water.						
	- The barge transporting the sediments to the designated disposal sites should be						٨
	equipped with tight fitting seals to prevent leakage and should not be filled to a						
	level that would cause overflow of materials or laden water during loading or						
	transportation. In addition, monitoring of the barge loading shall be conducted to						
	ensure that loss of material does not take place during transportation. Transport						
	barges or vessels shall be equipped with automatic self-monitoring devices as						
	specified by the DEP.						
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						N/A
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
	- Another possible arrangement for Type 3 disposal is by geosynthetic						
	containment. A geosynthetic containment method is a method whereby the						N/A
	sediments are sealed in geosynthetic containers and, at the disposal site, the						
	containers would be dropped into the designated contaminated mud pit where						
	they would be covered by further mud disposal and later by the mud pit capping,						
	thereby meeting the requirements for fully confined mud disposal.						
S8.6.26/	Chemical Wastes.	To ensure	Contractor	All works	Construction	Code of Practice	
Waste	- If chemical wastes are produced at the construction site, the Contractor would be	proper		sites	Phase	on the Packaging,	٨
Manage	required to register with the EPD as a Chemical Waste Producer and to follow	management of				Labelling and	
ment	the guidelines stated in the Code of Practice on the Packaging, Labelling and	chemical waste				Storage of	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Plan	Storage of Chemical Wastes. Good quality containers compatible with the					Chemical Wastes	
	chemical wastes should be used, and incompatible chemicals should be stored						
	separately. Appropriate labels should be securely attached on each chemical					Waste Disposal	
	waste container indicating the corresponding chemical characteristics of the					(Chemical Waste)	
	chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful,					(General)	
	corrosive, etc. The Contractor shall use a licensed collector to transport and					Regulation	
	dispose of the chemical wastes, to either the Chemical Waste Treatment Centre						
	at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal						
	(Chemical Waste) (General) Regulation.						
S8.6.27/	General Refuse	To ensure	Contractor	All works	Construction	Public Health and	^
Waste	- General refuse should be stored in enclosed bins or compaction units separate	proper		sites	Phase	Municipal Services	
Manage	from C&D material. A reputable waste collector should be employed by the	management of				Ordinance (Cap.	
ment	contractor to remove general refuse from the site, separately from C&D material.	general refuse				132)	
Plan	Preferably an enclosed and covered area should be provided to reduce the						
	occurrence of 'wind blown' light material.						
Landsca	pe and Visual Impact (Construction Phase)						
Table	CM1 - Construction area and contractor's temporary works areas to be minimised to	Avoid impact on	CEDD (via	General	Construction	N/A	٨
10.8.1/	avoid impacts on adjacent landscape.	adjacent	Contractor)		planning and		
Landsca		landscape areas			during		
ре					construction		
Mitigation					period		
Plan							

<u> </u>	WIT ELIMIENTATION SCHEDOLL AND RECOMMENDED WITHOU						TOVEILIBEL ZUTC
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Table	CM2 - Reduction of construction period to practical minimum.	Minimise	CEDD (via	N/A	Construction	N/A	۸
10.8.1/		duration of	Contractor)		planning		
Landsca		impact					
ре							
Mitigation							
Plan							
Table	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical,	To allow re-use	CEDD (via	General	Site clearance	As per the	٨
10.8.1/	to be stripped and stored for re-use in the construction of the soft landscape works.	of topsoil	Contractor)			Particular	
Landsca	The Contract Specification shall include storage and reuse of topsoil as appropriate.					Specification	
ре							
Mitigation							
Plan							
Table	CM4 - Existing trees at boundary of site and retained trees within site boundary to be	To minimize tree	CEDD (via	As per	Site clearance	ETWB TC 3/2006	۸
10.8.1/	carefully protected during construction. Detailed Tree Protection Specification shall be	loss	Contractor)	approved	and	and as per tree	
Landsca	provided in the Contract Specification, under which the Contractor shall be required to			Tree	throughout	protection	
ре	submit, for approval, a detailed working method statement for the protection of trees			Removal	construction	measures in	
Mitigation	prior to undertaking any works adjacent to all retained trees, including trees in			Application(s	period	Particular	
Plan	contractor's works areas. (Tree protection measures will be detailed at Tree Removal)		Specification	
	Application stage).						
Table	CM5 - Trees unavoidably affected by the works shall be transplanted where	To maximize	CEDD (via	As per	Site clearance	ETWB TC 3/2006	٨
10.8.1/	practicable. Where possible, trees should be transplanted direct to permanent	preservation of	Contractor)	approved		and as per tree	
Landsca	locations rather than temporary holding nurseries. A detailed tree transplanting	existing trees		Tree		protection	

<u> - 11 dd</u>	WIT LEWIENTATION SCHEDOLL AND RECOMMENDED WITHOU	THOIR MEAGO	110				10veilibei 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
ре	specification shall be provided in the Contract Specification and sufficient time for			Removal		measures in	
Mitigation	preparation shall be allowed in the construction programme.			Application(s		Particular	
Plan)		Specification	
Table	CM6 - Advance screen planting of fast growing tree and shrub species to noise	To maximize	CEDD (via	At Lam Tin	Beginning of	N/A	٨
10.8.1/	barriers and hoardings. Trees shall be capable of reaching a height >10m within 10	screening of the	Contractor)	Interchange	construction		
Landsca	years.	works		and edge of	period		
ре				Road P2			
Mitigation				landscape			
Plan				deck, TKO			
Table	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual	CEDD (via	General	Throughout	As per Particular	N/A
10.8.1/		intrusion	Contractor)		construction	Specification	
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM8 - Control of night-time lighting by hooding all lights and through minimisation of	To reduce visual	CEDD (via	General	Throughout	N/A	٨
10.8.1/	night working periods.	intrusion	Contractor)		construction		
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM9 - Screening of works areas with hoardings with appropriate colours compatible	Reduction of	CEDD (via	Project site	Excretion of	N/A	٨
	I .		I			1	L

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
10.8.1/	with the surrounding area	visual intrusion	Contractor)	Boundary	site hoarding		
Landsca							
ре							
Mitigation							
Plan							
Table	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of	CEDD (via	Built	Design and	N/A	^
10.8.1/		visual intrusion	Contractor)	structures	construction		
Landsca		and integration			stage		
ре		with					
Mitigation		environment					
Plan							
Table	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of	CEDD (via	TKO	Throughout	N/A	^
10.8.1/		contamination of	Contractor)	reclamation,	construction		
Landsca		water courses		TKO	period		
ре		and water bodie		tunnel			
Mitigation				portal, Cha			
Plan				Kwo Ling			
				roadworks			
Table	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with	Minimise loss of	CEDD (via	Temporary	Construction	N/A	N/A
10.8.1	adjacent coastline characte	Junk Bay and	Contractor)	reclamation	planning and		
		integration with		for barging	reclamation		
		existing coastlin		points at	stages		

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
				TKO and			
				Lam Tin and			
				permanent			
				reclamation			
				for TKO			
				Interchange			
				slip roads			
				and Road			
				P2			

App N - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES Table II - Observations/reminders/non-compliance made during Site Audit

Key:

- Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Status /	EIA Ref.	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Observation/Reminder
Remark					
Water Qu	ality Impact (Construction Phase)			
*(1)	S5.8.5	It is important that appropriate measures are implemented to control runoff and	NE/2015/01	Construction of	Gully should be covered properly, to avoid any
		drainage and prevent high loading of SS from entering the marine environment.		TKO Portal	direct discharge.
		Proper site management is essential to minimise surface water runoff, soil erosion			
		and sewage effluents.			

Table I - Recommended Mitigation Measures stipulated in EM&A Manual of the Project

(Further information on observations/reminders/non-compliance made during site audit should refer to Table II)

Contract: NE/2015/03

Key:

- Mitigation measure was fully implemented.
- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul	To minimize the	Contractor	All Active	Construction	APCO	۸
	roads	dust impact		Work Sites	phase		
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping	To minimize the	Contractor	Barging	Construction	APCO	^
	hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	dust impact		Points	phase		
S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust)	To minimize the	Contractor	All	Construction	APCO and Air	
	Regulation and good site practices:	dust impact		Construction	phase	Pollution Control	
	- Use of regular watering to reduce dust emissions from exposed site surfaces and			Work Sites		(Construction	^
	unpaved roads, particularly during dry weather.					Dust) Regulation	
	- Use of frequent watering for particularly dusty construction areas and areas close						^
	to ASRs.						
	- Side enclosure and covering of any aggregate or dusty material storage piles to						^
	reduce emissions. Where this is not practicable owing to frequent usage,						

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
		watering shall be applied to aggregate fines.						
	-	Open stockpiles shall be avoided or covered. Where possible, prevent placing						^
		dusty material storage piles near ASRs.						
	-	Tarpaulin covering of all dusty vehicle loads transported to, from and between						^
		site locations.						
	-	Establishment and use of vehicle wheel and body washing facilities at the exit						N/A
		points of the site.						
	-	Provision of wind shield and dust extraction units or similar dust mitigation						^
		measures at the loading area of barging point, and use of water sprinklers at the						
		loading area where dust generation is likely during the loading process of loose						
		material, particularly in dry seasons/ periods.						
	-	Provision of not less than 2.4m high hoarding from ground level along site						^
		boundary where adjoins a road, streets or other accessible to the public except						
		for a site entrance or exit.						
	-	Imposition of speed controls for vehicles on site haul roads.						^
	-	Where possible, routing of vehicles and positioning of construction plant should						^
		be at the maximum possible distance from ASRs						
	-	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA)						^
		should be covered entirely by impervious sheeting or placed in an area sheltered						
		on the top and the 3 sides.						
	-	Instigation of an environmental monitoring and auditing program to monitor the						^
		construction process in order to enforce controls and modify method of work if						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	_	the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	dusty conditions arise.						
1	Emission from Vehicles and Plants	Reduce air	Contractor	All	Construction	•APCO	
	All vehicles shall be shut down in intermittent use.	pollution		construction	stage		^
	Only well-maintained plant should be operated on-site and plant should be	emission from		sites			^
	serviced regularly to avoid emission of black smoke.	construction					
	All diesel fuelled construction plant within the works areas shall be powered by	vehicles and					^
	ultra low sulphur diesel fuel (ULSD)	plants					
1	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated	Reduce air	Contractor	All	Construction	•APCO	٨
	machines	pollution		construction	stage		
		emission from		sites			
		construction					
		vehicles and					
		plants					
Noise Im	npact (Construction Phase)						
S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	^
	Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer,	construction			phase		
	Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver,	noise impact					
	Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration	arising from the					
	Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender,	Project at the					
	Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump	affected NSRs					
	and Concrete Pump.						

	Personanded Midiration Massacra			Lagation of	M/h a n 4 a		Status
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Noise	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	٨
Mitigation	Enclosure for PME according to the approved Noise Mitigation Plan	construction			phase		
Plan		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
S4.9	Good Site Practice	To minimize	Project	Work sites	Construction	EIAO-TM, NCO	
	- Only well-maintained plant should be operated on-site and plant should be	construction	Proponent		Period		٨
	serviced regularly during the construction program	noise impact					
	- Silencers or mufflers on construction equipment should be utilized and should be	arising from the					٨
	properly maintained during the construction program.	Project at the					
	- Mobile plant, if any, should be sited as far away from NSRs as possible.	affected NSRs					٨
	- Machines and plant (such as trucks) that may be in intermittent use should be						٨
	shut down between works periods or should be throttled down to a minimum.						
	- Plant known to emit noise strongly in one direction should, wherever possible, be						٨
	orientated so that the noise is directed away from the nearby NSRs.						
	- Material stockpiles and other structures should be effectively utilized, wherever						^
	practicable, in screening noise from on-site construction activities.						
S4.9	Scheduling of Construction Works during School Examination Period	To minimize	Contractor	Work site	Construction	EIAO-TM, NCO	N/A
		construction		near school	phase		
		noise impact					
		arising from the					

N	J	O١	/e	m	bei	r 2	01	18

	WIT LEWICK TATION SOTTEDOLL AND INCOMMENDED WITTOP					_	
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		Project at the					
		affected NSRs					
Water Q	uality Impact (Construction Phase)						
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	and prevent high loading of SS from entering the marine environment. Proper site	impacts from	Contractors		Phase	1/94, EIAOTM,	
	management is essential to minimise surface water runoff, soil erosion and sewage	construction site				WPCO	
	effluents.	runoff and land-					
		based					
		construction					
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	٨
	both engineering and environmental requirements in order to ensure adequate	impacts from	Contractors		and	1/94, EIAOTM,	
	hydraulic capacity of all drains.	construction site			Construction	WPCO, TM-DSS	
		runoff and land-			Phase		
		based					
		construction					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	with the guidelines stipulated in the EPD's Practice Note for Professional Persons,	impacts from	Contractors		Phase	1/94, EIAOTM,	
	Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater	construction site				WPCO, TM-DSS	
	best management practices, as detailed in below, should be implemented to ensure that	runoff and land-					
	all construction runoff complies with WPCO standards and no unacceptable impact on	based					
	the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the	construction					
	construction site should be controlled to comply with the standards for effluents						

Abb 14 - 1	WIT ELIVIER TATION SCHEDULE AND INCOMMENDED WITHOU						TOVEILIBET 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	discharged into the corresponding WCZ under the TM-DSS.						
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation,	Control potential	CEDD's	Work site	Construction	ProPECC PN	
	contamination of runoff, and erosion. Construction runoff related impacts associated	impacts from	Contractors		Phase	1/94, EIAOTM,	^
	with the above ground construction activities can be readily controlled through the use	construction site				WPCO	
	of appropriate mitigation measures which include:	runoff and land-					
	- use of sediment traps; and	based					N/A
	- adequate maintenance of drainage systems to prevent flooding and overflow.	construction					٨
S5.8.9	Construction site should be provided with adequately designed perimeter channel and	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	pretreatment facilities and proper maintenance. The boundaries of critical areas of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	earthworks should be marked and surrounded by dykes or embankments for flood	construction site				WPCO	
	protection. Temporary ditches should be provided to facilitate runoff discharge into the	runoff and land-					
	appropriate watercourses, via a silt retention pond. Permanent drainage channels	based					
	should incorporate sediment basins or traps and baffles to enhance deposition rates.	construction					
	The design of efficient silt removal facilities should be based on the guidelines in						
	Appendix A1 of ProPECC PN 1/94.						
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	works during the rainy season (April to September). All exposed earth areas should be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	completed as soon as possible after earthworks have been completed, or	construction site				WPCO	
	alternatively, within 14 days of the cessation of earthworks where practicable. If	runoff and land-					
	excavation of soil cannot be avoided during the rainy season, or at any time of year	based					
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or	construction					
	other means.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of approximately 6 to 8m³ capacity, are recommended as a general mitigation	impacts from	Contractors		Phase	1/94, EIAOTM,	
	measure which can be used for settling surface runoff prior to disposal. The system	construction site				WPCO	
	capacity is flexible and able to handle multiple inputs from a variety of sources and	runoff and land-				S5	
	particularly suited to applications where the influent is pumped.	based					
		construction					
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	work or surface protection should be carried out immediately after the final surfaces	impacts from	Contractors		Phase	1/94, EIAOTM,	
	are formed to prevent erosion caused by rainstorms. Appropriate drainage like	construction site				WPCO	
	intercepting channels should be provided where necessary.	runoff and land-				S5	
		based					
		construction					
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	excavation of trenches in wet seasons is necessary, they should be dug and backfilled	impacts from	Contractors		Phase	1/94, EIAOTM,	
	in short sections. Rainwater pumped out from trenches or foundation excavations	construction site				WPCO	
	should be discharged into storm drains via silt removal facilities.	runoff and land-				S5	
		based					
		construction					
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	material) of more than 50m³ should be covered with tarpaulin or similar fabric during	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms. Measures should be taken to prevent the washing away of construction	construction site				WPCO	
	materials, soil, silt or debris into any drainage system.	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
	Recommended witigation measures	•					Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	and temporarily sealed so as to prevent silt, construction materials or debris being	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washed into the drainage system and storm runoff being directed into foul sewers.	construction site				WPCO	
	Discharge of surface run-off into foul sewers must always be prevented in order not to	runoff and land-					
	unduly overload the foul sewerage system.	based					
		construction					
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	taken when a rainstorm is imminent or forecast, and actions to be taken during or after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular	construction site				WPCO	
	attention should be paid to the control of silty surface runoff during storm events,	runoff and land-					
	especially for areas located near steep slopes.	based					
		construction					
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	prevent the release of oils and grease into the storm water drainage system after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	accidental spillages. The interceptor should have a bypass to prevent flushing during	construction site				WPCO	
	periods of heavy rain.	runoff and land-					
		based					
		construction					
		55.100 400011					

		I IOI WILAGO					TOVETHISET ZOTO
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	no earth, mud, debris and the like is deposited by them on roads.	impacts from	Contractors		Phase	1/94, EIAOTM,	
	designed and located wheel washing bay should be provided at every site exit, and	construction site				WPCO	
	washwater should have sand and silt settled out and removed at least on a weekly	runoff and land-					
	basis to ensure the continued efficiency of the process. The section of access road	based					
	leading to, and exiting from, the wheelwash bay to the public road should be paved	construction					
	with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil						
	and silty water to public roads and drains.						
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	deposited silt and grit should be removed regularly, at the onset of and after each	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorm to ensure that these facilities are functioning properly at all times.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.20	It is recommended that on-site drainage system should be installed prior to the	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	commencement of other construction activities. Sediment traps should be installed in	impacts from	Contractors		Phase	1/94, EIAOTM,	
	order to minimise the sediment loading of the effluent prior to discharge into foul	construction site				WPCO	
	sewers. There shall be no direct discharge of effluent from the site into the sea.	runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	discharge should be adequately designed for the controlled release of storm flows. All	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sediment control measures should be regularly inspected and maintained to ensure	construction site				WPCO	
	proper and efficient operation at all times and particularly following rain storms. The	runoff and land-					
	temporarily diverted drainage should be reinstated to its original condition when the	based					
	construction work has finished or the temporary diversion is no longer required.	construction					
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	areas, within bunds of a capacity equal to 110% of the storage capacity of the largest	impacts from	Contractors		Phase	1/94, EIAOTM,	
	tank, to prevent spilled fuel oils from reaching the coastal waters.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	stormwater discharges and the existing or planned seawater intakes during	impacts from	Contractors		Phase	TMDSS	
	construction and operational phases	construction site					
		runoff and land-					
		based					
		construction					
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of ground water level in basement or foundation construction, and groundwater	impacts from	Contractors		Phase	1/94, EIAOTM,	
	seepage pumped out of tunnels or caverns under construction should be discharged	construction site				WPCO	
	into storm drains after the removal of silt in silt removal facilities.	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.25 -	Grouting would be adopted as measure to reduce the groundwater inflow into the	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
S5.8.27	tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will	impacts from	Contractors		Phase	1/94, EIAOTM,	
& Table	be measured during the excavation. The groundwater levels above the tunnel will	construction site				WPCO, Buildings	
5.18	also be monitored by piezometers. If the inflow rate exceeds the pre-determined	runoff and land-				Ordinance	
	groundwater control criteria or the groundwater drawdown exceeds the required limit,	based					
	pre-excavation grouting will be required to reduce the groundwater inflow. No	construction					
	significant change of groundwater levels would therefore be expected. Any chemicals/						
	foaming agents which would be entrained to the groundwater should be						
	biodegradable and non-toxic throughout the tunnel construction. Potential						
	groundwater quality impact would be minimal as the used material is non-toxic and						
	biodegradable. No adverse groundwater quality would therefore be expected.						
	Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to						
	preserve the groundwater levels at all times during the tunnel construction are set out						
	in Table 5.18.						
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should as far as practicable be recirculated after sedimentation. When there is a	impacts from	Contractors		and	1/94, EIAOTM,	
	need for final disposal, the wastewater should be discharged into storm drains via silt	construction site			Construction	WPCO	
	removal facilities.	runoff and land-			Phas		
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.29 -	Wastewater generated from the washing down of mixing trucks and drum mixers and	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
S5.8.31	similar equipment should whenever practicable be recycled. The discharge of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	wastewater should be kept to a minimum. To prevent pollution from wastewater	construction site				WPCO	
	overflow, the pump sump of any water recycling system should be provided with an	runoff and land-					
	online standby pump of adequate capacity and with automatic alternating devices.	based					
	Under normal circumstances, surplus wastewater may be discharged into foul sewers	construction					
	after treatment in silt removal and pH adjustment facilities (to within the pH range of 6						
	to 10). Disposal of wastewater into storm drains will require more elaborate						
	treatment.						
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	ensure no earth, mud, debris and the like is deposited by them on roads. A wheel	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washing bay should be provided at every site exit if practicable and wash-water	construction site				WPCO	
	should have sand and silt settled out or removed before discharging into storm drains.	runoff and land-					
	The section of construction road between the wheel washing bay and the public road	based					
	should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-	construction					
	off from entering public road drains.						
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reconditioned and reused wherever practicable. If the disposal of a certain residual	impacts from	Contractors		Phase	1/94, EIAOTM,	
	quantity cannot be avoided, the used slurry may be disposed of at the marine spoil	construction site				WPCO	
	grounds subject to obtaining a marine dumping licence from EPD on a case-by-case	runoff and land-					
	basis.	based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	system, it should be treated to the respective effluent standards applicable to foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewer, storm drains or the receiving waters as set out in the WPCO Technical	construction site				WPCO	
	Memorandum on Effluent Standards.	runoff and land-					
		based					
		construction					
S5.8.35	Water used in water testing to check leakage of structures and pipes should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reused for other purposes as far as practicable. Surplus unpolluted water could be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into storm drains.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should be sought during the design stage of the works with regard to the disposal of	impacts from	Contractors		and	1/94, EIAOTM,	
	the sterilizing water. The sterilizing water should be reused wherever practicable.	construction site			Construction	WPCO	
		runoff and land-			Phase		
		based					
		construction					
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	be sealed to prevent building debris, soil, sand etc. from entering public	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers/drains.	construction site				WPCO	
		runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	Recommended witigation measures	the					Status
			implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.38	Wastewater generated from building construction activities including concreting,	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	plastering, internal decoration, cleaning of works and similar activities should not be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into the stormwater drainage system.	construction site				WPCO	
	discharged into foul sewers, it should undergo the removal of settleable solids in a silt	runoff and land-					
	removal facility, and pH adjustment as necessary	based					
		construction					
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	should be neutralized to within the pH range of 6 to 10 before discharging into foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater	construction site				WPCO	
	should be tinkered off site for disposal into foul sewers or treated to a standard	runoff and land-					
	acceptable to storm drains and the receiving waters	based					
		construction					
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	floor drains, should be discharged into foul sewer via grease traps capable of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	providing at least 20 minutes retention during peak flow.	construction site				WPCO	
		runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	petrol interceptor with peak storm bypass.	impacts from	Contractors		Phase	1/94, EIAOTM,	
		construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	far as possible be located within roofed areas. The drainage in these covered areas	impacts from	Contractors		Phase	1/94, EIAOTM,	
	should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage	construction site				WPCO	
	should be contained and cleaned up immediately. Waste oil should be collected and	runoff and land-					
	stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	based					
		construction					
S5.8.43	Construction work force sewage discharges on site are expected to be connected to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	the existing trunk sewer or sewage treatment facilities. The construction sewage may	impacts from	Contractors		Phase	1/94, EIAOTM,	
	need to be handled by portable chemical toilets prior to the commission of the on-site	construction site				WPCO	
	sewer system. Appropriate numbers of portable toilets shall be provided by a licensed	runoff and land-					
	contractor to serve the large number of construction workers over the construction	based					
	site. The Contractor shall also be responsible for waste disposal and maintenance	construction					
	practices.						
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	produced from the construction activities. The Waste Disposal Ordinance (Cap 354)	impacts from	Contractors		Phase	WDO	
	and its subsidiary regulations in particular the Waste Disposal (Chemical Waste)	accidental					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	(General) Regulation should be observed and complied with for control of chemical	spillage of					
	wastes.	chemicals					
S5.8.45	Any service shop and maintenance facilities should be located on hard standings	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	۸
	within a bunded area, and sumps and oil interceptors should be provided.	impacts from	Contractors		Phase		
	Maintenance of vehicles and equipment involving activities with potential for leakage	accidental					
	and spillage should only be undertaken within the areas appropriately equipped to	spillage of					
	control these discharges.	chemicals					
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage	impacts from	Contractors		Phase	WDO	
	of Chemical Wastes" published under the Waste Disposal Ordinance details the	accidental					
	requirements to deal with chemical wastes. General requirements are given as	spillage of					
	follows:	chemicals					
	- suitable containers should be used to hold the chemical wastes to avoid leakage						*(1)
	or spillage during storage, handling and transport;						
	- chemical waste containers should be suitably labelled, to notify and warn the						^
	personnel who are handling the wastes, to avoid accidents; and						
	- storage area should be selected at a safe location on site and adequate space						*(1)
	should be allocated to the storage area.						
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	daily basis. The contractor should be responsible for keeping the water within the	impacts from	Contractors		Phase		
	site boundary and the neighbouring water free from rubbish.	floating refuse					
		and debris					

	WIT ELIMENTATION SCHEDOLE AND RECOMMENDED MITTOR						10veniber 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures & Main Concerns to address	measures?		measures?	measures to achieve?	
Ecologic	eal Impact						
S6.8.4	Measures to Minimize Disturbance	Minimize noise,	Design	Land-based	Construction	N/A	
	- Use of Quiet Mechanical Plant during the construction phase should be adopted	human and	Team /	works are	Phase		^
	wherever possible.	traffic	Contractor				
	- Hoarding or fencing should be erected around the works area boundaries during	disturbance to					٨
	the construction phase. The hoarding would screen adjacent habitats from	terrestrial habitat					
	construction phase activities, reduce noise disturbance to these habitats and also	and wildlife; and					
	to restrict access to habitats adjacent to works areas by site workers;	reduce dust					
	- Regular spraying of haul roads to minimize impacts of dust deposition on	generation					٨
	adjacent vegetation and habitats during the construction activities						
S6.8.5	Standard Good Site Practice	Reduce	Contractor	Land-based	Construction	N/A	
	- Placement of equipment or stockpile in designated works areas and access	disturbance to		works are	Phase		٨
	routes selected on existing disturbed land to minimise disturbance to natural	surrounding					
	habitats.	habitats					
	- Construction activities should be restricted to works areas that should be clearly						٨
	demarcated. The works areas should be reinstated after completion of the works.						
	- Waste skips should be provided to collect general refuse and construction wastes.						٨
	The wastes should be properly disposed off-site in a timely manner.						
	- General drainage arrangements should include sediment and oil traps to collect						٨
	and control construction site run-off.						
	- Open burning on works sites is illegal, and should be strictly prohibited.						٨
	- Measures should also be put into place so that litter, fuel and solvents do not enter						^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address				406761	
	the nearby watercourses.	10 444.000					
	the nearby watercourses.						
S6.8.8	-						
S6.8.9	Measure to Control Water Quality Impact	Control water	Design	Marine and	Construction	WQO	
S6.8.10	- Proper waste and dumping management; and	quality impact,	Team,	landbased	phase		^
	- Standard good-site practice for land-based construction.	especially on	contractor	works area			٨
		suspended solid					
		level; minimize					
		the					
		contamination of					
		wastewater					
		discharge,					
		accidental					
		chemical					
		spillage and					
		construction site					
		runoff to the					
		receiving water					
		bodies					

N	J	۸۱	/6	m	h	e۲	20	1	8

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S6.8.11	Compensation for Vegetation Loss	Compensate for	Design	Land-based	Construction	N/A	
	- Felling of mature trees should be compensated by planting of standard or heavy	the vegetation	Team,	works area	phase		^
	standard trees within or in vicinity of the affected area as far as practicable.	loss	contractor				
	Such compensatory planting for trees should be provided with at least a 1:1 ratio.						
	In addition, vegetation at the temporarily affected area should be reinstated with						
	species similar to the existing condition.						
Waste M	lanagement (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures	To reduce waste	Contractor	All work	Construction	Waste Disposal	
	- Nomination of an approved person, such as a site manager, to be responsible for	management		sites	Phase	Ordinance (Cap.	^
	good site practices, arrangements for collection and effective disposal to an	impacts				354)	
	appropriate facility, of all wastes generated at the site;						
	- Training of site personnel in site cleanliness, proper waste management and					Land	^
	chemical handling procedures;					(Miscellaneous	
	- Provision of sufficient waste disposal points and regular collection of waste;					Provisions)	^
	- Appropriate measures to minimize windblown litter and dust during transportation					Ordinance (Cap.	^
	of waste by either covering trucks or by transporting wastes in enclosed					28)	
	containers; and						^
	- Regular cleaning and maintenance programme for drainage systems, sumps and						
	oil interceptors.						
S8.6.4	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	Waste Disposal	
	- Segregation and storage of different types of waste in different containers, skips	waste reduction		sites	Phase	Ordinance (Cap.	^
	or stockpiles to enhance reuse or recycling of materials and their proper					354)	

	WIT ELIMIEN TATION SCHEDOLE AND RECOMMENDED MITTOR						10Veilibei 2010
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	disposal;						^
	- Encourage collection of aluminium cans by providing separate labelled bins to					Land	
	enable this waste to be segregated from other general refuse generated by the					(Miscellaneous	٨
	workforce;					Provisions)	
	- Proper storage and site practices to minimize the potential for damage or					Ordinance (Cap.	٨
	contamination of construction materials; and					28)	
	- Plan and stock construction materials carefully to minimize amount of waste						
	generated and avoid unnecessary generation of waste.						
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	The Contractor shall prepare and implement a WMP as part of the EMP in	waste reduction		sites	Phase	19/2005	^
	accordance with ETWB TCW No. 19/2005 which describes the arrangements for						
	avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of						
	different categories of waste to be generated from the construction activities. Such a						
	management plan should incorporate site specific factors, such as the designation of						
	areas for segregation and temporary storage of reusable and recyclable materials.						
	The EMP should be submitted to the Engineer for approval. The Contractor should						
	implement the waste management practices in the EMP throughout the construction						
	stage of the Project. The EMP should be reviewed regularly and updated by the						
	Contractor.						
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	- C&D materials would be reused in the project and other local concurrent projects	waste reduction		sites	Phase	19/2005	٨
	as far as possible.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S8.6.7	Storage, Collection and Transportation of Waste	To minimize	Contractor	All work	Construction	-	
	Should any temporary storage or stockpilling of waste is required, recommendations to	potential		sites	Phase		
	minimize the impacts include:	adverse					
	- Waste, such as soil, should be handled and stored well to ensure secure	environmental					^
	containment, thus minimizing the potential of pollution;	impacts arising					
	- Maintain and clean storage areas routinely;	from waste					^
	- Stockpiling area should be provided with covers and water spraying system to	storage					^
	prevent materials from wind-blown or being washed away; and						
	- Different locations should be designated to stockpile each material to enhance						^
	reuse.						
S8.6.8/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction		
Waste	- Remove waste in timely manner;	potential		sites	Phase		۸
Manage	- Waste collectors should only collect wastes prescribed by their permits;	adverse					^
ment	- Impacts during transportation, such as dust and odour, should be mitigated by	environmental					^
Plan	the use of covered trucks or in enclosed containers;	impacts arising					
	- Obtain relevant waste disposal permits from the appropriate authorities, in	from waste					^
	accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal	collection and					
	(Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the	disposal					
	Land (Miscellaneous Provisions) Ordinance (Cap. 28);						
	- Waste should be disposed of at licensed waste disposal facilities/ alternative						^
	disposal ground approved by RE and DEP; and						^
	- Maintain records of quantities of waste generated, recycled and disposed.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S8.6.9/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction	DEVB TCW No.	
Waste	- Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010,	potential		sites	Phase	6/2010	^
Manage	Trip Ticket System for Disposal of Construction & Demolition Materials, to	adverse					
ment	monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A	environmental					
Plan	recording system for the amount of waste generated, recycled and disposed	impacts arising					
	(including disposal sites) should be proposed.	from waste					
		collection and					
		disposal					
S8.6.11 -	Sorting of C&D Materials	To minimize	Contractor	All work	Construction	DEVB TCW No.	
S8.6.13/	- Sorting to be performed to recover the inert materials, reusable and recyclable	potential		sites	Phase	6/2010	^
Waste	materials before disposal off-site.	adverse					
Manage	- Specific areas shall be provided by the Contractors for sorting and to provide	environmental				ETWB TCW No.	^
ment	temporary storage areas for the sorted materials.					33/2002	
Plan	- The C&D materials should at least be segregated into inert and non-inert						^
	materials, in which the inert portion could be reused and recycled in the					ETWB TCW No.	
	reclamation as far as practicable before delivery to PFRFs. While opportunities					19/2005	
	for reusing the non-inert portion should be investigated before disposal of at						
	designated landfills						
	-						
S8.6.17 –	Sediments (con't)	To determine the	Contractor	All works	Construction		
S8.6.20	- Requirements of the Air Pollution Control (Construction Dust) Regulation, where	best handling		areas with	Phase		^

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	relevant, shall be adhered to during boring, excavation, transportation and	and treatment of		sediments			
	disposal of sediments or cement stabilization of sediment.	sediment		concern			
	- A treatment area should be confined for carrying out the cement stabilization						^
	mixing and temporary stockpile. The area should be designed to prevent						
	leachate from entering the ground. Leachate, if any, should be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	- In order to minimise the potential odour / dust emissions during boring,						^
	excavation and transportation of the sediment, the excavated sediments should						
	be kept wet during excavation/boring and should be properly covered when						
	placed on barges/trucks. Loading of the excavated sediment to the barge						
	should be controlled to avoid splashing and overflowing of the sediment slurry to						
	the surrounding water.						N/A
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
	-						
	-						
S8.6.26/	Chemical Wastes.	To ensure	Contractor	All works	Construction	Code of Practice	
Waste	- If chemical wastes are produced at the construction site, the Contractor would be	proper		sites	Phase	on the Packaging,	^
Manage	required to register with the EPD as a Chemical Waste Producer and to follow	management of				Labelling and	
ment	the guidelines stated in the Code of Practice on the Packaging, Labelling and	chemical waste				Storage of	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Plan	Storage of Chemical Wastes. Good quality containers compatible with the					Chemical Wastes	
	chemical wastes should be used, and incompatible chemicals should be stored						
	separately. Appropriate labels should be securely attached on each chemical					Waste Disposal	
	waste container indicating the corresponding chemical characteristics of the					(Chemical Waste)	
	chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful,					(General)	
	corrosive, etc. The Contractor shall use a licensed collector to transport and					Regulation	
	dispose of the chemical wastes, to either the Chemical Waste Treatment Centre						
	at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal						
	(Chemical Waste) (General) Regulation.						
S8.6.27/	General Refuse	To ensure	Contractor	All works	Construction	Public Health and	^
Waste	- General refuse should be stored in enclosed bins or compaction units separate	proper		sites	Phase	Municipal Services	
Manage	from C&D material. A reputable waste collector should be employed by the	management of				Ordinance (Cap.	
ment	contractor to remove general refuse from the site, separately from C&D material.	general refuse				132)	
Plan	Preferably an enclosed and covered area should be provided to reduce the						
	occurrence of 'wind blown' light material.						
Impact o	on Cultural Heritage (Construction Phase)						
S9.6.4	Dust and visual impacts	To prevent dust	Contractors	Work areas	Construction	EIAO; GCHIA;	
	- Temporarily fenced off buffer zone with allowance for public access (minimum 1	and visual			Phase	AMO	^
	m) should be provided;	impacts					
	- The open yard in front of the temple should be kept as usual for annual Tin Hau						^
	festival;						^
	- Monitoring of vibration impacts should be conducted when the construction						

No	vem	her	201	IЯ

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	works are less than 100m from the temple.						
Landsca	pe and Visual Impact (Construction Phase)						
Table	CM1 - Construction area and contractor's temporary works areas to be minimised to	Avoid impact on	CEDD (via	General	Construction	N/A	^
10.8.1/	avoid impacts on adjacent landscape.	adjacent	Contractor)		planning and		
Landsca		landscape areas			during		
ре					construction		
Mitigation					period		
Plan							
Table	CM2 - Reduction of construction period to practical minimum.	Minimise	CEDD (via	N/A	Construction	N/A	^
10.8.1/		duration of	Contractor)		planning		
Landsca		impact					
ре							
Mitigation							
Plan							
Table	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical,	To allow re-use	CEDD (via	General	Site clearance	As per the	^
10.8.1/	to be stripped and stored for re-use in the construction of the soft landscape works.	of topsoil	Contractor)			Particular	
Landsca	The Contract Specification shall include storage and reuse of topsoil as appropriate.					Specification	
ре							
Mitigation							
Plan							
Table	CM4 - Existing trees at boundary of site and retained trees within site boundary to be	To minimize tree	CEDD (via	As per	Site clearance	ETWB TC 3/2006	^
10.8.1/	carefully protected during construction. Detailed Tree Protection Specification shall be	loss	Contractor)	approved	and	and as per tree	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Landsca	provided in the Contract Specification, under which the Contractor shall be required to			Tree	throughout	protection	
ре	submit, for approval, a detailed working method statement for the protection of trees			Removal	construction	measures in	
Mitigation	prior to undertaking any works adjacent to all retained trees, including trees in			Application(s	period	Particular	
Plan	contractor's works areas. (Tree protection measures will be detailed at Tree Removal)		Specification	
	Application stage).						
Table	CM5 - Trees unavoidably affected by the works shall be transplanted where	To maximize	CEDD (via	As per	Site clearance	ETWB TC 3/2006	۸
10.8.1/	practicable. Where possible, trees should be transplanted direct to permanent	preservation of	Contractor)	approved		and as per tree	
Landsca	locations rather than temporary holding nurseries. A detailed tree transplanting	existing trees		Tree		protection	
ре	specification shall be provided in the Contract Specification and sufficient time for			Removal		measures in	
Mitigation	preparation shall be allowed in the construction programme.			Application(s		Particular	
Plan)		Specification	
Table	CM6 - Advance screen planting of fast growing tree and shrub species to noise	To maximize	CEDD (via	At Lam Tin	Beginning of	N/A	^
10.8.1/	barriers and hoardings. Trees shall be capable of reaching a height >10m within 10	screening of the	Contractor)	Interchange	construction		
Landsca	years.	works		and edge of	period		
ре				Road P2			
Mitigation				landscape			
Plan				deck, TKO			
Table	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual	CEDD (via	General	Throughout	As per Particular	N/A
10.8.1/		intrusion	Contractor)		construction	Specification	
Landsca					period		
ре							
Mitigation							

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Plan							
Table	CM8 - Control of night-time lighting by hooding all lights and through minimisation of	To reduce visual	CEDD (via	General	Throughout	N/A	^
10.8.1/	night working periods.	intrusion	Contractor)		construction		
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM9 - Screening of works areas with hoardings with appropriate colours compatible	Reduction of	CEDD (via	Project site	Excretion of	N/A	^
10.8.1/	with the surrounding area	visual intrusion	Contractor)	Boundary	site hoarding		
Landsca							
ре							
Mitigation							
Plan							
Table	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of	CEDD (via	Built	Design and	N/A	^
10.8.1/		visual intrusion	Contractor)	structures	construction		
Landsca		and integration			stage		
ре		with					
Mitigation		environment					
Plan							
Table	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of	CEDD (via	TKO	Throughout	N/A	^
10.8.1/		contamination of	Contractor)	reclamation,	construction		
Landsca		water courses		TKO	period		

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
ре		and water bodie		tunnel			
Mitigation				portal, Cha			
Plan				Kwo Ling			
				roadworks			
Table	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with	Minimise loss of	CEDD (via	Temporary	Construction	N/A	N/A
10.8.1	adjacent coastline characte	Junk Bay and	Contractor)	reclamation	planning and		
		integration with		for barging	reclamation		
		existing coastlin		points at	stages		
				TKO and			
				Lam Tin and			
				permanent			
				reclamation			
				for TKO			
				Interchange			
				slip roads			
				and Road			
				P2			

Table II - Observations/reminders/non-compliance made during Site Audit

Key:

- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Status /	EIA Ref.	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Observation/Reminder
Remark					
Waste / C	hemical Man	agement (Construction Phase)			
*(1)	S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	NE/2015/03	Construction of	Chemical containers were observed placed on the ground
		Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and		Northern	without drip tray. Contractor should provide drip tray to avoid
		Storage of Chemical Wastes" published under the Waste Disposal Ordinance		Footbridge	leakage.
		details the requirements to deal with chemical wastes. General requirements are			
		given as follows:			
		- suitable containers should be used to hold the chemical wastes to avoid			
		leakage or spillage during storage, handling and transport;			
		- storage area should be selected at a safe location on site and adequate			
		space should be allocated to the storage area.			

Table I – Recommended Mitigation Measures stipulated in EM&A Manual of the Project

(Further information on observations/reminders/non-compliance made during site audit should refer to Table II)

Contract: NE/2017/01

Key:

- Mitigation measure was fully implemented.
- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

N/A Not Applicable

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul	To minimize the	Contractor	All Active	Construction	APCO	^
	roads	dust impact		Work Sites	phase		
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping	To minimize the	Contractor	Barging	Construction	APCO	^
	hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	dust impact		Points	phase		
S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust)	To minimize the	Contractor	All	Construction	APCO and Air	
	Regulation and good site practices:	dust impact		Construction	phase	Pollution Control	
	- Use of regular watering to reduce dust emissions from exposed site surfaces and			Work Sites		(Construction	*(3)
	unpaved roads, particularly during dry weather.					Dust) Regulation	
	- Use of frequent watering for particularly dusty construction areas and areas close						*(3)
	to ASRs.						
	- Side enclosure and covering of any aggregate or dusty material storage piles to						۸

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
		reduce emissions. Where this is not practicable owing to frequent usage,						
		watering shall be applied to aggregate fines.						
	-	Open stockpiles shall be avoided or covered. Where possible, prevent placing						٨
		dusty material storage piles near ASRs.						
	-	Tarpaulin covering of all dusty vehicle loads transported to, from and between						^
		site locations.						
	-	Establishment and use of vehicle wheel and body washing facilities at the exit						N/A
		points of the site.						
	-	Provision of wind shield and dust extraction units or similar dust mitigation						^
		measures at the loading area of barging point, and use of water sprinklers at the						
		loading area where dust generation is likely during the loading process of loose						
		material, particularly in dry seasons/ periods.						
	-	Provision of not less than 2.4m high hoarding from ground level along site						^
		boundary where adjoins a road, streets or other accessible to the public except						
		for a site entrance or exit.						
	-	Imposition of speed controls for vehicles on site haul roads.						٨
	-	Where possible, routing of vehicles and positioning of construction plant should						٨
		be at the maximum possible distance from ASRs						
	-	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA)						^
		should be covered entirely by impervious sheeting or placed in an area sheltered						
		on the top and the 3 sides.						
	_	Instigation of an environmental monitoring and auditing program to monitor the						^

EIA Ref.	Pacammandad Mitigation Massures		Who to	Location of	When to		Status
	Recommended Mitigation Measures	Objectives of				What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	construction process in order to enforce controls and modify method of work if						
	dusty conditions arise.						
1	Emission from Vehicles and Plants	Reduce air	Contractor	All	Construction	• APCO	
	All vehicles shall be shut down in intermittent use.	pollution		construction	stage		^
	Only well-maintained plant should be operated on-site and plant should be	emission from		sites			^
	serviced regularly to avoid emission of black smoke.	construction					
	All diesel fuelled construction plant within the works areas shall be powered by	vehicles and					^
	ultra low sulphur diesel fuel (ULSD)	plants					
1	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated	Reduce air	Contractor	All	Construction	• APCO	^
	machines	pollution		construction	stage		
		emission from		sites			
		construction					
		vehicles and					
		plants					
Sediment	- Tarpaulin sheets will be provided to cover dredged materials during	Control potential	Contractor	NE/2015/02	Construction	EIAO, APCO	٨
Manage	transportation offsite.	impacts from			stage		
ment	Water Sprinklers will be installed along outer steel frame. Dusty materials will be	Cement s/s			-		^
Plan	dampened by spraying water to suppress dust generation during mixing	process					
	operation						
	 Subject to the odour intensity and instruction by the Supervisor, odour 						٨
	suppressant will be applied over the marine sediments via water blaster to						
	minimize the impact.						
	minimize the impact.						

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	-	The unloading / loading areas of the marine sediments will be barricaded with						
		minimum 3.5m high barrier facing the nearest resident to minimize the dust						^
		impact. The mixing area and curing area will be enclosed with 3-sides and roof to						
		minimize the dust impact.						
	-	The mixing area will be established with retractable roof on top and with						^
		corrugated steel sheet at side enclosure by 5.4m high concrete block walls to						
		prevent spread of dust during the mixing process with cement.						
	-	Handling and mixing of cement will follow the Air Pollution Control (Construction						^
		Dust) Regulation to avoid fugitive dust emissions.						
	-	The discharge of cement from silo hopper to the concrete mixer truck will be 4-						^
		side enclosed by Tarpaulin to minimize the dust emission.						
	-	The mixing of cement and water will be confined in the concrete mixer truck until						۸
		the pre-mixing completed. The hydrated cement will then be unloaded to the						
		mixing area to mix with the sediment.						
	-	Treated marine sediments in the stockpiling area shall be covered by tarpaulin						٨
		sheets or similar material except the operating earthwork front.						۸
	-	The soil filled platform is covered by a layer of sand fill material, and frequent						
		water spray will be carried out on the sand surface for dust control.						^
	-	Any excessive air emissions will be inspected and recorded.						
	-	Sediment height of treated marine sediment being kept 0.9 m below the top level						^
		of concrete block wall during rainy season.						

							10verriber 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Noise In	npact (Construction Phase)						
S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	*(2) / •(2)
	Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer,	construction			phase		
	Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver,	noise impact					
	Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration	arising from the					
	Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender,	Project at the					
	Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump	affected NSRs					
	and Concrete Pump.						
Noise	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full	To minimize	Contractor	Work Sites	Construction	EIAO-TM, NCO	*(2) / •(2)
Mitigation	Enclosure for PME according to the approved Noise Mitigation Plan	construction			phase		
Plan		noise impact					
		arising from the					
		Project at the					
		affected NSRs					
S4.9	Good Site Practice	To minimize	Project	Work sites	Construction	EIAO-TM, NCO	
	- Only well-maintained plant should be operated on-site and plant should be	construction	Proponent		Period		٨
	serviced regularly during the construction program	noise impact					
	- Silencers or mufflers on construction equipment should be utilized and should be	arising from the					٨
	properly maintained during the construction program.	Project at the					
	- Mobile plant, if any, should be sited as far away from NSRs as possible.	affected NSRs					٨
	- Machines and plant (such as trucks) that may be in intermittent use should be						٨
	shut down between works periods or should be throttled down to a minimum.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status	
/ EP		the	implement	the	Implement	requirements or		
Submiss		recommended	the	measures	the	standards for the		
ion		Measures &	measures?		measures?	measures to		
		Main Concerns				achieve?		
		to address						
	- Plant known to emit noise strongly in one direction should, wherever possible, be						۸	
	orientated so that the noise is directed away from the nearby NSRs.							
	- Material stockpiles and other structures should be effectively utilized, wherever						^	
	practicable, in screening noise from on-site construction activities.							
S4.9	Scheduling of Construction Works during School Examination Period	To minimize	Contractor	Work site	Construction	EIAO-TM, NCO	N/A	
		construction		near school	phase			
		noise impact						
		arising from the						
		Project at the						
		affected NSRs						
Water Q	uality Impact (Construction Phase)	1	1			,		
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A	
	1,900kg/m³, with fine content of 25% or less	impacts from	Contractors		Phase			
		filling activities						
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A	
	column shall be adopted for construction of seawall foundation. During the stone	impacts from	Contractors		Phase			
	column installation (also including the installation of steel cellular caisson), silt curtain	filling activities						
	shall be employed around the active stone column installation points.							
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	N/A	
	opening of about 50m for marine access) shall be completed prior to the filling	impacts from	Contractors		Phase			
	activities. The seawall opening of about 50m wide for marine access shall be	filling activities						
	selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling							

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	barge trips per day shall be made with a maximum daily rate of 3,000m³ (i.e. 1,000 m³						
	per trip) for the filling operation at the reclamation area for Road P2. All filling works						
	shall be carried out behind the seawall with the use of single silt curtain at the marine						
	access.						
Silt	- Silt curtains should be deployed properly to surround the works area.	Control potential	Contractor	NE/2015/01,	Construction	EIAO	۸
Curtain	- Maintenance of silt curtain should be provided.	impacts from		NE/2015/02,	stage		
Deploym	- Sufficient stock of silt curtain should be provided on site.	marine woroks		NE/2017/01			
ent Plan							
Sediment	- Loading of barges and hoppers will be controlled to prevent splashing of dredged	Control potential	Contractor	NE/2015/02	Construction	EIAO, WPCO	۸
Manage	materials into the surrounding water. Barges or hoppers will not be filled to a	impacts from			stage		
ment	level that will cause the overflow of materials or pollute water during loading or	Cement s/s					
Plan	transportation.	process					
	- Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage						^
	of material. Excess material shall be cleaned from the decks and exposed fittings						
	of barges and hopper dredgers before the vessel is moved.						
	- Monitoring of the barge loading shall be conducted to ensure that loss of material						^
	does not take during transportation.						
	- Transport barges or vessels shall be equipped with automatic self-monitoring						^
	devices.						
	- Vehicles containing any untreated / treated marine sediments will be suitably						^
	covered to limit potential dust emissions or potential contaminated wastewater						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	run-off, and truck bodies and tailgates will be sealed to prevent any discharge						
	during transport or wet conditions.						^
	- The leachate from the untreated marine sediment will be collected and treated in						
	the mixing pool for cement s/s treatment.						^
	- A 300mm diameter U-channel will be constructed along the perimeter of the						
	cement s/s treatment facility to collect the run-off, if any, shall be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	Cleaning for the u-channel and desilting pits shall be conducted on weekly basic.						
	- The stockpile area of treated marine sediment will be surrounded by the						^
	perimeter concrete block walls with geotextile membranes installed at the inner						
	face of the concrete block walls. The types of perimeter wall can be used						
	interchangeably. The Structural Feasibility of the perimeter wall for the changes						
	of height of the stockpile had been checked and certified by ICE.						
	- The mixing areas will be completely paved or covered by linings in order to avoid						^
	contamination to underlying soil or groundwater and will be confined by partition						
	concrete block walls for carrying out the mixing and temporary stockpile of						
	treated sediment.						
S5.8.3	Other good site practices should be undertaken during filling operations include:	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	
	- all marine works should adopt the environmental friendly construction methods	impacts from	Contractors		Phase	Waste Disposal	^
	as far as practically possible including the use of cofferdams to cover the	filling activities				Ordinance (WDO)	
	construction area to separate the construction works from the sea;	and marine-					
	- floating single silt curtain shall be employed for all marine works;	based					۸

N	J	O١	/e	m	bei	r 2	01	18

EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
	-	all vessels should be sized so that adequate clearance is maintained between	construction					^
		vessels and the seabed in all tide conditions, to ensure that undue turbidity is not						
		generated by turbulence from vessel movement or propeller wash;						
	-	all hopper barges should be fitted with tight fitting seals to their bottom openings						^
		to prevent leakage of material;						
	-	excess material shall be cleaned from the decks and exposed fittings of barges						^
		before the vessel is moved;						
	-	adequate freeboard shall be maintained on barges to reduce the likelihood of						^
		decks being washed by wave action;						
	-	loading of barges and hoppers should be controlled to prevent splashing of filling						۸
		material into the surrounding water. Barges or hoppers should not be filled to a						
		level that will cause the overflow of materials or polluted water during loading or						
		transportation;						٨
	-	any pipe leakages shall be repaired quickly. Plant should not be operated with						
		leaking pipes;						۸
	-	construction activities should not cause foam, oil, grease, scum, litter or other						
		objectionable matter to be present on the water within the site or dumping						^
		grounds; and						
	-	before commencement of the reclamation works, the holder of Environmental						
		Permit has to submit plans showing the phased construction of the reclamation,						
		design and operation of the silt curtain.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	submitted for EPD agreement before commencement of construction phase with due	impacts from	Contractors		Phase	1/94, EIAOTM,	
	consideration of good site practices.	filling activities				WPCO	
		and marine					
		based					
		construction					
ERR	To minimize water quality impact arising from the dredging and filling works for	Control potential	CEDD's	Work site	Construction	ProPECC PN	
S5.6.1	Reclamation for Road P2, the following mitigation measures shall be implemented:	impacts from	Contractors		Phase	1/94, EIAOTM,	
	- Before carrying out any dredging and underwater filling works, a temporary	dredging and				WPCO	۸
	barrier shall first be constructed to a height above the high water mark to	filling works for					
	completely enclose the works site (without any opening at the barrier wall)	Reclamation for					
	- The temporary barrier fully enclosing the dredging and underwater filling works	Road P2					۸
	site shall not be removed before completion of all dredging and underwater						
	filling works.						N/A
	- Water quality sampling and testing shall be carried out to demonstrate that the						
	water quality inside the enclosed barrier is comparable to the ambient or						
	baseline levels prior to the removal of the fully enclosed barrier.						٨
	- Silt curtains shall be deployed for the installation and removal of the temporary						
	barrier and at the double water gates marine access opening during its						
	operation.						

1	WILLIAM CONEDUCE AND RECOMMENDED WITHOUT						10 Veilibei 20
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	*(1)
	and prevent high loading of SS from entering the marine environment. Proper site	impacts from	Contractors		Phase	1/94, EIAOTM,	
	management is essential to minimise surface water runoff, soil erosion and sewage	construction site				WPCO	
	effluents.	runoff and land-					
		based					
		construction					
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	٨
	both engineering and environmental requirements in order to ensure adequate	impacts from	Contractors		and	1/94, EIAOTM,	
	hydraulic capacity of all drains.	construction site			Construction	WPCO, TM-DSS	
		runoff and land-			Phase		
		based					
		construction					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	with the guidelines stipulated in the EPD's Practice Note for Professional Persons,	impacts from	Contractors		Phase	1/94, EIAOTM,	
	Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater	construction site				WPCO, TM-DSS	
	best management practices, as detailed in below, should be implemented to ensure that	runoff and land-					
	all construction runoff complies with WPCO standards and no unacceptable impact on	based					
	the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the	construction					
	construction site should be controlled to comply with the standards for effluents						
	discharged into the corresponding WCZ under the TM-DSS.						

Personmended Mitigation Massures			Location of	When to		Status
Recommended witigation measures						Status
		·		·		
		the	measures	the	standards for the	
	Measures &	measures?		measures?	measures to	
	Main Concerns				achieve?	
	to address					
Exposed soil areas should be minimised to reduce the potential for increased siltation,	Control potential	CEDD's	Work site	Construction	ProPECC PN	
contamination of runoff, and erosion. Construction runoff related impacts associated	impacts from	Contractors		Phase	1/94, EIAOTM,	^
with the above ground construction activities can be readily controlled through the use	construction site				WPCO	
of appropriate mitigation measures which include:	runoff and land-					
- use of sediment traps; and	based					N/A
- adequate maintenance of drainage systems to prevent flooding and overflow.	construction					^
Construction site should be provided with adequately designed perimeter channel and	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
pretreatment facilities and proper maintenance. The boundaries of critical areas of	impacts from	Contractors		Phase	1/94, EIAOTM,	
earthworks should be marked and surrounded by dykes or embankments for flood	construction site				WPCO	
protection. Temporary ditches should be provided to facilitate runoff discharge into the	runoff and land-					
appropriate watercourses, via a silt retention pond. Permanent drainage channels	based					
should incorporate sediment basins or traps and baffles to enhance deposition rates.	construction					
The design of efficient silt removal facilities should be based on the guidelines in						
Appendix A1 of ProPECC PN 1/94.						
Ideally, construction works should be programmed to minimise surface excavation	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
works during the rainy season (April to September). All exposed earth areas should be	impacts from	Contractors		Phase	1/94, EIAOTM,	
completed as soon as possible after earthworks have been completed, or	construction site				WPCO	
alternatively, within 14 days of the cessation of earthworks where practicable. If	runoff and land-					
excavation of soil cannot be avoided during the rainy season, or at any time of year	based					
when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or	construction					
other means.						
	contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow. Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or	the recommended Measures & Main Concerns to address Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow. Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be construction site runoff and land-back during the rainy season of earthworks where practicable. If alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or construction.	Exposed soil areas should be minimised to reduce the potential for increased sitiation, control potential contramination of runoff, and erosion. Construction runoff related impacts associated impacts from construction site of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow. Construction site should be provided with adequately designed perimeter channel and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be construction site runoff and land-completed as soon as possible after earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or construction.	Exposed soil areas should be minimised to reduce the potential for increased silitation, contraination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow. Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or construction.	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow. Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of carthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavaration of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarppullin or	Exposed soil areas should be minimised to reduce the potential for increased silitation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow. Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be construction of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of approximately 6 to 8m³ capacity, are recommended as a general mitigation	impacts from	Contractors		Phase	1/94, EIAOTM,	
	measure which can be used for settling surface runoff prior to disposal. The system	construction site				WPCO	
	capacity is flexible and able to handle multiple inputs from a variety of sources and	runoff and land-				S5	
	particularly suited to applications where the influent is pumped.	based					
		construction					
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	work or surface protection should be carried out immediately after the final surfaces	impacts from	Contractors		Phase	1/94, EIAOTM,	
	are formed to prevent erosion caused by rainstorms. Appropriate drainage like	construction site				WPCO	
	intercepting channels should be provided where necessary.	runoff and land-				S5	
		based					
		construction					
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	excavation of trenches in wet seasons is necessary, they should be dug and backfilled	impacts from	Contractors		Phase	1/94, EIAOTM,	
	in short sections. Rainwater pumped out from trenches or foundation excavations	construction site				WPCO	
	should be discharged into storm drains via silt removal facilities.	runoff and land-				S5	
		based					
		construction					
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	material) of more than 50m³ should be covered with tarpaulin or similar fabric during	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms. Measures should be taken to prevent the washing away of construction	construction site				WPCO	
	materials, soil, silt or debris into any drainage system.	runoff and land-					

	IN LEMENTATION CONEDULE AND RECOMMENDED MITTOR	111011 III = 100					TOVEITIBET 2010
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	and temporarily sealed so as to prevent silt, construction materials or debris being	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washed into the drainage system and storm runoff being directed into foul sewers.	construction site				WPCO	
	Discharge of surface run-off into foul sewers must always be prevented in order not to	runoff and land-					
	unduly overload the foul sewerage system.	based					
		construction					
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	taken when a rainstorm is imminent or forecast, and actions to be taken during or after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular	construction site				WPCO	
	attention should be paid to the control of silty surface runoff during storm events,	runoff and land-					
	especially for areas located near steep slopes.	based					
		construction					
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	prevent the release of oils and grease into the storm water drainage system after	impacts from	Contractors		Phase	1/94, EIAOTM,	
	accidental spillages. The interceptor should have a bypass to prevent flushing during	construction site				WPCO	
	periods of heavy rain.	runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	no earth, mud, debris and the like is deposited by them on roads. An adequately	impacts from	Contractors		Phase	1/94, EIAOTM,	
	designed and located wheel washing bay should be provided at every site exit, and	construction site				WPCO	
	washwater should have sand and silt settled out and removed at least on a weekly	runoff and land-					
	basis to ensure the continued efficiency of the process. The section of access road	based					
	leading to, and exiting from, the wheelwash bay to the public road should be paved	construction					
	with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil						
	and silty water to public roads and drains.						
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	deposited silt and grit should be removed regularly, at the onset of and after each	impacts from	Contractors		Phase	1/94, EIAOTM,	
	rainstorm to ensure that these facilities are functioning properly at all times.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.20	It is recommended that on-site drainage system should be installed prior to the	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	commencement of other construction activities. Sediment traps should be installed in	impacts from	Contractors		Phase	1/94, EIAOTM,	
	order to minimise the sediment loading of the effluent prior to discharge into foul	construction site				WPCO	
	sewers. There shall be no direct discharge of effluent from the site into the sea.	runoff and land-					
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	discharge should be adequately designed for the controlled release of storm flows. All	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sediment control measures should be regularly inspected and maintained to ensure	construction site				WPCO	
	proper and efficient operation at all times and particularly following rain storms. The	runoff and land-					
	temporarily diverted drainage should be reinstated to its original condition when the	based					
	construction work has finished or the temporary diversion is no longer required.	construction					
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	areas, within bunds of a capacity equal to 110% of the storage capacity of the largest	impacts from	Contractors		Phase	1/94, EIAOTM,	
	tank, to prevent spilled fuel oils from reaching the coastal waters.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	^
	stormwater discharges and the existing or planned seawater intakes during	impacts from	Contractors		Phase	TMDSS	
	construction and operational phases	construction site					
		runoff and land-					
		based					
		construction					
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	of ground water level in basement or foundation construction, and groundwater	impacts from	Contractors		Phase	1/94, EIAOTM,	
	seepage pumped out of tunnels or caverns under construction should be discharged	construction site				WPCO	
	into storm drains after the removal of silt in silt removal facilities.	runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.25 -	Grouting would be adopted as measure to reduce the groundwater inflow into the	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
S5.8.27	tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will	impacts from	Contractors		Phase	1/94, EIAOTM,	
& Table	be measured during the excavation. The groundwater levels above the tunnel will	construction site				WPCO, Buildings	
5.18	also be monitored by piezometers. If the inflow rate exceeds the pre-determined	runoff and land-				Ordinance	
	groundwater control criteria or the groundwater drawdown exceeds the required limit,	based					
	pre-excavation grouting will be required to reduce the groundwater inflow. No	construction					
	significant change of groundwater levels would therefore be expected. Any chemicals/						
	foaming agents which would be entrained to the groundwater should be						
	biodegradable and non-toxic throughout the tunnel construction. Potential						
	groundwater quality impact would be minimal as the used material is non-toxic and						
	biodegradable. No adverse groundwater quality would therefore be expected.						
	Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to						
	preserve the groundwater levels at all times during the tunnel construction are set out						
	in Table 5.18.						
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should as far as practicable be recirculated after sedimentation. When there is a	impacts from	Contractors		and	1/94, EIAOTM,	
	need for final disposal, the wastewater should be discharged into storm drains via silt	construction site			Construction	WPCO	
	removal facilities.	runoff and land-			Phas		
		based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.29 -	Wastewater generated from the washing down of mixing trucks and drum mixers and	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
S5.8.31	similar equipment should whenever practicable be recycled. The discharge of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	wastewater should be kept to a minimum. To prevent pollution from wastewater	construction site				WPCO	
	overflow, the pump sump of any water recycling system should be provided with an	runoff and land-					
	online standby pump of adequate capacity and with automatic alternating devices.	based					
	Under normal circumstances, surplus wastewater may be discharged into foul sewers	construction					
	after treatment in silt removal and pH adjustment facilities (to within the pH range of 6						
	to 10). Disposal of wastewater into storm drains will require more elaborate						
	treatment.						
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	ensure no earth, mud, debris and the like is deposited by them on roads. A wheel	impacts from	Contractors		Phase	1/94, EIAOTM,	
	washing bay should be provided at every site exit if practicable and wash-water	construction site				WPCO	
	should have sand and silt settled out or removed before discharging into storm drains.	runoff and land-					
	The section of construction road between the wheel washing bay and the public road	based					
	should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-	construction					
	off from entering public road drains.						
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reconditioned and reused wherever practicable. If the disposal of a certain residual	impacts from	Contractors		Phase	1/94, EIAOTM,	
	quantity cannot be avoided, the used slurry may be disposed of at the marine spoil	construction site				WPCO	
	grounds subject to obtaining a marine dumping licence from EPD on a case-by-case	runoff and land-					
	basis.	based					
		construction					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	system, it should be treated to the respective effluent standards applicable to foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewer, storm drains or the receiving waters as set out in the WPCO Technical	construction site				WPCO	
	Memorandum on Effluent Standards.	runoff and land-					
		based					
		construction					
S5.8.35	Water used in water testing to check leakage of structures and pipes should be	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	reused for other purposes as far as practicable. Surplus unpolluted water could be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into storm drains.	construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD	Control potential	CEDD's	Work site	Design Stage	ProPECC PN	N/A
	should be sought during the design stage of the works with regard to the disposal of	impacts from	Contractors		and	1/94, EIAOTM,	
	the sterilizing water. The sterilizing water should be reused wherever practicable.	construction site			Construction	WPCO	
		runoff and land-			Phase		
		based					
		construction					
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	be sealed to prevent building debris, soil, sand etc. from entering public	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers/drains.	construction site				WPCO	
		runoff and land-					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP	Recommended witigation measures	the					Status
			implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		based					
		construction					
S5.8.38	Wastewater generated from building construction activities including concreting,	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	plastering, internal decoration, cleaning of works and similar activities should not be	impacts from	Contractors		Phase	1/94, EIAOTM,	
	discharged into the stormwater drainage system.	construction site				WPCO	
	discharged into foul sewers, it should undergo the removal of settleable solids in a silt	runoff and land-					
	removal facility, and pH adjustment as necessary	based					
		construction					
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	should be neutralized to within the pH range of 6 to 10 before discharging into foul	impacts from	Contractors		Phase	1/94, EIAOTM,	
	sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater	construction site				WPCO	
	should be tinkered off site for disposal into foul sewers or treated to a standard	runoff and land-					
	acceptable to storm drains and the receiving waters	based					
		construction					
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and	Control potential	CEDD's	Work site	Construction	ProPECC PN	N/A
	floor drains, should be discharged into foul sewer via grease traps capable of	impacts from	Contractors		Phase	1/94, EIAOTM,	
	providing at least 20 minutes retention during peak flow.	construction site				WPCO	
		runoff and land-					
		based					
		construction					

	WIT LEWISH TATION SCHEDOLS AND RECOMMENDED WITTON						TOVETTIBET ZUTC
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a	Control potential	CEDD's	Work site	Construction	ProPECC PN	٨
	petrol interceptor with peak storm bypass.	impacts from	Contractors		Phase	1/94, EIAOTM,	
		construction site				WPCO	
		runoff and land-					
		based					
		construction					
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as	Control potential	CEDD's	Work site	Construction	ProPECC PN	۸
	far as possible be located within roofed areas. The drainage in these covered areas	impacts from	Contractors		Phase	1/94, EIAOTM,	
	should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage	construction site				WPCO	
	should be contained and cleaned up immediately. Waste oil should be collected and	runoff and land-					
	stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	based					
		construction					
S5.8.43	Construction work force sewage discharges on site are expected to be connected to	Control potential	CEDD's	Work site	Construction	ProPECC PN	^
	the existing trunk sewer or sewage treatment facilities. The construction sewage may	impacts from	Contractors		Phase	1/94, EIAOTM,	
	need to be handled by portable chemical toilets prior to the commission of the on-site	construction site				WPCO	
	sewer system. Appropriate numbers of portable toilets shall be provided by a licensed	runoff and land-					
	contractor to serve the large number of construction workers over the construction	based					
	site. The Contractor shall also be responsible for waste disposal and maintenance	construction					
	practices.						
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	۸
	produced from the construction activities. The Waste Disposal Ordinance (Cap 354)	impacts from	Contractors		Phase	WDO	
	and its subsidiary regulations in particular the Waste Disposal (Chemical Waste)	accidental					

	INIT ELIMIENTATION SCHEDOLE AND RECOMMENDED MITTOR	111011 III = 100					HOVEIIIDEI ZUI	
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status	
/ EP		the	implement	the	Implement	requirements or		
Submiss		recommended	the	measures	the	standards for the		
ion		Measures &	measures?		measures?	measures to		
		Main Concerns				achieve?		
		to address						
	(General) Regulation should be observed and complied with for control of chemical	spillage of						
	wastes.	chemicals						
S5.8.45	Any service shop and maintenance facilities should be located on hard standings	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO	٨	
	within a bunded area, and sumps and oil interceptors should be provided.	impacts from	Contractors		Phase			
	Maintenance of vehicles and equipment involving activities with potential for leakage	accidental						
	and spillage should only be undertaken within the areas appropriately equipped to	spillage of						
	control these discharges.	chemicals						
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,		
	Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage	impacts from	Contractors		Phase	WDO		
	of Chemical Wastes" published under the Waste Disposal Ordinance details the	accidental						
	requirements to deal with chemical wastes. General requirements are given as	spillage of						
	follows:	chemicals						
	- suitable containers should be used to hold the chemical wastes to avoid leakage						^	
	or spillage during storage, handling and transport;							
	- chemical waste containers should be suitably labelled, to notify and warn the						^	
	personnel who are handling the wastes, to avoid accidents; and							
	- storage area should be selected at a safe location on site and adequate space						^	
	should be allocated to the storage area.							
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a	Control potential	CEDD's	Work site	Construction	EIAO-TM, WPCO,	٨	
	daily basis. The contractor should be responsible for keeping the water within the	impacts from	Contractors		Phase			
	site boundary and the neighbouring water free from rubbish.	floating refuse						
		and debris						

	WIT ELIMENTATION SCHEDOLE AND RECOMMENDED MITTOR						NOVEITIBET 2010	
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status	
/ EP		the	implement	the	Implement	requirements or		
Submiss		recommended	the	measures	the	standards for the		
ion		Measures &	measures?		measures?	measures to		
		Main Concerns				achieve?		
		to address						
Ecologic	eal Impact							
S6.8.4	Measures to Minimize Disturbance	Minimize noise,	Design	Land-based	Construction	N/A		
	- Use of Quiet Mechanical Plant during the construction phase should be adopted	human and	Team /	works are	Phase		^	
	wherever possible.	traffic	Contractor					
	- Hoarding or fencing should be erected around the works area boundaries during	disturbance to					^	
	the construction phase. The hoarding would screen adjacent habitats from	terrestrial habitat						
	construction phase activities, reduce noise disturbance to these habitats and also	and wildlife; and						
	to restrict access to habitats adjacent to works areas by site workers;	reduce dust						
	- Regular spraying of haul roads to minimize impacts of dust deposition on	generation					٨	
	adjacent vegetation and habitats during the construction activities							
S6.8.5	Standard Good Site Practice	Reduce	Contractor	Land-based	Construction	N/A		
	- Placement of equipment or stockpile in designated works areas and access	disturbance to		works are	Phase		٨	
	routes selected on existing disturbed land to minimise disturbance to natural	surrounding						
	habitats.	habitats						
	- Construction activities should be restricted to works areas that should be clearly						٨	
	demarcated. The works areas should be reinstated after completion of the works.							
	- Waste skips should be provided to collect general refuse and construction wastes.						٨	
	The wastes should be properly disposed off-site in a timely manner.							
	- General drainage arrangements should include sediment and oil traps to collect						٨	
	and control construction site run-off.							
	- Open burning on works sites is illegal, and should be strictly prohibited.						٨	
	- Measures should also be put into place so that litter, fuel and solvents do not enter						^	

	Becommended Million Measures			1 41	\A//		Otatura
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	the nearby watercourses.						
S6.8.6	Measure to Minimize Groundwater Inflow	Minimize	Contractor	Tunnel	Construction	N/A	
20.0.0	The drained tunnel construction method with groundwater inflow control measures	groundwater	001111111111111111111111111111111111111		Phase		N/A
	would generally be adopted.	inflow					
	- During the tunnel excavation, pre-excavation grouting could be adopted to reduce	mme w					N/A
	the groundwater inflow and ensure that the tunnel would meet the long term water						
	tightness requirements.						
S6.8.8	Measure to Minimize Impact on Corals	Minimize loss of	Design	Within	Prior	N/A	
30.0.0	Coral translocation	coral		reclamation	construction	IN/A	
		Colai	team,		CONSTRUCTION		N/A
	- It is recommended to translocate the affected coral colonies, except the locally		contractor,	areas and			N/A
	common Oulastrea crispata, within the reclamation area and bridge footprint to the		project	pier footprint			
	other suitable locations as far as practicable.		operator				N/A
	- The coral translocation should be conducted during the winter months (November-						N/A
	March) in order to avoid disturbance during their spawning period (i.e. July to						
	October).						N/A
	A detailed coral translocation plan with a description on the methodology for						
	pretranslocation coral survey, translocation methodology, identification/proposal of						
	coral recipient site, monitoring methodology for posttranslocation should be						
	prepared during the detailed design stage.						

No	vem	her	201	IЯ

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- The coral translocation plan should be subject to approval by relevant authorities						N/A
	(e.g. EPD and AFCD) before commencement of the coral translocation. All the						
	translocation exercises should be conducted by experienced marine ecologist(s)						
	who is/are approved by AFCD prior to commencement of coral translocation.						
	Post translocation Monitoring						N/A
	- A coral monitoring programme is recommended to assess any adverse and						
	unacceptable impacts to the translocated coral communities						N/A
	- Information gathered during each posttranslocation monitoring survey should						
	include observations on the presence, survival, health condition and growth of the						
	translocated coral colonies. These parameters should then be compared with						
	the baseline results collected from the pre-translocation survey.						
S6.8.9	Measure to Control Water Quality Impact	Control water	Design	Marine and	Construction	WQO	
S6.8.10	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team,	land based	phase		N/A
	opening of newly installed seawall and marine works area.	especially on	contractor	works area			
	- Diverting of the site runoff to silt trap facilities before discharging into storm drain;	suspended solid					٨
	- Proper waste and dumping management; and	level; minimize					٨
	- Standard good-site practice for land-based construction.	the					٨
		contamination of					
		wastewater					
		discharge,					
		accidental					
		chemical	_				

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
		spillage and					
		construction site					
		runoff to the					
		receiving water					
		bodies					
S6.8.11	Compensation for Vegetation Loss	Compensate for	Design	Land-based	Construction	N/A	
	- Felling of mature trees should be compensated by planting of standard or heavy	the vegetation	Team,	works area	phase		^
	standard trees within or in vicinity of the affected area as far as practicable.	loss	contractor				
	Such compensatory planting for trees should be provided with at least a 1:1 ratio.						
	In addition, vegetation at the temporarily affected area should be reinstated with						
	species similar to the existing condition.						
Fisherie	s Impact						
S7.7.3	Measure to Control Water Quality Impact	Control water	Design	Marine work	Construction	WQO	
	- Deployment of silt curtains around the active stone column installation points,	quality impact,	Team /	area	phase		^
	opening of newly installed seawall and marine works area.	especially on	Contractor				
		suspended solid					
		level					
Waste M	lanagement (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures	To reduce waste	Contractor	All work	Construction	Waste Disposal	
	- Nomination of an approved person, such as a site manager, to be responsible for	management		sites	Phase	Ordinance (Cap.	^
	good site practices, arrangements for collection and effective disposal to an	impacts				354)	
	appropriate facility, of all wastes generated at the site;						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	- Training of site personnel in site cleanliness, proper waste management and					Land	^
	chemical handling procedures;					(Miscellaneous	
	- Provision of sufficient waste disposal points and regular collection of waste;					Provisions)	^
	- Appropriate measures to minimize windblown litter and dust during transportation					Ordinance (Cap.	^
	of waste by either covering trucks or by transporting wastes in enclosed					28)	
	containers; and						^
	- Regular cleaning and maintenance programme for drainage systems, sumps and						
	oil interceptors.						
S8.6.4	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	Waste Disposal	
	- Segregation and storage of different types of waste in different containers, skips	waste reduction		sites	Phase	Ordinance (Cap.	^
	or stockpiles to enhance reuse or recycling of materials and their proper					354)	
	disposal;						^
	- Encourage collection of aluminium cans by providing separate labelled bins to					Land	
	enable this waste to be segregated from other general refuse generated by the					(Miscellaneous	^
	workforce;					Provisions)	
	- Proper storage and site practices to minimize the potential for damage or					Ordinance (Cap.	^
	contamination of construction materials; and					28)	
	- Plan and stock construction materials carefully to minimize amount of waste						
	generated and avoid unnecessary generation of waste.						
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	The Contractor shall prepare and implement a WMP as part of the EMP in	waste reduction		sites	Phase	19/2005	^
	accordance with ETWB TCW No. 19/2005 which describes the arrangements for						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of						
	different categories of waste to be generated from the construction activities. Such a						
	management plan should incorporate site specific factors, such as the designation of						
	areas for segregation and temporary storage of reusable and recyclable materials.						
	The EMP should be submitted to the Engineer for approval. The Contractor should						
	implement the waste management practices in the EMP throughout the construction						
	stage of the Project. The EMP should be reviewed regularly and updated by the						
	Contractor.						
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)	To achieve	Contractor	All work	Construction	ETWB TCW No.	
	- C&D materials would be reused in the project and other local concurrent projects	waste reduction		sites	Phase	19/2005	^
	as far as possible.						
S8.6.7	Storage, Collection and Transportation of Waste	To minimize	Contractor	All work	Construction	-	
	Should any temporary storage or stockpiling of waste is required, recommendations to	potential		sites	Phase		
	minimize the impacts include:	adverse					
	- Waste, such as soil, should be handled and stored well to ensure secure	environmental					^
	containment, thus minimizing the potential of pollution;	impacts arising					
	- Maintain and clean storage areas routinely;	from waste					^
	- Stockpiling area should be provided with covers and water spraying system to	storage					^
	prevent materials from wind-blown or being washed away; and						
	- Different locations should be designated to stockpile each material to enhance						^
	reuse.						
S8.6.8/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction		

• •	L						40Verriber 201
EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Waste	- Remove waste in timely manner;	potential		sites	Phase		^
Manage	- Waste collectors should only collect wastes prescribed by their permits;	adverse					^
ment	- Impacts during transportation, such as dust and odour, should be mitigated by	environmental					٨
Plan	the use of covered trucks or in enclosed containers;	impacts arising					
	- Obtain relevant waste disposal permits from the appropriate authorities, in	from waste					٨
	accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal	collection and					
	(Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the	disposal					
	Land (Miscellaneous Provisions) Ordinance (Cap. 28);						
	- Waste should be disposed of at licensed waste disposal facilities/ alternative						٨
	disposal ground approved by RE and DEP; and						٨
	- Maintain records of quantities of waste generated, recycled and disposed.						
S8.6.9/	Storage, Collection and Transportation of Waste (con't)	To minimize	Contractor	All work	Construction	DEVB TCW No.	
Waste	- Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010,	potential		sites	Phase	6/2010	٨
Manage	Trip Ticket System for Disposal of Construction & Demolition Materials, to	adverse					
ment	monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A	environmental					
Plan	recording system for the amount of waste generated, recycled and disposed	impacts arising					
	(including disposal sites) should be proposed.	from waste					
		collection and					
		disposal					
S8.6.11 -	Sorting of C&D Materials	To minimize	Contractor	All work	Construction	DEVB TCW No.	
S8.6.13/	- Sorting to be performed to recover the inert materials, reusable and recyclable	potential		sites	Phase	6/2010	٨
Waste	materials before disposal off-site.	adverse					

		ELINENTATION SCHEDOLL AND RECOMMENDED MITTOR					_	TOVEITIBET ZUTC
EIA Ref.		Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP			the	implement	the	Implement	requirements or	
Submiss			recommended	the	measures	the	standards for the	
ion			Measures &	measures?		measures?	measures to	
			Main Concerns				achieve?	
			to address					
Manage	-	Specific areas shall be provided by the Contractors for sorting and to provide	environmental				ETWB TCW No.	^
ment		temporary storage areas for the sorted materials.					33/2002	
Plan	-	The C&D materials should at least be segregated into inert and non-inert						^
		materials, in which the inert portion could be reused and recycled in the					ETWB TCW No.	
		reclamation as far as practicable before delivery to PFRFs. While opportunities					19/2005	
		for reusing the non-inert portion should be investigated before disposal of at						
		designated landfills						
S8.6.15 –	Se	diments	To ensure the	NE/2015/02,	All works	Construction	RBRG	
S8.6.16/	-	Sediment encountered may be reused as filling material on-site after cement	sediment to be	NE/2017/01	areas with	Phase		N/A
Waste		stabilization. Cement-stabilization process is undertaken by mixing sediment and	disposed of in		sediments			
Manage		cement and will convert sediment to earth filling material. The treated sediment	an authorized		concern			
ment		has to comply with Risk-Based Remediation Goals (RBRGs) before being reused	and least					
Plan		in order not to raise any land contamination issue. The adoption of RBRGs to	impacted way					
		assess stabilized sediment has been proposed in the current C&DMMP. MFC						
		has no adverse comment on the current C&DMMP. The sediment quality						
		indicates that all sediments comply with most stringent RBRGs except for one						
		sediment sample (TKO-EBH501 3-3.95m) with lead exceeding the RBRG.						
		Except for the sediment sample (TKO-EBH501 3-3.95m), the chemical screening						
		results do not indicate sediment as contaminated soil. It is anticipated that reuse						
		of sediment except sediment sample (TKO-EBH501 3-3.95m) will not lead to						
		land contamination.						
	-	Despite exceedance of RBRG, onsite reuse of sediment under sample (TKO-						N/A

N	OV	/e	m	h	er	2	0	1	8

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	EBH501 33.95m) as filling material after cement stabilization is also a suitable						
	treatment. Sediment quality indicates the sediment sample (TKO-EBH501 3-						
	3.95m) exceed RBRG for lead. While cement stabilization will immobilize metal						
	contaminants, it is capable to treat the exceedance on lead. The stabilized						
	material should comply with UTS of Lead and UCS. If the treated material do not						
	comply with UTS or UCS, re-stabilization have to be undertaken to meet						
	compliance of UTS and UCS before reusing the treated sediment as filling						
	material. However, further agreement on final disposal/treatment on sediment						
	under sample (TKO-EBH501 3-3.95m) has to be sought from DEP						
S8.6.17 –	Sediments (con't)	To determine the	Contractor	All works	Construction		
S8.6.20	- Requirements of the Air Pollution Control (Construction Dust) Regulation, where	best handling		areas with	Phase		^
	relevant, shall be adhered to during boring, excavation, transportation and	and treatment of		sediments			
	disposal of sediments or cement stabilization of sediment.	sediment		concern			
	- A treatment area should be confined for carrying out the cement stabilization						^
	mixing and temporary stockpile. The area should be designed to prevent						
	leachate from entering the ground. Leachate, if any, should be collected and						
	discharged according to the Water Pollution Control Ordinance (WPCO).						
	- In order to minimise the potential odour / dust emissions during boring,						^
	excavation and transportation of the sediment, the excavated sediments should						
	be kept wet during excavation/boring and should be properly covered when						
	placed on barges/trucks. Loading of the excavated sediment to the barge						
	should be controlled to avoid splashing and overflowing of the sediment slurry to						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?	incusures	measures?	measures to	
1011			illeasures:		illeasures :		
		Main Concerns				achieve?	
		to address					
	the surrounding water.						N/A
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
S8.6.21/	Sediments (con't)	To ensure the	NE/2015/02,	All works	Construction	ETWB TC(W) No.	
Waste	- Alternatively, excavated sediment can be treated with marine disposal. The basic	sediment to be	NE/2017/01	areas with	Phase	34/2002 &	٨
Manage	requirements and procedures for excavated sediment disposal specified under	disposed of in		sediments		Dumping at Sea	
ment	ETWB TC(W) No. 34/2002 shall be followed. MFC is responsible for the	an authorized		concern		Ordinance	
Plan	provision and management of disposal capacity and facilities for the excavated	and least					
	sediment, while the permit of marine dumping is required under the Dumping at	impacted way					
	Sea Ordinance and is the responsibility of the DEP.						
S8.6.23	Sediments (con't)	To determine the	Contractor	All works	Construction	ETWB TC(W) No.	
	- For allocation of sediment disposal sites and application of marine dumping	best handling		areas with	Phase	34/2002 &	٨
	permit, separate SSTP has to be submitted to EPD for agreement under DASO.	and disposal		sediments		Dumping at Sea	
	Additional site investigation, based on the SSTP, maybe carried out in order to	option of		concern		Ordinance	
	confirm the disposal arrangements for the proposed sediments removal. A	sediment					
	Sediment Quality Report (SQR) shall then be required for EPD agreement under						
	DASO prior to the tendering of the construction contract, discussing in details the						
	site investigation, testing results as well as the delineation of each of the						
	categories of excavated materials and the corresponding types of disposal.						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
S8.6.24 -	Sediments (con't)	To ensure	Contractor	All works	Construction	ETWB TC(W) No.	
S8.6.28/	- The excavated sediments is expected to be loaded onto the barge and	handling of		areas with	Phase	34/2002 &	٨
Naste	transported to the designated disposal sites allocated by the MFC. The	sediments are in		sediments		Dumping at Sea	
Manage	excaveted sediment would be disposed of according to its determined disposal	accordance to		concern		Ordinance	
ment	options and ETWB TC(W) No. 34/2002.	statutory					
Plan	- Stockpiling of contaminated sediments should be avoided as far as possible. If	requirements					٨
	temporary stockpiling of contaminated sediments is necessary, the excavated						
	sediment should be covered by tarpaulin and the area should be placed within						
	earth bunds or sand bags to prevent leachate from entering the ground, nearby						
	drains and surrounding water bodies. The stockpiling areas should be completely						
	paved or covered by linings in order to avoid contamination to underlying soil or						
	groundwater. Separate and clearly defined areas should be provided for						
	stockpiling of contaminated and uncontaminated materials. Leachate, if any,						
	should be collected and discharged according to the Water Pollution Control						
	Ordinance (WPCO).						٨
	- In order to minimise the potential odour / dust emissions during boring and						
	transportation of the sediment, the excavated sediments should be kept wet						
	during excavation/boring and should be properly covered when placed on						
	barges. Loading of the excavated sediment to the barge should be controlled to						
	avoid splashing and overflowing of the sediment slurry to the surrounding water.						
	- The barge transporting the sediments to the designated disposal sites should be						٨
	equipped with tight fitting seals to prevent leakage and should not be filled to a						

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	level that would cause overflow of materials or laden water during loading or						
	transportation. In addition, monitoring of the barge loading shall be conducted to						
	ensure that loss of material does not take place during transportation. Transport						
	barges or vessels shall be equipped with automatic self-monitoring devices as						
	specified by the DEP.						
	- In order to minimise the exposure to contaminated materials, workers should,						
	when necessary, wear appropriate personal protective equipments (PPE) when						N/A
	handling contaminated sediments. Adequate washing and cleaning facilities						
	should also be provided on site.						
	- Another possible arrangement for Type 3 disposal is by geosynthetic						
	containment. A geosynthetic containment method is a method whereby the						N/A
	sediments are sealed in geosynthetic containers and, at the disposal site, the						
	containers would be dropped into the designated contaminated mud pit where						
	they would be covered by further mud disposal and later by the mud pit capping,						
	thereby meeting the requirements for fully confined mud disposal.						
S8.6.26/	Chemical Wastes.	To ensure	Contractor	All works	Construction	Code of Practice	
Waste	- If chemical wastes are produced at the construction site, the Contractor would be	proper		sites	Phase	on the Packaging,	^
Manage	required to register with the EPD as a Chemical Waste Producer and to follow	management of				Labelling and	
ment	the guidelines stated in the Code of Practice on the Packaging, Labelling and	chemical waste				Storage of	
Plan	Storage of Chemical Wastes. Good quality containers compatible with the					Chemical Wastes	
	chemical wastes should be used, and incompatible chemicals should be stored						
	separately. Appropriate labels should be securely attached on each chemical					Waste Disposal	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	waste container indicating the corresponding chemical characteristics of the					(Chemical Waste)	
	chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful,					(General)	
	corrosive, etc. The Contractor shall use a licensed collector to transport and					Regulation	
	dispose of the chemical wastes, to either the Chemical Waste Treatment Centre						
	at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal						
	(Chemical Waste) (General) Regulation.						
S8.6.27/	General Refuse	To ensure	Contractor	All works	Construction	Public Health and	^
Waste	- General refuse should be stored in enclosed bins or compaction units separate	proper		sites	Phase	Municipal Services	
Manage	from C&D material. A reputable waste collector should be employed by the	management of				Ordinance (Cap.	
ment	contractor to remove general refuse from the site, separately from C&D material.	general refuse				132)	
Plan	Preferably an enclosed and covered area should be provided to reduce the						
	occurrence of 'wind blown' light material.						
Impact o	on Cultural Heritage (Construction Phase)						
S9.6.4	Dust and visual impacts	To prevent dust	Contractors	Work areas	Construction	EIAO; GCHIA;	
	- Temporarily fenced off buffer zone with allowance for public access (minimum 1	and visual			Phase	AMO	N/A
	m) should be provided;	impacts					
	- The open yard in front of the temple should be kept as usual for annual Tin Hau						N/A
	festival;						
	- Monitoring of vibration impacts should be conducted when the construction						N/A
	works are less than 100m from the temple.						
S9.6.4	Indirect vibration impact	To prevent	Contractors	Work areas	Construction	Vibration Limits on	
	- Vibration level is suggest to be controlled within a peak particle velocity (ppv)	indirect vibration			Phase	Heritage Buildings	N/A

N	O)	/en	nbe	2 r	01	8

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
	limit of 5mm/s measured inside the historical buildings;	impact				by CEDD; GCHIA;	N/A
	- Monitoring of vibration should be carried out during construction phase.					AMO.	N/A
	- Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin						
	Hau Temple as well.						N/A
	- A proposal with details for the mitigation measures and monitoring of impacts on						
	built heritage shall be submitted to AMO for comments before commencement of						
	work.						
Built	- Established Alert, Alarm and Action Level for the monitoring parameters.	To prevent	NE/2015/01	Tin Hau	Construction	Vibration Limits on	N/A
Heritage	- To increase the instrumentation monitoring and reporting frequency.	vibration impacts		Temple	Phase	Heritage Buildings	N/A
Mitigation	- To propose detailed action plan or contingency plan for the Engineer's approval					by CEDD; GCHIA;	N/A
Plan	when AAA Level is reached or exceeded.					AMO.	
Landsca	pe and Visual Impact (Construction Phase)	T				T	
Table	CM1 - Construction area and contractor's temporary works areas to be minimised to	Avoid impact on	CEDD (via	General	Construction	N/A	N/A
10.8.1/	avoid impacts on adjacent landscape.	adjacent	Contractor)		planning and		
Landsca		landscape areas			during		
ре					construction		
Mitigation					period		
Plan							
Table	CM2 - Reduction of construction period to practical minimum.	Minimise	CEDD (via	N/A	Construction	N/A	N/A
10.8.1/		duration of	Contractor)		planning		
Landsca		impact					

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
ре							
Mitigation							
Plan							
Table	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical,	To allow re-use	CEDD (via	General	Site clearance	As per the	N/A
10.8.1/	to be stripped and stored for re-use in the construction of the soft landscape works.	of topsoil	Contractor)			Particular	
Landsca	The Contract Specification shall include storage and reuse of topsoil as appropriate.					Specification	
ре							
Mitigation							
Plan							
Table	CM4 - Existing trees at boundary of site and retained trees within site boundary to be	To minimize tree	CEDD (via	As per	Site clearance	ETWB TC 3/2006	N/A
10.8.1/	carefully protected during construction. Detailed Tree Protection Specification shall be	loss	Contractor)	approved	and	and as per tree	
Landsca	provided in the Contract Specification, under which the Contractor shall be required to			Tree	throughout	protection	
ре	submit, for approval, a detailed working method statement for the protection of trees			Removal	construction	measures in	
Mitigation	prior to undertaking any works adjacent to all retained trees, including trees in			Application(s	period	Particular	
Plan	contractor's works areas. (Tree protection measures will be detailed at Tree Removal)		Specification	
	Application stage).						
Table	CM5 - Trees unavoidably affected by the works shall be transplanted where	To maximize	CEDD (via	As per	Site clearance	ETWB TC 3/2006	N/A
10.8.1/	practicable. Where possible, trees should be transplanted direct to permanent	preservation of	Contractor)	approved		and as per tree	
Landsca	locations rather than temporary holding nurseries. A detailed tree transplanting	existing trees		Tree		protection	
ре	specification shall be provided in the Contract Specification and sufficient time for			Removal		measures in	
Mitigation	preparation shall be allowed in the construction programme.			Application(s		Particular	
Plan)		Specification	

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Table	CM6 - Advance screen planting of fast growing tree and shrub species to noise	To maximize	CEDD (via	At Lam Tin	Beginning of	N/A	N/A
10.8.1/	barriers and hoardings. Trees shall be capable of reaching a height >10m within 10	screening of the	Contractor)	Interchange	construction		
Landsca	years.	works		and edge of	period		
ре				Road P2			
Mitigation				landscape			
Plan				deck, TKO			
Table	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual	CEDD (via	General	Throughout	As per Particular	N/A
10.8.1/		intrusion	Contractor)		construction	Specification	
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM8 - Control of night-time lighting by hooding all lights and through minimisation of	To reduce visual	CEDD (via	General	Throughout	N/A	N/A
10.8.1/	night working periods.	intrusion	Contractor)		construction		
Landsca					period		
ре							
Mitigation							
Plan							
Table	CM9 - Screening of works areas with hoardings with appropriate colours compatible	Reduction of	CEDD (via	Project site	Excretion of	N/A	N/A
10.8.1/	with the surrounding area	visual intrusion	Contractor)	Boundary	site hoarding		
Landsca							
ре							

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
Mitigation							
Plan							
Table	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of	CEDD (via	Built	Design and	N/A	N/A
10.8.1/		visual intrusion	Contractor)	structures	construction		
Landsca		and integration			stage		
ре		with					
Mitigation		environment					
Plan							
Table	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of	CEDD (via	тко	Throughout	N/A	N/A
10.8.1/		contamination of	Contractor)	reclamation,	construction		
Landsca		water courses		тко	period		
ре		and water bodie		tunnel			
Mitigation				portal, Cha			
Plan				Kwo Ling			
				roadworks			
Table	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with	Minimise loss of	CEDD (via	Temporary	Construction	N/A	N/A
10.8.1	adjacent coastline characte	Junk Bay and	Contractor)	reclamation	planning and		
		integration with		for barging	reclamation		
		existing coastlin		points at	stages		
				TKO and			
				Lam Tin and			
				permanent			

EIA Ref.	Recommended Mitigation Measures	Objectives of	Who to	Location of	When to	What	Status
/ EP		the	implement	the	Implement	requirements or	
Submiss		recommended	the	measures	the	standards for the	
ion		Measures &	measures?		measures?	measures to	
		Main Concerns				achieve?	
		to address					
				reclamation			
				for TKO			
				Interchange			
				slip roads			
				and Road			
				P2			

App N - IMPLEMENTATION SCHEDULE AND RECOMMENDED MITIGATION MEASURES Table II - Observations/reminders/non-compliance made during Site Audit

Key:

- * Observation/reminder was made during site audit but improved/rectified by the contractor.
- # Observation/reminder was made during site audit but not yet improved/rectified by the contractor.
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

Status /	EIA Ref.	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Observation/Reminder
Remark					
Water Qua	ality (Constru	uction Phase)			
*(1)	S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	NE/2017/01	Construction of TKO Portal	Existing gually at the vehicle exit was not properly covered. Contractor was reminded to rectify the situation to avoid sediment from entering the existing drainage system Gully should be covered with impervious material to avoid direct discharge.
Noise (Co	nstruction P	hase)		1	ı
*(2) / •(2)	S4.8	- Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump and Concrete Pump.	NE/2017/01	Construction of TKO Portal	Noise barrier should be erected in between Park Central and the breaker Breaker was found operating in the area not complying with the Construction Noise Mitigation Plan. Contractor was reminded to stop the operation of the breaker immediately and use hand- held breaker instead.
	Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan			Outside Tiu Keng Leng Sports Centre, a breaker was seen operating which did not comply with the proposed Noise Mitigation Plan

App N -	IMPLEME	ENTATION SCHEDULE AND RECOMMENDED MITIGATION N	IEASURES		November 2018
					Noise barrier for the breaker was not erected
					properly, contractor should ensure there is noise
					barrier between NSR and breaking works.
Air Quali	ty (Construct	ion Phase)			
*(3)	S3.8.7	Dust suppression measures stipulated in the Air Pollution Control (Construction	NE/2017/01	Construction of	Water spraying should be provided regularly at the
		Dust) Regulation and good site practices:		TKO Portal	exposed area outside TKL sports centre.
		- Use of regular watering to reduce dust emissions from exposed site surfaces			
		and unpaved roads, particularly during dry weather.			
		- Use of frequent watering for particularly dusty construction areas and areas			
		close to ASRs.			

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix O - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Cumulative Complaint Log for Tseung Kwan O - Lam Tin Tunnel

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
252	30 th November 2018	November 2018/ Construction of Road D4	Resident of Park Central	Noise & Air	Complained about the construction noise and dust resuspension in Road D4.	Y	Under Investigation	On- going
251	28 th November 2018	27 th November 2018/ Construction of TKO portal	Public	Noise	Complained about the construction noise from the marine works.	Y	Under Investigation	On- going
250	26 th November 2018	26 th November 2018/ Public sea in TKO	Resident of Ocean Shore	Noise	Complained about the noise nuisance from the operation of derrick barge on Sunday.	Y	Under Investigation	On- going
249	25 th November 2018	20 th November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from the Excavators in LTI on Sunday morning.	Y	Under Investigation	On- going
248	20 th November 2018	20 th November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance during transfer of material in evening time at LTI	Y	Under Investigation	On- going
247	20 th November 2018	19 th November 2018/ Lam Tin Interchange	Public	Noise	Complained about the noise nuisance from rock dropping during evening time	Y	Under Investigation	On- going
246	19 th November 2018	19 th November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from dump truck in evening time	Y	Under Investigation	On- going
245	8 th	8th November	Public	Noise	Complained about	Y	Under Investigation	On-

Monthly EM&A	Report ((November 2	2018)

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
	November 2018	2018/ Lam Tin Interchange			construction noise during night time from LTI			going
243	8 th November 2018	8 th November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the construction noise during evening time from LTI.	Y	Under Investigation	On- going
242	7 th November 2018	7 th November 2018/ Lam Tin Interchange	Public	Noise	Complained about the construction noise and dust nuisance.	Y	Under Investigation	On- going
241	6 th November 2018	6 th November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during evening time	Y	Under Investigation	On- going
240	6 th November 2018	6 th November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during evening time	Y	Under Investigation	On- going
239	25 th October 2018	25 th October 2018/ Construction of Road P2	Resident of Ocean Shore	Noise	Complained about daytime construction noise near Ocean Shore.	Y	No exceedance was recorded in the noise monitoring result. The number of PME operated in LTI was consistent with the proposed Construction Noise mitigation Plan (CNMP) Additional mitigation measures adopted by Contractor upon receipt of complaint: A more effective acoustic barrier was erected that covered the direct line of sight from the entire Ocean Shore during piling works. Existing Mitigation Measures adopted by Contractor Silent up barrier was provided for drill rig/vibration hammer. Acoustic barriers was erected along site boundary); Maintenance for acoustic barriers along the site boundary to ensure the integrity effectiveness of sound barrier; Metal chain attached on the vibration hammer was	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							wrapped with rubbery material to reduce the excessive noise produced during piling works.	
238	23 rd October 2018	23 rd October 2018/ Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the noise created by an excavator during morning	Y	See Investigation / Mitigation Measures for Complaint No. 239	Closed
237	18 th October 2018	18 th October 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about construction noise at LTI	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
236	18 th October 2018	18 th October 2018/ Lam Tin Interchange	Resident of Cha Kwo Ling Village	Noise	Complained about the vibration and noise near	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
235	18 th October 2018	18 th October 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI and Portion 4C	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
234	18 th October 2018	18 th October 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the Excavator in LTI was not properly wrapped and produce noise nuisance from LTI.	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
233	15 th October 2018	15 th October 2018/ Lam Tin Interchange	DC member	Noise	Complained about the noise and dust nuisance from LTI	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
232	14 th October 2018	14 th October 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during night time	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
231	12 th October 2018	12 th October 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
230	11 th October 2018	11 th October 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise from rocks unloading in LTI	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
229	9 th October 2018	9 th October 2018/ Lam Tin Interchange	Resident of Bik Lai House, Yau Lai Estate	Noise	Complained about the noise nuisance from LTI, and lack of effective noise barrier.	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
228	9 th October 2018	9th October 2018/ Lam Tin Interchange	Public	Noise	Complained about the noise nuisance from LTI	Y	See Investigation / Mitigation Measures for Complaint No. 227	Closed
227	3 rd October 2018	3 rd October 2018/ Lam Tin Interchange	Resident of Yung Lai House, Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during night time	Y	No exceedance was recorded in the noise monitoring result. The number of PME operated in LTI was consistent with the proposed Construction Noise mitigation Plan (CNMP) and approved Construction Noise Permit (CNP). Mitigation Measures adopted by Contractor Noise: Noise barriers were repaired to reduce noise nuisance at Portion 4C; Noise barriers were erected between the PMEs and NSR to reduce noise nuisance at Portion 4C; Powered mechanical equipment (PME) for breaker was equipped with noise barriers at Portion 4C.	Closed
226	28 th September 2018	28 th September 2018/ Construction of Road P2	Resident of Ocean Shores	Noise	Complained about noise nuisance from portion IV	Y	See Investigation / Mitigation Measures for Complaint No. 222	Closed
225	26 th September 2018	26 th September 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise from rocks unloading in LTI	Y	See Investigation / Mitigation Measures for Complaint No. 218	Closed
224	18 th September 2018	18 th September 2018/ Construction of Road P2	Public	Noise	Complained about noise nuisance from derrick barge	Y	See Investigation / Mitigation Measures for Complaint No. 219	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
223	13 th September 2018	9 th September 2018/Constru ction of Portion VII on TKO side	Resident of Ocean Shores	Noise	Complained about noise nuisance from derrick barges	Y	See Investigation / Mitigation Measures for Complaint No. 218	Closed
222	12 th September 2018	12 th September 2018/ Construction of Road P2	Resident of Ocean Shores	Noise	Complained about the noise nuisance from piling works	Y	 Mitigation Measures adopted by the Contractor Acoustics barriers were provided to the vibration hammer for piling works. Maintenance for acoustic barriers on the PME and along the site boundary to ensure the integrity and effectiveness of sound barriers. Regular site checking would be performed to ensure the type and quantity of powered mechanical equipment are in order with the updated Construction Noise Assessment. Acoustics mats were provided to cover the noise source from vibration hammer. The metal chain on vibration hammer was wrapped with rubbery material to minimize sound impact. The schedule for piling works was set with a 5 minutes interval to reduce the accumulated noise level. 	Closed
221	11 th September 2018	9 th September 2018/ Construction of Portion VII on TKO side	Public	Noise	Complained about the noise from broadcasting at barging point	Y	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Noise: Walkie-talkie was used instead of broadcasting to reduce the noise nuisance.	Closed
220	11 th September 2018	26 th September 2018/ Lam Tin Interchange	Public	Noise	Complained about the construction noise	Y	See Investigation / Mitigation Measures for Complaint No. 218	Closed
219	7 th September	7 th September 2018/	Resident of Ocean Shores	Noise	Complained about the noise from sheet piling	Y	Mitigation Measures adopted by the Contractor	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
	2018	Construction of Road P2					 Silent up barrier was provided for piling works in between vibration hammer and Ocean Shores. Acoustic barriers was erected along site boundary Noise barrier surround the engine of the derrick barge Acoustic material wrapped on vibration hammer for sheet piling works 	
218	6 th September 2018	6 th September 2018/ Construction in LTI	Public	Noise	Complained about noise nuisance in LTI	Y	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Noise: Noise barriers were erected between the PMEs and NSR to reduce noise nuisance at Portion 4C; Powered mechanical equipment (PME) for breaker was equipped with noise barriers at Portion 4C.	Closed
217	5 th September 2018	5 th September 2018/ Construction of Road P2	Public	Air Quality	Complained about dark smoke emission from derrick barges.	N	The Contractors has adopted the following environmental mitigation measures to reduce dark smoke nuisance from construction barges since June for dark smoke complaints: Smoke filtering tanks were adopted on deck level of derrick barges to reduce emission of dark smoke and exhaust smell; New engine has been installed on derrick barge to reduce the dark smoke emission.	Closed
216	5 th September 2018	5 th September 2018/ Construction of Road P2	Public	Air Quality	Complained about dark smoke emission from derrick barges.	N	See Investigation / Mitigation Measures for Complaint No. 217	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
215	5 th September 2018	5 th September 2018/ Construction of Road P2	Public	Water Quality	Complained about the oil leakage within the cofferdam	N	The Contractors had taken measures to clean up and prevent any further oil spillage for marine works in the future: Oil was absorbed and cleared with sorbents Wire was applied with suitable amount of oil to prevent further oil spill Training was provided for frontline staff on applying lubricant oil on wire rope of derrick barge. The Contractor had implemented environmental measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as below: Construction activities should not cause foam, oil, grease, scum, little or other objectionable matter to be present on the water within the site. Standard good-site practice is adopted to prevent any fuels and solvent entering the nearby watercourses.	Closed
214	4 th September 2018	4 th September 2018/ Construction of Road P2	Ocean Shores Management Office	Air Quality	Follow up complaint on 21 and 22 August, regarding dark smoke emission from derrick barges.	N	See Investigation / Mitigation Measures for Complaint No. 217	Closed
213	31 st August 2018	31st August 2018/ Construction of Lam Tin Interchange	Public	Air Quality	The complainant complained about the dust nuisance at LTI.	N	See Investigation / Mitigation Measures for Complaint No. 207	Closed
212	27 th August 2018	27 th August 2018/ Construction of Road P2	Resident of Yau Lai Estate	Noise	The complainant complained about the noise nuisance from breaker and excavator in LTI.	Y	See Investigation / Mitigation Measures for Complaint No. 203	Closed
211	22 nd August 2018	22 nd August 2018/ Construction	Public	Air Quality	The complainant complained about the dark smoke emitted from	N	See Investigation / Mitigation Measures for Complaint No. 209	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
		of Road P2			derrick barge outside Ocean Shores.			
210	21st August 2018	21st August 2018/ Construction of Road P2	Public	Air Quality	The complainant complained about the dark smoke emitted from derrick barge outside Ocean Shores.	N	See Investigation / Mitigation Measures for Complaint No. 209	Closed
209	21 st August 2018	20 th & 21 st August 2018/ Construction of Road P2	DC Member	Air Quality	The complainant complained about the dark smoke emitted from derrick barge outside Ocean Shores on 20 and 21 of August.	N	 The Contractors had implemented environmental mitigation measures to reduce dark smoke nuisance from construction barges to the nearby sensitive receivers as follows: Additional water filter tank was adopted on deck level of derrick barges to reduce emission of dark smoke and exhaust smell There were five derrick barges operating on 20 & 22 of August and four of them had water filter installed. The one without water filter was demobilized away from the site on 22 August. 	Closed
208	20 th August 2018	17 th August/ Construction of Road P2	DC Member	Water Quality	The complainant complained that muddy water was discharged from the construction site.	N	Based on the information gathered in the investigation. As the location of muddy discharge was appeared adjoining the Tseung Kwan O DSD Desilting Compound, a high volume of upstream discharge collected from rain events is a possible cause of such muddy discharge event. There are no direct evidence that the muddy discharge near the outfall of DSD Desilting Compound was due to the Project. Measure Taken by the Contractor The Contractors had taken initiatives to ensure the quality of wastewater discharge from land-based works and to enhance mitigation measure to prevent silt from marine works from entering surrounding waters: Additional geotextile was installed between steel tanks to prevent migration of filling materials outside the cofferdam Cofferdams in form of steel tanks filled with aggregated material were covered with geotextile to prevent spillage of silty materials into nearby waters	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
207	18 th August 2018	18 th August 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Air Quality	The complainant complained about dust nuisance from surface blasting.	N	According to the EM&A Manual of this Project, regular air quality monitoring has been carried out at following Stations. AM2 – Sai Tso Wan Recreation Ground; AM3 Yau Lai Estate, Bik Lai House. No exceedance was recorded in the above station during August. Mitigation Measures and Follow up Actions by Contractor The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Air Quality: Blasting cage were surrounded with impervious material during surface blasting Water spraying was provided at the blasting cage and stone crusher to enhance dust suppression	Closed
206	13 th August 2018	13 th August 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained about the noise nuisance from the breaker at LTI and complained lack of noise barrier.	Y	See Investigation / Mitigation Measures for Complaint No. 203	Closed
205	10 th August 2018	10 th August 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained about the noise nuisance of construction work starting from 7 am and lack of noise barrier.	Y	See Investigation / Mitigation Measures for Complaint No. 203	Closed
204	9 th August 2018	9th August 2018/ Construction of Lam Tin Interchange	Resident of Tak Tin Estate	Noise	The complainant complained about noise nuisance and vibration from blasting activity	Y	According to the EM&A Manual of this Project, weekly noise monitoring in Cha Kwo Ling and Lam Tin during s been carried out at the following Stations. CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong, Station;	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong; CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong. There was no exceedance recorded in the above station during daytime in August.	
203	9 th August 2018	9 th August 2018/ Construction of Lam Tin Interchange	Property Management of Tak Tin Estate	Noise	The complainant complained about the noise nuisance during 8pm	Y	 Mitigation Measures and Follow up Actions by Contractor The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Noise: Noise barriers were erected between the PMEs and NSR to reduce noise nuisance at Portion 4C Powered mechanical equipment (PME) for rock breaking were equipped with noise barriers at Portion 4C According to the EM&A Manual of this Project, weekly noise monitoring in Cha Kwo Ling and Lam Tin during s been carried out at the following Stations. CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong, Station; CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong; CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong. There was no exceedance recorded in the above station during daytime in August. 	Closed
202	1 st August 2018	1st August 2018/ Construction of Lam Tin Interchange	Resident of Yeung Mei House	Noise	The complainant complained about the construction noise during night-time.	Y	A valid Construction Noise Permit (CNP) (No. GW-RE0421-18) was granted to the Contractor for the construction site at Lam Tin Interchange The number of excavators that were used on 01 August was covered by the CNP. The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							Proposed Mitigation Measures" of EM&A Manual as follows: Noise barriers were erected between the PMEs and NSR to reduce noise nuisance Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat	
201	26 th July 2018	26 th July 2018 / Construction of P2/D4	Public	Water quality	The complainant complained about the polluted effluent at the nearby surface drain near the construction of elevator.	N	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Sandbags barrier was placed along the working area to prevent direct discharge	Closed
200	26 th July 2018	26 th July 2018 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Follow up on 24 th July 2018, the situation has yet been addressed.	Y	See Investigation / Mitigation Measures for Complaint No. 197	Closed
200	24 th July 2018	/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained about a yellow breaker working without noise barrier.	Y	See Investigation / Mitigation Measures for Complaint No. 197	Closed
199	25 th July 2018	25 th July 2018 / Construction of Road P2	SKDC member	Noise	The complainant complained about the noise from piling works at Portion IV.	Y	See Investigation / Mitigation Measures for Complaint No. 198	Closed
198	21 st July 2018	21st July 2018 / Construction of Road P2	SKDC member	Noise	The complainant complained about the noise from metal occasionally in the marine works area.	Y	Based on the noise monitoring results in July 2018, no Limit Level Exceedance was recorded at Station CM6(A) and CM7(A). It is considered that no adverse construction noise impact was brought to the nearby sensitive receivers during the construction. The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Noise: Acoustic box was utilized for breaking works to	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							 minimize noise nuisance Acoustic barriers were provided for pre-boring works Regular site checking would be performed to ensure the type and quantity of PME are in order with the updated Construction Noise Assessment. Additional acoustic materials were wrapped around the vibration hammer Quieter plant, i.e. quality powered mechanical equipment was used as far as practicable to minimize noise impact from PME 	
197	21 st July 2018	21st July 2018 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained about the noise nuisance from breaker.	Y	According to the EM&A Manual of this Project, additional weekly noise monitoring in Cha Kwo Ling and Lam Tin during night-time has been carried out at Station CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong, Station CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong, CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong. no Limit Level Exceedance was recorded at Station CM1, CM2 and CM3. The summary of daytime and evening time noise monitoring results which conducted by ET in July and early August 2018 at Station CM1, CM2 and CM3 The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Noise barriers were erected between the PMEs and NSR to reduce noise nuisance Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat	Closed
196	20 th July 2018	Not specified / Construction of Lam Tin	Property Management Office of	Air Quality	The complainant complained about the dust problem after	N	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
		Interchange	Hong Pak Court		blasting work in the afternoon.		Proposed Mitigation Measures" of EM&A Manual as follows: > Blasting cage were surrounded with impervious material during surface blasting > Water spraying was provided at the blasting cage to enhance dust suppression	
195	17 th July 2018	16 th July 2018 / Construction of Road P2	SKDC member	Noise	The complainant complained the noise from works area near Ocean Shores	Y	See Investigation / Mitigation Measures for Complaint No. 198	Closed
194	12 th July 2018	12 th July 2018/ Construction of Road P2/ D4 and Northern Footbridge	Residents of Metrotown	Air Quality	The complainant complained the dusty problem next to Chui Ling Road Substation.	N	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: > Water spraying was provided at least 8 times a day. > Access road was paved to minimize dust emission from truck traffic.	Closed
193	12 th July 2018	12 th July 2018 / Construction of Road P2	Residents of Metrotown	Air Quality	The complainant complained the dust problem from the partially covered stockpile in Work Area A.	N	According to the information provided and confirmed by the Engineer, loading and unloading of treated sediment was conducted in Work Area A. According to the EM&A Manual of this Project, regular air quality monitoring has been carried out at Station AM5(A) – Tseung Kwan O DSD Desilting Compound and AM6(A) – Park Central, L1/F Open Space Area. no Action or Limit Level Exceedance was recorded at Station AM5(A) and AM6(A) from 3 to 12 July 2018. It is considered that no adverse air quality impact was brought to the nearby sensitive receivers during the construction period The Contractors had implemented environmental mitigation measures to reduce dust nuisance from construction activities to	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							the nearby sensitive receivers as follows: > Covered the stockpile of treated marine sediment with tarpaulin sheets	
	23 rd July 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Follow up on the complaint on 27 th June, 2 nd and 3 rd July 2018, the complainant complained that the situation has not yet been addressed.	Y		Closed
192	3 rd July 2018	3 rd July 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Follow up on the complaint on 27 th June, 2 nd July 2018, the complainant complained that the situation has not yet been addressed.	Y	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows:	Closed
	2 nd July 2018	2 nd July 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Follow up on the complaint on 27 th June 2018, the complainant complained that the situation has not yet been addressed.	Y	Replaced and fixed the uneven metal plate on Lei Yue Mun Road near ambulance depot	Closed
	27 th June 2018	June 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained the construction noise at Lam Tin Interchange during night-time.	Y		Closed
191	25 th June 2018	23 rd June 2018/ Construction of Road P2	Public	Air Quality	The complainant complained the dark smoke emission from construction barge and the smell from welding works.	N	According to the information provided and confirmed by the Engineer, dredging and welding works are conducted on 23 June 2018 during the time of complaint. The Contractors had implemented environmental mitigation measures to reduce odour nuisance from construction activities to the nearby sensitive receivers as follows: Air blowers were provided at the location where welding works to be carried out to dilute the smell	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							Additional water filter tank was adopted on deck level of derrick barges to reduce emission of dark smoke and exhaust smell	
190	22 nd June 2018	Not Specific/ Construction of Lam Tin Interchange	Public	Waste Management	The complainant complaint about the housekeeping of the construction site.	N	From the Daily Record Summary provided by the Contractor and confirmation by the RE, there was no irregularity, and together with the site inspection conducted by the environmental team in June, construction waste on pavement was not observed. Despite, the Contractor was reminded to follow the relevant mitigation measures related to waste management: Ensure trucks have enclosed the containers before leaving the site to reduce the impact during transportation (Photo 3); Training of site personnel in proper waste management and chemical handling procedures to ensure proper disposal of construction waste; Proper storage and site practices to minimize the potential for damage or contamination of construction materials	Closed
189	20 th June 2018	28 th May 2018/ Construction of Road P2	SKDC member	Air Quality	The complainant complained the dark smoke emission from the same construction vessel.	N	See Investigation / Mitigation Measures for Complaint No. 181.	Closed
188	20 th June 2018	20 th June 2018/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained about construction noise starting from 6 am.	Y	The construction activities in Lam Tin Interchange (Work site No.101) on 20th of June possessed of 6 no. of excavators between 7-8 am, 6 no. of breakers, excavator mounted between 8-10 am. The quantity of excavators and breakers were consistent with the Construction Noise Mitigation Plan (Construction Activity Group 1.1) The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							Proposed Mitigation Measures" of EM&A Manual as follows: Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat	
187	7 th June 2018	7 th June 2018/ Construction of Road P2	Resident of Ocean Shores	Air Quality	The complainant complained about the smell of machinery exhaust affecting the podium of Ocean Shores (swimming pool). The complainant suspected the exhaust was originated from the nearby barges.	N	According to the information provided and confirmed by the Engineer, dredging works and placing rock fill were conducted during the time of complaint. Dredger, derrick barge, tug boat and hopper barge were being operated for the mentioned works. According to the site inspections conducted by ET and IEC in May and June 2018, no exhausted smell from construction vessel was identified in Portion IV, VII and IX. The Contractors had implemented environmental mitigation measures to minimize the air nuisance to the nearby sensitive receivers as follows: Odour Emission from Exhausted Gas: Additional water filter tank was adopted on the deck level of derrick barges to reduce emission of dark smoke and exhaust smell	Closed
186	6 th June 2018	6 th June 2018/ Construction of Lam Tin Interchange	Resident of Chung Pak House, Hong Pak Court	Noise	The complainant complained about the construction noise at Lam Tin Interchange.	Y	A valid Construction Noise Permit (CNP) (No. GW-RE0278-18) was granted to the Contractor for the construction site at Lam Tin Interchange. The number of excavator and dump trucks that were used on 6 June were covered by the CNP.	Closed
185	6 th June 2018	30 th May and 30 th September 2017/ Construction of Road P2	SKDC member	Noise	The complainant complained about the noise affecting nearby resident in early morning near Ocean Shores.	Y	See Investigation / Mitigation Measures for Complaint No. 50 and 81.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
184	6 th June 2018	Not specified / Construction of Road P2	SKDC member	Landscape	The complainant complained about excessive tree felling near Ocean Shores.	N	According to the information provided and confirmed by the Engineer, tree removal application for the concerned area has granted approval from District Lands Office (DLO) on 1 August 2017 and 18 April 2018 together with the tree compensatory plans. The felling of a total of 85 trees at the concerned area were in accordance with the approved tree removal application by the DLO. None of them are registered Old and Valuable Tree and neither of them are rare nor endangered species. The number of retained trees at the concerned location complies with the latest tree removal application. The Contractor had taken initiatives to minimize nuisance from construction works to the nearby sensitive receivers as follows: Tree protection zones were established and surrounded by fences to protect retained trees adjacent to the construction area. Tree protection zone were free of machinery and material that are likely to be injurious to the tree. Regular tree assessments were conducted by qualified Arborist to monitor the condition of retained trees.	Closed
183	4 th June 2018	4 th June 2018/ Construction of Lam Tin Interchange	Resident of Hong Pak Court	N/A	The complainant complained about the blasting works during night-time.	N	The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" Ensured blasting doors were closed while blasting associated works was undertaken in the tunnel Installed steel-type blasting door mounted with sound absorptive lining to absorb construction noise in the tunnel	Closed
182	1 st June 2018	Not specified/ Construction of Lam Tin Interchange	Sin Fat Road Tennis Court	Air Quality	The complainant complained about the dust	N	The Contractor had taken initiatives to minimize nuisance from construction works to the nearby sensitive receivers as follows: Frequent water spraying along the slope area at LTI. Tarpaulin sheets were provided along the slope adjacent to the tennis court during preparation of surface blasting.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
181	29 th May 2018	Not specified/ Construction of Road P2	Public	Air Quality	The complainant complained about the black smoke emission from the construction vessel.	N	According to the information provided and confirmed by the Engineer, dredging and placing rock fill material were conducted during the time of complaint. The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Air Quality: As confirmed by the Engineer, the concerned barge was off site for further maintenance; Additional water filter tank was adopted to reduce of dark smoke and exhaust. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	Closed
180	25 th May 2018	24 th May 2018/ Construction of Road P2	SKDC member Mr. Cheung Chin Pang	Odour	The complainant complained about smell of exhaust gas affecting high level residents (60/F and above) of Metrotown Tower 10.	N	According to the information provided and confirmed by the Engineer, modification of temporary marine platform and welding works were conducted during the time of complaint. The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Air Quality: Additional water filter tank was adopted to reduce of dark smoke and exhaust. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
179	24 th May 2018	24 th May 2018/ Construction of Northern footbridge , Road P2/D4 and Road P2	Public	Air Quality	The complainant complained construction dust generated from the CEDD construction works site between Tong Yin Street and Tiu Keng Leng Sport Centre (Po Yap Road) as a result of insufficient dust suppression measures	N	According to the information provided and confirmed by the Engineer, construction works including steel bar fixing, scaffolding, trimming formation level, compaction, removal of road marking and handling of treated sediment were conducted during the time of complaint. As shown in the Air Quality Monitoring Results, no Action/Limit Level Exceedance was recorded at Station AM5(A) and AM6(A) in May 2018. It is considered that no adverse construction dust impact was brought to the nearby sensitive receivers during the construction period of this Project The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: raying was provided at least 8 times a day; lear public access was hard paved; in Work Area A was covered except the operating area The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	Closed
178	23 rd May 2018	22 nd May 2018/ Construction of TKO Portal	Public	N/A	The complainant complained construction works was carried out on 22 May (which was a public holiday) around 1500 hour at the sea area near Ocean shore Block 2.	N	According to the information provided and confirmed by the Engineer, modification of temporary marine platform and welding works were conducted during the time of complaint. One valid Construction Nosie Permit (CNP) (No. GE-RE0309-18) was granted to the Contractor (Leighton – China State Joint Venture) (Contract No. NE/2015/01) for the marine construction site near Ocean Shores. According to the CNP, Group O to T of the PME listed in condition 3.a. are allowed to operate during general holiday (including Sunday) from 0900 – 2300 hours.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							As confirmed by the Engineer, only a group of PME (listed in Group Q) was operated during the time of complaint. No welding machine was operated in Zone A. No derrick barge and flat top barge were operated beyond Zone C.	
							The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows:	
							Noise:	
							Preinstalled speaker was used on derrick barge to the noise disturbance from on-site communication.	
							The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	
							According to the Engineer's Site Diaries, the major construction activities performed in May 2018 included rock breaking, drilling and excavation at Lam Tin Interchange. Construction works for night-time included blasting and excavation.	
177	22 nd May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Air Quality & Noise	The complainant complained about the dust nuisance and construction noise at Lam Tin Interchange	Y	According to the EM&A Manual of this Project, regular air quality monitoring has been carried out at Station AM2 – Sai Tso Wan Recreation Ground and AM3 – Yau Lai Estate, Bik Lai House. Based on the Air Quality Monitoring Results which conducted by ET, no Action or Limit Level Exceedance was recorded at Station AM2 and AM3. It is considered that no adverse air quality impact was brought to the nearby sensitive receivers during the time of complaint.	Closed
							The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows:	

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							Air Quality: water spraying on unpaved area and haul roads at Lam Tin age Noise: Ensured blasting doors were closed while blasting associated works was undertaken in the tunnel Installed steel-type blasting door mounted with sound absorptive lining to absorb construction noise in the tunnel Erected movable cantilever noise barriers and the breaker head was wrapped with Silent Mat and TMD; Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat Drill rig was covered with Silent Mat and TMR The environmental conditions of the site and the control of works will be continuously reviewed and monitored by the Engineer and the Environmental Team.	
176	21 st May 2018	21st May 2018/ Construction of Road P2	Public	Air Quality	The complainant complained about dust/dirt being brought onto Tong Yin Street by the vehicles travelling to and from TKO-LTT construction site, causing dust problem and air nuisance.	N	According to the information confirmed by the Engineer, all dump trucks were covered and wheel washed before leaving the works site on 21 May 2018. As shown in the Air Quality Monitoring Results, no Action/Limit Level Exceedance was recorded at Station AM5(A) and AM6(A) in May 2018. It is considered that no adverse construction dust impact was brought to the nearby sensitive receivers during the construction period of this Project The Contractors had implemented environmental mitigation measures to minimize the noise nuisance to the nearby noise	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							sensitive receivers as follows: raying was provided at least 8 times a day. ashing truck would be provided once a week to clean the dust on c street. al notice would be set up to remind the truck driver to perform ashing properly before leaving site. I staff at the access to check the dump trucks to ensure the dump properly covered and wheel-washed before leaving site. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the	
175	19 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during nighttime.	Y	construction works to the nearby residents. See Investigation / Mitigation Measures for Complaint No. 160.	Closed
174	19 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during nighttime.	Y	See Investigation / Mitigation Measures for Complaint No. 160.	Closed
173	16 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Hong Nga Court,	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during night-time.	Y	See Investigation / Mitigation Measures for Complaint No. 160.	Closed
172	15 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 165.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
171	15 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate, Bik Lai Estate	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 165.	Closed
170	15 th May 2018	Not specified/ Construction site near Cha Kwo Ling Tsuen	Anonymous	Noise	The complainant complained the noise nuisance due to the construction work near Cha Kwo Ling Tsuen during night-time.	Y	See Investigation / Mitigation Measures for Complaint No. 165.	Closed
169	14 th May 2018	Not specified/ Construction of Lam Tin Interchange	Kowloon East District Council Member Mr. Tam Man Ho	Noise	The complainant complained the noise nuisance due to the construction work and night time blasting works at the Lam Tin Interchange.	Y	According to the latest CNMP of this Contract, the subgroups of work activities undertaken near noise sensitive receivers in the reporting period: The construction activities of Lam Tin Interchange (Work site No.101) on 14th of May 2018 possessed of 6 no. of breakers, excavator mounted which were consistent with the quantities of breaker in the Construction Noise Mitigation Plan (Construction Activity Group1.1) Noise: Installed steel-type blasting door mounted with sound re lining to absorb construction noise in the tunnel; Erected movable cantilever noise barriers and the lead was wrapped with Silent Mat and TMD; Powered mechanical equipment (PME) for rock were equipped with TMD and SilentMat; As shown by the Noise Monitoring Results conducted by ET, no Limit Level Exceedance was recorded at Station CM1, CM2, CM3 and CM4. The summary of noise monitoring results which conducted by ETL in May 2018 at Station CM1, CM2, CM3 and	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							CM4. The environmental conditions of the site and the control of works will be continuously reviewed and monitored by the Engineer and the Environmental Team.	
168	14 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate, Yung Lai House	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange during night-time.	Y	See Investigation / Mitigation Measures for Complaint No. 165.	Closed
167	13 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Hong Nga Court, Chung Pak House	Noise	The complainant complained the noise nuisance due to the construction work on Sunday morning and night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 165.	Closed
166	13 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	The complainant complained the noise nuisance due to the construction work at around 5:00 am and night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 165.	Closed
165	13 th May 2018	13 th May 2018/ Construction of Lam Tin Interchange	Property Management Office of Hong Nga Court	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange on 13th May 2018 (Sunday morning).	Y	A valid Construction Noise Permit (CNP) (No. GW-RE0278-18) was granted to the Contractor for the construction site at Lam Tin Interchange (location of construction site is shown in Figure 1). According to the conditions in the CNP, only one group among Group A to R of the powered mechanical equipment is allowed to be operated during 0800-2300 hours on general holidays (including Sundays); and 1900-2300 hours on any day not being a general holiday. The number of excavators, dump trucks, craned lorry and breakers that were used on 13th, 14th, 15th & 22nd of May were covered by the CNP. Other good site practices recommended in the "Implementation	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							Schedule of Proposed Mitigation Measures" of EM&A Manual and the Noise Mitigation Plan of this Contract had been implemented by the Contractor, including the following:	
							 Only well-maintained plant should be operated on- site and plant should be serviced regularly during the construction program; 	
							 Mobile plant, if any, should be sited as far away from NSRs as possible; 	
							 Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs 	
							As shown by the Noise Monitoring Results conducted by ET, no Limit Level Exceedance was recorded at Station CM1, CM2, CM3 and CM4. The summary of noise monitoring results which conducted by ETL in May 2018 at Station CM1, CM2, CM3 and CM4.	
164	12 th May 2018	12 th May 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 160.	Closed
163	12 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 160.	Closed
162	11 th May 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Lung Pak House	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 160.	Closed
161	9 th May	9 th May 2018	Resident of	Air Quality	The complainant	N	According to the information provided and confirmed by the	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
	2018	/ Construction of Road P2	Ocean Shore		complained about dark smoke emission from a barge working at the sea area under TKO-LTT project near Block 2 of Ocean Shore.		Engineer, loading and unloading of marine sediment was conducted during the time of complaint The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Additional water filter tank was adopted to reduce emission of dark smoke and exhaust smell. The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	
160	4 th May 2018	Not specified/ Construction of Lam Tin Interchange	Public	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	According to the Engineer's Site Diaries, the major construction activities performed in May 2018 included rock breaking, drilling and excavation at Lam Tin Interchange. Construction works for night-time included blasting and excavation. A valid Construction Noise Permit (CNP) (No. GW-RE0278-18) was granted to the Contractor for the construction site at Lam Tin Interchange. According to the conditions in the CNP, only one group among Group A to R of the powered mechanical equipment is allowed to be operated during 0800-2300 hours on general holidays (including Sundays); and 1900-2300 hours on any day not being a general holiday. The number of excavators, dump trucks, craned lorry and breaker that were used during the day of complaint was covered by the CNP. In addition, Group T to X of the powered mechanical equipment is allowed to be operated during 2300-0700 hours on any day. The operation of charging unit during the time of complaint was covered by the CNP. Therefore, no violation of CNP (No. GW-RE0278-18) conditions was observed during the time of complaint.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows:	
							Air Quality:	
							Frequent water spraying on unpaved area and haul roads in;	
							Noise:	
							Ensured blasting doors were closed while blasting d works was undertaken in the tunnel;	
							Installed steel-type blasting door mounted with sound re lining to absorb construction noise in the tunnel:	
							Erected movable cantilever noise barriers and the lead was wrapped with Silent Mat and TMD;	
							Powered mechanical equipment (PME) for rock were equipped with TMD and SilentMat;	
							Drill rig was covered with Silent Mat and TMR.	
							As shown by the Noise Monitoring Results conducted by ET, no Limit Level Exceedance was recorded at Station CM1, CM2, CM3 and CM4. The summary of noise monitoring results which conducted by ETL in May 2018 at Station CM1, CM2, CM3 and CM4.	
							With the implementation of environmental mitigation measures by Contractors on site, it is considered that air quality and noise nuisance by the works has been brought to a minimum level and no adverse impact was brought to the nearby sensitive receivers during the construction of Lam Tin Interchange under this Project.	
							The environmental conditions of the site and the control of works will be continuously reviewed and monitored by the Engineer and the Environmental Team.	

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
No.	3rd May 2018 30th April 2018	of Complaint 2nd and 3rd May 2018 / Construction of Road P2 Not specified / Construction of Road P2	Public	Odour Noise & Odour	The complainant complained the odour nuisance from the construction vessel. The complainant complained the construction noise and odour nuisance from the construction vessel.	Exceedance (Y/N)	According to the information provided and confirmed by the Engineer, major construction activity including dredging, loading and unloading of marine sediment was conducted during the time of complaint The use of dredger and derrick barge conformed to the proposed quantity and type of PME stated in the updated Construction Noise Assessment of CNMP. Based on the noise monitoring results in April and May 2018, no Limit Level Exceedance was recorded at Station CM6(A) and CM7(A). It is considered that no adverse construction noise impact was brought to the nearby sensitive receivers during the construction. The Contractors had implemented environmental mitigation measures to reduce construction nuisance from construction activities to the nearby sensitive receivers as follows: Noise: Noise source on the barge was covered with acoustic Additional sound absorptive blankets were used to	Closed
							Nylon rope was used instead of wire rope to reduce ecure the barge in place. Maintenance of barge including lubrication of moving performed to minimized noise from worn or loose parts. Air Quality: Additional water filter tank was adopted to reduce	

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							of dark smoke and exhaust smell.	
							The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	
158	30 th April 2018	Not specified/ Construction of Lam Tin Interchange	Property Management Office of Kwong Tin Estate	Noise	The complainant complained the noise nuisance due to the breaking work at Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed
157	26 th April 2018	26 th April 2018 / Construction of TKO portal	Resident of Laguna City	Light	The complainant complained that two spotlights were used during daytime and nighttime causing light nuisance to the residents. She requested to direct the strong lighting toward the sea.	N	According to the information provided and confirmed by the Engineer, no major construction activity was conducted at the location of complaint on 26 April 2018. Upon the receipt of the complaint, as confirmed by the Engineer, the Contractor had taken initiatives to maintain the environmental conditions in the works area as shown below: The spotlights at the Cha Kwo Ling Public Cargo Working Administrative Office were switched off during daytime; and The illumination angle of spotlights was turned facing downwards to avoid light overspill The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents.	Closed
156	25 th April 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate, Yau Lai Estate	Noise	The complainant complained the noise nuisance due to the breaking work at Lam	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
					Tin Interchange.			
155	23 th April 2018	23th April 2018 / Construction of Road P2	Public	Noise	The complainant complained about noise from construction activities at the sea area near Ocean Shore Block 6 starting 8:30-8:45am on 23 April 2018. She suspected the noise is from drilling/breaking works.	Y	According to the information provided and confirmed by the Engineer, construction works including excavation and preboring works in Portion IV were conducted on 23 April 2018. One unit of excavator and two units of mini backhoe were in operation for excavation works while two units of drill rigs were in operation for the pre-boring works in Portion IV. As confirmed by the Engineer, no breaking works were carried out during the time of complaint in Portion IV. Therefore, pre-boring works at Portion IV is regarded the source of noise nuisance. The Contractor had implemented environmental mitigation measures to minimize the noise nuisance to the nearby noise sensitive receivers as follows: Acoustics barriers were provided to the drill rigs for pre-boring works (see photo 1). Maintenance was provided to the rotary head of the drill rig to minimize noise nuisance from worn or loose parts. Regular site checking would be performed to ensure the type and quantity of powered mechanical equipment are in order with the updated Construction Noise Assessment. Acoustic box was utilized for breaking works to minimize noise nuisance The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. The use of excavator did not conform the proposed quantity of powered mechanical equipment stated in the CNMP. Therefore,	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							it is regarded as a non-compliance.	
154	23 th April 2018	Not specified/ Construction of Lam Tin Interchange	Kwun Tong District Council Member Mr. Lai Shu Ho	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed
153	23 th April 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained the noisy breaking work from two breakers at Lam Tin Interchange. He requested the Contractor to review the noise mitigation measures on site.	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed
152	20 th April 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Nga Lai Estate, Yau Lai Estate	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed
151	17 th April 2018	Not specified/ Construction of Lam Tin Interchange	Property Management Office of Yau Lai Estate	Noise	The complainant complained the noise nuisance due to the construction work at Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed
150	17 th April 2018	Not specified/ Construction of Lam Tin Interchange	Sham Shui Po District Council Member Mr. Ho Kai Ming	Noise	The complainant complained the noise nuisance during night time blasting works at the Lam Tin Interchange.	Y	See Investigation / Mitigation Measures for Complaint No. 145.	Closed
149	16 th April 2018	Not specified / Construction of Road P2	Resident of Ocean Shore	Noise	The complaint is about the noise generated from a poorly maintained excavator.	Y	According to the information provided and confirmed by the Engineer, two units of excavators were in operation for excavation works in Portion VI on 16 and 18 April 2018. Excessive sound from movement of the poorly maintained excavator is considered source of noise nuisance.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
	18 th April 2018	Not specified / Construction of Road P2	Resident of Ocean Shore	Noise	The complaint is about the noise generated from a poorly maintained excavator.	Y	The Contractor had implemented environmental mitigation measures to minimize the noise nuisance to the nearby noise sensitive receivers as follows: As confirmed by the Engineer, the use of concerned excavator was stopped and it was replaced with a new excavator. Regular site checking would be performed to ensure the type and quantity of PME are in order with the updated Construction Noise Assessment The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the construction works to the nearby residents. The use of excavator did not conform the proposed quantity of powered mechanical equipment stated in the CNMP. Therefore, it is regarded as a non-compliance.	
148	15 th April 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained the noisy construction work at Lam Tin Interchange.	Y	According to the Engineer's Site Diary, the major construction activities performed in the reporting period included rock breaking and excavation at Lam Tin Interchange.	
147	15 th April 2018	Not specified/ Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	The complainant complained the noisy construction work at Lam Tin Interchange on public holiday.	Y	According to the latest CNMP of this Contract, the subgroups of work activities undertaken near noise sensitive receivers in the reporting period are as follows:	Closed
145	2 nd April 2018	Public holiday/ Construction Works near Eastern Harbour	Resident of Yau Lai Estate	Noise	The complainant complained the noise nuisance due to the construction work near Eastern Harbour Crossing tunnel portal on	Y	- Construction of Lam Tin Interchange (LTI); The construction activities of Lam Tin Interchange (Work site No.101) on 17 th , 23 rd & 25 th of April possessed of 7 no. of breakers, which were consistent with the quantities of breakers in	

Monthly EM&A	A Report (November 201)	8)

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
		Crossing tunnel portal			public holiday. (started from 9:00 am)		the Construction Noise Mitigation Plan (Group 1.1.8) A valid Construction Noise Permit (CNP) (No. GW-RE0084-18) was granted to the Contractor for the construction site at Lam Tin Interchange. According to the conditions in the CNP, only one group among Group A to N of the powered mechanical equipment is allowed to be operated during 08:00 - 23:00 hours on general holiday (including Sunday). The operations on 2nd & 15th of April involved 1 no. of excavator, 2 no. of dump trucks, which were covered by the CNP. Therefore, no violation of CNP (No. GW-RE0084-18) condition was identified during the time of complaints. The Contractor had implemented environmental mitigation measures in accordance with the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual as follows: Powered mechanical equipment (PME) for rock breaking were equipped with TMD and SilentMat at Slope H in Lam Tin Interchange; PMEs at Portion IVC were mounted and shielded with SilentMat; Noise barriers were placed next to the breaker at Slope H in Lam Tin Interchange to reduce the noise nuisance to nearby NSRs; Cantilevered noise barriers were erected next to breakers wrapped with TMD and SilentMat at Portion IVC; Ensured blasting doors were closed while mucking out in the tunnel was undertaken; and Installed steel-type blasting door mounted with sound absorptive lining to absorb noise due to construction works in the tunnel	
							The Engineer and the Environmental Team have reminded the Contractor to properly implement mitigation measures to effectively minimize construction nuisance caused by the	

Agreement No. CE 59/2015 (EP)

Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance (Y/N)	Investigation/ Mitigation Action	File Closed
							construction works to the nearby residents.	

Cumulative Complaint Log since commencement of Project

Reporting Month	Number of Complaints in Reporting Month	Number of Summons in Reporting Month	Number of Prosecutions in Reporting Month
November 2016	0	0	0
December 2016	11	0	0
January 2017	15	0	0
February 2017	4	0	0
March 2017	6	0	0
April 2017	1	0	0
May 2017	10	0	0
June 2017	8	0	0
July 2017	3	0	0
August 2017	8	0	0
September 2017	14	0	0
October 2017	8	0	0
November 2017	12	0	0
December 2017	10	1	0
January 2018	11	0	0
February 2018	6	0	0
March 2018	17	0	0
April 2018	15	0	0
May 2018	22	0	0
June 2018	11	0	1
July 2018	9	0	0
August 2018	12	0	0
September 2018	11	0	0
October 2018	13	0	0
November 2018	12	0	0

Agreement No. CE 59/2015 (EP)

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report (November 2018)

Reporting Month	Number of Complaints in Reporting Month	Number of Summons in Reporting Month	Number of Prosecutions in Reporting Month
Total	252	1	1

Cumulative Log for Notifications of Summons

Contract No.	Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement
NE/2015/01						
NE/2015/02	KTS2 4138/ 2017	25 June 2017/ Marine construction site at Junk Bay	Contrary to: Sections 6 (1) (b) and 6 (5), Noise Control Ordinance, Cap.400	The Summon was issued on 22 Dec 2017 First hearing on 29 Mar 2018	0	1
NE/2015/03						
NE/2017/01						
NE/2017/02						

Cumulative Log for Successful Prosecutions

Contract No.	Date/Location		Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement
NE/2015/01						
NE/2015/02	KTS2 4138/ 2017	25 June 2017/ Marine construction site at Junk Bay	Contrary to: Sections 6 (1) (b) and 6 (5), Noise Control Ordinance, Cap.400	Successful prosecution to the subcontractor on 27 June 2018	1	1
NE/2015/03						
NE/2017/01						
NE/2017/02						

Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction

APPENDIX P WASTE GENERATION IN THE REPORTING MONTH

Contract No.: NE/2015/01

Monthly Summary Waste Flow Table for 2018

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (Quantities of	C&D Wastes	Generated I	Monthly
Month	a.Total Quantity Generated (see Note 8)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill (see Note 10)	f. Imported Fill	g. Metals (see Note 5)	h. Paper / Cardboard Packaging (see Note 5)	i. Plastics (see Note 3) (see Note 5)	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	118.887	44.216	25.727	60.437	32.723	0.000	0.000	0.308	0.000	1.200	0.094
February	76.419	34.880	8.626	54.212	13.581	0.000	0.000	0.000	0.000	0.800	0.046
March	140.974	31.352	57.578	49.166	34.230	0.000	0.000	0.020	0.000	0.000	0.052
April	123.925	30.310	57.340	42.266	24.319	0.000	0.000	0.368	0.000	1.200	0.058
Мау	113.094	32.375	0.000	70.782	42.312	0.000	0.000	0.294	0.000	1.000	0.034
June	134.902	48.193	0.000	117.435	17.467	0.000	0.000	0.437	0.000	1.322	0.096
Sub-total	708.201	221.326	149.271	394.298	164.632	0.000	0.000	1.427	0.000	5.522	0.380
July	117.365	54.326	0.000	112.069	5.296	0.000	0.000	0.000	0.000	0.000	0.083
August	114.745	56.904	2.877	105.498	6.370	0.000	0.000	0.525	0.000	0.960	0.073
September	101.494	46.489	0.000	88.147	13.347	0.000	0.000	0.336	0.000	0.000	0.050
October	127.193	65.746	0.000	99.942	27.251	0.000	0.000	0.000	0.000	2.080	0.112
November	139.235	65.264	0.000	98.859	40.376	0.000	0.000	0.000	0.000	2.150	0.089
December											
Total	1308.233	510.055	152.148	898.813	257.272	0.000	0.000	2.288	0.000	10.712	0.787

Total inert C&D waste generated = c+d+e

Total inert C&D waste recycled = c+d

% of recycled inert C&D waste = Total C&D waste recycled / Total C&D waste generated



Notes: (1) The performance target are given in PS Clause 6(14)

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m3. (PS Clause 1.105(4) refers)
- (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
- (6) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m³; soil = 2.0 tonnes/m³

- $(7) \ \text{excavated: rock} = 2.0 \ \text{tonnes/m}^3; \ \text{soil} = 1.8 \ \text{tonnes/m}^3; \ \text{broken concrete and bitumen} = 2.4 \ \text{tonnes/m}^3, \ \text{soil and rock} = 1.9 \ \text{tonnes/m}^3$
- (8) C&D Waste = 0.9 tonnes/m³; bentonite slurry = 2.8 tonnes/m³

Diesel density: 0.8kg/l

Numbers are rounded off to the nearest three decimal places

The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill"

Monthly Summary Waste Flow Table for 2018 Year

NE/2015/02

		Actual Qua	ntities of Inert C&I	Materials Generat	ed Monthly			Actual Quantities	s of C&D Wastes Go	enerated Monthly			
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse		
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]		
Jan	0.30510	0.00000	0.11060	0.00000	0.00850	0.18600	0.00000	0.00000	0.00000	0.00000	0.07544		
Feb	1.12247	0.00000	0.01080	0.00000	1.08367	0.02800	32.04000	0.00000	0.00000	0.00000	0.05240		
Mar	6.50826	0.00000	0.04500	0.00000	6.46326	0.00000	23.74000	0.00000	0.00000	0.00000	0.04520		
Apr	3.82690	0.00000	0.00000	0.00000	3.82690	0.00000	26.37000	0.00000	0.00000	0.00000	0.03010		
May	11.03519	0.00000	8.30510	0.00000	2.64644	0.08365	24.18000	0.00000	0.00000	0.00000	0.06998		
June	2.50750	0.00000	0.00000	0.00000	1.58194	0.92556	11.32000	0.00000	0.00000	0.00000	0.06814		
SUB- TOTAL	25.30542	0.00000	8.47150	0.00000	15.61071	1.22321	117.65000	0.00000	0.00000	0.00000	0.34126		
Jul	6.86021	0.00000	5.62591	0.00000	1.00141	0.23290	6.81000	0.00000	0.00000	0.00000	0.06658		
Aug	5.71242	0.00000	3.14738	0.00000	2.48573	0.07931	0.00000	0.00000	0.00000	0.00000	0.06072		
Sep	1.96804	0.00000	0.00000	0.00000	1.82856	0.13948	0.00000	0.00000	0.00000	0.00000	0.28750		
Oct	1.68189	0.00000	0.00000	0.00000	1.53159	0.15030	7.68000	0.00000	0.00000	0.00000	0.07586		
Nov	7.22856	0.00000	5.29233	0.0000	1.77993	0.15630	106.75000	0.00000	0.00000	0.12900	0.09596		
Dec													
TOTAL	48.75653	0.00000	22.53712	0.00000	24.23792	1.98149	238.89000	0.00000	0.00000	0.12900	0.92788		

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



Monthly Summary of Waste Flow Table for 2018

Name of Person completing the Record: Ricky Hon

	Actual Qu	antities of Inc	ert C&D Mater	ials Generate	d Monthly	Actual Quantities of Non-inert C&D Wastes Generated Monthly						
Month	Total Quantity	Broken Concrete	Reused in the Contract	Reused in other	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse		
	Generated	(see Note 1)		Projects				(see Note 2)	11 0.010			
	(in '000m ³)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000m ³)						
Jan	0	0	0	0	0	0	0	0	0	0		
Feb	0	0	0	0	0	0	0	0	0	0.1430		
Mar	0	0	0	0	0	0	0	0	0	0		
Apr	0	0.0390	0	0	0	0	0	0	0	0.0585		
May	0	0	0	0	0	0	0	0	0	0.0325		
Jun	0	0.1519	0	0	1.3675	0	0	0	0	0.0455		
Jul	0	0.2265	0	0	2.0387	0	0	0	0	0.0065		
Aug	0	0.209625	0	0	1.886625	0	0	0	0	0.0325		
Sept	0	0.0544375	0	0	0.4899375	0	0	0	0	0.169		
Oct	0	0.0469625	0	0	0.4226625	0	0	0	0	0.026		
Sub-total	0	0.7285	0	0	6.2054	0	0	0	0	0.5135		
Nov	0	0.1253	0	0	1.1277	0	0	0	0	0.026		
Dec												
Total	0	0.8538	0	0	7.3331	0	0	0	0	0.5395		

Notes:

- (1) Broken concrete for recycling into aggregates.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) Use the conversion factor: 1 full load of 24t / 30t dumping truck being equivalent to 6.5m3 / 8.125 m3 by volume.

	Rev. No.	Draft
NE/2015/03 - Environmental Management Plan	I T)-4-	16 D - 2016
Appendices - Appendix 13	Issue Date	16 Dec 2016

Name of Department: <u>CEDD</u> Contract No.: NE/2015/03

Monthly Summary Waste Flow Table for 2018 (year)

		Actual Qua	ntities of Inert	C&D Materials G	enerated Month	Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse	
	(in '000 m³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)	
Accumulated From 2017	0.84697	0	0.175365	0.290915	0.350135	0.03056	0	О	0	0	0.03079	
Jan	0.2397525	0	0	0.0642025	0.17555	0	0	0	0	0	0.00614	
Feb	0.0722875	0	0	0.0722875	0	0	0	0	0	0	0	
Mar	0.05853	0	0	0	0.05853	0	0	0	0	0	0	
Apr	0.007575	0	0	0	0.007575	0	0	0	0	0	0	
May	0	0	0	0	0	0	0	0	0	0	0.001258	
June	0	0	0	0	0	0	0	0	0	0	0	
Sub-total								2.5				
July	0	0	0	0	0	0	0	0	0	0	0	
Aug	0.00145	0	0	0	0	0	0	0	0	0	0	
Sept	0.00168	0	0	0	0	0	0	0	0	0	0	
Oct	0.00232	0	0	0	0.00232	0	0	0	0	0	0	
Nov	0.00241	0	0	0	0.00241	0	0	0	0	0	0	
Dec												
Total	1.232975	0	0.175365	0.427405	0.59652	0.03056	0	0	0	0	0.038188	

Notes:

- (1)
- The performance targets are given in PS Clause 6.14.

 The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. (2)
- Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the works is equal to or exceeding 50,000 ms.

Monthly Summary Waste Flow Table for 2018



Contract No.: NE/2017/01

Name of Department: Civil Engineering and Development Department

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mor	ıthly	Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse		
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)		
Jan	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000		
Feb	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000		
Mar	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000		
Apr	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000		
May	0.0222	0.0060	0.0000	0.0000	0.0162	0.0000	0.0000	0.0000	0.0000	0.0000	0.0024		
Jun	0.0078	0.0000	0.0000	0.0000	0.0078	0.0000	0.0000	0.0000	0.0000	0.0000	0.0055		
Sub-total	0.0300	0.0060	0.0000	0.0000	0.0240	0.0000	0.0000	0.0000	0.0000	0.0000	0.0079		
Jul	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0091		
Aug	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0027		
Sep	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0044		
Oct	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0037		
Nov	0.0761	0.0000	0.0000	0.0400	0.0361	0.0000	0.0000	0.0000	0.0000	0.0000	0.0007		
Dec													
Total	0.1061	0.0060	0.0000	0.0400	0.0601	0.0000	0.0000	0.0000	0.0000	0.0000	0.0285		

Notes:


- 1. Assume the density of soil fill is 2 ton/m³.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
- 3. Assume the density of mixed rock and soil is 1.9 ton/m³.
- 4. Assume the density of slurry and bentonite is 2.8 ton/m³.
- 5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.
- 6. Assume the density of C&D waste is 0.9 ton/m³.
- 7. The non-inert C&D wastes are disposed at NENT.

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME


High Level 3 Months Look Ahead Programme


Activities	Dec-18	Jan-19	Feb-19
Lam Tin Interchange			
EHC2 U-Trough			
Site Formation - Area 1G1 & 1G2 &5			
Site Formation - Area 2			
Site Formation - Area 3			
Site Formation - Area 4			
Main Tunnel			
MT Excavation			
MT Lining Works			
TKO Interchange			
Haul Road Construction, Site Formation & Slope Works			
Steel Platform for Bridge Construction			
Cavern Excavation			


NE/2015/01 29/11/2018





Activity ID Activity Name			ginal Remaining Start Duration	Finish	Total Float Activity % TRA Complete	Variance - BL1	Sep		Nov Dec	2019 Jan
FS Detail Design	P2-C	Cal.A (391 24 19-Oct-17 A	13-Oct-18	123	31		▼ FS Detail Design		
Underpass	P2-C	Cal.A 3	391 24 19-Oct-17 A	13-Oct-18	123	31		▼ Underpass		
S11649 FSD review GBP	P2-C	Cal.A	28 7 19-Oct-17 A	26-Sep-18	123 75%	-315	FSD	review GBP		
S11650-01 2nd review by EMSD	P2-C	Cal.A	15 10 19-Mar-18 A	06-Oct-18	123 33.33%	-187		2nd review by EMSD		
S11651 Accept detail design by the Supervisor	P2-C	Cal.A	7 7 07-Oct-18	13-Oct-18	123 0%	0		Accept detail design	by the Supervisor	
Plantroom	P2-C	Cal.A	321 24 19-Oct-17 A	13-Oct-18	123	-39		Plantroom		
S11652-10 FSD review GBP	P2-C	Cal.A	28 7 19-Oct-17 A	26-Sep-18	123 75%	-315	FSD	review GBP		
S11652-21 2nd review by FSD/EMSD	P2-C	Cal.A	15 10 19-Mar-18 A	06-Oct-18	123 33.33%	-187		2nd review by FSD/EMSD		
S11652-23 Accept detail design by the Supervisor	P2-C	Cal.A	7 7 07-Oct-18	13-Oct-18	123 0%	0		Accept detail design	by the Supervisor	
Plumbing and Drainage Detail Design	P2-C	Cal.A 2	275 39 01-Apr-17 A	28-Oct-18	138	-301		Plu	umbing and Drainage Detail Design	
Underpass	P2-C	Cal.A 2	275 39 03-May-17 A	28-Oct-18	138	-269		▼ Un	derpass	
S11656 Design Coordination for PD Services	P2-C	Cal.A	60 7 03-May-17 A	26-Sep-18	138 88.33%	-452	Desi	gn Coordination for PD Services		
S11657 1st review by HyD/EMSD	P2-C	Cal.A	15 3 09-Apr-18 A	29-Sep-18	138 80%	-159		st review by HyD/EMSD		
S11657-01 2nd review by HyD/EMSD	P2-C	Cal.A	15 15 30-Sep-18	14-Oct-18	138 0%	0		2nd review by HyD	/EMSD	
S11658 Formal Submission to Supervisor		Cal. A	7 7 15-Oct-18	21-Oct-18	138 0%	0			omission to Supervisor	
S11659 Accept detail design by the Supervisor		Cal. A	7 7 22-Oct-18	28-Oct-18	138 0%	0			cept detail design by the Supervisor	
Plantroom			262 34 01-Apr-17 A		143	-309		▼ Plantroo		
S11660-07 Design Coordination for PD Services			60 7 01-Apr-17 A		143 88.33%	-484	Post	gn Coordination for PD Services		
			15 13 17-May-18 A		143 66.33%	-131	Desi	2nd review by HyD/EMS		
						-131				
S11660-10 Formal Submission to Supervisor		Cal.A	7 7 10-Oct-18	16-Oct-18	143 0%	0		Formal Submiss		
S11660-11 Accept detail design by the Supervisor		Cal.A	7 7 17-Oct-18	23-Oct-18	143 0%	0			letail design by the Supervisor	
Electrical Detail Design	P2-C	Cal.A 4	416 34 07-Mar-17 A	23-Oct-18	143	-180			l Detail Design	
Underpass Lighting	P2-C	Cal.A 4	416 34 30-May-17 A	A 23-Oct-18	143	-96		√ Underpa		
S11660-15 Design Coordination for EL Services	P2-C	Cal.A	60 15 30-May-17 A	04-Oct-18	143 75%	-433		Design Coordination for EL Se		
S11660-17 2nd review by EMSD/HyD	P2-C	Cal.A	15 5 06-Jul-18 A	09-Oct-18	143 66.67%	-81		2nd review by EMSD/Hy)	
S11660-19 Fromal Submission to Supervisor	P2-C	Cal.A	7 7 10-Oct-18	16-Oct-18	143 0%	0		Fromal Submiss	on to Supervisor	
S11660-20 Accept detail design by the Supervisor	P2-C	Cal.A	7 7 17-Oct-18	23-Oct-18	143 0%	0		Accept o	letail design by the Supervisor	
External Road Lighting	P2-0	Cal.A 3	396 34 07-Mar-17 A	23-Oct-18	143	-200		▼ External	Road Lighting	
S11660-23 Design Coordination for EL Services	P2-C	Cal.A	60 15 07-Mar-17 A	04-Oct-18	143 75%	-517		Design Coordination for EL Se	vices	
S11660-25 2nd review by EMSD/CLP/ HyD	P2-C	Cal.A	15 5 06-Jul-18 A	09-Oct-18	143 66.67%	-81		2nd review by EMSD/CL	P/ HyD	
S11660-27 Formal Submission to Supervisor	P2-C	Cal.A	7 7 10-Oct-18	16-Oct-18	143 0%	0		Formal Submiss	on to Supervisor	
S11660-28 Accept detail design by the Supervisor	P2-C	Cal.A	7 7 17-Oct-18	23-Oct-18	143 0%	0		Accept d	letail design by the Supervisor	
Plantroom	P2-C	Cal.A 2	269 34 07-Mar-17 A	23-Oct-18	143	-327		▼ Plantroo	m	
S11664 Design Coordination for EL Services	P2-C	Cal.A	60 15 07-Mar-17 A	04-Oct-18	143 75%	-517		Design Coordination for EL Se	vices	
S11666 2nd review by EMSD/HyD	P2-C	Cal.A	15 5 06-Jul-18 A	09-Oct-18	143 66.67%	-81		2nd review by EMSD/Hy	ס	
S11667 Formal Submission to Supervisor	P2-C	Cal.A	7 7 10-Oct-18	16-Oct-18	143 0%	0		Formal Submiss	ion to Supervisor	
S11668 Accept detail design by the Supervisor	P2-C	Cal.A	7 7 17-Oct-18	23-Oct-18	143 0%	0		Accept of	letail design by the Supervisor	
ELV And SCADA Detail Design	P2-C	Cal.A C	303 29 12-Aug-17 A	18-Oct-18	148	-130		ELV And SCA	DA Detail Design	
Underpass	P2-C	Cal.A (303 29 12-Aug-17 A	18-Oct-18	148	-130		▼ Underpass		
S11669-10 Design Coordination for ELV & SCADA	P2-C	Cal.A	60 10 12-Aug-17 A	29-Sep-18	148 83.33%	-354		Design Coordination for ELV & SCA	DA	
S11669-19 2nd review by EMSD		Cal.A	15 5 21-Jun-18 A		148 66.67%	-91		2nd review by EMSD		
S11669-29 Formal Submission to Supervisor		Cal.A	7 7 05-Oct-18	11-Oct-18	148 0%	0		Formal Submission to	Supervisor	
S11669-30 Accept detail design by the Supervisor		Cal.A	7 7 12-Oct-18	18-Oct-18	148 0%	0			design by the Supervisor	
									- ,	
Primary Baseline Critical Remaining W	Vork NE (004 E (00 T - 2007) 16			uppa!	2 1	Monthly Dallin	T Drogramana	Date	Revision	Checked Appro
Actual Work ♦ Milestone	NE/2015/02 Tseung Kv Road P2 and Associa					Monthly Rolling		20-Sep-18		
Remaining Work Summary	HOAU PZ AHU ASSOCIA	ai c u V	works (Seb-	10)	(1	Data Date: 20-5				
						Page: 2 of	1 12			
























ity iD	Activity Name	Calendar	Original R Duration	emaining Start Duration	Finish	al Float A	ctivity % TRA Variance	e- L1	Sep	2018 Oct	Nov Dec	2019 Jan
MC12665-01	Reclamation Fill to -2.0mPD CH155-215 (2760m3) - West Side	P2-Cal.C	5	5 15-Nov-18	20-Nov-18	-88	0% 0	0	Зер	Jul	Reclamation Fill to -2.0mPD CH155-215	(2760m3) - West Side
Filling of Rec	lamation Fill -2.0 to +2.5mPD	P2-Cal.C	16	16 21-Nov-18	08-Dec-18	-160		0			▼ Filling of Reclamation	on Fill -2.0 to +2.5mPD
MC12885	Reclamation Fill to +2.5mPD CH40-80 (7902m3) - Sandfill	P2-Cal.C	6	6 21-Nov-18	27-Nov-18	-150	0% 0	0			Reclamation Fill to +2.5mPD CH	40-80:(7902m3) - Sandfill
MC12895	Reclamation Fill to +2.5mPD CH80-150 (11412m3)	P2-Cal.C	4		08-Dec-18	-160	0% 0	0				+2.5mPD CH80-150 (11412m3)
			4	4 05-Dec-18			078 0	0				F2.3111 D 01100-130 (11412113)
Filling of Con	pacted Fill +2.5 to +3.5 & Temp Fill +3.5 to +5.5mPD	P2-Cal.C	6	6 04-Jul-18 A	27-Sep-18	-88	-{	57		Filting of Compacted Fill +2.5 to +3.5		
MC12950	Compacted Fill to +5.5mPD CH0-38 (5300m3)	P2-Cal.C	6	6 04-Jul-18 A	27-Sep-18	-88	0% 0 -6	57		Compacted Fill to +5.5mPD CH0-38	(5300m3)	
Surcharge			125	125 28-Sep-18	30-Jan-19	-92		0		▼		
Placing Surc	harge	P2-Cal.C	3	3 28-Sep-18	02-Oct-18	-77		0		▼ Placing Surcharge		
MC13015	Placing Surcharge Area 1a (CH0-30) (2990m3)	P2-Cal.C	3	3 28-Sep-18	02-Oct-18	-77	0%	0		Placing Surcharge Area 1a (CH	10 30) (2990m3)	
Surcharging		P2-Cal.A	120	120 03-Oct-18	30-Jan-19	-92		0		·		
MC13155	Surcharge Area 1a (CH0-30) (2990m3)	P2-Cal.A	120	120 03-Oct-18	30-Jan-19	-92	0%	0				
		P2-Cal.C	313		22-Feb-19	96	-2	01				
	atment of Cement S/S of Marine Sediment											
MC14075	Treatment (Supsend due to no stockpile area 17 Jul 18 to 19 Sep 18)	P2-Cal.C	250	76 06-Jan-18 A	20-Dec-18	-111		35			Treatr	nent (Supsend due to no stockpile area
MC14080	Curing, Stockpiling and Filling	P2-Cal.C	313	125 06-Jan-18 A	22-Feb-19	96 6	60.06%	21				
Land Works		P2-Cal.C	124	124 20-Sep-18	21-Feb-19	-31		0	–			
Road P2 Und	erpass (CH105-CH318)	P2-Cal.C	124	124 20-Sep-18	21-Feb-19	-31		0	-			
Instrumentat	ion and Monitoring for Road P2 Structure Construction	P2-Cal.C	124	124 20-Sep-18	21-Feb-19	-31		0	-			
LC17740	Installation of Instrumentation including observation well & piezometers, etc	P2-Cal.C	124	124 20-Sep-18	21-Feb-19	-31	0%	0				
												✓ Underpass
Underpass		P2-Cal.C	85	85 03-Oct-18	14-Jan-19	-41		0				
Underpass P2	CH 105 - 318	P2-Cal.C	85	85 03-Oct-18	14-Jan-19	-41		0		•		Underpass P2 (
Ground Inves	tigation (Non Surcharge)	P2-Cal.C	29	29 01-Dec-18	07-Jan-19	-133		0				Ground Investigation (N
LC17762	Pre-drilling Works (3 nos) at P2 CH264 - 305 (completed 2100 drain pipe)(west side) 13d/nos - Rig1, 2	P2-Cal.C	26	26 01-Dec-18	03-Jan-19	-138	0%	0				Pre-drilling Works (3 nos) at
LC17763	Pre-drilling Works (2 nos) at P2 CH264 - 305 - Rig2	P2-Cal.C	8	8 17-Dec-18	27-Dec-18	-138	0%	0				Pre-drilling Works (2 nos) at P2 CH2
LC17764	Pre-drilling Works (3 nos) at P2 CH208 - 264 (west side) 13d/nos - Rig3, 4	P2-Cal.C	26	26 01-Dec-18	03-Jan-19	-133	0%	0				Pre-drilling Works (3 nos) at
LC17765	Pre-drilling Works (5 nos) at P2 CH208 - 264 - Rig3, 4	P2-Cal.C	16	16 17-Dec-18	07-Jan-19	-133	0%	0				Pre-drilling Works (5 no
	Ion Surcharge)	P2-Cal.C	35	35 01-Dec-18	14-Jan-19	-116		0				▼ Foundation (No
												· ·
LC17768	Installation of Socketed H-pile (7 nos) at P2 CH292 to CH305 (north side) - (Rig x 1)	P2-Cal.C	35	35 01-Dec-18	14-Jan-19	-116	0%	0				Installation of S
Ground Inves	tigation (On Top Surcharge)	P2-Cal.C	64	64 03-Oct-18	17-Dec-18	-44		0		\ 	✓ Ground Ir	vestigation (On Top Surcharge)
LC17780	Pre-drilling Works (3 nos) at P2 CH264 - 305	P2-Cal.C	12	12 03-Oct-18	16-Oct-18	-6	0%	0		Pre-drilling Wo	orks (3 nos) at P2 CH264 - 305	
LC17783	Completion of abandoning temp. 1500mm DN	P2-Cal.C	0	0	17-Dec-18	-44	0%	0			◆ Completion	on of abandoning temp. 1500mm DN
Foundation (C	on Top Surcharge)	P2-Cal.C	24	24 01-Nov-18	28-Nov-18	-4		0			Foundation (On Top Surcharge)	
LC17805	Installation of Socketed H-pile (8 nos) at P2 CH264 to CH305 Drilling to RH - 3d/nos - (Rig x 1)	P2-Cal.C	24	24 01-Nov-18	28-Nov-18	-4	0%	0			Installation of Socketed H-pile (8 nos) at P2 CH264 to CH305 Drilling t
ELS		P2-Cal.C	12	12 18-Oct-18	31-Oct-18	-6		0			■ ELS	
	Installation of charteils well (20m; 75aa)/as are being at 150 O(1770, 040						00/					NJ370 340
LC17870	Installation of sheetpile wall (30m; 75pcs)(no pre-boring) at P2 CH278 - 318	P2-Cal.C	12	12 18-Oct-18	31-Oct-18	-6	0%	U			Installation of sheetpile wall (30m; 75pcs)(no pre-boring) at P2 (J1∠10 - 310
Section 4	of the Works - Preservation and Protection of Existing Trees	P2-Cal.A	1563	1006 12-Jan-17 A	21-Jun-21	-137	-{	59				
.C25260	Preservation and Protection of Existing Trees	P2-Cal.A	1451	1006 12-Jan-17 A	21-Jun-21	-137 3	0.67% -17	1				
_C25280	Nursery Transplanted Trees at the Contractor's holding nursery	P2-Cal.A	1177	1006 28-Apr-17 A	21-Jun-21	-137 1	4.53% -30	39				

Actual Work ♦ Milestone
Remaining Work Summary

NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and Associated Works (Sep-18) 3 Monthly Rolling Programme (Data Date : 20-Sep-2018) Page : 12 of 12

	Date	Revision	Checked	Approved
2	0-Sep-18			



	Activity Name	Ong Dura	inal Calenda tion	r Activity % Complete	Remaining Start Duration	Finish	Late Start	Late Finish	Total Time Hisk Float Allowance	an Jan Ec-	Mar Are Is	2018	Aug Sep Oct	Nov Dec	an Feb Mr.	Anr May 1	2019 in Jul IA	Sen O	Nov Dec	an Fek 14-	Apr May	Jun In A	un Sento-	t Nov De-	Jan Estila	Apr Man-1	2021 Jun Jul Jan	un San T
12050-45	Remove lift shaft scaffold (2A & 2B)		6 C3-6	_		02-May-20	25-Apr-20	04-May-20	1	Jec Jan Peo	mai Apt N	lay Juli Jul	Aug Sep Oct	NOV DEC 3	all reo mai	Apr May 3	JII JUI PAUL	Joep Oct	NOV DEC 3	ali Peu Ma	O Apr May	Juli Jul Mu	g sep ou	THOS DEC S	Jan Peo Ma	Apr May 3	IUII JUI AU	g out t
12050-50	Slow speed test (2A & 2B)		5 C3-6	i 0%	5 04-May-20	08-May-20	08-Oct-20	13-Oct-20	131												0							
	CCTV and intercom system (2A & 2B)		5 C3-6			14-May-20	14-Oct-20	19-Oct-20	131												0				.			
	High speed & load test (2A & 2B)		10 C3-6			26-May-20	20-Oct-20	31-Oct-20	131																.			
3A & 3B			85 C3-6		85 04-May-20	12-Aug-20	05-May-20	31-Oct-20	66																.			
12052-10	Lift shaft scaffolding (3A & 3B)		10 C3-6			14-May-20	05-May-20	15-May-20	1		ļļļ.			ļ				444					4-4-	4-4-4		4-4-4		
12052-15	Lift machine & guide rail (3A & 3B)		12 C3-6			28-May-20	16-May-20	29-May-20	1													1 1 1			.			
12052-20 12052-25	Lift door and landing (3A & 3B) Control panel and lift shaft wiring (3A & 3B)		10 C3-6 6 C3-6			09-Jun-20 16-Jun-20	30-May-20 11-Jun-20	10-Jun-20 17-Jun-20	- 1													ſ _a			.			
12052-25	Modify lift shaft scaffolding (3A & 3B)		6 C3-6			23-Jun-20	18-Jun-20	24-Jun-20														0			.			
12052-30	Lift car assembly and cage wiring (3A & 3B)		14 C3-6			11-Jul-20	26-Jun-20	13-Jul-20	1													-			.			
12052-40	Connect temporary / permanent power supply to control panel (3A & 3B)		2 C3-6			14-Jul-20	14-Jul-20	15-Jul-20	1		}			 				1			++	1-1-1-		1		11		
12052-45	Remove lift shaft scaffold (3A & 3B)		5 C3-6			20-Jul-20	16-Jul-20	21-Jul-20	1													0			.			
12052-50	Slow speed test (3A & 3B)		5 C3-6			25-Jul-20	08-Oct-20	13-Oct-20	66													0			.			
12052-55	CCTV and intercom system (3A & 3B)		5 C3-6			31-Jul-20	14-Oct-20	19-Oct-20	66																.			
12052-60	High speed & load test (3A & 3B)		10 C3-6	1 0%	10 01-Aug-20	12-Aug-20	20-Oct-20	31-Oct-20	66													b			.			
1A & 1B			85 C3-6	i	85 21-Jul-20	30-Oct-20	22-Jul-20	31-Oct-20	1													-		*				
12054-10	Lift shaft scaffolding (1A & 1B)		10 C3-6	1 0%	10 21-Jul-20	31-Jul-20	22-Jul-20	01-Aug-20	1																.			
12054-15	Lift machine & guide rail (1A & 1B)		12 C3-6			14-Aug-20	03-Aug-20	15-Aug-20	1															+	.			
12054-20	Lift door and landing (1A & 1B)		10 C3-6			26-Aug-20	17-Aug-20	27-Aug-20	1													: : :	•	+	.			
12054-25	Control panel and lift shaft wiring (1A & 1B)		6 C3-6			02-Sep-20	28-Aug-20	03-Sep-20	1		ļļl.			<u> </u>				ļļi				1	0	44		4		
12054-30	Modify lift shaft scaffolding (1A & 1B)		6 C3-6			09-Sep-20	04-Sep-20	10-Sep-20	1																.			
	Lift car assembly and cage wiring (1A & 1B)		14 C3-6			25-Sep-20	11-Sep-20	26-Sep-20	1													1			.			-
12054-40	Connect temporary / permanent power supply to control panel (1A & 1B)		2 C3-6			28-Sep-20	28-Sep-20	29-Sep-20	1													1	1.1		.			-
2054-45	Remove lift shaft scaffold (1A & 1B)		5 C3-6			06-Oct-20	30-Sep-20	07-Oct-20	1													1	i i		.			-
2054-50	Slow speed test (1A & 1B)		5 C3-6			12-Oct-20	08-Oct-20	13-Oct-20	1		 -			 				 						++		++		
2054-55	CCTV and intercom system (1A & 1B)		5 C3-6			17-Oct-20 30-Oct-20	14-Oct-20 20-Oct-20	19-Oct-20 31-Oct-20	1													1			.			
2054-60 SD	High speed & load test (1A & 1B)		10 C3-6 24 C3-6		10 19-Oct-20 24 31-Oct-20	27-Nov-20	02-Nov-20	28-Nov-20	1													1	11.	\vdash	.			
	Form LE5 submission		2 C3-6			02-Nov-20	02-Nov-20	03-Nov-20	1													1			.			
	EMSD inspection	-	16 C3-6			20-Nov-20	02-Nov-20 04-Nov-20	21-Nov-20	1															-				
	Use permit issuance		6 C3-6			27-Nov-20	23-Nov-20	28-Nov-20	1		 							1			+-+-			-		+-+-+		
	n for Footbridge	5	04		504 02-Jul-19	17-Nov-20	05-Oct-20	29-Nov-21	378								+	+	\rightarrow	+	+++	$+\!-$	$+\!\!+$	-	.			
	Design of electrical system for footbridge (prepare & submit)		90 C3-6	1 0%		17-Oct-19	05-Oct-20	22-Jan-21	377								-								.			
	Design of electrical system for footbridge (review & discuss)		18 C3-6		18 18-Oct-19	07-Nov-19	22-Jan-21	16-Feb-21	377									=	1						.			
	Design of electrical system for footbridge (resubmit)		18 C3-6			28-Nov-19	16-Feb-21	09-Mar-21	377																.			
2120	Design of electrical system for footbridge (accept)		21 C3-7	1 0%	21 29-Nov-19	19-Dec-19	09-Mar-21	30-Mar-21	467																			
2130	MS for electrical system (prepare & submit)		18 C3-6	1 0%	18 20-Dec-19	13-Jan-20	10-May-21	01-Jun-21	407										i 🖶	1 1		1			.			
2140	MS for electrical system (review & discuss)		18 C3-6	1 0%	18 14-Jan-20	06-Feb-20	01-Jun-21	23-Jun-21	407											-					.			
	MS for electrical system (resubmit)		12 C3-6	1 0%	12 07-Feb-20	20-Feb-20	23-Jun-21	08-Jul-21	407																.			
	MS for electrical system (accept)		21 C3-7			12-Mar-20	08-Jul-21	29-Jul-21	504		<u> </u>							1		<u> </u>								
	Material order and delivery of footbridge electrical system		96 C3-6			21-Apr-20	30-Mar-21	29-Jul-21	377										1 🕇		₩.	IIL			.			
	Install electrical system for footbridge (incl. footbridge lighting system)		78 C3-6			19-Oct-20	29-Jul-21	01-Nov-21	307														т.	_	.			
2190	Testing and commissioning of electrical system for footbridge		24 C3-6	i 0%		17-Nov-20	01-Nov-21	29-Nov-21	307									<u> </u>	_	1 1		ш			.			
zing System	Desire of electron control (control (control))		18	4 00/	618 03-Apr-19	10-Dec-20	04-Apr-19	28-Nov-20	-12																.			
	Design of glazing system (prepare & submit) Design of glazing system (review & discuss)		90 C3-6 18 C3-6			25-Jul-19 15-Aug-19	04-Apr-19 27-Jul-19	26-Jul-19 16-Aug-19			} }						T-L	 			-}}							
	Design of glazing system (review & discuss) Design of glazing system (resubmit)		18 C3-6			05-Sep-19	17-Aug-19	06-Sep-19	1								II.	4				1			.			
	Design of glazing system (resubmit)		21 C3-7			26-Sep-19	07-Sep-19	27-Sep-19	1													1			.			
	MS for glazing system (accept)		18 C3-6			19-Oct-19	05-Nov-19	25-Nov-19	31									-				1			.			
	MS for glazing system (review & discuss)		18 C3-6			09-Nov-19	26-Nov-19	16-Dec-19	31										•			1			.			
	MS for glazing system (resubmit)		12 C3-6		12 11-Nov-19	23-Nov-19	17-Dec-19	02-Jan-20	31		ttt	111					1-1-	1111	•		11111		111	1111		1111	-11-	111
	MS for glazing system (accept)		21 C3-7			14-Dec-19	03-Jan-20	23-Jan-20	40										-			1			.			-
	Material order and delivery of glazing system		96 C3-6	1 0%	96 27-Sep-19	22-Jan-20	28-Sep-19	23-Jan-20	1										++			1		+	.			-
290	Install glazing system (Lift 2A & 2B)		12 C3-6	i 0%		08-Feb-20	24-Jan-20	10-Feb-20	1											•		1		+	.			-
	Install glazing system (Lift 3A & 3B)		12 C3-6	i 0%	12 07-Mar-20	20-Mar-20	18-Apr-20	04-May-20	32					ш														
	Install glazing system (Lift 1A & 1B)		12 C3-6			23-Mar-20	08-Jul-20	21-Jul-20	95							TT				-					. 11			
	Install glazing system (canopy)		00 C3-6	i 0%		10-Dec-20	01-Aug-20	28-Nov-20	-10						<u> </u>			LL				<u>∟</u> ∣''			.			
d Lighting Sy			78		578 16-Nov-18	15-Jun-20	07-Jan-19	18-May-20	-28						1, 1							7		+	.			
	Design of road lighting system (prepare & submit)		70 C3-6			12-Feb-19	07-Jan-19	01-Apr-19	41						٦.									+	.			
	Design of road lighting system (review & discuss)		18 C3-6			05-Mar-19	02-Apr-19	26-Apr-19	41		├ ├├-			 														
	Design of road lighting system (resubmit)		24 C3-6			02-Apr-19	27-Apr-19	27-May-19	41 55															+	.			
	Design of road lighting system (accept by PM & HyD)		21 C3-7 18 C3-6			23-Apr-19 16-May-19	28-May-19 26-Jul-19	17-Jun-19 15-Aug-19	55 76																.			
350 360	MS for road lighting system (prepare & submit) MS for road lighting system (review & discuss)		18 C3-6 18 C3-6			16-May-19 06-Jun-19	26-Jul-19 16-Aug-19	15-Aug-19 05-Sep-19	76 76															+	.			
360	MS for road lighting system (review & discuss) MS for road lighting system (resubmit)		18 C3-6 12 C3-6			21-Jun-19	16-Aug-19 06-Sep-19	20-Sep-19	76							17								+	.			
380	MS for road lighting system (accept)		21 C3-7			12-Jul-19	21-Sep-19	11-Oct-19	91		 			 		1 1	-	 			+	1		+-+-+		+		
	Material order and delivery of road lighting system		96 C3-6		96 24-Apr-19	17-Aug-19		11-Oct-19	44							-	\Rightarrow					1		+	.			
	Install road lighting system		28 C3-6		128 09-Nov-19	17-Apr-20	12-Oct-19	16-Mar-20	-24										\rightarrow	++	-			$\parallel \parallel \parallel \parallel$.			
	Testing and commissioning of road lighting system				48 18-Apr-20			18-May-20	-24												-	-		$\parallel \parallel \parallel \parallel$.			
0 Works				i		07-Jul-18 A			į į	++		-												111				
iminary Worl	ks		24 C3-6			07-Jul-18 A			,								77	111			777	rtt	111	777		1111		111
	Application of XP			100%		05-Mar-18 A				-	•													+	.			
2430	Utilities detection (Road P2 south of interchange)		6 C3-6	100%	0 13-Jan-18 A	18-Jan-18 A	18-Oct-18	18-Oct-18		•														$\parallel \parallel \parallel \parallel$.			
	Initial site survey			100%		30-Dec-17 A		18-Oct-18		-														$\parallel \parallel \parallel \parallel$.			
2450	Pre-construction condition survey and manhole survey		24 C3-6	100%	0 08-Mar-18 A	23-May-18 A	18-Oct-18	18-Oct-18			-	<u>-</u> _		Ш								ш		<u></u>		ш		
	ctual Work Summary				١		U	Kwan O	Lam Tin T	unnel				08-No	Date ov-18	F	RWP-2	018-11	l (Dat	Revis	sion 8-Nov	v-18)	_	-	Chec	ked	Α	Appro

ľ			('alandar'	Activity W. Line	maining Start	Finish	Late Start	Late Finish	Totall Time Circ					795	9			-	2020				20131	
	covey name	Duratio	n Calendar		Duration Start	Finish	Late Start	Late Finsh	Float Allowance	Dec Jan Feb Mar	Apr May Jun Jul	Aug Sep Oct Nov	Dec Jan Feb Ma	Apr May Jun	Jul Aug Sep C	Oct Nov Dec	Jan Feb Mar	r Apr May J	Jun Jul Aug	Sep Oct Nov	v Dec Jan F	eb Mar Apr N	ay Jun Jul	Aug Ser
	Nest portion of central median (TTA Drg. 058) - Sub-base		G C3-6d	0%	6 27-Dec-18	03-Jan-19	01-Feb-19	11-Feb-19	30				0											П
	Nest portion of central median (TTA Drg. 058) - Sub-base SRT		2 C3-6d	0%	2 04-Jan-19	05-Jan-19	12-Feb-19	13-Feb-19	30															
	West portion of central median (TTA Drg. 058) - Road paving		7 C3-6d	0%	7 07-Jan-19	14-Jan-19	14-Feb-19	21-Feb-19	30	ļļļļ								4-4-4		ļļļ	4-4-4	4-4-4		 _
	West portion of central median (TTA Drg. 058) - Road paving core test		C3-6d	0%	5 15-Jan-19	19-Jan-19	22-Feb-19	27-Feb-19	30				0											
	nitoring point		7 C3-6d	00/	27 03-Jan-19	02-Feb-19	21-Mar-19	22-Jul-19	133															
	nstall groundwater monitoring point GWMP 05		9 C3-6d	0%	9 03-Jan-19	12-Jan-19	21-Mar-19	01-Apr-19	64															
	nstall groundwater monitoring point GWMP 03		9 C3-6d 9 C3-6d	0%	9 14-Jan-19 9 24-Jan-19	23-Jan-19 02-Feb-19	01-Apr-19 11-Jul-19	12-Apr-19	133															
	nstall groundwater monitoring point GWMP 02			0%				22-Jul-19 12-Mar-19	9					-		-+	├ ─┼─┼─	+-+-+		 	┿┿			
nage	OF (DMINI- 000)		C3-6d		91 19-Sep-18 A 39 19-Sep-18 A	01-Mar-19	18-Oct-18	12-Mar-19 12-Mar-19	-				_											
	25 (PMI No.003)		C3-6d	00/		24-Dec-18	22-Jan-19		61															
	nstall ELS & excavate .ay drain DN525 pipe		3 C3-6d	0%	18 09-Nov-18 8 30-Nov-18	29-Nov-18	22-Jan-19 15-Feb-19	15-Feb-19 25-Feb-19	61 6															
	Aay drain DNo2o pipe Manhole SMH6702		3 C3-6d	100%	0 19-Sep-18 A	08-Dec-18 03-Oct-18 A	25-Feb-19	25-Feb-19 25-Feb-19	ы				[
	Manhole SMH6703		3 C3-6d 3 C3-6d	100%	0 24-Sep-18 A	08-Oct-18 A	25-Feb-19 25-Feb-19	25-Feb-19 25-Feb-19										+-+-+			+			
	Connection to existing manholes		4 C3-6d	0%	4 10-Dec-18	13-Dec-18	25-Feb-19	01-Mar-19	61			T												
	Backfill		C3-6d	0%	9 14-Dec-18	24-Dec-18	01-Mar-19	12-Mar-19	61															
	Demolish existing manhole		G3-6d	0%	6 14-Dec-18	20-Dec-18	05-Mar-19	12-Mar-19	64				0											
	100 (PMI No.004)		5 C3-6d	076	65 10-Dec-18	01-Mar-19	07-Dec-18	27-Feb-19	-2															
	nstall ELS & excavate for DN900		3 C3-6d	0%	18 10-Dec-18	02-Jan-19	07-Dec-18	29-Dec-18	-2 1					├ ─├─┼─		-+	├ ─┼─┼─	+-+-+		 	╫			+
			4 C3-6d	0%	14 03-Jan-19	18-Jan-19	31-Dec-18	16-Jan-19	-2 1				_											
	.ay drain DN900 pipe Manhole SMH6701		C3-6d	0%	18 19-Jan-19	12-Feb-19	17-Jan-19	09-Feb-19	-2				-					111						
	Connection DN900 to existing manholes		C3-6d	0%	5 13-Feb-19	18-Feb-19	11-Feb-19	15-Feb-19	-2				T.											
	Backfill DN900		C3-6d	0%	10 19-Feb-19	01-Mar-19	16-Feb-19	27-Feb-19	-2															
	15101A-SMH5101B		7 C3-6d	J 76	37 09-Nov-18	21-Dec-18	19-Oct-18	08-Dec-18	-12				₩ 17			-+		+-+-+		+	+-+-+	+++		+
	nstall ELS & excavate (Stage 2 start after part of Portion I & Portion II handed over by C2)		7 C3-6d	0%	7 09-Nov-18*	16-Nov-18	19-Oct-18	26-Oct-18	-12									111						
	ay drain pipe (Stage 2)		7 C3-6d	0%	7 17-Nov-18	24-Nov-18	27-Oct-18	03-Nov-18	-18															
	.ay drain pipe (Stage 2) Manhole SMH5101B (Stage 2)		C3-6d	0%	18 26-Nov-18	24-Nov-18 15-Dec-18	12-Nov-18	03-Nov-18 03-Dec-18	-18			; ; ; –												
	Backfill (Stage 2)		C3-6d	0%	5 17-Dec-18	21-Dec-18	03-Dec-18	03-Dec-18	-12				T					111			1 1			
	5ackiii (Stage 2) H5101B-SMH5002		C3-6d	J 76	15 17-Nov-18	04-Dec-18	24-Nov-18	08-Dec-18	-12				,	╂╌╂╌┼╌┤		-++	╫╫	+-+-+		 	+++			++
	nstall ELS & excavate (Stage 2)		4 C3-6d	0%	4 17-Nov-18	21-Nov-18	24-Nov-18	29-Nov-18	6 1			0												
	av drain pipe (Stage 2)		4 C3-6d	0%	4 26-Nov-18	29-Nov-18	29-Nov-18	04-Dec-18	3															
	Backfill (Stage 2)		4 C3-6d	0%	4 30-Nov-18	04-Dec-18	04-Dec-18	08-Dec-18	3				6											
	H5001A-SMH5002		7 C3-6d	0,0	37 09-Nov-18	21-Dec-18	18-Oct-18	08-Dec-18	-12				-											
	nstall ELS & excavate (Stage 2 start after part of Portion I & Portion II handed over by C2)		7 C3-6d	0%	7 09-Nov-18*	16-Nov-18	18-Oct-18	26-Oct-18	-19 1	 			 -	 			 	+-+-+		 	+++	-†		
	ay drain pipe (Stage 2)		7 C3-6d	0%	7 17-Nov-18	24-Nov-18	26-Oct-18	03-Nov-18	-19															
	Manhole SMH5002 (Stage 2)		3 C3-6d	0%	18 26-Nov-18	15-Dec-18	12-Nov-18	03-Dec-18	-12				.											
	Backfill (Stage 2)		5 C3-6d	0%	5 17-Dec-18	21-Dec-18	03-Dec-18	08-Dec-18	-12												1 1 1			
	15002-SMH5003		7 C3-6d	3,0	37 17-Nov-18	02-Jan-19	26-Oct-18	08-Dec-18	-19			-	₩ 1 1											
	nstall ELS & excavate (Stage 2)		7 C3-6d	0%	7 17-Nov-18	24-Nov-18	26-Oct-18	03-Nov-18	-19 1				 	++++			ttt	++++		ttl	+-+-+	++++		-
	ay drain pipe (Stage 2)		7 C3-6d	0%	7 26-Nov-18	03-Dec-18	03-Nov-18	12-Nov-18	-19															
	Manhole SMH5003 (Stage 2)		3 C3-6d	0%	18 04-Dec-18	24-Dec-18	12-Nov-18	03-Dec-18	-19				-											
	Backfill (Stage 2)		C3-6d	0%	5 27-Dec-18	02-Jan-19	03-Dec-18	08-Dec-18	-19				•											
es			3 C3-6d		73 26-Nov-18	25-Feb-19	27-Oct-18	02-Apr-19	31			1 1												
	Gas main at Chui Ling Road (North) by HKCG		C3-6d	0%	19 26-Nov-18	17-Dec-18	23-Nov-18	14-Dec-18	-2 1							-††	1-1-1-	1111		1-1-1-	1111	1111		m
	Telecom cables at Chui Ling Road by HGC, CATV, PCCW (incl. Chui Shin Street)	15	C3-6d	0%	19 03-Dec-18*	24-Dec-18	12-Mar-19	02-Apr-19	79 1				-											
	ay 11kV cables by CLPP - 3rd Stage cross-road ducts at south Road P2	1-	4 C3-6d	0%	14 26-Nov-18	11-Dec-18	05-Nov-18	20-Nov-18	-18				• ! ! !											
823 I	ay 11kV cables by CLPP - 4th Stage west of Road P2	2	C3-6d	0%	21 04-Dec-18*	29-Dec-18	27-Oct-18	20-Nov-18	-32															
824	Connection and switch over of 11kV cables at Road P2 by CLPP	4	C3-6d	0%	45 31-Dec-18	25-Feb-19	21-Nov-18	15-Jan-19	-32 5															
Watermain		6	C3-6d		60 03-Jan-19	16-Mar-19	08-Dec-18	22-Feb-19	-19									TTT						
h watermair	CHB 0 to 37.202, CHC 0 to 74.858, CHD 0 to 29.591	6	C3-6d		60 03-Jan-19	16-Mar-19	08-Dec-18	22-Feb-19	-19															
2830-1 I	nstall ELS & excavate CHC	- 19	C3-6d	0%	19 03-Jan-19	24-Jan-19	08-Dec-18	03-Jan-19	-19				-											
	ay fresh watermain CHC		C3-6d	0%	19 15-Jan-19	09-Feb-19	21-Dec-18	15-Jan-19	-19				-											
830-4	nstall ELS & excavate CHD		3 C3-6d	0%	8 25-Jan-19	02-Feb-19	04-Jan-19	12-Jan-19	-18							1.1.								
	ay fresh watermain CHD		3 C3-6d	0%	8 09-Feb-19	19-Feb-19	16-Jan-19	24-Jan-19	-19				•			1 T			I T				1 T	
	ay fresh watermain CHB		C3-6d	0%	10 19-Feb-19	02-Mar-19	25-Jan-19	08-Feb-19	-19															
	Fresh watermain testing CHB, CHC, CHD		2 C3-6d	0%	12 02-Mar-19	16-Mar-19	09-Feb-19	22-Feb-19	-19															
Vatermain			1 C3-6d		21 19-Feb-19	14-Mar-19	25-Jun-19	20-Jul-19	102				7											
	Salt watermain CHC 0 to 9.178		C3-6d	0%	9 19-Feb-19	28-Feb-19	25-Jun-19	06-Jul-19	102				1				<u> </u>	4444		<u> </u>	4			<u> </u>
	Salt watermain testing CHC		2 C3-6d	0%	12 01-Mar-19	14-Mar-19	06-Jul-19	20-Jul-19	102									111						
High Mast			3 C3-6d		38 18-Jan-19	07-Mar-19	29-Apr-19	31-May-19	68									111			1 1 1			
	Mobilize plant SP#1		C3-6d	0%	6 18-Jan-19	24-Jan-19	29-Apr-19	06-May-19	79				" _											
	Socketted H-piles at CCTV High Mast (3 nos.) SP#1		C3-6d	0%	21 11-Feb-19	07-Mar-19	07-May-19	31-May-19	68 3				₩7								111			
ridge Predr		6			66 26-Nov-18	30-Jan-19	25-Dec-18	15-Aug-19	197					ļļļi			ļļļ	4-4-4		ļļļ	ļļl.	444		
	Acceptance of founding level PC1-1		C3-7d	0%	21 22-Dec-18	11-Jan-19	25-Dec-18	15-Jan-19	4															
	Acceptance of founding level PC8	2		0%	21 22-Dec-18	11-Jan-19	10-Jan-19	31-Jan-19	20				Til											
	Predrilling at PC2-1/PH4 (Pier 02) (1 nos.) PD#1		C3-6d	0%	5 26-Nov-18	30-Nov-18	28-Jun-19	05-Jul-19	172															
	Predrilling at PC2-1/PH3 (Pier 02) (1 nos.) PD#1		C3-6d	0%	5 18-Dec-18	22-Dec-18	05-Jul-19	11-Jul-19	158															
	Propose founding level PC2-1 (Pier 02)		2 C3-6d		12 24-Dec-18 21 10-Jan-19	09-Jan-19	11-Jul-19	25-Jul-19	158									+			4	+		
	Acceptance of founding level PC2-1 (Pier 02) Predrilling at PC5-PH1 to PH3, PH5, PH6 (Pier 01) (5 nos.) PD#1		C3-7d		21 10-Jan-19 21 06-Dec-18	30-Jan-19 02-Jan-19	25-Jul-19 08-Jan-19	15-Aug-19	197															
	Propose founding level PC5 (Pier 01)				12 03-Jan-19		08-Jan-19 01-Feb-19		26				_											
ridge Piling			7 C3-6d		77 30-Oct-18 A				3			<u> </u>						111			1 1			
140 I	Mobilize plant SP#2		C3-6d		0 30-Oct-18 A				3									111			1 1 1			
	Socketted H-piles at PC4 (4 nos.) SP#2				26 06-Nov-18 A				26 4					╂╌╂╌┼╌┤		-++	}	+-+-+		╫╌┼╌┼╌	+++			++
	Socketted H-piles at PC4 (4 nos.) SP#2				14 12-Jan-19		15-Jan-19		3 2			/	-								111			
	Socketted H-piles at PC1-1 (2 nos.) SP#2				14 12-Jan-19 14 29-Jan-19				3 2															
			1500	3,0				'					Date				Revis	sion			1 0	hecked		Appr
Act	ual Work Summary				N	E/2017/02	2 - Tseung	Kwan O -	Lam Tin	Tunnel		-		DV	/D 2012	11 /D:			10)			HECKEU	+	, thhi
	maining Work						P2/D4 and					08	3-Nov-18	IKV	/P-2018-	·II (DS	aia date	0-IV0V-	- 18)		TC			
не																								
	tical Remaining Work						d Program																	

	Activity Name	Original Calendar Activity & Remaining Start Duration Complete Duration	Finish	Late Start	Late Finish	Total Time Risk Float Allowance		2018	lo . le	2019	2020	le le du le	2021
13730	Pile cap PC4	24 C3-6d 0% 24 07-Sep-19	08-Oct-19	17-Oct-19	13-Nov-19	31	Dec Jan Feb Mai	Apr May Jun Jul Aug Sep Oct No	uec Jan Feb Mar Apr	May Jun Jul Aug Sep	Oct Nov Dec Jan Feb Mar Apr May Jun Jul A	.g sep Oct Nov Dec Jan Feb Mar Apr May J	Jun Jul Aug Sep O
13740	Pile cap PC5 (Pier 01)	30 C3-6d 0% 30 19-Sep-19	25-Oct-19	11-Oct-19	14-Nov-19	17							
13790	Pile cap PC2-2 (Pier 03)	23 C3-6d 0% 23 31-Oct-19	26-Nov-19	23-Oct-19	19-Nov-19	-6							
13810	Column at PC5 (Pier 01)	30 C3-6d 0% 30 26-Nov-19	03-Jan-20	15-May-20	19-Jun-20	135					🛶		
13850	Wall at PC5 (Lift shaft 2A & 2B)	45 C3-6d 0% 45 26-Oct-19	17-Dec-19	15-Nov-19	09-Jan-20	17							
13860	Column at PC1-1 (Staircase 02) - 1st pour	18 C3-6d 0% 18 24-Sep-19	16-Oct-19	09-May-20	30-May-20	183							
13870	Wall at PC8 (Staircase 02) - 2nd pour	18 C3-6d 0% 18 24-Sep-19	16-Oct-19	09-May-20	30-May-20	183					-		
13880	Column at PC1-3 (Staircase 01) - 2nd pour	18 C3-6d 0% 18 24-Sep-19	16-Oct-19	11-Mar-20	01-Apr-20	138					-		
13890	Wall at PC4 (Staircase 03) - 1st pour	12 C3-6d 0% 12 09-Oct-19	22-Oct-19	14-Nov-19	27-Nov-19	31							
3900	Wall at PC4 (Staircase 03) - 2nd pour	12 C3-6d 0% 12 23-Oct-19	05-Nov-19	28-Nov-19	11-Dec-19	31					•		
3910	Wall at PC7 (Staircase 01) - 4th pour	18 C3-6d 0% 18 11-Oct-19	01-Nov-19	11-Mar-20	01-Apr-20	124							
4040	Pile cap PC7	24 C3-6d 0% 24 10-Aug-19	06-Sep-19	17-Sep-19	16-Oct-19	31							
4050	Pile Cap PC2-1 (Pier 02)	24 C3-6d 0% 24 23-Dec-19	22-Jan-20	27-Dec-19	29-Jan-20	3							
	perstructure	81 C3-6d 81 06-Nov-19	14-Feb-20	12-Dec-19	24-Jul-20	130					. 		
4130	Staircase 02 structure - 3rd pour	45 C3-6d 0% 45 18-Dec-19	14-Feb-20	30-May-20	24-Jul-20	130							
4150	Staircase 03 structure - 3rd pour	45 C3-6d 0% 45 06-Nov-19	30-Dec-19	12-Dec-19	08-Feb-20	31					 		
e 3 Works		388 C3-6d 388 22-Feb-19	15-Jun-20	14-May-19	28-Nov-20	138			1 7		 		
Stage 3A		303 C3-6d 303 22-Feb-19	29-Feb-20	17-Aug-19	08-Jul-20	103							
١.		173 C3-6d 173 22-Feb-19	21-Sep-19	17-Aug-19	26-Nov-19	54			7		" ! ! ! ! ! ! ! ! ! ! !		
3520	Design and acceptance of TTA Stage 3A	42 C3-6d 0% 42 22-Feb-19	12-Apr-19	17-Aug-19	08-Oct-19	143							
3530	Implementation of TTA - Stage 3A	2 C3-6d 0% 2 15-Aug-19	16-Aug-19	21-Oct-19	22-Oct-19	54 1				' '			-111
3550	Modification of existing roundabout to temporary signalized junction	30 C3-6d 0% 30 17-Aug-19	21-Sep-19	23-Oct-19	26-Nov-19	54							
dworks		18 C3-6d 18 17-Aug-19	06-Sep-19	06-Nov-19	26-Nov-19	66							
570	Footpath and cycle track (for TTA Stage 3B)	18 C3-6d 0% 18 17-Aug-19	06-Sep-19	06-Nov-19	26-Nov-19	66				<u> </u>	<u></u>		
Watermai		86 C3-6d 86 17-Aug-19		23-Nov-19	30-May-20	146			ļļļļ				
	at Chui Shin Street (PMI No. 012)	51 C3-6d 51 17-Aug-19	18-Oct-19	23-Nov-19	29-Jan-20	82					, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
2712-1	Install ELS & excavate DN200 SWM	7 C3-6d 0% 7 17-Aug-19	24-Aug-19	23-Nov-19	02-Dec-19	82				<u> </u>			
712-2	Lay DN200 SWM	9 C3-6d 0% 9 26-Aug-19	04-Sep-19	02-Dec-19	12-Dec-19	82				•			
2712-3	Salt watermain testing DN200 SWM	6 C3-6d 0% 6 05-Sep-19	11-Sep-19	12-Dec-19	19-Dec-19	82				"_	_		
712-4	Connection of salt watermain DN200 SWM	22 C3-6d 0% 22 12-Sep-19	10-Oct-19	19-Dec-19	17-Jan-20	82				-	T_+	444444444	
2712-5	Backfill DN200 SWM	7 C3-6d 0% 7 11-Oct-19	18-Oct-19	17-Jan-20	29-Jan-20	82					! <u>***</u> *		
	s SWM at existing roundabout (PMI No. 012)	42 C3-6d 42 11-Oct-19	28-Nov-19	07-Apr-20	30-May-20	146							
714-1	Install ELS & excavate DN150 SWM	4 C3-6d 0% 4 11-Oct-19	15-Oct-19	07-Apr-20	14-Apr-20	146							
2714-2	Lay DN150 SWM	6 C3-6d 0% 6 16-Oct-19	22-Oct-19	15-Apr-20	21-Apr-20	146					0		
2714-3	Salt watermain testing DN150 SWM	6 C3-6d 0% 6 23-Oct-19	29-Oct-19	22-Apr-20	28-Apr-20	146		4	ļļļļ		 <u> </u> 		
714-4	Connection of salt watermain DN150 SWM	22 C3-6d 0% 22 30-Oct-19	23-Nov-19	29-Apr-20	26-May-20	146					 		
2714-5	Backfill DN150 SWM	4 C3-6d 0% 4 25-Nov-19	28-Nov-19	27-May-20	30-May-20	146							
	bstructure	64 C3-6d 64 27-Nov-19	15-Feb-20	01-Nov-19	18-Mar-20	27							
3760	Pile cap PC3-2	22 C3-6d 0% 22 29-Nov-19	24-Dec-19	01-Nov-19	26-Nov-19	-24					=		
3770	Pile cap PC1-2	20 C3-6d 0% 20 29-Nov-19	21-Dec-19	10-Feb-20	04-Mar-20	57			ļļļļ		+		
3780 3800	Pile cap PC3-1	24 C3-6d 0% 24 29-Nov-19	28-Dec-19	08-Jan-20	08-Feb-20	32					🖂		
820	Column at PC2-2 (Pier 03)	54 C3-6d 0% 54 27-Nov-19 12 C3-6d 0% 12 23-Dec-19	04-Feb-20	19-Nov-19 04-Mar-20	24-Jan-20 18-Mar-20	-6 57							
060	Column PC1-2 (Staircase 01) - 1st pour Column at PC2-1 (Pier 02)	12 C3-6d 0% 12 23-Dec-19 18 C3-6d 0% 18 23-Jan-20	08-Jan-20 15-Feb-20	29-Jan-20	19-Feb-20	3							
	perstructure	56 C3-6d 56 20-Dec-19	29-Feb-20	10-Jan-20	08-Jul-20	103							
080	Bearing Pier 02	3 C3-6d 0% 3 17-Feb-20	19-Feb-20	19-Feb-20	22-Feb-20	3			 		+		
120	Bearing Pier 01	3 C3-6d 0% 3 03-Jan-20	07-Jan-20	04-Jul-20	08-Jul-20	146					10		
160	Staircase 03 structure -4th pour	45 C3-6d 0% 45 31-Dec-19	25-Feb-20	10-Feb-20	01-Apr-20	31							
210	Lift shaft steelworks (Lift 2A & 2B)	12 C3-6d 0% 12 20-Dec-19	06-Jan-20	10-Jan-20	23-Jan-20	15							
260	Falsework Portion 2	12 C3-6d 0% 12 17-Feb-20	29-Feb-20	19-Feb-20	04-Mar-20	3							
tage 3B	1 disework 1 ordon 2	358 C3-6d 358 29-Mar-19	15-Jun-20	14-May-19	28-Nov-20	138		 			+ 	-+	
nage ob		229 C3-6d 229 13-Apr-19	20-Jan-20	09-Oct-19	30-May-20	104			-		 		
930	Design and acceptance of TTA Stage 3B	42 C3-6d 0% 42 13-Apr-19	06-Jun-19	09-Oct-19	26-Nov-19	143				⇒			
940	Implementation of TTA - Stage 3B	2 C3-6d 0% 2 27-Dec-19	28-Dec-19	27-Nov-19	28-Nov-19	-24 1							
950	Permanent footpath and cycle track (for TTA Stage 4A)	18 C3-6d 0% 18 30-Dec-19	20-Jan-20	11-May-20	30-May-20	104					🏎		
lworks		342 C3-6d 342 29-Mar-19	27-May-20	14-May-19	30-May-20	3					 		
960	Drainage works along Chui Ling Road and Po Yap Road	119 C3-6d 0% 119 30-Dec-19	27-May-20	03-Jan-20	30-May-20	3							
970	Directional sign DS26,27,28 (incl. footing & steel frame)	30 C3-6d 0% 30 30-Dec-19	06-Feb-20	20-Jan-20	26-Feb-20	17							
980	Roadwork for carriageway and cycle track	72 C3-6d 0% 72 30-Dec-19	26-Mar-20	29-Nov-19	27-Feb-20	-24							
990	Ductings for TCSS and road lighting	72 C3-6d 0% 72 30-Dec-19	26-Mar-20	29-Nov-19	27-Feb-20	-24							
000	Signage	16 C3-6d 0% 16 09-Mar-20	26-Mar-20	27-Feb-20	16-Mar-20	-9	777		rriminim				
010	Lighting posts	15 C3-6d 0% 15 27-Mar-20	17-Apr-20	28-Feb-20	16-Mar-20	-24							
ap Road		106 C3-6d 106 29-Mar-19	08-Aug-19	14-May-19	17-Sep-19	33			+				
3962-10	Excavation (PYR Area 4)	20 C3-6d 0% 20 29-Mar-19	25-Apr-19	14-May-19	05-Jun-19	33 2							
3962-20	Gullies (PYR Area 4)	20 C3-6d 0% 20 26-Apr-19	21-May-19	06-Jun-19	29-Jun-19	33 2				-			
	Road lighting ducting (PYR Area 4)	12 C3-6d 0% 12 22-May-19	04-Jun-19	02-Jul-19	15-Jul-19	33							
100L 10	Formation, sub-base and kerbs (PYR Area 4)	18 C3-6d 0% 18 05-Jun-19	26-Jun-19	16-Jul-19	05-Aug-19	33							
	Concrete profile barrier (PYR Area 4)	18 C3-6d 0% 18 27-Jun-19			26-Aug-19	33							
	Road paving (PYR Area 4)	18 C3-6d 0% 18 19-Jul-19			17-Sep-19	33				🖶			
ap Road		106 C3-6d 106 02-Oct-19		19-Oct-19		14							
	Excavation (PYR Area 5)	20 C3-6d 0% 20 02-Oct-19			11-Nov-19	14 2							
	Gullies (PYR Area 5)	20 C3-6d 0% 20 26-Oct-19			04-Dec-19	14 2					[-]		
	Road lighting ducting (PYR Area 5)	12 C3-6d 0% 12 19-Nov-19			18-Dec-19	14							
	Formation, sub-base and kerbs (PYR Area 5)	18 C3-6d 0% 18 03-Dec-19				14							
	Concrete profile barrier (PYR Area 5)	18 C3-6d 0% 18 24-Dec-19			05-Feb-20	14			ļļļļi		<u> </u>		
3964-60	Road paving (PYR Area 5)	18 C3-6d 0% 18 17-Jan-20	10-Feb-20	06-Feb-20	26-Feb-20	14							
		T							Б.		D ::		
A	ctual Work Summary		NE/2017/0	2 - Teauna	. Kwan ∩	. I am Tin T	unnel	L	Date		Revision	Checked	Appro
	•			_			ulliel	0	3-Nov-18	RWP-2018	8-11 (Data date 8-Nov-18)	TC	
<u> </u>	lemaining Work		Road	l P2/D4 an	d Associa	ted Works		<u> </u>		•	,		

	Activity Name	Original Calendar A Duration C	ctivity % Re	emaining Start Duration	Finish	Late Start	Late Finish	Total Time Risk Float Allowance T	Dac Ja-Ir-i I	tar Ang Mari I	2018 p. lui [4:16	Oct Nov Dec Jan	Enh Ma-Ta- Ta	2019	Aug Con In	et Nele	lan Fault	ar A1.	2021	tol IA.	n 0 1	Oct Inc	IDe-	Inn In-	IM-Tr	nr [1*1	2021	of IA:	ole:	or '
tbridge Pil	iling	37 C3-6d		37 29-Jan-20	11-Mar-20	17-Dec-19	23-May-20	57	Dec Jan Peo I	sai Apr May Sui	ii Jui Aug Sep	OCI NOV DEC SAIT	reo mai April	nay Juli Jul	Aug Sep C	CI NOV DE	Jan Peo M	a Apr In	tay Juli C	Jul Mug	Joup	JCI IVOV	Dec 3a	an Peo	mai Apr	e may .	IUII Ju	i Aug	J och	PIC
3640	Bored pile testing (Pier 04)	9 C3-6d	0%	9 29-Jan-20	07-Feb-20	17-Dec-19	28-Dec-19	-31									•													
4030	Bored pile testing (Pier 05)	9 C3-6d	0%	9 02-Mar-20	11-Mar-20	14-May-20	23-May-20	57									P								1		.			
	ubstructure	77 C3-6d		77 08-Feb-20	14-May-20	30-Dec-19	01-Apr-20	-31							ļļļ.	4			•		44		44		<u> </u>	4			4	
3750	Pile cap PC2-3 (Pier 04)	23 C3-6d	0%	23 08-Feb-20	05-Mar-20	30-Dec-19	29-Jan-20	-31									-		.											
1070	Column at PC2-3 (Pier 04)	54 C3-6d	0%	54 06-Mar-20	14-May-20	30-Jan-20	01-Apr-20	-31										1 1	<u>'</u>											
	uperstructure	137 C3-6d	00/	137 27-Dec-19	15-Jun-20	24-Jan-20	28-Nov-20	138											T											
8830 8840	Column PC1-2 (Staircase 01) - 3rd pour Wall at PC3-1 (Lift shaft 1A & 1B)	12 C3-6d 45 C3-6d	0%	12 09-Jan-20 45 30-Dec-19	22-Jan-20 24-Feb-20	18-Mar-20 08-Feb-20	01-Apr-20 01-Apr-20	57 32																			.			1
920	Wall at PC3-2 (Lift shaft 3A & 3B)	45 C3-6d	0%	45 27-Dec-19	21-Feb-20	07-Feb-20	30-Mar-20	32			+					+-+-					+++		+-+		+	+-+			+	
140	Staircase 02 structure - 4th pour	45 C3-6d	0%	45 15-Feb-20	08-Apr-20	24-Jul-20	15-Sep-20	130									-	-												
170	Staircase 01 structure - 5th pour	45 C3-6d	0%	45 25-Feb-20	21-Apr-20	01-Apr-20	30-May-20	32										-												
180	Staircase 01 structure - 6th pour	45 C3-6d	0%	45 22-Apr-20	15-Jun-20	30-May-20	24-Jul-20	32							111				-		11									
200	Lift shaft steelworks (Lift 1A & 1B)	12 C3-6d	0%	12 25-Feb-20	09-Mar-20	22-Jun-20	07-Jul-20	95														- 1				- 1				
220	Lift shaft steelworks (Lift 3A & 3B)	12 C3-6d	0%	12 22-Feb-20	06-Mar-20	31-Mar-20	17-Apr-20	32									-	TT			П								T	-
230	Falsework Portion 1	12 C3-6d	0%	12 05-Feb-20	18-Feb-20	24-Jan-20	11-Feb-20	-6									-					- 1			1					
240	Deck structure Portion 1	19 C3-6d	0%	19 19-Feb-20	11-Mar-20	11-Feb-20	04-Mar-20	-6									🖶					- 1			1	- 1				
250	Remove falsework Portion 1	6 C3-6d	0%	6 12-Mar-20	18-Mar-20	23-Nov-20	28-Nov-20	208										1				- 1			1	- 1				
270	Deck structure Portion 2	43 C3-6d	0%	43 12-Mar-20	07-May-20	04-Mar-20	28-Apr-20	-6								<u>. I. I.</u>					11				<u> </u>			<u>. i</u>		
290	Falsework at Portion 0 (Pier 04)	12 C3-6d	0%	12 15-May-20	28-May-20	02-Apr-20	20-Apr-20	-31											-		11									
310	Falsework Portion 3a	12 C3-6d	0%	12 15-May-20	28-May-20	29-Apr-20	14-May-20	-12											-		Ш			_		- 1 - 1				
4 Works		473 C3-6d		473 08-Jun-19	07-Jan-21	18-Mar-20	28-Nov-20	-31												I		T	\square							
tage 4A		349 C3-6d		349 08-Jun-19	08-Aug-20	18-Mar-20	15-Sep-20	32												7					1					
200	Desire and assertance of TTA Chang 4A	290 C3-6d	001	290 08-Jun-19	29-May-20	18-Mar-20	02-Jun-20	3										##	7.4		4-4		4-4-			-44				
320 330	Design and acceptance of TTA Stage 4A	42 C3-6d	0%	42 08-Jun-19	27-Jul-19	18-Mar-20	12-May-20	233							111						11	- '								
age	Implementation of TTA - Stage 4A	2 C3-6d 34 C3-6d	U //o	2 28-May-20 34 30-May-20	29-May-20 10-Jul-20	01-Jun-20 22-Jun-20	02-Jun-20 01-Aug-20	19											4	~	11	- '								
age 340	Stormwater SMH6501 to SMH6503	34 C3-6d 17 C3-6d	0%	34 30-May-20 17 30-May-20	10-Jul-20 18-Jun-20	22-Jun-20 22-Jun-20	01-Aug-20 13-Jul-20	19 1														- -								
350	Stormwater SMH 6503 to SMH 6502	17 C3-6d	0%	17 19-Jun-20	10-Jul-20	14-Jul-20	01-Aug-20	19 1																						
lworks	Old Hill and Old Food to Chill Book	24 C3-6d	0 / 0	24 30-May-20	27-Jun-20	03-Jun-20	02-Jul-20	3			+				 	+	 	-++	-		+-+		+-+		-	++			+	
360	Roadworks at Po Shun Road north and west of interchange	24 C3-6d	0%	24 30-May-20	27-Jun-20	03-Jun-20	02-Jul-20	3																						
	ubstructure	43 C3-6d	- 70	43 12-Mar-20	07-May-20	23-May-20	15-Jul-20	57										++	.											
090	Pile Cap PC6 (Pier 05)	25 C3-6d	0%	25 12-Mar-20	14-Apr-20	23-May-20	22-Jun-20	57										-								1 1				
100	Column at PC6 (Pier 05)	18 C3-6d	0%	18 15-Apr-20	07-May-20	22-Jun-20	15-Jul-20	57										-			11					- 1 - 1				
oridge su	uperstructure	78 C3-6d		78 08-May-20	08-Aug-20	21-Apr-20	15-Sep-20	32			TIII			TT	ППТ					-	TT		IT			TT		1	T	
190	Staircase 01 structure - 7th pour	45 C3-6d	0%	45 16-Jun-20	08-Aug-20	24-Jul-20	15-Sep-20	32											=	-										
280	Cure and prestress Portion 2 (Stage 1 stressing)	28 C3-6d	0%	28 08-May-20	09-Jun-20	28-Apr-20	02-Jun-20	-6 1										- 1	-											
300	Deck structure Portion 0 (Pier 04)	19 C3-6d	0%	19 29-May-20	19-Jun-20	21-Apr-20	14-May-20	-31											-						1	- 1				
400	Deck outer section Portion 2	9 C3-6d	0%	9 10-Jun-20	19-Jun-20	02-Jun-20	12-Jun-20	-6							111.		<u> </u>		-				11.		<u>l.</u>					
Stage 4B		431 C3-6d		431 29-Jul-19	07-Jan-21	13-May-20	28-Nov-20	-31												\blacksquare	П		\blacksquare	'	1	- 1				
		274 C3-6d		274 29-Jul-19	30-Jun-20	13-May-20	04-Jul-20	3											\Box											
430 440	Design and acceptance of TTA Stage 4B Implementation of TTA - Stage 4B	42 C3-6d 2 C3-6d	0%	42 29-Jul-19 2 29-Jun-20	16-Sep-19 30-Jun-20	13-May-20 03-Jul-20	02-Jul-20 04-Jul-20	233 3 1							_															
dworks	Implementation of FIA - Stage 4B	24 C3-6d	U%	24 02-Jul-20	29-Jul-20	03-Jul-20 06-Jul-20	01-Aug-20	3											11 4	_						1 1				
450	Roadworks at Po Shun Road north of interchange	24 C3-6d	0%	24 02-Jul-20	29-Jul-20	06-Jul-20	01-Aug-20	3			+					+	╫╫			=	++		+-+			+-+			+	
	perstructure	202 C3-6d	0 / 0	202 08-May-20	07-Jan-21	15-May-20	28-Nov-20	-31											+	+	₩	+	\rightarrow	,						
110	Bearing Pier 05	3 C3-6d	0%	3 08-May-20	11-May-20	29-Jul-20	01-Aug-20	69										- 1							1	11	.			
370	Bearing Pier 04	3 C3-6d	0%	3 20-Jun-20	23-Jun-20	08-Aug-20	11-Aug-20	40											0						1	1 1				
380	Remove falsework Portion 0 (Pier 04)	6 C3-6d	0%	6 20-Jun-20	27-Jun-20	23-Nov-20	28-Nov-20	128																						
390	Deck structure Portion 3a	43 C3-6d	0%	43 20-Jun-20	11-Aug-20	15-May-20	06-Jul-20	-31										11	-	_	T							1		
410	Remove falsework Portion 2	6 C3-6d	0%	6 20-Jun-20	27-Jun-20	12-Jun-20	19-Jun-20	-6											•						1	11	.			
420	Falsework Portion 3b	11 C3-6d	0%	11 29-Jun-20	11-Jul-20	19-Jun-20	04-Jul-20	-6												1						1 1				
160	Erect steel canopy	150 C3-6d	0%	150 12-Jun-20	10-Dec-20	02-Jun-20	28-Nov-20	-10												$\overline{}$		$\overline{}$	7							
170	Cure and prestress Portion 3a (Stage 2 stressing)	28 C3-6d	0%	28 12-Aug-20	12-Sep-20	07-Jul-20	07-Aug-20	-31 1							ļļļ.		ļļļ.				7.1		4‡.			4		.	.ļ	
180	Deck outer section Portion 3a	9 C3-6d	0%	9 14-Sep-20	23-Sep-20	20-Aug-20	29-Aug-20	-21							111			11				. ! '			1	-				
490 500	Deck structure Portion 3a adjacent Portion 0 Remove falsework Portion 3a	19 C3-6d 6 C3-6d	0%	19 14-Sep-20 6 08-Oct-20	07-Oct-20 14-Oct-20	08-Aug-20	29-Aug-20 05-Sep-20	-31 -31							111			11			17	. ! !			1	-				
500	Remove talsework Portion 3a Deck structure Portion 3b	6 C3-6d 43 C3-6d	0%	6 08-Oct-20 43 13-Jul-20		31-Aug-20		-31 -6												_	. ľ					11				
510 520	Cure and prestress Portion 3b (Stage 3 stressing)	43 C3-6d 28 C3-6d	0%	28 14-Sep-20	31-Aug-20 17-Oct-20	04-Jul-20 24-Aug-20	24-Aug-20 25-Sep-20	-6 -17 1														. '								
530	Deck outer section Portion 3b	10 C3-6d	0%	10 19-Oct-20	30-Oct-20	27-Oct-20	07-Nov-20	7			+				+++	+					+	-	++		-	+++		-+	+	
540	Remove falsework Portion 3b	6 C3-6d	0%	6 31-Oct-20	06-Nov-20	23-Nov-20	28-Nov-20	19													1 1	6					. 1			
550	Falsework Portion 4	12 C3-6d	0%	12 29-Jun-20	13-Jul-20	15-Jul-20	29-Jul-20	14												a .		- -								
560	Deck structure Portion 4	32 C3-6d	0%	32 14-Jul-20	19-Aug-20	29-Jul-20	04-Sep-20	14												$\dot{\leftarrow}$	11	- '								
570	Remove falsework Portion 4	6 C3-6d	0%	6 20-Aug-20	26-Aug-20	04-Sep-20	11-Sep-20	14													a	- -								
580	Falsework Portion 5	11 C3-6d	0%	11 15-Oct-20	28-Oct-20	15-Sep-20	28-Sep-20	-23			Tit				TTT	11		11	-11-1	1	TT	•	T	11	TT:	111	. 1	1	1	•
590	Deck structure Portion 5	32 C3-6d	0%	32 29-Oct-20	04-Dec-20	28-Sep-20	07-Nov-20	-23							111			11				_	•		1	-				
600	Remove falsework Portion 5	6 C3-6d	0%	6 05-Dec-20	11-Dec-20	23-Nov-20	28-Nov-20	-11							111			11				- -	•		1	-				
610	Falsework Portion 6a			11 27-Aug-20	08-Sep-20	15-Sep-20	28-Sep-20	17												F	†	' ل								
320	Deck structure Portion 6a	32 C3-6d			25-Nov-20	28-Sep-20	07-Nov-20	-15							ļļL		ļļļ.				41		11		1	4			4	
630	Remove falsework Portion 6a	6 C3-6d	0%	6 26-Nov-20	02-Dec-20	23-Nov-20	28-Nov-20	-3													\perp I		1							
640	Falsework Portion 6b	12 C3-6d	0%	12 27-Aug-20	09-Sep-20	11-Sep-20	25-Sep-20	14													71	- -								
650	Bearing Portion 6b	3 C3-6d	0%	3 27-Aug-20	29-Aug-20	25-Sep-20	29-Sep-20	26													1						. 1			
	Deck structure Portion 6b			34 19-Oct-20																	1 1	7	i i				. 1			
660	Remove falsework Portion 6b			6 28-Nov-20							+				∤ ∤∳-		├ ─ ├ ─				+-+		₩.							
670	Install fabricated movement joints (4 nos.)			13 05-Dec-20																		<u>.</u>	Γ				. 1			
70 80	Falsework for arch structure and arch cladding	15 G3-6d	U%	15 15-Oct-20	UZ-INOV-20	ur-sep-20	23-50p-20	-31	_ i i i		1 1 1		_								للل		للل	نند	ــــــــــــــــــــــــــــــــــــــ	لب			<u></u>	_
70 80												- г	ate	1			Revi	sion		—	—		$\overline{}$			_	$\overline{}$		—	-
670 680 690		I																					- 1	C:b	- ACKO				nnr	m
670 680 690	Actual Work Summary			N	IE/2017/02	2 - Tseuna	Kwan O	- Lam Tin T	unnel					DIA	20010	11 /D			01/ 10	"	—	—	+		ecke	<u>a</u>	\vdash		ppr	or
670 680 690	•			N		-			unnel			08-Nov		RWF	P-2018-	11 (D			ov-18	3)	_	_	<u></u>	Che FC	ecke	2 0	t		ppr	r
70 80 90 	Remaining Work			N	Road	P2/D4 and	d Associa	ted Works						RWF	P-2018-	11 (D			ov-18	3)	_	_	Т		ecke	<u>=</u> 0			ppr	or
70 80 90 	•			N	Road	P2/D4 and	d Associa							RWF	P-2018-	11 (D			ov-18	3)	_	_	<u></u>		iecke	<u> </u>	上		.ppr	or

NE/2017/02 - Updated Programme (Nov 2018)

ictMty ID	Activity Name	Origina			Remaining Start	Finish	Late Start	Late Finish	Total Time Risk				201	3					2019					202	0				-	202	A	_	_
		Duration		Complete	Duration				Float Allowance	Dec J	lan Feb M	far Apr	May Jun .	lul Aug Sep	Oct Nov I	Dec Jan	Feb Mar	ipr May J	un Jul A	ug Sep C	ct Nov Do	c Jan Feb	Mar Apr	May Jun .	Jul Aug 5	Sep Oct 1	Nov Dec	Jan Feb I	Mar Apr I	May Jun	Jul Aug !	Sep Oct	Nov Dec
C14700	Erect arch structure and arch cladding	54	C3-6d	0%	54 03-Nov-20	07-Jan-21	24-Sep-20	28-Nov-20	-31																	: :	=						
C14710	Finishing works	44	C3-6d	0%	44 14-Nov-20	07-Jan-21	08-Oct-20	28-Nov-20	-31				- 1 1				- 1 1	1 1	1 1								\rightarrow	111					
Irrigation Syst	em .	521			521 04-Apr-19	05-Sep-20	26-Jul-19	01-Aug-20	-35									-	-	++	_	+++			\rightarrow	'						. '	
C14720	Details of irrigation system (prepare & submit)	18	C3-6d	0%	18 04-Apr-19*	29-Apr-19	26-Jul-19	15-Aug-19	89									3		TT	TT				777								
C14730	Details of irrigation system (review & discuss)	12	C3-6d	0%	12 30-Apr-19	15-May-19	16-Aug-19	29-Aug-19	89									-														. '	
C14740	Details of irrigation system (resubmit)	12	C3-6d	0%	12 16-May-19	29-May-19	30-Aug-19	12-Sep-19	89								- 1 1															. 1 '	
C14750	Details of irrigation system (accept)	21	C3-7d	0%	21 30-May-19	19-Jun-19	13-Sep-19	03-Oct-19	106									=	•														
C14760	MS for irrigation system (prepare & submit)	18	C3-6d	0%	18 01-Aug-19*	21-Aug-19	20-Nov-19	10-Dec-19	92				- 1 1																				
C14770	MS for irrigation system (review & discuss)	12	C3-6d	0%	12 22-Aug-19	04-Sep-19	11-Dec-19	24-Dec-19	92				11						11	9	T				77								
C14780	MS for irrigation system (resubmit)	12	C3-6d	0%	12 05-Sep-19	19-Sep-19	27-Dec-19	10-Jan-20	92											-												. '	
C14790	MS for irrigation system (accept)	21	C3-7d	0%	21 20-Sep-19	10-Oct-19	11-Jan-20	31-Jan-20	113											•													
C14800	Material order and delivery of irrigation system	96	C3-6d	0%	96 20-Jun-19	14-Oct-19	04-Oct-19	31-Jan-20	88										$\overline{}$	\mp													
C14810	Install irrigation system	127	C3-6d	0%	127 07-Mar-20	11-Aug-20	01-Feb-20	07-Jul-20	-30														_		-								
C14820	Testing and commissioning of irrigation system	22	C3-6d	0%	22 12-Aug-20	05-Sep-20	08-Jul-20	01-Aug-20	-30				TT					T		TT	TT				-			11					
Landscaping	Softworks	556			556 02-Jul-19	07-Jan-21	19-Nov-19	28-Nov-20	-40										1	11	11				11	11	7	7				. '	
C14830	MS for landscaping works (prepare & submit)	18	C3-6d	0%	18 02-Jul-19*	22-Jul-19	19-Nov-19	09-Dec-19	117										_													. '	
C14840	MS for landscaping works (review & discuss)	18	C3-6d	0%	18 23-Jul-19	12-Aug-19	10-Dec-19	02-Jan-20	117										-													. '	
C14850	MS for landscaping works (resubmit)	6	C3-6d	0%	6 13-Aug-19	19-Aug-19	03-Jan-20	09-Jan-20	117																							'	
C14860	MS for landscaping works (accept)	21	C3-7d	0%	21 20-Aug-19	09-Sep-19	10-Jan-20	30-Jan-20	143											-													. 1
C14870	Landscaping Softworks (at-grade)	249	C3-6d	0%	249 07-Mar-20	07-Jan-21	31-Jan-20	28-Nov-20	-31														-	-	-	-	-	1				. '	
C14880	Landscaping Softworks (on footbridge)		C3-6d	0%	94 29-Jul-20	18-Nov-20	08-Aug-20	28-Nov-20	9																=	+ +	-					.	
Establishment	Works	365	C3-7d		365 08-Jan-21	07-Jan-22	29-Nov-20	29-Nov-21	-39																- 1		- 1	\neg	\neg	\neg		\neg	$\overline{}$
C14890	Establishment Works	365	C3-7d	0%	365 08-Jan-21	07-Jan-22	29-Nov-20	29-Nov-21	-39				- 1 1				1 1			1 1							- 1 1	-	—	$\overline{}$	-	_	-


	Date	Revision	Checked	Approved
	08-Nov-18	RWP-2018-11 (Data date 8-Nov-18)	TC	
Page 13 of 13				


Subject: 3 Months Look Ahead Programme

Activities	Dec, 2018	Jan, 2019	Feb, 2019
Construction of Pour 1 of main			
deck (GL4 - 5)			
Construction of Pour 2 of main deck (GL4 – 5)			
Remove steel mould & scaffolding of bridge deck (GL4-5)			
Connection work to existing structure at Park Central			

Subject: Construction Programme (Nov, 2018)

Activities	Week 1	Week 2	Week 3	Week 4
Construction of bearing plinth &				
install bearing at Park Central				
Installation of steel mould of canopy at main deck (GL3 – 4)				
Construction of +12.15mPD Platform				






NE/2017/01 Tseung Kwan O - Lam Tin Tunnel- Tseung Kwan O Interchange and Associated Works
Rolling programme (November 2018 to February 2019) Page 3 of 3 CON-12160 Pile Cap Rebar Erection, Concreting and Curing for Pier 1G (1 nos.Pile Cap/Team 1) CON-12200 Pile Cap Rebar Erection, Concreting and Curing for Pier 4A (1 nos.Pile Cap/Team 4) 13-Mar-19 40 23-Jan-19 ♦ Milestone Works Critical Works Adual Adual Progress of Regular Submission ♦ ♦ BL Milestone

APPENDIX R RECORD OF LANDFILL GAS MONITORING BY CONTRACTOR

APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR

Location	Date of Measurement	Sampling time	Weather Condition	Temperature (°C)	Methane (%)	Carbon dioxide (%)	Oxygen (%)
	1-Nov-18	08:23	Sunny	22	0	0	20.9
	1-Nov-18	13:05	Sunny	24	0	0	20.9
	2-Nov-18	08:30	Cloudy	21	0	0	20.9
	2-Nov-18	13:03	Cloudy	23	0	0	20.9
	3-Nov-18	08:30	Rainy	20	0	0	20.9
	3-Nov-18	13:05	Rainy	21	0	0	20.9
	5-Nov-18	08:30	Cloudy	20	0	0	20.9
	5-Nov-18	13:01	Cloudy	21	0	0	20.9
	6-Nov-18	08:30	Sunny	23	0	0	20.9
	6-Nov-18	13:00	Sunny	24	0	0	20.9
	7-Nov-18	08:32	Sunny	22	0	0	20.9
	7-Nov-18	13:00	Sunny	23	0	0	20.9
	8-Nov-18	08:30	Sunny	23	0	0	20.9
	8-Nov-18	13:03	Sunny	24	0	0	20.9
	9-Nov-18	08:35	Sunny	22	0	0	20.9
	9-Nov-18	13:25	Sunny	23	0	0	20.9
	10-Nov-18	08:25	Sunny	22	0	0	20.9
	10-Nov-18	13:04	Sunny	23	0	0	20.9
	12-Nov-18	08:25	Sunny	23	0	0	20.9
	12-Nov-18	13:05	Sunny	24	0	0	20.9
	13-Nov-18	08:30	Sunny	23	0	0	20.9
	13-Nov-18	13:04	Sunny	24	0	0	20.9
	14-Nov-18	08:24	Sunny	22	0	0	20.9
	14-Nov-18	13:13	Sunny	23	0	0	20.9
	15-Nov-18	08:19	Cloudy	22	0	0	20.9
	15-Nov-18	13:25	Cloudy	23	0	0	20.9
Portion III	16-Nov-18	08:34	Cloudy	24	0	0	20.9
	16-Nov-18	13:35	Cloudy	22	0	0	20.9
	17-Nov-18	08:27	Sunny	21	0	0	20.9
	17-Nov-18	13:08	Sunny	22	0	0	20.9
	19-Nov-18	08:17	Sunny	23	0	0	20.9
	19-Nov-18	13:00	Sunny	24	0	0	20.9
	20-Nov-18	08:30	Sunny	22	0	0	20.9
	20-Nov-18 20-Nov-18	13:02	Sunny	23	0	0	20.9
	21-Nov-18	08:25	Cloudy	23	0	0	20.9
	21-Nov-18 21-Nov-18	13:13	Cloudy	24	0	0	20.9
	22-Nov-18	08:30	Cloudy	21	0	0	20.9
	22-Nov-18 22-Nov-18	13:24	Cloudy	22	0	0	20.9
	23-Nov-18	08:38	Cloudy	23	0	0	20.9
	23-Nov-18	13:03	Cloudy	24	0	0	20.9
	24-Nov-18	08:30	Sunny	23	0	0	20.9
	24-Nov-18 24-Nov-18	13:01	•	24	0	0	20.9
	26-Nov-18	08:30	Sunny		0	0	20.9
	26-Nov-18 26-Nov-18	13:05	Rainy Rainy	20 21	0	0	20.9
	27-Nov-18	08:30		22	0	0	20.9
			Rainy		0	0	
	27-Nov-18	13:04	Rainy	23			20.9
	28-Nov-18	08:30	Cloudy	21	0	0	20.9
	28-Nov-18	13:04	Cloudy	22	0		20.9
	29-Nov-18	08:30	Cloudy	22	0	0	20.9
	29-Nov-18	13:04	Cloudy	24	0	0	20.9
	30-Nov-18	08:30	Sunny	22	0	0	20.9
	30-Nov-18	13:04	Sunny	23	0	0	20.9



APPENDIX T CULTURAL HERITAGE MONITORING RESULTS

Appendix T – Cultural Heritage Monitoring Results

Date	Time	Tilting				Settlement (mm)			Vibration (mm/s)		
		THT-TM-01	THT-TM-02	THT-TM-03	THT-TM-04	THT-BSP-1	THT-BSP-2	THT-BSP-3	Measurement Direction		
									Tran	Vertical	Longitudinal
1-Nov-18	16:50	-1 : 14515	1 : 23683	-1 : 13235	1 : 8654	+2	Stop monitoring	Stop monitoring	0.127	0.254	0.127
2-Nov-18	17:14	-1 : 16070	1 : 64283	-1 : 34615	1 : 9184	+1	Stop monitoring	Stop monitoring	0.150	0.166	0.158
3-Nov-18	16:40	-1 : 17999	-1 : 32142	-1 : 23684	1 : 14516	+2	Stop monitoring	Stop monitoring	0.127	0.127	0.127
5-Nov-18	10:11	-1 : 16070	1 : 23683	-1 : 34615	1 : 20454	+2	Stop monitoring	Stop monitoring	0.268	0.268	0.331
6-Nov-18	15:28	-1 : 14515	1 : 12162	-1 : 28125	1 : 12162	+1	Stop monitoring	Stop monitoring	0.102	0.102	0.071
7-Nov-18	17:40	-1 : 11249	1 : 13235	-1 : 449993	1 : 18000	+1	Stop monitoring	Stop monitoring	0.102	0.102	0.079
8-Nov-18	16:56	-1 : 13234	1 : 64283	1 : 224996	-1 : 17308	+3	Stop monitoring	Stop monitoring	0.134	0.158	0.095
9-Nov-18	17:22	-1 : 6164	-1 : 22499	-1 : 9782	1 : 64285	+0	Stop monitoring	Stop monitoring	0.126	0.150	0.095
10-Nov-18	16:51	-1 : 11249	1 : 34614	1 : 2903	1 : 28125	+3	Stop monitoring	Stop monitoring	0.127	0.254	0.127
12-Nov-18	10:15	-1 : 9782	1 : 28124	-1 : 23684	1 : 11250	+1	Stop monitoring	Stop monitoring	0.189	0.236	0.087
13-Nov-18	10:29	-1 : 14515	1 : 23683	-1 : 12162	1 : 64285	+3	Stop monitoring	Stop monitoring	0.102	0.134	0.166
14-Nov-18	06:47	-1 : 16070	1 : 20454	-1 : 2830	1 : 37500	+3	Stop monitoring	Stop monitoring	0.118	0.158	0.118
15-Nov-18	-	-1 : 28123	1 : 20454	-1 : 3383	1 : 64285	+3	Stop monitoring	Stop monitoring	Instrument obstructed		
16-Nov-18	17:46	-1 : 20453	1 : 17999	-1 : 9184	1 : 18000	+3	Stop monitoring	Stop monitoring	0.158	0.213	0.449
17-Nov-18	15:39	-1 : 12161	1 : 28124	-1 : 4369	1 : 16071	+3	Stop monitoring	Stop monitoring	0.173	0.189	0.110
19-Nov-18	17:47	-1 : 34613	1 : 20454	1 : 17307	-1 : 89999	+0	Stop monitoring	Stop monitoring	0.166	0.284	0.142
20-Nov-18	10:21	-1 : 64281	1 : 13235	1 : 26470	1 : 64285	+1	Stop monitoring	Stop monitoring	0.118	0.150	0.095

Design and Construction

Monthly EM&A Report (November 2018)

Date	Time		Tilti	ng		Settlement (mm)			Vibration (mm/s)			
		THT-TM-01	THT-TM-02	THT-TM-03	THT-TM-04	THT-BSP-1	THT-BSP-2	THT-BSP-3	Measurement Direction			
									Tran	Vertical	Longitudinal	
21-Nov-18	16:50	-1 : 23682	1 : 64283	-1 : 18000	1 : 449996	+1	Stop monitoring	Stop monitoring	0.110	0.150	0.079	
22-Nov-18		-1 : 44997	1 : 23683	-1 : 34615	1 : 64285	+1	Stop monitoring	Stop monitoring	Measurement missing			
23-Nov-18	16:40	-1 : 13234	1 : 12162	-1 : 14516	1 : 45000	+2	Stop monitoring	Stop monitoring	0.158	0.134	0.095	
24-Nov-18	09:17	-1 : 9183	1 : 20454	-1 : 20454	1 : 28125	+2	Stop monitoring	Stop monitoring	0.166	0.150	0.134	
26-Nov-18	16:37	-1 : 11249	1 : 17999	1 : 224996	1 : 14516	+3	Stop monitoring	Stop monitoring	0.118	0.142	0.095	
27-Nov-18		-1 : 7758	1 : 44998	-1 : 64285	1 : 20454	+2	Stop monitoring	Stop monitoring	Instrument obstructed			
28-Nov-18	10:36	-1 : 9183	1 : 20454	-1 : 20454	1 : 23684	+1	Stop monitoring	Stop monitoring	0.118	0.102	0.071	
29-Nov-18	16:21	-1 : 4500	1 : 34614	-1 : 9184	1 : 18000	+3	Stop monitoring	Stop monitoring	0.158	0.197	0.142	
30-Nov-18	14:06	1 : 89993	1 : 12162	1 : 17307	1 : 37500	+2	Stop monitoring	Stop monitoring	0.102	0.095	0.079	
Alert Level			1:2000			6			4.5			
Alarm Le	Alarm Level		1:1500				8			4.8		
Action Level		1:1000				10			5			

Note: **Bold** means Alert Level exceedance **Bold Italic** means Alarm Level exceedance **Bold Italic with underline** means Action Level exceedance

APPENDIX U PIEZOMETER MONITORING RESULTS

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report (November 2018)

Appendix U – Construction Phase Daily Piezometer Monitoring Results

	Daily Piezometer Monitoring Daily Piezometer Monitoring								
Date	38568-LDH1								
1-Nov-18									
2-Nov-18									
3-Nov-18									
4-Nov-18									
5-Nov-18									
6-Nov-18									
7-Nov-18									
8-Nov-18									
10-Nov-18									
11-Nov-18									
12-Nov-18									
13-Nov-18									
14-Nov-18		TKO-LBH907							
15-Nov-18									
17-Nov-18									
18-Nov-18	87.65								
19-Nov-18	87.65								
20-Nov-18	87.65								
21-Nov-18	87.65								
22-Nov-18	87.65								
24-Nov-18	87.65								
26-Nov-18	87.65								
27-Nov-18	87.65								
28-Nov-18	87.65								
29-Nov-18	87.65								
30-Nov-18	87.65								
Action Level(mpD)	+74.65	+17.59							

Note: **Bold Italic with underline** means Action Level exceedance