# Civil Engineering and Development Department

# Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

# Monthly Environmental Monitoring and Audit Report for May 2020

(version 1.0)

Approved By

(Dr. HF Chan,

Environmental Team Leader)

#### REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

# CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk



Civil Engineering and Development Department

Your reference:

Our reference:

East Development Office

8/F, South Tower, West Kowloon Government Offices

HKCEDD08/50/106592

11 Hoi Ting Road

Date:

15 June 2020

Yau Ma Tei

Kowloon

Attention: Mr Simon Wong

BY FAX & POST (Fax no.: 2739 0076)

Dear Sirs

Agreement No.: NTE 06/2016

Independent Environmental Checker for Tseung Kwan O – Lam Tin Tunnel Monthly Environmental Monitoring and Audit Report for May 2020 (version 1.0)

We refer to emails of 8 and 15 June 2020 from Cinotech Consultants Limited attaching the Monthly Environmental Monitoring and Audit Report for May 2020 (version 1.0).

We have no further comment and hereby verify the captioned report in accordance with Clause 4.4 of the Environmental Permit no. EP-458/2013/C.

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Ricky Lau on 2618 2831.

Yours faithfully
ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LCCR/lhmh

cc CEDD – Mr Simon Wong (email: simonwong@cedd.gov.hk)

AECOM – Mr K Y Chan (email: ky.chan@tko-lttl-aecom.com)

AECOM – Mr Dominic Lam (email: dominic.cw.lam@tko-ltt1-aecom.com)

AECOM – Ms Mandy Fu (email: mandy.ky.fu@tko-ltt1-aecom.com)

AECOM – Mr Alex Ho (email: alex.kl.ho@tko-ltt1-aecom.com)

Cinotech – Dr H F Chan (email: hf.chan@cinotech.com.hk)

Cinotech – Mr K S Lee (email: ks.lee@cinotech.com.hk)

**ANewR Consulting Limited** 

Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648

Email: info@anewr.com Web: www.anewr.com



# TABLE OF CONTENTS

	EXECUTIVE SUMMARY Introduction	
	Environmental Monitoring Works	
	Key Information in the Reporting Month	
	Key Construction Work in the reporting month & the next reporting month	
	Future Key Issues	7
1.	INTRODUCTION	9
	Purpose of the Report	
	Structure of the Report	9
2.	PROJECT INFORMATION	11
	Background	11
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Status of Environmental Licences, Notification and Permits	
	Summary of EM&A Requirements	
3.	AIR QUALITY	17
	Monitoring Requirements	17
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters and Frequency	
	Monitoring Methodology	
	Results and Observations	
4.	NOISE	22
	Monitoring Requirements	22
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	24
5.	WATER QUALITY	27
	Monitoring Requirements	27
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters and Frequency	
	Monitoring Methodology	
	Laboratory Analytical Methods	
	Decontamination Procedures	
	Sampling Management and Supervision	
	Results and Observations	
6.	ECOLOGY	35
•	Post-Translocation Coral Monitoring	

7.	CULTURAL HERITAGE	36
	Monitoring Requirement	36
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Methodology	
	Alert, Alarm and Action Levels	
	Results	
	Mitigation Measures for Cultural Heritage	37
8.	LANDSCAPE AND VISUAL IMPACT REQUIREMENTS	38
9.	LANDFILL GAS MONITORING	39
	Monitoring Requirement	39
	Monitoring Parameters and Frequency	
	Monitoring Locations	
	Monitoring Equipment	
	Results and Observations	40
10.	ENVIRONMENTAL AUDIT	41
	Site Audits	41
	Implementation Status of Environmental Mitigation Measures	41
11.	WASTE MANAGEMENT	42
12.	ENVIRONMENTAL NON-CONFORMANCE	43
	Summary of Exceedances	43
	Summary of Environmental Non-Compliance	
	Summary of Environmental Complaint	
	Summary of Environmental Summon and Successful Prosecution	
13.	FUTURE KEY ISSUES	44
	Key Issues for the Coming Month	45
14.	CONCLUSIONS AND RECOMMENDATIONS	47
	Conclusions	47
	Recommendations	

# LIST OF TABLES

Table I	Non-compliance (exceedance) Recorded for the Project in the Reporting Month
Table II	Key Information in the Reporting Month
Table III	Summary Table for Complaint Details in the Reporting Month
Table IV	Summary Table for Key Construction Work in the Reporting Month
Table V	Summary Table for Site Activities in the next Reporting Period
Table 2.1	Key Project Contacts
Table 2.2	Summary Table for Major Site Activities in the Reporting Month
Table 2.3	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 2.4	Summary of the Status of Environmental Licences, Notification and Permits
Table 3.1	Locations for Air Quality Monitoring
Table 3.2	Air Quality Monitoring Equipment
Table 3.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.4	Major Dust Source during Air Quality Monitoring
Table 4.1	Noise Monitoring Stations
Table 4.2	Noise Monitoring Equipment
Table 4.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.4	Major Noise Source during Noise Monitoring
Table 4.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 4.6	Baseline Noise Level and Noise Limit Level for Monitoring Stations (Evening-time & Daytime (Holiday))
Table 4.7	Baseline Noise Level and Noise Limit Level for Monitoring Stations (Night-time)
Table 5.1	Not Used
Table 5.2	Marine Water Quality Monitoring Stations
Table 5.3	Water Quality Monitoring Equipment
Table 5.4	Water Quality Monitoring Parameters and Frequency
Table 5.5	Methods for Laboratory Analysis for Water Samples
Table 5.6	Summary of Groundwater Quality Monitoring Results
Table 7.1	Cultural Heritage Monitoring Equipment
Table 7.2	AAA Levels for Monitoring for Cultural Heritage
Table 9.1	Landfill Gas Monitoring Equipment
Table 13.1	Summary Table for Site Activities in the next Reporting Period

# LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 1a	Site Portions under Works Contract No. NE/2015/01 (Lam Tin Side)
Figure 1b	Site Portions under Works Contract No. NE/2015/01 (Tseung Kwan O Side)
Figure 1c	Site Portions under Works Contract No. NE/2015/02
Figure 1d	Site Portions under Works Contract No. NE/2015/03
Figure 1e	Site Portions under Works Contract No. NE/2017/01
Figure 1f	Site Portions under Works Contract No. NE/2017/01
Figure 1g	Site Portions under Works Contract No. NE/2017/02
Figure 1h	Site Portions under Works Contract No. NE/2017/02
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Not Used
Figure 5	Locations of Marine Water Quality Monitoring Stations
Figure 6	Locations of Landfill Gas Monitoring
Figure 7	Location of Post-translocation Coral Monitoring
Figure 8	Location of Monitoring for Cultural Heritage
Figure 9	Not Used

# LIST OF APPENDICES

Appendix A	Action and Limit Levels
Appendix B	Copies of Calibration Certificates
Appendix C	Weather Information
Appendix D	Environmental Monitoring Schedules
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Noise Monitoring Results and Graphical Presentations
Appendix H	Not Used
Appendix I	Marine Water Quality Monitoring Results and Graphical Presentations
Appendix J	Not Used
Appendix K	Summary of Exceedance
Appendix L	Site Audit Summary
Appendix M	Event and Action Plans
Appendix N	Implementation Schedule And Recommended Mitigation Measures
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
Appendix P	Waste Generation in the Reporting Month
Appendix Q	Tentative Construction Programme
Appendix R	Record of Landfill Gas Monitoring by Contractor
Appendix S	Not Used
Appendix T	Cultural Heritage Monitoring Results
Appendix U	Piezometer Monitoring Results
Appendix V	Surface Runoff Management Plan

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 43<sup>th</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O Lam Tin Tunnel Design and Construction" (hereinafter called "the Project"). This report documents the findings of EM&A Works conducted in May 2020.
- 2. During the reporting month, the following works contracts were undertaken:
  - Contract No. NE/2015/01 Tseung Kwan O Lam Tin Tunnel Main Tunnel and Associated Works;
  - Contract No. NE/2015/02 Tseung Kwan O Lam Tin Tunnel Road P2 and Associated Works;
  - Contract No. NE/2015/03 Tseung Kwan O Lam Tin Tunnel Northern Footbridge;
  - Contract No. NE/2017/01 Tseung Kwan O Lam Tin Tunnel –Tseung Kwan O Interchange and Associated Works
  - Contract No. NE/2017/02 Tseung Kwan O Lam Tin Tunnel Road P2/D4 and Associated Works.
  - Contract No. NE/2017/06 Tseung Kwan O Lam Tin Tunnel Traffic Control and Surveillance System(TCSS) and Associated Works
  - Contract No. NE/2017/07 Cross Bay Link, Tseung Kwan O Main Bridge and Associated Works.

#### **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Table I Non-compliance (exceedance) Record for the Project in the Reporting Month

Environment al Monitoring	No. of Non-o (Exceed	_	No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Air Quality	0	0	0	0	N/A
Noise	3	1	2	0	Refer to Appendix K & O
Marine Water Quality	39	95	0	0	Refer to Appendix K
Groundwater Level Monitoring (Piezometer Monitoring)	0	N/A <sup>1</sup>	0	N/A <sup>1</sup>	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	0	0	0	0	N/A
Landfill Gas	0	0	0	0	N/A

Note:(1) No Limit Level for Groundwater Level Monitoring (Piezometer Monitoring).

Air Quality Monitoring

- 5. No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 6. No Action/Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

- 7. Three (3) Action Level exceedances were recorded due to the documented complaints received in this reporting month. The Summary of Documented Complaints in Reporting Month is tabulated in Table III.
- 8. One (1) Limit Level exceedance for day time and no limit level exceedance for night time construction noise monitoring were recorded in the reporting month.

Water Quality Monitoring

- 9. Groundwater quality monitoring had been suspended since October 2019 upon the agreement by EPD. Further details should be founded at **Section 5.1**.
- 10. All marine water quality monitoring was conducted as scheduled in the reporting month. There were thirty-nine (39) Action Level and ninety-five (95) Limit Level exceedances in Monitoring Stations (M) during marine water quality monitoring. During this reporting month, no sand plume was observed during the water quality monitoring and site audits, therefore there is no direct evidence that the recent exceedances were due to the construction works of the Project. Details of this investigation are presented in **Section 5**. Daily silt curtain inspection and weekly diving inspection have been carried out by contractor, the record, as reviewed by the site auditors, indicated that silt curtains were found in good conditions.

11. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month.

**Ecological Monitoring** 

12. Post-translation coral monitoring survey shall be conducted once every 3 months for a period of 12 months after completion of coral translocation. The post-translocation coral monitoring surveys were completed in November 2017.

Monitoring on Cultural Heritage

13. Monitoring of impacts on Cultural Heritage at Cha Kwo Ling Tin Hau Temple commenced in May 2017. No Alert, Alarm and Action (AAA) Level exceedance was recorded in the reporting month.

Landscape and Visual Monitoring and Audit

14. The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 10.

Landfill Gas Monitoring

15. Monitoring of landfill gases commenced in December 2016 and were carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

**Environmental Site Inspection** 

16. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. The representative of the IEC joined the site inspection for NE/2015/01, NE/2015/02, NE/2017/01 and NE/2017/02 on 22, 23, 23 and 23 April 2020 respectively. Details of the audit findings and implementation status are presented in **Section 10**.

Waste Management

17. Wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediment. Details of waste management data is presented in **Section 11** and **Appendix P**.

# **Key Information in the Reporting Month**

18. Summary of key information in the reporting month is tabulated in **Table II** 

Table II Key Information in the Reporting Month

Monthly Complaints	Event Details		Action Taken	Chahaa	
Monthly Complaints	Number	Nature	Action Taken	Status	
May 2020	4	Air / Noise	Details refer to App O	Draft CIRs submitted/ On-going	
April 2020	4 <sup>2</sup>	Air / Noise / Light / Odour	Details refer to App O	Draft CIRs submitted/ Closed	
March 2020	11	Noise / Odour / Water	Details refer to App O	Draft CIRs submitted/ Closed	
February 2020	4	Noise	Details refer to App O	Closed	
January 2020	6 <sup>1</sup>	Noise	Details refer to App O	Closed	
December 2019	5	Noise	Details refer to App O	Closed	
Notifications of any summons & prosecutions received	0		N/A	N/A	
One new complaint was received after the submission of the EMA Report (Jan 2020)     One of the complaint in April 2020 was missed out and discovered at mid-May 2020.					

<sup>2.</sup> One of the complaint in April 2020 was missed out and discovered at mid-May 2020.

19. Summary of complaints received in the reporting month is tabulated in **Table III.** 

Table III Summary of Complaints Details in Reporting Month

Complaint	Investigation Findings	Follow-up Action / Mitigation Measure				
Tseung Kwan O Side	Tseung Kwan O Side					
Odour nuisance nearby TKO MTR Station						
Noise nuisance at Night and Air Quality Impact from Works	Investigation undergoing					
Continuous diesel fuel odor nuisance near Park Central	No direct evidence showed that the odour originated from the work sites of TKO-LTT. The complaint is considered non-valid and details shall be referred to CIR-A16	NIL				
Noise generated in early mornings of early May  Work schedule of C2. C3 & C6 had been rev and the major noise source is believed to be piling works in C2. The details shall be refer CIR-N104		The Contractor had applied noise barrier in attempt to block the direct line of sight from the NSR.				
Noise nuisance from Tunnel Works  Investigation us		ndergoing				

# Key Construction Work in the reporting month & the next reporting month

20. Summary of key construction work in the reporting month is tabulated in **Table IV**.

Table IV Summary Table for Key Construction Work in the Reporting Month

	1	ey Construction work in the Reporting Month		
Contract No.	Project Title	Site Activities		
NE/2015/01	Tseung Kwan O –	Lam Tin	1) EHC2 U-Trough	
	Lam Tin Tunnel – Main Tunnel and	Interchange	2) Site Formation – Area 1G1, Area	
	Associated Works		1G2, Area 2, Area 3, Area 4 &	
	Associated Works		Area 5	
			3) Administration Building	
		Main Tunnel	4) Main Tunnel Excavation	
			5) Main Tunnel Lining Works	
		TKO	6) Haul Road Construction and Site	
		Interchange	Formation & Slope Works	
			7) Bridge Construction	
			8) East Ventilation Building	
NE/2015/02	Tseung Kwan O –	1) Site forma	tion works, road and drainage for Road	
	Lam Tin Tunnel –	P2 CH500	0-CH650 and SR1	
	Road P2 and	2) R.C. Stru	cture works for U-trough CH318 -	
	Associated Works	CH363.50		
			on of utility trough and pre-cast	
			arrier at P2 U-trough CH411 – CH500	
			CH170 – CH250	
		· ·	n of socketed H-pile at S200 CH821 –	
		P2 CH105		
		5) Pre-boring for sheetpile at S200 CH821 – P2 CH105		
		6) Pre-boring for sheetpile at storm water manhole 9101 – 9103		
			eawall construction	
		<ul><li>8) Removal of temporary cofferdam</li><li>9) Construction of directional sign footing DS25,</li></ul>		
		ADS22		
		10) Sheetpile	installation at S200 CH821-P2 CH105	
		11) Installation of socketed H-pile at CT01 CH117 – CH336		
			couting works at CH105-CH318	
			Excavation for abutment	
		13) Trimming of bored-pile heads		
		14) Construction of abutment		
		15) Construction of barrier at CH500 – CH650		
		16) Drainage works at SR1 footpath / cycle truck		
			n of ELS at cofferdam CH105 – CH318	
		,	n of 3 <sup>rd</sup> layer of ELS at CH105 –	
		CH318 co		
			g works for reinstatement of Tong Yin	
		Street	5 ozna roz roznameni or rozg rin	
			on of storm water drain system for	
		SHH 9101	· · · · · · · · · · · · · · · · · · ·	

Monthly EM&A Report for May 2020

Contract No.	Project Title	Site Activities (May 2020)	
NE/2015/03	Tseung Kwan O – Lam Tin Tunnel –	The construction works under the contract had been completed in December 2019. The EM&A works were	
	Northern	terminated in late April 2020.	
	Footbridge	terminated in face April 2020.	
NE/2017/01	Tseung Kwan O –	1) Construction of Pier	
	Lam Tin Tunnel –	2) Construction of Pier Head Works	
	Tseung Kwan O	3) Bored Piling Works	
	Interchange and	4) Segment Erection Works	
	Associated Works		
NE/2017/02	Tseung Kwan O –	1) Inspection pit excavation and utility diversion	
	Lam Tin Tunnel –	works	
	Road P2/D4 and	2) Construction of drainage and watermain	
	Associated Works	3) Pile cap	
		4) Asphalt Paving	
		5) Pier, Staircase and Lift Shalt Construction	
		6) Road Works	
NE/2017/06	Tseung Kwan O –		
	Lam Tin Tunnel –		
	Traffic Control		
	and Surveillance	Nil	
	System(TCSS)		
	and Associated		
	Works		

# **Future Key Issues**

21. The future key environmental issues in the coming month include:

Table V Summary Table for Site Activities in the next Reporting Period

Table V Summary Table for Site Activities in the next Reporting Period					
Contract No. and	Site Activities (June 2020)		Key Environmental		
Project Title			Issues *		
NE/2015/01 -	Lam Tin	1) EHC2 U-Trough	(A)/(B)/(C)/(D)/		
Tseung Kwan O –	Interchange	2) Site Formation – Area 1G1,	(E) / (G)		
Lam Tin Tunnel –		Area 1G2, Area 2, Area 3, Area			
Main Tunnel and		4 & Area 5			
Associated Works		3) Administration Building			
	Main Tunnel	4) Main Tunnel Excavation	(B)		
		5) Main Tunnel Lining Works	` '		
	TKO	6) Haul Road Construction and	(A)/(C)/(D)/(E)/		
	Interchange	Site Formation & Slope Works	(F) / (I)		
		7) Bridge Construction	, , , , ,		
		8) East Ventilation Building			
NE/2015/02 -	1) Site form	ation works, road and drainage for	(A)/(B)/(C)/(D)/		
Tseung Kwan O –	· ·	CH500-CH650 and SR1	(E)/(G)/(I)		
Lam Tin Tunnel –	2) R.C. Strue	cture works for U-trough CH318 -			
Road P2 and	CH363.50				
Associated Works	3) Constructi	on of utility trough and pre-cast			
	concrete b	arrier at P2 U-trough CH411 – CH500			
	and SR2 C	CH170 – CH250			
	4) Installation	n of socketed H-pile at S200 CH821 –			
	P2 CH105				
	5) Pre-boring				
	CH105				
	6) Pre-boring	g for sheetpile at storm water manhole			
	9101 – 91	03			
	7) Sloping se	eawall construction			
	8) Removal of				
	9) Constructi				
	ADS22				
	10) Sheetpile				
		n of socketed H-pile at CT01 CH117			
	- CH336				
		outing works at CH105-CH318			
	cofferdam				
	13) Trimming				
	14) Constructi				
	15) Constructi				
	16) Drainage				
	17) Installation				
	18) Excavation CH318 co				
	19) Backfillin Street				
	20) Constructi				
	SHH 9101	<del>_</del>			

Contract No. and Project Title	Site Activities (June 2020)	Key Environmental Issues *
NE/2015/03 - Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	The construction works under the contract had been completed in December 2019. Materials are being removed from works area.	N/A
NE/2017/01 — Tseung Kwan O Interchange and Associated Works	<ol> <li>Dismantling of Temporary Working Platforms</li> <li>Bored Piling Works</li> <li>Installation of Precast Pile Cap Shell</li> <li>Construction of Pile Cap</li> <li>Construction of Pier</li> <li>Construction of Pier Head works</li> <li>Segment erection works</li> <li>Construction of Bridge Decks</li> </ol>	(A) / (B) / (E) / (F) / (G)
NE/2017/02 — Tseung Kwan O - Lam Tin Tunnel - Road P2/D4 and Associated Works	<ol> <li>Inspection pit excavation and utility diversion works</li> <li>Construction of drainage and watermain</li> <li>Pile cap</li> <li>Pre-bored Socket-H Pile</li> <li>Asphalt Paving</li> <li>Pier, Staircase and Lift Shalt Construction</li> <li>Road Works</li> </ol>	(A) / (B) / (E) / (F) / (G)
NE/2017/06 – Tseung Kwan O – Lam Tin Tunnel – Traffic Control and Surveillance System(TCSS) and Associated Works	Nil	N/A

# Note:

- (A) Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- (B) Noisy construction activity such as rock-breaking activities and piling works;
- (C) Runoff from exposed slope or site area;
- (D) Wastewater and runoff discharge from site;
- (E) Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
- (F) Set up and implementation of temporary drainage system for the surface runoff;
- (G) Storage of chemicals/fuel and chemical waste/waste oil on site;
- (H) Accumulation and storage of general and construction waste on site; and
- (I) Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation

#### 1. INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) as the Environmental Team (ET) to undertake environmental monitoring and auditing services for the Works Contracts involved in the implementation of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) project to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permit (EP), Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the TKO-LTT project and other relevant statutory requirements. This is the 43<sup>th</sup> Monthly EM&A report summarizing the EM&A works for the Project in May 2020.

#### **Purpose of the Report**

1.2 This is the 43<sup>th</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in May 2020.

## **Structure of the Report**

- 1.3 The structure of the report is as follows:
  - Section 1: **Introduction** purpose and structure of the report.
  - Section 2: **Contract Information** summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.
  - Section 3: **Air Quality Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 4: **Noise Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 5: Water Quality Monitoring summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 6: **Ecological Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and Action and Limit Levels, monitoring results and Event / Action Plans.
  - Section 7: **Cultural Heritage** –summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.
  - Section 8: Landscape and Visual Monitoring Requirements summarises the requirements of landscape and visual monitoring

- Section 9: **Landfill Gas Monitoring** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, monitoring results and Limit Levels and Action Plan
- Section 10: **Environmental Site Inspection** summarises the audit findings of the weekly site inspections undertaken within the reporting month.
- Section 11: Waste Management summarises the waste management data in the reporting month.
- Section 12: **Environmental Non-conformance** summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.
- Section 13: **Future Key Issues** summarises the impact forecast and monitoring schedule for the next three months.
- Section 14: Conclusions and Recommendation

#### 2. PROJECT INFORMATION

#### **Background**

- 2.1 In 2002, Civil Engineering and Development Department (CEDD) commissioned an integrated planning and engineering study under Agreement No. CE 87/2001 (CE) "Further Development of Tseung Kwan O Feasibility Study" (the "TKO Study") to formulate a comprehensive plan for further development of TKO New Town. It recommended to further develop TKO to house a total population of 450,000 besides the district's continuous commercial and industrial developments.
- 2.2 At present, the Tseung Kwan O Tunnel is the main connection between Tseung Kwan O (TKO) and other areas in the territory. To cope with the anticipated transport need, the TKO Study recommended the provision of Tseung Kwan O Lam Tin Tunnel (TKO-LTT) (hereinafter referred to as "the Project") and Cross Bay Link (CBL) to meet the long-term traffic demand between TKO and the external areas. The site layout plan for the Project is shown in **Figure 1**. CBL was also entrusted with part of the marine viaducts near Tseung Kwan O Interchange since the commencement of the CBL project the December 2018.
- 2.3 The Environmental Impact Assessment (EIA) Report for the TKO-LTT project was approved under the Environmental Impact Assessment Ordinance (EIAO) in July 2013. The corresponding Environmental Permit (EP) was issued in August 2013 (EP no.: EP-458/2013). Variations to the EP was applied and the latest EP (EP no.: EP-458/2013/C) was issued by the Director of Environmental Protection (DEP) in January 2017.
- 2.4 The commencement dates of construction of this Project are:
  - Contract No. NE/2015/01 and Contract No. NE/2015/02: 7 November 2016.
  - Contract No. NE/2015/03: 29 May 2017.
  - Contract No. NE/2017/02: 15 March 2018.
  - Contract No. NE/2017/01: 23 May 2018.
  - Contract No. NE/2017/06: 09 November 2018.

#### **Project Organizations**

- 2.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD)
  - The Engineer and the Engineer's Representative (ER) AECOM
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
  - Independent Environmental Checker (IEC) AnewR Consulting Limited (AnewR)

2.6 The key contacts of the Project are shown in **Table 2.1**.

**Table 2.1** Key Project Contacts

Party	Role	Contact Person	Phone No.	Fax No.
CEDD	Project Proponent Mr. LO Sai Pak, Sunny		2301 1384	2739 0076
AECOM	Engineer's Representative	Mr. KY Chan	3922 9000	2759 1698
Cinetach Environmental		Dr. HF Chan	2151 2088	3107 1388
Cinotech Team	Mr. KS Lee	2151 2091	3107 1300	
AnewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648

# Construction Activities undertaken during the Reporting Month

2.7 The major site activities undertaken in the reporting month included:

Table 2.2 Summary Table for Major Site Activities in the Reporting Month

	<u> </u>			(Marra 2020)
Contract No.	Project Title			(May 2020)
NE/2015/01	Tseung Kwan O –		Tin	1) EHC2 U-Trough
	Lam Tin Tunnel – Main Tunnel and	Inte	rchange	2) Site Formation – Area 1G1,
	Associated Works			Area 1G2, Area 2, Area 3,
	71350Clated Works			Area 4 & Area 5
				3) Administration Building
		Mai	n Tunnel	4) Main Tunnel Excavation
				5) Main Tunnel Lining Works
		TKO		6) Haul Road Construction and
		Inte	rchange	Site Formation & Slope
				Works
				7) Bridge Construction
				8) East Ventilation Building
NE/2015/02	Tseung Kwan O –	1) Site formation works, road and drainage for		
	Lam Tin Tunnel –		Road P2 (	CH500-CH650 and SR1
	Road P2 and	2)		cture works for U-trough CH318 –
	Associated Works		CH363.50	
		3)		ion of utility trough and pre-cast
				barrier at P2 U-trough CH411 -
				nd SR2 CH170 – CH250
		4)		on of socketed H-pile at S200 P2 CH105
		5)		g for sheetpile at S200 CH821 – P2
			CH105	
		6)	Pre-borin	g for sheetpile at storm water
				9101 – 9103
		7)		eawall construction
		8)		of temporary cofferdam
		9)	Construct	ion of directional sign footing
			DS25, AI	DS22
		10)	Sheetpile	installation at S200 CH821-P2
			CH105	

Contract No.	Project Title	Site Activities (May 2020)
Contract No.	Project Title	<ul> <li>11) Installation of socketed H-pile at CT01 CH117 – CH336</li> <li>12) TAM grouting works at CH105-CH318 cofferdamExcavation for abutment</li> <li>13) Trimming of bored-pile heads</li> <li>14) Construction of abutment</li> <li>15) Construction of barrier at CH500 – CH650</li> <li>16) Drainage works at SR1 footpath / cycle truck</li> <li>17) Installation of ELS at cofferdam CH105 – CH318</li> <li>18) Excavation of 3<sup>rd</sup> layer of ELS at CH105 – CH318 cofferdam</li> </ul>
		<ul> <li>19) Backfilling works for reinstatement of Tong Yin Street</li> <li>20) Construction of storm water drain system for SHH 9101 – 9103</li> </ul>
NE/2015/03	Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	The construction works under the contract had been completed in December 2019. Materials were being removed from works area.
NE/2017/01	Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works	<ol> <li>Construction of Pier</li> <li>Construction of Pier Head Works</li> <li>Bored Piling Works</li> <li>Segment Erection Works</li> </ol>
NE/2017/02	Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works	<ol> <li>Inspection pit excavation and utility diversion works</li> <li>Construction of drainage and watermain</li> <li>Pile cap</li> <li>Asphalt Paving</li> <li>Pier, Staircase and Lift Shalt Construction</li> <li>Road Works</li> </ol>
NE/2017/06	Tseung Kwan O – Lam Tin Tunnel – Traffic Control and Surveillance System(TCSS) and Associated Works	Nil

2.8 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 2.3**.

Table 2.3 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Environmental Potection/whitigation weasures				
Construction Works	Major Environmental Impact	Control Measures		
As mentioned in <b>Table 2.2</b>	Noise, dust impact, water quality and waste generation	<ul> <li>Sufficient watering of the works site with active dust emitting activities</li> <li>Properly cover the stockpiles</li> <li>On-site waste sorting and implementation of trip ticket system</li> </ul>		

Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction

2
Monthly EM&A Report for May 2020

	Appropriate desilting/sedimentation
	devices provided on site for treatment
	before discharge
	Use of quiet plant and well-maintained
	construction plant
	Provide movable noise barrier

# Status of Environmental Licences, Notification and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.4**.

Table 2.4 Summary of the Status of Environmental Licences, Notification and Permits

C44 N-	Down:4 / L: N	Valid	Period	Gt. 4
Contract No.	Permit / License No.	From	То	Status
Environmenta	al Permit (EP)			
N/A	EP-458/2013/C	20/1/2017	N/A	Valid
Notification p	ursuant to Air Pollution	Control (Con	nstruction Dust)	Regulation
NE/2015/01	EPD Ref no.: 405305	21/07/2016	N/A	Valid
NE/2013/01	EPD Ref no.: 405582	28/07/2016	N/A	Valid
NE/2015/02	EPD Ref no.: 406100	12/08/2016	N/A	Valid
NE/2015/03	EPD Ref no.: 416072	26/04/2017	N/A	Valid
NE/2017/02	EPD Ref no.: 429867	19/01/2018	N/A	Valid
NE/2017/01	EPD Ref no.: 430070	25/01/2018	N/A	Valid
Billing Accoun	nt for Construction Was	ste Disposal		
NE/2015/01	Account No. 7025431	11/07/2016	30/09/2020	Valid
NE/2015/02	Account No. 7025654	16/08/2016	N/A	Valid
NE/2015/03	Account No. 7026805	30/12/2016	N/A	Valid
NE/2017/02	Account No. 7029651	22/12/2017	N/A	Valid
NE/2017/01	Account No. 7029994	01/02/2018	N/A	Valid
NE/2017/06	Account No. 7032520	22/11/2018	N/A	Valid
Registration o	f Chemical Waste Prod	ucer		
NE/2015/01	Waste Producer No. 5218-290-L2881-02	22/08/2016	N/A	Valid
NE/2015/01	Waste Producer No. 5213-833-L2532-03	22/08/2016	N/A	Valid
NE/2015/02	Waste Producer No. 5213-838-C4094-01	23/08/2016	N/A	Valid
NE/2015/03	Waste Producer No. 5213-265-W3435-04	19/07/2017	N/A	Valid
NE/2017/02	Waste Producer No. 5213-833-Z4004-04	01/02/2018	N/A	Valid
NE/2017/01	Waste Producer No. 5213-833-C4262-01	12/02/2018	N/A	Valid

		Valid	Period	
Contract No.	Permit / License No.	From	То	Status
	WT00025806-2016	18/07/2018	30/11/2021	Valid
	WT00026212-2016	16/05/2017	30/11/2021	Valid
NE/2015/01	WT00027354-2017	22/03/2017	31/03/2022	Valid
	WT00027405-2017	22/03/2017	31/03/2022	Valid
	WT00028495-2017	11/08/2017	31/08/2022	Valid
	WT00026386-2016	15/12/2016	31/12/2021	Valid
NE/2015/02	WT00027226-2017	23/02/2017	28/02/2022	Valid
	WT00030654-2018	16/04/2018	30/04/2023	Valid
NE/2015/03	WT00027295-2017	20/03/2017	31/03/2022	Valid
	WT00030711-2018	11/04/2018	30/04/2023	Valid
NE/2017/01	WT00030716-2018	23/05/2018	31/05/2023	Valid
NE/2017/02	WT00030654-2018	16/04/2018	30/04/2023	Valid
Construction 1	Noise Permit (CNP)		<u>l</u>	
	GW-RE1000-19	23/12/2019	22/06/2020	Valid
	GW-RE0110-20	05/03/2020	04/09/2020	Valid
	GW-RE0120-20	04/03/2020	03/06/2020	Expired on 3 Jun 20
	GW-RE0149-20	23/03/2020	22/09/2020	Valid
NE/2015/01	GW-RE0251-20	19/04/2020	31/05/2020	Valid
	GW-RE0323-20	15/05/2020	29/11/2020	Valid
	GW-RE0362-20	21/05/2020	12/11/2020	Valid
	GW-RE0366-20	21/05/2020	20/11/2020	Valid
	GW-RE0397-20	27/05/2020	22/06/2020	Valid
	GW-RE0987-19	06/12/2019	01/06/2020	Expired on 1 Jun 20
	GW-RE0995-19	15/12/2019	14/06/2020	Expired on 14 Jun 20
	GW-RE0034-20	17/01/2020	13/07/2020	Valid
NE/2015/02	GW-RE0114-20	06/03/2020	05/09/2020	Valid
	GW-RE0181-20	20/03/2020	10/09/2020	Valid
	GW-RE0291-20	06/05/2020	15/10/2020	Valid
	GW-RE0302-20	07/05/2020	10/10/2020	Valid
NE/2015/03	GW-RE0184-20	31/03/2020	30/06/2020	Valid
	GW-RE0250-20	09/04/2020	30/09/2020	Valid
NE/2017/01	GW-RE0290-20	04/05/2020	03/11/2020	Valid
	GW-RE0331-20	07/05/2020	03/11/2020	Valid
Marine Dump	ing Permit			
NE/2017/01	N/A	N/A	N/A	N/A
Specified Process (SP) License				
NE/2015/01	L-11-053	09/03/2018	08/03/2021	Valid

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report for May 2020

#### **Summary of EM&A Requirements**

- 2.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the Project EIA Report.
- 2.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 10** of this report.
- 2.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in March 2020.

# 3. AIR QUALITY

#### **Monitoring Requirements**

3.1 According to EM&A Manual of the Project, 1-hour and 24-hour TSP monitoring are required to monitor the air quality. For regular impact monitoring, a sampling frequency of at least once in every six days shall be undertaken at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

# **Monitoring Locations**

3.2 Six designated monitoring stations were selected for air quality monitoring programme. **Table 3.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

**Table 3.1 Locations for Air Quality Monitoring** 

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
$AM4^{(1)}$	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(A) <sup>(2) (*)</sup>	Cha Kwo Ling Public Cargo Working Area Administrative Office	Rooftop (3/F)
$AM5(A)^{(*)}$	Tseung Kwan O DSD Desilting Compound	Ground Level
AM6(A) (*)	Park Central, L1/F Open Space Area	1/F

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

#### **Monitoring Equipment**

- 3.3 High Volume Samplers (HVS) were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined periodically by HVS to check the validity and accuracy of the results measured by direct reading method.
- 3.4 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is re-calibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**.
- 3.5 **Table 3.2** summarizes the equipment to be used in the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

<sup>(\*)</sup> Air quality monitoring at designated station AM4(24-hr TSP), AM5 and AM6 was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only), AM5(A) and AM6(A) respectively.

**Table 3.2** Air Quality Monitoring Equipment

Equipment Model and Make		Quantity
Calibrator	TISCH Model: TE-5025A	1
	Sibata Model No.: LD-3B / LD-5R	2
1-hour TSP Dust Meter	Met One Instruments Model No.: AEROCET-831	0
1-nour 151 Dust Weter	Handheld Particle Counter Hal-HPC300 / Hal-HPC301	0
HVS Sampler	TISCH Model: TE-5170	1
	GMW Model: GS2310	5
	Davis Weather Monitor II, Model no. 7440	1
Wind Anemometer	Davis Weather Stations, Vantage Pro 2, Model No. 6152CUK	0

#### **Monitoring Parameters and Frequency**

3.6 **Table 3.3** summarizes the monitoring parameters, monitoring period and frequencies of air quality monitoring.

**Table 3.3** Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Frequency
AM1, AM2, AM3, AM4, AM5(A) and AM6(A)	1-hour TSP	3 times per 6 days
AM1, AM2, AM3, AM4(A), AM5(A) and AM6(A)	24-hour TSP	Once per 6 days

# **Monitoring Methodology**

## 1-hour TSP Monitoring

#### Measuring Procedures

3.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

#### (Model LD3 / LD3B / LD5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### (AEROCET-531)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Remove the red rubber cap from the AEROCET-531 inlet nozzle.
- Turn on the power switch that is located on the right side of the AEROCET-531.
- On power up the product intro screen is displayed for 3 seconds. The intro screen displays the product name and firmware version.
- Then the main counter screen will be displayed.
- Press the START button. Internal vacuum pump start running. After 1 minute the pump will stop and the 0.5µm and 5µm channels will show the cumulative counts of particles larger than 0.5µm and 5µm per cubic foot.
- The AEROCET-531 is now checked out and ready for use.
- To switch off the AEROCET-531 power to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, and display value and site condition were recorded during the monitoring period.

#### (Equipment: Hal Technology; Model no. Hal-HPC300 / Hal-HPC301)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 3.8 The following maintenance/calibration is required for the direct dust meters:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

- 3.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 3.10 The positioning of the HVS samplers are as follows:
  - a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
  - no two samplers shall be placed less than 2 meter apart

- the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
- a minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
- a minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- no furnace or incinerator flue is nearby;
- airflow around the sampler is unrestricted;
- the sampler is more than 20 metres from the dripline;
- any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- a secured supply of electricity is needed to operate the samplers.

#### Operating/analytical procedures for the operation of HVS

- 3.11 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 3.12 For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- 3.13 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.14 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centred with the stamped number upwards, on a supporting screen.
- 3.15 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.16 The shelter lid was closed and secured with the aluminium strip.
- 3.17 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.18 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time will be also recorded.
- 3.19 Before weighing, all filters was equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5$ %. A convenient working RH is 40%.

#### Maintenance/Calibration

- 3.20 The following maintenance/calibration is required for the HVS:
  - The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking will be made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers will be calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 3.21 No Action/Limit Level exceedance was recorded for both 1-hour TSP and 24-hour TSP monitoring respectively.
- 3.22 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop of Yau Lai Estate Bik Lai House (41/F). The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 3.23 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 3.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 3.4 Major Dust Source during Air Quality Monitoring

Table 5.4 Major Dust Source	te during Air Quanty Monitoring
Station	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road
AM2 – Sai Tso Wan Recreation Ground	N/A
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office	Road Traffic at Cha Kwo Ling Road
AM5(A) - Tseung Kwan O DSD Desilting Compound	Vehicle Movement within the Desilting Compound
AM6(A) - Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road

#### 4. NOISE

#### **Monitoring Requirements**

4.1 According to EM&A Manual of the Project, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

4.2 Noise monitoring was conducted at 9 designated monitoring stations (CM1, CM2, CM3, CM4, CM5, CM6(A), CM7(A), CM8(A), CM9(A)) in the reporting period. **Table 4.1** and **Figure 3** show the locations of these stations.

**Table 4.1 Noise Monitoring Stations** 

Monitoring Stations	Locations	Location of Measurement	
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)	
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)	
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)	
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level	
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)	
CM6(A)*	Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores	Ground Level	
CM7(A)*	Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores	Ground Level	
CM8(A)*	Park Central, L1/F Open Space Area	1/F	
CM9(A) <sup>1</sup>	Rooftop of Capri Tower 10	Rooftop (12/F)	

#### Remarks:

4.3 Since the population intake of Capri had commenced during the construction of the TKOLTT, the noise monitoring work in daytime period was conducted at CM9(A) – Rooftop of Capri Tower 10 on normal weekdays. The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

#### **Monitoring Equipment**

4.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters are Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ) that also complied with International Electrotechnical

<sup>\*</sup> Noise monitoring at designated station CM6, CM7 & CM8 was rejected by the premise owners. Therefore, baseline and impact noise monitoring works were carried out at alternative noise monitoring stations CM6(A), CM7(A) and CM8(A) respectively.

<sup>&</sup>lt;sup>1</sup> Ad-hoc noise monitoring at station CM9(A) was commenced in September 2019.

Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 4.2** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix B**.

**Table 4.2 Noise Monitoring Equipment** 

Equipment	Model and Make	Quantity
Integrating Cound Level Mater	SVAN 957/ 959 / 979	4
Integrating Sound Level Meter	BSWA308 SLM	1
	SV30A	1
Calibrator	Brüel & Kjær 4231	1
	ST-120	2

4.5 **Table 4.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**. Additional weekly impact monitoring are carried out for evening time (1900 – 2300 hours) for monitoring stations CM1, CM2, CM3 & CM6(A) and night-time (2300 – 0700 hours) for monitoring stations CM1, CM2 & CM3.

**Table 4.3 Frequency and Parameters of Noise Monitoring** 

Monitoring Stations	Parameter	Period	Frequency	Measurement
CM1				Façade
CM2				Façade
CM3	$L_{10}(30 \text{ min})$			Façade
CM4	dB(A)	0700-1900 hrs on		Façade
CM5	L <sub>90</sub> (30 min) dB(A) L <sub>eq</sub> (30 min) dB(A)	normal weekdays		Façade
CM6(A)				Free Field
CM7(A)			Once per	Free Field
CM8(A)			week	Façade
CM9(A)				Façade
CM1	L <sub>10</sub> (5 min)	1000 05001		Façade
CM2	$\begin{array}{c} dB(A) \\ L_{90}(5 \text{ min}) \\ dB(A) \\ L_{eq}(5 \text{ min}) \\ dB(A) \end{array}$	1900 – 0700 hrs on normal weekdays		Façade
CM3		normal weekdays		Façade
CM6(A)		1900 – 2300 hrs on normal weekdays		Free Field

#### Monitoring Methodology and QA/QC Procedure

- 4.6 The monitoring procedures are as follows:
  - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
  - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
  - The battery condition was checked to ensure the correct functioning of the meter.

- Parameters such as frequency weighting, the time weighting and the measurement time was set as follows:
  - frequency weighting: A
    time weighting : Fast
    measurement time : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement will be more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  was recorded. In addition, noise sources was recorded on a standard record sheet.
- Noise monitoring will be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring was provided to ensure sufficient data would be obtained.

# Maintenance and Calibration

- 4.7 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 4.8 The sound level meter and calibrator was checked and calibrated at yearly intervals.
- 4.9 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 4.10 Three (3) Action Level exceedances were recorded due to the documented complaints received in this reporting month. No Limit level exceedances for night-time construction noise monitoring were recorded and one (1) Limit Level exceedance for day time was recorded in the reporting month.
- 4.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 4.12 The major noise source identified at the noise monitoring stations are shown in **Table** 4.4.

Table 4.4 Major Noise Source during Noise Monitoring

Monitoring Stations	Locations	Major Noise Source
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
СМЗ	Block S, Yau Lai Estate Phase 5, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza

CM4	Tin Hau Temple, Cha Kwo Ling	Road Traffic at Cha Kwo Ling Road
CM5	CCC Kei Faat Primary School, Yau Tong	Road Traffic at Yau Tong Road
CM6(A)	Site Boundary of Contract No.	Road Traffic at O King Road
CMO(A)	NE/2015/02 near Tower 1, Ocean Shores	near Ocean Shores
CM7(A)	Site Boundary of Contract No.	Road Traffic at Tong Yin
CWI/(A)	NE/2015/02 near Tower 7, Ocean Shores	Street
CM8(A)	Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road
		Construction Noise from
CM9(A)	Rooftop of Capri Tower 10	Portion V/Area A of
		NE/2015/02 site area

4.13 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured  $L_{eq}$  – Baseline  $L_{eq}$  = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table** 4.5, 4.6 and 4.7.

**Table 4.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations** 

Station	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	73
CM4	62.0	
CM5	68.2	70*
CM6(A)	61.9	
CM7(A)	58.3	75
CM8(A)	69.1	
CM9(A)	N/A <sup>(1)</sup>	

<sup>(\*)</sup> Noise Limit Level is 65 dB(A) during school examination periods.

**Table 4.6 Baseline Noise Level and Noise Limit Level for Monitoring Stations** (Evening-time & Daytime (Holiday))

Station	Baseline Noise Level, dB (A) (Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime (0700-1900 hrs))	Noise Limit Level, dB (A)  (Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime (0700-1900 hrs))	
CM1	64.4		
CM2	62.2	70	
CM3	64.7		
CM6(A)	60.2	65 <sup>1</sup>	
1. ASR B was adopted according to the EIA as traffic in the surrounding area has not been changed.			

<sup>(1)</sup> The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Table 4.7 Baseline Noise Level and Noise Limit Level for Monitoring Stations (Night-time)

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
	(Night-time (2300 – 0700 hrs)	(Night-time (2300 – 0700 hrs)
CM1	14-day baseline monitoring results for	
CM2	the time period of impact measurement	55
CM3	at each station would be adopted	

#### **Current Tunnel Blasting Arrangement**

- 4.14 The drill and blast method was evaluated as the most appropriate method and the general practice of this method was introduced during the EIA report assessment. The paragraphs 2.9.9 and 2.9.33 of the EIA Report mention that there might be one blast or multiple blasts and the maximum number of blast location per day would be determined by the Contractor to suite his method of working.
- 4.15 Notwithstanding the information provided by the Engineer at paragraphs 4.6.4 and 6.6.12 of the EIA Report, to minimize blast nuisance to the public and to respond to the community concerns, the tunnel blast should be arranged, where possible, avoiding the blast to be carried out during night time and shortening the blast duration by arranging various work fronts to be blasted at different time slots. Hence, it has become more desirable to split one tunnel blasting operation, which may consist of several blasting work fronts along the tunnels, into a total of two to three tunnel blasts per day. The tunnel blasts, which locate outside the MTR Protection Zone (RPZ) possessing insignificant risk to the MTR's structures would be carried out during day time and before 22:00. For the tunnel blasts within and in close vicinity to RPZ, Contractor's blasting assessment report revealed that those blasts have to be carried out after train service and, generally, at around 01:40.
- 4.16 Since part of the tunnelling works conducted in this reporting month has encroached on the vicinity of the RPZ, some blasting works were carried out during the mid-night.

# 5. WATER QUALITY

#### **Monitoring Requirements**

#### **Groundwater Quality**

5.1 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

# Marine Water Quality

- 5.2 Marine water quality monitoring was conducted three times per week at the designated monitoring stations. Monitoring took place two times per monitoring day during mid ebb and mid flood tides at three depths (1 meter from surface, mid depth and 1 meter from the bottom). For Tseung Kwan O Salt Water Intake (i.e. Station M6), water sampling and in-situ measurements was taken at the vertical level where the water abstraction point of the intake is located (i.e. approximately mid-depth level). If the water depth is less than 6m, the mid-depth measurement may be omitted. If the depth is less than 3m, only the mid-depth measurements need to be taken.
- Duplicate in-situ measurements (Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity) and water samples (suspended solids (SS)) at each depth were monitored in accordance with the requirements in the EM&A Manual. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides were not less than 0.5m.
- 5.4 According to the Environmental Review Report (ERR) for Variations of Environmental Permit (Ref: C45-03), water quality monitoring and audit programme was implemented for monitoring of oxygen depletion (e.g. Dissolved Oxygen (DO) level) in this embayed waters during the period when the fully enclosed barrier is installed. A "Proposal for Water Quality Monitoring in Temporary Marine Embayment" has been submitted to EPD in July 2017 to propose the monitoring frequency, parameter, location, etc. EPD has no further comment on the Proposal. Since January 2020, the cofferdam has been partially removed and the seawater is no longer enclosed. Therefore, no embayment water quality monitoring is required.

#### Groundwater Level Monitoring (Piezometer Monitoring)

5.5 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. The monitoring commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month.

# **Monitoring Locations**

#### Marine Water Quality

A total of twelve monitoring stations are designated for the water quality monitoring program according to EM&A Manual. One additional monitoring station (W1) is designated for monitoring of oxygen depletion in the embayed waters during the period when the fully enclosed barrier is installed. The locations are also summarized in **Table 5.2** and shown on **Figure 5**.

**Table 5.2** Marine Quality Monitoring Stations

Monitoring	Descriptions	Coordinates	
Stations	Descriptions	Easting	Northing
M1	Junk Bay Coral Site – Junk Bay near Chiu Keng Wan	844255	817565
M2	Junk Bay Coral Site – Junk Bay	844076	817087
M3	Junk Bay Coral Site – Junk Island	844491	817890
M4	Junk Bay Coral Site - Chiu Keng Wan	843209	816416
M5	Junk Bay Coral Site – Fat Tong Chau	845463	815769
M6	Tseung Kwan O Salt Water Intake	845512	817442
C1	Control Station – Southeast	844696	814773
C2	Control Station – Northwest	842873	816014
G1	Gradient Station	844418	817560
G2	Gradient Station	844290	817384
G3	Gradient Station	844488	817735
G4	Gradient Station	844967	817551

#### **Monitoring Equipment**

5.7 For in-situ monitoring, a multi-parameter meter (Aquaread AP-2000-D) was used to measure Dissolved oxygen (DO) concentration, DO saturation (DO %), pH, temperature and turbidity. A sampler was used to collect water samples for laboratory analysis of SS, BOD<sub>5</sub>, TOC, Total Nitrogen, Ammonia-N and Total Phosphate.

#### Dissolved Oxygen (DO) and Temperature Measuring Equipment

- 5.8 The instrument for measuring dissolved oxygen and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use DC power source. It was capable of measuring:
  - a dissolved oxygen level in the range of 0-20 mg/L and 0-200% saturation; and
  - a temperature of 0-45 degree Celsius.
- 5.9 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 5.10 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.11 Salinity compensation was built-in in the DO equipment.

#### **Turbidity**

Environmental Team for Tseung Kwan O - Lam Tin Tunnel -  $\,$  Design and Construction

Monthly EM&A Report for May 2020

5.12 Turbidity was measured in-situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not be less than 25m in length.

#### nН

5.13 The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

#### Water Depth Detector

5.14 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

# Water Sampler

5.15 Water samples collected for laboratory analysis were stored in high density polythene bottles sample containers, with appropriate preservatives added. All sampling bottles were labelled (waterproof) with the sampling date and time, sample lot number and sampling location reference number to avoid mishandling.

#### Sample Container and Storage

5.16 Following collection, water samples for laboratory analysis were stored in high density polythene bottles, with preservative appropriately added where necessary. They will be packed in ice (cooled to 4°C without being frozen), delivered to the laboratory and analysed as soon as possible.

#### Calibration of In-Situ Instruments

- 5.17 All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring.
- 5.18 For the on-site calibration of field equipment, the BS 1427:1993, "Guide to Field and on-site test methods for the analysis of waters" was observed.
- 5.19 Before each round of monitoring, a zero check in distilled water was performed with the turbidity probe of Aquaread AP-2000-D. The probe was then be calibrated with a solution of known NTU.
- 5.20 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment was also made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 5.21 **Table 5.3** summarizes the equipment used in the water quality monitoring program. Copies of the calibration certificates of the equipment are shown in **Appendix B**.

**Table 5.3** Water Quality Monitoring Equipment

Equipment	Model and Make	Qty.
Water Sampler	Kahlsico Water-Bottle Model 135DW 150	1
	YSI 6820-C-M	0

Multi-parameter	Aquaread AP-2000-D	0
Water Quality System	YSI EXO1 Multiparameter Sondes	1
Monitoring Position Equipment	"Magellan" Handheld GPS Model GPS-320	1
Water Depth Detector	Fishfinder 140	1

## **Monitoring Parameters and Frequency**

5.22 **Table 5.4** summarizes the monitoring parameters, monitoring period and frequencies of the water quality monitoring in the reporting period.

**Table 5.4** Water Quality Monitoring Parameters and Frequency

Monitoring Stations	Parameters, unit	Depth	Frequency
Marine Wate	r Quality		
M1 M2 M3 M4 M5 M6 C1 C2 G1 G2 G3 G4	In-situ: Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity  Laboratory Testing: Suspended Solids (SS)	M1-M5, C1-C2, G1-G4  3 water depths: 1m below water surface, mid-depth and 1m above sea bed.  If the water depth is less than 3m, mid-depth sampling only.  If the water depth is less than 6m, omit mid-depth sampling.  M6  at the vertical level where the water abstraction point of the intake is located(i.e. approximately mid-depth level)	3 days per week  2 per monitoring day (1 for mid-ebb and 1 for mid- flood)

# **Monitoring Methodology**

# Marine Water Quality

5.23 The monitoring stations were accessed using survey boat by the guide of a hand-held Global Positioning System (GPS). The depth of the monitoring location was measured using depth meter in order to determine the sampling depths. Afterwards, the probes of the in-situ measurement equipment was lowered to the predetermined depths (1 m below water surface, mid-depth and 1 m above seabed) and the measurements was carried out accordingly. The in-situ measurements at predetermined depths was carried out in duplicate. In case the difference in the duplicate in-situ measurement results was larger than 25%, the third set of in-situ measurement would be carried out for result confirmation purpose.

5.24 Water sampler was lowered into the water to the required depths of sampling. Upon reaching the pre-determined depth, a messenger to activate the sampler was then released to travel down the wire. The water sample was sealed within the sampler before retrieving. At each station, water samples for SS at three depths (1 m below water surface, mid-depth and 1 m above seabed) were collected accordingly. Water samples were stored in a cool box and kept at less than 4°C but without frozen and sent to the laboratory as soon as possible.

## **Laboratory Analytical Methods**

5.25 The testing of all parameters were conducted by Wellab Ltd. (HOKLAS Registration No.083) and comprehensive quality assurance and control procedures in place in order to ensure quality and consistency in results. The testing method and limit of reporting are provided in **Table 5.5**.

Table 5.5 Methods for Laboratory Analysis for Water Samples

Parameters (Unit)	Proposed Method	Reporting Limit	Detection Limit
SS (mg/L)	APHA 2540 D	$0.5$ mg/L $^{(1)}$	0.5 mg/L
BOD <sub>5</sub> (mg O <sub>2</sub> /L)	APHA 19ed 5210B	2 mg O <sub>2</sub> /L	
TOC (mg-TOC/L)	In-house method SOP020 (Wet Oxidation)	1 mg-TOC/L	
Total Nitrogen (mg/L)	In-house method SOP063 (FIA)	0.6 mg/L	
Ammonia-N (mg NH <sub>3</sub> -N/L)	In-house method SOP057 (FIA)	0.05 mg NH <sub>3</sub> - N/L	
Total Phosphorus (mg-P/L) <sup>(2)</sup>	In-house method SOP055 (FIA)	0.05 mg-P/L	

#### Note:

## **QA/QC Requirements**

#### **Decontamination Procedures**

5.26 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

# Sampling Management and Supervision

- 5.27 Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.28 QA/QC procedures as attached in **Appendix J** are available for the parameters analysed in the HOKLAS-accredited laboratory, WELLAB Ltd.

<sup>1)</sup> Limit of Reporting is reported as Detection Limit for non-HOKLAS report.

<sup>2)</sup> Parameter Total Phosphorus represents the laboratory testing for total phosphate content in water which is the sum of all three forms of phosphates in water.

#### **Results and Observations**

#### **Groundwater Quality Monitoring**

5.29 Monitoring of groundwater quality had been suspended since October 2019. (Details refer to Section 5.1)

## Marine Water Quality Monitoring

- 5.30 Marine water monitoring results and graphical presentations are shown in **Appendix I**. Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.31 Calculated Action and Limit Levels for Marine Water Quality is presented in **Appendix**I. Thirty-nine (39) Action Level and ninety-five (95) limit level exceedances on Monitoring Stations (M) were recorded in marine water quality monitoring.
- 5.32 Exceedances of turbidity and suspended solid were recorded on from various monitoring stations non-specifically among all stations including the control stations. Investigations over May 2020 showed that the range of SS levels recorded in May 2020 remained consistent with the records in recent months. All Contractor is reminded to strictly follow the approved drainage plan and clear drainage regularly. In particular, all drainage shall be checked and cleared after heavy rainstorm as sediments may accumulate along pipes and culverts. Further details of the exceedance investigation reports can be found in **Appendix K**.
- 5.33 Silt curtain inspections are carried out before the commencement of the construction works every day and diving surveys are also conducted once a week to inspect the silt curtain below the water level. The inspection report are verified by both the RE and the diving specialist and the records are reviewed weekly during the site audits.

# Groundwater Level Monitoring (Piezometer Monitoring)

- 5.34 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan.
- 5.35 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month. Details of the result are presented in **Appendix U**.

# Mitigation Measures Adopted by Contractors for Surface runoff Prevention

5.36 During dry season, the Contractors have maintained the mitigation measures adopted on Site, in order to prevent surface run-off and muddy water from discharging to the public areas. The mitigation measures adopted by each Contract are summarised below:

#### NE2015/01

- 5.37 At Lam Tin Side, the Site drainage systems are divided into two parts, namely the site formation and tunnel site drainage which includes:
  - 1. Site formation drainage system collects surface run-off from open excavation areas including slope works and flows naturally to the lowest point in the Site, where they are pumped to the wetseps and sedimentation tank for treatment near LTI site entrance before they are discharged to the designated discharge point.
  - 2. Tunnel drainage system collects surface run-off from the tunnel which are then pumped to the sedimentation tanks near tunnel adit, where three sets of wetseps and sedimentation tanks were set up. The treated water will be discharged to designated discharge point near the Eastern Harbour Crossing (EHC) area.
- 5.38 At Eastern Harbour Crossing (EHC), two sets of wetseps and sedimentation tanks are set up on site. The wastewater will flow to the lowest catchpit by gravity, which are then pumped to wetseps for wastewater treatment. The sandbags/bunds are also set up at the vehicle entrance to surface run-off from the Site.
- 5.39 At Tseung Kwan O (TKO), the surface run-off from the slope are directed to the lowest point at cavern via the permanent drainage, which are then pumped to the sedimentation tanks for wastewater treatment via temporary pipes. The treated water will be discharged at designated discharge points. The wetseps and sedimentation tanks are provided under the BMCPC bridge and at the two sides of marine working platform. Water from natural stream will also be diverted to existing drainage to avoid overloading the capacity of the wastewater treatment system. The reservoir on the right side of marine working platform will be enlarged to cater for higher water storage demands. During heavy rainfall, the water stored at the exit of the tunnel shall be pumped into the sedimentation tanks on the right.

#### NE2015/02

- 5.40 The exposed sloped area at Portion 9 has been covered with geotextile or tarpaulin to avoid surface run-off. Temporary peripheral open U-channel are also provided along the surcharge area within the rock mount to collect stormwater and surface run-off.
- 5.41 Soak away pit with a 600mm in diameter were bored into the ground, down to -14mPD, near the piling works area to cater for the surface runoff at Portion IX (Figure 1C). The stormwater and the water generated from the piling works are stored temporary at the pit around the soak away pit, which shall be pumped automatically into the soak away pit where they are soaked into the soil naturally.

- 5.42 The stormwater received in Portion 9 shall be directed and pumped via the flex tube and sump towards the water treatment system and the approved discharge points. Water generated from Portion VI and V and some water in Portion IX are treated via storage tanks and sedimentation tanks and discharged into approved discharge points (manholes of DN2100 Drain and Area Z).
- 5.43 The peripheral open U-channel are also provided along the site boundary, which shall be directed to the storage tank and WetSep for treatment in Area A.
- 5.44 Regular cleaning depending on site conditions are provided for the WetSep at Area A and Z; and the storage tanks and sedimentation tanks at Area A. The water treated by the sedimentation tank and the wetsep shall be discharged towards the designated discharge point. Ouality of the effluent are also monitored regularly.

#### NE2017/02

- 5.45 Existing manholes are covered with sandbags and geotextiles to avoid surface run-off from entering the channels.
- 5.46 Stockpiles are covered with tarpaulin to avoid surface run-off.
- 5.47 Concrete blocks and sandbags are placed along the periphery of the site boundary to avoid surface run-off.
- 5.48 Stormwater within the site enters the excavated area and flow naturally into the sump due height difference. The stormwater collected in the sump shall be pumped into the sedimentation tank where the run-off are treated before discharging into the designated discharge point.

#### NE2015/03

- 5.49 The existing manhole cover are covered with geotextile to prevent muddy water from entering the existing U-channels along the side of Po Shun Road. Manhole inspection are carried out by taking silt measurement regularly in case if silt enters the channel, and silt shall be removed from the manhole if silt were found.
- 5.50 Sandbags were placed at the periphery of the site along the hoarding to prevent surface runoff from escaping the site.
- 5.51 Exposed slopes are covered with tarpaulin to prevent surface run-off.
- 5.52 The surface run-off shall be pumped into the sedimentation tank where they are treated before entering the designated discharge points

#### NE2017/01

5.53 Temporary peripheral open U-channels and sumps are provided for collecting the stormwater, which are pumped and directed towards the sedimentation tank for treatment. The treated water shall be directed to the designated discharge point.

#### 6. ECOLOGY

# **Post-Translocation Coral Monitoring**

- 6.1 Post-translocation monitoring survey is recommended in the EM&A Manual to audit the success of coral translocation. Information gathered during each post-translocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.
- 6.2 Under Contract No. NE/2015/01 and NE/2015/02, a total of 14 and 29 coral colonies were tagged and translocated respectively from the Donor Site to the Recipient Site in November 2016. Ten (10) corals at the Recipient Site were also tagged by each Contract as reference for post-translocation monitoring.
- 6.3 The post-translocation coral monitoring shall be conducted once every 3 months after completion for a period of 12 months. Location of post-translocation coral monitoring is shown in **Figure 7**. The fourth post-translocation coral monitoring was carried out on 07 November 2017. No further monitoring is required.

## 7. CULTURAL HERITAGE

## **Monitoring Requirement**

- 7.1 According to the EP Conditions and EM&A Manual, monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be applied on the Cha Kwo Ling Tin Hau Temple. Construction works less than 100m from the Cha Kwo Ling Tin Hau temple commenced on 8 May 2017.
- 7.2 As stated in the "Built Heritage Mitigation Plan" for this Project, during the period of the construction works conducted within 100m from the Cha Kwo Ling Tin Hau Temple, monitoring on settlement and tilting will be conducted once a day for the Cha Kwo Ling. Monitoring of vibration will be conducted during blasting at Cha Kwo Ling area once a day. When there is no blasting to be conducted at the area, vibration monitoring at the Cha Kwo Ling Tin Hau Temple will be conducted once per day when there are piling works or rock breaking works within the 100m from the Cha Kwo Ling Tin Hau Temple.

## **Monitoring Locations**

7.3 One vibration monitoring point and three building settlement monitoring points were proposed for monitoring of the cultural heritage. The building settlement markers were placed on the wall on three sides of the Temple, except the front, of the Cha Kwo Ling Tin Hau Temple and the vibration monitoring point is located within the Cha Kwo Ling Tin Hau Temple. Monitoring Location is shown in **Figure 8**.

# **Monitoring Equipment**

- 7.4 Building settlement is measured via a settlement marker attached to the wall of Cha Kwo Ling Tin Hau Temple by adhesive tape.
- 7.5 Vibration monitoring was conducted by using vibrographs: Minimate Plus manufactured by Instantel. These vibrographs will be calibrated annually and its performance follows the requirements given in the "Guidance Note on Vibration Monitoring" (GN-VM) issued by the Civil Engineering and Development Department, which is based on the Performance Specification for Blasting Seismographs by International Society of Explosive Engineers (ISEE (2000)).
- 7.6 **Table 7.1** summarizes the equipment employed by the Contractor for cultural heritage monitoring. Copies of calibration certificates are attached in **Appendix B**.

**Table 7.1** Cultural Heritage Monitoring Equipment

Equipment	Manufacturer and Model	Quantity
Digital Level for tilting	Leica LS15	1
Digital Level for thining	Serial No.: 701141	1
Digital Caliper for tilting	Mitutoyo CD-6" ASX	1
Digital Camper for thining	Serial No.: A17047921	1
iCivil-1011 Inclinometer	iCivil-1011 Inclinometer	2
for building settlement	Serial No.: HK110118 / HK110120	2
Vibrographs for vibration	MiniMate Plus / MicroMate	
monitoring	manufactured by Instantel	33
momtoring	Model No.: 716A0403 / 721A2501	

## **Monitoring Methodology**

7.7 Vibrograph (velocity seismograph) was deployed at each monitoring station to measure and record the PPV and amplitude of ground motion in three mutually perpendicular directions. Vibration monitoring equipment fulfils the requirements stated in the Government guidelines and is calibrated to HOKLAS standards. Each monitoring would not be more than 10 minutes. Settlement monitoring should be conducted by surveyors manually.

## **Alert, Alarm and Action Levels**

7.8 The Alert, Alarm and Action (AAA) Levels are given in **Table 7.2**.

Table 7.2 AAA Levels for Monitoring for Cultural Heritage

Parameter	Alert Level	Alarm Level	<b>Action Level</b>
Vibration	ppv: 4.5 mm/s	ppv: 4.8 mm/s	ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm
Building Settlement Markers	бтт	8mm	10mm
Building Tilting <sup>(1)</sup>	1:2000	1:1500	1:1000

#### Remarks:

#### **Results**

7.9 In the reporting month, cultural heritage monitoring was carried out by the Contractor at the aforesaid location on 26 occasions. No AAA Level exceedance was recorded in the reporting month. The monitoring results are presented in **Appendix T**.

#### **Mitigation Measures for Cultural Heritage**

- 7.10 According to Condition 3.6 of the EP (EP No.: EP-458/2013/C), to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.
- 7.11 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

<sup>(1)</sup> Building tilting measurement was replaced by building settlement point measurement. The tilting can be calculated by the ratio of the maximum settlement difference between 2 points and the distance between the 2 points.

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report for May 2020

# 8. LANDSCAPE AND VISUAL IMPACT REQUIREMENTS

- 8.1 Landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 8.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Implementation Schedule and Recommended Mitigation Measures" (shown in **Appendix N**). The summaries of observations and recommendations related to landscape and visual impacts, if any, are shown in **Appendix L**.
- 8.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.

## 9. LANDFILL GAS MONITORING

## **Monitoring Requirement**

- 9.1 In accordance with the EM&A Manual, monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. This section presents the results of landfill gas measurements performed by the Contractor. **Appendix A** shows the Limit Levels for the monitoring works.
- 9.2 The "Landfill Gas Monitoring Proposal", including the monitoring programme and detailed actions, is submitted to the EPD for approval. Details of monitoring in this Proposal is in line with the monitoring requirements stipulated in the EM&A Manual.

## **Monitoring Parameters and Frequency**

- 9.3 Monitoring parameters for Landfill gas monitoring include Methane, Carbon dioxide and Oxygen.
- 9.4 According to the implementation schedule and recommended mitigation measures of the EM&A Manual, measurements of the following frequencies should be carried out:

## Excavations deeper than 1m

- at the ground surface before excavation commences;
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically throughout the working day whilst workers are in the excavation.

## Excavations between 300mm and 1m deep

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

## For excavations less than 300mm deep

• monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person

## **Monitoring Locations**

9.5 Monitoring of oxygen, methane and carbon dioxide was performed for excavations at 1m depth or more within the Consultation Zone. In this reporting month, the area required to be monitored for landfill gas are shown below and **Figure 6** shows the landfill gas monitoring locations.

Excavation Locations : Portion III
 Manholes and Chambers : N/A
 Relocation of monitoring wells : N/A
 Any other Confined Spaces : N/A

# **Monitoring Equipment noise mitigation**

9.6 **Table 9.1** summarizes the equipment employed by the Contractor for the landfill gas monitoring.

Environmental Team for Tseung Kwan O - Lam Tin Tunnel – Design and Construction

Monthly EM&A Report for May 2020

Table 9.1 Landfill Gas Monitoring Equipment

Equipment	Model and Make	Quantity
	ALTAIR 5X	
Portable gas detector	Multigas Detector	1
	(Serial No. 137333)	

## **Results and Observations**

9.7 In the reporting month, landfill gas monitoring was carried out by the Contractor at the aforesaid locations on 130 occasions. No Limit Level exceedance for landfill gas monitoring was recorded in the reporting month. The monitoring results are provided in **Appendix R**. Copies of calibration certificates are attached in **Appendix B**.

#### 10. ENVIRONMENTAL AUDIT

#### **Site Audits**

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix L**.
- 10.2 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting month as shown in below:
  - Contract No. NE/2015/01: 06, 13, 20 & 27 May 2020
  - Contract No. NE/2015/02: 07, 14, 20 & 21 May 2020
  - Contract No. NE/2017/01: 07, 14, 20 & 21 May 2020
  - Contract No. NE/2017/02: 07, 14, 20 & 21 May 2020
- 10.3 Monthly joint site inspection with the representative of IEC was conducted for NE/2015/01, NE/2015/02, NE/2017/01 and NE/2017/02 on 27, 14, 14 and 14 May 2020 respectively.
- 10.4 The EM&A programmer of Contract No. NE/2015/03 had been terminated on 21 April 2020 under the approval of EPD.

## **Implementation Status of Environmental Mitigation Measures**

- 10.5 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Implementation Schedule and Recommended Mitigation Measures is provided in **Appendix N**.
- 10.6 During site inspections in the reporting month, no non-compliance was recorded on reporting month. The observations and recommendations made during the audit sessions are summarized in **Appendix L**.

Environmental Team for Tseung Kwan O - Lam Tin Tunnel –
Design and Construction
Monthly EM&A Report for May 2020

#### 11. WASTE MANAGEMENT

- 11.1 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Inert C&D waste includes soil, broken rock, broken concrete and building debris, while non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. Marine sediment shall be expected from excavation and dredging works of this Project.
- 11.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix P**.
- 11.3 The Contractors are advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in the approved EM&A Manual and waste management plans shall be fully implemented. The status of implementation of waste management and reduction measures are summitted in **Appendix N**.

#### 12. ENVIRONMENTAL NON-CONFORMANCE

### **Summary of Exceedances**

- 12.1 Three (3) Action Level exceedances of noise were recorded due to the documented complaints received in the reporting month. One (1) Limit Level exceedances of construction noise monitoring were recorded for day-time in the reporting month. No Limit Level exceedance of night-time was recorded in the reporting month. The night time Limit Level exceedances were considered due to road traffic near the Eastern Cross Harbour Tunnel Toll Plaza, therefore non-Project related.
- 12.2 Thirty-nine (39) Action Level and ninety-five (95) exceedances were recorded in monitoring stations (M) during marine water quality monitoring.
- 12.3 Actions carried out in accordance with the Event and Action Plans in **Appendix M** are presented in **Appendix K** Summary of Exceedance.

## **Summary of Environmental Non-Compliance**

12.4 No non-compliance was recorded on this reporting month.

#### **Summary of Environmental Complaint**

12.5 Three (3) environmental complaints were received in the reporting month. The Cumulative Complaint Log is presented in **Appendix O**. The investigation status and result is also reported in **Appendix O**.

#### **Summary of Environmental Summon and Successful Prosecution**

12.6 No notification of summon or successful environmental prosecution was received in this reporting period. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix O**.

## 13. FUTURE KEY ISSUES

- 13.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 13.2 Major site activities to be undertaken for the next reporting period are summarized in **Table 13.1**.

Table 13.1 Summary Table for Site Activities in the next Reporting Period

Table 15.1 Summary Table for Site Activities in the next Reporting Feriou			
Contract No. and Project Title		Site Activities (June 2020)	Key Environmental Issues *
NE/2015/01 - Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	Lam Tin Interchange	<ol> <li>EHC2 U-Trough</li> <li>Site Formation – Area 1G1, Area 1G2, Area 2, Area 3, Area 4 &amp; Area 5</li> <li>Administration Building</li> </ol>	(A) / (B) / (C) / (D) / (E) / (G)
	Main Tunnel	<ul><li>4) Main Tunnel Excavation</li><li>5) Main Tunnel Lining Works</li></ul>	(B)
	TKO Interchange	<ul><li>6) Haul Road Construction and Site Formation &amp; Slope Works</li><li>7) Bridge Construction</li><li>8) East Ventilation Building</li></ul>	(A) / (C) / (D) / (E) / (F) / (I)
NE/2015/02 - Tseung Kwan O - Lam Tin Tunnel - Road P2 and Associated Works	Portion IV 2) Constrat road P2 (land sect 3) Site forma 4) Road a 650, slip road SR2 5) R.C. struc 6) ELS at un 7) Pre-load cofferdam 8) Modificat CH318) 9) 3rd of exc 10) Sheetpile 11) Installatio CH105 12) Installatio CH336 13) Installatio CH105 14) Abatemen	ion of pillar box and ducting system at dadjacent to Ocean Shores EVA uction of utility trough and road barriers a CH411 – 500 and SR2 CH110 – CH170 ion) ation at Road P2 CH500-CH650 and SR1 and drainage works at Road P2 CH500 – road SR1 footpath and cycle track, slip CH250 – CH350 eture works for U-trough CH318-CH363 iderpass P2 CH105 – CH318 of 2nd layer ELS at CH105 – CH318	(A) / (B) / (C) / (D) / (E) / (G) / (I)

Company of NT		<b>T</b> Z :
Contract No. and Project Title	Site Activities (June 2020)	Key Environmental Issues *
NE/2015/03 - Tseung Kwan O - Lam Tin Tunnel -	<ul> <li>16) Pre-boring, sheetpile and ELS works for construction of 900 dia. Pipe from SMH9101 – SMH9103</li> <li>17) Construction of sloping seawall</li> <li>18) Removal of temporary cofferdam</li> <li>19) Construction of seawall coping</li> <li>20) Installation of profile barrier at P2 CH500-CH650</li> <li>21) Construction of direction sign DS25 and sign gantry ADS22 footing</li> <li>The construction works under the contract had been completed in December 2019. Materials are being removed from works area.</li> </ul>	N/A
Northern Footbridge		
NE/2017/01 – Tseung Kwan O Interchange and Associated Works	<ol> <li>Dismantling of Temporary Working Platforms</li> <li>Bored Piling Works</li> <li>Installation of Precast Pile Cap Shell</li> <li>Construction of Pile Cap</li> <li>Construction of Pier</li> <li>Construction of Pier Head works</li> <li>Segment erection works</li> <li>Construction of Bridge Decks</li> </ol>	(A) / (B) / (E) / (F) / (G)
NE/2017/02 – Tseung Kwan O - Lam Tin Tunnel - Road P2/D4 and Associated Works	<ol> <li>Inspection pit excavation and utility diversion works</li> <li>Construction of drainage and watermain</li> <li>Pile cap</li> <li>Pre-bored Socket-H Pile</li> <li>Asphalt Paving</li> <li>Pier, Staircase and Lift Shalt Construction</li> <li>Road Works</li> </ol>	(A) / (B) / (E) / (F) / (G)
NE/2017/06 – Tseung Kwan O – Lam Tin Tunnel – Traffic Control and Surveillance System(TCSS) and Associated Works	Nil	N/A

## Note:

- (A) Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- (B) Noisy construction activity such as rock-breaking activities and piling works;
- (C) Runoff from exposed slope or site area;
- (D) Wastewater and runoff discharge from site;
- (E) Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
- (F) Set up and implementation of temporary drainage system for the surface runoff;

- (G) Storage of chemicals/fuel and chemical waste/waste oil on site;
- (H) Accumulation and storage of general and construction waste on site; and
- (I) Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

# **Key Issues for the Coming Month**

- 13.3 Key environmental issues in the coming month include:
  - Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Noisy construction activity such as rock-breaking activities and piling works;
  - Runoff from exposed slope or site area;
  - Wastewater and runoff discharge from site;
  - Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
  - Set up and implementation of temporary drainage system for the surface runoff;
  - Precaution measures in case of heavy rainfall brought along by typhoon;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation and storage of general and construction waste on site; and
  - Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

#### 14. CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

14.1 This is the 43<sup>th</sup> Environmental Monitoring and Audit (EM&A) Report which presents the EM&A works undertaken during the period in May 2020 in accordance with EM&A Manual and the requirement under EP.

## Air Quality Monitoring

- 14.2 No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 14.3 No Action/Limit Level exceedance for 24-hour TSP monitoring was recorded.

### Construction Noise Monitoring

- 14.4 Three (3) Action Level exceedances were recorded due to the documented complaints received in this reporting month.
- 14.5 One (1) Limit Level exceedances was recorded for daytime construction noise in the reporting month. No limit level exceedances were recorded for night-time.

# **Water Quality Monitoring**

- 14.6 Groundwater quality monitoring had been suspended since October 2019. Details shall be referred to **Section 5.1**.
- 14.7 Thirty-nine (39) Action Level and ninety-five (95) Limit Level exceedances were recorded in Monitoring Stations (M) during marine water quality monitoring.
- 14.8 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. The daily piezometer monitoring has resumed on 19 November 2018, as the construction activity was within 50m. No Action Level exceedance was recorded in the reporting month. Details of the result are presented in **Appendix U**.

## **Ecological Monitoring**

14.9 The post-translocation coral monitoring surveys were completed in November 2017.

## Monitoring on Cultural Heritage

14.10 No Alert Alarm and Action (AAA) Level exceedance of cultural heritage monitoring on cultural heritage was recorded in the reporting month.

#### Landscape and Visual Monitoring and Audit

14.11 No non-compliance of the landscape and visual impact was recorded in the reporting month.

## **Landfill Gas Monitoring**

14.12 Monitoring of landfill gases in the reporting month was carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

## **Environmental Site Inspection**

14.13 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. During site inspections in the reporting month, no non-compliance was identified. The environmental deficiency observed during the reporting month are shown in Appendix K.

### Complaint, Prosecution and Notification of Summons

14.14 Three (3) environmental complaints, no successful prosecution and notification of summon were received during the reporting period.

#### Recommendations

- 14.15 The following recommendations were made to the Contractor for the reporting month: *Air Quality Impact* 
  - To regularly apply watering on dry surface should be applied to minimize erosion.
  - To aim the water spray at the rock breaking point for effective dust suppression.
  - To water materials before loading/unloading.
  - To turn off idle equipment.

#### Construction Noise

- To provide sufficient noise barriers for noisy PMEs as practically at LTI according to CNMP.
- To repair the gaps between the noise barriers.
- To place compatible noise barrier close to the breaking point for effective noise screening.
- To erect sound proof canvases on derrick lighter barge

## Water Quality Impact

- To clear the oil slick and check for any damage of the silt curtain.
- To repair damaged or missing silt curtain
- To check whether the curtain has been set to the seabed.
- To ensure that the pumping rate of bored pile is sufficient to avoid discharging waste water into the sea.
- To clear floating refuse between the cofferdam and silt curtain.
- To clear oil slick within and outside cofferdam.
- To control the amount of loading materials in the barge to avoiding spillage.
- To cover stockpile near seafront.
- To remove wastewater and oil in drip tray.
- To remove pond/still water.


#### Waste/Chemical Management

- To bund or lock the chemical storage area.
- To clear dripping oil from bored piling machine.
- To clear oil slick on seawater.
- To clear oil on the floor.

#### Landscape and Visual


• To avoid placing any construction materials in the tree protection zone.


# **FIGURES**





CINOTECH Cinotech Consultants Limited Environmental Team for Tseung Kwan O - Lam Tin Tunne
- Design and Construction
Site Layout Plan


SCALE	1:16000 @ A4	DATE	Jan 2020	
CHECK	ВС	DRAWN	KC	
JOB No.		FIGURE N	10.	REV
	MA16034		1	-






































# APPENDIX A ACTION AND LIMIT LEVELS

# **APPENDIX** A – Action and Limit Levels

# **Air Quality**

## 1-hr TSP

Monitoring Stations	Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	
AM3	Yau Lai Estate Bik Lai House 271		500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	500
AM5(A)	Tseung Kwan O DSD Desilting Compound	273	
AM6(A)	Park Central, L1/F Open Space Area	285	

# 24-hr TSP

Monitoring Stations	Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m <sup>3</sup>
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	
AM4(A)	Cha Kwo Ling Public Cargo Working Area Administrative Office	210	260
AM5(A)	Tseung Kwan O DSD Desilting Compound	175	
AM6(A)	Park Central, L1/F Open Space Area 165		

# **Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A) (1)
1900-2300 on all days and 0700-2300 on general holidays (including Sundays)	When one documented complaint is received	60/65/70 dB(A) <sup>(2)(3)</sup>
2300-0700 on all days		45/50/55 dB(A) <sup>(2)(3)</sup>

<sup>&</sup>lt;sup>1</sup>70 dB(A) for schools and 65 dB(A) for schools during examination period.

 <sup>&</sup>lt;sup>2</sup> Acceptable Noise Levels for Area Sensitivity Rating of A/B/C
 3 If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

## **Water Quality**

#### Groundwater

Parameters	Action	Limit
DO in mg L <sup>-1</sup>	7.6	7.6
рН	6.0 - 8.9	6.0 – 9.0
BOD <sub>5</sub> in mg L <sup>-1</sup>	2.0	2.0
TOC: 1-1	Stream 1 and Stream 2: 9	Stream 1 and Stream 2: 9
TOC in mg L <sup>-1</sup>	Stream 3: 6	Stream 3: 6
Total Nitrogen in mg L <sup>-1</sup>	2.0	2.1
Ammonia-N in mg L-1	0.15	0.20
Total Phosphate in mg L <sup>-1</sup>	0.05	0.05
SS in mg L <sup>-1</sup>	7.6	12.1
Turbidity in NTU	2.1	2.3

## Notes:

- 1. For pH, non-compliance of the water quality limits occurs when monitoring result is out of the range of the limits.
- 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3. For turbidity, SS, 5-day biochemical oxygen demand (BOD<sub>5</sub>), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

## **Groundwater Level Monitoring**

Drill Hole No.	38568-LDH1	TKO-LBH907
Action Level (mPD)	+74.65	+17.59

## Marine Water Quality

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level		
	Stations G1-G4, M1-M5				
DO in mad	Depth Average	4.9 mg/L	4.6 mg/L		
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	<u>3.6 mg/L</u>		
	Station M6				
	Intake Level	5.0 mg/L	4.7 mg/L		
	Stations G1-G4	4, M1-M5			
Turbidity in NTU (See Note 2, 4 and 5)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day		
	Station M6				
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>		
	Stations G1-G4				
	Surface	6.0 mg/L or 120% of upstream control station's SS at the same tide of the same day	6.9mg/L or 130% of upstream control station's SS at the same tide of the same day		
	<b>Stations M1-M</b>	<u>5</u>			
SS in mg/L (See Note 2, 4 ad 5)	Surface	6.2 mg/L or 120% of upstream control station's SS at the same tide of the same day	7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Stations G1-G4	4, M1-M5			
	Bottom	6.9 mg/L or 120% of upstream control station's SS at the same tide of the same day	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Station M6				
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>		

## Notes:

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.
- 5. Refer to Appendix I Marine Water Quality Monitoring Results and Graphical Presentations for results of upstream control stations at each tide on each day.

## Water Quality Monitoring in Temporary Marine Embayment

Parameter (unit)	Depth	Action Level	Limit Level
DO in mg/L	Depth Average	4.8 mg/L (4)	4 mg/L (3)
(See Note 1 and 2)	Bottom	$2.4 mg/L$ $^{(4)}$	<u>2 mg/L</u> <sup>(3)</sup>

#### Notes:

- 1. "depth-averaged" is calculated by taking the arithmetic means of reading of all sampling depths.
- 2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 3. Current Water Quality Objectives (WQOs) for marine waters of Hong Kong
- 4. As an alert for adverse water quality impact, the Action Level is set as 120% of the Current WQOs for marine waters of Hong Kong.

## **Ecology**

## Post-translocation Coral Monitoring

Parameter	<b>Action Level Definition</b>	<b>Limit Level Definition</b>
Mortality	If during Impact Monitoring a 15% increase	
·	in the percentage of partial mortality on hard	increase in the percentage of partial
	corals occurs at more than 20% of the tagged	mortality occurs at more than 20% of the
	coral at any one Impact Monitoring Site that	tagged coral at any one Impact Monitoring
	is not recorded at the Control Site, then the	Site that is not recorded at the Control Site,
	Action Level is exceeded.	then the Limit Level is exceeded.

## **Landfill Gas Monitoring**

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

## Alert, Alarm, Action Levels for Built Heritage Monitoring

Parameter	Alert Level	Alarm Level	<b>Action Level</b>
Vibration	ppv:4.5mm/s	ppv: 4.8mm/s	ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm
Building Settlement Point	6mm	8mm	10mm
Building Tilting	1:2000	1:1500	1:1000

APPENDIX B COPIES OF CALIBRATION CERTIFICATES



0023001

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1 : B&K4231 sound calibrator Serial No. /Ref. No. : 2326353 / N-02-01 Object 2 : Serial No. /Ref. No. :
Customer Code: SVEC09005		Manufacturer: Bruel & Kjaer
Date of calibration: Date of the recommended re-calibration:	19/12/2019 19/12/2020	Certificate No.: 0023001 Handle by: E0002

**Measuring results** 

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.2dB	+0.2dB	+/- 0.2dB	1
114.0dB	114.1dB	+0.1dB	+/- 0.2dB	1

## Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

#### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

## Uncertainty

+/- 0.2 dB for probability not less than 95%.

#### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

within the allowable devis	ation.
Performed by	Approved by
Calibration Technician	Quality Manager



0023002

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong	Object 1: SV30A sound calibrator Serial No. /Ref. No.: 10965 / N-09-02 Object 2: Serial No. /Ref. No.:
Customer Code : SVEC09005	Manufacturer: Svantek
Date of calibration: 19/12/2019 Date of the recommended re-calibration: 19/12/2020	002002

**Measuring results** 

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.9dB	-0.1dB	+/- 0.3dB	1
114.0dB	114.2dB	+0.2dB	+/- 0.3dB	1

## Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

#### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

## **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

#### Conformity

- 1.The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	within	the allowable deviation
-------------------	--------	-------------------------

Performed by

Calibration Technician

Approved by



0022673

Customer:		Object 1 : ST-120 sound calibrator
Cinotech Consultants Limited		Serial No. /Ref. No.: 181001608
RM 1710, Technology Park,		Object 2:
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No. :
Hong Kong		
Customer Code: SVEC09005		Manufacturer: Soundtek
Date of calibration:	24/10/2019	Certificate No.: 0022673
Date of the recommended re-calibration:	24/10/2020	Handle by: F0002

## Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.0dB	0.0dB	+/- 0.3dB	1
114.0dB	114.1dB	+0.1dB	+/- 0.5dB	1

## Measuring equipment

index	Calibrator / Master	Traceability	
1	Master Sound Meter, SVAN949,sn:8571	IEC61672	
2	Sound Calibrator, SV30A sn:32580	IEC60942	

## **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

## **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

#### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

able deviation.		
Approved by		
Ouglity Manager	_	
	Approved by	

Appleone Calibration Laboratory Ltd.

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393



0022675

Customer:		Object 1: ST-120 sound calibrator
Cinotech Consultants Limited		Serial No. /Ref. No.: 181001637
RM 1710, Technology Park,		Object 2:
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No. :
Hong Kong		
Customer Code : SVEC09005		Manufacturer: Soundtek
Date of calibration:	24/10/2019	Certificate No.: 0022675
Date of the recommended re-calibration:	24/10/2020	Handle by: F0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.0dB	0.0dB	+/- 0.3dB	1
114.0dB	114.0dB	0.0dB	+/- 0.5dB	1

## Measuring equipment

index	Calibrator / Master	Traceability IEC61672	
1	Master Sound Meter, SVAN949,sn:8571		
2	Sound Calibrator, SV30A sn:32580	IEC60942	

## **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source ..

## **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

#### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	vithin	the allowable deviation.
-------------------	--------	--------------------------

Performed by

Approved by

Calibration Technician

Quality Manager

Appleone Calibration Laboratory Ltd.

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393



0023157

Customer:		Object 1 :	SVAN959 SLM
Cinotech Consultants Limited		Serial No. /Ref. No. :	11275 / N-08-01
RM 1710, Technology Park,		Object 2 :	Microphone
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No. :	22452
Hong Kong			
Customer Code: SVEC09005		Manufacturer: BSV	VAtech
Date of calibration:	08/01/2020	Certificate No.:	0023157
Date of the recommended re-calibration: (	08/01/2021	Handle by:	E0002

## Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.2dB	+0.2dB	+/- 1.5dB	1
114.0dB	113.9dB	-0.1dB	+/- 1.5dB	1

## Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

## **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

## **Uncertainty**


+/- 0.2 dB for probability not less than 95%.

## Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s) Wit	the allowable deviation.			
Performed by		Approved by		
		1	•	

Calibration Technician **Quality Manager** 



1 of 1



Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## **TEST REPORT**

**APPLICANT: Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 32151

 Date of Issue:
 2019-09-27

 Date Received:
 2019-09-26

 Date Tested:
 2019-09-26

 Date Completed:
 2019-09-27

 Next Due Date:
 2020-09-26

ATTN: Mr. Henry Leung Page:

## **Certificate of Calibration**

### Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 957
Serial No. : 21455
Microphone No. : 43730
Equipment No. : N-08-07

**Test conditions:** 

Room Temperatre : 17-22 degree Celsius

Relative Humidity : 40-70%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



0023000

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1: SVAN957 SLM Serial No. /Ref. No.: 23852 / N-08-11 Object 2: Microphone Serial No. /Ref. No.: 35989
Customer Code: SVEC09005		Manufacturer: Svantek
Date of calibration: Date of the recommended re-calibration:	19/12/2019 19/12/2020	Certificate No.: 0023000 Handle by: E0002

**Measuring results** 

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.4dB	-0.6dB	+/- 1.5dB	1
114.0dB	113.4dB	-0.6dB	+/- 1.5dB	1

## **Measuring equipment**

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

## **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### Uncertainty

+/- 0.2 dB for probability not less than 95%.

## Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3.The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	within	the allowable deviation
, ,	TY A CHARACA	1

Performed by

Calibration Technician

Approved by



0022999

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1 : Serial No. /Ref. No. : Object 2 : Serial No. /Ref. No. :	Microphone
Customer Code : SVEC09005		Manufacturer: Svar	ntek
Date of calibration: Date of the recommended re-calibration:	19/12/2019 19/12/2020	Certificate No.: Handle by:	0022999 E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object	
94.0dB	94.0dB	0.0dB	+/- 1.5dB	1	
114.0dB	114.0dB	0.0dB	+/- 1.5dB	1	

## **Measuring equipment**

index		Calibrator / Master	Traceability	
C Description	1	Master Sound Meter, SVAN949,sn:8571	IEC61672	
	2	Sound Calibrator, SV30A sn:32580	IEC60942	

## **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

## Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	within	the allowable deviation.
(-/	AA TCTTTTT	

Performed by

Calibration Technician

Approved by



0022522

Object 1: Customer: BSWA 308 SLM Serial No. /Ref. No. : Cinotech Consultants Limited 570187 / 550841 RM 1710, Technology Park, Object 2: 18 On Lai Street, Shatin, N.T. Serial No. /Ref. No. Hong Kong Customer Code: SVEC09005 Manufacturer: **BSWAtech** Date of calibration: 23/09/2019 Certificate No.: 0022522 Date of the recommended re-calibration: Handle by: 23/09/2020 E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.0dB	0.0dB	+/- 1.5dB	1
114.0dB	113.9dB	-0.1dB	+/- 1.5dB	1

## Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

#### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

## Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### Uncertainty

+/- 0.2 dB for probability not less than 95%.

## Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	ithin ti	he allowable	deviation.
-------------------	----------	--------------	------------

Performed by

Calibration Technician

Approved by



Date of Calibration 6-Feb-20

# **Cerificate of Calibration**

Digital Dust Indicator

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Manufacturer:	Sibata Scientif	fic Technology LTD.	<u> </u>	Validity of Calibra	Validity of Calibration Record	
Model No.:	LD-5R					
Serial No.:	972777					
Equipment No.:	SA-01-06		Sensitivity	0.001 mg/m3		
High Volume Sa	mpler No.:	A-01-03	Before Sensit	ivity Adjustment _	645	
Tisch Calibration	n Orifice No.: _	3607	After Sensitiv	rity Adjustment	645	
		Ca	alibration of 1 l	nr TSP		
Calibration		<b>Laser Dust Monito</b>	r		HVS	
Point	Ma	ass Concentration (µg <b>X-axis</b>	/m3)	Mass concentration (μg/m³)  Y-axis		
1		44.0			84.5	
2		38.0		81.0		
3		32.0		76.8		
Average		38.0		80.8		
By Linear Regr Slope, mw = Correlation co	0.641			rcept, bw =	56.3833	
		Se	et Correlation 1	Factor		
Particaulate Con	centration by H	ligh Volume Sampler	$(\mu g/m^3)$		80.8	
Particaulate Con	centration by D	Oust Meter (μg/m <sup>3</sup> )		38.0		
Measureing time, (min)		60.0				
Set Correlation I	Factor, SCF					
SCF = [ K=Higl	h Volume Sam	pler / Dust Meter, (µ	ıg/m3) ]	2.1		
The Dust Monito	or was compare	o the instruction manu d with a calibrated Hi Ionitor and High Volu	gh Volume San	npler and The result w	vas used to gener	rate the Correlation

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Calibrated by: Approved by: Vong Shing Kwai

Approved by: Henry Leung



Date of Calibration 6-Apr-20

# **Cerificate of Calibration**

Digital Dust Indicator

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Manufacturer:	Sibata Scientific Technolo	ibata Scientific Technology LTD.		Validity of Calibration Record 6-Jun-		
Model No.:	LD-5R					
Serial No.:	972779					
Equipment No.:	SA-01-08	Sensitivity	0.001 mg/m3	-		
High Volume Sa	mpler No.: <u>A-01-01A</u>	Before Sens	itivity Adjustment	744 CPM		
Tisch Calibration	n Orifice No.: 3607	After Sensit	ivity Adjustment	744 CPM		
		Calibration of 1	hr TSP			
Calibration	Laser Dus	st Monitor		HVS		
Point	Mass Concentration (μg/m3)  X-axis		Ma	Mass concentration (μg/m³) <b>Y-axis</b>		
1	1 45.0			84.5		
2	32.0			81.0		
3	18.0			76.8		
Average	31	1.7	80.8			
By Linear Regr Slope , mw = Correlation co	ession of Y on X  0.2854  pefficient* =	Into 0.9995	ercept, bw = 	71.7298	J	
		Set Correlation	Factor			
	centration by High Volume	1 10		80.8		
Particaulate Concentration by Dust Meter (µg/m³)			31.7			
Measureing time, (min)			60.0			
Set Correlation F SCF = [ K=High	Factor, SCF  Nolume Sampler / Dust	Meter, (μg/m3) ]	2.6			
	in according to the instruc		mpler and The result	was used to gene	rate the Correlation	

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Calibrated by: Approved by: Very Key Wong Shing Kwai

Approved by: Henry Leung



## **Cerificate of Calibration - Wind Monitoring Station**

Description: Yau Lai Estate, Bik Lai House

Manufacturer: <u>Davis Instruments</u>

Model No.: <u>Davis7440</u>

Serial No.: <u>MC01010A44</u>

Equipment No.: <u>SA-03-04</u>

Date of Calibration <u>21-Feb-2020</u>

Next Due Date <u>21-Aug-2020</u>

## 1. Performance check of Wind Speed

Wind Sp	peed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V1)	D = V1 - V2
0.0	0.0	0.0
1.2	1.3	-0.1
2.0	2.1	-0.1
3.0	3.2	-0.2

## 2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	D = W1 - W2
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

## **Test Specification:**

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:		Approved by:	Leng Hong
	Wong Shing Kwai	_	Henry Leung



## RECALIBRATION **DUE DATE:**

January 17, 2021

# ertificate o

**Calibration Certification Information** 

Cal. Date: January 17, 2020

Rootsmeter S/N: 438320

Ta: 295 Pa: 744.2 °K

Operator: Jim Tisch

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 3746

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4340	3.2	2.00
2	3	4	1	1.0180	6.4	4.00
3	5	6	1	0.9080	7.9	5.00
4	7	8	1	0.8700	8.7	5.50
5	9	10	1	0.7150	12.6	8.00

	Data Tabulation				
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)
0.9849	0.6868	1.4066	0.9957	0.6944	0.8904
0.9807	0.9633	1.9892	0.9914	0.9739	1.2592
0.9787	1.0779	2.2240	0.9894	1.0896	1.4078
0.9776	1.1237	2.3325	0.9883	1.1360	1.4765
0.9724	1.3601	2.8131	0.9831	1.3749	1.7808
	m=	2.09221		m=	1.31010
<b>QSTD</b>	b=	-0.02779	QA	b=	-0.01759
	r=	0.99994		r=	0.99994

	Calculations			
Vstd=	Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)		ΔVol((Pa-ΔP)/Pa)	
Qstd=	<b>Qstd=</b> Vstd/ΔTime		Va/∆Time	
	For subsequent flow rate calculations:			
<b>Qstd=</b> $1/m \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$		Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$	

Standard Conditions				
Tstd:	298.15 °K			
Pstd:	760 mm Hg			
	Key			
ΔH: calibrator manometer reading (in H2O)				
ΔP: rootsmeter manometer reading (mm Hg)				
Ta: actual absolute temperature (°K)				
Pa: actual barometric pressure (mm Hg)				
b: intercept				
m: clono				

#### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

## 5-POINT CALIBRATION DATA SHEET



File No. MA16034/05/0023

Project No.	AM1 - Tin Hau	Temple					
Date:	9-A	pr-20	Next Due Date:	9-J	Jun-20	Operator:	SK
Equipment No.:	A-(	)1-05	Model No.:	GS	S2310	Serial No.	10599
			Ambient C	ondition			
Temperatur	re, Ta (K)	294.6	Pressure, Pa	(mmHg)		762.9	
			=		_		
Serial	N.	3746	ifice Transfer Star	0.0592		. h.	-0.02740
Last Calibra		17-Jan-20	Slope, mc		Intercept $c = [\Delta H \times (Pa/760)]$		
Next Calibra		17-Jan-20			$(Pa/760) \times (298/7)$		
			I	<u> </u>	( ) (		
			Calibration of	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/	760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.6		3.58	60.88	8.8		2.99
2	9.3		3.07	52.37	6.3		2.53
3	7.5		2.76	47.08	4.9		2.23
4	4.7		2.18	37.36	3.2		1.80
	0.0486 coefficient* =	_	.9985	intercept, bw	-0.004	9	
			Set Point Ca	lculation			
From the Regress	sion Equation, t				98/Ta)] <sup>1/2</sup>		
Remarks:  Conducted by:	SK Wong	Signature:	- tol		•	Date:	09 April 2020
Checked by:	Henry Leung	Signature:	- leng 0	hon		Date:	09 April 2020

## 5-POINT CALIBRATION DATA SHEET



File No. MA16034/08/0023

Project No.	AM2 - Sai Tso	Wan Recreation	Ground				
Date:	9-A	pr-20	Next Due Date:	9-J	Tun-20	Operator:	SK
Equipment No.:	A-(	01-08	Model No.:	GS	S2310	Serial No.	1287
1 1			•				
			Ambient C	ondition			
Temperatur	re, Ta (K)	294.6	Pressure, Pa	(mmHg)		762.9	
		Or	fice Transfer Sta	ndard Informa	tion		
Serial	No.	3746	Slope, mc	0.0592	Intercept		-0.02740
Last Calibra	ntion Date:	17-Jan-20			$c = [\Delta H \times (Pa/760)]$		
Next Calibra	ation Date:	17-Jan-21		$Qstd = \{ [\Delta H \ x]$	(Pa/760) x (298/7	[a)] <sup>1/2</sup> -bc} /	mc
			Calibration of	TSP Sampler			
Calibration		Or	fice	ı		HVS	1/2
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	(0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	/760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.7		3.59	61.12	8.4		2.92
2	9.7		3.14	53.48	6.0		2.47
3	7.8		2.81	48.00	4.8		2.21
4	4.7		2.18	37.36	3.1		1.77
5	2.6		1.62	27.91	1.8		1.35
By Linear Regr Slope , mw =		X	]	Intercept, bw =	0.041:	5	
Correlation	coefficient* =	0	.9973	_			
*If Correlation C	Coefficient < 0.9	90, check and rec	alibrate.				
			Set Point Ca	alculation			
From the TSP Fi	eld Calibration	Curve, take Qstd					
From the Regress	sion Equation, t	he "Y" value acco	ording to				
_	_		-		1/2		
		mw x Q	$\mathbf{pstd} + \mathbf{bw} = [\Delta \mathbf{W} \ \mathbf{x}]$	(Pa/760) x (29	08/Ta)] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( n	nw x Qstd + bw )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Га / 298) =	4.04		
Remarks:							
Can de et 11	SK Wona	Cian tan		 Л		Data	00 April 2020
Conducted by:	SK Wong	Signature:		1		Date:	09 April 2020
Checked by:	Henry Leung	Signature:	\-P.	Mar		Date:	09 April 2020

## 5-POINT CALIBRATION DATA SHEET



File No. MA16034/03/0023

Project No.	AM3 - Yau Lai	Estate, Bik Lai I	House				
Date:	9-A <sub>I</sub>	or-20	Next Due Date:	9-J	Jun-20	Operator:	SK
Equipment No.:	A-0	1-03	Model No.:	GS	S2310	Serial No.	10379
			Ambient C	ondition			
Temperatur	re, Ta (K)	294.6	Pressure, Pa			762.9	
•	· , , , , ,			`			
		Or	ifice Transfer Star	ndard Informa	ation		
Serial	No.	3746	Slope, mc	0.0592	Intercept		-0.02740
Last Calibra	ntion Date:	17-Jan-20	1	mc x Qstd + bo	$c = [\Delta H \times (Pa/760)]$	) x (298/Ta)]	1/2
Next Calibra	ation Date:	17-Jan-21		$Qstd = \{ [\Delta H \ x] $	(Pa/760) x (298/7	Γa)] <sup>1/2</sup> -bc} /	mc
			Calibration of	TSP Sampler			
Calibration		Or	fice	T		HVS	1/2
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	(0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.6		3.58	60.88	8.5		2.94
2	9.3		3.07	52.37	6.5		2.57
3	7.8		2.81	48.00	5.2		2.30
4	5.0		2.25	38.52	3.5		1.89
5	2.6		1.62	27.91	2.1		1.46
	0.0453 coefficient* =	0	.9983	Intercept, bw =	0.169	2	
*If Correlation C	oemcient < 0.95	0, check and rec	anorate.				
			Set Point Ca	alculation			
From the TSP Fi From the Regres		e "Y" value acco		(Pa/740) v (20	00/Ta)1 <sup>1/2</sup>		
Therefore, Se	et Point; W = ( m		zstu + bw = μω x 2 x ( 760 / Pa ) x ( 7	`	4.41		
Remarks:							
Conducted by:	SK Wong	Signature:				Date:	09 April 2020
Checked by:	Henry Leung	Signature:	leng	Xoz		Date:	09 April 2020

## 5-POINT CALIBRATION DATA SHEET



File No. MA16034/54/0023

Project No.	AM4(A) - Cha	Kwo Ling Public	Cargo Working Ar	rea Administrat	tive Office		
Date:	9-A <sub>1</sub>	pr-20	Next Due Date:	9-J	Jun-20	Operator:	SK
Equipment No.:	A-0	1-54	Model No.:	TE	2-5170	Serial No.	1536
			Ambient C	ondition			
Temperatu	re Ta (K)	294.6	Pressure, Pa			762.9	
Temperatu	10, 14 (11)	271.0	11055410, 14	(IIIIII1g)		702.9	
		Or	ifice Transfer Star	ndard Informa	ation		
Serial	No.	3746	Slope, mc	0.0592	Intercept	t, bc	-0.02740
Last Calibra	ation Date:	17-Jan-20	r	mc x Qstd + bo	$c = [\Delta H \times (Pa/760)]$	) x (298/Ta)	J <sup>1/2</sup>
Next Calibra	ation Date:	17-Jan-21		$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/7	Γa)] <sup>1/2</sup> -bc} /	mc
		•					
			Calibration of	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/	760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.8		3.61	61.36	8.6		2.96
2	9.8		3.15	53.75	6.3		2.53
3	7.4		2.74	46.77	5.1		2.28
4	5.2		2.30	39.28	3.3		1.83
5	2.8		1.69	28.95	1.9		1.39
Slope , mw = Correlation	coefficient* =	_	.9981	Intercept, bw =	-0.024	55	
			Set Point Ca	alculation			
		Curve, take Qstd ne "Y" value acco	= 43 CFM		98/Ta)] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( m	nw x Qstd + bw )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Га / 298 ) =	4.14		
Remarks:							
Conducted by:	SK Wong	Signature:	(d)	<i>.</i>		Date:	09 April 2020
Checked by:	Henry Leung	Signature:	-len 0	Log_		Date:	09 April 2020

## 5-POINT CALIBRATION DATA SHEET



File No. MA16034/37/0023

Project No.	AM5(A) - Tseu	ng Kwan O DSD	Desilting Compou	ınd			
Date:	9-A	pr-20	Next Due Date:	9-J	Jun-20	Operator:	SK
Equipment No.:	A-0	)1-37	Model No.:	G	S2310	Serial No.	1704
	Γ		Ambient C				
Temperatur	re, Ta (K)	294.6	Pressure, Pa	(mmHg)		762.9	
		Or	ifice Transfer Sta	ndard Informa	ation		
Serial	No.	3746	Slope, mc	0.0592	Intercept	, bc	-0.02740
Last Calibra	ation Date:	17-Jan-20	1	mc x Qstd + bo	$c = [\Delta H \times (Pa/760)]$	) x (298/Ta)]	1/2
Next Calibra	ation Date:	17-Jan-21		$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/	[a)] <sup>1/2</sup> -bc} /	me
			Calibration of	TSP Sampler			
Calibration		Or	fice	l - 4 /		HVS	- 1/2
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.7		3.59	61.12	8.7		2.97
2	9.7		3.14	53.48	6.3		2.53
3	7.7		2.80	47.70	5.2		2.30
4	5.3		2.32	39.65	3.4		1.86
5	2.8		1.69	28.95	1.9		1.39
By Linear Regr Slope , mw =	0.0490	_		Intercept, bw :	-0.053	0	
Correlation			.9986	-			
*If Correlation C	Coefficient < 0.9	90, check and red	calibrate.				
			Set Point Ca	alculation			
From the TSP Fi	eld Calibration (	Curve, take Qstd	= 43 CFM				
From the Regres	sion Equation, tl	he "Y" value acco	ording to				
			N-4-1   L [AXV -	- (D-/7(0) - (2)	NO/TE - \11/2		
		mw x C	$\mathbf{D}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\mathbf{\Delta}\mathbf{W} \ \mathbf{x}]$	(Pa//60) x (29	98/1a)]		
Therefore, Se	et Point; W = ( n	nw x Qstd + bw)	<sup>2</sup> x ( 760 / Pa ) x ( 7	Γa / 298 ) =	4.15		
Remarks:							
Conducted by:	SK Wong	Signature:	<u> </u>	<i>/</i>		Date:	09 April 2020
Checked by:	Henry Leung	Signature:	leng 0	Long		Date:	09 April 2020

## 5-POINT CALIBRATION DATA SHEET



File No. MA16034/07/0022

Project No.	AM6 - Park Ce	ntral					
Date:	6-M	ar-20	Next Due Date:	6-N	Лау-20	Operator:	SK
Equipment No.:	A-(	01-07	Model No.:	GS	S2310	Serial No.	10592
			Ambient C	ondition			
Temperatu	re, Ta (K)	293.6	Pressure, Pa	(mmHg)		760.4	
Serial	No	<u>Or</u> 3746	ifice Transfer Star	0.0592		t ha	-0.02740
Last Calibra		17-Jan-20	Slope, mc		Intercept $c = [\Delta H \times (Pa/760)]$		
Next Calibra		17-Jan-20	4		$(Pa/760) \times (298/7)$		
			I	<u> </u>	( ) (		
			Calibration of T	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.2		3.52	59.92	7.3		2.72
2	8.9		3.01	51.25	5.7		2.41
3	7.2		2.70	46.14	4.6		2.16
4	4.6		2.16	36.97 29.45	3.0		1.75
	0.0423 coefficient* =	_	.9990	ntercept, bw	0.206	2	
			Set Point Ca	lculation			
From the Regres	sion Equation, t				98/Ta)] <sup>1/2</sup>		
Remarks: Conducted by:	SK Wong	Signature:	fa)	L.		Date:	06 March 2020
Checked by:	Henry Leung	Signature:	\-leng X	~7		Date:	06 March 2020

## 5-POINT CALIBRATION DATA SHEET



Date:

6 May 2020

File No. MA16034/07/0023 Project No. AM6 - Park Central 6-May-20 Next Due Date: 6-Jul-20 Operator: SK Date: Equipment No.: \_\_\_\_\_ A-01-07 GS2310 Serial No. 10592 Model No.: **Ambient Condition** 301.7 Temperature, Ta (K) Pressure, Pa (mmHg) 756.3 **Orifice Transfer Standard Information** Serial No. 3746 Slope, mc 0.0592 Intercept, bc -0.02740 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 17-Jan-20 Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 17-Jan-21 **Calibration of TSP Sampler** Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM)  $\Delta W$  (HVS), in. Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water Y-axis 7.2 1 12.4 3.49 59.44 2.66 2 9.0 2.97 50.70 5.6 2.35 7.2 2.66 45.40 4.5 2.10 3 2.15 4.7 2.9 1.69 4 36.77 5 3.0 1.72 29.47 2.0 1.40 By Linear Regression of Y on X Slope , mw = \_\_\_\_\_0.0429 Intercept, bw = 0.1355 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.00 Remarks: 6 May 2020 Conducted by: SK Wong Signature: Date:

Checked by: Henry Leung Signature:



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.: 3
Date of Issue: 2

33097 2020-01-08

Date Received:
Date Tested:

2020-02-25 2020-02-25 to

2020-02-28

Date Completed:

mpleted: 2020-02-28

**ATTN:** 

Mr. Henry Leung

Page:

1 of 2

#### **Certificate of Calibration**

#### Item for calibrati

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-06
Manufacturer:	YSI Incorporated, a	Xylem brand
Description:	Model No.	Serial No.
- EXO1 Sonde, 100 meter Depth, 4 Sensor ports	599501-02	16J100680
- EXO Optical DO Sensor, Ti	599100-01	16H102985
- EXO conductivity/Temperature Sensor, Ti	599870	16G102307
- EXO Turbuduty Sensor, Ti	599101-01	16H102463
- EXO pH Sensor Assembly, Guarded, Ti	599701	17B103615

#### **Test conditions:**

Room Temperature

: 17-22 degree Celsius

**Relative Humidity** 

: 40-70%

#### **Test Specifications:**

 $Performance\ checking\ for\ Conductivity,\ Temperature,\ pH,\ Dissolved\ oxygen\ (D.O.)$ 

and Turbidity

## Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

\*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

**PATRICK TSE**General Manager



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

Test Report No.:
Date of Issue:
Date Received:

2020-01-08 2020-02-25

33097

Date Tested:

2020-02-25 to

2020-02-28

Date Completed: 2020-02-28

Page:

2 of 2

## **Certificate of Calibration**

## **Results:**

## Conductivity performance checking

	Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl stock solution	13000	12246-13534	Pass
(12890 μS/cm)			

## **Temperature performance checking**

Reference thermometer-	Instrument Readings (°C)	Correction (°C)	Comment
E431 Readings (°C)			
20.0	20.001	-0.001	N/A

## pH performance checking

	Instrument Readings	Accetance Criteria	Comment
	(pH unit)		
pH QC buffer 4.00	4.00	4.00 <u>+</u> 0.10	Pass
pH QC buffer 6.86	6.86	6.86 <u>+</u> 0.10	Pass
pH QC buffer 9.18	9.19	9.18 <u>+</u> 0.10	Pass

## D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.09	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Accetance Criteria	Comment
8.00	8.12	Difference between Titration value and instrument reading <0.2mg/L	Pass

## **Turbidity performance checking**

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.08	9.0-11.0	Pass
50 NTU	50.06	45.0-55.0	Pass
100 NTU	100.7	90.0-110.0	Pass

## **Depth performance checking**

Water Depth	Instrument Readings (m)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

**APPLICANT: Cinotech Consultants Limited** 

RM 1710, Technology Park,

18 On Lai Street,

Shatin, N.T., Hong Kong

Test Report No.: 33541 Date of Issue:

2020-05-29

Date Received: Date Tested:

2020-05-25 2020-05-25 to

2020-05-29

Date Completed:

2020-05-29

ATTN:

Mr. Henry Leung

Page:

1 of 2

## **Certificate of Calibration**

#### Item for calibrati

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-06
Manufacturer:	YSI Incorporated, a	Xylem brand
Description:	Model No.	Serial No.
- EXO1 Sonde, 100 meter Depth, 4 Sensor ports	599501-02	16J100680
- EXO Optical DO Sensor, Ti	599100-01	16H102985
- EXO conductivity/Temperature Sensor, Ti	599870	16G102307
- EXO Turbuduty Sensor, Ti	599101-01	16H102463
- EXO pH Sensor Assembly, Guarded, Ti	599701	17B103615

#### **Test conditions:**

Room Temperature

: 17-22 degree Celsius

Relative Humidity

: 40-70%

## **Test Specifications:**

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.)

and Turbidity

#### Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

\*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

General Manager



Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

Test Report No.: Date of Issue: 33541 2020-05-29

Date Received:

2020-05-25

Date Tested:

2020-05-25 to 2020-05-29

Date Completed:

2020-05-29

Page:

2 of 2

## **Certificate of Calibration**

## **Results:**

## Conductivity performance checking

		Instrument Readings (µS/cm)	Accetance Criteria	Comment
KCl sto	ck solution	13000	12246-13534	Pass
(1289	0 μS/cm)			

## **Temperature performance checking**

Reference thermometer- E431 Readings (°C)	Instrument Readings (°C)	Correction (°C)	Comment
20.0	20.002	-0.002	N/A

## pH performance checking

	Instrument Readings	Accetance Criteria	Comment
	(pH unit)		
pH QC buffer 4.00	4.01	4.00 <u>+</u> 0.10	Pass
pH QC buffer 6.86	6.86	6.86 <u>+</u> 0.10	Pass
pH QC buffer 9.18	9.19	9.18 <u>+</u> 0.10	Pass

## D.O. performance checking

	Instrument Readings (mg/L)	Accetance Criteria	Comment
Zero DO soultion	0.08	<0.1mg/L	Pass

Winkler Titration value	Instrument Readings (mg/L)	Accetance Criteria	Comment
(mg/L)			
8.00	7.89	Difference between	Pass
		Titration value and	
		instrument reading	
		<0.2mg/L	

## **Turbidity performance checking**

Turbidity stock solution	Instrument Readings (NTU)	Accetance Criteria	Comment
10 NTU	10.03	9.0-11.0	Pass
50 NTU	50.08	45.0-55.0	Pass
100 NTU	101.1	90.0-110.0	Pass

## Depth performance checking

Water Depth	Instrument Readings (m)	Accetance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass

Calibration Item: Minimate Plus Unit (Calibration with Geophone

12 March 2021

BG14852)

Model No.: 716A0403

Serial No.: BE15890

Calibration Date: 12 March 2020

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

Next Calibration Date:

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with

main unit BE15890)

Part Number:

714A9701

Serial No.:

BG14852

Calibration Date:

12 March 2020

Next Calibration Date:

12 March 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Linear Microphone (Calibration with main unit

BE15890)

Model No.: 714A9801

Serial No.: BH11455

Galibration Date: 12 March 2020

ext Calibration Date: 12 March 2021

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
Linear Microphone	714A9801	BH11561
GLOBAL SPECIALISTS 3MHz*	2030	256812
stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
P Distortion Meter*	339A	810699
Bruel & Kjaer Microphone*	4193	2677340
ow Frequency Calibrator*	42AE	105366
Bruel & Kjaer Conditional Amplifier*	269	2152173
XIII		

References are traceable to NIST or equivalent.

STANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized ervice center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG16955)

Model No.: 716A0403

Serial No.: BE16223

Calibration Date: 12 March 2020

Next Calibration Date: 12 March 2021

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with

main unit BE16223)

Part Number: 714A9701

Serial No.: BG16955

Calibration Date: 12 March 2020

Next Calibration Date: 12 March 2021
Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY4701111
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item:

Linear Microphone (Calibration with main unit

BE16223)

Model No.:

714A9801

Serial No.:

BH11458

Calibration Date:

12 March 2020

Next Calibration Date:

12 March 2021

Method Used:

In-house Method MM-002

In-house Testing Procedure No.:

MM-002

714A0801 714A9801	BA15521
714A9801	
711110001	BH11561
2030	256812
SR760	41550
34410A	MY47011119
339A	810699
4193	2677340
42AE	105366
269	2152173
	SR760 34410A 339A 4193 42AE

References are traceable to NIST or equivalent.

NSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized ervice center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG15353)

Model No.:

716A0403

Serial No.:

BE15891

Calibration Date:

26 February 2020

Next Calibration Date:

26 February 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B3-001

亞	Test References	Model	Serial No.
I	Blastmate III	714A0801	BA15521
類	SEE Triaxial Geophone	714A9701	BG14463
	LOBAL SPECIALISTS 3MHz*	2030	256812
	tanford Spectrum Analyzer	SR760	41550
	Aglient Multimeter*	34410A	MY47011119
ŀ	IP Distortion Meter*	339A	810699
Ž.	Bruel & Kjaer Accelerometer*	4370	30323
XE	Bruel & Kjaer Charge Amplifier*	2647	2518810
Ì	Bruel & Kjaer Conditional Amplifier*	269	2152173
I	DS Air Cooled Vibrator	V556	92794/1
類	DS Field Power Supply	FPS10L	ARA 04/05
Ø	DS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 26 February 2020

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE15891)

Part Number:

714A9701

Serial No.:

BG15353

Calibration Date:

26 February 2020

Next Calibration Date:

26 February 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B3-001

	est References	Model	Serial No.
E	lastmate III	714A0801	BA15521
現	SEE Triaxial Geophone	714A9701	BG14463
X	LOBAL SPECIALISTS 3MHz*	2030	256812
	tanford Spectrum Analyzer	SR760	41550
1	glient Multimeter*	34410A	MY47011119
ŀ	IP Distortion Meter*	339A	810699
Ä	ruel & Kjaer Accelerometer*	4370	30323
×Ε	ruel & Kjaer Charge Amplifier*	2647	2518810
E	ruel & Kjaer Conditional Amplifier*	269	2152173
L	DS Air Cooled Vibrator	V556	92794/1
類	DS Field Power Supply	FPS10L	ARA 04/05
$\langle 1 \rangle$	DS Power Amplifier	PA1000L	ARA 07/06

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is

sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to

INSTANTEL or an authorized service center for regular calibration.

References are traceable to NIST or equivalent.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 26 February 2020

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG15180)

Model No.: 716A0403

Serial No.: BE15894

Calibration Date: 24 February 2020 Next Calibration Date: 24 February 2021

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

H	est References	Model	Serial No.
I	Blastmate III	714A0801	BA15521
#	SEE Triaxial Geophone	714A9701	BG14463
X	LOBAL SPECIALISTS 3MHz*	2030	256812
X	tanford Spectrum Analyzer	SR760	41550
7	glient Multimeter*	34410A	MY47011119
//1	IP Distortion Meter*	339A	810699
K.	ruel & Kjaer Accelerometer*	4370	30323
X	ruel & Kjaer Charge Amplifier*	2647	2518810
E	ruel & Kjaer Conditional Amplifier*	269	2152173
l	DS Air Cooled Vibrator	V556	92794/1
#	DS Field Power Supply	FPS10L	ARA 04/05
	DS Power Amplifier	PA1000L	ARA 07/06

\*References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE15894)

Part Number:

714A9701

Serial No.:

BG15180

Calibration Date:

24 February 2020

Next Calibration Date:

24 February 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.:

B3-001

#	Test References	Model	Serial No.
	Blastmate III	714A0801	BA15521
#	ISEE Triaxial Geophone	714A9701	BG14463
	GLOBAL SPECIALISTS 3MHz*	2030	256812
B	Stanford Spectrum Analyzer	SR760	41550
	Aglient Multimeter*	34410A	MY47011119
	HP Distortion Meter*	339A	810699
及	Bruel & Kjaer Accelerometer*	4370	30323
	Bruel & Kjaer Charge Amplifier*	2647	2518810
H	Bruel & Kjaer Conditional Amplifier*	269	2152173
	LDS Air Cooled Vibrator	V556	92794/1
#	LDS Field Power Supply	FPS10L	ARA 04/05
$\not$	LDS Power Amplifier	PA1000L	ARA 07/06

References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Linear Microphone (Calibration with main unit

BE17902)

Model No.: 714A9801

Serial No.: BH14078

Calibration Date: 23 May 2019 Next Calibration Date: 23 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
Linear Microphone	714A9801	BH11561
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Microphone*	4193	2677340
Low Frequency Calibrator*	42AE	105366
Bruel & Kjaer Conditional Amplifier*	269	2152173

\*References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 23 May 2019

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG20674)

Model No.: 716A0403

Serial No.: BE17902

Calibration Date: 23 May 2019

Next Calibration Date: 23 May 2020

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 23 May 2019

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE17902)

Part Number:

714A9701

Serial No.:

BG20674

Calibration Date:

23 May 2019

Next Calibration Date:

23 May 2020

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B

B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 23 May 2019

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG20673)

Model No.: 716A0403

Serial No.: BE13849

Calibration Date: 26 February 2020 Next Calibration Date: 26 February 2021

Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

H	lest References	Model	Serial No.
	Blastmate III	714A0801	BA15521
現	SEE Triaxial Geophone	714A9701	BG14463
X	GLOBAL SPECIALISTS 3MHz*	2030	256812
X	stanford Spectrum Analyzer	SR760	41550
	Aglient Multimeter*	34410A	MY47011119
Į	IP Distortion Meter*	339A	810699
A	Bruel & Kjaer Accelerometer*	4370	30323
8	Bruel & Kjaer Charge Amplifier*	2647	2518810
	Bruel & Kjaer Conditional Amplifier*	269	2152173
I	DS Air Cooled Vibrator	V556	92794/1
猫	DS Field Power Supply	FPS10L	ARA 04/05
Ø	DS Power Amplifier	PA1000L	ARA 07/06

\*References are traceable to NIST or equivalent.

NSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item:

Linear Microphone (Calibration with main unit

BE13849)

Model No.:

714A9801

Serial No.:

BH13154

Calibration Date:

26 February 2020

Next Calibration Date:

26 February 2021

Method Used:

In-house Method MM-002

In-house Testing Procedure No.:

MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
Linear Microphone	714A9801	BH11561
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Microphone*	4193	2677340
Low Frequency Calibrator*	42AE	105366
Bruel & Kjaer Conditional Amplifier*	269	2152173

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

Au

( Au Yeung Hang Chuen, Isaac )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE13849)

Part Number:

714A9701

Serial No.:

BG20673

Calibration Date:

26 February 2020

Next Calibration Date:

26 February 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B3-001

4	Test References	Model	Serial No.
I	Blastmate III	714A0801	BA15521
現	SEE Triaxial Geophone	714A9701	BG14463
A	LOBAL SPECIALISTS 3MHz*	2030	256812
$\mathcal{A}$	tanford Spectrum Analyzer	SR760	41550
	Aglient Multimeter*	34410A	MY47011119
ĮĮ.	IP Distortion Meter*	339A	810699
A	ruel & Kjaer Accelerometer*	4370	30323
$\otimes$	ruel & Kjaer Charge Amplifier*	2647	2518810
Ì	ruel & Kjaer Conditional Amplifier*	269	2152173
į	DS Air Cooled Vibrator	V556	92794/1
猫	DS Field Power Supply	FPS10L	ARA 04/05
Źi	DS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG16512)

Model No.: 716A0403

Serial No.: BE13853

Calibration Date: 24 February 2020 Next Calibration Date: 24 February 2021

Next Calibration Date: 24 February 2021
Method Used: In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE13853)

Part Number:

714A9701

Serial No.:

BG16512

Calibration Date:

24 February 2020

Next Calibration Date:

24 February 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B3-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Minimate Plus Unit (Calibration with Geophone

BG17240)

Model No.: 716A0403

Serial No.: BE20015

Calibration Date: 26 February 2020
Next Calibration Date: 26 February 2021

Method Used: In-house Method B3-001

n-house Testing Procedure No.: B3-001

H	Test References	Model	Serial No.
	Blastmate III	714A0801	BA15521
#	ISEE Triaxial Geophone	714A9701	BG14463
$\langle \! \rangle$	GLOBAL SPECIALISTS 3MHz*	2030	256812
R	Stanford Spectrum Analyzer	SR760	41550
	Aglient Multimeter*	34410A	MY47011119
$\overset{>}{\not\sim}$	HP Distortion Meter*	339A	810699
THE REPORT OF THE PROPERTY OF	Bruel & Kjaer Accelerometer*	4370	30323
X	Bruel & Kjaer Charge Amplifier*	2647	2518810
#	Bruel & Kjaer Conditional Amplifier*	269	2152173
	LDS Air Cooled Vibrator	V556	92794/1
4	LDS Field Power Supply	FPS10L	ARA 04/05
otan	LDS Power Amplifier	PA1000L	ARA 07/06
N P /	ATT		

\*References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit BE20015)

Part Number:

714A9701

Serial No.:

BG17240

Calibration Date:

26 February 2020

Next Calibration Date:

26 February 2021

Method Used:

In-house Method B3-001

In-house Testing Procedure No.: B3-001

j	est References	Model	Serial No.
В	lastmate III	714A0801	BA15521
費	SEE Triaxial Geophone	714A9701	BG14463
K	LOBAL SPECIALISTS 3MHz*	2030	256812
X	tanford Spectrum Analyzer	SR760	41550
A	glient Multimeter*	34410A	MY47011119
H	P Distortion Meter*	339A	810699
43	ruel & Kjaer Accelerometer*	4370	30323
(B	ruel & Kjaer Charge Amplifier*	2647	2518810
В	ruel & Kjaer Conditional Amplifier*	269	2152173
L	DS Air Cooled Vibrator	V556	92794/1
先	DS Field Power Supply	FPS10L	ARA 04/05
Ø.	DS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Calibration Item: Linear Microphone (Calibration with main unit

BE20015)

Model No.:

714A9801

Serial No.:

BH12658

Calibration Date:

26 February 2020

Next Calibration Date:

26 February 2021

Method Used:

In-house Method MM-002

In-house Testing Procedure No.:

MM-002

est References	Model	Serial No.
astmate III	714A0801	BA15521
near Microphone	714A9801	BH11561
LOBAL SPECIALISTS 3MHz*	2030	256812
anford Spectrum Analyzer	SR760	41550
glient Multimeter*	34410A	MY47011119
P Distortion Meter*	339A	810699
ruel & Kjaer Microphone*	4193	2677340
ow Frequency Calibrator*	42AE	105366
uel & Kjaer Conditional Amplifier*	269	2152173
	astmate III near Microphone LOBAL SPECIALISTS 3MHz* anford Spectrum Analyzer glient Multimeter* P Distortion Meter* ruel & Kjaer Microphone* ow Frequency Calibrator*	astmate III 714A0801 near Microphone 714A9801 LOBAL SPECIALISTS 3MHz* 2030 anford Spectrum Analyzer SR760 glient Multimeter* 34410A P Distortion Meter* 339A nuel & Kjaer Microphone* 4193 ow Frequency Calibrator* 42AE

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 26 February 2020

R:\Service Dept\Calibration\Instantel\BH12658 (26-02-20)

Calibration Item:

TRIAXIAL GEOPHONE (Calibration with main

unit UM12902)

Part Number:

721A2901

Serial No .:

UM12902

Calibration Date:

14 May 2019

Next Calibration Date:

14 May 2020

Method Used:

In-house Method MM-001

In-house Testing Procedure No.:

MM-001

Test References	Model	
Blastmate III	The state of the s	Serial No.
	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	
Stanford Spectrum Analyzer	SR760	256812
Aglient Multimeter*		41550
HP Distortion Meter*	34410A	MY47011119
	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	
Bruel & Kjaer Conditional Amplifier*	269	2518810
DS Air Cooled Vibrator		2152173
DS Field Power Supply	V556	92794/1
경험에는 내가 기뻐하다 보니 되었다면 뭐죠? (5) 이용 보다는 걸으면 하는데 살았다.	FPS10L	ARA 04/05
DS Power Amplifier	PA1000L	
References		ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date:

14 May 2019

Calibration Item: Micromate Unit (Calibration with Geophone

UM12902)

 Model No.:
 721A2501

 Serial No.:
 UM12902

Calibration Date: 14 May 2019 Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 14 May 2019

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM12902)

Model No.: 721A0201 Serial No.: UL3397

Calibration Date: 14 May 2019
Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
Linear Microphone	714A9801	BH11561
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Microphone*	4193	2677340
Low Frequency Calibrator*	42AE	105366
Bruel & Kjaer Conditional Amplifier*	269	2152173

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

Au Yeung Hang Chuen, Isaac

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM12904)

Model No.: 721A0201 Serial No.: UL3400

Calibration Date: 14 May 2019 Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
Linear Microphone	714A9801	BH11561
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Microphone*	4193	2677340
Low Frequency Calibrator*	42AE	105366
Bruel & Kjaer Conditional Amplifier*	269	2152173
kD of our and the state of the		2132173

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac

Calibration Item: Micromate Unit (Calibration with Geophone

UM12904)

Model No.: 721A2501 Serial No.: UM12904

Calibration Date: 14 May 2019 Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	
Blastmate III		Serial No.
ISEE Triaxial Geophone	714A0801	BA15521
	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	
Stanford Spectrum Analyzer	SR760	256812
Aglient Multimeter*		41550
HP Distortion Meter*	34410A	MY47011119
	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	
Bruel & Kjaer Conditional Amplifier*		2518810
LDS Air Cooled Vibrator	269	2152173
	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
DS Power Amplifier	PA1000L	
References are traceable to NIGE	=======	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 14 May 2019

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM12904)

Part Number: 721A2901
Serial No.: UM12904
Calibration Date: 14 May 2019

Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 14 May 2019

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM12905)

Model No.: 721A0201 Serial No.: UL3401

Calibration Date: 14 May 2019
Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
Linear Microphone	714A9801	BH11561
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Microphone*	4193	2677340
Low Frequency Calibrator*	42AE	105366
Bruel & Kjaer Conditional Amplifier*	269	2152173

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

Au Yeung Hang Chuen, Isaac

Bate: 14-May 2019

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM12905)

Part Number:

721A2901

Serial No.:

UM12905

Calibration Date:

14 May 2019

Next Calibration Date:

14 May 2020

Method Used:

In-house Method MM-001

In-house Testing Procedure No.: M

MM-001

Test References	Model	Sowial Na
Blastmate III	714A0801	Serial No.
ISEE Triaxial Geophone	714A9701	BA15521
GLOBAL SPECIALISTS 3MHz*	2030	BG14463
Stanford Spectrum Analyzer	SR760	256812
Aglient Multimeter*	34410A	41550
HP Distortion Meter*	339A	MY47011119
Bruel & Kjaer Accelerometer*	4370	810699
Bruel & Kjaer Charge Amplifier*	2647	30323
Bruel & Kjaer Conditional Amplifier*	269	2518810
LDS Air Cooled Vibrator	V556	2152173
LDS Field Power Supply	FPS10L	92794/1
LDS Power Amplifier	PA1000L	ARA 04/05
*D C	TATOUOL	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 14 May 2019

Calibration Item: Micromate Unit (Calibration with Geophone

UM12905)

Model No.: 721A2501
Serial No.: UM12905
Calibration Date: 14 May 2019
Next Calibration Date: 14 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	6
Blastmate III	714A0801	Serial No.
ISEE Triaxial Geophone	714A9701	BA15521
GLOBAL SPECIALISTS 3MHz*		BG14463
Stanford Spectrum Analyzer	2030	256812
	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	
Bruel & Kjaer Conditional Amplifier*	269	2518810
LDS Air Cooled Vibrator	V556	2152173
LDS Field Power Supply		92794/1
LDS Power Amplifier	FPS10L	ARA 04/05
*Poforona *Pofor	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Au Yeung Hang Chuen, Isaac )

Date: 14 May 2019

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM12907)

Part Number: 721A2901

Serial No.: UM12907

Calibration Date: 24 February 2020 Next Calibration Date: 24 February 2021

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Model	Serial No.
714A0801	BA15521
714A9701	BG14463
2030	256812
SR760	41550
34410A	MY47011119
339A	810699
4370	30323
2647	2518810
269	2152173
V556	92794/1
FPS10L	ARA 04/05
PA1000L	ARA 07/06
	714A0801 714A9701 2030 SR760 34410A 339A 4370 2647 269 V556 FPS10L

\*References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Leung Man Hin, Eric )

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM12907)

Model No.:

721A0201

Serial No.:

UL3398

Calibration Date:

24 February 2020

Next Calibration Date:

24 February 2021

Method Used:

In-house Method MM-002

In-house Testing Procedure No.:

MM-002

Tes	st References	Model	Serial No.
Bla	astmate III	714A0801	BA15521
Lin	ear Microphone	714A9801	BH11561
GL	OBAL SPECIALISTS 3MHz*	2030	256812
Sta	nford Spectrum Analyzer	SR760	41550
Åg	lient Multimeter*	34410A	MY47011119
XHP	Distortion Meter*	339A	810699
Bru	nel & Kjaer Microphone*	4193	2677340
Įξον	w Frequency Calibrator*	42AE	105366
Bru	el & Kjaer Conditional Amplifier*	269	2152173

References are traceable to NIST or equivalent.

STANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Leung Man Hin, Eric )

Calibration Item: Micromate Unit (Calibration with Geophone

UM12907)

Model No.:

721A2501

Serial No.:

UM12907

Calibration Date:

24 February 2020

Next Calibration Date:

24 February 2021

Method Used:

In-house Method MM-001

In-house Testing Procedure No.:

MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

( Leung Man Hin, Eric )

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM12928)

Part Number: 721A2901
Serial No.: UM12928
Calibration Date: 7 May 2019
Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Unit (Calibration with Geophone

UM12928)

Model No.: 721A2501

Serial No.: UM12928

Calibration Date: 7 May 2019

Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY4701111
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM12928)

Model No.: 721A0201
Serial No.: UL3383
Calibration Date: 7 May 2019
Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item:

TRIAXIAL GEOPHONE (Calibration with main

unit UM12929)

Part Number:

721A2901

Serial No.:

UM12929

Calibration Date:

2 May 2019

**Next Calibration Date:** 

2 May 2020

Method Used:

In-house Method MM-001

In-house Testing Procedure No.:

MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date:

2 May 2019

Calibration Item: Micromate Unit (Calibration with Geophone

UM12929)

Model No.: 721A2501
Serial No.: UM12929
Calibration Date: 2 May 2019
Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM12929)

Model No.: 721A0201 Serial No.: UL3384

Calibration Date: 2 May 2019 Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM13698)

Part Number: 721A2901
Serial No.: UM13698
Calibration Date: 7 May 2019
Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Unit (Calibration with Geophone

UM13698)

Model No.: 721A2501

Serial No.: UM13698

Calibration Date: 7 May 2019

Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM13701)

Part Number: 721A2901
Serial No.: UM13701
Calibration Date: 7 May 2019
Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Unit (Calibration with Geophone

UM13701)

Model No.: 721A2501
Serial No.: UM13701
Calibration Date: 7 May 2019

Next Calibration Date: 7 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM13695)

Part Number: 721A2901
Serial No.: UM13695
Calibration Date: 2 May 2019
Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Unit (Calibration with Geophone

UM13695)

Model No.: 721A2501
Serial No.: UM13695
Calibration Date: 2 May 2019
Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM13695)

Model No.: 721A0201
Serial No.: UL3396
Calibration Date: 2 May 2019

Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Unit (Calibration with Geophone

UM13702)

Model No.: 721A2501
Serial No.: UM13702
Calibration Date: 2 May 2019
Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM13702)

Part Number: 721A2901
Serial No.: UM13702
Calibration Date: 2 May 2019
Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM13702)

 Model No.:
 721A0201

 Serial No.:
 UL3395

Calibration Date: 2 May 2019
Next Calibration Date: 2 May 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Wong, Keefe Solomon)

Calibration Item: Micromate Unit (Calibration with Geophone

UM14387)

Model No.: 721A2501 Serial No.: UM14287

Calibration Date: UM14387

Calibration Date: 6 August 2019

Next Calibration Date: 6 August 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	
Blastmate III	STATE OF THE PARTY	Serial No.
ISEE Triaxial Geophone	714A0801	BA15521
	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	
Aglient Multimeter*	34410A	41550
HP Distortion Meter*		MY47011119
Bruel & Kjaer Accelerometer*	339A	810699
	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	<b>张</b> 大學也不過
LDS Air Cooled Vibrator	V556	2152173
LDS Field Power Supply		92794/1
	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06
*References are traceable to NUCT.		-14107/00

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 6 August 2019

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM14387)

Part Number: 721A2901 Serial No.: UM14387

Calibration Date: 6 August 2019
Next Calibration Date: 6 August 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
DS Air Cooled Vibrator	V556	92794/1
DS Field Power Supply	FPS10L	ARA 04/05
DS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 6 August 2019

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM14387)

Model No.: 721A0201 Serial No.: UL3687

Calibration Date: 6 August 2019 Next Calibration Date: 6 August 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Model	
A CONTRACTOR AND A CONT	Serial No.
	BA15521
714A9701	BG14463
2030	256812
SR760	
34410A	41550
	MY47011119
	810699
4370	30323
2647	2518810
269	
V556	2152173
	92794/1
	ARA 04/05
	ARA 07/06
alent.	711CA 07/00
	SR760 34410A 339A 4370 2647

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 6 August 2019

Calibration Item: Micromate Unit (Calibration with Geophone

UM15463)

Model No.: 721A2501 Serial No.: UM15463

Calibration Date: 13 August 2019
Next Calibration Date: 13 August 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	
		ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 13 August 2019

Calibration Item: TRIAXIAL GEOPHONE (Calibration with main

unit UM15463)

Part Number: 721A2901 Serial No.: UM15463

Calibration Date: 13August 2019
Next Calibration Date: 13 August 2020

Method Used: In-house Method MM-001

In-house Testing Procedure No.: MM-001

Model	Serial No.
714A0801	BA15521
714A9701	BG14463
2030	256812
SR760	41550
34410A	MY47011119
339A	810699
4370	30323
2647	2518810
269	2152173
V556	92794/1
FPS10L	ARA 04/05
PA1000L	ARA 07/06
	714A0801 714A9701 2030 SR760 34410A 339A 4370 2647 269 V556 FPS10L

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 13 August 2019

Calibration Item: Micromate Linear Microphone (Calibration with

main unit UM15463)

Model No.: 721A0201 Serial No.: UL3688

Calibration Date: 13 August 2019 Next Calibration Date: 13 August 2020

Method Used: In-house Method MM-002

In-house Testing Procedure No.: MM-002

Test References	Model	Serial No.
Blastmate III	714A0801	BA15521
ISEE Triaxial Geophone	714A9701	BG14463
GLOBAL SPECIALISTS 3MHz*	2030	256812
Stanford Spectrum Analyzer	SR760	41550
Aglient Multimeter*	34410A	MY47011119
HP Distortion Meter*	339A	810699
Bruel & Kjaer Accelerometer*	4370	30323
Bruel & Kjaer Charge Amplifier*	2647	2518810
Bruel & Kjaer Conditional Amplifier*	269	2152173
LDS Air Cooled Vibrator	V556	92794/1
LDS Field Power Supply	FPS10L	ARA 04/05
LDS Power Amplifier	PA1000L	ARA 07/06

<sup>\*</sup>References are traceable to NIST or equivalent.

INSTANTEL INC. hereby certifies that this unit has been calibrated and that the results are consistent with the specifications published regarding this instrument. The SENSORCHECK feature of the unit is sufficiently reliable to indicate proper operation, although it is recommended that this unit be sent to INSTANTEL or an authorized service center for regular calibration.

Authorized by:

(Leung Man Hin, Eric)

Date: 13 August 2019

## APPENDIX C WEATHER INFORMATION

May 2020

		1VIU 2020		
Day	Mean Pressure (hPa)	Air Temperature	Mean Relative Humidity (%)	Total Rainfall (mm)
		Mean (deg. C)		
1	1012.5	25.7	81	0
2	1010	26.3	77	0
3	1009.2	27.3	78	0
4	1009.8	27.8	79	0
5	1008.8	27.9	80	0
6	1008.6	28.7	81	0
7	1008.7	29	81	0
8	1008.6	29.3	81	0.1
9	1009.2	29.2	79	0.1
10	1009.8	29	78	0.8
11	1010.3	28.9	76	14.8
12	1010.8	27	82	3.6
13	1012.3	26.6	84	0.3
14	1011.2	27.1	83	0.1
15	1008.3	28.5	81	0
16	1007.5	28.9	80	0
17	1005.3	28.9	77	Trace
18	1004.6	25.8	88	46.7
19	1005.1	28	82	0
20	1006.1	27.6	87	4.3
21	1003.8	27.6	92	84.6
22	1003.2	27.9	88	17
23	1006.8	25.7	88	1.5
24	1009.4	26.7	82	Trace
25	1009.6	26.6	91	32.4
26	1007.6	28.3	87	14.4
27	1008.6	28.2	83	0.1
28	1010.1	27.7	86	0.2
29	1010	28.2	85	0.2
30	1010.9	26	94	131.3
31	1010.5	29.2	83	Trace

May 2020				
Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
01-May-20	01:00	0	Е	
01-May-20	02:00	0	WSW	
01-May-20	03:00	0	WSW	
01-May-20	04:00	0	WSW	
01-May-20	05:00	0	WSW	
01-May-20	06:00	0	WSW	
01-May-20	07:00	0	WSW	
01-May-20	08:00	0	WSW	
01-May-20	09:00	0	SSW	
01-May-20	10:00	0	SE	
01-May-20	11:00	0.4	SE	
01-May-20	12:00	0.4	Е	
01-May-20	13:00	0.4	SSW	
01-May-20	14:00	0.9	SE	
01-May-20	15:00	1.3	SSW	
01-May-20	16:00	0.9	SSW	
01-May-20	17:00	0.9	SSW	
01-May-20	18:00	0.4	SW	
01-May-20	19:00	0.4	SSW	
01-May-20	20:00	0.4	SW	
01-May-20	21:00	0.4	SSW	
01-May-20	22:00	0	SSW	
01-May-20	23:00	0	S	
02-May-20	00:00	0	S	
02-May-20	01:00	0	S	
02-May-20	02:00	0	S	
02-May-20	03:00	0	S	
02-May-20	04:00	0	WSW	
02-May-20	05:00	0	SE	
02-May-20	06:00	0	SE	
		0	S	
02-May-20	07:00	0	S	
02-May-20	08:00	0		
02-May-20	09:00 10:00		SSE	
02-May-20		0.4	SSW	
02-May-20	11:00	0.9	SSE	
02-May-20	12:00		SSW	
02-May-20	13:00	0.9	E	
02-May-20	14:00	1.3	SW	
02-May-20	15:00	1.3	SW	
02-May-20	16:00	1.3	WSW	
02-May-20	17:00	1.3	SSW	
02-May-20	18:00	0.9	SSW	
02-May-20	19:00	0.9	SW	
02-May-20	20:00	0.4	SW	
02-May-20	21:00	1.3	SW	
02-May-20	22:00	1.8	SW	
02-May-20	23:00	1.8	SSW	
03-May-20	00:00	1.8	SW	

May 2020				
Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
03-May-20	01:00	1.3	W	
03-May-20	02:00	0.9	W	
03-May-20	03:00	1.3	WSW	
03-May-20	04:00	1.3	W	
03-May-20	05:00	1.3	W	
03-May-20	06:00	1.8	WSW	
03-May-20	07:00	1.8	W	
03-May-20	08:00	1.8	WSW	
03-May-20	09:00	1.8	W	
03-May-20	10:00	1.8	WSW	
03-May-20	11:00	1.8	WSW	
03-May-20	12:00	1.3	WSW	
03-May-20	13:00	1.3	SW	
03-May-20	14:00	1.3	SW	
03-May-20	15:00	1.8	SW	
03-May-20	16:00	1.8	SW	
03-May-20	17:00	1.8	SW	
03-May-20	18:00	1.3	SSW	
03-May-20	19:00	1.8	SSW	
03-May-20	20:00	2.7	SSW	
03-May-20	21:00	3.1	SSW	
03-May-20	22:00	2.7	SSW	
03-May-20	23:00	1.8	SW	
04-May-20	00:00	2.2	SW	
04-May-20	01:00	2.2	WSW	
04-May-20	02:00	2.7	WSW	
04-May-20	03:00	2.2	WSW	
04-May-20	04:00	2.2	WSW	
04-May-20	05:00	1.8	W	
04-May-20	06:00	2.2	WSW	
04-May-20	07:00	2.7	WSW	
04-May-20	08:00	1.3	W	
04-May-20	09:00	1.3	W	
04-May-20	10:00	1.8	WSW	
04-May-20	11:00	1.3	SW	
04-May-20	12:00	0.9	WSW	
04-May-20	13:00	0.9	SE	
04-May-20	14:00	1.3	SW	
04-May-20	15:00	2.2	ESE	
04-May-20	16:00	2.2	SE	
04-May-20	17:00	3.1	SW	
04-May-20	18:00	2.7	SSW	
04-May-20	19:00	2.2	SSW	
04-May-20	20:00	2.2	SW	
04-May-20	21:00	1.8	SSW	
04-May-20	22:00	1.8	WSW	
04-May-20	23:00	1.8	SW	
05-May-20	00:00	1.8	SSW	

T	able II: Wi	nd Speed and Directions	S
Date	Time	Wind Speed m-s	Direction
05-May-20	01:00	1.8	SW
05-May-20	02:00	2.2	SSW
05-May-20	03:00	1.3	SSW
05-May-20	04:00	1.8	SSW
05-May-20	05:00	1.3	SW
05-May-20	06:00	1.3	SSW
05-May-20	07:00	1.8	SSW
05-May-20	08:00	2.2	SW
05-May-20	09:00	2.2	SW
05-May-20	10:00	2.2	SW
05-May-20	11:00	2.7	WSW
05-May-20	12:00	2.7	SW
05-May-20	13:00	2.2	SSW
05-May-20	14:00	2.7	SSW
05-May-20	15:00	3.1	SSW
05-May-20	16:00	3.6	SW
05-May-20	17:00	3.1	SW
05-May-20	18:00	2.7	SSW
05-May-20	19:00	2.7	SSW
05-May-20	20:00	3.6	SSW
05-May-20	21:00	2.7	SSW
05-May-20	22:00	3.1	SSW
05-May-20	23:00	2.7	SSW
06-May-20	00:00	2.7	SSW
06-May-20	01:00	2.7	SSW
06-May-20	02:00	2.2	SW
06-May-20	03:00	1.3	SW
06-May-20	04:00	0.9	SSW
06-May-20	05:00	0.9	SSW
06-May-20	06:00	0.9	SSW
06-May-20	07:00	0.4	SE
06-May-20	08:00	0.4	ESE
06-May-20	09:00	0.4	ESE
06-May-20	10:00	0.9	SE
06-May-20	11:00	1.8	ESE
06-May-20	12:00	1.8	ESE
06-May-20	13:00	2.7	ESE
06-May-20	14:00	2.2	ESE
06-May-20	15:00	1.8	ESE
06-May-20	16:00	2.2	SW
06-May-20	17:00	1.8	ESE
06-May-20	18:00	1.8	ESE
06-May-20	19:00	1.3	ESE
06-May-20	20:00	1.8	SW
06-May-20	21:00	1.3	SW
06-May-20	22:00	0.9	SE
06-May-20	23:00	0.9	ESE
07-May-20	00:00	0.9	ESE

Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
07-May-20	01:00	1.3	ESE	
07-May-20	02:00	0.9	ESE	
07-May-20	03:00	0.4	Е	
07-May-20	04:00	0.4	ESE	
07-May-20	05:00	0.4	Е	
07-May-20	06:00	0.4	Е	
07-May-20	07:00	0.4	Е	
07-May-20	08:00	0.4	Е	
07-May-20	09:00	0.9	Е	
07-May-20	10:00	0.9	Е	
07-May-20	11:00	0.9	Е	
07-May-20	12:00	1.3	ESE	
07-May-20	13:00	1.3	ESE	
07-May-20	14:00	1.3	ESE	
07-May-20	15:00	1.8	ESE	
07-May-20	16:00	1.8	ESE	
07-May-20	17:00	1.8	SW	
07-May-20	18:00	1.3	SSW	
07-May-20	19:00	0.4	Е	
07-May-20	20:00	0.4	ESE	
07-May-20	21:00	0.4	ESE	
07-May-20	22:00	0.4	ESE	
07-May-20	23:00	0.4	Е	
08-May-20	00:00	0.4	ESE	
08-May-20	01:00	0.9	Е	
08-May-20	02:00	0.4	ESE	
08-May-20	03:00	0.9	ESE	
08-May-20	04:00	0.9	SE	
08-May-20	05:00	0.4	ESE	
08-May-20	06:00	0.9	ESE	
08-May-20	07:00	0.9	Е	
08-May-20	08:00	1.3	ESE	
08-May-20	09:00	1.3	ESE	
08-May-20	10:00	0.9	ESE	
08-May-20	11:00	0.9	ESE	
08-May-20	12:00	0.9	ESE	
08-May-20	13:00	1.8	ESE	
08-May-20	14:00	2.2	ESE	
08-May-20	15:00	2.7	SE	
08-May-20	16:00	2.7	SE	
08-May-20	17:00	2.2	SE	
08-May-20	18:00	1.8	Е	
08-May-20	19:00	1.8	SE	
08-May-20	20:00	1.3	ESE	
08-May-20	21:00	1.3	ESE	
08-May-20	22:00	0.9	Е	
08-May-20	23:00	0.9	ESE	
09-May-20	00:00	0.9	ESE	

09-May-20         01:00         0.9         SE           09-May-20         02:00         1.3         SSW           09-May-20         04:00         2.2         SW           09-May-20         05:00         1.8         SSW           09-May-20         06:00         1.3         SSW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SW           09-May-20         10:00         1.8         SW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         21:00<	Table II: Wind Speed and Directions				
09-May-20         01:00         0.9         SE           09-May-20         02:00         1.3         SSW           09-May-20         03:00         1.8         SW           09-May-20         04:00         2.2         SW           09-May-20         05:00         1.8         SSW           09-May-20         06:00         1.3         SW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         17:00         1.8         SE           09-May-20         19:00         1.3         ESE           09-May-20         21:00 <th></th> <th></th> <th>_</th> <th>Direction</th>			_	Direction	
09-May-20         02:00         1.3         SSW           09-May-20         03:00         1.8         SW           09-May-20         05:00         1.8         SSW           09-May-20         06:00         1.3         SSW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SW           09-May-20         11:00         1.8         ESE           09-May-20         11:00         1.8         ESE           09-May-20         13:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         21:0	09-May-20		_		
09-May-20         03:00         1.8         SW           09-May-20         04:00         2.2         SW           09-May-20         05:00         1.8         SSW           09-May-20         06:00         1.3         SSW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         17:00         1.8         SE           09-May-20         19:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         21:00<					
09-May-20         04:00         2.2         SW           09-May-20         05:00         1.8         SSW           09-May-20         06:00         1.3         SSW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         02:				SW	
09-May-20         05:00         1.8         SSW           09-May-20         06:00         1.3         SSW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         23:00         0.9         ESE           09-May-20         00:00         1.3         SSW           10-May-20         00	09-May-20		2.2	SW	
09-May-20         06:00         1.3         SSW           09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         15:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         03				-	
09-May-20         07:00         1.3         SW           09-May-20         08:00         1.8         ESE           09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SEW           09-May-20         17:00         1.8         SE           09-May-20         19:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         23:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.8         SW           10-May-20         03:					
09-May-20         09:00         1.8         SW           09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         23:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         05:0		07:00	1.3	SW	
09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SW           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:	09-May-20	08:00	1.8	ESE	
09-May-20         10:00         1.8         SSW           09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SW           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:	09-May-20		1.8	SW	
09-May-20         11:00         1.8         ESE           09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SSW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:				+	
09-May-20         12:00         1.3         SW           09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SSW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         S           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00				+	
09-May-20         13:00         1.3         ESE           09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SSW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08			1.3	SW	
09-May-20         14:00         1.8         ESE           09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SSW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         S           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:					
09-May-20         15:00         1.3         ESE           09-May-20         16:00         1.8         SSW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         S           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:0	·			ESE	
09-May-20         16:00         1.8         SSW           09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
09-May-20         17:00         1.8         SE           09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
09-May-20         18:00         1.3         ESE           09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         S           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW				-	
09-May-20         19:00         1.3         ESE           09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
09-May-20         20:00         1.3         ESE           09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW				<b>.</b>	
09-May-20         21:00         1.3         ESE           09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW	·				
09-May-20         22:00         0.9         ESE           09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
09-May-20         23:00         0.9         ESE           10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
10-May-20         00:00         1.3         SSW           10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
10-May-20         01:00         1.8         SSW           10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW	-				
10-May-20         02:00         1.8         S           10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW					
10-May-20         03:00         1.3         SSW           10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW	·				
10-May-20         04:00         1.8         SW           10-May-20         05:00         0.9         SSW           10-May-20         06:00         0.9         SSW           10-May-20         07:00         0.9         SSW           10-May-20         08:00         0.9         SSW           10-May-20         09:00         1.3         SW	·				
10-May-20     05:00     0.9     SSW       10-May-20     06:00     0.9     SSW       10-May-20     07:00     0.9     SSW       10-May-20     08:00     0.9     SSW       10-May-20     09:00     1.3     SW	-				
10-May-20     06:00     0.9     SSW       10-May-20     07:00     0.9     SSW       10-May-20     08:00     0.9     SSW       10-May-20     09:00     1.3     SW					
10-May-20       07:00       0.9       SSW         10-May-20       08:00       0.9       SSW         10-May-20       09:00       1.3       SW					
10-May-20 09:00 1.3 SW					
10-May-20 09:00 1.3 SW	10-May-20	08:00	0.9	SSW	
<u> </u>					
				WSW	
10-May-20 11:00 1.8 WSW	-			WSW	
	·			WSW	
10-May-20 13:00 1.3 SW					
10-May-20 14:00 1.3 W				-	
10-May-20 15:00 1.3 SW				<b>.</b>	
10-May-20 16:00 1.8 SW					
10-May-20 17:00 1.3 SSW	-				
10-May-20 18:00 1.3 W					
10-May-20 19:00 1.3 SW				+	
				WSW	
10-May-20 21:00 0.4 SSW					
10-May-20 22:00 0 S					
			0.4	WSW	
11-May-20 00:00 0.4 SSW					

Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
11-May-20	01:00	0	SSE	
11-May-20	02:00	0	WNW	
11-May-20	03:00	0	WNW	
11-May-20	04:00	0.4	WSW	
11-May-20	05:00	0	WSW	
11-May-20	06:00	0	WSW	
11-May-20	07:00	0	WSW	
11-May-20	08:00	0	WSW	
11-May-20	09:00	0.4	SW	
11-May-20	10:00	0.4	WSW	
11-May-20	11:00	0.4	SSW	
11-May-20	12:00	0.9	S	
11-May-20	13:00	1.3	WSW	
11-May-20	14:00	0.9	SW	
11-May-20	15:00	0.9	S	
11-May-20	16:00	0.9	SSW	
11-May-20	17:00	0.9	SSW	
11-May-20	18:00	0.4	SSW	
11-May-20	19:00	0	SW	
11-May-20	20:00	0	S	
11-May-20	21:00	0.4	SSE	
11-May-20	22:00	1.3	S	
11-May-20	23:00	3.6	W	
12-May-20	00:00	0.9	W	
12-May-20	01:00	0.4	WSW	
12-May-20	02:00	1.3	WSW	
12-May-20	03:00	1.3	WSW	
12-May-20	04:00	1.8	WSW	
12-May-20	05:00	1.3	WSW	
12-May-20	06:00	0.4	WSW	
12-May-20	07:00	0.4	SSW	
12-May-20	08:00	0.9	WSW	
12-May-20	09:00	0	W	
12-May-20	10:00	0	SSE	
12-May-20	11:00	0	SE	
12-May-20	12:00	0.4	ESE	
12-May-20	13:00	0.4	WSW	
12-May-20	14:00	0.4	SW	
12-May-20	15:00	0.4	SSW	
12-May-20	16:00	0.9	WSW	
12-May-20	17:00	0	S	
12-May-20	18:00	0	SE	
12-May-20	19:00	0	SSE	
12-May-20	20:00	0	S	
12-May-20	21:00	0.4	SW	
12-May-20	22:00	0	SW	
12-May-20	23:00	0	SW	
13-May-20	00:00	0	SW	

Т	able II: Wi	nd Speed and Directions	S
Date	Time	Wind Speed m-s	Direction
13-May-20	01:00	0	SW
13-May-20	02:00	0	SW
13-May-20	03:00	0	SW
13-May-20	04:00	0	SW
13-May-20	05:00	0	SW
13-May-20	06:00	0.4	W
13-May-20	07:00	0	SSW
13-May-20	08:00	0.4	WSW
13-May-20	09:00	0.4	NE
13-May-20	10:00	0.4	Е
13-May-20	11:00	1.3	NE
13-May-20	12:00	1.3	NE
13-May-20	13:00	0.9	NNE
13-May-20	14:00	1.3	SW
13-May-20	15:00	1.8	SSW
13-May-20	16:00	1.3	WSW
13-May-20	17:00	0.9	NE
13-May-20	18:00	1.3	NE
13-May-20	19:00	1.3	WSW
13-May-20	20:00	1.3	NE
13-May-20	21:00	1.3	WSW
13-May-20	22:00	1.3	WSW
13-May-20	23:00	1.3	NE
14-May-20	00:00	1.3	NE
14-May-20	01:00	0.9	NE
14-May-20	02:00	0.9	NE
14-May-20	03:00	0.9	NE
14-May-20	04:00	0.9	WSW
14-May-20	05:00	0.9	NE
14-May-20	06:00	0.9	ENE
14-May-20	07:00	0.9	ENE
14-May-20	08:00	0.9	NE
14-May-20	09:00	0.9	ENE
14-May-20	10:00	1.3	NE
14-May-20	11:00	0.9	NE
14-May-20	12:00	0.4	NE
14-May-20	13:00	0.4	NE
14-May-20	14:00	0.4	NE
14-May-20	15:00	0.4	NE
14-May-20	16:00	0.9	SSW
14-May-20	17:00	0.9	SW
14-May-20	18:00	0.9	SW
14-May-20	19:00	0.9	SW
14-May-20	20:00	0.4	SSW
14-May-20	21:00	0.9	SSW
14-May-20	22:00	0.9	WSW
14-May-20	23:00	0.9	S
15-May-20	00:00	0.9	SW

Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
15-May-20	01:00	0.9	SSW	
15-May-20	02:00	0.9	SW	
15-May-20	03:00	0.9	SSW	
15-May-20	04:00	0.4	WSW	
15-May-20	05:00	0.9	SW	
15-May-20	06:00	0.4	WSW	
15-May-20	07:00	0.4	SW	
15-May-20	08:00	0.9	SW	
15-May-20	09:00	0.9	SSW	
15-May-20	10:00	0.9	SW	
15-May-20	11:00	1.3	SSW	
15-May-20	12:00	0.9	SSW	
15-May-20	13:00	0.9	SSW	
15-May-20	14:00	0.9	WSW	
15-May-20	15:00	0.9	WSW	
15-May-20	16:00	0.9	SSW	
15-May-20	17:00	1.3	S	
15-May-20	18:00	1.3	SW	
15-May-20	19:00	0.9	SW	
15-May-20	20:00	0.4	SSW	
15-May-20	21:00	0.4	S	
15-May-20	22:00	0	S	
15-May-20	23:00	0.4	S	
16-May-20	00:00	0	SSE	
16-May-20	01:00	0	ENE	
16-May-20	02:00	0	ENE	
16-May-20	03:00	0	ESE	
16-May-20	04:00	0	ESE	
16-May-20	05:00	0	ENE	
16-May-20	06:00	0	ENE	
16-May-20	07:00	0	ESE	
16-May-20	08:00	0	NE	
16-May-20	09:00	0	NW	
16-May-20	10:00	0.4	SSW	
16-May-20	11:00	0.4	SSW	
16-May-20	12:00	0.9	WSW	
16-May-20	13:00	0.9	WSW	
16-May-20	14:00	1.3	Е	
16-May-20	15:00	1.3	SW	
16-May-20	16:00	0.9	SW	
16-May-20	17:00	0.9	SSW	
16-May-20	18:00	0.4	SSW	
16-May-20	19:00	0.9	SSW	
16-May-20	20:00	0	SSE	
16-May-20	21:00	0	SSE	
16-May-20	22:00	0	SSE	
16-May-20	23:00	0	SSW	
17-May-20	00:00	0	S	

Т	able II: Wi	nd Speed and Directions	<b>.</b>
Date	Time	Wind Speed m-s	Direction
17-May-20	01:00	0	S
17-May-20	02:00	0	SSE
17-May-20	03:00	0	SSE
17-May-20	04:00	0	S
17-May-20	05:00	0	SSE
17-May-20	06:00	0	SSE
17-May-20	07:00	0	S
17-May-20	08:00	0.4	SW
17-May-20	09:00	0	SSW
17-May-20	10:00	0.4	S
17-May-20	11:00	0.4	SSW
17-May-20	12:00	0.4	ESE
17-May-20	13:00	0.9	ESE
17-May-20	14:00	0.9	SSW
17-May-20	15:00	1.3	S
17-May-20	16:00	1.3	ESE
17-May-20	17:00	1.8	SSW
17-May-20	18:00	1.8	SSW
17-May-20	19:00	1.8	SW
17-May-20	20:00	1.3	SSW
17-May-20	21:00	1.8	SSW
17-May-20	22:00	1.3	SSW
17-May-20	23:00	0.9	SW
18-May-20	00:00	1.3	SSW
18-May-20	01:00	1.8	SSW
18-May-20	02:00	1.8	WSW
18-May-20	03:00	0	ESE
18-May-20	04:00	0	SSW
18-May-20	05:00	0.9	SW
18-May-20	06:00	0.4	SSW
18-May-20	07:00	0.9	W
18-May-20	08:00	0	W
18-May-20	09:00	0.4	SSW
18-May-20	10:00	1.8	SSW
18-May-20	11:00	4	SSW
18-May-20	12:00	0.9	WSW
18-May-20	13:00	0.9	SW
18-May-20	14:00	0.9	SSW
18-May-20	15:00	0.9	SE
18-May-20	16:00	0.4	S
18-May-20	17:00	1.8	SSW
18-May-20	18:00	0.4	ENE
18-May-20	19:00	0.4	ESE
18-May-20	20:00	0	S
18-May-20	21:00	0.4	SW
18-May-20	22:00	0.4	WSW
18-May-20	23:00	0.4	WSW
19-May-20	00:00	0.4	SW

Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
19-May-20	01:00	0	SW	
19-May-20	02:00	0		
19-May-20	03:00	0		
19-May-20	04:00	0	SSW	
19-May-20	05:00	0		
19-May-20	06:00	0	ENE	
19-May-20	07:00	0	NE	
19-May-20	08:00	0.4	ENE	
19-May-20	09:00	0.4	SW	
19-May-20	10:00	0.9	SW	
19-May-20	11:00	0.9	SSW	
19-May-20	12:00	0.9	SSW	
19-May-20	13:00	1.3	SW	
19-May-20	14:00	0.4	SSW	
19-May-20	15:00	0.4	ENE	
19-May-20	16:00	0.9	Е	
19-May-20	17:00	0.9	SSW	
19-May-20	18:00	0.4	Е	
19-May-20	19:00	0.4	Е	
19-May-20	20:00	0.4	SW	
19-May-20	21:00	0.4	SW	
19-May-20	22:00	0.4	SSW	
19-May-20	23:00	0	S	
20-May-20	00:00	0	Е	
20-May-20	01:00	0	SE	
20-May-20	02:00	0	ESE	
20-May-20	03:00	0	ESE	
20-May-20	04:00	0	SSW	
20-May-20	05:00	0	ENE	
20-May-20	06:00	0.4	NE	
20-May-20	07:00	0.9	NNE	
20-May-20	08:00	0.9	NE	
20-May-20	09:00	0.9	ENE	
20-May-20	10:00	1.3	NE	
20-May-20	11:00	1.3	ENE	
20-May-20	12:00	0.9	NE	
20-May-20	13:00	0.9	NE	
20-May-20	14:00	0.9	NNE	
20-May-20	15:00	0.9	WSW	
20-May-20	16:00	0.9	NE	
20-May-20	17:00	1.3	SW	
20-May-20	18:00	1.3	SW	
20-May-20	19:00	1.3	WSW	
20-May-20	20:00	0.9	WSW	
20-May-20	21:00	1.3	Е	
20-May-20	22:00	1.3	SW	
20-May-20	23:00	0.9	WSW	
21-May-20	00:00	0.9	SSW	

Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
21-May-20	01:00	0.9	SW	
21-May-20	02:00	0.4	SSW	
21-May-20	03:00	0.9	W	
21-May-20	04:00	1.8	W	
21-May-20	05:00	0.9	ESE	
21-May-20	06:00	0.4	SSE	
21-May-20	07:00	0.4	SSW	
21-May-20	08:00	0.4	SE	
21-May-20	09:00	0.4	ESE	
21-May-20	10:00	0.4	SW	
21-May-20	11:00	0.4	ESE	
21-May-20	12:00	0.4	ENE	
21-May-20	13:00	0.9	SW	
21-May-20	14:00	0.9	ENE	
21-May-20	15:00	0.9	NE	
21-May-20	16:00	1.8	ENE	
21-May-20	17:00	0.4	ESE	
21-May-20	18:00	0.9	SW	
21-May-20	19:00	2.2	ESE	
21-May-20	20:00	1.8	ESE	
21-May-20	21:00	1.8	ESE	
21-May-20	22:00	2.7	ESE	
21-May-20	23:00	3.1	SE	
22-May-20	00:00	3.1	ESE	
22-May-20	01:00	1.8	SE	
22-May-20	02:00	1.8	SW	
22-May-20	03:00	1.8	SW	
22-May-20	04:00	2.7	SW	
22-May-20	05:00	3.6	SSW	
22-May-20	06:00	3.6	SW	
22-May-20	07:00	3.1	WSW	
22-May-20	08:00	2.7	WSW	
22-May-20	09:00	3.6	SSW	
22-May-20	10:00	4.5	SSW	
22-May-20	11:00	4.5	WSW	
22-May-20	12:00	4.5	WSW	
22-May-20	13:00	3.6	WSW	
22-May-20	14:00	3.6	WSW	
22-May-20	15:00	1.8	WSW	
22-May-20	16:00	0.9	W	
22-May-20	17:00	0.4	SW	
22-May-20	18:00	0	SSW	
22-May-20	19:00	0	SE	
22-May-20	20:00	0		
22-May-20	21:00	0	NE	
22-May-20	22:00	0	NE	
22-May-20	23:00	0.4	NE	
23-May-20	00:00	0.9	NE	

Table II: Wind Speed and Directions				
Date	Time	Wind Speed m-s	Direction	
23-May-20	01:00	0.4	NE	
23-May-20	02:00	0.4	NE	
23-May-20	03:00	0.4	NE	
23-May-20	04:00	0.4	NE	
23-May-20	05:00	0.4	ENE	
23-May-20	06:00	0.4	ESE	
23-May-20	07:00	0.4	NE	
23-May-20	08:00	0.4	E	
23-May-20	09:00	0.9	NE	
23-May-20	10:00	0.4	ENE	
23-May-20	11:00	0.9	NE	
23-May-20	12:00	0.4	SW	
23-May-20	13:00	0.4	SSW	
23-May-20	14:00	0.4	WNW	
23-May-20	15:00	0.4	WSW	
23-May-20	16:00	0.4	ENE	
23-May-20	17:00	0.4	NE	
23-May-20	18:00	0.9	WSW	
23-May-20	19:00	0.9	SW	
23-May-20	20:00	0.9	SSW	
23-May-20	21:00	0.9	SW	
23-May-20	22:00	0.9	SW	
23-May-20	23:00	0.4	SW	
24-May-20	00:00	0.4	SSW	
24-May-20	01:00	0.4	Е	
24-May-20	02:00	0.4	NE	
24-May-20	03:00	0	NE	
24-May-20	04:00	0.4	ENE	
24-May-20	05:00	0.9	NE	
24-May-20	06:00	0.9	NNE	
24-May-20	07:00	0.4	SW	
24-May-20	08:00	0.4	NE	
24-May-20	09:00	0.4	SW	
24-May-20	10:00	0.4	NNE	
24-May-20	11:00	0.4	NE	
24-May-20	12:00	0.9	NE	
24-May-20	13:00	0.9	NE	
24-May-20	14:00	0.9	SW	
24-May-20	15:00	0.9	WSW	
24-May-20	16:00	0.4	SSW	
24-May-20	17:00	0.9	NNE	
24-May-20	18:00	0.4	WSW	
24-May-20	19:00	0.4	SW	
24-May-20	20:00	0	WSW	
24-May-20	21:00	0.4	SW	
24-May-20	22:00	0.4	SW	
24-May-20	23:00	0.4	SW	
25-May-20	00:00	0.4	SSW	

Table II: Wind Speed and Directions						
Date	Time	Wind Speed m-s	Direction			
25-May-20	01:00	0.4	SW			
25-May-20	02:00	0	Е			
25-May-20	03:00	0	SSW			
25-May-20	04:00	0	SE			
25-May-20	05:00	0	SE			
25-May-20	06:00	0	N			
25-May-20	07:00	0	NNE			
25-May-20	08:00	0	NW			
25-May-20	09:00	0.4	SW			
25-May-20	10:00	0.4	SW			
25-May-20	11:00	0.4	W			
25-May-20	12:00	0.4	SE			
25-May-20	13:00	1.3	W			
25-May-20	14:00	0	W			
25-May-20	15:00	0	NE			
25-May-20	16:00	0.4	SSW			
25-May-20	17:00	0.4	WSW			
25-May-20	18:00	0.4	WSW			
25-May-20	19:00	0.4	SSW			
25-May-20	20:00	0.4	SE			
25-May-20	21:00	0	WSW			
25-May-20	22:00	0	SW			
25-May-20	23:00	0	S			
26-May-20	00:00	0	W			
26-May-20	01:00	0	WNW			
26-May-20	02:00	0	Е			
26-May-20	03:00	0.4	SE			
26-May-20	04:00	1.3	SW			
26-May-20	05:00	1.3	SSW			
26-May-20	06:00	1.3	SSW			
26-May-20	07:00	0.9	ESE			
26-May-20	08:00	0.4	ESE			
26-May-20	09:00	0.9	SSE			
26-May-20	10:00	2.2	SSW			
26-May-20	11:00	1.3	SSW			
26-May-20	12:00	1.3	SSW			
26-May-20	13:00	0.9	SSW			
26-May-20	14:00	2.2	SSW			
26-May-20	15:00	0.9	SSW			
26-May-20	16:00	1.3	SSW			
26-May-20	17:00	1.3	SSW			
26-May-20	18:00	0.4	ESE			
26-May-20	19:00	0.9	WSW			
26-May-20	20:00	0.4	WSW			
26-May-20	21:00	0.9	WSW			
26-May-20	22:00	0.4	WSW			
26-May-20	23:00	0	SSW			
27-May-20	00:00	0.4	SW			

Table II: Wind Speed and Directions						
Date	Time	Wind Speed m-s	Direction			
27-May-20	01:00	0.4	W			
27-May-20	02:00	0.4	SW			
27-May-20	03:00	0	WSW			
27-May-20	04:00	0	WSW			
27-May-20	05:00	0	WSW			
27-May-20	06:00	0	WSW			
27-May-20	07:00	0	NE			
27-May-20	08:00	0	NE			
27-May-20	09:00	0.4	WSW			
27-May-20	10:00	0.4	NNE			
27-May-20	11:00	0.9	ENE			
27-May-20	12:00	0.4	SSW			
27-May-20	13:00	0.4	NE			
27-May-20	14:00	0.4	SW			
27-May-20	15:00	0.4	S			
27-May-20	16:00	0.4	SW			
27-May-20	17:00	0.4	SW			
27-May-20	18:00	0.4	WSW			
27-May-20	19:00	0.4	NE			
27-May-20	20:00	0.4	NE			
27-May-20	21:00	0.9	NE			
27-May-20	22:00	0.4	NE			
27-May-20	23:00	0.4	NNE			
28-May-20	00:00	0.4	NE			
28-May-20	01:00	0	Е			
28-May-20	02:00	0.4	NE			
28-May-20	03:00	0.4	NE			
28-May-20	04:00	0.4	NE			
28-May-20	05:00	0.4	NE			
28-May-20	06:00	0.4	NE			
28-May-20	07:00	0.4	NNE			
28-May-20	08:00	0.4	NE			
28-May-20	09:00	0.4	NE			
28-May-20	10:00	0.4	NE			
28-May-20	11:00	0.9	NE			
28-May-20	12:00	0.9	NE			
28-May-20	13:00	0.9	NE			
28-May-20	14:00	0.9	NE			
28-May-20	15:00	0.9	NE			
28-May-20	16:00	0.4	NE			
28-May-20	17:00	0.4	NE			
28-May-20	18:00	0.4	NE			
28-May-20	19:00	0.4	NE			
28-May-20	20:00	0.4	NE			
28-May-20	21:00	0.4	NE			
28-May-20	22:00	0.9	SW			
28-May-20	23:00	0.4	NE			
29-May-20	00:00	0.4	NNE			

Table II: Wind Speed and Directions						
Date	Time	Wind Speed m-s	Direction			
29-May-20	01:00	0.4	NNE			
29-May-20	02:00	0.4	NE			
29-May-20	03:00	0.4	NE			
29-May-20	04:00	0.4	NNE			
29-May-20	05:00	0.4	NE			
29-May-20	06:00	0.4	NE			
29-May-20	07:00	0.4	NE			
29-May-20	08:00	0.9	SW			
29-May-20	09:00	0.9	SSW			
29-May-20	10:00	0.9	SSW			
29-May-20	11:00	0.4	ESE			
29-May-20	12:00	0.4	SW			
29-May-20	13:00	0.9	SW			
29-May-20	14:00	0.4	SSW			
29-May-20	15:00	0.9	SSW			
29-May-20	16:00	0.9	S			
29-May-20	17:00	0.4	SW			
29-May-20	18:00	0.4	ESE			
29-May-20	19:00	0.4	SE			
29-May-20	20:00	0.4	ESE			
29-May-20	21:00	0	SE			
29-May-20	22:00	0.4	W			
29-May-20	23:00	0.4	SSW			
30-May-20	00:00	0.4	Е			
30-May-20	01:00	0.4	SSE			
30-May-20	02:00	0	ESE			
30-May-20	03:00	0.4	SSW			
30-May-20	04:00	0.9	W			
30-May-20	05:00	0.9	SSW			
30-May-20	06:00	0.9	W			
30-May-20	07:00	0.9	W			
30-May-20	08:00	0.9	W			
30-May-20	09:00	1.3	W			
30-May-20	10:00	2.7	W			
30-May-20	11:00	1.3	W			
30-May-20	12:00	0.9	WSW			
30-May-20	13:00	0	W			
30-May-20	14:00	0	ESE			
30-May-20	15:00	0.4	SW			
30-May-20	16:00	0	NE			
30-May-20	17:00	0	Е			
30-May-20	18:00	0	W			
30-May-20	19:00	0.4	SSE			
30-May-20	20:00	0.4	Е			
30-May-20	21:00	0.4	ESE			
30-May-20	22:00	0.4	SW			
30-May-20	23:00	0	WSW			
31-May-20	00:00	0.4	ESE			

Table II: Wind Speed and Directions						
Date	Time	Wind Speed m-s	Direction			
31-May-20	01:00	0.4	ESE			
31-May-20	02:00	0.9	ESE			
31-May-20	03:00	1.3	ESE			
31-May-20	04:00	0.9	S			
31-May-20	05:00	1.3	SW			
31-May-20	06:00	1.3	SSW			
31-May-20	07:00	1.3	SSW			
31-May-20	08:00	0.9	SSW			
31-May-20	09:00	1.3	SSW			
31-May-20	10:00	1.3	ESE			
31-May-20	11:00	1.3	SW			
31-May-20	12:00	2.2	ESE			
31-May-20	13:00	2.7	ESE			
31-May-20	14:00	2.7	ESE			
31-May-20	15:00	2.7	ESE			
31-May-20	16:00	2.2	ESE			
31-May-20	17:00	2.2	ESE			
31-May-20	18:00	2.2	ESE			
31-May-20	19:00	1.3	SW			
31-May-20	20:00	1.8	ESE			
31-May-20	21:00	1.3	ESE			
31-May-20	22:00	1.3	ESE			
31-May-20	23:00	1.8	SSW			
01-Jun-20	00:00	1.8	SSW			

## APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

# Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Air Quality and Noise Monitoring Schedule (May 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
•	*		*	*	1-May	2-May
3-May	4-May	5-May	6-May	7-May	8-May	9-May
5-14149	7-11149	J-May	0-1/149	7-May	o-May	<i>7-111ay</i>
	1 hr TSP X3 [AM5(A), AM6(A)] [AM1, AM2, AM3, AM4]				1 hr TSP X3 [AM5(A), AM6(A)] [AM1, AM2, AM3, AM4]	
	Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A))] [CM1, CM2, CM3, CM4, CM5]				Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	
	Noise [Evening time (19:00-23:00)] [CM6(A)]	24 hrs TSP				
10-May	11-May	12-May	13-May	14-May	15-May	16-May
				1 hr TSP X3 [AM5(A), AM6(A)] [AM1, AM2, AM3, AM4]		
				Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A))] [CM1, CM2, CM3, CM4, CM5]	Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	
	24 hrs TSP			Noise [Evening time (19:00-23:00)] [CM6(A)]		24 hrs TSP
17-May	18-May	19-May	20-May	21-May	22-May	23-May
			1 hr TSP X3 [AM5(A), AM6(A)] [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A))] [CM1, CM2, CM3, CM4, CM5]		Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	
			Noise [Evening time (19:00-23:00)] [CM6(A)]			
24-May	25-May	26-May	27-May	28-May	29-May	30-May
	<u>,</u>	1 hr TSP X3 [AM5(A), AM6(A)] [AM1, AM2, AM3, AM4]  Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A))] [CM1, CM2, CM3, CM4, CM5]  Noise [Evening time (19:00-23:00)] [CM6(A)]		24 hrs TSP	1 hr TSP X3 [AM5(A), AM6(A)] [AM1, AM2, AM3, AM4] Noise [Daytime (07:00-19:00)] [CM6(A), CM7(A), CM8(A))] [CM1, CM2, CM3, CM4, CM5] Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3] 24 hrs TSP	

#### Air Quality Monitoring Station

AM1 - Tin Hau Temple AM1 - Tin Hau Temple
AM2 - Sai Tso Wan Recreation Ground
AM3 - Yau Lai Estate Bik Lai House
AM4(1) - Sitting-out Area at Cha Kwo Ling Village
AM4(A)<sup>12)</sup> - Cha Kwo Ling Public Cargo Working Area Administrative Office
AM5(A) - Tseung Kwan O DSD Desilting Compound
AM6(A) - Park Central, L1/F Open Space Area

#### Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong
CM3 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong
CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong
CM4 - Tin Hau Temple, Cha Kwo Ling
CM5 - CCC Kei Faat Primary School, Yau Tong
CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores
CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores
CM8(A) - Park Central, L1/F Open Space Area
CM9(A) - Rooftop of Capri Tower 10

# Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Water Quality Monitoring Schedule (May 2020)

Sunday	Monday	y	Tuesday	Wedne	sday	Thursday	Frida	ay	Saturday
								1-May	2-May
3-May		4 M	5-May		c M	7-May		0 M	0 M
3-May		4-May	3-May		6-May	/-iviay		8-May	9-May
	Mid-Ebb	10:07		Mid-Ebb	11:30		Mid-Flood	8:00	
	Mid-Flood	15:50		Mid-Flood	17:48		Mid-Ebb	12:53	
10-May		11-May	12-May		13-May	14-May		15-May	16-May
	Mid-Flood	8:13		Mid-Flood	N/A		Mid-Ebb	8:00	
	Mid-Ebb	15:13		Mid-Ebb	17:04		Mid-Flood	19:08	
17-May		18-May	19-May		20-May	21-May		22-May	23-May
	Mid-Ebb	10:22		Mid-Ebb	11:23		Mid-Ebb	12:17	
	Mid-Flood	15:53		Mid-Flood	17:30		Mid-Flood	18:50	
24-May		25-May	26-May		27-May	28-May		29-May	30-May
	Mid-Flood	8:00		Mid-Flood	8:00		Mid-Flood	N/A	
	Mid-Flood Mid-Ebb	13:53		Mid-Flood Mid-Ebb	14:47		Mid-Flood Mid-Ebb	17:15	
	Wild-E00	13.33		MIG-EDU	14.47		Wild-E00	17.13	
31-May									

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Monitoring Station:

C1, C2, G1, G2, G3, G4, M1, M2, M3, M4, M5, M6

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

APPENDIX E - 1-HOUR TSP MONITORING RESULTS

Location AM1 - Tin Hau Temple					
Date	Time	Weather	Particulate Concentration ( μg/m <sup>3</sup> )		
4-May-20	9:00	Cloudy	59.8		
4-May-20	10:00	Cloudy	70.2		
4-May-20	11:00	Cloudy	75.4		
8-May-20	9:00	Rainy	36.4		
8-May-20	10:00	Rainy	31.2		
8-May-20	11:00	Rainy	39.0		
14-May-20	13:00	Cloudy	57.2		
14-May-20	14:00	Cloudy	67.6		
14-May-20	15:00	Cloudy	59.8		
20-May-20	13:00	Cloudy	91.0		
20-May-20	14:00	Cloudy	85.8		
20-May-20	15:00	Cloudy	91.0		
26-May-20	9:00	Cloudy	54.6		
26-May-20	10:00	Cloudy	52.0		
26-May-20	11:00	Cloudy	57.2		
29-May-20	9:00	Cloudy	78.0		
29-May-20	10:00	Cloudy	46.8		
29-May-20	11:00	Cloudy	49.4		
		Average	61.2		
		Maximum	91.0		
		Minimum	31.2		

Location AM2 -	Location AM2 - Sai Tso Wan Recreation Ground					
Date	Time	Weather	Particulate Concentration ( μg/m <sup>3</sup> )			
4-May-20	13:00	Sunny	52.0			
4-May-20	14:00	Sunny	46.8			
4-May-20	15:00	Sunny	46.8			
8-May-20	9:00	Sunny	78.0			
8-May-20	10:00	Sunny	70.2			
8-May-20	11:00	Sunny	75.4			
14-May-20	9:00	Sunny	65.0			
14-May-20	10:00	Sunny	57.2			
14-May-20	11:00	Sunny	59.8			
20-May-20	13:00	Cloudy	46.8			
20-May-20	14:00	Cloudy	49.4			
20-May-20	15:00	Cloudy	49.4			
26-May-20	16:00	Cloudy	54.6			
26-May-20	17:00	Cloudy	52.0			
26-May-20	18:00	Cloudy	57.2			
29-May-20	16:00	Cloudy	65.0			
29-May-20	17:00	Cloudy	59.8			
29-May-20	18:00	Cloudy	52.0			
		Average	57.6			
		Maximum	78.0			
		Minimum	46.8			

.

# APPENDIX E - 1-HOUR TSP MONITORING RESULTS


Location AM3 -	Location AM3 - Yau Lai Estate Bik Lai House						
Date	Time	Weather	Particulate Concentration ( μg/m <sup>3</sup> )				
4-May-20	16:00	Cloudy	91.0				
4-May-20	17:00	Cloudy	96.2				
4-May-20	18:00	Cloudy	78.0				
8-May-20	16:00	Cloudy	77.0				
8-May-20	17:00	Cloudy	72.6				
8-May-20	18:00	Cloudy	79.2				
14-May-20	9:00	Rainy	55.0				
14-May-20	10:00	Rainy	48.4				
14-May-20	11:00	Rainy	61.6				
20-May-20	16:00	Cloudy	72.6				
20-May-20	17:00	Cloudy	77.0				
20-May-20	18:00	Cloudy	79.2				
26-May-20	16:00	Cloudy	39.6				
26-May-20	17:00	Cloudy	59.4				
26-May-20	18:00	Cloudy	52.8				
29-May-20	16:00	Cloudy	74.8				
29-May-20	17:00	Cloudy	81.4				
29-May-20	18:00	Cloudy	63.8				
		Average	70.0				
		Maximum	96.2				
		Minimum	39.6				


Location AM4 -	Location AM4 - Sitting-out Area at Cha Kwo Ling Village					
Date	Time	Weather	Particulate Concentration ( μg/m <sup>3</sup> )			
4-May-20	13:00	Cloudy	65.0			
4-May-20	14:00	Cloudy	62.4			
4-May-20	15:00	Cloudy	62.4			
8-May-20	13:00	Cloudy	59.4			
8-May-20	14:00	Cloudy	63.8			
8-May-20	15:00	Cloudy	66.0			
14-May-20	16:00	Rainy	61.6			
14-May-20	17:00	Rainy	63.8			
14-May-20	18:00	Rainy	70.4			
20-May-20	13:00	Cloudy	70.4			
20-May-20	14:00	Cloudy	68.2			
20-May-20	15:00	Cloudy	68.2			
26-May-20	13:00	Cloudy	55.0			
26-May-20	14:00	Cloudy	63.8			
26-May-20	15:00	Cloudy	68.2			
29-May-20	13:00	Cloudy	48.4			
29-May-20	14:00	Cloudy	52.8			
29-May-20	15:00	Cloudy	44.0			
		Average	61.9			
		Maximum	70.4			
		Minimum	44.0			

# APPENDIX E - 1-HOUR TSP MONITORING RESULTS

Location AM5(A	Location AM5(A) - Tseung Kwan O DSD Desilting Compound					
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )			
4-May-20	9:00	Sunny	55.0			
4-May-20	10:00	Sunny	35.2			
4-May-20	11:00	Sunny	33.0			
8-May-20	16:00	Sunny	57.2			
8-May-20	17:00	Sunny	59.8			
8-May-20	18:00	Sunny	59.8			
14-May-20	13:00	Sunny	54.6			
14-May-20	14:00	Sunny	54.6			
14-May-20	15:00	Sunny	52.0			
20-May-20	9:00	Cloudy	65.0			
20-May-20	10:00	Cloudy	62.4			
20-May-20	11:00	Cloudy	65.0			
26-May-20	13:00	Cloudy	46.8			
26-May-20	14:00	Cloudy	49.4			
26-May-20	15:00	Cloudy	46.8			
29-May-20	13:00	Cloudy	91.0			
29-May-20	14:00	Cloudy	96.2			
29-May-20	15:00	Cloudy	83.2			
		Average	59.3			
		Maximum	96.2			
		Minimum	33.0			

Location AM6(A	Location AM6(A) - Park Central, L1/F Open Space Area					
Date	Time	Weather	Particulate Concentration ( µg/m³)			
4-May-20	16:00	Sunny	37.4			
4-May-20	17:00	Sunny	35.2			
4-May-20	18:00	Sunny	33.0			
8-May-20	13:00	Sunny	46.8			
8-May-20	14:00	Sunny	57.2			
8-May-20	15:00	Sunny	54.6			
14-May-20	16:00	Sunny	65.0			
14-May-20	17:00	Sunny	70.2			
14-May-20	18:00	Sunny	67.6			
20-May-20	16:00	Cloudy	59.8			
20-May-20	17:00	Cloudy	57.2			
20-May-20	18:00	Cloudy	62.4			
26-May-20	9:00	Cloudy	65.0			
26-May-20	10:00	Cloudy	70.2			
26-May-20	11:00	Cloudy	72.8			
29-May-20	9:00	Cloudy	78.0			
29-May-20	10:00	Cloudy	46.8			
29-May-20	11:00	Cloudy	49.4			
		Average	57.1			
		Maximum	78.0			
		Minimum	33.0			





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

## **Appendix F - 24-hour TSP Monitoring Results**

### Location AM1 - Tin Hau Temple

Start Date	Weather	Air	Atmospheric	Filter W	Filter Weight (g)		Elapse Time		Sampling	Flow Rate (m <sup>3</sup> /min.)		Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m <sup>3</sup> )
5-May-20	Calm	300.9	757.5	3.4703	3.6384	0.1681	6798.5	6822.5	24.0	1.20	1.20	1.20	1725.8	97.4
11-May-20	Mild	302.0	758.9	3.4820	3.5348	0.0528	6822.5	6846.5	24.0	1.20	1.20	1.20	1724.2	30.6
16-May-20	Mild	301.9	755.8	3.4532	3.5171	0.0639	6846.5	6870.5	24.0	1.20	1.19	1.20	1720.8	37.1
22-May-20	Calm	299.8	754.7	3.5278	3.6690	0.1412	6870.5	6894.5	24.0	1.20	1.20	1.20	1725.6	81.8
28-May-20	Sunny	301.0	758.5	3.5258	3.6278	0.1020	6894.5	6918.5	24.0	1.20	1.20	1.20	1726.6	59.1
													Min	30.6
													Max	97.4
													Average	63.3

### Location AM2 - Sai Tso Wan Recreation Ground

Start Date	Weather	Air	Atmospheric	Filter W	Filter Weight (g) Pa		Elapse Time		Sampling	Flow Rate (m <sup>3</sup> /min.)		Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	$(\mu g/m^3)$
5-May-20	Calm	300.9	757.5	3.4698	3.5334	0.0636	27880.8	27904.8	24.0	1.20	1.20	1.20	1725.1	36.9
11-May-20	Calm	302.0	758.9	3.4694	3.5294	0.0600	27904.8	27928.8	24.0	1.21	1.21	1.21	1738.2	34.5
16-May-20	Calm	301.9	755.8	3.4936	3.5349	0.0413	27928.8	27952.8	24.0	1.20	1.19	1.19	1720.0	24.0
22-May-20	Calm	299.8	754.7	3.4907	3.5477	0.0570	27952.8	27976.8	24.0	1.20	1.21	1.21	1739.7	32.8
28-May-20	Sunny	301.0	758.5	3.4987	3.5755	0.0768	27976.8	28000.8	24.0	1.20	1.20	1.20	1726.0	44.5
•		•	<del>-</del>		•	<del>-</del>			<del>-</del>		•	<u>-</u>	Min	24.0
													Max	44.5
													Average	34.5

### Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Air	Atmospheric	Filter W	Filter Weight (g) Pa		Elapse Time		Sampling	Flow Rate (m <sup>3</sup> /min.)		Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m <sup>3</sup> )
5-May-20	Calm	300.9	757.5	3.4661	3.5683	0.1022	1828.3	1852.3	24.0	1.20	1.20	1.20	1724.9	59.2
11-May-20	Mild	302.0	758.9	3.4931	3.6089	0.1158	1852.3	1876.3	24.0	1.20	1.20	1.20	1723.2	67.2
16-May-20	Mild	301.9	755.8	3.4996	3.5450	0.0454	1876.3	1900.3	24.0	1.19	1.19	1.19	1719.5	26.4
22-May-20	Calm	299.8	754.7	3.5165	3.5521	0.0356	1900.3	1924.3	24.0	1.19	1.20	1.20	1724.8	20.6
28-May-20	Sunny	301.0	758.5	3.5077	3.5587	0.0510	1924.3	1948.3	24.0	1.20	1.20	1.20	1725.9	29.6
													Min	20.6
													Max	67.2
													Average	40.6

MA16034/App F - 24 hr TSP

## **Appendix F - 24-hour TSP Monitoring Results**

### Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office

Start Date	Weather	Air	Atmospheric	Filter W	Filter Weight (g) Par		Elapse	Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	$(\mu g/m^3)$
5-May-20	Calm	300.9	757.5	3.4785	3.5664	0.0879	13105.2	13129.2	24.0	1.20	1.20	1.20	1730.0	50.8
11-May-20	Mild	302.0	758.9	3.4662	3.6669	0.2007	13129.2	13153.2	24.0	1.20	1.20	1.20	1728.5	116.1
16-May-20	Mild	301.9	755.8	3.5085	3.6255	0.1170	13153.2	13177.2	24.0	1.20	1.20	1.20	1725.1	67.8
22-May-20	Calm	299.8	754.7	3.5201	3.5680	0.0479	13177.2	13201.2	24.0	1.20	1.20	1.20	1729.9	27.7
28-May-20	Sunny	301.0	758.5	3.4908	3.5480	0.0572	13201.2	13225.2	24.0	1.20	1.20	1.20	1730.9	33.0
													Min	27.7
							43952.0						Max	116.1
												Average	59.1	


### Location AM5(A) - Tseung Kwan O DSD Desilting Compound


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse Time		Sampling	Flow Rate (m <sup>3</sup> /min.)		Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	$(\mu g/m^3)$
5-May-20	Calm	300.9	757.5	3.4901	3.6192	0.1291	29608.5	29632.5	24.0	1.20	1.20	1.20	1727.5	74.7
11-May-20	Calm	302.0	758.9	3.4821	3.5892	0.1071	29632.5	29656.5	24.0	1.20	1.20	1.20	1726.0	62.1
16-May-20	Calm	301.9	755.8	3.5100	3.5746	0.0646	29656.5	29680.5	24.0	1.20	1.20	1.20	1722.7	37.5
22-May-20	Calm	299.8	754.7	3.5094	3.5721	0.0627	29680.5	29704.5	24.0	1.20	1.20	1.20	1727.4	36.3
28-May-20	Sunny	301.0	758.5	3.5428	3.5937	0.0509	29704.5	29728.5	24.0	1.20	1.20	1.20	1728.4	29.4
													Min	29.4
													Max	74.7
													Average	48.0

### Location AM6(A) - Park Central, L1/F Open Space Area

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m <sup>3</sup> )
5-May-20	Calm	300.9	757.5	3.4851	3.5202	0.0351	1378.8	1402.8	24.0	1.20	1.20	1.20	1728.1	20.3
11-May-20	Calm	302.0	758.9	3.4906	3.5331	0.0425	1402.8	1426.8	24.0	1.20	1.20	1.20	1726.4	24.6
16-May-20	Calm	301.9	755.8	3.4940	3.5201	0.0261	1426.8	1450.8	24.0	1.20	1.20	1.20	1722.8	15.2
22-May-20	Calm	299.8	754.7	3.4937	3.5240	0.0303	1450.8	1474.8	24.0	1.20	1.20	1.20	1727.9	17.5
28-May-20	Sunny	301.0	758.5	3.5223	3.5488	0.0265	1474.8	1498.8	24.0	1.20	1.20	1.20	1729.0	15.3
													Min	15.2
													Max	24.6
													Average	18.6

MA16034/App F - 24 hr TSP





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

# (0700-1900 hrs on Normal Weekdays)

Location CM1	- Nga Lai Ho	use, Yau Lai	Estate Phas	e 1, Yau Tor	ng						
				Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level				
Date	Time Would		L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
4-May-20	10:00	Fine	74.7	76.7	72.1		74				
14-May-20	9:45	Rainy	72.7	74.3	69.5	65.5	72				
20-May-20	9:44	Rainy	74.5	76.4	72.2	05.5	74				
26-May-20	9:00	Cloudy	72.3								

Location CM2	- Bik Lai Ho	use, Yau Lai I	State Phase	1, Yau Ton	g					
			Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level			
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
4-May-20	10:45	Fine	74.5	76.7	71.7		74			
14-May-20	10:30	Rainy	74.2	76.6	70.7	63.6	74			
20-May-20	9:00	Rainy	73.0	74.9	70.2	03.0	72			
26-May-20	9:43	Cloudy	73.6							

Location CM3	- Block S, Ya	au Lai Estate	Phase 5, Ya	u Tong							
			Unit: dB (A) (30-min)								
Date	Time	Weather	Mea	sured Noise I	_evel	Baseline Level	Construction Noise Level				
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
4-May-20	11:30	Fine	73.9	76.0	71.2		73				
14-May-20	11:20	Rainy	72.4	75.7	68.8	65.6	71				
20-May-20	10:17	Rainy	72.9	74.8	70.8	05.0	72				
26-May-20	10:20	Cloudy	72.2								

Location CM4	- Tin Hau Te	mple, Cha Kv	o Ling							
			Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level			
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
4-May-20	16:00	Fine	70.1	73.2	67.4		69			
14-May-20	14:00	Rainy	70.9	74.2	68.3	62.0	70			
20-May-20	13:00	Rainy	69.6	72.3	66.0	02.0	69			
26-May-20	13:00	Cloudy	66.7	68.4	63.2		65			

Location CM5	- CCC Kei Fa	aat Primary S	chool, Yau T	ong							
				Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	sured Noise	_evel	Baseline Level	Construction Noise Level				
Date	Time	vveatilei	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
4-May-20	9:00	Fine	71.2	75.7	68.6		68				
14-May-20	13:00	Rainy	71.6	75.3	68.9	68.2	69				
20-May-20	16:42	Rainy	69.9	72.9	68.6	06.2	65				
26-May-20	14:00	Cloudy	71.1	73.0	68.4		68				

MA16034/App G - Noise Cinotech

# (0700-1900 hrs on Normal Weekdays)


Location CM6(	ocation CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores										
			Unit: dB (A) (30-min)								
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level				
Date	Time	vveatrier	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
4-May-20	10:00	Fine	60.0	63.1	56.8		60Measured ≦ Baseline				
14-May-20	14:00	Rainy	63.0	65.3	61.4	61.9	56				
20-May-20	14:00	Cloudy	61.9	64.1	60.1	61.9	62Measured ≦ Baseline				
26-May-20	14:29	Cloudy	62.3	64.4	56.6		52				


Location CM7(	A) - Site Bo	undary of Cor	tract No. NE	/2015/02 ne	ar Tower 7,	Ocean Shores				
			Unit: dB (A) (30-min)							
Date	Time	Weather	Meas	Measured Noise Level Baseline Level Constr						
Duto	11110	Wodinor	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
4-May-20	13:00	Fine	57.4	58.5	56.4		57Measured ≦ Baseline			
14-May-20	13:00	Rainy	61.9	65.3	58.3	58.3	59			
20-May-20	11:20	Cloudy	63.3	65.4	61.1	56.5	62			
26-May-20	15:23	Cloudy	70.9	72.5	60.0		71			


Location CM8(A	A) - Park Ce	ntral, L1/F Op	en Space Aı	rea					
			Unit: dB (A) (30-min)						
Date	Time	Weather	Meas	sured Noise	_evel	Baseline Level	Construction Noise Level		
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
4-May-20	17:00	Fine	61.3	62.9	58.8		61Measured ≦ Baseline		
14-May-20	15:00	Rainy	65.7	68.1	63.5	60.4	66Measured ≦ Baseline		
20-May-20	13:00	Cloudy	64.3	66.8	62.2	69.1	64Measured ≦ Baseline		
26-May-20	11:23	Cloudy	62.3	65.7	57.7		62Measured ≦ Baseline		

Location CM9(	A) - Roof to	o of the Capri	Tower 10					
			Unit: dB (A) (30-min)					
Date	Time	Weather	Meas	Measured Noise Level Baseline Level Construction Noi				
			L <sub>eq</sub>	L <sub>eq</sub> L <sub>10</sub> L <sub>90</sub> L <sub>eq</sub> L <sub>eq</sub>				
26-May-20	11:30	Cloudy	65.0 66.7 62.9 62.2 62					

MA16034/App G - Noise Cinotech







# (Restricted Hours - 19:00 to 23:00 on all other days & 07:00 to 23:00 holidays)

D - 1 -	T	144 11		dB (A	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L eq	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	21:00		62.3	66.2	59.0			
8-May-20	21:05	Fine	62.5	66.3	59.2	62.3		62Measured ≦ Baseline
	21:10		62.1	66.3	58.7			
	21:55		63.2	60.0	57.5			
15-May-20	22:00	Rainy	64.5	63.4	58.8	63.7		64Measured ≦ Baseline
	22:05		63.3	60.2	57.6		64.4	
	22:40		61.9	63.0	60.3		04.4	
22-May-20	22:45	Fine	61.6	63.3	59.9	61.7		62Measured ≦ Baseline
	22:50		61.5	62.6	60.2			
-	22:00		63.4	65.7	61.7			
29-May-20	22:05	Cloudy	63.5	65.9	61.9	63.4		63Measured ≦ Baseline
	22:10		63.2	65.3	61.6			

D - 1 -	T	14/ 11		dB (A	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	Eatrier L eq L <sub>10</sub> L <sub>90</sub> Average L <sub>eq</sub> L eq	L <sub>eq</sub>	L <sub>eq</sub>			
	21:30		63.1	67.5	60.5			
8-May-20	21:35	Fine	63.3	67.8	60.4	63.3		57
	21:40		63.4	67.6	60.1			
	22:40		63.9	65.5	61.6			
15-May-20	22:45	Rainy	64.7	66.6	62.3	64.2		60
	22:50		64.1	65.4	61.9		62.2	
	21:50		64.2	65.6	62.4		02.2	
22-May-20	21:55	Fine	63.8	65.3	62.2	63.8		59
	22:00		63.5	64.6	62.1			
•	22:20		64.0	66.1	61.7			
29-May-20	22:25	Cloudy	64.2	66.2	61.7	64.2		60
	22:30		64.3	66.4	61.6			

D-11-	T'	14/		dB (A	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time Weather	L eq	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
	22:00		65.6	68.2	62.7			
8-May-20	22:05	Fine	65.8	68.1	62.5	65.8		59
	22:10		65.9	68.5	62.4			
	21:20		65.2	66.8	62.8			
15-May-20	21:25	Rainy	64.2	65.4	62.9	65.0		53
	21:30		65.6	67.2	63.6		64.7	
	22:20		65.2	66.6	63.4		04.7	
22-May-20	22:25	Fine	65.4	66.0	63.0	65.1		55
	22:30		64.8	66.1	63.3			
	22:40		65.2	67.0	62.2			
29-May-20	22:45	Cloudy	64.9	66.8	61.8	65.0		53
	22:50		64.8	66.6	61.9			

Location CM6(	A) - Site Bou	undary of Con	tract No. NE	/2015/02 nea	ar Tower 1,	Ocean Shores		
Data	T:	Weather		dB (/	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	weather	L eq	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	19:00		57.0	58.9	55.4			
4-May-20	19:05	Fine	56.4	57.2	55.7	57.2		57Measured ≦ Baseline
	19:10		58.0	59.3	56.1			
	19:00		58.6	60.1	56.2			
14-May-20	19:05	Fine	59.0	60.3	56.2	58.9		59Measured ≦ Baseline
	19:10		59.2	60.4	56.5		60.2	
	19:00		60.7	62.2	59.0		00.2	
20-May-20	19:05	Cloudy	60.6	61.8	59.1	60.5		49
	19:10		60.3	61.4	58.6			
	19:00		59.1	59.8	58.2			
26-May-20	19:05	Cloudy	59.0	59.8	58.2	59.0		59Measured ≦ Baseline
	19:10		59.0	59.7	58.1			

#### (Restricted Hours - 2300-0700 on all days)

,	<b>-</b>	147 (1		dB (A	A) (5-min)		Baseline Level	Construction Noise Level		
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>		
	23:00		60.3	63.7	57.5					
	23:05	Fine	60.5	63.9	57.3	60.5	63.7	61Measured ≦ Baseline		
	23:10		60.6	64.0	57.1					
	23:20		61.7	64.8	59.3					
15-May-20	23:25	Rainy	62.6	65.3	60.4	62.3	63.7	62Measured ≦ Baseline		
	23:30		62.4	65.3	60.1					
	23:15		60.5	61.6	59.2					
22-May-20	23:20	Fine	60.8	61.9	60.0	60.7	63.7	61Measured ≦ Baseline		
	23:25		60.9	61.7	59.7					
	23:40		63.1	64.7	59.9					
	23:45	Cloudy	63.7	65.4	60.5	63.4	62.8	55		
	23:50		63.3	64.9	60.0					


D-4-	<b>T</b> :	14/		dB (/	A) (5-min)		Baseline Level	Construction Noise Level		
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub> 60Measured ≦ Baseline  53		
	23:20		59.5	62.8	55.7					
8-May-20	23:25	Fine	59.7	62.7	55.4	59.5	61.6	60Measured ≦ Baseline		
	23:30		59.4	62.4	55.6					
	23:00		62.8	63.8	60.7					
15-May-20	23:05	Rainy	62.4	64.2	60.8	62.2	61.6	53		
	23:10		61.3	62.5	59.1					
	23:40		61.3	62.2	59.2					
22-May-20	23:45	Fine	61.6	63.3	59.4	61.8	60.8	55		
	23:50		62.4	63.7	61.2					
29-May-20	23:20		62.1	64.0	60.5					
	23:25	Cloudy	61.9	63.8	60.1	62.3	61.6	54		
	23:30		62.8	64.8	60.9					

Location CM3	- Block S, Ya	au Lai Estate	Phase 5, Ya	u Tong				
Doto	Time	Weather		dB (/	A) (5-min)		Baseline Level	Construction Noise Level
Date	rime	weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	23:40		61.6	64.7	58.3			
8-May-20	23:45	Fine	61.5	64.9	58.1	61.5	62.9	62Measured ≦ Baseline
	23:50		61.4	64.6	58.0			
15-May-20	0:05		60.7	62.2	59.0			
15-May-20	0:10	Rainy	60.6	61.8	59.1	60.5	61.8	61Measured ≦ Baseline
	0:15		60.3	61.4	58.6			
	0:00		62.2	63.4	61.1			
23-May-20	0:05	Fine	62.6	64.1	60.8	62.4	61.8	54
	0:10		62.4	63.6	61.0			
	23:00		62.5	64.8	60.7			
29-May-20	23:05	Cloudy	62.7	64.9	60.8	62.6	64.0	63Measured ≦ Baseline
	23:10		62.5	64.5	60.9			


Remark: The exceedanes of night time noise limit level (55dB(A)) were not due to the Project but the road traffic near Eastern Harbour Crossing tunnel.

"Measured 
Baseline" means that the averaged measured Leq is smaller than the baseline Leq, and therefore the measured levels are not valid exceedances.

# Noise Levels (Restricted Hours - 19:00 - 23:00 on normal weekdays)








Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Restricted Noise Monitoring Results

Scale Project
N.T.S No. MA16034

Date May 20 Appendix G

# Noise Levels (Restricted Hours - 19:00 - 23:00 on normal weekdays)




Title Agreement No. CE/59/2015 (EP)
Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Restricted Noise Monitoring Results

Scale
N.T.S
Project
No. MA16034
Date
May 20
Appendix
G





Title	Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction	Scale	N.T.S	Project No.	MA16034	CINOTCCU
	Graphical Presentation of Restricted Noise Monitoring Results	Date	May 20	Append		CINOLECU

APPENDIX I MARINE WATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

# (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depti	h (m)		ature (°C)		Н		ty ppt		ration (%)		ed Oxyger			urbidity(NT			nded Solids	
200411011	Condition	Condition**	Time	Бора	(,	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	22.5 22.4	22.4	8.3 8.3	8.3	35.1 35.2	35.2	93.3 92.3	92.8	6.6 6.5	6.6	6.6	1.0	1.0		6.9 6.9	6.9	
C1	Sunny	Calm	9:55	Middle	9.0	22.1 22.1	22.1	8.3 8.3	8.3	35.3 35.3	35.3	94.0 94.0	94.0	6.7 6.7	6.7		1.3 1.3	1.3	1.7	6.9 7.3	7.1	7.4
				Bottom	17.1	21.8 21.8	21.8	8.4 8.4	8.4	35.5 35.5	35.5	95.5 95.7	95.6	6.8 6.8	6.8	6.8	2.9 2.6	2.8		8.2 8.3	8.3	
				Surface	1.0	22.4 22.3	22.3	8.0 8.3	8.2	35.2 35.2	35.2	92.4 91.3	91.9	6.5 6.5	6.5	6.5	1.9 1.8	1.9		6.8 7.0	6.9	
C2	Sunny	Calm	8:45	Middle	16.0	22.3 22.3	22.3	8.3 8.3	8.3	35.2 35.2	35.2	90.7 90.9	90.8	6.4 6.4	6.4		2.0 2.0	2.0	2.1	5.9 5.8	5.9	7.2
				Bottom	31.1	22.3 22.3	22.3	8.3 8.3	8.3	35.2 35.2	35.2	91.0 90.9	91.0	6.5 6.5	6.5	6.5	2.4 2.3	2.4		8.7 9.0	8.9	
				Surface	1.0	22.6 22.6	22.6	8.3 8.3	8.3	35.1 35.0	35.0	93.8 93.3	93.6	6.6 6.6	6.6	6.6	0.8 0.7	0.8		3.4 3.6	3.5	
G1	Sunny	Calm	9:17	Middle	4.1	22.5 22.5	22.5	8.3 8.3	8.3	35.3 35.3	35.3	93.6 93.2	93.4	6.6 6.6	6.6	0.0	0.9 0.9	0.9	0.9	5.9 6.0	6.0	5.2
				Bottom	7.1	22.4 22.3	22.4	8.3 8.3	8.3	35.3 35.3	35.3	93.7 93.4	93.6	6.6 6.6	6.6	6.6	1.0 1.2	1.1		6.0 6.0	6.0	
				Surface	1.0	22.4 22.3	22.4	8.3 8.3	8.3	35.1 35.2	35.1	93.6 91.6	92.6	6.6 6.5	6.6	6.5	1.0 1.1	1.0		6.7 6.9	6.8	
G2	Sunny	Calm	9:03	Middle	5.0	22.3 22.3	22.3	8.3 8.3	8.3	35.2 35.2	35.2	91.5 91.3	91.4	6.5 6.5	6.5	0.0	1.2 1.2	1.2	1.1	7.0 7.0	7.0	6.4
				Bottom	9.1	22.3 22.3	22.3	8.3 8.3	8.3	35.2 35.2	35.2	91.3 91.2	91.3	6.5 6.5	6.5	6.5	1.0 1.1	1.1		5.4 5.3	5.4	
				Surface	1.0	22.5 22.5	22.5	8.3 8.3	8.3	35.2 35.2	35.2	94.7 93.9	94.3	6.7 6.6	6.7	6.7	0.9 0.9	0.9		6.5 6.6	6.6	
G3	Sunny	Calm	9:23	Middle	4.0	22.4 22.4	22.4	8.3 8.3	8.3	35.3 35.3	35.3	94.1 93.7	93.9	6.7 6.6	6.6	6.7	0.9 1.0	1.0	0.9	7.5 7.5	7.5	6.4
				Bottom	7.0	22.3 22.4	22.3	8.3 8.3	8.3	35.3 35.3	35.3	94.3 93.8	94.1	6.7 6.6	6.7	6.7	1.0 1.0	1.0		5.2 5.1	5.2	
				Surface	1.1	22.6 22.8	22.7	8.3 8.3	8.3	35.2 35.0	35.1	91.3 89.9	90.6	6.4 6.3	6.4	6.5	0.4 0.4	0.4		7.2 7.3	7.3	
G4	1 Sunny Ca	Calm	9:36	Middle	4.0	22.4 22.4	22.4	8.3 8.3	8.3	35.3 35.3	35.3	92.5 92.4	92.5	6.5 6.5	6.5	6.5	0.6 0.6	0.6	1.1	6.4 6.5	6.5	6.9
		Gaini 3.0		Bottom	7.0	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	87.9 86.9	87.4	6.2 6.2	6.2	6.2	2.0 2.4	2.2		6.9 6.9	6.9	
				Surface	1.0	22.7 22.7	22.7	8.3 8.3	8.3	35.1 35.1	35.1	92.9 91.1	92.0	6.6 6.4	6.5	0.5	0.8 0.8	0.8		5.4 5.3	5.4	
M1	Sunny	Calm	9:11	Middle	3.1	22.6 22.6	22.6	8.3 8.3	8.3	35.2 35.2	35.2	91.8 91.1	91.5	6.5 6.4	6.4	6.5	0.8 0.8	0.8	0.8	3.9 3.8	3.9	5.0
				Bottom	5.1	22.5 22.5	22.5	8.3 8.3	8.3	35.3 35.3	35.3	91.5 91.2	91.4	6.5 6.4	6.5	6.5	0.8 0.9	0.9		5.7 5.8	5.8	
				Surface	1.0	22.4 22.4	22.4	8.3 8.3	8.3	35.2 35.2	35.2	93.1 92.0	92.6	6.6 6.5	6.6	0.5	0.6 0.6	0.6		9.7 9.8	9.8	
M2	Sunny	Calm	8:58	Middle	6.0	22.2 22.3	22.2	8.3 8.3	8.3	35.3 35.3	35.3	91.3 91.4	91.4	6.5 6.5	6.5	6.5	0.8	0.8	0.9	4.9 4.9	4.9	6.6
				Bottom	11.0	22.1 22.1	22.1	8.3 8.3	8.3	35.4 35.4	35.4	92.1 92.5	92.3	6.5 6.6	6.6	6.6	1.4 1.5	1.4		5.2 5.3	5.3	
				Surface	1.1	22.6 22.6	22.6	8.3 8.3	8.3	35.2 35.1	35.2	94.9 94.6	94.8	6.7 6.7	6.7	0.7	0.9 0.8	0.8		5.5 5.7	5.6	
МЗ	Sunny	Calm	9:30	Middle	4.0	22.5 22.5	22.5	8.3 8.3	8.3	35.3 35.3	35.3	94.3 94.3	94.3	6.7 6.7	6.7	6.7	0.9	0.9	0.9	9.3 9.1	9.2	7.9
				Bottom	7.0	22.4	22.4	8.3 8.3	8.3	35.3 35.3	35.3	95.8 95.2	95.5	6.8 6.7	6.8	6.8	0.9	0.9		9.0	9.0	1
				Surface	1.0	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	92.4 92.1	92.3	6.6 6.5	6.5		1.0 1.1	1.0		8.2 8.3	8.3	
M4	Sunny	Calm	8:52	Middle	5.0	22.1 22.1	22.1	8.3 8.3	8.3	35.4 35.3	35.3	93.3 92.7	93.0	6.6 6.6	6.6	6.6	1.4	1.3	1.7	7.0 6.9	7.0	7.2
				Bottom	9.1	22.1	22.1	8.3 8.3	8.3	35.4 35.4	35.4	93.7 93.3	93.5	6.7 6.6	6.6	6.6	2.6	2.6		6.2 6.4	6.3	1
				Surface	1.0	22.4 22.4	22.4	8.3 8.3	8.3	35.1 35.1	35.1	91.4 90.7	91.1	6.5 6.4	6.4		1.1	1.1		7.7	7.7	
M5	Sunny	Calm	9:49	Middle	6.1	22.4 22.1 22.1	22.1	8.3 8.3	8.3	35.4 35.4	35.4	93.1 92.0	92.6	6.6 6.5	6.6	6.5	2.3	2.3	2.0	5.3 5.4	5.4	7.1
				Bottom	11.1	22.0 22.0	22.0	8.3 8.4	8.3	35.4 35.4 35.4	35.4	94.0 94.4	94.2	6.7 6.7	6.7	6.7	2.7 2.6	2.7		8.2 8.2	8.2	1
				Surface	-	-	-	-	-	-	-	94.4	-	-	-		-	-		-	-	
M6	Sunny	Calm	9:42	Middle	2.0	22.5	22.5	8.3	8.3	35.2	35.2	93.2	92.8	6.6	6.6	6.6	1.0	1.0	1.0	9.3	9.5	9.5
	·	l				22.5	<b>.</b>	8.3		35.2		92.3		6.5	1		1.0			9.7	1	

Appendix I - Action and Limit Levels for Marine Water Quality on 4 May 2020 (Mid-Ebb Tide)

<u>Parameter</u> (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C2: 2.8 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C2: 3.1 NTU
	Station M6		
	Intake Level	19.0 NTU	19.4 NTU
	Stations G1-G4		
		6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
	Stations M1 M5	<u>C2: 8.3 mg/L</u>	<u>C2: 9.0 mg/L</u>
	Stations M1-M5	(2) /7	7.4 (7
SS in mg/L (See Note 2 and 4)	Surface	6.2 mg/L or 120% of upstream control station's SS at the same tide of the same day C2: 8.3 mg/L	7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day C2: 9.0 mg/L
	Stations G1-G4, M1-M5		
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C2: 10.6 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 11.5 mg/L
	Station M6		
	Intake Level	8.3 mg/L	8.6 mg/L

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	n (m)		ature (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(N1			ded Solids	
20041011	Condition	Condition**	Time	Бори	. ()	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.0	22.4 22.4	22.4	8.3 8.3	8.3	35.2 35.2	35.2	93.1 93.2	93.2	6.6 6.6	6.6	6.6	1.4 1.3	1.4		6.9 7.0	7.0	
C1	Sunny	Calm	16:25	Middle	9.1	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	92.8 92.8	92.8	6.6 6.6	6.6		1.4 1.4	1.4	1.7	5.0 4.9	5.0	6.7
				Bottom	17.1	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	92.9 92.8	92.9	6.6 6.6	6.6	6.6	2.2 2.2	2.2		8.2 8.3	8.3	
				Surface	1.1	22.5 22.5	22.5	8.8 8.2	8.5	35.1 35.1	35.1	91.4 92.0	91.7	6.5 6.5	6.5	0.5	1.0 1.0	1.0		7.6 7.8	7.7	
C2	Sunny	Calm	15:07	Middle	16.0	22.4 22.3	22.4	8.3 8.2	8.3	35.2 35.2	35.2	91.2 91.2	91.2	6.5 6.5	6.5	6.5	1.1	1.1	1.2	6.5 6.5	6.5	7.6
				Bottom	31.0	22.3	22.3	8.3 8.2	8.3	35.2 35.2	35.2	91.3	91.4	6.5	6.5	6.5	1.6	1.5		8.5 8.6	8.6	
				Surface	1.0	22.8 22.7	22.8	8.3 8.3	8.3	35.3 35.2	35.2	95.2 95.2	95.2	6.7 6.7	6.7		1.2	1.2		6.6 6.4	6.5	
G1	Sunny	Calm	15:40	Middle	4.0	22.6 22.5	22.5	8.3 8.3	8.3	35.3 35.3	35.3	94.8 94.8	94.8	6.7 6.7	6.7	6.7	1.3 1.2	1.3	1.3	7.3 7.6	7.5	7.1
				Bottom	7.0	22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	92.8 93.2	93.0	6.6 6.6	6.6	6.6	1.3	1.4		7.4 7.4	7.4	
				Surface	1.1	22.7 22.6	22.6	8.3 8.3	8.3	35.2 35.2	35.2	95.3 95.2	95.3	6.7 6.7	6.7	0.7	1.0	1.0		9.5 9.3	9.4	
G2	Sunny	Calm	15:28	Middle	5.1	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	94.2 94.5	94.4	6.7 6.7	6.7	6.7	1.0	1.0	1.0	7.7 7.8	7.8	8.1
				Bottom	9.0	22.2 22.2	22.2	8.3 8.3	8.3	35.3 35.3	35.3	94.6 94.7	94.7	6.7 6.7	6.7	6.7	1.0	1.0		7.0 7.4	7.2	
				Surface	1.0	23.2	23.1	8.3 8.3	8.3	35.1 35.0	35.0	96.6 96.4	96.5	6.8 6.8	6.8		1.6 1.5	1.6		13.3 13.7	13.5	
G3	Sunny	Calm	15:50	Middle	4.1	22.6 22.7	22.7	8.3 8.3	8.3	35.3 35.3	35.3	96.1 96.1	96.1	6.8	6.8	6.8	1.9	1.8	1.8	7.5	7.5	9.8
				Bottom	7.1	22.5 22.5	22.5	8.3 8.3	8.3	35.3 35.3	35.3	95.3 94.7	95.0	6.7 6.7	6.7	6.7	2.0	2.0		8.2 8.5	8.4	
				Surface	1.1	23.2 23.2	23.2	8.3 8.3	8.3	35.1 35.1	35.1	97.4 97.2	97.3	6.8 6.8	6.8	0.0	1.6 1.7	1.6		7.4 7.2	7.3	
G4	G4 Sunny	Calm	16:05	Middle	4.1	22.8 22.9	22.8	8.3 8.3	8.3	35.2 35.2	35.2	95.9 96.3	96.1	6.7 6.8	6.8	6.8	1.7	1.8	1.7	5.5 5.5	5.5	6.4
	G4 Sunny			Bottom	7.0	22.7 22.6	22.6	8.3 8.3	8.3	35.2 35.2	35.2	95.6 95.4	95.5	6.7 6.7	6.7	6.7	1.8 1.9	1.8		5.0 5.1	5.1	
				Surface	1.1	22.7 22.9	22.8	8.3 8.3	8.3	35.2 35.2	35.2	94.0 93.9	94.0	6.6 6.6	6.6	6.6	1.7 1.6	1.6		8.1 8.1	8.1	
M1	Sunny	Calm	15:35	Middle	3.1	22.8 22.8	22.8	8.3 8.3	8.3	35.2 35.2	35.2	93.8 93.6	93.7	6.6 6.6	6.6	0.0	1.8 1.8	1.8	1.7	8.1 8.3	8.2	8.5
				Bottom	5.1	22.5 22.5	22.5	8.3 8.3	8.3	35.3 35.3	35.3	92.8 92.5	92.7	6.6 6.5	6.5	6.5	1.8 1.9	1.8		9.1 9.0	9.1	
				Surface	1.1	22.6 22.6	22.6	8.3 8.3	8.3	35.3 35.3	35.3	94.9 95.2	95.1	6.7 6.7	6.7	6.7	1.2 1.3	1.2		5.5 5.4	5.5	
M2	Sunny	Calm	15:23	Middle	6.0	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	94.4 94.5	94.5	6.7 6.7	6.7	0.7	1.2 1.2	1.2	1.2	8.2 8.3	8.3	7.6
				Bottom	11.0	22.1 22.1	22.1	8.3 8.3	8.3	35.4 35.4	35.4	94.5 94.7	94.6	6.7 6.7	6.7	6.7	1.2 1.2	1.2		9.0 9.0	9.0	
				Surface	1.0	23.2 22.9	23.0	8.3 8.3	8.3	35.0 35.1	35.1	95.9 96.7	96.3	6.7 6.8	6.7	6.8	1.4 1.4	1.4		7.1 6.9	7.0	
М3	Sunny	Calm	15:57	Middle	4.0	22.6 22.7	22.7	8.3 8.3	8.3	35.2 35.2	35.2	95.9 96.4	96.2	6.8 6.8	6.8	0.0	1.7	1.7	1.6	5.8 5.7	5.8	6.1
				Bottom	7.0	22.6 22.6	22.6	8.3 8.3	8.3	35.3 35.3	35.3	95.6 95.9	95.8	6.7 6.8	6.8	6.8	1.7	1.7	1	5.6 5.7	5.7	
				Surface	1.0	22.3 22.3	22.3	8.3 8.3	8.3	35.3 35.3	35.3	93.1 93.2	93.2	6.6 6.6	6.6	6.6	1.3	1.4		8.3 8.1	8.2	
M4	Sunny	Calm	15:15	Middle	5.0	22.1 22.2	22.2	8.3 8.3	8.3	35.3 35.3	35.3	93.6 93.1	93.4	6.7 6.6	6.6	0.0	1.5 1.6	1.5	1.5	7.7 7.6	7.7	8.2
				Bottom	9.1	22.1 22.1	22.1	8.3 8.3	8.3	35.4 35.4	35.4	93.7 93.7	93.7	6.7 6.7	6.7	6.7	1.6 1.7	1.7		8.8 8.9	8.9	
				Surface	1.0	22.7 22.7	22.7	8.3 8.3	8.3	35.2 35.2	35.2	94.6 93.8	94.2	6.7 6.6	6.6	6.6	1.2 1.2	1.2		5.9 6.1	6.0	
M5	Sunny	Calm	16:17	Middle	6.0	22.2 22.3	22.2	8.3 8.3	8.3	35.3 35.3	35.3	93.3 93.4	93.4	6.6 6.6	6.6	6.6	1.4	1.4	1.5	6.1 6.3	6.2	6.1
		<u> </u>		Bottom	11.1	22.1 22.1	22.1	8.4 8.4	8.4	35.4 35.4	35.4	94.9 94.8	94.9	6.8 6.7	6.7	6.7	1.8 1.9	1.8		6.3 6.1	6.2	
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.7	-	-		-	-	
M6	Sunny	Calm	16:10	Middle	2.1	22.6 22.8	22.7	8.3 8.3	8.3	35.2 35.2	35.2	94.7 95.3	95.0	6.7 6.7	6.7	0.7	8.0 8.0	8.0	1.8	8.5 8.7	8.6	8.6
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1	-	-	
		•	•									•			•				•	•		

Appendix I - Action and Limit Levels for Marine Water Quality on 4 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day
	Station M6	<u>C1: 2.7 NTU</u>	<u>C1: 2.9 NTU</u>
	Intake Level	19.0 NTU	19.4 NTU
	Stations G1-G4	<u> 19.0 NTC</u>	<u> 17.4 IVIU</u>
	Stations 01-04	6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 8.3 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 9.0 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 8.3 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 9.0 mg/L
	Stations G1-G4, M1-M5		
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C1: 9.9 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 10.7 mg/L
	Station M6	•	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Ebb Tide)

1 4	Weather	Sea	Sampling	Double (m	> Te	emperat	ure (°C)	р	Н	Salini	ty ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(mg/L)	To	urbidity(NT	U)	Susper	ided Solids	s (mg/L)
Location	Condition	Condition**	Time	Depth (m	'') V	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average		Value		DA*
				Surface		24.4 24.4	24.4	8.2 8.2	8.2	33.5 33.5	33.5	92.6 92.5	92.6	6.4 6.4	6.4	6.4	1.0 0.9	0.9		4.7 4.7	4.7	
C1	Sunny	Calm	11:44	Middle		24.2 24.2	24.2	8.2 8.2	8.2	33.8 33.7	33.8	91.8 91.9	91.9	6.3 6.4	6.3		1.0 1.0	1.0	1.1	3.8 3.9	3.9	4.7
				Bottom 1		23.4 23.4	23.4	8.2 8.2	8.2	34.9 35.0	34.9	90.0 89.7	89.9	6.3 6.3	6.3	6.3	1.3 1.4	1.4		5.4 5.4	5.4	
				Surface	1.1	24.5 24.5	24.5	8.0 8.0	8.0	33.1 33.2	33.1	91.2 91.2	91.2	6.3 6.3	6.3	6.4	2.1 2.0	2.0		5.5 5.4	5.5	
C2	Sunny	Calm	10:17	Middle 1		24.1 24.1	24.1	8.1 8.1	8.1	34.4 34.4	34.4	95.4 94.9	95.2	6.6 6.6	6.6	0.4	0.9 1.0	0.9	1.3	3.3 3.4	3.4	3.8
				Bottom 3		24.0 24.0	24.0	8.1 8.1	8.1	34.5 34.5	34.5	96.0 96.1	96.1	6.6 6.6	6.6	6.6	1.0 1.0	1.0		2.6 2.7	2.7	
				Surface		24.3 24.3	24.3	8.2 8.2	8.2	34.4 34.4	34.4	97.8 97.7	97.8	6.7 6.7	6.7	6.7	0.5 0.5	0.5		4.0 4.1	4.1	
G1	Sunny	Calm	10:54	Middle		24.2 24.2	24.2	8.2 8.2	8.2	34.4 34.4	34.4	97.2 97.4	97.3	6.7 6.7	6.7	0.7	0.6 0.5	0.6	0.8	3.0 3.1	3.1	4.9
				Bottom		23.9 23.9	23.9	8.2 8.2	8.2	34.5 34.6	34.5	94.3 94.0	94.2	6.5 6.5	6.5	6.5	1.3 1.3	1.3		7.5 7.5	7.5	
				Surface		24.5 24.4	24.5	8.2 8.2	8.2	34.3 34.3	34.3	97.6 97.6	97.6	6.7 6.7	6.7	6.7	0.4 0.4	0.4		4.5 4.6	4.6	
G2	Sunny	Calm	10:36	Middle		24.1 24.2	24.2	8.2 8.2	8.2	34.4 34.4	34.4	96.1 96.7	96.4	6.6 6.7	6.6	0.7	0.8 0.6	0.7	0.7	6.6 6.9	6.8	5.0
				Bottom		23.9 23.9	23.9	8.2 8.2	8.2	34.6 34.6	34.6	93.8 93.7	93.8	6.5 6.5	6.5	6.5	1.1 1.2	1.1		3.6 3.6	3.6	
				Surface	1.1	24.8 24.8	24.8	8.2 8.2	8.2	34.1 34.1	34.1	98.9 99.2	99.1	6.8 6.8	6.8	6.7	0.1 0.2	0.2		2.4 2.5	2.5	
G3	Sunny	Calm	11:01	Middle		24.1 24.1	24.1	8.2 8.2	8.2	34.5 34.5	34.5	97.3 97.4	97.4	6.7 6.7	6.7	0.7	0.4 0.4	0.4	0.4	7.4 7.5	7.5	5.0
				Bottom		24.0 24.0	24.0	8.2 8.2	8.2	34.5 34.5	34.5	97.0 96.8	96.9	6.7 6.7	6.7	6.7	0.5 0.6	0.5		5.1 5.2	5.2	
				Surface	1.0	24.9 24.8	24.9	8.2 8.2	8.2	34.1 34.2	34.1	99.8 100.0	99.9	6.8 6.8	6.8	6.7	0.3 0.4	0.3		3.0 3.0	3.0	
G4	Sunny	Calm	11:16	Middle	3.7	24.2 24.3	24.3	8.2 8.2	8.2	34.4 34.4	34.4	96.6 97.4	97.0	6.7 6.7	6.7	0	0.8 0.7	0.7	0.8	3.0 2.9	3.0	3.2
	Gainty			Bottom		24.0 23.9	24.0	8.2 8.2	8.2	34.5 34.6	34.5	94.9 94.2	94.6	6.6 6.5	6.5	6.5	1.3 1.6	1.5		3.5 3.7	3.6	
				Surface	1.0	24.7 24.6	24.7	8.2 8.2	8.2	34.3 34.3	34.3	96.7 96.9	96.8	6.6 6.6	6.6	6.6	0.5 0.5	0.5		6.7 6.7	6.7	
M1	Sunny	Calm	10:43	Middle	3.1	24.5 24.5	24.5	8.2 8.2	8.2	34.4 34.4	34.4	95.7 95.9	95.8	6.6 6.6	6.6	0.0	0.8 0.9	0.8	0.8	5.0 5.0	5.0	5.1
				Bottom	5.1	24.3 24.3	24.3	8.2 8.2	8.2	34.4 34.5	34.5	95.0 94.6	94.8	6.5 6.5	6.5	6.5	1.0 1.1	1.0		3.6 3.7	3.7	
				Surface		24.7 24.7	24.7	8.2 8.2	8.2	34.4 34.4	34.4	100.5 100.5	100.5	6.9 6.9	6.9	6.8	0.5 0.5	0.5		4.9 4.7	4.8	
M2	Sunny	Calm	10:31	Middle	5.5	24.1 24.1	24.1	8.2 8.2	8.2	34.5 34.5	34.5	96.7 97.3	97.0	6.7 6.7	6.7	0.0	0.7 0.6	0.6	0.8	8.0 8.1	8.1	7.9
				Bottom		23.9 23.8	23.8	8.2 8.2	8.2	34.6 34.7	34.6	95.1 94.4	94.8	6.6 6.5	6.6	6.6	1.0 1.2	1.1		10.6 10.9	10.8	
				Surface	1.0	24.6 24.6	24.6	8.2 8.2	8.2	34.2 34.2	34.2	99.9 100.0	100.0	6.8 6.9	6.8	6.8	0.4 0.4	0.4		4.5 4.6	4.6	
M3	Sunny	Calm	11:09	Middle	3.0	24.3 24.4	24.3	8.2 8.2	8.2	34.4 34.4	34.4	98.1 98.9	98.5	6.8 6.8	6.8		0.5 0.5	0.5	0.5	4.6 4.5	4.6	5.0
				Bottom		24.0 23.9	24.0	8.2 8.2	8.2	34.6 34.6	34.6	95.4 95.3	95.4	6.6 6.6	6.6	6.6	0.7 0.8	0.7		5.9 5.6	5.8	
				Surface	1.0	24.7 24.7	24.7	8.1 8.1	8.1	34.0 34.1	34.0	98.2 98.4	98.3	6.7 6.7	6.7	6.7	0.7 0.7	0.7		6.1 6.2	6.2	
M4	Sunny	Calm	10:24	Middle	5.1	24.1 24.2	24.2	8.1 8.1	8.1	34.5 34.4	34.5	98.0 98.4	98.2	6.8 6.8	6.8		0.5 0.5	0.5	0.7	4.7 4.7	4.7	4.5
				Bottom	9.1	23.9 23.9	23.9	8.1 8.1	8.1	34.6 34.6	34.6	95.6 95.6	95.6	6.6 6.6	6.6	6.6	1.0 0.9	1.0		2.5 2.6	2.6	
				Surface	1.0	24.5 24.5	24.5	8.2 8.2	8.2	33.6 33.6	33.6	93.4 93.3	93.4	6.4 6.4	6.4	6.4	1.3 1.4	1.4		7.7 7.8	7.8	
M5	Sunny	Calm	11:34	Middle	5.5	24.3 24.3	24.3	8.2 8.2	8.2	33.7 33.7	33.7	92.5 92.5	92.5	6.4 6.4	6.4	***	2.2 2.2	2.2	1.9	5.9 5.8	5.9	6.0
				Bottom 1		24.2 24.2	24.2	8.2 8.2	8.2	33.8 33.9	33.9	92.1 91.9	92.0	6.4 6.4	6.4	6.4	2.3 2.2	2.2		4.2 4.4	4.3	
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.6	-	-		-	-	
M6	Sunny	Calm	11:24	Middle		24.3 24.3	24.3	8.2 8.2	8.2	34.3 34.3	34.3	95.3 95.4	95.4	6.6 6.6	6.6	0.0	0.9 0.8	0.8	0.8	9.3 9.3	9.3	9.3
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 6 May 2020 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C2: 1.2 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C2: 1.3 NTU
	Station M6	<u>C2. 1.2 N1U</u>	<u>C2. 1.3 N1U</u>
	Intake Level	19.0 NTU	19.4 NTU
	Stations G1-G4	17.01.110	19111110
		6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 6.5 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 7.1 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 6.5 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 7.1 mg/L
	Stations G1-G4, M1-M5		<u></u>
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C2: 3.2 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 3.4 mg/L
	Station M6		
	Intake Level	8.3 mg/L	8.6 mg/L

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	n (m)		ture (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(N1			ded Solids	
	Condition	Condition**	Time			Value 21.2	Average	Value 8.2	Average	Value 33.5	Average	Value 92.8	Average	Value 6.4	Average	DA*	Value 0.9	Average	DA*	Value 6.1	Average	DA*
				Surface	1.1	21.0	21.1	8.2	8.2	33.5	33.5	92.7	92.8	6.4	6.4	6.4	0.9	0.9		6.2	6.2	
C1	Sunny	Calm	18:02	Middle	9.1	20.9 21.1	21.0	8.2 8.2	8.2	34.0 34.0	34.0	91.9 91.7	91.8	6.4 6.4	6.4		1.1	1.1	1.1	7.4 7.7	7.6	13.5
				Bottom	17.0	20.9 20.9	20.9	8.2 8.2	8.2	34.5 34.8	34.6	91.0 90.4	90.7	6.3 6.3	6.3	6.3	1.2 1.3	1.2		27.3 26.3	26.8	
				Surface	1.1	21.9 20.9	21.4	8.0 8.0	8.0	33.2 33.2	33.2	91.2 91.3	91.3	6.3 6.3	6.3	6.4	2.0 2.1	2.1		19.0 19.1	19.1	
C2	Sunny	Calm	16:18	Middle	16.6	20.9 20.9	20.9	8.1 8.1	8.1	34.3 34.2	34.3	94.5 94.0	94.3	6.5 6.5	6.5	0.4	1.1 1.2	1.1	1.4	7.4 7.5	7.5	11.7
				Bottom	32.1	20.9 20.9	20.9	8.1 8.1	8.1	34.5 34.5	34.5	96.1 96.1	96.1	6.6 6.6	6.6	6.6	1.0 0.9	0.9		8.6 8.7	8.7	
				Surface	1.0	21.1 20.9	21.0	8.2 8.2	8.2	34.3 34.4	34.3	97.8 97.8	97.8	6.7 6.7	6.7	0.7	0.5 0.5	0.5		15.8 16.6	16.2	
G1	Sunny	Calm	16:58	Middle	4.0	20.9 20.8	20.9	8.2 8.2	8.2	34.4 34.4	34.4	96.8 96.9	96.9	6.7 6.7	6.7	6.7	0.7 0.6	0.6	0.8	25.3 25.0	25.2	15.3
				Bottom	7.0	20.8	20.8	8.2 8.2	8.2	34.5 34.5	34.5	95.6 95.0	95.3	6.6	6.6	6.6	1.1	1.2		4.4	4.4	
				Surface	1.0	21.5 20.9	21.2	8.2 8.2	8.2	34.3 34.3	34.3	97.4 97.5	97.5	6.7 6.7	6.7		0.4	0.4		7.3 7.3	7.3	
G2	Sunny	Calm	16:38	Middle	5.0	20.9	20.9	8.2 8.2	8.2	34.4 34.4	34.4	95.0 95.5	95.3	6.6 6.6	6.6	6.6	0.9	0.8	0.8	9.0	9.1	8.4
				Bottom	9.1	20.8	20.8	8.2 8.2	8.2	34.5 34.6	34.5	94.2 94.0	94.1	6.5 6.5	6.5	6.5	1.0	1.1		8.9 8.8	8.9	
				Surface	1.1	21.2	21.1	8.2	8.2	34.1	34.1	99.4	99.5	6.8	6.8		0.2	0.1		7.3	7.2	
G3	Sunny	Calm	17:05	Middle	4.0	20.9 20.9 20.9	20.9	8.2 8.2 8.2	8.2	34.2 34.5 34.4	34.4	99.5 97.7 98.2	98.0	6.8 6.7 6.8	6.7	6.8	0.1 0.4 0.3	0.3	0.4	7.1 6.2 6.2	6.2	6.6
				Bottom	7.0	20.7	20.8	8.2	8.2	34.5	34.5	96.5	96.4	6.7	6.7	6.7	0.6	0.6		6.5 6.5	6.5	
				Surface	1.0	20.8	21.4	8.2 8.2	8.2	34.6 34.2	34.2	96.2 100.1	100.2	6.7	6.8		0.6	0.4		3.0	3.0	
G4	G4 Sunny	Calm	17:20	Middle	4.0	21.0	21.0	8.2 8.2	8.2	34.2 34.3	34.3	100.3 98.2	98.7	6.8	6.8	6.8	0.4	0.6	0.9	3.0	3.9	5.0
	G4 Sunny			Bottom	7.1	21.0	20.9	8.2 8.2	8.2	34.3 34.6	34.7	99.1 93.7	93.5	6.8	6.5	6.5	1.8	1.9		3.8 8.3	8.3	
				Surface	1.0	20.9 21.7	21.4	8.2 8.2	8.2	34.7 34.3	34.3	93.2 97.0	97.0	6.5 6.6	6.6		2.0 0.5	0.5		8.2 4.3	4.3	
M1	Sunny	Calm	16:46	Middle	3.0	21.1	20.9	8.2 8.2	8.2	34.3 34.4	34.4	97.0 96.2	96.4	6.6	6.6	6.6	0.5	0.8	0.8	3.5	3.5	4.8
	,			Bottom	5.1	21.0	20.8	8.2 8.2	8.2	34.3 34.5	34.5	96.6 94.2	94.1	6.6 6.5	6.5	6.5	1.2	1.2		3.5 6.4	6.6	
				Surface	1.0	20.8 21.5	21.2	8.2 8.2	8.2	34.5 34.4	34.4	94.0 100.4	100.4	6.5 6.9	6.9		1.2 0.5	0.5		6.7 4.6	4.7	
M2	Sunny	Calm	16:31	Middle	5.5	20.9	20.8	8.2 8.2	8.2	34.4 34.4	34.4	100.3 98.6	99.0	6.9 6.8	6.8	6.8	0.5	0.5	0.8	7.5	7.5	11.1
	,			Bottom	10.0	20.8	20.8	8.2 8.2	8.2	34.4 34.7	34.7	99.4 93.7	93.5	6.8	6.5	6.5	0.5 1.3	1.3		7.5 21.3	21.3	
				Surface	1.0	20.8	21.0	8.2 8.2	8.2	34.7 34.3	34.3	93.3 99.1	99.4	6.5 6.8	6.8		1.3 0.4	0.4		21.2 4.4	4.4	
M3	Sunny	Calm	17:12	Middle	4.0	21.0 20.9	20.9	8.2 8.2	8.2	34.3 34.4	34.4	99.6 97.3	97.5	6.8 6.7	6.7	6.8	0.4	0.6	0.6	4.3 3.6	3.6	4.7
	,			Bottom	7.0	20.9 20.7	20.7	8.2 8.2	8.2	34.4 34.6	34.6	97.6 95.9	95.8	6.7 6.6	6.6	6.6	0.6 0.7	0.7	1	3.5 6.1	6.1	***
		<u> </u>		Surface	1.0	20.8	21.5	8.2 8.1	8.1	34.6 33.9	33.9	95.6 97.8	97.9	6.6	6.7	0.0	0.7	0.8		6.1 4.8	4.8	
M4	Sunnv	Calm	16:26	Middle	5.1	21.0 20.9	20.9	8.1 8.1	8.1	33.9 34.5	34.5	98.0 97.2	97.4	6.7 6.7	6.7	6.7	0.8	0.4	0.8	4.8 7.7	7.8	6.0
1717	Curry	Jaiiii	10.20	Bottom	9.1	20.9 20.8	20.9	8.1 8.1	8.1	34.5 34.6	34.5	97.5 95.7	95.7	6.7 6.6	6.6	6.6	0.4 1.1	1.0	9.0	7.8 5.3	5.3	0.0
				Surface	1.1	20.9 21.0	21.0	8.1 8.2	8.2	34.6 33.6	33.6	95.6 93.3	93.3	6.6 6.4	6.4	0.0	1.0 1.5	1.5		5.3 5.0	5.3	
M5	Sunny	Calm	17:51	-		21.0 20.9		8.2 8.2		33.6 33.7		93.3 92.6		6.4 6.4		6.4	1.5 2.1		1.9	5.1 2.7		4.6
CIVI	Suffriy	Callii	17.51	Middle	6.0	21.1	21.0	8.2 8.2	8.2	33.7 34.0	33.7	92.8 91.7	92.7	6.4	6.4	6.2	1.9	2.0	1.9	2.8	2.8	4.0
		<u> </u>		Bottom	11.0	20.9	20.9	8.2	8.2	34.0	34.0	91.6	91.7	6.3	6.3	6.3	2.3	2.3	<u> </u>	6.0	5.9	
				Surface	-	- 21.8	-	8.2	-	34.3	-	- 95.0	-	- 6.5	-	6.5	- 8.0	-		- 8.1	-	
M6	Sunny	Calm	17:34	Middle	2.2	20.9	21.4	8.2	8.2	34.3	34.3	95.2	95.1	6.6	6.5		8.0	8.0	0.9	8.2	8.2	8.2
				Bottom	-	-	-		-	-	-		-		-	-		-			-	

Appendix I - Action and Limit Levels for Marine Water Quality on 6 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day
	Station M6	<u>C1: 1.5 NTU</u>	<u>C1: 1.6 NTU</u>
	Intake Level	19.0 NTU	19.4 NTU
	Stations G1-G4	<u> 19.0 NTC</u>	<u> 17.4 N1U</u>
	Stations G1-G4	6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 7.4 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 8.0 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 7.4 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 8.0 mg/L
	Stations G1-G4, M1-M5	<u> </u>	<u>er. 6.0 mg/D</u>
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C1: 32.2 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 34.8 mg/L
	Station M6	•	•
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Dept	h (m)	Tempera	ature (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(NT			nded Solids	
	Condition	Condition**	Time		. ,	Value 21.1	Average	Value 8.2	Average	Value 33.8	Average	Value 83.5	Average	Value 5.8	Average	DA*	Value 2.3	Average	DA*	Value 5.4	Average	DA*
				Surface	1.1	21.1	21.1	8.2	8.2	33.7	33.7	82.7	83.1	5.7	5.7	5.7	2.3	2.3		5.6	5.5	1
C1	Fine	Calm	13:42	Middle	9.1	20.9 21.0	21.0	8.2 8.2	8.2	34.5 34.5	34.5	82.2 81.9	82.1	5.7 5.7	5.7		2.5 2.6	2.5	2.3	5.0 5.1	5.1	5.6
				Bottom	17.1	20.9 20.9	20.9	8.2 8.2	8.2	34.7 34.7	34.7	82.9 83.0	83.0	5.8 5.8	5.8	5.8	2.2 2.3	2.2		6.1 6.2	6.2	1
				Surface	1.1	21.1 20.9	21.0	7.8 7.8	7.8	33.4 33.4	33.4	80.8 80.7	80.8	5.6 5.6	5.6		2.7	2.6		7.4 7.1	7.3	
C2	Fine	Calm	12:04	Middle	16.6	20.9	20.9	7.8	7.8	33.5	33.5	80.2	80.2	5.5	5.5	5.6	2.7	2.7	2.7	5.9	6.0	6.2
				Bottom	32.1	20.9	20.9	7.8 7.9	7.9	33.5 34.0	34.0	80.2 80.5	80.5	5.5 5.6	5.6	5.6	2.7	2.8		6.1 5.0	5.2	
				Surface	1.1	20.9 21.6	21.2	7.9 8.2	8.2	34.0 34.3	34.3	80.5 88.7	88.6	5.6 6.1	6.1		2.9 0.7	0.6		5.4 3.2	3.1	<b>-</b>
C1	Fine	Colm	10.44			20.9		8.2 8.2		34.3 34.4		88.4 85.5		6.1 5.9		6.0	0.6		0.0	3.0 7.2		F 4
G1	Fine	Calm	12:41	Middle	4.1	20.8	20.9	8.2 8.2	8.2	34.4 34.8	34.4	85.7 84.0	85.6	5.9	5.9		0.7	0.7	0.8	7.0	7.1	5.4
				Bottom	7.1	20.8	20.8	8.2	8.2	34.8	34.8	83.8	83.9	5.8	5.8	5.8	1.1	1.1		6.0	6.1	
				Surface	1.1	21.9 20.9	21.4	8.1 8.1	8.1	34.3 34.3	34.3	88.1 88.0	88.1	6.0 6.0	6.0	6.0	2.1 2.1	2.1		5.5 5.4	5.5	
G2	Fine	Calm	12:23	Middle	5.0	20.9 20.9	20.9	8.1 8.1	8.1	34.5 34.5	34.5	85.8 86.0	85.9	5.9 5.9	5.9		1.3 1.2	1.2	1.7	5.2 5.5	5.4	5.5
				Bottom	9.0	20.8 20.9	20.8	8.1 8.1	8.1	34.8 34.8	34.8	83.9 83.9	83.9	5.8 5.8	5.8	5.8	1.8 1.8	1.8		5.6 5.7	5.7	
				Surface	1.0	21.6 20.9	21.3	8.2 8.2	8.2	34.0 34.1	34.0	83.2 82.5	82.9	5.7 5.7	5.7		0.4 0.3	0.4		8.7 8.5	8.6	
G3	Fine	Calm	12:47	Middle	4.0	20.8	20.9	8.2	8.2	34.7	34.7	84.1	84.0	5.8 5.8	5.8	5.8	1.2	1.2	1.0	4.4	4.4	5.7
				Bottom	7.0	20.7	20.8	8.2	8.2	34.7 35.1	35.0	83.8 84.0	84.1	5.9	5.9	5.9	1.6	1.5		4.4	4.2	l
				Surface	1.1	20.8	21.4	8.2 8.2	8.2	35.0 34.2	34.2	84.2 86.7	86.7	5.9 5.9	5.9		1.5 0.7	0.7		4.2 3.8	3.9	
G4	Fine	Calm	13:00	Middle	4.1	21.0 21.0	21.0	8.2 8.2	8.2	34.2 34.6	34.6	86.6 84.1	84.1	5.9 5.8	5.8	5.9	0.7 1.3	1.2	1.0	3.9 4.0	4.1	4.1
04	Tille	Cairi	13.00			21.0 20.9		8.2 8.2		34.6 34.7		84.1 84.5		5.8 5.9			1.2 1.1		1.0	4.1		
				Bottom	7.0	20.9 21.5	20.9	8.2 8.2	8.2	34.7 34.4	34.7	84.6 87.0	84.6	5.9 6.0	5.9	5.9	1.0 1.6	1.1		4.4 5.4	4.4	
				Surface	1.0	21.1	21.3	8.2	8.2	34.3	34.3	87.0	87.0	6.0	6.0	5.9	1.6	1.6		5.5	5.5	
M1	Fine	Calm	12:29	Middle	3.0	20.9 21.0	20.9	8.2 8.2	8.2	34.4 34.4	34.4	86.2 86.1	86.2	5.9 5.9	5.9		1.6 1.6	1.6	1.7	3.9	3.8	5.6
				Bottom	5.1	20.8 20.8	20.8	8.2 8.2	8.2	34.5 34.5	34.5	84.8 84.9	84.9	5.8 5.8	5.8	5.8	2.1 1.9	2.0		7.2 7.8	7.5	<u> </u>
				Surface	1.1	21.6 20.9	21.3	8.1 8.1	8.1	34.4 34.4	34.4	87.3 87.3	87.3	6.0 6.0	6.0	6.0	0.7 0.7	0.7		3.6 3.5	3.6	
M2	Fine	Calm	12:17	Middle	5.6	20.8	20.8	8.1 8.1	8.1	34.7 34.7	34.7	85.0 85.1	85.1	5.9 5.9	5.9	6.0	1.0 1.0	1.0	1.2	4.5 4.7	4.6	4.9
				Bottom	10.0	20.8 20.8	20.8	8.1 8.1	8.1	35.1 35.1	35.1	84.0 83.8	83.9	5.8 5.8	5.8	5.8	1.9	1.9		6.6 6.3	6.5	
				Surface	1.0	21.2	21.1	8.2	8.2	33.9	33.9	85.8	85.9	5.9	5.9		0.6	0.6		5.7	5.9	
МЗ	Fine	Calm	12:54	Middle	4.1	21.0	20.9	8.2 8.2	8.2	33.9 34.6	34.6	86.0 84.2	84.2	5.9 5.8	5.8	5.8	0.6 1.6	1.6	1.3	7.4	7.3	6.4
				Bottom	7.1	20.9	20.7	8.2 8.2	8.2	34.6 34.9	34.9	84.1 83.8	83.7	5.8 5.8	5.8	5.8	1.5 1.8	1.8	1	7.1 6.0	6.0	
						20.8		8.2 8.0		35.0 34.1		83.6 83.3		5.8 5.8		5.0	1.8 2.2			5.9 6.0		<del>                                     </del>
	_			Surface	1.1	21.0 20.9	21.4	8.0 8.0	8.0	34.1 34.3	34.1	83.2 83.1	83.3	5.8 5.8	5.8	5.8	2.2	2.2		6.1 5.1	6.1	
M4	Fine	Calm	12:12	Middle	5.0	20.9	20.9	8.0	8.0	34.3	34.3	83.1	83.1	5.7	5.7		2.0	2.0	2.0	4.7	4.9	5.9
				Bottom	9.1	20.8 20.9	20.9	8.0 8.0	8.0	34.3 34.4	34.3	83.2 83.3	83.3	5.8 5.8	5.8	5.8	1.8 1.7	1.8		6.7 6.7	6.7	
				Surface	1.0	21.0 21.0	21.0	8.2 8.2	8.2	34.2 34.2	34.2	83.8 83.7	83.8	5.8 5.8	5.8	5.8	2.6 2.6	2.6		5.7 5.4	5.6	
M5	Fine	Calm	13:30	Middle	6.0	20.9 21.1	21.0	8.2 8.2	8.2	34.2 34.2	34.2	83.3 83.3	83.3	5.8 5.8	5.8	0.0	2.5 2.6	2.5	2.6	8.1 8.1	8.1	6.3
				Bottom	11.0	20.9 20.9	20.9	8.2 8.2	8.2	34.3 34.3	34.3	82.9 82.9	82.9	5.7 5.7	5.7	5.7	2.7 2.6	2.6		5.2 5.2	5.2	
				Surface	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	
M6	Fine	Calm	13:13	Middle	2.2	21.6	21.3	8.2	8.2	34.4	34.4	87.8	87.8	6.0	6.0	6.0	1.0	1.0	1.0	6.0	6.0	6.0
				Bottom	-	20.9		8.2		34.4	_	87.8		6.0	-		1.1	_	1	6.0	_	
Remarks:	*DA: Depth-A			Dottoill		-		-		-		-		-			-			-		<u> </u>

Remarks: \*DA: Depth-Averaged

Appendix I - Action and Limit Levels for Marine Water Quality on 8 May 2020 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C2: 3.4 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C2: 3.7 NTU
	Station M6	<u>C2. 3.4 N10</u>	<u>C2. 3.7 N1U</u>
	Intake Level	<u>19.0 NTU</u>	19.4 NTU
	Stations G1-G4	17.01.110	19111110
		6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.7 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 9.4 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.7 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 9.4 mg/L
	Stations G1-G4, M1-M5		<u></u>
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C2: 6.2 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 6.8 mg/L
	Station M6	1	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Flood Tide)

	Weather	Sea	Sampling		1	Tempera	ture (°C)	n	Н	Salini	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(ma/L)	T1	urbidity(NT	TI)	Susper	nded Solids	s (ma/L)
Location	Condition	Condition**	Time	Depth	(m)		Average		Average	Value	Average	Value	Average		Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	24.3 24.2	24.3	8.2 8.2	8.2	33.7 33.7	33.7	81.8 81.5	81.7	5.7 5.6	5.6	<b>.</b>	2.3 2.2	2.2		6.6 6.7	6.7	
C1	Fine	Calm	9:28	Middle	8.5	23.8 23.9	23.9	8.2 8.2	8.2	34.4 34.3	34.3	81.4 81.2	81.3	5.6 5.6	5.6	5.6	2.6 2.6	2.6	2.4	6.2 5.9	6.1	6.6
				Bottom	16.0	23.7 23.7	23.7	8.2 8.2	8.2	34.7 34.7	34.7	83.1 83.1	83.1	5.8 5.8	5.8	5.8	2.3 2.4	2.3		6.8 7.1	7.0	
				Surface	1.1	24.5 24.5	24.5	7.7 7.8	7.7	33.4 33.4	33.4	81.0 80.8	80.9	5.6 5.6	5.6		2.6 2.6	2.6		5.7 6.0	5.9	
C2	Fine	Calm	7:54	Middle	16.1	24.4 24.4	24.4	7.8 7.8	7.8	33.5 33.5	33.5	80.1 80.1	80.1	5.5 5.5	5.5	5.6	2.8	2.7	2.7	6.7 6.9	6.8	6.5
				Bottom	31.0	24.1 24.1	24.1	7.9 7.9	7.9	34.0 34.0	34.0	80.3 80.4	80.4	5.6 5.6	5.6	5.6	2.7	2.7		7.0 6.9	7.0	
				Surface	1.1	24.5 24.5	24.5	8.2 8.2	8.2	34.3 34.3	34.3	88.2 88.0	88.1	6.1 6.0	6.0	0.0	0.6 0.6	0.6		6.1 6.1	6.1	
G1	Fine	Calm	8:33	Middle	3.8	24.1 24.2	24.2	8.2 8.2	8.2	34.4 34.3	34.4	85.9 86.5	86.2	5.9 6.0	5.9	6.0	0.7 0.7	0.7	0.8	3.5 3.7	3.6	4.5
				Bottom	6.5	23.6 23.6	23.6	8.2 8.2	8.2	34.9 34.9	34.9	83.8 83.8	83.8	5.8 5.8	5.8	5.8	1.1 1.1	1.1		3.7 3.6	3.7	
				Surface	1.0	24.5 24.5	24.5	8.1 8.1	8.1	34.3 34.3	34.3	87.9 87.8	87.9	6.0 6.0	6.0	6.0	2.0 1.9	1.9		6.9 6.5	6.7	
G2	Fine	Calm	8:16	Middle	5.0	24.1 24.2	24.2	8.1 8.1	8.1	34.5 34.4	34.5	86.2 86.7	86.5	6.0 6.0	6.0	6.0	1.2 1.3	1.3	1.6	5.1 5.2	5.2	5.2
				Bottom	9.0	23.7 23.7	23.7	8.1 8.1	8.1	34.8 34.8	34.8	83.8 83.7	83.8	5.8 5.8	5.8	5.8	1.7 1.6	1.6		3.8 3.6	3.7	
				Surface	1.0	24.8 24.6	24.7	8.2 8.2	8.2	34.0 34.0	34.0	83.7 83.4	83.6	5.7 5.7	5.7	5.8	0.4 0.4	0.4		6.3 6.5	6.4	
G3	Fine	Calm	8:41	Middle	3.8	23.8 23.8	23.8	8.2 8.2	8.2	34.7 34.7	34.7	84.4 84.4	84.4	5.9 5.8	5.8	5.0	1.3 1.3	1.3	1.1	4.7 4.9	4.8	5.4
				Bottom	6.6	23.5 23.4	23.5	8.2 8.2	8.2	35.0 35.1	35.0	84.0 83.9	84.0	5.8 5.8	5.8	5.8	1.6 1.6	1.6		5.0 5.0	5.0	
				Surface	1.1	24.7 24.7	24.7	8.2 8.2	8.2	34.2 34.2	34.2	86.8 86.8	86.8	5.9 5.9	5.9	5.9	0.7 0.7	0.7		2.5 2.7	2.6	
G4	Fine	Calm	8:57	Middle	3.7	23.9 23.9	23.9	8.2 8.2	8.2	34.6 34.6	34.6	84.4 84.3	84.4	5.8 5.8	5.8	5.9	1.1 1.2	1.2	1.0	3.2 2.9	3.1	4.2
				Bottom	6.5	23.8 23.8	23.8	8.2 8.2	8.2	34.6 34.7	34.6	84.2 84.3	84.3	5.8 5.8	5.8	5.8	1.2 1.2	1.2		6.9 6.9	6.9	
				Surface	1.1	24.4 24.4	24.4	8.2 8.2	8.2	34.4 34.4	34.4	87.2 87.0	87.1	6.0 6.0	6.0	5.9	1.5 1.5	1.5		3.9 3.9	3.9	
M1	Fine	Calm	8:21	Middle	3.1	24.4 24.4	24.4	8.2 8.2	8.2	34.4 34.4	34.4	86.3 86.3	86.3	5.9 5.9	5.9	5.5	1.5 1.5	1.5	1.8	5.4 5.3	5.4	4.8
				Bottom	5.0	24.3 24.2	24.3	8.2 8.2	8.2	34.5 34.5	34.5	85.2 84.8	85.0	5.9 5.8	5.8	5.8	2.4 2.6	2.5		5.2 5.2	5.2	
				Surface	1.1	24.3 24.3	24.3	8.1 8.1	8.1	34.4 34.4	34.4	87.3 87.3	87.3	6.0 6.0	6.0	6.0	0.7 0.7	0.7		7.1 7.0	7.1	
M2	Fine	Calm	8:09	Middle	5.2	23.7 23.7	23.7	8.1 8.1	8.1	34.7 34.7	34.7	85.0 85.0	85.0	5.9 5.9	5.9	0.0	0.9 0.9	0.9	1.1	7.1 7.2	7.2	7.0
				Bottom	9.5	23.6 23.5	23.6	8.1 8.1	8.1	34.9 35.0	34.9	84.5 84.3	84.4	5.9 5.9	5.9	5.9	1.7 1.6	1.6		6.8 6.9	6.9	
				Surface	1.1	24.9 24.9	24.9	8.2 8.2	8.2	33.9 33.9	33.9	86.2 86.5	86.4	5.9 5.9	5.9	5.9	0.6 0.6	0.6		5.5 5.5	5.5	
М3	Fine	Calm	8:51	Middle	3.8	23.9 23.9	23.9	8.2 8.2	8.2	34.6 34.6	34.6	84.0 83.9	84.0	5.8 5.8	5.8	0.0	1.5 1.4	1.5	1.3	6.2 5.8	6.0	6.4
				Bottom	6.6	23.5 23.4	23.5	8.2 8.2	8.2	35.1 35.1	35.1	83.4 83.4	83.4	5.8 5.8	5.8	5.8	1.8 1.9	1.8		7.5 7.8	7.7	
				Surface	1.1	24.1 24.1	24.1	8.0 8.0	8.0	34.1 34.2	34.1	83.0 83.0	83.0	5.7 5.7	5.7	5.7	2.1 2.1	2.1		5.6 5.6	5.6	
M4	Fine	Calm	8:01	Middle	5.1	24.0 24.0	24.0	8.0 8.0	8.0	34.3 34.3	34.3	83.0 82.9	83.0	5.7 5.7	5.7	0	2.1 2.1	2.1	2.0	3.3 3.2	3.3	4.7
				Bottom	9.1	24.0 24.0	24.0	8.0 8.0	8.0	34.4 34.4	34.4	83.5 83.6	83.6	5.8 5.8	5.8	5.8	1.7 1.7	1.7		5.1 5.3	5.2	
				Surface	1.0	24.1 24.1	24.1	8.2 8.2	8.2	34.2 34.2	34.2	84.1 84.0	84.1	5.8 5.8	5.8	5.8	2.5 2.6	2.6		4.4 4.5	4.5	
M5	Fine	Calm	9:18	Middle	5.5	24.1 24.1	24.1	8.2 8.2	8.2	34.2 34.2	34.2	83.2 83.3	83.3	5.8 5.8	5.8	0.0	2.5 2.5	2.5	2.6	4.4 4.3	4.4	4.4
				Bottom	10.1	24.0 24.0	24.0	8.2 8.2	8.2	34.3 34.3	34.3	82.9 82.9	82.9	5.7 5.7	5.7	5.7	2.6 2.6	2.6		4.5 4.4	4.5	
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.0	-	-		-	-	
M6	Fine	Calm	9:05	Middle	2.1	24.5 24.5	24.5	8.2 8.2	8.2	34.4 34.4	34.4	87.8 87.7	87.8	6.0 6.0	6.0	0.0	8.0 8.0	8.0	1.0	7.4 7.4	7.4	7.4
				Bottom	-	-	-		-	-	-	-	-		-	-	-	-		-	-	

Remarks: \*DA: Depth-Averaged

Appendix I - Action and Limit Levels for Marine Water Quality on 8 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	4.2 mg/L	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C1: 2.8 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C1: 3.0 NTU
	Station M6	<u>C1. 2.6 N1U</u>	<u>C1. 3.0 N10</u>
	Intake Level	19.0 NTU	19.4 NTU
	Stations G1-G4	17.01.110	19111110
		6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 8.0 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 8.6 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 8.0 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 8.6 mg/L
	Stations G1-G4, M1-M5		<u> </u>
	,	6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C1: 8.3 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 9.0 mg/L
	Station M6	1	
	Intake Level	<u>8.3 mg/L</u>	8.6 mg/L

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Dept	h (m)	Tempera	ature (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(NT			nded Solids	
_5000.1	Condition	Condition**	Time		. ,	Value 21.1	Average	Value 8.2	Average	Value 33.9	Average	Value 87.5	Average	Value 6.0	Average	DA*	Value 1.5	Average	DA*	Value 4.1	Average	DA*
				Surface	1.1	21.0	21.1	8.2	8.2	34.0	34.0	86.5	87.0	6.0	6.0	5.9	1.6	1.5		4.0	4.1	
C1	Sunny	Calm	16:19	Middle	9.1	20.9 21.0	21.0	8.2 8.2	8.2	34.9 34.9	34.9	83.2 83.3	83.3	5.8 5.8	5.8		2.3 2.4	2.4	2.1	4.9 5.0	5.0	4.7
				Bottom	17.1	20.9 21.0	20.9	8.2 8.2	8.2	35.1 35.1	35.1	83.0 82.9	83.0	5.8 5.8	5.8	5.8	2.4 2.5	2.5		5.0 5.0	5.0	
				Surface	1.1	21.4 20.9	21.2	7.8 7.8	7.8	33.3 33.3	33.3	91.0 90.9	91.0	6.2 6.2	6.2		1.3 1.3	1.3		7.6 7.8	7.7	
C2	Sunny	Calm	14:36	Middle	16.6	20.9 20.9	20.9	7.8 7.8	7.8	34.1 33.9	34.0	83.6 83.8	83.7	5.8 5.8	5.8	6.0	1.5 1.5	1.5	1.6	3.3 3.2	3.3	5.1
				Bottom	32.1	20.9	20.9	7.9 7.9	7.9	34.4 34.4	34.4	82.6 82.6	82.6	5.7 5.7	5.7	5.7	2.1 2.0	2.0		4.4	4.4	
				Surface	1.1	21.1	21.0	8.2	8.2	34.2	34.2	95.8	95.8	6.5	6.5		0.7	0.7		4.3	4.4	
G1	Sunny	Calm	15:17	Middle	4.1	20.9	20.9	8.2 8.2	8.2	34.2	34.8	95.7 89.3	89.4	6.5	6.2	6.3	1.0	1.0	1.1	8.0	8.0	6.3
				Bottom	7.0	20.8	20.8	8.2 8.2	8.2	34.8	34.9	89.4 87.6	87.3	6.2	6.0	6.0	1.0	1.7		6.5	6.6	
				Surface	1.0	20.7	21.3	8.2 8.1	8.1	34.9 34.1	34.1	97.3	97.4	6.6	6.6		0.8	0.8		3.8	3.9	
G2	Sunny	Calm	14:57	Middle	5.1	20.9	20.9	8.1 8.1	8.1	34.1 35.0	35.0	97.5 88.2	88.4	6.6	6.1	6.4	1.1	1.0	1.7	7.2	7.2	5.8
				Bottom	9.1	20.9	20.9	8.1 8.1	8.1	35.0 35.5	35.5	88.6 82.7	82.7	6.1 5.8	5.8	5.8	3.4	3.4		7.2 6.1	6.2	
				Surface	1.0	20.9 21.5	21.2	8.1 8.2	8.2	35.5 34.1	34.1	82.6 96.8	96.8	5.8 6.5	6.5		3.3 0.7	0.4		6.2 5.3	5.4	
G3	Sunny	Calm	15:25	Middle	4.1	20.9	20.9	8.2 8.2	8.2	34.1 34.7	34.7	96.8 90.6	90.7	6.5 6.2	6.2	6.4	0.1 1.4	1.4	1.4	5.4 7.5	7.4	6.7
	,			Bottom	7.0	20.9	20.8	8.2	8.2	34.8 35.2	35.2	90.7 84.9	84.9	5.9	5.9	5.9	2.3	2.3		7.2	7.4	
				Surface	1.0	20.8	21.3	8.2	8.2	35.2 34.0	34.0	96.8	96.8	5.9 6.5	6.5		0.8	0.7		7.5 6.2	6.3	
G4	Sunny	Calm	15:38	Middle	4.0	21.0 21.0	21.0	8.2 8.2	8.2	34.0 34.8	34.8	96.8 88.7	89.1	6.5 6.1	6.1	6.3	0.7 1.5	1.4	1.5	6.3 7.1	7.2	7.8
	-			Bottom	7.1	21.0	20.9	8.2	8.2	34.8 35.4	35.4	89.5 83.7	83.7	6.2 5.8	5.8	5.8	2.4	2.4		9.9	9.9	
				Surface	1.0	20.9	21.5	8.2	8.1	35.4 34.4	34.4	91.3	91.3	5.8 6.2	6.2		2.3	2.3		9.9 5.6	5.7	
M1	Sunny	Calm	15:04	Middle	3.0	21.1 20.9 21.0	20.9	8.1 8.1 8.1	8.1	34.4 34.6 34.5	34.6	91.2 89.2 89.7	89.5	6.2 6.1 6.1	6.1	6.2	2.4 3.3 3.2	3.2	3.6	5.7 6.6 6.4	6.5	7.4
				Bottom	5.0	20.8	20.8	8.1 8.1	8.1	34.7 34.7	34.7	86.8 86.8	86.8	6.0	6.0	6.0	5.0 5.6	5.3		10.2	10.1	
				Surface	1.1	21.6	21.3	8.1	8.1	34.1	34.1	98.1	98.1	6.7	6.6		1.2	1.2		7.8	7.8	
M2	Sunny	Calm	14:51	Middle	5.5	20.9 20.8 20.8	20.8	8.1 8.1 8.1	8.1	34.1 35.4 35.4	35.4	98.0 88.8	89.2	6.6 6.2 6.2	6.2	6.4	1.6	1.5	1.5	7.8 4.7 4.8	4.8	6.0
				Bottom	10.0	20.8 20.8	20.8	8.1 8.1	8.1	35.4 35.4 35.4	35.4	89.5 84.9 85.0	85.0	5.9 5.9	5.9	5.9	1.5 1.9 1.8	1.9		5.4 5.6	5.5	
				Surface	1.0	21.2	21.1	8.1	8.1	33.9	33.9	91.5	91.6	6.2	6.2		0.9	0.9		4.4	4.4	
МЗ	Sunny	Calm	15:32	Middle	4.1	21.0	20.9	8.1	8.2	34.0	34.8	91.6 84.3	84.5	6.2 5.8	5.8	6.0	2.1	2.0	1.9	5.9	5.9	14.6
				Bottom	7.1	20.9	20.7	8.2 8.2	8.2	34.8 35.3	35.3	84.6 82.8	83.0	5.8 5.7 5.8	5.8	5.8	2.0	2.7		5.9 32.8	33.6	
				Surface	1.1	20.8	21.4	8.2	8.0	35.3 33.6	33.6	91.1	91.1	6.2	6.2		2.2	2.1		34.4 11.4	11.5	
M4	Sunny	Calm	14:44	Middle	5.0	21.0 20.9	20.9	8.0 8.0	8.0	33.6 33.8	33.8	91.0 91.1	91.1	6.2 6.2	6.2	6.2	2.1 1.7	1.7	1.9	11.6 5.2	5.3	7.1
				Bottom	9.1	20.8 20.8 20.8	20.8	8.0 8.0 8.0	8.0	33.8 34.4 34.6	34.5	91.0 87.0 86.9	87.0	6.2 6.0 6.0	6.0	6.0	1.7 1.7 1.8	1.7	1	5.4 4.4 4.5	4.5	
				Surface	1.0	21.0	21.0	8.2	8.2	34.5	34.5	90.9	90.9	6.2	6.2		1.6	1.5		3.9	3.9	
M5	Sunny	Calm	16:07	Middle	6.1	21.0 20.9 21.2	21.0	8.2 8.2 8.2	8.2	34.5 34.5 34.5	34.5	90.8 90.0 90.3	90.2	6.2 6.2 6.2	6.2	6.2	1.5 1.6 1.6	1.6	1.6	3.9 5.7 5.9	5.8	5.3
				Bottom	11.1	20.9 20.9	20.9	8.2 8.2 8.2	8.2	34.5 34.6 34.7	34.6	87.8 87.6	87.7	6.0 6.0	6.0	6.0	1.6 1.7 1.7	1.7	1	6.0 6.2	6.1	
				Surface	-	-	-	-	_	- -	-	-	-	-	-		-	-		-	-	
M6	Sunny	Calm	15:50	Middle	2.2	21.5	21.2	8.2	8.2	34.2	34.2	93.2	93.3	6.3	6.3	6.3	0.9	0.9	0.9	4.4	4.4	4.4
	,			Bottom	-	20.9	-	8.2	_	34.3	-	93.3	-	6.3	-	-	0.9	-	1	4.4	-	
emarks:	*DA: Depth-A					-		-		-	l	-		-	l		-			-		

Remarks: \*DA: Depth-Averaged

<sup>\*\*</sup>Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 11 May 2020 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day
	Station MC	<u>C2: 2.4 NTU</u>	<u>C2: 2.6 NTU</u>
	Station M6  Intake Level	10 0 NTU	10 A NTU
	Stations G1-G4	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 9.2 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 10.0 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 9.2 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 10.0 mg/L
	Stations G1-G4, M1-M5	<u> </u>	
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C2: 5.3 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 5.7 mg/L
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Flood Tide)

	Weather	Sea	Sampling			Tempera	iture (°C)	n	Н	Salini	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(ma/L)	T1	urbidity(NT	TI)	L Susper	ided Solids	(ma/L)
Location	Condition	Condition**	Time	Depth	(m)		Average		Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	24.3 24.3	24.3	8.2 8.2	8.2	34.1 34.2	34.2	85.8 85.4	85.6	5.9 5.9	5.9	<b>5</b> 0	1.6 1.7	1.6		5.6 5.6	5.6	
C1	Sunny	Calm	9:15	Middle	8.6	23.8 23.9	23.8	8.2 8.2	8.2	34.8 34.7	34.8	83.5 83.9	83.7	5.8 5.8	5.8	5.8	2.2	2.2	2.1	6.9 7.1	7.0	6.3
				Bottom	16.1	23.6 23.6	23.6	8.2 8.2	8.2	35.1 35.1	35.1	83.0 83.0	83.0	5.8 5.8	5.8	5.8	2.5 2.4	2.4		6.4	6.4	
				Surface	1.0	25.1 25.1	25.1	7.7 7.8	7.8	33.3 33.3	33.3	91.0 91.0	91.0	6.2 6.2	6.2		1.3 1.4	1.3		5.7 5.8	5.8	
C2	Sunny	Calm	7:49	Middle	16.1	24.2 24.3	24.2	7.9 7.8	7.8	34.2 34.1	34.2	83.3 83.5	83.4	5.7 5.8	5.8	6.0	1.6 1.6	1.6	1.6	5.3 5.4	5.4	5.9
				Bottom	31.1	24.1 24.1	24.1	7.9 7.9	7.9	34.3 34.4	34.3	82.6 82.6	82.6	5.7 5.7	5.7	5.7	2.0	2.0		6.4 6.5	6.5	
				Surface	1.1	25.3 25.3	25.3	8.2 8.2	8.2	34.2 34.2	34.2	95.3 94.9	95.1	6.5 6.4	6.4		0.8	0.8		7.4 7.1	7.3	
G1	Sunny	Calm	8:23	Middle	3.8	24.3 24.6	24.5	8.2 8.2	8.2	34.7 34.5	34.6	89.5 89.7	89.6	6.1 6.1	6.1	6.3	0.9	0.9	1.2	5.9 5.7	5.8	6.1
				Bottom	6.5	23.9 23.9	23.9	8.2 8.2	8.2	34.9 34.9	34.9	86.6 86.2	86.4	6.0 6.0	6.0	6.0	1.8 1.8	1.8		5.3 5.2	5.3	
				Surface	1.0	25.5 25.5	25.5	8.1 8.1	8.1	34.0 34.0	34.0	97.6 97.6	97.6	6.6 6.6	6.6	0.4	0.8 0.8	0.8		10.2 9.9	10.1	
G2	Sunny	Calm	8:06	Middle	5.1	23.8 23.8	23.8	8.1 8.1	8.1	35.1 35.1	35.1	89.2 89.9	89.6	6.2 6.2	6.2	6.4	1.0	0.9	1.6	4.0 4.0	4.0	7.0
				Bottom	9.0	23.3 23.3	23.3	8.1 8.1	8.1	35.5 35.4	35.4	82.6 82.5	82.6	5.7 5.7	5.7	5.7	3.1 3.0	3.1		6.8 6.8	6.8	
				Surface	1.1	25.7 25.7	25.7	8.2 8.2	8.2	34.1 34.1	34.1	96.9 96.8	96.9	6.5 6.5	6.5	0.4	0.8 0.7	0.8		4.5 4.5	4.5	
G3	Sunny	Calm	8:30	Middle	3.7	24.5 24.5	24.5	8.2 8.2	8.2	34.6 34.6	34.6	90.6 90.6	90.6	6.2 6.2	6.2	6.4	1.5 1.5	1.5	1.5	6.2 6.4	6.3	5.4
				Bottom	6.6	23.6 23.6	23.6	8.2 8.2	8.2	35.2 35.2	35.2	84.9 84.9	84.9	5.9 5.9	5.9	5.9	2.2 2.2	2.2		5.2 5.4	5.3	
				Surface	1.1	25.6 25.6	25.6	8.2 8.2	8.2	34.0 34.0	34.0	97.2 96.9	97.1	6.6 6.5	6.5	6.3	0.7 0.7	0.7		4.2 4.1	4.2	
G4	Sunny	Calm	8:45	Middle	3.7	24.2 24.2	24.2	8.2 8.2	8.2	34.8 34.8	34.8	88.1 88.3	88.2	6.1 6.1	6.1	0.3	1.6 1.6	1.6	1.5	3.5 3.5	3.5	4.2
				Bottom	6.6	23.6 23.5	23.5	8.2 8.2	8.2	35.3 35.4	35.3	84.5 84.0	84.3	5.9 5.8	5.8	5.8	2.1 2.3	2.2		4.8 4.9	4.9	
				Surface	1.0	25.2 25.1	25.1	8.1 8.1	8.1	34.3 34.4	34.3	91.9 91.6	91.8	6.2 6.2	6.2	6.1	2.3 2.4	2.3		4.5 4.7	4.6	
M1	Sunny	Calm	8:13	Middle	3.0	24.5 24.5	24.5	8.1 8.1	8.1	34.7 34.6	34.6	88.2 88.6	88.4	6.0 6.1	6.1	0.1	3.3 3.2	3.3	3.6	6.6 6.9	6.8	11.0
				Bottom	5.1	24.3 24.3	24.3	8.1 8.1	8.1	34.7 34.7	34.7	87.4 87.1	87.3	6.0 6.0	6.0	6.0	5.3 5.3	5.3		21.8 21.3	21.6	
				Surface	1.1	25.3 25.3	25.3	8.1 8.1	8.1	34.1 34.1	34.1	98.2 98.1	98.2	6.7 6.7	6.7	6.4	1.2 1.2	1.2		25.2 25.5	25.4	
M2	Sunny	Calm	8:01	Middle	5.3	23.4 23.4	23.4	8.1 8.1	8.1	35.4 35.4	35.4	87.8 88.2	88.0	6.1 6.1	6.1	0.4	1.8 1.7	1.7	1.7	6.2 6.3	6.3	13.9
				Bottom	9.5	23.3 23.3	23.3	8.1 8.1	8.1	35.5 35.5	35.5	85.8 85.2	85.5	6.0 5.9	5.9	5.9	2.1 2.5	2.3		10.0 10.4	10.2	
				Surface	1.0	25.6 25.6	25.6	8.1 8.1	8.1	33.9 33.9	33.9	91.3 90.6	91.0	6.2 6.1	6.1	6.0	0.8 0.8	0.8		5.4 5.3	5.4	
М3	Sunny	Calm	8:38	Middle	3.7	24.1 24.1	24.1	8.2 8.1	8.1	34.8 34.8	34.8	84.7 85.0	84.9	5.8 5.9	5.8	0.0	1.8 1.5	1.6	1.7	5.4 5.5	5.5	5.6
				Bottom	6.6	23.5 23.5	23.5	8.2 8.2	8.2	35.3 35.3	35.3	83.3 83.6	83.5	5.8 5.8	5.8	5.8	2.6 2.7	2.6		5.9 6.0	6.0	
				Surface	1.0	24.9 24.9	24.9	8.0 8.0	8.0	33.7 33.7	33.7	90.9 90.9	90.9	6.2 6.2	6.2	6.2	2.1 2.1	2.1		5.2 5.1	5.2	
M4	Sunny	Calm	7:56	Middle	5.1	24.9 24.9	24.9	8.0 8.0	8.0	33.8 33.7	33.8	90.9 90.9	90.9	6.2 6.2	6.2	0.2	1.8 1.8	1.8	1.9	6.7 6.7	6.7	6.0
				Bottom	9.0	24.1 24.1	24.1	8.0 8.0	8.0	34.7 34.7	34.7	86.8 86.7	86.8	6.0 6.0	6.0	6.0	1.8 1.9	1.9		6.0 6.0	6.0	
				Surface	1.0	24.6 24.6	24.6	8.2 8.2	8.2	34.5 34.5	34.5	91.5 91.1	91.3	6.3 6.2	6.2	6.2	1.5 1.5	1.5		7.5 7.7	7.6	
M5	Sunny	Calm	9:05	Middle	5.5	24.5 24.5	24.5	8.2 8.2	8.2	34.5 34.5	34.5	89.7 89.8	89.8	6.2 6.2	6.2	0.2	1.6 1.6	1.6	1.6	4.6 4.6	4.6	7.0
				Bottom	10.1	24.3 24.2	24.3	8.2 8.2	8.2	34.6 34.6	34.6	88.5 88.0	88.3	6.1 6.1	6.1	6.1	1.7 1.7	1.7		8.7 8.7	8.7	
				Surface	-	-	-	-	-	-	ı	-	-	-	-	6.3	-	-		-	-	
M6	Sunny	Calm	8:52	Middle	2.1	25.0 25.0	25.0	8.2 8.2	8.2	34.3 34.3	34.3	93.3 93.4	93.4	6.3 6.4	6.3	0.0	8.0 8.0	8.0	0.9	7.7 7.9	7.8	7.8
				Bottom	-	-	-	-	-	-	-		-		-	-	-	-		-	-	

Remarks: \*DA: Depth-Averaged

Appendix I - Action and Limit Levels for Marine Water Quality on 11 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
<b>50</b> : 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C1: 2.9 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C1: 3.1 NTU
	Station M6	<u>01. 2.7 TVI 0</u>	<u>C1. 3.1 111 C</u>
	Intake Level	19.0 NTU	19.4 NTU
	Stations G1-G4		
		6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 6.7 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 7.3 mg/L
	Stations M1-M5		-
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 6.7 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 7.3 mg/L
	Stations G1-G4, M1-M5	5	
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C1: 7.6 mg/L</u>	<u>C1: 8.3 mg/L</u>
	Station M6	T	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Ebb Tide Only)

Location	Weather	Sea	Sampling	Dont	h (m)	Tempera	ature (°C)	р	Н	Salin	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(mg/L)	Τι	urbidity(NT	U)	Susper	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Dept	h (m)	Value	Average	Value	Average	Value	Average	Value	Average		Average	DA*	Value	Average		Value	Average	DA*
				Surface	1.0	24.4	24.4	8.2	8.2	34.5	34.5	98.2	98.2	6.8	6.7		1.2	1.2		5.8	5.8	1
C1	Cloudy	Moderate	16:17	Middle	9.1	24.4 24.0 24.0	24.0	8.2 8.2 8.2	8.2	34.5 34.8	34.8	98.2 90.8 90.8	90.8	6.7 6.3 6.3	6.3	6.5	1.2 1.3 1.3	1.3	1.5	5.7 7.4 7.5	7.5	7.3
				Bottom	17.0	23.6 23.5	23.6	8.2 8.2	8.2	34.8 35.2 35.3	35.3	83.6 83.4	83.5	5.8 5.8	5.8	5.8	2.0	2.0		8.6 8.8	8.7	
				Surface	1.0	24.4 24.4	24.4	7.9 7.9	7.9	34.3 34.3	34.3	98.4 98.2	98.3	6.8 6.8	6.8	6.6	1.1 1.0	1.0		7.3 7.1	7.2	
C2	Cloudy	Moderate	15:39	Middle	16.0	24.3 24.4	24.3	8.0 7.9	8.0	34.4 34.4	34.4	94.1 96.2	95.2	6.5 6.6	6.5	0.0	1.0 1.0	1.0	1.2	6.2 6.2	6.2	6.9
				Bottom	31.0	23.8 23.8	23.8	8.0 8.0	8.0	35.0 34.9	34.9	83.9 83.9	83.9	5.8 5.8	5.8	5.8	1.7 1.6	1.7		7.5 7.3	7.4	
				Surface	1.1	24.4	24.4	8.2 8.2	8.2	34.4 34.4	34.4	93.9 93.7	93.8	6.5 6.4	6.4	6.3	0.9	0.9		6.3 6.5	6.4	
G1	Cloudy	Moderate	15:56	Middle	4.0	24.2 24.2 23.9	24.2	8.2 8.2 8.2	8.2	34.6 34.6 35.0	34.6	90.0 89.9 81.6	90.0	6.2 6.2 5.6	6.2		1.1 1.1 1.7	1.1	1.2	10.2 10.1 6.6	10.2	7.7
				Bottom	7.0	23.8	23.8	8.2	8.2	35.0	35.0	81.4	81.5	5.6	5.6	5.6	1.8	1.8		6.5	6.6	
				Surface	1.1	24.5 24.5	24.5	8.2 8.2	8.2	34.3 34.3	34.3	101.4 101.6	101.5	7.0 7.0	7.0	6.6	0.7 0.7	0.7		9.1 8.8	9.0	
G2	Cloudy	Moderate	15:49	Middle	5.0	24.3 24.2	24.2	8.2 8.2	8.2	34.5 34.6	34.5	91.6 91.6	91.6	6.3 6.3	6.3		0.9 0.9	0.9	1.0	8.6 8.6	8.6	7.9
				Bottom	9.0	23.6 23.6	23.6	8.1 8.1	8.1	35.2 35.2	35.2	83.7 83.5	83.6	5.8 5.8	5.8	5.8	1.5 1.5	1.5		6.3 6.0	6.2	
				Surface	1.1	24.4 24.4	24.4	8.2 8.2	8.2	34.4 34.4	34.4	101.9 101.5	101.7	7.0 7.0	7.0	6.7	1.3 1.3	1.3		5.3 5.5	5.4	
G3	Cloudy	Moderate	15:59	Middle	4.1	24.2 24.3	24.3	8.2 8.2	8.2	34.6 34.6	34.6	92.6 92.8	92.7	6.4 6.4	6.4	0.7	1.3 1.3	1.3	1.9	14.0 14.4	14.2	8.4
				Bottom	7.0	23.6 23.6	23.6	8.2 8.2	8.2	35.3 35.3	35.3	82.3 81.8	82.1	5.7 5.7	5.7	5.7	3.2 3.2	3.2		5.8 5.5	5.7	
				Surface	1.1	24.3 24.3	24.3	8.2 8.2	8.2	34.5 34.6	34.5	93.7 93.8	93.8	6.4 6.4	6.4	6.2	1.3 1.3	1.3		5.6 5.6	5.6	
G4	Cloudy	Moderate	16:06	Middle	4.0	24.0 24.0 23.7	24.0	8.2 8.2	8.2	34.8 34.8	34.8	85.9 86.8 82.3	86.4	5.9 6.0	6.0		1.3 1.3	1.3	1.9	8.0 8.1 7.6	8.1	7.0
				Bottom	7.1	23.7	23.7	8.2 8.2 8.2	8.2	35.2 35.2 34.3	35.2	81.6 98.6	82.0	5.7 5.6 6.8	5.7	5.7	3.2 3.4 1.3	3.3		7.3 6.0	7.5	<u> </u>
	0		45.50	Surface	1.1	24.5 24.4	24.5	8.2 8.2	8.2	34.3 34.4	34.3	98.4 92.5	98.5	6.8	6.8	6.6	1.3	1.3		5.8 8.1	5.9	
M1	Cloudy	Moderate	15:53	Middle	3.1	24.5	24.4	8.2 8.2	8.2	34.4	34.4	93.0 90.7	92.8	6.4	6.4	0.0	1.2	1.2	1.3	7.9 5.1	8.0	6.3
				Bottom	5.0 1.1	24.3 24.5	24.3	8.2 8.2	8.2	34.6 34.3	34.5	89.3 100.4	90.0	6.1 6.9	6.2	6.2	1.5 0.8	0.8		5.0 5.4	5.1 5.4	
M2	Cloudy	Moderate	15:46	Middle	6.1	24.5 24.4	24.5	8.2 8.2	8.2	34.3 34.4	34.4	100.7 99.8	100.0	6.9 6.9	6.9	6.9	0.8	0.7	1.2	5.3 6.7	6.7	5.9
	,			Bottom	11.2	24.5 23.5 23.5	23.5	8.2 8.1 8.1	8.1	34.4 35.4 35.4	35.4	100.4 84.8 83.5	84.2	6.9 5.9 5.8	5.8	5.8	0.7 2.0 2.1	2.1		6.6 5.8 5.8	5.8	
				Surface	1.1	24.6 24.6	24.6	8.3 8.3	8.3	34.3 34.3	34.3	112.3 111.9	112.1	7.7 7.7	7.7		0.9 0.9	0.9		6.7 6.8	6.8	
М3	Cloudy	Moderate	16:01	Middle	4.2	24.0 24.0 24.0	24.0	8.2 8.2	8.2	34.8 34.8	34.8	84.5 84.4	84.5	5.8 5.8	5.8	6.7	1.0	1.0	1.5	4.2 4.1	4.2	5.5
				Bottom	7.1	23.7 23.6	23.7	8.2 8.2	8.2	35.1 35.2	35.2	79.9 79.8	79.9	5.5 5.5	5.5	5.5	2.7	2.5		5.3 5.6	5.5	l
				Surface	1.0	24.4 24.4	24.4	8.1 8.1	8.1	34.4 34.4	34.4	98.2 98.3	98.3	6.7 6.8	6.7	6.7	0.8 0.8	0.8		7.3 7.5	7.4	
M4	Cloudy	Moderate	15:43	Middle	5.0	24.4 24.4	24.4	8.1 8.1	8.1	34.4 34.4	34.4	97.1 97.5	97.3	6.7 6.7	6.7	0.7	0.8 0.9	0.9	1.1	3.5 3.5	3.5	6.2
				Bottom	9.0	23.8 23.7	23.8	8.1 8.1	8.1	35.0 35.1	35.0	86.8 86.2	86.5	6.0 6.0	6.0	6.0	1.5 1.6	1.5		7.7 7.6	7.7	
				Surface	1.1	24.2 24.2	24.2	8.2 8.2	8.2	34.8 34.8	34.8	94.0 93.6	93.8	6.5 6.4	6.5	6.3	0.9	0.9		4.8	4.8	
M5	Cloudy	Moderate	16:13	Middle	6.6	24.0 24.0	24.0	8.2 8.2	8.2	34.9 34.9	34.9	88.7 88.7	88.7	6.1	6.1		1.0 0.9	0.9	0.9	4.7 4.7 4.7	4.7	4.7
				Bottom	12.0	23.9 23.9	23.9	8.2 8.2	8.2	35.0 35.0	35.0	88.4 88.4	88.4	6.1 6.1	6.1	6.1	1.0 0.9	1.0		4.7	4.7	
				Surface	-	24.2	-	- - 8.2	-	34.7	-	89.5	-	- - 6.2	-	6.2	- 0.8	-		7.7	-	
M6	Cloudy	Moderate	16:09	Middle	2.2	24.2	24.2	8.2 8.2 -	8.2	34.7	34.7	89.5 89.3	89.4	6.1	6.2		0.8	8.0	0.8	7.8	7.8	7.8
				Bottom	-	-	-		-	-	-	-	-	-	-	-	-	-		-	-	l

Appendix I - Action and Limit Levels for Marine Water Quality on 13 May 2020 (Mid-Ebb Tide)

<u>Parameter</u> (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 17	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6	•	
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C2: 2.0 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C2: 2.2 NTU
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		6.0 mg/L	<u>6.9 mg/L</u>
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.6 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 9.4 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.6 mg/L	or 130% of upstream control
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C2: 0.0 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 0.0 mg/L
	Station M6	<u> </u>	<u> </u>
	Intake Level	8.3 mg/L	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Donth (	(ma)	Tempera	ture (°C)	р	Н	Salini	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(mg/L)	To	urbidity(NT	-U)	Susper	nded Solids	s (mg/L)
Location	Condition	Condition**	Time	Depth (i	(111)	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.0	26.1 26.0	26.1	8.4 8.4	8.4	33.4 33.4	33.4	126.3 127.0	126.7	8.5 8.5	8.5	8.3	0.3 0.4	0.3		7.9 7.9	7.9	
C1	Sunny	Calm	9:15	Middle	8.5	25.7 25.7	25.7	8.4 8.4	8.4	33.6 33.5	33.6	119.7 120.4	120.1	8.1 8.1	8.1		0.4 0.4	0.4	0.6	10.0 9.8	9.9	7.8
				Bottom	16.1	24.9 24.9	24.9	8.3 8.3	8.3	34.0 34.0	34.0	99.9 98.9	99.4	6.8 6.8	6.8	6.8	1.0 1.0	1.0		5.6 5.5	5.6	<u> </u>
				Surface	1.0	26.5 26.5	26.5	8.0 8.0	8.0	33.5 33.6	33.5	123.5 124.8	124.2	8.2 8.3	8.3	7.9	0.6 0.6	0.6		7.1 7.0	7.1	1
C2	Sunny	Calm	7:49	Middle	16.0	25.4 25.5	25.5	8.0 8.1	8.0	33.7 33.7	33.7	111.8 112.2	112.0	7.6 7.6	7.6	7.5	1.3 1.3	1.3	1.2	27.2 26.3	26.8	13.3
				Bottom	31.1	25.0 24.7	24.8	8.0 8.0	8.0	34.0 34.2	34.1	95.2 93.1	94.2	6.5 6.4	6.4	6.4	1.5 1.8	1.6		6.2 6.2	6.2	<u> </u>
				Surface	1.1	26.9 26.9	26.9	8.4 8.4	8.4	33.4 33.4	33.4	129.1 129.6	129.4	8.5 8.6	8.6	8.3	0.7 0.7	0.7		7.9 7.8	7.9	
G1	Sunny	Calm	8:27	Middle	3.7	26.3 26.5	26.4	8.4 8.4	8.4	33.4 33.4	33.4	121.4 121.9	121.7	8.1 8.1	8.1	0.3	1.3 1.1	1.2	1.4	7.9 7.9	7.9	7.7
				Bottom	6.6	25.9 25.8	25.8	8.4 8.4	8.4	33.4 33.5	33.4	116.9 116.5	116.7	7.9 7.9	7.9	7.9	2.2 2.2	2.2		7.3 7.2	7.3	1
				Surface	1.1	27.1 27.1	27.1	8.4 8.4	8.4	33.4 33.4	33.4	128.2 128.5	128.4	8.5 8.5	8.5	8.3	0.4 0.4	0.4		4.4 4.4	4.4	
G2	Sunny	Calm	8:10	Middle	5.1	25.5 25.5	25.5	8.4 8.4	8.4	33.9 34.1	34.0	119.8 121.1	120.5	8.1 8.2	8.1	0.3	0.6 0.5	0.6	0.7	5.4 5.4	5.4	4.2
				Bottom	9.0	25.2 25.2	25.2	8.3 8.3	8.3	33.8 33.8	33.8	108.5 108.2	108.4	7.4 7.4	7.4	7.4	1.1 1.2	1.2		2.8 2.8	2.8	
				Surface	1.0	26.9 26.8	26.8	8.4 8.4	8.4	33.2 33.3	33.3	125.7 125.7	125.7	8.3 8.3	8.3		1.0 0.8	0.9		6.4 6.3	6.4	
G3	Sunny	Calm	8:33	Middle	3.8	25.9 26.0	25.9	8.4 8.4	8.4	33.3 33.3	33.3	133.5 132.1	132.8	9.0 8.9	8.9	8.6	0.9	0.8	1.0	7.5 7.4	7.5	7.2
				Bottom	6.6	25.6 25.5	25.6	8.4 8.4	8.4	33.4 33.6	33.5	117.0 114.2	115.6	7.9 7.7	7.8	7.8	1.1 1.2	1.1		7.6 7.8	7.7	
				Surface	1.0	26.9 26.9	26.9	8.4 8.4	8.4	33.3 33.3	33.3	128.0 129.1	128.6	8.5 8.6	8.5	8.5	0.2 0.2	0.2		5.3 5.1	5.2	
G4	Sunny	Calm	8:49	Middle	3.7	26.0 26.1	26.0	8.4 8.4	8.4	33.3 33.3	33.3	127.5 127.5	127.5	8.6 8.6	8.6	6.5	0.4 0.3	0.3	0.4	5.5 5.7	5.6	5.5
				Bottom	6.6	25.7 25.6	25.6	8.4 8.4	8.4	33.4 33.5	33.5	116.2 114.7	115.5	7.9 7.8	7.8	7.8	0.7 0.9	0.8		5.9 5.7	5.8	1
				Surface	1.1	27.4 27.4	27.4	8.4 8.4	8.4	33.4 33.4	33.4	129.5 129.5	129.5	8.5 8.5	8.5	0.0	0.4	0.4		4.5 4.5	4.5	
M1	Sunny	Calm	8:16	Middle	3.1	27.0 27.0	27.0	8.4 8.4	8.4	33.4 33.4	33.4	131.0 130.8	130.9	8.7 8.6	8.7	8.6	0.4	0.4	0.4	6.2	6.3	5.9
				Bottom	5.0	26.8 26.7	26.7	8.4 8.4	8.4	33.4 33.4	33.4	130.0 129.2	129.6	8.6 8.6	8.6	8.6	0.6 0.7	0.6		6.8 7.0	6.9	1
				Surface	1.1	27.0 27.0	27.0	8.3 8.3	8.3	33.4 33.4	33.4	124.0 125.7	124.9	8.2 8.3	8.2	0.5	0.7 0.7	0.7		6.9 7.1	7.0	
M2	Sunny	Calm	8:04	Middle	5.2	26.4 26.4	26.4	8.4 8.4	8.4	33.4 33.4	33.4	130.1 129.5	129.8	8.7 8.6	8.7	8.5	0.8	0.8	1.0	3.0	3.0	5.7
				Bottom	9.5	25.2 25.0	25.1	8.2 8.2	8.2	33.9 34.0	33.9	101.0 95.8	98.4	6.9 6.5	6.7	6.7	1.5 1.7	1.6		7.2 7.1	7.2	
				Surface	1.0	26.8 26.8	26.8	8.4 8.4	8.4	33.2 33.2	33.2	127.7 128.1	127.9	8.5 8.5	8.5	0.7	0.9 0.9	0.9		6.4 6.6	6.5	
М3	Sunny	Calm	8:41	Middle	3.8	26.0 26.2	26.1	8.4 8.4	8.4	33.3 33.2	33.2	133.3 133.3	133.3	9.0 8.9	8.9	8.7	0.8	0.8	1.1	3.2	3.3	4.3
				Bottom	6.5	25.4 25.2	25.3	8.3 8.3	8.3	33.6 33.6	33.6	105.2 104.1	104.7	7.1 7.1	7.1	7.1	1.6 1.8	1.7		3.2 3.1	3.2	
				Surface	1.1	26.6 26.6	26.6	8.3 8.3	8.3	33.5 33.5	33.5	129.5 130.1	129.8	8.6 8.7	8.6		0.3	0.2		8.7 8.7	8.7	
M4	Sunny	Calm	7:56	Middle	5.1	26.5 26.6	26.5	8.3 8.3	8.3	33.5 33.5	33.5	128.4 129.3	128.9	8.6 8.6	8.6	8.6	0.4 0.4	0.4	0.5	4.9 4.8	4.9	6.2
				Bottom	9.0	25.8 25.8	25.8	8.2 8.2	8.2	33.6 33.6	33.6	115.2 115.6	115.4	7.8 7.8	7.8	7.8	0.9	0.9		5.0 5.0	5.0	
				Surface	1.0	26.4 26.4	26.4	8.4 8.4	8.4	33.4 33.4	33.4	124.8 125.6	125.2	8.3 8.4	8.4	0.0	0.5 0.5	0.5		2.9 2.8	2.9	
M5	Sunny	Calm	9:05	Middle	5.6	25.7 25.7	25.7	8.4 8.4	8.4	33.6 33.5	33.5	118.7 118.9	118.8	8.0 8.0	8.0	8.2	1.0 0.9	0.9	0.7	6.1 6.0	6.1	5.2
				Bottom	10.1	25.4 25.3	25.4	8.4 8.4	8.4	33.7 33.7	33.7	116.9 116.3	116.6	7.9 7.9	7.9	7.9	0.9 0.8	0.8	1	6.5 6.8	6.7	l
				Surface	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	
M6	Sunny	Calm	8:55	Middle	2.0	26.9 26.9	26.9	8.4 8.4	8.4	33.3 33.3	33.3	129.4 129.4	129.4	8.6 8.6	8.6	8.6	0.7 0.7	0.7	0.7	5.4 5.7	5.6	5.6
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1	-	-	1
						-		-		-					l .							

Appendix I - Action and Limit Levels for Marine Water Quality on 15 May 2020 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level								
	Stations G1-G4, M1-M5	5									
	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L								
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>								
	Station M6										
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>								
	Stations G1-G4, M1-M5	5									
		<u>19.3 NTU</u>	<u>22.2 NTU</u>								
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day								
		<u>C2: 1.9 NTU</u>	<u>C2: 2.1 NTU</u>								
	Station M6										
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>								
	Stations G1-G4										
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>								
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day								
DO in mg/L (See Note 1 and 4)  Turbidity in NTU (See Note 2 and 4)  SS in mg/L (See Note 2 and 4)		<u>C2: 8.5 mg/L</u>	<u>C2: 9.2 mg/L</u>								
	Stations M1-M5										
		6.2 mg/L	7.4 mg/L								
_	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control								
		<u>C2: 8.5 mg/L</u>	<u>C2: 9.2 mg/L</u>								
	Stations G1-G4, M1-M5	<u></u>									
		<u>6.9 mg/L</u>	7.9 mg/L								
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day								
		<u>C2: 7.4 mg/L</u>	<u>C2: 8.1 mg/L</u>								
	Station M6	Г									
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>								

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)		ture (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(N1			ded Solids	
2004	Condition	Condition**	Time	Борин	()	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	21.1 21.0	21.1	8.4 8.4	8.4	33.4 33.4	33.4	125.4 125.8	125.6	8.4 8.4	8.4	8.2	0.3 0.3	0.3		1.8 1.8	1.8	
C1	C1 Sunny Calm	Calm	19:16	Middle	9.1	20.9 21.1	21.0	8.4 8.4	8.4	33.6 33.6	33.6	119.3 119.3	119.3	8.1 8.1	8.1	,	0.5 0.5	0.5	0.6	4.5 4.5	4.5	3.4
				Bottom	17.0	20.9 21.0	20.9	8.3 8.3	8.3	33.9 34.0	33.9	102.1 101.3	101.7	7.0 6.9	6.9	6.9	0.8 1.0	0.9		3.7 3.8	3.8	
				Surface	1.0	21.9 20.9	21.4	8.0 8.0	8.0	33.6 33.6	33.6	125.4 125.7	125.6	8.4 8.4	8.4	8.0	0.7 0.7	0.7		4.0 4.1	4.1	
C2	Sunny	Calm	17:40	Middle	16.6	20.9 20.9	20.9	8.1 8.1	8.1	33.7 33.7	33.7	113.1 114.5	113.8	7.6 7.7	7.7	1.3 1.1	1.2	1.3	4.6 4.7	4.7	4.7	
				Bottom	32.1	20.9	20.9	8.0	8.0	34.3 34.3	34.3	88.4 88.5	88.5	6.1 6.1	6.1	6.1	1.9 1.9	1.9		5.3 5.3	5.3	
				Surface	1.1	21.5 20.9	21.2	8.4 8.4	8.4	33.4 33.4	33.4	128.3 128.7	128.5	8.5 8.5	8.5	0.0	0.8 0.8	0.8		2.5 2.4	2.5	
G1	Sunny	Calm	18:15	Middle	4.1	20.9 20.9	20.9	8.4 8.4	8.4	33.4 33.4	33.4	120.8 121.1	121.0	8.1 8.1	8.3	1.6 1.4	1.5	1.1	4.2 4.1	4.2	4.4	
				Bottom	7.1	20.8	20.8	8.3 8.4	8.3	33.4 33.4	33.4	117.0 117.1	117.1	7.9 7.9	7.9	7.9	1.1	1.1		6.4 6.5	6.5	
				Surface	1.0	21.6 20.9	21.3	8.4 8.4	8.4	33.4 33.4	33.4	126.8 127.7	127.3	8.4 8.4	8.4		0.4 0.4	0.4		4.0 3.9	4.0	
G2	Sunny	Calm	17:57	Middle	5.0	20.9	20.9	8.4 8.4	8.4	33.6 33.7	33.7	119.6 119.5	119.6	8.1 8.1	8.1	8.2	0.6	0.6	0.6	4.5 4.6	4.6	3.7
				Bottom	9.0	20.8 20.9	20.8	8.3 8.3	8.3	33.7 33.8	33.7	110.0 108.9	109.5	7.5 7.4	7.4	7.4	0.8	0.9		2.6 2.6	2.6	
				Surface	1.1	21.4 20.9	21.2	8.4 8.4	8.4	33.4 33.4	33.4	125.8 125.9	125.9	8.4 8.4	8.4		0.9	0.9		3.6 3.7	3.7	
G3	Sunny	Calm	18:23	Middle	4.1	20.8	20.9	8.4 8.4	8.4	33.3 33.3	33.3	126.7 126.2	126.5	8.5 8.4	8.5	8.4	0.8	0.8	1.0	4.7 4.9	4.8	3.7
				Bottom	7.0	20.7	20.8	8.4 8.4	8.4	33.6 33.7	33.7	112.8 112.3	112.6	7.7 7.6	7.6	7.6	1.2	1.2	1	2.5	2.5	
				Surface	1.1	21.3 21.0	21.2	8.4 8.4	8.4	33.3 33.3	33.3	129.6 130.0	129.8	8.6 8.6	8.6		0.3	0.3		4.0 3.8	3.9	3.2
G4	Sunny	Calm	18:36	Middle	4.0	21.0 20.9	21.0	8.4 8.4	8.4	33.3 33.3	33.3	128.0 128.8	128.4	8.6 8.6	8.6	8.6	0.3	0.3	0.6	2.4 2.5	2.5	
				Bottom	7.1	20.9 20.9	20.9	8.4 8.4	8.4	33.6 33.6	33.6	113.4 112.6	113.0	7.7 7.6	7.7	7.7	1.1	1.2		3.1 3.1	3.1	
				Surface	1.0	21.8 21.1	21.4	8.4 8.4	8.4	33.4 33.4	33.4	129.7 129.8	129.8	8.5 8.5	8.5		0.4	0.4		3.7 3.7	3.7	4.3
M1	Sunny	Calm	18:02	Middle	3.1	20.9 21.0	20.9	8.4 8.4	8.4	33.4 33.4	33.4	130.7 130.4	130.6	8.6 8.6	8.6	8.6	0.4	0.4	0.5	3.8	3.8	
				Bottom	5.1	20.8 20.8	20.8	8.4 8.4	8.4	33.5 33.5	33.5	128.1 127.4	127.8	8.5 8.5	8.5	8.5	0.8 0.9	0.8		5.3 5.6	5.5	
		Calm	17:51	Surface	1.0	21.7 20.9	21.3	8.3 8.3	8.3	33.4 33.4	33.4	126.5 127.0	126.8	8.4 8.4	8.4	0.5	0.7 0.8	0.7		4.3 4.2	4.3	4.8
M2	Sunny			Middle	5.5	20.8	20.8	8.3 8.3	8.3	33.4 33.4	33.4	128.8 128.3	128.6	8.6 8.5	8.6	8.5	0.8 0.7	0.8	1.2	4.3 4.1	4.2	
				Bottom	10.0	20.8 20.8	20.8	8.2 8.2	8.2	34.1 34.2	34.1	94.2 93.8	94.0	6.4 6.4	6.4	6.4	2.0 2.1	2.0		6.0 6.1	6.1	
				Surface	1.0	21.7 21.0	21.3	8.4 8.4	8.4	33.1 33.1	33.1	127.2 127.5	127.4	8.4 8.4	8.4	0.7	0.9	0.9		6.5 6.4	3.1 3.7 3.8 5.5 4.3 4.2 6.1 6.5 24.8 29.2	
М3	Sunny	Calm	18:29	Middle	4.0	20.9	20.9	8.4 8.4	8.4	33.3 33.3	33.3	133.4 133.4	133.4	9.0	9.0	8.7	0.8 0.8	0.8	1.0	24.5 25.0	24.8	20.1
				Bottom	7.1	20.7 20.8	20.7	8.3	8.3	33.4 33.5	33.4	112.1 109.6	110.9	7.6 7.4	7.5	7.5	1.2	1.3		28.5 29.9	29.2	
				Surface	1.0	21.7 21.0	21.3	8.3 8.3	8.3	33.5 33.5	33.5	128.6 129.0	128.8	8.5 8.6	8.6		0.3	0.3		5.6 5.5	5.6	
M4	Sunny	Calm	17:46	Middle	5.0	20.9 20.8	20.9	8.3 8.3	8.3	33.5 33.5	33.5	127.1 127.7	127.4	8.5 8.5	8.5	8.5	0.4	0.4	0.5	3.7	3.7	5.2
				Bottom	9.0	20.8	20.8	8.2 8.2	8.2	33.6 33.6	33.6	112.8	113.3	7.6 7.7	7.6	7.6	0.8	0.8	1	6.2	6.3	
				Surface	1.1	21.0 21.0	21.0	8.4 8.4	8.4	33.4 33.4	33.4	126.9 128.0	127.5	8.5 8.6	8.5		0.4 0.3	0.3		4.2 4.3	4.3	
M5	Sunny	Calm	19:06	Middle	6.0	20.9	20.9	8.4 8.4	8.4	33.5 33.5	33.5	119.2 119.5	119.4	8.0 8.0	8.0	8.3	0.7	0.7	0.6	4.3 4.2	4.3	4.5
				Bottom	11.0	20.9	20.9	8.4 8.4	8.4	33.7 33.7	33.7	115.5 114.9	115.2	7.8 7.8	7.8	7.8	0.7 0.8	0.7		5.1	5.1	
				Surface	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	5.1
M6	Sunny	Calm	18:49	Middle	2.2	21.0 21.0	21.0	8.4 8.4	8.4	33.3 33.3	33.3	123.9 128.4	126.2	8.2 8.5	8.3	8.3	8.0 8.0	8.0	0.9	5.1 5.1	5.1	
				Bottom	-	-	-	-	-	-	-	120.4	-	-	-	-	-	-	1	-	-	
						-		-						_	L		-	l .	1			

Appendix I - Action and Limit Levels for Marine Water Quality on 15 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level									
	Stations G1-G4, M1-M5	5										
	Depth Average	4.9 mg/L	<u>4.6 mg/L</u>									
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>									
	Station M6											
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>									
	Stations G1-G4, M1-M5											
		<u>19.3 NTU</u>	<u>22.2 NTU</u>									
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day									
		<u>C1: 1.1 NTU</u>	<u>C1: 1.2 NTU</u>									
	Station M6											
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>									
	Stations G1-G4											
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>									
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day									
		C1: 2.2 mg/L	C1: 2.3 mg/L									
	Stations M1-M5											
		<u>6.2 mg/L</u>	7.4 mg/L									
SS in mg/L (See Note 2 and 4)	Surface	±	or 130% of upstream control station's SS at the same tide of the same day									
		ms G1-G4, M1-M5  Depth Average 4.9 mg/L  Bottom 4.2 mg/L  m M6  Intake Level 5.0 mg/L  or 120% of upstream control station's Turbidity at the same tide of the same day	<u>C1: 2.3 mg/L</u>									
	Stations G1-G4, M1-M5	<u> </u>										
		<u>6.9 mg/L</u>	7.9 mg/L									
	Bottom	station's SS at the same tide of the	or 130% of upstream control station's SS at the same tide of the same day									
		<u>C1: 4.5 mg/L</u>	<u>C1: 4.9 mg/L</u>									
	Station M6	ı										
	Intake Level	<u>8.3 mg/L</u>	8.6 mg/L									

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	(m)		ature (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(NT				
Location	Condition	Condition**	Time	· ·	. ,	Value 21.7	Average		Average	Value	Average	Value 91.3	Average	Value	Average	DA*	Value 0.9	Average	DA*	Value 8.3	Average	DA*
				Surface	1.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.3	91.3	6.7	6.7	6.7	0.9	0.9		8.1	8.2	1
C1	Rainy	Moderate	11:30	Middle	8.5	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.0 91.0	91.0	6.7 6.6	6.6		1.7 1.8	1.7	1.6	6.3	6.3	7.3
				Bottom	16.0	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.1	35.1	90.9 90.8	90.9	6.7 6.6	6.6	6.6	2.1 2.1	2.1		7.4 7.5	7.5	<u> </u>
				Surface	1.1	21.7 21.7	21.7	8.1 8.1	8.1	35.0 35.0	35.0	91.3 91.2	91.3	6.7 6.7	6.7	6.7	1.1 1.0	1.1		8.4 8.5	8.5	1
C2	Rainy	Moderate	10:01	Middle	16.1	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.5 91.5	91.5	6.7 6.7	6.7	0::	3.0 3.0	3.0	2.1	5.4 5.1	5.3	5.5
				Bottom	31.0	21.5 21.5	21.5	8.2 8.2	8.2	35.2 35.2	35.2	90.3 90.1	90.2	6.6 6.6	6.6	6.6	2.3 2.3	2.3		2.8 2.7	2.8	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.8 92.9	92.9	6.7 6.8	6.8	6.8	1.0 1.0	1.0		3.6 3.8	3.7	
G1	Rainy	Moderate	10:37	Middle	3.8	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.1 92.3	92.2	6.8 6.8	6.8	1.6 1.6	1.6	1.4	5.4 5.4	5.4	4.6	
				Bottom	6.5	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.1	35.1	91.3 90.9	91.1	6.7 6.7	6.7	6.7	1.7 1.7	1.7		4.8 4.6	4.7	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.0 91.9	92.0	6.7 6.7	6.7	6.7	1.1 1.1	1.1		4.1 4.1	4.1	
G2	Rainy	Moderate	10:20	Middle	5.1	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.0 91.0	91.0	6.7 6.7	6.7		2.0 2.0	2.0	1.8	7.8 7.3	7.6	6.4
				Bottom	9.1	21.6 21.5	21.6	8.2 8.2	8.2	35.2 35.2	35.2	89.5 89.0	89.3	6.5 6.5	6.5	6.5	2.3 2.5	2.4		7.3 7.5	8.2 6.3 7.5 8.5 5.3 2.8 3.7 5.4 4.7	1
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	90.7 90.8	90.8	6.5 6.6	6.6	0.7	1.0 1.0	1.0		7.4 6.9	7.2	
G3	Rainy	Moderate	10:43	Middle	3.7	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.8 91.9	91.9	6.7 6.7	6.7	6.7	1.1	1.1	1.1	8.8 8.5	8.7	7.0
				Bottom	6.6	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.2	35.1	90.1 89.9	90.0	6.6 6.6	6.6	6.6	1.2	1.2		5.3 5.1	5.2	
		Moderate		Surface	1.1	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.5 92.7	92.6	6.6 6.8	6.7		0.9 1.0	0.9		5.0 5.1	5.1	
G4	Rainy		10:59	Middle	3.7	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.1 92.3	92.2	6.7 6.8	6.8	6.7	1.7	1.7	1.5	4.8	4.9	5.2
				Bottom	6.5	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	90.5 90.1	90.3	6.6 6.6	6.6	6.6	1.8 1.8	1.8		5.7 5.6	5.7	1
		Moderate		Surface	1.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.1 91.1	91.1	6.6 6.6	6.6		1.0	1.0		4.6 4.4	4.5	
M1	Rainy		10:27	Middle	3.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.1 91.1	91.1	6.7 6.7	6.7	6.6	1.6 1.7	1.6	1.5	4.4 4.7	4.6	4.2
				Bottom	5.1	21.5	21.5	8.2 8.2	8.2	35.2 35.2	35.2	90.8	90.8	6.7 6.7	6.7	6.7	1.7	1.7		3.5	3.5	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.9 92.0	92.0	6.7 6.8	6.7		1.1	1.1		5.3 5.4	5.4	
M2	Rainy	Moderate	10:12	Middle	5.2	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.6 91.7	91.7	6.7 6.7	6.7	6.7	1.7	1.7	1.5	6.6 6.5	6.6	7.9
				Bottom	9.5	21.6 21.6	21.6	8.2 8.2	8.2	35.2 35.2	35.2	90.3	90.1	6.6 6.6	6.6	6.6	1.9 1.9	1.9		11.6 11.7	11.7	
				Surface	1.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.5 91.5	91.5	6.6 6.7	6.6		1.0	1.0		9.5 9.4	9.5	
МЗ	Rainy	Moderate	10:51	Middle	3.7	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.1 91.0	91.1	6.7	6.7	6.7	1.6	1.6	1.5	5.2 5.2	8.5 5.3 2.8 3.7 5.4 4.7 4.1 7.6 7.4 7.2 8.7 5.2 5.1 4.9 5.7 4.5 4.6 3.5 5.4 6.6 11.7 9.5 5.2 9.1 12.2 4.0 4.0 3.8 4.6 8.3 	7.9
				Bottom	6.6	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	89.5 89.3	89.4	6.6 6.5	6.5	6.5	1.9 1.8	1.8		9.1 9.1	9.1	
				Surface	1.1	21.7 21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.2 91.2	91.2	6.5 6.7	6.6		1.1 1.0	1.1		12.0 12.3	12.2	
M4	Rainy	Moderate	10:07	Middle	5.1	21.7 21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.0 91.0	91.0	6.7 6.7	6.7	6.6	1.9 1.8	1.8	1.7	3.9 4.0	4.0	6.7
				Bottom	9.0	21.6	21.6	8.2 8.2	8.2	35.2 35.2	35.2	91.0 91.1	91.1	6.7 6.7	6.7	6.7	2.1	2.2		4.1	4.0	1
		Moderate		Surface	1.0	21.7 21.7	21.7	8.2	8.2	35.0 35.0	35.0	91.5	91.6	6.7	6.7		1.2	1.2		3.8	3.8	5.6
M5	Rainy		11:17	Middle	5.5	21.7	21.7	8.2 8.2 8.2	8.2	35.0 35.1 35.0	35.1	91.6 90.8 91.0	90.9	6.7 6.6 6.5	6.6	6.6	2.0 2.0	2.0	1.8	3.8 4.4 4.7	4.6	
				Bottom	10.0	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.1	35.1	91.0 91.3 91.2	91.3	6.7 6.7	6.7	6.7	2.2 2.2	2.2		4.7 8.1 8.5	8.3	1
				Surface	-	-	-	-	-	-	-		-	-	-		-	-		-	-	7.0
M6	Rainy	Moderate	11:05	Middle	2.0	21.7	21.7	8.2	8.2	35.0	35.0	91.6	91.7	6.7	6.7	6.7	1.0 1.0	1.0	1.0	7.0	7.0	
				Bottom	-	21.7	-	8.2	-	35.0	-	91.8	-	6.7	-	-	-	-	1	7.0	7.6 7.4 7.2 8.7 5.2 5.1 4.9 5.7 4.5 4.6 3.5 5.4 6.6 11.7 9.5 5.2 9.1 12.2 4.0 4.0 3.8 4.6 8.3	1
Remarks:	*DA: Depth-A	l						-		-	L			-	L							

Remarks: \*DA: Depth-Averaged

Appendix I - Action and Limit Levels for Marine Water Quality on 18 May 2020 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level								
	Stations G1-G4, M1-M5	5									
<b>DO:</b> 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>								
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>								
	Station M6										
	Intake Level	<u>5.0 mg/L</u>	4.7 mg/L								
	Stations G1-G4, M1-M5										
		<u>19.3 NTU</u>	<u>22.2 NTU</u>								
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day								
	Station M6	<u>C2: 2.7 NTU</u>	<u>C2: 2.9 NTU</u>								
	Intake Level	10 0 N/TI/	10 A NTU								
	Stations G1-G4	<u>19.0 NTU</u>	<u>19.4 NTU</u>								
	Stations G1-G4	6.0 mg/L	6.9 mg/L								
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 10.1 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 11.0 mg/L								
	Stations M1-M5										
		6.2 mg/L	7.4 mg/L								
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day								
	Stations G1-G4, M1-M5	<u>C2: 10.1 mg/L</u>	<u>C2: 11.0 mg/L</u>								
	Stations G1-G4, W11-W13	- 	7.0 mg/I								
	Bottom	6.9 mg/L or 120% of upstream control station's SS at the same tide of the same day C2: 3.3 mg/L	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day C2: 3.6 mg/L								
	Station M6	I									
	Intake Level	8.3 mg/L	8.6 mg/L								

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# (Mid-Flood Tide)

	Weather	Sea	Sampling		, , I	Tempera	ature (°C)	D	Н	Salini	ty ppt	DO Satu	ration (%)	Dissolv	red Oxyger	(mg/L)	Т	urbidity(NT	U)	Susper	nded Solids	(mg/L)
Location	Condition	Condition**	Time	Depth	n (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.0	20.8 20.7	20.7	8.2 8.2	8.2	34.8 34.8	34.8	91.4 91.4	91.4	6.5 6.5	6.5	6.5	0.9 0.9	0.9		3.9 3.8	3.9	
C1	Rainy	Moderate	17:02	Middle	9.1	20.6 20.7	20.6	8.2 8.2	8.2	34.9 34.9	34.9	91.1 91.1	91.1	6.5 6.5	6.5	0.5	1.6 1.6	1.6	1.4	6.3 6.3	6.3	5.2
				Bottom	17.0	20.6 20.6	20.6	8.2 8.2	8.2	34.9 34.9	34.9	90.8 90.7	90.8	6.5 6.5	6.5	6.5	1.6 1.7	1.6		5.7 5.4	3.9 6.3 5.6 5.4 5.8 5.6 6.1 5.8 5.6 6.1 5.8 5.6 3.4 5.2 8.5 6.6 9.3 2.8 3.7 2.8 8.5 5.7 3.6 7.9 7.6 3.5 4.6 2.8 4.1 4.5 8.6 4.2 2.3 7.3	
				Surface	1.0	20.7 20.5	20.6	8.2 8.2	8.2	34.9 34.9	34.9	90.8 90.9	90.9	6.5 6.5	6.5	6.5	0.9 0.9	0.9		5.2 5.6	5.4	
C2	Rainy	Moderate	15:19	Middle	16.5	20.5 20.5	20.5	8.2 8.2	8.2	34.8 34.8	34.8	91.0 91.1	91.1	6.5 6.5	6.5	6.5	1.4	1.4	1.4	5.9 5.6	5.8	5.6
				Bottom	32.0	20.5 20.5	20.5	8.2 8.2	8.2	35.1 35.0	35.1	90.1 90.0	90.1	6.4 6.4	6.4 6.4	6.4	1.8 1.8	1.8		5.4 5.7	5.6	
				Surface	1.0	21.1 20.5	20.8	8.2 8.2	8.2	34.8 34.8	34.8	93.2 93.3	93.3	6.7 6.7	6.7	6.7	0.8 0.8	0.8		5.9 6.2	6.1	
G1	Rainy	Moderate	15:58	Middle	4.0	20.5 20.5	20.5	8.2 8.2	8.2	34.8 34.8	34.8	92.9 93.0	93.0	6.6 6.7	6.6		1.2 1.2	1.2	1.2	5.8 5.8	5.8	5.9
				Bottom	7.1	20.5 20.4	20.4	8.2 8.2	8.2	35.0 35.0	35.0	89.0 88.7	88.9	6.3 6.3	6.3	6.3	1.5 1.5	1.5		6.0 5.5	5.8	
				Surface	1.0	20.6 20.6	20.6	8.2 8.2	8.2	34.9 34.8	34.8	91.9 91.8	91.9	6.6 6.6	6.6	6.5	1.0 1.0	1.0		5.6 5.5	5.6	
G2	Rainy	Moderate	15:38	Middle	5.0	20.5 20.6	20.5	8.2 8.2	8.2	34.8 34.9	34.8	91.0 91.1	91.1	6.5 6.5	6.5	0.5	1.3 1.3	1.3	1.3	3.4 3.4	3.4	4.7
				Bottom	9.0	20.5 20.5	20.5	8.2 8.2	8.2	35.1 35.1	35.1	88.9 88.8	88.9	6.3 6.3	6.3	6.3	1.6 1.6	1.6		5.1 5.2	5.2	
				Surface	1.0	21.2 20.5	20.9	8.2 8.2	8.2	34.8 34.8	34.8	90.7 90.9	90.8	6.5 6.5	6.5	6.5	0.8 0.8	0.8		8.6 8.4	8.5	
G3	Rainy	Moderate	16:05	Middle	4.0	20.5 20.5	20.5	8.2 8.2	8.2	34.8 34.8	34.8	91.8 92.0	91.9	6.6 6.6	6.6	6.5	1.4 1.4	1.4	1.3	6.8 6.4	6.6	8.1
				Bottom	7.1	20.3 20.5	20.4	8.2 8.2	8.2	35.0 35.0	35.0	91.0 90.6	90.8	6.5 6.5	6.5	6.5	1.7 1.7	1.7		9.5 9.1	9.3	<u> </u>
		Moderate		Surface	1.0	21.7 20.6	21.1	8.2 8.2	8.2	34.8 34.8	34.8	92.3 92.6	92.5	6.6 6.6	6.6	6.6	1.2 1.2	1.2		2.8 2.7	2.8	
G4	G4 Rainy Modera		16:19	Middle	4.1	20.7 20.6	20.6	8.2 8.2	8.2	34.8 34.8	34.8	91.9 92.1	92.0	6.6 6.6	6.6	0.0	1.7 1.6	1.6	1.6	3.6 3.7	3.7	3.1
				Bottom	7.1	20.5 20.5	20.5	8.2 8.2	8.2	34.9 34.9	34.9	91.4 91.2	91.3	6.5 6.5	6.5	6.5	1.8 1.9	1.8		2.8 2.8	2.8	
		Moderate		Surface	1.1	20.8 20.7	20.8	8.2 8.2	8.2	34.8 34.8	34.8	90.9 90.9	90.9	6.5 6.5	6.5	6.5	0.8 0.8	0.8		8.4 8.6	8.5	5.9
M1	Rainy		15:44	Middle	3.0	20.5 20.6	20.6	8.2 8.2	8.2	34.8 34.8	34.8	90.9 90.9	90.9	6.5 6.5	6.5	0.0	1.6 1.6	1.6	1.5	5.7 5.6	5.7	
				Bottom	5.0	20.4 20.5	20.4	8.2 8.2	8.2	35.1 35.1	35.1	90.8 90.7	90.8	6.5 6.5	6.5	6.5	2.1 2.0	2.0		3.7 3.5	3.6	
				Surface	1.0	21.0 20.6	20.8	8.2 8.2	8.2	34.8 34.9	34.8	91.8 91.9	91.9	6.6 6.6	6.6	6.5	0.9 1.0	0.9		7.9 7.9	7.9	
M2	Rainy	Moderate	15:32	Middle	5.6	20.5 20.5	20.5	8.2 8.2	8.2	34.9 34.9	34.9	91.3 91.4	91.4	6.5 6.5	6.5	0.0	1.4 1.4	1.4	1.3	7.5 7.6	7.6	6.3
				Bottom	10.0	20.4 20.5	20.4	8.2 8.2	8.2	35.0 35.0	35.0	90.9 90.8	90.9	6.5 6.5	6.5	6.5	1.6 1.6	1.6		3.4 3.5	3.5	
				Surface	1.0	21.2 20.6	20.9	8.2 8.2	8.2	34.8 34.8	34.8	91.9 92.0	92.0	6.6 6.6	6.6	6.5	0.8 0.9	0.9		4.6 4.5	4.6	
М3	Rainy	Moderate	16:13	Middle	4.1	20.5 20.5	20.5	8.2 8.2	8.2	34.8 34.8	34.8	91.3 91.3	91.3	6.5 6.5	6.5	0	1.2 1.3	1.3	1.2	2.8 2.8	2.8	3.8
				Bottom	7.0	20.3 20.4	20.4	8.2 8.2	8.2	35.0 34.8	34.9	89.4 89.1	89.3	6.3 6.3	6.3	6.3	1.5 1.5	1.5		4.0 4.2	4.1	
				Surface	1.0	21.4 20.6	21.0	8.2 8.2	8.2	34.9 34.9	34.9	90.7 90.7	90.7	6.5 6.5	6.5	6.5	0.8 0.9	0.9		4.5 4.4	4.5	
M4	Rainy	Moderate	15:25	Middle	5.0	20.5 20.5	20.5	8.2 8.2	8.2	34.9 34.9	34.9	90.7 90.7	90.7	6.5 6.5	6.5	0.0	1.5 1.5	1.5	1.4	8.4 8.7	8.6	5.7
				Bottom	9.1	20.5 20.5	20.5	8.2 8.2	8.2	35.0 35.0	35.0	90.7 90.8	90.8	6.5 6.5	6.5	6.5	1.7 1.8	1.7		4.2 4.2	4.2	
				Surface	1.1	20.6 20.6	20.6	8.2 8.2	8.2	34.9 34.8	34.8	91.1 91.4	91.3	6.5 6.5	6.5	6.5	1.0 0.9	0.9		2.3 2.2	2.3	
M5	Rainy	Moderate	16:52	Middle	6.1	20.5 21.4	21.0	8.2 8.2	8.2	34.9 34.8	34.9	90.7 90.7	90.7	6.5 6.5	6.5	0.0	1.5 1.5	1.5	1.4	7.0 7.5	7.3	5.0
				Bottom	11.0	20.6 20.5	20.6	8.2 8.3	8.2	35.0 35.0	35.0	91.5 91.4	91.5	6.5 6.5	6.5	6.5	1.6 1.7	1.7		5.2 5.5	5.4	
				Surface	-	-	-	-	-	-	i	-	-		-	6.5	-	-		-	-	
M6	Rainy	Moderate	16:33	Middle	2.2	20.7 20.6	20.7	8.2 8.2	8.2	34.8 34.8	34.8	91.7 91.8	91.8	6.5 6.6	6.5	0.0	8.0 8.0	8.0	0.8	3.5 3.7	3.6	3.6
				Bottom	-	-	-	-	-	-	-	-	-		-	-	-	-		-	-	

Appendix I - Action and Limit Levels for Marine Water Quality on 18 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C1: 2.0 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C1: 2.1 NTU
	Station M6	l	I .
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		6.0 mg/L	6.9 mg/L
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 4.6 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 5.0 mg/L
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 4.6 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 5.0 mg/L
	Stations G1-G4, M1-M5	<u> </u>	
		6.9 mg/L	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C1: 6.7 mg/L</u>	<u>C1: 7.2 mg/L</u>
	Station M6	T	T
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

## (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	(m)		ature (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(NT			nded Solids	
Location	Condition	Condition**	Time	Берш	. (111)	Value 21.7	Average		Average	Value	Average	Value 91.3	Average	Value	Average	DA*	Value 0.9	Average	DA*	Value 8.3	Average	DA*
				Surface	1.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.3	91.3	6.7	6.7	6.7	0.9	0.9		8.1	8.2	
C1	Rainy	Moderate	11:30	Middle	8.5	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.0 91.0	91.0	6.7 6.6	6.6		1.7 1.8	1.7	1.6	6.3	6.3	7.3
				Bottom	16.0	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.1	35.1	90.9 90.8	90.9	6.7 6.6	6.6	6.6	2.1 2.1	2.1		7.4 7.5	7.5	
				Surface	1.1	21.7 21.7	21.7	8.1 8.1	8.1	35.0 35.0	35.0	91.3 91.2	91.3	6.7 6.7	6.7	6.7	1.1 1.0	1.1		8.4 8.5	8.5	
C2	Rainy	Moderate	10:01	Middle	16.1	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.5 91.5	91.5	6.7 6.7	6.7	6.7	3.0 3.0	3.0	2.1	5.4 5.1	5.3	5.5
				Bottom	31.0	21.5 21.5	21.5	8.2 8.2	8.2	35.2 35.2	35.2	90.3 90.1	90.2	6.6 6.6	6.6	6.6	2.3 2.3	2.3		2.8 2.7	2.8	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.8 92.9	92.9	6.7 6.8	6.8	6.8	1.0 1.0	1.0		3.6 3.8	3.7	
G1	Rainy	Moderate	10:37	Middle	3.8	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.1 92.3	92.2	6.8 6.8	6.8	0.0	1.6 1.6	1.6	1.4	5.4 5.4	5.4	4.6
				Bottom	6.5	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.1	35.1	91.3 90.9	91.1	6.7 6.7	6.7	6.7	1.7 1.7	1.7		4.8 4.6	4.7	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.0 91.9	92.0	6.7 6.7	6.7	6.7	1.1 1.1	1.1		4.1 4.1	4.1	
G2	Rainy	Moderate	10:20	Middle	5.1	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.0 91.0	91.0	6.7 6.7	6.7	0.7	2.0 2.0	2.0	1.8	7.8 7.3	7.6	6.4
				Bottom	9.1	21.6 21.5	21.6	8.2 8.2	8.2	35.2 35.2	35.2	89.5 89.0	89.3	6.5 6.5	6.5	6.5	2.3 2.5	2.4		7.3 7.5	7.4	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	90.7 90.8	90.8	6.5 6.6	6.6	0.7	1.0 1.0	1.0		7.4 6.9	7.2	
G3	Rainy	Moderate	10:43	Middle	3.7	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.8 91.9	91.9	6.7 6.7	6.7	6.7	1.1	1.1	1.1	8.8 8.5	8.7	7.0
				Bottom	6.6	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.2	35.1	90.1 89.9	90.0	6.6 6.6	6.6	6.6	1.2	1.2		5.3 5.1	5.2	
				Surface	1.1	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.5 92.7	92.6	6.6 6.8	6.7		0.9 1.0	0.9		5.0 5.1	5.1	
G4	Rainy	Moderate	10:59	Middle	3.7	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	92.1 92.3	92.2	6.7 6.8	6.8	6.7	1.7	1.7	1.5	4.8	4.9	5.2
				Bottom	6.5	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	90.5 90.1	90.3	6.6 6.6	6.6	6.6	1.8 1.8	1.8		5.7 5.6	5.7	
				Surface	1.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.1 91.1	91.1	6.6 6.6	6.6		1.0	1.0		4.6 4.4	4.5	
M1	Rainy	Moderate	10:27	Middle	3.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.1 91.1	91.1	6.7 6.7	6.7	6.6	1.6 1.7	1.6	1.5	4.4 4.7	4.6	4.2
				Bottom	5.1	21.5	21.5	8.2 8.2	8.2	35.2 35.2	35.2	90.8	90.8	6.7 6.7	6.7	6.7	1.7	1.7		3.5	3.5	
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.9 92.0	92.0	6.7 6.8	6.7		1.1	1.1		5.3 5.4	5.4	
M2	Rainy	Moderate	10:12	Middle	5.2	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.6 91.7	91.7	6.7 6.7	6.7	6.7	1.7	1.7	1.5	6.6 6.5	6.6	7.9
				Bottom	9.5	21.6 21.6	21.6	8.2 8.2	8.2	35.2 35.2	35.2	90.3	90.1	6.6 6.6	6.6	6.6	1.9 1.9	1.9		11.6 11.7	11.7	
				Surface	1.0	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.5 91.5	91.5	6.6 6.7	6.6		1.0	1.0		9.5 9.4	9.5	
МЗ	Rainy	Moderate	10:51	Middle	3.7	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.1 91.0	91.1	6.7 6.7	6.7	6.7	1.6 1.6	1.6	1.5	5.2 5.2	5.2	7.9
				Bottom	6.6	21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	89.5 89.3	89.4	6.6 6.5	6.5	6.5	1.9	1.8		9.1 9.1	9.1	1
				Surface	1.1	21.7 21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.2 91.2	91.2	6.5 6.7	6.6		1.1 1.0	1.1		12.0 12.3	12.2	
M4	Rainy	Moderate	10:07	Middle	5.1	21.7 21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.0 91.0	91.0	6.7 6.7	6.7	6.6	1.9 1.8	1.8	1.7	3.9 4.0	4.0	6.7
				Bottom	9.0	21.6	21.6	8.2 8.2	8.2	35.2 35.2	35.2	91.0 91.1	91.1	6.7 6.7	6.7	6.7	2.1	2.2		4.1	4.0	1
				Surface	1.0	21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.0	35.0	91.5 91.6	91.6	6.7 6.7	6.7		1.2	1.2		3.8 3.8	3.8	
M5	Rainy	Moderate	11:17	Middle	5.5	21.7 21.7 21.7	21.7	8.2 8.2	8.2	35.0 35.1 35.0	35.1	91.6 90.8 91.0	90.9	6.6 6.5	6.6	6.6	2.0	2.0	1.8	4.4 4.7	4.6	5.6
				Bottom	10.0	21.6 21.6	21.6	8.2 8.2	8.2	35.1 35.1	35.1	91.0 91.3 91.2	91.3	6.7 6.7	6.7	6.7	2.2 2.2	2.2		8.1 8.5	8.3	1
				Surface	-	-	-	-	-	-	-		-	-	-		-	-		-	-	
M6	Rainy	Moderate	11:05	Middle	2.0	21.7	21.7	8.2	8.2	35.0	35.0	91.6	91.7	6.7	6.7	6.7	1.0 1.0	1.0	1.0	7.0	7.0	7.0
				Bottom	-	21.7	-	8.2	-	35.0	-	91.8	-	6.7	-	-	-	-	1	7.0	-	1
Remarks:	*DA: Depth-A	l		l l				-		-	L			-	L							

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 20 May 2020 (Mid-Ebb Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 17	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	<u>.</u>	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
	G. 4. 356	<u>C2: 2.7 NTU</u>	<u>C2: 3.0 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	Γ	T .
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 7.6 mg/L</u>	<u>C2: 8.3 mg/L</u>
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 7.6 mg/L</u>	<u>C2: 8.3 mg/L</u>
	Stations G1-G4, M1-M5	3	
		<u>6.9 mg/L</u>	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.7 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 9.4 mg/L
	Station M6	<u></u>	<u> </u>
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

## (Mid-Flood Tide)

Control   Cont		Weather	Sea	Sampling		( )	Tempera	ature (°C)	D	Н	Salini	ty ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(mg/L)	Т	urbidity(NT	U)	Susper	nded Solids	(mg/L)
Case   Part	Location				Depth	n (m)	Value		Value		Value		Value					Value					DA*
Color   Reference   Total   Modelmone   Tota					Surface	1.0		20.7	8.2	8.2	34.8	34.8	91.4	91.4	6.5	6.5	6.5	0.9	0.9			3.9	
Reference   Refe	C1	Rainy	Moderate	17:02	Middle	9.1		20.6		8.2		34.9		91.1		6.5	0.5		1.6	1.4		6.3	5.2
Moderate					Bottom	17.0	20.6	20.6	8.2	8.2	34.9	34.9	90.8	90.8	6.5	6.5	6.5	1.6	1.6		5.7	5.6	<u></u>
Care   Rany   Moderate   15-19   Moderate   15-19   Moderate   15-10					Surface	1.0		20.6		8.2		34.9		90.9		6.5	6.5		0.9			5.4	
Rainy   Moderate   1505   Mo	C2	Rainy	Moderate	15:19	Middle	16.5	20.5	20.5	8.2	8.2	34.8	34.8	91.0	91.1	6.5	6.5	6.5	1.4	1.4	1.4	5.9	5.8	5.6
G1 Rairy Moderate Rai					Bottom	32.0	20.5	20.5	8.2	8.2	35.1	35.1	90.1	90.1	6.4	6.4	6.4	1.8	1.8		5.4	5.6	l
Color   Pair   Moderate   15:08   Moderate   15:09   Moderate   15:0					Surface	1.0		20.8		8.2		34.8		93.3		6.7	6.7		0.8			6.1	
Fig.	G1	Rainy	Moderate	15:58	Middle	4.0		20.5		8.2		34.8		93.0		6.6	0.7		1.2	1.2		5.8	5.9
Rainy   Moderate   10-8   20					Bottom	7.1		20.4		8.2		35.0		88.9		6.3	6.3		1.5			5.8	
Rainy   Moderate   15.38   Modele   5.0   20.5					Surface	1.0		20.6		8.2		34.8		91.9		6.6	6.5		1.0			5.6	
Rainy Moderate 16:00   9.0   20.5   20.9   8.2   34.8   34.8   90.9   90.8   6.5   6	G2	Rainy	Moderate	15:38	Middle	5.0		20.5		8.2		34.8		91.1		6.5	0.5		1.3	1.3		3.4	4.7
Rainy   Moderate   16:05   Mod					Bottom	9.0		20.5		8.2		35.1		88.9		6.3	6.3		1.6			5.2	
Rainy Moderate   16.05   Middle   4.0   20.5   20.5   8.2   8.2   8.3   8.8   91.8   91.8   91.8   91.8   6.6   6.6   6.6   1.4   1.4   1.4   1.3   6.8   6.6   6.5   6.5   6.5   1.7					Surface	1.0		20.9		8.2		34.8		90.8		6.5	6.5		0.8			8.5	
Rainy   Moderate   16:19   Moderate   16:19   Surface   1.0   20:5   2.1   8.2   8.2   34.8   34.8   34.8   90:9   90:0   6.6   6.6   6.6   1.2   1.2   2.8   2.8   2.7   2.1   8.2   8.2   34.8   34.8   90:9   90:0   6.5   6.5   6.5   6.5   6.5   1.2   1.2   2.8	G3	Rainy	Moderate	16:05	Middle	4.0		20.5		8.2		34.8		91.9		6.6	6.5		1.4	1.3		6.6	8.1
Moderate   16:19   Moderate   16:10   Moderate					Bottom	7.1		20.4		8.2		35.0		90.8		6.5	6.5		1.7			9.3	
Moderate   16:19   Moderate   16:10   Moderate					Surface	1.0		21.1		8.2		34.8		92.5		6.6	6.6		1.2			2.8	
M1 Rainy Moderate 15:42 Surface 1.1 20.8 8.2 8.2 8.4 8.4 8.4 8.9 9.9 9.9 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5	G4	Rainy	Moderate	16:19	Middle	4.1		20.6		8.2	34.8	34.8		92.0		6.6	6.0		1.6	1.6		3.7	3.1
M1 Rainy Moderate 15.44 Mode					Bottom	7.1		20.5		8.2		34.9		91.3		6.5	6.5		1.8			2.8	<u> </u>
M1 Rainy Moderate					Surface	1.1		20.8		8.2		34.8		90.9		6.5	6.5		0.8			8.5	
M2 Rainy Moderate 15:32 Surface 1.0 21.0 20.8 8.2 8.2 34.9 34.9 91.8 91.9 91.8 6.6 6.6 6.6 6.6 6.6 6.6 6.6 6.6 6.6 6	M1	Rainy	Moderate	15:44	Middle	3.0		20.6		8.2		34.8		90.9		6.5	6.5		1.6	1.5		5.7	5.9
M2 Rainy Moderate Rainy Rainy Moderate Rainy					Bottom	5.0		20.4		8.2		35.1		90.8		6.5	6.5		2.0			3.6	
M2 Rainy Moderate 15:32 Middle 5.6 20.5 20.5 8.2 8.2 34.9 34.9 91.4 91.4 6.5 6.5 6.5 6.5 1.4 1.4 1.4 1.3 7.6 7.6 6.3     Bottom 10.0 20.4 8.2 8.2 35.0 35.0 90.9 90.8 6.5 6.5 6.5 6.5 6.5 1.6 1.6 1.6 1.6 3.5 3.5 3.5 3.5     M3 Rainy Moderate 16:13 Middle 4.1 20.5 20.9 8.2 8.2 34.8 34.8 34.8 91.9 92.0 6.6 6.6 6.6 6.6 6.6 6.6 6.6 0.9 0.9 0.9 0.9 0.9 0.9 0.9 0.9 0.9 0.9					Surface	1.0		20.8		8.2		34.8		91.9		6.6	6.5		0.9			7.9	
M3 Rainy Moderate 16:13 Surface 1.0 21.4 20.5 8.2 8.2 34.8 34.8 91.9 90.7 90.7 6.5 6.5 6.5 1.5 1.5 1.5 1.4 8.4 8.6 5.7 8.2 8.2 34.9 34.9 34.9 90.7 90.7 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.5 1.5 1.4 8.4 8.6 5.7 8.2 8.2 34.8 34.8 91.4 91.3 91.3 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1	M2	Rainy	Moderate	15:32	Middle	5.6		20.5		8.2		34.9		91.4		6.5	5.5		1.4	1.3		7.6	6.3
M3         Rainy         Moderate         16:13         Middle         4.1         20.6         20.9         8.2         34.8         34.8         91.3         91.3         6.5         6.5         0.9         0.9         4.5         4.0         2.8         3.8         3.8         34.8         91.3         91.3         6.5         6.5         6.5         0.9         0.9         4.5         4.0         2.8         2.8         3.8         34.8         91.3         91.3         6.5         6.5         6.5         1.2         1.3         1.2         2.8         2.8         2.8         3.8         34.8         91.3         91.3         6.5         6.5         6.5         6.5         1.5         1.5         2.8         2.8         2.8         34.9         99.7         90.7         6.5         6.5         6.5         6.5         0.9         0.9         4.5         4.0 <th< td=""><td></td><td></td><td></td><td></td><td>Bottom</td><td>10.0</td><td></td><td>20.4</td><td></td><td>8.2</td><td></td><td>35.0</td><td></td><td>90.9</td><td></td><td>6.5</td><td>6.5</td><td></td><td>1.6</td><td></td><td></td><td>3.5</td><td><u> </u></td></th<>					Bottom	10.0		20.4		8.2		35.0		90.9		6.5	6.5		1.6			3.5	<u> </u>
M3         Rainy         Moderate         16:13         Middle         4.1         20.5 20.5 20.5 8.2 20.5 8.2 20.5 8.2 34.8 34.8 34.8 91.3 91.3 91.3 6.5 6.5 6.5 1.3 1.3 1.2 2.8 2.8 2.8 2.8 2.8 34.8 34.8 91.3 91.3 91.3 91.3 6.5 6.5 6.5 1.3 1.3 1.2 2.8 2.8 2.8 2.8 2.8 2.8 2.8 2.8 2.8 2					Surface	1.0		20.9		8.2		34.8		92.0		6.6	6.5		0.9			4.6	
M4 Rainy Moderate 15:25 Surface 1.0 20.4 20.5 20.5 8.2 8.2 34.9 34.9 90.7 90.7 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5	М3	Rainy	Moderate	16:13	Middle	4.1	20.5	20.5	8.2	8.2	34.8	34.8	91.3	91.3	6.5	6.5	0.0	1.3	1.3	1.2	2.8	2.8	3.8
M4 Rainy Moderate 15:25 Middle 5.0 20.5 20.5 8.2 8.2 34.9 34.9 90.7 90.7 6.5 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.4 8.4 8.6 8.6 5.7 8.2 8.2 34.9 34.9 90.7 90.7 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5 6.5					Bottom	7.0		20.4		8.2		34.9		89.3		6.3	6.3		1.5			4.1	
M4 Rainy Moderate 15:25 Middle 5.0 20.5 20.5 8.2 8.2 34.9 34.9 90.7 90.7 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.4 8.7 8.6 5.7 8.2 8.2 34.9 90.7 90.7 90.7 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.4 8.7 8.6 5.7 8.2 8.2 8.2 8.2 8.2 8.2 8.2 8.2 8.2 8.2					Surface	1.0		21.0		8.2		34.9		90.7		6.5	6.5	0.9	0.9			4.5	
M6 Rainy Moderate Rainy Rai	M4	Rainy	Moderate	15:25	Middle	5.0	20.5	20.5	8.2	8.2	34.9	34.9	90.7	90.7	6.5 6.5	6.5	0.0	1.5	1.5	1.4	8.7	8.6	5.7
M5 Rainy Moderate 16:52 Middle 6.1 20.6 20.6 8.2 8.2 34.8 34.9 90.7 90.7 6.5 6.5 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.4 70.0 75.5 7.3 5.0 91.4 91.5 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1					Bottom	9.1		20.5		8.2		35.0		90.8		6.5	6.5		1.7			4.2	
M5 Rainy Moderate 16:52 Middle 6.1 20.5 21.4 21.0 8.2 8.2 34.8 34.9 90.7 90.7 6.5 6.5 6.5 1.5 1.5 1.5 1.5 1.5 7.3 5.0 90.7 90.7 90.7 90.7 90.7 90.7 90.7 90					Surface	1.1		20.6		8.2	34.8	34.8		91.3		6.5	6.5		0.9			2.3	
M6 Rainy Moderate 16:33 Middle 2.2 20.7 20.7 8.2 8.2 8.2 34.8 34.8 91.7 91.8 6.5 6.5 6.5 6.5 8.0 8.0 8.0 0.8 3.5 3.6 3.6	M5	Rainy	Moderate	16:52	Middle	6.1	21.4	21.0	8.2	8.2	34.8	34.9	90.7	90.7	6.5	6.5	0.0	1.5	1.5	1.4	7.5	7.3	5.0
M6 Rainy Moderate 16:33 Middle 2.2 20.7 20.7 8.2 8.2 8.2 34.8 34.8 91.7 91.8 6.5 6.5 6.5 8.0 8.0 0.8 3.5 3.7 3.6 3.6					Bottom	11.0		20.6		8.2		35.0		91.5		6.5	6.5		1.7			5.4	
M6 Rainy Moderate 16:33 Middle 2.2 20.7 8.2 8.2 34.8 34.8 91.7 91.8 6.5 6.5 8.0 8.0 0.8 3.5 3.6 3.6					Surface	-	-	-	-	-	-	-	-	-	-	-	6.5	-	-		-	-	
	M6	Rainy	Moderate	16:33	Middle	2.2		20.7		8.2		34.8		91.8		6.5	0.5		8.0	0.8		3.6	3.6
					Bottom	-	-	-		-	-	-		-		-	-	-	-			-	<u> </u>

\*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 20 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	<u> </u>	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C1: 3.0 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C1: 3.3 NTU
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
	Surface	or 120% of upstream control station's SS at the same tide of the same day	same day
	Stations M1-M5	<u>C1: 7.8 mg/L</u>	<u>C1: 8.5 mg/L</u>
SS in mg/L (See Note 2 and 4)	Surface	6.2 mg/L or 120% of upstream control station's SS at the same tide of the same day C1: 7.8 mg/L	7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day C1: 8.5 mg/L
	Stations G1-G4, M1-M5	5	
	Bottom Station M6	6.9 mg/L or 120% of upstream control station's SS at the same tide of the same day C1: 4.7 mg/L	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day C1: 5.1 mg/L
	Intake Level	8 2 ma/I	8 6 ma/I
	make Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 22 May 2020

### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Tempera	ture (°C)		Н		ity ppt		ration (%)		ed Oxyger			urbidity(NT			ded Solids	
Location	Condition	Condition**	Time				Average	Value 8.2	Average	Value 32.2	Average	Value 81.6	Average	Value 5.5	Average	DA*	Value 0.6	Average	DA*	Value 4.5	Average	DA*
				Surface	1.2	25.8	25.8	8.2	8.2	32.2	32.2	81.5	81.6	5.5	5.5	5.0	0.6	0.6		4.6	4.6	
C1	Sunny	Moderate	11:49	Middle	9.0	24.9 24.9	24.9	8.1 8.1	8.1	33.4 33.4	33.4	65.9 66.4	66.2	4.5 4.6	4.5	0.0	1.8 1.8	1.8	1.4	4.6 4.7	4.7	4.8
				Bottom	17.1	24.7	24.7	8.1	8.1	33.8	33.8	64.8	64.8	4.4	4.4	4.4	1.8	1.8		5.3	5.3	
						24.6 25.8		8.1 7.9		33.8 31.3		64.7 67.2		4.4 4.6			1.8 2.1			5.3 6.9		
				Surface	1.1	25.8	25.8	7.9	7.9	31.3	31.3	67.2	67.2	4.6	4.6	4.5	2.1	2.1		7.2	7.1	
C2	Sunny	Moderate	11:00	Middle	16.0	25.1 25.2	25.1	8.0 8.0	8.0	32.8 32.8	32.8	63.4 63.5	63.5	4.3 4.3	4.3		2.5 2.5	2.5	2.1	3.8 3.8	3.8	5.2
				Bottom	31.1	24.6	24.6	8.0	8.0	34.1	34.1	65.6	65.7	4.5	4.5	4.5	1.5	1.5		4.7	4.8	
				Surface	1.2	24.6 25.9	25.9	8.0 8.2	8.2	34.1 31.3	31.4	65.7 78.2	77.7	4.5 5.3	5.3		1.6 2.5	2.7		4.8 2.8	2.8	
				Surface	1.2	25.9	25.9	8.2	0.2	31.5	31.4	77.2	11.1	5.3	5.5	5.3	3.0	2.1		2.8	2.0	
G1	Sunny	Moderate	11:23	Middle	4.1	25.6 25.6	25.6	8.2 8.2	8.2	32.6 32.5	32.5	76.9 76.8	76.9	5.2 5.2	5.2		0.8 1.3	1.0	1.8	5.7 5.6	5.7	5.1
				Bottom	7.1	25.4 25.2	25.3	8.2 8.2	8.2	32.9 33.2	33.1	69.1 68.0	68.6	4.7 4.6	4.7	4.7	1.5 1.9	1.7		6.8 6.6	6.7	
				Surface	1.3	25.6	25.6	8.1	8.1	32.5	32.5	73.5	73.5	5.0	5.0		2.8	2.8		6.4	6.4	
G2	C	Madaata	44:44			25.6 25.4		8.1 8.1		32.5 33.0		73.4 72.7		5.0 5.0		5.0	2.8 1.2		2.0	6.4 5.3		0.7
G2	Sunny	Moderate	11:14	Middle	5.1	25.4	25.4	8.1	8.1	32.8	32.9	72.9	72.8	5.0	5.0		1.8	1.5	3.0	5.4	5.4	6.7
				Bottom	9.0	24.7 24.7	24.7	8.1 8.1	8.1	34.1 34.1	34.1	61.5 60.8	61.2	4.2 4.2	4.2	4.2	4.9 4.7	4.8		8.1 8.3	8.2	
				Surface	1.1	26.0 26.0	26.0	8.2 8.2	8.2	30.8 30.8	30.8	79.0 79.5	79.3	5.4	5.4		0.7	0.7		26.7 27.0	26.9	
G3	Sunny	Moderate	11:27	Middle	4.1	25.7	25.7	8.2	8.2	32.5	32.5	78.3	78.2	5.4 5.3	5.3	5.4	0.7	0.6	1.2	5.6	5.7	12.8
	Cumy	Moderate				25.7 24.8		8.2 8.1		32.5 33.8		78.1 62.7		5.3 4.3			0.6 2.3			5.7 5.8		12.0
				Bottom	7.0	24.8	24.8	8.1	8.1	33.8	33.8	62.0	62.4	4.2	4.3	4.3	2.4	2.4		5.8	5.8	
				Surface	1.0	26.0 26.0	26.0	8.1 8.2	8.1	31.0 31.2	31.1	74.7 75.8	75.3	5.1 5.2	5.1		0.7 0.7	0.7		8.8 9.0	8.9	
G4	Sunny	Moderate	11:33	Middle	4.1	25.4	25.5	8.2	8.2	32.8	32.6	70.5	70.7	4.8	4.8	5.0	1.2	1.1	1.3	6.8	6.8	6.4
				Bottom	7.1	25.6 24.9	24.8	8.2 8.1	8.1	32.4 33.7	33.9	70.9 61.2	61.4	4.8 4.2	4.2	4.2	1.0 2.0	2.1		6.7 3.6	3.7	
						24.7 25.8		8.1 8.1		34.0 31.5		61.6 74.0		4.2 5.0		4.2	2.3 3.1			3.7 4.1		
				Surface	1.0	25.8	25.8	8.1	8.1	31.5	31.5	73.6	73.8	5.0	5.0	4.9	3.1	3.1		4.1	4.1	
M1	Sunny	Moderate	11:19	Middle	3.1	25.5 25.7	25.6	8.1 8.1	8.1	32.5 31.8	32.2	70.1 72.2	71.2	4.8 4.9	4.9		4.4 3.9	4.2	3.9	3.8 3.8	3.8	4.6
				Bottom	5.0	25.4 25.3	25.3	8.1 8.1	8.1	32.8 33.0	32.9	68.5 67.3	67.9	4.7 4.6	4.6	4.6	4.3 4.5	4.4		5.8 5.9	5.9	
				Surface	1.1	25.8	25.8	8.1	8.1	32.0	32.0	78.9	78.5	5.4	5.3		0.7	0.7		5.7	5.7	
				Surface		25.8 25.2		8.1 8.1		32.0 33.1		78.1 69.8		5.3 4.8	5.5	5.0	0.8 1.1	0.7		5.6 3.3		
M2	Sunny	Moderate	11:09	Middle	6.0	25.3	25.3	8.1	8.1	33.1	33.1	70.0	69.9	4.8	4.8		1.0	1.1	1.1	3.3	3.3	3.8
				Bottom	11.0	24.4 24.4	24.4	8.1 8.1	8.1	34.6 34.6	34.6	63.3 62.4	62.9	4.3 4.3	4.3	4.3	2.0	1.6		2.4	2.4	
				Surface	1.1	26.0	26.0	8.2	8.2	30.9	30.8	78.1	78.2	5.3	5.3		0.7	0.7		3.6	3.6	
M3	Sunny	Moderate	11:30	Middle	4.0	26.0 25.7	25.7	8.2 8.2	8.2	30.8 32.4	32.2	78.2 77.2	77.2	5.3 5.2	5.2	5.3	0.7	0.6	1.1	3.6 4.6	4.6	3.7
IVIO	Julily	wiouerate	11.00			25.8 24.9		8.2 8.1		31.9 33.6		77.1 64.5		5.3 4.4			0.6 1.9		1.1	4.5 2.8		3.1
				Bottom	7.0	24.8	24.9	8.1	8.1	33.7	33.7	60.9	62.7	4.2	4.3	4.3	2.1	2.0		2.9	2.9	
				Surface	1.0	25.7 25.7	25.7	8.1 8.1	8.1	32.4 32.4	32.4	78.9 78.7	78.8	5.4 5.3	5.4		0.6 0.6	0.6		6.5 6.6	6.6	
M4	Sunny	Moderate	11:06	Middle	5.0	25.5	25.5	8.1	8.1	32.9	32.8	76.3	76.6	5.2	5.2	5.3	0.6	0.6	0.7	4.7	4.8	5.1
	,			Bottom	9.0	25.5 25.2	25.2	8.1 8.1	8.1	32.8 33.2	33.2	76.9 70.2	70.2	5.2 4.8		4.8	0.6	0.9		4.9 3.9	3.9	
						25.2		8.1		33.2		70.1		4.8	4.8	4.5	0.9			3.8		
				Surface	1.1	25.8 25.8	25.8	8.2 8.2	8.2	31.9 31.9	31.9	81.1 81.0	81.1	5.5 5.5	5.5	5.2	0.7 0.7	0.7		3.8 3.7	3.8	
M5	Sunny	Moderate	11:44	Middle	6.0	25.3 25.3	25.3	8.1 8.1	8.1	32.7 32.7	32.7	71.7 72.1	71.9	4.9 4.9	4.9	J.2	1.5 1.4	1.4	1.5	5.1 5.3	5.2	4.5
				Bottom	11.1	24.8	24.8	8.1	8.1	33.6	33.5	65.6	65.5	4.5	4.5	4.5	2.3	2.2	-	4.5	4.5	
		<del>                                     </del>				24.8		8.1		33.5		65.4		4.5			2.2			4.4		
				Surface		-										5.2						
M6	Sunny	Moderate	11:40	Middle	2.3	25.8 25.7	25.7	8.2 8.2	8.2	32.1 32.3	32.2	77.0 76.8	76.9	5.2 5.2	5.2		0.6 0.6	0.6	0.6	3.0 3.1	3.1	3.1
				Bottom			-			-				-		1	-			-		
		<u> </u>	1												<u> </u>							

<sup>\*</sup>DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 22 May 2020 (Mid-Ebb Tide)

<u>Parameter</u> (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day <u>C2: 1.8 NTU</u>	or 130% of upstream control station's Turbidity at the same tide of the same day  C2: 2.0 NTU
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.5 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C2: 9.2 mg/L
	Stations M1-M5	<u>02. 6.5 mg/L</u>	<u>02. 7.2 mg/D</u>
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C2: 8.5 mg/L	or 130% of upstream control
	Stations G1-G4, M1-M5		
	Bottom	6.9 mg/L  or 120% of upstream control station's SS at the same tide of the same day  C2: 5.7 mg/L	7.9 mg/L  or 130% of upstream control station's SS at the same tide of the same day  C2: 6.2 mg/L
	Station M6	<u>C2. 3./ Illg/L</u>	C2. 0.2 Mg/L
	Intake Level	8.3 mg/L	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 22 May 2020

## (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth (m)	Temper	ature (°C)	р	Н	Salin	ity ppt	DO Satu	ration (%)	Dissolv	ved Oxygen	(mg/L)	Т	urbidity(NT		Susper	ded Solids	
Location	Condition	Condition**	Time	Deptil (III)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface 1	.1 25.9 25.8	25.8	8.2 8.2	8.2	32.1 32.1	32.1	82.0 82.2	82.1	5.6 5.6	5.6	- 4	0.5 0.5	0.5		4.7 4.8	4.8	
C1	Sunny	Moderate	18:29	Middle 9	1 24.9	24.9	8.1	8.1	33.4	33.4	66.3	66.8	4.5	4.6	5.1	1.8	1.7	1.4	4.6	4.6	5.3
				Bottom 17	24.9	24.7	8.1 8.1	8.1	33.4 33.6	33.7	67.2 65.0	64.8	4.6 4.5	4.4	4.4	1.7	1.9		4.6 6.6	6.7	
				Surface 1	1 25.8	25.8	8.1 8.0	8.0	33.8 31.4	31.4	64.6 66.7	66.8	4.4	4.6		2.2	2.2		6.7 4.5	4.6	
					25.8		8.0		31.4 32.9		66.8 64.2		4.6 4.4		4.5	2.2			4.6 6.7		
C2	Sunny	Moderate	17:40	Middle 16	25.1	25.1	8.0	8.0	33.0	32.9	64.2	64.2	4.4	4.4		2.2	2.2	2.0	6.7	6.7	5.1
				Bottom 31	.0 24.7 24.7	24.7	8.1 8.1	8.1	33.9 33.9	33.9	65.9 65.7	65.8	4.5 4.5	4.5	4.5	1.6 1.7	1.7		3.9 4.0	4.0	
				Surface 1	.1 25.9 25.9	25.9	8.2 8.2	8.2	31.4 31.5	31.5	77.0 77.1	77.1	5.2 5.3	5.2	5.2	2.9 3.2	3.0		6.2 6.3	6.3	
G1	Sunny	Moderate	18:03	Middle 4	.2 25.7 25.7	25.7	8.2 8.2	8.2	32.5 32.2	32.3	76.0 76.0	76.0	5.2 5.2	5.2	3.2	1.5 1.4	1.4	1.9	7.2 7.0	7.1	6.2
				Bottom 7	2E 4	25.3	8.2 8.2	8.2	32.9 33.1	33.0	70.1 69.3	69.7	4.8 4.7	4.8	4.8	1.2 1.2	1.2		5.3 5.4	5.4	
				Surface 1	25.6	25.6	8.1 8.1	8.1	32.2 32.2	32.2	72.3 72.3	72.3	4.9 4.9	4.9		3.4 3.4	3.4		7.9 7.8	7.9	
G2	Sunny	Moderate	17:54	Middle 5	25.2	25.3	8.1 8.1	8.1	33.1 33.0	33.0	70.4 71.1	70.8	4.8 4.9	4.8	4.9	1.5	1.6	3.3	4.1 4.1	4.1	5.5
				Bottom 9	.0 24.6	24.6	8.1	8.1	34.1 34.1	34.1	60.6	60.4	4.2	4.1	4.1	4.9	4.8		4.4	4.5	
				Surface 1	2 26.1	26.1	8.1 8.1	8.1	30.7	30.7	76.7	77.2	5.2	5.3		0.7	0.7		4.2	4.3	
G3	Sunny	Moderate	18:06		26.1	25.7	8.2 8.2	8.2	30.7 32.5	32.2	77.7 77.3	77.4	5.3 5.3	5.3	5.3	0.7	0.6	1.1	4.3 8.3	8.2	5.3
				Bottom 7	25.8	24.8	8.2 8.1	8.1	32.0 33.8	33.7	77.5 62.6	62.3	5.3 4.3	4.3	4.3	0.7 2.1	2.0		8.1 3.5	3.5	
					24.8		8.1 8.2		33.7 31.0		62.0 80.0		4.2 5.5		4.5	2.0 0.6			3.4 2.8		
					26.0	26.0	8.2 8.2	8.2	31.2 32.6	31.1	79.9 73.5	80.0	5.4 5.0	5.4	5.2	0.6 1.5	0.6		2.9 9.8	2.9	
G4	Sunny	Moderate	18:14		25.5	25.5	8.2 8.1	8.2	32.6 33.4	32.6	73.6	73.6	5.0	5.0		1.5	1.5	1.5	10.2 7.3	10.0	6.8
				Bottom 7	24.9	24.9	8.1	8.1	33.6	33.5	60.6	61.2	4.2	4.2	4.2	2.4	2.3		7.7	7.5	
				Surface 1	25.7	25.7	8.1 8.1	8.1	32.1 32.1	32.1	69.9 69.9	69.9	4.8	4.8	4.7	4.0	4.0		3.9	3.9	
M1	Sunny	Moderate	17:58	Middle 3	.1 25.5	25.5	8.1 8.1	8.1	32.5 32.4	32.5	69.3 69.6	69.5	4.7 4.7	4.7		4.6 4.3	4.4	4.3	4.1 4.2	4.2	3.6
				Bottom 5	.0 25.4 25.4	25.4	8.1 8.1	8.1	32.8 32.9	32.8	68.5 68.0	68.3	4.7 4.6	4.7	4.7	4.5 4.5	4.5		2.7 2.7	2.7	
				Surface 1	.2 25.6 25.6	25.6	8.1 8.1	8.1	32.4 32.5	32.4	74.3 73.4	73.9	5.1 5.0	5.0	4.8	0.8	0.9		7.1 6.9	7.0	
M2	Sunny	Moderate	17:49	Middle 6	.0 24.9 25.2	25.0	8.1 8.1	8.1	33.6 33.1	33.4	65.4 66.1	65.8	4.5 4.5	4.5	4.0	1.8 1.4	1.6	1.6	8.6 8.8	8.7	8.7
				Bottom 11	.1 24.4 24.4	24.4	8.1 8.1	8.1	34.5 34.6	34.5	62.7 62.5	62.6	4.3 4.3	4.3	4.3	2.2 2.3	2.3		10.3 10.4	10.4	
				Surface 1	.1 26.1	26.1	8.2 8.2	8.2	30.8 30.8	30.8	79.7 79.4	79.6	5.4 5.4	5.4		0.7 0.7	0.7		3.9 3.9	3.9	
М3	Sunny	Moderate	18:10	Middle 4	.1 25.4 25.5	25.4	8.2 8.2	8.2	32.9 32.8	32.8	68.6 73.6	71.1	4.7 5.0	4.8	5.1	1.2	1.1	1.9	3.6 3.7	3.7	3.3
				Bottom 7	.1 24.6 24.5	24.6	8.1 8.1	8.1	34.1 34.2	34.2	59.8 58.6	59.2	4.1 4.0	4.1	4.1	3.6 3.9	3.8		2.4	2.4	
				Surface 1	.0 25.8	25.8	8.1	8.1	32.3	32.3	77.8	78.1	5.3	5.3		0.5	0.5		3.4	3.4	
M4	Sunny	Moderate	17:45	Middle 5	25.8	25.5	8.1 8.1	8.1	32.3 32.9	32.8	78.3 75.7	76.1	5.3	5.2	5.2	0.6	0.6	0.7	3.3	3.5	3.8
					25.5	25.1	8.1 8.1	8.1	32.8	33.3	76.4 68.3	68.3	5.2 4.7	4.7	4.7	1.1	1.1		3.5 4.6	4.7	
					.0 25.1	25.8	8.1 8.2	8.2	33.3 31.9	31.9	68.2 80.6	80.8	5.5	5.5		0.7	0.7		2.4	2.4	
M5	Sunny	Moderate	18:24		25.8 0 25.2	25.2	8.2 8.1	8.1	31.9 32.9	32.9	80.9 70.2	70.5	5.5 4.8	4.8	5.2	0.7 1.8	1.7	1.7	2.4 3.9	4.0	3.4
	,				25.2	24.6	8.1 8.1	8.1	32.9 34.0	34.0	70.8 66.1	65.9	4.8 4.5	4.5	4.5	1.7 2.6	2.7		4.0 3.9	3.9	
					24.6	24.0	8.1		34.0	34.0	65.6	05.9	4.5	4.5	7.0	2.7	2.1		3.9	5.5	
Mc	C	Madazzi	40.46	Gunado	25.7		8.2		32.4		76.8		5.2		5.2	8.0		0.7	5.3		<b>.</b>
M6	Sunny	Moderate	18:18		25.7	25.7	8.2	8.2	32.4	32.4	76.8	76.8	5.2	5.2		8.0	8.0	0.7	5.3	5.3	5.3
				Bottom -									-								

<sup>\*\*</sup>DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 22 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 7	Depth Average	4.9 mg/L	4.6 mg/L
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day
	G. 4. 256	<u>C1: 2.2 NTU</u>	<u>C1: 2.4 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	T	T
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
	Surface	or 120% of upstream control station's SS at the same tide of the same day	same day
		<u>C1: 5.7 mg/L</u>	C1: 6.2 mg/L
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	same day
		<u>C1: 5.7 mg/L</u>	<u>C1: 6.2 mg/L</u>
	Stations G1-G4, M1-M5	<u> </u>	1
		<u>6.9 mg/L</u>	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		C1: 8.0 mg/L	C1: 8.6 mg/L
	Station M6	ı	1
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 05/25/2020

### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	) (m)	Tempera			Н	Salini			ration (%)		ed Oxyger			urbidity(NT			ded Solids	
Location	Condition	Condition**	Time	-		Value 25.4	Average	Value 7.9	Average	Value 32.6	Average	Value 78.7	Average	Value 5.4	Average	DA*	Value 1.8	Average	DA*	Value 2.9	Average	DA*
				Surface	1.0	25.4 25.3	25.4	7.9	7.9	32.7 33.0	32.7	77.7 74.9	78.2	5.3	5.3	5.2	1.7	1.7		3.0	3.0	1
C1	Sunny	Calm	9:27	Middle	9.0	25.3	25.3	8.0	8.0	33.4	33.2	72.3	73.6	5.1 4.9	5.0		3.0	2.9	2.5	5.0 5.0	5.0	5.6
				Bottom	17.1	25.3 25.2	25.2	8.0 8.0	8.0	33.4 33.5	33.4	70.2 69.1	69.7	4.8 4.7	4.7	4.7	2.8 2.7	2.8		8.7 8.9	8.8	<u> </u>
				Surface	1.1	25.4 25.4	25.4	7.8 7.8	7.8	32.5 32.4	32.4	65.6 64.8	65.2	4.5 4.4	4.5	4.4	3.1 3.1	3.1		6.2 6.4	6.3	
C2	Sunny	Calm	8:15	Middle	16.1	25.3 25.3	25.3	7.8 7.8	7.8	32.5 32.6	32.6	63.8 63.5	63.7	4.4 4.3	4.3		3.1 3.2	3.1	3.1	3.4 3.4	3.4	4.2
				Bottom	31.0	25.3 25.3	25.3	7.9 7.9	7.9	32.7 32.8	32.7	62.9 62.9	62.9	4.3 4.3	4.3	4.3	3.3 3.0	3.2		3.0 2.9	3.0	
				Surface	1.1	25.3 25.3	25.3	8.0 8.0	8.0	32.6 32.7	32.7	70.0 69.7	69.9	4.8 4.8	4.8		1.6 1.5	1.6		3.6 3.6	3.6	
G1	Sunny	Calm	8:48	Middle	4.1	25.3 25.3	25.3	8.0 8.0	8.0	33.5 33.5	33.5	69.0 68.9	69.0	4.7 4.7	4.7	4.7	1.0	1.0	1.4	8.3 8.4	8.4	5.0
				Bottom	7.0	25.3 25.3	25.3	8.0 8.0	8.0	33.6 33.7	33.7	68.6 68.1	68.4	4.7 4.6	4.6	4.6	1.5 1.6	1.5	•	3.0	3.0	1
				Surface	1.1	25.4 25.4	25.4	7.8 8.0	7.9	33.3 33.3	33.3	72.0 71.3	71.7	4.9 4.9	4.9		1.0	0.9		1.7	1.8	
G2	Sunny	Calm	8:35	Middle	5.1	25.3 25.3	25.3	7.9 8.0	7.9	33.6 33.6	33.6	71.3 71.4	71.4	4.9 4.9	4.9	4.9	0.8	0.8	1.0	8.2 8.2	8.2	6.7
				Bottom	9.0	25.2 25.2	25.2	7.9 8.0	8.0	33.7 33.7	33.7	68.6 68.3	68.5	4.7 4.6	4.7	4.7	1.1	1.1		10.1	10.3	
				Surface	1.0	25.3	25.3	8.0	8.0	33.0	33.1	71.2	70.8	4.9	4.8		1.2	1.2		15.8	15.8	
G3	Sunny	Calm	8:55	Middle	4.0	25.3 25.2	25.2	8.0	8.0	33.2 33.4	33.5	70.4 69.0	68.8	4.8	4.7	4.8	1.3	1.4	1.3	15.8 26.8	26.6	17.3
				Bottom	7.1	25.2 25.2 25.3	25.3	8.0 8.0	8.0	33.6 33.7 33.7	33.7	68.5 67.7	68.3	4.7 4.6 4.7	4.6	4.6	1.4 1.4 1.4	1.4		26.4 9.4 9.6	9.5	1
				Surface	1.1	25.3	25.3	7.9	7.9	33.2	33.2	68.9 69.7	69.7	4.8	4.7		1.2	1.2		3.3	3.4	
G4	Sunny	Calm	9:08	Middle	4.1	25.3 25.2	25.2	7.9 8.0	8.0	33.2 33.6	33.6	69.6 68.0	68.0	4.7 4.6	4.6	4.7	1.2	1.6	1.3	3.4 4.8	4.8	4.8
	,			Bottom	7.0	25.2 25.3	25.3	8.0	8.0	33.6 33.8	33.8	67.9 68.4	68.4	4.6 4.6	4.6	4.6	1.6	1.2		6.3	6.3	1
				Surface	1.1	25.3 25.5	25.5	8.0	8.0	33.8 32.2	32.4	68.3 72.4	72.0	4.6	4.9		1.1	1.2		6.2 4.8	4.8	
M1	Sunny	Calm	8:42	Middle	3.0	25.4 25.4	25.4	8.0	8.0	32.6 33.3	33.4	71.6 69.6	69.2	4.9 4.7	4.7	4.8	1.1	1.0	1.2	4.8 3.8	3.8	4.6
	,			Bottom	5.1	25.3 25.3	25.3	8.0	8.0	33.4 33.6	33.6	68.7 66.9	66.1	4.7	4.5	4.5	1.0	1.5		3.7 5.2	5.3	1
				Surface	1.1	25.3 25.3	25.3	8.0	8.0	33.6 33.4	33.4	65.3 74.1	73.7	4.4 5.0	5.0		1.5 0.8	0.8		5.3 4.0	4.1	
M2	Sunny	Calm	8:28	Middle	6.0	25.3 25.2	25.2	8.0	8.0	33.4 33.7	33.7	73.2 69.6	69.5	5.0 4.7	4.7	4.9	0.8 1.5	1.5	1.3	1.9	1.9	2.7
	· · · · · · · · · · · · · · · · · · ·			Bottom	11.0	25.2 25.1	25.1	8.0	8.0	33.7 33.8	33.8	69.4 65.9	65.4	4.7 4.5	4.4	4.4	1.6 1.6	1.6		1.8	2.0	
				Surface	1.1	25.1 25.3	25.3	8.0	8.0	33.8 33.2	33.2	64.8 70.0	69.9	4.4	4.8	4.4	1.6	1.2		2.0 5.1	5.1	
M3	Sunny	Calm	9:01	Middle	4.1	25.3 25.2	25.2	8.0	8.0	33.2 33.6	33.6	69.8 68.3	68.3	4.8 4.7	4.6	4.7	1.2	1.6	1.3	5.1 3.2	3.2	9.4
IVIS	Suriny	Cairi	3.01		7.0	25.2 25.3	25.2	8.0	8.0	33.6 33.7	33.8	68.2 69.4	69.2	4.6 4.7		4.7	1.5 1.1	1.0	1.5	3.2 19.8	19.8	3.4
				Bottom		25.3 25.4		8.0		33.8 32.8		69.0 68.9		4.7 4.7	4.7	4.7	1.2			19.8 7.5		
		0.1	0.04	Surface	1.0	25.4 25.4	25.4	8.0	8.0	32.8 33.1	32.8	68.5 71.8	68.7	4.7	4.7	4.8	1.3	1.3	4.0	7.3	7.4	
M4	Sunny	Calm	8:21	Middle	5.1	25.4 25.2	25.4	8.0 8.0	8.0	33.1	33.1	71.9 70.7	71.9	4.9	4.9		1.5	1.4	1.3	4.2	4.2	5.7
				Bottom	9.0	25.3 25.3	25.3	8.0 7.9	8.0	33.7 33.3	33.7	70.1 70.1 71.1	70.4	4.8 4.8	4.8	4.8	1.2	1.1		5.4 4.4	5.5	<b>—</b>
				Surface	1.1	25.3	25.3	7.9	7.9	33.3	33.3	69.0	70.1	4.7	4.8	4.7	1.5	1.4	-	4.5	4.5	
M5	Sunny	Calm	9:20	Middle	6.1	25.3 25.3	25.3	7.9 7.9	7.9	33.3	33.3	67.9 67.8	67.9	4.6 4.6	4.6		1.8	1.8	1.6	5.2 5.4	5.3	5.4
				Bottom	11.0	25.3 25.3	25.3	8.0 8.0	8.0	33.4 33.4	33.4	67.5 67.5	67.5	4.6 4.6	4.6	4.6	1.7 1.8	1.8		6.3 6.4	6.4	<u> </u>
				Surface	-	-	-	-	-	-	-	-	-	-	-	4.7	-	-		-	-	
M6	Sunny	Calm	9:14	Middle	2.0	25.2 25.2	25.2	8.0 8.0	8.0	33.5 33.5	33.5	69.9 69.3	69.6	4.8 4.7	4.7		0.9 0.9	0.9	0.9	3.8 3.8	3.8	3.8
				Bottom	-	-	-	-	-			-	-	-	-	-	-	-		-	-	<u></u>

<sup>\*</sup>DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 25 May 2020 (Mid-Ebb Tide)

<u>Parameter</u> (unit)	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	5	
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		
	Intake Level	<u>5.0 mg/L</u>	4.7 mg/L
	Stations G1-G4, M1-M5	<u> </u>	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day
	G. 4. 256	<u>C2: 3.8 NTU</u>	<u>C2: 4.1 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	Г	Г
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 7.6 mg/L</u>	<u>C2: 8.2 mg/L</u>
	Stations M1-M5		
		6.2 mg/L	7.4 mg/L
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 7.6 mg/L</u>	<u>C2: 8.2 mg/L</u>
	Stations G1-G4, M1-M5	5	
		<u>6.9 mg/L</u>	7.9 mg/L
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 3.5 mg/L</u>	<u>C2: 3.8 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- $2. \ For \ turbidity, SS, \ non-compliance \ of \ the \ water \ quality \ limits \ occurs \ when \ monitoring \ result \ is \ higher \ than \ the \ limits.$
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 05/25/2020

## (Mid-Flood Tide)

Mathematical part	Location	Weather	Sea	Sampling	Denti	h (m)	Tempera	ature (°C)		Н	Salini			ration (%)		ed Oxygen			urbidity(NT			ded Solids	
Survay   Color   Surv	LUCATION				ьери	(111)	Value			Average	Value		Value		Value			Value			Value		
Sum   Colon   1366   Marie   20   253   80   80   80   80   80   80   80   8					Surface	1.0		25.4		8.0		32.7		77.7		5.3			1.6			3.1	 
Surry   Calm   Surr	04	0	0-1	40.50				05.0		0.0				70.5		4.0	5.1		0.0	0.4		4.0	
Surry   Calm   12-46   Surry   Calm   Surry   Calm   12-46   Surry   Calm   Surry   Calm   12-46   Surry   Calm	CI	Sunny	Caim	13:56	Middle	9.0	25.3	25.3	8.0	8.0	33.4	33.3	71.6	72.5	4.9	4.9		2.0	2.0	2.1	4.0	4.0	4.4
Came					Bottom	17.1		25.2		8.0		33.4		69.2		4.7	4.7		2.9			6.3	l
Calm					C	4.0		25.4		7.0		20.4		64.0		4.4			2.4			4.4	
Marcon   M					Surface	1.0		25.4		7.9		32.4		04.9		4.4	4.4		3.1			4.1	ı
Survival	C2	Sunny	Calm	12:46	Middle	16.0		25.3		7.9		32.6		63.5		4.3			3.2	3.1		5.7	5.2
Survey   Calm   13-10   Surv					Bottom	31.1	25.3	25.3	8.0	8.0	32.8	32.8	62.9	62 9	4.3	4.3	4.3	3.1	3.1		5.7	5.7	l
Survival					Dottom			20.0						02.0					0			0	<b>—</b>
Sum					Surface	1.1		25.3		7.9		32.7		69.8		4.8	4.7		1.5			4.0	I
	G1	Sunnv	Calm	13:18	Middle	4.1	25.3	25.3	8.0	8.0	33.5	33.5	68.9	68.9	4.7	4.7	4.7	1.0	1.0	1.7	7.9	8.0	5.1
		,																					ı
Surry   Calm					Bottom	7.0		25.3		8.0		33.7		68.1		4.6	4.6		2.5			3.5	1
Sumy   Calm   13-04   Models   5.0   25-3   25-3   7.9   7.9   33.6   3.6   7.14   71.4   7					Surface	1.0		25.4		7.8		33.3		71.4		4.9			0.9			4.7	ı
Sum																	4.9						١
Sunny   Calm   Sunny   Sunny   Calm   Sunny   Sunny   Calm   Sunny   Calm   Sunny   Sunny   Sun	G2	Sunny	Calm	13:04	Middle	5.0	25.3	25.3	7.9	7.9	33.6	33.6	71.4	71.4	4.9	4.9		0.9	0.8	1.0	3.7	3.7	4.7
Summy   Calim   13-23   Surface   1.1   25.3   25.3   7.9   7.9   7.9   33.2   33.2   70.7   70.4   4.8   4.8   4.7   1.3   1.3   1.3   4.2					Bottom	9.0		25.2		7.9		33.7		68.3		4.6	4.6		1.1			5.6	I
Sunny   Caim   13:23   Midel   A   0   25:2   25:2   79   79   33:2   35:2   79   79   33:5   35:8   68:4   68:6   47   47   47   11   4   14   14   15   53   53   53:2   53:8   79   79   33:5   35:8   68:8   68:8   47   47   47   47   47   47   47   4					0 (			05.0		7.0				70.4		4.0			4.0			4.0	
Sunny   Calm   Sunn					Surrace	1.1	25.3	25.3	7.9	7.9	33.2	33.2	70.1	70.4	4.8	4.8	4.7	1.2	1.3		4.2	4.2	l
Bottom   Fig.   Bottom   Fig.   Bottom   Fig.   F	G3	Sunny	Calm	13:23	Middle	4.0		25.2		7.9		33.5		68.6		4.7			1.4	1.3		5.4	4.2
Sunny   Calm   13.05   Sunny					Bottom	7.0		25.3		8.0		33.7		68.8		47	4.7		12			3.2	I
Sunny   Calm   1335   Middle   4.1   253   252   252   8.0   8.0   8.0   33.6   8.0   8.0   33.6   67.7   4.6   4.6   4.6   4.6   1.6   1.6   1.6   1.6   1.6   1.6   1.7					Dottom	7.0		23.3		0.0		33.7		00.0		4.7	4.7		1.2			3.2	-
Sunny   Calm   Sunny   Sunny   Calm   Sunny   Calm   Sunny   Sunny   Calm   Sunny   Calm   Sunny   Calm   Sunny   Calm   Sunny   Sunny   Calm   Sunny   Sunny   Sunny   Sunny   Calm   Sunny					Surface	1.1		25.3		7.9		33.2		69.6		4.7			1.2			2.6	ı
Mart	G4	Sunny	Calm	13:35	Middle	4.1	25.2	25.2	8.0	8.0	33.6	33.6	68.1	67.0	4.6	46	4.7	1.6	16	1.3	6.2	63	64
M1 Sunny Calm 13:12 Surface 1.0 25.5 7.9 7.9 32.4 32.8 32.8 68.5 68.4 4.7 4.7 4.8 4.8 1.1 1.1 1.1 1.0 10.7 10.3 1.4 4.8 4.8 1.1 1.1 1.1 1.1 1.1 1.1 1.1 1.1 1.1 1	0.	Cumy	- Cuiiii	10.00												4.0			1.0				J
M1 Sunny Calm 13:12					Bottom	7.1		25.3		8.0		33.8		68.4		4.6	4.6		1.1			10.5	ı
M1 Sunny Calm					Surface	1.0		25.5		7.9		32.6		71.6		4.9			1.3			4.6	i
Main   Sunny   Calm   13.12   Mode   Sunny   Calm   13.25   Mode   Sunny   Calm   13.26   Mode   Sunny   Calm		_															4.8						1
M2 Sunny Calm	M1	Sunny	Calm	13:12	Middle	3.0	25.3	25.3	7.9	7.9	33.5	33.4	68.6	68.9	4.7	4.7		1.0	1.0	1.3	1.4	1.4	3.4
M2 Sunny Calm     Note   Note					Bottom	5.1		25.3		8.0		33.6		65.4		4.5	4.5		1.7			4.2	I
M2 Sunny Calm					C	4.0		25.2		7.0		22.4		70.0		5.0			0.0			0.7	<del></del>
Mate   South					Surface	1.0	25.3	25.3	7.9	7.9	33.4	33.4	73.0	73.3	5.0	5.0	4.8	0.8	0.8		3.7	3.7	I
Bottom   11.0   25.1   25.1   8.0   8.0   33.8   33.8   64.9   64.8   4.4	M2	Sunny	Calm	12:57	Middle	6.0		25.2		8.0		33.7		69.4		4.7			1.5	1.3		2.5	4.1
M3 Sunny Calm					Bottom	11.0	25.1	25.1	8.0	8.0	33.8	33.8	64.9	64.8	4.4	44	44	1.7	17		6.2	6.1	I
M3 Sunny Calm 13:30 Middle 4.1 25.2 25.2 8.0 8.0 8.0 33.6 69.7 69.8 4.8 4.8 4.8 4.7 1.2 1.2 10.2 10.2 10.2 10.2 10.2 10.2 1					Dottom	11.0		20.1		0.0		55.0		04.0		7.7	7.7		1.7			0.1	
M3 Sunny Calm					Surface	1.1		25.3		8.0		33.2		69.8	-	4.8	4.7		1.2			10.2	ı
M4 Sunny Calm 12:51 Bottom 7.0 25.3 25.3 8.0 8.0 8.0 33.8 38.8 69.3 4.7 4.7 4.7 4.7 1.1 1.2 5.0 3.6 3.6 3.6 3.6 4.7 4.7 4.7 4.7 1.1 1.1 1.2 5.1 3.6 3.6 3.6 3.6 3.6 3.8 3.8 69.3 4.7 4.7 4.7 4.7 4.7 4.7 4.7 4.7 4.7 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8	M3	Sunnv	Calm	13:30	Middle	4.1	25.2	25.2	8.0	8.0	33.6	33.6	68.3	68.3	4.6	4.6	4.7	1.5	1.6	1.3	4.8	4.9	6.2
M4 Sunny Calm 12:51   Surface 1.0   25.4   25.4   7.9   7.9   32.8   68.8   68.6   4.7   4.7   4.7   4.8   4.8   4.8   1.1   1.1   1.1   4.3   4		,																					I
M4 Sunny Calm 12:51 Middle 5.0 25.4 25.4 8.0 8.0 8.0 33.0 33.1 71.9 72.0 4.9 4.9 4.9 4.8 1.2 1.1 1.5 1.5 1.5 5.1 5.1 5.1 6.0 25.4 25.4 8.0 8.0 8.0 33.1 72.9 72.0 4.9 4.9 4.9 4.9 4.8 1.4 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5					Bottom	7.0		25.3		8.0		33.8		69.0		4.7	4.7		1.2			3.6	
M4 Sunny Calm					Surface	1.0		25.4		7.9		32.8		68.6		4.7			1.1			4.3	I
Model Sunny Calm   13:51   Middle   5.0   25:4   25:4   8.0   8.0   33.1   33.1   72.0   72.0   4.9																	4.8						l
M6 Sunny Calm 13:41 Middle 2.0 25:2 25:2 8.0 8.0 8.0 8.0 33.5 35.7 70.4 70.4 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4	M4	Sunny	Calm	12:51	Middle	5.0		25.4		8.0		33.1		72.0		4.9			1.5	1.2		5.1	6.0 J
M5 Sunny Calm 13:50   Sundage 1.1   Surface					Bottom	9.0		25.3		8.0		33.7		70.4		4.8	4.8		1.1			8.5	ı
M6 Sunny Calm 13:50 Middle 6.1 25.3 25.3 7.9 7.9 33.3 35.3 68.9 69.0 4.7 4.7 4.7 4.7 4.7 1.5 1.3 8.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6					Confess	4.4		05.0		7.0		22.2		60.0		4.7			4.5			0.0	
M6 Sunny Calm 13:50 Middle 6.1 25.3 25.3 7.9 7.9 33.3 33.3 67.9 67.8 67.8 67.9 4.6 4.6 4.6 1.8 1.8 1.8 1.7 13.0 13.2 8.5 67.8 67.8 67.9 67.9 67.9 67.9 67.9 67.9 67.9 67.9					Surface	1.1	25.3	∠5.3	7.9	7.9	33.3	33.3	68.9	09.0	4.7	4./	4.7	1.5	1.5	1	8.0	8.0	I
M6         Sunny         Calm         13:41         Middle         2.0         25.2         25.2         8.0         8.0         8.0         33.4         67.5         67.5         4.6         4.6         4.6         1.7         1.7         1.7         4.3         4.3         4.3           Washington         Surface         -	M5	Sunny	Calm	13:50	Middle	6.1		25.3		7.9		33.3		67.9		4.6			1.8	1.7		13.2	8.5
M6 Sunny Calm 13:41 Middle 2.0 25.2 25.2 8.0 8.0 33.5 33.5 69.6 69.2 69.4 4.7 4.7 4.7 8.0 8.0 8.0 0.9 4.4 4.5 4.5					Bottom	11.0	25.3	25.3		8.0	33.4	33.4		67.5		46	4.6		17		4.3	43	I
M6 Sunny Calm 13:41 Middle 2.0 25.2 25.2 8.0 8.0 8.0 33.5 33.5 69.6 69.2 69.4 4.7 4.7 4.7 8.0 8.0 8.0 8.0 0.9 4.4 4.5 4.5			1		DOMOITI	. 1.0		20.0		0.0		55.7		00		0	0	1.7			1.0		<del></del>
M6 Sunny Calm 13:41 Middle 2.0 25.2 25.2 8.0 8.0 8.0 33.5 33.5 69.6 69.4 4.7 4.7 8.0 8.0 8.0 0.9 4.4 4.5 4.5					Surface	-	-	-	-	-	-	-	1	-		-	4.7	_	-		-	-	l
25.2 8.0 33.5 69.2 4.7 8.0 4.5	M6	Sunny	Calm	13:41	Middle	2.0		25.2		8.0		33.5		69.4		4.7	4./		8.0	0.9		4.5	4.5
	-														4.7			8.0		1			
				<u></u>	Bottom															<u> </u>	] -	-	L

<sup>\*\*</sup>DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 25 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4, M1-M5	5							
DO: 7	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4, M1-M5	5							
Turbidity in NTU (See Note 2 and 4)		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day  C1: 3.4 NTU	or 130% of upstream control station's Turbidity at the same tide of the same day  C1: 3.7 NTU						
	Station M6								
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4								
		<u>6.0 mg/L</u>	6.9 mg/L						
	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 3.7 mg/L	or 130% of upstream control station's SS at the same tide of the same day  C1: 4.0 mg/L						
	Stations M1-M5	<u>C1. 3.7 mg/L</u>	C1. 4.0 mg/L						
	Stations Wil 1915	6.2 mg/L	7.4 mg/L						
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day  C1: 3.7 mg/L	or 130% of upstream control						
	Stations G1-G4, M1-M5								
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day						
	St. C. M.C.	<u>C1: 7.5 mg/L</u>	<u>C1: 8.1 mg/L</u>						
	Station M6		0 6 75						
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>						

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

## (Mid-Ebb Tide)

Mathematical Region	Location	Weather	Sea	Sampling	Donth (m	\ Temp	erature (°C)	Р	Н	Salini	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(mg/L)	Т	urbidity(NT	U)	Susper	ided Solids	(mg/L)
Survey   Moderate   192   Moderate   1	Location				Depth (n	Value			Average	Value			Average	Value				Average	DA*	Value		
Marce   Marc					Surface	21.3	21.3	8.1	8.1	34.9	34.9	95.9	96.0	6.9	6.9	6.9	1.2	1.2		7.1	7.1	
Survey   Moderate   1,200   Mo	C1	Sunny	Moderate	15:03	Middle	21.3	21.2	8.1	8.1	35.0	35.0	94.0	94.0	6.8	6.8		1.9	1.9	1.7	8.4	8.5	9.2
Case   Survey   Moderate   13-21   Moderate   13-					Bottom 1	168	21.2		8.1		35.0		93.8		6.8	6.8	-	2.0			12.0	
Column   Modernes   1321					Surface		21.2		8.0		34.9		92.5		6.7	6.6	1.2	1.2			35.0	
	C2	Sunny	Moderate	13:21	Middle 1		21.1		8.1		34.9		91.2		6.6	0.0		1.8	1.7		5.3	15.7
Moderate   156   Moderate   157   Mode					Bottom 3		21.1		8.1		35.1		91.2		6.6	6.6		2.1			6.9	
Survey   Moderate   13:99   Moderate   13:99   Moderate   13:99   Moderate   13:99   Moderate   13:99   Moderate   13:40   Moderate   14:06   Mo					Surface		21.4		8.1		34.9		92.8		6.7	6.6		1.2			6.7	
Summy   Moderate   M	G1	Sunny	Moderate	13:59	Middle		21.1		8.1		34.9		91.0		6.6	6.0		1.5	1.5		13.3	8.3
Surry   Moderate   Surry   Moderate   Surry   Moderate   Surry   Surry   Moderate   Surry   Moderate   Surry   Surry   Moderate   Surry   Surry   Moderate   Surry   Moderate   Surry   Moderate   Surry   Moderate   Surry   Moderate   Surry   Surry   Moderate					Bottom		21.0		8.1		35.1		90.7		6.5	6.5		1.8			4.8	
Surney   Moderate   13-40   Moderate   14-50   Moderate   13-45   Mo					Surface		21.2		8.1		34.9		94.6		6.8	6.7		1.3			5.4	
Moderate	G2	Sunny	Moderate	13:40	Middle		21.1		8.1		34.9		92.2		6.7	0.7		1.6	1.6		7.2	6.8
Sunny Moderate 14:06 Moderate 14:07 Moderate 14:07 Moderate 14:07 Moderate 14:07 Moderate 14:07 Moderate 14:07 Moderate 14:08 Moderate 14:08 Moderate 14:08 Moderate 14:08 Moderate 14:09 Moderate 14:09 Moderate 14:09 Moderate 14:09 Moderate 13:04 Moderate 13:05 Moderate 13:04 Moderate 13:05 Moderate 13:04 Moderate 13:05					Bottom		21.1		8.1		35.1		92.2		6.7	6.7		1.9			7.8	
Summy   Moderate   14:06   Middle   38   21:1   21:1   8:1   8:1   34:9   8:8   9:08   9:09   6:6   6:6   1:8   1.7   1:6   14:3   14:1   14:0					Surface		21.4		8.1		34.9		91.7		6.6	6.6		1.2			21.4	
Summy   Moderate   14:20   Mod	G3	Sunny	Moderate	14:06	Middle		21.1		8.1		34.9		90.9		6.6	6.0		1.7	1.6		14.1	14.0
Sunny   Moderate   14:20   Mod					Bottom		21.0		8.1		35.1		90.4		6.5	6.5		2.0			6.6	
Moderate   14.20   Moderate   14.20   Moderate   14.20   Moderate   14.20   Bottom   6.9   21.1   21.1   8.1   8.1   34.9   34.9   91.8   91.8   6.6   6.6   6.6   22.0   2.0   1.9   8.8   8.9   13.1					Surface		21.7		8.1	34.9	34.9		92.6		6.7	6.6	1.5	1.6			5.1	
Moderate 13:45   Surface   14:45   Surface   Surfa	G4	Sunny	Moderate	14:20	Middle	21.2	21.2	8.1	8.1	34.9	34.9	91.8	91.8	6.6	6.6	0.0	2.0	2.0	1.9	8.9	8.9	13.1
M1 Sunny Moderate 13:45   Middle 28   21:1   21:2   8:1   8:1   34:9   34:9   91:3   6:6   6:6   6:6   6:6   6:6   1:9   1:1   4:0   4:1   4:6   6:5					Bottom		21.1		8.1		34.9		91.2		6.6	6.6		2.2			25.4	
Mile					Surface		21.4		8.1		34.9		92.4		6.7	6.6		1.1			4.1	
Note   Sum   Moderate   13:33   Sum   Moderate   14:14   Sum   Moderate   14:15   Middle   2.0   21:2   21:2   8:1   8:1   8:1   34:9	M1	Sunny	Moderate	13:45	Middle		21.2		8.1		34.9		91.3		6.6	0.0		1.9	1.8		5.1	4.6
M2 Sunny Moderate     13:33					Bottom		21.0		8.1		35.1		90.5		6.5	6.5		2.4			4.6	
M2 Sunny Moderate 13:33 Middle 5.4 21.1 21.1 8.1 8.1 34.9 34.9 93.1 93.1 6.7 6.7 6.7 6.7 1.7 1.7 1.6 6.3 6.3 6.3 6.5 6.5 6.7 6.7 6.7 6.7 6.7 6.7 6.7 6.7 6.7 6.7					Surface		21.4		8.0		34.9		94.1		6.8	6.8		1.3			5.7	
M3 Sunny Moderate 14:14   Middle 3.9 21.1 21.1 8.1 8.1 34.9 34.9 92.0 90.1 90.2 6.6 6.6 6.6 6.6 6.6 6.6 6.6 6.6 6.6 6	M2	Sunny	Moderate	13:33	Middle	21.1	21.1		8.1	34.9	34.9		93.1		6.7	0.0		1.7	1.6	6.3	6.3	6.5
M3 Sunny Moderate     14:14					Bottom		21.0	-	8.1		35.1		92.4	-	6.7	6.7	-	1.9			7.7	
M3 Sunny Moderate 14:14 Middle 3.9 21.1 21.1 8.1 8.1 8.1 34.9 34.9 91.0 6.6 6.6 6.6 1.6 1.6 1.6 1.6 1.6 1.6 1.6					Surface		21.5		8.1		34.9		92.0		6.6	6.6		1.2			6.1	
M4 Sunny Moderate Sun	М3	Sunny	Moderate	14:14	Middle	21.1	21.1	8.1 8.1	8.1	34.9 34.9	34.9	91.0	91.0	6.6 6.6	6.6	0.0	1.6	1.6	1.5	4.4 4.4	4.4	10.2
M4 Sunny Moderate 13:27 Middle 4.8 21.1 21.1 8.1 8.1 34.9 34.9 91.9 91.9 91.9 6.7 6.7 6.7 1.2 1.2 1.1 11.1 11.1 11.1 11.1 11.1					Bottom		20.9		8.1	34.9	35.0	90.1	90.2	6.5	6.5	6.5	1.9	1.8			20.1	
M4 Sunny Moderate 13:27 Middle 4.8 21.1 21.1 8.1 8.1 34.9 34.9 91.9 91.9 91.9 6.7 6.7 1.8 1.8 1.8 1.7 5.4 5.5 5.5 13.9 13.9 13.9 14.53 14.					Surface	0.8	21.6		8.0		34.9		93.9		6.8	6.7		1.2			11.1	
M5 Sunny Moderate     Sunny Moderate   S	M4	Sunny	Moderate	13:27	Middle	48	21.1		8.1	34.9	34.9		91.9		6.7	0.7		1.8	1.7		5.5	13.9
M6 Sunny Moderate I 14:53      Moderate   Mo					Bottom		21.1		8.1	35.1	35.1		91.8		6.6	6.6		2.1			25.2	
M5 Sunny Moderate 14:53 Middle 5.9 21.1 21.6 8.1 8.1 34.9 34.9 92.4 92.4 6.7 6.7 1.8 1.8 1.8 1.7 4.9 5.0 6.2 8.1 8.1 35.0 35.0 35.0 91.7 91.7 6.6 6.6 6.6 6.6 2.0 2.0 2.0 5.0 6.7 6.7 6.7 6.7 6.7 6.7 6.7 6.7 6.7 6.7					Surface		21.2		8.1	34.9	34.9		92.9		6.7	6.7		1.3			7.0	
M6 Sunny Moderate 14:35 Middle 2.0 21.3 21.2 8.1 8.1 8.1 34.9 34.9 94.8 94.9 6.8 6.8 6.8 2.0 2.0 2.0 6.7 6.7 4.5 4.5 4.5	M5	Sunny	Moderate	14:53	Middle		21.6		8.1		34.9		92.4		6.7	5.7		1.8	1.7		5.0	6.2
M6 Sunny Moderate 14:35 Middle 2.0 21.3 21.3 8.1 8.1 34.9 34.9 94.9 94.8 94.9 6.8 6.8 6.8 6.8 1.2 1.2 1.2 1.2 4.5 4.5 4.5					Bottom 1		21.2		8.1		35.0		91.7	6.6	6.6	6.6		2.0			6.7	
M6 Sunny Moderate 14:35 Middle 2.0 21.3 8.1 8.1 34.9 34.9 94.9 6.9 6.8 1.2 1.2 1.2 1.2 4.5 4.5 4.5 4.5					Surface		-	-	-	-	-	-	-	-	-	6.8	-	-		-	-	
	M6	Sunny	Moderate	14:35	Middle		21.3		8.1		34.9		94.9		6.8	0.0		1.2	1.2		4.5	4.5
					Bottom		-		-	-	-		-		-	-	-	-		-	-	

Remarks:

<sup>\*</sup>DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 27 May 2020 (Mid-Ebb Tide)

<u>Parameter</u> (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4, M1-M5	5							
DO: 4	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4, M1-M5								
		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day						
		<u>C2: 2.6 NTU</u>	<u>C2: 2.8 NTU</u>						
	Station M6	T	Г						
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4								
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>						
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
		<u>C2: 42.0 mg/L</u>	<u>C2: 45.5 mg/L</u>						
	Stations M1-M5								
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>						
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
		<u>C2: 42.0 mg/L</u>	<u>C2: 45.5 mg/L</u>						
	Stations G1-G4, M1-M5								
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>						
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
		<u>C2: 8.2 mg/L</u>	<u>C2: 8.9 mg/L</u>						
	Station M6								
	Intake Level	<u>8.3 mg/L</u>	8.6 mg/L						

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- $2. \ For \ turbidity, SS, \ non-compliance \ of \ the \ water \ quality \ limits \ occurs \ when \ monitoring \ result \ is \ higher \ than \ the \ limits.$
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

## (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Tempera	ature (°C)	р	Н	Salin	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger			urbidity(NT			ded Solids	
Location	Condition	Condition**	Time	Вори	(111)	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	95.7 94.9	95.3	6.9 6.9	6.9	6.8	1.2 1.2	1.2		5.1 5.2	5.2	
C1	Sunny	Moderate	9:31	Middle	8.3	22.3 22.3	22.3	8.1 8.1	8.1	35.0 35.0	35.0	94.0 94.2	94.1	6.8 6.8	6.8		2.0 2.1	2.0	1.9	5.3 5.4	5.4	4.7
				Bottom	15.8	22.2 22.2	22.2	8.1 8.1	8.1	35.0 35.0	35.0	93.7 93.7	93.7	6.8 6.8	6.8	6.8	2.4 2.4	2.4		3.5 3.5	3.5	
				Surface	0.9	22.3 22.3	22.3	8.0 8.0	8.0	34.9 34.9	34.9	92.6 92.6	92.6	6.7 6.7	6.7	0.7	1.4 1.4	1.4		3.7 3.9	3.8	
C2	Sunny	Moderate	8:02	Middle	15.9	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.3 91.2	91.3	6.6 6.6	6.6	6.7	2.4	2.4	2.1	6.1 6.2	6.2	4.7
				Bottom	30.9	22.1	22.1	8.1 8.1	8.1	35.2 35.2	35.2	91.2	91.2	6.6 6.6	6.6	6.6	2.6	2.6	1	4.3	4.3	
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	92.0 91.8	91.9	6.6 6.6	6.6		1.3 1.3	1.3		4.9 4.9	4.9	
G1	Sunny	Moderate	8:39	Middle	3.6	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.0 91.1	91.1	6.6 6.6	6.6	6.6	1.9 1.9	1.9	1.7	4.1 4.0	4.1	5.0
				Bottom	6.3	22.2	22.2	8.1 8.1	8.1	35.1 35.1	35.1	90.6 90.6	90.6	6.5 6.5	6.5	6.5	2.0	2.0		6.2	6.2	
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	94.3 94.2	94.3	6.8 6.8	6.8	0.7	1.4	1.4		6.4 6.4	6.4	
G2	Sunny	Moderate	8:21	Middle	4.9	22.3 22.3	22.3	8.1 8.1	8.1	34.9 35.0	34.9	92.3 92.3	92.3	6.7 6.7	6.7	6.7	2.3	2.3	2.1	5.9 5.9	5.9	5.3
				Bottom	8.9	22.2 22.1	22.1	8.1 8.1	8.1	35.1 35.1	35.1	92.3 92.3	92.3	6.7 6.7	6.7	6.7	2.6 2.8	2.7		3.5 3.7	3.6	
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	92.0 91.8	91.9	6.7 6.6	6.6	0.0	1.3 1.3	1.3		2.5 2.5	2.5	
G3	Sunny	Moderate	8:45	Middle	3.5	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	90.7 90.8	90.8	6.6 6.6	6.6	6.6	1.4	1.4	1.4	3.7 3.7	3.7	3.7
				Bottom	6.4	22.2 22.2	22.2	8.1 8.1	8.1	35.1 35.1	35.1	90.6 90.5	90.6	6.5 6.5	6.5	6.5	1.5 1.6	1.5		4.9 4.8	4.9	
				Surface	0.9	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	93.4 93.1	93.3	6.7 6.7	6.7	6.7	1.2 1.3	1.2		4.1 4.1	4.1	
G4	Sunny	Moderate	9:01	Middle	3.5	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.6 91.7	91.7	6.6 6.6	6.6	6.7	2.0 2.0	2.0	1.8	4.1 4.1	4.1	4.1
				Bottom	6.3	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.3 91.2	91.3	6.6 6.6	6.6	6.6	2.1 2.1	2.1		4.1 4.0	4.1	
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	92.9 92.6	92.8	6.7 6.7	6.7	6.6	1.3 1.3	1.3		20.1 19.5	19.8	
M1	Sunny	Moderate	8:29	Middle	2.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	90.9 91.0	91.0	6.6 6.6	6.6	0.0	1.9 2.0	1.9	1.8	4.1 4.2	4.2	10.4
				Bottom	4.9	22.1 22.1	22.1	8.1 8.1	8.1	35.2 35.2	35.2	90.6 90.5	90.6	6.5 6.5	6.5	6.5	2.0 2.0	2.0		7.2 7.2	7.2	
				Surface	8.0	22.3 22.3	22.3	8.0 8.0	8.0	34.9 34.9	34.9	95.7 95.5	95.6	6.9 6.9	6.9	6.0	1.4 1.4	1.4		26.9 27.1	27.0	
M2	Sunny	Moderate	8:14	Middle	5.0	22.3 22.3	22.3	8.1 8.1	8.1	35.0 35.0	35.0	92.9 93.0	93.0	6.7 6.7	6.7	6.8	2.0 2.0	2.0	1.8	25.1 24.7	24.9	20.1
				Bottom	9.3	22.2 22.2	22.2	8.1 8.1	8.1	35.1 35.1	35.1	92.5 92.4	92.5	6.7 6.7	6.7	6.7	2.2 2.2	2.2		8.4 8.6	8.5	
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.8 91.6	91.7	6.6 6.6	6.6	6.6	1.3 1.3	1.3		1.6 1.7	1.7	
М3	Sunny	Moderate	8:53	Middle	3.5	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.1 91.1	91.1	6.6 6.6	6.6	0.0	1.9 1.9	1.9	1.8	6.0 6.0	6.0	4.9
				Bottom	6.4	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	89.9 89.6	89.8	6.5 6.5	6.5	6.5	2.2 2.1	2.1		6.9 6.9	6.9	
				Surface	0.9	22.3 22.3	22.3	8.0 8.0	8.0	34.9 34.9	34.9	92.9 92.8	92.9	6.7 6.7	6.7	6.7	1.4	1.4		7.7 7.4	7.6	
M4	Sunny	Moderate	8:08	Middle	4.9	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	92.0 92.0	92.0	6.7 6.7	6.7	6.7	2.2 2.1	2.1	2.0	6.4 6.3	6.4	11.0
				Bottom	8.8	22.2 22.2	22.2	8.1 8.1	8.1	35.1 35.1	35.1	91.7 91.7	91.7	6.6 6.6	6.6	6.6	2.4 2.5	2.5		18.7 19.2	19.0	
				Surface	0.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	93.2 93.0	93.1	6.7 6.7	6.7	6.7	1.5 1.4	1.5		22.0 21.5	21.8	
M5	Sunny	Moderate	9:19	Middle	5.3	22.3 22.3	22.3	8.1 8.1	8.1	35.0 35.0	35.0	92.2 92.3	92.3	6.7 6.7	6.7	6.7	2.3 2.3	2.3	2.1	23.3 23.9	23.6	16.7
				Bottom	9.8	22.2 22.2	22.2	8.1 8.1	8.1	35.0 35.0	35.0	91.8 91.8	91.8	6.6 6.6	6.6	6.6	2.5 2.5	2.5		4.7 4.8	4.8	
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.8	-	-		-	-	
M6	Sunny	Moderate	9:07	Middle	1.8	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	94.4 93.9	94.2	6.8 6.8	6.8	0.0	8.0 8.0	8.0	1.3	4.8 4.8	4.8	4.8
			Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1	-	-		
		•													•				•	•		

\*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.

Appendix I - Action and Limit Levels for Marine Water Quality on 27 May 2020 (Mid-Flood Tide)

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4, M1-M5	5							
DO: 7	Depth Average	4.9 mg/L	4.6 mg/L						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4, M1-M5								
Turbidity in NTU (See Note 2 and 4)		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	of the same day						
	G. 4. 256	<u>C1: 2.9 NTU</u>	<u>C1: 3.1 NTU</u>						
	Station M6								
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4								
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>						
	Surface	or 120% of upstream control station's SS at the same tide of the same day	same day						
		<u>C1: 6.2 mg/L</u>	<u>C1: 6.7 mg/L</u>						
	Stations M1-M5								
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>						
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	same day						
		<u>C1: 6.2 mg/L</u>	<u>C1: 6.7 mg/L</u>						
	Stations G1-G4, M1-M5	5							
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>						
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
	G. 4. 256	<u>C1: 4.2 mg/L</u>	<u>C1: 4.6 mg/L</u>						
	Station M6	Г	Г						
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>						

- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

# Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 5/29/2020

### (Mid-Ebb Tide)

	Weather	Sea	Sampling	<b>.</b>		Tempera	ture (°C)	p	Н	Salin	ity ppt	DO Satu	ration (%)	Dissolv	ed Oxyger	(mg/L)	Т	urbidity(NT	U)	Susper	ided Solids	(mg/L)
Location	Condition	Condition**	Time	Depth	(m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.0	22.3 22.3	22.3	8.1 8.1	8.1	34.8 34.8	34.8	91.6 91.0	91.3	6.5 6.5	6.5	6.5	2.0 2.0	2.0		2.9 2.9	2.9	
C1	Sunny	Moderate	17:10	Middle	9.0	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	90.0 90.0	90.0	6.4 6.4	6.4		2.0 1.9	1.9	1.9	4.2 4.3	4.3	4.5
				Bottom	17.0	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	90.3 90.4	90.4	6.4 6.4	6.4	6.4	1.8 1.8	1.8		6.4 6.5	6.5	
				Surface	1.1	22.2 22.3	22.2	7.7 8.0	7.8	34.8 34.8	34.8	90.5 89.6	90.1	6.5 6.4	6.4		2.5 2.5	2.5		3.2 3.2	3.2	
C2	Sunny	Moderate	16:17	Middle	16.1	22.2 22.2	22.2	7.8 8.0	7.9	34.9 34.9	34.9	87.7 87.8	87.8	6.3 6.3	6.3	6.3	3.0 3.0	3.0	3.0	6.5 6.4	6.5	5.8
				Bottom	31.0	22.2 22.2	22.2	8.0 8.0	8.0	35.0 35.0	35.0	88.0 88.1	88.1	6.3 6.3	6.3	6.3	3.4 3.4	3.4		7.6 7.9	7.8	
				Surface	1.0	22.3 22.3	22.3	8.1 8.1	8.1	34.7 34.7	34.7	88.9 88.9	88.9	6.3 6.3	6.3	6.3	2.9 3.0	3.0		2.0 2.0	2.0	
G1	Sunny	Moderate	16:44	Middle	4.5	22.3 22.2	22.2	8.1 8.1	8.1	34.8 34.8	34.8	88.5 88.6	88.6	6.3 6.3	6.3	0.5	3.9 3.9	3.9	3.6	2.9 2.8	2.9	3.2
				Bottom	7.1	22.2 22.2	22.2	8.1 8.1	8.1	34.8 34.8	34.8	89.4 89.8	89.6	6.4 6.4	6.4	6.4	4.0 3.9	4.0		4.8 4.7	4.8	
				Surface	1.1	22.3 22.3	22.3	8.1 8.1	8.1	34.7 34.8	34.7	94.0 93.5	93.8	6.7 6.7	6.7	6.6	1.4 1.5	1.4		4.5 4.6	4.6	
G2	Sunny	Moderate	16:35	Middle	5.0	22.3 22.3	22.3	8.1 8.1	8.1	34.8 34.8	34.8	92.0 92.1	92.1	6.6 6.6	6.6	0.0	1.7 1.8	1.7	1.9	3.0 3.1	3.1	3.8
				Bottom	9.1	22.2 22.2	22.2	8.1 8.1	8.1	34.9 34.9	34.9	92.8 92.9	92.9	6.6 6.6	6.6	6.6	2.5 2.4	2.4		3.8 3.9	3.9	
				Surface	1.1	22.3 22.2	22.3	8.1 8.1	8.1	34.7 34.8	34.7	92.8 92.0	92.4	6.6 6.6	6.6	6.5	1.4 1.3	1.3		20.4 21.3	20.9	
G3	Sunny	Moderate	16:48	Middle	4.0	22.2 22.2	22.2	8.1 8.1	8.1	34.8 34.8	34.8	89.8 89.9	89.9	6.4 6.4	6.4	5.5	1.5 1.5	1.5	1.4	8.8 8.9	8.9	10.4
				Bottom	7.0	22.2 22.2	22.2	8.1 8.1	8.1	34.8 34.8	34.8	89.3 89.2	89.3	6.4 6.3	6.3	6.3	1.4 1.4	1.4		1.4 1.4	1.4	
				Surface	1.0	22.3 22.3	22.3	8.1 8.1	8.1	34.8 34.8	34.8	90.0 89.7	89.9	6.4 6.4	6.4	6.4	1.8 1.7	1.7		8.2 8.6	8.4	
G4	Sunny	Moderate	16:56	Middle	4.0	22.3 22.3	22.3	8.1 8.1	8.1	34.8 34.8	34.8	89.2 89.2	89.2	6.3 6.3	6.3	<b></b>	1.7 1.9 1.9 2.1	1.9	1.9	11.2 11.7	11.5	7.6
				Bottom	7.0	22.2 22.2	22.2	8.1 8.1	8.1	34.8 34.8	34.8	90.2 90.8	90.5	6.4 6.5	6.4	2.1	2.1	2.1		2.8 3.0	2.9	
				Surface	1.0	22.2 22.3	22.3	8.1 8.1	8.1	34.7 34.7	34.7	89.4 88.7	89.1	6.4 6.3	6.3	6.3	2.0 2.0	2.0		6.4 6.5	6.5	
M1	Sunny	Moderate	16:40	Middle	3.0	22.3 22.3	22.3	8.1 8.1	8.1	34.7 34.7	34.7	88.7 88.6	88.7	6.3 6.3	6.3		2.3	2.3	2.1	3.9 4.0	4.0	4.8
				Bottom	5.0	22.2 22.3	22.3	8.1 8.1	8.1	34.7 34.7	34.7	88.7 88.7	88.7	6.3 6.3	6.3	6.3	2.1 2.1	2.1		4.1 4.1	4.1	
				Surface	1.1	22.3 22.3	22.3	8.1 8.1	8.1	34.7 34.8	34.8	91.2 91.3	91.3	6.5 6.5	6.5	6.5	1.4	1.4		8.0	8.0	
M2	Sunny	Moderate	16:31	Middle	6.0	22.3 22.3	22.3	8.1 8.1	8.1	34.9 34.9	34.9	91.9 91.9	91.9	6.5 6.5	6.5		2.1	2.0	2.0	7.4 7.7	7.6	7.9
				Bottom	11.0	22.2 22.3	22.2	8.1 8.1	8.1	34.9 34.9	34.9	92.3 92.5	92.4	6.6 6.6	6.6	6.6	2.6 2.6	2.6		8.1 8.0	8.1	
				Surface	1.1	22.3 22.3	22.3	8.1 8.1	8.1	34.7 34.7	34.7	91.0 90.1	90.6	6.5 6.4	6.5	6.4	1.3	1.3		4.4	4.4	
М3	Sunny	Moderate	16:52	Middle	4.1	22.2 22.3	22.2	8.1 8.1	8.1	34.8 34.7	34.7	89.4 89.4	89.4	6.4 6.4	6.4		1.4	1.4	1.6	5.2 5.1	5.2	4.8
				Bottom	7.0	22.2	22.2	8.1 8.1	8.1	34.8 34.8	34.8	87.8 87.1	87.5	6.2 6.2	6.2	6.2	2.1 2.1	2.1		4.9 5.0	5.0	
				Surface	1.1	22.3 22.3	22.3	8.0 8.1	8.1	34.8 34.8	34.8	90.6 90.6	90.6	6.5 6.5	6.5	6.4	2.9 3.0	2.9		4.9 4.9	4.9	
M4	Sunny	Moderate	16:26	Middle	5.0	22.2	22.2	8.1 8.1	8.1	34.9 34.9	34.9	90.4 90.4	90.4	6.4 6.4	6.4		2.9 2.9	2.9	2.8	1.6	1.6	2.7
				Bottom	9.0	22.2	22.2	8.1 8.1	8.1	34.9 34.9	34.9	90.5 90.6	90.6	6.4 6.4	6.4	6.4	2.4	2.5		1.6 1.6	1.6	
				Surface	1.1	22.3 22.3	22.3	8.1 8.1	8.1	34.8 34.8	34.8	95.0 93.7	94.4	6.8 6.7	6.7	6.6	2.7	2.6		4.0	4.0	
M5	Sunny	Moderate	17:05	Middle	6.2	22.2 22.3	22.3	8.1 8.1	8.1	34.8 34.8	34.8	91.4 91.4	91.4	6.5 6.5	6.5		2.8 2.8	2.8	2.6	4.2 4.2	4.2	5.6
				Bottom	11.0	22.2 22.2	22.2	8.1 8.1	8.1	34.9 34.9	34.9	91.1 91.2	91.2	6.5 6.5	6.5	6.5	2.4 2.5	2.5		8.4 8.5	8.5	
				Surface		-										6.3						
M6	Sunny	Moderate	17:01	Middle	2.2	22.3 22.3	22.3	8.1 8.1	8.1	34.7 34.7	34.7	88.6 88.1	88.4	6.3 6.3	6.3		2.0 2.0	2.0	2.0	4.3 4.3	4.3	4.3
				Bottom																		

<sup>&</sup>quot;DA: Depth-Averaged


\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher.


\*\*\*Marine Water Monitoring was only conducted at Mid-Ebb


Appendix I - Action and Limit Levels for Marine Water Quality on 29 May 2020 (Mid-Ebb Tide)

<u>Parameter</u> (unit)	<u>Depth</u>	Action Level	Limit Level						
	Stations G1-G4, M1-M5	5							
DO: 7	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>						
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>						
	Station M6								
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>						
	Stations G1-G4, M1-M5								
		<u>19.3 NTU</u>	<u>22.2 NTU</u>						
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day						
		<u>C2: 4.1 NTU</u>	<u>C2: 4.4 NTU</u>						
	Station M6								
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>						
	Stations G1-G4								
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>						
	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
		<u>C2: 3.8 mg/L</u>	<u>C2: 4.2 mg/L</u>						
	Stations M1-M5								
		6.2 mg/L	<u>7.4 mg/L</u>						
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
		<u>C2: 3.8 mg/L</u>	<u>C2: 4.2 mg/L</u>						
	Stations G1-G4, M1-M5	<u> </u>							
		<u>6.9 mg/L</u>	7.9 mg/L						
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day						
	G. 4. 156	<u>C2: 9.3 mg/L</u>	<u>C2: 10.1 mg/L</u>						
	Station M6								
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>						


- 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- 2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- 3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.
- 4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.







# Dissolved Oxygen (Depth-averaged) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring


Results


Title

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Appe	ndix
	May 20		1










# Dissolved Oxygen (Depth-averaged) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring


Title


Graphical Presentation of Water Quality Monitoring Results

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Apper	ndix
	May 20		I










# Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title


Graphical Presentation of Water Quality Monitoring Results

Scale		Proje	ct
	N.T.S	No.	MA16034
Date		Appe	ndix
	May 20		I










# Dissolved Oxygen (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Graphical Presentation of Water Quality Monitoring


Results

Title

Scale		Proje	ct
	N.T.S	No.	MA16034
Date		Appe	ndix
	May 20		1



# Dissolved Oxygen (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide



Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale		Project					
	N.T.S	No.	MA16034				
Date		Appe	ndix				
	May 20		I				



#### Dissolved Oxygen (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide





Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Proje	ct
	N.T.S	No.	MA16034
Date		Appe	ndix
	May 20		I










## Turbidity (Depth-averaged) at Mid-Ebb Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title

Scale		Projec	t
	N.T.S	No.	MA16034
Date		Apper	ndix
	May 20		1










# Turbidity (Depth-averaged) at Mid-Flood Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Apper	ndix
	May 20		1










## Turbidity (Bottom) at Mid-Ebb Tide




Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring Results


Title

Scale		Project	
	N.T.S	No.	MA16034
Date		Appei	ndix
	May 20		1










## **Turbidity (Bottom) at Mid-Flood Tide**



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring Results

Title

Scale		Projec	Project	
	N.T.S	No.	MA16034	
Date		Appei	ndix	
	May 20		I	



# Turbidity (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide




Title

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Project
	N.T.S	No. MA16034
Date		Appendix
	May 20	1



#### Turbidity (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide





Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Scale		Proje	ct
	N.T.S	No.	MA16034
Date		Appe	ndix
	May 20		1










## Suspended Solids (Depth-averaged) at Mid-Ebb Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Appei	ndix
	May 20		I










## Suspended Solids (Depth-averaged) at Mid-Flood Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title

Scale		Project
	N.T.S	No. MA16034
Date		Appendix
	May 20	1










## Suspended Solids (Surface) at Mid-Ebb Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Title

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Apper	ndix
	May 20		1










## Suspended Solids (Surface) at Mid-Flood Tide





Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring Results

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Appei	ndix
	May 20		I










# Suspended Solids (Bottom) at Mid-Ebb Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction


Graphical Presentation of Water Quality Monitoring


Results

Title

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Appei	ndix
	May 20		I








#### Suspended Solids (Bottom) at Mid-Flood Tide **M1** 40 35 Limit Level:7.9mg/L ..... SS\_B(120%) of Control Station of C1 30 Concentration, mg/L -- SS B(130%) of Control Station of C1 25 20 15 10 5 0 78×8070 ~Kepuno 21.44.84.20 28 Mar 20 Date **M2** 40 35 Limit Level:7.9mg/L · · · · SS\_B(120%) of Control Station of C1 30 Concentration, mg/L -- SS\_B(130%) of Control Station of C1 25 20 15 10 5 0 , 580000 28.1181.20 Date **M3** 40 35 30 Concentration, mg/L 25 20 15 10 5 22.Kept.20 0 16 Way 50 ~25.Fabr20 29.F807.20 o May 20 14.Mar.20 2.118420 Date

Title Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction	Scale N.T.S	Project No. MA16034	CINOTCCL
Graphical Presentation of Water Quality Monitoring Results	Date May 20	Appendix	CINOIECU

# Suspended Solids (Bottom) at Mid-Flood Tide



Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring

Results

Title

oring Date


Scale

N.T.S Project
No. MA16034

Appendix
I



## Suspended Solids (Intake Level of WSD Salt Water Intake) at Mid-Ebb Tide



Title


Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale		Proje	ct
	N.T.S	No.	MA16034
Date		Appe	ndix
	May 20		I



### Suspended Solids (Intake Level of WSD Salt Water Intake) at Mid-Flood Tide



Title

Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale		Projec	ct
	N.T.S	No.	MA16034
Date		Apper	ndix
	May 20		I



#### APPENDIX K SUMMARY OF EXCEEDANCE

# **Appendix K – Summary of Exceedance**

**Reporting Period: May 2020** 

#### (A) Exceedance Report for Air Quality

(NIL in the reporting month)

#### (B) Exceedance Report for Construction Noise

#### **Action Level for Construction Noise**

Two (2) Action Level exceedance was recorded due to the documented complaints received in this reporting month.

#### **Limit Level for Construction Noise**

One (1) exceedance for daytime and evening-time construction noise monitoring was recorded in the reporting month.

Station	Location	Time	$\begin{array}{c} Measured\ Level\\ (L_{eq}\ dB(A)) \end{array}$	Baseline Noise Level (L <sub>eq</sub> dB(A))	$\begin{array}{c} Construction\ Noise \\ Level \\ (L_{eq}\ dB(A)) \end{array}$	Action Level	$\begin{array}{c} Limit\ Level\\ (L_{eq}\ dB(A)) \end{array}$	Level exceeded
CM1	Nga Lai House, Yau	9:13	76.4	65.5	<u>76</u>	When one documented	75	Limit
CMI	Lai Estate Phase 1, Yau Tong	9:44	72.7	65.5	72	complaint is received	75	No

No limit level exceedances for nighttime construction noise monitoring was recorded in the reporting month.

#### **Exceedance recorded during daytime**

(NIL in the reporting month)

#### **Exceedance recorded during night-time**

(NIL in the reporting month)

#### (C) Exceedance Report for Water Quality

Thirty-nine (39) Action Level and ninety-five (95) Limit Level exceedances in Monitoring Stations (M) of marine water quality monitoring. Refer to the attached notifications and investigation report for details.

Since October 2019, groundwater monitoring had been suspended.

#### (D) Exceedance Report for Ecology

(NIL in the reporting month)

#### (E) Exceedance Report for Cultural Heritage

(NIL in the reporting month)

#### (F) Exceedance Report for Landfill Gas

(NIL in the reporting month)

# Agreement No. CE 59/2015 (EP)

# **Environmental Team for Tseung Kwan O – Lam Tin Tunnel**

# **Design and Construction**

- Notification of Environmental Quality Limit Exceedances

**Date of Noise Monitoring:** 14 May 2020

Part A – Exceedance Summary Tables

**Table I:** Parameter(s) – Construction Noise

Station	Location	Time	Measured Level (Leq dB(A))	Baseline Noise Level (Leq dB(A))	$\begin{array}{c} Construction\ Noise\ Level\\ (L_{eq}\ dB(A)) \end{array}$	Action Level	Limit Level (Leq dB(A))	Level exceeded
	Nga Lai House, Yau Lai	9:13	76.4	65.5	<u>76</u>	When one documented	75	Limit
CM1	Estate Phase 1, Yau Tong	9:44	72.7	65.5	72	complaint is received	75	No

Note: **Bold Italic** means Action Level exceedance

**Bold Italic with underline** means Limit Level exceedance

#### Part B – Source of Exceedance

The major noise sources and reasons for exceedances identified at CM1 are as follows:

- 1. Construction activities under this Project at Site Portion IVC:
  According to the observation of our monitoring staff, a breaker was in operation at site Portion IVC in the first 30-minute noise measurement. It was stopped during the second 30-minute noise measurement.
- 2. Our staff also report that some movable noise barriers have been erected but unable to block the direct view from the monitoring station to the breaker.
- 3. Road Traffic Noise at slips roads approaching Eastern Harbour Crossing Tunnel.

Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Investigation Report of Environmental Quality Limit Exceedances (May 2020)

#### Part A\_Details of Investigation

For the May 2020, exceedances for suspended solids and turbidity have been recorded continuously at various monitoring stations. Compare to the last month, more SS exceedance is recorded. It is suspected that the high rainfall in May lead to relatively high SS level by washing down sediments into the sea. During water quality monitoring, the water outside the site boundary seemed to be clear and clean (Photo 1 to 4)

During site inspections, the contractor had clear drainage regularly as a precaution measure (Photo 5 - 6). In addition, silt curtains had been employed around the barge to prevent accidental muddy water spillage (Photo 7 - 8). No foam or oil stain was observed during site inspections and marine water monitoring sessions.

No direct evidence that the recent exceedances were due to the ongoing reclamation activities of the Project. Therefore, no additional marine water quality monitoring is required.

# Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Investigation Report of Environmental Quality Limit Exceedances (May 2020)

# Part B-Photo Record



Photo 1 (Recorded on 6<sup>th</sup> May 2020)



Photo 3 (Recorded on 20<sup>th</sup> May 2020)



Photo 2 (Recorded on 15<sup>th</sup> May)



Photo 4 (Recorded on 25<sup>th</sup> May 2020)

# Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Investigation Report of Environmental Quality Limit Exceedances (May 2020)



Photo 5 (Recorded on 4<sup>th</sup> May 2020)



Photo 7 (Recorded on 10<sup>th</sup> May 2020)



Photo 6 (Recorded on 28th May 2020)



Photo 8 (Recorded on 17<sup>th</sup> May 2020)

# **Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction**

- Investigation Report of Environmental Quality Limit Exceedances (May 2020)

# <u>Part C – Recommendations</u>

Since we officially entered the rainy season, all Contractors shall be special attention to the drainage system. All contractors are reminded to:

- Clear the drainage regularly
- Repair any pipes/ pumps that are malfunctioned
- Make sure the embankment of work areas are complete and capable of preventing surface runoff flow into nearby waterbody directly
- Remove sediments from drainage after heavy rainstorms

Reviewed by: (Environmental Team Leader:(Dr. HF Chan)

Date: 5<sup>th</sup> June 2020

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>04 May 2020</u>

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	6.9	M2	8:58	6.2	7.4	8.3	9.0	<u>9.8</u>
Mid-Ebb	C2	surface	6.9	M4	8:52	6.2	7.4	8.3	9.0	<u>8.3</u>
Mid-Ebb	C2	surface	6.9	M5	9:49	6.2	7.4	8.3	9.0	<u>7.7</u>
Mid-Ebb	C2	bottom	8.9	M3	9:30	6.9	7.9	10.6	11.5	<u>9.0</u>
Mid-Ebb	C2	bottom	8.9	M5	9:49	6.9	7.9	10.6	11.5	<u>8.2</u>
Mid-Ebb	C2	intake	n.a.	M6	16:10	8.3	8.6	n.a.	n.a.	<u>9.5</u>
Mid-Flood	C1	surface	7.0	M1	15:35	6.2	7.4	8.3	9.0	<u>8.1</u>
Mid-Flood	C1	surface	7.0	M3	15:57	6.2	7.4	8.3	9.0	7.0
Mid-Flood	C1	surface	7.0	M4	8:52	6.2	7.4	8.3	9.0	<u>8.3</u>
Mid-Flood	C1	bottom	8.3	M1	15:35	6.9	7.9	9.9	10.7	<u>9.1</u>
Mid-Flood	C1	bottom	8.3	M2	15:23	6.9	7.9	9.9	10.7	<u>9.0</u>
Mid-Flood	C1	intake	n.a.	M6	16:10	8.3	8.6	n.a.	n.a.	8.6

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>04 May 2020</u>

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Intake	N/A	N/A	Mid-flood	C1	2.2	M6	16:10	2.7	2.9	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>06 May 2020</u>

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	5.5	M1	10:43	6.2	7.4	6.5	7.1	6.7
Mid-Ebb	C2	surface	5.5	M5	11:34	6.2	7.4	6.5	7.1	<u>7.8</u>
Mid-Ebb	C2	bottom	2.7	M1	10:43	6.9	7.9	3.2	3.4	<u>3.7</u>
Mid-Ebb	C2	bottom	2.7	M2	10:31	6.9	7.9	3.2	3.4	<u>10.8</u>
Mid-Ebb	C2	bottom	2.7	M3	11:09	6.9	7.9	3.2	3.4	<u>5.8</u>
Mid-Ebb	C2	bottom	2.7	M5	11:34	6.9	7.9	3.2	3.4	<u>4.3</u>
Mid-Ebb	C2	intake	n.a.	M6	17:34	8.3	8.6	n.a.	n.a.	<u>9.3</u>
Mid-Flood	C1	bottom	26.8	M2	16:31	6.9	7.9	32.2	34.8	<u>21.3</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>06 May 2020</u>

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	1.0	M5	11:34	1.2	1.3	<u>2.2</u>
Bottom	19.3	22.2	Mid-flood	C1	1.2	M5	17:51	1.5	1.6	<u>2.3</u>
Intake	N/A	N/A	Mid-flood	C1	1.2	M6	17:34	1.5	1.6	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>08 May 2020</u>

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	bottom	5.2	M1	12:29	6.9	7.9	6.2	6.8	<u>7.5</u>
Mid-Ebb	C2	bottom	5.2	M2	12:17	6.9	7.9	6.2	6.8	6.5
Mid-Ebb	C2	bottom	5.2	M4	12:12	6.9	7.9	6.2	6.8	6.7
Mid-Flood	C1	surface	6.7	M2	8:09	6.2	7.4	8.0	8.6	7.1
Mid-Flood	C1	bottom	7.0	M3	8:51	6.9	7.9	8.3	9.0	7.7

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>08 May 2020</u>

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Intake	N/A	N/A	Mid-flood	C1	2.3	M6	9:05	2.8	3.0	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>11 May 2020</u>

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	7.7	M2	14:51	6.2	7.4	9.2	10.0	<u>7.8</u>
Mid-Ebb	C2	surface	7.7	M4	14:44	6.2	7.4	9.2	10.0	<u>11.5</u>
Mid-Ebb	C2	bottom	4.4	M1	15:04	6.9	7.9	5.3	5.7	<u>10.1</u>
Mid-Ebb	C2	bottom	4.4	M2	14:51	6.9	7.9	5.3	5.7	5.5
Mid-Ebb	C2	bottom	4.4	M3	15:32	6.9	7.9	5.3	5.7	<u>33.6</u>
Mid-Ebb	C2	bottom	4.4	M5	16:07	6.9	7.9	5.3	5.7	<u>6.1</u>
Mid-Flood	C1	surface	5.6	M2	8:01	6.2	7.4	6.7	7.3	<u>25.4</u>
Mid-Flood	C1	surface	5.6	M4	14:44	6.2	7.4	6.7	7.3	<u>11.5</u>
Mid-Flood	C1	surface	5.6	M5	9:05	6.2	7.4	6.7	7.3	<u>7.6</u>
Mid-Flood	C1	bottom	6.4	M1	8:13	6.9	7.9	7.6	8.3	<u>21.6</u>
Mid-Flood	C1	bottom	6.4	M2	8:01	6.9	7.9	7.6	8.3	<u>10.2</u>
Mid-Flood	C1	bottom	6.4	M5	9:05	6.9	7.9	7.6	8.3	<u>8.7</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 11 May 2020

Part A – Exceedance Summary Tables

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	2.0	M1	15:04	2.4	2.6	<u>5.3</u>
Bottom	19.3	22.2	Mid-Ebb	C2	2.0	M3	15:32	2.4	2.6	<u>2.7</u>
Bottom	19.3	22.2	Mid-flood	C1	2.4	M1	8:13	2.9	3.1	<u>5.3</u>
Intake	N/A	N/A	Mid-flood	C1	2.4	M6	8:52	2.9	3.1	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 13 May 2020

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)		Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	7.2	M3	16:01	6.2	7.4	8.6	9.4	6.8
Mid-Ebb	C2	surface	7.2	M4	15:43	6.2	7.4	8.6	9.4	7.4
Mid-Ebb	C2	bottom	7.4	M4	15:43	6.9	7.9	8.9	9.6	7.7

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 13 May 2020

Part A – Exceedance Summary Tables

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	1.7	M2	15:46	2.0	n.a.	2.1
Bottom	19.3	22.2	Mid-Ebb	C2	1.7	M3	16:01	2.0	2.2	<u>2.5</u>
Intake	N/A	N/A	Mid-flood	C1	0.0	M6	#N/A	0.0	0.0	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>15 May 2020</u>

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	7.1	M2	8:04	6.2	7.4	8.5	9.2	7.0
Mid-Ebb	C2	surface	7.1	M3	8:41	6.2	7.4	8.5	9.2	6.5
Mid-Ebb	C2	surface	7.1	M4	7:56	6.2	7.4	8.5	9.2	<u>8.7</u>
Mid-Ebb	C2	bottom	6.2	M2	8:04	6.9	7.9	7.4	8.1	7.2
Mid-Flood	C1	surface	1.8	M1	18:02	6.2	7.4	2.2	2.3	<u>3.7</u>
Mid-Flood	C1	surface	1.8	M2	17:51	6.2	7.4	2.2	2.3	<u>4.3</u>
Mid-Flood	C1	surface	1.8	M3	18:29	6.2	7.4	2.2	2.3	<u>6.5</u>
Mid-Flood	C1	surface	1.8	M4	7:56	6.2	7.4	2.2	2.3	<u>8.7</u>
Mid-Flood	C1	surface	1.8	M5	19:06	6.2	7.4	2.2	2.3	<u>4.3</u>
Mid-Flood	C1	bottom	3.8	M1	18:02	6.9	7.9	4.5	4.9	<u>5.5</u>
Mid-Flood	C1	bottom	3.8	M2	17:51	6.9	7.9	4.5	4.9	<u>6.1</u>
Mid-Flood	C1	bottom	3.8	M3	18:29	6.9	7.9	4.5	4.9	<u>29.2</u>
Mid-Flood	C1	bottom	3.8	M4	7:56	6.9	7.9	4.5	4.9	<u>5.0</u>
Mid-Flood	C1	bottom	3.8	M5	19:06	6.9	7.9	4.5	4.9	<u>5.1</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>15 May 2020</u>

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-flood	C1	0.9	M2	17:51	1.1	1.2	<u>2.0</u>
Bottom	19.3	22.2	Mid-flood	C1	0.9	M3	18:29	1.1	1.2	<u>1.3</u>
Intake	N/A	N/A	Mid-flood	C1	0.9	M6	18:49	1.1	1.2	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 18 May 2020

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	8.5	M3	10:51	6.2	7.4	10.1	11.0	<u>9.5</u>
Mid-Ebb	C2	surface	8.5	M4	10:07	6.2	7.4	10.1	11.0	<u>12.2</u>
Mid-Ebb	C2	bottom	2.8	M1	10:27	6.9	7.9	3.3	3.6	3.5
Mid-Ebb	C2	bottom	2.8	M2	10:12	6.9	7.9	3.3	3.6	<u>11.7</u>
Mid-Ebb	C2	bottom	2.8	M3	10:51	6.9	7.9	3.3	3.6	<u>9.1</u>
Mid-Ebb	C2	bottom	2.8	M4	10:07	6.9	7.9	3.3	3.6	<u>4.0</u>
Mid-Ebb	C2	bottom	2.8	M5	11:17	6.9	7.9	3.3	3.6	<u>8.3</u>
Mid-Flood	C1	surface	3.9	M1	15:44	6.2	7.4	4.6	5.0	<u>8.5</u>
Mid-Flood	C1	surface	3.9	M2	15:32	6.2	7.4	4.6	5.0	<u>7.9</u>
Mid-Flood	C1	surface	3.9	M4	10:07	6.2	7.4	4.6	5.0	<u>12.2</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 18 May 2020

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Intake	N/A	N/A	Mid-flood	C1	1.6	M6	16:33	2.0	2.1	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 20 May 2020

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	6.4	M2	10:38	6.2	7.4	7.6	8.3	<u>8.6</u>
Mid-Ebb	C2	surface	6.4	M4	10:30	6.2	7.4	7.6	8.3	7.1
Mid-Ebb	C2	bottom	7.3	M4	10:30	6.9	7.9	8.7	9.4	7.5
Mid-Flood	C1	surface	6.5	M1	16:28	6.2	7.4	7.8	8.5	<u>7.7</u>
Mid-Flood	C1	surface	6.5	M2	16:17	6.2	7.4	7.8	8.5	<u>11.4</u>
Mid-Flood	C1	surface	6.5	M4	10:30	6.2	7.4	7.8	8.5	7.1
Mid-Flood	C1	bottom	8.3	M2	16:17	6.9	7.9	10.0	10.8	<u>11.3</u>
Mid-Flood	C1	bottom	8.3	M4	10:30	6.9	7.9	10.0	10.8	7.5

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 20 May 2020

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	2.3	M5	11:47	2.7	3.0	2.8
Bottom	19.3	22.2	Mid-flood	C1	2.5	M5	17:27	3.0	3.3	3.3
Intake	N/A	N/A	Mid-flood	C1	2.5	M6	17:10	3.0	3.3	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 22 May 2020

**Part A – Exceedance Summary Tables** 

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	7.1	M4	11:06	6.2	7.4	8.5	9.2	6.6
Mid-Ebb	C2	bottom	4.8	M1	11:19	6.9	7.9	5.7	6.2	5.9
Mid-Flood	C1	surface	4.8	M2	17:49	6.2	7.4	5.7	6.2	<u>7.0</u>
Mid-Flood	C1	surface	4.8	M4	11:06	6.2	7.4	5.7	6.2	<u>6.6</u>
Mid-Flood	C1	bottom	6.7	M2	17:49	6.9	7.9	8.0	8.6	<u>10.4</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 22 May 2020

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	1.5	M1	11:19	1.8	2.0	<u>4.4</u>
Bottom	19.3	22.2	Mid-Ebb	C2	1.5	M3	11:30	1.8	2.0	2.0
Bottom	19.3	22.2	Mid-Ebb	C2	1.5	M5	11:44	1.8	2.0	<u>2.2</u>
Bottom	19.3	22.2	Mid-flood	C1	1.9	M1	17:58	2.2	2.4	<u>4.5</u>
Bottom	19.3	22.2	Mid-flood	C1	1.9	M2	17:49	2.2	2.4	2.3
Bottom	19.3	22.2	Mid-flood	C1	1.9	M3	18:10	2.2	2.4	<u>3.8</u>
Bottom	19.3	22.2	Mid-flood	C1	1.9	M5	18:24	2.2	2.4	<u>2.7</u>
Intake	N/A	N/A	Mid-flood	C1	1.9	M6	18:18	2.2	2.4	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>05/25/2020</u>

**Part A – Exceedance Summary Tables** 

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	6.3	M4	8:21	6.2	7.4	7.6	8.2	7.4
Mid-Ebb	C2	surface	6.3	M5	9:20	6.2	7.4	7.6	8.2	4.5
Mid-Ebb	C2	bottom	3.0	M2	8:28	6.9	7.9	3.5	3.8	2.0
Mid-Ebb	C2	bottom	3.0	M3	9:01	6.9	7.9	3.5	3.8	<u>19.8</u>
Mid-Ebb	C2	bottom	3.0	M4	8:21	6.9	7.9	3.5	3.8	<u>5.5</u>
Mid-Flood	C1	surface	3.1	M1	13:12	6.2	7.4	3.7	4.0	<u>4.6</u>
Mid-Flood	C1	surface	3.1	M2	12:57	6.2	7.4	3.7	4.0	3.7
Mid-Flood	C1	surface	3.1	M4	8:21	6.2	7.4	3.7	4.0	<u>7.4</u>
Mid-Flood	C1	surface	3.1	M5	13:50	6.2	7.4	3.7	4.0	<u>8.0</u>
Mid-Flood	C1	bottom	6.3	M1	13:12	6.9	7.9	7.5	8.1	4.2
Mid-Flood	C1	bottom	6.3	M2	12:57	6.9	7.9	7.5	8.1	6.1
Mid-Flood	C1	bottom	6.3	M3	13:30	6.9	7.9	7.5	8.1	3.6
Mid-Flood	C1	bottom	6.3	M4	8:21	6.9	7.9	7.5	8.1	5.5
Mid-Flood	C1	bottom	6.3	M5	13:50	6.9	7.9	7.5	8.1	4.3

Note: **Bold Italic** means Action Level exceedance

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>05/25/2020</u>

Part A – Exceedance Summary Tables

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Intake	N/A	N/A	Mid-flood	C1	2.9	M6	13:41	3.4	3.7	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

Contract No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>27 May 2020</u>

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	35.0	M4	13:27	6.2	7.4	42.0	45.5	<u>11.1</u>
Mid-Ebb	C2	surface	35.0	M5	14:53	6.2	7.4	42.0	45.5	7.0
Mid-Ebb	C2	bottom	6.9	M2	13:33	6.9	7.9	8.2	8.9	7.7
Mid-Ebb	C2	bottom	6.9	M3	14:14	6.9	7.9	8.2	8.9	<u>20.1</u>
Mid-Ebb	C2	bottom	6.9	M4	13:27	6.9	7.9	8.2	8.9	<u>25.2</u>
Mid-Flood	C1	surface	5.2	M1	8:29	6.2	7.4	6.2	6.7	<u>19.8</u>
Mid-Flood	C1	surface	5.2	M2	8:14	6.2	7.4	6.2	6.7	<u>27.0</u>
Mid-Flood	C1	surface	5.2	M4	13:27	6.2	7.4	6.2	6.7	<u>11.1</u>
Mid-Flood	C1	surface	5.2	M5	9:19	6.2	7.4	6.2	6.7	<u>21.8</u>
Mid-Flood	C1	bottom	3.5	M1	8:29	6.9	7.9	4.2	4.6	<u>7.2</u>
Mid-Flood	C1	bottom	3.5	M2	8:14	6.9	7.9	4.2	4.6	<u>8.5</u>
Mid-Flood	C1	bottom	3.5	M3	8:53	6.9	7.9	4.2	4.6	<u>6.9</u>
Mid-Flood	C1	bottom	3.5	M4	13:27	6.9	7.9	4.2	4.6	<u>25.2</u>
Mid-Flood	C1	bottom	3.5	M5	9:19	6.9	7.9	4.2	4.6	<u>4.8</u>

Note: **Bold Italic** means Action Level exceedance

**Bold Italic with underline** means Limit Level exceedance

Contract No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: 27 May 2020

**Part A – Exceedance Summary Tables** 

Table II: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Intake	N/A	N/A	Mid-flood	C1	2.4	M6	9:07	2.9	3.1	<u>8.0</u>

Note: **Bold Italic** means Action Level exceedance

**Bold Italic with underline** means Limit Level exceedance

Contract No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Notification of Environmental Quality Limit Exceedances

Date of Water Quality Monitoring: <u>5/29/2020</u>

**Part A – Exceedance Summary Tables** 

Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	3.2	M1	16:40	6.2	7.4	3.8	4.2	<u>6.5</u>
Mid-Ebb	C2	surface	3.2	M2	16:31	6.2	7.4	3.8	4.2	<u>8.0</u>
Mid-Ebb	C2	surface	3.2	M3	16:52	6.2	7.4	3.8	4.2	<u>4.4</u>
Mid-Ebb	C2	surface	3.2	M4	16:26	6.2	7.4	3.8	4.2	<u>4.9</u>
Mid-Ebb	C2	surface	3.2	M5	17:05	6.2	7.4	3.8	4.2	4.0
Mid-Ebb	C2	bottom	7.8	M2	16:31	6.9	7.9	9.3	10.1	<u>8.1</u>
Mid-Ebb	C2	bottom	7.8	M5	17:05	6.9	7.9	9.3	10.1	<u>8.5</u>

Note: **Bold Italic** means Action Level exceedance

**Bold Italic with underline** means Limit Level exceedance

#### APPENDIX L SITE AUDIT SUMMARY

### Appendix L - Site Audit Summary

Contract No. — NE2015/01

Tseung Kwan O - Lam Tin Tunnel — Main Tunnel and Associated Works

Items	Date	Status*	Follow up Action
Water Quality			
Ponding water was accumulated in holes of concrete blocks. Contractor is reminded to fill the holes to avoid accumulation.	13-May-20	<b>✓</b>	20-May-20: Holes were filled with sands.
Mud stains were observed at an edge of the roro barge. Contractor is reminded to ensure the completeness of silt socks and clear mud stains.	27-May-20	#	
Ecology			
Noise			
Landscape and Visual			
Air Quality			
The Contractor is reminded to regularly sprinkle water to the drill-rig to reduce air quality impact.	20-May-20	<b>√</b>	27-May-20: Water spray were applied.
Stockpiles of more than 20 bags of granules were found in Slope A and need to be covered by tarpaulins or cleared	27-May-20	#	
Waste/Chemical Management			
Food waste and construction waste in Portion III should be seperated and dumped properly.	13-May-20	<b>√</b>	20-May-20: Rubbish bin was provided and wate was sorted separately.
Impact on Cultural Heritage			
Permit/Licenses			

- $\checkmark$  Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- \* Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

#### Appendix L - Site Audit Summary

Contract No. — NE2015/02

Tseung Kwan O - Lam Tin Tunnel — Road P2 and Associated Works

Items	Date	Status*	Follow up Action	
Water Quality				
The pipe shall be fixed to prevent accidental leakage of untreated construction wastewater into non-designated area. The Contractor shall repair the pipe as soon as possible.	7-May-20	<b>√</b>	14-May-20: No leakage along the pipe had been found during the site inspection on 14 May 2020	
The Contractor is reminded to clear the ponding water as much as possible after the rain.	14-May-20	<b>√</b>	27-May-20: No obvious ponding water was observed during site inspection.	
Despite no works were undergoing with the barge, the Contractor is reminded to properly deploy the silt curtain before the construction works restart.	14-May-20	✓	14-May-20: The silt curtain had been properly deployed later at the same day.	
The Contractor is reminded to clear the drainage regularly to prevent overflow.	28-May-20	#		
Ecology				
Noise				
Landscape and Visual				
Air Quality				
	-			
Waste/Chemical Management				
The Contractor is reminded to clean the oil leakage next to the air compressor at Portion IX asap	21-May-20	✓	21-May-20: The leaked oil had been removed and the drip tray had been cleared to avoid spillage.	
Impact on Cultural Heritage				
Permit/Licenses				

<sup>✓</sup> Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

**X** Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

<sup>#</sup> Follow up action will be reported in next reporting month

<sup>\*</sup> Non-compliance of mitigation measure

<sup>•</sup> Non-compliance but improved by the contractor

#### Appendix L - Site Audit Summary

Contract No. — NE2017/02

Tseung Kwan O - Lam Tin Tunnel — Road P2/D4 and Associated Works

Items	Date	Status*	Follow up Action							
Water Quality										
Ecology	Ecology									
Noise										
Landscape and Visual										
Air Quality										
Open stockpiles of dusty materials shall be	29-Apr-20	<b>√</b>	7-May-20							
covered with imprevious fabric.	29-Apr-20	<b>&gt;</b>	The stockpile had been removed							
Waste/Chemical Management										
Impact on Cultural Heritage										
Permit/Licenses										

 $<sup>\</sup>checkmark \ Observation/reminder \ was \ made \ during \ site \ audit \ but \ improved/rectified \ by \ the \ contractor \ in \ the \ next \ site \ audit$ 

- \* Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

**X** Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

<sup>#</sup> Follow up action will be reported in next reporting month

#### Appendix L - Site Audit Summary

Contract No. — NE2017/01

Tseung Kwan O - Lam Tin Tunnel — Tseung Kwan O Interchange and Associated Works

Items	Date	Status*	Follow up Action						
Nater Quality									
Ecology									
Noise									
Landscape and Visual	Landscape and Visual								
Air Quality									
Waste/Chemical Management									
Impact on Cultural Heritage									
Permit/Licenses	Permit/Licenses								

- $\checkmark$  Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- $\divideontimes$  Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

#### APPENDIX M EVENT AND ACTION PLANS

### **Event and Action Plan for Air Quality (Dust)**

		ACTION								
EVENT	ET	IEC	ER	CONTRACTOR						
Action level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>						
Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>						

ENZIONIE		ACT	TION	
EVENT	ET	IEC	ER	CONTRACTOR
	8. If exceedance stops, cease additional monitoring.			
Limit level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Contractor ,IEC, ER, and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
Limit level being exceeded by two or more consecutive sampling	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> </ol>	<ol> <li>Discuss amongst ER, ET, and         Contractor on the potential         remedial actions;</li> <li>Review Contractor's remedial         actions whenever necessary to         assure their effectiveness and         advise the ER accordingly;</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> </ol>

	ACTION									
EVENT	ET	IEC	ER	CONTRACTOR						
	<ul> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions</li> </ul>	3. Supervise the implementation of remedial measures.	<ul> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of</li> </ul>	<ul><li>4. Resubmit proposals if problem still not under control;</li><li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li></ul>						
	<ul> <li>to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ul>		work until the exceedance is abated.							

#### **Event and Action Plan for Construction Noise**

EVENT				ACT	ION			
		ET		IEC		ER		CONTRACTOR
Action	1.	Notify IEC and Contractor;	1.	Review the analysed results	1.	Confirm receipt of notification of	1.	Submit noise mitigation proposals to
Level	2.	Carry out investigation;		submitted by the ET;		failure in writing;		IEC;
	3.	Report the results of investigation to	2.	Review the proposed remedial	2.	Notify Contractor;	2.	Implement noise mitigation proposals.
		the IEC, ER and Contractor;		measures by the Contractor and	3.	Require Contractor to propose		
	4.	Discuss with the Contractor and		advise the ER accordingly;		remedial measures for the analysed		
		formulate remedial measures;	3.	Supervise the implementation of		noise problem;		
	5.	Increase monitoring frequency to		remedial measures.	4.	Ensure remedial measures are		
		check mitigation effectiveness.				properly implemented.		
Limit	1.	Identify source;	1.	Discuss amongst ER, ET, and	1.	Confirm receipt of notification of	1.	Take immediate action to avoid
Level	2.	Inform IEC, ER, EPD and		Contractor on the potential remedial		failure in writing;		further exceedance;
		Contractor;		actions;	2.	Notify Contractor;	2.	Submit proposals for remedial
	3.	Repeat measurements to confirm	2.	Review Contractors remedial actions	3.	Require Contractor to propose		actions to IEC within 3 working
		findings;		whenever necessary to assure their		remedial measures for the analysed		days of notification;
	4.	Increase monitoring frequency;		effectiveness and advise the ER		noise problem;	3.	Implement the agreed proposals;
	5.	Carry out analysis of Contractor's		accordingly;	4.	Ensure remedial measures properly	4.	Resubmit proposals if problem still
		working procedures to determine	3.	Supervise the implementation of		implemented;		not under control;
		possible mitigation to be		remedial measures.	5.	If exceedance continues, consider	5.	Stop the relevant portion of works as
		implemented;				what portion of the work is		determined by the ER until the
	6.	Inform IEC, ER and EPD the causes				responsible and instruct the		exceedance is abated.
		and actions taken for the				Contractor to stop that portion of		
		exceedances;				work until the exceedance is abated.		

EVENT	ACTION							
	ET	IEC	ER	CONTRACTOR				
	7. Assess effectiveness of Contractor's							
	remedial actions and keep IEC, EPD							
	and ER informed of the results;							
	8. If exceedance stops, cease additional							
	monitoring.							

### **Event and Action Plan for Marine Water Quality**

	Action				
Event	ET	IEC	ER	CONTRACTOR	
Action level being exceeded by one sampling day at water sensitive receiver(s)	<ul> <li>Identify the source(s) of impact by comparing the results with those collected at the control stations as appropriate;</li> <li>If exceedance is found to be caused by the reclamation activities, repeat <i>in-situ</i> measurement to confirm findings;</li> <li>Inform IEC and contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>If exceedance occurs at WSD salt water intake, inform WSD;</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Repeat measurement on next day of exceedance.</li> </ul>	<ul> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposal on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	Discuss with IEC on the proposed mitigation measures;     Make agreement on the mitigation proposal.	<ul> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Amend working methods if appropriate;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and ER;</li> <li>Implement the agree mitigation measures.</li> </ul>	
Action level being exceeded by two	Identify the source(s) of impact by comparing the results with those	Discuss with ET and Contractor on the mitigation measures;	Discuss with IEC on the proposed mitigation measures;	Inform the Engineer and confirm     notification of the non-compliance in	
or more consecutive	collected at the control stations as appropriate;		Make agreement on the mitigation proposal;	writing; • Rectify unacceptable practice;	

	Action				
Event	ET	IEC	ER	CONTRACTOR	
sampling days at	If exceedance is found to be caused	Review proposal on mitigation	Assess the effectiveness of the	Check all plant and equipment and	
water sensitive	by the reclamation activities, repeat	measures submitted by Contractor	implemented mitigation measures.	consider changes of working	
receiver(s)	in-situ measurement to confirm	and advise the ER accordingly;		methods;	
	findings;	Assess the effectiveness of the		Discuss with ET, IEC and ER and	
	Inform IEC and contractor;	implemented mitigation measures.		propose mitigation measures to IEC	
	Check monitoring data, all plant,			and ER within 3 working days;	
	equipment and Contractor's working			Implement the agreed mitigation	
	methods;			measures.	
	Discuss mitigation measures with				
	IEC and Contractor;				
	Ensure mitigation measures are				
	implemented;				
	Prepare to increase the monitoring				
	frequency to daily;				
	If exceedance occurs at WSD salt				
	water intake, inform WSD;				
	Repeat measurement on next day of				
	exceedance.				
Limit level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IEC, ET and	Inform the ER and confirm	
exceeded by one	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in	
sampling day at	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;	
water sensitive	appropriate;	measures submitted by Contractor	Request Contractor to critically	Rectify unacceptable practice;	
receiver(s)		and advise the ER accordingly;	review the working methods;		

	Action						
Event	ET	IEC	ER	CONTRACTOR			
	If exceedance is found to be caused	Assess the effectiveness of the	Make agreement on the mitigation	Check all plant and equipment and			
	by the reclamation activities,	implemented mitigation measures.	measures to be implemented;	consider changes of working			
	repeat in-situ measurement to		Assess the effectiveness of the	methods;			
	confirm findings;		implemented mitigation measures.	Discuss with ET, IEC and ER and			
	Inform IEC, contractor, AFCD and			submit proposal of mitigation			
	EPD			measures to IEC and ER within 3			
	Check monitoring data, all plant,			working days of notification;			
	equipment and Contractor's working			Implement the agreed mitigation			
	methods;			measures.			
	Discuss mitigation measures with						
	IEC, ER and Contractor;						
	Ensure mitigation measures are						
	implemented;						
	Increase the monitoring frequency						
	to daily until no exceedance of Limit						
	level;						
	If exceedance occurs at WSD salt						
	water intake, inform WSD.						
Limit level being	Identify the source(s) of impact by	Discuss with ET and Contractor on	Discuss with IC(E), ET and	Inform the ER and confirm			
exceeded by two	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in			
or more	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;			
consecutive	appropriate;	measures submitted by Contractor	Request Contractor to critically	Rectify unacceptable practice;			
sampling days at		and advise the ER accordingly;	review the working methods;				

	Action						
Event	ET	IEC	ER	CONTRACTOR			
water sensitive	If exceedance is found to be caused	Assess the effectiveness of the	Make agreement on the mitigation	Check all plant and equipment and			
receiver(s)	by the reclamation activities, repeat	implemented mitigation measures.	measures to be implemented;	consider changes of working			
	in-situ measurement to confirm		Assess the effectiveness of the	methods;			
	findings;		implemented mitigation measures;	• Discuss with ET, IC(E) and ER and			
	• Inform IC(E), AFCD, contractor		• Consider and instruct, if necessary,	submit proposal of mitigation			
	and EPD;		the Contractor to slow down or to	measures to IC(E) and ER within 3			
	Check monitoring data, all plant,		stop all or part of the marine work	working days of notification;			
	equipment and Contractor's working		until no exceedance of Limit level.	Implement the agreed mitigation			
	methods;			measures;			
	Discuss mitigation measures with			As directed by the Engineer, to			
	IC(E), ER and Contractor;			slow down or to stop all or part of			
	Ensure mitigation measures are			the construction activities.			
	implemented;						
	Increase the monitoring frequency						
	to daily until no exceedance of Limit						
	level for two consecutive days;						
	If exceedance occurs at WSD salt						
	water intake, inform WSD.						

#### **Limit Levels and Action Plan for Landfill Gas**

Parameter	Limit Level	Action
Oxygen	<19%	Ventilate to restore oxygen to >19%
	<18%	Stop works
		Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e.	Prohibit hot works
	> 0.5% by	• Ventilate to restore methane to <10% LEL
	volume)	
	>20% LEL (i.e.	Stop works
	> 1% by	Evacuate personnel / prohibit entry
	volume)	• Increase ventilation to restore methane to <10%
		LEL
Carbon	>0.5%	• Ventilate to restore carbon dioxide to < 0.5%
Dioxide	>1.5%	Stop works
		Evacuate personnel / prohibit entry
		Increase ventilation to restore carbon dioxide to <
		0.5%

## **Event and Action Plan for Coral Post-Translocation Monitoring**

Event	Action			
	ET Leader	IEC	ER	Contractor
Action	1. Check monitoring data;	1.Discuss monitoring with the ET	1. Discuss with the IEC additional	1. Inform the ER and confirm
Level		and the Contractor;	monitoring	notification of the non-compliance
Exceedance	2. Inform the IEC, ER and		requirements and any other	in writing;
	Contractor of the findings;	2. Review proposals for additional	measures proposed by the ET;	
		Monitoring and any other		2. Discuss with the ET and the IEC
	3. Increase the monitoring to at	measures submitted by the	2. Make agreement on the	and propose measures to the IEC
	least once a month to confirm	Contractor and advise the ER	measures to be implemented.	and the ER;
	findings;	accordingly.		
				3. Implement the agreed measures.
	4. Propose mitigation			
	measures for consideration			
Limit Level	Undertake Steps 1-4 as in the	1.Discuss monitoring with the ET	1. Discuss with the IEC additional	1. Inform the ER and confirm
Exceedance	Action Level Exceedance. If	and the Contractor;	monitoring	notification of the non-compliance
	further exceedance of Limit Level,		requirements and any other	in writing;
	suspend construction works until	2. Review proposals for additional	measures proposed by the ET;	
	an effective solution is identified.	Monitoring and any other		2. Discuss with the ET and the IEC
		measures submitted by the	2. Make agreement on the	and propose measures to the IEC
		Contractor and advise the ER	measures to be implemented.	and the ER;
		accordingly.		
				3. Implement the agreed measures.

### **Mitigation Measures for Vibration Monitoring**

Level	Contingency Action
Alert Level	The Engineer shall be informed immediately.
	• The Contractor shall submit an investigation report to describe works being undertaken. To review the instrument responses and to study the cause of undue response.
	The Contractor shall review and increase the instrumentation monitoring and reporting frequency, if applicable.
	• The Contractor shall submit a detailed plan of action describing the measures to be taken should the concerned instrument reach the action level to the Engineer for approval.
Alarm Level	The Engineer shall be informed immediately.
	The active construction works may require to be suspended subject to the Engineer's review of monitoring data.
	• The Contractor shall immediately implement the measures as defined in the detailed plan of action to prevent further ground movement and groundwater drawdown etc.
	The Contractor shall prepare a detailed investigation report to study the cause of the exceedance
	The Contractor shall propose a contingency plan for the Engineer's approval in the event that alarm value is reached or exceeded
	• The Contractor shall develop an emergency plan for the Engineer's approval in the event the applied contingency measures cannot control the situation.
	• The Contractor shall meet the Engineer to discuss the instrument response and review the effectiveness of the implemented measures.
	The Contractor shall carry out design review of the works

#### Action Level

- Consideration shall be given to suspend all active construction works and the Engineer shall be informed immediately
- The Contractor shall immediately implement the measures defined in the contingency plan
- The Contractor shall implement the measures defined in the emergency plan in the event that the applied contingency measures are found inadequate
- The Contractor shall provide a complete report to examine the construction method and review the response of the instruments with full history of the monitoring data and construction activities and necessary design update
- To resume the suspended activities, the Contractor shall demonstrate to the Engineer's satisfaction that it is safe to do so with approval from the Engineer.

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

## App N1 - IMPLEMENTATION SCHEDULE AND RECOMMANDED MITIGATION MEASURES

Table I - Recommended Mitigation Measures stipulated in EM&A Manual for the Project

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	APCO
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	АРСО
S3.8.7	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.  • Use of frequent watering for particularly dusty construction areas and areas close to ASRs  • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.  • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.  • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.  • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.  • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.  • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit.  • Imposition of speed controls for vehicles on site haul roads.  • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs  • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.  • Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
/	Emission from Vehicles and Plants  • All vehicles shall be shut down in intermittent use.  • Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke.  • All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD)	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	APCO
/	Valid No-road Mobile Machinery (NPMM) labels should be provided to regulated machines	Reduce air pollution emission from construction	Contractor	All construction sites	Construction stage	APCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
,	valid 100-toad bioonie biachinery (14tobio) labers should be provided to regulated machines	vehicles and plants	Contractor	All Construction sites	Construction stage	AI CO
Noise Impact (Constr	ruction Phase)					
S4.8	<ul> <li>Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer &amp; Pump and Concrete Pump.</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
S4.9	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.  Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impa	et (Construction Phase)					
\$5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m³, with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m <sup>3</sup> (i.e. 1,000 m <sup>3</sup> per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	<ul> <li>Silt curtains should be deployed properly to surround the works area.</li> <li>Maintenance of silt curtain should be provided.</li> <li>Sufficient stock of silt curtain should be provided on site.</li> </ul>	Control potential impacts from marine woroks	Contractor	NE/2015/01	Construction stage	EIAO
	Other good site practices should be undertaken during filling operations include:					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.3	<ul> <li>all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea;</li> <li>floating single silt curtain shall be employed for all marine works;</li> <li>all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material;</li> <li>excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved;</li> <li>adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;</li> <li>loading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation;</li> <li>any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;</li> <li>construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and</li> <li>before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.</li> </ul>	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR \$5.6.1	To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented:  - Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall)  - The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works.  - Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier.  - Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation.	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.8 S5.8.8	<ul> <li>use of sediment traps; and</li> <li>adequate maintenance of drainage systems to prevent flooding and overflow.</li> </ul>					
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m <sup>3</sup> capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of tunnels or caverns under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.25 - \$5.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.29 - S5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:  • suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	<ul> <li>chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and</li> <li>storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>					
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis.  The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact						
\$6.8.4	Measures to Minimize Disturbance     Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible.     Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers;     Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A
S6.8.5	Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats.  Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works.  Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner.  General drainage arrangements should include sediment and oil traps to collect and control construction site run-off.  Open burning on works sites is illegal, and should be strictly prohibited.  Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses.	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
S6.8.6	Measure to Minimize Groundwater Inflow  The drained tunnel construction method with groundwater inflow control measures would generally be adopted.  During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements.	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
	Measure to Minimize Impact on Corals     Coral translocation					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.8	<ul> <li>A detailed coral translocation plan with a description on the methodology for pretranslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage.</li> <li>The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCD) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCD prior to commencement of coral translocation.</li> </ul>	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A
	A coral monitoring     A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocated coral communities     Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.					
S6.8.9 S6.8.10	Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area.     Diverting of the site runoff to silt trap facilities before discharging into storm drain;     Proper waste and dumping management; and     Standard good-site practice for land-based construction.	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	WQO
S6.8.11	Compensation for Vegetation Loss  • Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition.	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
\$7.7.3	Measure to Control Water Quality Impact     Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area.	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management (	Construction Phase)					
\$8.6.3	Ond Site Practices and Waste Reduction Measures  Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste;  Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354)  Land (Miscellaneous Provisions) Ordinance (Cap. 28)

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	<ul> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> </ul>					
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;					Waste Disposal Ordinance (Cap. 354)
S8.6.4	<ul> <li>Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce;</li> <li>Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.</li> </ul>	To achieve waste reduction	Contractor	All work sites	Construction Phase	Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.5	Good Site Practices and Waste Reduction Measures (con't)  The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.6	Good Site Practices and Waste Reduction Measures (con't)  C&D materials would be reused in the project and other local concurrent projects as far as possible.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.7	Storage, Collection and Transportation of Waste  Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:  • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;  • Maintain and clean storage areas routinely;  • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and  • Different locations should be designated to stockpile each material to enhance reuse.	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
	Storage, Collection and Transportation of Waste (con't)  Remove waste in timely manner;  Waste collectors should only collect wastes prescribed by their permits;  Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers;					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.8/ Waste Management Plan	<ul> <li>Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28);</li> <li>Waste should be disposed of at licensed waste disposal facilities/alternative disposal ground approved by RE and DEP; and</li> <li>Maintain records of quantities of waste generated, recycled and disposed.</li> </ul>	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
	Storage, Collection and Transportation of Waste (con't)					
S8.6.9/ Waste Management Plan	<ul> <li>Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction &amp; Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed.</li> </ul>	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	Sorting of C&D Materials  Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site.  Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials.  The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010  ETWB TCW No. 33/2002  ETWB TCW No. 19/2005
S8.6.17 – S8.6.20	Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment.  A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).  In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.  In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005
	The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excaveted sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002.					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	<ul> <li>Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).</li> <li>In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.</li> <li>The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.</li> <li>In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.</li> <li>Another possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the se</li></ul>	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.26/ Waste Management Plan	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.  General Refuse	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes Waste Disposal (Chemical Waste) (General) Regulation

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	<ul> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</li> </ul>	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural H	eritage (Construction Phase)					
\$9.6.4	Dust and visual impacts  Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided;  The open yard in front of the temple should be kept as usual for annual Tin Hau festival;  Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple.	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
S9.6.4	Indirect vibration impact  Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings;  Monitoring of vibration should be carried out during construction phase.  Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well.  A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work.	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	<ul> <li>Established Alert, Alarm and Action Level for the monitoring parameters.</li> <li>To increase the instrumentation monitoring and reporting frequency.</li> <li>To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded.</li> </ul>	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visua	al Impact (Construction Phase)					
Table 10.8.1/ Landscape Mitigation Plan	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A
Landfill Gas Hazard	(Design and Construction Phase)					
\$11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below:  Methane 0-100% LEL and 0100% v/v  Carbon dioxide 0-100%  Oxygen 0-21%	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
	For staff who work in, or have responsibility for "at risk" area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards.					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$11.5.10 \$11.5.25	<ul> <li>An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out.</li> <li>No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed.</li> <li>Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No smoking" and "No naked flame" notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking.</li> <li>Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation.</li> <li>Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person).</li> <li>The permit to work procedure should set down clearly the requirements for continuous monitoring for methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure should also require the presence of an appropriately qualified person, in attendance outside the 'confined area', who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise should be permitted to carry out hot works in confined areas.</li> <li>Where there are any temporary site offices, or any other buildings located within the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with the capacity to accumulate landfill gas (by survey using portable gas detectors); or be raised clear of the ground by a minimum of 500mm. This ai</li></ul>	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	<ul> <li>Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong).</li> </ul>					
	<ul> <li>Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.</li> </ul>					
	Monitoring  ■ Routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters					
	<ul> <li>into the area.</li> <li>For excavations deeper than 1m, measurements should be carried out:</li> <li>at the ground surface before excavation commences;</li> <li>immediately before any worker enters the excavation;</li> </ul>					
	at the beginning of each working day for the entire period the excavation remains open; and     periodically throughout the working day whilst workers are in the excavation.		Contractor	Project sites within the Sai  Tso Wan Landfill  Consultation Zone		EPD's Landfill Gas Hazard Assessment
S11.5.26 - S11.5.31	<ul> <li>For excavations between 300mm and 1m deep, measurements should be carried out:</li> <li>directly after the excavation has been completed; and</li> <li>periodically whilst the excavation remains open.</li> <li>For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.</li> </ul>		Contractor		Construction phase	Guidance Note
	<ul> <li>Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person.</li> <li>The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and</li> </ul>					
20.50	kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system.  The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill	construction stage within the Sai Tso Wan		Project sites within the Sai		EPD's Landfill Gas Hazard Assessment

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	Protect the workers from landfill gas hazards	Contractor	Tso Wan Landfill Consultation Zone	Construction phase	Guidance Note

## Table II - Observation / Reminder / Non-compliance made during Site Audit

Key:

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- \* Non-compliance of mitigation measure
- · Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Reminder/Observation	Recorded Date	Status
Air Quality						
		NE2015/01	TKO Cavern Exit	The Contractor is reminded to regularly sprinkle water to the drill-rig to reduce air quality impact.	20 May 2020	✓
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	NE2015/01	Portion III	Stockpiles of more than 20 bags of granules were found in Slope A and need to be covered by tarpaulins or cleared	27 May 2020	#
		NE2017/02	Zone C	Open stockpiles of dusty materials shall be covered with imprevious fabric.	29 Apr 2020	✓
Construction	Noise Impact					

Water Quality Impact Ponding water was accumulated in holes of concrete adequate maintenance of drainage systems to prevent flooding S5.8.8 NE2015/01 Pier Area of LT blocks. Contractor is reminded to fill the holes to avoid 13 May 2020 and overflow. accumulation. Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best Mud stains were observed at an edge of the roro barge. management practices, as detailed in below, should be implemented TKO Marine Works Contractor is reminded to ensure the completeness of S5.8.7 NE2015/01 27 May 2020 to ensure that all construction runoff complies with WPCO standards Area silt socks and clear mud stains. and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.

EIA Ref	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Reminder/Observation	Recorded Date	Status
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	NE2015/02	Portion IX	The pipe shall be fixed to prevent accidental leakage of untreated construction wastewater into non-designated area. The Contractor shall repair the pipe as soon as possible.	7 May 2020	✓
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	NE2015/02	Portion IX	The Contractor is reminded to clear the ponding water as much as possible after the rain.	14 May 2020	<b>√</b>
Silt Curtain Deployment Plan	Silt curtains should be deployed properly to surround the works area.	NE2015/02	Portion IX	Despite no works were undergoing with the barge, the Contractor is reminded to properly deploy the silt curtain before the construction works restart.	14 May 2020	<b>√</b>
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	NE2015/02	Portion IX	The Contractor is reminded to clear the drainage regularly to prevent overflow.	28 May 2020	#
Ecological Im	pact					1
 T2-12 T	<u> </u>			<u> </u>		
Fisheries Imp	act					

EIA Ref	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Reminder/Observation	Recorded Date	Status						
Waste Manag	Waste Management											
\$8.6.4	<ul> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> </ul>	NE2015/01	Portion III	Food waste and construction waste in Portion III should be seperated and dumped properly.	13 May 2020	<b>✓</b>						
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	NE2015/02	Portion IX	The Contractor is reminded to clean the oil leakage next to the air compressor at Portion IX asap	21 May 2020	<b>√</b>						
Landscape an	nd Visual Impact											
Landfill Gas l	Hazards											

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

## Appendix O - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions <u>Table O1 - Cumulative Complaint Log for Tseung Kwan O - Lam Tin Tunnel</u>

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
443B	6-May-20	Non-specific	Anonymous	Air/Noise	Odour nuisance nearby TKO MTR Station	N	Investigation undergoing	Investigation undergoing
443A	0-Way-20	Non-specific	Anonymous	All/Ivoise	Noise nuisance at Noght and Air Quality Impact from Works	Y	mvestigation undergoing	Investigation undergoing
442	22-May-20	22-May-20 / LT Tunnel	Resident from Hong Pak Court	Noise	Noise nuisance from Tunnel Works	Y	Investigation undergoing	Investigation undergoing
441	8&9-Apr-20	9-Apr-20 / TKO surcharge area	Residents of Ocean Shores	Air/Noise	Noise Nuisance on early morning and Air Quality Works from Excavation Works	Y	The work schedule of C2 had been reviewed. The "beeping" noise is originated from C2 due to safety issue (for mobilization of materials with crane). The noise nuisance is believed to be coming from the vibration hammer. The Contractor had water the exposed area regular to reduce dust impact to the surrounding. The details shall be referred to CIR-C35	Draft CIR submitted
440	13&17-May-20	13-May-2020/Surcharge Area of TKO	Residents of Ocean Shores	Noise	Noise generation in early mornings of early May	Y	The work schedule of C2. C3 & C6 had been reviewed. The noise source is believed to be generated from C2 due to sheet-piling. The details shall be referred to CIR-N104.	Draft CIR submitted
439	7-Apr-20 & 24- Apr-20	April 2020 / Works area near Park Central (non- specific)	Residents of Park Central	Odour	Continuous diesel fuel odour nuisance near Park Central	N	No direct evidence proved that the odour source was originated from the work sites of TKOLTT. The details shall be referred to CIR-A16.	Draft CIR submitted
438	18-Apr-20	18-Apr-20 / Marine Works Area at TKO	Residents of Ocean Shores	Noise/ Light	Blasting, High Frequency Noise and Light in Tseung Kwan O	Y	The complaint was valid in regard of noise. Blasting had been carried out during the midnight and the Contractor is reminded to strictl follow requirements of CNP.  The light source was originated from the construction vessels due to safety reason and guard watching. Details shall be referred to CIR-C34.	Draft CIR submitted
437	27-Mar-20	27-Mar-2020 / Surcharge Area (C2)	Resident of Ocean Shores	Noise	Low Frequency Noise during Midnight	Y	The noise source was the malfunctioned dewatering pumps. The details shall be referred to CIR-N103	Closed
436	26-Mar-20	26-Mar-20/ Portion IVC	District Council Member (Mr. Wong)	Noise	Noise nuisance, vibration and spectedly insufficient mitigation measures in Lam Tin	Y	See complaint 431-433.	Closed
435	23-Mar-20	23-Mar-20/ Lam Tin Tunnel	Resident of Cha Kwo Ling Village	Noise	Groundborne Noise from Blasting in the Evening	Y	Blasting was conducted at the time of complaint. The vibration monitoring conducted near Tin Hau Temple was considered the vibration level was acceptable. The details shall be referred to CIR-N102.	Closed

Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction - Monthly EM&A Report

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
434	23-Mar-20	20-Mar-20/ Lam Tin	District Council Member (Mr. Wong)	Noise	Noise nuisance from Construction Works during Holiday	Y	See compliant #427.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
433	20-Mar-20	20-Mar-20/ Lam Tin	Resident of Hong Pak Court	Noise	Noise nuisance, vibration and suspectedly insufficient mitigation measures in Lam Tin	Y	The time period and PMEs of major works conducted during daytime of the complaints, no non-compliance in CNMP and during site audits	
432	18-Mar-20	18-Mar-20 / Portion IVC	Resident of Yau Lai Estate	Noise	Noise nuisance, vibration and suspectedly insufficient mitigation measures in Lam Tin	Y	has been recorded. The Contractor is recommended to provide alternative noise mitigation measures such as acoustic box for noisy PMEs and regularly repair materials of the noise mitigation measures.	Closed
431	14-Mar-20	14-Mar-20 / Portion IVC	Residents of Yau Lai Estate	Noise	Noise nuisance, vibration and suspectedly insufficient mitigation measures in Lam Tin	Y	Details shall be referred to CIR-N101.	
430	17-Mar-20	17-Mar-20 / Surcharge Area / C2	Anonymous	Water	Muddy Water at the Surcharge Area	N	The "muddy water" was created by the tug boat's screw propeller. The Contractor claimed the propeller stirred up seedbed sediment and generated "muddy water". The details shall be referred to CIR-W13.	Draft CIR submitted
429	10-Mar-20	10-Mar-20 / Site Nearby Park Central	Resident of Park Central	Noise	Noise nuisance in early morning (Mar 2020)		No construction works had been conducted at the time of complaint for C3 and the major works area in C2 was at least 300m away from the complainant. It is believed that the major noise source was coming from ASD's work site. The details shall be referred to CIR-N100	Closed
428	4-Mar-20	Not Specified / Tseung Kwan O	Mr. Lui, Sai Kung District Council	Odour / Noise	Odour and low frequency noise nuisance from construction site	Y	Only minor works had been conducted at the time of complaint. No direct evidence showed that the odour source was originated from C3. The suspected nuisance source is believed to be ASD's works area. The details shall be referred to CIR-C33	Draft CIR submitted
427	1-Mar-20	1-Mar-20 / Portion IVC	Resident of Yung Kai House	Noise	Noise nuisance from Construction Works during Holiday	Y	No construction works were conducted at the concerned locations and no direct evidence showing the complaint is project-related. The details shall be referred to CIR-N99	Closed
426	19-Feb-20	11-Feb-20 / Works area outside TKL Sports Centre	Anonymous		Noise nuisance from breaking works	Y	Refer to complaint #423 and #424.	Closed
425	18-Feb-20	29-Jan-2020 / Marine works Area	Mr. Chan from Ocean Shore		Noise nuisance from barge in morning	Y	No works had been conducted in the time period of complaint. The noise is believed to be non-project-related. The details shall be referred to CIR-N95.	Closed
424	11-Feb-20	8 and 11-Feb-2020 / Site near TKL Station		M.,		Y	The complaint was valid and the contractor had been operating only 1	
423	3-Feb-20	03-Feb-2020 / Site Near TKL Station	Resident of Park Central	Noise	Noise nuisance from breaking works	Y	breaker at a time. The contractor is suggested to further increase the mitigation measures to reduce impact to the surrounding neighborhood. The details shall be referred to CIR-N97	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
422	3-Feb-20	2-Feb-20 / Lam Tin Interchange	Resident of Cheuk Lai House, Yau Lai Estate		Noise nuisance suspected to be related to works involving metal hammering on Site near EHC	Y	No construction activities were conducted at the concerned locations during the period of complaint. The Contractor is reminded to keep conducting good site practice and strictly follows the requirements of approved CNP. The details shall be referred to CIR-N98	Closed
421	21-Jan-20	21-Jan-20 / Portion IX	Ocean Shores Residents		Noise nuisance due to Blasting at midnight	Y	Blasting was conducted around 1:30am due to the vicinity of the Railway protection zone of MTR. The Contractor is reminded to keep the blast door closed during blasting to minimize noise impacts and re-schedule blasting to less sensitive hours as far as practicable. The details shall be referred to CIR-N96.	Closed
420	7-Jan-20	7-Jan-20 / Portion IX	Ocean Shores Residents		Irritating loud noise nuisance from Portion IX (C2)	Y	See complaint #417	Closed
419	7-Jan-20	Sundays before 7-Jan-20 / Tunnel Works	Resident of Hong Pak Court	Noise	Noise nuisance from Tunnel Works	Y	See Complaint #416.	Closed
418	7-Jan-20	5-6-Jan-20 / C1 Marine Works Area	Ocean Shores Residents		High-frequency noise during night-time	Y	The high frequency noise was believe to be noise emitted from the marine works area of C1. The details shall be referred to CIR-N94.	Closed
417	3-Jan-20	2-Jan-20 / Portion IX	Former District Member (Mr. Chan)		Annoying noise emission and inefficient noise mitigation measures	Y	The noise source is believed to come from a breaker and mitigation was insufficient. The Contractor was requested to strictly follow the Noise Mitigation Plan. The details shall be referred to CIR-N93.	Closed
416	29-Dec-19	29-Dec-19 / Non-specific	Resident of Hong Pak Court	Noise	Groundborne Noise from Works area	Y	Project-related with valid CNP. Contractor is reminded to reduce noise emission and prevent breaking and noisy activities during restricted hours. The details shall be referred to CIR-N92.	Closed
415	27-Dec-19	25-Dec-19 / Lam Tin Interchange (Portion IVC)	Resident of Yau Estate	Noise	Noise nuisance from Portion IVC	Y	Non project-related due to maintenance works of East Cross-harbor Tunnel. The details shall be referred to CIR-N91.	Closed
414	24-Dec-19	22-Dec-19 / Lam Tin Interchange (Portion IVC)	Resident of Yau Estate	Noise	Piling noise nuisance near Lam Tin Interchange	Y	Project-related with valid CNP. Contractor is reminded to reduce noise emission and prevent breaking and noisy activities during restricted hours. The details shall be referred to CIR-N91.	Closed
413	24-Dec-19	24-Dec-19 / Portion IX of Contract 2	Resident of Capri & Ocean Shores	Noise	Loud and continuous noise emission from Portion IX	Y	No breaking activity was conducted by the C3. It was believed that C2 was the major noise source and the mitigation measures were insufficient. The details shall be referred to CIR-C32.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
412	19-Dec-19	14-Dec-19 / marine works area	Resident of Ocean Shores	Noise	Noise nuisance from the marine works area	Y	The major construction work was driven by pin piles. The noise emitted due to the construction activities is considered to be reduced to an acceptable level as no NSR falls under the ambit of 300m study area of the work site. Details should be referred to CIR-N90.	Closed
411	2-Dec-19	30-Nov-19 / Construction Sites Outside TKL Sports Center	Resident of Park Central	Air / Noise	Non-effective noise mitigation measures and related dust and noise nuisance	Y	The construction noise created by breaking works are considered non-project related due to the large separation distance between noise source and the Complainant's Location.  Major dust emission from the works area next to C3 was recorded. The Contractor is reminded to provide regular watering to dusty works. Details should be referred to CIR-C31.	Closed
410	28-Nov-19	25-Nov-19 / Portion 4C	Anonymous	Noise	Noise nuisance from Lam Tin Works Area and operation hours	Y	Refer to Complaint #408	Closed
409	27-Nov-19	20&27-Nov-19 / Construction Sites near Po Yap Road & Chui Ling Road	Resident of Park Central	Air / Noise	Dust emission due to excavation works and noise nuisance from Piling works		Although noise barrier had been erected and around the breakers, the direct line of sight to the NSRs at Park Central could not be totally blocked. The Contractor is recommended to provide cantilevered noise barrier with noise absorbing materials to minimise noise impact as far as practicable. Details should be referred to CIR-C31.	Closed
408	25-Nov-19	Non-specific (Nov-19) / Portion 4C	Resident of Yau Lai Estate	Noise	Serious Noise Nuisance from Lam Tin Works Area	Y	Despite the Contractor had applied different noise mitigation measures (e.g. semi enclosure and noise barrier). Environmental deficiency was observed during site audit session. The Contractor is recommended to apply alternative noise mitigation measures to improve the situation. The details shall be refer to CIR-N89.	Closed
407	12-Nov-19	Non-specific (Nov-19) / LT Construction Site	Non- specified(Complainan t has previously made complaints on LTI)	Operation Hours	Inquiries on operating hours & Noise Nuisance	N	The time of complaint falls under day-time. According to the Contractor and RE, the general starting time of construction works are 08:15 on normal week days. The Contractor had avoid conduct noisy works on morning to minimize noise impacts for the nearby residents. The details shall be refer to CIR-O3	Closed
406	5-Nov-19	5-Nov-19 / Tunnel near TKO	District Council Member (Mr. Chan)	Noise	Noise nuisance from Blasting activities during night-time	Y	No blasting was carried out on that night. The construction activities were conducted inside the tunnel with the blast door closed. The CNP that the Contractor held remained valid during the time of complaint. The details shall be refer to CIR-N88	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
405	29-Oct-19	17-Oct-2019 / Marine Works area near Ocean Shore	District Council Member (Mr. Chan)	Noise	Daytime times noise nuisance		The complaint details does not tally up with the information provided with the Contractor and RE. Referring to the Contractor, there was construction works was starting at 09:00. Noise mitigation measures, such as acoustic mats, were applied to minimize noise impact. The details shall be refer to CIR-N87	Closed
404	15-Oct-19	12-Oct-19 / Marine Works area near Ocean Shore	Residents of Ocean Shores	Noise / Working Hours	Noise nuisance due to operation of barge on Saturday early morning	Y	The time of complaint falls within daytime and the major works conducted are dredging and reclamation. The contractor did not require any extra mitigation measures. The contractor had applied sound-proofing mat on the engine floor of the barges and is recommended to strictly follow the requirements of noise mitigation plan. The details shall be refer to CIR-N86	Closed
403	15-Oct-19	Oct-19 (Not Specified) / C2 Construction Site	Residents of Ocean Shores	Noise / Working Hours	Operation of marine construction works during late hours		The major construction works is trimming works for the rock mount during the time period of complaint. Mitigation measures provided by the Contractor included provision of noise insulating mats to the engine floor of the barges and shorten the work hours by ending construction works on or before 21:00 since early Oct 2019. Details shall be referred to CIR-N85.	Closed
402	10-Oct-19	09-Oct-2019/ Site near TKO CPC	Residents of Ocean Shores	Noise	Noise nuisance of construction works at marine work area during early morning		No construction activity at both the Cavern near the BCMCP Bridge and Platform 1B, including the barge, in particular during the complaint period between 2am and 3am on 9 Oct 2019. Since no works had conducted during the time of complaint, no mitigation measures are required. The details shall be referred to CIR-N84.	Closed
401	5-Oct-19	05-Oct-2019 / C2 Portion IX	District Council Member (Mr. Chan)	Noise	High noise level from works area during daytime	v	The time period of complaint falls under day-time and therefore the Contractor is required to carry out mitigation measures according to the latest CNMP only. The construction activities had been reviewed and no non-compliance was identified. No Limit Level of Exceedance at daytime was recorded during October 2019. For mitigation measures, the Contractor had set up sound-proofing mats and SlientUp to reduce noise impact. The details shall be refer to CIR-N83.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
400	16-Sep-19	10-Sep-19 / TKO Marine Works Area	District Council Member (Mr. Chan)	Water	Muddy water discharge and deficiency in water quality mitigation measures	N	deployed regarding to SCDP ver. 8 since 10-Sep-19, site inspection on 12-Sep-19 also showed the silt curtains were deployed properly. Despite there are chances of accidental muddy water discharge due to the removal of cofferdam on 13-Sep-19, local silt curtain had been place in order to minimize the unavoidable impact by related loading and unloading of fill materials. No muddy water had been observed outside the silt curtain area. Nevertheless, the Contractor is recommend to expand the coverage of the local silt curtain in order to	Closed
399	16-Sep-19	16-Sep-19 (Not Specified) / LT Interchange Potion III	Resident of Bik Lai House, Yau Lai Estate	Noise	Noise emission from the tunnel entrance (Potion III)	Y	No construction works was carried out during the time of complaint.  Details should be referred to CIR-N82.	Closed
398	16-Sep-19	13-Sep-19 / Works Area of LT-TKO Tunnel outside Tiu King Leng MTR Station	Anonymous	Air / Water	Dark smoke emission and muddy water discharge from the marine work vessels near shore	N	No dark smoke emission was observed during the site inspection conducted in the week of the complaint. The Contractor has applied an air filtering tank to clean the exhaust from the barge before emission. Details should be referred to CIR-C30.	Closed
397	6-Sep-19	30 Aug-19 / Works area near Ocean Shores	Resident of Ocean Shores	Noise / Working hours	Noise emitted from Barge during Evening times	Y	The unloading works had been reviewed and no limit level of exceedance were recorded during August to early September. Since the period of complaint falls under evening times, no mitigation measures were required by the CNP. Details should be referred to CIR-N81.	Closed
396	6-Sep-19	30 Aug-19 / Works area near Ocean Shores	Resident	Noise	Noise nuisance from LT-TKO Tunnel	Y	The major works conducted were shortcreting, mucking out,	Closed
395	6-Sep-19	31 Aug-19 / Works area near Ocean Shores	District Council Member (Mr. Chan)	Noise	Noise Nuisance during evening and night times	Y	maintaining, drilling and unloading. No limit level of exceedance in the restricted hours (19:00-23:00) between late August and early September were recorded. The Contractor is recommended to keep following noise mitigation plan to minimize noise nuisance. Details	Closed
394	6-Sep-19	Not specified (Sep-19) / Works area near Ocean Shores	Anonymous	Noise / Operating Hours	Noise nuisance during Evening & occasionally in Night time	Y	should be referred to CIR-N80.	Closed
393	30-Aug-19	30 Aug-19 / Marine works Area	District Council Member (Mr. Chan)	Water	Alleged muddy water discharge	N	High rainfall was recorded during period of complaint, therefore muddy water discharge at outfall from upstream and some surface runoff within the site is expected. However, no major silt curtain deficiency was observed during on-site observation and no leakage of muddy water from the marine works area was observed. Details should be referred to CIR-W12.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
392	29-Aug-19	20-27 Aug-19/ Portion 4C	Resident of Bik Lai House, Yau Lai Estate	Noise	Noise nuisance from the operation of heavy machineries and missing of noise mitigation measures at Portion 4C		A noise insulating cover was erected before the period of complaint, however, due to restricted site condition in the relocated breaking works area, the erection of the cover could not be carried out.  Nevertheless, movable noise barriers and local semi-enclosure was adopted for breaking works. Details should be referred to CIR-N79.	Closed
391	26-Aug-19	10-Jul-19 / Construction site near Ocean shore	District Council Member (Mr. Chan)	Noise	Operation of construction works during late hours	Y	1 derrick barge was operated during the period of complaint with valid CNP. Regular maintenance and checking should be conducted for all operating barges. Details should be referred to CIR-N78.	Closed
390	26-Aug-19	31-Jul-19 / Construction site near Ocean shore	District Council Member (Mr. Chan)	Noise	Intermittent noise emitted from collision during night-time	Y	The noise source is suspected to be the collision between cofferdam and its broken part as the cofferdam was found damaged next morning. No construction was conducted at night time of 31 July. The contractor is recommended to maintain and check cofferdam regularly. Details should be referred to CIR-N77.	Closed
389	29-Jul-19	17 to 24-Jul-19 / Marine Construction Site near O King Road	Resident of Ocean Shore	Noise	Noise nuisance from the barge operating in reclamation works area near O King Road during evening times.	Y	1 derrick barge was operated during the period of complaint with valid CNP. Regular maintenance should be provided for all operating barges. Details shall refer to CIR-N76.	Closed
388	12-Jul-19	8-Jul-19 / Construction Site near Ocean Shores	District Council Member (Mr. Chan)	Noise	Noise nuisance and inadequate noise barrier at the construction site near Ocean shore	Y	Although Contractor has adopted a noise mitigation measure of drill rigs at Portion IV near Ocean Shore such as noise barrier with sound insulating fabric, the existing noise barrier in Portion IX and some in Portion IV are not adequate in screening the direct line of sight to Ocean Shore. Details should be referred to CIR-N75.	Closed
387	12-Jul-19	8 to 12-Jul-19 / Portion 4C of C1 Construction Site	Resident of Bik Lai House	Noise	Breaking noise emitted from the operation of 2 PMEs at Portion 4C during weekday daytime.	Y	Two breakers were operated intermittently at the Portion 4C of C1 construction site during the period of complaint between 07:00 to 19:00. As observed during the site inspection/noise monitoring, movable noise barrier could not completely screen off the direct line-of-sight from PMEs to Yau Lai Estate. Contractor has adopted mitigation measure to minimize the noise impact from breakers including using a noise barrier with noise insulating fabric, adopted a less noisy hydraulic spiting method for breaking works and has been developing a semi-enclosure noise barrier to replace the existing movable noise barrier. Details should be referred to CIR-N74.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
386	10-Jul-19	9 to 10-Jul-19 / Not Specific	District Council Member (Mr. Chan)	Noise	Noise nuisance and disturbance from the TKOLT tunnel construction site involves intermittent noise emitted from collision during night-time.	Y	No construction works was carried out during the time of complaint.  Details should be referred to CIR-N73.	Closed
385	4-Jul-19	Late Jun-19 to 4-Jul-19 / Reclamation Area	Resident of Ocean Shore	Noise	The reclamation works continued into the evening during weekdays and works were also operated on Sunday.	Y	See Complaint no 384.	Closed
384	3-Jul-19	3-Jul-19 / Near Ocean Shore	District Council	Noise	The construction site was constantly emitting metallic percussion noise in the early morning.		The concerned metallic percussion noise source was suspected from the collision between the detached sheet pile and the adjacent sheet pile of the broken cofferdam. The detached sheet pile was fixed by resealing it to the adjacent sheet pile. Details should be referred to CIR-N72.	Closed
383	29-Jun-19	Jun-19 / Lam Tin Interchange	Resident of Yau Lai Estate, Yung Lai House	Noise	Noise nuisance from construction works during weekday daytime and evening times. Noise barriers was found missing in certain parts of the construction areas.	Y	Some noise mitigation measures were observed during the site inspection including idle equipment were turned off and noise barrier has been erected close to noisy PMEs in the right direction facing Yau Lai Estate. However, the above mitigation measures were not applied to whole construction site such as noise barriers were not placed close enough to the noisy PMEs due to the uneven surface and other inconvenience. Details should be referred to CIR-N71.	Closed
382 (N08/RE/0001 1019-19)	17-Jun-19	6-Jun-19 / Cofferdam area	District Council	Air	Dark smoke nuisance from the tug boat inside the cofferdam area.	N	During site audit, no violation of the Air Pollution Control (Smoke) Regulation from the construction site was observed by the ET. Air filter has been replaced on derrick barge to reduce the dark smoke emission upon the receipt of the complaint. The Contractor is recommended to replace the air filters regularly. Details should be referred to CIR-A15.	Closed
381 (N08/RE/0001 5098-19)	11-Jun-19	1-Jun-19 / Near confferdam	District Council	Water	Muddy water discharge from construction site near the cofferdam area on 4 June 19	N	High volume of upstream muddy water was collected due high rainfall according to reports and observation. As a result, the muddy water from upstream was discharged into the Junk Bay via various outfalls in Junk Bay, as observed during the rainstorm events. No sand plume within the cofferdam area and no muddy water discharge at the designated discharge point within the Site was identified during the site inspection and water quality monitoring. Details should be referred to CIR-W11.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
380	11-Jun-19	6-Jun-19 / Near Tong Yin Street	Resident of Ocean Shore	Air	Odour nuisance from construction site near Tong Yin Street	N	No oil leakage from mobile crane was observed during the site inspection in June 2019.  According to the testing reports, all ULSD fuel applied in the PMEs during the construction period contains sulphur content lower than 0.005% by weight, which complied with the Air Pollution Control (Fuel Restriction) Regulations. Details should be referred to CIR-A14.	Closed
379	11-Jun-19	4-Jun-19 / Near cofferdam area	General Public	Water	Discharge of mud water into Junk Bay from TKOLT construction site	N	See Complaint no 381.	Closed
378	11-Jun-19	13-Apr-19 / Near cofferdam area	General Public	Air	Dark smoke nuisance from construction site involves derrick barge operation near cofferdam area (daytime)	N	No violation of the Air Pollution Control (Smoke) Regulation was recorded from the construction site was observed. The contractor was recommended to install carbon filter at smoke exhaust of the barge as a more effective mitigation measures. Details should be referred to CIR-C27.	Closed
377	11-Jun-19	2-Jun-19 / Lam Tin Interchange	General Public	Noise	Complaint about the noise nuisance from Lam Tin Interchange construction site in daytime holiday.	Y	Only drilling works inside the tunnel was conducted during daytime under valid CNP. Groundborne noise is considered as the major factor contributing to the noise nuisance, the Contractor are recommended to re-schedule the drilling works inside the tunnel to less sensitive hours. Details should be referred to CIR-N70.	Closed
376	11-Jun-19	9-Jun-19 / Near Yau Lai Estate	Resident of Yau Lai Estate	Noise	Complaint about the noise nuisance near Yau Lai Estate involves vehicle movement (roller) during morning to 15:00 in holiday.	Y	No works involving roller was involved. Only drilling works inside the tunnel and ddismantling of crusher shelter was conducted during Sunday daytime under valid CNP. Groundborne noise is considered as the major factor contributing to the noise nuisance, the Contractor are recommended to re-schedule the drilling works inside the tunnel to less sensitive hours. Details should be referred to CIR-N70.	Closed
375	11-Jun-19	9-Jun-19 / Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complaint about the noise nuisance from Lam Tin Interchange construction site in daytime holiday.	Y	See Complaint no. 376.	Closed
374	4-Jun-19	3-Jun-19 / Near Ping Tin Estate	Resident of Ping Sin House in Ping Tin Estate	Noise	Vibration from the construction of Lam Tin Interchange in evening time at around 20:00	Y	Groundborne noise is considered as the major factor contributing to the noise nuisance. The reverse circulation drilling works may have emitted groundborne noise, however, only 1 unit was used in Portion II. Therefore, blasting is considered as the major cause for the vibration. Details should be referred to CIR-N69.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
373	4-Jun-19	2-Jun-19 / Near ocean Shore	Resident of Ocean Shore	Noise	Complaint about the noise nuisance from the construction site near Ocean Shore and the construction site operation in day time holiday.	Y	No construction activity was conducted at the time of complaint as confirmed by Engineer. Therefore, the noise nuisance was not due to the construction site. Details should be referred to CIR-N68.	Closed
372	4-Jun-19	1-Jun-19 / Near ocean Shore	Resident of Ocean Shore	Others	Complaint about the construction site operation in the early morning on Saturday.	N	See Complaint no. 373.	Closed
371	30-May-19	30-May-19 / Near Ocean Shore	Resident of Ocean Shore	Noise	Noise nuisance from construction site near Ocean Shore during night time.	Y	See Complaint no. 373.	Closed
370 (N08/RE/0001 5098-19)	29-May-19	19 & 26-May-19 / Near Ocean Shore	Resident of Ocean Shore	Noise	Noise nuisance about dredging mud and loudspeaker in the construction site near Ocean Shore during daytime holiday.	Y	Noise barriers/ Noise absorptive materials have been used to mitigate the noise generated from the construction works. Only walkie-talkies were used for communication in the construction site. Details should be referred to CIR-N67.	Closed
369	13-May-19	Not specific / Lam Tin interchange	Resident of Yau Lai Estate	Noise	Noise nuisance from the blasting work inside tunnel which involves explosion noise impact during midnight	Y	Contractor has adopted a mitigation measure for reduce the blasting noise impact from the tunnel such as blasting doors and did not conduct blasting works during mid-night blasting since mid-May 2019. Details should be referred to CIR-N66.	Closed
368	19-May-19	19-May-19 / Near cofferdam area	General Public	Noise	Noise nuisance from barge with in cofferdam area in daytime holiday	Y	See Investigation / Mitigation Action for complaint no. 361.	Closed
367	5-May-19	5-May-19 / Lam Tin Tunnel - TKO entrance	Resident near Lam Tin Tunnel - TKO entrance	Noise & Air	Noise and air nuisance from construction near Lam Tin Tunnel - TKO entrance	Y	The major works during the period of complaint is scaling by breaker on day time holiday (Sunday). The works is compiled with CNP and no air quality action and noise limit level exceedance during the monitoring. Regarding the existing air quality mitigation measures, the water spray for the breaker was insufficient and the dust emission during unloading of dusty materials was observed. As the review of exiting noise mitigation measure, a broken noise SilentMat was found on the hammer of breaker. According to the above observation, Contractor has adopted serval improvement such as conduct a sufficient water spray during breaking and unloading materials, replaced the noise SilentMat of the breaker and placed the noise barrier between PME and NSRs. Details should be referred to CIR-C29.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
366	4-May-19	4-May-19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime.	Y	Regarding the observation during site inspection, the hammer of the breaker was surrounded by a broken noise absorption material and a noise barrier of a driller was placed in the incorrect direction of NSRs. Contractor has improved the above mitigation measures including replaced the noise absorption materials and relocated the noise barrier to facing the NSRs. Details should be referred to CIR-N65.	Closed
365	1-May-19	1-May-19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime.	Y	See investigation / mitigation actions for Complaint No.366	Closed
364	1-May-19	1-May-19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime	Y	See investigation / mitigation actions for Complaint No.366	Closed
363	30-Apr-19	6th – 22th April -19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime and evening time	Y	See investigation / mitigation actions for Complaint No.366	Closed
362 (N08/RE/0001 3396-19)	8-May-19	7-May-2019 / Junk Bay	District Council	Noise	Noise nuisance from marine works in the Junk Bay in the night-time (06:45)	Y	No marine works in the Junk Bay was conducted as confirmed by RE. No CCTV footage was recorded during the time of complaint. It was suggested that Contractor should conduct 24 hours CCTV monitoring. Details should be referred to CIR-N64.	Closed
361	7-May-19	28 Apr 2019 / Cofferdam Area	General Public	Noise	Noise nuisance from construction site at cofferdam area in holiday	Y	The reclamation works involves barges during the time of complaints has been compiled with the CNP. As review of existing mitigation measure, the sound proofing canvases for the barges were hanged up. Details should be referred to CIR-N63.	Closed
360	2-May-19	27-04-2019/ Construction in Tong Tin Street	General Public	Noise	The complaint about the noise nuisance from cofferdam area during daytime and evening-time.	Y		Closed
359	30-Apr-19	30-04-2019/ Near Ocean Shore	Resident of Ocean Shore	Noise	The complaint about the noise nuisance involve percussion noise near Ocean Shore during daytime.	Y		Closed
358	30-Apr-19	27-04-2019/ Near cofferdam area	General Public	Noise	The complaint about the noise nuisance during evening time.	Y	The light source was found from the lighting of derrick barge within the cofferdam area and the noise source was found from the barge during filling works. Contractor has adopted The sound proofing	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
357	23-Apr-19	20-04-2019/ Near cofferdam area	General Public	Noise	The complaint about the noise nuisance near cofferdam area during daytime.	Y	canvases for the derrick barge was hanged up but no light mitigation measure. Details should be referred to CIR-C28.	Closed
356	23-Apr-19	19-04-2019/ Near cofferdam area	General Public	Noise	The complaint about the noise nuisance near cofferdam area during holiday.	Y		Closed
355	17-Apr-19	17-04-2019/ Near cofferdam area	General Public	Noise & light	The complaint about the noise nuisance and light pollution near cofferdam area during evening-time.	Y		Closed
354	30-Apr-19	20 Apr 2019 / Cofferdam Area 19 Apr 2019 / Cofferdam Area 15 Apr 2019 / Cofferdam Area 07 Apr 2019 / Cofferdam Area 31 Mar 2019 / Cofferdam Area	Resident of Ocean Shore (Mr. Chan)	Others	The construction site near O King Road is operated in holiday during day-time and weekday during night- time.	N	The marine reclamation works at the Portion IX in C2 construction site was the major construction activity during the period of complaints. The concerned reclamation works is compiled with the relevant CNP. Details should be referred to CIR-O2.	Closed
353	13-Apr-19	13-04-2019/Cofferdam Area	Resident of Ocean Shore (Mr. Chan)	Air	According to the complainant, large amount of smoke and exhaust was seen emitting from barges working within the cofferdam	N	See Investigation / Mitigation Action for complaint no. 329.	Closed
352	13-Apr-19	13-04-2019/Cofferdam Area	Resident of Ocean Shore	Noise	The complainant complained about the noise nuisance from the cofferdam area in Tiu Keng Leng during day-time.	Y	The major works during the time of complaints was a crawler crane unloading H piles to the Portion V of C2 construction site. Noise	Closed
351	13-Apr-19	13-04-2019/Cofferdam Area	Resident of Ocean Shore	Noise	The complainant complained the noise nuisance from the cofferdam area in Tiu Keng Leng during day-time.	Y	barriers were erected between the crane and NSRs to reduce noise impact. Details should be referred to CIR-N62.	Closed
350	8-Apr-19	07 Apr 2019 / Cofferdam Area in TKO	-	Air & Others	The complainant complained the dark smoke generation and the construction works from the cofferdam area in Tiu Keng Leng during holiday.	N		Closed
349	7-Apr-19	07-04-2019/Cofferdam Area	Resident of Ocean Shore	Air	Dark smoke generation from the cofferdam area in Tiu Keng Leng during day-time.	N	See Investigation / Mitigation Action for complaint no. 329.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
348	2-Apr-19	02 Apr 2019 / LTT-TKO	-	Others	The complainant complained the LTT construction site was working during holiday.	N		Closed
347	1-Apr-19	01 Apr 2019 / Cofferdam Area	Resident of Ocean Shore	Noise	Percussive noise from the cofferdam area in Tiu Keng Leng during day-time.	Y		Closed
346	31-Mar-19	31st March 2019 / Construction of Road P2	District Council	Others	Complaint about the construction site operation of Road P2 in day time holiday	N	A tug boat and a derrick barge were operated for the marine reclamation work within the cofferdam area during the time of complaint. As the review of relevant CNP, no violation was observed. Details should be referred to CIR-O1.	Closed
345	26-Mar-19	26th March 2019 / Construction of Road D4	Resident of Park Central	Noise	Complaint about the noise nuisance in day time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed
344	28-Mar-19	26th March 2019 / Construction of Road P2	District Council	Noise	Complaint letter received regarding noise nuisance and dark smoke generation from the marine barges	Y	See Investigation / Mitigation Action for complaint no. 378.	Closed
343	25-Mar-19	25th March 2019 / Construction of Road D4	Resident of Park Central	Noise	Complaint about the noise nuisance sound like a breaking works in day time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed
342	25-Mar-19	24th March 2019 / Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance from the construction of Lam Tin Interchange in day time hoilday (Sunday). The noise monitoring was conducted in Hong Nga Court by staff after the complaint and the noise level is result in acceptable level, but the complainant replied that the noise monitoring is meaningless and the noise nuisance is not acceptable for her.	Y	See Investigation / Mitigation Action for complaint no. 330.	Closed
341	24-Mar-19	24th March 2019 / Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Complaint about the noise nuisance from Lam Tin Tunnel construction works in day time.	Y		Closed
340	24-Mar-19	24th March 2019 / Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance from the construction site day time holiday (Sunday).	Y		Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
339	21-Mar-19	21st March 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the construction noise nuisance involving percussive noise in early morning (07:00)	Y		Closed
338	21-Mar-19	21st March 2019 / Construction of Lam Tin Interchange	Resident of Ocean Shore	Noise	Construction noise	Y	See Investigation / Mitigation Action for complaint no. 323.	Closed
337	20-Mar-19	19th March 2019 / Construction of Road D4 and Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Complaint about the noise nuisance from the construction vehicle near Park Central in night time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed
336	20-Mar-19	20th March 2019 / Construction of Road P2	Resident of Park Central	Noise & Pest	Complaint about the noise and pest nuisance from the construction site near Park Central in evening time.	Y		Closed
335	19-Mar-19	19th March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Construction noise nuisance from reclamation works near the TKO-LTT reclamation site during the evening time (19:00-23:00).	Y		Closed
334	19-Mar-19	19th March 2019 / Construction of Road P2	District Council	Noise	Construction noise nuisance from the TKO-LTT reclamation site during evening time (after 19:00).	Y	See Investigation / Mitigation Action for complaint no. 323.	Closed
333	19-Mar-19	18th - 19th March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Construction noise nuisance from construction noise in evening time (around 20:30).	Y		Closed
332	18-Mar-19	18th March 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complaint about the noise nuisance during day time, evening time and night time.	Y	The construction activities in the complaint dates are complied with CNP. No noise limited level exceedance was recorded. During the site	Closed
331	18-Mar-19	18th March 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complaint about the noise nuisance in night time and the past few days. (Before 07:00)	Y	inspection, no noise barriers were erected between noisy PMEs and NSRs at LTI. Regarding the observation in the inspection, Contractor has adopted an improvement such as placed the noise barriers between	Closed
330	17-Mar-19	17th March 2019 / Construction of Lam Tin Interchange	General Public	Noise	Complaint about the noise nuisance from in night time holiday.	Y	the PMEs and NSPs to reduce noise nuisance. Details should be referred to CIR-N61.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
329	15-Mar-19	15th March 2019 / Construction of Road D4	Resident of Park Central	Noise & Air	Complaint about the noise from the construction works and the odour nuisance involves engine oil from construction machine	Y	The construction activities in the complaint dates are compiled with the CNMP. No noise and air quality limit level exceedance were recorded. Contractor had implemented the mitigation measures for the noise and odour nuisances including acoustic mat was erected between the PME and NSR, ultra-low sulphur diesel was applied as fuel oil in PME and general refuses were disposed properly. Details should be referred to CIR-C26.	Closed
328	14-Mar-19	9th March 2019 / Construction Site of Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Complaint about the noise nuisance involve drilling work in the day time (08:00).	Y	A formation works was conducted in 7 am to 7pm on 9 Mar 2019. No noise limit level exceedance was recorded in the nearest noise monitoring result. However, there was no any adoption of mitigation measure to minimize the noise nuisance from the site. As response the received complaint, the contractor should place the noise barrier between the PMEs and NSR. Details should be referred to CIR-N58.	Closed
327	13-Mar-19	13th March 2019 / Construction of Lam Tin Interchange	Resident of Bik Lai House	Noise	Noise nuisance suspected from the construction works involving chiseling during evening time (22:07).	Y	A handing processed rock at Lam Tin Interchange was conducted on the complaint date in 7 pm to 11 pm involving dump truck and excavator which construction activities was compiled with the CNP. No noise limit level exceedance was record in the evening time monitoring. However, the noise barrier was not placed in the direction of the Yau Lai Estate during breaking works, the contractor had implemented a mitigation measure such as placed the noise barrier to reduce noise level from the breaker but the noise barrier was far from the concerned breaker. Details should be referred to CIR-N59.	Closed
326	13-Mar-19	13th March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Noise nuisance suspected from marine works near Ocean Shores in the day time (16:30)	Y	See Investigation / Mitigation Action for complaint no. 322.	Closed
325	9-Mar-19	9th March 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance involve machine and percussive noise in night time (02:00 -03:00).	Y	Only drilling works were conducted inside the tunnel in early morning under valid CNP. Groundborne noise is considered as the factor that contributes to the noise nuisance. The Contractor is recommended to reschedule drilling works to less sensitive hours. Details should be referred to CIR-N56.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
324	7- <b>M</b> ar-19	7th March 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complaint about the noise nuisance involving chiseling noise from the construction site near Hong Pak Court during day time and evening time in the past few months.		Only drilling works were conducted inside the tunnel in early morning and daytime under valid CNP. Groundborne noise is considered as the factor that contributes to the noise nuisance. The Contractor is recommended to reschedule drilling works to less sensitive hours. Details should be referred to CIR-N56.	Closed
323 (EPD- N08/RE/0000 6523-19)	4-Mar-19	4th March 2019/ Cofferdam Area	Resident of Ocean Shore	Noise	Construction noise (Evening time)	Y	Only 1 derrick barge and a tug boat was used in the evening time under valid CNP. No Limit Level Exceedances were recorded at Station CM6(A) during evening time. Acoustic mat should be used to screen the engine of the barge to reduce the noise nuisance from the reclamation works. Lubricants should be applied to the barge to reduce the noise emission during barge movement.	Closed
322	13-Mar-19	1st March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Noise nuisance suspected from a yellow excavator near Ocean Shores in day time (15:44).	Y	No noise limit level exceedance was recorded and the number of operating PMEs complied with the CNMP. The sound proofing canvases were not always adopted as a mitigation measure to screen the noise emitted from the engine of the barge. Contractor should adopt the aforementioned mitigation measures as far as practicable. The contractor was also be recommended to enhance the mitigation measure including frequently checking the noise barriers/sound proofing canvases, frequent checking and repair the gaps or broken acoustic sheets and continue to strictly follow the requirements in the approved CNMP.	Closed
321	28-Feb-19	28th February 2019 / Construction of Lam Tin Interchange	Management Section of Yau Lai Estate	Noise	Construction noise (Night time)		Only drilling works were conducted inside the tunnel in early morning under valid CNP. Groundborne noise is considered as the factor that contributes to the noise nuisance. The Contractor is recommended to reschedule drilling works to less sensitive hours. Details should be referred to CIR-N55.	Closed
320	22-Feb-19	22nd February 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complaint about the noise nuisance involving percussive noise in early morning (Day time). Complainant said the construction should be operated after 08:00.	Y		Closed
319	21-Feb-19	21st February 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance involving percussive noise in night time	Y	See Investigation / Mitigation Action for complaint no. 313.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
318	21-Feb-19	21st February 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance involving percussive noise from the construction in night time	Y		Closed
317	25-Feb-19	23th February 2019 / Construction of Road P2	Resident in O King Road	Air	Complained about the odour nuisance of petroleum smell	N	See Investigation/ Mitigation Action on Complaint no.294. Details	Closed
316	18-Feb-19	18th February 2019 / Construction of Road P2	Resident in O King Road	Air	Complaint about the dark smoke and odour nuisances	N	should be referred to CIR-A12.	Closed
315	17-Feb-19	15th February 2019 / Construction of Lam Tin Interchange, Road P2 and Tseung Kwan O Interchange	General Public	Noise	Complained about construction noise (Daytime)	Y	The metal wire used for anchoring the barge inside the cofferdam area are the source for the noise nuisance. Ropes were used to replace metal wire to reduce noise nuisance from metal collision while mooring boats. Details should be referred to CIR-N54.	Closed
314	17-Feb-19	16th February 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Air	Dust nuisance suspected from the construction works and absence of water spraying near Lam Tin Interchange in daytime.	N	No Air Quality action level or limit level exceedance during the monitoring conducted by ETL. Contractor had implemented mitigation measure to reduce and prevent dust emission including conducted water sprays and covered the cement bags. Details should be referred to CIR-A13.	Closed
313	17-Feb-19	17th February 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Construction noise nuisance from the drilling and breaking works at Branch Tunnel in the morning (Day time)	Y	Breaking and drilling works were conducted during the time of complaint. The breakers were often seen wrapped with acoustic mat, however, they are easily damaged during the breaking works. Noise barrier are more effective in reducing the noise nuisance than the acoustic mat, but the erection of noise barrier are not often adopted properly to screen the noise from the NSR due to the additional works involved and the landform on site. Groundborne noise could also be a factor contributing to noise nuisance. Details should be referred to CIR-N53.	Closed
312	16-Feb-19	16th February 2019 / Construction of Lam Tin Interchange	District Council	Noise	Complained about the explosion noise (Daytime)	Y	No exceedances were recorded and recommendation were made to further enhance the mitigation measures, such as regularly and reviewing the noise control activities that are being carried out on site regularly to ensure compliance with statutory requirement, provide training for the workers to prevent unnecessary noise disturbance and frequently check and maintain the absorptive lining adhered on blasting doors on a regular basis.	Closed
311	15-Feb-19	15th February 2019 / Construction of Lam Tin Interchange	Public	Noise	Complained about the explosion noise (Daytime)	Y	See Investigation / Mitigation Action for complaint no. 312.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
310	14-Feb-19	14th February 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Construction noise nuisance about the rock handling work at LTI (Daytime)	Y	Dump truck and excavator was used to transfer crushed rocks from the crusher with valid CNP. Additional noise barrier was added at the site boundary near Shun Lai house, Yau Lai Estate to reduce the direct-	Closed
309	13-Feb-19	13th February 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Construction noise nuisance about the rock handling work at LTI (evening time)	Y	line of sight from the NSRs to the site. Details should be referred to the CIR-N51.	Closed
308	13-Feb-19	1th - 13th February 2019 / Construction of works at the TKO-Lam Tin tunnel	Management Section of Kwong Tin Estate	Noise	Complaint about construction noise (Night time)	Y	See Investigation/ Mitigation Action on Complaint no.302. Details should be referred to CIR-N48.	Closed
307	13-Feb-19	13th February 2019 / Construction at Tsueng Kwan O (C1)	Resident of Ocean Shore	Noise	The complaint about the noise nuisance in day time	Y	Noise nuisance was originated from the beeping noise emitted during vehicle reversing of the loader. The total length of beeping noise should be less than 5 mins. The reverse alarm system is a necessary safety measure that cannot be revoked. Details should be referred to CIR-N50.	Closed
306	13-Feb-19	13th February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Hong Nga Court	Noise	Noise nuisance suspected from the construction works involving chiseling noise in night time	Y	See Investigation/ Mitigation Action on Complaint no.302. Details	Closed
305	12-Feb-19	12th February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Hong Nga Court	Noise	Noise nuisance suspected from the construction works involving chiseling noise in night time.	Y	should be referred to CIR-N48.	Closed
304	8-Feb-19	8th February 2019 / Construction of Road P2 and Associated Works	Resident of Ocean Shore	Noise	Noise nuisance suspected from marine works near Ocean Shores in the day time	Y	There were two construction activities in the site including dredging and trimming in day time on 8 Feb 2019. Details should be referred to CIR-N49.	Closed
303	2-Feb-19	27th January - 2nd February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Ping Tin Estate	Noise	Noise nuisance suspected from the construction works involving chiseling noise during day time, evening time and night time.	Y	Project-related.  The following recommendations were made to further enhance the mitigation measures:  Frequent checking and repair the gaps or broken acoustic sheets;  Replace any broken SilentMat for wrapping the breaker head;  To acoustic related.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
302	2-Feb-19	27th January - 2nd February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Hong Pak Court	Noise	Noise nuisance suspected from the construction works involving chiseling noise during day time	Y	noise effectively;  The deployment of Cantilever noise barrier should screen the line-of sight from sensitive receivers;  To continue to strictly follow the requirements in the approved CNMP;  To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer; and Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.	Closed
301	31th January 2019	27th - 31th January 2019 / Construction of Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Noise nuisance suspected from the	Y	See Investigation/ Mitigation Action on Complaint no.290. Details should be referred to CIR-N45.	Closed
300	30th January 2019	30th January 2019 / Construction Site of Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Beeping Noise nuisance suspected from the construction works involving mobile crane	Y	See investigation / Mitigation Action for complaint no. 296. Details should be referred to CIR-N47.	Closed
299	30th January 2019	27th - 29th January 2019 / Construction Site of Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Beeping Noise nuisance suspected from the construction works involving mobile crane and also suspected from elevation platform	Y	See investigation / Mitigation Action for complaint no. 296. Details should be referred to CIR-N47.	Closed
298	30th January 2019	Not specific / Near Po Shun Road	Resident of Park Central	Noise & Air Quality	The dust generation and noise nuisance from the construction site near Po Shun Road	Y	There were several construction activities in the site including the removal of steel mould & scaffolding of bridge deck, erection of scaffolding for staircase and construction of Pour 1 of main deck (GLA 5) during time of complaint. Details should be referred to CIR-C25.	Closed
297	30th January 2019	27 <sup>th</sup> - 30th January 2019 / Construction works at TKO-Lam Tin tunnel	Resident of Hong Nga Court	Noise	Noise nuisance suspected from the construction involving chiselling works	Y	See Investigation/ Mitigation Action on Complaint no.290. Details should be referred to CIR-N45.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
296	29th January 2019	27th - 29th January 2019 / Construction Site of Footbridge near Tiu Keng Leng Sport Centre.	Resident of Park Central	Noise	Beeping Noise nuisance suspected from the mobile crane at the Footbridge near Park Central Block 6	Y	Project-related.  The following recommendations were made to further enhance the mitigation measures:  To arrange a signalman instead of mobile crane reversing signal for minimize the beeping noise disturbance; Frequent checking and repair the operating PME; The deployment of Cantilever noise barrier should screen the line-of sight from sensitive receivers; To continue to strictly follow the requirements in the approved CNMP; To ensure noise barrier and sound proofing canvases wrapped on PME are intact and in good condition.	Closed
295	29th January 2019	29th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complaint about the noise nuisance from the steel cable wire for anchoring between barge and pier	Y	There was a salvage works for the sunken barge (CS306) in a whole day on 27 Jan, 12 am to 3 pm on 28 Jan and 11:40 am on 29 Jan 2019. Details should be referred to CIR-N46.	Closed
294	29th January 2019	29th January 2019 / Construction of Road P2	Resident in O King Road	Air Quality	Complaint about the dark smoke and odour nuisances from barge.	Y	The sulphur content percentage of the adopted diesel fuel was lower than 0.05% which is compiled with the Hong Kong Air Pollution Control (Marine Light Diesel) Regulation, therefore the odour problem should be minimised. Smoke filtering tanks were adopted on deck level of derrick barges to reduce emission of dark smoke and exhaust smell. The situation has improved after the filter has been replaced. Details should be referred to CIR-A12.	Closed
293 (EPD- K15/RE/0000 3291-19)	29th January 2019	29th January 2019 / Construction of Lam Tin Interchange	Cha Kwo Ling Tsuen	Noise & Air Quality	Complained about construction noise & dust (Day & Night time)	Y	See investigation / Mitigation Action for complaint no. 270. Details should be referred to CIR-C29.	Closed
292	29th January 2019	29th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from breaking work.	Y	Project-related.  The following recommendations were made to further enhance the mitigation measures:  □ To arrange a signalman instead of mobile crane reversing signal for	Closed
291	29th January 2019	29th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complained about the construction noise from breaking work.	Y	minimize the beeping noise disturbance;    Frequent checking and repair the operating PME;   The deployment of Cantilever noise barrier should screen the line-of sight from sensitive receivers;	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
290	29th January 2019	29th January 2019 / Construction of Lam Tin Interchange	District Council	Noise	Complained about the construction noise from Tunnel Works	Y	CNMP;  ☐ To ensure noise barrier and sound proofing canvases wrapped on PME are intact and in good condition.	Closed
289 (EPD- N08/RE/0000 0859-19)	24th January 2019	Early December 2018 -24- Jan-2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from Tunnel Works	Y	See Investigation/ Mitigation Action on Complaint no.288. Details should be referred to CIR-N44.	Closed
288	18th January 2019	18th January 2019 (Non- specific)/ Construction of Road P2	Public	Noise	Complained about the construction noise from Tunnel Works	Y	No major construction works at the concerned night time. There was only salvage operation carried out in 11 pm to 12 pm on 17 Jan 2019. No violation of CNP nor Noise Control Ordinance is found in this regard. Details should be referred to CIR-N44.	Closed
287	17th January 2019	17th January 2019 / Construction of Lam Tin Interchange	Resident of Yung Lai House	Noise	Complained about the construction noise from Kam Tin Interchange.	Y	Project-related.  The following recommendations are made to further enhance the mitigation measures:  To regularly check and review the noise control activities that are being carried out on site to ensure compliance with statutory requirement.  Machines may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.  To provide training for the workers to prevent unnecessary noise disturbance.  To provide cantilever barrier to screen the construction noise from the NSRs	Closed
286	17th January 2019	17th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near the Park Central in day time	N	See Investigation/ Mitigation Action on Complaint no. 285. The concerned air compressor has been removed on 16 <sup>th</sup> Jan 2019. Details should be referred to CIR-N41.	Closed
285	17th January 2019	17th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air blower/fan with generator near Tiu Keng Leng Sport Centre and Park Central.	N	The concerned air compressor was removed from the construction site since 16 January 2019 afternoon, but the high frequency noise nuisance complaints were received on 17 January 2019. According to the CM8(A) noise monitoring record by environmental team, the other noise source from construction site are beeping noise of the reverse alarm system of the plant. Therefore, the high frequency noise nuisance is considered project related after 16 January 2019. Details should be referred to CIR-N41.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
284	16th January 2019	16th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air compressor near Tiu Keng Leng Sport Centre and Park Central.	N	See Investigation/ Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
283	15th January 2019	15th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air compressor near Tiu Keng Leng Sport Centre and Park Central.	N	See Investigation/ Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
282	15th January 2019	15th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air compressor near Tiu Keng Leng Sport Centre and Park Central.	N	See Investigation/Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
281	15th January 2019	15th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near Chui Ling Road roundabout and Tiu Keng Leng Sport Centre in day time.	N	See Investigation/Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
280	14th January 2019	14th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near Chui Ling Road roundabout and Tiu Keng Leng Sport Centre in day time.	N	See Investigation/ Mitigation Action on Complaint no. 272. Details should be referred to CIR-N41.	Closed
279	14th January 2019	14th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near Tiu Keng Leng Sport Centre in day time Saturday and Holiday (Sunday).	N	See Investigation/ Mitigation Action on Complaint no. 272. Details should be referred to CIR-N41.	Closed
278	12th January 2019	12th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site between Tiu Keng Leng Sport Centre and Park Central in day time	Y	See Investigation/ Mitigation Action on Complaint no. 272. Details should be referred to CIR-N41.	Closed

C	Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
	277	12th January 2019	12th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the noise from breaking activities.	N	See investigation/ Mitigation Action on Complaint no. 264. Details should be referred to N39.	Closed
	276	11th - 12th January 2019	11th - 12th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The complaints are considered as project-related.  The following recommendations were made to further enhance the mitigation measures:  Frequent checking and repair the gaps or broken acoustic sheets;  Replace any broken SilentMat for wrapping the breaker head;  To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;  The deployment of Cantilever noise barrier  To continue to strictly follow the requirements in the relevant CNP.  To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer  Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.  Details can be referred to CIR-N40.	Closed
	275	11th January 2019	11th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from a crane near footbridge between Tiu Keng Leng Sport Centre and Park Central	Y	See Investigation/ Mitigation Action on Complaint no. 272.	Closed
N	274 (EPD- 08/RE/0000 1234-19)	11th January 2019	11th January 2019 / Construction of Road D4	Public	Noise	Complaint about the high frequency machine noise nuisance from the construction site of footbridge between Tiu Keng Leng Sport Centre and park Central.	Y	No high-frequency noise was detected near the complaint location, however, the noise similar to description was detected within the renovation works inside Park Central. Details should be referred to complaint no. 272 and CIR-N41.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
273	10th January 2019	10th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The complaints are considered as project-related.  The following recommendations were made to further enhance the mitigation measures:    Frequent checking and repair the gaps or broken acoustic sheets;   Replace any broken SilentMat for wrapping the breaker head;   To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;   The deployment of Cantilever noise barrier   To continue to strictly follow the requirements in the relevant CNP.   To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer   Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.	Closed
272	8th January 2019	8th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complaint about the high frequency machine noise nuisance from the construction site near Park Central in day time.		High frequency noise emitted from an air compressor was suspected. Noise barrier was seen erected. Noise barrier using material with higher absorption coefficient such as mineral wool is recommended. Details should be referred to CIR-N41.	Closed
271	8th January 2019	8th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The complaints are considered as project-related.  The following recommendations were made to further enhance the mitigation measures:    Frequent checking and repair the gaps or broken acoustic sheets;   Replace any broken SilentMat for wrapping the breaker head;   To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;   The deployment of Cantilever noise barrier   To continue to strictly follow the requirements in the relevant CNP.   To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer   Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
270 (EPD- K15/RE/0000 0691-19)	7th January 2019	7th January 2019 / Construction of Lam Tin Interchange	Cha Kwo Ling Tsuen	Noise & Air Quality	Complained about construction noise & dust (Day & Night-time)	V	Regular noise monitoring results for day time and night time show full compliance of the noise criteria. Air quality monitoring result in all stations show that no adverse air quality impact has been brought about to the nearby sensitive receivers during the time of complain. During Site audit, damaged acoustic material on the breaker was observed. Watering was provided at during rock breaking to avoid dust generation. The Contractor was reminded to deploy noise barrier to screen the line-of-sight from sensitive receiver.	Closed
269	7th January 2019	7th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the night time construction noise near Park Central.	Y	No noticeable high frequency noise was detected from the air compressor and noise barrier was seen erected in the line-of-sight from the NSR to the Air compressor. Refer to CIR-41 for details.	Closed
268	7th January 2019	7th January 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the construction noise at Lam Tin Interchange.	Y	No exceedances were record at the nearest monitoring station. The following recommendation were made to further enhance the mitigation measure:  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acoustic sheets;  Frequent checking and repair the gaps or broken acous	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
267	7th January 2019	7th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking activities.	Y	Refer to Investigation/ Mitigation Action on Complaint no. 264. Details should be referred to N39.	Closed
266	7th January 2019	7th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking activities.	Y	No exceedances were recorded at the nearest monitoring station, however, the approved location for noise monitoring was located at the podium of Ocean Shores. Due to inaccessibility to private unit, it is not possible to perform monitoring at higher floor. ET will keep approaching Ocean Shore Management Office for impact noise monitoring at higher floor. The recommendations for Contractor is as follows:  only well-maintained plant on-site and plant should be serviced regularly during the construction program;  Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby noise sensitive receivers;  Machines and plants that may be in intermittent use should be shut down between works periods or should be throttled down to minimum.	Closed
265	7th January 2019	7th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	No exceedances were record at the nearest monitoring station. The following recommendation were made to further enhance the mitigation measure:  "Frequent checking and repair the gaps or broken acoustic sheets;  "Replace any broken Silent Mat for wrapping the breaker head;  "To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;  "The deployment of Cantilever noise barrier should screen the line-of-sight from sensitive receiver;  "To continue to strictly follow the requirements in the relevant CNP;  "To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer; and	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
							Ëngineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.	
264	2nd January 2019	2nd January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking activities.	Y	No noise limit level exceedance was recorded at the noise monitoring stations near ocean shores. The contractor has applied lubricants to the joint of the excavators to dampen the noise emitted from the PMEs. The contractor is recommended to use noise barriers to screen the PMEs from the NSRs as per the Noise mitigation plan.	Closed
263 (EPD-)	1st January 2019	31st December 2018 / Coastal near TKO cemetery	General Public	Water	Complained concerning oil leakage/ on the sea surface near the sunken barge at C2 site.	N	Oil leakage happened due to the derrick lighter was submerged to the sea within the cofferdam. As the oil leakage was found outside the cofferdam during site inspection, there was a gap in the cofferdam. The oil leakage was cleaned up and the floating oil absorber has been used to surround the cofferdam by Contractor. The Contractor are reminded to1) regular check if the site vessels and cofferdam are in good-condition; 2) To regular monitor the operation of any activities in the cofferdam area; 3) To implement the proposed site vessels safety and the emergency responses including clearance measures. Details of the investigation should be referred to CIR-W10.	Closed
262	30 <sup>th</sup> December 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complained about the construction noise from tunnel works of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
261	26 <sup>th</sup> December 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Complained about the construction noise from tunnel works of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
260	26 <sup>th</sup> December 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
259	26 <sup>th</sup> December 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Complained about the construction noise of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
							There was no major construction works at the concerned area during the time of complaint and confirmed by the Resident Engineer. Steel cable wire for anchoring between barge and pier is considered as a possible noise source. The complaint is considered project related.	

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
258	18 <sup>th</sup> December 2018	18 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Engineering Section of Ocean Shore	Noise	Complained about the construction noise from the marine works.		Mitigation measures:  Cable wire for anchoring between barge and pier has been replaced by rope between 27 Dec and 2 Jan to reduce noise impact. In addition, other good site practices recommended in the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual and the approved CNMP of this Contract had been implemented by the Contractor, including the following:	Closed
							<ul> <li>Ÿ Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>Ÿ Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby noise sensitive receivers;</li> <li>Ÿ Machines and plants that may be in intermittent use should be shut down between works periods or should be throttled down to minimum.</li> </ul>	
257	18 <sup>th</sup> December 2018	18 <sup>th</sup> December 2018/ Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from the marine works.	Y	There was no major construction works at the concerned area during the time of complaint and confirmed by the Resident Engineer. Steel cable wire for anchoring between barge and pier is considered as a possible noise source. The Contractor has replaced the cable wire for anchoring between barge and pier with ropes between 27 Dec and 2 Jan to reduce noise impact.	Closed
256	17 <sup>th</sup> December 2018	15 <sup>th</sup> December 2018/ Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking and piling activities	N	No exceedance was recorded in the noise monitoring result. The number of PME operated in LTI was consistent with the proposed Construction Noise mitigation Plan (CNMP)  The following recommendations were made for the Contractor to enhance the mitigation measures:  Ÿ To frequently check and repair operating PME if any loosen or worn parts of the equipment to reduce excessive noise disturbance;  Ÿ Noise barriers should be designed and erected around the noise sources to block the direct line-of-sight from the NSR as per the CNMP;  To ensure all erected noise barriers and sound proofing canvases wrapped on PME are intact and in good condition.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
254	16 <sup>th</sup> December 2018	16 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	Ÿ The night-time works were only conducted inside the tunnels with valid CNP. The noise nuisances are not considered as air-borne in nature, but ground-borne noise. 2.17 In order to confirm the possible ground-borne nature of the noise nuisances for complaints summarized in this report, CEDD has engaged the environmental team to conduct ad hoc ground-borne noise monitoring with the coordination of the Engineer. The findings will be provided in a separate report for the ad hoc monitoring.	Closed
253	15 <sup>th</sup> December 2018	15 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	Refer to the investigation for complaint no. 254	Closed
252	30 <sup>th</sup> November 2018	30 <sup>th</sup> November 2018/ Construction of Road D4	Resident of Park Central	Noise & Air	Complained about the construction noise and dust resuspension in Road D4.	Y	The number of PMEs operated on site and on-time percentage from 19 to 30 November complied with the CNMP, thus, no violation was identified.  Based on the noise and air monitoring results in November 2018, no Limit Level Exceedance was recorded.  Mitigation Measures  Ÿ A more effective acoustic barrier was erected between the drill rig and Park Central.  Ÿ Frequent water spraying along the Po Yap Road for eight times a day,  Stockpile are covered with impervious material to avoid dust resuspension	Closed
251	28 <sup>th</sup> November 2018	27 <sup>th</sup> November 2018/ Construction of TKO portal	Public	Noise	Complained about the construction noise from the marine works.	Y	The complaint lodged on 25 <sup>th</sup> November 2018 is considered as non-project related, as no works was conducted on that day.  The complaint on 27th November 2018 is considered project related. The contractor is reminded to 1) frequently check and repair operating PME if any loosen or worn parts of the equipment to reduce excessive noise disturbance; 2) Ensure no further use of PA system for marine works.	Closed
250	26 <sup>th</sup> November 2018	26 <sup>th</sup> November 2018/ Public sea in TKO	Resident of Ocean Shore	Noise	Complained about the noise nuisance from the operation of derrick barge on Sunday.	Y	Refer to the investigation for complaint no. 251	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
249	25 <sup>th</sup> November 2018	20 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from the Excavators in LTI on Sunday morning.		Refer to the investigation for complaint no. 251	Closed
248	20 <sup>th</sup> November 2018	20 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance during transfer of material in evening time at LTI		Regular noise monitoring results for restricted and non-restricted hours show full compliance of the noise criteria (night-time noise exceedance is considered non-project related). The contractor is reminded to adopt cantilever noise barriers at Lam Tin Interchange to screen noise effectively by screening the line-of-sight from sensitive receivers	Closed
247	20 <sup>th</sup> November 2018	19 <sup>th</sup> November 2018/ Lam Tin Interchange	Public	Noise	Complained about the noise nuisance from rock dropping during evening time		Refer to the investigation for complaint no. 248	Closed
246	19 <sup>th</sup> November 2018	19 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from dump truck in evening time	Y	Refer to the investigation for complaint no. 248	Closed
245	8 <sup>th</sup> November 2018	8 <sup>th</sup> November 2018/ Lam Tin Interchange	Public	Noise	Complained about construction noise during night time from LTI	Y	Refer to the investigation for complaint no. 248	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
243	8 <sup>th</sup> November 2018	8 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the construction noise during evening time from LTI.	Y	Refer to the investigation for complaint no. 248	Closed
242	7 <sup>th</sup> November 2018	7 <sup>th</sup> November 2018/ Lam Tin Interchange	Public	Noise	Complained about the construction noise and dust nuisance.	Y	Refer to the investigation for complaint no. 248	Closed
241	6 <sup>th</sup> November 2018	6 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during evening time	Y	Refer to the investigation for complaint no. 248	Closed
240	6 <sup>th</sup> November 2018	6 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during evening time	Y	Refer to the investigation for complaint no. 248	Closed

APPENDIX P WASTE GENERATION IN THE REPORTING MONTH

# Contract No.: NE/2015/01 LEIGHTON 海豚中建物量

#### Monthly Summary Waste Flow Table for May 2020

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (	Quantities of	C&D Wastes	Generated I	Monthly
Month	a.Total Quantity Generated (see Note 8)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals (see Note 5)	h. Paper / Cardboard Packaging (see Note 5)	i. Plastics (see Note 3) (see Note 5)	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
January	131.325	42.581	0.000	42.581	88.744	0.000	0.000	0.000	0.000	3.040	0.360
February	124.053	43.467	0.000	43.467	80.586	0.000	0.000	0.000	0.000	0.000	0.336
March	159.135	35.849	0.000	35.849	123.286	0.000	0.000	0.000	0.000	0.000	0.489
April	100.501	15.158	0.000	15.158	85.343	0.000	0.000	0.000	0.000	1.920	0.304
Мау	77.137	26.871	0.000	26.871	50.266	0.000	0.000	0.000	0.000	1.760	0.436
June											
Sub-total	592.151	163.926	0.000	163.926	428.225	0.000	0.000	0.000	0.000	6.720	1.925
July											
August											
September											
October											
November											
December											
Total	_	_	_	_	_		_	_	_	_	

Total inert C&D waste generated = c+d+e

Total inert C&D waste recycled = c+d

% of recycled inert C&D waste = Total C&D waste recycled / Total C&D waste generated



Notes: (1) The performance target are given in PS Clause 6(14)

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m3. (PS Clause 1.105(4) refers)
- (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
- (6) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m<sup>3</sup>; soil = 2.0 tonnes/m<sup>3</sup>

- (7) excavated:  $rock = 2.0 \text{ tonnes/m}^3$ ;  $soil = 1.8 \text{ tonnes/m}^3$ ; broken concrete and bitumen = 2.4 tonnes/m<sup>3</sup>,  $soil and rock = 1.9 \text{ tonnes/m}^3$
- (8) C&D Waste = 0.9 tonnes/m<sup>3</sup>; bentonite slurry = 2.8 tonnes/m<sup>3</sup>

Diesel density: 0.8kg/l

Numbers are rounded off to the nearest three decimal places

The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill"

#### Contract No. NE2015/02

#### Monthly Summary Waste Flow Table for 2020 Year

		Actual Qua	ntities of Inert C&I	Materials Generat	ed Monthly			Actual Quantities	s of C&D Wastes Ge	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
Jan	30.64412	0.00000	0.00000	0.00000	24.22533	6.41880	5.41000	0.00000	0.00000	0.00000	0.04746
Feb	39.14024	0.00000	0.00000	0.00000	32.17651	6.96373	370.20000	0.00000	0.00000	0.00000	0.07116
Mar	27.14772	0.00000	0.00000	0.00000	15.34531	11.80241	29.85000	0.00000	0.00000	0.00000	0.06906
Apr	5.83584	0.00000	0.00000	0.00000	3.63701	2.19883	102.92000	0.00000	0.00000	0.00000	0.05324
May	8.55271	0.00000	0.00000	0.00000	5.15006	3.40265	0.00000	0.00000	0.00000	0.00000	0.07372
June											
SUB- TOTAL	111.32062	0.00000	0.00000	0.00000	80.53421	30.78642	508.38000	0.00000	0.00000	0.00000	0.31464
Jul											
Aug											
Sep											
Oct											
Nov	·										
Dec											
TOTAL											

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



#### **Monthly Summary of Waste Flow Table for 2020**

Name of Person completing the Record: <u>Joshua Tam</u>

	Actual Qu	uantities of Ind	ert C&D Mater	rials Generate	ed Monthly	Actual Qua	ntities of Non-	inert C&D W	astes Genera	ted Monthly
Month	Total Quantity	Broken Concrete	Reused in the Contract	Reused in other	Disposed as Public Fill	Metals	Paper/ cardboard	Plastics	Chemical Waste	Others, e.g. general
	Generated	(see Note 1)	uno Comucot	Projects	1 abilo i ili		packaging	(see Note 2)	Waste	refuse
	(in '000m <sup>3</sup> )	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000m <sup>3</sup> )				
Jan	0.4469	0	0	0	0.4469	0	0	0	0	0.0020
Feb	0.5532	0	0	0	0.5532	0	0	0	0	0.0390
Mar	0.6280	0	0	0	0.6280	0	0	0	0	0.0079
Apr	0.3370	0	0	0	0.3370	0	0	0	0	0.0027
May	0.3530	0	0	0	0.3530	0	0	0	0	0.0039
Jun	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Sub-total	2.3181	0	0	0	2.3181	0	0	0	0	0.0554
Jul	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Aug	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Sep	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Oct	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Nov	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Dec	0.0000	0	0	0	0.0000	0	0	0	0	0.0000
Total	2.3181	0	0	0	2.3181	0	0	0	0	0.0554

Notes:

- (1) Broken concrete for recycling into aggregates.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) Use the conversion factor: 1 full load of 24t / 30t dumping truck being equivalent to 6.5m3 / 8.125 m3 by volume.



### GTECH Services (Hong Kong) Limited

Name of Department: Civil Engineering & Development Department Contract No.: NE/2017/06

#### **Monthly Summary Waste Flow Table For 2020**

		Actual Quantiti	es of Inert C&I	Materials Gen	erated Monthly	y	Actı	ıal Quantities o	f C&D Wastes	Generated Mor	nthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Religed in the	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Chemical Waste	Others, e.g. General Refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0
Jun											
Sub-total	0	0	0	0	0	0	0	0	0	0	0
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0	0	0	0	0	0	0	0	0	0	0

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.
- (3) Each dump truck carries 6m<sup>3</sup> of general refuse.
- (4) The commencement date of the Contract is 9 November 2018. The current reporting period is from 30 April 2020 to 31 May 2020.

#### Monthly Summary Waste Flow Table for 2020



Contract No.: NE/2017/01

Name of Department: Civil Engineering and Development Department

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mor	nthly	Actual	Quantities of	f C&D Wastes	Generated M	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0.0163	0.0000	0.0000	0.0000	0.0163	0.0000	0.0000	0.0000	0.0000	0.0000	0.0033
Feb	0.2601	0.0000	0.0000	0.0000	0.2601	0.0000	11.2600	0.0000	0.0000	0.0000	0.0017
Mar	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0044
Apr	0.0105	0.0000	0.0000	0.0000	0.0105	0.0000	0.0000	0.0000	0.0224	0.0000	0.0033
May	0.1669	0.0000	0.0000	0.0000	0.1669	0.0000	4.2000	0.0000	0.0000	0.0000	0.0062
Jun											
Sub-total	0.4538	0.0000	0.0000	0.0000	0.4538	0.0000	15.4600	0.0000	0.0224	0.0000	0.0188
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.4538	0.0000	0.0000	0.0000	0.4538	0.0000	15.4600	0.0000	0.0224	0.0000	0.0188

Notes:

- 1. Assume the density of soil fill is 2 ton/m<sup>3</sup>.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m<sup>3</sup>.
- 3. Assume the density of mixed rock and soil is 1.9 ton/m<sup>3</sup>.
- 4. Assume the density of slurry and bentonite is 2.8 ton/m<sup>3</sup>.
- 5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.
- 6. Assume the density of C&D waste is 0.9 ton/m<sup>3</sup>.
- 7. The non-inert C&D wastes are disposed at NENT.

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME


## **High Level 3 Months Look Ahead Programme**


Activities	Jun-20	Jul-20	Aug-20
Lam Tin Interchange			
EHC2 U-Trough			
Site Formation - Area 1G1 & 1G2 &5			
Site Formation - Area 2			
Site Formation - Area 3 and 4 Slope stabilisation			
Administration Building			
Bridge Construction			
Main Tunnel			
MT Excavation			
MT Lining Works			
TKO Interchange			
Haul Road Construction, Site Formation & Slope Works			
Bridge Construction			
East Ventilation Building			


NE/2015/01


Activity ID	Activity Name	Duration Duratio			dar Activity % Apr 20 Start Apr 20 Finish		ın Feb Mar Ap	2027 2027 2027 2027 2027 2027 2027 2027
	ng Kwan O - Lam Tin Tunnel-Road P2 and Associated Works (May-20)	989.0 1749.	A		12-Jan-17 20-Nov-22	-15.0		
	cement and Completion	0.0 0.		20 27-Sep-20 0.0 P2-Cal		0.0		▼ Project Commencement and Completion
K10020	Project Completion Date	0.0 0.		27-Sep-20* 0.0 P2-Cal	·	0.0		◆ 27-Sep-20*, Project Completion Date
Target Key Date	and Section Completion of the Works (Revised Contract Key Date)	0.0 890.		20 07-Dec-22 -200.5 P2-Cal		-17.0		▼ Target Key Date and I
A10420	Key Date 1_Portion IX Foundation and Relcamation	0.0 0.	0.0	30-Jun-20* -301.5 P2-Cal	I.A 0% 16-Jun-20	-14.0		
A10440	Key Date 2_Portion IX Abutment A to F	0.0 0.	0.0	25-Aug-20* 6.5 P2-Cal	I.A 0% 03-Aug-20	-22.0		◆ 25-Aug- 20*, Key Date 2_Portion IX Abutment A to F
A10460	Key Date 3_Portion IV, V, ,VI, VIII and IX Road P2, Slip Roads and E&M Works	0.0 0.	0.0	05-Oct-21* -241.5 P2-Cal	I.A 0% 16-Sep-21	-19.0		◆ 05-Qct-21*; Key Date 3_Portion IV, V, VI, VII) and IX Road;P2, Slip Roads and £&M Works
A10480	Key Date 4_Portion IV, V, ,VI, VIII and IX Opening Road P2 and CBL	0.0 0.	0.0	07-Dec-21* -192.5 P2-Cal	I.A 0% 20-Nov-21	-17.0		◆ 07-Dec-21*, Key Date 4-Portion IV, Vi, VI, VfII and fX Opening Road P2 and CBL
A10520	Section 2_All Works within Portion II	0.0 0.	0.0	21-Nov-20* -55.0 P2-Cal	I.A 0% 27-Oct-20	-25.0		◆ 21-Nov 20*, Section 2_All Works within Portion II
A10540	Section 3_All Works within Portion IV, V, VI, VII, VIII and IX	0.0 0.	0.0	07-Dec-21* -192.5 P2-Cal	I.A 0% 20-Nov-21	-17.0		◆ 07-Dec-21*, Section 3_All Works within Portion IV, V, VI, VİI, VIII and IX
A10560	Section 4_All Works Comprising the Preservation and Protection of Existing Trees	0.0 0.	0.0	07-Dec-21* -192.5 P2-Cal	I.A 0% 20-Nov-21	-17.0		◆ 07-Dec-21*, Section 4_All Works Comprising the Preservation and Protection of Existing Trees
A10580	Section 5_All Works Comprising the Landscape Softworks	0.0 0.	0.0	07-Dec-21* -200.5 P2-Cal	I.A 0% 20-Nov-21	-17.0		◆ 07-Dec-21*, Section 5_All Works Comprising the Landscape Softworks
A10600	Section 6_All Works Comprising the Estabilishment Works	0.0 0.	0.0	07-Dec-22* -200.5 P2-Cal	I.A 0% 20-Nov-22	-17.0		◆ 07-Dec-22*, Section 6
Target Key Date	and Section Completion of the Works (Possible Contract Key Date)	0.0 890.	0 890.0 30-Jun-2	20 07-Dec-22 -188.5 P2-Cal	I.A 16-Jun-20 20-Nov-22	-17.0		Target Key Date and
A10770	Key Date 1_Portion IX Foundation and Relcamation	0.0 0.	0.0	30-Jun-20* -288.5 P2-Cal	I.A 0% 16-Jun-20	-14.0		• 30-Jun-20*, Key Date 1_Portion IX Foundation and Relcamation
A10780	Key Date 2_Portion IX Abutment A to F	0.0 0.	0.0	25-Aug-20* 17.5 P2-Cal	I.A 0% 03-Aug-20	-22.0		◆ 25-Aug-20*, Key Date 2_Portion IX Abultment A to F
A10790	Key Date 3_Portion IV, V, ,VI, VIII and IX Road P2, Slip Roads and E&M Works	0.0 0.	0 0.0	05-Oct-21* -229.5 P2-Cal	I.A 0% 16-Sep-21	-19.0		◆ 05-Oct-21*; Key Date 3_Portion IV, V, VI, VIII and IX Road P2, Slip Roads and E&M Works
A10800	Key Date 4_Portion IV, V, ,VI, VIII and IX Opening Road P2 and CBL	0.0 0.	0 0.0	07-Dec-21* -180.5 P2-Cal	I.A 0% 20-Nov-21	-17.0		◆ 07-Dec-21*, Key Date 4_Portion IV, V ,VI, Vill and IX Opening Road P2 and CBL
A10820	Section 2_All Works within Portion II	0.0 0.	0 0.0	21-Nov-20* -55.0 P2-Cal	I.A 0% 27-Oct-20	-25.0		◆ 21-Nov 20*, Section 2_All Works within Portion II
A10830	Section 3_All Works within Portion IV, V, VI, VII, VIII and IX	0.0 0.	0 0.0	07-Dec-21* -180.5 P2-Cal	I.A 0% 20-Nov-21	-17.0		◆ 07-Dec-21*, Section 3_All Works within Portion IV, V, VI, VII, VIII and IX
A10840	Section 4_All Works Comprising the Preservation and Protection of Existing Trees	0.0 0.		07-Dec-21* -180.5 P2-Cal		-17.0		◆ 07-Dec-21*, Section 4_All Works Comprising the Preservation and Protection of Existing Trees
A10850	Section 5_All Works Comprising the Landscape Softworks	0.0 0.		07-Dec-21* -188.5 P2-Cal		-17.0		◆ 07-Dec-21*, Section 5_All Works Comprising the Landscape Softworks
A10860	Section 6_All Works Comprising the Estabilishment Works	0.0 0.		07-Dec-22* -188.5 P2-Cal		-17.0		◆ 07-Dec-22 <sup>‡</sup> , Section €
	t Key Date and Section Completion of Works under CE57,124,135,137,138,141,142,			20 21-May-22 0.0 P2-Cal		0.0		Revised Contract Key Date and Section Completion of Works unde
K10402		0.0 731.		20-May-20' -259.5 P2-Cal		-30.0		◆ 20-May-20*, Key Date 1_Portion IX:Foundation and Relcamation
	Key Date 1_Portion IX Foundation and Relcamation			·				
K10404	Key Date 2_Portion IX Abutment A to F	0.0 0.		01-Sep-20* 0.0 P2-Cal	·	0.0		
K10406	Key Date 3_Portion IV, V, ,VI, VIII and IX Road P2, Slip Roads and E&M Works	0.0 0.		06-Feb-21* 0.0 P2-Cal		0.0		
K10408	Key Date 4_Portion IV, V, ,VI, VIII and IX Opening Road P2 and CBL	0.0 0.		29-May-21' 0.0 P2-Cal	,	0.0		◆ 29-May-21*, Key Date 4_ Portion (V, V, VI, VIII and IX Opening Road P2 and CBL
K10412	Section 2_All Works within Portion II	0.0 0.		27-Sep-20* 0.0 P2-Cal	·	0.0		• 27-Sep-20*, Section 2_All Works within Portion; II
K10414	Section 3_All Works within Portion IV, V, VI, VII, VIII and IX	0.0 0.	0.0	29-May-21' 0.0 P2-Cal	I.A 0% 29-May-21	0.0		◆ 29-May-21*, Section 3_All Works/within Portion IV, V, VI, VII, VIII and IX
K10416	Section 4_All Works Comprising the Preservation and Protection of Existing Trees	0.0 0.	0.0	29-May-21' 0.0 P2-Cal	I.A 0% 29-May-21	0.0		◆ 29-May-21*, Section 4_All Works: Comprising the Preservation and Protection of Existing: Trees:
K10418	Section 5_All Works Comprising the Landscape Softworks	0.0 0.	0.0	21-May-21' 0.0 P2-Cal	I.A 0% 21-May-21	0.0		◆ 21-May-21*, Section 5_All Works Comprising the Landscape Softworks
K10419	Section 6_All Works Comprising the Estabilishment Works	0.0 0.	0.0	21-May-22' 0.0 P2-Cal	I.A 0% 21-May-22	0.0		◆ 21-May-22*, Section 6_ All Works Comprising the Establishment W
Possible Contra	ct Key Date & Section Completion of the Works under CE154, 159, 171, 172, 175, 17	7 0.0 743.	5 743.5 20-May-2	20 02-Jun-22 0.0 P2-Cal	I.A 20-Apr-20 02-Jun-22	0.0		Possible Contract Key Date & Section Completion of the Works u
K10419-11	Key Date 1_Portion IX Foundation and Relcamation	0.0 0.	0.0	20-May-20' -246.5 P2-Cal	I.A 0% 20-Apr-20	-30.0		◆ 20-May-20*, Key Date 1_Portion IX:Foundation and Relcamation
K10419-12	Key Date 2_Portion IX Abutment A to F	0.0 0.	0.0	12-Sep-20* 0.0 P2-Cal	I.A 0% 12-Sep-20	0.0		◆ 12 Sep-20°, Key Date 2_Portion IX Abutment A to F
K10419-13	Key Date 3_Portion IV, V, ,VI, VIII and IX Road P2, Slip Roads and E&M Works	0.0 0.	0.0	18-Feb-21* 0.0 P2-Cal	I.A 0% 18-Feb-21	0.0		◆ 18-Feb 21*, Key Date 3_Portion IV, V, VI, VIII and IX Road P2; Slip Roads and E&M Works
K10419-14	Key Date 4_Portion IV, V, ,VI, VIII and IX Opening Road P2 and CBL	0.0 0.	0.0	10-Jun-21* 0.0 P2-Cal	I.A 0% 10-Jun-21	0.0		◆ 10 Jun-2t*, Key Date 4 Portion IV, V, VIII and IX Opening Read P2 and CBL
K10419-16	Section 2_All Works within Portion II	0.0 0.	0.0	27-Sep-20* 0.0 P2-Cal	I.A 0% 27-Sep-20	0.0		◆ 27-Sep-20*, Section 2_All Works within Portion II
K10419-17	Section 3_All Works within Portion IV, V, VI, VII, VIII and IX	0.0 0.	0.0	10-Jun-21* 0.0 P2-Cal	I.A 0% 10-Jun-21	0.0		◆ 10 Jun-2t², Section 3_All Works within Portion IV, V, VI, VII, VIII and IX
K10419-18	Section 4_All Works Comprising the Preservation and Protection of Existing Trees	0.0 0.	0.0	10-Jun-21* 0.0 P2-Cal	I.A 0% 10-Jun-21	0.0		◆ 10-Jun-2 f*, Section 4_All Works Comprising the Preservation and Protection of Existing Trees
K10419-19	Section 5_All Works Comprising the Landscape Softworks	0.0 0.	0.0	02-Jun-21* 0.0 P2-Cal	I.A 0% 02-Jun-21	0.0		◆ 02-Jun-21*, Section 5_All Works Comprising the Landscape Softworks
K10419-20	Section 6_All Works Comprising the Estabilishment Works	0.0 0.	0 0.0	02-Jun-22* 0.0 P2-Cal	I.A 0% 02-Jun-22	0.0		• 02-Jun-22*, Section 6_All:Works Comprising the Establishment
Interface Issue		0.0 357.	0 357.0 04-Aug-2	20 27-Jul-21 -171.5 P2-Cal	I.A 09-Jul-20 30-Jun-21	-27.0		Interfaçe Issipe
K10419-22	Road P2 at Land Area for access by C4 (TCSS) Up to CH318	0.0 0.	0 0.0	11-Jun-21* -125.5 P2-Cal	I.A 0% 29-Apr-21	-43.0		◆ 11,Jun-21*, Road P2 at Land Area for access by C4 (TCSS) Up to CH3‡8
								Date Povision Checked Approved
	Primary Baseline Critical Remaining Work		NE/2015/	•	ın O - Lam Tin Tun		nd	Monthly Programme Update    Date   Revision   Checked   Approved
	Actual Work   Milestone			Associate	ed Works (May-20)			(Data Date : 20 Apr 2020)
	Remaining Work Summary							Page : 1 of 25
							l	-


Activity ID	Activity Name	Actual Original Duration Duration	Remaining Start	Finish Tota	al Calendar Activity	% Apr 20 Start Apr 20 te Finish	Variance - TRA Apr 20 Finish	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Oct Nov De	2023
K10419-23	Road P2 at Reclaimed Area for access by C4 (TCSS)	0.0 0.0		10-Jun-21* -124.				◆10.Jun-21*, Road P2 at Reclaimed Area for access by C4;(TCSS)	Jun 165 mai
K10419-24	Handover to Installation Lighting by C1	0.0 0.0	0.0	27-Jul-21* -171.	5 P2-Cal.A 0	% 30-Jun-21	-27.0	◆ 27-Jul 21*, Handover to Installation Lighting by;C1	
K10419-25	Handover to Installation Cable by CLP	0.0 0.0	0.0	10-Jun-21* -124.	5 P2-Cal.A 0	% 27-May-21	-14.0	◆ 10-Jun-21*, Handover to Installation Çable by CLP	
K10419-35	Handover of Abutment 2A, 3F and 4L to C6	0.0 0.0	0.0	04-Aug-20* 27.	5 P2-Cal.A 0	% 09-Jul-20	-26.0	◆ 04-Aug-20°, Handover of Abutment 2A,3F and 4L to C6	
K10419-45	Handover of Abutment 5A and 9A to C6	0.0 0.0		•	5 P2-Cal.A 0			◆:25-Aug-20*, Handov/er of Abutment 5A and 9A to C6	
				-		, in the second			
Area Handover D		0.0 365.0	365.0 30-Jun-20	30-Jun-21 0.	0 P2-Cal.A	30-Jun-20 30-Jun-21	0.0	Area Handover Date	
A10630	Area A (Part 2)	0.0 0.0	0.0	30-Jun-20* 0.	0 P2-Cal.A 0	% 30-Jun-20	0.0	♦ 30-Jún-20*, Área A (Part 2)	
A10640	Area B	0.0 0.0	0.0	31-Dec-20* 0.	0 P2-Cal.A 0	% 31-Dec-20	0.0	↑ 31-Dec-20* Area B	
A10660	Area C	0.0 0.0	0.0	30-Jun-20* 0.	0 P2-Cal.A 0	% 30-Jun-20	0.0	◆ 30-Juin-20*, Area C	
A10680	Area D	0.0 0.0	0.0	30-Jun-21* 0.	0 P2-Cal.A 0	% 30-Jun-21	0.0	◆ 30-Jun-21*, Ävea D	
A10700	Area X (Additional Works Area)	0.0 0.0	0.0	30-Jun-20* 0.	0 P2-Cal.A 0	% 30-Jun-20	0.0	◆ 30-Jun-20*, Area X (Additional Works Alea)	
A10730	Zone 2 of Area Y (Additional Works Area)	0.0 0.0	0.0	14-Aug-20* -107.	0 P2-Cal.A 0	% 04-Jul-20	-41.0	◆ 14-Aug-20*, Zorje 2 of Area Y (Additipnal Works Afea)	
A10740	Area Z (Additional Works Area)	0.0 0.0	0.0	27-Sep-20* 0.	0 P2-Cal.A 0	% 27-Sep-20	0.0	◆ 27-Sep-20*, Area Z (Additional Works Area)	
	· ·	27.0 43.0		·		24-Mar-20 27-Mar-20		Compensation Event (CE):	
Compensation E			A	Α .	D0 0 1 4 455			Mar-20 A. ◆ CE no. 207: Inspection Trenches for the Proposed Manholes no. SMH9101,9102	
B12660	CE no. 207: Inspection Trenches for the Proposed Manholes no. SMH9101, 9102	0.0 0.0	Α		P2-Cal.A 100		0.0		
B12670	CE no. 208: Revised Details for Instrumentation Monitoring and Seawall Construction	0.0 0.0	0.0 27-Mar-20 A		P2-Cal.A 100	% 27-Mar-20	0.0	-Mar-20 A ◆ CE nd. 208: Revised Details for Instrumentation Monitoring and Seawall Construction	
B12680	CE no. 209: Test for Surface Geometry of 10mm dia. Steel bar by HOKLAS laboratory	0.0 0.0	0.0 27-Mar-20 A		P2-Cal.A 100	% 27-Mar-20	0.0	-Mar-20 A. ♥CE nd, 2019: Test for Surface Geometry of 10mm dia. Steel bar by HÖKLAS laboratory	
B12690	CE no. 210: Provision and Maintenance of a Mobile Toilet at BMCPC Footpath	0.0 0.0	0.0 20-Apr-20 Δ		P2-Cal.C 100	%		20-Apr-20¦A ◆ CE no. 210: Provision and Maintenance of a Mobile Toilet at BM/CPC Footpath	
B12700	CE no. 211: Provision of an Additional Security Guard at the BMCPC Entrance near	0.0 0.0	0.0 20-Apr-20		P2-Cal.C 100	%		20-Apr-20'A ◆ CE no. 211: Provision of an Additional Security Guard at the BMCPC Entrance near Tong Yin Street	
B12710	Tong Yin Street CE no. 212: Carrying out the Impact Test and Heat Reversion Test for 160mm dia.	0.0 0.0	0.0 20-Apr-20		P2-Cal.C 100	%		20-Apr-20;A ◆ CE no. 212: Carrying out the Impact Test and Heat Reversion Test for 160mm dia. ⊌PVC Pipe by HOKLAS Laberatory	
B12720	uPVC Pipe by HOKLAS Laboratory CE no. 213: Test for Surface Geometry of 12mm, 16mm and 20mm diameter Steel	0.0 0.0	0.0 20-Apr-20		P2-Cal.C 100	%		20-Apr-20;A. ◆ ÇE np. 213: Test for Şurface Geometry of 12mm.; 16mm and 20mm diameter Steel Bars by, HOKUAS Laboratory	
B12740	Bars by HOKLAS Laboratory CE no. 215: Inclement Weather for March 2020	0.0 0.0	Α .		P2-Cal.C 100			29-Apr-20 A  ♦ CE ng. 215: Inclement Weighter for March 2020	
			A	11 M 20	1 2 Odi.O 100		24.0	Notification of Compensation Event (NCE)	
	mpensation Event (NCE)	36.0 44.0	А	A		23-Mar-20 14-Apr-20			
B23220	NCE no. 276: Trial Erection of Vitreous Enamel and Precast Concrete Panels	0.0 0.0	A		P2-Cal.A 100		0.0	Mar-20 A ◆ NCE no. 276: Trial Ejection of Vitrgous Enamel and Precast Concrete; Panels	
B23230	NCE no. 277: Additional Joint Sealant of Vitreous Enamal Panel	0.0 0.0	0.0 23-Mar-20 A		P2-Cal.A 100	% 23-Mar-20	0.0	Mar-20 A ◆ NCE no. 277: Additional Joint Sealant of Vitreous Enamal Panel	
B23240	NCE no. 278: LED Lighting System for the Reinstatement of Tong Yin Street	0.0 0.0	0.0 24-Mar-20 A		P2-Cal.A 100	% 24-Mar-20	0.0	Mar-20 A ◆ NCE no. 278: LED Lighting System for the Reinstatement of Tong Yin Street	
B23250	NCE no. 279: Special Arrangements required by BMCPC for Tsing Ming Festival and Other Days in 2020	0.0 0.0	0.0 14-Apr-20 Δ		P2-Cal.A 100	% 14-Apr-20	0.0	14-Apr-20 A. ◆ NCE no. 279: Special Arrangements: required by BMCPC for Tsing Ming Festival and Other Days in 2020	
B23260	NCE no. 280: Inclement Weather for March 2020	0.0 0.0	0.0 14-Apr-20		P2-Cal.A 100	% 14-Apr-20	0.0	14-Apr-20 Å ◆ NCE no. 280: Inclement Weather for March 2020	
B23270	NCE no. 281: Damaged Bottom Casing of Bored Pile no. 2A-1	0.0 0.0			P2-Cal.C 100	%		22-Apr-20 A ◆ NCE no. 281: Damaged Bottom Casing of Bored Pile no. 2A-1	
B23280	NCE no. 281: Supply of DI pipe affected by outbreak of COVID-19	0.0 0.0	0.0 23-Apr-20		P2-Cal.C 100	%		23-Apr-20 A ◆ NCE no. 281: Supply of DI pipe affected by outb∉eak of COVID-19	
B23300	NCE no. 283: Drainage Arrangement at Portion II and Portion VIII	0.0 0.0	A		P2-Cal.C 100			11-May-20 A ◆ NCE no. 283: Drainage-Arrangement at Portion II and Portion VIII	
			A		P2-Cal.C 100			11-May-20 A ◆ NCE no. 284: Clarification the Steel Bar Arrangement at P2 CH332 to CH363 & SR2 CH100 Top Slab R.C. details	
B23310	NCE no. 284: Clarification the Steel Bar Arrangement at P2 CH332 to CH363 & SR2 CH100 Top Slab R.C. details		A		rz-oai.c 100		22.0		
Early Warning (E		24.0 44.0	A	A		23-Mar-20 24-Mar-20		Early Warning (EW)	
B32050	EW no. 166 Trial Erection of Vitreous Enamel and Precast Concrete Panels	0.0 0.0	0.0 23-Mar-20 A		P2-Cal.A 100	% 23-Mar-20	0.0	Mar-20, A ◆ EW no. 166 Trial Erection of Vitreous Enamel and Precast Concrete Panels	
B32060	EW no. 167 Additional Joint Sealant of Vitreous Enamal Panel	0.0 0.0	0.0 23-Mar-20 A		P2-Cal.A 100	% 23-Mar-20	0.0	Mar-20 A ◆ EW no. 167 Additional Joint Sealant of Vitreous Enamat Panel	
B32070	EW no. 168 LED Lighting System for the Reinstatement of Tong Yin Street	0.0 0.0	0.0 24-Mar-20 A		P2-Cal.A 100	% 24-Mar-20	0.0	Mar-20 A ◆ EW no. 16¢ LED Lighting System for the Reinstatement of Torig Yin Street	
B32080	EW no. 169 Supply of DI pipe affected by outbreak of COVID-19	0.0 0.0	0.0 23-Apr-20		P2-Cal.C 100	%		23-Apr-20 A ◆ EW no: 169 Supply of DI pige affected by outbreak of COVID-19	
B32090	EW no. 170 Pending Response to Contractor Submissions	0.0 0.0	0.0 24-Apr-20		P2-Cal.C 100	%		24-Apr-20 A ◆ EW no: 170 Pending Response to Contractor Submissions	
PMI		34.0 40.0	0.0 27-Mar-20	20-May-20 760.	0	27-Mar-20 01-Apr-20	-36.0	<del>√                                    </del>	
B42160	PMI No. 188: Test for Surface Geometry of 10mm diameter Steel Bar by HOKLAS	0.0 0.0	A 0.0 27-Mar-20		P2-Cal.A 100	% 27-Mar-20	0.0	-Mar-20 A ◆PMI No. 188 Test for Surface Geometry of 10mm diameter Steel Bar by HOKLAS Laboratory	
B42170	Laboratory PMI No. 189: Revised FS Hose Reel System at the Stormwater Plant Room	0.0 0.0	A		P2-Cal.A 100		0.0	1-Apr-20 A ♦ PMI No. 189: Revised FSHose Reel System at the Sformwater Plant Room	
	·		A			·			
B42180	PMI No. 190: Provision of ELV and SCADAS Systems for the Revised FS Hose Reel System at the Stormwater Plant Room	0.0 0.0	Α .			% 01-Apr-20	0.0	1-Apr-20 A ♦ PMINo. 190: Provision of ELV and SCADAS Systems for the Revised FS Hose Reel System at the Stormwater Plant Room	
B42200	PMI No. 192: Rearrangement of Electrical Power Provision for TCSS Equipment and Road Light at TKO Area	0.0 0.0	0.0 04-May-20 A		P2-Cal.C 100	%		04-Mayi-20 A PMINo. 192: Rearrangement of Electrical Power Provision for TCSS Equipment and Road Light at TKO Area	
B42210	PMI No. 193: Addition of F.S. Inlet for the FS Fixed Foam System and Deletion of Wastewater Sump Pit at the Underpass	0.0 0.0	0.0 04-May-20 A		P2-Cal.C 100	%		04-May-20 A PMI No. 193: Addition of F.S. Inlet for the FS Fixed Foam System and Deletion of Wastewater Sump Pit at the Underpass	
B42220	PMI No. 194: Revision of L.V. Switch Board of the Electrical System	0.0 0.0	,,		P2-Cal.C 100	%		05-May-20 A 🏓 PMI:No. 194: Revision of L.V. Switch Board of the Electrical System	
	Oritical Description		NE (00 ( = ::	0. T	17 -			Date Revision Checked Appl	roved
	Primary Baseline Critical Remaining Work		NE/2015/0	_			inel-Road P2 a	Monthly Programme Update	2.50
	Actual Work   Milestone  Summers			Asso	ociated Wo	orks (May-20)	)	(Data Date : 20 Apr 2020)	
	Remaining Work Summary							Page: 2 of 25	
		<u> </u>							






























Activity ID Activity Name	Actual Origin Duration Durati	nal Remaining Start Finish Total Calendar	Activity % Apr 20 Start Apr 20 Complete Finish	Variance - TRA Apr 20 Finish	2020 2021 2022 2023
LC30250-11 Demolition of Existing Seawall (NCE233) and Remaining Excavation Works	22.0 16		100% 27-Feb-20 16-Mar-20	-6.0	c Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul
LC30260 Installation of 2nd layer strut/waler at P2 CH223-CH270@.4.0mPD	35.0 18	A A A 3.0 0.0 17-Feb-20 27-Mar-20 P2-Cal.C	100% 17-Feb-20 07-Mar-20	-17.0	7-Feb-20 A = 27-Mar-20 A Installation of 2nd layer strut/waler at P2 CH223 CH270@-4.0mPD
		A A			
LC30270 Excavation to -8.21~-8.44mPD at P2 CH223-CH270 (17064m3) (1000m3/day)	0.0 26	6.0 26.0 21-May-20 19-Jun-20 -195.5 P2-Cal.C	0% 04-May-20 27-May-20	-20.0	21-May-20 - 19-Jun-20, Excavation to -3.21 ~8.44mPD at P2 CH223/CH27d (17064m3) (1000m3/day)
LC30300 Construction of Blinding Layer at P2 CH223-CH270	0.0 10	0.0 10.0 20-Jun-20 03-Jul-20 -195.5 P2-Cal.C	0% 20-May-20 11-Jun-20	-17.0	20-Jun-20 - 3-Jul-20, Construction of Blinding Layer at P2 CH223-CH270
LC30340 Excavation to -2.5mPD at P2 CH270-CH318 (7796m3) (1000m3/day)	32.0 10	0.0 0.0 21-Feb-20 28-Mar-20 P2-Cal.C	100% 18-Feb-20 28-Feb-20	-25.0	21-Feb-20 A = 28-Mar-20 A Excavation to -2.5mPD at P2 CH270-CH318 (7796m3) (1000m3/day)
LC30340-11 Demolition of Existing Seawall (NCE233) and Remaining Excavation Works	27.0 6	6.0 0.0 27-Feb-20 28-Mar-20 P2-Cal.C	100% 25-Mar-20 31-Mar-20	2.0	27-Feb-20 A 28-Mar-20 A, Demolition of Existing Seawall (NCE233) and Remaining Excavation Works
LC30350 Installation of 2nd layer strut/waler at P2 CH270-CH318@-1.5~2.5mPD	50.0 14	A A A 4.0 4.0 16-Mar-20 23-May-20 -154.5 P2-Cal.C	71 43% 04-Mar-20 19-Mar-20	-50.0	16-Mari-20 A 23-Maiy-20, Inistallation of 2nd layer strut/waler at P2 CH270-CH318@-1.52.5mPD
		A			
LC30360 Excavation to -5.5mPD at P2 CH270-CH318 (3648m3) (1000m3/day)	0.0 7	7.0 7.0 25-May-20 01-Jun-20 -154.5 P2-Cal.C	0% 04-May-20 11-May-20	-18.0	25-May-20 = 01-Jun-20, Excavation to :5.5mPD at P2 CH270-CH318 (3648m3) (1000m3/day):
LC30370 Installation of 3rd layer strut/waler at P2 CH270-CH318@ -3.5~-4.5mPD	0.0 14	4.0 14.0 30-May-20 15-Jun-20 -154.5 P2-Cal.C	0% 09-May-20 25-May-20	-18.0	30-Ntay-20: — T5-Jun-20, Instállation of 3rd layer strut/waler at P2 CH270-CH318@ -3.5~4.5mPD
LC30380 Excavation to Formation Level (-6.34~-8.41mPD) at P2 CH270-CH318 (2948m3)	0.0 4	4.0 4.0 16-Jun-20 19-Jun-20 -154.5 P2-Cal.C	0% 26-May-20 29-May-20	-18.0	16-Juri-20 - ■ 19-Juri-20, Exclavation to Formation Level (-6.348.41mPD) at P2 CH270-CH318 (2948m3) (1000m3/day)
(1000m3/day)  LC30390 Construction of Blinding Layer at P2 CH270-CH318	0.0 10	0.0 10.0 20-Jun-20 03-Jul-20 -154.5 P2-Cal.C	0% 30-May-20 10-Jun-20	-18.0	20-Juh-20 📛 🗯 03-Jul-20, Çonstruction of Blinding Layer at P2 CH270-CH318
Base Slab	0.0 69	9.0 69.0 04-Jul-20 22-Sep-20 -135.5 P2-Cal.C	11-Jun-20 06-Oct-20	10.0	Base Slab
LC18055 Construction of base slab - bay 1 (P2 CH105 - 118)	0.0 10	0.0 10.0 18-Aug-20 28-Aug-20 -135.5 P2-Cal.C	0% 29-Aug-20 09-Sep-20	10.0	18-Aug-20 — 28-Aug-20, Construction of base slabi- bay 1 (P2 CH105 -:118)
		0 0	<u> </u>		
LC18060 Construction of base slab - bay 2 (P2 CH118 - 132)	0.0 10	0.0 10.0 29-Aug-20 09-Sep-20 -135.5 P2-Cal.C	0% 10-Sep-20 21-Sep-20	10.0	29-Aug-20 — 09-Sep-20, Construction of base slab - bay 2 (P2 CH118 - 132)
LC18065 Construction of base slab - bay 3 (P2 CH132 - 146)	0.0 10	0.0 10.0 04-Aug-20 14-Aug-20 -181.5 P2-Cal.C	0% 03-Jul-20 14-Jul-20	-27.0	04-Aúg-20 — 14-Aug-20, Construction of base stabl - bay 3 (P2 CH132 - 146)
LC18070 Construction of base slab - bay 4 (P2 CH146 - 160)	0.0 10	0.0 10.0 15-Aug-20 26-Aug-20 -181.5 P2-Cal.C	0% 15-Jul-20 25-Jul-20	-27.0	15 Aug-20 — 26 Aug-20, Construction of base slab - bay 4 (P2 CH146 - 160)
LC18075 Construction of base slab - bay 5 (P2 CH160 - 174)	0.0 10	0.0 10.0 03-Aug-20 13-Aug-20 -180.5 P2-Cal.C	0% 02-Jul-20 13-Jul-20	-27.0	03-Aug-20 — 13-Aug-20, Construction of base slab; - bay 5 (P2 CH160 174)
LC18080 Construction of base slab - bay 6 (P2 CH174 - 188)	0.0 10	0.0 10.0 14-Aug-20 25-Aug-20 -180.5 P2-Cal.C	0% 14-Jul-20 24-Jul-20	-27.0	14-Aug-20 — 25-Aug-20, Construction of base slab - bay 6 (P2 CH174 - 188)
LC18085 Construction of base slab - bay 7 (P2 CH188 - 202)	0.0 10	0.0 10.0 01-Aug-20 12-Aug-20 -179.5 P2-Cal.C	0% 30-Jun-20 11-Jul-20	-27.0	01-Aug-20 = 12-Aug-20, Construction of base slab'- bay 7 (P2 CH188 + 202)
					13-Aug-20 — 24-Aug-20, Construction of pase slab - bay 8 (P2 CH202 - 216)
LC18090 Construction of base slab - bay 8 (P2 CH202 - 216)	0.0 10	g g	0% 13-Jul-20 23-Jul-20	-27.0	
LC18095 Construction of base slab - bay 9 (P2 CH216 - 230)	0.0 10	0.0 10.0 31-Jul-20 11-Aug-20 -178.5 P2-Cal.C	0% 29-Jun-20 10-Jul-20	-27.0	31-Jul-20 — 11-Aug-20, Construction of base slab;- bay 9 (P2 CH216 +230)
LC18100 Construction of base slab - bay 10 (P2 CH264 - 278)	0.0 10	0.0 10.0 17-Jul-20 28-Jul-20 -154.5 P2-Cal.C	0% 24-Jun-20 07-Jul-20	-18.0	17-Jul-20 🛨 💻 28-Jul-20, Construction of base slab - baiy 10 (P2 CH264 - 278)
LC18105 Construction of base slab - bay 11 (P2 CH278 - 292)	0.0 10	0.0 10.0 06-Jul-20 16-Jul-20 -154.5 P2-Cal.C	0% 12-Jun-20 23-Jun-20	-18.0	06-Jul-20 — 16-Jul-20, Construction of base slab - bay 11 (P2 CH278-292)
LC18110 Construction of base slab - bay 12 (P2 CH292 - 305)	0.0 10	0.0 10.0 17-Jul-20 28-Jul-20 -154.5 P2-Cal.C	0% 24-Jun-20 07-Jul-20	-18.0	17-Jul-20 🛶 💻 28-Jul-20, Construction of base stab - bay 12 (P2 CH292 - 305)
LC18112 Construction of base slab - bay 13 (P2 CH305 - 318)	0.0 10	0.0 10.0 04-Jul-20 15-Jul-20 -153.5 P2-Cal.C	0% 11-Jun-20 22-Jun-20	-18.0	04-Jul-20 — 15-Jul-20, Construction of base slab - bay 13 (P2 CH305;-318)
					29-Jul-20 = 04-Aug-20; Mass concrete fill between base slab and sheet pile (bay 10 -13) + 4 days concrete strength
LC18115 Mass concrete fill between base slab and sheet pile (bay 10 - 13) + 4 days concrete strength	0.0 6	-		-18.0	
LC18120 Mass concrete fill between base slab and sheet pile (bay 3 - 9) + 4 days concrete strength	0.0	6.0 6.0 27-Aug-20 02-Sep-20 -181.5 P2-Cal.C	0% 27-Jul-20 01-Aug-20	-27.0	27-Aug-20 → ■ 02-Sep-20, Mass ¢oncrete fill between base slab and sheet;pile (bay 3 - 9) + 4 days concrete strength
LC18123 Mass concrete fill between base slab and sheet pile (bay 1 - 2) + 4 days concrete strength	0.0	6.0 6.0 10-Sep-20 16-Sep-20 -135.5 P2-Cal.C	0% 22-Sep-20 28-Sep-20	10.0	10-Sep-20 = - 16-Sep-20, Mass concrete:fill between base slab and sheet pile (bay 1 - 2) + 4 days concrete strength
LC18125 Removal of 3rd waler/strut @ -4.0 ~ -5.0mPD (bay 10 -13)	0.0 15	5.0 15.0 05-Aug-20 21-Aug-20 -154.5 P2-Cal.C	0% 15-Jul-20 31-Jul-20	-18.0	05-Aug-20 — 21-Aug-20, Removal of 3rd waler/strut @ 4.0 ~ \$.0mPD (bay 10 -13)
LC18130 Removal of 3rd waler/strut @ -4.0 ~ -5.0mPD (bay 3 -9)	0.0 15	5.0 15.0 03-Sep-20 19-Sep-20 -181.5 P2-Cal.C	0% 03-Aug-20 19-Aug-20	-27.0	03-Sep-20 — 19-Sep-20, Removal of 3rd water/strut @ 4.0 ~ -5.0mPD (bay 3 -9)
LC18380 Removal of 3rd waler/strut @ -3.5 ~ -3.6mPD (Bay 1-2)	0.0 5	5.0 5.0 17-Sep-20 22-Sep-20 -135.5 P2-Cal.C	0% 29-Sep-20 06-Oct-20	10.0	17-Sep-20 ■ — 22-\$ep-20; Removal of 3rd waler/strut @ -3.5 ~ -3.6mPD (Bay 1-2)
Wall and Roof Slab			01-Aug-20 26-May-21	-11.0	▼ Wall and Roof Slab
	0.0 234		, ,		
LC18135 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 1	0.0 10	0.0 10.0 23-Sep-20 06-Oct-20 -135.5 P2-Cal.C	0% 07-Oct-20 17-Oct-20	10.0	23-Sep;20 — 06-Oct-20, Construction of pour wall (1st East, West and Mid interim level - 2.2mPD) - bay 1:
LC18140 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 2	0.0 10	0.0 10.0 07-Oct-20 17-Oct-20 -135.5 P2-Cal.C	0% 19-Oct-20 30-Oct-20	10.0	07-Oct-20: —— 17-Oct-20, Construction of pour wall (1st East, West and Mid interim level ±2.2mPD) - bay 2
LC18145 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 3	0.0 10	0.0 10.0 21-Sep-20 03-Oct-20 -178.5 P2-Cal.C	0% 20-Aug-20 31-Aug-20	-27.0	21-Sep-20 — 03-Qct-20, Construction of pour wall (1st East, West and Mid interim level-2.2mPD) - bay 3
LC18150 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 4	0.0 10	0.0 10.0 06-Oct-20 16-Oct-20 -179.5 P2-Cal.C	0% 02-Sep-20 12-Sep-20	-27.0	06-Oct-20 — 16-Oct-20, Construction of pour walf (1st East, West and Mid inferim level -2.2mPD) bay 4:
LC18155 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 5	0.0 10	0.0 10.0 22-Sep-20 05-Oct-20 -179.5 P2-Cal.C	0% 21-Aug-20 01-Sep-20	-27.0	22-Sep-20 🛶 🟴 05-Qct-20.;Construction of pour wall (1st East, West;and Mid interim level -2.2mPD) - blay 5
LC18160 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 6	0.0 10	0.0 10.0 07-Oct-20 17-Oct-20 -180.5 P2-Cal.C	0% 03-Sep-20 14-Sep-20	-27.0	07-Oct-20 — 17-Oct-20, Construction of pour wall (1st East, West and Mid interim level -2.2mPD): bay 6
LC18165 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 7	0.0 10	· I		-27.0	
LC18170 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 8	0.0 10	0.0 10.0 08-Oct-20 19-Oct-20 -181.5 P2-Cal.C	0% 04-Sep-20 15-Sep-20	-27.0	08-Qct-20 — 19-Oct-20, Construction of pour wall (1st East, West and Mid interim level -2:2mPD):- bay 8
LC18175 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 9	0.0 10	0.0 10.0 24-Sep-20 07-Oct-20 -181.5 P2-Cal.C	0% 24-Aug-20 03-Sep-20	-27.0	24-Sep-20 — Tor-Dct-20 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 9
LC18180 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 10	0.0 10	0.0 10.0 03-Sep-20 14-Sep-20 -153.5 P2-Cal.C	0% 13-Aug-20 24-Aug-20	-18.0	03:Sep-20 — 14-Sep-20, Construction of pour wall (1st East, West and Mid interim level -2 2mPD); bay 10
LC18185 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 11	0.0 10	0.0 10.0 22-Aug-20 02-Sep-20 -153.5 P2-Cal.C	0% 01-Aug-20 12-Aug-20	-18.0	22-Aug-20 👝 💻 02-Sep-20, Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 11
LC18190 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 12	0.0 10	0.0 10.0 04-Sep-20 15-Sep-20 -154.5 P2-Cal.C	0% 14-Aug-20 25-Aug-20	-18.0	04;Sep-20 — 15-Sep-20, Coristruction of pour wall (1st East, West and Mid interim level -2.2mPD);- bay 12
	0.0 10			-18.0	24-Aug-20 — 📮 03-Sep-20, Construction of pour:wall (1st East, West and Mid interim level -2.2mPD) - bay 13
LC18192 Construction of pour wall (1st East, West and Mid interim level -2.2mPD) - bay 13	0.0 10	7.0 10.0 24-70g-20 03-38p-20 -134.3 P2-Gal.C	0 /0 05-Aug-20 13-Aug-20	-10.0	27 ring 20 — 00 Goy 20, contourous of post-mail (101 Loo), frest and mile interior 2.2.111 D) - udy 10
Primary Baseline Critical Remaining Work		NE/2015/02 Tseung Kwan	O - I am Tin Tunn	el-Road P	P2 and Monthly Programme Update Date Revision Checked Approved
Actual Work ♦ Milestone		_	d Works (May-20)	51 1 1000 T	[20 Apr 20 00.00 ]
Remaining Work Summary		Associated	u vvoino (iviay-20)		(Data Date : 20 Apr 2020)
					Page : 13 of 25
				_	

Activity ID Activity Name	Actual Original Remaining Start Finish Duration Duration	Total Calendar Activity % Apr 20 Start Apr 20 Variance - TRA Float Complete Finish Apr 20 Finish	c lan Feb Mar Anr M	2020 May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun	121	2022	2023
LC18195 Installation of waterproofing works to 1st wall (Bay 3 to 13)	0.0 7.0 7.0 20-Oct-20 28-Oct-20 -		t Jan Peb Mai Api Mi	20-Oct-20 — 28-Oct-20, Installation of waterproofing works to 1st wa		may Juli Juli Aug Jep Oct N	ov Dec Sail Feb mai
LC18197 Installation of waterproofing works to 1st wall (Bay 1 to 2)	0.0 3.0 3.0 19-Oct-20 21-Oct-20 -	-135.5 P2-Cal.C 0% 31-Oct-20 03-Nov-20 10.0		19-Oct-20 🛘 🎍 21-Oct-20, installation of water-proofing works to 1st	wall (Bay 1 to 2)		
LC18200 Backfilling works for Concrete Infill (1st -7.0mPD to -2.5mPD) (Bay 3 to 13)	0.0 4.0 4.0 29-Oct-20 02-Nov-20 -	-181.5 P2-Cal.C 0% 24-Sep-20 28-Sep-20 -27.0		29-Oct 20 - 02-Nov-20, Backfilling works for Concrete Infill (1st -7	.0mPD to -2.5mPD) (Bay 3 to 13)		
LC18202 Backfilling works for Concrete Infill (1st -7.0mPD to -2.5mPD) (Bay 1 to 2)	0.0 2.0 2.0 22-Oct-20 23-Oct-20 -	-135.5 P2-Cal.C 0% 04-Nov-20 05-Nov-20 10.0	-	22-Oct-20 I 23-Oct-20, Backfilling works for Concrete Infill (1st -7	7.0mPD to -2.5mPD) (Bay 1 to 2)		
LC18205 Removal 2nd waler/strut @ -1.5 ~ -2.5mPD (Bay 3 to 13)	0.0 15.0 15.0 03-Nov-20 19-Nov-20 -	-181.5 P2-Cal.C 0% 29-Sep-20 17-Oct-20 -27.0		03-Nov-20 — 19-Nov-20, Removal 2nd waler/strut @ -1,5 ~ -2.8	5mPD (Bay 3 to 13)		
LC18207 Removal 2nd water/strut @ -1.5 ~ -2.5mPD (bay 1 ot 2)	0.0 5.0 5.0 24-Oct-20 30-Oct-20 -			24-Octi-20 ■ - 30;Oct-20, Removal 2nd water/strut @ -1.5 ~ -2.5m	PD (bay 1 of 2)		
				31-Oct-20 — 11-Nov-20, Construction of pour wall (2nd East,			
LC18210 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 1	0.0 10.0 10.0 31-Oct-20 11-Nov-20 -						
LC18215 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 2	0.0 10.0 10.0 02-Dec-20 12-Dec-20 -			02-Dec 20 – 12-Dec-20, Construction of pour wall (2nd E			
LC18220 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 3	0.0 10.0 10.0 20-Nov-20 01-Dec-20 -	-176.5 P2-Cal.C 0% 19-Oct-20 30-Oct-20 -27.0		20-Nov-20 — 01-Dec-20, Construction of pour wall (2nd East			
LC18225 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 4	0.0 10.0 10.0 03-Dec-20 14-Dec-20 -	-177.5 P2-Cal.C 0% 02-Nov-20 12-Nov-20 -27.0		03-Dèc-20 — 14-Dec-20, Construction of pour wall (2nd E	ast, West and Mid interim level +0:8mPD) - bay 4		
LC18230 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 5	0.0 10.0 10.0 21-Nov-20 02-Dec-20 -	-177.5 P2-Cal.C 0% 20-Oct-20 31-Oct-20 -27.0		21-Nov-20 — 02-Dec-20, Construction of pour wall (2nd Eas	t, West and Mid interim level +0.8mPD) - bay 5		
LC18235 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 6	0.0 10.0 10.0 04-Dec-20 15-Dec-20 -	-178.5 P2-Cal.C 0% 03-Nov-20 13-Nov-20 -27.0		04-Dec-20 — 15-Dec-20, Construction of pour wall (2nd £	ast, West and Mid interim level +0.8mPD) - bay 6		
LC18240 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 7	0.0 10.0 10.0 23-Nov-20 03-Dec-20 -	-178.5 P2-Cal.C 0% 21-Oct-20 02-Nov-20 -27.0		23-Nov-20 - 03-Dec-20, Construction of pour wall (2nd Eas	t, West and Mid interim level +0.8mPD) - pay 7		
LC18245 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 8	0.0 10.0 10.0 05-Dec-20 16-Dec-20 -	-179.5 P2-Cal.C 0% 04-Nov-20 14-Nov-20 -27.0		05-Dec-20 — 16-Dec-20, Construction of pour well (2nd I	East, West and Mid interim level +0.8mPD) - bay 8		
LC18250 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 9	0.0 10.0 10.0 24-Nov-20 04-Dec-20 -	-179.5 P2-Cal.C 0% 22-Oct-20 03-Nov-20 -27.0		24-Nov-20 🛶 💻 04-Dec-20, Construction of pour wall (2nd Eas	st, West and Mid interim level +0.8mPD) - bay 9		
LC18255 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 10	0.0 10.0 10.0 07-Dec-20 17-Dec-20 -	-180.5 P2-Cal.C 0% 05-Nov-20 16-Nov-20 -27.0		07-Dec-20 = 17-Dec-20, Construction of pour well (2nd	East, West and Mid interim level +0.8mPD) - bay 10		
LC18260 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 11	0.0 10.0 10.0 25-Nov-20 05-Dec-20 -	-181.5 P2-Cal.C 0% 23-Oct-20 04-Nov-20 -27.0	+    $+$ $+$ $+$	25-Nov-20 - 05-Dec-20, Construction of pour wall (2nd Ea	st, West and Mid interim level +0.8mPD) - bay 11		
LC18265 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 12	0.0 10.0 10.0 08-Dec-20 18-Dec-20 -	-181.5 P2-Cal.C 0% 06-Nov-20 17-Nov-20 -27.0	-	08-Dec-20 — 18-Dec-20, Construction of pour wall (2nd i	East, West and Mid interim level +0.8mPD) - bay 12		
LC18267 Construction of pour wall (2nd East, West and Mid interim level +0.8mPD) - bay 13	0.0 10.0 10.0 26-Nov-20 07-Dec-20 -	-181.5 P2-Cal.C 0% 24-Oct-20 05-Nov-20 -27.0	+	26-Nov-20 — 07-Dec-20 Construction of pour wall (2nd Ea	st, West and Mid interim level +0.8mPD) bay 13		
LC18270 Installation of waterproofing works to 2nd wall (Bay 3 to 13)	0.0 7.0 7.0 19-Dec-20 29-Dec-20 -	-181.5 P2-Cal.C 0% 18-Nov-20 25-Nov-20 -27.0		19-Dec-20 — 29-Dec-20, Installation of waterproofing	works to 2nd wall (Bay 3 to 13)		
LC18273 Installation of waterproofing works to 2nd wall (Bay 1 to 2)	0.0 3.0 3.0 14-Dec-20 16-Dec-20 -			14-Dec-20 : • 116-Dec-20, Installation of waterproofing wo	rks to 2nd wall (Bay 1 to 2)		
LC18275 Backfilling works for Conceret Infill (2nd -2.5mPD to +0.5mPD) (Bay 3 to 13)	0.0 4.0 4.0 30-Dec-20 04-Jan-21 -				ret Infili (2nd -2.5mPD to +0,5mPD) (Bay 3 to 13)		
· · · · · · · · · · · · · · · · · · ·				17-Dec-20: • 1 18-Dec-20, Backfilling works for Conceret			
LC18277 Backfilling works for Conceret Infill (2nd -2.5mPD to +0.5mPD) (Bay 1 to 2)	0.0 2.0 2.0 17-Dec-20 18-Dec-20 -						
LC18280 Removal 1st waler/strut @ +1.5mPD (Bay 3 to 13)	0.0 15.0 15.0 05-Jan-21 21-Jan-21 -			05-Jan-21 — 21-Jan-21, Reimoval ist waler/strut			
LC18283 Removal 1st waler/strut @ +1.5mPD (Bay 1 to 2)	0.0 5.0 5.0 19-Dec-20 24-Dec-20 -			19-Dec-20 = 24-Dec-20, Removal 1st waler/strút @ +1			
LC18285 Erection of scaffold/flasework for roof slab construction (Bay 3 to 13)	0.0 21.0 21.0 11-Jan-21 03-Feb-21 -	-181.5 P2-Cal.C 0% 18-Dec-20 14-Jan-21 -17.0		11-Jan-21 ——— 03-Feb-21, Erection of scaffold/f			
LC18287 Erection of scaffold/flasework for roof slab construction (Bay 1 to 2)	0.0 10.0 10.0 28-Dec-20 08-Jan-21 -	-152.5 P2-Cal.C 0% 17-Dec-20 30-Dec-20 -7.0		28-Dec-20 — 08-Jan-21, Erection of scaffold/flasew	ork for roof slab construction (Bay 1 to 2)		
LC18290 Construction of pour wall 3rd and roof slab - bay 1	0.0 10.0 10.0 09-Jan-21 20-Jan-21 -	-152.5 P2-Cal.C 0% 31-Dec-20 12-Jan-21 -7.0		09-Jan-21 — 20-Jan-21, Construction of pour wa	ill 3rd and roof slab - bay 1		
LC18295 Construction of pour wall 3rd and roof slab - bay 2	0.0 10.0 10.0 19-Feb-21 02-Mar-21 -	-174.5 P2-Cal.C 0% 27-Jan-21 06-Feb-21 -17.0		19-Feb -21 📥 02-Mar-21, Construction o	of pour wall 3rd and roof slab - bay 2		
LC18300 Construction of pour wall 3rd and roof slab - bay 3	0.0 10.0 10.0 04-Feb-21 18-Feb-21 -	-176.5 P2-Cal.C 0% 15-Jan-21 26-Jan-21 -17.0		04-Feb-21 — 18-Feb-21, Construction of p	our wall 3rd and roof slab - bay 3		
LC18305 Construction of pour wall 3rd and roof slab - bay 4	0.0 10.0 10.0 20-Feb-21 03-Mar-21 -	-177.5 P2-Cal.C 0% 28-Jan-21 08-Feb-21 -17.0		20-Feb-21 📥 🗖 03-Mar-21, Construction of	of pour wall 3rd and roof slab - bay 4		
LC18310 Construction of pour wall 3rd and roof slab - bay 5	0.0 10.0 10.0 05-Feb-21 19-Feb-21 -	-177.5 P2-Cal.C 0% 16-Jan-21 27-Jan-21 -17.0		05-Feb-21 — 19-Feb-21, Construction of p	our wall 3rd and roof slab - bay 5		
LC18315 Construction of pour wall 3rd and roof slab - bay 6	0.0 10.0 10.0 22-Feb-21 04-Mar-21 -	-178.5 P2-Cal.C 0% 29-Jan-21 09-Feb-21 -17.0		22-Feb-21 📥 💻 04-Mar-21, Construction	of pour wall 3rd and roof slab - bay 6		
LC18320 Construction of pour wall 3rd and roof slab - bay 7	0.0 10.0 10.0 06-Feb-21 20-Feb-21 -	-178.5 P2-Cal.C 0% 18-Jan-21 28-Jan-21 -17.0		06-Feb-21 — = 20-Feb-21, Construction of p	pour wall 3rd and roof slab - bay 7		
LC18325 Construction of pour wall 3rd and roof slab - bay 8	0.0 10.0 10.0 23-Feb-21 05-Mar-21 -	-179.5 P2-Cal.C 0% 30-Jan-21 10-Feb-21 -17.0		23-Feb-21 — 🖶 05-Mar-21, Construction	of pour wall 3rd and roof slab - bay 8		
LC18330 Construction of pour wall 3rd and roof slab - bay 9	0.0 10.0 10.0 08-Feb-21 22-Feb-21 -	-179.5 P2-Cal.C 0% 19-Jan-21 29-Jan-21 -17.0		08-Feb-21 🕳 💳 22-Feb-21, Construction of	pour wall 3rd and roof slab bay 9		
LC18335 Construction of pour wall 3rd and roof slab - bay 10	0.0 10.0 10.0 24-Feb-21 06-Mar-21 -	-180.5 P2-Cal.C 0% 01-Feb-21 11-Feb-21 -17.0		24-Feb-21 — 06-Mar-21, Construction	of pour wall 3rd and roof slab - bay 10		
LC18340 Construction of pour wall 3rd and roof slab - bay 11	0.0 10.0 10.0 09-Feb-21 23-Feb-21 -	-181.5 P2-Cal.C 0% 20-Jan-21 30-Jan-21 -17.0	-	09-Feb-21 — 23-Feb-21, Construction of	pour wall 3rd and roof slab - bay 11		
LC18345 Construction of pour wall 3rd and roof slab - bay 12	0.0 10.0 10.0 25-Feb-21 08-Mar-21 -		+  $-$   $-$   $-$   $-$   $-$   $-$	25-Feb-21 — 🟴 08-Mar-21, Construction	of pour wall 3rd and roof slab - bay 12		
LC18347 Construction of pour wall 3rd and grid beam - bay 13	0.0 10.0 10.0 10-Feb-21 24-Feb-21 -			10-Feb-21 🛶 💻 24-Feb-21, Construction of			
LC18350 Construction of upstand wall at bay 1	0.0 10.0 10.0 21-Jan-21 01-Feb-21			21-Jan-21 🚚 01-Feb-21, Construction of upste			
LC18355 Construction of upstand wall at bay 12	0.0 10.0 10.0 09-Mar-21 19-Mar-21 -			09-Mar-21 — ■ 19-Mar-21, Construct			
			$\perp$		n of waterproofing works to 3rd wall and roof (Bay 3 to 13)		
LC18360 Installation of waterproofing works to 3rd wall and roof (Bay 3 to 13)	0.0 10.0 10.0 09-Mar-21 19-Mar-21 -			09-War-21 — 24-Mar-21, Removal			
LC18362 Removal of Scaffolding for Roof Slab	0.0 14.0 14.0 09-Mar-21 24-Mar-21 -						
LC18365 Backfilling works (3rd +0.5mPD to +6.0mPD)	0.0 22.0 22.0 20-Mar-21 19-Apr-21 -	-128.5 P2-Cal.C 0% 01-Mar-21 25-Mar-21 -17.0		20-Mai-21 — 19-Apr-21, Bac	xiiiiing works (3ra +u.5mPU to +6.UmPU)		
Primary Baseline Critical Remaining Work	NE/2015/02 Tseur	ng Kwan O - Lam Tin Tunnel-Road I	P2 and	Monthly Programme Update	Date Revision	Checked	Approved
Actual Work ♦ Milestone		ssociated Works (May-20)		(Data Date : 20 Apr 2020)	20-Apr-20 00:00		
Remaining Work Summary	/ (	titisation (may 20)					
				Page : 14 of 25			













Activity ID Activity Name	Actual Original Remaining Start Finish Duration Duration Duration	Total Calendar Activity % Apr 20 Start Apr 20 Float Complete Finish Apr	Variance - TRA		2020	2021		2022		2023
LC25600 Construction of wall (East, West and Mid interim level@ -1.3mPD) - bay 11	Duration         Duration         Duration           0.0         10.0         10.0         07-Oct-20         17-Oct-20		or 20 Finish c	Jan Feb Mar Apr May	y Jun Jul Aug Sep Oct Nov Dec 07-Oct-20 - 17-Oct-20, C	Jan Feb Mar Apr May Jun Jul Construction of wall (East, West and Mid interim	Aug Sep Oct Nov Dec Jan n level@ +1.3mPD) - bay 11	Feb Mar Apr May Jun Jul	Aug Sep Oct Nov	Dec Jan Feb Mar
LC25620 Construction of wall (East, West and Mid interim level@ -1.3mPD) - bay 12	0.0 10.0 10.0 20-Oct-20 31-Oct-20	-105.5 P2-Cal.C 0% 02-Nov-20 12-Nov-20	10.0		20-Oct-20 = 31-Oct-2	), Construction of wall (East, West and Mid inte	erim level@ -1.3mPD) - bay 12			
, , , , , , , , , , , , , , , , , , ,						20, Installation of waterproofing works to 1st w				
LC25640 Installation of waterproofing works to 1st wall	0.0 7.0 7.0 02-Nov-20 09-Nov-20		10.0							
LC25660 Mass concrete fill and backfill (1st -5.4mPD to -1.0/-2.0mPD)	0.0 13.0 13.0 10-Nov-20 24-Nov-20	0 -105.5 P2-Cal.C 0% 21-Nov-20 05-Dec-20	10.0		10-Nov-20 - 24-r	lov-20, Mass concrete fill and backfill (1st -5.4r	MPD to -1.0/-2.0mPD)			
LC25680 Removal of 2nd layer strut/waling @ +0.0 ~ -1.0mPD	0.0 15.0 15.0 25-Nov-20 11-Dec-20	0 -105.5 P2-Cal.C 0% 07-Dec-20 23-Dec-20	10.0		25-Nov-20 ===	11-Dec-20, Removal of 2nd layer strut/waling (	@ +0.0 ~-1.0mPD			
LC25700 Construction of wall (East and West interim level@ +1.53mPD) - bay 9	0.0 10.0 10.0 12-Dec-20 23-Dec-20	0 -103.5 P2-Cal.C 0% 24-Dec-20 07-Jan-21	10.0		12-Dec-20 ===	23-Dec-20, Construction of wall (East and V	West interim level@ +1.53mPD) - bay 9			
LC25720 Construction of wall (East and West interim level@ +1.53mPD) - bay 10	0.0 10.0 10.0 28-Dec-20 08-Jan-21	-104.5 P2-Cal.C 0% 09-Jan-21 20-Jan-21	10.0		28-Dec-20 •	— 08-Jan 21, Construction of wall (East an	d West interim level@ +1.53mPD) - bay 10			
LC25740 Construction of wall (East, West and Mid interim level@ +1.53mPD) - bay 11	0.0 10.0 10.0 14-Dec-20 24-Dec-20	) -105.5 P2-Cal.C 0% 28-Dec-20 08-Jan-21	10.0		14-Dec-20 =-	24-Dec-20, Construction of wall (East, Wes	st and Mid interim level@ +1.53mPD) - bay	11		
LC25760 Construction of wall (East, West and Mid interim level@ +1.53mPD) - bay 12	0.0 10.0 10.0 29-Dec-20 09-Jan-21	-105.5 P2-Cal.C 0% 11-Jan-21 21-Jan-21	10.0		29-Dec-20	— 09-Jan-21, Construction of wall (East, W	/est and Mid interim level@ +1.53mPD) - ba	av 12		
			10.0			■ ■ 18-Jan-21, Installation of waterproofing				
LC25780 Installation of waterproofing works to 2nd wall	0.0 7.0 7.0 11-Jan-21 18-Jan-21									
LC25800 Backfill works (2nd -1.0mPD to +1.5mPD)	0.0 8.0 8.0 19-Jan-21 27-Jan-21	-105.5 P2-Cal.C 0% 30-Jan-21 08-Feb-21	10.0			21 - 27 Jan-21, Backfill works (2nd -1.0m				
LC25820 Removal of 1st layer strut/waling @ +1.5mPD	0.0 15.0 15.0 28-Jan-21 17-Feb-21	-105.5 P2-Cal.C 0% 09-Feb-21 01-Mar-21	10.0		28-Ja	n-21 17-Feb-21, Removal of 1st laye	er strut/waling @ +1.5mPD			
LC25840 Construction of wall (East and West) - bay 9	0.0 10.0 10.0 18-Feb-21 01-Mar-21	-103.5 P2-Cal.C 0% 02-Mar-21 12-Mar-21	10.0		1:	8-Feb-21 — 01-Mar-21, Construction of w	vall (East and West) - bay 9			
LC25860 Construction of wall (East and West) - bay 10	0.0 10.0 10.0 03-Mar-21 13-Mar-21	-104.5 P2-Cal.C 0% 15-Mar-21 25-Mar-21	10.0			03-Mar-21 — 13-Mar-21, Construction of	of wall (East and West) - bay 10			
LC25880 Construction of wall (East, West and Mid) - bay 11	0.0 10.0 10.0 19-Feb-21 02-Mar-21	-105.5 P2-Cal.C 0% 03-Mar-21 13-Mar-21	10.0		1	9-Feb-21 — 02-Mar-21, Construction of w	vall (East, West and Mid) - bay 11			
LC25900 Construction of wall (East, West and Mid) - bay 12	0.0 10.0 10.0 04-Mar-21 15-Mar-21	-105.5 P2-Cal.C 0% 16-Mar-21 26-Mar-21	10.0			04-Mar-21 15-Mar-21, Construction of	of wall (East, West and Mid) - bay 12			
LC25920 Installation of waterproofing works to 3rd wall	0.0 7.0 7.0 16-Mar-21 23-Mar-21		10.0			16-Mar-21 - 23-Mar-21 Installation	of waterbroofing works to 3rd wall			
		·				24-Mari-21				
LC25940 Backfill works (3rd +1.5mPD to +5.5mPD)	0.0 13.0 13.0 24-Mar-21 12-Apr-21		10.0							
LC25960 Erection of scaffold/falsework @ bay 11 & 12	0.0 10.0 10.0 16-Mar-21 26-Mar-21	-105.5 P2-Cal.C 0% 27-Mar-21 12-Apr-21	10.0			16 Mar-21 26 Mar-21, Erection o	r scaffold/falsework @ bay 11 & 12			
LC25980 Construction of grid beam	0.0 10.0 10.0 27-Mar-21 12-Apr-21	-105.5 P2-Cal.C 0% 13-Apr-21 23-Apr-21	10.0			27-Mar-21 - 12-Apr-21, Constru	ction of grid beam			
Structure S200 CH965 - P2 CH105 (3 Layer Waler/Strut)	0.0 148.0 148.0 06-Oct-20 08-Apr-21	-102.5 P2-Cal.C 17-Oct-20 20-Apr-21	10.0		<u> </u>	Structure \$200 CH965	- P2 CH105 (3 Layer Waler/Strut)			
LC26000 Construction of base slab - bay 13 (S200 CH965 - 977)	0.0 10.0 10.0 06-Oct-20 16-Oct-20	-102.5 P2-Cal.C 0% 17-Oct-20 29-Oct-20	10.0		06-Oct-20 —_ 16-O¢t-20, C	onstruction of base slab - bay 13 (S200 CH96	5 977)			
LC26020 Construction of base slab - bay 14 (S200 CH977 - P2 CH105)	0.0 10.0 10.0 17-Oct-20 29-Oct-20	-102.5 P2-Cal.C 0% 30-Oct-20 10-Nov-20	10.0		17-Oct-20 = 29-Oct-20	, Construction of base slab - bay 14 (S200 CH	977 - P2 CH105)			
LC26040 Mass concrete fill between base slab and sheet pile (bay 13 - 14)	0.0 6.0 6.0 30-Oct-20 05-Nov-20	) -102.5 P2-Cal.C 0% 11-Nov-20 17-Nov-20	10.0		30-Oct-20 ■ <b>–</b> 05-Nov-	20, Mass concrete fill between base slab and s	sheet pile (bay 13 - 14)			
LC26060 Removal of 3rd layer strut/waling @ -2.5mPD	0.0 7.0 7.0 06-Nov-20 13-Nov-20		10.0		06-Nov-20 ■ = 13-No	v-20, Removal of 3rd layer strut/waling @ -2.5n	nPD			
, , , ,						Nov-20 Construction of wall (East, West and N				
LC26080 Construction of wall (East, West and Mid interim level@ -1.3mPD) - bay 13	0.0 10.0 10.0 14-Nov-20 25-Nov-20		10.0							
LC26100 Construction of wall (East, West and Mid interim level@ -1.3mPD) - bay 14	0.0 10.0 10.0 26-Nov-20 07-Dec-20	) -102.5 P2-Cal.C 0% 08-Dec-20 18-Dec-20	10.0		26-Nov-20 — 0	7-Dec-20, Construction of wall (East, West and	d Mid interim level@ -1.3mPD) - bay 14			
LC26120 Installation of waterproofing works to 1st wall	0.0 7.0 7.0 03-Dec-20 10-Dec-20	0 -102.5 P2-Cal.C 0% 15-Dec-20 22-Dec-20	10.0		03-Dec-20 ■ <b>=</b> =	10-Dec 20, Installation of waterproofing works	to:1st wall			
LC26140 Backfill works (1st -5.975mPD to -1.0mPD)	0.0 17.0 17.0 08-Dec-20 29-Dec-20	0 -102.5 P2-Cal.C 0% 19-Dec-20 11-Jan-21	10.0		08-Dec-20 💳	29 Dec-20, Backfill works (1st-5.975mPD	to -1.0mPD)			
LC26160 Removal of 2nd layer strut/waling @ +0.0mPD	0.0 7.0 7.0 30-Dec-20 07-Jan-21	-102.5 P2-Cal.C 0% 12-Jan-21 19-Jan-21	10.0		30-Dec-20	■ 07-Jan 21, Removal of 2nd layer strut/w	aling @ +0.0mPD			
LC26180 Construction of wall (East, West and Mid interim level@ +1.8mPD) - bay 13	0.0 10.0 10.0 08-Jan-21 19-Jan-21	-102.5 P2-Cal.C 0% 20-Jan-21 30-Jan-21	10.0		08-jan-21	19-Jan-21, Construction of wall (East,	West and Mid interim level@ +1.8mPD) - b	ay 13		
LC26200 Construction of wall (East, West and Mid interim level@ +1.8mPD) - bay 14	0.0 10.0 10.0 21-Jan-21 01-Feb-21	-102.5 P2-Cal.C 0% 02-Feb-21 16-Feb-21	10.0		21-Jan-	21 01-Feb-21, Construction of wall (E	ast, West and Mid interim level@ +1.8mPD	) - bay 14		
LC26220 Installation of waterproofing works to 2nd wall	0.0 7.0 7.0 28-Jan-21 04-Feb-21	-102.5 P2-Cal.C 0% 09-Feb-21 19-Feb-21	10.0		28-Ja	n-21 = 04-Feb-21, Installation of waterpro	oofing works to 2nd wall			
LC26240 Backfill works (2nd -1.0mPD to +1.5mPD)	0.0 8.0 8.0 01-Feb-21 09-Feb-21		10.0			b-21 = 09-Feb-21, Backfill works (2nd -				
, , , , , , , , , , , , , , , , , , ,										
LC26260 Removal of 1st layer strut/walling @ +2.5mPD	0.0 7.0 7.0 10-Feb-21 20-Feb-21		10.0			Feb-21 - 20-Feb-21, Removal of 1st lay				
LC26280 Construction of wall (East, West and Mid) - bay 13	0.0 10.0 10.0 22-Feb-21 04-Mar-21	-102.5 P2-Cal.C 0% 05-Mar-21 16-Mar-21	10.0			22-Feb-21 — 04-Mar-21, Construction of				
LC26300 Construction of wall (East, West and Mid) - bay 14	0.0 10.0 10.0 06-Mar-21 17-Mar-21	-102.5 P2-Cal.C 0% 18-Mar-21 29-Mar-21	10.0			06-Mar-21 - 17-Mar-21, Construction	of wall (East, West and Mid) bay 14			
LC26320 Installation of waterproofing works to 3rd wall	0.0 7.0 7.0 12-Mar-21 19-Mar-21	-102.5 P2-Cal.C 0% 24-Mar-21 31-Mar-21	10.0			12-Mar-21 = 19-Mar-21, Installation o	of waterproofing works to 3rd wall			
LC26340 Backfill works (3rd +1.5mPD to +5.5mPD)	0.0 13.0 13.0 20-Mar-21 08-Apr-21	-102.5 P2-Cal.C 0% 01-Apr-21 20-Apr-21	10.0			20-Mar-21 - 08-Apr-21, Backfill v	works (3rd +1.5mPD to +5.5mPD)			
LC26360 Erection of scaffold/falsework @ bay 13 & 14	0.0 10.0 10.0 12-Mar-21 23-Mar-21	-102.5 P2-Cal.C 0% 24-Mar-21 08-Apr-21	10.0			12-Mar-21 = 23-Mar-21 Erection of	scaffold/falsework @ bay 13 & 14			
LC26380 Construction of grid beam	0.0 10.0 10.0 24-Mar-21 08-Apr-21		10.0			24-Mar-21 — 08-Apr-21, Construc	ction of grid beam			
Remaning Works	0.0 192.0 192.0 24-Oct-20 21-Jun-21		10.0				ining Works			
					24-Octi-20			W (\$200 CH821 to E2 CH041) (4	(NCE103 & NCE310)	
LC26390 Construction of insitu Concrete Profile Barrier and Sign Gantry (S200 CH821 to P2 CH941) (4 moulds) (NCE193 & NCE219)	0.0 108.0 108.0 24-Oct-20 06-Mar-21		5.0		24-0GH2U		nsitu Concrete Profile Barrier and Sign Gant			00.0 NOTO (0)
LC26400 Construction of insitu Concrete Profile Barrier and Sign Gantry (S200 CH941 to P2 CH105) (4moulds) (NCE193 & NCE219)	0.0 37.0 37.0 27-Mar-21 14-May-2	1 -105.5 P2-Cal.C 0% 13-Apr-21 27-May-21	10.0				Construction of insitu Concrete Profile Bar		(NCE19	13 & NUEZ19)
LC26410 Construction of Road and Drains (S200 CH821 to P2 CH105)	0.0 120.0 120.0 21-Jan-21 21-Jun-21	-105.5 P2-Cal.C 0% 02-Feb-21 03-Jul-21	10.0		21-Jan-	21	Jun-21, Construction of Road and Drains (	\$200 CH821 to P2 CH105)		
Primary Baseline Critical Remaining Work	NE/0045/00 T	was Kwas O. Law The	J De 1 DO		Mandala Dana a sa sa sa sa	ledete	Date	Revision	Checked	Approved
Actual Work  Milestone		ung Kwan O - Lam Tin Tunne	er-Koad P2 a	ario	Monthly Programme U	. 120	0-Apr-20 00:00			
Remaining Work Summary	1	Associated Works (May-20)			(Data Date : 20 Apr	2020)				
romaning from V Cummary					Page : 19 of 25					
	I			1	<del>-</del>	I				

Activity ID Activity Name	Actual Original Duration	Remaining Start Finish Duration	Total Calendar Float	Activity % Apr 20 Start Apr 20 Complete Finish	Variance - TRA Apr 20 Finish	c Jan Feb Mar Apr May	Jun Jul	Aug Sep Oct Nov Dec	Jan Feb Mar Apr May Jun	Jul Aug Sep Oct	Nov Dec Jan Feb	Mar Apr May Jun	Jul Aug Sep Oct	Z023           Nov         Dec         Jan         Feb
Retaining Wall Type W1 S200 CH755 - CH821/ S300 CH326 - CH261	0.0 208.0	208.0 24-Aug-20 08-May-21	16.5 P2-Cal.C	18-Jun-20 14-Apr-21	-20.0					Wall Type W1 S200 CH755 -	CH821/ S300 CH326 - C	H261		
Construction of Base Slab	0.0 94.0	94.0 24-Aug-20 14-Dec-20	-41.5 P2-Cal.C	18-Jun-20 02-Nov-20	-36.0			Co	onstruction of Base \$lab					
LC21440-01 Excavation, Recompaction and Blinding	0.0 15.0	15.0 24-Aug-20 09-Sep-20	-2.5 P2-Cal.C	0% 18-Jun-20 07-Jul-20	-55.0	24-Aug	-20 —	09 Sep-20, Excavation,	Recompaction and Blinding					
LC21440-02 Construction of Retaining Wall Type W1 (S200 CH755 to CH768) (Base Slab Bay 1)	0.0 10.0	10.0 22-Sep-20 05-Oct-20	-2.5 P2-Cal.C	0% 20-Jul-20 30-Jul-20	-55.0		22-Sep-20 —	95-Qct-20, Constr	uction of Retaining Wall Type W1 (S200	CH755 to CH768) (Base Slab	Bay 1)			
LC21440-03 Construction of Retaining Wall Type W1 (S200 CH768 to CH781) (Base Slab Bay 2)	0.0 10.0	10.0 10-Sep-20 21-Sep-20	-2.5 P2-Cal.C	0% 08-Jul-20 18-Jul-20	-55.0	10·	Sep-20 —	= 21-Sep-20, Construct	tion of Retaining Wall Type W1 (S200 Ch	768 to CH781) (Base Slab Ba	y 2)			
LC21440-04 Construction of Retaining Wall Type W1 (S200 CH781 to CH795) (Base Slab Bay 3)	0.0 10.0	10.0 22-Sep-20 05-Oct-20	-2.5 P2-Cal.C	0% 20-Jul-20 30-Jul-20	-55.0		22-Sep-20 🕳	05-Qct-20, Constr	uction of Retaining Wall Type W1 (S200	CH781 to CH795) (Base Slab	Bay 3)			
LC21440-05 Construction of Retaining Wall Type W1 (S200 CH795 to CH809) (Base Slab Bay 4)	0.0 10.0	10.0 10-Sep-20 21-Sep-20	-2.5 P2-Cal.C	0% 08-Jul-20 18-Jul-20	-55.0	10-	-\$ep-20 <b>—</b>	21-Sep-20, Construct	tion of Retaining Wall Type W1 (S200 Ch	795 to CH809) (Base Slab Ba	y 4)			
LC21440-06 Construction of Retaining Wall Type W1 (S200 CH809 to CH821) (Base Slab Bay 5)	0.0 10.0	10.0 22-Sep-20 05-Oct-20	17.5 P2-Cal.C	0% 20-Jul-20 30-Jul-20	-55.0		22-Sep-20 —	05-Oct-20, Constr	uction of Retaining Wall Type W1 (S200	CH809 to CH821) (Base Slab	Bay 5)			
LC21440-060 Construction of Retaining Wall Type W1 (S300 CH326 to CH313) (Base Slab Bay 6)	0.0 10.0	10.0 03-Dec-20 14-Dec-20	-80.5 P2-Cal.C	0% 21-Oct-20 02-Nov-20	-36.0			03-Dec-20 🗕 💻 14	-Dec-20, Construction of Retaining Wall	Type W1 (S300 CH326 to CH	313) (Base Slab Bay 6)			
LC21440-061 Construction of Retaining Wall Type W1 (S300 CH313 to CH300) (Base Slab Bay 7)	0.0 10.0	10.0 08-Sep-20 18-Sep-20	-39.5 P2-Cal.C	0% 14-Sep-20 24-Sep-20	5.0		08-5	Sep-20 💶 18-Sep-20, Construc	tion of Retaining Wall Type W1 (S300 C	1313 to CH300) (Base Slab B	ay 7)			
LC21440-062 Construction of Retaining Wall Type W1 (S300 CH300 to CH287) (Base Slab Bay 8)	0.0 10.0	10.0 09-Oct-20 20-Oct-20	-15.5 P2-Cal.C	0% 15-Oct-20 27-Oct-20	5.0			09-Oct-20 == 20-Oct-20, C	onstruction of Retaining Wall Type W1 (S	300 CH300 to CH287) (Base	Slab Bay 8)			
LC21440-063 Construction of Retaining Wall Type W1 (S300 CH287 to CH274 West) (Base Slab Bay	0.0 10.0	10.0 25-Sep-20 08-Oct-20	-15.5 P2-Cal.C	0% 03-Oct-20 14-Oct-20	5.0			25-Sep-20 📥 08-Oct-20, Cons	struction of Retaining Wall Type W1 (S30	0 CH287 to CH274 West) (Ba	se Slab Bay 9)			
9) LC21440-063l Cutting of Sheet Pile at S200 CH821 for Construction of Bay 10	0.0 5.0	5.0 08-Sep-20 12-Sep-20	-15.5 P2-Cal.C	0% 14-Sep-20 18-Sep-20	5.0		08-5	Sep-20 - 12-Sep-20, Cutting of	Sheet Pile at S200 CH821 for Constructi	on of Bay 10				
LC21440-064 Construction of Retaining Wall Type W1 (S300 CH274 to CH261 West) (Base Slab Bay	0.0 10.0	10.0 14-Sep-20 24-Sep-20	-15.5 P2-Cal.C	0% 19-Sep-20 30-Sep-20	5.0		14	-Sep-20 - 24-Sep-20, Constru	ction of Retaining Wall Type W1 (\$300)	H274 to CH261 West) (Base	Slab Bay 10)			
10) LC21440-065 Construction of Retaining Wall Type W1 (S300 CH287 to CH274 East) (Base Slab Bay		10.0 10-Sep-20 21-Sep-20	-2.5 P2-Cal.C	0% 08-Jul-20 18-Jul-20	-55.0	10.	Sep-20 —	= 21-Sep-20, Construct	tion of Retaining Wall Type W1 (S300 CF	287 to CH274 East) (Base SI	ab Bay 11)			
LC21440-066 Construction of Retaining Wall Type W1 (S300 CH274 to CH261 East) (Base Slab Bay				0% 20-Jul-20 30-Jul-20	-55.0		22-Sep-20 —		uction of Retaining Wall Type W1 (S300					
12)  Construction of 1st Pour Wall	0.0 130.0	·		31-Jul-20 01-Feb-21	-20.0				Construction of 1st Pour \					
							30-Oct	2010.Nov-20	), Construction of Retaining Wall Type W		t nour Wall Ray 1)			
LC21440-07 Construction of Retaining Wall Type W1 (\$200 CH755 to CH768) (1st pour Wall Bay 1)				0% 24-Aug-20 03-Sep-20	-55.0		06-Oct-20		struction of Retaining Wall Type W1 (S2)					
LC21440-08 Construction of Retaining Wall Type W1 (S200 CH768 to CH781) (1st pour Wall Bay 2)				0% 31-Jul-20 11-Aug-20	-55.0									
LC21440-09 Construction of Retaining Wall Type W1 (S200 CH781 to CH795) (1st pour Wall Bay 3)				0% 24-Aug-20 03-Sep-20	-55.0		30-Oct		Construction of Retaining Wall Type W					
LC21440-10 Construction of Retaining Wall Type W1 (S200 CH795 to CH809) (1st pour Wall Bay 4)	0.0 10.0	10.0 06-Oct-20 16-Oct-20	17.5 P2-Cal.C	0% 31-Jul-20 11-Aug-20	-55.0		06-Oct-20		struction of Retaining Wall Type W1 (S2)					
LC21440-11   Construction of Retaining Wall Type W1 (S200 CH809 to CH821) (1st pour Wall Bay 5)	0.0 10.0	10.0 17-Oct-20 29-Oct-20	17.5 P2-Cal.C	0%   12-Aug-20   22-Aug-20	-55.0		17-Oct-20		onstruction of Retaining Wall Type W1 (					
LC21440-110 Construction of Retaining Wall Type W1 (S300 CH326 to CH313) (1st pour Wall Bay 6)	0.0 10.0	10.0 17-Feb-21 27-Feb-21	-40.5 P2-Cal.C	0% 21-Jan-21 01-Feb-21	-20.0			17-Feb-	21 = 27-Feb-21, Construction of	r Retaining Wall Type W1 (\$3	00 CH326 to CH313) (1s	t pour Wall Bay 6)		
LC21440-111 Construction of Retaining Wall Type W1 (S300 CH313 to CH300) (1st pour Wall Bay 7)	0.0 10.0	10.0 19-Sep-20 30-Sep-20	-39.5 P2-Cal.C	0% 25-Sep-20 08-Oct-20	5.0		1	9-Sep-20 - 30-Sep-20 Const	ruction of Retaining Wall Type W1 (S300	CH313 to CH300) (1st pour \	Vall Bay 7)			
LC21440-112 Construction of Retaining Wall Type W1 (S300 CH300 to CH287) (1st pour Wall Bay 8)	0.0 10.0	10.0 14-Nov-20 25-Nov-20	-15.5 P2-Cal.C	0% 20-Nov-20 01-Dec-20	5.0			14-Nov-20 🛂 25-N	ov-20, Construction of Retaining Wall Ty	e W1 (S300 CH300 to CH28	) (1st pour Wall Bay 8)			
LC21440-113 Construction of Retaining Wall Type W1 (S300 CH287 to CH274 West) (1st pour Wall Bay 9)	0.0 10.0	10.0 21-Oct-20 02-Nov-20	-15.5 P2-Cal.C	0% 28-Oct-20 07-Nov-20	5.0			21-Oct-20 — 02-Nov-20	Construction of Retaining Wall Type W	(S300 CH287 to CH274 Wes	t) (1st pour Wall Bay 9)			
LC21440-114 Construction of Retaining Wall Type W1 (S300 CH274 to CH261 West) (1st pour Wall Bay 10)	0.0 10.0	10.0 09-Oct-20 20-Oct-20	-15.5 P2-Cal.C	0% 15-Oct-20 27-Oct-20	5.0			09-Oct-20 - 20-Oct-20, C	onstruction of Retaining Wall Type W1 (	300 CH274 to CH261 West) (	1st pour Wall Bay 10)			
LC21440-115 Construction of Retaining Wall Type W1 (S300 CH287 to CH274 East) (1st pour Wall Bay 11)	0.0 10.0	10.0 06-Oct-20 16-Oct-20	-2.5 P2-Cal.C	0% 31-Jul-20 11-Aug-20	-55.0		06-Oct-20	🗕 💻 16-Oct-20, Con	struction of Retaining Wall Type W1 (S3)	0 CH287 to CH274 East) (1st	pour Wall Bay 11)			
LC21440-116 Construction of Retaining Wall Type W1 (S300 CH274 to CH261 East) (1st pour Wall Bay 12)	0.0 10.0	10.0 30-Oct-20 10-Nov-20	-2.5 P2-Cal.C	0% 24-Aug-20 03-Sep-20	-55.0		30-Oct	20 — 10 Nov-20	), Construction of Retaining Wall Type W	1 (S300 CH274 to CH261 Eas	t) (1st pour Wall Bay 12)			
Construction of 2nd Pour Wall	0.0 130.0	130.0 03-Oct-20 11-Mar-21	-40.5 P2-Cal.C	12-Aug-20 16-Feb-21	-20.0			<u> </u>	Construction of 2nd Po	ur Wall				
LC21440-14 Construction of Retaining Wall Type W1 (S200 CH755 to CH768) (2nd pour Wall Bay	0.0 10.0	10.0 11-Nov-20 21-Nov-20	-2.5 P2-Cal.C	0% 04-Sep-20 15-Sep-20	-55.0		11-N	ov-20 🕳 💆 21-Nov	20, Construction of Retaining Wall Type	W1 (S200 CH755 to CH768)	2nd pour Wall Bay 1)			
LC21440-15 Construction of Retaining Wall Type W1 (S200 CH768 to CH781) (2nd pour Wall Bay	0.0 10.0	10.0 17-Oct-20 29-Oct-20	-2.5 P2-Cal.C	0% 12-Aug-20 22-Aug-20	-55.0		17-Oct-20	29-O¢t-20, C	onstruction of Retaining Wall Type W1 (	200 CH768 to CH781) (2nd p	our Wall Bay 2)			
2) LC21440-16 Construction of Retaining Wall Type W1 (S200 CH781 to CH795) (2nd pour Wall Bay	0.0 10.0	10.0 11-Nov-20 21-Nov-20	-2.5 P2-Cal.C	0% 04-Sep-20 15-Sep-20	-55.0		11-N	ov-20 🕳 💻 21-Nov	20, Construction of Retaining Wall Type	W1 (S200 CH781 to CH795)	2nd pour Wall Bay 3)			
3)  LC21440-17 Construction of Retaining Wall Type W1 (S300 CH326 to CH313) (2nd pour Wall Bay	0.0 10.0	10.0 01-Mar-21 11-Mar-21	-40.5 P2-Cal.C	0% 02-Feb-21 16-Feb-21	-20.0			01-M	ar-21 👝 📮 11-Mar-21, Constructio	n of Retaining Wall Type W1 (	S300 CH326 to CH313)	(2nd pour Wall Bay 6)		
6) LC21440-18 Construction of Retaining Wall Type W1 (S300 CH313 to CH300) (2nd pour Wall Bay	0.0 10.0	10.0 03-Oct-20 14-Oct-20	-39.5 P2-Cal.C	0% 09-Oct-20 20-Oct-20	5.0			03-Oct-20 - 14-Oct-20, Cor	nstruction of Retaining Wall Type W1 (S3	00 CH313 to CH300) (2nd po	ır Wall Bay 7)			
7) LC21440-19 Construction of Retaining Wall Type W1 (S300 CH300 to CH287) (2nd pour Wall Bay	0.0 10.0	10.0 26-Nov-20 07-Dec-20	-15.5 P2-Cal.C	0% 02-Dec-20 12-Dec-20	5.0		-	26-Nov-20 ┺ 07	Dec-20, Construction of Retaining Wall	ype W1 (S300 CH300 to CH2	87) (2nd pour Wall Bay	В)		
8) LC21440-20 Construction of Retaining Wall Type W1 (S300 CH287 to CH274 West) (2nd pour Wall	0.0 10.0	10.0 03-Nov-20 13-Nov-20	-15.5 P2-Cal.C	0% 09-Nov-20 19-Nov-20	5.0			03-Nov-20 ┺ 13-Nov-	20, Construction of Retaining Walt Type	W1 (S300 CH287 to CH274 V	/est) (2nd pour Wall Bay	9)		
Bay 9) LC21440-21 Construction of Retaining Wall Type W1 (S300 CH274 to CH261 West) (2nd pour Wall	0.0 10.0			0% 20-Nov-20 01-Dec-20	5.0			14-Nov-20 💶 25-N	pv-20, Construction of Retaining Wall Ty	ne W1 (S300 CH274 to CH26	West) (2nd pour Wall B	ay 10)		
Bay 10) LC21440-22 Construction of Retaining Wall Type W1 (S300 CH287 to CH274 East) (2nd pour Wall	0.0 10.0			0% 12-Aug-20 22-Aug-20	-55.0		17-Oct-20		onstruction of Retaining Wall Type W1 (					
Bay 11)  LC21440-23 Construction of Retaining Wall Type W1 (S300 CH274 to CH261 East) (2nd pour Wall	0.0 10.0			0% 04-Sep-20 15-Sep-20	-55.0				-20, Construction of Retaining Wall Type			12)		
Bay 12)				· ·					▼ Remainin		/	[		
Remaining Works	0.0 120.0			14-Dec-20 14-Apr-21	-20.0			08,000,20	14-Jan-21, Backfilling to Formation		orks (\$200 CH755 to CL	821/ S300 CH326 to CH264		
LC21450 Backfilling to Formation and Underground Drainge Works (S200 CH755 to CH821/ S300 CH326 to CH261)	0.0 30.0		-15.5 P2-Cal.C	0% 14-Dec-20 20-Jan-21	5.0			υο-ψec-20					1336 361) (4	0)
LC21460 Insitu Concrete Profile Barrier Construction and Sign Gantry Erection (S200 CH755-821/ S300 CH326-261) (4moulds)(NCE219)	0.0 33.0			0% 21-Jan-21 03-Mar-21	5.0			15-Jan-2	25-Feb-21, Insitu Concre			11 (3200:0H/33-0Z1/ \$300 CH	ISZS-ZD I) (4MOUIDS)(NCEZT	٥)
LC21465 Installation of Precast Concrete Profile Barrier for Bay 8 to 12	0.0 30.0			0% 21-Jan-21 27-Feb-21	5.0			15-Jan-2	22-Feb-21, Installation of					
LC21466 Backfilling and Installation of Precast Concrete Profile Barrier for Bay 6 to 7	0.0 15.0	15.0 12-Mar-21 29-Mar-21	-40.5 P2-Cal.C	0% 17-Feb-21 05-Mar-21	-20.0			12	2-Mar-21 — 29-Mar-21, Backfill	ng and Installation of Precast	Concrete Profile Barrier	tor Bay 6 to 7		
Primary Baseline Critical Remaining Work		NE/2015/02 Tseu	ıng Kwan	O - Lam Tin Tuni	nel-Road P	2 and	Mon	thly Programme U	Indate	Date		Revision	Checked	Approved
Actual Work ♦ Milestone			•	Works (May-20)		_ unu			•	20-Apr-20 00:00				
Remaining Work Summary		,	เออออเสเ <del>ธ</del> น	**************************************			(D	ata Date : 20 Apr Page : 20 of 25	•					
1						i		Page 70 Ot 25		1				









ity ID	Activity Name	Actual	Original F	emaining Start	Finish		endar Activity % Apr 20 Start Apr 20	Variance - TRA	2020 2021 2022 20
		Duration I	Duration	Duration		Float	Complete Finish	Apr 20 Finish	c Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan
C25280	Nursery Transplanted Trees at the Contractor's holding nursery	1118.0	1177.0	548.0 28-Apr-	17 07-Dec-2	1 -192.5 P2-C	Cal.A 53.44% 02-Feb-18 23-Apr-2	-228.0	07-Dec-21 Nursery Transplanted Trees at the Contractor's holding nursery
ection 5 of th	e Works - Landscaping Works	0.0	138.0	138.0 25-Jun-	-21 07-Dec-2	1 -166.5 P2-C	cal.C 05-Jul-21 20-Nov-2	1 -14.0	▼ Sedtion 5 of the Works - Landspaping Works
andscape Ha	ardwork	0.0	111.0	111.0 25-Jun-	-21 05-Nov-2	1 -166.5 P2-C	cal.C 05-Jul-21 20-Oct-21	-14.0	▼ Landscape Hardwork
LC25460	Landscape Hardworks for P2 Underpass Top Slab	0.0	40.0	40.0 17-Sep-	-21 05-Nov-2	1 -166.5 P2-C	cal.C 0% 01-Sep-21 20-Oct-21	-14.0	17-Sep-21 ————— 05-Nov-21 Landscape Hardworks for P2 Underpass Top Slab
LC25480	Landscape Hardworks for U-Trough C	0.0	40.0	40.0 27-Aug-	-21 15-Oct-2	1 -161.5 P2-C	cal.C 0% 06-Aug-21 21-Sep-2	1 -18.0	27-Aug-2115-Oct-21, Landscape Hardworks for U-Trough C
LC25500	Landscape Hardworks for U-Trough A and B	0.0	40.0	40.0 25-Jun-	-21 11-Aug-2	1 -108.5 P2-C	cal.C 0% 05-Jul-21 19-Aug-2	1 7.0	25-Juri-21 ————— 11-Aug-21, Landscape Hardworks for U-Trough A and B
LC25520	Landscape Hardworks (Remaining Area)	0.0	40.0	40.0 25-Jun-	·21 11-Aug-2	1 -108.5 P2-C	cal.C 0% 05-Jul-21 19-Aug-2	1 7.0	25-Jun-21 - 11-Aug-21, Landscape Hardworks (Remaining Area)
_andscape So	oftwork	0.0	98.0	98.0 12-Aug-	-21 07-Dec-2	1 -166.5 P2-C	cal.C 20-Aug-21 20-Nov-2	1 -14.0	V Landscape Softwork
LC25360	Landscape Softworks for P2 Underpass	0.0	40.0	40.0 22-Oct-	-21 07-Dec-2	1 -166.5 P2-C	cal.C 0% 05-Oct-21 20-Nov-2	1 -14.0	22-Gct-21 — 07-Dec-21 Landscape \$oftworks for P2 Underpass
LC25380	Landscape Softworks for U-Trough C	0.0	40.0	40.0 16-Oct-	-21 01-Dec-2	1 -161.5 P2-C	cal.C 0% 23-Sep-21 10-Nov-2	1 -18.0	16-Oct-21 — 01-Dec-21, Lands¢ape Sǫftworks for U-Trough C
_C25400	Landscape Softworks for U-Trough A and B	0.0	40.0	40.0 12-Aug-	-21 28-Sep-2	1 -108.5 P2-C	cal.C 0% 20-Aug-21 07-Oct-2	7.0	12-Aug-21 28-Sep-21; Landscape Softworks for U-Trough A and B
LC25420	Landscape Softworks (Remaining Area)	0.0	40.0	40.0 12-Aug-	-21 28-Sep-2	1 -108.5 P2-C	cal.C 0% 20-Aug-21 07-Oct-21	7.0	12 Aug-21 ————— 28-Sep-21; Landscape Softworks (Remaining Area)
LC25440	Installation of Water Points for Landscape Works	0.0	60.0	60.0 20-Sep-	-21 01-Dec-2	1 -161.5 P2-C	cal.C 0% 30-Aug-21 10-Nov-2	1 -18.0	20-Sep-21
ection 6 of th	e Works - Establishment Works	0.0	365.0	365.0 08-Dec-	-21 07-Dec-2	2 -200.5 P2-C	Cal.A 21-Nov-21 20-Nov-2	2 -17.0	▼ Seqtion 6 (
_C25540	Establishment Works	0.0	365.0	365.0 08-Dec	-21 07-Dec-3	2 -200 5 P2-C	Cal.A 0% 21-Nov-21 20-Nov-2	2 -17.0	08-Dec-21

Primary Baseline Critical Remaining Work

Actual Work 
Milestone

Remaining Work

Summary

NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and Associated Works (May-20)

Monthly Programme Update (Data Date : 20 Apr 2020) Page : 25 of 25

Date	Revision	Checked	Approved
20-Apr-20 00:00			


High Level 3 Months Look Ahead Progr	ramme		
Activities	Jun-20	Jul-20	Aug-20
Trial pit			
Underground utilities detection			
Temporary traffic arrangement Setup			
Construction of drainage and watermain			
Pile Cap construction			
Pre-bored Socket-H Pile			
Asphalt Paving			
Pier, Staircase and lift shaft construction			


NE/2017/06 TKO-LTT TCSS_3MRP				Classic Schedule Layo	ut						25-May-20 11:02
Activity ID Activity Name	Original Duration Start	Finish	Late Start	Late Finish Total Floa		И. Л. Л. Л. Л.	2020	Ott Nov. I But	Lui Fili	2021	A
► NE/2017/06-4 NE/2017/06 TKO-LTT TCSS_3MRP	113 11-Apr-20	A 27-Aug-20	19-Apr-20	04-Dec-23 100	Jan Feb	Mar Apr May	Jun Jul Aug Sep	Oct Nov Dec	Jan Feb	Mar	Apr May
NE/2017/06-4.CW Contract Award / Commencement of Works	0										
NE/2017/06-4.AD Access Date	0										
NE/2017/06-4.KD Key Date and Stages / Sections of the Achievement	0				)						
➡ NE/2017/06-4.MD Cost Centre Milestone Dates	22 20-Apr-20	17-May-20	27-Jun-21	02-Sep-22 69	5						
NE/2017/06-4.MD.1 General	22 20-Apr-20		27-Jun-21	02-Sep-22 69							
NE/2017/06-4.MD.1.1 CC B - Central System - TKOLTT  DWP8840 Acceptance of Final System Proposal for Works	0 20-Apr-20 0	20-Apr-20 20-Apr-20	27-Jun-21	27-Jun-21 43 27-Jun-21 43	1	◆ Acceptance of	of Final System Proposal for Works,				
ME/2017/06-4.MD.1.2 CC B1 - Central System - CBL		20-Apr-20	02-Sep-22	02-Sep-22 86	5						
DWP8900 Acceptance of Final System Proposal for Works  NE/2017/06-4.MD.1.3 CC C - Traffic Control Devices - TKOLTT	0 20-Apr-20	20-Apr-20 20-Apr-20	27-Jun-21	02-Sep-22 86 27-Jun-21 43	1	◆ Acceptance o	of Final System Proposal for Works,				
DWP8960 Acceptance of Final System Proposal for Works	0	20-Apr-20		27-Jun-21 43	1	◆ Acceptance of	of Final System Proposal for Works,				
ME/2017/06-4.MD.1.4 CC C1 - Traffic Control Devices - CBL  DWP9020 Acceptance of Final System Proposal for Works	0 20-Apr-20	20-Apr-20 20-Apr-20	02-Sep-22	02-Sep-22 86 02-Sep-22 86		◆ Accentance o	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.5 CC D - Communication System - TKOLTT	0 20-Apr-20	· ·	27-Jun-21	27-Jun-21 43	4	, receptance c	of that cyclent repeat for volte,				
DWP9140 Acceptance of Final System Proposal for Works	0	20-Apr-20	00.0 00	27-Jun-21 43	1	◆ Acceptance of	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.6 CC D1 - Communication System - CBL  DWP9080 Acceptance of Final System Proposal for Works	0 20-Apr-20 0	20-Apr-20 20-Apr-20	02-Sep-22	02-Sep-22 86 02-Sep-22 86	6	◆ Acceptance of	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.7 CC E - CCTV System - TKOLTT	0 20-Apr-20		27-Jun-21	27-Jun-21 43	1						
DWP9200 Acceptance of Final System Proposal for Works  NE/2017/06-4.MD.1.8 CC E1 - CCTV System - CBL	0 20-Apr-20	20-Apr-20 20-Apr-20	02-Sep-22	27-Jun-21 43- 02-Sep-22 86	1	◆ Acceptance o	of Final System Proposal for Works,				
DWP9260 Acceptance of Final System Proposal for Works	0	20-Apr-20	02 33p 22	02-Sep-22 86	5	◆ Acceptance of	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.9 CC F - Building PABX System - TKOLTT  DWP9320 Acceptance of Final System Proposal for Works	0 20-Apr-20	20-Apr-20 20-Apr-20	27-Jun-21	27-Jun-21 43 27-Jun-21 43	1	Accentance	of Final System Proposal for Works,				
DVVP9320 Acceptance of Final System Proposal for Works  NE/2017/06-4.MD.1.11 CC G - ET System - TKOLTT	0 20-Apr-20	<u> </u>	27-Jun-21	27-Jun-21 43-	1	→ Acceptance o	or mai System Proposal IOI WORS,				
DWP9440 Acceptance of Final System Proposal for Works	0	20-Apr-20		27-Jun-21 43	1	◆ Acceptance o	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.10 CC H - PA System - TKOLTT  DWP9380 Acceptance of Final System Proposal for Works	0 20-Apr-20 0	20-Apr-20 20-Apr-20	27-Jun-21	27-Jun-21 43- 27-Jun-21 43-	1	◆ Acceptance of	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.12 CC I - Radio System - TKOLTT	0 20-Apr-20	20-Apr-20	27-Jun-21	27-Jun-21 43	1						
DWP9500 Acceptance of Final System Proposal for Works  NE/2017/06-4.MD.1.13 CC J - Detection System - TKOLTT	0 20 Apr 20	20-Apr-20 20-Apr-20	27-Jun-21	27-Jun-21 43- 27-Jun-21 43-	1	♦ Acceptance of	of Final System Proposal for Works,				
DWP9560 Acceptance of Final System Proposal for Works	0 20-Api-20	20-Apr-20	21-Juli-21	27-Jun-21 43	1	◆ Acceptance of	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.15 CC J1 - Detection System - CBL	0 20-Apr-20		02-Sep-22	02-Sep-22 86	5						
DWP9680 Acceptance of Final System Proposal for Works  NE/2017/06-4.MD.1.14 CC K - Manual Fallback System - TKOLTT	0 20-Apr-20	20-Apr-20 20-Apr-20	27-Jun-21	02-Sep-22 86 27-Jun-21 43	1	◆ Acceptance o	of Final System Proposal for Works,				
DWP9620 Acceptance of Final System Proposal for Works	0	20-Apr-20		27-Jun-21 43-	1	◆ Acceptance o	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.16 CC L - Operation Facilities - TKOLTT  DWP9740  Acceptance of Final System Proposal for Works	0 20-Apr-20	20-Apr-20 20-Apr-20	27-Jun-21	27-Jun-21 43- 27-Jun-21 43-	1	◆ Accentance o	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.17 CC M - Power Distribution System - TKOLTT	0 20-Apr-20	· ·	27-Jun-21	27-Jun-21 43	1						
DWP9800 Acceptance of Final System Proposal for Works  NE/2017/06-4.MD.1.18 CC M1 - Power Distribution System - CBL	0 20 Apr 20	20-Apr-20 20-Apr-20	02-Sep-22	27-Jun-21 43- 02-Sep-22 86	1	◆ Acceptance of	of Final System Proposal for Works,				
DWP9860 Acceptance of Final System Proposal for Works	0 20-Apr-20 0	20-Apr-20	02-3ep-22	02-Sep-22 86	6	◆ Acceptance of	of Final System Proposal for Works,				
NE/2017/06-4.MD.1.19 CC N - Speed Enforcement System - TKOLTT	0 17-May-20		27-Jun-21	27-Jun-21 40	5						
DWP9910 Acceptance of Preliminary System Proposal for Works  DWP9920 Acceptance of Final System Proposal for Works	0	17-May-20 17-May-20		27-Jun-21 40 27-Jun-21 40			Acceptance of Preliminary System Proposal for Works, Acceptance of Final System Proposal for Works,				
NE/2017/06-4.MD.1.20 CC N1 - Speed Enforcement System - CBL	0 17-May-20	17-May-20	02-Sep-22	02-Sep-22 83	3						
DWP10390 Acceptance of Preliminary System Proposal for Works  DWP10400 Acceptance of Final System Proposal for Works	0	17-May-20 17-May-20		02-Sep-22 83 02-Sep-22 83	3	1 1	Acceptance of Preliminary System Proposal for Works, Acceptance of Final System Proposal for Works,				
NE/2017/06-4.MD.1.21 CC O - Government Optical Fibre System - TKOLTT	0 20-Apr-20	-	27-Jun-21	27-Jun-21 43	1	¥^	toceptance of Final System Floposal for Works,				
DWP10040 Acceptance of Final System Proposal for Works	0	20-Apr-20	00.0	27-Jun-21 43	1	◆ Acceptance of	of Final System Proposal for Works,				
ME/2017/06-4.MD.1.22 CC 01 - Government Optical Fibre System - CBL  DWP10100 Acceptance of Final System Proposal for Works	0 20-Apr-20 0	20-Apr-20 20-Apr-20	02-Sep-22	02-Sep-22 86 02-Sep-22 86			of Final System Proposal for Works,				
NE/2017/06-4.MD.1.23 CC P - Training and Documentation - TKOLTT	0				2						
NE/2017/06-4.MD.1.24 CC P1 - Training and Documentation - CBL  NE/2017/06-4.MD.1.25 CC Q - Comprehensive Maintenance Services and DLP - TKOLTT	0										
NE/2017/06-4.MD.1.26 CC Q1 - Comprehensive Maintenance Services and DLP - CBL	0	07:11									
NE/2017/06-4.1 Preliminary		07-May-20	17-Nov-23	04-Dec-23 109							
NE/2017/06-4.1.A0 Preliminary and General  NE/2017/06-4.1.A0.GEN General	13 20-Apr-20 0	07-May-20	17-140V-Z3	04-Dec-23 109							
NE/2017/06-4.1.A0.3 Management System	13 20-Apr-20	07-May-20	17-Nov-23	04-Dec-23 109	5						
ME/2017/06-4.1.A0.3.0QP Quality Management Plan  NE/2017/06-4.1.A0.3.2 Safety Management	17 20-Apr-20	07-May-20	17-Nov-23	04-Dec-23 130	5						
GEN.0.05C Prepare and submit the Materials - Personal Protective Equipment for Resident Enginee		02-May-20	22-Nov-23	04-Dec-23 131		! ! '	and submit the Materials - Personal Protective Equipme	ent for Resident Engineer			
GEN.0.05D Prepare and submit the Site Traffic Safety Management Plan  NE/2017/06-4.1.A0.3.1 Environmenta; Management Plan	17 20-Apr-20	07-May-20	17-Nov-23	04-Dec-23 130	1	Prepa	are and submit the Site Traffic Safety Management Plan				
NE/2017/06-4.1.A0.3.3 Sub-Contract Management	0										
ME/2017/06-4.1.A0.3.4 Risk Management  NE/2017/06-4.1.A0.3.5 Software Management	0		+								
NE/2017/06-4.1.A0.3.6 Interface Management	0				<u> </u>						
NE/2017/06-4.DS Design Stage		A 23-Aug-20	19-Apr-20	04-Dec-23 100							
NE/2017/06-4.DS.PSP Prepare / Submission of PSP for TKO-LTT TCSS and CBL TCSS  NE/2017/06-4.DS.PSP.S Preliminary Design (Software)	22 20-Apr-20 0	A 17-May-20 A									
NE/2017/06-4.DS.PSP.H Preliminary Design (Hardware)	0										
NE/2017/06-4.DS.PSP.1 Central System  NE/2017/06-4.DS.PSP.2 Traffic Control Devices	0										
NE/2017/06-4.DS.PSP.3 Communication System	0									+	
NE/2017/06-4.DS.PSP.5 Building PABX System	0										
NE/2017/06-4.DS.PSP.6 Emergancy Telephone System	0				2						
NE/2017/06-4.DS.PSP.7 Public Address System	0				<u> </u>						
Actual Level of Effort Remaining Work ♦ Milestone  Actual Work Critical Remaining Work				Page 1 of 4			TASK filter: 3M-C1.			ര	Oracle Corporation
- I the state of t										<u> </u>	ac.a corporation


7/06 TKO-LTT TCSS_3MF	Activity Name	Original Duration Start	Finish	Late Start	Classic Schedule Lay  Late Finish Total Flo					2020							2021	25-May-
						Jan	Feb	Mar	Apr	May Jun	lul Aug	Sep Oct	Nov	Dec	Jan	Feb	Mar	Apr
	SP.8 Radio System	0				0												
	SP.9 Detection System SP.10 Manual Fallback System	0				0											1	
	SP.11 Operation Facilities	0				0							1				1	
<del>_</del>	SP.12 Power Distribution System	0				0												
	SP.13 Speed Enforcement System	28 20-Apr-2	0 A 17-May-20 A				<del>-</del>	ii		iii					<del>-</del>			
<b>DWP1670</b>	Approval of PSP Proposal	28 20-Apr-2	0 A 17-May-20 A							Approval of PSP Prop	osal						1	1
	SP.14 Optical Fibre System	0				0												!
	Prepare / Submission of FSP For TKO-LTT TCSS and CBL TCSS	0				0												
	Preparation of Functional Design Specification (FDS)	82 20-Apr-2	0 28-Jul-20	19-Apr-20	28-Jul-20	0				i		ļ						
	DS.1 Preparation of Software Project Plan (SPP)	0				0	1										1	1
. =-	DS.2 Preparation of Software Architect Document DS.3 Preparation of Software requirment Specification	0				0							İ			1	1	1
. —	DS.4 Preparation & Submission of Function Design Specification (FDS)	100 20-Apr-2	0 28-Jul-20	19-Apr-20	28-Jul-20	0												
DWP7730	Preparation of Submission of Function Design Speccification (FDS)	30 20-Apr-2		19-Apr-20	19-May-20	0				Preparation of \$ubmi	ssion of Function De	sign Speccification (FI	DS)				!	1
■ DWP8230	Comment on FDS / Discussion with Engineer	28 20-May-		19-May-20	16-Jun-20	0				JJ	on FDS / Discussio	-1						
■ DWP8240	Resubmission of FDS	14 17-Jun-2		16-Jun-20	30-Jun-20	0				: : :	ubmission of FDS					:	1	
■ DWP8250	Approval of FDS	28 01-Jul-20		30-Jun-20	28-Jul-20	0					Approval of	FDS	İ			1	1	
	D Software Development (except GUI) for TKO-LTT TCSS and CBL TCSS		O A 20-May-20	17-Oct-20	16-Nov-20 15	50											1	1
DWP7670	Completion of SW Unit Test Record		0 A 11-Apr-20 A	17-Oct-20	17-Oct-20				I Comp	pletion of SW Unit Test Record						1	1	1
DWP7680	Software Integration Test	·	0 A 09-May-20 A	11 00.20	17 00:20					Software Integration Test								
DWP7690	Completion of SW Validation Report	·	20 10-May-20	06-Nov-20	06-Nov-20 18	81	1			Completion of SW Valida	ion Report					1	1	i 1
DWP7700	System Integration Test / Complete SW Coding Validation		20 19-May-20	06-Nov-20		81				System Integration Te	7	oding Validation	1					
■ DWP7700	Completion of SW Coding Validation	-	20 19-Way-20 20 20-May-20	16-Nov-20	16-Nov-20 18	-				Completion of SW Co	i i	yanaquii						į
DWP7810	Software Development Completion		20 20-Way-20 20 20-May-20	16-Nov-20	16-Nov-20 18	81				I Software Developme	- !							
	WD.2 Allocation of New Functionality to Existing or New Modules	U ZU-IVIAY-	20-141ay-20	10-1404-20	10-1404-20 10	0												
	WD.2 Allocation of New Functionality to Existing of New Modules  WD.6 Traffic Plan Coding	0				0												
	GUI Development for TKO-LTT TCSS and CBL TCSS	50 20-Apr-2	0 09-Jun-20	27-Sep-20	04-Dec-23 127	73					1 1 1		1					!
DWP2520	Propulate Base Map with Icons	50 20-Apr-2		15-Oct-23	04-Dec-23 127		1			Proulate Ras	e Map with Icons					1		
DWP2530	Development of Page Based Display	50 20-Apr-2		27-Sep-20	16-Nov-20 16						of Page Based Dis	play	1					
■ DWP2540	GUI Development Completion	·	0 09-Jun-20	16-Nov-20	16-Nov-20 16	61				4	ment Completion				<del> </del>	<u>i</u>		<del> </del>
<u> </u>	Preparation / Submission of FAT Procedures		0 A 23-Aug-20	14-Aug-20	18-Mar-21 20	07											1	
NE/2017/06-4.DS.FA	<u> </u>	· ·	0 A 28-Jun-20	05-Oct-20	16-Nov-20 14	41	1									1	1	i 1
DWP2560	Comment on FAT Procedure / Meeting With Engineer		0 A 18-May-20 A	00 000 20	10110120	•			- ;	Comment on FAT Pro	edure / Meeting Wi	th Engineer					1	1
■ DWP2570	Resubmission of FAT Procedure	·	20 31-May-20	05-Oct-20	19-Oct-20 14	41				Resubmission o								1
■ DWP2580	Approval of FAT Procedure	-	0 28-Jun-20	19-Oct-20	16-Nov-20 14	41				44	oval of FAT Procedu	ire						
	AT.2 Traffic Control Devices		0 A 28-Jun-20	01-Oct-20	12-Nov-20 13	3 <mark>7</mark>	1								1	1	1	1
DWP2600	Comment on FAT Procedure / Meeting With Engineer		0 A 17-May-20 A	0.00.20	12110120					Comment on FAT Prod	edure / Meeting Wi	th Engineer						
DWP2610	Resubmission of FAT Procedure		20 31-May-20	01-Oct-20	15-Oct-20 13	37				Resubmission o	1							1
■ DWP2620	Approval of FAT Procedure	•	0 28-Jun-20	15-Oct-20	12-Nov-20 13	37				App	oval of FAT Procedu	ure			i	;		i
NE/2017/06-4.DS.FA	AT.3 Communication System	70 20-Apr-2	0 A 28-Jun-20	02-Oct-20	13-Nov-20 13	<mark>37</mark>				{			<del> </del>			<del> </del>		
DWP2640	Comment on FAT Procedure / Meeting With Engineer	28 20-Apr-2	0 A 17-May-20 A							Comment on FAT Prod	edure / Meeting Wi	th Engineer					1	1
■ DWP2650	Resubmission of FAT Procedure	14 18-May-	20 31-May-20	02-Oct-20	16-Oct-20 13	37				Resubmission o	FAT Procedure						1	1
■ DWP2660	Approval of FAT Procedure	28 01-Jun-2	0 28-Jun-20	16-Oct-20	13-Nov-20 13	37				App	oval of FAT Procedu	ure				:	1	1
NE/2017/06-4.DS.FA	AT.4 CCTV System	70 18-May-	20 A 26-Jul-20	17-Sep-20	29-Oct-20	<mark>95</mark>	i									;		i 1
DWP2680	Comment on FAT Procedure / Meeting With Engineer	28 18-May-	20 A 15-Jun-20							Comment	on FAT Procedure /	Meeting With Enginee	er					
■ DWP2690	Resubmission of FAT Procedure	14 15-Jun-2	0 28-Jun-20	17-Sep-20	01-Oct-20	95				Res	ıbmission of FAT Pro	ocedure			i	;		i !
■ DWP2700	Approval of FAT Procedure	28 29-Jun-2	0 26-Jul-20	01-Oct-20	29-Oct-20	95					Approval of	FAT Procedure				!	1	1
NE/2017/06-4.DS.FA	AT.5 Building PABX System		20 A 26-Jul-20	23-Sep-20	04-Nov-20 10	00												1
DWP2720	Comment on FAT Procedure / Meeting With Engineer	28 18-May-	20 A 15-Jun-20							Comment	on FAT Procedure /	Meeting With Enginee	er					
DWP2730	Resubmission of FAT Procedure	14 15-Jun-2	0 28-Jun-20	23-Sep-20	07-Oct-20 10	00	!			Res	ıbmission of FAT Pro	ocedure			!	!		:
■ DWP2740	Approval of FAT Procedure	28 29-Jun-2	0 26-Jul-20	07-Oct-20	04-Nov-20 10	00	i				Approval of	FAT Procedure			i	i	i	i !
	AT.6 Emergancy Telephone System		20 A 26-Jul-20	26-Sep-20	07-Nov-20 10	04											1	1
DWP2760	Comment on FAT Procedure / Meeting With Engineer	-	20 A 15-Jun-20							1 1	1	Meeting With Enginee	er		i			į
<u></u> DWP2770	Resubmission of FAT Procedure		0 28-Jun-20	26-Sep-20	10 000 20	04		1		iiii	ıbmission of FAT Pro							
■ DWP2780	Approval of FAT Procedure		0 26-Jul-20	10-Oct-20	07-Nov-20 10	04					Approval of	FAT Procedure	1					
<u>,                                    </u>	AT.7 Public Address System		20 A 26-Jul-20	29-Sep-20	10-Nov-20 10	07						l						
DWP2800	Comment on FAT Procedure / Meeting With Engineer		20 A 15-Jun-20			_	 			1 1		Meeting With Enginee	er ¦	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		!	!	1
DWP2810	Resubmission of FAT Procedure		0 28-Jun-20	29-Sep-20	13-Oct-20 10	07	!				ıbmission of FAT Pro	: :	1					
<b>DWP2820</b>	Approval of FAT Procedure		0 26-Jul-20	13-Oct-20	10-Nov-20 10	07		ļ			Approval of	FAT Procedure						
NE/2017/06-4.DS.FA			20 A 26-Jul-20	14-Aug-20	23-Oct-20	88	1					1	1			!		
DWP2840	Comment on FAT Procedure / Meeting With Engineer	-	20 A 14-Jun-20	14-Aug-20	11-Sep-20 8	88				1 1	1	Meeting With Enginee	er ¦			!		1
■ DWP2850	Resubmission of FAT Procedure		0 28-Jun-20	11-Sep-20	25-Sep-20 8	88	1			i i i	ıbmission of FAT Pro	i i				!		
DWP2860	Approval of FAT Procedure		0 26-Jul-20	25-Sep-20	23-Oct-20 8	88	1				Approval of	FAT Procedure	1			!		1
	AT.9 Detection System		20 A 26-Jul-20	22-Aug-20	31-Oct-20	<mark>97</mark>						<del> </del>						
DWP2880	Comment on FAT Procedure / Meeting With Engineer	·	20 A 14-Jun-20	22-Aug-20	19-Sep-20 9	97	1			1 1		Meeting With Enginee	er ¦			!		1
DWP2890	Resubmission of FAT Procedure		0 28-Jun-20	19-Sep-20	03-Oct-20	97				i i i	ıbmission of FAT Pro	i i	1					1
DWP2900	Approval of FAT Procedure		0 26-Jul-20	03-Oct-20	31-Oct-20	97					Approval of	HAT Procedure						
	AT.10 Manual Fallback System		20 A 26-Jul-20	15-Dec-20	22-Feb-21 2	111					FATTE							į
DWP2920	Comment on FAT Procedure / Meeting With Engineer		20 A 14-Jun-20	15-Dec-20	11-Jan-21 2			ļ		JJ		Meeting With Enginee	er ¦ 					
DWP2930	Resubmission of FAT Procedure		0 28-Jun-20	12-Jan-21	25-Jan-21 2					Res	ibmission of FAT Pro	i i						
■ DWP2940	Approval of FAT Procedure		0 26-Jul-20	26-Jan-21	22-Feb-21 2	11					Approval of	HAT Procedure						1
<u>, — — — — — — — — — — — — — — — — — — —</u>	AT.11 Operation Facilities		20 A 26-Jul-20	03-Nov-20	11-Jan-21 16	<mark>69</mark>					FATE							į
DWP2960	Comment on FAT Procedure / Meeting With Engineer		20 A 14-Jun-20	03-Nov-20		69				!!!!!!!!!!!!	!	Meeting With Enginee	er ¦					1
■ DWP2970	Resubmission of FAT Procedure		0 28-Jun-20	01-Dec-20	14-Dec-20 16	69				Res	Ibmission of FAT Pro	-						
■ DWP2980	Approval of FAT Procedure		0 26-Jul-20	15-Dec-20	11-Jan-21 16	b9					Approval of	HA I Procedure						
The second second	AT.12 Power Distribution System		20 A 26-Jul-20	19-Aug-20	28-Oct-20 9	93					on EATID	Mooting Name :						į
	Comment on FAT Procedure / Meeting With Engineer	28   18-May-	20 A 14-Jun-20	19-Aug-20	16-Sep-20	93		1		1 1	1	Meeting With Enginee	er ¦				!	
DWP3000		44	00 10 00	10.0 00	00.000	വാ						and diver		!				
	Resubmission of FAT Procedure	14 15-Jun-2	0 28-Jun-20	16-Sep-20	30-Sep-20	93				Res	ıbmission of FAT Pro	ocedure						

ÍD.	Activity Name	Original Duration Start	Finish	Late Start	Classic Schedule Layo	
ID	Activity Name	Onginal Duration Start	Finish	Late Start	Late Fiftisti Total Floa	Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr
■ DWP3020	Approval of FAT Procedure	28 29-Jun-20		30-Sep-20	28-Oct-20 9:	Approval of FAT Procedure
NE/2017/06-4.DS.FAT.13	3 Speed Enforcement System  Comment on FAT Procedure / Meeting With Engineer	70 15-Jun-20 28 15-Jun-20	23-Aug-20 12-Jul-20	08-Jan-21 08-Jan-21	18-Mar-21 20 04-Feb-21 20	Comment on FAT Procedure / Meeting With Éngineer
DWP3050	Resubmission of FAT Procedure	14 13-Jul-20	26-Jul-20	05-Feb-21	18-Feb-21 20	
DWP3060	Approval of FAT Procedure	28 27-Jul-20	23-Aug-20	19-Feb-21	18-Mar-21 20	
	4 Optical Fibre system	70 20-Apr-20 A		10-Nov-20	21-Dec-20 170	
■ DWP3080	Comment on FAT Procedure / Meeting With Engineer	28 20-Apr-20 A				Comment on FAT Procedure / Meeting With Engineer
DWP3090  DWP3100	Resubmission of FAT Procedure  Approval of FAT Procedure	14 18-May-20 A 28 01-Jun-20	-	10-Nov-20 24-Nov-20	23-Nov-20 170 21-Dec-20 170	1 recusiones of the residence
	reparation / Submission of SCT Procedures	47 29-Jun-20		15-Dec-20	13-Jul-22 570	Apploval of PAT Flocedule
NE/2017/06-4.DS.SCT.1	•	56 29-Jun-20		19-May-22	13-Jul-22 689	
■ DWP8260	Preparation & Submission of Central System SCT Procedure		26-Jul-20	19-May-22	15-Jun-22 68	Preparation & Submission of Central System SCT Procedure
■ DWP8270	Comment on SCT Procedure / Meeting With Engineer	28 27-Jul-20	23-Aug-20	16-Jun-22	13-Jul-22 689	Comment on SCT Procedure / Meeting With Engineer
NE/2017/06-4.DS.SCT.2	Traffic Control Devices     Preparation & Submission of Traffic Control System SCT Procedure	56 29-Jun-20 28 29-Jun-20		19-Jan-21 19-Jan-21	15-Mar-21 20- 15-Feb-21 20-	Preparation & Submission of Traffic Control System SCT Procedure
DWP8310	Comment on SCT Procedure / Meeting With Engineer	28 27-Jul-20	23-Aug-20	16-Feb-21	15-Mar-21 20-	
	3 Communication System	56 29-Jun-20	23-Aug-20	05-Jan-21	01-Mar-21 19	
■ DWP8340	Preparation & Submission of Communication System SCT Procedure	28 29-Jun-20	26-Jul-20	05-Jan-21	01-Feb-21 190	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
■ DWP8350	Comment on SCT Procedure / Meeting With Engineer	28 27-Jul-20	23-Aug-20	02-Feb-21	01-Mar-21 19	Comment on SCT Procedure / Meeting With Engineer
NE/2017/06-4.DS.SCT.4		28 27-Jul-20	23-Aug-20	05-Jan-21	01-Feb-21 163	
DWP8380	Preparation & Submission of CCTV System SCT Procedure  5 Building PABX System	28 27-Jul-20 28 27-Jul-20	23-Aug-20 23-Aug-20	05-Jan-21 19-Jan-21	01-Feb-21 163 15-Feb-21 170	Preparation & Submission of CCTV System SCT Procedure
DWP8420	Preparation & Submission of Building PABX System SCT Procedure		23-Aug-20 23-Aug-20	19-Jan-21	15-Feb-21 170	Preparation & Submission of Building PABX System SCT Procedure
	6 Emergancy Telephone System	28 27-Jul-20	23-Aug-20	19-Jan-21	15-Feb-21 170	
■ DWP8460	Preparation & Submission of Emergancy Telephone System SCT Procedure	28 27-Jul-20	23-Aug-20	19-Jan-21	15-Feb-21 170	Preparation & Submission of Emergancy Telephone System SCT Procedure
NE/2017/06-4.DS.SCT.7	7 Public Address System  Preparation & Submission of Public Address System SCT Procedure	28 27-Jul-20	23-Aug-20	26-Jan-21	22-Feb-21 183	Describing 9 S. Invitation 4 D. Invitation 6 D. Invitation 6 Described
DWP8500  NE/2017/06-4.DS.SCT.8	Preparation & Submission of Public Address System SCT Procedure  8 Radio System	28 27-Jul-20 28 27-Jul-20	23-Aug-20 23-Aug-20	26-Jan-21 05-Mar-21	22-Feb-21 183 01-Apr-21 22	Preparation & Submission of Public Address System SCT Procedure
DWP8540	Preparation & Submission of Radio System SCT Procedure	28 27-Jul-20	23-Aug-20	05-Mar-21	01-Apr-21 22	Preparation & Submission of Radio System SCT Procedure
NE/2017/06-4.DS.SCT.9	<u>-</u>	28 27-Jul-20	23-Aug-20	09-Jan-21	05-Feb-21 166	
DWP8580	Preparation & Submission of Detection System SCT Procedure	28 27-Jul-20	23-Aug-20	09-Jan-21	05-Feb-21 16	Preparation & Submission of Detection System SCT Procedure
NE/2017/06-4.DS.SCT.1	10 Manual Fallback System Preparation & Submission of Manual Fallback System SCT Procedure	28 27-Jul-20 28 27-Jul-20		23-Feb-21 23-Feb-21	22-Mar-21 21 22-Mar-21 21	Preparation & Submission of Manual Fallback System SCT Procedure
NE/2017/06-4.DS.SCT.1	· ·	28 27-Jul-20		12-Jan-21	08-Feb-21 169	Freparation & Submission of Manual Failback System SCI Floceutie
■ DWP8660	Preparation & Submission of Operation Facilities SCT Procedure	28 27-Jul-20		12-Jan-21	08-Feb-21 169	Preparation & Submission of Operation Facilities SCT Procedure
NE/2017/06-4.DS.SCT.1	12 Power Distribution System	28 27-Jul-20	23-Aug-20	15-Dec-20	11-Jan-21 14	
DWP8700	Preparation & Submission of Power Distribution System SCT Procedure	28 27-Jul-20	23-Aug-20	15-Dec-20	11-Jan-21 14	Preparation & Submission of Power Distribution System SCT Procedure
	13 Speed Enforcement System  14 Optical Fibre system	0 56 29-Jun-20	23 Aug 20	22-Dec-20	15-Feb-21 170	
DWP8780	Preparation & Submission of Optical Fibre System SCT Procedure	28 29-Jun-20	26-Jul-20	22-Dec-20	18-Jan-21 17	Preparation & Submission of Optical Fibre System SCT Procedure
DWP8790	Comment on SCT Procedure / Meeting With Engineer	28 27-Jul-20	23-Aug-20	19-Jan-21	15-Feb-21 170	Comment on SCT Procedure / Meeting With Engineer
NE/2017/06-4.DS.SAT Pr	reparation / Submission of SAT Procedures	0				
NE/2017/06-4.EMT E	equipment Manufacturing and FAT Stage for TKO-LTT TCSS and	26 29-Jul-20	27-Aug-20	01-Aug-20	21-Mar-21 16	
	b-systems Equipment Manufacturing (Including FAT Test Module)	30 29-Jul-20	27-Aug-20	01-Aug-20	31-Aug-20	
■ DWP3800	Control Cabinet and Equipment Rack	30 29-Jul-20		01-Aug-20	31-Aug-20	Control Cabinet and Equipment Rack
NE/2017/06-4.EMT.2 Sys		2 09-Aug-20		19-Mar-21	21-Mar-21 22	4
DWP3950	Control Cabinet and Equipment rack ( For TKO-LTT TCSS & CBL TCSS)	2 09-Aug-20	11-Aug-20	19-Mar-21	21-Mar-21 22	Control Cabinet and Equipment rack (For TKO-LTT TCSS & CBL TCSS)
	b-systems Equipment delivery (Main Batch) sembly of Equipment in Control Cabinet	0				
	Construction Stage for TKO-LTT TCSS	1 25-Aug-20	26-Aug-20	03-Dec-23	04-Dec-23 1003	
	B Works For Section 1A and Section 1B	1 25-Aug-20		03-Dec-23	04-Dec-23 1003	
	A1B.1A Stage 1A Works (ADB within Portion 1A)	0	207449 20	00 000 20	0120020 1000	d
_ · <del>_</del>	A1B.1B Stage 1B Works (Tunnel, Underpass and Open Roads within Portion 1B)	1 25-Aug-20	26-Aug-20	03-Dec-23	04-Dec-23 1003	
DWP4360	Handover of Holding-down Bolts for Pole Foundation to Civil	1 25-Aug-20	26-Aug-20	03-Dec-23	04-Dec-23 119	I Handover of Holding-down Bolts for Pole Foundation to Civil
	61A1B.1B.1 Installation of Cable Containment 61A1B.1B.2 Laying Cables	0				
·	61A1B.1B.3 Installation of Traffic Control Field Equipment	0				
NE/2017/06-4.CS	ST.S1A1B.1B.3.2 FVMS-FVMS/101/A	0				
	ST.S1A1B.1B.3.1 FVMS-FVMS/102/A	0				
	S1A1B.1B.4 Installation of Leaky Cable and Radio Equipment S1A1B.1B.5 Installation of CCTV	0				
·	61A1B.1B.6 Installation of Vehicle Detectors	0				
NE/2017/06-4.CST.S	S1A1B.1B.7 Installation of ET Equipment insideTunnel	0				
· <del>-</del> -	S1A1B.1B.8 Installation of PA Equipment	0				
·	61A1B.1B.9 Installation of Enforcement Equipment 61A1B.1B.10 Installation of Control Cabinet	0				
	S1A1B.1B.11 Local Cables Installation, Testing and Termination	0				
	S1A1B.1B.12 Site Commissioning Test of TCD and fibre Cable	0				
· <del>_</del>	A1B.1C Stage 1C Works (EVB and WVB within Portion 1C) A1B.2A Stage 2A Works (Within Portion 2A)	0				
· <del></del>	A1B.2B Stage 2B Works (Within Portion 2B)	0				
NE/2017/06-4.CST.S1A	A1B.3 Stage 3 Works (Within Portion 3A)	0				
	A1B.4A Stage 4A Works (Bridges within Portion 4A)	0				
	A1B.4B Stage 4B Works (Bridges within Portion 4B)	0				
	SAT for TKO-LTT TCSS	0				
	Operability Period Test for the TKO-LTT TCSS	0				<u> </u>
	DLP for the TKO-LTT TCSS	0				
NE/2017/06-4.DOC1	Documentation Submission for TKO-LTT TCSS	0				
	raining for TVO LTT TOSS	0				
NE/2017/06-4.TRT Tr	railing for TKO-ETT TCSS					
	Remaining Work				Page 3 of 4	TASK filter: 3M-C1.

17/06 TKO-LTT TCSS_3MRP	No. 1	11.4.00	Classic Sci	nedule Layout						000								0001	25-May-20 1	
Activity Name	Original Duration S	Start Finish	Late Start	Late Finish	Total Float	Jan	Feb M	ar	Apr Ma		020 Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	2021 Mar	Apr Ma
NE/2017/06-4.EMC Equipment Manufacturing and Delivery for CBL TCSS	0				0	vaii	I OD IVI	ui l	, pi ivia	Juil	Jui	Aug	Seh	000	1400	Dec	Jail	I CD	IVIAI	, pi IVI
NE/2017/06-4.CSC1 Construction Stage for CBL TCSS	0				0	1				! ! !	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1	! ! !					 
	0				0			·							L			<u> </u>		
NE/2017/06-4.SATC SAT for CBL TCSS	0				0							1	1		1 1 1					i ! !
NE/2017/06-4.OPTC Operability Period Test For the CBL TCSS	0				0			į												
NE/2017/06-4.DLPC DLP for the CBL TCSS	0				0															
NE/2017/06-4.DOC Documentation Submission for CBL TCSS	0				0															
NE/2017/06-4.TRC Training for CBL TCSS	0				0															
<ul> <li>■ Actual Level of Effort</li> <li>□ Remaining Work</li> <li>♦ Milestone</li> <li>□ Actual Work</li> <li>□ Critical Remaining Work</li> </ul>				Page	e 4 of 4					TASK filt	er: 3M-C1.								©	Oracle Corpor







	Dura	ration	Duration	Complete	BL Project Start	BL Project Finish	Start	Finish	Late Start	Late Finish	Time Risk Allowance	Float	Free Float	5	1 2 3 4 5 6 7 8 9		J J A S O N D J F I		ONDJFMAM. 333333444
ON-15820 Preparation work Installation of Precast Shell for Pier 4J		7	7	0%	14-07-20	21-07-20	24-07-20	31-07-20	09-06-20	16-06-20	0	-37	0	WD					
CON-15830 Preparation work Installation of Precast Shell for Pier 4K		7	7	0%	14-07-20	21-07-20	10-06-20	17-06-20	19-05-20	26-05-20	0	-19	30	WD					
cON-15840 Preparation work Installation of Precast Shell for Pier 2B		7	45 7	0%	13-06-20 14-07-20	21-07-20	30-05-20 30-05-20	23-07-20 06-06-20	02-01-20 02-01-20	29-01-20 09-01-20	0	-143 -119		WD					
CON-15850 Preparation work Installation of Precast Shell for Pier 2C		7	7	0%	13-06-20	20-06-20	16-07-20	23-07-20	18-01-20	29-01-20	0	-119	0	WD					
Bridge S100		29	29		09-06-20	29-06-20	17-06-20	22-07-20	04-12-19	02-01-20		-162	0	WD				<del></del>	
CON-15940 Preparation work Installation of Precast Shell for Pier 3D		7	7	0%	09-06-20	17-06-20	15-07-20	22-07-20	23-12-19	02-01-20	0	-162	0	WD					
CON-15950 Preparation work Installation of Precast Shell for Pier 3E	7	7	7	0%	20-06-20	29-06-20	17-06-20	24-06-20	04-12-19	11-12-19	0	-156	0	WD					
Installation of Precast Shell and Sealing	4	44	44		17-06-20	07-08-20	26-06-20	17-08-20	12-12-19	04-07-20		-37	0	WD				<b>▼</b> ▼	
Bridge S300	2	20	20		22-07-20	07-08-20	25-07-20	17-08-20	27-05-20	04-07-20		-37	0	WD				<b>▼</b>	
CON-11680 Install Precast Shell and Sealing for Pier 4J (1 nos. Shell / Team 1)	1	14	14	0%	23-07-20	07-08-20	01-08-20	17-08-20	17-06-20	04-07-20	0	-37	0	WD					
CON-11690 Install Precast Shell and Sealing for Pier 4K (1 nos. Shell / Team 2)	1	14	14	0%	22-07-20	06-08-20	25-07-20	10-08-20	27-05-20	11-06-20	0	-49	0	WD				<u> </u>	
Bridge S200		14	14		02-07-20	06-08-20	24-07-20	08-08-20	10-01-20	14-02-20			0	WD					
CON-11760 Install Precast Shell and Sealing for Pier 2B (1 nos. Shell / Team 1)		14	14	0%	22-07-20	06-08-20	24-07-20	08-08-20	10-01-20	29-01-20	0	-157	0	WD					
CON-11770 Install Precast Shell and Sealing for Pier 2C (1 nos. Shell / Team 2)		14	14	0%	02-07-20	17-07-20	24-07-20	08-08-20	30-01-20	14-02-20	0	-143	0	WD					
Bridge \$100  CON 41900   Install Present Shall and Scaling for Dist 2D (4 pag Shall / Topm 1)		36	36	00/	17-06-20	16-07-20	26-06-20	07-08-20	12-12-19	18-01-20		$\downarrow \downarrow \downarrow \downarrow$	0	WD					
CON-11800 Install Precast Shell and Sealing for Pier 3D (1 nos. Shell / Team 1)  CON-11810 Install Precast Shell and Sealing for Pier 3E (1 nos. Shell / Team 2)		14	14	0%	17-06-20 30-06-20	06-07-20 16-07-20	23-07-20 26-06-20	07-08-20 13-07-20	03-01-20 12-12-19	18-01-20 30-12-19	0	-162 -156	0	WD					
Trimming of Bored Pile Head		11	11	0 /0	17-07-20	29-07-20	14-07-20	25-07-20	31-12-19	13-01-20	0	-156	0	WD					
Bridge S100		11	11		17-07-20	29-07-20	14-07-20	25-07-20	31-12-19	13-01-20		-156	- 1	WD				W	
CON-12110 Trimming Bored Pile 3E		11	11	0%	17-07-20	29-07-20	14-07-20	25-07-20	31-12-19	13-01-20	0	-156	0	WD					
Pile Cap Rebar Erection, Concreting and Curing		21	21		30-07-20	22-08-20	27-07-20	19-08-20	14-01-20	10-02-20		-156	0	WD					
Bridge S100		21	21			22-08-20	27-07-20	19-08-20	14-01-20	10-02-20		-156	0	WD					
CON-12410 Pile Cap Rebar Erection, Concreting and Curing for Pier 3E (1 nos.Pile Cap.	Team 3) 2	21	21	0%	30-07-20	22-08-20	27-07-20	19-08-20	14-01-20	10-02-20	3	-156	0	WD					
construction Pier Element	11	124	78		05-02-20	08-08-20	05-02-20 A	08-08-20	20-11-19	03-10-20		46	0	WD				<del>             </del>	
Construction of Pier	9	98	52		05-02-20	06-06-20	05-02-20 A	09-07-20	11-12-19	23-05-20		-38	0	WD				<del>         </del>	
Bridge ML	7	70	24		05-02-20	23-05-20	05-02-20 A	05-06-20	11-12-19	05-03-20		-72	0	WD					
CON-12424 Construction of Pier 1G, Type 4M (3 Pours) Erection of Platform & Rebar (1	nos.Pier /Team 1) - 3rd Pour 1	18	0	100%	05-02-20	15-04-20	05-02-20 A	08-05-20 A	11-12-19	11-12-19	0			WD				<b>5</b>	
CON-12425 Construction of Pier 1G, Type 4M (3 Pours) Falsework, Formwork and Concr	eting (1 nos.Pier /Team 1)- 3rd Pour	5	0	100%	15-04-20	21-04-20	20-04-20 A	08-05-20 A	11-12-19	11-12-19	0			WD					
CON-12474 Construction of Pier 1K , Type 4M (5 Pours) Erection of Platform & Rebar (1	nos.Pier /Team 1) -3rd Pour 1	15	15	0%	23-04-20	12-05-20	28-04-20 A	25-05-20	07-02-20	24-02-20	0	-72	0	WD					
CON-12475 Construction of Pier 1K , Type 4M (5 Pours) Falsework, Formwork and Conc		9	9	0%	13-05-20	22-05-20	26-05-20	04-06-20	25-02-20	05-03-20	0	-72	0	WD					
CON-12476 Construction of Pier 1K , Type 4M (5 Pours) Erection of Platform & Rebar (1		0	0	0%	23-05-20	23-05-20	05-06-20	05-06-20	05-03-20	05-03-20	0	-72	0	WD					
CON-12477 Construction of Pier 1K , Type 4M (5 Pours) Falsework, Formwork and Conc		0	0	0%	23-05-20	23-05-20	05-06-20	05-06-20	05-03-20	05-03-20	0	-72	0	WD					
CON-12478 Construction of Pier 1K, Type 4M (5 Pours) Erection of Platform & Rebar (1		0	0	0%	23-05-20	23-05-20	05-06-20	05-06-20	05-03-20	05-03-20	0	-72	0	WD					
CON-12479 Construction of Pier 1K , Type 4M (5 Pours) Falsework, Formwork and Conc		7.1	U 52	0%	23-05-20	23-05-20	05-06-20	05-06-20	05-03-20	05-03-20	0	-72 -38	0	WD					
Eridge \$200  CON-12586 Construction of Pier 2F, type 6 (4 Pours) Erection of Platform & Rebar (1		74 16	52 0	100%	07-04-20	06-06-20 29-04-20	09-04-20 A 09-04-20 A	09-07-20 04-05-20 A	10-02-20 14-03-20	23-05-20 14-03-20	n	-38	0	WD					
CON-12586 Construction of Pier 2F, type 6 (4 Pours) Erection of Platform & Rebar (1 CON-12587 Construction of Pier 2F, type 6 (4 Pours) Falsework, Formwork and Concre		10	6	40%	02-05-20	13-05-20	09-04-20 A 04-05-20 A	14-05-20 A	14-03-20	20-03-20	0	-41	0	WD					
CON-12596 Construction of Pier 2G, type 1 (4 Pours) Including Erection of Formwork 8		13	0	100%	07-04-20	25-04-20	18-04-20 A	06-05-20 A	22-04-20	22-04-20	0		-	WD					
CON-12597 Construction of Pier 2G, type 1 (4 Pours) Falsework, Formwork and Concre		6	6	0%	27-04-20	05-05-20	08-05-20 A	14-05-20	22-04-20	28-04-20	0	-12	0	WD					
CON-12606 Construction of Pier 2E, type 1 (4 Pours) Erection of Platform & Rebar (1		13	6	53.85%	25-04-20	12-05-20	28-04-20 A	14-05-20	20-04-20	25-04-20	0	-14	0	WD					
CON-12607 Construction of Pier 2E, type 1 (4 Pours) Falsework, Formwork and Conc		6	6	0%	13-05-20	19-05-20	15-05-20	21-05-20	27-04-20	05-05-20	0	-14	0	WD				]	
CON-12614 Construction of Pier 2J, type 6 (4 Pours) Erection of Platform & Rebar (1 n	os.Pier /Team 6)- 3rd Pour 1	13	13	0%	08-04-20	25-04-20	14-05-20*	28-05-20	24-03-20	08-04-20	0	-38	0	WD				<u>/</u>	
CON-12615 Construction of Pier 2J, type 6 (4 Pours) Falsework, Formwork and Concret	ing (1 nos.Pier /Team 6) - 3rd Pour	8	8	0%	27-04-20	07-05-20	29-05-20*	06-06-20	09-04-20	21-04-20	0	-38	0	WD				<b>\</b>  •	
CON-12616 Construction of Pier 2J, type 6 (4 Pours) Erection of Platform & Rebar (1 n	os.Pier /Team 6)- 4th Pour 1	16	16	0%	08-05-20	26-05-20	08-06-20	26-06-20	22-04-20	12-05-20	0	-38	0	WD					
CON-12617 Construction of Pier 2J, type 6 (4 Pours) Falsework, Formwork and Concret	ing (1 nos.Pier/Team 6) - 4th Pour	10	10	0%	27-05-20	06-06-20	27-06-20	09-07-20	13-05-20	23-05-20	0	-38	0	WD					
CON-12626 Construction of Pier 2H, type 1 (4 Pours) Erection of Platform & Rebar (1	nos.Pier/Team 7)- 4th Pour 1	13	6	53.85%	08-04-20	25-04-20	24-04-20 A	14-05-20	10-02-20	15-02-20	0	-70	0	WD				4	
CON-12627 Construction of Pier 2H, type 1 (4 Pours) Falsework, Formwork and Concre	ting (1 nos.Pier/Team 7)- 4th Pour	6	6	0%	27-04-20	05-05-20	15-05-20	21-05-20	17-02-20	22-02-20	0	-70	0	WD				<b>                                   </b>	
CON-12635 Construction of Pier 2D, type 1 (3 Pours) Falsework, Formwork and Concre		6	0	100%	27-04-20	05-05-20	27-04-20 A	05-05-20 A	24-03-20	24-03-20	0			WD					
Concrete Curing and Removal of Temp. Work		62	62		21-04-20	18-06-20	06-05-20 A	21-07-20	11-12-19	04-06-20		-38	0	WD					
Bridge ML		31	31	201	21-04-20	30-05-20	08-05-20	12-06-20	11-12-19	13-03-20		-72		WD					
CON-12700 Concrete Curing and Removal Temp. Work of Pier 1G		7	7	0%	21-04-20	29-04-20	08-05-20	15-05-20	11-12-19	18-12-19	0	-116	0	WD				(	
CON-12750 Concrete Curing and Removal Temp. Work of Pier 1K		7	<i>[</i>	0%	23-05-20	30-05-20	05-06-20	12-06-20	06-03-20	13-03-20	Ü	-72	0	WD					
CON-12860 Concrete Curing and Removal Temp. Work of Pier 2E		62	10	Ω%	20-05-20	18-06-20 30-05-20	06-05-20 A 22-05-20	21-07-20 02-06-20	24-02-20 06-05-20	04-06-20 16-05-20	0	-38 -14		WD					
CON-12860 Concrete Curing and Removal Temp. Work of Pier 2E  CON-12870 Concrete Curing and Removal Temp. Work of Pier 2G		10	10	0%	06-05-20	16-05-20	15-05-20	26-05-20	29-04-20	12-05-20	0	-14	88 44	WD					
CON-12880 Concrete Curing and Removal Temp. Work of Pier 2F		10	10	0%	14-05-20	25-05-20	15-05-20	26-05-20	29-04-20	01-04-20	0	-12 -41	84	WD					
CON-12890 Concrete Curing and Removal Temp. Work of Pier 2H		10	10	0%	06-05-20	16-05-20	22-05-20	02-06-20	24-02-20	05-03-20	0	-70	10	WD					
CON-12900 Concrete Curing and Removal Temp. Work of Pier 2D		10	0	100%	06-05-20	16-05-20	06-05-20 A	07-05-20 A	24-02-20	24-03-20	0	, , ,	10	WD					
CON-12910 Concrete Curing and Removal Temp. Work of Pier 2J		10	10	0%	08-06-20	18-06-20	10-07-20	21-07-20	25-05-20	04-06-20	0	-38	83	WD					
Bearing Installation		78	78		08-04-20	08-08-20	08-05-20	08-08-20	20-11-19	03-10-20		46	0	WD					
											Date				Revision	<u>:: :: ::</u> 	Checked	Approved	<u>:::::::::</u> T
	Kwan O - Lam Tin Tunnel	-	/lilestone			Vorks		■ Base Lin			08-05-20	Mo	onthly Progra	mme Updat		Ш	DT	- Athiovan	Page
I Seulig Kwali O lillero	hange and Associated Works me Update (8 May 2020)	<b>♦</b> B	BL Milesto	one 📕		critical Work	k	Regular :	Submission		-		, .	1		1-	1		1
			ctual Wo		<b>─</b> ▼ S			Actual Re			i								1


Activity Name	Duration	Duration	Complete		BL Project Finish	Start	Finish	Late Start	Late Finish	Time Risk Allowance	Total Free Float Floa	t	ar
dge ML  N-12980 Bearing Installation Pier 1GN & GS	2	2	0%	08-04-20 29-04-20	02-06-20 04-05-20	08-05-20 16-05-20	15-06-20 18-05-20	19-12-19 19-12-19	16-03-20 20-12-19	0	-72 0 -116 23		<mark>-</mark>   : :   : :   : :   : :   : :   : :   : :   : :   : :
N-13030 Bearing Installation Pier 1DN & 1DS (Portion II)	2	2	0%	08-04-20	09-04-20	08-05-20	09-05-20	20-01-20	21-01-20	0	-116 23 -85 52		-
N-13040 Bearing Installation Pier 1KN & 1KS	2	2	0%	01-06-20	02-06-20	13-06-20	15-06-20	14-03-20	16-03-20	0	-72 45		
Ige S300	2	2		07-08-20	08-08-20	07-08-20	08-08-20	30-09-20	03-10-20		46 0		
DN-13150 Bearing Installation Pier 4L (Portion IV)	2	2	0%	07-08-20	08-08-20	07-08-20	08-08-20	30-09-20	03-10-20	0	46 64	WD	
dge S200	2	2		07-08-20	08-08-20	07-08-20	08-08-20	01-06-20	02-06-20		-56 0	WD	<b>-</b>
DN-13240 Bearing Installation Pier 2A (Portion IV)	2	2	0%	07-08-20	08-08-20	07-08-20	08-08-20	01-06-20	02-06-20	0	-56 51	WD	
dge S100	78	78		08-04-20	08-08-20	08-05-20	08-08-20	20-11-19	03-06-20		-55 0	WD	<b> </b>
DN-13250 Bearing Installation Pier 3A (Portion II)	2	2	0%	08-04-20	09-04-20	08-05-20	09-05-20	20-11-19	21-11-19	0	-134 17		
DN-13300 Bearing Installation Pier 3F (Portion IV)	2	2	0%	07-08-20	08-08-20	07-08-20	08-08-20	02-06-20	03-06-20	0	-55 22		
struction of Pier Head Segment Diaphragm	137	91		02-03-20		02-03-20 A	25-08-20	30-10-19	01-06-20		-70 0	WD	
tallation of Pier Head Segment & Temporary Works idge ML	86	72 68		27-04-20 27-04-20	28-07-20 10-06-20	18-04-20 A	06-08-20 06-08-20	07-11-19 07-11-19	14-05-20 05-02-20		-70 0 -149 0	WD	
ON-13310 Installation Pier Head Segment 1GS (2 no. Pier Head Segment)	86	4	0%	08-05-20	13-05-20	15-04-20 A	18-06-20	11-01-20	15-01-20	0	-124 0	_	<mark></mark>     : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :   : :
ON-13320 Installation Pier Head Segment 1GN (2 nos Pier Head Segment)	4	4	0%	25-05-20	28-05-20	03-08-20	06-08-20	21-12-19	27-12-19	0	-179 0	WD	
ON-13330 Installation Pier Head Segment 1FS (2 no. Pier Head Segment)	5	5	0%	06-05-20	12-05-20	18-05-20	22-05-20	03-12-19	07-12-19	0	-131 0	WD	
DN-13400 Installation Pier Head Segment 1JN (1 no. Pier Head Segment)	2	0	100%	27-04-20	29-04-20	18-04-20 A	07-05-20 A	07-11-19	07-11-19	0		WD	
ON-13420 Installation Pier Head Segment 1DN (1 no. Pier Head Segment)	2	2	0%	08-06-20	10-06-20	13-07-20	15-07-20	04-02-20	05-02-20	0	-129 0	WD	
dge S300	21	21		16-05-20	12-06-20	13-05-20	06-06-20	10-01-20	11-02-20		-93 0	WD	
DN-13480 Installation Pier Head Segment 4C (1 no. Pier Head Segment)	2	2	0%	16-05-20	19-05-20	04-06-20	06-06-20	10-01-20	13-01-20	0	-116 3	WD	
ON-13490 Installation Pier Head Segment 4B(1 no. Pier Head Segment)	2	2	0%	10-06-20	12-06-20	13-05-20	14-05-20	10-02-20	11-02-20	0	-74 87	WD	
idge S200	30	30		18-06-20	28-07-20	15-06-20	22-07-20	06-03-20	14-05-20		-56 0	WD	
ON-13570 Installation Pier Head Segment 2G (1 no. Pier Head Segment)	2	2	0%	27-07-20	28-07-20	20-07-20	22-07-20	13-05-20	14-05-20	0	-56 0	WD	
ON-13590 Installation Pier Head Segment 2H (1 no. Pier Head Segment)	2	2	0%	18-06-20	20-06-20	15-06-20	16-06-20	06-03-20	07-03-20	0	-80 27	WD	
CON-13610 Installation Pier Head Segment 2D (1 no. Pier Head Segment)	2	2	0%	03-07-20	06-07-20	07-07-20	09-07-20	24-03-20	25-03-20	0	-82 25	WD	
ridge S100	2	2		21-05-20	23-05-20	30-05-20	02-06-20	22-11-19	23-11-19		-151 0		
CON-13650 Installation Pier Head Segment 3A (1 no. Pier Head Segment)	2	2	0%	21-05-20	23-05-20	30-05-20	02-06-20	22-11-19	23-11-19	0	-151 0		<u> </u>
instruction Cast-in-situ Diaphragm	137	91		02-03-20	14-08-20	02-03-20 A	25-08-20	30-10-19	01-06-20		-70 0	WD	
idge ML  ON 12710   Alignment and Mecollangous Work Disc Hood Segment Discharge 10N (Dresect Discharge) (1 pp. Bior Hood Segment/Team 5)	132	86	0%	10-06-20	16-06-20 16-06-20	02-03-20 A 15-07-20	18-08-20 21-07-20	30-10-19 06-02-20	11-02-20 11-02-20	0	-154 0 -129 0		
ON-13710 Alignment and Miscellaneous Work Pier Head Segment Diaphragm 1DN (Precast Diaphragm) (1 no. Pier Head Segment/ Team 5) ON-13740 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 1ES-1 (1 no. Pier Head Segment/ Team 1)	15	0	100%	05-03-20	20-04-20	05-03-20 A	05-05-20 A	07-11-19	07-11-19	0	-129 0	WD	
ON-13741 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 1ES-2 (1 no. Pier Head Segment/ Team 4)	18	0	100%	02-03-20	21-04-20	02-03-20 A	05-05-20 A	30-10-19	30-10-19	3		WD	
ON-13760 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 1FS - 1 (1 no. Pier Head Segment/ Team 2)	15	15	0%	12-05-20	29-05-20	23-05-20	09-06-20	09-12-19	27-12-19	0	-131 0	WD	-  :: :: :: :: :: :: :: :: :: :: :: :: :
ON-13761 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 1FS- 2 (1 no. Pier Head Segment/ Team 6)	15	15	0%	12-05-20	29-05-20	23-05-20	09-06-20	23-12-19	13-01-20	0	-119 0	WD	
ON-13770 Alignment and Miscellaneous Work Pier Head Segment Diaphragm 1GN (Precast Diaphragm) (2 nos. Pier Head Segment/ Team 2)	10	10	0%	29-05-20	09-06-20	07-08-20	18-08-20	28-12-19	09-01-20	3	-179 0	WD	
OON-13780 Alignment and Miscellaneous Work Pier Head Segment Diaphragm 1GS (Precast Diaphragm) (2 no. Pier Head Segment/ Team 3)	10	10	0%	13-05-20	25-05-20	19-06-20	02-07-20	16-01-20	30-01-20	0	-124 7	WD	-
CON-13810 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 1JN (1 no. Pier Head Segment/ Team 1)	15	15	0%	29-04-20	19-05-20	08-05-20	25-05-20	07-11-19	23-11-19	0	-145 0	WD	
CON-13820 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 1JS (1 no. Pier Head Segment/ Team 5)	15	15	0%	22-04-20	11-05-20	08-05-20	25-05-20	01-11-19	18-11-19	0	-150 0	WD	
tridge S300	15	15		29-05-20	16-06-20	10-06-20	27-06-20	13-01-20	01-02-20		-119 0	WD	<b>■</b>   :::   ::   ::   ::   ::   ::   ::
CON-13870 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 4C (1 no. Pier Head Segment/ Team 6)	15	15	0%	29-05-20	16-06-20	10-06-20	27-06-20	13-01-20	01-02-20	0	-119 0	WD	
idge \$200	30	30		20-06-20	14-08-20	21-07-20	25-08-20	09-03-20	01-06-20		-70 0	WD	
ON-13990 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 2D (1 no. Pier Head Segment/ Team 5)	15	15	0%	10-07-20	28-07-20	07-08-20	25-08-20	26-03-20	16-04-20	0	-107 0	WD	
ON-14020 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 2G (1 no. Pier Head Segment/ Team 1)	15	15	0%	29-07-20	14-08-20	22-07-20	08-08-20	15-05-20	01-06-20	0	-56 0	WD	
ON-14030 Rebar, Formwork/Falsework & Concreting for Pier Head Segment Diaphragm 2H (1 no. Pier Head Segment/ Team 5)	15	15	0%	20-06-20	10-07-20	21-07-20	07-08-20	09-03-20	25-03-20	0	-107 0	WD	
idge S100  CON-14050 Alignment and Miscellaneous Work Pier Head Segment Diaphragm 3A (Precast Diaphragm) (1 no. Pier Head Segment/ Team 1)	5	5	09/	23-05-20	29-05-20 29-05-20	02-06-20	08-06-20 08-06-20	25-11-19	29-11-19 29-11-19	0	-151 0	WD	
Augilinent and Miscellaneous Work Pier Read Segment Diaphilagin SA (Piecast Diaphilagin) (1 no. Pier Read Segment/ Team 1)	90	5 86	0%	23-03-20		23-04-20 A	19-08-20	25-11-19 19-11-19	16-05-20	U	-151 27 -78 0	WD	_
idge ML	42	38		22-04-20	10-06-20	23-04-20 A	20-06-20	19-11-19	21-02-20		-97 O	WD	
ON-14110 Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 1FN (1 no.)	10	0	100%	29-04-20	12-05-20	23-04-20 A	08-05-20	19-12-19	19-12-19	0	-109 43		
Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 1FS (2 nos.)	10	10	0%	29-05-20	10-06-20	10-06-20	20-06-20	17-01-20	31-01-20	0	-115 37	WD	
ON-14180 Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 1JN (1 no.)	10	10	0%	19-05-20	30-05-20	26-05-20	05-06-20	13-12-19	24-12-19	0	-129 21	WD	
CON-14190 Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 1ES (2 nos.)	10	10	0%	22-04-20	05-05-20	06-05-20 A	19-05-20	11-02-20	21-02-20	0	-69 83	WD	
ON-14200 Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 1JS (1 no.)	10	10	0%	12-05-20	22-05-20	26-05-20	05-06-20	19-11-19	29-11-19	0	-150 0	WD	
idge S300	10	10		16-06-20	29-06-20	27-06-20	10-07-20	03-02-20	13-02-20		-119 0	WD	
ON-14270 Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 4C (1 no.)	10	10	0%	16-06-20	29-06-20	27-06-20	10-07-20	03-02-20	13-02-20	0	-119 60	WD	
dge S200	10	10		10-07-20	22-07-20	07-08-20	19-08-20	06-05-20	16-05-20		-78 0	WD	
CON-14380 Concrete Curing & Formwork Removal for Pier Head Segment Diaphragm 2H (1 no.)	10	10	0%	10-07-20	22-07-20	07-08-20	19-08-20	06-05-20	16-05-20	0	-78 71		
in Segment Erection	123	103		09-03-20	01-09-20	09-03-20 A	08-09-20	11-10-19	23-03-20		-137 0	WD	
an Segment Erection (Including Plant Mobilisation, Erection & removal of Temp. Work)	123	103		09-03-20		09-03-20 A	08-09-20	11-10-19	23-03-20		-137 0		
idge ML	112	91		14-04-20	31-07-20	08-04-20 A	26-08-20	30-11-19	23-03-20		-126 0	WD	
NE/2017/01 Tseung Kwan O - Lam Tin Tunnel	<b>*</b> *	Mileston	e [		Vorks		■ Base Line	<del></del>		Date			Revision Checked Approved Page 5 of 0
Tseung Kwan O Interchange and Associated Works	<b>♦ ♦</b>	BL Miles	stone		Critical Wor	rk		Submission		08-05-20	Monthly F	Programme Up	Jpdate IL DT
P-上隧-中冶聯營 Monthly Programme Update (8 May 2020)		Actual W			Summary			egular Issue					
CW-STEC-CMGCJV		. www.		<b>v</b> C	Jannary		,	- galai 100uC		ĺ			


activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	BL Project Start	BL Project Finish	Start	Finish	Late Start	Late Finish	Time Risk Allowance	Total Float	Free Float	Calendar	2018 2 J   F M A M J J   A S   O N D J   F M	2019 AMJJJAS	ONDJEM	2020 AMJJAS	QNDJFN	2021 AMJJA	SOND.
Span Segn	nent ML-2N	74	32		16-04-20	10-07-20	08-04-20 A	05-08-20	19-12-19	31-01-20		-152	0	WD	1 2 3 4 5 6 7 8 9 1 1 1 1 1 1	1 1 1 1 2 2	22222	2 2 3 3 3 3	3 3 3 3 3	4 4 4 4 4 4	14444
CON-1451	0 [LF-03] Erection of Span Segment@Bridge ML- 2N - Span 1F-N (12 nos./ 6 Pairs - LF)	18	18	0%	18-06-20	10-07-20	29-06-20	20-07-20	19-12-19	13-01-20	0	-152	0	WD					ı ! !         <sup> </sup>		
CON-1453	[LF-04] Erection of Span Segment@Bridge ML- 2N - Span 1E-N (14 nos./ 7 Pairs - LF)	16	14	14%	16-04-20	06-05-20	08-04-20 A	05-08-20	13-01-20	31-01-20	3	-152	0	WD	1			<b>4</b> : T• : I			
Span Segn	nent ML-2S(N)	40	40		17-06-20	31-07-20	10-07-20	26-08-20	01-02-20	23-03-20		-126	0	WD				V-V		,	
CON-1455	0 [LF-05] Erection of Span Segment@Bridge ML- 2S(N) - Span 1F-S(N) (12 nos./ 6 Pairs - LF)	18	18	0%	11-07-20	31-07-20	05-08-20	26-08-20	01-02-20	21-02-20	0	-152	0	WD	1			<u> </u>	. ! !   ! ! '		
CON-1456	0 [HB1-03] Erection of Span Segment@Bridge ML-2S(N) - Span 1G-S (7 nos HB1)	18	18	0%	17-06-20	09-07-20	10-07-20	31-07-20	03-03-20	23-03-20	0	-104	0	WD	1						
Span Segn	nent ML-3N	41	41		16-05-20	13-07-20	06-06-20	27-07-20	27-12-19	02-03-20		-118	0	WD				✓-✓			
CON-1463	0 [HB2-04a] Erection of Span Segment@Bridge ML- 3N- Span 1J-N (16 nos D-7 nos, U - 9 nos HB2)	21	21	0%	17-06-20	13-07-20	03-07-20	27-07-20	27-12-19	21-01-20	0	-150	0	WD					,		
CON-1465	0 [HB1-02] Erection of Span Segment@Bridge ML- 3N - Span 1H-N (22 nos./ 11Pairs- HB1)	27	27	0%	16-05-20	16-06-20	06-06-20	10-07-20	31-01-20	02-03-20	0	-104	0	WD	1			<u>.</u>			
Span Segn	nent ML-3S	90	69		14-04-20	09-07-20	20-04-20 A	31-07-20	30-11-19	23-03-20		-104	0	WD				<b>/</b>	. ! !		
CON-1466	0 [HB1-01] Erection of Span Segment@Bridge ML-3S - Span 1H-S (22 nos./ 11Pairs- HB1)	26	24	9%	14-04-20	15-05-20	20-04-20 A	06-06-20	30-12-19	30-01-20	0	-104	0	WD				<b>#</b>   ! !			
CON-1467	0 [HB1-03] Erection of Span Segment@Bridge ML-3S - Span 1G-S (7 nos HB1)	18	18	0%	17-06-20	09-07-20	10-07-20	31-07-20	03-03-20	23-03-20	0	-104	15	WD				\			
CON-1468	0 [HB2-03] Erection of Span Segment@Bridge ML-3S - Span 1J-S (16 nos./ D-7 nos, U - 9 nos HB2)	21	21	0%	23-05-20	16-06-20	06-06-20	02-07-20	30-11-19	24-12-19	0	-150	0	WD	1 ::   : :   : :   : :   : :			<u>.</u>			
Bridge S300		25	4		09-03-20	06-05-20	09-03-20 A	13-05-20	26-11-19	29-11-19		-130	0	WD			<del>                              </del>	7		,	
Span Segn	nent S300-1	25	4		09-03-20	06-05-20	09-03-20 A	13-05-20	26-11-19	29-11-19		-130	0	WD			<u> </u>	7:   : : :	. ! !   ! ! '		
CON-1472	0 [HB2-02] Erection of Span Segment@Bridge S300-1 - Span 4D (14 nos./ 7 Pairs- HB2)	25	4	86%	09-03-20	06-05-20	09-03-20 A	13-05-20	26-11-19	29-11-19	0	-130	21	WD				<b>!</b> !   ! !			
Bridge S100		97	97		07-05-20	01-09-20	16-05-20	08-09-20	11-10-19	04-02-20		-178	0	WD				7			
Span Segn	nent S100	97	97		07-05-20	01-09-20	16-05-20	08-09-20	11-10-19	04-02-20		-178	0	WD				V			
CON-1492	0 [TB2-01a] Erection of Span Segment@Bridge S100 - Span 3A (4 nos TB1)	51	51	0%	04-07-20	01-09-20	11-07-20	08-09-20	30-11-19	04-02-20	3	-178	0	WD							
CON-1493	0 [LF-02] Erection of Span Segment@Bridge S100 - Span 3B (12 nos./ D-7 nos, U - 5 nos LF)	20	20	0%	07-05-20	29-05-20	04-06-20	27-06-20	30-10-19	21-11-19	0	-175	0	WD				<b>.</b>	,		
CON-1494	0 [LF-01] Erection of Span Segment@Bridge S100 - Span 3C (10 nos./ 5 Pairs- LF)	16	16	0%	30-05-20	17-06-20	16-05-20	03-06-20	11-10-19	29-10-19	0	-175	0	WD				<u>-</u>			
Key Segmer	t Erection (Including Plant Setting of Segment Erector, Segment Erection and Stitch Joint)	35	35		17-06-20	20-07-20	03-07-20	12-08-20	22-11-19	29-05-20		-62	0	WD				7			
Bridge ML		35	35		17-06-20	20-07-20	03-07-20	12-08-20	05-02-20	29-05-20		-62	0	WD				77	,		
Bridge ML-2		14	14		11-07-20	20-07-20	28-07-20	12-08-20	05-02-20	29-05-20		-62	0	WD				₩.			
CON-14990	[ML01] Stitching & Mid -Span Stressing @ML 1EN-1FN (Stitching)	6	6	0%	11-07-20	17-07-20	05-08-20	12-08-20	05-02-20	11-02-20	0	-149	29	WD							
CON-15020	[ML03] Stitching & Mid -Span Stressing @ML 1HN - 1JN (Stitching)	6	6	0%	14-07-20	20-07-20	28-07-20	03-08-20	23-05-20	29-05-20	0	-54	96	WD				<u></u> !	, ! !         '		
Bridge ML-2	S(N), ML-3S	6	6		17-06-20	23-06-20	03-07-20	09-07-20	25-03-20	31-03-20		-78	0	WD				<b>V</b>	. ! !		
CON-15060	[ML09] Stitching & Mid -Span Stressing @ML 1HS - 1JS (Stitching)	6	6	0%	17-06-20	23-06-20	03-07-20	09-07-20	25-03-20	31-03-20	0	-78	72	WD					ı ! !       ! ! '	,	
Bridge S30		6	6		24-06-20	02-07-20	03-07-20	09-07-20	23-03-20	28-03-20		-80	0	WD				<b>V</b>			
CON-15130	[S300-01] Erect Key Segment, Stitching & Mid -Span Stressing @S300 4D - 4E (1 no Key Segment)	6	6	0%	24-06-20	02-07-20	03-07-20	09-07-20	23-03-20	28-03-20	0	-80	1	WD					ı		
Bridge S10		7	7		24-06-20	03-07-20	03-07-20	10-07-20	22-11-19	29-11-19		-178	0	WD				<b>V</b>	, ! !   ! ! ! '		
CON-15310	[S100-01] Erect Key Segment, Stitching & Mid -Span Stressing @S100 3B-3C (1 noKey Segment)	7	7	0%	24-06-20	03-07-20	03-07-20	10-07-20	22-11-19	29-11-19	0	-178	0	WD				<b>.</b>			



NE/2017/01 Tseung Kwan O - Lam Tin Tunnel
Tseung Kwan O Interchange and Associated Works
Monthly Programme Update (8 May 2020)







Date	Revision	Checked	Approved
3-05-20	Monthly Programme Update	Н	DT

APPENDIX R RECORD OF LANDFILL GAS MONITORING BY CONTRACTOR

#### APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR

Location	Date of Measurement	Sampling time	<b>Weather Condition</b>	Temperature (°C)	Methane (%)	Carbon dioxide (%)	Oxygen (%)
	2-May-20	8:25	Sunny	23	0	0	20.9
	2-May-20	13:30	Sunny	30	0	0	20.9
	2-May-20	15:00	Sunny	30	0	0	20.9
	2-May-20	15:10	Sunny	30	0	0	20.9
	2-May-20	15:20	Sunny	30	0	0	20.9
	4-May-20	8:25	Sunny	25	0	0	20.9
	4-May-20	13:20	Sunny	31	0	0	20.9
	4-May-20	15:05	Sunny	31	0	0	20.9
	4-May-20	15:15	Sunny	31	0	0	20.9
	4-May-20	15:25	Sunny	30	0	0	20.9
	5-May-20	8:20	Sunny	26	0	0	20.9
	5-May-20	13:30	Sunny	30	0	0	20.9
	5-May-20	15:00	Sunny	30	0	0	20.9
	5-May-20	15:10	Sunny	30	0	0	20.9
	5-May-20	15:20	Sunny	30	0	0	20.9
	6-May-20	8:25	Sunny	27	0	0	20.9
	6-May-20	13:20	Sunny	31	0	0	20.9
	6-May-20	15:15	Sunny	31	0	0	20.9
	6-May-20	15:20	Sunny	31	0	0	20.9
Portion III	6-May-20	15:30	Sunny	31	0	0	20.9
1 ordon III	7-May-20	8:20	Sunny	27	0	0	20.9
	7-May-20	13:20	Sunny	30	0	0	20.9
	7-May-20	15:05	Sunny	30	0	0	20.9
	7-May-20	15:15	Sunny	30	0	0	20.9
	7-May-20	15:25	Sunny	30	0	0	20.9
	8-May-20	8:20	Cloudy	28	0	0	20.9
	8-May-20	13:30	Cloudy	31	0	0	20.9
	8-May-20	15:00	Cloudy	31	0	0	20.9
	8-May-20	15:10	Cloudy	31	0	0	20.9
	8-May-20	15:20	Cloudy	31	0	0	20.9
	9-May-20	8:25	Cloudy	27	0	0	20.9
	9-May-20	13:25	Cloudy	31	0	0	20.9
	9-May-20	15:00	Cloudy	31	0	0	20.9
	9-May-20	15:10	Cloudy	31	0	0	20.9
	9-May-20	15:20	Cloudy	31	0	0	20.9
	11-May-20	8:20	Sunny	25	0	0	20.9
	11-May-20	13:15	Sunny	33	0	0	20.9
	11-May-20	15:00	Sunny	33	0	0	20.9
	11-May-20	15:10	Sunny	33	0	0	20.9
	11-May-20	15:20	Sunny	33	0	0	20.9


#### APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR

Location	Date of Measurement	Sampling time	<b>Weather Condition</b>	Temperature (°C)	Methane (%)	Carbon dioxide (%)	Oxygen (%)
	12-May-20	8:25	Sunny	25	0	0	20.9
	12-May-20	13:20	Sunny	30	0	0	20.9
	12-May-20	15:05	Sunny	30	0	0	20.9
	12-May-20	15:15	Sunny	30	0	0	20.9
	12-May-20	15:25	Sunny	30	0	0	20.9
	13-May-20	8:20	Cloudy	25	0	0	20.9
	13-May-20	13:25	Cloudy	28	0	0	20.9
	13-May-20	15:05	Cloudy	28	0	0	20.9
	13-May-20	15:15	Cloudy	28	0	0	20.9
	13-May-20	15:25	Cloudy	28	0	0	20.9
	14-May-20	8:15	Cloudy	25	0	0	20.9
	14-May-20	13:25	Cloudy	30	0	0	20.9
	14-May-20	15:10	Cloudy	30	0	0	20.9
	14-May-20	15:20	Cloudy	30	0	0	20.9
	14-May-20	15:30	Cloudy	30	0	0	20.9
	15-May-20	8:25	Cloudy	26	0	0	20.9
	15-May-20	13:15	Sunny	31	0	0	20.9
	15-May-20	15:00	Sunny	31	0	0	20.9
	15-May-20	15:10	Sunny	31	0	0	20.9
Portion III	15-May-20	15:20	Sunny	31	0	0	20.9
1 ortion III	16-May-20	8:20	Sunny	27	0	0	20.9
	16-May-20	13:30	Sunny	32	0	0	20.9
	16-May-20	15:10	Sunny	32	0	0	20.9
	16-May-20	15:20	Sunny	32	0	0	20.9
	16-May-20	15:30	Sunny	32	0	0	20.9
	18-May-20	8:25	Cloudy	24	0	0	20.9
	18-May-20	13:20	Cloudy	28	0	0	20.9
	18-May-20	15:10	Cloudy	28	0	0	20.9
	18-May-20	15:20	Cloudy	28	0	0	20.9
	18-May-20	15:30	Cloudy	28	0	0	20.9
	19-May-20	8:20	Sunny	26	0	0	20.9
	19-May-20	13:25	Sunny	31	0	0	20.9
	19-May-20	15:05	Sunny	31	0	0	20.9
	19-May-20	15:15	Sunny	31	0	0	20.9
	19-May-20	15:25	Sunny	31	0	0	20.9
	20-May-20	8:15	Sunny	26	0	0	20.9
	20-May-20	13:20	Cloudy	28	0	0	20.9
	20-May-20	15:00	Cloudy	28	0	0	20.9
	20-May-20	15:10	Cloudy	28	0	0	20.9
	20-May-20	15:20	Cloudy	28	0	0	20.9

#### APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR

Location	Date of Measurement	Sampling time	<b>Weather Condition</b>	Temperature (°C)	Methane (%)	Carbon dioxide (%)	Oxygen (%)
	21-May-20	8:25	Cloudy	25	0	0	20.9
	21-May-20	13:25	Rainy	21	0	0	20.9
	21-May-20	15:00	Rainy	21	0	0	20.9
	21-May-20	15:10	Rainy	21	0	0	20.9
	21-May-20	15:20	Rainy	21	0	0	20.9
	22-May-20	8:20	Rainy	27	0	0	20.9
	22-May-20	13:20	Cloudy	29	0	0	20.9
	22-May-20	15:00	Cloudy	29	0	0	20.9
	22-May-20	15:10	Cloudy	29	0	0	20.9
	22-May-20	15:20	Cloudy	29	0	0	20.9
	23-May-20	8:25	Cloudy	25	0	0	20.9
	23-May-20	13:20	Cloudy	27	0	0	20.9
	23-May-20	15:00	Cloudy	27	0	0	20.9
	23-May-20	15:10	Cloudy	27	0	0	20.9
	23-May-20	15:20	Cloudy	27	0	0	20.9
	25-May-20	8:20	Cloudy	25	0	0	20.9
	25-May-20	13:15	Rainy	28	0	0	20.9
	25-May-20	15:05	Rainy	28	0	0	20.9
	25-May-20	15:15	Rainy	28	0	0	20.9
	25-May-20	15:25	Rainy	28	0	0	20.9
Portion III	26-May-20	8:20	Cloudy	27	0	0	20.9
	26-May-20	13:25	Cloudy	31	0	0	20.9
	26-May-20	15:10	Cloudy	31	0	0	20.9
	26-May-20	15:20	Cloudy	31	0	0	20.9
	26-May-20	15:30	Cloudy	31	0	0	20.9
	27-May-20	8:15	Cloudy	26	0	0	20.9
	27-May-20	13:15	Cloudy	28	0	0	20.9
	27-May-20	15:15	Cloudy	28	0	0	20.9
	27-May-20	15:25	Cloudy	28	0	0	20.9
	27-May-20	15:35	Cloudy	28	0	0	20.9
	28-May-20	8:25	Cloudy	27	0	0	20.9
	28-May-20	13:20	Cloudy	29	0	0	20.9
	28-May-20	15:00	Cloudy	29	0	0	20.9
	28-May-20	15:10	Cloudy	29	0	0	20.9
	28-May-20	15:20	Cloudy	29	0	0	20.9
	29-May-20	8:20	Cloudy	27	0	0	20.9
	29-May-20	13:15	Cloudy	30	0	0	20.9
	29-May-20	15:10	Cloudy	30	0	0	20.9
	29-May-20	15:20	Cloudy	30	0	0	20.9
	29-May-20	15:30	Cloudy	30	0	0	20.9
	30-May-20	8:15	Cloudy	25	0	0	20.9
	30-May-20	13:20	Cloudy	29	0	0	20.9
Portion III	30-May-20	15:00	Cloudy	29	0	0	20.9
i ordon ili	30-May-20	15:10	Cloudy	29	0	0	20.9
	30-May-20	15:20	Cloudy	29	0	0	20.9

#### APPENDIX G - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR



APPENDIX T CULTURAL HERITAGE MONITORING RESULTS

#### Appendix T – Cultural Heritage Monitoring Results

Date	Tilting			Settlement (mm)		Vibration (mm/s)						
	THT-TM-01	THT-TM-02	THT-TM-03	THT-TM-04	THT-BSP-1	THT-BSP-2 THT-BSP-3		THT RSD 1 THT RSD 2 THT PSD 2 Measurement Di		Aeasurement Direc		
						1111-DSF-2	1111-051-3	Tran	Vertical	Longitudinal		
2-May-20	-1:449967	-1:89996	1:8490	1:3814	+0			0.158	0.173	0.110		
4-May-20	-1:64281	1 : 449981	1:10227	1:3237	+1			0.158	0.284	0.102		
5-May-20	-1:44997	1:112495	1:10975	1:3041	+1			0.173	0.158	0.110		
6-May-20	-1:28123	-1:224991	1:11842	1:3169	+2			0.134	0.126	0.150		
7-May-20	-1:20453	-1 : 89996	1:14062	1:3383	+1			0.126	0.134	0.118		
8-May-20	-1:14515	1 : 449981	1:9574		+1			0.166	0.410	0.284		
9-May-20	-1:13234	-1:56248	1:8490		+1			0.166	0.236	0.150		
11-May-20	-1:9782	-1:17307	1:6338		+2				0.599	0.268		
12-May-20	-1:7758	-1 : 22499	1:5056		+1			0.126	0.126	0.095		
13-May-20	-1:7031	-1:19564	1:4891		+1	+1 +2 +1 +2 Stop monitoring		0.158	0.181	0.102		
14-May-20	-1 : 6716	-1:15517	1:4737		+2			Bad weather	Bad weather	Bad weather		
15-May-20	-1:5921	-1 : 22499	1:4327		+1			0.173	0.126	0.118		
16-May-20	-1:6164	-1:17307	1:4091		+2			0.158	0.158	0.118		
18-May-20	-1:5294	-1:11842	1:4592		+2				0.142	0.110		
19-May-20	-1:4639	-1:12857	1:4891	Obstructed by materials of	+2				0.126	0.102		
20-May-20	-1:4787	-1:10975	1:5056	stakeholder	+0			0.181	0.221	0.142		
21-May-20	-1:4945	-1:11842	1:5232		+1			0.181	0.221	0.142		
22-May-20	-1:4639	-1:12857	1:5625		+0			0.158	0.205	0.110		
23-May-20	-1:5113	-1:15517	1:5422		Bad weather			0.150	0.189	0.134		
25-May-20	-1:4787	-1:19564	1:5625		+1			0.213	0.126	0.158		
26-May-20	-1:4500	-1 : 22499	1:5232		Bad weather			0.189	0.142	0.126		
27-May-20	-1:4369	-1:40907	1:4891		+1			0.158	0.150	0.173		
28-May-20	-1:4639	-1:56248	1:4737		+1	1		0.166	0.150	0.158		
29-May-20	-1:4945	-1 : 224991	1:5056		+1			0.150	0.189	0.102		
30-May-20	-1:4787	1:449981	1:5232		Bad weather			0.166	0.189	0.331		
Alert Level	1:2000			6		4.5						
Alarm Level	el 1:1500			8		4.8						
Action Level		1:	1000			10		5				

Note:

**Bold** means Alert Level exceedance **Bold Italic** means Alarm Level exceedance

**Bold Italic with underline** means Action Level exceedance

## APPENDIX U PIEZOMETER MONITORING RESULTS

#### **Construction Phase Daily Piezometer Monitoring Results in Reporting Month**


	Daily Piezometer Monitoring					
Date	38568-LDH1 (P)	TKO-LBH907				
2-May-20	n.a.	n.a.				
4-May-20	n.a.	n.a.				
5-May-20	n.a.	n.a.				
6-May-20	n.a.	n.a.				
7-May-20	n.a.	n.a.				
8-May-20	n.a.	n.a.				
9-May-20	n.a.	n.a.				
11-May-20	n.a.	n.a.				
12-May-20	n.a.	n.a.				
13-May-20	n.a.	n.a.				
14-May-20	n.a.	n.a.				
15-May-20	n.a.	n.a.				
16-May-20	n.a.	n.a.				
18-May-20	n.a.	n.a.				
19-May-20	n.a.	n.a.				
20-May-20	n.a.	n.a.				
21-May-20	n.a.	n.a.				
22-May-20	n.a.	n.a.				
23-May-20	n.a.	n.a.				
25-May-20	n.a.	n.a.				
26-May-20	n.a.	n.a.				
27-May-20	n.a.	n.a.				
28-May-20	n.a.	n.a.				
29-May-20	n.a.	n.a.				
30-May-20	No data due to unsafe access	n.a.				
Action Level (mPD)	+74.65	+17.59				

Note:


**Bold Italic with underline** means Action Level exceedance


n.a – The daily ground water level monitoring was not required as the tunnel construction activities were conducted out of +/- 50m of the piezometer gate.

APPENDIX V SURFACE RUNOFF MANAGEMENT PLAN



## Contract No. NE/2015/01








### Contract No. NE/2015/01



## Contract No. NE/2015/01










Surface Runoff Assessment for Portion IX (inc. surcharge area)							
Portion IX Surface area :	19683.57 m²						
Design rainfall							
Assuming 1 hour of heavy rainfall has occurred:	70 mm/h						
Design flow Rate (Qp):	Qp=	CiA					
	=	0.18 x 70 x 19683.5					
	=	248	m³/h				
Water Treatment Facility							
Capacity of water treatment plan	=	80	m³/h				
Number of water treatment plant*	=	248 /80					
	=	3					

Thus, 3 nos of water treatment plant are required. In addition, 2 others are provided on site for emergency use \*Treatment of stormwater within the worst affected hour is assumed









**Contract No.: NE/2017/02** 

# Contract Title: <u>Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and</u> <u>Associated Works</u>

### Flooding Mitigation Plan

#### **Treatment facility**











### Bunding










### **Surface runoff collection**









Height difference between the road and site area to form a natural flow. Sump pit was provided for wastewater collection.



## **Gully Protection**






Gully were protected and covered by geotextile.



## **Stockpile Cover**










Stockpile Should be proper cover with tarpaulin.

Contract Number NE/2015/03





## Site Surface Runoff Measures<sup>俊和-上隧-中冶聯營 cw-stec-cmgc jv</sup>

