**Civil Engineering and Development Department** 

# Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

# Monthly Environmental Monitoring and Audit Report for April 2022

(version 1.0)

Approved By	Lor
V	(Dr. HF Chan,
	Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Civil Engineering and Development Department	Your reference:	
East Development Office		
8/F, South Tower, West Kowloon Government Offices	Our reference:	HKCEDD08/50/107996
11 Hoi Ting Road		
Yau Ma Tei	Date:	17 May 2022
Kowloon		

Attention: Mr Raymond Chan

BY FAX & POST (Fax no.: 2739 0076)

Dear Sirs

Agreement No.: NTE 06/2016 Independent Environmental Checker for Tseung Kwan O – Lam Tin Tunnel Monthly Environmental Monitoring and Audit Report for April 2022 (version 1.0)

We refer to the emails of 16 May 2022 from Cinotech Consultants Limited attaching the Monthly Environmental Monitoring and Audit Report for April 2022 (version 1.0).

We have no comment and hereby verify the captioned report in accordance with Clause 4.4 of the Environmental Permit no. EP-458/2013/C.

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Edric Lau on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

James Choi Independent Environmental Checker

CPSJ/LCCR/LTKE/lsmt

CEDD – Mr Raymond Chan (email: rcbchan@cedd.gov.hk)
 AECOM – Mr K Y Chan (email: ky.chan@tko-ltt1-aecom.com)
 AECOM – Ms Mandy Fu (email: mandy.ky.fu@tko-ltt1-aecom.com)
 AECOM – Ms Fanny Lau (email: fanny.wy.lau@tko-ltt1-aecom.com)
 AECOM – Mr Howard Chong (email: howard.wh.chong@tko-ltt1-aecom.com)
 Cinotech – Ms Betty Choi (email: betty.choi@cinotech.com.hk)
 Cinotech – Ms Karina Chan (email: karina.chan@cinotech.com.hk)

ANewR Consulting Limited Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com



# 1. TABLE OF CONTENTS

	EXECUTIVE SUMMARY	5
	Introduction	
	Environmental Monitoring Works	5
	Key Information in the Reporting Month	
	Key Construction Work in the reporting month & the next reporting month Future Key Issues	
1.	INTRODUCTION	
	Purpose of the Report	12
	Structure of the Report	
2.	PROJECT INFORMATION	
	Background	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Status of Environmental Licences, Notification and Permits	
	Summary of EM&A Requirements	
3.	AIR QUALITY	
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters and Frequency	
	Monitoring Methodology	
	Results and Observations	
4.	NOISE	
4.	NOISE	
4.	NOISE Monitoring Requirements Monitoring Locations	
4.	NOISE Monitoring Requirements Monitoring Locations Monitoring Equipment	
4.	NOISE Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Methodology and QA/QC Procedure	
4.	NOISE Monitoring Requirements Monitoring Locations Monitoring Equipment	
	NOISE Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Methodology and QA/QC Procedure	24 24 24 25 26
	NOISE	24 24 24 25 26 <b>28</b>
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Locations	24 24 24 25 26 <b>28</b> 28 29
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Locations         Monitoring Locations         Monitoring Requirements         Monitoring Locations         Monitoring Equipment	24 24 25 26 <b>28</b> 28 29 29
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Locations         Monitoring Equipments         Monitoring Requirements         Monitoring Requirements         Monitoring Parameters and Frequency	24 24 25 25 26 <b>28</b> 28 29 29 29 31
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Requirements         Monitoring Locations         Monitoring Requirements         Monitoring Equipment         Monitoring Methodology         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology         Monitoring Methodology	24 24 24 25 26 <b>28</b> 28 29 29 29 31 32
	NOISE Monitoring Requirements. Monitoring Locations Monitoring Equipment. Monitoring Methodology and QA/QC Procedure Results and Observations. WATER QUALITY Monitoring Requirements Monitoring Locations Monitoring Equipment. Monitoring Equipment. Monitoring Parameters and Frequency. Monitoring Methodology. Laboratory Analytical Methods	24 24 25 26 <b>28</b> 28 29 29 29 31 32 32
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Requirements         Monitoring Equipment         Monitoring Requirements         Monitoring Locations         Monitoring Requirements         Monitoring Equipment         Monitoring Equipment         Monitoring Requirements and Frequency         Monitoring Methodology         Laboratory Analytical Methods         QA/QC Requirements	24 24 25 26 28 28 29 29 29 29 31 32 32 32
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Requirements         Monitoring Equipment         Monitoring Equipment         Monitoring Parameters and Frequency         Monitoring Methodology         Laboratory Analytical Methods         QA/QC Requirements         Decontamination Procedures	24 24 24 25 26 <b>28</b> 28 29 29 29 29 31 32 32 32 32
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Requirements         Monitoring Equipment         Monitoring Requirements         Monitoring Locations         Monitoring Requirements         Monitoring Equipment         Monitoring Equipment         Monitoring Requirements and Frequency         Monitoring Methodology         Laboratory Analytical Methods         QA/QC Requirements	24 24 25 26 <b>28</b> 28 29 29 29 29 31 32 32 32 32 32 33
	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment.         Monitoring Methodology and QA/QC Procedure         Results and Observations.         WATER QUALITY         Monitoring Requirements         Monitoring Equipment.         Monitoring Requirements         Monitoring Requirements         Monitoring Requirements         Monitoring Parameters and Frequency         Monitoring Methodology.         Laboratory Analytical Methods         QA/QC Requirements         Decontamination Procedures         Sampling Management and Supervision	24 24 25 26 28 28 29 29 29 29 31 32 32 32 32 32 33 33
5.	NOISE         Monitoring Requirements         Monitoring Equipment.         Monitoring Methodology and QA/QC Procedure         Results and Observations.         WATER QUALITY         Monitoring Requirements         Monitoring Equipment.         Monitoring Requirements         Monitoring Equipment.         Monitoring Requirements         Monitoring Equipment.         Monitoring Parameters and Frequency.         Monitoring Methodology.         Laboratory Analytical Methods.         QA/QC Requirements         Decontamination Procedures         Sampling Management and Supervision         Results and Observations.	24 24 25 26 28 28 29 29 29 29 31 32 32 32 32 32 33 33 33 33
5.	NOISE         Monitoring Requirements         Monitoring Locations         Monitoring Equipment         Monitoring Methodology and QA/QC Procedure         Results and Observations         WATER QUALITY         Monitoring Requirements         Monitoring Locations         Monitoring Requirements         Monitoring Locations         Monitoring Requirements         Monitoring Locations         Monitoring Parameters and Frequency         Monitoring Methodology         Laboratory Analytical Methods         QA/QC Requirements         Decontamination Procedures         Sampling Management and Supervision         Results and Observations	24 24 24 25 26 <b>28</b> 28 29 29 29 29 31 32 32 32 32 32 32 33 33 <b>36</b>

		-
	Monitoring Locations	. 37
	Monitoring Equipment	. 37
	Monitoring Methodology	. 38
	Alert, Alarm and Action Levels	
	Results	
	Mitigation Measures for Cultural Heritage	. 38
8.	LANDSCAPE AND VISUAL IMPACT REQUIREMENTS	. 39
9.	LANDFILL GAS MONITORING	. 40
	Monitoring Requirement	. 40
	Monitoring Parameters and Frequency	
	Monitoring Locations	. 40
	Monitoring Equipment noise mitigation	. 40
	Results and Observations	. 41
10.	ENVIRONMENTAL AUDIT	. 42
	Site Audits	. 42
	Implementation Status of Environmental Mitigation Measures	. 42
11.	WASTE MANAGEMENT	. 43
12.	ENVIRONMENTAL NON-CONFORMANCE	. 44
	Summary of Exceedances	. 44
	Summary of Environmental Complaint	
	Summary of Environmental Summon and Successful Prosecution	. 44
13.	FUTURE KEY ISSUES	. 45
	Key Issues for the Coming Month	. 46
14.	CONCLUSIONS AND RECOMMENDATIONS	. 47
	Conclusions Recommendations	

## LIST OF TABLES

Table I	Non-compliance (exceedance) Recorded for the Project in the Reporting		
	Month		
Table II	Key Information in the Reporting Month		
Table III	Summary Table for Complaint Details in the Reporting Month		
Table IV	Summary Table for Key Construction Work in the Reporting Month		
Table V	Summary Table for Site Activities in the next Reporting Period		
Table 2.1	Key Project Contacts		
Table 2.2	Summary Table for Major Site Activities in the Reporting Month		
Table 2.3	Construction Programme Showing the Inter-Relationship with Environmental		
	Protection/Mitigation Measures		
Table 2.4	Summary of the Status of Environmental Licences, Notification and Permits		
Table 3.1	Locations for Air Quality Monitoring		
Table 3.2	Air Quality Monitoring Equipment		
Table 3.3	Impact Dust Monitoring Parameters, Frequency and Duration		
Table 3.4	Major Dust Source during Air Quality Monitoring		
Table 4.1	Noise Monitoring Stations		
Table 4.2	Noise Monitoring Equipment		
Table 4.3	Noise Monitoring Parameters, Frequency and Duration		
Table 4.4	Major Noise Source during Noise Monitoring		
Table 4.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations		
Table 4.6	Baseline Noise Level and Noise Limit Level for Monitoring Stations (Evening-		
	<u>time &amp; Daytime (Holiday))</u>		
Table 4.7	Baseline Noise Level and Noise Limit Level for Monitoring Stations (Night-		
	<u>time)</u>		
Table 5.1	Not Used		
Table 5.2	Marine Water Quality Monitoring Stations		
Table 5.3	Water Quality Monitoring Equipment		
Table 5.4	Water Quality Monitoring Parameters and Frequency		
Table 5.5	Methods for Laboratory Analysis for Water Samples		
Table 5.6	Not Used		
Table 7.1	Cultural Heritage Monitoring Equipment		
Table 7.2	AAA Levels for Monitoring for Cultural Heritage		
Table 9.1	Landfill Gas Monitoring Equipment		
Table 13.1	Summary Table for Site Activities in the next Reporting Period		

Site Layout Plan

a. 1

## LIST OF FIGURES

Figure 1

Figure Ia	Site Portions under Works Contract No. NE/2015/01 (Lam 1in Side)
Figure 1b	Site Portions under Works Contract No. NE/2015/01 (Tseung Kwan O Side)
Figure 1c	Site Portions under Works Contract No. NE/2015/02
Figure 1d	Site Portions under Works Contract No. NE/2015/03
Figure 1e	Site Portions under Works Contract No. NE/2017/01
Figure 1f	Site Portions under Works Contract No. NE/2017/01
Figure 1g	Site Portions under Works Contract No. NE/2017/02
Figure 1h	Site Portions under Works Contract No. NE/2017/02
Figure 2	Locations of Air Quality Monitoring Stations

- Figure 3 Locations of Construction Noise Monitoring Stations
- Figure 4 Not Used
- Figure 5 Locations of Marine Water Quality Monitoring Stations
- Figure 6 Locations of Landfill Gas Monitoring
- Figure 7 Location of Post-translocation Coral Monitoring
- Figure 8 Location of Monitoring for Cultural Heritage
- Figure 9 Location of Embayment formed by Reclamation and Monitoring Station W2

## LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Copies of Calibration Certificates
- Appendix C Weather Information
- Appendix D Environmental Monitoring Schedules
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Noise Monitoring Results and Graphical Presentations
- Appendix H Not Used
- Appendix I Marine Water Quality Monitoring Results and Graphical Presentations
- Appendix J Quality Control Reports for Laboratory Analysis
- Appendix K Summary of Exceedance
- Appendix L Site Audit Summary
- Appendix M Event and Action Plans
- Appendix N Implementation Schedule And Recommended Mitigation Measures
- Appendix O Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix P Waste Generation in the Reporting Month
- Appendix Q Tentative Construction Programme
- Appendix R Record of Landfill Gas Monitoring by Contractor
- Appendix S Not Used
- Appendix T Cultural Heritage Monitoring Results
- Appendix U Not Used
- Appendix V Surface Runoff Management Plan
- Appendix W Monitoring Results for Post Reclamation Marine Water Quality Monitoring

## **EXECUTIVE SUMMARY**

## Introduction

- 1. This is the 66th Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Agreement No. CE 59/2015 (EP) Environmental Team for Tseung Kwan O Lam Tin Tunnel Design and Construction" (hereinafter called "the Project"). This report documents the findings of EM&A Works conducted in April 2022.
- 2. During the reporting month, the following works contracts were undertaken:
  - Contract No. NE/2015/01 Tseung Kwan O Lam Tin Tunnel Main Tunnel and Associated Works;
  - Contract No. NE/2015/02 Tseung Kwan O Lam Tin Tunnel Road P2 and Associated Works;
  - Contract No. NE/2015/03 Tseung Kwan O Lam Tin Tunnel Northern Footbridge;
  - Contract No. NE/2017/01 Tseung Kwan O Lam Tin Tunnel –Tseung Kwan O Interchange and Associated Works
  - Contract No. NE/2017/02 Tseung Kwan O Lam Tin Tunnel Road P2/D4 and Associated Works.
  - Contract No. NE/2017/06 Tseung Kwan O Lam Tin Tunnel Traffic Control and Surveillance System(TCSS) and Associated Works
  - Contract No. NE/2017/07 Cross Bay Link, Tseung Kwan O Main Bridge and Associated Works.

# **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Environmental Monitoring	No. of Non-o (Exceed		No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Air Quality	0	0	0	0	Refer to Appendix K
Noise	8	0	3	0	Refer to Appendix K & O
Marine Water Quality	17	51	0	0	Refer to Appendix K
Groundwater Level Monitoring (Piezometer Monitoring)	0	N/A <sup>1</sup>	0	$N/A^1$	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	0	0	0	0	N/A
Landfill Gas	0	0	0	0	N/A

Table I	Non-compliance (exceedance) Record for the Project in the Reporting Mont	h
---------	--	---

Note:(1) No Limit Level for Groundwater Level Monitoring (Piezometer Monitoring).

#### Air Quality Monitoring

- 5. No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 6. No Action Level exceedance for 24-hour TSP monitoring was recorded.
- 7. No Limit Level exceedances for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

- 8. Eight (8) Action Level exceedance was recorded due to documented complaints in the reporting month. The Summary of Documented Complaints in Reporting Month is tabulated in **Table III.**
- 9. No Limit Level exceedance was recorded due to monitoring results in this reporting month.

Water Quality Monitoring

- 10. Groundwater quality monitoring had been suspended since October 2019 upon the agreement by EPD. Further details should be founded at **Section 5.1**.
- 11. All marine water quality monitoring was conducted as scheduled in the reporting month. There were seventeen (17) Action Level and fifty-one (51) Limit Level exceedances recorded in Monitoring Stations (M) during marine water quality monitoring. During this reporting month, no sand plume was observed during the water quality monitoring and site audits, therefore there is no direct evidence that the recent exceedances were due to the construction works of the Project. Details of this investigation are presented in **Section 5**. Daily silt curtain inspection and weekly diving inspection have been carried out by contractor, the record, as reviewed by the site auditors, indicated that silt curtains were found in good conditions.

- 12. Since all marine works are completed in November 2021, the post-reclamation marine water quality monitoring was initiated in December 2021. The monitoring location is presented in **Figure 9** while the monitoring results shall be referred to in **Appendix W**.
- 13. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis on 3 October 2018 as the construction activity was 120m away from the piezometer gate. No monitoring was conducted in the reporting month.

## Ecological Monitoring

14. Post-translation coral monitoring survey shall be conducted once every 3 months for a period of 12 months after completion of coral translocation. The post-translocation coral monitoring surveys were completed in November 2017.

## Monitoring on Cultural Heritage

15. Monitoring of impacts on Cultural Heritage at Cha Kwo Ling Tin Hau Temple commenced in May 2017. No Alert, Alarm, and Action (AAA) Level exceedance was recorded in the reporting month.

## Landscape and Visual Monitoring and Audit

16. The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 10.

## Landfill Gas Monitoring

17. Monitoring of landfill gases commenced in December 2016 and was carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

## Environmental Site Inspection

18. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer, and Environmental Team. The representative of the IEC joined the site inspection for NE2015/01 and NE/2017/07 on 20 April 2022 & NE/2015/02, NE/2017/01, NE/2017/02, and NE/2017/06 on 28 April 2022 respectively. Details of the audit findings and implementation status are presented in Section 10.

#### Waste Management

19. Wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials, and marine sediment. Details of waste management data are presented in **Section 11** and **Appendix P**.

## Key Information in the Reporting Month

20. Summary of key information in the reporting month is tabulated in **Table II** 

Manthle Complete to	Ev	ent Details		Status -	
Monthly Complaints	Number	Nature	Action Taken	Status	
April 2022	8	Air / Noise	Details refer to App O	Draft CIR submitted / On- going	
March 2022	4	Noise / Water	Details refer to App O	Draft CIR submitted / Closed	
February 2022	3	Noise	Details refer to App O	Draft CIR submitted	
January 2022	4	Noise	Details refer to App O	Closed	
December 2021	8	Noise	Details refer to App O	Closed	
November 2021	7	Noise	Details refer to App O	Closed	
October 2021	3	Noise / Odour / Water	Details refer to App O	Closed	
September 2021	$6^{*1}$	Air / Noise	Details refer to App O	Closed	
August 2021	3	Noise	Details refer to App O	Closed	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Table IIKey Information in the Reporting Month

\*1: 1 complaint in September 2021 was received in early October 2021.

21. Summary of complaints received in the reporting month is tabulated in Table III.

#### Table III Summary of Complaints Details in Reporting Month

Complaint No.	Complaint	Investigation Findings	Follow-up Action / Mitigation Measure			
Lam Tin Side	Lam Tin Side					
597, 599, 609, 610, 611	609, 610,					
Tseung Kwar	n O Side					
596	Construction Noise Nuisance on Weekday morning (TKO side)	The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non- compliance was found. The details can be referred to CIR- N164.				
598	Construction Noise Nuisance from Marine Works Area	The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non- compliance was found. The details can be referred to CIR- N166.	The Contractor should following strictly to the			
600, 601 Construction noise nuisance during Easter holiday		The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non- compliance was found. The details can be referred to CIR- N167.	approved CNP/CNMP.			
602	Construction noise at night-time during a holiday	The complaint is considered non-project-related as no works involving barge were conducted during the time of the complaint. The details shall be referred to CIR-N168.				

## Key Construction Work in the reporting month & the next reporting month

22. Summary of key construction work in the reporting month is tabulated in Table IV.

Contract No.	Project Title	Site Activities	(April 2022)
NE/2015/01	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	Lam Tin Interchange	<ol> <li>EHC2 U-Trough &amp; Noise Enclosure</li> <li>Site Formation Area 1G1 &amp; 1G2 &amp; 5</li> <li>Site Formation Area 2</li> <li>Site Formation Retaining Wall</li> <li>Administration Building</li> <li>West Ventilation Building</li> <li>Bridge Construction</li> <li>Emergency Stormwater Storage Tank + Stormwater Pumping Station</li> <li>Sourage Pumping Station</li> <li>Sourage Pumping Station</li> <li>Sourage Storm Utilities</li> <li>Underpass S01_2, EHC 1&amp;4 construction</li> <li>CKLR Underground Utilities &amp; Underpass S01</li> <li>Landscape Deck &amp; Noise Cover</li> <li>LTI Drainage</li> <li>Road EHC4 Site Formation Works</li> </ol>
		Main Tunnel TKO Interchange	<ul> <li>18) Main Tunnel Lining Works</li> <li>19) Branch Tunnel Lining Works</li> <li>20) S02_2 Excavation &amp; Lining</li> <li>21) Tunnel E&amp;M Works</li> <li>22) Bridge Construction</li> <li>23) East Ventilation Building</li> <li>24) Underground Utilities / Drainage Works</li> <li>25) Slope stabilization works</li> </ul>
NE/2015/02	Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works	<ol> <li>Construction</li> <li>Construction</li> <li>Construction</li> <li>Construction</li> <li>Construction</li> </ol>	all construction of U-trough at CH821 – CH105 of Underpass at CH105 – CH318 of seawall coping of road P2 and SR2 U-Trough A S200/300/400
NE/2015/03	Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge		vorks under the contract had been completed in 'he EM&A works were terminated in late April
NE/2017/01	Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works	<ol> <li>Grouting Wor</li> <li>Installation of</li> </ol>	of Profile barrier
NE/2017/02	Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works	<ol> <li>Construction</li> <li>Asphalt Pavin</li> </ol>	excavation and utility diversion works of drainage and watermain g e and Lift Shalt Construction
NE/2017/06	Tseung Kwan O – Lam Tin Tunnel – Traffic Control and Surveillance	2) Installation in	& storage on site Admin Building orks inside Tunnel orks at Bridge

 Table IV
 Summary Table for Key Construction Work in the Reporting Month

Contract No.	<b>Project Title</b>	Site Activities (April 2022)
	System(TCSS) and Associated Works	
NE/2017/07	Cross Bay Link, Tseung Kwan O – Main Bridge and Associated Works	<ol> <li>Precast shell fabrication with 17 out of 17nos. had completed for Portion I</li> <li>Precast Segment Fabrication with 236 out of 271 nos.</li> <li>Precast pier fabrication with 7 out of 17 nos in Portion I.</li> <li>Predrilling Work at Portion I had completed with 35 out of 35 nos.</li> <li>Piling work at Portion I had completed with 35 out of 35 nos.</li> <li>Precast Shell Installation with 9 out of 17 nos. had completed at portion II</li> <li>Erection for bridge segment for main bridge at Portion I completed</li> <li>E&amp;M Work and External Work at Portion V Plant Room Building in progress</li> <li>Touch up paining and painting of east and west side spans ring weld in progress</li> <li>Welding of L3 parapet base plate on steel bridge</li> <li>Waterproofing works for division area, footpath area and cycle track area.</li> <li>Construction of steel-concrete transition zone in Portion II</li> <li>Top, transverse, bottom and external tension at Portion II</li> <li>Installation of ducting at Portion II.</li> </ol>

## **Future Key Issues**

23. The future key environmental issues in the coming month include:

Table V	Summary	<b>Table for Si</b>	te Activities in the next Repo	rting Period
~				

Contract No. and	Site Activities	s (May 2022)	Key Environmental
Project Title			Issues *
NE/2015/01 - Tseung	Lam Tin	1) EHC2 U-Trough & Noise	(A) / (B) / (C) / (D) / (E) /
Kwan O – Lam Tin	Interchange	Enclosure	(G)
Tunnel – Main Tunnel		2) EHC7 U-Trough	
and Associated Works		3) Site Formation Area 1G1 & 1G2	
		& 5	
		4) Site Formation Area 2	
		5) Site Formation Slope	
		Stabilization	
		6) Site Formation Retaining Wall	
		7) Administration Building	
		8) West Ventilation Building	
		9) Bridge Construction	
		10) CKLR Underground Utilities	
		11) Underpass S01	
		12) Landscape Deck & Noise Cover	
		13) LTI Drainage	
		14) Road EHC4 Site Formation	
		Works	
	Main Tunnel	15) Main Tunnel Lining Works	(B)
		16) Branch Tunnel Lining Works	
		17) S02_2 Excavation & Lining	
		18) Tunnel E&M Works	
	ТКО	19) Bridge Construction	(A) / (C) / (D) / (E) / (F) /
	Interchange	20) East Ventilation Building	(I)

Design and Construction Monthly EM&A Report for April 2022

Contract No. and Project Title	Site Activities (May 2022)	Key Environmental Issues *
	21) Underground Utilities / Drainage Works 22) Slope Stabilization Works	
NE/2015/02 - Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works	<ol> <li>Sloping seawall construction</li> <li>Construction of U-trough at CH821 – CH105</li> <li>Construction of Underpass at CH105 – CH318</li> <li>Construction of seawall coping</li> <li>Construction of road P2 and SR2</li> <li>Backfilling at U-Trough A S200/300/400</li> <li>Asphalt laying</li> </ol>	(A) / (B) / (C) / (D) / (E) / (G) / (I)
NE/2015/03 - Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	The construction works under the contract had been completed in December 2019. Materials are being removed from works area.	N/A
NE/2017/01 – Tseung Kwan O Interchange and Associated Works	<ol> <li>Installation of Railing</li> <li>Construction of Concrete Profile barrier</li> <li>Grouting Works</li> <li>Installation of Road Drainage and Drain Pipe</li> <li>Road pavemnet and road marking</li> </ol>	(A) / (B) / (E) / (F) / (G)
NE/2017/02 –Tseung Kwan O - Lam Tin Tunnel - Road P2/D4 and Associated Works	<ol> <li>Inspection pit excavation and utility diversion works</li> <li>Construction of drainage and watermain</li> <li>Asphalt Paving</li> <li>Pier, Staircase and Lift Shalt Construction</li> <li>Road Works</li> </ol>	(A) / (B) / (E) / (F) / (G)
NE/2017/06 – Tseung Kwan O – Lam Tin Tunnel – Traffic Control and Surveillance System(TCSS) and Associated Works	<ol> <li>Goods arrival &amp; storage on site</li> <li>Installation in Admin Building</li> <li>Installation works inside Tunnel</li> <li>Installation works inside EVB and WVB</li> <li>Relocation to new sit office</li> </ol>	(E)
NE/2017/07 - Cross Bay Link, Tseung Kwan O – Main Bridge and Associated Works	<ol> <li>Top, transverse, bottom and external tension</li> <li>Construction of long stitching</li> <li>Construction of concrete structure above deck</li> <li>Construction of steel-concrete transition zone</li> <li>Waterproofing works</li> <li>Installation of parapet</li> <li>Construction of steel-concrete transition zone</li> <li>Installation of sign gantries</li> <li>Road Pavement</li> </ol>	(A) / (B) / (D) / (E) / (F) / (G) / (H) / (I)

Note:

(A) Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;

(B) Noisy construction activity such as rock-breaking activities and piling works;

(C) Runoff from exposed slope or site area;

(D) Wastewater and runoff discharge from site;

(E) Accumulation of silt, mud and sand along U-channels and sedimentation tanks;

(F) Set up and implementation of temporary drainage system for the surface runoff;

(G) Storage of chemicals/fuel and chemical waste/waste oil on site;

(H) Accumulation and storage of general and construction waste on site; and

(I) Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation

## 1. INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) as the Environmental Team (ET) to undertake environmental monitoring and auditing services for the Works Contracts involved in the implementation of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) project to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permit (EP), Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the TKO-LTT project and other relevant statutory requirements. This is the 66th Monthly EM&A report summarizing the EM&A works for the Project in April 2022.

#### **Purpose of the Report**

1.2 This is the 66th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in April 2022.

#### **Structure of the Report**

1.3 The structure of the report is as follows:

Section 1: **Introduction** – purpose and structure of the report.

Section 2: **Contract Information** – summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.

Section 3: **Air Quality Monitoring** – summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 4: **Noise Monitoring** – summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 5: Water Quality Monitoring – summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 6: **Ecological Monitoring** – summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and Action and Limit Levels, monitoring results and Event / Action Plans.

Section 7: **Cultural Heritage** –summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.

Section 8: Landscape and Visual Monitoring Requirements – summarises the requirements of landscape and visual monitoring

Section 9: Landfill Gas Monitoring – summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, monitoring results and Limit Levels and Action Plan

Section 10: **Environmental Site Inspection** – summarises the audit findings of the weekly site inspections undertaken within the reporting month.

Section 11: Waste Management – summarises the waste management data in the reporting month.

Section 12: **Environmental Non-conformance** – summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.

Section 13: **Future Key Issues** – summarises the impact forecast and monitoring schedule for the next three months.

Section 14: Conclusions and Recommendation

## 2. **PROJECT INFORMATION**

## Background

- 2.1 In 2002, Civil Engineering and Development Department (CEDD) commissioned an integrated planning and engineering study under Agreement No. CE 87/2001 (CE) "Further Development of Tseung Kwan O Feasibility Study" (the "TKO Study") to formulate a comprehensive plan for further development of TKO New Town. It recommended to further develop TKO to house a total population of 450,000 besides the district's continuous commercial and industrial developments.
- 2.2 At present, the Tseung Kwan O Tunnel is the main connection between Tseung Kwan O (TKO) and other areas in the territory. To cope with the anticipated transport need, the TKO Study recommended the provision of Tseung Kwan O Lam Tin Tunnel (TKO-LTT) (hereinafter referred to as "the Project") and Cross Bay Link (CBL) to meet the long-term traffic demand between TKO and the external areas. The site layout plan for the Project is shown in **Figure 1**. CBL was also entrusted with part of the marine viaducts near Tseung Kwan O Interchange since the commencement of the CBL project the December 2018.
- 2.3 The Environmental Impact Assessment (EIA) Report for the TKO-LTT project was approved under the Environmental Impact Assessment Ordinance (EIAO) in July 2013. The corresponding Environmental Permit (EP) was issued in August 2013 (EP no.: EP-458/2013). Variations to the EP was applied and the latest EP (EP no.: EP-458/2013/C) was issued by the Director of Environmental Protection (DEP) in January 2017.
- 2.4 The commencement dates of construction of this Project are:
  - Contract No. NE/2015/01 and Contract No. NE/2015/02: 7 November 2016.
  - Contract No. NE/2015/03: 29 May 2017.
  - Contract No. NE/2017/02: 15 March 2018.
  - Contract No. NE/2017/01: 23 May 2018.
  - Contract No. NE/2017/06: 09 November 2018.
  - Contract No. NE/2017/07: 22 February 2021

#### **Project Organizations**

- 2.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD)
  - The Engineer and the Engineer's Representative (ER) AECOM
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
  - Independent Environmental Checker (IEC) AnewR Consulting Limited (AnewR)

#### 2.6 The key contacts of the Project are shown in **Table 2.1**. **Table 2.1** Key Project Contacts

able 2.1	Key Project Contacts			
Party	Role	<b>Contact Person</b>	Phone No.	Fax No.
CEDD	Project Proponent	Mr. LO Sai Pak, Sunny	2301 1384	2739 0076
AECOM	Engineer's Representative	Mr. Jackie CW, Ng	3910 1601	3910 1600
Cinetesh	Environmental Team	Dr. HF Chan	2151 2088	2107 1200
Cinotech	Environmental Team	Mr. KS Lee	2151 2091	3107 1388
AnewR	Independent Environmental Checker	Mr. James Choi	2618 2836	3007 8648

## Construction Activities undertaken during the Reporting Month

2.7 The major site activities undertaken in the reporting month included:

Contract No.	Project Title	Site Activities	s (April 2022)	
NE/2015/01	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	Lam Tin Interchange	<ol> <li>EHC2 U-Trough &amp; Noise Enclosure</li> <li>Site Formation Area 1G1 &amp; 1G2 &amp;5</li> <li>Site Formation Area 2</li> <li>Site Formation Slope Stabilization</li> <li>Site Formation Retaining Wall</li> <li>Administration Building</li> <li>West Ventilation Building</li> <li>Bridge Construction</li> <li>Emergency Stormwater Storage Tank + Stormwater Pumping Station</li> <li>S01_2, EHC1&amp;4 Construction</li> <li>CKLR Underground Utilities</li> <li>Underpass S01</li> <li>Landscape Deck &amp; Noise Cover</li> <li>LTI Drainage</li> <li>Road EHC4 Site Formation Works</li> </ol>	
		Main Tunnel	<ul><li>16) Main Tunnel Lining Works</li><li>17) Branch Tunnel Lining Works</li><li>18) S02_2 Excavation &amp; Lining</li><li>19) Tunnel E&amp;M Works</li></ul>	
		TKO Interchange	<ul> <li>20) Bridge Construction</li> <li>21) East Ventilation Building</li> <li>22) Underground Utilities / Drainage Works</li> </ul>	
NE/2015/02	Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works	<ol> <li>2) Construction</li> <li>3) Construction</li> </ol>	vall Construction of U-trough of Seawall Coping of Road P2 and SR2	
NE/2015/03	Tseung Kwan O – Lam Tin Tunnel – Northern Footbridge	The construction works under the contract had been completed in December 2019. The EM&A works were terminated in late April 2020.		
NE/2017/01	Tseung Kwan O – Lam Tin Tunnel – Tseung Kwan O Interchange and Associated Works	2) Construction of Profile barrier		
NE/2017/02	Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and Associated Works		t excavation and utility diversion works of drainage and watermain ng	

#### Table 2.2 Summary Table for Major Site Activities in the Reporting Month

Monthly EM&A Report for April 2022			
<b>Contract No.</b>	Project Title	Site Activities (April 2022)	
		<ol> <li>4) Pier, Staircase and Lift Shalt Construction</li> <li>5) Road Works</li> </ol>	
NE/2017/06	Tseung Kwan O – Lam Tin Tunnel – Traffic Control and Surveillance System(TCSS) and Associated Works	<ol> <li>Goods arrival &amp; storage on site</li> <li>Installation in Admin Building</li> <li>Installation works inside Tunnel</li> </ol>	
NE/2017/07	Cross Bay Link, Tseung Kwan O – Main Bridge and Associated Works	<ol> <li>Precast shell fabrication with 17 out of 17nos. had completed for Portion I</li> <li>Precast Segment Fabrication with 236 out of 271 nos.</li> <li>Precast pier fabrication with 7 out of 17 nos in Portion I.</li> <li>Predrilling Work at Portion I had completed with 35 out of 35 nos.</li> <li>Piling work at Portion I had completed with 35 out of 35 nos.</li> <li>Precast Shell Installation with 9 out of 17 nos. had completed at portion II</li> <li>Erection for bridge segment for main bridge at Portion I completed</li> <li>E&amp;M Work and External Work at Portion V Plant Room Building in progress</li> <li>Touch up paining and painting of east and west side spans ring weld in progress</li> <li>Welding of L3 parapet base plate on steel bridge</li> <li>Waterproofing works for division area, footpath area and cycle track area.</li> <li>Construction of steel-concrete transition zone in Portion II</li> <li>Top, transverse, bottom and external tension at Portion II</li> </ol>	

2.8 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 2.3**.

Table 2.3	<b>Construction Programme Showing the Inter-Relationship with</b>
	Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in <b>Table 2.2</b>	Noise, dust impact, water quality and waste generation	<ul> <li>Sufficient watering of the works site with active dust emitting activities</li> <li>Properly cover the stockpiles</li> <li>On-site waste sorting and implementation of trip ticket system</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge</li> <li>Use of quiet plant and well-maintained construction plant</li> <li>Provide movable noise barrier</li> </ul>

#### Status of Environmental Licences, Notification and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.4**.

# Table 2.4Summary of the Status of Environmental Licences, Notification<br/>and Permits

		Valid Period		St. 4
Contract No.	Permit / License No.	From	То	Status
Environmental	Permit (EP)	L	1	
N/A	EP-458/2013/C	20/1/2017	N/A	Valid
Notification pu	rsuant to Air Pollution Co	ntrol (Constru	ction Dust) Regula	tion
NTE /2015/01	EPD Ref no.: 405305	21/07/2016	N/A	Valid
NE/2015/01	EPD Ref no.: 405582	28/07/2016	N/A	Valid
NE/2015/02	EPD Ref no.: 406100	12/08/2016	N/A	Valid
NE/2015/03	EPD Ref no.: 416072	26/04/2017	N/A	Valid
NE/2017/02	EPD Ref no.: 429867	19/01/2018	N/A	Valid
NE/2017/01	EPD Ref no.: 430070	25/01/2018	N/A	Valid
NE/2017/06	EPD Ref no.: 461507	03/11/2020	N/A	Valid
Billing Account	t for Construction Waste I	Disposal	i	
NE/2015/01	Account No. 7025431	11/07/2016	N/A	Valid
NE/2015/02	Account No. 7025654	16/08/2016	N/A	Valid
NE/2015/03	Account No. 7026805	30/12/2016	N/A	Valid
NE/2017/02	Account No. 7029651	22/12/2017	N/A	Valid
NE/2017/01	Account No. 7029994	01/02/2018	N/A	Valid
NE/2017/06	Account No. 7032520	22/11/2018	N/A	Valid
NE/2017/07	Account No. 7031412	24/07/2018	N/A	Valid
<b>Registration of</b>	Chemical Waste Producer	•	•	
NTE /2015/01	Waste Producer No. 5218-290-L2881-02	22/08/2016	N/A	Valid
NE/2015/01	Waste Producer No. 5213-833-L2532-03	22/08/2016	N/A	Valid
NE/2015/02	Waste Producer No. 5213-838-C4094-01	23/08/2016	N/A	Valid
NE/2015/03	Waste Producer No. 5213-265-W3435-04	19/07/2017	N/A	Valid
NE/2017/02	Waste Producer No. 5213-833-Z4004-04	01/02/2018	N/A	Valid
NE/2017/01	Waste Producer No. 5213-833-C4262-01	12/02/2018	N/A	Valid
NE/2017/07	Waste Producer No. 5213-839-C1232-19	28/08/2018	N/A	Valid
Effluent Discha	arge License under Water	Pollution Con	trol Ordinance	
NIE/2015/01	WT00028495-2017	11/08/2017	31/08/2022	Valid
NE/2015/01	WT00039948-2021	28/02/2022	30/11/2026	Valid
NE/2015/02	WT00030654-2018	16/04/2018	30/04/2023	Valid
NE/2015/02	WT00040338-2022	28/01/2022	28/02/2027	Valid

Cartara et Na	D	Valid Period		
Contract No.	Permit / License No.	From	То	Status
NE/2017/01	WT00030711-2018	11/04/2018	30/04/2023	Valid
NE/2017/01	WT00030716-2018	23/05/2018	31/05/2023	Valid
NE/2017/02	WT00030654-2018	16/04/2018	30/04/2023	Valid
NE/2017/07	WT00032842-2018	01/03/2019	31/03/2024	Valid
NE/2017/07	WT00034178-2019	15/07/2019	31/07/2024	Valid
Construction N	oise Permit (CNP)			
	GW-RE1114-21	01/12/2021	31/05//2022	Valid
NE/2015/01	GW-RE0028-22	21/01/2022	20/04/2022	Valid
NE/2015/01	GW-RE0177-22	22/03/2022	21/09/2022	Valid
	GW-RE0188-22	14/03/2022	13/06/2022	Valid
	GW-RE0151-22	01/03/2022	21/04/2022	Valid until 21 Apr 22
NE/2015/02	GW-RE0228-22	22/03/2022	21/09/2022	Valid
NE/2013/02	GW-RE0237-22	17/03/2022	16/09/2022	Valid
	GW-RE0279-22	29/03/2022	23/05/2022	Valid
NE/2017/01	GW-RE1100-21	10/11/2021	02/05/2022	Valid
NE/2017/02	GW-RE0047-22	27/01/2022	30/04/2022	Valid
NE/2017/07	GW-RE0304-22	31/03/2022	30/07/2022	Valid
Marine Dumpi	ng Permit			
NE/2017/01	EP/MD/21-011	N/A	N/A	N/A

## Summary of EM&A Requirements

- 2.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the Project EIA Report.
- 2.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 10** of this report.
- 2.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in the reporting month.

# 3. AIR QUALITY

## **Monitoring Requirements**

3.1 According to EM&A Manual of the Project, 1-hour and 24-hour TSP monitoring are required to monitor the air quality. For regular impact monitoring, a sampling frequency of at least once in every six days shall be undertaken at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

3.2 Six designated monitoring stations were selected for air quality monitoring programme. **Table 3.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 <sup>(1)</sup>	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(A) <sup>(2) (*)</sup>	Cha Kwo Ling Public Cargo Working Area Administrative Office	Rooftop (3/F)
AM5(A) <sup>(*)</sup>	Tseung Kwan O DSD Desilting Compound	Ground Level
AM6(A) <sup>(*)</sup>	Park Central, L1/F Open Space Area	1/F

Table 3.1Locations for Air Quality Monitoring

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

<sup>(\*)</sup> Air quality monitoring at designated station AM4(24-hr TSP), AM5 and AM6 was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only), AM5(A) and AM6(A) respectively.

# **Monitoring Equipment**

- 3.3 High Volume Samplers (HVS) were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined periodically by HVS to check the validity and accuracy of the results measured by direct reading method.
- 3.4 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is re-calibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**.
- 3.5 **Table 3.2** summarizes the equipment to be used in the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

able 5.2 All Quanty Monitoring Equipment					
Equipment	Model and Make	Quantity			
Calibrator	TISCH Model: TE-5025A	1			
	Sibata Model No.: LD-3B / LD-5R	5			
1-hour TSP Dust Meter	Met One Instruments Model No.: AEROCET-831	0			
	Handheld Particle Counter Hal-HPC300 / Hal-HPC301	0			
UVC Complet	TISCH Model: TE-5170	1			
HVS Sampler	GMW Model: GS2310	5			
	Davis Weather Monitor II, Model no. 7440	1			
Wind Anemometer	Davis Weather Stations, Vantage Pro 2, Model No. 6152CUK	0			

#### Table 3.2Air Quality Monitoring Equipment

#### **Monitoring Parameters and Frequency**

3.6 **Table 3.3** summarizes the monitoring parameters, monitoring period and frequencies of air quality monitoring.

Table 3.3	Frequency	and Parameters of Air Quality Monitoring	
-----------	-----------	--	--

Monitoring Stations	Parameter	Frequency
AM1, AM2, AM3, AM4, AM5(A) and AM6(A)	1-hour TSP	3 times per 6 days
AM1, AM2, AM3, AM4(A), AM5(A) and AM6(A)	24-hour TSP	Once per 6 days

## **Monitoring Methodology**

#### **1-hour TSP Monitoring**

Measuring Procedures

3.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Model LD3 / LD3B / LD5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

## (AEROCET-531)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Remove the red rubber cap from the AEROCET-531 inlet nozzle.
- Turn on the power switch that is located on the right side of the AEROCET-531.
- On power up the product intro screen is displayed for 3 seconds. The intro screen displays the product name and firmware version.
- Then the main counter screen will be displayed.
- Press the START button. Internal vacuum pump start running. After 1 minute the pump will stop and the  $0.5\mu m$  and  $5\mu m$  channels will show the cumulative counts of particles larger than  $0.5\mu m$  and  $5\mu m$  per cubic foot.
- The AEROCET-531 is now checked out and ready for use.
- To switch off the AEROCET-531 power to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, and display value and site condition were recorded during the monitoring period.

#### (Equipment: Hal Technology; Model no. Hal-HPC300 / Hal-HPC301)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 3.8 The following maintenance/calibration is required for the direct dust meters:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

- 3.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 3.10 The positioning of the HVS samplers are as follows:
  - a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
  - no two samplers shall be placed less than 2 meter apart

- the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
- a minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
- a minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- no furnace or incinerator flue is nearby;
- airflow around the sampler is unrestricted;
- the sampler is more than 20 metres from the dripline;
- any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- a secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 3.11 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between  $1.1 \text{ m}^3/\text{min.}$  and  $1.4 \text{ m}^3/\text{min.}$ ) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 3.12 For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- 3.13 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 3.14 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centred with the stamped number upwards, on a supporting screen.
- 3.15 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 3.16 The shelter lid was closed and secured with the aluminium strip.
- 3.17 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 3.18 After sampling, the filter was removed and sent to the HOKLAS laboratory (ALS Hong Kong) for weighing. The elapsed time will be also recorded.
- 3.19 Before weighing, all filters was equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 3.20 The following maintenance/calibration is required for the HVS:
  - The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking will be made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers will be calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 3.21 No Action/Limit Level exceedance was recorded for 1-hour TSP monitoring.
- 3.22 No Action and no Limit Level exceedance was recorded for 24-hour TSP monitoring.
- 3.23 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop of Yau Lai Estate Bik Lai House (41/F). The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 3.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 3.25 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 5.4 Major Dust Source	te dui ing Ali Quanty Monitol ing
Station	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road
AM2 – Sai Tso Wan Recreation Ground	N/A
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office	Road Traffic at Cha Kwo Ling Road
AM5(A) - Tseung Kwan O DSD Desilting Compound	Vehicle Movement within the Desilting Compound
AM6(A) - Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road

 Table 3.4
 Major Dust Source during Air Quality Monitoring

## 4. NOISE

## **Monitoring Requirements**

4.1 According to EM&A Manual of the Project, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

4.2 Noise monitoring was conducted at 8 designated monitoring stations (CM1, CM2, CM3, CM4, CM5, CM6(A), CM7(A), CM8(A) in the reporting period. Table 4.1 and Figure 3 show the locations of these stations.

Monitoring Stations	Locations	Location of Measurement
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)
CM6(A)*	Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores	Ground Level
CM7(A)*	Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores	Ground Level
CM8(A)*	Park Central, L1/F Open Space Area	1/F

 Table 4.1
 Noise Monitoring Stations

Remarks:

\* Noise monitoring at designated station CM6, CM7 & CM8 was rejected by the premise owners. Therefore, baseline and impact noise monitoring works were carried out at alternative noise monitoring stations CM6(A), CM7(A) and CM8(A) respectively.

## **Monitoring Equipment**

4.3 Integrating Sound Level Meter was used for impact noise monitoring. The meters are Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 4.2** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix B**.

 Table 4.2
 Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Sound Lough Mator	SVAN 957/ 959 / 979	5
Integrating Sound Level Meter	BSWA308 SLM	2
	SV30A	0
Calibrator	Brüel & Kjær 4231	0
	ST-120	1

4.4 **Table 4.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**. Additional weekly impact monitoring are carried out for evening time (1900 – 2300 hours) for monitoring stations CM1, CM2, CM3 & CM6(A) and night-time (2300 – 0700 hours) for monitoring stations CM1, CM2 & CM3.

Monitoring Stations	Parameter	Period	Frequency	Measurement
CM1				Façade
CM2	$\begin{array}{c} L_{10}(30 \text{ min}) \\ dB(A) \\ L_{90}(30 \text{ min}) \\ dB(A) \\ L_{eq}(30 \text{ min}) \\ dB(A) \end{array}$			Façade
CM3				Façade
CM4		0700-1900 hrs on normal weekdays		Façade
CM5		normai weekdays		Façade
CM6(A)			Once per week	Free Field
CM7(A)	()			Free Field
CM8(A)				Façade
CM1	L <sub>10</sub> (5 min)			Façade
CM2	dB(A)	1900 – 0700 hrs on normal weekdays		Façade
CM3	$\begin{array}{c} L_{90}(5 \text{ min}) \\ dB(A) \end{array}$			Façade
CM6(A)	L <sub>eq</sub> (5 min) dB(A)	1900 – 2300 hrs on normal weekdays		Free Field

 Table 4.3 Frequency and Parameters of Noise Monitoring

## Monitoring Methodology and QA/QC Procedure

- 4.5 The monitoring procedures are as follows:
  - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
  - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
  - The battery condition was checked to ensure the correct functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time was set as follows:
    - frequency weighting: A
    - time weighting : Fast
    - measurement time : 30 minutes
  - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement will be more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
  - At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  was recorded. In addition, noise sources was recorded on a standard record sheet.
  - Noise monitoring will be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring was provided to ensure sufficient data would be obtained.

## Maintenance and Calibration

- 4.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 4.7 The sound level meter and calibrator was checked and calibrated at yearly intervals.
- 4.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 4.9 No Limit Level exceedance during daytime was recorded due to monitoring results in this reporting month. No project-related Action/ Limit level exceedances for evening/night-time construction noise monitoring was recorded.
- 4.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 4.11 The major noise source identified at the noise monitoring stations are shown in **Table 4.4**.

able 4.4 Major Molse Source during Molse Molletoring				
Monitoring Stations	Locations	Major Noise Source		
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza		
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza		
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza		
CM4	Tin Hau Temple, Cha Kwo Ling	Road Traffic at Cha Kwo Ling Road		
CM5	CCC Kei Faat Primary School, Yau Tong	Road Traffic at Yau Tong Road		
CM6(A)	Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores	Road Traffic at O King Road near Ocean Shores		
CM7(A)	Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores	Road Traffic at Tong Yin Street		
CM8(A)	Park Central, L1/F Open Space Area	Road Traffic at Po Yap Road		

 Table 4.4
 Major Noise Source during Noise Monitoring

4.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured  $L_{eq}$  – Baseline  $L_{eq}$  = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 4.5**, **4.6 and 4.7**.

Station	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	- 75
CM4	62.0	
CM5	68.2	70*
CM6(A)	61.9	
CM7(A)	58.3	75
CM8(A)	69.1	

# Table 4.6Baseline Noise Level and Noise Limit Level for Monitoring Stations<br/>(Evening-time & Daytime (Holiday))

Station	Baseline Noise Level, dB (A) (Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime (0700-1900 hrs))	Noise Limit Level, dB (A) (Evening time on all days (1900-2300 hrs) and Holidays (including Sundays) during daytime (0700-1900 hrs))
CM1	64.4	
CM2	62.2	70
CM3	64.7	
CM6(A)	60.2	65 <sup>1</sup>
1. ASR B was add	opted according to the EIA as traffic in the surrounding area	has not been changed.

# Table 4.7Baseline Noise Level and Noise Limit Level for Monitoring Stations<br/>(Night-time)

Station	Baseline Noise Level, dB (A) (Night-time (2300 – 0700 hrs)	Noise Limit Level, dB (A) (Night-time (2300 – 0700 hrs)
CM1	14-day baseline monitoring results for the	
CM2	time period of impact measurement at each	55
CM3	station would be adopted	

# 5. WATER QUALITY

## **Monitoring Requirements**

Groundwater Quality

5.1 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

## Marine Water Quality

- 5.2 Marine water quality monitoring was conducted three times per week at the designated monitoring stations. Monitoring took place two times per monitoring day during mid ebb and mid flood tides at three depths (1 meter from surface, mid depth and 1 meter from the bottom). For Tseung Kwan O Salt Water Intake (i.e. Station M6), water sampling and in-situ measurements was taken at the vertical level where the water abstraction point of the intake is located (i.e. approximately mid-depth level). If the water depth is less than 6m, the mid-depth measurement may be omitted. If the depth is less than 3m, only the mid-depth measurements need to be taken.
- 5.3 Duplicate in-situ measurements (Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity) and water samples (suspended solids (SS)) at each depth were monitored in accordance with the requirements in the EM&A Manual. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides were not less than 0.5m.
- 5.4 According to the Environmental Review Report (ERR) for Variations of Environmental Permit (Ref: C45-03), water quality monitoring and audit programme was implemented for monitoring of oxygen depletion (e.g. Dissolved Oxygen (DO) level) in this embayed waters during the period when the fully enclosed barrier is installed. A "Proposal for Water Quality Monitoring in Temporary Marine Embayment" has been submitted to EPD in July 2017 to propose the monitoring frequency, parameter, location, etc. EPD has no further comment on the Proposal. Since January 2020, the cofferdam has been partially removed and the seawater is no longer enclosed. Therefore, no embayment water quality monitoring is required.

## Groundwater Level Monitoring (Piezometer Monitoring)

5.5 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. The monitoring commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. No monitoring was conducted in the reporting month.

## **Monitoring Locations**

## Marine Water Quality

5.6 A total of twelve monitoring stations are designated for the water quality monitoring program according to EM&A Manual. One additional monitoring station (W1) is designated for monitoring of oxygen depletion in the embayed waters during the period when the fully enclosed barrier is installed. In addition, an extra monitoring station (W2) was set up in December 2021 for post-reclamation marine water monitoring. The locations are also summarized in **Table 5.2**. Their locations shown on **Figure 5** with the exception of W2, which was presented in **Figure 9**.

Monitoring	Descriptions	Coordinates	
Stations	Descriptions	Easting	Northing
M1	Junk Bay Coral Site – Junk Bay near Chiu Keng Wan	844255	817565
M2	Junk Bay Coral Site – Junk Bay	844076	817087
M3	Junk Bay Coral Site – Junk Island	844491	817890
M4	Junk Bay Coral Site – Chiu Keng Wan	843209	816416
M5	Junk Bay Coral Site – Fat Tong Chau	845463	815769
M6	Tseung Kwan O Salt Water Intake	845512	817442
C1	Control Station – Southeast	844696	814773
C2	Control Station – Northwest	842873	816014
G1	Gradient Station	844418	817560
G2	Gradient Station	844290	817384
G3	Gradient Station	844488	817735
G4	Gradient Station	844967	817551
W2	Embayed Area formed by TKO-LT Tunnel Reclamation	844313	817801

 Table 5.2
 Marine Quality Monitoring Stations

# **Monitoring Equipment**

5.7 For in-situ monitoring, a multi-parameter meter was used to measure Dissolved oxygen (DO) concentration, DO saturation (DO %), pH, temperature and turbidity. A sampler was used to collect water samples for laboratory analysis of SS, BOD<sub>5</sub>, TOC, Total Nitrogen, Ammonia-N and Total Phosphate.

Dissolved Oxygen (DO) and Temperature Measuring Equipment

- 5.8 The instrument for measuring dissolved oxygen and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use DC power source. It was capable of measuring:
  - a dissolved oxygen level in the range of 0-20 mg/L and 0-200% saturation; and
  - a temperature of 0-45 degree Celsius.
- 5.9 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 5.10 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.11 Salinity compensation was built-in in the DO equipment.

#### <u>Turbidity</u>

5.12 Turbidity was measured in-situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not be less than 25m in length.

## <u>pH</u>

5.13 The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

#### Water Depth Detector

5.14 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

#### Water Sampler

5.15 Water samples collected for laboratory analysis were stored in high density polythene bottles sample containers, with appropriate preservatives added. All sampling bottles were labelled (waterproof) with the sampling date and time, sample lot number and sampling location reference number to avoid mishandling.

#### Sample Container and Storage

5.16 Following collection, water samples for laboratory analysis were stored in high density polythene bottles, with preservative appropriately added where necessary. They will be packed in ice (cooled to 4°C without being frozen), delivered to the laboratory and analysed as soon as possible.

#### Calibration of In-Situ Instruments

- 5.17 All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring.
- 5.18 For the on-site calibration of field equipment, the BS 1427:1993, "Guide to Field and on-site test methods for the analysis of waters" was observed.
- 5.19 Before each round of monitoring, a zero check in distilled water was performed with the turbidity probe. The probe was then be calibrated with a solution of known NTU.
- 5.20 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment was also made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 5.21 **Table 5.3** summarizes the equipment used in the water quality monitoring program. Copies of the calibration certificates of the equipment are shown in **Appendix B**.

usio ole - Hutor Quanty Homotoring Equipment			
Equipment	Model and Make	Qty.	
Water Sampler	Kahlsico Water-Bottle Model 135DW 150	1	
	YSI 6820-C-M	0	
Multi-parameter Water Quality System	Aquaread AP-2000-D	0	
Quality System	YSI EXO1 Multiparameter Sondes	1	
Monitoring Position Equipment	"Magellan" Handheld GPS Model GPS-320	1	
Water Depth Detector	Fishfinder 140	1	

 Table 5.3
 Water Quality Monitoring Equipment

## **Monitoring Parameters and Frequency**

5.22 **Table 5.4** summarizes the monitoring parameters, monitoring period and frequencies of the water quality monitoring in the reporting period.

Monitoring Stations	Parameters, unit	Depth	Frequency		
Marine Water Quality					
M1 M2 M3 M4 M5 M6 C1 C2 G1 G2 G3 G4	<u>In-situ:</u> Dissolved oxygen (DO) concentration, DO saturation, turbidity, pH, temperature and salinity <u>Laboratory Testing:</u> Suspended Solids (SS)	<ul> <li>M1-M5, C1-C2, G1- G4</li> <li>3 water depths: 1m below water surface, mid-depth and 1m above sea bed.</li> <li>If the water depth is less than 3m, mid- depth sampling only.</li> <li>If the water depth is less than 6m, omit mid-depth sampling. <u>M6</u></li> <li>at the vertical level where the water abstraction point of the intake is located(i.e. approximately mid- depth level)</li> </ul>	3 days per week / 2 per monitoring day (1 for mid-ebb and 1 for mid- flood)		
W2	<u>In-situ:</u> Dissolved oxygen (DO), pH, temperature and salinity	<ul> <li>3 water depths: 1m below water surface, mid-depth and 1m above sea bed.</li> <li>If the water depth is less than 3m, mid- depth sampling only.</li> <li>If the water depth is less than 6m, omit mid-depth sampling.</li> </ul>	Once per month		

Table 5.4Water Quality Monitoring Parameters and Frequency

## Monitoring Methodology

#### Marine Water Quality

- 5.23 The monitoring stations were accessed using survey boat by the guide of a hand-held Global Positioning System (GPS). The depth of the monitoring location was measured using depth meter in order to determine the sampling depths. Afterwards, the probes of the in-situ measurement equipment was lowered to the predetermined depths (1 m below water surface, mid-depth and 1 m above seabed) and the measurements was carried out accordingly. The in-situ measurements at predetermined depths was carried out in duplicate. In case the difference in the duplicate in-situ measurement results was larger than 25%, the third set of in-situ measurement would be carried out for result confirmation purpose.
- 5.24 Water sampler was lowered into the water to the required depths of sampling. Upon reaching the pre-determined depth, a messenger to activate the sampler was then released to travel down the wire. The water sample was sealed within the sampler before retrieving. At each station, water samples for SS at three depths (1 m below water surface, mid-depth and 1 m above seabed) were collected accordingly. Water samples were stored in a cool box and kept at less than 4°C but without frozen and sent to the laboratory as soon as possible.

## Laboratory Analytical Methods

5.25 The testing of all parameters were conducted by ALS Hong Kong (HOKLAS Registration No.083) and comprehensive quality assurance and control procedures in place in order to ensure quality and consistency in results. The testing method and limit of reporting are provided in **Table 5.5**.

Parameters (Unit)	Proposed Method	Reporting Limit	Detection Limit
SS (mg/L)	APHA 2540 D	0.5 mg/L $^{(1)}$	0.5 mg/L
BOD <sub>5</sub> (mg O <sub>2</sub> /L)	APHA 19ed 5210B	2 mg O <sub>2</sub> /L	
TOC (mg-TOC/L)	In-house method SOP020 (Wet Oxidation)	1 mg-TOC/L	
Total Nitrogen (mg/L)	In-house method SOP063 (FIA)	0.6 mg/L	
Ammonia-N (mg NH <sub>3</sub> -N/L)	In-house method SOP057 (FIA)	0.05 mg NH <sub>3</sub> -N/L	
Total Phosphorus (mg-P/L) <sup>(2)</sup>	In-house method SOP055 (FIA)	0.05 mg-P/L	

 Table 5.5
 Methods for Laboratory Analysis for Water Samples

Note:

1) Limit of Reporting is reported as Detection Limit for non-HOKLAS report.

2) Parameter Total Phosphorus represents the laboratory testing for total phosphate content in water which is the sum of all three forms of phosphates in water.

## **QA/QC Requirements**

Decontamination Procedures

5.26 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

#### Sampling Management and Supervision

- 5.27 Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.28 QA/QC procedures as attached in **Appendix J** are available for the parameters analysed in the HOKLAS-accredited laboratory, ALS Hong Kong.

#### **Results and Observations**

Groundwater Quality Monitoring

5.29 Monitoring of groundwater quality had been suspended since October 2019. (Details refer to Section 5.1)

#### Marine Water Quality Monitoring

- 5.30 Marine water monitoring results and graphical presentations are shown in **Appendix I**. Other relevant data was also recorded, such as monitoring location / position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.
- 5.31 Calculated Action and Limit Levels for Marine Water Quality is presented in AppendixI. There were seventeen (17) Action Level and fifty-one (51) Limit Level exceedances recorded in Monitoring Stations (M) during marine water quality monitoring.
- 5.32 The monitoring result for post-reclamation marine water quality monitoring is present in **Appendix W**. No action or limit level of dissolved oxygen is recorded in the reporting month.
- 5.33 Exceedances of turbidity and suspended solid were recorded on from various monitoring stations non-specifically among all stations including the control stations. Investigations over April 2022 showed that the range of SS levels recorded in April 2022 remained consistent with the records in recent months. All Contractor is reminded to strictly follow the approved drainage plan and clear drainage regularly. In particular, all drainage shall be checked and cleared after heavy rainstorm as sediments may accumulate along pipes and culverts. Further details can be found in **Appendix K**.
- 5.34 Silt curtain inspections are carried out before the commencement of the construction works every day and diving surveys are also conducted once a week to inspect the silt curtain below the water level. The inspection report are verified by both the RE and the diving specialist and the records are reviewed weekly during the site audits.

Groundwater Level Monitoring (Piezometer Monitoring)

- 5.35 Daily piezometer monitoring at any time of the day shall be carried throughout the whole period when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan.
- 5.36 Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. As the construction activity was 120m away from the piezometer gate, no monitoring was conducted in this reporting month.

#### Mitigation Measures Adopted by Contractors for Surface runoff Prevention

5.37 During dry season, the Contractors have maintained the mitigation measures adopted on Site, in order to prevent surface run-off and muddy water from discharging to the public areas. The mitigation measures adopted by each Contract are summarised below:

#### <u>NE2015/01</u>

- 5.38 At Lam Tin Side, the Site drainage systems are divided into two parts, namely the site formation and tunnel site drainage which includes:
  - 1. Site formation drainage system collects surface run-off from open excavation areas including slope works and flows naturally to the lowest point in the Site, where they are pumped to the wetseps and sedimentation tank for treatment near LTI site entrance before they are discharged to the designated discharge point.
  - 2. Tunnel drainage system collects surface run-off from the tunnel which are then pumped to the sedimentation tanks near tunnel adit, where three sets of wetseps and sedimentation tanks were set up. The treated water will be discharged to designated discharge point near the Eastern Harbour Crossing (EHC) area.
- 5.39 At Eastern Harbour Crossing (EHC), two sets of wetseps and sedimentation tanks are set up on site. The wastewater will flow to the lowest catchpit by gravity, which are then pumped to wetseps for wastewater treatment. The sandbags/bunds are also set up at the vehicle entrance to surface run-off from the Site.
- 5.40 At Tseung Kwan O (TKO), the surface run-off from the slope are directed to the lowest point at cavern via the permanent drainage, which are then pumped to the sedimentation tanks for wastewater treatment via temporary pipes. The treated water will be discharged at designated discharge points. The wetseps and sedimentation tanks are provided under the BMCPC bridge and at the two sides of marine working platform. Water from natural stream will also be diverted to existing drainage to avoid overloading the capacity of the wastewater treatment system. The reservoir on the right side of marine working platform will be enlarged to cater for higher water storage demands. During heavy rainfall, the water stored at the exit of the tunnel shall be pumped into the sedimentation tanks on the right.

#### <u>NE2015/02</u>

5.41 The exposed sloped area at Portion 9 has been covered with geotextile or tarpaulin to avoid surface run-off. Since March 2021, the stormwater at Portion IX, VIII, VII, VI, II and I will be collected towards to the sedimentation tanks at the edge of site boundary.

- 5.42 Certain amount of stormwater received in Portion 9 will be directed and pumped via the flex tube and sump towards the water treatment system and the approved discharge points (as shown in **Appendix V**). Water generated from Portion VI and V and some water in Portion IX are treated via storage tanks and sedimentation tanks and discharged into approved discharge points (manholes of DN2100 Drain and Area Z).
- 5.43 The peripheral open U-channel are also provided along the site boundary, which shall be directed to the storage tank and WetSep for treatment in Area A.
- 5.44 Regular cleaning depending on site conditions are provided for the WetSep at Area A and Z; and the storage tanks and sedimentation tanks at Area A. The water treated by the sedimentation tank and the wetsep shall be discharged towards the designated discharge point. Quality of the effluent are also monitored regularly.

## <u>NE2017/02</u>

- 5.45 Existing manholes are covered with sandbags and geotextiles to avoid surface run-off from entering the channels.
- 5.46 Stockpiles are covered with tarpaulin to avoid surface run-off.
- 5.47 Concrete blocks and sandbags are placed along the periphery of the site boundary to avoid surface run-off.
- 5.48 Stormwater within the site enters the excavated area and flow naturally into the sump due height difference. The stormwater collected in the sump shall be pumped into the sedimentation tank where the run-off is treated before discharging into the designated discharge point.

## <u>NE2015/03</u>

- 5.49 The existing manhole cover are covered with geotextile to prevent muddy water from entering the existing U-channels along the side of Po Shun Road. Manhole inspection are carried out by taking silt measurement regularly in case if silt enters the channel, and silt shall be removed from the manhole if silt were found.
- 5.50 Sandbags were placed at the periphery of the site along the hoarding to prevent surface runoff from escaping the site.
- 5.51 Exposed slopes are covered with tarpaulin to prevent surface run-off.
- 5.52 The surface run-off shall be pumped into the sedimentation tank where they are treated before entering the designated discharge points.

## <u>NE2017/01</u>

5.53 Temporary peripheral open U-channels and sumps are provided for collecting the stormwater, which are pumped and directed towards the sedimentation tank for treatment. The treated water shall be directed to the designated discharge point.

## 6. ECOLOGY

### **Post-Translocation Coral Monitoring**

- 6.1 Post-translocation monitoring survey is recommended in the EM&A Manual to audit the success of coral translocation. Information gathered during each post-translocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.
- 6.2 Under Contract No. NE/2015/01 and NE/2015/02, a total of 14 and 29 coral colonies were tagged and translocated respectively from the Donor Site to the Recipient Site in November 2016. Ten (10) corals at the Recipient Site were also tagged by each Contract as reference for post-translocation monitoring.
- 6.3 The post-translocation coral monitoring shall be conducted once every 3 months after completion for a period of 12 months. Location of post-translocation coral monitoring is shown in **Figure 7**. The fourth post-translocation coral monitoring was carried out on 07 November 2017. No further monitoring is required.

# 7. CULTURAL HERITAGE

# **Monitoring Requirement**

- 7.1 According to the EP Conditions and EM&A Manual, monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be applied on the Cha Kwo Ling Tin Hau Temple. Construction works less than 100m from the Cha Kwo Ling Tin Hau temple commenced on 8 May 2017.
- 7.2 As stated in the "*Built Heritage Mitigation Plan*" for this Project, during the period of the construction works conducted within 100m from the Cha Kwo Ling Tin Hau Temple, monitoring on settlement and tilting will be conducted once a day for the Cha Kwo Ling. Monitoring of vibration will be conducted during blasting at Cha Kwo Ling area once a day. When there is no blasting to be conducted at the area, vibration monitoring at the Cha Kwo Ling Tin Hau Temple will be conducted once per day when there are piling works or rock breaking works within the 100m from the Cha Kwo Ling Tin Hau Temple.

## **Monitoring Locations**

7.3 One vibration monitoring point and three building settlement monitoring points were proposed for monitoring of the cultural heritage. The building settlement markers were placed on the wall on three sides of the Temple, except the front, of the Cha Kwo Ling Tin Hau Temple and the vibration monitoring point is located within the Cha Kwo Ling Tin Hau Temple. Monitoring Location is shown in **Figure 8**.

## **Monitoring Equipment**

- 7.4 Building settlement is measured via a settlement marker attached to the wall of Cha Kwo Ling Tin Hau Temple by adhesive tape.
- 7.5 Vibration monitoring was conducted by using vibrographs: Minimate Plus manufactured by Instantel. These vibrographs will be calibrated annually and its performance follows the requirements given in the "*Guidance Note on Vibration Monitoring*" (GN-VM) issued by the Civil Engineering and Development Department, which is based on the Performance Specification for Blasting Seismographs by International Society of Explosive Engineers (ISEE (2000)).
- 7.6 **Table 7.1** summarizes the equipment employed by the Contractor for cultural heritage monitoring. Copies of calibration certificates are attached in **Appendix B**.

Equipment Manufacturer and Model		Quantity
Digital Level for tilting	Leica LS15	1
Digital Level for titting	Serial No.: 701141	1
Digital Colinar for tilting	Mitutoyo CD-6" ASX	1
Digital Caliper for tilting	Serial No.: A17047921	1
iCivil-1011 Inclinometer	iCivil-1011 Inclinometer	2
for building settlement	Serial No.: HK110118 / HK110120	2
Vibro groups for vibration	MiniMate Plus / MicroMate	
Vibrographs for vibration monitoring	manufactured by Instantel	33
monitoring	Model No.: 716A0403 / 721A2501	

 Table 7.1
 Cultural Heritage Monitoring Equipment

# Monitoring Methodology

7.7 Vibrograph (velocity seismograph) was deployed at each monitoring station to measure and record the PPV and amplitude of ground motion in three mutually perpendicular directions. Vibration monitoring equipment fulfils the requirements stated in the Government guidelines and is calibrated to HOKLAS standards. Each monitoring would not be more than 10 minutes. Settlement monitoring should be conducted by surveyors manually.

## Alert, Alarm and Action Levels

7.8 The Alert, Alarm and Action (AAA) Levels are given in **Table 7.2**.

able 7.2 AAA Devels for Monitoring for Cultural Heritage			
Parameter	Alert Level	Alarm Level	Action Level
Vibration	ppv: 4.5 mm/s	ppv: 4.8 mm/s	ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm
Building Settlement Markers	6mm	8mm	10mm
Building Tilting <sup>(1)</sup>	1:2000	1:1500	1:1000

 Table 7.2
 AAA Levels for Monitoring for Cultural Heritage

Remarks:

(1) Building tilting measurement was replaced by building settlement point measurement. The tilting can be calculated by the ratio of the maximum settlement difference between 2 points and the distance between the 2 points.

## Results

7.9 In the reporting month, cultural heritage monitoring was carried out by the Contractor at the aforesaid location on 26 occasions. No AAA Level exceedance was recorded in the reporting month. The monitoring results are presented in **Appendix T**.

# Mitigation Measures for Cultural Heritage

- 7.10 According to Condition 3.6 of the EP (EP No.: EP-458/2013/C), to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.
- 7.11 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

# 8. LANDSCAPE AND VISUAL IMPACT REQUIREMENTS

- 8.1 Landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 8.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Implementation Schedule and Recommended Mitigation Measures" (shown in **Appendix N**). The summaries of observations and recommendations related to landscape and visual impacts, if any, are shown in **Appendix L**.
- 8.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.

# 9. LANDFILL GAS MONITORING

## **Monitoring Requirement**

- 9.1 In accordance with the EM&A Manual, monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. This section presents the results of landfill gas measurements performed by the Contractor. **Appendix A** shows the Limit Levels for the monitoring works.
- 9.2 The "Landfill Gas Monitoring Proposal", including the monitoring programme and detailed actions, is submitted to the EPD for approval. Details of monitoring in this Proposal is in line with the monitoring requirements stipulated in the EM&A Manual.

## **Monitoring Parameters and Frequency**

- 9.3 Monitoring parameters for Landfill gas monitoring include Methane, Carbon dioxide and Oxygen.
- 9.4 According to the implementation schedule and recommended mitigation measures of the EM&A Manual, measurements of the following frequencies should be carried out:

Excavations deeper than 1m

- at the ground surface before excavation commences;
- immediately before any worker enters the excavation;
- at the beginning of each working day for the entire period the excavation remains open; and
- periodically throughout the working day whilst workers are in the excavation.

Excavations between 300mm and 1m deep

- directly after the excavation has been completed; and
- periodically whilst the excavation remains open.

For excavations less than 300mm deep

• monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person

## **Monitoring Locations**

- 9.5 Monitoring of oxygen, methane and carbon dioxide was performed for excavations at 1m depth or more within the Consultation Zone. In this reporting month, the area required to be monitored for landfill gas are shown below and **Figure 6** shows the landfill gas monitoring locations.
  - Excavation Locations : Portion III
  - Manholes and Chambers : N/A
  - $\blacktriangleright \qquad \text{Relocation of monitoring wells} \qquad : N/A$
  - Any other Confined Spaces : N/A

## Monitoring Equipment noise mitigation

9.6 **Table 9.1** summarizes the equipment employed by the Contractor for the landfill gas monitoring.

Т	Cable 9.1       Landfill Gas Monitoring Equipment		
	Equipment	Model and Make	Quantity
		ALTAIR 5X	
	Portable gas detector	Multigas Detector	1
		(Serial No. 137333)	

## **Results and Observations**

9.7 In the reporting month, landfill gas monitoring was carried out by the Contractor at the aforesaid locations on 130 occasions. No Limit Level exceedance for landfill gas monitoring was recorded in the reporting month. The monitoring results are provided in **Appendix R**. Copies of calibration certificates are attached in **Appendix B**.

## **10. ENVIRONMENTAL AUDIT**

## Site Audits

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix L**.
- 10.2 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting month as shown in below:
  - Contract No. NE/2015/01: 6, 13, 20, 27
  - Contract No. NE/2015/02: 7, 15, 21, 28
  - Contract No. NE/2017/01: 7, 15, 21, 28
  - Contract No. NE/2017/02: 7, 15, 21, 28
  - Contract No. NE/2017/06: 7, 15, 21, 28
  - Contract No. NE/2017/07: 6, 13, 20, 27
- 10.3 Monthly joint site inspection with the representative of IEC was conducted for NE/2015/01 and NE/2017/07 on 20 April 2022, while NE/2015/02, NE/2017/01, NE/2017/02 and NE/2017/06 were conducted on 28 April 2022.
- 10.4 The EM&A programme of Contract No. NE/2015/03 had been terminated on 21 April 2020 under the approval of EPD.

## **Implementation Status of Environmental Mitigation Measures**

- 10.5 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Implementation Schedule and Recommended Mitigation Measures is provided in **Appendix N**.
- 10.6 During site inspections in the reporting month, no non-compliance was recorded on reporting month. The observations and recommendations made during the audit sessions are summarized in **Appendix L**.

# 11. WASTE MANAGEMENT

- 11.1 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Inert C&D waste includes soil, broken rock, broken concrete and building debris, while non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. Marine sediment shall be expected from excavation and dredging works of this Project.
- 11.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix P**.
- 11.3 The Contractors are advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in the approved EM&A Manual and waste management plans shall be fully implemented. The status of implementation of waste management and reduction measures are summited in **Appendix N**.

## **12. ENVIRONMENTAL NON-CONFORMANCE**

### **Summary of Exceedances**

- 12.1 No Limit Level exceedance of noise was recorded due to the monitoring results in the reporting month. Eight (8) Action Level exceedances of construction noise were recorded in the reporting month.
- 12.2 No Limit Level exceedance of air quality was recorded in the reporting month. No Action Level exceedance of air quality monitoring was recorded in the reporting month.
- 12.3 Seventeen (17) Action Level and Fifty-one (51) Limit Level exceedances were recorded in Monitoring Stations (M) during marine water quality monitoring.
- 12.4 No Action and Limit Level exceedances were recorded for W2 during the post-reclamation marine water quality monitoring.
- 12.5 Actions carried out in accordance with the Event and Action Plans in **Appendix M** are presented in **Appendix K** Summary of Exceedance.

### **Summary of Environmental Complaint**

12.6 Eight (8) environmental complaints were received in the reporting month. The Cumulative Complaint Log is presented in **Appendix O**. The investigation status and result is also reported in **Appendix O**.

#### Summary of Environmental Summon and Successful Prosecution

12.7 No notification of summon or successful environmental prosecution was received in this reporting period. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix O**.

# **13. FUTURE KEY ISSUES**

- 13.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 13.2 Major site activities to be undertaken for the next reporting period are summarized in **Table 13.1**.

Contract No. and	Site Activities	e for Site Activities in the next Repo	Key Environmental
Project Title	Sive 1100 (1100) (1100 (1100 )		Issues *
NE/2015/01 - Tseung	Lam Tin	1)EHC2 U-Trough & Noise Enclosure	(A) / (B) / (C) / (D) / (E) /
Kwan O – Lam Tin	Interchange	2)EHC7 U-Trough	(A) / (B) / (C) / (D) / (E) / (G)
Tunnel – Main Tunnel	Interenange	3)Site Formation Area 1G1 & 1G2 & 5	(0)
and Associated Works		4)Site Formation Area 2	
and Associated Works		5)Site Formation Slope Stabilization	
		6)Site Formation Retaining Wall	
		7)Administration Building	
		8)West Ventilation Building	
		9)Bridge Construction	
		10)CKLR Underground Utilities	
		11)Underpass S01	
		12)Landscape Deck & Noise Cover	
		13)LTI Drainage	
		14)Road EHC4 Site Formation Works	
	Main Tunnel	15)Main Tunnel Lining Works	(B)
	Wall Fuller	16)Branch Tunnel Lining Works	
		17)S02_2 Excavation & Lining	
		18)Tunnel E&M Works	
	ТКО	19)Bridge Construction	(A) / (C) / (D) / (E) / (F) /
	Interchange	20)East Ventilation Building	(I)
	8-	21)Underground Utilities / Drainage	(-)
		Works	
		22)Slope Stabilization Works	
NE/2015/02 - Tseung	1) Sloping sea	awall construction	
Kwan O – Lam Tin	2) Construction	on of U-trough at CH821 – CH105	
Tunnel – Road P2 and	3) Construction	on of Underpass at CH105 – CH318	
Associated Works	4) Construction	on of seawall coping	
	5) Construction	on of road P2 and SR2	
	6) Backfilling	g at U-Trough A S200/300/400	
	7) Asphalt la		
NE/2015/03 - Tseung		works under the contract had been	
Kwan O – Lam Tin		cember 2019. Materials are being removed	
Tunnel – Northern	from works area.		
Footbridge			
NE/2017/01 – Tseung	1) Installation of		
Kwan O Interchange		of Concrete Profile barrier	
and Associated Works	3) Grouting Wo		
	4) Installation of Road Drainage and Drain Pipe		
NE /2017/02 E		net and road marking	+
NE/2017/02 –Tseung	1) Inspection pit excavation and utility diversion works		
Kwan O - Lam Tin		n of drainage and watermain	
Tunnel - Road P2/D4	3) Asphalt Pavi		
and Associated Works		se and Lift Shalt Construction	
	5) Road Works		

Table 13.1 Summa	y Table for Site Activities in the next Reporting Period
------------------	--

Monthly EM&A Report for April 2022

Contract No. and	Site Activities (May 2022)	Key Environmental
Project Title		Issues *
NE/2017/06 - Tseung		
Kwan O – Lam Tin	1) Goods arrival & storage on site	
Tunnel – Traffic	2) Installation in Admin Building	
Control and	3) Installation works inside Tunnel	
Surveillance	4) Installation works inside EVB and WVB	
System(TCSS) and	5) Relocation to new sit office	
Associated Works		
NE/2017/07 - Cross	1) Top, transverse, bottom and external tension	
Bay Link, Tseung	2) Construction of long stitching	
Kwan O – Main	3) Construction of concrete structure above deck	
Bridge and Associated	4) Construction of steel-concrete transition zone	
Works	5) Waterproofing works	
	6) Installation of parapet	
	7) Construction of steel-concrete transition zone	
	8) Installation of sign gantries	
	9) Road Pavement	

#### Note:

Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking (A) activities:

- (B) Noisy construction activity such as rock-breaking activities and piling works;
- (C) Runoff from exposed slope or site area;
- (D) Wastewater and runoff discharge from site;
- (E) Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
- (F) Set up and implementation of temporary drainage system for the surface runoff;
- (G) Storage of chemicals/fuel and chemical waste/waste oil on site; (H)
- Accumulation and storage of general and construction waste on site; and
- (I) Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

#### **Key Issues for the Coming Month**

- 13.3 Key environmental issues in the coming month include:
  - Watering for dust generation from haul road, stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Noisy construction activity such as rock-breaking activities and piling works;
  - Runoff from exposed slope or site area;
  - Wastewater and runoff discharge from site;
  - Accumulation of silt, mud and sand along U-channels and sedimentation tanks;
  - Set up and implementation of temporary drainage system for the surface runoff;
  - Precaution measures in case of heavy rainfall brought along by typhoon;
  - Storage of chemicals/fuel and chemical waste/waste oil on site:
  - Accumulation and storage of general and construction waste on site; and
  - Marine water quality impact and indirect impact to coral communities due to marine construction for TKO-LTT reclamation.

## 14. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

14.1 This is the 64th Environmental Monitoring and Audit (EM&A) Report which presents the EM&A works undertaken during the period in April 2022 in accordance with EM&A Manual and the requirement under EP.

### Air Quality Monitoring

- 14.2 No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 14.3 No Limit Level exceedance for 24-hour TSP monitoring was recorded.
- 14.4 No Action Level exceedance for 24-hour TSP monitoring was recorded.

### Construction Noise Monitoring

- 14.5 No Limit Level exceedance was recorded due to the monitoring results recorded in this reporting month.
- 14.6 Eight (8) Action Level exceedance was recorded for documented complaints. The details of complaint shall be referred to **Appendix O**.

### Water Quality Monitoring

- 14.7 Groundwater quality monitoring had been suspended since October 2019. Details shall be referred to **Section 5.1**.
- 14.8 Seventeen (17) Action Level and fifty-one (51) Limit Level exceedances were recorded in Monitoring Stations (M) during marine water quality monitoring.
- 14.9 No Action and Limit Level exceedances were recorded for W2 during the postreclamation marine water quality monitoring in the reporting month.
- 14.10 Tunnel construction activities are within +/- 50m of the piezometer gate in plan. Construction phase daily piezometer monitoring by the Contractor commenced in June 2018. It has switched to monthly basis since 3 October 2018 as the construction activity was 120m away from the piezometer gate. No monitoring was conducted in the reporting month.

#### Ecological Monitoring

14.11 The post-translocation coral monitoring surveys were completed in November 2017.

Monitoring on Cultural Heritage

14.12 No Alert Alarm and Action (AAA) Level exceedance of cultural heritage monitoring on cultural heritage was recorded in the reporting month.

Landscape and Visual Monitoring and Audit

14.13 No non-compliance of the landscape and visual impact was recorded in the reporting month.

Landfill Gas Monitoring

14.14 Monitoring of landfill gases in the reporting month was carried out by the Contractor at excavation location, Portion III. No Limit Level exceedance was recorded.

### Environmental Site Inspection

14.15 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. During site inspections in the reporting month, no non-compliance was identified. The environmental deficiency observed during the reporting month are shown in **Appendix L**.

## Complaint, Prosecution and Notification of Summons

14.16 Eight (8) environmental complaints, no successful prosecution and notification of summon were received during the reporting period.

## Recommendations

- 14.17 The following recommendations were made to the Contractor for the reporting month: *Air Quality Impact* 
  - To regularly apply watering on dry surface should be applied to minimize erosion.
  - To aim the water spray at the rock breaking point for effective dust suppression.
  - To water materials before loading/unloading.
  - To turn off idle equipment.

Construction Noise

- To provide sufficient noise barriers for noisy PMEs as practically at LTI according to CNMP.
- To repair the gaps between the noise barriers.
- To place compatible noise barrier close to the breaking point for effective noise screening.
- To erect sound proof canvases on derrick lighter barge

#### Water Quality Impact

- To clear the oil slick and check for any damage of the silt curtain.
- To repair damaged or missing silt curtain
- To check whether the curtain has been set to the seabed.
- To ensure that the pumping rate of bored pile is sufficient to avoid discharging waste water into the sea.
- To clear floating refuse between the cofferdam and silt curtain.
- To clear oil slick within and outside cofferdam.
- To control the amount of loading materials in the barge to avoiding spillage.
- To cover stockpile near seafront.
- To remove wastewater and oil in drip tray.
- To remove pond/still water.


#### Waste/Chemical Management


- To bund or lock the chemical storage area.
- To clear dripping oil from bored piling machine.
- To clear oil slick on seawater.
- To clear oil on the floor.


## Landscape and Visual


• To avoid placing any construction materials in the tree protection zone.


FIGURES









































N		Legend
	Cean Shore	<ul> <li>MARINE AREA EMBAYED BY RECLAMATION</li> <li>O KING ROAD</li> <li>LOCATION OF OUTFALL</li> <li>MONITORING STATION W2</li> </ul>
CINOTECH Cinotech Consultants Limited	Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Location of Embayment formed by Reclamation and Monitoring Station W2	scale 1:4000@A4 date NOV 2019 check BC drawn KC PROJECT MA16034 FIGURE NO. REV 0. MA16034 9 -

APPENDIX A ACTION AND LIMIT LEVELS

#### **APPENDIX A – Action and Limit Levels**

#### Air Quality

#### 1-hr TSP

Monitoring Stations	Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	
AM3	Yau Lai Estate Bik Lai House	271	500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	500
AM5(A)	Tseung Kwan O DSD Desilting Compound	273	
AM6(A)	Park Central, L1/F Open Space Area	285	

#### 24-hr TSP

Monitoring Stations	Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	
AM4(A)	Cha Kwo Ling Public Cargo Working Area Administrative Office	210	260
AM5(A)	Tseung Kwan O DSD Desilting Compound	175	
AM6(A)	Park Central, L1/F Open Space Area	165	

#### Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A) <sup>(1)</sup>
1900-2300 on all days and 0700-2300 on general holidays (including Sundays)	When one documented complaint is received	60/65/70 dB(A) <sup>(2)(3)</sup>
2300-0700 on all days		45/50/55 dB(A) <sup>(2)(3)</sup>

 <sup>&</sup>lt;sup>1</sup>70 dB(A) for schools and 65 dB(A) for schools during examination period.
 <sup>2</sup> Acceptable Noise Levels for Area Sensitivity Rating of A/B/C
 <sup>3</sup> If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

#### Water Quality

#### Groundwater

Parameters	Action	Limit
DO in mg L <sup>-1</sup>	7.6	7.6
pН	6.0 - 8.9	6.0 - 9.0
BOD <sub>5</sub> in mg L <sup>-1</sup>	2.0	2.0
	Stream 1 and Stream 2: 9	Stream 1 and Stream 2: 9
TOC in mg L <sup>-1</sup>	Stream 3: 6	Stream 3: 6
Total Nitrogen in mg L <sup>-1</sup>	2.0	2.1
Ammonia-N in mg L <sup>-1</sup>	0.15	0.20
Total Phosphate in mg L <sup>-1</sup>	0.05	0.05
SS in mg L <sup>-1</sup>	7.6	12.1
Turbidity in NTU	2.1	2.3

Notes:

1. For pH, non-compliance of the water quality limits occurs when monitoring result is out of the range of the limits.

2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

3. For turbidity, SS, 5-day biochemical oxygen demand (BOD<sub>5</sub>), Total organic carbon (TOC), Total Nitrogen, Ammonia-N and Total Phosphate, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

#### Groundwater Level Monitoring

Drill Hole No.	38568-LDH1	TKO-LBH907
Action Level (mPD)	+74.65	+17.59

#### Marine Water Quality

Parameter (unit)	<u>Depth</u>	Action Level	Limit Level		
	Stations G1-G4, M1-M5				
DO in mg/L (See Note 1 and 4)	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>		
	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>		
	Station M6				
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>		
	Stations G1-G4, M1-M5				
Turbidity in NTU (See Note 2, 4 and 5)	Bottom	<u>19.3 NTU</u> or 120% of upstream control station's Turbidity at the same tide of the same day	22.2 NTU or 130% of upstream control station's Turbidity at the same tide of the same day		
	Station M6				
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>		
	Stations G1-G4				
	Surface	<u>6.0 mg/L</u> or 120% of upstream control station's SS at the same tide of the same day	<u>6.9mg/L</u> or 130% of upstream control station's SS at the same tide of the same day		
	Stations M1-M5				
SS in mg/L (See Note 2, 4 ad 5)	Surface	<u>6.2 mg/L</u> or 120% of upstream control station's SS at the same tide of the same day	7.4 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Stations G1-G4, M1-M5				
	Bottom	<u>6.9 mg/L</u> or 120% of upstream control station's SS at the same tide of the same day	7.9 mg/L or 130% of upstream control station's SS at the same tide of the same day		
	Station M6				
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>		

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

5. Refer to Appendix I – Marine Water Quality Monitoring Results and Graphical Presentations for results of upstream control stations at each tide on each day.

#### Water Quality Monitoring in Temporary Marine Embayment

Parameter (unit)	Depth	Action Level	Limit Level
DO in mg/L (See Note 1 and 2)	Depth Average	<u>4.8 mg/L (4)</u>	<u>4 mg/L (3)</u>
	Bottom	$2.4 mg/L^{(4)}$	<u>2 mg/L</u> <sup>(3)</sup>

Notes:

1. "depth-averaged" is calculated by taking the arithmetic means of reading of all sampling depths.

2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

3. Current Water Quality Objectives (WQOs) for marine waters of Hong Kong

4. As an alert for adverse water quality impact, the Action Level is set as 120% of the Current WQOs for marine waters of Hong Kong.

#### **Ecology**

#### **Post-translocation Coral Monitoring**

Parameter	Action Level Definition	Limit Level Definition	
Mortality	If during Impact Monitoring a 15% increase	If during the Impact Monitoring a 25%	
·	in the percentage of partial mortality on hard	increase in the percentage of partial	
	corals occurs at more than 20% of the tagged	mortality occurs at more than 20% of the	
	coral at any one Impact Monitoring Site that	tagged coral at any one Impact Monitoring	
	is not recorded at the Control Site, then the	Site that is not recorded at the Control Site,	
	Action Level is exceeded. then the Limit Level is exceeded.		

#### **Landfill Gas Monitoring**

Parameter	Limit Level	
Oxygen	<19%	
	<18%	
Methane	>10% LEL (i.e. > 0.5% by volume)	
	>20% LEL (i.e. > 1% by volume)	
Carbon	>0.5%	
Dioxide	>1.5%	

#### Alert, Alarm, Action Levels for Built Heritage Monitoring

Parameter	Alert Level	Alarm Level	Action Level
Vibration	ppv:4.5mm/s	ppv: 4.8mm/s	ppv: 5mm/s Maximum Allowable Vibration Amplitude: 0.1mm
Building Settlement Point	6mm	8mm	10mm
Building Tilting	1:2000	1:1500	1:1000

APPENDIX B COPIES OF CALIBRATION CERTIFICATES



File No. MA16034/05/0034

Project No.	AM1 - Tin Hau	1 Temple				
Date:	9-F	eb-22	Next Due Date:	9-Apr-22	Operator:	SK
Equipment No.:	A-(	01-05	Model No.:	GS2310	Serial No.	10599
			Ambient Condit	ion		
Temperatu	ure, Ta (K)	289.1	Pressure, Pa (mml	Hg)	764.2	
				-		

Orifice Transfer Standard Information							
Serial No.         3864         Slope, mc         0.05922         Intercept, bc         -0.02420							
Last Calibration Date:	31-Jan-22	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	Next Calibration Date: 31-Jan-23 $Qstd = \{[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} - bc\} / mc$						

		Calibration of	TSP Sampler		
Calibration		Orfice			HVS
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis
1	13.2	3.70	62.87	9.4	3.12
2	10.2	3.25	55.31	7.0	2.69
3	7.6	2.81	47.80	5.2	2.32
4	5.4	2.37	40.36	3.3	1.85
5	3.0	1.76	30.19	2.0	1.44
Slope , mw = Correlation	coefficient* =		Intercept, bw	-0.182	7
		Set Point C urve, take Qstd = 43 CFM e "Y" value according to	Calculation		
Therefore, Se Remarks:	et Point; W = ( mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x (			
·	Wong Shi Henry I	<u> </u>	: :	N	Date: 9-Feb-22 Date: 9-Feb-22



File No. MA16034/08/0034

Project No.	AM2 - Sai Tso	Wan Recreation	Ground				
Date:	9-F	9-Feb-22 Next		9-4	Apr-22	Operator: SK	SK
Equipment No.:	A-(	01-08	Model No.: GS2310		\$2310	Serial No.	1287
			Ambient C	ondition			
Temperatu	ure, Ta (K)	289.1	Pressure, Pa			764.2	
			,				
		Ori	fice Transfer Star	ndard Informa	ation		
Seria	l No.	3864	Slope, mc	0.05922	Intercept	t, bc	-0.02420
Last Calibr	ation Date:	31-Jan-22			$c = [\Delta H x (Pa/760)]$		
Next Calibi	ation Date:	31-Jan-23	(	$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/7	<b>[[a]]</b> <sup>1/2</sup> -bc} / 1	mc
		•					
			Calibration of T	<b>FSP Sampler</b>			
Calibration		Or	fice	Qstd (CFM)		HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$		ΔW (HVS), in. of water		760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	13.2		3.70	62.87	9.2		3.09
2	10.4		3.28	55.85	6.8		2.65
3	8.0		2.88	49.03	5.1		2.30
4	5.4		2.37	40.36	3.4	1.88	
5	3.0		1.76	30.19	2.0		1.44
Slope , mw = Correlation	coefficient* =	0	9976	intercept, bw	-0.115	5	
*If Correlation	Coefficient < 0.9	990, check and red	calibrate.				
			Set Point Ca	alculation			
From the TSP F	ield Calibration	Curve, take Qstd	= 43 CFM				
From the Regree	ssion Equation, t	he "Y" value acc	ording to				
			$bstd + bw = [\Delta W x]$	(D-/7(0) - ( <b>2</b> (	1/2		
		mw x Q	$sta + bw = [\Delta w x]$	(Pa/760) X (29	98/18)]		
Therefore, S	et Point; W = ( n	nw x Qstd + bw )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Ta / 298 ) =	4.01		
Damadan							
Remarks:							
				h	21		
Conducted by:	Wong S	hing Kwai	Signature:	<u>/</u>	<u> </u>	Date:	9-Feb-22

Signature: lemy X27 Date: 9-Feb-22

 $F:\label{eq:control} F:\label{eq:control} F:\label{eq:control} Context MVS\new\MA16034\_20220209\_AM2\_(A-01-08).xls$ 

Checked by: Henry Leung



File No. MA16034/03/0034

Project No.	AM3 - Yau La	i Estate, Bik La	i House			
Date:	9-F	Feb-22	Next Due Date:	9-Apr-22	Operator:	SK
Equipment No.:	A-	01-03	Model No.:	GS2310	Serial No.	10379
			Ambient Condit	ion		
Temperatu	ıre, Ta (K)	289.1	Pressure, Pa (mmI	-Ig)	764.2	
			-	-		
Temperatu	ire, Ta (K)	289.1	Pressure, Pa (mmI	Ig)	764.2	

Orifice Transfer Standard Information							
Serial No.	3864	4 Slope, mc 0.05922 Intercept, bc -0.02420					
Last Calibration Date:	31-Jan-22	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date: 31-Jan-23 $Qstd = \{[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} - bc\} / mc$							

Calibration of TSP Sampler								
Calibration			HVS					
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis			
1	13.2	3.70	62.87	9.2	3.09			
2	10.4	3.28	55.85	7.0	2.69			
3	8.3	2.93	49.94	5.4	2.37			
4	5.4	2.37	40.36	3.4	1.88			
5	2.9	1.73	29.68	2.0	1.43			
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw = <u>0.0501</u> Intercept, bw = <u>-0.0985</u> Correlation coefficient* = <u>0.9980</u> *If Correlation Coefficient < 0.990, check and recalibrate.							
From the TSP Fi	ield Calibration C	<b>Set Point C</b> aurve, take Qstd = 43 CFM	alculation					
		e "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ w x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x ( 7						
Remarks:								
Conducted by:	Wong Shi	ng Kwai Signature:	k	N. Jan J	Date: 9-Feb-22			
Checked by:	Henry	Leung Signature:	- \-lem	j Xoz-	Date: 9-Feb-22			



File No. MA16034/54/0034

Project No.	AM4(A) - Cha					
Date:	9-]	Feb-22	Next Due Date:	9-Apr-22	Operator:	SK
Equipment No.:	A-	-01-54	Model No.:	TE-5170	Serial No.	1536
			Ambient Conditi	ion		
Temperature, Ta (K)289.1Pressure, Pa (mmHg)764.2						
		0	Prifice Transfer Standard	Information		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc         0.05922         Intercept, bc         -0.02420					
Last Calibration Date:	31-Jan-22	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	31-Jan-23	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

		Calibration of	TSP Sampler		
Calibration		Orfice			HVS
Point	$\Delta H$ (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$\frac{[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}}{Y-axis}$
1	13.2	3.70	62.87	9.6	3.15
2	10.8	3.35	56.91	7.6	2.81
3	7.8	2.84	48.42	5.4	2.37
4	5.9	2.47	42.17	3.6	1.93
5	3.0	1.76	30.19	2.0	1.44
Slope , mw = Correlation	coefficient* =		Intercept, bw = _	-0.220	)8
		Set Point C urve, take Qstd = 43 CFM e "Y" value according to	alculation		
Therefore, Se Remarks:	et Point; W = ( mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x (			
·	Wong Shi Henry I		: :lem	N. Janj-	Date: 9-Feb-22 Date: 9-Feb-22

.



#### File No. MA16034/37/0034

Project No.	AM5(A) - Tse					
Date:	9-F	Seb-22	Next Due Date:	9-Apr-22	Operator:	SK
Equipment No.:	A-	01-37	Model No.:	GS2310	Serial No.	1704
			Ambient Conditi	ion		
Temperatu	ıre, Ta (K)	289.1	Pressure, Pa (mmH	Hg)	764.2	

Orifice Transfer Standard Information							
Serial No.         3864         Slope, mc         0.05922         Intercept, bc         -0.02420							
Last Calibration Date:	Last Calibration Date: 31-Jan-22 mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	Next Calibration Date: 31-Jan-23 $Qstd = \{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$						

Calibration of TSP Sampler							
Calibration		Orfice		HVS			
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.2	3.70	62.87	9.6	3.15		
2	10.8	3.35	56.91	7.4	2.77		
3	8.6	2.99	50.82	5.9	2.47		
4	5.6	2.41	41.09	3.4	1.88		
5	3.0	1.76	30.19	2.0	1.44		
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw = 0.0528 Intercept, bw = -0.2126 Correlation coefficient* = 0.9967 *If Correlation Coefficient < 0.990, check and recalibrate.						
		Set Point Ca urve, take Qstd = 43 CFM e "Y" value according to	alculation				
	$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = ( mw x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x ( Ta / 298 ) =						
Remarks: Conducted by:	Wong Shi	ng Kwai Signature:	k	X	Date: 9-Feb-22		
Checked by:	Henry I	Leung Signature:	-  -lem	j dog_	Date: 9-Feb-22		



File No. MA16034/07/0034

Project No.	AM6 - Park Ce	entral				
Date:	4-N	1ar-22	Next Due Date:	4-May-22	Operator:	SK
Equipment No.:	A-	01-07	Model No.:	GS2310	Serial No.	10592
			Ambient Conditi	on		
Temperatu	re, Ta (K)	294.3	Pressure, Pa (mmH	[g)	760.8	

Orifice Transfer Standard Information						
Serial No.	3864	Slope, mc	0.05922	Intercept, bc	-0.02420	
Last Calibration Date:	31-Jan-22	1	mc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$	] <sup>1/2</sup>	
Next Calibration Date:	Next Calibration Date: $31$ -Jan-23 Qstd = {[ $\Delta$ H x (Pa/760) x (298/Ta)] <sup>1/2</sup> -bc} / mc					

Calibration of TSP Sampler						
Calibration		Orfice		HVS		
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis	
1	12.6	3.57	60.76	8.6	2.95	
2	9.3	3.07	52.25	6.4	2.55	
3	7.6	2.78	47.28	4.8	2.21	
4	4.9	2.23	38.04	3.2	1.80	
5	3.0	1.74	29.86	2.1	1.46	
By Linear Regression of Y on X Slope , mw =0.0488Intercept, bw :0.0352 Correlation coefficient* =0.9972 *If Correlation Coefficient < 0.990, check and recalibrate.						
		Set Point C urve, take Qstd = 43 CFM	alculation			
From the Regres	sion Equation, the	e "Y" value according to				
Therefore, Se	et Point; W = ( mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ $\mathbf{w} \mathbf{x} \mathbf{Qstd} + \mathbf{bw}^{2} \mathbf{x} (760 / Pa) \mathbf{x} (760 / Pa)$				
Remarks:						
Conducted by:	Wong Shi	ng Kwai Signature:	K	N. Jang	Date: 4-Mar-22	
Checked by:	Henry I	Leung Signature:	le-	g drog	Date: <u>4-Mar-22</u>	

.



File No. MA16034/05/0035

Project No.	AM1 - Tin Hau	1 Temple				
Date:	9-A	pr-22	Next Due Date:	9-Jun-22	Operator:	SK
Equipment No.:	A-(	01-05	Model No.:	GS2310	Serial No.	10599
Temperatu	re, Ta (K)	296.1	Ambient Condit Pressure, Pa (mmF		760	
1 •111 •111		22011	11000010,10 (11111	-8/	,	

Orifice Transfer Standard Information						
Serial No.         3864         Slope, mc         0.05922         Intercept, bc         -0.02420						
Last Calibration Date:	31-Jan-22	I	nc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$	] <sup>1/2</sup>	
Next Calibration Date:	31-Jan-23	•	$Qstd = \{[\Delta H x]$	(Pa/760) x (298/Ta)] <sup>1/2</sup> -bc} /	mc	

Calibration of TSP Sampler							
Calibration		Orfice		HVS			
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.2	3.64	61.96	9.6	3.11		
2	10.2	3.20	54.51	7.2	2.69		
3	7.7	2.78	47.42	5.4	2.33		
4	5.4	2.33	39.77	3.3	1.82		
5	3.0	1.74	29.75	2.0	1.42		
By Linear Regression of Y on X Slope , mw =							
	coefficient* =	0.9973	-				
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.					
			-11-4				
From the TSD Fi	ald Calibration C	Set Point C urve, take Qstd = 43 CFM					
		e "Y" value according to					
From the Regres	sion Equation, the	e i value according to					
		mw x Qstd + bw = $[\Delta W x]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>			
Therefore, Se	et Point; W = ( mv	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298 ) =	4.29			
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	k	X. Jan J	Date: 9-Apr-22		
Checked by:	Henry I	Leung Signature:	-lem	j Xoz_	Date: 9-Apr-22		



File No. MA16034/08/0035

Project No.	AM2 - Sai Tso	Wan Recreation	Ground				
Date:	9-A	pr-22	Next Due Date:	Date: 9-Jun-22		Operator:	SK
Equipment No.:	A-(	)1-08	Model No.:	GS2310		Serial No.	1287
			Ambient C	ondition			
Temperatu	re, Ta (K)	296.1	Pressure, Pa	(mmHg)		760	
			fice Transfer Star		ation		
Seria		3864	Slope, mc	0.05922	Intercept		-0.02420
Last Calibra		31-Jan-22			$\mathbf{c} = [\Delta \mathbf{H} \mathbf{x} (\mathbf{Pa}/760)]$		
Next Calibr	ation Date:	31-Jan-23	•	$Q$ std = {[ $\Delta H x$	(Pa/760) x (298/	1 a)] -bc} / n	10
		•	Calibration of [	TSP Samplar			
~ 111 .		Or	fice	isi sampiel		HVS	
Calibration Point	$\Delta H$ (orifice), in. of water		0) x $(298/Ta)$ ] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	[ΔW x (Pa/7	760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	13.2		3.64	61.96	9.4		3.08
2	10.4		3.24		6.8		2.62
3	7.8		2.80	47.72	5.2		2.29
4	5.4		2.33	39.77	3.4		1.85
5	3.0		1.74	29.75	2.0		1.42
	0.0510 coefficient* =	_	9973	Intercept, bw =	-0.138	37	
			Set Point Ca	alculation			
		Curve, take Qstd he "Y" value acco	= 43 CFM				
Therefore, So	et Point; W = ( n		$p = [\Delta W x]^2 x (760 / Pa) x (760 / Pa) (760 / Pa) x (7$		98/Ta)] <sup>1/2</sup> 4.19		
Remarks:				h			
Conducted by:	Wong S	hing Kwai	Signature:	(/	八-	Date:	9-Apr-22

nducted by:	Wong Shing Kwai	Signature:		Date:	9-Apr-22	
Checked by:	Henry Leung	Signature:	fleng drag	Date:	9-Apr-22	



File No. MA16034/03/0035

Project No.	AM3 - Yau La	i Estate, Bik Lai	House			
Date:	9-A	Apr-22	Next Due Date:	9-Jun-22	Operator:	SK
Equipment No.:	A-(	01-03	Model No.:	GS2310	Serial No.	10379
			Ambient Condit	ion		
Temperatu	ure, Ta (K)	296.1	Pressure, Pa (mmI	Hg)	760	
			-			

Orifice Transfer Standard Information						
Serial No.	3864	Slope, mc	0.05922	Intercept, bc	-0.02420	
Last Calibration Date:	31-Jan-22	I	nc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$	] <sup>1/2</sup>	
Next Calibration Date: 31-Jan-23 $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$						

Calibration of TSP Sampler							
Calibration		Orfice		HVS			
Point	$\Delta H$ (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.2	3.64	61.96	9.4	3.08		
2	10.4	3.24	55.04	7.0	2.65		
3	8.4	2.91	49.51	5.6	2.37		
4	5.4	2.33	39.77	3.4	1.85		
5	3.0	1.74	29.75	2.0	1.41		
	By Linear Regression of Y on X Slope , mw = 0.0516 Intercept, bw = -0.1629						
Correlation	coefficient* =	0.9983					
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.	_				
		Set Point C	alculation				
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	e "Y" value according to					
		$\mathbf{m}\mathbf{w} \mathbf{x} \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\mathbf{\Delta}\mathbf{W}]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>			
Therefore, Se	et Point; W = ( mv	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298 ) =	4.20			
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	K	火	Date: 9-Apr-22		
Checked by:	Henry I	Leung Signature:	-lem	J	Date: 9-Apr-22		

.



File No. MA16034/54/0035

Project No.	AM4(A) - Cha							
Date:	9-4	Apr-22	Next Due Date:	9-Jun-22	Operator:	SK		
Equipment No.:	A-	-01-54	Model No.:	TE-5170	Serial No.	1536		
			Ambient Conditi	ion				
Temperatu	Temperature, Ta (K)296.1Pressure, Pa (mmHg)760							
	Orifice Transfer Standard Information							

Orifice Transfer Standard Information									
Serial No.	Serial No.         3864         Slope, mc         0.05922         Intercept, bc         -0.02420								
Last Calibration Date:	Last Calibration Date: 31-Jan-22 $mc x Qstd + bc = [\Delta H x (Pa/760) x (298/Ta)]^{1/2}$								
Next Calibration Date:	31-Jan-23	Qstd = { $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$ -bc} / mc							

	Calibration of TSP Sampler							
Calibration		Orfice		HVS				
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis			
1	13.0	3.62	61.49	9.4	3.08			
2	10.6	3.27	55.56	7.4	2.73			
3	7.6	2.77	47.11	5.2	2.29			
4	5.6	2.37	40.50	3.4	1.85			
5	3.0	1.74	29.75	2.0	1.42			
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw =0.0530 Intercept, bw =0.2129 Correlation coefficient* =0.9969 *If Correlation Coefficient < 0.990, check and recalibrate.							
		Set Point Ca urve, take Qstd = 43 CFM e "Y" value according to	alculation					
Therefore, Se Remarks:	$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = ( mw x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x ( Ta / 298 ) =							
	Wong Shi	ng Kwai Signature: Leung Signature:		N. Janj-	Date: <u>9-Apr-22</u> Date: <u>9-Apr-22</u>			

.



#### File No. MA16034/37/0035

Project No.	AM5(A) - Tse	ung Kwan O DSl	D Desilting Compound			
Date:	9-A	Apr-22	Next Due Date:	9-Jun-22	Operator:	SK
Equipment No.:	A-	01-37	Model No.:	GS2310	Serial No.	1704
			Ambient Conditi	ion		
Temperatu	ire, Ta (K)	296.1	Pressure, Pa (mmH	Ig)	760	

Orifice Transfer Standard Information								
Serial No.         3864         Slope, mc         0.05922         Intercept, bc         -0.02420								
Last Calibration Date:	31-Jan-22	I	nc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$	] <sup>1/2</sup>			
Next Calibration Date:								

Calibration of TSP Sampler								
Calibration		Orfice		HVS				
Point	$\Delta H$ (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis			
1	13.2	3.64	61.96	9.6	3.11			
2	10.8	3.30	56.08	7.4	2.73			
3	8.4	2.91	49.51	5.8	2.42			
4	5.4	2.33	39.77	3.4	1.85			
5	3.0	1.74	29.75	2.0	1.42			
Slope, mw =	By Linear Regression of Y on X Slope , mw = 0.0525 Intercept, bw = -0.1849 Correlation coefficient* = 0.9980							
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.	-					
		Set Point C	alculation					
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM						
From the Regres	sion Equation, the	e "Y" value according to						
Therefore, Se	et Point; W = ( mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ v x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x (						
Remarks:	Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	k	<u>Д</u> .	Date: 9-Apr-22			
Checked by:	cted by: <u>Wong Shing Kwai</u> Signature: <u>MA</u> Date: <u>9-Apr-22</u> ecked by: <u>Henry Leung</u> Signature: <u>Lewy May</u> Date: <u>9-Apr-22</u>							



#### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Laser Dust Monitor		Date of Calibration 29-Mar-22				
Manufacturer:	Sibata Scientif	ic Technology LTD.		Validity of Calibra	tion Record	29-May-22	
Model No.:	LD-3B						
Serial No.:	2Y6194						
Equipment No.:	SA-01-02		Sensitivity	0.001 mg/m3			
High Volume Sa	ampler No.:	A-01-03	Before Sensit	tivity Adjustment	578		
Tisch Calibration	n Orifice No.:	3864	After Sensitiv	vity Adjustment	578		
		Calibra	tion of 1 hr TS	SP			
Calibration		Laser Dust Monitor			HVS		
Point	Total Count	Count / Minute <b>X-axis</b>		Mass	s concentration (μ <b>Y-axis</b>	ug/m <sup>3</sup> )	
1	4500	75.0			152.0		
2	3980	66.3			133.0		
3	3220	53.7			109.0		
Aver	rage	65.0		131.3			
By Linear Regr Slope , mw =	2.00	068	Inter	cept, bw =	0.8941		
<b>Correl</b> Set Correlation I	ation coefficien	.t* =0.999	92				
		pler / Dust Meter, ( $\mu$ g/m3)]	-	2.0			

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date o	f Calibration	29-Mar-22
Manufacturer:	Sibata Scientific Technology LTD.		Validity of Calibra	tion Record	29-May-22
Model No.:	LD-5R				
Serial No.:	8Y2374				
Equipment No.:	SA-01-04	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	ity Adjustment	652	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivit	y Adjustment	652	
	Ca	libration of 1 hr	TSP		
Calibration	Laser Dust Monitor	•		HVS	
Point	Mass Concentration (µg/	Mass concentration ( $\mu$ g/m <sup>3</sup> )			
	X-axis			Y-axis	
1	72.0		152.0		
2	65.5			133.0	
3	54.0			109.0	
Average	63.8			131.3	
By Linear Regi Slope , mw = Correlation co	ression of Y on X 		ept, bw =	-18.9343	<u>.</u>
	Se	t Correlation Fa	ictor		
Particaulate Cor	ncentration by High Volume Sampler (	$(\mu g/m^3)$		131.3	
Particaulate Con	ncentration by Dust Meter ( $\mu g/m^3$ )		63.8		
Measureing time	e, (min)		60.0		
Set Correlation	Factor, SCF				
SCF = [ K=Hig	h Volume Sampler / Dust Meter, (µ	g/m3)	2.1		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: leng thay

Project Manager (Henry Leung)



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibration 29-Mar-22			
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibration Record		
Model No.:	LD-5R				
Serial No.:	8Y2373				
Equipment No.:	SA-01-05	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	vity Adjustment	657	
Tisch Calibratio	on Orifice No.: 3864	After Sensitivit	y Adjustment	657	
	Ca	libration of 1 hi	·TSP		
Calibration	Laser Dust Monitor	r		HVS	
Point	Mass Concentration (µg/	Mass concentration ( $\mu g/m^3$ )			
	X-axis			Y-axis	
1	65.0		152.0		
2	58.0			133.0	
3	50.5			109.0	
Average	57.8			131.3	
By Linear Reg Slope , mw = Correlation c	ression of Y on X 		ept, bw =	-40.3336	<u>.</u>
		t Correlation Fa	actor		
Particaulate Cor	ncentration by High Volume Sampler (	$(\mu g/m^3)$		131.3	
Particaulate Cor	ncentration by Dust Meter ( $\mu g/m^3$ )			57.8	
Measureing time	e, (min)			60.0	
Set Correlation	Factor, SCF				
SCF = [ K=Hig	h Volume Sampler / Dust Meter, (μ	g/m3) ]	2.3		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: len they Project Manager (Henry Leung)



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	29-Mar-22
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibi	ration Record	29-May-22
Model No.:	LD-5R				
Serial No.:	972777				
Equipment No.:	SA-01-06	Sensitivity	0.001 mg/m3	_	
High Volume Sa	mpler No.: A-01-03	Before Sensiti	vity Adjustment	645	
Tisch Calibration	n Orifice No.: 3864	After Sensitivi	ity Adjustment	645	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	r		HVS	
Point	Mass Concentration (µg/	(m3)	Mas	ss concentration (µ	ug/m <sup>3</sup> )
	X-axis			Y-axis	
1	69.0			152.0	
2	62.0			133.0	
3	54.5			109.0	
Average	61.8			131.3	
	ression of Y on X	<b>.</b> .		<b>50 0</b> 0 (0	
Slope, mw =	2.9683		cept, bw =	-52.2068	\$
Correlation co	Defficient* = 0.9989				
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler			131.3	
Particaulate Con	centration by Dust Meter ( $\mu$ g/m <sup>3</sup> )		61.8		
Measureing time				60.0	
Set Correlation I			-		
	h Volume Sampler / Dust Meter, (μ	g/m3) ]	2.1		
_	-				

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: -leng they Project Manager (Henry Leung)



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	29-Mar-22			
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibi	ration Record	29-May-22			
Model No.:	LD-5R							
Serial No.:	972778							
Equipment No.:	SA-01-07	Sensitivity	0.001 mg/m3	_				
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	vity Adjustment	735 CPM				
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivit	ty Adjustment	735 CPM				
	Ca	libration of 1 h	r TSP					
Calibration	Calibration Laser Dust Monitor			HVS				
Point	Mass Concentration (µg/	(m3)	Mas	ss concentration (	ug/m <sup>3</sup> )			
	X-axis			Y-axis				
1	72.0			152.0				
2	63.0			133.0				
3	54.0			109.0				
Average	63.0			131.3				
By Linear Regression of Y on X Slope , mw =					7			
Correlation co	oefficient* =0.9978							
	Se	t Correlation Fa	actor					
Particaulate Con	ncentration by High Volume Sampler (	$(\mu g/m^3)$	131.3					
Particaulate Concentration by Dust Meter ( $\mu g/m^3$ )			63.0					

Set Correlation Factor, SCF

Measureing time, (min)

SCF = [ K=High Volume Sampler / Dust Meter, (µg/m3) ]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by:

Technical Officer (Wong Shing Kwai)

Project Manager (Henry Leung)

60.0



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	29-Mar-22	
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibration Record			
Model No.:	LD-5R					
Serial No.:	972779					
Equipment No.:	SA-01-08	Sensitivity	0.001 mg/m3	-		
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	744 CPM		
Tisch Calibration	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	744 CPM		
	Ca	libration of 1 h	r TSP			
Calibration	Laser Dust Monitor			HVS		
Point	Mass Concentration (µg/: X-axis	m3)	Mass concentration ( $\mu g/m^3$ ) <b>Y-axis</b>			
1	69.0		152.0			
2	60.5			133.0		
3	52.0			109.0		
Average	60.5			131.3		
By Linear Regr Slope , mw = Correlation co	ression of Y on X 		cept, bw =	-21.696	1	
	Se	t Correlation F	actor			
Particaulate Con	centration by High Volume Sampler (	$(\mu g/m^3)$		131.3		
Particaulate Con	centration by Dust Meter ( $\mu g/m^3$ )		60.5			
Measureing time, (min)			60.0			

Set Correlation Factor, SCF

SCF = [ K=High Volume Sampler / Dust Meter, (µg/m3) ]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Technical Officer (Wong Shing Kwai)



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	29-Mar-22
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ration Record	29-May-22
Model No.:	LD-5R				
Serial No.:	972780				
Equipment No.:	SA-01-09	Sensitivity	0.001 mg/m3	-	
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	vity Adjustment	739 CPM	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivit	ty Adjustment	739 CPM	
	Ca	libration of 1 hi	r TSP		
Calibration	Laser Dust Monitor	•		HVS	
Point	Mass Concentration (µg/	m3)	Mass concentration ( $\mu g/m^3$ )		
	X-axis	Y-axis			
1	69.0			152.0	
2	61.0			133.0	
3	53.0			109.0	
Average	61.0			131.3	
Slope, mw =			ept, bw =	-32.6042	2
Correlation co	oefficient* = 0.9978				
		t Correlation Fa	actor		
Particaulate Con	centration by High Volume Sampler (	(µg/m³)	131.3		
Particaulate Concentration by Dust Meter ( $\mu g/m^3$ )			61.0		

Set Correlation Factor, SCF SCF = [ K=High Volume Sampler / Dust Meter, (µg/m3) ]

In-house method in according to the instruction manual:

Measureing time, (min)

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Technical Officer (Wong Shing Kwai)

Approved by: Project Manager (Henry Leung)

60.0



### **Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	ion: Digital Dust Indicator		Date	Date of Calibration 29-	
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ation Record	29-May-22
Model No.:	LD-5R				
Serial No.:	972781				
Equipment No.:	SA-01-10	Sensitivity	0.001 mg/m3	-	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	734 CPM	
Tisch Calibration	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	734 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor			HVS	
Point Mass Concentration (µg/r		m3)	Mass concentration ( $\mu g/m^3$ )		
	X-axis			Y-axis	
l	74.0		152.0		
2	63.5			133.0	
3	48.0			109.0	
Average	61.8			131.3	
By Linear Regr Slope , mw =	ression of Y on X 1.6459	Intero	cept, bw =	29.562	8
Correlation co			<b>r</b> - )		
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler (	$(\mu g/m^3)$	131.3		
Particaulate Con	centration by Dust Meter ( $\mu g/m^3$ )		61.8		
Measureing time, (min)			60.0		

Set Correlation Factor, SCF

SCF = [ K=High Volume Sampler / Dust Meter, (µg/m3) ]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: \_\_\_\_\_ Cany Chang Project Manager (Henry Leung)

Technical Officer (Wong Shing Kwai)



### **Certificate of Calibration - Wind Monitoring Station**

Description:	Yau Lai Estate, Bik Lai House
Manufacturer:	Davis Instruments
Model No.:	<u>Davis7440</u>
Serial No.:	<u>MC01010A44</u>
Equipment No.:	<u>SA-03-04</u>
Date of Calibration	<u>19-Feb-2022</u>
Next Due Date	<u>19-Aug-2022</u>

#### 1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)Anemometer Value (V2)		D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.5	0.0
4.2	4.3	-0.1

### 2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

**Test Specification:** 

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00164



Issue Date : 25 Jan 2022

: HP00042 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-08-12 Manufacturer: : SVANTEK Other information : Model No. SVAN 957 Serial No. 23851 Microphone No. 17204 . . . ~~~~

Date Received	:	19 Jan 2022
Test Period	:	21 Jan 2022 to 21 Jan 2022
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 25 Jan 2022

Report No.:00164Application No.:HP00042

# **Certificate of Calibration**

Measuring

equipment

Description	Sound Calibrator	
Manufacturer	Brüel & Kjær	
Model No.	TYPE 4231	
Serial No.	2326353	
Equipment No.	N-02-01	

### Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+0.1	± 1.5
114.0	114.2	+0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Issue Date : 04 Nov 2021

Report No. : 00145 Application No. : HP00029

**Certificate of Calibration** 

 Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong
 Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-03 Manufacturer: : BSWA Technology
 Other information : Model No.

:	Model No.	BSWA 308
	Serial No.	570188
	Microphone No.	570608

Date Received	:	26 Oct 2021
Test Period	:	26 Oct 2021 to 02 Nov 2021
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

:

:

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Report No. : 00145 Application No. : HP00029

### Issue Date : 04 Nov 2021

# **Certificate of Calibration**

# Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

### Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.9	-0.1	± 1.5
114.0	114.0	0.0	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00149



Issue Date : 16 Nov 2021

: HP00031 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. **Equipment No.:** : N-12-04 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580238 Microphone No. 590073 Data Racaivad 05 Nov 2021

Date Received	:	US NOV 2021
Test Period	:	08 Nov 2021 to 12 Nov 2021
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 16 Nov 2021

Report No.:00149Application No.:HP00031

# **Certificate of Calibration**

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

### Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.7	-0.3	± 1.5
114.0	114.0	0.0	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00171



Issue Date : 01 Apr 2022

: HP00046 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-05 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580287 Microphone No. 570610 Date Received : 25 Mar 2022

Date Received	•	
Test Period	:	30 Mar 2022 to 30 Mar 2022
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 01 Apr 2022

Report No.:00171Application No.:HP00046

# **Certificate of Calibration**

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

### Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	0.0	± 1.5
114.0	114.2	+0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00150



Issue Date : 16 Nov 2021

Application No. : HP00032 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-01 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001608 : 05 Nov 2021 Date Received Test Period : 08 Nov 2021 to 12 Nov 2021 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

S

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 16 Nov 2021

Report No.:00150Application No.:HP00032

# **Certificate of Calibration**

Measuring equipment

Sound Calibrator
Brüel & Kjær
TYPE 4231
2326353
N-02-01
Sound Meter
BSWA Technology
BSWA 308
570188
570608
N-12-03

### Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+0.1	± 0.3
114.0	114.0	0.0	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
  - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk Report No. : 00146

Application No. : HP00030

# **Certificate of Calibration**

Applicant	:	Cinotech Consultants Limited
		RM 1710, Technology Park,
		18 On Lai Street,
		Shatin, N.T., Hong Kong
Sample Description	:	Submitted equipment stated to be YSI EXO1 Multi-parameter Sonde.
		Equipment No.: : SW-08-166
		Manufacturer: : YSI Incorporated, a Xylem brand

Other information:Description:Serial No.- EXO Optical DO Sensor, Ti17K101625- EXO conductivity/Temperature Sensor, Ti17H103448- EXO Turbidity Sensor, Ti17K100333- EXO pH Sensor Assembly, Guarded, Ti17B100260

Date Received	: 27 Oct 2021
Test Period	: 27 Oct 2021 to 4 Nov 2021
Test Requested	: Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity
Test Method	: According to manufacturer instruction manual, APHA 23rd Ed 4500-O G
Test conditions	: Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	: Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The results relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager



Issue Date : 04 Nov 2021

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk Report No. : 00146 Application No. : HP00030



Issue Date : 04 Nov 2021

**Certificate of Calibration** 

### Test Result : Conductivity performance checking

Expected Reading	Instrument Readings	Acceptance	Comment
(mS/cm)	(mS/cm)	Criteria	
146.9	148.1	140-154	Pass
1412	1390	1341-1483	Pass
6667	6556	6334-7000	Pass
12890	12695	12246-13535	Pass
58670	58297	55737-61604	Pass

#### Temperature performance checking

Expected Reading (°C)	Instrument Readings (°C)	Acceptance Criteria	Comment
10.0	10.566	±2.0	Pass
25.0	25.421	±2.0	Pass
35.0	35.330	±2.0	Pass

### pH performance checking

Expected Reading (pH unit)	Instrument Readings (pH unit)	Acceptance Criteria	Comment
4.01	4.03	$4.0 \pm 0.2$	Pass
7.00	7.07	7.0 ± 0.2	Pass
10.01	10.11	$10.0 \pm 0.2$	Pass

#### D.O. performance checking

Expected Reading	Instrument Readings (mg/L)	Acceptance Criteria	Comment
0.00	0.18		
8.26	8.21	±0.20	Pass

#### Turbidity performance checking

Expected Reading(NTU)	Instrument Readings Acceptance		Comment
	(NTU)	Criteria	
0	0.08		
5	5.20	4.5-5.5	Pass
50	50.12	45-55	Pass
100	100.32	95-105	Pass

Note : "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

### - End of report -

APPENDIX C WEATHER INFORMATION

	able I: Weather over the Reporting Month April 2022				
	Table I				
Day	Mean Pressure (hPa)	Air Temperature Mean (°C)	Mean Relative Humidity (%)	Total Rainfall (mm)	
1	1020.5	19.0	83.0	0.5	
2	1023.2	15.0	76.0	1.3	
3	1022.1	18.7	54.0	0.0	
4	1022.2	20.1	53.0	0.0	
5	1020.0	21.3	64.0	0.0	
6	1017.6	22.3	70.0	0.0	
7	1016.8	22.8	68.0	0.0	
8	1015.7	23.6	50.0	0.0	
9	1013.8	23.1	65.0	0.0	
10	1012.4	23.8	67.0	0.0	
11	1011.0	25.5	74.0	0.0	
12	1008.9	25.7	77.0	0.0	
13	1006.8	25.3	81.0	Trace	
14	1008.4	25.5	69.0	0.0	
15	1012.1	24.3	69.0	Trace	
16	1013.7	21.8	73.0	Trace	
17	1015.6	21.4	72.0	0.4	
18	1016.7	21.7	76.0	Trace	
19	1017.3	20.1	83.0	0.8	
20	1015.4	21.9	75.0	0.0	
21	1013.3	23.9	78.0	0.0	
22	1012.3	24.8	84.0	0.0	
23	1010.9	26.4	81.0	Trace	
24	1009.3	27.2	79.0	0.0	
25	1008.6	27.9	79.0	0.0	
26	1008.3	27.7	80.0	0.0	
27	1009.4	28.4	78.0	0.0	
28	1010.8	28.4	79.0	0.0	
29	1011.0	28.2	79.0	0.0	
30	1012.3	25.4	85.0	0.5	

Table I: Weather over the Reporting Month

April 2022			
	Table II: Wind S	Speed and Directions	
Noveber 2021	Time	Direction	Wind Speed m-s
1 Apr 2022	12:00 AM	NW	0.4
1 Apr 2022	1:00 AM	NNW	0.4
1 Apr 2022	2:00 AM	NNE	0.4
1 Apr 2022	3:00 AM	NNE	0.0
1 Apr 2022	4:00 AM	NNW	0.4
1 Apr 2022	5:00 AM	ENE	0.0
1 Apr 2022	6:00 AM	NNW	0.4
1 Apr 2022	7:00 AM	NE	0.4
1 Apr 2022	8:00 AM	NNE	0.0
1 Apr 2022	9:00 AM	NE	0.0
1 Apr 2022	10:00 AM	NE	0.4
1 Apr 2022	11:00 AM	NE	1.8
1 Apr 2022	12:00 PM	ENE	0.9
1 Apr 2022	1:00 PM	NE	1.8
1 Apr 2022	2:00 PM	ENE	2.7
1 Apr 2022	3:00 PM	NW	3.1
1 Apr 2022	4:00 PM	ENE	1.8
1 Apr 2022	5:00 PM	Е	1.3
1 Apr 2022	6:00 PM	SW	1.8
1 Apr 2022	7:00 PM	NE	1.8
1 Apr 2022	8:00 PM	SSW	1.3
1 Apr 2022	9:00 PM	WSW	1.8
1 Apr 2022	10:00 PM	SW	0.9
1 Apr 2022	11:00 PM	SSW	1.3
2 Apr 2022	12:00 AM	SSW	1.3
2 Apr 2022	1:00 AM	WNW	1.3
2 Apr 2022	2:00 AM	SW	1.3
2 Apr 2022	3:00 AM	SW	1.8
2 Apr 2022	4:00 AM	NNW	0.9
2 Apr 2022	5:00 AM	NNW	1.3
2 Apr 2022	6:00 AM	NNW	0.9
2 Apr 2022	7:00 AM	NNE	0.9
2 Apr 2022	8:00 AM	NNE	0.9
2 Apr 2022	9:00 AM	NNW	0.9
2 Apr 2022	10:00 AM	ENE	0.4
2 Apr 2022	11:00 AM	NNW	0.4
2 Apr 2022	12:00 PM	NE	0.0
2 Apr 2022	1:00 PM	NNE	0.4
2 Apr 2022	2:00 PM	NE	0.0
2 Apr 2022	3:00 PM	NE	0.4
2 Apr 2022	4:00 PM	NE	0.4
2 Apr 2022	5:00 PM	ENE	0.0
2 Apr 2022	6:00 PM	NE	0.0
2 Apr 2022	7:00 PM	ENE	0.4
2 Apr 2022	8:00 PM	NW	1.8
2 Apr 2022	9:00 PM	ENE	1.8

## Appendix C - Weather Conditions during Monitoring Period

April 2022 Table II: Wind Speed and Directions			
2 Apr 2022	10:00 PM	Е	1.3
2 Apr 2022	11:00 PM	SW	0.9
3 Apr 2022	12:00 AM	NE	0.9
3 Apr 2022	1:00 AM	SSW	0.9
3 Apr 2022	2:00 AM	WSW	0.4
3 Apr 2022	3:00 AM	SW	0.9
3 Apr 2022	4:00 AM	SSW	0.4
3 Apr 2022	5:00 AM	SSW	0.4
3 Apr 2022	6:00 AM	WNW	0.4
3 Apr 2022	7:00 AM	SW	0.9
3 Apr 2022	8:00 AM	SW	0.9
3 Apr 2022	9:00 AM	NNW	0.9
3 Apr 2022	10:00 AM	NNW	1.3
3 Apr 2022	11:00 AM	NNW	1.8
3 Apr 2022	12:00 PM	NNW	2.7
3 Apr 2022	1:00 PM	NNW	2.7
3 Apr 2022	2:00 PM	NNW	1.8
3 Apr 2022	3:00 PM	SE	1.8
3 Apr 2022	4:00 PM	SE	2.2
3 Apr 2022	5:00 PM	ESE	0.4
3 Apr 2022	6:00 PM	ESE	0.4
3 Apr 2022	7:00 PM	ESE	0.0
3 Apr 2022	8:00 PM	SE	0.4
3 Apr 2022	9:00 PM	ESE	0.0
3 Apr 2022	10:00 PM	ESE	0.4
3 Apr 2022	11:00 PM	ESE	0.4
4 Apr 2022	12:00 AM	ESE	0.0
4 Apr 2022	1:00 AM	ESE	0.0
4 Apr 2022	2:00 AM	SE	0.4
4 Apr 2022	3:00 AM	ESE	1.8
4 Apr 2022	4:00 AM	ESE	0.4
4 Apr 2022	5:00 AM	ESE	0.4
4 Apr 2022	6:00 AM	ESE	0.4
4 Apr 2022	7:00 AM	SE	0.4
4 Apr 2022	8:00 AM	SE	0.4
4 Apr 2022	9:00 AM	NNW	0.0
4 Apr 2022	10:00 AM	NNW	0.9
4 Apr 2022	11:00 AM	NNW	0.4
4 Apr 2022	12:00 PM	WNW	0.4
4 Apr 2022	1:00 PM	WNW	0.4
4 Apr 2022	2:00 PM	SE	0.9
4 Apr 2022	3:00 PM	ESE	0.9
4 Apr 2022	4:00 PM	W	0.9
4 Apr 2022	5:00 PM	SE	0.9
4 Apr 2022	6:00 PM	WNW	1.3
4 Apr 2022	7:00 PM	SE	1.3

April 2022			
Table II: Wind Speed and Directions			
Noveber 2021	Time	Direction	Wind Speed m-s
4 Apr 2022	8:00 PM	SE	1.3
4 Apr 2022	9:00 PM	SSE	1.8
4 Apr 2022	10:00 PM	Е	1.3
4 Apr 2022	11:00 PM	Е	0.9
5 Apr 2022	12:00 AM	NE	0.4
5 Apr 2022	1:00 AM	NNE	0.4
5 Apr 2022	2:00 AM	NE	0.4
5 Apr 2022	3:00 AM	NE	0.4
5 Apr 2022	4:00 AM	NE	0.0
5 Apr 2022	5:00 AM	ENE	0.4
5 Apr 2022	6:00 AM	NE	0.0
5 Apr 2022	7:00 AM	ENE	0.4
5 Apr 2022	8:00 AM	NW	0.4
5 Apr 2022	9:00 AM	ENE	0.0
5 Apr 2022	10:00 AM	Е	0.0
5 Apr 2022	11:00 AM	SW	0.4
5 Apr 2022	12:00 PM	NE	1.8
5 Apr 2022	1:00 PM	SSW	2.2
5 Apr 2022	2:00 PM	WSW	1.3
5 Apr 2022	3:00 PM	SW	1.3
5 Apr 2022	4:00 PM	SSW	1.8
5 Apr 2022	5:00 PM	SSW	1.8
5 Apr 2022	6:00 PM	WNW	1.3
5 Apr 2022	7:00 PM	SW	0.9
5 Apr 2022	8:00 PM	SW	0.9
5 Apr 2022	9:00 PM	NW	0.4
5 Apr 2022	10:00 PM	NNW	0.4
5 Apr 2022	11:00 PM	NNW	0.9
6 Apr 2022	12:00 AM	WNW	1.8
6 Apr 2022	1:00 AM	WNW	1.3
6 Apr 2022	2:00 AM	WNW	0.4
6 Apr 2022	3:00 AM	WNW	0.4
6 Apr 2022	4:00 AM	WNW	0.0
6 Apr 2022	5:00 AM	SSW	0.4
6 Apr 2022	6:00 AM	SSW	0.0
6 Apr 2022	7:00 AM	WNW	0.4
6 Apr 2022	8:00 AM	NNW	0.4
6 Apr 2022	9:00 AM	NNW	0.0
6 Apr 2022	10:00 AM	NNW	0.0
6 Apr 2022	11:00 AM	WNW	0.4
6 Apr 2022	12:00 PM	WNW	1.8
6 Apr 2022	1:00 PM	NW	0.4
6 Apr 2022	2:00 PM	NE	0.4
6 Apr 2022	3:00 PM	NNE	0.9
6 Apr 2022	4:00 PM	NE	1.8
6 Apr 2022	5:00 PM	NE	1.3

April 2022 Table II: Wind Speed and Directions			
6 Apr 2022	6:00 PM	NE	2.2
6 Apr 2022	7:00 PM	ENE	1.8
6 Apr 2022	8:00 PM	NE	1.8
6 Apr 2022	9:00 PM	ENE	1.3
6 Apr 2022	10:00 PM	NW	1.3
6 Apr 2022	11:00 PM	ENE	1.3
7 Apr 2022	12:00 AM	Е	0.9
7 Apr 2022	1:00 AM	SW	2.2
7 Apr 2022	2:00 AM	NE	1.3
7 Apr 2022	3:00 AM	SSW	1.3
7 Apr 2022	4:00 AM	WSW	0.9
7 Apr 2022	5:00 AM	SW	2.2
7 Apr 2022	6:00 AM	SSW	1.3
7 Apr 2022	7:00 AM	SSW	1.3
7 Apr 2022	8:00 AM	WNW	1.8
7 Apr 2022	9:00 AM	SW	1.8
7 Apr 2022	10:00 AM	SW	0.0
7 Apr 2022	11:00 AM	WSW	0.0
7 Apr 2022	12:00 PM	WSW	0.0
7 Apr 2022	1:00 PM	WNW	0.4
7 Apr 2022	2:00 PM	WNW	0.9
7 Apr 2022	3:00 PM	S	0.4
7 Apr 2022	4:00 PM	ESE	0.4
7 Apr 2022	5:00 PM	SE	0.0
7 Apr 2022	6:00 PM	SSW	0.4
7 Apr 2022	7:00 PM	WSW	0.0
7 Apr 2022	8:00 PM	WSW	0.4
7 Apr 2022	9:00 PM	W	0.4
7 Apr 2022	10:00 PM	SSW	0.0
7 Apr 2022	11:00 PM	SSW	0.0
8 Apr 2022	12:00 AM	SSW	0.4
8 Apr 2022	1:00 AM	SSW	1.8
8 Apr 2022	2:00 AM	SSW	1.8
8 Apr 2022	3:00 AM	SW	0.9
8 Apr 2022	4:00 AM	SW	1.3
8 Apr 2022	5:00 AM	SW	0.9
8 Apr 2022	6:00 AM	NW	0.4
8 Apr 2022	7:00 AM	NW	1.3
8 Apr 2022	8:00 AM	SE	1.3
8 Apr 2022	9:00 AM	SE	1.3
8 Apr 2022	10:00 AM	SE	0.4
8 Apr 2022	11:00 AM	SSE	0.4
8 Apr 2022	12:00 PM	WNW	0.4
8 Apr 2022	1:00 PM	WNW	0.0
8 Apr 2022	2:00 PM	WNW	0.4
8 Apr 2022	3:00 PM	WNW	0.0

April 2022 Table II: Wind Speed and Directions			
8 Apr 2022	4:00 PM	WNW	0.4
8 Apr 2022	5:00 PM	WNW	0.4
8 Apr 2022	6:00 PM	WNW	0.0
8 Apr 2022	7:00 PM	WNW	0.0
8 Apr 2022	8:00 PM	NE	0.4
8 Apr 2022	9:00 PM	NNE	1.8
8 Apr 2022	10:00 PM	NE	0.9
8 Apr 2022	11:00 PM	NE	0.4
9 Apr 2022	12:00 AM	NE	0.4
9 Apr 2022	1:00 AM	ENE	0.4
9 Apr 2022	2:00 AM	NE	0.4
9 Apr 2022	3:00 AM	ENE	0.4
9 Apr 2022	4:00 AM	NW	0.9
9 Apr 2022	5:00 AM	ENE	0.9
9 Apr 2022	6:00 AM	Е	1.3
9 Apr 2022	7:00 AM	SW	1.8
9 Apr 2022	8:00 AM	NE	1.8
9 Apr 2022	9:00 AM	SSW	1.3
9 Apr 2022	10:00 AM	WSW	2.2
9 Apr 2022	11:00 AM	SW	4.0
9 Apr 2022	12:00 PM	SSW	2.7
9 Apr 2022	1:00 PM	SSW	0.4
9 Apr 2022	2:00 PM	WNW	0.4
9 Apr 2022	3:00 PM	SW	0.0
9 Apr 2022	4:00 PM	SW	0.4
9 Apr 2022	5:00 PM	WSW	0.0
9 Apr 2022	6:00 PM	WNW	0.4
9 Apr 2022	7:00 PM	ENE	0.4
9 Apr 2022	8:00 PM	Е	0.0
9 Apr 2022	9:00 PM	ENE	0.0
9 Apr 2022	10:00 PM	ENE	0.4
9 Apr 2022	11:00 PM	ENE	1.8
10 Apr 2022	12:00 AM	ENE	1.3
10 Apr 2022	1:00 AM	Е	0.9
10 Apr 2022	2:00 AM	ESE	0.9
10 Apr 2022	3:00 AM	Е	1.3
10 Apr 2022	4:00 AM	ENE	1.8
10 Apr 2022	5:00 AM	ESE	1.8
10 Apr 2022	6:00 AM	ENE	1.3
10 Apr 2022	7:00 AM	ESE	1.3
10 Apr 2022	8:00 AM	E	1.8
10 Apr 2022	9:00 AM	ENE	1.8
10 Apr 2022	10:00 AM	ESE	1.8
10 Apr 2022	11:00 AM	ENE	1.8
10 Apr 2022	12:00 PM	SE	1.3
10 Apr 2022	1:00 PM	ENE	0.4

April 2022 Table II: Wind Speed and Directions			
10 Apr 2022	2:00 PM	ENE	0.9
10 Apr 2022	3:00 PM	ESE	0.9
10 Apr 2022	4:00 PM	SE	1.8
10 Apr 2022	5:00 PM	ENE	0.4
10 Apr 2022	6:00 PM	SW	0.9
10 Apr 2022	7:00 PM	ENE	0.9
10 Apr 2022	8:00 PM	Е	0.9
10 Apr 2022	9:00 PM	SW	1.8
10 Apr 2022	10:00 PM	ENE	0.9
10 Apr 2022	11:00 PM	ENE	0.4
11 Apr 2022	12:00 AM	SW	0.0
11 Apr 2022	1:00 AM	SW	0.9
11 Apr 2022	2:00 AM	NE	0.4
11 Apr 2022	3:00 AM	NNE	0.9
11 Apr 2022	4:00 AM	NE	0.4
11 Apr 2022	5:00 AM	NE	0.4
11 Apr 2022	6:00 AM	NE	0.0
11 Apr 2022	7:00 AM	ENE	0.4
11 Apr 2022	8:00 AM	NE	0.0
11 Apr 2022	9:00 AM	ENE	0.4
11 Apr 2022	10:00 AM	NW	0.4
11 Apr 2022	11:00 AM	ENE	0.0
11 Apr 2022	12:00 PM	Е	0.0
11 Apr 2022	1:00 PM	SW	0.4
11 Apr 2022	2:00 PM	NE	1.8
11 Apr 2022	3:00 PM	SSW	1.3
11 Apr 2022	4:00 PM	WSW	1.8
11 Apr 2022	5:00 PM	SW	2.2
11 Apr 2022	6:00 PM	SSW	2.2
11 Apr 2022	7:00 PM	SSW	2.2
11 Apr 2022	8:00 PM	WNW	0.9
11 Apr 2022	9:00 PM	SW	1.3
11 Apr 2022	10:00 PM	SW	0.9
11 Apr 2022	11:00 PM	SW	0.9
12 Apr 2022	12:00 AM	SW	0.9
12 Apr 2022	1:00 AM	SW	0.9
12 Apr 2022	2:00 AM	SW	0.4
12 Apr 2022	3:00 AM	SSW	0.0
12 Apr 2022	4:00 AM	SW	0.9
12 Apr 2022	5:00 AM	SW	0.9
12 Apr 2022	6:00 AM	SW	1.3
12 Apr 2022	7:00 AM	SSW	1.3
12 Apr 2022	8:00 AM	Е	0.9
12 Apr 2022	9:00 AM	Е	0.9
12 Apr 2022	10:00 AM	ENE	1.3
12 Apr 2022	11:00 AM	ENE	1.8

April 2022			
Table II: Wind Speed and Directions			
Noveber 2021	Time	Direction	Wind Speed m-s
12 Apr 2022	12:00 PM	NNE	0.9
12 Apr 2022	1:00 PM	ENE	1.8
12 Apr 2022	2:00 PM	ENE	1.3
12 Apr 2022	3:00 PM	ENE	1.3
12 Apr 2022	4:00 PM	ENE	1.3
12 Apr 2022	5:00 PM	WNW	1.3
12 Apr 2022	6:00 PM	Е	1.3
12 Apr 2022	7:00 PM	ENE	0.9
12 Apr 2022	8:00 PM	Е	0.9
12 Apr 2022	9:00 PM	E	1.8
12 Apr 2022	10:00 PM	E	1.8
12 Apr 2022	11:00 PM	NW	1.3
13 Apr 2022	12:00 AM	W	0.9
13 Apr 2022	1:00 AM	W	0.4
13 Apr 2022	2:00 AM	W	0.4
13 Apr 2022	3:00 AM	NE	1.8
13 Apr 2022	4:00 AM	NNE	1.3
13 Apr 2022	5:00 AM	NE	1.3
13 Apr 2022	6:00 AM	NE	0.4
13 Apr 2022	7:00 AM	NE	0.9
13 Apr 2022	8:00 AM	ENE	0.4
13 Apr 2022	9:00 AM	NE	0.4
13 Apr 2022	10:00 AM	ENE	0.4
13 Apr 2022	11:00 AM	NW	0.4
13 Apr 2022	12:00 PM	ENE	0.4
13 Apr 2022	1:00 PM	E	0.4
13 Apr 2022	2:00 PM	SW	0.4
13 Apr 2022	3:00 PM	NE	0.4
13 Apr 2022	4:00 PM	SSW	0.4
13 Apr 2022	5:00 PM	WSW	0.4
13 Apr 2022	6:00 PM	SW	0.4
13 Apr 2022	7:00 PM	SW	0.4
13 Apr 2022	8:00 PM	SSW	0.9
13 Apr 2022	9:00 PM	WNW	1.3
13 Apr 2022	10:00 PM	SW	1.8
13 Apr 2022	11:00 PM	SW	1.8
13 Apr 2022	12:00 AM	NW	2.7
14 Apr 2022	12.00 AM 1:00 AM	W	1.8
14 Apr 2022	2:00 AM	W	1.3
14 Apr 2022	3:00 AM	NW	1.3
14 Apr 2022 14 Apr 2022	4:00 AM	W	1.8
· · · · · ·	4:00 AM 5:00 AM	W	1.8
14 Apr 2022		W	0.9
14 Apr 2022	6:00 AM	WSW	0.9
14 Apr 2022	7:00 AM		
14 Apr 2022	8:00 AM	ESE	0.4
14 Apr 2022	9:00 AM	W	0.4

April 2022			
Table II: Wind Speed and Directions			
Noveber 2021	Time	Direction	Wind Speed m-s
14 Apr 2022	10:00 AM	NE	1.3
14 Apr 2022	11:00 AM	NW	0.4
14 Apr 2022	12:00 PM	WNW	0.4
14 Apr 2022	1:00 PM	W	0.4
14 Apr 2022	2:00 PM	W	1.8
14 Apr 2022	3:00 PM	NW	0.9
14 Apr 2022	4:00 PM	WNW	1.3
14 Apr 2022	5:00 PM	NE	0.9
14 Apr 2022	6:00 PM	NNE	1.3
14 Apr 2022	7:00 PM	NE	1.3
14 Apr 2022	8:00 PM	NE	0.9
14 Apr 2022	9:00 PM	NE	0.9
14 Apr 2022	10:00 PM	ENE	0.4
14 Apr 2022	11:00 PM	NE	0.4
15 Apr 2022	12:00 AM	ENE	0.0
15 Apr 2022	1:00 AM	NW	0.4
15 Apr 2022	2:00 AM	ENE	0.0
15 Apr 2022	3:00 AM	Е	0.4
15 Apr 2022	4:00 AM	SW	0.4
15 Apr 2022	5:00 AM	NE	0.0
15 Apr 2022	6:00 AM	SSW	0.0
15 Apr 2022	7:00 AM	WSW	0.4
15 Apr 2022	8:00 AM	SW	1.8
15 Apr 2022	9:00 AM	SSW	1.8
15 Apr 2022	10:00 AM	SSW	1.8
15 Apr 2022	11:00 AM	WNW	0.4
15 Apr 2022	12:00 PM	SW	0.4
15 Apr 2022	1:00 PM	SW	0.4
15 Apr 2022	2:00 PM	ESE	0.9
15 Apr 2022	3:00 PM	ESE	0.4
15 Apr 2022	4:00 PM	ESE	0.4
15 Apr 2022	5:00 PM	SE	0.4
15 Apr 2022	6:00 PM	ESE	0.4
15 Apr 2022	7:00 PM	ESE	0.4
15 Apr 2022	8:00 PM	ESE	0.4
15 Apr 2022	9:00 PM	ESE	0.0
15 Apr 2022	10:00 PM	SE	0.9
15 Apr 2022	11:00 PM	WNW	0.9
16 Apr 2022	12:00 AM	NNW	0.9
16 Apr 2022	1:00 AM	WNW	1.3
16 Apr 2022	2:00 AM	WNW	0.9
16 Apr 2022	3:00 AM	NW	2.2
16 Apr 2022	4:00 AM	NW	1.3
16 Apr 2022	5:00 AM	NNW	1.3
16 Apr 2022	6:00 AM	NNW	1.8
16 Apr 2022	7:00 AM	WNW	1.8

April 2022				
Table II: Wind Speed and Directions				
Noveber 2021	Time	Direction	Wind Speed m-s	
16 Apr 2022	8:00 AM	WNW	1.3	
16 Apr 2022	9:00 AM	NW	0.9	
16 Apr 2022	10:00 AM	WNW	1.3	
16 Apr 2022	11:00 AM	NNW	0.4	
16 Apr 2022	12:00 PM	NW	1.3	
16 Apr 2022	1:00 PM	NNW	0.9	
16 Apr 2022	2:00 PM	NNW	1.3	
16 Apr 2022	3:00 PM	NNW	1.8	
16 Apr 2022	4:00 PM	NNW	1.3	
16 Apr 2022	5:00 PM	WSW	0.9	
16 Apr 2022	6:00 PM	SSW	1.3	
16 Apr 2022	7:00 PM	S	0.9	
16 Apr 2022	8:00 PM	SSW	0.4	
16 Apr 2022	9:00 PM	SW	0.4	
16 Apr 2022	10:00 PM	WSW	0.4	
16 Apr 2022	11:00 PM	SW	0.4	
17 Apr 2022	12:00 AM	SW	0.4	
17 Apr 2022	1:00 AM	SW	0.0	
17 Apr 2022	2:00 AM	SSW	0.0	
17 Apr 2022	3:00 AM	ENE	0.4	
17 Apr 2022	4:00 AM	SW	0.4	
17 Apr 2022	5:00 AM	Е	0.4	
17 Apr 2022	6:00 AM	Е	0.4	
17 Apr 2022	7:00 AM	SSW	0.4	
17 Apr 2022	8:00 AM	SW	0.9	
17 Apr 2022	9:00 AM	NNE	0.9	
17 Apr 2022	10:00 AM	WSW	0.9	
17 Apr 2022	11:00 AM	E	0.4	
17 Apr 2022	12:00 PM	E	0.9	
17 Apr 2022	1:00 PM	SE	0.9	
17 Apr 2022	2:00 PM	SSW	0.9	
17 Apr 2022	3:00 PM	WSW	1.3	
17 Apr 2022	4:00 PM	SSW	1.3	
17 Apr 2022	5:00 PM	SSW	0.9	
17 Apr 2022	6:00 PM	SW	0.4	
17 Apr 2022	7:00 PM	WSW	0.4	
17 Apr 2022	8:00 PM	SSW	0.4	
17 Apr 2022	9:00 PM	W	0.4	
17 Apr 2022	10:00 PM	SSW	0.4	
17 Apr 2022	11:00 PM	Е	0.0	
18 Apr 2022	12:00 AM	S	0.4	
18 Apr 2022	1:00 AM	SSW	0.0	
18 Apr 2022	2:00 AM	E	0.4	
18 Apr 2022	3:00 AM		0.4	
18 Apr 2022	4:00 AM		0.0	
18 Apr 2022	5:00 AM		0.0	

April 2022				
Table II: Wind Speed and Directions				
Noveber 2021	Time	Direction	Wind Speed m-s	
18 Apr 2022	6:00 AM	ENE	0.4	
18 Apr 2022	7:00 AM	ENE	1.8	
18 Apr 2022	8:00 AM	ENE	0.0	
18 Apr 2022	9:00 AM	NNE	0.4	
18 Apr 2022	10:00 AM	Е	0.4	
18 Apr 2022	11:00 AM	S	0.4	
18 Apr 2022	12:00 PM	WSW	0.9	
18 Apr 2022	1:00 PM	SSW	0.9	
18 Apr 2022	2:00 PM	S	0.9	
18 Apr 2022	3:00 PM	SE	0.4	
18 Apr 2022	4:00 PM	SSW	0.4	
18 Apr 2022	5:00 PM	S	0.4	
18 Apr 2022	6:00 PM	SSW	0.4	
18 Apr 2022	7:00 PM	SSW	0.4	
18 Apr 2022	8:00 PM	SW	0.4	
18 Apr 2022	9:00 PM	NE	0.4	
18 Apr 2022	10:00 PM	NNE	0.4	
18 Apr 2022	11:00 PM	NE	0.4	
19 Apr 2022	12:00 AM	NE	0.0	
19 Apr 2022	1:00 AM	NE	0.0	
19 Apr 2022	2:00 AM	ENE	0.4	
19 Apr 2022	3:00 AM	NE	0.0	
19 Apr 2022	4:00 AM	ENE	0.0	
19 Apr 2022	5:00 AM	NW	0.0	
19 Apr 2022	6:00 AM	ENE	0.0	
19 Apr 2022	7:00 AM	Е	0.0	
19 Apr 2022	8:00 AM	SW	0.0	
19 Apr 2022	9:00 AM	NE	0.0	
19 Apr 2022	10:00 AM	SSW	0.4	
19 Apr 2022	11:00 AM	WSW	0.4	
19 Apr 2022	12:00 PM	SW	0.4	
19 Apr 2022	1:00 PM	SSW	0.4	
19 Apr 2022	2:00 PM	SSW	0.4	
19 Apr 2022	3:00 PM	WNW	0.9	
19 Apr 2022	4:00 PM	SW	1.3	
19 Apr 2022	5:00 PM	SW	1.3	
19 Apr 2022	6:00 PM	SW	0.9	
19 Apr 2022	7:00 PM	SW	1.8	
19 Apr 2022	8:00 PM	WSW	1.3	
19 Apr 2022	9:00 PM	WSW	0.9	
19 Apr 2022	10:00 PM	W	1.3	
19 Apr 2022	11:00 PM	W	1.3	
20 Apr 2022	12:00 AM	W	1.3	
20 Apr 2022	1:00 AM	W	0.9	
20 Apr 2022	2:00 AM	W	0.9	
20 Apr 2022	3:00 AM	W	0.9	

April 2022 Table II: Wind Speed and Directions			
20 Apr 2022	4:00 AM	W	0.9
20 Apr 2022	5:00 AM	WSW	0.9
20 Apr 2022	6:00 AM	W	0.4
20 Apr 2022	7:00 AM	WSW	0.4
20 Apr 2022	8:00 AM	WSW	0.9
20 Apr 2022	9:00 AM	WSW	0.9
20 Apr 2022	10:00 AM	W	0.9
20 Apr 2022	11:00 AM	WSW	1.3
20 Apr 2022	12:00 PM	WSW	1.8
20 Apr 2022	1:00 PM	WSW	1.8
20 Apr 2022	2:00 PM	NE	1.8
20 Apr 2022	3:00 PM	NNE	1.3
20 Apr 2022	4:00 PM	NE	1.8
20 Apr 2022	5:00 PM	NE	1.3
20 Apr 2022	6:00 PM	NE	0.9
20 Apr 2022	7:00 PM	ENE	0.9
20 Apr 2022	8:00 PM	NE	0.4
20 Apr 2022	9:00 PM	ENE	0.4
20 Apr 2022	10:00 PM	NW	0.0
20 Apr 2022	11:00 PM	ENE	0.0
21 Apr 2022	12:00 AM	Е	0.0
21 Apr 2022	1:00 AM	SW	0.4
21 Apr 2022	2:00 AM	NE	0.0
21 Apr 2022	3:00 AM	SSW	0.0
21 Apr 2022	4:00 AM	WSW	0.0
21 Apr 2022	5:00 AM	SW	0.0
21 Apr 2022	6:00 AM	SSW	0.4
21 Apr 2022	7:00 AM	SSW	0.4
21 Apr 2022	8:00 AM	WNW	0.0
21 Apr 2022	9:00 AM	SW	0.4
21 Apr 2022	10:00 AM	SW	0.0
21 Apr 2022	11:00 AM	SSW	0.4
21 Apr 2022	12:00 PM	SW	0.4
21 Apr 2022	1:00 PM	WSW	0.0
21 Apr 2022	2:00 PM	SW	0.0
21 Apr 2022	3:00 PM	Е	0.4
21 Apr 2022	4:00 PM	Е	1.8
21 Apr 2022	5:00 PM	Е	0.4
21 Apr 2022	6:00 PM	SSW	0.9
21 Apr 2022	7:00 PM	SSW	0.4
21 Apr 2022	8:00 PM	SSE	0.4
21 Apr 2022	9:00 PM	SW	0.4
21 Apr 2022	10:00 PM	SSE	0.4
21 Apr 2022	11:00 PM	S	0.4
22 Apr 2022	12:00 AM	SSW	0.4
22 Apr 2022	1:00 AM	SSW	0.0

April 2022 Table II: Wind Speed and Directions			
22 Apr 2022	2:00 AM	WSW	0.0
22 Apr 2022	3:00 AM	SSW	0.0
22 Apr 2022	4:00 AM	SW	0.4
22 Apr 2022	5:00 AM	SW	0.4
22 Apr 2022	6:00 AM	SSW	0.9
22 Apr 2022	7:00 AM	SW	0.9
22 Apr 2022	8:00 AM	Е	0.9
22 Apr 2022	9:00 AM	ENE	0.9
22 Apr 2022	10:00 AM	ENE	0.9
22 Apr 2022	11:00 AM	ENE	1.3
22 Apr 2022	12:00 PM	SW	1.3
22 Apr 2022	1:00 PM	SW	1.3
22 Apr 2022	2:00 PM	NNE	0.9
22 Apr 2022	3:00 PM	ENE	0.9
22 Apr 2022	4:00 PM	NE	1.3
22 Apr 2022	5:00 PM	SE	0.9
22 Apr 2022	6:00 PM	ENE	0.9
22 Apr 2022	7:00 PM	SW	1.3
22 Apr 2022	8:00 PM	ENE	1.8
22 Apr 2022	9:00 PM	ESE	0.9
22 Apr 2022	10:00 PM	WSW	0.4
22 Apr 2022	11:00 PM	WSW	0.4
23 Apr 2022	12:00 AM	WSW	0.9
23 Apr 2022	1:00 AM	WSW	2.2
23 Apr 2022	2:00 AM	SW	2.2
23 Apr 2022	3:00 AM	WSW	1.8
23 Apr 2022	4:00 AM	Е	0.4
23 Apr 2022	5:00 AM	SE	0.4
23 Apr 2022	6:00 AM	ENE	0.4
23 Apr 2022	7:00 AM	SE	0.4
23 Apr 2022	8:00 AM	W	0.4
23 Apr 2022	9:00 AM	NE	0.4
23 Apr 2022	10:00 AM	NE	0.9
23 Apr 2022	11:00 AM	NE	0.4
23 Apr 2022	12:00 PM	NNE	0.4
23 Apr 2022	1:00 PM	E	0.9
23 Apr 2022	2:00 PM	SW	0.9
23 Apr 2022	3:00 PM	ENE	0.9
23 Apr 2022	4:00 PM	NE	0.4
23 Apr 2022	5:00 PM	NE	0.4
23 Apr 2022	6:00 PM	NNE	0.4
23 Apr 2022	7:00 PM	NE	0.4
23 Apr 2022	8:00 PM	NE	0.4
23 Apr 2022	9:00 PM	NE	0.4
23 Apr 2022	10:00 PM	ENE	0.4
23 Apr 2022	11:00 PM	NE	0.4

April 2022 Table II: Wind Speed and Directions			
24 Apr 2022	12:00 AM	ENE	0.4
24 Apr 2022	1:00 AM	NW	0.4
24 Apr 2022	2:00 AM	ENE	0.4
24 Apr 2022	3:00 AM	Е	0.4
24 Apr 2022	4:00 AM	SW	0.4
24 Apr 2022	5:00 AM	NE	0.4
24 Apr 2022	6:00 AM	SSW	0.4
24 Apr 2022	7:00 AM	WSW	0.4
24 Apr 2022	8:00 AM	SW	0.4
24 Apr 2022	9:00 AM	SSW	0.9
24 Apr 2022	10:00 AM	SSW	0.4
24 Apr 2022	11:00 AM	WNW	0.4
24 Apr 2022	12:00 PM	SW	0.0
24 Apr 2022	1:00 PM	SW	0.4
24 Apr 2022	2:00 PM	W	0.0
24 Apr 2022	3:00 PM	W	0.4
24 Apr 2022	4:00 PM	WNW	0.4
24 Apr 2022	5:00 PM	NE	0.0
24 Apr 2022	6:00 PM	NE	0.0
24 Apr 2022	7:00 PM	W	0.4
24 Apr 2022	8:00 PM	SSE	1.8
24 Apr 2022	9:00 PM	WNW	0.4
24 Apr 2022	10:00 PM	ENE	0.4
24 Apr 2022	11:00 PM	W	0.4
25 Apr 2022	12:00 AM	NE	0.4
25 Apr 2022	1:00 AM	NE	0.4
25 Apr 2022	2:00 AM	ENE	0.4
25 Apr 2022	3:00 AM	W	0.0
25 Apr 2022	4:00 AM	ENE	0.0
25 Apr 2022	5:00 AM	NE	0.4
25 Apr 2022	6:00 AM	W	0.4
25 Apr 2022	7:00 AM	W	0.4
25 Apr 2022	8:00 AM	ENE	0.0
25 Apr 2022	9:00 AM	NE	0.4
25 Apr 2022	10:00 AM	ENE	0.4
25 Apr 2022	11:00 AM	NE	0.4
25 Apr 2022	12:00 PM	NE	0.9
25 Apr 2022	1:00 PM	NE	0.4
25 Apr 2022	2:00 PM	NE	0.4
25 Apr 2022	3:00 PM	ENE	0.4
25 Apr 2022	4:00 PM	NNE	0.4
25 Apr 2022	5:00 PM	NE	0.0
25 Apr 2022	6:00 PM	NNE	0.0
25 Apr 2022	7:00 PM	NE	0.0
25 Apr 2022	8:00 PM	NE	0.4
25 Apr 2022	9:00 PM	NE	0.0

Appendix C - Weather Conditions during Monitoring Period

	Ар	ril 2022	
	Table II: Wind S	Speed and Directions	
Noveber 2021	Time	Direction	Wind Speed m-s
25 Apr 2022	10:00 PM	ENE	0.9
25 Apr 2022	11:00 PM	NE	0.9
26 Apr 2022	12:00 AM	ENE	0.9
26 Apr 2022	1:00 AM	NW	0.9
26 Apr 2022	2:00 AM	ENE	0.4
26 Apr 2022	3:00 AM	Е	0.9
26 Apr 2022	4:00 AM	SW	0.0
26 Apr 2022	5:00 AM	NE	0.0
26 Apr 2022	6:00 AM	SSW	0.0
26 Apr 2022	7:00 AM	WSW	0.0
26 Apr 2022	8:00 AM	SW	0.0
26 Apr 2022	9:00 AM	SSW	0.0
26 Apr 2022	10:00 AM	SSW	0.4
26 Apr 2022	11:00 AM	WNW	0.4
26 Apr 2022	12:00 PM	SW	0.4
26 Apr 2022	1:00 PM	SW	0.4
26 Apr 2022	2:00 PM	SW	0.9
26 Apr 2022	3:00 PM	SSW	0.9
26 Apr 2022	4:00 PM	SSW	0.9
26 Apr 2022	5:00 PM	SSW	0.4
26 Apr 2022	6:00 PM	SSW	0.0
26 Apr 2022	7:00 PM	ESE	0.0
26 Apr 2022	8:00 PM	SW	0.0
26 Apr 2022	9:00 PM	W	0.4
26 Apr 2022	10:00 PM	WSW	0.4
26 Apr 2022	11:00 PM	WSW	0.4
27 Apr 2022	12:00 AM	SW	0.0
27 Apr 2022	1:00 AM	SW	0.0
27 Apr 2022	2:00 AM	SW	0.0
27 Apr 2022	3:00 AM	WSW	0.0
27 Apr 2022	4:00 AM	WSW	0.0
27 Apr 2022	5:00 AM	WSW	0.0
27 Apr 2022	6:00 AM	WSW	0.0
27 Apr 2022	7:00 AM	SW	0.4
27 Apr 2022	8:00 AM	NE	0.4
27 Apr 2022	9:00 AM	SSW	0.4
27 Apr 2022	10:00 AM	NE	0.4
27 Apr 2022	11:00 AM	WSW	1.3
27 Apr 2022	12:00 PM	NE	1.8
27 Apr 2022	1:00 PM	NE	1.8
27 Apr 2022	2:00 PM	SW	1.3
27 Apr 2022	3:00 PM	Е	0.9
27 Apr 2022	4:00 PM	Е	0.9
27 Apr 2022	5:00 PM	ESE	0.4
27 Apr 2022	6:00 PM	NNE	0.4
27 Apr 2022	7:00 PM	S	0.0

	April 2022									
	Table II: Wind	Speed and Directions								
Noveber 2021	Time	Direction	Wind Speed m-s							
27 Apr 2022	8:00 PM	SSE	0.4							
27 Apr 2022	9:00 PM	ENE	0.0							
27 Apr 2022	10:00 PM	ENE	0.4							
27 Apr 2022	11:00 PM	ENE	0.4							
28 Apr 2022	12:00 AM	NE	0.0							
28 Apr 2022	1:00 AM	NE	0.0							
28 Apr 2022	2:00 AM	NNE	0.4							
28 Apr 2022	3:00 AM	NE	1.8							
28 Apr 2022	4:00 AM	NE	0.4							
28 Apr 2022	5:00 AM	NE	0.4							
28 Apr 2022	6:00 AM	ENE	0.4							
28 Apr 2022	7:00 AM	NE	0.4							
28 Apr 2022	8:00 AM	ENE	0.4							
28 Apr 2022	9:00 AM	NW	0.9							
28 Apr 2022	10:00 AM	ENE	1.3							
28 Apr 2022	11:00 AM	Е	1.3							
28 Apr 2022	12:00 PM	SW	1.8							
28 Apr 2022	1:00 PM	NE	2.2							
28 Apr 2022	2:00 PM	SSW	1.3							
28 Apr 2022	3:00 PM	WSW	1.3							
28 Apr 2022	4:00 PM	SW	1.8							
28 Apr 2022	5:00 PM	SSW	1.8							
28 Apr 2022	6:00 PM	SSW	1.3							
28 Apr 2022	7:00 PM	WNW	1.3							
28 Apr 2022	8:00 PM	SW	0.9							
28 Apr 2022	9:00 PM	SW	1.3							
28 Apr 2022	10:00 PM	Е	1.3							
28 Apr 2022	11:00 PM	SSW	1.3							
29 Apr 2022	12:00 AM	Е	0.9							
29 Apr 2022	1:00 AM	ENE	0.4							
29 Apr 2022	2:00 AM	ENE	0.9							
29 Apr 2022	3:00 AM	WSW	1.3							
29 Apr 2022	4:00 AM	SW	0.9							
29 Apr 2022	5:00 AM	NE	0.9							
29 Apr 2022	6:00 AM	ENE	0.9							
29 Apr 2022	7:00 AM	ENE	0.9							
29 Apr 2022	8:00 AM	ENE	0.9							
29 Apr 2022	9:00 AM	SSW	0.9							
29 Apr 2022	10:00 AM	SW	1.3							
29 Apr 2022	11:00 AM	W	2.2							
29 Apr 2022	12:00 PM	NE	2.2							
29 Apr 2022	1:00 PM	NE	1.3							
29 Apr 2022	2:00 PM	Е	0.9							
29 Apr 2022	3:00 PM	Е	0.9							
29 Apr 2022	4:00 PM	S	0.9							
29 Apr 2022	5:00 PM	NNE	0.9							

April 2022								
	Table II: Wind S	Speed and Directions						
Noveber 2021	Time	Direction	Wind Speed m-s					
29 Apr 2022	6:00 PM	NE	0.9					
29 Apr 2022	7:00 PM	SSW	0.4					
29 Apr 2022	8:00 PM	SW	0.0					
29 Apr 2022	9:00 PM	NNE	0.0					
29 Apr 2022	10:00 PM	ENE	0.0					
29 Apr 2022	11:00 PM	ESE	0.0					
30 Apr 2022	12:00 AM	NE	0.0					
30 Apr 2022	1:00 AM	NNE	0.0					
30 Apr 2022	2:00 AM	NE	0.0					
30 Apr 2022	3:00 AM	NE	0.4					
30 Apr 2022	4:00 AM	NE	0.0					
30 Apr 2022	5:00 AM	ENE	0.0					
30 Apr 2022	6:00 AM	NE	0.0					
30 Apr 2022	7:00 AM	ENE	0.0					
30 Apr 2022	8:00 AM	NW	0.4					
30 Apr 2022	9:00 AM	ENE	0.4					
30 Apr 2022	10:00 AM	E	0.4					
30 Apr 2022	11:00 AM	SW	0.4					
30 Apr 2022	12:00 PM	NE	0.4					
30 Apr 2022	1:00 PM	SSW	0.9					
30 Apr 2022	2:00 PM	WSW	1.3					
30 Apr 2022	3:00 PM	SW	1.3					
30 Apr 2022	4:00 PM	SSW	0.9					
30 Apr 2022	5:00 PM	SSW	0.9					
30 Apr 2022	6:00 PM	WNW	0.9					
30 Apr 2022	7:00 PM	SW	0.4					
30 Apr 2022	8:00 PM	SW	0.0					
30 Apr 2022	9:00 PM	WNW	0.0					
30 Apr 2022	10:00 PM	SW	0.0					
30 Apr 2022	11:00 PM	SW	0.0					

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Impact Air Quality and Noise Monitoring Schedule (April 2022)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Suiday	Wolday	Tuesuay	wednesday	Thursday	1-Apr	2-Apr
					1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)] Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
,unit		з-сүл	24 hr TSP	1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4, CM5] [CM6(A), CM7(A), CM8(A))] Noise [Evening time (19:00-23:00)] [CM6(A)]	074µ Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	7-4µ
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	24 hr TSP	1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4, CM5] [CM6(A), CM7(A), CM8(A))] Noise [Evening time (19:00-23:00)] [CM6(A)]		Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3] 24 hr TSP		
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4, CM5] [CM6(A), CM7(A), CM8(A))] Noise [Evening time (19:00-23:00)] [CM6(A)]	24 hr TSP		1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)] Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)]	24 hr TSP		1 hr TSP X3 [AM1, AM2, AM3] [AM4,AM5(A), AM6(A)] Noise [Daytime (07:00-19:00)] [CM1, CM2, CM3, CM4, CM5] [CM6(A), CM7(A), CM8(A))] Noise [Evening time (19:00-23:00)] [CM6(A)]	Noise [Evening time (19:00-23:00)] [CM1, CM2, CM3] Noise [Night-time (23:00-07:00)] [CM1, CM2, CM3]	24 hr TSP

#### Air Quality Monitoring Station

AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4<sup>(1)</sup> - Sitting-out Area at Cha Kwo Ling Village AM4(A)<sup>(2)</sup> - Cha Kwo Ling Public Cargo Working Area Administrative Office AM5(A) - Tseung Kwan O DSD Desilting Compound AM6(A) - Park Central, L1/F Open Space Area

#### Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores

CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores

CM8(A) - Park Central, L1/F Open Space Area

### Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction Tentative Impact Water Quality Monitoring Schedule (Apr 2022)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27-Mar	28-Ma	r 29-Mar	30-Mar	31-Mar	1-Apr	2-Apr
					Mid-Ebb 15:17 Mid-Flood 10:04	
3-Apr	4-Ap	r 5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
	Mid-Ebb 17:22 Mid-Flood 11:10		Mid-Ebb 7:00 Mid-Flood 11:55		Mid-Ebb Mid-Flood 12:01	
10-Apr	11-Ap	r 12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	Mid-Ebb - Mid-Flood 16:38		Mid-Ebb 12:41 Mid-Flood 8:40			
17-Apr	18-Ap	r 19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
		Mid-Ebb 10:48 Mid-Flood 17:18		Mid-Ebb Mid-Flood 12:06		Mid-Ebb Mid-Flood 13:54
24-Apr	25-Ap	r 26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Mid-Ebb 9:55 Mid-Flood 7:38		Mid-Ebb 12:47 Mid-Flood 8:17		Mid-Ebb 8:56 Mid-Flood 14:26	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

### Monitoring Station:

C1, C2, G1, G2, G3, G4, M1, M2, M3, M4, M5, M6

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Location AM1 -	Tin Hau Ten	nple	
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )
1-Apr-22	12:30	Fine	41.4
1-Apr-22	13:30	Fine	46.0
1-Apr-22	14:30	Fine	34.5
7-Apr-22	12:30	Sunny	46.0
7-Apr-22	13:30	Sunny	66.7
7-Apr-22	14:30	Sunny	59.8
12-Apr-22	13:00	Sunny	46.2
12-Apr-22	14:00	Sunny	54.6
12-Apr-22	15:00	Sunny	52.5
19-Apr-22	13:00	Fine	68.2
19-Apr-22	14:00	Fine	74.8
19-Apr-22	15:00	Fine	79.2
22-Apr-22	13:00	Sunny	74.8
22-Apr-22	14:00	Sunny	79.2
22-Apr-22	15:00	Sunny	77.0
28-Apr-22	15:30	Sunny	44.1
28-Apr-22	16:30	Sunny	48.3
28-Apr-22	17:30	Sunny	48.3
		Average	57.9
		Maximum	79.2
		Minimum	34.5


Location AM2 - Sai Tso Wan Recreation Ground									
Date	Time	Weather	Particulate Concentration ( μg/m <sup>3</sup> )						
1-Apr-22	9:00	Sunny	50.4						
1-Apr-22	10:00	Sunny	69.3						
1-Apr-22	11:00	Sunny	81.9						
7-Apr-22	9:00	Sunny	55.0						
7-Apr-22	10:00	Sunny	46.2						
7-Apr-22	11:00	Sunny	37.4						
12-Apr-22	13:00	Sunny	60.9						
12-Apr-22	14:00	Sunny	65.1						
12-Apr-22	15:00	Sunny	56.7						
19-Apr-22	13:00	Fine	46.2						
19-Apr-22	14:00	Fine	50.4						
19-Apr-22	15:00	Fine	42.0						
22-Apr-22	15:00	Fine	73.5						
22-Apr-22	16:00	Fine	50.4						
22-Apr-22	17:00	Fine	48.3						
28-Apr-22	9:00	Sunny	37.8						
28-Apr-22	10:00	Sunny	42.0						
28-Apr-22	11:00	Sunny	33.6						
		Average	52.6						
		Maximum	81.9						
		Minimum	33.6						


Location AM3 -	Yau Lai Esta	ate Bik Lai House	
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )
1-Apr-22	15:10	Fine	52.9
1-Apr-22	16:10	Fine	64.4
1-Apr-22	17:10	Fine	36.8
7-Apr-22	15:00	Sunny	66.7
7-Apr-22	16:00	Sunny	46.0
7-Apr-22	17:00	Sunny	46.0
12-Apr-22	9:00	Sunny	50.4
12-Apr-22	10:00	Sunny	50.4
12-Apr-22	11:00	Sunny	42.0
19-Apr-22	9:00	Fine	57.2
19-Apr-22	10:00	Fine	63.8
19-Apr-22	11:00	Fine	68.2
22-Apr-22	9:00	Sunny	68.2
22-Apr-22	10:00	Sunny	63.8
22-Apr-22	11:00	Sunny	72.6
28-Apr-22	15:00	Sunny	52.5
28-Apr-22	16:00	Sunny	46.2
28-Apr-22	17:00	Sunny	54.6
		Average	55.7
		Maximum	72.6
		Minimum	36.8


Location AM4 -	Location AM4 - Sitting-out Area at Cha Kwo Ling Village								
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )						
1-Apr-22	9:45	Fine	55.2						
1-Apr-22	10:45	Fine	46.0						
1-Apr-22	11:45	Fine	46.0						
7-Apr-22	9:40	Sunny	59.8						
7-Apr-22	10:40	Sunny	48.3						
7-Apr-22	11:40	Sunny	62.1						
12-Apr-22	9:45	Sunny	55.2						
12-Apr-22	10:45	Sunny	46.0						
12-Apr-22	11:45	Sunny	46.0						
19-Apr-22	16:00	Fine	81.4						
19-Apr-22	17:00	Fine	68.2						
19-Apr-22	18:00	Fine	85.8						
22-Apr-22	16:00	Sunny	79.2						
22-Apr-22	17:00	Sunny	70.4						
22-Apr-22	18:00	Sunny	61.6						
28-Apr-22	12:00	Sunny	37.8						
28-Apr-22	13:00	Sunny	25.2						
28-Apr-22	14:00	Sunny	31.5						
		Average	55.9						
		Maximum	85.8						
		Minimum	25.2						

Location AM5(A	Location AM5(A) - Tseung Kwan O DSD Desilting Compound								
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )						
1-Apr-22	13:00	Sunny	56.7						
1-Apr-22	14:00	Sunny	37.8						
1-Apr-22	15:00	Sunny	29.4						
7-Apr-22	16:00	Sunny	77.0						
7-Apr-22	17:00	Sunny	68.2						
7-Apr-22	18:00	Sunny	70.4						
12-Apr-22	9:00	Sunny	52.8						
12-Apr-22	10:00	Sunny	63.8						
12-Apr-22	11:00	Sunny	68.2						
19-Apr-22	11:00	Rainly	29.4						
19-Apr-22	12:00	Rainly	31.5						
19-Apr-22	13:00	Rainly	31.5						
22-Apr-22	9:00	Fine	96.6						
22-Apr-22	10:00	Fine	73.5						
22-Apr-22	11:00	Fine	77.7						
28-Apr-22	12:15	Sunny	50.4						
28-Apr-22	13:15	Sunny	29.4						
28-Apr-22	14:15	Sunny	25.2						
		Average	53.9						
		Maximum	96.6						
		Minimum	25.2						

Location AM6(A	Location AM6(A) - Park Central, L1/F Open Space Area								
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )						
1-Apr-22	15:00	Sunny	56.7						
1-Apr-22	16:00	Sunny	37.8						
1-Apr-22	17:00	Sunny	29.4						
7-Apr-22	13:00	Sunny	63.8						
7-Apr-22	14:00	Sunny	68.2						
7-Apr-22	15:00	Sunny	70.4						
12-Apr-22	13:00	Sunny	77.0						
12-Apr-22	14:00	Sunny	74.8						
12-Apr-22	15:00	Sunny	70.4						
19-Apr-22	12:00	Rainly	35.7						
19-Apr-22	13:00	Rainly	37.8						
19-Apr-22	14:00	Rainly	44.1						
22-Apr-22	12:00	Fine	79.8						
22-Apr-22	13:00	Fine	84.0						
22-Apr-22	14:00	Fine	88.2						
28-Apr-22	15:30	Sunny	37.8						
28-Apr-22	16:30	Sunny	21.0						
28-Apr-22	17:30	Sunny	46.2						
		Average	56.8						
		Maximum	88.2						
		Minimum	21.0						







APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

### Appendix F - 24-hour TSP Monitoring Results

#### Location AM1 - Tin Hau Temple

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Ra	te (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Apr-22	Sunny	3.3397	3.4700	0.1303	9835.0	9858.9	23.9	1.20	1.20	1.20	1726.8	75.5
11-Apr-22	Sunny	3.3625	3.4845	0.1220	9858.9	9882.9	24.0	1.21	1.21	1.21	1743.1	70.0
14-Apr-22	Fine	3.3296	3.5206	0.1910	9882.9	9906.9	24.0	1.21	1.21	1.21	1745.2	109.4
20-Apr-22	Sunny	3.6760	3.8065	0.1305	9906.9	9930.9	24.0	1.22	1.22	1.22	1753.7	74.4
26-Apr-22	Sunny	3.3533	3.4628	0.1095	9930.9	9954.9	24.0	1.21	1.21	1.21	1735.8	63.1
30-Apr-22	Sunny	3.3772	3.5049	0.1277	9954.9	9978.9	24.0	1.21	1.22	1.22	1751.8	72.9
											Min	63.1
											Max	109.4
											Average	77.5

### Location AM2 - Sai Tso Wan Recreation Ground

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rat	te (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Apr-22	Sunny	3.3253	3.3843	0.0590	30883.2	30907.2	24.0	1.20	1.20	1.20	1733.7	34.0
11-Apr-22	Sunny	3.3948	3.4514	0.0566	30907.2	30931.2	24.0	1.21	1.21	1.21	1743.2	32.5
14-Apr-22	Fine	3.6294	3.7361	0.1067	30931.2	30955.2	24.0	1.21	1.21	1.21	1745.3	61.1
20-Apr-22	Sunny	3.7436	3.8172	0.0736	30955.2	30979.2	24.0	1.22	1.22	1.22	1754.2	42.0
26-Apr-22	Sunny	3.3543	3.3904	0.0361	30979.2	31003.2	24.0	1.21	1.20	1.21	1735.6	20.8
30-Apr-22	Sunny	3.3453	3.3865	0.0412	31003.2	31027.2	24.0	1.21	1.22	1.22	1752.2	23.5
											Min	20.8
											Max	61.1
											Average	35.7

### Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Ra	te (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Otart Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Apr-22	Sunny	3.3154	3.4607	0.1453	5321.5	5345.5	24.0	1.20	1.20	1.20	1732.1	83.9
11-Apr-22	Sunny	3.3532	3.4766	0.1234	5345.5	5369.5	24.0	1.21	1.21	1.21	1743.9	70.8
14-Apr-22	Fine	3.3690	3.5711	0.2021	5369.5	5393.5	24.0	1.21	1.21	1.21	1746.1	115.7
20-Apr-22	Sunny	3.3577	3.5076	0.1499	5393.5	5417.5	24.0	1.22	1.22	1.22	1754.8	85.4
26-Apr-22	Sunny	3.3637	3.4420	0.0783	5417.5	5441.5	24.0	1.21	1.21	1.21	1736.5	45.1
30-Apr-22	Sunny	3.3443	3.4382	0.0939	5441.5	5465.5	24.0	1.21	1.22	1.22	1753.6	53.5
											Min	45.1
											Max	115.7
											Average	73.1

### Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office


Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Ra	te (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Apr-22	Sunny	3.3272	3.4809	0.1537	15319.2	15343.2	24.0	1.21	1.20	1.20	1734.4	88.6
11-Apr-22	Sunny	3.3584	3.4774	0.1190	15343.7	15367.7	24.0	1.21	1.21	1.21	1743.8	68.2
14-Apr-22	Fine	3.3377	3.5174	0.1797	15367.7	15391.7	24.0	1.21	1.21	1.21	1745.9	102.9
20-Apr-22	Sunny	3.6910	3.8761	0.1851	15391.7	15415.7	24.0	1.22	1.22	1.22	1754.4	105.5
26-Apr-22	Sunny	3.3596	3.4670	0.1074	15415.7	15439.7	24.0	1.21	1.21	1.21	1736.5	61.8
30-Apr-22	Sunny	3.4011	3.4894	0.0883	15439.7	15463.7	24.0	1.21	1.22	1.22	1752.6	50.4
											Min	50.4
											Max	105.5
											Average	79.6

### Location AM5(A) - Tseung Kwan O DSD Desilting Compound

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Ra	te (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Apr-22	Sunny	3.3476	3.4629	0.1153	32610.7	32634.7	24.0	1.21	1.20	1.21	1735.5	66.4
11-Apr-22	Sunny	3.4026	3.5610	0.1584	32634.7	32658.7	24.0	1.21	1.21	1.21	1744.3	90.8
14-Apr-22	Sunny	3.7455	3.9449	0.1994	32658.7	32682.7	24.0	1.21	1.21	1.21	1746.4	114.2
20-Apr-22	Sunny	3.3402	3.4246	0.0844	32682.7	32706.7	24.0	1.22	1.22	1.22	1755.1	48.1
26-Apr-22	Sunny	3.4001	3.4971	0.0970	32706.7	32730.7	24.0	1.21	1.21	1.21	1736.9	55.8
30-Apr-22	Sunny	3.3497	3.4693	0.1196	32730.7	32754.7	24.0	1.25	1.25	1.25	1805.8	66.2
											Min	48.1
											Max	114.2
											Average	73.6


### Location AM6(A) - Park Central, L1/F Open Space Area

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rat	te (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Otart Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	$(\mu g/m^3)$
6-Apr-22	Fine	3.3382	3.3916	0.0534	4500.9	4524.9	24.0	1.22	1.22	1.22	1752.3	30.5
11-Apr-22	Sunny	3.3688	3.4177	0.0489	4524.9	4548.9	24.0	1.21	1.21	1.21	1737.4	28.1
14-Apr-22	Sunny	3.3914	3.4536	0.0622	4548.9	4572.9	24.0	1.21	1.21	1.21	1739.6	35.8
20-Apr-22	Sunny	3.3948	3.4493	0.0545	4572.9	4596.9	24.0	1.22	1.21	1.21	1748.9	31.2
26-Apr-22	Sunny	3.3788	3.4232	0.0444	4596.9	4620.9	24.0	1.20	1.20	1.20	1729.5	25.7
30-Apr-22	Sunny	3.3890	3.4359	0.0469	4596.9	4620.9	24.0	1.26	1.26	1.26	1817.8	25.8
											Min	25.7
											Max	35.8
											Average	29.5



Agreement No. CE/59/2015 (EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel - Design and Construction	Scale	N.T.S	Project No.	MA16034	
Graphical Presentation of 24-hour TSP Monitoring Results	Date	Apr-22	Appendi	F	

Cinotech



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Location CM1	- Nga Lai Ho	ouse, Yau Lai	Lai Estate Phase 1, Yau Tong							
					Unit:	dB (A) (30-min)				
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level			
Date	Time	weather								
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
07-Apr-22	13:39	Sunny	74.2	76.0	72.1	65.5	74			
12-Apr-22	11:30	Sunny	71.4	72.9	68.3	65.5	70			
19-Apr-22	9:00	Fine	72.3	75.9	70.1	65.5	71			
28-Apr-22	14:30	Sunny	75.3	77.4	71.8	65.5	75			

### Location CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

				Unit: dB (A) (30-min)								
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level					
Duio	Time	Weather										
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
07-Apr-22	12:57	Sunny	72.6	75.2	66.2	63.6	72					
12-Apr-22	10:30	Sunny	73.4	75.4	69.0	63.6	73					
19-Apr-22	10:00	Fine	70.6	73.9	68.7	63.6	70					
28-Apr-22	15:00	Sunny	75.6	77.9	72.1	63.6	75					

### Location CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	_evel	Baseline Level	Construction Noise Level
Date	Time	weather					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
07-Apr-22	14:24	Sunny	73.3	75.7	70.7	65.6	72
12-Apr-22	14:15	Sunny	72.9	74.5	70.8	65.6	72
19-Apr-22	11:00	Fine	70.5	74.1	67.9	65.6	69
28-Apr-22	16:00	Sunny	74.1	78.0	72.0	65.6	75

### Location CM4 - Tin Hau Temple, Cha Kwo Ling

					Unit:	: dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	evel	Baseline Level	Construction Noise Level
Date	Time	weather					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
07-Apr-22	11:15	Sunny	62.5	63.4	55.7	62.0	53
12-Apr-22	15:00	Sunny	63.8	65.4	60.0	62.0	59
19-Apr-22	14:00	Fine	65.4	68.3	60.7	62.0	63
28-Apr-22	12:30	Sunny	57.9	59.2	50.2	62.0	58 Measured ≦ Baseline

### Location CM5 - CCC Kei Faat Primary School, Yau Tong

			,	0			
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
Date	TIME	weather					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
07-Apr-22	15:09	Sunny	67.4	69.4	64.8	68.2	67 Measured ≦ Baseline
12-Apr-22	13:30	Sunny	68.3	70.4	65.2	68.2	52
19-Apr-22	13:00	Fine	67.4	70.2	65.3	68.2	67 Measured ≦ Baseline
28-Apr-22	14:00	Sunny	69.8	72.0	59.8	68.2	65


T


ocation CM6(A) - Site Boundary of Contract No. NE/2015/02 near Tower 1, Ocean Shores											
					Unit:	dB (A) (30-min)					
Date	Time	Weather	Meas	sured Noise	_evel	Baseline Level	Construction Noise Level				
Duio	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>				
07-Apr-22	14:00	Sunny	68.7	71.8	65.4	61.9	68				
12-Apr-22	9:00	Sunny	72.5	76.4	63.8	61.9	72				
19-Apr-22	11:30	Drizzle	64.0	67.0	58.3	61.9	60				
28-Apr-22	13:05	Sunny	65.0	67.0	60.2	61.9	62				


Location CM7(	.ocation CM7(A) - Site Boundary of Contract No. NE/2015/02 near Tower 7, Ocean Shores										
	Date Time		Unit: dB (A) (30-min)								
Date		Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level				
Dato			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>				
07-Apr-22	16:00	Fine	67.6	70.3	65.5	58.3	67				
12-Apr-22	10:00	Sunny	70.8	73.4	63.8	58.3	71				
19-Apr-22	11:00	Drizzle	61.7	63.5	59.0	58.3	59				
28-Apr-22	0:30	Sunny	69.8	68.4	60.1	58.3	69				

### Location CM8(A) - Park Central, L1/F Open Space Area

					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
Date	Time	weather		_			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
07-Apr-22	13:00	Sunny	67.8	70.1	65.4	69.1	68 Measured ≦ Baseline
12-Apr-22	11:30	Sunny	67.9	70.6	60.1	69.1	68 Measured ≦ Baseline
19-Apr-22	12:30	Drizzle	59.7	61.6	56.9	69.1	60 Measured ≦ Baseline
28-Apr-22	15:30	Sunny	65.9	69.0	58.6	69.1	66 Measured ≦ Baseline







### (Restricted Hours - 19:00 to 23:00 on all other days & 07:00 to 23:00 holidays)

Location CM1 -	Nga Lai Hou	se, Yau Lai Est	ate Phase 1, `	Yau Tong				
Dete	Time	Weather		dB (.	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	22:00		62.1	65.1	60.2			
1-Apr-22	22:05	Fine	61.9	64.7	60.1	61.9		$62$ Measured $\leq$ Baseline
	22:10		61.7	64.4	59.8			
	21:00		62.7	65.1	59.8			
8-Apr-22	21:05	Fine	62.6	65.0	59.7	62.6		$63$ Measured $\leq$ Baseline
	21:10		62.6	65.1	62.4			
	22:00		62.7	65.1	59.8			
14-Apr-22	22:05	Fine	62.6	65.0	59.7	62.6	64.4	$63$ Measured $\leq$ Baseline
	22:10		62.6	65.1	62.4			
	22:00		67.0	68.1	63.8			
22-Apr-22	22:05	Fine	67.1	68.6	65.2	67.5		65
	22:10		68.2	69.8	66.6			
	22:00		67.5	68.4	64.3			
29-Apr-22	22:05	Fine	68.5	69.3	66.7	68.0		66
	22:10		67.8	68.7	65.4			

Location CM2 -	Bik Lai Hous	se, Yau Lai Est	ate Phase 1, Y	au Tong				
Date	Date Time	Weather		dB (.	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	22:20		61.3	64.2	59.7			
1-Apr-22	22:25	Fine	61.2	64.1	59.6	61.2		$61$ Measured $\leq$ Baseline
	22:30		61.1	64.0	59.5			
	21:30		61.1	63.9	58.5			
8-Apr-22	21:35	Fine	61.0	63.7	58.4	61.0	61Measured	$61$ Measured $\leq$ Baseline
	21:40		60.9	63.6	58.3			
	22:20		61.1	63.9	58.5	1		
14-Apr-22	22:25	Fine	61.0	63.7	58.4	61.0	62.2	$61$ Measured $\leq$ Baseline
	22:30		60.9	63.6	58.3			
	22:20		67.2	69.4	65.2	1		
22-Apr-22	22:25	Fine	68.5	69.8	65.6	67.8		66
	22:30		67.5	68.8	65.6			
	22:20		67.6	68.3	65.4			
29-Apr-22	22:25	Fine	67.8	69.2	65.6	67.9		67
	22:30		68.2	69.4	67.1			

ocation CM3 -	Block S, Yau	Lai Estate Pha	ise 5, Yau Toi	0				
Date	Time	Weather		dB (.	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	weather	L eq	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	22:45		60.6	63.7	58.1			
1-Apr-22	22:50	Fine	60.5	63.5	58.1	60.5		$61$ Measured $\leq$ Baseline
	22:55		60.4	63.4	58.0			
	22:30		59.9	62.2	57.3			
8-Apr-22	22:35	Fine	59.8	62.1	57.2	65.5		58
	22:40		69.4	70.7	67.6			
	22:40		59.9	62.2	57.3			
14-Apr-22	22:45	Fine	59.8	62.1	57.2	59.8	64.7	$60$ Measured $\leq$ Baseline
	22:50		59.7	62.0	57.1			
	22:00		51.8	53.4	47.7			
22-Apr-22	22:20	Fine	67.5	68.8	65.6	66.3		61
	22:40		68.4	69.5	66.7			
	23:40		69.5	70.6	67.7			
29-Apr-22	23:45	Fine	68.3	69.8	66.3	68.8		67
	23:50	]	68.4	69.5	57.6	T		

Location CM6(A	A) - Site Boun	dary of Contra	ct No. NE/201	5/02 near To	wer 1, Ocean	Shores		
Date	Time	XX7 - 41		dB (.	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	19:00		63.5	66.1	60.6			
7-Apr-22	19:05	Fine	63.3	66.0	60.5	63.3		$60$ Measured $\leq$ Baseline
	19:10		63.2	65.9	60.4			
	19:00		59.6	62.9	56.2			
12-Apr-22	19:05	Fine	59.5	62.7	56.1	59.4	59Measured $\leq$ Ba	59Measured $\leq$ Baseline
	19:10		59.2	62.3	55.9		60.2	
	19:00		52.8	55.5	49.7		00.2	
19-Apr-22	19:05	Drizzle	51.0	52.6	48.2	51.9	51.9	52Measured $\leq$ Baseline
	19:10		51.8	53.4	47.7			
	19:00		60.9	62.4	58.5			
28-Apr-22	19:05	Fine	60.2	60.9	57.6	60.4		46
	19:10	]	59.9	61.5	57.2	I		

#### (Restricted Hours - 2300-0700 on all days)


Location CM1 -	Nga Lai Hou	se, Yau Lai Es	tate Phase 1,	Yau Tong				
Dete	<b>T</b> '	N		dB (	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	23:45		57.1	58.6	55.6			
1-Apr-22	23:50	Fine	57.0	58.5	55.4	57.1	62.8	57Measured $\leq$ Baseline
	23:55		57.1	58.7	55.7			
	23:45		56.9	59.1	55.3			
8-Apr-22	23:50	Fine	56.7	59.0	55.1	56.8	62.8	57Measured $\leq$ Baseline
	23:55		56.8	59.2	55.3			
	23:20		58.3	58.9	57.1	58.8		59Measured $\leq$ Baseline
14-Apr-22	23:25	Fine	59.4	60.8	57.5		63.7	
	23:30	Ĩ	58.5	59.6	57.3			
	23:00		58.1	58.7	57.1			
22-Apr-22	23:05	Fine	59.4	60.5	57.6	58.7	63.7	59Measured $\leq$ Baseline
	23:10	Ĩ	58.6	59.8	57.2			
	23:10		58.2	60.8	56.3			
29-Apr-22	23:15	Fine	57.3	59.2	57.0	57.8	63.7	58Measured $\leq$ Baseline
	23:20	T	57.8	58.3	54.8			


Dete			dB (A	A) (5-min)		Baseline Level	Construction Noise Level	
Date	Time	Weather	L eq	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	23:25		57.7	59.6	56.3			
1-Apr-22	23:30	Fine	57.5	59.4	56.1	57.5	60.8	$58$ Measured $\leq$ Baseline
	23:35	T I	57.4	59.3	56.1			
	23:25		57.3	59.6	55.7			
8-Apr-22	23:30	Fine	Fine 57.2 59.5 55.6 57.2	60.8	57Measured $\leq$ Baseline			
	23:35		57.1	59.6	55.8			
	23:40		56.7	58.8	52.6			$55Measured \leq Baseline$
14-Apr-22	23:45	Fine	54.6	56.2	52.4	55.4	60.8	
	23:50	l l	54.6	56.1	52.5			
	23:30		56.7	59.0	52.4			
22-Apr-22	23:35	Fine 54.6 56.2 52.7 55.4	60.8	$55$ Measured $\leq$ Baseline				
	23:40	1	54.6	56.3	53.0			
	23:40		57.5	59.3	55.7			
29-Apr-22	23:45	Fine	Fine 58.5 60.1 56	56.6	57.8	60.8	$58$ Measured $\leq$ Baseline	
	23:50	1	57.4	59.4	56.1			


D	XX7 .1		dB (.	A) (5-min)		Baseline Level	Construction Noise Level	
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	23:00		58.9	61.1	57.1			
1-Apr-22	23:05	Fine	58.8	61.0	57.0	58.8	64.0	59Measured $\leq$ Baseline
	23:10		58.7	60.9	56.8			
	23:00		57.9	60.6	56.1			
8-Apr-22	23:05	Fine	57.8	60.5	56.0	57.8	64.0	58Measured $\leq$ Baseline
	23:10		57.7	60.3	55.9			
	0:00		56.7	57.2	55.2		61.8	57Measured $\leq$ Baseline
14-Apr-22	0:05	Fine	56.6	57.3	55.2	56.6		
	0:10		56.5	57.5	55.2			
	0:00		56.5	56.8	55.2			
22-Apr-22	0:05	Fine	56.3	57.5	55.3	56.5	61.8	57Measured $\leq$ Baseline
	0:10	Ι	56.7	57.5	55.2			
	0:10		56.7	57.3	55.1			
29-Apr-22	0:15	Fine	56.6	57.2	55.7	56.5	61.8	57Measured $\leq$ Baseline
	0:20	T	56.3	57.7	55.3			

Remark:

"Measured  $\leq$  Baseline" means that the averaged measured Leq is smaller than the baseline Leq, and therefore the measured levels are not valid exceedances.







APPENDIX I MARINE WATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 01 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth (m)	Temperature	(°C) P	н	Salini	ity ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Turb	idity(NTL	J)	Suspen	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Deptil (III)			Average		Average		Average	Value	Average	DA*		Average	DA*		Average	DA*
				Surface 1.1	20.4 20	0.4 8.2	8.2	31.1 31.4	31.2	96.9 96.7	96.8	7.4	7.4		1.7 1.5	1.6	i	2.3 2.5	2.4	
C1	Cloudy	Moderate	14:53	Middle 9.0	20.4 20	8.2	8.2	32.0	32.1	96.7	96.7	7.3	7.4	7.4	1.5	1.5	1.5	1.8	1.7	1.7
				Bottom 17.0	20.4 20.4 20.4 20.4 20.4	0.4 8.2 0.4 8.2	8.2	32.2 31.7 31.6	31.7	96.7 96.6 96.6	96.6	7.4 7.6 7.4	7.5	7.5	1.5 1.4 1.5	1.5	I	1.5 1.1 1.2	1.2	
				Surface 1.1	00.5	0.5 8.2 8.2	8.2	31.2 31.2	31.2	95.8 96.0	95.9	7.4 7.8 7.9	7.8		1.5 1.1 2.0	1.5		4.4	4.2	
C2	Cloudy	Moderate	13:25	Middle 16.0	20 F	0.5 8.2	8.2	31.0 31.9	31.5	96.2 96.2	96.2	8.6 7.8	8.2	8.0	1.5 1.6	1.6	1.6	3.1	3.0	3.1
				Bottom 31.0	20.4	).4 <u>8.2</u> 8.2	8.2	31.6 31.6	31.6	97.5 97.7	97.6	8.1 8.8	8.4	8.4	1.8 1.7	1.7	I	2.2 2.3	2.3	
				Surface 1.0	20.4	0.4 8.2	8.2	31.4 31.7	31.5	97.1 96.9	97.0	7.7 7.7	7.7	7.9	1.6 1.5	1.5		2.8 2.5	2.7	
G1	Cloudy	Moderate	14:08	Middle 4.0	20.4	).4 <u>8.2</u> 8.2	8.2	31.0 31.3	31.2	98.2 98.1	98.2	8.0 8.1	8.1	7.5	<u>1.4</u> 1.4	1.4	1.6	2.4 2.1	2.3	2.2
				Bottom 7.0	20.4	).4 <u>8.2</u> 8.2	8.2	32.4 32.3	32.4	100.2 100.2	100.2	8.1 8.0	8.1	8.1	1.7 1.7	1.7	<b> </b>	1.6 1.9	1.8	
				Surface 1.0	20.4	).4 <u>8.2</u> 8.2	8.2	31.9 31.6	31.7	104.2 104.1	104.2	8.6 8.6	8.6	8.4	1.7 1.7	1.7	I	2.2	2.3	
G2	Cloudy	Moderate	13:51	Middle 5.1	20.4	0.4 8.2 8.2 8.2	8.2	32.4 31.7 31.8	32.0	102.3 102.3 102.0	102.3	8.3 8.2 8.2	8.3		1.5 1.5 1.6	1.5	1.6	2.6 2.8 2.8	2.7	2.6
				Bottom 9.1	20.4	8.2	8.2	32.0 31.7	31.9	102.0 101.9 94.2	102.0	8.4 7.7	8.3	8.3	1.6 1.7	1.6	r	3.0 3.2	2.9	
00				Surface 1.0	20.5	8.1	8.1	32.0 31.5	31.8	92.1 94.9	93.2	7.4	7.6	7.6	1.6 1.7	1.6		2.8	3.0	
G3	Cloudy	Moderate	14:17	Middle 4.1 Bottom 7.0	20.4 20	0.4 8.1 0.4 8.1	8.1	32.3 32.5 32.1	31.9 32.3	94.8 94.8	94.9 94.9	7.8	7.6 7.6	7.6	1.6 1.6	1.6 1.6	1.6	2.1	2.2 1.7	2.3
				Bottom 7.0 Surface 1.1	20.4	8.1	8.2	31.6	31.5	94.9 99.3	94.9	7.5 7.6 7.7	7.6	7.0	1.7 1.4	1.4		1.6 1.7	1.7	
G4	Cloudy	Moderate	14:32	Middle 4.0	20.5	8.2	8.2	31.5 32.5	31.9	99.3 98.1	98.1	7.6 7.7	7.6	7.6	1.5 1.2	1.5	1.5	1.9 2.2	2.4	2.4
01	cloudy	moderate	1.102	Bottom 7.1	20.5	8.2	8.1	31.4 32.4	32.4	98.1 96.9	96.9	7.6 7.6	7.5	7.5	1.8 1.4	1.4		2.6 3.0	2.9	
				Surface 0.0	20.4 20.4 20.4 20.4 20.4	0.4 8.1 0.4 8.2	8.2	32.3 31.3 31.3	31.3	96.9 95.7 95.6	95.7	7.5 7.5 7.4	7.4		1.5 1.4 1.4	1.4	 	2.8 1.8 1.6	1.7	
M1	Cloudy	Moderate	13:59	Middle 3.0	00.4	).4 <u>8.2</u> 8.2	8.2	31.3 32.2 31.9	32.1	95.6 95.7	95.7	7.4 7.2 7.6	7.4	7.4	1.4 1.7 1.7	1.7	1.5	2.6 2.3	2.5	2.4
				Bottom 5.0	20.4	).4 <u>8.2</u> 8.2	8.2	31.5 31.2	31.4	95.4 95.2	95.3	7.5	7.6	7.6	1.5 1.2	1.4	I	3.3 2.9	3.1	
				Surface 1.1	00.4	).4 8.2	8.2	32.1 31.8	32.0	103.1 103.4	103.3	8.4 8.3	8.4	8.4	2.0	1.8		<0.1 <0.1	<0.1	
M2	Cloudy	Moderate	13:42	Middle 6.0	20.4	0.4 8.2	8.2	31.1 32.5	31.8	101.5 101.5	101.5	8.8 8.2	8.5	8.4	1.5 1.6	1.5	1.7	1.2 1.4	1.3	1.0
				Bottom 11.1	20.4 20	).4 8.2	8.2	32.2 32.0	32.1	100.9 100.9	100.9	8.2 8.1	8.2	8.2	1.7 1.7	1.7	L	1.7 1.9	1.8	
				Surface 1.0	20.5	0.5 <u>8.1</u> 8.1	8.1	32.4 32.0	32.2	93.1 92.8	93.0	7.1	7.1	7.2	1.6 1.7	1.7	ł	1.6 1.6	1.6	
M3	Cloudy	Moderate	14:25	Middle 4.0	20.4	0.4 <u>8.1</u> 8.1	8.1	32.1 32.0	32.0	96.0 96.0	96.0	7.4	7.4		1.3 1.3	1.3	1.5	1.3 1.1	1.2	0.9
				Bottom 7.0	20.4	0.4 8.2 8.2 8.2	8.2	31.5 32.1	31.8	95.8 95.8	95.8	7.2 7.5 7.6	7.3	7.3	1.4 1.4 1.7	1.4	<b> </b>	<0.1 <0.1	<0.1	
				Surface 1.1	20.5	8.2	8.2	32.4 32.0 31.8	32.2	96.9 97.0 97.4	97.0	7.6 7.6 7.9	7.6	7.7	1.7 1.6 1.4	1.6	I	3.1 2.8 2.4	3.0	-
M4	Cloudy	Moderate	13:34	Middle 5.0	20.5	8.2	8.2	32.4 32.1	32.1	97.3 97.0	97.4	7.9	7.9		1.4 1.4 1.4	1.4	1.5	2.4 2.1 1.8	2.3	2.3
				Bottom 9.1	20.4 20	8.2	8.2	31.7 31.3	31.9	97.0 96.0	97.0	8.7 7.3	8.6	8.6	1.5 2.1	1.5		1.5	1.7	
M5	Cloudy	Moderate	14:45	Surface 1.0 Middle 6.1	20.5	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	8.1 8.2	31.6 29.3	31.4 30.2	96.0 98.9	96.0 98.9	7.3 7.5	7.3	7.4	2.2	2.1	1.8	1.8	1.7 2.3	2.1
GIVI	Cioudy	wouerate	14.40	Bottom 11.0	20.4 20 20.4 20	0.4 8.2 0.4 8.2	8.2	31.1 31.3	30.2	98.9 100.1	100.1	7.4 8.1	7.5	7.9	1.7 1.5	1.7	1.0	2.1 2.5	2.3	2.1
				Surface -	20.4	. 8.2	8.2	31.1		100.0	-	7.8	7.9	1.9	1.6	-		2.2	- 2.4	<u> </u>
M6	Cloudy	Moderate	14:40	Middle 2.0	- 20.5 20	- 8.2	8.2	- 31.8	31.9	- 98.1	98.1	- 8.8	8.8	8.8	- 1.7	- 1.6	1.6	- 1.5	1.4	1.4
IVIO	Cioudy	WOUCHALE	14.40	Bottom -	20.5		0.2	32.1		98.1 -	-	8.8	0.0	-	1.6 -	-		1.3		1.4
Remarks:	*DA: Depth-Ave	road		-	-	-	_	-	-	-		-		_	-				· · · · · · · · · · · · · · · · · · ·	<u> </u>

### Action and Limit Levels for Marine Water Quality on 1 April 2022 (Mid-Ebb Tide)

Parameter			
<u>(unit)</u>	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	1	
	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6	-	
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	-	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day <i>C2: 2.1 NTU</i>	or 130% of upstream control station's Turbidity at the same tide of the same day <u>C2: 2.2 NTU</u>
	Station M6	<u></u>	<u></u>
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		<u></u>
	<u>Stations 61-64</u>	<u>6.0 mg/L</u>	6.9 mg/L
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
	Bullace	the same day	the same day
		<u>C2: 5.0 mg/L</u>	<u>C2: 5.5 mg/L</u>
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
SS in mg/L	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
(See Note 2 and 4)		<u>C2: 5.0 mg/L</u>	<u>C2: 5.5 mg/L</u>
	Stations G1-G4, M1-M5	I	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 2.7 mg/L</u>	<u>C2: 2.9 mg/L</u>
	Station M6	!	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
 All the figures given in the table are used for reference only and EPD may amend the figures whenever it is

3. All the figures given in the table are used for reference only and EPD may amend the figures whene considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 01 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat		р	Н	Salini	ty ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Tur	bidity(NTU	I)	Suspend	led Solids	; (mg/L)
Location	Condition	Condition**	Time	Depth	(111)		Average		Average		Average		Average		Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	20.3	20.3	8.2	8.2	31.6	31.6	94.7	95.6	7.3	7.3		1.6	1.5		3.4	3.2	
04	Olauda	Madamata	0.50	M. d. d.		20.3 20.3	00.0	8.2 8.2	0.0	31.6 32.0	04.4	96.4 97.7	00.7	7.4 7.4	7.4	7.4	1.4 1.5	4.5		3.0 2.6	0.5	
C1	Cloudy	Moderate	9:50	Middle	9.0	20.3	20.3	8.2	8.2	30.7	31.4	95.7	96.7	7.5	7.4		1.5	1.5	1.5	2.3	2.5	2.5
				Bottom	17.1	20.3 20.3	20.3	8.2 8.2	8.2	31.3 31.5	31.4	97.6 95.6	96.6	7.6 7.3	7.4	7.4	1.4 1.4	1.4		2.0	1.8	
				Curfage	1.1	20.3	20.3	8.2	8.2	32.1	32.1	95.8	95.7	7.7	7.8		1.4	1.4		1.1	1.1	-
				Surface	1.1	20.3	20.3	8.2	0.2	32.1	32.1	95.5	95.7	7.9	1.0	7.9	1.3	1.4		1.1	1.1	_
C2	Cloudy	Moderate	8:26	Middle	16.0	20.3 20.3	20.3	8.2 8.2	8.2	31.9 31.3	31.6	96.3 95.2	95.8	7.9 8.1	8.0		1.7 1.6	1.6	1.5	1.6 1.9	1.8	1.7
				Bottom	31.0	20.3	20.3	8.2	8.2	32.1 31.7	31.9	96.8	96.5	7.8	8.1	8.1	1.3	1.5		2.6	2.4	-
						20.3		8.2 8.2		31.7 31.7		96.1		8.3 7.8		0.1	1.8 1.5			2.1 3.2		
				Surface	1.1	20.3 20.3	20.3	8.2	8.2	31.8	31.8	97.5 97.8	97.7	7.9	7.8	7.9	1.5	1.6		2.8	3.0	
G1	Cloudy	Moderate	9:06	Middle	4.1	20.3	20.3	8.2	8.2	32.4	32.2	96.7	98.0	7.9	7.9	7.9	1.5	1.4	1.5	2.4	2.6	2.6
	,					20.3 20.2		8.2 8.2		32.0 31.6		99.3 99.6		7.9 7.9			1.3 1.2			2.7		-
				Bottom	7.0	20.2	20.2	8.2	8.2	32.6	32.1	100.1	99.9	8.2	8.1	8.1	1.7	1.5		2.1	2.3	
				Surface	1.0	20.3	20.3	8.2	8.2	31.6 31.8	31.7	103.0	104.1	8.5 8.2	8.4		1.8 1.3	1.5		<0.1	<0.1	
00	Olauda	Madamata	0.50	M. J. H.	5.0	20.3 20.3	00.0	8.2 8.2	0.0	31.8	01.0	105.2 103.1	100.0	8.2	0.4	8.4	1.3	4.0		<0.1	4.0	
G2	Cloudy	Moderate	8:50	Middle	5.0	20.3	20.3	8.2	8.2	32.2	31.6	103.4	103.3	8.1	8.4		1.5	1.6	1.6	1.4	1.3	1.0
				Bottom	8.0	20.3 20.3	20.3	8.2 8.2	8.2	31.6 31.8	31.7	103.2 102.2	102.7	8.3 8.5	8.4	8.4	1.6 1.6	1.6		1.9 1.6	1.8	
				Surface	1.0	20.3	20.3	8.1	8.1	32.5	31.9	94.1	94.6	7.1	7.2		1.6	1.4		3.5	3.4	
				Sunace	1.0	20.3	20.3	8.1	0.1	31.3	31.9	95.1	94.0	7.3	1.2	7.5	1.2	1.4		3.2	3.4	_
G3	Cloudy	Moderate	9:15	Middle	4.0	20.3 20.3	20.3	8.1 8.1	8.1	32.2 32.3	32.3	94.3 95.7	95.0	7.7 7.7	7.7		1.6 1.6	1.6	1.5	2.7 2.5	2.6	2.7
				Bottom	7.0	20.2	20.2	8.1	8.1	31.1	31.4	93.9	94.8	7.6	7.6	7.6	1.5	1.5		2.1	2.2	-
						20.2		8.1 8.2		31.7 31.5		95.7		7.7		7.0	1.6			2.3		
				Surface	1.0	20.3 20.3	20.3	8.2	8.2	31.5	31.5	100.3 98.3	99.3	7.5 7.8	7.6	7.0	1.5 1.5	1.5		2.6	2.5	
G4	Cloudy	Moderate	9:33	Middle	4.1	20.3	20.3	8.2	8.2	31.2	31.3	98.7	98.0	7.7	7.7	7.6	1.8	1.8	1.6	1.6	1.7	1.8
	,					20.3 20.3		8.2 8.2		31.4 32.0		97.2 98.1		7.6 7.7			1.8 1.5			1.8		-
				Bottom	7.0	20.3	20.3	8.1	8.1	31.6	31.8	96.9	97.5	7.6	7.7	7.7	1.4	1.5		1.2	1.2	
				Surface	1.1	20.3	20.3	8.2	8.2	31.2	31.6	96.8	96.8	7.3	7.4		1.4	1.4		3.4	3.6	
	Olauda	Madamata	0.50	M. J. H.	0.4	20.3 20.3	00.0	8.2 8.2	0.0	32.1 32.3	00.0	96.8 95.4	05.5	7.6 7.6	7.5	7.5	1.4 1.6	47	47	3.8 2.2	0.4	
M1	Cloudy	Moderate	8:58	Middle	3.1	20.3	20.3	8.2	8.2	32.3 32.4	32.3	95.5	95.5	7.3	7.5		1.7	1.7	1.7	2.6	2.4	2.6
				Bottom	5.0	20.3 20.3	20.3	8.2 8.2	8.2	32.1 31.7	31.9	95.7 94.2	95.0	7.5 7.6	7.5	7.5	2.0 1.9	2.0		1.7 1.9	1.8	
				Surface	1.0	20.3	20.3	8.2	8.2	32.2	31.8	101.6	102.3	8.3	8.4		1.9	1.6		1.8	1.7	
				Sunace	1.0	20.3	20.3	8.2	0.2	31.3	31.0	102.9	102.3	8.4	0.4	8.4	1.6	1.0		1.5	1.7	_
M2	Cloudy	Moderate	8:42	Middle	6.0	20.3 20.2	20.3	8.2 8.2	8.2	31.3 32.6	31.9	103.1 100.7	101.9	8.3 8.3	8.3		1.6 1.5	1.6	1.7	2.5 2.3	2.4	2.3
				Bottom	11.0	20.2	20.2	8.2	8.2	32.4	31.7	100.9	100.9	8.4	8.3	8.3	1.8	1.8		2.7	2.9	-
				Dottoini		20.2 20.4		8.2 8.1		31.1 31.9		100.8 93.2	100.0	8.3 7.2		0.0	1.8 1.6			3.0 1.9		
				Surface	1.1	20.4	20.3	8.1	8.1	31.9	31.9	94.3	93.8	7.0	7.1	7.1	1.6	1.6		1.8	1.9	
M3	Cloudy	Moderate	9:24	Middle	4.0	20.3	20.3	8.1	8.1	31.7	31.6	95.1	95.5	6.9	7.2	7.1	1.4	1.4	1.5	2.4	2.3	2.3
	,					20.3 20.2		8.1 8.2		31.4 32.5		95.8 96.9		7.4 7.6			1.4 1.4			2.1 2.6		-
				Bottom	7.0	20.2	20.2	8.2	8.2	31.4	31.9	94.9	95.9	7.5	7.5	7.5	1.5	1.5		3.0	2.8	
				Surface	1.0	20.3	20.3	8.2	8.2	31.1	31.2	98.4	97.7	8.9	8.9		1.5	1.4		2.1	2.3	
M4	Clauder	Madazata	8:35	Midalla	5.4	20.3 20.3	20.3	8.2 8.2	0.0	31.4 32.3	24.0	97.0 96.4	00.0	8.9 7.9	0.0	8.5	1.2 1.6	4.5	1.4	2.4	1.8	- 40
1014	Cloudy	Moderate	8:35	Middle	5.1	20.3	20.3	8.2	8.2	31.4	31.9	97.4	96.9	8.1	8.0		1.4	1.5	1.4	1.8	1.8	1.8
				Bottom	9.0	20.3	20.3	8.2 8.2	8.2	31.4 32.3	31.8	96.0	96.5	7.9 8.2	8.0	8.0	1.4 1.4	1.4		1.3	1.4	
				Surface	1.0	20.3 20.3	20.3	8.1	8.1	31.6	31.8	97.0 94.8	95.4	7.2	7.1		1.2	1.1		1.5 <0.1	<0.1	-
				Surface	1.0	20.3	20.3	8.1	0.1	32.0	31.0	96.0	95.4	7.1	7.1	7.3	1.0	1.1		<0.1	<0.1	_
M5	Cloudy	Moderate	9:44	Middle	6.0	20.3 20.3	20.3	8.1 8.2	8.1	30.1 31.5	30.8	98.3 98.9	98.6	7.3 7.6	7.5		1.6 1.7	1.6	1.4	1.6	1.7	1.4
				Bottom	11.1	20.3	20.3	8.2	8.2	31.2	31.7	98.7	99.8	7.7	7.8	7.8	1.5	1.5		2.6	2.5	1
						20.3	20.0	8.2	0.2	32.2	51.7	100.8	33.0	8.0	7.0	7.0	1.4	1.0		2.4	2.0	<u> </u>
				Surface	-	-	-	-	-	-	-	-	-	-	-	0.0	-	-		-	-	
M6	Cloudy	Moderate	9:40	Middle	2.1	20.3	20.3	8.2	8.2	32.2	31.7	98.1	97.6	9.0	9.0	9.0	8.0	8.0	1.7	3.2	3.1	3.1
	2.200,					20.3		8.2		31.1		97.1	2.10	9.0			8.0			2.9		-
				Bottom	-							-		-						-		

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 1 April 2022 (Mid-Flood Tide)

Parameter	Donth	Action Level	Limit Level
<u>(unit)</u>	<u>Depth</u>	Action Level	
	Stations G1-G4, M1-M5	1	l
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 1.7 NTU</u>	<u>C1: 1.8 NTU</u>
	<u>Station M6</u>		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 3.8 mg/L</u>	<u>C1: 4.2 mg/L</u>
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
	~ ^	or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of
(See Note 2 and 4)		the same day	the same day
		<u>C1: 3.8 mg/L</u>	<u>C1: 4.2 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 2.2 mg/L</u>	<u>C1: 2.3 mg/L</u>
	<u>Station M6</u>	1	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 04 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth (m)	Temp	erature (°C)	P	н	Salin	ity ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Turt	oidity(NTL	J)	Suspen	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Bobtin (ill)	Valu			Average		Average		Average		Average	DA*		Average	DA*	Value	Average	DA*
				Surface 1.	1 20.1		8.2 8.2	8.2	32.4 32.2	32.3	101.7 101.7	101.7	8.1 8.0	8.0		1.1	1.1		3.0 3.6	3.3	
C1	Sunny	Moderate	15:21	Middle 9.	1 20.	20.1	8.2	8.2	32.4	32.5	101.0	101.1	8.2	8.3	8.1	2.0	1.8	1.5	3.4	3.7	3.8
	2			Bottom 17	20.		8.2	8.2	32.7 31.8	31.6	101.2 97.4	97.4	8.3 8.0	8.1	8.1	1.6 1.8	1.7		4.0	4.3	1
					20.0		8.2 7.9		31.5 32.3		97.4 99.7		8.1 9.1		0.1	1.6			4.1 4.0		<u> </u>
				Surface 1.	20.0	20.0	8.0	7.9	32.4	32.3	99.3	99.5	8.0	8.6	8.3	1.1	1.4		3.5	3.8	
C2	Sunny	Moderate	14:30	Middle 16	.1 20.0		8.1 8.1	8.1	31.9 31.6	31.8	98.5 98.4	98.5	8.1 8.0	8.1		1.0 1.6	1.3	1.4	3.8 4.1	4.0	4.3
				Bottom 31	20.1	20.0	8.1 8.1	8.1	31.6 32.4	32.0	97.6	97.6	8.1 8.2	8.1	8.1	1.1	1.4		4.8 5.4	5.1	
				Surface 1.	20.	20.5	8.2	8.2	31.4	31.4	97.5 99.2	99.2	7.7	7.8		1.8 2.0	1.8		3.4	3.3	-
					20.0		8.2 8.2		31.3 31.8		99.1 99.1		7.9 8.1		8.0	1.7 1.6			3.2 3.5		
G1	Sunny	Moderate	14:52	Middle 4.	20.3	20.2	8.2	8.2	31.3	31.5	99.1	99.1	8.2	8.1		1.2	1.4	1.6	3.8	3.7	3.6
				Bottom 7.	20.		8.2 8.2	8.2	32.3 32.2	32.2	98.4 98.3	98.4	8.0 8.0	8.0	8.0	1.8 1.3	1.5		3.8 3.7	3.8	
				Surface 1.	20.3		8.2 8.2	8.2	32.3 32.6	32.4	101.2 100.8	101.0	9.1 9.1	9.1		1.3 1.4	1.3		2.7 3.0	2.9	
G2	Sunny	Moderate	14:44	Middle 5.	20.	20.1	8.2	8.2	31.5	32.1	100.3	100.3	9.1	8.7	8.9	1.3	1.2	1.4	3.3	3.4	3.6
02	ounny	modorato			20.		8.2 8.2		32.7 31.9		100.3 98.6		8.3 8.2			1.2			3.5 4.2		0.0
				Bottom 8.	9 19.9	19.9	8.2	8.2	32.0	32.0	98.8	98.7	8.2	8.2	8.2	1.5	1.6		4.6	4.4	<u> </u>
				Surface 1.	20.4	20.4	<u>8.2</u> 8.2	8.2	31.9 32.4	32.1	98.7 98.6	98.7	8.9 8.9	8.9	8.4	1.2 2.0	1.6		4.0	3.9	1
G3	Sunny	Moderate	14:57	Middle 4.	20.2		8.2 8.2	8.2	31.9 32.4	32.1	98.4 98.4	98.4	7.9 7.8	7.9	0.4	2.0 1.5	1.7	1.6	3.6 3.6	3.6	3.6
				Bottom 7.	20.0	20.0	8.2	8.2	32.4 32.2 32.7	32.4	97.1	97.0	8.0	8.0	8.0	1.9	1.5		3.1 3.4	3.3	
				Surface 1.	19.0 20.0	20.6	8.2 8.2	8.2	31.2	31.6	96.9 98.3	98.3	8.0 7.7	7.8		1.2 1.9	1.8		4.4	4.6	
					20.0	•	8.2 8.2		31.9 31.9		98.2 98.4		7.8 8.2		8.0	1.7 1.8			4.7 3.8		1
G4	Sunny	Moderate	15:06	Middle 4.	20.	20.1	8.2	8.2	32.0	32.0	98.4	98.4	8.1	8.2		1.4	1.6	1.7	4.1	4.0	4.1
				Bottom 7.	20.0	20.0	8.2 8.2	8.2	32.4 32.5	32.4	98.5 98.4	98.5	8.1 8.1	8.1	8.1	1.7 1.9	1.8		3.5 3.8	3.7	
				Surface 1.	20.4		<u>8.2</u> 8.2	8.2	32.3 31.5	31.9	98.3 98.1	98.2	8.9 8.9	8.9		1.7 1.8	1.8		4.2	4.0	
M1	Sunny	Moderate	14:48	Middle 3.	20.3	20.2	8.2	8.2	31.8	32.3	97.5	97.5	8.8	8.4	8.6	1.8	1.6	1.7	3.4	3.6	3.4
				Bottom 5.	20.2		8.2	8.2	32.8 31.9	31.6	97.4 98.6	98.7	7.9 8.1	8.1	8.1	1.4 1.6	1.8		3.7 3.0	2.8	1
					20.		8.2 8.2		31.4 32.3		98.8 101.7		8.1 8.3		0.1	1.9 1.9			2.5 3.6		<u> </u>
				Surface 1.	20.3	20.0	8.2	8.2	31.4	31.9	101.7	101.7	8.1	8.2	8.4	1.5	1.7		3.2	3.4	1
M2	Sunny	Moderate	14:40	Middle 6.	20.2		8.2 8.2	8.2	<u>31.1</u> 31.7	31.4	100.9 100.9	100.9	<u>8.3</u> 9.1	8.7		1.2 1.5	1.3	1.6	4.2	4.0	4.1
				Bottom 11	.0 20.0		8.2 8.2	8.2	31.2 32.6	31.9	98.6 98.6	98.6	8.9 8.9	8.9	8.9	1.8 1.9	1.9		5.1 4.8	5.0	
				Surface 1.	20		8.1	8.1	32.0 32.1 32.0	32.1	98.0 92.9 92.3	92.6	7.2	7.1		1.7	1.6		4.8 5.0 5.5	5.3	
	0		45.00		20		8.1 8.2		32.0 32.3		92.3 98.1		7.0		7.5	1.6 1.6			5.5 4.8		10
M3	Sunny	Moderate	15:02	Middle 4.	20.2	20.2	8.2 8.2	8.2	31.3 31.1	31.8	98.5 97.3	98.3	7.9 7.9	7.9		1.3	1.5	1.5	5.2 4.2	5.0	4.9
				Bottom 7.	20.0	20.0	8.2	8.2	31.5	31.3	97.7	97.5	8.8	8.4	8.4	1.9	1.5		4.4	4.3	
				Surface 1.	1 20.	20.1	<u>8.2</u> 8.2	8.2	32.6 32.8	32.7	97.6 97.5	97.6	8.1 7.9	8.0	0.4	1.7 1.9	1.8		4.0	4.2	
M4	Sunny	Moderate	14:35	Middle 5.	n 19.9	10.0	8.2	8.2	32.7	32.7	97.4	97.5	8.1	8.2	8.1	1.8	1.8	1.7	4.8	5.0	5.2
				Bottom 9.	19. 19.	19.9	8.2 8.2	8.2	32.7 31.4	32.0	97.5 97.7	97.7	8.2 8.9	8.9	8.9	1.8 1.6	1.6		5.2 6.7	6.5	
					19.		8.2 8.2		32.5 31.4		97.7 100.8		8.9 9.1		0.0	1.6 1.6			6.2 5.8		<u> </u>
				Surface 1.	20.2	20.2	8.2	8.2	32.7	32.0	100.6	100.7	9.1	9.1	8.5	1.8	1.7		5.4	5.6	1
M5	Sunny	Moderate	15:15	Middle 6.	20.0	20.0	8.2 8.2	8.2	31.3 31.8	31.5	100.6 100.6	100.6	8.0 7.8	7.9		2.0 1.8	1.9	1.7	5.2 4.9	5.1	5.0
				Bottom 11	.0 19.	19.8	8.2 8.2	8.2	31.6 31.6	31.6	100.4 100.4	100.4	8.1 8.1	8.1	8.1	1.6 1.5	1.6		4.6 4.0	4.3	
				Surface -	-	-	-		-	-	-	-	-	-		-	-		-	-	
M6	Suppy	Modorata	15:10		20.0	20.6	- 8.2	8.2	- 32.3	32.2	- 98.8	98.6	- 7.7	7.6	7.6	- 2.0	1.0	1.0	- 3.3	3.1	3.1
Olvi	Sunny	Moderate	15:10		20.		8.2	Ø.∠	32.0	32.2	98.4	90.0	7.6	1.0		1.5	1.8	1.8	3.3 2.9	J.1	J. I
				Bottom -	-	-	-	-	-		-	-	-	-	-	-	-		-	-	
emarks:	*DA: Depth-Ave	hancre																			

### Action and Limit Levels for Marine Water Quality on 4 April 2022 (Mid-Ebb Tide)

Parameter	<u>Depth</u>	Action Level	Limit Level
<u>(unit)</u>		Action Level	
	Stations G1-G4, M1-M5		
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6		1
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	1	I
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C2: 1.7 NTU</u>	<u>C2: 1.8 NTU</u>
	<u>Station M6</u>	1	1
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
	94-44 M1 ME	<u>C2: 4.5 mg/L</u>	<u>C2: 4.9 mg/L</u>
	Stations M1-M5		7.4
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
	Confood	or 120% of upstream control station's SS at the same tide of	or 130% of upstream control station's SS at the same tide of
SS in mg/L	Surface	the same day	the same day
(See Note 2 and 4)		<u>C2: 4.5 mg/L</u>	<u>C2: 4.9 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
	Bottom	or 120% of upstream control station's SS at the same tide of	or 130% of upstream control station's SS at the same tide of
	Dottom	the same day	the same day
		<u>C2: 6.1 mg/L</u>	<u>C2: 6.6 mg/L</u>
	Station M6		<u> </u>
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 04 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat	ure (°C)	р	н	Salini	ty ppt	DO Satura	ation (%)	Dissolve	l Oxygen	(mg/L)	Tur	bidity(NTU	)	Suspend	ed Solids	(mg/L)
Location	Condition	Condition**	Time	Depth	(111)		Average		Average		Average		Average		Average	DA*	Value	Average	DA*		Average	DA*
				Surface	1.0	20.2	20.2	8.2	8.2	31.8	31.9	101.9	101.9	8.0	8.0		1.7	1.7		3.7	3.5	1
C1	Current	Madarat	44.40			20.2 20.1	20.4	8.2 8.2	0.0	31.9 32.3		101.8 100.6	400.7	7.9 8.1	0.0	8.1	1.7 1.3	4.5	4.0	3.3 4.2	4.4	10
C1	Sunny	Moderate	11:10	Middle	9.0	20.1	20.1	8.2	8.2	32.2	32.3	100.7	100.7	8.2	8.2		1.6	1.5	1.6	4.0	4.1	4.0
				Bottom	17.1	19.9 20.0	19.9	8.2 8.2	8.2	31.7 32.3	32.0	97.7 97.5	97.6	8.1 7.9	8.0	8.0	1.7 1.5	1.6		4.6 4.2	4.4	
				Surface	1.0	20.0	20.0	7.9	7.9	32.5	32.0	101.7	101.2	9.3	9.2		1.1	1.5		2.4	2.7	
						20.0 20.0		7.9 8.1		31.4		100.6 98.7		9.2		8.6	2.0			2.9 3.6		1
C2	Sunny	Moderate	10:17	Middle	16.0	20.0	20.0	8.1	8.1	32.1 31.6	31.8	98.6	98.7	8.1 7.9	8.0		1.3 1.2	1.3	1.5	3.9	3.8	4.2
				Bottom	31.1	20.0	20.0	8.1	8.1	32.3 31.5	31.9	97.8	97.8	7.6	7.9	7.9	1.8	1.7		6.0	6.3	
				0	4.0	20.0 20.3	00.4	8.1 8.2		31.5 32.2	00.0	97.7 99.8	00.5	8.2 8.1	0.0		1.7 1.7	4.0		6.6 6.0	5.0	<u> </u>
				Surface	1.0	20.5	20.4	8.2	8.2	31.8	32.0	99.2	99.5	7.8	8.0	8.1	2.0	1.9		5.6	5.8	
G1	Sunny	Moderate	10:42	Middle	4.1	20.2 20.2	20.2	8.2 8.2	8.2	31.2 32.6	31.9	98.6 99.0	98.8	8.2 8.1	8.1		1.9 1.7	1.8	1.8	4.1 4.4	4.3	4.5
				Bottom	7.0	20.1	20.1	8.2	8.2	32.3	32.4	98.8	98.7	8.1	8.4	8.4	2.0	1.6		3.6	3.5	
						20.1 20.3		8.2 8.2		32.4 32.8		98.5 101.7		8.8 8.2		0.4	1.2 1.5			3.3 2.9		<u> </u>
				Surface	1.1	20.3	20.3	8.2	8.2	32.0	32.3	101.7	101.6	9.1	8.6	8.7	1.0	1.3		2.9	2.8	
G2	Sunny	Moderate	10:31	Middle	5.1	20.1	20.1	8.2	8.2	32.3	32.2	100.3	100.3	8.9	8.8	0.7	1.3	1.7	1.5	4.2	4.1	3.9
	-			Dettern	0.1	20.1 19.9	10.0	8.2 8.2	0.0	32.1 32.8	22.2	100.3 99.0	00.0	8.7 8.3	0.0	0.0	2.0	4.5		4.0 4.8	47	1
				Bottom	9.1	19.9	19.9	8.2	8.2	31.8	32.3	98.7	98.9	9.0	8.6	8.6	1.0	1.5		4.6	4.7	<u> </u>
				Surface	1.1	20.4 20.4	20.4	8.2 8.2	8.2	32.2 32.7	32.4	98.9 98.8	98.9	8.9 8.9	8.9		<u>1.4</u> 1.1	1.3		2.9 3.3	3.1	
G3	Sunny	Moderate	10:47	Middle	4.0	20.2	20.2	8.2	8.2	31.6	31.6	98.4	98.4	7.7	7.7	8.3	1.1	1.4	1.4	3.8	3.8	3.7
00	Gunny	Woderate	10.47			20.2		8.2		31.7		98.4		7.8			1.7		1.4	3.7		5.7
				Bottom	7.0	20.1 20.1	20.1	8.2 8.2	8.2	31.3 31.3	31.3	97.9 97.5	97.7	7.9 7.9	7.9	7.9	<u>1.4</u> 1.7	1.5		4.4	4.3	
				Surface	1.0	20.5	20.5	8.2	8.2	32.4	32.2	99.1	98.9	8.9	8.4		1.0	1.1		3.4	3.6	
			40.50			20.5 20.2		8.2 8.2		32.1 31.5		98.7 97.9		7.8 8.1		8.2	1.2 1.0			3.8 3.2		
G4	Sunny	Moderate	10:56	Middle	4.1	20.1	20.1	8.2	8.2	31.8	31.6	98.1	98.0	8.2	8.1		1.3	1.1	1.3	3.1	3.2	3.0
				Bottom	7.0	20.0 20.0	20.0	8.2 8.2	8.2	32.2 31.2	31.7	98.4 98.5	98.5	8.0 8.1	8.0	8.0	1.6 1.7	1.6		2.5 2.2	2.4	
				Surface	1.1	20.4	20.4	8.2	8.2	31.7	31.6	99.2	98.9	8.9	8.9		1.0	1.5		2.3	2.5	
				Ounace		20.4		8.2		31.5		98.6 97.7		8.9		8.9	1.9			2.7		
M1	Sunny	Moderate	10:36	Middle	3.0	20.3 20.2	20.2	8.2 8.2	8.2	32.8 31.7	32.3	97.6	97.7	8.8 8.8	8.8		1.7 1.2	1.4	1.6	3.5 3.1	3.3	3.3
				Bottom	5.1	20.1	20.1	8.2	8.2	32.3	32.4	97.8	98.0	8.0	8.1	8.1	1.8	1.8		4.1	4.2	
				0	4.0	20.1 20.3	00.0	8.2 8.2		32.5 31.7	01.0	98.2 101.9	404.0	8.2 9.2	0.7		1.8 1.0	4.0		4.3 5.2	5.4	<u> </u>
				Surface	1.0	20.3	20.3	8.2	8.2	31.8	31.8	101.8	101.9	8.2	8.7	8.5	1.3	1.2		5.0	5.1	1
M2	Sunny	Moderate	10:26	Middle	6.0	20.2 20.1	20.2	8.2 8.2	8.2	32.7 32.8	32.7	101.1 100.9	101.0	8.5 8.2	8.4	0.0	2.0 1.2	1.6	1.4	4.6 4.2	4.4	4.3
				Bottom	11.1	20.0	20.0	8.2	8.2	31.5	31.7	98.7	98.7	8.2	8.5	8.5	1.6	1.4		3.5	3.5	
				Dottoini		20.0		8.2		31.8		98.6		8.7		0.0	1.2			3.5		<u> </u>
				Surface	1.1	20.6 20.6	20.6	8.2 8.2	8.2	31.6 32.2	31.9	94.0 93.0	93.5	8.5 8.4	8.4	8.0	1.6 1.3	1.4		2.5 2.1	2.3	
M3	Sunny	Moderate	10:52	Middle	4.0	20.2	20.2	8.2	8.2	32.7	32.2	97.4	97.7	7.6	7.6	0.0	2.0	1.9	1.7	3.1	2.9	3.9
	,					20.2 20.1		8.2 8.2		31.6 31.9		97.9 98.0		7.7 8.2		~ .	1.9 1.9			2.7 6.4		1
				Bottom	7.0	20.0	20.0	8.2	8.2	31.9	31.9	97.4	97.7	8.0	8.1	8.1	1.7	1.8		6.7	6.6	
				Surface	1.1	20.1 20.1	20.1	8.2 8.2	8.2	31.4 32.2	31.8	98.0 98.0	98.0	8.0 8.1	8.0		1.0 1.8	1.4		3.0 3.2	3.1	
M4	Sunny	Moderate	10:22	Middle	5.0	19.9	19.9	8.2	8.2	32.7	32.7	97.3	97.4	8.8	8.2	8.1	1.1	1.3	1.4	4.1	4.0	4.1
111-	Gunny	Woderate	10.22			19.9		8.2		32.7		97.4		7.7			1.6		1.4	3.8		
				Bottom	9.0	19.9 19.9	19.9	8.2 8.2	8.2	31.3 32.9	32.1	97.7 97.6	97.7	8.1 8.3	8.2	8.2	1.1 1.8	1.5		5.0 5.4	5.2	
				Surface	1.1	20.2	20.2	8.2	8.2	31.2	31.2	101.6	101.4	8.4	8.3		1.2	1.2		3.2	3.0	
	-					20.2 20.0		8.2 8.2		31.3 31.1		101.1 100.2		8.2 7.7		8.0	1.2 1.1			2.8 3.8		+
M5	Sunny	Moderate	11:05	Middle	6.0	20.0	20.0	8.2	8.2	32.6	31.9	100.6	100.4	7.8	7.8		1.7	1.4	1.3	3.6	3.7	3.7
				Bottom	11.0	19.9	19.9	8.2 8.2	8.2	31.6 32.9	32.2	100.5	100.5	8.0	8.2	8.2	1.5	1.4		4.6 4.2	4.4	1
			1	Surface	-	19.8	-	- 0.2	-	- 32.9	-	100.4	-	8.3	-		1.2	-		4.2	-	<b></b>
				Surface	-	-		-		-	-	-	-	-		7.7	-	-		-	-	4
M6	Sunny	Moderate	11:01	Middle	2.1	20.6 20.6	20.6	8.2 8.2	8.2	31.3 31.9	31.6	98.8 98.7	98.8	7.8 7.6	7.7		8.0 8.0	8.0	1.3	3.9 4.0	4.0	4.0
				Bottom	-	-	-	-	-	-	-	-	-	-	-		-	-		-	-	1
omorko:	*DA: Dooth Ave			20110111		-		-		-		-		-			-			-		L

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 4 April 2022 (Mid-Flood Tide)

Parameter	Donth	Action Level	Limit Level
<u>(unit)</u>	<u>Depth</u>	Action Level	Linit Level
	Stations G1-G4, M1-M5		
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 1.9 NTU</u>	<u>C1: 2.1 NTU</u>
	<u>Station M6</u>		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 4.2 mg/L</u>	<u>C1: 4.6 mg/L</u>
	Stations M1-M5		<b>7</b> 4 4
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
	<b>G</b> (	or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of
(See Note 2 and 4)		the same day	the same day
	Stations C1 C4 M1 M5	<u>C1: 4.2 mg/L</u>	<u>C1: 4.6 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
	_	or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 5.3 mg/L</u>	<u>C1: 5.7 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 06 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth (m	<b>n</b>	Temperature (°C	) P	н	Salini	ity ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Turi	oidity(NTL	J)	Suspen	ded Solids	(mg/L)
recontion	Condition	Condition**	Time	Bobtin (in	·/	Value Averag		Average		Average		Average	Value	Average	DA*		Average	DA*		Average	DA*
				Surface 1	1.1 -	20.6 20.5 20.6	8.2 8.2	8.2	31.4 32.2	31.8	96.9 96.9	96.9	7.9 8.0	8.0	0.4	1.7 1.6	1.6	I	1.8 1.6	1.7	
C1	Sunny	Calm	14:42	Middle 9	9.0	20.4 20.4	8.2	8.2	32.1	32.3	96.8	96.8	8.5	8.2	8.1	1.2	1.3	1.4	2.3	2.2	2.2
				Bottom 17	7.0	20.4 20.4 20.4 20.4	8.2 8.2	8.2	32.4 31.6	31.7	96.7 96.7	96.8	7.8	7.9	7.9	1.3 1.5	1.4	I	2.1 2.4	2.6	
				Surface 1	1.0	20.4 20.4 20.4 20.4	8.2 8.2	8.2	31.8 32.3	32.6	96.8 98.7	98.7	7.9 8.1	8.0		1.3 1.7	1.7		2.8 2.9	2.8	
C2	Sunny	Calm	13:17		6.0 -	20.4 20.4	<u>8.2</u> 8.3	8.3	32.8 31.6	32.1	98.6 97.0	97.0	8.0 7.9	7.9	8.0	1.6 1.2	1.3	1.3	2.7 2.6	2.5	2.5
02	Sunny	Caim	13.17			20.4	8.3 8.3		32.6 32.1		96.9 95.8		7.8 8.6		0.0	1.3 1.1		i.3	2.3 2.4		2.5
					1.1	20.3 20.3	8.3 8.3	8.3	31.1 32.8	31.6	95.7 101.8	95.8	8.6 8.9	8.6	8.6	1.2	1.1		2.2	2.3	<b> </b>
					1.1	21.2	8.2 8.3	8.2	32.8 31.5	32.8	101.6 99.4	101.7	8.9 8.9	8.9	8.9	1.7	1.5	I	2.1 2.2 2.6	2.2	ł
G1	Sunny	Calm	13:58	Middle 4	4.1 -	20.5	8.3	8.3	31.1	31.3	99.4	99.4	8.9	8.9		1.2	1.2	1.4	2.4	2.5	2.5
				Bottom 7	7.1 -	20.4 20.4 20.4	8.3 8.3	8.3	31.7 32.8	32.2	99.2 99.2	99.2	8.9 8.8	8.9	8.9	1.4 1.4	1.4	L	2.7 2.9	2.8	ļ
				Surface 1	1.1 _	<u>21.0</u> 21.0 21.0	8.3 8.3	8.3	31.1 32.7	31.9	103.8 103.8	103.8	8.2 9.2	8.7	9.0	1.3 1.3	1.3	I	1.8	1.8	
G2	Sunny	Calm	13:42	Middle 5	5.0	21.0 21.0 21.0	8.3 8.3	8.3	31.1 32.6	31.8	104.1 104.1	104.1	9.3 9.3	9.3	9.0	1.2 1.2	1.2	1.3	2.2 2.5	2.4	2.3
				Bottom 9	9.1	20.3 20.3 20.3	8.3 8.3	8.3	32.7 31.3	32.0	98.3 98.1	98.2	8.5 8.9	8.7	8.7	1.4 1.5	1.5	I	3.0 2.7	2.9	
				Surface 1	1.0	20.3 21.1 21.3 21.2	8.2 8.2	8.2	31.5 32.3	31.9	101.5 102.0	101.8	9.0 9.1	9.1		1.3 1.1 1.2	1.1	I	1.7	1.8	
G3	Sunny	Calm	14:06	Middle 4	4.0	20.6 20.6	8.3	8.3	32.4	31.7	101.9	101.9	9.2	9.2	9.1	1.3	1.3	1.2	2.0	2.1	2.1
	,				9.1	20.6 20.3	8.3 8.3	8.3	31.1 32.6 31.3	31.9	101.9 100.8	100.8	9.2 9.1	9.1	9.1	1.3 1.1	1.2	I	2.2 2.4	2.5	
					1.1 -	20.3	8.3 8.2	8.2	31.8	32.1	100.8 103.0	103.1	9.1 8.4	8.3		1.2 1.3	1.3		2.5 3.8 3.6	- 3.7	
G4	0	0.1	11.01			21.1	8.2 8.2		32.3 31.2	31.7	103.2 100.3		8.2 8.2		8.2	1.2 1.5			3.6 2.9		2.7
G4	Sunny	Calm	14:21		4.0	20.5 20.3	8.2 8.2	8.2	32.3 32.6		100.2 97.3	100.3	7.9 7.9	8.1		1.5 1.5	1.5	1.4	2.4 1.6	2.7	2.7
					7.0	20.4	8.2 8.3	8.2	32.6 32.0	32.6	97.2 103.2	97.3	8.1 9.1	8.0	8.0	1.4	1.5	<u> </u>	1.8	1.7	<b> </b>
					1.0	21.4 21.4	8.3	8.3	31.1	31.5	103.2	103.2	9.1	9.1	9.0	1.1	1.0	I	3.0	2.9	1
M1	Sunny	Calm	13:50	Middle 3	3.1 —	<u>20.7</u> 20.7	8.3 8.3	8.3	32.1 31.5	31.8	99.8 99.8	99.8	9.0 9.0	9.0		<u>1.2</u> 1.2	1.2	1.2	2.3 2.5	2.4	2.3
				Bottom 5	5.0 —	20.6 20.6 20.6	<u>8.3</u> 8.3	8.3	31.8 31.3	31.5	98.5 98.6	98.6	8.9 8.9	8.9	8.9	1.5 1.3	1.4	I	1.9 1.6	1.8	
				Surface 1	1.1 _	<u>21.1</u> 21.1 21.1	8.3 8.3	8.3	32.5 31.3	31.9	105.9 106.0	106.0	9.4 9.4	9.4	9.4	1.3 1.2	1.3	I	1.2	1.3	
M2	Sunny	Calm	13:33	Middle 6	6.1 -	20.5 20.5 20.5	8.3 8.3	8.3	32.7 32.8	32.8	103.0 103.0	103.0	9.3 9.3	9.3	9.4	1.2 1.2	1.2	1.4	1.5 1.6	1.6	1.6
				Bottom 11	1.1	20.3 20.3 20.3	8.3 8.3	8.3	32.0	32.3	98.7 98.9	98.8	8.2 8.0	8.1	8.1	1.7	1.7	I	2.0	2.1	
				Surface 1	1.1	20.3 21.9 21.7 21.8	8.2 8.2	8.2	32.6 31.8 32.2	32.0	103.1	103.0	9.0 9.0	9.0		1.5	1.4		1.2	1.4	[
M3	Sunny	Calm	14:13	Middle 4	4.0	20.9 20.9	8.3	8.3	32.7	32.7	102.8 103.3	103.5	9.2	9.2	9.1	1.2 1.2	1.2	1.2	1.5 1.7	1.8	1.8
					7.0	20.5 20.5	8.3 8.3	8.3	32.7 32.9	32.8	103.6 101.7	101.8	9.3 9.2	9.2	9.2	1.2 1.1	1.2	İ	1.9 2.4	2.3	
						20.5 20.3 20.3 20.3	8.3 8.3	8.3	32.7 32.5	32.0	101.8 96.9		9.2 8.8	8.7	3.2	1.2 1.4	1.4		2.1		<b> </b>
					1.1	20.3	8.3 8.3		31.7 32.6		96.6 95.9	96.8	8.7 8.7		8.7	1.5 1.4		I	1.0 1.4	- 1.1	
M4	Sunny	Calm	13:26		5.0	20.3 20.3	8.3 8.3	8.3	32.3 32.8	32.4	95.9 95.8	95.9	8.7 8.7	8.7		1.4 1.4	1.4	1.4	1.3 1.5	1.4	1.4
					9.0	20.3 20.3	8.3	8.3	32.3	32.6	95.8	95.8	8.7	8.7	8.7	1.3	1.4	<b>⊢</b>	1.8	1.7	ļ
				Surface 1	1.0	20.7 20.7 20.7	8.2 8.2	8.2	31.6 31.4	31.5	103.4 103.3	103.4	9.3 9.3	9.3	9.1	1.1 1.0	1.0	I	<0.1 <0.1	<0.1	
M5	Sunny	Calm	14:34	Middle 6	6.0 —	20.3 20.3 20.3	8.2 8.2	8.2	31.8 32.5	32.1	99.7 99.4	99.6	9.0 9.0	9.0		1.4 1.3	1.4	1.3	1.4 1.3	1.4	1.0
				Bottom 10	0.9	20.2 20.2 20.2	8.2 8.2	8.2	31.4 31.8	31.6	100.1 100.2	100.2	7.9 8.1	8.0	8.0	1.5 1.5	1.5	I	1.6 1.6	1.6	
				Surface	-		-	-	-	-	-	-	-	-	. ·	-	-	. <u> </u>		-	
M6	Sunny	Calm	14:29	Middle 2	2.1	<u>21.0</u> 21.1 21.1	8.2	8.2	32.8 31.8	32.3	102.2	102.4	9.1 9.1	9.1	9.1	1.2	1.2	1.2	2.3 2.7	2.5	2.5
	-			Bottom	-	21.1	8.2		-	-	102.6	-	9.1	-	-	1.3	-	I	-	<u> </u>	
Remarks:	*DA: Depth-Ave					-	-	1	-		-		-	I		-				I	L

### Action and Limit Levels for Marine Water Quality on 6 April 2022 (Mid-Ebb Tide)

Parameter	Donth	Action Level	Limit Level
<u>(unit)</u>	<u>Depth</u>	Action Level	Linint Level
	Stations G1-G4, M1-M5		[
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C2: 1.3 NTU</u>	<u>C2: 1.4 NTU</u>
	Station M6		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C2: 3.4 mg/L</u>	<u>C2: 3.6 mg/L</u>
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of
(See Note 2 and 4)		the same day	the same day
	~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~	<u>C2: 3.4 mg/L</u>	<u>C2: 3.6 mg/L</u>
	Stations G1-G4, M1-M5	1	
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C2: 2.8 mg/L</u>	<u>C2: 3.0 mg/L</u>
	<u>Station M6</u>	-	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 06 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat		р	н	Salini	ty ppt	DO Satura	ation (%)	Dissolve	Oxygen	(mg/L)	Tur	bidity(NTU	)	Suspend	ed Solids	(mg/L)
Location	Condition	Condition**	Time	Dehtu	(11)		Average		Average		Average		Average		Average	DA*	Value	Average	DA*		Average	DA*
				Surface	1.1	19.2	19.2	8.2	8.2	32.1	32.1	97.8	96.8	8.9	8.2		1.8	1.7		2.1	2.3	
C1	Suppy	Colm	10:42			19.2 19.1	10.0	8.2 8.2	0.2	32.1 31.5		95.7 96.8	06.0	7.5 8.0	8.4	8.3	1.6 1.2	1.5	16	2.4 2.6	2.5	25
C1	Sunny	Calm	10:42	Middle	9.0	18.9	19.0	8.2	8.2	32.2	31.8	96.9	96.9	8.8	8.4		1.8	1.5	1.6	2.4	2.5	2.5
				Bottom	17.0	18.9 18.9	18.9	8.2 8.2	8.2	31.7 32.1	31.9	96.6 96.8	96.7	8.3 8.0	8.1	8.1	1.4 1.6	1.5		2.6 2.7	2.7	
				Surface	1.0	19.1	19.0	8.2	8.2	31.1	31.4	99.1	99.1	8.9	8.6		1.8	1.7		3.0	2.9	
						19.0 19.0		8.2		31.7		99.0 97.5		8.2		8.3	1.7			2.8 2.9		-
C2	Sunny	Calm	9:23	Middle	16.1	19.0	18.9	8.3 8.3	8.3	31.5 32.0	31.8	97.3	97.4	8.1 7.9	8.0		1.2 1.3	1.2	1.3	2.9	2.8	2.9
				Bottom	31.0	18.8	18.8	8.3	8.3	31.6 31.2	31.4	95.8	95.8	8.7	8.7	8.7	0.9	0.9		3.3	3.2	
				Curtana	10	18.7 19.9	10.0	8.3 8.3	0.0	31.2 32.5	24.0	95.8 101.7	404.0	8.8 8.9	0.0		0.9	4.4		3.0 2.6	25	
				Surface	1.0	19.8	19.8	8.3	8.3	31.2	31.9	101.9	101.8	9.0	9.0	8.7	1.2	1.1		2.3	2.5	-
G1	Sunny	Calm	10:01	Middle	4.0	19.1 18.9	19.0	8.3 8.3	8.3	32.6 32.1	32.4	99.5 99.5	99.5	9.0 8.1	8.5		1.2 1.2	1.2	1.3	1.7 1.8	1.8	1.9
				Bottom	7.1	18.9	18.9	8.3	8.3	31.2	31.9	99.3	99.3	9.1	9.0	9.0	1.4	1.4		1.4	1.5	
						18.8 19.7		8.3 8.3		32.5 31.2		99.2 103.7		8.9 8.4		0.0	1.4 1.3			1.5 2.1		
				Surface	1.0	19.7	19.6	8.3	8.3	31.2	31.1	103.7	103.8	8.6	8.5	8.9	1.3	1.3		2.1	2.2	
G2	Sunny	Calm	9:45	Middle	5.0	19.6	19.5	8.3	8.3	32.7	32.0	104.0	103.9	9.4	9.3	0.9	1.2	1.2	1.3	2.5	2.7	3.0
				Detter		19.4 18.8	40.0	8.3 8.3	0.0	31.3 31.7	00.0	103.8 99.2	00.0	9.3 9.1	0.0	0.0	1.2 1.2	4.0		2.9 4.0		-
				Bottom	9.0	18.7	18.8	8.3	8.3	32.3	32.0	98.6	98.9	8.8	9.0	9.0	1.4	1.3		4.2	4.1	
				Surface	1.0	20.4 19.7	20.0	8.2 8.2	8.2	31.2 31.8	31.5	102.5 101.1	101.8	9.2 9.1	9.1		1.1 1.1	1.1		2.5 2.2	2.4	
G3	Sunny	Calm	10:09	Middle	4.1	19.4	19.2	8.2	8.2	32.2	31.8	100.6	101.4	9.1	9.1	9.1	1.3	1.3	1.2	2.9	2.7	2.8
00	Gunny	Califi	10.05			19.1 19.0		8.3		31.3		102.1 101.1		9.1 9.3			1.3		1.2	2.5		2.0
				Bottom	9.0	19.0	18.9	8.3 8.3	8.3	31.8 31.5	31.7	101.1	100.9	9.3	9.2	9.2	1.2 1.2	1.2		3.0 3.4	3.2	
				Surface	1.1	19.7	19.7	8.2	8.2	31.6	31.7	102.8	102.9	8.2	8.3		1.4	1.3		1.6	1.7	
64	Current	Calm	40.04	Midalla		19.6 19.3	10.1	8.2 8.2	0.0	31.8 31.9	22.4	103.0 101.0	100.0	8.3 8.1	8.6	8.4	1.3 1.6	4.5		1.8 2.3	2.4	
G4	Sunny	Calm	10:24	Middle	4.1	18.9	19.1	8.2	8.2	32.3	32.1	100.2	100.6	9.1	8.0		1.5	1.5	1.4	2.5	2.4	2.9
				Bottom	6.0	18.9 18.8	18.9	8.2 8.2	8.2	31.2 32.4	31.8	97.6 97.4	97.5	8.1 8.1	8.1	8.1	1.5 1.5	1.5		4.6 4.3	4.5	
				Surface	1.0	19.9	19.9	8.3	8.3	32.4 32.0 31.9	31.9	102.8	102.8	9.1	9.1		1.1	1.1		3.6	3.4	
						19.9		8.3		31.9		102.8 101.2		9.0		9.1	1.1 1.1			3.1 4.0		-
M1	Sunny	Calm	9:53	Middle	3.1	19.6 19.2	19.4	8.3 8.3	8.3	32.6 31.2	31.9	100.2	100.7	9.1 9.1	9.1		1.1	1.1	1.2	3.8	3.9	4.1
				Bottom	5.0	19.2 19.1	19.2	8.3 8.3	8.3	32.6 32.7	32.6	99.5	99.4	9.0	9.0	9.0	1.3 1.4	1.3		5.0	5.2	
				Curfage	1.1	19.1	19.6	8.3	8.3	32.7	32.3	99.2 105.5	105.6	8.9 9.6	9.5		1.4	1.3		5.3 3.6	3.6	
				Surface	1.1	19.6	19.0	8.3	0.3	31.9	32.3	105.7	105.0	9.3	9.0	9.4	1.3	1.3		3.5	3.0	-
M2	Sunny	Calm	9:38	Middle	6.1	19.2 18.9	19.1	8.3 8.3	8.3	32.6 32.4	32.5	103.2 103.3	103.3	9.3 9.3	9.3		1.3 1.3	1.3	1.3	2.6 3.0	2.8	2.9
				Bottom	11.0	18.8	18.8	8.3	8.3	31.1	31.5	98.6	98.6	7.8	8.0	8.0	1.4	1.4		2.1	2.3	
						18.8 20.5		8.3 8.2		31.9 31.8		98.6 103.0		8.1 9.1			1.3 1.6			2.4		
				Surface	1.0	20.3	20.4	8.2	8.2	32.3	32.0	103.1	103.1	9.0	9.0	9.1	1.9	1.7		2.4	2.5	
M3	Sunny	Calm	10:17	Middle	4.0	19.9 19.4	19.6	8.2 8.2	8.2	31.5 32.9	32.2	102.5 102.5	102.5	9.0 9.4	9.2	3.1	1.2 1.2	1.2	1.3	3.2 2.9	3.1	3.0
	-			Bottom	7.0	19.4	19.1	8.3	8.3	32.9	32.1	102.5	102.6	9.4	9.2	9.2	1.2	1.2		3.3	3.4	•
				Bottom	7.0	19.0	19.1	8.3	0.3	31.8	32.1	102.0	102.0	9.3	9.2	9.2	1.1	1.2		3.5	3.4	
				Surface	1.0	19.0 18.9	18.9	8.2 8.3	8.3	32.5 32.2	32.3	98.3 97.8	98.1	8.8 8.8	8.8		1.3 1.3	1.3		2.5 2.9	2.7	
M4	Sunny	Calm	9:31	Middle	5.1	18.9	18.8	8.3	8.3	32.7	32.3	95.9	96.0	8.7	8.7	8.7	1.3	1.3	1.3	3.4	3.5	3.5
						18.8 18.8		8.3 8.3		31.9 32.3		96.0 95.8		8.7 8.6			1.3 1.4			3.5 4.0		
				Bottom	9.0	18.8	18.8	8.3	8.3	32.9	32.6	95.8	95.8	8.7	8.7	8.7	1.4	1.4		4.4	4.2	
				Surface	1.0	19.4 19.3	19.4	8.2 8.2	8.2	32.3 31.4	31.8	103.7 103.4	103.6	9.5 9.3	9.4		1.3 1.2	1.2		1.7 1.9	1.8	
ME	Suppy	Colm	10.25	Middle	6.0	19.3	10.0	8.2	0.2	31.4	22.1	103.4	100.9	9.3	0.2	9.3	1.2	1.2	1 4	2.2	2.4	
M5	Sunny	Calm	10:35	Middle	6.0	18.7	18.9	8.2	8.2	32.5	32.1	100.3	100.8	9.2	9.3		1.3	1.3	1.4	2.5	2.4	2.3
				Bottom	11.0	18.8 18.7	18.7	8.2 8.2	8.2	32.7 31.9	32.3	99.8 100.0	99.9	8.2 8.2	8.2	8.2	1.6 1.6	1.6		2.8 2.6	2.7	
			1	Surface	-	-		-	-	-		-	_	-	-		-	-		-	-	
						- 19.7		- 8.2		- 32.2		- 102.8	-	- 9.2		9.2	- 8.0			- 3.2		-
M6	Sunny	Calm	10:32	Middle	2.1	19.7	19.7	8.2	8.2	32.2	32.1	102.8	102.7	9.2	9.2		8.0	8.0	1.2	2.8	3.0	3.0
				Bottom	_	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	
marke:	*DA: Dooth Ave					-		-		-		-		-			-			-		1

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 6 April 2022 (Mid-Flood Tide)

<b>Parameter</b>	Donth	Action Level	Limit Level
<u>(unit)</u>	<u>Depth</u>	Action Level	Linit Level
	Stations G1-G4, M1-M5	1	
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>	1	
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 1.8 NTU</u>	<u>C1: 2.0 NTU</u>
	<u>Station M6</u>		
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
	Stations M1-M5	<u>C1: 2.7 mg/L</u>	<u>C1: 2.9 mg/L</u>
	<u>Stations M11-M15</u>	( ) m a/I	7.4
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
	Surface	or 120% of upstream control station's SS at the same tide of	or 130% of upstream control station's SS at the same tide of
SS in mg/L	Surface	the same day	the same day
(See Note 2 and 4)		<u>C1: 2.7 mg/L</u>	<u>C1: 2.9 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 3.2 mg/L</u>	<u>C1: 3.4 mg/L</u>
	Station M6	<b>.</b>	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 08 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat		р	н	Salini	ty ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Tur	bidity(NTL	J)	Suspend	led Solids	(mg/L)
Location	Condition	Condition**	Time	Depth	(11)	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.0	21.1	21.1	8.2	8.2	31.5	31.3	104.2	103.9	7.7	7.7		1.1	1.1		1.1	1.2	
	-					21.1 20.6		<u>8.2</u> 8.2		31.0 31.5		103.6 101.8		7.7 7.6		7.6	1.1 1.0			1.2		-
C1	Sunny	Calm	11:21	Middle	9.0	20.6	20.6	8.2	8.2	31.3	31.4	101.4	101.6	7.6	7.6		1.2	1.1	1.2	1.4	1.4	1.5
				Bottom	17.1	20.2	20.2	8.2	8.2	31.9 31.0	31.5	95.4 95.0	95.2	7.2	7.2	7.2	1.2	1.3		1.9	1.8	
				0	4.0	20.2 20.6	00.0	<u>8.2</u> 8.3	0.0	31.0	00.4	95.0	00.4	7.3 8.7	7.0		1.4 1.3	4.0		2.3	0.5	
				Surface	1.0	20.6	20.6	8.2	8.3	31.6	32.1	96.4	96.4	7.2	7.9	8.0	1.4	1.3		2.6	2.5	4
C2	Sunny	Calm	9:58	Middle	16.0	20.5 20.4	20.4	8.3 8.3	8.3	30.9 31.7	31.3	97.4 96.9	97.2	8.8 7.3	8.0		1.4 1.8	1.6	1.5	2.9 2.6	2.8	3.0
				Bottom	31.0	20.4	20.3	8.3	8.3	32.2 31.5	31.9	96.8	96.6	8.8	8.1	8.1	1.5	1.6		4.0	3.8	-
				Bottom	31.0	20.3	20.3	8.3	0.5	31.5	31.9	96.4	90.0	7.4	0.1	0.1	1.7	1.0		3.6	3.0	
				Surface	1.1	20.8 20.8	20.8	8.2 8.2	8.2	32.7 31.6	32.2	99.3 97.5	98.4	7.8 7.6	7.7	7.0	1.6 1.8	1.7		1.8 1.6	1.7	
G1	Sunny	Calm	10:38	Middle	4.1	20.7	20.8	8.2	8.2	32.6	32.5	97.7	98.0	7.6	7.6	7.6	1.6	1.6	1.6	2.2	2.2	2.2
0.	Canny	oann	10.00			20.8 20.6		8.2 8.2		32.3 32.6		98.3 96.6		7.6 7.5			1.6 1.6			2.2 2.7		
				Bottom	7.0	20.6	20.6	8.2	8.2	32.6	32.5	96.8	96.7	7.9	7.7	7.7	1.6	1.5		2.7	2.6	
				Surface	1.1	20.9	20.8	8.2	8.2	31.2	31.9	99.7	98.7	8.0	7.9		1.4	1.4		3.1	3.0	
_	-					20.7 20.6		<u>8.2</u> 8.2		32.6 32.6		97.7 97.8		7.9 7.9	-	7.9	1.4 1.5			2.8		-
G2	Sunny	Calm	10:24	Middle	5.0	20.6	20.6	8.2	8.2	32.4	32.5	97.4	97.6	7.9	7.9		1.5	1.5	1.5	2.3	2.4	2.3
				Bottom	9.0	20.4 20.4	20.4	<u>8.2</u> 8.2	8.2	31.5 32.5	32.0	96.0	96.1	7.6 7.7	7.7	7.7	1.7 1.7	1.7		1.7	1.7	
				0	4.0	20.4	04.0	8.2		32.5	00.7	96.2 100.9	404.0	7.9	7.0		1.7	4.0		1.6 2.3	0.5	
				Surface	1.0	21.2	21.2	8.2	8.2	32.6	32.7	101.4	101.2	7.9	7.9	7.9	1.2	1.2		2.6	2.5	4
G3	Sunny	Calm	10:46	Middle	4.0	20.8 20.7	20.8	8.2 8.2	8.2	31.2 32.8	32.0	100.5 100.1	100.3	7.8 8.0	7.9		1.2	1.2	1.3	2.5 2.9	2.7	2.8
				Bottom	7.1	20.7	20.7	8.2	8.2	32.8	32.1	98.6	98.3	7.6	7.8	7.8	1.4	1.5		3.4	3.2	1
				Bottom	7.1	20.7	20.7	8.2		31.3	32.1	98.0	90.5	8.0		7.0	1.5	1.5		3.0		
				Surface	1.0	21.0 21.1	21.0	8.3 8.2	8.2	31.1 32.7	31.9	100.0 99.5	99.8	8.9 7.5	8.2	-	1.6 1.6	1.6		3.2 2.9	3.1	
G4	Sunny	Calm	11:02	Middle	4.0	20.7	20.7	8.2	8.2	30.4	30.9	98.4	98.8	7.4	7.4	7.8	1.3	1.3	1.4	3.0	2.9	2.8
01	Canny	oann				20.7 20.6		8.2	-	31.5 31.4		99.2		7.5			1.2			2.8	-	
				Bottom	7.1	20.6	20.6	<u>8.2</u> 8.2	8.2	31.4	31.3	97.4 98.3	97.9	7.3 7.4	7.3	7.3	1.4 1.3	1.4		2.5 2.3	2.4	
				Surface	1.0	21.0	20.9	8.2	8.2	31.8	31.6	98.1	97.8	7.4	7.4		1.1	1.1		3.2	3.4	
•••						20.8 21.0		8.2 8.2		31.3 32.5		97.4 97.6		7.4 7.6		7.5	1.2 1.1			3.6 2.5		-
M1	Sunny	Calm	10:31	Middle	3.1	20.8	20.9	8.2	8.2	31.4	31.9	97.8	97.7	7.4	7.5		1.2	1.1	1.2	2.8	2.7	2.8
				Bottom	5.0	20.7 20.7	20.7	8.2	8.2	32.4 32.3	32.3	96.8 96.8	96.8	7.5	7.5	7.5	1.5	1.4		2.6 2.2	2.4	
				Surface	1.0	20.7	20.9	8.2 8.2	8.2	31.6	31.7	99.2	98.9	7.6 7.7	7.7		1.3 1.3	1.3		1.4	1.6	
				Sunace	1.0	20.9	20.9	8.2	0.2	31.7	31.7	98.6	90.9	7.8	1.1	7.7	1.3	1.3		1.7	1.0	-
M2	Sunny	Calm	10:17	Middle	6.1	20.6 20.6	20.6	8.2 8.2	8.2	31.2 32.4	31.8	97.4 97.2	97.3	7.6 7.8	7.7		1.3 1.3	1.3	1.4	2.3	2.2	2.3
				Bottom	11.1	20.3	20.3	8.2	8.2	31.2	31.0	96.7	96.7	7.6	7.6	7.6	1.7	1.7		3.3	3.1	1
						20.3 21.6		8.2 8.2		30.9 31.0		96.7 100.3		7.6 7.9			1.6 1.6			2.9 1.8		<u> </u>
				Surface	1.0	21.0	21.5	8.2	8.2	32.6	31.8	100.3	100.7	7.9	7.9	7.8	1.0	1.4		1.9	1.9	
M3	Sunny	Calm	10:54	Middle	4.1	20.9	20.9	8.2	8.2	32.2	32.6	99.1	99.3	7.7	7.7	7.0	1.2	1.2	1.3	2.3	2.5	2.4
	-				-	20.8 20.7		8.2 8.2		32.9 32.7		99.4 98.9		7.7 7.9	= 0		1.2 1.4			2.6		-
				Bottom	7.0	20.7	20.7	8.2	8.2	33.0	32.8	98.2	98.6	7.7	7.8	7.8	1.5	1.4		2.7	2.9	
				Surface	1.0	20.9 20.9	20.9	8.2 8.2	8.2	32.3 31.6	31.9	98.5 98.0	98.3	7.5 7.7	7.6		1.3 1.3	1.3		2.5 2.9	2.7	
M4	Sunny	Colm	10:09	Middle	5.0	20.9	20.6	8.2	8.2	31.0	32.1	96.8	96.9	7.4	7.5	7.6	1.3	1.4	1.4	2.3	2.5	2.3
11/14	Sunny	Calm	10.09	wildule	5.0	20.6	20.6	8.2	0.2	32.5	32.1	97.0	90.9	7.7	7.5		1.4	1.4	1.4	2.6	2.5	2.3
				Bottom	9.0	20.5 20.5	20.5	8.2 8.2	8.2	31.1 31.2	31.1	97.3 97.2	97.3	7.7	7.7	7.7	1.5 1.5	1.5		1.9 1.6	1.8	
				Surface	1.0	21.4	21.3	8.2	8.2	31.4	31.5	102.8	103.0	9.1	8.4		1.6	1.5		1.6	1.6	
						21.1		8.2		31.6		103.2		7.6		8.4	1.4			1.5		-
M5	Sunny	Calm	11:14	Middle	6.0	20.7 20.7	20.7	<u>8.2</u> 8.2	8.2	31.2 31.5	31.4	101.7 101.9	101.8	9.1 7.6	8.4		1.3 1.2	1.3	1.4	2.5 2.4	2.5	2.2
				Bottom	11.0	20.5	20.6	8.2	8.2	32.3	31.8	98.2	97.9	8.8	8.1	8.1	1.4	1.4		2.4	2.5	1
						20.6		8.2		31.3		97.5		7.3			1.3			2.6		<u> </u>
				Surface	-	-	-	-	-	-	-	-	-	-	-	7.2	-	-		-	-	
M6	Sunny	Calm	11:10	Middle	2.1	20.8	20.8	8.2	8.2	31.3	31.3	95.5	95.6	7.1	7.2	1.2	8.0	8.0	1.8	2.5	2.6	2.6
						20.8		8.2		31.3		95.7		7.2			8.0			2.6		1
	1		1	Bottom		-	-	_	1 -	-	-	-	-	-	-	-		-			-	1

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 8 April 2022 (Mid-Flood Tide)

Parameter	<u>Depth</u>	Action Level	Limit Level
<u>(unit)</u>	_	Action Level	Linit Level
	Stations G1-G4, M1-M5	1	
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 1.5 NTU</u>	<u>C1: 1.6 NTU</u>
	<u>Station M6</u>	I	
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of the same day	station's SS at the same tide of the same day
		<u>C1: 1.4 mg/L</u>	<u>C1: 1.5 mg/L</u>
	Stations M1-M5	<u>C1. 1.4 mg/L</u>	<u>C1. 1.5 mg/L</u>
	MUNICING IVER - IVER	<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
SS in mg/L (See Note 2 and 4)	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
(See Note 2 and 4)		<u>C1: 1.4 mg/L</u>	<u>C1: 1.5 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C1: 2.2 mg/L</u>	<u>C1: 2.3 mg/L</u>
	Station M6		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 11 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat	ure (°C)	pН		Salinit		DO Satura	ntion (%)		d Oxygen	,		bidity(NTl		-	ded Solids	,
Location	Condition	Condition**	Time	Depth	(111)		Average		Average		Average		Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.0	22.5 22.4	22.4	8.2	8.2	33.8	33.8	92.9 92.7	92.8	6.5	6.5		1.1	1.2		2.1	2.3	
C1	Current	Calm	17:24	Middle	0.0	22.4	22.1	8.2 8.2	8.2	33.8 34.1	24.4	92.7	01.0	6.5 6.4	6.4	6.4	1.2 1.3	4.0	1.6	2.4 2.3	25	2.8
C1	Sunny	Caim	17:24	Middle	9.0	22.1	22.1	8.2	8.2	34.1	34.1	91.8	91.8	6.4	6.4		1.3	1.3	1.6	2.6	2.5	2.8
				Bottom	17.1 -	21.7 21.7	21.7	8.2 8.2	8.2	35.2 35.2	35.2	93.3 93.3	93.3	6.5 6.5	6.5	6.5	2.2	2.2		3.9 3.7	3.8	
				Surface	1.0	22.3	22.3	8.2	8.2	34.0	34.0	93.4	93.4	6.5	6.5		1.2	1.1		2.2	2.4	
						22.3 21.7		8.2		34.0		93.3 91.5		6.5 6.4		6.5	1.1			2.6		
C2	Sunny	Calm	15:52	Middle	16.0	21.6	21.7	8.2 8.2	8.2	35.0 35.1	35.1	91.6	91.6	6.4	6.4		2.2 2.2	2.2	2.0	2.9 3.2	3.1	3.0
				Bottom	31.0	21.6	21.6	8.2	8.2	35.2 35.2	35.2	92.4	92.5	6.5	6.5	6.5	2.7	2.7		3.9	3.7	
				Curfeee	1.0	21.6 22.3	22.3	8.2 8.2	8.2	35.2	22.0	92.5 93.3	02.0	6.5 6.5	6.5		2.7 1.3	1.3		3.4 1.6	4.7	
				Surface	1.0	22.3	22.3	8.2	8.2	33.9	33.9	93.0	93.2	6.5	0.0	6.4	1.3	1.3		1.8	1.7	
G1	Sunny	Calm	16:29	Middle	4.0	22.3 22.3	22.3	8.2 8.2	8.2	33.9 33.9	33.9	90.6 90.6	90.6	6.3 6.3	6.3	-	1.5 1.5	1.5	1.9	2.4 2.2	2.3	2.2
				Bottom	7.0	21.8	21.8	8.2	8.2	34.7	34.7	91.0	91.0	6.4	6.4	6.4	3.0	3.0		2.5	2.6	
						21.8 22.4		8.2 8.2		34.7 34.0		91.0 92.1		6.4 6.4		0.4	3.0 1.2			2.7 2.6	-	
				Surface	1.0	22.4	22.4	8.2	8.2	34.0	34.0	92.0	92.1	6.4	6.4	6.4	1.2	1.2		3.1	2.9	
G2	Sunny	Calm	16:12	Middle	5.0	21.9	21.9	8.2	8.2	34.5	34.6	91.1	91.2	6.4	6.4	0.4	1.8	1.8	1.9	2.8	2.7	2.6
	2			Detter	0.0	21.8 21.7	04.7	8.2 8.2	0.0	34.7 35.0	05.0	91.3 92.8	00.0	6.4 6.5	0.5	0.5	1.8 2.7			2.5 2.4	0.0	
				Bottom	9.0	21.7	21.7	8.2	8.2	35.1	35.0	93.0	92.9	6.5	6.5	6.5	2.8	2.7		2.1	2.3	
				Surface	1.0	22.4 22.4	22.4	8.1 8.1	8.1	33.8 33.8	33.8	91.0 90.8	90.9	6.3 6.3	6.3		1.1 1.1	1.1		3.4 3.0	3.2	
G3	Sunny	Calm	16:39	Middle	4.0	22.1	22.1	8.1	8.1	34.1	34.1	90.2	90.2	6.3	6.3	6.3	1.3	1.3	1.8	2.3	2.5	2.4
05	Cunny	Caim	10.55			22.1 22.0		8.1 8.1		34.1		90.2 90.1		6.3			1.3		1.0	2.6 1.5		2.7
				Bottom	7.1	22.0	21.9	8.1	8.1	34.3 34.6	34.4	90.1	90.2	6.3 6.3	6.3	6.3	2.9 2.8	2.9		1.5	1.6	
				Surface	1.0	22.7	22.7	8.2	8.2	33.4	33.4	93.6	93.6	6.5	6.5		1.0	1.0		2.9	2.8	
<u></u>	0	0.1	40.57			22.7 22.1	00.4	8.2 8.2	0.0	33.5 34.1		93.5 90.1		6.5 6.3	6.3	6.4	1.1 1.2	4.0	4.5	2.6 2.1	0.0	
G4	Sunny	Calm	16:57	Middle	4.0	22.1	22.1	8.2	8.2	34.1	34.1	90.1	90.1	6.3	6.3		1.2	1.2	1.5	2.5	2.3	2.2
				Bottom	7.0	21.7 21.7	21.7	8.1 8.1	8.1	34.8 34.9	34.8	90.2 90.8	90.5	6.3 6.4	6.3	6.3	2.2 2.2	2.2		1.4	1.6	
				Surface	1.0	22.3	22.3	8.2	8.2	34.0	34.0	91.4	91.3	6.4	6.4		1.6	1.6		2.5	2.7	
						22.3 21.8		8.2		34.0 34.6		91.1 89.8		6.3		6.3	1.6 1.9			2.9		
M1	Sunny	Calm	16:20	Middle	3.0	21.8	21.8	8.2 8.2	8.2	34.6	34.6	89.9	89.9	6.3 6.3	6.3		1.9	1.9	2.0	2.4 2.2	2.3	2.2
				Bottom	5.0	21.7	21.7	8.2	8.2	34.9	34.9	90.8	90.8	6.4	6.4	6.4	2.4	2.4		1.8	1.7	
				Curfeee	1.0	21.7 22.1	00.4	8.2 8.2	8.2	34.9 34.4	24.4	90.8 93.9	02.7	6.4 6.6	0.5		2.4 1.3	4.0		1.6 1.7	4.0	
				Surface	1.0	22.1	22.1	8.2	8.2	34.4	34.4	93.5	93.7	6.5	6.5	6.5	1.3	1.3		1.9	1.8	
M2	Sunny	Calm	16:05	Middle	6.0	21.9 21.9	21.9	8.2 8.2	8.2	34.5 34.5	34.5	92.6 92.6	92.6	6.5 6.5	6.5		1.3 1.2	1.2	1.6	2.4 2.2	2.3	2.3
				Bottom	11.0	21.7	21.7	8.2	8.2	35.0	35.0	93.1	93.2	6.5	6.5	6.5	2.2	2.2		2.8	2.7	
						21.7 22.3		8.2 8.1		35.1 34.0		93.3 89.3		6.5 6.2		0.0	2.2 1.2			2.5 1.5		
				Surface	1.0	22.3	22.2	8.1	8.1	34.1	34.0	89.4	89.4	6.2	6.2	6.2	1.3	1.2		1.8	1.7	
M3	Sunny	Calm	16:49	Middle	4.0	22.0 22.0	22.0	8.1 8.1	8.1	34.3 34.3	34.3	87.6 87.5	87.6	6.1 6.1	6.1	0.2	2.3 2.3	2.3	2.1	2.3 2.6	2.5	2.4
				Dettern	7.0	22.0	21.9	8.1	8.2	34.3	24.5	87.5	07.0	6.1	6.4	6.1	2.3	2.0		3.2	3.0	
				Bottom	7.0	21.8	21.9	8.2	8.2	34.5	34.5	88.0	87.8	6.2	6.1	0.1	2.8	2.8		2.8	3.0	
				Surface	1.1	22.1 22.1	22.1	8.2 8.2	8.2	34.3 34.3	34.3	93.7 92.8	93.3	6.5 6.5	6.5		1.1 1.2	1.1		2.1 2.5	2.3	
M4	Sunny	Calm	15:58	Middle	5.1	21.9	22.0	8.2	8.2	34.4	34.4	92.4	92.4	6.5	6.5	6.5	1.3	1.3	1.4	2.0	2.2	2.1
						22.0 21.8		8.2 8.2		34.4 34.7		92.3 92.6		6.5 6.5			1.4 1.8			2.4		
				Bottom	9.0	21.8	21.8	8.2	8.2	34.7	34.7	92.5	92.6	6.5	6.5	6.5	1.8	1.8		1.5	1.7	
				Surface	1.0	22.4	22.4	8.1	8.1	33.8	33.8	92.4	92.4	6.4	6.4		1.2	1.2		1.6	1.8	
M5	Sunny	Calm	17:14		6.0	22.4 21.9	21.9	8.1 8.2	8.2	33.8 34.3	34.3	92.4 91.1	91.1	6.4 6.4	6.4	6.4	1.2 1.7	1.7	1.8	1.9 2.4	2.4	2.3
CIVI	Suriny	Gaim	17.14	Middle	0.0	21.9		8.2		34.3	34.3	91.1	91.1	6.4	0.4		1.7	1.7	1.0	2.4	2.4	2.3
				Bottom	11.0 -	21.7 21.7	21.7	8.2 8.2	8.2	35.1 35.1	35.1	92.1 92.2	92.2	6.4 6.5	6.4	6.4	2.6 2.6	2.6		2.7 2.5	2.6	
				Surface		-	-	-	-	-	-	-	-	-	-		-	-		-	_	
						- 22.0		- 8.2		- 34.2		- 88.9		- 6.2		6.2	- 8.0			- 2.3		
M6	Sunny	Calm	17:05	Middle	2.0	22.0	22.0	8.2	8.2	34.2	34.2	88.9	88.9	6.2	6.2		8.0	8.0	2.6	2.3	2.2	2.2
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-		
	l	L .				-		-		-		-		-			-			-	1	

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 11 April 2022 (Mid-Flood Tide)

<b>Parameter</b>	<u>Depth</u>	Action Level	Limit Level
<u>(unit)</u>	_	Action Level	
	Stations G1-G4, M1-M5		
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>		1
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 2.6 NTU</u>	<u>C1: 2.9 NTU</u>
	<u>Station M6</u>	-	
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 2.7 mg/L</u>	<u>C1: 2.9 mg/L</u>
	<u>Stations M1-M5</u>		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
аа: л	Surface	station's SS at the same tide of	station's SS at the same tide of
SS in mg/L (See Note 2 and 4)		the same day	the same day
(		<u>C1: 2.7 mg/L</u>	<u>C1: 2.9 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 4.6 mg/L</u>	<u>C1: 4.9 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 13 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Tempera	ture (°C)	p	н	Salini	ty ppt	DO Satu	ration (%)	Dissolve	ed Oxygen	(mg/L)	Tur	bidity(NTI	U)	Suspen	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Deptil	(,	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*		Average	DA*	Value	Average	DA*
				Surface	1.1	21.1 21.0	21.1	<u>8.1</u> 8.1	8.1	34.5 34.4	34.4	94.0 93.8	93.9	6.8 6.8	6.8		0.9	0.9		1.3 1.5	1.4	I
C1	Cloudy	Moderate	14:47	Middle	9.0	20.9	20.9	8.2	8.2	34.7	34.7	96.4	96.3	7.0	7.0	6.9	0.9	0.8	0.9	2.1	2.3	2.2
0.	cloudy	modorato				20.9 20.9		<u>8.2</u> 8.2		34.7 34.9		96.1 97.4		7.0 7.1		74	0.8		0.0	2.5 2.8		
				Bottom	17.1	20.9	20.9	8.2	8.2	34.9	34.9	97.3	97.4	7.1	7.1	7.1	1.0	0.9		2.7	2.8	I
				Surface	1.1	20.9 20.9	20.9	<u>8.1</u> 8.1	8.1	34.4 34.5	34.5	94.1 93.9	94.0	6.9 6.9	6.9	6.8	0.7	0.8		2.6 2.8	2.7	J
C2	Cloudy	Moderate	13:04	Middle	16.0	20.9 20.8	20.9	<u>8.1</u> 8.1	8.1	34.5 34.5	34.5	93.7 93.1	93.4	6.9 6.8	6.8	0.0	0.9	0.9	0.9	2.9 3.1	3.0	3.5
				Bottom	31.1	20.8	20.8	8.1	8.1	34.6	34.6	93.8	93.5	6.9	6.8	6.8	0.9	0.9	ł	5.1	4.9	
				Surface	1.0	20.8 21.0	20.9	8.1 8.2	8.1	34.5 34.4	34.4	93.1 95.1	94.6	6.8 6.9	6.9		0.9	0.9		4.6	2.7	
				Surface		20.9 20.9		8.1 8.2		34.4 34.4		94.1 94.4		6.9 6.9		6.9	0.9		-	2.8 2.4		ł
G1	Cloudy	Moderate	13:43	Middle	4.1	20.8	20.8	8.1	8.1	34.4	34.4	93.6	94.0	6.8	6.9		1.1	1.1	1.3	2.1	2.3	2.2
				Bottom	7.0	20.8 20.7	20.8	8.1 8.1	8.1	34.4 34.5	34.4	92.7 91.2	92.0	6.8 6.7	6.7	6.7	2.1 1.9	2.0		1.7 1.9	1.8	I
				Surface	1.1	20.9	20.9	8.1	8.1	34.4	34.4	94.4	94.5	6.9	6.9		0.9	1.0		3.4	3.4	
G2	Cloudy	Moderate	13:24	Middle	5.1	20.9 20.9	20.9	8.1 8.1	8.1	34.4 34.4	34.4	94.6 93.8	94.0	6.9 6.9	6.9	6.9	1.2	1.2	1.3	3.4 2.9	2.8	2.9
02	Cloudy	Woderate	13.24			20.9 20.8		8.1 8.1		34.4 34.5		94.1 93.2		6.9 6.8			1.3 1.6		1.5	2.7 2.3		2.5
				Bottom	9.1	20.8	20.8	8.1	8.1	34.5	34.5	93.4	93.3	6.8	6.8	6.8	1.5	1.6		2.5	2.4	ļ
				Surface	1.0	20.9 20.9	20.9	<u>8.2</u> 8.1	8.1	34.3 34.4	34.3	94.9 95.0	95.0	6.9 6.9	6.9	6.9	0.6	0.6		3.1 3.5	3.3	I
G3	Cloudy	Moderate	13:50	Middle	4.0	20.8 20.9	20.9	8.2	8.1	34.4 34.4	34.4	94.1	94.6	6.9 7.0	6.9	6.9	0.8	0.7	0.8	3.0	2.9	2.9
	-			Bottom	7.1	20.7	20.7	8.1 8.1	8.1	34.5	34.4	95.1 92.3	93.6	6.8	6.9	6.9	1.0	0.9	ł	2.7 2.2	2.4	
						20.8 21.0		8.1 8.1		34.4 34.4		94.9 94.9		6.9 6.9		0.0	0.9			2.6 3.6		
				Surface	1.1	21.0	21.0	8.1	8.1	34.4	34.4	94.7	94.8	6.9 6.9	6.9	6.9	0.8	0.8	-	3.1 2.7	3.4	ł
G4	Cloudy	Moderate	14:04	Middle	4.0	21.0 20.9	21.0	8.2 8.1	8.1	34.4 34.4	34.4	94.6 94.4	94.5	6.9	6.9		0.9	0.9	1.5	3.0	2.9	2.9
				Bottom	7.0	20.8 20.9	20.9	8.1 8.1	8.1	34.5 34.4	34.5	93.3 93.8	93.6	6.8 6.9	6.8	6.8	2.7	2.8	Ī	2.5 2.3	2.4	I
				Surface	1.0	21.0	21.0	8.1	8.1	34.3	34.3	94.2	94.2	6.9	6.9		0.8	0.9		2.3	2.5	
			10.00			21.1 20.8		<u>8.1</u> 8.1		34.2 34.4		94.2 93.7		6.9 6.9		6.9	0.9			2.6 2.1		
M1	Cloudy	Moderate	13:32	Middle	3.9	21.0	20.9	8.1	8.1	34.3	34.3	94.1	93.9	6.9	6.9		1.0	0.9	1.0	2.3	2.2	2.2
				Bottom	6.0	20.8 20.8	20.8	<u>8.1</u> 8.1	8.1	34.5 34.4	34.4	91.6 93.5	92.6	6.7 6.8	6.8	6.8	1.1 1.1	1.1		1.6 2.0	1.8	I
				Surface	1.1	20.9 20.9	20.9	8.1 8.1	8.1	34.4 34.4	34.4	94.0 93.8	93.9	6.9 6.9	6.9		1.4 1.4	1.4		3.0 2.7	2.9	
M2	Cloudy	Moderate	13:17	Middle	6.0	20.8	20.8	8.1	8.1	34.5	34.5	93.2	93.1	6.8	6.8	6.8	1.5	1.3	1.3	2.4	2.4	2.4
=						20.8 20.8		8.1 8.1		34.5 34.5		92.9 92.8		6.8 6.8			1.2 1.2			2.3 2.0		
				Bottom	11.1	20.8	20.8	8.1	8.1	34.5	34.5	92.4	92.6	6.8	6.8	6.8	1.1	1.1		2.2	2.1	I
				Surface	1.0	21.0 21.0	21.0	<u>8.2</u> 8.1	8.2	34.3 34.3	34.3	95.7 95.8	95.8	7.0 7.0	7.0	7.0	0.5	0.5		2.1 2.2	2.2	J
M3	Cloudy	Moderate	13:58	Middle	4.1	20.9 20.9	20.9	8.2 8.1	8.2	34.4 34.4	34.4	96.2 96.4	96.3	7.0	7.0	7.0	0.6	0.6	0.8	2.4 2.6	2.5	2.6
				Bottom	7.0	20.6	20.7	8.1	8.1	34.5	34.5	89.3	90.4	6.6	6.6	6.6	1.2	1.2	t	3.3	3.1	I
				Surface	1.0	20.7 21.0	21.0	8.1 8.1	8.1	34.5 34.4	34.4	91.4 95.4	95.3	6.7 7.0	6.9		1.2 0.7	0.7		2.9 2.3	2.4	
						21.0 20.9		8.1 8.1		34.4 34.4		95.1 94.0		6.9 6.9		6.9	0.6		-	2.5 2.5		1
M4	Cloudy	Moderate	13:10	Middle	5.0	20.8	20.8	8.1	8.1	34.4	34.4	93.3	93.7	6.8	6.8		1.0	1.0	0.9	2.8	2.7	2.6
				Bottom	9.0	20.8 20.8	20.8	8.1 8.1	8.1	34.5 34.5	34.5	93.3 92.9	93.1	6.8 6.8	6.8	6.8	1.1 1.0	1.0		2.8 2.6	2.7	I
				Surface	1.1	21.0	20.9	8.2	8.1	34.5	34.5	93.8	94.0	6.8	6.9		2.1	2.0		1.8	1.8	
M5	Cloudy	Moderate	14:35	Middle	6.6	20.9 20.9	20.9	8.1 8.2	8.2	34.5 34.7	34.7	94.2 94.8	95.0	6.9 6.9	6.9	6.9	2.0 1.3	1.3	2.1	1.8 2.2	2.4	2.5
IVIO	Cioudy	Moderale	14.55			20.9 20.9		8.2 8.2		34.7 34.8		95.1 96.1		6.9 7.0			1.3 3.0		2.1	2.6 3.1		2.0
				Bottom	12.1	20.9	20.9	8.2	8.2	34.8	34.8	96.1	96.1	7.0	7.0	7.0	2.9	2.9		3.4	3.3	ļ
				Surface	-	-	-	-	-	-	-	-	-	-		<u> </u>	-	-		-		l
M6	Cloudy	Moderate	14:17	Middle	2.1	20.9	20.9	8.1	8.1	34.4	34.4	93.3	93.4	6.8	6.8	6.8	1.2	1.2	1.2	4.0	3.8	3.8
				Bottom	_	20.9		8.1 -	<u> </u>	34.4		93.5	-	6.8	<u> </u>	-	1.1	_	ł	3.6		l
	*DA: Depth-Ave		L	Dottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	L

### Action and Limit Levels for Marine Water Quality on 13 April 2022 (Mid-Ebb Tide)

Parameter	<u>Depth</u>	Action Level	Limit Level
<u>(unit)</u>		Action Level	
	Stations G1-G4, M1-M5		
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6	1	1
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	I	I
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C2: 1.1 NTU</u>	<u>C2: 1.2 NTU</u>
	<u>Station M6</u>	1	1
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		L
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C2: 3.2 mg/L</u>	<u>C2: 3.5 mg/L</u>
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of
(See Note 2 and 4)		the same day	the same day
	Stations O1 OA M1 M5	<u>C2: 3.2 mg/L</u>	<u>C2: 3.5 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C2: 5.8 mg/L</u>	<u>C2: 6.3 mg/L</u>
	Station M6	T	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 13 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth (m)	Temperat	ture (°C)	н	Salini	ty ppt	DO Satura	ation (%)	Dissolved Oxygen	(mg/L)	Tur	bidity(NT	U)	Suspen	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Debru (m)	Value	Average Value	Average		Average		Average	Value Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface 1.0	21.1	21.1 8.1	8.1	34.5	34.5	97.4	97.4	7.1 7.1		0.9	1.0		2.2	2.3	
01	011	Madanata	0.00	Middle 0.0	21.0 20.9	21.1 8.1 21.1 8.2	0.0	34.5 34.8	04.0	97.4 97.1	07.4	7.1 7.1 7.1	7.1	1.0 0.9		4.0	2.4 2.8	0.7	
C1	Cloudy	Moderate	9:30	Middle 9.0	21.3	8.2	8.2	34.8	34.8	97.1	97.1	7.1		0.8	0.9	1.0	2.5	2.7	2.8
				Bottom 17.1	20.9 20.9	20.9 8.2 8.2	8.2	34.8 34.8	34.8	97.0 96.9	97.0	7.1 7.1	7.1	1.1 1.0	1.0		3.2	3.4	
				Curfore 1.1	20.9	21.2 8.1	0.4	34.6	24.5	96.9	04.7	60		1.0	1.0		3.5 4.0	4.0	
				Surface 1.1	20.9	8.1	8.1	34.6	34.5	94.6	94.7	6.9 6.9	6.9	1.1	1.0		4.4	4.2	-
C2	Cloudy	Moderate	7:37	Middle 16.0	20.9 20.9	20.9 8.1	8.1	34.6 34.6	34.6	94.9 94.9	94.9	<u>6.9</u> 6.9		1.0	1.0	1.0	3.3 3.1	3.2	3.3
				Bottom 31.0	20.9	20.9 8.1	8.1	34.7	34.7	93.7	93.6	6.8 6.8	6.8	1.1	1.1	1	2.7	2.5	•
					20.9 21.8	8.1		34.7 34.4		93.5		6.8	0.0	1.1 1.0			2.3 1.8		
				Surface 1.0	20.9	21.3 8.2	8.2	34.4	34.4	99.2 99.3	99.3	7.2 7.2	7.2	1.0	1.0		1.8	1.8	
G1	Cloudy	Moderate	8:32	Middle 4.1	20.9	20.0 8.2	8.2	34.4	34.4	98.5	98.6	7.2 7.2	1.2	1.2	1.3	1.4	2.5	2.7	2.7
	,				20.8 20.8	8.2		34.4 34.5		98.7 97.7		7.2		1.3 1.9		+	2.9 3.6		
				Bottom 7.0	20.8	20.8 8.2	8.2	34.4	34.5	97.3	97.5	7.1	7.1	1.9	1.9		3.4	3.5	
				Surface 1.1	21.7	21.3 8.2	8.1	34.4 34.4	34.4	97.4	97.4	7.1 7.1		1.1	1.1		3.4	3.3	
00	011	Madanata	0.40	Mildle 54	20.9	8.1	0.4	34.4	04.5	97.3 96.4	00.4	7.1	7.1	1.1 1.2	4.0	4.0	3.1 2.8	0.0	
G2	Cloudy	Moderate	8:10	Middle 5.1	20.9	20.9 8.1	8.1	34.5	34.5	96.4	96.4	7.0 7.0		1.2	1.2	1.3	2.4	2.6	2.7
				Bottom 9.0	20.8 20.8	20.8 8.1	8.1	34.5 34.5	34.5	94.9 94.4	94.7	<u>6.9</u> 6.9	6.9	1.6 1.6	1.6		2.2 2.5	2.4	
				Surface 1.0	20.0	21.4 8.2	8.2	34.4	34.4	97.1	97.2	7.1 7.1		0.7	0.8		2.3	2.2	
				Sunace 1.0	20.9	8.2		34.5	34.4	97.2	31.2	7.1	7.1	0.8	0.0	-	2.1	2.2	-
G3	Cloudy	Moderate	8:42	Middle 4.1	20.8 20.9	20.9 8.2	8.2	34.5 34.4	34.4	98.2 98.3	98.3	7.2 7.2		0.9	0.9	0.9	2.9 2.5	2.7	2.9
				Bottom 7.1	20.7	20.8 8.2	8.2	34.4	34.4	96.5	96.4	7.0 7.0	7.0	1.0	1.0	1	3.9	3.7	
					20.8 21.8	8.2		34.5 34.4		96.3 98.9		7.0		1.1 1.0	-		3.4 2.2	-	
				Surface 1.1	21.0	21.4 8.1	8.1	34.4	34.4	99.1	99.0	7.2 7.2	7.2	0.9	1.0		2.2	2.2	
G4	Cloudy	Moderate	9:02	Middle 4.0	21.0	21.0 8.1	8.1	34.4 34.4	34.4	98.5	98.6	7.2 7.2	1.2	1.0	1.0	1.5	2.5	2.6	2.6
	-			Dettern 7.0	20.9 20.9	20.0 8.1	0.4	34.4	24.4	98.7 96.9	00.7	7.2 7.1 7.0	7.0	1.0 2.5	25	+	2.6 3.2	2.4	-
				Bottom 7.0	20.9	20.9 8.1	8.1	34.4	34.4	96.5	96.7	7.0	7.0	2.5	2.5		2.9	3.1	
				Surface 1.1	21.8 21.1	21.4 8.1	8.1	34.3 34.4	34.3	96.0 96.0	96.0	7.0 7.0		1.0 0.9	1.0		3.4 3.0	3.2	
M1	Cloudy	Moderate	8:20	Middle 3.1	20.8	20.9 8.1	8.1	34.3	34.4	96.0	96.0	7.0 7.0	7.0	1.1	1.1	1.1	2.9	2.7	2.5
IVII	Cloudy	Woderate	0.20	1010016 5.1	21.0	8.1	0.1	34.4	34.4	96.0	30.0	7.0		1.1		1.1	2.5	2.1	2.5
				Bottom 5.1	20.8	20.8 8.1	8.1	34.5 34.5	34.5	95.7 95.7	95.7	7.0 7.0	7.0	1.1	1.2		1.7 1.5	1.6	
				Surface 1.0	20.8 21.5	21.2 8.1	8.1	34.4	34.4	97.3	97.4	7.1 7.1		1.2 1.4	1.4		1.6	1.8	
					20.9 20.8	8.1		34.5 34.5		97.4 97.0		7.1	7.1	1.4 1.4		-	1.9 2.1		
M2	Cloudy	Moderate	8:02	Middle 5.5	20.9	20.8 8.1	8.1	34.6	34.5	97.1	97.1	7.1		1.4	1.4	1.3	2.4	2.3	2.3
				Bottom 10.0	20.8 20.8	20.8 8.1	8.1	34.6 34.5	34.6	95.7 95.3	95.5	7.0 7.0	7.0	1.2 1.2	1.2		3.0 2.8	2.9	
				Curface 1.0	20.8	0.0	0.4	34.5	24.4	95.3	07.0	74		0.4	0.4		3.7	2.0	
				Surface 1.0	21.0	8.1	8.1	34.3	34.4	97.9	97.9	7.1	7.1	0.5	0.4		3.4	3.6	-
M3	Cloudy	Moderate	8:51	Middle 4.0	20.9 20.9	20.9 8.2	8.2	34.4 34.4	34.4	97.5 97.4	97.5	7.1 7.1		0.6	0.6	0.7	2.9 3.3	3.1	3.0
				Bottom 7.0	20.7	20.7 8.2	8.2	34.5	34.5	95.9	95.8	7.0 7.0	7.0	1.0	1.0		2.4	2.3	
					20.8 21.1	8.2		34.5 34.5		95.7 94.6		7.0	1.0	1.0 0.7			2.1 2.5		
				Surface 1.0	21.1	21.0 8.3	8.3	34.5	34.4	94.6	94.6	6.9 6.9	6.9	0.7	0.8		2.3	2.4	
M4	Cloudy	Moderate	7:51	Middle 5.0	20.9	20.9 8.3	8.3	34.5	34.5	94.4	94.4	6.9 6.9	0.9	1.0	1.0	1.0	2.9	2.8	2.8
	-				20.9 20.8	20.0 8.3 20.9 8.3		34.5 34.5		94.4 94.4		6.9 6.0 6.9 6.0		1.0 1.2		+	2.6 3.0		
				Bottom 9.0	20.8	20.0 8.3	8.3	34.6	34.6	94.5	94.5	6.9 0.9	6.9	1.3	1.3		3.5	3.3	
				Surface 1.1	21.0 21.0	21.0 8.2	8.2	34.6 34.7	34.6	96.0 96.1	96.1	7.0 7.0		2.1 2.2	2.1		1.5 1.6	1.6	
ME	Cloudy	Madarata	0.19	Middle 6.1	20.9	0.0	0.0	34.6	247	95.3	05.4	7.0 7.0	7.0	3.0	2.0	26	2.1	2.2	
M5	Cloudy	Moderate	9:18	Middle 6.1	21.3	8.2	8.2	34.7	34.7	95.5	95.4	7.0		2.9	3.0	2.6	2.3	2.2	2.2
				Bottom 11.1	20.9 20.9	20.9 8.2	8.2	34.7 34.7	34.7	95.8 95.7	95.8	7.0 7.0	7.0	2.8 2.8	2.8		2.7 3.0	2.9	
				Surface -	-				-	-	-			-	-		-		-
					- 21.2	-		- 34.4		-		- 7.1	7.1	-		4	-		-
M6	Cloudy	Moderate	9:12	Middle 2.2	20.9	21.1 8.1	8.1	34.4	34.4	96.7 96.9	96.8	7.1 7.1		8.0 8.0	8.0	1.1	2.6 2.3	2.5	2.5
				Bottom -	-		-	-	-	-	-	- <u>.</u>	-	-	-	1	-		
2 morko:	*DA: Dopth Ave		1		-	-	1	-		-		-		-		1	-	1	I

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 13 April 2022 (Mid-Flood Tide)

Parameter	<u>Depth</u>	Action Level	Limit Level
<u>(unit)</u>	_	Action Level	
	Stations G1-G4, M1-M5	1	
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6	1	1
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	<u>Stations G1-G4, M1-M5</u>		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 1.3 NTU</u>	<u>C1: 1.4 NTU</u>
	<u>Station M6</u>	-	
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	•	
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
	<u> </u>	<u>C1: 2.8 mg/L</u>	<u>C1: 3.0 mg/L</u>
	Stations M1-M5	1	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of
(See Note 2 and 4)		the same day	the same day
		<u>C1: 2.8 mg/L</u>	<u>C1: 3.0 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 4.0 mg/L</u>	<u>C1: 4.4 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 19 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Tempera	ture (°C)	F	н	Salin	ity ppt	DO Satu	ration (%)	Dissolve	ed Oxygen	(mg/L)	Turi	bidity(NTI	J)	Suspen	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Deptil	(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Value	Average		Average	Value	Average	Value	Average	Value	Average	DA*		Average	DA*		Average	DA*
				Surface	1.0	22.0 22.0	22.0	8.3 8.3	8.3	31.9 31.9	31.9	91.9 91.8	91.9	6.7 6.7	6.7		1.2 1.2	1.2		4.4	4.2	
C1	Cloudy	Moderate	14:31	Middle	9.1	22.0	22.0	8.4	8.4	32.0	32.0	91.9	91.9	6.7	6.7	6.7	1.2	1.3	1.3	3.4	3.3	3.3
01	Cloudy	Moderate	14.51			22.0 22.0		8.4 8.4		32.0 32.0		91.8 92.0		6.7 6.7			1.4 1.4		1.5	3.2		0.0
				Bottom	17.0	22.0	22.0	8.4	8.4	32.0	32.0	92.0	92.0	6.7	6.7	6.7	1.4	1.4		2.6	2.4	
				Surface	1.0	22.0 22.0	22.0	8.4 8.4	8.4	31.9 31.9	31.9	<u>91.4</u> 91.3	91.4	6.6 6.6	6.6		<u>1.4</u> 1.3	1.3		2.9 2.5	2.7	
C2	Cloudy	Moderate	13:13	Middle	16.1	22.0	22.0	8.4	8.4	31.9	31.9	91.0	91.0	6.6	6.6	6.6	1.3	1.3	1.9	4.0	3.8	3.7
	,					22.0		8.4 8.4		31.9 32.0		91.0 91.1		6.6 6.6			1.4 2.9			3.6		1
				Bottom	31.0	22.0 22.0	22.0	8.4	8.4	32.0 32.0	32.0	91.1	91.1	6.6	6.6	6.6	3.4	3.2		4.4	4.6	L
				Surface	1.1	22.0 22.0	22.0	8.4 8.4	8.4	31.8 31.9	31.8	90.1 90.0	90.1	6.6 6.5	6.5	6.6	1.1 1.2	1.1		1.9 1.5	1.7	
G1	Cloudy	Moderate	13:51	Middle	4.0	22.0 22.0	22.0	8.4 8.4	8.4	31.9 31.9	31.9	90.6 90.7	90.7	6.6	6.6	0.0	1.1	1.1	1.1	2.4 2.6	2.5	2.6
				Bottom	7.1	22.0	22.0	8.4	8.4	32.0	32.0	92.1	92.2	6.6 6.7	6.7	6.7	1.1	1.0		3.5	3.6	1
						22.0 22.0		8.4 8.4		32.0 31.9		92.3 92.0		6.7 6.7		0.7	1.0 0.6			3.7		<u> </u>
				Surface	1.0	22.0	22.0	8.4	8.4	31.9	31.9	92.1	92.1	6.7	6.7	6.7	0.6	0.6		3.3	3.2	
G2	Cloudy	Moderate	13:36	Middle	5.0	22.0 22.0	22.0	8.4 8.4	8.4	32.0 32.0	32.0	93.0 93.0	93.0	6.8 6.8	6.8	0.7	0.6	0.6	0.7	3.0 2.6	2.8	2.7
				Bottom	9.0	22.0	22.0	8.4	8.4	32.1	32.1	93.0	93.1	6.8	6.8	6.8	0.9	0.8		2.4	2.3	
						22.0 22.0		<u>8.4</u> 8.4		32.1 31.9		93.1 91.1		6.8 6.6		0.0	0.8			2.1 2.4		<u> </u>
				Surface	1.0	22.0	22.0	8.4	8.4	31.9	31.9	91.1	91.1	6.6	6.6	6.6	0.7	0.7		2.1	2.3	1
G3	Cloudy	Moderate	13:58	Middle	4.1	22.0 22.0	22.0	8.4 8.4	8.4	31.9 31.9	31.9	90.9 90.9	90.9	6.6 6.6	6.6		1.1 1.1	1.1	1.3	2.6 2.7	2.7	2.6
				Bottom	7.0	22.0	22.0	8.4	8.4	31.9	31.9	90.5	90.5	6.6	6.6	6.6	1.9	2.0		2.8	3.0	
				Surface	1.0	22.0 21.9	21.9	8.4 8.3	8.3	31.9 31.9	31.9	90.4 90.4	90.4	6.6 6.6	6.6		2.0 1.4	1.4		3.2 2.7	2.5	<u> </u>
				Surface		21.9 22.0		8.3		31.9 31.9	31.9	90.4 90.4		6.6 6.6	6.6	6.6	1.4 1.2	1.4		2.3 1.5	2.5	
G4	Cloudy	Moderate	14:14	Middle	4.0	22.0	22.0	8.4 8.4	8.4	31.9	31.9	90.4	90.4	6.6	6.6		1.2	1.2	1.3	1.7	1.6	1.8
				Bottom	7.0	22.0 22.0	22.0	<u>8.4</u> 8.4	8.4	32.0 32.0	32.0	91.5 91.6	91.6	6.7 6.7	6.7	6.7	1.5 1.5	1.5		1.2	1.3	
				Surface	1.1	22.0	22.0	8.4	8.4	31.9	31.9	88.2	88.2	6.4	6.4		0.5	0.5		1.1	1.3	
•••	<u>.</u>		10.10			22.0 22.0		8.4 8.4		31.9 31.9		88.2 87.7		6.4 6.4		6.4	0.6			1.4		
M1	Cloudy	Moderate	13:43	Middle	3.1	22.0	22.0	8.4	8.4	31.9	31.9	87.7	87.7	6.4	6.4		0.7	0.8	0.8	2.5	2.4	2.2
				Bottom	5.1	22.0 22.0	22.0	8.4 8.4	8.4	32.0 32.0	32.0	89.9 90.1	90.0	6.5 6.5	6.5	6.5	1.0 1.0	1.0		3.2	3.0	
				Surface	1.0	22.0	22.0	8.4	8.4	31.9	31.9	92.6	92.9	6.7	6.7		0.9	0.8		4.3	4.2	
M2	Cloudy	Moderate	13:28	Middle	6.0	22.0 22.0	22.0	8.4 8.4	8.4	31.9 32.0	32.0	93.1 93.0	93.0	6.8 6.8	6.8	6.8	0.7	0.8	0.9	4.0 3.6	3.3	3.3
IVIZ	Cloudy	woderate	13.20			22.0		8.4 8.4		32.0 32.0		92.9 92.9		6.8			0.8		0.9	3.0		3.3
				Bottom	11.1	22.0 22.0	22.0	8.4	8.4	32.0	32.0	92.9	92.9	6.7 6.7	6.7	6.7	1.1	1.0		2.3	2.5	
				Surface	1.1	22.0 22.0	22.0	8.4 8.4	8.4	31.9 31.9	31.9	89.4 89.5	89.5	6.5 6.5	6.5		0.5	0.5		2.6	2.8	
M3	Cloudy	Moderate	14:06	Middle	4.1	22.0	22.0	8.4	8.4	31.9	31.9	90.8	90.8	6.6	6.6	6.6	1.4	1.4	1.2	2.5 2.2	2.4	2.2
	,					22.0 22.0		<u>8.4</u> 8.4		31.9 31.9		90.8 90.4		6.6 6.6			1.3 1.6			2.2		1
				Bottom	7.0	22.0	22.0	8.4	8.4	31.9	31.9	90.4	90.4	6.6	6.6	6.6	1.6	1.6		1.4	1.4	L
				Surface	1.1	22.0 22.0	22.0	<u>8.4</u> 8.4	8.4	31.9 31.9	31.9	91.8 91.8	91.8	6.7 6.7	6.7	0.7	1.3 1.5	1.4		<u>1.8</u> 1.6	1.7	
M4	Cloudy	Moderate	13:21	Middle	5.0	22.0	22.0	8.4	8.4	31.9	31.9	91.6	91.6	6.7	6.7	6.7	1.3	1.3	1.4	2.3	2.2	2.4
	-			Bottom	9.1	22.0 22.0	22.0	8.4 8.4	8.4	31.9 32.0	32.0	91.6 91.9	91.9	6.7 6.7	6.7	6.7	1.2 1.4	1.4		2.1 3.0	3.2	1
						22.0 22.0		8.4 8.3		32.0 32.0		91.9 91.9		6.7 6.7		0.7	1.5 1.4			3.3 1.5		<u> </u>
				Surface	1.0	22.0	22.0	8.3	8.3	32.0	32.0	91.9	91.9	6.7	6.7	6.7	1.4	1.4		1.8	1.7	
M5	Cloudy	Moderate	14:25	Middle	6.1	22.0 22.0	22.0	8.3 8.3	8.3	32.0 32.0	32.0	92.6 92.6	92.6	6.7 6.7	6.7	0.7	1.1 1.0	1.0	1.4	2.5 2.2	2.4	2.3
				Bottom	11.0	22.0	22.0	8.4	8.4	32.1	32.1	92.9	92.9	6.7	6.7	6.7	1.9	1.9	t	3.2	3.0	
						22.0		8.4		32.1		92.9		6.7			1.8 -			2.8		
				Surface	-	-		-	-	-		-	-	-	-	6.5	-	-		-	-	1
M6	Cloudy	Moderate	14:21	Middle	2.1	22.0 22.0	22.0	8.3 8.3	8.3	31.9 31.9	31.9	89.8 90.0	89.9	6.5 6.5	6.5	-	1.1 1.1	1.1	1.1	2.8 2.5	2.7	2.7
				Bottom	-	-		-	-	-		-	-	-		-	-	-	İ	-		
Remarks:	*DA: Depth-Ave		I			-	I	-	1	-	I	-	I	-	1	1	-		I	-	1	L

### Action and Limit Levels for Marine Water Quality on 19 April 2022 (Mid-Ebb Tide)

Parameter			
<u>(unit)</u>	<u>Depth</u>	Action Level	Limit Level
	Stations G1-G4, M1-M5	1	
	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6	•	
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	<u>Stations G1-G4, M1-M5</u>	-	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day <i>C2: 3.8 NTU</i>	or 130% of upstream control station's Turbidity at the same tide of the same day
	Station M6	<u>C2: 3.8 NTU</u>	<u>C2: 4.1 NTU</u>
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4	<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
	Surface	the same day	the same day
		<u>C2: 3.2 mg/L</u>	<u>C2: 3.5 mg/L</u>
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
SS in mg/L	Surface	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
(See Note 2 and 4)		<u>C2: 3.2 mg/L</u>	<u>C2: 3.5 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
	Bottom	or 120% of upstream control station's SS at the same tide of the same day	or 130% of upstream control station's SS at the same tide of the same day
		<u>C2: 5.5 mg/L</u>	<u>C2: 5.9 mg/L</u>
	Station M6	! <b></b> _	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

# Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 19 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Donth	(m)	Temperat	ure (°C)	p	н	Salini	ty ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Tur	bidity(NTI	U)	Suspen	ded Solids	ទ (mg/L
Location	Condition	Condition**	Time	Depth	(m)		Average	Value	Average	• Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA
				Surface	1.0	21.9	21.9	8.4	8.4	32.0	32.0	92.2	92.2	6.6	6.6		1.3	1.3		4.4	4.3	
						21.9 21.9		8.4 8.4		32.0 32.0		92.2 92.1		6.6 6.7		6.6	1.3 1.2		-	4.2		-
C1	Cloudy	Moderate	10:31	Middle	9.0	21.9	21.9	8.4	8.4	32.0	32.0	92.1	92.0	6.6	6.6		1.2	1.2	1.4	3.9 3.5	3.7	3.
				Pottom	17.0	21.9	21.9	8.4	8.4	32.0	32.0	91.8	91.8	6.5	6.6	6.6	1.7	1.6	t	3.0	2.8	1
				Bottom	17.0	21.9	21.9	8.4	0.4	32.0	32.0	91.8	91.0	6.7	0.0	0.0	1.6	1.6		2.6	2.0	
				Surface	1.1	21.9	21.9	8.3	8.3	31.9	31.9	91.5	91.6	6.6	6.6		1.4	1.3		2.7	2.6	
						21.9 21.9		8.3 8.4		31.9 31.9		91.6 91.2		6.6 6.7		6.6	1.3 1.5		-	2.4 2.4		-
C2	Cloudy	Moderate	9:08	Middle	16.1	21.9	21.9	8.4	8.4	31.9	31.9	91.2	91.2	6.6	6.6		1.3	1.4	1.6	2.4	2.3	2.2
				Pottom	21.0	22.0	22.0	8.4	8.4	31.9	22.0	91.1	91.2	6.6	6.6	6.6	1.9	2.1	ł	1.6	1.7	-
				Bottom	31.0	21.9	22.0	8.4	8.4	32.0	32.0	91.3	91.2	6.6	0.0	6.6	2.4	2.1		1.8	1.7	
				Surface	1.1	21.9	21.9	8.4	8.4	31.9	31.8	90.2	90.1	6.5	6.6		1.1	1.1		2.8	2.8	
						21.9		8.4		31.8		90.0		6.6		6.6	1.1		-	2.7		_
G1	Cloudy	Moderate	9:47	Middle	4.1	21.9 21.9	21.9	8.4 8.4	8.4	31.9 31.9	31.9	90.4 90.4	90.4	6.6 6.6	6.6		<u>1.2</u> 1.1	1.2	1.1	3.2 3.0	3.1	3.
				Dettern	7.4	21.9	04.0	8.4	0.4	32.0	00.0	91.2	04.5	6.7		0.0	1.0	1.0	t	3.8	0.7	-
				Bottom	7.1	21.9	21.9	8.4	8.4	32.0	32.0	91.8	91.5	6.5	6.6	6.6	1.0	1.0		3.5	3.7	
				Surface	1.0	21.9	21.9	8.4	8.4	31.9	31.9	91.7	91.7	6.7	6.7		1.4	1.0		3.9	4.1	
						21.9		8.4		31.9		91.6	• · · ·	6.6		6.7	0.7		-	4.2		_
G2	Cloudy	Moderate	9:33	Middle	5.0	21.9 21.9	21.9	8.4 8.4	8.4	32.0 32.0	32.0	92.7 93.0	92.9	6.8 6.6	6.7		0.6	0.6	0.8	2.6 2.8	2.7	3.
				Detter	0.0	21.9	04.0	8.4	0.4	32.0	00.0	93.0	00.0	6.6	0.7	0.7	0.8		ł	2.0		-
				Bottom	9.0	21.9	21.9	8.4	8.4	32.1	32.0	92.8	92.9	6.8	6.7	6.7	0.9	0.8		2.7	2.6	
				Surface	1.0	21.9	21.9	8.4	8.4	31.9	31.9	90.6	90.9	6.6	6.5		0.8	0.8		2.8	3.0	
				Canado		21.9	2110	8.4	0.1	31.9	0110	91.2	00.0	6.5	0.0	6.6	0.8	0.0	-	3.1	0.0	_
G3	Cloudy	Moderate	9:54	Middle	4.0	21.9 21.9	21.9	8.4 8.4	8.4	31.9 31.9	31.9	91.0 91.1	91.1	6.6 6.7	6.7		1.0	1.0	1.1	2.4	2.3	2.2
						21.9		8.4		31.9		90.9		6.5			1.5		ł	1.4		-
				Bottom	7.1	21.9	21.9	8.4	8.4	31.9	31.9	90.8	90.9	6.7	6.6	6.6	1.6	1.5		1.2	1.3	
				Surface	1.1	21.8	21.9	8.4	8.4	31.9	31.9	90.4	90.5	6.6	6.5		1.3	1.3		3.2	3.3	-
				Suilace	1.1	21.9	21.9	8.4	0.4	31.9	51.9	90.5	90.5	6.5	0.5	6.5	1.4	1.5	-	3.4	5.5	_
G4	Cloudy	Moderate	10:09	Middle	4.1	21.9	21.9	8.3	8.3	31.9 31.9	31.9	90.4	90.4	6.4	6.5		1.3	1.2	1.3	2.3	2.4	2.4
	-			_		21.9 21.9		8.3 8.4		31.9		90.4 91.3		6.6 6.7			1.2 1.4		ł	2.5		-
				Bottom	7.1	21.9	21.9	8.4	8.4	32.0	32.0	91.3	91.3	6.6	6.7	6.7	1.5	1.5		1.4	1.6	
				Surface	1.1	21.9	21.9	8.4	8.4	31.9	31.9	89.0	88.6	6.4	6.3		0.5	0.5		2.2	2.2	-
				Ounace	1.1	21.9	21.3	8.4	0.4	31.9	51.5	88.2	00.0	6.3	0.5	6.3	0.5	0.0		2.1	2.2	
M1	Cloudy	Moderate	9:40	Middle	3.1	21.9 22.0	21.9	8.4	8.4	31.9 31.9	31.9	87.5 87.4	87.5	6.3	6.4		0.8	0.8	0.8	2.8 2.5	2.7	2.7
	-					22.0		8.4 8.4		31.9		87.4		6.4 6.4			0.9		ł	2.5		-
				Bottom	5.0	22.0	22.0	8.4	8.4	32.0	32.0	89.6	89.2	6.4	6.4	6.4	1.0	1.0		3.2	3.4	
				Surface	1.0	21.9	21.9	8.4	8.4	31.9	31.9	92.9	92.6	6.7	6.7		1.1	1.1		2.3	2.5	-
				Suilace	1.0	21.9	21.5	8.4	0.4	31.9	51.9	92.2	92.0	6.7	0.7	6.7	1.1	1.1		2.7	2.5	
M2	Cloudy	Moderate	9:25	Middle	6.0	21.9	21.9	8.4	8.4	32.0	32.0	93.4	93.4	6.7	6.7	0.1	0.7	0.7	1.0	3.0	3.2	3.3
	-					21.9 21.9		8.4 8.4		32.0 32.1		93.3 92.9		6.7 6.6			0.8		ł	3.4 4.1		-
				Bottom	11.0	21.9	21.9	8.4	8.4	32.1	32.1	93.0	93.0	6.7	6.6	6.6	1.1	1.1		4.4	4.3	
				Surface	1.1	21.9	21.9	8.4	8.4	31.9	31.9	89.5	89.5	6.4	6.4		0.5	0.5		2.3	2.2	-
				Suilace	1.1	21.9	21.9	8.4	0.4	31.9 31.9	51.9	89.5	09.0	6.4	0.4	6.5	0.5	0.5	-	2.1	2.2	_
M3	Cloudy	Moderate	10:01	Middle	4.0	21.9 21.9	21.9	8.4 8.4	8.4	31.9 31.9	31.9	90.1	90.4	6.5	6.5		1.1	1.2	1.1	2.5 2.9	2.7	2.8
						21.9		8.4		31.9		90.6 90.8		6.6 6.7			1.4		ł	3.6		-
				Bottom	7.0	21.9	21.9	8.4	8.4	31.9	31.9	90.5	90.7	6.6	6.6	6.6	1.7	1.6		3.5	3.6	
				Surface	1.1	21.9	21.9	8.4	8.4	31.9	31.9	92.6	92.4	6.7	6.7		1.2	1.2		3.2	3.0	-
				Sunace	1.1	21.9	21.9	8.4	0.4	31.9	31.9	92.1	92.4	6.8	0.7	6.7	1.3	1.2		2.8	3.0	
M4	Cloudy	Moderate	9:17	Middle	5.1	21.9	21.9	8.4	8.4	31.9	31.9	91.6	91.7	6.5	6.6	0.7	1.3	1.3	1.4	2.6	2.5	2.3
						21.9 21.9		8.4 8.4		31.9		91.7 92.0		6.7 6.7			1.4		ł	2.4		-
				Bottom	9.0	21.9	21.9	8.4	8.4	32.0 32.0	32.0	92.0	91.9	6.5	6.6	6.6	1.6	1.6		1.7	1.5	
				Curtons	1.0	21.9	21.9	8.3	8.3	31.9	24.0	91.8	01.0	6.7	0.7		1.4	1.2		2.4	2.2	-
				Surface	1.0	21.9	21.9	8.3	8.3	31.9	31.9	91.7	91.8	6.7	6.7	6.7	1.3	1.3		2.1	2.3	
M5	Cloudy	Moderate	10:22	Middle	6.0	21.9	21.9	8.3	8.3	32.0	32.0	92.6	92.7	6.8	6.7	0.7	0.9	1.0	1.4	2.5	2.7	2.
	,					21.9		8.3		32.0		92.8		6.7			1.1	-	ł	2.8		_
				Bottom	11.0	21.9 21.9	21.9	8.4 8.4	8.4	32.1 32.1	32.1	92.9 92.8	92.9	6.7	6.6	6.6	1.9 1.9	1.9		3.0	3.2	
				0				- 8.4		- 32.1		92.8		6.6			1.9			3.3		+
				Surface	-	-	-	-	-	-	-	-	-	-	-	6.4	-	-		-	-	
M6	Cloudy	Moderate	10:18	Middle	2.0	21.9	21.9	8.3	8.3	31.9	31.9	89.2	89.4	6.4	6.4	6.4	8.0	8.0	1.1	3.0	3.2	3.
1010	Cioudy	moderate	10.10	madic	2.0	21.9	21.0	8.3	5.5	31.9	01.0	89.6		6.5	5.7		8.0	0.0		3.4	0.2	
	1		1	Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-		1	-	4 -	

# Action and Limit Levels for Marine Water Quality on 19 April 2022 (Mid-Flood Tide)

Parameter	<u>Depth</u>	Action Level	Limit Level
<u>(unit)</u>	_	Action Level	Limit Level
	Stations G1-G4, M1-M5	1	
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>	1	
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 2.0 NTU</u>	<u>C1: 2.1 NTU</u>
	<u>Station M6</u>	•	
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 5.2 mg/L</u>	<u>C1: 5.6 mg/L</u>
	Stations M1-M5		
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface	station's SS at the same tide of the same day	station's SS at the same tide of the same day
(See Note 2 and 4)		<u>C1: 5.2 mg/L</u>	<u>C1: 5.6 mg/L</u>
	Stations G1-G4, M1-M5	<u>01, 5,2 mg/L</u>	<u>01, 5,0 mg/L</u>
	<u>Smithing 01-07, 111-1115</u>	6.0 ma/1	7.0 m ~/I
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
	Bottom	or 120% of upstream control	or 130% of upstream control
	DOUOIII	station's SS at the same tide of the same day	station's SS at the same tide of the same day
		<u>C1: 3.4 mg/L</u>	<u>C1: 3.6 mg/L</u>
	Station M6		<u></u>
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 21 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth (	(m)	Temperat	ure (°C)	pН		Salinit		DO Satura	ation (%)		d Oxygen	(mg/L)		bidity(NTl	J)	-	ded Solids	,
Location	Condition	Condition**	Time	Sehul	····,		Average		Average		Average		Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	22.8 22.9	22.9	8.4 8.3	8.4	31.8	31.8	91.6 90.9	91.3	6.6	6.5		0.4	0.5		1.2	1.3	
64	Current	Moderate	12:43	Midalla	0.0	22.9	22.2	8.4	0.4	31.8 31.9	24.0	90.9	00.0	6.5 6.5	6.5	6.5	0.5	0.0	0.7	1.4 1.4	4.0	0.0
C1	Sunny	woderate	12:43	Middle	9.0	22.2	22.2	8.4	8.4	31.9	31.9	90.0	90.2	6.5	6.5		0.7	0.6	0.7	1.2	1.3	0.9
				Bottom	17.0	22.0 22.0	22.0	8.4 8.4	8.4	32.2 32.2	32.2	92.5 92.2	92.4	6.7 6.7	6.7	6.7	1.0 1.0	1.0		<0.1	<0.1	
				Surface	1.0	22.2	22.2	8.4	8.4	31.9	31.9	89.7	89.5	6.5	6.5		0.7	0.7		3.7	3.5	
				Ounace		22.2		8.4		31.9		89.3		6.5		6.5	0.7			3.3		
C2	Sunny	Moderate	11:38	Middle	16.1	22.0 22.0	22.0	8.4 8.4	8.4	32.0 32.1	32.0	89.7 89.9	89.8	6.5 6.5	6.5		1.1 1.0	1.0	1.3	2.6 3.0	2.8	2.9
				Bottom	31.0	22.0	22.0	8.3	8.4	32.1 32.1	32.1	90.3	90.1	6.6	6.5	6.5	2.3	2.2		2.5	2.4	
						22.0 22.3		8.4 8.3		32.1		89.9 87.7		6.5 6.3			2.2 0.4			2.3 2.5		
				Surface	1.0	22.4	22.4	8.3	8.3	31.8	31.8	87.6	87.7	6.3	6.3	6.4	0.3	0.3		2.9	2.7	
G1	Sunny	Moderate	12:10	Middle	4.0	22.1 22.1	22.1	8.3 8.3	8.3	31.9 31.9	31.9	88.2 88.1	88.2	6.4 6.4	6.4		0.8	0.8	0.9	2.1 2.4	2.3	2.2
				Bottom	7.0	22.1	22.1	8.3	8.3	32.0	32.0	87.8	87.8	6.4	6.4	6.4	1.5	1.5		1.7	1.8	
				Dollom	7.0	22.1 22.4		8.3		32.1	32.0	87.7	07.0	6.4		0.4	1.5 0.4			1.8 1.4		
				Surface	1.0	22.4	22.4	8.3 8.3	8.3	31.7 31.7	31.7	89.3 88.6	89.0	6.5 6.4	6.4	<b>C</b> 4	0.4	0.4		1.4	1.3	
G2	Sunny	Moderate	11:59	Middle	5.1	22.1	22.1	8.4	8.3	32.0	32.0	89.0	89.0	6.5	6.4	6.4	0.6	0.6	0.8	1.7	1.7	1.6
						22.1 22.0		8.3 8.4		32.0 32.2		88.9 91.3		6.4 6.6			0.6			1.6 1.9		
				Bottom	9.1	22.0	22.0	8.4	8.4	32.2	32.2	91.1	91.2	6.6	6.6	6.6	1.4	1.4		1.7	1.8	
				Surface	1.1	22.4 22.5	22.5	8.3 8.3	8.3	31.8 31.7	31.8	87.7 86.9	87.3	6.3 6.3	6.3		0.5	0.5		2.1 2.3	2.2	
G3	Sunny	Moderate	12:17	Middle	4.1	22.2	22.2	8.3	8.3	31.9	31.9	85.3	85.5	6.2	6.2	6.2	0.8	0.8	1.1	1.6	1.7	1.7
05	Cunny	Woderate	12.17			22.2 22.1		8.3		31.9 32.0		85.6 85.6		6.2			0.8		1.1	1.8 1.4		1.7
				Bottom	7.1	22.1	22.1	8.3 8.3	8.3	32.0	32.0	86.7	86.2	6.2 6.3	6.2	6.2	1.9	1.9		1.4	1.3	
				Surface	1.0	22.6	22.6	8.3	8.3	31.8	31.8	89.9	89.4	6.5	6.4		0.3	0.3		3.6	3.6	
G4	Current	Madagata	10.00	Middle	4.0	22.6 22.3	22.2	8.3 8.3	8.3	31.8 31.9	24.0	88.9 88.0	00.0	6.4 6.4	6.4	6.4	0.4	0.0	0.5	3.5 3.3	2.2	2.4
G4	Sunny	Moderate	12:26	Middle	4.0	22.3	22.3	8.3	8.3	31.8	31.8	88.3	88.2	6.4	6.4		0.7	0.6	0.5	3.0	3.2	3.1
				Bottom	7.0	22.2 22.2	22.2	8.3 8.3	8.3	31.9 31.9	31.9	87.5 87.5	87.5	6.3 6.3	6.3	6.3	0.6	0.6		2.8 2.6	2.7	
				Surface	1.1	22.6	22.5	8.3	8.3	31.7	31.7	88.0	86.9	6.3	6.3		0.2	0.2		2.7	2.9	
	_					22.4 22.2		8.3 8.3		31.7 31.8		85.8 87.2		6.2 6.3		6.3	0.2			3.0 2.4		
M1	Sunny	Moderate	12:04	Middle	3.0	22.2	22.2	8.3	8.3	31.8	31.8	86.7	87.0	6.3	6.3		0.5	0.5	0.4	2.1	2.3	2.3
				Bottom	5.1	22.1	22.1	8.3	8.3	31.9 31.9	31.9	87.5 88.1	87.8	6.3 6.4	6.4	6.4	0.5	0.5		1.9 1.6	1.8	
				Surface	1.1	22.1 22.3	22.4	8.3 8.3	8.3	31.8	31.8	88.0	88.5	6.4	6.4		0.5	0.5		1.0	1.8	
				Sunace	1.1	22.4	22.4	8.3	0.5	31.8	51.0	88.9	00.0	6.4		6.4	0.5	0.5		1.7	1.0	
M2	Sunny	Moderate	11:54	Middle	6.1	22.1 22.0	22.1	8.4 8.4	8.4	32.1 32.1	32.1	89.2 89.2	89.2	6.5 6.5	6.5		1.5 1.6	1.5	1.3	1.2 1.4	1.3	1.0
				Bottom	11.1	22.0	22.0	8.4	8.4	32.2	32.2	90.9	90.9	6.6	6.6	6.6	2.1	2.0		<0.1	<0.1	
						22.0 22.5		8.4 8.3		32.2 31.7		90.9 88.9		6.6 6.4			2.0 0.5			<0.1 1.8		
				Surface	1.1	22.5	22.5	8.3	8.3	31.8	31.7	86.9	87.9	6.3	6.3	6.3	0.4	0.5		1.6	1.7	
M3	Sunny	Moderate	12:21	Middle	4.1	22.2 22.3	22.3	8.3 8.3	8.3	31.9 31.8	31.9	87.6 87.2	87.4	6.3 6.3	6.3		1.0 1.0	1.0	0.7	2.1	2.3	2.2
				Bottom	7.1	22.2	22.2	8.3	8.3	31.9	31.9	87.1	87.2	6.3	6.3	6.3	0.8	0.8		2.5	2.7	
				Dottom	7.1	22.2 22.2		8.3 8.4	0.0	31.9 31.9	51.5	87.3 89.9	07.2	6.3 6.5	0.5	0.5	0.8	0.0		2.8 1.5	2.1	
				Surface	1.1	22.2	22.2	8.4	8.4	31.9	31.9	89.9	89.9	6.5	6.5	6.5	0.5	0.5		1.3	1.4	
M4	Sunny	Moderate	11:46	Middle	5.1	22.1	22.1	8.4	8.4	32.0	32.0	89.6	89.6	6.5	6.5	0.5	0.7	0.7	1.0	1.6	1.8	1.8
				Detter	0.0	22.1 22.1	00.4	8.4 8.4	0.4	32.0 32.0	00.0	89.6 89.5	00.5	6.5 6.5	0.5	0.5	0.8	4.0		1.9 2.3	0.4	
				Bottom	9.0	22.1	22.1	8.4	8.4	32.0	32.0	89.5	89.5	6.5	6.5	6.5	1.7	1.8		2.4	2.4	
				Surface	1.0	22.4 22.2	22.3	8.3 8.3	8.3	31.8 31.9	31.9	91.1 88.5	89.8	6.6 6.4	6.5		1.4 1.5	1.4		3.1 2.9	3.0	
M5	Sunny	Moderate	12:34	Middle	6.0	22.1	22.1	8.3	8.3	32.0	32.0	89.0	88.7	6.5	6.4	6.5	1.6	1.6	1.7	2.3	2.5	2.4
	Carry	mederate	.2.04			22.1 22.0		8.3 8.4		32.0 32.2		88.3 91.1		6.4 6.6			1.6 2.1			2.6		
				Bottom	11.1	22.0	22.0	8.4	8.4	32.2	32.2	91.3	91.2	6.6	6.6	6.6	2.1	2.2		1.6	1.7	
				Surface		-	-	-	-	-	-	-	-	-	-		-	-		-	-	
MC	C	Moderate	10.00	Middle	24	- 22.2	22.2	- 8.3	0.0	- 31.8	24.0	- 87.8	07.0	- 6.4	6.4	6.4	- 8.0	0.0	0.5	- 2.2	2.2	2.0
M6	Sunny	Moderate	12:30	Middle	2.1	22.2	22.2	8.3	8.3	31.8	31.8	87.7	87.8	6.4	6.4		8.0	8.0	0.5	2.1	2.2	2.2
				Bottom	-  -	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	
	1	I	1			-		I - I							1	I		1	I		I	

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 21 April 2022 (Mid-Flood Tide)

Parameter	Darreth		T :				
<u>(unit)</u>	<u>Depth</u>	Action Level	Limit Level				
	Stations G1-G4, M1-M5	1	[				
DO in ma/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>				
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>				
	<u>Station M6</u>						
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	Stations G1-G4, M1-M5	•					
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day				
		<u>C1: 1.2 NTU</u>	<u>C1: 1.3 NTU</u>				
	<u>Station M6</u>	-					
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	Stations G1-G4						
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C1: 1.6 mg/L</u>	<u>C1: 1.7 mg/L</u>				
	Stations M1-M5	1					
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of				
SS in mg/L (See Note 2 and 4)		the same day	the same day				
(See Note 2 and 4)		<u>C1: 1.6 mg/L</u>	<u>C1: 1.7 mg/L</u>				
	Stations G1-G4, M1-M5	-					
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C1: n.a. mg/L</u>	<u>C1: n.a. mg/L</u>				
	<u>Station M6</u>	·					
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 23 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat	ure (°C)	-	н		ty ppt	DO Satur	ation (%)		d Oxygen	(mg/L)	1	bidity(NTl		-	ded Solids	,
1004100	Condition	Condition**	Time	Sebu	,		Average		Average		Average		Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
				Surface	1.1	23.1 22.9	23.0	8.3 8.3	8.3	31.5 31.7	31.6	83.8 86.7	85.3	6.0 6.2	6.1		0.7	0.7		<0.1 <0.1	<0.1	
C1	Sunny	Moderate	13:42	Middle	9.1	22.3	22.3	8.4	8.4	32.2	32.2	92.0	91.8	6.6	6.6	6.4	0.9	0.9	1.0	1.4	1.4	1.1
01	Cunny	Moderate	10.42			22.3 22.2	-	8.4 8.4	-	32.2 32.6		91.5 90.8		6.6			1.0 1.5		1.0	1.3 1.9		4
				Bottom	17.1	22.2	22.2	8.4	8.4	32.6	32.6	90.8	90.8	6.6 6.5	6.5	6.5	1.5	1.5		1.9	1.8	
				Surface	1.1	22.8	22.8	8.4	8.4	31.8	31.8	88.3	88.3	6.3	6.3		0.6	0.6		1.9	1.8	
00	0	Madaaata	10.10			22.7 22.3		8.4 8.6	0.0	31.8 32.1		88.2 88.9		6.3 6.4		6.4	0.6 0.9			1.6 2.4		0.5
C2	Sunny	Moderate	13:10	Middle	16.0	22.3 22.3	22.3	8.6	8.6	<u>32.1</u> 32.1	32.1	88.9	88.9	6.4	6.4		0.9	0.9	1.1	2.1	2.3	2.5
				Bottom	31.1	22.2 22.2	22.2	8.6 8.6	8.6	32.3 32.3	32.3	89.9 90.0	90.0	6.5 6.5	6.5	6.5	1.7 1.7	1.7		3.7 3.4	3.6	
				Surface	1.0	23.2	23.2	8.4	8.4	31.6	31.6	85.1	84.7	6.1	6.0		0.4	0.4		1.2	1.2	
						23.2 22.6		8.4 8.4		31.6 31.8		84.3 87.4		6.0 6.3		6.1	0.4 0.3			1.1 1.7		4
G1	Sunny	Moderate	13:25	Middle	4.0	22.8	22.7	8.4	8.4	31.0	31.7	85.7	86.6	6.1	6.2		0.3	0.4	0.4	1.7	1.8	1.7
				Bottom	7.0	22.5	22.5	8.4	8.4	31.9	31.9	86.9	86.6	6.3	6.2	6.2	0.5	0.5		2.3	2.2	
				Curtage	10	22.5 23.1	00.4	8.4 8.4	0.4	31.9 31.7	24.7	86.2 88.2	07.0	6.2 6.3	0.0		0.6	0.2		2.0	4.7	<u> </u>
				Surface	1.0	23.1	23.1	8.4	8.4	31.7	31.7	87.5	87.9	6.2	6.3	6.2	0.4	0.3		1.9	1.7	1
G2	Sunny	Moderate	13:20	Middle	5.1	22.5 22.5	22.5	8.4 8.4	8.4	31.9 31.9	31.9	86.1 86.2	86.2	6.2 6.2	6.2		0.5 0.5	0.5	0.6	2.4	2.3	2.3
				Bottom	9.0	22.3	22.3	8.4	8.4	32.1	32.1	87.3	87.6	6.3	6.3	6.3	1.0	1.0		3.1	2.9	
				Dottom	3.0	22.3		8.4		32.1		87.8		6.3		0.5	1.0			2.7	-	<u> </u>
				Surface	1.1	23.0 22.9	22.9	8.4 8.4	8.4	31.6 31.6	31.6	88.7 88.2	88.5	6.4 6.3	6.3	6.2	0.5	0.5		2.6	2.4	
G3	Sunny	Moderate	13:27	Middle	4.0	22.6	22.6	8.4	8.4	31.8	31.8	88.5	88.4	6.4	6.4	6.3	0.5	0.5	0.7	1.8	1.7	1.8
						22.6 22.3		8.4 8.4		31.8 32.0		88.3 86.0		6.4 6.2			0.6 1.1			1.6 1.2		1
				Bottom	7.0	22.4	22.4	8.4	8.4	32.0	32.0	86.4	86.2	6.2	6.2	6.2	1.1	1.1		1.5	1.4	<u> </u>
				Surface	1.0	23.1 23.1	23.1	8.4 8.4	8.4	31.6 31.6	31.6	89.5 88.5	89.0	6.4 6.3	6.4		1.2 1.2	1.2		3.2 2.8	3.0	
G4	Sunny	Moderate	13:32	Middle	4.0	23.1	22.7	8.4	8.4	31.8	31.8	88.1	87.8	6.3	6.3	6.3	0.4	0.5	0.7	2.0	2.4	2.4
64	Sunny	Woderate	13.32	Midule	4.0	22.8	22.1	8.4	0.4	31.7	51.0	87.5	07.0	6.3	0.5		0.5	0.5	0.7	2.6	2.4	2.4
				Bottom	7.1	22.5 22.4	22.4	8.4 8.4	8.4	31.9 31.9	31.9	87.6 87.5	87.6	6.3 6.3	6.3	6.3	0.5	0.5		1.6 1.9	1.8	
				Surface	1.1	23.2	23.1	8.3	8.3	31.4	31.4	86.2	85.9	6.2	6.1		0.2	0.2		2.6	2.8	
						23.1 22.7		8.3 8.4		31.4 31.7		85.5 86.8		6.1 6.2		6.1	0.2			3.0 2.1		1
M1	Sunny	Moderate	13:23	Middle	3.1	22.9	22.8	8.4	8.4	31.6	31.6	85.0	85.9	6.1	6.2		0.5	0.4	0.4	2.4	2.3	2.2
				Bottom	5.0	22.7 22.6	22.6	8.4 8.4	8.4	31.7	31.8	86.8 86.9	86.9	6.2 6.3	6.2	6.2	0.4	0.4		1.5 1.7	1.6	
				Surface	1.1	22.0	22.8	8.4	8.4	31.8 31.7	31.7	89.3	89.0	6.4	6.4		2.0	1.9		2.7	2.8	-
				Sullace	1.1	22.8		8.4	0.4	31.7	51.7	88.7	09.0	6.4		6.3	1.9	1.9		2.9		4
M2	Sunny	Moderate	13:18	Middle	6.1	22.4 22.5	22.4	8.4 8.4	8.4	32.0 31.9	31.9	87.6 87.1	87.4	6.3 6.3	6.3		0.6 0.7	0.7	1.5	2.7 2.5	2.6	2.6
				Bottom	11.0	22.2	22.2	8.4	8.4	32.2	32.2	88.1	88.1	6.4	6.4	6.4	2.0	2.0		2.2	2.3	
				o (		22.2 22.9		8.5 8.4		32.2 31.6		88.0 88.7		6.4 6.3			2.0 0.4			2.3 1.9		<u> </u>
				Surface	1.1	23.0	23.0	8.4	8.4	31.6	31.6	88.2	88.5	6.3	6.3	6.3	0.5	0.4		1.6	1.8	1
M3	Sunny	Moderate	13:29	Middle	4.1	22.6 22.7	22.7	8.4 8.4	8.4	31.8 31.8	31.8	87.4 86.5	87.0	6.3 6.2	6.3	0.0	0.5	0.5	0.6	2.1	2.2	2.1
				Bottom	7.1	22.4	22.4	8.4	8.4	31.9	31.9	86.8	86.9	6.3	6.3	6.3	0.5	0.7		2.3	2.3	
				Dottom	7.1	22.4	22.4	8.4	0.4	31.9	51.5	86.9	00.9	6.3	0.5	0.5	0.7	0.7		2.2	2.5	<b> </b>
				Surface	1.0	22.8 22.7	22.8	8.4 8.4	8.4	31.8 31.8	31.8	89.3 84.8	87.1	6.4 6.1	6.2	6.3	0.8	0.8		1.3 1.6	1.5	
M4	Sunny	Moderate	13:14	Middle	5.1	22.6	22.6	8.4	8.4	31.9	31.9	88.5	88.5	6.4	6.4	0.3	0.5	0.5	0.6	1.7	1.9	1.9
	2					22.6 22.4		8.4 8.4		31.9 32.0		88.4 88.8		6.4 6.4			0.6 0.5			2.0		1
				Bottom	9.1	22.4	22.4	8.4	8.4	32.0	32.0	88.8	88.8	6.4	6.4	6.4	0.5	0.5		2.2	2.3	
				Surface	1.1	23.2 23.2	23.2	8.4 8.4	8.4	31.7 31.7	31.7	89.3 88.6	89.0	6.4 6.3	6.3		0.7	0.7		1.4	1.3	
M5	Sunny	Moderate	13:38	Middle	6.0	23.2	22.3	8.4	8.4	32.2	32.2	88.2	87.9	6.4	6.3	6.3	1.0	1.0	1.2	1.2	1.8	1.8
Givi	Suriny	woderate	10.00	MIQUIE	0.0	22.3		8.4	0.4	32.2	52.2	87.5	01.9	6.3	0.3		1.0	1.0	1.2	1.6		1.0
				Bottom	11.0	22.2 22.2	22.2	8.5 8.5	8.5	32.6 32.6	32.6	90.7 91.0	90.9	6.5 6.6	6.6	6.6	2.0 2.0	2.0		2.1 2.4	2.3	
				Surface	_	-	-	-	-	-	-	-	-	-	-		-	-		-		
						- 23.1		- 8.4		- 31.7		- 89.0		- 6.4		6.4	- 8.0			- 2.1		1
M6	Sunny	Moderate	13:35	Middle	2.1	23.1	23.1	8.4	8.4	31.7	31.7	88.9	89.0	6.4	6.4		8.0	8.0	0.4	2.1	2.3	2.3
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	
		1				-		-		-				-			-			-	1	1

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 23 April 2022 (Mid-Flood Tide)

Parameter	Denth	Action Level	Limit Level
<u>(unit)</u>	_	Action Level	
DO in mg/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	Station M6	1	
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5		
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 1.8 NTU</u>	<u>C1: 1.9 NTU</u>
	<u>Station M6</u>	1	
Image: Constraint of the same day of the same d		<u>19.0 NTU</u>	<u>19.4 NTU</u>
	Stations G1-G4		
			<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface		station's SS at the same tide of
			the same day
		<u>C1: n.d. mg/L</u>	<u>C1: n.a. mg/L</u>
	Stations M11-M15		- / /7
			<u>7.4 mg/L</u>
	G (	or 120% of upstream control	or 130% of upstream control
SS in mg/L	Surface		station's SS at the same tide of the same day
			<u>C1: n.a. mg/L</u>
	Stations G1-G4, M1-M5	<u></u>	<u></u>
	SWHORD OF OT, MIT-MIL	60 ma/I	7.0 m ~/I
			<u>7.9 mg/L</u>
	Bottom		or 130% of upstream control station's SS at the same tide of
	DOUUIII		the same day
		<b>*</b>	<u>C1: 2.3 mg/L</u>
	Station M6	<u></u>	<u>01, 2,0 mg/D</u>
		8 2 ma/I	86 ma/1
	Intake Level	<u>0.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 25 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperate	ure (°C)	p	н	Salini	ity ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Turt	bidity(NTL	J)	Suspen	ded Solids	(mg/L)
Location	Condition	Condition**	Time	Deptil	(,		Average		Average		Average		Average		Average	DA*		Average	DA*		Average	DA*
				Surface	1.1	23.5 23.5	23.5	8.3 8.3	8.3	31.6 31.6	31.6	91.9 91.8	91.9	6.5 6.5	6.5	0.5	0.7	0.7		2.4	2.3	
C1	Sunny	Moderate	10:19	Middle	9.1	22.8	22.8	8.4	8.4	32.1	32.1	90.3	90.3	6.5	6.5	6.5	0.8	0.7	1.5	1.6	1.8	1.8
	-			Bottom	16.9	22.8 22.3	22.3	<u>8.4</u> 8.4	8.4	32.1 32.8	32.8	90.3 89.2	89.2	6.5 6.4	6.4	6.4	0.7 3.1	3.1		1.9 1.3	1.2	1
						22.3 23.6		8.4 8.4		32.8 31.6		89.2 92.5		6.4 6.5		0.4	3.1 0.6			1.1 <0.1		<u> </u>
				Surface	1.0	23.6	23.6	8.4	8.4	31.6	31.6	92.6	92.6	6.6	6.5	6.4	0.7	0.6		<0.1	<0.1	1
C2	Sunny	Moderate	9:12	Middle	16.1	22.4 22.4	22.4	8.5 8.5	8.5	32.6 32.6	32.6	88.4 88.4	88.4	6.4 6.4	6.4		2.6 2.5	2.5	2.4	1.4 1.2	1.3	1.2
				Bottom	31.1	22.4 22.4	22.4	8.5 8.5	8.5	32.7 32.7	32.7	88.1	88.1	6.3 6.3	6.3	6.3	4.2 4.1	4.2		2.5 2.2	2.4	
				Surface	1.1	24.1	24.1	8.4	8.4	31.5	31.5	88.1 101.0	101.2	7.1	7.1		0.3	0.3		2.4	2.5	<u> </u>
						24.2 23.3		8.4 8.4		31.5 31.8		101.3 92.6		7.1 6.6		6.8	0.3			2.6 2.3		1
G1	Sunny	Moderate	9:46	Middle	4.1	23.3	23.3	8.4	8.4	31.8	31.8	92.6	92.6	6.6	6.6		0.5	0.5	0.5	2.1	2.2	2.1
				Bottom	7.0	22.7 22.7	22.7	8.4 8.4	8.4	32.1 32.1	32.1	86.2 86.1	86.2	6.2 6.2	6.2	6.2	0.8	0.8		1.4	1.6	
				Surface	1.1	23.8	23.8	8.4	8.4	31.6	31.6	94.9	94.9	6.7	6.7		0.2	0.2		1.4	1.5	
G2	Sunny	Moderate	9:27	Middle	5.1	23.8 22.8	22.8	8.4 8.4	8.4	31.6 32.1	32.1	94.9 91.1	91.1	6.7 6.5	6.5	6.6	0.2	0.3	0.5	1.6 2.1	2.2	2.1
02	County	moderate	0.27			22.8 22.6		8.4 8.4		32.1 32.3		91.1 88.7		6.5 6.4			0.3		0.0	2.2 2.8		2.1
				Bottom	9.0	22.6	22.6	8.4	8.4	32.3	32.3	88.6	88.7	6.4	6.4	6.4	0.9	0.9		2.5	2.7	<u> </u>
				Surface	1.0	25.8 25.7	25.7	<u>8.5</u> 8.5	8.5	30.5 31.4	30.9	137.6 124.7	131.2	9.4 8.6	9.0	8.0	1.6 1.4	1.5		2.3 2.1	2.2	
G3	Sunny	Moderate	9:51	Middle	4.1	23.4	23.4	8.4 8.4	8.4	31.7	31.7	99.0 99.8	99.4	7.0	7.0	0.0	0.5 0.5	0.5	0.9	1.6	1.5	1.2
				Bottom	7.0	23.5 22.7	22.7	8.4	8.4	31.7 32.1 32.1	32.1	86.8	86.8	7.1 6.2	6.2	6.2	0.9	0.9		<u>1.3</u> <0.1	<0.1	
						22.7 24.2		8.4 8.4		32.1 31.6		86.8 99.4		6.2 7.0		0.2	0.9			<0.1		<u> </u>
				Surface	1.0	24.2	24.2	8.4	8.4	31.6	31.6	99.5	99.5	7.0	7.0	7.0	0.3	0.3		3.5 3.0	3.3	
G4	Sunny	Moderate	10:03	Middle	4.1	23.7 23.8	23.8	8.4 8.4	8.4	31.7 31.6	31.6	98.8 99.1	99.0	7.0 7.0	7.0		0.4	0.4	0.5	2.9 2.6	2.8	2.8
				Bottom	7.1	22.9 22.8	22.8	8.4 8.4	8.4	32.1 32.1	32.1	89.8 89.7	89.8	6.4 6.4	6.4	6.4	1.0 0.9	1.0		2.2	2.4	
				Surface	1.0	24.4	24.4	8.4	8.4	31.5	31.5	102.8	103.2	7.2	7.2		0.4	0.3		1.4	1.3	
M1	Suppy	Modorato	0:44		3.0	24.4 23.3	23.3	8.4 8.4	8.4	31.5 31.7		103.5 89.0		7.2 6.3	6.3	6.8	0.3		0.4	1.1 2.2	2.3	2.2
IVI I	Sunny	Moderate	9:41	Middle		23.3		8.4		31.7	31.7	89.5	89.3	6.4			0.2	0.2	0.4	2.4		2.2
				Bottom	5.0	22.8 22.8	22.8	8.4 8.4	8.4	32.1 32.0	32.0	83.9 84.1	84.0	6.0 6.0	6.0	6.0	0.7	0.6		<u>2.7</u> 3.1	2.9	
				Surface	1.1	23.8 23.8	23.8	8.4 8.4	8.4	31.6 31.6	31.6	95.2 95.4	95.3	6.7 6.7	6.7		0.2	0.2		1.8 1.5	1.7	
M2	Sunny	Moderate	9:22	Middle	6.0	22.8	22.8	8.4	8.4	32.0	32.0	89.6	89.7	6.4	6.4	6.6	0.3	0.3	0.5	1.6	1.5	1.0
	-				11.1	22.8 22.5	22.5	8.4 8.5	8.5	32.0 32.6	32.5	89.7 89.8	89.8	6.4 6.5	6.4	6.4	0.3			1.3 <0.1	<0.1	1
				Bottom		22.5		8.5 8.4		32.5		89.7 117.1		6.4	6.4	0.4	1.1 0.6	1.1		<0.1 <0.1		<u> </u>
				Surface	1.1	24.7 24.7	24.7	8.4	8.4	31.2 31.2	31.2	117.6	117.4	8.2 8.2	8.2	7.4	0.6	0.6		<0.1	<0.1	
M3	Sunny	Moderate	9:56	Middle	4.1	23.5 23.5	23.5	8.4 8.4	8.4	31.7 31.7	31.7	93.3 93.7	93.5	6.6 6.6	6.6		0.2	0.2	0.4	1.2 1.5	1.4	1.1
				Bottom	7.0	22.8 22.8	22.8	8.4 8.4	8.4	32.0 32.0	32.0	87.3 87.2	87.3	6.3 6.2	6.2	6.2	0.5 0.5	0.5		1.9 1.8	1.9	
				Surface	1.1	23.9	23.9	8.4	8.4	31.7	31.7	96.9	96.9	6.8	6.8		0.2	0.2		2.6	2.4	
						23.9 22.6		8.4 8.4		31.7 32.3		96.9 88.7		6.8 6.4		6.6	0.2			2.2		
M4	Sunny	Moderate	9:17	Middle	5.1	22.6	22.6	8.4	8.4	32.3	32.3	88.8	88.8	6.4	6.4		1.0	1.0	1.2	1.3	1.2	1.2
				Bottom	9.0	22.4 22.4	22.4	<u>8.5</u> 8.5	8.5	32.6 32.6	32.6	87.2 87.2	87.2	6.3 6.3	6.3	6.3	2.4 2.5	2.5		<0.1 <0.1	<0.1	
				Surface	1.0	23.5 23.5	23.5	8.4 8.4	8.4	31.7 31.7	31.7	92.3 92.4	92.4	6.5 6.6	6.5		0.5 0.5	0.5		2.5 2.4	2.5	
M5	Sunny	Moderate	10:09	Middle	6.0	22.9	22.9	8.4	8.4	31.9	31.9	91.4	91.5	6.5	6.5	6.5	0.6	0.6	0.8	1.4	1.6	1.7
	,					22.9 22.5		8.4 8.4		31.9 32.5		91.5 89.4		6.5 6.4		6.4	0.6 1.3			1.7 1.3		1
				Bottom	11.0	22.5	22.5	8.4	8.4	32.5	32.5	89.5	89.5	6.4	6.4	6.4	1.3	1.3		1.1	1.2	──
				Surface	-	-	-	-	-	-	-	-	-	-	-	7.1	-	-		-	-	]
M6	Sunny	Moderate	10:06	Middle	2.1	24.3 24.3	24.3	8.4 8.4	8.4	31.6 31.6	31.6	101.1 101.3	101.2	7.1	7.1	1.1	0.3	0.3	0.3	1.2 1.4	1.3	1.3
				Bottom	-	-	-	-		-	-	-	-	-	-	-	-	-		-	-	
Remarks:	*DA: Depth-Ave					-		-	L	-	L	-			I		-					L

### Action and Limit Levels for Marine Water Quality on 25 April 2022 (Mid-Ebb Tide)

Parameter							
<u>(unit)</u>	<u>Depth</u>	Action Level	Limit Level				
	Stations G1-G4, M1-M5	1					
	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>				
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>				
	<u>Station M6</u>	-	-				
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	Stations G1-G4, M1-M5	-	-				
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day				
	Station MC	<u>C2: 5.0 NTU</u>	<u>C2: 5.4 NTU</u>				
Stations G1-G4, M1-M5         DO in mg/L (see Note 1 and 4)       Depth Average       4.9 mg/L Bottom         Station M6       11take Level       5.0 mg/L         Stations G1-G4, M1-M5       0 or 120% of upstread station's Turbidity at ide of the same         Turbidity in NTU (See Note 2 and 4)       Bottom       0 or 120% of upstread station's Turbidity at ide of the same         Stations G1-G4       0.0 mg/L (See Note 2 and 4)       Stations G1-G4       0.0 mg/L or 120% of upstread station's SS at the same dd C2: n.a. mg         SS in mg/L (See Note 2 and 4)       Surface       6.0 mg/L or 120% of upstread station's SS at the same dd C2: n.a. mg         SS in mg/L (See Note 2 and 4)       Surface       6.2 mg/L or 120% of upstread station's SS at the same dd C2: n.a. mg         Stations G1-G4, M1-M5       6.9 mg/L or 120% of upstread station's SS at the same dd C2: n.a. mg         Stations G1-G4, M1-M5       6.9 mg/L or 120% of upstread station's SS at the same dd C2: n.a. mg         Stations G1-G4, M1-M5       6.9 mg/L or 120% of upstread station's SS at the same dd C2: n.a. mg         Bottom       Station's SS at the same dd C2: n.a. mg         Station M6       C2: n.a. mg							
		<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	Stations G1-G4						
			<u>6.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface		station's SS at the same tide of				
			the same day				
		<u>C2: n.a. mg/L</u>	<u>C2: n.a. mg/L</u>				
	<u>Stations M1-M5</u>						
			<u>7.4 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C2: n.a. mg/L</u>	<u>C2: n.a. mg/L</u>				
	<u>Stations G1-G4, M1-M5</u>						
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C2: 2.8 mg/L</u>	<u>C2: 3.1 mg/L</u>				
	Station M6	ļ	<u> </u>				
		<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 25 April 2022

### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat	ture (°C)	-	н		ity ppt	DO Satur	ation (%)		d Oxygen	(mg/L)		bidity(NTU		-	ded Solids	,
20041011	Condition	Condition**	Time	Pebu	)		Average		Average		Average		Average	Value	Average	DA*		Average	DA*	Value	Average	DA*
				Surface	1.0	23.3 23.3	23.3	8.4 8.4	8.4	31.7 31.8	31.7	91.5 91.3	91.4	6.5 6.5	6.5		0.8	0.8	1	1.2 1.4	1.3	
C1	Sunny	Moderate	8:08	Middle	9.1	22.8	22.8	8.4	8.4	32.1	32.1	90.4	90.4	6.5	6.5	6.5	0.8	0.8	1.9	1.8	1.7	1.8
01	Ganny	Moderate	0.00			22.8 22.3		8.4 8.4	-	32.1 32.8		90.4 89.4		6.5 6.4			0.8 4.1		+	1.6 2.4		1.0
				Bottom	17.0	22.3	22.3	8.4	8.4	32.8	32.8	89.4	89.4	6.4	6.4	6.4	4.1	4.1	1	2.4	2.3	
				Surface	1.1	23.4	23.4	8.6	8.6	31.7	31.7	92.1	91.9	6.5	6.5		0.6	0.6	1	1.6	1.8	
	0		0.50			23.4 22.4		8.6 8.7		31.7 32.6		91.7 88.9		6.5 6.4	6.4	6.5	0.6		0.5	1.9 1.5		
C2	Sunny	Moderate	6:59	Middle	16.1	22.4	22.4	8.7	8.7	32.6 32.6	32.6	88.9	88.9	6.4	0.4		2.6 2.7	2.6	2.5	1.3	1.4	1.1
				Bottom	31.0	22.4 22.4	22.4	8.6 8.6	8.6	32.7 32.7	32.7	88.3 88.3	88.3	6.3 6.3	6.3	6.3	4.1 4.2	4.1	1	<0.1 <0.1	<0.1	
				Surface	1.0	24.0	24.0	8.4	8.4	31.5	31.5	102.4	102.3	7.2	7.2		0.2	0.2		<0.1	<0.1	
	-					24.0 23.2		8.4 8.4		31.5 31.8		102.2 91.9		7.2 6.5		6.9	0.2			<0.1 1.3		1
G1	Sunny	Moderate	7:35	Middle	4.1	23.2	23.2	8.4	8.4	31.8	31.8	91.9	91.9	6.5	6.5		0.4	0.4	0.5	1.7	1.5	1.1
				Bottom	7.1	22.8 22.8	22.8	8.4 8.4	8.4	32.0 32.0	32.0	85.7 85.8	85.8	6.1 6.1	6.1	6.1	0.8	0.8	1	1.6 1.9	1.8	
				Surface	1.1	22.8	23.8	8.4	8.4	32.0	31.6	85.8 94.7	94.7	6.7	6.7		0.8	0.2		2.9	3.2	
				Sunace	1.1	23.8	23.0	8.4	0.4	31.6	31.0	94.7	94.7	6.7	0.7	6.6	0.2	0.2	1	3.4	3.2	4
G2	Sunny	Moderate	7:17	Middle	5.0	22.9 22.9	22.9	8.4 8.4	8.4	32.0 32.0	32.0	90.8 90.8	90.8	6.5 6.5	6.5		0.3	0.2	0.4	2.2	2.3	2.4
				Bottom	9.1	22.6	22.6	8.4	8.4	32.3	32.3	89.7	89.6	6.4	6.4	6.4	0.7	0.6	Ì	1.8	1.8	1
						22.6 24.9		8.5 8.5		32.3 31.3		89.5 119.8		6.4 8.3			0.6			1.7 3.9		
				Surface	1.0	24.7	24.8	8.5	8.5	31.4	31.4	110.7	115.3	7.7	8.0	7.3	0.8	0.8	1	3.6	3.8	
G3	Sunny	Moderate	7:39	Middle	4.1	23.4 23.4	23.4	8.4 8.4	8.4	31.8 31.8	31.8	92.2 92.6	92.4	6.6 6.6	6.6	7.0	0.5 0.5	0.5	0.7	3.0 2.8	2.9	3.1
				Bottom	7.1	23.4	22.7	8.4	8.4	32.1	32.1	87.5	87.5	6.3	6.3	6.3	0.9	0.8	[	2.6	2.5	1
				Dottoin	7.1	22.7		8.4		32.1		87.5		6.3		0.5	0.8	0.0	I	2.4		
				Surface	1.1	24.2 24.2	24.2	8.4 8.4	8.4	31.6 31.6	31.6	99.5 99.6	99.6	7.0	7.0	7.0	0.3 0.3	0.3	1	2.8 2.4	2.6	
G4	Sunny	Moderate	7:51	Middle	4.0	23.7	23.7	8.4	8.4	31.7	31.7	99.2	99.2	7.0	7.0	7.0	0.3	0.3	0.5	2.2	2.3	2.1
						23.7 22.8		8.4 8.4		31.7 32.1		99.2 88.9		7.0 6.4		~ .	0.3		t	2.4 1.5		1
				Bottom	7.1	22.8	22.8	8.4	8.4	32.1	32.1	88.9	88.9	6.4	6.4	6.4	1.1	1.0	L	1.3	1.4	
				Surface	1.0	24.7 24.7	24.7	8.4 8.4	8.4	31.4 31.4	31.4	108.9 103.5	106.2	7.6	7.4		0.7	0.7	1	2.1 2.5	2.3	
M1	Sunny	Moderate	7:21	Middle	3.0	23.6	23.6	8.4	8.4	<u>31.7</u> 31.7	31.7	88.2	91.2	6.2	6.4	6.9	0.2	0.2	0.4	1.6	1.8	1.8
IVIT	Ganny	Moderate	1.21	Middle		23.6 22.9		8.4		31.7 32.0		94.1		6.7			0.2		0.4	1.9 1.5		1.0
				Bottom	5.0	22.9	22.9	8.4 8.4	8.4	32.0 32.0 31.6	32.0	84.9 84.4	84.7	6.1 6.0	6.0	6.0	0.4	0.4	1	1.3	1.4	
				Surface	1.1	23.9	23.9	8.4	8.4	31.6	31.6	95.9	95.9	6.8	6.8		0.2	0.2		3.0	2.8	
	0	Madaaata	7.44	Malala	0.4	23.9 22.8	00.0	8.4 8.4	0.4	31.6 32.0	00.0	95.9 89.5	00.0	6.8 6.4	0.4	6.6	0.2		0.5	2.6	0.0	
M2	Sunny	Moderate	7:11	Middle	6.1	22.9	22.8	8.4	8.4	32.0	32.0	89.6	89.6	6.4	6.4		0.3	0.3	0.5	2.4	2.3	2.3
				Bottom	11.0	22.5 22.5	22.5	8.5 8.5	8.5	32.5 32.5	32.5	90.5 90.5	90.5	6.5 6.5	6.5	6.5	1.0 1.0	1.0	1	1.6 1.8	1.7	
				Surface	1.0	26.1	26.1	8.5	8.5	30.1	30.1	136.8	137.3	9.4	9.4		1.9	1.8	1	<0.1	<0.1	
						26.1 23.4		8.5 8.4		30.2 31.7		137.7 95.1		9.4 6.7		8.1	1.8 0.2		1	<0.1 1.9		-
M3	Sunny	Moderate	7:44	Middle	4.1	23.5	23.5	8.4	8.4	31.7	31.7	95.8	95.5	6.8	6.8		0.2	0.2	0.8	1.7	1.8	1.3
				Bottom	7.0	22.8 22.8	22.8	8.4 8.4	8.4	32.0 32.0	32.0	87.5 87.7	87.6	6.3 6.3	6.3	6.3	0.5 0.4	0.4	1	2.3 2.1	2.2	
				Curfage	4.4	22.8	24.0	8.4	0.4	32.0	24.0	98.5	00.0	6.9	0.0		0.4		<u> </u>	2.1	2.0	
				Surface	1.1	24.0	24.0	8.4	8.4	31.6	31.6	99.0	98.8	7.0	6.9	6.7	0.2	0.2	1	3.0	2.8	4
M4	Sunny	Moderate	7:06	Middle	5.0	22.6 22.6	22.6	8.5 8.5	8.5	32.4 32.4	32.4	89.0 89.0	89.0	6.4 6.4	6.4		1.2 1.3	1.2	1.1	2.5 2.4	2.5	2.5
				Bottom	9.0	22.4	22.4	8.5	8.5	32.6	32.6	88.4	88.4	6.3	6.3	6.3	1.9	1.9	i	2.2	2.2	1
						22.4 23.5		8.5 8.3		32.6 31.7		88.3 92.0		6.3 6.5			1.9 0.7		<u> </u>	2.1		
				Surface	1.1	23.5	23.5	8.3	8.3	31.7	31.7	91.8	91.9	6.5	6.5	6.5	0.7	0.7	J	1.4	1.4	
M5	Sunny	Moderate	8:03	Middle	6.1	22.9	22.9	8.4	8.4	31.9 31.9	31.9	91.1	91.1	6.5	6.5	0.0	0.6	0.6	2.0	1.7	1.8	1.8
	-			Bottom	11.0	22.9 22.5	22.5	8.4 8.4	8.4	31.9	32.5	91.1 89.1	89.1	6.5 6.4	6.4	6.4	0.6 4.9	4.9	[	1.8 2.2	2.2	1
				DOTION	11.0	22.5	22.5	8.4	0.4	32.5	32.3	89.1	09.1	6.4	0.4	0.4	4.9	4.9	I	2.1	2.2	
				Surface	-	-	-	-	-	-	-	-	-	-	-	<b>.</b>	-	-		-		
M6	Sunny	Moderate	7:56	Middle	2.2	24.3	24.3	8.4	8.4	31.6	31.6	100.5	100.5	7.0	7.0	7.0	8.0	8.0	0.2	2.4	2.3	2.3
	,					24.2		8.4		31.6		100.4		7.0			8.0	2.0		2.1		
	1		1	Bottom		-	-	_	- 1	<u> </u>	- 1		-	-	-	-	-	-	Î.	-		

Remarks: \*DA: Depth-Averaged

# Action and Limit Levels for Marine Water Quality on 25 April 2022 (Mid-Flood Tide)

Parameter	Donth	Action Level	Limit Level
<u>(unit)</u>	_	Action Level	Linit Level
		1	
DO in mg/I	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>
	<u>Station M6</u>		
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>
	Stations G1-G4, M1-M5	•	
		<u>19.3 NTU</u>	<u>22.2 NTU</u>
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day
		<u>C1: 4.9 NTU</u>	<u>C1: 5.3 NTU</u>
	<u>Station M6</u>	•	
(mit)DepthActionStations G1-G4, M1-M5DO in mg/L (See Note 2 and 4)Bottom4.2Station M615.0Stations G1-G4, M1-M5Image for the second station of the second	<u>19.0 NTU</u>	<u>19.4 NTU</u>	
	Stations G1-G4		
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 1.6 mg/L</u>	<u>C1: 1.7 mg/L</u>
	Stations M1-M5	1	
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
аа. л	Surface	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 1.6 mg/L</u>	<u>C1: 1.7 mg/L</u>
	<u>Stations G1-G4, M1-M5</u>		
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>
		or 120% of upstream control	or 130% of upstream control
	Bottom	station's SS at the same tide of	station's SS at the same tide of
		the same day	the same day
		<u>C1: 2.8 mg/L</u>	<u>C1: 3.0 mg/L</u>
	Station M6	·	
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

#### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 27 April 2022

#### (Mid-Ebb Tide)

Cenditie         Cenditie         Term         Value         Average         Value         alue	Location	Weather	Sea	Sampling	Depth (	(m)	Temperate	ure (°C)	р	н	Salin	ity ppt	DO Satura	ation (%)	Dissolve	d Oxygen	(mg/L)	Turt	bidity(NTL	J)	Suspen	ded Solids	(mg/L)
Character         Surve         Lober al is al i	Location	Condition	Condition**	Time	-shu (	····,		Average		Average		Average		Average		Average	DA*		Average	DA*		Average	DA*
C1         Sury         Moderal         Sor					Surface	1.1		23.5		8.3		33.2		124.9	9.4	9.4			1.1			<0.1	
	C1	Sunny	Moderate	13:57	Middle	9.1	22.5	22.5	8.3	8.3	33.5	33.5	115.7	115.8	8.9	8.9	9.2	1.2	1.2	1.2	1.2	1.3	0.9
R bit         R bit <t< td=""><td>01</td><td>Curiny</td><td>Moderate</td><td>10.07</td><td></td><td></td><td></td><td></td><td></td><td></td><td>33.5</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1.2</td><td></td><td></td><td>0.0</td></t<>	01	Curiny	Moderate	10.07							33.5									1.2			0.0
Abstar         Abstar<					Bottom	17.1	22.2	22.2	8.3	8.3	33.9	33.9	106.8	106.9	8.2	8.2	8.2	1.3	1.3		1.4	1.5	
					Surface	1.1	23.0 23.0	23.0		8.2	33.1	33.1		116.2	8.9	8.9			1.3			<0.1	
Image: border borde	C2	Sunny	Moderate	12:45	Middle	16.1	22.4	22.4	8.2	8.2	33.5	33.5	109.4	109.5	8.4	8.4	8.7	1.2	1.2	1.2	1.4	1.5	1.3
		2						22.4		0.0		22.0				0.4	0.4		10				•
									8.3		33.6		108.3		8.4		0.4				2.5		
					Surface	1.1	23.5	23.5	8.3	8.3	33.1	33.1	124.0	124.0	9.4	9.4	93	0.2	0.2		1.2	1.3	
Image: bolic	G1	Sunny	Moderate	13:26	Middle	4.0		22.6		8.3		33.3		118.9		9.2	0.0		0.6	0.6		1.9	1.8
Simp         Noderate         1         222         22         43         43         333         123         123         123         93					Bottom	7.1	22.4	22.4	8.3	8.3	33.4	33.4	110.2	110.3	8.5	8.5	8.5	0.9	0.9		2.2	2.3	1
General Arrow         Auge and box																							
Matrix         Matrix<					Surrace	1.1	23.2	23.2	8.3	8.3	33.3	- 33.3	123.4	123.4	9.4	9.4	9.4	0.2	0.2		1.3	1.4	
Image: border         Image: border	G2	Sunny	Moderate	13:07	Middle	5.0		22.7		8.3		33.3		122.7		9.4			0.4	0.6		2.2	2.0
And base in a star in a					Bottom	9.1		22.5		8.3	33.4	33.4		111.9		8.6	8.6		1.1			2.4	
Abbric         Abbric<					Surface	11		23.5		83	33.1	33.1		127.0		9.7			0.2			1.8	
Solity         Modera         i         Particle         i         Particle							23.5		8.3		33.1				9.7		9.8						
A beg in the series i	G3	Sunny	Moderate	13:30	Middle	4.1	22.7	22.7	8.4	8.4	33.3	33.3	130.1	130.1	10.0	10.0		0.5	0.5	0.5	2.4	2.3	2.4
A beg in the series i					Bottom	7.1	22.4	22.4		8.3	33.4	33.4		113.6		8.8	8.8		0.8		3.1	3.3	
And beam         Mode with here         Mode with her					Surface	1.0		23.3	8.3	8.3	33.2	33.2	127.7	127.8	9.7	9.7		0.2	0.2		2.6	2.4	
Image: Problem information informating information information information information info	C1	Suppy	Madarata	12:20	Middle	4.4		22.6		0.2	33.3	22.2		124.0	9.5	0.5	9.6		0.2	0.5		17	1.4
$ \begin bar and bar $	64	Sunny	woderate	13.39																0.5			1.4
M1         Note we have         Moderate         Note we have         Made Note we have         Note we have					Bottom	7.1	22.5	22.5	8.3	8.3	33.3	33.3	117.0	117.0	9.0	9.0	9.0	1.0	1.0		<0.1	<0.1	
$ \begin bar and bar $					Surface	1.1		23.4		8.3		33.3		118.4		9.0			0.5			1.4	
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	M1	Sunnv	Moderate	13:20	Middle	3.1	22.6	22.6	8.3	8.3	33.3	33.3	116.8	116.8	9.0	9.0	9.0	1.0	1.0	1.0	2.1	2.2	2.1
M2         Sunny         Moderate         1         2         6         6         7         7         7         2         8         7         2         8         7         2         8         7         2         8         7         <																	0.0						•
$ \begin{tabular}{ c c c c c c c c c c c c c c c c c c c$					Bottom	5.1	22.5		8.3		33.4	33.4	114.1		8.8	8.8	8.8	1.5	1.5		2.8	2.7	
M2       Sunny       Moderate       13:0       Midele       6.0 $\frac{22.5}{22.5}$ $2.5$ $8.3$ $33.4$ $33.4$ $33.4$ $116.0$ $8.9$ $8.9$ $1.0$ $0.4$ <					Surface	1.1	22.9	22.9		8.3	33.3	33.3		122.8		9.4	0.1		0.4			<0.1	
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	M2	Sunny	Moderate	13:01	Middle	6.0	22.5	22.5	8.3	8.3	33.4	33.4	115.9	116.0	8.9	8.9	9.1		0.4	0.6	1.4	1.3	1.2
$ M3 \\ M3 \\ M4 \\ M6 \\ M6 \\ M6 \\ M6 \\ M6 \\ M6 \\ M6$					Bottom	11 1	22.4	22.4	8.3	8.3	33.5	33.5	108.3	108.3	8.4	84	84	1.0	0.9		2.4	23	1
$ \begin{tabular}{ c c c c c c c c c c c c c c c c c c c$											33.5 33.1						0.1						<u> </u>
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$					Surface	1.1	23.2	23.2	8.4	8.4	33.1	33.1	130.8	130.9	10.0	10.0	9.8	0.3	0.3		1.8	1.6	_
$ \begin{tabular}{ c c c c c c c c c c c c c c c c c c c$	M3	Sunny	Moderate	13:34	Middle	4.1		22.6		8.3	33.3	33.3		125.1		9.6			0.3	0.4	2.2	2.2	2.2
$ M 4 \ M 4 \ M 6$					Bottom	7.1	22.5	22.5	8.3	8.3	33.3	33.3	116.4	116.4	9.0	9.0	9.0	0.7	0.7		2.5	2.7	
$ M 4 \\ M 4 \\ M 4 \\ M 6$					Surface	11	22.6	22.6		83	33.4	33.4	111.7	111 7	8.6	86			1.0			<0.1	
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $		_															8.5						
M6         Sunny         Moderate         Sunny         Moderate         Sunny         Sunny         Moderate         Sunny	M4	Sunny	Moderate	12:55	Middle	5.0	22.4	22.4	8.3	8.3	33.6	33.6	110.3	110.3	8.5	8.5		0.5	0.5	0.6	1.8	1.7	1.3
$ M5 \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ $					Bottom	9.0		22.4		8.3		33.6		109.8		8.5	8.5		0.5			2.2	
$ M5 = M6 \\ M6 \\ M6 \\ M6 \\ M6 \\ M6 \\ M6 \\ M6$					Surface	1.1	22.9	22.9	8.3	8.3	33.3	33.3	117.2	117.3	9.0	9.0		0.8	0.8		1.2	1.4	
Moderate     Moder	M5	Suppy	Modorato	12:51				22.4		0.2	33.6	22.6		111.0		9.6	8.8	1.6	1.6	1.4		1.9	1.0
M6         Sunny         Moderate         Isted         22.3         22.6         8.3         0.0         33.7         00.7         109.4         100.7         8.4         0.4         0.4         1.7	GIVI	Suriny	wouerate	13.31			22.4		8.3		33.6		111.0		8.6			1.6		1.4	1.7		1.0
$ M6 \ Moderate \ Mod$					Bottom	10.0		22.3		8.3	33.7	33.7		109.4		8.4	8.4		1.7		2.2	2.4	
M6         Sunny         Moderate         13:44         Middle         2.1         22.8         23.8         8.3         33.2         33.2         125.5         9.6         9.6         0.2         0.2         0.2         2.2         2.1         2.2         2.2         2.3         2.3         33.2         33.2         125.5         9.6         9.6         0.2         0.2         0.2         2.2         2.2         2.2           Bottom         -         -         -         -         -         -         -         -         -         -         -         -         -         2.1         2.2         2.2         2.2         2.2         2.3         2.3         125.5         9.6         9.6         0.2         0.2         0.2         2.1         2.2         2.1         2.2         2.2         2.1         2.2         2.1         2.2         2.2         2.2         2.3         2.3         125.5         125.5         9.6         9.6         0.2         0.2         0.2         2.1         2.2         2.2         2.3         2.3         3.2         125.5         125.5         9.6         9.6         0.2         0.2         0.2         1.2         1					Surface	-	-	-  -					-	-	-			<u> </u>	-		-	-	
Bottom	M6	Sunnv	Moderate	13:44	Middle	2.1		22.8		8.3		33.2		125.5		9.6	9.6		0.2	0.2	2.2	2.2	2.2
Bottom		,								2.0				0.0		2.0				5.2			
marks: *DA: Depth-Averaged	Remarks:	L			Bottom	-	-	-	-	1 -	-	-	-	-	-	1 -	-	-	-		-	-	

\*DA: Depth-Averaged \*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

#### Action and Limit Levels for Marine Water Quality on 27 April 2022 (Mid-Ebb Tide)

Parameter							
<u>(unit)</u>	<u>Depth</u>	Action Level	Limit Level				
	Stations G1-G4, M1-M5	1	1				
	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>				
DO in mg/L (See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>				
	<u>Station M6</u>	-	-				
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	Stations G1-G4, M1-M5	-	-				
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day				
	Station M6	<u>C2: 1.4 NTU</u>	<u>C2: 1.5 NTU</u>				
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	Stations G1-G4						
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>				
		or 120% of upstream control station's SS at the same tide of	or 130% of upstream control station's SS at the same tide of				
	Surface						
		the same day	the same day				
	Stationa M1 M5	<u>C2: n.a. mg/L</u>	<u>C2: n.a. mg/L</u>				
	<u>Stations M1-M5</u>		7.4				
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
SS in ma/I	Surface	station's SS at the same tide of	station's SS at the same tide of				
SS in mg/L (See Note 2 and 4)		the same day	the same day				
		<u>C2: n.a. mg/L</u>	<u>C2: n.a. mg/L</u>				
	Stations G1-G4, M1-M5	-					
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C2: 2.8 mg/L</u>	<u>C2: 3.1 mg/L</u>				
	Station M6	ļ					
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

#### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 27 April 2022

#### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat	ture (°C)	-	н		ty ppt	DO Satur	ation (%)	Dissolved	l Oxygen			bidity(NTU	,	-	ed Solids	
Location	Condition	Condition**	Time	Depti	<b>(</b> ,,,,)		Average		Average		Average		Average		Average	DA*	Value	Average	DA*		Average	DA*
				Surface	1.1	23.5 23.5	23.5	8.3 8.3	8.3	<u>33.2</u> 33.2	33.2	125.3 125.3	125.3	9.5 9.5	9.5		1.1 1.1	1.1		1.3 1.1	1.2	
C1	Sunny	Moderate	9:06	Middle	9.1	22.5	22.5	8.3	8.3	33.5	33.5	115.8	115.9	8.9	8.9	9.2	1.2	1.2	1.2	1.8	1.7	1.8
CI	Suriny	Woderate	9.00	WILGUIE		22.5		8.3	0.3	33.5	33.5	115.9	115.9	8.9	0.9		1.2	1.2	1.2	1.6	1.7	1.0
				Bottom	17.1	22.2 22.2	22.2	8.3 8.3	8.3	33.9 33.9	33.9	106.7 106.6	106.7	8.2 8.2	8.2	8.2	1.3 1.3	1.3		2.3 2.5	2.4	
				Surface	1.1	23.0	23.0	8.2	8.2	33.1	33.1	116.2	116.2	8.9	8.9		1.0	1.0		3.8	3.7	
						23.0 22.4		8.2 8.2		33.1		116.2 109.3		8.9 8.4		8.7	1.0 0.9			3.6 2.5		-
C2	Sunny	Moderate	7:54	Middle	16.1	22.4	22.4	8.2	8.2	33.5 33.5	33.5	109.4	109.4	8.4	8.4		0.9	0.9	1.1	2.6	2.6	2.7
				Bottom	31.1	22.4 22.4	22.4	8.3 8.3	8.3	33.6 33.6	33.6	108.2 108.2	108.2	8.3	8.3	8.3	1.4 1.4	1.4		1.9 1.8	1.9	
				Surface	1.1	23.5	23.5	8.3	8.3	33.1	33.1	124.2	124.3	8.3 9.4	9.4		0.2	0.2		2.3	2.2	
				Sunace	1.1	23.5	23.5	8.3	0.5	33.1	55.1	124.4	124.3	9.4	9.4	9.3	0.2	0.2		2.1	2.2	-
G1	Sunny	Moderate	8:34	Middle	4.1	22.5 22.5	22.5	8.3 8.3	8.3	33.3 33.3	33.3	118.9 118.9	118.9	9.2 9.1	9.1		0.6	0.6	0.6	1.6 1.8	1.7	1.7
				Bottom	7.1	22.4	22.4	8.3	8.3	33.4	33.4	110.3	110.3	8.5	8.5	8.5	1.0	0.9		1.2	1.2	
						22.4 23.2		8.3 8.3		33.4 33.3		110.3 123.4		8.5 9.4			0.9			1.2 2.9		
				Surface	1.1	23.2	23.2	8.3	8.3	33.3	33.3	123.4	123.4	9.4	9.4	9.4	0.2	0.2		2.6	2.8	
G2	Sunny	Moderate	8:15	Middle	5.0	22.7	22.8	8.3	8.3	33.3	33.3	122.8	122.9	9.4	9.4	0.4	0.4	0.4	0.6	2.2	2.3	2.2
				Bottom	0.1	22.8 22.4	22.4	8.3 8.3	8.3	33.3 33.5	33.5	122.9 111.6	111.6	9.4 8.6	8.6	8.6	0.4	1.2		2.4	1.6	•
				Bottom	9.1	22.4	22.4	8.3	0.3	33.5	33.5	111.5	111.0	8.6	0.0	0.0	1.3	1.2		1.6	1.0	
				Surface	1.1	23.5 23.5	23.5	8.3 8.3	8.3	33.1 33.1	33.1	127.6 127.7	127.7	9.7 9.7	9.7		0.2	0.2		2.8 3.2	3.0	
G3	Sunny	Moderate	8:38	Middle	4.1	22.7	22.7	8.4	8.4	33.3	33.3	130.1	130.1	10.0	10.0	9.8	0.5	0.5	0.5	2.2	2.3	2.3
00	Cunny	moderate	0.00			22.7		8.4		33.3 33.4		130.1 114.9		10.0 8.9			0.4 0.7		0.0	2.4		- 2.0
				Bottom	7.0	22.4 22.4	22.4	8.3 8.3	8.3	33.4	33.4	114.9	114.9	8.8	8.8	8.8	0.7	0.7		1.3 1.6	1.5	
				Surface	1.1	23.3	23.3	8.3	8.3	33.2	33.2	127.6	127.7	9.7	9.7		0.2	0.2		1.4	1.6	
~	0	Madaaata	0.47			23.3 22.6	00.0	8.3 8.3	0.0	33.2 33.3	00.0	127.7 123.8	400.0	9.7 9.5	0.5	9.6	0.2	0.0	0.5	1.8 2.4	0.0	
G4	Sunny	Moderate	8:47	Middle	4.1	22.6	22.6	8.3	8.3	33.3	33.3	123.9	123.9	9.5	9.5		0.3	0.3	0.5	2.2	2.3	2.2
				Bottom	7.1	22.5 22.5	22.5	8.3 8.3	8.3	33.3 33.3	33.3	117.0 117.0	117.0	9.0 9.0	9.0	9.0	1.1 1.1	1.1		2.5 2.8	2.7	
				Surface	1.1	23.4	23.4	8.3	8.3	33.3	33.3	118.0	118.1	8.9	8.9		0.5	0.5		1.5	1.6	
						23.4		8.3		33.3		118.2		9.0		9.0	0.5			1.7		-
M1	Sunny	Moderate	8:28	Middle	3.1	22.6 22.6	22.6	8.3 8.3	8.3	33.3 33.3	33.3	116.8 116.8	116.8	9.0 9.0	9.0		0.9	0.9	1.0	2.1 2.4	2.3	2.4
				Bottom	5.1	22.5	22.5	8.3	8.3	33.4	33.4	114.3	114.3	8.8	8.8	8.8	1.4	1.4		3.3	3.5	
						22.5 22.9		8.3 8.3		33.4 33.3		114.2 122.6		8.8 9.4			1.4 0.3			3.6 2.4		
				Surface	1.1	22.9	22.9	8.3	8.3	33.3	33.3	122.6	122.6	9.4	9.4	9.1	0.3	0.3		2.8	2.6	
M2	Sunny	Moderate	8:09	Middle	6.0	22.5 22.5	22.5	8.3 8.3	8.3	33.4 33.4	33.4	115.7 115.8	115.8	8.9 8.9	8.9	5.1	0.4	0.4	0.5	1.8 1.6	1.7	1.8
				Bottom	11.1	22.5	22.4	8.3	8.3	33.5	33.5	108.4	108.4	8.4	8.4	8.4	0.4	0.9		1.3	1.2	
				Dottom	11.1	22.4	22.4	8.3	0.5	33.5	55.5	108.4	100.4	8.4	0.4	0.4	0.9	0.9		1.1	1.2	
				Surface	1.1	23.1 23.1	23.1	8.3 8.3	8.3	33.1 33.1	33.1	130.5 130.5	130.5	10.0 10.0	10.0		0.2	0.2		1.8 1.6	1.7	
M3	Sunny	Moderate	8:42	Middle	4.0	22.6	22.6	8.3	8.3	33.3	33.3	125.2	125.3	9.6	9.6	9.8	0.3	0.3	0.4	1.4	1.3	1.0
	Curriy	modorato	0.12			22.6 22.5		8.3 8.3		33.3 33.3		125.3 116.2		9.6 9.0			0.3		0	1.2 <0.1		
				Bottom	7.0	22.5	22.5	8.3	8.3	33.3	33.3	116.1	116.2	8.9	8.9	8.9	0.8	0.8		<0.1	<0.1	
				Surface	1.0	22.6	22.6	8.3	8.3	33.4	33.4	111.8	111.8	8.6	8.6		1.0	1.0		1.7	1.8	
M4	Cumpu	Madarata	8:03	Middle	5.0	22.6 22.4	22.4	8.3 8.3	8.3	33.4 33.6	22.0	111.8 110.2	440.0	8.6 8.5	8.5	8.5	0.9	0.5	0.6	1.9 2.3	2.2	2.2
1014	Sunny	Moderate	8:03	Middle	5.0	22.4	22.4	8.3	8.3	33.6	33.6	110.2	110.2	8.5	8.5		0.5	0.5	0.6	2.1	Ζ.Ζ	2.2
				Bottom	9.0	22.4 22.4	22.4	8.3 8.3	8.3	33.6 33.6	33.6	109.8 109.8	109.8	8.5 8.5	8.5	8.5	0.5	0.5		2.5 2.9	2.7	
				Surface	1.1	22.9	22.9	8.3	8.3	33.3	33.3	116.9	117.0	8.9	8.9		0.8	0.8		3.3	3.1	
				ounace	1.1	22.9		8.3	0.5	33.3	55.5	117.1		9.0		8.7	0.8	0.0		2.8		-
M5	Sunny	Moderate	8:59	Middle	5.5	22.4 22.4	22.4	8.3 8.3	8.3	33.6 33.6	33.6	110.8 110.9	110.9	8.5 8.5	8.5		1.6 1.6	1.6	1.3	2.8 2.6	2.7	2.7
				Bottom	10.0	22.3	22.3	8.3	8.3	33.7	33.7	109.4	109.4	8.4	8.4	8.4	1.6	1.6		2.2	2.3	
						22.3		8.3		33.7		109.4		8.4		-	1.6			2.4		
				Surface	-	-	-	-	-	-	-	-	-	-	-	9.6	-	-		-	-	
M6	Sunny	Moderate	8:53	Middle	2.1	22.7 22.7	22.7	8.3 8.3	8.3	33.2 33.2	33.2	125.2 125.3	125.3	9.6 9.6	9.6	3.0	8.0 8.0	8.0	0.2	2.4 2.7	2.6	2.6
				Bottom		-		- 8.3		- 33.2		- 125.3		9.6			- 8.0			- 2.7		1
	1			BUITOM	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	1

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

#### Action and Limit Levels for Marine Water Quality on 27 April 2022 (Mid-Flood Tide)

Parameter	<u>Depth</u>	Action Level	Limit Level				
<u>(unit)</u>	_						
	Stations G1-G4, M1-M5	[					
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>				
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>				
	Station M6	1					
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	<u>Stations G1-G4, M1-M5</u>						
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day				
		<u>C1: 1.6 NTU</u>	<u>C1: 1.7 NTU</u>				
	<u>Station M6</u>	1					
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	Stations G1-G4						
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C1: 1.4 mg/L</u>	<u>C1: 1.6 mg/L</u>				
	Stations M1-M5						
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of				
(See Note 2 and 4)		the same day	the same day				
		<u>C1: 1.4 mg/L</u>	<u>C1: 1.6 mg/L</u>				
	Stations G1-G4, M1-M5						
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C1: 2.9 mg/L</u>	<u>C1: 3.1 mg/L</u>				
	Station M6						
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

#### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 29 April 2022

#### (Mid-Ebb Tide)

Location	Weather	Sea	Sampling	Depth (I	(m)	Temperatu	re (°C)	p	н	Salini	ity ppt	DO Satur	ation (%)	Dissolve	d Oxygen	(mg/L)	Turt	bidity(NTL	J)	Suspen	ded Solids	(mg/L)
100001011	Condition	Condition**	Time	Bobrii (i	,		verage		Average	Value	Average		Average		Average	DA*		Average	DA*		Average	DA*
				Surface	1.0	24.1 24.2	24.2	8.3 8.3	8.3	33.8 33.8	33.8	93.8 93.8	93.8	6.4 6.4	6.4	0.5	0.8	0.8	1	1.6 1.3	1.5	
C1	Sunny	Moderate	10:04	Middle	8.5	23.7	23.7	8.3	8.3	33.9	33.9	94.3	94.2	6.5	6.5	6.5	0.6	0.6	0.9	2.5	2.4	2.5
				Bottom	16.0	23.7 23.6	23.6	8.3 8.3	8.3	33.9 34.0	34.0	94.1 93.6	93.6	6.5 6.5	6.5	6.5	0.6	1.3	1	2.3 3.7	3.6	
					1.0	23.6 24.0	24.0	8.3 8.2	8.2	34.0 33.6	33.6	93.6 90.8	90.8	6.5 6.3	6.3		1.3 1.2	1.1		3.4 3.8	3.6	
C2	Suppy	Moderate	8:32		16.0	24.0 23.7	23.7	8.2 8.2	8.2	33.6 33.9	33.9	90.8 92.8	92.8	6.3 6.4	6.4	6.3	1.1	1.1	1.6	3.4 2.7	2.8	2.9
02	Sunny	WOUErate	0.32			23.7 23.6		8.2 8.3		33.9 34.0		92.8 93.3		6.4 6.5			1.1 2.5		1.0	2.8 2.3		2.9
					31.1	23.6 23.9	23.6	8.3 8.3	8.3	34.0 33.8	34.0	93.4 92.1	93.4	6.5 6.4	6.5	6.5	2.8	2.6		2.5	2.4	<u> </u>
				Surface	1.0	23.9	23.9	8.3	8.3	33.8	33.8	92.1	92.1	6.4	6.4	6.4	0.8	0.8	1	1.7	1.8	
G1	Sunny	Moderate	9:07	Middle	3.7	23.9 23.9	23.9	8.3 8.3	8.3	33.8 33.8	33.8	92.3 92.2	92.3	6.4 6.4	6.4		1.1	1.1	0.9	2.1 2.2	2.2	2.2
				Bottom	6.5	23.9 23.9	23.9	8.3 8.3	8.3	33.9 33.9	33.9	92.8 92.9	92.9	6.4 6.4	6.4	6.4	0.9	0.9		2.5 2.7	2.6	
				Surface	1.0	24.0 24.0	24.0	8.3 8.3	8.3	33.7 33.7	33.7	91.8 91.7	91.8	6.3 6.3	6.3	<u> </u>	1.0	1.0	1	1.7 1.4	1.6	
G2	Sunny	Moderate	8:52	Middle	5.0	23.9 23.9	23.9	8.3 8.3	8.3	33.8 33.8	33.8	91.9 91.8	91.9	6.4 6.3	6.3	6.3	<u>1.1</u> 1.1	1.1	0.8	2.6 2.3	2.5	2.3
				Bottom	9.0	23.7	23.7	8.3	8.3	33.9 33.9	33.9	93.3 93.5	93.4	6.5	6.5	6.5	0.4	0.4	1	3.1 2.9	3.0	
				Surface	1.0	23.7 23.9	23.9	8.3 8.3	8.3	33.8	33.8	92.7	92.7	6.5 6.4	6.4		0.9	0.9		3.5	3.4	
G3	Sunny	Moderate	9:14	Middle	3.7	23.9 23.9	23.9	8.3 8.4	8.4	33.8 33.8	33.8	92.6 92.6	92.6	6.4 6.4	6.4	6.4	0.9	1.0	0.9	3.2 2.7	2.6	2.8
					6.6	23.9 23.9	23.9	8.4 8.3	8.3	33.8 33.8 33.8	33.8	92.6 92.7	92.7	6.4 6.4	6.4	6.4	1.0 0.9	0.9		2.4 2.3 2.4	2.4	
						23.9 24.0	24.0	8.3 8.3	8.3	33.8 33.8 33.8		92.7 93.0		6.4 6.4		0.4	1.0 0.7	0.3		2.4		
	-				1.1	24.0 23.9		8.3 8.3 8.3		33.8 33.8	33.8	93.0 92.8	93.0	6.4 6.4	6.4	6.4	0.7			3.0 3.3 2.5	3.2	
G4	Sunny	Moderate	9:31		3.7	23.9 23.8	23.9	8.3 8.3	8.3	33.8 33.9	33.8	92.8 93.1	92.8	6.4 6.4	6.4		0.8	0.8	0.7	2.2	2.4	2.4
				Bottom	6.6	23.8 23.9	23.8	8.3	8.3	33.9 33.7	33.9	93.3 92.0	93.2	6.4 6.3	6.4	6.4	0.5	0.5		1.5	1.7	
				Surface	1.1	23.9	23.9	8.3 8.3	8.3	33.7	33.7	91.9	92.0	6.3	6.3	6.3	1.0 1.0	1.0	1	1.4 1.3	1.4	-
M1	Sunny	Moderate	8:57	Middle	3.0	23.9 23.9	23.9	8.3 8.3	8.3	<u>33.8</u> 33.8	33.8	92.1 92.0	92.1	<u>6.4</u> 6.4	6.4		<u> </u>	1.1	1.0	<u>1.5</u> 1.8	1.7	1.8
				Bottom	5.0	23.9 23.9	23.9	8.3 8.3	8.3	33.8 33.8	33.8	92.2 92.2	92.2	6.4 6.4	6.4	6.4	1.0	1.0	1	2.3 2.2	2.3	
				Surface	1.1	23.9 23.9	23.9	8.3 8.3	8.3	33.7 33.7	33.7	91.7 91.7	91.7	6.3 6.3	6.3		1.0 1.0	1.0		2.8 3.1	3.0	
M2	Sunny	Moderate	8:45	Middle	5.2	23.9 23.9	23.9	8.3 8.3	8.3	33.8 33.8	33.8	91.7 91.6	91.7	6.3 6.3	6.3	6.3	1.3	1.2	1.1	2.1	2.3	2.3
				Bottom	9.5	23.8	23.8	8.3	8.3	33.8	33.8	92.0	92.1	6.4 6.4	6.4	6.4	1.2	1.2	1	1.7	1.6	
				Surface	1.0	23.8 23.9	23.9	8.3 8.3 8.3	8.3	33.8 33.8 33.8	33.8	92.2 92.8 92.8	92.8	6.4	6.4		1.2 0.8	0.8		<0.1	<0.1	
M3	Sunny	Moderate	9:23		3.7	23.9 23.9	23.9	8.3	8.3	33.8	33.8	92.8	92.8	6.4 6.4	6.4	6.4	0.8	0.8	0.8	<0.1 <0.1	<0.1	0.5
Mo	County	moderate	0.20		6.5	23.9 23.9	23.9	8.3 8.3	8.3	33.8 33.9	33.9	92.8 92.9	93.0	6.4 6.4	6.4	6.4	0.8	0.8	0.0	<0.1 1.7	1.6	0.0
						23.9 24.0		8.3 8.3		33.9 33.7		93.0 91.3		6.4 6.3		0.4	0.8			1.4 2.2		<u> </u>
					1.0	24.0 23.9	24.0	8.3 8.3	8.3	33.7 33.7	33.7	91.3 91.4	91.3	6.3 6.3	6.3	6.3	1.0 1.1	1.0	1	2.1	2.2	
M4	Sunny	Moderate	8:38	Middle	5.0	23.9	23.9	8.3	8.3	33.7	33.7	91.3	91.4	6.3	6.3		1.1	1.1	1.0	1.6	1.7	1.7
				Bottom	9.0	23.8 23.8	23.8	8.3 8.3	8.3	33.9 33.9	33.9	92.3 92.3	92.3	6.4 6.4	6.4	6.4	<u>1.1</u> 1.1	1.1		1.4 1.3	1.4	
				Surface	1.0	24.1 24.1	24.1	8.3 8.3	8.3	33.8 33.8	33.8	93.4 93.4	93.4	6.4 6.4	6.4	6.5	0.5	0.6	1	<0.1 <0.1	<0.1	
M5	Sunny	Moderate	9:52	Middle	5.5	23.8 23.8	23.8	8.3 8.3	8.3	33.9 33.9	33.9	94.2 94.1	94.2	6.5 6.5	6.5	0.0	0.4	0.4	0.6	1.9 1.7	1.8	1.4
				Bottom	10.0	23.7 23.6	23.7	8.3 8.3	8.3	34.0 34.0	34.0	94.0 93.9	94.0	6.5 6.5	6.5	6.5	0.7	0.8	1	2.2 2.4	2.3	
				Surface		-	-	-	-	-	-	-	-	-	-		-	-		-	-	
M6	Sunny	Moderate	9:40	Middle	2.0	24.0	24.0	8.3	8.3	33.8	33.8	93.4	93.4	6.4	6.4	6.4	0.7	0.7	0.7	2.1	2.3	2.3
-	,			Bottom		- 24.0		8.3 -		33.8		93.3	-	6.4		-	0.7			2.4		
Remarks:	*DA: Depth-Ave			Dottom	-	- ]	-	-	-	-	-	-	-	-	-	-	-	-			-	

\*DA: Depth-Averaged \*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

#### Action and Limit Levels for Marine Water Quality on 29 April 2022 (Mid-Ebb Tide)

Parameter	Donth	Action Level	Limit Level				
<u>(unit)</u>	<u>Depth</u>	Action Level					
	Stations G1-G4, M1-M5		Γ				
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>				
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>				
	<u>Station M6</u>						
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	Stations G1-G4, M1-M5						
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day				
		<u>C2: 3.2 NTU</u>	<u>C2: 3.4 NTU</u>				
	<u>Station M6</u>	T	r				
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	<u>Stations G1-G4</u>						
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
	~	<u>C2: 4.3 mg/L</u>	<u>C2: 4.7 mg/L</u>				
	Stations M1-M5						
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
SS in mg/L	Surface	station's SS at the same tide of	station's SS at the same tide of				
(See Note 2 and 4)		the same day	the same day				
	~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~	<u>C2: 4.3 mg/L</u>	<u>C2: 4.7 mg/L</u>				
	Stations G1-G4, M1-M5	1	l				
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C2: 2.9 mg/L</u>	<u>C2: 3.1 mg/L</u>				
	<u>Station M6</u>	-					
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.

4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

#### Agreement No. CE 59/2015(EP) Environmental Team for Tseung Kwan O - Lam Tin Tunnel Design and Construction Water Quality Monitoring Results on 29 April 2022

#### (Mid-Flood Tide)

Location	Weather	Sea	Sampling	Depth	(m)	Temperat		р		Salini		DO Satura		Dissolve				bidity(NTU		-	led Solids	
2004101	Condition	Condition**	Time	Sebu	····,		Average		Average		Average		Average	Value	Average	DA*	Value	Average	DA*		Average	DA*
				Surface	1.0	24.0 23.9	23.9	8.3 8.3	8.3	33.8 33.8	33.8	93.8 93.8	93.8	6.5 6.4	6.4		0.5	0.5		1.2 1.4	1.3	
C1	Sunny	Moderate	15:27	Middle	9.0	23.8	24.1	8.3	8.3	33.9	33.9	94.5	94.5	6.5	6.5	6.5	0.8	0.8	0.8	1.4	1.7	1.7
CI	Suriny	woderate	15.27	Midule	9.0	24.3	24.1	8.3	0.3	33.9	33.9	94.4	94.0	6.5	0.0		0.9	0.0	0.0	1.5	1.7	1.7
				Bottom	17.0	23.8 23.8	23.8	8.3 8.3	8.3	34.0 34.0	34.0	93.7 93.6	93.7	6.5 6.5	6.5	6.5	1.0	1.0		2.1	2.3	
				Surface	1.0	24.1	23.9	8.2	8.2	33.6	33.6	90.8	90.8	6.3	6.3		1.1	1.1		1.5	1.4	
	-					23.8 23.7		8.2 8.2		33.6 33.9		90.7 92.7		6.3 6.4		6.3	1.1 1.2			1.3 1.7		
C2	Sunny	Moderate	13:45	Middle	16.5	23.7	23.7	8.2	8.2	33.9	33.9	92.8	92.8	6.4	6.4		1.2	1.2	1.5	1.9	1.8	1.9
				Bottom	32.0	23.7 23.7	23.7	8.3 8.3	8.3	34.0 34.1	34.0	93.4 93.5	93.5	6.5 6.5	6.5	6.5	2.2	2.2		2.6 2.4	2.5	
				Surface	1.0	24.6	24.2	8.3	8.3	33.8	33.8	93.5	92.1	6.4	6.4		0.8	0.8		1.8	1.8	
						23.8		8.3		33.8		92.1		6.4		6.4	0.8			1.7		-
G1	Sunny	Moderate	14:26	Middle	4.0	23.8 23.7	23.7	8.3 8.3	8.3	33.8 33.8	33.8	92.4 92.3	92.4	6.4 6.4	6.4		1.0 1.1	1.1	1.0	2.1 2.3	2.2	2.2
				Bottom	7.0	23.7	23.7	8.3	8.3	33.9	33.9	92.7	92.8	6.4	6.4	6.4	1.0	1.0		2.8	2.7	
						23.6 24.6		8.3 8.3		33.9 33.7		92.8 92.1		6.4 6.4		-	1.0			2.5 2.7		
				Surface	1.0	23.8	24.2	8.3	8.3	33.7	33.7	91.9	92.0	6.3	6.3	6.4	1.0	1.0		2.8	2.8	
G2	Sunny	Moderate	14:06	Middle	5.0	23.8 23.8	23.8	8.3 8.3	8.3	33.8 33.8	33.8	92.1 92.0	92.1	6.4 6.4	6.4		1.0	1.1	0.9	2.3 2.1	2.2	2.2
				Bottom	9.0	23.7	23.7	8.3	8.3	33.9	33.9	92.9	93.1	6.4	6.4	6.4	0.6	0.5		1.8	1.8	•
				Dottoini		23.7 24.4		8.3 8.3		33.9 33.8		93.2 92.6		6.5 6.4		0.4	0.5			1.7 1.7		<u> </u>
				Surface	1.0	24.4	24.1	8.3	8.3	33.8	33.8	92.6	92.6	6.4	6.4	6.4	0.8	0.8		1.7	1.6	
G3	Sunny	Moderate	14:31	Middle	4.0	23.7	23.7	8.4	8.4	33.8	33.8	92.6	92.6	6.4	6.4	0.4	1.1	1.0	0.9	2.3	2.2	2.1
	5			Dettern		23.8 23.6	00.0	8.4 8.3	0.0	33.8 33.8	00.0	92.6 92.7	00.0	6.4 6.4	0.4	0.4	1.0 0.9			2.0 2.8	0.0	-
				Bottom	7.0	23.7	23.6	8.3	8.3	33.9	33.8	92.8	92.8	6.4	6.4	6.4	0.9	0.9		2.4	2.6	
				Surface	1.1	24.5 23.8	24.2	8.3 8.3	8.3	33.8 33.8	33.8	93.0 93.0	93.0	6.4 6.4	6.4		0.7	0.7		1.9 1.7	1.8	
G4	Sunny	Moderate	14:45	Middle	4.0	23.9	23.8	8.3	8.3	33.8	33.8	92.9	92.9	6.4	6.4	6.4	0.8	0.8	0.6	1.2	1.4	1.1
04	Cunny	Moderate	14.40			23.8 23.7		8.3		33.8		92.9		6.4			0.8		0.0	1.5 <0.1		
				Bottom	7.1	23.7	23.7	8.3 8.3	8.3	33.9 33.9	33.9	93.5 93.7	93.6	6.5 6.5	6.5	6.5	0.5	0.4		<0.1	<0.1	
				Surface	1.0	24.3 24.0	24.2	8.3 8.3	8.3	33.7 33.7	33.7	91.9 91.8	91.9	6.3	6.3		1.0 1.0	1.0		1.3 1.6	1.5	
	Current	Madavata	14.10	Middle	2.0	24.0	22.0	8.3	0.0	33.8	22.0	91.8	01.0	6.3 6.3	6.2	6.3	1.1	4.4	1.0	1.6	4.0	
M1	Sunny	Moderate	14:13	Middle	3.0	23.9	23.8	8.3	8.3	33.8	33.8	91.8	91.9	6.3	6.3		1.1	1.1	1.0	1.9	1.8	2.0
				Bottom	5.0	23.7 23.7	23.7	8.3 8.3	8.3	33.8 33.8	33.8	92.3 92.3	92.3	6.4 6.4	6.4	6.4	1.1	1.0		2.5 2.8	2.7	
				Surface	1.0	24.0	23.9	8.3 8.3	8.3	33.7 33.7	33.7	91.6	91.6	6.3	6.3		0.9	1.0		1.2	1.3	
	_					23.8 23.7		8.3 8.3		33.7 33.8		91.6 91.6		6.3 6.3		6.3	1.0 1.2			1.4 1.8		-
M2	Sunny	Moderate	13:59	Middle	5.5	23.7	23.7	8.3	8.3	33.7	33.7	91.5	91.6	6.3	6.3		1.2	1.2	1.1	1.6	1.7	1.9
				Bottom	10.0	23.7 23.7	23.7	8.3 8.3	8.3	33.9 33.9	33.9	92.3 92.5	92.4	6.4 6.4	6.4	6.4	1.1 0.9	1.0		2.7 2.4	2.6	
				Surface	1.0	24.8	24.4	8.4	8.4	33.8	33.8	92.9	92.9	6.4	6.4		0.9	0.9		3.2	3.0	
				ounace	1.0	23.9	27.7	8.4	0.4	33.8	55.0	92.8 92.7	52.5	6.4 6.4	0.4	6.4	0.9	0.5		2.8 2.6	5.0	-
M3	Sunny	Moderate	14:39	Middle	4.0	23.8 23.8	23.8	8.3 8.3	8.3	33.8 33.8	33.8	92.7	92.7	6.4	6.4		0.9	0.9	0.8	2.0	2.4	2.4
				Bottom	7.0	23.5	23.6	8.3	8.3	33.9	33.9	92.8	92.8	6.4	6.4	6.4	0.8	0.8		1.8	1.7	
				0	10	23.6 24.4	01.1	8.3 8.3	0.0	33.9 33.7	00.7	92.8 91.3	04.0	6.4 6.3	0.0		0.8			1.5 1.6	4.5	<u> </u>
				Surface	1.0	23.9	24.1	8.3	8.3	33.7	33.7	91.3	91.3	6.3	6.3	6.3	0.9	0.9		1.4	1.5	_
M4	Sunny	Moderate	13:51	Middle	5.0	23.7 23.7	23.7	8.3 8.3	8.3	33.7 33.7	33.7	91.4 91.4	91.4	6.3 6.3	6.3		1.1	1.1	1.0	2.1 2.3	2.2	2.1
				Bottom	9.1	23.7	23.7	8.3	8.3	33.9	33.9	92.0	92.1	6.4	6.4	6.4	1.2	1.1		2.4	2.5	
						23.7 23.8		8.3 8.3		33.9 33.8		92.2 93.4		6.4 6.4		0	1.1 0.5			2.6 2.5		
				Surface	1.0	23.8	23.8	8.3	8.3	33.8	33.8	93.4	93.4	6.4	6.4	6.5	0.6	0.6		2.9	2.7	
M5	Sunny	Moderate	15:16	Middle	6.1	23.8 24.2	24.0	8.3 8.3	8.3	33.9	33.9	94.0 93.9	94.0	6.5 6.5	6.5	0.0	0.4	0.4	0.7	1.8	1.7	1.5
		1		Bottom	11.0	24.2	23.8	8.3	8.3	33.9 34.0	24.0	93.9	03.0	6.5	6.5	6.5	1.0	1 1		1.5 <0.1	<0.1	1
				Bottom	11.0	23.8	23.0	8.3	0.3	34.0	34.0	93.7	93.8	6.5	0.5	0.D	1.1	1.1		<0.1	<0.1	<u> </u>
				Surface		-	-	-	-	-	-	-	-	-	-		-	-		-	-	
M6	Sunny	Moderate	14:58	Middle	2.2	24.5	24.1	8.3	8.3	33.8	33.8	93.6	93.6	6.4	6.4	6.4	8.0	8.0	0.6	1.6	1.6	1.6
						23.8		8.3	5.0	33.8	20.0	93.5	0	6.4			8.0			1.6		
				Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

#### Action and Limit Levels for Marine Water Quality on 29 April 2022 (Mid-Flood Tide)

<b>Parameter</b>	Depth	Action Level	Limit Level				
<u>(unit)</u>	_	Action Level					
	Stations G1-G4, M1-M5						
DO in mg/L	Depth Average	<u>4.9 mg/L</u>	<u>4.6 mg/L</u>				
(See Note 1 and 4)	Bottom	<u>4.2 mg/L</u>	<u>3.6 mg/L</u>				
	<u>Station M6</u>		1				
	Intake Level	<u>5.0 mg/L</u>	<u>4.7 mg/L</u>				
	Stations G1-G4, M1-M5						
		<u>19.3 NTU</u>	<u>22.2 NTU</u>				
Turbidity in NTU (See Note 2 and 4)	Bottom	or 120% of upstream control station's Turbidity at the same tide of the same day	or 130% of upstream control station's Turbidity at the same tide of the same day				
		<u>C1: 1.2 NTU</u>	<u>C1: 1.3 NTU</u>				
	<u>Station M6</u>						
	Intake Level	<u>19.0 NTU</u>	<u>19.4 NTU</u>				
	Stations G1-G4						
		<u>6.0 mg/L</u>	<u>6.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Surface	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
	Stations M1-M5	<u>C1: 1.6 mg/L</u>	<u>C1: 1.7 mg/L</u>				
		( ) mg/I	7.4 /I				
		<u>6.2 mg/L</u>	<u>7.4 mg/L</u>				
	Courfe	or 120% of upstream control station's SS at the same tide of	or 130% of upstream control station's SS at the same tide of				
SS in mg/L	Surface	the same day	the same day				
(See Note 2 and 4)		<u>C1: 1.6 mg/L</u>	<u>C1: 1.7 mg/L</u>				
	Stations G1-G4, M1-M5		<u></u>				
		<u>6.9 mg/L</u>	<u>7.9 mg/L</u>				
		or 120% of upstream control	or 130% of upstream control				
	Bottom	station's SS at the same tide of	station's SS at the same tide of				
		the same day	the same day				
		<u>C1: 2.7 mg/L</u>	<u>C1: 2.9 mg/L</u>				
	Station M6	I					
	Intake Level	<u>8.3 mg/L</u>	<u>8.6 mg/L</u>				


Notes:


1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.


2. For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.


3. All the figures given in the table are used for reference only and EPD may amend the figures whenever it is considered as necessary.


4. Action and limit values are derived based on baseline water quality monitoring results to show the actual baseline water quality condition.

































































































Date














































Date







































Date



Date

APPENDIX J QUALITY CONTROL REPORTS FOR LABORATORY ANALYSIS





#### **QUALITY ASSURANCE & QUALITY CONTROL**

ALS Hong Kong is staffed with qualified chemists who conduct analytical testing using well documented procedures based on the universally recognised methodologies of USEPA, APHA, ASTM.

All laboratory procedures are regulated by comprehensive QA / QC programmes established to monitor and control every aspect of the operation. A minimum of 10% of all samples analysed by ALS Technichem are part of the Quality Assurance protocol.

The laboratory is HOKLAS accredited (Reg. No. 066) for a large range of chemical and biological tests covering environmental and food analyses.

Our QA/QC procedures are designed to ensure reliable analytical results to our clients.

#### 1. INSTRUMENT CALIBRATION

All equipment and instruments meet the requirements and specifications of the documented test procedures.

#### 1.1 Daily Performance Checks

The performance checks are carried out once in every 24 hour operating period for most capital instruments, such as:

- Liquid Chromatography Mass Spectrometry/Mass Spectrometry
- Gas Chromatography Mass Selective Detector
- Gas Chromatography Flame Ionization Detector
- Gas Chromatography Electron Capture Detector
- Inductively Coupled Plasma Mass Spectrometer
- Inductively Coupled Plasma Atomic Emission Spectrometer
- Flow Injection Mercury Analyzer
- Automatic Discret Analyzer
- Flow Injection Analyzer
- Electronic Balance

Should the instrument fail the daily check repeatedly then the appropriate maintenance is undertaken to rectify the problem prior to sample analysis.

#### 1.2 Calibration

A minimum 5 point calibration covering the working range of the samples to be analysed is run with each group of samples. Laboratory Blanks are run at a frequency of 1 in every 20 samples or 1 between each analytical lot of samples, which ever is the more frequent. A mid-range calibration standard is analysed regularly during the operating period to ensure consistency.

#### 1.3 Calibration Check

A calibration standard is analysed regularly during the operating period to ensure consistency.

#### 2. QUALITY CONTROL (QC) SAMPLES

QC samples comprise those which monitor and control the laboratory performance namely Laboratory Control Sample (LCS), Duplicate Control Sample (DCS), Method Blanks and those which are used for data assessment and the evaluation of matrix effects by using Surrogates, Matrix Spike (MS), Matrix Spike Duplicate (MSD) and Sample Duplicates.

Field contamination is monitored by the analysis of Trip Blanks (VOCs) and Equipment Rinsate Samples.

The organics laboratory processes field samples in QC lots of 20 according to the analysis required. These 20 samples may consist of a number of sample batches independently submitted to the laboratory.

The inorganics laboratory lots samples in groups of 20 to 50 depending on the analyte to be determined. Quality control samples such as Laboratory Blanks and Quality Control Sample, and/or Certified Reference Materials (CRM) are run at a frequency of 1 in 20 per 'lot' of samples. Sample Duplicates and Matrix Spikes are run at a frequency of 1 in 20 or 1 per batch, whichever is more frequent.

# 2.1 Laboratory Control Sample (LCS) & Duplicate Control Sample (DCS) - (Organics only)

(a) Accuracy - the closeness of agreement between an observed value and a reference value.

The observed value is the average of the LCS and the DCS values. The reference value is the spike value. The accuracy is expressed as the % Recovery and is calculated as follows:

% Recovery = (Observed Value/Spiked Value) x 100

(b) Precision - the agreement among a set of replicate results.

Precision is expressed as the Relative Percent Difference (RPD) between the LCS and DCS detected levels, against the average of these levels.

The RPD is calculated as follows:

RPD = [(Results 1 - Result 2) / Average] x 100





### **QUALITY ASSURANCE & QUALITY CONTROL**

The accuracy and precision data are evaluated against laboratory established control limits. (If laboratory control limits have not been established for a particular method, control limits as specified in USEPA SW 846 may be utilised).

QC results falling outside the control limits are automatically flagged.

The acceptance criterion used is that 80 percent of the precision and accuracy values must fall within the control limits. If this criterion is not met, corrective action must be taken. This may include repeat sample analysis.

#### 2.2 Laboratory / Reagent Blank

For the laboratory blank to be acceptable, the concentration in the blank of any analyte of concern should not be higher than  $\frac{1}{2}$  of reporting limit (LOR) for that analyte.

Blank correction may be performed if the blank result is found to be greater than LOR and it is attributed to the analytical method and/or reagents involved.

#### 2.3 Surrogates (Organics Only)

Surrogate results are reported as percent recovery. Since surrogate spike recoveries indicate the presence of sample specific interferences, USEPA documented recovery limits are used as a guidance only.

The surrogate standards are used for semivolatile and volatile analyses. The semivolatile analysis includes SVOC, pesticide and PCB tests. The volatile analysis includes VOC and BTEX.

# 2.4 Matrix Spike (MS) / Matrix Spike Duplicate (MSD)

MS and MSD results are used for data assessment and evaluation of method precision and bias in a given matrix.

#### 2.5 Sample Duplicate

The duplicate results are used for evaluation of laboratory precision in a given matrix.

The RPD values of the duplicates are used as the rejection or acceptance criteria.

Generally, water samples are repeated if the RPD is greater than 20 percent and there is sufficient sample for reanalysis.

The RPD for soils should be within 25 percent, however, this may be dependent upon sample homogeneity.





# **QUALITY ASSURANCE & QUALITY CONTROL**

#### TABLE 1: QC TERMS, DEFINITIONS, PURPOSE FOR MONITORING & FREQUENCY

QC TERM	DEFINITION	TO MONITOR	FREQUENCY
Work Order	A set of samples received from a customer for analysis.	-	-
QC Lot	A set of 20 samples analysed under the same analytical conditions. A QC Lot may consist of samples from a number of work orders.	-	-
Analytical Lot	A group of samples prepared at the same time for a given analyte.	-	-
Control Limits	Upper and lower limits based on statistical analysis of laboratory historical performance data.	Laboratory precision and bias.	-
Laboratory Quality Control Sam	ples		
Method Blank (BLK)	An analyte free matrix to which all reagents are added in the same volumes or proportions as used in standard sample preparation.	Contamination introduced in the laboratory.	1 per QC lot of 20 samples
Sample Duplicate (DUP)	An intra-laboratory split sample randomly selected from the sample batch.	Method precision in a given sample matrix.	1 per QC lot of 20 samples
Matrix Spike <i>(MS)</i>	A split sample spiked with the target analytes prior to sample preparation and analysis.	Method bias in a given sample matrix.	1 per QC lot of 20 samples
Matrix Spike Duplicate (MSD)	An split sample spiked as per the MS.	Ditto	ditto
Laboratory Control Sample (LCS)	A known, interference free matrix spiked with target analytes.	Laboratory preparation technique.	1 per QC lot of 20 samples
Duplicate Control Sample (DCS)	As per the SCS.	Preparation technique reproducibility (precision).	Ditto
Certified Reference Material (CRM)	A certified reference material containing target analytes with known concentrations and associated uncertainities and	Monitoring overall performance of each step during analysis, including sample preparation. For Inorganic analysis.	1 per QC Lot, per analytical method.
Surrogate Spike (organic testing only)	Compounds similar in composition and behaviour to the target analytes but not commonly found in samples.	Matrix interference on a per sample basis.	Surrogates are added to all samples for selected organic analyses.
Filed Quality Control Samples	·	·	·
Equipment Rinsate	A sample of reagent water used by client in field to rinse the sampling equipment between the decontamination and sampling steps	Equipment decontamination.	as directed by client.
Trip Blank (usually VOC testing)	A sample of analyte free media is taken from the laboratory to the sampling site and returned to the laboratory unopened.	Contamination from shipping and field handling. Most applicable to volatile analysis.	as directed by client.





# **QUALITY ASSURANCE & QUALITY CONTROL**

#### TABLE 2: LABORATORY QUALITY CONTROL SCHEDULES

#### **ORGANICS** –

QUALITY CONTROL ITEM	QCS2	QCS3	QCS4
Laboratory Blank	$\checkmark$	$\checkmark$	$\checkmark$
Batch Duplicate	$\checkmark$	$\checkmark$	$\checkmark$
Matrix Spike (MS)	•	$\checkmark$	$\checkmark$
Single Control Sample (SCS)	$\checkmark$	$\checkmark$	$\checkmark$
Duplicate Control Sample (DCS)	•	٠	$\checkmark$
Surrogate (organics only)	$\checkmark$	$\checkmark$	$\checkmark$
Matrix Spike Duplicate (MSD)	•	•	

#### **INORGANICS** -

QUALITY CONTROL ITEM	QCS2	QCS3	QCS4
Laboratory Blank	$\checkmark$	$\checkmark$	$\checkmark$
Batch Duplicate	$\checkmark$	$\checkmark$	$\checkmark$
Matrix Spike (MS)	$\checkmark$	$\checkmark$	$\checkmark$
Single Control Sample (SCS)	$\checkmark$	$\checkmark$	$\checkmark$
Duplicate Control Sample (DCS)	•	•	$\checkmark$
Matrix Spike Duplicate (MSD)	•	•	$\checkmark$

 $\sqrt{}$  Analysis performed in the schedule.

• Analysis not performed in the schedule.

APPENDIX K SUMMARY OF EXCEEDANCE

# **Appendix K – Summary of Exceedance**

#### **Reporting Period: April 2022**

#### (A) Exceedance Report for Air Quality

No limit level exceedance for air quality monitoring of 24-hr TSP was recorded in the reporting month. No action level exceedance for air quality monitoring of 24-hr TSP was recorded in the reporting month. No exceedance for air quality monitoring of 1-hr TSP was recorded in the reporting month.

#### (B) Exceedance Report for Construction Noise

#### Action Level for Construction Noise

Eight (8) action level exceedances were recorded due to the documented complaints received in this reporting month.

#### Limit Level for Construction Noise

No limit level exceedance for daytime construction noise monitoring was recorded in the reporting month.

No exceedance for evening-time construction noise monitoring was recorded in the reporting month.

No exceedance for nighttime construction noise monitoring was recorded in the reporting month.

#### Exceedance recorded during daytime

(NIL in the reporting month)

#### Exceedance recorded during night-time

(NIL in the reporting month)

#### (C) Exceedance Report for Water Quality

Seventeen (17) Action Level and fifty-one (51) Limit Level exceedances were recorded in Monitoring Stations (M) during marine water quality monitoring.

No action and limit level exceedance was recorded for post-reclamation marine water quality monitoring.

Refer to the attached notifications and investigation report for details. Since October 2019, groundwater monitoring had been suspended.

#### (D) Exceedance Report for Ecology (NIL in the reporting month)

- (E) Exceedance Report for Cultural Heritage (NIL in the reporting month)
- (F) Exceedance Report for Landfill Gas (NIL in the reporting month)

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 01 April 2022

# Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	bottom	2.3	G2	13:51	6.9	7.9	2.7	2.9	2.9
Mid-Ebb	C2	bottom	2.3	G4	14:32	6.9	7.9	2.7	2.9	2.9
Mid-Ebb	C2	bottom	2.3	M1	13:59	6.9	7.9	2.7	2.9	<u>3.1</u>
Mid-Flood	C1	bottom	1.8	G1	9:06	6.9	7.9	2.2	2.3	2.3
Mid-Flood	C1	bottom	1.8	M2	8:42	6.9	7.9	2.2	2.3	<u>2.9</u>
Mid-Flood	C1	bottom	1.8	M3	9:24	6.9	7.9	2.2	2.3	<u>2.8</u>
Mid-Flood	C1	bottom	1.8	M5	9:44	6.9	7.9	2.2	2.3	<u>2.5</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

01 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-flood	C1	1.4	M1	8:58	1.7	1.8	<u>2.0</u>
Bottom	19.3	22.2	Mid-flood	C1	1.4	M2	8:42	1.7	1.8	1.8

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 04 April 2022

# Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	3.8	G4	15:06	6.0	6.9	4.5	4.9	4.6
Mid-Ebb	C2	surface	3.8	M3	15:02	6.2	7.4	4.5	4.9	<u>5.3</u>
Mid-Ebb	C2	surface	3.8	M5	15:15	6.2	7.4	4.5	4.9	<u>5.6</u>
Mid-Ebb	C2	bottom	5.1	M4	14:35	6.9	7.9	6.1	6.6	6.5
Mid-Flood	C1	surface	3.5	G1	10:42	6.0	6.9	4.2	4.6	<u>5.8</u>
Mid-Flood	C1	surface	3.5	M2	10:26	6.2	7.4	4.2	4.6	<u>5.1</u>
Mid-Flood	C1	bottom	4.4	M3	10:52	6.9	7.9	5.3	5.7	<u>6.6</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 04 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	1.4	G4	15:06	1.7	1.8	1.8
Bottom	19.3	22.2	Mid-Ebb	C2	1.4	M1	14:48	1.7	1.8	1.8
Bottom	19.3	22.2	Mid-Ebb	C2	1.4	M2	14:40	1.7	1.8	<u>1.9</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

### **Date of Water Quality Monitoring:**

#### <u>06 April 2022</u>

## Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	2.8	G4	14:21	6.0	6.9	3.4	3.6	<u>3.7</u>
Mid-Ebb	C2	bottom	2.3	G2	13:42	6.9	7.9	2.8	3.0	2.9
Mid-Flood	C1	surface	2.3	M1	9:53	6.2	7.4	2.7	2.9	<u>3.4</u>
Mid-Flood	C1	surface	2.3	M2	9:38	6.2	7.4	2.7	2.9	<u>3.6</u>
Mid-Flood	C1	bottom	2.7	G2	9:45	6.9	7.9	3.2	3.4	<u>4.1</u>
Mid-Flood	C1	bottom	2.7	G4	10:24	6.9	7.9	3.2	3.4	<u>4.5</u>
Mid-Flood	C1	bottom	2.7	M1	9:53	6.9	7.9	3.2	3.4	<u>5.2</u>
Mid-Flood	C1	bottom	2.7	M3	10:17	6.9	7.9	3.2	3.4	3.4
Mid-Flood	C1	bottom	2.7	M4	9:31	6.9	7.9	3.2	3.4	<u>4.2</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### <u>06 April 2022</u>

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	G1	13:58	1.3	1.4	1.4
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	G2	13:42	1.3	1.4	<u>1.5</u>
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	G4	14:21	1.3	1.4	<u>1.5</u>
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	M1	13:50	1.3	1.4	1.4
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	M2	13:33	1.3	1.4	<u>1.7</u>
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	M4	13:26	1.3	1.4	1.4
Bottom	19.3	22.2	Mid-Ebb	C2	1.1	M5	14:34	1.3	1.4	<u>1.5</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# **Date of Water Quality Monitoring:**

#### 08 April 2022

# Part A – Exceedance Summary Tables

### Table I: Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Flood	C1	surface	1.2	G1	10:38	6.0	6.9	1.4	1.5	<u>1.7</u>
Mid-Flood	C1	surface	1.2	G2	10:24	6.0	6.9	1.4	1.5	<u>3.0</u>
Mid-Flood	C1	surface	1.2	G3	10:46	6.0	6.9	1.4	1.5	<u>2.5</u>
Mid-Flood	C1	surface	1.2	G4	11:02	6.0	6.9	1.4	1.5	<u>3.1</u>
Mid-Flood	C1	surface	1.2	M1	10:31	6.2	7.4	1.4	1.5	<u>3.4</u>
Mid-Flood	C1	surface	1.2	M2	10:17	6.2	7.4	1.4	1.5	<u>1.6</u>
Mid-Flood	C1	surface	1.2	M3	10:54	6.2	7.4	1.4	1.5	<u>1.9</u>
Mid-Flood	C1	surface	1.2	M4	10:09	6.2	7.4	1.4	1.5	<u>2.7</u>
Mid-Flood	C1	surface	1.2	M5	11:14	6.2	7.4	1.4	1.5	<u>1.6</u>
Mid-Flood	C1	bottom	1.8	G1	10:38	6.9	7.9	2.2	2.3	<u>2.6</u>
Mid-Flood	C1	bottom	1.8	G3	10:46	6.9	7.9	2.2	2.3	<u>3.2</u>
Mid-Flood	C1	bottom	1.8	G4	11:02	6.9	7.9	2.2	2.3	<u>2.4</u>
Mid-Flood	C1	bottom	1.8	M1	10:31	6.9	7.9	2.2	2.3	<u>2.4</u>
Mid-Flood	C1	bottom	1.8	M2	10:17	6.9	7.9	2.2	2.3	<u>3.1</u>
Mid-Flood	C1	bottom	1.8	M3	10:54	6.9	7.9	2.2	2.3	<u>2.9</u>
Mid-Flood	C1	bottom	1.8	M5	11:14	6.9	7.9	2.2	2.3	<u>2.5</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 08 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-flood	C1	1.3	G2	10:24	1.5	1.6	<u>1.7</u>
Bottom	19.3	22.2	Mid-flood	C1	1.3	M2	10:17	1.5	1.6	<u>1.7</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### **<u>11 April 2022</u>**

# Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Flood	C1	surface	2.3	G2	16:12	6.0	6.9	2.7	2.9	2.9
Mid-Flood	C1	surface	2.3	G3	16:39	6.0	6.9	2.7	2.9	<u>3.2</u>
Mid-Flood	C1	surface	2.3	G4	16:57	6.0	6.9	2.7	2.9	2.8

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

# Date of Water Quality Monitoring:

11 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-flood	C1	2.2	G1	16:29	2.6	2.9	<u>3.0</u>
Bottom	19.3	22.2	Mid-flood	C1	2.2	G2	16:12	2.6	2.9	2.7
Bottom	19.3	22.2	Mid-flood	C1	2.2	G3	16:39	2.6	2.9	2.9
Bottom	19.3	22.2	Mid-flood	C1	2.2	M3	16:49	2.6	2.9	2.8

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 13 April 2022

# Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	2.7	G2	13:24	6.0	6.9	3.2	3.5	3.4
Mid-Ebb	C2	surface	2.7	G3	13:50	6.0	6.9	3.2	3.5	3.3
Mid-Ebb	C2	surface	2.7	G4	14:04	6.0	6.9	3.2	3.5	3.4
Mid-Flood	C1	surface	2.3	G2	8:10	6.0	6.9	2.8	3.0	<u>3.3</u>
Mid-Flood	C1	surface	2.3	M1	8:20	6.2	7.4	2.8	3.0	<u>3.2</u>
Mid-Flood	C1	surface	2.3	M3	8:51	6.2	7.4	2.8	3.0	<u>3.6</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

13 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	0.9	G1	13:43	1.1	1.2	<u>2.0</u>
Bottom	19.3	22.2	Mid-Ebb	C2	0.9	G2	13:24	1.1	1.2	<u>1.6</u>
Bottom	19.3	22.2	Mid-Ebb	C2	0.9	G4	14:04	1.1	1.2	<u>2.8</u>
Bottom	19.3	22.2	Mid-Ebb	C2	0.9	M3	13:58	1.1	1.2	1.2
Bottom	19.3	22.2	Mid-Ebb	C2	0.9	M5	14:35	1.1	1.2	<u>2.9</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	G1	8:32	1.3	1.4	<u>1.9</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	G2	8:10	1.3	1.4	<u>1.6</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	G4	9:02	1.3	1.4	<u>2.5</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	M5	9:18	1.3	1.4	<u>2.8</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### **19 April 2022**

# Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	surface	2.7	M2	13:28	6.2	7.4	3.2	3.5	<u>4.2</u>
Mid-Flood	C1	bottom	2.8	G1	9:47	6.9	7.9	3.4	3.6	<u>3.7</u>
Mid-Flood	C1	bottom	2.8	M2	9:25	6.9	7.9	3.4	3.6	<u>4.3</u>
Mid-Flood	C1	bottom	2.8	M3	10:01	6.9	7.9	3.4	3.6	3.6

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### **21 April 2022**

## Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Flood	C1	surface	1.3	G1	12:10	6.0	6.9	1.6	1.7	<u>2.7</u>
Mid-Flood	C1	surface	1.3	G3	12:17	6.0	6.9	1.6	1.7	<u>2.2</u>
Mid-Flood	C1	surface	1.3	G4	12:26	6.0	6.9	1.6	1.7	<u>3.6</u>
Mid-Flood	C1	surface	1.3	M1	12:04	6.2	7.4	1.6	1.7	<u>2.9</u>
Mid-Flood	C1	surface	1.3	M2	11:54	6.2	7.4	1.6	1.7	<u>1.8</u>
Mid-Flood	C1	surface	1.3	M3	12:21	6.2	7.4	1.6	1.7	1.7
Mid-Flood	C1	surface	1.3	M5	12:34	6.2	7.4	1.6	1.7	<u>3.0</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

21 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-flood	C1	1.0	G1	12:10	1.2	1.3	<u>1.5</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	G2	11:59	1.2	1.3	<u>1.4</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	G3	12:17	1.2	1.3	<u>1.9</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	M2	11:54	1.2	1.3	<u>2.0</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	M4	11:46	1.2	1.3	<u>1.8</u>
Bottom	19.3	22.2	Mid-flood	C1	1.0	M5	12:34	1.2	1.3	<u>2.2</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 23 April 2022

## Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Flood	C1	bottom	1.8	G2	13:20	6.9	7.9	2.2	2.3	<u>2.9</u>
Mid-Flood	C1	bottom	1.8	M2	13:18	6.9	7.9	2.2	2.3	2.3
Mid-Flood	C1	bottom	1.8	M3	13:29	6.9	7.9	2.2	2.3	2.3
Mid-Flood	C1	bottom	1.8	M4	13:14	6.9	7.9	2.2	2.3	2.3
Mid-Flood	C1	bottom	1.8	M5	13:38	6.9	7.9	2.2	2.3	2.3

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 23 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-flood	C1	1.5	M2	13:18	1.8	1.9	<u>2.0</u>
Bottom	19.3	22.2	Mid-flood	C1	1.5	M5	13:38	1.8	1.9	<u>2.0</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 25 April 2022

## Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	bottom	2.4	M1	9:41	6.9	7.9	2.8	3.1	2.9
Mid-Flood	C1	surface	1.3	G2	7:17	6.0	6.9	1.6	1.7	<u>3.2</u>
Mid-Flood	C1	surface	1.3	G3	7:39	6.0	6.9	1.6	1.7	<u>3.8</u>
Mid-Flood	C1	surface	1.3	G4	7:51	6.0	6.9	1.6	1.7	<u>2.6</u>
Mid-Flood	C1	surface	1.3	M1	7:21	6.2	7.4	1.6	1.7	<u>2.3</u>
Mid-Flood	C1	surface	1.3	M2	7:11	6.2	7.4	1.6	1.7	<u>2.8</u>
Mid-Flood	C1	surface	1.3	M4	7:06	6.2	7.4	1.6	1.7	<u>2.8</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 27 April 2022

# Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	bottom	2.4	G3	13:30	6.9	7.9	2.8	3.1	<u>3.3</u>
Mid-Flood	C1	surface	1.2	G1	8:34	6.0	6.9	1.4	1.6	<u>2.2</u>
Mid-Flood	C1	surface	1.2	G2	8:15	6.0	6.9	1.4	1.6	<u>2.8</u>
Mid-Flood	C1	surface	1.2	G3	8:38	6.0	6.9	1.4	1.6	<u>3.0</u>
Mid-Flood	C1	surface	1.2	G4	8:47	6.0	6.9	1.4	1.6	1.6
Mid-Flood	C1	surface	1.2	M1	8:28	6.2	7.4	1.4	1.6	1.6
Mid-Flood	C1	surface	1.2	M2	8:09	6.2	7.4	1.4	1.6	<u>2.6</u>
Mid-Flood	C1	surface	1.2	M3	8:42	6.2	7.4	1.4	1.6	<u>1.7</u>
Mid-Flood	C1	surface	1.2	M4	8:03	6.2	7.4	1.4	1.6	<u>1.8</u>
Mid-Flood	C1	surface	1.2	M5	8:59	6.2	7.4	1.4	1.6	<u>3.1</u>
Mid-Flood	C1	bottom	2.4	M1	8:28	6.9	7.9	2.9	3.1	<u>3.5</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

27 April 2022

Part A – Exceedance Summary Tables

 Table II:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Depth	Baseline Action Level (NTU)	Baseline Limit Level (NTU)	Tide	Control Station(s)	Measured Value at Control Station (NTU)	Station(s)	Time (hrs)	120% of Control Station Action Level (NTU)	130% of Control Station Limit Level (NTU)	Measured Value (NTU)
Bottom	19.3	22.2	Mid-Ebb	C2	1.2	M1	13:20	1.4	1.5	1.5
Bottom	19.3	22.2	Mid-Ebb	C2	1.2	M5	13:51	1.4	1.5	<u>1.7</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

- Notification of Exceedance

# Date of Water Quality Monitoring:

#### 29 April 2022

## Part A – Exceedance Summary Tables

 Table I:
 Parameter(s) – Dissolved Oxygen (DO) / Turbidity (TURB) / Suspended Solids (SS)

Tide	Control Station(s)	Depth	Measured Value at Control Station (mg/L)	Station(s)	Time (hrs)	Baseline Action Level (mg/L)	Baseline Limit Level (mg/L)	120% of Control Station Action Level (mg/L)	130% of Control Station Limit Level (mg/L)	Measured Value (mg/L)
Mid-Ebb	C2	bottom	2.4	G2	8:52	6.9	7.9	2.9	3.1	3.0
Mid-Flood	C1	surface	1.3	G1	14:26	6.0	6.9	1.6	1.7	<u>1.8</u>
Mid-Flood	C1	surface	1.3	G2	14:06	6.0	6.9	1.6	1.7	<u>2.8</u>
Mid-Flood	C1	surface	1.3	G4	14:45	6.0	6.9	1.6	1.7	<u>1.8</u>
Mid-Flood	C1	surface	1.3	M3	14:39	6.2	7.4	1.6	1.7	<u>3.0</u>
Mid-Flood	C1	surface	1.3	M5	15:16	6.2	7.4	1.6	1.7	<u>2.7</u>

Note: **Bold** means Action Level exceedance of Control (**Regular**) & Baseline (*Italic* )

# - Investigation Report of Environmental Quality Limit Exceedances

#### Part A\_Details of Investigation

For the reporting month, exceedances for suspended solids and turbidity have been recorded continuously at various monitoring stations. During the site inspection, the water outside the site boundary seemed to be clear and clean (Photos 1 to 3).

During regular water quality monitoring, the sea appears to be clear in general (Photo 4 to 6). No obvious muddy water was observed during the monitoring.

Sediment tanks were free from silt and sediments and the drainage system remained well-maintained. No sand plumes were observed during the site inspection.

No direct evidence that the recent exceedances were due to the ongoing reclamation activities of the Project. Therefore, no additional marine water quality monitoring is required.

- Investigation Report of Environmental Quality Limit Exceedances

Part B\_Photo Record



Contract No. CE 59/2015 (EP)

Environmental Team for Tseung Kwan O – Lam Tin Tunnel Design and Construction

- Investigation Report of Environmental Quality Limit Exceedances



#### Part C – Recommendations

Since it is already rainy season, the Contractors are reminded to carry out measures such as clearing the drainage and ensuring proper embankment had been placed around the site, to prevent accidental discharge of muddy water. Dive inspection shall be conducted regularly to ensure the condition of the silt curtain. Good site practices such as the provision of perimeter cut-off drain to direct off-site water, regular removal of silt and sediment from sediment tanks, and covering open stockpiles shall be conducted as far as possible. In addition, the drainage system shall be check and maintain after heavy downpours to ensure their capacity on handling future potential discharge from the site.

Reviewed by:

(Environmental Team Leader:(Dr. HF Chan)

Date: 10<sup>th</sup> May 2022

APPENDIX L SITE AUDIT SUMMARY

**Appendix L - Site Audit Summary** 

#### Contract No. — NE2015/01

Tseung Kwan O - Lam Tin Tunnel — Main Tunnel and Associated Works

Items	Date	Status*	Follow up Action	
Water Quality				
Ecology				
Noise				
The Contractor is remided to replace damaged acoustic sheet.	6-Apr-22	~	7-Apr-22: The damaged acoustic sheet was replaced.	
Landscape and Visual				
Air Quality				
The opened PFA shall be removed or covered with tarpaulin fabric.	13-Apr-22	~	13-Apr-22: The Contractor has removed the PFA immediately.	
Waste/Chemical Management				
The Contractor is remided to provide drip tray for chemical.	6-Apr-22	~	7-Apr-22: The chemical was removed	
The Contractor is reminded to remove accumulated waste at a timely manner.	20-Apr-22	~	21-Apr-22: The waste was removed.	
The Contractor is reminded to remove the chemical/provide drip tray to the chemical.	27-Apr-22	~	28-Apr-22: Drip tray was provided.	
Impact on Cultural Heritage				
Permit/Licenses				

 $\checkmark$  Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

# Follow up action will be reported in next reporting month

\* Non-compliance of mitigation measure

Appendix L - Site Audit Summary

#### Contract No. — NE2015/02

Tseung Kwan O - Lam Tin Tunnel — Road P2 and Associated Works

Items	Date	Status*	Follow up Action		
Water Quality	Water Quality				
Ecology					
Noise					
Landscape and Visual					
Air Quality					
Opened PFA materials shall be covered.	14-Apr-22	√	15-Apr-22: The PFA was removed.		
Waste/Chemical Management	•	•			
The Contractor is reminded to remove chemical/provide drip tray to chemical.	14-Apr-22	~	15-Apr-22: The chemical was removed.		
Impact on Cultural Heritage					
Permit/Licenses					

 $\checkmark$  Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

# Follow up action will be reported in next reporting month

 $\boldsymbol{\ast}$  Non-compliance of mitigation measure

Appendix L - Site Audit Summary

#### Contract No. — NE2017/02

Tseung Kwan O - Lam Tin Tunnel — Road P2/D4 and Associated Works

Items	Date	Status*	Follow up Action		
Water Quality	Water Quality				
Ecology					
Noise					
Landscape and Visual	Landscape and Visual				
Air Quality					
The Contractor is reminded to sprinkle water while unloading the materials.	21-Apr-22	~	21-Apr-22: The Contractor immediately request the worker the sprinkle water to suppress dust emission to the surroundings.		
Waste/Chemical Management					
Impact on Cultural Heritage					
Permit/Licenses					

✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

# Follow up action will be reported in next reporting month

\* Non-compliance of mitigation measure

Appendix L - Site Audit Summary

#### Contract No. — NE2017/06

Tseung Kwan O - Lam Tin Tunnel — Traffic Control and Surveillance System (TCSS) and Associated Works

Items	Date	Status*	Follow up Action		
Water Quality					
Ecology	Ecology				
Noise	Noise				
Landscape and Visual					
Air Quality	Air Quality				
Waste/Chemical Management					
Impact on Cultural Heritage					
Permit/Licenses					

 $\checkmark$  Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

# Follow up action will be reported in next reporting month

\* Non-compliance of mitigation measure

Appendix L - Site Audit Summary

#### Contract No. — NE2017/01

Tseung Kwan O - Lam Tin Tunnel — Tseung Kwan O Interchange and Associated Works

Items	Date	Status*	Follow up Action		
Water Quality					
Ecology	Ecology				
Noise	Noise				
Landscape and Visual					
Air Quality					
Waste/Chemical Management					
Impact on Cultural Heritage					
Permit/Licenses					

 $\checkmark$  Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

# Follow up action will be reported in next reporting month

\* Non-compliance of mitigation measure

Appendix L - Site Audit Summary

#### Contract No. - NE2017/07

Tseung Kwan O - Lam Tin Tunnel — Cross Bay Link Main Bridge and Associated Works

Items	Date	Status*	Follow up Action	
Water Quality				
The Contractor is reminded to avoid washing/cleaning near the edge of bridge as potential accidental discharge may occur.	6-Apr-22	V	7-Apr-22: The Contractor has constructed embankment around the edge of bridge and request all washing/cleaning activities to conduct away from the edge with the use of bags made with trapaulin to prevent accidental discharge.	
Ecology				
Noise				
Landscape and Visual				
Air Quality				
Waste/Chemical Management				
Impact on Cultural Heritage				
Permit/Licenses				

✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

# Follow up action will be reported in next reporting month

\* Non-compliance of mitigation measure

APPENDIX M EVENT AND ACTION PLANS

#### **Event and Action Plan for Air Quality (Dust)**

	ACTION						
EVENT	ET	IEC	ER	CONTRACTOR			
Action level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>			
Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>			

	ACTION					
EVENT	ET	IEC	ER	CONTRACTOR		
	8. If exceedance stops, cease additional monitoring.					
Limit level being exceeded by one sampling	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Contractor ,IEC, ER, and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>		
Limit level being exceeded by two or more consecutive sampling	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> </ol>		

		ACTION					
EVENT		ET	IEC		ER	CONTRACTOR	
	5.	Carry out analysis of Contractor's	3. Supervise the implementation of	4.	Ensure remedial measures	4. Resubmit proposals if problem still	
		working procedures to determine	remedial measures.		properly implemented;	not under control;	
		possible mitigation to be		5.	If exceedance continues, consider	5. Stop the relevant portion of works	
		implemented;			what portion of the work is	as determined by the ER until the	
	6.	Arrange meeting with IEC and			responsible and instruct the	exceedance is abated.	
		ER to discuss the remedial actions			Contractor to stop that portion of		
		to be taken;			work until the exceedance is		
	7.	Assess effectiveness of			abated.		
		Contractor's remedial actions and					
		keep IEC, EPD and ER informed					
		of the results;					
	8.	If exceedance stops, cease					
		additional monitoring.					

#### Event and Action Plan for Construction Noise

EVENT		ACT	TION	
	ЕТ	IEC	ER	CONTRACTOR
Action	1. Notify IEC and Contractor;	1. Review the analysed results	1. Confirm receipt of notification of	1. Submit noise mitigation proposals to
Level	2. Carry out investigation;	submitted by the ET;	failure in writing;	IEC;
	3. Report the results of investigation to	2. Review the proposed remedial	2. Notify Contractor;	2. Implement noise mitigation proposals.
	the IEC, ER and Contractor;	measures by the Contractor and	3. Require Contractor to propose	
	4. Discuss with the Contractor and	advise the ER accordingly;	remedial measures for the analysed	
	formulate remedial measures;	3. Supervise the implementation of	noise problem;	
	5. Increase monitoring frequency to	remedial measures.	4. Ensure remedial measures are	
	check mitigation effectiveness.		properly implemented.	
Limit	1. Identify source;	1. Discuss amongst ER, ET, and	1. Confirm receipt of notification of	1. Take immediate action to avoid
Level	2. Inform IEC, ER, EPD and	Contractor on the potential remedial	failure in writing;	further exceedance;
	Contractor;	actions;	2. Notify Contractor;	2. Submit proposals for remedial
	3. Repeat measurements to confirm	2. Review Contractors remedial actions	3. Require Contractor to propose	actions to IEC within 3 working
	findings;	whenever necessary to assure their	remedial measures for the analysed	days of notification;
	4. Increase monitoring frequency;	effectiveness and advise the ER	noise problem;	3. Implement the agreed proposals;
	5. Carry out analysis of Contractor's	accordingly;	4. Ensure remedial measures properly	4. Resubmit proposals if problem still
	working procedures to determine	3. Supervise the implementation of	implemented;	not under control;
	possible mitigation to be	remedial measures.	5. If exceedance continues, consider	5. Stop the relevant portion of works as
	implemented;		what portion of the work is	determined by the ER until the
	6. Inform IEC, ER and EPD the causes		responsible and instruct the	exceedance is abated.
	and actions taken for the		Contractor to stop that portion of	
	exceedances;		work until the exceedance is abated.	

EVENT	ACTION			
	ЕТ	IEC	ER	CONTRACTOR
	7. Assess effectiveness of Contractor's			
	remedial actions and keep IEC, EPD			
	and ER informed of the results;			
	8. If exceedance stops, cease additional			
	monitoring.			

### Event and Action Plan for Marine Water Quality

		Ac	tion	
Event	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day at water sensitive receiver(s)	<ul> <li>Identify the source(s) of impact by comparing the results with those collected at the control stations as appropriate;</li> <li>If exceedance is found to be caused by the reclamation activities, repeat <i>in-situ</i> measurement to confirm findings;</li> <li>Inform IEC and contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>If exceedance occurs at WSD salt water intake, inform WSD;</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Repeat measurement on next day of</li> </ul>	<ul> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposal on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation proposal.</li> </ul>	<ul> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Amend working methods if appropriate;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and ER;</li> <li>Implement the agree mitigation measures.</li> </ul>
	exceedance.			
Action level being	• Identify the source(s) of impact by	• Discuss with ET and Contractor on	• Discuss with IEC on the proposed	• Inform the Engineer and confirm
exceeded by two or	comparing the results with those collected at the control stations as	the mitigation measures;	<ul><li>mitigation measures;</li><li>Make agreement on the mitigation</li></ul>	notification of the non-compliance in writing;
more consecutive	appropriate;		proposal;	• Rectify unacceptable practice;

		Act	tion	
Event	ET	IEC	ER	CONTRACTOR
sampling days at	• If exceedance is found to be caused	Review proposal on mitigation	• Assess the effectiveness of the	• Check all plant and equipment and
water sensitive	by the reclamation activities, repeat	measures submitted by Contractor	implemented mitigation measures.	consider changes of working
receiver(s)	in-situ measurement to confirm	and advise the ER accordingly;		methods;
	findings;	• Assess the effectiveness of the		• Discuss with ET, IEC and ER and
	• Inform IEC and contractor;	implemented mitigation measures.		propose mitigation measures to IEC
	• Check monitoring data, all plant,			and ER within 3 working days;
	equipment and Contractor's working			• Implement the agreed mitigation
	methods;			measures.
	• Discuss mitigation measures with			
	IEC and Contractor;			
	• Ensure mitigation measures are			
	implemented;			
	• Prepare to increase the monitoring			
	frequency to daily;			
	• If exceedance occurs at WSD salt			
	water intake, inform WSD;			
	• Repeat measurement on next day of			
	exceedance.			
Limit level being	• Identify the source(s) of impact by	• Discuss with ET and Contractor on	• Discuss with IEC, ET and	• Inform the ER and confirm
exceeded by one	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in
sampling day at	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;
water sensitive	appropriate;	measures submitted by Contractor	Request Contractor to critically	• Rectify unacceptable practice;
receiver(s)		and advise the ER accordingly;	review the working methods;	

		Act	tion	
Event	ET	IEC	ER	CONTRACTOR
	• If exceedance is found to be caused	• Assess the effectiveness of the	• Make agreement on the mitigation	• Check all plant and equipment and
	by the reclamation activities,	implemented mitigation measures.	measures to be implemented;	consider changes of working
	repeat in-situ measurement to		• Assess the effectiveness of the	methods;
	confirm findings;		implemented mitigation measures.	• Discuss with ET, IEC and ER and
	• Inform IEC, contractor, AFCD and			submit proposal of mitigation
	EPD			measures to IEC and ER within 3
	• Check monitoring data, all plant,			working days of notification;
	equipment and Contractor's working			• Implement the agreed mitigation
	methods;			measures.
	• Discuss mitigation measures with			
	IEC, ER and Contractor;			
	• Ensure mitigation measures are			
	implemented;			
	• Increase the monitoring frequency			
	to daily until no exceedance of Limit			
	level;			
	• If exceedance occurs at WSD salt			
	water intake, inform WSD.			
Limit level being	• Identify the source(s) of impact by	• Discuss with ET and Contractor on	• Discuss with IC(E), ET and	• Inform the ER and confirm
exceeded by two	comparing the results with those	the mitigation measures;	Contractor on the proposed	notification of the non-compliance in
or more	collected at the control stations as	Review proposal on mitigation	mitigation measures;	writing;
consecutive	appropriate;	measures submitted by Contractor	• Request Contractor to critically	• Rectify unacceptable practice;
sampling days at		and advise the ER accordingly;	review the working methods;	

		Ac	tion	
Event	ET	IEC	ER	CONTRACTOR
water sensitive	• If exceedance is found to be caused	Assess the effectiveness of the	• Make agreement on the mitigation	• Check all plant and equipment and
receiver(s)	by the reclamation activities, repeat	implemented mitigation measures.	measures to be implemented;	consider changes of working
	in-situ measurement to confirm		• Assess the effectiveness of the	methods;
	findings;		implemented mitigation measures;	• Discuss with ET, IC(E) and ER and
	• Inform IC(E), AFCD, contractor		• Consider and instruct, if necessary,	submit proposal of mitigation
	and EPD;		the Contractor to slow down or to	measures to IC(E) and ER within 3
	• Check monitoring data, all plant,		stop all or part of the marine work	working days of notification;
	equipment and Contractor's working		until no exceedance of Limit level.	• Implement the agreed mitigation
	methods;			measures;
	• Discuss mitigation measures with			• As directed by the Engineer, to
	IC(E), ER and Contractor;			slow down or to stop all or part of
	• Ensure mitigation measures are			the construction activities.
	implemented;			
	• Increase the monitoring frequency			
	to daily until no exceedance of Limit			
	level for two consecutive days;			
	• If exceedance occurs at WSD salt			
	water intake, inform WSD.			

#### Limit Levels and Action Plan for Landfill Gas

Parameter	Limit Level	Action
Oxygen	<19%	• Ventilate to restore oxygen to >19%
	<18%	Stop works
		• Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e.	Prohibit hot works
	> 0.5% by	• Ventilate to restore methane to <10% LEL
	volume)	
	>20% LEL (i.e.	Stop works
	>1% by	• Evacuate personnel / prohibit entry
	volume)	• Increase ventilation to restore methane to <10%
		LEL
Carbon	>0.5%	• Ventilate to restore carbon dioxide to < 0.5%
Dioxide	>1.5%	Stop works
		• Evacuate personnel / prohibit entry
		• Increase ventilation to restore carbon dioxide to <
		0.5%

Event	Action			
	ET Leader	IEC	ER	Contractor
Action	1. Check monitoring data;	1.Discuss monitoring with the ET	1. Discuss with the IEC additional	1. Inform the ER and confirm
Level		and the Contractor;	monitoring	notification of the non-compliance
Exceedance	2. Inform the IEC, ER and		requirements and any other	in writing;
	Contractor of the findings;	2. Review proposals for additional	measures proposed by the ET;	
		Monitoring and any other		2. Discuss with the ET and the IEC
	3. Increase the monitoring to at	measures submitted by the	2. Make agreement on the	and propose measures to the IEC
	least once a month to confirm	Contractor and advise the ER	measures to be implemented.	and the ER;
	findings;	accordingly.		
				3. Implement the agreed measures.
	4. Propose mitigation			
	measures for consideration			
Limit Level	Undertake Steps 1-4 as in the	1.Discuss monitoring with the ET	1. Discuss with the IEC additional	1. Inform the ER and confirm
Exceedance	Action Level Exceedance. If	and the Contractor;	monitoring	notification of the non-compliance
	further exceedance of Limit Level,		requirements and any other	in writing;
	suspend construction works until	2. Review proposals for additional	measures proposed by the ET;	
	an effective solution is identified.	Monitoring and any other		2. Discuss with the ET and the IEC
		measures submitted by the	2. Make agreement on the	and propose measures to the IEC
		Contractor and advise the ER	measures to be implemented.	and the ER;
		accordingly.	-	
				3. Implement the agreed measures.

## **Event and Action Plan for Coral Post-Translocation Monitoring**

### Mitigation Measures for Vibration Monitoring

Level	Contingency Action			
Alert Level	• The Engineer shall be informed immediately.			
	• The Contractor shall submit an investigation report to describe works being undertaken. To review the instrument responses and to study the cause of undue response.			
	• The Contractor shall review and increase the instrumentation monitoring and reporting frequency, if applicable.			
	• The Contractor shall submit a detailed plan of action describing the measures to be taken should the concerned instrument reach the action level to the Engineer for approval.			
Alarm Level	The Engineer shall be informed immediately.			
	• The active construction works may require to be suspended subject to the Engineer's review of monitoring data.			
	• The Contractor shall immediately implement the measures as defined in the detailed plan of action to prevent further ground movement and groundwater drawdown etc.			
	• The Contractor shall prepare a detailed investigation report to study the cause of the exceedance			
	• The Contractor shall propose a contingency plan for the Engineer's approval in the event that alarm value is reached or exceeded			
	• The Contractor shall develop an emergency plan for the Engineer's approval in the event the applied contingency measures cannot control the situation.			
	• The Contractor shall meet the Engineer to discuss the instrument response and review the effectiveness of the implemented measures.			
	• The Contractor shall carry out design review of the works			

Action Level	•	Consideration shall be given to suspend all active construction works and the Engineer shall be informed immediately
	•	The Contractor shall immediately implement the measures defined in the contingency plan
	•	The Contractor shall implement the measures defined in the emergency plan in the event that the applied contingency measures are found inadequate
	•	The Contractor shall provide a complete report to examine the construction method and review the response of the instruments with full history of the monitoring data and construction activities and necessary design update
	•	To resume the suspended activities, the Contractor shall demonstrate to the Engineer's satisfaction that it is safe to do so with approval from the Engineer.

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

# App N1 - IMPLEMENTATION SCHEDULE AND RECOMMANDED MITIGATION MEASURES

#### Table I - Recommended Mitigation Measures stipulated in EM&A Manual for the Project

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	APCO
\$3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	АРСО
\$3.8.7	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.					
\$3.8.7	<ul> <li>Use of frequent watering for particularly dusty construction areas and areas close to ASRs</li> </ul>					
\$3.8.7	<ul> <li>Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.</li> </ul>					APCO and Air Pollution Control (Construction Dust) Regulation
\$3.8.7	<ul> <li>Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.</li> </ul>					
\$3.8.7	<ul> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</li> </ul>					
\$3.8.7	<ul> <li>Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.</li> </ul>				Construction phase	
S3.8.7	<ul> <li>Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.</li> </ul>	To minimize the dust impact	Contractor	Contractor All Construction Work Sites		
\$3.8.7	• Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit.					
\$3.8.7	• Imposition of speed controls for vehicles on site haul roads.					
\$3.8.7	<ul> <li>Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs</li> </ul>					
\$3.8.7	<ul> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.</li> </ul>					
S3.8.7	<ul> <li>Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.</li> </ul>					
	Emission from Vehicles and Plants					
	• All vehicles shall be shut down in intermittent use.	Deduce air pollution amining from constant				
/	<ul> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke.</li> <li>All diesel fuelled construction plant within the works areas shall be powered by</li> </ul>	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	АРСО
	ultra low sulphur diesel fuel (ULSD)					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
/	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	APCO
Noise Impact (Constr	ruction Phase)					
S4.8	• Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump and Concrete Pump.	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
\$4.9	Good Site Practice					
S4.9	<ul> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program</li> </ul>		Project Proponent			EIAO-TM, NCO
\$4.9	<ul> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> </ul>					
S4.9	<ul> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> </ul>	To minimize construction noise impact arising		Work sites	Construction Period	
\$4.9	<ul> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> </ul>	from the Project at the affected NSRs				
S4.9	<ul> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> </ul>					
\$4.9	<ul> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>					
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impa	et (Construction Phase)					
\$5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m <sup>3</sup> , with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m <sup>3</sup> (i.e. 1,000 m <sup>3</sup> per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Silt Curtain Deployment Plan Silt Curtain Deployment Plan	<ul><li>Silt curtains should be deployed properly to surround the works area.</li><li>Maintenance of silt curtain should be provided.</li></ul>	Control potential impacts from marine woroks	Contractor	NE/2015/01	Construction stage	EIAO
Silt Curtain Deployment Plan	• Sufficient stock of silt curtain should be provided on site.					
\$5.8.3	Other good site practices should be undertaken during filling operations include:					
\$5.8.3	<ul> <li>all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea;</li> </ul>					
\$5.8.3 \$5.8.3	<ul> <li>floating single silt curtain shall be employed for all marine works;</li> <li>all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> </ul>					
\$5.8.3	<ul> <li>all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material;</li> </ul>					
\$5.8.3 \$5.8.3	<ul> <li>excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved;</li> <li>adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;</li> </ul>	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
\$5.8.3	<ul> <li>loading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation;</li> </ul>					
\$5.8.3	<ul> <li>any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;</li> </ul>					
\$5.8.3	<ul> <li>construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and</li> </ul>					
S5.8.3	<ul> <li>before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.</li> </ul>					
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
ERR \$5.6.1	To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented:					
ERR \$5.6.1	- Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall)					
ERR \$5.6.1	- The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works.	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR \$5.6.1	<ul> <li>Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier.</li> </ul>					
ERR S5.6.1	- Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation.					
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: • use of sediment traps; and	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.8	<ul> <li>use of seament traps, and</li> <li>adequate maintenance of drainage systems to prevent flooding and overflow.</li> </ul>					
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m <sup>3</sup> capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of tunnels or caverns under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.25 - S5.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater drawdown exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-enty to and re-active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.29 - S5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:					
S5.8.46	<ul> <li>suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;</li> </ul>	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.46	<ul> <li>chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and</li> </ul>					
\$5.8.46	<ul> <li>storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>					
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Ecological Impact						
S6.8.4	Measures to Minimize Disturbance					
S6.8.4	<ul> <li>Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible.</li> </ul>	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation				
\$6.8.4	<ul> <li>Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers;</li> </ul>		Design Team / Contractor	Feam / Contractor Land-based works are	Construction Phase	N/A
\$6.8.4	<ul> <li>Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities</li> </ul>					
S6.8.5	Standard Good Site Practice					
\$6.8.5	• Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats.		Contractor	Land-based works are	Construction Phase	N/A
\$6.8.5	• Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works.	Reduce disturbance to surrounding habitats				
\$6.8.5	<ul> <li>Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner.</li> </ul>	Reduce disturbance to surrounding natitats				
\$6.8.5	<ul> <li>General drainage arrangements should include sediment and oil traps to collect and control construction site run-off.</li> </ul>					
S6.8.5	Open burning on works sites is illegal, and should be strictly prohibited.					
S6.8.5	<ul> <li>Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses.</li> </ul>					
\$6.8.6	Measure to Minimize Groundwater Inflow					
\$6.8.6	<ul> <li>The drained tunnel construction method with groundwater inflow control measures would generally be adopted.</li> </ul>	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
S6.8.6	<ul> <li>During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements.</li> </ul>					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.8	Measure to Minimize Impact on Corals					
\$6.8.8	Coral translocation					
S6.8.8	• It is recommended to translocate the affected coral colonies, except the locally common <i>Oulastrea crispata</i> , within the reclamation area and bridge footprint to the other suitable locations as far as practicable.	Minimize loss of coral				
S6.8.8	• The coral translocation should be conducted during the winter months (November- March) in order to avoid disturbance during their spawning period (i.e. July to October).					
S6.8.8	<ul> <li>A detailed coral translocation plan with a description on the methodology for pretranslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage.</li> </ul>		Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A
S6.8.8	<ul> <li>The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCD) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCD prior to commencement of coral translocation.</li> </ul>					
S6.8.8	Post translocation Monitoring					
\$6.8.8	<ul> <li>A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocated coral communities</li> </ul>					
S6.8.8	<ul> <li>Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.</li> </ul>					
	<ul> <li>Measure to Control Water Quality Impact</li> <li>Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area.</li> </ul>	Control water quality impact, especially on suspended solid level; minimize the contamination		Marine and landbased		
\$6.8.9 \$6.8.10	Diverting of the site runoff to silt trap facilities before discharging into storm drain;	of wastewater discharge, accidental chemical spillage and construction site runoff to the	Design Team, contractor	works area	Construction phase	WQO
	• Proper waste and dumping management; and	receiving water bodies				
	Standard good-site practice for land-based construction.					
	Compensation for Vegetation Loss					
\$6.8.11	<ul> <li>Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition.</li> </ul>	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Fisheries Impact					-	
S7.7.3	Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area.	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management	Construction Phase)					
	<ul> <li>Good Site Practices and Waste Reduction Measures</li> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>Training of site personnel in site cleanliness, proper waste management and chemical</li> </ul>					Waste Disposal Ordinance (Cap. 354)
S8.6.3	<ul> <li>handling procedures;</li> <li>Provision of sufficient waste disposal points and regular collection of waste;</li> <li>Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil intercentors.</li> </ul>	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Land (Miscellaneous Provisions) Ordinance (Cap. 28)
	<ul> <li>Good Site Practices and Waste Reduction Measures (con't)</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> </ul>	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354)
S8.6.4	<ul> <li>Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce;</li> <li>Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.</li> </ul>					Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.5	Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
\$8.6.6	<ul> <li>Good Site Practices and Waste Reduction Measures (con't)</li> <li>C&amp;D materials would be reused in the project and other local concurrent projects as far as possible.</li> </ul>	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures? Location of the measures		When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.7           S8.6.7           S8.6.7           S8.6.7           S8.6.7           S8.6.7           S8.6.7           S8.6.7	<ul> <li>Storage, Collection and Transportation of Waste</li> <li>Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: <ul> <li>Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;</li> <li>Maintain and clean storage areas routinely;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> </ul> </li> </ul>	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan S8.6.8/ Waste Management Plan S8.6.8/ Waste Management Plan S8.6.8/ Waste Management Plan S8.6.8/ Waste Management Plan S8.6.8/ Waste Management Plan S8.6.8/ Waste Management Plan	<ul> <li>Storage, Collection and Transportation of Waste (con't)</li> <li>Remove waste in timely manner;</li> <li>Waste collectors should only collect wastes prescribed by their permits;</li> <li>Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers;</li> <li>Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28);</li> <li>Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and</li> <li>Maintain records of quantities of waste generated, recycled and disposed.</li> </ul>	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	<ul> <li>Storage, Collection and Transportation of Waste (con't)</li> <li>Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction &amp; Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed.</li> </ul>	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
\$8.6.11 - \$8.6.13/ Waste           Management Plan           \$8.6.11 - \$8.6.13/ Waste           Management Plan           \$8.6.11 - \$8.6.13/ Waste	<ul> <li>Sorting of C&amp;D Materials</li> <li>Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site.</li> <li>Specific areas shall be provided by the Contractors for sorting and to provide temporary</li> </ul>	To minimize notantial advance and increments	Contractor	All work sites	Construction Disc-	DEVB TCW No. 6/2010
Management Plan S8.6.11 - S8.6.13/ Waste Management Plan	<ul> <li>storage areas for the sorted materials.</li> <li>The C&amp;D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills</li> </ul>	To minimize potential adverse environmental	Contractor	All WORK Siles	Construction Phase	ETWB TCW No. 33/2002 ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$8.6.17 - \$8.6.20	Sediments (con't)					
\$8.6.17 - \$8.6.20	<ul> <li>Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment.</li> </ul>					
\$8.6.17 – \$8.6.20	<ul> <li>A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).</li> </ul>					
	• In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005
\$8.6.17 - \$8.6.20	excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.					
S8.6.17 – S8.6.20	<ul> <li>In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.</li> </ul>					
	Sediments (con't)					
S8.6.24 - S8.6.28/ Waste Management Plan	• The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excaveted sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002.					
	<ul> <li>Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to</li> </ul>		Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.24 - S8.6.28/ Waste Management Plan	prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).	To ensure handling of sediments are in accordance to statutory requirements				
S8.6.24 - S8.6.28/ Waste Management Plan	<ul> <li>In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.</li> </ul>					
S8.6.24 - S8.6.28/ Waste Management Plan	• The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	<ul> <li>In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.</li> </ul>					
S8.6.24 - S8.6.28/ Waste Management Plan	<ul> <li>Another possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.</li> </ul>	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
	Chemical Wastes.					
S8.6.26/ Waste Management Plan	<ul> <li>If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes Waste Disposal (Chemical Waste) (General) Regulation
S8.6.27/ Waste Management Plan	<ul> <li>General Refuse</li> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</li> </ul>	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural H	eritage (Construction Phase)					
\$9.6.4	<ul> <li>Dust and visual impacts</li> <li>Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided;</li> <li>The open yard in front of the temple should be kept as usual for annual Tin Hau festival;</li> <li>Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple.</li> </ul>	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$9.6.4	<ul> <li>Indirect vibration impact <ul> <li>Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings;</li> <li>Monitoring of vibration should be carried out during construction phase.</li> <li>Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well.</li> <li>A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work.</li> </ul> </li> </ul>	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	<ul> <li>Established Alert, Alarm and Action Level for the monitoring parameters.</li> <li>To increase the instrumentation monitoring and reporting frequency.</li> <li>To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded.</li> </ul>	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visua	al Impact (Construction Phase)					
Table 10.8.1/ Landscape Mitigation Plan	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General Throughout construction period		As per Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A	
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A	
Landfill Gas Hazard	(Design and Construction Phase)			•	•		
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below: Methane 0-100% LEL and 0100% v/v	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note	
	Carbon dioxide 0-100%						
\$11.5.10 \$11.5.25	Oxygen 0-21%						
S11.5.10 S11.5.25	<ul> <li>For staff who work in, or have responsibility for "at risk" area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards.</li> </ul>						
\$11.5.10 \$11.5.25	<ul> <li>An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out.</li> </ul>					EPD's Landfill Gas Hazard Assessment	
\$11.5.10 \$11.5.25	<ul> <li>No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed.</li> </ul>	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space	
\$11.5.10 \$11.5.25	<ul> <li>Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No smoking" and "No naked flame" notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking.</li> </ul>						
\$11.5.10 \$11.5.25	<ul> <li>Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation.</li> </ul>						

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$11.5.10 \$11.5.25	• Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person).					
\$11.5.10 \$11.5.25	• The permit to work procedure should set down clearly the requirements for continuous monitoring for methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure should also require the presence of an appropriately qualified person, in attendance outside the 'confined area', who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise should be permitted to carry out hot works in confined areas.					
\$11.5.10 \$11.5.25	• Where there are any temporary site offices, or any other buildings located within the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas (by survey using portable gas detectors); or be raised clear of the ground by a minimum of 500mm. This aims to create a clear void under the structure which is ventilated by natural air movement such that emission of gas from the ground are mixed and diluted by air.			Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment
\$11.5.10 \$11.5.25	• Any electrical equipment, such as motors and extension cords, should be intrinsically safe. During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed to prevent the migration of gases through the pipeline/conduit. All piping /conduiting should be capped at the end of each working day.	Protect the workers from landfill gas hazards	Contractor			Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space
\$11.5.10 \$11.5.25	<ul> <li>During construction, adequate fire extinguishing equipment, fire-resistant clothing and breathing apparatus (BA) sets should be made available on site.</li> </ul>					
\$11.5.10 \$11.5.25	<ul> <li>Fire drills should be organized at not less than six monthly intervals.</li> <li>The contractor should formulate a health and safety policy, standards and instructions</li> </ul>					
S11.5.10 S11.5.25 S11.5.10 S11.5.25	<ul> <li>The contractor should formulate a nearly and safety policy, standards and instructions for site personnel to follow.</li> <li>All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards.</li> </ul>					
\$11.5.10 \$11.5.25	• Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong).					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$11.5.10 \$11.5.25	<ul> <li>Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.</li> </ul>	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space
	<ul> <li>Monitoring</li> <li>Routine monitoring should be carried out in all excavations, manholes, chambers,</li> </ul>					
S11.5.26 - S11.5.31	All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area.					
S11.5.26 - S11.5.31	• For excavations <b>deeper than 1m</b> , measurements should be carried out:					
S11.5.26 - S11.5.31	• at the ground surface before excavation commences;-					
S11.5.26 - S11.5.31	• immediately before any worker enters the excavation;					
S11.5.26 - S11.5.31	<ul> <li>at the beginning of each working day for the entire period the excavation remains open; and</li> </ul>					
S11.5.26 - S11.5.31	• periodically throughout the working day whilst workers are in the excavation.			Project sites within the Sai		
S11.5.26 - S11.5.31	• For excavations between 300mm and 1m deep, measurements should be carried out:	Protect the workers from landfill gas hazards	Contractor	Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
S11.5.26 - S11.5.31	<ul> <li>directly after the excavation has been completed; and</li> </ul>			Consultation Zone		
S11.5.26 - S11.5.31	• periodically whilst the excavation remains open.					
S11.5.26 - S11.5.31	<ul> <li>For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.</li> </ul>					
S11.5.26 - S11.5.31	• Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person.					
S11.5.26 - S11.5.31	• The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system.					
\$11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	construction stage within the Sai Tso Wan Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

#### Table II - Observation / Reminder / Non-compliance made during Site Audit

Key: 🗸 Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

- × Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month

\* Non-compliance of mitigation measure

· Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Contract No.	Work Sites	Details of Reminder/Observation	Recorded Date	Status
Water Quality	/ Impact					
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	NE2017/07	Portion I	The Contractor is reminded to avoid washing/cleaning near the edge of bridge as potential accidental discharge may occur.	6-Apr-22	~
Ecological Imp	pact					
Construction 1	Noise Impact					
S4.9	<ul> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> </ul>	NE2015/01	Portion III	The Contractor is remided to replace damaged acoustic sheet.	6-Apr-22	~
Landscape an	d Visual Impact					
Air Quality In	npact					
S3.8.7	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	NE2015/01	Portion III	The opened PFA shall be removed or covered with tarpaulin fabric.	13-Apr-22	~
S3.8.7	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	NE2015/02	Portion IV	Opened PFA materials shall be covered.	14-Apr-22	√
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	NE2017/02	Area B	The Contractor is reminded to sprinkle water while unloading the materials.	21-Apr-22	~
Fisheries Impa	act					-
Waste Manag			r			-
\$5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	NE2015/01	Portion III	The Contractor is remided to provide drip tray for chemical.	6-Apr-22	~
S8.6.8/ Waste Management Plan	Remove waste in timely manner;	NE2015/01	Portion III	The Contractor is reminded to remove accumulated waste at a timely manner.	20-Apr-22	1
\$5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	NE2015/01	Portion III	The Contractor is reminded to remove the chemical/provide drip tray to the chemical.	27-Apr-22	~
\$5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	NE2015/02	Portion IX	The Contractor is reminded to remove chemical/provide drip tray to chemical.	14-Apr-22	~
Landfill Gas H	Iazards					

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

# **Table O1 - Cumulative Complaint Log for Tseung Kwan O - Lam Tin Tunnel**

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
603	29-Apr-22	29-Apr-22 / Portion III	Resident of Yau Lai Estate	Air & Noise	Deteriation of Indoor Air Quality and Noise Nuisance	Y	See Complaint #597	On-going
602	30-Apr-22	17-Mar-22 & 15-Apr-22 / Junk Bay	Anonymous	Noise	Construction noise at night-time during a holiday	Y	The complaint is considered non-project-related as no works invovling barge were conducted during the time of the complaint. The details shall be referred to CIR-N168.	Draft CIR submitted
601	25-Apr-22	24-Apr-22 / Portion IX	Anonymous	Noise	Construction noise nuisance during Easter holiday	Y	See Complaint #600	Draft CIR submitted
600	25-Apr-22	16-Apr-22 / Portion IX	Anonymous	Noise	Construction noise nuisance during Easter holiday	Y	The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non-complaince was found. The details can be referred to CIR-N167.	Draft CIR submitted
599	26-Apr-22	25-Apr-22 / Portion III and IVC	Resident of Yau Lai Estate	Noise	Construction Noise Nuisance on Weekaday during daytime (Lam Tin side)	Y	See Complaint #597	On-going
598	19-Apr-22	10-Apr-22 / Marine Works Area	Anonymous	Noise	Construction Noise Nuisance from Marine Works Area	Y	The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non-complaince was found. The details can be referred to CIR-N166.	Closed
597	11-Apr-22	11-Apr-22 / Portion III and IVC	Resident of Yau Lai Estate	Noise	Construction Noise Nuisance on Weekaday during daytime (Lam Tin side)	Y	Invesigation undergoing	On-going
596	11-Apr-22	11-Apr-22 / Portion VIII and IX	Resident of Ocean Shores	Noise	Construction Noise Nuisance on Weekday morning (TKO side)	Y	The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non-complaince was found. The details can be referred to CIR-N164.	Draft CIR submitted
595	14-Mar-22	27-Feb-22 / Marine Works Area	Anonymous	Noise	Construction noise nuisance on Sunday morning (Tseung Kwan O side)	Y	See Complaint #594	Draft CIR submitted
594	14-Mar-22	13-Mar-22 / Marine Works Area	Anonymous	Noise	Construction noise nuisance on Sunday morning (Tseung Kwan O side)	Y	The investigation result showed that the complaint should be considered as project-related in terms of construction noise. The details shall be referred to CIR-N163.	Draft CIR submitted
593	14-Mar-22	14-Mar-22 / Marine Works Area	Anonymous	Water	Suspecteed water pollution at Tseung Kwan O Bay	Ν	The complaint is considered non-project-related. The so-called "pollutant" was in fact natural occuring algal bloom. The details shall be referred to CIR-W19.	Draft CIR submitted
592	1-Mar-22	19-Feb-22 / Marine Works Area	Anonymous	Noise	Construction noise at night-time during a weekday	Y	See Complaint #590.	Closed
591	28-Feb-22	26-Feb-22 / Portion VII or IX	Resident of Ocean Shores	Noise	Noise nuisance by excavator during daytime	Y	No clear judgement has been made as it is difficult to identify which excavator the complainant is referring to. The details shall be referred to CIR-N162.	Closed
590	22-Feb-22	17-Feb-22 / Marine Works Area	Anonymous	Noise	Construction noise at night-time during a weekday	Y	The investigation results show that no construction works was carried out during the time period of complaint. The complaint is considered as non-project-related. The details shall be referred to CIR-N160.	Closed
589	14-Feb-22	11-Feb-22 / Portion III	Resident of Yau Lai Estate	Noise	Construction noise nuisance at normal hours (Yau Tong side, Feb 2021)	Y	The complaint is considered to be project-related as PME was operated during the time of complaint and no other nearby know noise source. The details shall be referred to CIR-N161.	Closed
588	31-Jan-22	30-Jan-22 / Along Tong Yin Street between the Capri and the Ocean Shores	Anonymous	Noise	Construction Noise at morning during holiday (Tseung Kwan O side)	Y	See Complaint #587	Closed
587	28-Jan-22	23-Jan-22 / Portion III	Anonymous	Noise	Construction Noise at morning during holiday (Tseung Kwan O side)	Y	The investigation results reveals the complaint is project-related. However, no PME was used on Sunday morning. The Contractor is reminded to follow valid CNP and the details can be referred to CIR-N159	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
586	6-Jan-22	6-Jan-2021 / Non-specific	Anonymous	Noise	Construction noise nuisance at normal hours (Yau Tong side, Jan 2021)	Y	See Complanint #577	Closed
585	2-Jan-22	2-Jan-2021 / Non-specific	Resident of Yau Lai Estate	Noise	Construction Noise at morning during holiday (Yau Tong side)	Y	See Complaint #584	Closed
584	30-Dec-21	30-Dec-21 / Portion III of NE2015/01	Resident of Yau Lai Estate	Noise	Construction Noise at morning during holiday (Yau Tong side)	Y	The complaint is considered as project-related. The monitoring result has been reviewed and no exceedance was recorded. The details shall be referred to CIR-N158.	Closed
583	28-Dec-21	18-Dec-21 / Portion I of NE2017/07	Anonymous	Noise	Construction noise nuisance near Ocean Shores (Dec 2021)	Y	The complaint is considered as project-related. The barges were used for installing pair segment between 1900 and 2000. Afterwards, only the lights were turned on forsafeguarding throughout the rest of the night. The details shall be referred to CIR-N157	Closed
582	22-Dec-21	22-Dec-21 / Portion IVC	Resident of Yau Lai Estate	Noise	Construction noise nuisance at normal hours (Yau Tong side, Dec 2021)	Y	See Complanint #577	Closed
581	22-Dec-21	15-Dec-21 / Portion IX of NE2015/02	Anonymous	Noise	Construction noise nuisance near Ocean Shores (Dec 2021)	Y	See Complaint #578	Closed
580	17-Dec-21	15-Dec-21 / non-specific (Yau Tong side)	Anonymous	Noise	Construction noise nuisance at normal hours (Yau Tong side, Dec 2021)	Y	See Complanint #577	Closed
579	17-Dec-21	17-Dec-21 / Portion IX of NE2015/02	Resident of Ocean Shores	Noise	Construction noise nuisance near Ocean Shores (Dec 2021)	Y	The complaint is considred as project-related. Various construction activities were conducted during the time of complaint. Acoustic box was used for the breaker. No non-compliance was found. The details shall be referred to CIR-N157.	Closed
578	16-Dec-21	15-Dec-21 / Marine Works Area	Resident of Ocean Shores	Noise	Construction noise nuisance near Ocean Shores (Dec 2021)	Y	The complaint is considred as project-related. Amour rocking unloading was conducted during the time of complaint. No non-compliance was found. The details shall be referred to CIR-N157.	Closed
577	10-Dec-21	10-Dec-21 / Cha Kwo Ling Road	Resident of Yau Lai Estate	Noise	Construction noise nuisance at normal hours (Yau Tong side, Dec 2021)	Y	The complaint is considered as project-related. Construction works such as formwork erection, backfilling and concreting were undergoing during the time of complaint. The details shall be referred to CIR-N156.	Closed
576	16-Nov-21	15-Nov-21 / Portion IX of C2	Resident of Ocean Shores	Noise	High frequency noise nuisance during evening-time	Ν	It is believed that the complianant confused high- and low-frequency in the original complaint. See complaint #574 for more details.	Closed
575	17-Nov-21	Sep-21 / Cha Kwo Ling Road	Anonymous	Noise	Noise nuisance during Restricted Hours (September 2021)	Y	The complaint is considered as project-related as construction was undergoing at the time of complaint. The Contractor held a valid CNP and no non-compliance was found. Other potential noise source also exists and details shall be referred to CIR-N155	Closed
574	9-Nov-21	8-Nov-21 / Portion IX of C2	Resident of Ocean Shores	Noise	Low frequency noise nuisance during evening-time	Ν	The complaint is considered as non-project related as other potential low-frequency noise source exists. The details shall be referred to CIR-N154.	Closed
573C	16-Nov-21	7-Nov-2021 / Works Area of C1 (Cha Kwo Ling Road)	Resident living near Cha Kwo Ling Road	Noise	Noise nuisance between late October to early Novemer 2021	Y	See Complaint #573A	Closed
573B	5-Nov-21	31-Oct-21 / Works Area of C1 (Cha Kwo Ling Road)	Resident living near Cha Kwo Ling Road	Noise	Noise nuisance between late October to early Novemer 2021	Y	See Complaint #573A	Closed
573A	5-Nov-21	17-Oct-21 / Works Area of C1 (Cha Kwo Ling Road)	Resident living near Cha Kwo Ling Road	Noise	Noise nuisance between late October to early Novemer 2021	Y	The complaint is considered project-related as construction was undergoing during the time of complaint. The Contractor held a valid CNP and no non-complaince was found. The details can be referred to CIR-N153.	Closed
572	5-Nov-21	4-Nov-21 / Non-specific	Resident of Ocean Shores	Noise	Noise nuisance near Ocean Shores	Ν	See Complaint #571	Closed
571	26-Oct-21	25-Oct-21 / Non-specific	Resident of Ocean Shores	Noise	Noise nuisance near Ocean Shores	N	Preliminary results from noise monitoring showed no limit level of exceedance and no non-compliance regarding construction schedule was found. The details shall be referred to CIR-N152.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
570	18-Oct-21	18-Oct-21 / Non-specific	Anonymous	Noise	Noise nuisance on holiday during daytime	Y	No clear judgement was made as other potential noise source existed. Nonetheless, the Contractor held a valid CNP and no non-compliance was found. The details shall be referred to CIR-N151.	Closed
569	8-Oct-21	8-Oct-21 / Tsueng Kwan O Bay	DSD	Water	Deteriation of Marine Water Quality in Tsueng Kwan O Bay under Adverse Weather	Ν	The complaint is considered as non-project related as the general condition of the sea is muddy during the date of incident. The details can be referred to CIR-W18.	Closed
568	4-Oct-21	29-Sep-21 / Marine Works Area	Pedestrian	Odour / Water	Odour Nuisance near Tsueng Kwan O Bay (Sep 2021)	Ν	The complaint is considered as non-project-related. Measures such as adopting low-sulphur content diseil as far as possible is recommended. The details can be referred to CIR-O9.	Closed
567	29-Sep-21	14-Sep-2021 / Marine Works Area (C6)	Anonymous	Noise	Construction Works during Restricted Hours (Sep 2021)	Y	The complaint is considered as project-related and no non-complaince was recorded. The monitoring result of evening noise at Tsueng Kwan O throughout September 2021 was reviewed and no limit level exceedance was found. The details shall be referred to CIR-N150.	Closed
566	17-Sep-21	16-Sep-21 / Portion IVC (C1)	Resident of Yau Lai Estate	Noise	Construction Noise nuisance from Portion IVC of NE/2015/01	Y	See Complaint #563	Closed
565	10-Sep-21	9-Sep-21 / Portion III	EPD	Air	Air pollution from construction dust	Ν	See complaint #564	Closed
564	10-Sep-21	6-Sep-21 / Portion I	Anonymous	Air	Air pollution from construction dust	N	Exceedance of 24hr TSP were recorded and evidence of air-quality-related environmental deficiencies were identified during site inspections. The complaint is considered project-related and details shall be referred to CIR-A22.	Closed
563	2-Sep-21	2-Sep-21 / Portion III	Resident living in Cha Kwo Ling	Noise	Construction noise during evening time (Sep 2021)	Y	The complaint is considered as project-related. Monitoring results indicate the construction noise are close to the limit level. The details shall be referred to CIR-N149.	Closed
562	19-Aug-21	15-Aug-21 / Lei Yu Mun Road	Anonymous	Noise	Construction noise nuisance near Lei Yu Mun Road on Sunday	Y	The complaint is considere as project-related as the construction works were carried out during the time of complaint. No monitoring was conducted on Public Holiday. The details shall be referred to CIR-N148.	Closed
561	6-Aug-21	6-Aug-2021 / Non- specific	Resident living in Tiu Keng Ling	Noise	Construction Noise Nuisance on Weekday during Daytime (Aug 2021)	Y	The complaint was considered as project-related. No non-compliance and limit level of daytime construction noise was recorded during late July 2021 and early August 2021. The details of complaint shall be referred to CIR-N147.	Closed
560	31-Jul-21	31-Jul-2021 / Portion VIII	Resident from Ocean Shores	Noise	Construction Noise Nuisance on Saturnday near Ocean Shores (Jul 2021)	Y	The complaint is considered as project-related. Results of construction noise is reviewed and no limit level exceedance was recorded. No non-compliance was found. The details shall be referred to CIR-N146.	Closed
559	3-Aug-21	Jan 2021 - Jun 2021 / Marine Works Area	Resident from Ocean Shores	Noise	Noise Nuisance near Ocean Shores (Jan - Jun 2021)	Y	The complaint included a long-period of time and the current noise mitigation measures were reviewed. No limit level of construction noise was recorded throughout Jan 21 - Jun 21, Despite the complaint is considered as project-related, no non-compliance was recorded. The details shall be referred to the CIR-N145.	Closed
558	11-Jul-21	11-Jul-2021 / Marine Works Area	Anonymous	Working Hours	Operation of Marine Construction Works during Restricted Hours (Jul - 2021)	Ν	The barge shown in the photo provided by the Complainant was not belong to the Project. The compliant was non-valid and thus the complaint is considered as non-project-related. The details shall be referred to CIR-O8.	Closed
557	20-Jul-21	19-Jul-2021 / Eastern Harbour Crossing	Resident from Bik Lai Estate	Noise	Noise Nuisance from Construction Works (C1 - Jul)	Y	The complaint is considered as project-related. Construction works were undergoing at the time of complaint and PMEs were operating. No non-compliance was recorded. The details shall be referred to CIR-N144.	Closed
556	27-Jun-21	27-Jun-2021 / Marine Works Area	Anonymous	Working Hours	Operation of Marine Construction Works during Restricted Hours	Y	Tug boat and crane barge were used for relocating barge and airlifting materials. The Contractors held valid and approved CNP. No non-compliance was recorded. The details shall referred to CIR-N143.	Closed
555	29-Jun-21	29-Jun-21 / Marine Works Area	Anonymous	Water	Suspected Muddy Water at the Marine Works Area	Ν	No ddirect evidewnce point towards C2 was the source of muddy water. The details of complaint shall be referred to CIR-W17.	Closed
554	29-Jun-21	25-Jun-21 / Marine Works Area	Anonymous	Light / Working Hours	Construction works during restricted hours and light nuisance	Ν	No construction was undergoing during the time of complaint. The light shown in photo was used as safeguarding purpose. Details shall be referred to CIR-O7.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
553	27-May-21	26-May-21 / C3	Anonymous	Air	Air quality impact nuisance nearby Po Yap Road (C3 - Apr & May 2021)	Ν	See Complaint #551	Closed
552	18-May-21	17-May-21 / C1	Anonymous	Noise	Noise Nusiance from Construction Works (C1 - May)	Y	The complaint is considered as project-related. Construction activities were undergoing during the time of complaint and deficiencies of noise mitigation measures can be observed. The details shall be referred to CIR- N142.	Closed
551	21-May-21	23-Apr-21 / C3	Resident from Ocean Shores	Air	Air quality impact nuisance nearby Po Yap Road (C3 - Apr & May 2021)	Ν	The contractor had applied mitigation measures such as regular watering and covering stockpile of dusty materials. The complaint is considered as project-related and details shall be referred to CIR-A21	Closed
550	21-May-21	4-May-21 / C2 & C3	Resident from Ocean Shores	Noise	Noise nuisance at early morning (C2&C3 May 2021)	Ν	The complaint is considered as non-project-related as both contractor and RE confirmed that no construction was carried out on or before 8 a.m. on the date of incident. The details shall be referred to CIR-N139	Closed
549	26-Apr-21	21-Apr-21 / C1	Mr. Chan from Hong Nga Court	Noise	Noise nuisance at morning (C1-Late Apr)	Y	See Compliant #547	Closed
548	26-Apr-21	23-Apr-21 / C1	Mrs. Ho from Lung pak House	Noise	Noise nuisance at morning (C1-Late Apr)	Y	See Compliant #547	Closed
547	26-Apr-21	25-Apr-21 / C1	Mr. Lau from Yung Lai House	Noise	Noise nuisance at morning (C1-Late Apr)	Y	The complaint is considered as project-related. Construction works were undergoing at the time of complaint and PMEs were operating. No non-compliance was recorded. The details shall be referred to CIR-N141.	Closed
546	19-Apr-21	4&11-Mar-21 / Marine Works Area	Anonymous	Noise	Noise nuisance on holiday mornings (C6 - Apr)	Y	The complaint is considered as project-related and rebar fixing and framework erection was undergoing. No PME was operating during the time of complaint. A valid CNP is held by the Contractor and no non-compliance was identified. The details shall be referred to CIR-N140.	Closed
545	19-Apr-21	22-Mar-21 / Portion IX	Mr. Lai (Sai Kung District Council Member)	Noise	Noise nuisance on holiday mornings (C2 - Mar)	Ν	See Complaint #538	Closed
544	19-Apr-21	11-Mar-21 / Portion III	Resident of Yau Lai Estate	Noise	Noise Nusiance from Construction Works (C1 - Mar)	Y	See Complaint #521	Closed
543	19-Apr-21	3-Apr-21 / Portion III	Resident of Yau Lai Estate	Noise	Noise Nusiance from Construction Works (C1 - Apr)	Y	See Complaint #534	Closed
542	19-Apr-21	3-Apr-21 / Portion III	Resident of Yau Lai Estate	Noise	Noise Nusiance from Construction Works (C1 - Apr)	Y	See Complaint #534	Closed
541	19-Apr-21	7-Apr-21 / Portion III	Resident of Ping Tin Estate	Noise	Noise Nusiance from Construction Works (C1 - Apr)	Y	See Complaint #534	Closed
540	19-Apr-21	14-Apr-21 / Portion III	Mr. Wang (Kwun Tong District Council Member)	Noise	Noise Nusiance from Construction Works (C1 - Apr)	Y	See Complaint #534	Closed
539	16-Apr-21	22-Mar-21 / Portion IX	Residentof Ocean Shores	Noise	Suspected Construction Works during evening-time (C2 - Mar)	Ν	See Complaint #534	Closed
538	16-Apr-21	Non-specific / Works area near Ocean Shores	Residentof Ocean Shores	Noise	Noise nuisance on holiday mornings (C2 - Mar)	Ν	No works was conducted during the time of complaint. The complaint is considered as non-project- related.Details shall be referred to CIR-N138.	Closed
537	15-Apr-21	14/4/2021 / Works area near Park Central	Resident of Park Central	Noise	Noise Nusiance due to Breaking Works (C3- Apr)	Y	Breaking works was conduced during the time of complaint. No limit level for noise monitoring was triggered. The complaint is considerd as project-related. Details shall be referred to CIR-N137.	Closed
536	14-Apr-21	7/4/2021 / Portion IX	Resident of Ocean Shores	Noise	Suspected low-frequency noise nuisance at Portion IX (Apr 2021)	Ν	The complaint is considered as non-project-related as no PME was turned on during the time of complaint. Details shall be referred to CIR-N136.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
535	14-Apr-21	7/4/2021 / C1	Resident of Lam Tin Districct	Noise	Noise nuisance during nighttime (C1 - Apr 2021)	Y	See Complaint #534	Closed
534	8-Apr-21	3/4/2021 / C1	Resident of Yau Lai Estate	Noise	Noise nuisance during nighttime (C1 - Apr 2021)	Y	The complaint is considered as project-related as there was construction works conducted at Kwun Tong Bypass. The details shall be referred to CIR-N135.	Closed
533	26-Mar-21	15-Mar-2021 / Portion IVC or III	Resident of Yau Lai Estate	Noise	Noise nuisance during daytime (C1 - Mar 2021)	Y	See Complaint #521	Closed
533A	2-Mar-21	2-Mar-2021 / Portion IVC or III	Anonymous	Noise	Noise nuisance during daytime (C1 - Mar 2021)	Y	See Complaint #521	Closed
532	16-Mar-21	10-Mar-2021 / Zone C	Mr. Lui (Sai Kong District Council Member)	Noise	Noise nuisance during daytime (C3 - Mar 2021)	Y	See Complaint #529	Closed
531	10-Mar-21	10-Mar-2021 / Zone C	Resident of Park Central	Noise	Noise nuisance during daytime (C3 - Mar 2021)	Y	See Complaint #529	Closed
530	10-Mar-21	10-Mar-2021 / Zone C	Resident of Park Central	Noise	Noise nuisance during daytime (C3 - Mar 2021)	Y	See Complaint #529	Closed
529	10-Mar-21	10-Mar-2021 / Zone C	Resident of Park Central	Noise	Noise nuisance during daytime (C3 - Mar 2021)	Y	The complaint is considered as project-related and no non-compliance was found. The noise origin was believed to be the breaking works conducting at Po Yap Road. The concerned breaking works was completed on 13 Mar 2021. The details shall be referred to CIR-N134.	Closed
528	10-Mar-21	10-Mar-2021 / Portion IVC or III	Resident of Yau Lai Estate	Noise	Percussive Noise nuisance at morning (C1 - Mar 2021)	Y	See Complaint #521	Closed
527	10-Mar-21	10-Mar-2021 / Portion IVC or III	Resident of Yau Lai Estate	Noise	Percussive Noise nuisance at morning (C1 - Mar 2021)	Y	See Complaint #521	Closed
526	10-Mar-21	10-Mar-2021 / Portion IVC or III	Resident of Yau Lai Estate	Noise	Percussive noise nuisance at morning (C1 - Mar 2021)	Y	See Complaint #521	Closed
525	9-Mar-21	5-Mar-2021 / Portion IX	Anonymous	Noise	Noise nuisance during daytime (C2 - Mar 2021)	Y	See Complaint #522	Closed
524	9-Mar-21	9-Mar-2021 / Portion IVC or III	Mr. Wong from District Councilers	Noise	Percussive noise nuisance at morning (C1 - Mar 2021)	Y	See Complaint #521	Closed
523	9-Mar-21	9-Mar-2021 / Portion IVC or III	Resident of Yau Lai Estate	Noise	Percussive noise nuisance at morning (C1 - Mar 2021)	Y	See Complaint #521	Closed
523A	5-Mar-21	5-Mar-2021 / Portion III or IVC	Anonymous	Noise	Percussive noise nuisance at morning (C1 - Mar 2021)	Y	See Complaint #521	Closed
522	4-Mar-21	3-Mar-2021 / Portion IX	Resident of Ocean Shore	Noise	Noise nuisance during daytime (C2 - Mar 2021)	Y	The complaint case was considered as project-related. The Contractor is reminded to close the gap of noise barrier and repair damaged noise barriers. The details shall be referred to CIR-N132.	Closed
521	4-Mar-21	3-Mar-2021 / Portion IVC or III	Resident of Yau Lei Estate	Noise	Noise nuisance during daytime (C1 - Mar 2021)	Y	The complaint is considered as project-related. No limit level of construction noise was recorede during March 2021 and the details shall be referred to CIR-N133.	Closed
521A	1-Mar-21	2-Mar-2021 / Portion IVC or III	Resident of Ping Tin Estate	Noise	Noise nuisance during daytime (C1 - Mar 2021)	Y	See Complaint #521	Closed
520	1-Mar-21	1-Mar-2021 / Portion IVC or III	Resident of Yau Lei Estate	Noise	Noise nuisance during daytime (C1 - Mar 2021)	Y	See Complaint #518	Closed
520A	1-Mar-21	Non-specific	Resident of Yau Lei Estate	Noise	Noise nuisance during daytime (C1 - Mar 2021)	Y	See Complaint #521	Closed
519	24-Feb-21	21-Feb-2021 / Non- specific	Resident of Ocean Shores	Noise	Noise nuisance on morning (Feb 2021)	Ν	No PME was operating on-site at the time of compliant and the complaint is considered as non-project-related. The details shall be referred to CIR-N131	Closed
518	19-Feb-21	12-13 & 18 Feb 2021 / Non-specific	Resident of Yau Lei Estate & Hong Pak Court	Noise	Percussive noise nuisance at morning (C1)	Y	Incestigation result shows that the percussive noise nuisance was generated from Portion IVC. The construction work started after 0700 and no limit level of daytime noise exceedance was recorded. The details shall be referred to CIR-N130	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
518A	1-Mar-20	27 Feb 2021 / Non- specific	Non-specific	Noise	Percussive noise nuisance at morning (C1)	Y	See complaint #518	Closed
518B	1-Mar-20	25 feb 2021 / Non- specific	Resident of Hong Pak Court	Noise	Percussive noise nuisance at morning (C1)	Y	See complaint #518	
517	8-Feb-21	8/2/2021 / Non-specific	Resident of Ocean Shores	Noise	Noise Nuisance from Excavator	Y	No clear judgement was made as the complainant's information is too vague and it is hard to pinpoint the excavator mentioned in the complaint was in fact the one located at the project site. The details shall be referred to CIR-N129.	Closed
516	26-Jan-21	21-Feb-2021 / Non- specific	Resident of Ocean Shores	Noise / Operating Hours		Ν	No PME was operating on-site on the date of complaint. The details shall be referred to CIR-N128	Closed
515	23-Jan-21	12-13 & 18 Feb 2021 / Non-specific	Resident of Yau Lei Estate & Hong Pak Court	Noise	Continous Noise Nuisance during Nighttime (Jan 2021)	Ν	See complaint #504	Closed
514	22-Jan-21	8/2/2021 / Non-specific	Resident of Ocean Shores	Noise		Y	See complaint #511	Closed
513	22-Jan-21	15-Jan-2021 / Zone D	Resident of Ocean	Air	Air quality impact due to open	N	See Complaint #508	Closed
512	22-Jan-21	20-Jan-2021 / Zone D	Shores	Alf	stockpile	N	See Comptain #508	Closed
511	20-Jan-21	6/1/2021 & 15/1/2021 / Portion IX of C2	Resident of Ocean Shores	Noise	Continue Natio National de la	Y	The complaint is considered as project-related as barge was operating in during time of complaint. The details shall be referred to CIR-N128	Closed
510	19-Jan-21	Non-specific / Portion IX of C2	Resident of Ocean Shores	Noise	Continous Noise Nuisance during Nighttime (Jan 2021)	N	See complaint #505	Closed
509	15-Jan-21	15/1/2021 / Portion IX of C2	Resident of Ocean Shores	Noise		Ν	See complaint #505	Closed
508	13-Jan-21	5/1/2020 / Storage Area of C3	Resident of Ocean Shores	Air	Air quality impact due to open stockpile	Ν	The Complaint was found project-related. The dust origin was from the stockpile at Zone A of C3. The Contractor had sprayed water regularly to suppress the dust emission and improvement had been observed over Jan 2021. Details shall be referred to CIR-A20.	Closed
507	13-Jan-21	5/1/2020 / Storage Area of C3	Resident of Ocean Shores	Air	Air quality impact due to open stockpile	N	The Complaint was found project-related. The dust origin was from the stockpile at Zone A of C3. The Contractor had sprayed water regularly to suppress the dust emission and improvement had been observed over Jan 2021. Details shall be referred to CIR-A20.	Closed
506	7-Jan-21	6-Jan-2020 / Portion IX	Resident of Ocean Shores	Noise	Continous Noise Nuisance during	Y	See Complaint #500	Closed
505	4-Jan-21	22-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise	Nighttime (Jan 2021)	Ν	No clear judgement was made. Other than the construction site, other source for low-frequncy noise was also identified. Details shall be referred to CIR-N128	Closed
504	4-Jan-21	1-Jan-2020/C1	Resident of Yau Lai Est.	Noise	Suspected noise nuisance from work site	Ν	The complaint was considered non-project-related as there was no PME working on site. The details shall be referred to CIR-N127.	Closed
503	30-Dec-20	21-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise		Y		Closed
502	28-Dec-20	22&23-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise		Y	See complaint #500	Closed
501B	23-Dec-20	22-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise		Y	] [	Closed
501A	23-Dec-20	22-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise	Noise nuisance at nighttime on a weekday	Ν	No direct evidence show that the Contractor operated barges at the time of complaint. Therefore the complaint was considered as non-project-related. The details shall be referred to CIR-N126.	Closed
501	23-Dec-20	22-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise		Y	The Contractor operated PME(s) at evening-/night- time without an approved valid CNP. The complaint is	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
500	22-Dec-20	22-Dec-2020 / Portion IX	Resident of Ocean Shores	Noise		Y	considered as project-related. The details shall be referred to CIR-N126.	Closed
499	21-Dec-20	20/12/2020 / marine works area	Resident of Ocean Shores	Operating hours / Noise	Horning noise nuisance on Sunday	Ν	The complaint is considered as non-project-related as no barge was working under the TKOLTT project at the time of complaint. The details shall be referred to CIR-O6.	Closed
498	18-Dec-20	17-Dec-2020 / Marine Works Area	Resident of Ocean Shores	Noise	Low frequency noise & occasional piling noise nuisance during night- time	Y	The complaint is considered as project-related as the noise nuisance was coming from water pumps that working 24/7. Details shall be referring to CIR-N125.	Closed
497	9-Dec-20	Days on/before 9/12/2020 / Portion IVC	Resident of Yau Lai Estate	Air & Noise	Dust & Noise Nuisance near Lam Tin Interchange (December)	Y	See Complaint #494	Closed
496	3-Dec-20	Days before 3-Dec-20 / Lam Tin Tunnel	Resident of Hong Pak Court	Noise	Dust & Noise Nuisance near Lam Tin Interchange (December)	Y	See Complaint #494	Closed
495	16-Dec-20	12-Dec-2020 / Po Yap Road	Resident of Park Central	Noise	Night time machenical noise nuisance	Y	The complaint is considered as project-related as the noise nuisance was coming from water pumps that working 24/7. Details shall be referring to N124.	Closed
494	5-Dec-20	Early Dec 2020 / Portion III	Resident of Lung Pak House / Staff from Elderly Hoouse nearby	Noise	Noise Nuisance near Lam Tin Interchange (December)	Y	The complaint is considered as project-related and no non-compliance in CNMP had been recorded. The contractor is reminded to ensure the effectiveness of noise mitigation measures by various measures including repairing damaged noise barrier. The details shall be referred to CIR-C40.	Closed
493	8-Dec-20	25-Nov-2020 & 2-Dec- 2020 / Works area nearby Park Central	Resident of Park Central	Noise	Percussive noise nuisance from at early morning	Ν	The complaint is considered as non-project-related. No operating PME(s) under TKO-LTT project at the time of complaint was known to emit percussive noise at the time of complaint. The details shall be referred to CIR-N123.	Closed
492	18-Nov-20	18-Nov-2020 / Portion VIII (C2)	Resident of Ocean Shores	Noise	Construction Noise nuisance at Morning	Y	Prelimary result reveals that pre-boring and breaking works had been conducted at the time of complaint. The details shall be referred to CIR-N122.	Closed
491	18-Nov-20	16-Nov-2020 / C1	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Restricted Hour)	Y	See Complaint #490.	Closed
490	13 & 16 Nov 20	5-12 & 14-Nov-2020 / C1	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Restricted Hour)	Y	The complaint is considered as project-related. The origin of noise nuisance was believed to be construction works at Tunnel S1 and S2. No non-compliance was found and the details shall be referred to CIR-N121	Closed
489	13-Nov-20	13-Nov-2020 / C1	Resident of Yau Lai Estate	Air & Noise	Dust and Noise Nuisance in Portion IVC	Y	The complaint was found project-related. The contractor had adpoted various noise mitigation measures suc as rock splitting method and erection of semi-enclosure to further reduce the noise impact to its surrounding. The details shall be referred to CIR-C39.	Closed
488	13-Nov-20	10-Nov-2020 / C2	Resident of Ocean Shores	Air	Dust emission from construction works	Ν	The complaint was found project-related. The Contractor is recommended to spray water more requently to suppress the dust nuisance. The details shall be referred to CIR-A19.	Closed
487	11-Nov-20	5-Nov-2020 / Portion IVC	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Late September to November)	Y	See Compliant #468	Closed
486	11-Nov-20	6-Nov-2020 / Portion IVC	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Late September to November)	Y	See Compliant #468	Closed
485	7-Nov-20	7-Nov-20	Resident of Park Central	Noise	Precussive noise nearby Park Central	Y	The complaint is considered non-project-related as no PME that know to emit percussive noise was operating during the time of complaint. The details shall be referred to CIR-N120.	Closed
484	7-Nov-20	7-Nov-20 / Portion IV	Resident of Ocean Shores	Noise	Noise Nuisance from Excavation Works	Y	See complaint #481	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
483	6-Nov-20	6-Nov-20	Resident of Ocean Shores	Noise	Low-frequency noise at night (Oct&Nov 2020)	Ν	The low-frequency noise was found coming from the water pumps that works 24/7 and other source may also contribute to the noise nuisace. The Contractor had followed the approved CNP. The complaint is considered project-related and shall be referred to CIR-N119	Closed
482	30-Oct-20	29-Oct-2020 / C2	Non-specific	Air	Dust emission from construction works	Ν	Despite the contractor had sprinkle water regularly, the haul road was found dry during site audit session. The Contractor is reminded to sprinkle water more frequently and cover stockpiles of dusty material to reduce dust emission. The details shall be referred to CIR-A19	Closed
481	3-Nov-20	2-Nov-2020 /Portion IV	Resident of Ocean Shores	Noise	Noise Nuisance from Excavation Works	Y	The complaint is considered project-related as no other possible noise origin is know to emit such kind of noise at the surrounding. The Contractor had been reminded to applied lubricants and tighten the screws to reduce noise level. The details shall be referred to CIR-N118	Closed
480	3-Nov-20	3-Nov-2020 / Portion IVC	Resident of Yau Lai Est	Noise	Noise Nuisance near Lam Tin Interchange (Late September to November)	Y	See Complaint #469	Closed
479	3-Nov-20	2-Nov-2020 / Portion IVC	Resident of Yau Lai Est	Noise	Noise Nuisance near Lam Tin Interchange (Late September to Early November)	Y	See Complaint #469	Closed
478	3-Nov-20	30-Oct-2020 / Portion IVC	Mr. Wong from District Councilers	Noise	Noise Nuisance near Lam Tin Interchange (Late September to Early November)	Y	See Complaint #469	Closed
477	30-Oct-20	15-Oct-2020 / Portion IVC	Non-specific	Air	Air & Noise Nuisance near Lam Tin Interchange (October)	Ν	See Complaint #469	Closed
476	29-Oct-20	29-Oct-2020 / Portion IVC	Resident of Yau Lai Est	Noise	Noise Nuisance near Lam Tin Interchange (Late September to Early November)	Y	See Compliant #468	Closed
475	28-Oct-20	Not specific / Lam Tin interchange	Non-specified (near Yau Lai Estate)	Noise	Air & Noise Nuisance near Lam Tin Interchange (October)	Y	See Complaint #469	Closed
474	23-Oct-20	23-Oct-20 / Portion IX	Resident from Ocean Shores	Noise	Low-frequency noise at night (Oct- Nov 2020)	Ν	The low-frequency noise was found coming from the water pumps that works 24/7 and other source may also contribute to the noise nuisace. The Contractor had followed the approved CNP. The complaint is considered project-related and shall be referred to CIR-N119	Closed
473	21-Oct-20	19-Oct-20 / Portion IX	Resident from Ocean Shores	Noise	Noise Nuisance near Portion IX	Y	See complaint #459	Closed
472	20-Oct-20	20-Oct-20 / Portion IV	Resident from Ocean Shores	Noise	Noise Nuisance from Excavation Works	Y	Preliminary results show the noise source was from the backhoe at Portion IV. The Contractor had applied mitigation measures such as adding lubricant to mounting parts to alleviate the problem. The details shall be referred to CIR-N118	Closed
471	6-Oct-20	6-Oct-20 / Portion IX	Resident from Ocean Shores	Noise	Noise nuisance at morning (Oct 2020)	Y	See complaint #459	Closed
470	10-Oct-20	3-10 Oct 20 / Portion IVC	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Late September to Early November)	Y	See Compliant #468	Closed
469	10-Oct-20	9-10 Oct 20 / Lam Tin Interchange	DC Member (Mr. Wang)	Noise	Air & Noise Nuisance near Lam Tin Interchange (October)	Y	The complaint is considered as project-related and no non-compliance in CNMP had been recorded. The contractor had adopted mitigation measures such as deploying noise absorbing materials among construction site and spraying water near dust generating activities. The details shall be referred to CIR-C38.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
468	5-Oct-20	Mondays - Saturdays / Portion IVC	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Late September to Early November)	Y	See complaint #468A	Closed
468A	5-Oct-20	Mondays - Saturdays / Portion IVC	Resident of Yau Lai Estate	Noise	Noise Nuisance near Lam Tin Interchange (Late September to Early November)	Y	The complaint was considered project-related. Mitigation measures such as deploying noise barrier and attempts on blocking direct line of sight from NSR was observed. The details shall be referred to CIR-N117.	Closed
467	23-Sep-20	19-Sep-2020 / Portion IX		Noise	Daytime noise nuisance (mid- September)	Y	See complaint #459	Closed
466	22-Sep-20	20-Sep-2020 / Portion IX	Resident of Ocean Shores	Noise / Working	Noise mission on Sunday	Y	Investigation result shows none of the contract under TKOLTT conducted works on Sunday. The details shall	Closed
465	20-Sep-20	20-Sep2020 / Portion IX		Hours	Noise nuisance on Sunday	Y	be referred to CIR-O5	Closed
464	17-Sep-20	August 2020 / Portion IX	Resident of Ocean Shores	Noise	Continuous Noise Nuisance over Aug 2020	Y	The investigation shows no non-compliance and action level for noise is triggered. The details shall be referred to CIR-N113	Closed
463	15-Sep-20	15-Sep-2020 / Non- specific	Anonymous	Noise	Percussive noise nuisance at early morning	Y	The complaint is considered non-project-related. The investigation pointed out the Contractor had maintain	Closed
462	8-Sep-20	10-Sep-2020 / Potion IX	Anonymous	Noise	Suspected muddy water discharge	Ν	wastewater treatment facilities properly and no action or limit level of surface SS was triggerred after the incident. The muddy water was coming from DSD desilting compound. Details shall be referred to CIR-W16	Closed
461	5-Sep-20	5-Sep-2020 / Portion IX	Resident of Ocean Shores	Noise	Squeaky noise on a Saturnday Morning	Y	The squeaky noise believed was coming from operating barges at C6. No non compliance was found. Details shall be referred to CIR-N115	Closed
460	8-Sep-20	8-Sep-2020 / Portion IVC	Resident of Yau Lai Estate	Noise	Noise nuisance near East Habour Cross Tunnel	Y	See complaint #456	Closed
459	4-Sep-20	1-Sep-2020 / Portion IX	Resident of Ocean Shores	Noise	Noise nuisance at morning (Early Sep 2020)	Y	The complainant had repeatedly complaint about the continuous noise nuisace from September to October 2020. The complaint is considered as project-related. The result of noise monitoring had been reviewed and no limit level of exceedance was found. The details of complaint shall be referred to CIR-N114.	Closed
458	28-Aug-20	Early August 20 / Lam Tin Tunnel	Resident from Yau Lai Estate	Noise	Long-term noise nuisance since early August	Y	See complaint #456	Closed
457	27-Aug-20	24&25-Aug-20 / Portion IX	Rersident from Ocean Shores	Noise	Noise nuisance at morning (Late August 2020)	Y	See complaint #456	Closed
456	18-Aug-20	18-Aug-20 / Portion IVC	Resident from Yau Lai Estate	Noise	Noise nuisance near East Habour Cross Tunnel	Y	Investigation showed the nuisance was generated by breaking works. The contractor had promised to complete the semi-enclosure by October 2020. The details shall be referred to CIR-N112	Closed
455	18-Aug-20	Dates on/before 1-Aug-20 / Lam Tin Tunnel	Resident from Yau Lai Estate	Noise	Noise nuisance from tunnel works	Y	Breaking had been conducted during the time of complaint. The details shall be referred to CIR-N111	Closed
454	11-Aug-20	2-Aug-20 / Sea outside Ocean Shores	Resident from Ocean Shores	Operation Hours	Working on restricted hours and public holiday	Ν	The working barge was believed to be working under the Cross Bay Link project. None of the barges working on the time of complaint belongs to TKOLTT project. Despite works had been conducted, no PME was turned on during the time of complaint. The details shall be referred to CIR-O4.	Closed
453	3-Aug-20	3-Aug-20 / Western Marine Works Area	Resident from Ocean Shores	Water	Suspected muddy water and worn out silt curtain	Ν	The suspected muddy water was due to the strong tidal movement under typhoon influence. The silt curtain was not deployed properly when the typhoon was landed. Details shall be referred to CIR-W15	Closed
452	1-Aug-20	31-Jul-20 / Marine Works Area	Resident from Ocean Shores	Noise	Squeaky noise during nighttime	Y	The noise was originated from the wires that used for tightening the barge. The Contractor had not fasten the wire completely as strong wave and wind actionmay tear up the wire and made the barge stranded. The details shall be referred to CIR-N110.	Closed
451	28-Jul-20	28-Jul-20 / Portion IX	Resident from Ocean Shores	Noise	Breaking noise on the morning	Y	Breaking had been conducted during the time of complaint. The details shall be referred to CIR-N109	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
450	23-Jul-20 24-Jul-20	23&24-Jul-20 / Works area nearby Ocean Shores	Residents from Ocean Shores	Noise	Noise nuisance on weekdays	Y	The noise nuisance was originated from high-noise level works such as breaking and drilling. The details shall be referred to CIR-N108	Closed
449	16-Jul-20	12-Jul-20 / Lam Tin Tunnel	Resident of Hong Pak Court	Noise	Noise Nuisance Suspected from Tunnel (C1)	Y	Breaking work was conducted near the underground of Hong Pak Court. No non-conformance of CNP was identified, contractor is reminded to strictly follow the conditions of CNP and the time period of CNP. The details shall be referred to CIR-N110.	Closed
448	4-Jul-20	4-Jul-20 noon / Marine works area nearby Ocean Shores	Resident of Ocean Shores	Air	Dark Smoke Emission from Barge	Ν	The dark smoke was originated from the barge. It is common that dark smoke will be released when the barge's engine was starting. The details shall be referred to CIR-A18.	Closed
447C	10-Jul-20	28-Jun-2020 / TKO South open sea		Water	Suspected oil leakage at the TKO south open sea	Ν		
447B	10-Jul-20	29-Jun-2020 / TKO south open sea & flyover towards TKO Chinese Permanent Cemetery	Anonymous	Water / Noise	Suspected muddy water spillage and noise nuisance due to speeding	Ν	The suspected oil leakage was believed to be an algae bloom over the whole bay area. The noise nuisance from speeding was considered not project related. The details shall be referred to CIR-C37	Closed
447A	10-Jul-20	24-Jun-2020 / Non- specific		Noise	Long-term noise nuisance and insufficient noise mitigation measures	Y		
446	12-Jun-20	31-May-2020 / Area nearby Yau Lai Est	Resident of Yau Lai Estate	Noise	Noise nuisance at Morning nearby East Habour Crossing	Y	See complaint 442.	Closed
445	11-Jun-20	11-Jun-20 / Park Central	Resident of Park Central	Air	Pungent smell suspected coming from the work sites	Ν	See complaint 443B.	Closed
444	6-Jun-20	6-Jun-20 / Portion IX	Residents of Ocean Shores	Water	Flooding within work site and suspected muddy water spillage after downpour	Ν	The flooding is a normal phenonmenon as the site boundary have been embarked. The suspected muddy water is wide-spread among the open sea at TKO south and no exceedance of SS were recordede after the incident. The complaint is considered non-project-related and details shall be referred to CIR-W14.	Closed
443B	()( ))	N		4° 57 °	Odour nuisance nearby TKO MTR Station	Ν	The preliminary result showed no direct relationship between the nuisance and the construction works. The details shall be referred to CIR-A17.	Closed
443A	6-May-20	Non-specific	Anonymous	Air/Noise	Noise nuisance at Night and Air Quality Impact from Works	Y	The complaint is considered non-project-related. There is no direct evidence showing the project site is the origin of the nuisance. The details shall be refered to CIR-C36	Closed
442	22-May-20	22-May-20 / LT Tunnel	Resident from Hong Pak Court	Noise	Noise nuisance from Tunnel Works	Y	The noise is believed to be breakin inside the tunnel. The CNP was compiled with and contractor is reminded to review breaking schedule to less sensitive hour. The details shall refer to CIR-N105.	Closed
441	8&9-Apr-20	9-Apr-20 / TKO surcharge area	Residents of Ocean Shores	Air/Noise	Noise Nuisance on early morning and Air Quality Works from Excavation Works	Y	The work schedule of C2 had been reviewed. The "beeping" noise is originated from C2 due to safety issue (for mobilization of materials with crane). The noise nuisance is believed to be coming from the vibration hammer. The Contractor had water the exposed area regular to reduce dust impact to the surrounding. The details shall be referred to CIR-C35	Closed
440	13&17-May-20	13-May-2020/Surcharge Area of TKO	Residents of Ocean Shores	Noise	Noise generation in early mornings of early May	Y	The work schedule of C2. C3 & C6 had been reviewed. The noise source is believed to be generated from C2 due to sheet-piling. The details shall be referred to CIR-N104.	Closed
439	7-Apr-20 & 24- Apr-20	April 2020 / Works area near Park Central (non- specific)	Residents of Park Central	Odour	Continuous diesel fuel odour nuisance near Park Central	Ν	No direct evidence proved that the odour source was originated from the work sites of TKOLTT. The details shall be referred to CIR-A16.	Closed
438	18-Apr-20	18-Apr-20 / Marine Works Area at TKO	Residents of Ocean Shores	Noise/ Light	Blasting, High Frequency Noise and Light in Tseung Kwan O	Y	The complaint was valid in regard of noise. Blasting had been carried out during the midnight and the Contractor is reminded to strictl follow requirements of CNP. The light source was originated from the construction vessels due to safety reason and guard watching. Details shall be referred to CIR-C34.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
437	27-Mar-20	27-Mar-2020 / Surcharge Area (C2)	Resident of Ocean Shores	Noise	Low Frequency Noise during Midnight	Y	The noise source was the malfunctioned dewatering pumps. The details shall be referred to CIR-N103	Closed
436	26-Mar-20	26-Mar-20/ Portion IVC	District Council Member (Mr. Wong)	Noise	Noise nuisance, vibration and spectedly insufficient mitigation measures in Lam Tin	Y	See complaint #431-433.	Closed
435	23-Mar-20	23-Mar-20/ Lam Tin Tunnel	Resident of Cha Kwo Ling Village	Noise	Groundborne Noise from Blasting in the Evening	Y	Blasting was conducted at the time of complaint. The vibration monitoring conducted near Tin Hau Temple was considered the vibration level was acceptable. The details shall be referred to CIR-N102.	Closed
434	23-Mar-20	20-Mar-20/ Lam Tin	District Council Member (Mr. Wong)	Noise	Noise nuisance from Construction Works during Holiday	Y	See compliant #427.	Closed
433	20-Mar-20	20-Mar-20/ Lam Tin	Resident of Hong Pak Court	Noise	Noise nuisance, vibration and suspectedly insufficient mitigation measures in Lam Tin	Y	The time period and PMEs of major works conducted during daytime of the complaints, no non-compliance in	
432	18-Mar-20	18-Mar-20 / Portion IVC	Resident of Yau Lai Estate	Noise	Noise nuisance, vibration and suspectedly insufficient mitigation measures in Lam Tin	Y	CNMP and during site audits has been recorded. The Contractor is recommended to provide alternative noise mitigation measures such as acoustic box for noisy PMEs and regularly repair materials of the noise mitigation measures.	Closed
431	14-Mar-20	14-Mar-20 / Portion IVC	Residents of Yau Lai Estate	Noise	Noise nuisance, vibration and suspectedly insufficient mitigation measures in Lam Tin	Y	Details shall be referred to CIR-N101.	
430	17-Mar-20	17-Mar-20 / Surcharge Area / C2	Anonymous	Water	Muddy Water at the Surcharge Area	Ν	The "muddy water" was created by the tug boat's screw propeller. The Contractor claimed the propeller stirred up seedbed sediment and generated "muddy water". The details shall be referred to CIR-W13.	Closed
429	10-Mar-20	10-Mar-20 / Site Nearby Park Central	Resident of Park Central	Noise	Noise nuisance in early morning (Mar 2020)	Y	No construction works had been conducted at the time of complaint for C3 and the major works area in C2 was at least 300m away from the complainant. It is believed that the major noise source was coming from ASD's work site. The details shall be referred to CIR-N100	Closed
428	4-Mar-20	Not Specified / Tseung Kwan O	Mr. Lui, Sai Kung District Council	Odour / Noise	Odour and low frequency noise nuisance from construction site	Y	Only minor works had been conducted at the time of complaint. No direct evidence showed that the odour source was originated from C3. The suspected nuisance source is believed to be ASD's works area. The details shall be referred to CIR-C33	Closed
427	1-Mar-20	1-Mar-20 / Portion IVC	Resident of Yung Kai House	Noise	Noise nuisance from Construction Works during Holiday	Y	No construction works were conducted at the concerned locations and no direct evidence showing the complaint is project-related. The details shall be referred to CIR-N99	Closed
426	19-Feb-20	11-Feb-20 / Works area outside TKL Sports Centre	Anonymous		Noise nuisance from breaking works	Y	Refer to complaint #423 and #424.	Closed
425	18-Feb-20	29-Jan-2020 / Marine works Area	Mr. Chan from Ocean Shore		Noise nuisance from barge in morning	Y	No works had been conducted in the time period of complaint. The noise is believed to be non-project-related. The details shall be referred to CIR-N95.	Closed
424	11-Feb-20	8 and 11-Feb-2020 / Site near TKL Station 03-Feb-2020 / Site Near	Resident of Park Central	Noise	Noise nuisance from breaking works	Y	The complaint was valid and the contractor had been operating only 1 breaker at a time. The contractor is suggested to further increase the mitigation measures to reduce impact to the surrounding neighborhood. The	Closed
423	3-Feb-20	03-Feb-2020 / Site Near TKL Station	Centrai			Y	details shall be referred to CIR-N97	

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
422	3-Feb-20	2-Feb-20 / Lam Tin Interchange	Resident of Cheuk Lai House, Yau Lai Estate		Noise nuisance suspected to be related to works involving metal hammering on Site near EHC	Y	No construction activities were conducted at the concerned locations during the period of complaint. The Contractor is reminded to keep conducting good site practice and strictly follows the requirements of approved CNP. The details shall be referred to CIR-N98	Closed
421	21-Jan-20	21-Jan-20 / Portion IX	Ocean Shores Residents		Noise nuisance due to Blasting at midnight	Y	Blasting was conducted around 1:30am due to the vicinity of the Railway protection zone of MTR. The Contractor is reminded to keep the blast door closed during blasting to minimize noise impacts and re-schedule blasting to less sensitive hours as far as practicable. The details shall be referred to CIR-N96.	Closed
420	7-Jan-20	7-Jan-20 / Portion IX	Ocean Shores Residents		Irritating loud noise nuisance from Portion IX (C2)	Y	See complaint #417	Closed
419	7-Jan-20	Sundays before 7-Jan-20 / Tunnel Works	Resident of Hong Pak Court	Noise	Noise nuisance from Tunnel Works	Y	See Complaint #416.	Closed
418	7-Jan-20	5-6-Jan-20 / C1 Marine Works Area	Ocean Shores Residents		High-frequency noise during night- time	Y	The high frequency noise was believe to be noise emitted from the marine works area of C1. The details shall be referred to CIR-N94.	Closed
417	3-Jan-20	2-Jan-20 / Portion IX	Former District Member (Mr. Chan)		Annoying noise emission and inefficient noise mitigation measures	Y	The noise source is believed to come from a breaker and mitigation was insufficient. The Contractor was requested to strictly follow the Noise Mitigation Plan. The details shall be referred to CIR-N93.	Closed
416	29-Dec-19	29-Dec-19 / Non-specific	Resident of Hong Pak Court	Noise	Groundborne Noise from Works area	Y	Project-related with valid CNP. Contractor is reminded to reduce noise emission and prevent breaking and noisy activities during restricted hours. The details shall be referred to CIR-N92.	Closed
415	27-Dec-19	25-Dec-19 / Lam Tin Interchange (Portion IVC)	Resident of Yau Estate	Noise	Noise nuisance from Portion IVC	Y	Non project-related due to maintenance works of East Cross-harbor Tunnel. The details shall be referred to CIR-N91.	Closed
414	24-Dec-19	22-Dec-19 / Lam Tin Interchange (Portion IVC)	Resident of Yau Estate	Noise	Piling noise nuisance near Lam Tin Interchange	Y	Project-related with valid CNP. Contractor is reminded to reduce noise emission and prevent breaking and noisy activities during restricted hours. The details shall be referred to CIR-N91.	Closed
413	24-Dec-19	24-Dec-19 / Portion IX of Contract 2	Resident of Capri & Ocean Shores	Noise	Loud and continuous noise emission from Portion IX	Y	No breaking activity was conducted by the C3. It was believed that C2 was the major noise source and the mitigation measures were insufficient. The details shall be referred to CIR-C32.	Closed
412	19-Dec-19	14-Dec-19 / marine works area	Resident of Ocean Shores	Noise	Noise nuisance from the marine works area	Y	The major construction work was driven by pin piles. The noise emitted due to the construction activities is considered to be reduced to an acceptable level as no NSR falls under the ambit of 300m study area of the work site. Details should be referred to CIR-N90.	Closed
411	2-Dec-19	30-Nov-19 / Construction Sites Outside TKL Sports Center	Resident of Park Central	Air / Noise	Non-effective noise mitigation measures and related dust and noise nuisance	Y	The construction noise created by breaking works are considered non-project related due to the large separation distance between noise source and the Complainant's Location. Major dust emission from the works area next to C3 was recorded. The Contractor is reminded to provide regular watering to dusty works. Details should be referred to CIR-C31.	Closed
410	28-Nov-19	25-Nov-19 / Portion 4C	Anonymous	Noise	Noise nuisance from Lam Tin Works Area and operation hours	Y	Refer to Complaint #408	Closed
409	27-Nov-19	20&27-Nov-19 / Construction Sites near Po Yap Road & Chui Ling Road	Resident of Park Central	Air / Noise	Dust emission due to excavation works and noise nuisance from Piling works	Y	Although noise barrier had been erected and around the breakers, the direct line of sight to the NSRs at Park Central could not be totally blocked. The Contractor is recommended to provide cantilevered noise barrier with noise absorbing materials to minimise noise impact as far as practicable. Details should be referred to CIR- C31.	Closed
408	25-Nov-19	Non-specific (Nov-19) / Portion 4C	Resident of Yau Lai Estate	Noise	Serious Noise Nuisance from Lam Tin Works Area	Y	Despite the Contractor had applied different noise mitigation measures (e.g. semi enclosure and noise barrier). Environmental deficiency was observed during site audit session. The Contractor is recommended to apply alternative noise mitigation measures to improve the situation. The details shall be refer to CIR-N89.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
407	12-Nov-19	Non-specific (Nov-19) / LT Construction Site	Non- specified(Complainant has previously made complaints on LTI)	Operation Hours	Inquiries on operating hours & Noise Nuisance	N	The time of complaint falls under day-time. According to the Contractor and RE, the general starting time of construction works are 08:15 on normal week days. The Contractor had avoid conduct noisy works on morning to minimize noise impacts for the nearby residents. The details shall be refer to CIR-O3	Closed
406	5-Nov-19	5-Nov-19 / Tunnel near TKO	District Council Member (Mr. Chan)	Noise	Noise nuisance from Blasting activities during night-time	Y	No blasting was carried out on that night. The construction activities were conducted inside the tunnel with the blast door closed. The CNP that the Contractor held remained valid during the time of complaint. The details shall be refer to CIR-N88	Closed
405	29-Oct-19	17-Oct-2019 / Marine Works area near Ocean Shore	District Council Member (Mr. Chan)	Noise	Daytime times noise nuisance	Y	The complaint details does not tally up with the information provided with the Contractor and RE. Referring to the Contractor, there was construction works was starting at 09:00. Noise mitigation measures, such as acoustic mats, were applied to minimize noise impact. The details shall be refer to CIR-N87	Closed
404	15-Oct-19	12-Oct-19 / Marine Works area near Ocean Shore	Residents of Ocean Shores	Noise / Working Hours	Noise nuisance due to operation of barge on Saturday early morning	Y	The time of complaint falls within daytime and the major works conducted are dredging and reclamation. The contractor did not require any extra mitigation measures. The contractor had applied sound-proofing mat on the engine floor of the barges and is recommended to strictly follow the requirements of noise mitigation plan. The details shall be refer to CIR-N86	Closed
403	15-Oct-19	Oct-19 (Not Specified) / C2 Construction Site	Residents of Ocean Shores	Noise / Working Hours	Operation of marine construction works during late hours	Y	The major construction works is trimming works for the rock mount during the time period of complaint. Mitigation measures provided by the Contractor included provision of noise insulating mats to the engine floor of the barges and shorten the work hours by ending construction works on or before 21:00 since early Oct 2019. Details shall be referred to CIR-N85.	Closed
402	10-Oct-19	09-Oct-2019/ Site near TKO CPC	Residents of Ocean Shores	Noise	Noise nuisance of construction works at marine work area during early morning	Y	No construction activity at both the Cavern near the BCMCP Bridge and Platform 1B, including the barge, in particular during the complaint period between 2am and 3am on 9 Oct 2019. Since no works had conducted during the time of complaint, no mitigation measures are required. The details shall be referred to CIR-N84.	Closed
401	5-Oct-19	05-Oct-2019 / C2 Portion IX	District Council Member (Mr. Chan)	Noise	High noise level from works area during daytime	Y	The time period of complaint falls under day-time and therefore the Contractor is required to carry out mitigation measures according to the latest CNMP only. The construction activities had been reviewed and no non-compliance was identified. No Limit Level of Exceedance at daytime was recorded during October 2019. For mitigation measures, the Contractor had set up sound-proofing mats and SlientUp to reduce noise impact. The details shall be refer to CIR-N83.	Closed
400	16-Sep-19	10-Sep-19 / TKO Marine Works Area	District Council Member (Mr. Chan)	Water	Muddy water discharge and deficiency in water quality mitigation measures	N	With accordance to the Contractor and RE, the silt curtains were deployed regarding to SCDP ver. 8 since 10- Sep-19, site inspection on 12-Sep-19 also showed the silt curtains were deployed properly. Despite there are chances of accidental muddy water discharge due to the removal of cofferdam on 13-Sep-19, local silt curtain had been place in order to minimize the unavoidable impact by related loading and unloading of fill materials. No muddy water had been observed outside the silt curtain area. Nevertheless, the Contractor is recommend to expand the coverage of the local silt curtain in order to well-confine the muddy water released from the grab. On top of that, the Contractor shall always follow the SCDP to ensure the minimization of impacts. Details should be referred to CIR-C30.	Closed
399	16-Sep-19	16-Sep-19 (Not Specified) / LT Interchange Potion III	Resident of Bik Lai House, Yau Lai Estate	Noise	Noise emission from the tunnel entrance (Potion III)	Y	No construction works was carried out during the time of complaint. Details should be referred to CIR-N82.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
398	16-Sep-19	13-Sep-19 / Works Area of LT-TKO Tunnel outside Tiu King Leng MTR Station	Anonymous	Air / Water	Dark smoke emission and muddy water discharge from the marine work vessels near shore	Ν	No dark smoke emission was observed during the site inspection conducted in the week of the complaint. The Contractor has applied an air filtering tank to clean the exhaust from the barge before emission. Details should be referred to CIR-C30.	Closed
397	6-Sep-19	30 Aug-19 / Works area near Ocean Shores	Resident of Ocean Shores	Noise / Working hours	Noise emitted from Barge during Evening times	Y	The unloading works had been reviewed and no limit level of exceedance were recorded during August to early September. Since the period of complaint falls under evening times, no mitigation measures were required by the CNP. Details should be referred to CIR-N81.	Closed
396	6-Sep-19	30 Aug-19 / Works area near Ocean Shores	Resident	Noise	Noise nuisance from LT-TKO Tunnel	Y	The major works conducted were shortcreting, mucking out, maintaining, drilling and unloading. No limit level	Closed
395	6-Sep-19	31 Aug-19 / Works area near Ocean Shores	District Council Member (Mr. Chan)	Noise	Noise Nuisance during evening and night times	Y	of exceedance in the restricted hours (19:00-23:00) between late August and early September were recorded. The Contractor is recommended to keep following noise mitigation plan to minimize noise nuisance. Details should be referred to CIR-N80.	Closed
394	6-Sep-19	Not specified (Sep-19) / Works area near Ocean Shores	Anonymous	Noise / Operating Hours	Noise nuisance during Evening & occasionally in Night time	Y		Closed
393	30-Aug-19	30 Aug-19 / Marine works Area	District Council Member (Mr. Chan)	Water	Alleged muddy water discharge	N	High rainfall was recorded during period of complaint, therefore muddy water discharge at outfall from upstream and some surface runoff within the site is expected. However, no major silt curtain deficiency was observed during on-site observation and no leakage of muddy water from the marine works area was observed. Details should be referred to CIR-W12.	Closed
392	29-Aug-19	20-27 Aug-19/ Portion 4C	Resident of Bik Lai House, Yau Lai Estate	Noise	Noise nuisance from the operation of heavy machineries and missing of noise mitigation measures at Portion 4C	Y	A noise insulating cover was erected before the period of complaint, however, due to restricted site condition in the relocated breaking works area, the erection of the cover could not be carried out. Nevertheless, movable noise barriers and local semi-enclosure was adopted for breaking works. Details should be referred to CIR-N79.	Closed
391	26-Aug-19	10-Jul-19 / Construction site near Ocean shore	District Council Member (Mr. Chan)	Noise	Operation of construction works during late hours	Y	1 derrick barge was operated during the period of complaint with valid CNP. Regular maintenance and checking should be conducted for all operating barges. Details should be referred to CIR-N78.	Closed
390	26-Aug-19	31-Jul-19 / Construction site near Ocean shore	District Council Member (Mr. Chan)	Noise	Intermittent noise emitted from collision during night-time	Y	The noise source is suspected to be the collision between cofferdam and its broken part as the cofferdam was found damaged next morning. No construction was conducted at night time of 31 July. The contractor is recommended to maintain and check cofferdam regularly. Details should be referred to CIR-N77.	Closed
389	29-Jul-19	17 to 24-Jul-19 / Marine Construction Site near O King Road	Resident of Ocean Shore	Noise	Noise nuisance from the barge operating in reclamation works area near O King Road during evening times.	Y	1 derrick barge was operated during the period of complaint with valid CNP. Regular maintenance should be provided for all operating barges. Details shall refer to CIR-N76.	Closed
388	12-Jul-19	8-Jul-19 / Construction Site near Ocean Shores	District Council Member (Mr. Chan)	Noise	Noise nuisance and inadequate noise barrier at the construction site near Ocean shore	Y	Although Contractor has adopted a noise mitigation measure of drill rigs at Portion IV near Ocean Shore such as noise barrier with sound insulating fabric, the existing noise barrier in Portion IX and some in Portion IV are not adequate in screening the direct line of sight to Ocean Shore. Details should be referred to CIR-N75.	Closed
387	12-Jul-19	8 to 12-Jul-19 / Portion 4C of C1 Construction Site	Resident of Bik Lai House	Noise	Breaking noise emitted from the operation of 2 PMEs at Portion 4C during weekday daytime.	Y	Two breakers were operated intermittently at the Portion 4C of C1 construction site during the period of complaint between 07:00 to 19:00. As observed during the site inspection/noise monitoring, movable noise barrier could not completely screen off the direct line-of-sight from PMEs to Yau Lai Estate. Contractor has adopted mitigation measure to minimize the noise impact from breakers including using a noise barrier with noise insulating fabric, adopted a less noisy hydraulic spiting method for breaking works and has been developing a semi-enclosure noise barrier to replace the existing movable noise barrier. Details should be referred to CIR-N74.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
386	10-Jul-19	9 to 10-Jul-19 / Not Specific	District Council Member (Mr. Chan)	Noise	Noise nuisance and disturbance from the TKOLT tunnel construction site involves intermittent noise emitted from collision during night-time.	Y	No construction works was carried out during the time of complaint. Details should be referred to CIR-N73.	Closed
385	4-Jul-19	Late Jun-19 to 4-Jul-19 / Reclamation Area	Resident of Ocean Shore	Noise	The reclamation works continued into the evening during weekdays and works were also operated on Sunday.	Y	See Complaint no 384.	Closed
384	3-Jul-19	3-Jul-19 / Near Ocean Shore	District Council	Noise	The construction site was constantly emitting metallic percussion noise in the early morning.	Y	The concerned metallic percussion noise source was suspected from the collision between the detached sheet pile and the adjacent sheet pile of the broken cofferdam. The detached sheet pile was fixed by re-sealing it to the adjacent sheet pile. Details should be referred to CIR-N72.	Closed
383	29-Jun-19	Jun-19 / Lam Tin Interchange	Resident of Yau Lai Estate, Yung Lai House	Noise	Noise nuisance from construction works during weekday daytime and evening times. Noise barriers was found missing in certain parts of the construction areas.	Y	Some noise mitigation measures were observed during the site inspection including idle equipment were turned off and noise barrier has been erected close to noisy PMEs in the right direction facing Yau Lai Estate. However, the above mitigation measures were not applied to whole construction site such as noise barriers were not placed close enough to the noisy PMEs due to the uneven surface and other inconvenience. Details should be referred to CIR-N71.	Closed
382 (N08/RE/000110 19-19)	17-Jun-19	6-Jun-19 / Cofferdam area	District Council	Air	Dark smoke nuisance from the tug boat inside the cofferdam area.	Ν	During site audit, no violation of the Air Pollution Control (Smoke) Regulation from the construction site was observed by the ET. Air filter has been replaced on derrick barge to reduce the dark smoke emission upon the receipt of the complaint. The Contractor is recommended to replace the air filters regularly. Details should be referred to CIR-A15.	Closed
381 (N08/RE/000150 98-19)	11-Jun-19	1-Jun-19 / Near confferdam	District Council	Water	Muddy water discharge from construction site near the cofferdam area on 4 June 19	Ν	High volume of upstream muddy water was collected due high rainfall according to reports and observation. As a result, the muddy water from upstream was discharged into the Junk Bay via various outfalls in Junk Bay, as observed during the rainstorm events. No sand plume within the cofferdam area and no muddy water discharge at the designated discharge point within the Site was identified during the site inspection and water quality monitoring. Details should be referred to CIR-W11.	Closed
380	11-Jun-19	6-Jun-19 / Near Tong Yin Street	Resident of Ocean Shore	Air	Odour nuisance from construction site near Tong Yin Street	Ν	No oil leakage from mobile crane was observed during the site inspection in June 2019. According to the testing reports, all ULSD fuel applied in the PMEs during the construction period contains sulphur content lower than 0.005% by weight, which complied with the Air Pollution Control (Fuel Restriction) Regulations. Details should be referred to CIR-A14.	Closed
379	11-Jun-19	4-Jun-19 / Near cofferdam area	General Public	Water	Discharge of mud water into Junk Bay from TKOLT construction site	Ν	See Complaint no 381.	Closed
378	11-Jun-19	13-Apr-19 / Near cofferdam area	General Public	Air	Dark smoke nuisance from construction site involves derrick barge operation near cofferdam area (daytime)	Ν	No violation of the Air Pollution Control (Smoke) Regulation was recorded from the construction site was observed. The contractor was recommended to install carbon filter at smoke exhaust of the barge as a more effective mitigation measures. Details should be referred to CIR-C27.	Closed
377	11-Jun-19	2-Jun-19 / Lam Tin Interchange	General Public	Noise	Complaint about the noise nuisance from Lam Tin Interchange construction site in daytime holiday.	Y	Only drilling works inside the tunnel was conducted during daytime under valid CNP. Groundborne noise is considered as the major factor contributing to the noise nuisance, the Contractor are recommended to re- schedule the drilling works inside the tunnel to less sensitive hours. Details should be referred to CIR-N70.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
376	11-Jun-19	9-Jun-19 / Near Yau Lai Estate	Resident of Yau Lai Estate	Noise	Complaint about the noise nuisance near Yau Lai Estate involves vehicle movement (roller) during morning to 15:00 in holiday.	Y	No works involving roller was involved. Only drilling works inside the tunnel and ddismantling of crusher shelter was conducted during Sunday daytime under valid CNP. Groundborne noise is considered as the major factor contributing to the noise nuisance, the Contractor are recommended to re-schedule the drilling works inside the tunnel to less sensitive hours. Details should be referred to CIR-N70.	Closed
375	11-Jun-19	9-Jun-19 / Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complaint about the noise nuisance from Lam Tin Interchange construction site in daytime holiday.	Y	See Complaint no. 376.	Closed
374	4-Jun-19	3-Jun-19 / Near Ping Tin Estate	Resident of Ping Sin House in Ping Tin Estate	Noise	Vibration from the construction of Lam Tin Interchange in evening time at around 20:00	Y	Groundborne noise is considered as the major factor contributing to the noise nuisance. The reverse circulation drilling works may have emitted groundborne noise, however, only 1 unit was used in Portion II. Therefore, blasting is considered as the major cause for the vibration. Details should be referred to CIR-N69.	Closed
373	4-Jun-19	2-Jun-19 / Near ocean Shore	Resident of Ocean Shore	Noise	Complaint about the noise nuisance from the construction site near Ocean Shore and the construction site operation in day time holiday.	Y	No construction activity was conducted at the time of complaint as confirmed by Engineer. Therefore, the noise nuisance was not due to the construction site. Details should be referred to CIR-N68.	Closed
372	4-Jun-19	1-Jun-19 / Near ocean Shore	Resident of Ocean Shore	Others	Complaint about the construction site operation in the early morning on Saturday.	Ν	See Complaint no. 373.	Closed
371	30-May-19	30-May-19 / Near Ocean Shore	Resident of Ocean Shore	Noise	Noise nuisance from construction site near Ocean Shore during night time.	Y	See Complaint no. 373.	Closed
370 (N08/RE/000150 98-19)	29-May-19	19 & 26-May-19 / Near Ocean Shore	Resident of Ocean Shore	Noise	Noise nuisance about dredging mud and loudspeaker in the construction site near Ocean Shore during daytime holiday.	Y	Noise barriers/ Noise absorptive materials have been used to mitigate the noise generated from the construction works. Only walkie-talkies were used for communication in the construction site. Details should be referred to CIR-N67.	Closed
369	13-May-19	Not specific / Lam Tin interchange	Resident of Yau Lai Estate	Noise	Noise nuisance from the blasting work inside tunnel which involves explosion noise impact during midnight	Y	Contractor has adopted a mitigation measure for reduce the blasting noise impact from the tunnel such as blasting doors and did not conduct blasting works during mid-night blasting since mid-May 2019. Details should be referred to CIR-N66.	Closed
368	19-May-19	19-May-19 / Near cofferdam area	General Public	Noise	Noise nuisance from barge with in cofferdam area in daytime holiday	Y	See Investigation / Mitigation Action for complaint no. 361.	Closed
367	5-May-19	5-May-19 / Lam Tin Tunnel - TKO entrance	Resident near Lam Tin Tunnel - TKO entrance	Noise & Air	Noise and air nuisance from construction near Lam Tin Tunnel - TKO entrance	Y	The major works during the period of complaint is scaling by breaker on day time holiday (Sunday). The works is compiled with CNP and no air quality action and noise limit level exceedance during the monitoring. Regarding the existing air quality mitigation measures, the water spray for the breaker was insufficient and the dust emission during unloading of dusty materials was observed. As the review of exiting noise mitigation measure, a broken noise SilentMat was found on the hammer of breaker. According to the above observation, Contractor has adopted serval improvement such as conduct a sufficient water spray during breaking and unloading materials, replaced the noise SilentMat of the breaker and placed the noise barrier between PME and NSRs. Details should be referred to CIR-C29.	Closed
366	4-May-19	4-May-19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime.	Y	Regarding the observation during site inspection, the hammer of the breaker was surrounded by a broken noise absorption material and a noise barrier of a driller was placed in the incorrect direction of NSRs. Contractor has improved the above mitigation measures including replaced the noise absorption materials and relocated the noise barrier to facing the NSRs. Details should be referred to CIR-N65.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
365	1-May-19	1-May-19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime.	Y	See investigation / mitigation actions for Complaint No.366	Closed
364	1-May-19	1-May-19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime	Y	See investigation / mitigation actions for Complaint No.366	Closed
363	30-Apr-19	6th – 22th April -19 / Lam Tin Interchange	Resident of Ping Tin Estate	Noise	Noise nuisance from construction of Lam Tin Interchange in daytime and evening time	Y	See investigation / mitigation actions for Complaint No.366	Closed
362 (N08/RE/000133 96-19)	8-May-19	7-May-2019 / Junk Bay	District Council	Noise	Noise nuisance from marine works in the Junk Bay in the night-time (06:45)	Y	No marine works in the Junk Bay was conducted as confirmed by RE. No CCTV footage was recorded during the time of complaint. It was suggested that Contractor should conduct 24 hours CCTV monitoring. Details should be referred to CIR-N64.	Closed
361	7-May-19	28 Apr 2019 / Cofferdam Area	General Public	Noise	Noise nuisance from construction site at cofferdam area in holiday	Y	The reclamation works involves barges during the time of complaints has been compiled with the CNP. As review of existing mitigation measure, the sound proofing canvases for the barges were hanged up. Details should be referred to CIR-N63.	Closed
360	2-May-19	27-04-2019/ Construction in Tong Tin Street	General Public	Noise	The complaint about the noise nuisance from cofferdam area during daytime and evening-time.	Y	The light source was found from the lighting of derrick barge within the cofferdam area and the noise source was found from the barge during filling works. Contractor has adopted The sound proofing canvases for the derrick barge was hanged up but no light mitigation measure. Details should be referred to CIR-C28.	Closed
359	30-Apr-19	30-04-2019/ Near Ocean Shore	Resident of Ocean Shore	Noise	The complaint about the noise nuisance involve percussion noise near Ocean Shore during daytime.	Y	See compliant #355.	Closed
358	30-Apr-19	27-04-2019/ Near cofferdam area	General Public	Noise	The complaint about the noise nuisance during evening time.	Y	See compliant #355.	Closed
357	23-Apr-19	20-04-2019/ Near cofferdam area	General Public	Noise	The complaint about the noise nuisance near cofferdam area during daytime.	Y	See compliant #355.	Closed
356	23-Apr-19	19-04-2019/ Near cofferdam area	General Public	Noise	The complaint about the noise nuisance near cofferdam area during holiday.	Y	See compliant #355.	Closed
355	17-Apr-19	17-04-2019/ Near cofferdam area	General Public	Noise & light	The complaint about the noise nuisance and light pollution near cofferdam area during evening-time.	Y	The light source was found from the lighting of derrick barge within the cofferdam area and the noise source was found from the barge during filling works. Contractor has adopted The sound proofing canvases for the derrick barge was hanged up but no light mitigation measure. Details should be referred to CIR-C28.	Closed
354	30-Apr-19	20 Apr 2019 / Cofferdam Area 19 Apr 2019 / Cofferdam Area 15 Apr 2019 / Cofferdam Area 07 Apr 2019 / Cofferdam Area 31 Mar 2019 / Cofferdam Area	Resident of Ocean Shore (Mr. Chan)	Others	The construction site near O King Road is operated in holiday during day-time and weekday during night- time.	Ν	The marine reclamation works at the Portion IX in C2 construction site was the major construction activity during the period of complaints. The concerned reclamation works is compiled with the relevant CNP. Details should be referred to CIR-O2.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
353	13-Apr-19	13-04-2019/Cofferdam Area	Resident of Ocean Shore (Mr. Chan)	Air	According to the complainant, large amount of smoke and exhaust was seen emitting from barges working within the cofferdam	N	See Investigation / Mitigation Action for complaint no. 329.	Closed
352	13-Apr-19	13-04-2019/Cofferdam Area	Resident of Ocean Shore	Noise	The complainant complained about the noise nuisance from the cofferdam area in Tiu Keng Leng during day- time.	Y	The major works during the time of complaints was a crawler crane unloading H piles to the Portion V of C2 construction site. Noise barriers were erected between the crane and NSRs to reduce noise impact. Details	Closed
351	13-Apr-19	13-04-2019/Cofferdam Area	Resident of Ocean Shore	Noise	The complainant complained the noise nuisance from the cofferdam area in Tiu Keng Leng during day-time.	Y	should be referred to CIR-N62.	closed
350	8-Apr-19	07 Apr 2019 / Cofferdam Area in TKO	-	Air & Others	The complainant complained the dark smoke generation and the construction works from the cofferdam area in Tiu Keng Leng during holiday.	N		Closed
349	7-Apr-19	07-04-2019/Cofferdam Area	Resident of Ocean Shore	Air	Dark smoke generation from the cofferdam area in Tiu Keng Leng during day-time.	Ν	See Investigation / Mitigation Action for complaint no. 329.	Closed
348	2-Apr-19	02 Apr 2019 / LTT-TKO	-	Others	The complainant complained the LTT construction site was working during holiday.	Ν		Closed
347	1-Apr-19	01 Apr 2019 / Cofferdam Area	Resident of Ocean Shore	Noise	Percussive noise from the cofferdam area in Tiu Keng Leng during day- time.	Y		Closed
346	31-Mar-19	31st March 2019 / Construction of Road P2	District Council	Others	Complaint about the construction site operation of Road P2 in day time holiday	Ν	A tug boat and a derrick barge were operated for the marine reclamation work within the cofferdam area during the time of complaint. As the review of relevant CNP, no violation was observed. Details should be referred to CIR-O1.	Closed
345	26-Mar-19	26th March 2019 / Construction of Road D4	Resident of Park Central	Noise	Complaint about the noise nuisance in day time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed
344	28-Mar-19	26th March 2019 / Construction of Road P2	District Council	Noise	Complaint letter received regarding noise nuisance and dark smoke generation from the marine barges	Y	See Investigation / Mitigation Action for complaint no. 378.	Closed
343	25-Mar-19	25th March 2019 / Construction of Road D4	Resident of Park Central	Noise	Complaint about the noise nuisance sound like a breaking works in day time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
342	25-Mar-19	24th March 2019 / Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance from the construction of Lam Tin Interchange in day time hoilday (Sunday). The noise monitoring was conducted in Hong Nga Court by staff after the complaint and the noise level is result in acceptable level, but the complainant replied that the noise monitoring is meaningless and the noise nuisance is not acceptable for her.	Y	See Investigation / Mitigation Action for complaint no. 330.	Closed
341	24-Mar-19	24th March 2019 / Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Complaint about the noise nuisance from Lam Tin Tunnel construction works in day time.	Y	See Investigation / Mitigation Action for complaint no. 330.	Closed
340	24-Mar-19	24th March 2019 / Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance from the construction site day time holiday (Sunday).	Y	See Investigation / Mitigation Action for complaint no. 330.	Closed
339	21-Mar-19	21st March 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the construction noise nuisance involving percussive noise in early morning (07:00)	Y	See Investigation / Mitigation Action for complaint no. 330.	Closed
338	21-Mar-19	21st March 2019 / Construction of Lam Tin Interchange	Resident of Ocean Shore	Noise	Construction noise	Y	See Investigation / Mitigation Action for complaint no. 323.	Closed
337	20-Mar-19	19th March 2019 / Construction of Road D4 and Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Complaint about the noise nuisance from the construction vehicle near Park Central in night time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed
336	20-Mar-19	20th March 2019 / Construction of Road P2	Resident of Park Central	Noise & Pest	Complaint about the noise and pest nuisance from the construction site near Park Central in evening time.	Y	See Investigation / Mitigation Action for complaint no. 329.	Closed
335	19-Mar-19	19th March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Construction noise nuisance from reclamation works near the TKO-LTT reclamation site during the evening time (19:00-23:00).	Y	See Complaint #323.	Closed
334	19-Mar-19	19th March 2019 / Construction of Road P2	District Council	Noise	Construction noise nuisance from the TKO-LTT reclamation site during evening time (after 19:00).	Y	See Complaint #323.	Closed
333	19-Mar-19	18th - 19th March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Construction noise nuisance from construction noise in evening time (around 20:30).	Y	See Complaint #323.	Closed

19

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
332	18-Mar-19	18th March 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complaint about the noise nuisance during day time, evening time and night time.	Y	The construction activities in the complaint dates are complied with CNP. No noise limited level exceedance	Closed
331	18-Mar-19	18th March 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complaint about the noise nuisance in night time and the past few days. (Before 07:00)	Y	was recorded. During the site inspection, no noise barriers were erected between noisy PMEs and NSRs at LTI. Regarding the observation in the inspection, Contractor has adopted an improvement such as placed the noise barriers between the PMEs and NSPs to reduce noise nuisance. Details should be referred to CIR-N61.	Closed
330	17-Mar-19	17th March 2019 / Construction of Lam Tin Interchange	General Public	Noise	Complaint about the noise nuisance from in night time holiday.	Y		Closed
329	15-Mar-19	15th March 2019 / Construction of Road D4	Resident of Park Central	Noise & Air	Complaint about the noise from the construction works and the odour nuisance involves engine oil from construction machine	Y	The construction activities in the complaint dates are compiled with the CNMP. No noise and air quality limit level exceedance were recorded. Contractor had implemented the mitigation measures for the noise and odour nuisances including acoustic mat was erected between the PME and NSR, ultra-low sulphur diesel was applied as fuel oil in PME and general refuses were disposed properly. Details should be referred to CIR-C26.	Closed
328	14-Mar-19	9th March 2019 / Construction Site of Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Complaint about the noise nuisance involve drilling work in the day time (08:00).	Y	A formation works was conducted in 7 am to 7pm on 9 Mar 2019. No noise limit level exceedance was recorded in the nearest noise monitoring result. However, there was no any adoption of mitigation measure to minimize the noise nuisance from the site. As response the received complaint, the contractor should place the noise barrier between the PMEs and NSR. Details should be referred to CIR-N58.	Closed
327	13-Mar-19	13th March 2019 / Construction of Lam Tin Interchange	Resident of Bik Lai House	Noise	Noise nuisance suspected from the construction works involving chiseling during evening time (22:07).	Y	A handing processed rock at Lam Tin Interchange was conducted on the complaint date in 7 pm to 11 pm involving dump truck and excavator which construction activities was compiled with the CNP. No noise limit level exceedance was record in the evening time monitoring. However, the noise barrier was not placed in the direction of the Yau Lai Estate during breaking works, the contractor had implemented a mitigation measure such as placed the noise barrier to reduce noise level from the breaker but the noise barrier was far from the concerned breaker. Details should be referred to CIR-N59.	Closed
326	13-Mar-19	13th March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Noise nuisance suspected from marine works near Ocean Shores in the day time (16:30)	Y	See Investigation / Mitigation Action for complaint no. 322.	Closed
325	9-Mar-19	9th March 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance involve machine and percussive noise in night time (02:00 -03:00).	Y	Only drilling works were conducted inside the tunnel in early morning under valid CNP. Groundborne noise is considered as the factor that contributes to the noise nuisance. The Contractor is recommended to reschedule drilling works to less sensitive hours. Details should be referred to CIR-N56.	Closed
324	7-Mar-19	7th March 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complaint about the noise nuisance involving chiseling noise from the construction site near Hong Pak Court during day time and evening time in the past few months.	Y	Only drilling works were conducted inside the tunnel in early morning and daytime under valid CNP. Groundborne noise is considered as the factor that contributes to the noise nuisance. The Contractor is recommended to reschedule drilling works to less sensitive hours. Details should be referred to CIR-N56.	Closed
323 (EPD- N08/RE/000065 23-19)	4-Mar-19	4th March 2019/ Cofferdam Area	Resident of Ocean Shore	Noise	Construction noise (Evening time)	Y	Only 1 derrick barge and a tug boat was used in the evening time under valid CNP. No Limit Level Exceedances were recorded at Station CM6(A) during evening time. Acoustic mat should be used to screen the engine of the barge to reduce the noise nuisance from the reclamation works. Lubricants should be applied to the barge to reduce the noise emission during barge movement.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
322	13-Mar-19	1st March 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Noise nuisance suspected from a yellow excavator near Ocean Shores in day time (15:44).	Y	No noise limit level exceedance was recorded and the number of operating PMEs complied with the CNMP. The sound proofing canvases were not always adopted as a mitigation measure to screen the noise emitted from the engine of the barge. Contractor should adopt the aforementioned mitigation measures as far as practicable. The contractor was also be recommended to enhance the mitigation measure including frequently checking the noise barriers/sound proofing canvases, frequent checking and repair the gaps or broken acoustic sheets and continue to strictly follow the requirements in the approved CNMP.	Closed
321	28-Feb-19	28th February 2019 / Construction of Lam Tin Interchange	Management Section of Yau Lai Estate	Noise	Construction noise (Night time)	Y	Only drilling works were conducted inside the tunnel in early morning under valid CNP. Groundborne noise is considered as the factor that contributes to the noise nuisance. The Contractor is recommended to reschedule drilling works to less sensitive hours. Details should be referred to CIR-N55.	Closed
320	22-Feb-19	22nd February 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complaint about the noise nuisance involving percussive noise in early morning (Day time). Complainant said the construction should be operated after 08:00.	Y	See Investigation / Mitigation Action for complaint no. 313.	Closed
319	21-Feb-19	21st February 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance involving percussive noise in night time	Y	See Investigation / Mitigation Action for complaint no. 313.	Closed
318	21-Feb-19	21st February 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complaint about the noise nuisance involving percussive noise from the construction in night time	Y	See Investigation / Mitigation Action for complaint no. 313.	Closed
317	25-Feb-19	23th February 2019 / Construction of Road P2	Resident in O King Road	Air	Complained about the odour nuisance of petroleum smell	N	See Investigation/ Mitigation Action on Complaint no.294. Details should be referred to CIR-A12.	Closed
316	18-Feb-19	18th February 2019 / Construction of Road P2	Resident in O King Road	Air	Complaint about the dark smoke and odour nuisances	Ν	See Investigation/ Mitigation Action on Complaint no.294. Details should be referred to CIR-A12.	Closed
315	17-Feb-19	15th February 2019 / Construction of Lam Tin Interchange, Road P2 and Tseung Kwan O Interchange	General Public	Noise	Complained about construction noise (Daytime)	Y	The metal wire used for anchoring the barge inside the cofferdam area are the source for the noise nuisance. Ropes were used to replace metal wire to reduce noise nuisance from metal collision while mooring boats. Details should be referred to CIR-N54.	Closed
314	17-Feb-19	16th February 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Air	Dust nuisance suspected from the construction works and absence of water spraying near Lam Tin Interchange in daytime.	Ν	No Air Quality action level or limit level exceedance during the monitoring conducted by ETL. Contractor had implemented mitigation measure to reduce and prevent dust emission including conducted water sprays and covered the cement bags. Details should be referred to CIR-A13.	Closed
313	17-Feb-19	17th February 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Construction noise nuisance from the drilling and breaking works at Branch Tunnel in the morning (Day time)	Y	Breaking and drilling works were conducted during the time of complaint. The breakers were often seen wrapped with acoustic mat, however, they are easily damaged during the breaking works. Noise barrier are more effective in reducing the noise nuisance than the acoustic mat, but the erection of noise barrier are not often adopted properly to screen the noise from the NSR due to the additional works involved and the landform on site. Groundborne noise could also be a factor contributing to noise nuisance. Details should be referred to CIR-N53.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
312	16-Feb-19	16th February 2019 / Construction of Lam Tin Interchange	District Council	Noise	Complained about the explosion noise (Daytime)	Y	No exceedances were recorded and recommendation were made to further enhance the mitigation measures, such as regularly and reviewing the noise control activities that are being carried out on site regularly to ensure compliance with statutory requirement, provide training for the workers to prevent unnecessary noise disturbance and frequently check and maintain the absorptive lining adhered on blasting doors on a regular basis.	Closed
311	15-Feb-19	15th February 2019 / Construction of Lam Tin Interchange	Public	Noise	Complained about the explosion noise (Daytime)	Y	See Investigation / Mitigation Action for complaint no. 312.	Closed
310	14-Feb-19	14th February 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Construction noise nuisance about the rock handling work at LTI (Daytime)	Y	Dump truck and excavator was used to transfer crushed rocks from the crusher with valid CNP. Additional noise barrier was added at the site boundary near Shun Lai house, Yau Lai Estate to reduce the direct-line of	Closed
309	13-Feb-19	13th February 2019 / Construction of Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Construction noise nuisance about the rock handling work at LTI (evening time)	Y	sight from the NSRs to the site. Details should be referred to the CIR-N51.	Closed
308	13-Feb-19	1th - 13th February 2019 / Construction of works at the TKO-Lam Tin tunnel	Management Section of Kwong Tin Estate	Noise	Complaint about construction noise (Night time)	Y	See Investigation/ Mitigation Action on Complaint no.302. Details should be referred to CIR-N48.	Closed
307	13-Feb-19	13th February 2019 / Construction at Tsueng Kwan O (C1)	Resident of Ocean Shore	Noise	The complaint about the noise nuisance in day time	Y	Noise nuisance was originated from the beeping noise emitted during vehicle reversing of the loader. The total length of beeping noise should be less than 5 mins. The reverse alarm system is a necessary safety measure that cannot be revoked. Details should be referred to CIR-N50.	Closed
306	13-Feb-19	13th February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Hong Nga Court	Noise	Noise nuisance suspected from the construction works involving chiseling noise in night time	Y	See Investigation/ Mitigation Action on Complaint no.302. Details should be referred to CIR-N48.	Closed
305	12-Feb-19	12th February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Hong Nga Court	Noise	Noise nuisance suspected from the construction works involving chiseling noise in night time.	Y	See Investigation/ Mitigation Action on Complaint no.302. Details should be referred to CIR-N48.	Closed
304	8-Feb-19	8th February 2019 / Construction of Road P2 and Associated Works	Resident of Ocean Shore	Noise	Noise nuisance suspected from marine works near Ocean Shores in the day time	Y	There were two construction activities in the site including dredging and trimming in day time on 8 Feb 2019. Details should be referred to CIR-N49.	Closed
303	2-Feb-19	27th January - 2nd February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Ping Tin Estate	Noise	Noise nuisance suspected from the construction works involving chiseling noise during day time, evening time and night time.	Y	Project-related. The following recommendations were made to further enhance the mitigation measures: Frequent checking and repair the gaps or broken acoustic sheets; Replace any broken SilentMat for wrapping the breaker head; To adopt Cantilever noise berriers at Lam Tip Interchange to screen poice effectively:	Closed
302	2-Feb-19	27th January - 2nd February 2019 / Construction of works at the TKO-Lam Tin tunnel	Resident of Hong Pak Court	Noise	Noise nuisance suspected from the construction works involving chiseling noise during day time	Y	<ul> <li>To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;</li> <li>The deployment of Cantilever noise barrier should screen the line-of-sight from sensitive receivers;</li> <li>To continue to strictly follow the requirements in the approved CNMP;</li> <li>To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer; and</li> <li>Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.</li> </ul>	Closed
301	31 Jan 2019	27th - 31th January 2019 / Construction of Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Noise nuisance suspected from the	Y	See Investigation/ Mitigation Action on Complaint no.290. Details should be referred to CIR-N45.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
300	30 Jan 2019	30th January 2019 / Construction Site of Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Beeping Noise nuisance suspected from the construction works involving mobile crane	Y	See investigation / Mitigation Action for complaint no. 296. Details should be referred to CIR-N47.	Closed
299	30 Jan 2019	27th - 29th January 2019 / Construction Site of Footbridge between Tiu Keng Leng Sport Centre and Park Central	Resident of Park Central	Noise	Beeping Noise nuisance suspected from the construction works involving mobile crane and also suspected from elevation platform	Y	See investigation / Mitigation Action for complaint no. 296. Details should be referred to CIR-N47.	Closed
298	30 Jan 2019	Not specific / Near Po Shun Road	Resident of Park Central	Noise & Air Quality	The dust generation and noise nuisance from the construction site near Po Shun Road	Y	There were several construction activities in the site including the removal of steel mould & scaffolding of bridge deck, erection of scaffolding for staircase and construction of Pour 1 of main deck (GL4-5) during time of complaint. Details should be referred to CIR-C25.	Closed
297	30 Jan 2019	27 <sup>th</sup> - 30th January 2019 / Construction works at TKO-Lam Tin tunnel	Resident of Hong Nga Court	Noise	Noise nuisance suspected from the construction involving chiselling works	Y	See Investigation/ Mitigation Action on Complaint no.290. Details should be referred to CIR-N45.	Closed
296	29 Jan 2019	27th - 29th January 2019 / Construction Site of Footbridge near Tiu Keng Leng Sport Centre.	Resident of Park Central	Noise	Beeping Noise nuisance suspected from the mobile crane at the Footbridge near Park Central Block 6	Y	<ul> <li>Project-related.</li> <li>The following recommendations were made to further enhance the mitigation measures:</li> <li>To arrange a signalman instead of mobile crane reversing signal for minimize the beeping noise disturbance;</li> <li>Frequent checking and repair the operating PME;</li> <li>The deployment of Cantilever noise barrier should screen the line-of-sight from sensitive receivers;</li> <li>To continue to strictly follow the requirements in the approved CNMP;</li> <li>To ensure noise barrier and sound proofing canvases wrapped on PME are intact and in good condition.</li> </ul>	Closed
295	29 Jan 2019	29th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complaint about the noise nuisance from the steel cable wire for anchoring between barge and pier	Y	There was a salvage works for the sunken barge (CS306) in a whole day on 27 Jan, 12 am to 3 pm on 28 Jan and 11:40 am on 29 Jan 2019. Details should be referred to CIR-N46.	Closed
294	29 Jan 2019	29th January 2019 / Construction of Road P2	Resident in O King Road	Air Quality	Complaint about the dark smoke and odour nuisances from barge.	Y	The sulphur content percentage of the adopted diesel fuel was lower than 0.05% which is compiled with the Hong Kong Air Pollution Control (Marine Light Diesel) Regulation, therefore the odour problem should be minimised. Smoke filtering tanks were adopted on deck level of derrick barges to reduce emission of dark smoke and exhaust smell. The situation has improved after the filter has been replaced. Details should be referred to CIR-A12.	Closed
293 (EPD- K15/RE/000032 91-19)	29 Jan 2019	29th January 2019 / Construction of Lam Tin Interchange	Cha Kwo Ling Tsuen	Noise & Air Quality	Complained about construction noise & dust (Day & Night time)	Y	See investigation / Mitigation Action for complaint no. 270. Details should be referred to CIR-C29.	Closed
292	29 Jan 2019	29th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from breaking work.	Y	Project-related. The following recommendations were made to further enhance the mitigation measures:	Closed
291	29 Jan 2019	29th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complained about the construction noise from breaking work.	Y	<ul> <li>To arrange a signalman instead of mobile crane reversing signal for minimize the beeping noise disturbance;</li> <li>Frequent checking and repair the operating PME;</li> <li>The deployment of Cantilever noise barrier should screen the line-of-sight from sensitive receivers;</li> </ul>	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
290	29 Jan 2019	29th January 2019 / Construction of Lam Tin Interchange	District Council	Noise	Complained about the construction noise from Tunnel Works	Y	<ul> <li>To continue to strictly follow the requirements in the approved CNMP;</li> <li>To ensure noise barrier and sound proofing canvases wrapped on PME are intact and in good condition.</li> </ul>	Closed
289 (EPD- N08/RE/000008 59-19)	24 Jan 2019	Early December 2018 -24- Jan-2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from Tunnel Works	Y	See Investigation/ Mitigation Action on Complaint no.288. Details should be referred to CIR-N44.	Closed
288	18 Jan 2019	18th January 2019 (Non- specific)/ Construction of Road P2	Public	Noise	Complained about the construction noise from Tunnel Works	Y	No major construction works at the concerned night time. There was only salvage operation carried out in 11 pm to 12 pm on 17 Jan 2019. No violation of CNP nor Noise Control Ordinance is found in this regard. Details should be referred to CIR-N44.	Closed
287	17 Jan 2019	17th January 2019 / Construction of Lam Tin Interchange	Resident of Yung Lai House	Noise	Complained about the construction noise from Kam Tin Interchange.	Y	<ul> <li>Project-related.</li> <li>The following recommendations are made to further enhance the mitigation measures: <ul> <li>To regularly check and review the noise control activities that are being carried out on site to ensure compliance with statutory requirement.</li> <li>Machines may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>To provide training for the workers to prevent unnecessary noise disturbance.</li> <li>To provide cantilever barrier to screen the construction noise from the NSRs</li> </ul> </li> </ul>	Closed
286	17 Jan 2019	17th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near the Park Central in day time	Ν	See Investigation/ Mitigation Action on Complaint no. 285. The concerned air compressor has been removed on 16 <sup>th</sup> Jan 2019. Details should be referred to CIR-N41.	Closed
285	17 Jan 2019	17th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air blower/fan with generator near Tiu Keng Leng Sport Centre and Park Central.	N	The concerned air compressor was removed from the construction site since 16 January 2019 afternoon, but the high frequency noise nuisance complaints were received on 17 January 2019. According to the CM8(A) noise monitoring record by environmental team, the other noise source from construction site are beeping noise of the reverse alarm system of the plant. Therefore, the high frequency noise nuisance is considered project related after 16 January 2019. Details should be referred to CIR-N41.	Closed
284	16 Jan 2019	16th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air compressor near Tiu Keng Leng Sport Centre and Park Central.	Ν	See Investigation/ Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
283	15 Jan 2019	15th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air compressor near Tiu Keng Leng Sport Centre and Park Central.	Ν	See Investigation/ Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
282	15 Jan 2019	15th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from an air compressor near Tiu Keng Leng Sport Centre and Park Central.	Ν	See Investigation/ Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
281	15 Jan 2019	15th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near Chui Ling Road roundabout and Tiu Keng Leng Sport Centre in day time.	Ν	See Investigation/ Mitigation Action on Complaint no. 272. Additional noise barrier was erected around the said air compressor. Details should be referred to CIR-N41.	Closed
280	14 Jan 2019	14th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near Chui Ling Road roundabout and Tiu Keng Leng Sport Centre in day time.	N	See Investigation/ Mitigation Action on Complaint no. 272. Details should be referred to CIR-N41.	Closed
279	14 Jan 2019	14th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site near Tiu Keng Leng Sport Centre in day time Saturday and Holiday (Sunday).	N	See Investigation/ Mitigation Action on Complaint no. 272. Details should be referred to CIR-N41.	Closed
278	12 Jan 2019	12th January 2019 / Construction of Road D4	Resident of Park Central	Noise	High frequency machine noise nuisance involving air compressor from the construction site between Tiu Keng Leng Sport Centre and Park Central in day time	Y	See Investigation/ Mitigation Action on Complaint no. 272. Details should be referred to CIR-N41.	Closed
277	12 Jan 2019	12th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the noise from breaking activities.	Ν	See investigation/ Mitigation Action on Complaint no. 264. Details should be referred to N39.	Closed
276	11 - 12 January 2019	11th - 12th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The complaints are considered as project-related. The following recommendations were made to further enhance the mitigation measures: Frequent checking and repair the gaps or broken acoustic sheets; Replace any broken SilentMat for wrapping the breaker head; To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively; The deployment of Cantilever noise barrier To continue to strictly follow the requirements in the relevant CNP. To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP. Details can be referred to CIR-N40.	Closed
275	11 Jan 2019	11th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the construction noise from a crane near footbridge between Tiu Keng Leng Sport Centre and Park Central	Y	See Investigation/ Mitigation Action on Complaint no. 272.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
274 (EPD- N08/RE/000012 34-19)	11 Jan 2019	11th January 2019 / Construction of Road D4	Public	Noise	Complaint about the high frequency machine noise nuisance from the construction site of footbridge between Tiu Keng Leng Sport Centre and park Central.	Y	No high-frequency noise was detected near the complaint location, however, the noise similar to description was detected within the renovation works inside Park Central. Details should be referred to complaint no. 272 and CIR-N41.	Closed
273	10 Jan 2019	10th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The complaints are considered as project-related. The following recommendations were made to further enhance the mitigation measures:     Frequent checking and repair the gaps or broken acoustic sheets;     Replace any broken SilentMat for wrapping the breaker head;     To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;     The deployment of Cantilever noise barrier     To continue to strictly follow the requirements in the relevant CNP.     To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer     Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.	Closed
272	8 Jan 2019	8th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complaint about the high frequency machine noise nuisance from the construction site near Park Central in day time.	Y	High frequency noise emitted from an air compressor was suspected. Noise barrier was seen erected. Noise barrier using material with higher absorption coefficient such as mineral wool is recommended. Details should be referred to CIR-N41.	Closed
271	8 Jan 2019	8th January 2019 / Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The complaints are considered as project-related. The following recommendations were made to further enhance the mitigation measures: Frequent checking and repair the gaps or broken acoustic sheets; Replace any broken SilentMat for wrapping the breaker head; To adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively; The deployment of Cantilever noise barrier To continue to strictly follow the requirements in the relevant CNP. To conduct an ad hoc ground-borne noise monitoring with the coordination of the Engineer Engineer should monitor the plant and machine to ensure construction activities are in compliance of CNP.	Closed
270 (EPD- K15/RE/000006 91-19)	7 Jan 2019	7th January 2019 / Construction of Lam Tin Interchange	Cha Kwo Ling Tsuen	Noise & Air Quality	Complained about construction noise & dust (Day & Night-time)	Y	Regular noise monitoring results for day time and night time show full compliance of the noise criteria. Air quality monitoring result in all stations show that no adverse air quality impact has been brought about to the nearby sensitive receivers during the time of complain. During Site audit, damaged acoustic material on the breaker was observed. Watering was provided at during rock breaking to avoid dust generation. The Contractor was reminded to deploy noise barrier to screen the line-of-sight from sensitive receiver.	Closed
269	7 Jan 2019	7th January 2019 / Construction of Road D4	Resident of Park Central	Noise	Complained about the night time construction noise near Park Central.	Y	No noticeable high frequency noise was detected from the air compressor and noise barrier was seen erected in the line-of-sight from the NSR to the Air compressor. Refer to CIR-41 for details.	Closed
							No exceedances were record at the nearest monitoring station. The following recommendation were made to further enhance the mitigation measure: <b>Ť</b> requent checking and repair the gaps or broken acoustic sheets; <b>Ť</b> eplace any broken Silent Mat for wrapping the breaker head;	

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
							Ÿro adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;	
268	7 Jan 2019	7th January 2019 / Construction of Lam Tin	Resident of Yau Lai Estate	Noise	Complained about the construction noise at Lam Tin Interchange.	Y	The deployment of Cantilever noise barrier should screen the line-of-sight from sensitive receiver;	Closed
		Interchange	Listate		noise at Lain Thi Interenange.		Ÿo continue to strictly follow the requirements in the relevant CNP;	
							Ÿro conduct an ad hoc ground-borne noise monitoring with the coordination of the	
						Engineer; and Üngineer should monitor the plant and machine to ensure construction activities are in		
						ŸEngineer should monitor the plant and machine to ensure construction activities are in		
						compliance of CNP.		
267	7 Jan 2019	7th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking activities.	ise from breaking activities. Y Refer to Investigation/ Mitigation Action on Complaint no. 264. Details should be referred to N39.		Closed
						molained about the construction		
266	7 Jan 2019	7th January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking activities.	Y	<ul> <li>only well-maintained plant on-site and plant should be serviced regularly during the construction program;</li> <li>Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby noise sensitive receivers;</li> <li>Machines and plants that may be in intermittent use should be shut down between works periods or should be throttled down to minimum</li> </ul>	Closed
						noise is directed away from the nearby noise sensitive receivers;		
							ŸFrequent checking and repair the gaps or broken acoustic sheets;	
							Replace any broken Silent Mat for wrapping the breaker head;	
							Ÿro adopt Cantilever noise barriers at Lam Tin Interchange to screen noise effectively;	
265	7 Jan 2019	7th January 2019 / Construction of Lam Tin	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	The deployment of Cantilever noise barrier should screen the line-of-sight from sensitive receiver;	Closed
		Interchange					ŸTo continue to strictly follow the requirements in the relevant CNP;	
							Ÿro conduct an ad hoc ground-borne noise monitoring with the coordination of the	
							Engineer; and	
							Ëngineer should monitor the plant and machine to ensure construction activities are in	
							compliance of CNP.	
264	2nd January 2019	2nd January 2019 / Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking activities.	Y	No noise limit level exceedance was recorded at the noise monitoring stations near ocean shores. The contractor has applied lubricants to the joint of the excavators to dampen the noise emitted from the PMEs. The contractor is recommended to use noise barriers to screen the PMEs from the NSRs as per the Noise mitigation plan.	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
263 (EPD-)	1st January 2019	31st December 2018 / Coastal near TKO cemetery	General Public	Water	Complained concerning oil leakage/ on the sea surface near the sunken barge at C2 site.	N	Oil leakage happened due to the derrick lighter was submerged to the sea within the cofferdam. As the oil leakage was found outside the cofferdam during site inspection, there was a gap in the cofferdam. The oil leakage was cleaned up and the floating oil absorber has been used to surround the cofferdam by Contractor. The Contractor are reminded to1) regular check if the site vessels and cofferdam are in good-condition; 2) To regular monitor the operation of any activities in the cofferdam area; 3) To implement the proposed site vessels safety and the emergency responses including clearance measures. Details of the investigation should be referred to CIR-W10.	Closed
262	30 Dec 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Pak Court	Noise	Complained about the construction noise from tunnel works of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
261	26 Dec 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Complained about the construction noise from tunnel works of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
260	26 Dec 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
259	26 Dec 2018	26 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Management Section of Hong Nga Court	Noise	Complained about the construction noise of Lam Tin Interchange.	Y	Refer to investigation for complaint no. 254	Closed
258							There was no major construction works at the concerned area during the time of complaint and confirmed by the Resident Engineer. Steel cable wire for anchoring between barge and pier is considered as a possible noise source. The complaint is considered project related.	
258 258							Mitigation measures:	
258	18 Dec 2018	18 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Engineering Section of Ocean Shore	Noise	Complained about the construction noise from the marine works.	Y	Cable wire for anchoring between barge and pier has been replaced by rope between 27 Dec and 2 Jan to reduce noise impact. In addition, other good site practices recommended in the "Implementation Schedule of Proposed Mitigation Measures" of EM&A Manual and the approved CNMP of this Contract had been implemented by the Contractor, including the following:	Closed
258							Ÿ Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;	
258							Y Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the     noise is directed away from the nearby noise sensitive receivers;	
258							<ul> <li>Y Machines and plants that may be in intermittent use should be shut down between works periods or should be throttled down to minimum.</li> </ul>	
257	18 Dec 2018	18 <sup>th</sup> December 2018/ Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from the marine works.	Y	There was no major construction works at the concerned area during the time of complaint and confirmed by the Resident Engineer. Steel cable wire for anchoring between barge and pier is considered as a possible noise source. The Contractor has replaced the cable wire for anchoring between barge and pier with ropes between 27 Dec and 2 Jan to reduce noise impact.	Closed
							No exceedance was recorded in the noise monitoring result. The number of PME operated in LTI was consistent with the proposed Construction Noise mitigation Plan (CNMP)	
							The following recommendations were made for the Contractor to enhance the mitigation measures:	
256	17 Dec 2018	15 <sup>th</sup> December 2018/ Construction of Road P2	Resident of Ocean Shore	Noise	Complained about the construction noise from breaking and piling activities	Ν	Ÿ To frequently check and repair operating PME if any loosen or worn parts of the equipment to reduce excessive noise disturbance;	Closed

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
					uctivities		Ý Noise barriers should be designed and erected around the noise sources to block the direct line-of-sight from the NSR as per the CNMP;	
							To ensure all erected noise barriers and sound proofing canvases wrapped on PME are intact and in good condition.	
254	16 Dec 2018	16 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y The night-time works were only conducted inside the tunnels with valid CNP. The noise nuisances are not considered as air-borne in nature, but ground-borne noise. 2.17 In order to confirm the possible ground-borne nature of the noise nuisances for complaints summarized in this report, CEDD has engaged the environmental team to conduct ad hoc ground-borne noise monitoring with the coordination of the Engineer. The findings we be provided in a separate report for the ad hoc monitoring.		Closed
253	15 Dec 2018	15 <sup>th</sup> December 2018/ Construction of Lam Tin Interchange	Resident of Hong Nga Court	Noise	Complained about the construction noise from Tunnel Works	Y	Refer to the investigation for complaint no. 254	Closed
							The number of PMEs operated on site and on-time percentage from 19 to 30 November complied with the CNMP, thus, no violation was identified.	
		th			Complained about the construction		Based on the noise and air monitoring results in November 2018, no Limit Level Exceedance was recorded.	
252	30 Nov 2018	30 <sup>th</sup> November 2018/ Construction of Road D4	Resident of Park Central	Noise & Air	noise and dust resuspension in Road	Y	Mitigation Measures	Closed
					D4.		Ÿ A more effective acoustic barrier was erected between the drill rig and Park Central.	
							Ÿ Frequent water spraying along the Po Yap Road for eight times a day,	
							Stockpile are covered with impervious material to avoid dust resuspension	
251							The complaint lodged on 25 <sup>th</sup> November 2018 is considered as non-project related, as no works was conducted on that day.	
251	28 Nov 2018	27 <sup>th</sup> November 2018/ Construction of TKO portal	Public	Noise	Complained about the construction noise from the marine works.	Y	The complaint on 27th November 2018 is considered project related. The contractor is reminded to 1) frequently check and repair operating PME if any loosen or worn parts of the	Closed
251							equipment to reduce excessive noise disturbance; 2) Ensure no further use of PA system for marine works.	
250	26 Nov 2018	26 <sup>th</sup> November 2018/ Public sea in TKO	Resident of Ocean Shore	Noise	Complained about the noise nuisance from the operation of derrick barge on Sunday.	Y	Refer to the investigation for complaint no. 251	Closed
249	25 Nov 2018	20 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from the Excavators in LTI on Sunday morning.	Y	Refer to the investigation for complaint no. 251	Closed
248	20 Nov 2018	20 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance during transfer of material in evening time at LTI	Y	Regular noise monitoring results for restricted and non-restricted hours show full compliance of the noise criteria (night-time noise exceedance is considered non-project related). The contractor is reminded to adopt cantilever noise barriers at Lam Tin Interchange to screen noise effectively by screening the line-of-sight from sensitive receivers	Closed
247	20 Nov 2018	19 <sup>th</sup> November 2018/ Lam Tin Interchange	Public	Noise	Complained about the noise nuisance from rock dropping during evening time	Y	Refer to the investigation for complaint no. 248	Closed
246	19 Nov 2018	19 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from dump truck in evening time	Y	Refer to the investigation for complaint no. 248	Closed

29

Complaint No.	Received Date	Date/Location of Complaint	Complainant	Nature	Details of Complaint	Noise Action Level Exceedance	Investigation/ Mitigation Action	Status
245	8 Nov 2018	8 <sup>th</sup> November 2018/ Lam Tin Interchange	Public	Noise	Complained about construction noise during night time from LTI	Y	Y Refer to the investigation for complaint no. 248	
243	8 Nov 2018	8 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the construction noise during evening time from LTI.	Y	Refer to the investigation for complaint no. 248	
242	7 Nov 2018	7 <sup>th</sup> November 2018/ Lam Tin Interchange	Public	Noise	Complained about the construction noise and dust nuisance.	Y	Refer to the investigation for complaint no. 248	Closed
241	6 Nov 2018	6 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during evening time	Y	Refer to the investigation for complaint no. 248	Closed
240	6 Nov 2018	6 <sup>th</sup> November 2018/ Lam Tin Interchange	Resident of Yau Lai Estate	Noise	Complained about the noise nuisance from LTI during evening time	Y	Refer to the investigation for complaint no. 248	Closed

APPENDIX P WASTE GENERATION IN THE REPORTING MONTH Name of Department: Civil Engineering Development Department



Monthly Summary Waste Flow Table for Apr 2022

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (	Quantities of	C&D Wastes	s Generated I	Monthly
Month	a.Total Quantity Generated (see Note 8)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals (see Note 5)	h. Paper / Cardboard Packaging (see Note 5)	i. Plastics (see Note 3) (see Note 5)	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
January	17.360	6.604	0.000	0.000	17.360	0.000	0.000	0.000	0.000	0.000	1.607
February	9.396	2.818	0.000	0.000	9.396	0.000	0.000	0.000	0.000	0.000	0.556
March	13.004	5.109	0.000	0.000	13.004	0.000	0.000	0.000	0.000	0.000	1.199
April	15.479	6.773	0.000	0.000	15.479	0.000	0.000	0.000	0.000	0.000	1.412
May											
June											
Sub-total	55.239	21.304	0.000	0.000	55.239	0.000	0.000	0.000	0.000	0.000	4.774
July											
August											
September											
October											
November											
December											
Total	55.239	21.304	0.000	0.000	55.239	0.000	0.000	0.000	0.000	0.000	4.774

Total inert C&D waste generated = c+d+e

Total inert C&D waste recycled = c+d

% of recycled inert C&D waste = Total C&D waste recycled / Total C&D waste generated

Name of Department: Civil Engineering Development Department



#### Notes: (1) The performance target are given in PS Clause 6(14)

- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m3. (PS Clause 1.105(4) refers)
- (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
- (6) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m<sup>3</sup>; soil = 2.0 tonnes/m<sup>3</sup>

- (7) excavated: rock = 2.0 tonnes/m<sup>3</sup>; soil = 1.8 tonnes/m<sup>3</sup>; broken concrete and bitumen = 2.4 tonnes/m<sup>3</sup>, soil and rock = 1.9 tonnes/m<sup>3</sup>
- (8) C&D Waste =  $0.9 \text{ tonnes/m}^3$ ; bentonite slurry =  $2.8 \text{ tonnes/m}^3$

Diesel density: 0.8kg/l

Numbers are rounded off to the nearest three decimal places

The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill"

		Actual Qua	ntities of Inert C&D	Materials Generat	ed Monthly			Actual Quantities	of C&D Wastes Ge	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
Jan	0.19505	0.00000	0.00000	0.00000	0.19505	0.00000	30.87000	0.00000	0.00000	0.00000	0.19012
Feb	0.40030	0.00000	0.00000	0.00000	0.40030	0.00000	34.60000	0.00000	0.00000	0.00000	0.12334
Mar	0.26404	0.00000	0.00000	0.00000	0.26404	0.00000	66.80000	0.00000	0.00000	0.00000	0.29312
Apr	0.19612	0.00000	0.00000	0.00000	0.19612	0.00000	8.38000	0.00000	0.00000	0.00000	0.29434
May	0.00000										
June	0.00000										
SUB- TOTAL	1.05550	0.00000	0.00000	0.00000	1.05550	0.00000	140.65000	0.00000	0.00000	0.00000	0.90092
Jul	0.00000										
Aug	0.00000										
Sep	0.00000										
Oct	0.00000										
Nov	0.00000										
Dec	0.00000										
TOTAL	1.05550	0.00000	0.00000	0.00000	1.05550	0.00000	140.65000	0.00000	0.00000	0.00000	0.90092

### Monthly Summary Waste Flow Table for 2022 Year

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



## Monthly Summary of Waste Flow Table for 2022

Name of Person completing the Record: Steve Wong

	Actual Q	uantities of Ine	ert C&D Mater	ials Generate	ed Monthly	Actual Qua	ntities of Non	-inert C&D Wa	astes Generat	ted Monthly
Month	Total Quantity	Broken Concrete	Reused in the Contract	Reused in other	Disposed as Public Fill	Metals	Paper/ cardboard	Plastics	Chemical Waste	Others, e.g. general
	Generated	(see Note 1)		Projects			packaging	(see Note 2)		refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000m <sup>3</sup> )
Jan	0.175	0	0	0	0.1716	0	0	0	0	0.00845
Feb	0.1881	0	0	0	0.1170	0	0	0	0	0.0711
Mar	0.3261	0	0	0	0.3220	0	0	0	0	0.00413
Apr	0.0405	0	0	0	0.0385	0	0	0	0	0.00195
May	0.0000	0	0	0	0.0000	0	0	0	0	0
Jun	0.0000	0	0	0	0.0000	0	0	0	0	0
Sub-total	0.7297	0	0	0	0.6491	0	0	0	0	0.0772
Jul	0.0000	0	0	0	0.0000	0	0	0	0	0
Aug	0.0000	0	0	0	0.0000	0	0	0	0	0
Sep	0.0000	0	0	0	0.0000	0	0	0	0	0
Oct	0.0000	0	0	0	0.0000	0	0	0	0	0
Nov	0.0000	0	0	0	0.0000	0	0	0	0	0
Dec	0.0000	0	0	0	0.0000	0	0	0	0	0
Total	0.7297	0	0	0	0.6491	0	0	0	0	0.0772

Notes:

(1) Broken concrete for recycling into aggregates.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(3) Use the conversion factor: 1 full load of 24t / 30t dumping truck being equivalent to 6.5m3 / 8.125 m3 by volume.



Name of Department: Civil Engineering & Development Department

Contract No.: NE/2017/06

# Monthly Summary Waste Flow Table For 2022

		Actual Quantitie	es of Inert C&E	Materials Ger	erated Monthl	у	Actu	al Quantities of	f C&D Wastes	Generated Mor	nthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Chemical Waste	Others, e.g. General Refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0	0	0	0	0	0	0	0	0	0	0.006
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0.006
May											
Jun											
Sub-total	0	0	0	0	0	0	0	0	0	0	0.012
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0	0	0	0	0	0	0	0	0	0	0.012

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.

(3) Each dump truck carries  $6m^3$  of general refuse.

(4) The commencement date of the Contract is 9 November 2018. The current reporting period is from 1 April 2022 to 30 April 2022.



## Monthly Summary Waste Flow Table for 2022

Name of Department: Civil Engineering and Development Department

### Contract No.: NE/2017/01

	Actu	al Quantities	of Inert C&I	) Materials G	enerated Mor	nthly	Actual	Quantities of	f C&D Wastes	Generated M	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	orner	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0.0018	0.0000	0.0000	0.0000	0.0018	0.0000	0.0000	0.0000	0.0000	0.0000	0.0512
Feb	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0167
Mar	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0297
Apr	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0213
May											
Jun											
Sub-total	0.0018	0.0000	0.0000	0.0000	0.0018	0.0000	0.0000	0.0000	0.0000	0.0000	0.1188
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.0018	0.0000	0.0000	0.0000	0.0018	0.0000	0.0000	0.0000	0.0000	0.0000	0.1188

Notes: 1. Assume the density of soil fill is  $2 \text{ ton/m}^3$ .

2. Assume the density of rock and broken concrete is  $2.5 \text{ ton/m}^3$ .

3. Assume the density of mixed rock and soil is  $1.9 \text{ ton/m}^3$ .

4. Assume the density of slurry and bentonite is  $2.8 \text{ ton/m}^3$ .

5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.

6. Assume the density of C&D waste is  $0.9 \text{ ton/m}^3$ .

7. The non-inert C&D wastes are disposed at NENT.

## Monthly Summary Waste Flow Table for <u>2022</u> (year)

Name of Person completing the record: Sedo Sze (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

, i		Actual Quantit	ies of Inert C&l	D Materials Ger	nerated Monthly		Ac	tual Quantities	of C&D Waster	s Generated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m <sup>3</sup> )
Jan	0.162	0.000	0.000	0.000	0.162	0.000	0.000	0.171	0.000	0.000	0.768
Feb	0.066	0.000	0.000	0.000	0.066	0.000	0.000	0.210	0.000	0.000	0.513
Mar	0.306	0.000	0.000	0.000	0.306	0.000	0.000	0.163	0.000	0.000	0.750
Apr	0.126	0.000	0.000	0.000	0.126	0.000	0.000	0.182	0.000	0.000	0.552
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jun	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sub-total	0.660	0.000	0.000	0.000	0.660	0.000	0.000	0.726	0.000	0.000	2.583
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Nov	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Dec	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Total	0.660	0.000	0.000	0.000	0.660	0.000	0.000	0.726	0.000	0.000	2.583

Contract No.: NE/2017/07

Note:

1. For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.

2. For inert portion of C&D material, assume  $6 \text{ m}^3$  per each full-filled dump truck.

3. All values are round off to the third decimal places.

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME

High Level 3 Months Look Ahead Programme			
Activities	Мау-22	Jun-22	Jul-22
Lam Tin Interchange			
EHC2 U-Trough			
EHC2 Noise Enclosure		1	
EHC7 U-Trough		)	
EHC7 Noise Enclosure			
Site Formation - Area 1G1 & 1G2 &5		,	
Site Formation - Area 2			
Site Formation - Slope Stabilisation			
Site Formation - Retaining Wall			
Administration Building			
West Ventilation Building			
Bridge Construction			
Emergency Stormwater storage tank + Stormwater pumping station			
Sewage Pumping Station		]	
S01_2, EHC1 & 4 Construction			
CKLR Underground Utilities		, ,	1
Underpass S01		1	
Landscape Deck & Noise Cover		, }	
LTI Drainage		}	1
Road EHC4 site formation works			
Tunnel			
Main Tunnel Lining Works		)	
Branch Tunnel Lining Works		}	
Profile Barrier / VE Panel		}	
S02_2 Excavation & Lining		)	
Tunnel E&M Works			
TKO Interchange			
Bridge Construction			
East Ventilation Building		, }	, , ,
TKO - Underground Utilities / Drainage Works			
TKO - Slope Stabilisation Works		1	1

Calendar Activity ID Activity Name	BL	Project uration	Baseline Start	Baseline Finish	Actual Duration	Remaining Duration	Start	Finish	Total	Activity	Variance - BL roject Finish	Apr	May
NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road P2 and A		268	08-Sep-21	05-Aug-22	157	125	08-Sep-21 A	22-Aug-22	-320	<u> </u>	-14	Арг	May
Preliminaries, Submission, Contractor's Design Submission	and Approval	214	08-Sep-21	01-Jun-22	157	70	08-Sep-21 A	17-Jun-22	-309		-13	1	
Procurement of Major Material		214	08-Sep-21	01-Jun-22	157	70	08-Sep-21 A	17-Jun-22	-309		-13	5	
Civil/Structural		249	08-Sep-21	14-May-22	193	60	08-Sep-21 A	18-May-22	-426		-4	1	Civ
Architectural		123	28-Dec-21	31-May-22	67	70	28-Dec-21 A	17-Jun-22	-309		-14		
E&M		255	20-Sep-21	01-Jun-22	181	80	20-Sep-21 A	07-Jun-22	-441		-6	5	
Section 2 of the Works (All Works Within Portion II)		99	28-Dec-21	30-Apr-22	67	41	28-Dec-21 A	13-May-22	-267		-9	•	Section
Roadworks		99	28-Dec-21	30-Apr-22	67	41	28-Dec-21 A	13-May-22	-267		-9	•	Roadwo
Adjacent to site office (SMH SR06 & SR07)		99	28-Dec-21	30-Apr-22	67	41	28-Dec-21 A	13-May-22	-267		-9	,	Adjacen
Section 3 of the Works All Works within Portion IV, V, VI, VI	.VIII. and IX	195	20-Nov-21	21-Jul-22	97	97	20-Nov-21 A	20-Jul-22	-292		1		
Existing Land Section		116	29-Jan-22	24-Jun-22	40	82	29-Jan-22 A	02-Jul-22	-277		-6		
P2 Road		116	29-Jan-22	24-Jun-22	40	82	29-Jan-22 A	02-Jul-22	-286		-6	5	
P2 CH 363 - 411		116	29-Jan-22	24-Jun-22	40	82	29-Jan-22 A	02-Jul-22	-303		-6	5	
Structure P2 CH 363 - 411 (U Trough B) (Team 9 & 10)		116	29-Jan-22	24-Jun-22	40	82	29-Jan-22 A	02-Jul-22	-303		-6	8	
P2 CH 411- 500		51	04-Mar-22	07-May-22	0	51	21-Mar-22	25-May-22	-334		-14	1	
Structure P2 CH 411 - 500 (U Trough A)		51	04-Mar-22	07-May-22	0	51	21-Mar-22	25-May-22	-334		-14		
Wall Stem		51	04-Mar-22	07-May-22	0	51	21-Mar-22	25-May-22	-334		-14		
Remaining Works		81	07-Mar-22	16-Jun-22	0	75		23-Jun-22	-279		-6		
SR2		81	01-Mar-22	10-Jun-22	12	77	07-Mar-22 A		-309		-13		
SR2 CH110 - 170		81	01-Mar-22	10-Jun-22	12	77	07-Mar-22 A		-309		-13		
Structure SR2 CH110 - 170 (U Trough B) (team 11 - 13)		81	01-Mar-22	10-Jun-22	12	77	07-Mar-22 A		-309		-13		
		15		04-Jun-22	0	15		20-Jun-22	-355		-13		
SR2 CH170 - 250		0	18-May-22	04-Juli-22	0			30-Jun-22			-13	•	
Portion IV & VII			40 E-1 00	40.1400	-	24			-316		-		T/
TKO Town Centre South Reinstatement (PS Cl. 1.45)		68	16-Feb-22	12-May-22	28	46	16-Feb-22 A		-241		-6	5	TK
New Reclaimed Section		195	20-Nov-21	21-Jul-22	97	97	20-Nov-21 A		-292		1		
Marine Works		62	21-Jan-22	07-Apr-22	47	22	21-Jan-22 A		-241		-7	Marine Wo	
Concrete Coping		62	21-Jan-22	07-Apr-22	47	22	21-Jan-22 A		-241		-7	Concrete	
Eastern Seawall		62	21-Jan-22	07-Apr-22	47	22	21-Jan-22 A		-241		-7	Eastern S	eawall
Land Works		195	20-Nov-21	21-Jul-22	97	97	20-Nov-21 A	20-Jul-22	-292		1		
Road P2 Underpass (CH105-CH318)		182	20-Nov-21	06-Jul-22	97	97	20-Nov-21 A	20-Jul-22	-292		-12	2	
Underpass		182	20-Nov-21	06-Jul-22	97	97	20-Nov-21 A	20-Jul-22	-292		-12	2	
Underpass P2 CH 105 - 318		174	20-Nov-21	25-Jun-22	97	77	20-Nov-21 A	25-Jun-22	-272		0	0	
3rd Wall & Top Slab (Team 1 to 6)		48	24-Jan-22	23-Mar-22	45	11	24-Jan-22 A	01-Apr-22	-288		-8	d Wall & Top Slab (Team 1	to 6)
Remaining Works		74	14-Mar-22	15-Jun-22	0	74	23-Mar-22	24-Jun-22	-272		-8	8	
Fixed Foam Room/Sump Pit Room/Stormwater Plant Room		69	21-Feb-22	18-May-22	18	54	28-Feb-22 A	28-May-22	-369		-9	•	
Footpath, Cycle Track, Road and Drainage Works P2 CH 105 - 318		174	20-Nov-21	25-Jun-22	97	77	20-Nov-21 A	25-Jun-22	-272		0	,	
E&M Works		111	18-Feb-22	06-Jul-22	26	97	18-Feb-22 A	20-Jul-22	-292		-12		
Underpass		102	21-Feb-22	27-Jun-22	0	87	20-Mar-22	08-Jul-22	-282		-9	•	
Electrical Installation		68	21-Feb-22	17-May-22	0	54	20-Mar-22	28-May-22	-289		-10		
		81	17-Mar-22	27-Jun-22	0	79	30-Mar-22	08-Jul-22	-309		-9		
Fire Service Installation		19	03-May-22	25-May-22	0	19	16-May-22	07-Jun-22	-256		-10		
Stormwater Plant Room		107	18-Feb-22	01-Jul-22	26	93	18-Feb-22 A	15-Jul-22	-378		-12	2	
													Date
Summary N	E/2015/02 Tseung Kwan O - L			el-Road				lonthly R	-		-	ne	20-Apr-22
	P2 and Associated	Worl	KS .				(4	April 202		•	22)		
								Page	e: 1 of	f 2			

	2022 Jun		Jul	Aug
		Preliminaries	Submission Contr	actor's Design Submi
				actor's Design Subm
		FIOCULEILIEI	t of Major Material	
ivil/Structu				
		Architectura		
	E&M			
n 2 of the V	Vorks (All Works V	Vithin Portion	II)	
orks				
nt to site o	ffice (SMH SR06 &	& SR07)		
				Section 3 of the Wo
			<ul> <li>Existing Land Se</li> </ul>	ction
			P2 Road	
			P2 CH 363 - 411	
			Structure P2 CH	363 - 411 (U Trough E
P2 C	H 411- 500			
Struc	ture P2 CH 411 -	500 (U Troug	hA)	
- Wall	Stem			
		Rema	ining Works	
		SR2	2	
		SR2	2 CH110 - 170	
		Stru	cture SR2 CH110 -	170 (U Trough B) (tea
		SR2 CH		
			Portion IV & VII	
FKO Town	Centre South Reir			
				New Reclaimed Sec
				Land Works
				Road P2 Underpase
				Underpass
		Und	erpass P2 CH 105 -	318
		Rem	aining Works	
Fi	xed Foam Room/s	Sump Pit Roo	m/Stormwater Plant	Room
		Foo	tpath, Cycle Track, R	load and Drainage W
				E&M Works
			Underpass	
E	ectrical Installation	1		
			Ventilation	Installation
	Fire Servi	ice Installatior	n	
			Sto	rmwater Plant Room
			1 -	
R0	Revision	n	Checked	Approved

Calendar	Activity ID	Activity Name	BL Project Duration	Baseline Start	Baseline Finish	Actual Duration	Remaining Duration	Start Finish	Total A	Ctivity Variance - I % Project Fini	BL shApr	May
FS Insta	allation		29	19-Apr-22	24-May-22	0	29	03-May-22 07-Jun-22	-376	-	11	
Electrica	al Installation		72	19-Apr-22	29-Jun-22	0	72	03-May-22 13-Jul-22	-467	-	14	
CLP Sw	ritch Room/ Electrical Plant R	pom Installation	71	18-Feb-22	19-May-22	26	59	18-Feb-22 A 05-Jun-22	-374	-	4	
— <sub>scada,</sub>	MACS, ELV Installation		22	23-May-22	17-Jun-22	0	22	06-Jun-22 30-Jun-22	-372	-	11	
—MVAC Ir	nstallation		50	19-Apr-22	07-Jun-22	0	50	03-May-22 21-Jun-22	-445		4	
Plumbir	ng & Drainage Installation		58	05-May-22	01-Jul-22	0	58	19-May-22 15-Jul-22	-467		4	—
Foam T	Tank & Sump Pit Room		63	20-Apr-22	06-Jul-22	0	64	04-May-22 20-Jul-22	-292	-	12	
FS Insta	allation		28	20-Apr-22	24-May-22	0	28	04-May-22 07-Jun-22	-256	-	11	
Electrica	al Installation		63	20-Apr-22	06-Jul-22	0	64	04-May-22 20-Jul-22	-317		2	
—	nstallation		63	20-Apr-22	06-Jul-22	0	63	04-May-22 19-Jul-22	-316		11	
Road L	ighting System		15	07-Jun-22	23-Jun-22	0	15	16-Jun-22 04-Jul-22	-314		-8	
	gh A and B		158	20-Dec-21	07-Jul-22	72	92	20-Dec-21 A 14-Jul-22	-287		6	
_		Frank B Time All from \$200 CH004 to B0 CH405	50	09-Mar-22							2	"U-Trou
		Frough B Type 4" from S200 CH821 to P2 CH105			12-May-22	0	42	21-Mar-22 14-May-22	-237		-2	Structure S200 CH
		No Waler/Strut) (team 14)	22	28-Mar-22	26-Apr-22	0	22	04-Apr-22 04-May-22	-229		-0	ucture S200 CH845 - CH
		1 Layer Waler/Strut) (team 15)	15	28-Mar-22	14-Apr-22	0	15	04-Apr-22 25-Apr-22	-222			
Structu	re S200 CH926 - CH969 (	2 Layer Waler/Strut) (team 16)	14	28-Mar-22	13-Apr-22	0	14	04-Apr-22 23-Apr-22	-221			ture S200 CH926 - CH9
Structu	re S200 CH965 - P2 CH10	05 (3 Layer Waler/Strut) (team 14)	15	28-Mar-22	14-Apr-22	0	15	04-Apr-22 25-Apr-22	-222		-6 Str.	cture S200 CH965 - P2
Remani	ng Works		50	09-Mar-22	12-May-22	0	42	21-Mar-22 14-May-22	-325		-2	Remani
Retaini	ing Wall Type W1 S2	00 CH755 - CH821/ S300 CH326 - CH261	135	20-Dec-21	09-Jun-22	72	87	20-Dec-21 A 08-Jul-22	-300	-2	24	
Constru	iction of Base Slab (tean	n 17-22)	7	12-Mar-22	19-Mar-22	3	6	17-Mar-22 A 26-Mar-22	-349		-6ction of Base Slab (team 1	7-22)
Constru	uction of 1st Pour Wall (te	aam 17-22)	21	03-Mar-22	26-Mar-22	0	11	22-Mar-22 02-Apr-22	-349		-6 onstruction of 1st Pour Wa	all (team 17-22)
Remain	ing Works		135	20-Dec-21	09-Jun-22	72	87	20-Dec-21 A 08-Jul-22	-300	-2	24	
"U-Trou	ugh A Type 1 & 2" fro	om S200 CH674 - CH821, S100/CH280, S300/CH403.5 & S400/CH158.1	110	21-Feb-22	07-Jul-22	24	92	21-Feb-22 A 14-Jul-22	-287		-6	
Remain	ing Works		110	21-Feb-22	07-Jul-22	24	92	21-Feb-22 A 14-Jul-22	-287		-6	
U-Troug	gh C Structures		128	14-Feb-22	21-Jul-22	30	97	14-Feb-22 A 20-Jul-22	-292		1	
Assoica	ated Works		144	05-Jan-22	04-Jul-22	61	94	05-Jan-22 A 16-Jul-22	-289	-	11	
Sectio	n 5 of the Wor	ks - Landscaping Works	91	14-Apr-22	05-Aug-22	0	81	18-May-22 22-Aug-22	-320	-	14	
	cape Hardwork		30	04-May-22	09-Jun-22	0	30	27-May-22 02-Jul-22	-278	-	9	
	cape Softwork		91	14-Apr-22	05-Aug-22	0	81	18-May-22 22-Aug-22	-320	-	4	
P2-Cal.C	LC25380	Landscape Softworks for U-Trough C	81	14-Apr-22	25-Jul-22	0	81	18-May-22 22-Aug-22	-320	0% -2	24	
P2-Cal.C	LC25400	Landscape Softworks for U-Trough A and B	25	12-May-22	10-Jun-22	0	25	04-Jun-22 04-Jul-22	-278	0% -	19	
P2-Cal.C	LC25440	Installation of Water Points for Landscape Works	60	26-May-22	05-Aug-22	0	60	13-Jun-22 22-Aug-22	-320		4	
					Ŭ							<u> </u>

Summary	NE/2015/02 Trained Vivian O. Law Tin Tunnal Dood	2 Monthly Dolling Drogramma	Date	Revision	Checked	Approved
Culturiary	NE/2015/02 Tseung Kwan O - Lam Tin Tunnel-Road	3 Monthly Rolling Programme	20-Apr-22	R0		
	P2 and Associated Works	(April 2022 - July 2022)			·	•
		Page: 2 of 2				

	2022		
	Jun FS Installation	Jul	Aug
		Electrical Installat	on
	CLP Switch Room/ Elect	rical Plant Room Installation	
		SCADA, MACS, ELV Installation	'n
	MVAC I	actallation	
	WIVAC II	Istallation	
		Plumbing & Dra	inage Ins
		Ŭ	Ũ
		Foam Tan	k & Sump
	FS Installation		
		Electrical I	netallation
		Licculdu	1312112101
		MVAC Inst	allation
		Road Lighting System	
		U-Trough A and	В
ough A Typ	e 3 and U-Trough B Type 4" fro	m S200 CH821 to P2 CH105	
ouginitiyp			
CH821 - C	H845 (No Waler/Strut) (team 1	4)	
CH926 (1 I	ayer Waler/Strut) (team 15)		
-1060 (2 I a	yer Waler/Strut) (team 16)		
1303 (2 La	yer walenotiat) (team ro)		
P2 CH105	(3 Layer Waler/Strut) (team 14	)	
aning Work	S		
		Retaining Wall Type W	1 \$200 C
			1 0200 0
		Remaining Works	
		"U-Trough A Typ	e 1 & 2" fr
		Remaining Work	s
		U-Trough	Structur
		Assoicated W	orks
		<ul> <li>Landscape Hardwork</li> </ul>	
			i

NE2017/02

NE2017/02			
High Level 3 Months Look Al	nead Programme		
Activi	May-22	June -22	July-22
ties			
Trial pit			
Underground utilities detection			
Temporary traffic arrangement Setup			
Road construction			
Asphalt Paving			
Pier, Staircase and lift shaft construction			
Bridge Construction			

Activity Name	Planned Duration	Remaining	Schedule % Start	Finish	Total Float	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022	Qtr 4
		Duration	Complete			Feb Mar	Apr	May	Jun Jul	Aug Sep	
2017/06 NE/2017/06 TKO-LTT TCSS_3MRP	60	51	0% 20-Apr-22 A	28-Jun-22	531			ivicy		nug oop	
E/2017/06.CW Contract Award / Commencement of Works	0	0	0%		0						
E/2017/06.AD Access Date	52	52	0% 30-Apr-22	21-Jun-22	8						
NE/2017/06.AD.000 General	52	52	0% 30-Apr-22	21-Jun-22	8						
NE/2017/06.AD.000.AD Access Date	52	52	0% 30-Apr-22	21-Jun-22	8						
DWP10672 Portion 1B of the Site	0	0			-369		F	Portion 1B of the Site, 30-Apr-22	2*		
DWP10674 Portion 1C of the Site	0	0	0% 30-Apr-22*		-413		1 1 1	Portion 1C of the Site, 30-Apr-22	2*		
DWP10676 Portion 2A of the Site	0	0	0% 30-Apr-22*		-344		1 1 1	Portion 2A of the Site, 30-Apr-22	2*		
DWP10680 Portion 3A of the Site	0	0	0% 30-Apr-22*		-376			Portion 3A of the Site, 30-Apr-22			
DWP10686 Portion 5A of the Site	0	0	0% 21-Jun-22*		8		1		Portion 5A of the Site, 21-Jun-22	*	
DWP10688 Portion 5B of the Site	0	0	0% 30-Apr-22*		-51		; ;	Portion 5B of the Site, 30-Apr-22			
DWP10690 Portion 5C of the Site	0	0	0% 21-Jun-22*		-01				♦ Portion 5C of the Site, 21-Jun-22	, ,	
	0	0	0% 28-Jun-22	00 km 00	0		1				
/2017/06.KD Key Date and Stages / Sections of the Achievement	U	0			-300						
NE/2017/06.KD.000 General	0	0	0% 28-Jun-22		-366		1				
NE/2017/06.KD.000.03 Key Date and Stages / Sections of the Achievement	0	0	0% 28-Jun-22	28-Jun-22	-366		· 				
DWP8130 KD4 - Stage 2A Works	0	0	0%	28-Jun-22*	-366		1		<ul> <li>KD4 - Stage 2A Works,</li> </ul>		
DWP8140 KD5 - Stage 2B Works	0	0	0%	28-Jun-22*	-366		1		<ul> <li>KD5 - Stage 2B Works,</li> </ul>		
DWP8160 KD7 - Stage 4A Works	0	0	0%	28-Jun-22*	-366				<ul> <li>KD7 - Stage 4A Works,</li> </ul>		
DWP8170 KD8 - Stage 4B Works	0	0	0%	28-Jun-22*	-366		1		♦ KD8 - Stage 4B Works,		
/2017/06.MD Cost Centre Milestone Dates	36	36	0% 02-May-22	13-Jun-22	544						
E/2017/06.MD.1 General	36	36	0% 02-May-22	13-Jun-22	544		L				
NE/2017/06.MD.1.1 CC B - Central System - TKOLTT		0	0%		0						
NE/2017/06.MD.1.2 CC B1 - Central System - CBL	0	0	0%		0						
NE/2017/06.MD.1.3 CC C - Traffic Control Devices - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.4 CC C1 - Traffic Control Devices - CBL	0	0	0%		0						
NE/2017/06.MD.1.5 CC D - Communication System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.6 CC D1 - Communication System - CBL	0	0	0%		0						
NE/2017/06.MD.1.7 CC E - CCTV System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.8 CC E1 - CCTV System - CBL	0	0	0%		0						
NE/2017/06.MD.1.9 CC F - Building PABX System - TKOLTT	0	0	0%		0		1 1 1			<u> </u>	
NE/2017/06.MD.1.11 CC G - ET System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.10 CC H - PA System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.12 CC I - Radio System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.13 CC J - Detection System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.15 CC J1 - Detection System - CBL	0	0	0%		0						
NE/2017/06.MD.1.14 CC K - Manual Fallback System - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.16 CC L - Operation Facilities - TKOLTT NE/2017/06.MD.1.17 CC M - Power Distribution System - TKOLTT	0	0	<u> </u>		0		1				
NE/2017/06.MD.1.18 CC M1 - Power Distribution System - CBL	0	0	0%		0		1				
NE/2017/06.MD.1.19 CC N - Speed Enforcement System - TKOLTT	0	0	0% 30-May-22	30-May-22	-337		1				
DWP9952 Complete Site Commissioning Test	0	0	0%	30-May-22	-337		¦	◆ Comp	lete Site Commissioning Test,		
NE/2017/06.MD.1.20 CC N1 - Speed Enforcement System - CBL	0	0	0%		0			• •••••			
NE/2017/06.MD.1.21 CC O - Government Optical Fibre System - TKOLTT	0	0	0%		0		1				
NE/2017/06.MD.1.22 CC 01 - Government Optical Fibre System - CBL	0	0	0%		0						
NE/2017/06.MD.1.23 CC P - Training and Documentation - TKOLTT	42	42	0% 02-May-22	13-Jun-22	634		1				
DWP10220 Acceptance of all Training Manuals	0	0	0%	02-May-22	-193		+ ! !	Acceptance of all Training Mar	nuals,		
DWP10450 Acceptance of Operation and Maintenance Manuals	0	0	0%	13-Jun-22	634		1		<ul> <li>Acceptance of Operation and Maintena</li> </ul>	ance Manuals,	
NE/2017/06.MD.1.24 CC P1 - Training and Documentation - CBL	0	0	0%		0						
NE/2017/06.MD.1.25 CC Q - Comprehensive Maintenance Services and DLP - TKOLTT	0	0	0%		0						
NE/2017/06.MD.1.26 CC Q1 - Comprehensive Maintenance Services and DLP - CBL	0	0	0%		0		1				
2017/06.1 Preliminary	0	0	0%		0		r				
E/2017/06.1.A0 Preliminary and General	0	0	0%		0						
/2017/06.DS Design Stage	57	48	0% 20-Apr-22 A	24-Jun-22	16		1				
		10					1				
E/2017/06.DS.PSP Prepare / Submission of PSP for TKO-LTT TCSS and CBL TCSS	0	0	0%		0						
E/2017/06.DS.FSP Prepare / Submission of FSP For TKO-LTT TCSS and CBL TCSS	0	0	0%		0						
E/2017/06.DS.FDS Preparation of Functional Design Specification (FDS)	0	0	0%		0						
E/2017/06.DS.SWD Software Development (except GUI) for TKO-LTT TCSS and CBL TCSS	0	0	0%		0						
E/2017/06.DS.GUI GUI Development for TKO-LTT TCSS and CBL TCSS	0	0	0%		0		1				
E/2017/06.DS.FAT Preparation / Submission of FAT Procedures	0	0	0%		0						
E/2017/06.DS.SCT Preparation / Submission of SCT Procedures	57	48	0% 20-Apr-22 A	24-Jun-22	16					<u>j</u>	
NE/2017/06.DS.SCT.1 Central System	56	56	0% 30-Apr-22		19						
DWP8260 Preparation & Submission of Central System SCT Procedure	28	28	0% 30-Apr-22	27-May-22	19		1	Preparat	tion & Submission of Central System SCT Pro	cedure	
DWP8270 Comment on SCT Procedure / Meeting With Engineer	28	28	0% 28-May-22		19				Comment on SCT Procedure	/ Meeting With Engineer	
NE/2017/06.DS.SCT.2 Traffic Control Devices	52	42			-388		1				
DWP8320 Resubmission of SCT Procedure	14	14	71.43% 20-Apr-22 A		-388			Resubmission of SC	T Procedure		
DWP8330 Approval of SCT Procedure	28	28	0% 14-May-22		-388		 		Approval of SCT Procedure	}	
NE/2017/06.DS.SCT.3 Communication System	0	0	0%		0						
NE/2017/06.DS.SCT.4 CCTV System	56	56		24-Jun-22	-458						
DWP8380 Preparation & Submission of CCTV System SCT Procedure	28	28	0% 30-Apr-22		-458			Preparat	tion & Submission of CCTV System SCT Proc	edure	
DWP8390 Comment on SCT Procedure / Meeting With Engineer	28	28	0% 28-May-22		-458				Comment on SCT Procedure	/ Meeting With Engineer	
NE/2017/06.DS.SCT.5 Building PABX System	14	14	0% 28-May-22		-416						
DWP8440 Resubmission of SCT Procedure	14	14			-416				Resubmission of SCT Procedure		
NE/2017/06.DS.SCT.6 Emergancy Telephone System	14	14			-416		1				
DWP8480 Resubmission of SCT Procedure	14	14			-416				Resubmission of SCT Procedure		
NE/2017/06.DS.SCT.7 Public Address System	56	56	0% 30-Apr-22		-437		1				
DWP8500 Preparation & Submission of Public Address System	28	28	0% 30-Apr-22		-437			Preparat	tion & Submission of Public Address System S	SCT Procedure	
DWP8510 Comment on SCT Procedure / Meeting With Engineer	28	28	0% 28-May-22		-437		1 1		Comment on SCT Procedure	i i	
NE/2017/06.DS.SCT.8 Radio System	20	20	0% 20-Way-22								
	0	0	0.01		0						
NE/2017/06.DS.SCT.9 Detection System	56	56	0% 30-Apr-22	24- lun 22			1	1			1

	Activity Name	Planned Duration	Remaining	Schedule % Start	Finich	Classic Sche Total Float	Qtr 1, 2022		Qtr 2, 2022 Qtr 3, 2022	03-May- Qtr 4, 2
	Activity Name	Planned Duration	Remaining Duration	Schedule % Start Complete	Finish	Iotal Float	Qtr 1, 2022 Feb Mar	Apr	Qtr 2, 2022         Qtr 3, 2022           May         Jun         Jul         Aug         Sep	
DWP8580	Preparation & Submission of Detection System SCT Procedure	28	28	0% 30-Apr-22	27 May 22	-444	Feb Mar	Apr	May         Jun         Jun         Aug         Sep           Preparation & Submission of Detection System SCT Procedure                 Sep               Sep                 Sep	Uci
	Comment on SCT Procedure / Meeting With Engineer	28	28	0% 30-Api-22 0% 28-May-22	-				Comment on SCT Procedure / Meeting With Engineer	·
			-			-444				
	Manual Fallback System	56		0% 30-Apr-22		-416			Departion & Submission of Manual Follback Sustam SCT Departure	
	Preparation & Submission of Manual Fallback System SCT Procedure	28		0% 30-Apr-22	-	-416			Preparation & Submission of Manual Fallback System SCT Procedure	
	Comment on SCT Procedure / Meeting With Engineer	28		0% 28-May-22		-416			Comment on SCT Procedure / Meeting With Engineer	
NE/2017/06.DS.SCT.11		56		0% 30-Apr-22		-444			<u> </u>	
	Preparation & Submission of Operation Facilites SCT Procedure	28		0% 30-Apr-22	-	-444			Preparation & Submission of Operation Facilites SCT Procedure	1
DWP8670	Comment on SCT Procedure / Meeting With Engineer	28	28	0% 28-May-22	24-Jun-22	-444			Comment on SCT Procedure / Meeting With Engineer	
	Power Distribution System	28	28	0% 22-May-22		-473				
DWP8710	Comment on SCT Procedure / Meeting With Engineer	28	28	0% 22-May-22	19-Jun-22	-473			Comment on SCT Procedure / Meeting With Engineer	
NE/2017/06.DS.SCT.13	Speed Enforcement System	28	28	0% 28-May-22	24-Jun-22	-400				
DWP8750	Comment on SCT Procedure / Meeting With Engineer	28	28	0% 28-May-22	24-Jun-22	-400			Comment on SCT Procedure / Meeting With Engineer	
NE/2017/06.DS.SCT.14	Optical Fibre system	0	0	0%		0				
	paration / Submission of SAT Procedures	48	48	0% 30-Apr-22	24-Jun-22	-272				
NE/2017/06.DS.SAT.1	Central System	0	0	0%		0				
NE/2017/06.DS.SAT.2		0	0	0%		0				
NE/2017/06.DS.SAT.3	Communication System	56	56	0% 30-Apr-22	24-Jun-22	-360				
DWP3190	Preparation & Submission of Communication System SAT Procedure	28	28	0% 30-Apr-22		-360			Preparation & Submission of Communication System SAT Procedure	
DWP3200	Comment on SAT Procedure / Meeting With Engineer	28	28	0% 28-May-22	24-Jun-22	-360			Comment on SAT Procedure / Meeting With Engineer	
NE/2017/06.DS.SAT.4		0	0	0%		0				
	Building PABX System	0	0	0%		0				
	Emergancy Telephone System	0	0	0%		0			······································	
	Public Address System	0	0	0%		0				
NE/2017/06.DS.SAT.8		56	56	0% 30-Apr-22	24-Jun-22	-323				
	Preparation & Submission of Radio System SAT Procedure	28		0% 30-Apr-22		-323			Preparation & Submission of Radio System SAT Procedure	
	Comment on SAT Procedure / Meeting With Engineer	28	28	0% 28-May-22	-	-323			Comment on SAT Procedure / Meeting With Engineer	
NE/2017/06.DS.SAT.9				0%		0				
	Detection System Manual Fallback System	0	0	0%						
NE/2017/06.DS.SAT.10		0	0	0%						
	Power Distribution System	0	0	0%		0				
	Speed Enforcement System	0	0	0%		0				
NE/2017/06.DS.SAT.14		56	56	0% 30-Apr-22	24-Jun-22	-374				
	Preparation & Submission of Optical Fibre System SAT Procedure	28		0% 30-Apr-22		-374			Preparation & Submission of Optical Fibre System SAT Procedure	
-	Comment on SAT Procedure / Meeting With Engineer	28	28	0% 28-May-22	,	-374			Comment on SAT Procedure / Meeting With Engineer	
		20	20	0%	24-0011-22	-014				
2017/06.EMI Eq	uipment Manufacturing and FAT Stage for TKO-LTT TCSS and	0	U			0				
E/2017/06.CST Col	nstruction Stage for TKO-LTT TCSS	60	51	0% 20-Apr-22 A	28-Jun-22	531				
NE/2017/06.CST.S1A1B	Works For Section 1A and Section 1B	60	51	0% 20-Apr-22 A	28-Jun-22	531				 1 1
	3.1A Stage 1A Works (ADB within Portion 1A)	60	60	<u> </u>		-336				
	A1B.1A.3 Administration Building	60		·		-371				
	Installation of Communication Node Equipment	10		0% 03-May-22		-324			Installation of Communication Node Equipment	
 DWP4260	Installation of TCS computer Equipment	30	30	0% 30-Apr-22	-	-372			Installation of TCS computer Equipment	
	Installation of Manual Fallback Control Equipment	30		0% 30-Apr-22	-	-372			Installation of Manual Fallback Control Equipment	
	A1B.1A.1 Site Commissioning Test of Fibre Cable	14		0% 08-May-22		-372				
	Fibre Cable Test (End to End)	14		0% 08-May-22		-299			Fibre Cable Test (End to End)	
	A1B.1A.2 Sub-system Site Comissioning Test	11			-	-324				
	SCT for Power Distribution Equipment	7	7	0% 08-May-22		-324			SCT for Power Distribution Equipment	
	SCT for Comms, Equipment	6	6	0% 00-May-22	-	-324			SCT for Çomms, Equipment	
		0	0		-					
	SCT for PABX Equipment	0	6	0% 08-May-22	-	-320			SCT for PABX Equipment	
	SCT for PA Equipment	7	7	0% 08-May-22	-	-321			SCT for PA Equipment	
	SCT for ET Equipment	6	6	0% 08-May-22	-	-320			SCT for ET Equipment	
	SCT for Radio Equipment	7	7	0% 08-May-22		-321			SCT for Radio Equipment	
	SCT for Operation Facilities Equipment	7	7	0% 08-May-22	-	-321			SCT for Operation Facilities Equipment	
	3.1B Stage 1B Works (Tunnel, Underpass and Open Roads within Portion 1B)	48	48	0% 30-Apr-22	24-Jun-22	-236				
· -	A1B.1B.1 Installation of Cable Containment	0	0	0%		0				
·	A1B.1B.2 Laying Cables	0	0	0%		0				
	A1B.1B.3 Installation of Traffic Control Field Equipment	56		0% 30-Apr-22		-369				
	VSLS inside Tunnel	30		0% 30-Apr-22	-	-349			VSLS inside Tunnel	
	VSLS on Gantry	14	14	0% 09-May-22	-	-365			VSLS on Gantry	
🔲 DWP4530	Roadside VMS	14	14	0% 23-May-22	06-Jun-22	-365			Roadside VMS	
DWP4540	Traffic Light Signal	14	14	0% 06-Jun-22	20-Jun-22	-365			Traffic Light Signal	
	PVMS	14	14	0% 30-Apr-22	13-May-22	-369			PVMS	
	Tunnel Closed Sign	14	14	0% 14-May-22	-	-369			Tunnel Closed Sign	· · · · · · · · · · · · · · · · · · ·
	Turn-on Radio Sign	14	14	0% 14-may-22 0% 28-May-22	-	-369			Tum-on Radio Sign	
	Manual Barrier	14	14			-369			Manual Barrier	
		14	14							
	S1A1B.1B.3.2 FVMS-FVMS/101/A	3	3	0% 30-Apr-22	· · · · ·	-320			Accomply of DVMS at nearby and	
	Assembly of FVMS at nearby area	2	2	0% 30-Apr-22		-320			Assembly of FVMS at nearby area	
	Erect the FVMS on Gantry	1	1	0% 02-May-22	-	-320			Erect the FVMS on Gantry	
	S1A1B.1B.3.1 FVMS- FVMS/102/A	3	3	0% 03-May-22	-	-320				
	Assembly of FVMS at Nearby Area	2	2	0% 03-May-22		-320			Assembly of FVMS at Nearby Area	
	Erect the FVMS on Gantry	1	1	0% 05-May-22		-320			Erect the FVMS on Gantry	
· · · · · · · · · · · · · · · · · · ·	A1B.1B.4 Installation of Leaky Cable and Radio Equipment	14	14	0% 17-May-22		-217				
DWP4590	Leaky Cable inside Tunnel / Underpass	14	14	0% 17-May-22	02-Jun-22	-217			Leaky Cable inside Tunnel / Underpass	
E/2017/06.CST.S1	A1B.1B.5 Installation of CCTV	14	14	0% 30-Apr-22		-334				
	Erect CCTV Highmasts	14		0% 30-Apr-22		-334			Erect CCTV Highmasts	
	A1B.1B.6 Installation of Vehicle Detectors	14		0% 30-Apr-22		-327				
	Erect Poles for OHVD	7	7	0% 30-Apr-22		-327			Erect Poles for OHVD	
	OHVD	7	7	0% 07-May-22		-327			OHVD	
	A1B.1B.7 Installation of ET Equipment insideTunnel			0% 074way-22						
		14	14	0% 05-May-22	18-May-22	-332				
NE/2017/06.CST.S1/	A1B.1B.8 Installation of PA Equipment					002				
NE/2017/06.CST.S1/	A1B.1B.8 Installation of PA Equipment	·	· · ·			-332			Installation of PA Equipment	1
NE/2017/06.CST.S1/	A1B.1B.8 Installation of PA Equipment Installation of PA Equipment	14	· · ·	0% 05-May-22		-332			Installation of PA Equipment	

	Activity Name	Planned Duration	Remaining	Schedule % Start	Finish	Classic Sc Total Float	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022		03-May Qtr 4, 2
, i i i i i i i i i i i i i i i i i i i	Activity manne		Duration	Complete			Feb Ma	ar Apr	May	Jun	Jul Aug	Sep	Oct
	A1B.1B.9 Installation of Enforcement Equipment	7	7	0% 30-Apr-22	06-May-22	-334		······································				P	
🔲 DWP4665	Installation of Enforcement Equipment	5	5	0% 30-Apr-22	04-May-22	-332			Installation of Enforce	ement Equipment			
🔲 DWP4670	SEC inside Tunnel	7	7	0% 30-Apr-22	06-May-22	-337			SEC inside Tunnel				
	A1B.1B.10 Installation of Control Cabinet	7	7	0% 07-May-22		-344							
	Control Cabinets for SEC	7	7	0% 07-May-22	13-May-22	-344			Control Cabir	ets for SEC			
	A1B.1B.11 Local Cables Installation, Testing and Termination	23				-350							
	Cables Installation, Testing and Termination aat TCSS Cabinet	10		,	-	-350			1	1	ng and Termination aat TCSS Cabinet		
_	Cabinet Installation, Testing and Termination at SEC Cabinet	10	10			-344			1	1	nd Termination at SEC Cabinet		
	Fibre Cable Termination	7	7	0% 29-May-22		-350				Fibre Cable Termin	ation		
	A1B.1B.12 Site Commissioning Test of TCD and fibre Cable	37				-350				   			
	SCT for Power Distribution Equipment	7	7	0% 29-May-22		-343			L	SCT for Power Dist	ribution Equipment		
	SCT for ET inside Tunnel	7	7	0% 06-May-22	-	-319			SCT for ET in	i i			
	SCT for PA Equipment	7	7	0% 19-May-22	-	-332				T for PA Equipment			
	SCT for CCTV	7	7	0% 29-May-22		-343			i	SCT for CCTV			
DWP4790	SCT for VD	7	7	0% 29-May-22	05-Jun-22	-343				SCT for VD			
	SCT for OHVD	7	7	0% 29-May-22	05-Jun-22	-343				SCT for OHVD			
DWP4810	SCT For SEC	7	7	0% 24-May-22	30-May-22	-337				SCT For SEC			
DWP4820	SCT for Weighbridge	7	7	0% 24-May-22	30-May-22	-337				SCT for Weighbridge			
DWP4830	Fibre Cable Test (End to End)	7	7	0% 05-Jun-22	12-Jun-22	-350				Fibre Cable	Test (End to End)		
	B.1C Stage 1C Works (EVB and WVB within Portion 1C)	60	60	0% 30-Apr-22	28-Jun-22	-336							
DWP4880	Laying Cables (fibre backbone, power)	10	10	0% 02-May-22	12-May-22	-360			Laying Cables	(fibre backbone, power)			
DWP4890	Test of Cables (signal and power)	3	3	0% 05-Jun-22	08-Jun-22	-360				Test of Cables (s	signal and power)		
DWP4900	Local Cables Installation , Testing and Termination	7	7	0% 08-Jun-22	15-Jun-22	-360				Local Cab	les Installation , Testing and Termination		
	A1B.1C.5 Site Commissioning Test of Fibre Cable	7	7	0% 15-Jun-22	22-Jun-22	-330							
	Fibre Cable Test (End to End)	7	7	0% 15-Jun-22	22-Jun-22	-330				Fibre	e Cable Test (End to End)		
	A1B.1C.2 West Ventilation Building	50	50	0% 30-Apr-22	18-Jun-22	-363							
😑 DWP4910	Installation of Equiipment Rack	8	8	0% 30-Apr-22	07-May-22	-331			Installation of Equ	ipment Rack			
DWP4920	Installation of Communication Node Equipment	10	10	0% 07-May-22	17-May-22	-331			Installatio	h of Communication Node	e Equipment		
DWP4930	Installation of PABX Equipment	10	10	0% 30-Apr-22	09-May-22	-323			Installation of PA	BX Equipment			
DWP4950	Installation of ET Equipment	10	10	0% 30-Apr-22	09-May-22	-323			Installation of ET	Equipment			
DWP4960	Installation of Radio Equipment (Incl. Antenna and Feeder)	10	10	0% 30-Apr-22	09-May-22	-323			Installation of Ra	dio Equipment ( Incl. Ante	enna and Feeder)		
DWP4970	Installation of Operation Facilities Equipment	10	10	0% 30-Apr-22	09-May-22	-323			Installation of Op	eration Facilities Equipme	ent		
	Installation of TCS Computer Equipment	50	50		-	-413					tion of TCS Computer Equipment		
	A1B.1C.1 Sub-systems Site Commissioning Test	7	7	0% 15-Jun-22		-360							
	SCT for Power Distribution Equipment	7	7	0% 15-Jun-22		-360				SCT	for Power Distribution Equipment		
DWP5000	SCT for Comms, Equipment	7	7	0% 15-Jun-22	22-Jun-22	-360				SCT	for Comms, Equipment		
	SCT for PABX Equipment	7	7	0% 15-Jun-22	22-Jun-22	-360					for PABX Equipment		
	SCT for PA Equipment	7	7	0% 15-Jun-22	22-Jun-22	-360			1	1	for PA Equipment		
	SCT for ET Equipment	7	7	0% 15-Jun-22	22-Jun-22	-360				1	for ET Equipment		
	SCT for Radio Equipment	7	7	0% 15-Jun-22	22-Jun-22	-360					for Radio Equipment		
	SCT for Operation Facilities Equipment	7	7	0% 15-Jun-22		-360				1	for Operation Facilities Equipment		
	A1B.1C.3 East Ventilation Building	60	60			-373							
	Installation of Equipment Rack	7	7	0% 30-Apr-22		-330			Installation of Equi	bment Rack			
	Installation of Communication Node Equipment	10	10		-	-330				of Communication Node	Fauipment		
	Installation of PABX Equipment	10	10		09-May-22	-323			Installation of PA	1			
	Installation of ET Equipment	10	10	0% 30-Apr-22	09-May-22	-323			Installation of ET				
	Installation of Radio Equipment (Incl. Antenna and Feeder)	10	10		09-May-22	-323				adio Equipment (Incl. Ante	anna and Fooder)		
	Installation of Operation Facilities Equipment	10			13-May-22	-323			1	Operation Facilities Equi			
	Installation of TCS Computer Equipment		60		-						Installation of TCS Computer Equipment		
		60	60		28-Jun-22	-373			1	1			
	Installation of Manual Fallback Control Equipment	60	60	0% 30-Apr-22		-373					Installation of Manual Fallback Control Equipment		
	A1B.1C.4 Sub-systems Site Commissioning Test-1 SCT for Power Distribution Equipment		7	0% 15-Jun-22 0% 15-Jun-22		-360	· · · · · · · · · · · · · · · · · · ·				for Power Distribution Equipment		
	SCT for Comms, Equipment	/   7	/ 7	0% 15-Jun-22 0% 15-Jun-22		-360					for Comms, Equipment		
			1			-360				1			
_	SCT for PABX Equipment		/	0% 15-Jun-22	22-Jun-22	-360					for PABX Equipment		
	SCT for PA Equipment		/	0% 15-Jun-22	22-Jun-22					1	for PA Equipment		
	SCT for ET Equipment	7	/	0% 15-Jun-22	22-Jun-22	-360	· · · · · · · · · · · · · · · · · · ·				for ET Equipment		
	SCT for Radio Equipment		/	0% 15-Jun-22		-360					for Radio Equipment		
	SCT for Operation Facilities Equipment	7	7	0% 15-Jun-22		-360					for Operation Facilities Equipment		
	3.2A Stage 2A Works (Within Portion 2A) Handover of Holding-down Bolts for Pole Foundation to Civil	45				634 678			Handover of Holding-do	wan Rolto for Dola Carry	tion to Civil		
	_	1		070 00740122		678				ישטונג וטו דטופ Founda			
	A1B.2A.1 Laying Cables (Fibre , Signal and Power) S1A1B.2A.1.1 Installation of Cable Containment	16	16	0% 30-Apr-22 0% 30-Apr-22		-339							
	Cable Containment on Gantry	0 8	8	0% 30-Apr-22	07-May-22	-339			Cable Containmer	t on Gantry			
	S1A1B.2A.1.2 Laying Cables	8	8	0% 07-May-22	-	-339				,			
	Fibre, Signal and Power Cables along Roadside	8	8	0% 07-May-22		-339			Fibre. Signa	al and Power Cables along	gRoadside		
	A1B.2A.2 Installation of Traffic Control Field Equipment	15	15			-324							
	MLCS	5		0% 30-Apr-22		-327			MLCS				
	Roadside VMS	5	5	0% 05-May-22	-	-327			Roadside VMS				
	Tunnel Closed Sign	5	5	0% 10-May-22		-327			Tunnel Close	ed Sign			
	S1A1B.2A.2.1 FVMS - FVMS/201/A	7	7	0% 30-Apr-22		-316				-			
	Assembly of FVMS at Nearby Area	4	4	0% 30-Apr-22		-316			Assembly of FVMS at	Nearby Area			
	Erect the FVMS on Gantry	3	3	0% 04-May-22	-	-316			Erect the FVMS on				
	A1B.2A.3 Installation of CCTV	30	30			-339							
	Assembly and erect CCTV Highmast for CCTV-TV/108/A	7		0% 30-Apr-22		-339			Assembly and erec	t CCTV Highmast for CCT	Ŵ-TV/108/A		
NE/2017/06.CST.S1A		3	3	0% 07-May-22		-339			CCTV-TV /108/A	-			
<b>NE/2017/06.CST.S1A</b>	CCTV-TV /108/A			5.5 01 muy 22	· · ····· · · · · · · · · · · · · · ·			1					1
NE/2017/06.CST.S1A	CCTV-TV /108/A Assembly and erect CCTV Highmast for CCTV-TV/247/C	3	3	0% 10-May-22	13-May-22	-330	i	!	🗧 📕 Assembly and	d erect CCTV Highmast fo	or CCTV-TV/247/C		
NE/2017/06.CST.S1A           DWP5690         .           DWP5700         .           DWP5860         .	Assembly and erect CCTV Highmast for CCTV-TV/247/C	3	3	0% 10-May-22	-	-339		     		d erect CCTV Highmast fo	or CCTV-TV/247/C		
NE/2017/06.CST.S1A           DWP5690           DWP5700           DWP5860           DWP5870	Assembly and erect CCTV Highmast for CCTV-TV/247/C CCTV-TV /247/C	3	3 3 7	0% 13-May-22	16-May-22	-339				247/C			
NE/2017/06.CST.S1A           DWP5690           DWP5700           DWP5860           DWP5870	Assembly and erect CCTV Highmast for CCTV-TV/247/C	3 3 7	3 3 7		16-May-22								

Planned Duration	Remaining Duration	Schedule % Start Complete	Finish	Total Float			Apr	Qtr 2, 2022	Qtr 3, 2022		Qtr 4, 2
		Complete			Feb	Mar		May Jun	Jul Aug	Sep	Oc
7	7 7	0% 23-May-22	30-May-22	-339	100	Mar	, yu	CCTV Camera	- Aug		
14	14	0% 30-Apr-22		-323							
14	14	0% 30-Apr-22	13-May-22	-323				VD Detector on Gantry			
7	7	0% 30-Apr-22	06-May-22	-323				Erect Poles for OHVD			
7	7	0% 07-May-22	13-May-22	-323			1 1 1 1 1	OHVD			
14	14	0% 07-May-22		-351			, , , , , , , , , , , , , , , , , , ,				
14	14	0% 07-May-22	-	-351			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Installation of Control Cabinet		1 1 1	
16		0% 15-May-22		-340							
14	14	0% 15-May-22		-339				Local Cables Installation			
 3	3	0% 15-May-22		-327				Cables Installation, Testing and Ter			
10		0% 21-May-22		-351			1 1 1	Fibre Cable Termination	ו		
27	27	0% 18-May-22		-351							
3	3	0% 18-May-22	-	-327			, , ,	SCT for Power Distribution Equip	' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' '		
3	3	0% 29-May-22		-339				SCT for FVMS, MLCS	S, VMS and TCS		
3	3	0% 30-May-22		-339			1 1 1	SCT for CCTV			
3	3	0% 29-May-22		-339				SCT for VD			
3	3	0% 29-May-22		-339			1 1 1 1	SCT for OHVD			
14		0% 31-May-22		-351			, , , , , , , , , , , , , , , , , , ,	Fibre Cable	e Test (End to End)		
30		0% 30-Apr-22		553				Liber daven of Holding daven Dolla for Dolla Formula			
1	· · · ·	0% 30-Apr-22	-	678				Handover of Holding-down Bolts for Pole Founda			
21		0% 30-Apr-22 0% 30-Apr-22						Laying Cables (Fibre , Signal a	and Power)		
24	24		-	656 -341				Laying Cables (Fibre, Signal a	and rower)		
8	ð Q	0% 30-Apr-22 0% 30-Apr-22		-341 -341				Cable Containment on Gantry			•
14	0 0 14	0% 07-May-22	-	-341							
14		0% 07-May-22 0% 07-May-22		-286				Fibre, Signal and Power Cab	oles along Roadside		
14		0% 07-Way-22	-	-330							
14		0% 30-Apr-22		-330				Leaky Cable inside Underpass			
14		0% 30-Apr-22	-					,			
7	7	0% 30-Apr-22		-323				Assembly and Erect CCTV Highmast for CC	TV-TV/145/C	- - - - -	
7	7 7	0% 07-May-22	•	-323				CCTV-TV /145/C			
7	7	0% 30-Apr-22		-327							
7	7 7	0% 30-Apr-22	06-May-22	-327			<b></b>	VD Detector			
14	14	0% 07-May-22	20-May-22	-337			F	· · · · · · · · · · · · · · · · · · ·			
14	14	0% 07-May-22	20-May-22	-337				Installation of Control Cabinet			
7	7	0% 24-May-22	31-May-22	-341			1 1 1 1				
7	7	0% 24-May-22	31-May-22	-341				Cables Installation, Tes	sting and Termination at TCSS Cabinet		
7	7 7	0% 24-May-22	31-May-22	-341				Fibre Cable Terminatio	n,		
28	28	0% 07-May-22		-341	1		1 1 1			1 1 1	   
3	3	0% 31-May-22	03-Jun-22	-341				SCT for Power Distri	ibµtion Equipment		
10	10	0% 14-May-22	23-May-22	-330			1	SCT for Radio		1 1 1	
3	3	0% 31-May-22	03-Jun-22	-341				SCT for CCTV			
14	14	0% 07-May-22	20-May-22	-327				SCT for VD			
3	3	0% 31-May-22	03-Jun-22	-341				Fibre Cable Test (En	nd to End)		
42	42	0% 30-Apr-22		540							
1	1	0% 30-Apr-22		678				Handover of Holding-down Bolts for Pole Founda	ation to Civil		
6	6	0% 23-May-22	30-May-22	-312							
0	0 0	0% 0% 23-May-22	20 Ман 22	0							
7	7	0% 23-May-22	-	-372 -372			, , , , , , , , , , , , , , , , , , ,	Fibre, Signal and Power	r Cables along Roadside	1 1 1	
,	,	0%	00-Way-22	-072							
11	11	0% 30-Apr-22	10-May-22	-324			, , , , , , , , , , , , , , , , , , ,				
6	6	0% 30-Apr-22		-324				Assembly and erect CCTV Highmast for CCTV	V-TV/246/C		
5	5	0% 05-May-22	-	-324				CCTV-TV /246/C			· J
0	0	0%		0							
30	30	0% 19-May-22	18-Jun-22	-369							
14	14	0% 04-Jun-22	18-Jun-22	-376				Local C	Cables Installation , Testing and Termination		
7	7	0% 19-May-22	26-May-22	-347				Fibre Cable Termination			
14		0% 26-May-22									
 14	14	0% 26-May-22		-347				Fibre Cable Tes	st (End to End)		
47	38	0% 20-Apr-22 A		544							
 1	1	0% 30-Apr-22	01-May-22	678			Þ	Handover of Holding-down Bolts for Pole Founda	ation to Civil		
0	0	0%		0						, , , ,	
5	5	0% 01-May-22		-316				Deadside V/4/C			
5	5	0% 01-May-22		-316			- 	Roadside VMS		   	
36	36	0/0 00/10/22	04 Bull 22	010				Accomply and and COT / Links at factor	D/ D//201/A		
7		0% 30-Apr-22	-	-345				Assembly and erect CCTV Highmast for CCT	ι γ-ι V/20 I/A		
5	5	0% 07-May-22	-	-345				CCTV-TV /201/A	act for CCTU TU/2021A		
		0% 12-May-22	-	-345				Assembly and erect CCTV Highma			
5	5	0% 19-May-22	-	-345				CCTÝ-TV /202/A	The Highmost for COT (T) (1945 (2)		
 7	1	0% 24-May-22	-	-345					TV Highmast for CCTV-TV/245/C		
5	5	0% 31-May-22		-345				CCTV-TV /245/C			
14	14	0% 30-Apr-22		-323			· · · · · · · · · · · · · · · · · · ·			1	
7		0% 30-Apr-22		-323				Erect VD Pole for VD/202/A			
/	/	0% 07-May-22		-323				VD/202/A			
14 14		0% 20-Apr-22 A 71.43% 20-Apr-22 A		-351 -351				Installation of Control Cabinet		   	
14		0% 18-May-22	-	-351							
21		0% 18-May-22 0% 18-May-22		-350				Cables Installati	ion, Testing and Termination at TCSS Cabinet		
									-		
14	1	570 21-11/1ay-22	55 Juii-22	-001	1		1			1	
		14 14			14 14 0% 21-May-22 03-Jun-22 -351		14 14 0% 21-May-22 03-Jun-22 -351	14 14 0% 21-May-22 03-Jun-22 -351	14         14         0%         21-May-22         03-Jun-22         -351	14         14         0%         21-May-22         03-Jun-22         -351	14         14         0%         21-May-22         03-Jun-22         -351

						1		hedule Layout							03-May
No.         No. <th></th> <th>Activity Name</th> <th>Planned Duration</th> <th></th> <th>Schedule % Start</th> <th>Finish</th> <th>Total Float</th> <th>Qtr 1, 2022</th> <th></th> <th>Qtr 2, 2022</th> <th></th> <th></th> <th>Qtr 3, 2022</th> <th>1</th> <th>Qtr 4, 2</th>		Activity Name	Planned Duration		Schedule % Start	Finish	Total Float	Qtr 1, 2022		Qtr 2, 2022			Qtr 3, 2022	1	Qtr 4, 2
								Feb Mar	Apr	Мау	Jun	Jul	Aug	Sep	Oct
			10	10							SCT for Down	r Distribution Equipment			
			4	4								1		   	
			3	3									, , ,	   	
			3	3											
			3	3											
			10	10			-351				Fibre Cable	Test (End to End)			
B) No.     B) No.     Circle 1/2     <			17	17			662								
			3	3	·				; ;				¦ 		
			7	7	0% 30-Apr-22					Laying Cables (Fibre	, Signal and Power) alon	lg Roadside		 	
Image: Market de la construction d															
			3	3		-				i	5/A				
Image: Product of the start			7	7						VD/105/A					
			1	1			-		, , ,				, , , ,		
P         P         Def Color Mark 187, sign and process 198, solution 120 mark 199, solution 12			1	1						Installation of Control Cal	pinet				
<ul> <li>Abstraction Langer Lange</li></ul>															
Image: Second			3	3		-				1 1		í			
Bit of the design of			3	3	-	-				Cables Installat	ion, Testing and Terminat	tion at TCSS Cabinet			
Description         Circle Sub-rise frame Control         I         I         No. No. No. No. No. No. No. No. No. No.			7	7	0% 01-May-22	08-May-22	-321		i i L	Fibre Cable Termin	ation	i i	i i	i i J	
Description         Control			9	9											
• So the iso the solution       • • • • • • • • • • • • • • • • • • •			3	3		-				i i		t,			
EXPLAND         EXPLAND <t< td=""><td></td><td></td><td>4</td><td>4</td><td>0% 13-May-22</td><td>16-May-22</td><td>-323</td><td></td><td></td><td>SCT for VD</td><td></td><td></td><td></td><td></td><td></td></t<>			4	4	0% 13-May-22	16-May-22	-323			SCT for VD					
Control Open But yound have the The THOUT TGS         I </td <td>DWP6190</td> <td>Fibre Cable Test (End to End)</td> <td>7</td> <td>7</td> <td>0% 08-May-22</td> <td>15-May-22</td> <td>-321</td> <td></td> <td></td> <td>Fibre Cable</td> <td>est (End to End)</td> <td></td> <td></td> <td></td> <td></td>	DWP6190	Fibre Cable Test (End to End)	7	7	0% 08-May-22	15-May-22	-321			Fibre Cable	est (End to End)				
EXECUTIONNELLY LY LY TOSS EXECUTIONNELLY LY	NE/2017/06.SATT	SAT for TKO-LTT TCSS	0	0	0%		0							   	
NEXP1 Function Concentration Subminus for TOLUTT CSS Second Second Sec			0	0	0%		0		¦						
NEXPONDED       Decimination but relation b			0	0	00/										
Normal         Open Average         A         A         B         BAC         B	NE/2017/06.DLPT	DLP for the TKO-LTT TCSS	0	0	0%		0								
International       Quarket Norma       Quarket Norma<	NE/2017/06.DOC1	Documentation Submission for TKO-LTT TCSS	45	45	0% 30-Apr-22	13-Jun-22	634								
International       Quarket Norma       Quarket Norma<	DWP10780	System Description	6	6	0% 30-Apr-22	05-May-22	674			System Description					
DeP 300         Suber - Management Nationality Markar         O         Display Markar         O         Display Markar         O         Display Markar         Display Markar <thdisplay markar<="" th=""> <thdisplay markar<="" th=""> <thd< td=""><td></td><td></td><td>5</td><td>5</td><td></td><td>-</td><td>-195</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></thd<></thdisplay></thdisplay>			5	5		-	-195								
Lument International Control         Lument International Contrel         Lument International Control <th< td=""><td></td><td></td><td>11</td><td>11</td><td></td><td>-</td><td></td><td></td><td></td><td></td><td>ration Manual</td><td>,  </td><td></td><td>  </td><td></td></th<>			11	11		-					ration Manual	, 		 	
NE201706.05C 1 Construction and Delivery OF CBL TOSS         0        <			45	45		-						¦ Mainterance Manual		 	
VEXP10106_025_01         U			40	45	0% 0%	13-3u11-22	004								
NE2217064.CSC1 Construction Stage for CAL TCSS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			0	0	070		U								
Control         Control <t< td=""><td>NE/2017/06.EMC E</td><td>Equipment Manufacturing and Delivery for CBL TCSS</td><td>0</td><td>0</td><td>0%</td><td></td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	NE/2017/06.EMC E	Equipment Manufacturing and Delivery for CBL TCSS	0	0	0%		0								
Note::::::::::::::::::::::::::::::::::::	NE/2017/06.CSC1	Construction Stage for CBL TCSS	51	51	0% 30-Apr-22	28-Jun-22	532								
P         P			51	51	0% 30-Apr-22	28- lun-22	532			····		i 	i 	, ,	
In VICKNO         Network			1	1			527								
Instrum         Control         Control <t< td=""><td></td><td></td><td>1</td><td>1</td><td></td><td></td><td>626</td><td></td><td></td><td></td><td>Hand</td><td>over of Holding-down Bolt</td><td>s for Pole Foundation to Ci</td><td>vil</td><td></td></t<>			1	1			626				Hand	over of Holding-down Bolt	s for Pole Foundation to Ci	vil	
Bit 1000000000000000000000000000000000000			0	0			020							<b>v</b> ,	
Restantion         Restant			0	0			0								
Notiting Col: SAURAL Institution of COV         O			0	0			0					1	 		
Image: Process Distance of Calaxies Add Head Head Head Head Head Head Head He			0	0			0								
No.2017/06.0Cb1.52A2A8.14         Local Cables Installation, Tuning and Timeration         0         0         0%         0         0         0%         0         0         0%         0 </td <td></td> <td></td> <td>0</td> <td>0</td> <td></td> <td></td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>			0	0			0								
No.2017/03.CSCI: SXDER 34.9. Site Communication Title Table Table Site Marker Mithe Spring Site Marker Mither Spring Site Marker Mither Spring Site Marker Mither Spring Site Marker Mither Spring Site Marker Mither Spring Site Marker Mither Spring Site Marker Marker Mither Spring Site Marker Mither Spring Site Marker Marker Mither Spring Site Marker Mither Spring Site Marker Marker Marker Mither			0	0			0								
No.2017/08.001.324/LBB Suge S Weis Wein Wein Perionation I D C/I         44         46         04         04/9         24/har22         654           D MORESSI         Intraword Hubidgoon Bills for Perionation I D C/I         1         0.00 <td></td> <td></td> <td>0</td> <td>0</td> <td>0%</td> <td></td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>}</td>			0	0	0%		0								}
DVP3000         Reditation of CV4 providen Delecta by others         28         0%         24         0%        <		S2A2B.5B Stage 5 Works (Within Portion 5B)	48	48	0% 30-Apr-22	24-Jun-22	534		 ! !				 ! !		
No.2017/06.05CH 32ABBBB 1 Unjing Calabase filters. Unjing Landbase filters. Unjing Calabase filter	🔲 DWP6830	Handover of Holding-down Bolts for Pole Foundation to Civil	1	1	0% 30-Apr-22	01-May-22	678			Handover of Holding-dow	n Bolts for Pole Foundat	ion to Civil			
No.2007/06.05(1 \$248.88.81 Lying Caltabase (fine. signal and power)         0	🔲 DWP6860	Rectification of Civil provisions Defects by others	28	28	0% 28-May-22	24-Jun-22	-51				Re	ctification of Civil provisions	Defects by others		
No.2007 No.2001 SA28 B82 Installation of Timfic Control Timfic Contrel Contrel Control Timfic Control Timfic Control Timfic Control T	NE/2017/06.CSC1		0	0	0%		0								
Instruction         Instruction			0	0			0								
Instrum         Instrum         0	· · · · · · · · · · · · · · · · · · ·		0	0	0%		0						1		
NE201706 CSC1 32/28 S6         Stace Control Cohmt         O         O         O         O         O           NE201706 CSC1 32/28 S6         Site Control Schwig Mithin Portion Schwig Mithin Portion Schwig Mithin Portion SCh         38         OH         O <td< td=""><td></td><td></td><td>0</td><td>0</td><td>0%</td><td></td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>			0	0	0%		0								
Incernation         0 <th< td=""><td></td><td></td><td>0</td><td>0</td><td></td><td></td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>			0	0			0								
NE22017/06.CSC1.S2/24.B.SC. Bits/ Devides (Mithin Particut SC)         0 <td></td> <td></td> <td>0</td> <td>0</td> <td></td> <td></td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>			0	0			0								
If NE201706.CSC1 32A28.5C Stage Muchs (Within Portion SC)         35         0%         18.May-22         19.May-22         19.May-23         19.May-23         19.May-23         19.May-23         19.May-23         19.May-23			0	0			0					¦ 			
DVP7130         Handover of Holding-down Bolts for Pole Foundation to Civil         1         1         0%         18-May-22         19-May-22         660           DVVP7140         Potion 5CAccess Date         0         0         0%         21-Jun-22         21-Jun-22         10-00         1         Potion 5CAccess Date         I Potion 5CAccess Date			0	0			0								-
DWP7140         Portion 5C Access Date         O			36	36			532				<u></u>				
DWP7150         Inspection of Civil Provisions and Submit Inspection Report         0<		-	1	1	-	-	660			Handover	•	1			-
NE/2017/06.CSC1.32A2B.5C.1 Laying Cables (fibre, signal and power)       0       0       0         NE/2017/06.CSC1.32A2B.5C.1 Istallation of Traffic Control Field Equipment       0       0       0         NE/2017/06.CSC1.32A2B.5C.2 Installation of CTV       0       0       0         NE/2017/06.CSC1.32A2B.5C.3 Installation of Cottrol Cables       0       0       0         NE/2017/06.CSC1.32A2B.5C.1 Installation of Cottrol Cables       0       0       0         NE/2017/06.CSC1.32A2B.5C.2 Installation of Cottrol Cables       0       0       0         NE/2017/06.CSC1.32A2B.5C.2 Installation of Cottrol Cables       0       0       0       0         NE/2017/06.CSC1.32A2B.5C.2 Installation, Testing and Termination       0       0       0       0         NE/2017/06.CSC1.32A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0         NE/2017/06.CSC1.32A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0         NE/2017/06.CSC1.32A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0         NE/2017/06.CSC1.32A2B.5C.6 Local Cables Installation       0       0       0       0         NE/2017/06.CSC1.32A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0       0         NE/2017/			0	0			0								-
NE/2017/06.CSC1.S2A2B.SC2 Installation of Traffic Control Field Equipment       0       0       0         NE/2017/06.CSC1.S2A2B.SC3 Installation of CCTV       0       0       0         NE/2017/06.CSC1.S2A2B.SC3. Installation of CCTv       0       0       0         NE/2017/06.CSC1.S2A2B.SC3. Installation of Cotrol Cabinet       0       0       0         NE/2017/06.CSC1.S2A2B.SC3. Local Cables Installation, Testing and Termination       0       0       0         NE/2017/06.CSC1.S2A2B.SC4. State Installation, Testing and Termination       0       0       0         NE/2017/06.CSC1.S2A2B.SC5. State Commissioning Test of TCD and Fibre Cable       0       0       0         NE/2017/06.CSC1.S2A2B.SC5. State Commissioning Test of TCD S       0       0       0         NE/2017/06.CSC1.S2A2B.SC5. State Commissioning Test of TCD and Fibre Cable       0       0       0         NE/2017/06.OFTC Operability Period Test For the CBL TCSS       0       0       0       0         NE/2017/06.DLPC DLP for the CBL TCSS       0       0       0       0       0         NE/2017/06.DCC Documentation Submission for CBL TCSS       0       0       0       0       0			8	8	0% 21-Jun-22	28-Jun-22	0					Inspection of Civil Provisio	hs and Submit Inspection I	Report	
NE/2017/06.CSC1.S2A2B.5C.3 Installation of CCTV       0       0       0       0         NE/2017/06.CSC1.S2A2B.5C.7 Installation of Control Cabinet       0       0       0       0         NE/2017/06.CSC1.S2A2B.5C.5 Local Cables Installation, Testing and Termination       0       0       0       0         NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0       0         NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0       0         NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0       0       0       0       0         NE/2017/06.SATC SAT for CBL TCSS       0       0       0       0       0       0       0         NE/2017/06.DLPC DLP for the CBL TCSS       0			0	0			0								
NE/2017/06.CSC1.S2A2B.5C.7 Installation of Control Cabinet 0 0 0% 0   NE/2017/06.CSC1.S2A2B.5C.5 Local Cables Installation, Testing and Termination 0 0% 0   NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable 0 0 0% 0   NE/2017/06.SATC SAT for CBL TCSS 0 0% 0 0   NE/2017/06.OPTC Operability Period Test For the CBL TCSS 0 0% 0   NE/2017/06.DLPC DLP for the CBL TCSS 0 0% 0   NE/2017/06.DCD Documentation Submission for CBL TCSS 0 0% 0			0	0			0								
NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable 0 0 0 0   NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable 0 0 0   NE/2017/06.SATC SAT for CBL TCSS 0 0 0 0   NE/2017/06.OPTC Operability Period Test For the CBL TCSS 0 0 0   NE/2017/06.DLPC DLP for the CBL TCSS 0 0 0   NE/2017/06.DCD Documentation Submission for CBL TCSS 0 0 0	· · · · · · · · · · · · · · · · · · ·		0	0			0								
NE/2017/06.CSC1.S2A2B.5C.6 Site Commissioning Test of TCD and Fibre Cable       0 <td>· · · · · · · · · · · · · · · · · · ·</td> <td></td> <td>0</td> <td>0</td> <td></td> <td></td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	· · · · · · · · · · · · · · · · · · ·		0	0			0								
NE/2017/06.SATC SAT for CBL TCSS       0       0       0       0         NE/2017/06.OPTC Operability Period Test For the CBL TCSS       0       0       0       0         NE/2017/06.DLPC DLP for the CBL TCSS       0       0       0       0         NE/2017/06.DLPC DLP for the CBL TCSS       0       0       0       0         NE/2017/06.DLPC Dcumentation Submission for CBL TCSS       0       0       0       0	· · · · · · · · · · · · · · · · · · ·		0	0			0								
NE/2017/06.OPTC Operability Period Test For the CBL TCSS       0       0%       0         NE/2017/06.DLPC DLP for the CBL TCSS       00       0%       0         NE/2017/06.DOC Documentation Submission for CBL TCSS       0       0%       0			0	0			0								
NE/2017/06.DLPC DLP for the CBL TCSS       0       0%       0         NE/2017/06.DOC Documentation Submission for CBL TCSS       0       0%       0	NE/2017/06.SATC	SAT for CBL TCSS	0	0	0%		0								
NE/2017/06.DLPC DLP for the CBL TCSS       0       0       0%       0         NE/2017/06.DOC Documentation Submission for CBL TCSS       0       0%       0       0%	NE/2017/06.OPTC	Operability Period Test For the CBL TCSS	0	0	0%		0								
NE/2017/06.DOC Documentation Submission for CBL TCSS 0 0 0% 0 0% 0			0	0	0%		0								
			0	U			0								
	NE/2017/06.DOC	Documentation Submission for CBL TCSS	0	0	0%		0								
	15/0047/00 TDO T	Fraining for CBL TCSS	0	0	0%		0							   	

			<u>NE/2017/01</u>	<u> Tseung Kwan O -</u>	Lam Tin Tunnel- Tseung 4-months Rolling p	change and Associated We	<u>orks</u>	
Activity ID	Activity Name	Original Duration	Start	Finish			2022	
		Duration			Apr	May		Jun
Tseung Kwan C	Interchange and Associated Works 202205-env							
Construction Wo	ork							
Bridge Parapet &	Utility Trough							
CON-15451	Installation of Movement Joint for Bridge S200	21	18-Aug-21 A	16-May-22				
Bridge Furniture &	Road Work							
CON-15560	Road Pavement and Road Marking for Bridge ML	58	10-Jul-21 A	16-May-22				
CON-15629	Install Precast Cover for Bridge S100	40	20-Oct-21 A	16-May-22				
CON-15650	Road Pavement and Road Marking for Bridge S100	49	29-Oct-21 A	16-May-22				
CON-15590	Road Pavement and Road Marking for Bridge S300	43	05-Nov-21 A	16-May-22				
CON-15620	Road Pavement and Road Marking for Bridge S200	43	05-Nov-21 A	16-May-22				
Outstandarding W	lorks			1				
CON-16090	Outstanding Works	72	15-Feb-22 A	08-Jun-22				

	Page 1 of 1	
	Jul	Aug

Data Date :08-Apr-22 Sheet 1 of 6

Activity	Sheet 101 0	Lachter/barne	Original Duration	Remaining Durati	n Start	Finish	Physical %		Amil 2022	May/2022
-iCevity	5			101	2011204	05.0.120	Complete	27 03	10 17 24	01 08 15 22
	the second second second second second second second second second second second second second second second s	ung Kwan O Main Bridge and Associated Works	741	181	30-Jul-20 A	05-Oct-22				Access Date
	Access Date PAD1110	Access to Portion VI (NCE No.196 - Further extension of Portion VI to the Contractor on 30 April 2022)	0	0	30-Apr-22 30-Apr-22*	30-Apr-22	0%			Access Date Access to Portion VI (NCE No.196 - Further extens
			0	0	08-Apr-22	08-Apr-22	078		Contractual Key Dates and Section of the W	
	<b>_</b>	ates and Section of the Works ual Key Dates and Section of the Works	0	0	08-Apr-22 08-Apr-22	08-Apr-22			<ul> <li>Resived Contractual Key Dates and Section</li> </ul>	
	Area Handover Dat		0	0	08-Apr-22	08-Apr-22			▼ Area Handover Date	
	PAD1130	Access to Portion VI	0	0	08-Apr-22*		0%		<ul> <li>Access to Portion VI</li> </ul>	
	Preliminaries, Con	tractor's Design & Method Statement Submission & Approval	111	18	12-Jun-21 A	25-Apr-22			▼ Prelimir	aries, Contractor's Design & Method Statement Subr
	Contractor's Desig	gn Submission and Approval	- 111	18	12-Jun-21 A	25-Apr-22				tor's Design Submission and Approval
	CDS1230	Design of cycle rack (incl. 14 days TRA)	111	18	12-Jun-21 A	25-Apr-22	75%		Design of	of cycle rack (incl. 14 days TRA)
	Precasting & Fabri	ication Works	61	30	02-Mar-22 A	07-May-22				Precasting & Fabrication Works
		ecast Segments (TKOI Entrustment Works)	61	30	19-Mar-22 A	07-May-22				Fabrication of Precast Segments (TK
	Pre-stressing Worl	rks rks for Bridge S400	61	30 10	19-Mar-22 A 19-Mar-22 A	07-May-22 17-Apr-22			Pre-stressing Works for H	Pre-stressing Works
	P-PF6000	Linking and stressing for 5B-5C (Linking yard No.2)	10	0	02-Apr-22 A	05-Apr-22 A	100%	Li	king and stressing for 5B-5C (Linking yard N	
	P-PF6020	Linking and stressing for 5E-5F (Linking yard No.3)	10	0	01-Apr-22 A	05-Apr-22 A	100%	Li	king and stressing for 5E-5F (Linking yard No	: 2:3)
	P-PF6060	Linking and stressing for 5A-5B (Linking yard No.2)	10	0	19-Mar-22 A	26-Mar-22 A	100%	Linking and stressing f	or 5A-5B (Linking yard No.2)	
	P-PF6080	Linking and stressing for 5F-5G (Linking yard No.2)	10	10	08-Apr-22	17-Apr-22	0%			5F-5G (Linking yard No.2)
	P-PF6100	Linking and stressing for 5C-5D (Linking yard No.1)	10	10	08-Apr-22	17-Apr-22	0%		Ŭ Ŭ	5C-5D (Linking yard No.1)
	P-PF6140	Linking and stressing for 5G-5H (Linking yard No.1)	10	10	08-Apr-22	17-Apr-22	0%			5G-5H (Linking yard No.3)
		rks for Bridge CT	37	24	31-Mar-22 A	01-May-22	070			Pre-stressing Works for Bridge CT
	P-PF7020	Linking and stressing for 9F-9G (Linking yard No.1)	10	10	22-Apr-22	01-May-22 01-May-22	0%			Linking and stressing for 9F-9G (Linking yard N
	P-PF7040	Linking and stressing for 9C-9D (Linking yard No.2)	10	7	08-Apr-22 A	14-Apr-22	15%		Linking and stressing for 9C-9	: D (Linking yard No.2)
	P-PF7080	Linking and stressing for 9G-9H (Linking yard No.2)	10	10	18-Apr-22	27-Apr-22	0%		Link	cing and stressing for 9G-9H (Linking yard No.2)
	P-PF7120	Linking and stressing for 9B-9C (Linking yard No.1)	10	10	18-Apr-22	27-Apr-22	0%		Link	ting and stressing for 9B-9C (Linking yard No.1)
	P-PF7140	Linking and stressing for 9E-9F (Linking yard No.3)	10	0	31-Mar-22 A	02-Apr-22 A	100%	💻 Linking a	d stressing for 9E-9F (Linking yard No.3)	
		rks for Bridge S200	10	17	21-Apr-22	02-Apr-22 A 07-May-22	10070	6-		<ul> <li>Pre-stressing Works for Bridge S200</li> </ul>
	P-PF8020	Linking and stressing for 2K-2L (Linking yard No.3)	10	10	21-Apr-22	30-Apr-22	0%			Linking and stressing for 2K-2L (Linking yard No.
	P-PF8040	Linking and stressing for 2J-2K (Linking yard No.2)	10	10	28-Apr-22	07-May-22	0%			Linking and stressing for 2J-2K (Lin
	Eabrication of Pre	ecast Pier (TKOI Entrustment Works)	33	3	02-Mar-22 A	10-Apr-22			Fabrication of Precast Pier (TKOI Entr	ustment Works)
	S1-PP1007	Fabrication of precast pier for Pier 5C	15	0	19-Mar-22 A	31-Mar-22 A	100%	Fabrication of	f precast pier for Pier 5C	<u>.</u>
	S1-PP1008	Fabrication of precast pier for Pier 9C	15	0	13-Mar-22 A	28-Mar-22 A	100%	Fabrication of prec	ast pier for Pier 9C	
	S1-PP1009	Fabrication of precast pier for Pier 9G	15	0	26-Mar-22 A	05-Apr-22 A	100%	Fa	brication of precast pier for Pier 9G	
	S1-PP1013	Fabrication of precast pier for Pier 2K	15	3	02-Mar-22 A	10-Apr-22	80%		Fabrication of precast pier for Pier 2K	
	S1-PP1014	Fabrication of precast pier for Pier 5G	15	0	26-Mar-22 A	08-Apr-22 A	100%		Fabrication of precast pier for Pier 5G	
		orks-All Works within Portion I of the Site (Entrusted Works of TKOI Viaduct)	252	162	31-Dec-21 A	16-Sep-22				<u>.</u>
		rk (Works Available for Piles 5D,9D,5E, 9E, 5F, 9F, 5H, 9H, 1L, 2L)	157	67	31-Dec-21 A	13-Jun-22				
		CSS, Duct and Handover Works	157	67	31-Dec-21 A	13-Jun-22				:
	S1-SW0095	Delivery of parapet skin for Bridge ML (NCE No.177 - target to Hong Kong on 28 Apr 2022)	0	0		28-Apr-22*	0%		◆ D	elivery of parapet skin for Bridge ML (NCE No.177
	S1-SW1000	Stitching works, lay TCSS duct and handover to TCSS Contractor for ML (NCE185) (NCE177:delay delivery of parapet skin)	63	41	31-Dec-21 A	31-May-22	35%			
	S1-SW1015	Delivery of sign gantry at L1-W5 (NCE No.179: target to Hong Kong 19 May 22)	0	0		19-May-22*	0%			<ul> <li>Delivery of</li> </ul>
	S1-SW1020	Construction of sign gantry at L1-W5	20	20	20-May-22	13-Jun-22	0%			
	S1-SW1040	Completion of Key Date 3A	0	0		31-May-22	0%			
	Construction Wor	rk (Works Available for Piles 5B,9B,5C,9C,5G,9G,2K)	193	162	15-Feb-22 A	16-Sep-22				
		e track, Road Surfacing, Street Furniture Installation and Remaining Works	93	93	28-May-22	16-Sep-22				
	S1-RW3000	Road pavemnt, street furniture installation, road marking and remaining works for Bridge ML	60	60	28-May-22	08-Aug-22	0%			
	S1-RW3020	Road pavement, street furniture installation, road marking and remaining works for Bridge S400	70	70	25-Jun-22	16-Sep-22	0%			
	S1-RW3040	Footway and cycle track, street furniture installation, and remaining Works for Bridge CT	70	70	25-Jun-22	16-Sep-22	0%			
	S1-RW3060	Road pavement, street furniture installation, road marking and remaining works for Bridge S200	49	49	05-Jul-22	30-Aug-22	0%			
		k for Piers 5B, 9B, 5C,9C, 5G,9G	135	104	15-Feb-22 A	20-Jul-22				Installation of Precast Pier & 2nd Pour
		ecast Pier & 2nd Pour for Pile Cap ecast Pier & 2nd Pour for Pile Cap - 5B	60 25	29 2	12-Mar-22 A 16-Mar-22 A	06-May-22 09-Apr-22			Installation of Precast Pier & 2nd Pour for	
	S1-PP2060	Preparation work and delivery works for Pier 5B	5	0	16-Mar-22 A	27-Mar-22 A	100%	Preparation work an		
	S1-PP3040	Installation of precast pier and 2st pour for pile cap 5B	10	2	29-Mar-22 A	09-Apr-22	85%		Installation of precast pier and 2st pour for	r pile cap 5B
	Installation of Pre	acast Pier & 2nd Pour for Pile Cap - 9B	11	2	12-Mar-22 A	09-Apr-22			Installation of Precast Pier & 2nd Pour for	r Pile Cap - 9B
	S1-PP2080	Preparation work and delivery works for Pier 9B	5	0	12-Mar-22 A	27-Mar-22 A	100%	Preparation work an	delivery works for Pier 9B	
	S1-PP3060	Installation of precast pier and 2st pour for pile cap 9B	10	2	30-Mar-22 A	09-Apr-22	85%		Installation of precast pier and 2st pour for	
		acast Pier & 2nd Pour for Pile Cap - 5C	20	20	05-Apr-22 A	27-Apr-22	(70)		Instant Preparation work and delivery work	allation of Precast Pier & 2nd Pour for Pile Cap - 5C
	S1-PP2140	Preparation work and delivery works for Pier 5C (PB1-1)	10	5	05-Apr-22 A	12-Apr-22	65%			
	S1-PP3120	Installation of precast pier and 2st pour for pile cap 5C	10	10	13-Apr-22	27-Apr-22	0%			allation of precast pier and 2st pour for pile cap 5C
	Installation of Press	ecast Pier & 2nd Pour for Pile Cap - 9C Preparation work and delivery works for Pier 9C (PB1-1)	18 10	18 5	05-Apr-22 A 05-Apr-22 A	25-Apr-22 12-Apr-22	65%		Installation work and delivery work	ion of Precast Pier & 2nd Pour for Pile Cap - 9C ks for Pier 9C (PB1-1)
									· · · · · · · · · · · · · · · · · · ·	
	Remainin	ng Level of Effort Critical Remaining Work								Date
	Actual Wo		т	hree	Month T	Dolling D	PAGRAS	mmo (Anuil	2022 Inter 2022	08-Apr-22
	Remainin		1	mee		voning r	ogral	nne (April	2022 - July 2022)	

22	29	05	June 2022 12	19	26	July 2022 03 10
tension of Port	ion VI to 1	the Contract	tor on 30 Apri	1 2022)		
Submission & A	Approval					
(TKOI Entrust	ment Wo	rks)				
rd No.1)						
)						
3200 No.3) (Linking yard l	No.2)					
			<ul> <li>Stitchi</li> </ul>			ble for Piles 5D,9D,5E Handover Works
	Stitchin	g works, lay	TCSS duct a	nd handover to Hong Kong 19 uction of sign g	May 22)	tractor for ML (NCE18
	Comple	ction of Key		uction of sign g	anuy at L1-	
				1		
Pour for Pile Ca	φ.					
5C C						
		Revision		Chec	ked	Approved
3MRF	P (Apr 2	22 - Jul 2	2)			

Data Date :08-Apr-22 Sheet 2of 6

ActivityName	Original Duration	Remaining Duration	Start	Finish	Physical %		April 2022	May 2022
S1-PP3140 Installation of precast pier and 2st pour for pile cap 9C	7	7	14-Apr-22	25-Apr-22	Complete 0%	27 03	10 17 24 Installatio	01 08 15 on of precast pier and 2st pour for pile cap 9C
stallation of Precast Pier & 2nd Pour for Pile Cap - 9G	20	20	15-Apr-22	04-May-22				Installation of Precast Pier & 2nd Po
SI-PP2180 Preparation work and delivery works for Pier 9G (PB1-2)	10	10	15-Apr-22	24-Apr-22	0%		Preparation	work and delivery works for Pier 9G (PB1-2
S1-PP3160 Installation of precast pier and 2st pour for pile cap 9G	7	7	26-Apr-22	04-May-22	0%			Installation of precast pier and 2st p
stallation of Precast Pier & 2nd Pour for Pile Cap - 5G	22	22	15-Apr-22	06-May-22				Installation of Precast Pier & 2n
S1-PP2260 Preparation work and delivery works for Pier 5G (PB1-2)	10	10	15-Apr-22	24-Apr-22	0%		Preparation	work and delivery works for Pier 5G (PB1-
S1-PP3240 Installation of precast pier and 2st pour for pile cap 5G	10	10	25-Apr-22	06-May-22	0%			Installation of precast pier and
tallation of Precast Pier & 2nd Pour for Pile Cap - 5E         S1-PP3260       Installation of precast pier and 2st pour for pile cap 5E	10	0	16-Mar-22 A 16-Mar-22 A	29-Mar-22 A 29-Mar-22 A	100%		cast Pier & 2nd Pour for Pile Cap - 5E cast pier and 2st pour for pile cap 5E	
allation of Precast Pier & 2nd Pour for Pile Cap - 9E	10	0	17-Mar-22 A	29-Mar-22 A	10070		cast Pier & 2nd Pour for Pile Cap - 9E	
SI-PP3280 Installation of precast pier and 2st pour for pile cap 9E	10	0	17-Mar-22 A	29-Mar-22 A	100%		cast pier and 2st pour for pile cap 9E	
allation of Precast Pier & 2nd Pour for Pile Cap - 5F	16	0	24-Mar-22 A	06-Apr-22 A			nstallation of Precast Pier & 2nd Pour for Pile (	Cap - 5F
-PP2240 Preparation work and delivery works for Pier 5F	5	0	24-Mar-22 A	27-Mar-22 A	100%		-	
I-PP3220 Installation of precast pier and 2st pour for pile cap 5F	10	0	27-Mar-22 A	06-Apr-22 A	100%		nstallation of precast pier and 2st pour for pile of	
allation of Precast Pier & 2nd Pour for Pile Cap - 9F 1-PP2100 Preparation work and delivery works for Pier 9F	24	0	24-Mar-22 A 24-Mar-22 A	06-Apr-22 A 27-Mar-22 A	100%		nstallation of Precast Pier & 2nd Pour for Pile ( delivery works for Pier 9F	2ap - 9F
S1-PP3080 Installation of precast pier and 2st pour for pile cap 9F	10	0	28-Mar-22 A	06-Apr-22 A	100%		nstallation of precast pier and 2st pour for pile of	ap 9F
e 2 - Erection of Bridge Segments	71	55	15-Mar-22 A	01-Jun-22	10070			۶.
ction of Bridge Segments for Bridge S400 and Bridge CT	71	55	15-Mar-22 A	01-Jun-22				
egment erection between Pier 9D and Pier 9E - Stage 2-4 S1-EB2064 Preparation work and delivery works for segment between Pier 9D and Pier 9E	11	0	19-Mar-22 A 19-Mar-22 A	02-Apr-22 A 27-Mar-22 A	100%		erection between Pier 9D and Pier 9E - Stage delivery works for segment between Pier 9D a	
S1-EB2065 Segment erection between Pier 9D and Pier 9E	1	0	02-Apr-22 A	02-Apr-22 A	100%		erection between Pier 9D and Pier 9E	
egment erection between Pier 5E and Pier 5F - Stage 2-5	10	6	03-Apr-22 A	13-Apr-22	10070	· · ·	<ul> <li>Segment erection between Pier 51</li> </ul>	and Pier 5F - Stage 2-5
S1-EB2066 Preparation work and delivery works for segment between Pier 5E and Pier 5F (B1-1)	10	5	03-Apr-22 A	12-Apr-22	50%			s for segment between Pier 5E and Pier 5
S1-EB2067 Segment erection between Pier 5E and Pier 5F	1	1	13-Apr-22	13-Apr-22	0%		<ul> <li>Segment erection between Pier 51</li> </ul>	and Pier 5F
egment erection between Pier 9E and Pier 9F - Stage 2-6	10	7	04-Apr-22 A	14-Apr-22		· · · · · · · · · · · · · · · · · · ·	Segment erection between Pier	
S1-EB2068 Preparation work and delivery works for segment between Pier 9E and Pier 9F (B2-1)	10	6	04-Apr-22 A	13-Apr-22	45%			rks for segment between Pier 9E and Pier
S1-EB2069 Segment erection between Pier 9E and Pier 9F	1	1	14-Apr-22	14-Apr-22	0%		<ul> <li>Segment erection between Pier</li> </ul>	
egment erection between Pier 5F and Pier 5G - Stage 2-13 S1-EB2070 Preparation work and delivery works for segment between Pier 5F and Pier 5G (B1-4)	11 10	11 10	10-May-22 10-May-22	20-May-22 19-May-22	0%			Pi
S1-EB2075 Segment erection between Pier 5Fand Pier 5G	1	1	20-May-22	20-May-22	0%			
egment erection between Pier 9F and Pier 9G - Stage 2-14	11	11	11-May-22	21-May-22				*
S1-EB2080 Preparation work and delivery works for segment between Pier 5G and Pier 5H (B2-4)	10	10	11-May-22	20-May-22	0%			
S1-EB2081 Segment erection between Pier 9F and Pier 9G	1	1	21-May-22	21-May-22	0%			I
egment erection between Pier 5G and Pier 5H - Stage 2-15 S1-EB2090 Preparation work and delivery works for segment between Pier 5G and Pier 5H (B1-5)	11 10	11 10	21-May-22 21-May-22	31-May-22 30-May-22	0%			
SI-EB2091 Segment election between Pier 5G and Pier 5H	10	10	31-May-22	30-May-22 31-May-22	0%			
gment erection between Pier 9G and Pier 9H- Stage 2-16		1	22-May-22	01-Jun-22	070			
SI-EB2100 Preparation work and delivery works for segment between Pier 9G and Pier 9H (B2-5)	11 10	11 10	22-May-22 22-May-22	31-May-22	0%			
S1-EB2101 Segment erection between Pier 9G and Pier 9H	1	1	01-Jun-22	01-Jun-22	0%			
egment erection between Abutment 5A and Pier 5B - Stage 2-7	22	1	22-Mar-22 A	18-Apr-22				een Abutment 5A and Pier 5B - Stage 2-7
S1-EB2010 Preparation work and delivery works for segment between Abutment 5A and Pier 5B	5	0	22-Mar-22 A	01-Apr-22 A	100%	Preparation	work and delivery works for segment between	
S1-EB2015 Segment erection between Abutment 5A and Pier 5B (Delay and resequence due to NE/2015/02 interface issue)	1	1	18-Apr-22*	18-Apr-22	0%		-	een Abutment 5A and Pier 5B (Delay and
egment erection between Abutment 9A and Pier 9B - Stage 2-8 S1-EB2020 Preparation work and delivery works for segment between Abutment 9A and Pier 9B	18	1	17-Mar-22 A 17-Mar-22 A	19-Apr-22 03-Apr-22 A	100%	Prepara	Segment erection bet tion work and delivery works for segment bety	ween Abutment 9A and Pier 9B - Stage 2- ween Abutment 9A and Pier 9B
S1-EB2025 Segment erection between Abutment 9A and Pier 9B (Delay and resequence due to NE/2015/02 interface issue )	1	1	19-Apr-22	19-Apr-22	0%		<ul> <li>Segment erection bet</li> </ul>	ween Abutment 9A and Pier 9B (Delay an
Segment erection between Pier 5B and Pier 5C - Stage 2-9	15	15	14-Apr-22	28-Apr-22			v Se	gment erection between Pier 5B and Pier
S1-EB2030 Preparation work and delivery works for segment between Pier 5B and Pier 5C (B1-2)	10	10	14-Apr-22	23-Apr-22	0%		Preparation v	vork and delivery works for segment betw
S1-EB2035 Segment erection between Pier 5B and Pier 5C	1	1	28-Apr-22	28-Apr-22	0%		∎ Se	gment erection between Pier 5B and Pier
egment erection between Pier 9B and Pier 9C - Stage 2-11	11	11	29-Apr-22	09-May-22	00/		<u> </u>	Segment erection between the segment erection between the segment erection work and descent the segment erection between the segment erection erection between the segment erection erec
S1-EB2040 Preparation work and delivery works for segment between Pier 9B and pier 9C (B1-3)	10	10	29-Apr-22	08-May-22	0%			Segment erection betw
S1-EB2045 Segment erection between Pier 9B and Pier 9C	1	1	09-May-22	09-May-22	0%			, e
egment erection between Pier 5C and Pier 5D - Stage 2-10 S1-EB2050 Preparation work and delivery works for segment between Pier 5C and 5D (B2-2)	12 10	12 10	18-Apr-22 18-Apr-22	29-Apr-22 27-Apr-22	0%			egment erection between Pier 5C and Pie aration work and delivery works for segme
S1-EB2055 Segment erection between Pier5C and Pier 5D	1	1	29-Apr-22	29-Apr-22	0%		∎ S	egment erection between Pier5C and Pier
sgment erection between Pier9C and Pier9D - Stage 2-12	11	11	30-Apr-22	10-May-22			-	<ul> <li>Segment erection be</li> </ul>
S1-EB2060 Preparation work and delivery works for segment between Pier 9C and Pier 9D (B2-3)	10	10	30-Apr-22	09-May-22	0%		•	Preparation work and
S1-EB2061 Segment erection between Pier 9C and Pier 9D	1	1	10-May-22	10-May-22	0%			<ul> <li>Segment erection b</li> </ul>
egment erection between Pier 5D and Pier 5E - Stage 2-3 S1-EB2062 Preparation work and delivery works for segment between Pier 5D and 5E	9	0	15-Mar-22 A 15-Mar-22 A	01-Apr-22 A 26-Mar-22 A	100%		ection between Pier 5D and Pier 5E - Stage 2- elivery works for segment between Pier 5D and	
S1-EB5260 Segment erection between Pier 5D and Pier 5E S1-EB5260 Segment erection between Pier 5D and Pier 5E	1	0	01-Apr-22 A	01-Apr-22 A	100%		rection between Pier 5D and Pier 5E	
	-	-	-	-	10070	- Segment e		
hing Work, TCSS, Duct and Handover Works EB2120 Stitching works, laying of TCSS duct and handover to TCSS Contractor	40 40	40 40	02-Jun-22 02-Jun-22	20-Jul-22 20-Jul-22	0%			
llation of Precast Pile Cap & 1st Pour for Pile Cap	36	8	15-Feb-22 A	20-Apr-22			Installation of Preca	st Pile Cap & 1st Pour for Pile Cap
-PC2002 Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) (NCE No.183)	26	0	15-Feb-22 A	25-Mar-22 A	100%	<ul> <li>Installation of pilecap and</li> </ul>	1 st pour for Pier 5B (Bridge S400-1) (NCE N	o.183)
PC2005 Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) (NCE No.183)	26	0	15-Feb-22 A	25-Mar-22 A	100%	<ul> <li>Installation of pilecap and</li> </ul>	1st pour for Pier 9B (Bridge CT-1) (NCE No.	183)
Pompining Lovel of Effort Critical Pompining Work					1	i	L	Date
Remaining Level of Effort Critical Remaining Work	-						2022 - July 2022)	08-Apr-22
Actual Work	'							

22		29	0	e	June 2022 12	19	26		July 2022 03	10
22	_	29		0	12	19	20		03	10
our for Pil	e Cap - 9	G								
2) our for pil	e can 90									
d Pour fo	-									
2)		p								
st pour fo	r pile caj	p 5G								
					Bridge Seg					
		- Erec	ction of I	Bridge S	egments fo	r Bridge S40	0 and Bridg	eCT		
31-1)										
,										
(B2-1)										
					G - Stage 2 ent between	2-13 Pier 5F and	Pier 5G (B1	-4)		
gment ere	ction bet	ween P	ier 5Fan	d Pier 50	3					
					9G - Stage					
-			-	-		en Pier 5G a	nd Pier 5H (	B2-4)		
segment e							1. 64			
						3 and Pier 51 s for segmer			and Pier 5	H (B1-
	•	Segm	ent erect	ion betw	veen Pier 50	G and Pier 51	Н			
						9G and Pier			- 15	
						rks for segm		Pier 90	J and Pier	9н (в.
		- 3cg	inent ere	cuon de	tween r iei	9G and Pier	511			
sequence	due to N	E/2015	/02 inter	face issu	ue)					
esequence	e due to l	NE/201	5/02 inte	rface iss	ale.)					
- Stage 2-		12201	5/02 Inc	1 1000 155	ue)					
Pier 5B		5C (B1	-2)							
n Pier 9B ery works					d pier 9C (1	B1-3)				
n Pier 9B			-			,				
D - Stage	2-10									
between	Pier 5C a	ind 5D	(B2-2)							
) 	o. 17	OF.	c	12						
een Pier 9 ivery worl					and Pier 9E	(B2-3)				
een Pier 9	C and Pi	er 9D								
		-								
		_								
			Revis			Che	ecked	A	pprove	d
	3MRF	' (Apr	22 - J	ul 22)						

Data Date :08-Apr-22 Sheet 3of 6

Ilation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Ilation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Ilation of pilecap and 1st pour for Pier 9G (Bridge CT-2) (NCE No.183) or 2K r & 2nd Pour for Pile Cap (Pier 2K) aration work and delivery works for Pier 2K (PB1-2) Ilation of precast pier and 2st pour for pile cap 2K Bridge S200-3) ication core & grouting for bored pile ict and Handover Works hing works, laying of TCSS duct and handover to TCSS Contractor	26 26 26 88 37 10 10 10 10 14 414	6 6 8 7 0 0	0 0 8 88 37 10	09-Mar-22 A 09-Mar-22 A 15-Feb-22 A 28-Mar-22 A 15-Apr-22 15-Apr-22	04-Apr-22 A 04-Apr-22 A 20-Apr-22 04-Jul-22 21-May-22	Complete 100% 100% 50%		10     17     24     01     08     15       Ilation of pilecap and 1st pour for Pier 5C (Bridge 400-1)       Ilation of pilecap and 1st pour for Pier 9C (Bridge CT-1)   Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) (NC
Illation of pilecap and 1st pour for Pier 9G (Bridge CT-2) (NCE No.183) pr 2K r & 2nd Pour for Pile Cap (Pier 2K) aration work and delivery works for Pier 2K (PB1-2) Illation of precast pier and 2st pour for pile cap 2K Bridge S200-3) ication core & grouting for bored pile uct and Handover Works	26 88 37 10 10 10 14 14	26 18 17 0 0	8 88 37	15-Feb-22 A 28-Mar-22 A 15-Apr-22	20-Apr-22 04-Jul-22		Insta	Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) (NC
er 2K r & 2nd Pour for Pile Cap (Pier 2K) aration work and delivery works for Pier 2K (PB1-2) llation of precast pier and 2st pour for pile cap 2K Bridge S200-3) ication core & grouting for bored pile uct and Handover Works	88 37 10 10 10 14 14	8 7 0 0	88 37	28-Mar-22 A 15-Apr-22	04-Jul-22	50%	•	
r & 2nd Pour for Pile Cap (Pier 2K) aration work and delivery works for Pier 2K (PB1-2) Ilation of precast pier and 2st pour for pile cap 2K Bridge S200-3) ication core & grouting for bored pile icat and Handover Works	37 10 10 10 14 14	7 . 0 . 0	37	15-Apr-22			*	▼ In
aration work and delivery works for Pier 2K (PB1-2) Ilation of precast pier and 2st pour for pile cap 2K Bridge S200-3) ication core & grouting for bored pile icat and Handover Works	10 10 14 14	0			21-May-22			v In
Ilation of precast pier and 2st pour for pile cap 2K Bridge S200-3) ication core & grouting for bored pile uct and Handover Works	10 14 14	0	10	15-Anr-27	24.4 22	00/	:	Preparation work and delivery works for Pier 2K (PB1-2)
Bridge S200-3) ication core & grouting for bored pile icat and Handover Works	14		10	-	24-Apr-22	0%		
ication core & grouting for bored pile Inct and Handover Works	14		10	11-May-22 28-Mar-22 A	21-May-22 19-Apr-22	0%		Piling Works for Pier 2K (Bridge S200-3)
ict and Handover Works	14		7	28-Mar-22 A 28-Mar-22 A	19-Apr-22		-	Testing
		4	7	28-Mar-22 A	19-Apr-22	60%		Verification core & grouting for bored pile
ining works, laying of 1C55 duct and nandover to 1C55 Contractor	18		18 18	13-Jun-22 13-Jun-22	04-Jul-22 04-Jul-22	0%		
e Cap & 1st Pour for Pile Cap			15	21-Apr-22	10-May-22	070		✓ Installation of Precast Pi
llation of pilecap and 1st pour for for Pier 2K (Bridge S200-3)	15		15	21-Apr-22	10-May-22	0%		Installation of pilecap and
ge Segments	12	2	12	01-Jun-22	12-Jun-22			
Ints for Bridge S200 1 Pier 2J and Pier 2K - Stage 2-18	12		12 11	01-Jun-22 02-Jun-22	12-Jun-22 12-Jun-22			
aration work and delivery works for Pier 2J and Pier 2K (B2-6)			10	02-Jun-22	11-Jun-22	0%		
nent erection between Pier 2J and Pier 2K	1	l.	1	12-Jun-22	12-Jun-22	0%		
1Pier 2K and Pier 2L - Stage 2-17			11	01-Jun-22	11-Jun-22	0%		
•	1		10					
						070		
ighting Installation			41	14-Jun-22	01-Aug-22 01-Aug-22			
ighting Installationat Bridge ML	41	1	41	14-Jun-22	01-Aug-22			
					-			
						0%		
•						0%		
orks within Portion II.III.IV and VI	64	42	181		05-Oct-22	-		
arine Viaduct	64	12	181	31-Aug-21 A	05-Oct-22	-		
			101	31-Aug-21 A	11-Aug-22	-		
and Tension mal Tension			22 0	10-Mar-22 A 17-Mar-22 A	07-May-22 30-Mar-22 A		Bottom Tensio	Construction of Stitching and     A and External Tension
om tension and external tension for NE2-3			0	17-Mar-22 A	30-Mar-22 A	100%	Bottom tensior	n and external tension for NE2-3
om tension and external tension for SE2-3	18	8	0	21-Mar-22 A	30-Mar-22 A	100%	Bottom tensior	n and external tension for SE2-3
ning			22	10-Mar-22 A	07-May-22	259/		Construction of Long Stitching Construction of long stitching for W3-W2 remaining area
					-			Construction of long stitching for E2-E3 (NCE No.185)
			-		-			Construction of long stitching
				-	-	070		
urement and delivery of bituminous materials	24	40	60	31-Aug-21 A	23-Jun-22	80%		
Furniture			101	27-Oct-21 A	11-Aug-22			
struction of planter type 1 and type 2 (NCE No.185)			19	28-Jan-22 A 28-Jan-22 A	04-May-22	40%		Construction of planter type 1 and ty
llation of Ducting and In-situ Concreting (NCE No.185)	30	0	30	28-Jan-22 A	10-Jun-22	40%		· · · · · · · · · · · · · · · · · · ·
rproofing and soiling for planter type 1 and type 2	10	0	10	06-Jun-22	16-Jun-22	0%		
llation of Lighting Post and Lighting Cabinet	15	5	15	17-Jun-22	05-Jul-22	0%		
struction of concrete kerb for installation of L3 parapet	20	0	17	25-Mar-22 A	30-Apr-22	25%		Construction of concrete kerb for installation
rproofing for Footpath	15	5	15	05-May-22	23-May-22	0%		
ng Block Laying for Footpath	30	0	30	24-May-22	28-Jun-22	0%		
rproofing works for cycle track and carriageway	30	0	30	05-May-22	10-Jun-22	0%		
l pavement for cycle track	12	2	12	11-Jun-22	24-Jun-22	0%		
l pavement for carriageway	23	3	23	14-Jun-22	11-Jul-22	0%		
Furniture at E2 - EA struction of planter type 1 and type 2. (NCE No. 185)			101	27-Oct-21 A	11-Aug-22 28-Apr-22	900/		Construction of planter type 1 and type 2 (NCE
								Installation of Ducting and In-s
								Wate
				-				
				-	-			Construction of concrete kerb for installatio
rproofing for Footpath			18	20-May-22	10-Jun-22	0%		_
ng block Laying for Footpath			35	11-Jun-22	22-Jul-22	0%		
rproofing works for cycle track and carriageway			35	07-May-22	18-Jun-22	0%		
								<u>I</u> i
	nent erection between Pier 21 and Pier 2K APPer 2K and Pier 2L-Stage 2-17 anation work and delivery works for between Pier 2K and Pier 2L (B1-6) nent erection between Pier 2K and Pier 2L Applying Installation Ighting Installation works Ty lighting installation of I, II, IV and VI arrine Viacuet and Tension metarison and external tension for NE2-3 metarison of long stitching for E2-E3 (NCE No. 185) thruction of long stitching for E2-E3 remaining area truction of Concrete kerb For installation of L3 parapet mproofing and soiling for planter type 1 and type 2 liation of Concrete kerb for installation of L3 parapet mproofing works for copele tack and carriageway lipavement for carriageway Findma et Z2-A truction of Jueting and In-situ Concreting (NCE No. 185) mproofing and soiling for planter type 1 and type 2 liation of Ducting and In-situ Concreting (NCE No. 185) mproofing and soiling for planter type 1 and type 2 liation of Concrete kerb for installation of L3 parapet mproofing and soiling for planter type 1 and type 2 liation of Concrete ke	nerit crection between Pier 22 and Pier 2K. 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	nent erection between Pier 2J and Pier 2K         1           iber 2K seep 2-1. Stop 2-7         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and delivery works for between Pier 2K and Pier 2L (B1-6)         11           instrumt web and external tension for NE2-3         14           instruction of long stickling for VE2-3         18           instruction of long stickling for VE2-3         12           instruction of long stickling for VE2-3 <t< td=""><td>name         10         10           nent erection between Per 21 and Per 21k (18-6)         1         1           nent erection between Per 21 and Per 21k         10         10           name with and advivey works for between Per 21k and Per 21 (18-6)         10         10           ighting installation and deciny works         41         41           ighting installation and between Per 21k and Per 21.         41         41           ighting installation works         41         41           ighting installation works         41         41           ighting installation works         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43</td><td>name         number         Number</td></t<> <td>name works of picture 2 and Pice 2% (PL2.6)         I<td>name or data bars years in the Xin (2.6)         11         10         0         0.0         0.1         1.1         0.1         1.1         0.1</td><td>unit of shore works for the TAP (15%)(16)(17)(11)</td></td>	name         10         10           nent erection between Per 21 and Per 21k (18-6)         1         1           nent erection between Per 21 and Per 21k         10         10           name with and advivey works for between Per 21k and Per 21 (18-6)         10         10           ighting installation and deciny works         41         41           ighting installation and between Per 21k and Per 21.         41         41           ighting installation works         41         41           ighting installation works         41         41           ighting installation works         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43           isse within Portion II, JIL/V and VI         43         43	name         number         Number	name works of picture 2 and Pice 2% (PL2.6)         I <td>name or data bars years in the Xin (2.6)         11         10         0         0.0         0.1         1.1         0.1         1.1         0.1</td> <td>unit of shore works for the TAP (15%)(16)(17)(11)</td>	name or data bars years in the Xin (2.6)         11         10         0         0.0         0.1         1.1         0.1         1.1         0.1	unit of shore works for the TAP (15%)(16)(17)(11)

22	_		29	_	05	_		ie 2022 2	-	19		26		J	uly 2022 03	10
22			29		00		1	2		19		20			us	10
No.1	83)															
		_												-	Cons	truction
allatior	1 of ]	Preca	ist Pie	r & 21	nd Pou	r for I	Pile Ca	ap (Pie	er 2K)							
allatior	n of j	preca	ist pier	r and i	2st pou	ır for j	pile ca	ap 2K								
													÷			
							_						-			ning Wo ning wo
Cap &	: 1st	Pou	for P	ile Ca	p										Suici	iiiig wo
-					idge S	200-3	3)									
			-				-	ge 3 - E ction of			-	-		S20	D	
			_				Sem	ment e	rectio	n hetw	een P	ior 21	and F	ior 7	K - SI	tage 2-1 Pier 2k
								ment e					-			1 101 21
			-													age 2-1
							-	ion wo					÷ .			2K and
							8111					- <i></i> 1 <b>x</b> d		4L		
							-		_				-			
													:			
													-			
						_							<u></u>			
													-			
nsion																
r E2-E	3 rei	nain	ing an	ea						_	Procu	remen	tand	Deli	verv	
															-	f bitum
2 (NC	E N	0.18	5)													
						Ins	stallati			-						o.185)
				•				W	aterpr	oofing	and s	oiling	for p	lanter		1 and t
f L3 pa	irane	t													Insi	tallation
Water			for Fo	otpatl	1											
												Pa	wing	Bloc	k Lay	ing for
						<b>W</b>	aterpr	oofing	work				1	-		
						-	_				Roa	ad pave	einen	t for o	cycle	track
o.185)																
Concre	-					1	d to						ļ			
ooting				-	er type ghting				Cabi	net						
f L3 pa					J12			Junig	, _401							
						W	aterpro	oofing	for Fo	ootpath	1					
													:			
									Wat	erproo	fing v	vorks f	or cy	cle tr	ack a	nd carri
				_						<u><u> </u></u>						
	31/	IRP	(An		visio - Jul				+	Che	cke	a		чрр	rove	ed
			Ϋ́		2.01	/			1							

	ActivityName	Original Duration	Remaining Duration	Start	Finish	Physical % Complete	27	03	April 2022 10 17 24	01 08 May2022
S2-CB5380	Road pavement for cycle track	16	16	04-Jul-22	21-Jul-22	0%				
S2-CB5400	Road pavement for carriageway	32	32	06-Jul-22	11-Aug-22	0%				
S2-CB5420	Irrigation system for planter type 2	10	10	30-May-22	10-Jun-22	0%				
S2-CB5440	Planting works for planter type 1 and 2	10	10	11-Jun-22	22-Jun-22	0%				
Fabrication and De S2-CB5480	Elivery Works Fabrication and delivery of steel post and transom for L3 parapet	161 60	45 30	13-Nov-21 A 05-Jan-22 A	06-Jun-22 18-May-22	50%				
S2-CB5500	Fabrication and delivery of steel works for isolation panel	80	40	13-Nov-21 A	30-May-22	55%				
S2-CB5520	Fabrication of PMMA panel	90	45	09-Feb-22 A	06-Jun-22	40%				
onstruction of Sig		15	15	19-May-22	07-Jun-22					
Installation Works		15	15	19-May-22	07-Jun-22					*
S2-CB4525	Delivery of sign gantry post at E7-EA, E3-E4 & W3-W2 (NCE No.179: target to Hong Kong 19 May 22)	0	0	20 1 ( 22	19-May-22*	0%				
S2-CB4530	Installation of sign gantry post at E7-EA, E3-E4 & W3-W2	7	2	20-May-22	27-May-22	0%				
S2-CB4570 S2-CB4610	Survey of gantry on site Installation of sign gantry transom	6	6	28-May-22 31-May-22	30-May-22 07-Jun-22	0%				
el Bridge	instanation of sign ganuy transom	314	181	12-Nov-21 A	07-Juli-22 05-Oct-22	070				-
ad Works and Si	urface Furniture	278	145	12-Nov-21 A	30-Aug-22					
Road Works and S	Surface Furniture	278	145	12-Jan-22 A	30-Aug-22	75%			Sond bl	asting works and waterproofing for
S2-RW1012	Sand blasting works and waterproofing for centre reserve (CE No.194 & No.207) (NCE No.176) (NCE No.182)	65	12	18-Jan-22 A	25-Apr-22	75%			Sand bla	Installation of lighting c
S2-RW1062 S2-RW1067	Installation of lighting cabinet and traffic sign post Installation of the balustrade	28	45	12-Jan-22 A 07-Jul-22	05-May-22 27-Aug-22	80%				instantation of lighting c
S2-RW1067 S2-RW1068	Waterproofing and soiling for planter type 1 and type 2	45	45	07-Jui-22 08-Apr-22	27-Aug-22 28-Apr-22	0%				/aterproofing and soiling for planter
S2-RW1008	Waterproofing for footpath	4	4	26-Apr-22	-	0%				Waterproofing for footpath
S2-RW1070 S2-RW1071	Road surfacing for footpath	4	15	26-Apr-22 06-May-22	29-Apr-22 24-May-22	0%				-L9 101 100-bun
S2-RW1071 S2-RW1072	Paving block laying for footpath	50	50	25-May-22	23-Jul-22	0%				
S2-RW1072	Waterproofing for cycle track	4	4	30-Apr-22	05-May-22	0%				Waterproofing for cycle
S2-RW1075 1	Sandblasting and primer for carriageway (Delay due to shortage of worker affected by COVID-19)	25	20	05-Feb-22 A	05-May-22	35%				Sandblasting and prime
S2-RW1074-2	Waterproofing for carriageway	4	4	06-May-22	11-May-22	0%				Waterproof
S2-RW1074-5	Transportation of cooker to Hong Kong (1st batch 6nos target on 20 Apr 22, others on 30 Apr 22 due to border problem)	0	0	00 may 22	20-Apr-22*	0%			<ul> <li>Transportation of c</li> </ul>	cooker to Hong Kong (1st batch 6nd
S2-RW1074-52		7	7	21-Apr-22	28-Apr-22	0%			-	ssembly and adjustmentof the cooke
S2-RW1074-6	Site trial by Cooker for MA	7	7	29-Apr-22	07-May-22	0%				Site trial by Cooker
S2-RW1075	Road pavement for cycle track at Steel Bridge	18	18	10-May-22	30-May-22	0%				
S2-RW1076	Road pavement for carriageway at Steel Bridge	27	27	31-May-22	02-Jul-22	0%				
S2-RW1077	Irrigation system for planter type 2	12	12	04-Jul-22	16-Jul-22	0%				
S2-RW1140	Installation of isolation steel post	45	0	24-Jan-22 A	25-Mar-22 A	100%	<ul> <li>Installation of</li> </ul>	isolation ste	el post	
S2-RW1160	Installation of L3 railing	50	50	04-Jul-22	30-Aug-22	0%				
S2-RW1202	Installation of isolation PMMA panel	20	20	04-Jul-22	26-Jul-22	0%				
Fabrication and De	livery Works	161	45	12-Nov-21 A	06-Jun-22					
S2-CB5540	Fabrication and delivery of steel post and transom for L3 parapet	60	30	07-Mar-22 A	18-May-22	50%				
S2-CB5560	Fabrication and delivery of steel works for isolation panel	60	40	12-Nov-21 A	30-May-22	55%				
S2-CB5580	Fabrication of PMMA panel	90	45	09-Feb-22 A	06-Jun-22	40%				
elding & Painting Preparation Works		136 6	75 6	03-Jan-22 A 07-Jun-22	12-Jul-22 13-Jun-22					
Activation of the Pe	endulum Bearing	6	6	07-Jun-22	13-Jun-22					
S2-SB1520	Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)	6	6	07-Jun-22	13-Jun-22	0%				
Painting of the Ring S2-SB2045	Painting of the west side span ring weld (inside) (bottom part) (NCE No.181)	113	75 18	08-Jan-22 A 08-Apr-22	12-Jul-22 03-May-22	0%				Painting of the west side sp
S2-SB2065	Painting of the east side span ring weld (inside) (bottom part) (NCE No.181)	18	0	16-Mar-22 A	06-Apr-22 A	100%			Painting of the east side span ring weld (inside)	(bottom part) (NCE No.181)
S2-SB2072	Top coating of the steel deck (east span) (NCE No.181)	75	10	08-Jan-22 A	22-Apr-22	80%			Top coating of	f the steel deck (east span) (NCE No
S2-SB2076	Top coating of the steel deck (west span) (NCE No.181)	75	15	08-Jan-22 A	28-Apr-22	60%			To	op coating of the steel deck (west sp
S2-SB2080	Top coating of the steel deck (main span) (NCE No.181)	98	75	08-Jan-22 A	12-Jul-22	30%				
S2-SB2100	Painting repair of the arch rib (Internal)	45	35	07-Apr-22 A	15-Jun-22	20%				
	imporary Supports at W1 & E1	118	45	03-Jan-22 A	06-Jun-22				<b>D</b>	
S2-SB2220	Removal of the temporary supports at W1	10	5	04-Jan-22 A	13-Apr-22	35%			Removal of the temporary suppo	ns at WI
S2-SB2240	Removal of the temporary supports at W2	1	1	23-May-22	23-May-22	0%			D 1 64	
S2-SB2260	Removal of the temporary supports at E1	10	4	03-Jan-22 A	12-Apr-22	40%			Removal of the temporary supports	au El
S2-SB2280	Removal of the temporary supports at E2	1	1	06-Jun-22	06-Jun-22	0%				
	eel-Concrete Transition Zone e west side transition	33 22	33 22	25-Apr-22 25-Apr-22	04-Jun-22 21-May-22					
S2-CT1090	Threading and stressing of the PT bar at transition section (remaining 4nos)	7	7	25-Apr-22	03-May-22	0%				Threading and stressing of
S2-CT1095	Welding of the box out on steel deck (remaining middle area at top deck)	14	14	04-May-22	20-May-22	0%				
S2-CT1100	Removal of the temporary jacks from the Pier W2	1	1	21-May-22	21-May-22	0%				
	·		-						•	

Remaining Work

	June 2022		July 2022
22	29 05 12	19 26	03 10
_	Irritation system	for plantar type 2	
	Ingation system	1 for planter type 2	
		-	s for planter type 1 and 2
n and delivery	Fabrication and Delivery of steel post and transom for L3 parap		
	Fabrication and delivery of steel works		
		-	
	Fabrication of PMMA p		
	Construction of Sign C Installation Works	Gantries	
y of sign gantry	post at E7-EA, E3-E4 & W3-W2 (NC	CE No.179: target to Ho	ong Kong 19 May 22)
	ation of sign gantry post at E7-EA, E3-		
	Survey of gantry on site		
•	Installation of sign gar	iry transom	
(CE No.194 &	No.207) (NCE No.176) (NCE No.1	82)	
affic sign post			
-			
be 2			
D. 1	6		
Road surfaci	ng for footpath		
way (Delay du	e to shortage of worker affected by CC	OVID-19)	
geway			
) Apr 22, other	s on 30 Apr 22 due to border problem)		
1 /			
	Road pavement for cycle track at Steel	Bridge	
			Road pavement fo
	Fabrication and Delivery	Works	
n and delivery	of steel post and transom for L3 parap		
	Fabrication and delivery of steel works		
	Fabrication of PMMA p	-	
	Tablication of FWIWIAp	anei	
	Preparation	on Works	
	Activation	n of the Pendulum Bear	
			and removal of tempor
c •1 > 4			
(inside) (botton	n part) (NCE No.181)		
0.181)			
	<u>.</u>		
	Painti	ng repair of the arch rib	(Internal)
	Removal of the Tempor		
	reality at or the realipoint	,	
Removal of th	e temporary supports at W2		
	Removal of the tempora	ity supports at F2	
	-		
struction of the	Construction of Steel-Concr west side transition	ete Transition Zone	
	in (remaining 4nos)		
ng of the box o	ut on steel deck (remaining middle are	ea at top deck)	
	apporary jacks from the Pier W2	. /	
	Trans Jacks Holl up 1 for 112		
	Revision	Checked	Approved
3MP	P (Apr 22 - Jul 22)	Checked	, ppioveu
	( pizz ouizz)		

301.0	ActivityName	Original Duration	Remaining Duration	Start	Finish	Physical %		April 2022	May 2022
Construction of the	e east side transition	22	22	10-May-22	04-Jun-22	Complete	27 03	10 17 24	01 06 15
S2-CT1215	Threading and stressing of the PT bar at transition section (remaining 4nos)	7	7	10-May-22	17-May-22	0%			TI
S2-CT1216	Welding of the box out on steel deck (remaining middle area at top deck)	14	14	18-May-22	02-Jun-22	0%			-
S2-CT1220	Removal of the temporary jacks from the Pier E2	1	1	04-Jun-22	04-Jun-22	0%			
	Vorks for CBL Main Bridge and Marine Viaduct	195	145	27-Jan-22 A	05-Oct-22				
UBG and AIC		128 57	57 57	27-Jan-22 A 07-May-22	15-Jul-22 15-Jul-22				<b>v</b>
S2-EM1320	Installation of the Arch Inspection Cradle (shortage of worker delayed due to COVID-19: target start on 7 May 22)	27	27	07-May-22*	09-Jun-22	0%			
S2-EM1340	Testing of the AIC	30	30	10-Jun-22	15-Jul-22	0%			
UBG		116	3	27-Jan-22 A	30-Jun-22				
Testing of the UBG ar S2-EM1280	D Testing of the UBG	116 30	3 0	27-Jan-22 A 27-Jan-22 A	30-Jun-22 02-Apr-22 A	100%	Testing o	f the UBG	
S2-EM1300	) SAT	3	3	28-Jun-22	30-Jun-22	0%			
Installation of Other	er Systems	100	100	07-Jun-22	05-Oct-22				
S2-EM1380	Dehumidification system installaion in the stay cables	10	10	07-Jun-22	17-Jun-22	0%			
S2-EM1400	Commission and testing of the dehumidification system	90	90	18-Jun-22	05-Oct-22	0%			
SHMS installation	Latellation (CCTD Wavestation have address of address	85 20	85 20	08-Apr-22	23-Jul-22	0%		T	Installation of STR-W pr
S2-EM1361	Installation of STR-W protective box and laying of cables			08-Apr-22	05-May-22				
S2-EM1362	Cable laying from stormwater planting room to bridge deck	15	15	06-May-22	24-May-22	0%			
S2-EM1363	Installation of instruments (accelerometers, inclinometers etc)	15	15	25-May-22	11-Jun-22	0%			
S2-EM3140	Laying of dynamic systems	21	21	13-Jun-22	07-Jul-22	0%			
S2-EM3160	Sensor connected with PXI to access system building service	14	14	08-Jul-22	23-Jul-22	0%			
<mark>M Works</mark> 8 M Works in Porti		309	96	01-Dec-21 A	05-Aug-22				
&M Works in Portie Road Lighting		309	96 75	01-Dec-21 A 07-May-22	05-Aug-22 05-Aug-22				·
S2-EM1500	Road Lighting works at W5-W2	37	37	23-Jun-22	05-Aug-22	0%			
S2-EM1560	Road Lighting works at E2-EA	37	37	07-May-22	21-Jun-22	0%			
S2-EM1620	Road Lighting works at W2-E2	37	37	30-May-22	13-Jul-22	0%			
Pier Head Lighting	Installation at Piers W5-EA	105	91	19-Mar-22 A	30-Jul-22				
S2-EM3040	Pier Head Lighting Installation at Piers W2-W5	101	86	19-Mar-22 A	25-Jul-22	15.8%			
S2-EM3060	Pier Head Lighting Installation at Piers E2-EA	105	91	19-Mar-22 A	30-Jul-22	15.2%			
S2-EM3080	Pier Head Lighting Installation at Piers W1-E1	96	90	19-Mar-22 A	29-Jul-22	16.6%			- - 
Fixed Red Lighting S2-EM3100	Installation at Piers W1-E1 Installation of Pier Head Lighting	38 38	38 38	16-Jun-22 16-Jun-22	30-Jul-22 30-Jul-22	0%			
SCADA System		168	84	23-Dec-21 A	22-Jul-22				
S5-PR3240	FAT preparation	75	40	23-Dec-21 A	30-May-22	55%			
S5-PR3260	FAT and deliver to Site	12	12	31-May-22	14-Jun-22	0%			
S5-PR3280	Installation of cable containment	20	20	21-Apr-22	16-May-22	0%			In
S5-PR3300	Equipment cabling & wiring completion for termination	20	20	11-May-22	02-Jun-22	0%			
S5-PR3320	Rack & Equipment on site installation	14	14	15-Jun-22	30-Jun-22	0%			
S5-PR3340	Equipment & RIOU panel termination	18	18	02-Jul-22	22-Jul-22	0%			
S5-PR3360	Optical fibre cable laying	60	60	30-Apr-22	13-Jul-22	0%		•	
Navigation Lighting		72	60	19-Mar-22 A	23-Jun-22				
S2-EM1630	Navigation Lighting Installation at Piers W1-E1	72	60	19-Mar-22 A	23-Jun-22	22%			
Avigation Lighting a S2-EM1700	at Piers W1-E1 Avigation Lighting Installation at Piers W1-E1	88	70 70	19-Mar-22 A 19-Mar-22 A	06-Jul-22 06-Jul-22	18%			
Functional Lighting		90	90	09-Apr-22	30-Jul-22	1070		*	
S2-EM1760	Equipment Installation of Functional Light	90	90	09-Apr-22	30-Jul-22	0%			
Lightning System a	and Main Earthing System	116	70	27-Jan-22 A	06-Jul-22				
S2-EM1940	Lightning tape installation	94	70	27-Jan-22 A	06-Jul-22	30.3%			
S2-EM1980	Installation of earthing tape at Main Bridge	50	50	27-Apr-22	27-Jun-22	0%			- - 
	Installation of earthing tape at Portion VI	49	49	03-May-22	30-Jun-22	0%			
S2-EM1985		243	42	01-Dec-21 A	01-Jun-22			Cell at Piers W2-W5	
Deck Cell - Eretctria			0	01-Dec-21 A 01-Dec-21 A	30-Mar-22 A 30-Mar-22 A	100%		Cell at Piers W2-W5 Cell at Piers W2-W5 (Delay due to shortage of	worker affected by COVID-19)
		76	0					Cell at Piers E2-EA	
Deck Cell - Eretctria Concrete Deck Cel	ell at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)		0	31-Dec-21 A	30-Mar-22 A				
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240	ell at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)	76			30-Mar-22 A 30-Mar-22 A	100%		ng fitting and wiring accessories installation S1	-EM1320 (Shortage of worker affe
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck	All at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)     at Piers E2-EA E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19) Cell at Piers W1-E1 Main Span (Steel)	76 52 52 58	0 0 22	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A	30-Mar-22 A 07-May-22			ng fitting and wiring accessories installation SI	Steel Bridge Deck O
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360	All at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)     All at Piers E2-EA E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19) Cell at Piers W1-E1 Main Span (Steel) Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker)	76 52 52 58 58	0 0 22 22	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A	30-Mar-22 A 07-May-22 07-May-22	25%		ng fitting and wiring accessories installation S1	Steel Bridge Deck O
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360	All at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)     at Piers E2-EA E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19) Cell at Piers W1-E1 Main Span (Steel)	76 52 52 58	0 0 22	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A	30-Mar-22 A 07-May-22	25%	E2-EA - Light	ng fitting and wiring accessories installation S1	Steel Bridge Deck C     Piers WI-E1 Main S
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360 Steel Deck Cell at I S1-EM1400	all at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19) all at Piers E2-EA E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19) Cell at Piers W1-E1 Main Span (Steel) Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker) Piers W1-W2 West Side Span Deck Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)	76 52 52 58 58 87 46	0 0 22 22 42 0	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A 16-Dec-21 A 16-Dec-21 A	30-Mar-22 A 07-May-22 07-May-22 01-Jun-22 24-Mar-22 A	25%	E2-EA - Light		Steel Bridge Deck C     Piers WI-E1 Main S
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360 Steel Deck Cell at 1 S1-EM1400 S1-EM1420	III at Piers W2-W5         Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)         III at Piers E2-EA         E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19)         Cell at Piers W1-E1 Main Span (Steel)         Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker)         Piers W1-W2 West Side Span Deck         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - installation of lighting fitting and wiring accessories	76 52 52 58 58 58 87 46 50	0 0 22 22 42 0 42	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A 16-Dec-21 A 16-Dec-21 A 25-Mar-22 A	30-Mar-22 A 07-May-22 07-May-22 01-Jun-22 24-Mar-22 A 01-Jun-22	25%	E2-EA - Light		Steel Bridge Deck C Piers W1-E1 Man S (Shortage of worker affected by C
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360 Steel Deck Cell at 1 S1-EM1400 S1-EM1420	all at Piers W2-W5 Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19) all at Piers E2-EA E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19) Cell at Piers W1-E1 Main Span (Steel) Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker) Piers W1-W2 West Side Span Deck Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)	76 52 52 58 58 87 46	0 0 22 22 42 0	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A 16-Dec-21 A 16-Dec-21 A	30-Mar-22 A 07-May-22 07-May-22 01-Jun-22 24-Mar-22 A	25%	E2-EA - Light		Steel Bridge Deck C Piers WI-EI Main S (Shortage of worker affected by C Steel Dec
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360 Steel Deck Cell at I S1-EM1420 Steel Deck Cell at I S1-EM1460	II at Piers W2-W5         Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)         III at Piers E2-EA         E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19)         Cell at Piers W1-E1 Main Span (Steel)         Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker)         Piers W1-W2 West Side Span Deck         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - installation of lighting fitting and wiring accessories         Piers E1-E2 East Side Span Deck	76 52 52 58 58 58 87 46 50 60	0 0 22 22 42 0 42 0 42 25	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A 16-Dec-21 A 16-Dec-21 A 25-Mar-22 A 31-Jan-22 A	30-Mar-22 A 07-May-22 07-May-22 24-Mar-22 A 01-Jun-22 12-May-22	25% 100% 18%	E2-EA - Light		Steel Bridge Deck C Piers WI-El Main S (Shortage of worker affected by C
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360 Steel Deck Cell at S1-EM1400 Steel Deck Cell at S1-EM1420 Steel Deck Cell at S1-EM1460 Power for Dehumid	III at Piers W2-W5         Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)         III at Piers E2-EA         E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19)         Cell at Piers W1-E1 Main Span (Steel)         Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker)         Piers W1-W2 West Side Span Deck         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Getex Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Getex Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         diffication System at Piers W1-E1	76 52 52 58 58 87 46 50 60 60	0 0 22 22 42 0 42 0 42 25 25	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A 16-Dec-21 A 16-Dec-21 A 25-Mar-22 A 31-Jan-22 A	30-Mar-22 A 07-May-22 07-May-22 24-Mar-22 A 01-Jun-22 12-May-22 12-May-22	25% 100% 18%	E2-EA - Light		Steel Bridge Deck C     Piers WI-El Main S
Deck Cell - Eretctria Concrete Deck Cel S1-EM1240 Concrete Deck Cel S1-EM1320 Steel Bridge Deck S1-EM1360 Steel Deck Cell at S1-EM1400 Steel Deck Cell at S1-EM1420 Steel Deck Cell at S1-EM1460 Power for Dehumid	All at Piers W2-W5         Concrete Deck Cell at Piers W2-W5 (Delay due to shortage of worker affected by COVID-19)         All at Piers E2-EA         E2-EA - Lighting fitting and wiring accessories installation S1-EM1320 (Shortage of worker affected by COVID-19)         Cell at Piers W1-E1 Main Span (Steel)         Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories (COVID-19: shortage of worker)         Piers W1-W2 West Side Span Deck         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - installation of lighting fitting and wiring accessories         Piers E1-E2 East Side Span Deck         Steel Deck Cell at Piers W1-W2 West Side Span - installation of lighting fitting and wiring accessories         Piers E1-E2 East Side Span Deck         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work (Shortage of worker affected by COVID-19)         Ctification System at Piers W1-E1         Cuevel of Effort       Critical Remaining Work	76 52 52 58 58 87 46 50 60 60 60 30	0 0 22 22 42 0 42 25 25 25 30	31-Dec-21 A 31-Dec-21 A 05-Feb-22 A 05-Feb-22 A 16-Dec-21 A 16-Dec-21 A 25-Mar-22 A 31-Jan-22 A 28-Jun-22	30-Mar-22 A 07-May-22 07-May-22 24-Mar-22 A 01-Jun-22 12-May-22 12-May-22 12-May-22 02-Aug-22	25% 100% 18% 35%	Steel Deck Cell at Piers W		Steel Bridge Deck C Piers W1-E1 Main S (Shortage of worker affected by C Steel Deck Steel Deck

22	29 05 12 ▼ Construction of the east sid	19 26	July 2022 03 10
ind stre	ssing of the PT bar at transition section (rema	ining 4nos)	la anna at tau daala)
	Welding of the box out on steel     Removal of the temporary		e area at top deck)
	Installation of the	e Arch Inspection Cradl	e (shortage of worker del
			UBG
			<ul> <li>Testing of the UBG at</li> </ul>
			SAT
		Dehumidification syster	n installaion in the stay c
	•		
	lying of cables	-dea deals	
	e laying from stormwater planting room to br		neters, inclinometers etc
			Laying
		D 1711-	
		Road Lighting	works at E2-EA
	EAT preparation		
		nd deliver to Site	
cable c	Equipment cabling & wiring co	mpletion for termination	n
			Rack & Equipment o
			Lighting at Piers W1-E1
		Navigation	Lighting Installation at F
			Avigation
<u></u>			
			Lightning     Lightning
		Inst	allation of earthing tape Installation of earthing
	<ul> <li>Deck Cell - Eretctrial Work</li> </ul>		- msanauon oi carunni
/ID-19)	)		
	Main Span (Steel) ation of lighting fitting and wiring accessories	s (COVID-19: shortage	of worker)
	▼ Steel Deck Cell at Piers W1-W2		, í
	Steel Deck Cell at Piers W1-W2	West Side Span - install	ation of lighting fitting a
rs E1-E rs W1-V	2 East Side Span Deck W2 West Side Span - small cable wiring work	(Shortage of worker	affected by COVID-19)
	Revision 3MRP (Apr 22 - Jul 22)	Checked	Approved
!		1	1

#### Data Date :08-Apr-22 Sheet 6of 6

### Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

ActivityID	eet 001 0	ActivityName	Original Duration	Remaining Duration	Shat	Einich	Dheimi %			April 2022	May2022
ACEVITY ID		Picang/realing	Oligital Dutator	NemaningDurator	olat	Filisi	Physical % Complete	27	03	10 17 24	01 08 15 22
	S1-EM1500	Power for Dehumidification System at Piers W1-E1	30	30	28-Jun-22	02-Aug-22	0%				
		Istallation at Piers W2 & E3	47	47	08-Jun-22	02-Aug-22					
	S1-EM1520	Gantry Lighting Installation at Piers W2 & E3	47	47	08-Jun-22	02-Aug-22	0%				
	17M Information S	Sign Lighting Installation at Piers W1-E1	53	43	19-Mar-22 A	02-Jun-22					
	S2-EM3020	17M Information Sign Lighting Installation at Piers W1-E1	53	43	19-Mar-22 A	02-Jun-22	30%				
5	Section 3 of the Wo	orks-Comprises All of the Landscape Works	100	100	20-May-22	16-Sep-22					÷
	S3-LW2000	Landscape works for CBL bridge	100	100	20-May-22	16-Sep-22	0%				
5	Section 5 of the Wo	orks-All Works within Portion V (CBL E&M Plantroom)	600	93	30-Jul-20 A	02-Aug-22					
	Remaining Work		60	0	30-Jul-20 A	30-Mar-22 A		₩ Re	emaining Wo	к	
	S5-PR2200	Water works, pluming and drainage works	60	0	30-Jul-20 A	30-Mar-22 A	100%	Ŵ	ater works,pl	uming and drainage works	
	Major Services Sys	stem	542	93	02-Oct-20 A	02-Aug-22					
	Electrical System		415	93	02-Oct-20 A	02-Aug-22	-				
	UPS Room		101	93	01-Mar-22 A	02-Aug-22					
	S5-PR2570	UPS FAT	17	17	01-Mar-22 A	30-Apr-22	35%				UPS FAT
	S5-PR2575	UPS delivery	50	50	03-May-22	02-Jul-22	0%				
	S5-PR2580	UPS Installation (Including E&M Work)	26	26	04-Jul-22	02-Aug-22	0%				
	Generator Room		378	38	02-Oct-20 A	18-Jun-22					
	S5-PR2500	Generator Installation (Including E&M Work)	90	0	02-Oct-20 A	28-Mar-22 A	100%	Gener	ator Installati	on (Including E&M Work)	
	S5-PR2515	Delivery of Genset Generator Control Cubicle (delay due to border problem, target to Hong Kong on 3 May 2022)	0	0		03-May-22*	0%				<ul> <li>Delivery of Genset Generator Control Cubi</li> </ul>
	S5-PR2520	Genset Generator Control Cubicle site installation (delay due to border problem)	18	18	04-May-22*	25-May-22	0%				
	S5-PR2540	Generator SAT & Testing and Commissioning	20	20	26-May-22	18-Jun-22	0%				
					20-1viay-22						
	S5-PR2560	Accomplish of Generator Installation	0	0		18-Jun-22	0%				
		(from Stormwater Plant Room to Main Bridge)	263	91	02-Aug-21 A	30-Jul-22					
	S5-PR3500	Installation of cable containment at deck cell	220	28	02-Aug-21 A	16-May-22	62%				Installation of cal
	S5-PR3520	Main cable laying at Main Bridge	65	28	16-Feb-22 A	15-Jun-22	27%				
	S5-PR3540	Main cable laying at Main Bridge at Portion VI	50	50	30-Apr-22	30-Jun-22	0%				
	S5-PR3560	Main cable termination (inside LV switchband)	25	25	02-Jul-22	30-Jul-22	0%				
	S5-PR3580	Main cable termination (Main Bridge)	25	25	16-Jun-22	15-Jul-22	0%				
	MVAC System		38	5	11-Mar-22 A	13-Apr-22				MVAC System	
	Installation of MVA	AC System	38	5	11-Mar-22 A	13-Apr-22				Installation of MVAC System	
	S5-PR2900	MVAC Testing and Commissioning	18	5	11-Mar-22 A	13-Apr-22	78.3%			MVAC Testing and Commisionin	e e
	S5-PR2920	Accomplish of MVAC Installation	0	0		13-Apr-22	0%			<ul> <li>Accomplish of MVAC Installation</li> </ul>	
	55112/20	1	0	v		13-Api-22	070			• Accomption of MAN to installation	

Remaining Level of Effort
Actual Work

Remaining Work


											_
					kmo 2022				_	h.h.(2022)	
22		29	05		June 2022 12		19		26	July 2022 03 10	
								•			1
			-	_					_		
			A Informa								
		171	A Informa	tion Sig	n Lighting	g Insta	llation	at Piers	W1-	E1	
											-
									-		
									_		-
											••
											-
									_	UPS delivery	
										-	
						C	anote - T	Doom-			1
						Gen	erator I	COOM			
GEO 74	ala 1				to 17 -	Ver		(ar. 202	2)		
			er problen								
Ger	nset Gen	erator C	ontrol Cul	bicle site					-		
						Gen	erator S	SAT & T	Festir	ng and Commisioning	3
					•	Acc	omplisl	n of Ger	nerat	or Installation	
f cable co	ontainme	ent at de	ck cell								• •
_				_	Mair	n cabl	e lavino	g at Mai	n Br	dge	
						i cuor	e naying	,	-		
										Main cable laying at	P
											••
	:								:		-
		F	Revision	n		1	Cheo	ked	Т	Approved	
	MRP		22 - Jul 2			+	21.00		+		$\neg$
19	ANTI M.	v vpi 2		)		<u> </u>					-

APPENDIX R RECORD OF LANDFILL GAS MONITORING BY CONTRACTOR

#### APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR

Location	Date of Measurement	Sampling time	Weather Condition	Temperature (°C)	Methane (%)	Carbon dioxide (%)	Oxygen (%)
Portion III	1-Apr-22	8:16	Cloudy	15	0	0	20.9
Portion III	1-Apr-22	13:10	Cloudy	20	0	0	20.9
Portion III	2-Apr-22	8:12	Cloudy	15	0	0	20.9
Portion III	2-Apr-22	13:15	Cloudy	15	0	0	20.9
Portion III	4-Apr-22	8:12	Sunny	16	0	0	20.9
Portion III	4-Apr-22	13:10	Sunny	23	0	0	20.9
Portion III	6-Apr-22	8:12	Sunny	19	0	0	20.9
Portion III	6-Apr-22	13:10	Sunny	26	0	0	20.9
Portion III	7-Apr-22	8:11	Sunny	20	0	0	20.9
Portion III	7-Apr-22	13:08	Sunny	26	0	0	20.9
Portion III	8-Apr-22	8:12	Sunny	20	0	0	20.9
Portion III	8-Apr-22	13:15	Sunny	27	0	0	20.9
Portion III	9-Apr-22	8:09	Sunny	21	0	0	20.9
Portion III	9-Apr-22	13:10	Sunny	27	0	0	20.9
Portion III	11-Apr-22	8:10	Sunny	22	0	0	20.9
Portion III	11-Apr-22	13:12	Sunny	30	0	0	20.9
Portion III	12-Apr-22	8:10	Sunny	22	0	0	20.9
Portion III	12-Apr-22	13:09	Sunny	30	0	0	20.9
Portion III	13-Apr-22	8:10	Cloudy	25	0	0	20.9
Portion III	13-Apr-22	13:12	Cloudy	28	0	0	20.9
Portion III	14-Apr-22	8:10	Sunny	23	0	0	20.9
Portion III	14-Apr-22	13:10	Sunny	29	0	0	20.9
Portion III	19-Apr-22	8:08	Cloudy	19	0	0	20.9
Portion III	19-Apr-22	13:10	Cloudy	20	0	0	20.9
Portion III	20-Apr-22	8:10	Cloudy	19	0	0	20.9
Portion III	20-Apr-22	13:05	Cloudy	25	0	0	20.9
Portion III	21-Apr-22	8:10	Sunny	21	0	0	20.9
Portion III	21-Apr-22	13:15	Sunny	28	0	0	20.9
Portion III	22-Apr-22	8:10	Sunny	23	0	0	20.9
Portion III	22-Apr-22	13:12	Sunny	26	0	0	20.9
Portion III	23-Apr-22	8:10	Sunny	25	0	0	20.9
Portion III	23-Apr-22	13:12	Sunny	31	0	0	20.9
Portion III	25-Apr-22	8:11	Sunny	27	0	0	20.9
Portion III	25-Apr-22	13:10	Sunny	30	0	0	20.9
Portion III	26-Apr-22	8:10	Sunny	26	0	0	20.9
Portion III	26-Apr-22	13:10	Sunny	31	0	0	20.9
Portion III	27-Apr-22	8:10	Sunny	26	0	0	20.9
Portion III	27-Apr-22	13:09	Sunny	31	0	0	20.9
Portion III	28-Apr-22	8:10	Sunny	27	0	0	20.9
Portion III	28-Apr-22	13:10	Sunny	30	0	0	20.9
Portion III	29-Apr-22	8:10	Sunny	27	0	0	20.9
Portion III	29-Apr-22	13:09	Sunny	32	0	0	20.9
Portion III	30-Apr-22	8:11	Cloudy	24	0	0	20.9
Portion III	30-Apr-22	13:15	Cloudy	26	0	0	20.9

#### APPENDIX R - RECORD OF LANDFILL GAS MONITORING BY THE CONTRACTOR



APPENDIX T PHOTO RECORD OF POST-TRANSLOCATION CORAL MONITORING SURVEY

### Appendix T – Cultural Heritage Monitoring Results

		Til	ting			Settlement (mm	)	V	Vibration (mm/s)	
Date	THT-TM-01	THT-TM-02	THT-TM-03	THT-TM-04	THT-BSP-1	THT-BSP-2	THT-BSP-3	Mea	surement Directi	
	1111-11M-01	1111-11 <b>N</b> I-02	1111-111-03	1111-111-04	1111-DSF-1	1111-051-2	1111-051-5	Tran	Vertical	Longitude
1-Apr-22	Pend	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.071	0.110	0.095
2-Apr-22	Pend	ding arrangeme	nt for reinstate	ment	Pending arrangement for reinstatement			0.079	0.102	0.087
4-Apr-22	Peno	ding arrangeme	nt for reinstate	ment	Pending arrangement for reinstatement			0.205	0.331	0.363
6-Apr-22	Peno	ding arrangeme	nt for reinstate	ment	Pending arrangement for reinstatement			0.173	0.355	0.449
7-Apr-22	Peno	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.102	0.142	0.126
8-Apr-22	Peno	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.126	0.260	0.142
9-Apr-22	Peno	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.118	0.166	0.110
11-Apr-22	Pene	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.284	0.449	0.307
12-Apr-22	Pene	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.118	0.118	0.118
13-Apr-22	Pene	ding arrangeme	nt for reinstate	ment	Pending arra	angement for re	einstatement	0.102	0.166	0.095
14-Apr-22	Pene	ding arrangeme	nt for reinstate	ment	Pending arra	Pending arrangement for reinstatement			0.307	0.181
19-Apr-22	Pene	ding arrangeme	nt for reinstate	ment	-1	0.307	0.252	0.307	0.252	0.236
20-Apr-22	Pene	ding arrangeme	nt for reinstate	ment	-1	0.110	0.126	0.110	0.126	0.110
21-Apr-22	-1 : 22499	1 : 8099	-1 : 10465	Pending arrangement for reinstatement	+0	Stop monitoring	Stop monitoring	0.110	0.221	0.102
22-Apr-22	-1 : 10975	1 : 11571	-1 : 44999	Pending arrangement for reinstatement	+1	Stop monitoring	Stop monitoring	1.332	1.088	1.371

## Appendix T – Cultural Heritage Monitoring Results

23-Apr-22	-1 : 10227	1 : 80994	-1 : 18000	Pending arrangement for reinstatement	OBS	Stop monitoring	Stop monitoring	0.197	0.331	0.197
25-Apr-22	-1:6923	1 : 24921	-1 : 12162	Pending arrangement for reinstatement	+0	Stop monitoring	Stop monitoring	0.142	0.134	0.118
26-Apr-22	-1 : 9000	1 : 14726	-1 : 16071	Pending arrangement for reinstatement	+1	Stop monitoring	Stop monitoring	0.173	0.268	0.307
27-Apr-22	-1 : 14062	-1 : 161988	-1 : 64285	Pending arrangement for reinstatement	+1	Stop monitoring	Stop monitoring	0.118	0.173	0.126
28-Apr-22	-1 : 9574	1 : 11571	-1 : 34615	Pending arrangement for reinstatement	OBS	Stop monitoring	Stop monitoring	0.118	0.150	0.118
29-Apr-22	-1 : 11842	1 : 8099	-1 : 20454	Pending arrangement for reinstatement	+1	Stop monitoring	Stop monitoring	0.158	0.150	0.142
30-Apr-22	-1 : 22499	1 : 10451	-1 : 18000	Pending arrangement for reinstatement	+1	Stop monitoring	Stop monitoring	0.118	0.205	0.205

# Appendix T – Cultural Heritage Monitoring Results

Alert Level	1:2000	6	4.5
Alarm Level	1:1500	8	4.8
Action Level	1:1000	10	5


Note:

Bold means Alert Level exceedance


Bold Italic means Alarm Level exceedance


Bold Italic with underline means Action Level exceedance

APPENDIX V SURFACE RUNOFF MANAGEMENT PLAN



# Contract No. NE/2015/01






# Contract No. NE/2015/01



# Contract No. NE/2015/01





Our Ref.:JV/TKO-P2/NE201502/19.00.00.00/017621/L Your Ref.: TLT/(NE/2015/02)/C30/650/(0205)

29 March 2021



**AECOM Asia Company Limited** 8/F, Tower 2, Grand Central Plaza 138 Shatin Rural Committee Road Shatin, Hong Kong By Hand

Attn.: Mr C. W. Lam, Dominic (CRE)

Dear Sir,

Contract No.: NE/2015/02 Tseung Kwan O – Lam Tin Tunnel – Road P2 and Associated Works <u>Submission of Layout Plan for Site Surface Run-off Control</u>

We would like to submit herewith a Layout Plan for Site Surface Run-off Control so as to illustrate our site preparedness for the coming typhoon and wet season as per PS Clause 25.08.

Yours faithfully, For and on behalf of CRBC-Build King Joint Venture

YU Man Kit, And

Site Agent


Encl.


c.c.:

The Project Manager for the contract, (CE/E1, CEDD) – Attn.: Mr. Sunny SP LO The Project Manager's Delegate, AECOM (HO) - Attn: Mr. Ivan Tsang Fax: 2739 0076 Fax: 3922 9797

AY/GN/WW/RP/KC

Page 1 of 1








# Contract No.: <u>NE/2017/02</u> Contract Title: <u>Tseung Kwan O – Lam Tin Tunnel – Road P2/D4 and</u> <u>Associated Works</u>

# **Flooding Mitigation Plan**














# Surface runoff collection





















Stockpile Should be proper cover with tarpaulin.

# NE/2017/01 Site Surface Runoff Measures<sup>後和-上隧-中冶聨營</sup> CW-STEC-CMGC JV



APPENDIX W MONITORING RESULTS FOR POST-RECLAMATION MARINE WATER QUALITY MONITORING

### **Appendix W Monitoring Results for Post Reclamation Marine Water Quality Monitoring**

Monitoring			
Parameter	Depth	Action Level	Limit Level
Dissolved Oxygen (DO)	Surface Depth	Nil[3]	Nil <sub>[3]</sub>
in mg/L	Depth Average	4.8 mg/L <sub>[4]</sub>	4 mg/L[5]
(See Notes 1 and 2)	Bottom	2.4 mg/L <sub>[4]</sub>	$2 \text{ mg/L}_{5}$

#### Part I – Review of Action and Limit Levels for Post Reclamation Marine Water Quality Monitoring

Notes:

1. "depth-averaged" is calculated by taking the arithmetic means of reading all sampling depths.

2. For DO, non-compliance with the water quality limits occurs when the monitoring result is lower than the limits.

3. No action and limit level is proposed for surface depth under the approved proposal for post-reclamation marine water quality monitoring.

3. As an alert for adverse water quality impact, the Action Level is set as 120% of the Current WQOs for marine Waters of Hong Kong

4. Current Water Quality Objectives (WQOs) for marine waters of Hong Kong.

The water depth at W2 on 13 April 2022 was **3.00m** and therefore the monitoring will be only conducted at mid-depth.

### Part II – Review of Monitoring Results for Post Reclamation Marine Water Quality Monitoring at Surface Depth

Date	Depth (m)	DO (mg/L)	DO saturation (%)	Salinity (ppt)	рН	Temperature (°C)
13 Apr 2022	Omitted	Omitted	Omitted	Omitted	Omitted	Omitted
13 Apr 2022	Omitted	Omitted	Omitted	Omitted	Omitted	Omitted

### Part III – Review of Monitoring Results for Post Reclamation Marine Water Quality Monitoring at Depth Average

Date	Depth (m)	DO (mg/L)	DO saturation (%)	Salinity (ppt)	pH	Temperature (°C)
13 Apr 2022	1.55	8.06	110.3	31.25	8.43	21.9
13 Apr 2022	1.55	7.89	107.7	31.09	8.40	21.8

### Part IV – Review of Monitoring Results for Post Reclamation Marine Water Quality Monitoring at Bottom Depth

Date	Depth (m)	DO (mg/L)	DO saturation (%)	Salinity (ppt)	рН	Temperature (°C)
13 Apr 2022	Omitted	Omitted	Omitted	Omitted	Omitted	Omitted
13 Apr 2022	Omitted	Omitted	Omitted	Omitted	Omitted	Omitted

### **Part V – Short Summary**

No exceedance of action or limit level of DO in mg/L was recorded in the reporting month.