
Civil Engineering and Development Department

Trunk Road T2

Monthly Environmental Monitoring and Audit Report (under EP-458/2013/C)

October 2023

(Version 1.0)



REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: CEDKTDT2EM00_0_0506L.23

14 November 2023

By Post and Email

Hyder-Meinhardt Joint Venture 1605-12, 16/F., Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Edwin Ching

Dear Mr. Ching,

Re: Agreement No. EDO 01/2019 Independent Environmental Checker for Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Monthly EM&A Report (October 2023) for EP-458/2013/C

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for October 2023 (Version 1.0) certified by the ET Leader and provided to us via email on 14 November 2023. We are pleased to inform you that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 4.4 of EP-458/2013/C.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y沿 Hui Independent Environmental Checker

c.c. CEDD BTP Cinotech Attn.: Mr. Tommy Wong Attn.: Mr. Ivan Chau Attn.: Mr. K. S. Lee By Fax: 2739 0076 By Email By Fax: 3107 1388

Q:\Projects\CEDKTDT2EM00\02 Proj_Mgt\02 Corr\CEDKTDT2EM00_0_0506L.23.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

TABLE OF CONTENTS

		Page
1.	EXECUTIVE SUMMARY	1
	Introduction Summary of Main Works Undertaken and Key Measures Implemented	
	Environmental Monitoring Works	
	Key Information in the Reporting Month	
	Reporting Changes	
	Future Key Issues	
1.	INTRODUCTION	5
	Background	
	Purpose of the Report	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month Summary of EM&A Requirements	
	Status of Environmental Licensing and Permitting	
2.	AIR QUALITY	
	Monitoring Requirement	
	Monitoring Locations	
	Monitoring Parameters and Frequency	
	Monitoring Equipment	
	Monitoring Methodology	
	Results and Observations	11
3.	NOISE	15
	Maintenance and Calibration	16
4.	WATER QUALITY	
5.	WASTE MANGEMENT	19
6.	ECOLOGY	20
7.	FISHERIES	20
8.	CULTURAL HERITAGE	20
9.	LANDSCAOPE AND VISUAL IMPACT	21
10.	LANDFILL GAS MONITORING	21
	Monitoring Requirement	21
11.	HAZARD TO LIFE	
12.	ENVIRONEMNTAL AUDIT	22
	Site Audits	

	Implementation Status of Environmental Mitigation Measures Implementation Status of Event and Action Plans	
13.	ENVIRONMENTAL NON-COMFORMANCE	23
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution Summary of Exceedance	
14.	FUTURE KEY ISSUES	23
	Monitoring Schedule	. 24
15.	CONCLUSION AND RECOMMENDATION	25
	Conclusions	
	Recommendations	.25

LIST OF TABLES

Table I	Non-compliance (exceedance) Record for the Project in the Reporting Month
Table II	Monthly Complaints, Notifications of Summons and Successful Prosecutions in the
	Reporting Month
Table III	Summary of Complaints Details in Reporting Month
Table IV	Summary Table for Site Activities in the next Reporting Period
Table 1.1	Key Project Contacts
Table 1.2	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Other Noise Source Identified during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Maximum Predicted Mitigated Construction Noise Levels in EIA Report
Table 10.1	Landfill Gas Monitoring Equipment (not used)
Table 12.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

- Figure 1 Figure 1.2 Figure 2 Site Layout Plan
- Organizational Structure for Environmental Management Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Copies of Calibration Certificates
- Appendix C Weather Information
- Appendix D Environmental Monitoring Schedules
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Noise Monitoring Results and Graphical Presentations
- Appendix H Waste Generation in the Reporting Month
- Appendix I Site Audit Summary
- Appendix J Environmental Mitigation Implementation Schedule (EMIS)
- Appendix K Record of Landfill Gas Monitoring by Contractor (not used)
- Appendix L Event and Action Plans
- Appendix M Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix N Summary of Exceedance
- Appendix O Tentative Construction Programme

1. EXECUTIVE SUMMARY

Introduction

1. This is the 42nd Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for Contract No. ED/2018/04 "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-458/2013/C and in accordance with the EM&A Manual (AEIAR-173/2013) during the reporting month of October 2023.

Summary of Main Works Undertaken and Key Measures Implemented

- 2. The main works undertaken during the reporting period are as follows:
 - East Bound RC Structure Construction, Lining
 - East Ventilation Building RC Structure.
 - West Bound –RC Structure Construction, Pilot Tunnel Excavation, Lining
- 3. Implementation of the key mitigation measures during the reporting period are as follows:

Construction Noise

- Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver.
- Use of Quality Powered Mechanical Equipment (QPME) on site.
- Erected the noise barrier on site.

Air Quality

• Regularly watering on site to avoid dust generation.

Landscape and Visual

• Tree protection zones were fenced off to protect the existing trees on site.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Table 1 Non-compliance (exceedance) Record for the Project in the Reporting Month					
Environment al Monitoring	No. of Non-((Exceed	-	No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A ⁽¹⁾	N/A	N/A ⁽¹⁾	N/A	N/A

 Table I
 Non-compliance (exceedance) Record for the Project in the Reporting Month

Note: (1): No Action Level for Landfill Gas Monitoring.

Air Quality Monitoring

- 6. No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 7. No Action Level exceedance and no Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

- 8. No Action Level exceedance was recorded due to documented complaint in the reporting month. The Summary of Documented Complaints in the Reporting Month is tabulated in **Table III**.
- 9. No Limit Level exceedance for day time construction noise monitoring were recorded in the reporting month. Detail shall refer to **Appendix N**.

Water Quality Monitoring

- 10. Groundwater quality monitoring had been suspended since October 2019 upon the agreement by EPD. Further details should be founded at **Section 4.1**.
- 11. No marine water quality monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.
- 12. As the construction activity is approximately 120m away from the piezometer gate, no piezometer monitoring is required.

Waste Management

13. Wastes generated from this Project include inert construction and demolition (C&D) materials, and non-inert C&D materials. Details of waste management data is presented in **Appendix H**.

Ecological Monitoring

14. No coral monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.

Fisheries Impact Monitoring

15. No specific fisheries monitoring programme is required during the construction phase.

Monitoring on Cultural Heritage

16. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, no monitoring on cultural heritage is required.

Landscape and Visual Monitoring and Audit

17. The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Section 12**.

Landfill Gas Monitoring

18. Monitoring of landfill gases was commenced in December 2016. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required

Hazard to Life Monitoring

19. No environmental monitoring and audit is required as no hazard assessment was conducted.

Environmental Site Inspection

20. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. Details of the audit findings and implementation status are presented in **Section 12**.

Key Information in the Reporting Month

21. Summary of key information in the reporting month is tabulated in Table II

Table II Summary of Complaints, Notifications of Summons and Successful Prosecutions in the Reporting Month

Event	Event Details		Action Taken	Status	
Event	Number	Nature	Action Taken	Status	
Complaints Received	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

22. Summary of complaints received in the reporting month is tabulated in Table III.

Table III Summary of Complaints Details in Reporting Month

Complaint Type	Investigation Findings	Follow-up Action / Mitigation Measure

Reporting Changes

23. No reporting change is recorded in the reporting months.

Future Key Issues

24. The key works or activities will be anticipated in the next reporting period are as follows:

Site Activities (November 2023)	Key Environmental Issues
 East Bound – RC Structure Construction, Lining, Bulkhead Construction, OHVD 	
 East Ventilation Building – RC Structure, ABWF 	(A) / (B) / (C) / (D)
3. West Bound – RC Structure Construction, Pilot	
Tunnel Excavation, Lining.	

Note:

(A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works and rock breaking activities;

(B) Noisy construction activity such as rock-breaking activities and piling works;

(C) Runoff from exposed slope or site area; and

(D) Wastewater and runoff discharge from site.

1. INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. The EM&A programme under this Contract is governed by the two EPs (EP-451/2013 and EP-458/2013/C) and two EM&A Manuals (AEIAR-174/2013 and AEIAR-173/2013). The work areas of the T2 Main Works are shown in Figure 1 and the works to be executed under this Contract and corresponding EPs are summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	Trunk Road T2
	• Construction of highway and sub-sea tunnel connecting between
	Central Kowloon Route and Cha Kwo Ling Tunnel
	• Western & Eastern Ventilation Buildings
EP-458/2013/C – Tseung Kwan O –	Cha Kwo Ling Tunnel
Lam Tin Tunnel (TKOLTT) and	Construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2
Associated Works	to the TKOLTT at the Eastern Ventilation Building

Monitoring Works in Lam Tin under EP-458/2013/C

1.4 Under Agreement No. CE 59/2015 (EP) – Tseung Kwan O – Lam Tin Tunnel (TKOLLT) and Associated Works, the baseline monitoring works in Lam Tin under the EM&A Manual (AEIAR-173/2013) were conducted by the Environmental Team (ET) for the Agreement No. CE 59/2015 (EP) at the approved monitoring locations, namely AM1, AM2, AM3, AM4, AM4 (A) CM1, CM2, CM3, CM4 and CM5. Impact monitoring within the Lam Tin area shall be conducted by the ET of Contract No. ED/2018/04 upon cessation of Agreement No. CE 59/2015 (EP). The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.

1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project").

Purpose of the Report

1.6 This is the 42nd Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in October 2023.

Project Organizations

- 1.7 Different Parties with different levels of involvement in the Project organization include:
 - Permit Holder Civil Engineering and Development Department (CEDD)
 - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractor Bouygues Travaux Publics (BTP)
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1	Key Project Contacts		
Party	Role	Contact Person	Phone No.
CEDDPermit HolderMr. VHMJVSupervisor RepresentativeImage: Constraint of the second		Mr. Wong Chi Wai, Tommy	3842 7111
		Ms. Hazel Tang	2149 8524
	Environmental Team	Mr. KS Lee (ETL)	2151 2091
Cinotech		Ms. Karina Chan	2157 3880
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP Contractor		Mr. Roy Leung	6628 2685

Table 1.1Key Project Contacts

1.9 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

- 1.10 The major site activities undertaken in the reporting month included:
 - East Bound RC Structure Construction, Lining
 - East Ventilation Building RC Structure.
 - West Bound –RC Structure Construction, Pilot Tunnel Excavation, Lining

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 12** of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in October 2023.

Status of Environmental Licensing and Permitting

1.14 All permits/licenses obtained for the Project are summarized in **Table 1.2**.

Table 1.2 Summary of Environmental License and Permit

Demeit / Liener N.	Valid Period		S4 - 4	
Permit / License No.	From	То	Status	
Environmental Permit (EP)				
EP-451/2013	19 Sep 2013	N/A	Valid	
EP-458/2013/C	20 Jan 2017	N/A	Valid	
Notification pursuant to Air Pollution (Const	truction Dust) R	Regulation		
Ref. No.: 451120	20 Nov 2019	N/A	Valid	
Billing Account for Construction Waste Disp	osal			
A/C No.: 7036016	09 Dec 2019	N/A	Valid	
Construction Noise Permit				
CNP No. (For Portion U): GW-RE1003-23	21 Aug 2023	20 Nov 2023	Valid	
CNP No. (For Portion Q):GW-RE1151-23	21 Sep 2023	20 Dec 2023	Valid	
CNP No. (For Portion T1): GW-RE1182-23	27 Sep 2023	26 Dec 2023	Valid	
Wastewater Discharge License				
WT00036699-2020	14 Jan 2021	31 Jan 2026	Valid	
Chemical Waste Producer License				
WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid	

2. AIR QUALITY

Monitoring Requirement

2.1 According to Section 2.2.4 of the EM&A Manual (AEIAR-173/2013), 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 1-hour and 24-hour TSP monitoring. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Table2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.

Table 2.1 Air Quality Monitoring Locations

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2 Sai Tso Wan Recreation Ground		Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 ⁽¹⁾	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(B) ^{(2) (*)(**)}	Flat 103 Cha Kwo Ling Village	Ground Level

Remarks:

(1) For 1-hour TSP monitoring;

(2) For 24-hour TSP monitoring

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners.

Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (A) (24-hr TSP only)

(**) AM4(A) is not available for conducing monitoring due to the demolition of administrative office.

Monitoring Parameters and Frequency

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix D**.

Table 2.2 Frequency and	Parameters of Air	Quality Monitorin	ıg

Monitoring Stations	Parameter	Period	Frequency
AM1, AM2, AM3, AM4	1-hour TSP	0700 - 1900	3 times per 6 days
AM1, AM2, AM3, AM4(B)	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-173/2013), Section 2.3.1, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is re-calibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 2.6 **Table 2.3** summarizes the equipment used for air quality monitoring by the ET for Contract No. CE 59/2015 (EP). Copies of calibration certificates are attached in **Appendix B**.

Equipment	Model	Quantity
	Sibata Model No. LD-5R (Serial No.: 972781, 972777, 972778,	-
1-hour TSP Dust Meter	972780, 8Y2374, 8Y2373) Sibata Model No. LD-3B (Serial No.2Y6194)	1
HVS Sampler	GMW model: GS2310 (Serial No.: 1287, 10379, 10599)	3
_	TE 5170 (Serial No.: 1956)	1
Calibrator	TISCH Model: TE-5025A (Serial No.: 3864)	1
Wind Anemometer	Davis Weather Monitor II, Model no. 7440 (Serial No.: MC01010A44)	1

Table 2.3Air Quality Monitoring Equipment

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.

- Monthly EM&A Report October 2023
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration is required for the 1-hour dust meter:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 2.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.10 The positioning of the HVS samplers are as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6 m³/min. and 1.7 m³/min.) in accordance with the EM&A manual (AEIAR-173/2013). The flow rate shall be indicated on the flow rate chart.
- For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (ALS Technichem (HK) Pty Ltd.) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.

High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.13 The impact monitoring works for air quality monitoring locations AM1, AM2, AM3 and AM4 are completed by the ET of Agreement No. CE 59/2015 (EP), and the data will be adopted in this report. As the proposal for relocation approved, the monitoring at AM4(A) will conducted at AM4(B). For the time being, as the station CKL2 for the 24 hr TSP monitoring, carried out under EM&A works for Trunk Road T2 Project (EP- 451/2013), is located in close proximity to AM4(B); the results from CKL2 are adopted as reference for the 24 TSP monitoring at AM4(B), which has similar environment when compared with that for CKL2. The location of monitoring station CKL2 is shown in **Figure 2**.
- 2.14 The impact air quality monitoring was conducted at all five monitoring stations as scheduled.

The monitoring schedule is shown in **Appendix D**.

- 2.15 No Action Level exceedance was recorded for 24-hour TSP monitoring in the reporting month and No Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.
- 2.16 No Action/ Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Monitoring Stations	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road, non-project related influence and the construction activity from other construction site (i.e underground utility work in TKOLTT project)
AM2 – Sai Tso Wan Recreation Ground	Road Traffic along Sin Fat Road
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project related influence and the construction activity from other construction site (i.e road paving work in TKOLTT project)
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(B) ^(**) - Flat 103 Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road ^(*)

Table 2.4	Major Dust	Source during Ai	r Quality Monitoring
-----------	------------	------------------	----------------------

(*): Field observation observed at CKL2 during monitoring is presented. Detail refer to S2.13.

(**) AM4(A) is not available for conducing monitoring due to the demolition of administrative office.

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions (with the assessment height of 1.5 mAG) in Table 3.17 of EIA Report, AEIAR-173/2013 (as approved in 2013) as summarised in Table 2.5 and Table 2.6.

Monitoring Stations	ASR ID	Predicted Maximum 1-hr TSP Concentration in EIA Report (AEIAR- 173/2013), μg/m ³	Maximum 1-hr TSP Concentration in the Reporting Month (October 2023), µg/m ³
AM1 – Tin Hau Temple	CL1	707	82.0
AM2 – Sai Tso Wan Recreation Ground	CL6	266	66.5
AM3 – Yau Lai Estate Bik Lai House	CL9	507	64.6
AM4 - Sitting-out Area at Cha Kwo Ling Village	CL16	430	70.3

 Table 2.5
 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR- 173/2013), μg/m ³	Maximum 24-hr TSP Concentration in the Reporting Month (October 2023), µg/m ³
AM1 – Tin Hau Temple	CL1	199	43.4
AM2 – Sai Tso Wan Recreation Ground	CL6	109	51.7
AM3 – Yau Lai Estate Bik Lai House	CL9	123	21.6
AM4(B) – Flat 103 Cha Kwo Ling Village ^(*)	N/A ⁽¹⁾	N/A ⁽¹⁾	84.6(**)

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-173/2013)

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (B) (24-hr TSP only)

(**): Monitoring results at CKL2 is presented. Detail refer to S2.13

- 2.20 In the reporting month, the 1-hour TSP concentrations at AM1, AM2, AM3 and AM4 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action/Limit level exceedance was recorded in the reporting period.
- 2.21 In the reporting month, the 24-hour TSP concentrations at AM1, AM2 and AM3 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action Level exceedance was recorded for 24-hour TSP monitoring in the reporting month and no Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

3. NOISE

Monitoring Requirements

3.1 According to Section 3.2.1 of the EM&A Manual (AEIAR-173/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at five designated monitoring stations, namely CM1, CM2, CM3, CM4 and CM5 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.

Monitoring Stations	Location	Location of Measurement
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)

Table 3.1 Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 Table 3.2
 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement	
CM1				L (20 ·)	Façade Measurement	
CM2				L ₁₀ (30 min.) dB(A)	Façade Measurement	
CM3	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Façade Measurement	
CM4	weekdays			L _{eq} (30 min	L _{eq} (30 min.)	Façade Measurement
CM5				dB(A)	Façade Measurement	

Monitoring Equipment

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used by the ET for Agreement No. CE 59/2015 (EP) within the reporting period. Copies of calibration certificates are attached in **Appendix B**.

Table 5.5 Noise Montoring Equipment			
Equipment	Model	Quantity	
	BSWA 308 (Serial No.: 580287,		
Integrating Sound Level Meter	570187,580238)	5	
	SWAN 957 (Serial No.: 21455),	5	
	SWAN 979 (Serial No.: 27189)		
Calibrator	ST-120 (Serial No.: 181001637)	2	
Calibrator	AWA6021A (Serial no. 1023253)	Z	

Table 3.3Noise Monitoring Equipment

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.

- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.
- 3.10 No Action Level exceedance was recorded due to the documented complaint in the reporting month.
- 3.11 No Limit Level exceedance was recorded for day-time construction noise monitoring in the reporting month.
- 3.12 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.13 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major noise sources identified at the noise monitoring stations are shown in Table 3.4.

Table 3.4	Other Noise Source Identified	during Noise Monitoring

Monitoring Stations	Major Noise Source
	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-
CM1	project related construction activities (i.e road paving work in
	TKOLTT project)
	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-
CM2	project related construction activities (i.e road paving work in
	TKOLTT project)
	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza non-project
CM3	related construction activities (i.e road paving work in TKOLTT
	project)
CM4	Road Traffic at Cha Kwo Ling Road, non-project related construction
CIVI4	activities (i.e underground utility work in TKOLTT project)
CM5	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza,
CIVIS	Road Traffic at Yau Tong Road

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	

CM4	62.0	
CM5	68.2	70*

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Comparison of EM&A Result with EIA Prediction

3.14 The noise monitoring data was compared with the predictions in Table 4.15 of EIA Report (AEIAR-173/2013) as summarised in **Table 3.6**.

 Table 3.6
 Maximum Predicted Mitigated Construction Noise Levels in EIA Report

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR- 173/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (October 2023), Leq (30min) dB(A)
CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	N1102	73	67.0
CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	N1204	75	70.0
CM3 – Block S, Yau Lai Estate Phase 5, Yau Tong	N2105	75	65.0
CM4 – Tin Hau Temple, Cha Kwo Ling	N3101a	73	60.0
CM5 – CCC Kei Faat Primary School, Yau Tong	N4101	71	68.0

3.15 The results at CM1, CM2, CM3, CM4 and CM5 were lower than the maximum predicted mitigated construction noise level in EIA Report, AEIAR-173/2013 (as approved in 2013). No Limit level exceedance was recorded in the reporting period.

4. WATER QUALITY

Monitoring Requirement

Groundwater Quality

4.1 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

Marine Water Quality

4.2 According to Section 4.4.3 of EM&A Manual (AEIAR-173/2013), marine water quality impact monitoring stations is carried out during marine construction for TKOLTT reclamation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve reclamation, the marine water quality monitoring programme stated in Section 4.4 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Groundwater Level Monitoring (Piezometer Monitoring)

4.3 According to Section 4.1.2 of EM&A Manual (AEIAR-173/2013), daily piezometer monitoring will be carried out on a daily basis when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building is approximately 120m away from the piezometer gate in plan, the piezometer monitoring programme stated in Section 4.2 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

5. WASTE MANGEMENT

- 5.1 According to Section 5.1.2 of the EM&A Manual (AEIAR-173/2013), Waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse, are recommended to be audited at regular intervals (at least quarterly) to ensure that proper storage, transportation and disposal practices are being implemented by the Contractor. To fulfil this requirement, site audits are carried out on a weekly basis. The summaries of site audits are attached in Appendix I.
- 5.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in Appendix H.

6. ECOLOGY

Post-Translocation Coral Monitoring

6.1 Post-translocation monitoring survey is recommended in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013), to audit the success of coral translocation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve any marine works in the concerned area mentioned in Section 6.1.2 of the EM&A Manual (AEIAR-173/2013), the post-translocation monitoring survey stated in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

7. FISHERIES

- 7.1 According to Section 7.1.3 of EM&A Manual (AEIAR-173/2013), no specific fisheries monitoring programme is required during the construction phase.
- 7.2 The implementation of the mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 5 of EIA Report (AEIAR-173/2013)) will be audited as part of the EM&A procedures during the construction period. The summaries of site audits are attached in Appendix I.

8. CULTURAL HERITAGE

- 8.1 According to Condition 3.7 of EP-458/2013/C and Section 8.2.1 of the EM&A Manual (AEIAR-173/2013), monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be applied on the Cha Kwo Ling Tin Hau Temple.
- 8.2 As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, the vibration impact monitoring stated in Section 8.3.1 of the EM&A Manual (AEIAR-173/2013) is not applicable to Contract No. ED/2018/04.

Mitigation Measures for Cultural Heritage

8.3 According to Condition 3.6 of EP-458/2013/C, to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.

8.4 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

9. LANDSCAOPE AND VISUAL IMPACT

- 9.1 According to Section 9.3 of the EM&A Manual (AEIAR-173/2013), landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 9.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Environmental Mitigation Implementation Schedule (EMIS)" (shown in Appendix J).
- 9.3 The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. No non-compliance of the landscape and visual impact was recorded in the reporting month. Details of the audit findings and implementation status are presented in Appendix I.

10. LANDFILL GAS MONITORING

Monitoring Requirement

10.1 In accordance with Section 10.1.1 of the EM&A Manual (AEIAR-173/2013), monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required.

11. HAZARD TO LIFE

11.1 According to Section 11.1.1 of EM&A Manual (AEIAR-173/2013), as no overnight storage of explosive on site is required for the construction of the Project, the hazard assessment is deemed not necessary. Thus, environmental monitoring and audit is not required.

12. ENVIRONEMNTAL AUDIT

Site Audits

- 12.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in Appendix I.
- 12.2 Site audits were conducted on 05, 12, 19 & 26 October 2023 in the reporting month. Site inspection of the IEC was conducted on 26 October 2023. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 12.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in Appendix J.
- 12.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 12.1. Refer to Appendix I for the site inspection summary reports in the reporting month.

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	28 September 2023	Water spraying should be applied along the haul road near the site entrance (Westbound tunnel).	Contractor had regularly sprayed water along the haul road.
Noise	26 October 2023	Noise barrier should properly be installed (steel deck).	To be reported in the next reporting month.
Water Quality	N/A	There was no observation in the reporting period.	N/A
Ecology	N/A	There was no observation in the reporting period.	N/A
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Waste/ Chemical	19 October 2023	A drip tray should be provided for chemical containers to prevent leakage.	The chemical container was empty.
Management	26 October 2023	Drip tray should be provided for chemical/oil containers to prevent leakage.	To be reported in the next reporting month.
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 12.1 Observations and Recommendations of Site Audit

Implementation Status of Event and Action Plans

12.5 The Event and Action Plans for air quality and construction noise monitoring, and the Limit Levels and Action Plan for landfill gas monitoring are presented in **Appendix L**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded in the reporting month.
- No Action Level exceedance for 24-hour TSP monitoring was recorded in the reporting month and no Limit Level exceedance for 24-hour TSP monitoring was recorded in the reporting month.

Construction Noise Monitoring

- No Action Level exceedance was recorded due to the documented complaint in the reporting month.
- No Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

13. ENVIRONMENTAL NON-COMFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

13.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix M**.

Summary of Exceedance

13.2 The summary of exceedance record in the reporting month is shown in Appendix N.

14. FUTURE KEY ISSUES

- 14.1 Tentative construction programmes for the next three months are provided in Appendix O.
- 14.2 Major site activities undertaken for the coming months are summarized as follows:
 - East Bound RC Structure Construction, Lining, Bulkhead Construction, OHVD
 - East Ventilation Building –RC Structure, ABWF
 - West Bound –RC Structure Construction, Pilot Tunnel Excavation, Lining.

14.3 Key environmental issues in the coming months include:

- Make sure noise mitigation measures are implemented accordingly;
- Make sure drainage system is adequately designed to prevent flooding during periods of heavy rain; and,
- Make sure mitigation measure for dust suppression are implemented on site

Monitoring Schedule

14.4 The tentative environmental monitoring schedule for the next month is shown in **Appendix D**.

15. CONCLUSION AND RECOMMENDATION

Conclusions

15.1 This is the 42nd Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-173/2013) and the requirement under EP.

Air Quality Monitoring

- 15.2 No Action/Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 15.3 No Action Level exceedance for 24-hour TSP monitoring was recorded in the reporting month and no Limit Level exceedance for 24-hour TSP monitoring was recorded in the reporting month.

Construction Noise Monitoring

- 15.4 No Action Level exceedance was recorded due to documented complaint in the reporting month.
- 15.5 No Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

Site Audit

15.6 4 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

15.7 No environmental complaint was received in the reporting period. No notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

15.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air quality:.

• Water spraying should be applied when conducting dust-generating activities.


Noise

• The noise barriers should erected properly in the construction site.

Waste/ Chemical Management.

• The drip tray should be provided for the chemical container to avoid the chemical leakage.

FIGURES



Cinotech Consul


te I In


Works Area under Trunk Road T2

Works Area under Cha Kwo Ling Tunnel

Ventilation Building

	Constant and Constant of Const			
Ante		1192 - 53 1192 - 53		
V)			SUM: "11" L	
CAN)		- /K		ť~
	1:10000@A3		March 20	
СК		DATE DRAWN	TL	
LE CK 3 No.	1:10000@A3	DATE	TL	REV





APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Air Quality

1-hr TSP

Monitoring Stations	Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	500
AM3	Yau Lai Estate Bik Lai House	271	500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	

24-hr TSP

Monitoring Stations	Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	260
AM4(B)	Flat 103 Cha Kwo Ling Village	210	

<u>Noise</u>

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾

 1 70 dB(A) for schools and 65 dB(A) for schools during examination period.

 2 Acceptable Noise Levels for Area Sensitivity Rating of A/B/C 3 If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

APPENDIX B COPIES OF CALIBRATION CERTIFICATES

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Issue Date : 06 Jan 2023

Report No.:00319Application No.:HP00222

Certificate of Calibration

Applicant

 Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-08-07

Manufacturer: : SVANTEK

Other information	:	Model No.	SVAN 957
		Serial No.	21455
		Microphone No.	17204

Date Received	: 06 Jan 2023	
Test Period	: 06 Jan 2023 to 06 Jan 2023	
Test Requested	Performance checking for Sound Level Meter	
Test Method	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.	
Test conditions	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%	
Test Result	Refer to the test result(s) on page 2.	

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 06 Jan 2023

Report No.:00319Application No.:HP00222

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	95.0	± 1.0	± 1.5
114.0	114.4	+ 0.4	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00333



Issue Date : 20 Jan 2023

 Application No.
 :
 HP00212

 Applicant
 :
 Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong

 Sample Description
 :
 Submitted equipment stated to be Integrating Sound Level Meter.

 Equipment No.:
 :
 N-12-02

 Manufacturer:
 :
 BSWA Technology

Other information	:	Model No.	BSWA 308
		Serial No.	570187
		Microphone No.	590079

Date Received	:	18 Jan 2023
Test Period	:	20 Jan 2023 to 20 Jan 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 20 Jan 2023

Report No.:00333Application No.:HP00212

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	± 0.0	± 1.5
114.0	114.2	+ 0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00361



Issue Date : 30 Mar 2023

: HP00236 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-04 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580238 Microphone No. 570605 Data Bacalyad 77 Mar 2022

Test Period : 28 Mar 2023 to 28 Mar 2023	
Test Requested : Performance checking for Sound Level Meter	
Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.	
Test conditions : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%	
Test Result : Refer to the test result(s) on page 2.	

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 30 Mar 2023

Report No.:00361Application No.:HP00236

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.2	+ 0.2	± 1.5
114.0	114.3	+ 0.3	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00364



Issue Date : 03 Apr 2023

: HP00240 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-05 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580287 Microphone No. 570610 ~~~~

Date Received	:	03 Apr 2023
Test Period	:	03 Apr 2023 to 03 Apr 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.2. The result(s) relate only to the items tested or calibrated.

The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 03 Apr 2023

Report No.:00364Application No.:HP00240

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.2	+ 0.2	± 1.5
114.0	114.2	+ 0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00288



Issue Date : 10 Nov 2022

Application No. : HP00176 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-03 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001637 : 10 Nov 2022 Date Received Test Period : 10 Nov 2022 to 10 Nov 2022 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 10 Nov 2022

Report No.:00288Application No.:HP00176

<u>Certificate of Calibration</u>

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01
Description	Sound Meter
Manufacturer	BSWA Technology
	DOWNTEEnnology
Model No.	BSWA 308
Model No. Serial No.	81
	BSWA 308
Serial No.	BSWA 308 570183

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 0.3
114.0	114.2	+ 0.2	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.


Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



: 00389 Issue Date : 20 Jul 2023 Report No. Application No. : HP00262 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-16-01 Manufacturer: : Hangzhou Aihua Instruments Co., Ltd. Other information : Model No. AWA6021A Serial No. 1023253 : 18 Jul 2023 Date Received Test Period : 19 Jul 2023 to 19 Jul 2023 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70% Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant. 2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager



Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 20 Jul 2023

Report No.:00389Application No.:HP00262

<u>Certificate of Calibration</u>

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01
Description	Sound Meter
Manufacturer	BSWA Technology
Model No.	BSWA 308
Serial No.	570183
Microphone No.	570605
	N 40.04
Equipment No.	N-12-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.2	+ 0.2	± 0.3
114.0	114.2	+ 0.2	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Laser Dust Mo	nitor			Date of Calibration <u>30-Sep-</u>	
Manufacturer:	Sibata Scientif	ic Technology LTD.	_	Validity of Calibra	tion Record	30-Nov-23
Model No.:	LD-3B					
Serial No.:	2Y6194					
Equipment No.:	SA-01-02		Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.:	A-01-03	Before Sensi	tivity Adjustment	578	
Tisch Calibratio	n Orifice No.:	3864	After Sensitiv	vity Adjustment	578	
			Calibration of 1 hr TS	SP		
Calibration		Laser Dust Monit			HVS	
Point	Total Count	Count / I X-ax		Mass	concentration (μ Y-axis	ug/m ³)
1	4000	72.	0	137.0		
2	3600	63.	0		119.0	
3	3000	52.	0		98.0	
Aver	rage	62.	3	118.0		
By Linear Regr Slope , mw =			Inter	ccept, bw =	-3.4568	1
Correl	ation coefficien	t* =	0.9999			
Set Correlation I SCF = [K=Hig		pler / Dust Meter, (μg	:/m3)]	1.9		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by:

Approved by: leng the Project Manager (Henry Leung)



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibration 30-Sep-			30-Sep-23
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ation Record	30-Nov-23
Model No.:	LD-5R				
Serial No.:	8Y2374				
Equipment No.:	SA-01-04	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	652	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	652	
	Ca	libration of 1 h	r TSP		
Calibration PointLaser Dust MonitorMass Concentration (µg/m3) X-axis		r		HVS	
		/m3)	Mass concentration ($\mu g/m^3$) Y-axis		
1	73.0		134.0		
2	66.0		121.0		
3	53.0		99.0		
Average	64.0		118.0		
By Linear Reg Slope , mw =	ression of Y on X 	Intero	cept, bw =	6.4660	
Correlation c	oefficient* =0.9997	,			
	Se	t Correlation F	actor		
Particaulate Cor	ncentration by High Volume Sampler ($(\mu g/m^3)$	118.0		
Particaulate Cor	ncentration by Dust Meter ($\mu g/m^3$)		64.0		
Measureing time	e, (min)		60.0		
Set Correlation	Factor, SCF				
SCF = [K=Hig	h Volume Sampler / Dust Meter, (µ	g/m3)]	1.8		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: _____ Chang the

Project Manager (Henry Leung)



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	30-Sep-23
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ation Record	30-Nov-23
Model No.:	LD-5R				
Serial No.:	8Y2373				
Equipment No.:	SA-01-05	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	vity Adjustment	657	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	657	
	Ca	libration of 1 h	r TSP		
Calibration	Calibration Laser Dust Monitor			HVS	
Point Mass Concentration (µg/m3) X-axis		/m3)	Mass concentration (µg/m ³) Y-axis		
1	73.0		134.0		
2	64.0		115.0		
3	53.0		97.0		
Average	63.3		115.3		
	ression of Y on X 		ept, bw =	-1.3389	
	Se	et Correlation F	actor		
Particaulate Cor	ncentration by High Volume Sampler	$(\mu g/m^3)$	115.3		
Particaulate Cor	centration by Dust Meter ($\mu g/m^3$)		63.3		
Measureing time	e, (min)			60.0	
Set Correlation	Factor, SCF				
SCF = [K=Hig	h Volume Sampler / Dust Meter, (μ	g/m3)]	1.8		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: lemy they

Project Manager (Henry Leung)



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	30-Sep-23
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibre	ration Record	30-Nov-23
Model No.:	LD-5R				
Serial No.:	972777				
Equipment No.:	SA-01-06	Sensitivity	0.001 mg/m3	_	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	645	
Tisch Calibration	n Orifice No.: 3864	After Sensitivi	ty Adjustment	645	
	Cal	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor			HVS	
Point	Mass Concentration (μg/m3)		Mas	ss concentration (µ	ıg/m ³)
	X-axis		Y-axis		
1	73.0		138.0		
2	65.0		119.0		
3	52.0		99.0		
Average	63.3		118.7		
	ression of Y on X	. .		• • • • •	
Slope, mw =	1.8264	Intero	cept, bw =	2.9941	
Correlation co	Defficient* = 0.9926				
	Sot	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler (118.7	
	centration by Dust Meter ($\mu g/m^3$)	μ <u>β</u> /III)	63.3		
Measureing time			60.0		
Set Correlation I				00.0	
	h Volume Sampler / Dust Meter, (µg	g/m3)]	1.9		
	. /				

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	30-Sep-23
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ation Record	30-Nov-23
Model No.:	LD-5R				
Serial No.:	972778				
Equipment No.:	SA-01-07	Sensitivity	0.001 mg/m3		
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensitiv	vity Adjustment	735 CPM	
Tisch Calibration	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	735 CPM	
	Cal	libration of 1 h	r TSP		
Calibration Laser Dust Monitor			HVS		
Point	Mass Concentration (µg/n X-axis	m3)	Mass concentration (µg/m ³) Y-axis		(g/m^3)
1	71.0		138.0		
2	62.0		120.0		
3	51.0			99.0	
Average	61.3			119.0	
By Linear Regr Slope , mw = Correlation co	ression of Y on X <u>1.9485</u> pefficient* = <u>0.9999</u>	Interc	cept, bw =	-0.5083	
	Set	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler ($\mu g/m^3$)	119.0		
	centration by Dust Meter ($\mu g/m^3$)		61.3		
Measureing time	e, (min)			60.0	

Set Correlation Factor, SCF SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: Project Manager (Henry Leung)

Technical Officer (Wong Shing Kwai)

1.9



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibration		30-Sep-23	
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ation Record	30-Nov-23
Model No.:	LD-5R				
Serial No.:	972780				
Equipment No.:	SA-01-09	Sensitivity	0.001 mg/m3	<u>.</u>	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	739 CPM	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	739 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	HVS			
Point Mass Concentration (µg/1 X-axis		(m3)	Mass concentration ($\mu g/m^3$) Y-axis		
1	72.0		138.0		
2	62.0		118.0		
3	50.0		97.0		
Average	61.3			117.7	
	ression of Y on X	- .			
Slope , mw =			cept, bw =	3.5934	·
Correlation co	oefficient* = 0.9993				
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler ($(\mu g/m^3)$	117.7		
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)		61.3		
Measureing time, (min)		60.0			

Set Correlation Factor, SCF

SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: _____ Cany

1.9

Project Manager (Henry Leung)



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date of Calibration 30-Sep-23		
Manufacturer:	Sibata Scientific Technology LTD.	Validity of Calibration Record 30-Nov-23			
Model No.:	LD-5R				
Serial No.:	972781				
Equipment No.:	SA-01-10	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: <u>A-01-03</u>	Before Sensitiv	vity Adjustment	734 CPM	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivit	y Adjustment	734 CPM	
	Ca	libration of 1 hr	TSP		
Calibration	Laser Dust Monitor	•		HVS	
Point	Mass Concentration (µg/: X-axis	(m3)	Mass concentration (µg/m ³) Y-axis		
1	81.0		133.0		
2	71.0		115.0		
3	60.0		98.0		
Average	70.7		115.3		
By Linear Regr Slope , mw = Correlation co	ression of Y on X 		ept, bw =	-2.3021	
	Se	t Correlation Fa	actor		
Particaulate Con	centration by High Volume Sampler (115.3			
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)	70.7			
Measureing time	e, (min)			60.0	
Set Correlation I	Factor, SCF				

In-house method in according to the instruction manual:

SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation

Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: _____

Technical Officer (Wong Shing Kwai)

Project Manager (Henry⁴Leung)

1.6

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Issue Date : 02 May 2023

Report No.:00370Application No.:HP00242

Certificate of Calibration

Applicant

 Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : SN-01-01

Manufacturer: : SVANTEK

Other information :		Model No.	SVAN 979	
		Serial No.	27189	
		Microphone No.	25202	

Date Received	:	02 May 2023
Test Period	:	02 May 2023 to 02 May 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 02 May 2023

Report No.:00370Application No.:HP00242

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.9	- 0.1	± 1.5
114.0	114.0	± 0.0	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

.



File No. MA16034/05/0044

Project No.	AM1 - Tin Hau	Temple				
Date:	te: 12-Oct-23		Next Due Date:	12-Dec-23	Operator:	SK
Equipment No.: A-0)1-05	Model No.:	GS2310	Serial No.	10599
			Ambient Condit	ion		
Temperature, Ta (K) 298.7		Pressure, Pa (mm	Hg)	763.3		

Orifice Transfer Standard Information							
Serial No.	Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491						
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date: 16-Jan-24 $Qstd = \{ [\Delta H x (Pa/760) x (298/Ta)]^{1/2} - bc \} / mc$							

Calibration of TSP Sampler								
Calibration		Orfice		HVS				
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis			
1	13.1	3.62	61.71	9.1	3.02			
2	10.4	3.23	55.04	6.8	2.61			
3	7.4	2.72	46.52	4.9	2.22			
4	5.4	2.33	39.83	2.9	1.70			
5	2.9	1.70	29.34	1.6	1.27			
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw = Intercept, bw :							
From the TSP Fi	ald Calibration C	Set Point C	alculation					
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x} (\mathbf{Pa/760}) \mathbf{x} (\mathbf{298/Ta})]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =								
Remarks:								
Conducted by:	Wong Shi	ng Kwai Signature:	k	火.	Date: 12-Oct-23			
Checked by:	Henry I	_eung Signature:	-lem	3/- 	Date: 12-Oct-23			



File No. MA16034/08/0043

Project No.	AM2 - Sai Tso					
Date:	12-7	Aug-23	Next Due Date:	12-Oct-23	Operator:	SK
Equipment No.:	Equipment No.: A-0		Model No.:	GS2310	Serial No.	1287
Ambient Condition Temperature, Ta (K) 302 Pressure, Pa (mmHg) 752					752.7	

Orifice Transfer Standard Information								
Serial No.	3864	Slope, mc 0.05928 Intercept, bc -0.03491						
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc						

		Calibration of	TSP Sampler	Calibration of TSP Sampler							
Calibration		Orfice			HVS						
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis						
1	13.3	3.61	61.41	9.0	2.97						
2	10.4	3.19	54.37	6.6	2.54						
3	7.6	2.73	46.56	4.9	2.19						
4	5.3	2.28	38.98	3.2	1.77						
5	3.0	1.71	29.47	1.7	1.29						
By Linear Regression of Y on X Slope , mw = 0.0520 Intercept, bw = -0.2500 Correlation coefficient* = 0.9993 *If Correlation Coefficient < 0.990, check and recalibrate.											
Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =											
Remarks:											
	Wong Shi	ng Kwai Signature	: :lem	y X-	Date: 12-Aug-23 Date: 12-Aug-23						

.



File No. MA16034/03/0043

Project No.	AM3 - Yau La	i Estate, Bik Lai				
Date:	12-4	Aug-23	Next Due Date:	12-Oct-23	Operator:	SK
Equipment No.:	A-	01-03	Model No.:	GS2310	Serial No.	10379
			Ambient Conditi	on		
Temperatu	re, Ta (K)	302	Pressure, Pa (mmH	[g)	752.7	

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc	0.05928	Intercept, bc	-0.03491		
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	16-Jan-24		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \mathbf{x}] \}$	$(Pa/760) \ge (298/Ta)]^{1/2} -bc\} /$	mc		

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	12.9	3.55	60.48	8.6	2.90		
2	10.2	3.16	53.85	6.4	2.50		
3	8.2	2.83	48.34	4.6	2.12		
4	5.2	2.25	38.62	2.9	1.68		
5	2.8	1.65	28.49	1.7	1.29		
By Linear Regression of Y on X Slope , mw = 0.0502 Intercept, bw : -0.2100 Correlation coefficient* = 0.9934							
*If Correlation C	Coefficient < 0.990), check and recalibrate.					
		Set Point C	alculation				
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	"Y" value according to					
Therefore, Se	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ v x Qstd + bw) ² x (760 / Pa) x (7					
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	K	火.	Date: 12-Aug-23		
Checked by:	Henry I	Leung Signature:	-lem	J J. X. ~ J.	Date: 12-Aug-23		

.



File No. MA16034/05/0043

Project No.	AM1 - Tin Hau	Temple					
Date:	12-A	ug-23	Next Due Date:	12-Oct-23	Operator:	SK	
Equipment No.:	: <u>A-01-05</u>		Model No.:	GS2310	Serial No.	10599	
			Ambient Condit	ion			
Temperature, Ta (K) 302		302	Pressure, Pa (mm	Hg)	752.7		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc	0.05928	Intercept, bc	-0.03491		
Last Calibration Date:	16-Jan-23]	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	16-Jan-24		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \mathbf{x}] \}$	$(Pa/760) \ge (298/Ta)]^{1/2} -bc\} /$	mc		

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.2	3.59	61.18	9.2	3.00		
2	10.6	3.22	54.88	7.0	2.62		
3	7.5	2.71	46.26	5.0	2.21		
4	5.5	2.32	39.70	3.0	1.71		
5	3.0	1.71	29.47	1.6	1.25		
By Linear Regression of Y on X Slope , mw = <u>0.0557</u> Intercept, bw : <u>-0.4223</u> Correlation coefficient* = <u>0.9973</u>							
), check and recalibrate.	-				
ii conclution c		, check and recambrate.					
		Set Point C	alculation				
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	"Y" value according to					
		$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$	x (Pa/760) x (29	98/Ta)] ^{1/2}			
Therefore, Se	et Point; W = (mw	$(x + bw)^2 x (760 / Pa) x (760 / Pa)$	Ta / 298) =	3.99			
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	K	火.	Date: 12-Aug-23		
Checked by:	Henry I	_eung Signature:	-lem	3/- 	Date: 12-Aug-23		



File No. MA16034/08/0044

Project No.	AM2 - Sai Tso	Wan Recreation				
Date:	12-Oct-23 A-01-08		Next Due Date:	12-Dec-23	Operator:	SK
Equipment No.:			Model No.:	GS2310	Serial No.	1287
			Ambient Condit	ion		
Temperature, Ta (K) 298.7		Pressure, Pa (mmHg)		763.3		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc	0.05928	Intercept, bc	-0.03491		
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.2	3.64	61.94	8.8	2.97		
2	10.3	3.21	54.78	6.5	2.55		
3	7.5	2.74	46.83	4.6	2.15		
4	5.2	2.28	39.09	3.1	1.76		
5	3.0	1.73	29.84	1.6	1.27		
By Linear Regression of Y on X Slope , mw =0.0525Intercept, bw : Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate.							
From the Regres	Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =						
Remarks:							
	Wong Shi	ng Kwai Signature Leung Signature	: :lem	N. Janj	Date: 12-Oct-23 Date: 12-Oct-23		

.



File No. MA16034/03/0044

Project No.	AM3 - Yau Lai						
Date:	12-0	oct-23	Next Due Date:	12-Dec-23	Operator:	SK	
Equipment No.:	To.: A-01-03		Model No.:	GS2310	Serial No.	10379	
			Ambient Condit	tion			
Temperatu	re, Ta (K)	298.7	Pressure, Pa (mm	Hg)	763.1		
remperatu	iic, 1a (K)	290.1	ricssure, ra (iiiii	118)	/03.1		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc	0.05928	Intercept, bc	-0.03491		
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	16-Jan-24		$Qstd = \{ [\Delta H x]$	(Pa/760) x (298/Ta)] ^{1/2} -bc} /	mc		

	Calibration of TSP Sampler							
Calibration		Orfice		HVS				
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis			
1	13.0	3.61	61.46	8.6	2.94			
2	10.6	3.26	55.56	6.6	2.57			
3	8.0	2.83	48.34	4.8	2.19			
4	5.2	2.28	39.09	3.0	1.73			
5	3.0	1.73	29.83	1.8	1.34			
Slope, mw =	By Linear Regression of Y on X Slope , mw = <u>0.0502</u> Intercept, bw = <u>-0.1952</u> Correlation coefficient* = 0.9979							
		0.9979	-					
*If Correlation C	_oefficient < 0.990), check and recalibrate.						
		Set Point C	alculation					
From the TSP Fi	eld Calibration Ci	urve, take Qstd = 43 CFM						
		e "Y" value according to						
riom me regres	Sion Equation, and							
		$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$	x (Pa/760) x (29	98/Ta)] ^{1/2}				
Therefore, Se	et Point; W = (mv	$(x + bw)^2 x (760 / Pa) x (760 / Pa)$	Ta / 298) =	3.84				
Remarks:								
Conducted by:	Wong Shi	ng Kwai Signature:	k	<u>у</u> ,	Date: 12-Oct-23			
Checked by:	Henry I	Leung Signature:	-len	Jan J	Date: 12-Oct-23			



File No. MA20003/55/021

Project No. CKL 2 - Flat 103 Cha Kwo Ling Village								
Date:	4-8	Sep-23	Next Due Date:	4-Nov-23	Operator:	SK		
Equipment No.:	A-	01-55	Model No.:	TE 5170	Serial No.	1956		
	Ambient Condition							
Temperatu	re, Ta (K)	302.9	Pressure, Pa (mmH	łg)	751.6			

Orifice Transfer Standard Information						
Serial No.	3864	Slope, mc 0.05928 Intercept, bc -0.03491				
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			$]^{1/2}$	
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			mc	

		Calibration of	TSP Sampler		
Calibratian		Orfice	F		HVS
Calibration Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$\frac{[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}}{Y-axis}$
1	13.1	3.57	60.81	9.7	3.07
2	11.1	3.29	56.03	7.7	2.74
3	8.9	2.94	50.23	5.9	2.40
4	5.2	2.25	38.53	2.7	1.62
5	3.2	1.76	30.35	1.6	1.25
Slope , mw =			Intercept, bw	-0.646	50
Correlation	coefficient* =	0.9981	_		
*If Correlation C	Coefficient < 0.990), check and recalibrate.			
		Set Point C	Calculation		
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM			
From the Regres	sion Equation, the	e "Y" value according to			
		$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}$	x (Pa/760) x (29	98/Ta)] ^{1/2}	
Therefore, Se	et Point; W = (mv	$v x Qstd + bw)^2 x (760 / Pa) x ($	Ta / 298) =	3.95	
Remarks:					
Conducted by:	Wong Shi	ng Kwai Signature	: K	×-	Date: 4-Jul-23
Checked by:	Henry I	Leung Signature	:lan	<u>7 x ~ 7 ~ 7 ~ 7 ~ 7 ~ 7 ~ 7 ~ 7 ~ 7 ~ 7 </u>	Date: 4-Jul-23



RECALIBRATION

DUE DATE:

January 16, 2024

Certificate of Calibration

			Calibration					014
Cal. Date:	January 16,	inuary 16, 2023 Rootsmeter S/N:		438320	Ta: 293		℃К	
Operator:	Jim Tisch				Pa: 749.0		mm Hg	
Calibration	Model #:	TE-5025A	Calib	prator S/N:	3864			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔН	
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4440	3.2	2.00	
	2	3	4	1	1.0220	6.4	4.00	
	3	5	6	1	0.9100	8.0	5.00	
	4	7	8	1	0.8710	8.8	5.50	
	5	9	10	1	0.7210	12.8	8.00	
			[Data Tabula	tion			
	Vstd	Qstd	√∆H(<u>Pa</u> Pstd)(<u>Tstd</u>) Ta)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9981	0.6912	1.41	59	0.9957	0.6896	0.8845	
	0.9938	0.9724	2.00	24	0.9915	0.9701	1.2509	
	0.9917	1.0898	2.23		0.9893	1.0872	1.3985	
	0.9906	1.1373	2.34		0.9883	1.1346	1.4668	
	0.9853	1.3665	2.83		0.9829	1.3633	1.7690	
	OCTO	m=	2.094		0 4	m=	1.31155	
	QSTD	b= r=	-0.034		QA	b= r=	-0.02182 0.99995	
			0.000				0.55555	
	Vatal)/Pstd)(Tstd/Ta	Calculatio				
		Vstd/ATime	//PSta)(TSta/Ta	d)		∆Vol((Pa-∆l Va/∆Time	-)/Pa)	
	QSIU-	vstu/Arime	For subsequ	ent flow ra	-			
	$\frac{\text{For subsequent flow f}}{\text{Qstd= } 1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)}$		71 1	$Qa = 1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right) - b\right)$				
	Standard	Conditions						
				RECALIBRATION				
Tstd:						US EPA recommends annual recalibration per 199		
Tstd: Pstd:	760	mm Hg			LIS EPA rock	ammonds a	anual recalibratio	n nor 1000
Pstd:	760	mm Hg (ey	n H2O)					
Pstd: ∆H: calibrat	760 or manomet	mm Hg (ey ter reading (i			40 Code	of Federal I	Regulations Part 5	50 to 51,
Pstd: ΔH: calibrate ΔP: rootsme	760 or manometer manom	mm Hg (ey	(mm Hg)		40 Code Appendix	of Federal I B to Part 50	Regulations Part 5 , Reference Meth	50 to 51, od for the
Pstd: ΔH: calibrate ΔP: rootsme Ta: actual at	760 or manometeter manometes osolute tem arometric pr	mm Hg (ey ter reading (i eter reading	(mm Hg)		40 Code Appendix Determina	of Federal I B to Part 50 tion of Susp	Regulations Part 5	50 to 51, and for the Matter in

CIN@TECH 🤳

Certificate of Calibration - Wind Monitoring Station

Description:	Yau Lai Estate, Bik Lai House
Manufacturer:	Davis Instruments
Model No.:	<u>Davis7440</u>
Serial No.:	<u>MC01010A44</u>
Equipment No.:	<u>SA-03-04</u>
Date of Calibration	<u>18-Aug-2023</u>
Next Due Date	<u>18-Feb-2024</u>

1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.4	0.1
4.0	3.9	0.1

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)	
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$	
0	0	0.0	
90	90	0.0	
180	180	0.0	
270	270	0.0	

Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX C WEATHER INFORMATION

Date	Mean Air Temperature (°C) ¹	Mean Relative Humidity	Precipitation (mm) ³
		(%) ²	
1-Oct-23	30.0	77	0.0
2-Oct-23	29.5	76	0.4
3-Oct-23	29.3	78	Trace
4-Oct-23	30.8	73	0.0
5-Oct-23	30.5	58	0.0
6-Oct-23	28.3	62	Trace
7-Oct-23	25.1	74	1.9
8-Oct-23	24.2	87	92.2
9-Oct-23	24.5	94	369.7
10-Oct-23	25.3	83	2.3
11-Oct-23	25.6	75	0.0
12-Oct-23	25.7	72	0.0
13-Oct-23	26.7	67	0.0
14-Oct-23	26.6	66	0.0
15-Oct-23	26.9	72	0.1
16-Oct-23	26.5	70	0.0
17-Oct-23	25.8	61	Trace
18-Oct-23	24.6	85	38.3
19-Oct-23	25.3	91	27.9
20-Oct-23	25.9	82	0.2
21-Oct-23	23.3	76	Trace
22-Oct-23	24.5	71	Trace
23-Oct-23	26.0	77	Trace
24-Oct-23	26.8	76	0.0
25-Oct-23	26.6	80	0.0
26-Oct-23	26.2	78	0.0
27-Oct-23	26.6	81	0.0
28-Oct-23	25.8	85	9.5
29-Oct-23	25.3	79	3.5
30-Oct-23	26.1	77	Trace
31-Oct-23	25.8	70	0.0

Appendix C - Weather Conditions During Impact Monitoring Period

(Reporting Month:October 2023)

Remarks:

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

October 2023			
	Wind Speed a	nd Directions	
Date	Time	Direction	Wind Speed m-s
1 Oct 2023	12:00 AM	ENE	0.1
1 Oct 2023	1:00 AM	NE	0.2
1 Oct 2023	2:00 AM	ENE	0.1
1 Oct 2023	3:00 AM	Е	0.1
1 Oct 2023	4:00 AM	Е	0.1
1 Oct 2023	5:00 AM	NNE	0.1
1 Oct 2023	6:00 AM	WNW	0.1
1 Oct 2023	7:00 AM	ENE	0.1
1 Oct 2023	8:00 AM	NNE	0.1
1 Oct 2023	9:00 AM	ENE	0.1
1 Oct 2023	10:00 AM	NNE	0.1
1 Oct 2023	11:00 AM	E	0.1
1 Oct 2023	12:00 PM	ENE	0.1
1 Oct 2023	1:00 PM	ENE	0.1
1 Oct 2023	2:00 PM	E	0.2
1 Oct 2023		NE	0.2
	3:00 PM	NE	0.1
1 Oct 2023	4:00 PM		
1 Oct 2023	5:00 PM	NE	0.1
1 Oct 2023	6:00 PM	NNE	0.2
1 Oct 2023	7:00 PM	NE	0.1
1 Oct 2023	8:00 PM	ESE	0.1
1 Oct 2023	9:00 PM	E	0.3
1 Oct 2023	10:00 PM	E	0.1
1 Oct 2023	11:00 PM	NE	0.1
2 Oct 2023	12:00 AM	NNW	0.2
2 Oct 2023	1:00 AM	E	0.1
2 Oct 2023	2:00 AM	NE	0.2
2 Oct 2023	3:00 AM	Е	0.2
2 Oct 2023	4:00 AM	ENE	0.2
2 Oct 2023	5:00 AM	NE	0.2
2 Oct 2023	6:00 AM	ENE	0.2
2 Oct 2023	7:00 AM	ENE	0.2
2 Oct 2023	8:00 AM	Е	0.2
2 Oct 2023	9:00 AM	NNE	0.2
2 Oct 2023	10:00 AM	NE	0.2
2 Oct 2023	11:00 AM	N	0.2
2 Oct 2023	12:00 PM	NNE	0.3
2 Oct 2023	1:00 PM	ENE	0.3
2 Oct 2023	2:00 PM	NE	0.3
2 Oct 2023 2 Oct 2023	3:00 PM	ENE	0.2
2 Oct 2023	4:00 PM	NNE	0.2
2 Oct 2023 2 Oct 2023	5:00 PM	E	0.3
			0.3
2 Oct 2023	6:00 PM	ENE NNE	0.2
2 Oct 2023	7:00 PM		
2 Oct 2023	8:00 PM	E	0.6
2 Oct 2023	9:00 PM	ENE	0.2
2 Oct 2023	10:00 PM	ENE	0.1
2 Oct 2023	11:00 PM	E	0.1
3 Oct 2023	12:00 AM	E	0.1
3 Oct 2023	1:00 AM	NE	0.1
3 Oct 2023	2:00 AM	NE	0.1
3 Oct 2023	3:00 AM	NE	0.1
3 Oct 2023	4:00 AM	NNE	0.1
3 Oct 2023	5:00 AM	ENE	0.1
3 Oct 2023	6:00 AM	NE	0.1
3 Oct 2023	7:00 AM	ENE	0.1
3 Oct 2023	8:00 AM	NNE	0.1

October 2023				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
3 Oct 2023	9:00 AM	NE	0.1	
3 Oct 2023	10:00 AM	E	0.1	
3 Oct 2023	11:00 AM	ENE	0.2	
3 Oct 2023	12:00 PM	NE	0.2	
3 Oct 2023	1:00 PM	ENE	0.2	
3 Oct 2023	2:00 PM	SW	0.3	
3 Oct 2023	3:00 PM	S	0.3	
3 Oct 2023	4:00 PM	SE	0.1	
3 Oct 2023	5:00 PM	ESE	0.1	
3 Oct 2023	6:00 PM	ESE	0.1	
3 Oct 2023	7:00 PM	NE	0.1	
3 Oct 2023	8:00 PM	NE	0.1	
3 Oct 2023	9:00 PM	NE	0.1	
3 Oct 2023	10:00 PM	ENE	0.1	
3 Oct 2023	11:00 PM	ENE	0.1	
4 Oct 2023	12:00 AM	ENE	0.1	
4 Oct 2023	1:00 AM	ENE	0.1	
4 Oct 2023	2:00 AM	ENE	0.1	
4 Oct 2023	3:00 AM	ENE	0.1	
4 Oct 2023	4:00 AM	NE	0.1	
4 Oct 2023	5:00 AM	ENE	0.1	
4 Oct 2023	6:00 AM	ENE	0.1	
4 Oct 2023	7:00 AM	ENE	0.1	
4 Oct 2023	8:00 AM	NE	0.1	
4 Oct 2023	9:00 AM	ENE	0.1	
4 Oct 2023			0.1	
	10:00 AM	WNW W	0.1	
4 Oct 2023	11:00 AM			
4 Oct 2023	12:00 PM	<u>SE</u>	0.1	
4 Oct 2023	1:00 PM	WSW	0.7	
4 Oct 2023	2:00 PM	SW	0.3	
4 Oct 2023	3:00 PM	SW	0.5	
4 Oct 2023	4:00 PM	W	0.1	
4 Oct 2023	5:00 PM	W	0.1	
4 Oct 2023	6:00 PM	SW	0.1	
4 Oct 2023	7:00 PM	SSW	0.1	
4 Oct 2023	8:00 PM	E	0.1	
4 Oct 2023	9:00 PM	WSW	0.1	
4 Oct 2023	10:00 PM	SW	0.1	
4 Oct 2023	11:00 PM	SW	0.1	
5 Oct 2023	12:00 AM	NNE	0.1	
5 Oct 2023	1:00 AM	NE	0.1	
5 Oct 2023	2:00 AM	NE	0.1	
5 Oct 2023	3:00 AM	NE	0.1	
5 Oct 2023	4:00 AM	NE	0.1	
5 Oct 2023	5:00 AM	Ν	0.1	
5 Oct 2023	6:00 AM	E	0.1	
5 Oct 2023	7:00 AM	NE	0.1	
5 Oct 2023	8:00 AM	SSE	0.1	
5 Oct 2023	9:00 AM	S	0.1	
5 Oct 2023	10:00 AM	NE	0.1	
5 Oct 2023	11:00 AM	ENE	0.2	
5 Oct 2023	12:00 PM	ESE	0.3	
5 Oct 2023	1:00 PM	SE	0.2	
5 Oct 2023	2:00 PM	Е	0.3	
5 Oct 2023	3:00 PM	SE	0.2	
5 Oct 2023	4:00 PM	SE	0.1	
5 Oct 2023	5:00 PM	ENE	0.1	

October 2023				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
5 Oct 2023	6:00 PM	ENE	0.2	
5 Oct 2023	7:00 PM	NE	0.1	
5 Oct 2023	8:00 PM	ENE	0.1	
5 Oct 2023	9:00 PM	ESE	0.1	
5 Oct 2023	10:00 PM	ENE	0.1	
5 Oct 2023	11:00 PM	ENE	0.1	
6 Oct 2023	12:00 AM	ESE	0.1	
6 Oct 2023	1:00 AM	Е	0.1	
6 Oct 2023	2:00 AM	ESE	0.1	
6 Oct 2023	3:00 AM	SE	0.1	
6 Oct 2023	4:00 AM	ENE	0.4	
6 Oct 2023	5:00 AM	ESE	0.1	
6 Oct 2023	6:00 AM	NNW	0.2	
6 Oct 2023	7:00 AM	ENE	0.9	
6 Oct 2023	8:00 AM	E	0.1	
6 Oct 2023	9:00 AM	ENE	0.2	
6 Oct 2023	10:00 AM	E	0.2	
6 Oct 2023	11:00 AM	E	0.3	
6 Oct 2023	12:00 PM	NE	0.1	
6 Oct 2023	1:00 PM	ENE	0.1	
6 Oct 2023	2:00 PM		0.1	
	1 1	NNE		
6 Oct 2023	3:00 PM	NNE	0.1	
6 Oct 2023	4:00 PM	NNE	0.2	
6 Oct 2023	5:00 PM	ENE	0.1	
6 Oct 2023	6:00 PM	E	0.4	
6 Oct 2023	7:00 PM	NE	0.2	
6 Oct 2023	8:00 PM	NE	0.2	
6 Oct 2023	9:00 PM	N	0.2	
6 Oct 2023	10:00 PM	Е	0.8	
6 Oct 2023	11:00 PM	NE	0.2	
7 Oct 2023	12:00 AM	Ν	0.5	
7 Oct 2023	1:00 AM	ENE	0.9	
7 Oct 2023	2:00 AM	NE	0.4	
7 Oct 2023	3:00 AM	NNE	0.2	
7 Oct 2023	4:00 AM	ENE	0.3	
7 Oct 2023	5:00 AM	Ν	0.2	
7 Oct 2023	6:00 AM	NE	0.4	
7 Oct 2023	7:00 AM	Ν	0.1	
7 Oct 2023	8:00 AM	NNE	0.4	
7 Oct 2023	9:00 AM	NE	0.2	
7 Oct 2023	10:00 AM	N	0.6	
7 Oct 2023	11:00 AM	ENE	0.5	
7 Oct 2023	12:00 PM	N	0.2	
7 Oct 2023	1:00 PM	NNE	0.3	
7 Oct 2023	2:00 PM	NNE	0.7	
7 Oct 2023	3:00 PM	ENE	1.0	
7 Oct 2023	4:00 PM	NE	0.1	
7 Oct 2023	5:00 PM	NNE	0.3	
7 Oct 2023	6:00 PM	ENE	0.1	
7 Oct 2023 7 Oct 2023	7:00 PM	ENE	0.4	
7 Oct 2023 7 Oct 2023	8:00 PM	NE	0.4	
7 Oct 2023	9:00 PM	N	0.2	
7 Oct 2023	10:00 PM	NE	0.1	
7 Oct 2023	11:00 PM	NE	0.1	
8 Oct 2023	12:00 AM	SE	0.1	
8 Oct 2023	1:00 AM	E	0.2	
8 Oct 2023	2:00 AM	ENE	1.5	

October 2023					
	Wind Speed a	nd Directions			
Date	Time	Direction	Wind Speed m-s		
8 Oct 2023	3:00 AM	ENE	0.1		
8 Oct 2023	4:00 AM	NNW	1.5		
8 Oct 2023	5:00 AM	Ν	0.9		
8 Oct 2023	6:00 AM	NE	0.1		
8 Oct 2023	7:00 AM	NE	0.2		
8 Oct 2023	8:00 AM	SE	0.2		
8 Oct 2023	9:00 AM	Е	0.2		
8 Oct 2023	10:00 AM	ENE	0.3		
8 Oct 2023	11:00 AM	ENE	0.7		
8 Oct 2023	12:00 PM	NNW	2.5		
8 Oct 2023	1:00 PM	NNE	0.8		
8 Oct 2023	2:00 PM	ENE	0.2		
8 Oct 2023	3:00 PM	NNE	0.2		
		NE	0.3		
8 Oct 2023	4:00 PM				
8 Oct 2023	5:00 PM	NE	0.7		
8 Oct 2023	6:00 PM	ENE	0.5		
8 Oct 2023	7:00 PM	ENE	0.1		
8 Oct 2023	8:00 PM	NNE	0.4		
8 Oct 2023	9:00 PM	ENE	0.1		
8 Oct 2023	10:00 PM	Ν	0.1		
8 Oct 2023	11:00 PM	NNE	0.6		
9 Oct 2023	12:00 AM	E	0.1		
9 Oct 2023	1:00 AM	N	0.6		
9 Oct 2023	2:00 AM	ESE	0.1		
9 Oct 2023	3:00 AM	NE	0.1		
9 Oct 2023	4:00 AM	ENE	0.2		
9 Oct 2023	5:00 AM	ENE	2.1		
9 Oct 2023	6:00 AM	Е	0.1		
9 Oct 2023	7:00 AM	ENE	1.0		
9 Oct 2023	8:00 AM	NNE	0.1		
9 Oct 2023	9:00 AM	Ν	1.4		
9 Oct 2023	10:00 AM	NE	0.1		
9 Oct 2023	11:00 AM	NNE	0.3		
9 Oct 2023	12:00 PM	N	0.3		
9 Oct 2023	1:00 PM	N	0.4		
9 Oct 2023	2:00 PM	N	0.1		
9 Oct 2023	3:00 PM	ENE	0.2		
		NE			
9 Oct 2023	4:00 PM		0.1		
9 Oct 2023	5:00 PM	NE	0.1		
9 Oct 2023	6:00 PM	ENE	0.1		
9 Oct 2023	7:00 PM	NNE	0.1		
9 Oct 2023	8:00 PM	ENE	0.3		
9 Oct 2023	9:00 PM	E	0.2		
9 Oct 2023	10:00 PM	NNE	0.1		
9 Oct 2023	11:00 PM	NNE	0.2		
10 Oct 2023	12:00 AM	NNE	0.1		
10 Oct 2023	1:00 AM	NNE	0.1		
10 Oct 2023	2:00 AM	NNE	0.1		
10 Oct 2023	3:00 AM	NE	0.1		
10 Oct 2023	4:00 AM	NNE	0.1		
10 Oct 2023	5:00 AM	NNE	0.2		
10 Oct 2023	6:00 AM	NNE	0.1		
10 Oct 2023	7:00 AM	NE	0.1		
10 Oct 2023	8:00 AM	NE	0.1		
10 Oct 2023	9:00 AM	Ν	0.4		
10 OCt 2025					
10 Oct 2023	10:00 AM	ENE	0.1		

C-5

October 2023					
	Wind Speed a	nd Directions			
Date	Time	Direction	Wind Speed m-s		
10 Oct 2023	12:00 PM	NNE	0.1		
10 Oct 2023	1:00 PM	WNW	0.3		
10 Oct 2023	2:00 PM	NE	0.1		
10 Oct 2023	3:00 PM	NE	0.1		
10 Oct 2023	4:00 PM	ENE	0.1		
10 Oct 2023	5:00 PM	ENE	0.1		
10 Oct 2023	6:00 PM	ENE	0.1		
10 Oct 2023	7:00 PM	ENE	0.1		
10 Oct 2023	8:00 PM	NE	0.1		
10 Oct 2023	9:00 PM	E	0.1		
10 Oct 2023	10:00 PM	ENE	0.1		
10 Oct 2023	11:00 PM	ENE	0.1		
11 Oct 2023	12:00 AM	ENE	0.1		
11 Oct 2023	1:00 AM	NE	0.1		
	++				
11 Oct 2023	2:00 AM	SSW	0.1		
11 Oct 2023	3:00 AM	NE	0.1		
11 Oct 2023	4:00 AM	NE	0.1		
11 Oct 2023	5:00 AM	NE	0.1		
11 Oct 2023	6:00 AM	ENE	0.1		
11 Oct 2023	7:00 AM	ENE	0.1		
11 Oct 2023	8:00 AM	E	0.2		
11 Oct 2023	9:00 AM	Ν	0.5		
11 Oct 2023	10:00 AM	ESE	0.1		
11 Oct 2023	11:00 AM	ENE	0.2		
11 Oct 2023	12:00 PM	Ν	0.3		
11 Oct 2023	1:00 PM	NE	0.1		
11 Oct 2023	2:00 PM	ENE	0.1		
11 Oct 2023	3:00 PM	SSE	0.1		
11 Oct 2023	4:00 PM	Е	0.1		
11 Oct 2023	5:00 PM	ENE	0.3		
11 Oct 2023	6:00 PM	ENE	0.1		
11 Oct 2023	7:00 PM	NE	0.1		
11 Oct 2023	8:00 PM	ENE	0.1		
11 Oct 2023	9:00 PM	NE	0.1		
11 Oct 2023	10:00 PM	ENE	0.1		
11 Oct 2023	11:00 PM	ENE	0.1		
12 Oct 2023	12:00 AM	ENE	0.1		
12 Oct 2023	12.00 AM 1:00 AM	ENE	0.1		
12 Oct 2023	2:00 AM	NE E	0.1		
12 Oct 2023	3:00 AM	E	0.1		
12 Oct 2023	4:00 AM	E	0.1		
12 Oct 2023	5:00 AM	NNE	0.1		
12 Oct 2023	6:00 AM	ENE	0.1		
12 Oct 2023	7:00 AM	NE	0.1		
12 Oct 2023	8:00 AM	NE	0.1		
12 Oct 2023	9:00 AM	NNE	0.3		
12 Oct 2023	10:00 AM	ENE	0.2		
12 Oct 2023	11:00 AM	NE	0.1		
12 Oct 2023	12:00 PM	ENE	0.1		
12 Oct 2023	1:00 PM	ENE	0.2		
12 Oct 2023	2:00 PM	ENE	0.1		
12 Oct 2023	3:00 PM	Е	0.1		
12 Oct 2023	4:00 PM	Е	0.3		
12 Oct 2023	5:00 PM	ENE	0.5		
12 Oct 2023	6:00 PM	ENE	0.1		
12 Oct 2023	7:00 PM	NE	0.1		

October 2023					
	Wind Speed a	nd Directions			
Date	Time	Direction	Wind Speed m-s		
12 Oct 2023	9:00 PM	ENE	0.1		
12 Oct 2023	10:00 PM	E	0.1		
12 Oct 2023	11:00 PM	ESE	0.1		
13 Oct 2023	12:00 AM	NE	0.1		
13 Oct 2023	1:00 AM	ENE	0.4		
13 Oct 2023	2:00 AM	ENE	0.6		
13 Oct 2023	3:00 AM	NE	0.6		
13 Oct 2023	4:00 AM	NE	0.4		
13 Oct 2023	5:00 AM	NNE	0.5		
13 Oct 2023	6:00 AM	ENE	0.7		
13 Oct 2023	7:00 AM	Е	0.8		
13 Oct 2023	8:00 AM	ENE	0.9		
13 Oct 2023	9:00 AM	E	0.8		
13 Oct 2023	10:00 AM	ENE	1.2		
13 Oct 2023	11:00 AM	NE	1.1		
13 Oct 2023	12:00 PM	ESE	1.2		
13 Oct 2023	1:00 PM	SE	1.2		
13 Oct 2023		NE	1.1		
	2:00 PM				
13 Oct 2023	3:00 PM	ENE	0.9		
13 Oct 2023	4:00 PM	NE	1.1		
13 Oct 2023	5:00 PM	NE	0.8		
13 Oct 2023	6:00 PM	E	1.7		
13 Oct 2023	7:00 PM	ESE	1.9		
13 Oct 2023	8:00 PM	ENE	1.2		
13 Oct 2023	9:00 PM	ENE	1.6		
13 Oct 2023	10:00 PM	S	1.5		
13 Oct 2023	11:00 PM	SE	0.3		
14 Oct 2023	12:00 AM	ESE	0.5		
14 Oct 2023	1:00 AM	SSE	0.8		
14 Oct 2023	2:00 AM	ENE	0.3		
14 Oct 2023	3:00 AM	ESE	0.3		
14 Oct 2023	4:00 AM	ENE	0.3		
14 Oct 2023	5:00 AM	Е	0.4		
14 Oct 2023	6:00 AM	NE	1.5		
14 Oct 2023	7:00 AM	E	0.6		
14 Oct 2023	8:00 AM	ESE	0.8		
14 Oct 2023	9:00 AM	ENE	0.9		
14 Oct 2023	10:00 AM	ESE	0.4		
14 Oct 2023	11:00 AM	ENE	1.2		
14 Oct 2023 14 Oct 2023	12:00 PM	ENE	1.2		
14 Oct 2023 14 Oct 2023	12:00 PM 1:00 PM		1.5		
	-	SE E			
14 Oct 2023	2:00 PM	E	0.5		
14 Oct 2023	3:00 PM	ESE	1.3		
14 Oct 2023	4:00 PM	NE	0.2		
14 Oct 2023	5:00 PM	ENE	1.1		
14 Oct 2023	6:00 PM	E	0.5		
14 Oct 2023	7:00 PM	NNW	0.9		
14 Oct 2023	8:00 PM	ENE	0.5		
14 Oct 2023	9:00 PM	N	0.4		
14 Oct 2023	10:00 PM	ENE	0.3		
14 Oct 2023	11:00 PM	E	0.2		
15 Oct 2023	12:00 AM	Е	0.1		
15 Oct 2023	1:00 AM	Е	0.1		
15 Oct 2023	2:00 AM	ENE	0.8		
15 Oct 2023	3:00 AM	ENE	0.1		
		Г			
15 Oct 2023	4:00 AM	E	0.1		

October 2023					
	Wind Speed a	nd Directions			
Date	Time	Direction	Wind Speed m-s		
15 Oct 2023	6:00 AM	ENE	0.2		
15 Oct 2023	7:00 AM	ENE	0.2		
15 Oct 2023	8:00 AM	ENE	0.1		
15 Oct 2023	9:00 AM	ESE	0.1		
15 Oct 2023	10:00 AM	NE	0.4		
15 Oct 2023	11:00 AM	Е	1.5		
15 Oct 2023	12:00 PM	NE	0.2		
15 Oct 2023	1:00 PM	SSE	1.2		
15 Oct 2023	2:00 PM	S	0.2		
15 Oct 2023	3:00 PM	NE	0.1		
15 Oct 2023	4:00 PM	ENE	0.2		
15 Oct 2023	5:00 PM	ESE	0.1		
15 Oct 2023	6:00 PM	SE	0.1		
		E E	0.1		
15 Oct 2023	7:00 PM				
15 Oct 2023	8:00 PM	SE	0.1		
15 Oct 2023	9:00 PM	SE	0.1		
15 Oct 2023	10:00 PM	ENE	0.1		
15 Oct 2023	11:00 PM	ENE	0.1		
16 Oct 2023	12:00 AM	NE	0.1		
16 Oct 2023	1:00 AM	ENE	0.1		
16 Oct 2023	2:00 AM	ESE	0.1		
16 Oct 2023	3:00 AM	ENE	0.1		
16 Oct 2023	4:00 AM	ENE	0.1		
16 Oct 2023	5:00 AM	ESE	0.2		
16 Oct 2023	6:00 AM	Е	0.1		
16 Oct 2023	7:00 AM	ESE	0.2		
16 Oct 2023	8:00 AM	SE	0.1		
16 Oct 2023	9:00 AM	ENE	0.2		
16 Oct 2023	10:00 AM	ESE	0.1		
16 Oct 2023	11:00 AM	NNW	0.1		
16 Oct 2023	12:00 PM	ENE	0.3		
16 Oct 2023	1:00 PM	E	0.1		
16 Oct 2023	2:00 PM	ENE	0.1		
16 Oct 2023	3:00 PM	E	0.2		
16 Oct 2023	4:00 PM	ENE	0.1		
16 Oct 2023	5:00 PM	ENE	0.1		
16 Oct 2023	6:00 PM	ESE	0.1		
16 Oct 2023					
	7:00 PM	SE	0.1		
16 Oct 2023	8:00 PM	E	0.1		
16 Oct 2023	9:00 PM	ESE	0.1		
16 Oct 2023	10:00 PM	ENE	0.1		
16 Oct 2023	11:00 PM	NE	0.1		
17 Oct 2023	12:00 AM	ENE	0.2		
17 Oct 2023	1:00 AM	NE	0.4		
17 Oct 2023	2:00 AM	NE	2.8		
17 Oct 2023	3:00 AM	NE	0.5		
17 Oct 2023	4:00 AM	NNE	0.1		
17 Oct 2023	5:00 AM	NNE	0.1		
17 Oct 2023	6:00 AM	NNE	0.1		
17 Oct 2023	7:00 AM	Е	0.4		
17 Oct 2023	8:00 AM	NNE	0.2		
17 Oct 2023	9:00 AM	NNE	0.6		
17 Oct 2023	10:00 AM	Е	0.1		
17 Oct 2023	11:00 AM	NNE	0.2		
17 Oct 2023	12:00 PM	NNW	0.2		
17 Oct 2023	1:00 PM	NE	0.1		
17 Oct 2023	2:00 PM	NE	0.1		

October 2023					
	Wind Speed a	nd Directions			
Date	Time	Direction	Wind Speed m-s		
17 Oct 2023	3:00 PM	WNW	0.1		
17 Oct 2023	4:00 PM	NE	0.1		
17 Oct 2023	5:00 PM	ENE	0.1		
17 Oct 2023	6:00 PM	ENE	0.1		
17 Oct 2023	7:00 PM	Е	0.1		
17 Oct 2023	8:00 PM	NE	0.1		
17 Oct 2023	9:00 PM	NNE	0.6		
17 Oct 2023	10:00 PM	Ν	0.2		
17 Oct 2023	11:00 PM	ENE	0.2		
18 Oct 2023	12:00 AM	NE	0.2		
18 Oct 2023	1:00 AM	Ν	1.6		
18 Oct 2023	2:00 AM	Е	0.4		
18 Oct 2023	3:00 AM	ENE	0.3		
18 Oct 2023	4:00 AM	NE	0.4		
18 Oct 2023	5:00 AM	E	0.3		
18 Oct 2023	6:00 AM	NE	0.3		
18 Oct 2023	7:00 AM	NE	0.2		
18 Oct 2023		ENE	0.2		
	8:00 AM				
18 Oct 2023	9:00 AM	NE	0.2		
18 Oct 2023	10:00 AM	E	0.2		
18 Oct 2023	11:00 AM	ENE	0.7		
18 Oct 2023	12:00 PM	NNW	0.1		
18 Oct 2023	1:00 PM	NE	0.2		
18 Oct 2023	2:00 PM	NE	0.2		
18 Oct 2023	3:00 PM	NNE	0.4		
18 Oct 2023	4:00 PM	ENE	0.2		
18 Oct 2023	5:00 PM	ENE	0.2		
18 Oct 2023	6:00 PM	ESE	0.2		
18 Oct 2023	7:00 PM	ENE	0.1		
18 Oct 2023	8:00 PM	ESE	0.2		
18 Oct 2023	9:00 PM	NNE	1.8		
18 Oct 2023	10:00 PM	NE	0.8		
18 Oct 2023	11:00 PM	NNE	0.7		
19 Oct 2023	12:00 AM	NE	0.1		
19 Oct 2023	1:00 AM	NE	0.1		
19 Oct 2023	2:00 AM	NE	0.3		
19 Oct 2023	3:00 AM	ENE	0.2		
19 Oct 2023	4:00 AM	ESE	0.2		
19 Oct 2023	5:00 AM	SSE	0.2		
19 Oct 2023	6:00 AM	NE	0.6		
19 Oct 2023	7:00 AM	NE	0.0		
19 Oct 2023			0.2		
	8:00 AM	ENE			
19 Oct 2023	9:00 AM	ENE	0.4		
19 Oct 2023	10:00 AM	ESE	1.5		
19 Oct 2023	11:00 AM	NE	0.1		
<u>19 Oct 2023</u>	12:00 PM	<u>N</u>	0.4		
19 Oct 2023	1:00 PM	NE	0.1		
19 Oct 2023	2:00 PM	NW	0.1		
19 Oct 2023	3:00 PM	NE	0.1		
19 Oct 2023	4:00 PM	ENE	0.6		
19 Oct 2023	5:00 PM	NW	0.2		
19 Oct 2023	6:00 PM	ENE	0.4		
19 Oct 2023	7:00 PM	NNW	0.1		
19 Oct 2023	8:00 PM	NE	0.1		
19 Oct 2023	9:00 PM	NE	0.3		
19 Oct 2023	10:00 PM	ENE	0.6		
19 Oct 2023	11:00 PM	NNE	0.2		

October 2023					
	Wind Speed	and Directions			
Date	Time	Direction	Wind Speed m-s		
20 Oct 2023	12:00 AM	Е	0.1		
20 Oct 2023	1:00 AM	NE	1.0		
20 Oct 2023	2:00 AM	NE	0.7		
20 Oct 2023	3:00 AM	NNE	0.1		
20 Oct 2023	4:00 AM	NE	1.4		
20 Oct 2023	5:00 AM	Ν	0.1		
20 Oct 2023	6:00 AM	NE	0.3		
20 Oct 2023	7:00 AM	NNW	0.9		
20 Oct 2023	8:00 AM	ENE	0.2		
20 Oct 2023	9:00 AM	NNE	0.2		
20 Oct 2023	10:00 AM	NW	0.3		
20 Oct 2023	11:00 AM	NNE	0.1		
20 Oct 2023	12:00 PM	NE	0.1		
20 Oct 2023	1:00 PM	Е	0.1		
20 Oct 2023	2:00 PM	NNW	1.0		
20 Oct 2023	3:00 PM	Ν	0.1		
20 Oct 2023	4:00 PM	NNE	0.3		
20 Oct 2023	5:00 PM	N	0.1		
20 Oct 2023	6:00 PM	Ν	0.5		
20 Oct 2023	7:00 PM	W	0.6		
20 Oct 2023	8:00 PM	NE	0.3		
20 Oct 2023	9:00 PM	ENE	1.7		
20 Oct 2023	10:00 PM	NE	0.1		
20 Oct 2023	11:00 PM	NE	0.2		
21 Oct 2023	12:00 AM	ENE	0.1		
21 Oct 2023	1:00 AM	NE	0.2		
21 Oct 2023	2:00 AM	NE	0.3		
21 Oct 2023	3:00 AM	N	0.4		
21 Oct 2023	4:00 AM	NE	0.3		
21 Oct 2023	5:00 AM	NNE	0.1		
21 Oct 2023	6:00 AM	ESE	0.2		
21 Oct 2023	7:00 AM	ENE	0.2		
21 Oct 2023	8:00 AM	NNE	0.2		
21 Oct 2023	9:00 AM	E	1.4		
21 Oct 2023	10:00 AM	E	0.4		
21 Oct 2023	11:00 AM	NE	1.0		
21 Oct 2023	12:00 PM	SSE	0.1		
21 Oct 2023	12.00 PM	S	0.1		
21 Oct 2023 21 Oct 2023	2:00 PM	NE	1.6		
21 Oct 2023 21 Oct 2023	3:00 PM	ENE	0.5		
21 Oct 2023 21 Oct 2023	4:00 PM	ENE	0.3		
21 Oct 2023 21 Oct 2023	4:00 PM 5:00 PM	SE	0.2		
21 Oct 2023 21 Oct 2023	6:00 PM	E E	0.2		
21 Oct 2023 21 Oct 2023	7:00 PM	<u> </u>	0.1		
21 Oct 2023 21 Oct 2023	8:00 PM	SE	0.1		
21 Oct 2023 21 Oct 2023	9:00 PM	ENE	0.1		
21 Oct 2023 21 Oct 2023	9:00 PM 10:00 PM	ENE ENE	0.1		
21 Oct 2023 21 Oct 2023	10:00 PM 11:00 PM	NE	0.2		
22 Oct 2023	12:00 AM	ENE	0.3		
22 Oct 2023	1:00 AM	ESE	0.1		
22 Oct 2023	2:00 AM	ENE	1.2		
22 Oct 2023	3:00 AM	ENE	0.1		
22 Oct 2023	4:00 AM	ESE	0.1		
22 Oct 2023	5:00 AM	E	1.2		
22 Oct 2023	6:00 AM	ESE	0.1		
22 Oct 2023	7:00 AM	SE	0.1		
22 Oct 2023	8:00 AM	ENE	0.3		

		er 2023	
		and Directions	
Date	Time	Direction	Wind Speed m-s
22 Oct 2023	9:00 AM	ESE	0.2
22 Oct 2023	10:00 AM	NNW	1.0
22 Oct 2023	11:00 AM	ENE	1.4
22 Oct 2023	12:00 PM	E	0.9
22 Oct 2023	1:00 PM	ENE	4.2
22 Oct 2023	2:00 PM	Е	0.9
22 Oct 2023	3:00 PM	ENE	0.9
22 Oct 2023	4:00 PM	NNE	1.4
22 Oct 2023	5:00 PM	Ν	0.7
22 Oct 2023	6:00 PM	ENE	0.7
22 Oct 2023	7:00 PM	Ν	0.1
22 Oct 2023	8:00 PM	ENE	0.1
22 Oct 2023	9:00 PM	Е	0.1
22 Oct 2023	10:00 PM	NNE	0.4
22 Oct 2023	11:00 PM	N	0.4
23 Oct 2023	12:00 AM	NNE	0.3
23 Oct 2023	1:00 AM	ESE	0.1
23 Oct 2023	2:00 AM	ESE	2.3
23 Oct 2023	3:00 AM	E	0.3
23 Oct 2023	4:00 AM	E E	0.3
		NE	1.2
23 Oct 2023	5:00 AM		
23 Oct 2023	6:00 AM	NE	0.1
23 Oct 2023	7:00 AM	ENE	0.3
23 Oct 2023	8:00 AM	NE	1.6
23 Oct 2023	9:00 AM	NE	0.4
23 Oct 2023	10:00 AM	ENE	0.5
23 Oct 2023	11:00 AM	NE	1.1
23 Oct 2023	12:00 PM	Е	1.7
23 Oct 2023	1:00 PM	ENE	0.7
23 Oct 2023	2:00 PM	ESE	0.1
23 Oct 2023	3:00 PM	E	0.5
23 Oct 2023	4:00 PM	E	0.8
23 Oct 2023	5:00 PM	E	0.4
23 Oct 2023	6:00 PM	ENE	0.2
23 Oct 2023	7:00 PM	NE	1.3
23 Oct 2023	8:00 PM	NE	0.2
23 Oct 2023	9:00 PM	NNW	0.1
23 Oct 2023	10:00 PM	Е	0.1
23 Oct 2023	11:00 PM	NE	0.1
24 Oct 2023	12:00 AM	ENE	0.1
24 Oct 2023	1:00 AM	NE	0.1
24 Oct 2023	2:00 AM	NW	0.1
24 Oct 2023	3:00 AM	NE	0.2
24 Oct 2023	4:00 AM	NE	0.2
24 Oct 2023	5:00 AM	ENE	0.3
		ENE	0.3
24 Oct 2023	6:00 AM		
24 Oct 2023	7:00 AM	NE	0.1
24 Oct 2023	8:00 AM	ENE	0.6
24 Oct 2023	9:00 AM	ESE	0.2
24 Oct 2023	10:00 AM	NE	0.4
24 Oct 2023	11:00 AM	ENE	0.5
24 Oct 2023	12:00 PM	ENE	0.2
24 Oct 2023	1:00 PM	NNE	0.2
24 Oct 2023	2:00 PM	ENE	0.5
24 Oct 2023	3:00 PM	ENE	0.1
24 Oct 2023	4:00 PM	ENE	0.1
24 Oct 2023	5:00 PM	NE	0.1

Date 24 Oct 2023	Wind Speed a Time	and Directions	
	Time		
24 Oct 2023		Direction	Wind Speed m-s
	6:00 PM	ENE	0.1
24 Oct 2023	7:00 PM	ENE	0.1
24 Oct 2023	8:00 PM	N	0.1
24 Oct 2023	9:00 PM	NE	0.1
24 Oct 2023	10:00 PM	NNE	0.1
24 Oct 2023	11:00 PM	Е	0.1
25 Oct 2023	12:00 AM	ENE	0.1
25 Oct 2023	1:00 AM	ENE	0.1
25 Oct 2023	2:00 AM	Е	0.1
25 Oct 2023	3:00 AM	Е	0.1
25 Oct 2023	4:00 AM	ENE	0.1
25 Oct 2023	5:00 AM	ENE	0.1
25 Oct 2023	6:00 AM	NE	0.1
25 Oct 2023	7:00 AM	NE	0.1
25 Oct 2023	8:00 AM	E	0.1
		E	0.1
25 Oct 2023	9:00 AM	ENE	0.1
25 Oct 2023	10:00 AM 11:00 AM		0.4
25 Oct 2023		ENE	
25 Oct 2023	12:00 PM	ENE	0.6
25 Oct 2023	1:00 PM	ESE	0.1
25 Oct 2023	2:00 PM	ENE	0.1
25 Oct 2023	3:00 PM	SE	0.4
25 Oct 2023	4:00 PM	ENE	0.4
25 Oct 2023	5:00 PM	ENE	0.1
25 Oct 2023	6:00 PM	ENE	0.2
25 Oct 2023	7:00 PM	S	0.1
25 Oct 2023	8:00 PM	E	0.1
25 Oct 2023	9:00 PM	Е	0.1
25 Oct 2023	10:00 PM	Е	0.1
25 Oct 2023	11:00 PM	ESE	0.1
26 Oct 2023	12:00 AM	Е	0.1
26 Oct 2023	1:00 AM	ENE	0.1
26 Oct 2023	2:00 AM	ENE	0.1
26 Oct 2023	3:00 AM	ENE	0.1
26 Oct 2023	4:00 AM	ENE	0.1
26 Oct 2023	5:00 AM	NE	0.1
26 Oct 2023	6:00 AM	E	0.1
26 Oct 2023	7:00 AM	NE	0.2
26 Oct 2023	8:00 AM	ENE	0.2
26 Oct 2023	9:00 AM	ENE	0.1
26 Oct 2023	10:00 AM	W	0.1
26 Oct 2023	11:00 AM	ENE	0.2
26 Oct 2023	12:00 PM	NNE	0.1
26 Oct 2023	1:00 PM	SE	0.1
26 Oct 2023	2:00 PM	SSE	0.3
26 Oct 2023	3:00 PM	E	0.1
26 Oct 2023	4:00 PM	ENE	0.1
26 Oct 2023	5:00 PM	ENE	0.2
26 Oct 2023	6:00 PM	ENE	0.1
26 Oct 2023	7:00 PM	ESE	0.1
26 Oct 2023	8:00 PM	ESE	0.1
26 Oct 2023	9:00 PM	ENE	0.1
26 Oct 2023	10:00 PM	ENE	0.1
26 Oct 2023	11:00 PM	Е	0.1
27 Oct 2023	12:00 AM	ENE	0.1
			0.1
27 Oct 2023	1:00 AM	E	0.1

	Octol	ber 2023				
	Wind Speed and Directions					
Date	Time	Direction	Wind Speed m-s			
27 Oct 2023	3:00 AM	NE	0.2			
27 Oct 2023	4:00 AM	Е	0.1			
27 Oct 2023	5:00 AM	NNE	0.1			
27 Oct 2023	6:00 AM	NNE	0.1			
27 Oct 2023	7:00 AM	Е	0.2			
27 Oct 2023	8:00 AM	ESE	0.1			
27 Oct 2023	9:00 AM	ENE	0.1			
27 Oct 2023	10:00 AM	ENE	0.1			
27 Oct 2023	11:00 AM	NE	0.1			
27 Oct 2023	12:00 PM	WSW	0.1			
27 Oct 2023	1:00 PM	SE	0.1			
27 Oct 2023	2:00 PM	ENE	0.1			
27 Oct 2023	3:00 PM	ENE	0.2			
27 Oct 2023	4:00 PM	ENE	0.1			
27 Oct 2023	5:00 PM	Е	0.1			
27 Oct 2023	6:00 PM	Е	0.2			
27 Oct 2023	7:00 PM	ENE	0.1			
27 Oct 2023	8:00 PM	SSE	0.1			
27 Oct 2023	9:00 PM	ENE	0.1			
27 Oct 2023	10:00 PM	ENE	0.1			
27 Oct 2023	11:00 PM	SSE	0.1			
28 Oct 2023	12:00 AM	ENE	0.2			
28 Oct 2023	1:00 AM	Е	0.1			
28 Oct 2023	2:00 AM	NE	0.1			
28 Oct 2023	3:00 AM	ENE	0.1			
28 Oct 2023	4:00 AM	NE	0.1			
28 Oct 2023	5:00 AM	ENE	0.1			
28 Oct 2023	6:00 AM	NNE	0.1			
28 Oct 2023	7:00 AM	ENE	0.1			
28 Oct 2023	8:00 AM	NE	0.1			
28 Oct 2023	9:00 AM	NE	0.1			
28 Oct 2023	10:00 AM	ENE	0.1			
28 Oct 2023	11:00 AM	ENE	0.1			
28 Oct 2023	12:00 PM	Е	0.1			
28 Oct 2023	1:00 PM	Ν	0.1			
28 Oct 2023	2:00 PM	Е	0.3			

		er 2023	
		and Directions	-
Date	Time	Direction	Wind Speed m-s
28 Oct 2023	3:00 PM	ENE	0.1
28 Oct 2023	4:00 PM	ENE	0.1
28 Oct 2023	5:00 PM	ENE	0.1
28 Oct 2023	6:00 PM	ESE	0.1
28 Oct 2023	7:00 PM	Е	0.1
28 Oct 2023	8:00 PM	ESE	0.1
28 Oct 2023	9:00 PM	NE	0.2
28 Oct 2023	10:00 PM	ENE	0.1
28 Oct 2023	11:00 PM	ENE	0.2
29 Oct 2023	12:00 AM	ENE	0.2
29 Oct 2023	1:00 AM	ENE	0.2
29 Oct 2023	2:00 AM	ENE	0.2
29 Oct 2023	3:00 AM	NE	0.2
29 Oct 2023	4:00 AM	NE	0.2
29 Oct 2023	5:00 AM	ENE	0.2
29 Oct 2023	6:00 AM	NE	0.2
29 Oct 2023	7:00 AM	E	0.3
29 Oct 2023	8:00 AM	ENE	0.2
29 Oct 2023	9:00 AM	E	
			0.2
29 Oct 2023	10:00 AM	NNE	0.2
29 Oct 2023	11:00 AM	E	0.2
29 Oct 2023	12:00 PM	WSW	0.3
29 Oct 2023	1:00 PM	NNE	0.6
29 Oct 2023	2:00 PM	NNE	0.2
29 Oct 2023	3:00 PM	ESE	0.3
29 Oct 2023	4:00 PM	ESE	0.2
29 Oct 2023	5:00 PM	E	0.4
29 Oct 2023	6:00 PM	Е	0.2
29 Oct 2023	7:00 PM	NE	0.4
29 Oct 2023	8:00 PM	NE	0.1
29 Oct 2023	9:00 PM	ENE	0.1
29 Oct 2023	10:00 PM	NE	0.1
29 Oct 2023	11:00 PM	NE	0.1
30 Oct 2023	12:00 AM	ENE	0.1
30 Oct 2023	1:00 AM	NE	0.1
30 Oct 2023	2:00 AM	E	0.1
30 Oct 2023	3:00 AM	ENE	0.1
30 Oct 2023	4:00 AM	ESE	0.1
30 Oct 2023	5:00 AM	E	0.1
30 Oct 2023	6:00 AM	E	0.1
30 Oct 2023	7:00 AM	E	0.1
30 Oct 2023	8:00 AM	ENE	0.1
30 Oct 2023		NE	
	9:00 AM		0.1
30 Oct 2023	10:00 AM	NE	0.2
30 Oct 2023	11:00 AM	NNW	0.2
30 Oct 2023	12:00 PM	E	0.2
30 Oct 2023	1:00 PM	E	0.1
30 Oct 2023	2:00 PM	<u> </u>	0.1
30 Oct 2023	3:00 PM	NNE	0.1
30 Oct 2023	4:00 PM	Е	0.2
30 Oct 2023	5:00 PM	ENE	0.1
30 Oct 2023	6:00 PM	ENE	0.1
30 Oct 2023	7:00 PM	ENE	0.1
30 Oct 2023	8:00 PM	ENE	0.1
30 Oct 2023	9:00 PM	Е	0.1
30 Oct 2023	10:00 PM	ENE	0.1
30 Oct 2023	11:00 PM	E	0.1

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Impact Air and Noise Monitoring Schedule (October 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct
			24-hrs TSP	1-hr TSP X3 Noise		
8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct
		24-hrs TSP	1-hr TSP X3 Noise			
15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct
	24-hrs TSP	1-hr TSP X3 Noise			24-hrs TSP	1-hr TSP X3
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct
				24-hrs TSP	1-hr TSP X3 Noise	
29-Oct	30-Oct	` 31-Oct				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾⁽³⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong
CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong
CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong
CM4 - Tin Hau Temple, Cha Kwo Ling
CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring; (3) Monitoring at AM4(A) is suspended and under application for relocation

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (November 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Nov	2-Nov	3-Nov	4-Nov
			24-hrs TSP	1-hr TSP X3 Noise		
5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov
		24-hrs TSP	1-hr TSP X3 Noise			
12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov
	24-hrs TSP	1-hr TSP X3 Noise				24-hrs TSP
19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov
	1-hr TSP X3			24-hrs TSP	1-hr TSP X3 Noise	
26-Nov	27-Nov	` 28-Nov	29-Nov	30-Nov		
			24-hrs TSP	1-hr TSP X3 Noise		

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾⁽³⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong
CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong
CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong
CM4 - Tin Hau Temple, Cha Kwo Ling
CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring; (3) Monitoring at AM4(A) is suspended and under application for relocation

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (December 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
ř	ž	ž	, , , , , , , , , , , , , , , , , , ,	·	1-Dec	2-Dec
3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec
			1-hr TSP X3 Noise			
		24-hrs TSP	INOISE			
		21110101				
10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec
		1-hr TSP X3				1-hr TSP X3
		Noise				1-III 13P A3
	24-hrs TSP	110150			24-hrs TSP	
17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec
17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	25-Dec
					1-hr TSP X3	
					Noise	
				24-hrs TSP		
24-Dec	25-Dec	` 26-Dec	27-Dec	28-Dec	29-Dec	30-Dec
				1-hr TSP X3		
				I-nr ISP X3 Noise		
			24-hrs TSP	Noise		
31-Dec						
		roumetanoos (advorso uja				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP AMI - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4⁽¹⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring; (3) Monitoring at AM4(A) is suspended and under application for relocation

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (January 2024)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan
		24-hrs TSP	1-hr TSP X3 Noise			
7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan
	24-hrs TSP	1-hr TSP X3 Noise				24-hrs TSP
14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan
	1-hr TSP X3			24-hrs TSP	1-hr TSP X3 Noise	
21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan
			24-hrs TSP	1-hr TSP X3 Noise		
28-Jan	29-Jan	` 30-Jan	31-Jan			
		24-hrs TSP	1-hr TSP X3 Noise			

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Stitung-out Area at Cha Kwo Ling Village AM4(4)⁽²⁾⁽³⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring; (3) Monitoring at AM4(A) is suspended and under application for relocation

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix E - 1-hour TSP Monitoring Results


Location AM1 -	Tin Hau Ten	nple	-
Date	Time	Weather	Particulate Concentration (μ g/m ³)
5-Oct-23	11:23	Sunny	34.2
5-Oct-23	12:23	Sunny	49.4
5-Oct-23	13:23	Sunny	39.9
11-Oct-23	9:00	Sunny	40.0
11-Oct-23	10:00	Sunny	38.4
11-Oct-23	11:00	Sunny	30.4
17-Oct-23	13:00	Fine	62.4
17-Oct-23	14:00	Fine	65.6
17-Oct-23	15:00	Fine	67.2
21-Oct-23	12:27	Fine	24.0
21-Oct-23	13:27	Fine	24.0
21-Oct-23	14:27	Fine	28.8
27-Oct-23	9:00	Sunny	60.0
27-Oct-23	10:00	Sunny	74.0
27-Oct-23	11:00	Sunny	82.0
		Average	48.0
		Maximum	82.0
		Minimum	24.0


Location AM2 -	Sai Tso War	n Recreation Grou	und
Date	Time	Weather	Particulate Concentration (µg/m ³)
5-Oct-23	9:10	Sunny	49.4
5-Oct-23	10:10	Sunny	41.8
5-Oct-23	11:10	Sunny	38.0
11-Oct-23	9:05	Fine	19.0
11-Oct-23	10:05	Fine	26.6
11-Oct-23	11:05	Fine	30.4
17-Oct-23	16:00	Fine	30.4
17-Oct-23	17:00	Fine	34.2
17-Oct-23	18:00	Fine	36.1
21-Oct-23	15:39	Fine	24.7
21-Oct-23	16:39	Fine	34.2
21-Oct-23	17:39	Fine	30.4
27-Oct-23	11:00	Sunny	66.5
27-Oct-23	12:00	Sunny	62.7
27-Oct-23	13:00	Sunny	62.7
		Average	39.1
		Maximum	66.5
		Minimum	19.0

Appendix E - 1-hour TSP Monitoring Results

Location AM3 -	Yau Lai Esta	ate Bik Lai House	
Date	Time	Weather	Particulate Concentration (µg/m ³)
5-Oct-23	14:13	Sunny	39.9
5-Oct-23	15:13	Sunny	30.4
5-Oct-23	16:13	Sunny	26.6
11-Oct-23	12:15	Fine	32.0
11-Oct-23	13:15	Fine	16.0
11-Oct-23	14:15	Fine	17.6
17-Oct-23	9:00	Fine	52.8
17-Oct-23	10:00	Fine	57.6
17-Oct-23	11:00	Fine	60.8
21-Oct-23	15:37	Fine	36.8
21-Oct-23	16:37	Fine	32.0
21-Oct-23	17:37	Fine	43.2
27-Oct-23	13:00	Sunny	55.1
27-Oct-23	14:00	Sunny	64.6
27-Oct-23	15:00	Sunny	57.0
		Average	41.5
		Maximum	64.6
		Minimum	16.0

Location AM4 -	Sitting-out A	Area at Cha Kwo L	ing Village
Date	Time	Weather	Particulate Concentration (µg/m ³)
5-Oct-23	9:04	Sunny	53.2
5-Oct-23	10:04	Sunny	57.0
5-Oct-23	11:04	Sunny	70.3
11-Oct-23	9:00	Fine	40.0
11-Oct-23	10:00	Fine	30.4
11-Oct-23	11:00	Fine	38.4
17-Oct-23	16:00	Fine	64.0
17-Oct-23	17:00	Fine	67.2
17-Oct-23	18:00	Fine	60.8
21-Oct-23	9:20	Fine	27.2
21-Oct-23	10:20	Fine	32.0
21-Oct-23	11:20	Fine	22.4
27-Oct-23	15:00	Sunny	38.0
27-Oct-23	16:00	Sunny	51.3
27-Oct-23	17:00	Sunny	68.4
		Average	48.0
		Maximum	70.3
		Minimum	22.4





Notes:

- 1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2. The weather conditions during the reporting month are presented in Appendix C.
- 3. Other factors which might affect the monitoring results are presented in Section 2.18.

L					
	Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron	Scale	N.T.S	Project No. MA20003	
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Oct-23	Appendix E	

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rat	te (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
4-Oct-23	Sunny	3.4002	3.4694	0.0692	12402.6	12426.6	24.0	1.22	1.22	1.22	1754.0	39.5
10-Oct-23	Sunny	3.3370	3.4139	0.0769	12426.6	12450.6	24.0	1.23	1.23	1.23	1772.4	43.4
16-Oct-23	Sunny	3.4286	3.4807	0.0521	12450.6	12474.6	24.0	1.21	1.22	1.22	1749.8	29.8
20-Oct-23	Sunny	3.3086	3.3442	0.0356	12474.6	12498.6	24.0	1.22	1.22	1.22	1754.8	20.3
26-Oct-23	Sunny	3.3945	3.4612	0.0667	12498.6	12522.6	24.0	1.21	1.21	1.21	1748.5	38.1
											Min	20.3
											Max	43.4
											Average	34.2

Location AM2 - Sai Tso Wan Recreation Ground

Start Date	Weather Filter We		leight (g) Particula		Elaps	e Time	Sampling	Flow Rat	te (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
4-Oct-23	Sunny	3.3227	3.3441	0.0214	33472.7	33496.7	24.0	1.22	1.22	1.22	1753.4	12.2
10-Oct-23	Fine	3.3916	3.4327	0.0411	33496.7	33520.7	24.0	1.23	1.23	1.23	1773.2	23.2
16-Oct-23	Fine	3.3355	3.4260	0.0905	33520.7	33544.7	24.0	1.22	1.22	1.22	1750.7	51.7
20-Oct-23	Fine	3.3708	3.4092	0.0384	33544.7	33568.7	24.0	1.22	1.22	1.22	1755.9	21.9
26-Oct-23	Sunny	3.3957	3.4419	0.0462	33568.7	33592.7	24.0	1.22	1.21	1.21	1749.5	26.4
											Min	12.2
											Max	51.7


Average 27.1


Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rat	te (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
4-Oct-23	Sunny	3.3622	3.3818	0.0196	7725.7	7749.7	24.0	1.22	1.22	1.22	1753.6	11.2
10-Oct-23	Fine	3.3943	3.4102	0.0159	7749.7	7773.7	24.0	1.23	1.23	1.23	1773.7	9.0
16-Oct-23	Fine	3.3883	3.4250	0.0367	7773.7	7797.7	24.0	1.21	1.22	1.21	1748.7	21.0
20-Oct-23	Fine	3.3792	3.3930	0.0138	7797.7	7821.7	24.0	1.21	1.22	1.22	1754.1	7.9
26-Oct-23	Sunny	3.3723	3.4100	0.0377	7821.7	7845.7	24.0	1.21	1.21	1.21	1747.3	21.6
											Min	7.9
											Max	21.6
											Average	14.1

Location AM4(B) - Flat 103 Cha Kwo Ling Village

Start Date	Weather	Filter W	eight (g)	Particulate	Elapse Time Sampling Flow Rate (m ³ /min		te (m ³ /min.)	Av. flow	Total vol.	Conc.		
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
4-Oct-23	Sunny	3.3530	3.5015	0.1485	19174.1	19198.1	24.0	1.22	1.22	1.22	1755.9	84.6
10-Oct-23	Fine	3.3830	3.4652	0.0822	19198.1	19222.1	24.0	1.23	1.23	1.23	1772.7	46.4
16-Oct-23	Fine	3.4120	3.4765	0.0645	19222.1	19246.1	24.0	1.23	1.23	1.23	1770.4	36.4
20-Oct-23	Fine	3.3371	3.4382	0.1011	19246.1	19270.1	24.0	1.23	1.24	1.23	1775.0	57.0
26-Oct-23	Sunny	3.3338	3.4226	0.0888	19270.1	19294.1	24.0	1.23	1.23	1.23	1769.3	50.2
											Min	36.4
											Max	84.6
											Average	54.9





Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2) The weather conditions during the reporting month are presented in Appendix C.
- 3) Other factors which might affect the monitoring results are presented in Section 2.18.

Contract No. ED/2018/04	Scale		Project		
Trunk Road T2 and Infrastructure Works for Developments at the		N.T.S	No.	MA20003	
Former South Apron					CINOTCOL
	Date	-	Appendi	ix	
Graphical Presentation of 24-hour TSP Monitoring Results		Oct-23		F	

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CM1 -	Location CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong										
				Unit: dB (A) (30-min)							
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level				
Duito		Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}				
5 Oct 2023	15:28	Sunny	69.4	70.6	68.2	65.5	67				
11 Oct 2023	9:00	Fine	69.5	70.6	68.0	65.5	67				
17 Oct 2023	13:00	Fine	69.4	70.9	68.3	65.5	67				
27 Oct 2023	9:00	Sunny	68.8	70.3	67.7	65.5	66				

Location CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

						Un	it: dB (A) (30-min)				
	Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
				L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
	5 Oct 2023	14:46	Sunny	69.3	70.6	67.8	63.6	68			
	11 Oct 2023	13:29	Fine	68.8	68.9	67.2	63.6	67			
	17 Oct 2023	11:38	Fine	70.5	72.0	68.8	63.6	70			
	27 Oct 2023	12:30	Fine	69.9	71.0	68.0	63.6	69			

Location CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong


					Uni	it: dB (A) (30-min)	
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level
Duic		e weather					
			L _{eq}	L ₁₀	L 90	∟ _{eq}	∟ _{eq}
5 Oct 2023	12:48	Sunny	67.7	69.6	65.6	65.6	64
11 Oct 2023	12:44	Fine	66.5	67.7	64.9	65.6	59
17 Oct 2023	11:00	Fine	68.5	70.1	64.9	65.6	65
27 Oct 2023	11:37	Sunny	67.8	69.9	66.0	65.6	64


Location CM4 - Tin Hau Temple, Cha Kwo Ling

			Unit: dB (A) (30-min)						
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level		
Date		Weather							
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}		
5 Oct 2023	9:00	Sunny	58.3	61.2	52.5	62.0	58 Measured ≦ Baseline		
11 Oct 2023	11:07	Fine	57.7	56.3	53.8	62.0	58 Measured ≦ Baseline		
17 Oct 2023	9:00	Fine	58.0	61.1	53.9	62.0	58 Measured ≦ Baseline		
27 Oct 2023	9:00	Sunny	59.9 61.5 53.5 62.0 60 Meas		60 Measured \leq Baseline				

Location CM5 - CCC Kei Faat Primary School, Yau Tong

			Unit: dB (A) (30-min)						
Date	Time	ime Weather	Measured Noise Level			Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}		
5 Oct 2023	13:45	Sunny	67.9	70.4	63.4	68.2	68 Measured ≦ Baseline		
11 Oct 2023	12:01	Fine	66.9	69.9	62.1	68.2	67 Measured ≦ Baseline		
17 Oct 2023	10:00	Fine	68.0	70.3	62.9	68.2	68 Measured ≦ Baseline		
27 Oct 2023	13:55	Sunny	67.1	69.8	64.0	68.2	67 Measured \leq Baseline		





APPENDIX H WASTE GENERATION IN THE REPORTING MONTH



Name of Department: CEDD

Monthly Summary Waste Flow Table for 2023 (CKL)

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Contract No. ED/2018/04

	Actu	al Quantities	enerated Mo	Actual Quantities of C&D Wastes Generated Monthly							
Month	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging	i. Plastics	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	1.520	1.520	0.000	1.520	0.000	0.000	0.000	0.000	0.000	0.000	0.016
February	1.147	1.147	0.000	1.147	0.000	0.000	0.000	0.000	0.000	0.000	0.014
March	0.786	0.786	0.000	0.786	0.000	0.000	0.000	0.000	0.000	0.000	0.025
April	0.946	0.946	0.000	0.946	0.000	0.000	0.000	0.000	0.000	0.000	0.012
May	1.414	1.414	0.000	1.414	0.000	0.000	0.000	0.000	0.000	0.000	0.032
June	4.366	2.058	0.000	2.058	2.309	0.000	0.000	0.000	0.000	4.600	0.022
Sub-total	10.180	7.871	0.000	7.871	2.309	0.000	0.000	0.000	0.000	4.600	0.121
July	1.556	0.930	0.000	0.930	0.626	0.000	0.000	0.000	0.000	0.000	0.033
August	3.996	0.905	0.000	0.905	3.091	0.000	0.000	0.000	0.000	0.000	0.031
September	4.483	0.829	0.000	0.829	3.655	0.000	0.000	0.000	0.000	0.000	0.023
October	5.557	0.134	0.000	4.748	0.809	0.000	0.000	0.000	0.000	0.000	0.032
November											
December											
Total	25.771	10.669	0.000	15.283	10.488	0.000	0.000	0.000	0.000	4.600	0.240

Monthly Summary Waste Flow Table

Notes:

(1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).

(2)The waste flow table shall also include C&D materials to be imported for use at the Site.

(3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).

APPENDIX I SITE AUDIT SUMMARY

Contract No. ED/2018/04

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	231005
Date	05 October 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	 No environmental deficiency was identified during site inspection. 	
	H. Marine Ecology	
	 No environmental deficiency was identified during site inspection. 	
	I. Others	
	• Follow up on the previous session (Ref No.:230928), no major environmental deficiency was	
	identified.	

	Name	Signature	Date
Recorded by	Eric Hung	Later-	05 October 2023
Checked by	Karina Chan	Julle	06 October 2023

Contract No. ED/2018/04

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

F • • • • • • • • • • • • • • • • •	
Checklist Reference Number	231012
Date	12 October 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	 No environmental deficiency was identified during site inspection. 	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:231005), no major environmental deficiency was	
	identified.	

	Name	Signature	Date
Recorded by	Alex Ng	Ali	12 October 2023
Checked by	Karina Chan	Julle	13 October 2023

Contract No. ED/2018/04

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	231019	
Date	19 October 2023 (Thursday)	
Time	09:20 - 12:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water QualityNo environmental deficiency was identified during site inspection.	
	<i>C. Air Quality</i>No environmental deficiency was identified during site inspection.	
	 D. Construction Noise Impact No environmental deficiency was identified during site inspection. 	
231019-R1	<i>E. Waste/Chemical Management</i>A drip tray should be provided for chemical containers to prevent leakage.	<i>E9</i>
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	 <i>I. Others</i> Follow up on the previous session (Ref No.:230928), no major environmental deficiency was identified. 	

	Name	Signature	Date
Recorded by	Eric Hung	Later-	19 October 2023
Checked by	Karina Chan	Julle	20 October 2023

Contract No. ED/2018/04 Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary

Inspection Information		
Checklist Reference Number	231026	
Date	26 October 2023 (Thursday)	
Time	09:20 - 12:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
231026-R2	• Noise barrier should properly be installed (steel deck).	D3
	E. Waste/Chemical Management	
231026-R1	• A drip tray should be provided for chemical containers to prevent leakage.	<i>E9</i>
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:231019), all the items have been rectified.	

	Name	Signature	Date
Recorded by	Eric Hung	Later-	26 October 2023
Checked by	Karina Chan	Zelle	27 October 2023

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

App J - ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
\$3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	APCO
\$3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	APCO
\$3.8.7	 Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Use of frequent watering for particularly dusty construction areas and areas close to ASRs Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
/	Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	АРСО

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction vehicles and plants				APCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
S4.9	 Good Site Practice Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impa	ct (Construction Phase)					
\$5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m ³ , with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
85.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m ³ (i.e. 1,000 m ³ per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	 Silt curtains should be deployed properly to surround the works area. Maintenance of silt curtain should be provided. Sufficient stock of silt curtain should be provided on site. 	Control potential impacts from marine woroks	Contractor	NE/2015/01	Construction stage	EIAO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Other good site practices should be undertaken during filling operations include:					
\$5.8.3	 all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea; floating single silt curtain shall be employed for all marine works; all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; adequate freeboard shall be cleaned from the decks and exposed fittings of barges before the vessel is moved; adading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filed to a level that will cause the overflow of materials or polluted water during loading or transportation; any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and operation of the situ curtain. 	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
\$5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site oractices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR S5.6.1	 To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented: Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall) The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works. Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is. Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation. 	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM-DSS

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
85.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff comples with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1.94, EIAOTM, WPCO, TM-DSS
S5.8.8 S5.8.8 S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps; and adequate maintenance of drainage systems to prevent flooding and overflow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of sitty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
\$5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of unnels or caverus under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
85.8.25 - 85.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will he measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to preserve the groundwater levels at all times during the unnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
\$5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.29 - \$5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and sitt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
\$5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact						
\$6.8.4	 Measures to Minimize Disturbance Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible. Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers; Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities 	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A

J-7

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.5	Standard Good Site Practice • Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats. • Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works. • Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner. • General drainage arrangements should include sediment and oil traps to collect and control construction site run-off.	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
S6.8.6	 Open burning on works sites is illegal, and should be strictly prohibited. Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses. Measure to Minimize Groundwater Inflow The drained tunnel construction method with groundwater inflow control measures would generally be adopted. During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness 	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
\$6.8.8	requirements. Measure to Minimize Impact on Corals Coral translocation • It is recommended to translocate the affected coral colonies, except the locally common <i>Oulastrea crispata</i> , within the reclamation area and bridge footprint to the other suitable locations as far as practicable. • The coral translocation should be conducted during the winter months (November- March) in order to avoid disturbance during their spawning period (i.e. July to October). • A detailed coral translocation plan with a description on the methodology for pretranslocation organized survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage. • The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCD) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCD prior to commencement of coral translocation.	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A
	 A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocated coral communities Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey. 					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.9 \$6.8.10	Measure to Control Water Quality Impact • Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. • Diverting of the site runoff to silt trap facilities before discharging into storm drain; • Proper waste and dumping management; and • Standard good-site practice for land-based construction.	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	WQO
\$6.8.11	Compensation for Vegetation Loss Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition. 	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
\$7.7.3	Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. 	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management	(Construction Phase)					
\$8.6.3	 Good Site Practices and Waste Reduction Measures Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. 	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.4	 Good Site Practices and Waste Reduction Measures (con't) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and Phan and stock construction materials; and Phan and stock construction materials; and 	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.5	Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$8.6.6	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in the project and other local concurrent projects as far as possible. 	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
\$8.6.7	 Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan	 Storage, Collection and Transportation of Waste (con't) Remove waste in timely manner; Waste collectors should only collect wastes prescribed by their permits; Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and Maintain records of quantities of waste generated, recycled and disposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	 Storage, Collection and Transportation of Waste (con't) Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	 Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills 	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010 ETWB TCW No. 33/2002 ETWB TCW No. 19/2005
S8.6.17 – S8.6.20	 Sediments (con't) Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediments. A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment shury to the surrounding water. In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. 	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	 Sediments (con't) The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excaveted sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002. Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be clowered by tarpatin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the sediment surry to the surrounding water. The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should hor to filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with tight fitting seals to prevent leakage and should hor be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.26/ Waste Management Plan	Chemical Wastes. If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemical should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxie, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes Waste Disposal (Chemical Waste) (General) Regulation

J-11

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural H	eritage (Construction Phase)					
\$9.6.4	Dust and visual impacts • Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided; • The open yard in front of the temple should be kept as usual for annual Tin Hau festival; • Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple.	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
\$9.6.4	Indirect vibration impact Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings; Monitoring of vibration should be carried out during construction phase. Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well. A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work. 	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	 Established Alert, Alarm and Action Level for the monitoring parameters. To increase the instrumentation monitoring and reporting frequency. To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded. 	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visua	l Impact (Construction Phase)					
Table 10.8.1/ Landscape Mitigation Plan	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification	
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification	
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A	
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A	
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and	N/A	
Landfill Gas Hazard	(Design and Construction Phase)						
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below:	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment	
	Methane 0-100% LEL and 0100% √v Carbon dioxide 0-100% Oxygen 0-21%					Guidance Note	

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$11.5.10 \$11.5.25	 Safety Measures For staff who work in, or have responsibility for "at risk" area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out. No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No smoking" and "No naked flame" notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking. Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation. Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person). The permit to work procedure should set down clearly the requirements for continuous monitoring for methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure should also require the presence of an appropriately qualified person, in attendance outside the 'confined area', who should be eresponsible for reviewing the gas measurements as they are made, and who should have executive responsibility of suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise should be permitted to carry out ho works in confined areas.<td>Protect the workers from landfill gas hazards</td><td>Contractor</td><td>Project sites within the Sai Tso Wan Landfill Consultation Zone</td><td>Construction phase</td><td>EPD's Landfill Gas Hazard Assessment Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space</td>	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	 The contractor should formulate a health and safety policy, standards and instructions for site personnel to follow. All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards. 					
\$11.5.10 \$11.5.25	 Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong). 					
	 Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person. 					
	Monitoring Routine monitoring should be carried out in all excavations, manholes, chambers, 					
	relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area.					
	• For excavations deeper than 1m , measurements should be carried out:					
	at the ground surface before excavation commences;-					
	 immediately before any worker enters the excavation; at the beginning of each working day for the entire period the excavation remains open; and 					
	 periodically throughout the working day whilst workers are in the excavation. 			Project sites within the Sai		EPD's Landfill Gas Hazard Assessment
\$11.5.26 - \$11.5.31	 For excavations between 300mm and 1m deep, measurements should be carried out: 	Protect the workers from landfill gas hazards	Contractor	Tso Wan Landfill Consultation Zone	Construction phase	Guidance Note
	 directly after the excavation has been completed; and periodically whilst the excavation remains open 					
	 periodically whilst the excavation remains open. For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person. 					
	 Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person. 					
	 The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system. 					
\$11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in	construction stage within the Sai Tso Wan	Contractor	Project sites within the Sai Tso Wan Landfill	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
	Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	Protect the workers from landfill gas hazards		Consultation Zone		Guidance Note

Table II - Observation / Reminder / Non-compliance made during Site Audit

Key: ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

× Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

Follow up action will be reported in next reporting month

* Non-compliance of mitigation measure

· Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status
Air Quality				
\$3.8.1	Water spraying should be applied along the haul road near the site entrance (Westbound tunnel).	The haul road was dried.	28 Sep 2023	✓
Construction	Noise Impact			
	Noise barrier should properly be installed (steel deck).	Noise barriers is not erected properly on th steel deck.	26 Oct 2023	#
Water Quality	/ Impact			
Ecological Im	pact			
Fisheries Imp	act			-
Waste Manag	ement			
	A drip tray should be provided for chemical containers to prevent leakage.	The chemical containers are not stored with the drip tray.	19 Oct 2023	~
	A drip tray should be provided for chemical containers to prevent leakage.	The chemical containers are not stored with the drip tray.	26 Oct 2023	#
Landscape an	d Visual Impact			
Landfill Gas H	lazards			

APPENDIX L EVENT AND ACTION PLANS

Event and Action Plan for Air Quality (Dust)

	ACTION									
EVENT	ET	IEC	ER	CONTRACTOR						
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 						
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 						

Limit level being exceeded by one sampling	 If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals;

5.	Carry out analysis of Contractor's	3. Supervise the implementation of	4. Ensure remedial measures	4. Resubmit proposals if problem still
	working procedures to determine	remedial measures.	properly implemented;	not under control;
	possible mitigation to be		5. If exceedance continues, consider	5. Stop the relevant portion of works
	implemented;		what portion of the work is	as determined by the ER until the
6.	Arrange meeting with IEC and		responsible and instruct the	exceedance is abated.
	ER to discuss the remedial actions		Contractor to stop that portion of	
	to be taken;		work until the exceedance is	
7.	Assess effectiveness of		abated.	
	Contractor's remedial actions and			
	keep IEC, EPD and ER informed			
	of the results;			
8.	If exceedance stops, cease			
	additional monitoring.			

Event and Action Plan for Construction Noise

EVENT	ACTION									
		ЕТ		IEC		ER		CONTRACTOR		
Action Level	1.	Notify IEC and Contractor;	1.	Review the analysed results submitted by the ET;	1.	Confirm receipt of notification of failure in	1. 5	Submit noise mitigation proposals to IEC;		
	2.	Carry out investigation;	2.	Review the proposed remedial measures by the		writing;	2. 1	Implement noise mitigation proposals.		
	3.	Report the results of investigation to the IEC, ER		Contractor and advise the ER accordingly;	2.	Notify Contractor;				
		and Contractor;	3.	Supervise the implementation of remedial	3.	Require Contractor to propose remedial measures				
	4.	Discuss with the Contractor and formulate		measures.		for the analysed noise problem;				
		remedial measures;			4.	Ensure remedial measures are properly				
	5.	Increase monitoring frequency to check mitigation				implemented.				
		effectiveness.								
Limit Level	1.	Identify source;	1.	Discuss amongst ER, ET, and Contractor on the	1.	Confirm receipt of notification of failure in	1.	Take immediate action to avoid further		
	2.	Inform IEC, ER, EPD and Contractor;		potential remedial actions;		writing;		exceedance;		
	3.	Repeat measurements to confirm findings;	2.	Review Contractors remedial actions whenever	2.	Notify Contractor;	2.	Submit proposals for remedial actions		
	4.	Increase monitoring frequency;		necessary to assure their effectiveness and advise	3.	Require Contractor to propose remedial measures		to IEC within 3 working days of notification;		
	5.	Carry out analysis of Contractor's working		the ER accordingly;		for the analysed noise problem;	3.	Implement the agreed proposals;		
		procedures to determine possible mitigation to be	3.	Supervise the implementation of remedial	4.	Ensure remedial measures properly implemented;	4.	Resubmit proposals if problem still not under		
		implemented;		measures.	5.	If exceedance continues, consider what portion of		control;		
	6.	Inform IEC, ER and EPD the causes and actions				the work is responsible and instruct the Contractor	5.	Stop the relevant portion of works as determined		
		taken for the exceedances;				to stop that portion of work until the exceedance is		by the ER until the exceedance is abated.		
	7.	Assess effectiveness of Contractor's remedial				abated.				
		actions and keep IEC, EPD and ER informed of								
		the results;								
	8.	If exceedance stops, cease additional monitoring.								

Parameter	Limit Level	Action
	<19%	• Ventilate to restore oxygen to >19%
Ovugan		• Stop works
Oxygen	<18%	• Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%
	>100/1 EL (i a > 0.50/hy yalyma)	• Prohibit hot works
	>10% LEL (i.e. > 0.5% by volume)	• Ventilate to restore methane to <10% LEL
Methane		• Stop works
	>20% LEL (i.e. > 1% by volume)	• Evacuate personnel / prohibit entry
		• Increase ventilation to restore methane to <10% LEL
	>0.5%	• Ventilate to restore carbon dioxide to $< 0.5\%$
Carbon		• Stop works
Dioxide	>1.5%	• Evacuate personnel / prohibit entry
		• Increase ventilation to restore carbon dioxide to $<0.5\%$

APPENDIX M SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: October 2023

Table M1Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution Received in the Reporting
Period

Log Ref.	Location	Received Date	Details of Complaint/warnin g/summon and prosecution	Nature	Investigation/Mitigation Action	Status

Remarks: No environmental complaint were received in the reporting period, no warning/ summon and prosecution were received in the reporting period.

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Table M2	Cumulative Log for Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
----------	--

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N02	Portion T1	10-Oct- 2020	Resident of Yau Lai Estate complained that i) an excavator operated before 7 am on 9 and 10 October 2020; and, ii) the height of noise barriers are not sufficient for noise reduction.	Noise	 Contractor was recommended to scheduled noisy works to less sensitive hours (e.g. normal weekdays between 08:00-19:00) to minimize noise nuisance. Since the complaint location stated in part II is situated out of the project boundary and within the other construction site, no investigation shall be conducted for non-project related complaint. 	Closed
Complaint	2021 Portion T1	9-Feb- 2021	Resident of Cha Kwo Ling village revealed that some breaking noise was heard at his/her residence (near Cha kwo Ling Main Street) from the ground at about 20:00 on 08 Feb, 2021		• The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong	
Complaint #N04		T1 6 March	The complainant informed that they continu to hear breaking noise during 3-4 a.m. a caused serious noise nuisance to the residents.		Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance.	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting N	Aonth: (October	2023
--------------------	----------	---------	------

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE0071-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Details of Complaint/warning/summon and Received Log Ref. Nature **Investigation/Mitigation Action** Status Location prosecution Date The construction activities of Trunk • Road T2 conducted inside the tunnel area and the construction activities Complainant informed that breaking noise was of TKO-LT Tunnel conducted inside heard at his/her residence (near Cha Kwo Ling 18 July the tunnel section at Kwun Tong Main Road) from the ground during 3-4 a.m. on 2021 Side on the evening time and night-17 Jul and 18 Jul 2021. time of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance. A valid CNP was hold and the construction activities being taken Complaint Portion were complied with the relevant Noise Closed **T**1 #N05 CNP. Blast door was fully enclosed when construction activities were carried Complainant further informed that they 27 July out within tunnel area to prevent, continued to hear underground breaking noise reduce or minimize the emission of 2021 during 3-5 a.m. on 27 July 2021. airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. • Contractor is recommended to

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Received Details of Complaint/warning/summon and Log Ref. Nature **Investigation/Mitigation Action** Status Location prosecution Date continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point • 5 of the CNP (GW-RE0399-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. No major construction noise related • environmental deficiency was identified during ad-hoc inspection carried out by ET, RE and the Contractor representative on 12 Complainant informed that underground November 2021. breaking noise was heard at his/her residence The construction activities of Trunk (near Cha Kwo Ling Main Road) at about 10 03-Nov-Complaint Portion Road T2 conducted inside the tunnel p.m. on 03 Nov 2021. Also, the complainant Noise Closed 2021 #N06 **T**1 area and the construction activities further informed that recently they continued to of TKO-LT Tunnel conducted inside hear underground breaking noise which had the tunnel section at Kwun Tong caused serious noise nuisance to the residents. Side on the evening time and nighttime of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance.

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N06	Portion T1	25-Nov- 2021	Follow up complaint from the same complainant which informed that there was still ground bound noise nuisance after 10 p.m occasionally. The complainant further requested if the relevant works that may contribute to ground bound noise nuisance could be stopped after 10 p.m.	Noise	 A valid CNP was hold and the investigation is still undertaken in order to investigate the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE1035-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N07	Portion T1	17-Feb-22	Complainant informed that noise from drilling activities near Tin Hau Temple was perceived all day.	Noise	 The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side are considered as one of the potential noise source of the ground borne noise nuisance. A valid CNP was hold and the construction activities being taken were complied with the relevant 	Closed
		24-March- 22	Follow up complaint from the same complainant was received and he/she informed that the day time ground-borne noise nuisance had deteriorated this week.		 Were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
		12-April- 22	3 rd complaint from the same complainant was received again, he/ she complained that his/ her family were affected by the noise from construction site of T2 at the night-time period and felt no improvement on this issues.		 regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE1201-21, GW-RE0199-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	
Complaint #N08	Portion T1	19-Oct-22	Complainant informed that the groundborne noise was heard at his/her residence (near Cha Kwo Ling Main Road) everyday, including the public holiday. Also, the complainant further informed that recently they continued to hear groudborne noise which had caused serious noise nuisance to the residents	Noise	 A valid CNP was hold and construction activities being taken were complied with the relevant CNP Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Details of Complaint/warning/summon and Received Log Ref. Nature **Investigation/Mitigation Action** Status Location prosecution Date regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0997-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received A valid CNP was hold and construction activities being taken were complied with the relevant CNP Blast door was fully enclosed when Complainant informed that the underground construction activities were carried breaking noise was heard at her residence (near Complaint out within tunnel area to prevent, Portion 28-Oct-22 Noise Closed #N09 **T**1 Cha Kwo Ling Main Road) after the blasting reduce or minimize the emission of work every day. airborne noise In addition, the Contractor should ٠ still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs.

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Details of Complaint/warning/summon and Received Log Ref. Nature **Investigation/Mitigation Action** Status Location prosecution Date Contractor is recommended to • continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point • 5 of the CNP (GW-RE0997-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received A valid CNP was hold and construction activities being taken were complied with the relevant CNP The contractor has taken steps to ٠ Portion Complainant informed that address noise concerns by there was a noise nuisance from **T**1 11th Complaint implementing noise control & construction work between 8 Noise August Closed #N11 measures such as erecting noise Portion 2023 am and 7 pm, causing an barriers and using a hydraulic V impact on the residents. breaker equipped with a noise muffler. In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0603-23), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received 	
		23rd August 2023	The complainant informed that there were vibrations caused by the works in CKL Tunnel on 21 August 2023. They stated that their units are temporary housing with certain risks involved and requested an explanation for the project as well as appropriate actions to be taken		 A valid CNP was hold and construction activities being taken were complied with the relevant CNP The contractor has taken steps to address noise concerns by implementing noise control measures such as erecting noise barriers and using a hydraulic breaker equipped with a noise muffler. In addition, the Contractor should 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting	Month:	Oct	ober	2023	

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0603-23), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received 	
		6th September 2023	EPD received a complaint from a resident of Cha Kwo Ling Village regarding vibrations caused by the construction works of the T2 project on 5 September 2023. The complainant stated that these vibrations are affecting House No. 78 in the village.	Noise	 A valid CNP was hold and construction activities being taken were complied with the relevant CNP The weekly noise monitoring and additional noise assessments have verified that the noise levels remain within the set limits. Moreover, the groundborne noise measurements 	Closed

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: October 2023

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 data suggests that the noise levels are well within the criteria outlined in the TM. The contractor has taken steps to address noise concerns by implementing noise control measures such as erecting noise barriers and using a hydraulic breaker equipped with a noise muffler. In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0973-23), the 	

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: October 2023

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received	

APPENDIX N SUMMARY OF EXCEEDANCE

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix N – Summary of Exceedance

Reporting Period: October 2023

(A) Exceedance Report for Air Quality

No Action and no Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

No Action/ Limit Level exceedance of 1hr TSP monitoring was recorded in this reporting month.

(B) Exceedance Report for Construction Noise

No Action Level exceedance was recorded due to the documented complaint in the reporting month.

No Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

(C) Exceedance Report for Landfill Gas

(NIL in the reporting month).

APPENDIX O TENTATIVE CONSTRUCTION PROGRAMME

tivity Name	Dur	Start	Finish	2023 2024	
				October November December January February 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11	March 18 25 03 10 17 24
ED/2018/04 TRUNK ROAD T2	591	28-Dec-22	23-Dec-24		
SOUTH APRON EXTERNAL WORKS	448	26-Jun-23	23-Dec-24		
Road L10 (Southern)	379	15-Sep-23	23-Dec-24		
Overall	379	15-Sep-23	23-Dec-24		
Stage 3 Footpath / U channel / planter	12	15-Sep-23	28-Sep-23	3 Footpath / U channel / planter	
Stage 3 Landscape softwork	16	29-Sep-23	19-Oct-23	Stage 3 Landscape softwork	
Stage 1 Remaining Footpath / U channel / planter	12	21-Oct-23	04-Nov-23*	Stage 1 Remaining Footpath / U channel / planter	
Section 7A Completion	0		04-Nov-23	Section 7A Completion	
Stage 1 Remaining Landscape softwork	16	06-Nov-23	23-Nov-23	Stage 1 Remaining Landscape softwork	
Section 9B Completion	0		23-Dec-23	 Section 9B Completion 	
Road L10S - Establishment Period	366	24-Dec-23	23-Dec-24		
Foot Bridge FB-02	188	26-Jun-23	07-Feb-24		
Structure	152	26-Jun-23	23-Dec-23		
Lift Shaft	152	26-Jun-23	23-Dec-23		
FB-02 Lift Shaft - LA&B Steel Work / Glass works / Balustrade	71	26-Jun-23*	16-Sep-23	\&B Steel Work / Glass works / Balustrade	
FB-02 Lift Shaft - LC&D Steel Work / Glass works / Balustrade	75	28-Jun-23*	23-Sep-23	haft - LC&D Steel Work / Glass works / Balustrade	
FB-02 Lift A&B Installation (Part 1)	35	18-Sep-23	31-Oct-23	FB-02 Lift A&B Installation (Part 1)	
FB-02 Lift C&D Installation (Part 1)	35	25-Sep-23	07-Nov-23	FB-02 Lift C&D Installation (Part 1)	
FB-02 Lift A&B Installation (Part 2)	40	01-Nov-23	16-Dec-23	FB-02 Lift A&B Installation (Part 2)	
FB-02 Lift C&D Installation (Part 2)	40	08-Nov-23	23-Dec-23	FB-02 Lift C&D Installation (Part 2)	
ABWF & E&M	147	14-Aug-23	07-Feb-24		
FB-02 Glasswork	62	14-Aug-23*	27-Oct-23	FB-02 Glasswork	
FB-02 Waterproofing	54	04-Sep-23	08-Nov-23	FB-02 Waterproofing	
FB-02 Cladding	48	11-Oct-23	06-Dec-23	FB-02 Clądding	
FB-02 Drainage & Plumbing	24	27-Nov-23	23-Dec-23*	FB-02 Drainage & Plumbing	
FB-02 Lighting	24	27-Nov-23	23-Dec-23	FB-02 Lighting	· · · · · · · · · · · · · · · · · · ·
FB-02 Power Energization / Signalling	24	27-Dec-23	24-Jan-24	FB-02 Power Energization /	Signalling
FB-02 Overall T&C	24	11-Jan-24	07-Feb-24	FB-02 Ove	all T&C
Section 7A Completion	0		07-Feb-24	◆ Section 7A	Completion
[STE] Road L10 (Northern)	381	05-Sep-23	14-Dec-24		
L10(N) Utilities	381	05-Sep-23	14-Dec-24		
Footpath / U channel / planter	36	05-Sep-23	18-Oct-23	Footpath / U channel / planter	
L10(N) Underground Utilities (by others)	24	05-Sep-23	04-Oct-23	L:10(N) Underground Utilities (by athers)	
Landscape softwork	48	19-Oct-23	14-Dec-23	Landscape softwork	

Page 1 of 8

•	Milestone
	Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-23)

	Date	Revision	Checked	Approved	-
	10-Mar-21	03V0 Rev. B	SPa	ICH	
	21-Jun-23	03V0 Rev. C	SPa	ICH -	č
BOUYGUES					5
TRAVAUX PUBLICS					C

Appendix A

ctivity Name		Dur	Start	Finish							2023												2024				
					01	00 08	tober 15	22	29	05	Novembe	r 19 [26	03	Decem	17	24	31 07	January 14	21	28	04 [ebruary 11 [18	25	03	March 10 17	7 24
Section 8B Completion		0		14-Dec-23	1	1						1		1 1 1 1	♦ \$	ection 8	B Comple	etion	1			1	2 2 2				
Section 9D Completion		0		14-Dec-23		4 1 1 1				4				L	• \$	ection 9	D Comple	tion	· L					- 4		· · · · · · · · · · · · · · · · · · ·	
Road L10N - Establishment wo	rks	366	15-Dec-23	14-Dec-24												;											
DEPRESSED ROAD [DPR	र]	42	01-Sep-23	21-Oct-23										1 					· <u> </u>			·	· · · · · · · · · · · · · · · · · · ·				
Portal Structure		42	01-Sep-23	21-Oct-23										: 					·								
Portal Structure		42	01-Sep-23	21-Oct-23															·		·						
Waterproofing & drainage		6	01-Sep-23	07-Sep-23	•														· L								L
Landscape Soil Filling		24	08-Sep-23	07-Oct-23		Landso	cape So	al Filling						: 	· · · · · · · · · · · · · · · · · · ·				·			· · · · · · · · · · · · · · · · · · ·					
Planter works		12	09-Oct-23	21-Oct-23				Planter	r works					1 1 1 1					 			· · · · · · · · · · · · · · · · · · ·					<u>1</u> 1 1 1
WEST VENTILATION BU	ILDING [WVB]	204	14-Aug-23	22-Apr-24						: *				: 					·								
Building Structure		72	20-Sep-23	15-Dec-23										1 1 1 1							·	·					
Superstructure		72	20-Sep-23	15-Dec-23	······					: #				: L	· · · · · · · · · · · · · · · · · · ·			 , , ,	· L			·		- 4			
WVB - 1F Beam + Slab		30	20-Sep-23	27-Oct-23*						1	n + Slab			: 	· · · · · · · · · · · · · · · · · · ·	;											
WVB - 1F Wall + Column		24	28-Oct-23	24-Nov-23				••••••					WVB -	1F Wall	+ Colum	n											
WVB - RF Beam + Slab		18	25-Nov-23	15-Dec-23								 		: 		WVB - F	RF Beam	+ Slab						-			
ABWF / E&M		204	14-Aug-23	22-Apr-24																							
ABWF		156	28-Aug-23	06-Mar-24						: #		: 		: L	: 				·					- 4			
WVB - ABWF works B1		60	28-Aug-23	08-Nov-23						N	VVB - AB	WF wor	ks B1	: 	· · · · · · · · · · · · · · · · · · ·											· · · · · · · · · · · · · · · · · · ·	
WVB - ABWF works GF		60	09-Nov-23	20-Jan-24																WVB - A	BWF wo	orks GF					
WVB - TCSS Room Access		0		20-Jan-24						: 				: 						🗣 WVB - T	C\$S Ro	om Acce	SS				1
WVB - ABWF works FF		36	22-Jan-24	06-Mar-24						- 				- 											wv	B - ABWF	works FF
E&M		204	14-Aug-23	22-Apr-24						: 4				: L										- 4			
WVB - E&M Installation B2		66	14-Aug-23	01-Nov-23		······		· · · · · · · · · · · ·	– W	VVB - E8	M Instal	lation B2	2	: 												-	: : : :
WVB - E&M Installation B1		66	09-Nov-23	27-Jan-24																	WVB - E	&M Inst	allation B1				
WVB - E&M Installation GF		66	29-Jan-24	22-Apr-24						: 				: 					·						· · · · · · · · · · · · · · · · · · ·		
SUPPORTING UNDERGR	ROUND STRUCTURE [SUS]	96	15-Sep-23	11-Jan-24						- - - - - - - -				, 													
Tunnel Internal Structure & F	Finishing	96	15-Sep-23	11-Jan-24										: : :	· · · · · · · · · · · · · · · · · · ·				·								
Westbound		62	15-Sep-23	29-Nov-23																							
SUS - WB Partition Wall CH615	53-6177	18	15-Sep-23	07-Oct-23		SUS -	WB Par	tition Wa	all CH61	53-6177				- - - - - - -								·					
SUS - WB - Fire Board - Tunnel	el crown	36	18-Sep-23*	01-Nov-23				· · · · · · · · · · · ·	S	US - WE	B - Fire B	oard - T	unnel c	rown					·			·					
SUS - WB - Fire Board - Road L	Level	36	18-Oct-23	29-Nov-23						- 			s	US - WE	3 - Fire B	oard - R	oad Leve		·			· · · · · · · · · · · · · · · · · · ·					
Eastbound		88	25-Sep-23	11-Jan-24		4 1 1									· · · · · · · · · · · · · · · · · · ·				· L								
SUS - OHVD Formwork Reloca	ation (EB to Branch)	12	25-Sep-23*	10-Oct-23		🗖 SU	S - OH	VD Form	work Re	location	i (EB to I	Branch)		: 	· · · · · · · · · · · · · · · · · · ·												
SUS - EB Partition Wall CH622	5-6237	45	11-Oct-23	02-Dec-23										SUS -	EB Parti	tion Wal	I CH6225	6237									
Page 2 of 8	♦ ♦ Milestone																					Date	Revis	ion	Checke	d A	pproved
	Planned Bar		ED/201	18/04 T	runł	 k Ro	oad	I T2	an	d In	fras	truc	ctur	εW	/ork	s						lar-21	03V0 Re		SPa	ICH	
	Critical Activity		,_0		Deve											- /	(BOUY	GUES		21-J	un-23	03V0 Re	ev. C	SPa	ICH	
						JOP		1113	arv	500		vhic	/11					RAVAUX	PUBLIC	S							
			Tł	nree M	onth	s R	ollin	na F	Droc	nrar	nme	<u>م) م</u>	ct_	23)													

vity Name	Dur	Start	Finish	2023 2024 October November December January February	March
				01 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18 25 03	10 17 24
SUS - EB - Fire Board - Tunnel crown	39	24-Oct-23*	07-Dec-23	SUS - EB - Fire Board - Tunnel crown	
SUS - EB - Fire Board - Road Level	39	24-Nov-23	11-Jan-24	SUS - EB - Fire Board - Road Level	1 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	147	22-Sep-23	21-Mar-24		
Cell 1/2 Permanent Works	147	22-Sep-23	21-Mar-24		
Above Road Level Wall	15	22-Sep-23	11-Oct-23		
ARL Middle + External Wall	15	22-Sep-23	11-Oct-23		
Scaffolding Erection	3	22-Sep-23	25-Sep-23	folding Erection	
Steel Fixing	5	26-Sep-23	03-Oct-23	Steel Fixing	
Formworks	3	04-Oct-23	06-Oct-23	Formworks	
Concreting	1	07-Oct-23	07-Oct-23	Concreting	
Gainstrength + Formworks removal	3	09-Oct-23	11-Oct-23	Gainstrength + Formworks removal	
Overall Top Slab / OHVD	132	12-Oct-23	21-Mar-24		
C&C/LS OHVD Slab Construction	24	12-Oct-23	09-Nov-23	C&C/LS OHVD Slab Construction	
C&C/LS Top Slab Construction	33	10-Nov-23	18-Dec-23	C&C/LS Top Slab Construction	
C&C/LS Waterproofing + Backfilling TS to -10.5mPD @ rate 1.0m / day	24	19-Dec-23	18-Jan-24	C&C/LS Waterproofing + Backfilling TS to -10.5mPD @ rate	e 1.0m / day
C&C/LS Late sticth / Headwall construction	36	19-Jan-24	04-Mar-24	C&¢/L	S Late sticth / He
C&C/LS Dwall trimming & backfilling to +4.0mPD (FGL)	15	05-Mar-24	21-Mar-24		C&(
SUB-SEA TBM TUNNEL - WESTBOUND	177	21-Aug-23	24-Mar-24		
Precast Fabrication	96	21-Aug-23	13-Dec-23		
OHVD Slab	96	21-Aug-23	13-Dec-23		I I I I I I I I I I I I I I I I I I I
Precast OHVD Slab - 70%	24	21-Aug-23	16-Sep-23	Slab - 70%	
Precast OHVD Slab - 80%	24	18-Sep-23	17-Oct-23	Precast OHVD Slab - 80%	
Precast OHVD Slab - 90%	24	18-Oct-23	15-Nov-23	Precast OHVD Slab - 90%	
Precast OHVD Slab - 100%	24	16-Nov-23	13-Dec-23	Precast OHVD Slap - 100%	
TBM Tunnelling	85	31-Dec-23	24-Mar-24		
WB TBM Excavation re-start	0	31-Dec-23*		WB TBM Excavation re-start	
WB TBM Tunnelling CH8577-8603	13	31-Dec-23	12-Jan-24	WB TBM Tunnelling CH8577-8603	· · · · · · · · · · · · · · · · · · ·
WB TBM Tunnelling CH8603-8747	72	13-Jan-24	24-Mar-24		
SUB-SEA TBM TUNNEL - EASTBOUND	124	30-Oct-23	29-Mar-24		
TBM Tunnelling	124	30-Oct-23	29-Mar-24		
EB TBM Excavation re-start	0	30-Oct-23*		◆ EB TBM Excavation re-start	
WB TBM Tunnelling CH8609-8738	65	30-Oct-23	02-Jan-24	WB TBM Tunnelling CH8609-8738	· · · · · · · · · · · · · · · · · · ·
EB TBM Tunnelling CH8738-8863	39	03-Jan-24	10-Feb-24	EB TBM Tunnelling CH8738-886	3
EB TBM Tunnelling Break-out	0		29-Mar-24		
-					
Page 3 of 8	I			Date Revision Checked	d Approved
Page 3 of 8 Milestone Planned Bar			18/01 -	runk Road T2 and Infrastructure Works	ICH

_	-		
Pag	ie 3	3 of	8

🔶 🛛	Milestone
	Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

03V0 Rev. C SPa

21-Jun-23

BOUYGUES TRAVAUX PUBLICS

ICH

1910 2000 101 2000 101 2000 101 2000 101 2000 101 2000 101 2000 2	vity Name	Dur	Start	Finish	2023 2024	
TAU December 3 Sol Sole 34 / 34 / 34 / 34 / 34 / 34 / 34 / 34					October November December January February 01 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18 25 03	March 10 17 24
Sup-SEA TUNEL CROSS PASSAGE (CP7 CP7 cP7 cP7) i <t< td=""><td>TBM Dismantling & Remaining Structure</td><td>36</td><td>16-Feb-24</td><td>28-Mar-24</td><td></td><td></td></t<>	TBM Dismantling & Remaining Structure	36	16-Feb-24	28-Mar-24		
EB CP Ingeneral Social Si Hondred Hadred Control Contro Control Contr	EB - TBM Dismantling Gantry Installation	36	16-Feb-24	28-Mar-24		
OP:1-M-1 interm Coll sold on OHB A Number Rest OP:1-D-1 means Call sold OHB 3 OP:2-D-1 means CP:3-D-1 means<	SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a/b)	50	10-Jan-24	11-Mar-24		
200: Hit improve Contracts (100:08) 24 06 stack 11 above 3 00 stack 10 above 3 00 stack 10 above 3	EB CP Tympanum Structure	50	10-Jan-24	11-Mar-24		
Base Star Tunnel Lint Erokal, & Finishing Control Control Distance	CP25 - EB - Tympanum Civil works CH8489	24	10-Jan-24	06-Feb-24	CP25 - EB - Tympanum Civil works C	H8489
Galaxy B statistics B 289-20 15-10-21 Wettboord B 290-22 15-10-21 Wettboord	CP26 - EB - Tympanum Civil works CH8588	24	09-Feb-24	11-Mar-24		CP26 - EB - Tym
Wethour Bit 254-p2 15-Juncl WUT That Truet-Galley & Dittles 588 thm CPS 11 256-p2 100-20 WIT That Truet-Galley & Dittles 588 thm CPS 11 256-p2 200-20 WIT That Truet-Galey & Dittles 588 thm CPS 11 256-p2 200-20 WIT That Truet-Galey & Dittles 588 thm CPS 11 256-p2 200-20 WIT That Truet-Galey & Dittles 588 thm CPS 10 200-22 300-20 WIT That Truet-Galey & Dittles 588 thm CPS 10 200-22 100-00 WIT That Truet-Galey & Dittles 588 thm CPS 10 200-22 100-00 WIT That Truet-Galey & Dittles 588 thm CPS 10 200-22 100-00 WIT That Truet-Galey & Dittles 588 thm CPS 10 200-22 100-00 100-00 WIT That Truet-Galey & Dittles 58 thm CPS 10 200-22 WIT That Truet-Galey & Dittles 58 thm CPS 100-00 WIT That Truet-Galey & Dittles 58 thm CPS 10 200-22 WIT That Truet-Galey & Dittles 500 100-00 WIT That Truet-Galey & Dittles 50 100-22 100-00 WIT That Truet-Galey & Dittles 500 100-0	SUB-SEA TUNNEL INTERNAL & FINISHING	221	17-Jun-23	13-Mar-24		
Normal Control Control <thcontrol< th=""> <thcontrol< th=""> <thco< td=""><td>Gallery B Installation</td><td>88</td><td>28-Sep-23</td><td>15-Jan-24</td><td></td><td></td></thco<></thcontrol<></thcontrol<>	Gallery B Installation	88	28-Sep-23	15-Jan-24		
We Take Turne - cake ye divide sease time 1072 11 256-23 11/200-22 20-022 We Take Turne - divide sease time for 277 We Take Turne - State with Low Paid Surge Pic construction 30 27-032 30 Mer 23 We Take Turne - State with Can Pick Sease Biolity For 2000 Pick Sease Biolity For 2000 Pick Sease Biolity For 2000 Pick Sease Pick Pick Pick Pick Pick Pick Pick Pick	Westbound	88	28-Sep-23	15-Jan-24		
Construction Construction<	WB TBM Tunnel - Gallery B CH8499-8588 100m CP26	11	28-Sep-23	12-Oct-23	WB TBM Tunnel - Gallery B CH8499-8588 100m CP26	
M8 TBM Tunel - FS Room Construction 30 0.10+22 15-Jan-24 Bedword 00 Sap-23 14-Jan-23 Westboard 00 02-Sap-23 14-Jan-23 Westboard 00 02-Sap-23 14-Jan-23 Westboard 00 02-Sap-23 14-Jan-23 Wat TM Tunel - Tuned Davage Pellelabilition up to CP27 16 27-Jan-23 14-Jan-23 Wat TM Tunel - Inter Sib construction up to CP27 16 27-Jan-23 14-Jan-23 Wat TM Tunel - Inter Sib construction up to CP27 16 27-Jan-23 14-Jan-23 Wat TM Tunel - Condi Structure up to CP21 18 28-Jan-23 35-Jan-24 WittM Tunel - Condi Structure up to CP21 16	WB TBM Tunnel - Gallery B CH8588-8688 100m CP27	11	13-Oct-23	26-Oct-23	WB TBM Tunnel - Gallery B CH8588-8688 100m CP27	
Below Reductions Barbon Construction Co	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction	30	27-Oct-23	30-Nov-23	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction	
Betow Read Lavel Structures 60 07.5ep.32 14.May 23 We thound 60 09.5ep.33 14.May 23 We thound 60 09.5ep.33 14.May 23 We thound 10 09.5ep.32 21.0d.23 We That Turel - Tured Datage Pipe Intellation up to CP27 10<		36	01-Dec-23	15-Jan-24	WB TBM Tunnel - FS Room Construction	
Method 60 02.8p.23 14 Avo-23 WB TBM Turnel - Turnel Danage Pipe Insidiation up to CP27 41 62.8p.23 21-04-23 WB TBM Turnel - Turnel Danage Pipe Insidiation up to CP27 16 27-03-23 14-0x-23 Corbei 42 28-Aug-23 17-04-23 WB TBM Turnel - Turnel Danage Pipe Insidiation up to CP27 1 <		60				
WB TBM Turnel - Turnel Detroge Rije Installation up to CP27 41 0.2 Sep.23 21.0 d.23 WB TBM Turnel - Turnel Detroge Rije Installation up to CP27 16 27.0 d.23 14.0 v.23 WB TBM Turnel - Timed Detroge Rije Installation up to CP27 1	Westbound					
WB TBM Turnel - Invert Sile construction up to CP27 16 27.04.23 14 Aver/23 WB TBM Turnel - Invert Sile construction up to CP27 1 <th1< th=""> 1 1 1</th1<>	WB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	41			WB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	
Corbel 42 78-kup;23 17-04-23 Westbound 42 28-kup;23 17-04-23 WB - TBM Turnel - Corbel Structure up to CP21 8 28-kup;23 05-kp-23 WB - TBM Turnel - Corbel Structure up to CP22 8 115-sp-23 19-sp-23 WB - TBM Turnel - Corbel Structure up to CP23 8 25-sp-23 WB - TBM Turnel - Corbel Structure up to CP24 WB - TBM Turnel - Corbel Structure up to CP24 8 09-dc23 17-04-23 EB - TBM Turnel - Corbel Structure up to CP24 8 09-dc23 17-04-23 EB - TBM Turnel - Corbel Structure up to CP24 8 09-dc23 17-04-23 EB - TBM Turnel - Corbel Structure up to CP24 8 09-dc23 17-04-23 EB - TBM Turnel - Corbel Structure up to CP24 8 28-kup 23 05-sp-23 EB - TBM Turnel - Corbel Structure up to CP23 8 25-sp-23 06-dc-23 EB - TBM Turnel - Corbel Structure up to CP23 8 25-sp-23 06-dc-23 EB - TBM Turnel - Corbel Structure up to CP23 8 25-dc-23 06-dc-23 WB - TBM Turnel - Fite baard - Turnel Cown up to CP23 <t< td=""><td>• · · ·</td><td>16</td><td></td><td></td><td></td><td></td></t<>	• · · ·	16				
Westboard 42 28 Aug23 17 Oct 23 W8 - TBM Turnel - Corbel Structure up to CP21 8 28 Aug23 05 Sep-23 Fructure up to CP21 8 28 Aug23 19 Sep-23 Invel - Corbel Structure up to CP2 8 11 Sep-23 19 Sep-23 Invel - Corbel Structure up to CP2 8 11 Sep-23 19 Sep-23 Invel - Corbel Structure up to CP2 8 15 Sep-23 05 Oct 23 W8 - TBM Turnel - Corbel Structure up to CP2 8 15 Sep-23 05 Oct 23 W8 - TBM Turnel - Corbel Structure up to CP2 8 15 Sep-23 05 Oct 23 W8 - TBM Turnel - Corbel Structure up to CP2 8 16 Sep-23 17 Oct 23 W8 - TBM Turnel - Corbel Structure up to CP2 8 16 Sep-23 17 Oct 23 W8 - TBM Turnel - Corbel Structure up to CP2 8 16 Sep-23 17 Oct 23 Westructure up to CP2 8 16 Sep-23 17 Oct 23 17 Oct 23 16 Sep-23 16 Sep-23 16 Sep-23 17 Oct 23 17 Oct 23 17 Oct 23 16 Sep-23 16 Sep-23 17 Oct 23 16 Sep-23 16 Sep-23 17 Oct 23 16 Sep-23 16 Sep-23 16 Sep-23 16 Sep-23 16 Sep-23 16 Sep-23 <td>·</td> <td></td> <td></td> <td></td> <td></td> <td></td>	·					
WB - TBM Turnel - Carbel Structure up to CP21 8 28-up 23 65-Sep 23 Furthing - Carbel Structure up to CP22 8 11-Sep 23 9-Sep 23 WB - TBM Turnel - Carbel Structure up to CP23 8 25-Sep 23 65-Oct 23 WB - TBM Turnel - Carbel Structure up to CP23 8 25-Sep 23 05-Oct 23 WB - TBM Turnel - Carbel Structure up to CP24 8 09-Oct 23 17-Oct 23 WB - TBM Turnel - Carbel Structure up to CP24 8 09-Oct 23 17-Oct 23 WB - TBM Turnel - Carbel Structure up to CP24 8 09-Oct 23 17-Oct 23 WB - TBM Turnel - Carbel Structure up to CP24 1			-			
WB TBM Tumel - Carbel Structure up to CP22 8 11.58.p.23 19.58.p.23 10.62.p.23 1		8			Structure up to CP21	
WB - TBM Tunnel - Corbel Structure up to CP23 8 25-Sep-23 WB - TBM Tunnel - Corbel Structure up to CP24 8 09-Oct-23 WB - TBM Tunnel - Corbel Structure up to CP24 WB - TBM Tunnel - Corbel Structure up to CP24 8 09-Oct-23 WB - TBM Tunnel - Corbel Structure up to CP24 8 09-Oct-23 WB - TBM Tunnel - Corbel Structure up to CP24 EB - TBM Tunnel - Corbel Structure up to CP21 8 28-Aug-23 05-Sep-23 tructure up to CP21 8 11-Sep-23 unrel - Corbel Structure up to CP24 EB - TBM Tunnel - Corbel Structure up to CP22 8 11-Sep-23 09-Oct-23 EB - TBM Tunnel - Corbel Structure up to CP24 1	-	8		· ·		
WB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od: 23 17-Od: 23 WB - TBM Tunnel - Corbel Structure up to CP24 Eastbound 42 28-Aug.23 17-Od: 23 WB - TBM Tunnel - Corbel Structure up to CP24 EB - TBM Tunnel - Corbel Structure up to CP21 8 28-Aug.23 05-Sep.23 Introduce up to CP24 EB - TBM Tunnel - Corbel Structure up to CP23 8 13-Sep.23 05-Sep.23 Introduce up to CP24 EB - TBM Tunnel - Corbel Structure up to CP23 8 28-Sep.23 05-Od: 23 EB - TBM Tunnel - Corbel Structure up to CP24 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od: 23 17-Od: 23 EB - TBM Tunnel - Corbel Structure up to CP24 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od: 23 17-Od: 23 EB - TBM Tunnel - Corbel Structure up to CP24 1		8				
Eastbound 42 28 Aug-23 17-0d-23 EB - TBM Tunnel - Corbel Structure up to CP21 8 28 Aug-23 05-Sep-23 EB - TBM Tunnel - Corbel Structure up to CP22 8 11-Sep-23 09-Sep-23 EB - TBM Tunnel - Corbel Structure up to CP23 8 25-Sep-23 06-Od-23 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od-23 17-Od-23 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od-23 17-Od-23 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od-23 17-Od-23 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od-23 17-Od-23 Westbound 107 17-Jun-23 12-Od-23 13-Mar-24 We - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17-Jun-23 25-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 14 26-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 13-Mar-24 We - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 14 26-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 14 14-Mar-24 14-Mar-24 <		8	· · · · · · · · · · · · · · · · · · ·			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
EB - TBM Tunnel - Corbel Structure up to CP21 8 28-Aug-23 05-Sep-23 tructure up to CP21 EB - TBM Tunnel - Corbel Structure up to CP22 8 11-Sep-23 19-Sep-23 unnel - Corbel Structure up to CP23 EB - TBM Tunnel - Corbel Structure up to CP23 8 25-Sep-23 05-Od-23 EB - TBM Tunnel - Corbel Structure up to CP23 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Od-23 17-Od-23 EB - TBM Tunnel - Corbel Structure up to CP24 Fire Board - Tunnel Corown 21 17-Jun-23 13-Mar-24 EB - TBM Tunnel - Corbel Structure up to CP24 Image: Corbel Structure up to CP24 Westbound 107 17-Jun-23 25-Od-23 EB - TBM Tunnel - Corbel Structure up to CP24 Image: Corbel Structure up to CP24 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17-Jun-23 25-Od-23 Image: Corbel Structure up to CP23 Image: Corbel Structure up to CP23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17-Jun-23 25-Od-23 Image: Corbel Structure up to CP23 Image: Corbel St	· .					
EB - TBM Tunnel - Carbel Structure up to CP22 8 11-Sep-23 19-Sep-23 unnel - Carbel Structure up to CP22 EB - TBM Tunnel - Carbel Structure up to CP23 8 25-Sep-23 05-Od-23 EB - TBM Tunnel - Carbel Structure up to CP23 EB - TBM Tunnel - Carbel Structure up to CP24 8 09-Od-23 17-Od-23 EB - TBM Tunnel - Carbel Structure up to CP24 Fire Board - Tunnel Crown 221 17-Jun-23 13-Mar-24 Image: Carbel Structure up to CP24 Westbound 107 17-Jun-23 25-Od-23 Tunnel - Carbel Structure up to CP24 Image: Carbel Structure up to CP24 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17-Jun-23 25-Od-23 Tunnel Crown up to CP15 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Od-23 Tunnel Crown up to CP15 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 114 26-Od-23 13-Mar-24 Image: Aerial Platform re-assembly and EB Tunnel Image: Aerial Platform re-assembly and EB Tunnel Page 4 of 8 Milestone Milestone<!--</td--><td></td><td></td><td></td><td></td><td>Structure up to CP21</td><td></td>					Structure up to CP21	
EB - TBM Tunnel - Corbel Structure up to CP23 8 25-Sep-23 05-Oct-23 EB - TBM Tunnel - Corbel Structure up to CP23 EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Oct-23 17-Oct-23 EB - TBM Tunnel - Corbel Structure up to CP24 1<	•					
EB - TBM Tunnel - Corbel Structure up to CP24 8 09-Oct-23 17-Oct-23 ■ EB - TBM Tunnel - Corbel Structure up to CP24 Fire Board - Tunnel Crown 221 17-Jun-23 13-Mar-24 Image: Corbel Structure up to CP24 Image: Corbel Structure up to CP24 Westbound 107 17-Jun-23 25-Oct-23 13-Mar-24 Image: Corbel Structure up to CP24 Image: Corbel Structure up to CP24 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17-Jun-23 02-Sep-23 Tunnel Crown up to CP15 Image: Corbel Structure up to CP23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Oct-23 Tunnel Crown up to CP23 Image: Corbel Structure up to CP23 Eastbound 114 26-Oct-23 13-Mar-24 Image: Corbel Structure up to CP23 I			-			
Fire Board - Tunnel Crown 221 17.Jun-23 13.Mar-24 Westbound 107 17.Jun-23 25-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17.Jun-23 02-Sep-23 Tunnel Crown up to CP15 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Od-23 Tunnel Crown up to CP15 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Od-23 Tunnel Crown up to CP23 Eastbound 114 26-Od-23 13.Mar-24 MB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 10 114 26-Od-23 13.Mar-24 Page 4 of 8 Miestone Miestone Date Revision Checked Miestone Date Revision Revision	•	0				
Westbound 107 17. Jun-23 25-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17. Jun-23 02-Sep-23 Tunnel Crown up to CP15 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Od-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 114 26-Od-23 13-Mar-24 Aerial Platform re-assembly and EB Tunnel 9 26-Od-23* 04-Nov-23 Aerial Platform re-assembly and EB Tunnel 114 26-Od-23* 04-Nov-23 13-Mar-24 10-Mar-24 10-Mar-24 </td <td></td> <td>8</td> <td></td> <td></td> <td></td> <td></td>		8				
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15 65 17-Jun-23 02-Sep-23 Tunnel Crown up to CP15 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Oct-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 Eastbound 114 26-Oct-23 13-Mar-24 Aerial Platform re-assembly and EB Tunnel 9 26-Oct-23* 04-Nov-23 Page 4 of 8 Milestone Date Revision Checked 100-March Checked 100-March 100-March <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>						
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 42 04-Sep-23 25-Oct-23 WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23 Eastbound 114 26-Oct-23 13-Mar-24 Aerial Platform re-assembly and EB Tunnel 9 26-Oct-23* 04-Nov-23					Turnel Crown up to CP15	
Eastbound 114 26-Oct-23 13-Mar-24 Aerial Platform re-assembly and EB Tunnel 9 26-Oct-23* 04-Nov-23						·
Aerial Platform re-assembly and EB Tunnel 9 26-Oct-23* 04-Nov-23 Page 4 of 8 Milestone Milestone IO Max 24 <liio 24<="" li="" max=""> IO Max 24 IO Max 24<!--</td--><td>·</td><td></td><td></td><td></td><td></td><td>· · · · · · · · · · · · · · · · · · ·</td></liio>	·					· · · · · · · · · · · · · · · · · · ·
Page 4 of 8 Milestone						·
Page 4 01 6	Aerial Platform re-assembly and EB Tunnel	9	26-Oct-23*	04-Nov-23	Aerial Platform re-assembly and EB Tunnel	
					Date Revision Checke	d Approve
	Page 4 01 6 Planned Bar		FD/202	18/ <u>0</u> 4 T	runk Road T2 and Infrastructure Works	ICH ICH

•	•	Milest
	_	

Activity Name	Dur	Start	Finish	2023 October November December Jar	anuary
				01 08 15 22 29 05 12 19 26 03 10 17 24 31 07	14
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP16	55	06-Nov-23	11-Jan-24		В - ТВМ
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP25	50	12-Jan-24	13-Mar-24		
OHVD Slab / Damper Installation	117	05-Sep-23	25-Jan-24		
Westbound	40	05-Sep-23	24-Oct-23		
WB - TBM Tunnel - OHVD Slab/ Damper up to CH8392	40	05-Sep-23	24-Oct-23	WB - TBM Tunnel - OHVD Slab/ Damper up to CH8392	
Eastbound	77	25-Oct-23	25-Jan-24		
EB - ISSG Transfer & Reassembly	12	25-Oct-23	07-Nov-23	EB - ISSG Transfer & Reassembly	
EB - TBM Tunnel - OHVD Slab/ Damper Phase 1	65	08-Nov-23	25-Jan-24		
Fire Board - OHVD Soffit	147	15-Aug-23	08-Feb-24		
Westbound	96	15-Aug-23	07-Dec-23		
WB - TBM Fire Board OHVD Soffit up to CH7512	48	15-Aug-23	11-Oct-23	WB - TBM Fire Board OHVD Soffit up to CH7512	
WB - TBM Fire Board OHVD Soffit up to CH8392	48	12-Oct-23	07-Dec-23	WB - TBM Fire Board OHVD Soffit up to CH	CH8392
Eastbound	65	22-Nov-23	08-Feb-24		
EB - TBM Fire Board OHVD Soffit Phase 1	65	22-Nov-23	08-Feb-24		
Fire Board - Road Level Wall	46	06-Sep-23	01-Nov-23		
Westbound	46	06-Sep-23	01-Nov-23		
WB - TBM Tunnel - Fire Board - Wall CPS up to CP21	23	06-Sep-23	04-Oct-23	WB - TBM Tunnel - Fire Board - Wall CPS up to CP21	
WB - TBM Tunnel - Fire Board - Wall CPS up to CP24	23	05-Oct-23	01-Nov-23	WB - TBM Tunnet - Fire Board - Wall CPS up to CP24	
Eastbound	46	06-Sep-23	01-Nov-23		
EB - TBM Tunnel - Fire Board - Wall CPS up to CP21	23	06-Sep-23	04-Oct-23	EB - TBM Tunnel - Fire Board - Wall CPS up to CP21	
EB - TBM Tunnel - Fire Board - Wall CPS up to CP24	23	05-Oct-23	01-Nov-23	EB - TBM Tunnel - Fire Board - Wall CPS up to CP24	
Road Barrier, Parapet & Utility Trough	143	19-Jun-23	07-Dec-23		
Westbound	143	19-Jun-23	07-Dec-23		
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	87	19-Jun-23*	29-Sep-23	WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21	40	03-Oct-23	18-Nov-23	WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS u	up to CP
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP24	16	20-Nov-23	07-Dec-23	WB - TBM Tunnel - Road Barrier, Parapet 8	& Utility
Eastbound	120	12-Jul-23	01-Dec-23		
EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	80	12-Jul-23*	14-Oct-23	EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	
EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21	40	16-Oct-23	01-Dec-23	EB - TBM Tunnel - Road Barrier, Parapet & Utility	y Trough
DRILL & BLAST TUNNEL [D&BI]	240	05-Jun-23	22-Mar-24		
Tunnel Structure WB Type A	137	21-Aug-23	02-Feb-24		
WB - Type A Lining Formwork Assembly	24	21-Aug-23	16-Sep-23	ining Formwork Assembly	
WB - Type A Lining before Pilot TBM Arrival	44	18-Sep-23	10-Nov-23	WB - Type A Lining before Pilot TBM Arrival	
WB - Blast Door SG Excavation (24m, 0.5m/d)	48	15-Nov-23	12-Jan-24		WB - Bla

Page 5 of 8

MilestonePlanned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

		Februar	v			March					
21	28 04	11	18	25		03	10	17	24		
M Tunnel -	Fire board - T	unnel Ci	rown up	to CP	16				1		
							<u> </u>		Tu		
1 I 1 I	1 1				:		E	B - TBM	runnel		
1 I 1 I											
· · · · · · · · · · · · · · · · · · ·											
· · ·		1	1		-				1		
· · · · · · · · · · · · · · · · · · ·									·		
1 1 1 1		1			:				1		
· · · · · · · · · · · · · · · · · · ·		لــــــــ ۱ ۱						4 			
· · ·											
EB	- TBM Tunne	I - OHV	D Slab/ [Damp	er Ph	ase 1					
· · · · · · · · · · · · · · · · · · ·		·····									
· · · ·		1							1		
·····								•			
· · · · · · · · · · · · · · · · · · ·											
<u>.</u>		-						: : :			
		1							1		
		B - TBI	M Fire B	oard C	HVC) Soffi	t Phase	1			
· · ·											
1 1 1 1 1 1		-				1			1		
· · · · · · · · · · · · · · · · · · ·		-									
· · ·											
1 1											
	. <u>.</u>										
		-			1			: : :	, ; ;		
· · · · · · · · · · · · · · · · · · ·						;					
		1							1		
			;			;					
		1							-		
÷											
		1							:		
CP21								+ 			
ty Trough C	PS up to CP2	24						1 1 1 1	1		
									1		
······································											
gh CPS up t	o CP21										
. I I I I						!			·		
· · · · · · · · · · · · · · · · · · ·									, , , , ,		
		·····							·		
		-									
· · · · · · · · · · · · · · · · · · ·		J 1 1									
· · · · · · · · · · · · · · · · · · ·											
1 1 1 1 1 1		-							: : :		
last Door S	GExcavation	(24m 0	5m/d)								
		رد-+111, 0							1		
. <u>.</u>											
	Date		Revisio			Check		Appro	oved		
	10-Mar-21	03	V0 Rev	B	SPa	1		ICH			
	21-Jun-23	03	V0 Rev	С	SPa	3		ICH			
S											

Activity Name	Dur	Start	Finish							2023										
				01	0 08	ctober 15	22	29	05	Novemb 12	ber 19	26	03		cember	7 2	4 3	1 07	Janua Janua	iary 14
WB - Type A2 to A1 Formwork	12	15-Nov-23	28-Nov-23						00		10		VB - Ty	pe A2 to	A1 Fo	rmwork				-
WB - Type A2 Wall (3 bays, 4d/bay)	12	29-Nov-23	12-Dec-23			- - - - - - - - - - - - - - - - - - -						-			WB - T	ype A2	Nall (3 I	bays, 4d/l	bay)	
WB - Type A2 Formwork Wallform Removal	6	13-Dec-23	19-Dec-23													1		Formwor		
WB - Type A2 Crown (3 bays, 8d/bay)	24	20-Dec-23	19-Jan-24																	
WB - Blast Door SG Installation	12	13-Jan-24	26-Jan-24		: 	+								·						
WB - Type A Lining Formwork Dismantling	12	20-Jan-24	02-Feb-24			+														
WB - Blast Door Base Slab	6	27-Jan-24	02-Feb-24				- 									 - - -		·	 	
Tunnel Structure EB Type A	92	21-Aug-23	08-Dec-23						+									·		
EB - Blast Door SG Excavation	48	21-Aug-23*	17-Oct-23			EI	8 - Blas	t Door S	G Exca	/ation			1 							
EB D&BI - Type A Lining Formwork Dismantling	24	21-Aug-23*	16-Sep-23	e A Lin	ing Form	work Di	smantlii	ng												
EB D&BI - Type A OHVD Formwork Assembly	24	18-Sep-23*	17-Oct-23			EI	B D&BI	- Type A	OHVD	Formwo	ork Asse	mbly		· <mark>-</mark>						
EB - Blast Door SG Installation	12	18-Oct-23	01-Nov-23		J	_				st Door	1							·		
EB D&BI - Type A OHVD (8 bays, 4d.bay)	32	18-Oct-23	24-Nov-23		 ! !			· -;	- -	:		EB D	&BI - T	/pe A Oł	HVD (8	8 bays, 4	d.bay)	·		
EB - Blast Door Base Slab	6	02-Nov-23	08-Nov-23				- - - - - -			EB - Bla	st Door	Base Sl	aþ							
EB D&BI - Type A OHVD Formwork Dismantling	12	25-Nov-23	08-Dec-23			+						- •		EB D)&BI - 1	Гуре А С	HVD F	ormwork	Disman	ıtling
Tunnel Structure EB Type C	240	05-Jun-23	22-Mar-24																	
EB Type C - Wall (16 bays @6m, 4d/bay + 30d formwork ass. & dismantling)	88	05-Jun-23*	16-Sep-23	/all (16	bays @6	6m, 4d/t	ay + 30)d formw	ork ass.	& dism	antling)									
EB Type C - A/C/E Junction End Wall	52	23-Aug-23	25-Oct-23					ЕВ Туре	C - A/C	/E Junc	tion End	Wall								
EB Type C - Wall Formwork Dismantling	12	18-Sep-23	03-Oct-23	E	В Туре С	- Wall	Formwo	ork Dism	antling											
Type C - Crown Dismantling	12	09-Mar-24	22-Mar-24			*	1 		* *				: : : : :	: 		: 	· · · · · · · · · · · · · · · · · · ·	·		
Tunnel Structure S01 Branch Tunnel	125	22-Aug-23	20-Jan-24																	
EB Type E - Remaining Lining (2 bays, 5d/bay)	10	22-Aug-23	01-Sep-23	2 bays,	5d/bay)													·		
EB Type E - Lining Formwork Dismantling	18	02-Sep-23	22-Sep-23	e E - Li	ning For	mwork [Dismant	ling												
EB Type E - OHVD Formwork Assembly	24	18-Oct-23	15-Nov-23								ЕВ Туре	e E - OH	IVD For	mwork A	Asseml	oly				
EB Type E - OHVD (9 bays, 4d.bay)	36	16-Nov-23	29-Dec-23		: 	+	: 		* *		·	- +					🔳 EB	Type E -	OHVD	(9 ba
EB Type E - OHVD Formwork Dismantling	18	30-Dec-23	20-Jan-24			+		·									·;- 			
CKL TUNNEL INTERNAL STRUCTURE	72	30-Dec-23	27-Mar-24		J													·		
Fire Board	39	30-Dec-23	17-Feb-24			1 7			- -					: ; ; ;				·		
EB Type E - OHVD Fire Board Installation	10	30-Dec-23	11-Jan-24			<u>+</u>											·		EB T	Туре
WB - Type A Crown & Road Level Fire Board	10	03-Feb-24	17-Feb-24			• • •		· -	•			-		· · · · · · · · · · · · · · · · · · ·				·		
Road Barrier, Parapet & Utility Trough & Street Furnitures	33	19-Feb-24	27-Mar-24			+														
WB - Type A - Road Barrier, Parapet & Utility Trough & Street Furnitures	33	19-Feb-24	27-Mar-24		J	4		· · · · · · · · · · · · · · · · · · ·				-						·		
CKL TUNNEL - PILOT TBM	97	22-Aug-23	15-Dec-23	1	 	1 7			- -					·				·		
Pilot TBM Tunnel - EB	42	28-Oct-23	15-Dec-23			+				-										

Page 6 of 8

•	٠	Milestone
		Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

				2024					ala	
01	00		04	Februar	y 10	05	02	Mar		24
21	28	ر ا	04	11	18	25	03	10	17	24
1 1 1							1	1	1	· · ·
Remova										
				1 1			1	1	: :	· · ·
WB - T	ino	120	mwn (3	have 8	d/bav)				+	
WD-1	pe /	<u>م</u>		bays, c	u/bay)					
	W/R	- RI	ast Doo	r SG Ins	tallation				÷	
	110		a31 D00	00113	anation		1	1	1	· · ·
			WB - T	vne Ali	ning For	mworl	k Dismar	ntlina	+	
1			110		ining i oi		i piomai	luing	:	· ·
· · · · · · · · · · · · · · · · · · ·			WB - B	last Dm	r Base S	lah			+	L
							:			
									÷	
									1	· · ·
									+	
1							:	1	1	· · ·
I								!	•	
									 !	
1							:	1	-	· · ·
1										L
-							:	-	:	· · ·
									•	
		;								
1							:	1		· · ·
1									*	
								-	:	
									·	
										L
1									1	· · ·
									•	
									†	
				1			1	1	: : :	· · ·
								!	*	Type C
1 1 1 1										
		[· · · ;								
		[]]							;	,
									1	
1										· · · · ·
bays, 4d.	bay)									
ЕВ Ту	pe E	- Ö	HVD Fo	rmwork	Disman	ling			;	
									; 	, , , , , , , , , , , , , , , , , , ,
1 1 1 1							:	1	:	: : : :
									; ;	· · · · · · · · ·
1										· · ·
		<u> </u> !							4	
E - OH	VD F	ire l	Board In	stallatio	n				1	
									;	
		4		1	WB - 1	ype /	۹ Çrown	& Road L	evel Fire	Board
1									:	· · ·
		i			- <u></u>	<u></u>	<u></u>	<u></u>	; <u></u>	<u></u>
										W
									¦	,
							:		:	· ·

Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

ctivity Name	Dur	Start	Finish) ot ober			2023				Deserve				lanus	
				01 08	October	22	29 05	Novemb 12	er 19	26	03	Decembe 10	r 17 24	31	07	January 14	Т
EB - Pilot TBM Bulkhead	24	28-Oct-23*	24-Nov-23					-		EB - Pi	ot TBM B	ulkhead				-	
EB - Cavem Excavaton & Rails Footing installation	18	25-Nov-23	15-Dec-23				<u>1</u>				L	EE	3 - Cavern I	Excavator	& Rails	Footing	jÌ
Pilot TBM Tunnel - WB	94	22-Aug-23	12-Dec-23														
WB TBM - 2nd drive to CH8+900 151m	34	22-Aug-23	29-Sep-23	WB TBM - 2nd	i i												+
WB TBM - 2nd drive to CH8+778 122m	18	03-Oct-23	24-Oct-23		+									i- - - - - -			-
WB TBM dismantling & removal	18	25-Oct-23	14-Nov-23					— W	/B TBM d	ismantli	ng & rem	oval					
WB - Pilot TBM Bulkhead	24	15-Nov-23	12-Dec-23		1						L	■ WB-I	Pilot TBM E	Bulkhead	J	L	
EAST VENTILATION BUILDING [EVB]	378	28-Dec-22	10-Apr-24														
Overall	281	01-Mar-23	07-Feb-24		1		1				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		·				+
Portal Wall	175	01-Mar-23	29-Sep-23	Portal Wall	•												
Mezzanine Slab	36	03-Oct-23	14-Nov-23					M	ezzanine	Slab							÷
Mezzanine Wall	48	15-Nov-23	12-Jan-24				4						· L		·····	Mezza	ni
Ground Floor Slab	32	02-Jan-24	07-Feb-24												 -		
ABWF	95	29-Nov-23	25-Mar-24													1	
B1	53	29-Nov-23	01-Feb-24												- - - - - - - - - - - - - - - - - - -		
Plastering	23	29-Nov-23	27-Dec-23											Plasterin	9		
Overall Painting works	30	28-Dec-23	01-Feb-24													L	-
Floor Screading & Waterproofing	12	28-Dec-23	11-Jan-24													Floor Sc	cre
Floor, Wall Tiles installation	18	12-Jan-24	01-Feb-24										·				Ē
LG	72	28-Dec-23	25-Mar-24											:	- 		
Plastering	36	28-Dec-23	08-Feb-24				1										
Overall Painting works	36	09-Feb-24	25-Mar-24								· · · · · · · · · · · · · · · · · · ·				 - -	L	
Floor Screading & Waterproofing	12	09-Feb-24	26-Feb-24														
Floor, Wall Tiles installation	18	27-Feb-24	18-Mar-24													1 1 1 1	
PL	36	09-Feb-24	25-Mar-24														
Plastering	36	09-Feb-24	25-Mar-24		+										 	1 1 1 1	
E&M	60	13-Jan-24	26-Mar-24										·	!	J 	L	
EVB - E&M Installation SG Level	60	13-Jan-24	26-Mar-24										·		l		
OTHERS	378	28-Dec-22	10-Apr-24													1 1 1 1	
EVB - Genset Flue procurement & delivery	322	28-Dec-22	27-Jan-24														
EVB - Genset delivery arrival to site	0		27-Jan-24				1 1 1										
EVB - Genset Installation	56	29-Jan-24	10-Apr-24												J	L	
TUNNEL E&M INSTALLATION & COMMISSIONING	69	22-Dec-23	18-Mar-24				·								 1 1 1		
AGR / DPR / SUS	54	12-Jan-24	18-Mar-24		÷	· · · · · · · · ·					+					+	- }-

Page 7 of 8

•	•	Milestone
		Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

			1			1		2024			_		Mar	.L.	
Г	31	07	January 14	21	28	3	04	Febru 11	ary 18	25	4	03	Maro 10	2h 17	24
-	5.						•.								
Ŀ			l							: 					
Ċ	avaton	& Rails	Footing	installat	on			1 1 1	1			-			
-										; ;					
			1					1	1						
ŀ			<u> </u> 												
			: : :					: : :							
			1					- 1 1	1	1		-			
			; ;							; ;					
			-					1	1	1					
İk	head		L												
ļ		:	1	 				1	1 1 1		÷				
ŀ		; 								; ;					
:								1	1						
-										•					
			-					1 1 1	1						
ľ		;													
Ļ															
		1	Mezzar	nne Wall				1 1	1						
							C	round	Floor Slab	¦					
		1	1					Junu		-		-			
ŗ			 							 -					
		: : 	: : •					: : :		: : •					
			1												
) -	sterin														
10	ISIGIII	9						1							
÷		·	L			<u> </u>	Dverall F	aintin	works	4 ;					
								1							
			Floor Sc	reading	& Wa	ater	proofing								
÷			: 			<u>.</u>	loor W		s installat	on					
							-1001, VV		sinstallat	ION					
-										•					
l															
ì								Plaster	ing						
÷		; 	L												_
								1	1						Ove
;-		 ;	 : :							F	00	r Scread	ling & V	/aterprod	ofing
ļ		¦	 							; ;			.		
			1 1 1						1					Floc	r, Wall T
			: 					: 		÷					
			1					1 1 1	1			-			
ŀ		; ;								;					Plas
		¦	: : 												
:												-			
-										÷					EV
			1					1	1	:		:			
-										 					
		: ; 	: : :							¦ 					
:		1	1		ΕV	В-	Genset	⊢lue p	rocureme	nt & d	eliv	ery			
÷			¦		F\/	R -	Gencot	deliver	y arrival t	n sito					
:		:	1			- 0	JUNISEL	Jenvel	y anivart	5 SILE		-			
1			L			4									
		; 													
		1	1						1	-					
÷															
:		: : :						1 1 1	1			-			
:		:								:					
_															
							Date		Revisio	on		Check		Appro	oved
						10	-Mar-21	0	3V0 Rev	. В	SI	Pa		СН	
	_					21-	-Jun-23		3V0 Rev	. C	SI	Pa		СН	
	BC	DUYG													
	TRAV	AUX P	PUBLICS												

Activity Name	Dur	Start	Finish							2023														2024						
·					(October	00		1 05	Novemb	er		00	Dec	ember	0.4			Janu	ary		00	F I	ebruary	40		00	March	1	0.1
Tunnel 1st Fix - Cable Bracket & Containment	24	12-Jan-24	08-Feb-24	01	08	15	22	29	05	12	19	26	03	10	11	24	31	0		4 2	21	28	04 [Innel 1s	18 st Fix -	Cable Br	acket & Co	ontainm	nent	24
Tunnel OHVD Sofit - 1st Fix - LHD Bracket & Cable Laying	24	12-Jan-24	08-Feb-24					·															💻 Τι	innel O	HVD S	ofit - 1st	ix - LHD	Bracket	t & Cabl	le Layi
Stage 3B1 - Civil provision between AGR to SUS Tunnel for TCSS	0		08-Feb-24					· -,	- +														♦ St	age 3B	1 - Civi	l provisio	n betweer	n AGR to	to SUS	Tunnel
Tunnel Wall - CPS - Cabling Laying (Submain, FS Control, CCMS)	30	09-Feb-24	18-Mar-24	+																									Tunn	nel Wal
Sub-sea Tunnel between LSCC & CP11 Including E&M at SG	24	22-Dec-23	22-Jan-24										-																·	
Tunnel OHVD Sofit - 1st Fix - LHD Bracket & Cable Laying	24	22-Dec-23	22-Jan-24																		Tunne	I OHVD	Sofit - 1	st Fix -	LHDE	racket &	Cable La	ying		
Sub-sea Tunnel between CP11 & CP16 Including E&M at S	24	27-Jan-24	27-Feb-24			- 4																								
Tunnel 1st Fix - Cable Bracket & Containment	24	27-Jan-24	27-Feb-24																							📕 Tur	nel 1st Fi	x - Cabl	ole Brack	ket & C
Tunnel OHVD Sofit - 1st Fix - LHD Bracket & Cable Laying	24	27-Jan-24	27-Feb-24																							💻 Tu	nel OHVI) Sofit -	- 1st Fix	- LHD
TUNNEL FINAL FIX / TCSS ACCESS / PAVEMENT	36	09-Feb-24	25-Mar-24							-			-																	
TCSS Tunnel Installation	36	09-Feb-24	25-Mar-24																							+			· · · · · · · · · · · · · · · · · · ·	
TCSS Facilities Installation - AGR/DPR/SUS/C&C/LS (by others)	36	09-Feb-24	25-Mar-24						- 1	- L						L			L - - - - -		· J 1 1					1			L I	TC:

Page 8 of 8

•	•	Milestone
		Planned Bar
		Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron



	Date	Revision	Checked	Approved
	10-Mar-21	03V0 Rev. B	SPa	ICH
	21-Jun-23	03V0 Rev. C	SPa	ICH
s				