



Water Supplies Department
New Works Branch
Construction Division
11 Tai Yip Lane
Kowloon Bay
Kowloon
Hong Kong

Your reference:

Our reference: HKWSD201/50/106234

Date: 15 January 2020

Attention: Mr Y M Chan

BY POST

Quotation No.: WQ/17/A071
Independent Environmental Checker for Water Supplies Department
– Proposed Desalination Plant in TKO Area 137 for Contract No. 13/WSD/16
Verification of Monthly EM&A Report No.17

We refer to emails of 14 and 15 January 2020 attaching Monthly EM&A Report No.17 for the captioned project prepared by the ET.

We have no further comments and hereby verify the Monthly EM&A Report No.17 in accordance with Clause 3.5 of the Environmental Permit no. EP-503/2015/A.

Should you have any queries regarding the above, please do not hesitate to contact the undersigned or our Mr Francis Lau on 2618 2831.

Yours faithfully
ANewR CONSULTING LIMITED

James Choi
Independent Environmental Checker

CPSJ/LYMA/LHYF/lhnh



ACUITY
SUSTAINABILITY
CONSULTING LIMITED



Website: www.acuityhk.com



Unit C, 11/F, Ford Glory Plaza,
Nos. 37-39 Wing Hong Street,
Cheung Sha Wan, Kowloon.



Tel. : (852) 2698 6833
Fax.: (852) 2698 9383



水務署

Water Supplies Department



Contract No. 13/WSD/16

Mainlaying in Tseung Kwan O

Monthly EM&A Report No.17
(Period from 1 to 31 December 2019)

December 2019

(Rev. 0)

| | Prepared by: | Certified by: |
|------------------|---|---|
| Name | Karen Cheung | Jacky Leung |
| Position | Environmental Team | Environmental Team Leader |
| Signature |  |  |
| Date: | 14 January 2020 | 14 January 2020 |

Revision History

| | | |
|-------------|------------------------------------|-------------|
| | | |
| | | |
| | | |
| 0 | 1 st Submission | 14/01/2020 |
| Rev. | DESCRIPTION OF MODIFICATION | DATE |

CONTENT

| | | |
|-----------|--|----------|
| 1. | Basic Project Information | 1 |
| 2. | Noise Monitoring | 6 |
| 3. | Waste management | 11 |
| 4. | Landfill gas monitoring | 12 |
| 5. | Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions | 21 |
| 6. | EM&A Site Inspection | 23 |
| 7. | Future Key Issues | 25 |
| 8. | Conclusion and Recommendations | 28 |

| | |
|------------|--|
| Appendix A | Construction Programme |
| Appendix B | Overview of Mainlaying in Tseung Kwan O |
| Appendix C | Summary of Implementation Status of Environmental Mitigation |
| Appendix D | Impact Monitoring Schedule of the Reporting Month (Blank) |
| Appendix E | Noise Monitoring Equipment Calibration Certificate (Blank) |
| Appendix F | Event/Action Plan for Noise Exceedance |
| Appendix G | Noise Monitoring Data (Blank) |
| Appendix H | Waste Flow Table |
| Appendix I | Landfill Gas Monitoring Equipment Calibration Certificate |
| Appendix J | Landfill Gas Monitoring Data |
| Appendix K | Complaint Log and Regulatory Compliance Proforma |
| Appendix L | Site Inspection Proforma |
| Appendix M | Proactive Environmental Protection Proforma |
| Appendix N | Impact Monitoring Schedule of Next Reporting Month (Blank) |

EXECUTIVE SUMMARY

Introduction

- A1. Penta-Ocean - Concentric Joint Venture (POCJV) is contracted to carry out the Mainlaying in Tseung Kwan O under Contract No. 13/WSD/16 (hereinafter known as “the Project”).
- A2. In accordance with the Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 17th Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Tseung Kwan O (TKO) during the reporting period from 1 December 2019 to 31 December 2019.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction noise level at selected NSRs and Contractor’s environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, Landscape and Visual and Ecology.

Summary of Main Works Undertaken & Key Mitigation Measures Implemented

- A5. Key works carried out in this reporting period for the Project included the following:

| Location | Works Conducted in the reporting month |
|-------------------------------|---|
| Portion H of the Project Site | <ul style="list-style-type: none"> • Pipes have been laid from CH.C 11+65 (CH.CA 04+25) to CH.C 7+33 (CH.CA -0+07). • Backfilling of trench to the required level from CH.C 11+65 (CH.CA 04+25) to CH.C 7+33 (CH.CA -0+07) was completed. • Inspection pit for trenchless Pit 137B was in progress. • Trench excavation from CH.CT 0+07 will continue. |
| Portion J of the Project Site | <ul style="list-style-type: none"> • 2 nos. of inspection pits at an abandoned road near Mau Wu Tsai Village and Pit 137B inside TKO Area 137 were in progress for alternative alignment. • Preparation works for bend block construction at CH.A 7+20 was in progress for the upcoming lane shifting from the fast lane to the slow lane due to obstructions encountered. Installation of watermain was in progress. • Concreting for combined thrust block at CH.A 12+45 was completed. • Remedial works were performed at the cycling track and carriageway at Pit B. • Construction work at Pit C was resumed. |

A6. The major environmental impacts brought by the above construction works include:

- Construction dust and noise generation from the erection of fencing and gates, ground investigation works, saw cutting of concrete surface and trial pits works
- Waste generation from the construction activities

A7. The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:

- Dust suppression by regular wetting and water spraying for the erection of fencing and gates and trial pits works
- Reduction of noise from equipment and machinery on-site
- Sorting and storage of general refuse and construction waste

Summary of Exceedance & Investigation & Follow-up

A8. No noise monitoring was conducted in the reporting month due to the overly distant monitoring station from the works location. No project-related exceedance of the Action Level was recorded during the reporting period.

Complaint Handling and Prosecution

A9. No project-related environmental complaint was received during the reporting period.

A10. Neither notifications of summons nor prosecution was received for the Project.

Reporting Change

A11. There were no changes to be reported that may affect the on-going EM&A programme.

Summary of Upcoming Key Issues and Key Mitigation Measures

A12. Key works in January 2020 (the next reporting month) for the Project will include the followings:

| Location | Works Conducting in the next reporting month |
|--------------------------------------|---|
| <p>Portion H of the Project Site</p> | <ul style="list-style-type: none"> • Further liaison with relevant government department/contractors for the continuation of works in TKO Area 137 was on-going. • Site Clearance of early possessed area and make ready for return of land to WSD. • Site liaison for temporary land possession for trench excavation towards SENTX (South-East New Territories Landfill Extension) area for mainlaying in TKO Area 137. • Trial pit for 137B will continue. |
| <p>Portion J of the Project Site</p> | <ul style="list-style-type: none"> • 2 nos. of work fronts implemented as scheduled for the open-trench between CH. A 6+64 to 13+70 will continue. • Relocation of traffic signal light at Pit A at Wan Po Road near Chun Yat Street under arrangement with EMSD. • 2 nos. of work fronts including Pit B and Pit C implemented as scheduled for pipe jacking at CH.A 16+00 and CH.A 19+26, respectively. • Implement approved (temporary traffic management scheme) TTMS at Landfill Stage 1 cycle track for CE no. 34 mainlaying works. • Continuation of trial pits works at rural road near Mau Wu Tsai Village (Po Lam South Road) for alternative alignment. • Arrange new trial pit at Mau Wu Tsai Village (Po Lam South Road) for alternative alignment. • Continue preliminary design of river crossing at Tsui Lam. • Carry out site clearance at Landfill stage 1 – Area A for the conduction of 2 inspection pits to finalize the alignment of inclined drillhole to finalize the design level of the pipe jacking underneath across MTR tunnels. |

A13. The major environmental impacts brought by the above construction works will include:

- Construction dust and noise generation from trial pit works and open-trench
- Waste generation from construction activities

A14. The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:

- Dust suppression by regular wetting and water spraying for trial pit works
- Reduction of noise from equipment and machinery on-site
- Sorting and storage of general refuse and construction waste

1. BASIC PROJECT INFORMATION

1.1 Background

- 1.1.1 The proposed Desalination Plant at Tseung Kwan O (DPTKO) will produce potable water with an initial capacity of 135 million liters per day (MLD), expandable to an ultimate capacity of 270 MLD in the future to provide a secure and alternative fresh water resource complying with the World Health Organization (WHO) standards. The plant will adopt the Seawater Reverse Osmosis (SWRO) technology, which dominates the market due to its reliability and progressive reduction in cost as the technology advances.
- 1.1.2 Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection granted the Variation of Environmental Permit (No. EP-503/2015/A) to Water Supplies Department (WSD) for the Project on 26 January 2018.
- 1.1.3 The scope of the Contract may be considered in brief, to consist of the laying of about 10km long 1200mm diameter fresh water mains and the associated works along the alignment of the Project as shown with the overall view in **Appendix B**.

1.2 The Reporting Scope

1.2.1 This is the 17th Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 December 2019 to 31 December 2019.

1.3 Project Organization

1.3.1 The Project Organization structure for Construction Phase is presented in **Figure 1.1**.




Figure 1.1 Project Organization Chart

1.3.2 Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1 Contact Details of Key Personnel

| Party | Position | Name | Telephone no. |
|--|-----------------------------------|-------------|---------------|
| Penta-Ocean Concentric Joint Venture | Environmental Officer | Calvin Chik | 9863 5630 |
| Acuity Sustainability Consulting Limited | Environmental Team Leader | Jacky Leung | 2698 6833 |
| ANewR Consulting Limited | Independent Environmental Checker | James Choi | 2618 2831 |

1.4 Summary of Construction Works

1.4.1 Details of the major construction works undertaken in this reporting period are shown in **Table 1.2** and the construction works locations are shown in **Appendix B**. The construction programme is presented in **Appendix A**.

Table 1.2 Summary of the Construction Works Undertaken during the Reporting Month

| Location of works | Construction works undertaken | Remarks on progress |
|-------------------------------|---|---------------------|
| Portion H of the Project Site | <ul style="list-style-type: none"> Pipe laying from CH.C 11+65 (CH.CA 4+25) to CH.C 7+33 (CH.CA 0-07) Backfilling of trench to the required level from CH.C 11+65 (CH.CA 4+25) to CH.C 7+33 (CH.CA 0-07) | Completed |
| | <ul style="list-style-type: none"> Inspection pit for proposed trenchless Pit 137B Trench excavation from CH.CT 0+07 | In progress |
| Portion J of the Project Site | <ul style="list-style-type: none"> Pipe laying from CH.A 0+00 to 0+78 Perimeter grouting between shield head and sleeve pipe was completed at CH7+20 Concreting for combined thrust block at CH.A 12+45 was completed. | Completed |

| Location of works | Construction works undertaken | Remarks on progress |
|-------------------|---|---------------------|
| | <ul style="list-style-type: none"> Remedial works were performed at the cycling track and carriageway at Pit B. | |
| | <ul style="list-style-type: none"> 2 nos. of inspection pits at an abandoned road near Mau Wu Tsai Village and Pit 137B inside TKO Area 137 were in progress for alternative alignment. Preparation works for bend block construction at CH7+20 was in progress for the upcoming lane shifting from the fast lane to the slow land due to obstructions encountered. Installation of watermain was in progress. Construction work at Pit C was resumed. | In progress |

1.5 Summary of Environmental Status

1.5.1 A summary of the valid permits, licences, and or notifications on environmental protection for this Project is presented in **Table 1.3**

Table 1.3 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

| Permit/ Licences/ Notification | Reference | Validity Period | Remarks |
|---|------------------------|-------------------------|---------|
| Variation of Environmental Permit | EP no.: EP-503/2015/A | Throughout the Contract | - |
| Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA) | Ref no.: 423775 | Throughout the Contract | - |
| Chemical Waste Producer Registration | WPN: 5213-839-P3287-01 | Throughout the Contract | - |
| Billing Account for Disposal of Construction Waste | A/C no.: 7029491 | Throughout the Contract | - |
| Water Discharge Licence | WT00032336-2018 | Until 31 Dec 2023 | - |
| Construction Noise Permit | GW-RE1016-19 | Until 29 June 2020 | - |

1.5.2 The status for all environmental aspects is presented **Table 1.4**.

Table 1.4 Summary of Status for Key Environmental Aspects under the EM&A Manual

| Parameters | Status |
|--|---|
| Noise | |
| Baseline Monitoring | The baseline noise monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under VEP Condition 3.4 |
| Impact Monitoring | On-going |
| Waste Management | |
| Mitigation Measures in Waste Monitoring Plan | On-going |
| Landfill Gas | |
| Impact Monitoring | On-going |
| Environmental Audit | |
| Site Inspection | On-going |

1.5.3 Other than the EM&A works by ET, regular environmental management meetings were conducted in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

1.5.4 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.

2. NOISE MONITORING

2.1 Monitoring Requirements

2.1.1 To ensure no adverse noise impact, noise monitoring is recommended to be carried out within 300m radius from the nearby noise sensitive receivers (NSRs), during construction phase. The NSRs selected as monitoring station are (i) NSR4 – Creative Secondary School, (ii) NSR24 – PLK Laws Foundation College, and (iii) NSR31 – School of Continuing and Professional Studies – CUHK respectively.

2.1.2 In accordance with the EM&A Manual, baseline noise level at the noise monitoring stations were established as presented in the Baseline Monitoring Report. Impact noise monitoring will be conducted once per week in the form of 30-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 0700 and 1900 hours on normal weekdays.

2.1.3 Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.

2.1.4 No impact monitoring for noise impact was conducted in the reporting month due to the overly distant monitoring station from the works location, where they were farther than 1 km from the closet monitoring station NSR4 to the works location.

2.2 Noise Monitoring Parameters, Time, Frequency

2.2.1 Impact noise monitoring will be conducted weekly in the reporting period between 0700-1900 hours on normal weekdays. No construction works were carried out during 1900-0700 hours in all days or any time on Sundays or general holidays during the reporting period.

2.2.2 Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (LAeq). Leq_{30min} was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring. The monitoring schedule is provided in **Appendix D**.

Table 2.1 Noise Monitoring Parameters, Time, Frequency and Duration

| Time | Frequency | Duration | Parameters |
|-----------------------------|---------------|--|--|
| Daytime: 0700-1900 hours | Once per week | Continuously in Leq _{5min} /Leq _{30min} (average of 6 consecutive Leq _{5min}) | Leq, L ₁₀ & L ₉₀ |

2.3 Noise Monitoring Locations


2.3.1 The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements.

2.3.2 According to the environmental findings detailed in the EIA report and Baseline Monitoring Report, the designated locations for the construction noise monitoring are listed in **Table 2.2** below.

Table 2.2 Noise Monitoring Location

| NSR ID | Noise Sensitive Receivers | Monitoring Location | Position |
|--------|--|---------------------------------|-----------------|
| NSR 4 | Creative Secondary School | Roof Floor | 1 m from facade |
| NSR 24 | PLK Laws Foundation College | Pedestrian Road on Ground Floor | Free-field |
| NSR 31 | School of Continuing and Professional Studies - CUHK | Roof Floor | 1 m from facade |

2.3.3 Three noise monitoring locations for impact monitoring at the nearby sensitive receivers are shown in **Figure 2.1-2.3**.






Figure 2.2 NSR24 PLK Laws Foundation College




Figure 2.3 NSR31 School of Continuing and Professional Studies - CUHK

2.4 Impact Monitoring Methodology

2.4.1 Integrated sound level meter shall be used for the noise monitoring. The meter shall be in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level before and after the noise measurements agree to within 1.0 dB(A). Calibration certificates of the instruments used are presented in **Appendix E**. **Appendix E** is intentionally left blank since no impact monitoring equipment was used in the reporting month.

2.4.2 Noise measurements shall not be made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

Table 2.3 Impact Noise Monitoring Equipment

| Equipment | Brand and Model | Detection Limit |
|------------------------------|-------------------------|-----------------|
| Sound Level Meter | Nti XL2 | 30-130 dB(A) |
| Sound Level Meter Calibrator | Rion NC-74 | Nil |
| Pocket Wind Meter Anemometer | Kestrel 1000 Wind Meter | Nil |

2.5 Action and Limit Levels

2.5.1 The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) “Noise from Construction Activities – Non-statutory Controls” and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department [“EPD”] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 are presented in **Table 2.4**.

Table 2.4 Action and Limit Levels for Noise

| Time Period | Action | Limit (dB(A)) |
|--|---|---|
| 0700-1900 hours on normal weekdays | When one documented complaint is received from any one of the noise sensitive receivers | <ul style="list-style-type: none"> 70 dB(A) for school and 65 dB(A) during examination period |
| Notes: (a) Limits specified in the GW-TM and IND-TM for construction and operation noise, respectively. | | |

2.5.2 If exceedances were found during noise monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix F**.

2.6 Monitoring Results and Observations

2.6.1 Referring to EM&A manual Section 4.1.2, no impact monitoring for noise impact was conducted in the reporting period.

2.6.2 Detailed monitoring results are presented in **Appendix G. Appendix G** is intentionally left blank since there is no impact monitoring for noise impact in the reporting month.

3. WASTE MANAGEMENT

3.1 The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 3.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix H**.

Table 3.1 Quantities of waste generated from the Project

| Reporting period | Quantity | | | | | |
|------------------|------------------------------------|-------------------------------|---|---------------------------------|-------------------------|-----------------------|
| | Inert C&D Materials (in '000m3) | Chemical Waste (in '000kg) | Non-inert C&D Materials | | | |
| | | | Others, e.g. General Refuse disposed at Landfill (in '000m3) | Recycled materials | | |
| | | | | Paper/card board (in '000kg) | Plastics (in '000kg) | Metals (in '000kg) |
| Dec-19 | 0.052 | 0.000 | 0.002 | 0.062 | 0.000 | 0.000 |

4. LANDFILL GAS MONITORING

4.1 Monitoring Requirement

4.1.1 In accordance with Section 11 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone. Part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone; and part of the 1,200 mm diameter fresh water mains along Wan Po Road falls within the SENT Landfill and SENT Landfill Extension Consultation Zones, TKO Stage II/III Restored Landfill and TKO Stage I Restored Landfill Consultation Zones.

4.2 Monitoring Location

4.2.1 Monitoring of oxygen, methane, carbon dioxide and barometric pressure was performed for excavations at 1m depth or more within the consultation Zone. In this reporting period, 290 times of monitoring was recorded.

4.2.2 During construction of works within the consultation zones, excavations of 1m depth or more was monitored:

- At the ground surface before excavation commences;
- Immediately before any worker enters the excavation;
- At the beginning of each working day for the entire period the excavation remains open; and
- Periodically through the working day whilst workers are in the excavation.

For excavations between 300mm and 1m deep, measurements should be carried out:

- Directly after the excavation has been completed; and
- Periodically whilst the excavation remains open.

4.2.3 The area required to be monitored for landfill gas in the reporting period are shown in **Figure 4.1** to **Figure 4.7**.




Figure 4.1 Monitoring Location - CH.CT 0+07 ~ 0+57




Figure 4.2 Monitoring Location - CH.A 6+64




Figure 4.3 Monitoring Location – CH.A 12+40




Figure 4.4 Monitoring Location – CH.A 16+00 (Jacking Pit B)




Figure 4.5 Monitoring Location – Pit A




Figure 4.6 Monitoring Location – Pit 137B (137 Pit B)




Figure 4.7 Monitoring Location –CH.CA 0+00 to CH.CA 04+16 (CH.CA0+60 ~ 4+25)





Figure 4.8 Monitoring Location – Mau Wu Tsai 1 (Po Lam South Road 1)



4.3 Monitoring Parameters

4.3.1 LFG monitoring was carried out to identify any migration between the landfill and the Project and to ensure the safety of the construction, operation and maintenance personnel working on-site, visitors and any other person within the Project area.

4.3.2 The following parameters were monitored:

- Methane.
- Oxygen.
- Carbon Dioxide.
- Barometric Pressure.

4.4 Action and Limit Level

4.4.1 Action and Limit Level is provided in **Table 4.1**.

Table 4.1 Action and Limit Level for Landfill Gas Monitoring Equipment

| Parameters | Action Level | Limit Level |
|-------------|--------------|-------------|
| Oxygen (O2) | <19% O2 | <19% O2 |

| | | |
|-----------------------------------|-----------------------|-----------------------|
| Methane (CH ₄) | >10% LEL | >80% LEL |
| Carbon Dioxide (CO ₂) | >0.5% CO ₂ | >1.5% CO ₂ |

4.5 Monitoring Equipment

4.5.1 Landfill Gas monitoring was carried out using intrinsically-safe, portable multi-gas monitoring instruments. The gas monitoring equipment is:

- Comply with the Landfill Gas Hazard Assessment Guidance Note as intrinsically safe;
- Capable of continuous barometric pressure and gas pressure measurements;
- Normally operate in diffusion mode unless required for spot sampling, when it should be capable of operating by means of an aspirator or pump;
- Have low battery, fault and over range indication incorporated;
- Store monitoring data, and shall be capable of being down-loaded directly;
- Measure in the following ranges:

| | |
|---------------------|--|
| methane | 0-100% Lower Explosion Limit (LEL) and 0-100% v/v; |
| oxygen | 0-25% v/v; |
| carbon dioxide | 0-100% v/v; and |
| barometric pressure | mBar (absolute) |

- alarm (both audibly and visually) in the event that the concentrations of the following are exceeded:

| | |
|---------------------|----------------------|
| methane | >10% LEL; |
| oxygen | >0.5% by volume; and |
| carbon dioxide | <19% by volume |
| barometric pressure | mBar (absolute) |

4.5.2 Monitoring Equipment used in the reporting period are summarised in **Table 4.2**. The Landfill Gas monitoring equipment calibration certificate is presented in **Appendix I**.

Table 4.2 Landfill Gas Monitoring Equipment

| Equipment | Brand and Model | Calibration Expiry Date |
|-----------------------|------------------------|--------------------------------|
| Portable Gas Detector | QRAE II | 28 August 2020 |

4.6 Monitoring Results

- 4.6.1 In the reporting period, construction works within the consultation zones, excavations of 1m depth or more was monitored. Landfill gas monitoring was carried out by the Registered Safety Officer by the Contractor at the excavation locations for 290 times. All the measured results were presented in **Appendix J** and within the Action and Limit Levels.

5. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

5.1 The Environmental Complaint Handling Procedure is shown in below **Figure 5.1:**




Figure 5.1 Environmental Complaint Handling Procedure

- 5.2 No noise monitoring was conducted during the reporting period since there are no project-related construction activities undertaken within a radius of 300m from the monitoring locations.
- 5.3 No project-related exceedance of the Action Level was recorded during the reporting period.
- 5.4 No notification of summons and prosecution was received in the reporting period.
- 5.5 Statistics on complaints and regulatory compliance are summarized in **Appendix K**.

6. EM&A SITE INSPECTION

6.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 5, 12, 18, 23 and 31 December 2019 at the site portions list in **Table 6.1** below.

Table 6.1 Site Inspection Record

| Date | Inspected Site Portion | Time |
|------------------|------------------------|------------------|
| 5 December 2019 | Portion F and J | 9:30am – 12:00pm |
| 12 December 2019 | Portion J | 9:30am – 12:00pm |
| 18 December 2019 | Portion J | 9:30am – 12:00pm |
| 23 December 2019 | Portion F, H and J | 9:30am – 12:00pm |
| 31 December 2019 | Portion J | 9:30am – 12:00pm |

6.2 One joint site inspection with IEC was carried out on 31 December 2019.

6.3 Minor deficiencies were observed during weekly site inspection. Key observations during the site inspections are summarized in **Table 6.2**.

Table 6.2 Site Observations

| Date | Environmental Observations | Follow-up Status |
|-----------------|---|---|
| 5 December 2019 | <ol style="list-style-type: none"> 1. Accumulated mud-pile was observed directly next to the water-barriers. The mud-pile should be treated properly to prevent it to escape from the construction site. 2. Sandbags should be fully placed along the working boundaries. 3. Road section near the site exits should be free from dusty materials. 4. Excess underground water should be cleaned regularly to prevent the accumulation or contamination of other construction materials. 5. The drip tray was observed without the plug/stopper that may lead to the leakage of chemicals. | <ol style="list-style-type: none"> 1. The mud-pile next to the water-barrier was cleaned. 2. Sandbags have been placed fully along the construction boundaries. 3. Road Section near the site exit was cleaned. 4. Underground water was pumped regularly. 5. The drip tray was plugged. |

| Date | Environmental Observations | Follow-up Status |
|------------------|---|---|
| 12 December 2019 | <ol style="list-style-type: none"> 1. Sandbags should be fully placed along the working boundaries. 2. The drip tray was observed without the plug/stopper that may lead to the leakage of chemicals. 3. Construction wastes should be properly treated to prevent dust emission. | <ol style="list-style-type: none"> 1. Sandbags were placed fully along the construction boundaries. 2. The plug was added on the drip tray. 3. Construction waste was cleaned. |
| 18 December 2019 | <ol style="list-style-type: none"> 1. Dust suppression mitigations should be implemented to prevent dust emission. 2. Accumulated mud-pile was observed directly next to the water-barriers. The mud-pile should be treated properly to prevent it to escape from the construction site. 3. Construction wastes should be properly treated to prevent dust emission. | <ol style="list-style-type: none"> 1. Mitigations were implemented to prevent dust emission. 2. The mud-pile was cleaned. 3. Construction wastes were treated. |
| 23 December 2019 | <ol style="list-style-type: none"> 1. Chemical stain on the ground should be cleaned. 2. Chemicals should be placed properly. 3. Construction waste should be treated properly. | <ol style="list-style-type: none"> 1. Chemical was cleaned. 2. Chemicals have been removed. 3. Construction waste was treated. |
| 31 December 2019 | No major observations were recorded. | N/A |

6.4 According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.

6.5 Site inspection proforma of the reporting period is provided in **Appendix L**.

7. FUTURE KEY ISSUES

7.1 Key works anticipated in the next reporting period for the Project will include in **Table 7.1**.

Table 7.1. Key works for the next reporting month

| Location | Works Conducted in the next reporting month |
|-------------------------------|---|
| Portion H of the Project Site | <ul style="list-style-type: none"> • Further liaison with relevant government department/contractors for the continuation of works in TKO Area 137 was on-going. • Site Clearance of early possessed area and make ready for return of land to WSD. • Site liaison for temporary land possession for trench excavation towards SENTX Area for mainlaying in TKO Area 137. • Trial pit for 137B will continue. • Trench excavation from CH.CT 0+07 will continue. |
| Portion J of the Project Site | <ul style="list-style-type: none"> • 2 nos. of work fronts implemented as scheduled for the open-trench between CH. A 6+64 to 13+70 will continue. • Relocation of traffic signal light at Pit A at Wan Po Road near Chun Yat Street under arrangement with EMSD. • 2 nos. of work fronts including Pit B and Pit C implemented as scheduled for pipe jacking at CH.A 16+00 and CH.A 19+26, respectively. • Implement approved TTMS at Landfill Stage 1 cycle track for CE no. 34 mainlaying works. • Continuation of trial pits works at rural road near Mau Wu Tsai Village (Po Lam South Road) for alternative alignment. • Arrange new trial pit at Mau Wu Tsai Village (Po Lam South Road) for alternative alignment. • Continue preliminary design of river crossing at Tsui Lam. • Carry out site clearance at Landfill stage 1 – Area A for the conduction of 2 inspection pits to finalize the alignment of inclined drillhole to finalize the design level of the pipe jacking underneath across MTR tunnels. |

7.2 The major environmental impacts brought by the above construction works will include:

- Construction dust and noise generation from trial pits works, trench excavating works
- Waste generation from construction activities

- 7.3 The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:
- Dust suppression by regular wetting and water spraying for trial pits works, trench excavation
 - Reduction of noise from equipment and machinery on-site
 - Sorting and storage of general refuse and construction waste
- 7.4 The proactive environmental protection proforma for the next reporting month is listed in **Appendix M**.

- 7.5 Referring to EM&A Manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.
- 7.6 The impact monitoring schedule for the next reporting month is attached in **Appendix N**. **Appendix N** is intentionally left blank since no impact monitoring will be conducted in the next reporting month.

8. CONCLUSION AND RECOMMENDATIONS

- 8.1 This 17th monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 December 2019 to 31 December 2019 in accordance with the EM&A Manual and the requirement under EP-503/2015/A.
- 8.2 No noise monitoring was conducted in the reporting period due to the over distant monitoring station from the works location.
- 8.3 No project-related exceedance of the Action Level was recorded during the reporting period.
- 8.4 Weekly environmental site inspection was conducted during the reporting period. Minor deficiencies were observed during site inspection and were rectified. The environmental performance of the Project was therefore considered satisfactory.
- 8.5 According to the environmental site inspections performed in the reporting month, the Contractor is reminded to pay attention on maintaining site tidiness, dust suppression mitigations and proper materials storage.
- 8.6 No environmental complaint was received in the reporting period.
- 8.7 No notification of summons or prosecution was received since commencement of the Contract.
- 8.8 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Construction Programme

Contract No. 13/WSD/16

Mainlaying in Tseung Kwan O

Monthly EM&A Report No.17



13/WSD/16 - Mainlaying in Tseung Kwan O
Outline Construction Programme (As on 31 Aug 2018)


| YEAR | LOCATION | | FROM | TO | 2018 | | | | | | | | | | | | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | | 2021 | | | | | | | | | | | |
|---|----------|------------------------|------|------|------|---|---|---|---|---|---|---|---|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|
| | PJ-ID | ROAD | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| Section A (TKO137 to Wan Po Road) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section A1 (Open-trench) | - | Wan Po Road | 0 | 362 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section A2 (Pipe-Jacking) | A | Wan Po Road | 362 | 530 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section A3 (Open-trench) | - | Wan Po Road | 530 | 1379 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section A4 (Pipe-Jacking) | B | Wan Po Road | 1379 | 2268 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section A5 (Open-trench) | - | Wan Po Road | 2268 | 4113 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B (Po Yap Road to Po Hong Road) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B1 (Pipe-Jacking) | C | Po Yap Road | 4113 | 4200 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B2 (Open-trench) | - | Po Yap & Po Hong Rd | 4200 | 5500 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B3 (Pipe-Jacking) | D1 & D2 | Po Hong & Ling Hong Rd | 5500 | 5600 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B4 (Open-trench) | - | Ling Hong Road | 5600 | 5799 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B5 (Pipe-Jacking) | E | Po Hong Road | 5799 | 5838 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B6 (Open-trench) | - | Po Hong Road | 5838 | 6254 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B7 (Pipe-Jacking) | F | Po Hong Road | 6254 | 6368 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section B8 (Open-trench) | - | Po Hong Road | 6368 | 7250 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section C (Po Lam Road to Tsui Lam to TKOFWPSR*) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section C1 (Open-trench) | - | Po Lam Road | 7250 | 7740 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section C2 (Pipe-Jacking) | G | Tsui Lam Road | 7740 | 7770 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section C3 (Open-trench) | - | Tsui Lam Road | 7770 | 8300 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section C4 (Slope) | - | TKOFWPSR | 8300 | 8376 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Commencement of works at CH.A 720 on 30 Aug 2018.
*TKOFWPSR - Tseung Kwan O Fresh Water Primary Service Reservoir
**Remaining 1581m within TKO137 with site possession from Nov 2019

Appendix B

Overview of Mainlaying in Tseung Kwan O

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17




Figure B2. Location Plan for Portion J - CH.A 0+00 to CH.A 0+78

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17




Figure B3a. Location Plan for Portion J - CH.A 5+00 to CH.A 6+64

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17




Figure B3b. Location Plan for Portion J - CH.A 5+00 to CH.A 6+64

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17





Figure B4. Location Plan for Portion J - CH.A 12+30 to CH.A 12+50

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



NOTES:

COPYRIGHT RESERVED
This work shall not be copied, copied, or published without permission of the Water Authority.


- FOR DETAILS, NOTES, LEGEND AND ABBREVIATIONS REFER TO DRAWING NO. WSD203/16.
- THIS BEST PLAN IS EXTRACTED FROM SURVEY SHEET NOS. TS-20-18, 19 AND DRAWING NOS. WSD203/17, 18 OF WSD SURVEY SECTION.

| REV. NO. | DESCRIPTION | DATE |
|----------|------------------|----------|
| 1 | ISSUE FOR TENDER | 20/03/19 |
| 2 | FOR CONSTRUCTION | 20/03/19 |
| 3 | FOR CONSTRUCTION | 20/03/19 |
| 4 | FOR CONSTRUCTION | 20/03/19 |
| 5 | FOR CONSTRUCTION | 20/03/19 |
| 6 | FOR CONSTRUCTION | 20/03/19 |
| 7 | FOR CONSTRUCTION | 20/03/19 |
| 8 | FOR CONSTRUCTION | 20/03/19 |
| 9 | FOR CONSTRUCTION | 20/03/19 |
| 10 | FOR CONSTRUCTION | 20/03/19 |

13/WSD/16
 WSD 7503/13/WSD/16
 9357WF
 MAINLAYING IN TSEUNG KWAN O
 ALIGNMENT PLAN
 (SHEET 5 OF 21)
 W 20203/19
 1 : 500
 水務署
 Water Supplies Department

Figure B5. Location Plan for Portion J – CH. A15+50 to CH.A 16+50 (Pit B)

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



Signature required in SS / XPPM? Yes / No
Signature: [Handwritten Signature]
Name: HO Chi Chiu
Discipline: Civil Division
Membership No: MW0268623 (HKIE)
Contact No: 9096 3176

Notes:
1) All road works and temporary traffic shall be in accordance with Code of Practice for the Lighting, Signaling and Clearing of Road Works by Highway Department.
2) Protective barrier shall be provided to safe guard the pedestrian on footpaths.
3) Existing street furniture within the site area is to be temporarily removed and relocated to suit the site conditions as necessary.

Legend:
 ● New Flag Barrier
 ■ New Temporary Plate
 ■ Proposed Road Barrier
 ■ Proposed Kerbside Traffic Light on Road
 ■ Proposed Barrow
 ■ Proposed Traffic Sign
 ■ Proposed Road Barrier
 ■ Proposed Kerbside Traffic Light on Road
 ■ Proposed Barrow
 ■ Proposed Traffic Sign

Proposal ID: [Blank]
 Project Office: WATER SUPPLIES DEPARTMENT
 Contract No: 13/WSD/16
 Mainlaying in Tseung Kwan O
 Contractor: Penta-Ocean - Concentric JV
 Contract: [Blank] Tel: [Blank]
 Contact: [Blank] Tel: [Blank]
 Traffic Consultant: [Logo] Mr. Beluga Ching Tel: 3168 2028
 TMLG meeting date: [Blank]
 Title: Temporary Traffic Arrangement at Wan Po Road
 Drawing No: P1002/WAPR/097-13 Date: SEP 18
 Prepared: WT (Drawn) [Signature] Checked: [Signature] Approved: [Signature]
 Rev: A Amend: [Blank] Date: OCT 18
 TTA Particulars:
 Temp. P/S: [Blank]
 Net duration: [Blank] weeks / days
 Temp. P/S Closure: [Blank]
 Net duration: [Blank] weeks / days
 Temp. NUT: [Blank]
 Net duration: [Blank] weeks / days
 Temp. Vel. Length Provision: [Blank]
 Net duration: [Blank] weeks / days
 Temp. Speed Limit: [Blank]
 Net duration: [Blank] weeks / days
 TTA Implementation Hours:
 Net duration: [Blank] weeks / days
 Others / Remarks: Working Hours
 Traffic Assessments:
 [] H.A. [] Queue Length [] Sight Path [] Junction Capacity
 [] Report Ref: [] Others: [Blank]
 Anticipated Programme
 Start: Mid Oct 2019 End: Mid Dec 2019
 Duration of Work: [Blank] Weeks
 Remarks:
 [] For Extension / re-endorsement, reason: [Blank]
 [] Last meeting / approval date: [Blank]
 [] Others: [Blank]
 For TD / Police use:
 [] Agreed [] Not agreed [] Revision required
 Comments: [Blank]

Figure B6. Location Plan for Portion J – Pit A




Figure B7. Location Plan for Portion H– CH.C 7+40 (CH.CA 0+00) to CH.C 11+56 (CH.CA 04+16)




Figure B8. Location Plan for Portion H- Pit 137B




Figure B9. Location Plan for Mau Wu Tsai 1 (Po Lam South Road 1)




Figure B10. Location Plan for Mau Wu Tsai 2




Figure B10. Location Plan for CH.CT 0+07 - 0+57

Appendix C

Summary of Implementation Status of Environmental Mitigation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|--------------------|--|---|----------------------|----------------------|---|---|-----------------------|---|
| | | | | D | C | O | | |
| Air Quality | | | | | | | | |
| S4.8.1 | Impervious dust screen or sheeting will be provided to enclose scaffolding from the ground floor level of building for construction of superstructure of the new buildings. | Land site/ During Construction | Contractor(s) | | ✓ | | N/A | Air Pollution Control (Construction Dust) |
| S4.8.1 | Impervious sheet will be provided for skip hoist for material transport. | Land site/ During Construction, particularly dry season | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Dropping heights for excavated materials should be controlled to a practical height to minimise the fugitive dust arising from unloading. | Land site/ During Construction | Contractor(s) | | ✓ | | N/A | |
| S4.8.1 | During transportation by truck, materials should not be loaded to a level higher than the side and tail boards, and should be dampened or covered before transport. | Land site/ During Construction | Contractor(s) | | ✓ | | N/A | |
| S4.8.1 | Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable. | Land site/ During Construction | Contractor(s) | | ✓ | | N/A | |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|---|--|
| | | | | D | C | O | | |
| S4.8.1 | Road sections between vehicle-wash areas and vehicular entrance will be paved. | Land site/ During Construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Hoarding of not less than 2.4m high from ground level will be provided along the length of the Project Site boundary. | Land site/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |
| S4.8.1 | Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation. | |
| S4.8.1 | Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation. | |
| S4.8.1 | Stockpiles of more than 20 bags of cement, dry pulverised fuel ash and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides. | Land site/ During construction | Contractor(s) | | ✓ | | N/A | |
| S4.8.1 | All exposed areas will be kept wet always to minimise dust emission. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Ultra-low-sulphur diesel (ULSD) will be used for all construction plant on-site, as defined as diesel fuel containing not more than 0.005% sulphur by weight) as stipulated in Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites. | Land site/ During construction/ During Operation | Contractor(s) | | ✓ | ✓ | Implemented | Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|--|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S4.8.1 | The engine of the construction equipment during idling will be switched off. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S4.8.1 | Concrete batching plant will be required on site. control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. The control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be | Land site/ During construction | Contractor(s) | | ✓ | | N/A | Guidance Note on a Best |
| S4.8.1 | Regular maintenance of construction equipment deployed on-site will be conducted to prevent black smoke emission. | Land site/ During construction | Contractor(s) | | ✓ | | implemented | |
| S4.10 | To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase, environmental site audits on weekly basis is recommended throughout the construction period. | Land site/ During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | |

Note: D – Design stage C – Construction O – Operation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|-----------------------|---|
| | | | | D | C | O | | |
| Noise | | | | | | | | |
| S5.7 | Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction phase. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Silencers or mufflers on construction equipment will be utilised and will be properly maintained during the construction phase. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Mobile plant, if any, will be sited as far away from NSRs as possible. | Noise control/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum. | Noise control/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Plants known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Use of Quiet Powered Mechanical Equipment (QPME). | Noise control/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Movable noise barriers of 3m in height with skid footing should be used and located within a few metres of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|---|
| | | | | D | C | O | | |
| | than its height. The noise barrier material should have a superficial surface density of at least 7 kg m ⁻² and have no openings or gaps. | | | | | | | |
| S5.7 | The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints. | Noise control/ During construction | Contractor(s) | | ✓ | | N/A | A Practical Guide for the Reduction of Noise from Construction Works, |
| S5.7 | Construction activities (e.g. excavation/shoring, reinstatement (asphalt), and pipe jacking) will be planned and carried out in sequence, such that items of PME proposed for these activities will not be operated simultaneously. | Noise control/ During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works |
| S5.7 | PMEs will not be used at the works areas near educational institutions with residual impact (ie the "influence area" within a radius of 40m) during school hours in order to reduce impact to the educational institutions. | Noise control / During construction | Contractor(s) | | ✓ | | Implemented | A Practical Guide for the Reduction of Noise from Construction Works |
| S5.7 | Noise enclosures or acoustic sheds would be used to cover stationary PME such as generators. Portable/Movable noise enclosure made of material with superficial surface density of at least 7 kg m ⁻² may be used for screening the noise from operation of the saw/groover, concrete. | Noise control/ Pre-construction/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |
| S5.9 | Sawcutting pavement, breaking up of pavement, excavation /shoring, pipe laying, backfilling, reinstatement (concrete) and pipe jacking shall be scheduled outside the examination period. | Noise control/ Pre-construction/ During construction | Contractor(s) | ✓ | ✓ | | N/A | |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|--|--|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S5.9 | In view the duration of noise exceedance at Creative Secondary School, PLK Laws Foundation College, TKO Kei Tak Primary School and School of Continuing and Professional Studies-CUHK is limited to 8 weeks, the construction work in the influence areas near the four schools shall be scheduled during long school holidays (eg summer holiday, Easter holiday or Christmas holiday, etc) as far as practicable. Scheduling the construction work for the four schools. | Noise control/ Pre-construction/ During construction | Contractor(s) | ✓ | ✓ | | Implemented | |
| S5.10 | A noise monitoring programme shall be implemented for the construction phase. | Designated monitoring stations as defined in EM&A Manual/During construction phase | Environmental Team (ET) | | ✓ | | Implemented | |
| S5.10 | The effectiveness of on-site control measures could also be evaluated through the regular site audits. | All facilities/ During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | - |

Note: D – Design stage C – Construction O – Operation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementati on Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|----------------------|--|---|-----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| Water Quality | | | | | | | | |
| S6.9 | Dredged marine sediment will be disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO). | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | Dumping at Sea Ordinance (DASO) |
| S6.9 | Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | Barges will be filled to a level, which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | All vessels must have a clean ballast system. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | No discharge of sewage/grey wastewater should be allowed. Waste water from potentially contaminated area on working vessels should be minimized and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | No soil waste is allowed to be disposed overboard. | Marine Dredging/ During construction | Contractor(s) | | ✓ | | N/A | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementati on Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|---|---|-----------------------|----------------------|---|---|---|--|
| | | | | D | C | O | | |
| S6.9 | Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation | ProPECC PN 1/94 TM Standard under the WPCO |
| S6.9 | Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation | - |
| S6.9 | Appropriate surface drainage will be designed and provided where necessary. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented | ProPECC PN 1/94 |
| S6.9 | Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation. | - |
| S6.9 | Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | N/A | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementati on Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|----------------|--|---|-----------------------|----------------------|---|---|--|--|
| | | | | D | C | O | | |
| S6.9 | The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S6.9 | Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. | Land site & drainage/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S6.9 and S6.12 | The sterilization water should be dechlorinated with total residual chlorine (TRC) level below 1 mg/L before discharge to public sewer. In situ testing of TRC should also be conducted for the discharge of chlorinated water for pipeline disinfection to ensure sufficient dechlorination before discharge to public sewer. | Sterilization of water mains prior to commissioning | Contractor(s) | | ✓ | ✓ | N/A | Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters |
| S6.9 | The cleaning and flushing water should also be treated and desilted to the relevant discharge requirement stipulated in TM-DSS before discharging. | Sterilization of water mains prior to commissioning | Contractor(s) | | ✓ | ✓ | N/A | Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters |
| S6.9 | Site drainage should be well maintained and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby water streams. | Land site & drainage/ During construction/ During operation | Contractor(s) | | ✓ | ✓ | Implemented, rectified after observation | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation status | Relevant Legislation & Guidelines |
|---------------|--|---|--|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S6.12 | Regular site inspections will be carried out in order to confirm that regulatory requirements are being met and that contractors are implementing the standard site practice and mitigation measures as proposed to reduce potential impacts to water quality. | During construction | Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | - |

Note: D – Design stage C – Construction O – Operation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|-------------------------|--|---|----------------------|----------------------|---|---|--|--|
| | | | | D | C | O | | |
| Waste Management | | | | | | | | |
| S8.5 | Nomination of approved personnel to be responsible for standard site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | Training of site personnel in proper waste management and chemical handling procedures. Training will be provided to workers on the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling at the beginning of the construction works. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | Provision of sufficient waste disposal points and regular collection for disposal. | All area/ During construction/ During operation | Contractor(s) | | ✓ | ✓ | Implemented, rectified after observation | DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness. |
| S8.5 | Appropriate measures to reduce windblown litter and dust transportation of waste by either covering trucks or by transporting wastes in enclosed containers. | All area/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation | DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness. |
| S8.5 | A waste management plan (WMP) as stated in the "ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites" for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites |
| S8.5 | Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre at Tsing Yi. | All area/ During construction | Contractor(s) | | ✓ | | N/A | Chapters 2 & 3 Code of Practice on the Packaging Labelling & Storage of |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|--|---|
| | | | | D | C | O | | |
| | | | | | | | | Chemical Wastes published under the Waste Disposal Ordinance (Cap 354), Section 35 |
| S8.5 | Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation | Waste Disposal Ordinance (Cap 354) |
| S8.5 | A recording system for the amount of wastes generated/ recycled and disposal sites. The trip- ticket system will be included as one of the contractual requirements and implemented by the contractor(s). | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials |
| S8.5 | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal. | Land site/ During construction/ During operation | Contractor(s) | | ✓ | | Implemented | WBTC 32/92, The Use of Tropical Hard Wood on Construction Site |
| S8.5 | Encourage collection of aluminium cans and waste paper by individual collectors during construction with separate labelled bins provided to segregate these wastes from other general refuse by the workforce. | Land site/ During construction | Contractor(s) | | ✓ | | Implemented | ETWB TCW No. 33/2002, Management of Construction and Demolition Material Including Rock |
| S8.5 | Any unused chemicals and those with remaining functional capacity will be recycled as far as possible. | Land site/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S8.5 | Use of reusable non-timber formwork to reduce the amount of C&D materials. | All areas/ During construction | Contractor(s) | | ✓ | | N/A | WBTC 32/92, The Use of Tropical Hard Wood on Construction Site |
| S8.5 | Prior to disposal of construction waste, wood, steel and other metals will be separated to the extent practical, for re-use and/or recycling to reduce the quantity of waste to be disposed of to landfill. | All areas/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials |
| S8.5 | Proper storage and site practices to reduce the potential for damage or contamination of construction materials. | All areas/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|--|----------------------|---|---|--|---|
| | | | | D | C | O | | |
| S8.5 | Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste. | All areas/ During construction | Contractor(s) | | ✓ | | Implemented, rectified after observation | - |
| S8.5 | A Sediment Quality Report (SQR) for sampling and chemical testing of the sediment will be prepared and submitted to the EPD for approval. The approved detailed sampling and chemical testing will be carried out prior to the commencement of the dredging activities to confirm the sediment disposal method. | Marine works/ During construction | Contractor(s) | | ✓ | | N/A | ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO) |
| S8.5 | The management of dredged/ excavated sediment management requirement from <i>ETWB TC(W) No. 34/2002</i> will be incorporated in the Specification of the Contract Documents. | Marine works/ During construction | WSD/ Contractor(s) | | ✓ | | Implemented | ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO) |
| S8.5 | The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation for the payment of disposal charges. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation |
| S8.5 | A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/ landfills, and to control fly-tipping. | Contract mobilisation/ During construction | Contractor(s) | | ✓ | | Implemented | DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials |
| S8.5 | The project proponent will also conduct regular inspection of the waste management measures implemented on site as described in the Waste Management Plan. | All area/ During construction | Contractor(s) / Environmental Team (ET) & Independent Environmental Checker (IEC) | | ✓ | | Implemented | ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|--|--|
| | | | | D | C | O | | |
| S8.5 | A recording system (similar to summary table as shown in Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005) for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established during the construction phase. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005 |
| S8.5 | Inert C&D materials (public fill) will be reused within the Project as far as practicable. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S8.5 | Public fill and construction waste shall be segregated and stored in different containers or skips to facilitate reuse or recycling of materials and their proper disposal. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S8.5 | Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S8.5 | To reduce the potential dust and water quality impacts of site formation works, C&D materials will be wetted as quickly as possible to the extent practice after filling. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | Air Pollution Control (Construction Dust) Regulation (Cap 311R); WPCO (Cap 358) |
| S8.5 | Open stockpiles of excavated/ fill materials or construction wastes on-site should be covered with tarpaulin or similar fabric. | Land site/ During Construction, particularly dry season | Contractor(s) | | ✓ | | Implemented, rectified after observation | Air Pollution Control (Construction Dust) Regulation (Cap 311R) |
| S8.5 | Chemical waste container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Chemical waste container shall have a capacity of less than 450 L unless the specifications have been approved by the EPD. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|-----------------------|--|
| | | | | D | C | O | | |
| S8.5 | A label in English and Chinese shall be displayed on the chemical container in accordance with instructions prescribed in Schedule 2 of the Regulations. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall be enclosed on at least 3 sides. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall have adequate ventilation. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary). | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Storage areas for chemical waste shall be | All area/ During | Contractor(s)/ | | ✓ | ✓ | Implemented | Waste Disposal |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|--|
| | | | | D | C | O | | |
| | arranged so that incompatible materials are appropriately separated. | construction/ During operation | WSD | | | | | (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | General refuse will be stored in enclosed bins or compaction units separately from construction and chemical wastes. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes |
| S8.5 | Adequate number of waste containers will be provided to avoid over-spillage of waste. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | DEVB TC(W) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness. |
| S8.5 | A reputable waste collector will be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | N/A | - |
| S8.5 | Recycling bins will be provided at strategic locations within the Site to facilitate recovery of recyclable materials (including aluminium can, waste paper, glass bottles and plastic bottles) from the Site. Materials recovered will be sold for recycling. | All area/ During construction/ During operation | Contractor(s)/ WSD | | ✓ | ✓ | Implemented | - |
| S8.5 | To avoid any odour and litter impact, accurate number of portable toilets will be provided for workers on-site. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S8.5 | The burning of refuse on construction sites is prohibited by law. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | Air Pollution Control Ordinance (Cap 311) |
| S8.7 | To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit | All facilities/ During construction | ET/ IEC | | ✓ | | Implemented | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| | programme will be implemented throughout the construction phase. | | | | | | | |

Note: D – Design stage C – Construction O – Operation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------|--|--|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| Ecology | | | | | | | | |
| S9.7 | For slope mitigation works within the Clear Water Bay Country Park, to avoid tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels can be adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical. A detailed specification describing the exact locations of the flexible barrier foundation plates, soil nails and rock dowels will be prepared to illustrate how the setback distance from existing trees would be implemented for tree avoidance. | Slope mitigation works area/ During detailed design/ During construction | Contractor(s) | ✓ | ✓ | | Implemented | - |
| S9.7 | Pruning of tree canopies along the alignment of the flexible barriers shall be limited to a minimum. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | Implemented | |
| S9.7 | The alignment of flexible barriers shall be optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable. All individuals of <i>Marsdenia lachnostoma</i> within the slope mitigation areas shall be retained <i>in-situ</i> , by positioning the alignment of flexible barrier at a minimum 1.5m in a radius away from these individuals. | Slope mitigation works area/ During detailed design/ During construction | Contractor(s) | ✓ | ✓ | | Implemented | - |
| S9.7 and 9.10 | At the detailed design stage prior to the commencement of the slope mitigation works, a vegetation survey shall be carried out at the slope mitigation areas within the Clear Water Bay Country Park to assess the condition and identify the location of each individual of <i>Marsdenia lachnostoma</i> and other flora species of conservation interest that may be directly affected by the construction works. | Slope mitigation works area/ During detailed design/ During construction | Contractor(s) | ✓ | ✓ | | N/A | - |
| S9.7 | Temporary fencing will be installed to fence off | Slope mitigation works | Contractor(s) | | ✓ | | N/A | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------|--|---|--|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| | the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction. A sign identifying the site shall be attached to the fence and flagging tape shall be attached to the individuals to visualize their locations. | area/ During construction | | | | | | |
| S9.7 and S9.10 | A specification for fencing and demarcating individuals of <i>Marsdenia lachnostoma</i> (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers will be prepared to protect the species. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | Induction training shall also be provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | The resident site supervisory staff will closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity. | Slope mitigation works area/ During construction | Contractor(s) | | ✓ | | Implemented | - |
| S9.7 | Erect fences along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | Regularly check the work site boundaries to ensure that they are not breached and that damage does not occur to surrounding areas. | All area/ During construction | Contractor(s)/ Environmental Team (ET) | | ✓ | | Implemented | - |
| S9.7 | Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal. | All area/ During construction | Contractor(s) | | ✓ | | Implemented | - |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|---|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S9.7 | Reinstate temporarily affected areas, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting. The tree/shrub species will be chosen with reference to those in the surrounding area. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |
| S9.7 | Affected habitats within the Clear Water Bay Country Bay shall be reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works. | All area/ During construction | Contractor(s) | | ✓ | | N/A | - |

Note: D – Design stage C – Construction O – Operation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|-------------------------------|---|--|-----------------------|----------------------|---|---|-----------------------|--|
| | | | | D | C | O | | |
| Landscape & Visual | | | | | | | | |
| S11.10 & 11.11 | The construction area and area allowed for temporary structures, such as the contractor's office, will be minimized to a practical minimum. (MM1) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S11.10 & 11.11 | At the detailed design stage, the design team will seek to minimize the landscape footprint of the Project and above ground facilities, while satisfying all other requirements. (MM2) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S11.10 & 11.11 | Design principles will be adopted to take into account the surrounding area, particularly Clear Water Bay Country Park behind and the nearby waterfront, with due consideration given to: - green roofs where practical (ie without equipment on the roof); - roadside planting; - aesthetic treatment of all structures; - vertical greening; screen planting along application site; and - landscape enhancement with amenity planting where practical including planting along the edge (site boundary) fence with native shrubs where feasible, - to reduce their visual impact and blend them into the surrounding landscape. (MM3) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S11.10 & 11.11 | All trees within the Project Site or the potential slope mitigation works area will be carefully protected during construction according to DEVB TCW No. 10/2013 – Tree Preservation (MM4) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | ETWB TCW No. 3/2006 - Tree Preservation. |
| S11.10 & 11.11 | No tree within the Country Park will be felled. Trees within the Site unavoidably affected by the works will be transplanted where necessary and practical. For trees that need to be felled, compensatory planting will be provided to the satisfaction of relevant Government | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | DEVB TC(W) No. 10/2013 |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------|---|--|-----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| | departments. A compensatory tree planting proposal including locations of tree compensation will be submitted to seek relevant government department's approval, in accordance with DEVB TC(W) No. 10/2013. (MM5) | | | | | | | |
| S11.10 & 11.11 | Any slope mitigation works necessary to address natural terrain hazards, will be minimized to minimize any potential environmental impact to the Country Park e.g. soil nailing and rock stabilization will aim to avoid existing trees e.g. should any restoration of vegetation be necessary, the best planting matrix with native species will be established, with the aim of resembling the existing vegetation. (MM6) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S11.10 & 11.11 | Dredging works for the installation of intake structures and outfall diffusers should be minimized to avoid or reduce any potential environmental impacts to as low as reasonably practicable (ALARP). The intake and outfall structures (e.g. intake openings and diffuser heads) will be prefabricated and transferred to site for installation. (MM7) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S11.10 & 11.11 | All night-time lighting will be reduced to a practical minimum both in terms of number of level and will be hooded and directional. (MM8)units and lux level and will be hooded and directional. (MM8) | All area/ Detailed design/ During construction/ During operation | WSD/ Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |

Note: D – Design stage C – Construction O – Operation

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|----------------------------|--|--|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| Landfill Gas Hazard | | | | | | | | |
| S12.7 | During all works, safety procedures should be implemented to minimise the risks of fires and explosions, asphyxiation of workers and toxicity effects resulting from contact with contaminated soil and groundwater. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | - |
| S12.7 | During trenching and excavation as well as creation of confined spaces at near to or below ground level, precautions should be clearly laid down and rigidly Gas detection equipment and appropriate breathing apparatus should be available and used when entering confined spaces or trenches deeper than 1 metre. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | The Contractor should make the workers are aware of potential hazards of working in confined spaces (any chamber, manhole or culvert which is large enough to permit access to personnel). Such work in confined spaces is controlled by the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance. Following the Safety Guide to Working in Confined Spaces ensures compliance with the above regulations. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | Safety officers, specifically trained with regard to landfill gas and leachate related hazards and the appropriate actions to take in adverse circumstances, should be present on the site throughout the works, in particular, when works are undertaken below grade. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | All personnel who work on site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|--|--|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| S12.7 | Monitoring for landfill gas should be undertaken in all excavations, manholes, chambers (particularly during pipe jacking) and any confined spaces through the use of an intrinsically safe portable instrument, appropriately calibrated and capable of measuring the concentrations of methane, carbon dioxide and oxygen. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | Monitoring frequency and areas to be monitored should be specified prior to commencement of groundwork, either by the Safety Officer, or by an appropriately qualified person. All measurements should be recorded and documented. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |
| S12.7 | Proceed drilling with adequate care and precautions against the potential hazards which may be encountered. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | Prior to the commencement of the site works, the drilling contractor should devise a 'method-of-working' statement covering all normal and emergency procedures (including but not limited to number of operatives, experience and special skills of operatives, normal method of operations, emergency procedures, supervisors responsibilities, storage and use of safety equipment, safety procedures and signs, barriers and guarding). The site supervisor and all operatives must be familiar with this statement. | All area/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | Where below ground service entries are necessary to the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II), the entry point should be sealed to prevent gas entry. In addition, any below grade cable trenches entering the Incoming Switchgear Room and 132 kV Substation can become the | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



| EIA Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Objectives of the recommended measures & main concerns to address | Implementation Agent | Implementation Stage | | | Implementation Status | Relevant Legislation & Guidelines |
|---------------|---|--|----------------------|----------------------|---|---|-----------------------|-----------------------------------|
| | | | | D | C | O | | |
| | pathway for landfill gas and hence gridded metal covers should be used. | | | | | | | |
| S12.7 | It is recommended regular landfill gas monitoring should be carried out at the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II). The monitoring frequency will be monthly for the first year of operation. If the monitoring results show no sign of landfill gas migration, reduce the monitoring frequency to once every six months. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | The manholes and utility pits within the Project Site and along the fresh water mains. Each manhole/ utility pit should be monitored with two measurements (at mid depth and base). Each measurement should be monitored for a minimum of 10 minutes. A steady reading and peak reading should be recorded at each manhole/ utility pit and for each measurement. The need for venting the manhole/ utility pit and further monitoring will be reviewed after the initial monitoring. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | N/A | |
| S12.7 | All construction, operation and maintenance personnel working on-site as well as visitors should be made aware of the hazards of landfill gas and its possible presence on-site. This should be achieved through a combination of posting warning signs in prominent places and also by access to detailed information on landfill gas hazards and the designs and procedural means by which these hazards are being minimised on-site. | All area/ Detailed design/ During construction/ During operation | Contractor(s) | ✓ | ✓ | ✓ | Implemented | |

Note: D – Design stage C – Construction O – Operation

Appendix D

Impact Monitoring Schedule of the Reporting Month

(BLANK)

(BLANK)

Appendix E

Noise Monitoring Equipment Calibration Certificate

(BLANK)

(BLANK)

Appendix F

Event/Action Plan for Noise Exceedance

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



Event and Action Plan for Construction Noise Monitoring

| Event | Action | | | |
|--------------|---|--|--|--|
| | ET | IEC | ER | Contractor |
| Action Level | <ol style="list-style-type: none"> 1. Carry out investigation to identify the source and cause of the complaint/ exceedance(s) 2. Notify IEC, ER, and Contractor and report the results of investigation to the Contractor, ER and the IEC 3. Discuss with the Contractor and IEC for remedial measures required 4. If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor | <ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly 3. Supervise the implementation of remedial measures | <ol style="list-style-type: none"> 1. Confirm receipt of Notification of Exceedance in writing 2. Require Contractor to propose remedial measures for the analysed noise problem 3. Ensure remedial measures are properly implemented | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals, if required, to the IEC and ER 2. Implement noise mitigation proposals. |

Appendix G

Noise Monitoring Data

(BLANK)

(BLANK)

Appendix H

Waste Flow Table

Monthly Summary Waste Flow Table

Name of Department: WSD Contract No. / Works Order No.: 13/WSD/16

Monthly Summary Waste Flow Table for December 2019

| Month | Actual Quantities of <u>Inert</u> Construction Waste Generated Monthly | | | | | |
|-----------|--|--|--------------------------|--------------------------|----------------------------|----------------------------|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete (see Note 3) | Reused in the Contract | Reused in other Projects | Disposed of as Public Fill | Imported Fill (see Note 1) |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) |
| 2018 | 1.157 | 0.063 | 0.000 | 0.000 | 1.157 | 0.518 |
| Jan 2019 | 0.457 | 0.021 | 2.118 | 0.000 | 0.457 | 0.331 |
| Feb 2019 | 0.372 | 0.004 | 0.093 | 0.000 | 0.372 | 0.407 |
| Mar 2019 | 0.575 | 0.004 | 0.000 | 0.000 | 0.575 | 0.140 |
| Apr 2019 | 0.101 | 0.000 | 0.000 | 0.000 | 0.101 | 0.086 |
| May 2019 | 0.035 | 0.000 | 0.000 | 0.000 | 0.035 | 0.019 |
| Jun 2019 | 0.252 | 0.000 | 0.000 | 0.000 | 0.252 | 0.039 |
| Sub-total | 1.792 | 0.029 | 2.211 | 0.000 | 1.792 | 1.022 |
| Jul 2019 | 0.176 | 0.000 | 0.000 | 0.000 | 0.176 | 0.074 |
| Aug 2019 | 0.359 | 0.005 | 0.000 | 0.000 | 0.359 | 0.133 |
| Sep 2019 | 0.030 | 0.000 | 0.000 | 0.000 | 0.030 | 0.421 |
| Oct 2019 | 0.078 | 0.009 | 0.000 | 0.000 | 0.078 | 0.542 |
| Nov 2019 | 0.033 | 0.000 | 0.000 | 0.000 | 0.033 | 0.504 |
| Dec 2019 | 0.052 | 0.000 | 0.000 | 0.000 | 0.052 | 0.504 |
| Total | 2.520 | 0.043 | 2.211 | 0.000 | 2.520 | 3.200 |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



| Month | Actual Quantities of <u>Non-inert</u> Construction Waste Generated Monthly | | | | |
|-----------|--|----------------------------|-----------------------|----------------|--|
| | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. General Refuse disposed at Landfill |
| | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 2018 | 0.000 | 0.417 | 0.000 | 0.000 | 0.139 |
| Jan 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.016 |
| Feb 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 |
| Mar 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.009 |
| Apr 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.018 |
| May 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.028 |
| Jun 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.013 |
| Sub-total | 0.000 | 0.000 | 0.000 | 0.000 | 0.085 |
| Jul 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.012 |
| Aug 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 |
| Sep 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Oct 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 |
| Nov 2019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 |
| Dec 2019 | 0.000 | 0.062 | 0.000 | 0.000 | 0.002 |
| Jan 2020 | | | | | |
| Total | 0.000 | 0.936 | 0.000 | 0.000 | 0.241 |

Notes:

1. The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
2. Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
3. Broken concrete for recycling into aggregate.

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



4. "Total Quantity Generated" only refers to the actual quantities of inert C&D materials generated monthly excluding those that will be recycled (Hard Road and Large Broken Concrete, Reused in other Projects). Imported fill will not be included in "Total Quantity Generated" as those C&D materials are not generated from this project.
5. Source and types of Imported Fill in the reporting month
 - i. K. Wah Quarry Company Limited (Soil): 39.165 m³ (78.33 tonnes/ 3 truck-load)
6. The amount of Hard Rock and Large Broken Concrete are disposed to public fill, the breakdown of C&D materials disposed to public fill is shown as below:

| Type of C&D Materials | Description of C&D Materials | C&D Waste Disposed (Volume) (m ³) |
|-----------------------|---------------------------------------|---|
| Inert | Bentonite | -- |
| | Broken Concrete | -- |
| | Broken Rock | -- |
| | Mixed Construction Waste (>50% inert) | 27.55 |
| | Building Debris | 24.4 |
| | Mixed Rock and Soil | -- |
| | Reclaimed Asphalt Pavement | -- |
| | Slurry | -- |
| | Soil | -- |
| | TOTAL = | 51.95 |
| Non-inert | -- | 1.95 |

Appendix I

**Landfill
Equipment
Certificate**

Gas

**Monitoring
Calibration**



香港新界葵涌葵昌路58-70號永祥工業大廈10樓B室
 Unit B, 10/F., Wing Cheung Industrial Building, 58-70 Kwai Cheong Road, Kwai Chung, New Territories, HK
 Tel: (852) 2751 7770 Fax: (852) 2756 2051 E-mail: rotter@rotter.com.hk

Calibration Report - Gas Detector

PGM-2400P (QRAE II) --- LEL/O2/CO/H2S

UNIT INFORMATION :

| | | | | | |
|-----------|-----------------------------------|-----------|-------------|------------|---------------|
| Customer: | Penta-Ocean Construction Co., Ltd | Serial #: | 181-147509 | Model: | QRAE II |
| | | Firmware: | V3.50 | Sensor: | LEL/O2/CO/H2S |
| | | Cal date: | 29-Aug-2019 | Inspected: | Teddy |

SENSOR DATA :

| | LEL sensor (ME) | O2 sensor | CO sensor (Tox1) | H2S sensor (Tox2) |
|--------------------------|-----------------|-------------|------------------|-------------------|
| Calibration dates: | 29-Aug-2019 | 29-Aug-2019 | 29-Aug-2019 | 29-Aug-2019 |
| After Calibration levels | 50% | 18.00% | 50 ppm | 10.2 ppm |
| Alarm levels (Low): | 10.00% | 19.50% | 35 ppm | 10 ppm |
| Alarm levels (High): | 20.00% | 23.50% | 200 ppm | 20 ppm |
| TWA Level: | -- | -- | 35 ppm | 10 ppm |
| STEL Level: | -- | -- | 100 ppm | 15 ppm |

| | | | |
|------------|-----|------------|---------|
| Status: | | | |
| Pump Speed | Low | Back Light | Manual |
| Clock | Yes | Measure | Average |

LEL Gas Selection

| | | | |
|---------------------|----------------|---------------------|---------|
| LEL Calibration Gas | Methane | LEL measurement Gas | Methane |
| LEL Custom Gas | LEL_custom_gas | LEL Custom Factor | 1.0 |

Gas types used : 4-Gas Mix: (18% O2, 50ppm CO, 10ppm H2S, 50% LEL CH4, BAL N2) Gas lot # 1128619Cyl#6
 *** Fresh Air Calibration is highly recommended to proceed prior for measurement each time.

Replaced Parts:

Notes:

The unit was calibrated and checked under good working condition

**Next calibration due on or before 28 August 2020.

Serviced by  Rotter International Ltd

Appendix J

Landfill Gas Monitoring Data

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CH/A0460-4+L5 | 2/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1027 | 3.5 |
| | 2/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1020 | 3.5 |
| 137 Pit B | 2/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1027 | 1.0 |
| | 2/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1020 | 1.0 |
| CH/A 6+64 | 2/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1022 | 3.3 |
| | 2/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1020 | 3.3 |
| CH/A 12+40 | 2/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1022 | 3.3 |
| | 2/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1020 | 3.3 |
| Pit A | 2/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 17 / 1022 | 2.0 |
| | 2/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1020 | 2.0 |
| Jacky Pit B | 2/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1022 | 0.2 |
| | 2/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1020 | 0.2 |

| | | | |
|-------------------|-------------------------------|------------------|---------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | | 2 / 12 / 2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CHA0460~425 | 3/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1023 | 3.5 |
| | 3/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 17 / 1022 | 3.5 |
| 137 Pit B | 3/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1023 | 1.0 |
| | 3/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1022 | 1.0 |
| CHA 6464 | 3/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 14 / 1023 | 3.3 |
| | 3/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1021 | 3.3 |
| CHA 12440 | 3/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 14 / 1024 | 5.3 |
| | 3/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1024 | 5.3 |
| Pit A | 3/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1024 | 2.0 |
| | 3/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1024 | 2.0 |
| Jacking Pit B | 3/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1023 | 0.2 |
| | 3/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 17 / 1021 | 0.2 |

| | | | |
|-------------------|-------------------------------|------------------|-------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | | 3/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CHCA0460-425 | 4/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1025 | 2.5 |
| | 4/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1021 | 2.5 |
| 137 Pit B | 4/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1025 | 1.0 |
| | 4/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1021 | 1.0 |
| CHA 6464 | 4/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1025 | 2.3 |
| | 4/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1021 | 2.3 |
| CHA 12440 | 4/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1025 | 2.3 |
| | 4/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1021 | 2.3 |
| Pit A | 4/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 17 / 1025 | 2.0 |
| | 4/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1021 | 2.0 |
| Jacking Pit B | 4/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1024 | 0.2 |
| | 4/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1021 | 0.2 |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|---------------|-----------|
| Field Operator: | Ken NG (Assistant Engineer) | <i>Ken NG</i> | 4/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CH.A 0+60~4+25 | 5/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1025 | 3.5 |
| | 5/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1024 | 3.5 |
| 157 Pit B | 5/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1025 | 1.0 |
| | 5/12/2019 | 1410 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1024 | 1.0 |
| CH.A 6+64 | 5/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1026 | 3.3 |
| | 5/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1024 | 3.3 |
| CH.A 12+40 | 5/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 14 / 1026 | 3.3 |
| | 5/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1024 | 3.3 |
| Pit A | 5/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1026 | 2.0 |
| | 5/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1024 | 2.0 |
| Jacking Pit B | 5/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 14 / 1028 | 0.2 |
| | 5/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 13 / 1024 | 0.2 |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|---------------|-----------|
| Field Operator: | Ken NG (Assistant Engineer) | <i>Ken NG</i> | 5/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CHCA0160-4125 | 6/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1026 | 3.5 |
| | 6/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1023 | 3.5 |
| 137 Pit B | 6/12/2019 | 0950 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1026 | 1.0 |
| | 6/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1023 | 1.0 |
| CH.A 6164 | 6/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1026 | 3.3 |
| | 6/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1023 | 3.3 |
| CH.A 12740 | 6/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1026 | 3.3 |
| | 6/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1022 | 3.3 |
| Pit A | 6/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1026 | 2.0 |
| | 6/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1023 | 2.0 |
| Jacking Pit B | 6/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 17 / 1026 | 0.2 |
| | 6/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1023 | 0.2 |
| | | | | | | | | / | |

| | | | |
|-------------------|-------------------------------|------------------|-------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | <i>Ken NG</i> | 6/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CHA0402-420 | 7/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1026 | 3.5 |
| | 7/12/2019 | 1350 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1023 | 3.5 |
| 137 Pit B | 7/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 15 / 1027 | 1.0 |
| | 7/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1023 | 1.0 |
| CH.A 6+64 | 7/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1026 | 3.3 |
| | 7/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1022 | 3.3 |
| CH.A 12+40 | 7/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1026 | 3.3 |
| | 7/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1022 | 3.3 |
| Pit A | 7/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 16 / 1026 | 2.0 |
| | 7/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1022 | 2.0 |
| Jacking Pit B | 7/12/2019 | 1130 | Fine | 0 | 0 | 0 | 20.9 | 17 / 1026 | 0.2 |
| | 7/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1023 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |

Name & Designation Signature Date
 Field Operator: Ken NG (Assistant Engineer) *Ken NG* 7/12/2019
 Laboratory Staff:
 Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CHCA036-425 | 9/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 16/1024 | 3.5 |
| | 9/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 2.5 |
| 137 P+B | 9/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 16/1024 | 1.0 |
| | 9/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 1.0 |
| CHA 6+64 | 9/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 17/1024 | 3.3 |
| | 9/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 3.3 |
| CHA 12+40 | 9/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 17/1024 | 5.3 |
| | 9/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 5.3 |
| P+A | 9/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 2.0 |
| | 9/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 2.0 |
| Jacking P+B | 9/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 19/1023 | 0.2 |
| | 9/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |

Name & Designation Signature Date
 Field Operator: Ken NG (Assistant Engineer) *Ken NG* 9/12/2019
 Laboratory Staff:
 Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 28 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CH. CHA60-4+5 | 10/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 17/1020 | 3.5 |
| | 10/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 21/1017 | 3.5 |
| 137 Pit B | 10/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 18/1020 | 1.0 |
| | 10/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 22/1017 | 1.0 |
| CHA 6+64 | 10/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1020 | 3.3 |
| | 10/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 22/1017 | 3.3 |
| CHA 12+40 | 10/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 17/1020 | 5.3 |
| | 10/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 22/1017 | 5.3 |
| Pit A | 10/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 19/1020 | 2.0 |
| | 10/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 21/1017 | 2.0 |
| Jacking Pit B | 10/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 20/1020 | 0.2 |
| | 10/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 21/1017 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |

Name & Designation Signature Date
 Field Operator: Ken NG (Assistant Engineer) *Ken NG* 10/12/2019
 Laboratory Staff:
 Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CH CA0160-4425 | 11/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 18/1019 | 3.5 |
| | 11/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 24/1017 | 3.5 |
| 157 Pit B | 11/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1020 | 1.0 |
| | 11/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 24/1016 | 1.0 |
| CH.A 6+64 | 11/12/2019 | 0950 | Fine | 0 | 0 | 0 | 20.9 | 20/1020 | 3.3 |
| | 11/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 24/1016 | 3.3 |
| CH.A 12+40 | 11/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 20/1020 | 5.3 |
| | 11/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 22/1016 | 5.3 |
| Pit A | 11/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 2.0 |
| | 11/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 22/1017 | 2.0 |
| Jacking Pit B | 11/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 0.2 |
| | 11/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 22/1017 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|-----------|------------|
| Field Operator: | Ken NG (Assistant Engineer) | | 11/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| Pit B | 12/12/2019 | 0850 | Fine | 0 | 0 | 0 | 20.9 | 18 / 1021 | 1.0 |
| | 12/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 21 / 1020 | 1.0 |
| CHA 6764 | 12/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19 / 1022 | 3.3 |
| | 12/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 22 / 1020 | 3.3 |
| CHA 12140 | 12/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1022 | 5.3 |
| | 12/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 21 / 1020 | 5.3 |
| Pit A | 12/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1022 | 2.0 |
| | 12/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 21 / 1020 | 2.0 |
| Jacking Pit B | 12/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 21 / 1022 | 0.2 |
| | 12/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20 / 1020 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |
| | | | | | | | | / | |
| | | | | | | | | / | |

Name & Designation Signature Date

Field Operator: Ken NG (Assistant Engineer) *Ken NG* 12/12/2019

Laboratory Staff:

Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in: Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 13/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 1.0 |
| | 13/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 21/1022 | 1.0 |
| CH.A 6+64 | 13/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1024 | 3.3 |
| | 13/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 21/1022 | 3.3 |
| CH.A 12+40 | 13/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1024 | 5.3 |
| | 13/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 20/1022 | 5.3 |
| Pit A | 13/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 20/1024 | 2.0 |
| | 13/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 20/1021 | 2.0 |
| Tracking Pit B | 13/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 20/1024 | 0.2 |
| | 13/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 21/1021 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |
| | | | | | | | | / | |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|---------------|------------|
| Field Operator: | Ken NG (Assistant Engineer) | <i>Ken NG</i> | 13/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|---|---------------------------------|
| Sampling equipment used: PGM-2400P (QRAE II) | Dates calibrated 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 14/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 1.0 |
| | 14/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 23/1021 | 1.0 |
| CHA 6+64 | 14/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1024 | 3.3 |
| | 14/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 23/1021 | 3.3 |
| CHA 12+40 | 14/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1024 | 5.3 |
| | 14/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 23/1020 | 5.3 |
| Pit A | 14/12/2019 | 1020 | Fine | 0 | 0 | 0 | 20.9 | 20/1024 | 2.0 |
| | 14/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 23/1019 | 2.0 |
| Jacking Pit B | 14/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 21/1024 | 0.2 |
| | 14/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |
| | | | | | | | | / | |

| | | | |
|-------------------|-------------------------------|------------------|-------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | | 14/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 16/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 1.0 |
| | 16/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 23/1017 | 1.0 |
| CH.A 6+64 | 16/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 3.3 |
| | 16/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 3.3 |
| CH.A 12+40 | 16/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 22/1020 | 5.3 |
| | 16/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 5.3 |
| Pit A | 16/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 2.0 |
| | 16/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 2.0 |
| Jacking Pit B | 16/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 0.2 |
| | 16/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 0.2 |
| | | | | | | | | / | |
| | | | | | | | | / | |
| | | | | | | | | / | |
| | | | | | | | | / | |

Name & Designation Signature Date
 Field Operator: Ken NG (Assistant Engineer) *Ken NG* 16/12/2019
 Laboratory Staff:
 Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 17/12/2019 | 0850 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 1.0 |
| | 17/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 26/1017 | 1.0 |
| CHA 6+64 | 17/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 23/1019 | 3.3 |
| | 17/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 26/1016 | 3.3 |
| CHA 12+40 | 17/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 24/1019 | 5.3 |
| | 17/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 26/1016 | 5.3 |
| Pit A | 17/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 24/1019 | 2.0 |
| | 17/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 27/1016 | 2.0 |
| Jacking Pit B | 17/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 23/1019 | 0.2 |
| | 17/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 26/1016 | 0.2 |
| MVT 1 | 17/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 25/1019 | 1.0 |
| | 17/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 26/1016 | 1.0 |
| | | | | | | | | / | |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|-----------|------------|
| Field Operator: | Ken NG (Assistant Engineer) | | 17/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 P1B | 18/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 23/1019 | 1.0 |
| | 18/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 27/1017 | 1.0 |
| CHA 6+64 | 18/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 23/1019 | 3.3 |
| | 18/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 27/1016 | 3.3 |
| CHA 12+40 | 18/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 24/1019 | 3.3 |
| | 18/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 27/1016 | 3.3 |
| Pit A | 18/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 24/1019 | 2.0 |
| | 18/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 27/1016 | 2.0 |
| Isokay Pit B | 18/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 27/1019 | 0.2 |
| | 18/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 26/1016 | 0.2 |
| MVT 1 | 18/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 25/1019 | 1.0 |
| | 18/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 26/1016 | 1.0 |
| | | | | | | | | | |

| | | | |
|-------------------|-------------------------------|------------------|-------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | <i>Ken NG</i> | 18/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|---|---------------------------------|
| Sampling equipment used: PGM-2400P (QRAE II) | Dates calibrated 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 19/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 18/1021 | 1.0 |
| | 19/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 1.0 |
| CH.A 6+64 | 19/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 18/1022 | 3.3 |
| | 19/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 3.3 |
| CH.A 12+40 | 19/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 18/1023 | 5.3 |
| | 19/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 21/1018 | 5.3 |
| Pit A | 19/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 18/1023 | 2.0 |
| | 19/12/2019 | 1520 | Fine | 0 | 0 | 0 | 20.9 | 21/1018 | 2.0 |
| Jacking Pit B | 19/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 19/1023 | 0.2 |
| | 19/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20/1018 | 0.2 |
| MVT 1 | 19/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 19/1022 | 1.0 |
| | 19/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20/1018 | 1.0 |
| | | | | | | | | / | |

| | | | |
|-------------------|-------------------------------|------------------|-------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | | 19/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 20/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 18/1021 | 1.0 |
| | 20/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 21/1018 | 1.0 |
| CHA 6+64 | 20/12/2019 | 0920 | Fine | 0 | 0 | 0 | 20.9 | 18/1021 | 3.3 |
| | 20/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 22/1018 | 3.3 |
| CHA 12+40 | 20/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1021 | 5.3 |
| | 20/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 20/1017 | 5.3 |
| Pit A | 20/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 19/1021 | 2.0 |
| | 20/12/2019 | 1520 | Fine | 0 | 0 | 0 | 20.9 | 21/1017 | 2.0 |
| Jacking Pit B | 20/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 19/1021 | 0.2 |
| | 20/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20/1017 | 0.2 |
| MVT 1 | 20/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 20/1021 | 1.0 |
| | 20/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20/1017 | 1.0 |
| | | | | | | | | / | |

Name & Designation Signature Date

Field Operator: Ken NG (Assistant Engineer) *Ken NG* 20/12/2019

Laboratory Staff:

Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 21/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 18/1019 | 1.0 |
| | 21/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 22/1016 | 1.0 |
| CHA 6+64 | 21/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1019 | 3.3 |
| | 21/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 22/1016 | 3.3 |
| CHA 12+40 | 21/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1020 | 3.3 |
| | 21/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 21/1016 | 3.3 |
| Pit A | 21/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 19/1020 | 2.0 |
| | 21/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 21/1015 | 2.0 |
| Jacking Pit B | 21/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 19/1025 | 0.2 |
| | 21/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 21/1015 | 0.2 |
| MVT 1 | 21/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 1.0 |
| | 21/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 21/1015 | 1.0 |

Name & Designation Signature Date
 Field Operator: Ken NG (Assistant Engineer) *Ken NG* 21/12/2019
 Laboratory Staff:
 Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring --Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-240JP (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 23/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 19/1018 | 1.0 |
| | 23/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 1.0 |
| CH.A 6+64 | 23/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1018 | 3.3 |
| | 23/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 3.3 |
| CH.A 12+70 | 23/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1018 | 5.3 |
| | 23/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 5.3 |
| Pit A | 23/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 20/1018 | 2.0 |
| | 23/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 2.0 |
| Jacking Pit B | 23/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 20/1018 | 0.2 |
| | 23/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 0.2 |
| MVT 1 | 23/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 21/1018 | 1.0 |
| | 23/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 1.0 |
| MVT 2 | 23/12/2019 | 1130 | Fine | 0 | 0 | 0 | 20.9 | 21/1017 | 1.2 |
| | 23/12/2019 | 1630 | Fine | 0 | 0 | 0 | 20.9 | 20/1016 | 1.2 |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|-----------|------------|
| Field Operator: | Ken NG (Assistant Engineer) | | 23/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Datcs calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 24/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 19/1019 | 1.7 |
| | 24/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 24/1017 | 1.7 |
| CHA 6464 | 24/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1019 | 3.3 |
| | 24/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 24/1016 | 3.3 |
| CHA 12440 | 24/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 20/1020 | 5.3 |
| | 24/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 5.3 |
| Pit A | 24/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 2.0 |
| | 24/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 2.0 |
| Jacky Pit B | 24/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 0.2 |
| | 24/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 24/1016 | 0.2 |
| MVT 1 | 24/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 1.0 |
| | 24/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 1.0 |
| MVT 2 | 24/12/2019 | 1130 | Fine | 0 | 0 | 0 | 20.9 | 22/1020 | 1.2 |
| | 24/12/2019 | 1630 | Fine | 0 | 0 | 0 | 20.9 | 23/1016 | 1.2 |

| | | | |
|-------------------|-------------------------------|------------------|-------------|
| | <u>Name & Designation</u> | <u>Signature</u> | <u>Date</u> |
| Field Operator: | Ken NG (Assistant Engineer) | | 24/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 27/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 15/1021 | 1.7 |
| | 27/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 1.7 |
| CH.A 6764 | 27/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 16/1021 | 3.3 |
| | 27/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 3.3 |
| CH.A 12440 | 27/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 16/1021 | 5.3 |
| | 27/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 5.3 |
| Pit A | 27/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 17/1021 | 2.0 |
| | 27/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 2.0 |
| Jacking Pit B | 27/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 17/1021 | 0.2 |
| | 27/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 0.2 |
| MVT 1 | 27/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 18/1021 | 1.0 |
| | 27/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 1.0 |
| MVT 2 | 27/12/2019 | 1130 | Fine | 0 | 0 | 0 | 20.9 | 19/1021 | 1.2 |
| | 27/12/2019 | 1630 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 1.2 |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------|-----------|------------|
| Field Operator: | Ken NG (Assistant Engineer) | | 27/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| PGM-2400P (GRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| 137 Pit B | 23/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 16/1021 | 1.7 |
| | 28/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 1.7 |
| CHA 6+64 | 23/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 17/1021 | 3.3 |
| | 23/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 3.3 |
| CHA 12+40 | 23/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 17/1022 | 5.3 |
| | 23/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 5.3 |
| Pit A | 23/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 17/1022 | 2.0 |
| | 28/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 2.0 |
| Jacking Pit B | 23/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 17/1022 | 0.2 |
| | 23/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 0.2 |
| MVT 2 | 28/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 18/1022 | 1.2 |
| | 28/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 20/1019 | 1.2 |
| | | | | | | | | | |

Name & Designation Signature Date

Field Operator: Ken NG (Assistant Engineer) *Ken NG* 28/12/2019

Laboratory Staff:

Checked by:

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no. 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| | |
|--------------------------|------------------|
| Sampling equipment used: | Dates calibrated |
| PGM-2400P (QRAE II) | 29 Aug 2019 |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|------------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CH. CT 0+01~0+57 | 30/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 20/1020 | 3.0 |
| | 30/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 3.0 |
| 137 Pit B | 30/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 20/1020 | 1.7 |
| | 30/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 22/1019 | 1.7 |
| CH.A 6+64 | 30/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 3.3 |
| | 30/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 3.3 |
| CH.A 12+40 | 30/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 3.3 |
| | 30/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 3.3 |
| Pit A | 30/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 21/1021 | 2.0 |
| | 30/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 2.0 |
| Jacking Pit B | 30/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 21/1021 | 0.2 |
| | 30/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 0.2 |
| MVT 2 | 30/12/2019 | 1130 | Fine | 0 | 0 | 0 | 20.9 | 21/1020 | 1.2 |
| | 30/12/2019 | 1630 | Fine | 0 | 0 | 0 | 20.9 | 21/1019 | 1.2 |

| | Name & Designation | Signature | Date |
|-------------------|-----------------------------------|-----------|------------|
| Field Operator: | Marco Sheung (Graduated Engineer) | | 30/12/2019 |
| Laboratory Staff: | | | |
| Checked by: | | | |

Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17



Contract no, 13/WSD/16
 Mainlaying in Tseung Kwan O
 Penta-Ocean - Concentric Joint Venture
Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O
 Date of measurement:

| Sampling equipment used: | Dates calibrated |
|--------------------------|------------------|
| FGM-2400P (QRAE II) | 29 Aug 2019 |
| | |
| | |

| Sample location | Date of measurement | Sampling time | Monitoring wells / Surface Gas Emission | | | | | | |
|-----------------|---------------------|---------------|---|-----------------|---------------------------|--------------------|------------|-----------------------------|------------------|
| | | | Weather condition | Balance gas (%) | Flammable gas (methane %) | Carbon dioxide (%) | Oxygen (%) | Temp (°C) / Pressure (mbar) | Remark Depth (m) |
| CH.ET0101-0157 | 31/12/2019 | 0830 | Fine | 0 | 0 | 0 | 20.9 | 19/1026 | 3.0 |
| | 31/12/2019 | 1330 | Fine | 0 | 0 | 0 | 20.9 | 18/1025 | 3.0 |
| 137 Pit B | 31/12/2019 | 0900 | Fine | 0 | 0 | 0 | 20.9 | 19/1026 | 1.7 |
| | 31/12/2019 | 1400 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 1.7 |
| CH.A 6+64 | 31/12/2019 | 0930 | Fine | 0 | 0 | 0 | 20.9 | 19/1027 | 3.3 |
| | 31/12/2019 | 1430 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 3.3 |
| CH.A 12+40 | 31/12/2019 | 1000 | Fine | 0 | 0 | 0 | 20.9 | 19/1027 | 3.3 |
| | 31/12/2019 | 1500 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 3.3 |
| Pit A | 31/12/2019 | 1030 | Fine | 0 | 0 | 0 | 20.9 | 19/1027 | 2.0 |
| | 31/12/2019 | 1530 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 2.0 |
| Jacking Pit B | 31/12/2019 | 1100 | Fine | 0 | 0 | 0 | 20.9 | 19/1027 | 0.2 |
| | 31/12/2019 | 1600 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 0.2 |
| MVT 2 | 31/12/2019 | 1130 | Fine | 0 | 0 | 0 | 20.9 | 19/1027 | 1.2 |
| | 31/12/2019 | 1630 | Fine | 0 | 0 | 0 | 20.9 | 18/1024 | 1.2 |

| Name & Designation | Signature | Date |
|---|-----------|------------|
| Field Operator: Marco Sheung (Graduated Engineer) | | 31/12/2019 |
| Laboratory Staff: | | |
| Checked by: | | |

Appendix K

Complaint Log and Regulatory Compliance Proforma

Statistical Summary of Environmental Complaints

| Reporting Period | Environmental Complaint Statistics | | |
|--------------------------|------------------------------------|------------|------------------|
| | Frequency | Cumulative | Complaint Nature |
| 1 Dec 2019 - 31 Dec 2019 | 0 | 0 | N/A |

Statistical Summary of Environmental Summons

| Reporting Period | Environmental Summons Statistics | | |
|--------------------------|----------------------------------|------------|---------|
| | Frequency | Cumulative | Details |
| 1 Dec 2019 - 31 Dec 2019 | 0 | 0 | N/A |

Statistical Summary of Environmental Prosecution

| Reporting Period | Environmental Prosecution Statistics | | |
|--------------------------|--------------------------------------|------------|---------|
| | Frequency | Cumulative | Details |
| 1 Dec 2019 - 31 Dec 2019 | 0 | 0 | N/A |

Appendix L

Site Inspection Proforma



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 Tel: 2333-6823 | Fax: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 05/12/2019 Inspected by: ET Cheung / Karpal with Ay Wai Tak
 Contract: SOM IEC: N/A

Inspection Time: 09:30

| | | | | | | | |
|-------------|---|--------------------------------|--|---|-------------------------------|--------------------------------|--------------------------------|
| Weather | <input type="checkbox"/> Sunny | <input type="checkbox"/> Fair | <input type="checkbox"/> Overcast | <input checked="" type="checkbox"/> Drizzle | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Foggy |
| Temperature | <u>18</u> °C | Humidity | <input checked="" type="checkbox"/> High | <input type="checkbox"/> Moderate | <input type="checkbox"/> Low | | |
| Wind | <input checked="" type="checkbox"/> Still | <input type="checkbox"/> Light | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | |

| | | N/A | Yes | No | Photo/Remarks |
|-------------------------------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 0.00 General | | | | | |
| 0.01 | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | Is P1 Header's log-book kept readily available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 Construction Dust | | | | | |
| 1.01 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Is wheel-washing provided to all vehicles leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are road sections near the site exit (near Earth-dusty material)? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Obs (S) |
| 1.07 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | Are the working areas free of piling of trees, shrubs, or vegetation or the removal of haulers, poles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Does the operation of plants on site free from dust smoke emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

5/12

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 G: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 1.13 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | Are stock of more than 20 bags of cement or dry PFA covered or sheltered on top and 3 sides? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | Construction Noise (Airborne) | | | | |
| 2.01 | Are quiet plants adapted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | Are the PMEs operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | Are the plants known to emit noise strongly in one direction oriented in face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | Are movable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | Are silencers, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | Are the hoods, cover panels and inspection hatches of PMEs closed during operation? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | Are purposely-built site housing construction with appropriate materials provided along the site boundary? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | Are noisy operations properly scheduled to minimize exposure and cumulative impacts in nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | Are valid noise emission label(s) affixed to all hand-held breakers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | Are all construction noise permit(s) applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | Water Quality | | | | |
| 3.01 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | Is effluent discharged according to the effluent discharge license? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | Is wastewater discharge from site properly treated prior to discharge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

5/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 Q: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | obs(2) |
| 3.05 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | Are construction works carefully programmed to minimize soil erosion works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | Are exposed slope surface properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | Is runoff from wheel-washing facilities avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.16 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | obs(5) |
| 3.17 | Are the oil interceptors/grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | Are debris and rubbish generated on site collected, banded and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | obs(1) |
| 3.19 | Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | Are tanks, containers, storage area banded and the incisions locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | Is concrete washing water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.00 | Waste Management | | | | |
| 4.01 | Is a trap ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and audits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

5/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | NA | Yes | No | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.02 Is a recording system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 Is chemical waste reused and recycled on site as far as practicable? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 Are all containers for chemical waste properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 Is an impermeable floor and standing, not capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in the area, whichever is the greatest, provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | observed |
| 4.13 Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 Are appropriate measures adopted to minimize wind-blown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 Are individual collectors for aluminium cans, plastic bottles and packaging material, and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.21 Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

5/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 302-305 Castle Peak Road, Kwai Chung, N.T.
 Tel: 2333-6823 | Fax: 2333-5316 | Email: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 5.00 | Landscape and Visual | | | | |
| 5.01 | Are site boarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | Are vegetation disturbance minimal or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | Is construction light oriented away from the sensitive receptors? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | Is grass hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | Are the retained and transplanted tree(s) properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | Ecology | | | | |
| 6.01 | Is site runoff properly treated to prevent any silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | Are silt trap installed and well-maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | Are stockpiles properly covered to avoid generating silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | Are construction works restricted to works area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | Overall | | | | |
| 7.01 | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |



Acuity Sustainability Consulting Limited

Unit 1508, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 G: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:




Observation(s)

- (1) Accumulated mud-pile was observed directly next to the water-barriers. The mud pile should be treated properly to prevent it to escape from the construction site (CHA 12+50) (Pit A).
- (2) ~~Pit~~ Sandbags should be placed fully along the construction boundaries to prevent the seepage of water from the construction site to the main road. (Pit C), (Pit A), (Pit B).
- (3) Road section near the site exts should be free from dusty materials (CHA 13+50)
- (4) Excess underground water should be cleaned regularly to prevent the accumulation or contamination of other construction materials (CHA 12+50)
- (5) The drip tray was observed without the plug/stopper that may lead to the leakage of chemicals (Pit B)

Reminder(s)

- (1) The U-shaped channel has to be cleaned regularly to prevent the accumulation of debris and wastes. (portion F)
- (2) Housekeeping was reminded (CHA 12+50), (Pit B).
- (3) Sandbags were damaged (CHA 12+50)
- (4) water from the construction site should be directed to the wastewater treatment facility to ensure all wastewater is treated properly prior discharge to the communal storm water drain. ~~(5) chemicals~~

Signatures:

| ET Representative | Contractor's Representative | WSD's Representative | IEC's Representative |
|---|---|---|----------------------|
|  (Name: Charlene Lau) |  (Name: Sun Ng) |  (Name: Auha Yim) | (Name:) |

(等-10)
 CHA 0
 10+78
 CHA 6+64

- ① portion F - drainage (reminder)
- ② Pit - sandbags (obs)
- ③ Pit 12+50 (A03)
 - o obs drainage
 - o reminder - housekeeping
 - (水坑)
 - water treatment level + 水坑 comment
 - chemicals - drip tray
- ④ Pit A - sandbags (obs)
 - o BS
 - Pit (obs)
- ⑤ Pit B - sandbags (obs)
 - drip tray plug (obs)
 - housekeeping (reminder)

5/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 12/12/2019 Inspected by: E. Chong / K. Wong WSD: T.K. Chong
 Inspector: 09:30 Contact: SAM IFC: N/A

| | | | | | | | |
|-------------|---|---------------------------------|-----------------------------------|---------------------------------|--|--------------------------------|-------------------------------|
| Weather | | | | | | | |
| Condition | <input checked="" type="checkbox"/> Sunny | <input type="checkbox"/> Fine | <input type="checkbox"/> Overcast | <input type="checkbox"/> Partly | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Haze |
| Temperature | <input type="text" value="20"/> °C | | Humidity | <input type="checkbox"/> High | <input checked="" type="checkbox"/> Moderate | <input type="checkbox"/> Low | |
| Wind | <input checked="" type="checkbox"/> Light | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | | |

| | | N/A | Yes | No | Photo/Remarks |
|------|---|-------------------------------------|-------------------------------------|--------------------------|----------------|
| 0.00 | General | | | | |
| E.01 | Is the current Environmental Permit displayed conspicuously at all vehicle site entrance/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| E.02 | Is H-1 Leader sign-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 | Construction Dust | | | | |
| 1.01 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>obs (g)</u> |
| 1.02 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are wheel washing facilities with high-pressure water jets provided at all site exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Is wheel-washing provided to all vehicles leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are road sections near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Does the operation of plants on site free from dark smoke emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

12/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333-6823 | F: 2333-1315 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 1.13 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | Are stock of more than 20 bags of cement or dry PFA covered or sheltered on top and 3 sides? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | Are de-bagging, handling and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are boarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | Construction Noise (Airborne) | | | | |
| 2.01 | Are quiet plans adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | Are the PMEs operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | Are plants covered down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | Are movable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | Are screens, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | Are the hoods, cover panels and inspection hatches of PMEs closed during operation? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | Are purposely-built site boarding construction with appropriate materials provided along the site boundary? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | Are valid noise emission label(s) affixed to all hand-held blowers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | Are all construction noise permits applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | Are valid construction noise permits displayed at all vehicular exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | Water Quality | | | | |
| 3.01 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | Is effluent discharged according to the effluent discharge license? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | Is wastewater discharge from site properly treated prior to discharge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

12/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 3D1-3D5 Castle Peak Road, Kwai Chung, N.T.
 O: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Obs (1) |
| 3.05 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | Are construction works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | Are exposed slope surface properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | Is runoff from wheel-washing facilities avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.16 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Obs (2) |
| 3.17 | Are the oil interceptors/grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 | Are all fuel tanks and storage areas provided with locks and be sited on steady areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | Is concrete wash up water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.00 | Waste Management | | | | |
| 4.01 | Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

12/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | NA | Yes | No | Photo/Remarks |
|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.02 Is a recording system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 Is chemical waste reused and recycled on-site as far as possible? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 Are all containers for chemical waste properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 Is the chemical waste storage area enclosed on at least 3-sides and adequately ventilated? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 Is an impervious floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 30% by volume of the chemical waste stored in that area, whichever is the greater, provide? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 Are a routine checking and maintenance programs implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 Are individual collectors for aluminum cans, plastic bottles and packaging materials, and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 Are C&D wastes washed on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.21 Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

14/11



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | NA | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 5.00 | Landscape and Visual | | | | |
| 5.01 | Are site hoarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | Is construction light orientated away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | Is grass/hydroseeding provided to recover as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | Is excavation works carried out manually instead of machinery operation within 2.0m vicinity of any preserved trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | Are the retained and transplanted trees properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | Ecology | | | | |
| 6.01 | Is site runoff properly treated to prevent any silt runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | Are silt trap installed and well-maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | Are stockpiles properly covered to avoid generating silt runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | Are construction works restricted to work areas which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | Overall | | | | |
| 7.01 | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

12/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 O: 2333-0823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com




Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observations (1) Sandbags should be placed fully along the construction boundaries (pit B)
 (2) The drip tray was observed without the plug/stopper that may lead to the leakage of chemicals (pit B)
 (3) Construction waste should be properly treated to prevent dust emission. (pit B)

Reminders: (1) Sandbags should be placed fully along the construction boundaries (CHA 12 + 50)
 (2) Drip tray should be cleaned regularly (CHA 12 + 50)
 (3) Housekeeping was reminded (CHA 12 + 50) (Pit B)
 (4) Excess underground water should be cleaned regularly to prevent the accumulation or contamination of other construction materials. (CHA 12 + 50)
 (5) Dust suppression mitigations should be implemented to prevent dust emission. (CHA 12 + 50).

Signatures:

| EI Representative | Contractor's Representative | WSD's Representative | IEC's Representative |
|---|---|--|----------------------|
|  (Name: Charlene Lai) |  (Name: Sun Ng) |  (Name: T.K. CHEN) | (Name:) |

- ① CHA 6 + 64
Reminder N/A
- ② 12 + 50
 - Reminder: 沙包
 - drip tray c/dle
 - Housekeeping
 - 積 excess water in tank
 - 沙袋蓋位
- ③ pit B
Reminder: Housekeeping
obs: ① 沙包
② 沙袋蓋位
③ drip tray stopper.

12/12.



Acuity Sustainability Consulting Limited

Unit 1508, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 Tel: 2333-6823 | Fax: 2333-1116 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 18/12/2019 Inspected by: ET: Choi Iene WSD: Tsang Kin Fat
 Contractor: Sam Ng IEC: N/A
 Inspection Time: 09:30

| | | | | | | | |
|-------------|---|--|---------------------------------|----------------------------------|--|-------------------------------|------------------------------|
| Weather | <input type="checkbox"/> Sunny | <input checked="" type="checkbox"/> Fine | <input type="checkbox"/> Breeze | <input type="checkbox"/> Drizzle | <input type="checkbox"/> Rain | <input type="checkbox"/> Snow | <input type="checkbox"/> Fog |
| Temperature | <u>24</u> °C | | Humidity | <input type="checkbox"/> High | <input checked="" type="checkbox"/> Moderate | <input type="checkbox"/> Low | |
| Wind | <input checked="" type="checkbox"/> Light | <input type="checkbox"/> Light | <input type="checkbox"/> Strong | <input type="checkbox"/> Strong | | | |

| | | N/A | Yes | No | Print/Remarks |
|-------------------------------|---|-------------------------------------|-------------------------------------|--------------------------|--------------------|
| 0.00 General | | | | | |
| 0.01 | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | Is EIL Tender's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 Construction Dust | | | | | |
| 1.01 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>obs(1), (3)</u> |
| 1.02 | Are screenings, airblasters, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Are lances or smoke emitting points of construction activities shielded by a screen? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Is wheel washing provided to all vehicles leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are road section near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, piles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Does the operation of plants on site free from dark smoke emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

18/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333 6823 | F: 2333 1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 1.13 | Are vehicles travelling at speed not exceeding 15km/hr within the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | Are stacks of more than 50 bags of cement or dry PFA covered or sheltered on top and 3 sides? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | Are de-bagging, handling and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are boarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 | Construction Noise (Airborne) | | | | |
| 2.01 | Are quiet plants adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | Are the PMEs operating on site well-maintained to minimize the generation of excessive noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | Are moveable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | Are silencers, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | Are the hoods, cover panels and inspection hatches of PMEs closed during operation? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | Are purpose-built site hoarding construction with appropriate materials provided along the site boundary? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | Are valid noise emission label(s) affixed to all hand-held breakers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | Are all construction noise permit(s) applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 | Water Quality | | | | |
| 3.01 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | Is effluent discharge according to the effluent discharge license? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | Is wastewater discharge from site properly treated prior to discharge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

18/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 Tel: 2333-6823 | Fax: 2333-1316 | Email: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | Are perimeter channels provided to intercept storm runoff from outside the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | Is surface runoff diverted to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | Are construction works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | Are exposed slope surfaces properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | Is trench excavation avoided in the wet season as far as practicable, or if necessary, back-filled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <i>works</i> |
| 3.14 | Is runoff from wheel-washing facilities avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.16 | Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.17 | Are the oil intercepting grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 | Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | Is concrete washing water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.00 | Waste Management | | | | |
| 4.01 | Is a trip-ticker system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

18/12



Acuity Sustainability Consulting Limited

Unit 1904, Nov. 502, 305 Castle Peak Road, Kwai Chung, N.T.
 O: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Notes/Remarks |
|------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.02 | Is a recycling system implemented to record the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | Are tag tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | Is chemical waste reused and recycled on site as far as possible? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | Are all containers for chemical waste properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 | Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 | Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | Are appropriate measures adopted to minimize litter and dust during transportation of waste? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | Are public fill and C&D waste removed on site as far as possible to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.21 | Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | obs (1) |
| 4.22 | Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

18/12

**Contract No. 13/WSD/16
Mainlaying in Tseung Kwan O
Monthly EM&A Report No.17**



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
 T: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 5.00 | Landscape and Visual | | | | |
| 5.01 | Are site boarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | Are vegetation disturbance minimal or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | Is construction light oriented away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | Is grass/hydrax seeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | Are the retained and transplanted trees properly protected and in good conditions? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | Ecology | | | | |
| 6.01 | Is site runoff properly treated to prevent any silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | Are silt trap installed and well-maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | Are stockpiles properly covered to avoid generating silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | Are construction works restricted to works area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | Overall | | | | |
| 7.01 | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

18/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.
O: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:




Observations

- (1) Dust suppression mitigations should be implemented to prevent dust emission. (CHA+50)
- (2) Accumulated mud-pile was observed directly next to the water-barriers. The mud-pile should be treated properly to prevent it to escape from the construction site.
- (3) Construction wastes should be properly treated to prevent dust emission. (Pit B) (CHA+50)(Pit A) (Pit B)

Reminders:

- (1) Sandbags should be placed fully along the construction boundaries (Pit C)
- (2) Housekeeping was reminded (CHA+64) (Pit A)
- (3) Excess underground water should be cleaned regularly to prevent the accumulation or contamination of other construction materials (CHA+50)
- (4) Construction site exit should be free of dusty materials. (Pit B)
- (5) The drainage system should be properly maintained to prevent sand/silt particles runoff (Pit C) (CHA+50)

Signatures:

| ET Representative | Contractor's Representative | WSD's Representative | IEC's Representative |
|---|---|---|----------------------|
|  |  |  | |
| (Name: Charlene Lo) | (Name: <u>Wong Kin Fung</u>) | (Name: <u>Sun Ng</u>) | (Name:) |

13/12

Pit C Reminders

- ① 少包
- ② 掃地 (textile)

CHA+64 Reminders

- ① Housekeeping

12+50

- Obs
- ① 少包
 - ② 掃地

Reminder: 水渠工程

→ 少包 → 掃地

Pit A

- Reminders
- ① 掃地
 - ② Housekeeping

13/12

Pit B obs: 少包, 掃地
- 水渠工程
- 掃地
Reminder → 水渠工程



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 30-30B, Castle Peak Road, Kowloon, H.K.
 Tel: 2323 4823 | Fax: 2325 1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 23/12/2017 Inspected by: ET: Karpa Yan WSD: Teang Kin Foc
Lorraine Sally Ng ILC:

Inspection Time: 9:30am

| | | | | | | | |
|--------------|---|--------------------------------|-----------------------------------|--|------------------------------|--------------------------------|-------------------------------|
| Weather: | <input checked="" type="checkbox"/> Sunny | <input type="checkbox"/> W | <input type="checkbox"/> Overcast | <input type="checkbox"/> Cloudy | <input type="checkbox"/> Fog | <input type="checkbox"/> Storm | <input type="checkbox"/> Rain |
| Temperature: | <u>20</u> C | Humidity: | <input type="checkbox"/> High | <input checked="" type="checkbox"/> Moderate | <input type="checkbox"/> Low | | |
| Wind: | <input checked="" type="checkbox"/> Air | <input type="checkbox"/> Still | <input type="checkbox"/> Breeze | <input type="checkbox"/> Strong | | | |

| | | N/A | Yes | No | Photo/Remarks |
|-------------------------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 0.00 General | | | | | |
| 0.01 | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | Is ET Leader's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 Construction Dust | | | | | |
| 1.01 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | Are soot-extinguishers, water spraying, or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Are furnaces or smoke emitting plants or construction activities shielded by a screen? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Is wheel-washing provided to all vehicles leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are road sections near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | Are water-spraying provided immediately prior to any loading or transfer of dusty materials? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of footpaths, poles, pillars sprayed with water to maintain the entire surface wet? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Does the operation of plants on site free from dark smoke emissions? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

23/12



Acuity Sustainability Consulting Limited

Unit 2908, Type 202, 305 Castle Peak Road, Kowloon, H.K.
 Tel: 2332-8823 | F: 2332-4316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | N/A | Yes | No | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 1.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 Construction Noise (Airborne) | | | | |
| 2.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 Water Quality | | | | |
| 3.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

23/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-303 Castle Peak Road, Kwai Chung, N.T.
 (T: 2315 6378 | F: 2311 0116 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | N/A | Yes | No | Photo/Remarks |
|------------------------------|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 3.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | observation 1 |
| 3.16 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | observation 2 |
| 3.17 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.23 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.00 Waste Management | | | | |
| 4.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

23/12



Acuity Sustainability Consulting Limited

Unit 1102, No. 421 42s Castle Peak Road, Kowloon, N.T.
 (T) 2434 8823 | (F) 2333 1228 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|------|---|-------------------------------------|-------------------------------------|--------------------------|-----------------|
| 4.02 | Is a recording system implemented to record the amount of waste generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | Is the Contractor protected as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | Is chemical waste reused and recycled on site as far as practicable? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | Are all containers for chemical waste properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | Are incompatible chemical wastes stored in different areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 | Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and air interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 | Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | Are appropriate measures adopted to minimize wind-blown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | Are individual collectors for aluminium cans, plastic bottles and packaging materials and office paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | observation (3) |
| 4.19 | Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | Are public fill and C&D waste taken on site as far as practicable to avoid disposal off-site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.21 | Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | Is a dumping license obtained to deliver public fill to public filling areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

23/12



Acuity Sustainability Consulting Limited

Unit 1108, 11th, 302-001 Eastin Peak Road, Kwo Chung, N.T.,
 H.K. 2325 6929 | F: 2431 3316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | NA | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|---|--------------------------|---------------|
| 5.00 | Landscape and Visual | | | | |
| 5.01 | Are site hoarding provided? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> <i>long</i> | <input type="checkbox"/> | |
| 5.02 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | Is construction light oriented away from the sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | Is erosion hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | Are the retained and transplanted trees properly protected and in good conditions? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | Are surgery works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | Ecology | | | | |
| 6.01 | Is silt runoff properly treated to prevent any silt runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | Are silt trap installed and well-maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | Are silt piles properly covered to avoid generating silt runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | Are construction works restricted to work area which are clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | Overall | | | | |
| 7.01 | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

23/12



Acuity Sustainability Consulting Limited

Unit 1506, Nos. 171-173 Castle Peak Road, Kowloon, H.K.
Tel: 2373-8824 | Fax: 2344-1424 | E: general@acuitycs.com | www.acuitycs.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection

Observation




(1) Chemical stain on the ground should be cleaned. at Portion F.
 (2) Chemical should be placed properly. at 137.
 (3) construction waste should be ~~de~~treated properly. at Pt B, Pt A.

(4) Road section near the site exit should be free from dusty materials at CHA12+50

Reminder

(1) Regular cleaning of U-channel is reminded. at Portion F.
 (2) Regular checking of color # of NRMM label is reminded.
 (3) Wastes should be cleaned regularly at Pt A, Pt C,
 (4) sandbags should be fully placed along the work boundary. at Pt A.
 (5) Gullies should be protected properly. at Pt A
 (6) Excess ~~underground~~ water should be cleaned regularly to prevent the accumulation or contamination of other construction materials. at CHA12+50

Signatures:

| EI Representative | Contractors Representative | WSD's Representative | IECs Representative |
|---|---|---|---------------------|
|  |  |  | |
| (Name: Karpis Yan) | (Name: Sam Ng) | (Name: Karpis Yan) | (Name:) |

- (1) Portion F.
- (2) Pt C
- (3) 137
- (4) CHA 7+20
- (5) CHA 12+50
- (6) Pt B
- (7) 旁 137

23/12



Acuity Sustainability Consulting Limited

Unit 1028, Nos. 307-305 Castle Peak Road, Kowloon, H.K.
 (T: 2333 6824) F: 2333 1116 | info@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 31/12/2019 Inspected by: EC: Karpo/Chan WSH: Tsing Kiu Pan
 Inspector: Sara Ng IEC: Francis Lam
 Inspection Time: 09:30

| | | | | | | | |
|-------------|--------------------------------|---|--|--|-----------------------------------|--------------------------------|------------------------------|
| Weather | <input type="checkbox"/> Sunny | <input type="checkbox"/> Ice | <input checked="" type="checkbox"/> Overcast | <input type="checkbox"/> Hazy | <input type="checkbox"/> Rain | <input type="checkbox"/> Storm | <input type="checkbox"/> Fog |
| Temperature | <u>19</u> C | | Humidity | <input checked="" type="checkbox"/> High | <input type="checkbox"/> Moderate | <input type="checkbox"/> Low | |
| Wind | <input type="checkbox"/> Still | <input checked="" type="checkbox"/> Light | <input type="checkbox"/> Heavy | <input type="checkbox"/> Strong | | | |

| | | N/A | Yes | No | Photo/Remarks |
|------|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 0.00 | General | | | | |
| 0.01 | Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 0.02 | Is ET Leader's log-book kept readily available for inspections? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.00 | Construction Dust | | | | |
| 1.01 | Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Are fumes or smoke emitting plants or construction activities shielded by a screen? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are wheel-washing facilities with high-pressure water jets provided at all site exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Is wheel-washing provided to all vehicles leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are road sections near the site exit free from dusty material? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | Are water spraying provided immediately prior to any loading or transfer of dusty materials? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.09 | Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.10 | Are the working areas for spreading of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.11 | Is exposed earth properly treated within six months after the last construction activity on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Does the operation of plants on site free from dark smoke emission? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

31/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 321-325 Castle Peak Road, Kwai Chung, N.T.
 © 2020-6823 | T: 2335-1316 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|---|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 1.13 | Are vehicles travelling at speed not exceeding 15km/h within the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.14 | Are stacks of more than 30 bags of cement or dry PFA covered or sheltered on top and 2 sides? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.15 | Are de-lumping, wetting and mixing processes of bagged cement carried out in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Is open burning prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.00 Construction Noise (Airborne) | | | | | |
| 2.01 | Are quiet plants adopted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | Are the PMEs operating on site well maintained to minimize the generation of excess noise? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | Are plants throttled down or turned off when not in use? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | Are the plants known to emit noise strongly in one direction oriented to face away from NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | Are movable barriers provided to screen NSRs from plant or noisy operations? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.06 | Are silencers, mufflers and enclosures provided to plants? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | Are the hoods, cover panels and inspection hatches of PMEs closed during operation? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.08 | Are porous g-wall site hoarding construction with appropriate materials provided along the site boundary? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | Are valid noise emission label(s) affixed to all back-hill blowers operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | Are valid noise emission label(s) affixed to all air compressors operating on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | Are all construction noise permit(s) applied for percussive piling work? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.13 | Are construction noise permit(s) applied for general construction works during restricted hours? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | Are valid construction noise permit(s) displayed at all vehicular exits? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.00 Water Quality | | | | | |
| 3.01 | Is effluent discharge license obtained for wastewater discharge from site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | Is effluent discharged according to the effluent discharge license? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | Is wastewater discharge from site properly treated prior to discharge? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

51/12



Acuity Sustainability Consulting Limited

Unit 1908, Fls. 19J-19S, Castle Peak Road, Tsuen Chung, N.T.
 T: 2333-6823 | F: 2332-1325 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | NA | Yes | No | Photo/Rank |
|--|-------------------------------------|-------------------------------------|--------------------------|------------|
| 3.06 Are perimeter channels provided to intercept storm runoff from outside the site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 Is surface runoff directed to sedimentation facilities? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.07 Is the drainage system properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.08 Are earth-retention works carefully programmed to minimize soil excavation works during rainy seasons? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.10 Are temporary access roads protected by crushed gravel? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.11 Are erosion slope surface properly protected? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.12 Is trench excavation avoided in the wet season as far as practicable, or if necessary backfilled in short sections after excavation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 Is runoff from wheel-washing facilities avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.16 Is oil leakage or spillage prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.18 Are there any measures to prevent the release of oil and grease into the storm drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.17 Are the oil interceptors/grease traps properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.19 Are all fuel tanks and storage areas provided with locks and be sited on sealed areas within bunds of capacity equal to 110% of the storage capacity of the largest tank? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.20 Are tanks, containers, storage areas bunded and the bunds locked as far as possible from the sensitive watercourse and stormwater drains? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.21 Are sufficient chemical toilets provided on site to handle sewage from construction work force? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.22 Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 3.25 Is concrete washing water properly collected and treated prior to discharge? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.00 Waste Management | | | | |
| 4.01 Is a top-toilet system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

3112



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 201-305 Castle Peak Road, Kwai Chung, N.T.
 (T: 2333-8821 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com)

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | N/A | Yes | No | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 4.02 Is a recycling system implemented to reduce the amount of wastes generated, recycled and disposed of? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 Are chemical waste separated from other waste and collected by a licensed chemical waste collector? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 Are trip tickets for chemical waste disposal available for inspection? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 Is chemical waste reused and recycled on site as far as practicable? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 Are all containers for chemical waste properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 Is chemical waste storage area used solely for storage of chemical waste and properly labelled? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 Are incompatible chemical wastes stored in different areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 Is the chemical waste storage area enclosed or at least 3 sides and adequately ventilated? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 Is a 1" impermeable floor and bunding, of capacity to accommodate 110% of the volume of the biggest container or of 20% by volume of the chemical waste stored in that area, whichever is the greater, provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.12 Are a routine cleaning and maintenance programme implemented for drainage systems, sumps, pits and oil interceptors? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.13 Are sufficient general refuse disposal/collection points provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 Are individual collectors for aluminum cans, plastic bottles and packaging material and other paper provided to encourage waste segregation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 Are C&D wastes sorted on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 Are C&D waste disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 Are unused C&D materials or chemicals recycled in a way to reduce the quantity of waste? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.21 Are the construction materials stored properly to minimize the potential for damage or contamination? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 Is a dumping license obtained to deliver public fill to public filling area? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

2/12



Acuity Sustainability Consulting Limited

Unit 1908, Nos. 101-103 Castle Peak Road, Kowloon, H.K.
 Tel: 2539 6828 | Fax: 2333 1328 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

| | | N/A | Yes | No | Photo/Remarks |
|-------------|--|-------------------------------------|-------------------------------------|--------------------------|---------------|
| 5.00 | Landscape and Visual | | | | |
| 5.01 | Are site boarding provided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.02 | Are vegetation disturbance minimized or soil protected to reduce potential soil erosion? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.03 | Is construction high oriented away from the sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.04 | Is grass hydroseeding provided to slopes as soon as the completion of works? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.05 | Are damages to trees outside site boundary due construction works avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 5.06 | Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.07 | Are the retained and transplanted trees properly protected and in good condition? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 5.08 | Are salvage works carried out for damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.00 | Ecology | | | | |
| 6.01 | Is site runoff properly treated to prevent any silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.02 | Are silt traps installed and well-maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 6.03 | Are stockpiles properly covered to avoid generating silty runoff? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 6.04 | Are construction works restricted to works area which is clearly defined? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| 7.00 | Overall | | | | |
| 7.01 | Is the EM&A properly implemented in general? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | |

8/12



Acuity Sustainability Consulting Limited

Unit 1906, Nov. 101, 101 Castle Peak Road, Kwai Chung, N.T.
 H: 2333-9823 | T: 2333-1318 | E: general@acuityhk.com | www.acuityhk.com

Contract no. 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Reminders:

- colour
- (1) NRAM label should be properly maintained on the NRAM (CHA 6+64).
 - (2) construction materials should be properly stored in the construction site. (CHA 6+64)
 - (3) Accumulated mud-pile was observed directly next to the water barriers. The mud-pile should be treated properly to prevent it to escape from the construction site. (CHA 12+50)
 - (4) Excess underground water should be cleaned regularly to prevent the accumulation or contamination of other construction materials. (CHA 12+50)
 - (5) stagnant water was observed in the drip tray. (CHA 12+50)

Signatures:

IT Representative

Contractor's Representative

WSD's Representative

IEC's Representative






(Name: Charlotte Lai)

(Name: Sam Ng)

(Name: Francis Lau)

(Name: Francis Lau)

CHA 6+64 NRAM label should be properly maintained on the NRAM (reminders), construction materials should be properly stored

- CHA 12+50 - Stumps of ~~earth~~ dirt was found next to the water barriers. The ~~so~~ dirt pile should be properly maintained to prevent it to escape from the construction site (reminders) excess
- Stagnant water was observed (reminders). All water should be directed to water treating facilities before discharge
 - stagnant water also observed in the drip tray (reminders)

Page 6 of 6

3/1/12

Appendix M

Proactive Environmental Protection Proforma

Proactive Environmental Protection for the Next Reporting Month

| Reporting Period | Activity | Major Environmental Impact | Environmental Mitigation Measure |
|-------------------------------------|--|--|---|
| 1 January 2020 - 31 January 2020 | <ul style="list-style-type: none"> - Excavation of trench - Mainlaying of pipe - Backfilling of the trench - Work fronts for open trench - Work fronts for pipe jacking - Trial pits works | Construction dust and noise generation | <ul style="list-style-type: none"> - Dust suppression by regular wetting and water spraying - Reduction of noise from equipment and machinery on-site - Sorting and storage of general refuse and construction waste |

Appendix N

Impact Monitoring Schedule of Next Reporting Month

(Blank)

(Blank)