MTR Corporation Limited

Shatin to Central Link – Hung Hom to Admiralty Section

Monthly EM&A Report No. 60

[Period from 1 to 30 April 2019]

(May 2019)

| Verified by: | Fredrick Leong | AN |
|--------------|----------------|----|
| | | |

Position: Independent Environmental Checker

Date: _____ 10 May 2019

MTR Corporation Limited

Shatin to Central Link – Hung Hom to Admiralty Section

Monthly EM&A Report No. 60

[Period from 1 to 30 April 2019]

(May 2019)

| Certified by: | Lisa Poon | A | |
|---------------|-----------|---|--|
| Contined by. | LIGUT OUT | | |

Position: Environmental Team Leader

Date: 10 May 2019

AECOM

MTR Corporation Limited

Consultancy Agreements No. C11033B

Shatin to Central Link - Hung Hom to Admiralty Section

Monthly EM&A Report No. 60

[Period from 1 to 30 April 2019]

| | Name | Signature |
|----------------------|-------------|-----------|
| Prepared & Checked: | Joanne Tsoi | 1. y x |
| Reviewed & Approved: | Josh Lam | (Pur |

| Vor | sior |) ' |
|-----|------|------------|
| VCI | 3101 | 1. |

A

Date: 10 May 2019

This Monthly EM&A Report is prepared for MTR Corporation Limited and is given for its sole benefit in relation to and pursuant to Consultancy Agreement No. C11033B and may not be disclosed to, quoted to or relied upon by any person other than MTR Corporation Limited without our prior written consent. No person (other than MTR Corporation Limited) into whose possession a copy of this report comes may rely on this plan without our express written consent and MTR Corporation Limited may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 8/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 3922 9797 www.aecom.com

Table of Contents

| D | |
|-----|-----|
| Pac | ne. |
| | |

| 1 | INTR | ODUCTION | 1 |
|---|------------|---|--------|
| | 1.1 | Background | 1 |
| | 1.2 1.3 | Project Programme Purpose of the Report | 1 |
| 2 | ENVI | RONMENTAL MONITORING AND AUDIT | 3 |
| | 2.1 | EM&A Results | 3 |
| 3 | IMPL | EMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENT | S 7 |

List of Tables

| Table 1.1 | Summary of Awarded Works Contracts |
|-----------|--|
| Table 2.1 | Summary of Major Construction Activities in the Reporting Period |
| Table 2.2 | Summary of 24-Hour TSP Monitoring Results in the Reporting Period |
| Table 2.3 | Summary of Construction Noise Monitoring Results in the Reporting Period |
| Table 2.4 | Summary of Impact Marine Water Quality Monitoring Results in the Reporting Period |
| Table 2.5 | Summary of Post-project Marine Water Quality Monitoring Results in the Reporting Period ⁽¹⁾ |
| Table 2.6 | Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month |
| Table 3.1 | Summary of EP Submissions Status |

List of Appendices

- Appendix A Monthly EM&A Report for April 2019 SCL Works Contract 1128 South Ventilation Building to Admiralty Tunnels
- Appendix B Monthly EM&A Report for April 2019 SCL Works Contract 1121 NSL Cross Harbour Tunnels
- Appendix C Monthly EM&A Report for April 2019 SCL Works Contract 1123 Exhibition Station and Western Approach Tunnel
- Appendix D Monthly EM&A Report for April 2019 SCL Works Contract 1122 Admiralty South Overrun Tunnel
- Appendix E Monthly EM&A Report for April 2019 SCL Works Contract 1124 Admiralty SCL Related Works

1 INTRODUCTION

1.1 Background

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai to Hung Hom via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH) and Stabling Sidings at Hung Hom Freight Yard (HHS); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 Shatin to Central Link Hung Hom to Admiralty Section [SCL (HUH ADM)] (hereafter referred to as "the Project") is part of the SCL.
- 1.1.3 The Environmental Impact Assessment (EIA) Report for SCL (HUH-ADM) (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) (EP No.: EP-436/2012) was granted on 22 March 2012 for construction and operation. Variations of environmental Permit (VEP) was subsequently applied for EP-436/2012 and the latest Environmental Permit (EP No: EP-436/2012/F) was issued by Director of Environmental Protection (DEP) on 23 January 2019.

1.2 Project Programme

1.2.1 Eight civil construction works contracts of the Project have been awarded since January 2014. The construction of the Project commenced in May 2014 and is expected to complete in 2021¹. The Project will have to interface with other infrastructure projects, including Wan Chai Development Phase II and Central-Wan Chai Bypass. **Table 1.1** summarises the information of the awarded Works Contracts.

| | able 1.1 Summary of Awarded Works Contracts | | | | |
|---------------------|--|----------------------------|--|--|--|
| Works Contract | Description | Construction Start Date | Contractor | Environmental Team | |
| 1121 ⁽¹⁾ | NSL Cross Harbour Tunnels | March 2015 | Penta-Ocean – China State JV | Wellab Limited | |
| 1122 | Admiralty South Overrun Tunnel | August 2016 | Vinci Construction Grands Projects | AECOM Asia Co. Ltd. | |
| 1123 | Exhibition Station and Western Approach Tunnels | June 2015 | Leighton – China State JV | AECOM Asia Co. Ltd. | |
| 1124 | Admiralty SCL Related Works | February 2017 | Build King SCL 1124 JV | Action-United Environmental Services and Consulting (AUES) | |
| 1126 ⁽²⁾ | Reprovisioning of Harbour Road Sports Centre and Wan Chai Swimming Pool | July 2014 | Kaden Leader JV | Cinotech Consultants Ltd. (Cinotech) | |
| 1128 | South Ventilation Building to Admiralty Tunnels | November 2014 | Dragages Bouygues J.V. | AECOM Asia Co. Ltd. | |
| 1129 ⁽³⁾ | SCL – Advance Works for NSL | May 2014 | Hsin Chong Construction Co. Ltd. | AECOM Asia Co. Ltd. | |

 Table 1.1
 Summary of Awarded Works Contracts

¹ The commissioning date of SCL(HUH-ADM) will very likely be deferred to 2021 to allow flexibility for the topside development of the Exhibition Station, and to cater for the construction works under other infrastructure projects on Hong Kong Island.

| Works Contract | Description | Construction Start Date | Contractor | Environmental Team |
|----------------------|--|----------------------------|--|--|
| 11227 ⁽⁴⁾ | Advance Works for NSL Cross Harbour Tunnels | August 2014 | Concentric-Hong Kong River Joint Venture | Cinotech Consultants Ltd. (Cinotech) |

(1) The environmental team of Works Contract 1121 was taken over by Wellab Limited since 1st January 2019.

(2) Construction works under Works Contract 1126 was completed on 17 May 2015.

(3) Construction works under Works Contract 1129 was completed on 20 July 2015.

(4) Construction works in Victoria Harbour and Shek O Casting Basin under Works Contract 11227 were completed on 15 and 20 December 2014 respectively.

1.3 Purpose of the Report

1.3.1 The Environmental Monitoring and Audit (EM&A) programme for the Project commenced in May 2014. This is the sixtieth EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor's ETs during the period from 1 to 30 April 2019.

2 ENVIRONMENTAL MONITORING AND AUDIT

2.1 EM&A Results

- 2.1.1 The EM&A Report for Works Contracts 1128, 1121, 1123, 1122 and 1124 prepared by the respective Contractor's ETs are provided in **Appendices A** to **E** respectively. The EM&A Reports provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 2.1.2 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in **Table 2.1**.

| able 2.1 Works | Summary of Major Construction Activities in the Reporting Period | | | | |
|-------------------|---|---|--|--|--|
| Contract | Site Construction Activities | | | | |
| 1121 | Victoria Harbour | External Works around NOV at Hung Hom; Internal Finishes at NOV at Hung Hom; External Wall Finishes at NOV at Hung Hom; Building Services Installation at NOV at Hung Hom; Construction of Walkway inside the Immersed Tube Tunnels; Immersion Joints Construction inside the Immersed Tube Tunnels; Re-provision of Finger Pier at Hung Hom; Backfilling for as-installed IMT elements at Victoria Harbour; and Reinstatement of Breakwater at CBTS. | | | |
| 1122 | HKB & Refuse Collection Point | Erecting Scaffolds and Construction of G/F to R.F Walls and Slabs; Skirting and Screeding Construction; BS Installation Works; and ABWF and BS Works. | | | |
| | Zone 1 – PTI Area Zone 2 Zone 4 – Tunnel at Tonnochy Road Zone 3 – Swimming Pool Area (including W4, W5, W6 (partial), W7a and W7b) | Structure Station. Excavation and Lateral Support. Excavation and Lateral Support; and Structure Station/Tunnel. Excavation and Lateral Support. | | | |
| 1123 | Fleming Road Junction - Area E Western Vent Shaft and WAT - | Temporary Traffic Management; and Excavation and Lateral Support Structure Ventilation Shaft/Tunnel. | | | |
| | Area C | | | | |
| | WAT - Area B | Structure Tunnel. | | | |
| | WAT - Area A | Structure Tunnel. | | | |
| 1124 | Kai Tak Barging Point ⁽¹⁾ New Admiralty Station | Storage and Barging of Fill Materials. SCL Level SEM Openings Post-coring Works in Progress; Door Frame, Cat Ladder & Access Panel Installation. SCL / Mezzanine Level E18-20 Escalator Enabling Works. Atrium FRP Shelter Wall for Escalators E28, E29. | | | |
| 1128 | Area W2 | POC Structure Works, Retaining Wall; and SOV Structure Works, Layer S1 Strut Removal, D-wall Kicker Works. | | | |
| | Area W3 | Reinstatement Works. | | | |
| | Area W4 | Reinstatement Works. | | | |
| | Area W8 | FPP | | | |

 Table 2.1
 Summary of Major Construction Activities in the Reporting Period

| Works Contract | Site | Construction Activities |
|-------------------|------|---|
| | | EEP Structure Works, D-wall Breakthrough got Tunnel Box Connection. Area 2 |
| | | NIL Works, Pre-bored H-piles. |
| Notes: | | |

The Kai Tak Barging Point will be for storage and barging of fill materials over the whole contract period. (1)

2.1.3 During the reporting month, impact monitoring for air quality, construction noise and water guality were conducted in accordance with the EM&A Manual. Continuous noise monitoring was not required in the reporting period according to the Continuous Noise Monitoring Plan (CNMP). No exceedances of the Action/Limit Level of 24-hour TSP, construction noise and impact water quality parameters due to the Project construction were recorded. Results of air quality, construction noise and impact water quality monitoring are summarised in Tables 2.2, 2.3 and 2.4 respectively. Details of the monitoring requirements, locations, equipment and methodology are presented in the EM&A Reports (Appendices A to E).

| Monitoring Station ID | Location | TSP Concentration (µg/m³) | Action Level (μg/m³) | Limit Level (µg/m³) | Exceedance due to the Project Construction (Yes/No) | |
|--------------------------|--|---------------------------------|----------------------------|------------------------|---|--|
| Works Contrac | ct 1121 ⁽¹⁾ | | | | | |
| Works Contrac | ct 1122 ⁽²⁾ | | | | | |
| Works Contrac | ct 1123 ⁽³⁾ | | | | | |
| Works Contrac | ct 1124 ⁽²⁾ | | | | | |
| Works Contrac | ct 1123 and 1128 | | | | | |
| AM2 | Wan Chai Sports Ground ⁽⁴⁾⁽⁵⁾ | 14.5 – 70.1 | 160 | 260 | No | |
| Works Contract 1128 | | | | | | |
| AM4 | Pedestrian Plaza | 25.7 – 65.6 | 198 | 260 | No | |

Note:

(2)No TSP monitoring is required under this works contract.

Dust monitoring at AM3 (Existing Harbour Road Sports Centre) was handed over from Works Contract 1126 to (3) Works Contract 1123 in June 2015 and terminated on 6 May 2017 as demolition of Existing Harbour Road Sports Centre commenced on 8 May 2017.

The spectator stand at Wan Chai Sports Ground was not available for impact dust monitoring, therefore impact (4) monitoring was conducted at the existing water pump room area at Wan Chai Sports Ground.

Dust monitoring at AM2 (Wan Chai Sports Ground) was handed over to Works Contract 1123 from Works (5) Contract 1128 on 28 October 2015.

Table 2.3 Summary of Construction Noise Monitoring Results in the Reporting Dariad

| | Period | | | | | | |
|--------------------------|------------------------------------|----------|---|--------------------------|---------------------------|---|--|
| Monitoring Station ID | Location | Noise Lo | Noise Level (L _{Aeq} ,30mins, dB(A)) | | | Exceedance | |
| | | Measured | Baseline | Corrected ⁽¹⁾ | Limit Level (dB(A)) | due to the Project Construction (Yes/No) | |
| Works Cont | Works Contract 1121 ⁽²⁾ | | | | | | |
| Works Cont | Works Contract 1122 ⁽²⁾ | | | | | | |
| Works Contract 1123 | | | | | | | |

The setup of the impact dust monitoring station at Harbourfront Horizon and the impact monitoring is currently (1) carried out under Works Contract 1112. Upon termination of their EM&A programmes, the impact monitoring works would be taken up by Works Contract 1121.

MTR Corporation Limited

| | Location | Noise Level (LAeq,30mins, dB(A)) | | | | Exceedance | |
|------------------------------------|-------------------------|----------------------------------|----------|--------------------------|---------------------------|---|--|
| Monitoring Station ID | | Measured | Baseline | Corrected ⁽¹⁾ | Limit Level (dB(A)) | due to the Project Construction (Yes/No) | |
| NM2 ⁽³⁾⁽⁴⁾⁽⁵⁾ | Harbour Centre | 66.1 – 67.2 | 69.6 | < Baseline | 75 | No | |
| Works Contract 1124 ⁽²⁾ | | | | | | | |
| Work Contra | act 1128 ⁽⁶⁾ | - | | - | | - | |
| NM1 | Hoi Kung Court | 68.8 – 70.2 | 71 | < Baseline | 75 | No | |

Note:

(1) The measured noise levels are corrected against the corresponding baseline noise levels.

(2) No construction noise monitoring is required under this works contract.

The impact monitoring at NM2 was handed over from Works Contract 1126 to Works Contract 1123 in June 2015.
 Access to the designated monitoring location NM2 (i.e. Block A, Causeway Centre) was denied before the commencement of impact monitoring under Works Contract 1126. Alternative noise monitoring location proposed at Harbour Centre was approved by the ER and agreed by IEC. It was approved by EPD on 18 December 2017. Impact noise monitoring was carried out at Harbour Centre from 20 August 2014 onwards.

(5) Impact noise monitoring has been carrying out on 7/F of Harbour Centre between 20 August and 15 December 2014, and on 8/F from 19 December 2014 onwards.

(6) Noise monitoring at NM1 (Hoi Kung Court) was handed over from Works Contract 1129 to Works Contract 1128 in August 2015.

Table 2.4Summary of Impact Marine Water Quality Monitoring Results in the
Reporting Period ⁽¹⁾

| | | | Parameters | |
|------------|-----------------|--|-----------------------------------|--|
| Locations | | Depth-averaged Dissolved Oxygen (mg/L) | Depth-averaged Turbidity (NTU) | Depth-averaged Suspended Solids (mg/L) |
| Shek O C | asting Bas | in (Dry Season) ⁽²⁾ | | |
| Victoria H | Harbour (Di | ry Season) ⁽³⁾ | | |
| 21 | Mean | 6.3 | 2.6 | 5.3 |
| 21 | Range | 5.9 – 6.9 | 0.8 - 8.4 | 3.3 – 6.8 |
| 24 | Mean | 6.3 | 2.0 | 5.3 |
| 34 | Range | 5.8 - 8.7 | 0.7 – 4.7 | 3.5 – 6.5 |
| 9 | Mean | 5.7 | 1.4 | 4.3 |
| 9 | Range | 5.6 - 6.4 | 0.7 – 2.7 | 2.5 – 6.5 |
| Action | l Level | 2.8 | 11.3 | 6.9 |
| Limit | Level | 2.7 | 17.2 | 9.1 |
| | edance s/No) | No | No | No |
| A | Mean | 6.2 | 2.0 | 4.7 |
| A | Range | 5.8 - 6.9 | 0.8 – 4.3 | 2.7 – 5.3 |
| WSD17 | Mean | 6.5 | 2.7 | 4.6 |
| WSD17 | Range | 6.1 – 7.7 | 0.5 – 4.4 | 3.0 – 5.8 |
| WSD9 | Mean | 6.5 | 1.7 | 4.6 |
| W3D9 | Range | 6.0 - 8.6 | 0.3 – 4.3 | 3.0 – 5.7 |
| Action | l Level | <2.1 | 4.7 | 6.0 |
| Limit | Level | <2 | 6.5 | 6.0 |
| | dance s/No) | No | No | No |
| C1 | Mean | 6.4 | 1.7 | 4.1 |

| | | Parameters | | | |
|-----------|-------|--|-----------|--|--|
| Locations | | Depth-averaged Dissolved Oxygen (mg/L) Depth-averaged Turbidity (NTU) | | Depth-averaged Suspended Solids (mg/L) | |
| | Range | 5.9 – 7.0 | 0.3 – 4.0 | 2.5 – 5.7 | |
| C2 | Mean | 6.6 | 1.6 | 4.1 | |
| 02 | Range | 6.3 – 7.9 | 0.4 - 4.2 | 2.8 - 5.2 | |

Notes:

(1) Marine water quality monitoring was conducted in the reporting period under Works Contract 1121.

- (2) Removal of earth bunds at Shek O Casting Basin under Works Contract 1121 commenced on 17 March 2017 and the removal of dock gate at Shek O Casting Basin was completed on 30 April 2017. Removal of southern dock gate at Shek O under Works Contract 1121 commenced on 8 November 2017 and was completed on 20 November 2017. A post-project water quality monitoring was hence conducted from 22 November 2017 to 18 December 2017 according to Section 9.25 of the EM&A Manual.
- (3) Dredging / filling works within the Victoria Harbour commenced on 22 April 2015. Water Quality Monitoring at Station 8 and 14 is suspended as these water intakes are not in use.
- 2.1.4 No environmental complaints, notification of summons and successful prosecutions were recorded in the reporting period. Log for environmental complaints, notification of summons and successful prosecutions is provided in **Table 2.5**.

| Table 2.5 | Log for Environmenta | I Complaints, | Notification | of | Summons | and |
|-----------|------------------------|-----------------|--------------|----|---------|-----|
| | Successful Prosecution | s for the Repor | ting Month | | | |

| Works Contract | Environmental Complaints | Notification of Summons | Successful Prosecutions |
|-------------------|-----------------------------|----------------------------|----------------------------|
| 1121 | 0 | 0 | 0 |
| 1122 | 0 | 0 | 0 |
| 1123 | 0 | 0 | 0 |
| 1124 | 0 | 0 | 0 |
| 1128 | 0 | 0 | 0 |

2.1.5 Regular site inspections were conducted by the Contractor's ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance was identified in the reporting period.

3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

3.1.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Report, EM&A Manual and EP (EP-436/2012/F). The status of required submissions under the EP as of the reporting period are summarised in **Table 3.1**.

| EP Condition (EP-436/2012/F) | Submission | Submission date |
|---------------------------------|--|--|
| Condition 1.11 | Notification of Commencement Date of Construction of the Project | 19 Dec 2012 |
| Condition 2.3 | Notification of Setup of Community Liaison Group | 22 Jun 2016 |
| Condition 2.5 | Management Organisation of Main Construction Companies | 5 Jan 2017 |
| Condition 2.6 | Construction Programme and EP Submission Schedule | 5 Jan 2017 |
| | Construction Noise Mitigation Measures Plan (CNMMP) Works Contract 1126: Construction Noise Mitigation Measures | 9 Jun 2014 (1 st Submission) |
| Condition 2.7 | Plan (CNMMP) Works Contract 1123: Construction Noise Mitigation Measures Plan (CNMMP) | 24 Apr 2015 (1 st Submission) 7 Jul 2015 (2 nd Submission) 2 Oct 2015 (3 rd Submission) 2 June 2016 (4 th Submission) |
| Condition 2.8 | Continuous Noise Monitoring Plan (CNMP) Works Contract 1126: Continuous Noise Monitoring Plan (CNMP) | 9 Jun 2014 (1 st Submission) |
| | Works Contract 1123: Continuous Noise Monitoring Plan (CNMP) | 24 Apr 2015 (1 st Submission) 7 Jul 2015 (2 nd Submission) 2 June 2016 (3 rd Submission) |
| Condition 2.9 | Construction and Demolition Materials Management Plan (C&DMMP) | 6 Jul 2012 (1 st Submission) 12 Sep 2012 (2 nd Submission) 15 Oct 2012 (approved) |
| | Works Contract 11227: Silt Curtain Deployment Plan for Trial Trenching in Victoria Harbour | 11 Jul 2014 |
| Condition 2.10 | Works Contract 1121: Silt Curtain Deployment Plan for Hung Hom Landfall and Trial Trench in Victoria Harbour | 17 Feb 2015 (1 st Submission) 2 Apr 2015 (2 nd Submission) 27 Oct 2015 (3 rd Submission) 29 March 2016 (4 th Submission) 19 December 2017 and 15 January 2018 (5 th Submission) |
| | Works Contract 1128: Silt Curtain Deployment Plan | 21 March 2018 (1 st Submission) 13 April 2018 (2 nd Submission) 17 Apri 2018 (Approved) |
| Condition 2.11 | Works Contract 11227: Silt Screen Deployment Plan | 11 Jul 2014 |
| | Works Contract 1121: Silt Screen Deployment Plan | 13 Feb 2015 |
| Condition 2.12 | Sediment Management Plan | 6 Jul 2012 (1 st Submission) 12 Sep 2012 (2 nd Submission) 5 Oct 2012 (3 rd Submission) 15 Oct 2012 (approved) |

Table 3.1 Summary of EP Submissions Status

| EP Condition (EP-436/2012/F) | Submission | Submission date |
|---------------------------------|--|---|
| · | | 3 Jul 2014 (4 th Submission) |
| Condition 2.14 | Visual, Landscape, Tree Planting & Tree Protection Plan | 14 Nov 2012 (1 st Submission) 3 Dec 2013 (2 nd Submission) 21 Aug 2014 (3 rd Submission) 9 Feb 2015 (4 th Submission) 27 May 2016 (5 th Submission) 29 Nov 2016 (6 th Submission) 19 Jan 2017 (7 th Submission) 11 Apr 2017 (8 th Submission) 20 Apr 2017 (approved) 7 Feb 2018 (9 th Submission or 1122 revised landscape plans) 7 Mar 2018 (10 th Submission) 9 Mar 2018 (approved) |
| | Works Contract 11227: | 23 Jul 2014 (1 st Submission) |
| | Silt Curtain Deployment Plan for Shek O | 31 Jul 2014 (approved) |
| Condition 2.23.1 | Works Contract 1121: Silt Curtain Deployment Plan for Shek O | 4 Feb 2015 (1 st Submission) 4 Mar 2015 (2 nd Submission) 9 Mar 2015 (approved) |
| Condition 2.24 | Contamination Assessment Plan (CAP) and Contamination Assessment Report (CAR)Remedial Action Plan (RAP) for the above-ground diesel tanks for Wan Chai Swimming Pool | CAP: 25 Sep 2012 (1 st Submission) 12 Nov 2012 (2 nd Submission) 22 Nov 2012 (approved) |
| Condition 2.24 | | CAR: 19 Mar 2013 (1 st Submission) 16 Apr 2013 (2 nd Submission) 21 May 2013 (3 rd Submission) 7 Jun 2013 (approved) |
| Condition 2.26 | As-built Drawings for Landscape and Visual Mitigation Measures | 5 th Jan 2018 (1 st submission) |
| Condition 2.28 | Operational Ground-borne Noise Mitigation Measures Plan – Batch 1 | 26 th Jun 2018 (1 st submission) 2 nd Apr 2019 (2 nd submission) |
| 0011011011 2.20 | Operational Ground-borne Noise Mitigation Measures Plan – Batch 2 | 21 st Mar 2019 (1 st submission) |
| | Baseline Monitoring Report (for noise and air quality) | 4 Dec 2013 (1 st Submission) 5 Feb 2014 (2 nd Submission) |
| Condition 3.3 | Baseline Water Quality Monitoring Report | 23 Sep 2014 (1 st Submission) 18 Dec 2014 (2 nd Submission) |
| | Baseline Water Quality Monitoring Report for Temporary Marine Works at Shek O Casting Basin | 8 Jul 2014 (1 st Submission) 11 Aug 2014 (2 nd Submission) |
| | Monthly EM&A Reports No.1 - 58 | Reported in previous Monthly EM&A Reports |
| | Final EM&A Review Report for Works Contract 11227 | 12 Feb 2015 |
| Condition 3.4 | Final EM&A Review Report for Works Contract 1126 | 25 Jun 2015 (1 st Submission) 4 Sep 2015 (2 nd Submission) |
| | Final EM&A Review Report for Works Contract 1129 | 30 Sep 2015 |
| | Monthly EM&A Report No.59 | 12 Apr 2019 |

Appendix A

Monthly EM&A Report for April 2019 – SCL Works Contract 1128 South Ventilation Building to Admiralty Tunnels



Dragages Bouygues J.V.

Shatin to Central Link -Hung Hom to Admiralty Section

Works Contract 1128 -South Ventilation Building (SOV) to Admiralty Tunnels

Monthly EM&A Report for April 2019

[May 2019]

| | Name | Signature |
|---------------------------------|---|-------------|
| Prepared & Checked: | Alex Chan | Alex Chan |
| Reviewed, Approved & Certified: | Y T Tang (Contractor's Environmental Team Leader) | - Caratalin |

| 11- | | - 0 |
|-----|------|------|
| ve | rsio | n: 0 |

Date: 6 May 2019

Disclaimer

This Environmental Monitoring and Audit Report is prepared for Dragages Bouygues J.V. and is given for its sole benefit in relation to and pursuant to SCL1128 and may not be disclosed to, quoted to or relied upon by any person other than Dragages Bouygues J.V. without our prior written consent. No person (other than Dragages Bouygues J.V. into whose possession a copy of this Manual comes may rely on this plan without our express written consent and Dragages Bouygues J.V. may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Table of Contents

| EXECU | | UMMARY | 1 |
|-------|------------|--|----|
| 1 | INTRO | DUCTION | 3 |
| | 1.1 | Purpose of the Report | 3 |
| | 1.2 | Report Structure | |
| 2 | PROJE | CT INFORMATION | 4 |
| | 2.1 | Background | |
| | 2.2 | Site Description | |
| | 2.3 | Construction Programme and Activities | |
| | 2.4 2.5 | Project Organisation Status of Environmental Licences, Notification and Permits | |
| 2 | - | | |
| 3 | | ONMENTAL MONITORING REQUIREMENTS | |
| | 3.1 | Construction Dust Monitoring | |
| | 3.2 | Construction Noise Monitoring | |
| | 3.3 3.4 | Water Quality Monitoring Landscape and Visual | |
| | 5.4 | | 15 |
| 4 | IMPLE | MENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 14 |
| 5 | MONIT | ORING RESULTS | 15 |
| | 5.1 | Construction Dust Monitoring | 15 |
| | 5.2 | Construction Noise Monitoring | |
| | 5.3 | Water Quality Monitoring | |
| | 5.4 | Waste Management | |
| | 5.5 | Landscape and Visual | 16 |
| 6 | ENVIR | ONMENTAL SITE INSPECTION AND AUDIT | 17 |
| 7 | ENVIR | ONMENTAL NON-CONFORMANCE | 19 |
| | 7.1 | Summary of Monitoring Exceedances | 19 |
| | 7.2 | Summary of Environmental Non-Compliance | 19 |
| | 7.3 | Summary of Environmental Complaints | 19 |
| | 7.4 | Summary of Environmental Summon and Successful Prosecutions | 19 |
| 8 | FUTUR | E KEY ISSUES | 20 |
| | 8.1 | Construction Programme for the Next Three Month | 20 |
| | 8.2 | Key Issues for the Coming Month | 20 |
| | 8.3 | Monitoring Schedule for the Next Three Month | 20 |
| 9 | CONCI | USIONS AND RECOMMENDATIONS | 21 |
| | 9.1 | Conclusions | 21 |
| | 9.2 | Recommendations | |
| | | | |

List of Tables

- Table 2.1
 Contact Information of Key Personnel
- Table 2.2
 Status of Environmental Licenses, Notifications and Permits
- Table 3.1
 Air Quality Monitoring Equipment
- Table 3.2 Locations of Construction Dust Monitoring Station
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Noise Monitoring Equipment for Regular Noise Monitoring
- Table 3.5Noise Monitoring Station during Construction Phase
- Table 3.6Water Quality Monitoring Parameters and Frequency
- Table 3.7
 Monitoring Station for Impact Water Quality Monitoring
- Table 4.1
 Status of Required Submission under Environmental Permit
- Table 5.1
 Summary of 24-hour TSP Monitoring Result in the Reporting Period
- Table 5.2
 Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 6.1
 Observations and Recommendations of Site Audit

List of Figures

| Figure 1.1 | Site Layout Plan of SCL1128 |
|------------|--|
| Figure 3.1 | Air Quality and Noise Monitoring Locations |

List of Appendices

- Appendix A Construction Programme
- Appendix B Project Organisation Structure
- Appendix C Environmental Mitigation Implementation Schedule
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Equipment
- Appendix F EM&A Monitoring Schedules
- Appendix G Air Quality Monitoring Results and their Graphical Presentations
- Appendix H Noise Monitoring Results and their Graphical Presentations
- Appendix I Event and Action Plan
- Appendix J Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
- Appendix K Monthly Summary Waste Flow Table

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1128 – South Ventilation Building (SOV) to Admiralty Tunnels (hereafter called "the Project") covers part of the construction of the Shatin to Central Link (SCL).

The Project comprises the Permanent Works and the associated temporary works necessary for TBM tunnels between SOV and Admiralty Tunnels, short sections of cut and cover tunnels near SOV and Fenwick Pier Emergency Egress Point (FPP), Re-provisioning, Remedial and Improvement Works (RRIW) for government and public bodies facilities.

The EM&A programme commenced on 17 November 2014. The impact EM&A for the Project includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 30 April 2019. As informed by the Contractor, major activities in the reporting period were:

| Location | Site Activities |
|--|--|
| Area W2 | POC structure works and ABWF works, retaining wall construction work, drainage installation work SOV structure works and ABWF works |
| Area W3 – Percival Footbridge | Reinstatement works |
| Area W4 – Tunnel Approach Rest Garden | Reinstatement works |
| Area W8 (Area1) | EEP structure works, D-wall opening |
| Area W8 (Area2) | Pile load test |

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action / Limit Level of air quality was recorded in the reporting month.

Breaches of Action and Limit Levels for Noise

Noise monitoring was handed-over from SCL Contract 1129 in August 2015.

No Action Level exceedance was recorded since no noise related complaint was received in the reporting month.

No exceedance of Limit Level of noise was recorded in the reporting month.

Breaches of Action and Limit Levels for Water Quality

No Action and Limit Level exceedance was recorded by the ET of Contract SCL1121 for water quality monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No environmental related complaint, notification of summons and successful prosecution was received in the reporting month. The summary and cumulative statistics on environmental complaints is provided in **Appendix J**.

Reporting Changes

There was no reporting change in the reporting month.

Future Key Issues

Key issues to be considered in the coming month included:

| Location | Site Activities | |
|-------------------------------------|--|--|
| Area W2 | POC structure works and ABWF works, retaining wall construction work, drainage installation work | |
| Area W2 – SOV Shaft | SOV structure works and ABWF works | |
| Area W3 – Percival Footbridge | Reinstatement works | |
| Area W4 – Rest Garden Reinstatement | Reinstatement works | |
| Area W8 (Area1) | EEP structure works and ABWF works, D-wall opening | |
| Area W8 (Area 2) | Pile load test | |

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

1 INTRODUCTION

Dragages Bouygues J.V. (JV) was commissioned by MTR as the Civil Contractor for Works Contract 1128. AECOM Asia Company Limited (AECOM) was appointed by JV as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

1.1.1 This is the fifty - fourth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 and 30 April 2019.

1.2 Report Structure

- 1.2.1 This monthly EM&A Report is organized as follows:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Environmental Monitoring Requirement
 - Section 4: Implementation Status of Environmental Mitigation Measures
 - Section 5: Monitoring Results
 - Section 6: Environmental Site Inspection and Audit
 - Section 7: Environmental Non-conformance
 - Section 8: Future Key Issues
 - Section 9: Conclusions and Recommendations

2 **PROJECT INFORMATION**

2.1 Background

- 2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: EP-436/2012), for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/F) was issued by the Director of Environmental Protection (DEP) on 23 January 2019.
- 2.1.3 The construction of the SCL is divided into different civil construction works contracts and the Project comprises the Permanent Works and the associated temporary works necessary for TBM tunnels between SOV and Admiralty Tunnels, short sections of cut and cover tunnels near SOV and Fenwick Pier Emergency Egress Point (FPP), Re-provisioning, Remedial and Improvement Works (RRIW) for government and public bodies facilities under the EP.
- 2.1.4 The site layout plan of the Project is shown in **Figure 1.1**.

2.2 Site Description

- 2.2.1 The major construction activities under Works Contract 1128 include:
 - Taking over the 160m section of the SCL tunnels (ME4 Tunnel) constructed under the Central Wan Chai Bypass (CWB) project and construction of walkways, sealing, connection and various finishing works inside the tunnels;
 - (b) Construction of cut and cover tunnels connecting from South Ventilation Building (SOV) to the ME4 Tunnel;
 - (c) Removal of temporary reclamation and reinstatement of seawall;
 - (d) Construction of SOV;
 - (e) Bored tunnels between SOV and Exhibition Station (EXH);
 - (f) Construction of cut and cover tunnels connecting from the SCL tunnels under Convention Avenue by Contract 1123 to the bored tunnels as stated in sub-clause
 - (g) Construction of Fenwick Pier Emergency Egress Point (FPP);
 - Bored tunnels between Fenwick Pier Emergency Egress Point (FPP) and Admiralty Station (ADM);
 - (i) Demolition of existing Police Officer's Club (POC);
 - (j) Reprovisioning of new POC;
 - (k) Other RRIW;
 - (I) Essential piling works at future Government, Institution and Community (GIC) site
 - (m) Diversion and modification of utilities and services;
 - (n) Modification, re-provisioning or reinstatement of footpath, carriageway or road features;
 - (o) Provisions for Designated and Interfacing Contracts;
 - (p) Tree felling, tree compensation, transplanting works and landscaping works;
 - (q) Permanent reprovisioning works at the Fleet Arcade;
 - (r) Miscellaneous signage; and
 - (s) External works comprising new and reinstated roads, footpaths, drains, landscaping, staircase and street furniture.

2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:

| Location | Site Activities |
|--|--|
| Area W2 | POC structure works and ABWF works, retaining wall construction work, drainage installation work SOV structure works and ABWF works |
| Area W3 – Percival Footbridge | Reinstatement works |
| Area W4 – Tunnel Approach Rest Garden | Reinstatement works |
| Area W8 (Area 1) | EEP structure works, D-wall opening |
| Area W8 (Area2) | Pile load test |

2.3.2 The construction programme is presented in **Appendix A**.

2.4 Project Organisation

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.

| Table 2.1 | Contact Information of Key Personnel |
|-----------|--------------------------------------|
|-----------|--------------------------------------|

| Party | Role | Position | Name | Telephone | Fax |
|---------------|--|---|--------------------|-----------|-----------|
| | Residential | Construction Manager | Mr. Mike Bezzano | 2171 3610 | 2171 3609 |
| MTR | Engineer (ER) | SCL Project Environmental Team Leader | Ms. Lisa Poon | 3127 6295 | 3127 6422 |
| Meinhardt | Independent Environmental Checker | Independent Environmental Checker | Mr. Fredrick Leong | 2859 1739 | 2540 1580 |
| VL | Contractor | Project Director | Mr. Lee Ka-Leung | 9745 5533 | 2171 3715 |
| JV Contractor | | Environmental Manager | Mr. Marcus Cheung | 6628 2685 | 2171 3713 |
| AECOM | Contractor's Environmental Team (ET) | ET Leader | Mr. Y T Tang | 3922 9393 | 2317 7609 |

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.2**.

Table 2.2 Status of Environmental Licenses, Notifications and Permits

| Permit / License | Valid Period | | | | | | |
|--------------------------------------|----------------------|-----------------------|--------|--|--|--|--|
| No. / Notification/ Reference No. | From | То | Status | Remarks | | | |
| Environmental Perm | Environmental Permit | | | | | | |
| EP-436/2012/F | 23 Jan 2019 | End of the Project | Valid | SCL (HUH - ADM) | | | |
| Construction Noise I | Permit | | | | | | |
| GW-RS1075-18 | 24 Nov 2018 | 22 May 2019 | Valid | Construction site near Lung King Street and Convention Avenue (W8, W11, W14, W21) | | | |
| GW-RS1126-18 | 29 Nov 2018 | 27 May 2019 | Valid | Construction site near Ex-Police Officers' Club, Causeway Bay, Hong Kong | | | |
| GW-RS0038-19 | 23 Jan 2019 | 21 Jul 2019 | Valid | Construction site between Percival Street Footbridge and Causeway / Hung Hing Road Flyover (W3) | | | |
| GW-RS0231-19 | 21 Mar 2019 | 20 Sep 2019 | Valid | Construction Site at Gloucester Road near Hung Hing Road (W4) | | | |
| Wastewater Discharg | ge License | | | | | | |
| WT00020473-2014 | 9 Dec 2014 | 31 Dec 2019 | Valid | Gloucester Road near Hung Hing Road (W4) | | | |
| WT00021519-2015 | 4 May 2015 | 31 May 2020 | Valid | Between Percival Street Footbridge and Hung Hing Road Flyover (W3) | | | |
| WT00022781-2015 | 3 Nov 2015 | 30 Nov 2020 | Valid | Works Area at Green Zone | | | |
| WT00023987-2016 | 10 Mar 2016 | 31 Mar 2020 | Valid | Junction of Lung King Street and Convention Avenue (W8) | | | |
| WT00023989-2016 | 10 Mar 2016 | 31 Dec 2019 | Valid | Lung King Street near DSD Screening Plant (W14) | | | |
| WT00024759-2016 | 21 Jun 2016 | 31 Dec 2019 | Valid | Works Area at POC (W1 + W2) | | | |
| Chemical Waste Producer Registration | | | | | | | |
| 5213-135-D2551-01 | 16 Dec 2014 | End of the Project | Valid | Gloucester Road near Hung Hing Road (W4) | | | |
| 5213-134-D2552-01 | 16 Dec 2014 | End of the Project | Valid | Lung King Street near DSD Screening Plant (W14) | | | |
| 5111-151-D2552-02 | 05 Jan 2015 | End of the Project | Valid | Victoria Park Road near POC (W1) | | | |

| Permit / License | Valid Period | | 01=1 | D | | |
|--------------------------------------|---|--------------------|--------|--|--|--|
| No. / Notification/ Reference No. | From | То | Status | Remarks | | |
| Billing Account for C | Billing Account for Construction Waste Disposal | | | | | |
| 7020686 | 15 Sep 2014 | End of Contract | Valid | For disposal of C&D waste to public fills and landfills | | |
| Notification Under A | Notification Under Air Pollution Control (Construction Dust) Regulation | | | | | |
| 378806 | 2 Sep 2014 | End of Contract | Valid | For Wan Chai, Causeway Bay, Hong Kong Island | | |
| 380227 | 7 Oct 2014 | End of Contract | Valid | For Gloucester Road near Cross Harbour Tunnel | | |
| 380228 | 7 Oct 2014 | End of Contract | Valid | Near Convention Avenue and Fenwick Pier Street, HK Island | | |

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Construction Dust Monitoring

Monitoring Requirements

3.1.1 In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in **Appendix D**.

Monitoring Equipment

3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at the designated monitoring stations. The HVS meets all the requirements of the EM&A Manual. Brand and model of the equipment is given in **Table 3.1**.

 Table 3.1
 Air Quality Monitoring Equipment

| Equipment | Brand and Model |
|--------------------------------------|---|
| High Volume Sampler (24-hour TSP) | Andersen Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. GS 2310 (S/N:10273)) |
| Calibration Kit | TISCH Environmental Orifice (Model TE-5025A (S/N: 0988)) |

Monitoring Locations

3.1.3 Two monitoring station were set up at the proposed location in accordance with the approved EM&A Manuals for SCL(HUH-ADM) as well as the works areas of the Project. The location of the construction dust monitoring stations are summarised in **Table 3.2** and shown in **Figure 3.1**.

Table 3.2 Locations of Construction Dust Monitoring Station

| ID | Air Sensitive Receiver (ASR) ID in EIA Report | Dust Monitoring Station |
|------|--|-------------------------|
| AM2* | EXA6 | Wanchai Sports Ground |
| AM4 | EXA4 | Pedestrian Plaza |

The monitoring station at AM2 was handed-over from Contract SCL1126 in April 2015 and handed-over to Contract SCL1123 on 28 October 2015.

Monitoring Methodology

- 3.1.4 24-hour TSP Monitoring
 - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable:
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) Two samplers should not be placed less than 2m apart from each other;
 - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
 - (vi) No furnace or incinerator flues nearby.

- (vii) Airflow around the sampler was unrestricted.
- (viii) The sampler was located more than 20 meters from any dripline.
- (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
- (x) Permission was obtained to set up the samplers and access to the monitoring station.
- (xi) A secured supply of electricity was obtained to operate the sampler.
- (b) Preparation of Filter Papers
 - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
 - (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m³/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.
 - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
 - (xv) It was then placed in a clean envelope and sealed.
 - (xvi) All monitoring information was recorded on a standard data sheet.
 - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

- (d) Maintenance and Calibration
 - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
 - (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.1.5 The schedule for environmental monitoring in April 2019 is provided in **Appendix F**.

3.2 Construction Noise Monitoring

Monitoring Requirements

3.2.1 In accordance with the EM&A Manual, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.3** summarises the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

| Parameter and Duration | Frequency |
|--|------------------------|
| 30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L ₁₀ and L ₉₀ would be recorded. | At least once per week |

Monitoring Equipment

3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.4**.

Table 3.4 Noise Monitoring Equipment for Regular Noise Monitoring

| Equipment | Brand and Model |
|------------------------------|-----------------------------------|
| Integrated Sound Level Meter | Model No. B&K2238 (S/N: 2800927) |
| Acoustic Calibrator | Model No. B&K 4231 (S/N: 3006428) |

Monitoring Locations

3.2.3 The monitoring station for construction noise monitoring pertinent to the Project has been identified based on the approved EM&A Manual for SCL (HUH-ADM) of the Project. Location of the noise monitoring station is summarised in **Table 3.5** and shown in **Figure 3.1**.

Table 3.5 Noise Monitoring Station during Construction Phase

| Identification No. | Noise Sensitive Receiver (NSR) ID in EIA Report | Noise Monitoring Station |
|-----------------------|--|--------------------------|
| NM1* | CH2 | Hoi Kung Court |

The noise monitoring at NM1 was handed-over from SCL Contract 1129 in August 2015.

Monitoring Methodology

- 3.2.4 Monitoring Procedure
 - (a) Façade measurement was made at NM1.
 - (b) The battery condition was checked to ensure the correct functioning of the meter.
 - (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: L_{eq(30-minutes)} during non-restricted hours i.e. 0700 1900 on normal weekdays.
 - (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - (e) During the monitoring period, the L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
 - (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.
- 3.2.5 Maintenance and Calibration
 - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
 - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
 - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.2.6 The schedule for environmental monitoring in April 2019 is provided in Appendix F.

3.3 Water Quality Monitoring

Monitoring Requirements

3.3.1 In accordance with the EM&A Manual, impact water quality monitoring should be conducted during dredging and filling operation. **Table 3.6** summarises the monitoring parameters and frequency of impact water quality monitoring. The Action and Limit level of the impact water quality monitoring is provided in **Appendix D**.

Table 3.6 Water Quality Monitoring Parameters and Frequency

| Parameter | Frequency |
|---|---|
| Turbidity, Suspended Solid, Dissolved Oxygen, Temperature and Salinity | Three days per week, at mid-flood and mid-ebb tides |

Monitoring Equipment

3.3.2 The monitoring equipment, monitoring methodology are detailed in the monthly EM&A Reports prepared for Contract SCL1121.

Monitoring Locations

3.3.3 The monitoring station for impact water quality monitoring has been extracted from the EM&A Manual for SCL (HUH-ADM) of the Project. Location of the water monitoring station is summarised in **Table 3.7**.

| Monitoring | toring Coordinates | | linates | | | |
|------------------|---|---------|----------|--|--|--|
| Station | Description | Easting | Northing | | | |
| Victoria Harbour | Victoria Harbour | | | | | |
| 8 | Cooling Water Intake for Excelsior Hotel and World Trade Centre / No. 27 – 63 Paterson Street | 837036 | 816008 | | | |
| 9 | Cooling Water Intake for Windsor House | 837223 | 816150 | | | |
| 14 | Flushing Water Intake for Kowloon Station | 834477 | 817891 | | | |
| 21 | Cooling Water Intake for East Rail Extension | 836484 | 817642 | | | |
| 34 | Cooling Water Intake for Metropolis | 836828 | 817844 | | | |
| А | Wan Chai WSD Flushing Water Intake (Reprovisioned) ⁽¹⁾ | 836268 | 816045 | | | |
| WSD9 | Tai Wan WSD Flushing Water Intake ⁽²⁾ | 837930 | 818357 | | | |
| WSD17 | Quarry Bay WSD Flushing Water Intake | 839863 | 817077 | | | |
| C1 | Control Station 1 833977 817 | | 817442 | | | |
| C2 | Control Station 2 | 841088 | 817223 | | | |

 Table 3.7
 Monitoring Station for Impact Water Quality Monitoring

- Note: 1. According to the Baseline Water Quality Monitoring Report for SCL (MKK-HUH & HUH-ADM), the original coordinates of monitoring location A (Easting: 836286, Northing: 816024) is the exact location taken from the design of reprovisioned Wan Chai Salt Water Pumping Station and Salt Water Intake Culvert. Based on actual site condition for taking water sampling, minor adjustment was made on monitoring location.
 - According to the Baseline Water Quality Monitoring Report for SCL (MKK-HUH & HUH-ADM), the original coordinates of monitoring location WSD9 (Easting: 838133, Northing: 817790) as proposed in WQMP were moved closer to sensitive receiver according to the actual site condition.

Monitoring Methodology

3.3.4 The monitoring methodology is detailed in the monthly EM&A Reports prepared for Contract SCL1121.

Monitoring Schedule for the Reporting Month

3.3.5 The monitoring schedule is detailed in the monthly EM&A Reports prepared for Contract SCL1121.

3.4 Landscape and Visual

3.4.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6.**

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C.** Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

Table 4.1 Status of Required Submission under Environmental Permit

| EP Condition | Submission | Submission Date |
|-------------------------------|---------------------------------------|-----------------|
| Condition 3.4 (EP-436/2012/F) | Monthly EM&A Report for March 2019 | 12 April 2019 |

5 MONITORING RESULTS

5.1 Construction Dust Monitoring

5.1.1 The monitoring results for 24-hour TSP are summarised in **Table 5.1**. Detailed air quality monitoring results and wind monitoring data extracted from the nearest Automatic Weather Station are presented in **Appendix G**.

| ID | Average (µg/m ³) | Range (µg/m³) | Action Level (μg/m ³) | Limit Level (µg/m³) |
|------------------|------------------------------|---------------|--------------------------------------|------------------------|
| AM2 [#] | 38.2 | 14.5 – 70.1 | 160 | 260 |
| AM4 | 48.1 | 25.7 – 65.6 | 198 | 260 |

 Table 5.1
 Summary of 24-hour TSP Monitoring Result in the Reporting Period

The monitoring station at AM2 was handed-over from Contract SCL1126 in April 2015 and handed-over to Contract SCL1123 on 28 October 2015.

- 5.1.2 No exceedance of Action / Limit Level of air quality was recorded in the reporting month.
- 5.1.3 The event and action plan is annexed in **Appendix I**.
- 5.1.4 Major dust sources during the monitoring included construction dust, nearby traffic emission and other nearby construction sites.

5.2 Construction Noise Monitoring

- 5.2.1 Noise monitoring at NM1 was handed over from SCL Contract 1129 in August 2015.
- 5.2.2 The monitoring results for noise are summarized in **Table 5.2** and the monitoring data is provided in **Appendix H**.

Table 5.2 Summary of Construction Noise Monitoring Results in the Reporting Period

| ID | Range, dB(A), L _{eq (30 mins)} | Limit Level, dB(A), L _{eq (30 mins)} | |
|--------------------|--|--|--|
| NM1 ^(*) | <baseline< th=""><th>75</th></baseline<> | 75 | |

(*) Baseline correction will be made to the measured Leq when the measured noise level exceeded the corresponding baseline noise level and presented in the table.

- 5.2.3 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 5.2.4 No Limit Level exceedance of noise was recorded at the monitoring station in the reporting month.
- 5.2.5 The event and action plan is annexed in **Appendix I**.
- 5.2.6 Major noise sources during the monitoring included construction noise from the Project site, nearby traffic noise and the community.

5.3 Water Quality Monitoring

- 5.3.1 The monitoring results are reported in the monthly EM&A Report prepared for Contract SCL1121.
- 5.3.2 No Action and Limit Level exceedance was recorded by the ET of Contract SCL1121 for water quality monitoring in the reporting month.

5.4 Waste Management

- 5.4.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.4.2 As advised by the Contractor, 1046.5 m³ of inert C&D material was generated in the reporting month. 1046.5m³ was disposed of as fill bank at TKO137. 73.5 m³ of general refuse was generated in the reporting month. No paper/cardboard packaging material, metals and plastic was collected by recycling contractor in the reporting month. No chemical waste was collected by licensed contractor. No marine dumping was undertaken in the reporting period.
- 5.4.3 SCL1128 delivered the spoil to WDII C1, CWB, SCL 1121, SCL 1103, WDII C3, WDII C2, 8217, HY/2010/08, PSK226, SCL1112, Area 56A, M+ and XRL810B for beneficial use. If spoil could not be fully utilized at these sites, the spoil will be transported to Mainland China for reuse. The waste flow table is annexed in **Appendix K**.
- 5.4.4 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.4.5 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

5.5 Landscape and Visual

5.5.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 11 and 25 April 2019. A summary of the site inspection is provided in Appendix C. The observations and recommendations made during the site inspections are presented in Table 6.1.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

- 6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.
- 6.1.2 In the reporting month, 5 site inspections were carried out on 1, 11, 15, 25 and 29 April 2019. Joint inspection with the IEC, ER, the Contractor and the ET was conducted on 15 April 2019. No non-compliance was recorded during the site inspections. Details of observations recorded during the site inspections are presented in **Table 6.1**.

| Parameters | Date | Observations and Recommendations | Follow-up |
|---------------|------------------|---|---|
| | 14 March 2019 | • Muddy trail was observed outside site boundary at entrance of W14. The Contractor was advised to wash all vehicle's wheels before leaving the construction site. | The item was rectified by the Contractor on 11 April 2019. |
| | 25 March 2019 | • Muddy trail was observed outside site boundary at entrance of W14. The Contractor was advised to make sure the vehicles are washed before leaving the construction site. | The item was rectified by the Contractor on 11 April 2019. |
| Air Queliau | 11 April 2019 | Site area at W14 was observed dry. The Contractor should water the exposed area timely for dust suppression. | The item was rectified by the Contractor on 15 April 2019. |
| Air Quality | 25 April 2019 | Breaking works operated without water spraying was observed in W2. The Contractor was reminded to provide regular water spraying to minimize dust impact. | The item will be followed up in next reporting month. |
| | 29 April 2019 | Muddy trails were observed outside site boundary at entrance of W8 and W14. The Contractor was advised to wash the vehicle's wheel before leaving the construction site. | The item will be followed up in next reporting month. |
| | 29 April 2019 | PMEs without NRMM label were observed at W8. The Contractor was advised to display the NRMM label on the PMEs. | The item will be followed up in next reporting month. |
| Noise | Nil | Nil | Nil |
| | 25 March 2019 | Malfunction of desilting facility was observed in W8. The Contractor was advised to regularly maintain the facility to ensure wastewater is properly treated before discharging to the public drainage system. | The item was rectified by the Contractor on 11 April 2019. |
| Water Quality | 1 April 2019 | <u>Reminder</u> Stagnant water was observed in U-channel located at W2 due to blockage of U-channel. The Contractor was reminded to remove the blockage for preventing accumulation of stagnant water. | The item was rectified by the Contractor on 25 April 2019. |
| | 1 April 2019 | <u>Reminder</u> Sediment was observed accumulated at sedimentation tank located at W3. The Contractor was advised to maintain the desilting facilities regularly to enhance the efficiency of wastewater treatment system. | The item will be followed up in next reporting month. |

 Table 6.1
 Observations and Recommendations of Site Audit

| Parameters | Date | Observations and Recommendations | Follow-up |
|-----------------------|------------------|---|---|
| | 25 April 2019 | • Wastewater treatment facility was observed at W2 to be inefficient. The Contractor was advised to maintain the efficiency of wastewater treatment facility to ensure wastewater is properly treated before discharging to the public drainage system. | The item will be followed up in next reporting month. |
| | 25 April 2019 | <u>Reminder</u> Sediment was observed accumulated at sedimentation tank located at W3. The Contractor was advised to clear the sediment regularly to enhance the efficiency of wastewater treatment system. | The item will be followed up in next reporting month. |
| | 29 April 2019 | <u>Reminder</u> Sediment was observed accumulated at sedimentation tank located at W14. The Contractor was advised to clear the sediment regularly to enhance the efficiency of wastewater treatment system. | The item will be followed up in next reporting month. |
| | 14 March 2019 | <u>Reminder</u> The Contractor was reminded to provide proper prevention measure for the chemical at W8. | The item was rectified by the Contractor on 11 April 2019. |
| | 25 March 2019 | <u>Reminder</u> Chemical containers were found placing on paved ground without the provision of drip tray. The Contractor should provide drip tray to retain chemical leakage at W8. | The item was rectified by the Contractor on 11 April 2019. |
| Waste/ Chemical | 15 April 2019 | • Oil stain was observed at entrance and access road of W14. The Contractor was advised to clear and treat the oil stain properly. | The item was rectified by the Contractor on 18 April 2019. |
| Management | 15 April 2019 | Chemical container stored without drip tray was observed at peanuts shaft and chemical leakage nearby chemical container was observed at entrance near to Lung King street located at W8. The Contractor was advised to store the chemical container with drip tray to retain the chemical leakage. | The item will be followed up in next reporting month. |
| | 29 April 2019 | Chemical containers stored without drip tray were observed in W8. The Contractor was advised to store the chemical containers with drip tray to prevent the chemical leakage. | The item will be followed up in next reporting month. |
| Landscape & Visual | Nil | Nil | Nil |
| Permits/ Licenses | Nil | Nil | Nil |

6.1.3 Most of the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedances

- 7.1.1 No exceedance of Action / Limit Level of air quality was recorded in the reporting month.
- 7.1.2 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 7.1.3 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 7.1.4 No Action and Limit Level exceedance was recorded by the ET of Contract SCL1121 for water quality monitoring in the reporting month.

7.2 Summary of Environmental Non-Compliance

7.2.1 No environmental non-compliance was recorded in the reporting month.

7.3 Summary of Environmental Complaints

7.3.1 No environmental related complaint was received in the reporting month. The summary and cumulative statistics on environmental complaints is provided in **Appendix J**.

7.4 Summary of Environmental Summon and Successful Prosecutions

7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix J**.

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Next Three Month

8.1.1 The major construction works in between May and July 2019 will be:

| Location | Site Activities |
|---------------------------------------|---|
| Area W2 | POC structure works and ABWF works, retaining wall construction work, drainage installation work |
| Area W2 – SOV Shaft | SOV structure works and ABWF works |
| Area W3 – Percival Footbridge | Reinstatement works |
| Area W4 –Rest Garden Reinstatement | Reinstatement works |
| Area W8 (Area1) | • EEP structure works and ABWF works, D-wall opening |
| Area W8 (Area 2) | Pile load test |

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

8.3 Monitoring Schedule for the Next Three Month

8.3.1 The tentative schedules for environmental monitoring between May and July 2019 are provided in **Appendix F**.

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 All 24-hour TSP monitoring result complied with the Action / Limit Level at in the reporting month.
- 9.1.3 No noise complaint was received in the reporting month. Hence, no Action Level exceedance was recorded.
- 9.1.4 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 No Action and Limit Level exceedance was recorded by the ET of Contract SCL1121 for water quality monitoring in the reporting month.
- 9.1.6 5 nos. of environmental site inspections were carried out in April 2019. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.7 Referring to the Contractor's information, no environmental related complaint, notification of summons and successful prosecution was received in the reporting month.

9.2 Recommendations

9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

- The Contractor should water the exposed area timely for dust suppression.
- The Contractor was reminded to provide regular water spraying to breaking works for minimize dust impact.
- The Contractor was advised to wash the vehicle's wheel before leaving the construction site.
- The Contractor was advised to display the NRMM label on the PMEs.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

- The Contractor was reminded to remove the blockage in U-channel for preventing accumulation of stagnant water.
- The Contractor was advised to maintain the desilting facilities and clear the sediment in sedimentation tank regularly to enhance the efficiency of wastewater treatment system.

Chemical and Waste Management

- The Contractor was advised to clear and treat the oil stain properly.
- The Contractor was advised to store the chemical container with drip tray to retain the chemical leakage.


Landscape & Visual Impact

• No specific observation was identified in the reporting month.


Permits/licenses

• No specific observation was identified in the reporting month.

FIGURES



SITE LAYOUT PLAN of SCL1128



Air Quality and Noise Monitoring Loactions


APPENDIX A

Construction Programme

| D | Activity Name | Original | Start | Finish | · · | | 2019 | | |
|------------------|---|----------|-------------|-------------------------|-------------------|---------------------------------------|--|--|--------------|
| | | Duration | | | Apr 57 | May 58 | Jun59 | Jul 60 | |
| otal | | 1295 | 16-May-16 A | 18-Jun-20 | | | | | |
| -Months Rollin | g Programme_RMP_E_1 (Apr-19) | 1295 | 16-May-16 A | 18-Jun-20 | | | | | |
| Contract Dates | | 89 | 01-May-19 | 29-Jul-19 | | | | | |
| Completion Obli | gation | 73 | 01-May-19 | 12-Jul-19 | | | | | |
| Specified Parts | - | 73 | 01-May-19 | 12-Jul-19 | | | | | |
| 01128.CD07 | Ref.3D (30-Dec-18) - Complete SOV Transfer Floor slab & the Temp. Openings at SOV GL 4/A-B ready for acces | s 0 | | 01-May-19* | | Ref 3D (30-Dec-18) - Complete SOV Tr | ransfer Floor slab & the Temp. Openings at SOV GL | 4/A-B ready for access by DC | |
| Degree 1 Compl | by DC | 36 | 01-May-19 | 05-Jun-19 | | | | | |
| 01128.CD14 | Ref.4E.D1. (19-May-19) - DT Tunnel (W.Approach to ADM) Ch D96+593 to D96+095 | 0 | | 01-May-19* | | Pof 4E D1 (10 May 10) DT Tuppel (4 | | | |
| 01128.CD15 | Ref. 4G.D1. (26-May-19) - SOV - Transfer Floor slab and below, except Ref. 4B, 4C & 4F | 0 | | 17-May-19* | | Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y | W.Approach to ADM) Ch D96+593 to D96+095 | | |
| 01128.CD17 | Ref.4l.D1. (28-Jul-19) - SOV - All Remaining Areas | 0 | | 05-Jun-19* | | Ker.4G.D1. | . (26-May-19) - SOV - Transfer Floor slab and below, | | |
| | | | | | | | Ref.4I.D1. (28-Jul-19) - SOV - A | | |
| 01128.CD18 | Ref. 4J.D1. (18-Aug-19) - FPP & Occupied by Temp. Opening at Ch U96+64 to U96+575/ D96+643 to D96+560 | 0 | | 01-May-19* | | | bied by Temp. Opening at Ch U96+64 to U96+575/ D9 | /6+643 to D96+560 | |
| 01128.CD13 | Ref.4L.D1. (31-Mar-19) - C&C DT Tunnel (FPP Area 2 & B - Ch D96+643 to D96+593) | 0 | | 01-May-19* | | Ref.4L.D1. (31-Mar-19) - C&C DT Tunn | nel (FPP Area 2 & B - Ch D96+643 to D96+593) | | |
| Degree 2 Compl | | 34 | 08-Jun-19 | 12-Jul-19 | | | | | |
| 01128.CD24 | Ref.4HD2. (27-Oct-19) - SOV - Occupied by Temp.Opening at GL.4/A-B incl.TECS Control Rm | 0 | | 12-Jul-19* | | | | Ref.4HD2. (27-Oct- | :-19) - SOV |
| 01128.CD25 | Ref.4I.D2. (24-Nov-19) SOV - All Remaining Areas | 0 | | 29-Jun-19* | | | | Ref.4I.D2. (24-Nov-19) SOV - All Remaini | ning Areas |
| 01128.CD21 | Ref.4J.D2. (15-Sep-19) - FPP & Occupied by Temp. Opening at Ch U96+64 to U96+575/ D96+643 to D96+560 | 0 | | 08-Jun-19* | | | ጰ Ref.4J.D2. (15-Sep-19) - Fl | PP & Occupied by Temp. Opening at Ch U96+64 t | to U96+57 |
| Contract Comple | tion Obligation (Baseline) | 89 | 01-May-19 | 28-Jul-19 | | | | | |
| Specified Parts | of the Works | 89 | 01-May-19 | 28-Jul-19 | | | | | |
| 01128.CO06 | Ref.3D (30-Dec-18) - Complete SOV Transfer Floor slab & the Temp. Openings at SOV GL 4/A-B ready for acces by DC | s 0 | | 01-May-19* | | Ref.3D (30-Dec-18) - Complete SOV Tr | ransfer Floor slab & the Temp. Openings at SOV GL | 4/A-B ready for access by DC | |
| Degree 1 Compl | | 89 | 01-May-19 | 28-Jul-19 | | ľ | | | |
| 01128.CO10 | Ref.4C.D1. (31-Mar-19) - DT Tunnel (SOV-EXH) Ch D97+859 - D97+250 | 0 | | 01-May-19* | | Ref.4C.D1. (31-Mar-19) - DT Tunnel (S | SOV-EXH) Ch D97+859 - D97+250 | | |
| 01128.CO12 | Ref.4E.D1. (19-May-19) - DT Tunnel (W.Approach to ADM) Ch D96+593 to D96+095 | 0 | | 19-May-19* | | R ef.4E. | D1. (19-May-19) - DT Tunnel (W.Approach to ADM) C | ¦ ۲ D96+593 to D96+095 | |
| 01128.CO13 | Ref.4F.D1. (28-Jul-19) - SOV MTR Tx.Rm, HEC Tx.Rms & Plant Rms. | 0 | | 28-Jul-19* | | | | | 🙎 Re |
| 01128.CO14 | Ref. 4G.D1. (26-May-19) - SOV - Transfer Floor slab and below, except Ref. 4B, 4C & 4F | 0 | | 26-May-19* | | | Ref.4G.D1. (26-May-19) - SOV - Transfer Floor s | and below excent Ref 4B 4C & 4F | • |
| 01128.CO16 | Ref. 4I.D1. (28-Jul-19) - SOV - All Remaining Areas | 0 | | | | | | | • D- |
| 01128.CO19 | Ref.4L.D1. (31-Mar-19) - C&C DT Tunnel (FPP Area 2 & B - Ch D96+643 to D96+593) | 0 | | 01-May-19* | | | | | |
| | | 89 | 01-May-19 | 29-Jul-19 | | Rei.4L.DI. (31-Mar-19) - C&C DI Tunn | nel (FPP Area 2 & B - Ch D96+643 to D96+593) | | |
| | ess Dates for Works Areas | 0 | 29-Jul-19 | 29-Jul-19 | | | | | |
| | on Date / Access Date | | | 29-301-19 | | | | | |
| 01128.EAD050 | 1128.W2c (2) (SOV) | 0 | 29-Jul-19* | | | | | | \$ 1' |
| | n Date / Access Date | 0 | 29-Jul-19 | 29-Jul-19 | | | | | |
| 01128.LAD050 | 1128.W2c (2) (SOV) | 0 | 29-Jul-19* | | | | | | 5 1 |
| Vacation Date | | 50 | 01-May-19 | 19-Jun-19 | | | | | |
| 01128.VD360 | 1128.A1 | 0 | | 01-May-19* | | \$ 1128.A1 | | | |
| 01128.VD290 | 1128.W14a | 0 | | 19-Jun-19* | | | ᄎ 1128.W1 | 14a | |
| 01128.VD300 | 1128.W14b | 0 | | 19-Jun-19* | | | ᄎ 1128.W1 | l4b | |
| 01128.VD380 | 1128.W20 (ME4, from -5mPD to -20mPD) | 0 | | 01-May-19* | | 1128.W20 (ME4, from -5mPD to -20ml | PD) | | |
| 01128.VD040 | 1128.W2c (1) | 0 | | 01-May-19* | | 1128.W2c (1) | | | |
| 01128.VD090 | 1128.W4c | 0 | | 01-May-19* | | 1128.W4c | | | |
| 01128.VD200 | 1128.W8d (1) | 0 | | 04-May-19* | | \$ 1128.W8d (1) | | | |
| Contract Vacatio | on Date (Baseline) | 0 | 01-May-19 | 01-May-19 | | Ť | | | |
| 01128.VD650 | 1128.A1 | 0 | | 01-May-19* | | 1128.A1 | | | |
| 01128.CVD340 | 1128.W18 | 0 | | 01-May-19* | | 1128.W18 | | | |
| 01128.CVD350 | 1128.W19 | 0 | | 01-May-19* | | 1128.W19 | | | |
| 01128.CVD040 | 1128.W2c (1) | 0 | | 01-May-19* | | K | | | |
| 01128.CVD150 | 1128.W7d (1) | 0 | | 01-May-19* | | 1128.W2c (1) | | | |
| 01128.CVD200 | 1128.W8d (1) | 0 | | 01-May-19 01-May-19* | | 1128.W7d (1) | | | |
| | | | 01 May 10 | 29-Jul-19 | | 1128.W8d (1) | | | |
| | Designation Contractors | 89 | 01-May-19 | | | | | | |
| | ork and Overhead Line System for SCL Phase 2 | 19 | 01-May-19 | 20-May-19 | | L | | | |
| 01128.DCAD020 | NSL tunnel (D/T) from SCL Entrustment Works ME4 to EXH (Ch D97+931 to D97+250 & Track and Trackside area | | 01-May-19* | | | | nt Works ME4 to EXH (Ch D97+931 to D97+250 & Tra | | |
| 01128.DCAD040 | NSL tunnel (D/T) from West Approach Tunnels to ADM (Ch D 96+643 to U96+095) - Track and Trackside areas | 0 | 20-May-19* | | | 🗴 NSL tu | nnel (D/T) from West Approach Tunnels to ADM (Ch | D 96+643 to U96+095) - Track and Trackside area | as |
| 01128.DCAD010 | NSL tunnel (U/T) from SCL Entrustment Works ME4 to EXH (Ch U97+941 to U97+265 & Track and Trackside area | s 0 | 01-May-19* | | | | nt Works ME4 to EXH (Ch U97+941 to U97+265 & Tra | | |
| | | | 0.01 11 | | | | | 1128 | |
| Primary Base | eline Baseline Milestone _1128RMP_E_R1-2 | | SCL 112 | 28 - SOV t | Admiralty Tunnels | S | Date | - | d Appr |
| - | | | | | | | | CONTRACT CONTRACTOR CONTRACT | |
| Actual Work | ♦ Milestone | • | | - | me (May 2019 to J | 1 0 0 1 0 | 31-Jul-18 1128 - RMP Ver.I | | |


DRAGAGES - BOUYGUES JOINT VENTURE 01128.DCAD030 NSL tunnel (U/T) from West Approach Tunnels to ADM (Ch U 96+664 to U96+070) - Track and Trackside areas 01-Mav-19 0 NSL tunnel (U/T) from West Approach Tunnels to ADM (Ch U 96+664 to U96+070) - Track and Trackside areas 63 27-Mav-19 29-Jul-19 1164B - Building Services for Tunnels Phase 2 and Hong Kong Section 01128.DCAD250 SOV - All a reas below Transfer Floor Slab (For darify, exceptions please refer to CO Refs.4B, 4C and 4F) 0 27-May-19 01128.DCAD270 SOV - All other areas 0 29-Jul-19* 01128.DCAD240 SOV - MTR Tx, HEC Tx, Relay, LV Panel, Battery, 110V DC Charger & Dist. Panel, 25kV Switchgear, 25kV Isolator Rm 0 29-Jul-19* 29-Jul-19 29-Jul-19 0 1172B - Lifts & Escalators for SCL Phase 2 01128.DCAD320 SOV - Lift shaft 0 29-Jul-19* 0 29-Jul-19 29-Jul-19 1191 - Flood gate system for SCL Phase 2 01128.DCAD330 SOV - Flood Gate Choke Rooms, Floodgate Control Room, Accumulator Room 0 29-Jul-19* 0 01-May-19 01-May-19 1132B - Doors and Ironmongery 01128.DCAD360 FPP - Earliest Collection for Doors and Ironmongery 01-May-19 0 FPP - Earliest Collection for Doors and Ironmondery 01128.DCAD340 SOV - Earliest Collection for Doors and Ironmongery 0 01-Mav-19 SOV - Earliest Collection for Doors and Ironmondery 01-May-19 29-Jul-19 89 Programme Data 29-Jul-19 4.0 Schedule of Closing Access Openings for Designated Contractors 89 01-May-19 01128.PD070 Start Sealing up Access Openings at SOV (DN track) West End 29-Jul-19* 0 01128.PD060 Start Sealing up Access Openings at SOV (UP track) West End 0 01-May-19* Start Sealing up Access Openings at SOV (UP track) West End 0 01-May-19 01-May-19 5.0 Interface with Contract 1121 01128.PD140 1121 Complete the Tunnelling works & CP door at the Interface area 01-May-19* 1121 Complete the Tunnelling works & CP door at the Interface area 01128.PD130 1128 provide Access to 1121 at Interface area for tunnel construction at SCL Entrustment Works ME4 & 1121's 0 01-Mav-19 1128 provide Access to 1121 at Interface area for tunnel construction at SCL Entrustment Works ME4 & 1121's tunnel 01-May-19 28-Jul-19 89 6.0 Interface with Contract 1123 01128.PD210 1123 Complete the NSL tunnelling works at the Interface areas at FPP (Applicable if Option 7 is NOT exercised) 0 28-Jul-19* 01128.PD220 1123 provide Access to 1128 for NSL tunnelling works at the Interface at FPP (Applicable if Option 7 is exercised) 01-Jul-19* 0 01128.PD230 1128 Complete the NSL tunnelling works at the Interface areas at FPP (Applicable if Option 7 is exercised) 0 28-Jul-19* 01128.PD200 1128 provide Access to 1123 for NSL tunnelling works at the Interface at FPP (Applicable if Option 7 is NOT 0 01-May-19 1128 provide Access to 1123 for NSL tunnelling works at the Interface at FPP (Applicable if Option 7 is NOT exercised) 19 01-May-19 19-May-19 7.0 Interface with Contract 1124 01128.PD330 1128 Complete tunnelling works at the Interface area (Applicable if Option 10 and/or 14 is exercised) 0 19-May-19* 01128.PD320 1128 Complete tunnelling works at the Interface area at ADM (Applicable if Option 10 & 14 are NOT exercised) 0 19-May-19 01128 PD310 1128 provide Access to 1124 at the Interface area at ADM (Applicable if Option 10 & 14 are NOT exercised) 0 01-May-19* 1128 provide Access to 1124 at the Interface area at ADM (Applicable if Option 10 & 14 are NOT exercised) 01-May-19 01-May-19 **Cost Centre A - Preliminaries** 0 01-May-19 01-May-19 Options Option No. 7 - Formation of Opening at work interface between 1123 & 1128 at east of FPP 01128.CCA00180 01-May-19 0 Option No. 7 - Formation of Opening at work interface between 1123 & 1128 at east of FPP 16-May-16 A 24-Aug-19 Cost Centre C - South Ventilation Building (SOV) 0 29-Jul-19 29-Jul-19 Site Preparation 29-Jul-19 29-Jul-19 0 Site Possession for SOV 01128.CCC00040 W2c(2) Site Possession 0 29-Jul-19 1025 16-May-16 A 24-Aug-19 Foundation, Excavation & Structure 1025 16-May-16 A 24-Aug-19 **Excavation & Structure** RC Structure 01128.CCC0010975 1/F Structure (+15.75mPD) (100%) 10 13-Jul-19 25-Jul-19 01128.CCC00530 1/F Structure (+15.75mPD) (30%) 10 17-Jun-19 28-Jun-19 01128.CCC0010965 1/F Structure (+15.75mPD) (60%) 12-Jul-19 10 29-Jun-19 01128.CCC00630 Close temporary opening for Ref. 4H.D1 22 29-Jul-19 24-Aug-19 01128.CCC00510 Construction -2mPD to Transfer Slab Zone 1(100%) 11 21-Mar-19 A 04-Apr-19 A 01128.CCC0011025 Construction -2mPD to Transfer Slab Zone 2(100%) 7 01-Apr-19 A 08-Apr-19 A Construction -2mPD to Transfer Slab Zone 3(100%) 01128.CCC0011035 10 28-Mar-19 A 08-Apr-19 A 01128.CCC0011015 Curing & Clearance 26-Jul-19 02-Aug-19 01128.CCC0010995 G/F Structure (+5.6mPD) (100%) 11 01-Jun-19 15-Jun-19 01128.CCC0010945 G/F Structure (+5.6mPD) (25%) 11 12-Apr-19 A 29-Apr-19 A G/F Structure (+5.6mPD) (50%) 01128.CCC0011005 11 30-Apr-19 A 17-May-19 01128.CCC0010985 G/F Structure (+5.6mPD) (75%) 18-May-19 31-May-19 11 01128.CCC00518 Strut Removal, S1 32 08-Apr-19 A 14-Apr-19 A SCL 1128 - SOV to Admiralty Tunnels Primary Baseline 🔷 Baseline Milestone _1128RMP_E_R1-2 Date Actual Work Milestone

Remaining Activitiy




31-Jul-18

| | Activity Name | Original Duration | Start | Finish | A | | 2019 |
|-------------------------------|--|----------------------|-------------|--------------------------------|---------------------------------------|----------------------|-------------------|
| | | | | | Apr 57 | May 58 | |
| Tower crane TC1 | | 1025 | 16-May-16 A | 18-Apr-19 A | | | |
| 01128.CCC000110 | Tower Crane (TC1) usage before relocation | 1025 | 16-May-16 A | 18-Apr-19 A | | | |
| ABWF Works | | 88 | 16-Apr-19 A | 03-Aug-19 | | | |
| Basement 3 (L3) | | 28 | 16-Apr-19 A | 17-May-19 | · | | |
| 01128.CCC0011105 | Floor paint (100%) | 12 | 02-May-19 | 17-May-19 | | | |
| 01128.CCC0011055 | Floor paint (50%) | 11 | 16-Apr-19 A | 02-May-19 | · · · · · · · · · · · · · · · · · · · | | |
| Basement 2 (L2) | | 33 | 02-May-19 | 14-Jun-19 | | | |
| 01128.CCC0010050 | Dismantle scaffolds | 7 | 18-May-19 | 25-May-19 | | | . <u></u> |
| 01128.CCC0010060 | Floor paint | 14 | 27-May-19 | 14-Jun-19 | | | |
| 01128.CCC0010040 | Floor paint, wall and ceiling paint | 7 | 08-May-19 | 17-May-19 | | | |
| 01128.CCC0011075 | Granolitic screed | 5 | 02-May-19* | 07-May-19 | | | |
| Basement 1 (L1) | | 72 | 02-May-19 | 03-Aug-19 | | | |
| 01128.CCC0010140 | Dismantle scaffolds | 8 | 08-Jul-19 | 17-Jul-19 | | | |
| 01128.CCC0010150 | Floor paint | 14 | 18-Jul-19 | 03-Aug-19 | | | |
| 01128.CCC0011095 | Granolitic screed (100%) | 12 | 03-Jun-19 | 18-Jun-19 | | | |
| 01128.CCC0010110 | Granolitic screed (30%) | 12 | 02-May-19 | 17-May-19 | , I | | |
| 01128.CCC0011085 | Granolitic screed (60%) | 12 | 18-May-19 | 01-Jun-19 | | | |
| 01128.CCC0010130 | Wall and ceiling paint | 14 | 19-Jun-19 | 06-Jul-19 | | | |
| ost Centre E - Tur | nnel Boring Machine Launching Shaft (FPP) | 122 | 18-Feb-19 A | 17-Aug-19 | | | |
| Area 1 | | 83 | 19-Mar-19 A | 17-Aug-19 | | \mathbf{X} | |
| Structure | | 68 | 19-Mar-19 A | 04-May-19 | | \mathbf{X} | |
| 01128.CCE00560 | Construct EEP Superstructure(100%) | 14 | 18-Apr-19 A | 04-May-19 | , | | |
| 01128.CCE002850 | Construct EEP Superstructure(50%) | 11 | 05-Apr-19 A | 17-Apr-19 A | | | |
| 01128.CCE00550 | Construct EEP to 5.4mPD (100%) | 14 | 19-Mar-19 A | 04-Apr-19 A | | | |
| ABWF Works | | 83 | 02-May-19 | 17-Aug-19 | | | |
| 01128.CCE001790 | Civil Works handover | 0 | 02-May-19 | | i 🧧 | Civil Works handover | |
| Louvre | | 62 | 02-May-19 | 22-Jul-19 | · · · · · · · · · · · · · · · · · · · | | |
| 01128.CCE001840 | Installation of louvre frame | 10 | 02-May-19 | 14-May-19 | , f | | |
| 01128.CCE001860 | installation of louvre panel | 8 | 13-Jul-19 | 22-Jul-19 | | | |
| 01128.CCE001850 | Reserve for DC installation | 44 | 16-May-19 | 12-Jul-19 | | | |
| Door | | 25 | 02-May-19 | 03-Jun-19 | | | |
| 01128.CCE002460 | Installation of doors including ironmongery | 15 | 16-May-19 | 03-Jun-19 | | | |
| 01128.CCE002450 | Installation of frame | 9 | 03-May-19 | 14-May-19 | | | |
| 01128.CCE002440 | Material collected to site from 1132B (Early delivery) | 1 | 02-May-19 | 02-May-19 | · · · · · · · · · · · · · · · · · · · | | |
| Access Panel | | 24 | 13-Jul-19 | 12-Aug-19 | , | | |
| 01128.CCE002480 | Installation of floor access panel (6 nos) | 10 | 31-Jul-19 | 12-Aug-19 | | | |
| 01128.CCE002470 | Installation of frame | 14 | 13-Jul-19 | 30-Jul-19 | | | |
| Cat Ladder | | 4 | 04-Jun-19 | 08-Jun-19 | | | |
| 01128.CCE002510 | Installation of Cat ladder | 4 | 04-Jun-19 | 08-Jun-19 | | | |
| | | 10 | 18-Jul-19 | 30-Jul-19 | | | |
| FR Ceiling 01128.CCE002530 | Installation of FR Ceiling | 10 | 18-Jul-19 | 30-Jul-19 | | | |
| | | 76 | 10-May-19 | 17-Aug-19 | | | |
| Wet Trades | nder and costing | 30 | 10-May-19 | 19-Jun-19 | | | |
| External Wall Rei | Rendering | | | | | | |
| | - | 16 | 10-May-19 | 31-May-19 | | | |
| 01128.CCE002590 | Surface coating | 14 | 01-Jun-19 | 19-Jun-19 | | | |
| Internal Wall Seal | ler Pain on Indoor Face Concrete | 24 | 10-Jun-19 | 11-Jul-19 | | | |
| | Intenal wall sealer paint on indoor fair face concrete | 24 | 10-Jun-19 | 11-Jul-19 | | | |
| Floor Finishes inc | | 54 | 10-Jun-19 | 17-Aug-19 | | | |
| 01128.CCE002620 | Granolithic screeding and nosing tile | 30 | 12-Jul-19 | 17-Aug-19 | | | |
| 01128.CCE002610 | Material delivered to site | 24 | 10-Jun-19 | 11-Jul-19 | | | |
| Roof | | 42 | 10-Jun-19 | 02-Aug-19 | | | 1 |
| | | | 0.07 | a o a o z | | | <u> </u> |
| Primary Baseli | ne 🔷 🔶 Baseline Milestone | _1128RMP_E_R1-2 | SCL 11 | 28 - SOV to | o Admiralty Tunnels | | Date |
| Actual Work | Milestone | | | | | | Date 31-Jul-18 |



| | Activity Name | Origin Durat | nal | Start | Finish | | | 2019 |
|-------------------|--|-----------------|------|------------|-------------|------------------|------------------------------|-------------|
| | | Durati | on | | - | Apr 57 | May 58 | |
| 01128.CCE002660 | Leakage and flooding test | 14 | 1 | 17-Jul-19 | 02-Aug-19 | | | |
| 01128.CCE002640 | Screeding lay to fall | 18 | 1 | 0-Jun-19 | 03-Jul-19 | | | |
| 01128.CCE002650 | Waterproofing application | 10 | 0 | 04-Jul-19 | 16-Jul-19 | | | |
| Access & Closure | e of Openings | 0 | 0 | 1-May-19 | 01-May-19 | | | |
| 01128.CCE01060 | Start P-way Access - UT & DT | 0 | 0, | 1-May-19* | | | Start P-way Access - UT & DT | |
| rea 2 & B | | 122 | . 18 | 3-Feb-19 A | 14-Aug-19 | | ľ | |
| Structure | | 122 | . 18 | 3-Feb-19 A | 14-Aug-19 | | | |
| 01128.CCE00990 | Backfilling | 9 | 1 | 3-Jun-19 | 22-Jun-19 | | | |
| 01128.CCE01050 | NIL DT Structure | 40 | 2 | 24-Jun-19 | 14-Aug-19 | | | |
| 01128.CCE00524 | Pile load test | 14 | 0: | 2-May-19 | 20-May-19 | | | |
| 01128.CCE00522 | Pre-bored H-Pile for NIL (12 nos x 6d/rig)(100%) | 14 | 01 | 1-Apr-19 A | 17-Apr-19 A | | | |
| 01128.CCE00986 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | (10%) 14 | 18 | B-Feb-19 A | 01-Mar-19 A | | | |
| 01128.CCE002960 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | (100%) 14 | 1 | 16-Jul-19 | 01-Aug-19 | | | |
| 01128.CCE002880 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | (20%) 14 | 02 | 2-Mar-19 A | 14-Mar-19 A | | | |
| 01128.CCE002890 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | | | 5-Mar-19 A | 04-Apr-19 A | | | |
| 01128.CCE002900 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | | | 5-Apr-19 A | 19-Apr-19 A | | | |
| 01128.CCE002900 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | . , | | D-Apr-19 A | 02-May-19 A | | | |
| 01128.CCE002920 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | · · · | | 2-May-19 | 20-May-19 | | | |
| 01128.CCE002920 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | · · · | | 11-May-19 | 06-Jun-19 | | | |
| | | . , | | - | | | | |
| 01128.CCE002940 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | | |)8-Jun-19 | 25-Jun-19 | | | – |
| 01128.CCE002950 | UT breaking Peanut Shaft D-wall for connection to C&C Tunnel | | | 27-Jun-19 | 15-Jul-19 | | | |
| | P to ADM TBM Tunnels | 0 | | 1-May-19 | 31-May-19 | | | |
| ssociated Works | | 0 | | 1-May-19 | 31-May-19 | | | |
| - | alty Station (UT/DT Entries, TWL near ADM) | 0 | | 1-May-19 | 31-May-19 | | | |
| Site Vacation | | 0 | | 1-May-19 | 31-May-19 | | | |
| 01128.CCF00900 | ADM Vacation on 20/19 (ref.P10/7, P10.37) | 0 | | | 31-May-19* | | | ADM Vacatio |
| | lice Officers' Club (RRIW)-New | 501 | | I-Mar-19 A | 18-Jun-20 | | | |
| oundation & Exc | | 323 | | 9-Apr-19 A | 18-Jun-20 | | | |
| ower crane, TC1 | & TC2 and Builders Hoist | 323 | | 9-Apr-19 A | 18-Jun-20 | | | |
| Tower crane, TC1 | | 323 | | 9-Apr-19 A | 18-Jun-20 | | | |
| | Relocation of Tower Crane, TC1 | 12 | | 9-Apr-19 A | 22-Apr-19 A | | | |
| 01128.CCG0027050 | Utilization of Tower Crane, TC1 | 311 | 23 | 3-Apr-19 A | 18-Jun-20 | | | |
| &S Works | | 383 | 6 01 | 1-Apr-19 A | 15-Apr-20 | | | |
| Substructure | | 21 | 18 | 3-Apr-19 A | 17-May-19 | | | |
| 01128.CCG009119 | Mass fill concreting in basement (215m3) | 9 | 18 | 3-Apr-19 A | 18-Apr-19 A | l | | |
| 01128.CCG009114 | Pumped pump installation | 7 | 0 | 8-May-19 | 17-May-19 | | | |
| 01128.CCG009112 | Pumped pump leakage test | 5 | 0 | 2-May-19 | 07-May-19 | | | |
| Retaining Wall Co | onstruction & EVA | 69 | 01 | 1-Apr-19 A | 15-Apr-20 | | | |
| Zone 5 | | 69 | 01 | 1-Apr-19 A | 15-Apr-20 | | | |
| 01128.CCG0088865 | Excavation & Trimming Existing Structure/ blinding | 5 | 01 | 1-Apr-19 A | 25-Mar-20 | | | |
| 01128.CCG0088845 | Exposing & Installing Temporary UU Support | 6 | 01 | 1-Apr-19 A | 03-Mar-20 | | | |
| 01128.CCG0088885 | Formwork removal and curing | 2 | 18 | 3-Apr-19 A | 15-Apr-20 | | | |
| 01128.CCG0088875 | Rebar fixing/ Concreting base slab (44m3) | 12 | 10 | D-Apr-19 A | 09-Apr-20 | | | |
| 01128.CCG0088825 | Setting Out | 1 | 01 | 1-Apr-19 A | 04-Jan-20 | | | |
| 01128.CCG0088835 | TTMS & Footpath Diversion | 4 | 01 | 1-Apr-19 A | 09-Jan-20 | | | |
| &S Works (Abov | e Ground Level Soffit) | 185 | 04 | -Mar-19 A | 02-Nov-19 | | | |
| Superstructure | | 185 | 0 04 | I-Mar-19 A | 02-Nov-19 | | | |
| G/F | | 115 | 04 | -Mar-19 A | 01-Aug-19 | | | |
| 01128.CCG0090445 | Bay G-1 (100%) | 14 | 26 | 6-Apr-19 A | 20-May-19 | | | |
| 01128.CCG0089045 | Bay G-1 (25%) | 14 | | I-Mar-19 A | 18-Mar-19 A | | | |
| 01128.CCG0090425 | Bay G-1 (50%) | 14 | | -Mar-19 A | 03-Apr-19 A | | | |
| | | | 13 | | | | | <u> </u> |
| | | | | | 10 0014 | A deminalter T 1 | ~ | I |
| Primary Baseli | ne 💠 🔶 Baseline Milestone | _1128RMP_E_R1-2 | | SUL II | 20 - SUV IO | Admiralty Tunnel | 8 | |
| Actual Work | Milestone | | | | | • | | Date |



| | | | Γ | RAGAG | ES - BOU` | YGUES JOINT VENT | TURE | |
|---------|--------------------------------------|---------------------------------|----------------------|------------------------|-------------------------|----------------------|--------|---------------|
| Activit | iy ID | Activity Name | Original Duration | Start | Finish | Apr 57 | May 58 | 2019 J |
| | 01128.CCG0090435 | Bay G-1 (75%) | 14 | 04-Apr-19 A | 25-Apr-19 A | | 30 | |
| | 01128.CCG0090465 | Bay G-10 (100%) | 14 | 08-Jun-19 | 25-Jun-19 | | | |
| | 01128.CCG0089135 | Bay G-10 (30%) | 14 | 02-May-19 | 20-May-19 | | | |
| | 01128.CCG0090455 | Bay G-10 (60%) | 14 | 21-May-19 | 06-Jun-19 | | | |
| | 01128.CCG0090485 | Bay G-2 (100%) | 14 | 08-Jun-19 | 25-Jun-19 | | | |
| | 01128.CCG0089055 | Bay G-2 (20%) | 11 | 04-Mar-19 A | 15-Mar-19 A | | | — |
| | 01128.CCG0090505 | Bay G-2 (40%) | 14 | 25-Mar-19 A | 10-Apr-19 A | | | |
| | 01128.CCG0090495 | Bay G-2 (60%) | 14 | 11-Apr-19 A | 20-May-19 | | | |
| | 01128.CCG0090475 | Bay G-2 (80%) | 14 | 21-May-19* | 06-Jun-19 | | | |
| | 01128.CCG0089065 | Bay G-3 - 15% | 14 | 02-May-19 | 20-May-19 | - | | |
| | 01128.CCG0090575 | Bay G-3 - 30% | 14 | 21-May-19 | 06-Jun-19 | - | | |
| | 01128.CCG0090595 | Bay G-3 - 40% | 14 | 27-Jun-19 | 15-Jul-19 | | | |
| | 01128.CCG0090585 | Bay G-3 - 45% | 14 | 08-Jun-19 | 25-Jun-19 | | | |
| | 01128.CCG0090605 | Bay G-3 - 75% | 14 | 16-Jul-19 | 01-Aug-19 | - | | |
| | 01128.CCG0090615 | Bay G-4 (100%) | 14 | 20-May-19 | 05-Jun-19 | - | | |
| | 01128.CCG0089075 | Bay G-4 (50%) | 13 | 02-May-19 | 18-May-19 | | | |
| | 01128.CCG0090635 | Bay G-5 (100%) | 13 | 30-May-19 | 15-Jun-19 | | | |
| | 01128.CCG0089085 | Bay G-5 (30%) | 14 | 23-Apr-19 A | 09-May-19* | | | |
| | 01128.CCG0090625 | Bay G-5 (60%) | 14 | 10-May-19 | 28-May-19 | | | |
| | 01128.CCG0089090 | Bay G-6 - 30% | 14 | 02-May-19 | 20-May-19 | - | | |
| | 01128.CCG0089095 | Bay G-6 - 60% | 19 | 21-May-19 | 14-Jun-19 | - | | |
| | 01128.CCG0089100 | Bay G-6 -100% | 22 | 15-Jun-19 | 13-Jul-19 | | | |
| | 01128.CCG0089105 | Bay G-7 (100%) | 14 | 21-May-19* | 06-Jun-19 | - | | |
| | 01128.CCG0090565 | Bay G-7 (100%) Bay G-7 (50%) | 14 | 02-May-19 | 20-May-19 | - | | |
| | 01128.CCG0090535 | Bay G-8 (100%) | 14 | 22-May-19 | 08-Jun-19 | - | | |
| | 01128.CCG0090555 | Bay G-8 (100%) Bay G-8 (25%) | 14 | 23-Mar-19 A | 09-Apr-19 A | | _ | |
| | 01128.CCG0090545 | Bay G-8 (50%) | 14 | 10-Apr-19 A | 30-Apr-19 A | | | |
| | 01128.CCG0090525 | Bay G-8 (75%) | 14 | 03-May-19* | 21-May-19 | | | |
| | 01128.CCG0089125 | Bay G-9 (10%) | 13 | 03-Jun-19 | 19-Jun-19 | - | | |
| | | | 12 | 18-May-19* | 01-Jun-19 | - | | |
| | 01128.CCG0090515 | Bay G-9 (50%) | 12 | 02-May-19 | 01-501-19 02-Nov-19 | | | |
| | 1/F 01128.CCG0089150 | Roy 1.1 100% | 30 | 02-Way-19 03-Jun-19 | 12-Jul-19 | | | |
| | 01128.CCG0089130 | Bay 1-1 - 100% Bay 1-1 - 70% | 24 | 03-Jun-19 02-May-19 | 01-Jun-19 | - | | |
| | 01128.CCG0089145 | Bay 1-4 - 60% | 24 | 02-May-19 02-May-19 | 28-May-19 | - | | |
| | 01128.CCG0089180 | Bay 1-4 - 100% | 33 | 30-May-19 | 12-Jul-19 | - | | |
| | 01128.CCG0089183 | Bay 1-5 - 35% | 30 | 08-Jun-19 | 17-Jul-19 | - | | |
| | 01128.CCG0089185 | Bay 1-5 - 70% | 30 | 18-Jul-19 | 24-Aug-19 | | | |
| | 01128.CCG0089200 | Bay 1-6 - 100% | | 05-Jul-19 | 24-Aug-19 25-Jul-19 | - | | |
| | 01128.CCG0089200 | Bay 1-6 - 50% | 16 | 15-Jun-19 | 04-Jul-19 | | | |
| | 01128.CCG0089195 | | 56 | 20-Jun-19 | 30-Aug-19 | | | ł |
| | 01128.CCG0089205 | Bay 1-7 Bay 1-8 - 30% | 21 | 02-May-19 | 28-May-19 | | | |
| | 01128.CCG0089210 | Bay 1-8 - 30% Bay 1-8 - 60% | 21 | 30-May-19 | 28-May-19 27-Jun-19 | | | |
| | 01128.CCG0089215 | Bay 1-8 - 00% Bay 1-8 -100% | 22 | 28-Jun-19 | 30-Jul-19 | | | |
| | 01128.CCG0089220 | | 80 | 28-Jul-19 26-Jul-19 | 02-Nov-19 | | | |
| | | Bay 1-9 | | | 02-1100-19 08-Oct-19 | | | |
| | 2/F | Boy 2.1 | 122 | 02-May-19 | | | | |
| | 01128.CCG0089235 01128.CCG0089250 | Bay 2-1 Bay 2-2 - 100% | 63 29 | 03-Jun-19 27-May-19 | 23-Aug-19 04-Jul-19 | | | |
| | 01128.CCG0089250 | | | | | | | |
| | | Bay 2-2 - 60% | 19 | 02-May-19 | 25-May-19 | | | |
| | 01128.CCG0089255 | Bay 2-3 - 35% | 18 | 05-Jul-19 | 27-Jul-19 | | | |
| | 01128.CCG0089258 | Bay 2-3 - 70% | 19 | 29-Jul-19 | 20-Aug-19 | | | |
| | 01128.CCG0089265 | Bay 2-4 - 30% | 20 | 30-May-19 | 24-Jun-19 | | | 1 |
| _ | | | | 0.01 11 | 20 0017 | | | 1 |
| | Primary Baseli | | _1128RMP_E_R1-2 | SCL 11 | 28 - SOV 1 | to Admiralty Tunnels | | Date |
| | Actual Work | Milestone | | (1 D 11 | | | 2010) | 31-Jul-18 112 |
| | Remaining Act | ivitiy | 3-M | onths Roll | ing Program | nme (May 2019 to Jul | 2019) | |




| | A state blasses | | | <u> </u> | | | | 0010 |
|--------------------|--|-------------------------------------|----------------------|-------------|-------------|----------------------|-------|---------|
| | Activity Name | | Original Duration | Start | Finish | Apr | May | 2019 |
| 01128.CCG0089268 | Bay 2-4 - 60% | | 21 | 25-Jun-19 | 22-Jul-19 | 57 | 58 | |
| | Bay 2-4 -100% | | 25 | 23-Jul-19 | 23-Aug-19 | | | |
| | Bay 2-6 | | 79 | 28-Jun-19 | 08-Oct-19 | | | |
| LR/F | • | | 68 | 27-May-19 | 23-Aug-19 | | | |
| | Bay LR-1 | | 68 | 27-May-19 | 23-Aug-19 | | | |
| | Bay LR-3 -30% | | 16 | 23-Jul-19 | 12-Aug-19 | | ····· | |
| ABWF & E&M Wor | • | | 140 | 02-May-19 | 29-Oct-19 | | | |
| Blockwall | | | 75 | 02-May-19 | 08-Aug-19 | | | |
| | Blockwall - 35% | | 75 | 02-May-19 | 08-Aug-19 | | | |
| Waterproofing | | | 50 | 02-May-19 | 06-Jul-19 | | | |
| | Waterproofing - 60% | | 50 | 02-May-19 | 06-Jul-19 | | | |
| Rendering (Walls & | | | 119 | 02-May-19 | 03-Oct-19 | | | |
| | Rendering (Walls & Ceiling) - 50% | | 60 | 02-May-19 | 19-Jul-19 | | | |
| | Rendering (Walls & Ceiling) - 75% | | 59 | 20-Jul-19 | 03-Oct-19 | | | |
| Screeding | | | 83 | 02-May-19 | 17-Aug-19 | | | |
| | Screeding - 66% | | 83 | 02-May-19 | 17-Aug-19 | | | |
| Water Tanks (B/F & | - | | 130 | 02-May-19 | 17-Oct-19 | | | |
| | Watertanks - 40% | | 65 | 02-May-19 | 26-Jul-19 | | | |
| | Watertanks - 60% | | 65 | 27-Jul-19 | 17-Oct-19 | | | |
| Plant Room & Store | es | | 132 | 02-May-19 | 19-Oct-19 | | | |
| | Plant Rooms and Stores - 20% | | 66 | 02-May-19 | 27-Jul-19 | | | |
| 01128.CCG0089695 | Plant Rooms and Stores - 40% | | 66 | 29-Jul-19 | 19-Oct-19 | | | |
| Lavatory/ Changing | Shower/FirstAid | | 56 | 20-Jul-19 | 28-Sep-19 | | | |
| | Lavatory/Changing Shower/ First Aid - 30% | | 56 | 20-Jul-19 | 28-Sep-19 | | | |
| Veranda Bar | | | 80 | 20-Jul-19 | 29-Oct-19 | | | |
| | Veranda Bar - 50% | | 80 | 20-Jul-19 | 29-Oct-19 | | | |
| Pool Bar | | | 50 | 20-Jul-19 | 21-Sep-19 | | | |
| | Pool Bar - 30% | | 50 | 20-Jul-19 | 21-Sep-19 | | | |
| tatutory Inspectio | n | | 75 | 01-May-19 | 08-Aug-19 | | | |
| EPD (Gas Chimne | | | 32 | 01-May-19 | 01-Jun-19 | | | |
| | Approval of the Gas Chimney Layout by EPD | | 32 | 01-May-19 | 01-Jun-19 | | | |
| WSD | | | 12 | 26-Jul-19 | 08-Aug-19 | | | |
| Fire Services Wate | | | 12 | 26-Jul-19 | 08-Aug-19 | | | |
| | FS Water Form WWO46 Part I & II submission to WSD | | 12 | 26-Jul-19 | 08-Aug-19 | | | |
| Potable Water | | | 12 | 26-Jul-19 | 08-Aug-19 | | | |
| 01128.CCG07600 | Submit Form WWO46 I & II for Potable Water | | 12 | 26-Jul-19 | 08-Aug-19 | | | |
| st Centre H - Othe | er RRIW Works | | 419 | 16-Apr-18 A | 10-Oct-19 | | | |
| /3 area | | | 70 | 02-May-19 | 01-Aug-19 | | | |
| | cival Street Footbridge (H16) | | 70 | 02-May-19 | 01-Aug-19 | | | |
| | bridge & Reinstatement | | 70 | 02-May-19 | 01-Aug-19 | | | |
| | Demolish cover walkwakway & temporary staicase | | 35 | 02-May-19 | 17-Jun-19 | | | |
| 01128.CCH00420 | Demolish steel support and concrete footing at Percival FB | / Install drainage pipe and manhole | 35 | 18-Jun-19 | 01-Aug-19 | | | |
| ARG (Pile Remova | al: D03, H13, D04 & Trunk Sewers) | | 419 | 16-Apr-18 A | 10-Oct-19 | | | |
| - | (H13) - Pile Removal & Underpining | | 419 | 16-Apr-18 A | 10-Oct-19 | | | |
| Reinstatement | | | 419 | 16-Apr-18 A | 10-Oct-19 | | | |
| 01128.CCH01376 | Gloucester road - Utilities, backfilling and compaction, signa | age reinstatement | 80 | 16-Apr-18 A | 09-May-19 | | | |
| 01128.CCH01400 | Utilities reinstatement ie. drainage/manhole, fire hydrant, v | vater point, irrigation, etc 100% | 90 | 17-Jun-19 | 10-Oct-19 | | | |
| 01128.CCH01391 | Utilities reinstatement ie. drainage/manhole, fire hydrant, v | vater point, irrigation, etc 50% | 90 | 15-May-18 A | 15-Jun-19 | | | |
| Canal Rd. Box Cul | vert & Pile Removal (D03) - Twin Tempo | orary Channel Scheme | 364 | 27-Jun-18 A | 10-Oct-19 | | | |
| Rest Garden Reins | | | 364 | 27-Jun-18 A | 10-Oct-19 | | | |
| 01128.CCH01725 | Utilities Reinstatement ie. U channel, water point, water pip | pe, power supply system, etc 100% | 70 | 13-Jul-19 | 10-Oct-19 | | | |
| Primary Baseline | e 🔷 🔶 Baseline Milestone | _1128RMP_E_R1-2 | | SCL 11 | 28 - SOV to | Admiralty Tunnels | | |
| Actual Work | Milestone | | | | | - willing i willions | | Date |

| | | 6 of 1 | 7 |
|--------------------|------|-----------|---------------------------------------|
| | | | |
| un | Ju | J | Aug |
| un 9 | 6 | 0 | 61 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | į |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | 1 |
| | | | |
| | 1 | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | ! |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| <u></u> | | | |
| _ | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | · · · · · · · · · · · · · · · · · · · |
| | | | 1 |
| | 1128 | | |
| Revisi | | Checked | Approved |
| 8 - RMP Ver.E, Rev | /1 | 2.100.100 | |
| | | | |
| | | | 1 |

| | | l | JRAGAGI | =2 - ROU | YGUES JOINT VENTU | JKE | |
|---------------------|--|----------------------|-------------|------------|-------------------|-----|----------|
| D | Activity Name | Original Duration | Start | Finish | Apr | May | 2019 |
| | | | | | 57 | 58 | |
| 01128.CCH01715 | Utilities Reinstatement ie. U channel, water point, water pipe, power supply system, etc 50% | 70 | 27-Jun-18 A | 12-Jul-19 | | | |
| DSD Wan Chai W | est Sewage Screening Plant (B13), Lung King St. Box Culvert (D01) & Fleet A | 48 | 20-Jun-19 | 20-Aug-19 | | | |
| Fenwick Pier Str | eet | 48 | 20-Jun-19 | 20-Aug-19 | | | |
| Pile Removal - Lu | ing King St. Box Culvert (D01) & Fleet Arcade (B11) | 48 | 20-Jun-19 | 20-Aug-19 | | | |
| Reinstatement | | 48 | 20-Jun-19 | 20-Aug-19 | | | |
| 01128.CCH02275 | Mobilization | 4 | 20-Jun-19 | 24-Jun-19 | | | |
| 01128.CCH02290 | Road & Wall Reinstatement | 32 | 12-Jul-19 | 20-Aug-19 | | | |
| 01128.CCH02280 | UU Reinstatement (20%) | 12 | 25-Jun-19 | 11-Jul-19 | - | | |
| 01128.CCH06145 | UU Reinstatement (40%) | 12 | 12-Jul-19 | 26-Jul-19 | | | |
| 01128.CCH06155 | UU Reinstatement (60%) | 12 | 27-Jul-19 | 10-Aug-19 | | | |
| Cost Centre I - Ena | abling Works | 50 | 02-May-19 | 06-Jul-19 | | | |
| Piling Works for | HKAPA Extension | 50 | 02-May-19 | 06-Jul-19 | | | |
| Bored Piles at Se | ewage Screening Plant | 50 | 02-May-19 | 06-Jul-19 | | | |
| 01128.CCI00280 | Pile Test (100%) | 12 | 18-May-19 | 01-Jun-19 | | | _ |
| 01128.CCI00260 | Pile Test (50%) | 12 | 02-May-19 | 17-May-19 | | | |
| 01128.CCI00290 | Reinstatement (100%) | 13 | 20-Jun-19 | 06-Jul-19 | 1 | | |
| 01128.CCI00270 | Reinstatement (50%) | 13 | 03-Jun-19 | 19-Jun-19 | | | |
| Options | | 21 | 02-Jul-19 | 27-Jul-19 | | | |
| Option No. 7 | | 21 | 02-Jul-19 | 27-Jul-19 | | | |
| 01128.OPTION00050 | Option No. 7 - Formation of Opening at work interface between 1123 & 1128 at east of FPP (NSL) | 21 | 02-Jul-19 | 27-Jul-19 | | | |
| 01128.OPTION00060 | Option No. 7 - NSL Completion Date (28-Jul-19) | 0 | | 27-Jul-19* | | | |

| Primary Baseline | \diamond | Baseline Milestone | _1128RMP_E_R1-2 | SCL 1128 - SOV to Admiralty Tunnels | | | |
|---------------------|------------|--------------------|-----------------|---|-------|-------|------|
| Actual Work | | ♦ Milestone | | | | Date | |
| Remaining Activitiy | , • | | | 3-Months Rolling Programme (May 2019 to Jul 2019) | 31-Ju | ul-18 | 1128 |
| | | | | 5-Month's Ronnig Programme (Way 2017 to Jul 2017) | | | |




| 1128 | | |
|----------------------|---------|----------|
| Revision | Checked | Approved |
| 28 - RMP Ver.E, Rev1 | | |
| | | |
| | | |

APPENDIX B

Project Organization Structure

Appendix B Project Organisation Structure



APPENDIX C

Implementation Schedule of Environmental Mitigation Measures

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|---|---------------------------------------|--------------------------|
| Cultural He | ritage Impact | | | | | |
| S4.93 & Table 4.2 | Erection of decorative and sensibly designed hoarding along the boundary of the works area | To mitigate the temporary visual impact due to surface works. | Contractor | Works Areas in Causeway Bay and Wan Chai, and Works Shaft in Admiralty | Construction Phase | V |
| Ecological | Impact | | | | | |
| S5.134 | Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted. | To minimize the contamination of wastewater discharge | Contractor | All land based works areas | Construction Phase | N/A |
| Landscape | and Visual Impact | | | | | |
| Constructio | on Phase | | | | | |
| Table 7.9 | CM1 - Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with ETWB TC(W) 3/2006 – Tree Preservation. | Transplanting and reuse of affected trees. | MTR | Works Sites | Construction Phase | V |
| Table 7.9 | CM2a - Compensatory tree planting shall be provided in accordance with ETWB TC(W) 3/2006 – Tree Preservation to compensate for felled trees and maintained until end of the establishment period. | Compensation for the removal of existing trees due to the Project. | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM2b - Compensatory shrub planting shall be provided to compensate for the loss of shrub planting in amenity areas. | Compensation for the removal of existing shrub planting due to the Project. | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM3 - Control of night-time lighting glare | Minimize the night time glare due to the Project during construction phase | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM4 - Erection of decorative screen hoarding compatible with the surrounding setting. | Minimize the visual impact of the Project during construction phase | MTR | Works Sites | Construction Phase | V |
| Table 7.9 | CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs | Control of height and deposition/ arrangement of temporary facilities in works areas | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments. | Reinstatement of temporary works areas. | MTR | Works Sites | Construction Phase | N/A |
| / | All retained/exist trees shall be properly protected during construction period. | Tree protection | Contractor | Works areas | Construction phase | V |
| Air Quality | | | | | · · · | |
| / | Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) | Reduce air pollution emission from construction vehicles and plants | Contractor | Works areas | Construction phase | V V V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure |
|--------------------------------|---|---|--------------------------------------|----------------------------|
| Constructio | on Dust Impact | | | |
| Table 8.5 | Barging facilities: (i) Transportation of spoils to the barging point – Pave all road surfaces within the barging facilities and provide watering once along with the haul road for every working hours to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.0 L/m² once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.0L/m² to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. (ii) Unloading of spoil materials – Undertake the unloading process within a 3-sided screen with top tipping hall. Provide water spraying and flexible dust curtains at the discharge point for dust suppression. (iii) Vehicles leaving the barging facilities – Pass vehicles through the wheel washing facilities provided at site exits. | To minimize dust impacts | Contractor | All barging points |
| S8.63 | For concrete batching plant, the requirements and mitigation measures stipulated in the <i>Guidance</i> Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) shall be followed and implemented. | To minimize dust impact | Contractor | Concrete Batching Plant |
| Table 8.6 | During operation of concrete batching plant: (i) Unloading of aggregates from the tipper trucks to receiving hopper – unload the aggregates from the tipper trucks to the receiving hopper equipped with enclosures on 3 sides and top cover, and water spraying system. (ii) Unloading of cement and PFA from tankers into the silo – Directly load the cement and PFA into the silo via a flexible duct. Install dust collectors at cement/PFA silos. (iii) Storage of aggregates in overhead storage bins – Store the aggregates in fully enclosed overhead storage bins. Cover the top of overhead storage bins with cladding. Install water spraying system at the top of storage bins for watering the aggregates, and fully enclose aggregates storage bins. (iv) Weighing and batching of cementitious materials – Perform the whole process of weighing and mixing in a fully enclosed environment. Equip all the mixers with dust collectors. (v) Loading of concrete from mixer into transit mixer of a truck – Directly load the concrete from the mixer into the transit mixer of a truck in "wet form". (vi) Tipper trucks and cement tankers leaving the Concrete Batching Plant – Haul road within the site is unpaved. Install wheel washing pit at the gate of the concrete batching plant. (vii) Transportation of materials within the plant – Provide watering twice a day would be provided. | To minimize dust impacts | Contractor | Concrete Batching Plant |
| S8.89 | Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. | To minimize dust impact | Contractor | Works areas |

| When to implement the measures? | Implementation Status |
|---------------------------------------|--------------------------|
| | |
| Construction phase | N/A |
| | N/A V |
| Construction phase | N/A |
| Construction phase | N/A |
| Construction Phase | @ |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status | | | |
|--------------------------------|--|---|--------------------------------------|-------------------------|---------------------------------------|--------------------------|--------|---|--|
| S8.89 | Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall, provision of water spraying and flexible dust curtains to reduce dust emission | To minimize dust impact | Contractor | All barging points | Construction phase | N/A | | | |
| S8.90 | Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved | To minimize dust impacts | Contractor | Works areas | Construction phase | @ | | | |
| | roads, particularly during dry weather.Use of frequent watering for particularly dusty construction areas and areas close to ASRs. | | | | | V | | | |
| | Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. | | | | | V | | | |
| | Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. | | | | | V | | | |
| | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the | | | | | | V @ | | |
| | site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ | | | | | | | V | |
| | periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. | | | | | | V | | |
| | Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant shall be at the movimum page bla distance from ACDs. | | | | | V V | | | |
| | maximum possible distance from ASRs. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. | | | | | | | | |
| | Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise | | | | | V | | | |
| , | Dust suppression measures (con't) De-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement | To minimize dust impacts | Contractor | Works areas | Construction phase | V | | | |
| Airborne N | pise Impact | | | | | | | | |
| Constructio | on Phase | | | | | | | | |
| \$9.55 | The following good site practices shall be implemented: Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program. | To minimize construction noise impact | Contractor | Works areas | Construction phase | V | | | |
| | during the construction program Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program | Impact | | | | V | | | |
| | Mobile plant, if any, shall be sited as far from NSRs as possible Machines and plant (such as trucks) that may be in intermittent use shall be shut down | | | | | V V | | | |
| | between work periods or shall be throttled down to a minimum Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the pairs is directed away from the party NSPa | | | | | | V | | |
| | that the noise is directed away from the nearby NSRs Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities | | | | | N/A | | | |
| | Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation | To minimize construction noise | Contractor | Works areas | Construction phase | V | | | |
| | Air compressors shall be fitted with valid noise emission labels during operation | impact | | | | V | | | |

| S9.55 | The following good site practices shall be implemented: | To minimize | Contractor | Works areas |
|-------|--|--------------------------------|------------|-------------|
| | Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program | construction noise impact | | |
| | Mobile plant, if any, shall be sited as far from NSRs as possible | | | |
| | Machines and plant (such as trucks) that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum | | | |
| | Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs | | | |
| | Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities | | | |
| / | Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation | To minimize construction noise | Contractor | Works areas |
| | Air compressors shall be fitted with valid noise emission labels during operation | impact | | |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|----------------------------------|--|---|--------------------------------------|--|---------------------------------------|--|
| S9.56 & Table 9.16 | The following quiet PME shall be used: Crane lorry, mobile Asphalt paver Backhoe with hydraulic breaker Breaker, excavator mounted (hydraulic) Hydraulic breaker Concrete lorry mixer Poker, vibrator, hand-held Concrete pump Crawler crane, mobile Mobile crane Dump truck Excavator Truck Rock drill Lorry Wheel loader Roller vibratory | To minimize construction noise impact | Contractor | Works areas at: Hung Hom Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A V N/A V/A N/A N/A N/A V V V V V V V V N/A N/A N/A |
| S9.58 – S9.59 & Table 9.17 | Movable noise barrier shall be used for the following PME: Air compressor Asphalt paver Backhoe with hydraulic breaker Bar bender Bar bender and cutter (electric) Breaker, excavator mounted Concrete pump Concrete pump, stationary/lorry mounted Excavator Generator Grout pump Hand held breaker Hydraulic breaker Saw, concrete | To minimize construction noise impact | Contractor | Works areas at: Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A |
| S9.60 & Table 9.17 | Noise insulating fabric shall be used for Drill rig, rotary type Piling, diaphragm wall, bentonite filtering plant Piling, diaphragm wall, grab and chisel Piling, large diameter bored, grab and chisel Piling, hydraulic extractor Piling, earth auger, auger Rock drill, crawler mounted (pneumatic) | To minimize construction noise impact | Contractor | Works areas at: Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A N/A N/A N/A N/A N/A N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure |
|--------------------------------|--|--|--------------------------------------|--|
| Water Qual | lity Impact | | | |
| Construction | on Phase | | | |
| S11.216 | The following mitigation measures are proposed to minimize the potential water quality impacts from the construction works at or close to the seafront: Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works. Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. Construction debris and spoil shall be covered up and/or disposed of as soon as possible to | To minimize release of construction wastes from construction works at or close to the seafront | Contractor | Construction works at or close to the seafror |
| S11.222 to 11.245 | avoid being washed into the nearby receiving waters. The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable. Surface Run-off Suration Run-off Su | | Contractor | Works areas |

Shatin to Central Link 1128 South Ventilation Building to Admiralty Tunnels Monthly EM&A Report for April 2019

| | When to implement the measures? | Implementation Status |
|---------|---------------------------------------|--------------------------|
| | | |
| | | |
| t nt | Construction Phase | |
| | | V |
| | | V |
| | | N/A |
| | Construction Phase | |
| | | V |
| | | |
| | | @ |
| | | |
| | | V |
| | | |
| | | |
| | | N/A |
| | | V |
| | | |
| | | V |
| | | V |
| | | V |
| | | |
| | | |

AECOM

| IA Ref. / M&A Log ef. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|-----------------------------|---|--|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| | Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring shall as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater shall be discharged into storm drains via silt removal facilities. | | | | | V |
| | Wheel Washing Water All vehicles and plant shall be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road shall be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering | | | | | V |
| | public road drains. Bentonite Slurries | | | | | V |
| | Bentonite slurries used in diaphragm wall and bore-pile construction shall be reconditioned and used again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the bentonite slurries shall either be dewatered or mixed with inert fill material for disposal to a public | | | | | V |
| | filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS. | | | | | |
| | Water for Testing & Sterilization of Water Retaining Structures and Water Pipes Water used in water testing to check leakage of structures and pipes shall be used for other purposes | | | | | N/A |
| | as far as practicable. Surplus unpolluted water will be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD shall be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing | | | | | N/A |
| | water shall be used again wherever practicable. Acid Cleaning, Etching and Pickling Wastewater | | | | | N/A |
| | Acidic wastewater generated from acid cleaning, etching, pickling and similar activities shall be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater shall be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters. | | | | | |
| | Wastewater from Site Facilities Wastewater collected from any temporary canteen kitchens, including that from basins, sinks and floor drains, shall be discharged into foul sewer via grease traps. In case connection to the public foul sewer is not feasible, wastewater generated from kitchens or canteen, if any, shall be collected in a | | | | | N/A |
| | temporary storage tank. A licensed waste collector shall be deployed to clean the temporary storage tank on a regular basis. | | | | | N/A |
| | Drainage serving an open oil filling point shall be connected to storm drains via petrol interceptors with peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays shall as far as possible be located within roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor. Oil leakage or spillage shall be contained and cleaned up immediately. Waste oil shall be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. | | | | | V |
| 1.246 & 247 | Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. | To minimize water quality impacts due to sewage generated from construction workforce | Contractor | Works areas | Construction Phase | N/A |
| 1.248 | In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps. | To minimize impact from discharge of uncontaminated groundwater | Contractor | Works areas | Construction Phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|---|--------------------------------------|--|---------------------------------------|--------------------------|
| S11.249 | If land contaminated site is identified from the Stage 2 SI work (refer to Sections 11.188 to 11.191 of the EIA Report), the following mitigation measures shall be implemented for the identified contaminated area. Any transient pile of contaminated soil / material shall be minimized and shall be bottom-lined, bunded and covered with impervious membrane during rain event to avoid generation of contaminated runoff. Appropriate intercepting channels and partial shelters shall be provided where necessary to prevent rainwater from collecting within trenches or footing excavations. Any contaminated water and wastewater generated from the decontamination process shall not be directly discharged to public sewers or site drainage. They shall be treated or tanked away as necessary for proper disposal in compliance with the TM-DSS. | To control site run-off generated from any potential contaminated works areas. | Contractor | Any potential contaminated areas to be identified from the Stage 2 SI | Construction Phase | N/A |
| S11.250 & S11.251 | No direct discharge of groundwater from contaminated areas shall be adopted. If land contamination impact and generation of contaminated groundwater is identified from the Stage 2 SI works (refer to Sections 11.189 to 11.192 of the EIA Report), the following mitigation measures shall be adopted. Any contaminated groundwater shall be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground. If wastewater treatment is deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and shall be discharged into the foul sewers. If groundwater recharging wells are deployed, the recharging wells shall be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharge operation as indicated in Section 2.3 of the TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged on the bhigher than pollutant levels of ambient groundwater at the prophibited substance such as TPH products shall be removed as necessary by installing the petrol interceptor. The Contractor shall apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater. | To minimize potential water quality impact from discharge of contaminated groundwater | Contractor | Any potential contaminated areas to be identified from the Stage 2 SI | Construction Phase | N/A |
| S11.252 | The following good site practices shall be adopted for the proposed barging points: all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site loading of barges and hoppers shall be controlled to prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation | To minimize water quality impacts generated from the barging points. | Contractor | Barging points | Construction Phase | N/A N/A N/A N/A |
| S11.253 | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD. | To minimize water quality impact from effluent discharges from construction sites | Contractor | All construction works areas | Construction Phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|--|--------------------------------------|------------------------------|---------------------------------------|--------------------------|
| S11.254 | Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | V |
| S11.255 | Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | N/A |
| \$11.256 | Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area shall be selected at a safe location on site and adequate space shall be | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | V V V |
| Vaste Man | allocated to the storage area. | | | | | |
| Constructio | | | | | | |
| \$12.75 | Good Site Practices and Waste Reduction Measures Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; | To reduce waste management impacts | Contractor | All Work Sites | Construction Phase | V V |
| | Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and | | | | | V N/A N/A V |
| 12.76 | Separation of chemical wastes for special handling and appropriate treatment. Good Site Practices and Waste Reduction Measures (con't) | To achieve waste | Contractor | All Work Sites | Construction | |
| - | Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; | reduction | | | Phase | N/A V |
| | Encourage collection of aluminum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; | | | | | N/A |
| | Proper storage and site practices to minimize the potential for damage or contamination of construction materials; | | | | | V |
| | Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; and | | | | | V |
| | Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. | | | | | V |
| 612.77 | Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | V |

Shatin to Central Link 1128 South Ventilation Building to Admiralty Tunnels Monthly EM&A Report for April 2019

AECOM

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|---|--------------------------------------|--|---------------------------------------|--------------------------|
| | The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis. | | | | | |
| S12.78 | Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | V |
| S12.79 | Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and | To minimize potential adverse environmental impacts arising from waste storage | Contractor | Work Sites | Construction Phase | V V V |
| S12.80 | Different locations shall be designated to stockpile each material to enhance reuse. Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: Remove waste in timely manner Waste collectors shall only collect wastes prescribed by their permits Impacts during transportation, such as dust and odour, shall be mitigated by the use of | To minimize potential adverse environmental impacts arising from waste collection and disposal | Contractor | Work Sites | Construction Phase | V V V V V |
| | covered trucks or in enclosed containers Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) Waste shall be disposed of at licensed waste disposal facilities Maintain records of quantities of waste generated, recycled and disposed | | | | | V V V |
| S12.81 | Storage, Collection and Transportation of Waste (con't) Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed. | To minimize potential adverse environmental impacts arising from waste collection and disposal | Contractor | Work Sites | Construction Phase | V |
| S12.83 – 12.86 | Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills. Possibility of reusing the spoil in the Project will be continuously investigated in the detailed | To minimize potential adverse environmental impacts during the handling, transportation and disposal of C&D materials | Contractor | Work Sites | Construction Phase | V V V V |
| S12.88 | design and construction stages, it includes backfilling to cut and cover construction works for the Hung Hom south and north approach tunnels. Sediments The basic requirements and procedures for excavated / dredged sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is managing the disposal facilities in Hong Kong for the dredged and excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance. | To ensure the sediment to be disposed of in an authorized and least impacted way | Contractor | All works areas with sediments concern | Construction Phase | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure |
|--------------------------------|---|--|--------------------------------------|--|
| S12.89 | Sediments (con't) The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works. | To determine the best handling and disposal option of the sediments | MTR / Contractor | All works areas with sediments concern |
| S12.91 – 12.94 | Sediments (con't) Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediments to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites |
| S12.95 | Sediments (con't) A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed. | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites |
| / | Accidental spillage To prevent accidental spillage of chemicals, the following is recommended: Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be bunded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. | To minimize potential adverse environmental impacts arising from accidental spillage | Contractor | Work Sites |

| | When to implement the measures? | Implementation Status |
|---|---|--------------------------|
| | Detailed Design Stage and Construction Phase | N/A |
| t | Construction Phase | N/A |
| t | Construction Phase | N/A |
| | Construction Phase | @ V V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|--|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| S12.97 | Containers for Storage of Chemical Waste The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall: Be compatible with the chemical wastes being stored, maintained in good condition and | To register with EPD as a Chemical waste producer and store chemical waste in appropriate containers | Contractor | Work Sites | Construction Phase | V |
| | securely sealed; Have a capacity of less than 450 litters unless the specifications have been approved by EPD; and | | | | | N/A |
| | Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation. | | | | | V |
| S12.98 | Chemical Waste Storage Area Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; Be enclosed on at least 3 sides; Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; | To prepare appropriate storage areas for chemical waste at works areas | Contractor | Work Sites | Construction Phase | V V V |
| | Have adequate ventilation; Be covered to prevent rainfall from entering; and Be properly arranged so that incompatible materials are adequately separated. | | | | | V V V |
| S12.99 | Chemical Waste Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. | To clearly label the chemical waste at works areas | Contractor | Work Sites | Construction Phase | N/A |
| S12.100 | Collection and Disposal of Chemical Waste A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | To monitor the generation, reuse and disposal of chemical waste | Contractor | Work Sites | Construction Phase | N/A |
| S12.101 | General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material. | To properly store and separate from other C&D materials for subsequent collection and disposal | Contractor | Work Sites | Construction Phase | V |
| S12.102 | General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials. | To facilitate recycling of recyclable portions of refuse | Contractor | Work Sites | Construction Phase | V |
| S12.103 | General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders. | To raise workers' awareness on recycling issue | Contractor | Work Sites | Construction Phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|--|---|--------------------------|
| Land Conta | amination Impact | | | | | |
| S13.23– 13.24 | For construction works at sites under the current stage of site investigation (Stage 1 SI): Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process shall involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. If soil materials suspected to be contaminated are encountered during excavation, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Shall concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the Contamination Assessment Report (CAR) and Remediation Action Plans (RAP). | To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover. | Contractor | Within Project Boundary where signs of contamination is identified | During excavation works for Cut-and- Cover | N/A |
| S13.30 | For some sites with currently no SI proposed (i.e. sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28), to be conservative, visual inspection shall be conducted during demolition and excavation to detect any abnormal colour, smell or other characteristics of the soil, due to the nearby land use and/ or construction method. If abnormal colour, smell or other characteristics of contamination are identified for any of these sites, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Should the concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the CAR and RAP. | To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover. | Contractor | Areas with no SI proposed (Sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28) | During excavation works for Cut-and- Cover | N/A |
| S13.36 – 13.38 | For areas inaccessible for proper site appraisal and investigation (Stage 2 SI) (i) Site 2-15 Upon site access being granted, visual inspection shall be carried out where intrusive works and soil excavation is encountered, for attention on any potential contamination due to its current operation A supplementary CAP shall then be submitted to EPD for endorsement. A CAR/RAP shall be prepared and submitted to EPD for endorsement on completion of the SI and analytical testing. Shall remediation be undertaken a Remediation Report (RR) shall be prepared and submitted to EPD for endorsement to demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/ disposal records (including trip tickets), confirmatory sampling results, and photographs shall be included in the aforesaid RR. No construction work shall be carried out prior to the endorsement of the RR by EPD. | To identify areas with land contamination concern, report laboratory results and propose remediation measures if necessary. To ensure remediation works have been undertaken to before the commencement of any construction works of the Project. | Contractor | Areas unable to be accessed during Stage 1 SI (Site 2-15) | After land resumption and prior to the construction works commencement at the site | N/A |
| S13.39 | Potential Remediation of Contaminated Soil Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material is needed after excavation; If remediation is required with chemical oxidation proposed as a contaminant mass reduction technology, chemicals will be securely and separately stored away from sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and personal protective equipment (PPE). Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; Speed control for the trucks carrying contaminated materials shall be enforced; Vehicle wheel and body washing facilities at the site's exit points shall be established and used; and Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control shall be implemented and complied with relevant regulations and guidelines. | To remediate contaminated soil | Contractor | Identified contaminated sites | Site remediation | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|---|--------------------------------------|----------------------------------|---|--------------------------|
| S13. 40 | In order to minimize the potential adverse effects on health and safety of construction workers during the course of site remediation, the Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations shall be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures shall be implemented as far as possible: Set up a list of safety measures for site workers; Provide written information and training on safety for site workers; Keep a log-book and plan showing the contaminated zones and clean zones; Maintain a hygienic working environment; Avoid dust generation; Provide face and respiratory protection gear to site workers; Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers; and Provide first aid training and materials to site workers. | To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation. | Contractor | Identified contaminated sites | Site remediation and prior to construction phase | N/A |

Legend: V

implemented;not implemented; x @

@ = partially implemented;
 N/A = not applicable

APPENDIX D

Summary of Action and Limit Levels

Appendix D – Summary of Action and Limit Levels

| Table 1 Action and Limit Levels for 24-hour TS |
|--|
|--|

| ID | Location | Action Level | Limit Level |
|-----|------------------|--------------|-------------|
| AM4 | Pedestrian Plaza | 198 μg/m³ | 260 μg/m³ |

Table 2Action and Limit Levels for Construction Noise(0700 – 1900 hrs of normal weekdays)

| ID | Location | Action Level | Limit Level | |
|------|----------------|--|-------------|--|
| NM1* | Hoi Kung Court | When one documented complaint is received | 75 dB(A) | |

* The noise monitoring at NM1 was handed-over from SCL Contract 1129 in August 2015.

Table 3 Action and Limit Levels for Water Quality (Dry Season)

| Parameter | Action Level | Limit Level | | | | | |
|---|----------------|-------------|--|--|--|--|--|
| WSD Salt Water Intake (Station 14, A, WSD9 & WSD17) | | | | | | | |
| DO in mg/L | <2.1 | <2 | | | | | |
| SS in mg/L | 6.9 | 6.9 | | | | | |
| Turbidity in NTU | 5.0 | 7.0 | | | | | |
| Cooling Water Intake (Station 8 | 3, 9, 21 & 34) | | | | | | |
| DO in mg/L | 3.3 | 3.2 | | | | | |
| SS in mg/L | 8.0 | 10.4 | | | | | |
| Turbidity in NTU | 12.2 | 18.5 | | | | | |

| Parameter | Action Level | Limit Level | | | | | |
|---|----------------|-------------|--|--|--|--|--|
| WSD Salt Water Intake (Station 14, A, WSD9 & WSD17) | | | | | | | |
| DO in mg/L | <2.1 | <2 | | | | | |
| SS in mg/L | 6.0 | 6.0 | | | | | |
| Turbidity in NTU | 4.7 | 6.5 | | | | | |
| Cooling Water Intake (Station 8 | 3, 9, 21 & 34) | | | | | | |
| DO in mg/L | 2.8 | 2.7 | | | | | |
| SS in mg/L | 6.9 | 9.1 | | | | | |
| Turbidity in NTU | 11.3 | 17.2 | | | | | |

APPENDIX E

Calibration Certificates of Equipments

AECOM Asia Company Limited <u>TSP High Volume Sampler</u> <u>Field Calibration Report</u>

| Station | Pedestrian Plaza | a | | Operator: | Choi W | ing Ho | |
|----------------|------------------|------------|--------------------|----------------------|----------------|---------------|----------|
| Cal. Date: | 4-Mar-19 | | | Next Due Date: | 4-Ma | y-19 | |
| Equipment No.: | A-001-70T | | `x, | Serial No. | 102 | 73 | |
| | | | Ambient | Condition | | | |
| Temperat | ure, Ta (K) | 292 | Pressure, I | Pa (mmHg) | | 763.1 | |
| | | N . | | | | | |
| | | (| Drifice Transfer S | tandard Information | | | |
| Seri | al No: | 988 | Slope, mc | 2.01748 | 8 | Intercept, bc | -0.02651 |
| Last Calib | ration Date: | 22-May-18 | | mc x Qstd + bc = [H] | L (Do/760) | (208/Ta)11/2 | |
| Next Calib | ration Date: | 22-May-19 | | mc x Qsta + bc = [H] | 1 x (Pa/700) x | (298/18)] | |

| | | Calibration of | of TSP Sampler | | | | | |
|---------------------------------|--|--|--|--------------------------------|---|--|--|--|
| | | Orfice | | HVS Flow Recorder | | | | |
| Resistance Plate No. | DH (orifice), in. of water | [DH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (m ³ /min) X - axis | Flow Recorder Reading (CFM) | Continuous Flow Recorder Reading IC (CFM) Y-axis | | | |
| 18 | 7.0 | 2.68 | 1.34 | 44.0 | 44.54 | | | |
| 13 | 5.8 | 2.44 | 1.22 | 38.0 | 38.47 | | | |
| 10 | 4.4 | 2.12 | 1.07 | 30.0 | 30.37 | | | |
| 7 | 3.5 | 1.89 | 0.95 | 25.0 | 25.31 | | | |
| 5 | 2.6 | 1.63 | 0.82 | 18.0 | 18.22 | | | |
| Slope , mw = Correlation Coe | ession of Y on X 50.3814 fficient* = | 0.9994 | Intercept, bw = | -23. | 0498 | | | |
| | | check and recalibrate. | | | | | | |
| | | | | | | | | |
| | | Set Point | Calculation | | | | | |
| From the TSP Fi | eld Calibration Cur | Set Point ve, take Qstd = 1.30m ³ /min | Calculation | | | | | |
| | | The could be a second of the second | Calculation | | | | | |
| | | ve, take Qstd = 1.30m ³ /min | | Γa)] ^{1/2} | | | | |
| From the Regree | ssion Equation, the | ve, take Qstd = 1.30m ³ /min "Y" value according to | x [(Pa/760) x (298/ | Γa)] ^{1/2} | 41.93 | | | |
| From the Regree | ssion Equation, the | ve, take Qstd = 1.30m ³ /min "Y" value according to mw x Qstd + bw = IC | x [(Pa/760) x (298/ | Γa)] ^{1/2} | 41.93 | | | |
| From the Regree | ssion Equation, the | ve, take Qstd = 1.30m ³ /min "Y" value according to mw x Qstd + bw = IC | x [(Pa/760) x (298/ | Га)] ^{1/2} | 41.93 | | | |

| | | | • | | | | | |
|----------------|---|---------------|--|--------------|----------------|-------------|---------------------------|--------------------------|
| TIE | | 24 | | | | | L | CALIBRATION DUE DATE: |
| | | | | | | | Má | iy 22, 2019 |
| Envir | | > | a i | of. | Can | libri | rtion | |
| | | | Calibration | Certificati | on Informat | tion | | 1 |
| Cal. Date: | May 22, 20 | 18 | Roots | meter S/N: | 438320 | Ta: | 296 | °K |
| Operator: | Jim Tisch | | | | | Pa: | 749.3 | mm Hg |
| Calibration | Model #: | TE-5025A | Calit | prator S/N: | 0988 | | | |
| | | Vol. Init | Vol. Final | ΔVol. | ΔTime | ΔΡ | ΔH |] |
| | Run | (m3) | (m3) | (m3) | (min) | (mm Hg) | (in H2O) | |
| | 1 | 1 | 2 | 1 | 1.3840 | 3.2 | 2.00 | |
| | 2 | 3 | 4 | 1 | 0.9840 | 6.4 | 4.00 |] |
| | 3 | 5 | 6 | 1 | 0.8790 | 7.9 | 5.00 |] |
| | 4 | 7 | 8 | 1 | 0.8420 | 8.7 | 5.50 |] |
| | 5 | 9 | 10 | 1 | 0.6900 | 12.7 | 8.00 | J |
| | 1 | | | ata Tabula | tion | | | |
| | Vstd | Qstd | $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$ | 10.10 | | Qa | $\sqrt{\Delta H (Ta/Pa)}$ | |
| | (m3) | (x-axis) | (y-axi | | Va | (x-axis) | (y-axis) | |
| | 0.9883 | 0.7141 | 1.409 | | 0.9957 | 0.7195 | 0.8889 | |
| | 0.9821 | 1.1173 | 1.992 | | 0.9915 | 1.0076 | 1.2570 | |
| | 0.9811 | 1.1652 | 2.336 | | 0.9895 | 1.1257 | 1.4054 | |
| 1 | 0.9758 | 1.4141 | 2.817 | | 0.9831 | 1.4247 | 1.4740 | |
| | | m= | 2.017 | | 0.0001 | m= | 1.26331 | |
| | QSTD[| b= | -0.026 | 51 | QA | b= | -0.01673 | |
| l | | r= | 0.999 | 88 | | r= | 0.99988 | |
| [| | · | | Calculation | | | | |
| ļ | | | /Pstd)(Tstd/Ta |) | | ∆Vol((Pa-∆P | ')/Pa) | |
| - | Qstd= | /std/∆Time | | | | Va/∆Time | | |
| ŀ | | <i>//</i> | For subseque | ent flow rat | te calculation | IS: | | |
| | Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$ | | | | | 1/m ((√∆H | (Ta/Pa))-b) | |
| | | Conditions | | | | | | |
| Tstd: | 298.15 • | | | [| | RECAL | IBRATION | |
| Pstd: | | nm Hg ey | | Γ | US EPA reco | mmends an | nual recalibratio | D not 1000 |
| ΔH: calibrato | | | H2O) | | | | egulations Part 5 | |
| ΔP: rootsmet | er manome | ter reading (| mm Hg) | | | | Reference Meth | |
| Ta: actual abs | olute temp | erature (°K) | | | | | nded Particulate | |
| Pa: actual bar | rometric pre | essure (mm H | lg) | | | | re, 9.2.17, page 3 | |
| b: intercept | | | | L | | | c, J.E.A., page 3 | × |
| m: slope | | | | | | | | |

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓

E-mail: smec@cigismec.com

Tel: (852) 2873 6860 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. Fax: (852) 2555 7533 Website: www.cigismec.com



CERTIFICATE OF CALIBRATION

| Certificate No.: | 18CA0914 03 | | | Page | 1 | of | 2 |
|---------------------------------|---|------------|--|--------------|---|---------|--------|
| Item tested | | | | ĩ | | | |
| Description: | Sound Level Meter (T | ype 1) | | Microphone | | | |
| Manufacturer: | B&K | 5. 5. U | | B&K | | | |
| Type/Model No.: | 2238 | , | | 4188 | | | |
| Serial/Equipment No .: | 2800927 | | | 2791211 | | | |
| Adaptors used: | 24 - 14 - 16 - 17 - 17 - 17 - 17 - 17 - 17 - 17 | 3 | | - | | | |
| Item submitted by | | | | | | | |
| Customer Name: | AECOM ASIA CO., LTD. | | | | | | |
| Address of Customer: | - | | | | | | |
| Request No .: | - | | | | | | |
| Date of receipt: | 14-Sep-2018 | | | | | | |
| Date of test: | 17-Sep-2018 | | | | | | |
| Reference equipment | used in the calibrati | on | | | | | |
| Description: | Model: | Serial No. | | Expiry Date: | | Traceab | le to: |
| Multi function sound calibrator | B&K 4226 | 2288444 | | 23-Aug-2019 | | CIGISME | |
| Signal generator | DS 360 | 33873 | | 24-Apr-2019 | | CEPREI | 5 |
| Signal generator | DS 360 | 61227 | | 23-Apr-2019 | | CEPREI | |
| Ambient conditions | | | | | | | |
| | | | | | | | |
| | 2200 U.V. W. 2020 | | | | | | |

| Temperature: | 21 ± 1 °C | | | |
|--------------------|--------------|--|--|--|
| Relative humidity: | 55 ± 10 % | | | |
| Air pressure: | 1005 ± 5 hPa | | | |

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 1, and the lab calibration procedure SMTP004-CA-152
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference 3. between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

| | / | |
|-----|-------|--|
| ST | A | |
| A | T | |
| eng | Junqi | |
| | | |

Date: 18-Sep-2018 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No CARP152-1/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黄竹坑道37號利達中心12樓

Tel: (852) 2873 6860 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. Fax: (852) 2555 7533 Website: www.cigismec.com



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

18CA0914 03

```
Page
                   of
                           2
```

1, **Electrical Tests**

E-mail: smec@cigismec.com

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

| Test: | Subtest: | Status: | Expanded Uncertanity (dB) | Coverage Factor |
|-------------------------|--|---------|------------------------------|--------------------|
| Self-generated noise | A | Pass | 0.3 | |
| | С | Pass | 1.0 | 2.1 |
| | Lin | Pass | 2.0 | 2.2 |
| Linearity range for Leq | At reference range, Step 5 dB at 4 kHz | Pass | 0.3 | |
| | Reference SPL on all other ranges | Pass | 0.3 | |
| | 2 dB below upper limit of each range | Pass | 0.3 | |
| | 2 dB above lower limit of each range | Pass | 0.3 | |
| Linearity range for SPL | At reference range, Step 5 dB at 4 kHz | Pass | 0.3 | |
| Frequency weightings | A | Pass | 0.3 | |
| | C | Pass | 0.3 | |
| | Lin | Pass | 0.3 | |
| Time weightings | Single Burst Fast | Pass | 0.3 | |
| | Single Burst Slow | Pass | 0.3 | |
| Peak response | Single 100µs rectangular pulse | Pass | 0.3 | |
| R.M.S. accuracy | Crest factor of 3 | Pass | 0.3 | |
| Time weighting I | Single burst 5 ms at 2000 Hz | Pass | 0.3 | |
| | Repeated at frequency of 100 Hz | Pass | 0.3 | |
| Time averaging | 1 ms burst duty factor 1/10 ³ at 4kHz | Pass | 0.3 | |
| | 1 ms burst duty factor 1/10 ⁴ at 4kHz | Pass | 0.3 | |
| Pulse range | Single burst 10 ms at 4 kHz | Pass | 0.4 | |
| Sound exposure level | Single burst 10 ms at 4 kHz | Pass | 0.4 | |
| Overload indication | SPL | Pass | 0.3 | |
| | Leq | Pass | 0.4 | |

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

| Test: | Subtest | Status | Expanded Uncertanity (dB) | Coverage Factor |
|-------------------|------------------------|--------|------------------------------|--------------------|
| Acoustic response | Weighting A at 125 Hz | Pass | 0.3 | |
| | Weighting A at 8000 Hz | Pass | 0.5 | |

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co. Ltd

Form No.CARP152-2/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



综合試驗 有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

| Certificate No.: | 19CA0327 01-02 | | Page: | 1 | of | 2 |
|--|---|--|---|-----|--|-------|
| Item tested | | | | | | |
| Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used: | Acoustical Calibrator B & K 4231 3006428 / N004.03 - | (Class 1) | | | | |
| Item submitted by | | | | | | |
| Curstomer: Address of Customer: Request No.: Date of receipt: | AECOM ASIA CO LII - - 27-Mar-2019 | MITED (N.004.03) | | | | |
| Date of test: | 27-Mar-2019 | | | | | |
| Reference equipment | used in the calibra | tion | | | | |
| Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter | Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B 53132A | Serial No. 2341427 2743150 2346941 33873 US36087050 GB41300350 MY40003662 | Expiry Date: 20-Apr-2019 27-Apr-2019 08-May-2019 24-Apr-2019 23-Apr-2019 23-Apr-2019 24-Apr-2019 | | Traceable SCL CEPREI CEPREI CEPREI CEPREI CEPREI CEPREI | e to: |
| Ambient conditions | | | | 10. | | |
| Temperature: Relative humidity: Air pressure: | 22 ± 1 °C 55 ± 10 % 1005 ± 5 hPa | | | | | |

Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements/are presented on page 2 of this certificate.



Date: 29-Mar-2019



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Approved Signatory:

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

Company Chop:

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



2

CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

19CA0327 01-02

Page: 2 of

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

| Frequency | Output Sound Pressure | Measured Output | Estimated Expanded |
|-----------|-----------------------|----------------------|--------------------|
| Shown | Level Setting | Sound Pressure Level | Uncertainty |
| Hz | dB | dB | dB |
| 1000 | 94.00 | 94.23 | 0.10 |

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

| At 1000 Hz | STF = 0.014 dB |
|--------------------------------|----------------|
| Estimated expanded uncertainty | 0.005 dB |

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

| At 1000 Hz | Actual Frequency = 1000.0 Hz | |
|--------------------------------|------------------------------|-------------------------|
| Estimated expanded uncertainty | 0.1 Hz | Coverage factor k = 2.2 |

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

| At 1000 Hz | TND = 0.3 % |
|--------------------------------|-------------|
| Estimated expanded uncertainty | 0.7 % |

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

| | 1 , | - End - | | |
|----------------|--------------|-------------|---------------|--|
| Calibrated by: | $1 \sim $ | Checked by: | El | |
| | Fung Chi Yip | | Fong Chun Wai | |
| Date: | 27-Mar-2019 | Date: | 29-Mar-2019 | |

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full. APPENDIX F

EM&A Monitoring Schedules

Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels Impact Monitoring Schedule for April 2019

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|-------------|-------------|-------------|--------|----------|
| | 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr |
| | | | Air Quality | Noise | | |
| 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr |
| | | Air Quality | Noise | | | |
| 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr |
| | Air Quality | Noise | | Air Quality | | |
| 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr |
| | | | Air Quality | Noise | | |
| 28-Apr | 29-Apr | 30-Apr | | | | |
| | | Air Quality | | | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM4 Pedestrian Plaza

Monitoring Frequency24-hr TSPOnce every 6 days

Noise Monitoring Station

Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels Tentative Impact Monitoring Schedule for May 2019

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|---------|-------------|-------------|-------------|-------------|
| | | | 1-May | 2-May | 3-May | 4-May |
| | | | | Noise | | |
| 5-May | 6-May | 7-May | 8-May | 9-May | 10-May | 11-May |
| | Air Quality | Noise | | | | Air Quality |
| 12-May | 13-May | 14-May | 15-May | 16-May | 17-May | 18-May |
| | | Noise | | | Air Quality | |
| 19-May | 20-May | 21-May | 22-May | 23-May | 24-May | 25-May |
| | | | | Air Quality | Noise | |
| 26-May | 27-May | 28-May | 29-May | 30-May | 31-May | |
| | | | Air Quality | Noise | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring StationAM4Pedestrian Plaza

Noise Monitoring Station

Monitoring Frequency 24-hr TSP Once every 6 days

Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels Tentative Impact Monitoring Schedule for June 2019

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|-------------|-----------|-------------|-------------|-------------|
| | | | | | | 1-Jun |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 2-Jun | 3-Jun | 4-Jun | 5-Jun | 6-Jun | 7-Jun | 8-Jun |
| | | Air Quality | Noise | | | |
| 9-Jun | 10-Jun | 11-Jun | 12-Jun | 13-Jun | 14-Jun | 15-Jun |
| | Air Quality | Noise | | | | Air Quality |
| 16-Jun | 17-Jun | 18-Jun | 19-Jun | 20-Jun | 21-Jun | 22-Jun |
| | Noise | | | | Air Quality | |
| 23-Jun | 24-Jun | 25-Jun | 26-Jun | 27-Jun | 28-Jun | 29-Jun |
| | | | | Air Quality | Noise | |
| 30-Jun | | | | | | |
| | | | | | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring Station

AM4 Pedestrian Plaza

Noise Monitoring Station

Monitoring Frequency 24-hr TSP Once every 6 days

Shatin to Central Link Contract 1128 - South Ventilation Building to Admiralty Tunnels Tentative Impact Monitoring Schedule for July 2019

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|-------------|-------------|----------|-------------|-------------|
| | 1-Jul | 2-Jul | 3-Jul | 4-Jul | 5-Jul | 6-Jul |
| | | | Air Quality | Noise | | |
| 7-Jul | 8-Jul | 9-Jul | 10-Jul | 11-Jul | 12-Jul | 13-Jul |
| | | Air Quality | Noise | | | |
| 14-Jul | 15-Jul | 16-Jul | 17-Jul | 18-Jul | 19-Jul | 20-Jul |
| | Air Quality | Noise | | | | Air Quality |
| 21-Jul | 22-Jul | 23-Jul | 24-Jul | 25-Jul | 26-Jul | 27-Jul |
| | Noise | | | | Air Quality | |
| 28-Jul | 29-Jul | 30-Jul | 31-Jul | | | |
| | | | | | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring StationAM4Pedestrian Plaza

Noise Monitoring Station NM1

Monitoring Frequency24-hr TSPOnce every 6 days

APPENDIX G

Air Quality Monitoring Results and their Graphical Presentations


Appendix G Air Quality Monitoring Results


24-hour TSP Monitoring Results at Station AM4 (Pedestrian Plaza)

| Start | | End | | Weather | Air | Atmospheric | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Filter W | eight (g) | Particulate | Elaps | e Time | Sampling | Conc. | |
|-------------|------|-------------|------|-----------|------------|----------------|-----------|-------------|----------|------------|----------|-----------|-------------|----------|----------|------------|---------|--|
| Date | Time | Date | Time | Condition | Temp. (°C) | Pressure (hPa) | Initial | Final | (m³/min) | (m³) | Initial | Final | weight(g) | Initial | Final | Time(hrs.) | (µg/m³) | |
| 3-Apr-2019 | 0:00 | 4-Apr-2019 | 0:00 | Sunny | 1018.2 | 20.7 | 1.31 | 1.31 | 1.31 | 1890.7 | 2.6792 | 2.8032 | 0.1240 | 23625.00 | 23649.00 | 24.00 | 65.6 | |
| 9-Apr-2019 | 0:00 | 10-Apr-2019 | 0:00 | Fine | 1011.1 | 26.6 | 1.31 | 1.31 | 1.31 | 1890.7 | 2.6785 | 2.7472 | 0.0687 | 23649.00 | 23673.00 | 24.00 | 36.3 | |
| 15-Apr-2019 | 0:00 | 16-Apr-2019 | 0:00 | Cloudy | 1014.4 | 22.1 | 1.31 | 1.31 | 1.31 | 1890.7 | 2.6691 | 2.7575 | 0.0884 | 23673.00 | 23697.00 | 24.00 | 46.8 | |
| 18-Apr-2019 | 0:00 | 19-Apr-2019 | 0:00 | Rainy | 1010.0 | 24.0 | 1.31 | 1.31 | 1.31 | 1890.7 | 2.6852 | 2.8060 | 0.1208 | 23697.00 | 23721.00 | 24.00 | 63.9 | |
| 24-Apr-2019 | 0:00 | 25-Apr-2019 | 0:00 | Sunny | 1009.9 | 28.0 | 1.31 | 1.31 | 1.31 | 1890.7 | 2.6698 | 2.7184 | 0.0486 | 23721.00 | 23745.00 | 24.00 | 25.7 | |
| 30-Apr-2019 | 0:00 | 1-May-2019 | 0:00 | Rainy | 1008.0 | 26.7 | 1.31 | 1.31 | 1.31 | 1890.7 | 2.6817 | 2.7767 | 0.0950 | 23745.00 | 23769.00 | 24.00 | 50.2 | |
| | | | | | | | | | | | | | | | | Average | 40.4 | |


Average48.1Minimum25.7


Maximum 65.6



























APPENDIX H

Noise Monitoring Results and their Graphical Presentations

Appendix H Regular Construction Noise Monitoring Results


| Date | Weather | Nois | e Level fo | r 30-min, c | lB(A)⁺ | Baseline Corrected | Baseline Noise | Limit Level, | Exceedance |
|-------------|-----------|-------|------------|-------------|--------|---|----------------|--------------|------------|
| | Condition | Time | L90 | L10 | Leq | Level, dB(A) | Level, dB(A) | dB(A) | (Y/N) |
| 4-Apr-2019 | Fine | 10:15 | 68.4 | 71.6 | 70.2 | <baseline< td=""><td>71.0</td><td>75</td><td>Ν</td></baseline<> | 71.0 | 75 | Ν |
| 10-Apr-2019 | Sunny | 14:08 | 66.2 | 70.5 | 68.8 | <baseline< td=""><td>71.0</td><td>75</td><td>N</td></baseline<> | 71.0 | 75 | N |
| 16-Apr-2019 | Cloudy | 14:40 | 67.1 | 71.2 | 69.5 | <baseline< td=""><td>71.0</td><td>75</td><td>N</td></baseline<> | 71.0 | 75 | N |
| 25-Apr-2019 | Sunny | 13:15 | 66.5 | 70.5 | 69.1 | <baseline< td=""><td>71.0</td><td>75</td><td>N</td></baseline<> | 71.0 | 75 | N |

Daytime Noise Monitoring Results at Station NM1 (Hoi Kung Court)

⁺ - Façade measurement

++ - Free field measurement

* - Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.



Shatin Central Link Contract No. 1128 South Ventilation Building to Admiralty Tunnels

> Graphical Presentation of Impact Noise Monitoring Results

APPENDIX I

Event Action Plan

Appendix I Event Action Plan

Event / Action Plan for Construction Dust Monitoring

| EVENT | | ACT | τιον | |
|---|---|---|--|---|
| EVENI | ET | IEC | ER | Contractor |
| ACTION LEVEL | | | | |
| Exceedance for one sample | Inform the Contractor, IEC and ER; Discuss with the Contractor and IEC on the remedial measures required; Repeat measurement to confirm findings; Increase monitoring frequency | Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | Confirm receipt of notification of exceedance in writing. | Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate. |
| Exceedance for two or more consecutive samples | Inform the Contractor, IEC and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | Confirm receipt of notification of exceedance in writing; Review and agree on the remedial measures proposed by the Contractor; Supervise Implementation of remedial measures. | Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal as appropriate. |

| Dragages Bouygues J.V. |
|------------------------|
|------------------------|

| EVENT | ACTION | | | | | | | | | | | | | |
|---|--|--|---|---|--|--|--|--|--|--|--|--|--|--|
| EVENT | ET | IEC | ER | Contractor | | | | | | | | | | |
| LIMIT LEVEL | | | 1 | | | | | | | | | | | |
| Exceedance for one sample | Inform the Contractor, IEC, EPD and ER; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. | Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. | Confirm receipt of notification of exceedance in writing; Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures. | Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. | | | | | | | | | | |
| Exceedance for two or more consecutive samples | Notify Contractor, IEC, EPD and ER; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with ET, ER, and Contractor on the potential remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. | Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. | | | | | | | | | | |

Appendix I Event Action Plan

Event and Action Plan for Construction Noise Monitoring

| EVENT | | ACT | ΓΙΟΝ | |
|-------------------------------|---|---|---|--|
| EVENT | ET | IEC | ER | Contractor |
| Exceedance of Action Level | Notify the Contractor, IEC and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; and Increase monitoring frequency to check mitigation effectiveness. | Review the investigation results submitted by the contractor; and Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. | Confirm receipt of notification of complaint in writing; Review and agree on the remedial measures proposed by the Contractor; and Supervise implementation of remedial measures. | Investigate the complaint and propose remedial measures; Report the results of investigation to the IEC, ET and ER; Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and Implement noise mitigation proposals. |
| Exceedance of Limit Level | Notify the Contractor, IEC, EPD and ER; Repeat measurement to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures; and Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. | Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | Identify source and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

APPENDIX J

Cumulative Statistics of Exceedances, Complaints, Notification of Summons and Successful Prosecutions

Appendix J

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

| | Date Received | Subject | Status | Total no. received in this month | Total no. received since project commencement |
|----------------------------|------------------|---------|--------|---|--|
| Environmental complaints | - | - | - | 0 | 10 |
| Notification of summons | - | - | - | 0 | 0 |
| Successful Prosecutions | - | - | - | 0 | 0 |

APPENDIX K

Waste Flow Table

SCL Contract 1128

Appendix K - Monthly Summary C&D Material Flow Table

| | | Quantity for off-site disposal of / reused Inert C&D materials (m ³) Inert C&D material (m ³) | | | | | | | | | | | | | | Quantity for off-site disposal of Non-inert C&D materials | | | | | Quantities of Marine Dumping (Sediment) | | | | | |
|--|-------------|---|-----------|-----------|----------------|------------|----------------|-----------------|----------------|-----------------|---------------|--------------------|------------------|------------------|------------|---|----------------|------------------------------|-------------------------|---------------------------|--|-------|----------------------------|-------|-------------------|-------------------|
| Latest Programme for Generation & Import of Materials in each Reporting Period | s | | | | | | | | | | | | | | | | Metals (kg) | Paper / Cardboard (kg) | Plastics (kg) | Chemical Waste (kg) | General Waste (m ³) | | s MD at Hung ging Point | | | |
| In each Reporting Period | | | | | | | | | | Reused in 0 | Other Project | ts | | | | | | Reused in | | | | | | | Type 1 | Type 2 |
| | TKO137FB(1) | TKO137SF(2) | TM38FB(3) | CWPFBP(4) | WDII C1 (5) | CWB (6) | SCL1121 (7) | SCL 1103 (8) | WDII C3 (9) | WDII C2 (10) | 8217 (11) | HY/2010/08 (12) | SCL 1112 (13) | Area 56A (14) | M+ (15) | XRL 810B (16) | PSK226 (17) | Mainland | Total (m ³) | Total | Total | Total | Total | Total | (m ³) | (m ³) |
| 2019/01 | 800.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 800.7 | 0 | 0 | 0 | 0 | 90.6 | 0 | 0 |
| 2019/02 | 649.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 649.5 | 0 | 0 | 0 | 0 | 79.0 | 0 | 0 |
| 2019/03 | 1,392.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1,392.3 | 0 | 0 | 0 | 0 | 78.1 | 0 | 0 |
| 2019/04 | 1,046.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1,046.5 | 0 | 0 | 0 | 0 | 73.5 | 0 | 0 |
| 2019/05 | | | | | | | | | | | | | | | | | | | | | | | | | | [] |
| 2019/06 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2019 Sub-tota | I 3,888.9 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 3,888.9 | 0.0 | 0.0 | 0.0 | 0.0 | 321.2 | 0.0 | 0.0 |
| 2019/07 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2019/08 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2019/09 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2019/10 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2019/11 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2019/12 | | | | | | | | | | | | | | | | | | | | | | | | | | <u> </u> |
| 2019 Tota | 3,888.9 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 3,888.9 | 0.0 | 0.0 | 0.0 | 0.0 | 321.2 | 0.0 | 0.0 |

Remark: *Assume the density is 2 tonnes per cubic metre for inert C&D materials, general waste and marine sediment.

| 1 | TKO137FB | Fill Bank at Tseung Kwan O Area 137 |
|----|------------|--|
| 2 | TKO137SF | Sorting Facilities at Tseung Kwan O Area 137 |
| 3 | TM38FB | Fill Bank at Tuen Mun |
| 4 | CWPFBP | Chai Wan Public Fill Barging Point |
| 5 | WDII C1 | HK/2009/01 Wan Chai Development Phase II - Central - Wan Chai Bypass at Hong Kong Convention and Exhibition Centre |
| 6 | CWB | HK/2009/15 Central – Wan Chai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section) |
| 7 | SCL1121 | Cross Harbour Tunnels |
| 8 | SCL1103 | Hin Keng to Diamond Hill tunnels and Fung Tak Public Transport Interchange |
| 9 | WDII C3 | Wan Chai development Phase II - Central-Wan Chai Bypass at Wan Chai West |
| 10 | WDII C2 | HK/2009/02 Wan Chai Development Phase 2, Central - WanChai Bypass at Wan Chai East |
| 11 | 8217 | Backfilling of the Shek Yam Construction Adit |
| 10 | CWB- | |
| 12 | HY/2010/08 | Wan Chai Bypass — Tunnel (Slip Road 8 Section) |
| 13 | SCL 1112 | Hung Hom Station & Stabling Sidings |
| 14 | Area 56A | Construction site at Area 56A, Kau To, Sha Tin |
| 15 | M+ | Main Works Contract for M+ Museum Project |
| 16 | XRL 810B | West Kowloon Terminus Station South |
| 17 | PSK226 | J3698 PSK226 - Proposed Residential Development at T.P.T.L. 226 Pak Shek Kok (Gammon) |
| | | |

Appendix B

Monthly EM&A Report for April 2019 – SCL Works Contract 1121 NSL Cross Harbour Tunnels MTR Corporation Limited

Shatin to Central Link – Hung Hom to Admiralty Section

Monthly EM&A Report No. 50

[Period from 1 to 30 April 2019]

Works Contract 1121 – NSL Cross Harbour Tunnels

(May 2019)

| | Chuphi |
|---------------|--------------------|
| Certified by: | Dr. Priscilla Choy |
| | |

Position: Environmental Team Leader

Date:_____<u>10th May 2019</u>____

Penta Ocean – China State Joint Venture

Shatin to Central Link – Contract 1121 NSL Cross Harbour Tunnels

,

Monthly Environmental Monitoring and Audit Report for April 2019

(version 1.0)

| Certified By | Chym - |
|--------------|---|
| | Dr. Priscilla Choy (Environmental Team Leader) |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

WELLAB accepts no responsibility for changes made to this report by third parties.

WELLAB LIMITED Room 1701, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2898 7388 Fax: (852) 2898 7076 Website: www.wellab.com.hk

TABLE OF CONTENTS

Page

| EX | ECUTIVE SUMMARY | .1 |
|---------|---|-----|
| Intr | oduction | . 1 |
| | mary of Construction Works undertaken during Reporting Month | |
| | ironmental Monitoring and Audit Progress | |
| | ular Water Quality Monitoring | |
| | t-Project Water Quality Monitoring | |
| | ste Management | |
| | dscape and Visual | |
| Env | ironmental Site Inspection | . 2 |
| | ironmental Exceedance/Non-conformance/Complaint/Summons and Successful | |
| Pro | secution | . 2 |
| Rep | orting Changes | . 2 |
| Fut | Ire Key Issues | . 2 |
| 1 | INTRODUCTION | .3 |
| Pur | pose of the Report | . 3 |
| | icture of the Report | |
| 2 | PROJECT INFORMATION | 4 |
| | | |
| | kground | |
| | eral Site Description | |
| | struction Programme and Activities | |
| | ect Organisation | |
| | us of Environmental Licences, Notification and Permits mary of EM&A Requirements | |
| | | |
| 3 | ENVIRONMENTAL MONITORING REQUIREMENTS | |
| | ular Construction Dust Monitoring | |
| - | ular Water Quality Monitoring | |
| | nitoring Parameter, Frequency and Programme | |
| | nitoring Equipment and Methodology | |
| | oratory Measurement / Analysis for Marine Water | |
| | ion and Limit Levels | |
| | nt and Action Plan | |
| Lan | dscape and Visual | 12 |
| 4 DF | IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION | 12 |
| | QUIREMENTS | |
| 5 | MONITORING RESULTS | |
| | ter Quality Monitoring | |
| | ste Management | |
| Lan | dscape and Visual | 15 |
| 6 | ENVIRONMENTAL SITE INSPECTIONA | 16 |
| Site | Audit | 16 |
| Imp | lementation Status of Environmental Mitigation Measures | 16 |
| 7 | ENVIRONMENTAL NON-CONFORMANCE | 17 |
| Sun | nmary of Exceedances | 17 |
| | mary of Environmental Non-Compliance | |
| Sun | initiary of Environmental rom compliance | 1/ |
| Jun | i | 1/ |

| Summary of Environmental Complaint Summary of Environmental Summon and Successful Prosecut | |
|--|--|
| 8 FUTURE KEY ISSUES | |
| Construction Programme for the Next Month Key Issues in the Next Month Monitoring Schedule in the Next Month | |
| 9 CONCLUSIONS AND RECOMMENDATIONS | |
| Conclusions Recommendations | |

LIST OF TABLES

| Table 2.1 | Environmental Review Reports/Supplementary Information Paper for this Project |
|-----------|---|
| Table 2.2 | Status of Environmental Licences, Notification and Permits |
| Table 3.1 | Water Quality Monitoring Location |
| Table 3.2 | Water Quality Impact Monitoring Programme |
| Table 3.3 | Water Quality Monitoring Equipment |
| Table 3.4 | Analytical Methods to be applied to Marine Water Quality Samples |
| Table 4.1 | Status of Required Submissions under EP |
| Table 6.1 | Observations and Recommendations of Site Audit |

LIST OF FIGURES

| Figure 1a-1b | The Site Layout Plans for Works Contract 1121 |
|--------------|---|
| Figure 2 | Project Organisation for Environmental Works |
| Figure 3 | Locations of Water Quality Monitoring Station in Victoria Harbour |

LIST OF APPENDICES

- Appendix A Tentative Construction Programme
- Appendix B Action and Limit Levels
- Appendix C Water Quality Monitoring Schedule
- Appendix D Water Quality Monitoring Results and Graphical Presentations
- Appendix E Copies of Calibration Certificates
- Appendix F Quality Control Reports for SS Laboratory Analysis
- Appendix G Summary of Exceedance
- Appendix H Site Audit Summary
- Appendix I Event and Action Plans
- Appendix J Updated Environmental Mitigation Implementation Schedule
- Appendix K Waste Generation in the Reporting Month
- Appendix L Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

Introduction

 This is the 50th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Wellab Limited for MTR Shatin to Central Link (SCL) Works Contract 1121 – NSL Cross Harbour Tunnels. This report documents the findings of EM&A Works conducted from 1 to 30 April 2019.

Summary of Construction Works undertaken during Reporting Month

2. The major site activities undertaken in the reporting month include:

Victoria Harbour

- External Works around NOV at Hung Hom;
- Internal Finishes at NOV at Hung Hom;
- External Wall Finishes at NOV at Hung Hom;
- Building Services Installation at NOV at Hung Hom;
- Construction of walkway inside the Immersed Tube Tunnels;
- Immersion Joints Construction inside the Immersed Tube Tunnels;
- Re-provision of Finger Pier at Hung Hom;
- Backfilling for as-installed IMT elements at Victoria Harbour; and
- Reinstatement of Breakwater at CBTS

Environmental Monitoring and Audit Progress

3. A summary of the monitoring activities in this reporting period is listed below:

Regular Water Quality Monitoring

- Water Quality Monitoring at each monitoring station (Shek O Casting Basin)⁽¹⁾ 0 times
- Water Quality Monitoring at each monitoring station (Victoria Harbour) 12 times Remarks:
 - (1) Removal of southern dock gate had been completed on 20 November 2017. No water quality monitoring was carried out in Shek O during the reporting month.

Post-Project Water Quality Monitoring

• Post-Project Water Quality Monitoring at each monitoring station (Shek O Casting 0 times Basin)⁽²⁾

Remarks:

(2) A post-project water quality monitoring had been completed on 18 December 2017 in Shek O for four weeks.

Waste Management

4. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Details of waste management data is presented in Section 5 and Appendix K.

Landscape and Visual

5. Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 1, 15 and 29 April 2019. Most of the necessary mitigation measures have been implemented and recommended follow-up actions have been

discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 6.

Environmental Site Inspection

6. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 1, 8, 15, 24 and 29 April 2019. The representative of the IEC joined the site inspection on 15 April 2019. Details of the audit findings and implementation status are presented in Section 6.

Environmental Exceedance/Non-conformance/Complaint/Summons and Successful Prosecution

- 7. No exceedance of the Action and Limit Levels of regular water quality monitoring was recorded during the reporting period.
- 8. No exceedance of the Action and Limit Levels of post-project water quality monitoring was recorded during the reporting period.
- 9. No non-compliance event was recorded during the reporting period.
- 10. No environmental complaint and no notification of summon / successful prosecutions were received in this reporting period.

Reporting Changes

11. No reporting changes in this reporting period.

Future Key Issues

12. Major site activities for the coming reporting month will include:

Victoria Harbour

- External Works around NOV at Hung Hom;
- Internal Finishes at NOV at Hung Hom;
- External Wall Finishes at NOV at Hung Hom;
- Building Services Installation at NOV at Hung Hom;
- Construction of walkway inside the Immersed Tube Tunnels;
- Re-provision of Finger Pier at Hung Hom;
- Backfilling for as-installed IMT elements at Victoria Harbour; and
- Reinstatement of Breakwater at CBTS
- 13. Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, noise, water quality and waste management.

1 INTRODUCTION

1.1 Wellab Limited was appointed by Penta Ocean – China State Joint Venture (PCJV) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link (SCL)Works Contract 1121 – NSL Cross Harbour Tunnels (hereafter referred to as the Project).

Purpose of the Report

1.2 This is the 50th EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 30 April 2019. The major construction works for Contract 1121 commenced on 2 March 2015.

Structure of the Report

1.3 The structure of the report is as follows:

Section 1: Introduction - details the scope and structure of the report.

Section 2: **Project Information** - summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.

Section 3: Environmental Monitoring Requirement - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

Section 4: **Implementation Status on Environmental Mitigation Measures -** summarises the implementation of environmental protection measures during the reporting period.

Section 5: **Monitoring Results** - summarises the monitoring results obtained in the reporting period.

Section 6: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Environmental Non-conformance - summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

Section 8: **Future Key Issues -** summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Conclusions and Recommendations

2 PROJECT INFORMATION

Background

- 2.1 The Shatin to Central Link Hung Hom to Admiralty Section (hereafter referred to as SCL (HUH-ADM)) is an approximately 6km extension of the East Rail Line including a rail harbor crossing from Hung Hom across the harbor to Admiralty on Hong Kong Island. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).
- 2.2 The Environmental Impact Assessment (EIA) Report for SCL Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, Environmental Permits (EP) (EP No: EP-436/2012) was granted on 22 March 2012 for their construction and operation.
- 2.3 Various Environmental Review Reports (ERR) / Supplementary Information Paper had been submitted for the following purposes:

| Environmental Review Reports / Supplementary Information Paper | DateofSubmissiontoEPD | Purpose(s) |
|---|-----------------------|---|
| Environmental Review Report – Design Changes of North Ventilation Building and Shek O Casting Basin | February 2014 | To identify and assess the likely environmental issues pertinent to the proposed design changes at North Ventilation (NOV) Building and Shek O Casting Basin, and to identify any additional environmental mitigation measures that may be required for compliance with environmental standards. |
| Environmental Review Report – Variation for IMT Extension | February 2015 | To identify and assess the likely environmental issues pertinent to the proposed alternative scheme of IMT extension. |
| Supplementary Information Paper for Optimized Scheme for IMT Construction in CBTS | January 2016 | To demonstrate that no unacceptable impacts would be resulted from the Optimized Scheme in CBTS. |
| Environmental Review Report of Dredging Scenarios | November 2016 | To demonstrate that unacceptable water quality impact is not anticipated from an alternative dredging option (including (i) using two smaller closed grab dredgers instead of one large closed grab dredger; and (ii) proposed daily production rate) within the open Victoria Harbour outside |

| Table 2.1 Environmental | Review | Reports/Supplementary | Information | Paper 1 | for | this |
|---|--------|------------------------------|-------------|---------|-----|------|
| Project | | | | - | | |

| | | | Causeway Bay Typhoon Shelter (CBTS) |
|--|------------|----------|---|
| Environmental Review Report – Arrangement of the fixed plant noise Sources at NOV | 31 2018 | December | To update the Fixed Plant Noise Sources at North Ventilation Building, Plant Rooms and Emergency Access (NOV) |

- 2.4 Variation of environmental permit (VEP) was subsequently applied for EP-436/2012 and the latest Environmental Permit (EP No: EP-436/2012/F) was issued by Director of Environmental Protection (DEP) on 23 January 2019.
- 2.5 The construction of the SCL (HUH-ADM) has been divided into a series of civil construction Works Contracts and this Works Contract 1121 comprises of the Permanent Works and the associated Temporary works required for the construction of the North Ventilation Building (NOV) at the Hung Hom Landfall, and construction of cut & cover tunnel and Immersed Tunnel (IMT) sections extending across the harbour from the NOV to the Causeway Bay Typhoon Shelter (CBTS). This construction contract was awarded to Penta Ocean China State Joint Venture (PCJV) in December 2014.

General Site Description

2.6 The site layout plans for the Works Contract 1121 are shown in **Figure 1a-1b**.

Construction Programme and Activities

2.7 A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix A**.

Victoria Harbour

- External Works around NOV at Hung Hom;
- Internal Finishes at NOV at Hung Hom;
- External Wall Finishes at NOV at Hung Hom;
- Building Services Installation at NOV at Hung Hom;
- Construction of walkway inside the Immersed Tube Tunnels;
- Re-provision of Finger Pier at Hung Hom;
- Backfilling for as-installed IMT elements at Victoria Harbour; and
- Reinstatement of Breakwater at CBTS

Project Organisation

2.8 The project organizational chart and contact details are shown in Figure 2.

Status of Environmental Licences, Notification and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.2**.

| | Valid | Period | <u>St.</u> (|
|--|-----------------------|-----------------------|--------------|
| Permit / License No. | From | То | Status |
| Environmental Permit (EP) | | Ι | |
| EP-436/2012/F | 23/01/2019 | N/A | Valid |
| SP License | | 1 | |
| L-3-248(1) | 10/09/2015 | 09/09/2017 | Expired |
| Notification pursuant to Air Pol | lution Control (Cons | truction Dust) Regula | tion |
| EPD Ref no.: 384777 | 28/01/2015 | N/A | Valid |
| EPD Ref no.: 384550 | 21/01/2015 | N/A | Valid |
| EPD Ref no.: 384281 | 14/01/2015 | N/A | Valid |
| Billing Account for Construction | n Waste Disposal | 1 | |
| Account No. 7021499 | 20/01/2015 | N/A | Valid |
| Registration of Chemical Waste | Producer | | |
| Waste Producer No. 5213-147- P3174-03 | 02/03/2015 | N/A | Valid |
| Waste Producer No. 5213-213- P3172-01 | 09/02/2015 | N/A | Valid |
| Marine Dumping Permit | | | |
| - | - | - | - |
| Effluent Discharge License unde | er Water Pollution Co | ontrol Ordinance | I |
| WT00021891-2015 | 19/08/2015 | 31/08/2020 | Valid |
| WT00022449-2015 | 29/09/2015 | 30/06/2020 | Valid |
| Construction Noise Permit (CNI | P) | 1 | |
| GW-RS-0084-19 | 16/02/2018 | 15/08/2019 | Valid |
| GW-RE0800-18 | 05/12/2018 | 04/06/2019 | Valid |

Table 2.2 Summary of the Status of Environmental Licences, Notification and Permits

Summary of EM&A Requirements

- 2.10 The EM&A programme under Works Contract 1121 requires regular dust and water quality monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirements in contract documents.

- 2.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 2.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely marine water quality monitoring as well as audit works for the Project in the reporting month.

3 ENVIRONMENTAL MONITORING REQUIREMENTS

Regular Construction Dust Monitoring

3.1 In accordance with the EM&A Manual, the setup of the impact dust monitoring station at Harbourfront Horizon and the impact monitoring is currently carried out by the MTR Contract 1112. Upon termination of their EM&A programmes, the impact monitoring works would be taken up by this Project.

Regular Water Quality Monitoring

- 3.2 In accordance with the EM&A Manual and the ERRs, marine water quality monitoring should be carried out during the dredging and filling operation, and IMT construction within CBTS (for Station 9 only); and throughout the construction period of removal of earth bunds at Northern and Southern gates.
- 3.3 Water Quality Monitoring at Station 8 and 14 is suspended as the water intakes are not in use. The statuses of the intakes will be kept in view such that once the water intakes are occupied, water quality monitoring will resume. In the presence of temporary reclamation in the Causeway Bay Typhoon Shelter (CBTS) under this Project, only Dissolved Oxygen (DO) level monitoring would be maintained at Station 8 for checking of potential odour concern.
- 3.4 The water quality monitoring stations and control stations of Project are shown in **Figure 3**. The co-ordinates of the monitoring stations are listed in **Table 3.1**. As shown in **Table 3.1**, the locations are classified as Impact Station and Control Station according to their functions.

| Station | Description | Coord | linates |
|------------|---|---------|---------|
| | | Easting | North |
| Shek O Ca | | | |
| GB3 | Turtle Cove Beach | 841120 | 810280 |
| C3 | Control Station for ebb tide | 841200 | 806210 |
| C4 | Control Station for flood tide | 843330 | 807320 |
| Victoria H | arbour | | |
| 8 | Cooling Water Intake for Excelsior Hotel and World Trade Centre / No. 27 – 63 Paterson Street | 837036 | 816008 |
| 9 | Cooling Water Intake for Windsor House | 837223 | 816150 |
| 14 | Flushing Water Intake for Kowloon Station | 834477 | 817891 |
| 21 | Cooling Water Intake for East Rail Extension | 836484 | 817642 |
| 34 | Cooling Water Intake for Metropolis | 836828 | 817844 |
| А | Wan Chai WSD Flushing Water Intake (Reprovisioned) ⁽¹⁾ | 836268 | 816045 |
| WSD9 | Tai Wan WSD Flushing Water Intake ⁽²⁾ | 837930 | 818357 |
| WSD17 | Quarry Bay WSD Flushing Water Intake | 839863 | 817077 |
| C1 | Control Station 1 | 833977 | 817442 |
| C2 | Control Station 2 | 841088 | 817223 |

Table 3.1Water Quality Monitoring Stations

Note:

- (1) According to the Baseline Water Quality Monitoring Report for SCL (MKK-HUH & HUH-ADM), the original coordinates of monitoring location A (Easting: 836286, Northing: 816024) is the exact location taken from the design of reprovisioned Wan Chai Salt Water Pumping Station and Salt Water Intake Culvert. Based on actual site condition for taking water sampling, minor adjustment was made on monitoring location.
- (2) According to the Baseline Water Quality Monitoring Report for SCL (MKK-HUH & HUH-ADM), the original coordinates of monitoring location WSD9 (Easting: 838133, Northing: 817790) as proposed in WQMP were moved closer to sensitive receiver according to the actual site condition.

Monitoring Parameter, Frequency and Programme

3.5 Water quality monitoring was conducted in accordance with the requirements stipulated in the approved SCL(HUH-ADM) EM&A Manual and the ERRs. **Table 3.2** summarized the monitoring frequency and water quality parameters for the impact monitoring. The monitoring schedule for this reporting period is shown in **Appendix C**.

| | Impact Monitoring | |
|---|--|--|
| | Victoria Harbour During the dredging and filling operation | |
| Monitoring Period | <u>CBTS (Station 9 only)</u> During IMT construction within CBTS | |
| | <u>Shek O Casting Basin</u> Throughout the construction period of removal of earth bunds at Northern and Southern gates. | |
| Monitoring Frequency ⁽¹⁾ | 3 Days in a Week, at mid-flood and mid-ebb tides | |
| Monitoring Locations ⁽³⁾ | GB3, C3, C4, 8, 9, 14, 21, 34, A, WSD9, WSD17, C1 and C2 | |
| Monitoring Parameters ⁽²⁾ | DO, temperature, turbidity, pH, salinity and SS | |
| Intervals between 2 Sets of Monitoring | Not less than 36 hours | |
| Tidal Range | Individual flood and ebb tides not less than 0.5m | |

Table 3.2Water Quality Impact Monitoring Programme

Notes:

1. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5 m.

2. Turbidity, DO, pH, temperature and salinity should be measured in situ whereas SS should be determined by laboratory.

3. Water Quality Monitoring at Station 8 and 14 is suspended as the water intakes are not in use.

Monitoring Equipment and Methodology

pH Measurement Instrument

3.6 The instrument consisted of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 is used for calibration of the instrument before and after use.

Dissolved Oxygen and Temperature Measuring Equipment

- 3.7 The Dissolved Oxygen (DO) measuring equipment is portable and weatherproof. It is completed with cable and senor, and a DC power source. The equipment is capable of measuring:
 - a DO level in the range of 0 20 mg·L⁻¹ and 0 200% saturation; and
 - a temperature of 0 45 degree Celsius (°C).
- 3.8 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 3.9 Should salinity compensation not be built-in to the DO equipment, in-situ salinity should be measured to calibrate the DO measuring equipment prior to each DO measurement.

Turbidity Measurement Instrument

3.10 The turbidity measuring instrument is a portable and weatherproof using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU (for example, Hach model 2100P or an approved similar instrument).

Sampler

3.11 A water sampler was required for SS monitoring. It comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (for example, Kahlsico Water Sampler or an approved similar instrument).

Water Depth Detector

3.12 A portable, battery-operated echo sounder is used for the determination of water depth at each monitoring station. This unit can either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

Salinity

3.13 A portable salinometer capable of measuring salinity in the range of 0 - 40 parts per thousand (ppt) is provided for measuring salinity of the water at each monitoring station.

Sample Containers and Storage

3.14 Water samples for SS monitoring were stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4 °C without being frozen) and delivered to the laboratory and analyzed as soon as possible after collection.

Monitoring Position Equipment

3.15 A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message "screen pop-up" facilities (for real-time autodisplay of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, was provided and used during marine water monitoring to ensure the monitoring vessel at the correct location before taking measurements.

Calibration of In-Situ Instruments

- 3.16 The pH meter, DO meter and turbidimeter was checked and calibrated before use. DO meter and turbidimeter was certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before measurement at each monitoring location.
- 3.17 **Table 3.3** summarizes the equipment used in the water quality monitoring program. The calibration certificates for the in-situ instruments are presented in **Appendix E**.

| Equipment | Model and Make | Qty. |
|--------------------------------|---|------|
| Water Sampler | Kahlsico Water-Bottle Model 135DW 150 | 2 |
| YSI EXO1 Multiparameter Sondes | SW-08-03 | 1 |
| YSI EXO1 Multiparameter Sondes | SW-08-92 | 1 |
| YSI EXO1 Multiparameter Sondes | SW-08-159 | 1 |
| Monitoring Position Equipment | "Magellan" Handheld GPS Model GPS- 320 | 2 |
| Water Depth Detector | Fishfinder 140 | 2 |

Table 3.3Water Quality Monitoring Equipment

3.18 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment were made available so that monitoring can proceed uninterrupted even when some equipment are under maintenance, calibration, etc.

Laboratory Measurement / Analysis for Marine Water

3.19 Duplicate samples from each independent sampling event are required by EPD for all parameters. Analysis of suspended solids was carried out in a HOKLAS or other international accredited laboratory. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory SS determinations, with detection limit shown in **Table 3.4**. The SS determination work was started within 24 hours after collection of the water samples. The analyses followed the standard methods according to **Table 3.4** and as described in "American Public Health Association (APHA) Standard Methods for the Examination of Water and Wastewater", 19th edition, unless otherwise specified.

Table 3.4 Analytical Methods to be applied to Marine Water Quality Samples

| Determinant | Standard Method | Detection Limit |
|-------------------------|-----------------|-----------------|
| Suspended Solids (mg/L) | APHA 2540 D | 0.1 mg/L |

3.20 Quality Control Reports as attached in **Appendix F** are available for the SS analyzed in the HOKLAS-accredited laboratory, WELLAB Ltd.

Action and Limit Levels

3.21 The action and limit levels for water quality monitoring are presented in Appendix B.

Event and Action Plan

3.22 Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix I** shall be carried out.

Landscape and Visual

3.23 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is summarised in Table 6.1 of Section 6.

4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit, EM&A Manual and the ERR. The implementation status of the environmental mitigation measures of the reporting period is summarized in **Appendix J**. Status of required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 4.1**.

| Table 4.1 Status of Required Submissions under EI | able 4.1 Status of Required S | Submissions under EP | |
|---|-------------------------------|----------------------|--|
|---|-------------------------------|----------------------|--|

| EP Condition | Submission | Submission Date |
|---------------|-------------------------------------|-----------------|
| Condition 3.4 | Monthly EM&A Report (March 2019) | 12 April 2019 |

5 MONITORING RESULTS

Water Quality Monitoring

- 5.1 All water quality monitoring was conducted as scheduled in the reporting month. Twelve (12) sets of water quality monitoring was carried out at the designated monitoring stations in Victoria Harbour in this reporting period.
- 5.2 A post-project water quality monitoring had been completed on 18 December 2017 in Shek O for four weeks.
- 5.3 The water quality impact monitoring schedule for this reporting period is shown in **Appendix C**.
- 5.4 The monitoring results together with graphical presentations are shown in **Appendix D**.
- 5.5 Under consultancy agreement no. C11033B, Action and Limit Levels for water quality monitoring at the monitoring stations in **Table 3.2** were established in the baseline water quality monitoring conducted by AECOM during June and July 2014. Action and Limit Levels for water quality is summarised in **Appendix B**.
- 5.6 No exceedance of Action and Limit Levels of regular water quality monitoring was recorded during the reporting period.
- 5.7 No exceedance of Action and Limit Levels of post-project water quality monitoring was recorded during the reporting period.

Waste Management

- 5.8 Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine sediments. Non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites. With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 5.1**. Details of waste management data is presented in **Appendix K**.
- 5.9 841 m³ inert C&D materials were generated during the reporting month by this Project. No inert C&D materials were received from SCL Contract 1111 and 1112 respectively. No inert C&D materials were received from SCL Contract 1114, 1123 and 1128. Inert C&D materials received from SCL Contracts was collected and stored on-site and 841 m³ of these inert C&D materials were reused in the other Projects. No chemical waste was collected by licensed collector during the reporting month. 1302 kg paper/cardboard packaging were generated during the reporting month. No metal and plastic were generated during the reporting month.
- 5.10 0 m³ Type 1 sediments (Category L) were generated from construction activities of this Project during this reporting period. No Type 1 sediments (Category L) were received from SCL Contract 1111, 1112 and 1128. Such materials were collected and 0 m³ was disposed at Capping of the exhausted Confined Marine Disposal Facility at South Cheung Chau in the reporting period.
- 5.11 No contaminated materials Type 1 (dedicated sites) and 0 m³ Type 2 Confined Marine Disposal (Category M) sediments were generated from construction activities of this Project during this reporting period. No contaminated materials Type 1 (dedicated

sites) and Type 2 - Confined Marine Disposal (Category M) sediments were received from SCL Contract 1111, 1112 and 1128. Such materials were collected and 0 m^3 was disposed at Capping of the exhausted Confined Marine Disposal Facility at South of The Brothers (or East of Sha Chau) in the reporting period.

5.12 No contaminated materials - Type 3 (Special Treatment Disposal) sediments were generated from construction activities of this Project during this reporting period.

| | Quantity | | | | | | | |
|------------|-------------------------------------|---------------------|--------------|--|---------------------|-----------|--------|--|
| | | | | C&D Materials (non-inert) ^(b) | | | | |
| Reporting | C&D | Sediments | | | Recy | cled mate | rials | |
| Month | Materials (inert) ^(a) | (in bulk volume) | | Chemical Waste | Paper/ cardboard | Plastics | Metals | |
| April 2019 | 841 m ³ | $0 m^3$ | 100 tonne | 0 kg | 1302 kg | 0 kg | 0 kg | |

Table 5.1 Quantities of Waste Generated from the Project

Notes:

(a) Inert C&D materials include soft materials, rocks and artificial hard materials to be delivered to TKO 137 and TM 38 public fill reception sites or, alternatively, receptor sites to be identified for beneficial reuse as proposed by the Contractor.

(b) Non-inert C&D materials include C&D waste which cannot be reused or recycled and has to be disposed of at North East New Territories (NENT) Landfill. It also includes steel, paper/cardboard packaging waste, plastics. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

Landscape and Visual

5.13 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 1, 15 and 29 April 2019. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION

Site Audit

- 6.1 Site audit was carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audit are attached in **Appendix H**.
- 6.2 Site audits were conducted on 1, 8, 15, 24 and 29 April 2019 by ET. A joint site audit with the representative with IEC, ER, the Contractor was carried out on 15 April 2019. The details of observations during site audit can refer to **Table 6.1**.

Implementation Status of Environmental Mitigation Measures

- 6.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.
- 6.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

| Parameters | Date | Observations and Recommendations | Follow-up |
|-----------------------------------|------------------|--|---|
| Water Quality | 25 March 2019 | Reminder: To clear the accumulated mud in the tank inside IMT more frequently. | The observation was observed to be improved/rectified by the Contractor during the audit session on 1 April 2019. |
| Noise | | | |
| Landscape and Visual | | | |
| Air Quality | 15 April 2019 | Reminder: To provide mitigation measure (i.e. watering) to the haul road at finger pier for dust suppression. | The observation was observed to be improved/rectified by the Contractor during the audit session on 24 April 2019. |
| | 1 April 2019 | <u>Reminder:</u> To clear the stagnant water in the drip tray at near the marine platform in Hung Hum site appropriately. | The observation was observed to be improved/rectified by the Contractor during the audit session on 8 April 2019. |
| Waste / Chemical Management | 1 April 2019 | Reminder: To clear the accumulated waste at near the NOV in Hung Hum site. | The observation was observed to be improved/rectified by the Contractor during the audit session on 8 April 2019. |
| | 29 April 2019 | Reminder: The general refuse should be removed to avoid accumulation near Finger Pier. | Follow up action will be reported in the next reporting |
| Permits/ Licenses | | | |

Table 6.1Observations and Recommendations of Site Audit

7 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

7.1 No exceedance of Action and Limit Levels of water quality was recorded during the reporting period. The summary of exceedance is provided in **Appendix G**.

Summary of Environmental Non-Compliance

7.2 No environmental non-compliance was recorded in the reporting month.

Summary of Environmental Complaint

7.3 No environmental complaint was received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix L**. The investigation status and result is also reported in **Appendix L**.

Summary of Environmental Summon and Successful Prosecution

7.4 There was no successful environmental prosecution and no notification of summons received in this reporting period. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix L**.

8 FUTURE KEY ISSUES

Construction Programme for the Next Month

8.1 A tentative construction programme is provided in **Appendix A**. The major construction activities in the coming month will include:

Victoria Harbour

- External Works around NOV at Hung Hom;
- Internal Finishes at NOV at Hung Hom;
- External Wall Finishes at NOV at Hung Hom;
- Building Services Installation at NOV at Hung Hom;
- Lapping plate installation inside the Immersed Tube Tunnels;
- Re-provision of Finger Pier at Hung Hom;
- Backfilling for as-installed IMT elements at Victoria Harbour; and
- Reinstatement of Breakwater at CBTS.

Key Issues in the Next Month

8.2 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, noise, water quality and waste management in Hung Hom.

Monitoring Schedule in the Next Month

8.3 The tentative schedule of regular water quality monitoring at all the monitoring locations in the next reporting period is presented in **Appendix C**. The regular water quality monitoring will be conducted at the same monitoring locations in the next reporting period. Also, a post-project water quality monitoring had been completed on 18 December 2017 in Shek O for four weeks.

9 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 9.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 30 April 2019 in accordance with EM&A Manual and the requirement under EP.
- 9.2 No exceedance of the Action and Limit Levels of regular water quality monitoring was recorded at the designated monitoring stations during the reporting month.
- 9.3 5 times of joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET and 3 times of bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted during the reporting period.
- 9.4 No environmental complaint and no notification of summon / successful prosecution were received during the reporting month.
- 9.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

9.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

- Properly cover the stockpile of dusty material.
- To provide sufficient water spray for dusty road.


Water Quality


- To keep monitoring the operation of wastewater treatment facilities.
- To clear the stagnant water to avoid overflow of the contaminated water to the adjacent water bodies.
- To clear the accumulated mud frequently.


Waste & Chemical Management

• To clear the stagnant water inside the drip tray appropriately.

FIGURES









| COORDINATE | EASTING | NORTHING |
|------------|---------|----------|
| А | 836268 | 816045 |
| 14 | 834477 | 817891 |
| WSD9 | 837930 | 818357 |
| WSD17 | 839863 | 817077 |
| C1 | 833977 | 817442 |
| C2 | 841088 | 817223 |
| 8 | 837036 | 816008 |
| 9 | 837223 | 816150 |
| 21 | 836484 | 817642 |
| 34 | 836828 | 817844 |

LEGEND

Water Quality Monitoring Station

| | SCL 1121 - NSL Cross Harbour Tunnels | SCALE | 1:30 | DATE | 1/2015 | 5 |
|---------------------------------|---------------------------------------|---------|---------|----------|-------------|-----|
| WELLAB 匯力 | | CHECK | JF | DRAWN | $\lor \lor$ | |
| consulting . testing . research | Locations of Water Quality Monitoring | J⊡B No. | | FIGURE 1 | | REV |
| | station in the Victoria Harbour | | MA14047 | | 3 | - |

APPENDIX A TENTATIVE CONSTRUCTION PROGRAMME



五洋建設-中國建築聯營

Penta-Ocean - China State Joint Venture

MTRC Shatin to Central Link Contract 1121 **NSL Cross Harbour Tunnel**

| ENGINEERING 10-Apr-19 19-Apr-19 10 10 10-Apr-19 10 | 37 | Jan | Feb |
|---|--|-----|----------------|
| ENGINEERING 10-Apr-19 19-Apr-19 10 10 10-Apr-19 | 37 37 37 - 37 - 37 - 37 - 37 - 37 - 37 - 37 - 37 - 37 0% 37 0% 37 0% | | |
| Detail Engineering 10-Apr-19 19-Apr-19 10 10 10-Apr-19 10-Apr-19 10 10 10-Apr-19 10 10 10-Apr-19 10 | 37 | | |
| Cost Center B - North Ventilation Building NOV 10-Apr-19 19-Apr-19 10 10 10-Apr-19 10-Apr- | 37 | | |
| NOV - Building Service Installation Design 10-Apr-19 16-Apr-19 7 7 10-Apr-19 16-Apr-19 99 01121.EG10570 NOV - BS Installation (Stage 4) - Prepare and Issue As-Built Drawings 10-Apr-19 16-Apr-19 7 7 10-Apr-19 16-Apr-19 99 NOV - ABWF Design 13-Apr-19 19-Apr-19 7 7 13-Apr-19 19-Apr-19 7 13-Apr-19 19-Apr-19 99 01121.EG10560 NOV - ABWF Work (Stage 4) - Prepare and Issue As-Built Drawings 13-Apr-19 19-Apr-19 7 7 13-Apr-19 19-Apr-19 99 01121.EG10560 NOV - ABWF Work (Stage 4) - Prepare and Issue As-Built Drawings 13-Apr-19 19-Apr-19 7 7 13-Apr-19 19-Apr-19 99 01121.EG10560 NOV - ABWF Work (Stage 4) - Prepare and Issue As-Built Drawings 13-Apr-19 19-Apr-19 7 7 13-Apr-19 19-Apr-19 99 CONSTRUCTION Cost Centre A - General Preliminary 30-Sep-18 03-Nov-20 766 584 25-Sep-18 03-Nov-20 5 A11 30-Sep-18 03-May-19 216 34 25-Sep-18 03-May-19 | 90 0% 90 0% 87 0% 22 8 | | |
| 01121.EG10570 NOV - BS Installation (Stage 4) - Prepare and Issue As-Built Drawings 10 - Apr - 19 16 - Apr - 19 7 10 - Apr - 19 16 - Apr - 19 19 - Apr - 19 7 10 - Apr - 19 16 - Apr - 19 19 - Apr - 19 10 - Apr - | 00 0% 37 0% 22 8 | | |
| NOV - ABWF Design 13-Apr-19 19-Apr-19 7 7 13-Apr-19 19-Apr-19 96 01121.EG10560 NOV - ABWF Work (Stage 4) - Prepare and Issue As-Built Drawings 13-Apr-19 19-Apr-19 7 7 13-Apr-19 19-Apr-19 96 CONSTRUCTION 06-Nov-17 22-Jan-21 954 497 11-Oct-17 A 02-Dec-20 32 Cost Centre A - General Preliminary 30-Sep-18 03-Nov-20 766 584 25-Sep-18 03-Nov-20 56 A11 30-Sep-18 03-May-19 216 34 25-Sep-18 03-May-19 24 | 37 0% 22 8 | | |
| 01121.EG10560 NOV - ABWF Work (Stage 4) - Prepare and Issue As-Built Drawings 13-Apr-19 19-Apr-19 7 13-Apr-19 19-Apr-19 96 CONSTRUCTION 06-Nov-17 22-Jan-21 954 497 11-Oct-17 A 02-Dec-20 32 Cost Centre A - General Preliminary 30-Sep-18 03-Nov-20 766 584 25-Sep-18 03-Nov-20 55 A11 30-Sep-18 03-May-19 216 34 25-Sep-18 03-May-19 24 | 37 0% 22 4 8 4 | | |
| CONSTRUCTION 06-Nov-17 22-Jan-21 954 497 11-Oct-17 A 02-Dec-20 32 Cost Centre A - General Preliminary 30-Sep-18 03-Nov-20 766 584 25-Sep-18 03-Nov-20 766 A11 30-Sep-18 03-May-19 216 34 25-Sep-18 03-May-19 24 | 22 8 | | |
| Cost Centre A - General Preliminary 30-Sep-18 03-Nov-20 766 584 25-Sep-18 03-Nov-20 5 A11 30-Sep-18 03-May-19 216 34 25-Sep-18 03-May-19 24 | 8 | | 1 |
| A11 30-Sep-18 03-May-19 216 34 25-Sep-18 03-May-19 2 | | | |
| | 43 | | |
| 01121.15420 A11 - Specified Plans - Implementation with Satisfactory from Engineer 30-Sep-18 02-Apr-19 185 24 25-Sep-18 A 23-Apr-19 24 | | | |
| | 53 75% | | $- \leftarrow$ |
| O1121.15430 A11 - Operating and Maintenance Manuals and As-Built Dwg - Prepare, Comment and Approve Score and approve Scor | 8 75% | | |
| | 12 | | |
| 01121.15450 A12 - Programming Management System - Implementation with Satisfactory from Engineer 31-Oct-18 30-Oct-19 365 215 30-Sep-18 A 31-Oct-19 24 | 42 30% | | \sim |
| 01121.15440 A12 - Specified Plans - Implementation with Satisfactory from Engineer 24-Apr-19 20-Oct-19 180 180 24-Apr-19 20-Oct-19 24-Apr-19 20-Oct-19 180 180 24-Apr-19 20-Oct-19 25 | 53 0% | | 1 |
| A14 04-May-19 03-Nov-20 550 04-May-19 03-Nov-20 5 | 8 | | 1 |
| Works - Prepare, Submit and Aprove | 8 0% | | |
| Cost Centre B - North Ventilation Building NOV 31-Jan-18 22-Jan-21 883 497 01-Dec-17 02-Dec-20 -2 | | | |
| | 30 | | 4 |
| | 30 | | 4 |
| | 30 | | 1 |
| 01121.24235 NOV - BL3 - Phase 2 trackwork (by others) 11-May-19 13-Aug-19 95 95 11-May-19 13-Aug-19 -3 | 30 0% | | |
| NOV ABWF Works 31-Jan-18 23-Oct-18 214 10 01-Dec-17 12-Apr-19 -14 | 45 | | |
| ABWF at BL3 31-Jan-18 10-Oct-18 204 7 23-Dec-17 09-Apr-19 -14 | 42 | | 1 1 |
| 01121.13330 NOV - BL3 - ABWF Deg 3 (Completion Obligation 4E.3) 100% 97% 07-May-18 10-Oct-18 130 7 23-Dec-17 A 09-Apr-19 -12 | 55 97% | | |
| 01121.13320 NOV - BL3 - ABWF Deg 2 (Completion Obligation 4E.2) 100% 99% 31-Jan-18 21-Apr-18 63 6 24-Dec-17 A 08-Apr-19 -14 | 41 99% | | 1 |
| ABWF at BL2 31-Jan-18 03-Sep-18 174 7 01-Dec-17 09-Apr-19 -1 | 55 | | |
| 01121.13380 NOV - BL2 - ABWF Deg 2 (Completion Obligation 4E.2) 100% 98% 31-Jan-18 21-Apr-18 63 7 01-Dec-17 A 09-Apr-19 -20 | 01 98% | | |
| 01121.13390 NOV - BL2 - ABWF Deg 3 (Completion Obligation 4E.3) 100 99% 28-May-18 03-Sep-18 83 3 02-Apr-18 A 03-Apr-19 -14 | 51 99% | | |
| ABWF at BL1 02-May-18 25-Aug-18 97 7 18-Mar-18 09-Apr-19 -1 | 55 | | |
| 01121.13400 NOV - BL1 - ABWF Deg 2 (Completion Obligation 4F.2) [3 Jun 18] 100% 99% 02-May-18 12-Jul-18 59 7 18-Mar-18 A 09-Apr-19 -2 | 54 99% | | |
| 01121.13410 NOV - BL1 - ABWF Deg 3 (Completion Obligation 4F.3) [30 Sep 18] 100% 99% 04-Jun-18 25-Aug-18 70 7 02-Apr-18 09-Apr-19 -19 | 55 99% | | |
| ABWF at GL 03-Jul-18 11-Oct-18 85 7 25-May-18 09-Apr-19 -1 | 55 | | |
| 01121.14140 NOV - GL - ABWF Deg 3 (Completion Obligation 4F.3) [30 Sep 18] 100% 99% 03-Jul-18 11-Oct-18 85 5 25-May-18 06-Apr-19 -1 | 53 99% | | |
| 01121.14120 NOV - GL - ABWF Deg 2 (Completion Obligation 4F.2) [3 Jun 18] 100% 94% 30-Jul-18 14-Aug-18 14 7 22-Jul-18 A 09-Apr-19 -20 | 54 94% | | |


Data Date: 31-Mar-19 Proj ID: 1121-UP-53 Layout: 1121 - updated 3M Rolling Prog

 \diamond

 \diamond

Current Milestone Remaining Level of Effort ▼ Baseline Milestone (PMP Rev. 1a) _____ 3M Rolling Prog (last month) Actual Work Critical Remaining Work Remaining Work Baseline (PMP Rev.1a)

Updated 3M Rolling Programme Apr - Jun 2019 (Updated as of 31 Mar 2019)




Date

05-Apr-19




| Activity ID Ac | tivity Name | Total Qty | Completed Qty | / BL1 Start | BL1 Finish | BL Duration | Rem. Dur. | Start | Finish | Total Float | Physical % Complete | Jan | Feb |
|--|--|-----------|---------------|-------------|------------|----------------|--------------|---------------------|-------------|-------------|------------------------|-----|---------------------------------------|
| ABWF at L1 | | | | 31-May-18 | 23-Oct-18 | 120 | 10 | 23-May-18 | 12-Apr-19 | -158 | | Jan | |
| | DV - L1 - ABWF Deg 3 (Completion Obligation 4G.3) [30 Sep 18] | 100% | 99% | 31-Jul-18 | 23-Oct-18 | 70 | 10 | 23-May-18 | 12-Apr-19 | -158 | 99% | | |
| 01121.14250 NO | DV - L1 - ABWF Deg 2 (Completion Obligation 4G.2) [15 Jul 18] | 100% | 99% | 31-May-18 | 30-Jul-18 | 50 | 7 | A 31-May-18 | 09-Apr-19 | -220 | 99% | | |
| NOV BS Installation W | lorks | | | 24-May-18 | 26-Feb-19 | 228 | 14 | A 09-May-18 | 17-Apr-19 | -44 | | | |
| BS Installation at BL3 | | | | 02-Jun-18 | 31-Oct-18 | 125 | 7 | 09-May-18 | | -81 | | | |
| | DV - BL3 - BS 2nd Fix (Completion Obligation 4E.3) [30 Sep 18] | 100% | 99% | 02-Jun-18 | 31-Oct-18 | 125 | 7 | 09-May-18 | | -81 | 99% | | |
| | | | | | | | | A | | | | | |
| BS Installation at BL2 | | 4000/ | 000/ | 24-May-18 | 29-Jan-19 | 207 | 5 | 15-May-18 | | -35 | 000/ | | |
| | DV - BL2 Flood Gate Choke Rm, Machine Rm & Accumulator Room - BS 2nd fix 4 Feb 19] | 100% | 99% | 09-Jul-18 | 29-Jan-19 | 170 | 5 | 15-May-18 A | 06-Apr-19 | -35 | 99% | | J |
| | DV - BL2 - BS 2nd Fix (Completion Obligation 4E.3) [30 Sep 18] | 100% | 99% | 24-May-18 | 11-Aug-18 | 67 | 5 | 24-May-18 A | 06-Apr-19 | -79 | 99% | | |
| BS Installation at BL1 | | | | 17-Jul-18 | 18-Aug-18 | 29 | 5 | 30-May-18 | 06-Apr-19 | -153 | | | |
| 01121.14420 NC | DV - BL1 - BS 2nd Fix (Completion Obligation 4F.3) [30 Sep 18] | 100% | 99% | 17-Jul-18 | 18-Aug-18 | 29 | 5 | 30-May-18 | 06-Apr-19 | -153 | 99% | | |
| BS Installation at GL | | | | 04-Jul-18 | 11-Feb-19 | 182 | 9 | A 19-Jun-18 A | 11-Apr-19 | -39 | | | |
| | DV - GL - BS 2nd Fix (Completion Obligation 4F.3) [30 Sep 18] | 100% | 99% | 04-Jul-18 | 04-Sep-18 | 54 | 7 | 19 Jun 10 A | <u> </u> | -155 | 99% | | |
| 01121.11150 | | 100 /0 | 5570 | 01 501 10 | 01 300 10 | 51 | <i>'</i> | 17 Juli 10 A | | 155 | 5570 | | · · · · · · · · · · · · · · · · · · · |
| | DV - GL Flood Gate Choke Rm, Machine Rm & Accumulator Room - BS 2nd fix 4 Feb 19] | 100% | 99% | 17-Sep-18 | 11-Feb-19 | 118 | 9 | 01-Aug-18 A | 11-Apr-19 | -39 | 99% | | |
| BS Installation at L1 | | | | 11-Jul-18 | 15-Sep-18 | 58 | 5 | 22-Jun-18 A | 06-Apr-19 | -153 | - | | |
| 01121.14440 NO | DV - L1 - BS 2nd Fix (Completion Obligation 4G.3) [30 Sep 18] | 100% | 99% | 11-Jul-18 | 15-Sep-18 | 58 | 5 | 22-Jun-18 A | 06-Apr-19 | -153 | 99% | | |
| | | | | 12.0.1.10 | 21.0.1.40 | 45 | _ | 12.4 10 | 00 4 10 | 455 | | | |
| BS Installation at Roc | | 1000/ | 000/ | 13-Oct-18 | 31-Oct-18 | 15 | 7 | 13-Aug-18 | | -155 | 000/ | | |
| 01121.13630 NC | DV - RL - BS 2nd Fix (Completion Obligation 4G.3) [30 Sep 18] | 100% | 99% | 13-Oct-18 | 31-Oct-18 | 15 | 7 | 13-Aug-18 A | 09-Apr-19 | -155 | 99% | | |
| BS Installation Testin | g and Commissioning | | | 31-Jan-19 | 26-Feb-19 | 20 | 7 | 17-Nov-18 | 17-Apr-19 | -44 | | | |
| 01121.13620 NO | DV - Final T&C of Building Services (Milestone B9) | | 97% | 31-Jan-19 | 26-Feb-19 | 20 | 7 | 17-Nov-18 A | 17-Apr-19 | -44 | 97% | | |
| NOV External Works | | | | 31-Dec-18 | 10-May-19 | 104 | 30 | 04-Nov-18 | 10-May-19 | -141 | | | |
| Ext Work - Road Worl | ks | | | 31-Dec-18 | 10-May-19 | 104 | 30 | 04-Nov-18 | 10-May-19 | -141 | | | |
| | DV Ext Work - EVA - Cast Concrete Paving | 100% | 78% | 31-Dec-18 | 22-Jan-19 | 19 | 15 | 04-Nov-18 A | 18-Apr-19 | -151 | 78% | | 1 |
| 01121 14600 | | 1000/ | 00/ | 01.4 10 | 10.10 | 20 | | 01.0.10 | 10.14 | | | | |
| 01121.14600 NC | DV Ext Work - Construct Pavement | 100% | 0% | 01-Apr-19 | 10-May-19 | 30 | 30 | 01-Apr-19 | 10-May-19 | -141 | 0% | | |
| 01121.14610 NO | DV Ext Work - Construct Fencing | 100% | 0% | 01-Apr-19 | 18-Apr-19 | 15 | 15 | 01-Apr-19 | 18-Apr-19 | -141 | 0% | | |
| 01121.14650 NG | DV Ext Work - Landscaping Work | 100% | 0% | 01-Apr-19 | 27-Apr-19 | 20 | 20 | 01-Apr-19 | 27-Apr-19 | -146 | 0% | | |
| 01121.14590 NC | DV Ext Work - EVA - Road Marking and Road Sign | 100% | 0% | 23-Apr-19 | 04-May-19 | 10 | 10 | 23-Apr-19 | 04-May-19 | -151 | 0% | | |
| Ext Work - Testing an | d Commissioning | | | 14-Jan-19 | 04-May-19 | 88 | 25 | 02-Dec-18 | 04-May-19 | -140 | | | |
| | DV External Work - Testing and Commissioning | 100% | 90% | 14-Jan-19 | 08-Feb-19 | 20 | 14 | 02-Dec-18 A | | -140 | 90% | | |
| 01121 14700 | | 1000/ | 200/ | 01 Arr 10 | 04 May 10 | 25 | 25 | 10 May 10 A | 04 Marci 10 | 140 | 200/ | | |
| 01121.14790 NC | DV External Work - Prepare and Submit As-Built Drawings | 100% | 20% | 01-Apr-19 | 04-May-19 | 25 | 25 | 18-Mar-19 A | - | -140 | 20% | | |
| Maintenance and Dem | nolition of Existing Engineer Site Accomodation | | | 30-Jul-18 | 22-Jan-21 | 740 | 497 | 06-May-18 | 02-Dec-20 | -25 | | | |
| 01121.14740 Sit | e Office - Maintain the Office Building | | | 30-Jul-18 | 22-Jan-21 | 740 | 497 | 06-May-18 | 02-Dec-20 | -25 | 20% | | : |
| Demolition of Existing | Footbridge | | | 30-Jul-18 | 05-Nov-20 | 675 | 432 | A 06-May-18 | 14-Sep-20 | -24 | | | |
| | otbridge - Maintain the Existing Footbridge | | | 30-Jul-18 | 05-Nov-20 | 675 | 432 | 06-May-18 | 14-Sep-20 | -24 | 20% | | |
| | | | | | | | | A | | | | | |
| | Hom Cut and Cover Tunnels | | | 30-Jul-18 | 26-Nov-19 | 396 | 195 | 30-Jul-18 A | 26-Nov-19 | -26 | | | |
| HUH Submerged Tuni | nel (Area B) | | | 09-Apr-19 | 25-May-19 | 36 | 36 | 09-Apr-19 | 25-May-19 | -42 | | | |
| Data Date: 31-Mar-19 Proj ID: 1121-UP-53 Layout: 1121 - updated 3M Rolling Prog | Current Milestone Baseline Milestone (PMP Rev. 1a) Actual Work Critical Remaining Work Remaining Work Baseline (PMP Rev.1a) | | | U | | | | g Progra as of 3 | | - | un 201 | 9 | Date i-Apr-19 |






| | | Total Qty | Completed Qty | | BL1 Finish | BL Duration | Rem. Dur. | Start | | Total Float | Physical % Complete | Jan | |
|---|---|-------------------------------------|---------------|-----------|------------|----------------|--------------|-------------|--------------------------|-------------|------------------------|-----|-----|
| | vil Provision Works | | | | | 36 | 36 | 09-Apr-19 | | -42 | | | |
| HUH Area B - W | | | _ | 09-Apr-19 | 08-May-19 | 22 | 22 | 09-Apr-19 | 08-May-19 | -42 | | | |
| 01121.13700 | HUH Area B - Deg 1 - Rebars for Walkways | 100% | 0% | 09-Apr-19 | 25-Apr-19 | 12 | 12 | 09-Apr-19 | 25-Apr-19 | -42 | 0% | | |
| 01121.13720 | HUH Area B - Deg 1 - FormWork for Walkways | 100% | 0% | 13-Apr-19 | 30-Apr-19 | 12 | 12 | 13-Apr-19 | 30-Apr-19 | -42 | 0% | | |
| 01121.13730 | HUH Area B - Deg 1 - Concrete Casting of Walkways | 100% | 0% | 29-Apr-19 | 08-May-19 | 8 | 8 | 29-Apr-19 | 08-May-19 | -42 | 0% | | |
| IUH Area B - C | ivil Provision | | | 09-May-19 | 25-May-19 | 14 | 14 | 09-May-19 | 25-May-19 | -42 | | | |
| 01121.14210 | HUH Area B - Deg 3 - Install Cross Wall Door and Ironmongery | 100% | 0% | - | - | 14 | 14 | 09-May-19 | 25-May-19 | -42 | 0% | | |
| ung Hom Finge | r Pier | | | 30-Jul-18 | 13-Jun-19 | 258 | 57 | 30-Jul-18 A | 13-Jun-19 | -217 | | | |
| einstatement o | f Finger Pier | | | 30-Jul-18 | 13-Jun-19 | 258 | 57 | 30-Jul-18 A | 13-Jun-19 | -217 | | | |
| Bored Pile | | | | 30-Jul-18 | 13-Jun-19 | 258 | 57 | 30-Jul-18 A | 13-Jun-19 | -229 | | | |
| 01121.15627 | HUH Finger Pier - Construct bored piles (Stage 2b) | 10 nos. | 9 nos. | 30-Jul-18 | 22-Sep-18 | 48 | 5 | 30-Jul-18 A | 06-Apr-19 | -257 | 85% | | - |
| 01121.15630 | HUH Finger Pier - interface core, BD inspection, through core test | | | 09-Apr-19 | 29-May-19 | 39 | 39 | 09-Apr-19 | 29-May-19 | -217 | 0% | | |
| 01121.15644 | HUH Finger Pier - remove steel platform and temp. pipe piles | | | 25-Apr-19 | 13-Jun-19 | 40 | 40 | 25-Apr-19 | 13-Jun-19 | -257 | 0% | | |
| R.C. Deck | | | | 30-May-19 | 13-Jun-19 | 12 | 12 | 30-May-19 | 13-Jun-19 | -217 | | | |
|)1121.15632 | HUH Finger Pier - prepare consent application for deck construction | | | 30-May-19 | 13-Jun-19 | 12 | 12 | 30-May-19 | 13-Jun-19 | -217 | 0% | | |
| JH Land base | Funnel (Area C) | | | 01-Apr-19 | 26-Nov-19 | 195 | 195 | 01-Apr-19 | 26-Nov-19 | -26 | | | |
| UH Area C - Co | onstruction of C&C Tunnel (On Land) | | | 01-Apr-19 | 26-Nov-19 | 195 | 195 | 01-Apr-19 | 26-Nov-19 | -26 | | | |
| IUH Area C - Te | emporary Access Shaft - Interface to DC | | | 01-Apr-19 | 26-Nov-19 | 195 | 195 | 01-Apr-19 | 26-Nov-19 | -26 | | | |
| 01121.23180 | HUH Area C - Dismantle Temporary Working Platform after Flood Gate Installation [4C Deg 1] | | | 01-Apr-19 | 10-May-19 | 30 | 30 | 01-Apr-19 | 10-May-19 | -30 | 0% | | |
| 01121.23190 | HUH Area C - [LOA] 1120B (Phase 2) for Track & Works Train Delivery (PS P10.31) [from 4C to 27/10/19] | | | 11-May-19 | 26-Nov-19 | 200 | 200 | 11-May-19 | 26-Nov-19 | -30 | 0% | | |
| UH Area C - Civ | vil Provision Works | | | 09-Apr-19 | 13-Jun-19 | 51 | 51 | 09-Apr-19 | 13-Jun-19 | -57 | | | |
| Valkways | | | | 09-Apr-19 | 13-Jun-19 | 51 | 51 | 09-Apr-19 | 13-Jun-19 | -57 | | | |
| 01121.11998 | HUH Area C - Deg 1 - Rebars for Walkways (1st portion) | 100% | 0% | 09-Apr-19 | 25-Apr-19 | 12 | 12 | 09-Apr-19 | 25-Apr-19 | -57 | 0% | | |
| 01121.12000 | HUH Area C - Deg 1 - Rebars for Walkways (remaining portion) | 100% | 0% | 26-Apr-19 | 07-May-19 | 9 | 9 | 26-Apr-19 | 07-May-19 | -42 | 0% | | |
| 01121.12404 | HUH Area C - Deg 1 - Formwork for Walkways (1st portion) | 100% | 0% | 26-Apr-19 | 15-May-19 | 15 | 15 | 26-Apr-19 | 15-May-19 | -57 | 0% | | |
| 01121.12426 | HUH Area C - Deg 1 - Concrete Casting of Walkways (1st portion) | 100% | 0% | 16-May-19 | 25-May-19 | 9 | 9 | 16-May-19 | 25-May-19 | -57 | 0% | | |
| 01121.12410 | HUH Area C - Deg 1 - Formwork for Walkways (remaining portion) | 100% | 0% | 16-May-19 | 25-May-19 | 9 | 9 | 16-May-19 | 25-May-19 | -57 | 0% | | |
| 01121.12430 | HUH Area C - Deg 1 - Concrete Casting of Walkways (remaining portion) | 100% | 0% | 27-May-19 | 13-Jun-19 | 15 | 15 | 27-May-19 | 13-Jun-19 | -57 | 0% | | |
| st centre D - Im | mersed Tunnels | | | 06-Nov-17 | 16-Apr-19 | 428 | 15 | 11-Oct-17 A | 18-Apr-19 | 804 | | | |
| T - Immer <u>sed T</u> | unnel Installation | | | 06-Nov-17 | 16-Apr-19 | 428 | 15 | 11-Oct-17 A | 18-Apr-19 | 804 | | | |
| IT General Fill | | | | 01-Apr-19 | 06-Apr-19 | 5 | 5 | 01-Apr-19 | 06-Apr-19 | -161 | | | |
| 1121.29724 | ME4 - general backfill | | | 01-Apr-19 | 06-Apr-19 | 5 | 5 | 01-Apr-19 | 06-Apr-19 | -161 | 0% | | |
| IT Backfill of Fi | Iter Layer, Protective Layer & Site Won | | | 06-Nov-17 | 16-Apr-19 | 428 | 15 | 11-Oct-17 A | 18-Apr-19 | 804 | | | |
| 1121.33690 | E3 - backfill filter layer, protective layer & site won [16,830 m3] | 16,830 m3 | 76% | 06-Nov-17 | 15-Nov-17 | 9 | 12 | 11-Oct-17 A | 15-Apr-19 | 807 | 76% | | - |
| 1121.33700 | E4 - backfill filter layer, protective layer & site won [13,931 m3] | 13,931 m3 | 84% | 15-Nov-17 | 22-Nov-17 | 7 | 12 | 23-Oct-17 A | 15-Apr-19 | 807 | 84% | | - |
| 1121.33750 | E9 - backfill filter layer, protective layer & site won | 20,671 m3 | 87% | 19-Jun-18 | 24-Jul-18 | 30 | 15 | 25-May-18 | 18-Apr-19 | -15 | 87% | | _ |
| Date: 31-Mar-19 D: 1121-UP-53 ut: 1121 - updateo ng Prog | ♦ ♥ Baseline Milestone (PMP Rev. 1a) 3M Rolling Actual Work | g Level of Effor g Prog (last mo | | U | pdated | | | | amme <i>I</i> 1 Mar 2 | - | un 201 | 9 | 5-A |





| ctivity ID | Activity Name | Total Qty | Completed Q | ty BL1 Start | BL1 Finish | BL Duration | Rem. Dur. | Start | Finish | Total Float | Physical % Complete | Jan | Feb |
|---|---|---------------------------------|-------------|--------------|------------------------|----------------|--------------|-------------|------------------------|-------------|------------------------|-----|------------------|
| 01121.33650-1010 | E10 - backfill filter layer, protective layer & site won (remaining area) | 20,000 m3 | 93% | 21-Jan-19 | 29-Jan-19 | 8 | 10 | 01-Dec-18 A | 12-Apr-19 | 809 | 93% | | |
| 01121.33650-1000 | E11 - backfill filter layer, protective layer & site won (remaining area) | 14,500 m3 | 92% | 28-Feb-19 | 07-Mar-19 | 7 | 10 | 07-Jan-19 A | 12-Apr-19 | 809 | 92% | | |
| 01121.33652 | ME4 - backfill filter layer, protective layer & site won | | | 08-Apr-19 | 16-Apr-19 | 8 | 8 | 08-Apr-19 | 16-Apr-19 | -161 | 0% | | |
| Closure Joint E9/ | E10 | | | 28-Feb-19 | 04-Apr-19 | 31 | 15 | 28-Jan-19 A | 18-Apr-19 | -15 | | | |
| 01121.30220 | E9/E10 Connection Joint - complete remaining backfill | | 94% | 28-Feb-19 | 04-Apr-19 | 31 | 15 | 28-Jan-19 A | 18-Apr-19 | -15 | 94% | | |
| Cost Centre E - CB | ITS Tunnels | | | 12-Apr-18 | 06-Jun-19 | 342 | 52 | 16-Mar-18 | 06-Jun-19 | 626 | | | |
| South Section at V | /H3E (Inside Typhoon Shelter - Interface with 1128) | | | 12-Apr-18 | 14-Mar-19 | 276 | 21 | 16-Mar-18 | 29-Apr-19 | -45 | | | |
| MDN Application | & Phase 4A Mooring | | | 28-Feb-19 | 14-Mar-19 | 13 | 21 | 11-Feb-19 A | 29-Apr-19 | -45 | | | |
| 01121.27983-280 | CBTS - phase 4a final stage mooring | | | 28-Feb-19 | 14-Mar-19 | 13 | 21 | 11-Feb-19 A | 29-Apr-19 | -45 | 30% | | |
| Removal of ME4 | D-wall | | | 12-Apr-18 | 30-Jun-18 | 66 | 14 | 16-Mar-18 | 17-Apr-19 | -162 | | | |
| 01121.13060 | [LOE] CBTS complete reinstate breakwater | | | 12-Apr-18 | 30-Jun-18 | 66 | 14 | 16-Mar-18 A | 17-Apr-19 | -162 | 0% | | |
| CBTS & ME4 Tuni | nel Civil Provision | | | 28-Feb-19 | 10-May-19 | 57 | 30 | 18-Feb-19 A | 10-May-19 | -50 | | | |
| ME4 - Internal Fitt | ing Out Works | | | 28-Feb-19 | 10-May-19 | 57 | 30 | 18-Feb-19 A | 10-May-19 | -50 | | | |
| 01121.12910 | ME4 Tunnel - Deg 1 Work - Construct Maintenance and Evacuation Walkway | | | 28-Feb-19 | 11-Mar-19 | 10 | 0 | 18-Feb-19 A | 18-Mar-19 A | | 100% | | - |
| 01121.12920 | Access ME4 Tunnel - Deg 2 Work - Install Steel Cross Wall Door Frame | | | 03-Apr-19 | 11-Apr-19 | 7 | 0 | 25-Mar-19 A | 28-Mar-19 A | | 100% | | |
| 01121.12930 | ME4 Tunnel - Deg 2 Work - Install Cat-Ladder, Steel Handrail | | | | 12-Apr-19 | | 10 | 01-Apr-19 | 12-Apr-19 | -50 | 0% | | |
| | , , , , , , , , , , , , , , , , , , , | | | 01-Apr-19 | • | 10 | | | | | | | |
| 01121.12940 | ME4 Tunnel - Deg 3 Work - Install Permanent Cross Wall Door and Related Fitting | | | 13-Apr-19 | 23-Apr-19 | 6 | 6 | 13-Apr-19 | 23-Apr-19 | -50 | 0% | | |
| 01121.12950 | ME4 Tunnel - Deg 3 Work - Seal Up Opening If Any | | | 24-Apr-19 | 10-May-19 | 14 | 14 | 24-Apr-19 | 10-May-19 | -50 | 0% | | |
| Final Phase Moori | ing | | | 30-Apr-19 | 06-Jun-19 | 31 | 31 | 30-Apr-19 | 06-Jun-19 | 626 | | | |
| 01121.33780 | Relocation of Vessels - hydrographic after ME4/E11 joint backfill complete | | | 30-Apr-19 | 07-May-19 | 6 | 6 | 30-Apr-19 | 07-May-19 | 626 | 0% | | |
| 01121.33790 | Relocation of Vessels - Stage 1 - RHKYC mooring area | 63 nos. | | 08-May-19 | 06-Jun-19 | 30 | 30 | 08-May-19 | 06-Jun-19 | 759 | 0% | | |
| Cost Centre F - As | sociated Works | | | 31-Oct-18 | 26-Oct-19 | 361 | 210 | 07-Oct-18 A | 26-Oct-19 | 428 | | | |
| 01121.15570 | F8 - Management, Maintenance and Operation of Barging Point Facility | | 49% | 31-Oct-18 | 28-Apr-19 | 180 | 30 | 07-Oct-18 A | 29-Apr-19 | 428 | 49% | | |
| 01121.15590 | F9 - Management, Maintenance and Operation of Barging Point Facility | | | 30-Apr-19 | 26-Oct-19 | 180 | 180 | 30-Apr-19 | 26-Oct-19 | 428 | 0% | | |
| | | | | - | 19-Feb-19 | 24 | 14 | | 17 Apr 10 | -162 | | | |
| Cost Centre G - RF | | | | | | 5 | 14 | | 17-Apr-19 17-Apr-19 | -162 | | | |
| 01121.12820 | CBTS Breakwater RRIW - CBTS - Reinstate breakwater [final stage after pipe pile across | 12,000 m3 | 85% | 19-Jan-19 | 24-Jan-19 24-Jan-19 | 5 | 14 | | 17-Apr-19 | -162 | 85% | | |
| | breakwater removed] | 12,000 1115 | 05 /0 | | | | 14 | | · | | 0570 | | |
| Reprovisioning of | | | | 21-Jan-19 | 19-Feb-19 | 23 | 5 | | 06-Apr-19 | -391 | | | |
| 01121.14860 | RRIW - HUH Area B - Fender Pile - Construct Fender Pile (remaining portion plastic Fender) | 100% | 90% | 21-Jan-19 | 19-Feb-19 | 23 | 5 | 17-Dec-18 A | 06-Apr-19 | -391 | 90% | | |
| Statutory Inspection | on a second s | | | 01-Apr-19 | 30-May-19 | 46 | 46 | 18-Mar-19 | 30-May-19 | -60 | | | |
| 01121.15666 | NOV - Application for FSD (FSI & DG) / inspection | | | 01-Apr-19 | 29-May-19 | 45 | 20 | 18-Mar-19 A | 27-Apr-19 | -61 | 0% | | |
| 01121.15667 | NOV - FSD Certificate | | | 29-Apr-19 | 02-May-19 | 3 | 3 | 29-Apr-19 | 02-May-19 | -61 | 0% | | |
| 01121.15670 | NOV - Application for BD inspection | | | 03-May-19 | 30-May-19 | 28 | 28 | 03-May-19 | 30-May-19 | -77 | 0% | | |
| IMT Internal Works | Programme | | | 07-Dec-18 | 06-May-19 | 118 | 26 | 22-Oct-18 A | 06-May-19 | 807 | | | |
| Element 1 | Fiogramme | | | 01-Apr-19 | 17-Apr-19 | 14 | 14 | | 17-Apr-19 | -14 | | | |
| Immersion Joint | | | | | 17-Apr-19 | 14 | 14 | | 17-Apr-19 | -14 | | | |
| Data Date: 31-Mar-19 Proj ID: 1121-UP-53 | ♦ ▼ Baseline Milestone (PMP Rev. 1a) 3M Rolling ▲ Actual Work | Level of Effor Prog (last mo | | U | | | | | ramme A 31 Mar 2 | - | un 201 | 9 | Date 5-Apr-19 |
| Layout: 1121 - updated Rolling Prog | 3M Critical Remaining Work Remaining Work Baseline (PMP Rev.1a) | | | | | (opd | aleo | as ui J | o i iviar Z | 019) | | | |





五洋建設-中國建築聯營

Penta-Ocean - China State Joint Venture

MTRC Shatin to Central Link Contract 1121 **NSL Cross Harbour Tunnel**

| ctivity ID | Activity Name | Total Qty | Completed Qty | / BL1 Start | BL1 Finish | BL Duration | Rem. Dur. | Start | Finish | Total Float | Physical % Complete | Jan | Feb |
|-----------------|--|-----------|---------------|-------------|------------|----------------|--------------|-------------|-----------|-------------|------------------------|--------|-----|
| 01121.30560 | CCT/E1 - Immersion Joint - install Dura-steel system | | | 01-Apr-19 | 12-Apr-19 | 10 | 10 | 01-Mar-19 A | 12-Apr-19 | -14 | 80% | | |
| 01121.30570 | CCT/E1 - Immersion Joint - Wall & slab joint cover | | | 13-Apr-19 | 17-Apr-19 | 4 | 4 | 13-Apr-19 | 17-Apr-19 | -14 | 0% | | |
| Element 2 | | | | 07-Dec-18 | 03-May-19 | 116 | 12 | 19-Nov-18 | 03-May-19 | 809 | | | |
| Immersion Joint | | | | 07-Dec-18 | 03-May-19 | 116 | 12 | 19-Nov-18 | 03-May-19 | 809 | | | |
| 01121.30860 | E1/E2 - Immersion Joint - install Dura-steel system | 100% | 70% | 07-Dec-18 | 18-Dec-18 | 10 | 8 | 19-Nov-18 A | 27-Apr-19 | 809 | 70% | | |
| 01121.30870 | E1/E2 - Immersion Joint - Wall & slab joint cover | 100% | | 29-Apr-19 | 03-May-19 | 4 | 4 | 29-Apr-19 | 03-May-19 | 809 | 0% | | |
| Element 3 | | | | 06-Mar-19 | 06-May-19 | 48 | 14 | 11-Feb-19 A | 06-May-19 | 807 | | | |
| Immersion Joint | | | | 06-Mar-19 | 06-May-19 | 48 | 14 | 11-Feb-19 A | 06-May-19 | 807 | | | |
| 01121.31150 | E2/E3 - Immersion Joint - install Dura-steel system | 100% | 80% | 06-Mar-19 | 16-Mar-19 | 10 | 10 | 11-Feb-19 A | 30-Apr-19 | 807 | 80% | | |
| 01121.31160 | E2/E3 - Immersion Joint - Wall & slab joint cover | 100% | | 02-May-19 | 06-May-19 | 4 | 4 | 02-May-19 | 06-May-19 | 807 | 0% | | |
| Element 4 | | | | 08-Jan-19 | 06-May-19 | 94 | 14 | 17-Dec-18 | 06-May-19 | 807 | | | |
| Immersion Joint | | | | 08-Jan-19 | 06-May-19 | 94 | 14 | 17-Dec-18 | 06-May-19 | 807 | | | |
| 01121.31440 | E3/E4 - Immersion Joint - install Dura-steel system | 100% | 87% | 08-Jan-19 | 18-Jan-19 | 10 | 8 | 17-Dec-18 A | 27-Apr-19 | 809 | 87% | | |
| 01121.31450 | E3/E4 - Immersion Joint - Wall & slab joint cover | 100% | | 02-May-19 | 06-May-19 | 4 | 4 | 02-May-19 | 06-May-19 | 807 | 0% | | |
| Element 5 | | | | 08-Jan-19 | 06-May-19 | 94 | 14 | 24-Dec-18 | 06-May-19 | 807 | | | |
| Immersion Joint | | | | 08-Jan-19 | 06-May-19 | 94 | 14 | 24-Dec-18 | 06-May-19 | 807 | | | |
| 01121.31730 | E4/E5 - Immersion Joint - install Dura-steel system | 100% | 92% | 08-Jan-19 | 18-Jan-19 | 10 | 8 | 24-Dec-18 A | 27-Apr-19 | 809 | 92% | \sim | |
| 01121.31740 | E4/E5 - Immersion Joint - Wall & slab joint cover | 100% | | 02-May-19 | 06-May-19 | 4 | 4 | 02-May-19 | 06-May-19 | 807 | 0% | | |
| Element 6 | | | | 06-Mar-19 | 06-May-19 | 48 | 14 | 22-Jan-19 A | 06-May-19 | 807 | | | |
| Immersion Joint | | | | 06-Mar-19 | 06-May-19 | 48 | 14 | 22-Jan-19 A | 06-May-19 | 807 | | | |
| 01121.32020 | E5/E6 - Immersion Joint - install Dura-steel system | 100% | 87% | 06-Mar-19 | 16-Mar-19 | 10 | 10 | 22-Jan-19 A | 30-Apr-19 | 807 | 87% | | |
| 01121.32030 | E5/E6 - Immersion Joint - Wall & slab joint cover | 100% | | 02-May-19 | 06-May-19 | 4 | 4 | 02-May-19 | 06-May-19 | 807 | 0% | | |
| Element 7 | | | | 06-Mar-19 | 17-Apr-19 | 36 | 14 | 12-Feb-19 A | 17-Apr-19 | 819 | | | |
| Immersion Joint | | | | 06-Mar-19 | 17-Apr-19 | 36 | 14 | 12-Feb-19 A | 17-Apr-19 | 819 | | | |
| 01121.32310 | E6/E7 - Immersion Joint - install Dura-steel system | 100% | 90% | 06-Mar-19 | 16-Mar-19 | 10 | 10 | 12-Feb-19 A | 12-Apr-19 | 819 | 90% | | |
| 01121.32320 | E6/E7 - Immersion Joint - Wall & slab joint cover | 100% | | 13-Apr-19 | 17-Apr-19 | 4 | 4 | 13-Apr-19 | 17-Apr-19 | 819 | 0% | | |
| Element 8 | | | | 08-Jan-19 | 17-Apr-19 | 82 | 14 | 31-Dec-18 | 17-Apr-19 | 819 | | | |
| Immersion Joint | | | | 08-Jan-19 | 17-Apr-19 | 82 | 14 | 31-Dec-18 | 17-Apr-19 | 819 | | | |
| 01121.32600 | E7/E8 - Immersion Joint - install Dura-steel system | 100% | 88% | 08-Jan-19 | 18-Jan-19 | 10 | 10 | 31-Dec-18 A | 12-Apr-19 | 819 | 88% | \sim | |
| 01121.32610 | E7/E8 - Immersion Joint - Wall & slab joint cover | 100% | | 13-Apr-19 | 17-Apr-19 | 4 | 4 | 13-Apr-19 | 17-Apr-19 | 819 | 0% | | |
| Element 9 | | | | 13-Apr-19 | 03-May-19 | 14 | 14 | 25-Feb-19 A | 03-May-19 | 809 | | | |
| Immersion Joint | | | | 13-Apr-19 | 03-May-19 | 14 | 14 | 25-Feb-19 A | 03-May-19 | 809 | | | |
| 01121.32890 | E8/E9 - Immersion Joint - install Dura-steel system | 100% | 80% | 13-Apr-19 | 27-Apr-19 | 10 | 10 | 25-Feb-19 A | 27-Apr-19 | 809 | 80% | | |
| 01121.32900 | E8/E9 - Immersion Joint - Wall & slab joint cover | 100% | | 29-Apr-19 | 03-May-19 | 4 | 4 | 29-Apr-19 | 03-May-19 | 809 | 0% | | |
| Element 10 | | | | 01-Apr-19 | 17-Apr-19 | 14 | 14 | 25-Mar-19 | 17-Apr-19 | -14 | | | |
| Immersion Joint | | | | 01-Apr-19 | 17-Apr-19 | 14 | 14 | 25-Mar-19 | 17-Apr-19 | -14 | | | |

Data Date: 31-Mar-19 Proj ID: 1121-UP-53 Layout: 1121 - updated 3M Rolling Prog


 \diamond

 \diamond

Current Milestone Remaining Level of Effort ▼ Baseline Milestone (PMP Rev. 1a) _____ 3M Rolling Prog (last month) Actual Work Critical Remaining Work Remaining Work Baseline (PMP Rev.1a)

Updated 3M Rolling Programme Apr - Jun 2019 (Updated as of 31 Mar 2019)

Date 05-Apr-19





| Ac | ctivity ID | Activity Name | Total Qty | Completed Qty | BL1 Start | BL1 Finish | BL | Rem. | Start | Finish | Total Float | Physical % | | |
|----|------------------|---|-----------|---------------|-----------|------------|----------|------|-------------|-----------|-------------|------------|-----|-----|
| | | | | | | | Duration | Dur. | | | | Complete | Jan | Feb |
| | 01121.33180 | E9/E9-2 - Immersion Joint - install Dura-steel system | 100% | 83% | 01-Apr-19 | 12-Apr-19 | 10 | 10 | 25-Mar-19 A | 12-Apr-19 | -14 | 83% | | |
| | 01121.33190 | E9/E9-2 - Immersion Joint - Wall & slab joint cover | 100% | | 13-Apr-19 | 17-Apr-19 | 4 | 4 | 13-Apr-19 | 17-Apr-19 | -14 | 0% | | |
| | Element 11 | | | | 18-Dec-18 | 27-Apr-19 | 103 | 20 | 22-Oct-18 A | 27-Apr-19 | -44 | | | |
| | Up Track | | | | 18-Dec-18 | 24-Dec-18 | 6 | 6 | 22-Oct-18 A | 08-Apr-19 | -57 | | | |
| | 01121.33270 | E11 - UT - Construct Walkway (2nd) | 100% | 90% | 18-Dec-18 | 24-Dec-18 | 6 | 6 | 22-Oct-18 A | 08-Apr-19 | -57 | 90% | | |
| | Down Track | | | | 31-Jan-19 | 09-Feb-19 | 6 | 6 | 31-Jan-19 A | 08-Apr-19 | -57 | | | |
| | 01121.33330 | E11 - DT - Construct Walkway (2nd) | 100% | 90% | 31-Jan-19 | 09-Feb-19 | 6 | 6 | 31-Jan-19 A | 08-Apr-19 | -57 | 90% | | |
| | Immersion Joint | | | | 09-Apr-19 | 27-Apr-19 | 14 | 14 | 18-Mar-19 | 27-Apr-19 | -44 | | | |
| | 01121.33480 | E10/E11 - Immersion Joint - install Dura-steel system | 100% | 80% | 09-Apr-19 | 23-Apr-19 | 10 | 10 | 18-Mar-19 A | 23-Apr-19 | -44 | 80% | | |
| | 01121.33490 | E10/E11 - Immersion Joint - Wall & slab joint cover | 100% | | 24-Apr-19 | 27-Apr-19 | 4 | 4 | 24-Apr-19 | 27-Apr-19 | -44 | 0% | | |
| | Immersion Joint- | 1 | | | 01-Apr-19 | 17-Apr-19 | 14 | 14 | 25-Mar-19 | 17-Apr-19 | -38 | | | |
| | 01121.33600 | E11/E11-2 - Immersion Joint - install Dura-steel system | | 80% | 01-Apr-19 | 12-Apr-19 | 10 | 10 | 25-Mar-19 A | 12-Apr-19 | -38 | 80% | | |
| | 01121.33610 | E11/E11-2 - Immersion Joint - Wall & slab joint cover | | | 13-Apr-19 | 17-Apr-19 | 4 | 4 | 13-Apr-19 | 17-Apr-19 | -38 | 0% | | |

| | Current Milestone Remaining Level of Effort | | Date |
|---------------------------|---|---|-----------|
| Data Date: 31-Mar-19 | ♦ ▼ Baseline Milestone (PMP Rev. 1a) 3M Rolling Prog (last month) | Undeted ON Delling Dreaman Ann. Jun 0010 | 05-Apr-19 |
| Proj ID: 1121-UP-53 | Actual Work | Updated 3M Rolling Programme Apr - Jun 2019 | |
| Layout: 1121 - updated 3M | Critical Remaining Work | (Updated as of 31 Mar 2019) | |
| Rolling Prog | Remaining Work | | |
| | Baseline (PMP Rev.1a) | | |
| | | | |

| | | | | Page : (| 6/6 | | |
|-----|---------|----|---------------------|-----------|--------------|--------------------|----------|
| o l | Mar | 20 | 19 Apr | | Nay | Jun | |
| 5 | Ivia | - | | | nay | Juli | |
| | | _ | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | \rightarrow | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
|) | Revisio | on | Checke Robby Yeu | ed Ina | Ar John I | oproved Mecleod | <u>.</u> |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

APPENDIX B ACTION AND LIMIT LEVELS

APPENDIX B – Action and Limit Levels

| Parameters | Action Level | Limit Level |
|------------------------|------------------------------|-------------|
| WSD Salt Water Intak | e (Station 14, A, WSD9, WSD1 | 7) |
| DO in mg/L | <2.1 | <2 |
| SS in mg/L | 6.0 | 6.0 |
| Turbidity in NTU | 4.7 | 6.5 |
| Cooling Water Intake (| (Station 8, 9, 21 & 34) | |
| DO in mg/L | 2.8 | 2.7 |
| SS in mg/L | 6.9 | 9.1 |
| Turbidity in NTU | 11.3 | 17.2 |
| GB3 | | |
| DO in mg/L | 5.5 | 5.3 |
| SS in mg/L | 4.5 | 4.5 |
| Turbidity in NTU | 2.1 | 2.4 |

Derived Action and Limit Levels for Water Quality (Wet Season)

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

| Parameters | Action Level | Limit Level |
|------------------------|------------------------------|-------------|
| WSD Salt Water Intak | e (Station 14, A, WSD9, WSD1 | 7) |
| DO in mg/L | <2.1 | <2 |
| SS in mg/L | 6.9 | 6.9 |
| Turbidity in NTU | 5.0 | 7.0 |
| Cooling Water Intake (| (Station 8, 9, 21 & 34) | |
| DO in mg/L | 3.3 | 3.2 |
| SS in mg/L | 8.0 | 10.4 |
| Turbidity in NTU | 12.2 | 18.5 |
| GB3 | | |
| DO in mg/L | 6.8 | 6.5 |
| SS in mg/L | 9.3 | 9.3 |
| Turbidity in NTU | 5.0 | 5.6 |

Derived Action and Limit Levels for Water Quality (Dry Season)

Notes:

1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

APPENDIX C WATER QUALITY MONITORING SCHEDULE

Shatin to Central Link - Contract No. 1121 NSL Cross Harbour Tunnels Impact Water Quality Monitoring Schedule (April 2019)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | |
|--------|------------------------------------|------------------------------------|----------------------------------|----------------------------------|---------------------------------|----------------------------------|--|
| | 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr | |
| | Mid-Ebb * 10:48 Mid-Flood 15:45 | | Mid-Ebb 11:48 Mid-Flood 17:18 | | | Mid-Ebb 13:10 Mid-Flood 19:20 | |
| 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | |
| | Mid-Flood 7:54 Mid-Ebb 14:17 | | Mid-Flood 8:42 Mid-Ebb 15:31 | | Mid-Flood 9:22 Mid-Ebb 17:11 | | |
| 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr | |
| | | Mid-Ebb * 10:17 Mid-Flood 15:48 | | Mid-Ebb 11:39 Mid-Flood 17:44 | | | |
| 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr | |
| | | Mid-Flood 8:19 Mid-Ebb 14:56 | | Mid-Flood 9:11 Mid-Ebb 16:40 | | Mid-Ebb 18:53 Mid-Flood # N/A | |
| 28-Apr | 29-Apr | 30-Apr | | | | | |
| | | Mid-Ebb * 10:16 Mid-Flood 15:11 | | | | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Water Quality Monitoring Stations

C1, C2, 9, 21, 34, A, WSD9, WSD17

* indicates that the tidal range of individual flood or ebb tide is less than 0.5m

Remark: 1) Reference was made to the tidal information of Hong Kong Observatory (Quarry Bay Station)

2) The reasons for choosing the monitoring day (i.e 1, 16, 30 April 2019) in which the tidal ranges are less than 0.5m include:

a) The tidal range of less than 0.5m occurs for 2 or more consecutive days

b) In compliance with the requirement of (i) three days per week at mid-ebb and mid-flood tide and (ii) the interval between two sets of monitoring not less than 36 hours Note #: It is proposed that there is no need for mid-flood monitoring on 27 April 2019 based on the following reasons:

a) There will be no marine works within the suitable tidal conditions (within ± 1.5 hour of the predicted mid-ebb or mid-flood tides).

b) The above condition described in point a) occus for 2 or more consecutive days.

Shatin to Central Link - Contract No. 1121 NSL Cross Harbour Tunnels Tentative Impact Water Quality Monitoring Schedule (May 2019)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | |
|--------|------------------------------------|-----------------------------------|-----------------------------------|----------------------------------|----------------------------------|----------------------------------|--|
| | | | 1-May | 2-May | 3-May | 4-May | |
| | | | | Mid-Ebb 11:18 Mid-Flood 17:01 | | Mid-Ebb 12:12 Mid-Flood 18:29 | |
| 5-May | 6-May | 7-May | 8-May | 9-May | 10-May | 11-May | |
| | Mid-Ebb 13:19 Mid-Flood 19:54 | | Mid-Flood 7:44 Mid-Ebb 14:37 | | Mid-Flood 8:44 Mid-Ebb 16:16 | | |
| 12-May | 13-May | 14-May | 15-May | 16-May | 17-May | 18-May | |
| | | Mid-Ebb * 9:00 Mid-Flood 14:31 | | Mid-Ebb 10:38 Mid-Flood 16:44 | | Mid-Ebb 11:57 Mid-Flood 18:32 | |
| 19-May | 20-May | 21-May | 22-May | 23-May | 24-May | 25-May | |
| | Mid-Ebb 13:16 Mid-Flood 20:12 | | Mid-Flood 7:43 Mid-Ebb 14:37 | | Mid-Flood 8:24 Mid-Ebb 16:05 | | |
| 26-May | 27-May | 28-May | 29-May | 30-May | 31-May | | |
| | Mid-Flood * 11:40 Mid-Ebb 18:44 | | Mid-Ebb 9:33 Mid-Flood * 14:33 | | Mid-Ebb 10:43 Mid-Flood 16:41 | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Water Quality Monitoring Stations

C1, C2, 9, 21, 34, A, WSD9, WSD17

* indicates that the tidal range of individual flood or ebb tide is less than 0.5m

Remark: 1) Reference was made to the tidal information of Hong Kong Observatory (Quarry Bay Station)

2) The reasons for choosing the monitoring day (i.e 14, 27, 29 May 2019) in which the tidal ranges are less than 0.5m include:

a) The tidal range of less than 0.5m occurs for 2 or more consecutive days

b) In compliance with the requirement of (i) three days per week at mid-ebb and mid-flood tide and (ii) the interval between two sets of monitoring not less than 36 hours

APPENDIX D WATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Water Quality Monitoring Results at 21 - Mid-Ebb Tide

| Date Weather | | Sea | Sampling | Dopth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | | Turbidity(NT | | | | nded Solids | (mg/L) |
|------------------------|---------------------------|-------------|----------|------------------|----------------------|----------------------|--------------|-------------------|--------------|----------------------|--------------|----------------------|--------------|-------------------------|------------|------------|-------------------|------------|--------|-------------|-------------|--------|
| | Condition | Condition** | Time | Depth (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* | |
| 1-Apr-19 Cloudy Mo | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.5 34.5 | 34.5 | 93.7 92.2 | 93.0 | 6.7 6.6 | 6.7 | | 2.0 2.2 | 2.1 | | 6 7 | 6.5 | |
| | Moderate | 10:45 | Middle | 4 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 92.6 92.6 | 92.6 | 6.6 6.6 | 6.6 | 6.6 | 1.9 1.9 | 1.9 | 2.0 | 6 6 | 6.0 | 6.3 | |
| | | | Bottom | 7 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.6 34.5 | 34.6 | 92.8 91.8 | 92.3 | 6.6 6.5 | 6.6 | | 2.0 2.1 | 2.1 | | 7 6 | 6.5 | | |
| | 3-Apr-19 Sunny Moderate | | Surface | 1 | 22.4 22.4 | 22.4 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 88.8 88.8 | 88.8 | 6.3 6.3 | 6.3 | | 2.8 2.9 | 2.9 | | 4 | 4.0 | - | |
| 3-Apr-19 | | Moderate | 11:51 | Middle | 4 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.4 34.5 | 34.5 | 88.6 88.6 | 88.6 | 6.3 6.3 | 6.3 | 6.3 | 2.5 2.5 | 2.5 | 2.8 | 5 | 5.5 | 5.8 |
| | | | Bottom | 7 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 89.5 89.6 | 89.6 | 6.4 6.4 | 6.4 | | 3.0 3.2 | 3.1 | | 8 | 8.0 | | |
| | | | | Surface | 1 | 23.3 23.4 | 23.4 | 8.1 8.1 | 8.1 | 33.9 33.9 | 33.9 | 85.7 85.7 | 85.7 | 6.0 6.0 | 6.0 | 6.1 | 1.0 1.0 | 1.0 | | 3 | 3.0 | |
| 6-Apr-19 | Sunny | Moderate | 13:16 | Middle | 4 | 22.8 22.9 | 22.9 | 8.1 8.1 | 8.1 | 34.0 34.0 | 34.0 | 86.0 86.0 | 86.0 | 6.1 6.1 | 6.1 | | 1.2 | 1.2 | 1.3 | 4 | 4.0 | 4.7 |
| | | | | Bottom | 7 | 22.7 22.7 | 22.7 | 8.1 8.1 | 8.1 | 34.1 34.1 | 34.1 | 86.3 86.3 | 86.3 | 6.1 6.1 | 6.1 | | 1.8 1.8 | 1.8 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 23.5 23.5 | 23.5 | 8.1 8.1 | 8.1 | 33.3 33.3 | 33.3 | 86.9 86.7 | 86.8 | 6.1 6.1 | 6.1 | | 1.3 | 1.3 | | 4 | 4.0 | |
| 8-Apr-19 | Sunny | Moderate | 13:45 | Middle | 4 | 23.4 23.4 23.2 | 23.4 | 8.1 8.1 8.1 | 8.1 | 33.3 33.3 33.4 | 33.3 | 85.8 85.7 85.5 | 85.8 | 6.0 6.0 6.0 | 6.0 | 6.0 | 1.3 1.3 2.1 | 1.3 | 1.6 | 3 3 4 | 3.0 | 3.7 |
| | | | | Bottom | 7 | 23.2 23.2 24.1 | 23.2 | 8.1 8.0 | 8.1 | 33.4 33.4 32.7 | 33.4 | 85.5 90.2 | 85.5 | 6.0 | 6.0 | | 2.1 2.3 | 2.2 | | 4 | 4.0 | |
| | | | | Surface | 1 | 24.1 24.1 23.9 | 24.1 | 8.0 8.0 8.1 | 8.0 | 32.7 32.7 32.7 | 32.7 | 90.2 90.0 88.7 | 90.1 | 6.3 6.3 6.2 | 6.3 | | 1.3 1.3 1.4 | 1.3 | 1.5 | 6 6 6 | 6.0 | 5.7 |
| 10-Apr-19 | 10-Apr-19 Cloudy Moderate | Moderate | e 14:37 | Middle | 4 | 23.9 23.7 23.5 | 23.8 | 8.1 8.1 | 8.1 | 32.7 32.8 32.9 | 32.8 | 88.4 88.2 | 88.6 | 6.2 6.2 | 6.2 | 6.2 | 1.4 1.4 1.8 | 1.4 | | 6 5 | 6.0 | |
| | | | | Bottom | 7 | 23.4 | 23.5 | 8.1 8.0 | 8.1 | 33.1 32.4 | 33.0 | 87.5 95.3 | 87.9 | 6.2 6.8 | 6.2 | | 1.8 | 1.8 | | 5 | 5.0 | |
| | | te 16:42 | Surface | 1 | 22.7 | 22.7 | 8.0 8.1 | 8.0 | 32.4 32.7 | 32.4 | 93.4 94.3 | 94.4 | 6.7 6.8 | 6.8 | 6.8 | 0.9 | 1.0 | 1.0 | 7 | 7.5 | 6.8 | |
| 12-Apr-19 Rainy Modera | Moderate | | Middle | 4 | 22.4 22.6 22.4 | 22.5 | 8.0 8.1 | 8.1 | 32.6 32.8 | 32.7 | 93.4 93.7 | 93.9 | 6.7 6.7 | 6.8 | | 0.8 | 0.8 | | 7 | 7.0 | | |
| | | | | Bottom | 7 | 22.4 | 22.4 | 8.1 8.5 | 8.1 | 32.8 32.9 | 32.8 | 93.4 90.5 | 93.6 | 6.7 6.5 | 6.7 | | 1.0 | 1.1 | | 6 | 6.0 | ┝─── |
| | | | | Surface | 1 | 22.4 | 22.4 | 8.5 8.5 | 8.5 | 32.9 | 32.9 | 89.8 89.9 | 90.2 | 6.4 6.5 | 6.5 | 6.5 | 2.0 | 2.1 | 1.9 | 6 | 6.0 | 6.2 |
| 16-Apr-19 | Rainy | Moderate | 11:08 | Middle | 4 | 22.4 | 22.4 | 8.5 8.5 | 8.5 | 32.9 | 32.9 | 89.4 89.9 | 89.7 | 6.4 6.5 | 6.5 | | 1.9 | 1.9 | | 8 | 8.0 | |
| | | | | Bottom | 7 | 22.3 23.4 | 22.4 | 8.5 8.1 | 8.5 | 32.9 30.9 | 32.9 | 89.6 82.6 | 89.8 | 6.4 5.9 | 6.5 | | 1.7 3.6 | 1.8 | | 4 | 4.5 | |
| | a i i | Calm | 11:50 | Surface | 1 | 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 30.9 31.1 | 30.9 | 82.4 83.7 | 82.5 | 5.9 6.0 | 5.9 | 6.0 | 3.6 3.6 | 3.6 | 4.4 | 4 | 4.0 | 3.3 |
| 18-Apr-19 | Cloudy | | | Middle | 4 | 23.4 23.3 | 23.4 | 8.1 8.1 | 8.1 | 31.1 31.3 | 31.1 | 83.6 84.1 | 83.7 | 6.0 6.0 | 6.0 | | 3.6 6.0 | 3.6 | | 3 | 3.0 | |
| | | | | Bottom | 1 | 23.3 23.6 | 23.3 23.7 | 8.1 8.2 | 8.1 8.2 | 31.3 30.4 | 31.3 | 84.2 83.5 | 84.2 83.5 | 6.0 5.9 | 6.0 5.9 | | 6.0 7.8 | 6.0 7.8 | | 3 | 3.0 | |
| | Support | | | Surface | 1 | 23.7 23.5 | 23.7 | 8.2 8.2 | 8.2 | 30.3 30.6 | 30.4 | 83.4 83.9 | 83.5 84.2 | 5.9 6.0 | 5.9 6.0 | | 7.8 7.9 | 7.8 | 8.4 | 5 3 | 4.5 | 4.0 |
| 23-Apr-19 | Sunny | Calm | 15:11 | Middle Bottom | 4 | 23.5 23.4 | 23.5 | 8.2 8.2 | 8.2 | 30.6 30.8 | 30.6 30.9 | 84.4 85.4 | 84.2 85.7 | 6.0 6.1 | 6.0 | 6.0 | 7.9 9.5 | 7.9 9.5 | - 8.4 | 3 5 | 3.0 5.0 | 4.2 |
| | | | | Surface | 1 | 23.4 24.9 | 23.4 | 8.2 8.4 | 8.2 | 30.9 30.1 | 30.9 | 85.9 85.2 | 85.7 | 6.1 6.0 | 6.0 | | 9.5 2.3 | 9.5 | | 5 4 | 4.0 | ── |
| 25-Apr-19 | Sunnv | Moderate | 15:58 | Middle | 4 | 24.8 24.5 | 24.9 | 8.4 8.4 | 8.4 | 30.2 30.5 | 30.2 | 84.4 84.0 | 84.0 | 5.9 5.9 | 5.9 | 5.9 | 2.6 2.9 | 2.5 | 3.2 | 4 | 4.0 | 4.3 |
| 25-Api-19 Sulliny 1 | Moderate | 10.00 | Bottom | 4 | 24.7 23.8 | 24.0 | 8.4 8.4 | 8.5 | 30.4 31.1 | 31.4 | 84.0 83.0 | 83.0 | 5.9 5.9 | 5.9 | 5.9 | 2.8 4.4 | 4.3 | 3.2 | 4 5 | 5.0 | 4.3 | |
| | | Moderate | | Surface | , 1 | 23.3 23.9 | 23.9 | 8.5 8.1 | 8.1 | 31.6 31.6 | 31.4 | 83.0 97.9 | 98.2 | 5.9 6.9 | 6.9 | 6.9 | 4.2 2.7 | 2.7 | | 5 4 | 4.0 | 5.3 |
| 27-Apr-19 Rainy M | Rainv | | 18:20 | Middle | 4 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 31.7 31.6 | 31.6 | 98.5 97.7 | 97.1 | 6.9 6.9 | 6.9 | | 2.7 | 2.7 | 3.3 | 4 5 | 5.0 | |
| | | 10.20 | Bottom | 7 | 24.0 23.9 | 24.0 | 8.1 8.1 | 8.1 | 31.6 31.7 | 31.7 | 96.5 98.2 | 97.3 | 6.8 6.9 | 6.9 | 0.0 | 2.7 4.5 | 4.5 | 0.0 | 5 7 | 7.0 | 0.0 | |
| | | | | Surface | 1 | 24.0 25.0 | 25.0 | 8.1 8.1 | 8.1 | 31.6 30.0 | 30.0 | 96.3 89.4 | 89.5 | 6.8 6.2 | 6.2 | | 4.5 1.4 | 1.5 | ┝───┤ | 7 | 6.5 | + |
| 30-Apr-19 | Rainy | Moderate | 11:03 | Middle | 4 | 24.9 24.5 | 24.4 | 8.1 8.1 | 8.1 | 30.0 30.5 | 30.6 | 89.5 88.4 | 88.9 | 6.2 6.2 | 6.3 | 6.2 | 1.5 2.8 | 2.7 | 2.6 | 7 4 | 3.5 | 4.5 |
| oo run i tuniiy | wouciale | 11.00 | Bottom | 7 | 24.3 24.2 | 24.3 | 8.1 8.1 | 8.1 | 30.6 30.8 | 30.8 | 89.4 88.3 | 88.5 | 6.3 6.2 | 6.2 | 0.2 | 2.6 3.7 | 3.5 | 2.0 | 3 | 3.5 | | |
| | | | Sotion | ' | 24.3 | 24.0 | 8.1 | 0.1 | 30.8 | 00.0 | 88.7 | 00.0 | 6.2 | 0.2 | | 3.2 | 0.0 | | 3 | 0.0 | | |

Remarks: *DA: Depth-Averaged **Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

Water Quality Monitoring Results at 21 - Mid-Flood Tide

| Date | Weather | Sea | Sampling | Depth | n (m) | Tempera | ature (°C) | р | н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Furbidity(NTL | J) | Suspe | nded Solids | (mg/L) |
|-----------|-----------|-------------|----------|---------|---------|----------------------|------------|-------------------|---------|----------------------|---------|----------------------|------------|-------------------|------------|--------|-------------------|---------------|-----|-------------|-------------|--------|
| Date | Condition | Condition** | Time | Deptr | . (.11) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.4 34.4 | 34.4 | 94.2 91.5 | 92.9 | 6.7 6.5 | 6.6 | | 1.4 1.4 | 1.4 | | 5 5 | 5.0 | |
| 1-Apr-19 | Cloudy | Moderate | 14:50 | Middle | 4 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.4 34.4 | 34.4 | 92.3 91.2 | 91.8 | 6.6 6.5 | 6.6 | 6.6 | 1.6 1.7 | 1.7 | 1.7 | 7 7 | 7.0 | 6.0 |
| | | | | Bottom | 7 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.4 34.4 | 34.4 | 91.0 90.9 | 91.0 | 6.5 6.5 | 6.5 | | 2.0 2.0 | 2.0 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 22.5 22.5 | 22.5 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 88.7 88.4 | 88.6 | 6.3 6.3 | 6.3 | | 2.5 2.5 | 2.5 | | 6 6 | 6.0 | |
| 3-Apr-19 | Sunny | Moderate | 16:22 | Middle | 4 | 22.3 22.2 | 22.3 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 88.0 88.2 | 88.1 | 6.3 6.3 | 6.3 | 6.3 | 2.4 2.4 | 2.4 | 2.7 | 9 9 | 9.0 | 6. |
| | | | | Bottom | 7 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 89.7 89.8 | 89.8 | 6.4 6.4 | 6.4 | | 3.1 3.0 | 3.1 | | 3 3 | 3.0 | |
| | | | | Surface | 1 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.9 33.9 | 33.9 | 84.8 84.8 | 84.8 | 6.0 6.0 | 6.0 | | 1.1 1.1 | 1.1 | | 5 5 | 5.0 | |
| 6-Apr-19 | Cloudy | Moderate | 18:58 | Middle | 4 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 34.0 34.0 | 34.0 | 84.9 85.0 | 85.0 | 6.0 6.0 | 6.0 | 6.0 | 1.1 1.1 | 1.1 | 1.2 | 7 | 7.0 | 5 |
| | | | | Bottom | 7 | 22.8 22.8 | 22.8 | 8.1 8.1 | 8.1 | 34.0 34.0 | 34.0 | 85.4 85.5 | 85.5 | 6.0 6.1 | 6.1 | | 1.4 1.4 | 1.4 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 23.1 23.1 | 23.1 | 8.1 8.1 | 8.1 | 33.4 33.4 | 33.4 | 85.0 85.0 | 85.0 | 6.0 6.0 | 6.0 | | 2.1 2.0 | 2.1 | | 5 | 5.0 | |
| 8-Apr-19 | Sunny | Moderate | 08:46 | Middle | 4 | 23.0 23.0 | 23.0 | 8.1 8.1 | 8.1 | 33.5 33.5 | 33.5 | 85.3 85.3 | 85.3 | 6.0 6.0 | 6.0 | 6.0 | 2.0 2.1 | 2.1 | 2.7 | 8 9 | 8.5 | 6 |
| | | | | Bottom | 7 | 23.0 23.0 | 23.0 | 8.1 8.1 | 8.1 | 33.5 33.5 | 33.5 | 85.6 85.2 | 85.4 | 6.1 6.0 | 6.1 | | 3.8 3.9 | 3.9 | | 6 | 6.0 | |
| | | | | Surface | 1 | 23.8 23.7 | 23.8 | 8.0 8.0 | 8.0 | 32.2 32.3 | 32.3 | 89.3 87.5 | 88.4 | 6.3 6.2 | 6.3 | | 0.5 | 0.5 | | 4 | 4.0 | |
| 0-Apr-19 | Cloudy | Moderate | 09:34 | Middle | 4 | 23.5 23.6 | 23.6 | 8.1 8.1 | 8.1 | 32.5 32.4 | 32.5 | 87.0 87.4 | 87.2 | 6.1 6.2 | 6.2 | 6.2 | 0.5 | 0.5 | 0.9 | 4 | 4.0 | 4 |
| | | | | Bottom | 7 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 33.1 33.1 | 33.1 | 86.4 86.4 | 86.4 | 6.1 6.1 | 6.1 | | 1.6 1.7 | 1.7 | | 5 6 | 5.5 | |
| | | | | Surface | 1 | 22.5 22.6 | 22.6 | 8.0 8.0 | 8.0 | 32.0 31.9 | 32.0 | 94.1 93.8 | 94.0 | 6.8 6.8 | 6.8 | | 0.5 0.5 | 0.5 | | 5 | 5.0 | |
| 2-Apr-19 | Rainy | Moderate | 09:54 | Middle | 4 | 22.8 22.8 | 22.8 | 8.0 8.0 | 8.0 | 31.8 31.8 | 31.8 | 92.5 92.4 | 92.5 | 6.6 6.6 | 6.6 | 6.7 | 0.5 | 0.5 | 0.8 | 6 | 6.0 | 6 |
| | | | | Bottom | 7 | 22.6 22.5 | 22.6 | 8.0 8.0 | 8.0 | 32.3 32.3 | 32.3 | 92.1 92.0 | 92.1 | 6.6 6.6 | 6.6 | | 1.2 1.3 | 1.3 | | 9 9 | 9.0 | |
| | | | | Surface | 1 | 22.3 22.3 | 22.3 | 8.4 8.4 | 8.4 | 32.4 32.5 | 32.5 | 89.8 87.7 | 88.8 | 6.5 6.3 | 6.4 | | 1.4 | 1.4 | | 7 7 | 7.0 | |
| 16-Apr-19 | Rainy | Moderate | 14:55 | Middle | 4 | 22.3 22.3 22.3 | 22.3 | 8.4 8.4 8.4 | 8.4 | 32.5 32.5 32.6 | 32.5 | 88.0 87.9 87.5 | 88.0 | 6.3 6.3 6.3 | 6.3 | 6.3 | 1.4 1.4 2.3 | 1.4 | 1.7 | 6 7 6 | 6.5 | 6 |
| | | | | Bottom | 7 | 22.3 22.3 23.4 | 22.3 | 8.4 8.1 | 8.4 | 32.6 30.9 | 32.6 | 87.5 82.3 | 87.5 | 6.3 5.9 | 6.3 | | 2.5 2.5 3.7 | 2.4 | | 6 | 6.0 | |
| | | | | Surface | 1 | 23.4 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 30.9 30.9 31.1 | 30.9 | 82.3 83.8 | 82.3 | 5.9 5.9 6.0 | 5.9 | | 3.6 3.6 | 3.7 | | 3 4 | 3.0 | |
| 8-Apr-19 | Cloudy | Calm | 17:05 | Middle | 4 | 23.4 23.4 23.3 | 23.4 | 8.1 8.1 | 8.1 | 31.1 31.3 | 31.1 | 83.7 84.3 | 83.8 | 6.0 6.0 | 6.0 | 6.0 | 3.6 5.4 | 3.6 | 4.2 | 4 4 4 | 4.0 | 3 |
| | | | | Bottom | 7 | 23.3 23.6 | 23.3 | 8.1 8.2 | 8.1 | 31.2 30.4 | 31.3 | 84.3 83.5 | 84.3 | 6.0 6.0 | 6.0 | | 5.3 6.3 | 5.4 | | 4 | 4.0 | |
| | | | | Surface | 1 | 23.7 | 23.7 | 8.2 | 8.2 | 30.3 30.6 | 30.4 | 83.4 84.6 | 83.5 | 5.9 6.0 | 6.0 | | 5.5 5.7 | 5.9 | | 6 | 6.0 | |
| 3-Apr-19 | Sunny | Calm | 08:59 | Middle | 4 | 23.5 23.4 | 23.5 | 8.2 | 8.2 | 30.6 30.9 | 30.6 | 84.6 85.8 | 84.6 | 6.0 6.1 | 6.0 | 6.0 | 5.8 | 5.8 | 6.3 | 6 5 | 6.5 | 6 |
| | | | | Bottom | 7 | 23.4 | 23.4 | 8.2 | 8.2 | 30.9 30.1 | 30.9 | 86.0 83.6 | 85.9 | 6.1 5.9 | 6.1 | | 6.9 | 7.1 | | 6 | 5.5 | |
| | | | | Surface | 1 | 24.0 23.8 | 24.0 | 8.4 8.4 | 8.4 | 30.1 30.6 | 30.1 | 83.6 82.4 | 83.6 | 5.9 5.9 | 5.9 | | 1.1 1.4 | 1.1 | | 4 | 4.0 | |
| 5-Apr-19 | Sunny | Moderate | 09:57 | Middle | 4 | 23.8 23.3 | 23.8 | 8.4 | 8.4 | 30.6 31.7 | 30.6 | 82.7 83.6 | 82.6 | 5.9 5.9 | 5.9 | 5.9 | 1.5 | 1.5 | 1.9 | 7 | 7.0 | 5 |
| | | | | Bottom | 7 | 23.3 24.4 | 23.3 | 8.4 8.1 | 8.4 | 31.7 30.4 | 31.7 | 83.7 87.6 | 83.7 | 6.0 6.2 | 6.0 | | 3.1 1.8 | 3.2 | | 5 | 5.0 | _ |
| | | | | Surface | 1 | 24.4 24.5 24.2 | 24.5 | 8.1 8.1 | 8.1 | 30.4 30.8 | 30.4 | 86.8 85.9 | 87.2 | 6.1 6.1 | 6.2 | | 1.8 | 1.8 | | 5 | 5.0 | |
| 0-Apr-19 | Cloudy | Moderate | 14:22 | Middle | 4 | 24.2 24.3 24.2 | 24.3 | 8.1 8.1 | 8.1 | 30.6 30.8 | 30.7 | 86.1 85.8 | 86.0 | 6.1 6.0 | 6.1 | 6.1 | 2.3 | 2.4 | 2.5 | 3 | 3.0 | 3 |
| | | | | Bottom | 7 | 24.2 | 24.2 | 8.1 | 8.1 | 30.8 | 30.8 | 85.5 | 85.7 | 6.0 | 6.0 | | 3.2 | 3.2 | | 3 | 3.0 | |

Water Quality Monitoring Results at 34 - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | ature (°C) | p | Н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | ٦ | Furbidity(NT | | Suspe | nded Solids | (mg/L) |
|-----------|-----------|-------------|----------|---------|-------|--------------|------------|------------|---------|--------------|---------|----------------|------------|------------|------------|--------|------------|--------------|-----|--------|-------------|--------|
| Dale | Condition | Condition** | Time | Dept | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.1 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.5 34.5 | 34.5 | 91.4 91.4 | 91.4 | 6.5 6.5 | 6.5 | | 2.0 2.0 | 2.0 | | 6 6 | 6.0 | |
| 1-Apr-19 | Cloudy | Moderate | 10:32 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.5 | - | - | 2.0 | - | - | 6.5 |
| | | | | Bottom | 3.5 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.5 34.5 | 34.5 | 91.1 90.6 | 90.9 | 6.5 6.5 | 6.5 | | 1.9 2.0 | 2.0 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 91.6 91.5 | 91.6 | 6.5 6.5 | 6.5 | | 2.7 2.7 | 2.7 | | 5 5 | 5.0 | |
| 3-Apr-19 | Sunny | Moderate | 11:39 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.5 | - | - | 2.8 | - | - | 6.3 |
| | | | | Bottom | 3.6 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 91.0 91.1 | 91.1 | 6.5 6.5 | 6.5 | | 2.8 2.8 | 2.8 | | 7 8 | 7.5 | |
| | | | | Surface | 1 | 23.0 23.0 | 23.0 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 84.4 84.3 | 84.4 | 6.0 6.0 | 6.0 | | 1.3 1.3 | 1.3 | | 3 3 | 3.0 | |
| 6-Apr-19 | Sunny | Moderate | 13:30 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.0 | - | - | 1.2 | - | - | 4.5 |
| | | | | Bottom | 3.6 | 22.7 22.8 | 22.8 | 8.1 8.1 | 8.1 | 33.9 33.9 | 33.9 | 84.3 84.2 | 84.3 | 6.0 6.0 | 6.0 | | 1.0 1.1 | 1.1 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 33.1 33.2 | 33.2 | 88.4 86.1 | 87.3 | 6.2 6.1 | 6.2 | | 1.1 1.1 | 1.1 | | 5 5 | 5.0 | |
| 8-Apr-19 | Sunny | Moderate | 13:56 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.2 | - | - | 1.2 | - | - | 4.5 |
| | | | | Bottom | 3.6 | 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 33.2 33.2 | 33.2 | 86.7 86.5 | 86.6 | 6.1 6.1 | 6.1 | | 1.2 1.2 | 1.2 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 24.0 23.8 | 23.9 | 8.0 8.0 | 8.0 | 32.6 32.6 | 32.6 | 91.2 89.3 | 90.3 | 6.4 6.3 | 6.4 | | 1.5 1.3 | 1.4 | | 5 5 | 5.0 | |
| 10-Apr-19 | Cloudy | Moderate | 14:47 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.4 | - | - | 1.4 | - | - | 6.0 |
| | | | | Bottom | 3.6 | 23.7 23.7 | 23.7 | 8.0 8.0 | 8.0 | 32.7 32.7 | 32.7 | 89.2 89.0 | 89.1 | 6.3 6.2 | 6.3 | | 1.4 1.3 | 1.4 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 22.6 22.4 | 22.5 | 8.0 8.1 | 8.1 | 32.5 32.8 | 32.7 | 93.9 93.4 | 93.7 | 6.7 6.7 | 6.7 | | 0.9 0.8 | 0.9 | | 8 8 | 8.0 | |
| 12-Apr-19 | Rainy | Moderate | 16:54 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.7 | - | - | 0.9 | - | - | 6.5 |
| | | | | Bottom | 3.6 | 22.3 22.4 | 22.4 | 8.0 8.1 | 8.1 | 32.8 32.8 | 32.8 | 93.1 93.1 | 93.1 | 6.7 6.7 | 6.7 | | 0.8 0.8 | 0.8 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 22.3 22.3 | 22.3 | 8.5 8.5 | 8.5 | 32.8 32.8 | 32.8 | 90.8 90.0 | 90.4 | 6.5 6.5 | 6.5 | | 1.8 1.8 | 1.8 | | 4 | 4.0 | |
| 16-Apr-19 | Rainy | Moderate | 10:57 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.5 | - | - | 1.9 | - | - | 5.5 |
| | | | | Bottom | 3.6 | 22.3 22.3 | 22.3 | 8.5 8.5 | 8.5 | 32.9 32.9 | 32.9 | 90.3 89.7 | 90.0 | 6.5 6.4 | 6.5 | | 2.0 1.9 | 2.0 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 30.9 31.0 | 31.0 | 84.9 83.6 | 84.3 | 6.1 6.0 | 6.1 | | 3.2 3.1 | 3.2 | - | 3 | 3.0 | |
| 18-Apr-19 | Cloudy | Calm | 11:45 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.0 | - | - | 3.3 | - | - | 4.5 |
| | | | | Bottom | 3.5 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 31.0 31.0 | 31.0 | 82.7 82.6 | 82.7 | 5.9 5.9 | 5.9 | | 3.4 3.4 | 3.4 | | 6 | 6.0 | |
| | | | | Surface | 1 | 24.0 24.1 | 24.1 | 8.1 8.1 | 8.1 | 29.5 29.4 | 29.5 | 82.7 83.4 | 83.1 | 5.9 5.9 | 5.9 | | 4.1 4.1 | 4.1 | | 3 3 | 3.0 | |
| 23-Apr-19 | Sunny | Calm | 15:24 | Middle | - | - | - | - | - | - | - | - | - | - | - | 5.8 | - | - | 4.7 | - | - | 5.0 |
| | | | | Bottom | 3.5 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 29.7 29.7 | 29.7 | 80.6 80.6 | 80.6 | 5.7 5.7 | 5.7 | | 5.2 5.2 | 5.2 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 24.4 24.3 | 24.4 | 8.4 8.5 | 8.5 | 30.2 30.3 | 30.3 | 85.8 86.1 | 86.0 | 6.0 6.1 | 6.1 | | 2.0 2.1 | 2.1 | | 4 | 4.0 | |
| 25-Apr-19 | Sunny | Moderate | 16:10 | Middle | - | - | - | - | - | - | - | 84.8 | - | - | - | 6.1 | 2.6 | - | 2.4 | - | - | 4.5 |
| | | | | Bottom | 3.5 | 23.9 23.9 | 23.9 | 8.5 8.5 | 8.5 | 30.8 30.8 | 30.8 | 84.8 | 84.8 | 6.0 6.0 | 6.0 | | 2.6 | 2.6 | | 5 | 5.0 | |
| | | | | Surface | 1 | 23.9 23.9 | 23.9 | 8.2 8.2 | 8.2 | 31.5 31.6 | 31.6 | 122.8 121.6 | 122.2 | 8.7 8.6 | 8.7 | | 2.4 2.3 | 2.4 | | 6 7 | 6.5 | 1 |
| 27-Apr-19 | Rainy | Moderate | 18:15 | Middle | - | - | - | - | - | - | - | - | - | - | - | 8.7 | - | - | 2.5 | - | - | 6.3 |
| | | | | Bottom | 3.5 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 31.5 31.6 | 31.6 | 122.8 121.3 | 122.1 | 8.6 8.5 | 8.6 | | 2.5 2.6 | 2.6 | | 6 | 6.0 | |
| | | | | Surface | 1 | 24.6 24.4 | 24.5 | 8.2 8.2 | 8.2 | 30.1 30.6 | 30.4 | 94.4 91.4 | 92.9 | 6.6 6.4 | 6.5 | | 1.0 1.1 | 1.1 | | 4 | 3.5 | 4 |
| 0-Apr-19 | Rainy | Moderate | 10:52 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.5 | - | - | 1.5 | | - | 5.0 |
| | | | | Bottom | 3.6 | 24.4 24.3 | 24.4 | 8.2 8.2 | 8.2 | 30.6 30.8 | 30.7 | 92.4 91.1 | 91.8 | 6.5 6.4 | 6.5 | | 1.6 1.9 | 1.8 | | 6 | 6.5 | 1 |

Water Quality Monitoring Results at 34 - Mid-Flood Tide

| Date | Weather | Sea | Sampling | Dont | h (m) | Tempera | ature (°C) | p | н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NT | J) | Suspe | ended Solids | (mg/L) |
|-----------|-----------|-------------|----------|---------|--------|--------------|------------|------------|---------|--------------|---------|--------------|------------|------------|------------|--------|------------|--------------|-----|--------|--------------|--------|
| Date | Condition | Condition** | Time | Берг | n (n)) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.5 34.5 | 34.5 | 91.6 91.6 | 91.6 | 6.5 6.5 | 6.5 | | 1.4 1.3 | 1.4 | | 4 | 4.0 | |
| 1-Apr-19 | Cloudy | Moderate | 15:03 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.5 | - | - | 1.4 | - | - | 5.0 |
| | | | | Bottom | 3.6 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.5 34.5 | 34.5 | 91.7 91.7 | 91.7 | 6.5 6.5 | 6.5 | | 1.4 1.4 | 1.4 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 91.0 91.0 | 91.0 | 6.5 6.5 | 6.5 | | 2.7 2.7 | 2.7 | | 3 3 | 3.0 | |
| 3-Apr-19 | Sunny | Moderate | 16:10 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.5 | - | - | 2.8 | - | - | 3.5 |
| | | | | Bottom | 3.6 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 90.9 91.0 | 91.0 | 6.5 6.5 | 6.5 | | 2.8 2.8 | 2.8 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 23.1 23.1 | 23.1 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 84.3 84.2 | 84.3 | 5.9 5.9 | 5.9 | | 1.3 1.2 | 1.3 | | 4 | 4.0 | |
| 6-Apr-19 | Cloudy | Moderate | 19:11 | Middle | - | - | - | - | - | - | - | - | - | - | - | 5.9 | - | - | 1.2 | - | - | 5.5 |
| | | | | Bottom | 3.6 | 23.0 22.9 | 23.0 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 83.9 83.9 | 83.9 | 5.9 5.9 | 5.9 | | 1.1 1.1 | 1.1 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 23.4 23.3 | 23.4 | 8.1 8.1 | 8.1 | 33.1 33.2 | 33.2 | 84.7 84.1 | 84.4 | 6.0 5.9 | 6.0 | | 1.1 1.1 | 1.1 | | 5 5 | 5.0 | |
| 8-Apr-19 | Sunny | Moderate | 08:34 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.0 | - | - | 1.3 | - | - | 5.0 |
| | | | | Bottom | 3.6 | 23.2 23.2 | 23.2 | 8.2 8.1 | 8.2 | 33.3 33.3 | 33.3 | 83.7 83.8 | 83.8 | 5.9 5.9 | 5.9 | | 1.4 1.3 | 1.4 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 23.7 23.7 | 23.7 | 8.0 8.0 | 8.0 | 32.1 32.1 | 32.1 | 90.2 89.9 | 90.1 | 6.4 6.3 | 6.4 | | 0.7 0.7 | 0.7 | | 5 5 | 5.0 | |
| 10-Apr-19 | Cloudy | Moderate | 09:23 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.3 | - | - | 0.7 | - | - | 5.5 |
| | | | | Bottom | 3.6 | 23.6 23.6 | 23.6 | 8.0 8.0 | 8.0 | 32.3 32.3 | 32.3 | 87.2 86.9 | 87.1 | 6.1 6.1 | 6.1 | | 0.6 0.6 | 0.6 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 31.5 31.5 | 31.5 | 90.2 89.7 | 90.0 | 6.4 6.4 | 6.4 | | 0.7 0.7 | 0.7 | | 7 7 | 7.0 | |
| 12-Apr-19 | Rainy | Moderate | 10:04 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.4 | - | - | 0.7 | - | - | 6.5 |
| | | | | Bottom | 3.6 | 22.9 23.1 | 23.0 | 8.1 8.1 | 8.1 | 31.8 31.7 | 31.8 | 88.6 88.6 | 88.6 | 6.3 6.3 | 6.3 | | 0.7 0.7 | 0.7 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 22.3 22.7 | 22.5 | 8.4 8.4 | 8.4 | 32.6 32.6 | 32.6 | 90.0 88.1 | 89.1 | 6.5 6.3 | 6.4 | | 1.5 1.6 | 1.6 | | 5 6 | 5.5 | |
| 16-Apr-19 | Rainy | Moderate | 15:07 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.4 | - | - | 1.7 | - | - | 5.0 |
| | | | | Bottom | 3.5 | 22.4 22.5 | 22.5 | 8.4 8.4 | 8.4 | 32.6 32.6 | 32.6 | 88.1 87.9 | 88.0 | 6.3 6.3 | 6.3 | | 1.7 1.6 | 1.7 | | 5 4 | 4.5 | |
| | | | | Surface | 1 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 31.0 31.0 | 31.0 | 83.3 83.2 | 83.3 | 5.9 5.9 | 5.9 | | 3.2 3.3 | 3.3 | | 4 | 4.0 | |
| 18-Apr-19 | Cloudy | Calm | 17:00 | Middle | - | - | - | - | - | - | - | - | - | - | - | 5.9 | - | - | 3.3 | - | - | 5.5 |
| | | | | Bottom | 3.5 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 31.0 31.0 | 31.0 | 82.7 82.6 | 82.7 | 5.9 5.9 | 5.9 | | 3.2 3.1 | 3.2 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 24.0 24.0 | 24.0 | 8.1 8.1 | 8.1 | 29.5 29.5 | 29.5 | 81.9 81.4 | 81.7 | 5.8 5.8 | 5.8 | | 3.5 3.5 | 3.5 | | 6 7 | 6.5 | |
| 23-Apr-19 | Sunny | Calm | 08:54 | Middle | - | - | - | - | - | - | - | - | - | - | - | 5.8 | - | - | 4.0 | - | - | 6.3 |
| | | | | Bottom | 3.5 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 29.8 29.8 | 29.8 | 80.7 80.7 | 80.7 | 5.7 5.7 | 5.7 | | 4.4 4.4 | 4.4 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 24.0 24.0 | 24.0 | 8.4 8.4 | 8.4 | 29.9 29.9 | 29.9 | 85.8 85.4 | 85.6 | 6.1 6.1 | 6.1 | | 1.2 1.3 | 1.3 | | 3 4 | 3.5 | 1 |
| 25-Apr-19 | Sunny | Moderate | 09:45 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.0 | - | - | 1.3 | - | - | 3.8 |
| | | | | Bottom | 3.6 | 24.0 24.0 | 24.0 | 8.4 8.4 | 8.4 | 30.0 30.1 | 30.1 | 83.7 83.3 | 83.5 | 5.9 5.9 | 5.9 | | 1.3 1.3 | 1.3 | | 4 | 4.0 | |
| | | | | Surface | 1 | 24.6 24.5 | 24.6 | 8.1 8.1 | 8.1 | 30.3 30.4 | 30.4 | 90.0 87.1 | 88.6 | 6.3 6.1 | 6.2 | | 1.2 1.1 | 1.2 | | 3 3 | 3.0 | |
| 30-Apr-19 | Cloudy | Moderate | 14:34 | Middle | - | - | - | - | - | - | - | - | - | - | - | 6.2 | - | - | 1.5 | - | - | 4.5 |
| | | | | Bottom | 3.5 | 24.5 24.5 | 24.5 | 8.1 8.1 | 8.1 | 30.4 30.5 | 30.5 | 88.7 87.1 | 87.9 | 6.2 6.1 | 6.2 | | 1.6 1.9 | 1.8 | | 6 6 | 6.0 | |

Water Quality Monitoring Results at 9 - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | ature (°C) | F | эΗ | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | | 1 | Furbidity(NTL | | | nded Solids | |
|-----------|-----------|----------|----------|---------|-------|--------------|------------|---------------|---------|----------------|---------|--------------|------------|------------|------------|-----|------------|---------------|-----|--------------|-------------|------|
| Dale | Condition | | Time | Dept | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | - | - | - | | - | | - | - | - | | - | | - | - | | - | - | |
| 1-Apr-19 | Cloudy | Moderate | 11:22 | Middle | 1.1 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.0 34.0 | 34.0 | 81.8 81.6 | 81.7 | 5.9 5.9 | 5.9 | 5.9 | 1.7 1.7 | 1.7 | 1.7 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | - | - | - | | - | | - | - | - | | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 3-Apr-19 | Sunny | Moderate | 12:29 | Middle | 1.1 | 22.5 22.5 | 22.5 | 8.0 7.9 | 8.0 | 34.0 34.0 | 34.0 | 80.8 80.5 | 80.7 | 5.7 5.7 | 5.7 | 5.7 | 1.7 1.7 | 1.7 | 1.7 | 4 4 | 4.0 | 4.0 |
| | | | | Bottom | - | - | - | | - | | - | - | - | | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | | - | | - | - | - | | - | | - | - | | | - | |
| 6-Apr-19 | Sunny | Moderate | 12:39 | Middle | 1 | 23.0 23.0 | 23.0 | 8.0 8.0 | 8.0 | 33.3 33.3 | 33.3 | 76.5 76.7 | 76.6 | 5.4 5.4 | 5.4 | 5.4 | 0.7 0.7 | 0.7 | 0.7 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | | - | - | - | | - | - | - | | | - | | | - | |
| 8-Apr-19 | Sunny | Moderate | 13:19 | Middle | 1 | 23.3 23.4 | 23.4 | 8.0 8.0 | 8.0 | 32.6 32.5 | 32.6 | 79.1 79.5 | 79.3 | 5.6 5.7 | 5.7 | 5.7 | 1.0 1.0 | 1.0 | 1.0 | 3 3 | 3.0 | 3.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 10-Apr-19 | Cloudy | Moderate | 14:03 | Middle | 1.1 | 24.2 24.2 | 24.2 | 8.0 8.0 | 8.0 | 31.8 31.9 | 31.9 | 82.8 82.0 | 82.4 | 5.8 5.7 | 5.8 | 5.8 | 1.1 1.1 | 1.1 | 1.1 | 6 7 | 6.5 | 6.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 12-Apr-19 | Rainy | Moderate | 16:06 | Middle | 1.1 | 23.2 23.1 | 23.2 | 8.0 8.0 | 8.0 | 30.8 30.8 | 30.8 | 80.7 80.5 | 80.6 | 5.8 5.8 | 5.8 | 5.8 | 0.7 0.7 | 0.7 | 0.7 | 4 3 | 3.5 | 3.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | | - | - | - | - | - | - | - | | - | - | | - | - | |
| 16-Apr-19 | Rainy | Moderate | 11:44 | Middle | 1.1 | 22.4 22.4 | 22.4 | 8.3 8.4 | 8.4 | 32.2 32.3 | 32.3 | 77.6 77.8 | 77.7 | 5.6 5.6 | 5.6 | 5.6 | 1.3 1.3 | 1.3 | 1.3 | 4 5 | 4.5 | 4.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 18-Apr-19 | Cloudy | Calm | 12:13 | Middle | 1 | 23.5 23.5 | 23.5 | 8.1 8.1 | 8.1 | 30.4 30.4 | 30.4 | 76.3 76.1 | 76.2 | 5.5 5.4 | 5.5 | 5.5 | 1.8 1.8 | 1.8 | 1.8 | <2.5 <2.5 | <2.5 | <2.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | 24.3 | - | - - 8.1 | - | | - | 75.0 | - | 5.4 | - | | 2.7 | - | | - 4 | - | |
| 23-Apr-19 | Sunny | Calm | 14:44 | Middle | 1 | 24.3 | 24.3 | 8.1 - | 8.1 | 28.1 | 28.1 | 75.0 | 75.0 | 5.4 5.3 | 5.4 | 5.4 | 2.7 | 2.7 | 2.7 | 4 | 4.0 | 4.0 |
| | | | | Bottom | - | _ | - | - | - | - | - | - | - | | - | | | - | | | - | |
| | | | | Surface | - | | - | 8.4 | - | | - | 84.9 | - | - | - | | 1.0 | - | | - | - | |
| 25-Apr-19 | Sunny | Moderate | 15:23 | Middle | 1 | 24.4 | 24.4 | 8.3 | 8.4 | 28.9 | 28.9 | 84.9 | 84.8 | 6.0 6.0 | 6.0 | 6.0 | 1.0 | 1.0 | 1.0 | 4 | 4.0 | 4.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | | - | | - | - | | | - | |
| | | | | Surface | - | 23.6 | - | 8.1 | - | - - 32.1 | - | 76.3 | - | 5.5 | - | | - 1.3 | - | | 5 | - | |
| 27-Apr-19 | Rainy | Moderate | 18:42 | Middle | 1 | 23.6 | 23.6 | 8.1 - | 8.1 | 32.1 | 32.1 | 76.1 | 76.2 | 5.4 | 5.5 | 5.5 | 1.3 | 1.3 | 1.3 | 5 | 5.0 | 5.0 |
| | | | | Bottom | - | - | - | | - | - | - | | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | 24.6 | - | 8.0 | - | 29.6 | - | 90.4 | - | 6.4 | - | | - 1.5 | - | | | - | |
| 30-Apr-19 | Rainy | Moderate | 11:41 | Middle | 1.1 | 24.0 | 24.6 | 8.0 | 8.0 | 29.0 | 29.7 | 90.4 | 90.4 | 6.4 | 6.4 | 6.4 | 1.6 | 1.6 | 1.6 | 4 | 3.5 | 3.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |

Water Quality Monitoring Results at 9 - Mid-Flood Tide

| Date | Weather | Sea | Sampling | David | h. (m.) | Tempera | ature (°C) | p | H | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Turbidity(NTl | J) | Suspe | nded Solids | (mg/L) |
|-----------|-----------|-------------|----------|---------|---------|--------------|------------|------------|---------|--------------|---------|--------------|------------|------------|------------|--------|------------|---------------|-----|--------------|-------------|--------|
| Date | Condition | Condition** | Time | Dept | h (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 1-Apr-19 | Cloudy | Moderate | 14:16 | Middle | 1.1 | 22.3 22.3 | 22.3 | 8.0 8.0 | 8.0 | 33.8 33.8 | 33.8 | 81.4 81.6 | 81.5 | 5.8 5.8 | 5.8 | 5.8 | 1.7 1.7 | 1.7 | 1.7 | 6 | 6.0 | 6.0 |
| | | | | Bottom | - | | - | | - | | - | | - | | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 3-Apr-19 | Sunny | Moderate | 16:59 | Middle | 1 | 22.5 22.5 | 22.5 | 7.9 7.9 | 7.9 | 34.0 34.0 | 34.0 | 80.3 79.5 | 79.9 | 5.7 5.7 | 5.7 | 5.7 | 1.6 1.6 | 1.6 | 1.6 | 4 4 | 4.0 | 4.0 |
| | | | | Bottom | - | - | - | - | - | | - | | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | | - | | - | | - | | - | - | - | | - | - | | - | - | |
| 6-Apr-19 | Cloudy | Moderate | 18:19 | Middle | 1.1 | 23.0 23.0 | 23.0 | 8.0 8.0 | 8.0 | 33.3 33.4 | 33.4 | 77.9 78.1 | 78.0 | 5.5 5.5 | 5.5 | 5.5 | 0.7 0.7 | 0.7 | 0.7 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | - | | - | - | - | - | - | - | - | | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 8-Apr-19 | Sunny | Moderate | 09:21 | Middle | 1.1 | 23.3 23.3 | 23.3 | 8.0 8.0 | 8.0 | 32.5 32.5 | 32.5 | 80.4 80.0 | 80.2 | 5.7 5.7 | 5.7 | 5.7 | 1.0 1.0 | 1.0 | 1.0 | 4 4 | 4.0 | 4.0 |
| | | | | Bottom | - | | - | | - | | - | | - | | - | | - | - | | - | - | |
| | | | | Surface | - | | - | | - | | - | | - | | - | | - | - | | | - | |
| 10-Apr-19 | Cloudy | Moderate | 10:09 | Middle | 1.1 | 23.7 23.7 | 23.7 | 8.0 8.0 | 8.0 | 31.6 31.5 | 31.6 | 85.6 84.4 | 85.0 | 6.1 6.0 | 6.1 | 6.1 | 1.5 1.5 | 1.5 | 1.5 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | | - | | - | - | |
| | | | | Surface | - | | - | | - | | - | | - | | - | | - | - | | | - | |
| 12-Apr-19 | Rainy | Moderate | 09:07 | Middle | 1 | 23.2 23.2 | 23.2 | 8.0 8.0 | 8.0 | 30.8 30.8 | 30.8 | 81.1 80.0 | 80.6 | 5.8 5.7 | 5.8 | 5.8 | 0.7 0.7 | 0.7 | 0.7 | 3 <2.5 | 2.8 | 2.8 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | | - | | - | - | |
| 16-Apr-19 | Rainy | Moderate | 14:21 | Middle | 1.1 | 22.4 22.4 | 22.4 | 8.4 8.4 | 8.4 | 32.1 32.1 | 32.1 | 78.8 78.1 | 78.5 | 5.7 5.6 | 5.7 | 5.7 | 1.6 1.5 | 1.6 | 1.6 | 6 5 | 5.5 | 5.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 18-Apr-19 | Cloudy | Calm | 17:28 | Middle | 1 | 23.5 23.4 | 23.5 | 8.1 8.1 | 8.1 | 30.4 30.4 | 30.4 | 75.9 75.5 | 75.7 | 5.4 5.4 | 5.4 | 5.4 | 1.8 1.8 | 1.8 | 1.8 | <2.5 <2.5 | <2.5 | <2.5 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| 23-Apr-19 | Sunny | Calm | 09:20 | Middle | 1 | 24.3 24.3 | 24.3 | 8.1 8.1 | 8.1 | 28.0 28.0 | 28.0 | 75.3 75.2 | 75.3 | 5.4 5.4 | 5.4 | 5.4 | 2.2 2.2 | 2.2 | 2.2 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | 1 |
| 25-Apr-19 | Sunny | Moderate | 10:33 | Middle | 1.1 | 24.2 24.2 | 24.2 | 8.3 8.3 | 8.3 | 28.5 28.6 | 28.6 | 80.8 80.8 | 80.8 | 5.8 5.8 | 5.8 | 5.8 | 1.1 1.2 | 1.2 | 1.2 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |
| | | | | Surface | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | 1 |
| 30-Apr-19 | Cloudy | Moderate | 13:48 | Middle | 1.1 | 24.8 24.8 | 24.8 | 8.0 8.0 | 8.0 | 28.2 28.4 | 28.3 | 82.1 81.8 | 82.0 | 5.8 5.8 | 5.8 | 5.8 | 2.0 2.0 | 2.0 | 2.0 | 3 3 | 3.0 | 3.0 |
| | | | | Bottom | - | - | - | - | - | - | - | - | - | - | - | | - | - | | - | - | |

Water Quality Monitoring Results at A - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dept | h (m) | Tempera | ature (°C) | | ъH | | iity ppt | DO Satu | ration (%) | Disso | ved Oxygen | | | Furbidity(NTL | | | nded Solids | |
|------------|-----------|-------------|----------|------------------|----------|----------------------|--------------|-------------------|---------|----------------------|--------------|----------------------|--------------|-------------------|------------|-----|-------------------|---------------|-----|--------------|-------------|----------|
| Date | Condition | Condition** | Time | Dept | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 91.9 91.6 | 91.8 | 6.6 6.5 | 6.6 | | 2.6 2.4 | 2.5 | | 4 | 4.0 | |
| 1-Apr-19 | Cloudy | Moderate | 11:14 | Middle | 3.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.5 | 34.6 | 91.8 91.5 | 91.7 | 6.6 6.5 | 6.6 | 6.6 | 2.2 2.3 | 2.3 | 2.3 | 5 6 | 5.5 | 4.7 |
| | | | | Bottom | 6 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 91.9 91.8 | 91.9 | 6.6 6.5 | 6.6 | | 2.1 2.1 | 2.1 | | 4 5 | 4.5 | |
| | | | | Surface | 1 | 22.6 22.6 | 22.6 | 8.1 8.1 | 8.1 | 34.0 34.0 | 34.0 | 87.3 87.2 | 87.3 | 6.2 6.2 | 6.2 | | 2.6 2.6 | 2.6 | | 3 3 | 3.0 | |
| 3-Apr-19 | Sunny | Moderate | 12:20 | Middle | 3.5 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 87.6 87.5 | 87.6 | 6.2 6.2 | 6.2 | 6.2 | 3.5 3.6 | 3.6 | 3.5 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | 6 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 87.6 87.6 | 87.6 | 6.3 6.3 | 6.3 | | 4.2 4.3 | 4.3 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 23.0 23.0 | 23.0 | 8.1 8.1 | 8.1 | 33.6 33.6 | 33.6 | 83.3 83.4 | 83.4 | 5.9 5.9 | 5.9 | | 1.6 1.5 | 1.6 | | 5 | 5.0 | |
| 6-Apr-19 | Sunny | Moderate | 12:47 | Middle | 3.5 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 84.1 84.2 | 84.2 | 6.0 6.0 | 6.0 | 6.0 | 1.5 1.5 | 1.5 | 1.7 | 4 5 | 4.5 | 4.7 |
| | | | | Bottom | 6 | 22.8 22.8 | 22.8 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 84.3 84.2 | 84.3 | 6.0 6.0 | 6.0 | | 1.9 2.0 | 2.0 | | 5 4 | 4.5 | |
| | | | | Surface | 1 | 23.5 23.5 23.5 | 23.5 | 8.1 8.1 8.1 | 8.1 | 33.0 33.0 33.0 | 33.0 | 89.3 88.0 88.2 | 88.7 | 6.3 6.2 6.2 | 6.3 | | 0.7 0.8 0.8 | 0.8 | | 4 4 3 | 4.0 | |
| 8-Apr-19 | Sunny | Moderate | 13:19 | Middle | 3.5 | 23.5 23.4 23.4 | 23.5 | 8.1 8.0 | 8.1 | 33.0 33.0 33.0 | 33.0 | 87.7 87.7 | 88.0 | 6.2 6.2 | 6.2 | 6.2 | 0.8 | 0.8 | 0.8 | 3 | 3.0 | 5.3 |
| | | | | Bottom | 6 | 23.4 23.4 24.2 | 23.4 | 8.0 8.0 | 8.0 | 33.0 32.1 | 33.0 | 87.5 96.3 | 87.6 | 6.2 6.7 | 6.2 | | 0.7 | 0.8 | | 9 9 5 | 9.0 | <u> </u> |
| | | | | Surface | 1 | 24.2 24.2 24.0 | 24.2 | 8.0 8.0 | 8.0 | 32.1 32.2 | 32.1 | 95.3 95.3 | 95.7 | 6.6 6.7 | 6.7 | | 1.1 1.0 1.0 | 1.1 | | 4 5 | 4.5 | |
| 0-Apr-19 | Cloudy | Moderate | 14:11 | Middle | 3.5 | 24.0 24.1 23.9 | 24.1 | 8.0 8.1 | 8.0 | 32.2 32.2 32.3 | 32.2 | 95.3 95.2 95.0 | 95.3 | 6.7 6.7 | 6.7 | 6.7 | 0.8 | 0.9 | 1.0 | 5 | 5.0 | 4.2 |
| | | | | Bottom | 6 | 23.9 | 23.9 | 8.1 8.1 | 8.1 | 32.3 31.4 | 32.3 | 94.8 88.0 | 94.9 | 6.7 6.3 | 6.7 | | 1.0 | 1.0 | | 3 | 3.0 | |
| | | | | Surface | 1 | 22.9 22.6 | 23.0 | 8.0 8.1 | 8.1 | 31.2 32.1 | 31.3 | 87.9 88.4 | 88.0 | 6.3 6.3 | 6.3 | | 0.6 | 0.6 | | 5 | 5.0 | |
| 2-Apr-19 | Rainy | Moderate | 16:15 | Middle | 3.5 | 22.9 | 22.8 | 8.0 8.1 | 8.1 | 31.5 32.3 | 31.8 | 87.7 87.8 | 88.1 | 6.3 6.3 | 6.3 | 6.3 | 0.7 | 0.7 | 0.8 | 4 5 | 4.0 | 4.7 |
| | | | | Bottom | 6 | 22.7 22.3 | 22.7 | 8.1 8.4 | 8.1 | 32.1 32.6 | 32.2 | 87.9 88.8 | 87.9 | 6.3 6.4 | 6.3 | | 1.0 | 1.1 | | 5 | 5.0 | |
| Apr 10 | Boing | Madarata | 11:36 | Surface | 1 3.5 | 22.3 22.3 | 22.3 22.3 | 8.4 8.4 | 8.4 | 32.6 32.6 | 32.6 32.7 | 87.9 88.0 | 88.4 87.8 | 6.3 6.3 | 6.4 | 6.3 | 2.6 2.6 | 2.7 2.6 | 2.8 | 4 | 4.0 5.0 | 5.3 |
| 16-Apr-19 | Rainy | Moderate | 11.30 | Middle Bottom | 6 | 22.3 22.3 | 22.3 | 8.4 8.4 | 8.5 | 32.7 32.8 | 32.7 | 87.6 88.1 | 88.0 | 6.3 6.3 | 6.3 6.3 | 0.3 | 2.6 3.0 | 3.0 | 2.0 | 5 7 | 7.0 | |
| | | | | Surface | 1 | 22.3 23.6 | 23.6 | 8.5 8.1 | 8.1 | 32.8 30.7 | 30.7 | 87.9 84.1 | 83.5 | 6.3 6.0 | 6.0 | | 2.9 2.9 | 2.9 | | 7 4 | 4.0 | |
| 18-Apr-19 | Cloudy | Calm | 12:05 | Middle | 3.5 | 23.6 23.5 | 23.5 | 8.1 8.1 | 8.1 | 30.7 30.7 | 30.7 | 82.9 82.2 | 82.3 | 5.9 5.9 | 5.9 | 5.9 | 2.8 2.8 | 2.8 | 2.9 | 4 | 6.0 | 4.7 |
| 10-Api-15 | Cioudy | Gain | 12.00 | Bottom | 6 | 23.5 23.4 | 23.4 | 8.1 8.1 | 8.1 | 30.7 30.8 | 30.8 | 82.3 81.8 | 81.8 | 5.9 5.8 | 5.8 | 0.0 | 2.8 2.8 | 2.9 | 2.5 | 6 4 | 4.0 | 4.7 |
| | | | | Surface | 1 | 23.4 24.2 | 24.2 | 8.1 8.1 | 8.1 | 30.8 29.2 | 29.2 | 81.8 82.7 | 82.6 | 5.8 5.9 | 5.9 | | 2.9 2.2 | 2.2 | | 4 5 | 5.0 | |
| 23-Apr-19 | Sunny | Calm | 14:48 | Middle | 3.5 | 24.2 23.9 | 23.9 | 8.1 8.1 | 8.1 | 29.2 29.5 | 29.5 | 82.4 80.9 | 80.9 | 5.9 5.8 | 5.8 | 5.8 | 2.2 4.7 | 4.6 | 4.1 | 5 5 | 5.0 | 4.7 |
| .o., pi 10 | ounny | ouiiii | 11.10 | Bottom | 6 | 23.9 23.8 | 23.8 | 8.1 8.1 | 8.1 | 29.5 29.6 | 29.6 | 80.9 80.6 | 80.6 | 5.8 5.8 | 5.8 | 0.0 | 4.5 5.4 | 5.4 | | 5 4 | 4.0 | |
| | | | | Surface | 1 | 23.8 24.6 | 24.6 | 8.1 8.5 | 8.5 | 29.6 29.6 | 29.6 | 80.6 94.2 | 93.8 | 5.8 6.6 | 6.6 | | 5.4 1.3 | 1.4 | | 4 5 | 5.0 | |
| 25-Apr-19 | Sunny | Moderate | 15:31 | Middle | 3.5 | 24.5 24.5 | 24.5 | 8.4 8.5 | 8.5 | 29.6 29.6 | 29.6 | 93.4 93.7 | 93.5 | 6.6 6.6 | 6.6 | 6.6 | 1.4 1.6 | 1.6 | 1.6 | 5 | 6.0 | 5.3 |
| | , | | | Bottom | 6 | 24.5 24.4 | 24.4 | 8.4 8.4 | 8.4 | 29.6 29.6 | 29.6 | 93.2 92.5 | 92.5 | 6.6 6.5 | 6.5 | | 1.5 | 1.9 | | 6 5 | 5.0 | |
| | | | | Surface | 1 | 24.4 23.8 | 23.8 | 8.4 8.1 | 8.1 | 29.6 31.8 | 31.8 | 92.4 98.7 | 98.0 | 6.5 7.0 | 7.0 | | 1.8 2.2 | 2.2 | | 5 | 4.0 | |
| 27-Apr-19 | Rainy | Moderate | 18:34 | Middle | 3.5 | 23.8 23.8 | 23.8 | 8.1 8.1 | 8.1 | 31.8 31.8 | 31.8 | 97.3 97.5 | 97.4 | 6.9 6.9 | 6.9 | 6.9 | 2.1 | 2.1 | 2.1 | 6 | 6.0 | 4.7 |
| | - | | | Bottom | 6 | 23.8 23.8 23.7 | 23.8 | 8.1 8.1 | 8.1 | 31.8 31.8 | 31.9 | 97.2 97.4 | 97.3 | 6.9 6.9 6.9 | 6.9 | | 2.1 2.1 | 2.1 | | 6 | 4.0 | 1 |
| | | | | Surface | 1 | 24.8 | 24.8 | 8.1 8.1 | 8.1 | 32.0 30.0 | 30.0 | 97.1 91.2 | 90.8 | 6.4 | 6.4 | | 2.1 | 1.2 | | 4 3 3 | 3.0 | |
| 80-Apr-19 | Rainy | Moderate | 11:33 | Middle | 3.5 | 24.7 24.7 24.7 | 24.7 | 8.1 8.1 | 8.1 | 30.0 30.0 | 30.0 | 90.3 90.8 | 90.7 | 6.3 6.4 | 6.4 | 6.4 | 1.2 1.4 | 1.4 | 1.3 | <2.5 | <2.5 | 2.7 |
| | | | | Bottom | 6 | 24.7 24.5 | 24.5 | 8.1 8.1 | 8.1 | 30.0 30.1 | 30.1 | 90.6 90.2 | 90.1 | 6.4 6.3 | 6.3 | | 1.3 | 1.3 | | <2.5 <2.5 | <2.5 | |
| | | | | Bottom | 6 | 24.5 24.5 | 24.5 | 8.1 8.1 | 8.1 | 30.1 30.1 | 30.1 | 90.2 90.0 | 90.1 | 6.3 6.3 | 6.3 | | 1.3 1.2 | 1.3 | | <2.5 <2.5 | < | 2.5 |

Water Quality Monitoring Results at A - Mid-Flood Tide

| Date | Weather | Sea | Sampling | Dept | h (m) | Tempera | ature (°C) | p | н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Furbidity(NT | U) | Suspe | nded Solids | (mg/L) |
|-----------|-----------|-------------|----------|---------|-------|----------------------|------------|-------------------|---------|----------------------|---------|----------------------|------------|-------------------|------------|--------|-------------------|--------------|-----|-------------|-------------|----------|
| Date | Condition | Condition** | Time | Dept | (in) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.4 22.4 | 22.4 | 8.1 8.1 | 8.1 | 34.1 34.1 | 34.1 | 91.5 89.1 | 90.3 | 6.5 6.4 | 6.5 | | 2.4 2.6 | 2.5 | | 4 | 4.0 | |
| 1-Apr-19 | Cloudy | Moderate | 14:23 | Middle | 3.5 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 89.0 88.6 | 88.8 | 6.3 6.3 | 6.3 | 6.4 | 2.8 2.6 | 2.7 | 2.8 | 6 6 | 6.0 | 4.7 |
| | | | | Bottom | 6 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 90.1 90.2 | 90.2 | 6.4 6.4 | 6.4 | | 3.2 3.3 | 3.3 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 22.3 22.4 | 22.4 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 87.3 87.1 | 87.2 | 6.2 6.2 | 6.2 | | 2.5 2.3 | 2.4 | | 4 5 | 4.5 | |
| 3-Apr-19 | Sunny | Moderate | 16:51 | Middle | 3.5 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 86.7 86.7 | 86.7 | 6.2 6.2 | 6.2 | 6.2 | 3.1 3.1 | 3.1 | 3.0 | 7 7 | 7.0 | 5.2 |
| | | | | Bottom | 6 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.3 34.4 | 34.4 | 86.7 86.7 | 86.7 | 6.2 6.2 | 6.2 | | 3.3 3.4 | 3.4 | | 4 | 4.0 | |
| | | | | Surface | 1 | 23.0 23.0 | 23.0 | 8.1 8.1 | 8.1 | 33.7 33.7 | 33.7 | 83.9 83.9 | 83.9 | 5.9 5.9 | 5.9 | | 1.1 1.1 | 1.1 | | 4 | 4.0 | |
| 6-Apr-19 | Cloudy | Moderate | 18:28 | Middle | 3.5 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.7 33.7 | 33.7 | 83.9 83.9 | 83.9 | 5.9 5.9 | 5.9 | 5.9 | 1.1 1.1 | 1.1 | 1.3 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | 6 | 22.9 22.8 | 22.9 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 84.1 84.1 | 84.1 | 6.0 6.0 | 6.0 | | 1.8 1.8 | 1.8 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 23.1 23.1 | 23.1 | 8.0 8.0 | 8.0 | 33.1 33.1 | 33.1 | 86.9 85.3 | 86.1 | 6.1 6.0 | 6.1 | | 1.4 1.5 | 1.5 | | 6 6 | 6.0 | |
| 8-Apr-19 | Sunny | Moderate | 09:13 | Middle | 3.5 | 23.1 23.1 | 23.1 | 8.1 8.0 | 8.1 | 33.2 33.1 | 33.2 | 85.4 85.2 | 85.3 | 6.0 6.0 | 6.0 | 6.0 | 1.2 1.3 | 1.3 | 1.4 | 5 6 | 5.5 | 5.2 |
| | | | | Bottom | 6 | 23.1 23.1 | 23.1 | 8.1 8.1 | 8.1 | 33.3 33.3 | 33.3 | 85.4 85.4 | 85.4 | 6.0 6.0 | 6.0 | | 1.2 1.3 | 1.3 | | 4 | 4.0 | |
| | | | | Surface | 1 | 23.6 23.6 | 23.6 | 8.0 8.0 | 8.0 | 32.0 32.0 | 32.0 | 90.5 90.3 | 90.4 | 6.4 6.4 | 6.4 | | 1.0 1.0 | 1.0 | | 3 3 | 3.0 | |
| 10-Apr-19 | Cloudy | Moderate | 10:01 | Middle | 3.5 | 23.6 23.6 | 23.6 | 8.0 8.0 | 8.0 | 32.0 32.0 | 32.0 | 89.3 89.1 | 89.2 | 6.3 6.3 | 6.3 | 6.3 | 0.9 | 0.9 | 0.9 | 5 | 5.0 | 4.7 |
| | | | | Bottom | 6 | 23.5 23.5 | 23.5 | 8.1 8.1 | 8.1 | 32.4 32.3 | 32.4 | 88.2 88.1 | 88.2 | 6.2 6.2 | 6.2 | | 0.9 0.9 | 0.9 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 22.9 23.0 | 23.0 | 8.0 8.1 | 8.1 | 31.2 31.4 | 31.3 | 88.8 88.0 | 88.4 | 6.4 6.3 | 6.4 | | 0.4 | 0.4 | _ | 9 | 8.5 | l |
| 12-Apr-19 | Rainy | Moderate | 09:27 | Middle | 3.5 | 22.8 22.6 | 22.7 | 8.1 8.1 | 8.1 | 31.7 32.2 | 32.0 | 87.4 88.1 | 87.8 | 6.3 6.3 | 6.3 | 6.3 | 0.9 | 0.9 | 0.8 | 4 | 4.0 | 5.2 |
| | | | | Bottom | 6 | 22.6 22.6 | 22.6 | 8.1 8.1 | 8.1 | 32.2 32.2 | 32.2 | 87.7 87.9 | 87.8 | 6.3 6.3 | 6.3 | | 0.9 | 1.0 | | 3 | 3.0 | |
| | | | | Surface | 1 | 22.4 22.4 | 22.4 | 8.4 8.4 | 8.4 | 32.1 32.1 | 32.1 | 88.0 85.7 | 86.9 | 6.3 6.2 | 6.3 | | 1.7 | 1.7 | | 8 7 | 7.5 | l |
| 16-Apr-19 | Rainy | Moderate | 14:28 | Middle | 3.5 | 22.4 22.4 | 22.4 | 8.4 8.4 | 8.4 | 32.3 32.2 | 32.3 | 87.8 86.2 | 87.0 | 6.3 6.2 | 6.3 | 6.3 | 1.4 1.4 1.4 | 1.4 | 1.5 | 4 3 | 3.5 | 4.7 |
| | | | | Bottom | 6 | 22.4 22.4 | 22.4 | 8.4 8.4 | 8.4 | 32.4 32.4 | 32.4 | 87.8 86.9 83.5 | 87.4 | 6.3 6.3 | 6.3 | | 1.4 1.5 2.9 | 1.5 | | 3 | 3.0 | <u> </u> |
| | | | | Surface | 1 | 23.6 23.6 23.5 | 23.6 | 8.1 8.1 8.1 | 8.1 | 30.7 30.7 30.7 | 30.7 | 83.5 83.1 82.2 | 83.3 | 5.9 5.9 5.9 | 5.9 | | 2.9 2.9 2.8 | 2.9 | | 3 3 4 | 3.0 | l |
| 18-Apr-19 | Cloudy | Calm | 17:20 | Middle | 3.5 | 23.5 23.5 23.4 | 23.5 | 8.1 8.1 8.1 | 8.1 | 30.7 30.7 30.8 | 30.7 | 82.2 82.2 81.8 | 82.2 | 5.9 5.9 5.8 | 5.9 | 5.9 | 2.8 2.7 2.9 | 2.8 | 2.9 | 4 4 4 | 4.0 | 3.7 |
| | | | | Bottom | 6 | 23.4 23.4 24.2 | 23.4 | 8.1 8.1 | 8.1 | 30.8 29.2 | 30.8 | 81.8 83.5 | 81.8 | 5.8 5.9 | 5.8 | | 3.0 1.9 | 3.0 | | 4 5 | 4.0 | |
| | | | | Surface | 1 | 24.2 24.2 23.9 | 24.2 | 8.1 8.1 | 8.1 | 29.2 29.2 29.5 | 29.2 | 82.3 80.9 | 82.9 | 5.8 5.8 | 5.9 | | 1.9 1.8 4.9 | 1.9 | - | 5 | 5.0 | l |
| 23-Apr-19 | Sunny | Calm | 09:13 | Middle | 3.5 | 23.9 23.8 | 23.9 | 8.1 8.1 | 8.1 | 29.5 29.6 | 29.5 | 80.9 80.6 | 80.9 | 5.8 5.8 | 5.8 | 5.8 | 4.9 | 4.9 | 4.3 | 5 | 5.0 | 4.7 |
| | | | | Bottom | 6 | 23.8 24.3 | 23.8 | 8.1 8.4 | 8.1 | 29.6 29.4 | 29.6 | 80.6 87.4 | 80.6 | 5.8 6.2 | 5.8 | | 6.0 1.1 | 6.0 | | 4 | 4.0 | |
| | | | | Surface | 1 | 24.3 24.1 23.6 | 24.2 | 8.4 8.4 | 8.4 | 29.1 30.5 | 29.3 | 84.6 82.7 | 86.0 | 6.0 5.9 | 6.1 | | 1.1 | 1.2 | _ | 5 | 5.0 | l |
| 25-Apr-19 | Sunny | Moderate | 10:24 | Middle | 3.5 | 23.9 23.6 | 23.8 | 8.4 8.4 | 8.4 | 29.7 30.7 | 30.1 | 84.0 82.4 | 83.4 | 6.0 5.9 | 6.0 | 6.0 | 1.4 | 1.4 | 1.5 | 6 4 | 6.0 | 5.0 |
| | | | | Bottom | 6 | 23.0 23.7 25.0 | 23.7 | 8.4 8.1 | 8.4 | 30.4 29.5 | 30.6 | 82.4 89.5 | 82.4 | 5.9 6.3 | 5.9 | | 1.8 | 1.9 | | 4 3 | 4.0 | |
| | | | | Surface | 1 | 25.0 25.0 24.8 | 25.0 | 8.1 8.1 | 8.1 | 29.5 29.4 29.6 | 29.5 | 87.1 88.7 | 88.3 | 6.1 6.2 | 6.2 | | 1.4 1.4 1.4 | 1.4 | 4 | 4 6 | 3.5 | 1 |
| 0-Apr-19 | Cloudy | Moderate | 13:55 | Middle | 3.5 | 24.0 24.8 24.6 | 24.8 | 8.1 8.1 | 8.1 | 29.0 29.6 29.7 | 29.6 | 88.1 89.5 | 88.4 | 6.2 6.3 | 6.2 | 6.2 | 1.4 1.4 1.8 | 1.4 | 1.6 | 6 | 6.0 | 4.8 |
| | | | | Bottom | 6 | 24.6 | 24.6 | 8.1 | 8.1 | 29.7 | 29.7 | 89.6 | 89.6 | 6.3 | 6.3 | | 1.0 | 1.9 | | 5 | 5.0 | |

Water Quality Monitoring Results at C1 - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | ature (°C) | | рН | | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | | | urbidity(NT | | | nded Solids | |
|-----------|-----------|----------|----------|-------------------|-----------|----------------------|--------------|-------------------|------------|----------------------|--------------|----------------------|--------------|-------------------|------------|-----|-------------------|-------------|-----|----------------------|-------------|-----|
| Date | Condition | | Time | Dept | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 92.4 92.3 | 92.4 | 6.6 6.6 | 6.6 | | 1.8 1.7 | 1.8 | | 4 | 4.0 | |
| 1-Apr-19 | Cloudy | Moderate | 11:00 | Middle | 6.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 92.9 92.8 | 92.9 | 6.6 6.6 | 6.6 | 6.6 | 1.4 1.4 | 1.4 | 1.5 | 3 4 | 3.5 | 4.2 |
| | | | | Bottom | 12 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 93.8 93.1 | 93.5 | 6.7 6.6 | 6.7 | | 1.3 1.3 | 1.3 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.3 34.3 | 34.3 | 90.1 89.8 | 90.0 | 6.4 6.4 | 6.4 | | 1.7 1.5 | 1.6 | | 4 | 4.0 | |
| 3-Apr-19 | Sunny | Moderate | 12:06 | Middle | 6.5 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.4 34.4 34.4 | 34.4 | 88.7 88.5 | 88.6 | 6.3 6.3 | 6.3 | 6.3 | 1.8 | 1.8 | 1.7 | 5 5 4 | 5.0 | 4.5 |
| | | | | Bottom | 12 | 22.1 22.1 23.0 | 22.1 | 8.0 8.0 8.1 | 8.0 | 34.4 34.4 33.4 | 34.4 | 88.1 88.0 90.6 | 88.1 | 6.3 6.3 6.4 | 6.3 | | 1.7 1.7 0.7 | 1.7 | | 4 5 3 | 4.5 | |
| | | | | Surface | 1 | 23.0 23.0 22.8 | 23.0 | 8.1 8.1 | 8.1 | 33.4 33.6 | 33.4 | 90.5 90.5 88.1 | 90.6 | 6.4 6.2 | 6.4 | | 0.7 | 0.7 | - | 3 4 | 3.0 | |
| 6-Apr-19 | Sunny | Moderate | 13:00 | Middle | 6.5 | 22.8 22.8 | 22.8 | 8.1 8.1 | 8.1 | 33.6 33.7 | 33.6 | 87.7 85.6 | 87.9 | 6.2 6.1 | 6.2 | 6.2 | 0.7 | 0.7 | 0.8 | 4 4 10 | 4.0 | 5.7 |
| | | | | Bottom | 12 | 22.8 | 22.8 | 8.1 8.1 | 8.1 | 33.6 32.6 | 33.7 | 85.9 94.7 | 85.8 | 6.1 6.7 | 6.1 | | 0.9 | 0.9 | | 10 | 10.0 | |
| | | | | Surface | 1 | 23.5 23.4 | 23.6 | 8.1 8.1 | 8.1 | 32.7 32.8 | 32.7 | 92.9 90.5 | 93.8 | 6.5 6.4 | 6.6 | | 0.8 | 0.8 | | 4 | 4.0 | |
| 8-Apr-19 | Sunny | Moderate | 13:32 | Middle Bottom | 6.5 12 | 23.4 23.3 | 23.4 23.3 | 8.1 8.1 | 8.1 8.1 | 32.8 32.9 | 32.8 32.9 | 91.5 87.3 | 91.0 87.6 | 6.5 6.2 | 6.5 6.2 | 6.4 | 1.2 | 1.1 2.2 | 1.4 | 5 | 5.0 3.0 | 4.0 |
| | | | | Surface | 12 | 23.3 23.8 | 23.3 | 8.1 8.0 | 8.0 | 32.9 31.8 | 32.9 | 87.8 95.9 | 95.1 | 6.2 6.8 | 6.7 | | 2.2 | 0.7 | | 3 5 | 3.0 4.5 | |
| 10-Apr-19 | Cloudy | Moderate | 14:24 | Middle | 6.5 | 23.8 23.6 | 23.0 | 8.0 8.1 | 8.1 | 31.8 32.2 | 31.0 | 94.3 94.1 | 95.1 | 6.6 6.6 | 6.6 | 6.6 | 0.7 | 0.7 | 0.9 | 4 | 4.0 | 4.2 |
| 10-Api-19 | Cioudy | woderate | 14.24 | Bottom | 12 | 23.7 23.5 | 23.5 | 8.1 8.1 | 8.1 | 31.9 32.6 | 32.1 | 94.1 90.3 | 89.8 | 6.6 6.4 | 6.4 | 0.0 | 0.8 | 1.2 | 0.5 | 4 | 4.0 | 4.2 |
| | | | | Surface | 1 | 23.5 22.6 | 22.6 | 8.1 8.0 | 8.0 | 32.4 32.1 | 32.1 | 89.3 94.8 | 94.7 | 6.3 6.8 | 6.8 | | 1.2 0.6 | 0.6 | | 4 | 3.0 | |
| 12-Apr-19 | Rainy | Moderate | 16:30 | Middle | 6.5 | 22.6 22.2 | 22.2 | 8.0 8.0 | 8.0 | 32.1 32.8 | 32.9 | 94.6 96.9 | 97.2 | 6.8 7.0 | 7.0 | 7.0 | 0.6 | 0.5 | 0.5 | 3 | 3.5 | 3.0 |
| | , | | | Bottom | 12 | 22.2 22.2 22.1 | 22.2 | 8.0 8.1 8.1 | 8.1 | 32.9 33.0 33.0 | 33.0 | 97.4 97.9 97.8 | 97.9 | 7.0 7.1 7.0 | 7.1 | | 0.4 0.4 0.4 | 0.4 | | 4 <2.5 <2.5 | <2.5 | |
| | | | | Surface | 1 | 22.1 22.3 22.3 | 22.3 | 8.4 8.4 | 8.4 | 32.5 32.5 | 32.5 | 89.6 89.1 | 89.4 | 6.5 6.4 | 6.5 | | 1.6 1.6 | 1.6 | | <2.5 <2.5 <2.5 | <2.5 | |
| 16-Apr-19 | Rainy | Moderate | 11:23 | Middle | 6.5 | 22.3 22.3 22.3 | 22.3 | 8.4 8.4 | 8.4 | 32.5 32.5 | 32.5 | 87.3 87.3 | 87.3 | 6.3 6.3 | 6.3 | 6.4 | 1.6 1.6 | 1.6 | 1.6 | 4 5 | 4.5 | 4.2 |
| | | | | Bottom | 12 | 22.3 22.3 | 22.3 | 8.4 8.4 | 8.4 | 32.5 32.5 | 32.5 | 87.1 87.0 | 87.1 | 6.3 6.3 | 6.3 | | 1.6 1.6 | 1.6 | | 5 | 5.5 | |
| | | | | Surface | 1 | 23.4 23.4 | 23.4 | 8.1 8.1 | 8.1 | 30.4 30.4 | 30.4 | 84.9 84.6 | 84.8 | 6.1 6.1 | 6.1 | | 2.5 2.6 | 2.6 | | 3 3 | 3.0 | |
| 18-Apr-19 | Cloudy | Calm | 11:59 | Middle | 6.5 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 30.7 30.6 | 30.7 | 80.8 80.8 | 80.8 | 5.8 5.8 | 5.8 | 5.9 | 4.5 4.4 | 4.5 | 4.0 | 5 5 | 5.0 | 3.7 |
| | | | | Bottom | 12 | 23.3 23.3 | 23.3 | 8.1 8.1 | 8.1 | 30.7 30.7 | 30.7 | 80.0 80.0 | 80.0 | 5.7 5.7 | 5.7 | | 4.8 4.7 | 4.8 | | 3 3 | 3.0 | |
| | | | | Surface | 1 | 24.1 24.1 | 24.1 | 8.2 8.2 | 8.2 | 29.3 29.3 | 29.3 | 85.2 85.2 | 85.2 | 6.1 6.1 | 6.1 | | 2.9 3.0 | 3.0 | | 3 | 3.0 | |
| 23-Apr-19 | Sunny | Calm | 14:58 | Middle | 6.5 | 23.9 23.8 23.7 | 23.9 | 8.2 8.2 8.2 | 8.2 | 29.7 29.9 30.2 | 29.8 | 84.9 85.0 84.7 | 85.0 | 6.0 6.1 6.0 | 6.1 | 6.1 | 3.1 3.1 4.3 | 3.1 | 3.5 | <2.5 <2.5 6 | <2.5 | 3.8 |
| | | | | Bottom | 12 | 23.7 23.7 24.5 | 23.7 | 8.2 8.2 8.5 | 8.2 | 30.2 30.2 28.5 | 30.2 | 84.7 84.6 97.3 | 84.7 | 6.0 6.0 6.9 | 6.0 | | 4.3 4.4 0.8 | 4.4 | | 6 4 | 6.0 | |
| | | | | Surface | 1 | 24.5 24.5 24.3 | 24.5 | 8.5 8.5 8.5 | 8.5 | 28.5 28.5 29.0 | 28.5 | 97.3 97.3 94.9 | 97.3 | 6.9 6.7 | 6.9 | | 0.8 | 0.8 | | 4 4 6 | 4.0 | |
| 25-Apr-19 | Sunny | Moderate | 15:45 | Middle | 6.5 | 24.3 24.0 | 24.3 | 8.5 8.5 | 8.5 | 29.0 29.8 | 29.0 | 94.4 87.7 | 94.7 | 6.7 6.2 | 6.7 | 6.6 | 1.4 | 1.4 | 1.6 | 6 | 6.0 | 5.3 |
| | | | | Bottom | 12 | 24.0 23.8 | 24.0 | 8.5 8.1 | 8.5 | 29.9 31.7 | 29.9 | 87.6 95.8 | 87.7 | 6.2 6.7 | 6.2 | | 2.7 | 2.6 | | 6 | 6.0 | |
| 27-Apr-19 | Daim | Moderate | 18:29 | Surface Middle | 1 6.5 | 23.8 23.8 | 23.8 23.8 | 8.1 8.1 | 8.1 8.1 | 31.9 31.7 | 31.8 31.8 | 94.4 95.7 | 95.1 97.4 | 6.7 6.7 | 6.7 6.9 | 6.8 | 1.9 3.4 | 1.9 3.4 | 3.0 | 3 | 3.0 3.0 | 3.0 |
| 21-Apr-19 | Rainy | woderate | 10:29 | Bottom | 6.5 12 | 23.7 23.8 | 23.8 | 8.1 8.1 | 8.1 | 31.8 31.8 | 31.8 | 99.1 94.5 | 97.4 96.9 | 7.0 6.7 | 6.9 | 0.0 | 3.3 3.6 | 3.4 | 3.0 | 3 | 3.0 | 3.0 |
| | | | | Surface | 12 | 23.7 24.7 | 23.8 | 8.1 8.1 | 8.1 | 31.7 29.1 | 29.2 | 99.2 92.4 | 90.9 | 7.0 6.5 | 6.5 | | 3.5 0.7 | 0.7 | | 3 5 | 5.0 | |
| 30-Apr-19 | Rainy | Moderate | 11:20 | Middle | 6.5 | 24.7 24.7 | 24.7 | 8.1 8.1 | 8.1 | 29.2 29.5 | 29.6 | 92.3 86.5 | 86.4 | 6.5 6.1 | 6.1 | 6.2 | 0.7 | 1.0 | 1.1 | 5 <2.5 | <2.5 | 3.5 |
| 50 Apr-10 | i tany | moderate | 11.20 | Bottom | 12 | 24.6 24.4 | 24.7 | 8.1 8.1 | 8.1 | 29.6 30.2 | 30.3 | 86.2 86.3 | 86.4 | 6.1 6.1 | 6.1 | 0.2 | 1.0 1.6 | 1.0 | | <2.5 | 3.0 | 0.0 |
| | | | | Soutin | | 24.4 | | 8.1 | 0.1 | 30.3 | 00.0 | 86.4 | 00.1 | 6.1 | 0.1 | | 1.7 | | | 3 | 5.5 | |

Water Quality Monitoring Results at C1 - Mid-Flood Tide

| Date | Weather | Sea | Sampling | Dept | h (m) | Tempera | ature (°C) | p | н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | | Furbidity(NT | U) | Suspe | ended Solids | (mg/L) |
|------------|-----------|-------------|----------|-------------------|-------|----------------------|--------------|-------------------|------------|----------------------|--------------|----------------------|--------------|-------------------|------------|--------|-------------------|--------------|-----|--------------|--------------|----------|
| Date | Condition | Condition** | Time | Depu | n (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.0 | 8.1 | 34.4 34.4 | 34.4 | 91.9 91.5 | 91.7 | 6.6 6.5 | 6.6 | | 1.6 1.7 | 1.7 | | 4 | 4.0 | |
| 1-Apr-19 | Cloudy | Moderate | 14:36 | Middle | 6.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 91.0 91.0 | 91.0 | 6.5 6.5 | 6.5 | 6.5 | 1.6 1.6 | 1.6 | 1.7 | 3 3 | 3.0 | 4.7 |
| | | | | Bottom | 12 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.4 34.4 | 34.4 | 90.8 90.6 | 90.7 | 6.5 6.5 | 6.5 | | 1.6 1.7 | 1.7 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 22.2 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 89.9 89.2 | 89.6 | 6.4 6.4 | 6.4 | | 1.5 1.4 | 1.5 | | 5 5 | 5.0 | |
| 3-Apr-19 | Sunny | Moderate | 16:37 | Middle | 6.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 88.7 88.5 | 88.6 | 6.3 6.3 | 6.3 | 6.3 | 1.7 1.7 | 1.7 | 1.7 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | 12 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 88.2 88.1 | 88.2 | 6.3 6.3 | 6.3 | | 1.8 1.8 | 1.8 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 23.0 23.0 | 23.0 | 8.1 8.1 | 8.1 | 33.4 33.4 | 33.4 | 89.3 89.3 | 89.3 | 6.3 6.3 | 6.3 | | 0.6 0.6 | 0.6 | | 4 | 4.0 | |
| 6-Apr-19 | Cloudy | Moderate | 18:43 | Middle | 6.5 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.5 33.5 | 33.5 | 88.7 88.2 | 88.5 | 6.3 6.3 | 6.3 | 6.2 | 0.6 | 0.7 | 0.7 | 3 | 3.0 | 4.3 |
| | | | | Bottom | 12 | 22.8 22.8 | 22.8 | 8.1 8.1 | 8.1 | 33.6 33.6 | 33.6 | 86.5 86.2 | 86.4 | 6.1 6.1 | 6.1 | | 0.8 0.9 | 0.9 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 23.1 23.6 | 23.4 | 8.1 8.1 | 8.1 | 33.3 32.6 | 33.0 | 89.0 94.5 | 91.8 | 6.3 6.7 | 6.5 | | 0.9 | 0.9 | | 5 | 5.0 | l |
| 8-Apr-19 | Sunny | Moderate | 08:58 | Middle | 6.5 | 23.4 23.4 23.3 | 23.4 | 8.1 8.1 | 8.1 | 32.8 32.8 | 32.8 | 90.4 90.4 | 90.4 | 6.4 6.4 | 6.4 | 6.4 | 1.0 1.0 2.2 | 1.0 | 1.4 | 4 3 4 | 3.5 | 4.2 |
| | | | | Bottom | 12 | 23.3 23.3 23.6 | 23.3 | 8.1 8.1 8.0 | 8.1 | 32.9 32.9 31.9 | 32.9 | 87.3 87.6 91.9 | 87.5 | 6.2 6.2 6.5 | 6.2 | | 2.2 2.4 0.8 | 2.3 | | 4 4 4 | 4.0 | <u> </u> |
| | | | | Surface | 1 | 23.6 23.4 | 23.6 | 8.0 8.0 8.1 | 8.0 | 32.0 32.8 | 32.0 | 91.9 91.8 89.0 | 91.9 | 6.5 6.3 | 6.5 | | 0.8 | 0.8 | - | 4 4 5 | 4.0 | l |
| 10-Apr-19 | Cloudy | Moderate | 09:47 | Middle | 6.5 | 23.4 23.5 23.4 | 23.5 | 8.1 8.1 | 8.1 | 32.6 32.9 | 32.7 | 89.6 88.9 | 89.3 | 6.3 6.3 | 6.3 | 6.4 | 0.9 | 0.9 | 1.0 | 5 | 5.0 | 4.0 |
| | | | | Bottom | 12 | 23.4 | 23.4 | 8.1 | 8.1 | 32.9 31.8 | 32.9 | 88.9 98.0 | 88.9 | 6.3 7.0 | 6.3 | | 1.4 | 1.4 | | 3 | 3.0 | <u> </u> |
| | | | | Surface | 1 | 22.7 | 22.7 | 8.0 | 8.0 | 31.9 32.0 | 31.9 | 95.7 96.0 | 96.9 | 6.9 | 7.0 | | 0.3 | 0.3 | | 4 4 | 4.0 | |
| 12-Apr-19 | Rainy | Moderate | 09:39 | Middle | 6.5 | 22.6 22.4 | 22.6 22.5 | 8.0 8.0 | 8.0 8.0 | 32.1 32.5 | 32.1 32.5 | 95.8 94.6 | 95.9 94.7 | 6.9 6.8 | 6.9 6.8 | 6.9 | 0.3 | 0.3 | 0.3 | 5 <2.5 | 4.5 <2.5 | 3.7 |
| | | | | Bottom Surface | 12 | 22.5 22.3 | 22.5 | 8.0 8.4 | 8.4 | 32.5 32.4 | 32.5 | 94.7 87.9 | 94.7 87.9 | 6.8 6.3 | 6.3 | | 0.3 1.1 | 1.1 | | <2.5 4 | <2.5 4.5 | |
| 16-Apr-19 | Rainy | Moderate | 14:41 | Middle | 6.5 | 22.3 22.3 | 22.3 | 8.4 8.4 | 8.4 | 32.4 32.5 | 32.4 | 87.9 86.9 | 86.9 | 6.3 6.3 | 6.3 | 6.3 | 1.1 1.3 | 1.3 | 1.2 | 5 | 3.5 | 3.6 |
| 10-7401-10 | rearry | Woderate | 14.41 | Bottom | 12 | 22.3 22.3 | 22.3 | 8.4 8.4 | 8.4 | 32.5 32.5 | 32.5 | 86.9 86.8 | 86.8 | 6.3 6.3 | 6.3 | 0.0 | 1.2 1.3 | 1.3 | 1.2 | 4 3 | 2.8 | 0.0 |
| | | | | Surface | 1 | 22.3 23.4 | 23.4 | 8.4 8.1 | 8.1 | 32.5 30.4 | 30.4 | 86.8 85.7 | 85.5 | 6.3 6.1 | 6.1 | | 1.3 2.5 | 2.5 | | <2.5 5 | 5.0 | |
| 18-Apr-19 | Cloudy | Calm | 17:14 | Middle | 6.5 | 23.4 23.3 | 23.3 | 8.1 8.1 | 8.1 | 30.4 30.7 | 30.7 | 85.2 80.9 | 80.9 | 6.1 5.8 | 5.8 | 5.9 | 2.5 4.6 | 4.6 | 4.0 | 5 5 | 5.0 | 4.3 |
| | . , | - | | Bottom | 12 | 23.3 23.3 | 23.3 | 8.1 | 8.1 | 30.7 30.7 | 30.7 | 80.8 80.2 | 80.2 | 5.8 5.7 | 5.7 | | 4.5 | 4.8 | - | 5 | 3.0 | |
| | | | | Surface | 1 | 23.3 24.1 24.1 | 24.1 | 8.1 8.2 8.2 | 8.2 | 30.7 29.3 29.3 | 29.3 | 80.1 85.2 85.1 | 85.2 | 5.7 6.1 6.1 | 6.1 | | 4.8 2.4 2.5 | 2.5 | | 3 4 4 | 4.0 | |
| 23-Apr-19 | Sunny | Calm | 09:07 | Middle | 6.5 | 23.9 23.8 | 23.9 | 8.2 8.2 | 8.2 | 29.9 29.9 29.9 | 29.9 | 84.9 85.1 | 85.0 | 6.0 6.1 | 6.1 | 6.1 | 2.5 2.6 2.6 | 2.6 | 2.9 | 7 7 | 7.0 | 4.7 |
| | | | | Bottom | 12 | 23.7 23.7 | 23.7 | 8.2 | 8.2 | 30.2 30.2 | 30.2 | 84.7 84.6 | 84.7 | 6.0 6.0 | 6.0 | | 3.6 | 3.6 | | 3 | 3.0 | ĺ |
| | | | | Surface | 1 | 23.9 23.9 | 23.9 | 8.4 8.4 | 8.4 | 29.5 29.5 | 29.5 | 89.5 89.1 | 89.3 | 6.4 6.4 | 6.4 | | 0.9 | 0.9 | | 4 | 4.0 | |
| 25-Apr-19 | Sunny | Moderate | 10:12 | Middle | 6.5 | 23.6 23.6 | 23.6 | 8.4 8.4 | 8.4 | 30.6 30.8 | 30.7 | 86.0 85.7 | 85.9 | 6.1 6.1 | 6.1 | 6.2 | 1.1 1.1 | 1.1 | 1.2 | 6 | 6.0 | 5.0 |
| | | | | Bottom | 12 | 23.4 23.4 | 23.4 | 8.4 8.4 | 8.4 | 31.4 31.5 | 31.5 | 85.3 85.3 | 85.3 | 6.1 6.1 | 6.1 | | 1.5 1.6 | 1.6 | 1 | 5 | 5.0 | 1 |
| | | | | Surface | 1 | 24.6 24.6 | 24.6 | 8.2 8.2 | 8.2 | 29.1 29.1 | 29.1 | 96.9 96.9 | 96.9 | 6.8 6.8 | 6.8 | | 0.6 | 0.6 | | <2.5 <2.5 | <2.5 | |
| 0-Apr-19 | Cloudy | Moderate | 14:08 | Middle | 6.5 | 24.3 24.3 | 24.3 | 8.1 8.1 | 8.1 | 30.1 30.2 | 30.2 | 88.5 88.2 | 88.4 | 6.2 6.2 | 6.2 | 6.3 | 2.0 2.0 | 2.0 | 1.9 | <2.5 <2.5 | <2.5 | <2.5 |
| | | | | Bottom | 12 | 24.2 24.2 | 24.2 | 8.1 8.1 | 8.1 | 30.7 30.8 | 30.8 | 85.7 85.3 | 85.5 | 6.0 6.0 | 6.0 | | 2.9 3.1 | 3.0 |] | <2.5 <2.5 | <2.5 | ĺ |

Water Quality Monitoring Results at C2 - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | ature (°C) | | рН | | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | | | Furbidity(NTL | | | nded Solids | |
|-----------|-----------|----------|----------|-------------------|---------|----------------------|--------------|-------------------|------------|----------------------|--------------|-------------------------|------------|-------------------|------------|-----|-------------------|---------------|-----|-------------------|-------------|----------|
| Date | Condition | | Time | Dept | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.7 34.7 | 34.7 | 96.2 96.2 | 96.2 | 6.9 6.9 | 6.9 | | 0.8 0.8 | 0.8 | | 3 3 | 3.0 | |
| 1-Apr-19 | Cloudy | Moderate | 09:44 | Middle | 11 | 22.2 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.7 34.6 | 34.7 | 96.8 95.8 | 96.3 | 6.9 6.8 | 6.9 | 6.9 | 0.7 | 0.8 | 0.9 | 3 4 | 3.5 | 4.2 |
| | | | | Bottom | 21 | 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.8 34.8 | 34.8 | 96.5 96.5 | 96.5 | 6.9 6.9 | 6.9 | | 1.0 1.0 | 1.0 | | 6 | 6.0 | |
| | | | | Surface | 1 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.7 34.6 | 34.7 | 95.2 94.8 | 95.0 | 6.8 6.8 | 6.8 | | 1.6 1.6 | 1.6 | | 3 4 | 3.5 | |
| 3-Apr-19 | Sunny | Moderate | 12:59 | Middle | 11 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 93.5 93.3 | 93.4 | 6.7 6.7 | 6.7 | 6.7 | 1.9 2.0 | 2.0 | 1.9 | 4 4 | 4.0 | 4.2 |
| | | | | Bottom | 21 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 93.0 92.9 | 93.0 | 6.6 6.6 | 6.6 | | 2.1 2.1 | 2.1 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.8 33.8 | 33.8 | 87.0 87.0 | 87.0 | 6.2 6.2 | 6.2 | | 0.9 0.9 | 0.9 | | 5 5 | 5.0 | |
| 6-Apr-19 | Sunny | Moderate | 14:09 | Middle | 11 | 22.6 22.6 | 22.6 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 88.8 88.9 | 88.9 | 6.3 6.3 | 6.3 | 6.3 | 1.5 1.7 | 1.6 | 1.4 | 6 | 6.0 | 5.0 |
| | | | | Bottom | 21 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 88.9 88.9 | 88.9 | 6.3 6.3 | 6.3 | | 1.6 1.6 | 1.6 | | 4 | 4.0 | |
| | | | | Surface | 1 | 23.1 23.1 22.9 | 23.1 | 8.1 8.1 8.1 | 8.1 | 33.5 33.5 33.7 | 33.5 | 91.7 91.5 90.8 | 91.6 | 6.5 6.5 6.4 | 6.5 | | 0.8 0.8 1.3 | 0.8 | | 5 5 3 | 5.0 | _ |
| 8-Apr-19 | Sunny | Moderate | 14:37 | Middle | 11 | 22.9 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.7 33.7 33.8 | 33.7 | 90.8 90.8 91.0 | 90.8 | 6.4 6.4 | 6.4 | 6.4 | 1.3 1.3 1.7 | 1.3 | 1.3 | 3 | 3.0 | 4.3 |
| | | | | Bottom | 21 | 22.9 22.9 23.5 | 22.9 | 8.1 8.1 | 8.1 | 33.8 32.9 | 33.8 | 90.9 95.1 | 91.0 | 6.4 6.7 | 6.4 | | 1.7 1.6 0.6 | 1.7 | | 5 <2.5 | 5.0 | <u> </u> |
| | | | | Surface | 1 | 23.5 23.4 | 23.5 | 8.1 8.1 | 8.1 | 32.9 33.1 | 32.9 | 95.0 94.7 | 95.1 | 6.7 6.7 | 6.7 | | 0.6 | 0.6 | | <2.5 4 | <2.5 | - |
| 10-Apr-19 | Cloudy | Moderate | 15:31 | Middle | 11 | 23.3 | 23.4 | 8.1 8.1 | 8.1 | 33.2 33.6 | 33.2 | 94.9 95.5 | 94.8 | 6.7 6.7 | 6.7 | 6.7 | 0.8 | 0.8 | 0.8 | 4 | 4.0 | 3.2 |
| | | | | Bottom | 21 1 | 23.1 22.2 | 23.1 | 8.1 8.1 | 8.1 | 33.7 32.7 | 33.7 | 95.4 102.3 | 95.5 | 6.7 7.4 | 6.7 | | 1.1 0.4 | 1.1 | | 0 | 3.0 | |
| 12-Apr-19 | Rainy | Moderate | 17:34 | Surface Middle | 11 | 22.2 22.2 | 22.2 22.2 | 8.1 8.1 | 8.1 8.1 | 32.7 32.9 | 32.7 33.0 | 102.4 101.7 | 102.4 | 7.4 7.3 | 7.4 | 7.2 | 0.4 | 0.4 | 0.4 | 3 | 3.5 5.5 | 4.5 |
| 12-Api-19 | Rainy | Moderate | 17.34 | Bottom | 21 | 22.2 22.0 | 22.2 | 8.1 8.1 | 8.1 | 33.0 33.4 | 33.3 | 100.8 94.1 | 94.7 | 7.3 6.8 | 6.9 | 1.2 | 0.3 | 0.5 | 0.4 | 5 5 | 4.5 | 4.5 |
| | | | | Surface | 1 | 22.1 22.2 | 22.3 | 8.1 8.3 | 8.3 | 33.2 32.9 | 32.9 | 95.2 94.7 | 94.5 | 6.9 6.8 | 6.8 | | 0.5 1.2 | 1.2 | | 4 | 4.0 | |
| 16-Apr-19 | Rainy | Moderate | 10:07 | Middle | 11 | 22.3 22.3 | 22.3 | 8.3 8.3 | 8.3 | 32.9 32.9 | 32.9 | 94.3 92.9 | 92.8 | 6.8 6.7 | 6.7 | 6.7 | 1.2 | 1.2 | 1.2 | 4 | 6.0 | 4.3 |
| | - | | | Bottom | 21 | 22.3 22.3 22.3 | 22.3 | 8.3 8.4 8.3 | 8.4 | 32.9 33.0 33.0 | 33.0 | 92.7 92.9 92.8 | 92.9 | 6.7 6.7 6.7 | 6.7 | | 1.2 1.1 1.1 | 1.1 | | 6 3 <2.5 | 2.8 | |
| | | | | Surface | 1 | 23.2 23.2 | 23.2 | 8.0 8.1 | 8.1 | 30.9 31.1 | 31.0 | 86.9 86.7 | 86.8 | 6.2 6.2 | 6.2 | | 2.3 2.3 | 2.3 | | <2.5 <2.5 | <2.5 | |
| 18-Apr-19 | Cloudy | Calm | 10:59 | Middle | 11 | 23.2 23.1 23.1 | 23.1 | 8.1 8.1 | 8.1 | 31.3 31.4 | 31.4 | 88.1 87.7 | 87.9 | 6.3 6.3 | 6.3 | 6.3 | 2.2 | 2.3 | 2.5 | 4 | 4.0 | 3.0 |
| | | | | Bottom | 21 | 23.0 23.0 | 23.0 | 8.1 8.2 | 8.2 | 31.6 31.5 | 31.6 | 89.7 88.7 | 89.2 | 6.4 6.3 | 6.4 | | 2.9 3.1 | 3.0 | | <2.5 <2.5 | <2.5 | |
| | | | | Surface | 1 | 23.4 23.4 | 23.4 | 8.2 8.2 | 8.2 | 30.9 30.9 | 30.9 | 90.5 90.5 | 90.5 | 6.5 6.5 | 6.5 | | 3.1 3.2 | 3.2 | | 3 3 | 3.0 | |
| 23-Apr-19 | Sunny | Calm | 15:49 | Middle | 11 | 23.3 23.3 | 23.3 | 8.2 8.2 | 8.2 | 31.2 31.2 | 31.2 | 90.1 90.2 | 90.2 | 6.4 6.4 | 6.4 | 6.4 | 4.2 4.2 | 4.2 | 4.2 | 3 3 | 3.0 | 2.8 |
| | | | | Bottom | 21 | 23.2 23.2 | 23.2 | 8.2 8.2 | 8.2 | 31.3 31.4 | 31.4 | 90.3 90.3 | 90.3 | 6.4 6.4 | 6.4 | | 5.1 5.1 | 5.1 | | <2.5 <2.5 | <2.5 | |
| | | | | Surface | 1 | 24.2 24.2 | 24.2 | 8.5 8.5 | 8.5 | 30.0 30.0 | 30.0 | 93.6 93.6 | 93.6 | 6.6 6.6 | 6.6 | | 1.7 1.6 | 1.7 | | 3 | 3.0 | |
| 25-Apr-19 | Sunny | Moderate | 16:55 | Middle | 11 | 23.9 23.8 | 23.9 | 8.5 8.5 | 8.5 | 30.6 30.9 | 30.8 | 89.3 89.0 | 89.2 | 6.3 6.3 | 6.3 | 6.4 | 1.8 1.9 | 1.9 | 2.0 | 4 4 4 | 4.0 | 3.7 |
| | | | | Bottom | 21 | 23.1 23.1 | 23.1 | 8.5 8.5 | 8.5 | 32.3 32.5 | 32.4 | 88.6 88.6 | 88.6 | 6.3 6.3 | 6.3 | | 2.4 2.6 | 2.5 | | 4 | 4.0 | |
| | | | | Surface | 1 | 24.0 24.0 24.0 | 24.0 | 8.5 8.5 8.5 | 8.5 | 31.4 31.4 31.4 | 31.4 | 112.8 112.7 112.8 | 112.8 | 7.9 7.9 7.9 | 7.9 | | 1.7 1.7 1.6 | 1.7 | | <2.5 <2.5 4 | <2.5 | - |
| 27-Apr-19 | Rainy | Moderate | 17:33 | Middle | 11 | 24.0 23.9 24.0 | 24.0 | 8.5 8.5 8.5 | 8.5 | 31.4 31.6 31.4 | 31.5 | 112.8 111.9 112.8 | 112.4 | 7.9 7.9 7.9 | 7.9 | 7.9 | 1.6 1.8 2.2 | 1.7 | 1.9 | 4 4 <2.5 | 4.0 | 3.0 |
| | | | | Bottom | 21 | 24.0 23.9 24.3 | 24.0 | 8.5 8.0 | 8.5 | 31.4 31.6 30.8 | 31.5 | 112.8 111.6 97.3 | 112.2 | 7.9 | 7.9 | | 2.2 2.3 0.6 | 2.3 | | <2.5 <2.5 | <2.5 | |
| | | | | Surface | 1 | 24.3 24.3 24.2 | 24.3 | 8.0 8.1 | 8.0 | 30.8 31.1 | 30.8 | 97.3 97.3 96.7 | 97.3 | 6.8 6.8 | 6.8 | | 0.6 | 0.6 | | <2.5 <2.5 3 | <2.5 | |
| 30-Apr-19 | Rainy | Moderate | 10:00 | Middle | 11 | 24.2 24.2 24.0 | 24.2 | 8.1 8.1 | 8.1 | 31.2 31.7 | 31.2 | 96.4 94.2 | 96.6 | 6.8 6.6 | 6.8 | 6.7 | 0.6 | 0.6 | 0.7 | 4 | 3.5 | 2.8 |
| | | | | Bottom | 21 | 24.0 | 24.0 | 8.1 | 8.1 | 31.7 | 31.7 | 94.6 | 94.4 | 6.6 | 6.6 | | 0.8 | 0.8 | | <2.5 | <2.5 | |

Water Quality Monitoring Results at C2 - Mid-Flood Tide

| Data | Weather | Sea | Sampling | D+ | h (m) | Tempera | ture (°C) | p | н | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | 1 | Furbidity(NT | J) | Suspe | nded Solids | (mg/L) |
|-----------|-----------|-------------|----------|-------------------|-------|----------------------|--------------|--------------------------|------------|----------------------|--------------|----------------------|--------------|-------------------|------------|--------|-------------------|--------------|-----|----------------------|-------------|--------|
| Date | Condition | Condition** | Time | Dept | h (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 98.3 96.1 | 97.2 | 7.0 6.9 | 7.0 | | 0.8 0.7 | 0.8 | | 3 4 | 3.5 | |
| 1-Apr-19 | Cloudy | Moderate | 15:59 | Middle | 11 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.7 34.6 | 34.7 | 96.0 95.9 | 96.0 | 6.8 6.8 | 6.8 | 6.9 | 0.7 0.7 | 0.7 | 0.7 | 7 7 | 7.0 | 5.2 |
| | | | | Bottom | 21 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.7 34.6 | 34.7 | 95.9 95.7 | 95.8 | 6.8 6.8 | 6.8 | | 0.7 | 0.7 | | 5 | 5.0 | |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 93.6 94.7 | 94.2 | 6.7 6.8 | 6.8 | | 1.7 1.7 | 1.7 | | 7 7 | 7.0 | |
| 3-Apr-19 | Sunny | Moderate | 17:30 | Middle | 11 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 93.7 93.5 | 93.6 | 6.7 6.7 | 6.7 | 6.7 | 1.6 1.7 | 1.7 | 1.8 | 3 3 | 3.0 | 4.7 |
| | | | | Bottom | 21 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 92.8 92.7 | 92.8 | 6.6 6.6 | 6.6 | | 2.0 2.1 | 2.1 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.8 33.9 | 33.9 | 87.0 86.9 | 87.0 | 6.2 6.2 | 6.2 | | 0.9 0.9 | 0.9 | | 5 5 | 5.0 | |
| 6-Apr-19 | Cloudy | Moderate | 19:47 | Middle | 11 | 22.6 22.6 | 22.6 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 88.9 88.9 | 88.9 | 6.3 6.3 | 6.3 | 6.3 | 1.7 1.7 | 1.7 | 1.4 | 3 3 | 3.0 | 3.7 |
| | | | | Bottom | 21 | 22.6 22.6 | 22.6 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 88.9 88.9 | 88.9 | 6.3 6.3 | 6.3 | | 1.5 1.5 | 1.5 | | 3 3 | 3.0 | |
| | | | | Surface | 1 | 22.8 22.8 | 22.8 | 8.1 8.1 | 8.1 | 34.1 34.1 | 34.1 | 91.5 91.5 | 91.5 | 6.5 6.5 | 6.5 | | 0.5 0.6 | 0.6 | | 5 5 | 5.0 | |
| 8-Apr-19 | Sunny | Moderate | 07:47 | Middle | 11 | 22.7 22.7 | 22.7 | 8.1 8.1 | 8.1 | 34.1 34.2 | 34.2 | 91.5 91.5 | 91.5 | 6.5 6.5 | 6.5 | 6.5 | 1.0 1.0 | 1.0 | 1.4 | 4 | 4.0 | 4.7 |
| | | | | Bottom | 21 | 22.5 22.5 | 22.5 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 92.2 92.3 | 92.3 | 6.6 6.6 | 6.6 | | 2.6 2.5 | 2.6 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 23.4 23.3 | 23.4 | 8.1 8.1 | 8.1 | 33.0 33.1 | 33.1 | 90.8 92.3 | 91.6 | 6.4 6.5 | 6.5 | | 0.1 | 0.1 | | 4 | 4.0 | |
| 10-Apr-19 | Cloudy | Moderate | 08:39 | Middle | 11 | 23.0 22.9 22.5 | 23.0 | 8.1 <u>8.1</u> 8.1 | 8.1 | 33.7 33.9 34.3 | 33.8 | 91.2 91.5 93.6 | 91.4 | 6.4 6.5 6.6 | 6.5 | 6.5 | 0.3 0.3 1.1 | 0.3 | 0.5 | 7 8 4 | 7.5 | 5.2 |
| | | | | Bottom | 21 | 22.3 22.8 22.4 | 22.7 | 8.1 8.1 | 8.1 | 34.0 32.6 | 34.2 | 93.0 91.7 99.3 | 92.7 | 6.5 7.1 | 6.6 | | 1.1 | 1.1 | | 4 4 <2.5 | 4.0 | |
| | | | | Surface | 1 | 22.4 22.4 22.1 | 22.4 | 8.1 8.1 | 8.1 | 32.6 33.2 | 32.6 | 99.2 94.1 | 99.3 | 7.1 | 7.1 | | 1.0 | 1.1 | | <2.5 <2.5 <2.5 | <2.5 | |
| 12-Apr-19 | Rainy | Moderate | 10:46 | Middle | 11 | 22.0 | 22.1 | 8.1 8.1 | 8.1 | 33.4 33.6 | 33.3 | 93.9 92.9 | 94.0 | 6.8 6.7 | 6.8 | 6.9 | 0.6 | 0.6 | 0.9 | <2.5 <2.5 | <2.5 | <2.5 |
| | | | | Bottom | 21 | 21.9 22.3 | 21.9 | 8.1 | 8.1 | 33.6 32.8 | 33.6 | 93.1 93.9 | 93.0 | 6.7 | 6.7 | | 1.0 | 1.0 | | <2.5 | <2.5 | |
| 16-Apr-19 | Deine | Moderate | 15:55 | Surface Middle | 1 | 22.3 22.3 | 22.3 22.3 | 8.5 8.5 | 8.5 8.5 | 32.8 32.9 | 32.8 32.9 | 93.6 93.0 | 93.8 92.9 | 6.7 6.7 | 6.8 | 6.7 | 0.9 | 0.9 | 1.0 | 4 | 3.5 4.5 | 4.8 |
| 10-Api-19 | Rainy | wouerate | 15.55 | Bottom | 21 | 22.3 22.3 | 22.3 | 8.5 8.5 | 8.5 | 32.9 33.0 | 33.0 | 92.7 92.2 | 92.9 | 6.7 6.6 | 6.6 | 0.7 | 1.0 1.1 | 1.0 | 1.0 | 5 | 6.5 | 4.0 |
| | | | | Surface | 1 | 22.3 23.2 | 23.2 | 8.5 8.1 | 8.2 | 33.0 31.2 | 31.2 | 92.2 87.1 | 87.3 | 6.6 6.2 | 6.3 | | 1.2 2.4 | 2.4 | | 7 | 3.0 | |
| 18-Apr-19 | Cloudy | Calm | 16:18 | Middle | 11 | 23.2 23.1 | 23.2 | 8.2 8.1 | 8.1 | 31.2 31.2 | 31.3 | 87.5 87.1 | 87.1 | 6.3 6.2 | 6.2 | 6.3 | 2.4 2.4 | 2.4 | 2.4 | 3 4 | 4.0 | 5.0 |
| | | | | Bottom | 21 | 23.1 23.0 | 23.0 | 8.1 8.2 | 8.2 | 31.3 31.5 | 31.5 | 87.0 88.3 | 88.3 | 6.2 6.3 | 6.3 | 2.0 | 2.4 | 2.4 | | 4 | 8.0 | 5.0 |
| | | | | Surface | 1 | 23.0 23.4 | 23.4 | 8.2 | 8.2 | 31.5 30.9 | 30.9 | 88.2 90.5 | 90.5 | 6.3 6.5 | 6.5 | | 2.4 | 2.6 | | 8 | 6.0 | |
| 23-Apr-19 | Sunny | Calm | 08:18 | Middle | 11 | 23.4 23.3 23.3 | 23.3 | 8.2 8.2 8.2 | 8.2 | 30.9 31.2 | 31.3 | 90.5 90.2 90.3 | 90.3 | 6.4 6.4 6.4 | 6.4 | 6.4 | 2.6 3.4 | 3.5 | 3.5 | 6 <2.5 <2.5 | <2.5 | 3.7 |
| | - | | | Bottom | 21 | 23.3 23.2 23.2 | 23.2 | 8.2 8.2 8.2 | 8.2 | 31.3 31.4 31.4 | 31.4 | 90.3 90.3 90.3 | 90.3 | 6.4 6.4 6.4 | 6.4 | | 3.6 4.3 4.2 | 4.3 | 1 | <2.5 <2.5 <2.5 | <2.5 | |
| | | | | Surface | 1 | 23.2 24.1 24.1 | 24.1 | 8.3 8.3 | 8.3 | 30.0 30.0 | 30.0 | 90.5 90.4 | 90.5 | 6.4 6.4 | 6.4 | | 4.2 0.8 0.7 | 0.8 | | 4 | 4.0 | |
| 25-Apr-19 | Sunny | Moderate | 08:59 | Middle | 11 | 23.3 23.2 | 23.3 | 8.4 8.4 | 8.4 | 31.7 32.0 | 31.9 | 87.2 87.4 | 87.3 | 6.2 6.2 | 6.2 | 6.3 | 1.1 1.1 | 1.1 | 1.2 | 6 | 6.0 | 5.2 |
| | | | | Bottom | 21 | 22.8 22.8 | 22.8 | 8.4 8.4 | 8.4 | 33.2 33.2 | 33.2 | 89.9 89.7 | 89.8 | 6.4 6.4 | 6.4 | | 1.7 | 1.7 | 1 | 6 5 | 5.5 | |
| | | | | Surface | 1 | 24.5 24.5 | 24.5 | 8.1 8.1 | 8.1 | 30.1 30.1 | 30.1 | 92.4 92.3 | 92.4 | 6.5 6.5 | 6.5 | | 1.4 1.4 | 1.4 | | <2.5 <2.5 | <2.5 | |
| 30-Apr-19 | Cloudy | Moderate | 15:16 | Middle | 11 | 24.3 24.3 | 24.3 | 8.2 8.2 | 8.2 | 30.6 30.7 | 30.7 | 92.0 92.1 | 92.1 | 6.5 6.5 | 6.5 | 6.5 | 1.5 1.5 | 1.5 | 1.8 | 4 4 | 4.0 | 3.5 |
| | | | | Bottom | 21 | 24.3 24.3 | 24.3 | 8.2 8.2 | 8.2 | 30.8 30.8 | 30.8 | 91.9 91.6 | 91.8 | 6.5 6.4 | 6.5 | | 2.5 2.5 | 2.5 | 1 | 4 | 4.0 | |

Water Quality Monitoring Results at WSD17 - Mid-Ebb Tide

| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | | | ρΗ | | ity ppt | | ration (%) | | ved Oxygen | | | urbidity(NTU | | | nded Solids | |
|-----------|------------|-------------|----------|-------------------|---------|----------------------|--------------|-------------------|------------|----------------------|--------------|----------------------|--------------|-------------------|------------|-----|-------------------|--------------|-----|----------------------|-------------|----------|
| Date | Condition | Condition** | Time | Dehi | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.0 | 8.1 | 34.6 34.5 | 34.6 | 93.8 93.1 | 93.5 | 6.7 6.6 | 6.7 | | 1.6 1.5 | 1.6 | | 3 | 3.0 | |
| 1-Apr-19 | Cloudy | Moderate | 09:57 | Middle | 6 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.7 34.7 | 34.7 | 94.8 94.9 | 94.9 | 6.8 6.8 | 6.8 | 6.8 | 1.4 1.3 | 1.4 | 1.4 | 4 5 | 4.5 | 3.7 |
| | | | | Bottom | 11 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.7 34.7 | 34.7 | 95.2 95.2 | 95.2 | 6.8 6.8 | 6.8 | | 1.3 1.3 | 1.3 | | 3 4 | 3.5 | |
| | | | | Surface | 1 | 22.3 22.2 | 22.3 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 90.7 90.6 | 90.7 | 6.5 6.5 | 6.5 | | 3.3 3.3 | 3.3 | | 4 5 | 4.5 | |
| 3-Apr-19 | Sunny | Moderate | 12:48 | Middle | 6 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 91.2 91.2 | 91.2 | 6.5 6.5 | 6.5 | 6.5 | 3.4 3.5 | 3.5 | 3.4 | 4 4 | 4.0 | 4.5 |
| | | | | Bottom | 11 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 91.4 91.4 | 91.4 | 6.5 6.5 | 6.5 | | 3.4 3.4 | 3.4 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 22.7 22.6 | 22.7 | 8.1 8.1 | 8.1 | 34.1 34.1 | 34.1 | 84.1 84.4 | 84.3 | 6.0 6.0 | 6.0 | | 2.1 2.2 | 2.2 | | 7 7 | 7.0 | |
| 6-Apr-19 | Sunny | Moderate | 12:15 | Middle | 6 | 22.5 22.5 | 22.5 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 86.7 86.7 | 86.7 | 6.2 6.2 | 6.2 | 6.1 | 2.4 2.4 | 2.4 | 2.4 | 4 | 4.0 | 4.7 |
| | | | | Bottom | 11 | 22.4 22.4 23.5 | 22.4 | 8.1 8.1 8.2 | 8.1 | 34.3 34.4 33.5 | 34.4 | 86.9 87.1 | 87.0 | 6.2 6.2 6.2 | 6.2 | | 2.6 2.6 | 2.6 | | 3 | 3.0 | |
| | | | | Surface | 1 | 23.5 23.3 22.8 | 23.4 | 8.2 8.2 8.2 | 8.2 | 33.5 33.6 34.0 | 33.6 | 87.9 88.0 89.1 | 88.0 | 6.2 6.3 | 6.2 | | 1.5 1.6 1.0 | 1.6 | | 5 5 3 | 5.0 | |
| 8-Apr-19 | Sunny | Moderate | 14:28 | Middle | 6 | 22.8 22.8 22.6 | 22.8 | 8.2 8.2 8.2 | 8.2 | 34.0 34.0 34.2 | 34.0 | 89.1 89.4 89.9 | 89.3 | 6.3 6.4 | 6.3 | 6.3 | 1.0 1.0 1.3 | 1.0 | 1.3 | 3 | 3.0 | 4.3 |
| | | | | Bottom | 11 | 22.0 22.6 23.7 | 22.6 | 8.2 8.1 | 8.2 | 34.2 32.9 | 34.2 | 89.5 92.3 | 89.7 | 6.4 6.5 | 6.4 | | 1.3 1.3 1.5 | 1.3 | | 5 | 5.0 | <u> </u> |
| | | | | Surface | 1 | 23.7 23.7 23.5 | 23.7 | 8.1 8.1 | 8.1 | 32.9 32.9 33.1 | 32.9 | 92.3 92.2 91.1 | 92.3 | 6.5 6.4 | 6.5 | | 1.5 1.4 1.5 | 1.5 | | 5 4 | 5.0 | |
| 10-Apr-19 | Cloudy | Moderate | 15:21 | Middle | 6 | 23.4 22.8 | 23.5 | 8.1 8.1 | 8.1 | 33.2 34.0 | 33.2 | 91.0 91.7 | 91.1 | 6.4 6.5 | 6.4 | 6.5 | 1.5 | 1.5 | 1.6 | 5 | 4.5 | 4.5 |
| | | | | Bottom | 11 | 23.0 | 22.9 | 8.1 8.0 | 8.1 | 33.7 33.0 | 33.9 | 91.0 96.1 | 91.4 | 6.4 6.9 | 6.5 | | 1.6 | 1.7 | | 4 | 4.0 | <u> </u> |
| | . . | | 15.10 | Surface | 1 | 22.1 22.1 | 22.1 | 8.0 | 8.0 | 33.0 33.3 | 33.0 | 96.0 94.3 | 96.1 | 6.9 6.8 | 6.9 | | 0.4 | 0.5 | | 7 | 7.5 | |
| 12-Apr-19 | Rainy | Moderate | 15:48 | Middle | 6 | 22.1 22.0 | 22.1 | 8.1 8.1 | 8.1 | 33.3 33.4 | 33.3 | 94.2 93.5 | 94.3 | 6.8 6.7 | 6.8 | 6.8 | 0.4 | 0.4 | 0.5 | 6 | 6.0 | 5.8 |
| | | | | Bottom Surface | 11 1 | 22.0 22.3 | 22.0 22.3 | 8.1 8.4 | 8.1 8.5 | 33.3 32.9 | 33.4 32.8 | 93.9 92.2 | 93.7 91.3 | 6.8 6.6 | 6.8 6.6 | | 0.5 3.4 | 0.6 3.5 | | 4 | 4.0 3.5 | |
| 16-Apr-19 | Rainy | Moderate | 10:20 | Middle | 6 | 22.3 22.3 | 22.3 | 8.5 8.4 | 8.5 | 32.7 33.0 | 33.0 | 90.3 91.0 | 90.7 | 6.5 6.5 | 6.5 | 6.5 | 3.5 4.2 | 4.1 | 4.2 | 3 4 | 4.0 | 4.7 |
| 10-Api-10 | rearry | Woderate | 10.20 | Bottom | 11 | 22.3 22.3 | 22.3 | 8.5 8.5 | 8.5 | 33.0 33.0 | 33.0 | 90.4 90.8 | 90.7 | 6.5 6.5 | 6.5 | 0.0 | 4.0 5.1 | 5.1 | 7.2 | 4 7 | 6.5 | |
| | | | | Surface | 1 | 22.3 23.1 | 23.1 | 8.5 8.2 | 8.2 | 33.0 31.4 | 31.4 | 90.5 87.1 | 87.1 | 6.5 6.2 | 6.2 | | 5.1 2.1 | 2.2 | | 6 5 | 5.0 | |
| 18-Apr-19 | Cloudy | Calm | 11:13 | Middle | 6 | 23.1 23.0 | 23.0 | 8.2 8.2 | 8.2 | 31.4 31.5 | 31.5 | 87.0 87.4 | 87.3 | 6.2 6.3 | 6.3 | 6.2 | 2.2 4.3 | 4.3 | 4.2 | 5 | 4.0 | 5.2 |
| | | | | Bottom | 11 | 23.0 23.0 | 23.0 | 8.2 8.2 8.2 | 8.2 | 31.5 31.5 | 31.5 | 87.2 87.1 87.1 | 87.1 | 6.2 6.2 6.2 | 6.2 | | 4.3 6.2 6.2 | 6.2 | - | 4 7 6 | 6.5 | 1 |
| | | | | Surface | 1 | 23.0 23.5 23.5 | 23.5 | 8.2 8.2 8.2 | 8.2 | 31.5 30.9 30.9 | 30.9 | 87.1 89.9 89.9 | 89.9 | 6.2 6.4 6.4 | 6.4 | | 6.2 2.1 2.3 | 2.2 | | 6 4 | 4.0 | |
| 23-Apr-19 | Sunny | Calm | 15:40 | Middle | 6 | 23.5 23.3 23.3 | 23.3 | 8.2 8.2 8.2 | 8.2 | 30.9 31.2 31.3 | 31.3 | 89.9 89.7 89.7 | 89.7 | 6.4 6.4 6.4 | 6.4 | 6.4 | 2.3 4.0 4.2 | 4.1 | 4.1 | 4 <2.5 <2.5 | <2.5 | 3.0 |
| | | | | Bottom | 11 | 23.3 23.2 23.2 | 23.2 | 8.2 8.2 8.2 | 8.2 | 31.3 31.4 31.4 | 31.4 | 90.1 90.2 | 90.2 | 6.4 6.4 6.4 | 6.4 | | 4.2 6.0 6.0 | 6.0 | 1 | <2.5 <2.5 <2.5 | <2.5 | 1 |
| | | | | Surface | 1 | 23.2 24.1 23.9 | 24.0 | 8.5 8.5 | 8.5 | 30.9 31.1 | 31.0 | 90.2 91.2 91.3 | 91.3 | 6.4 6.4 | 6.4 | | 1.7 1.9 | 1.8 | | 4 | 4.5 | |
| 25-Apr-19 | Sunny | Moderate | 16:44 | Middle | 6 | 23.3 23.3 | 23.3 | 8.5 8.5 | 8.5 | 32.0 32.1 | 32.1 | 88.7 87.3 | 88.0 | 6.3 6.2 | 6.3 | 6.3 | 2.7 | 2.8 | 2.7 | 5 | 5.0 | 4.8 |
| | | | | Bottom | 11 | 22.9 23.0 | 23.0 | 8.6 8.5 | 8.6 | 32.7 32.6 | 32.7 | 86.9 87.1 | 87.0 | 6.2 6.2 | 6.2 | | 3.5 3.3 | 3.4 | 1 | 5 | 5.0 | |
| | | | | Surface | 1 | 23.9 23.7 | 23.8 | 8.5 8.5 | 8.5 | 31.7 32.0 | 31.9 | 111.2 108.0 | 109.6 | 7.8 7.6 | 7.7 | | 3.9 3.8 | 3.9 | | 5 5 | 5.0 | |
| 27-Apr-19 | Rainy | Moderate | 17:46 | Middle | 6 | 23.9 23.7 | 23.8 | 8.5 8.5 | 8.5 | 31.7 32.1 | 31.9 | 110.8 107.8 | 109.3 | 7.8 | 7.7 | 7.7 | 4.7 4.6 | 4.7 | 4.4 | 5 | 5.0 | 5.0 |
| | | | | Bottom | 11 | 23.7 23.7 | 23.7 | 8.5 8.5 | 8.5 | 32.0 32.1 | 32.1 | 108.2 107.6 | 107.9 | 7.6 7.6 | 7.6 | | 4.7 4.7 | 4.7 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 24.4 24.4 | 24.4 | 8.1 8.1 | 8.1 | 30.5 30.5 | 30.5 | 88.2 89.2 | 88.7 | 6.2 6.3 | 6.3 | | 1.9 1.8 | 1.9 | | 4 4 | 4.0 | |
| 80-Apr-19 | Rainy | Moderate | 10:12 | Middle | 6 | 24.1 24.3 | 24.2 | 8.1 8.1 | 8.1 | 31.2 30.7 | 31.0 | 89.5 88.5 | 89.0 | 6.3 6.2 | 6.3 | 6.3 | 1.8 1.8 | 1.8 | 2.0 | 7 7 | 7.0 | 5.0 |
| | | | | Bottom | 11 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 31.7 31.5 | 31.6 | 89.5 89.7 | 89.6 | 6.3 6.3 | 6.3 | | 2.3 2.3 | 2.3 |] | 4 | 4.0 | |

Water Quality Monitoring Results at WSD17 - Mid-Flood Tide


| Date | Weather | Sea | Sampling | Dent | h (m) | Tempera | ature (°C) | p | н | Salir | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | 1 | Furbidity(NTU | J) | Suspe | ended Solids | s (mg/L) |
|------------|-----------|----------|----------|------------------|---------|----------------------|--------------|-------------------|------------|----------------------|--------------|----------------------|--------------|-------------------|------------|--------|-------------------|---------------|-----|--------------|--------------|----------|
| Date | Condition | | Time | Dept | () | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 95.8 95.2 | 95.5 | 6.8 6.8 | 6.8 | | 1.2 1.2 | 1.2 | | 3 | 3.5 | |
| 1-Apr-19 | Cloudy | Moderate | 15:46 | Middle | 6 | 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 94.9 94.9 | 94.9 | 6.8 6.8 | 6.8 | 6.8 | 1.4 | 1.4 | 1.5 | <2.5 <2.5 | <2.5 | 3.7 |
| | | | | Bottom | 11 | 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 94.5 94.5 | 94.5 | 6.7 6.7 | 6.7 | | 1.8 1.9 | 1.9 | | 5 | 5.0 | |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.0 8.0 | 8.0 | 34.5 34.5 | 34.5 | 90.6 90.5 | 90.6 | 6.5 6.5 | 6.5 | | 3.3 3.3 | 3.3 | | 3 | 3.5 | |
| 3-Apr-19 | Sunny | Moderate | 17:20 | Middle | 6 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 90.5 90.5 | 90.5 | 6.5 6.5 | 6.5 | 6.5 | 3.5 3.6 | 3.6 | 3.5 | 5 | 5.0 | 5.2 |
| | | | | Bottom | 11 | 22.1 22.1 | 22.1 | 8.0 8.0 | 8.0 | 34.6 34.6 | 34.6 | 90.9 91.0 | 91.0 | 6.5 6.5 | 6.5 | | 3.7 3.6 | 3.7 | | 7 7 | 7.0 | |
| | | | | Surface | 1 | 22.6 22.6 | 22.6 | 8.1 8.1 | 8.1 | 34.2 34.2 | 34.2 | 86.2 86.2 | 86.2 | 6.1 6.1 | 6.1 | | 2.2 2.3 | 2.3 | | 11 10 | 10.5 | |
| 6-Apr-19 | Cloudy | Moderate | 17:56 | Middle | 6 | 22.5 22.5 | 22.5 | 8.1 8.1 | 8.1 | 34.3 34.3 | 34.3 | 86.9 86.9 | 86.9 | 6.2 6.2 | 6.2 | 6.2 | 2.3 2.3 | 2.3 | 2.4 | 3 3 | 3.0 | 5. |
| | | | | Bottom | 11 | 22.4 22.4 | 22.4 | 8.1 8.1 | 8.1 | 34.4 34.3 | 34.4 | 87.5 87.2 | 87.4 | 6.2 6.2 | 6.2 | | 2.5 2.6 | 2.6 | | 3 3 | 3.0 | |
| | | | | Surface | 1 | 22.7 22.7 | 22.7 | 8.2 8.2 | 8.2 | 34.1 34.1 | 34.1 | 90.2 90.2 | 90.2 | 6.4 6.4 | 6.4 | | 1.8 1.8 | 1.8 | | 6 6 | 6.0 | |
| 8-Apr-19 | Sunny | Moderate | 07:59 | Middle | 6 | 22.6 22.6 | 22.6 | 8.2 8.2 | 8.2 | 34.2 34.2 | 34.2 | 90.3 90.3 | 90.3 | 6.4 6.4 | 6.4 | 6.4 | 3.4 3.6 | 3.5 | 3.2 | 6 6 | 6.0 | 5.0 |
| | | | | Bottom | 11 | 22.6 22.6 | 22.6 | 8.2 8.1 | 8.2 | 34.2 34.2 | 34.2 | 90.6 90.5 | 90.6 | 6.4 6.4 | 6.4 | | 4.2 4.4 | 4.3 | | 3 3 | 3.0 | |
| | | | | Surface | 1 | 23.5 23.5 | 23.5 | 8.1 8.1 | 8.1 | 32.8 32.9 | 32.9 | 90.9 90.5 | 90.7 | 6.4 6.4 | 6.4 | | 0.3 0.3 | 0.3 | | 3 | 3.0 | |
| 0-Apr-19 | Cloudy | Moderate | 08:50 | Middle | 6 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 33.9 33.9 | 33.9 | 90.1 90.3 | 90.2 | 6.4 6.4 | 6.4 | 6.4 | 3.0 3.1 | 3.1 | 2.2 | 3 | 3.5 | 4. |
| | | | | Bottom | 11 | 22.7 22.8 22.5 | 22.8 | 8.1 8.1 | 8.1 | 34.1 34.0 32.4 | 34.1 | 91.7 90.5 | 91.1 | 6.5 6.4 | 6.5 | | 3.2 2.9 | 3.1 | | 8 7 | 7.5 | |
| | | | | Surface | 1 | 22.5 22.5 22.4 | 22.5 | 8.0 8.1 8.0 | 8.1 | 32.5 | 32.5 | 95.3 92.5 | 93.9 | 6.8 6.7 | 6.8 | | 0.3 0.3 0.5 | 0.3 | | 8 | 7.5 | _ |
| 2-Apr-19 | Rainy | Moderate | 08:47 | Middle | 6 | 22.4 22.4 22.0 | 22.4 | 8.0 8.1 8.1 | 8.1 | 32.7 32.6 33.2 | 32.7 | 93.4 92.5 90.0 | 93.0 | 6.7 6.7 6.5 | 6.7 | 6.7 | 0.5 | 0.5 | 0.7 | 4 4 4 | 4.0 | 5.1 |
| | | | | Bottom | 11 | 22.0 22.3 | 22.0 | 8.1 8.5 | 8.1 | 33.2 32.8 | 33.2 | 89.8 92.2 | 89.9 | 6.5 6.6 | 6.5 | | 1.5 | 1.4 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 22.3 22.3 22.3 | 22.3 | 8.5 8.5 | 8.5 | 32.9 32.9 | 32.9 | 91.1 91.5 | 91.7 | 6.5 6.6 | 6.6 | | 1.3 | 1.4 | | 4 3 | 4.0 | - |
| 6-Apr-19 | Rainy | Moderate | 15:46 | Middle | 6 | 22.3 | 22.3 | 8.5 8.5 | 8.5 | 32.9 32.9 | 32.9 | 90.9 90.6 | 91.2 | 6.5 6.5 | 6.6 | 6.6 | 1.8 | 1.8 | 1.8 | 4 | 3.5 | 4.0 |
| | | | | Bottom | 11 | 22.3 | 22.3 | 8.5 | 8.5 | 32.9 31.5 | 32.9 | 90.5 86.9 | 90.6 | 6.5 | 6.5 | | 2.3 | 2.3 | | 4 | 4.5 | |
| | | | 10.01 | Surface | 1 | 23.1 23.0 | 23.1 | 8.2 | 8.2 | 31.4 31.5 | 31.5 | 87.0 87.3 | 87.0 | 6.2 6.2 | 6.2 | | 3.1 4.3 | 3.2 | | 3 | 3.0 | - |
| 8-Apr-19 | Cloudy | Calm | 16:31 | Middle Bottom | 6 11 | 23.0 23.0 | 23.0 23.0 | 8.2 8.2 | 8.2 8.2 | 31.5 31.5 | 31.5 31.5 | 87.1 87.0 | 87.2 87.1 | 6.2 6.2 | 6.2 6.2 | 6.2 | 4.3 4.6 | 4.3 4.7 | 4.1 | 5 | 5.0 7.0 | 5.0 |
| | | | | Surface | 1 | 23.0 23.5 | 23.5 | 8.2 8.2 | 8.2 | 31.5 30.9 | 30.9 | 87.2 89.9 | 89.9 | 6.2 6.4 | 6.4 | | 4.8 2.5 | 2.6 | | 7 | 4.0 | |
| 3-Apr-19 | Sunny | Calm | 08:28 | Middle | 6 | 23.5 23.3 | 23.3 | 8.2 8.2 | 8.2 | 30.9 31.2 | 31.3 | 89.8 89.7 | 89.7 | 6.4 6.4 | 6.4 | 6.4 | 2.6 4.5 | 4.5 | 4.3 | 4 | 3.0 | 3.3 |
| 10-74pi-10 | Ourmy | Gain | 00.20 | Bottom | 11 | 23.3 23.2 | 23.2 | 8.2 8.2 | 8.2 | 31.3 31.4 | 31.4 | 89.7 90.1 | 90.2 | 6.4 6.4 | 6.4 | 0.4 | 4.5 5.6 | 5.7 | 4.0 | 3 | 4.0 | 0. |
| | | | | Surface | 1 | 23.2 23.9 | 23.9 | 8.2 8.4 | 8.4 | 31.4 30.7 | 30.7 | 90.2 88.5 | 88.0 | 6.4 6.3 | 6.3 | | 5.8 0.9 | 0.9 | | 4 | 7.0 | |
| 5-Apr-19 | Sunny | Moderate | 09:11 | Middle | 6 | 23.8 23.6 | 23.6 | 8.4 | 8.4 | 30.7 30.9 | 31.1 | 87.5 86.9 | 86.4 | 6.2 | 6.2 | 6.2 | 0.9 | 2.6 | 3.0 | 7 | 4.0 | 5. |
| , - | , | | | Bottom | 11 | 23.5 23.3 | 23.3 | 8.4 | 8.4 | 31.2 31.8 | 31.7 | 85.9 86.0 | 85.7 | 6.1 6.1 | 6.1 | | 2.6 5.9 | 5.6 | | 4 | 4.5 | |
| | | | | Surface | 1 | 23.3 24.4 | 24.4 | 8.4 | 8.2 | 31.6 30.5 | 30.5 | 85.4 92.2 | 91.8 | 6.1 | 6.5 | | 5.3 1.9 | 2.0 | | 5 6 7 | 6.5 | |
| | Cloudy | Moderate | 15:09 | Middle | 6 | 24.4 24.3 24.4 | 24.4 | 8.2 8.2 8.2 | 8.2 | 30.5 30.7 30.5 | 30.6 | 91.4 91.6 91.1 | 91.4 | 6.4 6.4 6.4 | 6.4 | 6.5 | 2.0 1.9 2.0 | 2.0 | 2.1 | 3 | 3.0 | 4. |
| 0-Apr-19 | Cloudy | | | | | | | | | | | | | | | | | | | | | |


Water Quality Monitoring Results at WSD9 - Mid-Ebb Tide


| Date | Weather | Sea | Sampling | Dent | h (m) | | ature (°C) | | pН | | ity ppt | | ration (%) | | ved Oxygen | | | Furbidity(NTl | | | nded Solids | |
|-----------|-----------|-------------|----------|---------|-------|----------------------|------------|-------------------|---------|----------------------|---------|-----------------------|------------|-------------------|------------|-----|-------------------|---------------|-----|-------------|-------------|------|
| 240 | Condition | Condition** | Time | Dopt | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 96.1 93.4 | 94.8 | 6.9 6.7 | 6.8 | | 0.9 0.9 | 0.9 | | 7 | 7.0 | |
| 1-Apr-19 | Cloudy | Moderate | 10:13 | Middle | 4.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 95.7 95.7 | 95.7 | 6.8 6.8 | 6.8 | 6.8 | 0.9 0.9 | 0.9 | 0.9 | 3 3 | 3.0 | 5.3 |
| | | | | Bottom | 8 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.7 | 34.7 | 95.5 94.8 | 95.2 | 6.8 6.8 | 6.8 | | 0.9 1.1 | 1.0 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 22.4 22.4 | 22.4 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 91.1 90.7 | 90.9 | 6.5 6.5 | 6.5 | | 2.0 2.0 | 2.0 | | 8 9 | 8.5 | |
| 3-Apr-19 | Sunny | Moderate | 11:20 | Middle | 4.5 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 89.3 89.1 | 89.2 | 6.4 6.3 | 6.4 | 6.4 | 2.1 2.1 | 2.1 | 2.2 | 3 3 | 3.0 | 5.2 |
| | | | | Bottom | 8 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 89.6 89.8 | 89.7 | 6.4 6.4 | 6.4 | | 2.5 2.5 | 2.5 | | 4 4 | 4.0 | |
| | | | | Surface | 1 | 23.4 23.4 | 23.4 | 8.2 8.2 | 8.2 | 34.0 34.0 | 34.0 | 90.3 88.0 | 89.2 | 6.3 6.2 | 6.3 | | 0.5 0.6 | 0.6 | | 4 | 4.0 | |
| 6-Apr-19 | Sunny | Moderate | 13:47 | Middle | 4.5 | 22.9 22.9 | 22.9 | 8.2 8.2 | 8.2 | 34.1 34.1 | 34.1 | 87.7 87.6 | 87.7 | 6.2 6.2 | 6.2 | 6.3 | 0.6 | 0.6 | 0.7 | 6 | 6.0 | 4.3 |
| | | | | Bottom | 8 | 22.8 22.7 | 22.8 | 8.2 8.2 | 8.2 | 34.1 34.1 | 34.1 | 87.7 88.3 | 88.0 | 6.2 6.3 | 6.3 | | 0.7 | 0.8 | | 3 | 3.0 | |
| | | | | Surface | 1 | 23.6 23.6 | 23.6 | 8.2 8.2 | 8.2 | 33.4 33.4 | 33.4 | 93.7 93.5 | 93.6 | 6.6 6.6 | 6.6 | | 0.5 | 0.5 | | 3 | 3.0 | _ |
| 8-Apr-19 | Sunny | Moderate | 14:12 | Middle | 4.5 | 23.4 23.4 | 23.4 | 8.2 8.2 | 8.2 | 33.4 33.4 | 33.4 | 91.6 90.9 | 91.3 | 6.4 6.4 | 6.4 | 6.4 | 0.5 | 0.5 | 0.5 | 9 | 9.0 | 5.0 |
| | | | | Bottom | 8 | 23.1 23.1 | 23.1 | 8.2 8.2 | 8.2 | 33.7 33.7 | 33.7 | 89.6 89.6 | 89.6 | 6.3 6.3 | 6.3 | | 0.6 | 0.6 | | 3 | 3.0 | |
| | | | | Surface | 1 | 24.0 23.9 | 24.0 | 8.1 8.1 | 8.1 | 32.8 32.8 | 32.8 | 97.2 95.8 | 96.5 | 6.8 6.7 | 6.8 | | 0.6 0.6 | 0.6 | | 3 | 3.0 | |
| 10-Apr-19 | Cloudy | Moderate | 15:06 | Middle | 4.5 | 23.6 23.7 | 23.7 | 8.1 8.1 | 8.1 | 33.1 33.0 | 33.1 | 94.0 95.2 | 94.6 | 6.6 6.7 | 6.7 | 6.7 | 0.6 | 0.6 | 0.6 | 6 | 6.0 | 4.0 |
| | | | | Bottom | 8 | 23.5 23.3 | 23.4 | 8.1 8.1 | 8.1 | 33.2 33.3 | 33.3 | 93.4 93.5 | 93.5 | 6.6 6.6 | 6.6 | | 0.6 | 0.6 | | 3 3 4 | 3.0 | |
| | | | | Surface | 1 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 32.7 32.8 | 32.8 | 101.8 100.4 | 101.1 | 7.3 7.2 | 7.3 | | 0.4 | 0.4 | | 4 | 4.0 | - |
| 2-Apr-19 | Rainy | Moderate | 17:13 | Middle | 4.5 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 32.8 32.8 | 32.8 | 100.8 100.7 | 100.8 | 7.3 7.2 | 7.3 | 7.3 | 0.4 | 0.4 | 0.4 | 3 4 | 3.5 | 4.3 |
| | | | | Bottom | 8 | 22.3 22.3 22.3 | 22.3 | 8.1 8.1 8.5 | 8.1 | 32.9 32.9 32.9 | 32.9 | 99.9 100.4 90.9 | 100.2 | 7.2 7.2 | 7.2 | | 0.3 | 0.3 | | 6 5 8 | 5.5 | |
| | | | | Surface | 1 | 22.3 22.2 22.3 | 22.3 | 8.5 8.5 | 8.5 | 32.9 32.9 32.9 | 32.9 | 90.9 90.4 90.9 | 90.7 | 6.5 6.5 6.5 | 6.5 | | 1.1 1.1 1.5 | 1.1 | | 8 | 8.0 | - |
| 6-Apr-19 | Rainy | Moderate | 10:38 | Middle | 4.5 | 22.3 22.3 22.3 | 22.3 | 8.5 8.5 | 8.5 | 33.0 33.0 | 33.0 | 90.9 90.8 91.5 | 90.9 | 6.5 6.6 | 6.5 | 6.5 | 1.5 1.6 1.5 | 1.6 | 1.4 | 4 4 5 | 4.0 | 5.7 |
| | | | | Bottom | 8 | 22.3 | 22.3 | 8.5 8.1 | 8.5 | 33.0 31.1 | 33.0 | 91.5 87.3 | 91.5 | 6.6 6.2 | 6.6 | | 1.5 | 1.5 | | 5 | 5.0 | |
| | | | | Surface | 1 | 23.4 | 23.4 | 8.1 8.1 | 8.1 | 31.1 31.2 | 31.1 | 86.1 85.4 | 86.7 | 6.1 6.1 | 6.2 | | 3.1 3.2 | 3.1 | | 7 | 7.0 | - |
| 8-Apr-19 | Cloudy | Calm | 11:32 | Middle | 4.5 | 23.3 23.1 | 23.3 | 8.1 8.1 | 8.1 | 31.3 31.4 | 31.3 | 85.4 85.7 | 85.4 | 6.1 6.1 | 6.1 | 6.2 | 3.0 | 3.1 | 3.2 | 3 | 3.0 | 4.3 |
| | | | | Bottom | 8 | 23.0 | 23.1 | 8.2 | 8.2 | 31.6 29.9 | 31.5 | 87.3 85.0 | 86.5 | 6.2 | 6.2 | | 3.4 | 3.4 | | 3 | 3.0 | |
| | | | | Surface | 1 | 23.8 23.6 | 23.8 | 8.2 | 8.2 | 29.9 30.4 | 29.9 | 84.3 84.5 | 84.7 | 6.0 6.0 | 6.1 | | 2.5 | 2.5 | | 4 <2.5 | 3.5 | |
| 3-Apr-19 | Sunny | Calm | 15:35 | Middle | 4.5 | 23.6 23.5 | 23.6 | 8.2 | 8.2 | 30.4 30.6 | 30.4 | 84.6 86.1 | 84.6 | 6.0 6.1 | 6.0 | 6.1 | 6.4 3.9 | 6.4 | 4.3 | <2.5 | <2.5 | 3.0 |
| | | | | Bottom | 8 | 23.5 24.5 | 23.5 | 8.2 | 8.2 | 30.6 30.6 | 30.6 | 86.2 92.9 | 86.2 | 6.1 6.5 | 6.1 | | 3.9 | 3.9 | | 3 | 3.0 | |
| | | | | Surface | 1 | 24.6 | 24.6 | 8.5 8.5 | 8.5 | 30.5 30.8 | 30.6 | 92.9 91.0 | 92.9 | 6.5 6.4 | 6.5 | | 1.2 | 1.2 | | 7 | 7.0 | - |
| 25-Apr-19 | Sunny | Moderate | 16:28 | Middle | 4.5 | 24.3 23.9 | 24.2 | 8.5 8.5 | 8.5 | 30.6 31.0 | 30.7 | 91.7 90.1 | 91.4 | 6.4 6.4 | 6.4 | 6.4 | 1.3 | 1.3 | 1.4 | 3 | 3.0 | 5.3 |
| | | | | Bottom | 8 | 23.9 23.9 | 23.9 | 8.5 8.1 | 8.5 | 31.0 31.5 | 31.0 | 90.0 120.5 | 90.1 | 6.4 8.5 | 6.4 | | 1.6 | 1.6 | | 6 | 6.0 | |
| | | | | Surface | 1 | 23.9 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 31.5 31.5 | 31.5 | 120.3 | 121.1 | 8.6 8.5 | 8.6 | | 2.4 | 2.4 | | 3 | 3.0 | - |
| ?-Apr-19 | Rainy | Moderate | 18:02 | Middle | 4.5 | 23.9 23.9 | 23.9 | 8.1 8.1 | 8.1 | 31.5 31.5 | 31.5 | 122.0 | 121.5 | 8.6 8.6 | 8.6 | 8.6 | 2.2 | 2.3 | 2.4 | 7 | 7.0 | 5.3 |
| | | | | Bottom | 8 | 23.9 24.6 | 23.9 | 8.1 | 8.1 | 31.5 31.0 | 31.5 | 122.8 | 122.1 | 8.7 6.5 | 8.7 | | 2.6 | 2.6 | | 6 <2.5 | 6.0 | |
| | | | | Surface | 1 | 24.0 24.4 24.2 | 24.5 | 8.2 8.2 | 8.2 | 30.9 31.3 | 31.0 | 94.2 95.1 | 93.9 | 6.6 6.7 | 6.6 | | 0.6 | 0.6 | | <2.5 | <2.5 | - |
| 0-Apr-19 | Rainy | Moderate | 10:31 | Middle | 4.5 | 24.2 24.2 24.0 | 24.2 | 8.2 8.2 | 8.2 | 31.3 31.7 | 31.3 | 95.2 89.8 | 95.2 | 6.7 6.3 | 6.7 | 6.6 | 0.6 | 0.7 | 1.2 | <2.5 | <2.5 | <2.5 |
| | | | | Bottom | 8 | 24.0 | 24.0 | 8.2 | 8.2 | 31.7 | 31.7 | 90.7 | 90.3 | 6.4 | 6.4 | | 2.2 | 2.2 | | <2.5 | <2.5 | 1 |

Water Quality Monitoring Results at WSD9 - Mid-Flood Tide


| Date | Weather | Sea | Sampling | D+ | h (m) | Tempera | ature (°C) | p | H | Salin | ity ppt | DO Satu | ration (%) | Dissol | ved Oxygen | (mg/L) | 1 | Furbidity(NT | J) | Suspe | nded Solids | (mg/L) |
|-----------|-----------|-------------|----------|-------------------|----------|----------------------|--------------|-------------------|------------|----------------------|--------------|----------------------|--------------|-------------------|------------|--------|-------------------|--------------|-----|-------------|-------------|--------|
| Date | Condition | Condition** | Time | Dept | h (m) | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | DA* | Value | Average | DA* | Value | Average | DA* |
| | | | | Surface | 1 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.4 34.4 | 34.4 | 92.2 92.2 | 92.2 | 6.6 6.6 | 6.6 | | 1.6 1.6 | 1.6 | | 4 | 4.0 | |
| 1-Apr-19 | Cloudy | Moderate | 15:24 | Middle | 4.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.6 | 34.6 | 92.5 92.7 | 92.6 | 6.6 6.6 | 6.6 | 6.6 | 1.9 1.9 | 1.9 | 2.1 | 5 | 5.0 | 4.7 |
| | | | | Bottom | 8 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 93.6 93.6 | 93.6 | 6.7 6.7 | 6.7 | | 2.6 2.8 | 2.7 | | 6 4 | 5.0 | |
| | | | | Surface | 1 | 22.3 22.3 | 22.3 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 89.9 89.8 | 89.9 | 6.4 6.4 | 6.4 | | 1.9 1.9 | 1.9 | | 4 | 4.0 | |
| 3-Apr-19 | Sunny | Moderate | 15:51 | Middle | 4.5 | 22.2 22.2 | 22.2 | 8.1 8.1 | 8.1 | 34.5 34.5 | 34.5 | 89.8 89.9 | 89.9 | 6.4 6.4 | 6.4 | 6.4 | 1.9 1.8 | 1.9 | 2.0 | 5 5 | 5.0 | 4.7 |
| | | | | Bottom | 8 | 22.1 22.1 | 22.1 | 8.1 8.1 | 8.1 | 34.6 34.6 | 34.6 | 90.6 90.7 | 90.7 | 6.5 6.5 | 6.5 | | 2.2 2.4 | 2.3 | | 5 5 | 5.0 | |
| | | | | Surface | 1 | 23.2 23.2 | 23.2 | 8.1 8.1 | 8.1 | 34.0 34.0 | 34.0 | 88.5 88.5 | 88.5 | 6.2 6.2 | 6.2 | | 0.5 0.6 | 0.6 | | 4 5 | 4.5 | |
| 6-Apr-19 | Cloudy | Moderate | 19:30 | Middle | 4.5 | 22.9 22.9 | 22.9 | 8.1 8.1 | 8.1 | 34.0 34.1 | 34.1 | 87.9 87.8 | 87.9 | 6.2 6.2 | 6.2 | 6.2 | 0.6 0.6 | 0.6 | 0.7 | 7 7 | 7.0 | 4.8 |
| | | | | Bottom | 8 | 22.7 22.7 | 22.7 | 8.1 8.1 | 8.1 | 34.1 34.1 | 34.1 | 88.3 88.3 | 88.3 | 6.3 6.3 | 6.3 | | 0.9 0.8 | 0.9 | | 3 3 | 3.0 | |
| | | | | Surface | 1 | 23.2 23.2 | 23.2 | 8.2 8.2 | 8.2 | 33.0 33.0 | 33.0 | 87.4 87.4 | 87.4 | 6.2 6.2 | 6.2 | | 0.5 0.5 | 0.5 | | 4 | 4.0 | |
| 8-Apr-19 | Sunny | Moderate | 08:16 | Middle | 4.5 | 23.2 23.2 | 23.2 | 8.2 8.1 | 8.2 | 33.1 33.1 | 33.1 | 87.5 87.2 | 87.4 | 6.2 6.2 | 6.2 | 6.2 | 0.6 0.6 | 0.6 | 0.7 | 5 5 | 5.0 | 5.0 |
| | | | | Bottom | 8 | 23.1 23.1 | 23.1 | 8.2 8.2 | 8.2 | 33.3 33.3 | 33.3 | 87.8 87.8 | 87.8 | 6.2 6.2 | 6.2 | | 1.1 1.1 | 1.1 | | 6 6 | 6.0 | |
| | | | | Surface | 1 | 23.6 23.6 | 23.6 | 8.1 8.1 | 8.1 | 32.4 32.4 | 32.4 | 90.0 89.9 | 90.0 | 6.3 6.3 | 6.3 | | 2.0 2.0 | 2.0 | - | 3 | 3.0 | |
| 10-Apr-19 | Cloudy | Moderate | 09:06 | Middle | 4.5 | 23.5 23.5 | 23.5 | 8.1 8.1 | 8.1 | 32.7 32.6 | 32.7 | 88.7 88.3 | 88.5 | 6.3 6.2 | 6.3 | 6.3 | 2.0 2.1 | 2.1 | 2.1 | 4 | 4.0 | 3.8 |
| | | | | Bottom | 8 | 23.5 23.5 | 23.5 | 8.1 8.1 | 8.1 | 32.7 32.7 | 32.7 | 87.7 87.6 | 87.7 | 6.2 6.2 | 6.2 | | 2.2 2.2 | 2.2 | | 4 5 | 4.5 | |
| | | | | Surface | 1 | 22.7 22.7 22.7 | 22.7 | 8.1 8.1 | 8.1 | 31.6 31.6 31.9 | 31.6 | 94.4 94.4 94.3 | 94.4 | 6.8 6.8 6.8 | 6.8 | | 0.2 0.2 0.4 | 0.2 | | 4 3 5 | 3.5 | |
| 12-Apr-19 | Rainy | Moderate | 10:22 | Middle | 4.5 | 22.7 22.6 22.4 | 22.7 | 8.1 8.1 8.1 | 8.1 | 31.9 32.0 32.7 | 32.0 | 94.3 93.8 94.6 | 94.1 | 6.8 6.8 | 6.8 | 6.8 | 0.4 | 0.4 | 0.3 | 5 | 5.0 | 4.5 |
| | | | | Bottom | 8 | 22.4 22.2 | 22.4 | 8.1 8.4 | 8.1 | 32.8 32.5 | 32.8 | 94.6 86.8 | 94.6 | 6.8 6.3 | 6.8 | | 0.4 | 0.4 | | 5 | 5.0 | |
| | | | | Surface | 1 | 22.2 22.2 22.3 | 22.2 | 8.4 8.4 | 8.4 | 32.5 32.9 | 32.5 | 86.0 89.1 | 86.4 | 6.2 6.4 | 6.3 | | 1.0 | 1.0 | | 6 4 | 5.5 | |
| 16-Apr-19 | Rainy | Moderate | 15:28 | Middle | 4.5 | 22.3 | 22.3 | 8.4 8.5 | 8.4 | 32.8 32.9 | 32.9 | 88.4 90.0 | 88.8 | 6.4 6.5 | 6.4 | 6.4 | 1.4 | 1.5 | 1.5 | 5 | 4.5 | 4.8 |
| | | | | Bottom | 8 | 22.3 | 22.3 | 8.5 8.1 | 8.5 | 32.9 31.1 | 32.9 | 89.9 87.0 | 90.0 | 6.5 6.2 | 6.5 | | 2.0 | 2.0 | | 5 | 4.5 | |
| | | | | Surface | 1 | 23.4 | 23.4 | 8.1 | 8.1 | 31.1 31.2 | 31.1 | 86.6 85.4 | 86.8 | 6.2 | 6.2 | | 3.2 | 3.2 | | 3 | 3.0 | |
| 18-Apr-19 | Cloudy | Calm | 16:47 | Middle | 4.5 8 | 23.3 23.0 | 23.3 | 8.1 | 8.1 | 31.2 31.5 | 31.2 | 85.4 86.5 | 85.4 86.8 | 6.1 6.2 | 6.1 6.2 | 6.2 | 3.0 | 3.0 4.0 | 3.4 | 7 | 7.0 | 5.0 |
| | | | | Bottom | | 23.0 23.8 | 23.0 | 8.2 8.2 | 8.2 | 31.6 29.9 | 31.6 | 87.1 84.6 | | 6.2 6.0 | | | 4.0 2.5 | | | 5 | 5.0 | |
| 23-Apr-19 | Summ. | Calm | 08:42 | Surface Middle | 1 | 23.8 23.6 | 23.8 23.6 | 8.2 8.2 | 8.2 8.2 | 29.9 30.4 | 29.9 30.4 | 84.0 84.6 | 84.3 84.6 | 6.0 6.0 | 6.0 6.0 | 6.1 | 2.6 5.7 | 2.6 5.8 | 4.1 | 3 | 3.0 3.0 | 3.3 |
| 20-Mpi-19 | Sunny | Call | 00.42 | Bottom | 4.5 8 | 23.6 23.5 | 23.6 | 8.2 8.2 | 8.2 | 30.4 30.7 | 30.4 | 84.6 86.2 | 86.3 | 6.0 6.2 | 6.2 | 0.1 | 5.9 3.9 | 5.8 4.0 | 4.1 | 3 | 4.0 | 3.3 |
| | | | | Surface | 0 1 | 23.5 23.8 | 23.5 | 8.2 8.4 | 8.4 | 30.7 30.9 | 30.7 | 86.3 86.6 | 86.5 | 6.2 6.1 | 6.1 | | 4.0 1.6 | 4.0 | | 4 | 4.0 | |
| 25-Apr-19 | Sunny | Moderate | 09:27 | Middle | 4.5 | 23.8 23.6 | 23.6 | 8.4 8.4 | 8.4 | 30.9 31.1 | 31.1 | 86.3 84.7 | 84.4 | 6.1 6.0 | 6.0 | 6.0 | 1.6 1.7 | 1.8 | 2.4 | 5 | 3.5 | 5.3 |
| | carry | moderate | 00.21 | Bottom | 8 | 23.6 23.2 | 23.3 | 8.4 | 8.4 | 31.1 31.9 | 31.8 | 84.0 84.7 | 84.1 | 6.0 6.0 | 6.0 | 0.0 | 1.8 3.8 | 3.7 | | 4 | 7.0 | 0.0 |
| | | | | Surface | 1 | 23.3 24.5 | 24.5 | 8.4 8.2 | 8.2 | 31.7 30.6 | 30.6 | 83.5 93.7 | 93.1 | 5.9 6.6 | 6.6 | | 3.6 1.1 | 1.1 | | 7 | 3.0 | |
| 30-Apr-19 | Cloudy | Moderate | 14:51 | Middle | 4.5 | 24.5 24.5 | 24.5 | 8.2 | 8.2 | 30.6 30.6 | 30.6 | 92.4 92.3 | 92.1 | 6.5 6.5 | 6.5 | 6.5 | 1.1 | 1.2 | 1.2 | 3 5 | 5.5 | 4.5 |
| | . , | | - | Bottom | 8 | 24.5 24.4 | 24.4 | 8.2 | 8.2 | 30.6 30.7 | 30.7 | 91.9 92.0 | 91.5 | 6.5 6.5 | 6.5 | | 1.2 | 1.3 | | 6 5 | 5.0 | |
| | | | | | - | 24.4 | | 8.2 | | 30.7 | | 91.0 | | 6.4 | | | 1.4 | 1 | 1 | 5 | | |










| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | | Project No. MA14047 | WELLAB 匯力 |
|---|--------|------------------------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring | Date | Appendix | consulting . testing . research |
| Results | Apr 19 | D | |










| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | | Project No. MA14047 | WELLAB 匯力 |
|---|--------|------------------------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring | Date | Appendix | consulting . testing . research |
| Results | Apr 19 | D | |










| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | | Project No. MA14047 | WELLAB 匯力 |
|---|--------|------------------------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring | Date | Appendix | consulting . testing . research |
| Results | Apr 19 | D | |










| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | Scale N.T | .s | Project No. | MA14047 | WELLAB 匯力 |
|---|-------------|----|----------------|----------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring Results | Date Apr | 19 | Append | dix D | consulting . testing . research |










| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | | Project No. MA14047 | WELLAB 匯力 |
|---|--------|------------------------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring | Date | Appendix | consulting . testing . research |
| Results | Apr 19 | D | |










| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | Scale N.T | | Project No. | MA14047 | WELLAB 匯力 |
|---|-------------|----|----------------|----------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring Results | Date Apr | 19 | Append | lix D | consulting . testing . research |










| Graphical Presentation of Water Quality Monitoring | Date | Appendix |
|--|--------|----------|
| Results | Apr 19 | D |









| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | Scale | | Project No. | MA14047 | WELLAB 匯力 |
|---|-------|--------|----------------|----------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring Results | Date | Apr 19 | Append | lix D | consulting . testing . research |










Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | | Project No. MA14047 | WELLAB 匯力 |
|---|--------|------------------------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring | Date | Appendix | consulting . testing . research |
| Results | Apr 19 | D | |







| Title Shatin to Central Link – Contract 1121 Advance Works for NSL Cross Harbour Tunnels | | Project No. MA14047 | WELLAB 匯力 |
|---|--------|------------------------|---------------------------------|
| Graphical Presentation of Water Quality Monitoring | Date | Appendix | consulting . testing . research |
| Results | Apr 19 | D | |

APPENDIX E COPIES OF CALIBRATION CERTIFICATES



WELLAB LIMITED Rms 1214, 1502, 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

| APPLICANT: | Wellab Limited |
|------------|-----------------------------|
| | (EM&A Department) |
| | Room 1701, Technology Park, |
| | 18 On Lai Street, |
| | Shatin, NT, Hong Kong |
| | |

| Test Report No.: | 30915 |
|------------------|------------|
| Date of Issue: | 2019-02-23 |
| Date Received: | 2019-02-23 |
| Date Tested: | 2019-02-23 |
| Date Completed: | 2019-02-23 |
| Next Due Date: | 2019-05-22 |
| Page: | 1 of 2 |

ATTN: Mr. W. K. Tang

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-03 |
|---|-----------------|------------------|
| Manufacturer: | YSI Incorporate | d, a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 16H102982 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 16G102304 |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 16H102460 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599701 | 17K103110 |

Test conditions:

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

| Test Report No.: | 30915 |
|------------------|------------|
| Date of Issue: | 2019-02-23 |
| Date Received: | 2019-02-23 |
| Date Tested: | 2019-02-23 |
| Date Completed: | 2019-02-23 |
| Next Due Date: | 2019-05-22 |
| Page: | 2 of 2 |

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 µS/cm) | | | |

Temperature performance checking

| Reference thermometer- | Instrument Readings (°C) | Correction (°C) | Comment |
|------------------------|--------------------------|-----------------|---------|
| E431 Readings (°C) | | | |
| 20.0 | 20.002 | -0.002 | N/A |

pH performance checking

| | Instrument Readings (pH unit) | Accetance Criteria | Comment |
|-------------------|----------------------------------|--------------------|---------|
| pH QC buffer 4.00 | 4.01 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.85 | 6.86 ± 0.10 | Pass |
| pH QC buffer 9.18 | 9.18 | 9.18 ± 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.07 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|-----------------------------------|----------------------------|---|---------|
| 8.00 | 8.04 | Difference between Titration value and instrument reading <0.2mg/L | Pass |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.12 | 9.0-11.0 | Pass |
| 50 NTU | 49.95 | 45.0-55.0 | Pass |
| 100 NTU | 100.4 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment | |
|--|---------------------------|--------------------|---------|--|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass | |
| ************************************** | | | | |



TEST REPORT

| APPLICANT: | Wellab Limited |
|------------|-----------------------------|
| | (EM&A Department) |
| | Room 1701, Technology Park, |
| | 18 On Lai Street, |
| | Shatin, NT, Hong Kong |
| | |

| Test Report No.: | 30915C |
|------------------|------------|
| Date of Issue: | 2019-02-23 |
| Date Received: | 2019-02-23 |
| Date Tested: | 2019-02-23 |
| Date Completed: | 2019-02-23 |
| Next Due Date: | 2019-05-22 |
| Page: | 1 of 2 |

ATTN: Mr. W. K. Tang

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-92 |
|---|-----------------|------------------|
| Manufacturer: | YSI Incorporate | d, a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 17A105016 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 17A105110 |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 17A104099 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599701 | 16J100567 |

Test conditions:

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

PA^ITRICK TSE Laboratory Manager



TEST REPORT

| Test Report No.: | 30915C |
|------------------|------------|
| Date of Issue: | 2019-02-23 |
| Date Received: | 2019-02-23 |
| Date Tested: | 2019-02-23 |
| Date Completed: | 2019-02-23 |
| Next Due Date: | 2019-05-22 |
| Page: | 2 of 2 |

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 µS/cm) | | | |

Temperature performance checking

| Reference thermometer- | Instrument Readings (°C) | Correction (°C) | Comment |
|------------------------|--------------------------|-----------------|---------|
| E431 Readings (°C) | | | |
| 20.0 | 20.002 | -0.002 | N/A |

pH performance checking

| | Instrument Readings (pH unit) | Accetance Criteria | Comment |
|-------------------|----------------------------------|--------------------|---------|
| pH QC buffer 4.00 | 3.98 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.86 | 6.86 <u>+</u> 0.10 | Pass |
| pH QC buffer 9.18 | 9.15 | 9.18 <u>+</u> 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.08 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|-----------------------------------|----------------------------|---|---------|
| 8.00 | 8.07 | Difference between Titration value and instrument reading | Pass |
| | | <0.2mg/L | |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.01 | 9.0-11.0 | Pass |
| 50 NTU | 50.11 | 45.0-55.0 | Pass |
| 100 NTU | 100.0 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment |
|-------------|---------------------------|--------------------|---------|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass |



TEST REPORT

| APPLICANT: | Wellab Limited |
|------------|-----------------------------|
| | (EM&A Department) |
| | Room 1701, Technology Park, |
| | 18 On Lai Street, |
| | Shatin, NT, Hong Kong |
| | |

| Test Report No.: | 30915E |
|------------------|------------|
| Date of Issue: | 2019-02-23 |
| Date Received: | 2019-02-23 |
| Date Tested: | 2019-02-23 |
| Date Completed: | 2019-02-23 |
| Next Due Date: | 2019-05-22 |
| Page: | 1 of 2 |

ATTN: Mr. W. K. Tang

Certificate of Calibration

Item for calibration:

| YSI EXO1 Multiparameter Sondes | Equipment No.: | SW-08-159 |
|---|-----------------|------------------|
| Manufacturer: | YSI Incorporate | d, a Xylem brand |
| Description: | Model No. | Serial No. |
| - EXO Optical DO Sensor, Ti | 599100-01 | 17K100317 |
| - EXO conductivity/Temperature Sensor, Ti | 599870 | 17H103441 |
| - EXO Turbuduty Sensor, Ti | 599101-01 | 17K100325 |
| - EXO pH Sensor Assembly, Guarded, Ti | 599795-01 | 17K103094 |

Test conditions:

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

Test Specifications:

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

PATRICK TSE Laboratory Manager



TEST REPORT

| Test Report No.: | 30915E |
|------------------|------------|
| Date of Issue: | 2019-02-23 |
| Date Received: | 2019-02-23 |
| Date Tested: | 2019-02-23 |
| Date Completed: | 2019-02-23 |
| Next Duc Date: | 2019-05-22 |
| Page: | 2 of 2 |

Certificate of Calibration

Results:

Conductivity performance checking

| | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|--------------------|-----------------------------|--------------------|---------|
| KCl stock solution | 13000 | 12246-13534 | Pass |
| (12890 µS/cm) | | | |

Temperature performance checking

| Reference thermometer- E431 Readings (°C) | Instrument Readings (°C) | Correction (°C) | Comment |
|--|--------------------------|-----------------|---------|
| 20.0 | 20.002 | -0.002 | N/A |

pH performance checking

| | Instrument Readings (pH unit) | Accetance Criteria | Comment |
|-------------------|----------------------------------|--------------------|---------|
| pH QC buffer 4.00 | 4.01 | 4.00 ± 0.10 | Pass |
| pH QC buffer 6.86 | 6.87 | 6.86 ± 0.10 | Pass |
| pH QC buffer 9.18 | 9.19 | 9.18 ± 0.10 | Pass |

D.O. performance checking

| | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.08 | <0.1mg/L | Pass |

| Winkler Titration value (mg/L) | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|-----------------------------------|----------------------------|---|---------|
| 8.00 | 8.04 | Difference between Titration value and instrument reading <0.2mg/L | Pass |

Turbidity performance checking

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU | 10.04 | 9.0-11.0 | Pass |
| 50 NTU | 50.01 | 45.0-55.0 | Pass |
| 100 NTU | 101.0 | 90.0-110.0 | Pass |

Depth performance checking

| Water Depth | Instrument Readings (NTU) | Accetance Criteria | Comment | |
|--|---------------------------|--------------------|---------|--|
| 0.5 meter | 0.50 | 0.45-0.55 | Pass | |
| ************************************** | | | | |

APPENDIX F QUALITY CONTROL REPORTS FOR SS LABORATORY ANALYSIS



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocear | -China State Joint Venture | Report No.: | 31161 | |
|------------------------|---|-----------------|----------|--|
| 2/F, SCL Hu | ng Hom Site Office (HUHSO), | Date of Issue: | 2019/4/2 | |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/1 | |
| Kowloon, Hong Kong | | Date Tested: | 2019/4/1 | |
| | | Date Completed: | 2019/4/2 | |
| TTN: Mr. Hints Pang | | Page: | 1 of 1 | |
| Project Name: | Shatin to Central Link - Contract No.1121 | | | |
| | - NSL Cross Harbour Tunnels | | | |
| Sampling Date: | 2019/4/1 | | | |
| Number of Sample: | 84 | | | |
| Custody No.: | MA14047/190401 | | | |
| ****** | ***** | ***** | ***** | |

| Total Suspended Solids | Duj | plicate Analy | QC Recovery, % | |
|------------------------|----------|---------------|----------------|-----|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 7 | 7 | 4 | 102 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patulelse

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| Cheong Tung Road South, Hung Hom, Da Kowloon, Hong Kong Da | Date of Issue: Date Received: Date Tested: Date Completed: Dage: | 2019/4/4 2019/4/3 2019/4/3 2019/4/4 1 of 1 |
|---|--|--|
| Kowloon, Hong Kong Da ATTN: Mr. Hints Pang Pa Project Name: Shatin to Central Link - Contract No.1121 | Date Tested: Date Completed: | 2019/4/3 2019/4/4 |
| ATTN: Mr. Hints Pang Project Name: Shatin to Central Link - Contract No.1121 | Date Completed: | 2019/4/4 |
| ATTN: Mr. Hints Pang Project Name: Shatin to Central Link - Contract No.1121 | | |
| Project Name: Shatin to Central Link - Contract No.1121 | 'age: | l of l |
| | | |
| NSL Cross Harbour Turnels | 1 | |
| - INSL Cross Harbour Fulmels | | |
| Sampling Date: 2019/4/3 | | |
| Number of Sample: 84 | | |
| Custody No.: MA14047/190403 | | |

| Total Suspended Solids | Du | plicate Analy | QC Recovery, % | |
|------------------------|----------|---------------|----------------|-----|
| Sampling Point | Trial I, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 8 | 8 | 3 | 102 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Think/Se

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | -China State Joint Venture | Report No.: | 31211 | |
|------------------------|---|-----------------|----------|--|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/4/6 | |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/8 | |
| Kowloon, Hong Kong | | Date Tested: | 2019/4/8 | |
| | | Date Completed: | 2019/4/6 | |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 | |
| Project Name: | Shatin to Central Link - Contract No.1121 | | | |
| | - NSL Cross Harbour Tunnels | | | |
| Sampling Date: | 2019/4/6 | | | |
| Number of Sample: | 84 | | | |
| Custody No.: | MA14047/190406 | | | |
| **** | ****** | ***** | ***** | |
| | | | | |

| Total Suspended Solids | Du | plicate Analy | QC Recovery, % | |
|------------------------|----------|---------------|----------------|-----|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 4 | 4 | 4 | 110 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atizak Te

PATRICK TSE General Manager



TEST REPORT

<u>QC REPORT</u>

| APPLICANT: Penta-Ocean | -China State Joint Venture | Report No.: | 31217 |
|------------------------|--|-----------------|----------|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/4/9 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/8 |
| Kowloon, He | ong Kong | Date Tested: | 2019/4/8 |
| | | Date Completed: | 2019/4/9 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract i - NSL Cross Harbour Tunnels | No.1121 | |
| Sampling Date: | 2019/4/8 | | |
| Number of Sample: | 84 | | |
| Custody No.: | MA14047/190408 | | |
| ***** | ***** | ****** | ***** |
| | | | |

| Total Suspended Solids | Duplicate Analysis | | QC Recovery, % | |
|------------------------|--------------------|-----------|----------------|--------|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 3 | 3 | 2 | 94 |
| **** | ***** | END OF RE | PORT***** | ****** |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patintelse

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | -China State Joint Venture | Report No.: | 31230 |
|------------------------|-------------------------------------|-----------------|-----------|
| 2/F, SCL Hu | ng Hom Site Office (HUHSO), | Date of Issue: | 2019/4/11 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/10 |
| Kowloon, Ho | Kowloon, Hong Kong | | 2019/4/10 |
| | | Date Completed: | 2019/4/11 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract N | 0.1121 | |
| | - NSL Cross Harbour Tunnels | | |
| Sampling Date: | 2019/4/10 | | |
| Number of Sample: | 84 | | |
| Custody No.: | MA14047/190410 | | |
| ***** | ************** | ***** | ***** |
| | | | |

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|----------|-------------|----------------|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 3 | 3 | 1 | 99 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrahlee

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | -China State Joint Venture | Report No.: | 31254 |
|------------------------|--------------------------------------|-----------------|-----------|
| 2/F, SCL Hu | ng Hom Site Office (HUHSO), | Date of Issue: | 2019/4/15 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/12 |
| Kowloon, Hong Kong | | Date Tested: | 2019/4/12 |
| | | Date Completed: | 2019/4/15 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract No | .1121 | |
| | - NSL Cross Harbour Tunnels | | |
| Sampling Date: | 2019/4/12 | | |
| Number of Sample: | 84 | | |
| Custody No.: | MA14047/190412 | | |
| ***** | ****** | ****** | ***** |
| | | | |

| Total Suspended Solids | Du | plicate Analy | QC Recovery, % | |
|------------------------|----------|---------------|----------------|----|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 4 | 4 | 4 | 96 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrik le

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | a-China State Joint Venture | Report No.: | 31278 |
|------------------------|--------------------------------------|-----------------|-----------|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/4/17 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/16 |
| Kowloon, He | ong Kong | Date Tested: | 2019/4/16 |
| | | Date Completed: | 2019/4/17 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract No | .1121 | |
| | - NSL Cross Harbour Tunnels | | |
| Sampling Date: | 2019/4/16 | | |
| Number of Sample: | 84 | | |
| Custody No.: | MA14047/190416 | | |
| ***** | ****** | ******* | ***** |
| | | | |

| Total Suspended Solids | Duj | plicate Analy | QC Recovery, % | |
|------------------------|----------|---------------|----------------|-----|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 8 | 8 | 2 | 103 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrikle

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | n-China State Joint Venture | Report No.: | 31294 |
|------------------------|--------------------------------------|-----------------|-----------|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/4/23 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/18 |
| Kowloon, He | ong Kong | Date Tested: | 2019/4/18 |
| | | Date Completed: | 2019/4/23 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract No | p.1121 | |
| | - NSL Cross Harbour Tunnels | | |
| Sampling Date: | 2019/4/18 | | |
| Number of Sample: | 84 | | |
| Custody No.: | MA14047/190418 | | |
| ****** | ****** | ****** | ***** |
| | | | |

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|----------|-------------|----------------|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 7 | 8 | 2 | 107 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atizate [se

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | -China State Joint Venture | Report No.: | 31305 |
|------------------------|-------------------------------------|-----------------|-----------|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/4/24 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/23 |
| Kowloon, Ho | ong Kong | Date Tested: | 2019/4/23 |
| | | Date Completed: | 2019/4/24 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract 1 | No.1121 | |
| | - NSL Cross Harbour Tunnels | | |
| Sampling Date: | 2019/4/23 | | |
| Number of Sample: | 84 | | |
| Custody No.: | MA14047/190423 | | |
| ****** | ********* | ****** | ****** |
| | | | |

| Total Suspended Solids | Duj | plicate Analy | QC Recovery, % | |
|------------------------|----------|---------------|----------------|-----|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | 3 | 4 | 4 | 101 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrahler

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocear | 1-China State Joint Venture | Report No.: | 31323 | |
|------------------------|--|-----------------|-----------|----|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/4/26 | |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/25 | |
| Kowleen, He | ong Kong | Date Tested: | 2019/4/25 | |
| | | Date Completed: | 2019/4/26 | |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 | |
| Project Name: | Shatin to Central Link - Contract No.1 | 121 | | |
| | - NSL Cross Harbour Tunnels | | | |
| Sampling Date: | 2019/4/25 | | | |
| Number of Sample: | 84 | | | |
| Custody No.: | MA14047/190425 | | | |
| ****** | ****** | ****** | ***** | ** |
| | | | | |

| Total Suspended Solids | Du | plicate Analy | /sis | QC Recovery, % | |
|------------------------|----------|---------------|-------------|----------------|--|
| Sampling Point | Trial 1, | Trial 2, | Difference, | | |
| | mg/L | mg/L | % | | |
| WSD9se | 7 | 6 | 4 | 101 | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

fatick/se

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocean | -China State Joint Venture | Report No.: | 31338 |
|------------------------|-------------------------------------|-----------------|-----------|
| 2/F, SCL Hu | ng Hom Site Office (HUHSO), | Date of Issue: | 2019/4/29 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/27 |
| Kowloon, Hong Kong | | Date Tested: | 2019/4/27 |
| | | Date Completed: | 2019/4/29 |
| TTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract 1 | No.1121 | |
| | - NSL Cross Harbour Tunnels | | |
| Sampling Date: | 2019/4/27 | | |
| Number of Sample: | 42 | | |
| Custody No.: | MA14047/190427 | | |

| Total Suspended Solids | Du | plicate Analy | /sis | QC Recovery, % | |
|------------------------|----------|---------------|-------------|----------------|--|
| Sampling Point | Trial I, | Trial 2, | Difference, | | |
| | mg/L | mg/L | % | | |
| WSD17se | 5 | 5 | 3 | 100 | |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrickle

PATRICK TSE General Manager



TEST REPORT

QC REPORT

| APPLICANT: Penta-Ocear | 1-China State Joint Venture | Report No.: | 31351 |
|------------------------|--|-----------------|-----------|
| 2/F, SCL Hu | ing Hom Site Office (HUHSO), | Date of Issue: | 2019/5/2 |
| Cheong Tun | g Road South, Hung Hom, | Date Received: | 2019/4/30 |
| Kowloon, H | ang Kong | Date Tested: | 2019/4/30 |
| | | Date Completed: | 2019/5/2 |
| ATTN: Mr. Hints Pang | | Page: | 1 of 1 |
| Project Name: | Shatin to Central Link - Contract N - NSL Cross Harbour Tunnels | lo.1121 | |
| Sampling Date: | 2019/4/30 | | |
| | 84 | | |
| Number of Sample: | | | |

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|----------|-------------|----------------|
| Sampling Point | Trial 1, | Trial 2, | Difference, | |
| | mg/L | mg/L | % | |
| WSD9se | <2.5 | <2.5 | N/A | 100 |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patriklee

PATRICK TSE General Manager

APPENDIX G SUMMARY OF EXCEEDANCE

APPENIDX G – SUMMARY OF EXCEEDANCE

Reporting Month: April 2019

a) Exceedance Report for Dust Monitoring (NIL)

b) Exceedance Report for Water Quality Monitoring (NIL)

APPENDIX H SITE AUDIT SUMMARY

Inspection Information

| Checklist Reference Number | 190401 | |
|----------------------------|-----------------------|--|
| Date | 1 April 2019 (Monday) | |
| Time | 13:30 - 17:00 | |

| Ref. No. | Non-Compliance | Related Item |
|----------|-----------------|---------------------|
| | | No. |
| _ | None identified | _ |

| Ref. No. | Remarks/Observations | Related Item No. |
|------------|---|---------------------|
| | Part B – Water Quality No environmental deficiency was identified during the site inspection. | |
| | Part C - Ecology / Others No environmental deficiency was identified during the site inspection. | - |
| | Part D – Landscape & Visual No environmental deficiency was identified during the site inspection. | |
| | Part E – Air Quality No environmental deficiency was identified during the site inspection. | |
| | <i>Part F – Construction Noise Impact</i> No environmental deficiency was identified during the site inspection. | |
| | Part G – Waste/Chemical Management | |
| 190401-R01 | • To clear the stagnant water in the drip tray at near the marine platform in Hung Hum site appropriately. | G 10 |
| 190401-R02 | • To clear the accumulated waste at near the NOV in Hung Hum site. | G li |
| | <i>Part H – Permits/Licenses</i> No environmental deficiency was identified during the site inspection. | |
| | Part I - Others Follow-up on previous audit section (Ref. No.:190325), all environmental deficiency was rectified or improved by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | Kinson Poon | A | l April 2019 |
| Checked by | Dr. Priscilla Choy | NI | 4 April 2019 |
| | | | |

Inspection Information

| Checklist Reference Number | 190408 | |
|----------------------------|-----------------------|--|
| Date | 8 April 2019 (Monday) | |
| Time | 13:30 - 17:00 | |

| Ref. No. | Non-Compliance | Related Item No. |
|----------|-----------------|---------------------|
| - | None identified | - |

| Ref. No. | Remarks/Observations | Related Item No. |
|----------|--|---------------------|
| | <i>Part B – Water Quality</i> No environmental deficiency was identified during the site inspection. | |
| | Part C – Ecology / Others | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part D – Landscape & Visual | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part E – Air Quality | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part F – Construction Noise Impact | |
| | No environmental deficiency was identified during the site inspection. | |
| | Part G – Waste/Chemical Management | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part H – Permits/Licenses | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part I - Others | |
| | • Follow-up on previous audit section (Ref. No.:190401), all environmental deficiency was rectified or improved by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|--------------|
| Recorded by | Kinson Poon | A. | 8 April 2019 |
| Checked by | Dr. Priscilla Choy | WZ | 9 April 2019 |

Inspection Information

| Checklist Reference Number | 190415 |
|----------------------------|------------------------|
| Date | 15 April 2019 (Monday) |
| Time | 13:30 - 16:00 |

| Ref. No. | Non-Compliance | Related Item |
|----------|-----------------|--------------|
| | | No. |
| - | None identified | - |

| Ref. No. | Remarks/Observations | Related Item No. |
|------------|---|---------------------|
| | <i>Part B – Water Quality</i> No environmental deficiency was identified during the site inspection. | |
| | Part C – Ecology / Others | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part D – Landscape & Visual | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part E – Air Quality | |
| 190415-R01 | • To provide mitigation measure (i.e. watering) to the haul road at finger pier for dust suppression | E 5 |
| | Part F – Construction Noise Impact | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part G – Waste/Chemical Management | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part H – Permits/Licenses | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part I - Others Follow-up on previous audit section (Ref. No.:190408), all environmental deficiency was rectified or improved by the Contractor. | |

| Name | Signature | Date |
|--------------------|-------------|---------------|
| Tommy Cheng | Trans | 16 April 2019 |
| Dr. Priscilla Choy | LE | 16 April 2019 |
| - | Tommy Cheng | Tommy Cheng |

Inspection Information

| Checklist Reference Number | 190424 |
|----------------------------|---------------------------|
| Date | 24 April 2019 (Wednesday) |
| Time | 10:00-11:30 |

| Ref. No. | Non-Compliance | Related Item |
|----------|-----------------|--------------|
| | | No. |
| _ | None identified | - |

| Ref. No. | Remarks/Observations | Related |
|----------|--|---------|
| | | Item No |
| | Part B – Water Quality No environmental deficiency was identified during the site inspection. | |
| | Part C – Ecology / Others | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part D – Landscape & Visual | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part E – Air Quality | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part F – Construction Noise Impact | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part G – Waste/Chemical Management | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part H – Permits/Licenses | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part I - Others | |
| | • Follow-up on previous audit section (Ref. No.:190415), the environmental deficiency was rectified or improved by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Tommy Cheng | 7-6 | 24 April 2019 |
| Checked by | Dr. Priscilla Choy | NZ | 24 April 2019 |
| | | | |

.

.

Record Summary of Environmental Site Inspection

Inspection Information

| Checklist Reference Number | 190429 |
|----------------------------|------------------------|
| Date | 29 April 2019 (Monday) |
| Time | 13:30 - 16:30 |

| Ref. No. | Non-Compliance | Related Item |
|----------|-----------------|---------------------|
| | | No. |
| _ | None identified | - |

| Ref. No. | Remarks/Observations | Related |
|------------|---|----------|
| | | Item No. |
| | Part B – Water Quality No environmental deficiency was identified during the site inspection. | |
| | Part C – Ecology / Others | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part D – Landscape & Visual | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part E – Air Quality | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part F – Construction Noise Impact | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part G – Waste/Chemical Management | |
| 190429-R01 | • The general refuse should be removed to avoid accumulation near Finger Pier. | G li |
| | Part H – Permits/Licenses | |
| | • No environmental deficiency was identified during the site inspection. | |
| | Part I - Others | |
| | • Follow-up on previous audit section (Ref. No.:190424), no environmental deficiency was observed during the site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|-----------|---------------|
| Recorded by | Tommy Cheng | 7-6 | 30 April 2019 |
| Checked by | Dr. Priscilla Choy | NI | 30 April 2019 |
| | | | |

APPENDIX I EVENT AND ACTION PLANS Event and Action Plan for Marine Water Quality Monitoring

| | ACTION | | | | | | | | |
|--|---|---|---|--|--|--|--|--|--|
| EVENT | ET | IEC | ER | CONTRACTOR | | | | | |
| ACTION LEVEL | | | | | | | | | |
| Action level being exceeded by one sampling day | Inform the Contractor, IEC and ER; Check monitoring data, all plant, equipment and the Contractor's working methods; and Discuss remedial measures with the IEC and Contractor. | Discuss with the ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by the Contractor and advise the ER accordingly; and Review and advise the ET and ER the effectiveness of the implemented mitigation measures. | Discuss with the ET, IEC and Contractor on the implemented mitigation measures; Make agreement on the remedial measures to be implemented; and Supervise the implementation of agreed remedial measures. | Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, IEC and ER and propose remedial measures to IEC and ER; and Implement the agreed remedial measures. | | | | | |
| Action level being exceeded by more than one consecutive sampling days | Repeat in-situ measurement to confirm findings; Inform the Contractor, IEC and ER; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss remedial measures with the IEC and Contractor; and Ensure remedial measures are implemented. | Discuss with the ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by the Contractor and advise the ER accordingly; and Review and advise the ET and ER the effectiveness of the implemented remedial measures. | Discuss with the ET, IEC and Contractor on the implemented mitigation measures; Make agreement on the remedial measures to be implemented; and Discuss with the ET and IEC on the effectiveness of the implemented remedial measures. | Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, IEC and ER and propose remedial measures to IEC and ER within 3 working days of notification; and Implement the agreed remedial measures. | | | | | |

| EVENT | ACTION | | | | | | | | |
|---|--|---|---|--|--|--|--|--|--|
| EVENT | ET | IEC | ER | CONTRACTOR | | | | | |
| LIMIT LEVEL | | | | | | | | | |
| Limit level being exceeded by one sampling day | Repeat in-situ measurement to confirm findings; Inform the Contractor, IEC, EPD and ER; Rectify unacceptable practice; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss with the ET and IEC and propose remedial measures to the IEC, EPD and ER; and Ensure the agreed remedial measures are implemented. | Discuss with the ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER the effectiveness of the implemented remedial measures. | Discuss with the ET, IEC and Contractor on the implemented mitigation measures; Request the Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; and Assess the effectiveness of the implemented remedial measures. | Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET , IEC and ER and propose remedial measures to IEC and ER within 3 working days of notification; and Implement the agreed remedial measures. | | | | | |
| 2. Limit level being exceeded by more than one consecutive sampling days | Inform the Contractor, IEC, EPD and ER; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss remedial measures with the IEC, EPD, ER and Contractor; Ensure remedial measures are implemented; and Increase the monitoring frequency to daily until no exceedance of Limit level | Discuss with the ET, ER and Contractor on the implemented measures; Review proposals on remedial measures submitted by the Contractor and advise the ER accordingly; and Review and advise the ET and ER the effectiveness of the implemented remedial measures. | Discuss with the ET, IEC and Contractor on the implemented mitigation measures; Request the Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; Discuss with the the ET, IEC and Contractor on the effectiveness of the implemented remedial measures; and Consider and instruct, if necessary, | Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, IEC and ER and propose remedial measures to IEC and ER within 3 working days of notification; Implement the agreed remedial measures; and | | | | | |

| EVENT | ACTION | | | | | | |
|-------|---------------------------|-----|--|--|--|--|--|
| EVENT | ET | IEC | ER | CONTRACTOR | | | |
| | for two consecutive days. | | the Contractor to slow down or to stop | 8. As directed by the ER, to slow down or to | | | |
| | | | all or part of the marine work until | stop all or part of the marine works or | | | |
| | | | no exceedance of Limit level. | construction activities. | | | |

APPENDIX J UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|-------------------|--|--|---|--------------------------|---------------------------------------|---|--------|
| Cultural Herita | ge Impact (Construction Phase) | 1 | | | | 1 | 1 |
| S4.93 & Table 4.2 | Erection of decorative and sensibly designed hoarding along | To mitigate the temporary | Contractor | Works Areas in | Construction | EIAO | N/A |
| | the boundary of the works area | visual impact due to | | Causeway Bay | phase | | |
| | | surface works. | | and Wan Chai | | | |
| Ecology (Cons | struction Phase) | | | | | | |
| S 5.133 | The following mitigation measures in controlling water quality | To minimize changes in | Contractor | All reclamation | Construction | • EIAO-TM | |
| | change shall be implemented: | water quality impact on | | and dredging | phase | | |
| | - Installation of silt curtains around the dredgers, where | marine flora and fauna | | works areas | | | ٨ |
| | appropriate, during dredging activities; | | | | | | |
| | - Use of closed grab dredger during dredging; and | | | | | | ٨ |
| | - Reduction of dredging rate | | | | | | ٨ |
| S5.134 | Accidental chemical spillage and construction site run-off to | Minimise the contamination | Contractor | All land based | Construction | • EIAO-TM | ٨ |
| | the receiving water bodies, mitigation measures such as | of wastewater discharge | | works areas | phase | | |
| | removing the pollutants before discharge into storm drain and | | | | | | |
| | paving the section of construction road between the wheel | | | | | | |
| | washing bay and the public road as suggested in Sections | | | | | | |
| | 11.216 and 11.219 to 11.256 of the EIA Report shall be | | | | | | |
| | adopted | | | | | | |
| ERR S3.6.3 | Installation of floating type silt curtains around the area of | Minimize indirect impact to | Contractor | Shek O Casting | Construction | ・ EIAO-TM | ٨ |
| | construction and removal of earth | the nearby subtidal and | | Basin | phase | | |
| | | intertidal flora and fauna | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|---------------|---|--|---|--------------------------|---------------------------------------|---|--------|
| Fisheries Imp | | [| | l | | | |
| S5.132 | The size of the dredging and underwater blasting areas shall | To minimize loss of fishing | Contractor/ | All dredging and | Construction | • EIAO-TM | ^ |
| | be minimized as much as possible | ground and fisheries | MTR | underwater | phase | | |
| | | resources | | blasting works | | | |
| | | | | areas | | | |
| S5.133 | Mitigation measures recommended in Sections 11.200 to | To minimize change in | Contractor | Works Areas | Construction | • EIAO-TM | ^ |
| | 11.207, 11.209 to 11.211 and 11.213 to 11.256 of the EIA | water quality impact on | | | phase | | |
| | Report to control water quality, i.e. use of effective site | fisheries resources and | | | | | |
| | drainage in land-based construction site and installation of silt | operation | | | | | |
| | curtain surrounding the dredging point, use of closed grab | | | | | | |
| | dredger and reduction of dredging rate shall be implemented. | | | | | | |
| S6.59 | After completion of armour rock filling, the final surfaces of | To minimize the IMT | Contractor | Along IMT laying | Construction | • EIAO-TM | N/A |
| | the protective armour tock layer shall be checked by | protrusion above the | | works areas | phase | | |
| | ultrasonic sounding survey. Measures such as removing the | seabed | | | | | |
| | rock or breaking the rock into pieces shall be implemented in | | | | | | |
| | case of non-compliance | | | | | | |
| Landscape & | Visual (Construction Phase) | 1 | 1 | 1 | | L | |
| Table 7.9 | CM3 - Control of night-time lighting glare | Minimize the night time | MTR | All works sites | Construction | • EIAO-TM | ^ |
| | | glare due to the Project | | | phase | | |
| | | during construction phase | | | | | |
| | | | | | | | |
| | | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------------|--|--|---|--|---------------------------------------|---|--------|
| Table 7.9 | CM4 - Erection of decorative screen hoarding compatible with the surrounding setting. | Minimize the visual impact of the Project during construction phase | MTR | All works sites | Construction phase | • EIAO-TM | N/A |
| Table 7.9 | CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs. | Control of height and deposition/arrangement of temporary facilities in works areas | MTR | All works sites | Construction phase | • EIAO-TM | N/A |
| Table 7.9 | CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments. | Reinstatement of temporary works areas. | MTR | All works sites | Construction phase | • EIAO-TM | N/A |
| Construction L | Dust Impact | | | | | | |
| EP 2.25 | All diesel fuelled construction plant used by the contractors within the works areas of the Project shall be powered by ultra-low sulphur diesel fuel. | Mitigating Aerial Emissions from Construction Plant | Contractor | All works areas | Construction phase | • EIAO-TM | ۸ |
| Table 8.5 | Barging facilities: (i) Pave all road surfaces within the barging facilities and provide watering once along with the haul road for every | To minimize dust impacts | Contractor | Barging facility at Shek O Casting Basin | Construction phase | APCO | * |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|-----------------------------|---------------------------------------|---|--------|
| | working hours to reduce dust emission by 91.7%. This | | | | | | |
| | dust suppression efficiency is derived based on the | | | | | | |
| | average haul road traffic, average evaporation rate and | | | | | | |
| | an assumed application intensity of 1.0 L/m ² once every | | | | | | |
| | working hour. Any potential dust impact and watering | | | | | | |
| | mitigation would be subject to the actual site condition. | | | | | | |
| | For example, a construction activity that produces | | | | | | |
| | inherently wet conditions or in cases under rainy | | | | | | |
| | weather, the above water application intensity may not | | | | | | |
| | be unreservedly applied. While the above watering | | | | | | |
| | frequency is to be followed, the extent of watering may | | | | | | |
| | vary depending on actual site conditions but should be | | | | | | |
| | sufficient to maintain an equivalent intensity of no less | | | | | | |
| | than 1.0L/m ² to achieve the removal efficiency. The dust | | | | | | |
| | levels would be monitored and managed under an | | | | | | |
| | EM&A programme as specified in the EM&A Manual | | | | | | |
| | (ii) Unloading of spoil materials – Undertake the unloading | | | | | | ٨ |
| | process within a 3-sided screen with top tipping hall. | | | | | | |
| | Provide water spraying and flexible dust curtains at the | | | | | | |
| | discharge point for dust suppression. | | | | | | |
| | (iii) Vehicles leaving the barging facilities – Pass vehicles | | | | | | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|-----------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | through the wheel washing facilities provided at site | | | | | | |
| | exits. | | | | | | |
| S8.63 | For concrete batching plant, the requirements and mitigation | To minimize dust impact | Contractor | Concrete | Construction | APCO | N/A |
| | measures stipulated in the Guidance Note on the Best | | | Batching Plant | phase | | |
| | Practicable Means for Cement Works (Concrete Batching | | | | | | |
| | Plant) BPM 3/2(93) shall be followed and implemented. | | | | | | |
| Table 8.6 | During operation of concrete batching plant: | To minimize dust impact | Contractor | Concrete | Construction | APCO | |
| | (i) Unloading of aggregates from the tipper trucks to receiving | | | Batching Plant | phase | | N/A |
| | hopper - unload the aggregates from the tipper trucks to the | | | | | | |
| | receiving hopper equipped with enclosures on 3 sides and | | | | | | |
| | top cover, and water spraying system. | | | | | | |
| | (ii) Unloading of cement and PFA from tankers into the silo $-$ | | | | | | N/A |
| | Directly load the cement and PFA into the silo via a flexible | | | | | | |
| | duct. Install dust collectors at cement/PFA silos. | | | | | | |
| | (iii) Storage of aggregates in overhead storage bins – Store | | | | | | N/A |
| | the aggregates in fully enclosed overhead storage bins. | | | | | | |
| | Cover the top of overhead storage bins with cladding. Install | | | | | | |
| | water spraying system at the top of storage bins for watering | | | | | | |
| | the aggregates, and fully enclose aggregates storage bins. | | | | | | |
| | (iv) Weighing and batching of cementitious materials - | | | | | | N/A |
| | Perform the whole process of weighing and mixing in a fully | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|--------------------------|---------------------------------------|---|--------|
| | enclosed environment. Equip all the mixers with dust | | | | | | |
| | collectors. | | | | | | |
| | (v) Loading of concrete from mixer into transit mixer of a | | | | | | N/A |
| | truck - Directly load the concrete from the mixer into the | | | | | | |
| | transit mixer of a truck in "wet form". | | | | | | |
| | (vi) Tipper trucks and cement tankers leaving the Concrete | | | | | | N/A |
| | Batching Plant – Haul road within the site is unpaved. Install | | | | | | |
| | wheel washing pit at the gate of the concrete batching plant. | | | | | | |
| | (vii) Transportation of materials within the plant – Provide | | | | | | N/A |
| | watering twice a day would be provided. | | | | | | |
| S8.89 | Watering once every working hour on active works areas, | To minimize dust impact | Contractor | Works areas at: | Construction | APCO | ٨ |
| | exposed areas and paved haul roads to reduce dust | | | Hung Hom | phase | | |
| | emission by 91.7%. This dust suppression efficiency is | | | Cross Harbour | | | |
| | derived based on the average haul road traffic, average | | | section up to | | | |
| | evaporation rate and an assumed application intensity of 1.7 | | | Breakwater of | | | |
| | L/m2 for Kowloon side and 1.0 $\mbox{L/m}^2$ for Hong Kong side once | | | CBTS | | | |
| | every working hour. Any potential dust impact and watering | | | Breakwater of | | | |
| | mitigation would be subject to the actual site condition. For | | | CBTS to SOV | | | |
| | example, a construction activity that produces inherently wet | | | • Shek O | | | |
| | conditions or in cases under rainy weather, the above water | | | Casting Basin | | | |
| | application intensity may not be unreservedly applied. While | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the | Who to | Location of the | When to | What | Status |
|----------|---|-------------------------|------------|-----------------|---------------|-------------------|--------|
| | | recommended Measures | implement | measures | Implement the | requirements or | |
| | | & Main Concerns to | the | | measures? | standards for | |
| | | address | measures? | | | the measures to | |
| | | | | | | achieve? | |
| | the above watering frequency is to be followed, the extent of | | | | | | |
| | watering may vary depending on actual site conditions but | | | | | | |
| | should be sufficient to maintain an equivalent intensity of no | | | | | | |
| | less than 1.7 L/m^2 for Kowloon side and 1.0 L/m^2 for Hong | | | | | | |
| | Kong side to achieve the removal efficiency. The dust levels | | | | | | |
| | would be monitored and managed under an EM&A | | | | | | |
| | programme as specified in the EM&A Manual. | | | | | | |
| S8.90 | Dust suppression measures stipulated in the Air Pollution | To minimize dust impact | Contractor | Works areas at: | Construction | APCO and Air | |
| | Control (Construction Dust) Regulation and good site | | | Hung Hom | phase | Pollution Control | |
| | practices: | | | • Cross Harbour | | (Construction | |
| | - Use of regular watering to reduce dust emissions from | | | section up to | | Dust) Regulation | * |
| | exposed site surfaces and unpaved roads, particularly | | | Breakwater of | | | |
| | during dry weather. | | | CBTS | | | |
| | - Use of frequent watering for particularly dusty | | | Breakwater of | | | ٨ |
| | construction areas and areas close to ASRs. | | | CBTS to SOV | | | |
| | - Side enclosure and covering of any aggregate or dusty | | | | | | ٨ |
| | material storage piles to reduce emissions. Where this | | | | | | |
| | is not practicable owing to frequent usage, watering | | | | | | |
| | shall be applied to aggregate fines. | | | | | | |
| | - Open stockpiles shall be avoided or covered. Where | | | | | | ٨ |
| | possible, prevent placing dusty material storage piles | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | near ASRs. | | | | | | |
| | - Tarpaulin covering of all dusty vehicle loads transported | | | | | | ٨ |
| | to, from and between site locations. | | | | | | |
| | - Establishment and use of vehicle wheel and body | | | | | | N/A |
| | washing facilities at the exit points of the site. | | | | | | |
| | - Provision of wind shield and dust extraction units or | | | | | | ^ |
| | similar dust mitigation measures at the loading area of | | | | | | |
| | barging point, and use of water sprinklers at the loading | | | | | | |
| | area where dust generation is likely during the loading | | | | | | |
| | process of loose material, particularly in dry seasons/ | | | | | | |
| | periods. | | | | | | |
| | - Provision of not less than 2.4m high hoarding from | | | | | | N/A |
| | ground level along site boundary where adjoins a road, | | | | | | |
| | streets or other accessible to the public except for a site | | | | | | |
| | entrance or exit. | | | | | | |
| | - Imposition of speed controls for vehicles on site haul | | | | | | ٨ |
| | roads. | | | | | | |
| | - Where possible, routing of vehicles and positioning of | | | | | | ٨ |
| | construction plant shall be at the maximum possible | | | | | | |
| | distance from ASRs. | | | | | | |
| | - Every stock of more than 20 bags of cement or dry | | | | | | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|---------------------|--|--|---|---------------------------|---------------------------------------|---|-------------|
| | pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. | | | | | | N/A |
| / | Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) | Reduce air pollution emission from construction vehicles and plants | Contractor | All construction sites | Construction stage | • APCO | ^ ^ ^ |
| / Construction N | Valid Non-road Mobile Machinery (NRMM) labels should be provided to regulated machines Noise (Airborne) | Reduce air pollution emission from construction vehicles and plants | Contractor | All construction sites | Construction stage | • APCO | ^ |
| S9.55 | Implement the following good site practices: | Control construction | Contractor | Works areas | Construction | • EIAO-TM | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|---------------|--|--|---|-----------------------------|---------------------------------------|---|--------|
| | only well-maintained plant should be operated on-site | airborne noise | | | phase | | ٨ |
| | and plant should be serviced regularly during the | | | | | | |
| | construction programme; | | | | | | |
| | • machines and plant (such as trucks, cranes) that may | | | | | | ٨ |
| | be in intermittent use should be shut down between | | | | | | |
| | work periods or should be throttled down to a | | | | | | |
| | minimum; | | | | | | ٨ |
| | • plant known to emit noise strongly in one direction, | | | | | | |
| | where possible, be orientated so that the noise is | | | | | | |
| | directed away from nearby NSRs; | | | | | | ٨ |
| | • silencers or mufflers on construction equipment should | | | | | | |
| | be properly fitted and maintained during the | | | | | | |
| | construction works; | | | | | | ٨ |
| | • mobile plant should be sited as far away from NSRs as | | | | | | |
| | possible and practicable; | | | | | | ٨ |
| | • material stockpiles, mobile container site office and | | | | | | |
| | other structures should be effectively utilised, where | | | | | | |
| | practicable, to screen noise from on-site construction | | | | | | |
| | activities. | | | | | | |
| S9.56 & Table | The following quiet PME shall be used: | To minimize construction | Contractor | Works areas at: | Construction stage | • EIAO-TM | N/A |
| 9.16 | Crane lorry, mobile | noise impact | | Hung Hom | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|-----------------------------|---------------------------------------|---|--------|
| | Crane, mobile | | | Cross Harbour | | | |
| | Asphalt paver | | | section up to | | | |
| | Backhoe with hydraulic breaker | | | Breakwater of | | | |
| | Breaker, excavator mounted (hydraulic) | | | CBTS | | | |
| | Hydraulic breaker | | | Breakwater of | | | |
| | Concrete lorry mixer | | | CBTS to SOV | | | |
| | Poker, vibrator, hand-held | | | | | | |
| | Concrete pump | | | | | | |
| | Crawler crane, mobile | | | | | | |
| | Mobile crane | | | | | | |
| | Dump truck | | | | | | |
| | Excavator | | | | | | |
| | • Truck | | | | | | |
| | Rock drill | | | | | | |
| | Lorry | | | | | | |
| | Wheel loader | | | | | | |
| | Roller vibratory | | | | | | |
| S9.58 – | Movable noise barrier shall be used for the following PME: | To minimize construction | Contractor | Works areas at: | Construction | • EIAO-TM | N/A |
| S9.59 & | Air compressor | noise impact | | Cross Harbour | stage | | |
| Table | Asphalt paver | | | section up to | | | |
| 9.17 | Backhoe with hydraulic breaker | | | Breakwater of | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to | Status |
|---------------|---|--|---|-----------------------------------|---------------------------------------|---|--------|
| | | | | | | achieve? | |
| | Bar bender | | | CBTS | | | |
| | Bar bender and cutter (electric) | | | Breakwater of | | | |
| | Breaker, excavator mounted | | | CBTS to SOV | | | |
| | Concrete pump | | | | | | |
| | Concrete pump, stationary/lorry mounted | | | | | | |
| | Excavator | | | | | | |
| | Generator | | | | | | |
| | Grout pump | | | | | | |
| | Hand held breaker | | | | | | |
| | Hydraulic breaker | | | | | | |
| | Saw, concrete | | | | | | |
| S9.60 & | Noise insulating fabric shall be used for | To minimize construction | Contractor | Works areas at: | Construction | • EIAO-TM | N/A |
| Table | Drill rig, rotary type | noise impact | | • Cross Harbour | stage | | |
| 9.17 | Piling, diaphragm wall, bentonite filtering plant | | | section up to | | | |
| | Piling, diaphragm wall, grab and chisel | | | Breakwater of | | | |
| | Piling, diaphragm wall, hydraulic extractor | | | CBTS | | | |
| | Piling, large diameter bored, grab and chisel | | | Breakwater of | | | |
| | Piling, hydraulic extractor | | | CBTS to SOV | | | |
| | Piling, earth auger, auger | | | | | | |
| | Rock drill, crawler mounted (pneumatic) | | | | | | |
| Water Quality | (Construction Phase) | | 1 | 1 | L | 1 | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to | Who to implement the | Location of the measures | When to Implement the measures? | What requirements or standards for | Status |
|-----------|--|---|----------------------------|--------------------------|---------------------------------------|--|--------|
| | | address | measures? | | | the measures to | |
| | | | | | | achieve? | |
| S11.200 & | All excavation and tunnel construction works will be | To minimize release of | Contractor | Marine works at | Construction | • EIAO-TM | N/A |
| 201 | undertaken within the cofferdam and there will be no open | sediment and | | Hung Hom | phase | • WPCO | |
| | dredging. | contaminants during | | Landfall | | | |
| | Removal of fender piles of Hung Hom Bypass and minor | temporary reclamation. | | | | | ٨ |
| | marine piling works will be carried out prior to the | | | | | | |
| | construction of the elevated platform adjacent to the | | | | | | |
| | cofferdam at Hung Hom Landfall. Reinstatement of the | | | | | | |
| | fender piles will be carried out upon completion of tunnel | | | | | | |
| | section. Potential release of sediment due to | | | | | | |
| | abovementioned works could be minimized by installation of | | | | | | |
| | silt curtains surrounding the works area as appropriate. All | | | | | | |
| | excavation and tunnel construction works will be undertaken | | | | | | |
| | within the cofferdam. | | | | | | |
| | No open dredging shall be allowed. | | | | | | ٨ |
| S11.202 | All temporary reclamation works will adopt an approach | To minimize loss of fines | Contractor | All temporary | Construction | • EIAO-TM | N/A |
| | where temporary seawalls will first be formed to enclose each | and contaminants during | | reclamation | phase | • WPCO | |
| | phase of the temporary reclamation. Installation of diaphragm | temporary reclamations | | works areas | | | |
| | wall on temporary reclamation as well as any bulk filling will | | | | | | |
| | proceed behind the completed seawall. Any gaps that may | | | | | | |
| | need to be provided for marine access will be shielded by silt | | | | | | |
| | curtains to control sediment plume dispersion away from the | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|------------------|--|--|---|--|---------------------------------------|---|--------|
| | site. Demolition of temporary reclamation including the demolition of the diaphragm wall and dredging to the existing seabed | | | | | | N/A |
| | levels will also be carried out behind the temporary seawall. Temporary seawall will be removed after completion of all excavation and dredging works for demolition of the temporary reclamation. | | | | | | N/A |
| S11. 202 | During construction of the temporary reclamation, temporary seawall will be partially constructed to protect the nearby seawater intakes from further dredging activities. For example, the seawalls along the southeast and northeast boundaries of PW1.1 shall be constructed first (above high water mark) so that the seawater intake at the inner water would be protected from the impacts from the remaining dredging activities along the northwest boundary. | To minimize water quality impact upon the cooling water intakes in CBTS from temporary reclamation works | Contractor | Temporary reclamation works areas in CBTS | Construction phase | EIAO-TM WPCO | N/A |
| S11. 202 | Dredging will be carried out by closed grab dredger to minimize release of sediment and other contaminants during dredging. | To minimize loss of fines and contaminants during dredging in CBTS | Contractor | All temporary reclamation and dredging works areas within CBTS | Construction phase | EIAO-TMWPCO | ^ |
| S11. 202 & Table | Silt curtains will be deployed to fully enclose the closed grab | To minimize loss of fines | Contractor | All temporary | Construction | • EIAO-TM | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|---------------------------|---|---|---|---|---------------------------------------|---|--------|
| 11.25 | dredger and shall be extended from water surface to the seabed, as far as practicable, during any dredging operation. | and contaminants during dredging in CBTS | | reclamation and dredging works areas within CBTS | phase | • WPCO | |
| S11. 202 & Table 11.23 | Silt screens will be installed at the cooling water intakes within the CBTS during the temporary reclamation period. | To minimize water quality impact upon the cooling water intakes in CBTS from marine construction activities | Contractor | Cooling water intakes inside CBTS | Construction phase | EIAO-TMWPCO | ٨ |
| S11. 203 & Table 11.24 | No more than two dredgers (of about 8 m ³ capacity each) shall be operated for dredging within the typhoon shelter at any time for the tunnel construction works. Moreover, the combined dredging rate for all concurrent dredging works (include dredging works for concurrent projects such as WDII and CWB) to be undertaken within the CBTS shall not exceed 4,500 m ³ per day (and 281 m ³ per hour with a maximum working period of 16 hours per day) throughout the entire construction period. | To minimize loss of fines and contaminants during dredging in CBTS | Contractor | All dredging works areas within CBTS | Construction phase | EIAO-TM WPCO | Λ |
| ERR 6.7.1 | Closed grab dredger shall be used for any dredging operations, except at for removal of fill material at the gap at the IMT/ME4 interface, which will be carried out by air lift or | To minimize water quality impact in CBTS from marine construction | Contractor | All marine works areas within CBTS | Construction phase | • EIAO-TM • WPCO | N/A |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|------------|---|---|---|--|---------------------------------------|---|--------|
| | sand pump method | activities | | | | | |
| ERR 6.7.1 | Fill materials removed by air lift or sand pumping method shall be stored inside impermeable compartment of the barge | To minimize water quality impact in CBTS from marine construction activities | Contractor | All marine works areas within CBTS | Construction phase | • EIAO-TM • WPCO | N/A |
| ERR 6.7.1 | Bulk filling operation within CBTS shall be carried out by closed grab dredger and/or by feeding the fill material into a down pipe for placing of fill materials | To minimize water quality impact in CBTS from marine construction activities | Contractor | All marine works areas within CBTS | Construction phase | • EIAO-TM • WPCO | N/A |
| EP 2.18.1a | Pipe piles shall be used to form temporary seawalls for IMT construction within CBTS. | To minimize water quality impact in CBTS from IMT construction | Contractor | IMT construction works within CBTS | Construction phase | • EIAO-TM • WPCO | ٨ |
| EP 2.18.1b | The temporary seawalls shall not be removed before completion of all dredging or filling works for IMT construction, except for a small section of pipe piles adjoining IMT11 to facilitate the necessary dredging works for placing the IMT11. | To minimize water quality impact in CBTS from IMT construction | Contractor | IMT construction works within CBTS | Construction phase | • EIAO-TM • WPCO | ٨ |
| EP 2.18.1j | Water quality monitoring shall be conducted at cooling water intake 9 for Windsor House during IMT construction within CBTS. The monitoring frequency, parameters, equipment and methodology shall follow those for dredging and filling as | To minimize water quality impact in CBTS from IMT construction | Contractor | IMT construction works within CBTS | Construction phase | • EIAO-TM • WPCO | ۸ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|---|---|---|---|---------------------------------------|---|--------|
| | stipulated in the EM&A Manual. | | | | | | |
| S11. 204 | Bulk filling along the IMT tunnel alignment for SCL shall be carried out after the bulk dredging works along the IMT alignment are completed. Hence, bulk dredging and bulk filling along the IMT alignment shall not be undertaken at the | To minimize loss of fines and contaminants during IMT construction | Contractor | Marine works areas in Victoria Harbour | Construction phase | EIAO-TMWPCO | N/A |
| | same time. | | | | | | |
| S11. 204 | Dredging for IMT and SCL2 construction shall be carried out by closed grab dredger to minimize release of sediment and other contaminants during dredging. | To minimize loss of fines and contaminants during dredging in the Victoria Harbour | Contractor | Marine works areas in Victoria Harbour | Construction phase | EIAO-TMWPCO | ٨ |
| S11.204 | No more than one closed grab dredger shall be operated outside the CBTS in the open harbor for SCL construction. | To minimize loss of fines and contaminants from dredging in the Victoria Harbour | Contractor | Marine works areas in Victoria Harbour | Construction phase | EIAO-TMWPCO | ۸ |
| S11. 204 | Dredging for temporary reclamation outside the CBTS (at SCL2) shall not be carried out concurrently with the dredging / filling works for IMT construction. | To minimize loss of fines and contaminants from dredging / filling in the Victoria Harbour | Contractor | Marine works areas in Victoria Harbour | Construction phase | EIAO-TM WPCO | N/A |
| S11. 205 | Floating type or frame type silt curtains shall be deployed around the dredging operations within 200m from the Hung Hom landfall. | To minimize loss of fines and contaminants from dredging in the Victoria | Contractor | Construction of northern IMT segment in the | Construction phase | EIAO-TMWPCO | ٨ |

EIA Ref. **Recommended Mitigation Measures** Objectives of the Who to Location of the When to What Status recommended Measures implement measures Implement the requirements or & Main Concerns to the measures? standards for address measures? the measures to achieve? Harbour near shore region within 200 m from the Hung Hom landfall EP 2.19e of EIAO-TM ۸ Frame type silt curtains shall be deployed around the To minimize water quality Construction Construction Contractor • dredging operations for the remaining IMT segments outside • WPCO impacts in Victoria Harbour IMT phase northern 200 m from the Hung Hom landfall. from IMT construction segment in Victoria Harbour outside 200m from the Hung Hom landfall EIAO-TM S11. 205 & Table Silt screens shall be installed at the cooling water intakes for To protect the beneficial Contractor Construction of Construction • 11.23 East Rail Extension, Metropolis and Hong Kong Coliseum IMT • WPCO use of water intakes along northern phase (namely 21, 34 and 35 respectively) which are in close the Kowloon waterfront segment in the vicinity of the northern IMT segment. from dredging / filling near shore region within 200 m from activities the Hung Hom landfall S11.207 If underwater blasting is required for SCL construction, the To protect the water quality Contractor Marine works Construction • EIAO-TM N/A following precautionary / mitigation measures shall be in Victoria Harbour from • WPCO areas in Victoria phase adopted: any possible underwater Harbour

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to | Who to implement | Location of the measures | When to Implement the | What requirements or | Status |
|-------------------|---|---|---------------------|--------------------------|--------------------------|-------------------------------|--------|
| | | address | the measures? | | measures? | standards for the measures to | |
| | | | incusures. | | | achieve? | |
| | Charge shall be placed in cores within the rock in order | blasting | | | | | |
| | that there will be no blast directly into the water. | | | | | | |
| | In terms of the construction sequence, sediment | | | | | | |
| | dredging (within the planned IMT works area) shall be | | | | | | |
| | conducted prior to any underwater blasting. | | | | | | |
| Table 11.23 | Silt screens shall be installed at the WSD Flushing Water | To protect the beneficial | Contractor | Flushing water | Construction | • EIAO-TM | N/A |
| | Intakes at Kowloon Station, Tai Wan, Quarry Bay and Wan | use of flushing water | | intake points in | phase | • WPCO | |
| | Chai (namely Intakes 14, WSD9, WSD17 and A respectively) | intakes in Victoria Harbour | | Victoria Harbour | | | |
| | during any dredging / filling works outside the CBTS for | from dredging / filling | | | | | |
| | temporary reclamation at SCL2 or for IMT construction | activities | | | | | |
| S11.210 - S11.211 | If the marine works for SCL are to be carried out concurrently | To minimize loss of fines | Contractor | Marine works | Construction | • EIAO-TM | ٨ |
| & Table 11.24 | with other dredging / filling activities in the Victoria Harbour, | and contaminants from | | areas in Victoria | phase | • WPCO | |
| ERR S6.7.1 | the production rates of any dredging / filling work to be | dredging / filling in the | | Harbour | | | |
| | undertaken outside the CBTS for SCL construction in the | Victoria Harbour | | | | | |
| | open harbour (including temporary reclamation at SCL2 and | | | | | | |
| | IMT construction, except for the area within 60m from the | | | | | | |
| | southern boundary of the temporary reclamation at Hung | | | | | | |
| | Hom Landfall) shall not exceed 2,500 m ³ per day at any time | | | | | | |
| | throughout the entire construction period. The hourly | | | | | | |
| | production rate for dredging or bulk filling within the open | | | | | | |
| | Victoria Harbour (outside the breakwater of CBTS, except for | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|--------------------------|---------------------------------------|---|--------|
| | the area within 60m from the southern boundary of the | | | | | | |
| | temporary reclamation at Hung Hom Landfall) shall not | | | | | | |
| | exceed 156 m^3 per hour (if there are other concurrent marine | | | | | | |
| | works in Victoria Harbour) and the maximum working hour for | | | | | | |
| | the dredging / bulk filling works shall be 16 hours per day. Silt | | | | | | |
| | screen shall be deployed at the Kowloon Station Intake to | | | | | | |
| | minimize the water quality impact. If the marine works for | | | | | | |
| | SCL are to be carried out with no other concurrent dredging $\!/$ | | | | | | |
| | filling activities in the Victoria Harbour, the production rates of | | | | | | |
| | any dredging / filling work to be undertaken outside the CBTS | | | | | | |
| | for SCL construction in the open harbour (including | | | | | | |
| | temporary reclamation at SCL2 and IMT construction except | | | | | | |
| | for the area within 60m from the southern boundary of the | | | | | | |
| | temporary reclamation at Hung Hom Landfall) shall not | | | | | | |
| | exceed 4,500 m ³ per day at any time throughout the entire | | | | | | |
| | construction period. The hourly production rate for dredging | | | | | | |
| | or bulk filling within the open Victoria Harbour (outside the | | | | | | |
| | breakwater of CBTS except for the area within 60m from the | | | | | | |
| | southern boundary of the temporary reclamation at Hung | | | | | | |
| | Hom Landfall) shall not exceed 281 m ³ per hour (if there is no | | | | | | |
| | other concurrent marine works in Victoria Harbour) and the | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures | Who to implement | Location of the measures | When to | What requirements or | Status |
|----------|---|--|------------------|--------------------------|--------------|----------------------|--------|
| | | & Main Concerns to | the | incusures | measures? | standards for | |
| | | address | measures? | | incusures : | the measures to | |
| | | | incusures. | | | achieve? | |
| | maximum working hour for the dredging / bulk filling works | | | | | | |
| | shall be 16 hours per day. Silt screen shall be deployed at the | | | | | | |
| | Kowloon Station Intake to minimize the water quality impact. | | | | | | |
| | Only one chiseling machine or hydraulic breaker shall be | | | | | | |
| | adopted for rock breaking. | | | | | | |
| | For any dredging / filling work for IMT construction within 60m | | | | | | |
| | from the southern boundary of the temporary reclamation at | | | | | | |
| | Hung Hom Landfall: | | | | | | |
| | • The daily production rate shall not exceed 1,500m ³ per | | | | | | ٨ |
| | day | | | | | | |
| | the hourly production rate shall not exceed 93m³ | | | | | | ٨ |
| S11.215 | The following good site practices shall be undertaken during | To minimize loss of | Contractor | Marine works | Construction | • EIAO-TM | |
| | filling and dredging: | fines and contaminants | | areas | phase | • WPCO | |
| | mechanical grabs, if used, shall be designed and | from dredging / filling | | | · | | ٨ |
| | maintained to avoid spillage and sealed tightly while | | | | | | |
| | being lifted; | | | | | | |
| | all vessels shall be sized so that adequate clearance is | | | | | | ٨ |
| | maintained between vessels and the seabed in all tide | | | | | | |
| | conditions, to ensure that undue turbidity is not | | | | | | |
| | generated by turbulence from vessel movement or | | | | | | |
| | propeller wash; | | | | | | |
| | | | | | | | |

| EIA Ref. | | Recommended Mitigation Measures | Objectives of the recommended Measures | Who to implement | Location of the measures | When to Implement the | What requirements or | Status |
|----------|-------|---|--|------------------|--------------------------|--------------------------|----------------------|--------|
| | | | & Main Concerns to | the | | measures? | standards for | |
| | | | address | measures? | | | the measures to | |
| | | | | | | | achieve? | |
| | • | all hopper barges and dredgers shall be fitted with tight | | | | | | ٨ |
| | | fitting seals to their bottom openings to prevent | | | | | | |
| | | leakage of material; | | | | | | |
| | • | construction activities shall not cause foam, oil, | | | | | | ٨ |
| | | grease, scum, litter or other objectionable matter to be | | | | | | |
| | | present on the water within the site or dumping | | | | | | |
| | | grounds; | | | | | | |
| | • | loading of barges and hoppers shall be controlled to | | | | | | ٨ |
| | | prevent splashing of dredged material into the | | | | | | |
| | | surrounding water. Barges or hoppers shall not be | | | | | | |
| | | filled to a level that will cause the overflow of materials | | | | | | |
| | | or polluted water during loading or transportation; | | | | | | |
| | • | before commencement of the temporary reclamation | | | | | | ٨ |
| | | works, the holder of the Environmental Permit shall | | | | | | |
| | | submit plans showing the phased construction of the | | | | | | |
| | | reclamation, design and operation of the silt curtain. | | | | | | |
| S11.216 | The | following mitigation measures are proposed to minimize | minimize release of | Contractor | Construction | Construction | • EIAO-TM | |
| | the p | potential water quality impacts from the construction | construction wastes | | works at or close | phase | • WPCO | |
| | work | ks at or close to the seafront: | from construction | | to the seafront | | | |
| | ۰Te | emporary storage of construction materials (e.g. | works at or close to the | | | | | ٨ |
| | equi | ipment, filling materials, chemicals and fuel) and | seafront | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|--------------------------|---------------------------------------|---|--------|
| | temporary stockpile of construction and demolition materials | | | | | | |
| | shall be located well away from the seawater front and storm | | | | | | |
| | drainage during carrying out of the works. | | | | | | |
| | Stockpiling of construction and demolition materials and | | | | | | ٨ |
| | dusty materials shall be covered and located away from the | | | | | | |
| | seawater front and storm drainage. | | | | | | |
| | Construction debris and spoil shall be covered up and/or | | | | | | ٨ |
| | disposed of as soon as possible to avoid being washed into | | | | | | |
| | the nearby receiving waters. | | | | | | |
| S11.217 | The following mitigation measures are proposed to minimize | To minimize release of | Contractor | Marine piling | Construction | • EIAO-TM | |
| | the potential water quality impacts from any marine piling | sediment and pollutants | | works areas | phase | • WPCO | |
| | works: | from marine piling activities | | | | | |
| | • The potential release of sediment or excavated materials | | | | | | ٨ |
| | could be controlled through the installation of silt curtains | | | | | | |
| | surrounding the working area as necessary. | | | | | | |
| | Spoil shall be collected by sealed hopper barges for | | | | | | ٨ |
| | proper disposal. | | | | | | |
| S11.218 | Silt screens are recommended to be deployed at the | To avoid the pollutant and | Contractor | Proposed silt | Construction | • EIAO-TM | ٨ |
| | seawater intakes during the construction works period. | refuse entrapment | | screens at water | phase | • WPCO | |
| | Regular maintenance of the silt screens and refuse collection | problems at the silt screens | | intakes | | | |
| | shall be performed at the silt screens at regular intervals on a | to be installed at the water | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|------------------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | daily basis. The Contractor shall be responsible for keeping the water behind the silt screen free from floating rubbish and debris during the impact monitoring period. | intakes. | | | | | |
| S11.219 | It is recommended that collection and removal of floating refuse shall be performed within the marine construction areas at regular intervals on a daily basis. The Contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish during the dredging works. | To minimize water quality impacts from illegal dumping and littering from marine vessels and runoff from the coastal area | Contractor | Marine works area | Construction phase | • EIAO-TM • WPCO • WDO | ^ |
| S11.220 & 221 | Any wastewater including washdown waters and any concrete curing waters generated from the casting basin shall be drained to the wastewater treatment unit. Appropriate treatment process such as sedimentation and oil removal shall be employed for the wastewater treatment units so that any discharge from the casting basin will comply with standards stipulated in the TM-DSS. Recovered oil from any oil interceptor shall be properly contained, labeled and stored on site prior to collection by licensed collectors for disposal. During the flooding of the basin with seawater (accomplished by pumps) no escape of water could occur as the cofferdam will still be in place. Prior to opening a channel through the | To minimize water quality impacts from the washdown, flooding and draining operation at Shek O Casting Basin | Contractor | Shek O Casting Basin | Construction phase | • EIAO-TM • WPCO | Λ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------------------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | cofferdam, water inside the basin will be skimmed of floating debris. A period of settling of 24 hours before opening the basin to the sea would allow much of the suspended material to settle out. The channel through the cofferdam will only be opened with the approval of the Site Engineer to the effect that all reasonable steps had been taken to remove contaminants. | | | | | | |
| S11.222 to 11.245 | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable. | To minimize water quality impacts from construction site runoff and general construction activities | Contractor | Works areas | Construction phase | EIAO-TM WPCO TMDSS, WDO, ProPECC PN 1/94 | ٨ |
| S11.246 & 11.247 | Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal | minimize water quality impacts due to sewage generated from construction workforce | Contractor | All works areas | Construction phase | • EIAO-TM • WPCO • TM-DSS • WDO | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|---|--|---|--------------------------|---------------------------------------|---|-------------|
| | and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. | | | | | | ۸ |
| S11.248 | In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps. | To minimize impact from discharge of uncontaminated groundwater | Contractor | Works areas | Construction phase | • EIAO-TM • WPCO • TM-DSS • WDO | ٨ |
| S11.252 | The following good site practices shall be adopted for the proposed barging points: all vessels shall be sized so that adequate clearance is between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site loading of barges and hoppers shall be controlled to | To minimize water quality impacts generated from the barging points. | Contractor | Barging Points | Construction phase | • EIAO-TM • WPCO | Λ Λ Λ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|---------------------------------|---------------------------------------|---|--------|
| | prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation | | | | | | |
| S11.253 | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD. | To minimize water quality impact from effluent discharges from construction sites | Contractor | All construction works areas | Construction phase | • EIAO-TM • WPCO • TM-DSS | Λ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the | Who to | Location of the | When to | What | Status |
|----------|---|------------------------|------------|------------------|---------------|-----------------|--------|
| | | recommended Measures | implement | measures | Implement the | requirements or | |
| | | & Main Concerns to | the | | measures? | standards for | |
| | | address | measures? | | | the measures to | |
| | | | _ | | | achieve? | |
| S11.254 | Contractor must register as a chemical waste producer if | minimize water quality | Contractor | All construction | Construction | • EIAO-TM | ٨ |
| | chemical wastes would be produced from the construction | impact from accidental | | works areas | phase | • WPCO | |
| | activities. The Waste Disposal Ordinance (Cap 354) and its | spillage of chemical | | | | • TM-DSS | |
| | subsidiary regulations in particular the Waste Disposal | | | | | • WDO | |
| | (Chemical Waste) (General) Regulation shall be observed | | | | | | |
| | and complied with for control of chemical wastes. | | | | | | |
| S11.255 | Any service shop and maintenance facilities shall be located | minimize water quality | Contractor | All construction | Construction | • EIAO-TM | ٨ |
| | on hard standings within a bunded area, and sumps and oil | impact from accidental | | works areas | phase | • WPCO | |
| | interceptors shall be provided. Maintenance of vehicles and | spillage of chemical | | | | • TM-DSS | |
| | equipment involving activities with potential for leakage and | | | | | • WDO | |
| | spillage shall only be undertaken within the areas | | | | | | |
| | appropriately equipped to control these discharges. | | | | | | |
| S11.256 | Disposal of chemical wastes shall be carried out in | minimize water quality | Contractor | All construction | Construction | • EIAO-TM | |
| | compliance with the Waste Disposal Ordinance. The "Code of | impact from accidental | | works areas | phase | • WPCO | |
| | Practice on the Packaging, Labelling and Storage of | spillage of chemical | | | | • TM-DSS | |
| | Chemical Wastes" published under the Waste Disposal | | | | | • WDO | |
| | Ordinance details the requirements to deal with chemical | | | | | | |
| | wastes. General requirements are given as follows: | | | | | | |
| | Suitable containers shall be used to hold the chemical | | | | | | # |
| | wastes to avoid leakage or spillage during storage, handling | | | | | | |
| | and transport. | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|--------------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | Chemical waste containers shall be suitably labelled, to | | | | | | ٨ |
| | notify and warn the personnel who are handling the wastes, | | | | | | |
| | to avoid accidents. | | | | | | |
| | Storage area shall be selected at a safe location on site and | | | | | | ٨ |
| | adequate space shall be allocated to the storage area. | | | | | | |
| ERR S 8.5.1 | Floating type silt curtains would be installed around the area | minimize water quality | Contractor | Shek O Casting | Construction | • WPCO | ٨ |
| | of construction and removal of earth bund during the | impact at Shek O Casting | | Basin | phase | | |
| | respective works. | Basin | | | | | |
| Waste Manage | ment (Construction Waste) | | | | | | |
| S12.75 | Good Site Practices and Waste Reduction Measures | reduce waste management | Contractor | All works sites | Construction | Waste Disposal | |
| | - Prepare a Waste Management Plan | impacts | | | phase | Ordinance (Cap. | ٨ |
| | (WMP) approved by the Engineer/Supervising Officer of the | | | | | 354) | |
| | Project based on current practices on construction sites; | | | | | • Land | |
| | - Training of site personnel in, site cleanliness, proper waste | | | | | (Miscellaneous | ٨ |
| | management and chemical handling procedures; | | | | | Provisions) | |
| | - Provision of sufficient waste disposal points and regular | | | | | Ordinance (Cap. | ٨ |
| | collection of waste; | | | | | 28) | |
| | - Appropriate measures to minimize windblown litter and | | | | | • DEVB TCW | ٨ |
| | dust during transportation of waste by either covering trucks | | | | | No. 6/2010 | |
| | or by transporting wastes in enclosed containers; | | | | | | |
| | - Regular cleaning and maintenance programme for | | | | | | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | drainage systems, sumps and oil interceptors; and | | | | | | |
| | - Separation of chemical wastes for special handling and | | | | | | ٨ |
| | appropriate treatment. | | | | | | |
| S12.76 | Good Site Practices and Waste Reduction Measures | achieve waste | Contractor | All works sites | Construction | Waste Disposal | |
| | (Con't) | reduction | | | phase | Ordinance (Cap. | |
| | - Sorting of demolition debris and excavated materials from | | | | | 354) | ٨ |
| | demolition works to recover reusable/ recyclable portions (i.e. | | | | | • Land | |
| | soil, broken concrete, metal etc.); | | | | | (Miscellaneous | |
| | - Segregation and storage of different types of waste in | | | | | Provisions) | ٨ |
| | different containers, skips or stockpiles to enhance reuse or | | | | | Ordinance (Cap. | |
| | recycling of materials and their proper disposal; | | | | | 28) | |
| | - Encourage collection of aluminum cans by providing | | | | | | ٨ |
| | separate labeled bins to enable this waste to be segregated | | | | | | |
| | from other general refuse generated by the workforce; | | | | | | |
| | - Proper storage and site practices to minimize the potential | | | | | | ٨ |
| | for damage or contamination of construction materials; | | | | | | |
| | - Plan and stock construction materials carefully to | | | | | | ٨ |
| | minimize amount of waste generated and avoid unnecessary | | | | | | |
| | generation of waste; and | | | | | | |
| | - Training shall be provided to workers about the concepts | | | | | | ٨ |
| | of site cleanliness and appropriate waste management | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|---|--|---|-----------------------------|---------------------------------------|---|--------|
| | procedures, including waste reduction, reuse and recycle. | | | | | | |
| S12.77 | Good Site Practices and Waste Reduction Measures | achieve waste | Contractor | All works sites | Construction | • ETWB TCW | |
| | (Con't) | reduction | | | phase | No. 19/2005 | |
| | - The Contractor shall prepare and implement a WMP as | | | | | | ٨ |
| | part of the EMP in accordance with ETWBTCW No. 19/2005 | | | | | | |
| | which describes the arrangements for avoidance, reuse, | | | | | | |
| | recovery, recycling, storage, collection, treatment and | | | | | | |
| | disposal of different categories of waste to be generated from | | | | | | |
| | the construction activities. Such a management plan shall | | | | | | |
| | incorporate site specific factors, such as the designation of | | | | | | |
| | areas for segregation and temporary storage of reusable and | | | | | | |
| | recyclable materials. The EMP shall be submitted to the | | | | | | |
| | Engineer for approval. The Contractor shall implement the | | | | | | |
| | waste management practices in the EMP throughout the | | | | | | |
| | construction stage of the Project. The EMP shall be reviewed | | | | | | |
| | regularly and updated by the Contractor, preferably in a | | | | | | |
| | monthly basis. | | | | | | |
| S12.78 | C&D materials would be reused in other local concurrent | achieve waste | Contractor | All works sites | Construction | • ETWB TCW | ٨ |
| | projects as far as possible. If all reuse outlets are exhausted | reduction | | | phase | No. 19/2005 | |
| | during the construction phase, the C&D materials would be | | | | | | |
| | disposed of at Taishan, China as a last resort. | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the | Who to | Location of the | When to | What | Status |
|----------|--|----------------------------|------------|-----------------|---------------|-----------------|--------|
| | | recommended Measures | implement | measures | Implement the | requirements or | |
| | | & Main Concerns to | the | | measures? | standards for | |
| | | address | measures? | | | the measures to | |
| | | | | | | achieve? | |
| S12.79 | Storage, Collection and Transportation of Waste | minimize potential | Contractor | All works sites | Construction | - | |
| | Should any temporary storage or stockpiling of waste is | adverse environmental | | | phase | | |
| | required, | impacts arising from waste | | | | | |
| | recommendations to minimize the impacts include: | storage | | | | | |
| | - Waste, such as soil, shall be handled and stored well to | | | | | | ٨ |
| | ensure secure containment, thus minimizing the potential of | | | | | | |
| | pollution; | | | | | | |
| | - Maintain and clean storage areas routinely; | | | | | | ٨ |
| | - Stockpiling area shall be provided with covers and water | | | | | | ٨ |
| | spraying system to prevent materials from wind-blown or | | | | | | |
| | being washed away; and | | | | | | |
| | - Different locations shall be designated to stockpile each | | | | | | ٨ |
| | material to enhance reuse | | | | | | |
| S12.80 | Storage, Collection and Transportation of Waste (Con't) | minimize potential adverse | Contractor | All works sites | Construction | - | |
| | Waste haulier with appropriate permits shall be employed by | environmental impacts | | | phase | | N/A |
| | the Contractor for the collection and transportation of waste | arising from waste | | | | | |
| | from works areas to respective disposal outlets. The following | collection and disposal | | | | | |
| | suggestions shall be enforced to minimize the potential | | | | | | |
| | adverse impacts: | | | | | | |
| | - Remove waste in timely manner | | | | | | ٨ |
| | - Waste collectors shall only collect wastes prescribed by | | | | | | ۸ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to | Status |
|----------------|--|--|---|--------------------------|---------------------------------------|---|--------|
| | | | | | | achieve? | |
| | their permits | | | | | | N1/A |
| | - Impacts during transportation, such as dust and odour, | | | | | | N/A |
| | shall be mitigated by the use of covered trucks or in enclosed | | | | | | |
| | containers | | | | | | |
| | - Obtain relevant waste disposal permits from the | | | | | | ^ |
| | appropriate authorities, in accordance with the Waste | | | | | | |
| | Disposal Ordinance (Cap. 354), Waste Disposal (Charges for | | | | | | |
| | Disposal of Construction Waste) Regulation (Cap. 345) and | | | | | | |
| | the Land (Miscellaneous Provisions) Ordinance (Cap. 28) | | | | | | |
| | - Waste shall be disposed of at licensed waste disposal | | | | | | ^ |
| | facilities | | | | | | |
| | - Maintain records of quantities of waste generated, | | | | | | ^ |
| | recycled and disposed | | | | | | |
| S12.81 | Storage, Collection and Transportation of Waste (Con't) | minimize potential adverse | Contractor | All works sites | Construction | • DEVB TCW | |
| | - Implementation of trip ticket system with reference to | environmental impacts | | | phase | No. 6/2010 | ^ |
| | DevB TC(W) No.6/2010 to monitor disposal of waste and to | arising from waste | | | | | |
| | control fly-tipping at PFRFs or landfills. A recording system | collection and disposal | | | | | |
| | for the amount of waste generated, recycled and disposed | | | | | | |
| | (including disposal sites) shall be proposed | | | | | | |
| S12.83 – 12.86 | Sorting of C&D Materials | minimize potential adverse | Contractor | All works sites | Construction | • DEVB TCW | |
| | - Sorting to be performed to recover the inert materials, | environmental impacts | | | phase | No. 6/2010 | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the | Who to | Location of the | When to | What | Status |
|----------|--|-----------------------------|------------|-----------------|---------------|-----------------|--------|
| | | recommended Measures | implement | measures | Implement the | requirements or | |
| | | & Main Concerns to | the | | measures? | standards for | |
| | | address | measures? | | | the measures to | |
| | | | | | | achieve? | |
| | reusable and recyclable materials before disposal off-site. | during the handling, | | | | • ETWB TCW No. | |
| | - Specific areas shall be provided by the Contractors for | transportation and disposal | | | | 33/2002 | ۸ |
| | sorting and to provide temporary storage areas for the sorted | of C&D materials | | | | • ETWB TCW | |
| | materials. | | | | | No. 19/2005 | |
| | - The C&D materials shall at least be segregated into inert | | | | | | ٨ |
| | and non-inert materials, in which the inert portion could be | | | | | | |
| | reused and recycled as far as practicable before delivery to | | | | | | |
| | PFRFs as mentioned for beneficial use in other projects. | | | | | | |
| | While opportunities for reusing the non-inert portion shall be | | | | | | |
| | investigated before disposal of at designated landfills. | | | | | | |
| | - Possibility of reusing the spoil in the Project will be | | | | | | ٨ |
| | continuously investigated in the detailed design and | | | | | | |
| | construction stages, it includes backfilling to cut and cover | | | | | | |
| | construction works for the Hung Hom south and north | | | | | | |
| | approach | | | | | | |
| S12.88 | Sediments | To ensure the sediment to | Contractor | All works areas | Construction | ETWB TC(W) No. | |
| | The basic requirements and procedures for excavated / | be disposed of in an | | with sediments | Phase | 34/2002 & | ٨ |
| | dredged sediment disposal specified under ETWB TC(W) | authorized and least | | concern | | Dumping at Sea | |
| | No. 34/2002 shall be followed. MFC is managing the disposal | impacted way | | | | Ordinance | |
| | facilities in Hong Kong for the dredged and excavated | | | | | | |
| | sediment, while EPD is the authorityof issuing marine | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|--------------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | dumping permit under the Dumping at Sea Ordinance | | | | | | |
| S12.89 | Sediments | To determine the best | Contractor | All works areas | Construction | ETWB TC(W) No. | |
| | The contractor for the excavation / dredging works shall apply | handling and disposal | | with sediments | Phase | 34/2002 & | ٨ |
| | for the site allocations of marine sediment disposal based on | option of the sediments | | concern | | Dumping at Sea | |
| | the prior agreement with MFC/CEDD. A request for | | | | | Ordinance | |
| | reservation of sediment disposal space have been submitted | | | | | | |
| | to MFC for onward discussions of disposal approach and | | | | | | |
| | feasible disposal sites and the letter is attached in Appendix | | | | | | |
| | 12.6. The Project proponent shall also be responsible for the | | | | | | |
| | application of all necessary permits from relevant authorities, | | | | | | |
| | including the dumping permit as required under DASO from | | | | | | |
| | EPD, for the disposal of dredged and excavated sediment | | | | | | |
| | prior to the commencement of the excavation works. | | | | | | |
| S12.91-12.94 | Sediments | To ensure handling of | Contractor | Work Sites, | Construction | ETWB TC(W) No. | |
| | - Stockpiling of contaminated sediments shall be avoided | sediments are in | | Sediment | Phase | 34/2002 & | ٨ |
| | as far as possible. If temporary stockpiling of | accordance to statutory | | disposal sites | | Dumping at Sea | |
| | contaminated sediments is necessary, the excavated | requirements | | | | Ordinance | |
| | sediment shall be covered by tarpaulin and the area shall | | | | | | |
| | be placed within earth bunds or sand bags to prevent | | | | | | |
| | leachate from entering the ground, nearby drains and/or | | | | | | |
| | surrounding water bodies. The stockpiling areas shall be | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|--------------------------|---------------------------------------|---|--------|
| | completely paved or covered by linings in order to avoid | | | | | | |
| | contamination to underlying soil or groundwater. Separate | | | | | | |
| | and clearly defined areas shall be provided for stockpiling | | | | | | |
| | of contaminated and uncontaminated materials. Leachate, | | | | | | |
| | if any, shall be collected and discharged according to the | | | | | | |
| | Water Pollution Control Ordinance (WPCO). | | | | | | |
| | - In order to minimise the potential odour / dust emissions | | | | | | ٨ |
| | during excavation and transportation of the sediment, the | | | | | | |
| | excavated sediments shall be wetted during excavation / | | | | | | |
| | material handling and shall be properly covered when | | | | | | |
| | placed on trucks or barges. Loading of the excavated | | | | | | |
| | sediment to the barge shall be controlled to avoid | | | | | | |
| | splashing and overflowing of the sediment slurry to the | | | | | | |
| | surrounding water. | | | | | | |
| | - The barge transporting the sediments to the designated | | | | | | ٨ |
| | disposal sites shall be equipped with tight fitting seals to | | | | | | |
| | prevent leakage and shall not be filled to a level that | | | | | | |
| | would cause overflow of materials or laden water during | | | | | | |
| | loading or transportation. In addition, monitoring of the | | | | | | |
| | barge loading shall be conducted to ensure that loss of | | | | | | |
| | material does not take place during transportation. | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|--|---|---|---------------------------------------|---|--------|
| | Transport barges or vessels shall be equipped with automatic selfmonitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. | | | | | | ^ |
| S12.95 | Sediments A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites | Construction Phase | ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance | N/A |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|---|--|---|--------------------------|---------------------------------------|---|--------|
| | rupture of the containers and sediment loss due to impact of | | | | | | |
| | thecontainer on the seabed have been addressed. | | | | | | |
| S12.97 | Containers for Storage of Chemical Waste | register with EPD | Contractor | All works sites | Construction | Code of | |
| | The Contractor shall register with EPD as a chemical waste | as a Chemical waste | | | phase | Practice on the | |
| | producer and to follow the guidelines stated in the Code of | producer and store | | | | Packaging, | |
| | Practice on the Packaging, Labelling and Storage of | chemical waste in | | | | Labelling and | |
| | Chemical Wastes. Containers used for storage of chemical | appropriate containers | | | | Storage of | |
| | waste shall: | | | | | Chemical Wastes | |
| | - Be compatible with the chemical wastes being stored, | | | | | | * |
| | maintained in good condition and securely sealed; | | | | | | |
| | - Have a capacity of less than 450 litters unless the | | | | | | ٨ |
| | specifications have been approved by EPD; and | | | | | | |
| | - Display a label in English and Chinese in accordance with | | | | | | ٨ |
| | instructions prescribed in Schedule 2 of the Waste Disposal | | | | | | |
| | (Chemical Waste) (General) Regulation | | | | | | |
| S12.98 | Chemical Waste Storage Area | prepare appropriate | Contractor | All works sites | Construction | Code of | |
| | - Be clearly labeled to indicate corresponding chemical | storage areas for chemical | | | phase | Practice on the | ٨ |
| | characteristics of the chemical waste and used for storage of | waste at works areas | | | | Packaging, | |
| | chemical waste only; | | | | | Labelling and | |
| | - Be enclosed on at least 3 sides; | | | | | Storage of | ٨ |
| | - Have an impermeable floor and bunding, of capacity to | | | | | Chemical Wastes | ٨ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the | Who to | Location of the | When to | What | Status |
|----------|---|----------------------------|------------|-----------------|---------------|------------------|--------|
| | | recommended Measures | implement | measures | Implement the | requirements or | |
| | | & Main Concerns to | the | | measures? | standards for | |
| | | address | measures? | | | the measures to | |
| | | | | | | achieve? | |
| | accommodate 110% of the volume of the largest container or | | | | | | |
| | 20% by volume of the chemical waste stored in that area, | | | | | | |
| | whichever is the greatest; | | | | | | |
| | - Have adequate ventilation; | | | | | | ٨ |
| | - Be covered to prevent rainfall from entering; and | | | | | | ٨ |
| | - Be properly arranged so that incompatible materials are | | | | | | ٨ |
| | adequately separated. | | | | | | |
| S12.99 | Chemical Waste | clearly label the chemical | Contractor | All works sites | Construction | Code of | |
| | - Lubricants, waste oils and other chemical wastes would | waste at works areas | | | phase | Practice on the | ٨ |
| | be generated during the maintenance of vehicles and | | | | | Packaging, | |
| | mechanical equipments. Used lubricants shall be collected | | | | | Labelling and | |
| | and stored in individual containers which are fully labelled in | | | | | Storage of | |
| | English and Chinese and stored in a designated secure | | | | | Chemical Wastes | |
| | place. | | | | | | |
| S12.100 | Collection and Disposal of Chemical Waste | To monitor the generation, | Contractor | All works sites | Construction | • Waste Disposal | |
| | A trip-ticket system shall be operated in accordance with the | reuse and disposal of | | | phase | (Chemical Waste) | ٨ |
| | Waste Disposal (Chemical Waste) (General) Regulation to | chemical waste | | | | (General) | |
| | monitor all movements of chemical waste. The Contractor | | | | | Regulation | |
| | shall employ a licensed collector to transport and dispose of | | | | | | |
| | the chemical wastes, to either the approved CWTC at Tsing | | | | | | |
| | Yi, or another licensed facility, in accordance with the Waste | | | | | | |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | What requirements or standards for the measures to achieve? | Status |
|----------|--|---|---|-----------------------------|---------------------------------------|---|--------|
| | Disposal (Chemical Waste) (General) Regulation | | | | | | |
| S12.101 | General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material. | properly store and separate from other C&D materials for subsequent collection and disposal | Contractor | All works sites | Construction phase | - | # |
| S12.102 | <i>General Refuse (Con't)</i> The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials. | facilitate recycling of recyclable portions of refuse | Contractor | All works sites | Construction phase | - | Λ |
| S12.103 | <i>General Refuse (Con't)</i> The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the | raise workers' awareness on recycling issue | Contractor | All works sites | Construction phase | - | ۸ |

| EIA Ref. | Recommended Mitigation Measures | Objectives of the | Who to | Location of the | When to | What | Status |
|----------|--|----------------------|-----------|-----------------|---------------|-----------------|--------|
| | | recommended Measures | implement | measures | Implement the | requirements or | |
| | | & Main Concerns to | the | | measures? | standards for | |
| | | address | measures? | | | the measures to | |
| | | | | | | achieve? | |
| | use of the bins shall also be provided in the sites as | | | | | | |
| | reminders | | | | | | |

Remarks: ^ Compliance of mitigation measure X Non-compliance of mitigation measure

• Non-compliance but rectified by the contractor

* Observation/reminder was made during site audit but improved/rectified by the contractor.

Observation/reminder was made during site audit but not yet improved/rectified by the contractor.

N/A Not Applicable

APPENDIX K WASTE GENERATION IN THE REPORTING MONTH

Monthly Summary Waste Flow Table for <u>2019</u> (year)

Contract No:SCL1121Date Reported:April 2019


| | | | | Actual Q | Quantities of I | nert C&D Mate | rials Generated | Monthly | | | Actual Qu | antities of Non | -inert C&D V | Vastes Genera | ted Monthly |
|-------|--------------------------------|--|--------------------------|--------------------------|--------------------------|----------------------------|----------------------------|----------------------------|--------------------------|----------------------------|-------------|----------------------------------|--------------------------|-------------------|--------------------------------|
| Month | Total Quantity Generated | Hard Rocks and Large Broken Concrete (See Note 3) | Reused in the Contract | Reused in other Projects | | Imported Fill from 1111 | Imported Fill from 1112 | Imported Fill from 1114 | Imported Fill from 1123 | Imported Fill from 1128 | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in'000kg) | (in '000tonne) |
| Jan | 0 | 0 | 1.324 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.113 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.717 | 0 | 0 | 0.052 |
| Mar | 0.532 | 0 | 0.4 | 0.132 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.114 |
| Apr | 0.841 | 0 | 0 | 0.841 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1.302 | 0 | 0 | 0.100 |
| May | | | | | | | | | | | | | | | |
| June | | | | | | | | | | | | | | | |
| July | | | | | | | | | | | | | | | |
| Aug | | | | | | | | | | | | | | | |
| Sept | | | | | | | | | | | | | | | |
| Oct | | | | | | | | | | | | | | | |
| Nov | | | | | | | | | | | | | | | |
| Dec | | | | | | | | | | | | | | | |
| Total | 1.373 | 0 | 1.724 | 0.973 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2.019 | 0 | 0 | 0.379 |

<u>Notes:</u> (1)

The performance targets are given below:

- All excavated materials to be sorted for recovering the inert portion of C&D materials, e.g. hard rocks, soil and broken concrete, for reuse on the Site or disposal to designated outlets;

- All metallic waste to be recovered for collection by recycling contractors;
- All cardboard and paper packaging (for plant, equipment and materials) to be recovered, properly stockpiled in dry and covered condition to prevent cross contamination;
- All chemical wastes to be collected and properly disposed of by specialist contractors; and
- All demolition debris to be stored to recover broken concrete, reinforcement bars, mechanical and electrical fittings, hardware as well as other fitting / materials that have established recycling outlets.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) Broken concrete for recycling into aggregates.
- (4) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (5) All the C&D material come from SCL1111, 1112, 1114, 1121, 1123, 1128 will be reussed in other project



Monthly Summary of Marine Sediment Flow for <u>2019</u> (year)

Contract No:SCL1121Date Reported:April 2019

| | | | | | | | Volume o | of Sediment | s Generate | ed Monthl | y Bulk Volu | me) | | | | | |
|---------------|----------------------------|------------------------|------------------------|------------------------|---|------------------------|------------------------|-----------------------------------|------------------------|-----------|------------------------|--|--------------------------|------------------------|----------|------------------------|--------------------|
| Month | Type 1 – Open Sea Disposal | | | | Type 1 – Open Sea Disposal (Dedicated Site) | | | Type 2 – Confined Marine Disposal | | | | Type 3 – Special Treatment Disposal | | | | | |
| | Generated from 1111 | Generated from 1112 | Generated from 1121 | Generated from 1128 | Disposed | Generated from 1111 | Generated from 1112 | Generated from 1121 | Generated from 1128 | Disposed | Generated from 1111 | Generated from 1112 | Generated from 1121 | Generated from 1128 | Disposed | Generated from 1121 | Disposed |
| Unit | | (iı | n '000m ³) | | | | (| in '000m ³) | | | | | (in '000m ³) | | | (in '00 | 00m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Mar | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Apr | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| May | | | | | | | | | | | | | | | | | |
| June | | | | | | | | | | | | | | | | | |
| Sub- Total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| July | | | | | | | | | | | | | | | | | |
| Aug | | | | | | | | | | | | | | | | | |
| Sept | | | | | | | | | | | | | | | | | |
| Oct | | | | | | | | | | | | | | | | | |
| Nov | | | | | | | | | | | | | | | | | |
| Dec | | | | | | | | | | | | | | | | | |
| Total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

APPENDIX L CUMULATIVE LOG FOR COMPLAINT LOGS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Appendix L - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Cumulative Complaint Log

| Log Ref. | Date/Location | Complainant/ Date of Contact | Details of Complaint | Investigation/ Mitigation Action | File Closed |
|----------|--|---|--|---|----------------|
| | 7 March 2019 / SCL Construction Site - Hung Hum (Finger Pier) | Resident nearby the construction site/ 7 March 2019 | The complainant complained about the noise generated from breaking of concrete blocks. | In accordance with the Site Diary provided by the Contractor, the major construction activities at SCL Construction Site – Hung Hum (Finger Pier) conducted during the time of complaint are Housekeeping & general site works and breaking of concrete blocks. As per the details of the complaints, the operated excavator-mounted breaker and the noise stemmed from breaking of concrete blocks were considered the sources of noise. No construction work was carried out during the restricted hours on 7 March 2019. According to the Contractor, the abovementioned work was anticipated to be completed in March 2019. The Contractor had implemented environmental mitigation measures to minimize the noise from concrete breaking works (i.e Noise source on the breaker was covered). Based on the gathered information, the operated excavator-mounted breaker and the noise | Closed |

| | stemmed from breaking of concrete blocks were considered the sources of noise. The complaint is considered Project-related. | |
|--|---|--|
| | Nevertheless, the Engineer and the Environmental Team have reminded the Contractor to carry out concrete breaking works with appropriate mitigation measures as far as practicable to reduce noise to nearby sensitive receivers. | |
| | The environmental conditions of the site and effectiveness of the implementation of mitigation measures will be continuously reviewed and monitored by the Engineer and the Environmental Team. | |

Cumulative Log for Notifications of Summons

| Log Ref. | Date/Location | Subject | Status | Total no. Received in this reporting month | Total no. Received since project commencement |
|----------|---------------|---------|--------|---|---|
| | | | | | |

Cumulative Log for Successful Prosecutions

| Log Ref. | Date/Location | Subject | Status | Total no. Received in this reporting month | Total no. Received since the commencement of the project |
|---------------|---|--|---|---|---|
| ESS41852/2016 | 4 May 2016/ CMP Vd at East Sha Chau | Contrary to: Sections 8 (1) (a) and 25 (1) (b) Dumping at Sea Ordinance | One (1) successful prosecution was recorded in August. | 0 | 1 |

Appendix C

Monthly EM&A Report for April 2019 – SCL Works Contract 1123 Exhibition Station and Western Approach Tunnel



Leighton – China State J.V.

Shatin to Central Link -Hung Hom to Admiralty Section

Works Contract 1123 -Exhibition Station and Western Approach Tunnel

Monthly EM&A Report for April 2019

[May 2019]

| | Name | Signature |
|---------------------------------|---|--|
| Prepared & Checked: | Ray Cheng | - And Contraction of the second secon |
| Reviewed, Approved & Certified: | Y W Fung (Contractor's Environmental Team Leader) | b |
| | | |
| Version: 0 | Date: | 9 May 2019 |
| | | - x - 10 - 10 - 10 - 10 - 10 - 10 - 10 - |
| Disclaimer | | |

This Environmental Monitoring and Audit Report is prepared for Leighton – China State J.V. and is given for its sole benefit in relation to and pursuant to SCL1123 and may not be disclosed to, quoted to or relied upon by any person other than Leighton – China State J.V. without our prior written consent. No person (other than Leighton – China State J.V. into whose possession a copy of this report comes may rely on this plan without our express written consent and Leighton – China State J.V. may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Table of Contents

| EXECU | ITIVE SUMMARY1 |
|---------------------------------|--|
| 1 | INTRODUCTION |
| 1.1 1.2 | Purpose of the Report3 Report Structure |
| 2 | PROJECT INFORMATION4 |
| 2.1 2.2 2.3 2.4 2.5 | Background4Site Description4Construction Programme and Activities5Project Organisation6Status of Environmental Licences, Notification and Permits7 |
| 3 | ENVIRONMENTAL MONITORING REQUIREMENTS9 |
| 3.1 3.2 3.3 3.4 | Construction Dust Monitoring9Construction Noise Monitoring11Continuous noise monitoring12Landscape and Visual12 |
| 4 | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES13 |
| 5 | MONITORING RESULTS14 |
| 5.1 5.2 5.3 5.4 | Construction Dust Monitoring14Regular Construction Noise Monitoring14Waste Management15Landscape and Visual15 |
| 6 | ENVIRONMENTAL SITE INSPECTION AND AUDIT16 |
| 7 | ENVIRONMENTAL NON-CONFORMANCE18 |
| 7.1 7.2 7.3 7.4 | Summary of Monitoring Exceedances18Summary of Environmental Non-Compliance18Summary of Environmental Complaints18Summary of Environmental Summon and Successful Prosecutions18 |
| 8 | FUTURE KEY ISSUES |
| 8.1 8.2 8.3 | Construction Programme for the Next Three Month |
| 9 | CONCLUSIONS AND RECOMMENDATIONS |
| 9.1 9.2 | Conclusions |

List of Tables

- Table 2.1
 Contact Information of Key Personnel
- Table 2.2
 Status of Environmental Licenses, Notifications and Permits
- Table 3.1Air Quality Monitoring Equipment
- Table 3.2 Locations of Construction Dust Monitoring Station
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Noise Monitoring Equipment for Regular Noise Monitoring
- Table 3.5Noise Monitoring Station during Construction Phase
- Table 4.1
 Status of Required Submission under Environmental Permit
- Table 5.1
 Summary of 24-hour TSP Monitoring Result in the Reporting Period
- Table 5.2
 Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 6.1
 Observations and Recommendations of Site Audit

List of Figures

- Figure 1.1 Site Layout Plan of SCL1123
- Figure 1.2 Site Layout Plan of Kai Tak Baring Point
- Figure 3.1 Air Quality and Noise Monitoring Locations

List of Appendices

- Appendix A Construction Programme
- Appendix B Project Organisation Structure
- Appendix C Implementation Schedule of Environmental Mitigation Measures
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Equipment
- Appendix F EM&A Monitoring Schedules
- Appendix G Air Quality Monitoring Results and their Graphical Presentations
- Appendix H Noise Monitoring Results and their Graphical Presentations
- Appendix I Event and Action Plan
- Appendix J Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
- Appendix K Monthly Summary Waste Flow Table

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1123 – Exhibition Station and Western Approach Tunnel (hereafter called "the Project") covers part of the construction of the Shatin to Central Link (SCL).

The Project comprises the construction of an underground station (Exhibition Station) and 300 m of cut and cover tunnel (Western Approach Tunnel) along Convention Avenue.

The EM&A programme commenced on 1 June 2015. The impact EM&A for the Project includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 30 April 2019. As informed by the Contractor, major activities in the reporting period were:

| Leastion | Site Activities |
|---|---------------------------------------|
| Location | Site Activities |
| Exhibition Station (Zone 1 - PTI Area) | Structure Station |
| Harbour Road Sport Cenrtre (Zone 2) | Excavation and Lateral Support |
| Exhibition Station (Zone 3 - Swimming Pool Area) (including W7a, W7b, W4, W5 and partial W6) | Excavation and Lateral Support |
| Exhibition Station (Zone 4 | Excavation and Lateral Support |
| - Tunnel at Tonnochy | Structure Station/Tunnel |
| Road) | |
| Fleming Road Junction | Temporary Traffic Management |
| Area E | Excavation and Lateral Support |
| | |
| Western Vent Shaft and | Structure Ventilation Shaft / Tunnel |
| WAT Area C | |
| WAT Area B | Structure Tunnel |
| WAT Area A | Structure Tunnel |
| Kai Tak Barging Point# | Storage and barging of fill materials |

[#] The Kai Tak Barging Point will be used for storage and barging of fill materials over the whole contract period.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level of air quality was recorded in the reporting month.

Breaches of Action and Limit Levels for Noise

Regular Noise Monitoring

No Action Level exceedance was recorded since no noise related complaint was received in the reporting month.

No exceedance of Limit Level of noise was recorded in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No environmental related complaint, notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

There was no reporting change in the reporting month.

Future Key Issues

Key issues to be considered in the next three month included:

| Location | Site Activities |
|---|---------------------------------------|
| Exhibition Station (Zone 1 - PTI Area) | Structure Station |
| Harbour Road Sport Cenrtre (Zone 2) | Excavation and Lateral Support |
| Exhibition Station (Zone 3 | Excavation and Lateral Support |
| - Swimming Pool Area) | Structure Station/Tunnel |
| (including W7a, W7b, W4, | |
| W5 and partial W6) | |
| Exhibition Station (Zone 4 | Excavation and Lateral Support |
| - Tunnel at Tonnochy | Structure Station/Tunnel |
| Road) | |
| Fleming Road Junction | Excavation and Lateral Support |
| Area E | Structure Station/Tunnel |
| Western Vent Shaft and | Structure Ventilation Shaft / Tunnel |
| WAT Area C | |
| WAT Area B | Structure Tunnel |
| WAT Area A | Structure Tunnel |
| Kai Tak Barging Point# | Storage and barging of fill materials |

[#] The Kai Tak Barging Point will be used for storage and barging of fill materials over the whole contract period.

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

1 INTRODUCTION

Leighton – China State Joint Venture (JV) was commissioned by MTR as the Civil Contractor for Works Contract 1123. AECOM Asia Company Limited (AECOM) was appointed by JV as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

1.1.1 This is the forty-seventh monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 and 30 April 2019.

1.2 Report Structure

- 1.2.1 This monthly EM&A Report is organized as follows:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Environmental Monitoring Requirement
 - Section 4: Implementation Status of Environmental Mitigation Measures
 - Section 5: Monitoring Results
 - Section 6: Environmental Site Inspection and Audit
 - Section 7: Environmental Non-conformance
 - Section 8: Future Key Issues
 - Section 9: Conclusions and Recommendations

2 **PROJECT INFORMATION**

2.1 Background

- 2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: EP-436/2012), for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/F) was issued by the Director of Environmental Protection (DEP) on 23 January 2019.
- 2.1.3 The construction of the SCL is divided into different civil construction works contracts and Works Contract 1123 – Exhibition Station and Western Approach involves the construction of an underground station (Exhibition Station) and 300m of cut and cover tunnel (Western Approach Tunnel) along Convention Avenue.
- 2.1.4 The site layout plan of the Project is shown in **Figure 1.1** and **Figure 1.2**.

2.2 Site Description

- 2.2.1 The major construction activities under Works Contract 1123 include:
 - (a) Site preparation;
 - (b) Demolition works;
 - (c) Utilities works;
 - (d) Box Culvert works;
 - (e) Diaphragm wall construction and piling works;
 - (f) Pile Removal works;
 - (g) Excavation & Lateral Support (ELS) works; and
 - (h) Reprovisioning/ Reinstatement works.

2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:

| Location | Site Activities |
|------------------------|---------------------------------------|
| Exhibition Station | Structure Station |
| (Zone 1 - PTI Area) | |
| Harbour Road Sport | Excavation and Lateral Support |
| Cenrtre (Zone 2) | |
| Exhibition Station | Excavation and Lateral Support |
| (Zone 3 - Swimming | |
| Pool Area) (including | |
| W7a, W7b, W4, W5 | |
| and partial W6) | |
| Exhibition Station | Excavation and Lateral Support |
| (Zone 4 - Tunnel at | Structure Station/Tunnel |
| Tonnochy Road) | |
| Fleming Road | Temporary Traffic Management |
| Junction Area E | Excavation and Lateral Support |
| Western Vent Shaft | Structure Ventilation Shaft / Tunnel |
| and WAT Area C | |
| WAT Area B | Structure Tunnel |
| WAT Area A | Structure Tunnel |
| Kai Tak Barging Point# | Storage and barging of fill materials |

[#] The Kai Tak Barging Point will be used for storage and barging of fill materials over the whole contract period.

2.3.2 The construction programme is presented in **Appendix A**.

2.4 Project Organisation

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1**.

| Table 2.1 Contact Information of Key Personnel |
|--|
|--|

| Party | Role | Position | Name | Telephone | Fax |
|-----------|--|---|------------------------|-----------|-----------|
| | Residential | Construction Manager | Mr. Walter Lam | 3959 2128 | 3959 2200 |
| MTR | Engineer (ER) | SCL Project Environmental Team Leader | Ms. Lisa Poon | 3127 6295 | 3127 6422 |
| Meinhardt | Independent Environmental Checker | Independent Environmental Checker | Mr. Fredrick Leong | 2859 1739 | 2540 1580 |
| JV | Contractor | Project Director | Mr. Brian Shepstone | 3973 0838 | 31051126 |
| 5. | Contractor | Environmental Engineer | Ms. Doris Law | 9198 8399 | 31031120 |
| AECOM | Contractor's Environmental Team (ET) | ET Leader | Mr. Y W Fung | 3922 9366 | 2317 7609 |

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.2**.

 Table 2.2
 Status of Environmental Licenses, Notifications and Permits

| Permit / License No. | Valid Period | | | | |
|----------------------------------|------------------|--------------------|--|---|--|
| / Notification/ Reference No. | From To | | Status | Remarks | |
| Environmental Permit | | | | | |
| EP-436/2012/F | 23 Jan 2019 | - | Valid | | |
| Construction Noise P | ermit | | | • | |
| GW-RS0102-19 | 20 Feb 2019 | 19 Aug 2019 | Cancelled on 28 Apr 2019 (Superseded by GW-RS0360-19) | WAT Area E Box culvert wire cutting + ELS & Tunnel Acceleration Works + formwork & rebar-fixing at Area A,C + ELS at W18 + B2 Grouting + All PCW + Water barrier replacement | |
| GW-RS0360-19 | 29 Apr 2019 | 24 Oct 2019 | Valid on 29 Apr 2019 | WAT Area E Box culvert wire cutting + ELS & Tunnel Acceleration Works + formwork & rebar-fixing at Area A,C + ELS at W18 + B2 Grouting + All PCW + Water barrier replacement | |
| GW-RS1115-18 | 06 Dec 2018 | 05 Jun 2019 | Valid | EXH, W6 Plant mobilization and demobilization | |
| GW-RS1154-18 | 27 Dec 2018 | 26 Jun 2019 | Valid | WAT Plant mobilization and demobilization | |
| GW-RE0159-19 | 11 Mar 2019 | 10 Sep 2019 | Valid | Kai Tak Barging Point: routine operations and maintenance for haul road | |
| GW-RE0722-18 | 11 Nov 2018 | 10 May 2019 | Valid | Kai Tak Barging point routine operations and maintenance | |
| GW-RS0085-19 | 31 Jan 2019 | 28 Jul 2019 | Valid | ELS, welding, grouting at Zone 1-4 + Zone1 drilling + Zone2 grout station + Rock Splitting + footbridge erection, impact wrench (general night works) + Tower Crane | |
| Wastewater Discharge | e License | | | | |
| WT00022480-2015 | 04 Sep 2015 | 30 Sep 2020 | Valid | For site portion W1a, W1b | |
| WT00022482-2015 | 04 Sep 2015 | 30 Sep 2020 | Valid | For site portion W9a, W9b | |
| WT00025181-2016 | 03 Aug 2016 | 30 Apr 2020 | Valid | For site portion W12T | |
| WT00025182-2016 | 03 Aug 2016 | 30 Jun 2020 | Valid | For site portions W15a, W16, W17 & W18a | |
| WT00026195-2016 | 30 Nov 2016 | 30 Nov 2021 | Valid | For Kai Tak Barging Point | |
| WT00031573-2018 | 23 Jul 2018 | 31 Jul 2023 | Valid | For W15d, W13 & W6 | |
| WT00031235-2018 | 23 Jul 2018 | 31 Jul 2023 | Valid | For W25 | |
| Chemical Waste Prod | ucer Registratio | n | | | |
| 5213-135-L2881-01 | 02 Apr 2015 | End of Contract | Valid | For whole site at Wan Chi Area | |
| 5213-247-L2532-02 | 23 Aug 2016 | End of Contract | Valid | Kai Tak Barging Point Area | |
| Marine Dumping Pern | nit | | | | |
| EP/MD/19-084 | 24 Jan 2019 | 23 Jul 2019 | Valid | For Type I – Open Sea Disposal | |

Leighton – China State J.V.

| Permit / License No. | Valid Period | | | | | |
|----------------------------------|---|--------------------|--------|--------------------------------|--|--|
| / Notification/ Reference No. | From | То | Status | Remarks | | |
| Billing Account for Co | Billing Account for Construction Waste Disposal | | | | | |
| 7021736 | 16 Feb 2015 | End of Contract | Valid | For Disposal of C&D Waste | | |
| Notification Under Air | Notification Under Air Pollution Control (Construction Dust) Regulation | | | | | |
| 385128 | 1 Mar 2015 | End of Contract | Valid | For whole site at Wan Chi Area | | |
| 405660 | 29 Jul 2016 | End of Contract | Valid | Kai Tak Barging Point Area | | |

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Construction Dust Monitoring

Monitoring Requirements

3.1.1 In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in **Appendix D**.

Monitoring Equipment

3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at the designated monitoring stations. The HVS meets all the requirements of the EM&A Manual. Brand and model of the equipment is given in **Table 3.1**.

Table 3.1 Air Quality Monitoring Equipment

| Equipment | Brand and Model |
|--------------------------------------|---|
| High Volume Sampler (24-hour TSP) | Andersen Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. GS 2310 (S/N:809)) |
| Calibration Kit | TISCH Environmental Orifice (Model TE-5025A (Orifice I.D.: 0988)) |

Monitoring Locations

3.1.3 The monitoring station for construction dust monitoring pertinent to the Project has been identified based on the approved EM&A Manual for SCL (HUH-ADM) of the Project. The location of the construction dust monitoring stations are summarised in **Table 3.2** and shown in **Figure 3.1**.

Table 3.2 Locations of Construction Dust Monitoring Station

| ID | Air Sensitive Receiver (ASR) ID in EIA Report | Dust Monitoring Station |
|-------------------------|--|-------------------------------------|
| AM2 ^[1] | EXA6 | Wanchai Sports Ground |
| AM3 ^{[2], [3]} | EXA5 | Existing Harbour Road Sports Centre |

Note:

[1] The impact monitoring at AM2 was handed over from Contract SCL1128 on 28 October 2015.

[2] The impact monitoring at AM3 was handed over from Contract SCL1126 in June 2015.

[3] The impact monitoring at AM3 terminated on 6 May 2017 as demolition of Existing Harbour Road Sports Centre commenced on 8 May 2017.

Monitoring Methodology

- 3.1.4 24-hour TSP Monitoring
 - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable:-
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) Two samplers should not be placed less than 2m apart from each others;
 - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
 - (vi) No furnace or incinerator flues nearby.
 - (vii) Airflow around the sampler was unrestricted.

- (viii) The sampler was located more than 20 meters from any dripline.
- (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
- (x) Permission was obtained to set up the samplers and access to the monitoring station.
- (xi) A secured supply of electricity was obtained to operate the sampler.
- (b) Preparation of Filter Papers
 - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
 - (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m³/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.
 - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
 - (xv) It was then placed in a clean envelope and sealed.
 - (xvi) All monitoring information was recorded on a standard data sheet.
 - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
 - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
 - (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.1.5 The schedule for environmental monitoring in April 2019 is provided in **Appendix F**.

3.2 Construction Noise Monitoring

Monitoring Requirements

3.2.1 In accordance with the EM&A Manual, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.3** summarises the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

| Parameter and Duration | Frequency |
|--|------------------------|
| 30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L ₁₀ and L ₉₀ would be recorded. | At least once per week |

Monitoring Equipment

3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.4**.

Table 3.4 Noise Monitoring Equipment for Regular Noise Monitoring

| Equipment | Brand and Model |
|------------------------------|---|
| Integrated Sound Level Meter | Model No. B&K2238 (S/N: 2800927), Model No. B&K2250 (S/N: 3001291) |
| Acoustic Calibrator | Model No. B&K4231 (S/N: 3006428) |

Monitoring Locations

3.2.3 The monitoring station for construction noise monitoring pertinent to the Project has been identified based on the approved EM&A Manual for SCL (HUH-ADM) of the Project. Location of the noise monitoring station is summarised in **Table 3.5** and shown in **Figure 3.1**.

 Table 3.5
 Noise Monitoring Station during Construction Phase

| Identification No. | Noise Sensitive Receiver (NSR) ID in EIA Report | Noise Monitoring Station | Alternative Noise Monitoring Location |
|-----------------------|---|--------------------------|--|
| NM2 ^[1] | EX1 | Causeway Centre, Block A | Harbour Centre ^[2] |

Note:

[1] The impact monitoring at NM2 was handed over from Works Contract SCL1126 in June 2015.

[2] The Access to the designated monitoring location NM2 (i.e. Block A, Causeway Centre) was denied before the commencement of impact monitoring under Works Contract 1126. An alternative monitoring location at Harbour Centre was approved by the ER, agreed by IEC. The alternative monitoring location was approved by EPD on 18 December 2017.

Monitoring Methodology

- 3.2.4 Monitoring Procedure
 - (a) Façade measurements were made at NM2.
 - (b) The battery condition was checked to ensure the correct functioning of the meter.
 - (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

- (i) frequency weighting: A
- (ii) time weighting: Fast
- (iii) time measurement: L_{eq(30-minutes)} during non-restricted hours i.e. 0700 1900 on normal weekdays.
- (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (e) During the monitoring period, the L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.
- 3.2.5 Maintenance and Calibration
 - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
 - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
 - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.2.6 The schedule for environmental monitoring in April 2019 is provided in **Appendix F**.

3.3 Continuous noise monitoring

3.3.1 According to EP conditions under EP-436/2012/F (Condition 2.7 and 2.8), the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) were submitted to EPD in June 2016, it is predicted that no residual air-borne construction noise impact exceeding the relevant noise criteria is anticipated. No continuous noise monitoring is required under this Contract.

3.4 Landscape and Visual

3.4.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6.**

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**. Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

Table 4.1 Status of Required Submission under Environmental Permit

| EP Condition | Submission | Submission Date |
|-------------------------------|---------------------------------------|-----------------|
| Condition 3.4 (EP-436/2012/F) | Monthly EM&A Report for March 2019 | 12 April 2019 |

5 MONITORING RESULTS

5.1 Construction Dust Monitoring

- 5.1.1 The monitoring station at AM2 was handed over from Contract SCL1128 on 28 October 2015.
- 5.1.2 The monitoring results for 24-hour TSP are summarised in **Table 5.1**. Detailed air quality monitoring results and wind monitoring data extracted from the nearest Automatic Weather Station are presented in **Appendix G**.

Table 5.1 Summary of 24-hour TSP Monitoring Result in the Reporting Period

| ID | Average (µg/m³) | Range (µg/m ³) | Action Level (μg/m ³) | Limit Level (µg/m³) |
|--------------------|-----------------|----------------------------|--------------------------------------|------------------------|
| AM2 ^[1] | 38.2 | 14.5 – 70.1 | 160 | 260 |
| Note: | • | | • | • |

[1] The impact monitoring at AM2 was handed over from Contract SCL1128 on 28 October 2015.

- 5.1.3 No Action and Limit Level exceedance were recorded for 24-hour TSP monitoring at the monitoring locations in the reporting month.
- 5.1.4 The event and action plan is annexed in **Appendix I**.
- 5.1.5 Major dust sources during the monitoring included construction dust, nearby traffic emission and other nearby construction sites.

5.2 Regular Construction Noise Monitoring

5.2.1 The monitoring results for noise are summarized in **Table 5.2** and the monitoring data is provided in **Appendix H**.

Table 5.2 Summary of Construction Noise Monitoring Results in the Reporting Period

| ID | Range, dB(A), L _{eq (30 mins)} | Limit Level, dB(A), L _{eq (30 mins)} |
|--------------------|--|--|
| NM2 ^(*) | <baseline< td=""><td>75</td></baseline<> | 75 |

(*) Baseline correction will be made to the measured Leq when the measured noise level exceeded the corresponding baseline noise level and presented in the table.

- 5.2.2 No Action Level exceedance was recorded since no noise related complaint was received in the reporting month.
- 5.2.3 No Limit Level exceedance of noise was recorded at the monitoring station in the reporting month.
- 5.2.4 The event and action plan is annexed in **Appendix I**.
- 5.2.5 Major noise sources during the monitoring included construction noise from the Project site, nearby traffic noise and the community.

5.3 Waste Management

- 5.3.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.3.2 As advised by the Contractor, 5,321 m³ of inert C&D material was generated, 639 m³ was disposed of as public fill in the reporting month. 4,682 m³ of inert C&D materials were reused in other projects. No inert C&D materials were reused in the Contract. 38 m³ fill material was imported. 160 m³ general refuse was generated in the reporting month. 386.231 kg of metals was collected by recycling contractor in the reporting month. 300 kg paper/cardboard packaging material, 80 kg plastic and no chemical waste were collected by licensed contractor in the reporting period. No Type 1 and Type 2 of Marine sediment were disposed of at Confined Marine Disposal Facility to the East of Sha Chau. The waste flow table is annexed in **Appendix K**.
- 5.3.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.3.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

5.4 Landscape and Visual

5.4.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 11 and 25 April 2019. A summary of the site inspection is provided in Appendix C. The observations and recommendations made during the site inspections are presented in Table 6.1.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

- 6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.
- 6.1.2 In the reporting month, 6 site inspections were carried out on 4, 9, 11, 18, 23 and 25 April 2019. Joint inspections with the IEC, ER, the Contractor and the ET were conducted on 25 April 2019. No non-compliance was recorded during the site inspection. Details of observations recorded during the site inspections are presented in **Table 6.1**.

| | Table 6.1 Observations and Recommendations of Site Audit | | | | | | | |
|---------------|--|---|---|--|--|--|--|--|
| Parameters | Date | Observations and Recommendations | Follow-up | | | | | |
| | 28 March 2019 | Inadequate hoarding was observed along the site boundary after the site change over from Zone 1 to 2. The Contractor was advised to enhance the hoarding under APCO's requirement Proper NRMM label was not observed on the drill | The item was rectified by the Contractor on 06 April 2019. The item was rectified by | | | | | |
| | | rig at Zone 4. The Contractor was advised to stick proper NRMM label under APCO's requirement. Improper hoarding was observed along the site | the Contractor on 02 April 2019. | | | | | |
| Air Quality | 11 April 2019 | boundary of Zone 1. The Contractor was advised to improve the hoarding condition of Zone 1 with proper materials. | The item was rectified by the Contractor on 16 April 2019. | | | | | |
| Air Quality | 18 April 2019 | Reminder: The Contractor was reminded to improve the dust suppression measure for the stockpile at Zone 2. | This item will be followed in next reporting period. | | | | | |
| | 10 April 2019 | Improper hoarding was observed along the site boundary of WAT. The Contractor was advised to improve the hoarding condition of WAT with proper materials. | The item was rectified by the Contractor on 25 April 2019. | | | | | |
| | 25 April 2019 | Reminder: The Contractor was reminded to cover the stockpile with proper materials for dust suppression control at Zone 4. | This item will be followed in next reporting period. | | | | | |
| Noise | Nil | Nil | Nil | | | | | |
| | 28 March 2019 | Accumulated mud was observed in the aquased at WAT. The Contractor was advised to provide proper maintenance for the aquased to avoid any turbid discharge. | The item was rectified by the Contractor on 01 April 2019. | | | | | |
| | 04 April 2019 | • Milky water was observed at the discharge point of the wastewater treatment facility at Zone 1. The Contractor was advised to improve the effectiveness of treatment to prevent turbid discharge. | The item was rectified by the Contractor on 11 April 2019. | | | | | |
| Water Quality | | • Some of the chemicals were observed without proper handling to prevent potential spillage at Zone 2. The Contractor was advised to provide proper preventive measure for chemicals storage. | The item was rectified by the Contractor on 11 April 2019. | | | | | |
| | 18 April 2019 | Insufficient treatment for wastewater was observed at Zone 3. The Contractor was advised to improve the effectiveness of wastewater treatment for turbid discharge prevention. | This item will be followed in next reporting period. | | | | | |
| | 23 April 2019 | Reminder: The Contractor was reminded to repair the bunding for site surface runoff prevention at Kai Tak Barging Point. | The item was rectified by the Contractor on 24 April 2019. | | | | | |
| | 25 April 2019 | Insufficient treatment for wastewater was observed at Zone 3. The Contractor was advised to improve the effectiveness of wastewater treatment for turbid discharge prevention. | This item will be followed in next reporting period. | | | | | |

 Table 6.1
 Observations and Recommendations of Site Audit

| Parameters | Date | Observations and Recommendations | Follow-up |
|------------------------|---------------|--|--|
| | | Improper chemical container was observed without proper handling at WAT. The Contractor was advised to provide necessary action to prevent chemical spillage to nearby drainage system. | This item will be followed in next reporting period. |
| Waste/ | 18 April 2019 | • Some chemical waste containers were observed without proper chemical waste label in the storage area at Zone 4. The Contractor was advised to provide proper labelling for chemical waste containers. | The item was rectified by the Contractor on 25 April 2019. |
| Chemical Management | 11 April 2019 | Reminder: Stagnant water was observed inside the drip tray at Zone 1. The Contractor was reminded to clean it up regularly to maintain the effectiveness for the prevention of chemical spillage and dispose of as chemical waste | The item was rectified by the Contractor on 23 April 2019. |
| Landscape & Visual | Nil | Nil | Nil |
| Doumito (| 09 April 2019 | Valid construction noise permit was not observed at the vehicle entrance of Kai Tak Barging Point. The Contractor was advised to display the valid CNP at the vehicle entrance. | The item was rectified by the Contractor on 15 April 2019. |
| Permits/ Licenses | 11 April 2019 | Valid environmental permit and construction noise permit were not observed at the site entrance of WAT and Zone 2. The Contractor was advised to display valid permits at every site entrance | The item was rectified by the Contractor on 18 April 2019. |

6.1.1 Most of the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting period. Some outstanding follow-up actions will be reported in the next reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedances

- 7.1.1 All 24-hour TSP result was below the Action and Limit level at all monitoring locations in the reporting month.
- 7.1.2 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 7.1.3 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.

7.2 Summary of Environmental Non-Compliance

7.2.1 No environmental non-compliance was recorded in the reporting month.

7.3 Summary of Environmental Complaints

7.3.1 No environmental related complaint was received in the reporting month. Cumulative statistics on environmental complaints is provided in **Appendix J**.

7.4 Summary of Environmental Summon and Successful Prosecutions

7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix J**.

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Next Three Month

8.1.1 The major construction works between May and July 2019 will be:

| Location | Site Activities |
|---|--|
| Exhibition Station (Zone 1 - PTI Area) | Structure Station |
| Harbour Road Sport Cenrtre (Zone 2) | Excavation and Lateral Support |
| Exhibition Station (Zone 3 - Swimming Pool Area) (including W7a, W7b, W4, W5 and partial W6) | Excavation and Lateral Support Structure Station/Tunnel |
| Exhibition Station (Zone 4 - Tunnel at Tonnochy Road) | Excavation and Lateral SupportStructure Station/Tunnel |
| Fleming Road Junction Area E | Excavation and Lateral Support Structure Station/Tunnel |
| Western Vent Shaft and WAT Area C | Structure Ventilation Shaft / Tunnel |
| WAT Area B | Structure Tunnel |
| WAT Area A | Structure Tunnel |
| Kai Tak Barging Point# | Storage and barging of fill materials |

Kai Tak Barging Point[#] • Storage and barging of fill materials [#] The Kai Tak Barging Point will be used for storage and barging of fill materials over the whole contract period.

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

8.3 Monitoring Schedule for the Next Three Month

8.3.1 The tentative schedules for environmental monitoring in between May and July 2019 are provided in **Appendix F**.

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring at the monitoring locations in the reporting month.
- 9.1.3 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 9.1.4 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 6 nos. of environmental site inspections were carried out in April 2019. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.6 Referring to the Contractor's information, no environmental related complaint, notification of summons and successful prosecution was received in the reporting month.

9.2 Recommendations

9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

Air Quality Impact

- Stockpiles should be covered with proper material for dust suppression.
- Hoarding along the site boundary should be improved.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

- Proper bunding should be provided for site surface runoff prevention.
- Proper handling for the chemical container should be provided to prevent chemical spillage.
- Wastewater treatment facilities should be maintained properly.

Chemical and Waste Management

- Stagnant water inside the drip tray should be cleaned up regularly to maintain the effectiveness for the prevention of chemical spillage and dispose of as chemical waste.
- Proper labelling should be provided for the chemical waste containers.

Landscape & Visual Impact

• No specific observation was identified in the reporting month.


Land Contamination


• No specific observation was identified in the reporting month.

Permits/licenses


• Valid construction noise permit and environmental permit should be posted at the site entrance.

FIGURES





| Report Poolum |
|--|
| Alternational Al |
| Engle Factor Centre Line And |
| |
| |
| KWUN TON |
| CONTRACT 1123 EXHIBITION STATION AND WESTERN APPROACH TUNNEL SITE LAYOUT PLAN FOR KAI TAK BARGING POINT |
| SCALE 1:8000 (A3) FIGURE 1.2 |
| |




APPENDIX A

Construction Programme

MTR SCL 1123 - Exhibition Station and Western Approach Tunnel

High Level Programme






APPENDIX B

Project Organization Structure

Appendix B Project Organisation Structure



APPENDIX C

Implementation Schedule of Environmental Mitigation Measures

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure |
|--------------------------------|---|---|--------------------------------------|--|
| Cultural He | eritage Impact | | | |
| S4.93 & Table 4.2 | Erection of decorative and sensibly designed hoarding along the boundary of the works area | To mitigate the temporary visual impact due to surface works. | Contractor | Works Areas in Causeway Bay and Chai, and Works Sh in Admiralty |
| Ecological | Impact | | | |
| S5.134 | Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted. | To minimize the contamination of wastewater discharge | Contractor | All land based works areas |
| Landscape | and Visual Impact | | | |
| Constructio | on Phase | | | |
| Table 7.9 | CM1 - Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with ETWB TC(W) 3/2006 – Tree Preservation. | Transplanting and reuse of affected trees. | MTR | Works Sites |
| Table 7.9 | CM2a - Compensatory tree planting shall be provided in accordance with ETWB TC(W) 3/2006 – Tree Preservation to compensate for felled trees and maintained until end of the establishment period. | Compensation for the removal of existing trees due to the Project. | MTR | Works Sites |
| Table 7.9 | CM2b - Compensatory shrub planting shall be provided to compensate for the loss of shrub planting in amenity areas. | Compensation for the removal of existing shrub planting due to the Project. | MTR | Works Sites |
| Table 7.9 | CM3 - Control of night-time lighting glare | Minimize the night time glare due to the Project during construction phase | MTR | Works Sites |
| Table 7.9 | CM4 - Erection of decorative screen hoarding compatible with the surrounding setting. | Minimize the visual impact of the Project during construction phase | MTR | Works Sites |
| Table 7.9 | CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs | Control of height and deposition/ arrangement of temporary facilities in works areas | MTR | Works Sites |
| Table 7.9 | CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments. | Reinstatement of temporary works areas. | MTR | Works Sites |
| Construction | on Dust Impact | | | |
| Table 8.5 | Barging facilities: (i) Transportation of spoils to the barging point – Pave all road surfaces within the barging facilities and provide watering once along with the haul road for every working hours to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.0 L/m² once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.0L/m² to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. (ii) Unloading of spoil materials – Undertake the unloading process within a 3-sided screen with top | To minimize dust impacts | Contractor | All barging points |

Shatin to Central Link 1123 Exhibition Station and Western Approach Tunnel Monthly EM&A Report for April 2019

| | When to implement the measures? | Implementation Status |
|----------------|---------------------------------------|--------------------------|
| | | |
| d Wan Shaft | Construction Phase | V |
| | | |
| | Construction Phase | N/A |
| | | |
| | | |
| | Construction Phase | V |
| | Construction Phase | N/A |
| | | |
| | Construction phase | V |
| | | V |

AECOM

| | Appendix C – E | Environmental Mitigation | Implementation Schedule |
|--|----------------|--------------------------|-------------------------|
|--|----------------|--------------------------|-------------------------|

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|---|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| | tipping hall. Provide water spraying and flexible dust curtains at the discharge point for dust suppression. (iii) Vehicles leaving the barging facilities – Pass vehicles through the wheel washing facilities provided at site exits. | | | | | V |
| S8.63 | For concrete batching plant, the requirements and mitigation measures stipulated in the <i>Guidance</i> Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) shall be followed and implemented. | To minimize dust impact | Contractor | Concrete Batching Plant | Construction phase | N/A |
| Table 8.6 | During operation of concrete batching plant: (i) Unloading of aggregates from the tipper trucks to receiving hopper – unload the aggregates from the tipper trucks to the receiving hopper equipped with enclosures on 3 sides and top cover, and water spraying system. (ii) Unloading of cement and PFA from tankers into the silo – Directly load the cement and PFA into the silo via a flexible duct. Install dust collectors at cement/PFA silos. (iii) Storage of aggregates in overhead storage bins – Store the aggregates in fully enclosed overhead storage bins. Cover the top of overhead storage bins with cladding. Install water spraying system at the top of storage bins for watering the aggregates, and fully enclose aggregates storage bins. (iv) Weighing and batching of cementitious materials – Perform the whole process of weighing and mixing in a fully enclosed environment. Equip all the mixers with dust collectors. (v) Loading of concrete from mixer into transit mixer of a truck – Directly load the concrete from the mixer into the transit mixer of a truck in "wet form". (vi) Tipper trucks and cement tankers leaving the Concrete Batching Plant – Haul road within the site is unpaved. Install wheel washing pit at the gate of the concrete batching plant. (vii) Transportation of materials within the plant – Provide watering twice a day would be provided. | To minimize dust impacts | Contractor | Concrete Batching Plant | Construction phase | N/A |
| S8.89 | Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. | To minimize dust impact | Contractor | Works areas | Construction Phase | V |
| S8.89 | Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall, provision of water spraying and flexible dust curtains to reduce dust emission | To minimize dust impact | Contractor | All barging points | Construction phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|--|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| \$8.90 | Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. | To minimize dust impacts | Contractor | Works areas | Construction phase | V V |
| | Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material | | | | | v @ |
| | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. | | | | | V |
| | Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ | | | | | V V |
| | periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. | | | | | @ |
| | Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant shall be at the maximum possible distance from ASRs. | | | | | V N/A |
| | Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Instigation of an environmental monitoring and auditing program to monitor the construction | | | | V V | |
| | process in order to enforce controls and modify method of work if dusty conditions arise | — · · · · · · · | | | | |
| | Dust suppression measures (con't) De-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement | To minimize dust impacts | Contractor | Works areas | Construction phase | V |
| | The portion of any road where along the site boundary should be kept clear of dusty materials. Use of frequent watering for any dusty construction process (e.g. breaking works) to reduce dust emissions. | | | | | V V |
| | Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur | Reduce air pollution emission from construction vehicles and plants | Contractor | Works areas | Construction phase | V V |
| Virborno No | diesel fuel (ULSD) bise Impact | | | | | V |
| Constructio | • | | | | | |
| 9.55 | The following good site practices shall be implemented: | To minimize | Contractor | Works areas | Construction | |
| | Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program | construction noise impact | | | phase | V |
| | Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program Mobile plant, if any, shall be sited as far from NSRs as possible | program | | | | V V |
| | • Machines and plant (such as trucks) that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum | | | | | V N/A |
| | Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs | | | | | ۲N/ ۸ |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|----------------------------------|---|---|--------------------------------------|---|---------------------------------------|--|
| | Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities | | | | | N/A |
| / | Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation Air compressors shall be fitted with valid noise emission labels during operation | To minimize construction noise impact | Contractor | Works areas | Construction phase | V V |
| S9.56 & Table 9.16 | The following quiet PME shall be used: Crane lorry, mobile Crane, mobile Asphalt paver Backhoe with hydraulic breaker Breaker, excavator mounted (hydraulic) Hydraulic breaker Concrete lorry mixer Poker, vibrator, hand-held Concrete pump Crawler crane, mobile Mobile crane Dump truck Excavator Truck Rock drill Lorry Wheel loader Roller vibratory | To minimize construction noise impact | Contractor | Works areas at: Hung Hom Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | V V N/A V N/A N/A N/A V V V V V V V V V V V V V V V V V V V |
| S9.58 – S9.59 & Table 9.17 | Movable noise barrier shall be used for the following PME: Air compressor Asphalt paver Backhoe with hydraulic breaker Bar bender Bar bender and cutter (electric) Breaker, excavator mounted Concrete pump Concrete pump, stationary/lorry mounted Excavator Generator Grout pump Hand held breaker Hydraulic breaker Saw, concrete | To minimize construction noise impact | Contractor | Works areas at: Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A |
| S9.60 & Table 9.17 | Noise insulating fabric shall be used for Drill rig, rotary type Piling, diaphragm wall, bentonite filtering plant Piling, diaphragm wall, grab and chisel Piling, diaphragm wall, hydraulic extractor Piling, large diameter bored, grab and chisel Piling, hydraulic extractor Piling, earth auger, auger Rock drill, crawler mounted (pneumatic) | To minimize construction noise impact | Contractor | Works areas at: Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A N/A N/A N/A N/A N/A N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|--|---------------------------------------|--------------------------|
| Nater Quali | ity Impact | | | | | |
| Constructio | on Phase | | | | | |
| 511.216 | The following mitigation measures are proposed to minimize the potential water quality impacts from the construction works at or close to the seafront: Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works. | To minimize release of construction wastes from construction works at or close to the seafront | Contractor | Construction works at or close to the seafront | Construction Phase | V |
| | Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. | | | | | V |
| | Construction debris and spoil shall be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters. | | | | | N/A |
| S11.222 to 11.245 | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable. <u>Surface Run-off</u> Surface run-off from construction sites shall be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers shall be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries shall be provided where necessary to intercept storm | To minimize water quality impacts from construction site runoff and general construction activities | Contractor | Works areas | Construction Phase | @ |
| | run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. Silt removal facilities, channels and manholes shall be maintained and the deposited silt and grit shall be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage shall comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distances of 100 m shall be maintained between the discharge points of construction site runoff and the | | | | | @ |
| | existing saltwater intakes. Construction works shall be programmed to minimize soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces shall be covered e.g. by tarpaulin, and temporary access roads shall be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels shall be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements shall | | | | | V |
| | always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels shall be provided where necessary. | | | | | N/A |
| | Measures shall be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they shall be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities. Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites shall be | | | | | N/A V |
| | Open stockpiles of construction materials (e.g. aggregates, sand and in material) on sites shall be covered with tarpaulin or similar fabric during rainstorms. Manholes (including newly constructed ones) shall always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers | | | | | V |
| | must always be prevented in order not to unduly overload the foul sewerage system. Good site practices shall be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. | | | | | V |
| | Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring shall as far as | | | | | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| | practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater shall be discharged into storm drains via silt removal facilities. <u>Wheel Washing Water</u> All vehicles and plant shall be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road shall be paved with backfull to reduce the deposition of a set form and the public road shall be paved. | | | | | V |
| | with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. <u>Bentonite Slurries</u> Bentonite slurries used in diaphragm wall and bore-pile construction shall be reconditioned and used | | | | | N/A |
| | again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the bentonite slurries shall either be dewatered or mixed with inert fill material for disposal to a public filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS. | | | | | N/A |
| | Water for Testing & Sterilization of Water Retaining Structures and Water Pipes | | | | | N/A |
| | Water used in water testing to check leakage of structures and pipes shall be used for other purposes as far as practicable. Surplus unpolluted water will be discharged into storm drains. | | | | | |
| | • Sterilization is commonly accomplished by chlorination. Specific advice from EPD shall be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water shall be used again wherever practicable. | | | | | N/A |
| | <u>Acid Cleaning, Etching and Pickling Wastewater</u> Acidic wastewater generated from acid cleaning, etching, pickling and similar activities shall be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater shall be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters. Wastewater from Site Facilities | | | | | N/A |
| | Wastewater collected from any temporary canteen kitchens, including that from basins, sinks and floor drains, shall be discharged into foul sewer via grease traps. In case connection to the public foul sewer is not feasible, wastewater generated from kitchens or canteen, if any, shall be collected in a temporary storage tank. A licensed waste collector shall be deployed to clean the temporary storage tank on a regular basis. | | | | | N/A |
| | • Drainage serving an open oil filling point shall be connected to storm drains via petrol interceptors with | | | | | N/A |
| | peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays shall as far as possible be located within roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor. Oil leakage or spillage shall be contained and cleaned up immediately. Waste oil shall be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. | | | | | V |
| S11.246 & 11.247 | Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. | To minimize water quality impacts due to sewage generated from construction workforce | Contractor | Works areas | Construction Phase | N/A |
| S11.248 | In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps. | To minimize impact from discharge of uncontaminated groundwater | Contractor | Works areas | Construction Phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|---|--------------------------------------|--|---------------------------------------|--------------------------|
| S11.249 | If land contaminated site is identified from the Stage 2 SI work (refer to Sections 11.188 to 11.191 of the EIA Report), the following mitigation measures shall be implemented for the identified contaminated area. Any transient pile of contaminated soil / material shall be minimized and shall be bottom-lined, bunded and covered with impervious membrane during rain event to avoid generation of contaminated runoff. Appropriate intercepting channels and partial shelters shall be provided where necessary to prevent rainwater from collecting within trenches or footing excavations. Any contaminated water and wastewater generated from the decontamination process shall not be directly discharged to public sewers or site drainage. They shall be treated or tanked away as necessary for proper disposal in compliance with the TM-DSS. | To control site run-off generated from any potential contaminated works areas. | Contractor | Any potential contaminated areas to be identified from the Stage 2 SI | Construction Phase | N/A |
| S11.250 & S11.251 | No direct discharge of groundwater from contaminated areas shall be adopted. If land contamination impact and generation of contaminated groundwater is identified from the Stage 2 SI works (refer to Sections 11.189 to 11.192 of the EIA Report), the following mitigation measures shall be adopted. Any contaminated groundwater shall be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground. If wastewater treatment is deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and shall be discharged into the foul sewers. If groundwater recharging wells are deployed, the recharging wells shall be installed as appropriate for recharging the contaminated groundwater quality will not be affected by the recharge operation as indicated in Section 2.3 of the TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged in to be higher than pollutant levels of ambient groundwater at the perposed recharge location shall be removed as necessary by installing the petrol interceptor. The Contractor shall apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater. | To minimize potential water quality impact from discharge of contaminated groundwater | Contractor | Any potential contaminated areas to be identified from the Stage 2 SI | Construction Phase | N/A |
| S11.252 | The following good site practices shall be adopted for the proposed barging points: all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site loading of barges and hoppers shall be controlled to prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation | To minimize water quality impacts generated from the barging points. | Contractor | Barging points | Construction Phase | N/A |
| S11.253 | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD. | To minimize water quality impact from effluent discharges from construction sites | Contractor | All construction works areas | Construction Phase | V |

| IA Ref. / M&A Log lef. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|------------------------------|--|--|--------------------------------------|------------------------------|---------------------------------------|--------------------------|
| 11.254 | Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | V |
| 1.255 | Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | N/A |
| 1.256 | Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | @ |
| | Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are bandling the wastes to avoid excidents. | | | | | @ |
| | handling the wastes, to avoid accidents. Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area. | | | | | V |
| aste Man | agement Implications | | | | | |
| nstructio | on Phase | | | | | |
| 2.75 | Good Site Practices and Waste Reduction Measures Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Previous based on surrent practices on construction sites: | To reduce waste management impacts | Contractor | All Work Sites | Construction Phase | V |
| | Project based on current practices on construction sites; Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; | | | | | V |
| | Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; | | | | | V V |
| | Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and | | | | | N/A V |
| . 70 | Separation of chemical wastes for special handling and appropriate treatment. | Ta ashisus wasta | O a ration a ta ra | All Marte Oite e | Ormatrustian | V |
| 2.76 | Good Site Practices and Waste Reduction Measures (con't) Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | N/A |
| | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; | | | | | V |
| | Encourage collection of aluminum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of | | | | | V |
| | construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid uppequences of waste; and | | | | | V |
| | avoid unnecessary generation of waste; and Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. | | | | | V |
| 2.77 | Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|--|--------------------------------------|--|---------------------------------------|--------------------------------|
| | The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis. | | | | | |
| S12.78 | Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | N/A |
| S12.79 | Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and | To minimize potential adverse environmental impacts arising from waste storage | Contractor | Work Sites | Construction Phase | N/A N/A N/A |
| S12.80 | Different locations shall be designated to stockpile each material to enhance reuse. Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: Remove waste in timely manner Waste collectors shall only collect wastes prescribed by their permits Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) Waste shall be disposed of at licensed waste disposal facilities | To minimize potential adverse environmental impacts arising from waste collection and disposal | Contractor | Work Sites | Construction Phase | N/A V V N/A V V |
| S12.81 | Maintain records of quantities of waste generated, recycled and disposed Storage, Collection and Transportation of Waste (con't) Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed. | To minimize potential adverse environmental impacts arising from waste collection and disposal | Contractor | Work Sites | Construction Phase | V |
| S12.83 – 12.86 | Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills. Possibility of reusing the spoil in the Project will be continuously investigated in the detailed design and construction stages, it includes backfilling to cut and cover construction works for the | To minimize potential adverse environmental impacts during the handling, transportation and disposal of C&D materials | Contractor | Work Sites | Construction Phase | V N/A V N/A |
| S12.88 | Hung Hom south and north approach tunnels. Sediments The basic requirements and procedures for excavated / dredged sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is managing the disposal facilities in Hong Kong for the dredged and excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance. | To ensure the sediment to be disposed of in an authorized and least impacted way | Contractor | All works areas with sediments concern | Construction Phase | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|--|---|--------------------------|
| S12.89 | Sediments (con't) The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works. | To determine the best handling and disposal option of the sediments | MTR / Contractor | All works areas with sediments concern | Detailed Design Stage and Construction Phase | N/A |
| S12.91 – 12.94 | Sediments (con't) Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites | Construction Phase | N/A |
| S12.95 | Sediments (con't) A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed. | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites | Construction Phase | N/A |
| S12.97 | Containers for Storage of Chemical Waste The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall: Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; Have a capacity of less than 450 litters unless the specifications have been approved by EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation. | To register with EPD as a Chemical waste producer and store chemical waste in appropriate containers | Contractor | Work Sites | Construction Phase | V V V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|--|--|--------------------------|
| S12.98 | Chemical Waste Storage Area Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; Be enclosed on at least 3 sides; Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the | To prepare appropriate storage areas for chemical waste at works areas | Contractor | Work Sites | Construction Phase | V V V |
| | greatest; Have adequate ventilation; Be covered to prevent rainfall from entering; and Be properly arranged so that incompatible materials are adequately separated. | | | | | V V V |
| S12.99 | Chemical Waste Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. | To clearly label the chemical waste at works areas | Contractor | Work Sites | Construction Phase | N/A |
| S12.100 | Collection and Disposal of Chemical Waste A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | To monitor the generation, reuse and disposal of chemical waste | Contractor | Work Sites | Construction Phase | N/A |
| S12.101 | General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material. | To properly store and separate from other C&D materials for subsequent collection and disposal | Contractor | Work Sites | Construction Phase | V |
| S12.102 | General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials. | To facilitate recycling of recyclable portions of refuse | Contractor | Work Sites | Construction Phase | V |
| S12.103 | General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders. | To raise workers' awareness on recycling issue | Contractor | Work Sites | Construction Phase | V |
| 1 | Accidental spillage To prevent accidental spillage of chemicals, the following is recommended: Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be bunded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. | To minimize potential adverse environmental impacts arising from accidental spillage | Contractor | Work Sites | Construction Phase | @ V |
| | The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. | | | | | V V |
| Land Conta | imination Impact | | | | | |
| S13.23– 13.24 | For construction works at sites under the current stage of site investigation (Stage 1 SI): Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process shall involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. If soil materials suspected to be contaminated are encountered during excavation, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during | To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover. | Contractor | Within Project Boundary where signs of contamination is identified | During excavation works for Cut-and- Cover | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|---|---|--------------------------|
| | demolition, excavation and cut & cover construction shall be temporary stockpiled. Shall concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the Contamination Assessment Report (CAR) and Remediation Action Plans (RAP). | | | | | |
| S13.30 | For some sites with currently no SI proposed (i.e. sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28), to be conservative, visual inspection shall be conducted during demolition and excavation to detect any abnormal colour, smell or other characteristics of the soil, due to the nearby land use and/ or construction method. If abnormal colour, smell or other characteristics of contamination are identified for any of these sites, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Should the concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the CAR and RAP. | To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover. | Contractor | Areas with no SI proposed (Sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2- 28) | During excavation works for Cut-and- Cover | N/A |
| S13.36 – 13.38 | For areas inaccessible for proper site appraisal and investigation (Stage 2 SI) (i) Site 2-15 Upon site access being granted, visual inspection shall be carried out where intrusive works and soil excavation is encountered, for attention on any potential contamination due to its current operation A supplementary CAP shall then be submitted to EPD for endorsement. A CAR/RAP shall be prepared and submitted to EPD for endorsement on completion of the SI and analytical testing. Shall remediation be undertaken a Remediation Report (RR) shall be prepared and submitted to EPD for endorsement to demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/ disposal records (including trip tickets), confirmatory sampling results, and photographs shall be included in the aforesaid RR. No construction work shall be carried out prior to the endorsement of the RR by EPD. | To identify areas with land contamination concern, report laboratory results and propose remediation measures if necessary. To ensure remediation works have been undertaken to before the commencement of any construction works of the Project. | Contractor | Areas unable to be accessed during Stage 1 SI (Site 2-15) | After land resumption and prior to the construction works commencement at the site | N/A |
| S13.39 | Potential Remediation of Contaminated Soil Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material is needed after excavation; If remediation is required with chemical oxidation proposed as a contaminant mass reduction technology, chemicals will be securely and separately stored away from sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and personal protective equipment (PPE). Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; Speed control for the trucks carrying contaminated materials shall be enforced; Vehicle wheel and body washing facilities at the site's exit points shall be established and used; and Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control shall be implemented and complied with relevant regulations and guidelines. | To remediate contaminated soil | Contractor | Identified contaminated sites | Site remediation | N/A |
| S13. 40 | In order to minimize the potential adverse effects on health and safety of construction workers during the course of site remediation, the Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations shall be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures shall be implemented as far as possible: Set up a list of safety measures for site workers; Provide written information and training on safety for site workers; Keep a log-book and plan showing the contaminated zones and clean zones; Maintain a hygienic working environment; Avoid dust generation; Provide face and respiratory protection gear to site workers; | To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation. | Contractor | Identified contaminated sites | Site remediation and prior to construction phase | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| | Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers; and Provide first aid training and materials to site workers. | | | | |

Legend: V

implemented;not implemented;partially implemented; x @

N/A = not applicable

APPENDIX D

Summary of Action and Limit Levels

Appendix D – Summary of Action and Limit Levels

| ID | Location | Action Level | Limit Level |
|------|--|--------------|-----------------------|
| AM2* | Wan Chai Sports Ground | 160 μg/m³ | 260 μg/m ³ |
| AM3 | Existing Harbour Road Sports Centre | 169 μg/m³ | 260 μg/m ³ |

Action and Limit Levels for 24-hour TSP Table 1

The monitoring station at AM2 was handed over from Contract SCL1128 on 28 October 2015.

Table 2 **Action and Limit Levels for Construction Noise** (0700 – 1900 hrs of normal weekdays)

| ID | Location | Action Level | Limit Level |
|------|----------------|--|-------------|
| NM2* | Harbour Centre | When one documented complaint is received | 75 dB(A) |

The Access to the designated monitoring location NM2 (i.e. Block A, Causeway Centre) was denied before the commencement of impact monitoring under Works Contract 1126. An alternative monitoring location at Harbour Centre was approved by the ER, agreed by IEC and EPD's formal approval is awaited in August 2014.

APPENDIX E


Calibration Certificates of Equipments

AECOM Asia Company Limited <u>TSP High Volume Sampler</u> <u>Field Calibration Report</u>

| Station | Wanchai Sports G | Ground | Operator: | Choi Wing Ho | |
|----------------|------------------|--------|---------------------|--------------|--|
| Cal. Date: | 8-Mar-19 | | Next Due Date: | 8-May-19 | |
| Equipment No.: | A-001-72T | - | Serial No. | 809 | |
| | | | Ambient Condition | | |
| Temperat | ture, Ta (K) | 292 | Pressure, Pa (mmHg) | 764.0 | |

| | (| Drifice Transfer Stan | dard Information | | | | |
|---|-----------|-----------------------|------------------|-----------------------------|----------|--|--|
| Serial No: | 988 | Slope, mc | 2.01748 | Intercept, bc | -0.02651 | | |
| Last Calibration Date: | 22-May-18 | | | $(60) = (208/T_{0})1^{1/2}$ | | | |
| Next Calibration Date: 22-May-19 $\operatorname{mc} x \operatorname{Qstd} + \operatorname{bc} = [\operatorname{H} x (\operatorname{Pa}/760) x (298/\operatorname{Ta})]^{1/2}$ | | | | | | | |

| | | Calibration of | of TSP Sampler | | |
|---------------------------------|-------------------------------|---|--|--------------------------------|---|
| | | Orfice | | HV | S Flow Recorder |
| Resistance Plate No. | DH (orifice), in. of water | [DH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (m ³ /min) X - axis | Flow Recorder Reading (CFM) | Continuous Flow Recorder Reading IC (CFM) Y-axis |
| 18 | 7.2 | 2.72 | 1.36 | 48.0 | 48.62 |
| 13 | 6.2 | 2.52 | 1.26 | 42.0 | 42.54 |
| 10 | 4.5 | 2.15 | 1.08 | 31.0 | 31.40 |
| 7 | 3.4 | 1.87 | 0.94 | 24.0 | 24.31 |
| 5 | 2.7 | 1.66 | 0.84 | 17.0 | 17.22 |
| Slope , mw = Correlation Coe | - | 0.9986 | Intercept, bw = | | 9251 |
| | - | check and recalibrate. | _ | | |
| | | Set Point | t Calculation | | |
| From the TSP Fi | eld Calibration Cu | rve, take Qstd = 1.30m ³ /min | | | |
| | | "Y" value according to | | * | |
| | | mw x Qstd + bw = IC | x [/Pa/760) x /208/ | Ta)1 ^{1/2} | |
| | | | | 14/] | |
| Therefore, Set P | Point; IC = (mw x C | Qstd + bw) x [(760 / Pa) x (Ta / 2 | 98)] ^{1/2} = | | 44.32 |
| | | | | | |
| | | | | | |
| Remarks: | | | | | |
| | (- | | | | |
| | | | . c | | 8/7/,8 |
| QC Reviewer: _ | us | Signature: | 62 | | Date: 8 3 11 |



Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黃竹坑道 37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

| Certificate No.: | 18CA0914 03 | | | Page | 1 | of | 2 |
|---------------------------------|-------------------|-------------|---|--------------|---|---------|-------|
| Item tested | | | | | | | |
| Description: | Sound Level Mete | er (Type 1) | | Microphone | | | |
| Manufacturer: | B&K | | , | B & K | | | |
| Type/Model No.: | 2238 | | , | | | | |
| Serial/Equipment No.: | 2800927 | | 1 | 4188 | | | |
| Adaptors used: | 2000927 | | , | 2791211 | | | |
| | - | | , | - | | | |
| Item submitted by | | | | | | | |
| Customer Name: | AECOM ASIA CC | LTD. | | | | | |
| Address of Customer: | - | | | | | | |
| Request No.: | - | | | | | | |
| Date of receipt: | 14-Sep-2018 | | | | | | |
| Date of test: | 17-Sep-2018 | | | | | | |
| Reference equipment | used in the calib | ration | | | | | |
| Description: | Model: | Serial No. | | Expiry Date: | | Traceab | la ta |
| Multi function sound calibrator | B&K 4226 | 2288444 | | 23-Aug-2019 | | | |
| Signal generator | DS 360 | 33873 | | | | CIGISME | L. |
| Signal generator | DS 360 | 61227 | | 24-Apr-2019 | | CEPREI | |
| | 00 000 | 01227 | | 23-Apr-2019 | | CEPREI | |
| Ambient conditions | | | | | | | |
| Temperature: | 21 ± 1 °C | | | | | | |
| Relative humidity: | 55 ± 10 % | | | | | | |
| Air pressure: | 1005 ± 5 hPa | | | | | | |
| Test specifications | | | | | | | |

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory: Feng Junqi

Date: 18-Sep-2018

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. Website: www.cigismec.com E-mail: smec@cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



2

CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

18CA0914 03

Page 2

of

Electrical Tests 1.

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

| | | | Expanded | Coverage | |
|-------------------------|--|---------|------------------|----------|--|
| Test: | Subtest: | Status: | Uncertanity (dB) | Factor | |
| Self-generated noise | A | Pass | 0.3 | | |
| | С | Pass | 1.0 | 2.1 | |
| | Lin | Pass | 2.0 | 2.2 | |
| Linearity range for Leq | At reference range, Step 5 dB at 4 kHz | Pass | 0.3 | | |
| | Reference SPL on all other ranges | Pass | 0.3 | | |
| | 2 dB below upper limit of each range | Pass | 0.3 | | |
| | 2 dB above lower limit of each range | Pass | 0.3 | | |
| Linearity range for SPL | At reference range, Step 5 dB at 4 kHz | Pass | 0.3 | | |
| Frequency weightings | A | Pass | 0.3 | | |
| | С | Pass | 0.3 | | |
| | Lin | Pass | 0.3 | | |
| Time weightings | Single Burst Fast | Pass | 0.3 | | |
| | Single Burst Slow | Pass | 0.3 | | |
| Peak response | Single 100µs rectangular pulse | Pass | 0.3 | | |
| R.M.S. accuracy | Crest factor of 3 | Pass | 0.3 | | |
| Time weighting I | Single burst 5 ms at 2000 Hz | Pass | 0.3 | | |
| | Repeated at frequency of 100 Hz | Pass | 0.3 | | |
| Time averaging | 1 ms burst duty factor 1/10 ³ at 4kHz | Pass | 0.3 | | |
| | 1 ms burst duty factor 1/10 ⁴ at 4kHz | Pass | 0.3 | | |
| Pulse range | Single burst 10 ms at 4 kHz | Pass | 0.4 | | |
| Sound exposure level | Single burst 10 ms at 4 kHz | Pass | 0.4 | | |
| Overload indication | SPL | Pass | 0.3 | | |
| | Leg | Pass | 0.4 | | |

2, Acoustic tests


The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

| Test: | Subtest | Status | Expanded Uncertanity (dB) | Coverage Factor |
|-------------------|------------------------|--------|------------------------------|--------------------|
| Acoustic response | Weighting A at 125 Hz | Pass | 0.3 | |
| • | Weighting A at 8000 Hz | Pass | 0.5 | |

3. Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-2/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



综合試驗 有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. 香港黄竹坑道37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

| Certificate No.: | 18CA1019 01-01 | | Page | 1 of 2 |
|---|--|--------------------|-----------------------------|-------------------------|
| Item tested | | | | |
| Description: | Sound Level Mete | er (Type 1) | Microphone | Preamp |
| Manufacturer: | B&K | | B&K | B&K |
| Type/Model No.: | 2250 | | 4950 | ZC0032 |
| Serial/Equipment No.: | 3001291 | | 2665582 | 17190 |
| Adaptors used: | | | | - |
| Item submitted by | | | | |
| Customer Name: | AECOM ASIA CO | LIMITED | | |
| Address of Customer: | 1999 - 1999 - 1999 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 194 | | | |
| Request No.: | - | | | |
| Date of receipt: | 19-Oct-2018 | | | |
| Date of test: | 19-Oct-2018 | | | |
| Reference equipment | used in the calib | ration | | |
| | | | | |
| Description: | Model: | Serial No. | Expiry Date: | Traceable t |
| | Model: B&K 4226 | Serial No. 2288444 | Expiry Date: 23-Aug-2019 | Traceable t CIGISMEC |
| Aulti function sound calibrator | | | | |
| Multi function sound calibrator Signal generator | B&K 4226 | 2288444 | 23-Aug-2019 | CIGISMEC |
| Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions | B&K 4226 DS 360 | 2288444 33873 | 23-Aug-2019 24-Apr-2019 | CIGISMEC CEPREI |
| Multi function sound calibrator Signal generator Signal generator Ambient conditions | B&K 4226 DS 360 | 2288444 33873 | 23-Aug-2019 24-Apr-2019 | CIGISMEC CEPREI |
| Multi function sound calibrator Signal generator Signal generator | B&K 4226 DS 360 DS 360 | 2288444 33873 | 23-Aug-2019 24-Apr-2019 | CIGISMEC CEPREI |

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets

Approved Signatory:



20-Oct-2018 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

```
18CA1019 01-01
```

Page 2

of 2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

| | | | Expanded | Coverage |
|-------------------------|--|---------|------------------|----------|
| Test: | Subtest: | Status: | Uncertanity (dB) | Factor |
| Self-generated noise | A | Pass | 0.3 | |
| 55 | C | Pass | 0.8 | |
| | Lin | Pass | 1.6 | |
| Linearity range for Leg | At reference range, Step 5 dB at 4 kHz | Pass | 0.3 | |
| , , | Reference SPL on all other ranges | Pass | 0.3 | |
| | 2 dB below upper limit of each range | Pass | 0.3 | |
| | 2 dB above lower limit of each range | Pass | 0.3 | |
| Linearity range for SPL | At reference range . Step 5 dB at 4 kHz | Pass | 0.3 | |
| Frequency weightings | A | Pass | 0.3 | |
| | C | Pass | 0.3 | |
| | Lin | Pass | 0.3 | |
| Time weightings | Single Burst Fast | Pass | 0.3 | |
| | Single Burst Slow | Pass | 0.3 | |
| Peak response | Single 100µs rectangular pulse | Pass | 0.3 | |
| R.M.S. accuracy | Crest factor of 3 | Pass | 0.3 | |
| Time weighting I | Single burst 5 ms at 2000 Hz | Pass | 0.3 | |
| | Repeated at frequency of 100 Hz | Pass | 0.3 | |
| Time averaging | 1 ms burst duty factor 1/10 ³ at 4kHz | Pass | 0.3 | |
| | 1 ms burst duty factor 1/10 ⁴ at 4kHz | Pass | 0.3 | |
| Pulse range | Single burst 10 ms at 4 kHz | Pass | 0.4 | |
| Sound exposure level | Single burst 10 ms at 4 kHz | Pass | 0.4 | |
| Overload indication | SPL | Pass | 0.3 | |
| | Leq | Pass | 0.4 | |

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

| Test: | Subtest | Status | Expanded Uncertanity (dB) | Coverage Factor |
|-------------------|------------------------|--------|------------------------------|--------------------|
| Acoustic response | Weighting A at 125 Hz | Pass | 0.3 | |
| | Weighting A at 8000 Hz | Pass | 0.5 | |

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co. Ltd.

Form No CARP152-2/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

| Certificate No.: | 19CA0327 01-02 | | Page: | 1 of | 2 |
|-------------------------|---------------------|--------------|--------------|-------|----------|
| Item tested | | | | | |
| Description: | Acoustical Calibrat | or (Class 1) | | | |
| Manufacturer: | B & K | | | | |
| Type/Model No.: | 4231 | | | | |
| Serial/Equipment No.: | 3006428 / N004.03 | 3 | | | |
| Adaptors used: | - | | | | |
| Item submitted by | | | | | |
| Curstomer: | AECOM ASIA CO | LIMITED | | | |
| Address of Customer: | - | | | | |
| Request No.: | - | | | | |
| Date of receipt: | 27-Mar-2019 | | | | |
| | | (N.004.03 |) | | |
| Date of test: | 27-Mar-2019 | | | | |
| Reference equipment | used in the calib | ration | | | |
| Description: | Model: | Serial No. | Expiry Date: | Trace | able to: |
| Lab standard microphone | B&K 4180 | 2341427 | 20-Apr-2019 | SCL | |
| Preamplifier | B&K 2673 | 2743150 | 27-Apr-2019 | CEPR | EI |
| Measuring amplifier | B&K 2610 | 2346941 | 08-May-2019 | CEPR | EI |
| Signal generator | DS 360 | 33873 | 24-Apr-2019 | CEPR | EI |
| Digital multi-meter | 34401A | US36087050 | 23-Apr-2019 | CEPR | |
| Audio analyzer | 8903B | GB41300350 | 23-Apr-2019 | CEPR | |
| Universal counter | 53132A | MY40003662 | 24-Apr-2019 | CEPR | ΞI |
| Ambient conditions | | | | | |
| Temperature: | 22 ± 1 °C | | | | |
| Relative humidity: | 55 ± 10 % | | | | |

Air pressure:

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements, are presented on page 2 of this certificate.

FengJunqi

1005 ± 5 hPa

29-Mar-2019 Company Chop:



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Approved Signatory:

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full.



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港黄竹坑道37號利達中心12樓

12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

19CA0327 01-02

Page: 2 of

2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

| Frequency | Output Sound Pressure | Measured Output | Estimated Expanded |
|-----------|-----------------------|----------------------|--------------------|
| Shown | Level Setting | Sound Pressure Level | Uncertainty |
| Hz | dB | dB | dB |
| 1000 | 94.00 | 94.23 | 0.10 |

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

| At 1000 Hz | STF = 0.014 dB |
|--------------------------------|----------------|
| Estimated expanded uncertainty | 0.005 dB |

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

| At 1000 Hz | Actual Frequency = 1000.0 Hz | |
|--------------------------------|------------------------------|-------------------------|
| Estimated expanded uncertainty | 0.1 Hz | Coverage factor k = 2.2 |

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

| At 1000 Hz | TND = 0.3 % |
|--------------------------------|-------------|
| Estimated expanded uncertainty | 0.7 % |

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

| | 1 , | - End - | | |
|----------------|--------------|-------------|---------------|--|
| Calibrated by: | $1 \sim $ | Checked by: | El | |
| | Fung Chi Yip | | Fong Chun Wai | |
| Date: | 27-Mar-2019 | Date: | 29-Mar-2019 | |
| 1 | | | | |

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. HOKLAS 028) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. This certificate shall not be reproduced except in full. APPENDIX F

EM&A Monitoring Schedules

Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel Impact Monitoring Schedule for April 2019

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|-------------|-------------|-------------|--------|----------|
| | 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr |
| | | | Air Quality | Noise | | |
| 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr |
| | | Air Quality | Noise | | | |
| 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr |
| | Air Quality | Noise | | Air Quality | | |
| 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr | 26-Apr | 27-Apr |
| | | | Air Quality | Noise | | |
| 28-Apr | 29-Apr | 30-Apr | | | | |
| | | Air Quality | | | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring StationAM2Wan Chai Sports Ground

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency 24-hr TSP Once every 6 days

Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel **Tentative Impact Monitoring Schedule for May 2019**

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|---------|-------------|-------------|-------------|-------------|
| | | | 1-May | 2-May | 3-May | 4-May |
| | | | | Noise | | |
| 5-May | 6-May | 7-May | 8-May | 9-May | 10-May | 11-May |
| | Air Quality | Noise | | | | Air Quality |
| 12-May | 13-May | 14-May | 15-May | 16-May | 17-May | 18-May |
| | | Noise | | | Air Quality | |
| 19-May | 20-May | 21-May | 22-May | 23-May | 24-May | 25-May |
| | | | | Air Quality | Noise | |
| 26-May | 27-May | 28-May | 29-May | 30-May | 31-May | |
| | | | Air Quality | Noise | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring StationAM2Wan Chai Sports Ground

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency

24-hr TSP Once every 6 days

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|----------------------------|--------------------------|---------------------------|---------------------|-------------|-------------|-------------|
| | | | | | | 1-Jun |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 2-Jun | 3-Jun | 4-Jun | 5-Jun | 6-Jun | 7-Jun | 8-Jun |
| 2-50m | <u>0-0011</u> | | 0-Juli | 0-Juli | 7-5011 | 0-0011 |
| | | Air Quality | Noise | | | |
| | | | | | | |
| | | | | | | |
| 9-Jun | 10-Jun | 11-Jun | 12-Jun | 13-Jun | 14-Jun | 15-Jun |
| | | N | | | | |
| | Air Quality | Noise | | | | Air Quality |
| | | | | | | |
| 16-Jun | 17-Jun | 18-Jun | 19-Jun | 20-Jun | 21-Jun | 22-Jun |
| | | | | | | |
| | Noise | | | | Air Quality | |
| | | | | | | |
| 23-Jun | 24-Jun | 25-Jun | 26-Jun | 27-Jun | 28-Jun | 29-Jun |
| | | | | | | |
| | | | | Air Quality | Noise | |
| | | | | | | |
| 30-Jun | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| The schedule is subject to | change due to unforeseea | bla circumstancos (o a co | lvorso woathor otc) | | | |

Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel **Tentative Impact Monitoring Schedule for June 2019**

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring StationAM2Wan Chai Sports Ground

Noise Monitoring Station NM2 Harbour Centre

Monitoring Frequency24-hr TSPOnce every 6 days

Shatin to Central Link Contract 1123 - Exhibition Station and Western Approach Tunnel Tentative Impact Monitoring Schedule for July 2019

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-------------|-------------|-------------|----------|-------------|-------------|
| | 1-Jul | 2-Jul | 3-Jul | 4-Jul | 5-Jul | 6-Jul |
| | | | Air Quality | Noise | | |
| 7-Jul | 8-Jul | 9-Jul | 10-Jul | 11-Jul | 12-Jul | 13-Jul |
| | | Air Quality | Noise | | | |
| 14-Jul | 15-Jul | 16-Jul | 17-Jul | 18-Jul | 19-Jul | 20-Jul |
| | Air Quality | Noise | | | | Air Quality |
| 21-Jul | 22-Jul | 23-Jul | 24-Jul | 25-Jul | 26-Jul | 27-Jul |
| | Noise | | | | Air Quality | |
| 28-Jul | 29-Jul | 30-Jul | 31-Jul | | | |
| | Noise | | | | | |

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

Air Quality Monitoring StationAM2Wan Chai Sports Ground

Noise Monitoring Station

NM2 Harbour Centre

Monitoring Frequency 24-hr TSP Once every 6 days

APPENDIX G


Air Quality Monitoring Results and their Graphical Presentations

Appendix G Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Wan Chai Sports Ground)

| Start | t | End | | Weather | Air | Atmospheric | Flow Rate | e (m³/min.) | Av. flow | Total vol. | Filter W | /eight (g) | Particulate | Elaps | e Time | Sampling | Conc. |
|-----------|------|-----------|------|-----------|------------|----------------|-----------|-------------|-----------------------|-------------------|----------|------------|-------------|----------|----------|------------|---------|
| Date | Time | Date | Time | Condition | Temp. (°C) | Pressure (hPa) | Initial | Final | (m ³ /min) | (m ³) | Initial | Final | weight(g) | Initial | Final | Time(hrs.) | (µg/m³) |
| 3-Apr-19 | 0:00 | 4-Apr-19 | 0:00 | Fine | 22.8 | 1016.9 | 1.34 | 1.34 | 1.34 | 1935.4 | 2.7027 | 2.7818 | 0.0791 | 23010.00 | 23034.00 | 24.00 | 40.9 |
| 9-Apr-19 | 0:00 | 10-Apr-19 | 0:00 | Sunny | 26.6 | 1011.1 | 1.34 | 1.34 | 1.34 | 1935.4 | 2.7049 | 2.7531 | 0.0482 | 23034.00 | 23058.00 | 24.00 | 24.9 |
| 15-Apr-19 | 0:00 | 16-Apr-19 | 0:00 | Sunny | 22.1 | 1014.4 | 1.34 | 1.34 | 1.34 | 1935.4 | 2.6699 | 2.8055 | 0.1356 | 23058.00 | 23082.00 | 24.00 | 70.1 |
| 18-Apr-19 | 0:00 | 19-Apr-19 | 0:00 | Sunny | 24.0 | 1010.0 | 1.34 | 1.34 | 1.34 | 1935.4 | 2.6796 | 2.7610 | 0.0814 | 23082.00 | 23106.00 | 24.00 | 42.1 |
| 24-Apr-19 | 0:00 | 25-Apr-19 | 0:00 | Sunny | 28.0 | 1009.9 | 1.34 | 1.34 | 1.34 | 1935.4 | 2.6580 | 2.6860 | 0.0280 | 23106.00 | 23130.00 | 24.00 | 14.5 |
| 30-Apr-19 | 0:00 | 1-May-19 | 0:00 | Fine | 26.7 | 1008.0 | 1.34 | 1.34 | 1.34 | 1935.4 | 2.6881 | 2.7593 | 0.0712 | 23130.00 | 23154.00 | 24.00 | 36.8 |


| Average | 38.2 |
|---------|------|
| Minimum | 14.5 |
| Maximum | 70.1 |



Exhibition Station and Western Approach Tunnel


AECOM


Graphical Presentation of Impact 24-hr TSP Monitoring Results




























APPENDIX H


Noise Monitoring Results and their Graphical Presentations

Appendix H Regular Construction Noise Monitoring Results

| Date | Weather | Noise Level for 30-min, dB(A) ⁺ | | Baseline Corrected | Baseline Noise | Limit Level, | Exceedance | | |
|-----------|-----------|--|------|-----------------------|----------------|---|--------------|-------|-------|
| Duie | Condition | Time | L90 | L10 | Leq | Level, dB(A) | Level, dB(A) | dB(A) | (Y/N) |
| 4-Apr-19 | Fine | 9:30 | 65.8 | 68.3 | 67.0 | <baseline< td=""><td>69.6</td><td>75</td><td>N</td></baseline<> | 69.6 | 75 | N |
| 10-Apr-19 | Sunny | 14:56 | 65.0 | 68.8 | 67.2 | <baseline< td=""><td>69.6</td><td>75</td><td>N</td></baseline<> | 69.6 | 75 | N |
| 16-Apr-19 | Cloudy | 13:05 | 65.1 | 69.4 | 67.2 | <baseline< td=""><td>69.6</td><td>75</td><td>N</td></baseline<> | 69.6 | 75 | N |
| 25-Apr-19 | Sunny | 13:55 | 64.0 | 67.0 | 66.1 | <baseline< td=""><td>69.6</td><td>75</td><td>N</td></baseline<> | 69.6 | 75 | N |

Daytime Noise Monitoring Results at Station NM2 (Harbour Centre)

+ - Façade measurement



Graphical Presentation of Impact Noise Monitoring Results **APPENDIX I**

Event Action Plan

Appendix I Event Action Plan

Event / Action Plan for Construction Dust Monitoring

| EVENT | | ACT | ΤΙΟΝ | | |
|---|---|---|--|---|--|
| EVENT | ET | IEC | ER | Contractor | |
| ACTION LEVEL | | | | | |
| Exceedance for one sample | Inform the Contractor, IEC and ER; Discuss with the Contractor and IEC on the remedial measures required; Repeat measurement to confirm findings; Increase monitoring frequency | Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | Confirm receipt of notification of exceedance in writing. | Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate. | |
| Exceedance for two or more consecutive samples | Inform the Contractor, IEC and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | Confirm receipt of notification of exceedance in writing; Review and agree on the remedial measures proposed by the Contractor; Supervise Implementation of remedial measures. | Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal as appropriate. | |

| Appendix I | Event Action Plan |
|------------|-------------------|
| | |

Leighton – China State J.V.

| Appendix I | Event Action Plan | | | |
|---|--|--|---|---|
| EVENT | | ACT | ΓΙΟΝ | |
| EVENI | ET | IEC | ER | Contractor |
| LIMIT LEVEL | · | · | | |
| Exceedance for one sample | Inform the Contractor, IEC, EPD and ER; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. | Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. | Confirm receipt of notification of exceedance in writing; Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures. | Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. |
| Exceedance for two or more consecutive samples | Notify Contractor, IEC, EPD and ER; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with ET, ER, and Contractor on the potential remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. | Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Appendix I Event Action Plan

Event and Action Plan for Construction Noise Monitoring

| EVENT | | ACT | FION | |
|-------------------------------|---|---|---|--|
| EVENI | ET | IEC | ER | Contractor |
| Exceedance of Action Level | Notify the Contractor, IEC and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; and Increase monitoring frequency to check mitigation effectiveness. | Review the investigation results submitted by the contractor; and Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. | Confirm receipt of notification of complaint in writing; Review and agree on the remedial measures proposed by the Contractor; and Supervise implementation of remedial measures. | Investigate the complaint and propose remedial measures; Report the results of investigation to the IEC, ET and ER; Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and Implement noise mitigation proposals. |
| Exceedance of Limit Level | Notify the Contractor, IEC, EPD and ER; Repeat measurement to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. | Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures; and Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. | Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | Identify source and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Appendix I Event Action Plan

Event and Action Plan for Continuous Noise Monitoring

| | | ACTI | ON | |
|--------------------|--|---|---|---|
| EVENT | ET | IEC | ER | CONTRACTOR |
| Action/Limit Level | Identify source ; Repeat measurement. If two consecutive measurements exceed Action/Limit Level, the exceedance is then confirmed; If exceedance is confirmed, notify IEC, ER and Contractor; Investigate the cause of exceedance and ckeck Contractor's working procedures to determine possible mitigation to be implemented; Discuss jointly with the IEC, ER and Contractor and formulate remedial measures; and Assess effectiveness of Contractor's remedial actions and keep IEC and ER informed of the results. | Check monitoring data submitted by the Works Contract 1123 ET; Check the Contractor's working method; Discuss with the ER, Works Contract 1123 ET and Contractor on the potential remedial measures; and Review and advise the Works Contract 1123 ET and ER on the effectiveness of the remedial measures proposed by the Contractor. | Confirm receipt of notification of exceedance in writing; In consultation with the Works Contract 1123 ET and IEC, agree with the Contractor on the remedial measures to be implemented; Ensure the proper implementation of remedial measures; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | Identify source with the Works Contract 1123 ET; If exceedance is confirmed, investigation the cause of exceedance and take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with copy to the IEC and ET of notification; Implement the agreed proposals; Liaise with ER to optimize the effectiveness of the agreed mitigation; Revise and resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

APPENDIX J

Cumulative Statistics of Exceedances, Complaints, Notification of Summons and Successful Prosecutions

Appendix J

Leighton – China State J.V.

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

| | Date Received | Subject | Status | Total no. received in this month | Total no. received since project commencement |
|----------------------------|---------------|---------|--------|--|---|
| Environmental complaints | - | - | - | 0 | 13 |
| Notification of summons | - | - | - | 0 | 2 |
| Successful Prosecutions | - | - | - | 0 | 0 |

APPENDIX K

Waste Flow Table

Appendix K MONTHLY SUMMARY WASTE FLOW TABLE

Contract No.:MTR SCL 1123 - Exhibition Station and Western Approach

| | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | Actual Quantities of Marine Dumping Monthly | |
|-----------|--|--|------------------------------|--------------------------------|-------------------------------|--------------------------|---|-----------------------------------|-------------|-------------------|--------------------------------------|---|-----------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in Other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper / Cardboard Packaging | Plastics | Chemical Waste | Others, e.g. general refuse | Туре 1 | Type 2 |
| | (in '000m³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) | (in '000m ³) | (in '000m ³) |
| Jan | 11.879 | 0.000 | 0.076 | 5.548 | 6.255 | 0.434 | 372.718 | 0.280 | 0.057 | 0.000 | 0.205 | 0.000 | 0.000 |
| Feb | 3.812 | 0.000 | 0.000 | 3.573 | 0.239 | 0.235 | 508.505 | 0.340 | 0.095 | 0.315 | 0.088 | 0.000 | 0.000 |
| Mar | 20.434 | 0.000 | 0.021 | 4.673 | 15.740 | 0.140 | 491.265 | 0.500 | 0.100 | 0.000 | 0.216 | 3.500 | 0.000 |
| Apr | 5.321 | 0.000 | 0.000 | 4.682 | 0.639 | 0.038 | 386.231 | 0.300 | 0.080 | 0.000 | 0.160 | 0.000 | 0.000 |
| May | | | | | | | | | | | | | |
| Jun | | | | | | | | | | | | | |
| Sub-total | 41.445 | 0.000 | 0.097 | 18.476 | 22.872 | 0.847 | 1758.719 | 1.420 | 0.332 | 0.315 | 0.669 | 3.500 | 0.000 |
| July | | | | | | | | | | | | | |
| August | | | | | | | | | | | | | |
| September | | | | | | | | | | | | | |
| October | | | | | | | | | | | | | |
| November | | | | | | | | | | | | | |
| December | | | | | | | | | | | | | |
| Total | 41.445 | 0.000 | 0.097 | 18.476 | 22.872 | 0.847 | 1758.719 | 1.420 | 0.332 | 0.315 | 0.669 | 3.500 | 0.000 |

Monthly Summary Waste Flow Table for 2019

Comments:

1) Assumption: The densities of Rock, Soil, Mixed Rock and Soil, and Regular Spoil are 2.0 ton/m³; the density of general refuse is 1.0 ton/m³; the density of waste oil is 1.0 kg/L.

2) The cut-off date of waste amount in Apr is 30/4/2019 for Public Fill Facilities and Landfill.

3) The amounts of waste in Apr are 160.44 tons for Landfill and 1277.52 tons for Public Fill.

4) The amounts of C&D waste reused in other projects in Apr is 4275 tons for Lung Kwu Tan and 5089.21 tons for SCL1123 Kai Tak Barging Point, for cut-off date as

5) The amount of import fill in Apr is 38.15 tons, for cut-off date as 17/4/2019.

6) The amount of metal waste generated in Apr is 386231 kg, for cut-off date as 12/4/2019.

7) The amount of paper waste generated in Apr is 300 kg, for cut-off date as 30/4/2019.

8) The amount of plastic waste generated in Apr is 80 kg, for cut-off date as 30/4/2019.

Appendix D

Monthly EM&A Report for April 2019 – SCL Works Contract 1122 Admiralty South Overrun Tunnel



Vinci Construction Grands Projets

Shatin to Central Link -Hung Hom to Admiralty Section

Works Contract 1122 -**Admiralty South Overrun Tunnel**

Monthly EM&A Report for April 2019

[May 2019]

| | Name | Signature |
|---------------------------------|---|-----------|
| Prepared & Checked: | Ray Cheng | |
| Reviewed, Approved & Certified: | Y W Fung (Contractor's Environmental Team Leader) | W |

| Version: 0 | Date: | 9 May 2019 |
|---|--|---|
| Disclaimer | | |
| This Environmental Monitoring and Audit Report is prepared for benefit in relation to and pursuant to SCL1122 and may not be than Vinci Construction Grands Projets without our prior written | disclosed to, quoted consent. No person (| to or relied upon by any person other (other than Vinci Construction Grands |

Projets into whose possession a copy of this Manual comes may rely on this plan without our express written consent and Vinci Construction Grands Projets may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Table of Contents

| Page |
|------|
|------|

| EXECU | EXECUTIVE SUMMARY1 | | | | |
|-------|--|--|--|--|--|
| 1 | INTRO | INTRODUCTION2 | | | |
| | 1.1 1.2 | Purpose of the Report | | | |
| 2 | PROJE | CT INFORMATION | | | |
| | 2.1 2.2 2.3 2.4 2.5 | Background3Site Description3Construction Programme and Activities4Project Organisation4Status of Environmental Licences, Notification and Permits5 | | | |
| 3 | ENVIRONMENTAL MONITORING REQUIREMENTS | | | | |
| | 3.1 | Landscape and Visual6 | | | |
| 4 | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | | | | |
| 5 | MONITORING RESULTS | | | | |
| | 5.1 5.2 | Waste Management | | | |
| 6 | ENVIRONMENTAL SITE INSPECTION AND AUDIT7 | | | | |
| 7 | ENVIR | ONMENTAL NON-CONFORMANCE8 | | | |
| | 7.1 7.2 7.3 | Summary of Environmental Non-Compliance | | | |
| 8 | FUTURE KEY ISSUES9 | | | | |
| | 8.1 8.2 | Construction Programme for the Next Three Month | | | |
| 9 | CONCI | LUSIONS AND RECOMMENDATIONS | | | |
| | 9.1 9.2 | Conclusions | | | |

List of Tables

| Table 2.1 | Contact Information of Key Personnel |
|-----------|---|
| Table 2.2 | Status of Environmental Licenses, Notifications and Permits |
| Table 4.1 | Status of Required Submission under Environmental Permit |
| Table 6.1 | Observations and Recommendations of Site Audit |

List of Figures

Figure 1.1 Site Layout Plan of SCL1122

List of Appendices

- Appendix A Construction Programme
- Appendix B Project Organisation Structure
- Appendix C
- Environmental Mitigation Implementation Schedule Cumulative Statistics on Complaints, Notification of Summons and Successful Appendix D Prosecutions
- Appendix E Monthly Summary Waste Flow Table

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1122 – Admiralty South Overrun Tunnel (hereafter called "the Project") covers part of the construction of the Shatin to Central Link (SCL).

Admiralty Station will be the major interchange station between the Island Line (ISL), Tsuen Wan Line (TWL), South Island Line (East) (SIL(E)) and the Shatin to Central Link (North South Line) (SCL(NSL)). The Admiralty South Overrun Tunnel (ASOR) is located to the south of Hong Kong Park Ventilation Building (HKB) and is approximately 700m long.

The EM&A programme commenced on 8 August 2016.

This report documents the findings of EM&A works conducted in the period between 1 and 30 April 2019. As informed by the Contractor, major activities in the reporting period were:

| Location | Site Activities |
|-------------------------|---|
| НКВ | Erecting scaffolds and construction of G/F to R.F walls and slabs |
| | Skirting and screeding construction |
| | BS installation works |
| Refuse collection point | ABWF and BS works |

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

There was no reporting change in the reporting month.

Future Key Issues

Key issues to be considered in the coming month included:

| Location | Site Activities |
|-------------------------|---|
| Surface of site | Surface drainage |
| | Road works construction |
| НКВ | Erecting scaffolds and construction of G/F to R.F walls and slabs |
| | Roller shutter installation |
| | BS installation works |
| | Removal of dummy louver |
| Refuse collection point | ABWF and BS works |
| | Roller shutter installation |

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

1 INTRODUCTION

Vinci Construction Grands Projets (VCGP) was commissioned by MTR as the Civil Contractor for Works Contract 1122. AECOM Asia Company Limited (AECOM) was appointed by VCGP as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

1.1.1 This is the thirty-second monthly EM&A Report which summaries audit findings for the Project during the reporting period between 1 and 30 April 2019.

1.2 Report Structure

- 1.2.1 This monthly EM&A Report is organized as follows:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Environmental Monitoring Requirement
 - Section 4: Implementation Status of Environmental Mitigation Measures
 - Section 5: Monitoring Results
 - Section 6: Environmental Site Inspection and Audit
 - Section 7: Environmental Non-conformance
 - Section 8: Future Key Issues
 - Section 9: Conclusions and Recommendations

2 **PROJECT INFORMATION**

2.1 Background

- 2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: EP-436/2012), for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/F) was issued by the Director of Environmental Protection (DEP) on 23 January 2019.
- 2.1.3 The site layout plan of the Project is shown in **Figure 1.1**.

2.2 Site Description

- 2.2.1 The scope of the major Permanent Works include the following:
 - (a) Approx. 700m of single bore tunnel south of HKB including, among others, breakthrough of a temporary headwall in the tunnel stub at HKB, tunnel fan niche structure, drainage, secondary structures including overtrack ducts, plenums, side walls, protected corridors, walkways and all the related fitting-out works;
 - (b) Secondary structures inside SCL Overrun Tunnel (SCLOR) including overtrack ducts, plenums, side walls, walkways and all the related fitting-out works;
 - (c) Alteration and Addition Works (A&A Works) from Level L10 to Upper Roof Level of HKB including removal of precast planks at G/F;
 - (d) Re-provisioning of LCSD Refuse Collection Point No. 2 (RCP);
 - (e) Roadworks including drainage, traffic aids, road markings, lighting, signage, utilities diversion, demolition, reinstatement and TTM schemes to facilitate the construction works and any works require TTM submission;
 - (f) Tree planting and soft and hard landscaping works;
 - (g) Design and construction of ABWF at HKB, ASOR, SCLOR and RCP; and
 - (h) Design and construction of building services works at HKB, ASOR, SCLOR and RCP

2.3 Construction Programme and Activities

| Location | Site Activities |
|-------------------------|---|
| НКВ | Erecting scaffolds and construction of G/F to R.F walls and slabs |
| | Skirting and screeding construction |
| | BS installation works |
| Refuse collection point | ABWF and BS works |

2.3.1 The major construction activities undertaken in the reporting month are summarized below:

2.3.2 The construction programme is presented in **Appendix A**.

2.4 **Project Organisation**

2.4.1 The project organisation structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 2.1.**

| Party | Role | Position | Name | Telephone | Fax |
|-----------|---|---|-------------------------|-----------|-----------|
| | Residential | Construction Manager | Mr. Brian Suen | 2176 2788 | 2171 3829 |
| MTR | Engineer (ER) | SCL Project Environmental Team Leader | Ms. Lisa Poon | 3127 6295 | 3127 6422 |
| Meinhardt | Independent Environmental Checker (IEC) | Independent Environmental Checker | Mr. Fredrick Leong | 2859 1739 | 2540 1580 |
| VCGP | Contractor | Project Director | Mr. Francois Dudouit | 3765 5610 | 2824 2991 |
| VCG | Contractor | Environmental Manager | Mr. Ken Ng | 9168 8830 | 2024 2991 |
| AECOM | Contractor's Environmental Team (ET) | ET Leader | Mr. Y W Fung | 3922 9366 | 2317 7609 |

 Table 2.1
 Contact Information of Key Personnel

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant valid environmental licenses, permits and/or notifications on environmental protection for this Project in the reporting month are summarized in **Table 2.2**.

 Table 2.2
 Status of Environmental Licenses, Notifications and Permits

| Permit / License | Valid F | Period | Ctatura | Domorko |
|--------------------------------------|---------------------|--------------------|------------------|---|
| No. / Notification/ Reference No. | From | То | Status | Remarks |
| Environmental Perm | it | • | | |
| EP-436/2012/F | 23 Jan 2019 | - | Valid | - |
| Construction Noise H | Permit | | | |
| GW-RS1131-18 | 11 Dec 2018 | 10 Jun 2019 | Valid | Operation of Crane, Wastewater Treatment System, Drilling |
| Wastewater Discharg | ge License | | | |
| WT00028501-2017 | 10 Oct 2017 | 31 Oct 2022 | Valid | - |
| Chemical Waste Proc | ducer Registration | 1 | | |
| 5213-124-V2232-01 | 12 May 2016 | End of Project | Valid | - |
| Billing Account for C | onstruction Wast | e Disposal | | |
| 7023777 | 20 Nov 2015 | End of Project | Account Active | - |
| Notification Under A | ir Pollution Contro | ol (Construction L | Dust) Regulation | |
| 405362 | 22 Jul 2016 | End of Project | Notified | - |

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Landscape and Visual

3.1.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6.**

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C.** Status of required submissions under the EP during the reporting period is summarised in **Table 4.1.**

| EP Condition | Submission | Submission Date |
|---------------|---------------------------------------|-----------------|
| Condition 3.4 | Monthly EM&A Report for March 2019 | 12 April 2019 |

5 MONITORING RESULTS

5.1 Waste Management

- 5.1.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.1.2 As advised by the Contractor, 4 m³ of inert C&D material was generated and disposed as Public Fill in the reporting month. 4 m³ of general refuse was generated in the reporting month. No chemical waste was collected by licensed contractor and paper/cardboard packaging material, metal or plastic were collected by recycling contractor in the reporting month.
- 5.1.3 The waste flow table with detail breakdown is annexed in **Appendix E**.
- 5.1.4 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.1.5 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

5.2 Landscape and Visual

5.2.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 08 and 23 April 2019. A summary of the site inspection is provided in Appendix C. The observations and recommendations made during the site inspections are presented in Table 6.1.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

- 6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.
- 6.1.2 In the reporting month, 5 site inspections were carried out on 1, 8, 15, 23 and 29 April 2019. Joint inspection with the IEC, ER, the Contractor and the ET was conducted on 29 April 2019. No non-compliance was recorded during the site inspections. Details of observations recorded during the site inspections are presented in **Table 6.1**.

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------------|------------------|---|---------------|
| Air Quality | 23 April 2019 | Reminder: The Contractor was reminded to ensure the mechanical cover of grab lorry in a good condition before leaving the site. | 30 April 2019 |
| Noise | 1 April 2019 | Proper Noise Emission Label was not observed on the hand-held breaker. The Contractor was advised to check the equipment weight and display the proper NEL on it if over the legal value. | 6 April 2019 |
| Water Quality | Nil | Nil | Nil |
| Waste/ Chemical Management | 25 March 2019 | Proper labelling was not observed on the chemical waste containers at the chemical waste storage. The Contractor was advised to stick proper labelling on the chemical waste containers. | 5 April 2019 |
| Landscape & Visual | Nil | Nil | Nil |
| Permits/ Licenses | Nil | Nil | Nil |

 Table 6.1
 Observations and Recommendations of Site Audit

6.1.1 No follow up action was requested by Contractor's ET and IEC during the site inspection on 8, 15 and 29 April 2019.

6.1.2 All of the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed into the following weekly site inspection conducted during the reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Environmental Non-Compliance

7.1.1 No environmental non-compliance was recorded in the reporting month.

7.2 Summary of Environmental Complaints

7.2.1 No environmental complaint was recorded in the reporting month. Cumulative statistics on environmental complaints is provided in **Appendix D.**

7.3 Summary of Environmental Summon and Successful Prosecutions

7.3.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix D**.

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Next Three Month

8.1.1 The tentative major construction works in between May and July 2019 will be:

| Location | Site Activities |
|-------------------------|---|
| Surface of site | Surface drainage |
| | Road works construction |
| НКВ | Erecting scaffolds and construction of G/F to R.F walls and slabs |
| | Roller shutter installation |
| | BS installation works |
| | Removal of dummy louver |
| Refuse collection point | ABWF and BS works |
| | Roller shutter installation |

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 5 nos. of environmental site inspections were carried out in April 2019. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.2 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

9.2 Recommendations

9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

• The Contractor should ensure the condition for mechanical cover of vehicle before leaving the site.

Construction Noise Impact

• Proper Noise Emission Label should be posted on the hand-held breaker during operation.

Water Quality Impact

• No specific observation was identified in the reporting month.

Chemical and Waste Management

• No specific observation was identified in the reporting month.


Landscape & Visual Impact

• No specific observation was identified in the reporting month.

Permits/licenses

• No specific observation was identified in the reporting month.

FIGURES



Admiralty South Overrun Tunnel



SITE LAYOUT PLAN of SCL1122

APPENDIX A

Construction Programme

| | 22- Monthly Report - Appendix E | | | | | Page | 1 of 2 | | | | | | | | | | | Program | nme ID: 112 | 2PMP-D-UE | D- Ar |
|-----------------------|--|--|-----------------------|-----------|---------------------------|-------------|------------------------|-------------|-------------------|----------|----------------|----------|-------------|--|----------------|-------------|----------|---------|-------------|-----------|----------|
| ID | Activity Name | Original Duration | Actual/Forecast Start | PMP Start | Actual/Forecast Finish | PMP Finish | Physical % Complete | Total Float | April 02 09 16 | 22 20 0 | May | | June | 25 02 | 2019 July | | August | | September | | tober |
| ontract 1122 - | Shatin to Central Link - Admiralty Sou | uth Overrun Tun | nel (PMP) | | | | | | 02 09 10 | 23 30 0 | 14 21 | 20 04 | 11 10 | 23 02 | 09 10 | 23 30 | 00 13 2 | 0 27 03 | 10 17 | 4 01 08 | 15 |
| Construction S | Summary Programme (Critical Path - L | ongest Path) | | | | | | | | | | | | | | | | | | | |
| 01122.S.1060 | Tunnel BS Installation | 111 | 14-May-18 A | 18-Aug-18 | 23-May-19 | 04-Dec-18 | 92% | 37 | | | | | | | | | | | | | |
| 01122.S.1070 | HKB RC Structures | 163 | 30-Jul-18 A | 25-Aug-18 | 11-May-19 | 29-Jan-19 | 95% | 114 | | ii | 1 | | | | | | | | | | |
| 1122.S.1090 | HKB ABWF | 82 | 21-Dec-18 A | 30-Mar-19 | 12-Aug-19 | 25-Jun-19 | 71% | 257 | | | | | | | | | | | | | |
| 1122.S.1100 | HKB BS Installation | 89 | 01-Aug-18 A | 04-Apr-19 | 30-Aug-19 | 05-Jul-19 | 47% | 239 | | i i | <u> </u> | | | | <u></u> | <u>i.</u> | <u> </u> | | | | |
|)1122.S.1110 | LCSD RCP | 142 | 15-Oct-18 A | 23-Nov-18 | 10-Sep-19 | 13-Apr-19 | 64% | 445 | | | | | | | | | | | | | |
| 1122.S.1120 | LCSD External Works | 169 | 15-Dec-18 A | 11-Feb-19 | 13-Nov-19 | 27-Jul-19 | 28% | 381 | | | | | | | | . <u></u> | <u></u> | | . <u></u> | | |
| | | | | | | | | | | | | | | | | | | | | | |
| ROJECT DAT | ES cal Dates (FOT App 3) | | | | | | | | | | | | | | | | | | | | |
| | cal Dates (FOT App 3) | | | | | | | | | | | | | | | | | | | | |
| | ess Dates for Works Areas (PS App. F3) | | | | | | | | | | | | | | | | | | | | |
| | ess Dates for Works Areas (PS App. P3) ess Dates for Designated Contractors (PS App | - IV | | | | | | | | | | | | | | | | | | | |
| | | p. ij | | | | | | | | | | | | | | | | | | | |
| | A - GENERAL PRELIMINARIES | | | | | | | | | | | | | | | | | | | | |
| CCA - General Re | ual and As-built Record | | | | | | | | | | | | 1 | | | | | | | | |
| CA - O & M Man | | | | | | | | | | | | | | | | | | | | | |
| CA - Sile Sel-up | | | | | | | | | | | | | | | | | | | | _ | |
| - | | | | | | | | | | | | | | | | | | | | | |
| | R B - INSTRUMENTATION AND MONIT tation and Monitoring | ORING | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | |
| | R D - HKB A&A WORKS ones (FOT App 4) | | | | | | | | | | | A | | | | | | | | | <u> </u> |
| | Interface (Operations and RP) - HKB | | | | | | | | | | | | | | | | | | | _ | |
| CD - Procureme | | | | | | | | | | | | | | | | | | | | | |
| D1 - Civil and Stru | | | | | | | | | | | | | | | | | | | | | <u> </u> |
| | Association Works | | | | | | | | | | | | N | | | | | | | | |
| | R E - REFUSE COLLECTION POINT (R | CD | | | | | | | | | | | | | | | | | | _ | |
| | ones (FOT App 4) | GP) | | | | | | | | | | | | | | A | | | | | — |
| | Interface (Operations and RP) (N/A) | | | | | | | | | | | | | | <u> </u> | | | | | | |
| CCE - Procureme | | | | | | | | | | | - I - I | | | | | | | | | | <u> </u> |
| E2 - ABWF Works | | | | | | | | | | | | | | | | | | | | | |
| E3 - Building Serv | | | | | | | | | | | | | | | | | | | | | |
| | ATED WORKS FOR HKB | | | | | | | | | | | | | | | | | | | | |
| | ones (FOT App 4) | | | | | | | | | | | | | 4 | | | | | | | |
| | Interface (Operations and RP) - Associated W | /orks (N/A) | | | | | | | | | | | |] | | | | | | | |
| -1 - Utilities and D | | | | | | | | | | | | | | | <u> </u> | | • | | | | |
| 3 - Roadworks | č | | | | | | | | | | | | | | | | | | 3 | | |
| OST CENTRE | G - BS FOR OVERRUN TUNNEL | | | | | | | | \mathbf{X} | | | | | | | | | | | | |
| | Interface (Operations and RP) - Tunnel BS | | | | | | | | | | | | | | | | | | | | |
| 2 - Fire Services | | | | | | | | | | 1 | | | | | | | | | | | |
| 3 - Special Tools | s & Test Equipment Installation | | | | | | | | | | | | | | | | | | | | |
| CG - General Att | | | | | | | | | \setminus | | | | | - | | | | | | | _ |
| OST CENTRE | H - BS FOR HKB | | | | | | | | | | | | | | | | | | | | |
| | ones (FOT App 4) | | | | | | | | | | | | | | | | | | | | |
| CCH - Design and | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | <u>N</u> | | | | | | <u>; []</u> | <u> </u> | | | A | |
| Milestone | Remaining Work Baseline (PMP) | Baseline Milesto Baseline Milesto | | _ | | 41. B - *** | - D | | | | Date Apr-19 | Suhmies | sion of Moi | Revision the Revision the Revision of the Revi | | TR | QT | Checked | KN | Approved | <u>a</u> |
| | | 🗤 🧹 🛛 🗸 🗸 🗸 🗸 🗸 🗸 🗸 🗸 🗸 | 16 | 1 | 'hree Mon | ith Kollin | a Proats | | | 100 / | r | 1 | | | | | ' ~ ' | | 1 | | |

| Document Ref No.: 1122- | - Monthly Report - Appendix E | | | | | Page 2 | 2 of 2 | | | | | | | | | | | |
|-------------------------|--------------------------------------|----------|-----------------------|-----------|-------------------|------------|------------|-------------|-------|-------|----|-------|-------|----|------|--------|----|------|
| Activity ID | Activity Name | Original | Actual/Forecast Start | PMP Start | t Actual/Forecast | PMP Finish | Physical % | Total Float | | | | | | | | | | 2019 |
| - | | Duration | | | Finish | | Complete | | | April | | | May | | J | une | | July |
| CCH - EDOC and Int | terface (Operations and RP) - HKB BS | | | | | | | | 02 09 | 9 16 | 23 | 30 07 | 14 21 | 28 | 04 1 | 1 18 2 | 02 | 09 1 |
| CCH - Procurement | | | | | | | | | | | | | | | | | | |
| H1- Environmental (| Control System Installation | | | | | | | | | | | | | | | | | |
| H2 - Electrical Instal | lation | | | | | | | | | | | | | | | | | |
| H3 - Fire Services In | stallation | | | | | | | | | | | | | | | | | |
| H4 - Plumbing & Dra | ainage System Installation | | | | | | | | | | | | | | | | | - |
| H5 - Special Tools & | Test Equipment Installation | | | | | | | | | | | | | | | | | |
| CCH - General Atten | Idance | | | | | | | | | | | | | | | | | |


| Milestone Remaining Work | Baseline (PMP) 🔷 | Baseline Milestone | | Date | Revision |
|--|------------------------|--------------------|-------------------------------|-----------|---------------------------------|
| Critical Milestone | Baseline (LastMonth) 🔶 | Baseline Milestone | Three Month Rolling Programme | 30-Apr-19 | Submission of Monthly Report to |
| Critical Remaining Work Actual Level of Effort | Actual Work | | | | |
| | | | Data Date: 01-May-19 | | |

| | | | | | | | Pro | g | rami | me I | D: 1′ | 122F | MP- | D-U | D- A | pr ′ | 19 |
|----------|----|----|----------|----|--------------|----|-----|----|------|--------------|-------|------|------|------|-------------|------|----|
| 19 ly | | | | | August | | | | | Septe | mber | | | 0 | ctoher | | |
| 16 | 23 | Γ | 30 | 06 | August 13 | 20 | 27 | | 03 | Septer 10 | 17 | 24 | 01 | 08 | tober 15 | 22 | 29 |
| | | | | | | | | | | | | : | | | | | |
| | | ł | | | | | | | | | | | | | | | 1 |
| | - | Ļ | | | | | | | | | | | | | | | + |
| | - | | | | | | | | | | | | | | | 1 | |
| | - | - | | | | | | | | | | | | | | | |
| | | ÷ | b | | - | | _ | | | | | | | | | | + |
| | - | Ļ | | | | | | - | | | | | | | | | |
| | | Į. | | | | | | | | | | | | | | | |
| | i | þ | | | • | | | | | | | | | | | | |
| | | 1 | | | | | | - | | | | | | | | | |
| | | 1 | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| N /~ | | | | | | Ch | ecł | (e | d | | ZN 1 | | Аррі | rove | d | | |
| MT | R | | | | QT | | | | | | KN | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |

APPENDIX B

Project Organization Structure

Appendix B Project Organisation Structure



APPENDIX C

Implementation Schedule of Environmental Mitigation Measures

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|---|---------------------------------------|--------------------------|
| Cultural He | ritage Impact | | | | | |
| S4.93 & Table 4.2 | Erection of decorative and sensibly designed hoarding along the boundary of the works area | To mitigate the temporary visual impact due to surface works. | Contractor | Works Areas in Causeway Bay and Wan Chai, and Works Shaft in Admiralty | Construction Phase | V |
| Ecological | Impact | | | | | |
| S5.134 | Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted. | To minimize the contamination of wastewater discharge | Contractor | All land based works areas | Construction Phase | N/A |
| Landscape | and Visual Impact | | | | | |
| Constructio | on Phase | | | | | |
| Table 7.9 | CM1 - Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with ETWB TC(W) 3/2006 – Tree Preservation. | Transplanting and reuse of affected trees. | MTR | Works Sites | Construction Phase | V |
| Table 7.9 | CM2a - Compensatory tree planting shall be provided in accordance with ETWB TC(W) 3/2006 – Tree Preservation to compensate for felled trees and maintained until end of the establishment period. | Compensation for the removal of existing trees due to the Project. | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM2b - Compensatory shrub planting shall be provided to compensate for the loss of shrub planting in amenity areas. | Compensation for the removal of existing shrub planting due to the Project. | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM3 - Control of night-time lighting glare | Minimize the night time glare due to the Project during construction phase | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM4 - Erection of decorative screen hoarding compatible with the surrounding setting. | Minimize the visual impact of the Project during construction phase | MTR | Works Sites | Construction Phase | V |
| Table 7.9 | CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs | Control of height and deposition/ arrangement of temporary facilities in works areas | MTR | Works Sites | Construction Phase | N/A |
| Table 7.9 | CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments. | Reinstatement of temporary works areas. | MTR | Works Sites | Construction Phase | N/A |
| / | All retained/exist trees shall be properly protected during construction period. | Tree protection | Contractor | Works areas | Construction | V |
| Air Quality | | • | | • | • | • |
| / | Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) | Reduce air pollution emission from construction vehicles and plants | Contractor | Works areas | Construction phase | V V V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure |
|--------------------------------|--|---|--------------------------------------|----------------------------|
| Constructio | on Dust Impact | | | |
| Table 8.5 | Barging facilities: (i) Transportation of spoils to the barging point – Pave all road surfaces within the barging facilities and provide watering once along with the haul road for every working hours to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.0 L/m² once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.0L/m² to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. (ii) Unloading of spoil materials – Undertake the unloading process within a 3-sided screen with top tipping hall. Provide water spraying and flexible dust curtains at the discharge point for dust suppression. (iii) Vehicles leaving the barging facilities – Pass vehicles through the wheel washing facilities provided at site exits. | To minimize dust impacts | Contractor | All barging points |
| S8.63 | For concrete batching plant, the requirements and mitigation measures stipulated in the <i>Guidance</i> <i>Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93)</i> shall be followed and implemented. | To minimize dust impact | Contractor | Concrete Batching Plant |
| Table 8.6 | During operation of concrete batching plant: (i) Unloading of aggregates from the tipper trucks to receiving hopper – unload the aggregates from the tipper trucks to the receiving hopper equipped with enclosures on 3 sides and top cover, and water spraying system. (ii) Unloading of cement and PFA from tankers into the silo – Directly load the cement and PFA into the silo via a flexible duct. Install dust collectors at cement/PFA silos. (iii) Storage of aggregates in overhead storage bins – Store the aggregates in fully enclosed overhead storage bins. Cover the top of overhead storage bins with cladding. Install water spraying system at the top of storage bins for watering the aggregates, and fully enclose aggregates storage bins. (iv) Weighing and batching of cementitious materials – Perform the whole process of weighing and mixing in a fully enclosed environment. Equip all the mixers with dust collectors. (v) Loading of concrete from mixer into transit mixer of a truck – Directly load the concrete from the mixer into the transit mixer of a truck in "wet form". (vi) Tipper trucks and cement tankers leaving the Concrete Batching Plant – Haul road within the site is unpaved. Install wheel washing pit at the gate of the concrete batching plant. (vii) Transportation of materials within the plant – Provide watering twice a day would be provided. | To minimize dust impacts | Contractor | Concrete Batching Plant |
| S8.89 | Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. | To minimize dust impact | Contractor | Works areas |

| When to implement the measures? | Implementation Status |
|---------------------------------------|--------------------------|
| | |
| Construction phase | N/A |
| Construction phase | N/A |
| Construction phase | N/A |
| Construction Phase | V |

| | Appendix C - | Environmental | Mitigation | Implementation | Schedule |
|--|--------------|---------------|------------|----------------|----------|
|--|--------------|---------------|------------|----------------|----------|

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|---|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| S8.89 | Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall, provision of water spraying and flexible dust curtains to reduce dust emission | To minimize dust impact | Contractor | All barging points | Construction phase | N/A |
| S8.90 | Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved | To minimize dust impacts | Contractor | Works areas | Construction phase | V |
| | roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to areas a | | | | | V V |
| | aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. | | | | | V |
| | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the | | | | | @ V |
| | site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ | | | | | V |
| | periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. | | | | | V |
| | Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant shall be at the maximum possible distance from ASRs. | | | | | VVV |
| | • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. | | | | | V |
| | Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise | | | | | V |
| | Dust suppression measures (con't) De-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement | To minimize dust impacts | Contractor | Works areas | Construction phase | V |
| virborne No | pise Impact | 1 | | | | |
| onstructio | on Phase | | | | | |
| 9.55 | The following good site practices shall be implemented: Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program | To minimize construction noise impact | Contractor | Works areas | Construction phase | V |
| | Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program | Impact | | | | V |
| | Mobile plant, if any, shall be sited as far from NSRs as possible Machines and plant (such as trucks) that may be in intermittent use shall be shut down | | | | | V V |
| | between work periods or shall be throttled down to a minimum | | | | | V |
| | Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs Material stockpiles and other structures shall be effectively utilized, wherever practicable, in | | | | | N/A |
| | screening noise from on-site construction activities Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during | To minimize | Contractor | Works areas | Construction | V |
| | operation | construction noise | | | phase | |

| S9.55 | The following good site practices shall be implemented: | To minimize | Contractor | Works areas |
|-------|---|---|------------|-------------|
| | Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program Mobile plant, if any, shall be sited as far from NSRs as possible Machines and plant (such as trucks) that may be in intermittent use shall be shut down | construction noise impact | | |
| | between work periods or shall be throttled down to a minimum Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities | | | |
| / | Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation Air compressors shall be fitted with valid noise emission labels during operation | To minimize construction noise impact | Contractor | Works areas |

| Appendix C – Environmental Mitigation Implementation Schedule |
|---|
|---|

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|----------------------------------|--|---|--------------------------------------|--|---------------------------------------|---|
| S9.56 & Table 9.16 | The following quiet PME shall be used: Crane lorry, mobile Crane, mobile Asphalt paver Backhoe with hydraulic breaker Breaker, excavator mounted (hydraulic) Hydraulic breaker Concrete lorry mixer Poker, vibrator, hand-held Concrete pump Crawler crane, mobile Mobile crane Dump truck Excavator Truck Rock drill Lorry Wheel loader Roller vibratory | To minimize construction noise impact | Contractor | Works areas at: Hung Hom Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A V N/A V N/A N/A N/A N/A V V V V V V V V V V V V V V V V V V V |
| S9.58 – S9.59 & Table 9.17 | Movable noise barrier shall be used for the following PME: Air compressor Asphalt paver Backhoe with hydraulic breaker Bar bender Bar bender and cutter (electric) Breaker, excavator mounted Concrete pump Concrete pump, stationary/lorry mounted Excavator Generator Grout pump Hand held breaker Hydraulic breaker Saw, concrete | To minimize construction noise impact | Contractor | Works areas at: Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A |
| S9.60 & Table 9.17 | Noise insulating fabric shall be used for Drill rig, rotary type Piling, diaphragm wall, bentonite filtering plant Piling, diaphragm wall, grab and chisel Piling, diaphragm wall, hydraulic extractor Piling, large diameter bored, grab and chisel Piling, hydraulic extractor Piling, earth auger, auger Rock drill, crawler mounted (pneumatic) | To minimize construction noise impact | Contractor | Works areas at: Cross Harbour section up to Breakwater of CBTS Breakwater of CBTS to SOV SOV to EXH EXH EXH to open space at the junction of Expo Drive and Convention Avenue Open space at the junction of Expo Drive and Convention Avenue to north of ADM South of ADM to Overrun Tunnel | Construction phase | N/A N/A N/A N/A N/A N/A N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|---|--------------------------------------|---|---------------------------------------|--------------------------|
| Water Qual | ity Impact | | | | | |
| Constructio | on Phase | | | | | |
| S11.216 | The following mitigation measures are proposed to minimize the potential water quality impacts from the construction works at or close to the seafront: Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction and demolition materials shall be located well away from the seawater front and storm drainage during carrying out of the works. | To minimize release of construction wastes from construction works at or close to the seafront | Contractor | Construction works at or close to the seafront | Construction Phase | v |
| | Stockpiling of construction and demolition materials and dusty materials shall be covered and located away from the seawater front and storm drainage. | | | | | V |
| | Construction debris and spoil shall be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters. | | | | | V |
| S11.222 to 11.245 | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed where practicable. <u>Surface Run-off</u> Surface run-off from construction sites shall be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers shall be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries shall be provided where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. Silt removal facilities, channels and manholes shall be maintained and the deposited silt and grit shall be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage shall comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distances of 100 m shall be maintained between the discharge points of construction site runoff and the existing saltwater intakes. Construction works shall be programmed to minimize soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when | To minimize water quality impacts from construction site runoff and general construction activities | Contractor | Works areas | Construction Phase | V V V |
| | rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces shall be covered e.g. by tarpaulin, and temporary access roads shall be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels shall be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements shall always be in place in such a way that adequate surface protection measures can | | | | | |
| | be safely carried out well before the arrival of a rainstorm. Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels shall be provided where processary. | | | | | N/A |
| | necessary. Measures shall be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they shall be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations shall be discharged into storm drains via silt removal facilities. | | | | | V |
| | Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites shall be covered with tarpaulin or similar fabric during rainstorms. | | | | | V |
| | • Manholes (including newly constructed ones) shall always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul | | | | | V |
| | sewers must always be prevented in order not to unduly overload the foul sewerage system. Good site practices shall be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. | | | | | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure |
|--------------------------------|--|--|--------------------------------------|-------------------------|
| _ | Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring shall as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater shall be discharged into storm drains via silt removal facilities. Wheel Washing Water All vehicles and plant shall be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall ba cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay shall be provided at every site exit if practicable and wash-water shall bay estud and and sit settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road shall be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. Bentonite Slurries Bentonite Slurries used in diaphragm wall and bore-pile construction shall be reconditioned and used again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the bentonite slurries shall either be dewatered or mixed with inert fill material for disposal to a public filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS. Water for Testing & Sterilization of Water Retaining Structures and pipes shall be used for other purposes as far as practicable. Surplus unpolluted water will be discharged into storm drains. Sterilizing is commonly accomplished by chlorination. Specific advice from EPD shall be sought during the design stage of the works with regard to t | Measures & Main Concern to Address | | |
| | temporary storage tank. A licensed waste collector shall be deployed to clean the temporary storage tank on a regular basis. Drainage serving an open oil filling point shall be connected to storm drains via petrol interceptors with peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays shall as far as possible be located within roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor. Oil leakage or spillage shall be contained and cleaned up immediately. Waste oil shall be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. | | | |
| S11.246 & 11.247 | Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. | To minimize water quality impacts due to sewage generated from construction workforce | Contractor | Works areas |
| S11.248 | In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps. | To minimize impact from discharge of uncontaminated groundwater | Contractor | Works areas |

| When to implement the measures? | Implementation Status |
|---------------------------------------|--------------------------|
| | V |
| | V |
| | |
| | N/A |
| Construction Phase | N/A |
| Construction Phase | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|---|--------------------------------------|--|---------------------------------------|--------------------------|
| S11.249 | If land contaminated site is identified from the Stage 2 SI work (refer to Sections 11.188 to 11.191 of the EIA Report), the following mitigation measures shall be implemented for the identified contaminated area. Any transient pile of contaminated soil / material shall be minimized and shall be bottom-lined, bunded and covered with impervious membrane during rain event to avoid generation of contaminated runoff. Appropriate intercepting channels and partial shelters shall be provided where necessary to prevent rainwater from collecting within trenches or footing excavations. Any contaminated water and wastewater generated from the decontamination process shall not be directly discharged to public sewers or site drainage. They shall be treated or tanked away as necessary for proper disposal in compliance with the TM-DSS. | To control site run-off generated from any potential contaminated works areas. | Contractor | Any potential contaminated areas to be identified from the Stage 2 SI | Construction Phase | N/A |
| S11.250 & S11.251 | No direct discharge of groundwater from contaminated areas shall be adopted. If land contamination impact and generation of contaminated groundwater is identified from the Stage 2 SI works (refer to Sections 11.189 to 11.192 of the EIA Report), the following mitigation measures shall be adopted. Any contaminated groundwater shall be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground. If wastewater treatment is deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM-DSS and shall be discharged into the foul sewers. If groundwater recharging wells are deployed, the recharging wells shall be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharge operation as indicated in Section 2.3 of the TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater at the recharge well. Prior to recharge, any prohibited substance such as TPH products shall be removed as necessary by installing the petrol interceptor. The Contractor shall apply for a discharge of treated groundwater. | To minimize potential water quality impact from discharge of contaminated groundwater | Contractor | Any potential contaminated areas to be identified from the Stage 2 SI | Construction Phase | N/A |
| S11.252 | The following good site practices shall be adopted for the proposed barging points: all vessels shall be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash all hopper barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material construction activities shall not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site loading of barges and hoppers shall be controlled to prevent splashing of material into the surrounding water. Barges or hoppers shall not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation | To minimize water quality impacts generated from the barging points. | Contractor | Barging points | Construction Phase | N/A |
| S11.253 | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD. | To minimize water quality impact from effluent discharges from construction sites | Contractor | All construction works areas | Construction Phase | V |

| Appendix C – Environmental Mitigation Implementation Schedule |
|---|
|---|

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|------------------------------|---------------------------------------|--------------------------------|
| S11.254 | Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | V |
| 611.255 | Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | N/A |
| \$11.256 | Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | Construction Phase | V V |
| | Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area. | | | | | V |
| | agement Implications | | | | | |
| onstructio | on Phase | | | | | |
| 512.75 | Good Site Practices and Waste Reduction Measures Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Separation of chemical wastes for special handling and appropriate treatment. | To reduce waste management impacts | Contractor | All Work Sites | Construction Phase | V V N/A N/A V |
| 12.76 | Good Site Practices and Waste Reduction Measures (con't) Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; and Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | N/A V N/A V V V |
| 612.77 | Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | V |

Shatin to Central Link 1122 Admiralty South Overrun Tunnel Monthly EM&A Report for April 2019

AECOM

| Appendix C – Environmental Mitigation Implementation Schedule | ; |
|---|---|
|---|---|

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|--|---------------------------------------|--------------------------|
| | The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis. | | | | | |
| S12.78 | Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort. | To achieve waste reduction | Contractor | All Work Sites | Construction Phase | V |
| S12.79 | Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; | To minimize potential adverse environmental impacts arising from waste storage | Contractor | Work Sites | Construction Phase | V |
| | Maintain and clean storage areas routinely; Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations shall be designated to stockpile each material to enhance reuse. | haddo diorago | | | | V V V |
| S12.80 | Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: Remove waste in timely manner Waste collectors shall only collect wastes prescribed by their permits Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction | To minimize potential adverse environmental impacts arising from waste collection and disposal | Contractor | Work Sites | Construction Phase | V V V V |
| | Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) Waste shall be disposed of at licensed waste disposal facilities Maintain records of quantities of waste generated, recycled and disposed | | | | | V V |
| S12.81 | Storage, Collection and Transportation of Waste (con't) Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed. | To minimize potential adverse environmental impacts arising from waste collection and disposal | Contractor | Work Sites | Construction Phase | V |
| S12.83 – 12.86 | Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. | To minimize potential adverse environmental impacts during the handling, transportation and | Contractor | Work Sites | Construction Phase | V V |
| | The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills. Possibility of reusing the spoil in the Project will be continuously investigated in the detailed | disposal of C&D materials | | | | V V |
| 040.00 | design and construction stages, it includes backfilling to cut and cover construction works for the Hung Hom south and north approach tunnels. | To oppose the | Operation | All modes are set 10 | | |
| S12.88 | Sediments The basic requirements and procedures for excavated / dredged sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. MFC is managing the disposal facilities in Hong Kong for the dredged and excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance. | To ensure the sediment to be disposed of in an authorized and least impacted way | Contractor | All works areas with sediments concern | Construction Phase | N/A |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|--|--------------------------------------|--|---|--------------------------|
| S12.89 | Sediments (con't) The contractor for the excavation / dredging works shall apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. A request for reservation of sediment disposal space have been submitted to MFC for onward discussions of disposal approach and feasible disposal sites and the letter is attached in Appendix 12.6. The Project proponent shall also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged and excavated sediment prior to the commencement of the excavation works. | To determine the best handling and disposal option of the sediments | MTR / Contractor | All works areas with sediments concern | Detailed Design Stage and Construction Phase | N/A |
| S12.91 – 12.94 | Sediments (con't) Stockpiling of contaminated sediments shall be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment shall be covered by tarpaulin and the area shall be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas shall be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas shall be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, shall be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediments to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers shall, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites | Construction Phase | N/A |
| S12.95 | Sediments: Adequate washing and cleaning facinities shall also be provided on site. Sediments (con't) A possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. The technology is readily available for the manufacture of the geosynthetic containers to the project-specific requirements. Similar disposal methods have been used for projects in Europe, the USA and Japan and the issues of fill retention by the geosynthetic fabrics, possible rupture of the containers and sediment loss due to impact of the container on the seabed have been addressed. | To ensure handling of sediments are in accordance to statutory requirements | Contractor | Work Sites, Sediment disposal sites | Construction Phase | N/A |
| / | Accidental spillage To prevent accidental spillage of chemicals, the following is recommended: Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be bunded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. | To minimize potential adverse environmental impacts arising from accidental spillage | Contractor | Work Sites | Construction Phase | V V V V |

Shatin to Central Link 1122 Admiralty South Overrun Tunnel Monthly EM&A Report for April 2019

AECOM

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|--|--------------------------------------|-------------------------|---------------------------------------|--------------------------|
| S12.97 | Containers for Storage of Chemical Waste The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall: | To register with EPD as a Chemical waste producer and store chemical waste in | Contractor | Work Sites | Construction Phase | |
| | Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; Have a capacity of less than 450 litters unless the specifications have been approved by EPD; | appropriate containers | | | | V N/A |
| | andDisplay a label in English and Chinese in accordance with instructions prescribed in Schedule | | | | | V |
| | 2 of the Waste Disposal (Chemical Waste) (General) Regulation. | | | | | |
| S12.98 | Chemical Waste Storage Area Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; Be enclosed on at least 3 sides; Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is | To prepare appropriate storage areas for chemical waste at works areas | Contractor | Work Sites | Construction Phase | V V V |
| | the greatest; Have adequate ventilation; Be covered to prevent rainfall from entering; and Be properly arranged so that incompatible materials are adequately separated. | | | | | V V V |
| S12.99 | Chemical Waste Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. | To clearly label the chemical waste at works areas | Contractor | Work Sites | Construction Phase | N/A |
| S12.100 | Collection and Disposal of Chemical Waste A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | To monitor the generation, reuse and disposal of chemical waste | Contractor | Work Sites | Construction Phase | N/A |
| S12.101 | General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material. | To properly store and separate from other C&D materials for subsequent collection and disposal | Contractor | Work Sites | Construction Phase | V |
| S12.102 | General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials. | To facilitate recycling of recyclable portions of refuse | Contractor | Work Sites | Construction Phase | V |
| S12.103 | General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders. | To raise workers' awareness on recycling issue | Contractor | Work Sites | Construction Phase | V |

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|--|--|--------------------------------------|--|---|--------------------------|
| Land Conta | amination Impact | | | | | |
| S13.23– 13.24 | For construction works at sites under the current stage of site investigation (Stage 1 SI): Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process shall involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. If soil materials suspected to be contaminated are encountered during excavation, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Shall concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the Contamination Assessment Report (CAR) and Remediation Action Plans (RAP). | To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover. | Contractor | Within Project Boundary where signs of contamination is identified | During excavation works for Cut-and- Cover | N/A |
| S13.30 | For some sites with currently no SI proposed (i.e. sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28), to be conservative, visual inspection shall be conducted during demolition and excavation to detect any abnormal colour, smell or other characteristics of the soil, due to the nearby land use and/ or construction method. If abnormal colour, smell or other characteristics of contamination are identified for any of these sites, sampling and testing shall be undertaken to verify the presence of contamination. The soil extracted during demolition, excavation and cut & cover construction shall be temporary stockpiled. Should the concentrations of contaminants of concern (COCs) exceed relevant RBRGs as indicated by laboratory analyses, remediation works shall be undertaken with reference to the CAR and RAP. | To act as a general precautionary measure to screen soils for the presence contamination during excavation works for Cut-and-Cover. | Contractor | Areas with no SI proposed (Sites ID 2-02, 2-18, 2-22, 2-23, 2-27, 2-28) | During excavation works for Cut-and- Cover | N/A |
| S13.36 – 13.38 | For areas inaccessible for proper site appraisal and investigation (Stage 2 SI) (i) Site 2-15 Upon site access being granted, visual inspection shall be carried out where intrusive works and soil excavation is encountered, for attention on any potential contamination due to its current operation A supplementary CAP shall then be submitted to EPD for endorsement. A CAR/RAP shall be prepared and submitted to EPD for endorsement on completion of the SI and analytical testing. Shall remediation be undertaken a Remediation Report (RR) shall be prepared and submitted to EPD for endorsement to demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/ disposal records (including trip tickets), confirmatory sampling results, and photographs shall be included in the aforesaid RR. No construction work shall be carried out prior to the endorsement of the RR by EPD. | To identify areas with land contamination concern, report laboratory results and propose remediation measures if necessary. To ensure remediation works have been undertaken to before the commencement of any construction works of the Project. | Contractor | Areas unable to be accessed during Stage 1 SI (Site 2-15) | After land resumption and prior to the construction works commencement at the site | N/A |
| S13.39 | Potential Remediation of Contaminated Soil Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material is needed after excavation; If remediation is required with chemical oxidation proposed as a contaminant mass reduction technology, chemicals will be securely and separately stored away from sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and personal protective equipment (PPE). Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; Speed control for the trucks carrying contaminated materials shall be enforced; Vehicle wheel and body washing facilities at the site's exit points shall be established and used; and Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control shall be implemented and complied with relevant regulations and guidelines. | To remediate contaminated soil | Contractor | Identified contaminated sites | Site remediation | N/A |

| Appendix C – Environmental Mitigation Impl | ementation Schedule |
|--|---------------------|
|--|---------------------|

| EIA Ref. / EM&A Log Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | When to implement the measures? | Implementation Status |
|--------------------------------|---|---|--------------------------------------|----------------------------------|---|--------------------------|
| S13. 40 | In order to minimize the potential adverse effects on health and safety of construction workers during the course of site remediation, the Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations shall be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures shall be implemented as far as possible: Set up a list of safety measures for site workers; Provide written information and training on safety for site workers; Keep a log-book and plan showing the contaminated zones and clean zones; Maintain a hygienic working environment; Avoid dust generation; Provide face and respiratory protection gear to site workers; Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers; and Provide first aid training and materials to site workers. | To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation. | Contractor | Identified contaminated sites | Site remediation and prior to construction phase | N/A |

Legend: V = implemented; x = not implemented; @ = partially implemented; N/A = not applicable

APPENDIX D

Cumulative Statistics of Exceedances, Complaints, Notification of Summons and Successful Prosecutions

Appendix D

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Statistics on Complaints, Notifications of Summons and Successful Prosecutions in this reporting month

| | Date Received | Subject | Status | Total no. received in this month |
|----------------------------|------------------|---------|--------|--|
| Environmental complaints | - | _ | - | 0 |
| Notification of summons | - | - | - | 0 |
| Successful Prosecutions | - | - | - | 0 |

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions since project commencement

| Reporting Month | Number of Complaints in | Number of Summons in | Number of Prosecutions in |
|-----------------|-------------------------|----------------------|---------------------------|
| Reporting Month | Reporting Month | Reporting Month | Reporting Month |
| August 2016 | 0 | 0 | 0 |
| September 2016 | 0 | 0 | 0 |
| October 2016 | 0 | 0 | 0 |
| November 2016 | 0 | 0 | 0 |
| December 2016 | 0 | 0 | 0 |
| January 2017 | 0 | 0 | 0 |
| February 2017 | 0 | 0 | 0 |
| March 2017 | 1 | 0 | 0 |
| April 2017 | 0 | 0 | 0 |
| May 2017 | 0 | 0 | 0 |
| June 2017 | 0 | 0 | 0 |
| July 2017 | 0 | 0 | 0 |
| August 2017 | 0 | 0 | 0 |
| September 2017 | 0 | 0 | 0 |
| October 2017 | 0 | 0 | 0 |
| November 2017 | 0 | 0 | 0 |
| December 2017 | 0 | 0 | 0 |
| January 2018 | 0 | 0 | 0 |
| February 2018 | 0 | 0 | 0 |
| March 2018 | 0 | 0 | 0 |
| April 2018 | 0 | 0 | 0 |
| May 2018 | 0 | 0 | 0 |
| June 2018 | 0 | 0 | 0 |
| July 2018 | 0 | 0 | 0 |
| August 2018 | 0 | 0 | 0 |
| September 2018 | 0 | 0 | 0 |
| October 2018 | 0 | 0 | 0 |
| November 2018 | 0 | 0 | 0 |
| December 2018 | 0 | 0 | 0 |
| January 2019 | 0 | 0 | 0 |
| February 2019 | 0 | 0 | 0 |

| Reporting Month | Number of Complaints in Reporting Month | Number of Summons in Reporting Month | Number of Prosecutions in Reporting Month |
|-----------------|--|---|--|
| March 2019 | 0 | 0 | 0 |
| April 2019 | 0 | 0 | 0 |
| Total | 1 | 0 | 0 |

APPENDIX E

Waste Flow Table

| | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|-----------|--|--|------------------------------|--------------------------------|-------------------------------|--------------------------|---|-----------------------------------|-------------|-------------------|--------------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in Other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper / Cardboard Packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| Jan | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.023 |
| Feb | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.400 | 0.022 |
| Mar | 0.002 | 0.000 | 0.000 | 0.000 | 0.002 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.025 |
| Apr | 0.004 | 0.000 | 0.000 | 0.000 | 0.004 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.004 |
| May | | | | | | | | | | | |
| Jun | | | | | | | | | | | |
| Sub-total | 0.006 | 0.000 | 0.000 | 0.000 | 0.006 | 0.000 | 0.000 | 0.000 | 0.000 | 0.400 | 0.074 |
| Jul | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 0.006 | 0.000 | 0.000 | 0.000 | 0.006 | 0.000 | 0.000 | 0.000 | 0.000 | 0.400 | 0.074 |

Monthly Summary Waste Flow Table for 2019

Comments:

1) Assumption: The densities of Rock, Soil, Mixed Rock and Soil, and Regular Spoil are 2.0 ton/m3; the density of general refuse is 1.0 ton/m3; the density of waste oil is 1.0 ton/m3.

2) The cut-off date of waste amount is 30 Apr 2019 for TKO137FB/TM38FB, NENT/SENT/WENT landfill.

3) The amount of waste on Apr of 2019 is 3.5 tons for NENT/SENT/WENT Landfill, 7.64 tons for TKO137FB/TKO137SF/TM38FB.

4) The amount of C&D waste reused in the Contract on Apr of 2019 is 0 trucks, reused in other Projects is 0 tons, for cut-off date is 30 Apr 2019.

5) The amount of chemical waste on Apr 2019 is 0L for cut-off date is 30 Apr 2019.

Appendix E

Monthly EM&A Report for April 2019 – SCL Works Contract 1124 Admiralty SCL Related Works **MTR** Corporation Limited

Shatin to Central Link -**Admiralty SCL Related Works**

Monthly EM&A Report No. 27

[Period from 1 to 30 April 2019]

(May 2019)

Verified by: <u>Nicola Hon</u>

Position: <u>Environmental Team Leader</u>

Date: 9 May 2019



JOB NO.: TCS00838/16

MTR SHATIN TO CENTRAL LINK – Contract 1124 Admiralty SCL Related Works

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT – April 2019

PREPARED FOR BUILD KING SCL 1124 JV

| Date | Reference No. | Prepared By | Certified By |
|------------|-------------------------|-------------|---------------------|
| 6 May 2019 | TCS00838/16/600/R0045v1 | Http | Anh |
| | | Mortin Li | Nicola Hon |

Martin Li (Environmental Consultant) Nicola Hon (Environmental Team Leader)

| Version | Date | Remarks |
|---------|------------|------------------|
| 1 | 6 May 2019 | First Submission |
| | | |
| | | |



EXECUTIVE SUMMARY

- ES.01 Build King SCL 1124 Joint Venture (hereinafter 'JV") has been awarded by the MTR Corporation Limited (MTR) of the Contract No. MTR 1124 Admiralty SCL Related Works (hereinafter "Contract 1124').
- ES.02 Admiralty Station (ADM) will become an interchange station for four railway lines. The works of Contract 1124 are mainly the Alteration and Additional (A&A) works at the interface between the existing Admiralty Station (ADM) and the new ADM, construction of internal structure at the new ADM and associated road works and building services etc.
- ES.03 The Environmental Monitoring & Audit (EM&A) Programme for Contract 1124 was commenced on 1 February 2017.
- ES.04 This is the 27th Monthly Environmental Monitoring and Audit (EM&A) Report summarizing the impact monitoring results and audit findings for Contract 1124 during the period from 1 to 30 April 2019 (the Reporting Period).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.05 Environmental monitoring activities under the EM&A Programme in this Reporting Period are summarized in the following table.

| Issues Environmental Monitoring Parameters / Inspection | | Occasions |
|---|--|-----------|
| Inspection / Audit | ET Regular Environmental Site Inspection | 4 |

ENVIRONMENTAL COMPLAINT

ES.06 No environmental complaint was recorded or received in this Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.07 No environmental summons or successful prosecutions were recorded in this Reporting Period.

REPORTING CHANGE

ES.08 No reporting changes were made in this Reporting Period.

FUTURE KEY ISSUES

ES.09 Special attention should be paid to on the potential environmental impacts arising from the forthcoming activities such as water quality and waste management.



Table of Contents

| 1 | INTRODUC | ION | 1 |
|--------|---|---|---|
| | 1.1 Pr | OJECT BACKGROUND | 1 |
| | 1.2 RE | PORT STRUCTURE | 1 |
| 2 | PROJECT O | RGANIZATION AND CONSTRUCTION PROGRESS | 2 |
| | 2.1 Pr | OJECT ORGANIZATION AND MANAGEMENT STRUCTURE | 2 |
| | 2.2 Co | INSTRUCTION PROGRESS | 2 |
| | 2.3 Su | MMARY OF ENVIRONMENTAL SUBMISSIONS | 2 |
| 3 | SUMMARY | OF IMPACT MONITORING REQUIREMENT | 3 |
| | 3.1 Ge | NERAL | 3 |
| 4 | WASTE MAN | IAGEMENT | 4 |
| | 4.1 GE | NERAL WASTE MANAGEMENT | 4 |
| | 4.2 RE | CORDS OF WASTE QUANTITIES | 4 |
| 5 | SITE INSPE | CTION | 5 |
| | 5.1 Re | QUIREMENTS | 5 |
| | | | |
| | | IDINGS / DEFICIENCIES DURING THE REPORTING MONTH | 5 |
| 6 | 5.2 Fin | IDINGS / DEFICIENCIES DURING THE REPORTING MONTH ENTAL COMPLAINT AND NON-COMPLIANCE | 5 6 |
| 6 | 5.2 Fin ENVIRONM | | |
| 6 7 | 5.2 Fin ENVIRONM Environm 6.1 Environm | ENTAL COMPLAINT AND NON-COMPLIANCE | 6 |
| ÷ | 5.2FinENVIRONM6.1EnIMPLEMENT | ENTAL COMPLAINT AND NON-COMPLIANCE VIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION | 6 6 |
| ÷ | 5.2 Fin ENVIRONM Environm 6.1 Environm IMPLEMENT Generation 7.1 Generation | ENTAL COMPLAINT AND NON-COMPLIANCE vironmental Complaint, Summons and Prosecution FATION STATUS OF MITIGATION MEASURES | 6 6 7 |
| ÷ | 5.2 Fin ENVIRONM 6.1 En 6.1 En En IMPLEMENT 7.1 Ge 7.2 TE | ENTAL COMPLAINT AND NON-COMPLIANCE vironmental Complaint, Summons and Prosecution FATION STATUS OF MITIGATION MEASURES neral Requirements | 6 6 7 7 |
| ÷ | 5.2 Fin ENVIRONM 6.1 6.1 EN IMPLEMENT 7.1 7.2 TE 7.3 KE | ENTAL COMPLAINT AND NON-COMPLIANCE vironmental Complaint, Summons and Prosecution fation status of mitigation measures neral Requirements ntative Construction Activities in the Coming Month | 6 6 7 7 7 |
| 7 | 5.2 Fin ENVIRONM 6.1 6.1 EN IMPLEMENT 7.1 7.2 TE 7.3 KE CONCLUSION CONCLUSION | ENTAL COMPLAINT AND NON-COMPLIANCE vironmental Complaint, Summons and Prosecution fation status of mitigation measures neral Requirements ntative Construction Activities in the Coming Month by Issues for the Coming Month | 6 6 7 7 7 7 7 |



LIST OF TABLES

| TABLE 2-1 | STATUS OF ENVIRONMENTAL LICENSES AND PERMITS |
|-----------|--|
| TABLE 4-1 | SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT |
| TABLE 4-2 | SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT |
| TABLE 5-1 | SITE OBSERVATIONS |
| TABLE 6-1 | STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS |
| TABLE 6-2 | STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS |
| TABLE 6-3 | STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION |
| TABLE 7-1 | ENVIRONMENTAL MITIGATION MEASURES |
| TABLE 7-2 | STATUS OF REQUIRED SUBMISSION UNDER ENVIRONMENTAL PERMIT |

LIST OF APPENDICES

- APPENDIX A PROJECT SITE LAYOUT PLAN
- APPENDIX B ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
- APPENDIX C CONSTRUCTION PROGRAM
- APPENDIX D SUMMARY OF WASTE FLOW TABLE
- APPENDIX E IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 The Environmental Impact Assessment (EIA) Reports for SCL Hung Hom to Admiralty Section [SCL (HUH-ADM)] (Register No.: AEIAR-166/2012) was approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 22 March 2012, which covers SCL (HUH-ADM) EP No.: (EP-436/2012), for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-436/2012/F) was issued by the Director of Environmental Protection (DEP) on 31 December 2018.
- 1.1.3 Major works of Contract 1124 including the following:-
 - (a) Alteration and Additional (A&A) works at the interface between the existing ADM and the new ADM;
 - (b) Construction of internal structures at the new ADM;
 - (c) Alteration and addition works for plant rooms;
 - (d) Demolition of Vent Shaft X;
 - (e) Road works including drainage, traffic aids, road markings, lighting, signage, utilities diversion, demolition, reinstatement and TTM schemes to facilitate the construction works and any works require TTM submission;
 - (f) Tree planting and soft and hard landscaping works;
 - (g) Design and construction of ABWF works.
 - (h) Supply and installation of doors and ironmongeries, signs and advertising panels, Customer Service Centre (CUC), Platform Supervisor Booths (PSB) and Common Station Components etc.
- 1.1.4 The general layout of the Project is shown in *Appendix A*.
- 1.1.5 Action-United Environmental Services & Consulting (hereinafter referred as "AUES") was appointed by the Contractor as an Environmental Team (hereinafter referred as "the ET") to implement the relevant EM&A programme in accordance with the EM&A Manual and EP during construction phase of the project.
- 1.1.6 This is the 27th Monthly EM&A Report summarizing the impact monitoring results and audit findings for Contract 1124 in the period of 1 to 30 April 2019.

1.2 REPORT STRUCTURE

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

| Section 1 | Introduction |
|-----------|---|
| Section 2 | Project Organization and Construction Progress |
| Section 3 | Summary of Impact Monitoring Requirement |
| Section 4 | Waste Management |
| Section 5 | Site Inspection |
| Section 6 | Environmental Complaint and Non-Compliance |
| Section 7 | Implementation Statue of Mitigation Measures |
| Section 8 | Conclusions and Recommendation |

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.1.1 The organization structure and contact details of key personnel with respect to environmental management are shown in *Appendix B*.

2.2 CONSTRUCTION PROGRESS

2.2.1 The Construction Program of the Contract 1124 is enclosed in *Appendix C* and the major construction activities undertaken in this Reporting Period are listed below:-

Civil Works

- SCL Level SEM openings post-coring works in progress.
- SCL / Mezzanine Level E18-20 Escalator Enabling works.
- Atrium FRP shelter wall for escalators E28, E29.

ABWF Works

• SCL Level – Door Frame, Cat Ladder & Access Panel installation

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 Summary of the relevant permits, licences, and/or notifications on environmental protection for Contract 1124 in this Reporting Period is presented in *Table 2-1*.

| | | | License/Permit Status | | | |
|------|---|---|-----------------------|-----------------------|----------------------------|--|
| Item | Description | Ref. no. Valid Period | | | Status | |
| | | | From | То | | |
| 1 | Environmental permit | EP-436/2012/F | 23 Jan 2019 | End of the Project | Valid | |
| 2 | Notification pursuant to Air pollution Control (Construction Dust) Regulation | Ref No.: 400699 | 1 Apr 2016 | End of the Project | Valid | |
| 3 | Chemical Waste Producer Registration | Waste Producers Number: 5213-124-B248 2-01 | 11 May 2016 | End of the Project | Valid | |
| 4 | Water Pollution Control Ordinance - Discharge License | No.WT0002594 3-2016 | 27 Oct 2016 | 31 Oct 2021 | Valid until 31 Oct 2021 | |
| 5 | Waste Disposal Regulation - Billing Account for Disposal of Construction Waste | Account No. 7024833 | 21 April 2016 | End of the Project | Valid | |
| 6 | Construction Noise Permit | GW-RS1230-18 | 20 Jan 19 | 19 Jul 19 | Valid until 19 Jul 19 | |
| | | GW-RS0250-19 | 1 Apr 19 | 30 Jun 19 | Valid until 30 Jun 19 | |

 Table 2-1
 Status of Environmental Licenses and Permits

3 SUMMARY OF IMPACT MONITORING REQUIREMENT

3.1 GENERAL

- 3.1.1 The impact monitoring for air quality, construction noise as well as landscape and visual inspection are not required for Contract 1124.
- 3.1.2 The impact monitoring requirement for Contract 1124 shall include waste management and site inspection.



4 WASTE MANAGEMENT

4.1 GENERAL WASTE MANAGEMENT

4.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

4.2 **RECORDS OF WASTE QUANTITIES**

- 4.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 4.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4-1* and *4-2* and the Monthly Summary Waste Flow Table is shown in *Appendix D*. Whenever possible, materials were reused on-site as far as practicable.

 Table 4-1
 Summary of Quantities of Inert C&D Materials for the Project

| Type of Waste | Prior Months | Reporting Month (April 2019) | Cumulated | Disposal Location |
|--|-----------------|------------------------------------|-----------|----------------------|
| Total C&D Materials generated (Inert) (in '000m ³) | 1.8487 | 0.003 | 1.8517 | |
| Reused in this Project (Inert) (in '000m ³) | 0 | 0 | 0 | |
| Reused in other Projects (Inert) (in '000m ³) | 0 | 0 | 0 | |
| Disposal as Public Fill (Inert) (in '000m ³) | 1.8487 | 0.003 | 1.8517 | TKO 137 |

Table 4-2 Summary of Quantities of C&D Wastes for the Project

| | | Quantity | | |
|---------------------------------------|-----------------|---------------------------------------|-----------|----------------------|
| Type of Waste | Prior Months | Reporting Month (April 2019) | Cumulated | Disposal Location |
| Metals ('000kg) | 0 | 0 | 0 | |
| Paper / Cardboard Packing ('000kg) | 0 | 0 | 0 | |
| Plastics ('000kg) | 0 | 0 | 0 | |
| Chemical Wastes ('000kg) | 0 | 0 | 0 | |
| General Refuses ('000m ³) | 2.9137 | 0.098 | 3.0117 | SENT |

Remark: The Total Quantity of General Refuse generated for March 2019 was updated.

5 SITE INSPECTION

5.1 **REQUIREMENTS**

5.1.1 According to the EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should be carried out to monitor the implementation of mitigation measures and environmental performance.

5.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 5.2.1 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the MTR, ET and the Contractor were carried out on 2, 10, 17 and 25 April 2019 and IEC had joined the site inspection on 25 April 2019. Furthermore, no site inspection was conducted by EPD during the Reporting Period. No non-compliance was noted during the site inspection in the Reporting Period.
- 5.2.2 The observations and reminders recorded in the weekly site inspection in the Reporting Period are summarized in *Table 5-1*.

| Parameters | Date | Observations / Reminders | Follow-Up Status |
|----------------------------------|--|---|--|
| Air Quality | Nil | Nil | Nil |
| Noise | Nil | Nil | Nil |
| Water Quality | 20 & 27 March 2019 2, 10, 17 & 25 April 2019 | The Contractor was reminded to remove the accumulated sediment from the WetSep regularly. Milky/slight turbid wastewater was observed at the WetSep. The Contractor should check and carry out maintenance work for the WetSep to ensure all the wastewater are properly treated prior discharge. | Accumulated sediment removal work for the WetSep was carried out. Mainenence work was carried out and no milky/turbid wasterwater was observed during the inspection on 3 May 2019. |
| Waste/ Chemical Management | Nil | Nil | Nil |
| Permits/ licenses | Nil | Nil | Nil |

Table 5-1Site Observations

6 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

6.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

6.1.1 No environmental complaints, summons and prosecution were received in this Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 6-1*, 6-2 and 6-3.

Table 6-1 Statistical Summary of Environmental Complaints

| Domonting Dominal | Enviro | nmental Complaint Statistics | | |
|-------------------|-----------|------------------------------|-------------------------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 30 April 2019 | 0 | 1 | Air Quality (Uncover dump truck) | |

Table 6-2 Statistical Summary of Environmental Summons

| Donouting Douisd | Enviro | nmental Summons Statistics | | |
|-------------------|-----------|----------------------------|----------------|--|
| Reporting Period | Frequency | Cumulative | Summons Nature | |
| 1 – 30 April 2019 | 0 | 0 | NA | |

Table 6-3 Statistical Summary of Environmental Prosecution

| Domonting Doniod | Environmental Prosecution Statistics | | | | | | | | | |
|-------------------|--------------------------------------|------------|---------------------------|--|--|--|--|--|--|--|
| Reporting Period | Frequency | Cumulative | Prosecution Nature | | | | | | | |
| 1 – 30 April 2019 | 0 | 0 | NA | | | | | | | |

7 IMPLEMENTATION STATUS OF MITIGATION MEASURES

7.1 GENERAL REQUIREMENTS

- 7.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the EM&A Manual covered the issues of dust, noise, water quality and waste management and they are summarized presented in *Appendix E*.
- 7.1.2 The Contractor has implemented the environmental mitigation measures and requirements as stated in the EIA reports the EP and EM&A Manuals subject to the site condition. The major environmental mitigation measures implemented by the Contract in this Reporting Period are summarized in *Table 7-1*.

| | 0 |
|-------------------------------------|---|
| Issues | Environmental Mitigation Measures |
| Water | • Wastewater to be treated by the filtration systems i.e. sedimentation tank |
| Quality | before to discharge. |
| Air Quality | Maintain wet surface on access road |
| | All vehicles must use wheel washing facility before off site |
| | Sprayed water during breaking works |
| Noise | Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. CNP was granted for construction works during restricted hours Keep good maintenance of plants |
| | Shut down the plants when not in used. |
| Waste and Chemical Management | On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal |
| General | • The site was generally kept tidy and clean. |

 Table 7-1
 Environmental Mitigation Measures

7.1.3 Status of required submissions under the EP during the reporting period is summarized in *Table 7-2*.

 Table 7-2
 Status of Required Submission under Environmental Permit

| EP Condition | Submission | Submission Date |
|---------------|------------------------------------|-----------------|
| Condition 3.4 | Monthly EM&A Report for March 2019 | 12 April 2019 |

7.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

7.2.1 Construction activities listed below will be undertaken in the coming month for Contract 1124.

Civil Works

- SCL Level SEM openings post-coring works in progress.
- SCL / Mezzanine Level E18-20 Escalator Enabling works.
- Atrium FRP shelter wall for escalators E28, E29.

ABWF Works

• SCL Level – Door Frame, Cat Ladder & Access Panel installation



7.3 KEY ISSUES FOR THE COMING MONTH

- 7.3.1 Key issues to be considered in the coming month for the Contract include:
 - Ensure dust suppression measures are implemented properly;
 - Implementation of construction noise preventative control measures
 - Management of chemical wastes;
 - Follow-up of improvement on general waste management issues; and
 - Potential wastewater quality impact

8 CONCLUSIONS AND RECOMMENTATIONS

8.1 CONCLUSIONS

- 8.1.1 This is the **27th** Monthly EM&A report, covering the construction period from **1 to 30 April 2019**.
- 8.1.2 No documented complaint, notification of summons or successful prosecution was received in the Reporting Period.
- 8.1.3 Joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor were carried out on 2, 10, 17 and 25 April 2019 and IEC had joined the site inspection on 25 April 2019. No adverse environmental issue was observed in the reporting period.


8.2 **RECOMMENDATIONS**

- 8.2.1 Special attention should be paid to on the potential environmental impacts arising from the forthcoming activities such as water quality and waste management.
- 8.2.2 The Contractor was reminded to properly maintain the wastewater treatment facilities and ensure the discharge complied with the relevant licence requirement.
- 8.2.3 The Contractor was reminded that the C&D waste and general refuse should be disposed in a timely manner, and chemical containers should be provided with drip tray to avoid leakage on ground during construction period.
- 8.2.4 The Contractor is also reminded to implement the recommended environmental mitigation measures according to the EM&A Manual.



Appendix A

PROJECT SITE LAYOUT PLAN






Appendix B

ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES





Project Organization Structure



| Organization | Role | Position | Name of Key Staff | Tel No. | Fax No. | |
|---------------------------|--|--|--------------------|-----------|-----------|--|
| MTR | Resident Engineer | Construction Manager | Mr. Brain Suen | 2176 2788 | 2171 2829 | |
| MTR | Senior Environmental Engineer | SCL project-wide Environmental Team Leader | Ms. Lisa Poon | 3127 6295 | 2993 7557 | |
| Meinhardt | Independent Er | nvironmental Checker | Mr. Fredrick Leong | 2859 1739 | 2540 1580 | |
| Build King SCL 1124 JV | Contractor | Project Director | Mr. Simon Liu | 2272 3680 | 2528 1751 | |
| Build King SCL 1124 JV | Contractor | General Manager | Mr. Yee Hon Wing | 2272 3680 | 2528 1751 | |
| Build King SCL 1124 JV | Contractor | Environmental Officer | Mr. Ronald Fung | 2272 3680 | 2528 1751 | |
| AUES | Contractor's Environmental Team (ET) | Environmental Team Leader | Ms. Nicola Hon | 2959 6059 | 2959 6079 | |
| AUES | Contractor's Environmental Team (ET) | Environmental Consultant | Mr. Ben Tam | 2959 6059 | 2959 6079 | |
| AUES | Contractor's Environmental Team (ET) | Environmental Consultant | Mr. Martin Li | 2959 6059 | 2959 6079 | |

Contact Details of Key Personnel

<u>Legend:</u>

MTR – MTR Corporation Limited

Meinhardt – Meinhardt Infrastructure & Environmental Limited

Build King SCL 1124 JV - Build King SCL 1124 Joint Venture


AUES – Action-United Environmental Services & Consulting




Appendix C

CONSTRUCTION PROGRAM

| | Description | Start | Finish | Du |
|--|---|---|--|----|
| | | | | |
| CO & Milestone | | | | |
| | Concourse Level, Existing Public Corridor connecting SCR, Lift 06 and Existing Public | | | |
| B10b | Concourse - Complete all removal works (built by | | 14-Apr-19 | |
| | Contract 901). | | | |
| | Concourse Level, complete removal of existing flying strut. | | | |
| B11a | All levels, all remaining areas - Complete all | | 26-May-19 | |
| | reinforced concrete construction works and wet | | | |
| | trades | | | |
| SCL Level | | | | |
| South Track | | | | |
| | Mass concrete at Area 8 (Interface area) | 21-Jan-19 | 28-Jan-19 | |
| Lower Platforn | | | | |
| PY-PZ | Slab | | | |
| Material Hoist area | Install Steel Props | 25-Jan-19 | | |
| aica | shuttering | 4-Mar-19 | 6-Mar-19 | |
| | Rebar Fixing | 7-Mar-19 | 10-Mar-19 | |
| | Concreting | 11-Mar-19 | 11-Mar-19 | |
| | Curing | 12-Mar-19 | 18-Mar-19 | |
| | Walls | 15 Mar 10 | 24 Mar 10 | 1 |
| | shuttering for Wall - 1st side Rebar Fixing | 15-Mar-19 25-Mar-19 | 24-Mar-19 5-Apr-19 | |
| | Rebar Fixing shuttering for Wall - 2nd side | 25-iviar-19 6-Apr-19 | 5-Apr-19 13-Apr-19 | |
| | | • | | |
| | Concreting - pour 1 | 14-Apr-19 | 14-Apr-19 | |
| Upper Platform | | | | |
| PY-PZ | Slab | | | |
| Material Hoist area | Install Steel Props | 14-Mar-19 | | |
| uruu | shuttering Robar Fixing | 17-Mar-19 20-Mar-19 | | |
| | Rebar Fixing | 20-Mar-19 | | |
| | Curing | 24-Mar-19 25-Mar-19 | | |
| | Curing Walls | 25-Mar-19 | 31-Mar-19 | |
| | Walls shuttering for Wall - 1st side | 28-Mar-19 | 6-Apr-19 | 1 |
| | shuttering for Wall - 1st side | 7-Apr-19 | • | |
| | Rebar Fixing | • | | |
| | shuttering for Wall - 2nd side | 19-Apr-19 | • | |
| | Concreting - pour 1 | 27-Apr-19 | 27-Apr-19 | |
| Concourse Lev | | | | |
| | | | | |
| DV_D7 | Slah | | | |
| | Slab | | | |
| PY-PZ Material Hoist area | Slab Install Steel Props | 15-Apr-19 | 17-Apr-19 | |
| Material Hoist | | 15-Apr-19 18-Apr-19 | • | |
| Material Hoist | Install Steel Props | • | 20-Apr-19 | |
| Material Hoist | Install Steel Props shuttering | 18-Apr-19 | 20-Apr-19 24-Apr-19 | |
| Material Hoist | Install Steel Props shuttering Rebar Fixing | 18-Apr-19 21-Apr-19 | 20-Apr-19 24-Apr-19 | |
| Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting | 18-Apr-19 21-Apr-19 25-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 | |
| Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing | 18-Apr-19 21-Apr-19 25-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 | |
| Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 | 1 |
| Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 29-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 | 1 |
| Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 29-Apr-19 9-May-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 28-May-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side | | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 28-May-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side | | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 28-May-19 | |
| Ground Level | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side | | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 28-May-19 29-May-19 | |
| Ground Level | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 28-May-19 29-May-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 9-May-19 21-May-19 29-May-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 8-May-19 20-May-19 28-May-19 28-May-19 28-May-19 | |
| Ground Level | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 9-May-19 21-May-19 29-May-19 22-Jan-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 38-Feb-19 8-Feb-19 | |
| Ground Level | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 29-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 28-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 8-Feb-19 10-Feb-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 28-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 8-Feb-19 10-Feb-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 9-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 28-May-19 29-May-19 29-May-19 29-May-19 10-Feb-19 10-Feb-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 9-Feb-19 11-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 25-Feb-19 10-Feb-19 10-Feb-19 25-Feb-19 | |
| Material Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 1st side Rebar Fixing Shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 25-Feb-19 10-Feb-19 10-Feb-19 5-Feb-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls Shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 25-Feb-19 10-Feb-19 10-Feb-19 3-Feb-19 6-Mar-19 6-Mar-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall Vaterial Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 229-May-19 29-May-19 229-May-19 229-May-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 25-Feb-19 10-Feb-19 10-Feb-19 3-Feb-19 6-Mar-19 6-Mar-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall Vaterial Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls Shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 229-May-19 29-May-19 229-May-19 229-May-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 25-Feb-19 10-Feb-19 10-Feb-19 3-Feb-19 6-Mar-19 6-Mar-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall Vaterial Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Install Formwork for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 21-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 11-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 25-Feb-19 8-Feb-19 10-Feb-19 325-Feb-19 6-Mar-19 31-Jan-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall Vaterial Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 22-Jan-19 22-Jan-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 26-Feb-19 11-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 2-Feb-19 8-Feb-19 8-Feb-19 10-Feb-19 30-Feb-19 31-Jan-19 31-Jan-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall Vaterial Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 22-Jan-19 22-Jan-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 11-Feb-19 26-Feb-19 11-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 2-Feb-19 8-Feb-19 8-Feb-19 10-Feb-19 30-Feb-19 31-Jan-19 31-Jan-19 | |
| Vaterial Hoist area Ground Level Area 2 Parapet Wall Parapet Wall | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 29-May-19 20-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 11-Feb-19 21-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 2-Feb-19 8-Feb-19 8-Feb-19 10-Feb-19 25-Feb-19 6-Mar-19 25-Feb-19 31-Jan-19 | |
| Material Hoist area Ground Level Area 2 Parapet Wall Parapet Wall | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing Rebar Fixing | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 29-May-19 20-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 11-Jan-19 26-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 25-Feb-19 10-Feb-19 30-Feb-19 10-Feb-19 30-Feb-19 31-Jan-19 31-Jan-19 25-Apr-19 20-Apr-19 | |
| Material Hoist area Ground Level Area 2 Parapet Wall Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing Concreting Concreting Curing Kebar Fixing | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 20-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 26-Feb-19 11-Jan-19 15-Apr-19 15-Apr-19 26-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 2-Feb-19 8-Feb-19 8-Feb-19 3-Feb-19 31-Jan-19 25-Feb-19 31-Jan-19 31-Jan-19 | |
| Vaterial Hoist area | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing Concreting Concreting | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 29-May-19 20-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 11-Jan-19 26-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 2-Feb-19 3-Feb-19 10-Feb-19 30-Feb-19 5-Feb-19 6-Mar-19 31-Jan-19 31-Jan-19 25-Apr-19 25-Apr-19 26-Apr-19 3-May-19 | |
| Material Hoist area Ground Level Area 2 Parapet Wall Material Hoist | Install Steel Props shuttering shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Install Formwork for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing Concreting Curing Kebar Fixing Subtering Kebar Fixing | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 22-Jan-19 27-Jan-19 3-Feb-19 9-Feb-19 11-Feb-19 26-Feb-19 11-Feb-19 26-Feb-19 11-Jan-19 27-Jul-18 27-Feb-19 30-Apr-19 21-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 28-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 30-Feb-19 52-Feb-19 6-Mar-19 31-Jan-19 31-Jan-19 25-Apr-19 20-Apr-19 20-Apr-19 20-Apr-19 | |
| Material Hoist area Ground Level Area 2 Parapet Wall Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Install Formwork for pour 2 Install Formwork otherside for pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing Concreting Curing Wall (2 nos) shuttering for Wall - 1st side Rebar Fixing Subutering for Wall - 1st side Rebar Fixing Subutering for Wall - 1st side | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 20-Feb-19 3-Feb-19 9-Feb-19 9-Feb-19 11-Feb-19 26-Feb-19 26-Feb-19 12-Apr-19 27-Jul-18 27-Feb-19 30-Apr-19 21-Apr-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 29-May-19 29-May-19 29-May-19 3-Feb-19 3-Feb-19 30-Feb-19 30-Feb-19 31-Jan-19 31-Jan-19 31-Jan-19 31-Jan-19 33-May-19 25-Apr-19 26-Apr-19 26-Apr-19 3-May-19 | |
| Material Hoist | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls Shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Curing Concrete - pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Slab Install Steel Props Shuttering Rebar Fixing Concreting Curing Staul Concreting Shuttering Rebar Fixing Concreting Shuttering for Wall - 1st side Rebar Fixing Shuttering for Wall - 2nd side Concreting - pour 1 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 22-Jan-19 22-Jan-19 3-Feb-19 3-Feb-19 9-Feb-19 11-Feb-19 26-Feb-19 11-Jan-19 26-Feb-19 11-Jan-19 27-Apr-19 15-Apr-19 21-Apr-19 15-Apr-19 21-Apr-19 21-Apr-19 23-May-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 2-Feb-19 3-Feb-19 10-Feb-19 30-Feb-19 30-Mar-19 25-Feb-19 31-Jan-19 31-Jan-19 25-Apr-19 20-Apr-19 20-Apr-19 20-Apr-19 20-Apr-19 23-May-19 | |
| Material Hoist area Ground Level Area 2 Parapet Wall Parapet Wall | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Install Formwork otherside for pour 2 Concrete -pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Removal of Material Hoist Slab Install Steel Props shuttering Rebar Fixing Concreting Curing Vall (2 nos) shuttering for Wall - 1st side Rebar Fixing Scaffold Dismatle - 1st side Rebar Fixing Shuttering for Wall - 1st side Rebar Fixing Shuttering for Wall - 1st side Concreting - pour 1 Staire Side Concreting - pour 1 Statering for Wall - 1st side Concreting - pour 1 Statering for Wall - 1st side Concreting - pour 1 Statering For Wall - 1st side Concreting - pour 1 Statering For Wall - 1st side | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 29-May-19 27-Jan-19 3-Feb-19 3-Feb-19 3-Feb-19 3-Feb-19 11-Feb-19 26-Feb-19 26-Feb-19 12-Apr-19 26-Feb-19 15-Apr-19 27-Jul-18 27-Feb-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 3-Feb-19 10-Feb-19 3-Feb-19 10-Feb-19 30-Apr-19 25-Feb-19 31-Jan-19 31-Jan-19 25-Apr-19 25-Apr-19 25-Apr-19 22-Apr-19 22-Apr-19 23-May-19 | |
| Material Hoist area Ground Level Area 2 Parapet Wall Parapet Wall | Install Steel Props shuttering Rebar Fixing Concreting Curing Walls Shuttering for Wall - 1st side Rebar Fixing shuttering for Wall - 2nd side Concreting - pour 1 Staircase - pour 2 Install Formwork for pour 2 Drilling/ Rebar Fixing for pour 2 Curing Concrete - pour 2 Curing Scaffold Dismantle Concrete for Parapet Wall Pour 1 Concrete for Parapet Wall Pour 2 Slab Install Steel Props Shuttering Rebar Fixing Concreting Curing Staul Concreting Shuttering Rebar Fixing Concreting Shuttering for Wall - 1st side Rebar Fixing Shuttering for Wall - 2nd side Concreting - pour 1 | 18-Apr-19 21-Apr-19 25-Apr-19 26-Apr-19 9-May-19 21-May-19 29-May-19 29-May-19 22-Jan-19 22-Jan-19 3-Feb-19 3-Feb-19 9-Feb-19 11-Feb-19 26-Feb-19 11-Jan-19 26-Feb-19 11-Jan-19 27-Apr-19 15-Apr-19 21-Apr-19 15-Apr-19 21-Apr-19 21-Apr-19 23-May-19 | 20-Apr-19 24-Apr-19 25-Apr-19 2-May-19 20-May-19 20-May-19 28-May-19 29-May-19 29-May-19 2-Feb-19 3-Feb-19 10-Feb-19 30-Feb-19 30-Mar-19 25-Feb-19 31-Jan-19 31-Jan-19 25-Apr-19 20-Apr-19 20-Apr-19 20-Apr-19 20-Apr-19 23-May-19 | |



| | Description | Start | Finish | Dur |
|--------------|--|-----------|-----------|-----|
| ivil Works p | orior to Esc installation (E18-E20) | | | |
| | Preparation Works before Hoarding Erection | 4-Dec-18 | 10-Mar-19 | 18 |
| | Hoarding Erection | 25-Dec-18 | 13-Jan-19 | 20 |
| | Rolocation of Signage (by KL095) | 4-Jan-19 | 13-Jan-19 | 10 |
| | Dismantle Ceiling, Relocation of Existing Services & Relocation of Beacons (Flexible Date) | 14-Jan-19 | 31-Jan-19 | 18 |
| | Relocation of Advestising Panels | 15-Jan-19 | 1-Feb-19 | 18 |
| | Preparation Works at Mezzanine Level | 5-Feb-19 | 13-Feb-19 | 9 |
| | Demolition of Concrete Surface with Bondek at M- Level (approx.105m2, 200THK.), Dismantle Steal Beam (NITH) | 19-Feb-19 | 14-Mar-19 | 24 |
| | Preparation Works | 19-Mar-19 | 24-Mar-19 | 6 |
| | Existing Precast Plans & Covers | 26-Mar-19 | 5-Apr-19 | 11 |
| | Dismantle Steal Beam (NTH) | 9-Apr-19 | 18-Apr-19 | 10 |
| | RC Works | 23-Apr-19 | 8-May-19 | 16 |
| molition o | f Vent shaft-X | | | |
| | clean up concrete block inside plantroom | 4-Mar-19 | 9-Mar-19 | |
| | Excavation for new slab/Install new lateral support | 10-Mar-19 | 22-Mar-19 | |
| | Construct new slab | 23-Mar-19 | 2-Apr-19 | |



| | MAY 2019 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|------|----------|---|---|---|---|----|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 0 | | 0 | | -0 | | | | 0 | | | | | | 0 | | | | | | 0 | | 0 | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | 0 | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | - | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | 0 | | | | | | | | 0 | | | 1 | 0 | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



Appendix D

SUMMARY OF WASTE FLOW TABLE

Monthly Summary Waste Flow Table for 2017

| Name of Em | ployer: MTR Co | prporation Limi | ted | | | | | | Contract No.: | MTR1124 | | | |
|------------|--------------------------------|--------------------|--------------------|----------------------|------------------|----------------|---------------|-------------|---------------|----------------------------------|---------------|-------------------|-----------------------------------|
| | | | | Actual Quanti | ties of Inert Ca | &D Materials C | Generated Mor | nthly | Actual Qu | antities of Non | -Inert C&D Wa | astes Generate | ed Monthly |
| Month | Total Quantity Generated | Broken Concrete | Building Debris | Mixed Rock & Soil | Bentonite | Rubbish | Rock | Soil | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) |
| | | | | | | | | | | | | | |
| Feb | 0.0089 | 0 | 0 | 0 | 0.0089 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0887 |
| Mar | 0.0115 | 0.007 | 0 | 0 | 0.0045 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.1526 |
| Apr | 0.0150 | 0 | 0 | 0 | 0.0150 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0856 |
| May | 0.4145 | 0.4145 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0290 |
| Jun | 0.4218 | 0.4218 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0147 |
| Jul | 0.1560 | 0.1560 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0100 |
| Aug | 0.1300 | 0.1300 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0249 |
| Sep | 0.1300 | 0.1300 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0650 |
| Oct | 0.0320 | 0.0320 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0414 |
| Nov | 0.1230 | 0.1230 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0324 |
| Dec | 0.0880 | 0.0880 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0384 |
| Total | 1.5307 | 1.5023 | 0 | 0 | 0.0284 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.5827 |

MTR 1124 Monthly Summary Waste Flow Table for 2018

| Name of Emp | ployer: MTR Co | prporation Limi | ted | | | | | | Contract No .: | MTR1124 | | | | |
|-------------|--------------------------------|--------------------|--------------------|----------------------|-----------------|----------------|---------------|-------------|---|----------------------------------|-------------|-------------------|-----------------------------------|--|
| | | | | Actual Quanti | ties of Inert C | &D Materials C | Generated Mor | nthly | Actual Quantities of Non-Inert C&D Wastes Generated Monthly | | | | | |
| Month | Total Quantity Generated | Broken Concrete | Building Debris | Mixed Rock & Soil | Bentonite | Rubbish | Rock | Soil | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse | |
| | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | |
| | | | | | | | | | | | | | | |
| Jan | 0.023 | 0.023 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.204 | |
| Feb | 0.031 | 0.031 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.241 | |
| Mar | 0.034 | 0.034 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.225 | |
| Apr | 0.011 | 0.011 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.301 | |
| May | 0.021 | 0.021 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.284 | |
| Jun | 0.027 | 0.027 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.188 | |
| Jul | 0.022 | 0.022 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.144 | |
| Aug | 0.027 | 0.027 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.111 | |
| Sep | 0.015 | 0.015 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.066 | |
| Oct | 0.021 | 0.021 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.073 | |
| Nov | 0.015 | 0.015 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.099 | |
| Dec | 0.014 | 0.014 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.071 | |
| Total | 0.261 | 0.261 | 0 | 0 | 0.00 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2.007 | |

Notes:

| 1) | Density of waste materials: | | |
|----|--|---|-----|
| | Bentonite, broken concrete, building debris, mixed rock & soil, soil, slurry | = | 2.0 |
| | General Refuse | = | 1.0 |
| | Waste Oil | = | 1.0 |

MTR 1124 Monthly Summary Waste Flow Table for 2019

| Name of Em | ployer: MTR Co | prporation Limi | ted | | | | | | Contract No .: | MTR1124 | | | |
|------------|--------------------------------|--------------------|--------------------|----------------------|------------------|----------------|---------------|-------------|----------------|----------------------------------|---------------|-------------------|-----------------------------------|
| | | | | Actual Quant | ities of Inert C | &D Materials C | Generated Mor | nthly | Actual Qu | antities of Non | -Inert C&D Wa | astes Generate | ed Monthly |
| Month | Total Quantity Generated | Broken Concrete | Building Debris | Mixed Rock & Soil | Bentonite | Rubbish | Rock | Soil | Metals | Paper/ cardboard packaging | Plastics | Chemical Waste | Others, e.g. general refuse |
| | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) | (in '000m3) |
| | | | | | | | | | | | | | |
| Jan | 0.019 | 0.019 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.119 |
| Feb | 0.015 | 0.015 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.068 |
| Mar | 0.023 | 0.023 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.137 |
| Apr | 0.003 | 0.003 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.098 |
| May | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Jun | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Jul | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Aug | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sep | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Oct | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Nov | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Dec | 0.000 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | 0.060 | 0.06 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.422 |

Remark: The total quantity of general refuse generated for March 2019 was updated.

<u>Notes:</u> 1)

| Density of waste materials: | | |
|--|---|-----|
| Bentonite, broken concrete, building debris, mixed rock & soil, soil, slurry | = | 2.0 |
| General Refuse | = | 1.0 |
| Waste Oil | = | 1.0 |



Appendix E

IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|----------------------|---|---|---|---|--------------------------|
| | eritage Impact (Construction Phase) | | | | |
| S4.93 & Table 4.2 | Erection of decorative and sensibly designed hoarding along the boundary of the works area | To mitigate the temporary visual impact due to surface works | Contractor | Works Areas in Causeway Bay and Wan Chai, and Works Shaft in Admiralty | V |
| Ecological | Impact (Construction Phase) | | | | |
| \$5.134 | Accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as removing the pollutants before discharge into storm drain and paving the section of construction road between the wheel washing bay and the public road as suggested in Sections 11.216 and 11.219 to 11.256 of the EIA Report shall be adopted | To minimize the contamination of wastewater discharge | Contractor | All land based works areas | V |
| Landscape | e and Visual Impact (Contraction Phase) | | | | |
| Table 7.9 | CM1 - Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with ETWB TC(W) 3/2006 – Tree Preservation. | Transplanting and reuse of affected trees. | MTR | Works Sites | N/A |
| Table 7.9 | CM2a - Compensatory tree planting shall be provided in accordance with ETWB TC(W) 3/2006 – Tree Preservation to compensate for felled trees and maintained until end of the establishment period. | Compensation for the removal of existing trees due to the Project. | MTR | Works Sites | N/A |
| Table 7.9 | CM2b - Compensatory shrub planting shall be provided to compensate for the loss of shrub planting in amenity areas. | Compensation for the removal of existing trees due to the Project. | MTR | Works Sites | N/A |
| Table 7.9 | CM3 - Control of night-time lighting glare | Minimize the night time glare due to the Project during construction phase | MTR | Works Sites | V |
| Table 7.9 | CM4 - Erection of decorative screen hoarding compatible with the surrounding setting. | Minimize the visual impact of the Project during construction phase | MTR | Works Sites | V |
| Table 7.9 | CM5 - Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works | Control of height and deposition/ | MTR | Works Sites | V |

| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|--|--|---|----------------------------|--------------------------|
| | site to minimize visual impact to adjacent VSRs | arrangement of temporary facilities in works areas | | | |
| Table 7.9 | CM6 - All hard and soft landscape areas disturbed temporarily during construction shall be reinstated on like-to-like basis to the satisfaction of the relevant Government Departments. | Reinstatement of temporary works areas | MTR | Works Sites | N/A |
| / | All retained/exist trees shall be properly protected during construction period. | Tree protection | Contractor | Works Sites | N/A |
| Dust Impa | ct (Construction Phase) | | r | | |
| / | Emission from Vehicles and Plants • All vehicles shall be shut down in intermittent use. • Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. • All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) | Reduce air pollution emission from construction vehicles and plants | Contractor | Works Sites | V |
| \$8.89 | Watering once every working hour on active works areas, exposed areas and paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 for Kowloon side and 1.0 L/m2 for Hong Kong side to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the EM&A Manual. | To minimize dust impact | Contractor | Works areas | V |
| S8.90 | Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices: • Use of regular watering to reduce dust emissions from exposed site surfaces | To minimize dust impact | Contractor | Works areas | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|--|---|---|----------------------------|--------------------------|
| | and unpaved roads, particularly during dry weather. • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads. • Where possible, routing of vehicles and positioning of construction plant shall be at the maximum possible distance from ASRs. • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. • Instigation of work if dusty | | | | |
| / | conditions arise Dust suppression measures (con't) • De-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement | To minimize construction impact | Contractor | Works areas | V |
| Noise Imp | act (Construction Phase) | | | | |
| \$9.55 | The following good site practices shall be implemented: • Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program • Silencers or mufflers on construction equipment shall be utilized and shall be | To minimize construction noise impact | Contractor | Works areas | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|-------------------------------------|---|---|---|--|--------------------------|
| | properly maintained during the construction program • Mobile plant, if any, shall be sited as far from NSRs as possible • Machines and plant (such as trucks) that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum • Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs • Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities | | | | |
| / | • Install movable noise barriers, acoustic mat or full enclosure, screen the noisy plants during operation • Air compressors shall be fitted with valid noise emission labels during operation | To minimize construction noise impact | Contractor | Works areas | N/A |
| S9.56 & Table 9.16 | The following quiet PME shall be used: • Crane lorry, mobile • Crane, mobile • Asphalt paver • Backhoe with hydraulic breaker • Breaker, excavator mounted (hydraulic) • Hydraulic breaker • Concrete lorry mixer • Poker, vibrator, hand-held • Concrete pump • Crawler crane, mobile • Mobile crane • Dump truck • Excavator • Truck • Rock drill • Lorry • Wheel loader • Roller vibratory | To minimize construction noise impact | Contractor | Works areas at: • Hung Hom • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV • SOV to EXH • EXH • EXH to open space at the junction of Expo Drive and Convention Avenue • Open space at the junction of Expo Drive and Convention Avenue to north of ADM • South of ADM to Overrun Tunne | N/A |
| S9.58 – S9.59 & Table 9.17 | Movable noise barrier shall be used for the following PME: • Air compressor • Asphalt paver • Backhoe with hydraulic breaker • Bar bender • Bar bender and cutter (electric) • Breaker, excavator mounted • Concrete pump • Concrete pump, stationary/lorry mounted • Excavator • Generator • Grout pump • Hand held breaker • Hydraulic | To minimize construction noise impact | Contractor | Works areas at: • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS to SOV • SOV to EXH • | N/A |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------------------|--|--|---|--|---|
| S9.60 & Table 9.17 | breaker • Saw, concrete Noise insulating fabric shall be used for • Drill rig, rotary type • Piling, diaphragm wall, bentonite filtering plant • Piling, diaphragm wall, grab and chisel • Piling, diaphragm wall, hydraulic extractor • Piling, large diameter bored, grab and chisel • Piling, hydraulic extractor • Piling, earth auger, auger • Rock drill, crawler mounted (pneumatic) | To minimize construction noise impact | Contractor | EXH • EXH to open space at the junction of Expo Drive and Convention Avenue • Open space at the junction of Expo Drive and Convention Avenue to north of ADM • South of ADM • South of ADM to Overrun Tunnel Works areas at: • Cross Harbour section up to Breakwater of CBTS • Breakwater of CBTS • Breakwater of CBTS to SOV • SOV to EXH • EXH • EXH to open space at the junction of Expo Drive and Convention Avenue • Open space at the | N/A |
| Water Ou | ality Impact (Construction Phase) | | | junction of Expo Drive and Convention Avenue to north of ADM • South of ADM to Overrun Tunne | |
| S11.222 | The site practices outlined in ProPECC PN 1/94 "Construction Site | To minimize water | Contractor | Works area | @ |
| to 11.245 | Drainage" shall be followed where practicable. | quality impacts from construction site runoff and general construction activities | Contractor | WOIKS area | Je se |
| S11.246 & 11.247 | Construction work force sewage discharges on site are expected to be discharged to the nearby existing trunk sewer or sewage treatment | | Contractor | Works area | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|--|--|---|---------------------------------|--------------------------|
| | facilities. If disposal of sewage to public sewerage system is not feasible, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. The Contractor shall also be responsible for waste disposal and maintenance practices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. | construction site runoff and general construction activities | | | |
| S11.248 | In case seepage of uncontaminated groundwater occurs, groundwater shall be pumped out from the works areas and discharged into the storm system via silt removal facilities. Uncontaminated groundwater from dewatering process shall also be discharged into the storm system via silt traps | To minimize impact from discharge of uncontaminated groundwater | Contractor | Works area | N/A |
| S11.253 | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas shall be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100 m shall be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring shall be carried out in accordance with the WPCO license which is under the ambit of Regional Office (RO) of EPD | To minimize water quality impact from effluent discharges from construction sites | Contractor | All construction works areas | V |
| S11.254 | Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation shall be observed and complied with for control of chemical wastes. | To minimize water quality impact from accidental spillage of chemica | Contractor | All construction works areas | V |
| S11.255 | Any service shop and maintenance facilities shall be located on hard standings within a bunded area, and sumps and oil interceptors shall be | To minimize water quality impact from | Contractor | All construction works areas | N/A |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|--|--|---|---------------------------------|--------------------------|
| | provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken within the areas appropriately equipped to control these discharges | accidental spillage of chemical | | | |
| S11.256 | Disposal of chemical wastes shall be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: - Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport Chemical waste containers shall be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents Storage area shall be selected at a safe location on site and adequate space shall be allocated to the storage area | To minimize water quality impact from accidental spillage of chemical | Contractor | All construction works areas | V |
| Waste Ma | nagement (Construction Phase) | | | | |
| \$12.75 | Good Site Practices and Waste Reduction Measures - Prepare a Waste Management Plan (WMP) approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites; - Training of site personnel in, site cleanliness, proper waste management and chemical handling procedures; - Provision of sufficient waste disposal points and regular collection of waste; - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and - Separation of chemical wastes for special handling and appropriate treatment. | To reduce waste management impacts | Contractor | All construction works areas | V |
| S12.76 | Good Site Practices and Waste Reduction Measures (con't) - Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (i.e. soil, broken concrete, metal etc.); - Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; - Encourage collection of aluminum cans by providing separate labeled bins to enable this waste | To achieve waste reduction | Contractor | All construction works areas | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|---|---|---|---------------------------------|--------------------------|
| | to be segregated from other general refuse generated by the workforce; - Proper storage and site practices to minimize the potential for damage or contamination of construction materials; - Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; and - Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. | | | | |
| \$12.77 | Good Site Practices and Waste Reduction Measures (con't) - The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWBTCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan shall incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP shall be submitted to the Engineer for approval. The Contractor shall implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP shall be reviewed regularly and updated by the Contractor, preferably in a monthly basis. | To achieve waste reduction | Contractor | All construction works areas | V |
| S12.78 | C&D materials would be reused in other local concurrent projects as far as possible. If all reuse outlets are exhausted during the construction phase, the C&D materials would be disposed of at Taishan, China as a last resort | To achieve waste reduction | Contractor | All construction works areas | V |
| S12.79 | Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: - Waste, such as soil, shall be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; - Maintain and clean storage areas routinely; - Stockpiling area shall be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and - Different locations shall be designated to stockpile each material to enhance reuse | To minimize potential adverse environmental impacts arising from waste storage | Contractor | All construction works areas | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------------------|---|---|---|---------------------------------|--------------------------|
| \$12.80 | Storage, Collection and Transportation of Waste (con't) Waste haulier with appropriate permits shall be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following suggestions shall be enforced to minimize the potential adverse impacts: - Remove waste in timely manner- Waste collectors shall only collect wastes prescribed by their permits - Impacts during transportation, such as dust and odour, shall be mitigated by the use of covered trucks or in enclosed containers - Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28) - Waste shall be disposed of at licensed waste disposal facilities - Maintain records of quantities of waste generated, recycled and disposed | To minimize potential adverse environmental impacts arising from waste storage | Contractor | All construction works areas | V |
| S12.81 | Storage, Collection and Transportation of Waste (con't) - Implementation of trip ticket system with reference to DevB TC(W) No.6/2010 to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) shall be proposed | To minimize potential adverse environmental impacts arising from waste storage | Contractor | All construction works areas | V |
| <u>S12.83</u> – 12.86 | Sorting of C&D Materials - Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials The C&D materials shall at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled as far as practicable before delivery to PFRFs as mentioned for beneficial use in other projects. While opportunities for reusing the non-inert portion shall be investigated before disposal of at designated landfills Possibility of reusing the spoil in the Project will be continuously investigated in the detailed design and construction stages, it includes backfilling to cut and cover construction works for the Hung Hom south and north approach tunnels | To minimize potential adverse environmental impacts during the handling, transportation and disposal of C&D materials | Contractor | All construction works areas | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|--|--|---|------------------------------|--------------------------|
| S12.97 | Containers for Storage of Chemical Waste The Contractor shall register with EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for storage of chemical waste shall: - Be compatible with the chemical wastes being stored, maintained in good condition and securely sealed; - Have a capacity of less than 450 litters unless the specifications have been approved by EPD; and - Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation. | To register with EPD as a Chemical waste producer and store chemical waste in appropriate containers | Contractor | All construction works areas | V |
| S12.98 | Chemical Waste Storage Area - Be clearly labeled to indicate corresponding chemical characteristics of the chemical waste and used for storage of chemical waste only; - Be enclosed on at least 3 sides; - Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; - Have adequate ventilation; - Be covered to prevent rainfall from entering; and - Be properly arranged so that incompatible materials are adequately separated | To prepare appropriate storage areas for chemical waste at works areas | Contractor | All construction works areas | @ |
| S12.99 | Chemical Waste - Lubricants, waste oils and other chemical wastes would be generated during the maintenance of vehicles and mechanical equipments. Used lubricants shall be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. | To clearly label the chemical waste at works areas | Contractor | works areas | V |
| S12.100 | Collection and Disposal of Chemical Waste A trip-ticket system shall be operated in accordance with the Waste Disposal (Chemical Waste) (General) Regulation to monitor all movements of chemical waste. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to either the approved CWTC at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | To monitor the generation, reuse and disposal of chemical waste | Contractor | works areas | V |
| \$12.101 | General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D materials and chemical waste. A reputable waste collector shall be employed by the contractor to | To properly store and separate from other C&D materials for | Contractor | works areas | V |



| EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measures? | Location of the measure | Implementation Status |
|--------------|---|---|---|-------------------------|--------------------------|
| | remove general refuse from the site, separately from C&D materials and chemical wastes. Preferably, an enclosed and covered area shall be provided to reduce the occurrence of wind-blown light material | subsequent collection and disposal | | | |
| S12.102 | General Refuse (con't) The recyclable component of general refuse, such as aluminum cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials | To facilitate recycling of recyclable portions of refuse | Contractor | works areas | V |
| S12.103 | 3 General Refuse (con't) The Contractor shall carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins shall also be provided in the sites as reminders. | | Contractor | works areas | V |

Legend: V = implemented; x = not implemented; @ = partially implemented; N/A = not applicable