

By Post

Our Ref : P230101-FEMA-R3-V

Date : 7th August 2023

Binnies Hong Kong Limited

IRTS Co-Office

Unit No. 2507-2509, 25/F, The Octagon

No. 6 Sha Tsui Road

Tsuen Wan, N.T.

Attn: Ms. Carmen Cheuk

Contract No. DP 16/2022-Enhanced Independent Environmental Checker Services for Inter-reservoirs Transfer Scheme (IRTS)Water Tunnel between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir

Dear Madam,

Pursuant to Condition 4.3 of Environmental Permit (EP) No. EP-345/2009/A, please note the Final EM&A Report (Rev. 3) submitted under the EP, certified by the Environmental Team Leader on 31 July 2023, had been reviewed and is hereby verified.

Should you have any query, please feel free to contact the undersigned at 3756 9590 or ivanting@umwelt.consulting.

Your faithfully,

For and on behalf of:

Umwelt Consulting Limited






Ting Po Chung Ivan

Independent Environmental Checker

Final EM&A Report (Rev. 3)

for

Inter-Reservoirs Transfer Scheme – Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir (Contract No.: DC/2018/08)

	Prepared by:	Checked by:	Certified by:
Name	Joe HO	Tandy TSE	Kevin LI
Position	Environmental Team Member	Environmental Team Member	Environmental Team Leader
Signature			
Date	31 July 2023	31 July 2023	31 July 2023

Revision History

Rev.	Description	Date
3	Revised based on EPD comments	31 July 2023
2	Revised based on IEC comments	16 May 2023
1	Revised based on IEC comments	27 March 2023
0	1 st Submission for Comments	21 February 2023

EXECUTIVE SUMMARY

- E1. Acuity Sustainability Consulting Limited (ASCL) has been commissioned by Bouygues Travaux Publics to undertake the assignment as the Environmental Team (ET) for the Designated Project of West Kowloon Drainage Improvement – Inter-reservoirs Transfer Scheme (IRTS) (the Project), with Contract No. DC/2018/08.
- E2. This is the Final Environmental Monitoring and Audit (EM&A) Report presents EM&A works undertaken in the period from 12 July 2019 to 21 January 2023. EM&A works were performed in accordance with the approved EM&A Manual and conditions stipulated in the amended Environmental Permit EP-345/2009/A. The variation of Environmental Permit was issued on 11 November 2020. The amendments incorporated into the Environmental Permit are summarized as follow:
- “Location of Designated Project” changed;
 - Location of cofferdam changed;
 - Content of earth bund added;
 - More plant species of conservation importance added.
- E3. Prior to the commencement of construction work of the Project, baseline noise monitoring at all designated monitoring station was carried out from 3 May 2019 to 10 May 2019 while baseline water quality monitoring was performed during 28 May 2019 to 22 June 2019.
- E4. According to the approved EM&A Manual, construction noise and water quality monitoring are required to be performed during the construction phase of the Project. Construction noise impact monitoring at designated monitoring location (i.e. NM1 & NM2) for period of daytime except general holidays and Sundays, for all days during evening, for all days during nighttime and daytime during general holidays and Sundays. Impact water quality monitoring was conducted at all approved monitoring points during the construction period.
- E5. As per the notification letter (Ref No. 382766/(DC/2018/08/M45/110/(803546) issued by Engineer’s Representative (ER), all the construction works were completed by 21 January 2023 and EM&A programme thus was completed on 21 January 2023. The notification letter is attached in **Appendix C**.
- E6. No exceedance was recorded for noise during EM&A Programme.
- E7. Non-project related exceedances were recorded for water quality monitoring during EM&A Programme. One (1) water quality monitoring results of pH value obtained during EM&A Programme had exceeded the Action Level and six (6) water quality monitoring results of pH value obtained during EM&A Programme had exceeded the Limit Level. Two (2) water quality monitoring results of turbidity obtained during EM&A Programme had exceeded the Action Level and five (5) water quality monitoring results of turbidity obtained during EM&A Programme had exceeded the Limit Level. Seven (7) water quality monitoring results of suspended solids obtained during EM&A Programme had exceeded

the Action Level and eight (8) water quality monitoring results of suspended solids obtained during EM&A Programme had exceeded the Limit Level.

- E8. One complaint regarding the conduction of works within the country park area was received during EM&A Programme.
- E9. No notification of summons nor prosecution have been received since the commencement of the Project.

Table of Contents

<u>Section</u>		<u>Page</u>
1	INTRODUCTION	1
2	COMPLIANCE STATUS WITH THE ENVIRONMENTAL PERMIT	2
3	ENVIRONMENTAL MONITORING REQUIREMENTS AND PROGRAMME	5
4	BASELINE MONITORING	10
5	IMPACT MONITORING METHODOLOGY AND RESULTS	14
6	WASTE MANAGEMENT	27
7	SITE INSPECTION	28
8	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	30
9	IMPLEMENTATION STATUS OF MITIGATION MEASURES	31
10	CONCLUSION	34

List of Appendices

Appendix A	Construction Programme
Appendix B	Project Site Layout Plan
Appendix C	Notification Letter for Completion of EM&A Programme
Appendix D	Monitoring Locations
Appendix E	Event / Action Plans
Appendix F	Impact Noise Monitoring Data
Appendix G	Impact Water Quality Monitoring Data
Appendix H	Summary of Waste Flow Table
Appendix I	Cumulative Statistics on Complaints, Notifications of Summons And Successful Prosecutions
Appendix J	Environmental Mitigation Measure Implementation Schedule

List of Table

Table 2.1	Contact Details of Key Personnel
Table 2.2	Documents Submission Required in the amended Environmental Permit
Table 3.1	Summary of Impact Monitoring Parameters
Table 3.2	Designated Noise Monitoring Location
Table 3.3	Original Water Quality Monitoring Location
Table 3.4	Approved Water Quality Monitoring Location
Table 4.1	Summary of Baseline Monitoring Parameters
Table 4.2	Summary of Baseline Noise Monitoring Results
Table 4.3	Summary of Baseline Water Quality Monitoring Result
Table 4.4	Action/Limit Levels for Construction Noise Monitoring
Table 4.5	Action/Limit Levels for Water Quality Monitoring
Table 5.1	Summary of Construction Noise Monitoring Results
Table 5.2	Summary of Daytime during General Holidays and Sundays Noise Monitoring Result
Table 5.3	Summary of Evening Time Noise Monitoring Result
Table 5.4	Summary of Nighttime Noise Monitoring Result
Table 5.5	Summary of Water Quality Monitoring Results
Table 5.6	Summary of Exceedance in Water Quality Monitoring
Table 5.7	Summary of Investigation Results of Exceedance in Water Quality Monitoring
Table 6.1	Summary of Waste Disposal
Table 7.1	Summary of Observations of Weekly Site Inspections
Table 8.1	Summary of Environmental Complaint

1. INTRODUCTION

- 1.1 Acuity Sustainability Consulting Limited (ASCL) has been commissioned by Bouygues Travaux Publics to undertake the assignment as the Environmental Team (ET) for the Contract of West Kowloon Drainage Improvement – Inter-reservoirs Transfer Scheme (IRTS) (the Project), with Contract No. DC/2018/08. The Project comprises the following principal works elements and the construction programme is presented in **Appendix A**:
- Construction of a new water tunnel, with about 2.8 km in length and 3m in diameter, from Kowloon Byewash Reservoir (KBR) to Lower Shing Mun Reservoir (LSMR);
 - Construction of an intake structure at KBR and an isolation system;
 - Construction of an outfall structure at LSMR with an energy dissipater; and
 - All associated civil, structural, geotechnical, electrical and mechanical works, including landscaping, permanent and temporary accesses as may be necessary for the completion of the works elements listed above.
- 1.2 The Project site consists of the intake site at KBR and the outfall site at LSMR. The layout of the Project site is presented in **Appendix B**.
- 1.3 This project is a Designated Project under Part I of Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit (EP), with Permit No. EP345/2009, was granted to the Water Supplies Department (WSD) for permitting the construction and operation of this Project. Subsequently, the EP was amended and a variation of EP, with Permit No. EP345/2009/A, was granted to the WSD on 11 November 2020.
- 1.4 The commencement date of construction works of the Project was 12 July 2019. No major works except site clearance and preparation was performed before the commencement date of construction.
- 1.5 This is the Final Environmental Monitoring and Audit (EM&A) Report summarizing results and findings of all EM&A work required in the approved EM&A Manual for the period from 12 July 2019 to 21 January 2023. As per the notification letter (Ref No. 382766/(DC/2018/08/M45/110/(803546)) issued by Engineer's Representative (ER), all the construction works were completed by 21 January 2023 and EM&A programme thus was completed on 21 January 2023. The notification letter is attached in **Appendix C**.

2. COMPLIANCE STATUS WITH THE ENVIRONMENTAL PERMIT

2.1 EP submission of the Project since the commencement of work including Monthly EM&A Reports is made available to the public via internet access at the website.

2.2 Project organization structure is presented in **Figure 2.1**.




Figure 2.1 Project Organization Chart

2.3 Contact details of key personnel are presented in **Table 2.1** below.

Table 2.1- Contact Details of Key Personnel

Party	Position	Name	Contact No.
Bouygues Travaux Publics	Site Agent	Mr. Alfred Tsang	3959 7317
Acuity Sustainability Consulting Limited	Environmental Team Leader	Mr. Kevin Li	2698 6833
Ka Shing Management Consultant Limited	Independent Environment Checker (Respective period: 6 May 2019 to 11 October 2022)	Dr Douglas Wong	2618 2166
	Independent Environment Checker (Respective period: 12 October 2022 to 26 January 2023)	Mr. Lee Wing Hang	9382 4204
Umwelt Consulting Limited	Independent Environment Checker (Respective period: since 27 January 2023)	Mr. Ivan Ting	3756 9590

2.4 Ka Shing Management Consultant Limited had been appointed by Drainage Service Department (DSD) as the role of IEC for the captioned Project from 6 May 2019 to 26 January 2023 while Umwelt Consulting Limited has been appointed as the next IEC since 27 January 2023. Acuity Sustainability Consulting Limited has been commissioned by Bouygues Travaux Publics as the role of ET since the commencement of the Project.

2.5 Submissions required under conditions stipulated in the amended EP are summarized in **Table 2.2**.

Table 2.2-Documents Submission Required in the amended Environmental Permit

Document	EP Condition No.	Timeframe	Status	Remarks
Landscape Plan	2.4 & 2.5	Submission of document shall be done no later than 6 months after commencement of construction.	First submission was submitted to EPD on 9 January 2020. The revised document was submitted to EPD on 25 November 2022 and approved on 6 February 2023	N.A.
Condition Survey Report for Historic Structures	2.6	Document shall be deposited to the authority before	The document was deposited to EPD on 3 June 2019.	N.A.

Document	EP Condition No.	Timeframe	Status	Remarks
		commencement of construction.		
Baseline Monitoring Report	4.2	Submission of document shall be done at least two weeks before commencement of construction.	The document was submitted to EPD on 28 June 2019. 1 st Revision was submitted to EPD on 6 August 2019 and approved on 30 August 2019.	N.A.
Monthly EM&A report	4.3	Submission of document shall be done within two weeks after the end of reporting month.	Majority of the monthly EM&A report had been submitted to EPD within two weeks after the end of reporting month. Among all EM&A Reports prepared, 7 monthly reports were partially verified or unable to be verified by IEC by the deadline of submission. After revision, they were re-submitted to EPD.	N.A.

2.6 EP condition 4.3 states that the monthly EM&A reports shall be certified by the ET Leader and verified by the IEC. Among all EM&A Reports prepared, 7 monthly EM&A reports were partially verified or unable to be verified by IEC by the deadline of submission. These reports were subsequently revised, verified by IEC and re-submitted to EPD.

3. ENVIRONMENTAL MONITORING REQUIREMENTS AND PROGRAMME

3.1 The Environmental Monitoring and Audit requirements are set out in the approved EM&A Manual. Construction noise and water quality were identified as key environmental issues during the construction phase. A summary of the requirements for conducting impact noise and water quality monitoring is presented in the sub-sections below.

Monitoring Parameters, Time and Frequency

3.2 Baseline monitoring and impact monitoring parameters are summarized in **Table 3.1** and **Table 3.2** below respectively.

Table 3.1 – Summary of Baseline Monitoring Parameters

Environmental Aspect	Parameters	Frequency
Noise	<ul style="list-style-type: none"> At least six consecutive $L_{eq(5min)}$ during 1900 – 2300 hrs (evening time) At least six consecutive $L_{eq(5min)}$ during 2300 – 0700 hrs (night time) 	<ul style="list-style-type: none"> Daily for 7 days
Water Quality	<ul style="list-style-type: none"> Dissolved Oxygen (mg/L) Dissolved Oxygen Saturation (%) pH Value Turbidity (NTU) Temperature ($^{\circ}$C) Suspended Solids (mg/L) 	<ul style="list-style-type: none"> 3 days per week for 4 consecutive weeks

Table 3.2 – Summary of Impact Monitoring Parameters

Environmental Aspect	Parameters	Frequency
Noise	<ul style="list-style-type: none"> 1 no. of $L_{eq(30min)}$ noise measurements between 0700-1900 hours on any normal weekdays 3 nos. of consecutive $L_{eq(5min)}$ noise measurement between 0700-1900 hours on general holidays or Sunday (if works are undertaken) 3 nos. of consecutive $L_{eq(5min)}$ noise measurement between 1900-2300 hours (if evening works are undertaken) 3 nos. of consecutive $L_{eq(5min)}$ noise measurement between 2300-0700 hours (if nighttime works are undertaken) 	<ul style="list-style-type: none"> Once per week
Water Quality	<ul style="list-style-type: none"> Dissolved Oxygen (mg/L) Dissolved Oxygen Saturation (%) 	<ul style="list-style-type: none"> 3 times per week

Environmental Aspect	Parameters	Frequency
	<ul style="list-style-type: none"> • pH Value • Turbidity (NTU) • Temperature (°C) • Suspended Solids (mg/L) 	<ul style="list-style-type: none"> • Interval between two sets of monitoring shall not be less than 36 hours

Monitoring Locations

Noise

- 3.3 According to Section 4.4 of the approved EM&A Manual, the two most representative and affected noise sensitive receivers (NSRs) were designated as monitoring stations. Details regarding the two noise monitoring stations are shown in **Table 3.3**. Layout plans showing the monitoring locations are presented in **Appendix D**.

Table 3.3 – Designated Noise Monitoring Location

Location ID (ID in EM&A Manual)	Type of NSR	Location	Description
NM1 (LG)	Residential	Tower 1, Lakeview Garden	The closest NSR to the Outfall Site (LSMR)
NM2 (VH)	Residential	4 ½ Milestone, Tai Po Road	The closest NSR to the Intake Site (KBR)

Water Quality

- 3.4 According to Section 5.4 of the approved EM&A Manual, water quality monitoring shall be performed at designated monitoring stations. Details regarding the four designated water quality monitoring stations are shown in **Table 3.4**.

Table 3.4 – Original Water Quality Monitoring Location

ID	Description	Location
C1	Control Point near Intake Site	Stepped channel by-passing KBR
D1	Impact Monitoring Point near Intake Site	Junction of stepped channel and overflow channel of KBR
C2	Control Point near Outfall Site	Natural Stream directing to LSMR
D2	Impact Monitoring Point near Outfall Site	Overflow channel of LSMR

3.5 As conditions of designated water quality monitoring locations have been changed since the issuing of the approved EM&A Manual, location C1, D1 and D2 are no longer feasible for conducting water quality monitoring. Therefore, the three locations were proposed to relocating to alternative monitoring locations. The proposal of alternative monitoring location was approved by EPD on 20 May 2019. Details regarding the approved water quality monitoring stations are shown in **Table 3.5**. Layout plans showing the original and approved monitoring locations are attached in **Appendix D**.

Table 3.5 – Approved Water Quality Monitoring Location

ID	Description	Location
C1b	Control Point near Intake Site	Overflow channel of Kowloon Reception Reservoir (KRR)
D1b	Impact Monitoring Point near Intake Site	KBR
C2	Control Point near Outfall Site	Natural Stream directing to LSMR
D2a	Impact Monitoring Point near Outfall Site	LSMR

3.6 The water level at LSMR (i.e., monitoring location D2a) changes in time. Due to the access constraint, water sampling could only be done at the boundary of the water body. Hence, the actual sampling location of D2a is subject to the actual water level of the reservoir and was determined on-site at locations close to the site. The actual sampling location of D2a was presented in each Monthly EM&A report.

3.7 A temporary standby pump and associated drainage pipe were installed on 7 February 2022 behind the sampling location C2 as a precautionary measure against site runoff during heavy rainstorm.

3.8 After the joint water sampling inspection with the ER, the IEC representative, the Contractor and the ET on 15 October 2021, it was agreed that 5L of water samples shall be collected when applicable to ensure detection limit is achievable.

3.9 At the control point C2, samples were collected at original access to the water body.

3.10 The alternative access point for C1b monitoring location was unable to access since 15 October 2022, original access is the only access point for sampling event for C1b monitoring location since 15 October 2022. At the control point C1b, samples were collected at original access to the water body.

Monitoring Equipment

Noise

- 3.11 Sound level meters in compliance with the International Electrical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used for carrying out the noise monitoring.
- 3.12 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0dB. The acoustic calibrator to be used meet IEC 942, 1988 Class 1 specifications. Annual calibration of all sound level meters and acoustic calibrators were conducted by a laboratory in Hong Kong or the manufacturer in compliance with national standards as recommended by the manufacturer of the sound level meter and acoustic calibrator.

Water Quality

- 3.13 DO and water temperature were measured in-situ by a DO/temperature meter. The equipment was portable and weather proof using a DC power source. It had a membrane electrode with automatic temperature compensation complete with a cable. The equipment was capable of measuring:
- A DO level in the range of 0-20 mg/l and 0-200% saturation; and
 - A temperature of between 0 and 45 degree Celsius.
- 3.14 A portable pH meter capable of measuring a range between 0.0 and 14.0 was provided to measure pH under the specified conditions (e.g. Orion Model 250A or an approved similar instrument) accordingly to the Standard Methods, APHA.
- 3.15 Turbidity was measured in situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU.
- 3.16 A water sampler, consisting of a transparent PVC or glass cylinder of a capacity of not less than two litres which can be effectively sealed with cups at both ends was used. If the approved water sampler could not be used in shallow water (<11 cm), a water bucket or a small bottle made of inert material (e.g. plastic) was used instead. This approach was proposed due to the frequent occurrence of shallow water levels or dried-up conditions at the monitoring points, and a revision of the EM&A Manual was suggested. It was later verbally confirmed with IEC to adopt this approach in October 2021. The formal revision of EM&A Manual was not submitted.

- 3.17 In-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals.

4. BASELINE MONITORING

4.1 As part of the EM&A programme, baseline monitoring is required for determining the ambient environmental conditions. Baseline monitoring including background noise and water quality were conducted in periods from 3 May 2019 to 22 June 2019 in accordance to the approved EM&A Manual before commencement of construction works.

Monitoring Parameters, Time and Frequency

4.2 Baseline monitoring parameters are summarized in **Table 4.1** below.

Table 4.1 – Summary of Baseline Monitoring Parameters

Environmental Aspect	Parameters	Frequency and period	Baseline Monitoring Period
Noise	<ul style="list-style-type: none"> At least six consecutive $L_{eq}(5min)$ during 1900 – 2300 hrs (evening time) At least six consecutive $L_{eq}(5min)$ during 2300 – 0700 hrs (night time) 	<ul style="list-style-type: none"> Daily for 7 days 	<ul style="list-style-type: none"> 3 – 10 May 2019
Water Quality	<ul style="list-style-type: none"> Dissolved Oxygen (mg/L) Dissolved Oxygen Saturation (%) pH Value Turbidity (NTU) Temperature ($^{\circ}C$) Suspended Solids (mg/L) 	<ul style="list-style-type: none"> 3 days per week for 4 consecutive weeks 	<ul style="list-style-type: none"> 28 May 2019 – 22 June 2019

Noise Baseline Monitoring Result

4.3 Measurement data are summarized in **Table 4.2**.

Table 4.2 – Summary of Baseline Noise Monitoring Results

Monitoring Location	Time Period	$L_{eq}(5min)$		
		Mean	Max	Min
NM1	1900 – 2300	55.0	59.7	51.3
	2300 – 0700	51.9	57.0	45.5
NM2	1900 – 2300	53.0	57.8	49.7
	2300 – 0700	45.5	50.9	41.7

Water Baseline Quality Monitoring Result

4.4 Four consecutive weeks of baseline water quality monitoring at four approved monitoring stations were performed during 28 May 2019 to 22 June 2019. Measurement result is summarized in **Table 4.3**. Exceptional high results for Turbidity and Suspended Solids have been recorded at C1 and C2 during the baseline monitoring period, but the data was not used for determining the Action and Limit Level of the two impact monitoring points (i.e. D1b and D2a). The Action and Limit Level of the impact monitoring points were determined by the baseline data of D1b and D2a.

Table 4.3 – Summary of Baseline Water Quality Monitoring Result

Parameters		C1b	D1b	C2	D2a
Dissolved Oxygen (mg/L)	5%-ile	6.6	6.1	7.3	6.3
	1%-ile	6.2	5.8	6.7	6.1
	Min	6.2	5.8	6.7	6.1
	Max	9.6	9.4	10.6	9.8
	Mean	8.2	8.1	8.7	8.3
Dissolved Oxygen Saturation (%)	Min	75.7	70.8	81.5	74.1
	Max	121.3	120.6	137.8	127.7
	Mean	105.0	104.8	110.4	106.2
pH Value	95%-ile	9.0	8.8	9.0	9.0
	99%-ile	9.2	8.9	9.2	9.2
	Min	7.1	6.8	6.6	7.0
	Max	9.2	8.9	9.2	9.2
	Mean	8.1	7.9	8.1	8.1
Turbidity (NTU)	95%-ile	257.0	19.5	79.4	13.1
	99%-ile	331.0	23.4	85.3	18.9
	Min	1.8	3.1	2.7	2.6
	Max	331.0	23.4	85.3	18.9
	Mean	35.9	7.3	17.1	6.5
Suspended Solids (mg/L)	95%-ile	1530.0	9.0	177.0	22.0
	99%-ile	1560.0	13.0	180.0	25.0
	Min	2.0	2.0	2.0	2.0
	Max	1560.0	13.0	180.0	25.0
	Mean	188.7	5.3	23.3	6.1

Remarks:

1. Nearest Rank Method was used in percentile determination.

Environmental Quality Performance Limits (Action/Limit Levels)

4.5 The baseline results from basis for determining the environmental acceptance criteria for the impact monitoring. Derived Action/Limit Levels for noise and water quality are summarised in **Table 4.4** and **Table 4.5** respectively.

Table 4.4 – Action/Limit Levels for Construction Noise Monitoring

Time Period	Action Level	Limit Level, dB(A)
Daytime (0700-1900) except general holidays and Sunday <i>*Measurements in L_{eq} (30min)</i>	When one documented compliant is received	75
Daytime (0700-1900) during general holidays and Sundays and all days during Evening (1900-2300 hrs) <i>*Measurements in L_{eq} (5min)</i>		60
Night-time (2300 – 0700 hrs) <i>*Measurements in L_{eq} (5min)</i>		45

Table 4.5 – Action/Limit Levels for Water Quality Monitoring

Parameter	Performance Criteria	Monitoring Location	
		D1b	D2a
Dissolved Oxygen (mg/L)	Action Level	6.1	6.3
	Limit Level	5.8	6.1
pH Value	Action Level	8.8	9.0
	Limit Level	≤ 6.5 OR ≥ 8.9	≤ 6.5 OR ≥ 9.2
Turbidity (NTU)	Action Level	19.5 OR 120% of upstream control station of the same day	13.1
	Limit Level	23.4 OR 130% of upstream control station of the same day	18.9
Suspended Solids (mg/L)	Action Level	9.0 OR 120% of upstream control station of the same day	22.0
	Limit Level	13.0 OR 130% of upstream control station of the same day	25.0

Remarks:

1. Non-compliance occurs when monitoring result of Dissolved Oxygen is lower than the limits.
2. Non-compliance occurs when monitoring result of pH value is higher than the Action Levels or when the result does not fall into the pH range of the Limit Levels.
3. Non-compliance occurs when monitoring results of Turbidity and Suspended Solids is higher than the limits.

Event / Action Plan

- 4.6 Shall there be any triggering of Action Levels, or exceedance of Limit Levels, the Event / Action Plan established in the approved EM&A Manual was followed. The Event / Action Plan is attached in **Appendix E**.

5. IMPACT MONITORING METHODOLOGY AND RESULTS

Monitoring Procedure

Noise

- 5.1 Field measurement procedures for each set of the noise level measurement are as followed:
- i. Record the field condition including weather conditions and any other potential source of interference;
 - ii. Turn the power of sound level meter on;
 - iii. Check the general condition of the sound level meter and the battery status;
 - iv. Mount the sound level meter onto a tripod of 1.2 m height;
 - v. Check the distance of the probe from closest façade with 1 m away from the façade;
 - vi. Adjust the orientation of probe so that it is facing the project site;
 - vii. Calibrate the sound level meter by using acoustic calibrator;
 - viii. Select the period of measurement to be 30 minutes;
 - ix. Select the appropriate displaying unit, dB(A);
 - x. Collect and record the sampled data;
 - xi. Calibrate the sound level meter by using acoustic calibrator. Repeat procedure ii. to xi. if the difference in calibration level is more than 1.0 dB.
- 5.2 All noise measurements were performed in the absence of fog, rain and wind with a speed exceeding 5m/s or wind with gusts exceeding 10m/s. Wind speed was checked with portable wind speed meter.

Water Quality

- 5.3 Field measurement procedures for each set of the water quality measurement are as followed:
- i. The DO probe of the multifunctional meter is checked by wet bulb method; the pH and turbidity probes are checked against standard solutions. Record the checking result;
 - ii. Record the field condition including weather conditions and any other potential source of interference;
 - iii. Lower the sampler into water body and rinse it with water in the target water body;
 - iv. Fill the sampler until adequate sample is collected. Replicate sample at each monitoring location is required;
 - v. Rinse the bottles by the sample before transferring samples into containing bottles;
 - vi. Rinse the probe of multimeter with distilled water;
 - vii. Measure and record temperature, turbidity, pH value and DO of each bottle of sample;
 - viii. Bottles containing sample is stored temporarily in insulation box with ice until reaching the laboratory;

- 5.4 Analysis of SS was carried out in a HOKLAS accredited laboratory. Standard test method, APHA 2540D (23ed), in accordance with American Public Health Association: Standard Methods for the Examination of Water and Wastewater APHA was adopted. The EM&A manual stated the use of 21st of APHA. However, since the EM&A manual was issued in 2009, and the project commenced in 2019 when the APHA had already been updated to newer editions. As there is no significant difference between the 21st edition and 23rd edition for SS test, the 23rd edition of APHA was considered an acceptable alternative to the required test method.

Data Management and QA/QC

- 5.5 The monitoring data were handled by the ET's in-house data recording and management system. Laboratory responsible for laboratory analysis would follow QA/QC requirements as set out under HOKLAS scheme.
- 5.6 The in-situ monitoring data measured in the equipment were recorded by both field operators and by the equipment itself. Laboratory analysis results were directly issued by the designated laboratory. All data were then input into a computerized database which is properly maintained by the ET. Cross checking between results was performed by other personnel.

Alternative Sampling Procedure at C1b and C2

- 5.7 After the joint water sampling inspection with the ER, the IEC representative, the Contractor and the ET on 15 October 2021, on days when very shallow flow (<11cm of water depth) were observed at the control points, actions would be taken to collect samples at the sampling locations. At the control point C1b, a small plastic bottle was used to collect samples according to the flow chart below. At the control point C2, samples were collected at original access to the water body. The fencing of the foot bridge across the catchwater at C1b monitoring location was restored on 15 October 2022, original access is the only access point for sampling event for C1b monitoring location since 15 October 2022.

Noise Monitoring Result

Noise Monitoring Summary

- 5.8 Construction noise monitoring was performed during the construction period.
- 5.9 Construction noise impact monitoring was conducted at NM1 and NM2 for daytime except general holidays and Sundays. The noise monitoring results are summarized in **Table 5.1** and **Appendix F**.

Table 5.1 – Summary of Construction Noise Monitoring Results

Monitoring Location	Time Period	Leq(5min), dB(A)			Limit Level, dB(A)
		Mean	Max	Min	
NM1	Daytime (0700 – 1900) except general holidays and Sunday	51.7	63.2	39.6	75
NM2		53.0	64.6	42.0	

5.10 Daytime during general holidays and Sundays construction work was conducted since April 2020. Construction noise monitoring was also conducted on the day when the works were conducted during general holidays and Sundays in daytime period. The daytime during general holidays and Sundays construction noise monitoring data is presented in **Table 5.2** and **Appendix F**.

Table 5.2 – Summary of Daytime during General Holidays and Sundays Noise Monitoring Result

Monitoring Location	Time Period	Leq(5min), dB(A)			Limit Level, dB(A)
		Mean	Max	Min	
NM1	Daytime (0700-1900) during general holidays and Sundays	48.4	59.2	41.6	60
NM2*		49.1	58.3	41.1	

Remark:

*Noise monitoring was conducted in April, May, June, November, December 2020, January and February 2021 when evening time works were conducted near NM2.

5.11 Evening time construction work has been conducted since 25 March 2020. Evening time monitoring was conducted at NM1 and NM2. The evening time construction noise monitoring data is summarized in **Table 5.3** and **Appendix F**.

Table 5.3 – Summary of Evening Time Noise Monitoring Result

Monitoring Location	Time Period	Leq(5min), dB(A)			Limit Level, dB(A)
		Mean	Max	Min	
NM1	All days during Evening (1900-2300)	47.4	59.0	39.2	60
NM2*		47.3	59.9	41.1	

Remark:

*Evening time noise monitoring was conducted in May, June, September, November, December 2020, January and February 2021 at NM2 when evening time works were conducted near NM2.

- 5.12 Nighttime time construction work has been conducted between April 2020 and September 2021. Nighttime monitoring was conducted at NM1 and NM2. The nighttime construction noise monitoring data is presented in **Table 5.4** and **Appendix F**.

Table 5.4 – Summary of Nighttime Noise Monitoring Result

Monitoring Location	Time Period	Leq(5min), dB(A)#			Limit Level, dB(A)
		Mean	Max	Min	
NM1	All days during Nighttime (2300-0700)	43.5	51.7	38.2	45
NM2*		40.6	45.3	32.2	

Remark:

*Nighttime noise monitoring was conducted in May and June 2020 at NM2 when nighttime works were conducted near NM2.

The measured Leq(5min) was corrected with baseline level at NM2 by:

$$\text{Corrected Level} = 10 \log (10^{(\text{Measured Level}/10)} - 10^{(\text{Baseline Level}/10)})$$

Exceedance on Noise Monitoring

- 5.13 No construction noise-related complaint was received during the construction period. No Action / Limit Levels exceedance of construction noise recorded during construction period.

Discussion on Noise Monitoring Results

- 5.14 No construction noise-related complaint was received during the construction period. No Action / Limit Levels exceedance of construction noise recorded during construction period.
- 5.15 No significant increase or change was observed during the whole construction period. This implies that insignificant noise impacts were generated from the construction works and any adverse noise impact from the construction works are effectively alleviated to acceptable noise level by the mitigation measures recommended in approved EM&A manual.
- 5.16 With reference to the assessment in noise impact made on the Environmental Impact Assessment (EIA) report, no exceedance in construction noise criteria was predicted in the unmitigated scenario and hence no residual noise impact was predicted during construction. Similar to the finding and prediction of EIA report, no exceedance or complaint regarding construction noise was recorded during EM&A Programme.

Water Quality Monitoring Result

Water Quality Monitoring Summary

- 5.17 Water quality monitoring was performed at approved monitoring locations, i.e. C1b, D1b, C2 and D2a, during the construction period.
- 5.18 Water quality monitoring were performed at each of the approved monitoring locations. The water quality monitoring data is presented in **Appendix G** and results are summarized in **Table 5.5**.

Table 5.5 – Summary of Water Quality Monitoring Results

Parameters		C1b		D1b		C2		D2a	
		Impact	Baseline	Impact	Baseline	Impact	Baseline	Impact	Baseline
pH Value	Mean	7.6	8.1	7.5	7.9	7.7	8.1	7.6	8.1
	Max	9.4	9.2	12.1	8.9	9.9	9.2	9.5	9.2
	Min	6.5	7.1	5.7	6.8	6.0	6.6	6.5	7.0
Dissolved Oxygen (mg/L)	Mean	7.9	8.2	8.1	8.1	7.9	8.7	8.2	8.3
	Max	14.8	9.6	23.0	9.4	17.0	10.6	20.7	9.8
	Min	5.7	6.2	5.9	5.8	2.7	6.7	3.9	6.1
Dissolved Oxygen Saturation (%)	Mean	92.9	105.0	98.6	104.8	93.3	110.4	99.8	106.2
	Max	294.8	121.3	303.1	120.6	210.2	137.8	268.7	127.7
	Min	66.1	75.7	68.1	70.8	30.0	81.5	56.8	74.1
Turbidity (NTU)	Mean	6.8	35.9	5.3	7.3	11.1	17.1	4.7	6.5
	Max	77.2	331	53.6	23.4	173.3	85.3	190.0	18.9
	Min	0.0	1.8	0.1	3.1	0.2	2.7	0.0	2.6
Suspended Solids ¹ (mg/L)	Mean	5.3	188.7	3.8	5.3	22.8	23.3	4.7	6.1
	Max	96.4	1560.0	33.0	13.0	3830.0	180.0	98.0	25.0
	Min	<0.5	2	<0.5	2	<0.5	2	<0.5	2

Remarks:

1. Data lower than detection limit is regarded as 0.5 during calculation of average.

- 5.19 After the joint water sampling inspection with the ER, the IEC representative, the Contractor and the ET on 15 October 2021, it was agreed that 5L of water samples shall be collected when applicable to ensure detection limit for suspended solids of 0.5mg/L is achievable.

Exceedance on Water Quality Monitoring

- 5.20 No construction water quality-related complaint was received during the construction period.
- 5.21 Exceedances in pH value, Turbidity and Suspended Solids recorded in water quality monitoring during construction period are summarized in **Table 5.6**. All the exceedance is non-project related after the investigation. The investigation result is summarized in **Table 5.7**.

Table 5.6 – Summary of Exceedance in Water Quality Monitoring

Parameters		D1b	D2a
pH Value	Action Level	1	1
	Limit Level	4	1
Dissolved Oxygen (mg/L)	Action Level	0	0
	Limit Level	0	0
Turbidity (NTU)	Action Level	1	1
	Limit Level	2	3
Suspended Solids (mg/L)	Action Level	10	1
	Limit Level	4	5

Table 5.7 – Summary of Investigation Results of Exceedance in Water Quality Monitoring

Monitoring Date	Location	Aspects	Parameter	Measured Level	Control Level	Action Level	Limit Level	Type of Exceedance	Investigation
6 Aug 2019	D1b (KBR)	Water Quality	Turbidity	33.0 NTU	24.8 NTU	29.8 NTU	32.2 NTU	Limit Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
8 Aug 2019	D1b (KBR)	Water Quality	Turbidity	27.8 NTU	20.2 NTU	24.2 NTU	26.3 NTU	Limit Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
8 Aug 2019	D1b (KBR)	Water Quality	SS	10.0 mg/L	5.0 mg/L	9.0 mg/L	13.0 mg/L	Action Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
10 Aug 2019	D1b (KBR)	Water Quality	SS	9.5 mg/L	4.0 mg/L	9.0 mg/L	13.0 mg/L	Action Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
29 Aug 2019	D1b (KBR)	Water Quality	SS	11.5 mg/L	9.5 mg/L	11.4 mg/L	13.0 mg/L	Action Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
3 Sep 2019	D1b (KBR)	Water Quality	SS	12.5 mg/L	7.5 mg/L	9.0 mg/L	13.0 mg/L	Action Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
5 Sep 2019	D1b (KBR)	Water Quality	Turbidity	21.8 NTU	16.5 NTU	19.8 NTU	23.4 NTU	Action Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
9 Sep 2019	D1b (KBR)	Water Quality	SS	9.5 mg/L	5.0 mg/L	9.0 mg/L	13.0 mg/L	Action Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
11 Sep 2019	D2a (LSMR)	Water Quality	Turbidity	14.0 NTU	4.2 NTU	13.1 NTU	18.9 NTU	Action Level	Temporary excavated slope surface was covered up. Double silt curtains were installed. No signs of muddy water discharging to the reservoir from the site. The exceedance was deemed project unrelated.
5 Oct 2019	D1b (KBR)	Water Quality	SS	16.5 mg/L	3.0 mg/L	9.0 mg/L	13.0 mg/L	Limit Level	Construction work at KBR has not been commenced. The exceedance was deemed project unrelated.
4 Jan 2020	D1b (KBR)	Water Quality	pH	8.8	8.2	8.8	8.9	Action Level	No concreting / grouting works was conducted at KBR. The exceedance was deemed project unrelated.

Monitoring Date	Location	Aspects	Parameter	Measured Level	Control Level	Action Level	Limit Level	Type of Exceedance	Investigation
9 Jan 2020	D2a (LSMR)	Water Quality	pH	9.1	9.5	9	9.2	Action Level	Water pumps were placed at various sump pits within the site to collect the construction wastewater for water treatment through Wetsep before discharge to the designated discharge point. No signs of construction wastewater discharging from the site to the reservoir body. The exceedance was deemed project unrelated.
11 Jan 2020	D1b (KBR)	Water Quality	pH	9.3	9.1	8.8	8.9	Limit Level	No concreting / grouting works was conducted at KBR. The exceedance was deemed project unrelated.
20 Feb 2020	D1b (KBR)	Water Quality	pH	9.1	7.8	8.8	8.9	Limit Level	No concreting / grouting works was conducted at KBR. The exceedance was deemed project unrelated.
29 Feb 2020	D2a (LSMR)	Water Quality	pH	9.3	dried up	9	9.2	Limit Level	Absence of pH influencing construction works and the absence of abnormal observation from the works from LSMR site on 29 February 2020. The exceedance was deemed project unrelated.
10 Mar 2020	D1b (KBR)	Water Quality	pH	5.7	dried up	9	<6.5 or >8.9	Limit Level	Mitigation measures preventing leakage of surface runoff had been well implemented and absence of pH influencing construction works at the KBR site. The exceedance was deemed project unrelated.
16 Apr 2020	D2a (LSMR)	Water Quality	SS	23.5 mg/L	dried up	22 mg/L	25 mg/L	Action Level	Significant deviation in SS was observed in two collected samples, 15 mg/L and 32 mg/L. It is suspected that the deviation was due to water sampling errors in shallow water, as the first sampling may have stirred up sedimentation and contaminated the second sample. The exceedance was deemed project unrelated.

Monitoring Date	Location	Aspects	Parameter	Measured Level	Control Level	Action Level	Limit Level	Type of Exceedance	Investigation
9 May 2020	D2a (LSMR)	Water Quality	SS	31 mg/L	dried up	9 mg/L	13 mg/L	Limit Level	There was no waterway connection between the site and the monitoring location. Low water level at monitoring location was observed, although the sampling person was being extra careful but he could only get the sample at a shallow water region where it is impractical to avoid turbulence of the sedimented mud. The exceedance was deemed project unrelated.
31 May 2020	D2a (LSMR)	Water Quality	Turbidity	19.9 NTU	6.8 NTU	13.1 NTU	18.9 NTU	Limit Level	No waterway connection between the site and the monitoring location. The exceedance was deemed project unrelated.
9 Jun 2020	D2a (LSMR)	Water Quality	Turbidity	30.3 NTU	6.2 NTU	13.1 NTU	18.9 NTU	Limit Level	Observable difference between the inside and the outside of the silt curtain. There was no silt plume within the site boundary at the proximity of the silt curtain area but the overall reservoir outside of the silt curtain was more turbid. Therefore, the source of turbidity was considered from outside of the site boundary and unrelated to the Project.
9 Jun 2020	D1b (KBR)	Water Quality	SS	32.5 mg/L	20.5 mg/L	24.6 mg/L	26.65 mg/L	Limit Level	No work was conducted at the KBR site (D1b) on that day. The silt curtain was observed to be structurally intact and well-functioning. The exceedance was deemed project unrelated.
9 Jun 2020	D2a (LSMR)	Water Quality	SS	27 mg/L	2.5 mg/L	22 mg/L	25 mg/L	Limit Level	Observable difference between the inside and the outside of the silt curtain. There was no silt plume within the site boundary at the proximity of the silt curtain area but the overall reservoir outside of the silt

Monitoring Date	Location	Aspects	Parameter	Measured Level	Control Level	Action Level	Limit Level	Type of Exceedance	Investigation
									curtain was more turbid. Therefore, the source of turbidity was considered from outside of the site boundary and unrelated to the Project.
11 Jun 2020	D1b (KBR)	Water Quality	SS	16.5 mg/L	9.5 mg/L	11.4 mg/L	13 mg/L	Limit Level	No work was conducted at the KBR site (D1b) on that day. The silt curtain was observed to be structurally intact and well-functioning. The exceedance was deemed project unrelated.
16 Jun 2020	D2a (LSMR)	Water Quality	SS	28 mg/L	3.4 mg/L	22 mg/L	25 mg/L	Limit Level	Reservoir outside the silt curtain was more turbid than inside the silt curtain. Therefore, the source of the exceedance was considered from outside of the site boundary. The exceedance was deemed project unrelated.
16 Jul 2020	D2a (LSMR)	Water Quality	SS	25.5 mg/L	dried up	22 mg/L	25 mg/L	Limit Level	No waterway connection between the site and the monitoring location. The exceedance was deemed project unrelated.
17 Sep 2020	D1b (KBR)	Water Quality	SS	12 mg/L	2.5 mg/L	9 mg/L	13 mg/L	Action Level	No works were performed at the KBR site. Temporary exposed surface was covered with tarpaulin, and the results of the next sampling event comply with the Action and Limit Levels. The overall reservoir was observed to be turbid. Therefore, the exceedance seems likely to be caused by natural variation. The exceedance was deemed project unrelated.
8 Oct 2020	D1b (KBR)	Water Quality	SS	10 mg/L	6.6 mg/L	9 mg/L	13 mg/L	Action Level	No works were performed at the KBR site. Temporary exposed surface was covered with tarpaulin, and the results of the next sampling event comply with the Action and Limit Levels. The overall reservoir

Monitoring Date	Location	Aspects	Parameter	Measured Level	Control Level	Action Level	Limit Level	Type of Exceedance	Investigation
									was observed to be turbid. Therefore, the exceedance seems likely to be caused by natural variation. The exceedance was deemed project unrelated.
17 Feb 2021	D1b (KBR)	Water Quality	pH	11.7	dried up	8.8	8.9	Limit Level	Absence of alkaline material with leakage potential from the site, and the results of retest on the next day were in compliance with the action and limit level, the exceedance is considered project unrelated.
4 May 2021	D1b (KBR)	Water Quality	SS	12 mg/L	dried up	9 mg/L	13 mg/L	Action Level	No earthwork site activities. The exceedance was deemed project unrelated.
24 Jun 2021	D1b (KBR)	Water Quality	SS	15 mg/L	dried up	9 mg/L	13 mg/L	Limit Level	No earthwork site activities. Heavy rainfall from 21 to 23 June 2021 prior to the exceedance event was recorded. The exceedance was suspected due to natural stream flows of the reservoir.
19 Oct 2021	D1b (KBR)	Water Quality	SS	11.4 mg/L	2.5 mg/L	9 mg/L	13 mg/L	Action Level	No signs of muddy water discharging to the reservoir from the site and the reservoir was observed to be overall turbid. Heavy rainfall on 11 & 14 Oct 2021 prior to the exceedance event was recorded.
29 Nov 2021	D2a (LSMR)	Water Quality	Turbidity	190 NTU	23.7 NTU	28.44 NTU	30.81 NTU	Limit Level	No signs of muddy water discharging to the reservoir from the site and the reservoir was observed to be overall turbid. Low water level and accumulated sediment at the bottom of the reservoir at LSMR was observed. No exceedance in Turbidity level was recorded during the re-measurement next day.
29 Nov 2021	D2a (LSMR)	Water Quality	SS	94 mg/L	20 mg/L	24 mg/L	26 mg/L	Limit Level	No signs of muddy water discharging to the reservoir from the site and the reservoir was observed to be overall turbid. Low water level and

Monitoring Date	Location	Aspects	Parameter	Measured Level	Control Level	Action Level	Limit Level	Type of Exceedance	Investigation
									accumulated sediment at the bottom of the reservoir at LSMR was observed.
10 Aug 2022	D1b (KBR)	Water Quality	SS	9.5 mg/L	3.0 mg/L	9 mg/L	13 mg/L	Action Level	No construction work within the KBR site boundary. Heavy rainfall on 10 August 2022 was recorded. The exceedance was suspected due to natural stream flows of the reservoir.

Discussion on Water Quality Monitoring Results

- 5.22 There is no significant difference between the mean level of the measured parameter of pH value and Dissolved Oxygen during impact water quality monitoring result and baseline level while significant difference is observed in mean level of Turbidity and Suspended Solids. This may be caused by the sampling error during baseline monitoring in disturbance of the bottom soil in the shallow water body. The sampling error has been adjusted in the impact monitoring and hence significant decrease was observed in Turbidity and Suspended Solids level during impact monitoring.
- 5.23 No significant increase or change was observed during the whole construction period, except for the in-situ measurement of water temperature which is influenced by the natural occasion. This implied that insignificant water quality impacts were generated from the construction works and any adverse water quality impact from the construction works are effectively alleviated by the mitigation measures recommended in approved EM&A manual.
- 5.24 Exceedances in action level or limit level of pH value, Dissolved Oxygen, Turbidity and Suspended Solids were recorded during the construction period. All the exceedances were non-project related after the investigation.
- 5.25 With reference to the prediction in water quality impact made on the EIA report, implementation of mitigation measurements suggested in EIA report and EM&A manual could control the minor and short-term impact in water quality induced by construction activities and site runoff. Similar to the prediction of EIA report, no project related exceedance or complaint regarding water quality was recorded during EM&A Programme with the proper implementation of those suggested mitigation measurements.

6. WASTE MANAGEMENT

Waste Management Summary

- 6.1 An on-site environmental coordinator, i.e. Environmental Officer, has been employed by the Contractor to coordinate and supervise the project waste management works.
- 6.2 Waste arisen from the construction works are classified into the followings:
- Construction and demolition (C&D) material;
 - Chemical waste; and
 - General refuse.
- 6.3 Waste disposal record provided by the Contractor during the construction period is summarized in **Table 6.1**. The summary of waste flow table is presented in **Appendix H**.

Table 6.1 – Summary of Waste Disposal

Quantity					
Inert C&D Materials (in'000m ³)	Chemical Waste (in'000L)	Non-inert C&D Materials			
		Others, e.g. General Refuse disposed at Landfill (in'000m ³)	Recycled materials		
			Paper/card board (in'000kg)	Plastics (in'000kg)	Metals (in'000kg)
39.4641	14.69	0.87906	0.000	0.000	146.4

- 6.4 28,290m³ of wastewater was generated during the construction period, all the generated wastewater was treated by the silt removal facility or Wetsep before discharging to designated discharge point.

Discussion on Waste Management

- 6.5 No complaint regarding the waste management was received during the EM&A Programme.
- 6.6 Similar to the prediction of EIA report, large amount of inert waste (estimated at 43,800m³) were generated from the construction work and mainly contributed by tunnelling works. The total amount of inert waste deposited to public fill during the construction period was 39,464.1m³ and mainly contributed by tunnelling works.
- 6.7 Mitigation measures recommended in Sections 6.7.2 of the EIA Report, including reuse and recycle all material, maintaining good site practice and educating worker by holding toolbox talk, were implemented by the Contractor as far as practicable and were considered effective in reducing the total quantity of wastes generated during the construction period.

7. SITE INSPECTION

Site Inspection Summary

- 7.1 Joint weekly site inspections were conducted by representative of ET, Contractor and Engineer so as to monitoring the implementation of proper environmental pollution control and mitigation measures. Weekly site inspections were performed during the construction period.
- 7.2 A joint site inspection with IEC representative was also undertaken on a monthly basis. Deficiency in mitigation measures observed during weekly site inspection were rectified by the Contractor within a week time.
- 7.3 Key observations found during the weekly site inspections throughout the EM&A programme are summarized in **Table 7.1**.

Table 7.1 – Summary of Observations of Weekly Site Inspections

Observation	Occurrence during EM&A Programme
Improper practice for chemical storage / chemical waste storage	39
Insufficient protection for retained tree.	24
Poor Housekeeping	23
Improper practice in waste handling	13
Insufficient measure for preventing site runoff	12
Insufficient dust suppression measure for construction works and storage of dusty materials	11
No EP / updated license or permit presented at the site entrance	10
Insufficient measure for preventing land contamination issue during construction works	6
No NRMM / faded NRMM presented on Powered Mechanical Equipment (PME)	6
Insufficient maintenance to temporary drainage system	3
Malfunctioning of Wetsep	2
Wheel of vehicle was not washed before leaving the site	2
Insufficient mitigation measure for construction noise	2
Unplugged water barrier / broken plug of water barrier	2
Improper deployment and insufficient maintenance for silt curtain	2
No “Eating is not allowed” / “Do Not Feed the Wildlife” notice presented on-site	1
No chemical waste cabinet provided	1
Insufficient anti-pest measure	1
Improper practice in construction material storage	1

Discussion on Effectiveness of Site Inspection

- 7.4 Joint weekly site inspections were conducted by representative of ET, Contractor and Engineer during EM&A Programme to ensure the implementation of environmental pollution control and mitigation measures in proper way.
- 7.5 Deficiencies in implementation of suggested mitigation measures were immediately rectified by the Contractor and hence no project related exceedance in noise and water quality was recorded during the EM&A Programme.

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

Environmental Related Complaint

- 8.1 One environmental complaint regarding the works within the country park area was received in March 2021. Information regarding the complaint is summarized in **Table 8.1**.

Table 8.1 – Summary of Environmental Complaint

Complaint received on 3 March 2021 from EPD	
Complaint description	Concern on insufficient conversation measure for vegetation and turtle populations of Ground Investigation (GI) works adjacent to a stream in Kam Shan Country Park.
Respective Aspect	Works within country park (Ecological Conversation)
Actions taken	The planned GI works within the concerned area were ceased before carrying out. Thus, no GI work was conducted within the country park. Only scaffolding platforms for GI works were erected. The temporary scaffolding platform and the wooden boards forming site access to the platform were dismantled shortly after the complaint was received. All plants, machines and most of the materials were removed off site. No disturbance to the country park area was observed after the clearance of deployed equipment and temporary structures.

Environmental Summons and Prosecution

- 8.2 There was no notification of summon and successful prosecution for breaches of current environmental protection/pollution control legislation during construction period.
- 8.3 The Cumulative statistics on complaints, notifications of summons and successful prosecutions is presented in **Appendix I**.

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 Referring to the Final EIA report, mitigation measures were suggested to be implemented during the construction period in aspect of construction noise, water quality, waste management, the suggested mitigation measures are summarized below:

Mitigation Measures for Construction Noise

- Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD and relevant statutory and non-statutory requirements and guidelines shall be adopted by the contractor;
- Method statement of works with suggestion of proper noise mitigation measures to be implemented shall be submitted to Engineer for approval before commence of any works;
- The suggested noise mitigation measures shall be executed by the Contractor and experienced personnel with suitable training shall be provided to ensure that those mitigation measures are well implemented;
- General practice for minimizing the noise impact shall be implemented, including deploying the noisy equipment and noisy activities as far away from NSRs as practical, turning off unused equipment, minimizing the parallel use of noisy equipment and regular maintenance of all plant and equipment; and
- Stockpile of material and other structure shall be used as noise barrier as practicable.

Mitigation Measures for Water Quality

- Channel, earth bunds or sandbags barrier shall be provided for directing the surface runoff and effluent to silt removal facilities with efficient design in silt removal based on guidelines in Appendix A1 of ProPECC PN 1/94;
- Regular maintenance to existing silt removal facilities by removing the deposited silt regularly to maintain the proper function of those silt removal facilities;
- Existing manholes and newly constructed manholes shall be temporarily sealed;
- Open stockpile of material shall be avoided and shall be stored away from water gathering grounds as far as practicable;

- Excavation works shall be minimized in rainy season (i.e April to September), temporary exposed earth surface shall be covered with tarpaulin, intercepting channels surrounded the excavation area shall be provided;
- Final earth surface and slope shall be well compacted after the completion of construction works;
- Temporary sanitary facilities shall be provided by the Contractor and the sewage arising from temporary sanitary facilities shall be collected by a licensed collector;
- Vehicle washing facilities shall be provided, backfill shall be paved at the section of road between the wheel washing bay and the public road, collected wash water shall be treated by silt removal facilities before discharging or onsite reuse;
- Storage area for fuel and chemicals shall be a sealed and bunded areas with lock and sited away from the water gathering grounds as far as practicable;
- Drip tray with a capacity equal to 110% of the storage capacity shall be provided; and
- Chemical waste generated from construction works shall be properly stored, handled, treated and disposed of in compliance with the requirements stipulated under the Waste Disposal (Chemical Waste) (General) Regulation.

Mitigation Measures for Waste Management

- Preparation of Waste Management Plan (WMP) in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, WMP shall be updated regularly;
- Reuse or recycling of all materials on site shall be investigated and exhausted prior to treatment or disposal off-site, onsite sorting activities shall be conducted, any recyclable material shall be identified and sorted out for further recycling;
- A trip-ticket system shall be implemented by the Contractor in accordance with the contract and the requirements of WBTC 31/2004 “Trip Ticket System for Disposal of Construction and Demolition Material”;
- Registration of as a Chemical Waste Producer under the Waste Disposal (Chemical Waste) (General) Regulation, only licensed chemical waste collectors shall be employed to collect any chemical waste generated at site;
- Sufficient number of enclosed rubbish bin shall be provided for general refuse; and

- Toolbox talk shall be provided to workers to educate the concept of waste reduction, reuse and recycling.

Mitigation Measures for Ecology

- Transplanting the affected plants or compensatory planting shall be considered if onsite preservation is not feasible;
- No eating or leaving food in work area shall be allowed, feeding the wildlife shall be avoided;
- Fishes remaining at the proposed works area during the drain down process shall be translocated to area of the reservoir outside the cofferdam;
- Dust suppression measure shall be well implemented to avoid dust deposition on vegetation; and
- Minimizing the disturbance to wildlife by prohibiting open burning, turning off unused plan to minimize noise nuisance and prohibiting fishing in the reservoir area.

Mitigation Measures for Landscape and Visual Impact

- Topsoil shall be reused in constructing soft landscape works if practicable;
- Proper protection to tree to be retained shall be provided;
- Compensatory tree planting shall be provided to compensate for the felled trees;
- Erection of decorative screen hoarding compatible with surrounding environment;
- Site office, material storage area or workshop area shall be located outside the tree protection zone; and
- Reinstatement of disturbed vegetation after works.

9.2 The Contractor has been implementing environmental mitigation measures set out in the approved EM&A Manual and the aforementioned mitigation measures suggested in the final EIA report subject to the actual site condition. The environmental mitigation measure implementation schedule during the EM&A Programme is presented in **Appendix J**.

10. CONCLUSION

- 10.1 This is the Final Environmental Monitoring and Audit (EM&A) Report presents EM&A works undertaken in the period of 12 July 2019 to 21 January 2023. EM&A works were performed in accordance with the approved EM&A Manual and conditions stipulated in the amended Environmental Permit EP-345/2009/A.
- 10.2 Impact monitoring for construction noise and water quality were performed during EM&A programme.
- 10.3 Similar to predictions from the EIA report, no project-related exceedance was identified from the EM&A programme during the construction period.
- 10.4 Weekly site inspections were performed during the EM&A programme.
- 10.5 The results of noise monitoring showed a decreasing trend in impact noise levels when comparing data obtained during baseline and impact monitoring. For water quality monitoring, there was no significant difference between the mean levels of pH value and Dissolved Oxygen during impact monitoring and baseline measurements. However, a decrease was observed in the mean levels of Turbidity and Suspended Solids. Details of the data obtained from both baseline and impact monitoring are provided in the tables below:

Monitoring Location	Baseline Monitoring Results Leq (5min), dB(A)		Construction Noise Monitoring Results Leq (5min), dB(A)	
	Range	Average	Range	Average
NM1 (1900 - 2300)	51.3 - 59.7	55	39.2 - 59	47.4
NM1 (2300 - 0700)	45.5 - 57	51.9	38.2 - 51.7	43.5
NM2 (1900 - 2300)	49.7 - 57.8	53	41.1 - 59.9	47.3
NM2 (2300 - 0700)	41.7 - 50.9	45.5	32.2 - 45.3	40.6

Parameters		D1b		D2a	
		Baseline	Impact	Baseline	Impact
pH Value	Mean	7.9	7.5	8.1	7.6
	Range	6.8 - 8.9	5.7 - 12.1	7 - 9.2	6.5 - 9.5
Dissolved Oxygen (mg/L)	Mean	8.1	8.1	8.3	8.2
	Range	5.8 - 9.4	5.9 - 23	6.1 - 9.8	3.9 - 20.7
Turbidity (NTU)	Mean	7.3	5.3	6.5	4.7
	Range	3.1 - 23.4	0.1 - 53.6	2.6 - 18.9	0 - 190

Parameters		D1b		D2a	
		Baseline	Impact	Baseline	Impact
Suspended Solids (mg/L)	Mean	5.3	3.8	6.1	4.7
	Range	2 - 13	<0.5 - 33	2 - 25	<0.5 - 98

Based on these results, it is considered that the project did not have significant environmental impact towards the nearby sensitive receivers or environment after implementing the mitigation measures suggested in EIA and EM&A manual.

10.6 Discussion is made on the sampling and testing methodology and the sampling locations for water quality impact as follows:

Discussion on the Adopted Sampling Methodology

- With reference to the approved EM&A manual Section 5.3.5, water sampling shall be conducted with water sampler consisting of a transparent PVC or glass cylinder of a capacity of not less than two litres which can be effectively sealed with caps at both ends should be used for water sampling event. In view of the shallow water level observed in the two control points (i.e. C1b and C2) during dry season (i.e. October to March), no and very few water samples were collected with water sampler and thus no data could be collected from both in-situ measurement and laboratory testing. As the water quality of control points of the date of sampling event could not be revealed, no reliable basepoint information could be compared with data collected from impact monitoring locations (i.e. D1b and D2a) and hence the effect of construction works toward water quality could not be fully studied. Therefore, to facilitate the collection of water samples in shallow water conditions, other tools (i.e. a small plastic bottle and water bucket) were used in addition to the water sampler specified in the EM&A manual.
- Using the water sampler for sampling in water body with shallow water level could induce the unavoidable sampling error and measurement error in Turbidity and Suspended Solid level with the disturbance to bottom soil due to turbine generated during sampling event. Exceptionally high result in Turbidity and Suspended Solid level was observed during baseline monitoring period.

Discussion on the Approved Sampling Locations

- Shallow water level or dried-up condition was commonly observed in the approved alternative control point C1b and the originally designated control point C2 during dry season (i.e. October to March), no data could be collected from both in-situ measurement and laboratory testing as insufficient water sample could be collected. Therefore, the basepoint reference for the water quality of upstream could not be fully assessed.

10.7 The recommendations in the EM&A programme are as follows:

Electronic Form Attached to a Centralised Platform

It is suggested to use electronic forms attached to a centralised platform for inspections, investigation reports for exceedance events, and other data collection during the EM&A programme, this could help to effectively manage the project throughout the course of the EM&A programme. A centralised platform can provide easy access to summary reports, retrieve data, and conduct analysis at any stage of the EM&A programme. Additionally, automated functions such as collecting meteorological data and EM&A monitoring data from nearby projects can be implemented to enhance the analysis of the environmental impact generated by the project.

Collection of other sources of data to supplement EM&A monitoring

In this project, water quality within the reservoir is also monitored by Water Supplies Department (WSD). We can approach WSD to obtain their routine monitoring data as a additional source of data to supplement the EM&A monitoring.

Alternative Sampling Method

When identifying monitoring locations, limitations including the changes in the watercourse over the years should also be considered. If fluctuations in the condition are anticipated, alternative sampling method should be proposed in the EM&A Manual and / or at the beginning of the EM&A programme.

10.8 In conclusion, the environmental performance of the Project is acceptable as neither project related exceedance in construction noise and water quality impact monitoring nor complaint related to construction noise and water quality was recorded during the construction period with the implementation of mitigation measures suggested in the EIA report.

Appendix A
Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	Late Start	Late Finish	Total Float	% Compl.	Relative Weight	2019				2020				2021				2022				2023				2024																																																																		
										D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
IRTS - Updated Programme (Y22M09D30b)																																																																																																
Contract Dates																																																																																																
CD_1000	Contract Letter of Acceptance (LOA)	0		14-Feb-19A		09-Oct-20		100%		◆ Contract Letter of Acceptance (LOA)																																																																																						
CD_1100	Contract Signing Date	0	19-Feb-19A			11-Apr-22		100%		◆ Contract Signing Date																																																																																						
ST_1000	Starting Date (Notified under DSD letter ref. DSD CM 8/418CD/DC1808 PLI dated 18 Feb 2019)	0	27-Feb-19A			05-Oct-20		100%		◆ Starting Date (Notified under DSD letter ref. DSD CM 8/418CD/DC1808 PLI dated 18 Feb 2019)																																																																																						
Possession of Site																																																																																																
AD_1010	Access to Portion A of the Site	0	27-Feb-19A			09-Jul-22		100%		◆ Access to Portion A of the Site																																																																																						
AD_1020	Access to Portion B of the Site	0	27-Feb-19A			09-Jul-22		100%		◆ Access to Portion B of the Site																																																																																						
AD_1030	Access to Portion C of the Site	0	27-Feb-19A			09-Jul-22		100%		◆ Access to Portion C of the Site																																																																																						
AD_1040	Access to Portion D of the Site	0	27-Feb-19A			09-Jul-22		100%		◆ Access to Portion D of the Site																																																																																						
Project Completion																																																																																																
Contract Completion																																																																																																
ComS1_1010	Section 1 - Completion of whole of the works excluding the works in Section 2 and 3	0		09-Jul-22A		09-Jul-22		100%		◆ Section 1 - Completion of whole of the works excluding the works in Section 2 and 3																																																																																						
ComS2_1010	Section 2 - Completion of the slope works for 7SW-D/C27 and 7SW-D/C28 in Portion A	0		05-Oct-20A		05-Oct-20		100%		◆ Section 2 - Completion of the slope works for 7SW-D/C27 and 7SW-D/C28 in Portion A																																																																																						
ComS3_1010	Section 3 - Completion of all landscape works	0		09-Jul-22A		09-Jul-22		100%		◆ Section 3 - Completion of all landscape works																																																																																						
Planned Completion																																																																																																
Pcom_S1-1010	Forecast : Section 1 Completion of whole of the works excluding the works in Section 2 and 3	0		26-Nov-22		09-Jul-22	-140	0%		◆ Forecast : Section 1 Completion of whole of the works excluding the works in Section 2 and 3																																																																																						
Pcom_S2-1010	Forecast : Section 2 Completion of the slope works for Slope nos. 7SW-D/C27 and 7SW-D/C28 in Portion A of the Site	0		29-Sep-20A		09-Oct-20		100%		◆ Forecast : Section 2 Completion of the slope works for Slope nos. 7SW-D/C27 and 7SW-D/C28 in Portion A of the Site																																																																																						
Pcom_S3-1010	Forecast : Section 3 Completion of all Landscape Works	0		26-Nov-22		09-Jul-22	-140	0%		◆ Forecast : Section 3 Completion of all Landscape Works																																																																																						
Disruption of Works																																																																																																
Works Suspension																																																																																																
TSW_1000	Works Suspended as Advised by Government due to (COVID-19)	4	29-Jan-20A	01-Feb-20A	09-Oct-20	09-Oct-20		100%		■ Works Suspended as Advised by Government due to (COVID-19)																																																																																						
TSW_1010	Works Suspended due to Coronavirus (COVID-19)	14	06-Feb-20A	19-Feb-20A	11-Apr-22	11-Apr-22		100%		■ Works Suspended due to Coronavirus (COVID-19)																																																																																						
Preliminaries and General Requirements																																																																																																
PGR_1000	General Submission	41	27-Feb-19A	16-Apr-19A	11-Apr-22	11-Apr-22		100%	0.20	■ General Submission																																																																																						
PGR_1100	Procurement - Major Sub-Contract (Concrete Supplier, Rebar Supplier)	95	27-Feb-19A	24-Jun-19A	11-Apr-22	11-Apr-22		100%	0.40	■ Procurement - Major Sub-Contract (Concrete Supplier, Rebar Supplier)																																																																																						
PGR_1110	Procurement - Major Sub-Contract (Disposal)	99	20-Jan-20A	29-May-20A	11-Apr-22	11-Apr-22		100%	0.20	■ Procurement - Major Sub-Contract (Disposal)																																																																																						
PGR_1200	Submission of Project Office Layout	17	27-Feb-19A	18-Mar-19A	04-Jul-23	04-Jul-23		100%	0.10	■ Submission of Project Office Layout																																																																																						
PGR_1300	Inform EPD of the Management Organization	0		21-Feb-19A		11-Apr-22		100%	0.10	◆ Inform EPD of the Management Organization																																																																																						
PGR_1400-10	Preparation and Submission of Tree Removal Proposal to EPD	38	12-Mar-19A	29-Apr-19A	11-Apr-22	11-Apr-22		100%	0.10	■ Preparation and Submission of Tree Removal Proposal to EPD																																																																																						
PGR_1400-20	Preparation and Submission of Landscape Plan Proposal to EPD (6 Months after EPD Baseline Monitoring Approval)	37	25-Nov-19A	10-Jan-20A	25-Jun-22	25-Jun-22		100%	0.10	■ Preparation and Submission of Landscape Plan Proposal to EPD (6 Months after EPD Baseline Monitoring Approval)																																																																																						
PGR_1400-30	Preparation and Submission of Additional Tree Removal Proposal for Portion A	43	02-Jul-19A	20-Aug-19A	11-Apr-22	11-Apr-22		100%	0.06	■ Preparation and Submission of Additional Tree Removal Proposal for Portion A																																																																																						
PGR_1400-40	Additional Tree Removal Proposal (TRP) Approval by EPD	190	21-Aug-19A	17-Apr-20A	11-Apr-22	11-Apr-22		100%	0.04	■ Additional Tree Removal Proposal (TRP) Approval by EPD																																																																																						
PGR_1500A	Preparation & Submission of Condition Survey (Package 1 - Historic Structure)	129	16-Mar-19A	21-Aug-19A	04-Jul-23	04-Jul-23		100%	0.15	■ Preparation & Submission of Condition Survey (Package 1 - Historic Structure)																																																																																						
PGR_1500B	Preparation and Submission of Condition Survey (Package 2 - Non-historic Structure)	115	16-Mar-19A	05-Aug-19A	11-Apr-22	11-Apr-22		100%	0.15	■ Preparation and Submission of Condition Survey (Package 2 - Non-historic Structure)																																																																																						

■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work ■ Remaining (Summary)

Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme
Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir

Date	Revision	Checked	Approved
30-Sep-22	Updated Y22M09D30a	A.Tsang	

Activity ID	Activity Name	Dur	Start	Finish	Late Start	Late Finish	Total Float	% Compl.	Relative Weight	2019				2020				2021				2022				2023				2024																																																																													
										D	J	F	M	A	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
PGR_1700	Preparation & Submission of Water Quality Management Plan *(P1d)	110	27-Feb-19A	12-Jul-19A	04-Jul-23	04-Jul-23		100%	0.10	■ Preparation & Submission of Water Quality Management Plan *(P1d)																																																																																																	
PGR_1800	Preparation and Submission of Baseline Monitoring as stated in EM&AManual *(P6)	97	27-Feb-19A	26-Jun-19A	09-Oct-20	09-Oct-20		100%	0.10	■ Preparation and Submission of Baseline Monitoring as stated in EM&AManual *(P6)																																																																																																	
PGR_1810	EPD Approval for Baseline Monitoring	12	27-Jun-19A	11-Jul-19A	09-Oct-20	09-Oct-20		100%	0.10	■ EPD Approval for Baseline Monitoring																																																																																																	
PGR_1820	CNP Application for TBM Operation	6	01-Dec-20A	08-Dec-20A	11-Apr-22	11-Apr-22		100%	0.10	■ CNP Application for TBM Operation																																																																																																	
PGR_1830	CNP Application for LSM Mined Tunnel	20	02-Mar-20A	25-Mar-20A	11-Apr-22	11-Apr-22		100%	0.10	■ CNP Application for LSM Mined Tunnel																																																																																																	
BIM Submission																																																																																																											
PGR_1900	Submission of Construction Stage BIM Project Execution Plan *(P3)	22	20-Feb-19A	16-Mar-19A	13-May-22	13-May-22		100%	0.05	■ Submission of Construction Stage BIM Project Execution Plan *(P3)																																																																																																	
PGR_1910	Preparation and Submission of Existing Condition Model *(P3)	74	27-Feb-19A	29-May-19A	13-May-22	13-May-22		100%	0.13	■ Preparation and Submission of Existing Condition Model *(P3)																																																																																																	
PGR_1920	Preparation and Submission of Civil, Structural and Architectural Element of the Model *(P3)	70	04-Mar-19A	29-May-19A	13-May-22	13-May-22		100%	0.13	■ Preparation and Submission of Civil, Structural and Architectural Element of the Model *(P3)																																																																																																	
PGR_1930	Preparation and Submission BIM Combined Services Drawings *(P3)	267	31-May-19A	27-Apr-20A	13-May-22	13-May-22		100%	0.13	■ Preparation and Submission BIM Combined Services Drawings *(P3)																																																																																																	
PGR_1940	Preparation and Submission of Proposal for COBe Information Requirements *(P3)	79	20-Jan-20A	05-May-20A	03-Jan-23	03-Jan-23		100%	0.13	■ Preparation and Submission of Proposal for COBe Information Requirements *(P3)																																																																																																	
PGR_1950	Full Coordinated As-built BIM Model *(P3)	54	31-Oct-22	02-Jan-23*	13-May-22	16-Jul-22	-141	0%	0.17	■ Full Coordinated As-built BIM Model *(P3)																																																																																																	
PGR_1960	Preparation and Submission of COBe Data Deliverables *(P3)	31	03-Jan-23*	07-Feb-23	03-Jan-23	07-Feb-23	0	0%	0.13	■ Preparation and Submission of COBe Data Deliverables *(P3)																																																																																																	
PGR_1970	Preparation and Submission of Asset Management *(P3)	78	20-Sep-22A	21-Dec-22	17-Apr-23	04-Jul-23	166	0%	0.13	■ Preparation and Submission of Asset Management *(P3)																																																																																																	
Procurement of Consultants and Sub-Contractors																																																																																																											
Consultants																																																																																																											
Pro_Cns_1000	Provision of Contractor's Designer Services	77	15-Feb-19A	21-May-19A	11-Apr-22	11-Apr-22		100%	0.07	■ Provision of Contractor's Designer Services																																																																																																	
Pro_Cns_1100	Provision of ICE Services	21	09-Apr-19A	07-May-19A	11-Apr-22	11-Apr-22		100%	0.07	■ Provision of ICE Services																																																																																																	
Pro_Cns_1200	Provision of Pre-construction Conditions Survey	22	08-Apr-19A	07-May-19A	11-Apr-22	11-Apr-22		100%	0.07	■ Provision of Pre-construction Conditions Survey																																																																																																	
Pro_Cns_1300	Provision of Traffic Consultant Services	130	15-Feb-19A	24-Jul-19A	11-Apr-22	11-Apr-22		100%	0.05	■ Provision of Traffic Consultant Services																																																																																																	
Pro_Cns_1400	Provision of Environmental Team Services	9	08-Apr-19A	17-Apr-19A	11-Apr-22	11-Apr-22		100%	0.07	■ Provision of Environmental Team Services																																																																																																	
Pro_Cns_1500	Provision of Tree Survey Works	10	12-Apr-19A	26-Apr-19A	11-Apr-22	11-Apr-22		100%	0.07	■ Provision of Tree Survey Works																																																																																																	
Sub-Contractors																																																																																																											
Pro_SCon_1000	Subcontract Transplanting of Existing Tree at Lower Shing Mun Reservoir	80	15-Feb-19A	24-May-19A	11-Apr-22	11-Apr-22		100%	0.04	■ Subcontract Transplanting of Existing Tree at Lower Shing Mun Reservoir																																																																																																	
Pro_SCon_1100	Subcontract Ground Investigation Works	128	15-Feb-19A	22-Jul-19A	09-Oct-20	09-Oct-20		100%	0.04	■ Subcontract Ground Investigation Works																																																																																																	
Pro_SCon_1200	Subcontract Geotechnical Instrumentation and Monitoring Works	128	15-Feb-19A	22-Jul-19A	09-Oct-20	09-Oct-20		100%	0.08	■ Subcontract Geotechnical Instrumentation and Monitoring Works																																																																																																	
Pro_SCon_1300-05	Subcontract Pipe Pile Wall and Grouting Works for Portal (Stage 1)	16	01-Aug-19A	19-Aug-19A	11-Apr-22	11-Apr-22		100%	0.02	■ Subcontract Pipe Pile Wall and Grouting Works for Portal (Stage 1)																																																																																																	
Pro_SCon_1300-10	Subcontract Pipe Pile Wall and Grouting Works for Portal (Stage 2A)	11	04-Jan-20A	16-Jan-20A	11-Apr-22	11-Apr-22		100%	0.04	■ Subcontract Pipe Pile Wall and Grouting Works for Portal (Stage 2A)																																																																																																	
Pro_SCon_1300-20	Subcontract Pipe Pile Wall and Grouting Works for Outfall Structure (Stage 2B)	48	07-Apr-21A	07-Jun-21A	04-Jul-23	04-Jul-23		100%	0.02	■ Subcontract Pipe Pile Wall and Grouting Works for Outfall Structure (Stage 2B)																																																																																																	
Pro_SCon_1400-10	Subcontract Supply & Installation of Strutting and Waling System for Outfall Structure	76	07-Apr-21A	05-Jul-21A	04-Jul-23	04-Jul-23		100%	0.04	■ Subcontract Supply & Installation of Strutting and Waling System for Outfall Structure																																																																																																	
Pro_SCon_1400-20	Subcontract Supply & Installation of Cofferdam for KBR Cut & Cover Tunnel	76	10-Nov-20A	28-Dec-20A	04-Jul-23	04-Jul-23		100%	0.04	■ Subcontract Supply & Installation of Cofferdam for KBR Cut & Cover Tunnel																																																																																																	
Pro_SCon_1500	Subcontract Slope Upgrading Works at Lower Shing Mun Reservoir	97	15-Feb-19A	14-Jun-19A	09-Oct-20	09-Oct-20		100%	0.08	■ Subcontract Slope Upgrading Works at Lower Shing Mun Reservoir																																																																																																	
Pro_SCon_1600	Subcontract E&M work of the electrical actuated penstocks and the automatic flow control system *(P2a)	147	23-Dec-19A	30-Jun-20A	13-May-22	13-May-22		100%	0.08	■ Subcontract E&M work of the electrical actuated penstocks and the automatic flow control system *(P2a)																																																																																																	
Pro_SCon_1700	Subcontract Enhancement works at Kam Shan Country park works *(P3)	147	04-Mar-22A	31-Aug-22A	21-Apr-22	21-Apr-22		100%	0.08	■ Subcontract Enhancement works at Kam Shan Country park works *(P3)																																																																																																	

■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work ■ Remaining (Summary)

Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme
Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir

Date	Revision	Checked	Approved	2 of 15
30-Sep-22	Updated Y22M09D30a	A.Tsang		

Activity ID	Activity Name	Dur	Start	Finish	Late Start	Late Finish	Total Float	% Compl.	Relative Weight	2019				2020				2021				2022				2023				2024																																																					
										D	J	F	M	A	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Pro_SCon_1800	Subcontract Construction of the Embankment Bund	40	05-Jul-19A	20-Aug-19A	11-Apr-22	11-Apr-22		100%	0.04																																																																										
Pro_SCon_1810	Subcontract for Works of Breaking Rock Slope & Slope Protection	15	29-Nov-19A	17-Dec-19A	04-Jul-23	04-Jul-23		100%																																																																											
Safety Related Submissions																																																																																			
Safe_Sub_1000	Notification of Construction Work	0		27-Feb-19A		04-Jul-23		100%	0.10																																																																										
Safe_Sub_1100	Preparation and Submission of Draft Safety Plan (3 copies)	15	19-Feb-19A	05-Mar-19A	04-Jul-23	04-Jul-23		100%	0.20																																																																										
Safe_Sub_1200	Preparation and Submission Safety Plan (6 copies)	21	01-Mar-19A	21-Mar-19A	04-Jul-23	04-Jul-23		100%	0.10																																																																										
Safe_Sub_1300	Designate Safety Officer(s) and Submission of Particulars	8	19-Feb-19A	26-Feb-19A	04-Jul-23	04-Jul-23		100%	0.20																																																																										
Safe_Sub_1400	Designate Safety Supervisor(s) and Submission of Particulars	24	19-Feb-19A	14-Mar-19A	04-Jul-23	04-Jul-23		100%	0.20																																																																										
Safe_Sub_1500	Preparation and Submission of Site Traffic Safety Management Plan	14	15-Mar-19A	28-Mar-19A	11-Apr-22	11-Apr-22		100%	0.20																																																																										
Tai Po Road Site (TGLA No. TST453)																																																																																			
TPR_GW-1010	Land Handover	0	30-May-19A		26-Apr-22			100%																																																																											
TPR_GW-1020	Site Setup (Hoarding & Paving)	69	30-May-19A	20-Aug-19A	08-Jul-22	08-Jul-22		100%																																																																											
TPR_GW-1030	Project Signboard	18	21-Aug-19A	10-Sep-19A	08-Jul-22	08-Jul-22		100%																																																																											
TPR_GW-1040	General Site Storage	993	02-Jul-19A	14-Nov-22	26-Apr-22	09-Jun-22	-131	90%																																																																											
TPR_GW-1050	Reinstatement & Land Return	24	15-Nov-22	12-Dec-22	10-Jun-22	08-Jul-22	-131	0%																																																																											
ARPE Submission																																																																																			
Package 1 - LSMR Works																																																																																			
ARPE_P1-010z	Prepare & Submit ARPE Report	34	15-Jul-19A	22-Aug-19A	11-Apr-22	11-Apr-22		100%																																																																											
ARPE_P1-020z	Approval by WSD	55	23-Aug-19A	28-Oct-19A	11-Apr-22	11-Apr-22		100%																																																																											
Package 2 - KBR Works																																																																																			
ARPE_P2-010z	Prepare & Submit ARPE Report	33	09-Sep-19A	18-Oct-19A	13-May-22	13-May-22		100%																																																																											
ARPE_P2-020z	Approval by WSD	33	19-Oct-19A	26-Nov-19A	13-May-22	13-May-22		100%																																																																											
Package 3 - Tunnel Works																																																																																			
ARPE_P3-010z	Prepare & Submit ARPE Report	106	10-Sep-19A	16-Jan-20A	11-Apr-22	11-Apr-22		100%																																																																											
ARPE_P3-020z	Approval by WSD	148	17-Jan-20A	24-Jul-20A	11-Apr-22	11-Apr-22		100%																																																																											
CSD Submission																																																																																			
CSD 1 - Outfall Structure																																																																																			
Design Submission																																																																																			
CSD_PF_2010	Feasibility Study	11	29-Apr-19A	11-May-19A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2020	Presentation	1	11-May-19A	11-May-19A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2030	AIP - Submission	25	13-May-19A	11-Jun-19A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2040	AIP - 1st Submission Review (ICE, PM, GEO)	6	12-Jun-19A	18-Jun-19A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2050	AIP - Resubmission & Approval	48	28-Jun-19A	23-Aug-19A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2060	DDA - Submission	33	24-Aug-19A	02-Oct-19A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2070	DDA - Review & Acceptance	508	03-Oct-19A	23-Dec-21A	11-Apr-22	11-Apr-22		100%																																																																											
CSD_PF_2080	Approval for Site Construction	0		23-Dec-21A		11-Apr-22		100%																																																																											
Alternative Works (Subject to approval of Structure Design)																																																																																			
CSD1_OF_0990	Pre-drilling	44	08-Mar-21A	27-Apr-21A	11-Apr-22	11-Apr-22		100%																																																																											
CSD1_OF_1000	Pre-bored H pile *(link changed: erector removal to concurrent gripper dismantle)	67	16-Oct-21A	31-Dec-21A	11-Apr-22	11-Apr-22		100%																																																																											
CSD1_OF_2000	Pile loading test	17	03-Jan-22A	17-Jan-22A	11-Apr-22	11-Apr-22		100%																																																																											
CSD1_OF_3000	Pipe pile Wall Stage 2B	55	04-Nov-21A	11-Dec-21A	11-Apr-22	11-Apr-22		100%																																																																											

■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work ■ Remaining (Summary)

Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme
Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir

Date	Revision	Checked	Approved
30-Sep-22	Updated Y22M09D30a	A.Tsang	

Activity ID	Activity Name	Dur	Start	Finish	Late Start	Late Finish	Total Float	% Compl.	Relative Weight	2019				2020				2021				2022				2023				2024																																																																	
										D	J	F	M	A	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
LSMR																																																																																															
LSMR_PoS_1000	Submission of Proposal on Enhancement Works & Facilities	41	22-Apr-22A	31-May-22A	21-Apr-22	21-Apr-22		100%		■ Submission of Proposal on Enhancement Works & Facilities																																																																																					
LSMR_PoS_1010	Review & Comments	5	01-Jun-22A	07-Jun-22A	21-Apr-22	21-Apr-22		100%		■ Review & Comments																																																																																					
LSMR_PoS_1020	Re-submission of Proposal on Enhancement Works & Facilities	6	08-Jun-22A	14-Jun-22A	21-Apr-22	21-Apr-22		100%		■ Re-submission of Proposal on Enhancement Works & Facilities																																																																																					
LSMR_PoS_1030	Review & Acceptance	51	15-Jun-22A	13-Aug-22A	21-Apr-22	21-Apr-22		100%		■ Review & Acceptance																																																																																					
LSMR_PoS_1040	Procurement & Supplier of Enhancement Works & Facilities	57	09-Jun-22A	15-Aug-22A	21-Apr-22	21-Apr-22		100%		■ Procurement & Supplier of Enhancement Works & Facilities																																																																																					
LSMR_PoS_1050	Construction & Installation of Enhancement Works & Facilities	93	01-Aug-22A	19-Nov-22	21-Apr-22	10-Jun-22	-135	30%		■ Construction & Installation of Enhancement Works & Facilities																																																																																					
Tunneling Works																																																																																															
Design Submission																																																																																															
Tunnel Lining Design																																																																																															
TLD_1000	AIP Submission - TBM Tunnel Lining Design Preparation & Submission	131	16-Mar-19A	23-Aug-19A	11-Apr-22	11-Apr-22		100%	0.60	■ AIP Submission - TBM Tunnel Lining Design Preparation & Submission																																																																																					
TLD_1100	AIP Review and Comments/Approval	17	24-Aug-19A	12-Sep-19A	11-Apr-22	11-Apr-22		100%		■ AIP Review and Comments/Approval																																																																																					
TLD_1200	DDASubmission - TBM Tunnel Lining Design Preparation & Submission with ICE	13	11-Sep-19A	25-Sep-19A	11-Apr-22	11-Apr-22		100%	0.40	■ DDASubmission - TBM Tunnel Lining Design Preparation & Submission with ICE																																																																																					
TLD_1300	DDAReview and Acceptance	47	26-Sep-19A	21-Nov-19A	11-Apr-22	11-Apr-22		100%		■ DDAReview and Acceptance																																																																																					
Earth Bund Design																																																																																															
EB_D_0910	Temp.Drainage Diversion Desing Submission	19	23-May-19A	14-Jun-19A	11-Apr-22	11-Apr-22		100%	0.10	■ Temp.Drainage Diversion Desing Submission																																																																																					
EB_D_0920	Temp.Drainage Review & Approval	27	15-Jun-19A	17-Jul-19A	11-Apr-22	11-Apr-22		100%	0.10	■ Temp.Drainage Review & Approval																																																																																					
EB_D_1000	Earth Bund Preparation & Submission	61	28-Mar-19A	14-Jun-19A	11-Apr-22	11-Apr-22		100%	0.20	■ Earth Bund Preparation & Submission																																																																																					
EB_D_4000	Review and Acceptance	86	15-Jun-19A	25-Sep-19A	11-Apr-22	11-Apr-22		100%		■ Review and Acceptance																																																																																					
Mined Tunnel Temporary Works Design																																																																																															
LSMR Mined Tunnel																																																																																															
MTD_LS_1000	1st Submission - Mined Tunnel Design Preparation & Submission	159	23-Apr-19A	30-Oct-19A	11-Apr-22	11-Apr-22		100%	0.12	■ 1st Submission - Mined Tunnel Design Preparation & Submission																																																																																					
MTD_LS_2000	Review and Comments	24	31-Oct-19A	27-Nov-19A	11-Apr-22	11-Apr-22		100%		■ Review and Comments																																																																																					
MTD_LS_3000	2nd Submission - Mined Tunnel Design Preparation & Submission with ICE	11	28-Nov-19A	10-Dec-19A	11-Apr-22	11-Apr-22		100%	0.08	■ 2nd Submission - Mined Tunnel Design Preparation & Submission with ICE																																																																																					
MTD_LS_4000	Review and Acceptance	12	11-Dec-19A	24-Dec-19A	11-Apr-22	11-Apr-22		100%		■ Review and Acceptance																																																																																					
KBR Mined Tunnel																																																																																															
MTD_KB_0980	GI for Mine Tunnel (IRTS/KBR/RDH 1 & 2)	21	13-Jan-21A	23-Jan-21A	14-May-22	14-May-22		100%		■ GI for Mine Tunnel (IRTS/KBR/RDH 1 & 2)																																																																																					
MTD_KB_1000	1st Submission - Mined Tunnel Temp.Works Design Preparation & Submission	85	25-Jan-21A	04-Jun-21A	14-May-22	14-May-22		100%	0.12	■ 1st Submission - Mined Tunnel Temp.Works Design Preparation & Submission																																																																																					
MTD_KB_2000	Review and Comments (GEO)	18	05-Jun-21A	26-Jun-21A	14-May-22	14-May-22		100%		■ Review and Comments (GEO)																																																																																					
MTD_KB_3000	2nd Submission - Mined Tunnel Temp.Works Design Preparation & Submission with ICE	34	28-Jun-21A	26-Aug-21A	14-May-22	14-May-22		100%	0.08	■ 2nd Submission - Mined Tunnel Temp.Works Design Preparation & Submission with ICE																																																																																					
MTD_KB_4000	Review and Acceptance (GEO)	18	27-Aug-21A	28-Sep-21A	14-May-22	14-May-22		100%		■ Review and Acceptance (GEO)																																																																																					
MTD_KB_4050	3rd submission - Mined Tunnel Temp.Works Design Preparation & Submission with ICE	26	29-Sep-21A	11-Oct-21A	14-May-22	14-May-22		100%		■ 3rd submission - Mined Tunnel Temp.Works Design Preparation & Submission with ICE																																																																																					
MTD_KB_4060	Review and Acceptance (GEO)	18	12-Oct-21A	27-Oct-21A	14-May-22	14-May-22		100%		■ Review and Acceptance (GEO)																																																																																					
Mined Tunnel Permanent Works Design																																																																																															
MTD_KB_4010	1st Submission - Mined Tunnel Design Preparation & Submission	87	26-Apr-21A	01-Sep-21A	14-May-22	14-May-22		100%	0.40	■ 1st Submission - Mined Tunnel Design Preparation & Submission																																																																																					
MTD_KB_4020	Review and Comments	18	02-Sep-21A	29-Oct-21A	14-May-22	14-May-22		100%		■ Review and Comments																																																																																					
MTD_KB_4030	2nd Submission - Mined Tunnel Design Preparation & Submission with ICE	10	30-Oct-21A	22-Nov-21A	14-May-22	14-May-22		100%	0.20	■ 2nd Submission - Mined Tunnel Design Preparation & Submission with ICE																																																																																					
MTD_KB_4040	Review and Acceptance	15	23-Nov-21A	14-Dec-21A	14-May-22	14-May-22		100%		■ Review and Acceptance																																																																																					
TBM Thrust Frame Design																																																																																															
TTF_D_1000	1st Submission - TBM Thrust Frame Design Preparation & Submission	68	16-Sep-19A	05-Dec-19A	11-Apr-22	11-Apr-22		100%	0.10	■ 1st Submission - TBM Thrust Frame Design Preparation & Submission																																																																																					
TTF_D_2000	Review and Comments	19	06-Dec-19A	30-Dec-19A	11-Apr-22	11-Apr-22		100%		■ Review and Comments																																																																																					

■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work ■ Remaining (Summary)


Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme
Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir

Date	Revision	Checked	Approved
30-Sep-22	Updated Y22M09D30a	A.Tsang	

Appendix B
Project Site Layout Plan



LEGEND:
 - - - - - KAM SHAN COUNTRY PARK BOUNDARY
 - - - - - STUDY AREA




PREFERRED TUNNEL ALIGNMENT

OUTFALL D

INTAKE A

Rev	Date	Drawn/Description	Ch'kd/App'd

Client

 THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT

 **Mott MacDonald**
 Mott MacDonald Hong Kong Ltd
 7th Floor
 West Wing Office Building
 New World Centre
 20 Salisbury Road
 Tsim Sha Tsui, Kowloon
 Hong Kong
 Tel: 2828 5757
 Fax: 2827 1823
 Web: www.mottmac.com.hk

Project
 Agreement No. CE55/2006(EP)
 Inter-reservoirs Transfer Scheme (IRTS)
 Water Tunnel between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir
 Environmental Impact Assessment Investigation

Title
 THE PREFERRED SCHEME

Designed	HN/PW	Eng.Chk.	PW
Drawn	VN	Coordination	PW
Dwg.Chk.	HN	Approved	AFK

Scale	1:10000@A1	Project	240564	Status	INF
Drawing No.	CAD File			Rev	

0 100 200 300 400 500 M
 1:10,000 SCALE BAR

© COPYRIGHT RESERVED

FIGURE 1-1

Appendix C

Notification Letter for Completion of EM&A Programme

Our Ref : 382766/(DC/2018/08)/M45/110/(803546)

Your Ref :

20 January 2023

The EIA Ordinance Register Office,
Environmental Protection Department,
27th floor, Southorn Centre,
130 Hennessy Road,
Wanchai, Hong Kong

For the attention of Mr. TSE Tsz Lok

Dear Sir,

Contract No. DC/2018/08
Inter-reservoirs Transfer Scheme -
Water Tunnel between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir
Completion of Environmental Monitoring and Audit (EM&A) Programme

Pursuant to Section 10.6.1 of the EM&A Manual of the captioned project, pleased be informed that the EM&A Programme and impact monitoring would be completed on 21 January 2023.

Should you have any queries, please contact my Assistant Resident Engineer Ms. Carmen Cheuk at 3959 7356.

Yours faithfully,



Irving Sze
Resident Engineer

c.c. SE/DP2, DSD	- Attn: Mr. N.F. Wan, Antony
Binnies	- Attn: Mr. W. J. Searle
BTP	- Attn: Mr. Alfred TSANG
Ka Shing Management Consultant Ltd.	- Attn: Mr. Lee Wing Hang, Happy (E-mail)
Acuity Sustainability Consulting Ltd.	- Attn: Mr. Kevin Li (E-mail)


IS/cc


Appendix D
Monitoring Locations



- LEGEND:**
- STUDY AREA BOUNDARY
 - PREFERRED TUNNEL ALIGNMENT
 - + NOISE SENSITIVE RECEIVER
 - C COMMERCIAL
 - CDA COMPREHENSIVE DEVELOPMENT AREA
 - G/IC GOVERNMENT/INSTITUTION/COMMUNITY
 - GB GREEN BELT
 - I INDUSTRIAL
 - O OPEN SPACE
 - OU OTHER SPECIFIED USES
 - RIA1 RESIDENTIAL (GROUP A)
 - RIA2 RESIDENTIAL (GROUP B)
 - RIA3 RESIDENTIAL (GROUP C)
 - RIA4 RESIDENTIAL (GROUP E)
 - V VILLAGE TYPE DEVELOPMENT

P2	NOV 08	MING	SENSITIVE RECEIVER REVISED	CWK	AFK
P1	MAR 08	VN	FIRST ISSUE	PW	AFK
Rev	Date	Drawn	Description	Ch'kd	App'd

Client
 THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT

m Mott MacDonald
 Mott MacDonald Hong Kong Ltd
 7th Floor
 West Wing Office Building
 New World Centre
 20 Salisbury Road
 Tsim Sha Tsui, Kowloon
 Hong Kong
 Tel: 2828 5757
 Fax: 2827 1823
 Web: www.mottmac.com.hk


Project
 Agreement No. CE55/2006(EP)
 Inter-reservoirs Transfer Scheme (IRTS)
 Water Tunnel between Kowloon Byewash
 Reservoir and Lower Shing Mun Reservoir
 Environmental Impact Assessment
 Investigation


Title
 THE STUDY AREA AND
 REPRESENTATIVE NSRS (INTAKE END)

Designed	HN/PW	Eng.Chk.	AFK
Drawn	VN	Coordination	AFK
Dwg.Chk.	HN	Approved	AFK

Scale	Project	Status
1:2500@A1	240564	INF
	CAD File	Rev
	\\240564\report\env\elo_report-0802\Figure-4-Lgn	P2

Drawing No. **FIGURE 4-1**





LEGEND:

- STUDY AREA BOUNDARY
- +--- PREFERRED TUNNEL ALIGNMENT
- + NOISE SENSITIVE RECEIVER
- C COMMERCIAL
- CDA COMPREHENSIVE DEVELOPMENT AREA
- G/IC GOVERNMENT/INSTITUTION/COMMUNITY
- GB GREEN BELT
- I INDUSTRIAL
- O OPEN SPACE
- OU OTHER SPECIFIED USES
- R(A) RESIDENTIAL (GROUP A)
- R(B) RESIDENTIAL (GROUP B)
- R(C) RESIDENTIAL (GROUP C)
- R(E) RESIDENTIAL (GROUP E)
- V VILLAGE TYPE DEVELOPMENT

P2	NOV 08	MING	SENSITIVE RECEIVER REVISED	CWK	AFK
P1	MAR 08	VN	FIRST ISSUE	PW	AFK
Rev	Date	Drawn	Description	Ch'kd/App'd	

Client

 THE GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION
 WATER SUPPLIES DEPARTMENT


Mott MacDonald
 Mott MacDonald Hong Kong Ltd
 7th Floor
 West Wing Office Building
 New World Centre
 20 Salisbury Road
 Tsim Sha Tsui, Kowloon
 Hong Kong
 Tel: 2828 5757
 Fax: 2827 1823
 Web: www.mottmac.com.hk

Project
 Agreement No. CE55/2006(EP)
 Inter-reservoirs Transfer Scheme (IRTS)
 Water Tunnel between Kowloon Byewash
 Reservoir and Lower Shing Mun Reservoir
 Environmental Impact Assessment
 Investigation

Title
 THE STUDY AREA AND
 REPRESENTATIVE NSRs (OUTFALL END)

Designed	HN/PW	Eng.Chk.	AFK
Drawn	VN	Coordination	AFK
Dwg.Chk.	HN	Approved	AFK
Scale	Project	Status	
1:2500@A1	240564	INF	
Drawing No.	CAD File	Rev	
	\\240564\report\env\elo_report-08026\Figure-4-2.dgn		

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Hong Kong Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.



NOTE:
DESIGN DETAILS OF THE COFFERDAM WILL BE DETERMINED BY THE CONTRACTOR.

- LEGEND:
- WORKSITE AREA
 - WATERCOURSE
 - INDICATIVE LOCATION OF COFFERDAM
 - FLOW PATH OF TREATED EFFLUENT
 - × POINT OF EFFLUENT DISCHARGE / MONITORING STATION D1
 - △ CONTROL STATION AT INTAKE SITE
 - ⊠ Proposed Alternative Water Monitoring Station

Rev	Desc	Drawn	Checked	Date
01	REV 01	MDG	APR	2006/04/27
02	REV 02	MDG	APR	2006/04/27
03	REV 03	MDG	APR	2006/04/27

THE GOVERNMENT OF THE HONG KONG
SPECIAL ADMINISTRATIVE REGION
WATER SUPPLIES DEPARTMENT

Mott MacDonald
22/F, One World Finance Centre
121 Hing Fong Street
Kowloon, Hong Kong
Tel: 852 2511 8888
Fax: 852 2511 8889
www.mottmac.com

Project:
Agreement No. CE55/2006 (EP)
Inter-reservoirs Transfer Scheme (IRTS)
Water Tunnel between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir
Environmental Impact Assessment
Investigation

PROPOSED WATER QUALITY MONITORING STATION AT INTAKE END


Designed	MDG	Checked	APR
Drawn	MDG	Approved	APR
Sup. Drawn	MDG	Approved	APR

Scale: 1:5000A1
Sheet No: 240564
Date: [NF]

Copyright No. FIGURE 5-1
Page P3

© Mott MacDonald Hong Kong Limited
This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Hong Kong Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

© COPYRIGHT RESERVED




NOTE:
DESIGN DETAILS OF THE COFFERDAM WILL BE DETERMINED BY THE CONTRACTOR.

- LEGEND:
- STUDY AREA BOUNDARY
 - WORKSITE AREA
 - WATERCOURSE
 - TEMPORARY PIPE
 - INDICATIVE LOCATION OF COFFERDAM
 - FLOW PATH OF TREATED EFFLUENT
 - × POINT OF EFFLUENT DISCHARGE / MONITORING STATION C2
 - △ CONTROL STATION AT OUTFALL SITE
 - ⊗ Proposed Alternative Water Monitoring Station

FR	REV 01	NOV	NOV	NOV	NOV	NOV	NOV	NOV	NOV
FR	REV 02	NOV	NOV	NOV	NOV	NOV	NOV	NOV	NOV
FR	REV 03	NOV	NOV	NOV	NOV	NOV	NOV	NOV	NOV

THE GOVERNMENT OF THE HONG KONG
SPECIAL ADMINISTRATIVE REGION
WATER SUPPLIES DEPARTMENT



Project:
Agreement No. CES5/2006 (EP)
Inter-Reservoirs Transfer Scheme (IRTS)
Water Tunnel between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir
Environmental Impact Assessment Investigation

PROPOSED WATER QUALITY MONITORING STATION AT OUTFALL END

Checked	FR	Checked	FR
Drawn	NOV	Checked	FR
Eng. OK	FR	Approved	FR

Scale: 1:125000
 Date: 24/05/14
 Drawing No: FIGURE 5-2
 Page: P3

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Hong Kong Limited accepts no responsibility for this document to any other party other than the person to whom it was commissioned.

COPYRIGHT RESERVED

Appendix E

Event / Action Plans

Table B-1 Event/ Action Plan for Noise Impact

Event and Action Plan for Noise Impact				
Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level is reached	<ol style="list-style-type: none"> 1. Notify IEC and Contractor 2. Carry out investigation 3. Report the results of the investigation to the IEC and Contractor 4. Discuss with the Contractor and formulate remedial measures 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly 3. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented 5. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposal to IEC 2. Implement noise mitigation proposals
Limit Level is reached	<ol style="list-style-type: none"> 1. Notify IEC, ER, EPD and Contractor 2. Identify source 3. Repeat measurement to confirm findings 4. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 5. Inform IEC, ER and EPD the causes & actions taken for the exceedances 6. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results 7. If exceedance stops cease additional monitoring 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly 3. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion or work until the exceedance is abated 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Table B-2 Event/ Action Plan for Water Quality Impact

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings and repeat measurement on next day of exceedance being recorded; 2. Identify source(s) of impact; 3. Inform IEC, contractor, ER and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working methods. 2. Discuss with ET and Contractor on possible mitigation measures; 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation. 3. Request Contractor to view the working methods. 4. Ensure mitigation measures are properly implemented. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3 Check all plant and equipment and consider changes of working methods; 4. Discuss with ET, IEC and ER and propose mitigation measures to ER and IEC within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings and repeat measurement on next day of exceedance being recorded; 2. Identify source(s) of impact; 3. Inform IEC, Contractor, ER and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working methods. 2. Discuss with ET and Contractor on possible mitigation measures; 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; 4. Supervise the implementation of mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Ensure mitigation measures are properly implemented; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Discuss with ET, IEC and ER and propose mitigation measures to ER and IEC; 3. Implement the agreed mitigation measures; 4. Resubmit proposals of mitigation measures if problem still not under control; 5. As directed by the Engineer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.


	to daily until no exceedance of Limit level for two consecutive days.			
--	---	--	--	--

Appendix F
Impact Noise Monitoring Data

Impact Noise Monitoring Data


NM1 – Lakeview Garden

Daytime (0700 – 1900) except general holidays and Sunday




All days during Evening (1900-2300)

Impact Construction Noise Level at NM1 during Evening (1900-2300)




All days during Nighttime (2300-0700)

Impact Construction Noise Level at NM1 during Night-time (2300-0700)



Daytime (0700-1900) during general holidays and Sundays


Impact Construction Noise Level at NM1 during General Holidays and Sundays (0700-1900)



Impact Noise Monitoring Data


NM2 – 4 ½ Milestone, Tai Po Road

Impact Construction Noise Level at NM2 during Daytime (0700 – 1900) except general holidays and Sunday




All days during Evening (1900-2300)

Impact Construction Noise Level at NM2 during Evening (1900-2300)




All days during Nighttime (2300-0700)

Impact Construction Noise Level at NM2 during Night-time (2300-0700)



Daytime (0700-1900) during general holidays and Sundays

Impact Construction Noise Level at NM2 during General Holidays and Sundays (0700-1900)




Appendix G

Impact Water Quality Monitoring Data


Impact Water Monitoring Data

C1b




Note 1: Period without data implied that water in location C1b was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C1b - pH Value




Note 1: Period without data implied that water in location C1b was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C1b - Dissolved Oxygen




Note 1: Period without data implied that water in location C1b was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C1b - Turbidity



Note 1: Period without data implied that water in location C1b was dried up or insufficient water was available for sample collection


Water Quality Monitoring at C1b - Suspended Solids




Note 1: Period without data implied that water in location C1b was dried up or insufficient water was available for sample collection

Impact Water Quality Monitoring Data


D1b




Water Quality Monitoring at D1b - pH Value




Water Quality Monitoring at D1b - Dissolved Oxygen



Water Quality Monitoring at D1b - Turbidity




Water Quality Monitoring at D1b - Suspended Solids




Impact Water Quality Monitoring Data

C2




Note 1: Period without data implied that water in location C2 was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C2 - pH Value




Note 1: Period without data implied that water in location C2 was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C2 - Dissolved Oxygen




Note 1: Period without data implied that water in location C2 was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C2 - Turbidity



Note 1: Period without data implied that water in location C2 was dried up or insufficient water was available for sample collection

Water Quality Monitoring at C2 - Suspended Solids




Note 1: Period without data implied that water in location C2 was dried up or insufficient water was available for sample collection


2: Spike in suspended solid level recorded in November 2019 and December was caused by the disturbance of bottle sediment during sampling in shallow water

Impact Water Quality Monitoring Data

D2a




Water Quality Monitoring at D2a - pH Value




● pH value — Action Level — Limit Level — Limit Level


Water Quality Monitoring at D2a - Dissolved Oxygen



Water Quality Monitoring at D2a - Turbidity



Water Quality Monitoring at D2a - Suspended Solids



Appendix H

Summary of Waste Flow Table



Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DC/2018/08

Monthly Summary Waste Flow Table for 2019 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Feb	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0
May	0.0120	0	0	0	0	0	0	0	0	0.0120
June	0.1876	0	0	0	0.1650	0	0	0	0	0.0226
Sub-total	0.1996	0.0000	0.0000	0.0000	0.1650	0.0000	0.0000	0.0000	0.0000	0.0346
July	0.0175	0	0	0	0.0149	0	0	0	0	0.0026
Aug	0.0102	0	0	0	0	0	0	0	0	0.0102
Sept	0.0056	0	0	0	0	0	0	0	0	0.0056
Oct	0.1932	0	0	0	0.1890	0	0	0	0	0.0042
Nov	0.1245	0	0	0	0.1209	0	0	0	0	0.0036
Dec	0.0869	0	0	0	0.0799	0	0	0	0	0.0070
Total	0.6375	0.0000	0.0000	0.0000	0.5697	0.0000	0.0000	0.0000	0.0000	0.0678

Remark: Use of conversion factors: density of inert C&D materials (2 ton/m³) and general refuse (1 ton/m³)



Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DC/2018/08

Monthly Summary Waste Flow Table for 2020 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000m ³)
Jan	0.1263	0	0	0	0.1263	0	0	0	0	0	0.0041
Feb	0.2843	0	0	0	0.2843	0	0	0	0	0	0.0010
Mar	0.1355	0	0	0	0.1355	0	0	0	0	0	0.0056
Apr	0.3707	0	0	0	0.3707	0	0	0	0	0	0.0192
May	2.1170	0	0	0	2.1170	0	0	0	0	0	0.0138
June	3.9858	0	0	3.3000	0.6858	0	0	0	0	0	0.0199
Sub-total	7.0196	0	0	3.3000	3.7196	0	0	0	0	0	0.0636
July	0.3854	0	0	0	0.3854	0	0	0	0	0.72	0.0149
Aug	0.1389	0	0	0	0.1389	0	0	0	0	0	0.0150
Sept	2.4171	0	0	2.2550	0.1621	0	0	0	0	0.72	0.0168
Oct	1.8078	0	0	0.8867	0.9211	0	0	0	0	0	0.0179
Nov	2.8753	0	0	0.9031	1.9722	0	0	0	0	0	0.0249
Dec	3.4173	0	0	0.8551	2.5622	0	0	0	0	0	0.01421
Total	18.0614	0	0	8.1999	9.8615	0	0	0	0	1.44	0.16731

Remark: Use of conversion factors: density of inert C&D materials (2 ton/m³) and general refuse (1 ton/m³)



Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DC/2018/08

Monthly Summary Waste Flow Table for 2021 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000m ³)
Jan	6.334	0	0	3.028	3.306	0	0	0	0	0.4	0.00847
Feb	4.008	0	0	1.461	2.547	0	0	0	0	1.4	0.01195
Mar	6.096	0	0	0	6.096	0	0	0	0	0	0.00638
Apr	4.013	0	0	0	4.013	0	0	0	0	4.2	0.00612
May	4.096	0	0	1.130	2.966	0	0	0	0	0	0.00769
June	5.882	0	0	5.212	0.670	0	0	0	0	0	0.00533
Sub-total	30.429	0	0	10.831	19.598	0	0	0	0	6	0.04594
July	4.194	0	0	3.188	1.006	0	0	0	0	0.05	0.02628
Aug	6.064	0	0	2.820	3.243	0	0	0	0	1	0.01173
Sept	5.775	0	0	4.467	1.308	0	64.05	0	0	0	0.01292
Oct	0.164	0	0	0	0.164	0	82.35	0	0	0	0.02909
Nov	0.160	0	0	0	0.160	0	0	0	0	1.4	0.02673
Dec	0.0797	0	0	0	0.0797	0	0	0	0	0.8	0.01460
Total	46.8657	0	0	21.306	25.5587	0	146.40	0	0	9.25	0.16729

Remark: Use of conversion factors: density of inert C&D materials (2 ton/m³) and general refuse (1 ton/m³)



Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DC/2018/08

Monthly Summary Waste Flow Table for 2022 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000m ³)
Jan	1.773	0	0	0.812	0.961	0	0	0	4	0.01807
Feb	1.760	0	0	1.712	0.04742	0	0	0	0	0.00519
Mar	3.394	0	0	3.389	0.0051	0	0	0	0	0.00834
Apr	3.2298	0	0	3.2298	0	0	0	0	0	0.02382
May	0.1347	0	0	0	0.1347	0	0	0	0	0.01369
June	0.0717	0	0	0	0.0717	0	0	0	0	0.04995
Sub-total	10.3632	0	0	9.1428	1.21992	0	0	0	4	0.11906
July	0.0326	0	0	0.0261	0.0065	0	0	0	0	0.01554
Aug	0.0926	0	0	0	0.0926	0	0	0	0	0.03616
Sept	0.1277	0	0	0	0.1277	0	0	0	0	0.02861
Oct	1.7649	0	0	1.4428	0.3221	0	0	0	0	0.04641
Nov	3.4910	0	0	2.2516	1.2394	0	0	0	0	0.10867
Dec	0.85495	0	0	0.43255	0.4224	0	0	0	0	0.05148
Total	16.7270	0	0	13.29585	3.43062	0	0	0	4	0.40593

Remark: Use of conversion factors: density of inert C&D materials (2 ton/m³) and general refuse (1 ton/m³)



Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DC/2018/08

Monthly Summary Waste Flow Table for 2023 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000m ³)
Jan	0.04358	0	0	0	0.04358	0	0	0	0	0.07073
Feb										
Mar										
Apr										
May										
June										
Sub-total	0.04358	0	0	0	0.04358	0	0	0	0	0.07073
July										
Aug										
Sept										
Oct										
Nov										
Dec										
Total	0.04358	0	0	0	0.04358	0	0	0	0	0.07073

Remark: Use of conversion factors: density of inert C&D materials (2 ton/m³) and general refuse (1 ton/m³)

Appendix I

Cumulative Statistics on Complaints, Notifications of Summons And Successful Prosecutions

Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
12 July 2019 - 21 January 2023	0	1	Works within Country Park

Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Details
12 July 2019 - 21 January 2023	0	0	N/A

Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Details
12 July 2019 - 21 January 2023	0	0	N/A

Appendix J

Implementation Schedule of Recommended Mitigation Measures

Air Quality Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
Construction Phase							
S.3.5.9	S.3.2.2	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	Air Quality (fugitive dust) Control during Construction Phase	Contractors	At all construction areas of the site during the entire construction period	EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.5.9	S.3.2.2	<ul style="list-style-type: none"> The works area for site clearance shall be sprayed with water before, during and after the operation so as to maintain the entire surface wet 	Air Quality (fugitive dust) Control during Construction Phase	Contractors	Ditto	EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.5.9	S.3.2.2	<ul style="list-style-type: none"> Restricting heights from which materials are to be dropped, as far as practicable to minimise the fugitive dust arising from unloading/ loading 	Air Quality (fugitive dust) Control during Construction Phase	Contractors	Ditto	EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.5.9	S.3.2.2	<ul style="list-style-type: none"> Immediately before leaving a construction site, all vehicles shall be washed to remove any dusty materials from the bodies and wheels. However, all spraying of materials and surfaces should avoid excessive water usage 	Air Quality (fugitive dust) Control during Construction Phase	Contractors	Ditto	EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented
S.3.5.9	S.3.2.2	<ul style="list-style-type: none"> Where a vehicle leaving a 	Air Quality (fugitive dust)	Contractors	Ditto	EIAO -TM, Air	Implemented

Noise Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
Construction Phase							
S.4.8.2	S.4.8.1	The Contractor shall adopt the Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	Annex 5 of EIAO-TM	Implemented
S.4.8.2	S.4.8.1	<ul style="list-style-type: none"> The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines 	Noise control during construction	Contractors	Ditto	Annex 5 of EIAO-TM	Implemented
S.4.8.2	S.4.8.1	<ul style="list-style-type: none"> Before commencing any work, the Contractor shall submit to the Engineer Representative for approval the method of working, equipment and noise mitigation measures intended to be used at the site 	Noise control during construction	Contractors	Ditto	Annex 5 of EIAO-TM	Implemented
S.4.8.2	S.4.8.1	<ul style="list-style-type: none"> The Contractor shall devise and execute working methods to minimise the noise impact on the surrounding sensitive uses, and provide experienced personnel with suitable training to ensure that those methods are implemented 	Noise control during construction	Contractors	Ditto	Annex 5 of EIAO-TM	Implemented

Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
Construction Phase							
S.5.10.1 -5.10.2	S.5.8.2 -5.8.3	Construction for the desilting facilities at intake and outfall portals should be carried out behind a temporary cofferdam which is watertight enclosure built in the reservoirs and pumped dry to expose the bottom.	Point Pollution Control	Contractors	At all construction areas of the site during the entire construction period	Water Pollution Control Ordinance	Implemented
S.5.10.3	S.5.8.4	<ul style="list-style-type: none"> The cofferdams should be regularly inspected and maintained to ensure no spillage of waste or wastewater into the reservoirs. 	Point Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.4	S. 5.8.5	<ul style="list-style-type: none"> Construction of desilting facilities within works areas capable of controlling discharge of SS to comply with WPCO/TM-DSS 	Point and Non-point Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S.5.10.5	S.5.8.6	<ul style="list-style-type: none"> Construction runoff will be managed as per the Practice Note for Professional Persons ProPECC PN1/94 - Construction Site Drainage and the conditions of working within Water Gathering Grounds stipulated by WSD 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance Water Gathering Ground control by WSD	Implemented
S.5.10.6	S. 5.8.7	<ul style="list-style-type: none"> A Drainage Management Plan should 	Stormwater and Non-point	Contractors	Ditto	Water Pollution	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		be prepared by the Contractor for approval by the Engineer for each of the works areas, detailing the facilities and measures to manage pollution arising from surface runoff from those works areas	Source Pollution Control			Control Ordinance Water Gathering Ground control by WSD	
S. 5.10.7	S. 5.8.8	<ul style="list-style-type: none"> An Emergency Contingency Plan should also be prepared by the Contractor, detailing the response and procedures to contain and remove any accidental spillage along the temporary and permanent roads and at the site at short notice to prevent or minimize the quantities of contaminants from reaching the reservoirs and local streams leading to the reservoirs. The Emergency Contingency Plan should be submitted to the Engineer for approval 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance Water Gathering Ground control by WSD	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Surface run-off and effluent from the construction sites at the intake at Kowloon Byewash Reservoir and outfall at the Lower Shing Mun 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		<p>Reservoir will be directed towards adequately designed sand/silt removal facilities such as sand/silt traps and sediment basins to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO before discharging to discharge points downstream of the Kowloon Byewash Reservoir Dam and Lower Shing Mun Reservoir Dam respectively. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1m³/s a sedimentation basin of 30m³ would be required and for a flow rate of 0.5m³/s the basin would be 150m³. The detailed design of the sand/silt traps should be undertaken by the contractor prior to</p>					

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		the commencement of construction					
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Channels, earth bunds or sand bag barriers will be provided on-site to properly direct stormwater to the above-mentioned facilities 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Existing on-site silt removal facilities, channels and manholes, if any, will be maintained and the deposited silt and grit will be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Other manholes, if any, including any newly constructed ones will be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Open stockpiles of materials on site will be avoided within water gathering grounds as far as practicable. All surplus spoil will be removed from water gathering grounds as soon as possible Measures 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		will be taken to prevent the washing away of construction materials, soil, silt or debris					
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Where possible, works entailing soil excavation will be minimized during the rainy season (i.e. April to September). If excavation in soil could not be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest/edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		rainstorm					
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Where applicable, final earthworks surfaces/ slopes will be well compacted and hydro-seeded following completion to prevent erosion 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Where surface runoff or construction effluent is likely to be contaminated with oil, properly designed and maintained petrol interceptor will be provided to meet the WPCO/TM-DSS requirements. Oil leakage or spillage shall be contained and cleaned up immediately. Detailed design of the petrol interceptor shall be provided by the Contractor before commencement of construction 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Sewage arising from the construction workers on site should be collected by temporary sanitary facilities e.g. portable chemical toilets. Portable toilets should be used coupled with tankering away services provided by a licensed collector 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> All site discharges within Inland Waters Group A must comply with the terms and conditions of a valid discharge licence issued by EPD 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided, where applicable, at the site exit such that mud, debris, etc. deposited onto the vehicle wheels or body can be washed off before the vehicles are leaving the site area 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Section of the road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Vehicle washing facilities should be drained into desilting facilities before discharge. The water should be recycled on site wherever possible. It is suggested that the wash water from the wheel wash basin is either reused for site watering or pumped to the on-site desilting facilities for treatment 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Desilting facilities should be checked and the deposited silt and grit should be removed regularly to ensure they are working properly at all times 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> To minimize water quality impact, recycled water should be used at the cutter face for cooling purposes. Used water should be collected and discharged to settling tank for settlement 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Excess water from the settling tank would be transferred to the desilting facilities for treatment before discharge. The Contractor should ensure that the discharge water from the desilting facilities and treated spent effluent arising from tunnel boring from the desilting facilities comply with the WPCO/TM-DSS requirements before discharge 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Existing on-site silt removal facilities, channels and manholes, if any, would be maintained such that the deposited silt and grit will be removed regularly, 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times;					
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Desilting facilities should be checked and the deposited silt and grit should be removed regularly to ensure they are working properly at all times; 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> The project may occasionally involve the handling of fuel and generates chemical wastes. It must be ensured that all fuel tanks and chemical storage are sited on sealed and bunded areas, provided with locks and located outside water gathering grounds as far as practicable 	Stormwater and Non-point Source Pollution Control	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> The storage areas will be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank to prevent accidentally spilled oil, fuel or chemicals from reaching the receiving waters 	Protection Against Accidental Spillage	Contractors	Ditto	Water Pollution Control Ordinance	Implemented
S. 5.10.8	S. 5.8.9	<ul style="list-style-type: none"> Oil and grease removal facilities will be provided where appropriate, for example, in area near plant workshop/ 	Protection Against Accidental Spillage	Contractors	Ditto	Water Pollution Control Ordinance	Implemented

Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
Construction Phase							
S.6.7.1		Given the potential for secondary environmental impacts (dust, noise, water quality and visual impacts), mitigation measures are required to ensure proper handling, storage, transportation and disposal of materials at the outset and throughout the construction phase of the project	Waste management during construction	Contractors	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> An on-site environmental co-ordinator employed by the Contractor should be identified at the outset of the works. The co-ordinator shall prepare a Waste Management Plan (“WMP”) in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites. The WMP shall include monthly and yearly Waste Flow Tables (“WFT”) that indicate the amounts of waste generated, recycled and disposed of (including final disposal site), and 	Waste management during construction	Contractors	Ditto	ETWB TCW No. 19/2005, Waste Management on Construction Sites	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		which should be regularly updated					
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> The reuse/ recycling of all materials on site shall be investigated and exhausted prior to treatment/ disposal off-site 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> Good site practices shall be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> All waste materials shall be sorted on-site into inert and non-inert C&D materials, and where the materials can be recycled or reused, they shall be further segregated. Inert material, or public fill will comprise stone, rock, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation (from site clearance) 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> The Contractor shall be responsible 	Waste management during	Contractors	Ditto	Waste Disposal	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		<p>for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the Contractor shall make arrangements for the collection of the recyclable materials. Any remaining non-inert waste shall be collected and disposed of to the public fill reception facilities whilst any inert C&D materials shall be re-used on site as far as possible. Alternatively, if no use of the inert material can be found on-site, the materials can be delivered to a public fill reception facilities after obtaining the appropriate licence</p>	<p>construction</p>			<p>Ordinance</p>	
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> In order to monitor the disposal of C&D material and solid wastes at public fill reception facilities and landfills, and control fly-tipping, a trip-ticket system shall be implemented by the Contractor, in accordance with the contract and the requirements of WBTC 31/2004 “Trip Ticket System for Disposal of 	<p>Waste management during construction</p>	<p>Contractors</p>	<p>Ditto</p>	<p>WBTC 31/2004 “Trip Ticket System for Disposal of Construction and Demolition Material”</p>	<p>Implemented</p>

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		Construction and Demolition Material”					
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> Under the Waste Disposal (Chemical Waste) (General) Regulation, the Contractor shall register as a Chemical Waste Producer if chemical wastes such as spent lubricants and paints are generated on site. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated at site. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by EPD 	Waste management during construction	Contractors	Ditto	Waste Disposal (Chemical Waste) (General) Regulation	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> A sufficient number of covered bins shall be provided on site for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		shall be cleared daily and the collected waste disposed of to the refuse transfer station. Further to the issue of ETWB TCW No. 6/2002A, Enhanced Specification for Site Cleanliness and Tidiness, the Contractor is required to maintain a clean and hygienic site throughout the project works					
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> All chemical toilets, if any, shall be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented
S.6.7.2	S. 6.2.5	<ul style="list-style-type: none"> The Contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of project construction 	Waste management during construction	Contractors	Ditto	Waste Disposal Ordinance	Implemented
Operational Phase							

Ecological Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
Construction Phase							
S 8.8	N/A	<ul style="list-style-type: none"> Minimise the habitat loss of secondary woodland / plantation and grassland as far as possible 	Reduce habitat and vegetation loss	Contractors	At all construction areas of the site during the entire construction period	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Disturbed secondary woodland / plantation and grassland should be reinstated after the completion of works 	Reinstate disturbed habitats	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Provide clear definition of site boundary 	Prevent impact on offsite habitats	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Protect the protected plant <i>Pavetta hongkongensis</i> on its existing location; Transplant the <i>Pavetta hongkongensis</i> to other suitable location if onsite protection is not feasible. 	Preserve the protected plant species	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Carry out compensatory planting if the individual of <i>Artocarpus hypargyreus</i> cannot be retained onsite 	Mitigate the tree removal	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Workers should avoid eating and 	Avoidance of injury to wildlife	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		<p>leave food in works area and avoid feeding the wildlife;</p> <ul style="list-style-type: none"> Fishes observed remaining at the proposed works area during the draining down process should be translocated to the portion of the reservoir outside the cofferdam. 					
S 8.8	N/A	<ul style="list-style-type: none"> Implement standard good site practices for dust suppression 	Avoid dust deposition on vegetation	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Implement standard good site practices for water quality control 	Avoid site runoff to nearby habitats	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
S 8.8	N/A	<ul style="list-style-type: none"> Workers shall not disturb birds and other wildlife; Litter shall not be burned on-site but shall be removed off-site; Machinery not in use should be switched off to minimize the noise nuisance; No fishing is allowed in the reservoir without permission. 	Avoid disturbance to wildlife	Contractors	Ditto	Annex 16 of EIAO-TM	Implemented
Operational Phase							
S 8.8	N/A	<ul style="list-style-type: none"> Compensate the habitat loss (grassland and woodland) by restoration of same type of habitats to 	Mitigate the temporary habitat loss	Contractors	Woodland at worksite area at Kowloon	Annex 16 of EIAO-TM	Implemented

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
		<p>be lost. The compensatory ratio should not be less than 1:1 in terms of area.</p>			<p>Byewash Reservoir and Grassland at worksite area at Lower Shing Mun Reservoir / Operational period</p>		

Landscape and Visual Impact – Implementation Schedule of Recommended Mitigation Measures

Id No.	Landscape and Visual Mitigation Measures	Location	Funding	Implementation/ Maintenance Agent	Relevant Standard or Requirement	Timing of Implementation	Objectives of the Recommended Measure and Main Concern to address
LMM1	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical	Site	WSD	Contractor	TM-EIA Annex 18	Throughout construction phase	To provide a viable growing medium suited to the existing conditions and reduce the need for the importation of top soil
LMM2	Existing Trees to be retained on site should be carefully protected during construction	Site	WSD	Contractor	TM-EIA Annex 18, ETWB TCW No. 2/2004 & ETWB TCW No. 3/2006	Throughout construction phase	To ensure the success of the tree preservation proposal
LMM3	Compensatory tree planting should be provided to compensate for felled trees	Site	WSD	Contractor	TM-EIA Annex 18, ETWB TCW No. 2/2004 & ETWB TCW No. 3/2006	Throughout design and construction phase	The planting proposal seeks to compensate for the predicted tree loss resulting from the construction, visually integrate the proposals within its existing landscape framework and provide an improved visual amenity
LMM4	Erection of decorative screen hoarding compatible with surrounding setting	Site	WSD	Contractor	TM-EIA Annex 18 and BD	Throughout construction phase	To integrate the construction site with the existing environment
LMM5	Locations of the site office, storage or workshops should be carefully	Site	WSD	Contractor	TM-EIA Annex 18 and BD	Throughout design phase	To avoid unnecessary felling of trees

Id No.	Landscape and Visual Mitigation Measures	Location	Funding	Implementation/ Maintenance Agent	Relevant Standard or Requirement	Timing of Implementation	Objectives of the Recommended Measure and Main Concern to address
	adjusted to areas out of tree protection zones.						
LMM6	Selection of intake and outfall portals to areas enclosed by existing topography or vegetation	Site	WSD	Contractor	TM-EIA Annex 18 and BD	Throughout design phase	To preserve the existing topography and as many as trees as possible
LMM7	Appearance of the water intake and outfall structures	Site	WSD	Contractor	TM-EIA Annex 18 and BD	Throughout design phase	To reduce the apparent visual mass of water intake and outfall structures
LMM8	Reinstatement of disturbed vegetation at both portal	Site	WSD	Contractor	TM-EIA Annex 18	After the completion of construction	To mitigate disturbance to vegetation arising from the proposed construction

Cultural Heritage – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Location / Timing of Implementation of Measures	Relevant Legislation And Guidelines	Implementation Status
Construction Phase							
S 10.7	S8.1.2	Condition Survey for the identified historic items and monitoring of vibration levels if required.	Prevention of structural damage to the identified historic items	Contractors	Condition survey to be undertaken prior to the construction phase and vibration monitoring to be undertaken during the construction phase if required.	None	Implemented. The condition survey had been submitted on 3 June 2019.
Operational Phase							
N/A	N/A	None	None	None	None	None	N/A